



भारत सरकार  
Government of India  
विद्युत मंत्रालय  
Ministry of Power  
केन्द्रीय विद्युत प्राधिकरण  
Central Electricity Authority  
विद्युत प्रणाली परियोजना प्रबोधन प्रभाग  
Power System Project Monitoring Division

सेवा में/ To,

(संलग्न सूची के अनुसार)

**विषय/Subject:** Minutes of Meeting taken by Chief Engineer (PSPM), CEA on 10.08.2020 through video conferencing to discuss construction of inter-connecting elements / bays of TSECL for commissioning of transmission scheme "Transmission System for NER System Strengthening Scheme-II (Part-B) and V" being implement by NER II Transmission Limited (NTL) under TBCB route - Regarding.

महोदय/Sir,

Minutes of Meeting taken by Chief Engineer (PSPM), CEA on 10.08.2020 through video conferencing to discuss construction of inter-connecting elements / bays of TSECL for commissioning of transmission scheme "Transmission System for NER System Strengthening Scheme-II (Part-B) and V" being implement by NER II Transmission Limited (NTL) under TBCB route is enclosed at the Annexure.

भवदीय,

(U.M.Rao Bhogi)

Director

Phone NO. 011-26732332

Encl: as above.

प्रति सूचनार्थ/आवश्यक कार्रवाई हेतु:

1. JS (Trans), Ministry of Power, Shram Shakti Bhawan, New Delhi – 110001
2. PPS to Member(PS), CEA

## पते की सूची:

Sl. No.	Organization	Address	Tele/Fax No./email
1.	TSECL	Chairman cum Managing Director, Tripura State Electricity Corpn., Ltd., Bidyut Bhawan, Banamalipur, Agartala, Tripura – 799 001,	Ph: 0381-2323286, Fax: 0381 2323286, 2319427. Email: <a href="mailto:cmd.tsecl@rediff.com">cmd.tsecl@rediff.com</a> ; <a href="mailto:agmtc11@gmail.com">agmtc11@gmail.com</a> ;
2.	Sterlite Power	Head - Corporate Affairs & Business Devpt. Sterlite Grid Limited The Mira Corporate Suite, Plot No. 1 & 2, C Block, 2nd Floor, Ishwar Nagar, Mathura Road, New Delhi 110 065	Ph. : 49962200 (O), 9310490976 (M) Email: <a href="mailto:tan.reddy@sterlite.com">tan.reddy@sterlite.com</a> ;

Annexure

**Minutes of Meeting taken by Chief Engineer (PSPM), CEA on 10.08.2020 through video conferencing to discuss the construction of inter-connecting elements / bays of TSECL for commissioning of transmission scheme “Transmission System for NER System Strengthening Scheme-II (Part-B) and V” being implement by NER II Transmission Limited (NTL) under TBCB route.**

1. List of Participants is enclosed as **Annexure-I**
2. Chief Engineer (PSPM), welcomed all the participants and stated that COVID-19 / lockdown has affected progress of transmission projects badly. Therefore, all transmission utilities have to put additional efforts to meet the annual targets for 2020-21.
3. Representative of NTL informed that in-spite of all challenges presented by COVID-19, Monsoon and difficult North-Eastern geographical terrain, NTL is in advance stage of execution of all elements. For overall system utilization and power evacuation, they need readiness of upstream & downstream elements matching with the completion schedule of NTL. The element wise progress was submitted by the representative of NTL as per the details given below:

**i. 2x315 MVA, 400/132 kV S/S at Surajmaninagar**

Civil work completed :77%  
 Equipment supplied :100%  
 Equipment erection: 74%  
 Anticipated COD: Sept'20

**ii. 2x315 MVA, 400/132 kV S/S at P.K. Bari**

Civil work completed :78%  
 Equipment supplied :100%  
 Equipment erection: 75%  
 Anticipated COD: Sept'20

**iii. Surajmaninagar - P. K. Bari 400 kV D/C line**

Length : 154.212 ckm  
 Locations : 209 nos  
 Foundation completed : 205 nos  
 Tower erected : 189 nos  
 Stringing completed : 93 ckm  
 Anticipated COD : Sept'20

**iv. AGTPP (NEEPCO) – P.K. Bari (TSECL) 132 kV D/c line**

Length : 166.85 ckm  
 Locations : 236 nos.  
 Foundation completed : 235 nos  
 Tower erected : 220 nos  
 Stringing completed : 110 ckm

Anticipated COD : Sept'20

v. **Silchar (PG) – Misa (PG) 400kV D/c (Q) line**

Length : 356.56 ckm  
Locations : 487 nos  
Foundation completed : 480 nos  
Tower erected : 418 nos  
Stringing completed : 206 Ckm  
Anticipated COD : Oct'20

vi. **Biswanath Chariyalli (PG) – Itanagar 132kV D/c (Zebra) line**

Length : 133.64 ckm  
Locations : 211 nos  
Foundation completed : 163 nos  
Tower erected : 151 nos  
Stringing completed : 75 ckm  
Anticipated COD : Dec'20

Representative of NTL informed that the Civil Aviation approval for Hollongi airport is pending since long and requested CEA for their support and intervention.

vii. **LILO of one circuit of Biswanath Chariyalli (PG) – Itanagar 132kV D/C (Zebra) line at Gohpur (AEGCL)**

Length : 16.97 ckm  
Locations : 30 nos.  
Foundation completed : 28 nos.  
Tower erected : 13 nos  
Stringing completed : 0 ckm  
Anticipated COD : Dec'20

viii. The construction work of 132kV line bays at AGTPP (NEEPCO), P.K. Bari and Itanagar has been completed and the same has been applied for Electrical Inspection on 12-11-2019, 12-11-2019 and 07-04-2020 respectively.

Representative of NTL informed that the construction work is going on full swing and they are expecting to commission it within the timelines mentioned above.

4. Representative of TSECL stated that original downstream system to NER-II system was as below;

i. 132 kV line from Surajmaninagar (TSECL) to Surajmaninagar (TBCB).

ii. 132kV line from P.K. Bari (TSECL) to P.K. Bari (TBCB).

Subsequently, TSECL have proposed construction of following new elements under intra-state system through NTL in-lieu of above intrastate system.

i. 132 kV Single Circuit Ambasa to P.K. Bari line (TSECL) to be LILOed at TBCB sub-station-P.K. Bari (2.5 kms approximate length).

- ii. One circuit of 132 kV D/C line from Surajmaninagar to Bodhjungnagar to be LILOOed at TBCB sub station Surajmaninagar (5.5 kms approximate length)

CEA has given no objection to TSECL for taking up above proposed changes in intra-state system and regarding mode of implementation of these transmission works, CEA opined that TSECL may decide themselves since these are intra-state transmission system.

5. Representative of NTL informed that due to some financial issues and pending approval by Govt of Tripura, TSECL is not able to commence the above work.
6. Representative of TSECL stated that they require reconductoring of 132 kV line from Surajmaninagar to Bodhjungnagar with LILOO at Surajmaninagar(TBCB) with HTLS conductor to be done by NTL as the power flow will be approx. 90-100 MW.
7. Director (PSP&A-II) informed that CEA has given no objection to TSECL for taking up above proposed changes in intra-state system. If TSECL want to change their scheme, they can send the agenda for NERPC-TP.
8. Chief Engineer(PSPM) stated that TSECL may send the proposal of re-conducting of the above mentioned lines to PSPA-II Division, CEA/ NERPC-TP.
9. Representative of NTL requested TSECL to appoint a Nodal officer for extending support to NTL for various site related RoW issues and clearances / approvals during implementation of interim arrangement works.
10. After detailed deliberations following was decided:
  - i. TSECL may implement the revised downstream network as approved by CEA in matching timeframe of NER-II system.
  - ii. TSECL may send the proposal of re-conducting of the above mentioned line to PSPA-II Division, CEA/ NERPC-TP

Meeting ended with vote of thanks to the chair.

**List of Participants**

**CEA**

- |                          |                           |
|--------------------------|---------------------------|
| 1. SHRI V. K. SINGH      | CHIEF ENGINEER (PSPM)     |
| 2. SHRI B.S. BAIRWA      | DIRECTOR (PSPA-I)         |
| 3. SHRI U.M. RAO BHOGI   | DIRECTOR (PSPM)           |
| 4. SHRI R.K. MEENA       | DEPUTY DIRECTOR (PSPM)    |
| 5. SHRI RAJESH           | ASSISTANT DIRECTOR (PSPM) |
| 6. SHRI YADAV MANOJKUMAR | ASSISTANT DIRECTOR (PSPM) |

**TSECL**

- |                      |     |
|----------------------|-----|
| 1. K.M Suparno       | CMD |
| 2. Ranjan Deb Barman | CE  |

**STERLITE POWER**

- |                     |                                  |
|---------------------|----------------------------------|
| 1. T.A.N. REDDY     | CHIEF - BUSINESS & REGULATORY    |
| 2. ARUN SHARMA      | CHIEF OPERATING OFFICER          |
| 3. RAJESH SURI      | SENIOR VP - DESIGN & ENGINEERING |
| 4. ANKIT BHARDWAJ   | PROJECT DIRECTOR                 |
| 5. ANKUR VASHISHTHA | PROJECT DIRECTOR                 |
| 6. SANDIP MAITY     | AVP - DESIGN & ENGINEERING       |
| 7. B.K. SINGH       | PROJECT DIRECTOR                 |
| 8. ROHIT GERA       | MANAGER                          |