

**केंद्रीय विद्युत प्राधिकरण**  
**Central Electricity Authority**  
**जल विद्युत परियोजना प्रबोधन प्रभाग**  
**Hydro Project Monitoring Division**

**Subject: Site visit to Kundah Pump Storage H.E. Project (4x125=800 MW) in Tamil Nadu being executed by M/S TANGEDCO.**

The Kundah PSP was visited by undersigned from 25<sup>th</sup> to 27<sup>th</sup> February, 2022 to review the progress of under construction works. During the visit, officers from TANGEDCO also accompanied to show the various activities under construction including Civil, Hydro-Mechanical & Electro-Mechanical works of works. During the visit, discussion also held with project officials of contractors alongwith TANGEDCO officers w.r.t. delay in construction works as earlier estimated COD i.e. April, 23. Now, developer shifted the COD to March, 24 and it seems that present pace of the civil works is good and hope plant may be commissioned to this revised schedule.

**2. Introduction:**

Kundah PSP to operate between existing Porthimund Reservoir (Upper Reservoir) having a capacity of 1.73 TMC at FRL 2220 M and existing Emerald & Avalanche Reservoirs (as lower Reservoirs) having a capacity of 5.5 TMC at FRL 1985 M. Since there is no river connected to reservoirs, generation is dependent upon the water existed in the upper reservoir plus water received from catchment area during lean season.

Civil works and Hydro-Mechanical works awarded in package-I & II. Package I was awarded to M/s Patel Engg. Ltd. on 15.2.2018 which includes Main Access Tunnel (MAT), adits in power house complex & in TRT complex, power house cavern, transfer cavern complex including bus duct & draft gate tube opening, tail race tunnel (TRT), TRT surge chamber, TRT Gate shaft, unit and common draft tube tunnels, lower intake and other associated works.

Package II was awarded to M/s Kundah PSP Consortium, Mumbai on 15.2.2018 which includes upper intake structures (intake structure & approach channel), head race tunnel (HRT), HRT surge shaft, adits to intake structures (portal development, HRT & pressure shaft top), pressure shafts, HRT gate shaft and other associated works.

Package III for Electro-Mechanical works was awarded to M/s Megha Engg. & Infrastructure Ltd. on 28.11.2019 and Megha further given the contract to GE for supply of TGs and other associated works. However, progress of Electro-Mechanical works is very negligible as officials of Megha stated that till require civil works is not done the Electro-Mechanical works can not started. However, Megha is establishing the office and other complexes at site & other nearby palaces to carry out the works.

The total cost of EPC works out to Rs. 2424.09 crore.

**3. The salient features of the project are as under:**

- Pumped Storage Projects are energy storage systems to store the surplus energy available in the grid from the renewable energy sources.
- This project is an underground Pumped Storage with an installed capacity of 500 MW (4x125 MW) to meet the peak power demand of the State Grid with a view to provide quality & reliable power supply.
- The surplus energy available during off-peak time to be utilized for pumping water from the lower reservoir to the upper reservoir and the same water will be utilized for generation during peak time.
- The purpose of the project is to produce 3 million units per day at a cost lesser than the purchase cost of power.
- Under this Project, the existing Porthimund and Avalanche – Emerald reservoirs will be utilized as upper and lower reservoir respectively.
- The underground Power House (156m x 22m x 48m) is positioned between these two existing reservoirs and connected with water conductor system of about 3 Km length
- Rural Electrification Corporation has funded for this project.
- All the statutory clearances have been obtained including for Forest land diversion.

**4. Milestone Dates and Progress:**

Sl. No.	Description	Civil & Hydro-Mech. Works		Electrical & Mechanical Works
		Package I	Package II	Package III
1	LOI & Zero date	15.02.2018	15.02.2018	28.11.2019
2	Contract Period	48 Months	45 Months	42 Months
3	COD and Handing over as per Schedule	14.02.2022	14.11.2021	27.05.2023

4	Revised COD	- -	- -	27.03.2024
5	Physical Progress	47.00%	28.00%	--

5. The progress detail of each activity of under constructions and site photograph taken by undersigned is enclosed as **Annexure-I**. The Layout plan also enclosed as **Annexure-II**.

6. The Superintending Engineer of project is also requested to furnish the estimated capital cost of project including IEDC with interest during construction (IDC) to CEA. It is also requested to submit the detail note on delay of the construction of project. They agreed for same.

Date:4.3.2022

(Bharat Gupta)  
Dy. Director

## Kundah Pumped Storage Hydro Electric Project: Physical Progress

EPC Contract Package - I												
Date of Award : 15.02.2018												
Physical Progress : 47.00%						Financial progress: 43.00%						
Sl. No	Component	Qty	As per Schedule		As per Actual		Progress Upto 23.02.2022		Balance		Expected Date of completion	Remarks
			Start	Finish	Start	Finish	Qty	%	Qty	%		
1)	<b>Main Access tunnel (Balance): [8.00m D-Shape, Length - 284m]</b>											
a)	Excavation	284m	03.06.2018	30.10.2018	15.06.2018	17.01.2019	284m	100%	-	-	-	Completed
2)	<b>CCVT (Balance): [6.50m D Shape, Length-369m]</b>											
a)	Excavation	369m	03.07.2018	03.01.2019	05.06.2018	07.10.2018	369m	100%	-	-	-	Completed.
3)	<b>ADITS</b>											
3.1)	<b>Adits in Power House complex: [Length-637.60m]</b>											
	Excavation	637.60 m	01.09.2018	06.11.2019	07.10.2018	21.11.2020	637.60 m	100%	-	-	-	Completed
3.2)	<b>Adits in TRT complex: [Length-862.30m]</b>											
	Excavation	862.30 m	23.06.2018	28.05.2019	05.07.2018	24.01.2019	862.30 m	100%	-	-	-	Completed

<b>4)</b>	<b>Power House Cavern: [156.00 x 22.00 x 48.00m]</b>											
	Excavation	13682 6 m <sup>3</sup>	11.01.2019	10.05.2020	18.11.2018	-	115000 m <sup>3</sup>	84%	2182 6m <sup>3</sup>	16 %	20.11.2023 (Including Concreting)	Excavation below EL. +1918.00m in progress. Revised completion date for excavation: 03/2022
<b>5)</b>	<b>Transformer Cavern Complex (Transformer Cavern, bus ducts, Draft tube gate opening) - [137.37 x 19.00 x 18.50m]</b>											
	Excavation	53000 m <sup>3</sup>	07.11.2019	16.02.2021	17.11.2018	-	48454 m <sup>3</sup>	91%	4546 m <sup>3</sup>	9%	09.12.2022 2 (Including Concreting)	Cavern excavation completed. Pits & trenches to be excavated
<b>6)</b>	<b>Tail Race Tunnel: [(Dia-9.30m, Length-895.00m) (Dia-6.80m, Length-141.00m)]</b>											
a)	Excavation	1036m	21.09.2018	24.12.2019	01.01.2019	-	939m	91%	97m	9%	21.09.2023 (Including Concreting)	TRT from gate shaft to lower intake (97m) is yet to be excavated. This will be done on completion of lining concrete on D/s of TRT.

b)	Concreting	1036m	19.11.2020	03.06.2021	05.03.2020	-	221m	21%	815 m	79 %	21.09.2023	Work in progress.
<b>7)</b>	<b>Tail Race Tunnel Surge Chamber: [52.00 x 10.00 x 72.50m]</b>											
	Excavation	51788 m <sup>3</sup>	29.05.2019	24.12.2019	25.01.2019	15.10.2021	51788 m <sup>3</sup>	100%	-	-	28.07.2023 (Including Concreting)	Completed.
<b>8)</b>	<b>TRT Gate Shaft: [Dia-10.60m, Depth-73.50m]</b>											
	Excavation	73.50 m	01.10.2020	30.09.2021	24.10.2020	19.09.2021	73.50m	100%	-	-	28.08.2023 (Including Concreting)	Completed.
<b>9)</b>	<b>Unit and Common Draft Tube tunnels: [(Dia-6.90m, Length-140.04m) (Dia-5.70m, Length-85.00m) (Dia-5.10m, Length-241.00m)]</b>											
	Excavation	594m	25.12.2019	05.08.2020	23.09.2020	-	249m	42%	345 m	58 %	13.06.2023 (Including Concreting)	1. Common Draft Tubes 1 & 2 Completed 2. Unit Draft Tube mining in progress.
<b>10)</b>	<b>Lower Intake</b>											
	Excavation	1No	-	-	-	-	-	-	-	-	22.03.2024 (Including Concreting)	LC Proposal for lowering the water level in Emerald dam submitted to CE/Grid Operation on 08.10.2021. LC yet to be approved.

<b>EPC Contract Package - II</b>												
<b>Date of Award : 15.02.2018</b>												
<b>Physical Progress: 28.00%</b>						<b>Financial Progress: 26.00%</b>						
Sl. No	Component	Qty	As per Schedule		As per Actual		Progress Upto 23.02.2022		Balance		Expected Date of completion	Remarks
			Start	Finish	Start	Finish	Qty	%	Qty	%		
1)	<b>Upper intake structures (Intake Structure &amp; Approach Channel)</b>											
	Excavation	45.75 m	18.10.2018	13.05.2020	09.10.2021	-	10m	22%	35.7m	78%	26.08.2023 (Including Concreting)	Work commenced on 01.10.2021 and in progress.
2)	<b>Head Race Tunnel : 9.30m dia / 1296.0m</b>											
	Excavation (Benching- 1.7m depth)	1247m	11.03.2019	30.10.2020	27.01.2020	-	543m	43.5 %	704.0m	56.5 %	02.05.2023 (Including Concreting)	Expected completion 03/2022.

<b>3)</b>	<b>Head Race Tunnel Surge Shaft : Varying diameter -33.0m/17.90m/11.90m</b>											
	Excavation	69m	04.06.2018	24.12.2019	28.11.2018	17.04.2021	69m	100%	-	-	22.06.2023 (Including Concreting)	Completed
<b>4)</b>	<b>ADITS : D shape - 7.0m x 7.0m</b>											
	i) Portal Development	1 No	04.06.2018	02.08.2018	21.01.2019	17.02.2019	1 No	100%	-	-		Completed
	ii) To Head Race Tunnel	433m	03.08.2018	10.03.2019	18.02.2019	08.01.2020	433m	100%	-	-		Completed
	iii) To Pressure shaft Top	120m	11.12.2018	11.02.2019	10.01.2020	17.02.2020	120m	100%	-	-		Completed
<b>5)</b>	<b>Pressure Shafts</b>											
<b>a.</b>	<b>Pressure Shaft-1 : 6.30m dia / Pilot tunnel -3.0m dia/Unit penstock- 4.70m dia</b>											
	i) Top and Bottom horizontal - Excavation	157m	27.02.2019	26.04.2019	02.03.2019	31.10.2021	157m	100%	-	-	02.07.2023 (Including Ferrule erection and backfill concreting)	Completed
	ii) Inclined shaft - Pilot - Excavation	298.50 m	27.04.2019	26.04.2020	04.05.2019	09.04.2021	298.50 m	100%	-	-		Completed
	iii) Inclined shaft- widening / Slashing	298.50 m	27.04.2020	03.10.2020	01.12.2021	-	3m	1%	295.5 m	99%		Work in progress.




<b>b.</b>	<b>Pressure Shaft-2 : 6.30m dia / Pilot tunnel -3.0m dia/Unit penstock- 4.70m dia</b>											
	i) Top and Bottom horizontal - Excavation	163m	12.02.2019	10.04.2019	17.04.2019	31.12.2021	163m	100%	-	-	02.07.2023 (Including Ferrule erection and backfill concreting)	Completed
	ii) Inclined shaft - Pilot - Excavation	298.50 m	11.05.2019	10.04.2020	03.07.2019	30.09.2021	298.50 m	100%	-	-		Completed
	iii) Inclined shaft - Widening	298.50 m	11.04.2020	17.09.2020	-	-	-	-	298.5 m	100%		Yet to commence
<b>6)</b>	<b>HRT Gate Shaft : 10.60m dia</b>											
	Excavation	35.75 m	01.04.2021	05.07.2021	05.07.2021	-	26m	73%	9.75m	27%	26.06.2022 (Including Concreting)	Work in progress.

**Package-III: E&M Works (Date of Award 28.11.2019) - Physical Progress**

<b>Materials Supply Status</b>		
<b>Sl.No.</b>	<b>Description</b>	<b>Date of Receipt</b>
1.	Earth Rods	24.08.2021
2.	Draft Tube Embedded parts	16.09.2021

3.	Turbine piping and accessories (stage-I)	02.11.2021
4.	Embedded parts of stay ring	30.12.2021
5.	Draft Tube Elbow and Liner for Unit 1 to 4	From 09.01.2022 to 16.02.2022

HRT Excavation



Power House excavation





**HRT Intake excavation**



Ferrule erection chambers







**Under construction Cofferdam for TRT**






Adit for TRT



Kundah PSP Site Office







**LEGEND : Package - I - (MINING)**

- █ MAT (1284 m) - 100 % COMPLETED
- █ CCVT (869 M) - 100 % COMPLETED
- █ ALL ADITS (1500 M)- 100 % COMPLETED
- █ TRANSFORMER CAVERN - 91% COMPLETED
- POWER HOUSE : Benching work in progress from 1931m ( 65 % work completed and further excavation under progress)
- █ Tail Race Tunnel : 864 m out of 895 m Completed. (91% Completed.)
- █ Unit TRT-1 & 2 : (100% Completed.)
- █ Tail Race Surge Chamber - 72.5m depth out of 72.5m completed.
- █ Common Draft Tube Tunnel- 1 & 2 - 100% completed.

**LEGEND : Package - II (MINING)**

- █ ADIT to HRT & ADIT to FERRULE ERECTION CHAMBER } 533 m - 100 % COMPLETED
- PRESSURE SHAFT: Lower Horizontal portion:  
Pressure Shaft 1(PS\_1) : 84 m } 100 % Completed  
Pressure Shaft 2(PS\_2) : 85 m
- Pressure Shaft 1(PS\_1) : Inclined Portion - 100 % completed  
Pilot tunnel 299 m out of 299m completed.(Slashing under progress).
- Pressure Shaft 2(PS\_2) : Inclined Portion : 77 % completed  
Pilot Tunnel 299m out 299m completed. (Slashing under progress).
- █ Head Race Surge shaft - Mining Completed
- █ Head Race tunnel: 1247m completed.(Heading Completed benching in progress)

**TAMILNADU GENERATION AND DISTRIBUTION CORPORATION LIMITED**

PROJECT:  
**KUNDAM PUMPED STORAGE HYDRO ELECTRIC PROJECT  
( 4 X 125 MW) - IN THE NILGIRIS DISTRICT**

Title :  
**GENERAL ARRANGEMENT PLAN**