



भारत सरकार
Government of India
विद्युत मंत्रालय
Ministry of Power
केन्द्रीय विद्युत प्राधिकरण
Central Electricity Authority
विद्युत प्रणाली परियोजना प्रबोधन प्रभाग
Power System Project Monitoring Division

No. CEA/PS/PSPM/1/57/27/2017/ 432-42

Date: 26/02/2018

To

28

(As per list attached)

Subject: Minutes of meeting taken by Member (PS), CEA on 26/02/18 to discuss an interim arrangement for drawl of startup power for North Karanpura (3X660MW) STPP of NTPC

Sir,

Please find enclosed herewith minutes of meeting taken by Member (PS), CEA on 26/02/18 to discuss an interim arrangement for drawl of startup power for North Karanpura (3X660MW) STPP of NTPC.

Encl: As above

Yours sincerely,

(BK Arya)
Chief Engineer

Copy for information:

1. Joint Secretary (Trans.), Ministry of Power, Shram Shakti Bhawan, New Delhi
2. PPS to Member (PS), CEA

List of addressees:

Sl. No.	Organisation	Address	e-mail
1.	PGCIL	Sh. I S Jha, Chairman & Managing Director, Powergrid Corporation of India Ltd., SAUDAMINI, Plot No.2, Sector-29, Gurgaon, Haryana-122001	isjha@powergridindia.com cmd@powergridindia.com
2.	CCL	Chairman & Managing Director Central Coalfields Ltd. Darbhanga House, Kutchery Road Ranchi-834029 Jharkhand	cmd@centralcoalfields.in cmd.ccl.cil@coalindia.in
3.	CMPDIL	Chairman & Managing Director, Central Mine Planning & Design Institute Limited, Gondwana Place, Kanke Road, Ranchi - 834 031, Jharkhand, India	cmd.cmpdi@coalindia.in
4.	RECTPCL (BPC)	Chief Executive Officer, REC Transmission Projects Company Ltd., 12-21, Upper Ground Floor, Antriksh Bhawan, 22-K.G. Marg, New Delhi-110001	bhupender_g@yahoo.com
5.	NTPC Ltd	Chairman & Managing Director NTPC Ltd., NTPC Bhawan, Scope Complex, Institutional Area, Lodhi Road, N.D.-110003.	cmd@ntpc.co.in premprakash@ntpc.co.in suveenvyas@ntpc.co.in
6.	NTPC Ltd	General Manager North Karanpura Super Thermal Power Project Camp Office, F-51, Sector - 3, Dhurwa Ranchi - 834004 Jharkhand	Vijaisingh100@gmail.com
7.	JBVNL (Lead LTTC)	Chairman and Managing Director, Jharkhand Bijili Vitran Nigam Limited, Engineer's Building, Dhurwa, Ranchi-834 004	Coml.rev@rediffmail.com
8.	PGCIL	COO (CTU-Planning) Powergrid Corporation of India Ltd., SAUDAMINI, Plot No.2, Sector-29, Gurgaon, Haryana-122001	ashok@powergridindia.com ajaiku@hotmail.com
9.	CEA	Chief Engineer (PSP & A – II), Central Electricity Authority, Sewa Bhawan, R K Puram, New Delhi-110066	skrmohapatra@rediffmail.com

Minutes of meeting taken by Member (PS) CEA on 26.02.2018 to discuss an interim arrangement for drawl of startup power for North Karanpura (3x660MW) STPP of NTPC.

List of participants is enclosed at Annexure - I.

2. Member (PS), CEA welcomed all the participants. He stated that due to non-issue of NOC by Ministry of Coal/CCL for construction of planned 400 kV transmission lines, there has been delay in construction of transmission system for evacuation of power and drawl of startup power for North Karanpura STPP (3x660 MW) of NTPC. It is understood that as on date also NOC has not been issued by Ministry of Coal/CCL. Therefore, the associated line would not be ready before synchronization of the generating station expected by Mar'2019. To avoid the bottling up of power, he emphasized the need to explore feasibility of construction of an interim arrangement by LILO of one ckt of Chandwa-Gaya 400 kV D/C line at North Karanpura STPP for evacuation of power/ drawl of startup power. He requested Chief Engineer (PSPM) to take up the agenda of meeting.
3. Chief Engineer(PSPM), CEA stated that this meeting has been called to discuss the issue of interim connectivity for North Karanpura STPP as project authority(NTPC) require startup power by Jun, 2018 for starting commissioning activity of their Generating Unit-I. He further stated that CEA had called various meetings since Oct'16 at CEA/MoP to discuss the issue with the representative of MoC, CCL, CMPDIL, REC and NKTL(Adani) for its early resolution but matter is still unresolved.
4. CCL representative informed that issue of NOC to the route of 400 kV D/C lines was discussed in board meeting of CCL held on 27.12.2017 at Ranchi and they had forwarded a proposal of revised route to Ministry of Coal (MoC) on 19.01.2018 for their approval. However, Ministry of Coal has returned back proposal to CCL vide their letter dated 06.02.2018 indicating that Magadh Coal Block, Chitarpur Coal Block, Chalka Coal Block and Dhadhu East Coal Blocks are still falling in the proposed revised route of NKSTPP- Chandwa 400 kV Line. MoC requested CCL to ensure that routing of this transmission line through these coal blocks are arranged in a way that there should be no loss/blockage of coal. MoC has advised CCL to take up with CMPDIL to suggest proper alignment and the matter is under examination at CMPDIL.

5. After further deliberation, it was decided that the route survey to explore feasibility of construction of LILO of 400 kV Chandwa – Gaya line at NKSTPP as an interim arrangement for power evacuation would be carried out by NTPC and submit its report within one month i.e 26.03.2018. PGCIL and CMDIL/CCL would extend all possible cooperation for firming up of route alignment of LILO line.

6. Next meeting would be held in CEA, New Delhi after receipt of survey report.
Meeting ended with thanks to chair.

Annexure-I

List of Participants:

CEA

- | | | |
|----------------------|------------------------|------------|
| 1. SHRI P. S. MHASKE | MEMBER(PS), CEA | - In Chair |
| 2. SHRI B. K. ARYA | CHIEF ENGGINER (PSPM) | |
| 3. SHRI R.P.PRADHAN | DIRECTOR (PSPM) | |
| 4. SHRI N.R. MEENA | DEPUTY DIRECTOR (PSPM) | |
| 5. SHRI R.K. TIWARI | DEPUTY DIRECTOR (PSPM) | |

NTPC

- | | |
|-----------------------------|-----|
| 1. SHRI AJAY KUMAR AGRARWAL | AGM |
|-----------------------------|-----|

CCL

- | | |
|------------------|-------------|
| 1. SHRI S.K. JHA | SR. MANAGER |
|------------------|-------------|

POWERGIRD

- | | |
|------------------------|------------|
| 1. SHRI S. CHAKRABORTY | AGM(ENGG.) |
|------------------------|------------|