



भारत सरकार
Government of India
विद्युत मंत्रालय
Ministry of Power
केन्द्रीय विद्युत प्राधिकरण
Central Electricity Authority
विद्युत प्रणाली परियोजना प्रबोधन प्रभाग
Power System Project Monitoring Division

सेवा में,

(संलग्न सूची के अनुसार)

विषय: Minutes of meeting taken by Chief Engineer(PSPM), CEA on 17.02.2025 regarding review of ISTS projects having SCOD/ Anticipated COD from Apr-2025 to Dec-2025 -Reg.

महोदय,

उपरोक्त मुद्दे पर Chief Engineer(PSPM), CEA द्वारा 17.02.2025 को ली गई बैठक का कार्यवृत्त संलग्न है।

संलग्नक: यथोपरी।

भवदीय,

(राजेश / Rajesh)

उपनिदेशक/ Dy. Director

Address:

1. CMD, POWERGRID, Gurugram, Haryana
2. COO, CTUIL, Gurugram, Haryana
3. MD, Sterlite Power Transmission Ltd, Gurugram, Haryana
4. MD, TATA Power, Noida, Uttar Pradesh
5. MD, Adani Energy Solutions Limited, Gujarat
6. MD, Apraava Energy Pvt Ltd, New Delhi
7. MD, Indigrid, Noida, Uttar Pradesh

Minutes of meeting taken by Chief Engineer (PSPM), CEA on 17.02.2025 regarding review of ISTS projects having SCOD/ Anticipated COD from Apr-2025 to Dec-2025

A meeting was held on 17.02.2025 through VC under the Chairmanship of Chief Engineer (PSPM), CEA regarding review of ISTS projects having SCOD/ Anticipated COD from Apr-2025 to Dec-2025.

CE (PSPM) welcomed all the participants and emphasized the need to increase effort for completion of delayed projects. The list of the participants is enclosed at **Annex-I**.

Deputy Director (PSPM), CEA, presented the progress of under-construction ISTS projects slated for completion during for FY 2025-26 (up to December 2025). (Presentation attached as **Annexure-II**). Total 24 nos. of projects were discussed in the meeting and breakup is as given below:

TSP	Project having Schedule upto Mar-25 but likely to slip over beyond Mar-25	Project having Schedule after Apr-25 to Dec-25	Total Projects reviewed
POWERGRID	4	10	14
ADANI	2	1	3
Apraava	2	0	2
Indigrid	0	1	1
Sterlite	1	2	3
Tata Power	1	0	1
Total	10	14	24

It was noted that a significant number of transmission projects are currently behind the schedules outlined in their respective execution plans submitted by Transmission Service Providers (TSPs).

After detailed deliberations, the following action points emerged:

1. All TSPs are requested to accelerate construction progress so that projects are completed within the stipulated SCOD/Anticipated COD.
2. 765kV D/C Ahmedabad-South Gujrat (New Navsari) line being implemented by POWERGRID is facing land issue with M/s ZEALAND for Gati Shakti Cargo Terminal between Panoli & Hathuran Railway Station. A meeting under the Chairmanship of Member (PS) will be held soon to resolve the issue.
POWERGRID to provide details of the issue to CEA.

[A: POWERGRID, CEA]

3. Land for establishment of 765 kV switching station near Vataman being implemented by POWERGRID has not been acquired yet. POWERGRID informed that land acquisition is under process. CE (PSPM) requested

POWERGRID to expedite the land acquisition and follow up with State Administration.

[A: POWERGRID, CEA]

4. Government land of 2.8 acres for 400/132 kV Kishtwar S/S being implemented by Sterlite is still pending at PDD, J&K. Sterlite to pursue the matter with UT of J&K Administration to expedite the resolution.

[A: TSP]

5. Construction work of the Neemrana-II -Kotputli 400 kV D/c line (Quad) (87.6 ckm) being implemented by Sterlite has been stayed by the SDM, Tijara. Letter from CEA is to be sent to SDM, Tijara to request for allowing the construction work. TSP to provide the details of the issues.

[A: CEA, TSP]

6. Bikaner-III - Neemrana-II 765 kV D/C line (2nd) (690ckm) being implemented by Tata Power is facing severe RoW issues in Rajasthan State. DO letter from MoP/ CEA is to be sent to Rajasthan Govt. to expedite the resolution.

[A: CEA]

7. Defence NOC from CATCO, Gandhinagar is pending for Fatehgarh 3- Bhadla-3 400kV D/C line (Quad) line (446ckm) being implemented by Apraava Energy. TSP to get the support letter from CTUIL to expedite the issuance of NOC.

TSP also informed that permission for dead end tower at Fatehgarh-3 is long pending from POWERGRID. POWERGRID to expedite the approval.

[A: CTUIL, TSP, POWERGRID]

8. TSPs may request for support from CEA/MoP as and when needed.

Meeting ended with thanks to the chair.

Annexure-I**List of Participants****CEA**

- | | |
|-----------------------------|----------------------------------|
| 1. Shri Y.K. Swarnkar | Chief Engineer (PSPM) – In chair |
| 2. Shri Prabhjot Singh Sahi | Dy. Director (PSPM) |
| 3. Shri Rajesh | Dy. Director (PSPM) |

POWERGRID

- | | |
|-------------------------------|-----|
| 1. Shri Yagyaveer K P N Singh | GM |
| 2. Shri Manoj Singh | DGM |

CTU

- | | |
|----------------------|----|
| 1. Shri Rajesh Kumar | GM |
|----------------------|----|

Sterlite

- | | |
|------------------------|------------------|
| 1. Shri Kamlesh Garg | Project Director |
| 2. Shri Keshav Chandra | AVP |

Apraava Energy

- | | |
|--------------------|-------------|
| 1. Shri Wasim Alam | Sr. Manager |
|--------------------|-------------|

Adani

- | | |
|---------------|------------------|
| 1. Shri Singh | Project Director |
|---------------|------------------|

TATA

- | | |
|------------------|--------------|
| 1. Abhishek Garg | Project Head |
|------------------|--------------|

Indigrid

- | | |
|-------------------|----|
| 1. Aditaya Kislay | VP |
|-------------------|----|