



सत्यमेव जयते

भारत सरकार

Government of India

विद्युत मंत्रालय

Ministry of Power

केन्द्रीय विद्युत प्राधिकरण

Central Electricity Authority

विद्युत प्रणाली परियोजना प्रबोधन प्रभाग

Power System Project Monitoring Division



सेवा में,

(As per attached list)

विषय / Subject :- Minutes of the Meeting chaired by Chief Engineer (PSPM), CEA on 25.03.2025 through VC to review the under-construction transmission projects under private sector awarded through TBCB route – Reg.

महोदय / Sir,

The Minutes of the Meeting, chaired by the Chief Engineer (PSPM), CEA on 25.03.2025, to review the under-construction transmission projects in the private sector awarded through the TBCB route and expected to be commissioned in 2026, are attached as **Annexure-I**.

Encl: As above

भवदीय

प्रभजोत सिंह साही / Prabhjot Singh Sahi

उप निदेशक (पीएसपीएम) / Deputy Director (PSPM)

Copy for information to: -

1. JS (Trans), MoP
2. SA to Member (PS), CEA

पते की सूची / Mailing List

S. No.	Organization	Address	Tele/email
1	Central Transmission Utility	Shri Rajesh Verma, General Manager, Address: 10th Floor, CTUIL Office, Ircon International Towers (Tower-1), Plot No. 16, Institutional area, Sector 32, Gurgaon, Haryana – 122003	email: ashok@powergrid.in, coo-ctu@ctu.in, rverma@powergrid.in Phone - 9599192370
2	Sterlite	Shri Ninad Bhanudas Pitale DLF Cyber Park, 9th Floor, B Block, Udyog Vihar Phase III, Sector 20, Gurugram – 122008, Haryana, India	email: sahil.varma@sterlite.com, nitin.wali@sterlite.com, vishal.sharma3@sterlite.com, kamlesh.garg@sterlite.com, Phone - 9999980949
3	Adani	Shri Sunny Kumar Singh, Manager, Adani Energy Solutions Ltd, 7th Floor, Sambhav Building, Judges Bungalow Road, Bodakdev, Ahmedabad, Gujarat-380015	email: kandarp.patel@adani.com, tanmay.vyas@adani.com, sunnykumar.singh@adani.com Phone - 8743005588
4	Tata Power / Resurgent	Shri Rajnish Mehrotra, NRSS - XXXVI, Tata Power B-12 & 13 Satabdi Bhawan, Sector-4, Noida State - Uttar Pradesh Pin Code - 201301	email: rajnishm1963@yahoo.co.in, NRSS-Rajnishmehrotra@tatapower.com, mtkapse@tatapower.com, kunal.sharma@tatapower.com Phone - 9967645533
5	IndiGrid Limited	Shri Aditya Kislay Unit No. 101, First Floor, Windsor, Village Kole Kalyan, off CST Road, Vidyanagari Marg, Kalina, Santacruz (East), Mumbai – 400 098 Maharashtra	email: nitin.mahajan@indigrid.com, aditya.kislay@indigrid.com Phone: 9819844299
6	GR Infra	Shri Vivek Pratap Singh, GR Infra, Haryana - 122015	email: vivekpratap.s@grinfra.com Phone: 09458581939

7	Apraava Energy	Shri Navin Munjal, Director (BD & Commercial), FULCRUM 7th Floor, Next to Hyatt Regency, Sahar Road, Andheri (East), Mumbai – 400 099. India	email: naveen.munjal@apraava.com, sumit.sinha@apraava.com, wasim.alam@apraava.com Phone - 8198900928
8	Torrent Power	Shri Rajesh Yadav, Manager, Naranpura Zonal Office, Naranpura, Ahmedabad - 380013	email: rajeshyadav@torrentpower.com Phone - 8750804676
9	Techno Electric	Shri Ashok Shah, Techno Electric & Engineering Co. Ltd.	email: ashok.shah@techno.co.in Phone - 9007012220
10	DRIAPL	Shri Amit Kumar, Head T&D, Dineshchandra R. Agrawal Infracon Pvt. Ltd.	email: kumar.amit@draipl.com, atul.duggal@draipl.com, sivasantu.das@draipl.com Phone - 9717196796
11	Reliance Power Transmission Ltd.	Shri Surendra Khot, Reliance Power Transmission Ltd.	email: surendra.khot@relianceada.com, Mukesh.rathod@ril.com, Ashok3.singh@ril.com, Vaidyanathan.N@ril.com, T.Subramoniam@ril.com

Annexure – I**Minutes of the Meeting chaired by Chief Engineer (PSPM), CEA on 25.03.2025 through VC to review the under-construction transmission projects under private sector awarded through TCB route having ACOD in 2026.**

List of participants is attached as **Annexure-II**.

1. Chief Engineer (PSPM), CEA welcomed the participants and emphasized on timely completion of the transmission projects requesting all the Transmission Service Providers (TSPs) to take advance actions to cater to any foreseeable ROW, forest/ wildlife clearance issues in order to ensure their timely resolution.
2. Deputy Director (PSPM), CEA, presented the progress of under-construction ISTS projects slated for completion during for January to December 2026. A copy of the presentation is attached as Annexure-III. A total of 18 nos. of projects were reviewed in the meeting.

S.No.	Transmission Service Provider	No of Projects reviewed
1	Sterlite	2
2	Adani	4
3	TATA Power	1
4	Indigrd	2
5	GR Infra	2
6	Apraava Energy	2
7	Torrent	1
8	Techno Electric	2
9	DRAIPL	1
10	Reliance	1
	Total	18

Table showing projects reviewed during the meeting

3. Chief Engineer (PSPM) emphasized that with the increasing integration of renewable energy capacity, more transmission lines will be connected to the same substation in the near future. To ensure efficient infrastructure planning, transmission lines approaching a substation should remain perpendicular to its boundary for a stretch of 2-3 km. Additionally, best practices should be adopted in line alignment to minimize future congestion.
4. Several transmission projects were observed to be progressing slowly compared to the scheduled timelines submitted by the Transmission Service Providers (TSPs). Further, in some cases inter-TSP issues were also reported. CE (PSPM) remarked that all developers must cooperate with each other to resolve such issues and any data required by another TSP should be provided at the earliest.
5. After detailed deliberations, the following action points were decided.

- I. All TSPs were requested to accelerate progress of construction activities so that projects are completed within the SCOD.
(Action: All TSPs)
- II. M/s Sterlite to expedite purchase of balance land for Boisar-II substation and provide details of location/ coordinates of Boisar -II (GIS) substation to M/s Adani for its Boisar-II – Pune-III 765 kV D/c line. Further application for forest clearances for all lines under Khavda IV-C project also needs to be expedited.
(Action: Sterlite)
- III. M/s Sterlite must resolve land issues and fast track the commissioning of 765/400 kV Neemrana – II substation under Rajasthan REZ Ph-IV (Part-1) (Bikaner Complex): PART-B as the timely completion of this substation is crucial for the progress of two critical projects by M/s PGCIL and M/s TATA Power.
(Action: Sterlite)
- IV. The issue of crossing of Solapur PS – Solapur (PG) 400 kV D/c line of M/s Torrent and 400 kV D/C LILO of Parli-Karad at PGCIL Solapur line of M/s Adani to be resolved by the concerned TSPs on immediate basis.
(Action: Torrent & Adani)
- V. M/s Sterlite to speed-up acquisition of land for their 765/400 kV, 3000 MVA Beawar substation under Rajasthan (20 GW) under Phase-III Part F project. Additionally, the bay location for the Merta-II – Beawar 400 kV D/c line (Quad) within the substation should be provided to M/s Dinesh R Agarwal Pvt. Ltd. (DRAIPL) at the earliest.
(Action: Sterlite & DRAIPL)
- VI. A support letter to be written by CTUIL to GPCL/Kachch District Administration for facilitating provision of land to establish ± 300 MVAR STATCOM by M/s Adani at KPS3 substation.
(Action: Adani & CTUIL)
- VII. CTUIL to explore/ facilitate the land transfer issue of Ishanagar (New) substation and Karera substation Pradesh being constructed by M/s Indigrd and M/s Apraava Energy respectively in Madhya through relevant mechanism like tripartite agreement etc.
(Action: Indigrd, Apraava & CTUIL)
- VIII. The following projects have been identified as significantly behind schedule. The respective TSPs are urged to intensify their efforts.
- Network Expansion scheme in Gujarat for drawl of about 3.6 GW load under Phase-I in Jamnagar area
 - Western Region Expansion Scheme XXXIII (WRES-XXXIII): Part C
 - Transmission scheme for evacuation of Power from Dhule 2 GW REZ
 - NERES – XVI and NERGS – I

The meeting ended with a vote of thanks to the chair.

Annexure – II**List of Participants****CEA**

- | | | |
|----|--------------------------|---------------------------|
| 1. | Shri Y K. Swarnkar | Chief Engineer (PSPM) |
| 2. | Shri S.M. Aimol | Director (PSPM) |
| 3. | Shri Prabhjot Singh Sahi | Deputy Director (PSPM) |
| 4. | Shri Ashutosh Yadav | Assistant Director (PSPM) |

CTUIL

- | | | |
|----|-------------------|-----------------|
| 1. | Shri Rajesh Verma | General Manager |
|----|-------------------|-----------------|

Sterlite

- | | |
|----|----------------------------|
| 1. | Shri Ninad Bhanudas Pitale |
| 2. | Shri Nitin Wali |
| 3. | Shri Palak Petigara |
| 4. | Shri Sahil Varma |
| 5. | Shri Sachin Bansal |

Adani

- | | | | |
|----|-------------------------|-----|--------------------------|
| 1. | Shri Sunnykumar Singh | 8. | Shri Utkarsh Raj |
| 2. | Shri Atit Swami | 9. | Shri Sumit Rathi |
| 3. | Shri Rahul Mathur | 10. | Shri Pintu Saw |
| 4. | Shri Raghvendra Kumar | 11. | Shri Darshan Kotecha |
| 5. | Shri Atul Kumar Singh | 12. | Shri Yogesh Kumar Ranjan |
| 6. | Shri Vimal Kumar Sharma | 13. | Shri Ashutosh Nagar |
| 7. | Shri Manoj Kumar Bhatee | | |

Tata Power

- | | |
|----|-----------------------|
| 1. | Shri Rajnish Mehrotra |
| 2. | Shri Mahabale Sandeep |
| 3. | Shri Kunal Sharma |
| 4. | Shri Umak K P |

Indigrd

1. Shri Aditya Kislay

GR Infra

1. Shri Vivek Pratap Singh

Apraava Energy

1. Shri Wasim Alam
2. Shri Sharique Afzal

Torrent

1. Shri Rajesh Yadav
2. Shri Kartik Dave
3. Shri Pradyot Vasaiya
4. Shri Pramod Patel

Techno Electric

1. Shri Ashish Kumar
2. Shri Dhurjyoti Chaliha

DRAIPL

1. Shri Atul Duggal