



**Monthly progress Report of
Transmission Projects awarded
through
Tariff Based Competitive Bidding
(TBCB) Route
(Completed Projects)
(As on 31.07.2022)**

**Government of India
Ministry of Power
Central Electricity Authority
New Delhi**

Contents

| S.No | Transmission project | Special Purpose Vehicle (SPV)/ Bid Process Coordinator (BPC) | Parent Company/ Progress Status | Page No. |
|------|--|--|--|----------|
| 1. | Transmission system associated with IPPs of Nagapattinam / Cuddalore Area- Package A | Powergrid Nagapattinam Transmission Ltd. / PFC | PGCIL / Commissioned | 4 |
| 2. | Transmission System associated with IPPs of Vemagiri Area-Package A | Powergrid Vemagiri Transmission Ltd / REC | PGCIL / Cancelled by CERC | 5 |
| 3. | Transmission system for Strengthening in SR for Import of Power from ER. | Powergrid Vizag Transmission Ltd / REC | PGCIL / Commissioned | 7 |
| 4. | ATS of Unchahar TPS | Powergrid Unchhahar Transmission Ltd / REC | PGCIL / Commissioned | 9 |
| 5. | NR System strengthening Scheme- NRSS-XXXI(Part-A) | Powergrid Kala Amb Transmission Ltd / REC | PGCIL / Commissioned | 10 |
| 6. | Transmission System associated with Gadarwara STPS (2x800 MW) of NTPC (Part-A) | Powergrid Warora Transmission Ltd / REC | PGCIL / Commissioned | 12 |
| 7. | Transmission System associated with Gadarwara STPS (2x800 MW) of NTPC (Part-B) | Powergrid Parli Transmission Ltd / REC | PGCIL / Commissioned | 15 |
| 8. | Transmission System Strengthening associated with Vindhyachal – V | Powergrid Jabalpur Transmission Ltd / REC | PGCIL / Commissioned | 17 |
| 9. | Strengthening of Transmission system beyond Vemagiri | Powergrid Southern Interconnector Transmission System Ltd. / REC | PGCIL / Commissioned | 19 |
| 10. | Transmission system associated with LTA applications from Rajasthan SEZ Part-A | Ajmer Phagi Transco Limited/REC | PGCIL / Commissioned | 22 |
| 11. | New WR-NR 765 kV Inter- Regional Corridor | WR-NR Power Transmission Limited / REC | PGCIL / Commissioned | 24 |
| 12. | Transmission system associated with LTA applications from Rajasthan SEZ Part-B | Fatehgarh-II Transco Limited | PGCIL / Commissioned | 25 |
| 13. | Transmission system associated with LTA applications from Rajasthan SEZ Part-C | Powergrid Khetri Transmission System Ltd./REC | PGCIL / Commissioned | 27 |
| 14. | System Strengthening Scheme in Eastern Region ERSS XXI | ERSS XXI Transmission Limited/REC | PGCIL / Commissioned | 30 |
| 15. | System strengthening for WR | Bhopal Dhule Transmission Co. Ltd. / PFC | Sterilite Power TL / Commissioned | 35 |
| 16. | System strengthening common for WR and NR | Jabalpur Transmission Company Ltd. / PFC | Sterilite Power TL / Commissioned | 37 |
| 17. | Scheme for enabling import of NER/ER surplus by NR | East-North Interconnection Ltd / PFC | Sterilite Power TL / Commissioned | 38 |
| 18. | Part ATS for RAPP U-7&8 in Rajasthan | RAPP Transmission Company Ltd. / PFC | Sterilite Power TL / Commissioned | 39 |

| S.No | Transmission project | Special Purpose Vehicle (SPV)/ Bid Process Coordinator (BPC) | Parent Company/ Progress Status | Page No. |
|------|---|---|--|----------|
| 19. | Eastern Region System Strengthening Scheme-VII | Purulia Kharagpur Transmission Co. Ltd. / PFC | Sterilite Power TL / Commissioned | 40 |
| 20. | Northern Regional System Strengthening Scheme, NRSS-XXIX | NRSS XXIX Transmission Ltd. / REC | Sterilite Power TL / Commissioned | 41 |
| 21. | Connectivity lines for Maheshwaram 765/400 kV S/S | Maheshwaram Trans. Ltd. / REC | Sterilite Power TL / Commissioned | 43 |
| 22. | Common Transmission system for phase-II generation projects in Orissa and immediate evacuation system for OPGC project (Orissa) | Orissa Generation Phase-II Transmission Ltd. / PFC | Sterilite Power TL / Commissioned | 45 |
| 23. | Creation of new 400 kV GIS substations in Gurgaon area and Palwal as a part of ISTS | Gurgaon Palwal Transmission Ltd. / PFC | Sterilite Power TL / Commissioned | 47 |
| 24. | NER System Strengthening Scheme II | NER II Transmission Limited / REC | Sterilite Power TL / Commissioned | 50 |
| 25. | Connectivity system for Khargone TPP (2x660MW) | Khargone Transmission Limited / REC | Sterilite Power TL / Commissioned | 54 |
| 26. | Eastern Region System Strengthening Scheme-VI | Darbhanga Motihari Transmission Co. Ltd. / PFC | Essel Infra / Commissioned | 57 |
| 27. | Northern Region System Strengthening Scheme, NRSS-XXXI (Part-B) | NRSS XXXI(B) Transmission Ltd. / REC | Essel infra / Commissioned | 59 |
| 28. | Western Region System Strengthening – II under Project – B (Maharashtra) | Western Transco Power Ltd. (A subsidiary of Adani Transmission Limited) | Adani TL / Commissioned | 61 |
| 29. | Western Region System Strengthening – II under Project – C (Gujarat) | Western Transmission (Gujarat) Ltd. (A subsidiary of Adani Transmission Limited) | Adani TL / Commissioned | 63 |
| 30. | Additional system strengthening for Sipat STPS | Sipat Transmission Ltd. / PFC | Adani TL / Commissioned | 64 |
| 31. | Additional system strengthening for Chhattisgarh (B) | Raipur Rajnandgaon Warora Transmission Ltd. / PFC | Adani TL / Commissioned | 65 |
| 32. | System strengthening for IPPs in Chhattisgarh and other generation projects in western region | Chhattisgarh WR Transmission Ltd. / PFC | Adani TL / Commissioned | 67 |
| 33. | Transmission System for Ultra Mega Solar Park in Fatehgarh, Distt. Jaisalmer Rajasthan | Fatehgarh-Bhadla Transmission Limited/PFC | Adani TL / Commissioned | 69 |
| 34. | Transmission System Associated with LTA applications from Rajasthan SEZ Part-D | Bikaner-Khetri Transmission Limited./PFC | Adani TL / Commissioned | 71 |
| 35. | Transmission System required for evacuation of power from Kudgi TPS (3x800 MW in Phase-I) of NTPC Ltd. | Kudgi Transmission Company Ltd. / REC | L&T / Commissioned | 73 |
| 36. | Transmission System for Patran 400kV S/S | Patran Transmission Ltd. / PFC | Techno Electric / Commissioned | 74 |

| S.No | Transmission project | Special Purpose Vehicle (SPV)/ Bid Process Coordinator (BPC) | Parent Company/ Progress Status | Page No. |
|-------------|---|---|--|-----------------|
| 37. | Transmission System Associated with Krishnapattnam UMPP- Synchronous interconnection between SR and WR (Part-B) | Raichur Sholapur Transmission Company Ltd. / REC | RSTCL / Commissioned | 76 |
| 38. | Transmission system strengthening in Indian system for transfer of power from new HEP's in Butan | Alipurduar Transmission Ltd. / REC | Kalpataru / Commissioned | 77 |
| 39. | North Eastern Region Strengthening Scheme (NERSS-VI) | Kohima-Mairani Transmission Limited / PFC | Kalpataru / Commissioned | 79 |
| 40. | Transmission System associated with DGEN TPS (1200 MW) of Torrent Power Ltd. | DGEN Transmission Company Ltd. / PFC | Instalaciones Inabensa S A Spain / TSP requested for closing | 81 |

| | | |
|---|----------|-----------|
| Total Transmission Projects Awarded | : | 67 |
| Transmission Projects Commissioned/Ready for commissioning | : | 38 |
| Transmission Projects Under Construction | : | 25 |
| Tr. Projects whose construction could not be started due to litigation | : | 02 |
| Tr. Project where TSP has requested for closing of project | : | 01 |
| Transmission Projects scrapped/cancelled by CERC | : | 01 |

(1) Name of transmission project - Transmission system associated with IPPs of Nagapattinam/ Cuddalore Area – Package A

Background

This transmission scheme has been planned for evacuation of power from various generating station being developed by IPPs in Nagapattinam/ Cuddalore area.

Scope of transmission project

1. Nagapattinam Pooling Station-Salem 765 kV D/C line
2. Salem - Madhugiri 765 kV S/C line

General Details

| | | |
|--------------------------------------|---|---|
| Special Purpose Vehicle (SPV) | : | Powergrid Nagapattinam-Madhugiri Transmission Limited (A subsidiary of PGCIL) |
| Bid Process Coordinator (BPC) | : | Power Finance Corporation |
| Estimated Cost (Rs in crs) | : | 1025 |
| Levellised Tariff (Rs. Crs) | : | 98.70 |
| Request for Qualification | : | 28.05.2011 |
| Request for Proposal | : | 20.09.2011 |
| Letter of Intent | : | 06.03.2012 |
| Transmission Service Agreement (TSA) | : | 02.02.2012 |
| SPV acquisition | : | 29.03.2012 |
| Transmission License by CERC | : | 20.06.2013 |
| Tariff adoption by CERC | : | 09.05.2013 |
| Contract Performance Guarantee | : | 29.03.2012 |
| Clearance u/s 164 of EA2003 | : | 09.12.2013 |
| Execution plan submitted to CEA | : | 28.05.2011 |
| NIT issued on | : | 13.07.2012 |
| EPC contract awarded on | : | 16.05.2014 |
| Scheduled Date of Completion | : | 28.12.2015 |
| Actual Date of Completion | : | Jan' 2019 |

Status of progress of transmission project

Work awarded on 16.5.2014 to M/s Gammon and M/s ICOMM.

1. Nagapattinam Pooling Station-Salem 765 kV D/C line

| | |
|-----------|----------|
| Length | 203 Km |
| Locations | 543 Nos. |

Line commissioned on 23.10.16.

2. Salem - Madhugiri 765 kV S/C line

| | |
|-----------|----------|
| Length | 219 km |
| Locations | 575 nos. |

Line completed on 31.12.18. DoCo declared on 26.01.19.

Transmission Project commissioned in Jan, 2019.

(2) Name of transmission project -Transmission System associated with IPPs of Vemagiri Package-A

Background

The transmission corridor covered under the present project has been evolved to evacuate power from the proposed IPP generation projects in the Vemagiri area, Andhra Pradesh. Vemagiri area in Andhra Pradesh has huge potential of Gas based generation projects due to availability of Gas in Krishna-Godavari basin. The availability of the Gas as fuel has attracted many IPP developers to establish power plants in the vicinity. In this regard, 4 nos. of IPP generation projects with the total installed capacity of about 5400 MW have been granted LTA for quantum of 5150 MW. Further, as per the connectivity applications made, there are few more generation capacities likely to be available in the vicinity.

In view of above, considering the huge generation potential in this area a comprehensive transmission system has been planned so as to take care of the evacuation needs of generation projects of Vemagiri area. For this a 765/400 kV pooling station at Vemagiri (GIS) is to be established through LILO of Gazuwaka – Vijayawada 400kV S/c with bypass arrangements. All the power from different power plants will be pooled at this pooling station through 400kV transmission lines. The power so pooled at Vemagiri Pooling Station shall be further dispersed through high capacity transmission corridors of 1xD/c 765kV lines towards Hyderabad via Khammam to supply target beneficiaries in Southern region through displacement.

Further the generation project has target beneficiaries in Western Region & Northern Region of about 1230MW & 450 MW respectively, for this power transfer a 765kV high capacity corridor have been planned viz. Hyderabad – Wardha – Jabalpur Pooling station 765 kV D/c lines. These high capacity transmission lines in conjunction with the already planned High Capacity Power Transmission Corridor – IX i.e. Jabalpur Pooling Station – Orai – Bulandshahr 765 kV S/c shall provide adequate transmission capacity for transfer of power to target regions.

Scope of transmission project

- 1 Vemagiri Pooling Station–Khammam 765 kV D/C line -I
2. Khammam - Hyderabad 765 kV D/C line-I

General Details:

| | | |
|--------------------------------------|---|---|
| Special Purpose Vehicle (SPV) | : | Powergrid Vemagiri Transmission Limited (A subsidiary of PGCIL) |
| Bid Processor Coordinator (BPC) | : | Rural Electrification Corporation (RECTPL) |
| Request for Qualification | : | Not Applicable as project scrapped |
| Request for Proposal | : | Not Applicable as project scrapped |
| Letter of Intent | : | Not Applicable as project scrapped |
| Transmission Service Agreement (TSA) | : | Not Applicable as project scrapped |
| SPV acquisition | : | 18.04.2012 |
| Transmission License by CERC | : | Not Applicable as project is scrapped |
| Tariff adoption by CERC | : | ----do--- |
| Contract Performance Guarantee | : | ----do--- |
| Clearance u/s 164 | : | ----do--- |
| Execution plan submitted to CEA | : | ----do--- |
| NIT issued on | : | ----do--- |
| EPC awarded on | : | ----do--- |

| | | |
|--------------------------------|---|------------------|
| Scheduled Date of Completion | : | 17.04.2015 |
| Anticipated Date of Completion | : | Project scrapped |

Status of Progress of transmission project:

Project has been scrapped Vide Order dated. 06.04.2015, CERC has directed that Project is not required to be implemented and ordered Generator/CTU to pay the cost of SPV to POWERGRID in 80:20 ratios. Generator has challenged the CERC order in Appellate Tribunal and outcome is still awaited. Regulatory approval for the Project has been withdrawn by CERC.

(3) Name of transmission project -Transmission system for Strengthening in Southern Region for import of Power from ER

Background

A Common High Capacity Transmission Corridor was planned for ISGS generations in Srikakulam area, which includes Srikakulam Pooling Station – Angul 765kV D/C line and Angul – Jharsuguda - Dharamjaigarh 765kV D/C lines. However, developments in coal regulation in Indonesia, Australia and other countries have resulted in slowing down of capacity addition based on imported coal. As a consequence, the Southern Region is expected to be a net importer of power from neighbouring regions. Under such uncertainty of generation projects and delay in implementation, the Southern Region may need to import huge quantum of power, which may need augmentation of existing / under implementation / planned inter-regional links. Under this transmission scheme, an additional inter-regional AC interconnection between Southern and Eastern regions is being established through Srikakulam Pooling Station to Vemagiri 765kV D/C line. This additional inter-regional link shall facilitate import of power to meet the requirement of power from other surplus regions. However, with the import through this link, beyond Khamman towards N'Sagar, critical loadings were observed and therefore, Khammam – N'Sagar 400kV D/C line is being envisaged to address such critical loadings. This line shall facilitate in dispersal of power to Southern Region constituents beyond Khammam.

Scope of transmission project

1. Srikakulam PP – Vemagiri-II Pooling Station 765kV D/c line.
2. Khammam – NagarjunaSagar 400 kV D/c line.

General Details:

| | | |
|-------------------------------------|---|---|
| Special Purpose Vehicle (SPV) | : | Powergrid Vizag Transmission Limited (A subsidiary of PGCIL) |
| Bid Process Coordinator (BPC) | : | Rural Electrification Corporation |
| Estimated Cost (Rs. Crs) | : | 1180 |
| Levellised Tariff (Rs. Crs) | : | 231.134 |
| Request for Qualification | : | 26.10.2012 |
| Request for Proposal | : | 06.03.2013 |
| Letter of Intent | : | 31.07.2013 |
| Transmission Service Agreement(TSA) | : | 14.05.2013 |
| SPV acquisition | : | 30.08.2013 |
| Transmission License by CERC | : | 08.01.2014 |
| Tariff adoption by CERC | : | 23.01.2014 |
| Contract Performance Guarantee | : | 29.08.2013 |
| Clearance u/s 164 | : | 21.05.2014 |
| Submission of execution plan to CEA | : | Dec.'2013 |
| NIT issued on | : | 08.10.2013 |
| EPC Contract awarded on | : | 12.03.2014 |
| Scheduled Date of Completion | : | 29.08.2016 |
| Actual Date of Completion | : | Sep' 2016 |

Status of progress of transmission project

Work awarded on 20.05.2014 to M/s TPL, M/s ICOMM, M/S L&T and M/s Gammon

1. Srikakulam PP – Vemagiri-II PS 765 kV D/C line

- Length 668 CKm, Locations: 877 nos.

Line completed on 30.09.16

2. Khammam (existing) – Nagarjunasagar 400 kV D/C line

- Length 288.84 ckm, Tower Locations 388 nos

Line commissioned on 31.12.15

Project Commissioned in Sep-16.

(4) Name of transmission project - ATS of Unchahar TPS

Background

Feroz Gandhi Unchahar TPP-I to III (5x210MW) in District Raebareli, Uttar Pradesh is an existing generation of M/s NTPC Limited. The generations are at 220kV and are being evacuated through 220kV lines. M/s NTPC has now proposed augmentation of generation capacity by developing 1x500 MW at Feroz Gandhi Unchahar TPP (FGUTPP-IV). The beneficiaries along with quantum as informed by M/s NTPC are UPPCL (167.38MW), UPCL (23.19MW), Delhi Discoms (72.39MW), Haryana Discoms (33 MW), Rajasthan Discoms (64.67 MW), HPSEB (18.91 MW), PDD (38.4MW), EDC (Union Territory of Chandigarh) (3.46MW). The step up voltage of the generator is at 400kV and the proposed generating station is 1km route length from existing generating station. M/s NTPC Limited had submitted application for connectivity and Long Term Access and was discussed during the Connectivity and Long Term Access meeting held on 19/12/2011. During the meeting, it was discussed and agreed to connect the new generation directly to Fatehpur 765/400kV Substation of POWERGRID through 400kV D/C. Fatehpur is a major substation in Northern Region. Beyond Fatehpur, there would be two numbers of 765kV Lines to Agra. Agra is also well connected with high capacity 400kV and 765kV lines. Hence, no constraint is envisaged in evacuation of power to its beneficiary.

Scope of transmission project

1. Unchahar – Fatehpur 400 kV D/C line

General Details

| | | |
|-------------------------------------|---|---|
| Special Purpose Vehicle (SPV) | : | Powergrid Unchahar Transmission Limited (A subsidiary of PGCIL) |
| Bid Process Coordinator (BPC) | : | Rural Electrification Corporation |
| Estimated Cost (Rs. Crs) | : | 70 |
| Levellised Tariff (Rs. Crs) | : | 16.771 |
| Request for Qualification | : | 11.01.2013 |
| Request for Proposal | : | 17.10.2013 |
| Letter of Intent | : | 14.02.2014 |
| Transmission Service Agreement(TSA) | : | 20.12.2013 |
| SPV acquisition | : | 24.03.2014 |
| Transmission License by CERC | : | 21.07.2014 |
| Tariff adoption by CERC | : | 03.07.2014 |
| Contract Performance Guarantee | : | 20.03.2014 |
| Clearance u/s 164 | : | 06.05.2015 |
| Execution plan submitted to CEA | : | July'14 |
| NIT issued on | : | 25.07.2014 |
| EPC contract awarded on | : | 21.01.2015 |
| Scheduled Date of Completion | : | 24.09.2016 |
| Actual Date of Completion | : | Dec' 2016 |

Status of progress of transmission project

1. Unchahar – Fatehpur 400 kV D/C line

- Length: 106 ckm, Locations: 145 nos.
- Line completed on 24th Sep'16. The power flow started only after completion of NTPC Unchahar bays in Dec.'16.

Project Commissioned in Dec-16.

(5) Name of transmission project- NR System strengthening Scheme- NRSS-XXXI (Part-A)

Background

Kala Amb/ Poanta/ Giri area is an existing load centre in Himachal Pradesh with a present power demand of about 350 MVA, which is likely to increase about 500 MVA. However, the available generation and transmission network in the area is not adequate to meet the present load. In order to meet the present and future load requirement of the area, this transmission scheme has been proposed. Further considering the issue of hilly terrain & scarcity of land in Himachal Pradesh, the substation shall be established as GIS station and the LILO would be carried out on Multi-Circuit Towers to conserve R-o-W. Karcham-Wangtoo-Abdullapur 400kV D/C line is an existing Quad conductor line and is connected in the grid in parallel to triple snowbird lines. In order to increase the loadability of this line for better sharing of load, 40% series compensation on 400 kV Karcham Wangtoo – Abdullapur D/c line is proposed under the scheme. This would not only improve the loadability of 400kV Karcham Wangtoo 400kV D/C line but also help in reducing the oscillations in the area.

Scope of transmission project

1. Establishment of a 7 x 105 MVA (1- ph.), 400/220 kV GIS substation at Kala Amb

400 kV

- Line Bays: 4 No.
- 400/220 kV ICT: 7 x 105 (1-ph)
- ICT bays: 2 no.
- Bus Reactor (80 MVAR): 2 no.
- Bus Reactor Bay: 2 no.
- Space for line/ICT bays: 4 no.
- Space for ICT: 1 no.

220 kV

- Line Bays: 6 no.
- ICT bays: 2 no.
- Space for line/ICT bays: 4 no.

2. LILO of both circuits of Karcham Wangtoo – Abdullapur 400 kV D/C (Quad Moose) line at Kala Amb (on multi Ckt towers)
3. 40% Series Compensation on 400 kV KarchamWangtoo – Kala Amb quad D/C line at Kala Amb ends

General Detail

| | | |
|--------------------------------------|---|---|
| Special Purpose Vehicle(SPV) Limited | : | Powergrid Kala Amb Transmission (A subsidiary of PGCIL) |
| Bid Process Coordinator(BPC) | : | Rural Electrification Corporation |
| Estimated Cost (Rs. Crs) | : | 225 |
| Levellised Tariff (Rs. Crs) | : | 59.434 |
| Request for Qualification | : | 01.08.2013 |
| Request for Proposal | : | 09.12.2013 |

| | | |
|--------------------------------------|---|------------------|
| Date of Letter of Intent | : | 26.02.2014 |
| Transmission Service Agreement (TSA) | : | 02.01.2014 |
| SPV acquisition | : | 12.05.2014 |
| Transmission License by CERC | : | 21.07.2014 |
| Tariff adoption by CERC | : | 03.07.2014 |
| Contract Performance Guarantee | : | 08.05.2014 |
| Clearance u/s 164 | : | 27.04.2016 |
| Execution plan submitted to CEA | : | Sept'14 |
| NIT issued on | : | 21.04.2014 |
| EPC contract awarded on | : | 09.12.2015 |
| Scheduled Date of Completion | : | 12.07.2017 |
| Anticipated date of completion | : | 12.07.2017 |
| Actual Date of Completion | : | Jul' 2017 |

Status of progress of transmission project

1. 7x105 MVA, 400/220 kV GIS at Kala amb with 40% series compensation on 400 kV Karcham Wangtoo – Kala Amb D/C line at Kala Amb end

Work completed and DOCO declared w.e.f. 12.07.17

2. LILO of both ckt of Karcham Wangtoo - Abdullapur 400 kV D/C line at Kala Amb

Work completed and DOCO declared w.e.f. 12.07.17.

Project Commissioned in July 2017.

(6) Transmission System associated with Gadarwara STPS (2x800 MW) of NTPC (Part-A)

Background

NTPC Limited (NTPC) is establishing coal based Gadarwara STPS (2x800 MW) generation project at Gadarwara, Narsinghpur District in the State of Madhya Pradesh. NTPC Limited has been granted LTA for 1586.51 MW as per the LTA application and the details of drawl of power is given below:-

| | | | | | |
|--------|--------|-----|-------------|--------|----|
| CSPDCL | 63.46 | MW, | MPTradeco | 793.25 | MW |
| GUVNL | 209.86 | MW, | MSEDCL | 261.49 | MW |
| Goa | 10.47 | MW, | DNH | 6.03 | MW |
| DD | 3.96 | MW, | Unallocated | 237.99 | MW |

Transmission Scheme was planned for the evacuation and supply of power from Gadarwara STPS to the beneficiaries of the generation project. This transmission system strengthening shall facilitate immediate evacuation as well as supply of power to its beneficiaries with reliability and security. Beyond Solapur dispersal of power to the beneficiaries of the generation project shall be through existing/planned transmission network under inter-state Transmission System. The Transmission System has been split into two parts viz. Part A and Part B and both part-A and Part-B of Transmission scheme is to be implemented in the same time frame.

Scope of transmission project:

1. Gadarwara STPS – Jabalpur Pool 765 kV D/C line*
*Considering the time schedule of generation project, an interim arrangement through LILO of existing Seoni – Bina 765 kV S/C line shall be established at Gadarwara STPP. At a later date, LILO portion would be de-linked from Seoni – Bina 765 kV S/C line to restore the Seoni – Bina 765 kV S/C direct line, and the LILO portion shall be extended to Jabalpur 765/400 kV pooling station to form Gadarwara STPS – Jabalpur Pool 765 kV D/C line.
2. Gadarwara STPS – New Pooling Station near Warora 765 kV D/C line.
3. LILO of both circuits of Wardha – Parli (PG) 400 kV D/C Quad line at Pooling Station (Near Warora) (2 x D/C).
4. Establishment of 2x1500 MVA, 765/400 kV New Pooling Station near Warora.

765 kV

ICTs: 7 x 500 MVA, 765/400 kV (1 spare unit)

ICT bays: 2 no.

Line bays: 6 no.

Bus reactor: 3 x 110 MVAR

Bus reactor bay: 1 no.

Line reactors: 7 x 110 MVAR (1 unit spare) (*for Gadarwara line*)

Line reactors switchable: 6 x 110 MVAR (*for Parli line*)

Space for future bays: 4 nos.

400 kV

ICT bays: 2 nos.

Line bays: 4 nos.

Space for future 400 kV bays: 4 nos.

General Details:-

| | | |
|--------------------------------------|---|-----------------------------------|
| Special Purpose Vehicle (SPV) | : | Powergrid Warora Transmission Ltd |
| Bid Process Coordinator (BPC) | : | Rural Electrification Corporation |
| Levelling Tariff | : | ₹ 290.147 Cr |
| Request for Qualification | : | 14.08.2014 |
| Request for Proposal | : | 14.11.2014 |
| Letter of Intent | : | 11.03.2015 |
| Transmission Service Agreement (TSA) | : | 09.02.2015 |
| SPV acquisition | : | 24.04.2015 |
| Transmission License by CERC | : | 05.08.2015 |
| Tariff adoption by CERC | : | 23.06.2015 |
| Contract Performance Guarantee | : | 18.04.2015 |
| Clearance u/s 164 | : | 22.04.2017 |
| Execution plan submitted to CEA | : | Jul'15 |
| NIT issued on | : | 08.06.2015 |
| EPC contract awarded on | : | Sept.'15 onwards |
| Scheduled Date of Completion | : | November 2017* |
| *Revised Schedule Agreed by LTCs | : | January 2018 |
| Actual date of completion | : | July 2018 |

Status of progress of transmission project:

- (1) Gadarwara STPS - Jabalpur PS 765 kV D/C line
Awarded to M/s KEC on Dec'15.

Stage-1: Initially from Gadarwara to be LILO of Seoni-Bina 765kV S/C line,

- Length: 15.5 km
- Locations: 43 nos.
- Completion Target: Nov'16
- Actual completion: Nov'16

Status: Line completed on 23.11.2016 and DOCO declared on 30.11.2016.

Stage-2 : Dismantle the LILO and extend Line upto Jabalpur S/S,

- Length: 87.5 ckm
- Locations: 227 nos.
- Completion target: May'17
- Actual completion: May'17

Status: Line completed on 23.05.2017 and DOCO declared on 31.05.2017.

- (2) Gadarwara STPS- Warora P.S. (New) 765kV D/C line
(Awarded to M/s Simplex on Dec'15)

- Length 313.3 km
- Locations 837 nos.
- Scheduled COD Nov'17
- Actual COD July'18

Status: Line commissioned on 10.07.2018

3. LILO of both Ckts. of Wardha - Parli at Warora (New) Pooling Station

(Awarded to M/s Gammon in Jan'16)

- Length : 98 Km
- Locations : 269 Nos.
- Scheduled COD : Nov'17
- Actual COD : May'18

Status: Line commissioned in May'18.

4. 7x500 MVA, 765/400 kV Warora (New) pooling station

(Substation Supply and Erection Package Award to M/s Siemens in Sep'15)

- Scheduled COD : Nov'17
- Revised Schedule : Jan' 18
- Actual COD : July' 18

(7) Transmission System associated with Gadawara STPS (2x800 MW) of NTPC (Part-B)

Background

NTPC Limited (NTPC) is establishing coal based Gadawara STPS (2x800 MW) generation project at Gadawara, Narsinghpur District in the State of Madhya Pradesh. NTPC Limited has been granted LTA for 1586.51 MW as per the LTA application and the details of drawl of power is given below:

| | | | |
|--------|------------|-------------|-----------|
| CSPDCL | 63.46 MW, | MPTradeco | 793.25 MW |
| GUVNL | 209.86 MW, | MSEDCL | 261.49 MW |
| Goa | 10.47 MW, | DNH | 6.03 MW |
| DD | 3.96 MW, | Unallocated | 237.99 MW |

Transmission Scheme was planned for the evacuation and supply of power from Gadawara STPS to the beneficiaries of the generation project. This transmission system strengthening shall facilitate immediate evacuation as well as supply of power to its beneficiaries with reliability and security. Beyond Sholapur dispersal of power to the beneficiaries of the generation project shall be through existing/planned transmission network under inter-state Transmission System. The Transmission System has been split into two parts viz. Part A and Part B and both part-A and Part-B of Transmission scheme is to be implemented in the same time frame.

Scope of transmission project:

1. Warora (Pooling Station) – Parli (New) 765 kV D/C line.
2. Parli (New) – Solapur 765 kV D/C line.
3. Parli (New) – Parli (PG) 400 kV D/C (Quad) line.
4. Establishment of 2 x 1500 MVA 765/400 kV Parli (New) S/s.

765 kV

ICTs: 7 x 500 MVA, 765/400 kV (1 spare unit)

ICT bays: 2 no.

Line bays: 4 no.

Bus reactor: 3 x 110 MVAR

Bus reactor bay: 1 no.

Line reactors: 7 x 110 MVAR (1 unit spare) (for Warora-Parli (new) 765kV D/c line)

Space for future bays: 4 no.

400 kV

ICT bays: 2 no.

Line bays: 2 no.

Space for future 400 kV bays: 4 no.

General Details

| | | |
|--------------------------------------|---|-----------------------------------|
| Special Purpose Vehicle (SPV) | : | Powergrid Parli Transmission Ltd. |
| Bid Process Coordinator (BPC) | : | Rural Electrification Corporation |
| Levellised Tariff | : | ₹ 256.727 Cr |
| Request for Qualification | : | 07.08.2014 |
| Request for Proposal | : | 14.11.2014 |
| Letter of Intent | : | 11.03.2015 |
| Transmission Service Agreement (TSA) | : | 09.02.2015 |
| SPV acquisition | : | 24.04.2015 |

| | | |
|----------------------------------|---|-------------------|
| Transmission License by CERC | : | 10.07.2015 |
| Tariff adoption by CERC | : | 23.06.2015 |
| Contract Performance Guarantee | : | 18.04.2015 |
| Clearance u/s 164 | : | Jun'17 |
| Execution plan submitted to CEA | : | Nov'16 |
| NIT issued on | : | 22.06.2015 |
| EPC contract awarded on | : | Sept.'2015 |
| Scheduled Date of Completion | : | January 2018 |
| Actual Date of Completion | : | June' 2018 |

Status of progress of transmission project:

1.Warora Pooling Station - Parli (New) 765 kV D/C line

| | |
|---------------|----------|
| Length: | 347 km |
| Locations: | 920 nos. |
| Scheduled COD | Jan'18 |

- **Line Commissioned in June'2018.**

2.Parli (New) - Solapur 765 kV D/C line

| | |
|---------------|----------|
| Length: | 118 Km |
| Locations: | 311 Nos. |
| Scheduled COD | Jan'18 |

- **Line commissioned, DoCo declared on 27.04.2018**

3.Parli (New) – Parli (PG) 400 kV D/C (Q) line

| | |
|---------------|---------|
| Length: | 18.2km |
| Locations: | 52 nos. |
| Scheduled COD | Jan'18 |

- **Line commissioned, DoCo declared on 27.04.2018**

4.2x1500 MVA, 765/400 kV Parli (New) sub station

| | | |
|---------------|---|--------|
| Scheduled COD | : | Jan'18 |
|---------------|---|--------|

- **Substation partly commissioned on 27.04.2018, balance commissioned in June'18.**

(8) Transmission System Strengthening associated with Vindhyachal-V

Background

NTPC Limited (NTPC) is augmenting 1x500MW unit at Vindhyachal generation project at Vindhyachal, Dist. Singrauli in the State of Madhya Pradesh. NTPC Limited has been granted LTA for 495.78 MW as per the LTA application and the details of drawl of power is given below:

| | | | |
|--------|------------|-------------|-----------|
| CSPDCL | 32.90 MW, | MPTradeco | 129.04 MW |
| GUVNL | 110.34 MW, | MSEDCL | 138.29 MW |
| Goa | 5.47 MW, | DNH | 3.24 MW |
| DD | 2.09 MW, | Unallocated | 74.41 MW |

Transmission scheme was planned for the evacuation and supply of power from the Vindhyachal-V to the beneficiaries of the generation project. This transmission scheme shall facilitate supply of power to its beneficiaries with reliability and security. Beyond Jabalpur Pooling Station, dispersal of power to the beneficiaries of the generation project shall be through existing/planned transmission network under Inter-State Transmission System.

Scope of transmission project:

Vindhyachal Pooling Station-Jabalpur Pooling Station 765kV D/c Line

General Details:

| | | |
|--------------------------------------|---|---|
| Special Purpose Vehicle (SPV) | : | Powergrid Jabalpur Transmission Limited |
| Bid Process Coordinator (BPC) | : | Rural Electrification Corporation |
| Levelling Tariff | : | ₹ 210.998 Cr |
| Request for Qualification | : | 20.08.2014 |
| Request for Proposal | : | 22.10.2014 |
| Letter of Intent | : | 10.02.2015 |
| Transmission Service Agreement (TSA) | : | 19.11.2014 |
| SPV acquisition | : | 26.02.2015 |
| Transmission License by CERC | : | 15.06.2015 |
| Tariff adoption by CERC | : | 28.05.2015 |
| Contract Performance Guarantee | : | 25.02.2015 |
| Clearance u/s 164 | : | Sep' 16 |
| Submission of execution plan to CEA | : | July' 15 |
| NIT issued on | : | 26.06.2015 |
| EPC contract awarded on | : | 23.03.2016 |
| Scheduled Date of Completion | : | 26.06.2018 |
| Actual date of completion | : | 31.12. 2018 |

Status of progress of transmission project:-

1. Vindhyachal Pooling Station - Jabalpur Pooling Station line 765 kV D/C line

Awarded to M/s Tata & M/s. KEC on Mar'15.

Length: 374.5 Km

| | |
|-------------------|---------------|
| Locations: | 1010 nos. |
| Scheduled COD: | June'18 |
| Actual COD | Jan'19 |

Status: Line completed on 31.12. 2018 & **commissioned w.e.f. 01.01.2019.**

(9) Strengthening of Transmission System beyond Vemagiri

Background

Presently Southern Region is facing severe power shortage. As per Operational data, the region faced Power deficit of about 8.4% (i.e. about 3270 MW) during 2014-15 (Apr'14-Feb'15). This power deficit situation has arisen mainly due to (i) delay/deferment of anticipated generation projects and (ii) also due to non-availability of gas for existing gas projects in Southern Region. Presently the existing/planned system can facilitate import of about 9000 - 10000 MW into Southern Region. However under certain scenarios of non-availability / delay in commissioning of some of the generation projects in Southern region expected power transfer requirement is about 16000 MW by 2018-19. In view of large deficit and requirement of transmission system to meet future power transfer requirements, high capacity Inter-regional strengthening schemes were identified. The Present Scheme is part of the above identified scheme.

To facilitate import of power from North-East-West (NEW) grid to Southern Region grid, Angul – Srikakulam – Vemagiri corridor was envisaged and is under implementation. Under present proposed scheme, a 765kV D/c from Vemagiri to Cuddapah via Chilakaluripeta, wherein a 765/400kV Substation has been proposed, which would facilitate dispersal of power beyond Vemagiri. Further High capacity 400kV D/c have been proposed from Vemagiri, Chilakaluripeta and Cuddapah for Injection/ dispersal of power.

Scope of transmission project-

Transmission Lines

1. Vemagiri-II – Chilakaluripeta 765kV D/c line with 240 MVAR switchable line reactors at both ends.
2. Chilakaluripeta – Cuddapah 765kV D/c line with 240 MVAR switchable line reactors at both ends.
3. Chilakaluripeta – Narsaraopeta 400kV (quad) D/c line.
4. Cuddapah – Madhugiri 400kV (quad) D/c line with 80 MVAR switchable line reactors at both ends.
5. Srikakulam Pooling Station – Garividi 400 kV (Quad) D/c line with 80 MVAR switchable line reactors at Garividi end.

Substation

1. Establishment of 765/400 kV substation at Chilakaluripeta with 7x500 MVA (one spare unit) transformers and 2x240 MVAR bus reactors each.
765/400kV Transformers bays at Chilakaluripeta: 2 nos.
765 kV
Line bays : 4 nos., Spare bays : 6 nos.
400 kV
Line bays : 2 nos., Spare bays : 8 nos.

General Details

Special Purpose Vehicle (SPV) : Powergrid Southern Interconnector Transmission Limited (A subsidiary of PGCIL)

| | | |
|--------------------------------------|---|-----------------------------------|
| Bid Process Coordinator (BPC) | : | Rural Electrification Corporation |
| Levelling Tariff | : | ₹ 359.255 Cr. |
| Request for Qualification | : | 12.04.2015 |
| Request for Proposal | : | 10.07.2015 |
| Letter of Intent | : | 29.10.2015 |
| Transmission Service Agreement (TSA) | : | 31.08.2015 |
| SPV acquisition | : | 04.12.2015 |
| Transmission License by CERC | : | 14.03.2016 |
| Tariff adoption by CERC | : | 09.02.2016 |
| Contract Performance Guarantee | : | 26.11.2015 |
| Clearance u/s 164 | : | 16.08.2017 |
| Execution plan submitted to CEA: | : | Mar'16 |
| NIT issued on | : | 18.12.2015 |
| EPC awarded on | : | 19.03.2016 |
| Scheduled Date of Completion | : | 03.04.2019 |
| Actual date of completion | : | 16.01. 2020 |

Status of progress of transmission project:-

1. Vemagiri - Chilakaluripeta 765kV D/C Line

(Award placed in Mar'16 to M/s. KPTL)

Length: 279 Kms
Locations: 748 nos.

- **Line completed and charged on 16.1.20.**

2. Chilakaluripeta - Cudappah 765 kV D/C Line

Length: 288 km
Locations: 768 nos.

- **Line charged on 29.07.19 & completed trial operation on 30.07.19.**

3. Cudappah - Madhugiri 400 kV D/C (Quad Moose) Line

Length: 243 Km
Locations: 650 nos.

- **Line commissioned on 26.02.19**

4. Srikakulam - Garividi 400 kV (Quad Moose) D/C Line

Length: 144 Km
Locations: 393 nos.

- **Line commissioned on 04.08.18 & put under commercial operation w.e.f. 06.08.18.**

5. Chilkaluraipeta - Narasaraopeta 400 kV (Quad Moose) D/C Line

Length: 30 Km
Locations: 81 nos.

- **Line commissioned w.e.f. 31.07.19.**

6. 765/400kV Chilakularipeta Substation

(Awarded to M/s GE T&D INDIA LTD)

- **765/400kV substation at Chilakaluripeta along with all bays and Equipment charged on 29.03.2019 & 30.03.2019 and completed trial operation on 31.03.2019**
- **2 nos. 400kV Line Bays associated with Chilakularipeta – Narasaraopeta Line are declared under Commercial Operation w.e.f. 31.07.19**

7. Satenapalli (Narasaraopeta) 400 kV Substation extension

(Awarded to M/s GE T&D INDIA LTD)

- **Substation commissioned & put under Commercial Operation w.e.f. 31.07.19.**

8. Garividi 400 kV Substation extension

S/s commissioned & under commercial operation w.e.f. 06.08.2018.

(10) Transmission system associated with LTA applications from Rajasthan SEZ Part-A

Background

India has set a target for establishing 175 GW renewable capacity by 2022, which includes 100 GW Solar, 60 GW Wind generation capacity. To identify ISTS connectivity of renewable energy projects from potential solar energy zones (SEZs) and potential wind energy zones (WEZs) of about 50 GW and 16.5 GW respectively, MNRE vide its order dated 08.06.2018 had constituted a Sub-Committee. SEZs and WEZs envisaged in 7 RE rich states (Tamil Nadu, Andhra Pradesh, Karnataka, Gujarat, Rajasthan, Maharashtra and Madhya Pradesh) were identified by SECI in association with MNRE in consultation with RE power developers. To ease the implementation of transmission infrastructure, it has been proposed to bifurcate these requirements in two phases. A total of 20GW solar & 9 GW wind projects has been planned in Phase-I (up to Dec. 2020) and 30 GW solar & 7.5 GW wind has been planned for Phase-II (December 2021)

Project Description

The subject transmission scheme involves implementation of Ajmer (PG) – Phagi 765 kV D/c line which shall facilitate in transfer of power from RE sources in above complexes for onward dispersal of power to various beneficiaries.

The proposal has been technically agreed in the 2nd meeting of Northern Region Standing Committee on Transmission (NRSCT) held on 13.11.2018. The same was agreed in the 3rd ECT meeting held on 21.12.2018 for implementation through TBCB route with commissioning schedule as September, 2020

Scope of Transmission Project-

Transmission Lines

1. Ajmer (PG) – Phagi (RVPN) 765kV D/C line.

Substation

1. 2 nos 765kV line bays (AIS) at Ajmer (PG) S/s for Ajmer (PG) –Phagi (RVPN) 765kV D/c line.
2. 01 no of 765kV bay (AIS) & 01 complete GIS DIA 765kV (2 main Breakers & 1 Tie Breaker) at Phagi S/S for Ajmer (PG) – Phagi (RVPN) 765kV D/c line.
3. 3 x 80 MVAR 765kV bus reactor with GIS bay (2main bay of new DIA being created for termination of 765kV D/c line from Ajmer) at Phagi S/s along with 1X80 spare MVAR, 765kV reactor (Spare).

General Details

| | | |
|-------------------------------|---|---------------------------------------|
| Special Purpose Vehicle (SPV) | : | AJMER PHAGI TRANSCO LIMITED |
| Bid Process Coordinator (BPC) | : | REC Transmission Projects Company Ltd |
| Estimated Cost | : | ₹ 583 Cr |

| | | |
|--------------------------------------|---|---|
| Levellised Tariff | : | ₹ 61.331Cr. |
| Request for Qualification | : | 12.01.2019 |
| Request for Proposal | : | 13.03.2019 |
| Letter of Intent | : | 29.08.2019 |
| Transmission Service Agreement (TSA) | : | 23.04.2019 |
| SPV acquisition | : | 03.10.2019 |
| Transmission License by CERC | : | 4.03.2020 |
| Tariff adoption by CERC | : | 4.03.2020 |
| Contract Performance Guarantee | : | 30.08.2019 |
| Clearance u/s 164 | | Newspaper Notice Published on 23.11.2019 |
| Execution plan submitted to CEA : | | Submitted on 13.2.20 |
| NIT issued on | : | All NOAs to Execution Agency issued. |
| EPC awarded on | : | NOAs for S/Stn, T/L & B/R issued |
| Scheduled Date of Completion | : | Dec'2020/ May'2021* |
| Actual Date of Completion | : | May' 2021 |

Status of progress of transmission project:-

1. Ajmer (PG) – Phagi (RVPN) 765kV D/C line

| | |
|---------------|-----------------|
| Length: | 134.207 km |
| Locations: | 359 nos. |
| Scheduled COD | Dec'20/ May'21* |

Commissioned in May'21.

Status of progress of Bay Extensions project:

- NOAs for AIS Type 765kV Bay Extensions both at Ajmer and Phagi is placed to M/s ABB (Linxon) and GIS Type 765kV Bays at Phagi to M/s GE T&D India Ltd. All Bays charged.
- Bus Reactor Package awarded to M/s T&R on 27.11.2019 and charged on 30.04.2021.
- 1 No additional 1-Ph 80MVAR reactor is added at later date of RFP- awarded to M/s BTW on 28.02.20. Spare reactor reached site on 27.05.2021.

(11) New WR- NR 765 kV Inter-Regional corridor

Background

The transmission scheme has been approved in the 38th Standing Committee on Power System Planning of Northern Region held on 30th May, 2016 and 40th Standing Committee Meeting on Power System Planning in WR held on 01.06.2016. The corridor shall provide strong connectivity of NR and WR grid and would facilitate flow of power under various contingencies.

Scope of transmission project:

- 765 kV D/C Vindhyachal Pooling Station- Varanasi D/C Transmission Line

General Detail:

| | | |
|--------------------------------------|---|----------------------------------|
| Special Purpose Vehicle (SPV) | : | WR-NR Power Transmission Limited |
| Bid Process Coordinator (BPC) | : | REC TPCL |
| Estimated Cost | : | ₹ 916 Cr |
| Levelling Tariff | : | ₹ 92.733 Cr |
| Request for Qualification | : | 19.12.2016 |
| Request for Proposal | : | 22.09.2017 |
| Letter of Intent | : | 01.03.2018 |
| Transmission Service Agreement (TSA) | : | 27.04.2017 |
| SPV acquisition | : | 27.03.2018 |
| Transmission License by CERC | : | 27.08.2018 |
| Tariff adoption by CERC | : | 05.09.2018 |
| Contract Performance Guarantee | : | Submitted on 27.03.2018 |
| Clearance u/s 164 | : | 14.03.2019 |
| Execution plan | : | Submitted in April'18 |
| EPC awarded on | : | Awarded 11.04.2018 |
| Scheduled Date of Completion | : | 31.07.2021/ Dec'2021*/ Mar'22** |
| Actual Date of Completion | : | 31.07.2021 |

Status of progress of transmission project:-

- 1) 765 kV D/C Vindhyachal Pooling Station- Varanasi D/C Transmission Line
Line awarded on 11.04.2018 to M/s KPTL.

| | | |
|---------------|---|--------------------------------|
| • Length | : | 189.5 Km |
| • Locations | : | 521Nos. |
| Scheduled COD | : | July' 2021/ Dec'2021*/Mar'22** |
| Actual COD | : | July' 2021 |

(12) Transmission system associated with LTA applications from Rajasthan SEZ Part-B

Background

India has set a target for establishing 175 GW renewable capacity by 2022, which includes 100 GW Solar, 60 GW Wind generation capacity. To identify ISTS connectivity of renewable energy projects from potential solar energy zones (SEZs) and potential wind energy zones (WEZs) of about 50 GW and 16.5 GW respectively, MNRE vide its order dated 08.06.2018 had constituted a Sub-Committee. SEZs and WEZs envisaged in 7 RE rich states (Tamil Nadu, Andhra Pradesh, Karnataka, Gujarat, Rajasthan, Maharashtra and Madhya Pradesh) were identified by SECI in association with MNRE in consultation with RE power developers. To ease the implementation of transmission infrastructure, it has been proposed to bifurcate these requirements in two phases. A total of 20GW solar & 9 GW wind projects has been planned in Phase-I (up to Dec. 2020) and 30 GW solar & 7.5 GW wind has been planned for Phase-II (December 2021)

Scope of Transmission Project-

Transmission Line

1. Fatehgarh-II – Bhadla-II 765kV D/c line.

Substation

1. 2 nos of 765kV bays each at Fatehgarh-II and Bhadla-II S/s for Fatehgarh-II – Bhadla-II 765kV D/c line.
2. 240MVAR switchable line reactor with NGR of 400ohm on each circuit of Fatehgarh-II – Bhadla-II 765kV D/c line at Fatehgarh-II end.

General Details

| | | |
|--------------------------------------|---|--|
| Special Purpose Vehicle (SPV) | : | FATEHGARH-II TRANSCO LIMITED |
| Bid Process Coordinator (BPC) | : | PFC Consulting Ltd. |
| Estimated Cost | : | ₹ 676 Cr. |
| Levellised Tariff | : | ₹ 71.558 Cr. |
| Request for Qualification | : | 19.02.2019 |
| Request for Proposal | : | 03.06.2019 |
| Letter of Intent | : | 11.09.2019 |
| Transmission Service Agreement (TSA) | : | 16.07.2019 |
| SPV acquisition | : | 14.10.2019 |
| Transmission License by CERC | : | 4.03.2020 |
| Tariff adoption by CERC | : | 5.03.2020 |
| Clearance u/s 164 | : | Newspaper Notice Published on 30.11.2019. To be published again due to error in village list. Again published in Newspapers on 01.10.2020. Issued on 8 th March'21 and published on 1 st April'21. |
| Execution plan submitted to CEA : | : | Submitted on 13.03.20 |
| NIT issued on | : | NIT for all Pkges issued. |
| EPC awarded on | : | NOAs except L/R Package issued |
| Scheduled Date of Completion | : | Dec'2020/ May'2021* /Aug'21** |

Actual COD

Aug'21

Status of progress of transmission project:-

1. Fatehgarh-II – Bhadla-II 765kV D/c line.

| | |
|----------------------|--------------------------|
| Length: | 187.346 km |
| Locations: | 508 nos. |
| Foundation completed | 508 nos. |
| Towers erected | 508 nos. |
| Stringing completed | 187.346 km |
| Scheduled COD | Dec'20/ May'21*/Aug'21** |
| Actual COD | Aug'21 |

Line Charged in Aug'21

Status of progress of Bay Extensions project:-

765kV Bay Extensions both at Fatehgarh-II (PG) Substation and Bhadla-II Substation (PG) was placed to M/s BHEL.

Charged in Aug'21

Transmission project commissioned in Aug-2021.

(13) Transmission system associated with LTA applications from Rajasthan SEZ Part-C

Background

India has set a target for establishing 175 GW renewable capacity by 2022, which includes 100 GW Solar, 60 GW Wind generation capacity. To identify ISTS connectivity of renewable energy projects from potential solar energy zones (SEZs) and potential wind energy zones (WEZs) of about 50 GW and 16.5 GW respectively, MNRE vide its order dated 08.06.2018 had constituted a Sub-Committee. SEZs and WEZs envisaged in 7 RE rich states (Tamil Nadu, Andhra Pradesh, Karnataka, Gujarat, Rajasthan, Maharashtra and Madhya Pradesh) were identified by SECI in association with MNRE in consultation with RE power developers. To ease the implementation of transmission infrastructure, it has been proposed to bifurcate these requirements in two phases. A total of 20GW solar & 9 GW wind projects has been planned in Phase-I (up to Dec. 2020) and 30 GW solar & 7.5 GW wind has been planned for Phase-II (December 2021)

Project Description

Transmission system for 8.9 GW of solar RE projects from Bhadla (3.55 GW), Fatehgarh (3.5 GW), Bikaner (1.85 GW) complexes in Rajasthan was technically agreed in the 2nd meeting of NRSCT held on 13.11.2018. The scheme is required for evacuation of power from balance 6050 MW of RE potential out of total quantum of 8.9 GW (2.850 GW LTA already granted)

Scope of Transmission Project-

Transmission Lines

1. Khetri – Sikar (PG) 400kV D/c line (AL59)
400kV line bays at Sikar (PG) for Khetri – Sikar (PG) 400kV D/c line (Twin AL59)
2. Khetri– Jhatikara 765kV D/c line
765kV bays at Jhatikara for Khetri– Jhatikara 765kV D/c line
1x240 MVAR Switchable Line reactors for each circuit at Jhatikara end of Khetri – Jhatikara 765kV D/c line along with reactor bays

Substation

1. Establishment of 765/400kV, 2X1500 MVA S/s at suitable location near Khetri with 765kV (2x240MVAR) and 400kV (1x125 MVAR) bus reactor along with bays. Following line bays shall also be constructed under present scope of work:
400kV line bay-2
765kV line bay-2
220kV line bays-7
2. 400kV line bays at Sikar (PG) for Khetri – Sikar (PG) 400kV D/c line (Twin AL59).
3. 765kV bays at Jhatikara for Khetri– Jhatikara 765kV D/c line.

General Details

| | | |
|--------------------------------------|---|---|
| Special Purpose Vehicle (SPV) | : | POWERGRID KHETRI TRANSMISSION SYSTEM LTD |
| Bid Process Coordinator (BPC) | : | REC Transmission Projects Company Ltd. |
| Estimated Cost | : | ₹ 1365 Cr |
| Levelling Tariff | : | ₹ 122.042Cr. |
| Request for Qualification | : | 12.01.2019 |
| Request for Proposal | : | 13.03.2019 |
| Letter of Intent | : | 31.07.2019 |
| Transmission Service Agreement (TSA) | : | 23.04.2019 |
| SPV acquisition | : | 29.08.2019 |
| Transmission License by CERC | : | Applied on 04.09.2019 |
| Tariff adoption by CERC | : | Applied on 04.09.2019 |
| Contract Performance Guarantee | : | 30.08.2019 |
| Clearance u/s 164 | : | Notice Published in Newspaper on 07.11.2019 & 14.11.2019 |
| Execution plan submitted to CEA : | : | is being prepared. |
| NIT issued on | : | All NOAs to Execution Agency issued. |
| EPC awarded on | : | All NOAs to Execution Agency issued |
| Scheduled Date of Completion | : | Dec'2020/ May'2021*/ Aug'21** |

Status of progress of transmission project:-

1. Khetri– Jhatikara 765kV D/c line
(Award placed in Sep'19 to M/s. TRANSRail)

Length: 146.022km
Locations: 395 nos.

Scheduled COD Dec'20/ May'21*/Aug'21**
Actual COD Oct 21 (Complete System Charged)

Line commissioned in Oct'21

2. **Khetri– Sikar (PG) 400kV D/c line**
(Award placed in Sep'19 to M/s. TRANSRail)

Length: 78.083 Km
Locations: 207 nos.
Scheduled COD Dec'20/ May'21*/Aug'21**
Actual COD Oct'21

Line commissioned in Oct'21

Status of progress of Substation and Bay Extensions project:-

1. **765/400kV Khetri New Station**

Scheduled COD : Dec'20/ May'21/Aug'21*
Actual COD : Oct'21

2. Extension of 765kV Jhatikara Station

Scheduled COD : Dec'20/ May'21/Aug'21*
Actual COD : Oct'21

3. Extension of 400 kV S (PG) Substation

Bays Charged in August'21

Project commissioned in Oct'21

(14) Eastern Region Strengthening Scheme-XXI

Background:

Demand of Bihar has touched 3717 MW under unrestricted condition in FY 2016-17 and may go up to 8774MW by 2018-19 due to segregation of agricultural feeders. The demand is expected to reach about 11000 MW by the end of 13th plan (FY 2021-22). For meeting this demand, ISTS network including two (3) 400kV sub-stations at Sitamarhi, Saharsa and Chandauti (Gaya) (Total transformation capacity of 4900 MVA) along with augmentation of 400/132 kV Motihari S/s and associated 400kV transmission lines (about 500 ckm) have been planned.

Scope of transmission project:-

Transmission Lines:

| | |
|----|--|
| 1. | Darbhanga – Sitamarhi (New) 400kV D/c line with Triple Snowbird conductor |
| 2. | Sitamarhi (New) – Motihari 400kV D/c line with Triple Snowbird conductor |
| 3. | LILO of both circuits of Nabinagar-II – Gaya 400kV D/c (Quad Moose) line of PGCIL at Chandauti (New) |
| 4. | LILO of Kishanganj – Patna 400kV D/c (Quad Moose) line of PGCIL at Saharsa (New) |

Substation

| | |
|----|---|
| 1. | <p>Establishment of 400/220/132 kV, 2x500 MVA + 2x200 MVA S/s at Sitamarhi (New)</p> <p>400 kV</p> <ul style="list-style-type: none"> • ICTs: 400/220 kV, 2x500 MVA • ICTs bays: 2 nos. • Line bays with space for switchable line reactor: 4 nos. [2 nos. for Darbhanga – Sitamarhi (New) 400kV D/c line with Triple Snowbird conductor and 2 nos. for Sitamarhi (New) – Motihari 400kV D/c line with Triple Snowbird conductor] • Bus reactor: 420kV, 2x125 MVAR • Bus reactor bay: 2 nos. • Space for future line bays (including space for switchable line reactor): 6 nos. • Space for future ICT bays: 2 nos. |
| | <p>220 kV</p> <ul style="list-style-type: none"> • ICTs: 220/132 kV, 2x200 MVA • ICTs bays: 4 no. • Line bays: 4 no. [2 no. for Sitamarhi (New) – Motipur (BSPTCL) and 2 no. for Sitamarhi (New) – Motihari (New of BSPTCL) 220kV D/c lines] • Space for future line bays: 4 nos. • Space for future ICT bays: 4 nos. |

| | |
|----|---|
| | <p>132 kV</p> <ul style="list-style-type: none"> • ICTs bays: 2 no. • Line bays: 4 no. [2 no. for Sitamarhi (New) – Sitamarhi 132kV D/c (Single Moose) line and 2 no. for Sitamarhi (New) – Pupri 132kV D/c line] • Space for future line bays: 4 nos. • Space for future ICT bays: 2 nos. • Space for future 400/220 kV, 2x500 MVA ICTs • Space for future 220/132 kV, 2x200 MVA ICTs |
| 2. | Establishment of 400/220/132 kV, 3x500 MVA + 3x200 MVA S/s at Chandauti (New) |
| | <p>400 kV</p> <ul style="list-style-type: none"> • ICTs: 400/220 kV, 3x500 MVA • ICTs bays: 3 no. • Line bays with space for switchable line reactor: 4 no. [4 no. for LILO of both circuits of Nabinagar-II – Gaya 400kV D/c (Quad Moose) line of PGCIL at Chandauti (New)] • Bus reactor: 420kV, 2x125 MVAR • Bus reactor bay: 2 nos. • Space for future line bays (including space for switchable line reactor): 6 no. • Space for future ICT bays: 2 nos. |
| | <p>220 kV</p> <ul style="list-style-type: none"> • ICTs: 220/132 kV, 3x200 MVA • ICTs bays: 6 nos. • Line bays: 4 nos. [4 no. for LILO of Gaya (PGCIL) – Sonenagar 220kV D/c at Chandauti (New). Gaya (PGCIL) – Sonenagar shall be LILOed at Bodhgaya (BSPTCL) also, so as to form Gaya (PGCIL) – Bodhgaya (BSPTCL) – Chandauti (New) – Sonenagar 220kV D/c line] • Space for future line bays: 4 nos. • Space for future ICT bays: 4 nos. |
| | <p>132 kV</p> <ul style="list-style-type: none"> • ICTs bays: 3 nos. • Line bays: 4 nos. [2 no. for LILO of Chandauti (BSPTCL) – Rafiganj and 2 no. for LILO of Chandauti (BSPTCL) – Sonenagar 132kV S/c (HTLS conductor of 240MVA, ampacity - 1050A) lines at Chandauti (New)] • Space for future line bays: 4 no. • Space for future ICT bays: 2 no. • Space for future 400/220 kV, 2x500 MVA ICTs • Space for future 220/132 kV, 2x200 MVA ICTs |
| 3. | Establishment of 400/220/132 kV, 2x500 MVA + 2x200 MVA S/s at Saharsa (New) |

| | |
|----|--|
| | <p>400 kV</p> <ul style="list-style-type: none"> • ICTs: 400/220 kV, 2x500 MVA • ICTs bays: 2 no. • Line bays with space for switchable line reactor: 4 no.[4 no. for LILO of Kishanganj – Patna 400kV D/c (Quad Moose) line of PGCIL at Saharsa (New)] • Bus reactor: 420kV, 2x125 MVAR • Bus reactor bay: 2 no. • Space for future line bays (including space for switchable line reactor): 6 no. • Space for future ICT bays: 2 no. |
| | <p>220 kV</p> <ul style="list-style-type: none"> • ICTs: 220/132 kV, 2x200 MVA • ICTs bays: 4 no. • Line bays: 4 no. [2 no. for Saharsa (New) – Begusarai and 2 no. for Saharsa (New) – Khagaria (New) 220kV D/c lines] • Space for future line bays: 4 no. • Space for future ICT bays: 4 no. |
| | <p>132 kV</p> <ul style="list-style-type: none"> • ICTs bays: 2 no. • Line bays: 2 no. [2 no. for Saharsa (New) – Saharsa 132kV D/c line] • Space for future line bays: 6 no. • Space for future ICT bays: 2 no. • Space for future 400/220 kV, 2x500 MVA ICTs Space for future 220/132 kV, 2x200 MVA ICTs |
| 4. | <p>Substation extension at Darbhanga S/s</p> <ul style="list-style-type: none"> • 400kV Line bays with space for switchable line reactor: 2 no. [2 no. for Darbhanga – Sitamarhi (New) 400kV D/c line with Triple Snowbird conductor] |
| 5. | <p>Substation extension at Motihari S/s</p> <p>400kV</p> <ul style="list-style-type: none"> • ICTs: 400/132 kV, 315 MVA (3rd) • ICT bays: 1 no. • Line bays with space for switchable line reactor: 2 no.[2 no. for Sitamarhi (New) – Motihari 400kV D/c line with Triple Snowbird conductor] <p>132kV</p> <p>ICT bays: 1 no.</p> |

General Detail:

| | | |
|-------------------------------|---|-------------------------------|
| Special Purpose Vehicle (SPV) | : | ERSS XXI Transmission Limited |
| Bid Process Coordinator (BPC) | : | REC TPCL |
| Estimated Cost | : | ₹ 1321 Cr |
| Levellised Tariff | : | ₹ 138.586 Cr |
| Request for Qualification | : | 28.12.2016 |
| Request for Proposal | : | 11.08.2017 |
| Letter of Intent | : | 27.09.2017 |

| | |
|--|--------------------------------|
| Transmission Service Agreement (TSA) : | 22.12.2017 |
| SPV acquisition : | 12.01.2018 |
| Transmission License by CERC : | 24.04.2018 |
| Tariff adoption by CERC : | 25.04.2018 |
| Contract Performance Guarantee : | Submitted on 11.01.2018 |
| Clearance u/s 164 : | 14.05.19 |
| Execution plan submitted to : | 29.01.2018 |
| EPC awarded on : | 24.01.2018 |
| Scheduled Date of Completion : | 12.03.2021/ Aug'2021*/Nov'21** |
| Anticipated Date of Completion : | Oct'21 |

Status of progress of transmission project:

1. Darbhanga – Sitamarhi (New) 400kV D/C line

(Award placed on 24.01.2018 to M/s TATA)

- Locations: 221 Nos.
- Length 80 Km
- Scheduled COD : Jan'21/ Jun'21*

Line commissioned w.e.f. 12.04.2021.

2. Sitamarhi (New) – Motihari 400kV D/C line

Award placed on 24.01.2018 to M/s. TATA

- Length: 85.6 Km
- Locations: 230 Nos.
- Scheduled COD : Jan'21/ Jun'21*

Line Charged on 03.04.2021.

3. LILO of both circuits of Nabinagar-II – Gaya 400KV D/c (Quad Moose) line of PGCIL at Chandauti (New)

Award placed on 24.01.2018 to M/s. TATA

- Length: 2.9 Km
- Locations: 9 Nos.
- Scheduled COD : Mar'21/ Aug'21*

Commissioned on 11.03.2021.

4. LILO of Kishanganj – Patna 400KV D/c (Quad Moose) line of PGCIL at Saharsa (New)

- Length: :74.7Km
- Locations: : 211 Nos.
- Scheduled COD : Mar'21/ Aug'21*/Nov'21**
- Actual COD : Oct'21

Line commissioned w.e.f. 17.10.2021.

5. Establishment of 400/220/132 kV, 2x500 MVA + 2x200 MVA S/s at Sitamarhi (New)

Awarded on 27.02.2018 to M/s KEC

Scheduled COD : Jan'21/ Jun'21*

Commissioned on 12.04.2021.

6. Establishment of 400/220/132 kV, 3x500 MVA + 3x200 MVA S/s at Chandauti (New)

○ Scheduled COD : Mar'21/ Aug'21*

Commissioned on 11.03.2021.

7. Establishment of 400/220/132 kV, 2x500 MVA + 2x200 MVA S/s at Saharsa (New)

Scheduled COD : Mar'21/ Aug'21*/Nov'21**

Actual COD : Oct'21

Commissioned w.e.f. 17.10.2021.

8. Substation extension at Darbhanga S/s

○ Scheduled COD : Jan'21/ Jun'21*/ Sep'21**

Commissioned on 12.04.2021.

9. Substation extension at Motihari S/s

• Awarded on 27.02.2018 to M/s KEC

Scheduled COD : Jan'21/ Jun'21*

Anticipated COD : **Commissioned w.e.f. 23.04.21.**

(15) System strengthening for WR

Background

A large number of IPP projects totaling to an installed capacity of 35000 MW are proposed to come in Chhattisgarh, MP, Odisha, Jharkhand and West Bengal and scheduled to commissioned by 12th plan and targeted beneficiaries are constituents of NR & WR. For evacuating power from these IPPs and delivering it to the target beneficiaries a comprehensive system has been evolved. The evolved transmission system consists of (i) dedicated transmission system from generating station to pooling point and their interconnection (ii) System strengthening common to WR and NR (iii) System strengthening in WR (iv) System strengthening in NR. This scheme is part of High Capacity Power Transmission Corridor(HPTC)-I & V, which has been planned for evacuation of power from Phase-I generation projects in Odisha and system strengthening of WR respectively.

Scope of transmission project

1. Jabalpur-Bhopal 765 kV S/C line
2. Bhopal-Indore 765 kV S/C line
3. Bhopal-Bhopal (MP) 400 kV D/C line
4. Aurangabad-Dhule 765 kV S/C line
5. Dhule-Vadodara 765 kV S/C line
6. Dhule - Dhule(Mah) 400 kV D/C Line
7. 2x1500 MVA 765/400 kV s/s at Bhopal
8. 2x1500 MVA, 765/400 kV s/s at Dhule

General Details

| | | |
|--------------------------------------|---|-------------------------------------|
| Special Purpose Vehicle (SPV) | : | Bhopal Dhule Trans. Co. Ltd. (SPTL) |
| Bid Process Coordinator (BPC) | : | Power Finance Corporation |
| Estimated Cost (Rs. crs) | : | 2900 |
| Levellised Tariff (Rs. Crs) | : | 199.5 |
| Request for Qualification | : | 02.03.2010 |
| Request for Proposal | : | 10.01.2011 |
| Letter of Intent | : | 19.01.2011 |
| Transmission Service Agreement (TSA) | : | 07.12.2010 |
| SPV acquisition | : | 31.03.2011 |
| Transmission License by CERC | : | 12.10.2011 |
| Tariff adoption by CERC | : | 28.10.2011 |
| Clearance u/s 164 | : | 29.01.2013 |
| Execution plan submitted to CEA | : | |
| Scheduled Date of Completion | : | 30.03.2014 |
| Actual Date of Completion | : | Jun'2015 |

Status of progress of transmission project

- | | | |
|--|---|------------------------------|
| 1. Jabalpur-Bhopal 765 kV S/C line | : | Line commissioned on 06/2015 |
| 2. Bhopal-Indore 765 kV S/C line | : | Line commissioned on 10/2014 |
| 3. Bhopal-Bhopal (MP) 400 kV D/C line. | : | Line commissioned on 07/2014 |
| 4. Aurangabad-Dhule 765 kV S/C line | : | Line commissioned on 10/2014 |

- | | | |
|---|---|------------------------------|
| 1. Dhule-Vadodara 765 kV S/C line | : | Line commissioned on 02/2015 |
| 2. Dhule - Dhule(Mah) 400 kV D/C Line | : | Line commissioned on 11/2014 |
| 3. 2x1500 MVA 765/400 kV s/s at Bhopal: | | S/s commissioned on 07/2014 |
| 8. 2x1500 MVA, 765/400 kV s/s at Dhule: | | S/s Commissioned on 11/2014 |

Transmission project commissioned on Jun-2015.

(16) Name of transmission project - System strengthening for WR and NR

Background

A large number of IPP projects totaling to an installed capacity of 35000 MW are proposed to come in Chhattisgarh, MP, Odisha, Jharkhand and West Bengal and scheduled to commissioned by 12th plan and targeted beneficiaries are constituents of NR & WR. For evacuating power from these IPPs and delivering it to the target beneficiaries a comprehensive system has been evolved. The evolved transmission system consists of (i) dedicated transmission system from generating station to pooling point and their interconnection (ii) System strengthening common to WR and NR (iii) System strengthening in WR (iv) System strengthening in NR. This scheme is part of High Capacity Power Transmission Corridor (HPTC)-II, which has been planned for strengthening of transmission system required for transfer of power from Generating projects in Jharkhand to NR/WR.

Scope of transmission project

1. Dhramjaygarh -Jabalpur 765 kV D/C line
2. Jabalpur-Bina 765 kV S/C line

General Details

| | | |
|-------------------------------------|---|---|
| Special Purpose Vehicle(SPV) | : | Jabalpur Transmission Company Limited (Sterlite Power Trans. Limited) |
| Bid Process Coordinator(BPC) | : | Power Finance Corporation |
| Estimated Cost (Rs. crs) | : | 1720 |
| Levellised Tariff (Rs. Crs) | : | 142.1 |
| Request for Qualification | : | |
| Request for Proposal | : | 28.12.2010 |
| Letter of Intent | : | 31.01.2011 |
| Transmission Service Agreement(TSA) | : | 12.11.2013 |
| SPV acquisition | : | 31.03.2011 |
| Transmission License by CERC | : | 12.10.2011 |
| Tariff adoption by CERC | : | 28.10.2011 |
| Contract Performance Guarantee | : | |
| Clearance u/s 164 | : | 2.07.2013 |
| Execution plan submitted to CEA | : | |
| NIT issued on | : | |
| EPC contract awarded on | : | |
| Scheduled Date of Completion | : | 30.03.2014 |
| Actual Date of Completion | : | Sep' 2015 |

Status of progress of transmission project

1. Dhramjaygarh -Jabalpur 765 kV D/C lines - Line commissioned on 09/2015
2. Jabalpur-Bina 765 kV S/C line - Line commissioned on 06/2015

Transmission project commissioned on September, 2015.

(17) Name of transmission project - Scheme for enabling import of NER/ER surplus by Northern Region

Background

For meeting its power requirements in the XI plan and beyond, NR would need to import substantial amount of power from other regions. Most of this power would be imported from surplus ER and NER. For import of power by NR from generation projects proposed to come up in northern part of ER and NER, system strengthening would be required in the transmission corridors connecting from NER to ER and in the eastern part of ER. This transmission project has been proposed for strengthening of NER-ER transmission corridor. Though the scheme is physically located in North eastern and eastern region it has been conceived as an extension of NR network as this will be utilized mainly by NR for meeting its power import requirement from projects located in NER and Sikkim in ER. Substantial exportable power would be available in the NER after commissioning of Tripura Gas (740 MW), Bongaigaon TPS (9750 MW), Kameng HEP (600 MW). Subansiri HEP (2000 MW) would add further to the exportable surplus of NER. Power from hydro projects in Sikkim would also be imported by NR. The constituents of NR are likely to be allocated power from hydro projects of Kameng and Subansiri.

Scope of transmission project

1. Bongaigaon - Siliguri 400 kV D/C line
2. Purnea – Bihar Shariff 400 kV D/C line

General Details

| | | |
|---------------------------------|---|---|
| Special Purpose Vehicle (SPV) | : | East-North Interconnection Company Ltd (A subsidiary of Sterlite Power Trans. Limited) |
| Bid Process Coordinator (BPC) | : | Power Finance Corporation |
| Estimated Cost (Rs. crs) | : | 1700 |
| Levelling Tariff (Rs. Crs) | : | 118.8 |
| Request for Qualification | : | |
| Request for Proposal | : | 20.10.2008 |
| Letter of Intent | : | 07.01.2010 |
| Transmission Service Agreement | : | 10.08.2009 |
| SPV acquisition | : | 31.03.2010 |
| Transmission License by CERC | : | 28.10.2010 |
| Tariff adoption by CERC | : | 28.10.2010 |
| Contract Performance Guarantee | : | |
| Clearance u/s 164 | : | 19.05.2011 |
| Execution plan submitted to CEA | : | 20.10.2008 |
| NIT issued on | : | |
| EPC contract awarded on | : | |
| Scheduled Date of Completion | : | |
| Actual Date of Completion | : | Nov' 2014 |

Status of progress of transmission project

1. Bongaigaon-Siliguri 400 kV (Q) D/C: Line commissioned on 11/2014
2. Purnea-Bihar Shariff 400 kV D/C (Q): Line commissioned on 09/2013

Transmission project commissioned on November, 2014.

(18) Name of transmission project- Part ATS for RAPP U-7&8 in Rajasthan

Background

For evacuation of power from RAPP-5 to 8(1840 MW), RAPP-5&6 (440 MW) and RAPP-7&8 (2x700 MW), following composite system was evolved and planned to be developed in a phased manner matching with generation projects.

For RAPP -5&6 generation, following transmission system have been commissioned and are in operation;

- RAPP – Kankroli 400kV D/C line
- RAPP – Kota 400kV S/C line

For RAPP -7&8 generation, following transmission system have been planned

- RAPP – Jaipur 400kV D/C line with one ckt via Kota
- RAPP – Shujalpur 400kV D/C line

While element 1 is being taken by PGCIL, the element 2 is proposed under TBCB. This 400 kV line would also act as an inter-regional link between NR and WR. The link would also help in evacuation of power from the complex even in case of any grid constraints in NR.

Scope of transmission project

1. RAPP – Shujalpur 400 kV D/C line

General Details

| | | |
|-------------------------------------|---|--|
| Special Purpose Vehicle(SPV) | : | RAPP Transmission Company Limited (A subsidiary of Sterlite Power Trans. Limited) |
| Bid Process Coordinator(BPC) | : | Power Finance Corporation |
| Estimated Cost (Rs. crs) | : | 310 |
| Levellised Tariff (Rs. Crs) | : | 36.5 |
| Request for Qualification | : | 10.01.2013 |
| Request for Proposal | : | 09.09.2013 |
| Letter of Intent | : | 17.09.2013 |
| Transmission Service Agreement(TSA) | : | 24.07.2013 |
| SPV acquisition | : | 12.03.2014 |
| Transmission License by CERC | : | 31.07.2014 |
| Tariff adoption by CERC | : | 23.07.2014 |
| Contract Performance Guarantee | : | 23.11.2013 |
| Clearance u/s 164 | : | 07.01.2015 |
| Execution plan submitted to CEA | : | 30.06.2014 |
| NIT issued on | : | 08.11.2013 |
| EPC contract awarded on | : | 18.09.2014 |
| Scheduled Date of Completion | : | 28.02.2016 |
| Actual Date of completion | : | November, 2016 |

Status of progress of transmission project

- (1) RAPP - Shujalpur 400kV D/C line : Line Charged on 15th November 2016
Transmission project commissioned on Nov-16.

(19) Name of transmission project - Eastern Region System Strengthening Scheme-VII

Background

In view of the growth of generation projects in different pockets of ER, it is felt desirable to strengthen the interconnection of the state grids with the regional grid to facilitate exchange of additional power between them. This scheme has been planned as the system-strengthening scheme for exchange of power between West Bengal grid and inter-state transmission system (ISTS).

Scope of transmission project

1. Purulia PSPP – Ranchi 400 kV D/C line
2. Kharagpur – Chaibasa 400 kV D/C line

General Details

| | | |
|--------------------------------------|---|--|
| Special Purpose Vehicle (SPV): | Purulia & Kharagpur Transmission Company Limited (A subsidiary of Sterlite Power Trans. Limited) | |
| Bid Process Coordinator (BPC) | : | Power Finance Corporation |
| Estimated Cost (Rs. Crs) | : | 370 |
| Levelling Tariff (Rs. Crs) | : | 58.9 |
| Request for Qualification | : | 28.12.2012 |
| Request for Proposal | : | 06.09.2013 |
| Letter of Intent | : | 17.09.2013 |
| Transmission Service Agreement (TSA) | : | 06.08.2013 |
| SPV acquisition | : | 09.12.2013 |
| Transmission License by CERC | : | 30.05.2014 |
| Tariff adoption by CERC | : | 20.08.2014 |
| Contract Performance Guarantee | : | 22.11.2013 |
| Clearance u/s 164 | : | 20.05.2015 |
| Execution plan submitted to CEA | : | 10.03.2014 |
| NIT issued on | : | 08.11.2013 |
| EPC contract awarded on | : | 02.12.2014 (For KC Line) & 27.05.2015 (For PR line) |
| Scheduled Date of Completion | : | April 2016 |
| Actual Date of completion | : | January, 2017 |

Status of progress of transmission project

1. Purulia PSP (WB) – Ranchi (PG) 400 kV D/C line
 - Length: 223.4 Ckm .Line commissioned on 07-Jan-17
2. Chaibasa – Kharagpur 400 kV D/C line
 - Length: 323 Ckm Locations: 426 nos

Line Completed on Jun-16, Project Commissioned on Jan-17.

(20) Name of transmission project - Northern Region System Strengthening Scheme(NRSS-XXIX)

Background

Presently the power supply to the valley is through Kishenpur – Wagoora 400 kV D/C line, Kishanpur- Pampore 220 kV D/C line and Udampur – Pampore 132 kV D/C line. Kishanpur -newwanpoh 400 kV D/C Line is under construction. All the existing and under construction line are routed through Udampur – Batote – Banihal – Pir Panjal pass. The common corridor of the transmission line is highly prone to snow storm, landslides and other natural calamities making power supply to the Kashmir valley vulnerable. There was a complete collapse of power supply to Kashmir valley on 6th and 7th Jan.'12 due to heavy snowfall and breakdown/tripping of all three existing links between Jammu region and Kashmir valley. Further power supply to Jammu and Kashmir is basically through 400/220 kV Kishanpur substation and there is an immediate need for providing an alternate route for transfer of power from Jammu region to Kashmir valley. Further to need the high load growth anticipated in northern part of Kashmir and to cater to projected loads, a 400/220 kV substation at Amargarh in North Kashmir area is required. Accordingly, to mitigate above constraints present scheme has been proposed.

Scope of transmission project

1. Establishment of 7 x 105 MVA, 400/220 kV GIS substation at Amargarh
2. Jalandhar – Samba 400 kV D/C line
3. Samba – Amargarh 400 kV D/C routed through Akhnoor & Rajouri
4. LILO of both circuits of Uri – Wagoora 400 kV D/c line at Amargarh

General Details

| | | |
|--------------------------------------|---|---|
| Special Purpose Vehicle (SPV) | : | NRSS-XXIX Transmission Limited (Sterlite Power Trans. Limited) |
| Bid Process Coordinator (BPC) | : | Rural Electrification Corporation |
| Estimated Cost (Rs. crs) | : | 2621 |
| Levelised Tariff(Rs. Crs) | : | 437.705 |
| Request for Qualification | : | 02.08.2013 |
| Request for Proposal | : | 09.05.2014 |
| Letter of Intent | : | 23.05.2014 |
| Transmission Service Agreement (TSA) | : | 02.01.2014 |
| SPV acquisition | : | 04.08.2014 |
| Transmission License by CERC | : | 14.11.2014 |
| Tariff adoption by CERC | : | 10.12.2014 |
| Contract Performance Guarantee | : | 26.06.2014 |
| Clearance u/s 164 | : | 30.09.2015 |
| Execution plan submitted to CEA | : | 07.11.2014 |
| NIT issued on | : | 15.09.2014(For J-S Line), 05.03.2015(For S-A line) & 18.09.2014(For Amargarh S/S) |
| EPC contract awarded on | : | 15.12.2014(for JS Line), 29.07.2015 (for SA Line) & 21.12.15 (for Amargarh S/S) |
| Scheduled Date of Completion | : | 04.10.2018 |
| Actual Date of completion | : | August, 2018 |

Status of progress of transmission projects

1. Jullandhar – Samba 400 kV D/C line

Length: 270 Ckm .

Line Commissioned on June-16.

2. Samba – Amargarh 400 kV D/C line

Length: 546.8 Ckm .

Locations: 761 nos

Line Commissioned in Aug'18.

3. 7x105 MVA, 400/220 kV Amargarh GIS

Substation commissioned in May'18.

4. LILO of both circuit of Uri – Wagoora 400 kV D/C line at Amargarh

Length: 13.64 ckm

Locations: 23 nos.

Line commissioned in Mar'18/Apr'18.

Transmission Project commissioned on Aug'18.

(21) Name of transmission project - Connectivity lines for Maheshwaram 765/400 kV Pooling Station

Background

Presently Southern Region is facing severe power shortage. This power deficit situation has arisen mainly due to (i) delay/deferment of anticipated generation projects and (ii) also due to non-availability of gas for existing gas projects in Southern Region. Presently the existing/planned system can facilitate import of about 9000 - 10000 MW into Southern Region. However, under certain scenarios of non-availability / delay in commissioning of some of the generation projects in Southern region expected power transfer requirement is about 16000 MW by 2018-19. In view of large deficit and requirement of transmission system to meet future power transfer requirements, high capacity Inter-regional strengthening schemes were identified. The Present Scheme is part of the above identified scheme.

Scope of transmission project

1. Maheshwaram (PG) – Mehboob Nagar 400 kV D/C line
2. Nizamabad – Yeddumailaram (Shankarpalli) 400kV D/c line
3. 2 No. of 400 kV line bays at Mehboob Nagar S/S of TSTRANSCO
4. 2 No. of 400 kV line bays at Yeddumailaram S/S of TSTRANSCO.

General Detail

| | | |
|--------------------------------------|---|--|
| Special Purpose Vehicle (SPV) | : | Maheshwaram Transmission Ltd. (Sterlite Power Trans. Limited) |
| Bid Process Coordinator (BPC) | : | Rural Electrification Corporation |
| Estimated Cost (Rs. crs) | : | 534 |
| Levelling Tariff (Rs. Crs) | : | 55.251 |
| Request for Qualification | : | 21.08.2014 |
| Request for Proposal | : | 03.08.2015 |
| Letter of Intent | : | 21.07.2015 |
| Transmission Service Agreement (TSA) | : | 10.06.2015 |
| SPV acquisition | : | 20.08.2015 |
| Transmission License by CERC | : | 23.11.2015 |
| Date of tariff adoption by CERC | : | 24.11.2015 |
| Contract Performance Guarantee | : | 18.08.2015 |
| Clearance u/s 164 | : | 23.09.2016 |
| NIT issued on | : | 02.11.2015 |
| EPC contract awarded on | : | 13.01.2016 |
| Execution plan submitted to CEA | : | 01.12.2015 |
| Scheduled Date of Completion | : | 20.06.2018 |
| Actual Date of completion | : | December, 2017 |

Status of progress of transmission project:

1. Maheshwaram – Mahboobnagar 400 kV D/C line

- Length: 197.178 ckm
- Locations: 255 nos

Line commissioned on Dec'17.

2. Nizamabad – Yeddumailaram (Shankarpalli) 400 kV D/C line

- Length: 279.326 ckm
- Locations: 367 nos

Line commissioned on Oct'17.

3. 2 No. of 400 kV line bays at Mehboob Nagar S/S of TSTRANSCO

Bay commissioned on Dec'17

4. 2 No. of 400 kV line bays at Yeddumailaram S/S of TSTRANSCO.

Bay commissioned on Oct'17.

Transmission Project commissioned on Dec'17.

(22) Name of transmission project - Common Transmission system for phase-II generation projects in Orissa and immediate evacuation system for OPGC project (Orissa)

Background

Various IPPs, expected to be commissioned in Odisha, had applied for grant of connectivity and LTOA/LTA. Seven IPPs were considered under phase-I and transmission system for the same under implementation under HCTPC-I scheme. Further following 5 projects were considered under phase-II generation projects in Odisha;

| | |
|---|---------|
| Sterlite Energy Ltd (Ph-I project) (LTA of 1000 MW under Ph-II) | 2400 MW |
| GMR Kamalanga Energy Ltd(Ph-II) | 350 MW |
| OPGC | 1350 MW |
| Darlipalli(NTPC) | 1600 MW |
| NSL Nagapatnam Power & Infratech | 1320 MW |

and following transmission system has been finalized for evacuation of power from above mentioned generation projects;

1. Immediate evacuation system for Ph-II generation projects in Odisha

- Sterlite TPP – Jharsuguda 400 kV D/C line
- GMR – Angul 400 kV D/C line
- OPGC – Jharsuguda 400 kV D/C line
- Darlipalli –Jharsuguda 400 kV D/C line
- NSL Nagapatnam – Angul 400 kV D/C line

2. Common transmission system associated with Ph-II generation projects in Odisha

- Angul – Jharsuguda – Dharamjaygarh 765 kV D/C line(2nd)
- Jharsuguda – Raipur pool 765 kV D/C line
- LILO of Rourkela – Raigarh 400 kV D/C line(2nd) at Jharsuguda
- Addition of 2x1500 MVA, 765/400 kV ICT at Jharsuguda
- Addition of 2x1500 MVA, 765/400 kV ICT at Angul
- Split bus arrangement at 400 kV and 765 kV bus in both Angul and Jharsuguda

Scope of transmission project

1. Jharsuguda – Raipur pool 765 kV D/C line
2. OPGC – Jharsuguda 400 kV D/C line

General Detail

| | | |
|--------------------------------|---|--|
| Special Purpose Vehicle (SPV) | : | Odisha Generation Phase-II Trans. Limited (A subsidiary of Sterlite Power Trans. Limited) |
| Bid Process Coordinator (BPC) | : | Power Finance Corporation |
| Estimated Cost (Rs. crs) | : | 1698 |
| Levellised Tariff (Rs. Crs) | : | 139.793 |
| Request for Qualification | : | 23.04.2015 |
| Request for Proposal | : | 15.12.2015 |
| Letter of Intent | : | 06.01.2016 |
| Transmission Service Agreement | : | 20.11.2015 |

| | | |
|---------------------------------|---|------------|
| SPV acquisition | : | 08.04.2016 |
| Transmission License by CERC | : | 30.06.2016 |
| Tariff adoption by CERC | : | 31.05.2016 |
| Contract Performance Guarantee | : | 28.01.2016 |
| Clearance u/s 164 | : | 07.03.2017 |
| Execution plan submitted to CEA | : | 14.07.2016 |
| NIT issued on | : | 10.01.2016 |
| EPC contractor awarded on | : | 23.06.2016 |
| Scheduled Date of Completion | : | 08.08.2019 |
| Actual Date of Completion | : | Dec'18 |

Status of progress of transmission project

1. Jharsuguda – Raipur 765 kV D/C (hexa) line

| | |
|----------------|-----------|
| Length: | 609.9 CKm |
| Locations: | 782 nos |
| Scheduled COD: | Aug'19 |

Line commissioned on Dec'2018

2. OPGC TPS– Jharsuguda 400 kV D/C (triple) line

- Length: 102.5 ckm
- Locations: 152 nos

Line commissioned on Dec'17.

(23) Creation of new 400 kV GIS in Gurgaon area and Palwal as a part of ISTS

Background

HVPNL furnished district wise load projections of Haryana for 13th Plan (2021-22). Looking at the load growth in Prithala and around Gurgaon areas, new three-400kV substation one at Kadarapur, other at Sohna Road in Gurgaon area and 400kV substation at Prithla in Palwal area as a part of Inter State Transmission System (ISTS) has been proposed to cater the load demand of Gurgaon and Palwal. The first two S/S are to cater the load demand of sector 58 to sector 67 and sector 68 to sector 80 sectors of Gurgaon respectively. The creation of Prithala S/S would meet the power demand of the area to be developed under Prithala Development Plan. Beside this it will also act as a main feeding source to Palwal, Rangla Rajpur and Meerpur Kurli.

Scope of transmission project

1. Aligarh-Prithala 400 kV D/C HTLS line
2. Prithala-Kadarapur 400 kV D/C HTLS line
3. Kadarapur-Sohna road 400 kV D/C HTLS line
4. LILO of Gurgaon – Manesar 400 kV D/C (Q) line at Sohna Road
5. Neemrana(PG) – Dhanonda 400 kV D/C HTLS line
6. 2x500 MVA, 400/220 kV GIS at Kadarapur (Gurgaon)
7. 2x500 MVA, 400/220 kV GIS at Sohna Road (Gurgaon)
8. 2x500 MVA, 400/220 kV GIS at Prithala(Palwal)
9. 2 nos. of 400kV bays at Dhanonda S/S

General Detail

| | | |
|--------------------------------------|---|---|
| Special Purpose Vehicle (SPV) | : | Gurgaon Palwal Transmission Limited. (Sterlite Grid 4 Limited; a subsidiary of Sterlite Power Trans. Limited) |
| Bid Process Coordinator (BPC) | : | Power Finance Corporation |
| Estimated Cost (Rs. crs) | : | 1640 |
| Levellised Tariff (Rs. Crs) | : | 125.542 |
| Request for Qualification | : | 15.10.2015 |
| Request for Proposal | : | 07.03.2016 |
| Letter of Intent | : | 17.03.2016 |
| Transmission Service Agreement (TSA) | : | 04.03.2016 |
| SPV acquisition | : | 14.07.2016 |
| Transmission License by CERC | : | 29.09.2016 |
| Tariff adoption by CERC | : | 06.09.2016 |
| Contract Performance Guarantee | : | 11.07.2016 |
| Clearance u/s 164 | : | 31.03.2017 |
| Execution plan submitted to CEA | : | 09.11.2016 |
| NIT issued on | : | 24.06.2016 (For Transmission Line) 21.04.2016 (For S/s- Pre-Bid tie up) |
| EPC contract awarded on | : | 25.11.2016 (For Transmission Line) 28.10.2016 (For Substation) |
| Scheduled Date of Completion | : | Sep'19 (38 months) |
| Actual Date of Completion | : | Mar'20 |

Status of progress of transmission project:

1. Aligarh-Prithala 400 kV D/C HTLS line

Length: 98.92 CKm

Locations: 108 nos.

Line declared deemed commissioned in July'19.

2. Prithala-Kadarpur 400 kV D/C HTLS line

Length: 57.9 Ckm

Locations: 69 nos.

Scheduled COD: May'19

Received Approval for Energization certificate from Electrical Inspector, CEA on 27-11-2019 and declared DOCO on 7-12-2019

3. Kadarpur-Sohna road 400 kV D/C HTLS line

Length: 20.796 Ckm

Locations: 29 nos.

Scheduled COD: Sep'19

KS Line has been commissioned and declared under Commercial Operation (DOCO) w.e.f 21-03-2020

4. LILO of Gurgaon – Manesar 400 kV D/C (Q) line at Sohna Road

Length: 2.16 Ckm

Locations: 6 nos.

Scheduled COD: Sep'19

LILO Line has been commissioned and declared under Commercial Operation (DOCO) w.e.f 13-03-2020.

5. Neemrana(PG) – Dhanonda 400 kV D/C HTLS line

Length: 93.43 Ckm

Locations: 111 nos.

Transmission line commissioned in Feb'19

6. 2x500 MVA, 400/220 kV GIS at Kadarpur (Gurgaon)

Scheduled COD May'19

Substation declared deemed commissioned in Dec'19

7. 2x500 MVA, 400/220 kV GIS at Sohna Road (Gurgaon)

Scheduled COD May'19

Substation commissioned in Mar'20

Received Approval for Energization certificate from Electrical Inspector, CEA dated 09-03-2020 & 29-03-2020 and 400kV GIS bays has been charged on 18-03-2020

8. 2x500 MVA, 400/220 kV GIS at Prithala(Palwal)

Scheduled COD May'19

Substation declared deemed commissioned in July'19

9. 2 nos. of 400kV bays at Dhanonda S/S

Scheduled COD May'19

Bays charged on 20-06-2018 and 14-07-2018

(24) Transmission project - Transmission system for NER System Strengthening Scheme-II (Part-B) and V (NER-IIB & V)

Background

This scheme has been planned to strengthen the interconnection between the states of Assam and Arunachal Pradesh and strong interconnection between northern and southern part of North Eastern Region and would also facilitate dispersal of power from central sector/private generation projects to various parts of NER.

Scope of transmission project

1. Establishment of 400/132 kV, 7x105MVA single phase (including one spare) S/s at Surajmaninagar

400kV

- ICTs: 400/132 kV, 7x105 MVA single phase (including one spare)
- ICTs: bays: 2 no.
- Line bays: 2 no.
[2 no. for Palatana – Surajmanigagar and 2 no. for Surajmaninagar – PK Bari 400 kV D/C Line]
- Bus reactor bays: 2x125 MVAR
- Bus reactor bays: 2 no.
- Space for future line bays (incl. space for sw. line reactor): 6 no.
- Space for ICT bays: 1 no.

132 kV

- ICTs bays: 2 no.
- Line bays: 2 no.
[2 no. for Surjmaninagar (TSECL) - Surajmaninagar (TBCB) 132 kV Line with high capacity/HTLS (equivalent to single moose)]
- Space for future line bays: 6 no.
- Space for ICT Bays: 1 no.
Space for future 400/132 kV, 315MVA ICT
TSP is free to choose the location of Surajmaninaagar S/s within a radius of 10 km from the Surajmaninagar (TSECL) S/s.

2. Establishment of 400/132 kV, 7x105 MVA Single phase (including one spare) S/s at P.K. Bari.

400 kV

- ICTs 400/132 kV, MVA single (including one spare)
- ICTs bays: 2 no.
- Line bays: 4 no.
[2 no. for Surajmaninagar – P. K. Bari and 2 no. for P. K. Bari – Silchar 400 kV D/C line]
- Bus reactor: 2x125 MVAR
- Bus reactor bays: 2 no.
- Space for future line bays (including space for sw. line reactor): 6 no.
Space of ICT bays: 1 No

132 kV

- ICTs bays; 2 no.
 - Line bays: 2 no.
[2 no. for P.K. Bari (TSECL) – P. K. Bari (TBCB) 132kV D/C line with high Capacity/HTLS (equivalent of single moose)]
 - Space for future line bays: 6 no.
 - Space for ICT bays: 1 no.
Space for future 400/132 kV, 315 MVA ICT
3. Surajmaninagar - P. K. Bari 400 kV D/c line (Twin ACSR Moose)
4. AGTPP (NEEPCO) – P.K. Bari (TSECL) 132 kV D/c line with high capacity HTLS conductor (equivalent to single moose ampacity at 85°C)
5. Biswanath Chariyalli (POWERGRID) – Itanagar 132kV D/c (Zebra conductor) line
6. Silchar (POWERGRID) – Misa (POWERGRID) 400kV D/c (Quad) line.
7. LILO of one circuit of Biswanath Chariyalli (POWERGRID) – Itanagar 132kV D/c (Zebra conductor) line at Gohpur (AEGCL)
8. Line Bays:
- 2 no. 132 kV line bays for termination of AGTPP (NEEPCO) – P.K. Bari (TSECL) 132kV D/c line at AGTPP (NEEPCO) Switchyard:
 - 2 no. 132 kV line bays for termination of AGTPP (NEEPCO) – P.K. Bari (TSECL) 132kV D/c line at P.K. Bari (TSECL) S/s:
 - 2 nos. 132kV line bays for termination of Biswanath Chariyalli (POWERGRID) – Itanagar 132kV D/c (Zebra conductor) line at Itanagar S/s (Ar. Pradesh)
 - 2 no. 400 kV line bays at Palatana GBPP switchyard for termination of Palatana - Surajmaninagar 400kV D/c line.

General Details

| | | |
|--------------------------------------|---|--|
| Special Purpose Vehicle | : | NER II Transmission Limited (Sterlite Grid 4 Limited; a subsidiary of Sterlite Power Transmission Limited) |
| Bid Process Coordinator | : | Rural Electrification Corporation |
| Estimated Cost (Rs. crs) | : | 2471 |
| Levellised Tariff (Rs. Crs) | : | 431.653 |
| Request for Qualification | : | 29.12.2015 |
| Request for Proposal | : | 18.01.2017 |
| Letter of Intent | : | 22.02.2017 |
| Transmission Service Agreement (TSA) | : | 27.12.2016 |
| SPV acquisition | : | 31.03.2017 |
| Transmission License by CERC | : | 20.06.2017 |
| Tariff adoption by CERC | : | 12.06.2017 |
| Contract Performance Guarantee | : | 27.03.2017 |
| Clearance u/s 164 | : | 31.08.2018 |

| | | |
|---------------------------------|---|-------------|
| Execution plan submitted to CEA | : | 24.07.2017 |
| Scheduled Date of Completion | : | Nov 2020 |
| Actual COD | : | March' 2021 |

Status of progress of transmission project;

1. 2x315 MVA, 400/132 kV S/S at Surajmaninagar

Scheduled COD :Jul'20
(Declared Deemed commissioning w.e.f. 27 Jan 2021 due to non-availability of upstream network)

2. 2x315 MVA, 400/132 kV S/S at P.K. Bari

Scheduled COD :Jul'20
(Declared Deemed commissioning w.e.f. 27 Jan 2021 due to non-availability of upstream network)

3. Surajmaninagar - P. K. Bari 400 kV D/C line

Length : 154.52 ckm
 Locations : 209 nos
 Scheduled COD :Jul'20
(Declared Deemed commissioning w.e.f. 27 Jan 2021 due to non-availability of upstream network)

4. AGTTP (NEEPCO) – P.K. Bari (TSECL) 132 kV D/c line

Length : 166.8 ckm
 Locations : 236 nos.
 Scheduled COD : Mar'20
 Actual COD : 21 Feb 2021 [Declared under Commercial Operation (DOCO) w.e.f. 00:00 Hrs of 21-02-2021]

5. Biswanath Chariyalli (PG) – Itanagar 132kV D/c (Zebra) line

Length : 126 ckm
 Locations : 211 nos
 Scheduled COD : Mar'20
 Actual COD : 25 March 2021 (Declared under Commercial Operation (DOCO) w.e.f. 25-03-2021)

6. Silchar (PG) – Misa (PG) 400kV D/c (Q) line

Length : 356.56 ckm
 Locations : 487 nos
 Scheduled COD : Nov'20
 Actual COD : 27 Feb 2021 [Declared under Commercial Operation (DOCO) w.e.f. 00:00 Hrs of 27-02-2021]

7. LILO of one circuit of Biswanath Chariyalli (PG)) – Itanagar 132kV D/C (Zebra) line at Gohpur (AEGCL)

Length : 16.2 ckm
Locations : 30 nos.
Scheduled COD : Mar'20
Actual COD : 25 March 2021 (Declared under Commercial Operation (DOCO) w.e.f. 25-03-2021)

8. Line bays

a) 2 no. 400 kV line bays at Palatana GBPP switchyard for termination of Palatana - Surajmaninagar 400kV D/c line

Scheduled COD Jul'20
Anticipated COD Jan'21
(Declared Deemed commissioning w.e.f. 27 Jan 2021 due to non-availability of upstream network)

b. 2 no. 132 kV line bays for termination of AGTPP (NEEPCO) – P.K. Bari (TSECL) 132kV D/c line at AGTPP (NEEPCO) Switchyard

Scheduled COD Mar'20
Actual COD 21 Feb 2021 [Declared under Commercial Operation (DOCO) w.e.f. 00:00 Hrs of 21-02-2021]

c. 2 no. 132 kV line bays for termination of AGTPP (NEEPCO) – P.K. Bari (TSECL) 132kV D/c line at P.K. Bari (TSECL) S/s

Scheduled COD Mar'20
Actual COD 21 Feb 2021 [Declared under Commercial Operation (DOCO) w.e.f. 00:00 Hrs of 21-02-2021]

d. 2 nos. 132kV line bays for termination of Biswanath Chariyalli (PG) – Itanagar 132kV D/c (Zebra) line at Itanagar S/s (Ar. Pradesh)

Scheduled COD Mar'20
Anticipated COD Mar'21

(25) Name of transmission project - Connectivity system for Khargone TPP (2x660 MW)

Background

NTPC Ltd. has planned to establish a 1320MW (2x660MW) thermal power project at Khargone in the state of Madhya Pradesh. Accordingly, transmission system for evacuation of power from generation project has been evolved.

Scope of transmission project

1. LILO of one ckt of Khandwa - Rajgarh 400kV D/C line at Khargone TPP
(The LILO shall be used for start-up power and commissioning activities requirement. After commissioning of balance transmission system, the LILO would be bypassed at Khargone generation switchyard and may be utilized only under contingency condition)
2. Khargone TPP – Khandwa pool 400 kV D/C (Quad) line
3. System strengthening in WR
 - i. Khandwa Pool – Indore 765kV D/C line
 - ii. Khandwa Pool – Dhule 765 kV D/C line
 - iii. Establishment of 765/400kV, 2x1500MVA pooling station at Khandwa
765 kV:
 - ICTs: 7x500MVA, 765/400 kV (1 spare unit)
 - ICT bays: 2 no.
 - Line bays: 4 no. (2 no. for Khandwa pool – Indore 765 kV D/C & 2 no. for Khandwa Pool – Dhule 765 kV D/C)
 - Bus reactor: 3 X 80 MVAR
 - Bus reactor bay: 1 no.
 - Switchable Line reactors: 7 X 80 MVAR (1 unit is as a spare unit) for Khandwa Pool – Dhule 765 kV D/C (each 240 MVAR reactor with 800 Ω NGR along with its auxiliaries)
 - Space for line bays (future): 4 no.
 - Space for ICT bays (future): 3 no.
 - Space for 1500 MVA, 765/400 kV ICTs (future): 3 no.**400 kV:**
 - ICT bays: 2 no.
 - Line bays for termination of Khargone TPP– Khandwa PS 400 kV D/C line: 2 no.
 - Bus reactor: 1 X 125 MVAR
 - Bus reactor bay: 1
 - Space for line bays (future): 6 no.
 - Space for ICT bays (future): 3 no.
 - iv. 2 nos. of 765 kV line bays and 7 X 80 MVAR Switchable line reactors (1 unit as spare) along with 800 Ω NGR & its auxiliaries for Khandwa Pool – Dhule 765 kV D/C at Dhule 765/400 kV substation of M/s BDTCL.

General Details

| | |
|--------------------------------------|---|
| Special Purpose Vehicle (SPV) | : Khargone Transmission Limited (Sterlite Grid 4 Limited; a subsidiary of Sterlite Power Transmission Limited)) |
| Bid Process Coordinator (BPC) | : RECTPCL |
| Estimated Cost (Rs. crs) | : 2136 |
| Levellised Tariff (Rs. Crs) | : 159.11334 |
| Request for Qualification | : 30.11.2015 |
| Request for Proposal | : 11.02.2016 |
| Letter of Intent | : 26.05.2016 |
| Transmission Service Agreement (TSA) | : 14.03.2016 |
| SPV acquisition | : 22.08.2016 |
| Transmission License by CERC | : 17.11.2016 |
| Tariff adoption by CERC | : 11.11.2016 |
| Contract Performance Guarantee | : 08.07.2016 |
| Clearance u/s 164 | : 05.07.2017 |
| Execution plan submitted to CEA | : 18.12.2016 |
| NIT issued on | : 27.05.2016 (For Transmission Lines) 29.06.2016 (For Substation) |
| EPC contract awarded on | : 25.11.2016 (For Transmission Lines) |
| Scheduled Date of Completion | : July 2019 |
| Actual Date of Completion | : Dec 2021 |

Status of progress of transmission project;

3. LILO of one ckt of Khandwa - Rajgarh 400kV D/C line at Khargone TPP

| | |
|-----------|-------------|
| Length | :13.574 CKm |
| Locations | :21 nos. |

Line Commissioned in Feb, 2018.

4. Khargone TPP – Khandwa pool 400 kV D/C (Quad) line

- Length: 50.1 CKm
- Locations: 66 nos.
- Scheduled COD: Jul'19

Line Commissioned in Mar, 2020.

3. System strengthening in WR

i. Khandwa Pool – Indore 765kV D/C line

| | |
|----------------|------------|
| Length: | 180.08 CKm |
| Locations: | 243 nos. |
| Scheduled COD: | Jul'19 |

Line commissioned in Mar'20

ii. Khandwa Pool – Dhule 765 kV D/C line

| | |
|----------------|------------|
| Length: | 382.66 CKm |
| Locations: | 493 nos. |
| Scheduled COD: | Jul'19 |
| Actual COD: | Dec'21 |

iii. Establishment of 2x1500MVA, 765/400kV, pooling station at Khandwa

Scheduled COD Jul'19
Substation commissioned in Mar'20

**iv. 2 No. of 765 kV line bays at Dhule S/S of BDTCL for Khandwa Pool – Dhule
765kV D/C Line**

Scheduled COD Jul'19
Bay commissioned in Jun'19

(26) Name of transmission project - Eastern Region System Strengthening Scheme-VI(ERSS-VI)

Background

Future demand projection given by Bihar indicates a power demand of about 5600 MW by the year 2016-17. Out of this 2100 MW power demand is in northern part and 3500 MW power demand is in southern part of the state. Regarding power availability, Bihar would have additional share of 2500 MW from Central generation project. Northern part of Bihar has only 2 nos. s/s (Purnea and Muzaffarpur) with total capacity of 1260 MVA as against projected demand of 2100 MW during 2016-17. Keeping in view the load growth requirement by 2016-17, this ISTS scheme has been proposed.

Scope of transmission project

1. Muzaffarpur(PG)- Darbhanga 400 kV D/C line with triple snowbird conductor
2. LILO of Barh –Gorakhpur 400 kV 2xD/C line at Motihari.
3. 2x500 MVA, 400/220 kV Darbhanga GIS with space for future extension
4. 2x500 MVA, 400/132 kV Motihari GIS with space for future extension

General Detail

| | | |
|--------------------------------------|---|--|
| Special Purpose Vehicle (SPV) | : | Darbhanga Motihari Trans. Company Ltd (A subsidiary of Essel Infraprojects Ltd) |
| Bid Process Coordinator | : | PFCCL |
| Estimated Cost (Rs. crs) | : | 540 |
| Levellised Tariff (Rs. Crs) | : | 117.4 |
| Request for Qualification | : | 08.02.2013 |
| Request for Proposal | : | 27.05.2013 |
| Letter of Intent | : | 17.10.2013 |
| Transmission Service Agreement (TSA) | : | 06.08.2013 |
| SPV acquisition | : | 10.12.2013 |
| Transmission License by CERC | : | 30.05.2014 |
| Tariff adoption by CERC | : | 20.05.2014 |
| Contract Performance Guarantee | : | 05.12.2013 |
| Clearance u/s 164 | : | 04.09.2014 |
| Execution plan submitted to CEA | : | 16.04.2014 |
| NIT issued on | : | |
| EPC contract awarded on | : | 04.03.2014 |
| Scheduled Date of Completion | : | (Darbhanga Element – Jun 16, Motihari- Aug 16) |
| Actual Date of completion | : | August, 2017 |

Status of progress of transmission project

1. Muzaffarpur (PG) - Darbhanga 400 kV D/c line with triple snowbird conductor

- Length: 125.6 ckm
- Locations: 178

Transmission Line successfully Charged and Presently in Commercial Operation from **Apr 2017**.

2. LILO of Barh –Gorakhpur 400 kV 2xD/c line at Motihari

- Length: 151.558 ckm
- Locations: 210 nos.

Transmission Line successfully Charged and Presently in Commercial Operation from **Aug 2017**.

3. 2x500 MVA, 400/220 kV Darbhanga GIS with space for future extension

GIS Sub-station successfully charged and presently in commercial operation from **Apr 2017**.

4. 2x200 MVA, 400/132 kV Motihari GIS with space for future extension.

400 kV GIS Substation charged and presently in commercial operation from **31st July 2017**.

Transmission Project commissioned on August 2017.

(27) Name of transmission project - Northern Region System Strengthening Scheme(NRSS) - XXXI (Part-B)

Background

A 2x315 MVA 400/220kV substation of PGCIL is existing at Amritsar and connected to Jalandhar through a 400 kV S/C line. To meet growing power demand at Amritsar a 500MVA 400/220 kV ICT is under implementation. To augment supply of power to Amritsar S/s 400kV connectivity to Parbati Pooling station and Makhu (PSTCL substation) is under implementation. However, the power supply to Amritsar area would be mainly through Jalandhar 400kV substation as during winters the generation of hydro projects would reduce to very low level as well as in case of low generation at Talwandi Saboo TPS, Makhu S/s may also draw power from Amritsar. Hence there is a necessity that power supply arrangement to Amritsar S/s is augmented. A HVDC station at Kurukshetra is being established for supply of power from pit head generating station of Chhattisgarh. Accordingly, for augmenting power supply to Amritsar S/s, this transmission scheme has been proposed under NRSS-XXXI – Part-B.

Scope of transmission project

1. Kurukshetra – Malerkotla 400 kV D/C line
2. Malerkotla – Amritsar 400 kV D/C line.

General Details

| | | |
|--------------------------------------|---|--|
| Special Purpose Vehicle (SPV) | : | NRSS XXXI (B) Transmission Limited. (A subsidiary of Essel Infra projects Ltd.) |
| Bid Process Coordinator (BPC) | : | RECTPCL |
| Estimated Cost (Rs. Crs) | : | 370 |
| Levelised Tariff(Rs. Crs) | : | 88.65 |
| Request for Qualification | : | 31.07.2013 |
| Request for Proposal | : | 09.12.2013 |
| Letter of Intent | : | 26.02.2014 |
| Transmission Service Agreement (TSA) | : | 02.01.2014 |
| SPV acquisition | : | 12.05.2014 |
| Transmission License by CERC | : | 25.08.2014 |
| Tariff adoption by CERC | : | 07.08.2014 |
| Contract Performance Guarantee | : | 18.03.2014 |
| Clearance u/s 164 | : | 15.10.2014 |
| Execution plan submitted to CEA | : | 01.08.2014 |
| NIT issued on | : | |
| EPC contract awarded on | : | 17.09.2014 |
| Scheduled Date of Completion | : | Sep 2016 |
| Actual Date of Completion | : | April, 2017 |

Status of progress of transmission project

1. Kurukshetra – Malerkotla 400 kV D/C line

- Length: 278.4 ckm

Under Commercial Operation from **Jan 2017**

2. Malerkotla – Amritsar 400 kV D/C line.

- Length: 151.558 ckm
- Locations: 210 nos.

Under Commercial operation from **Apr 2017**.

Transmission Project commissioned on April 2017.

(28) Name of transmission project – Western Region System Strengthening – II under Project – B (Maharashtra)

Background

Western Region is the most progressive region in the country with largest generation capacity and large future load growth. WR System Strengthening Scheme – II under Project – B and Project – C has been formulated looking into the long term transmission requirements of the region for the forthcoming 8 to 10 years. This would allow inter regional exchange of power without any constraint, permitting open access to all the constituents within the region. The execution of this scheme would facilitate import/export of bulk power from/to other regions and help in the formation of National Grid.

Scope of transmission project (Project-B: For Regional Strengthening in Southern Maharashtra):

1. Parli (New) – Pune 400 kV D/C line
2. Pune – Aurangabad 400 kV D/C line
3. Parli (New) – Solapur 400 kV D/C line
4. Solapur – Kolhapur 400 kV D/C line
5. LILO of Lonikhand – Kalwa 400 kV D/C line at Pune
6. LILO of Sholapur – Karad 400 kV S/C line at Solapur

General Detail

Special Purpose Vehicle (SPV) : Western Transco Power Ltd.
(A subsidiary of Adani Transmission Limited)

Status of progress of transmission project

1. Parli (New) – Pune 400 kV D/C line

Length : 311 KMs
Locations : 833 nos

Line is declared under Commercial Operation w.e.f. 01.12.2013.

2. Pune – Aurangabad 400 kV D/C line

Length : 257 KMs
Locations : 711 nos

Line is declared under Commercial Operation w.e.f. 01.01.2014.

3. Parli (New) – Solapur 400 kV D/C line

Length : 136 KMs
Locations : 354 nos

Line is declared under Commercial Operation w.e.f. 01.11.2011.

4. Solapur – Kolhapur 400 kV D/C line

Length : 220 KMs
Locations : 578 nos

Line commissioned on 01.07.2012.

5. LILO of Lonikhand – Kalwa 400 kV D/C line at Pune

Length : 0.5 KMs
Locations : 5 nos

Line commissioned on 15.04.2011.

6. LILO of Sholapur – Karad 400 kV S/C line at Solapur

Length : 1.3 KMs
Locations : 9 nos

Line commissioned on 01.08.2013.

(29) Name of transmission project – Western Region System Strengthening – II under Project – C (Gujarat)

Background

Western Region is the most progressive region in the country with largest generation capacity and large future load growth. WR System Strengthening Scheme – II under Project – B and Project – C has been formulated looking into the long term transmission requirements of the region for the forthcoming 8 to 10 years. This would allow inter regional exchange of power without any constraint, permitting open access to all the constituents within the region. The execution of this scheme would facilitate import/export of bulk power from/to other regions and help in the formation of National Grid.

Scope of transmission project (Project-C: For Regional Strengthening in Gujarat):

1. Rajgarh – Karamsad 400 kV D/C line
2. Limdi (Chorania) – Vadavi 400 kV D/C line
3. Vadavi – Zerda (Kansari) 400 kV D/C line

General Detail

Special Purpose Vehicle (SPV) : Western Transmission (Gujarat) Ltd.
(A subsidiary of Adani Transmission Limited)

Status of progress of transmission project

1. Rajgarh – Karamsad 400 kV D/C line

Length : 243 KMs
Locations : 654 nos

Line under Commercial Operation w.e.f. 29.12.2015.

2. Limdi (Chorania) – Vadavi 400 kV D/C line

Length : 103 KMs
Locations : 270 nos

Line under Commercial Operation w.e.f. 16.05.2011.

3. Vadavi – Zerda (Kansari) 400 kV D/C line

Length : 141 KMs
Locations : 375 nos

Line is declared under Commercial Operation w.e.f. 16.11.2011.

(30) Name of Transmission Project - Additional system strengthening for Sipat STPS

Background

To enhance redundancy in Sipat STPS power evacuation system, this transmission scheme has been evolved.

Scope of transmission project

1. Sipat – Bilaspur Pooling Station 765 kV 3rd S/C line
2. Bilaspur Pooling Station - Rajanandgaon 765 kV D/C line

General Detail

| | | |
|--------------------------------------|---|--|
| Special Purpose Vehicle (SPV) | : | Sipat Transmission Ltd (A subsidiary of Adani transmission Limited) |
| Bid Process Coordinator (BPC) | : | Power Finance Corporation |
| Estimated Cost (Rs. crs) | : | 1097 |
| Levelling Tariff (Rs. Crs) | : | 79.21 |
| Request for Qualification | : | 01.01.2015 |
| Request for Proposal | : | 07.04.2015 |
| Letter of Intent | : | 28.07.2015 |
| Transmission Service Agreement (TSA) | : | 24.06.2015 |
| SPV acquisition | : | 23.11.2015 |
| Transmission License by CERC | : | 07.03.2016 |
| Tariff adoption by CERC | : | 28.01.2016 |
| Contract Performance Guarantee | : | 30.10.2015 |
| Clearance u/s 164 | : | 03.08.2016 |
| Execution plan submitted to CEA | : | 21.03.2016 |
| NIT issued on | : | |
| EPC contract awarded on | : | |
| Scheduled Date of Completion | : | 22.03.2019 |
| Actual Date of Completion | : | May'18 (works completed), Mar'19 (Commissioned) |

Status of progress of transmission project

1. Sipat STPS - Bilaspur 765 kV S/C (Q) line

Length : 24.22 ckm
Locations : 73 nos

Transmission line commissioned in Aug'18.

2. Bilaspur - Rajnandgaon 765 kV D/C (hexa) line

Length : 324.07 ckm
Locations : 428 nos

Transmission line commissioned in Mar'19.

3. 765 kV Bay at Sipat s/s

Commissioned Aug'18

Project commissioned.

(31) Name of transmission project - Additional system strengthening for Chhattisgarh (B)

Background

The transmission corridor covered under present project has been evolved to provide reliable evacuation of power from various IPPs coming up in Chhattisgarh.

Scope of transmission project

1. Raipur(pool) – Rajnandgaon 765 kV D/C line
2. Rajnandgaon – Pooling station near warora 765 kV D/C line
3. Establishment of pooling station near Rajnandgaon

765 kV

- Line bays 6 nos
- Bus reactor 3x110 MVar
- Bus reactor bay 1 no.
- Line reactors 7x110 MVar(1 unit spare, switchable for warora line)
- Space for 765kV line bays 4 nos
- Space for 765 kV ICT bays 3 nos

400 kV

- Space for 400 kV ICT bays 3 nos
- Space for 400 kV line bays 4 nos

General Details

| | | |
|-------------------------------------|---|---|
| Special Purpose Vehicle(SPV) | : | Raipur- Rajnandgaon Warora Trans. Ltd (A subsidiary of Adani transmission Limited) |
| Bid Process Coordinator(BPC) | : | Power Finance Corporation |
| Estimated Cost (Rs. Crs) | : | 2260 |
| Levellised Tariff (Rs. Crs) | : | 177.928 |
| Request for Qualification | : | 01.01.2015 |
| Request for Proposal | : | 13.04.2015 |
| Letter of Intent | : | 28.07.2015 |
| Transmission Service Agreement(TSA) | : | 24.06.2015 |
| SPV acquisition | : | 23.11.2015 |
| Transmission License by CERC | : | 29.02.2016 |
| Tariff adoption by CERC | : | 29.01.2016 |
| Contract Performance Guarantee | : | 30.10.2015 |
| Clearance u/s 164 | : | 15.06.2016 |
| Execution plan submitted to CEA | : | 21.03.2016 |
| NIT issued on | : | |
| EPC contract awarded on | : | |
| Scheduled Date of Completion | : | 22.11.2018 |
| Actual Date of Completion | : | Mar'19 |

Status of progress of transmission project

1. Raipur - Rajnandgaon 765 kV D/C (hexa) line

- Length: 79.56 ckm
- Locations: 104 nos

Transmission line commissioned in Mar'19.

2. Rajnandgaon - Warora 765 kV D/C (hexa) line

- Length: 532 ckm
- Locations: 688 nos

Transmission line commissioned in Mar'19.

3. 765 kV Rajnandgaon switching station

Commissioned in Mar'19.

(32) Name of transmission project - System strengthening for IPPs in Chhattisgarh and other generation projects in western region

Background

The immediate evacuation of Vindhyachal STPP- IV & V consists of Vindhyachal-IV - Vindhyachal Pool station 400 kV D/C (Quad) line. NTPC requested to provide additional outlet from Vindhyachal-IV generation project in order to increase the reliability of power evacuation system for Vindhyachal STPP-IV & V project. With 765 kV and 400 kV interconnection there would be more flexibility in operation as well as utilization of the 765/400 kV transformation capacity.

Scope of transmission project

1. 400 kV interconnection at Gwalior 765/400 kV s/s
 - (i) Gwalior-Morena 400 kV D/C (Q) line
 - (ii) 2x315 MVA, 400/220 kV substation at Morena
2. Additional evacuation line from Vindhyachal-IV & V STPP (3x500 MW)
 - (i) Vindhyachal STPS - IV & V – Vindhyachal pool 400 kV D/C (Q) line
 - (ii) 400 kV bays (2 nos.) at Vindhyachal STPP switchyard
3. Additional system strengthening scheme for Chhattisgarh IPP's (Part-A)
 - (i) Sasan UMPP – Vindhyachal Pooling Station 765 kV S/C (Q) line
 - (ii) Raigarh (Kotra) – Champa (Pool) 765 kV S/C (Q) line
 - (iii) Champa (Pool) – Dharamjaygarh 765 kV S/C (Q) line
 - (iv) LILO of one ckt of Aurangabad – Padghe 765 kV D/C (hexa) line at Pune
 - (v) 765 kV bays at Sasan UMPP

General Detail

| | | |
|-------------------------------------|---|--|
| Special Purpose Vehicle (SPV) | : | Chhattisgarh-WR Transmission Ltd (A subsidiary of Adani Transmission Limited) |
| Bid Process Coordinator (BPC) | : | Power Finance Corporation |
| Estimated Cost (Rs. crs) | : | 1285 |
| Levelling Tariff (Rs. Crs) | : | 132.402 |
| Request for Qualification | : | 29.12.2014 |
| Request for Proposal | : | 13.04.2015 |
| Letter of Intent | : | 28.07.2015 |
| Transmission Service Agreement(TSA) | : | 24.06.2015 |
| SPV acquisition | : | 23.11.2015 |
| Transmission License by CERC | : | 29.02.2016 |
| Tariff adoption by CERC | : | 28.01.2016 |
| Contract Performance Guarantee | : | 30.10.2015 |
| Clearance u/s 164 | : | 25.10.2016 |
| Execution plan to CEA | : | 21.03.2016 |
| NIT issued on | : | |
| EPC contract awarded on | : | |
| Scheduled Date of Completion | : | 22.03.2019 |
| Actual Date of Completion | : | Aug'19 (commissioned) |

Status of progress of transmission project

1. 400 kV interconnection at Gwalior 765/400 kV s/s

(i) Gwalior - Morena 400 kV D/C (Q) line

Length: 95.6 ckm

Locations: 145 nos

Transmission line commissioned in **May'18**.

(ii) 2x315 MVA, 400/220 kV Morena substation

Substation commissioned in **May'18**.

2. Additional evacuation line from Vindhyachal-IV & V STPP (3x500 MW)

(i) Vindhyachal STPS - IV & V – Vindhyachal pool 400 kV D/C (Q) line

Length: 54.62 ckm

Locations: 87 nos

Line commissioned in **Mar'18**.

(ii) 400 kV bays (2 nos.) at Vindhyachal STPP switchyard

Commissioned in **Mar'18**.

3. Additional system strengthening scheme for Chhattisgarh IPP's (Part-A)

(i) Sasan UMPP – Vindhyachal Pooling Station 765 kV S/C (Q) line

Length: 5.892 ckm

Locations: 22 nos

Line commissioned in **Apr'18**.

(ii) Raigarh (Kotra) – Champa (Pool) 765 kV S/C (Q) line

Length: 97 ckm

Locations: 261 nos

Line commissioned in Aug'18.

(iii) Champa (Pool) – Dharamjaygarh 765 kV S/C (Q) line

- Length: 51.1 ckm

- Locations: 150 nos

Commissioned Jul'18.

(iv) LILO of one ckt of Aurangabad – Padghe 765 kV D/C (hexa) line at Pune

- Length: 129 ckm

- Locations: 180 nos

Commissioned Aug'19.

(v) 765 kV bays at Sasan UMPP

Bays Commissioned in Apr'18.

(33) Transmission System for Ultra Mega Solar Park in Fatehgarh, Distt. Jaisalmer Rajasthan

Background

Government of India has taken an initiative for development of Solar Power Parks in various parts of the country. As part of above initiative, Solar Power parks are being developed by various developers near Bhadla & Jaisalmer in Rajasthan.

MNRE has authorised M/s. Adani Renewable Energy Park Rajasthan Ltd. (AREPRL) (JVC of Govt. of Rajasthan and AREPL) as solar park developer for 1500 MW capacity at Fatehgarh, Distt. Jaisalmer, Rajasthan. Out of above generation capacity, M/s. AREPRL has applied for Connectivity & Long Term Access in ISTS for 1000 MW.

To evacuate power from the Fatehgarh UMSP (1000 MW), it was finalized to establish 400 KV Pooling Station at Fatehgarh along with 765 KV Fatehgarh Pool – Bhadla (PG) D/C line (to be operated at 400 KV). Also, in order to address reactive power management aspect including during low / no solar generation periods, 1x125 MVAR bus reactor (at 400 KV bus) at Fatehgarh Pooling Station is finalized.

Scope of transmission project:

1. Establishment of 400 KV pooling station at Fatehgarh
2. 765 kV Fatehgarh Pooling sub-station - Bhadla (PG) D/C line (to be operated at 400 kV).
3. 2 nos of 400 kV line bays at Fatehgarh Pooling substation
4. 1x125 MVAR Bus reactor at 400kV Fatehgarh Pooling sub-station along with associated bay
5. Space for future 220 kV (12 Nos.) line bays.
6. Space for future 400 kV (8 Nos.) line bays along with line reactors at Fatehgarh Pooling station.
7. Space for future 220/400 kV transformers (5 nos.) along with associated transformer bays at each level.
8. Space for future 400 KV bus reactors (2 nos.) along with associated bays.

General Detail

| | | |
|-------------------------------------|---|---|
| Special Purpose Vehicle (SPV) | : | Fatehgarh-Bhadla Transmission Limited (A subsidiary of Adani Transmission Limited) |
| Bid Process Coordinator (BPC) | : | Power Finance Corporation |
| Estimated Cost (Rs. crs) | : | 624 |
| Request for Qualification | : | 30.12.2016 |
| Request for Proposal | : | 30.04.2017 |
| Letter of Intent | : | 21.02.2018 |
| Transmission Service Agreement(TSA) | : | 10.01.2018 |
| SPV acquisition | : | 14.03.2018 |
| Transmission License by CERC | : | 27.08.2018 (Order date) |
| Tariff adoption by CERC | : | 27.08.2018 |

| | | |
|--------------------------------|---|---|
| Contract Performance Guarantee | : | 12.03.2018 |
| Clearance u/s 164 | : | Authorization on revised route received on 14.11.2019 after 110 days. |
| Execution plan to CEA | : | 09.07.2018 |
| NIT issued on | : | |
| EPC contract awarded on | : | |
| Scheduled Date of Completion | : | 30.09.2019 |
| Actual Date of Completion | : | Commissioned on 31-07-2021 |

(i) 765 kV Fatehgarh Pooling sub-station - Bhadla (PG) D/C line (to be operated at 400 kV)

- Length (as per revised route): 292 ckm
- Locations (as per revised route): 405 nos
- Schedule completion: 30.09.2019
- Actual completion: Ckt-1 was Charged from Bhadla (PG) end on 16-07-2021 and Ckt-2 was charged on 24-07-2021 and COD declared effective from 31-07-2021

(ii) Establishment of 400 KV Pooling Station At Fategarh

- Schedule completion: 30.09.2019
- Actual completion: Charged on 24-07-2021

(iii) 2 nos of 400 kV line bays at Fatehgarh Pooling substation &

(iv) 1x125 MVAR Bus reactor at 400kV Fatehgarh Pooling sub-station along with associated bay

- Schedule completion: 30.09.2019
- Actual completion: Charged on 24-07-2021 and COD declared effective from 31-07-2021

(34) Transmission System Associated with LTA applications from Rajasthan SEZ Part-D

Background

Government of India has set a target for establishing 175 GW renewable capacity by 2022 which includes 100 GW Solar, 60 GW Wind generation capacity. Towards this, solar generation potential of about 3.55 GW in Bhadla complex, 3.5 GW in Fatehgarh complex and 1.85 GW in Bikaner has been envisaged. For integration and evacuation of power from generation projects in the above areas, a high capacity 765 kV and 400 kV transmission system interconnecting Bhadla, Fatehgarh, Bikaner, Sikar & Khetri along with establishment of 765/400 kV new substation at Bhadla-II, Fatehgarh-II & Khetri have been planned.

The subject transmission scheme involves implementation of Bikaner – Khetri 765 kV D/C line which shall help in transfer of power from RE sources in above complexes for onward dispersal of power to various beneficiaries.

The proposal has been technically agreed in the 2nd meeting of Northern Region Standing committee on Transmission (NRSCT) held on 13.11.2018. The same was agreed in the 3rd ECT meeting held on 21.12.2018 for implementing through TBCB route with a commissioning schedule as December, 2020.

Scope of transmission project:

1. Bikaner (PG) – Khetri S/S 765 kV D/C line.
2. 765 kV Bays at Bikaner (PG) & Khetri for Bikaner (PG) – Khetri S/S 765 kV D/C line (765 kV line bays: 4 nos).
3. 1x240 MVar switchable line reactor for each circuit at each end of Bikaner – Khetri 765 kV D/C line along with reactor bays (1x240 MVar Line reactor – 4nos, 765 kV Reactor bay – 4 nos). 1x80 MVar, 765 kV, 1-ph Reactor (spare unit) (For 2x240 MVar line reactor on Bikaner – Khetri 765 kV D/C line at Bikaner end).

General Detail

| | | |
|-------------------------------------|---|---|
| Special Purpose Vehicle (SPV) | : | Bikaner-Khetri Transmission Limited (A subsidiary of Adani Transmission Limited) |
| Bid Process Coordinator (BPC) | : | PFC Consulting Limited |
| Estimated Cost (Rs. crs) | : | INR 1630 Crs |
| Request for Qualification | : | 17.01.2019 |
| Request for Proposal | : | 18.03.2019 |
| Letter of Intent | : | 31.07.2019 |
| Transmission Service Agreement(TSA) | : | 23.04.2019 |
| SPV acquisition | : | 19.09.2019 |
| Transmission License by CERC | : | 27.12.2019 |
| Tariff adoption by CERC | : | 27.12.2019 |
| Contract Performance Guarantee | : | 22.08.2019 |
| Clearance u/s 164 | : | 31.08.2020 |

| | | |
|------------------------------|---|-------------------------|
| Execution plan to CEA | : | submitted on 16.01.2020 |
| NIT issued on | : | |
| EPC contract awarded on | : | 16.11.2019 |
| Scheduled Date of Completion | : | 31.12.2020/31-Aug-2021* |
| Actual Completion | : | Sept'21 |

*The Ministry of Power, GOI has granted extension of 5 months (for First wave of Covid-19) vide order nos 3/1/2020-Trans dated 27th July, 2020 and further 3 months extension (for Second wave of Covid-19) on 12 June, 2021 from Scheduled Commercial Operation Date (SCOD) for inter-state transmission projects i.e. total extension of 8 months from SCOD. Accordingly revised SCoD comes out as 31-Aug-2021.

(i) Bikaner (PG) – Khetri S/S 765 kV D/C line

- Length: 481 ckm
- Locations: 621 nos
- Schedule completion: Dec'20/Aug-21*
- Actual completion: Deemed COD declared with effect from 04-09-2021.

(ii) 765 kV Bays at Bikaner (PG) & Khetri for Bikaner (PG) – Khetri S/S 765 kV D/C line (765 kV line bays: 4 nos).

- Schedule completion: Dec'20/Aug-21*
- Actual completion: . Deemed COD declared with effect from 04-09-2021.

(iii) 1x240 MVar switchable line reactor for each circuit at each end of Bikaner – Khetri 765 kV D/C line along with reactor bays (1x240 MVar Line reactor – 4nos, 765 kV Reactor bay – 4 nos)

- Schedule completion: 31.12.2020
- Anticipated completion: .Deemed COD declared with effect from 04-09-2021.

Transmission project commissioned in Sep-2021.

(35) Name of transmission project - Transmission System required for evacuation of power from Kudgi TPS (3x800 MW) Phase-I of NTPC

Background

NTPC Limited is establishing coal based Kudgi STPP (3x800 MW) generation project at village Kudgi, Bijapur District in the State of Karnataka. NTPC Limited has been granted LTA for 2392.49 MW as per the LTA application and details of drawl of power is given as under:

| | | | |
|-------------------|------------|------------|-----------|
| Karnataka Discoms | 1196.24 MW | KSEB | 119.18 MW |
| TANGEDCO | 300.10 MW | AP Discoms | 418.10 MW |

Transmission scheme is planned for the evacuation and supply of power from the Kudgi TPS to the beneficiaries of the generation project. This transmission scheme shall facilitate immediate evacuation as well as supply of power to its beneficiaries with reliability and security. Beyond Madhugiri & Bidadi dispersal of power to the beneficiaries of the generation project shall be through existing/planned transmission network under Inter-State Transmission System.

Scope of transmission project

1. Kudgi TPS - Narendra (New) 400 kV 2 x D/C Quad lines
2. Narendra (New) - Madhugiri 765 kV D/C line (initially operated at 400 kV level)
3. Madhugiri - Bidadi 400 kV D/C (quad) line

General Details

| | | |
|--------------------------------------|---|-------------------------------------|
| Special Purpose Vehicle (SPV) | : | Kudgi Transmission Ltd. (L&T Infra) |
| Bid Process Coordinator (BPC) | : | Rural Electrification Corporation |
| Estimated Cost (Rs. crs) | : | 1240 |
| Levelised Tariff (Rs. Crs) | : | 179.58652 |
| Request for Qualification | : | |
| Request for Proposal | : | 12.03.2013 |
| Letter of Intent | : | 31.07.2013 |
| Transmission Service Agreement (TSA) | : | 14.05.2013 |
| SPV acquisition | : | 30.08.2013 |
| Transmission License by CERC | : | 07.01.2014 |
| Tariff adoption by CERC | : | 08.01.2014 |
| Contract Performance Guarantee | : | 22.08.2013 |
| Clearance u/s 164 | : | 24.04.2014 |
| Execution plan submitted to CEA | : | Submitted |
| NIT issued on | : | |
| EPC contract awarded on | : | 21.02.2014 |
| Scheduled Date of Completion | : | 28.2.2015/29.12.2015 |
| Actual Date of completion | : | September, 2016 |

Status of progress of transmission project

1. Kudgi TPS – Narendra 400 kV 2xD/C line (I&II) - Line 1&2 completed on 27.03.2015 and commissioned in Nov-15 & Jun-16 respectively
2. Narendra (New) – Madhugiri 765 kV D/C line (758 ckm) - Line Commissioned on 23.09.2016 at 400kV
3. Madhugiri (Tumkur) – Bidadi 400 kV D/C line (186 ckm) - Commissioned on 24.8.16

Transmission Project Commissioned on Sep-16.

(36) Name of transmission project - Transmission System for Patran 400kV S/S

Background

Patiala and Sangrur district of Punjab has a lot of agriculture load. A partial Grid Disturbance had taken place on 20th July 2011 and analysis of Grid disturbance had also indicated the requirement of a 400/220 kV Substation in this area. In the vicinity there are 5 nos of 220 kV grid stations, namely Mansa, Rajla, Sangrur, Sunam & Patran, having total transformation capacity of about 1180 MVA. In addition, 3 nos of 220 kV new substations are also coming up in the area, at Pasiana, Bangan & Kakarla. Accordingly, to meet the growing load a 400/220 kV substation at Patran has been proposed. The 400/220 kV S/s at Patran would be connected to the grid by LILO of Patial-Kaithal 400 kV D/C. To avoid unbalanced loading, LILO of both circuits is proposed. From these substations, 220 kV lines can be drawn to new Patran, Mansa, Pasiana etc. S/s. Looking into load growth potential it is expected that 800-900 MW load would be there in the vicinity. In view of the above 2x500 MVA transformers have been proposed. Considering the fact that the location of the substation is in a very fertile area of the Punjab where the acquisition of land is going to be a challenging task. Accordingly, it is proposed to develop this substation as Gas Insulated substation.

Scope of transmission project

1. LILO of both circuits of Patiala-Kaithal 400kV D/C line at Patran (Triple snow Bird)
2. 2x500 MVA, 400/220 kV substation at Patran

400 kV

- Line bays 4 nos
- Transformer bays 2 nos
- Space provision for 6 bays

220 kV

- Line bays 6 nos
- Transformer bays 2 nos
- Space provision for 6 bays

General Details

| | | |
|-------------------------------------|---|--|
| Special Purpose Vehicle(SPV) | : | Patran Transmission Company Ltd. (A subsidiary of Techno Electric and Engineering Company Ltd) |
| Bid Process Coordinator(BPC) | : | Power Finance Corporation |
| Estimated Cost (Rs. crs) | : | 200 |
| Levellised Tariff (Rs. Crs) | : | 27.4 |
| Request for Qualification | : | 11.03.2013 |
| Request for Proposal | : | 10.09.2013 |
| Letter of Intent | : | 17.09.2013 |
| Transmission Service Agreement(TSA) | : | 12.05.2014 |
| SPV acquisition | : | 13.11.2013 |
| Transmission License by CERC | : | 14.07.2014 |
| Tariff adoption by CERC | : | 05.08.2014 |
| Contract Performance Guarantee | : | 04.09.2013 |
| Clearance u/s 164 | : | 29.02.2016 |

| | | |
|---|---|-----------------------|
| Execution plan submitted to CEA | : | 05.08.2014 |
| NIT issued on | : | No NIT issued by PTCL |
| EPC contract awarded on | : | 01.02.2014 |
| Scheduled Date of Completion | : | 11.11.2016 |
| Actual Date of Commissioning | : | 17.06.2016 |
| Trial run completed (monitored by POSOCO) | : | 18.06.2016 |
| Actual COD | : | 21.06.2016 |

Status of progress of transmission project;

1. LILO of both circuits of Patiala-Kaithal 400kV D/C at Patran (Triple snow Bird Conductor)

Length: 200 meter
Locations: 2

Line Completed on Jun-16

2. 2x500 MVA, 400/220 kV Patran substation

Transmission project completed in June 2016 and commissioned in May 2017. 220 KV downstream transmission lines from Patran S/S completed and commissioned by PSTCL in May 2017.

Transmission Project Commissioned on May 2017.

(37) Name of transmission project - Transmission System Associated with Krishnapattnam UMPP- Synchronous interconnection between SR and WR (Part-B)

Background

For evacuation of power from Krishnapattnam UMPP (4000 MW) and export of power from various IPPs coming up in SR to their target beneficiaries in WR and NR, synchronous integration of the Southern Region with the rest of Indian grid had been planned through two number of 765 KV S/C lines between Sholapur and Raichur. With this interconnection a synchronously connected all India Grid would come into existence. Out of the two 765 KV Raichur- Sholapur lines planned, the Raichur- Sholapur 765 KV line-1 is covered under the scheme "Synchronous interconnection between Southern Region and Western Region" which is to be implemented through tariff based competitive bidding route.

Scope of transmission project

1. Raichur-Sholapur 765 KV Single Circuit Line-1

General Details

| | | |
|-------------------------------|---|--|
| Special Purpose Vehicle (SPV) | : | Raichur Solapur Trans. Company Limited. (A Consortium of Patel, Simplex infra and BS Transcomm) |
| Bid Process Coordinator (BPC) | : | Rural Electrification Corporation |
| Estimated Cost (Rs. crs) | : | 440 |
| Levelised Tariff(Rs. Crs) | : | 29.39569 |
| SPV acquisition | : | 7.1.2011 |
| Scheduled Date of Completion | : | 7.1. 2014 |
| Actual Date of Completion | : | 30.6.2014 |

Status of progress of transmission project

1. Raichur-Sholapur 765 kV S/C line-1 – 208 ckm

Transmission Project commissioned on 30.06.2014 .

(38) Name of transmission project -Transmission system strengthening in Indian system for transfer of power from new HEP's in Bhutan

Background

Punatsangchhu-I (1200MW), Punatsangchhu-II (990MW), Mangdechhu(720MW) and Wangchhu (570MW) Hydro Generation Projects in Bhutan are at various stages of development. Power from these generation projects would be transferred to India after meeting small local demand in Bhutan. Power from these generation projects is proposed to be brought to Alipurduar sub-station in West Bengal (India). This transmission scheme has been planned for power transfer from Alipurduar onwards to ER and towards NR, it shall be done through + 800 kV, 6000MW Bishwanath Chariyal (Assam) – Alipurduar (West Bengal) – Agra (Uttar Pradesh) HVDC bipole link.

Scope of transmission project

Transmission Lines:

1. Alipurduar - Siliguri 400 kV D/C line (2nd) with Quad moose conductor
2. Kishanganj - Darbhanga 400kV D/C line with Quad moose conductor

400 kV Bay Requirements:

1. 400 kV line bays at Darbhanga: 2 nos.
2. 80 MVAR switchable line reactors (400 Ohm NGR) in each circuit at Darbhanga end of Kishanganj - Darbhanga 400kV D/C (quad) line

General Details

| | |
|--------------------------------------|--|
| Special Purpose Vehicle (SPV) | : Alipurduar Transmission Ltd. (A subsidiary of Kalpataru Power Transmission Ltd.) |
| Bid Process Coordinator (BPC) | : Rural Electrification Corporation |
| Estimated Cost (Rs. crs) | : |
| Request for Qualification | : 16.04.2015 |
| Request for Proposal | : 08.07.2015 |
| Letter of Intent | : 29.10.2015 |
| Transmission Service Agreement (TSA) | : 22.09.2015 |
| SPV acquisition | : 06.01.2016 |
| Transmission License by CERC | : 21.03.2016 |
| Tariff adoption by CERC | : 22.03.2016 |
| Contract Performance Guarantee | : 04.01.2016 |
| Clearance u/s 164 in Gazette | : 20.10.2016 |
| Execution plan submitted to CEA | : 05.05.2016 |
| NIT issued on | : N.A. |
| EPC awarded on | : 19.01.2016 |
| Scheduled Date of Completion | : 05.03.2019 |
| Anticipated Date of Completion | : 05.03.2019 |

Status of progress of transmission project

1. Alipurduar (PG) – Siliguri (PG) 400 KV D/C line

Length: 115.48 Km
Locations: 321 nos

The Line Commissioned on 16th Jan'20 & the Commercial Operations Date declared on 17th Jan'20.

2. Kishanganj (PG) – Darbhanga (DMTCL) 400 KV D/C line

Length: 209 ckm
Locations: 545 nos.

The Line Commissioned & the Schedule Commercial Operations Date declared on 6th Mar'19.

3. 2 nos 400 kV line bays at Darbhanga and 80 MVAR switchable line reactors

Land acquired : 100% (Land provided by DMTCL)
Civil works completed : 100%
Equipment supplied : 100%
Equipment erected : 100%
Schedule COD : Mar '19

(39) Name of transmission project - North Eastern Region Strengthening Scheme (NERSS-VI)

Background

The expansion of 400 kV network in NER is planned through new 400 kV line and up gradation of existing 400 kV lines presently charged at 132 kV to its rated voltage of 400 kV. A 400 kV ring is being established in Assam and Meghalaya connecting Silchar – Misa – Balipara – Bongaigaon – Azara/Byrnihat - Silchar substations. Another 400 kV ring is being established interconnecting Assam and Tripura through Silchar – Palatana – Surajmaninagar – P. K. Bari – Silchar corridor.

The extension of 400 kV system to the states of Manipur and Nagaland by interconnecting them with Assam has been planned through a 400 kV ring connecting Silchar- Imphal – New Kohima – New Mariani – Misa – Silchar along with new 400 kV substation at New Mariani and charging the New Mariani – Misa line at its rated voltage of 400 kV. Additionally, the Silchar- Imphal – New Kohima- New Mariani – Misa corridor would be an alternate for Silchar – Misa line.

The present scheme will form the Imphal – New Kohima – New Mariani section of Silchar- Imphal – New Kohima – New Mariani – Misa – Silchar 400 kV ring along with establishment of new 400/200 kV substation at New Kohima. This would require up gradation of the New Mariani S/s of POWERGRID to 400 KV and LILO of the Kathalguri – Misa D/C line at New Mariani S/s along with charging of Misa – New Mariani section at rated voltage of 400 KV (under the scope of POWERGRID). The New Mariani – Kathalguri section would be kept charged at 220 KV.

The subject scheme has been approved in the 5th Standing Committee Meeting on Power System Planning of North Eastern Region held on 08-08-2015 at Imphal, 15th NERPC/TCC meeting held on 21-08-2015 at Guwahati and 35th Empowered Committee meeting on Transmission held on 14-09-2015 at New Delhi.

Scope of transmission project:

A. Establishment of 400/220 kV, 7x167 MVA s/s at new Kohima

400 kV

ICTs: 400/220 kV, 7x167 MVA
ICTs bays: 2 nos.
Line bays: 4 nos.
Bus Reactor: 2x125 MVAR
400 kV bus reactor bays: 2 nos.
Space for future bays: 4 nos. (along with space for switchable line reactor)

220 kV

ICTs bays: 2 nos.
Line bays: 4 nos.
Space for future bays: 4 nos.
Space for 400/220 kV 500 MVA ICT along with associated bays

B. Imphal-New Kohima 400 kV D/C line (Twin Moose ACSR)

General Details

| | | |
|--------------------------------------|---|--|
| Special Purpose Vehicle | : | Kohima-Mariani Transmission. Ltd |
| Bid Process Coordinator (BPC) | : | Power Finance Corporation |
| Request for Qualification | : | 15.02.2016 |
| Request for Proposal | : | 25.11.2016 |
| Letter of Intent | : | 17.01.2017 |
| Transmission Service Agreement (TSA) | : | 02.09.2016 |
| SPV acquisition | : | 31.03.2017 |
| Transmission License by CERC | : | 10.07.2017 |
| Tariff adoption by CERC | : | 06.07.2017 |
| Contract Performance Guarantee | : | 07.03.2017 |
| Clearance u/s 164 | : | Obtained in Feb'18 |
| Execution plan submitted to CEA | : | 29.07.2017 |
| NIT issued on | : | 14.01.2016 |
| EPC contract awarded on | : | 28.06.2017 |
| Scheduled Date of Completion | : | 31 st Jul. 2020 |
| Actual Date of Completion | : | 31st Jul. 2020 (Element no. 1 & no. 3) |
| Actual Date of Completion | : | 13th Oct. 2020 (Element no. 2) |

1. Establishment of 400/220 kV, 7x167 MVA s/s at new Kohima

- Schedule COD Jul' 2020.
- Actual COD Jul'2020

2. Imphal-New Kohima 400 kV D/C line

| | |
|---------------|--------------------|
| Length: | 135.867 Km approx. |
| Locations: | 324 Nos approx. |
| Schedule COD: | Jul'2020 |

Line is declared achieved COD as on 13th Oct 2020

3. New Kohima - Mariani 400 kV D/c line

| | |
|---------------|-------------------|
| Length | 118.20 Km Approx. |
| Locations: | 282 Nos Approx. |
| Schedule COD: | Jul'2020. |

Line is declared achieved COD as on 31st Jul. 2020

(40) Name of transmission project - Transmission system associated with DGEN TPS (1200 MW) of Torrent Power Ltd.

Background

This transmission scheme has been proposed for evacuation of power from DGEN TPS (1200MW) of Torrent Power Limited. DGEN Transmission Company Limited awarded through TBCB route shall implement the project.

Scope of transmission project

1. DGEN TPS – Vadodara 400 kV D/C line
2. Navsari - Bhesatan 220 kV D/C line

General Detail

| | | |
|-------------------------------------|---|--|
| Special Purpose Vehicle (SPV) | : | DGEN Transmission Company Ltd. (A subsidiary of M/s Instalaciones Inabensa, S.A. Spain) |
| Bid Process Coordinator (BPC) | : | Power Finance Corporation |
| Estimated Cost (Rs. crs) | : | 275 |
| Levelling Tariff (Rs. Crs) | : | 58.401 |
| Request for Qualification | : | 30.10.2012 |
| Request for Proposal | : | 25.03.2014 |
| Letter of Intent | : | 19.05.2014 |
| Transmission Service Agreement(TSA) | : | 30.04.2014 |
| SPV acquisition | : | 17.03.2015 |
| Transmission License by CERC | : | 24.06.2015 |
| Tariff adoption by CERC | : | 10.06.2015 |
| Contract Performance Guarantee | : | 13.03.2015 |
| Clearance u/s 164 | : | 22.04.2016 |
| Execution plan submitted to CEA | : | 10.07.2015 |
| NIT issued on | : | - |
| EPC contract awarded on | : | 30.06.2015 |
| Scheduled Date of Completion | : | 16.05.2018 |
| Anticipated Date of Completion | : | DTCL requested to scrap project |

Status of Progress of transmission project

- Project authority had not started construction activity as per execution plan. Matter was taken up with the project authority and notice served in August/Sept 2016 but project authority did not respond.
- Member(PS), CEA took a meeting on 26.04.2017 to review the progress of Tr. project wherein project authority informed to close the project due to financial constraints in parent company. CEA vide letter dated 14.06.2017 informed CERC to take appropriate action.