

**REPORT INDICATING STATUS OF CONSTRUCTION OF SUB STATIONS (220 kV & ABOVE)**

31-MAR-2024

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**DAMODAR VALLEY CORPORATION ( DVC )**

|   |   |         |       |  |     |    |     |    |     |        |        |  |
|---|---|---------|-------|--|-----|----|-----|----|-----|--------|--------|--|
| 1 | 220 kv Infrastructure at MTPS (Powerhouse Switchyard) | 400/220 | 1x315 |  | 100 | 95 | 100 | 90 | 315 | JAN-24 | MAY-24 | Scheduled target - Jan24, Revised Target - May24 |
| 2 | 220 kv Infrastructure at RTPS (Powerhouse Switchyard) | 400/220 | 2x315 |  | 100 | 92 | 100 | 88 | 630 | JAN-24 | MAY-24 | Scheduled target - Jan24, Revised Target - May24 |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**POWERGRID (Consultancy Work) ( PGCONSULTANCY )**

|    |                                     |        |         |  |     |    |    |    |  |        |        |   |
|----|-------------------------------------|--------|---------|--|-----|----|----|----|--|--------|--------|---|
| 1  | (Sikkim) Khamdong (New) S/S         | 66/11  | 50      |  |     | 0  | 0  | 0  |  | DEC-18 | MAY-19 |   |
| 2  | (Sikkim) Kumrek (New) S/S           | 66/11  | 50      |  |     | 0  | 0  | 0  |  | DEC-18 | MAY-19 |   |
| 3  | (Sikkim) Lachen (New) S/S           | 66/11  | 50      |  | 0   | 0  | 0  | 0  |  | DEC-18 |        | Yet to be awarded.  |
| 4  | (Sikkim) Makha (New) S/S.           | 66/11  | 50      |  |     | 0  | 0  | 0  |  | DEC-18 | MAY-19 |   |
| 5  | (Sikkim) Mamring (Extn.) S/S        | 66/11  | 50      |  |     | 0  | 0  | 0  |  | DEC-18 | MAY-19 |   |
| 6  | (Sikkim) Mangan (Extn.) S/S         | 66/11  | 50      |  | 0   | 0  | 0  | 0  |  | DEC-18 |        | Yet to be awarded.  |
| 7  | (Sikkim) Namchi (New) (Extn.) S/S   | 66/11  | 50      |  | 0   | 0  | 0  | 0  |  | DEC-18 |        | Yet to be awarded.  |
| 8  | (Sikkim) Namchi (Old) (Extn.) S/S   | 66/11  | 50      |  | 0   | 0  | 0  | 0  |  | DEC-18 |        | Yet to be awarded.  |
| 9  | (Sikkim) Namthang (New) S/S         | 66/11  | 50      |  |     | 0  | 0  | 0  |  | DEC-18 | MAY-19 |   |
| 10 | (Sikkim) Pangthang (New) S/S        | 66/11  | 50      |  | 0   | 0  | 0  | 0  |  | DEC-18 |        | Yet to be awarded.  |
| 11 | (Sikkim) Passingdong (New) S/S      | 66/11  | 50      |  | 0   | 0  | 0  | 0  |  | DEC-18 |        | Yet to be awarded.  |
| 12 | (Sikkim) Pelling (Extn.) S/S        | 66/11  | 50      |  | 0   | 0  | 0  | 0  |  | DEC-18 |        |   |
| 13 | (Sikkim) Rellichu (New) S/S         | 66/11  | 50      |  | 0   | 0  | 0  | 0  |  | DEC-18 |        | Yet to be awarded.  |
| 14 | (Sikkim) Richenpong (New) S/S       | 66/11  | 50      |  | 0   | 0  | 0  | 0  |  | DEC-18 |        | Yet to be awarded.  |
| 15 | (Sikkim) Rohthak S/S                | 66/11  | 50      |  | 0   | 0  | 0  | 0  |  | DEC-18 |        | Yet to be awarded.  |
| 16 | (Sikkim) Rorathang (New) S/S        | 66/11  | 50      |  |     | 0  | 0  | 0  |  | DEC-18 | MAY-19 |   |
| 17 | (Sikkim) Sichey (Extn.) S/S         | 66/11  | 50      |  | 0   | 0  | 0  | 0  |  | DEC-18 |        | Yet to be awarded.  |
| 18 | (Sikkim) Sombaria (New) S/S         | 66/11  | 50      |  | 0   | 0  | 0  | 0  |  | DEC-18 |        | Yet to be awarded.  |
| 19 | (Sikkim) Tadong (Extn.) S/S         | 66/11  | 50      |  | 0   | 0  | 0  | 0  |  | DEC-18 |        | Yet to be awarded.  |
| 20 | (Sikkim) Temi (New) S/S             | 66/11  | 50      |  |     | 0  | 0  | 0  |  | DEC-18 | MAY-19 |   |
| 21 | (Sikkim) Namchi (Old) (Extn.) S/S   | 66     | 50      |  | 0   | 0  | 0  | 0  |  | DEC-18 |        | Yet to be awarded.  |
| 22 | (J and K) Drass S/S                 | 220/66 | 4x16.67 |  | 100 | 40 | 80 | 0  |  | SEP-17 | MAY-17 | Award placed. Work under progress.  |
| 23 | (J and K) Kargil S/S                | 220/66 | 7x16.67 |  | 0   | 0  | 0  | 0  |  | SEP-17 | MAY-17 | land yet to be handed over by Distt. Administration.  |
| 24 | (PMDP-Jammu) Chowadhi S/S           | 220/33 | 160     |  | 0   | 0  | 0  | 0  |  | MAR-19 | SEP-19 | Contract awarded but Land handing over awaited from JKPDD.  |
| 25 | (PMDP-Jammu) Kathua-II (Ghatti) S/S | 220/33 | 160     |  | 100 | 90 | 70 | 50 |  | MAR-19 | NOV-19 | Contract awarded, Boundary wall erection completed. Tower Foundation & Equipment foundation completed. Control room building (80% completed). |
| 26 | (PMDP-Jammu) Samba S/S              | 220/33 | 160     |  | 100 | 90 | 80 | 60 |  | MAR-19 | NOV-19 | Contract awarded, Boundary wall completed, Tower foundation & Equipment foundation completed, Control room building (70% completed).          |

| SI No | Name of Sub Stations                                    | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks  |
|-------|---|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|--|
|       |   |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |  |
| 1.    | 2.  | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.  |
| 27    | (PMDP-Kashmir) Batpora Tailbal (GIS)                    | 220/33                | 160                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     | MAR-19        | NOV-20               | Contract awarded. Alternate land Haripora Harvan handed over on 01-08-2019. Soil investigation work in progress. |
| 28    | (Nagaland) Kohima (New) S/S                             | 220/132               | 50                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      |  |
| 29    | (Sikkim) Legship Pool (New) S/S                         | 220/132               | 50                  |               |                               | 0                         | 0                                   | 0                                  |                                     | DEC-18        | MAY-19               |  |
| 30    | (Assam) Rangia (Extn.)                                  | 220                   | 50                  |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | NOV-18               |  |
| 31    | (Assam) Tinsukia (Extn.)                                | 220                   | 50                  |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | NOV-18               |  |
| 32    | (MAGHALAYA) Byrnihat (Killing) AIS Substation Extension | 220                   | 50                  |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | APR-19               |  |
| 33    | (Nagaland) Mokokchung (PG) (Extn.) S/S                  | 220                   | 50                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      |  |
| 34    | (Sikkim) New Mellin (PG) GIS S/S (Extn.)                | 220                   | 50                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded.   |
| 35    | (Sikkim) Chungthang (New) S/S                           | 132/66/11             | 50                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be acquire.   |
| 36    | (Sikkim) Samardong (New) S/S                            | 132/66/11             | 50                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded.   |
| 37    | (Sikkim) Singhik (New) S/s                              | 132/66/11             | 50                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded.   |
| 38    | (Sikkim) Namchi (New) S/S                               | 132/66                | 50                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to awarded.  |
| 39    | (Sikkim) Parbing (New) S/S                              | 132/66                | 50                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded.   |
| 40    | (Sikkim) Dikchu pool (new) S/S                          | 132/33/11             | 100                 |               |                               | 0                         | 0                                   | 0                                  |                                     | DEC-18        | MAY-19               |  |
| 41    | (Tripura) Dharmanagar (Extn.) S/S                       | 132/33/11             | 50                  |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | NOV-19               |  |
| 42    | (Tripura) Rokhia (Extn.) S/S                            | 132/33/11             | 50                  |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | NOV-19               |  |
| 43    | (Arunachal Pradesh) Bameng S/S                          | 132/33                | 15                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded.   |
| 44    | (Arunachal Pradesh) Banderdewa S/S                      | 132/33                | 63                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        | AUG-19               |  |
| 45    | (Arunachal Pradesh) Basar S/S                           | 132/33                | 15                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded.   |
| 46    | (Arunachal Pradesh) Changlang S/S                       | 132/33                | 15                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        | OCT-19               | land acquisition under progress  |
| 47    | (Arunachal Pradesh) Dambuk S/S                          | 132/33                | 15                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded.   |
| 48    | (Arunachal Pradesh) Daporijo (Aug.)                     | 132/33                | 15                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded.   |
| 49    | (Arunachal Pradesh) Daporijo (Extn.) S/S                | 132/33                | 50                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded.   |
| 50    | (Arunachal Pradesh) Gerukhamukh S/S                     | 132/33                | 15                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded.   |
| 51    | (Arunachal Pradesh) Halaipani S/S                       | 132/33                | 15                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded.   |
| 52    | (Arunachal Pradesh) Holongi S/S                         | 132/33                | 20                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        | AUG-19               |  |
| 53    | (Arunachal Pradesh) Jairampur S/S                       | 132/33                | 50                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        | OCT-19               | land acquisition under progress  |
| 54    | (Arunachal Pradesh) Kambang S/S                         | 132/33                | 15                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded.   |

| SI No | Name of Sub Stations                       | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks   |
|-------|--|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---|
|       |  |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |   |
| 1.    | 2.   | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.   |
| 55    | (Arunachal Pradesh) Khonsa S/S             | 132/33                | 15                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        | OCT-19               | land acquisition under progress                       |
| 56    | (Arunachal Pradesh) Koloriang S/S          | 132/33                | 15                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded.                                    |
| 57    | (Arunachal Pradesh) Likabali S/S           | 132/33                | 15                  |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | MAY-19               |   |
| 58    | (Arunachal Pradesh) Miao S/S               | 132/33                | 15                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        | OCT-19               | land acquisition under progress                       |
| 59    | (Arunachal Pradesh) Naharlagun S/S         | 132/33                | 63                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        | AUG-19               |   |
| 60    | (Arunachal Pradesh) Niglok S/S             | 132/33                | 63                  |               | 100                           | 5                         | 0                                   | 0                                  |                                     | DEC-18        | MAY-18               |   |
| 61    | (Arunachal Pradesh) Palin S/S              | 132/33                | 15                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded.                                    |
| 62    | (Arunachal Pradesh) Pasighat (New) (Napit) | 132/33                | 20                  |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | MAY-18               |   |
| 63    | (Arunachal Pradesh) Rilo S/S               | 132/33                | 15                  |               |                               | 0                         | 0                                   | 0                                  |                                     | DEC-18        | MAY-18               |   |
| 64    | (Arunachal Pradesh) Sagali S/S             | 132/33                | 15                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        | AUG-19               | Yet to acquire  |
| 65    | (Arunachal Pradesh) Seijosa S/S            | 132/33                | 15                  |               |                               | 0                         | 0                                   | 0                                  |                                     | DEC-18        | MAY-18               | land not yet finalized due to forest clearance issue. |
| 66    | (Arunachal Pradesh) Seppa S/S              | 132/33                | 15                  |               |                               | 0                         | 0                                   | 0                                  |                                     | DEC-18        | MAY-18               |   |
| 67    | (Arunachal Pradesh) Yingkiong S/S          | 132/33                | 15                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded.                                    |
| 68    | (Arunachal Pradesh) Ziro (New) S/S         | 132/33                | 15                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded.                                    |
| 69    | (Assam) Chapakhowa (New) S/S               | 132/33                | 4x8.33              |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | MAR-19               |   |
| 70    | (Assam) Dhaligaon (Aug.) (2x50-2x25)       | 132/33                | 50                  |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | MAR-19               |   |
| 71    | (Assam) Guwahati Medical College (GIS)     | 132/33                | 2x50                |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | MAR-19               |   |
| 72    | (Assam) Hazo (New) S/S                     | 132/33                | 2x31.5              |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Land identified and is under finalization             |
| 73    | (Assam) Paltan Bazar (GIS)                 | 132/33                | 2x50                |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | MAR-19               |   |
| 74    | (Assam) Samaguri (Aug.) (1x40-1x16)        | 132/33                | 25                  |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | MAR-19               |   |
| 75    | (Assam) Sarupathar (new) S/S               | 132/33                | 2x25                |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        | MAR-19               |   |
| 76    | (Assam) Silapathar (New) S/S               | 132/33                | 2x31.5              |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | MAR-19               |   |
| 77    | (Assam) Tangla (New) S/S                   | 132/33                | 2x31.5              |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      |   |
| 78    | (Assam) Teok S/S                           | 132/33                | 2x31.5              |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | MAR-19               |   |
| 79    | (Assam) Tezpur (New) S/S                   | 132/33                | 2x50                |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | MAR-19               |   |
| 80    | (MAGHALAYA) Mynkre S/S                     | 132/33                | 2x50                |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | APR-19               |   |
| 81    | (MAGHALAYA) New Shillong (GIS)             | 132/33                | 2x50                |               | 0                             | 0                         | 0                                   | 0                                  |                                     | APR-19        |                      |   |
| 82    | (MAGHALAYA) Phulbari S/s                   | 132/33                | 2x50                |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | APR-19               |   |
| 83    | (Manipur) Gamphajol (new) S/S              | 132/33                | 40                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded.                                    |
| 84    | (Manipur) Jiribam (Aug.) (2nd Trans.)      | 132/33                | 20                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded.                                    |

| SI No | Name of Sub Stations                            | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks   |
|-------|---|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---|
|       |   |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |   |
| 1.    | 2.  | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.   |
| 85    | (Manipur) Kongba (3rd Addl.)                    | 132/33                | 20                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded.  |
| 86    | (Manipur) Kongba (Extn.) S/S                    | 132/33                | 50                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      |   |
| 87    | (Manipur) Ningthoukhong 2nd (Aug.)              | 132/33                | 20                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      |   |
| 88    | (Manipur) Tamenglong (New) S/S                  | 132/33                | 50                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded.  |
| 89    | (Manipur) Thoubal (Extn.) S/S                   | 132/33                | 50                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded.  |
| 90    | (Manipur) Ukhrul (Aug.) S/S                     | 132/33                | 50                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded.  |
| 91    | (Mizoram) Lunglei (Aug.) (2x25-2x12.5)          | 132/33                | 25                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      |   |
| 92    | (Mizoram) Lungsen S/S                           | 132/33                | 25                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      |   |
| 93    | (Mizoram) Marpara (new) S/S                     | 132/33                | 50                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      |   |
| 94    | (Mizoram) W. Phaileng (New) S/S                 | 132/33                | 26                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      |   |
| 95    | (Nagaland) Longleng S/s                         | 132/33                | 20                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      |   |
| 96    | (Nagaland) Longnak (Mongkolemba Junction) S/S   | 132/33                | 2x25                |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      |   |
| 97    | (Nagaland) Pfutsero (New) S/S                   | 132/33                | 2x25                |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      |   |
| 98    | (Nagaland) Secretariat Complex Kohima (New) S/S | 132/33                | 2x25                |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      |   |
| 99    | (Nagaland) Zunheboto (New) S/S                  | 132/33                | 2x25                |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      |   |
| 100   | (PMDP -Kashmir) Khanyar (GIS)                   | 132/33                | 100                 |               | 100                           | 15                        | 0                                   | 0                                  |                                     | MAR-20        | JAN-20               | Land handing over done. Soil investigation and electrical layout approved. Boundary wall work started. 33kV tower foundation work completed and equipment and LM foundation work in progress. |
| 101   | (Tripura) Amarpur (new) S/S                     | 132/33                | 2x31.5              |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | NOV-19               |   |
| 102   | (Tripura) Ambassa (Aug.) S/S                    | 132/33                | 31.5                |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | NOV-19               |   |
| 103   | (Tripura) Bagafa (New) S/S                      | 132/33                | 2x50                |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      |   |
| 104   | (Tripura) Belonia (New) S/S                     | 132/33                | 2x50                |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | NOV-19               |   |
| 105   | (Tripura) Dhalabil (Khowai) (Aug.) S/S          | 132/33                | 2x31.5              |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | NOV-19               |   |
| 106   | (Tripura) Gokulnagar (New) S/S                  | 132/33                | 2x50                |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | NOV-19               |   |
| 107   | (Tripura) Jirania (Aug.) (1x31.5 - 1x10)        | 132/33                | 23                  |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | NOV-19               |   |
| 108   | (Tripura) Kailasahar S/S                        | 132/33                | 2x50                |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | NOV-19               |   |
| 109   | (Tripura) Manu (new) S/S                        | 132/33                | 2x50                |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | NOV-19               |   |
| 110   | (Tripura) Mohonpur (Hezamara) (New) S/S         | 132/33                | 2x31.5              |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | NOV-19               |   |
| 111   | (Tripura) Rabindra Nagar Plus                   | 132/33                | 2x50                |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | NOV-19               |   |
| 112   | (Tripura) Sabroom (New) S/S                     | 132/33                | 2x31.5              |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | NOV-19               |   |

| SI No | Name of Sub Stations                          | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks                   |
|-------|---|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------------------------|
|       |   |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |                           |
| 1.    | 2.  | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.                       |
| 113   | (Tripura) Satchand (New) S/S                  | 132/33                | 2x31.5              |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | NOV-19               |                           |
| 114   | (Tripura) Udaipur (Aug.) S/S                  | 132/33                | 2x50                |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | NOV-19               |                           |
| 115   | (Arunachal Pradeesh) Khupi (Extn.) S/S        | 132                   | 50                  |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | MAY-18               |                           |
| 116   | (Arunachal Pradesh) Along (Extn.) S/S         | 132                   | 50                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded.        |
| 117   | (Arunachal Pradesh) Chimpu (Itanagar) (Extn.) | 132                   | 50                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        | AUG-19               |                           |
| 118   | (Arunachal Pradesh) Deomali (Extn.) S/S       | 132                   | 50                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        | OCT-19               | land available            |
| 119   | (Arunachal Pradesh) Namsai (PG) (Extn.) S/S   | 132                   | 50                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        | OCT-19               | land available            |
| 120   | (Arunachal Pradesh) Pasighat Old (Extn.)      | 132                   | 50                  |               |                               | 0                         | 0                                   | 0                                  |                                     | DEC-18        | MAY-18               | acquisition under process |
| 121   | (Arunachal Pradesh) Roing (Extn.) S/S         | 132                   | 50                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded.        |
| 122   | (Arunachal Pradesh) Tezu (Extn.) S/S          | 132                   | 50                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded.        |
| 123   | (Arunachal Pradesh) Zero (Extn.)              | 132                   | 50                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded.        |
| 124   | (Assam) Dhemaji (Extn.)                       | 132                   | 50                  |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | DEC-18               |                           |
| 125   | (Assam) Kahalipara (Extn.)                    | 132                   | 50                  |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | DEC-18               |                           |
| 126   | (Assam) Kamakhya S/S (Extn.)                  | 132                   | 50                  |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | MAR-19               |                           |
| 127   | (Assam) Rupai (Extn.)                         | 132                   | 50                  |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | DEC-18               |                           |
| 128   | (Assam) Sonabali (Extn.)                      | 132                   | 50                  |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | NOV-18               |                           |
| 129   | (MAGHALAYA) Ampati (Extn.) S/S                | 132                   | 50                  |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | OCT-18               |                           |
| 130   | (Manipur) Imphal (PG) (Extn.) S/S             | 132                   | 50                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded.        |
| 131   | (Manipur) Kakching (Extn.) S/S                | 132                   | 50                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded.        |
| 132   | (Manipur) Ningthoukhong (Extn.) S/S           | 132                   | 50                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded.        |
| 133   | (Manipur) Rengpang (Extn.) S/S                | 132                   | 20                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      |                           |
| 134   | (Manipur) Yaingangpokpi (Extn.) S/S           | 132                   | 50                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded.        |
| 135   | (Nagaland) Mokokchung (State) (Extn.) S/S     | 132                   | 50                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      |                           |
| 136   | (Nagaland) Tuensang (Extn.) S/S               | 132                   | 50                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      |                           |
| 137   | (Nagaland) Wokha (Extn.) S/S                  | 132                   | 25                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      |                           |
| 138   | (Sikkim) Rangpo (PG) (Extn.) S/S              | 132                   | 50                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded.        |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMVA) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|--------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                    |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                 | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**POWER GRID CORPORATION OF INDIA LIMITED ( PGCIL )**

|    |  |         |        |  |     |     |     |     |      |        |        |  |
|----|--|---------|--------|--|-----|-----|-----|-----|------|--------|--------|--|
| 1  | 1x1500MVA 765/400kV (4th) ICT at 765/400kV Bikaner SS( Phase-IV Part - I Bikaner Complex Part E)     | 765/400 | 1x1500 |  |     |     |     |     |      | MAY-24 |        |  |
| 2  | 1x1500MVA 765/400kV ICT (3rd) at Nizamabad (PG) SS (2x1500MVA already existing)                      | 765/400 | 1x1500 |  | 100 | 100 | 100 | 100 | 1500 | JUN-23 | FEB-24 | Commissioned 01/24.                          |
| 3  | 1x1500MVA 765/400kV ICT (3rd) at Pune (PG) SS  | 765/400 | 1x1500 |  |     |     |     |     |      | AUG-24 |        |  |
| 4  | 1x1500 MVA ICT (3rd) 765/400kV ICT at Jhatikara Substation (Bamnoli/Dwarka section)                  | 765/400 | 1x1500 |  |     |     |     |     |      | DEC-23 |        |  |
| 5  | 1x500MVA 400/220 kV (6th) at Fatehgarh-II PS (PG) -cater N-1 Contigenecy                             | 765/400 | 1500   |  |     |     |     |     |      | JAN-24 | MAR-24 |  |
| 6  | 1x500MVA 765/400/33kV Single Phase Auto Trf at Durg SS   | 765/400 | 1x1500 |  |     |     |     |     |      | MAR-24 |        |  |
| 7  | 3x1500MVA 765/400kV ICTs at Raigarh (Kotra)  | 765/400 | 1x1500 |  |     |     |     |     |      | NOV-23 |        |  |
| 8  | 765/400 1x1500MVA T/F (3rd) at Bikaner(PG)   | 765/400 | 1x1500 |  | 100 | 100 | 100 | 100 | 1500 | APR-23 | MAY-23 | Commissioned 04/23.                          |
| 9  | 765/400/220kV Extension at Bhadla-II (765/400kV 1500MVA 4th ICT)                                     | 765/400 | 1x1500 |  | 0   | 0   | 0   | 0   |      | MAR-24 | MAR-23 |  |
| 10 | 765/400/220kV Extension at Fatehgarh-II 765/400kV 1500MVA 6th ICT (Phase II Part B1)                 | 765/400 | 1500   |  | 0   | 0   | 0   | 0   | 1500 | JAN-24 | MAR-24 | Commissioned 02/24.                          |
| 11 | 765/400 kV 1x1500 MVA (5th) ICT at Fatehgarh-II PS( SE Rajasthan (8.1 GW) under Phase II- Part- A1   | 765/400 | 1x1500 |  | 100 | 95  | 100 | 80  |      | OCT-23 | MAR-23 |  |
| 12 | 765/400kV 1x1500MVA Transformer (5th) at Bhadla-2 PS   | 765/400 | 1x1500 |  |     |     |     |     |      | DEC-23 |        |  |
| 13 | 765/400kV 3x1500MVA Ahmedabad New SS   | 765/400 | 3x1500 |  |     |     |     |     |      | MAR-25 |        |  |
| 14 | 765/400kV 3x1500MVA KPS-3 SS   | 765/400 | 3x1500 |  |     |     |     |     |      | DEC-24 |        |  |
| 15 | 765/400kV 4x1500MVA KPS2 New SS (GIS)  | 765/400 | 4x1500 |  |     |     |     |     |      | DEC-24 |        |  |
| 16 | 765/400kV Bansakantha (PG) SS Extension (1x1500MVA 765/400kV ICT)                                    | 765/400 | 1x1500 |  |     |     |     |     |      | MAR-25 |        |  |
| 17 | 765/400kV GIS Narela(1x1500MVA 765/400kV ICT)(solar energy zones in Rajasthan under phase II Part G) | 765/400 | 1x1500 |  |     |     |     |     |      | MAR-24 |        |  |
| 18 | 765/400kV GIS substation at Narela (2x1500MVA)   | 765/400 | 2x1500 |  |     |     |     |     |      | NOV-23 |        |  |
| 19 | Agra S/S   | 765/400 | 500    |  |     |     |     | 0   |      |        | JUL-17 |  |
| 20 | Aligarh Switching Stn. (GIS)   | 765/400 | 50     |  | 100 | 55  | 30  | 10  |      | APR-18 | APR-18 | Award placed in Oct'15. Work under progress. |
| 21 | Bay Extn at 765/400KV at Jabalpur PS for 765KV D/C Jabalpur Pooling Stn. - Orai line                 | 765/400 | 50     |  | 100 | 95  | 95  | 75  |      | MAR-18 | MAY-17 | Work under progress.                         |
| 22 | Bay Extn. at 765KV Jabalpur Pooling Station for 765KV D/C Vindhyaachal - Jabalpur line               | 765/400 | 50     |  | 100 | 40  | 35  | 5   |      | JUN-18 | JUN-18 | Award placed in Apr'16. Work under progress. |

| SI No | Name of Sub Stations  | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks  |
|-------|---|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|--|
|       |   |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |  |
| 1.    | 2.  | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.  |
| 23    | Bay Extn. at 765KV Vindhyachal Pooling Stn for 765KV D/C Vindhyachal - Jabalpur line                | 765/400               | 50                  |               | 100                           | 45                        | 40                                  | 0                                  |                                     | JUN-18        | JUN-18               | Award placed in Apr'16. Work under progress.             |
| 24    | Creation of 220kV level (GIS) at 765/400kV Shikrapur (PG) GIS SS (1x500MVA 400/220kV ICT )          | 765/400               | 500                 |               |                               |                           |                                     |                                    |                                     | JUN-24        |                      |  |
| 25    | Establishment of 765/400/220 kV Kurnool-III (new) (3x1500MVA 765/400kV ICT )                        | 765/400               | 3x1500              |               |                               |                           |                                     |                                    |                                     | NOV-24        |                      |  |
| 26    | Establishment of 765/400/220 kV Navsari (new) (South Gujarat) S/s (GIS) (2x1500MVA 765/400kV ICT-I  | 765/400               | 2x1500              |               |                               |                           |                                     |                                    |                                     | JUN-23        |                      |  |
| 27    | Establishment of 765/400kV 2x1500MVA SS at Sikar -II (solar energy (8.1 GW) under phase-II- Part C) | 765/400               | 2x1500              |               |                               |                           |                                     |                                    |                                     | DEC-22        |                      |  |
| 28    | Ext at 765/400kV Padghe (GIS) PG SS (2 no. 400kV line bays) (1x1500MVA 765/400kV ICT)               | 765/400               | 1x1500              |               |                               |                           |                                     |                                    |                                     | FEB-24        |                      |  |
| 29    | Extn. at 765/400/220KV Fatehpur Sub station   | 765/400               | 50                  |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | DEC-18               | Award placed in Mar'17. Engg. in progress..              |
| 30    | Extn. Jharsaguda (Sundergarh) Pooling Station   | 765/400               | 0                   |               | 100                           | 0                         | 0                                   | 0                                  |                                     |               | MAR-19               | Award placed in Mar'17.                                  |
| 31    | Extn. Varanasi S/S  | 765/400               | 0                   |               | 100                           | 100                       | 100                                 | 100                                |                                     | MAY-15        | MAR-16               | Commissioned in Mar'16.                                  |
| 32    | Jhatikara S/S   | 765/400               | 500                 |               | 100                           | 100                       | 100                                 | 100                                |                                     |               | SEP-21               | 1 no. 765 line bay charged. Balance likely by 30.09.2021 |
| 33    | Kudgi (GIS) S/S   | 765/400               | 0                   |               | 100                           | 100                       | 100                                 | 100                                |                                     | DEC-15        | DEC-15               | Commissioned in Dec'15.                                  |
| 34    | Nellore   | 765/400               | 3000                |               | 0                             | 0                         | 0                                   | 0                                  |                                     | MAR-17        |                      |  |
| 35    | Sasaram (2nd Trf.) S/S  | 765/400               | 1500                |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               | MAR-14               |  |
| 36    | 1x240 MVAR switchable line reactor at each end (each ckt.) of the 765kV Bhadla(PG)- Bikaner(PG) D/C | 765                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |  |
| 37    | 1x240 MVAR switchable line reactor at each end (each ckt) of the Bhadla(PG) - Bikaner(PG)(GEC-II)   | 765                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |  |
| 38    | Bay Extn. at 765/400KV Aurangabad s/s for 765KV D/C Aurangabad (PG) - Padghe (PG) line              | 765                   | 50                  |               | 100                           | 95                        | 99                                  | 95                                 |                                     | DEC-17        | DEC-17               | work under progress.                                     |
| 39    | Bay Extn at 765/400KV Banaskantha S/stn for 765KV D/C Bhuj Pool - Banaskanta line                   | 765                   | 50                  |               | 100                           | 0                         | 0                                   | 0                                  |                                     | JUL-18        | JUL-18               | Award placed in Mar'16.                                  |
| 40    | Bay Extn. at 765/400KV Banaskantha Sub station for 400KV D/C Banaskantha PS - Banaskantha (PG) line | 765                   | 50                  |               | 100                           | 5                         | 0                                   | 0                                  |                                     | SEP-18        | JUL-18               | Award placed in Mar'16. Engg. in progress.               |
| 41    | Bay Extn. at 765/400KV Bilaspur Pooling Stn. (765KV bay and 240 MVAR 765KV Switchable line reactor) | 765                   | 50                  |               |                               |                           |                                     |                                    |                                     | MAR-19        |                      |  |
| 42    | Bay Extn. at 765/400KV Moga Sub station for 765KV D/C Bikaner - Moga (PG) line                      | 765                   | 50                  |               | 100                           | 100                       | 100                                 | 100                                |                                     | MAY-19        | MAY-15               | Commissioned in May'15.                                  |
| 43    | Bay Extn. at 765KV Solapur S/stn.   | 765                   | 50                  |               | 100                           | 20                        | 5                                   | 0                                  |                                     | JAN-18        | JAN-18               | Award placed in Apr'16. Work under progress.             |



| SI No | Name of Sub Stations   | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks   |
|-------|--|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---|
|       |  |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |   |
| 1.    | 2.   | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.   |
| 44    | Bay Extn. of 765/400KV Ajmer S/stn (Green Energy corridors - Part B)                                 | 765                   | 50                  |               | 100                           | 70                        | 50                                  | 30                                 |                                     | MAR-18        | APR-18               | work under progress. Completion matching with associated line.                      |
| 45    | Bay Extn. of 765/400KV Angul S/stn for 765KV D/C Angul - Jharsauguda line                            | 765                   | 50                  |               | 100                           | 95                        | 92                                  | 87                                 |                                     | MAR-18        | DEC-17               | Engg. supply, civil works & erection under progress. Completion matching with line. |
| 46    | Bay Extn. of 765/400KV Chittorgarh S/stn.  | 765                   | 50                  |               | 100                           | 55                        | 50                                  | 35                                 |                                     | APR-18        | APR-18               | Work under progress.  |
| 47    | Bay Extn. of 765/400KV Dharamjaigarh S/s for 765 KV D/C Jharsuguda - Dharamjaygarh line              | 765                   | 50                  |               | 100                           | 99                        | 96                                  | 96                                 |                                     | MAR-18        | DEC-17               | Work under progress. Completion matching with line.                                 |
| 48    | Bay Extn. of 765/400KV Jharsuguda S/stn. for 765 KV D/C Jharsuguda - Dharamjaygarh line              | 765                   | 50                  |               | 100                           | 95                        | 92                                  | 87                                 |                                     | MAR-18        | DEC-17               | Works under progress. Completion matching with line.                                |
| 49    | Extn. at 765/400 KV Dharamjaigarh Pooling Station. (765KV Bays)                                      | 765                   | 50                  |               | 100                           | 99                        | 95                                  | 95                                 |                                     | NOV-18        | JUN-17               | Award placed in Aug'13. Work under progress.  |
| 50    | 1x500 MVA 400/230kV ICT (4th) at Arasur S/S  | 400/230               | 500                 |               |                               |                           |                                     |                                    |                                     | MAR-24        |                      |   |
| 51    | 1x500MVA400/230kV ICT-5 (4th) at Tuticorin under Evacuation of RE inTirunelveli and Tuticorin WEZ    | 400/230               | 500                 |               | 100                           | 100                       | 100                                 | 100                                | 500                                 |               | SEP-23               | Commissioned 08/23.   |
| 52    | 1x500MVA ICT (4th) at Hosur SS under Aug. of Trans. capacity by and common facility works at HosurSS | 400/230               | 500                 |               | 100                           | 100                       | 100                                 | 100                                | 500                                 | MAR-24        | APR-24               | Commissioned 03/24.   |
| 53    | 2x500MVA 400/230kV 4th ICT at Tuticorin-II GIS S/S   | 400/230               | 500                 |               | 100                           | 100                       | 100                                 | 100                                | 500                                 | JUL-23        | JAN-24               | Commissioned 12/23.   |
| 54    | Proc.of 1x500MVA 400/220/132kV ICT at Mariani  | 400/220/132           | 500                 |               |                               |                           |                                     |                                    |                                     | DEC-22        |                      |   |
| 55    | 1x105MVA 400/220kV Single Phase Auto Trf at Rangpo SS  | 400/220               | 105                 |               |                               |                           |                                     |                                    |                                     | MAR-24        |                      |   |
| 56    | 1x500MVA 400/220kV (3rd) ICT at Kotputli PG  | 400/220               | 500                 |               |                               |                           |                                     |                                    |                                     | MAY-24        |                      |   |
| 57    | 1X500MVA 400/220KV ICT-1 at BIKANER-II under RTM-Addl. Scope for PBTSL                               | 400/220               | 500                 |               | 100                           | 100                       | 100                                 | 100                                | 500                                 |               | FEB-24               | Commissioned 01/24.   |
| 58    | 1x 500MVA 400/220kV ICT (1st) at Fatehgarh-III (Ramgarh-II)  | 400/220               | 500                 |               | 100                           | 100                       | 100                                 | 100                                | 500                                 |               | OCT-23               | Commissioned 09/23.   |
| 59    | 1x 500MVA 400/220kV ICT (2nd) at Fatehgarh-III (Ramgarh-II) under phase-II- Part A                   | 400/220               | 500                 |               | 100                           | 100                       | 100                                 | 100                                | 500                                 |               | NOV-23               | Commissioned 10/23.   |
| 60    | 1x500MVA 400/220kV ICT (3rd) at Bhatapara (PG)   | 400/220               | 500                 |               | 100                           | 100                       | 100                                 | 100                                | 500                                 | JUN-23        | OCT-23               | Commissioned 09/23.   |
| 61    | 1x 500MVA 400/220kV ICT (3rd) at Fatehgarh-III (Ramgarh-II) under phase-II- Part A                   | 400/220               | 500                 |               | 100                           | 100                       | 100                                 | 100                                | 500                                 |               | NOV-23               | Commissioned 10/23.   |
| 62    | 1x500MVA 400/220kV ICT (3rd) at Kolar (PG) SS under Augmentation of Transformation Capacity in SR    | 400/220               | 500                 |               | 100                           | 100                       | 100                                 | 100                                | 500                                 | JUL-23        | APR-24               | Commissioned 03/24.   |
| 63    | 1x500MVA 400/220kV ICT (3rd) at Palakkad (PG) SS (2x315MVA already existing)                         | 400/220               | 500                 |               | 100                           | 100                       | 100                                 | 100                                | 500                                 | JUL-23        | JAN-24               | Commissioned 12/23.   |
| 64    | 1x500MVA 400/220kV ICT (3rd) at Ranchi (PG) S/S  | 400/220               | 500                 |               | 100                           | 100                       | 100                                 | 100                                | 500                                 | MAY-23        | JUN-23               | Commissioned 05/23.   |
| 65    | 1x500 MVA 400/220 kV ICT (3rd) at Sohawal (PG)   | 400/220               | 500                 |               | 100                           | 100                       | 100                                 | 100                                | 500                                 | FEB-23        | JUL-23               | Commissioned 06/23.   |

| SI No | Name of Sub Stations   | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks             |
|-------|--|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------------------|
|       |  |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |                     |
| 1.    | 2.   | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.                 |
| 66    | 1x500MVA 400/220kV ICT (3rd) ICT at Raigarh under Aug.of Trans.capacity at (Raigarh) PG              | 400/220               | 500                 |               | 100                           | 100                       | 100                                 | 100                                | 500                                 | NOV-23        | APR-24               | Commissioned 03/24. |
| 67    | 1x 500MVA 400/220kV ICT (4th) at Fatehgarh-III (Ramgarh-II) under phase-II- Part A                   | 400/220               | 500                 |               | 100                           | 100                       | 100                                 | 100                                | 500                                 |               | DEC-23               | Commissioned 11/23. |
| 68    | 1x500MVA 400/220kV ICT(7th) at Bhadla-II (8.1GW SEZ in rajasthan phase II part B1)                   | 400/220               | 500                 |               |                               |                           |                                     |                                    |                                     |               |                      |                     |
| 69    | 1X500MVA 400/220KV ICT (8th) at 765/400KV Bhadla-II PS under Rajasthan (8 1 GW) Phase II Part B1     | 400/220               | 500                 |               | 100                           | 100                       | 100                                 | 100                                | 500                                 | OCT-23        | APR-24               | Commissioned 03/24. |
| 70    | 1x500MVA 400/220kV ICT along with associated bays at Kurukshetra (PG) GIS S/S                        | 400/220               | 500                 |               | 100                           | 100                       | 100                                 | 100                                | 500                                 | JUN-23        | DEC-23               | Commissioned 11/23. |
| 71    | 1x500MVA 400/220kV ICT at 400/220kV Maithon SS   | 400/220               | 500                 |               |                               |                           |                                     |                                    |                                     | OCT-23        |                      |                     |
| 72    | 1x500MVA 400/220kV ICT at 400/220kV Pandiabilli SS   | 400/220               | 500                 |               |                               |                           |                                     |                                    |                                     | OCT-23        |                      |                     |
| 73    | 1x500MVA 400/220kV ICT at 400/220kV Pusauli SS   | 400/220               | 500                 |               |                               |                           |                                     |                                    |                                     | OCT-23        |                      |                     |
| 74    | 1x500MVA 400/220kV ICT at Jind   | 400/220               | 500                 |               |                               |                           |                                     |                                    |                                     | MAR-24        |                      |                     |
| 75    | 1x500MVA 400/220kV ICT at Kochi SS   | 400/220               | 1x500               |               | 100                           | 100                       | 100                                 | 100                                | 500                                 | JUN-23        | AUG-23               | Commissioned 07/23. |
| 76    | 1X500MVA ICT-2 at Bikaner-II (Impl. of 220 kV bays for RE generators and ICTs at Bikaner-II PS       | 400/220               | 500                 |               | 100                           | 100                       | 100                                 | 100                                | 500                                 |               | APR-24               | Commissioned 03/24. |
| 77    | 1X500MVA ICT (6th) at Pavagada under Aug. of Trans. capacity and common facility atPavagada (Tumkur) | 400/220               | 500                 |               | 100                           | 100                       | 100                                 | 100                                | 500                                 | FEB-24        | APR-24               | Commissioned 03/24. |
| 78    | 2X500 MVA 400/220KV ICT-1 and 2 at Mohanlalganj (Interastate UP)                                     | 400/220               | 1000                |               | 100                           | 100                       | 100                                 | 100                                | 1000                                |               | APR-24               | Commissioned 03/24. |
| 79    | 2x500MVA ICT 1 and 2 at Neemuch under Trans. system for evacuation of power from Neemuch Solar Park  | 400/220               | 1000                |               | 100                           | 100                       | 100                                 | 100                                | 1000                                | FEB-24        | APR-24               | Commissioned 03/24. |
| 80    | 400/220kV 1x500MVA Transformer (10th) at Fatehgarh-2 PS  | 400/220               | 500                 |               |                               |                           |                                     |                                    |                                     | DEC-23        |                      |                     |
| 81    | 400/220kV Fatehgarh-III (Ramgarh-II) PS(4x500 MVA Transformer)                                       | 400/220               | 4x500               |               |                               |                           |                                     |                                    |                                     | DEC-22        |                      |                     |
| 82    | 400/220kV Ramgarh II PS (4x500 MVA Transformer)  | 400/220               | 2000                |               |                               |                           |                                     |                                    |                                     | NOV-23        |                      |                     |
| 83    | 500 MVA 400/220 kV Spare ICT at Tughlakabad  | 400/220               | 500                 |               |                               |                           |                                     |                                    |                                     | NOV-23        |                      |                     |
| 84    | 765/400/220kV Extension at Fatehgarh-II (400/220kV 500MVA (9th ))                                    | 400/220               | 500                 |               | 100                           | 100                       | 100                                 | 100                                | 500                                 | JUN-23        | AUG-23               | Commissioned 07/23. |
| 85    | Augmentation by 1x500 MVA 400/220 kV ICT (3 rd ) at 400/220 kV Bahadurgarh (PG) S/s                  | 400/220               | 500                 |               |                               |                           |                                     |                                    |                                     | JUL-24        |                      |                     |
| 86    | Augmentation by 1x500 MVA 400/220 kV ICT (3 rd ) at 400/220 kV Jind (PG) S/s                         | 400/220               | 500                 |               |                               |                           |                                     |                                    |                                     | JUL-24        |                      |                     |
| 87    | Augmentation of 400/220KV Mysore Substation (400/220KV 500MVA ICT (4th))                             | 400/220               | 500                 |               |                               |                           |                                     |                                    |                                     | APR-24        |                      |                     |

| SI No | Name of Sub Stations  | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks  |
|-------|---|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|--|
|       |   |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |  |
| 1.    | 2.  | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.  |
| 88    | Aug. of 1x315MVA 400/220kV ICT to 1x500MVA 400/220kV ICT at Patiala (PG) S/S                          | 400/220               | 500                 |               | 100                           | 100                       | 100                                 | 100                                | 500                                 | JUN-23        | AUG-23               | Commissioned 07/23.  |
| 89    | Aug. of Transformation Capacity (400/220kV) to cater to the N-1 contingency requirement at Bikaner PS | 400/220               | 500                 |               |                               |                           |                                     |                                    |                                     | JAN-24        |                      |  |
| 90    | Aurangabad (Extn.)  | 400/220               | 630                 |               | 100                           | 100                       | 100                                 | 98                                 | 630                                 | OCT-12        | SEP-20               | Sub station commissioned alongwith both ICT's in Jan'14. Commissioning shall be matched with 400 kV Wardha Aurangabad line {upgradable to 1200 kV line}. |
| 91    | Banaskanta S/S  | 400/220               | 2x500               |               |                               |                           |                                     |                                    |                                     | APR-18        |                      | Deleted in Scope.  |
| 92    | Bay Barh (Switchyard)   | 400/220               | 0                   |               | 100                           | 100                       | 100                                 | 100                                |                                     |               | JUN-15               | Commissioned in Jun'15.  |
| 93    | Bay Extn Alipurduar s/s   | 400/220               | 50                  |               | 100                           | 99                        | 99                                  | 99                                 |                                     | JAN-18        | JAN-18               | Bays available/ ready. Commissioning matching with line.   |
| 94    | Bay Extn. Allahabad S/S   | 400/220               | 50                  |               | 100                           | 100                       | 100                                 | 100                                |                                     | FEB-18        | APR-16               | Ready for commissioning/ commissioned.   |
| 95    | Bay Extn. at 400/220 KV Jind s/s for 400KV D/C Kurukshetra - Jind line (Q)                            | 400/220               | 50                  |               |                               |                           |                                     |                                    |                                     | MAR-18        |                      |  |
| 96    | Bay Extn. at 400/220 KV Kurukshetra s/s for 400KV D/C Kurukshetra - Jind line (Q)                     | 400/220               | 50                  |               | 100                           | 45                        | 43                                  | 25                                 |                                     | MAR-18        | MAR-18               | Work under progress.   |
| 97    | Bay Extn. Bagpat S/S  | 400/220               | 0                   |               | 100                           | 100                       | 100                                 | 100                                |                                     | NOV-11        | NOV-16               | Bay commissioned in March 2017.  |
| 98    | Bay Extn. Bhinamal S/S  | 400/220               | 50                  |               | 100                           | 100                       | 100                                 | 100                                |                                     |               | APR-17               | Bay commissioned in April 2017.  |
| 99    | Bay extn. Bidadi (GIS)  | 400/220               | 0                   |               | 100                           | 100                       | 100                                 | 100                                |                                     | DEC-15        | SEP-16               | Bay commissioned.  |
| 100   | Bay Extn. Biharshariff  | 400/220               | 50                  |               | 100                           | 80                        | 75                                  | 55                                 |                                     |               | JUN-17               | Work under progress.   |
| 101   | Bay Extn. Biharshariff S/S  | 400/220               | 50                  |               | 100                           | 100                       | 100                                 | 97                                 |                                     |               | SEP-17               | work under progress.Works on halt due to non-availability of S/D. Now work under progress.   |
| 102   | Bay Extn. Biswanath Chariyali S/S   | 400/220               | 0                   |               | 100                           | 15                        | 0                                   | 0                                  |                                     | FEB-13        | DEC-17               | Completion matching with line (Line work almost stalled due to agitation against big dam)/delay in Generation. Gen. schedule uncertain.                  |
| 103   | Bay Extn. Boisar S/S  | 400/220               | 0                   |               | 100                           | 100                       | 100                                 | 100                                |                                     |               | OCT-16               | Bay commissioned.  |
| 104   | Bay Extn. Champa S/S  | 400/220               | 0                   |               | 100                           | 90                        | 88                                  | 80                                 |                                     |               | MAY-17               | Work under progress. Completion matching with line.  |
| 105   | Bay extn. Deharadun S/S   | 400/220               | 50                  |               | 100                           | 100                       | 99                                  | 99                                 |                                     | SEP-17        | JUN-17               | Bay ready. Commissioning matching with line.   |
| 106   | Bay Extn. Dehar S/S   | 400/220               | 50                  |               | 100                           | 90                        | 80                                  | 76                                 |                                     | SEP-17        | SEP-17               | One reactor commissioned & Transformer in Jan'17 Balance work under progress. Completion expected by Sep'17.   |
| 107   | Bay Extn. Dharmapuri S/S  | 400/220               | 0                   |               | 100                           | 99                        | 99                                  | 98                                 |                                     |               | DEC-17               | Work under progress. Completion matching with line.  |
| 108   | Bay Extn. Dichpally S/S   | 400/220               | 50                  |               | 100                           | 10                        | 100                                 | 100                                |                                     | MAR-17        | MAR-17               | Commissioned in Mar'17.  |
| 109   | Bay extn. Dubri (Mendhasal) S/S   | 400/220               | 50                  |               | 100                           | 100                       | 100                                 | 100                                |                                     |               |                      | Bay commissioned in Aug'15.  |
| 110   | Bay Extn. Farakka S/S   | 400/220               | 50                  |               | 100                           | 100                       | 100                                 | 100                                |                                     |               | MAR-17               | Bay commissioned in Mar'17.  |

| SI No | Name of Sub Stations              | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks   |
|-------|-----------------------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---|
|       |                                   |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |   |
| 1.    | 2.                                | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.   |
| 111   | Bay Extn. Gokarna S/S             | 400/220               | 50                  |               | 100                           | 100                       | 100                                 | 100                                |                                     | MAR-17        | MAR-17               | Bay commissioned in Mar'17.   |
| 112   | Bay Extn. Gooty S/S               | 400/220               | 0                   |               | 100                           | 100                       | 100                                 | 100                                |                                     |               | JUL-17               | Bay commissioned.   |
| 113   | Bay Extn. Gwalior S/S             | 400/220               | 50                  |               | 100                           | 8                         | 2                                   | 0                                  |                                     | APR-18        | SEP-17               | Work under progress.  |
| 114   | Bay Extn. Indore (Khandwa) S/S    | 400/220               | 50                  |               | 100                           | 100                       | 100                                 | 99                                 |                                     | JUN-17        | JUN-17               | Completion matching with line.  |
| 115   | Bay Extn. Kaithal S/S             | 400/220               | 50                  |               | 100                           | 100                       | 100                                 | 100                                |                                     | MAR-17        | AUG-17               | Bay commissioned .  |
| 116   | Bay extn. Kishanpur S/S           | 400/220               | 50                  |               | 100                           | 97                        | 96                                  | 90                                 |                                     | JUN-17        | JUN-17               | Works under progress.   |
| 117   | Bay extn. Kishenpur S/S           | 400/220               | 50                  |               | 100                           | 100                       | 99                                  | 99                                 |                                     | SEP-17        | JUN-17               | Commissioning matching with line.   |
| 118   | Bay extn. Kota S/S                | 400/220               | 50                  |               | 100                           | 100                       | 100                                 | 100                                |                                     | NOV-17        | JUN-17               | Commissioning matching with line.   |
| 119   | Bay Extn. Kota S/S                | 400/220               | 50                  |               | 100                           | 70                        | 50                                  | 35                                 |                                     | SEP-17        | NOV-17               | Award placed in Aug'15. Work under progress.  |
| 120   | Bay Extn. Kota S/S (PG)           | 400/220               | 50                  |               | 100                           | 100                       | 100                                 | 100                                |                                     | MAR-16        | JUN-17               | Work completed. Commissioning matching with line.   |
| 121   | Bay Extn. Koteswar S/S            | 400/220               | 0                   |               | 100                           | 100                       | 100                                 | 99                                 |                                     |               | SEP-17               | Balance work under progress.  |
| 122   | Bay Extn. Madhugiri S/S           | 400/220               | 0                   |               | 100                           | 60                        | 40                                  | 30                                 |                                     |               | MAY-17               | Award placed in Dec'14. Work under progress.  |
| 123   | Bay Extn. Madhugiri S/S (Salem-I) | 400/220               | 0                   |               | 100                           | 85                        | 95                                  | 70                                 |                                     |               | JUN-17               | Work under progress. Completion matching with line  |
| 124   | Bay Extn. Nagapatnam (PS) S/S     | 400/220               | 0                   |               | 100                           | 100                       | 100                                 | 100                                |                                     | JUL-15        | SEP-16               | Bay commissioned in Oct'16.   |
| 125   | Bay extn. Navsari S/S             | 400/220               | 50                  |               | 100                           | 100                       | 100                                 | 100                                |                                     | APR-17        | MAY-17               | Bay completed. Commissioning matching with line.  |
| 126   | Bay Extn. Nellor S/S              | 400/220               | 0                   |               | 100                           | 100                       | 100                                 | 100                                |                                     |               | JUL-17               | Bay commissioned.   |
| 127   | Bay Extn. Orai S/s                | 400/220               | 50                  |               | 100                           | 0                         | 0                                   | 0                                  |                                     | APR-18        | APR-18               | Award placed in Oct'15. Engg. in progress.  |
| 128   | Bay Extn. Padhe S/S               | 400/220               | 0                   |               | 100                           | 75                        | 60                                  | 20                                 |                                     |               | DEC-17               | Engg., civil work & supply under progress. MSETCL S/S at Kudus delayed due to termination of main contract and re-tendered. Critical  |
| 129   | Bay extn. Purulia S/S             | 400/220               | 0                   |               | 100                           | 94                        | 92                                  | 84                                 |                                     | MAR-17        | MAY-17               | Purulia bay to be executed by West Bengal on deposit work basis. Bay at Purulia to be constructed in New S/S at Purulia (WBSETCL) due to space constraint. Interim arrangement to be made accordingly by WBSETCL. |
| 130   | Bay Extn. Rajgarh S/S             | 400/220               | 0                   |               | 100                           | 100                       | 100                                 | 100                                |                                     |               | SEP-16               | Bay commissioned in Oct'16.   |
| 131   | Bay Extn. Sasaram S/S             | 400/220               | 50                  |               | 100                           | 90                        | 78                                  | 55                                 |                                     |               | DEC-17               | work under progress.  |
| 132   | Bay Extn. Satna S/S               | 400/220               | 50                  |               | 100                           | 60                        | 50                                  | 15                                 |                                     |               | SEP-17               | Award placed in Jun'15. work under progress.  |
| 133   | Bay Extn. Singrauli S/s           | 400/220               | 50                  |               | 100                           | 75                        | 85                                  | 40                                 |                                     | FEB-18        | FEB-18               | work under progress.  |
| 134   | Bay Extn. Somanahalli S/S         | 400/220               | 0                   |               | 100                           | 98                        | 98                                  | 98                                 |                                     |               | DEC-17               | Work almost completed, completion matching with line.   |
| 135   | Bay extn. Sonapat S/S             | 400/220               | 0                   |               | 100                           | 100                       | 100                                 | 100                                |                                     | JUL-17        | DEC-16               | Bay commissioned in Dec'16  |
| 136   | Bay Extn. Trissur S/S             | 400/220               | 50                  |               | 100                           | 100                       | 100                                 | 100                                |                                     |               | MAR-17               | Bay commissioned in Mar'17.   |

| SI No | Name of Sub Stations   | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks   |
|-------|--|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---|
|       |  |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |   |
| 1.    | 2.   | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.   |
| 137   | Bay extn. Vapi S/S   | 400/220               | 50                  |               | 100                           | 100                       | 100                                 | 100                                |                                     | APR-17        | MAY-17               | Bay completed. Commissioning matching with line.                                    |
| 138   | Bay Extn. Vijayawada S/S   | 400/220               | 0                   |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      |   |
| 139   | Bay Extn. Wagoora S/S  | 400/220               | 50                  |               | 100                           | 25                        | 20                                  | 0                                  |                                     | MAR-18        | MAR-18               | Work under progress.  |
| 140   | Bay Extn. Yelahanka (GIS)  | 400/220               | 0                   |               | 100                           | 0                         | 0                                   | 0                                  |                                     |               | JUL-17               | After resolution of ROW issue of LILO line at Yelahanka S/stn.                      |
| 141   | Bays extension at Satenapalli (Narasaraopeta) S/s - (PSITL- TBCB)                                    | 400/220               | 50                  |               | 100                           | 1                         | 0                                   | 0                                  |                                     | APR-19        | APR-19               | Award placed in Dec'16. Work under progress..                                       |
| 142   | Establishment of 400/220 kV Navsari (new) (South Gujarat) S/s (GIS) (2x1500MVA 765/400kV ICT-I       | 400/220               | 1x1500              |               |                               |                           |                                     |                                    |                                     | JUN-23        |                      |   |
| 143   | Establishment of 765/400/220 kV Kurnool-III (new)(9x500MVA 400/220kV ICT )                           | 400/220               | 4500                |               |                               |                           |                                     |                                    |                                     | NOV-24        |                      |   |
| 144   | Ext. at Bhadla-II PS (ICT2 ,3,4,5) connectivity to RE proj. at Bikaner (PG) Fatehgarh-II & Bhadla-II | 400/220               | 2x500               |               |                               |                           |                                     |                                    |                                     | MAY-23        |                      |   |
| 145   | Extn. at Bhadla-(PS-II)  | 400/220               | 2x1000              |               | 0                             | 0                         | 0                                   | 0                                  |                                     | FEB-24        | DEC-22               |   |
| 146   | Extn at Deharadun s/s  | 400/220               | 50                  |               |                               |                           |                                     |                                    |                                     | SEP-17        |                      |   |
| 147   | Extn at Rourkela S/s   | 400/220               | 630                 |               | 100                           | 100                       | 100                                 | 100                                | 630                                 | SEP-19        | FEB-21               | 1st 315 MVA ICT commissioned on 05.12.20. 2nd 315 MVA ICT commissioned on 27.02.21. |
| 148   | Extn. Bachau S/S   | 400/220               | 50                  |               | 100                           | 65                        | 70                                  | 15                                 |                                     |               | JUL-18               | Award placed in Jan'16. work in progress.   |
| 149   | Extn. Bina S/S   | 400/220               | 125                 |               | 100                           | 100                       | 100                                 | 100                                |                                     | JUL-16        |                      | Commissioned in Feb'16.   |
| 150   | Extn. Chaibasa S/S   | 400/220               | 63                  |               | 100                           | 100                       | 100                                 | 100                                |                                     | MAR-17        | MAY-16               | Commissioned in May'16.(under TBCB rout).   |
| 151   | Extn. Dulhasti S/S   | 400/220               | 0                   |               | 0                             | 0                         | 0                                   | 0                                  |                                     | NOV-14        |                      |   |
| 152   | Extn. Hindupur S/S   | 400/220               | 945                 |               | 100                           | 0                         | 0                                   | 0                                  |                                     | JUL-18        | OCT-18               | under deposit work basis by APTRANSCO. Ready for charging.                          |
| 153   | Extn. Jalandhar (Samba)  | 400/220               | 50                  |               | 100                           | 50                        | 35                                  | 25                                 |                                     | NOV-18        | NOV-18               | Work under progress.  |
| 154   | Extn. Jeerat S/S (WBSETCL) (PM-JTL-TBCB)   | 400/220               | 50                  |               | 100                           | 5                         | 0                                   | 0                                  |                                     | JUL-20        | APR-18               | Award placed in Aug'16. Work under progress.  |
| 155   | Extn. Kaithal S/S  | 400/220               | 0                   |               | 100                           | 100                       | 100                                 | 100                                |                                     |               | OCT-16               | Bat commissioned in Oct'16.   |
| 156   | Extn. madhugiri (Salem II) S/S   | 400/220               | 0                   |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      |   |
| 157   | Extn. Madugiri S/S   | 400/220               | 500                 |               | 100                           | 100                       | 100                                 | 100                                |                                     |               | JAN-19               | commissioned in jan'19.   |
| 158   | Extn. NP Kunta S/S   | 400/220               | 50                  |               | 100                           | 50                        | 40                                  | 0                                  |                                     |               | JUL-18               | Work under progress.  |
| 159   | Extn. of 400kV AIS switchyard and Creation of 220kV GIS at 400/132kV Banka (POWERGRID) S/s           | 400/220               | 2x500               |               |                               |                           |                                     |                                    |                                     | OCT-25        |                      |   |
| 160   | Extn. Parli Switching Station  | 400/220               | 50                  |               | 100                           | 25                        | 5                                   | 0                                  |                                     | JAN-18        | FEB-18               | Award placed in Apr'16. Work under progress.  |
| 161   | Extn. Sagardighi S/S   | 400/220               | 0                   |               | 100                           | 10                        | 0                                   | 0                                  |                                     |               | APR-18               | Award placed in Aug'16. work under progress.  |
| 162   | Extn. Salem (Madhugiri II) S/S   | 400/220               | 0                   |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      |   |

| SI No | Name of Sub Stations  | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks  |
|-------|---|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|--|
|       |   |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |  |
| 1.    | 2.  | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.  |
| 163   | Extn. Samba (Jalandhar)   | 400/220               | 0                   |               | 100                           | 50                        | 35                                  | 25                                 |                                     |               | NOV-18               | Award placed in Jan'16. Work under progress.   |
| 164   | Extn. Sankhari S/S  | 400/220               | 50                  |               | 100                           | 25                        | 10                                  | 0                                  |                                     | APR-18        | APR-18               | Award placed in Sep'15. Work under progress.   |
| 165   | Extn. Subhashgram S/S   | 400/220               | 0                   |               | 100                           | 0                         | 0                                   | 0                                  |                                     |               | APR-18               | Award placed in Aug'16. Engg. in progress.   |
| 166   | Extn. Vemagiri (PG) S/S   | 400/220               | 50                  |               | 100                           | 20                        | 0                                   | 0                                  |                                     | JUL-18        | JUL-18               | Award placed in May'16. Work under progress.   |
| 167   | Extn. Yelahanka (GIS) S/S   | 400/220               | 0                   |               | 100                           | 10                        | 0                                   | 0                                  |                                     |               | JUL-17               | Work under progress.   |
| 168   | Farakka (Aug.) (500-315)  | 400/220               | 185                 |               | 100                           | 90                        | 90                                  | 65                                 |                                     |               | APR-22               | Shifted from Pusauli. ICT was held up at bridge near Farakka. Permission to cross bridge refused by MoST, W.B. ICT was delivered to Durgapur and commissioned at Durgapur. Now transportation via different route & commissioning at Farakka taken up. Awarded to CGL in Apr'19. Permission from Farraka Barrage authority for construction of temporary Jetty has been received for transportation of ICT through Water ways.   |
| 169   | Firozabad (AIS) S/S (J-FTL-TBCB)  | 400/220               | 2x500               |               |                               |                           |                                     |                                    |                                     |               |                      |  |
| 170   | Implementation of 220 kV bays for RE generators and 2x500MVA 400/220kV ICT at Bikaner II PS | 400/220               | 2x500               |               | 100                           | 100                       | 100                                 | 100                                | 1000                                | FEB-24        | APR-24               | Commissioned 03/24. (RTM To SPV (PBTS))  |
| 171   | Installation of 1x500MVA (4th) 400/220kV ICT at Satna (PG) SS                               | 400/220               | 500                 |               |                               |                           |                                     |                                    |                                     | MAY-24        |                      |  |
| 172   | Kohlapur S/S (GIS)  | 400/220               | 0                   |               | 100                           | 100                       | 100                                 | 100                                |                                     | APR-15        | NOV-15               | Commissioned in Nov'15.  |
| 173   | Kotputli S/S  | 400/220               | 630                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      |  |
| 174   | Mapusa (ICT) S/S  | 400/220               | 315                 |               | 100                           | 100                       | 100                                 | 100                                |                                     |               | JUL-21               | Bay test charged on July, 2021. Transmission line by Sterlite Grid 5 Ltd., associated with this bay extension is delayed.  |
| 175   | New Mariani S/S   | 400/220               | 2x500               |               | 100                           | 95                        | 98                                  | 92                                 | 1000                                | MAR-21        | APR-21               | Work has been affected due to COVID-19 pandemic. 1 no. 400/220 KV, 500 MVA ICT, 1 no. 125 MVAR Bus Reactor & 02 nos. 400 KV line bay for Kohima (KPTL 400 KV D/C Imphal - New Kohima- Mariani TBCB line) commissioned in Dec'20. 2nd 400/220 KV 500 MVA ICT charged in Feb'21. 01 no. 400 KV 125 MVAR B/R and 02 nos. 400 KV line bays for the shifting of 400 KV D/C Misa line to New Mariani and 02 nos. 220 KV line bays for 220 KV D/C old Mariani -New Mariani line shall be ready by Apr'21. |
| 176   | Pusali (Aug.) (500-315)   | 400/220               | 370                 |               | 100                           | 100                       | 100                                 | 100                                | 370                                 |               | JAN-20               | ICT- I commissioned in Mar'16. ICT-II commissioned in Jan'20.  |

| SI No | Name of Sub Stations   | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks  |
|-------|--|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|--|
|       |  |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |  |
| 1.    | 2.   | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.  |
| 177   | Rajghat S/S (GIS)  | 400/220               | 2000                |               | 100                           | 95                        | 95                                  | 95                                 |                                     | JUN-19        | OCT-21               | 04 nos. GIS bays at Maharanibagh for the LILO of 400 KV D/C Mandola - Bawana line at Maharanibagh are ready for charging but these shall be charged with line. LILO line getting delayed due to forest clearance issue in Delhi. |
| 178   | Rangpo S/S (GIS)   | 400/220               | 16x105 +3x100       |               | 100                           | 100                       | 100                                 | 100                                | 100                                 | NOV-13        | MAR-22               | Commissioned 02/22.  |
| 179   | REP.1X315MVA 400/220KV ICT BY 1X500MVA AT TRICHY Under Add Cap Works-NLCT2_Block 2019-24             | 400/220               | 185                 |               | 100                           | 100                       | 100                                 | 100                                | 185                                 |               | FEB-24               | Commissioned 01/24.  |
| 180   | Replacement of 1x250 MVA 400/220 kV ICT at 765/400/220 kV Moga (PG) S/s with 1x500 MVA 400/220kV ICT | 400/220               | 250                 |               | 100                           | 100                       | 100                                 | 100                                | 250                                 | MAY-23        | JUN-23               | Commissioned 05/23.  |
| 181   | Replacement of 1x315 MVA 400/220kV ICT (ICT-1) at 400/220 kV Ludhiana (PG) S/s with 1x500 MVA        | 400/220               | 185                 |               | 100                           | 100                       | 100                                 | 100                                | 185                                 | MAY-23        | JUN-23               | Commissioned 05/23.  |
| 182   | Silchar S/S (New)  | 400/220               | 200                 |               | 100                           | 100                       | 100                                 | 100                                | 400                                 | DEC-12        | NOV-18               | Major part of sub station charged progressively from Mar'12 to Oct'12. Balance bays completed on 28.11.18.   |
| 183   | Solapur (Aug.)   | 400/220               | 315                 |               | 100                           | 100                       | 100                                 | 100                                |                                     | OCT-15        | OCT-15               | ICT commissioned in Oct'15.  |
| 184   | Somannm S/S  | 400/220               | 2x500               |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      |  |
| 185   | SVA at 400/220 kV New Wanpoh S/S 300 MVAR/(-)200 MVAR  | 400/220               | 50                  |               | 100                           | 68                        | 65                                  | 82                                 |                                     | OCT-17        | OCT-17               | Work stopped due to disturbance in Kashmir since 07.08.16  |
| 186   | SVC at 400/220 kV Kankroli s/s (+)600 MVAR/(-)400 MVAR   | 400/220               | 0                   |               | 100                           | 100                       | 100                                 | 100                                |                                     |               | DEC-16               | Commissioned in Dec'16   |
| 187   | SVC at 400/220 kV Ludhiana S/S (+) 400 MVAR/(-)300 MVAR  | 400/220               | 0                   |               | 100                           | 100                       | 100                                 | 100                                |                                     |               | NOV-16               | Commissioned in Nov'16   |
| 188   | Wanpon (Extn.) S/S   | 400/220               | 420                 |               | 100                           | 100                       | 100                                 | 100                                |                                     |               | JUL-14               | Commissioned.  |
| 189   | Extn. of 2 nos. bays Imphal S/S  | 400/132               | 0                   |               | 100                           | 0                         | 0                                   | 0                                  |                                     |               | JUL-18               | Award placed in Jul'16. Engg. in progress.   |
| 190   | Extn. of 2nos. GIS bays at Silchar S/S   | 400/132               | 0                   |               | 100                           | 30                        | 0                                   | 0                                  |                                     |               | MAY-18               | Award placed in Jul'16. Work under progress.   |
| 191   | 100 MVAR STATCOM at 400 kV NP Kunta PS (GEC-II)  | 400                   | 50                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      | test';javascript=alert(12)//   |
| 192   | 100 MVAR STATCOM at PS NP Kunta s/s  | 400                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |  |
| 193   | 1X125 Mvar 420 kV Bus Reactor at Jeerapur PS (GEC-II)  | 400                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |  |
| 194   | 1x240 MVA (765kV) 1x125MVA (400kV) Bus reactor at Bhadla PS (GEC-II)                                 | 400                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |  |
| 195   | 1x240 MVA (765kV) and 1x125MVA (400kV) Bus reactor at Bhadla PS (GEC-II)                             | 400                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |  |
| 196   | 2 nos. 400kV and 6 nos. 220kV line bays line bays at Bhadla (PG) for interconnection of solar park   | 400                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |  |
| 197   | 2 nos. 400kV and 6 nos. 220kV line bays line bays at Bhadla (PG) for interconnection of SP (GEC-II)  | 400                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |  |
| 198   | 2 nos. of 400 kV line bays at Banaskantha(PG) PS (GEC-II)  | 400                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |  |

| SI No | Name of Sub Stations   | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks                                    |
|-------|--|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|--|
|       |  |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |  |
| 1.    | 2.   | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.  |
| 199   | 2 nos. of 400 kV line bays at Banaskantha(Radhanesda) S/S (GEC-II)                     | 400                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |  |
| 200   | Bay Extn. at 400/220KV Dharmapuri (Salem New) S/stn.                                   | 400                   | 50                  |               | 100                           | 99                        | 99                                  | 98                                 |                                     | DEC-17        | DEC-17               | work under progress.                       |
| 201   | Bay Extn. at 400/220KV Jaipur (South) S/stn for 400KV D/C Kota - Jaipur (South) line   | 400                   | 50                  |               | 100                           | 85                        | 80                                  | 70                                 |                                     | NOV-17        | AUG-17               | Work under progress.                       |
| 202   | Bay Extn. at 400 Aurangabad S/stn ( STATCOM in WR)                                     | 400                   | 50                  |               | 100                           | 60                        | 50                                  | 15                                 |                                     | JAN-18        | SEP-17               | Work under progress.                       |
| 203   | Bay Extn. at 765/400KV at Patna S/stn. for 400KV D/C Nabinagar-II - Patna line (Q)     | 400                   | 50                  |               | 100                           | 0                         | 0                                   | 0                                  |                                     | JUN-19        | JUN-19               | Award placed in Mar'17. Engg. in progress. |
| 204   | Bay Extn. of 400/220KV Ajmer (RVPN) S/stn (Deposit work)                               | 400                   | 50                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-17        |                      |  |
| 205   | Bay Extn. of 400/220KV Chittorgarh (RVPN)  | 400                   | 50                  |               | 100                           | 80                        | 70                                  | 55                                 |                                     | MAR-18        | MAR-18               | Work under progress.                       |
| 206   | Bay Extn. of 400/230KV Tuticorin Pooling station                                       | 400                   | 50                  |               | 100                           | 75                        | 60                                  | 50                                 |                                     | MAR-18        | MAY-18               | Work under progress.                       |
| 207   | Bays extension at Garividi s/s (PSITL-TBCB)  | 400                   | 50                  |               |                               |                           |                                     |                                    |                                     | APR-19        |                      |  |
| 208   | 1x160MVA 220/66kV ICT at 400/22kV Daltonganj SS  | 220/66                | 1x160               |               |                               |                           |                                     |                                    |                                     | OCT-23        |                      |  |
| 209   | Phursungi S/S  | 220/33                | 200                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      |  |
| 210   | Sitarganj (Extn.)  | 220/133               | 1x100               |               | 100                           | 100                       | 100                                 | 100                                |                                     | MAR-19        | JUN-19               | Charged                                    |
| 211   | 220/132 kV Transformer (3rd) at Salakati (NERSS-XI)                                    | 220/132               | 1x100               |               | 100                           | 100                       | 100                                 | 100                                | 100                                 | SEP-23        | OCT-23               | Commissioned 09/23.                        |
| 212   | 2X200MVA 220/132KV ICT-1 and 2 at Mohanlalganj (Interastate UP)                        | 220/132               | 400                 |               | 100                           | 100                       | 100                                 | 100                                | 400                                 |               | APR-24               | Commissioned 03/24.                        |
| 213   | Anuppur S/S  | 220/132               | 160                 |               |                               |                           |                                     |                                    |                                     |               |                      |  |
| 214   | Bay Extn. Amargarh S/s   | 220/132               | 0                   |               |                               | 0                         | 0                                   | 0                                  |                                     |               | JUL-17               | Not in scope in POWERGRID.                 |
| 215   | Bay Extn. Kishanganj S/S   | 220/132               | 50                  |               | 100                           | 100                       | 100                                 | 100                                |                                     |               | NOV-16               | Bay commissioned.                          |
| 216   | Bay Extn. New Melli (GIS)  | 220/132               | 0                   |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      |  |
| 217   | Bay Extn. Siliguri (Purena) S/S  | 220/132               | 50                  |               | 100                           | 85                        | 90                                  | 75                                 |                                     |               | MAY-17               | work under progress.                       |
| 218   | Extn. of 132kV AIS switchyard and Upgradation of existing 132kV Namsai (POWERGRID) S/s | 220/132               | 2x160               |               |                               |                           |                                     |                                    |                                     | OCT-25        |                      |  |
| 219   | Firozabad (AIS) S/S (J-FTL-TBCB)   | 220/132               | 2x160               |               |                               |                           |                                     |                                    |                                     |               |                      |  |
| 220   | Installation of New 220/132KV 1X200MVA (4th) ICT at Ara POWERGRID S/S                  | 220/132               | 200                 |               |                               |                           |                                     |                                    |                                     | OCT-24        |                      |  |
| 221   | Kopli (Extn.) S/S  | 220/132               | 160                 |               | 100                           | 0                         | 0                                   | 0                                  |                                     | JUL-18        | JUN-18               | Spare supply Completed in Jun'18.          |
| 222   | Legship S/S  | 220/132               | 100                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      |  |
| 223   | Repl. of 220/132KV 1x50 MVA to 1x160 MVA at Kopili S/stn.                              | 220/132               | 1x100               |               | 100                           | 100                       | 100                                 | 100                                | 100                                 | SEP-23        | JAN-24               | Commissioned 12/23.                        |
| 224   | RPH (Aug). S/S   | 220/132               | 60                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      |  |



| SI No | Name of Sub Stations   | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks   |
|-------|--|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---|
|       |  |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |   |
| 1.    | 2.   | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.   |
| 225   | 10 nos. 220kV line bays for solar park interconnections                              | 220                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |   |
| 226   | 2 nos. 220 kV line bays at NP Kunta PS (GEC-II)                                      | 220                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |   |
| 227   | 4 nos. 220 kV line bays at NP Kunta Pooling Station (GEC-II)                         | 220                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |   |
| 228   | 4 nos. 220 kV line bays at NP Kunta PS (GEC-II)                                      | 220                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |   |
| 229   | 4 nos. of 220 kV line bays for solar park interconnection (GEC-II)                   | 220                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |   |
| 230   | 6 nos. 220 kV line bays at NP Kunta Pooling Station (GEC-II)                         | 220                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |   |
| 231   | 6 nos. 220 kV line bays at NP Kunta PS (GEC-II)                                      | 220                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |   |
| 232   | 6 Nos. 220kV Line bays at Rewa PS (for its interconnection with solar park)          | 220                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |   |
| 233   | 6 Nos. 220kV Line bays at Rewa PS (for its interconnection with solar park) (GEC-II) | 220                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |   |
| 234   | 8 Nos. 220kV Line bays at Tumkur PS for Solar Interconnection (GEC-II)               | 220                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |   |
| 235   | Bays at NP Kunta PS (2 Nos.)   | 220                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |   |
| 236   | Imphal S/S   | 132/33                | 2x50                |               | 100                           | 100                       | 100                                 | 100                                |                                     |               | APR-13               | ICT-I (50MVA) commissioned in Mar'13 & ICT-II commissioned in Apr'13. |
| 237   | Melriat S/S (Upgradable to 400 kV)   | 132/33                | 2x50                |               | 100                           | 100                       | 100                                 | 100                                |                                     |               | NOV-18               | Completed on 28.11.18.  |
| 238   | Namsai S/S   | 132/33                | 2x15                |               | 100                           | 100                       | 100                                 | 100                                |                                     |               | JUN-18               | Commissioned in Jul'18.   |
| 239   | Nirijuli (Extn.) S/S   | 132/33                | 50                  |               | 100                           | 0                         | 0                                   | 0                                  |                                     |               | JUN-18               | supply of spare ICT completed in Jun'18.                              |
| 240   | Nirjuli S/S (Repl.)  | 132/33                | 80                  |               | 100                           | 100                       | 100                                 | 100                                |                                     |               | MAR-16               | ICT-I commissioned in Feb'16 & ICT-II in Mar'16.                      |
| 241   | Roing S/S  | 132/33                | 2x15                |               | 100                           | 100                       | 100                                 | 100                                |                                     |               | JUN-17               | Commissioned in Jun'17.   |
| 242   | Tezu S/S   | 132/33                | 2x15                |               | 100                           | 100                       | 100                                 | 100                                |                                     |               | JUN-17               | Charged in Jun'17.  |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**REC Transmission Projects Company limited ( RECTPCL )**

|   |                                  |        |       |  |     |    |   |   |  |        |  |   |
|---|----------------------------------|--------|-------|--|-----|----|---|---|--|--------|--|---|
| 1 | (PMDP-Kargil) Bay at Drass       | 220/66 | 1x100 |  | 0   | 0  | 0 | 0 |  | MAR-19 |  | Tender shall be published immediately after getting clearance from the JKPDD/PGCIL & sanction of additional fund requirement by MoP |
| 2 | (PMDP-Jammu) Nagrota S/S         | 220/33 | 2x50  |  | 0   | 0  | 0 | 0 |  | MAR-19 |  | Due to non-availability of land, work could not commence though agency is ready for mobilization.                                   |
| 3 | (PMDP - Kashmir) Lassipora (GIS) | 220/33 | 160   |  | 100 | 20 | 2 | 0 |  | MAR-19 |  | Work in progress  |
| 4 | (PMDP-Leh) Bay at Phyang         | 220/33 | 50    |  |     |    |   |   |  | MAR-19 |  |   |
| 5 | (PMDP-Leh) Diskit (Nubra)        | 220/33 | 1x50  |  | 0   | 0  | 0 | 0 |  | MAR-19 |  | Tender shall be published immediately after getting clearance from the JKPDD/PGCIL & sanction of additional fund requirement by MoP |
| 6 | (PMDP-Leh) Padum S/S             | 220/33 | 1x50  |  | 0   | 0  | 0 | 0 |  | MAR-19 |  | Tender shall be published immediately after getting clearance from the JKPDD/PGCIL & sanction of additional fund requirement by MoP |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**ASSAM ELECTRICITY GRID CORP. LIMITED ( AEGCL )**

|   |                    |        |      |  |     |     |     |     |     |  |        |   |
|---|--------------------|--------|------|--|-----|-----|-----|-----|-----|--|--------|---|
| 1 | Amguri PS (GEC-II) | 132/33 | 100  |  | 0   | 0   | 0   | 0   |     |  | DEC-19 | Substation will be constructed by Assam Power Generation Company Ltd. (APGCL). Not in scope of AEGCL.                                       |
| 2 | Azara s/s          | 132/33 | 2x16 |  | 95  | 90  | 90  | 82  | 100 |  | OCT-19 | One Transformer is erected. The substation is ready, will be harged after completion of Kukurmara-Azara Line.                               |
| 3 | Barpeta            | 132/33 | 2x25 |  | 100 | 95  | 100 | 95  | 100 |  | MAR-20 | The substation is ready, will be charged after compeltionn of the LILO line from Dhaligaon-Nalbari line.                                    |
| 4 | Dhekiajuli         | 132/33 | 2x25 |  | 100 | 100 | 100 | 100 | 25  |  | AUG-19 | Completed and Charged on 30.01.2018.  |
| 5 | Hatchingmari       | 132/33 | 2x25 |  | 100 | 50  | 50  | 0   |     |  | AUG-19 | Civil and other field work under progress.  |
| 6 | Kamakhya s/s       | 132/33 | 2x40 |  | 100 | 100 | 100 | 100 | 80  |  | MAR-18 | Completed and charged.  |
| 7 | Karimganj          | 132/33 | 2x25 |  | 100 | 100 | 100 | 100 | 25  |  | AUG-19 | Substation Completed and test charged by back feeding 33kV. Substation will be charged after completion of 132kV Karimganj-Gailakandi line. |
| 8 | Sonapur s/s (2x25) | 132/33 | 2x25 |  | 100 | 100 | 100 | 100 | 25  |  | MAR-18 | Completedand charged on 10.03.2018  |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)              | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                             | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**BIHAR STATE POWER TRANSMISSION COMPANY LIMITED ( BSPTCL )**

|    |   |            |       |  |     |     |     |     |     |        |        |  |
|----|---|------------|-------|--|-----|-----|-----|-----|-----|--------|--------|--|
| 1  | Bakhtiyarpur (GIS) s/s (2x500)                          | 400/220    | 2x500 |  | 0   | 0   | 0   | 0   |     | JUL-23 | DEC-22 | NOA issued on 26.11.2019   |
| 2  | Bihta (GSS) S/S   | 220/132/33 | 320   |  | 100 | 90  | 85  | 45  |     |        |        | (4x150)+(1x160) MVA Transformers are in service from 03.09.2015  |
| 3  | Pusauli S/S   | 220/132/33 | 300   |  | 100 | 100 | 100 | 100 |     |        | MAY-16 | Commissioned in August 2015  |
| 4  | 220/132/33 KV GSS Digha (New) (2x200 MVA T/F)           | 220/132    | 400   |  | 100 | 100 | 100 | 100 | 400 |        | FEB-24 | Commissioned 01/24.  |
| 5  | Bakhtiyarpur (GIS) s/s (2x160))                         | 220/132    | 2x160 |  |     |     |     |     |     | JUL-23 |        |  |
| 6  | Barauni (TPS ) (ICT)                                    | 220/132    | 300   |  | 100 | 90  | 90  | 90  |     |        |        | yet to be commissioned   |
| 7  | Biharshariff S/S  | 220/132    | 150   |  | 0   | 0   | 0   | 0   |     |        | DEC-16 | 3x150 MVA transformers are in service from 2014  |
| 8  | Bodhgaya (2nd Trf.)                                     | 220/132    | 150   |  | 0   | 0   | 0   | 0   |     |        | DEC-16 | (4x150)+(1x160)MVA Transformers are in service from 03.09.2015   |
| 9  | Dehri (Addl.) S/S                                       | 220/132    | 100   |  | 0   | 0   | 0   | 0   |     |        | DEC-16 | 3x150 MVA transformers are in service.4th 100MVA Transformer to be commissioned which is brought from GSS Khagaul. |
| 10 | Dumraon (GIS) s/s (2nd T/F)                             | 220/132    | 1x160 |  | 100 | 100 | 100 | 100 | 160 | APR-23 | JAN-24 | Commissioned 12/23.  |
| 11 | Dumraon (GIS) s/s (3rd T/F)                             | 220/132    | 1x160 |  | 0   | 0   | 0   | 0   |     | JUN-22 | JAN-23 | Work in Progress.  |
| 12 | Korha (New) s/s   | 220/132    | 200   |  | 0   | 0   | 0   | 0   |     |        |        | NOA issued on 21.01.2019 and Land not handed over yet.   |
| 13 | Naubatpur GIS (Balanced) ( 220/132 kV T/Fs of 160 MVA ) | 220/132    | 1x160 |  | 100 | 100 | 100 | 100 | 160 | JUN-23 | MAR-24 | Commissioned 02/24.  |
| 14 | Raxaul (New) s/s (T/F I)                                | 220/132    | 200   |  | 100 | 100 | 100 | 100 | 200 | APR-23 | AUG-23 | Commissioned 03/23 (Late Reported).  |
| 15 | Raxaul (New) s/s (T/F II)                               | 220/132    | 200   |  | 100 | 100 | 100 | 100 | 200 | AUG-23 | JAN-24 | Commissioned 12/23.  |
| 16 | Sumraon (GIS) ICT-I and ICT-II                          | 220/132    | 320   |  |     |     |     |     |     | MAR-21 |        |  |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. ( CSPTCL )**

|   |  |         |       |  |     |     |     |     |     |        |        |  |
|---|--|---------|-------|--|-----|-----|-----|-----|-----|--------|--------|--|
| 1 | Bilaspur   | 400/220 | 2x315 |  | 0   | 0   | 0   | 0   |     |        | MAR-25 | Construction of 400/220 KV S/s was approved on dtd 30.04.2020, Estimate sanctioned & tender document preparation is under progress |
| 2 | 220 KV S/s Saraipali   | 220/132 | 1x160 |  | 100 | 100 | 100 | 100 | 160 |        | APR-24 | Commissioned 03/24.  |
| 3 | Patan (Up-gradation of existing 132/33 KV Patan S/s) (2x160) | 220/132 | 2x160 |  |     |     |     |     |     | OCT-23 |        |  |
| 4 | Rajnandgaon and Janjgir Champa (PS) (GEC-II)                 | 220/132 | 4x100 |  | 0   | 0   | 0   | 0   |     |        |        | work not approved till date  |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)              | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                             | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**DADRA AND NAGAR HAVELI ELECTRICITY DEPARTMENT ( DNH )**

|   |                |        |     |  |     |    |    |    |     |  |        |  |
|---|----------------|--------|-----|--|-----|----|----|----|-----|--|--------|--|
| 1 | Vaghchippa s/s | 220/66 | 320 |  | 100 | 88 | 95 | 85 | 160 |  | JUN-19 |  |
|---|----------------|--------|-----|--|-----|----|----|----|-----|--|--------|--|

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)              | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                             | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**DAMAN AND DIU ELECTRICITY DEPARTMENT ( DANDD )**

|   |                |        |     |  |   |   |   |   |  |  |        |  |
|---|----------------|--------|-----|--|---|---|---|---|--|--|--------|--|
| 1 | Ringanwada s/s | 220/66 | 260 |  | 0 | 0 | 0 | 0 |  |  | MAR-18 |  |
|---|----------------|--------|-----|--|---|---|---|---|--|--|--------|--|

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**DELHI TRANSCO LIMITED ( DTL )**

|    |  |         |       |  |     |    |    |    |     |        |        |   |
|----|--|---------|-------|--|-----|----|----|----|-----|--------|--------|---|
| 1  | Bamnoli S/S (Addl.)  | 400/220 | 500   |  | 0   | 0  | 0  | 0  |     | MAR-21 | MAR-18 |   |
| 2  | Gopalpur GIS   | 400/220 | 2000  |  | 0   | 0  | 0  | 0  |     | MAR-21 | MAR-22 |   |
| 3  | Jhatikalan   | 400/220 | 2000  |  |     |    |    |    |     | MAR-23 |        |   |
| 4  | Mundka Bays  | 400/220 | 50    |  | 100 | 85 | 70 | 25 |     |        | DEC-18 | The current project does not include the scope of 315 MVA Transformer. The progress of associated 400kV & 220kV Bays are is provided here only  |
| 5  | Barwala (Rohini Sector-34)   | 220/66  | 320   |  | 0   | 0  | 0  | 0  |     |        | MAR-23 |   |
| 6  | Bhartal GIS  | 220/66  | 320   |  |     |    |    |    |     | MAR-21 |        |   |
| 7  | BTPS GIS   | 220/66  | 480   |  |     |    |    |    |     | MAR-21 |        |   |
| 8  | Budela S/S   | 220/66  | 2x160 |  | 100 | 0  | 0  | 0  | 320 | MAR-20 | DEC-19 | Contract terminated by C & MM Dept. and matter is being taken up with Legal Dept. & Bank for encashment of Bank Guarantees(CPG)   |
| 9  | Budhpur GIS  | 220/66  | 320   |  | 0   | 0  | 0  | 0  |     |        | MAR-21 |   |
| 10 | Dhansa/Jaffarpur/Jhatikalan  | 220/66  | 320   |  | 0   | 0  | 0  | 0  |     |        |        |   |
| 11 | Gopalpur GIS   | 220/66  | 2x160 |  | 0   | 0  | 0  | 0  |     |        | MAR-23 |   |
| 12 | Mayur Vihar GIS  | 220/66  | 320   |  | 0   | 0  | 0  | 0  |     |        | MAR-22 |   |
| 13 | Shalimarbagh GIS   | 220/66  | 220   |  |     |    |    |    |     | MAR-21 |        |   |
| 14 | Subzi Mandi GIS  | 220/66  | 100   |  | 0   | 0  | 0  | 0  |     |        | MAR-21 |   |
| 15 | Tikri Khrd GIS   | 220/66  | 320   |  | 0   | 0  | 0  | 0  |     |        | MAR-18 |   |
| 16 | 220kV GIS Substation at Rajghat (Conversion of Existing AIS Rajghat to New Rajghat GIS Substation) | 220/33  | 300   |  | 100 | 69 | 90 | 88 |     | JUN-23 | JUN-24 | NIL   |
| 17 | 220kV GIS Substation at Timarpur   | 220/33  | 300   |  | 100 | 96 | 85 | 90 | 100 | SEP-23 | MAR-24 | Project awarded on dt. 20.03.2020, and further activities are getting delayed due to pandemic Covid-19 lockdown. However, work of Drawing approval and vendor approval is in progress. Progress in %age: Civil-95 Electrical-65                                 |
| 18 | AIIMS (Aug.)   | 220/33  | 100   |  | 0   | 0  | 0  | 0  |     |        | MAR-17 |   |
| 19 | Chandrawal GIS (Timarpur)  | 220/33  | 3x100 |  | 100 | 95 | 55 | 0  | 300 | DEC-22 | SEP-23 | Project awarded on dt. 20.03.2020, and further activities are getting delayed due to pandemic Covid-19 lockdown. However, work of Drawing approval and vendor approval is in progress. Bhumi Pujan done on 23.10.2020. Progress in %age: Civil-95 Electrical-58 |
| 20 | Geeta Colony (Addl.)   | 220/33  | 100   |  | 0   | 0  | 0  | 0  |     | MAR-20 | MAR-17 |   |
| 21 | Goplapur S/S   | 220/33  | 1x100 |  |     |    |    |    |     | MAR-21 |        |   |
| 22 | Jasola GIS   | 220/33  | 320   |  | 0   | 0  | 0  | 0  |     |        | MAR-20 |   |



| SI No | Name of Sub Stations                            | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks   |
|-------|---|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---|
|       |   |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |   |
| 1.    | 2.  | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.   |
| 23    | Karol Bagh GIS                                  | 220/33                | 300                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               | MAR-19               |   |
| 24    | Maharanibagh GIS                                | 220/33                | 300                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               | MAR-19               |   |
| 25    | Mehrauli (Replacement) (160-100)                | 220/33                | 60                  |               | 100                           | 51                        | 97                                  | 0                                  | 460                                 |               | MAR-19               | 1. The level of new yard is approximately 1.5 meter above from the existing 66kv Switch level. 2. 66 kV BRPL double circuit overhead line was passing through the proposed bays S/yard area. Therefore, to resolve above issues, Plg Dept. finally change location of bays & accordingly plg Dept. approved the revised plan & section layouts on 02.02.2018. |
| 26    | Najafgarh (Replacement) (160-100)               | 220/33                | 120                 |               | 0                             | 0                         | 2                                   | 1                                  | 60                                  |               | MAR-20               | 1 No. 100 to 160 MVA has been commissioned on 24.02.2020. and work of second is under progress  |
| 27    | Narela (Replacement) (160-100)                  | 220/33                | 60                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               | MAR-21               |   |
| 28    | Nehru Place GIS                                 | 220/33                | 300                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               | MAR-21               |   |
| 29    | Okhla (Replacement) (160-100)                   | 220/33                | 120                 |               | 0                             | 100                       | 1                                   | 1                                  | 60                                  |               | NOV-19               | Commissioned in Nov. 19   |
| 30    | Panjabi Bagh GIS                                | 220/33                | 300                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               | MAR-19               |   |
| 31    | Patparganj (Aug.)                               | 220/33                | 100                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               | MAR-17               |   |
| 32    | Patparganj (Replacement) (160-100)              | 220/33                | 120                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               | MAR-21               |   |
| 33    | Punjabi Bagh GIS                                | 220/33                | 3x100               |               |                               |                           |                                     |                                    |                                     | MAR-20        |                      |   |
| 34    | Rajghat Conversion existing 220/33kV AIS to GIS | 220/33                | 1x100               |               | 100                           | 69                        | 80                                  | 70                                 | 300                                 | MAR-20        | JUN-23               |   |
| 35    | Zakhira GIS                                     | 220/33                | 3x100               |               |                               |                           |                                     |                                    |                                     | MAR-20        |                      |   |
| 36    | 220 KV bay at Masjid moth (2 nos.)              | 220                   | 50                  |               | 100                           | 95                        | 100                                 | 100                                |                                     | OCT-16        | APR-17               | 1.220 kV erection work completed. 2.Electrical Inspector clearance has been obtained on 31.03.2017. 3. All bays commissioned on 05.04.2017.   |
| 37    | 220 KV Bays at Shalimar Bagh (2 Nos.)           | 220                   | 50                  |               | 100                           | 100                       | 100                                 | 100                                |                                     | NOV-16        | NOV-16               | Both 220 kV bays commissioned on 02.11.2016   |
| 38    | 220 KV Bays at Vasant Kunj ( 2 Nos.)            | 220                   | 50                  |               | 100                           | 50                        | 100                                 | 50                                 |                                     | NOV-16        | APR-17               | 1. 1x220 kV Bay no. 206 commssioned on 24.03.2017 2.Work not started on bay no.208 due to permission of tree cutting is awaited from forest deptt.  |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)              | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                             | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**DEPARTMENT OF POWER ARUNACHAL PRADESH ( null )**

|   |                  |        |     |  |  |  |  |  |  |  |  |  |
|---|------------------|--------|-----|--|--|--|--|--|--|--|--|--|
| 1 | Tezu PS (GEC-II) | 132/33 | 100 |  |  |  |  |  |  |  |  |  |
|---|------------------|--------|-----|--|--|--|--|--|--|--|--|--|

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**ELECTRICITY DEPARTMENT, GOVT. OF MANIPUR ( ED, Manipur )**

|   |                                 |        |        |  |     |     |     |    |  |        |        |  |
|---|---------------------------------|--------|--------|--|-----|-----|-----|----|--|--------|--------|--|
| 1 | Imphal (PG) 2 nos bay extension | 400    | 50     |  |     |     |     |    |  | MAR-18 |        |  |
| 2 | Moreh S/S                       | 132/33 | 1x25   |  | 100 | 100 | 50  | 0  |  | SEP-17 |        |  |
| 3 | Thanlon S/S                     | 132/33 | 1x25   |  | 100 | 100 | 100 | 90 |  | SEP-17 |        |  |
| 4 | Yurembam (Aug.) S/S             | 132/33 | 3X33.5 |  | 100 | 0   | 0   | 0  |  |        | MAR-13 |  |
| 5 | Tipaimukh S/s                   | 132    | 25     |  | 0   | 0   | 0   | 0  |  | DEC-17 |        | Foundation of Transformer, Gantry and Major Equipment completed Control Room Building is 95% Completed |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)              | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                             | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**GOA ELECTRICITY DEPARTMENT ( ED-GOA )**

|   |                         |         |       |  |     |   |   |   |  |        |        |   |
|---|-------------------------|---------|-------|--|-----|---|---|---|--|--------|--------|---|
| 1 | Ponda s/s (Addl.)       | 220/33  | 1x50  |  | 0   | 0 | 0 | 0 |  |        | MAR-19 | Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtained from the Government. |
| 2 | Saligao                 | 220/33  | 100   |  |     |   |   |   |  | JUL-19 |        |   |
| 3 | Socorro S/S             | 220/33  | 320   |  | 0   | 0 | 0 | 0 |  |        | MAR-17 |   |
| 4 | Tivim (3rd Trf.) (Aug.) | 220/33  | 63    |  | 100 | 0 | 0 | 0 |  | MAY-23 | MAR-17 | Work in progress.   |
| 5 | Tuem GIS                | 220/33  | 3x63  |  | 0   | 0 | 0 | 0 |  |        | MAR-19 | Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtained from the Government. |
| 6 | Kadamba GIS             | 220/110 | 2x100 |  | 0   | 0 | 0 | 0 |  |        | MAR-19 | Proposals have been forwarded to Government. The approval is awaited from Finance Department.   |
| 7 | Verna GIS               | 220/110 | 1x160 |  | 100 | 0 | 0 | 0 |  |        | MAR-19 | Proposals have been forwarded to Government. The approval is awaited from Finance Department.   |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)              | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                             | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**GRID CORPORATION OF ORISSA LIMITED (GRIDCO) ( GRIDCO )**

|   |                       |         |       |  |  |  |  |  |  |  |  |  |
|---|-----------------------|---------|-------|--|--|--|--|--|--|--|--|--|
| 1 | Jeerapur s/s (GEC-II) | 400/220 | 2x500 |  |  |  |  |  |  |  |  |  |
|---|-----------------------|---------|-------|--|--|--|--|--|--|--|--|--|

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**GUJARAT ENERGY TRANSMISSION CORP. LIMITED ( GETCO )**

|    |   |         |       |  |     |     |     |     |     |        |        |                                     |
|----|---|---------|-------|--|-----|-----|-----|-----|-----|--------|--------|-------------------------------------|
| 1  | Bays Feeder at Bhachunda GIS s/s (6 Nos.) (GEC-I)                 | 66      | 50    |  |     |     |     |     |     |        |        |                                     |
| 2  | Bays Feeder at Bhogat GIS s/s (6Nos.) (GEC-I)                     | 66      | 50    |  |     |     |     |     |     |        |        |                                     |
| 3  | Bays Feeder at Kalavad GIS (10 Nos.) (GEC-I)                      | 66      | 50    |  |     |     |     |     |     |        |        |                                     |
| 4  | Bays Feeder at Moti Gop s/s (6Nos.) (GEC-I)                       | 66      | 50    |  |     |     |     |     |     |        |        |                                     |
| 5  | Bays Feeder at Wankaner s/s (6 Nos.) (GEC-I)                      | 66      | 50    |  |     |     |     |     |     |        |        |                                     |
| 6  | Feeder Bays at Babara s/s (Dist. Amreli) (6 Nos.) (GEC-I)         | 66      | 50    |  |     |     |     |     |     |        |        |                                     |
| 7  | 400KV Kasor (3X315 1X500 - 3X315)                                 | 400/220 | 500   |  | 100 | 100 | 100 | 100 | 500 |        | APR-24 | Commissioned 03/24.                 |
| 8  | Achchhalia S/S  | 400/220 | 2x315 |  | 100 | 100 | 100 | 100 | 160 |        | JUL-19 | Commissioned 04/19 (Late Reported). |
| 9  | Chhara S/S  | 400/220 | 1000  |  | 0   | 0   | 0   | 0   |     |        | MAR-21 | LAQ under progress                  |
| 10 | Fedra S/S   | 400/220 | 1000  |  | 100 | 14  | 0   | 0   |     |        | MAR-21 | WIP                                 |
| 11 | Halvad  | 400/220 | 315   |  | 100 | 100 | 100 | 100 | 315 |        | MAR-15 | Commissioned                        |
| 12 | Pipavav S/S   | 400/220 | 1000  |  | 100 | 0   | 0   | 0   |     |        | MAR-21 | Yet to do NIT                       |
| 13 | Prantij S/S   | 400/220 | 1000  |  | 100 | 0   | 0   | 0   |     |        | MAR-21 | Yet to do NIT                       |
| 14 | Ukai  | 400/220 | 500   |  | 100 | 100 | 100 | 20  |     | JUN-23 | MAR-23 |                                     |
| 15 | Up-gradation of 220 kV Vav to 400 kv level (GIS)                  | 400/220 | 1500  |  | 100 | 0   | 0   | 0   |     | MAR-20 | MAR-19 | WIP                                 |
| 16 | Chharodi (GIS) S/s  | 400/200 | 1500  |  | 100 | 91  | 62  | 57  |     |        | MAR-18 | Same as Sanand; WIP                 |
| 17 | Chikhli S/s   | 400/200 | 1000  |  | 0   | 0   | 0   | 0   |     |        | MAR-21 | LAQ under progress                  |
| 18 | Chorania S/s  | 400/200 | 500   |  | 0   | 0   | 0   | 0   |     |        | MAR-19 |                                     |
| 19 | Kalavad S/s   | 400/200 | 1000  |  | 100 | 0   | 0   | 0   |     |        | MAR-20 | Yet to do NIT                       |
| 20 | Soja S/s  | 400/200 | 500   |  | 0   | 0   | 0   | 0   |     |        | MAR-18 |                                     |
| 21 | 2 nos. of 400 kV line bays at Banaskantha(Radhnesda) S/S (GEC-II) | 400     | 50    |  |     |     |     |     |     |        |        |                                     |
| 22 | Bays Feeder at Bhachunda GIS s/s (4 Nos.) (GEC-I)                 | 400     | 50    |  |     |     |     |     |     |        |        |                                     |
| 23 | Bays Feeder at Bhogat GIS s/s (2 Nos.) (GEC-I)                    | 400     | 50    |  |     |     |     |     |     |        |        |                                     |
| 24 | Bays Feeder at Hadala s/s (Nos. 2) (GEC-I)                        | 400     | 50    |  |     |     |     |     |     |        |        |                                     |
| 25 | Bays Feeder at Kalavad s/s (2 Nos.) (GEC-I)                       | 400     | 50    |  |     |     |     |     |     |        |        |                                     |
| 26 | Bays Feeder at Pachham (Fedra) s/s (Nos. 2) (GEC-I)               | 400     | 50    |  |     |     |     |     |     |        |        |                                     |
| 27 | Bays Feeder at Shapar s/s (4 Nos.) (GEC-I)                        | 400     | 50    |  |     |     |     |     |     |        |        |                                     |

| SI No | Name of Sub Stations                                | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks   |
|-------|---|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---|
|       |   |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |   |
| 1.    | 2.  | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.   |
| 28    | Bays Feeder at Varsana s/s (2 Nos.) (GEC-I)         | 400                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |   |
| 29    | 220KV Bhat (Augmentation of 100 MVA T/F to 160 MVA) | 220/66                | 60                  |               | 100                           | 100                       | 100                                 | 100                                | 60                                  |               | JAN-24               | Commissioned 12/23.   |
| 30    | 220KV Chhatral (3x100 1X160 - 4X100)                | 220/66                | 60                  |               | 100                           | 100                       | 100                                 | 100                                | 60                                  |               | APR-24               | Commissioned 03/24.   |
| 31    | 220kV Giyavad                                       | 220/66                | 320                 |               | 100                           | 100                       | 100                                 | 100                                | 320                                 |               | APR-24               | Commissioned 03/24.   |
| 32    | 220kV Kamlapur Panchvada (Jasdan)                   | 220/66                | 320                 |               | 100                           | 100                       | 0                                   | 75                                 |                                     | NOV-23        | FEB-24               |   |
| 33    | 220KV Karamsad                                      | 220/66                | 110                 |               | 100                           | 100                       | 100                                 | 100                                | 110                                 |               | NOV-23               | Commissioned 10/23.   |
| 34    | 220kV Mera (Mithi Paldi) (Upgradation-66kV)         | 220/66                | 1x160               |               | 100                           | 100                       | 0                                   | 70                                 |                                     | NOV-23        | MAR-24               |   |
| 35    | 220kV Metoda (Upgradation-66kV Metoda-III)          | 220/66                | 320                 |               | 100                           | 100                       | 100                                 | 100                                | 320                                 | NOV-23        | APR-24               | Commissioned 03/24.   |
| 36    | 220 kV Sadla  | 220/66                | 420                 |               | 100                           | 100                       | 100                                 | 100                                | 420                                 |               | DEC-23               | Commissioned 11/23.   |
| 37    | 220kV Sevaliya (Upgradation-66kV)                   | 220/66                | 320                 |               | 100                           | 100                       | 100                                 | 100                                | 320                                 | OCT-23        | APR-24               | Commissioned 03/24.   |
| 38    | 400 kV Vav (Augmentation of 100 MVA T/F to 160 MVA) | 220/66                | 60                  |               | 100                           | 100                       | 100                                 | 100                                | 60                                  |               | FEB-24               | Commissioned 01/24.   |
| 39    | Amod (up-gradation of 66 kv to 220 kv - Hybrid)     | 220/66                | 320                 |               | 100                           | 55                        | 0                                   | 0                                  |                                     |               | MAR-19               | WIP   |
| 40    | Bagasara S/S  | 220/66                | 320                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               | MAR-22               | LAQ under process   |
| 41    | Bagodara S/s  | 220/66                | 320                 |               | 100                           | 21                        | 0                                   | 0                                  |                                     |               | MAR-19               | Tender for SCADA on web. Tender for Erection package estimate approved. |
| 42    | Balasinor S/s                                       | 220/66                | 320                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               | MAR-22               | LAQ under progress  |
| 43    | Besan   | 220/66                | 320                 |               | 100                           | 79                        | 0                                   | 21                                 |                                     | NOV-23        | JAN-24               |   |
| 44    | Bil S/s   | 220/66                | 320                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               | MAR-21               | LAQ under progress  |
| 45    | Chiloda S/s   | 220/66                | 300                 |               | 100                           | 0                         | 0                                   | 0                                  |                                     |               | MAR-19               | NIT to be done  |
| 46    | Chiloda (up-gradation of 132 kv to 220 kv GIS)      | 220/66                | 320                 |               | 100                           | 0                         | 0                                   | 0                                  |                                     |               | MAR-22               | NIT to be done  |
| 47    | Dhanaj S/S  | 220/66                | 320                 |               | 100                           | 0                         | 0                                   | 0                                  |                                     |               | MAR-20               | Substatio name is replace with Gatrad                                   |
| 48    | Ghiyavad  | 220/66                | 320                 |               | 100                           | 100                       | 0                                   | 57                                 |                                     | FEB-24        | MAR-24               |   |
| 49    | Gondal S/S  | 220/66                | 320                 |               | 100                           | 0                         | 0                                   | 0                                  |                                     |               | MAR-20               | Yet to do NIT   |
| 50    | Halol S/s   | 220/66                | 320                 |               | 100                           | 100                       | 0                                   | 100                                |                                     |               | MAY-23               | LAQ under progress  |
| 51    | Kalavad GIS (Dist. Jamnagar)                        | 220/66                | 3x160               |               | 100                           | 16                        | 0                                   | 9                                  |                                     |               | JAN-20               | WIP.  |
| 52    | Kalavad S/S   | 220/66                | 1x100               |               | 100                           | 0                         | 0                                   | 0                                  |                                     |               | DEC-19               | WIP   |
| 53    | Kerala S/S  | 220/66                | 2x100               |               | 100                           | 0                         | 0                                   | 0                                  |                                     |               |                      |   |
| 54    | Khajod S/s  | 220/66                | 320                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               | MAR-21               |   |
| 55    | Khambhalia S/S                                      | 220/66                | 320                 |               | 100                           | 0                         | 0                                   | 0                                  |                                     |               |                      | Yet to do NIT   |
| 56    | Maglana S/s   | 220/66                | 320                 |               | 100                           | 53                        | 0                                   | 32                                 |                                     |               | MAR-20               |   |

| SI No | Name of Sub Stations  | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks  |
|-------|---|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|--|
|       |   |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |  |
| 1.    | 2.  | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.  |
| 57    | Makansar S/s  | 220/66                | 320                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               | MAR-20               |  |
| 58    | Methoda S/S   | 220/66                | 320                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               | MAR-22               |  |
| 59    | Navlakhi S/S  | 220/66                | 2x100               |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      | Dropped  |
| 60    | Olpad S/s   | 220/66                | 320                 |               | 100                           | 0                         | 0                                   | 0                                  |                                     |               | MAR-21               | NIT to be done   |
| 61    | Patkhilori  | 220/66                | 320                 |               | 100                           | 92                        | 0                                   | 40                                 |                                     | DEC-23        | JAN-24               |  |
| 62    | Prantij S/S   | 220/66                | 2x100               |               | 100                           | 0                         | 0                                   | 0                                  |                                     |               |                      | Yet to do NIT  |
| 63    | Rajkot-II S/S   | 220/66                | 320                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               | MAR-21               | LAQ under process  |
| 64    | Santej S/s  | 220/66                | 200                 |               | 100                           | 100                       | 100                                 | 50                                 | 320                                 |               | OCT-18               | Except testing all work completed. Line work under progress.   |
| 65    | Sarigam (Umagam) S/s  | 220/66                | 320                 |               | 100                           | 6                         | 0                                   | 4                                  |                                     |               | MAR-19               |  |
| 66    | Sevalia   | 220/66                | 1x160               |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               | MAR-23               |  |
| 67    | Talaja S/S  | 220/66                | 320                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               | MAR-20               | LAQ under process  |
| 68    | Vadala  | 220/66                | 100                 |               | 100                           | 11                        | 0                                   | 0                                  |                                     |               | MAR-13               | WIP  |
| 69    | Veraval S/s   | 220/66                | 320                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               | MAR-20               |  |
| 70    | Vesu(GIS) S/s   | 220/66                | 480                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               | MAR-21               |  |
| 71    | Visavadr S/s  | 220/66                | 200                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               | MAR-18               |  |
| 72    | Zalod S/s   | 220/66                | 300                 |               | 100                           | 45                        | 0                                   | 0                                  |                                     |               | MAR-20               | NIT to be done for electrical works  |
| 73    | Gatrad S/S  | 220/132/66            | 3x100               |               | 100                           |                           |                                     |                                    |                                     |               | MAR-19               | Tender on WEB  |
| 74    | 220KV Dhuvran   | 220/132               | 2x25                |               | 100                           | 100                       | 100                                 | 100                                | 50                                  |               | NOV-23               | Commissioned 10/23.  |
| 75    | 220 kV Ranavav S/s  | 220/132               | 400                 |               | 100                           | 100                       | 100                                 | 100                                | 400                                 |               | DEC-23               | Commissioned 11/23.  |
| 76    | Bhat S/s  | 220/132               | 300                 |               | 100                           | 100                       | 100                                 | 100                                | 220                                 |               | JUL-18               | Commissioned 04/18 (Later Reported).   |
| 77    | Saria   | 220/132               | 100                 |               | 100                           | 35                        | 65                                  | 0                                  |                                     |               | DEC-12               | Retender is carried out for Erection package.LOI issued for SCADA package. Major equipments will be supplied by GETCO. |
| 78    | 25 MVAR Bus Reactor each at Moti Paneli Bhatia Nakhatrana Bhachau and Deodar s/s (GEC-I)  | 220                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |  |
| 79    | 4 nos. of 220 kV line bays for solar park interconnection (GEC-II)                        | 220                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |  |
| 80    | 50 MVAR Bus Reactors each at Moti Paneli Bhatia Nakhatrana Bhachau and Deodar s/s (GEC-I) | 220                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |  |
| 81    | Bays Feeder at Bhachunda GIS s/s (6 Nos.) (GEC-I)   | 220                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |  |
| 82    | Bays Feeder at Bhogat GIS s/s (6 Nos.) (GEC-I)  | 220                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |  |
| 83    | Bays Feeder at Kalavad GIS (10 Nos.) (GEC-I)  | 220                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |  |



| SI No | Name of Sub Stations  | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|---|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |   |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.  | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |
| 84    | Bays Feeder at Moti Gop s/s (8Nos.) (GEC-I)   | 220                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |         |
| 85    | Bays Feeder at Wankaner s/s (4 Nos.) (GEC-I)  | 220                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |         |
| 86    | Bays Reactor each at Amrel Shapar Bhatia Ranavav Vadavi s/s (2Nos.) (GEC-I)             | 220                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |         |
| 87    | Bays Rector each at Chorania Salejada Radhanpur Sankhari s/s (2Nos.) (GEC-I)            | 220                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |         |
| 88    | Feeder Bays at Babara s/s (Dist. Amreli) (6Nos.) (GEC-I)                                | 220                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |         |
| 89    | Reactor Bay each at Moti Paneli Bhatia Nakhatrana Bhachau and Deodar s/s (1No.) (GEC-I) | 220                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |         |
| 90    | Feeder Bays at Babara s/s (Dist. Amreli) (4 Nos.) (GEC-I)                               | 132                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |         |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**HARYANA VIDYUT PRASARAN NIGAM LIMITED ( HVPNL )**

|    |                                    |         |       |  |     |     |     |     |     |        |        |  |
|----|------------------------------------|---------|-------|--|-----|-----|-----|-----|-----|--------|--------|--|
| 1  | Farakhnagar S/s                    | 400/132 | 630   |  | 0   | 0   | 0   | 0   |     |        |        | NIT could not be floated due to land issue.          |
| 2  | 220kV Palwal                       | 220/66  | 60    |  | 100 | 100 | 100 | 100 | 60  |        | APR-24 | Commissioned 03/24.                                  |
| 3  | 220 kV Raiwali                     | 220/66  | 1x100 |  | 100 | 100 | 100 | 100 | 100 |        | NOV-23 | Commissioned 10/23.                                  |
| 4  | 220 Kv Substation Salempur         | 220/66  | 1x160 |  | 100 | 100 | 100 | 100 | 160 |        | JUL-23 | Commissioned 06/23.                                  |
| 5  | GIS sector-15 II Gurugram          | 220/66  | 2x160 |  | 100 | 96  | 90  | 80  |     | FEB-24 | DEC-23 | Work in progress                                     |
| 6  | Harfali (AIS) Palwal               | 220/66  | 2x100 |  | 100 | 21  | 20  | 2   |     | FEB-24 | JAN-24 | Work awarded on 23.06.2022.                          |
| 7  | Pinjore s/s                        | 220/66  | 1x100 |  | 100 | 100 | 100 | 100 | 100 |        | JUN-23 | Commissioned 05/23.                                  |
| 8  | Roj-Ka-Meo Palwal                  | 220/66  | 2x160 |  | 100 | 37  | 54  | 5   |     | JAN-24 | JAN-24 | Terminated, work to be done departmentally.          |
| 9  | Shahabad                           | 220/66  | 1x100 |  | 100 | 100 | 100 | 100 | 100 |        | SEP-23 | Commissioned 08/23.                                  |
| 10 | Transport Hub Sector-8 IMT Manesar | 220/66  | 2x160 |  | 100 | 62  | 20  | 3   |     | FEB-24 | FEB-24 | Terminated, work to be done departmentally.          |
| 11 | 220/33 Bastara s/s                 | 220/33  | 1x100 |  | 100 | 100 | 100 | 100 | 100 |        | NOV-23 | Commissioned 10/23.                                  |
| 12 | 220 KV Dadhibana                   | 220/33  | 1x100 |  | 100 | 100 | 100 | 100 | 100 |        | APR-24 | Commissioned 03/24.                                  |
| 13 | 220kV METL Dadri Toe               | 220/33  | 1x100 |  | 100 | 100 | 100 | 100 | 100 |        | FEB-24 | Commissioned 01/24.                                  |
| 14 | 220 kV Sagwan                      | 220/33  | 1x100 |  | 100 | 100 | 100 | 100 | 100 |        | DEC-23 | Commissioned 11/23.                                  |
| 15 | Gurgaon Sector-69 GIS (T/F II)     | 220/33  | 1x100 |  | 100 | 100 | 100 | 100 | 100 | JUN-23 | JUL-23 | Commissioned 06/23.                                  |
| 16 | Gurgoan Sector-107 GIS             | 220/33  | 2x100 |  | 100 | 100 | 100 | 100 |     | APR-21 | AUG-21 | commissioned on 19.08.2021                           |
| 17 | HSIIDC Rai Sonapat                 | 220/33  | 2x100 |  | 100 | 60  | 50  | 50  |     | AUG-23 | MAY-23 | Contract terminated and would be done departmentally |
| 18 | Prithala S/s                       | 220/33  | 320   |  | 0   | 0   | 0   | 0   |     |        |        | cancelled  |
| 19 | Roj-Ka-Meo Palwal                  | 220/33  | 1x100 |  | 100 | 56  | 54  | 5   |     | JAN-24 | JAN-24 | Terminated, work to be done departmentally.          |
| 20 | 220kV Bastara                      | 220/132 | 1x160 |  | 100 | 100 | 100 | 100 | 160 |        | OCT-23 | Commissioned 09/23.                                  |
| 21 | 220kV Bastara s/s                  | 220/132 | 60    |  | 100 | 100 | 100 | 100 | 60  |        | DEC-23 | Commissioned 11/23.                                  |
| 22 | 220KV GIS HSIIDC Rai Sonapat       | 220/132 | 1x160 |  | 100 | 100 | 100 | 100 | 160 |        | APR-24 | Commissioned 03/24.                                  |
| 23 | 220 kV Kaithal                     | 220/132 | 60    |  | 100 | 100 | 100 | 100 | 60  |        | OCT-23 | Commissioned 09/23.                                  |
| 24 | Bagun PS (GEC-II)                  | 220/132 | 200   |  | 0   | 0   | 0   | 0   |     |        |        |  |
| 25 | Barula PS (GEC-II)                 | 220/132 | 200   |  | 0   | 0   | 0   | 0   |     |        |        |  |
| 26 | Chajipur (Panipat) s/s             | 220/132 | 60    |  | 100 | 100 | 100 | 100 | 60  |        | JUN-23 | Commissioned 05/23.                                  |
| 27 | Daukhera PS (GEC-II)               | 220/132 | 200   |  | 0   | 0   | 0   | 0   |     |        |        |  |
| 28 | GIS Rai S/s                        | 220/132 | 520   |  | 0   | 0   | 0   | 0   |     |        |        | Terminated, work to be done departmentally           |
| 29 | HSIIDC Rai Sonapat                 | 220/132 | 2x160 |  | 100 | 60  | 50  | 50  |     | AUG-23 | MAY-23 | Contract terminated and would be done departmentally |

| SI No | Name of Sub Stations                  | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks  |
|-------|---------------------------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|--|
|       |                                       |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |  |
| 1.    | 2.                                    | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.  |
| 30    | HSIIDC Rai S/s (220/132 kV 2x160 MVA) | 220/132               | 2x160               |               | 100                           | 60                        | 50                                  | 50                                 |                                     | FEB-23        | AUG-23               | Contract terminated and would be done departmentally                         |
| 31    | Lohari/Jattal S/s                     | 220/132               | 200                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      | Cancelled  |
| 32    | Malsari Khera S/s                     | 220/132               | 260                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      | Cancelled  |
| 33    | Nonand S/s                            | 220/132               | 520                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               | DEC-22               | Cancelled and 220 kV IMT Phase-III HSIIDC Rohtak approved in place of Nonand |
| 34    | Pahari S/s                            | 220/132               | 200                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      | Cancelled  |
| 35    | Safidon s/s                           | 220/132               | 60                  |               | 100                           | 100                       | 100                                 | 100                                | 60                                  |               | JUN-23               | Commissioned 05/23.  |
| 36    | Sector - 77 GIS Gurgaon S/s           | 220/132               | 2x100               |               | 100                           | 95                        | 97                                  | 75                                 |                                     | MAY-19        |                      | Cancelled  |
| 37    | Sector - 85 GIS S/s                   | 220/132               | 200                 |               | 100                           | 100                       | 100                                 | 100                                |                                     |               | OCT-19               | Commissioned on 10.10.2019   |
| 38    | Sector -86 Faridabad S/s              | 220/132               | 200                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      | Cancelled  |
| 39    | Singhani PS (GEC-II)                  | 220/132               | 200                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      |  |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. ( HPPTCL )**

|    |   |         |       |  |     |     |     |     |     |        |        |   |
|----|---|---------|-------|--|-----|-----|-----|-----|-----|--------|--------|---|
| 1  | Pragati Nagar (2nd Trf)   | 400/220 | 315   |  | 100 | 100 | 100 | 100 |     | JUL-16 | MAR-20 | Project commissioned.   |
| 2  | Pragati Nagar (Gumma) S/S   | 400/220 | 1x315 |  | 100 | 99  | 100 | 100 |     | JUN-19 | JUN-19 | Project commissioned.   |
| 3  | Construction of 33 kV GIS switching station at Palchan (Distt. Kullu) (GEC-I)               | 33      | 50    |  |     |     |     |     |     |        |        |   |
| 4  | 80/100 MVA GIS Sub-Station at Heiling   | 220/66  | 1x100 |  |     |     |     |     |     | SEP-23 |        |   |
| 5  | Gumma ( GIS S/S )   | 220/66  | 1x100 |  | 100 | 100 | 100 | 100 | 100 |        | JUN-23 | Commissioned 05/23.   |
| 6  | Heiling substation (GEC-I)  | 220/66  | 100   |  | 0   | 0   | 0   | 0   | 0   |        | JUN-22 | Design and Drawings approval are under process. Stage I approval for FCA has been obtained and final clearance is pending with Hon'ble Supreme Court of India |
| 7  | Mandhala  | 220/66  | 100   |  | 0   | 0   | 0   | 0   |     |        |        |   |
| 8  | 33/220 kV 25/31.5 MVA Power Transformer at 220 kV Switchyard of AD Hydro Power Ltd at Prini | 220/33  | 2x16  |  | 100 | 100 | 100 | 100 | 32  |        | FEB-24 | Commissioned 01/24.   |
| 9  | Barsaini S/S  | 220/33  | 63    |  | 0   | 0   | 0   | 0   |     | MAR-16 |        |   |
| 10 | Charor (Additional T/F)   | 220/33  | 1x100 |  | 100 | 100 | 100 | 100 | 100 | MAY-23 | JUN-23 | Commissioned 05/23.   |
| 11 | Lahal S/S   | 220/33  | 63    |  | 100 | 100 | 100 | 100 |     | JAN-17 | MAR-20 |   |
| 12 | 220/132 kV GIS Sub-Station at Mazra Distt Chamba  | 220/132 | 200   |  | 100 | 100 | 100 | 100 | 200 | JUN-23 | FEB-24 | Commissioned 01/24.   |
| 13 | Charor GIS  | 220/132 | 1x100 |  | 100 | 100 | 100 | 100 | 100 | APR-23 | JUN-23 | Commissioned 05/23.   |
| 14 | Kala Amb S/S  | 220/132 | 200   |  | 100 | 5   | 0   | 0   |     | JUN-23 | MAR-23 | Design of the Substation, Supply of Material and Civil works are in progress.   |
| 15 | Kangoo s/s  | 220/132 | 200   |  | 0   | 0   | 0   | 0   |     | FEB-24 | MAR-23 |   |
| 16 | Koti S/S  | 220/132 | 200   |  | 0   | 0   | 0   | 0   |     |        |        |   |
| 17 | Taran tulla (Addl.)   | 220/132 | 100   |  | 0   | 0   | 0   | 0   |     |        |        |   |
| 18 | Hatkoti Switching Station   | 220     | 50    |  | 0   | 0   | 0   | 0   |     |        |        |   |
| 19 | Pandoh (Distt. Mandi) (Augmentation) (GEC-I)  | 132/33  | 31.5  |  | 100 | 100 | 99  | 99  |     |        | OCT-20 | Project Commissioned on 08.10.2020  |
| 20 | Sub station in the yard of Rupin HEP (GEC-I)  | 132/33  | 31.5  |  |     |     |     |     |     |        |        |   |
| 21 | Tangnu Romai HEP S/S (GEC-I)  | 132/22  | 63    |  |     |     |     |     |     |        |        |   |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**HIMACHAL PRADESH STATE ELECTRICITY BOARD LIMITED ( HPSEBL )**

|   |   |       |        |  |  |  |  |  |  |  |  |  |
|---|---|-------|--------|--|--|--|--|--|--|--|--|--|
| 1 | Andhra (Aug.) (GEC-I)   | 66/22 | 31.5   |  |  |  |  |  |  |  |  |  |
| 2 | Andhra (GEC-I)  | 66/22 | 31.5   |  |  |  |  |  |  |  |  |  |
| 3 | Hatkoti (GEC-I)   | 66/22 | 1x12.5 |  |  |  |  |  |  |  |  |  |
| 4 | Nogli (GEC-I)   | 66/22 | 10     |  |  |  |  |  |  |  |  |  |
| 5 | Pooh GIS (GEC-I)  | 66/22 | 1x10   |  |  |  |  |  |  |  |  |  |
| 6 | Rukti (Shaung Power House) (GEC-I)  | 66/22 | 10     |  |  |  |  |  |  |  |  |  |
| 7 | Samoli (Aug. 20-10) (GEC-I)   | 66/22 | 10     |  |  |  |  |  |  |  |  |  |
| 8 | Construction of 22kV terminal bays at Hatkoti and Kotkhai under Electrical Division (GEC-I) | 220   | 50     |  |  |  |  |  |  |  |  |  |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**JHARKHAND URJA SANCHAR NIGAM LTD. ( JUSNL )**

|    |                         |             |          |  |   |   |   |   |  |        |        |  |
|----|-------------------------|-------------|----------|--|---|---|---|---|--|--------|--------|--|
| 1  | GSS Chandil s/s         | 400/220/132 | 1000     |  | 0 | 0 | 0 | 0 |  |        |        | Technical evaluation under progress  |
| 2  | GSS Dumka s/s           | 400/220     | 630      |  | 0 | 0 | 0 | 0 |  |        |        | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.                        |
| 3  | GSS Jasidih s/s         | 400/220     | 630      |  | 0 | 0 | 0 | 0 |  |        |        | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.                        |
| 4  | GSS Koderma s/s         | 400/220     | 1000+560 |  | 0 | 0 | 0 | 0 |  |        |        | Technical evaluation under progress  |
| 5  | GSS Mander s/s          | 400/220     | 630      |  | 0 | 0 | 0 | 0 |  |        | MAR-24 | "The RFQ & RFP floted by M/s RECTPCL has been cancelled. The decision for mode of execution of this project will be taken after getting approval of 1st phase projects i.e Project related to PUVNL evacuation." |
| 6  | Latehar GSS             | 400/220     | 630      |  |   |   |   |   |  | JUL-23 |        |  |
| 7  | GSS Baliyapur s/s       | 220/132/33  | 4x100    |  | 0 | 0 | 0 | 0 |  |        |        | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.                        |
| 8  | GSS Barkatha s/s        | 220/132/33  | 4x100    |  | 0 | 0 | 0 | 0 |  |        |        | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.                        |
| 9  | GSS Chandrapura s/s     | 220/132/33  | 4x100    |  | 0 | 0 | 0 | 0 |  |        |        | Grid Substation deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018   |
| 10 | GSS Domchanch s/s       | 220/132/33  | 4x100    |  | 0 | 0 | 0 | 0 |  |        |        | Grid Substation deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018   |
| 11 | GSS Gomia/Kathara       | 220/132/33  | 4x100    |  | 0 | 0 | 0 | 0 |  |        |        | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.                        |
| 12 | GSS PTPS (2x150 - 2x50) | 220/132/33  | 4x100    |  | 0 | 0 | 0 | 0 |  |        |        | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.                        |
| 13 | GSS Topchanchi s/s      | 220/132/33  | 4x100    |  | 0 | 0 | 0 | 0 |  |        |        | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.                        |

| SI No | Name of Sub Stations  | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks   |
|-------|-----------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---|
|       |                       |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |   |
| 1.    | 2.                    | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.   |
| 14    | Hazaribagh s/s        | 220/132/33            | 4x100               |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020. |
| 15    | Jainamore GSS         | 220/132/33            | 4x100               |               | 100                           | 90                        | 100                                 | 90                                 |                                     |               | MAR-23               | Work in Progress.   |
| 16    | Palojori (Gird) s/s   | 220/132/33            | 4x100               |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020. |
| 17    | Patratu GSS           | 220/132/33            | 500                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      | Technical evaluation under progress.  |
| 18    | GSS Jadugoda s/s      | 220/132               | 3x100               |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020. |
| 19    | GSS Khunti s/s        | 220/132               | 3x100               |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020. |
| 20    | GSS Noamundi s/s      | 220/132               | 300                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020. |
| 21    | GSS Simdega s/s       | 220/132               | 3x100               |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020. |
| 22    | GSS Tamar s/s         | 220/132               | 3x100               |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020. |
| 23    | Koderma s/s           | 220/132               | 4x100               |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020. |
| 24    | Lohardaga GSS (PGCIL) | 220/132               | 300                 |               | 100                           | 95                        | 90                                  | 90                                 |                                     | JUN-23        | MAR-23               | Work in Progress.   |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**J&K POWER DEVELOPMENT DEPARTMENT ( JKPDD )**

|    |   |           |       |  |     |     |     |     |     |        |        |   |
|----|---|-----------|-------|--|-----|-----|-----|-----|-----|--------|--------|---|
| 1  | Alchi. S/S  | 66/11     | 6.3   |  | 100 | 100 | 100 | 100 |     |        | NOV-12 | Commissioned 11/12.   |
| 2  | Gramthong S/S   | 66/11     | 60    |  | 100 | 100 | 100 | 100 |     |        | SEP-12 | Commissioned.   |
| 3  | Himya   | 66/11     | 60    |  | 100 | 30  | 0   | 0   |     |        | JUL-13 |   |
| 4  | Kargil S/S  | 66/11     | 60    |  | 100 | 100 | 100 | 100 |     |        | SEP-12 | Commissioned.   |
| 5  | Khalsi  | 66/11     | 60    |  | 100 | 100 | 100 | 100 |     |        | JUL-13 | Commissioned  |
| 6  | Khangral (Bodhkhharbu)  | 66/11     | 60    |  | 100 | 100 | 100 | 100 |     |        | SEP-14 | Commissioned.   |
| 7  | Kharu   | 66/11     | 60    |  | 100 | 100 | 100 | 100 |     |        | DEC-13 | Commissioned  |
| 8  | Leh   | 66/11     | 2x6.3 |  | 100 | 100 | 100 | 100 |     |        | DEC-12 | Commissioned 12/12.   |
| 9  | Mulbeck   | 66/11     | 60    |  | 100 | 100 | 100 | 100 |     |        | SEP-15 | Commissioned.   |
| 10 | Nimoo S/S   | 66/11     | 60    |  | 100 | 100 | 100 | 100 |     |        | JUL-13 | Commissioned.   |
| 11 | Sankoo S/S  | 66/11     | 60    |  | 100 | 100 | 100 | 100 |     |        | SEP-14 | Commissioned.   |
| 12 | Establishment of 400 kV switching station at Kishtwar (GIS)                   | 400       | 2x20  |  |     |     |     |     |     |        |        |   |
| 13 | 220/33 kV Haripora (Tailbal) (GIS) Grid S/S (earlier Batpora) (PMDP- Kashmir) | 220/33    | 1x160 |  | 100 | 100 | 100 | 100 | 160 | SEP-23 | APR-24 | Commissioned 03/24.   |
| 14 | GIS Harwan  | 220/33    | 1x160 |  |     |     |     |     |     |        |        |   |
| 15 | Nagrota GSS   | 220/33    | 1x100 |  | 0   | 0   | 0   | 0   |     | JAN-24 | MAR-23 |   |
| 16 | Amargarh (Delina)   | 220/132   | 1x160 |  | 100 | 100 | 100 | 100 | 160 |        | SEP-23 | Commissioned 08/23.   |
| 17 | Budgam (Aug.)   | 220/132   | 160   |  |     |     |     |     |     |        |        | Works planned for execution during 13th Five year Plan (2018-22). Funding to be arranged. |
| 18 | Budgam (Aug.) 2nd Trf.  | 220/132   | 160   |  | 0   | 0   | 0   | 0   |     |        |        | Works planned for execution during 13th Five year Plan (2018-22). Funding to be arranged. |
| 19 | Mirbazar (Aug.)   | 220/132   | 160   |  | 100 | 95  | 100 | 100 | 455 |        |        | GSS Mirbazar augmented from 320 to 475 MVA . Works completed under UT CAPEX.              |
| 20 | Yonus Wahipora (Kupwara) S/S  | 220/132   | 320   |  | 0   | 0   | 0   | 0   |     |        | MAR-17 | Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged. |
| 21 | Zainkote (Aug.)   | 220/132   | 3x150 |  | 0   | 0   | 0   | 100 | 450 | DEC-12 | MAR-08 | Works completed.  |
| 22 | (PMDP - Jammu) Janipur (Aug) S/S  | 132/66/33 | 50    |  | 100 | 100 | 80  | 0   |     | MAR-19 | JUL-19 | Power Transformer laid on foundation, filtration of transformer oil is under process.     |
| 23 | (PMDP - Jammu) Kathua (Aug) (50-20) S/S                                       | 132/66/33 | 30    |  | 0   | 0   | 0   | 0   |     | MAR-19 | SEP-19 | Power Transformer commissioned on 27.06.2019.   |
| 24 | (PMDP - Jammu) Miran Sahib (Aug) (50-20)                                      | 132/66/33 | 30    |  | 0   | 0   | 0   | 0   |     | MAR-19 | SEP-19 | Commissioned 07/18.   |
| 25 | (PMDP - Jammu) Pounichak (Aug) S/S  | 132/66/33 | 50    |  | 100 | 100 | 50  | 0   |     | MAR-19 | OCT-19 | Power transformer reached at site on 23.07.2019 and laid on foundation.                   |



| SI No | Name of Sub Stations                          | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks   |
|-------|---|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---|
|       |   |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |   |
| 1.    | 2.  | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.   |
| 26    | (PMDP - Jammu) Sidhra (Aug) (2x50-2x20)       | 132/66/33             | 60                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | MAR-19        | NOV-19               | Sidhra-I: Dispatch instructions of power transformer issued on 17.08.2019. Sidhra-II: LOA issued, on 19-03-2019 for Rs 349.28 Lacs.Date of completion: Six months from the issuance of LOA. Vendor approval of Power Transformer and cables issued. |
| 27    | (PMDP-Jammu) Chatha Grid S/S                  | 132/33                | 100                 |               | 100                           | 5                         | 0                                   | 0                                  |                                     | MAR-19        | JUL-20               | Preliminary works (soil testing and demarcation) are under progress.  |
| 28    | (PMDP - Kashmir) Bemina (Aug)(200-150)        | 132/33                | 1x50                |               | 100                           | 100                       | 100                                 | 100                                | 200                                 | MAR-19        | JUN-21               | Augmentation Completed.   |
| 29    | (PMDP - Kashmir) Chadoora (Aug) (100-50)      | 132/33                | 50                  |               | 100                           | 100                       | 80                                  | 100                                | 100                                 | MAR-20        | MAR-21               | Augmentation Completed.   |
| 30    | (PMDP - Kashmir) Cheshmashahi (Aug) (140-105) | 132/33                | 1x35                |               | 100                           | 0                         | 0                                   | 0                                  | 140                                 | MAR-19        | MAR-20               | Augmentation Completed. commissioned on 05-01-2020 by replacing the existing 15 MVA Transformer by 50 MVA Transformer and utilizing the existing Bay and Equipment. Spare Bay under construction.   |
| 31    | (PMDP - Kashmir) Khrew (Aug) (150-100)        | 132/33                | 50                  |               | 100                           | 100                       | 100                                 | 100                                | 100                                 | MAR-20        | MAY-20               | Augmentation Completed for Khunmuh (Khrew). commissioned on 23-005-2020.  |
| 32    | (PMDP - Kashmir) Tengpora (GIS)               | 132/33                | 150                 |               | 100                           | 90                        | 100                                 | 100                                |                                     | MAR-20        | JUN-21               | Works completed. Commissioning awaited.   |
| 33    | (PMDP-Kashmir) Zainakote (Aug) (125-75)       | 132/33                | 50                  |               | 100                           | 100                       | 100                                 | 100                                | 125                                 | MAR-19        | OCT-20               | Works completed and Augmented Transformer commissioned.   |
| 34    | 2 nos. of 132 kV line bays at Samba (GEC-II)  | 132                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |   |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**KARNATAKA POWER TRANSMISSION CORP. LIMITED ( KPTCL )**

|    |  |           |        |  |     |     |     |     |     |        |        |  |
|----|--|-----------|--------|--|-----|-----|-----|-----|-----|--------|--------|--|
| 1  | Shivanasamudra S/S (GEC-I)   | 66/11     | 1x8    |  | 0   | 0   | 0   | 0   |     |        |        | Commissioned   |
| 2  | C.N.Halli  | 400/220   | 500    |  | 0   | 0   | 0   | 0   |     | SEP-18 | SEP-18 | Land to be Acquired  |
| 3  | Dhoni (Gadag)  | 400/220   | 500    |  | 100 | 100 | 100 | 100 |     | SEP-18 | OCT-18 | Commissioned on 17.10.2018   |
| 4  | Electronic city S/S  | 400/220   | 2x500  |  | 100 | 94  | 100 | 100 |     |        | DEC-20 | Commissioned on 31.03.2021   |
| 5  | Gulbarga S/S   | 400/220   | 1000   |  | 100 |     |     |     |     | SEP-19 |        |  |
| 6  | Kalaburagi (Ferozabad) S/s (T/F - II)  | 400/220   | 500    |  | 100 | 100 | 100 | 100 | 500 |        | APR-24 | Commissioned 03/24.  |
| 7  | Munirabad (PS) at (Koppal Dist.)   | 400/220   | 5x500  |  | 0   | 0   | 0   | 0   |     |        |        | pertains to PGCIL  |
| 8  | Tumkur(Pavagada) PS (Aug) (GEC-II)   | 400/220   | 1000   |  | 0   | 0   | 0   | 0   |     |        |        | pertains to PGCIL  |
| 9  | Tumkur (Pavagada) PS (GEC-II)  | 400/220   | 1x1500 |  | 0   | 0   | 0   | 0   |     |        |        | pertains to PGCIL  |
| 10 | Tumkur (Vasantnarsapur) (GEC-II)   | 400/220   | 500    |  | 0   | 0   | 0   | 0   |     |        |        | pertains to PGCIL  |
| 11 | Sira (Kallukote)s/s  | 220/66/11 | 1x100  |  | 100 | 100 | 100 | 100 | 100 |        | SEP-23 | Commissioned 08/23.  |
| 12 | Exora  | 220/66    | 150    |  | 100 | 100 | 100 | 100 |     | SEP-19 |        | Commissioned on 28.03.2022.(2X150 MVA)                               |
| 13 | Keonics (Electronic City) s/s  | 220/66    | 2x150  |  | 100 | 55  | 100 | 65  |     | FEB-24 |        | Work under progress  |
| 14 | Maddur   | 220/66    | 100    |  | 0   | 0   | 0   | 0   |     | SEP-19 | SEP-19 | TCCM Approved  |
| 15 | Malur s/s  | 220/66    | 1x100  |  |     |     |     |     |     | JAN-24 |        |  |
| 16 | Manyatha   | 220/66    | 150    |  | 0   | 0   | 0   | 0   |     |        |        | Commissioned   |
| 17 | Naganathapura (Aug.)   | 220/66    | 1x100  |  | 100 | 100 | 100 | 100 | 100 |        | DEC-19 | 1st Tr commissiond on 08-Feb-2020 2nd Tr commissioned on 18-Mar-2020 |
| 18 | Nagmangala   | 220/66    | 100    |  | 100 | 100 | 100 | 100 |     | SEP-19 | MAR-22 | Commissioned on 14.03.2022   |
| 19 | Puttenahalli (DG Plant) (Additional 3rd T/F)   | 220/66    | 1x150  |  | 100 | 100 | 100 | 100 | 150 | JAN-24 | JAN-24 | Commissioned 12/23.  |
| 20 | Ramanagar(Kothipura) (2nd ICT)   | 220/66    | 1x100  |  | 100 | 100 | 100 | 100 |     | DEC-07 | OCT-19 | Commissioned on 9.04.2020  |
| 21 | Somanahalli (Aug.)   | 220/66    | 1x100  |  | 100 | 0   | 0   | 0   |     |        | SEP-20 | Commissioned   |
| 22 | Srinivasapura s/s  | 220/66    | 2x100  |  | 100 | 100 | 100 | 100 | 200 | AUG-23 | NOV-23 | Commissioned 10/23.  |
| 23 | Srinivaspura   | 220/66    | 100    |  | 100 | 70  | 95  | 98  |     | SEP-19 | SEP-19 | Work under progress  |
| 24 | Yerandanahalli Replacing 2x100MVA 220/66kV PT by 2x150MVA 220/66kV PT (1st T/F replacement)    | 220/66    | 50     |  | 100 | 100 | 100 | 100 | 50  | MAY-23 | AUG-23 | Commissioned 07/23.  |
| 25 | Yerandanahalli replacing 2x100 MVA 220/66 kv PT by 2x150 MVA 220/66 kv PT(2nd T/F replacement) | 220/66    | 50     |  | 100 | 100 | 100 | 100 | 50  | MAY-23 | MAR-24 | Commissioned 02/24.  |
| 26 | 220kV Narendra S/S (Additional 1X100MVA T/F)   | 220/110   | 1x100  |  | 100 | 100 | 100 | 100 | 100 |        | MAY-23 | Commissioned 04/23.  |
| 27 | Afzlapur   | 220/110   | 100    |  | 0   | 0   | 0   | 0   |     | SEP-19 | SEP-19 | Proposal not yet approved  |
| 28 | Bilagi s/s   | 220/110   | 2x100  |  | 100 | 55  | 100 | 95  |     | FEB-24 |        | Work under progress  |

| SI No | Name of Sub Stations                            | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks                    |
|-------|---|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|----------------------------|
|       |   |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |                            |
| 1.    | 2.  | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.                        |
| 29    | Ghanagapura Establishing 2X100MVA 220/110kV S/S | 220/110               | 2x100               |               | 100                           | 100                       | 100                                 | 100                                | 200                                 | JAN-24        | APR-24               | Commissioned 03/24.        |
| 30    | Kushtagi (3rd T/F)                              | 220/110               | 1x100               |               | 100                           | 100                       | 100                                 | 100                                | 100                                 | JUN-23        | AUG-23               | Commissioned 07/23.        |
| 31    | Ramasamuda S/S                                  | 220/110               | 2x100               |               | 100                           | 80                        | 100                                 | 100                                |                                     |               | OCT-22               | Work under progress        |
| 32    | Sindagi   | 220/110               | 100                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     | SEP-19        | SEP-19               |                            |
| 33    | Somasamudra                                     | 220/110               | 2x100               |               |                               |                           |                                     |                                    |                                     | JAN-24        |                      |                            |
| 34    | Mughalkod S/S (GEC-I)                           | 110/11                | 2x5                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      | Commissioned on 30.03.2021 |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)              | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                             | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**KASHMIR POWER DISTRIBUTION CORPORATION LIMITED ( KPDCL )**

|   |                          |         |       |  |  |  |  |  |  |  |  |  |
|---|--------------------------|---------|-------|--|--|--|--|--|--|--|--|--|
| 1 | Gangavathi (Sulekal) s/s | 220/110 | 2x100 |  |  |  |  |  |  |  |  |  |
|---|--------------------------|---------|-------|--|--|--|--|--|--|--|--|--|

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)              | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                             | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**KERALA STATE ELECTRICITY BOARD ( KSEB )**

|   |                     |         |       |  |     |     |     |     |     |        |        |                     |
|---|---------------------|---------|-------|--|-----|-----|-----|-----|-----|--------|--------|---------------------|
| 1 | Kottayam (T/F - I)  | 400/220 | 315   |  | 100 | 100 | 100 | 100 | 315 | APR-23 | JUN-23 | Commissioned 05/23. |
| 2 | Kottayam (T/F - II) | 400/220 | 315   |  | 100 | 100 | 100 | 100 | 315 | APR-23 | SEP-23 | Commissioned 08/23. |
| 3 | Kakkad              | 220/110 | 1x100 |  | 100 | 45  | 70  | 10  | 0   | JUN-23 | JUN-24 | Work in progress.   |
| 4 | Pathanamthitta      | 220/110 | 1x100 |  | 100 | 50  | 70  | 13  |     | JUN-23 | JUN-24 | Work in progress    |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. ( MSETCL )**

|    |   |            |       |  |     |     |     |     |      |        |        |   |
|----|---|------------|-------|--|-----|-----|-----|-----|------|--------|--------|---|
| 1  | 400kV Babhaleshwar S/S (3x167)                  | 400/220/33 | 500   |  | 100 | 100 | 100 | 100 | 500  | JUL-23 | MAR-24 | Commissioned 03/24.   |
| 2  | 400kV Khadka Substation (3x105)                 | 400/220    | 3x105 |  |     |     |     |     |      | SEP-23 |        |   |
| 3  | Balsane (Shivajinagar ICT)                      | 400/220    | 2x500 |  | 0   | 0   | 0   | 0   |      | MAR-20 |        | scheme sanctioned. tender yet to be floated.  |
| 4  | Boisar (Northern Corridor) ICT                  | 400/220    | 2x500 |  | 0   | 0   | 0   | 0   |      | MAR-20 |        | Not in STU Plan   |
| 5  | Chakan Replacement ICT (1x(500 - 315))          | 400/220    | 185   |  |     |     |     |     |      | MAR-20 |        |   |
| 6  | Hinjewadi ICT                                   | 400/220    | 2x500 |  | 100 | 100 | 100 | 99  | 1000 | MAR-18 |        | SS back charged on 220kV line and 400/ 220/ 33 kV,3X167 MVA ICTs 2 nos charged on 30-05-2016.   |
| 7  | Jejuri Addl ICT                                 | 400/220    | 3x167 |  | 100 | 100 | 100 | 100 | 501  | MAR-19 |        | Commissioned on dt 31-03-2018.  |
| 8  | Kharda - ICT                                    | 400/220    | 2x500 |  | 0   | 0   | 0   | 0   |      | MAR-22 |        | Not in STU Plan . 400kV Kharda s/s dropped.   |
| 9  | Nashik ICT                                      | 400/220    | 2x500 |  | 0   | 0   | 0   | 0   |      | MAR-18 |        | Tender floated for substation.  |
| 10 | New Koyna (Aug) (3x105 MVA)                     | 400/220    | 1x315 |  | 100 | 100 | 100 | 100 | 315  | APR-23 | JUN-23 | Commissioned 0/23 (Late Reported).  |
| 11 | Tembhurni ICT                                   | 400/220    | 7x167 |  | 0   | 0   | 0   | 0   |      | MAR-22 |        | Not in STU Plan. 400kV Tembhurni s/s dropped.   |
| 12 | Viraj (EHV Consumer) T/F                        | 230/33     | 2x25  |  |     |     |     |     |      | MAR-18 |        |   |
| 13 | 220/33KV GIS at Ulwe node                       | 220/33     | 2x50  |  | 100 | 100 | 100 | 100 | 100  | APR-23 | AUG-23 | Commissioned 07/23.   |
| 14 | 220/33kV Khed City s/s (2x50 MVA 220/33kV T/Fs) | 220/33     | 1x100 |  | 100 | 100 | 100 | 100 | 100  |        | MAR-24 | Commissioned 02/24.   |
| 15 | 400kV Kharghar S/S (1 X 50MVA 220/33kV T/F)     | 220/33     | 1x50  |  | 100 | 100 | 100 | 100 | 50   | DEC-19 | APR-24 | Commissioned 03/24.   |
| 16 | 400kV Waluj Substation (1x50)                   | 220/33     | 1x50  |  | 100 | 100 | 100 | 100 | 50   | DEC-23 | DEC-23 | Commissioned 11/23.   |
| 17 | Bidkin T/f                                      | 220/33     | 1x100 |  |     |     |     |     |      | MAR-22 |        |   |
| 18 | Butibori Addl T/F                               | 220/33     | 2x50  |  |     |     |     |     |      | MAR-21 |        |   |
| 19 | Chamorshi T/F                                   | 220/33     | 2x25  |  | 100 | 95  | 100 | 99  |      | MAR-22 | SEP-19 | Scope : 2 x25 MVA, 132/33 kV T/F with bays commissioned on 30-12-2019.  |
| 20 | Chimur T/F                                      | 220/33     | 2x25  |  | 0   | 0   | 0   | 0   |      | MAR-21 |        | Not in STU Plan Chimur s/s dropped  |
| 21 | Establishment of 220/ 33 kV Naghbid Substation  | 220/33     | 125   |  | 100 | 88  | 100 | 99  |      | DEC-23 | MAR-21 | S/s backcharged on 26.07.2020.  |
| 22 | Five Star MIDC T/F                              | 220/33     | 1x50  |  | 100 | 100 | 100 | 100 |      | MAR-19 |        | T/F commissioned on 31.12.2018.   |
| 23 | Girnare T/F                                     | 220/33     | 2x50  |  |     |     |     |     |      | MAR-20 |        |   |
| 24 | GIS at New Timber Market (Panvel-II)            | 220/33     | 2x50  |  | 100 | 100 | 90  | 84  |      | DEC-23 | MAY-24 | i) Delay in receipt of GIS material from China. ii) 220 kv GIS material received from China and erection work completed. iii) Control & Relay panel testing work is in progress. iv)Termination kits are yet to be received from Brooks, Germany. |
| 25 | Goregaon Filmcity T/F                           | 220/33     | 2x100 |  |     |     |     |     |      | MAR-20 |        |   |

| SI No | Name of Sub Stations                         | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks  |
|-------|--|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|--|
|       |  |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |  |
| 1.    | 2.   | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.  |
| 26    | Goregaon Filmcity T/F - I                    | 220/33                | 2x100               |               |                               |                           |                                     |                                    |                                     | MAR-20        |                      |  |
| 27    | Hingoli (Repl)T/f                            | 220/33                | 2x25                |               |                               |                           |                                     |                                    |                                     | MAR-19        |                      |  |
| 28    | Hinjewadi T/F                                | 220/33                | 2x100               |               |                               |                           |                                     |                                    |                                     | MAR-18        |                      |  |
| 29    | Kaudgaon T/f                                 | 220/33                | 2x50                |               | 0                             | 0                         | 0                                   | 0                                  |                                     | MAR-21        |                      | Not in STU Plan  |
| 30    | Kesurdi MIDC T/F                             | 220/33                | 1x100               |               |                               |                           |                                     |                                    |                                     | MAR-19        |                      |  |
| 31    | Khandeshwar T/F                              | 220/33                | 2x50                |               | 100                           | 82                        | 60                                  | 15                                 |                                     | MAR-20        |                      | work is in progress.   |
| 32    | Kupwad T/F                                   | 220/33                | 1x100               |               |                               |                           |                                     |                                    |                                     | MAR-19        |                      |  |
| 33    | Lakhampur / Dindori T/F                      | 220/33                | 2x50                |               | 0                             | 0                         | 0                                   | 0                                  |                                     | MAR-20        |                      | Scope: 132/33kV, 2 x 25 MVA T/F for 132kV Lakhampur s/s.   |
| 34    | Manjarsumba (Addl)                           | 220/33                | 25                  |               |                               |                           |                                     |                                    |                                     | MAR-18        |                      |  |
| 35    | Nandurbar MIDC T/F                           | 220/33                | 2x50                |               |                               |                           |                                     |                                    |                                     | MAR-21        |                      |  |
| 36    | ONGC Panvel Addl T/F                         | 220/33                | 1x50                |               | 0                             | 0                         | 0                                   | 0                                  |                                     | MAR-19        |                      | Scheme not sanctioned.   |
| 37    | Palghar T/F                                  | 220/33                | 2x50                |               |                               |                           |                                     |                                    |                                     | MAR-19        |                      |  |
| 38    | Shendra GIS (DMIC)                           | 220/33                | 2x50                |               | 100                           | 86                        | 100                                 | 89                                 |                                     | DEC-23        | MAR-24               | 2X50MVA, 220/33kV Power T/F testing work balance, 33kV GIS scheme testing balance. Minor earthing work balance at 33kV side which is kept on hold due to the cable trench work by M/S AITL (DMIC). All material received |
| 39    | Slinnar (Datali) T/F                         | 220/33                | 2x50                |               | 0                             | 0                         | 0                                   | 0                                  |                                     | MAR-21        |                      | Not in STU Plan  |
| 40    | Supa MIDC/Dhotre T/F                         | 220/33                | 2x50                |               |                               |                           |                                     |                                    |                                     | MAR-19        |                      |  |
| 41    | Washi T/f                                    | 220/33                | 2x25                |               | 0                             | 0                         | 0                                   | 0                                  |                                     | MAR-22        |                      | Not in STU Plan 220kV Washi s/s dropped  |
| 42    | WAtwate T/F                                  | 220/33                | 2x50                |               | 0                             | 0                         | 0                                   | 0                                  |                                     | MAR-22        |                      | Not in STU Plan 220kV Watwate s/s dropped  |
| 43    | 220kV Nanded City S/S (1x50MVA 220/22kV T/F) | 220/22                | 1x50                |               | 100                           | 100                       | 100                                 | 100                                | 50                                  | DEC-23        | APR-24               | Commissioned 03/24.  |
| 44    | 400kV Lonikand Substation (1x50)             | 220/22                | 1x50                |               |                               |                           |                                     |                                    |                                     | SEP-23        |                      |  |
| 45    | Dighi T/F                                    | 220/22                | 2x50                |               |                               |                           |                                     |                                    |                                     | MAR-21        |                      |  |
| 46    | Eon Kharadi T/F                              | 220/22                | 2x50                |               |                               |                           |                                     |                                    |                                     | MAR-19        |                      |  |
| 47    | Hinjewadi -II                                | 220/22                | 1x100               |               | 100                           | 100                       | 70                                  | 50                                 |                                     | MAR-18        |                      | Work in progress.  |
| 48    | Jambhul T/F                                  | 220/22                | 2x50                |               | 100                           | 5                         | 0                                   | 0                                  |                                     | MAR-18        |                      | Work in progress.  |
| 49    | Kamba Replacement T/F (1x(100-50)            | 220/22                | 1x50                |               |                               |                           |                                     |                                    |                                     | MAR-19        |                      |  |
| 50    | Temghar Replacement T/F (1x (100-50)         | 220/22                | 1x50                |               | 0                             | 0                         | 0                                   | 0                                  |                                     | MAR-18        |                      | Repeated at sr no 76, to be deleted.   |
| 51    | Vashi T/F                                    | 220/22                | 2x50                |               |                               |                           |                                     |                                    |                                     | MAR-22        |                      |  |
| 52    | Virar (East) Kopari T/F                      | 220/22                | 2x50                |               | 0                             | 0                         | 0                                   | 0                                  |                                     | MAR-20        |                      | Land not in possession.  |
| 53    | Virar (West) (Chikhal Dongari) T/F           | 220/22                | 2x50                |               | 0                             | 0                         | 0                                   | 0                                  |                                     | MAR-19        |                      | Land not in possession.  |

| SI No | Name of Sub Stations  | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks  |
|-------|---|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|--|
|       |   |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |  |
| 1.    | 2.  | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.  |
| 54    | Wada-II S/S   | 220/22                | 100                 |               | 100                           | 100                       | 100                                 | 100                                |                                     |               | OCT-15               | 2 X 100MVA, 220/33-22kV T/Fs. commissioned on dt. 31.05.2015 & 31.10.2015 respectively.All feeders commissioned, all work completed on 15/01/2016. |
| 55    | Mankapur S/S  | 220/132/33            | 2x100+2x50          |               | 100                           | 77                        | 80                                  | 31                                 |                                     |               | JUN-24               | Work is in progress.   |
| 56    | Pardi SS (220/132 2x100 MVA and 220/33 2x50 MVA)            | 220/132/33            | 2x100+2x50          |               | 100                           | 100                       | 98                                  | 95                                 |                                     | DEC-23        | MAR-23               | All erection work completed & Only Testing work Balance. Associated Uppalwadi- Pardi Line UG cable work is in progress.                            |
| 57    | Uppalwadi Substation (1 x 50 MVA 220/33kV T/Fs)             | 220/132/33            | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |  |
| 58    | 220kV Boisar-II Substation(Aug.) (1x 200-150)               | 220/132               | 50                  |               | 100                           | 100                       | 100                                 | 100                                | 50                                  | SEP-23        | MAR-24               | Commissioned 02/24.  |
| 59    | 220kV Chalisgaon Substation (1x200)                         | 220/132               | 200                 |               | 100                           | 90                        | 90                                  | 80                                 |                                     | SEP-23        | MAR-19               | Work in progress. ICT awaited.   |
| 60    | 220kV Pandharpur substation 1 X (200-100) MVA 220/132kV ICT | 220/132               | 1x100               |               | 100                           | 100                       | 100                                 | 100                                | 100                                 |               | APR-24               | Commissioned 03/24.  |
| 61    | 220 kV Walchandnagar Substation (Aug.) (1x200-100)          | 220/132               | 100                 |               |                               |                           |                                     |                                    |                                     | DEC-23        |                      |  |
| 62    | Ahmednagar Addl ICT   | 220/132               | 2x100               |               | 100                           | 100                       | 100                                 | 100                                | 200                                 | MAR-18        |                      | ICT commissioned on 01.03.2018.  |
| 63    | Chamorshi - ICT   | 220/132               | 2x100               |               | 0                             | 0                         | 0                                   | 0                                  |                                     | MAR-22        |                      | Not in STU Plan  |
| 64    | Chimur-ICT  | 220/132               | 2x100               |               | 0                             | 0                         | 0                                   | 0                                  |                                     | MAR-21        |                      | Not in STU Plan Chimur s/s dropped.  |
| 65    | Girnare ICT   | 220/132               | 2x100               |               |                               |                           |                                     |                                    |                                     | MAR-20        |                      |  |
| 66    | Insuli (Sawantwadi) Addl ICT-I                              | 220/132               | 1x100               |               |                               |                           |                                     |                                    |                                     | MAR-20        |                      |  |
| 67    | Insuli (Sawantwadi) - ICT                                   | 220/132               | 1x100               |               |                               |                           |                                     |                                    |                                     | MAR-19        |                      |  |
| 68    | Kharda ICT-I  | 220/132               | 2x100               |               | 0                             | 0                         | 0                                   | 0                                  |                                     | MAR-22        |                      | Not in STU Plan . 400kV Kharda s/s dropped.  |
| 69    | Krishnoor Addl ICT  | 220/132               | 1x100               |               |                               |                           |                                     |                                    |                                     | MAR-20        |                      |  |
| 70    | Krishnoor s/s   | 220/132               | 1x100               |               | 100                           | 99                        | 90                                  | 90                                 | 25                                  | MAR-21        |                      | 1 x 25 MVA, 220/33kV T/F commissioned on 25-03-2018.   |
| 71    | Lakhampur/Dindori ICT                                       | 220/132               | 2x100               |               | 0                             | 0                         | 0                                   | 0                                  |                                     | MAR-20        |                      | Not in STU Plan  |
| 72    | Loinikand-II S/S (ICT-II)                                   | 220/132               | 1x100               |               |                               |                           |                                     |                                    |                                     |               |                      |  |
| 73    | Manjarsumba Addl ICT  | 220/132               | 1x100               |               |                               |                           |                                     |                                    |                                     | MAR-21        |                      |  |
| 74    | Manjarsumba ICT   | 220/132               | 1x100               |               |                               |                           |                                     |                                    |                                     | MAR-20        |                      |  |
| 75    | Naldurg ICT   | 220/132               | 2x100               |               | 0                             | 0                         | 0                                   | 0                                  |                                     | MAR-21        |                      | Not in STU Plan  |
| 76    | Nandgaon Peth -Addl ICT                                     | 220/132               | 1x100               |               |                               |                           |                                     |                                    |                                     | MAR-19        |                      |  |
| 77    | Nandurbar MIDC - ICT  | 220/132               | 2x100               |               |                               |                           |                                     |                                    |                                     | MAR-21        |                      |  |
| 78    | Narangwadi s/s  | 220/132               | 250                 |               | 100                           | 100                       | 100                                 | 100                                | 250                                 | MAR-21        | JUN-21               | Substation alongwith line commissioned on 30.06.2021.  |
| 79    | Ner (Wafali) - ICT s/s                                      | 220/132               | 2x100               |               |                               |                           |                                     |                                    |                                     | MAR-20        |                      |  |



| SI No | Name of Sub Stations  | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks  |
|-------|---|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|--|
|       |   |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |  |
| 1.    | 2.  | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.  |
| 80    | Pandharpur Substation(Aug.) (1x200-100)                                 | 220/132               | 100                 |               |                               |                           |                                     |                                    |                                     | DEC-23        |                      |  |
| 81    | Patoda s/s (Aug.)   | 220/132               | 2x100               |               |                               |                           |                                     |                                    |                                     |               |                      |  |
| 82    | Shendra s/s (2 x 100MVA 220/132kV ICTs)                                 | 220/132               | 2x100               |               | 100                           | 100                       | 100                                 | 100                                | 200                                 | DEC-23        | JUN-23               | Commissioned 05/23 (Late Reported).  |
| 83    | Shevgaon/Pathardi   | 220/132               | 2x200               |               |                               |                           |                                     |                                    |                                     | MAR-22        |                      |  |
| 84    | Shevgaon / Pathardi ICT   | 220/132               | 2x200               |               | 100                           | 100                       | 100                                 | 100                                |                                     | MAR-22        | JUL-20               | 2 x 100MVA ICT I& II back charged on 04/07/2020. Substation alongwith line commissioned on 28.07.2022.               |
| 85    | Slinnar (Datali) T/F  | 220/132               | 2x200               |               | 0                             | 0                         | 0                                   | 0                                  |                                     | MAR-21        |                      | Not in STU Plan  |
| 86    | Supa MIDC/Dhotre ICT  | 220/132               | 200                 |               |                               |                           |                                     |                                    |                                     | MAR-18        |                      |  |
| 87    | Tikamgarh 220 KV S/s Addl 1x160 MVA X-mer                               | 220/132               | 1x160               |               |                               |                           |                                     |                                    |                                     |               |                      |  |
| 88    | Up-gradation of existing 132 kV Pandharkawda substation to 220 kV level | 220/132               | 1x100               |               | 100                           | 100                       | 100                                 | 100                                | 10                                  | DEC-23        | APR-24               | Commissioned 03/24.  |
| 89    | Wani (Addl ICT - I)   | 220/132               | 1x100               |               |                               |                           |                                     |                                    |                                     | MAR-20        |                      |  |
| 90    | Wani ICT  | 220/132               | 1x100               |               |                               |                           |                                     |                                    |                                     | MAR-19        |                      |  |
| 91    | Washi ICT   | 220/132               | 2x100               |               | 0                             | 0                         | 0                                   | 0                                  |                                     | MAR-22        |                      | Not in STU Plan 220kV Washi s/s dropped  |
| 92    | Watwate ICT   | 220/132               | 2x100               |               | 0                             | 0                         | 0                                   | 0                                  |                                     | MAR-22        |                      | Not in STU Plan 220kV Watwate s/s dropped  |
| 93    | Creation of 110 kV Level at 220 kV Peth S/S (1x 100MVA 220/110kV ICT)   | 220/110               | 1x100               |               | 100                           | 100                       | 100                                 | 100                                | 100                                 | MAR-18        | APR-24               | Commissioned 03/24.  |
| 94    | Kolshet s/s   | 220/110               | 50                  |               | 100                           | 100                       | 100                                 | 100                                | 50                                  |               | JUN-23               | Commissioned 05/23.  |
| 95    | Wadhkal Addl ICT  | 220/110               | 100                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     | MAR-19        |                      | Not in STU Plan  |
| 96    | Palghar ICT   | 220/100               | 2x100               |               | 100                           | 100                       | 100                                 | 100                                | 100                                 | OCT-19        | MAR-22               | Substation along with associated line commissioned on 31.03.2023 . 1x 100MVA, 220/132kV ICT-I charged on 31.03.2023. |
| 97    | Pawane ICT  | 220/100               | 2x100               |               | 0                             | 0                         | 0                                   | 0                                  |                                     | MAR-21        |                      | Under review.  |
| 98    | Taloja (Replacement ICT) 1x(200-100)                                    | 220/100               | 2x100               |               | 0                             | 0                         | 0                                   | 0                                  |                                     | MAR-20        |                      | Scheme under preparation at zonal level.   |
| 99    | Vasai Replacement ICT   | 220/100               | 1x100               |               | 0                             | 0                         | 0                                   | 0                                  |                                     | MAR-19        |                      | Scheme under preparation.  |
| 100   | Vashi - ICT   | 220/100               | 2x100               |               |                               |                           |                                     |                                    |                                     | MAR-22        |                      |  |
| 101   | Wadhkal ICT   | 220/100               | 1x100               |               | 0                             | 0                         | 0                                   | 0                                  |                                     | MAR-18        |                      | Not in STU Plan  |
| 102   | 1x25 MVAR Bus Reactor at Dhule s/s (GEC-I)                              | 220                   | 1x25                |               | 100                           | 100                       | 100                                 | 100                                |                                     |               | MAR-21               | Commissioned on 31-03-2021   |
| 103   | 400kV Kharghar substation (1 X 50MVA220/33kV T/F)                       | 220/33                | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |  |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**MEGHALAYA ENERGY CORP. LTD. ( MeECL )**

|   |                   |         |     |  |     |     |     |     |     |  |        |  |
|---|-------------------|---------|-----|--|-----|-----|-----|-----|-----|--|--------|--|
| 1 | Killing S/S       | 400/220 | 630 |  | 100 | 100 | 100 | 100 | 630 |  | FEB-15 | 1. Date of award of contract is 25.08.2011. 2. Schedule date of completion was 25.06.2013. 3. Actual date of commissioning is 22.02.2015. 4. Delay due to acquisition of additional land required for the sub-station. However the LILO line and both the 400/220 kV, 315 MVA transformers were charged since 03.03.2013. 5. No issues on forest clearance and no court cases. 6. Work executed by Power Grid. 7. The expenditure for the sub-station is inclusive of the LILO line. |
| 2 | Ampati S/S (2x25) | 132/33  | 50  |  | 100 | 100 | 100 | 100 |     |  | DEC-18 | 1. Date of commencement of the work is 27.09.2013. 2. Schedule date of completion is 31.03.2017. 3. Anticipated date of completion is December, 2018. 4. Delay is due to heavy flood damage in Garo Hills in September 2014 and also due to fund flow constraint. 5. Commissioned on 31.05.2019.   |
| 3 | Lad Nongkrem S/S  | 132/33  | 40  |  | 100 | 100 | 100 | 100 |     |  | MAR-19 | 1. Date of commencement of the work is 01.06.2014. 2. Schedule date of completion is 31.03.2017. 3. Anticipated date of completion is 31.12.2019. 4. Delay in completion is due to delay in supply of materials for the sub-station switchyard by the vendor. 5. No issue of forest clearance. 6. Completed. & commissioned on 09.12.2019  |
| 4 | Mawphlang S/S     | 132/33  | 40  |  | 100 | 100 | 100 | 100 | 40  |  | FEB-12 | 1. Date of commencement of the work is 05.05.2010. 2. Schedule date of completion was December 2011. 3. Actual date of commissioning are as follow: 132/33kV, 20MVA - 1no. transformer commissioned on 23.12.2011 and 2nd transformer was commissioned on 20.02.2012. 4. No issues on forest clearance.  |
| 5 | Mendipathar S/S   | 132/33  | 40  |  | 100 | 100 | 100 | 100 | 40  |  | DEC-17 | 1. Date of commencement of the Phase-II work is 01.04.2012. 2. Schedule date of completion was 22.12.2015. 3. The sub-station is charged with 132/ 33 kV 20 MVA transformer No. 1 since 22.12.2015. 4. The 2nd 20 MVA transformer was commissioned on 01.12.2017. 5. No issues on forest clearance.  |
| 6 | Mustem S/S        | 132/33  | 40  |  | 100 | 100 | 100 | 100 | 40  |  | NOV-15 | 1. Date of commencement of the work is 01.10.2013. 2. Schedule date of completion was November 2015. 3. Actual date of completion is 20.11.2015. 4. No issues on forest clearance. 5. Work completed and substation commissioned on 20.11.2015.  |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks  |
|-------|----------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|--|
|       |                      |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |  |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.  |
| 7     | Praharinagar S/S     | 132/33                | 25                  |               | 100                           | 0                         | 0                                   | 0                                  |                                     |               | DEC-19               | 1. LOA for leveling of land for the 132 kV and 33 kV switchyard at Praharinagar have been issued on 22.02.2017 . 2. LOA for boundary wall also issued but work could not progress due to ban on stone aggregates. 3. The schedule date for completion of the sub-station is December 2018. Anticipated date of completion 31.03.2020 |
| 8     | Rongkhon (Aug.) S/S  | 132/33                | 50                  |               | 100                           | 98                        | 99                                  | 99                                 | 15                                  |               | DEC-18               | 1. The transformer augmentation of the substation was completed on 20.10.2012. 2. Date of contract for Renovation and restructuring of 33 kV switchyard is 04.01.2017. 3. Anticipated date of completion is March, 2020. 4. Overall progress of the project is 98% completed.  |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**M.P. POWER TRANSMISSION CORPORATION LIMITED ( MPPTCL )**

|    |  |         |       |  |     |     |     |     |     |        |        |   |
|----|--|---------|-------|--|-----|-----|-----|-----|-----|--------|--------|---|
| 1  | Badnawar S/S   | 400/220 | 2x315 |  | 100 | 100 | 100 | 100 | 630 | JUN-19 |        | 1st 315 MVA X-mer charged on 07.03.2019 & 2nd 315 MVA X-mer charged on dtd. 21.03.2020 & 125MVAR reactor charged on 11.03.2019, |
| 2  | Handia S/S   | 400/220 | 630   |  | 0   | 0   | 0   | 0   |     |        |        | Dropped   |
| 3  | Kirnapur Addl. T/F   | 400/132 | 1x100 |  | 100 | 100 | 100 | 100 | 100 | APR-23 | NOV-23 | Commissioned 10/23.   |
| 4  | Nagda (Bus Reactor 1x125MVAR)                                  | 400     | 50    |  | 100 | 100 | 100 | 100 |     |        |        | Charges on 09.08.2016.  |
| 5  | Badwar Rewa Pooling S/s  | 220/33  | 300   |  | 100 | 100 | 100 | 100 | 300 |        | MAR-18 | 1st 100MVA charged on 29.03.2019. 2nd X'mer (100) MVA charged on 04.07.2019. 3rd 100MVA X'mer charged on 14.12.2019.            |
| 6  | Manpur (Bijouri) 220/33kV substation (TBCB)                    | 220/33  | 1x100 |  | 100 | 100 | 100 | 100 | 100 |        | APR-24 | Commissioned 03/24.   |
| 7  | Ramnagar Pahad Rewa Pooling S/s                                | 220/33  | 300   |  | 100 | 100 | 100 | 100 | 300 |        | MAR-19 | 1st 100 MVA charged on 28.07.2018 & 2nd 100 MVA charged on 14.10.2018. & 3rd 100 MVA charged on 25.04.2019                      |
| 8  | Ashta 400KV S/s Addl. 1x160 MVA X-mer                          | 220/132 | 1x160 |  | 100 | 100 | 100 | 100 | 160 |        | APR-24 | Commissioned 03/24.   |
| 9  | Aug. of Mehgaon Xmer (200-160)                                 | 220/132 | 1x40  |  | 100 | 100 | 100 | 100 | 40  | JUN-21 | JUN-23 | Commissioned 05/23.   |
| 10 | Chichli Addl. T/F  | 220/132 | 1x160 |  | 100 | 100 | 100 | 100 | 160 | APR-23 | JUN-23 | Commissioned 05/23.   |
| 11 | Gandhinagar S/S  | 220/132 | 160   |  | 0   | 0   | 0   | 0   |     |        |        |   |
| 12 | Ganjbasoda 220KV S/s additional 1x160 MVA X-mer                | 220/132 | 1x160 |  | 100 | 100 | 100 | 100 | 160 |        | SEP-23 | Commissioned 08/23.   |
| 13 | Indore -SZ 220 kV S/s Replacement of 3x40MVA by 1x160MVA X-mer | 220/132 | 40    |  | 100 | 100 | 100 | 100 | 40  | DEC-23 | JUL-23 | Commissioned 06/23.   |
| 14 | Itarsi 220 kV S/s replacement of 3x40MVA by 1x160MVA X-mer     | 220/132 | 40    |  | 100 | 100 | 100 | 100 | 40  | DEC-23 | SEP-23 | Commissioned 08/23.   |
| 15 | Jabalpur 220 kV S/s replacement of 3x40MVA by 1x160MVA X-mer   | 220/132 | 40    |  | 100 | 100 | 100 | 100 | 40  | JUN-23 | JUN-23 | Commissioned 05/23.   |
| 16 | Julwaniya S/s (Addl. 160MVA X-mer )                            | 220/132 | 1x160 |  | 100 | 100 | 100 | 100 | 160 | JUN-23 | JUL-23 | Commissioned 06/23.   |
| 17 | Mugaliyachhap 220 KV S/s Addl. 1x160MVA X-mer                  | 220/132 | 1x160 |  | 100 | 100 | 100 | 100 | 160 |        | APR-24 | Commissioned 03/24.   |
| 18 | Nagda 220 kV S/s Aug. (200-125)                                | 220/132 | 75    |  | 100 | 100 | 100 | 100 | 75  | SEP-23 | OCT-23 | Commissioned 09/23.   |
| 19 | Nimrani Addl. T/F  | 220/132 | 1x160 |  | 100 | 100 | 100 | 100 | 160 | APR-23 | JUN-23 | Commissioned 05/23.   |
| 20 | Rajgarh (D) Addl. (1x160MVA) X-mer                             | 220/132 | 1x160 |  |     |     |     |     |     |        |        |   |
| 21 | Shankargarh / Khsipra S/S                                      | 220/132 | 160   |  | 0   | 0   | 0   | 0   |     |        |        | Dropped   |
| 22 | Tikamgarh 220 KV S/s Addl 1x160 MVA X-mer s/s                  | 220/132 | 1x160 |  | 100 | 100 | 100 | 100 | 160 |        | DEC-23 | Commissioned 11/23.   |
| 23 | Vijaipur (Aug.)  | 132/33  | 40    |  | 100 | 100 | 100 | 100 | 40  |        |        | Under GEC-I, Additional 40 MVA 132/33kV Transformer charged on 18.09.2020   |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**ORISSA POWER TRANSMISSION CORPORATION LTD. ( OPTCL )**

|    |  |            |          |  |     |     |     |     |     |        |        |  |
|----|--|------------|----------|--|-----|-----|-----|-----|-----|--------|--------|--|
| 1  | Duburi (ICT-III)                             | 400/220    | 1x315    |  | 100 | 80  | 90  | 80  |     | MAR-21 | DEC-24 | Tfr shifted to other works due to emergency..  |
| 2  | Popda (Aug.)                                 | 220/66     | 1x160    |  | 0   | 0   | 0   | 0   |     |        |        | There is no such project   |
| 3  | 2X20 MVA 220/33kV Balichandrapur (Palei) S/s | 220/33     | 40       |  | 100 | 100 | 95  | 95  | 40  | JUN-23 | APR-24 |  |
| 4  | 2X63 MVA 220/33kV Kantabada S/s              | 220/33     | 126      |  | 100 | 100 | 100 | 100 | 126 | MAY-23 | MAY-23 | Commissioned 04/23.  |
| 5  | Baliguda S/S                                 | 220/33     | 40       |  | 100 | 90  | 90  | 80  | 40  | JUN-17 | MAR-25 | Forest Issue   |
| 6  | Daspalla S/S                                 | 220/33     | 1x40     |  | 100 | 100 | 100 | 100 |     | JUN-23 | MAY-24 | Delayed due to forest clearance issue  |
| 7  | Gobindpalli                                  | 220/33     | 2x20     |  | 100 | 100 | 100 | 100 |     | JAN-20 | APR-24 | 2X20 MVA Govindpalli Commissioned by T arrangement from nearest line on 17.11.20. The line could not be completed due to Forest Clearance issue  |
| 8  | Laxmipur S/S                                 | 220/33     | 20       |  | 100 | 100 | 100 | 100 |     |        | JUL-20 | Charged on 27.07.20 and may be deleted.  |
| 9  | Balianta (220/132/33 kV) S/S                 | 220/132/33 | 2x200+46 |  | 100 | 75  | 75  | 75  |     |        | JUL-24 | In the transmission line section plz add the Balianta line. The clarification asked has already been complied. This has already been mailed a number of times. The line progress is Foundation: 27/48 nos., Erection: 08/48 nos. and stringing is : nil/20.34b Ckm. This may kindly be added in the Transmission line progress |
| 10 | Dhamara S/S                                  | 220/132/33 | 200      |  | 100 | 100 | 100 | 100 | 320 |        | APR-23 | Both the TRansformers already charged  |
| 11 | 220/132/33kV Balimunda                       | 220/132    | 1x160    |  | 100 | 100 | 100 | 100 | 160 |        | DEC-23 | Commissioned 11/23.  |
| 12 | 2X160 MVA 220/132kV Turumunga S/s            | 220/132    | 2x160    |  | 100 | 90  | 100 | 90  |     | FEB-24 | JUN-24 |  |
| 13 | Bamra S/s T/F - II                           | 220/132    | 1x160    |  | 100 | 100 | 100 | 100 | 160 | JUN-23 | JAN-24 | Commissioned 12/23.  |
| 14 | Dhamra S/s (T/F -I)                          | 220/132    | 160      |  | 100 | 100 | 100 | 100 | 160 | APR-23 | MAY-23 | Commissioned 04/23.  |
| 15 | Dhamra S/S (T/F - II)                        | 220/132    | 160      |  |     |     |     |     |     | APR-23 |        |  |
| 16 | Kiakata                                      | 220/132    | 320      |  | 100 | 90  | 90  | 90  |     | JAN-20 | DEC-24 | The line work delayed due to forest clearance issue  |
| 17 | Kuanmunda S/S                                | 220/132    | 2x160    |  | 100 | 100 | 100 | 100 |     | OCT-22 | APR-24 | 1X160 MVA with 220/132/33kV GSS commissioned on 25.01.23   |
| 18 | Pratapsasan                                  | 220/132    | 2x160    |  | 100 | 100 | 100 | 100 |     | AUG-21 | AUG-21 | one no. 160 MVA charged on 25.06.21. All bays charged in 07/21. 2nd 160 MVA charged on 23.03.22  |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)              | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                             | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**POWER AND ELECTRICITY DEPARTMENT, MIZORAM ( PEDMIZO )**

|   |   |        |      |  |   |   |   |   |  |  |  |  |
|---|---|--------|------|--|---|---|---|---|--|--|--|--|
| 1 | Bawktlang (Augmentation of existing substation) | 132/33 | 2x20 |  | 0 | 0 | 0 | 0 |  |  |  | Proposal stage                                     |
| 2 | Khawiva (Augmentation of existing substation)   | 132/33 | 25   |  | 0 | 0 | 0 | 0 |  |  |  | Works are in progress and are implemented by PGCIL |
| 3 | Luangmual (Augmentation of existing substation) | 132/33 | 60   |  | 0 | 0 | 0 | 0 |  |  |  | Proposal stage                                     |
| 4 | Sihhmui (Augmentation of existing substation)   | 132/33 | 1x10 |  | 0 | 0 | 0 | 0 |  |  |  | Proposal stage                                     |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. ( PTCUL )**

|    |                                      |         |      |  |     |     |     |     |     |        |        |  |
|----|--------------------------------------|---------|------|--|-----|-----|-----|-----|-----|--------|--------|--|
| 1  | Karanprayag (GIS)                    | 400/132 | 630  |  | 0   | 0   | 0   | 0   |     |        | JUN-17 | Construction of Substation shall be planned as per Connectivity schedule of generators in Alaknanda Valley.  |
| 2  | Pipalkot (THDC) Switching Substation | 400     | 10   |  | 0   | 0   | 0   | 0   |     |        | DEC-21 | Substation land is inside the premises of Pipalkoti HEP. Construction of Substation shall be planned as per schedule of Pipalkoti HEP (THDC) after signing of Implementation Agreement with PTCUL. |
| 3  | Barahamwari New                      | 220/33  | 100  |  | 0   | 0   | 0   | 0   |     | MAR-17 | DEC-21 | Work awarded to M/s Siemens.   |
| 4  | Baram (GIS) s/s                      | 220/33  | 2x25 |  | 100 | 75  | 73  | 25  | 50  | APR-22 | APR-22 | WIP  |
| 5  | Ghansali (GIS)                       | 220/33  | 60   |  | 100 | 0   | 0   | 0   |     |        | DEC-21 | Will be planned matching with commissioning schedule of Bhilanga-II HEP of UJVN Ltd.   |
| 6  | Ghansali New                         | 220/33  | 60   |  | 0   | 0   | 0   | 0   |     | MAR-17 | DEC-18 | Tender is under process.   |
| 7  | Mori (GIS)                           | 220/33  | 100  |  | 0   | 0   | 0   | 0   |     |        |        | Land for above substaion has been finalized at Mori Block. Forest case preperation is under progress.  |
| 8  | Nogaon                               | 220/33  | 100  |  | 0   | 0   | 0   | 0   |     |        | MAR-18 | Land search under progress.  |
| 9  | Puhana (GIS)                         | 220/33  | 100  |  | 0   | 0   | 0   | 0   |     |        | MAR-17 | Differed till further order.   |
| 10 | Almora                               | 220/132 | 200  |  | 0   | 0   | 0   | 0   |     |        | JUN-17 | DPR Prepared.sending DPR to funding agency is under process.   |
| 11 | Baramwari (GIS)                      | 220/132 | 60   |  | 100 | 0   | 0   | 0   |     |        | DEC-23 | Tendering is in progress.  |
| 12 | Pantnagar (Aug.)                     | 220/132 | 100  |  | 0   | 0   | 0   | 0   |     |        | MAR-17 | Tendering is under progress  |
| 13 | Piran Kaliyar (GIS)                  | 220/132 | 300  |  | 100 | 100 | 100 | 100 | 300 |        | SEP-18 | 220/132/33 kV AIS substation has been successfully commissioned on dated 23-09-2018  |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**PUNJAB STATE TRANSMISSION CORPORATION LIMITED ( PSTCL )**

|    |  |         |       |  |     |     |     |     |     |        |        |   |
|----|--|---------|-------|--|-----|-----|-----|-----|-----|--------|--------|---|
| 1  | 400 kV S/S Dhanansu (1x315 MVA)  | 400/220 | 500   |  | 100 | 100 | 100 | 100 | 500 | SEP-23 | FEB-24 | Commissioned 01/24.   |
| 2  | Nakodar (Aug .of 1x315 MVA T/F 1 with 1x500 MVA T/F)                   | 400/220 | 185   |  | 100 | 100 | 100 | 100 | 185 | AUG-23 | JUL-23 | Commissioned 06/23.   |
| 3  | Ropar ( New 1x500 MVA ) 1st T/F  | 400/220 | 500   |  | 0   | 80  | 90  | 80  |     | NOV-23 | MAR-24 | Work in progress. Likely to be commissioned by March-2024   |
| 4  | Ropar (New 1x500 MVA ) 2nd T/F   | 400/220 | 500   |  | 0   | 80  | 90  | 80  |     | DEC-23 | MAR-24 | Work in progress. Likely to be commissioned by March-2024   |
| 5  | 220 kV S/S Banur (Aug. of 1x100 MVA T/F with 1x160 MVA T/F)            | 220/66  | 60    |  | 0   | 0   | 0   | 0   |     | NOV-23 | MAR-24 | T/F supply in pipeline. Likely to be commissioned by March-2024   |
| 6  | 220 kV S/S Budhlada (1x160 MVA T/F) (Upgraded from 66 KV to 220 KV)    | 220/66  | 160   |  | 0   | 50  | 40  | 30  |     | DEC-23 | MAR-24 | Work in progress. Likely to be commissioned by March-2024   |
| 7  | 220 kV S/S Dhandari Kalan-1 (Aug. of 1x100 MVA T/F with 1x160 MVA T/F) | 220/66  | 60    |  | 100 | 100 | 100 | 100 | 60  |        | JAN-24 | Commissioned 12/23.   |
| 8  | 220 kV S/S G-1. (Aug. of 1x100 MVA T/F with 1x160 MVA)                 | 220/66  | 60    |  |     |     |     |     |     | MAY-23 |        |   |
| 9  | 220 kV S/S G-1. (Aug. of 2x100 MVA T/F with 2x160 MVA) T/F-II Aug.     | 220/66  | 60    |  | 100 | 100 | 100 | 100 | 60  | MAY-23 | JUL-23 | Commissioned 06/23.   |
| 10 | 220 kV S/S Kharar (Aug. of 1x100 MVA T/F with 1x160 MVA T/F)           | 220/66  | 60    |  | 100 | 100 | 100 | 100 | 60  | NOV-23 | JAN-24 | Commissioned 12/23.   |
| 11 | 220 kV S/S Naraingarh (Addl. 100 MVA T/F)                              | 220/66  | 1x100 |  | 100 | 80  | 75  | 65  | 100 | DEC-23 |        | Work in progress.   |
| 12 | 220 kV S/S Sahnewal (Augmentation of 100 MVA 220/66 to 160 MVA)        | 220/66  | 60    |  | 100 | 100 | 100 | 100 | 60  |        | JAN-24 | Commissioned 12/23.   |
| 13 | 220 kV S/S Talwandi Sabo (Addl. 100 MVA T/F)                           | 220/66  | 1x100 |  | 100 | 100 | 100 | 100 | 100 |        | FEB-24 | Commissioned 01/24.   |
| 14 | Badshahpur (Addl. T/F)   | 220/66  | 1x100 |  | 100 | 30  | 0   | 0   | 100 | DEC-22 | JAN-23 | Civil works under progress. Likely to be completed by June.2023   |
| 15 | Bahadurgarh (Addle. T/F) S/S   | 220/66  | 100   |  | 100 | 100 | 100 | 100 | 160 |        | JUN-17 | The work of Augmentation of 1x100 MVA, 220/66 KV T/F with 1x160 MVA, 220/66 KV T/F has been completed on 16.02.2017 and T/F loaded on 22.6.2017   |
| 16 | Dhandari Kalan-2 (Aug. of 2x100 MVA T/F with 2x160 MVA T/F)            | 220/66  | 120   |  | 0   | 70  | 60  | 40  |     | JUL-23 | DEC-23 | 1x100 MVA T/F was augmented to 160 MVA and was commissioned on 09.08.2023 but the same has been damaged on 13.08.2023. Now the T/F will be replaced after receipt of repaired T/F from BHEL or some other T/F in pipeline. The augmentation of other 100 MVA T/F to 160 MVA likely to be completed in Dec.-2023 |
| 17 | Focal Point Nabha (Aug.) (3rd Addl.)                                   | 220/66  | 100   |  | 0   | 0   | 0   | 0   |     |        |        | No such work exists.  |
| 18 | Gurdaspur (1x100 MVA) (Upgraded from 66 KV to 220 KV)                  | 220/66  | 1x100 |  | 0   | 50  | 50  | 45  |     | AUG-23 | NOV-23 | Work in progress. Likely to be completed by Nov.-2023   |
| 19 | Ladowal  | 220/66  | 160   |  | 100 | 100 | 100 | 100 | 160 | MAR-17 | MAR-19 | Commissioned on load on 15.03.19  |
| 20 | Udhoke (Addl. T/F)   | 220/66  | 1x100 |  | 100 | 100 | 100 | 100 | 100 | JUN-23 | OCT-23 | Commissioned 09/23.   |
| 21 | 220 kV S/S Banga (Addl. 100 MVA T/F)                                   | 220/132 | 1x100 |  | 100 | 100 | 100 | 100 | 100 | JAN-24 | OCT-23 | Commissioned 09/23.   |
| 22 | Civil line Amritsar (Addl. T/F)  | 220/132 | 1x100 |  | 100 | 0   | 0   | 0   | 100 | MAR-23 | MAR-23 | Work is yet to be taken in hand.  |



| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED ( RVPNL )**

|    |   |         |       |  |     |     |     |     |     |        |        |  |
|----|---|---------|-------|--|-----|-----|-----|-----|-----|--------|--------|--|
| 1  | 400kV GSS Chittorgarh                     | 400/220 | 1x315 |  | 100 | 100 | 100 | 100 | 315 |        | FEB-24 | Commissioned 01/24.  |
| 2  | 220kV GSS Chaksu (Additional 100 MVA T/F) | 220/132 | 1x100 |  | 100 | 100 | 100 | 100 | 100 |        | APR-24 | Commissioned 03/24.  |
| 3  | 220 kV GSS Dholpur (160-100)              | 220/132 | 60    |  | 100 | 100 | 100 | 100 | 60  |        | AUG-23 | Commissioned 07/23.  |
| 4  | 220 kV GSS Dhorimanna (160-100)           | 220/132 | 60    |  | 100 | 100 | 100 | 100 | 60  |        | AUG-23 | Commissioned 07/23.  |
| 5  | 220kV GSS Halasar                         | 220/132 | 1x100 |  | 100 | 100 | 100 | 100 | 100 |        | SEP-23 | Commissioned 08/23.  |
| 6  | 220kV GSS Pindwara                        | 220/132 | 1x100 |  | 100 | 100 | 100 | 100 | 100 |        | NOV-23 | Commissioned 10/23.  |
| 7  | 220kV GSS Reodar (Distt. Sirohi)          | 220/132 | 1x160 |  | 100 | 100 | 100 | 100 | 160 | AUG-23 | APR-24 | Commissioned 03/24.  |
| 8  | 220 kV GSS Sridungargarh (160-100)        | 220/132 | 60    |  | 100 | 100 | 100 | 100 | 60  |        | AUG-23 | Commissioned 07/23.  |
| 9  | Banar GIS (Distt. Jodhpur)                | 220/132 | 200   |  | 100 | 80  | 75  | 6   |     | AUG-23 | JUN-24 | work under progress  |
| 10 | Nawalgarh s/s                             | 220/132 | 100   |  | 100 | 0   | 0   | 0   |     |        |        | Work stopped. W.O. awarded to M/s. EMCO Ltd. Termination notice has been issued to firm by RVUNL in term of Article 13.3(d) of TSA dated 25.02.2013. Firm filed petition before APTEL Delhi against the order passed by RERC.Appeal included in list of final decided in hearing on 19.1.23. |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**TAMILNADU TRANSMISSION CORPORATION LTD. ( TANTRANSCO )**

|    |  |             |             |  |     |     |     |     |      |        |        |  |
|----|--|-------------|-------------|--|-----|-----|-----|-----|------|--------|--------|--|
| 1  | Ariyalur S/S   | 765/400     | 1x1500      |  | 100 | 100 | 100 | 100 | 1500 | SEP-23 | JAN-24 | Commissioned 12/23.  |
| 2  | Coimbatore   | 765/400     | 3000        |  | 50  | 0   | 0   | 0   |      | SEP-21 | MAR-25 | Part of the Land registration approval for additional land acquisition is in process.'s associated 765 KV line and it's 400 KV line work. Estimate is under preparation for floating tender. |
| 3  | North Chennai Pooling Station (GIS) (3X1500)                                 | 765/400     | 4500        |  | 100 | 100 | 100 | 100 | 4500 | AUG-23 | MAR-24 | Commissioned 02/24.  |
| 4  | Virudhunagar   | 765/400     | 3000        |  | 100 | 95  | 95  | 90  |      | MAR-21 | MAR-24 | Work in progress.  |
| 5  | Edayarpalayam  | 400/230/110 | 2x315+3x200 |  | 100 | 25  | 0   | 0   |      | SEP-18 | MAR-24 | Work under progress  |
| 6  | Guindy (GIS)   | 400/230/110 | 630         |  | 100 | 100 | 100 | 100 |      | SEP-19 | MAR-24 | Backcharged at 230KV level on 19.12.2020. 400KV OH Line erection and UG cable laying works in progress. On completion of the same, SS will be charged at 400KV level.                        |
| 7  | Korattur (GIS)   | 400/230/110 | 1030        |  | 100 | 90  | 90  | 90  |      | SEP-19 | MAR-24 | Work under progress  |
| 8  | Mylapore/Taramani  | 400/230/110 | 1030        |  | 100 | 95  | 100 | 90  |      | SEP-19 | JUL-21 | Work under progress. Relay testing of GIS , Transformer and Reactor under progress.  |
| 9  | Pavoorchatram (Tennampatty)  | 400/230/110 | 2x315+2x100 |  | 100 | 100 | 100 | 100 |      |        | NOV-19 | SS commissioned on 05.11.2019.   |
| 10 | Establishment of 400/230 kV S/S ICTs at Parali (near existing Kundah PH-III) | 400/230     | 2x500       |  | 100 | 5   | 0   | 0   |      |        | JUN-24 | Work to resume after finalization of compensatory afforestation proposal as ordered by supreme court.  |
| 11 | Kolappalur   | 400/230     | 1030        |  | 0   | 0   | 0   | 0   |      | SEP-21 | MAR-22 | Sanction awaited.  |
| 12 | Mangalapuram   | 400/230     | 1030        |  | 0   | 0   | 0   | 0   |      | SEP-21 | JUL-23 | Sanction awaited.  |
| 13 | Samugarengapuram   | 400/230     | 1030        |  | 100 | 0   | 0   | 0   |      | SEP-19 | MAR-25 | Estimate sanctioned. Tender to be floated.   |
| 14 | Thuraiyur  | 400/230     | 1030        |  | 0   | 0   | 0   | 0   |      | SEP-21 | MAR-22 | Sanction awaited.  |
| 15 | Vellalaviduthi (2X315 )  | 400/230     | 1x315       |  | 100 | 100 | 100 | 100 | 315  | SEP-23 | NOV-23 | Commissioned 10/23.  |
| 16 | Vellalaviduthi T/F-II  | 400/230     | 1x315       |  | 100 | 100 | 100 | 100 | 315  | SEP-23 | JAN-24 | Commissioned 12/23.  |
| 17 | Bay (Provision) at Kayathar s/s (4 Nos.) (GEC-I)                             | 400         | 50          |  |     |     |     |     |      |        |        |  |
| 18 | Bays at Palavadi s/s (2 Nos.)  | 400         | 50          |  |     |     |     |     |      |        |        |  |
| 19 | Pugalur and North Trichur HVDC Terminal                                      | 320         | 2000        |  | 0   | 0   | 0   | 0   |      | APR-20 |        |  |
| 20 | Alagarkoil (2x100+3x100)   | 230/110     | 500         |  | 0   | 0   | 0   | 0   |      | SEP-17 | MAR-18 | Work to be taken up.   |
| 21 | Arani (3x80 to 4x80)   | 230/110     | 560         |  | 0   | 0   | 0   | 0   |      | SEP-17 | MAR-18 | Work to be taken up.   |
| 22 | Athipattu 230kV (1x100 to 2x100)   | 230/110     | 1x100       |  | 100 | 100 | 100 | 100 | 100  |        | NOV-23 | Commissioned 10/23.  |
| 23 | Coimbatore 230/110 kV SS (Additional Transformer from 2x100 to 3x100 MVA)    | 230/110     | 1x100       |  | 100 | 100 | 100 | 100 | 100  |        | DEC-23 | Commissioned 11/23.  |

| SI No | Name of Sub Stations  | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks   |
|-------|---|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---|
|       |   |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |   |
| 1.    | 2.  | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.   |
| 24    | Cuddalore (3x100 to 3x160)(GEC-I)   | 230/110               | 180                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     | AUG-21        | DEC-22               | All works completed, Auto Transformer to be allotted                      |
| 25    | Enhancement of Transformer capacity from 50MVA to 100MVA in Eachangadu 230/110KV SS | 230/110               | 50                  |               | 100                           | 100                       | 100                                 | 100                                | 50                                  |               | AUG-23               | Commissioned 07/23.   |
| 26    | Erode (T/F - II)  | 230/110               | 100                 |               | 100                           | 100                       | 100                                 | 100                                | 100                                 | JUN-23        | AUG-23               | Commissioned 07/23.   |
| 27    | Kadapperi S/S Aug.(160-100)   | 230/110               | 60                  |               | 100                           | 100                       | 100                                 | 100                                | 60                                  |               | MAY-23               | Commissioned 04/23.   |
| 28    | Kalivelampatty  | 230/110               | 200                 |               | 100                           | 100                       | 40                                  | 30                                 |                                     | SEP-19        | JUN-24               | Work under progress   |
| 29    | Karuppur  | 230/110               | 1x100               |               | 100                           | 100                       | 100                                 | 100                                | 100                                 | APR-23        | NOV-23               | Commissioned 10/23.   |
| 30    | Keezhakuppam  | 230/110               | 200                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     | SEP-19        | MAR-25               | tender to be floated  |
| 31    | Kits Park 230/110 KV SS (1x80 to 1x100)   | 230/110               | 20                  |               | 100                           | 100                       | 100                                 | 100                                | 20                                  |               | NOV-23               | Commissioned 10/23.   |
| 32    | Kondagai  | 230/110               | 200                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     | SEP-20        | DEC-23               | Sanction awaited. Tender will be floated after getting sanction.          |
| 33    | Kongal Nagaram  | 230/110               | 200                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     | SEP-18        | DEC-23               | Sanction awaited.   |
| 34    | K.Pudur   | 230/110               | 200                 |               | 100                           | 0                         | 0                                   | 0                                  |                                     | SEP-20        | MAR-25               | It is proposed to establish as AIS. land for AIS is under identification. |
| 35    | Maraimalai Nagar  | 230/110               | 2x100               |               | 100                           | 95                        | 95                                  | 95                                 |                                     | JUL-23        | MAR-24               | Testing work completed.Ready for back charging                            |
| 36    | Membalam (GIS)  | 230/110               | 2x160               |               | 1                             | 100                       | 100                                 | 100                                |                                     |               | SEP-21               | Commissioned  |
| 37    | Nanguneri   | 230/110               | 2x100               |               | 100                           | 90                        | 50                                  | 0                                  |                                     | FEB-24        | MAR-24               | Work under progress   |
| 38    | Narimanam S/S   | 230/110               | 2x100               |               | 100                           | 0                         | 0                                   | 0                                  |                                     |               | MAR-25               | Revised administrative approval obtained. Estimate under scrutiny         |
| 39    | Nokia 230kV (1x100 to 2x100)  | 230/110               | 1x100               |               | 100                           | 100                       | 100                                 | 100                                | 100                                 |               | NOV-23               | Commissioned 10/23.   |
| 40    | Poolavady   | 230/110               | 200                 |               | 100                           | 0                         | 0                                   | 0                                  |                                     | SEP-18        | MAR-25               | Tender to be floated  |
| 41    | Pudukottai (2x100 to 3x160)(GEC-I)  | 230/110               | 280                 |               | 100                           | 100                       | 100                                 | 100                                |                                     |               |                      | Commissioned.   |
| 42    | Sankarapuram 230/110 kV SS (Additional Transformer from 1x100 to 2x100 MVA)         | 230/110               | 1x100               |               | 100                           | 100                       | 100                                 | 100                                | 100                                 |               | DEC-23               | Commissioned 11/23.   |
| 43    | Sathumadurai  | 230/110               | 200                 |               | 100                           | 60                        | 0                                   | 0                                  |                                     | SEP-18        | JUN-24               | Work under progress   |
| 44    | Selvapuram  | 230/110               | 2x100               |               | 100                           | 80                        | 95                                  | 95                                 |                                     | JUL-23        | MAR-24               | slow progress of work by the contractor.                                  |
| 45    | Shenpagapudur (JICA)  | 230/110               | 2x100               |               | 100                           | 100                       | 100                                 | 100                                |                                     | JUN-15        | FEB-21               | Commissioned on 26.02.2021.   |
| 46    | Singapuram S/S (ICT-II)   | 230/110               | 1x100               |               | 100                           | 100                       | 100                                 | 100                                | 100                                 |               | NOV-23               | Commissioned 10/23.   |
| 47    | Taramani (3x100+3x160)  | 230/110               | 780                 |               | 100                           | 100                       | 100                                 | 100                                |                                     | SEP-17        | MAR-24               | Work completed and 230 KV GIS Bus charged on 17.03.23                     |
| 48    | Thiruchuli 230/110 kV SS (Enhancement from 1x50 to 1x100 MVA)                       | 230/110               | 50                  |               | 100                           | 100                       | 100                                 | 100                                | 50                                  |               | DEC-23               | Commissioned 11/23.   |
| 49    | Thirupathur 230/110 KV (Second 100 MVA ICT)   | 230/110               | 1x100               |               | 100                           | 100                       | 100                                 | 100                                | 100                                 |               | NOV-23               | Commissioned 10/23.   |
| 50    | Thiruppur S/S   | 230/110               | 2x100               |               | 0                             | 0                         | 0                                   | 0                                  |                                     | SEP-19        |                      |   |
| 51    | Thiruvanmiyur   | 230/110               | 200                 |               | 100                           | 90                        | 85                                  | 85                                 |                                     | APR-23        | NOV-23               | Relay testing under progress  |

| SI No | Name of Sub Stations                 | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks               |
|-------|--------------------------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|-----------------------|
|       |                                      |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |                       |
| 1.    | 2.                                   | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.                   |
| 52    | Usilampatty                          | 230/110               | 200                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     | SEP-20        | MAR-22               | Sanction awaited.     |
| 53    | Veerapuram 230 kV                    | 230/110               | 1x100               |               | 100                           | 100                       | 100                                 | 100                                | 100                                 |               | SEP-23               | Commissioned 08/23.   |
| 54    | Vembakkam                            | 230/110               | 2x100               |               | 100                           | 90                        | 90                                  | 60                                 |                                     | FEB-24        | MAR-24               | Work under progress   |
| 55    | Vinnmangalam (2x100 to 2x160)        | 230/110               | 520                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     | SEP-17        | MAR-18               | Work to be taken up.  |
| 56    | Vyasarpadi 230kV SS (2x100 to 3x100) | 230/110               | 1x100               |               | 100                           | 100                       | 100                                 | 100                                | 100                                 |               | MAR-24               | Commissioned 02/24.   |
| 57    | Kadalangudy (Aug.) (100-80)          | 220/110               | 20                  |               | 100                           | 100                       | 94                                  | 100                                |                                     |               | DEC-15               | Commissioned 12/15.   |
| 58    | Muppandal                            | 220/110               | 200                 |               | 100                           | 0                         | 0                                   | 0                                  |                                     | SEP-18        | MAR-25               | Tender to be floated. |
| 59    | Nemmali thippiyakudi (2x100+3x100)   | 220/110               | 500                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     | SEP-17        | MAR-17               |                       |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**TRANSMISSION CORP. OF ANDHRA PRADESH LIMITED ( APTRANSCO )**

|    |  |             |        |  |     |     |     |     |     |        |        |   |
|----|--|-------------|--------|--|-----|-----|-----|-----|-----|--------|--------|---|
| 1  | 400/220kV SS Hindupur                            | 400/220     | 1x315  |  | 100 | 100 | 100 | 100 | 315 |        | JAN-24 | Commissioned 12/23.                       |
| 2  | Mughalkod (GEC-I)                                | 400/220     | 945    |  |     |     |     |     |     |        |        |   |
| 3  | Uravakonda (GEC-I)                               | 400/220     | 1000   |  |     |     |     |     |     |        |        |   |
| 4  | 80 MVAR Bus Reactor at Jammalamadugu s/s (GEC-I) | 400         | 50     |  |     |     |     |     |     |        |        |   |
| 5  | Bay Extn. at Uravakonda s/s (2Nos.) (GEC-I)      | 400         | 50     |  |     |     |     |     |     |        |        |   |
| 6  | 220/33kv Pattiseema (T/F-II)                     | 220/33      | 50     |  | 100 | 100 | 100 | 100 | 50  |        | FEB-24 | (Second PTR) Commissioned 01/24.          |
| 7  | 220/33kv Purusothapatnam (T/F-II)                | 220/33      | 50     |  | 100 | 100 | 100 | 100 | 50  |        | FEB-24 | (Second PTR) Commissioned 01/24 .         |
| 8  | Ammavaripalli in Ananthapur (Aug) (2x50 - 1x50)  | 220/33      | 2x25   |  |     |     |     |     |     |        |        |   |
| 9  | 220/132KV SS at Pampanur Tanda                   | 220/132     | 1x160  |  | 100 | 100 | 100 | 100 | 160 |        | JAN-24 | Commissioned 12/23.                       |
| 10 | Chilakaluripeta S/s (2x500MVA)                   | 400/220/132 | 1000   |  | 0   | 0   | 0   | 0   |     | AUG-19 |        | Work Cancelled.                           |
| 11 | Guddigudem SS (LIS) (2x315 MVA)                  | 400/220/132 | 630    |  | 100 | 100 | 100 | 100 | 630 |        | MAY-23 | Commissioned 04/23.                       |
| 12 | 80 MVAR Bus Rector at Hindupur s/s (GEC-I)       | 400/220     | 50     |  | 0   | 0   | 0   | 0   |     |        |        | Commissioned                              |
| 13 | Amaravathi SS-II in CRDA                         | 400/220     | 630    |  | 0   | 0   | 0   | 0   |     | AUG-21 |        | Work Cancelled.                           |
| 14 | Amaravathi S/s-I in CRDA                         | 400/220     | 630    |  | 0   | 0   | 0   | 0   |     | AUG-20 |        | Work Cancelled.                           |
| 15 | Aspiri S/s                                       | 400/220     | 945    |  | 0   | 0   | 0   | 0   |     | AUG-18 |        | Work Cancelled.                           |
| 16 | Aug. at Jammalamadugu                            | 400/220     | 1x315  |  | 100 | 100 | 100 | 100 |     | DEC-19 |        | Commissioned                              |
| 17 | Aug.at Kalpaka -4th (500MVA)                     | 400/220     | 500    |  | 100 | 50  | 25  | 15  |     | MAY-21 | DEC-23 | Work in Progress.                         |
| 18 | Aug. at Manubolu (Nellore)                       | 400/220     | 500    |  | 100 | 100 | 100 | 100 |     | MAY-21 |        | Commissioned                              |
| 19 | Eluru S/s  | 400/220     | 630    |  | 0   | 0   | 0   | 0   |     | AUG-18 |        | Work Cancelled.                           |
| 20 | Hindupur (ICT 3rd )                              | 400/220     | 1x315  |  | 100 | 100 | 100 | 100 | 315 | JUN-23 | JUN-23 | Commissioned 05/23.                       |
| 21 | Hindupur (ICT 4th )                              | 400/220     | 1x315  |  | 100 | 100 | 100 | 100 |     |        | SEP-23 | SAS integration works are under progress. |
| 22 | Inavolu S/s (Thallayapalem GIS)                  | 400/220     | 2x500  |  | 100 | 100 | 100 | 100 |     | JUN-22 | OCT-23 | Works are under progress.                 |
| 23 | Kalpaka-II S/s                                   | 400/220     | 945    |  | 0   | 0   | 0   | 0   |     | AUG-20 |        | Work Cancelled.                           |
| 24 | Mylavaram (GEC-II)                               | 400/220     | 3x315  |  | 100 | 0   | 0   | 0   |     | JUL-20 |        | Work Cancelled.                           |
| 25 | Mylavarm S/s                                     | 400/220     | 945    |  | 0   | 0   | 0   | 0   |     | AUG-18 |        | Work Cancelled.                           |
| 26 | NP Kunta - ICT-4 (GEC-II)                        | 400/220     | 500    |  | 0   | 0   | 0   | 0   |     |        |        | Not pertains to APTRANSCO                 |
| 27 | NP Kunta PS(GEC-II)                              | 400/220     | 1x1500 |  | 0   | 0   | 0   | 0   |     |        |        | Not pertains to APTRANSCO                 |
| 28 | Rachaganneru S/s                                 | 400/220     | 630    |  | 100 | 100 | 100 | 100 | 315 | AUG-18 |        | Commissioned.                             |

| SI No | Name of Sub Stations                              | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks   |
|-------|---|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---|
|       |   |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |   |
| 1.    | 2.  | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.   |
| 29    | urvakonda-II S/s                                  | 400/220               | 1260                |               | 0                             | 0                         | 0                                   | 0                                  |                                     | AUG-18        |                      | The scheme is dropped from Green Energy Corridor (GEC-II), as the uncommissioned RE connectivities are diverted to other substations as per the initiative of Go AP for establishing 10,000MW Solar Energy in Andhra Pradesh. |
| 30    | Gudivada (2x500 MVA+2x100 MVA)                    | 400/132               | 1200                |               | 100                           | 30                        | 20                                  | 5                                  |                                     | AUG-19        | MAY-24               | Works under progress  |
| 31    | 125 MVAR Bus Reactor at Uravakonda (GEC-I)        | 400                   | 50                  |               | 0                             | 0                         | 0                                   | 0                                  | 125                                 |               |                      | Commissioned  |
| 32    | Bays at Kurnool S/S (2nos.)                       | 400                   | 50                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      | Work Cancelled.   |
| 33    | Anupankulam (3x100 to 3x160)(GEC-I)               | 230/110               | 3x60                |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      | Work Cancelled.   |
| 34    | Sembatty (3x100 to 3x160)(GEC-I)                  | 230/110               | 3x60                |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      | Work Cancelled.   |
| 35    | 33KV features at existing 220/11KV Pattiseema LIS | 220/33                | 50                  |               | 100                           | 100                       | 100                                 | 100                                | 50                                  |               | JUL-23               | Commissioned 06/23.   |
| 36    | Bavojipeta  | 220/33                | 50                  |               | 100                           | 100                       | 100                                 | 100                                | 50                                  |               | MAY-23               | Commissioned 04/23.   |
| 37    | Atchuthapuram GIS                                 | 220/132               | 2x100               |               | 100                           | 50                        | 0                                   | 0                                  |                                     | AUG-22        | DEC-23               | Works are under progress.   |
| 38    | Dharmavaram                                       | 220/132               | 2x100               |               | 100                           | 90                        | 100                                 | 100                                |                                     | JUN-23        | SEP-23               | Works are under progress.   |
| 39    | Naidupeta S/S                                     | 220/132               | 2x100               |               | 100                           | 100                       | 100                                 | 100                                |                                     | JUN-19        | AUG-20               | Charged @30.11.2020   |
| 40    | Pampanur Tanda (GEC-I)                            | 220/132               | 2x160               |               | 100                           | 100                       | 100                                 | 90                                 |                                     | SEP-23        |                      | Substation charged on 18.05.2023 without PTRs.  |
| 41    | Penukonda(GEC-I)                                  | 220/132               | 2x160               |               | 100                           | 80                        | 90                                  | 80                                 |                                     | JUN-23        | SEP-23               | Works under Progress.   |
| 42    | Piduguralla (Upgradation)                         | 220/132               | 160                 |               | 100                           | 100                       | 100                                 | 100                                | 160                                 | MAY-23        | JUL-23               | Commissioned 06/23.   |
| 43    | Porumamilla                                       | 220/132               | 200                 |               | 100                           | 100                       | 100                                 | 100                                | 200                                 |               |                      | Commissioned.   |
| 44    | Racherla  | 220/132               | 2x100               |               | 100                           | 40                        | 80                                  | 70                                 |                                     | JUN-22        | JAN-24               | Work held up due to contempt case. Work resumed from 27.07.2023.  |
| 45    | Tiruvuru  | 220/132               | 3x100               |               | 100                           | 70                        | 80                                  | 80                                 |                                     | JUN-23        | OCT-23               | Work in Progress.   |
| 46    | Gaddamvaripalli                                   | 220/11                | 50                  |               | 100                           | 100                       | 100                                 | 100                                |                                     |               |                      | Commissioned.   |
| 47    | Bay Extn. at Hindupur s/s (GEC-I)                 | 220                   | 50                  |               | 100                           | 100                       | 100                                 | 100                                |                                     |               |                      | Commissioned  |
| 48    | Bay Extn. at Porumamilla s/s (2 Nos) (GEC-I)      | 220                   | 50                  |               | 100                           | 100                       | 100                                 | 100                                |                                     |               |                      | Commissioned  |
| 49    | Bay Extn. at Tadipatri s/s (GEC-I)                | 220                   | 50                  |               | 100                           | 100                       | 100                                 | 0                                  |                                     |               |                      | Works completed.  |
| 50    | Bay Extn. at Badavel s/s (1 No.) (GEC-I)          | 132                   | 50                  |               | 100                           | 100                       | 100                                 | 100                                |                                     |               |                      | Commissioned  |
| 51    | Bay Extn. at Penukonda s/s (GEC-I)                | 132                   | 50                  |               | 100                           | 10                        | 40                                  | 5                                  |                                     |               |                      | Works are under progress.   |
| 52    | Bay Extn. at Porumamilla s/s (1 Nos) (GEC-I)      | 132                   | 50                  |               | 100                           | 100                       | 100                                 | 100                                |                                     |               |                      | Commissioned  |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**Transmission Corporation of Telangana Limited ( TSTRANSCO )**

|    |                                      |             |             |  |     |     |     |     |      |        |        |   |
|----|--------------------------------------|-------------|-------------|--|-----|-----|-----|-----|------|--------|--------|---|
| 1  | Choutuppal (1st Transformer)         | 400/220/132 | 500         |  | 100 | 100 | 100 | 100 | 500  | SEP-23 | DEC-23 | Commissioned 11/23.   |
| 2  | KTPP SS (2x500 2x160 MVA)            | 400/220/132 | 2x500+2x160 |  | 100 | 85  | 80  | 78  | 1320 | SEP-22 | MAR-23 |   |
| 3  | 400/220kV Annaram S/s                | 400/220     | 1x1500      |  | 100 | 30  | 24  | 10  |      |        | DEC-23 | Works are under progress.   |
| 4  | 400KV Veltoor Substation             | 400/220     | 185         |  | 100 | 100 | 100 | 100 | 185  |        | SEP-23 | Commissioned 08/23.   |
| 5  | Bhupalapally (KTPP) SS (2x500 )      | 400/220     | 2x500       |  | 100 | 75  | 80  | 80  |      | JUL-23 | JUL-23 |   |
| 6  | Dichpally (3x315 MVA to 3x315 1x500) | 400/220     | 500         |  | 100 | 100 | 100 | 100 | 500  |        | MAR-24 | Commissioned 02/24.   |
| 7  | Ramadugu S/S                         | 400/220     | 2x315       |  | 100 | 100 | 100 | 100 |      | MAY-19 | JAN-20 | 400/200kV Ramadugu S/S is under execution besides already existing LI Ramadugu substation and PTR testing completed |
| 8  | Suryapet                             | 400/220     | 500         |  | 100 | 100 | 100 | 100 | 500  |        | JAN-24 | Commissioned 12/23.   |
| 9  | 4000/11kV Namapur (Pegadapally) S/s  | 400/11      | 630         |  | 100 | 50  | 10  | 0   |      |        | DEC-23 | Works are under progress. capacity 690 MVA  |
| 10 | 4000/11kV Velgatoor S/s              | 400/11      | 630         |  | 100 | 55  | 85  | 35  |      | MAY-23 | APR-24 | Works are under progress.Capacity 850 MVA   |
| 11 | 400/11kV New Tukkapur S/S            | 400/11      | 630         |  | 100 | 10  | 5   | 5   |      | AUG-23 | DEC-24 | Works are under progress.   |
| 12 | 400/11kV Veljipur S/S                | 400/11      | 630         |  | 100 | 30  | 40  | 30  |      | MAY-23 | MAR-24 | Works are in under progress.Capacity 690 MVA  |
| 13 | 400/11kV Yellaipally                 | 400/11      | 630         |  | 100 | 70  | 85  | 15  |      | FEB-23 | MAR-25 | Works are under progress.capacity-1010 MVA  |
| 14 | 400kV Suryapet Bay Extensions        | 400         | 50          |  |     |     |     |     |      |        |        |   |
| 15 | Chandulapur LI                       | 400         | 500         |  | 100 | 100 | 100 | 100 | 690  | NOV-17 | MAY-16 | Substation Commissioned on 16.05.2019 and total capacity of substation is 690 MVA                                   |
| 16 | Damacherla                           | 400         | 1500        |  | 0   | 0   | 0   | 0   |      | SEP-18 |        |   |
| 17 | Julurupadu 2nos 400kV bay            | 400         | 50          |  |     |     |     |     |      | SEP-17 |        |   |
| 18 | Mydaram LI                           | 400         | 1120        |  | 100 | 100 | 100 | 100 | 100  | NOV-17 | AUG-18 | Substation Commissioned on 28.08.2018 and total capacity of substation is 1170MVA                                   |
| 19 | Narlapur LI                          | 400         | 1440        |  | 95  | 30  | 95  | 30  |      | SEP-18 | DEC-23 | Works under progress.   |
| 20 | Ramachandrapuram                     | 400         | 1000        |  | 0   | 0   | 0   | 0   |      | SEP-18 |        |   |
| 21 | Ramadugu LI                          | 400         | 1120        |  | 100 | 100 | 100 | 100 | 1330 | NOV-17 | MAY-18 | Substation Commissioned on 06.05.2018 and total capacity of substation is 1330 MVA                                  |
| 22 | Tippapur LI                          | 400         | 480         |  | 100 | 100 | 100 | 100 | 530  | NOV-17 | APR-19 | Substation Commissioned on 29.04.2019 and total capacity of substation is 530 MVA                                   |
| 23 | Tukkapur LI                          | 400         | 400         |  | 100 | 100 | 100 | 100 | 450  | NOV-17 | SEP-19 | 400/11kV Tukkapur LI SS commissioned on 19.09.2019  |

| SI No | Name of Sub Stations                     | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks   |
|-------|--|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---|
|       |  |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |   |
| 1.    | 2.                                       | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.   |
| 24    | Uddandapur LI                            | 400                   | 900                 |               | 60                            | 10                        | 90                                  | 0                                  |                                     | SEP-18        | DEC-23               | Targets fixed are tentative as land acquisition and levelling works are in the scope of I&CAD and works are carried out in coordination with I&CAD as per availability of working area. |
| 25    | Vattem/Karvena                           | 400                   | 1440                |               | 95                            | 95                        | 100                                 | 95                                 |                                     | SEP-18        | AUG-23               | Targets fixed are tentative as land acquisition and levelling works are in the scope of I&CAD and works are carried out in coordination with I&CAD as per availability of working area. |
| 26    | Yedula LI                                | 400                   | 1260                |               | 100                           | 95                        | 100                                 | 95                                 |                                     | SEP-18        | AUG-23               | 400kV Main-I & Main-II buses were test charged on 16.06.2023.   |
| 27    | Yellampalli LI                           | 400                   | 945                 |               | 100                           | 100                       | 100                                 | 100                                | 1810                                | NOV-17        | JUL-18               | as per site conditions ,I&CAD Pump House location of Goliwada was shifted to 400/220/11 kV Sundilla(Yellampally ).Hence the total capacity was changed to 1810 MVA                      |
| 28    | 220/33kV New Manchippa                   | 220/33                | 63                  |               | 70                            | 70                        | 55                                  | 35                                 |                                     |               | MAR-24               | Works are under progress.   |
| 29    | Bonguloor S/S                            | 220/132/33            | 200                 |               | 100                           | 100                       | 100                                 | 100                                | 200                                 |               |                      | Commissioned on 02.04.2015  |
| 30    | Huzumagar S/S                            | 220/132/33            | 200                 |               | 100                           | 100                       | 100                                 | 100                                | 200                                 |               |                      | Commissioned on 10.12.2018  |
| 31    | Ammavaripet T/F-I                        | 220/132               | 1x100               |               | 100                           | 100                       | 100                                 | 100                                | 100                                 | APR-23        | APR-24               | Commissioned 03/24.   |
| 32    | Bhupalapally (KTPP) SS (2x160)           | 220/132               | 2x160               |               | 100                           | 85                        | 95                                  | 95                                 |                                     | JUL-23        | JUN-24               |   |
| 33    | Bowrampet S/S                            | 220/132               | 2x160               |               | 100                           | 100                       | 96                                  | 96                                 | 320                                 | DEC-22        | AUG-23               | Connected line from 400KV Narsapur to Bowrampet are yet to be completed .Hence SS is not yet commissioned.  |
| 34    | Chandanvally (T/F II)                    | 220/132               | 1x100               |               | 100                           | 95                        | 95                                  | 95                                 |                                     | JUN-23        | JUN-24               | works to be taken up as per the requirement of Loads  |
| 35    | Choutuppal SS                            | 220/132               | 1x160               |               | 100                           | 100                       | 100                                 | 100                                | 160                                 |               | FEB-24               | Commissioned 01/24.   |
| 36    | Choutuppal S/S (160 MVA T/F-II)          | 220/132               | 1x160               |               | 100                           | 100                       | 100                                 | 100                                | 160                                 |               | MAR-24               | Commissioned 03/24.   |
| 37    | Husnabad                                 | 220/132               | 200                 |               | 100                           | 100                       | 100                                 | 95                                 | 300                                 | APR-23        | MAY-24               | Works under progress.   |
| 38    | Jadcherla S/S                            | 220/132               | 200                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      | As per the field condition, not yet taken up.   |
| 39    | KMTP SS (2x160)                          | 220/132               | 2x160               |               | 100                           | 90                        | 100                                 | 60                                 | 320                                 | FEB-24        | JUN-24               | Works under progress.   |
| 40    | Manikonda S/S                            | 220/132               | 2x100               |               |                               |                           |                                     | 0                                  |                                     |               | DEC-18               | As per the filed condition, proposal changed to 132/33KV SS Manikonda   |
| 41    | Thimmajipet S/S                          | 220/132               | 200                 |               | 100                           | 100                       | 100                                 | 100                                | 200                                 |               | MAR-17               | Commissioned on 07.06.2017  |
| 42    | 220/11kV S/S at Mentrajpally             | 220/11                | 63                  |               | 100                           | 100                       | 100                                 | 100                                | 63                                  |               | SEP-23               | Commissioned 03/22.   |
| 43    | B.G.Kottur (V) LI SS (without Pump PTRs) | 220/11                | 180                 |               | 100                           | 100                       | 100                                 | 100                                |                                     | FEB-20        | OCT-19               | Substation Test charged on 14.10.2019   |
| 44    | Devannapet LI SS (3x40 2x25 MVA)         | 220/11                | 170                 |               | 100                           | 100                       | 100                                 | 100                                | 170                                 | MAY-23        | JUL-23               | Commissioned 06/23.   |
| 45    | Manchippa LIS S/S                        | 220/11                | 80                  |               | 100                           | 100                       | 85                                  | 85                                 |                                     |               | MAR-24               | Work in progress.   |



| SI No | Name of Sub Stations                    | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks  |
|-------|---|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|--|
|       |   |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |  |
| 1.    | 2.                                      | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.  |
| 46    | V.K.Ramavaram LI SS (without Pump PTRs) | 220/11                | 3x50; - 2x50+1x20   |               | 100                           | 95                        | 100                                 | 100                                |                                     | MAR-20        | DEC-19               | Substation test charged on 28.12.2019  |
| 47    | Yacharam Thanda LI SS (3x40 2x25 MVA)   | 220/11                | 170                 |               | 100                           | 70                        | 90                                  | 60                                 |                                     | JAN-24        | MAR-24               | Works are under progress   |
| 48    | Goliwada (Yellampalli) LI SS            | 220                   | 450                 |               | 100                           | 100                       | 100                                 | 100                                | 500                                 | SEP-17        | SEP-18               | Due to change in pump house location and as per site conditions Goliwada has been changed as 220/11 kV Annaram SS with capacity 500 MVA, Substation commissioned on 14.09.2018 |
| 49    | Kachavanisingaram                       | 220                   | 200                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      |  |
| 50    | Kallur GIS                              | 220                   | 200                 |               | 100                           | 100                       | 100                                 | 100                                | 200                                 | SEP-17        |                      | Commissioned on 03.08.2018 and it is conventional SS only and not the GIS SS but conversational substation   |
| 51    | Kleshwaram LI SS                        | 220                   | 550                 |               | 100                           | 100                       | 100                                 | 100                                | 650                                 | SEP-17        | SEP-18               | Kaleshwaram LISS is renamed as 220/11 kV Medigadda SS, Substation was Commissioned on 29.09.2018 . The total Capacity of SS is 650 MVA   |
| 52    | Lakshmidvipalli LI SS                   | 220                   | 240                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     | SEP-17        |                      | Permission is awaited from I&CAD for taking up the works.  |
| 53    | Peddagopati GIS                         | 220                   | 200                 |               | 100                           | 100                       | 100                                 | 100                                | 200                                 | NOV-17        |                      | Commissioned on 01.12.2018 and it is conventional SS only and not GIS SS   |
| 54    | Toopran                                 | 220                   | 2x100               |               | 0                             | 0                         | 0                                   | 0                                  |                                     | SEP-17        |                      | Proposal changed to 132/33KV Dandumalkapur and land acquisition under progress   |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**TRIPURA STATE ELECTRICITY CORPORATION LIMITED ( TSECL )**

|   |                      |        |    |  |     |     |     |     |  |  |        |                               |
|---|----------------------|--------|----|--|-----|-----|-----|-----|--|--|--------|-------------------------------|
| 1 | Ambassa (Aug.)       | 132/33 | 25 |  | 100 | 100 | 100 | 100 |  |  | AUG-13 | Commissioned 08/2013.         |
| 2 | Budhjungnagar (Aug.) | 132/33 | 25 |  | 100 | 0   | 0   | 0   |  |  | MAR-17 | LOA issued                    |
| 3 | Dharmanagar (Aug.)   | 132/33 | 25 |  | 100 | 100 | 100 | 100 |  |  | SEP-13 | Commissioned 9/13.            |
| 4 | Banduar (Aug.)       | 132/11 | 15 |  | 100 | 100 | 100 | 100 |  |  | SEP-13 | Commissioned 9/13.            |
| 5 | Garod Tilla (Aug.)   | 132/11 | 10 |  | 100 | 0   | 0   | 0   |  |  | MAR-17 | Tender Evaluation in process. |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**U.P. POWER TRANSMISSION CORPORATION LTD. ( UPPTCL )**

|    |  |         |        |  |     |     |     |     |      |        |        |  |
|----|--|---------|--------|--|-----|-----|-----|-----|------|--------|--------|--|
| 1  | ICT at Ghatampur (2x1500 MVA) s/s                        | 765/400 | 2x1500 |  | 100 | 0   | 0   | 0   |      |        |        | JV b/w Neyveli Lignite & UPRVUNL. ICT-I and ICT-II likely to be Energised on April' 2024                                     |
| 2  | ICT at Obra C s/s  | 765/400 | 3000   |  | 100 | 100 | 100 | 100 |      |        |        | Implemented by UPRVUNL. 1st bank of 1000 MVA T/F will be energised in April'2024   |
| 3  | Moradabad S/s  | 765/400 | 3000   |  | 0   | 0   | 0   | 0   |      |        |        | There is no Substation as such a this name . Please to be deleted .  |
| 4  | 400 kV S/s Panki Kanpur (Capacity Aug.) (500-315) ICT-I  | 400/220 | 185    |  | 100 | 100 | 100 | 100 | 185  |        | MAR-24 | Commissioned 02/24.  |
| 5  | Gonda  | 400/220 | 2x315  |  | 0   | 0   | 0   | 0   |      |        |        | Developed by M/s Isolux under TBCB S/s is complete and energised at 220 kV since 2016  |
| 6  | ICT at Harduaganj Extn                                   | 400/220 | 630    |  | 100 | 0   | 0   | 0   |      |        |        | ICT-I Energised in 02.09.2019 and ICT-II Energised in 28.09.2020. To be deleted.   |
| 7  | Raebareli S/s  | 400/220 | 2x500  |  | 100 | 82  | 63  | 43  |      | OCT-22 | MAR-25 | Work in progress   |
| 8  | Rasra Ballia (New (T/F-II )                              | 400/220 | 500    |  | 100 | 100 | 100 | 100 | 500  | OCT-23 |        | Commissioned 10/23.  |
| 9  | Sahupuri Chandauli (New) T/F-II                          | 400/220 | 500    |  | 100 | 100 | 100 | 100 | 500  | OCT-23 | MAR-24 | Commissioned 02/24.  |
| 10 | Shamli S/s (T/F -II)                                     | 400/220 | 500    |  | 100 | 99  | 95  | 90  |      | AUG-23 | APR-24 | 500 MVA T/F-II : Likely to be charged in April, 2024   |
| 11 | Simbholi S/s   | 400/220 | 1000   |  | 100 | 100 | 100 | 100 | 1000 |        |        | Substation charged on (2x500) 28.03.2023. To be constructed in TBCB mode. To be deleted                                      |
| 12 | Sultanpur (Capacity Aug.) T/F-III                        | 400/220 | 1x315  |  |     |     |     |     |      |        |        |  |
| 13 | Tanda TPS  | 400/220 | 2x315  |  | 100 | 100 | 100 | 100 |      |        |        | To be deleted. Both ICTs are energised in Mar-19.  |
| 14 | ICT at Ghatampur (3x200 MVA) s/s                         | 400/132 | 600    |  | 0   | 0   | 0   | 0   |      |        |        | JV b/w Neyveli Lignite & UPRVUNL. ICT-I and ICT-II likely to be Energised on April' 2024                                     |
| 15 | 220/33 kV S/s IITGNL (GIS) GB Nagar                      | 220/33  | 60     |  | 100 | 100 | 100 | 100 | 60   |        | OCT-23 | Commissioned 09/23.  |
| 16 | 220/33 kV S/s Morta Ghaziabad (New) T/F-I                | 220/33  | 60     |  | 100 | 100 | 100 | 100 | 60   |        | DEC-23 | Commissioned 11/23.  |
| 17 | 220/33 kV S/s YEIDA SEC-18 GB Nagar (New) T/F-I and II   | 220/33  | 1x120  |  | 100 | 100 | 100 | 100 | 120  | MAY-23 | DEC-23 | Commissioned 11/23.  |
| 18 | 220/33 kV S/s YEIDA SEC-18 GB Nagar (New) T/F-III        | 220/33  | 60     |  | 100 | 100 | 100 | 100 | 60   |        | JAN-24 | Commissioned 12/23.  |
| 19 | 220 kV S/s Mahoba (Capacity Aug.) (160-100) T/F-I        | 220/33  | 60     |  | 100 | 100 | 100 | 100 | 60   |        | MAR-24 | Commissioned 02/24.  |
| 20 | 220 kV S/s Morta Ghaziabad (New) T/F- II and III         | 220/33  | 1x120  |  | 100 | 100 | 100 | 100 | 120  | AUG-23 | SEP-23 | Commissioned 08/23.  |
| 21 | 220 kV S/s Sikandra Agra (Capacity Augmentation) T/F-III | 220/33  | 60     |  | 100 | 100 | 100 | 100 | 60   |        | FEB-24 | Commissioned 01/24.  |
| 22 | Deoband Saharanpur (New) T/F                             | 220/33  | 60     |  | 100 | 100 | 100 | 100 | 60   |        | MAY-23 | Commissioned 04/23.  |
| 23 | Integrated Township Noida S/s                            | 220/33  | 240    |  | 100 | 100 | 100 | 100 | 240  | MAY-21 |        | T/F IV-60 MVA 01.08.2023, T/F- I MVA 13.08.2021 , T/F II-60 MVA and T/F III- 60 MVA charged on 02,08.06.2022. To be deleted. |
| 24 | Kidwainagar S/s Kanpur (T/F III)                         | 220/33  | 60     |  | 100 | 100 | 100 | 100 | 60   | APR-23 | JUN-23 | Commissioned 05/23.  |

| SI No | Name of Sub Stations                                 | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks  |
|-------|--|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|--|
|       |  |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |  |
| 1.    | 2.   | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.  |
| 25    | Anand Nagar Mahrajganj (New) T/F- I and II           | 220/132/33            | 2x160               |               | 100                           | 100                       | 100                                 | 100                                | 320                                 | JUL-23        | OCT-23               | Commissioned 09/23.  |
| 26    | 220/132/33 KV S/s DataganjBadaun (New) T/F- I and II | 220/132               | 2x160               |               | 100                           | 100                       | 100                                 | 100                                | 320                                 | MAY-23        | SEP-23               | Commissioned 08/23.  |
| 27    | 220/132/33 kV S/s Mahrajganj (New) T/F- I            | 220/132               | 1x160               |               | 100                           | 100                       | 100                                 | 100                                | 160                                 |               | OCT-23               | Commissioned 09/23.  |
| 28    | 220/132 kV S/s Bhadohi (New) T/F-II                  | 220/132               | 200                 |               | 100                           | 100                       | 100                                 | 100                                | 200                                 | SEP-23        | JAN-24               | Commissioned 12/23.  |
| 29    | 220/132 kV S/s Moth (New) T/F                        | 220/132               | 1x160               |               | 100                           | 100                       | 100                                 | 100                                | 160                                 |               | DEC-23               | Commissioned 11/23.  |
| 30    | 220 kV S/s Jalpura Gr. Noida (New) T/F-I and II      | 220/132               | 2x160               |               | 100                           | 100                       | 100                                 | 100                                | 320                                 | AUG-23        | FEB-24               | Commissioned 01/24.  |
| 31    | 220 kV S/s Khorabar Gorakhpur (New) T/F-I            | 220/132               | 60                  |               | 100                           | 100                       | 100                                 | 100                                | 60                                  | NOV-23        | MAR-24               | Commissioned 02/24.  |
| 32    | 220 kV S/s Knowledge Park-5 Gr. Noida (New) T/F-I    | 220/132               | 1x160               |               | 100                           | 100                       | 100                                 | 100                                | 160                                 | AUG-23        | FEB-24               | Commissioned 01/24.  |
| 33    | 220 kV S/s YEIDA SEC-24 Gr. Noida (New) T/F-I        | 220/132               | 1x160               |               | 100                           | 100                       | 100                                 | 100                                | 160                                 | DEC-23        | FEB-24               | Commissioned 01/24.  |
| 34    | Babina S/s Jhansi (T/F II)                           | 220/132               | 1x160               |               | 100                           | 100                       | 100                                 | 100                                | 160                                 | APR-23        | MAY-23               | Commissioned 04/23.  |
| 35    | Balrampur S/s (T/F II)                               | 220/132               | 1x160               |               | 100                           | 100                       | 100                                 | 100                                | 160                                 | SEP-23        | MAY-23               | Commissioned 04/23.  |
| 36    | Barahua Aug.(160-100)                                | 220/132               | 60                  |               | 100                           | 100                       | 100                                 | 100                                | 60                                  |               | MAY-23               | Commissioned 04/23.  |
| 37    | Bhadohi S/S (T/F - I)                                | 220/132               | 200                 |               | 100                           | 100                       | 100                                 | 100                                | 200                                 | MAY-23        | NOV-23               | Commissioned 10/23.  |
| 38    | Bhadrekhi (Orai) (New) T/F-II                        | 220/132               | 1x160               |               | 100                           | 100                       | 100                                 | 100                                | 160                                 |               | JUN-23               | Commissioned 05/23.  |
| 39    | Deoband (Saharanpur) S/s                             | 220/132               | 2x160               |               | 100                           | 100                       | 100                                 | 100                                | 320                                 | MAY-23        | MAY-23               | Commissioned 04/23.  |
| 40    | Faridpur (Bareilly) - T/F-II                         | 220/132               | 1x100               |               | 100                           | 89                        | 95                                  | 95                                 |                                     | APR-23        | MAR-24               | T/F-II : 100MVA T/F-II Centifusing is completed and Emulsifyre work is under progress.   |
| 41    | Farrukhabad S/s (T/F II)                             | 220/132               | 1x160               |               | 100                           | 100                       | 100                                 | 100                                | 160                                 | APR-23        | MAY-23               | Commissioned 04/23.  |
| 42    | Kanduni Sitapur (New) T/F- I                         | 220/132               | 2x100               |               | 100                           | 100                       | 100                                 | 100                                | 200                                 | NOV-23        | OCT-23               | Commissioned 09/23.  |
| 43    | Khatauli S/s (T/F-II)                                | 220/132               | 1x160               |               | 100                           | 100                       | 100                                 | 100                                | 160                                 | JUN-23        | OCT-23               | Commissioned 09/23.  |
| 44    | Kirawali Agra (New) T/F- I                           | 220/132               | 1x100               |               | 100                           | 100                       | 100                                 | 100                                | 100                                 | JUL-23        | OCT-23               | Commissioned 09/23.  |
| 45    | Kirawali Agra (New) T/F- II                          | 220/132               | 1x100               |               |                               |                           |                                     |                                    |                                     |               |                      |  |
| 46    | Maharajganj S/s                                      | 220/132               | 1x160               |               | 100                           | 100                       | 100                                 | 100                                | 160                                 | MAY-23        |                      | 160 MVA T/F-I : Energised on 30.09.2023.   |
| 47    | Modipuram-II (T/F II)                                | 220/132               | 1x160               |               | 100                           | 100                       | 100                                 | 100                                | 160                                 | SEP-23        | JUL-23               | Commissioned 06/23.  |
| 48    | Moth-II Jhansi T/F-I                                 | 220/132               | 1x160               |               | 100                           | 100                       | 100                                 | 100                                | 160                                 | JUL-23        | MAY-23               | Commissioned 04/23.  |
| 49    | Rukhi Syana (New) T/F-II                             | 220/132               | 1x160               |               |                               |                           |                                     |                                    |                                     |               |                      |  |
| 50    | Sangipur S/s Pratapgarh (T/F II)                     | 220/132               | 1x160               |               | 100                           | 85                        | 90                                  | 88                                 |                                     | MAY-23        | MAY-24               | T/F-II : Likely to be energised in Feb' 24 as the trnsformer is to be diverted from 220kV S/s Sahupuri in the month of Dec'23. |
| 51    | Fatehgarh or Kannauj S/s                             | 220                   | 320                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      | There is no Substation as such a this name . Please to be deleted .  |

| SI No | Name of Sub Stations                             | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks   |
|-------|--|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---|
|       |  |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |   |
| 1.    | 2.   | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.   |
| 52    | Hamirpur S/s                                     | 220                   | 320                 |               | 100                           | 0                         | 0                                   | 0                                  |                                     |               |                      | Selected in Green Energy Corridor-II, Project will come in FY 2023-24. Please remove from list. |
| 53    | Saharanpur New s/s                               | 220                   | 320                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      | There is no Substation as such a this name . Please to be deleted .                             |
| 54    | SGPGI Road S/s                                   | 220                   | 320                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      | There is no Substation as such a this name . Please to be deleted .                             |
| 55    | Tajpur S/s                                       | 220                   | 320                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      | There is no Substation as such a this name . Please to be deleted .                             |
| 56    | Varanasi Cantt. S/s                              | 220                   | 180                 |               | 100                           | 0                         | 0                                   | 0                                  |                                     |               |                      | To be constructed in TBCB mode.   |
| 57    | Vasundhara S/s                                   | 220                   | 320                 |               | 100                           | 0                         | 0                                   | 0                                  |                                     |               |                      | To be constructed in TBCB mode.   |
| 58    | 2 Nos. 132 kV line bays at Jigna S/s (GEC-II)    | 132                   | 50                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      | Bay commissioned and energized on 07.03.2018. To be deleted.                                    |
| 59    | 2 Nos. 132 kV line bays at Meja S/s (GEC-II)     | 132                   | 50                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      | Bay commissioned and energized on 02.03.2018. To be deleted.                                    |
| 60    | 2 Nos. 132 kV line bays at Pukhraya S/s (GEC-II) | 132                   | 50                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      | Fdn: 72/72, Erec: 72/72 , Str: 38.4/38.4. charged on date 22.02.2024                            |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED ( WBSETCL )**

|    |                                     |         |       |  |     |     |     |     |     |        |        |                             |
|----|-------------------------------------|---------|-------|--|-----|-----|-----|-----|-----|--------|--------|-----------------------------|
| 1  | Durgapur 400KV SS Tr. Aug.          | 400/220 | 1x315 |  | 100 | 100 | 100 | 100 | 315 | DEC-23 | SEP-23 | Commissioned 08/23.         |
| 2  | Gokarna 400KV SS Tr. Aug.           | 400/220 | 1x315 |  | 100 | 100 | 100 | 100 | 315 | APR-23 | JAN-24 | Commissioned 12/23.         |
| 3  | New Chanditola 400KV                | 400/220 | 315   |  | 100 | 100 | 100 | 100 | 315 |        | APR-24 | Commissioned 03/24.         |
| 4  | New Katwa GIS                       | 400/220 | 1000  |  | 0   | 0   | 0   | 0   |     |        | MAR-21 |                             |
| 5  | New Purulia (N.PPSP) Switching S/S  | 400     | 50    |  | 100 | 85  | 70  | 50  |     | SEP-16 | JUL-17 |                             |
| 6  | Food Park 220 KV GIS                | 220/33  | 2x50  |  |     |     |     |     |     | JAN-24 |        |                             |
| 7  | Newtown A A II C (2X160 MVA T/F)    | 220/33  | 2x100 |  | 100 | 100 | 100 | 100 | 200 |        | FEB-24 | Commissioned 01/24.         |
| 8  | Alipurduar Aug.                     | 220/132 | 160   |  | 100 | 100 | 100 | 100 | 320 |        | MAY-18 | Commissioned on 31.05.2018. |
| 9  | Bankura PS (GEC-II)                 | 220/132 | 200   |  |     |     |     |     |     |        |        |                             |
| 10 | Barasat Aug.                        | 220/132 | 160   |  | 100 | 100 | 100 | 100 | 320 |        | APR-18 | Commissioned on 28.04.2018. |
| 11 | C.K. Road GIS                       | 220/132 | 320   |  | 0   | 0   | 0   | 0   |     |        | MAR-22 |                             |
| 12 | Dalkhola Aug.                       | 220/132 | 160   |  | 0   | 0   | 0   | 0   |     |        | MAR-20 |                             |
| 13 | Dharampur                           | 220/132 | 160   |  | 0   | 0   | 0   | 0   |     |        | MAR-18 |                             |
| 14 | Durgapur AB Zone 220 KV GIS         | 220/132 | 2x160 |  | 0   | 0   | 0   | 0   |     | OCT-23 | MAR-19 |                             |
| 15 | East Mednipur PS (GEC-II)           | 220/132 | 200   |  |     |     |     |     |     |        |        |                             |
| 16 | Egra Aug.                           | 220/132 | 160   |  | 0   | 0   | 0   | 0   |     |        | MAR-20 |                             |
| 17 | Falakata 220 KV GIS                 | 220/132 | 2x160 |  |     |     |     |     |     | JAN-24 |        |                             |
| 18 | Gazol Aug.                          | 220/132 | 160   |  | 100 | 100 | 100 | 100 | 320 |        | JUL-19 | Commissioned on 23.07.2019. |
| 19 | Jangalpur GIS                       | 220/132 | 2x160 |  | 100 | 100 | 100 | 100 | 320 | MAY-23 | AUG-23 | Commissioned 07/23.         |
| 20 | Jeerat Aug.-I                       | 220/132 | 160   |  | 0   | 0   | 0   | 0   |     |        | MAR-20 |                             |
| 21 | KLC (Augmentation)                  | 220/132 | 1x80  |  |     |     |     |     |     | MAY-21 |        |                             |
| 22 | Kotasur GIS                         | 220/132 | 320   |  | 0   | 0   | 0   | 0   |     |        | MAR-20 |                             |
| 23 | Mahachanda GIS                      | 220/132 | 320   |  | 0   | 0   | 0   | 0   |     |        | MAR-20 |                             |
| 24 | Mangalpur 220KV S/S (2X100 MVA T/F) | 220/132 | 2x100 |  | 100 | 100 | 100 | 100 | 200 | OCT-23 | FEB-24 | Commissioned 01/24.         |
| 25 | Mayapur GIS                         | 220/132 | 100   |  | 0   | 0   | 0   | 0   |     |        | MAR-21 |                             |
| 26 | New Bishnupur Aug.-I                | 220/132 | 160   |  | 0   | 0   | 0   | 0   |     |        | MAR-19 |                             |
| 27 | Newtown AA II C (2X160 MVA T/F)     | 220/132 | 2x160 |  | 100 | 100 | 100 | 100 | 320 |        | FEB-24 | Commissioned 01/24.         |
| 28 | New Town AA-IIC GIS                 | 220/132 | 2x160 |  | 100 | 98  | 97  | 90  |     | OCT-23 | DEC-22 |                             |
| 29 | New Town AA-IIC (GIS)               | 220/132 | 2x100 |  |     |     |     |     |     | OCT-23 |        |                             |

| SI No | Name of Sub Stations      | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks                     |
|-------|---------------------------|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|-----------------------------|
|       |                           |                       |                     |               | Land Acquired (%)              | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |                             |
| 1.    | 2.                        | 3.                    | 4.                  | 5.            | 6.                             | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.                         |
| 30    | Raghunathpur GIS          | 220/132               | 320                 |               | 0                              | 0                         | 0                                   | 0                                  |                                     |               | MAR-22               |                             |
| 31    | Rejinagar Aug.            | 220/132               | 160                 |               | 100                            | 100                       | 100                                 | 100                                | 320                                 |               | OCT-19               | Commissioned on 21.10.2019. |
| 32    | Sadaipur Aug.             | 220/132               | 160                 |               | 0                              | 0                         | 0                                   | 0                                  |                                     |               | MAR-19               |                             |
| 33    | West Mednipur PS (GEC-II) | 220/132               | 200                 |               |                                |                           |                                     |                                    |                                     |               |                      |                             |

dddddddddddddd

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks <sup>1</sup> |
|-------|----------------------|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|----------------------|
|       |                      |                       |                     |               | Land Acquired (%)              | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |                      |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                             | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.                  |

**ADANI POWER LIMITED ( APL )**

|    |  |         |        |  |     |     |     |     |      |        |        |                     |
|----|--|---------|--------|--|-----|-----|-----|-----|------|--------|--------|---------------------|
| 1  | Establishment of 3X1500 MVA 765/400 kV Khavda (GIS) with 1X330 MVAR 765 kV bus reactor and 1X125 MVA | 765/400 | 4500   |  | 100 | 100 | 100 | 100 | 4500 |        | MAR-24 | Commissioned 02/24. |
| 2  | Upgradation of Narendra (New) (GIS) to its rated voltage of 765 kV level along with 4x1500 MVA trans | 765/400 | 6000   |  |     |     |     |     |      | JUL-25 |        |                     |
| 3  | Warangal (New) S/S with 2X1500 MVA transformers and 2X240 MVAR bus reactors.                         | 765/400 | 2x1500 |  | 100 | 100 | 100 | 100 | 3000 | APR-23 | OCT-23 | Commissioned 09/23. |
| 4  | 765 kV Bay at Sipat s/s (STL-TBCB)   | 765     | 50     |  |     |     |     |     |      | NOV-18 |        |                     |
| 5  | 765 kV bays at Sasan UMPP (C-WRTL-TBCB)  | 765     | 50     |  |     |     |     |     |      | NOV-18 |        |                     |
| 6  | Rajnandgaon Switching S/s (RRWTL-TBCB)   | 765     | 50     |  | 100 | 0   | 0   | 0   |      | NOV-18 | AUG-17 |                     |
| 7  | 2x500MVA (400/230 kV) Karur Pooling Station  | 400/230 | 2x500  |  | 100 | 100 | 100 | 100 | 1000 | JUL-23 | NOV-23 | Commissioned 10/23. |
| 8  | 3 x 500 MVA ICT GIS Buildings at Vikhroli  | 400/220 | 1x1500 |  | 100 | 100 | 100 | 100 | 1500 |        | NOV-23 | Commissioned 10/23. |
| 9  | 1x125 MVAR Bus reactor at 40kV Fatehgarh Pooling S/S along with associated bay (F-BTL-TBCB)          | 400     | 50     |  |     |     |     |     |      |        |        |                     |
| 10 | 2 nos of 400 kV line bays at Fatehgarh PS (F-BTL-TBCB)   | 400     | 50     |  |     |     |     |     |      |        |        |                     |
| 11 | 400 kV Bays (2 nos.) at Vindhychal STPP switchyard (C-WRTL-TBCB)                                     | 400     | 50     |  |     |     |     |     |      | JAN-19 |        |                     |

**EsSEL Infracorjects Ltd. ( ESSEL )**

|   |  |         |        |  |     |    |     |    |   |        |        |   |
|---|--|---------|--------|--|-----|----|-----|----|---|--------|--------|---|
| 1 | Warangal (New) S/s (WKTL -TBCB)  | 765/400 | 2x1500 |  | 100 | 47 | 60  | 0  | 0 | NOV-19 | DEC-19 | 1) 100% land purchased for Warangal Substation. 2) Substation basic design & engineering works completed. 3) 10 no. of reactors received at site , 60% S/s material received at site 4) S/s civil works, structure erection and earthing work is in progress. |
| 2 | 240 MVAR Switchable reactors with Bays in each Ckt. of Warora(Pool)-Rajnandgaon with NGR (WKTL-TBCB) | 765     | 50     |  |     |    |     |    |   |        |        |   |
| 3 | 2 Nos of bays at Rishikesh S/s (NRSS-XXXVITL-TBCB)   | 400     | 50     |  | 0   | 0  | 0   | 0  |   | DEC-19 |        |   |
| 4 | 4 Nos of bays at Babai (RRV PNL) S/s (NRSS-XXXVITL-TBCB)   | 400     | 50     |  | 0   | 90 | 100 | 90 |   | JUN-19 | AUG-17 | Civil works 90% completed. and Erection - 90% Gantry Structures erected   |

**G R Infracorjects Limited ( GRINFRA )**



| SI No | Name of Sub Stations   | Voltage Ratio (kV/kV) | Capacity (No.xMVA) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks1            |
|-------|--|-----------------------|--------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------------------|
|       |  |                       |                    |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |                     |
| 1.    | 2.   | 3.                    | 4.                 | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.                 |
| 1     | Establishment of 400/220 kV 3X500 MVA at Pachora SEZ PP with 420 kV (125 MVAR) bus reactor | 400/220               | 1500               |               | 100                           | 100                       | 100                                 | 100                                | 1500                                | NOV-23        | MAR-24               | Commissioned 02/24. |

**Indigrid Ltd ( INDIGRID )**

|   |  |         |       |  |     |     |     |     |      |        |        |                     |
|---|--|---------|-------|--|-----|-----|-----|-----|------|--------|--------|---------------------|
| 1 | Establishment of 2x500MVA (400/220kV) near Kallam PS | 400/220 | 2x500 |  | 100 | 100 | 100 | 100 | 1000 | DEC-23 | APR-24 | Commissioned 03/24. |
|---|--|---------|-------|--|-----|-----|-----|-----|------|--------|--------|---------------------|

**KALPATARU POWER TRANSMISSION LIMITED ( KPTL )**

|   |   |     |    |  |  |  |  |  |  |  |  |  |
|---|---|-----|----|--|--|--|--|--|--|--|--|--|
| 1 | 2 nos. 400kV line bays at Darbhanga and 80 MVAR switchable line reactors (ATL-TBCB) | 400 | 50 |  |  |  |  |  |  |  |  |  |
|---|---|-----|----|--|--|--|--|--|--|--|--|--|

**NORTH KARANPURA TRANSMISSION CO. LTD. ( NKTCL )**

|   |                                     |         |       |  |   |   |   |   |  |        |        |                                |
|---|-------------------------------------|---------|-------|--|---|---|---|---|--|--------|--------|--------------------------------|
| 1 | Gurgaon (ITP) GIS S/s (NKTL - TBCB) | 400/220 | 2x500 |  | 0 | 0 | 0 | 0 |  | NOV-13 | DEC-16 | Case pending in Supreme Court. |
|---|-------------------------------------|---------|-------|--|---|---|---|---|--|--------|--------|--------------------------------|

**ReNew Transmission Ventures Private Limited ( RTVPL )**

|   |  |         |       |  |     |     |     |     |      |        |        |                     |
|---|--|---------|-------|--|-----|-----|-----|-----|------|--------|--------|---------------------|
| 1 | Augmentation of 400/220 KV Koppal Substation with 2x500 MVA ICTs | 400/220 | 2x500 |  | 100 | 100 | 100 | 100 | 1000 | JAN-24 | FEB-24 | Commissioned 01.24. |
| 2 | Gadag (PS) 2X500 MVA)  | 400/220 | 2x500 |  | 100 | 48  | 86  | 10  |      | OCT-23 | SEP-23 |                     |
| 3 | Gadag (PS)(Aug.) (3X500 MVA)                                     | 400/220 | 1500  |  |     |     |     |     |      | MAY-24 |        |                     |
| 4 | Koppal (PS)  | 400/220 | 1500  |  | 100 | 100 | 100 | 100 | 1500 | NOV-23 | NOV-23 | Commissioned 10/23. |

**Shekhawati Transmission Service Company Limited ( SKHWTTSC )**

|   |           |         |     |  |   |   |   |   |  |  |        |  |
|---|-----------|---------|-----|--|---|---|---|---|--|--|--------|--|
| 1 | Nawalgarh | 220/132 | 100 |  | 0 | 0 | 0 | 0 |  |  | DEC-16 |  |
|---|-----------|---------|-----|--|---|---|---|---|--|--|--------|--|

**South East UP Power Transmission Company Limited ( SEUPPTCL )**

|   |                      |         |      |  |     |    |     |    |  |  |  |  |
|---|----------------------|---------|------|--|-----|----|-----|----|--|--|--|--|
| 1 | Mainpuri s/s (ICT-2) | 765/400 | 1000 |  | 100 | 98 | 100 | 85 |  |  |  | The project is at stand still pending of a time extension requested to UPPTCL in June 2015   |
| 2 | Aurai s/s            | 400/220 | 630  |  | 77  | 21 | 24  | 0  |  |  |  | Land is available, however some of the land ( gram samaj - 2.2 Ha) needs to be transferred to UPPTCL/Energy department of UP by DM Bhadohi (Sant Ravi Das Nagar) for which necessary communication has been provided to DM Bhadohi by UPPTCL and also by Special secretary ( Revenue) for transferring it to UPPTCL and same is under process. The project is at stand still pending of a time extension requested to UPPTCL in June 2015. |
| 3 | Sultanpur Road s/s   | 400/220 | 1000 |  | 100 | 12 | 17  | 0  |  |  |  | The project is at stand still pending of a time extension requested to UPPTCL in June 2015   |

**STERLITE GRID LTD. ( SGL )**

|   |   |         |       |  |   |   |   |   |  |        |        |  |
|---|---|---------|-------|--|---|---|---|---|--|--------|--------|--|
| 1 | Establishment of 2 x 500 MVA 400/220 kV GIS substation at Kasargode | 400/220 | 1000  |  |   |   |   |   |  | JUL-23 |        |  |
| 2 | Vapi (Ambheti) (Vapi-II) (VNLTL-TBCB)                               | 400/220 | 2x500 |  | 0 | 0 | 0 | 0 |  | APR-23 | MAR-23 |  |

| SI No | Name of Sub Stations  | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks1  |
|-------|---|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---|
|       |   |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |   |
| 1.    | 2.  | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.   |
| 3     | Xeldom (Goa) S/S (G-TTPL - TBCB)  | 400/220               | 2x500               |               | 100                           | 0                         | 0                                   | 0                                  |                                     | JAN-22        | DEC-22               | 1.Delay due to occurrence of Force Majeure (FM) event i.e. outbreak of COVID-19 and this FM event has been intimated to all LTTCs 2. The construction work will be started after getting Conversion Sanad order from Revenue authorities. The construction License from Gram Panchayat, Molem has been received on 13 Nov 2020. 3.The progress is suffered due to petition filed by Goa Foundation in Central Empowered Committee (CEC) constituted by Supreme court and High Court of Mumbai and Goa |
| 4     | Establishment of (PS) at Kishtwar (GIS)   | 400/132               | 400                 |               |                               |                           |                                     |                                    |                                     | APR-25        |                      |   |
| 5     | 2 no. 400 kV line bays at Palatana GBPP swyd for termtion of Palatana-Surajmaninagar(NER-IITL-TBCB)     | 400                   | 50                  |               |                               |                           |                                     |                                    |                                     | JUL-20        |                      |   |
| 6     | 2 No of 400 kV line bays at Mehboob Nagar S/S of TSTRANSCO (MTL - TBCB)                                 | 400                   | 50                  |               |                               |                           |                                     |                                    |                                     | JUN-18        |                      |   |
| 7     | 2 No of 400 kV line bays at Yeddumailaram S/S of TSTRANSCO (MTL-TBCB)                                   | 400                   | 50                  |               |                               |                           |                                     |                                    |                                     | JUN-18        |                      |   |
| 8     | 2 nos of 400kV bays at Dhanonda S/S (GPTL-TBCB)   | 400                   | 50                  |               |                               |                           |                                     |                                    |                                     | MAY-19        |                      |   |
| 9     | Nangalbibra S/S   | 220/132               | 2x160               |               |                               |                           |                                     |                                    |                                     | DEC-23        |                      |   |
| 10    | 2 no. 132kV line bays for termtion of AGTPP(NEEPSCO)-PK Bari(TSECL) atAGTPP(NEEPSCO)swyd(NER-IITL-TBCB) | 132                   | 50                  |               |                               |                           |                                     |                                    |                                     | MAR-20        |                      |   |
| 11    | 2 no. 132kV line bays for termtion of AGTPP(NEEPSCO)-PK.Bari(TSECL)atPK. Bari(TSECL)s/s(NER-IITL-TBCB)  | 132                   | 50                  |               |                               |                           |                                     |                                    |                                     | MAR-20        |                      |   |
| 12    | 2No.132 line bays for termtion of BiswanathChariyalliPG-Itanagar (Zebra)line atItanagar(NER-IITL-TBCB)  | 132                   | 50                  |               |                               |                           |                                     |                                    |                                     | MAR-20        |                      |   |
| 13    | 2 No. of 765 kV line bays at Dhule S/S of BDTCL for Khandwa Pool- Dhule 765kV D/C line (KTL-TBCB)       | 132                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |   |

**TALCHER TRANSMISSION CO. LTD. ( TTCL )**

|   |                                 |         |       |  |   |   |   |   |  |        |        |  |
|---|---------------------------------|---------|-------|--|---|---|---|---|--|--------|--------|--|
| 1 | Behrampur. S/s (T-II TL - TBCB) | 400/220 | 2x315 |  | 0 | 0 | 0 | 0 |  | OCT-12 | DEC-16 |  |
|---|---------------------------------|---------|-------|--|---|---|---|---|--|--------|--------|--|

**TORRENT POWER LTD ( TOR. POW. (UNOSUGEN) )**

|   |               |         |      |  |   |   |   |   |  |  |  |  |
|---|---------------|---------|------|--|---|---|---|---|--|--|--|--|
| 1 | Bharuch/Dahej | 765/400 | 1500 |  | 0 | 0 | 0 | 0 |  |  |  |  |
|---|---------------|---------|------|--|---|---|---|---|--|--|--|--|

**WESTERN U.P. POWER TRANSMISSION CO. LTD. ( WUPPTCL )**

|   |                           |         |      |  |     |    |    |    |  |  |  |  |
|---|---------------------------|---------|------|--|-----|----|----|----|--|--|--|--|
| 1 | Greater Noida AIS (ICT-1) | 765/400 | 1500 |  | 100 | 99 | 98 | 98 |  |  |  |  |
|---|---------------------------|---------|------|--|-----|----|----|----|--|--|--|--|