

REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE) DURING- 2019-20

As on 30-APR-2019

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DAMODAR VALLEY CORPORATION(DVC)											
1	LILO of Mejia-Kalyaneswari at Burnpur S/S	D/C	220	37	79	55	0	0			Likely to be dropped due to insolvable ROW Problem.
2	LILO of Parulia - Dtps at Durgapur steel TPS	D/C	220	20	17	17	0	0	FEB-17	AUG-19	Contract for Electrical work terminated on 17.04.18, matter is under subjudice. Fresh order placed on 13.02.19 to execute the leftover work. Revised compl. Target Aug.'19
3	MTPS - Ramgarh (Bypassing Gola SS)	S/C	220	207	681	678	666	166	DEC-08	MAR-20	220 KV substation at Gola has been dropped. The MTPS-Gola-Ramagarh line and Gola-Ranchi line are nearing completion. To utilise the said up-coming 220 KV lines to the best extent possible, a revised plan vide letter no. EDCON/SPE/CEA-07 Dated. 05.01.17 was proposed bypassing the Gola S/S (now dropped) and discussed in 19th Standing Committee Meeting on Power System Planning of ER. As per revised plan said 220 KV line will be rearranged as i) MTPS-Ranchi ii) MTPS-Ramgarh & iii) Ranchi- Ramgarh. From Ramgarh S/S to dead end tower at Gola portion has already been charged on 22.04.14. Further 114.2 KM/170KM has been partly charged from Gola-MTPS portion
4	MTPS- Ranchi (PG) (Bypassing Gola SS)	S/C	220	228	778	775	698	129	OCT-14	MAR-20	220 KV substation at Gola has been dropped. The MTPS-Gola-Ramagarh line and Gola-Ranchi line are nearing completion. To utilise the said up-coming 220 KV lines to the best extent possible, a revised plan vide letter no. EDCON/SPE/CEA-07 Dated. 05.01.17 was proposed bypassing the Gola S/S (now dropped) and discussed in 19th Standing Committee Meeting on Power System Planning of ER. As per revised plan said 220 KV line will be rearranged as i) MTPS-Ranchi ii) MTPS-Ramgarh & iii) Ranchi- Ramgarh. From Ramgarh S/S to dead end tower at Gola portion has already been charged on 22.04.14.. Further 114.2 KM/170KM has been partly charged from Gola-MTPS portion. *The executing agency ECI-SEW-JV (Gola- Ranchi portion) has become non-responsive, hence Termination letter issued on 17.01.19 with 30 days notice period & to be dealt with accordingly.
5	Parulia - Burdwan line	D/C	220	184	299	184	115	0	JUN-19	MAR-20	Separate P.O. and W.O. placed on 09.05.18. Proposal already submitted for clearance from Indian Army & Air force, Railway, NHAI for completion of remaining check survey . Partial clearance from Air Force received. Total locations shown is tentative.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
6	Ramgarh - Ranchi (PG) (Bypassing Gola SS) (Balance portion)	S/C	220	95	355	355	290	37	OCT-14	MAR-20	220 KV substation at Gola has been dropped. The MTPS-Gola-Ramagarh line and Gola-Ranchi line are nearing completion. To utilise the said up-coming 220 KV lines to the best extent possible, a revised plan vide letter no. EDCON/SPE/CEA-07 Dated. 05.01.17 was proposed bypassing the Gola S/S (now dropped) and discussed in 19th Standing Committee Meeting on Power System Planning of ER. As per revised plan said 220 KV line will be rearranged as i) MTPS-Ranchi ii) MTPS-Ramgarh & iii) Ranchi- Ramgarh. From Ramgarh S/S to dead end tower at Gola portion has already been charged on 22.04.14.*The executing agency ECI-SEW-JV (Gola- Ranchi portion) has become non-responsive, hence Termination letter issued on 17.01.19 with 30 days notice period.On expiration of notice period Termination of agency is under process.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
NHPC LIMITED(NHPC)											
1	LILO of Lakhwar HEP- Muzaffarnagar at Vyasi HEP	D/C	220						JAN-17		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
POWERGRID (Consultancy Work)(PGCONSULTANCY)											
1	(J&K) LILO of Leh - Kharu line	S/C	66	16	97	55	16	1	MAY-17	MAY-17	
2	(J&K) LILO of Leh - Nimmo line	S/C	66	2	13	13	9	1	MAY-17	MAY-17	
3	(Sikkim) Chungthang - Lachen line	D/C	66	44	126				DEC-18	APR-19	
4	(Sikkim) Chungthang - LILO point of Rabon - Malting line	D/C	66	8	23				DEC-18	SEP-17	
5	(Sikkim) Dikchu Pool - Makha line	D/C	66	18	114				DEC-18	MAR-19	
6	(Sikkim) Khamdong - Makha line	S/C	66	4	86				DEC-18	MAR-19	
7	(Sikkim) Khamdong - Temi line	S/C	66	8	69				DEC-18	MAR-19	
8	(Sikkim) Kumrek - Rorathang line	D/C	66	10	103				DEC-18	MAR-19	
9	(Sikkim) Parbing - Pangthang line	D/C	66	14	86				DEC-18	MAR-19	
10	(Sikkim) Parbing - Sichey line	S/C	66	6	40				DEC-18	MAR-19	
11	(Sikkim) Parbing - Tadong line	S/C	66	4	67				DEC-18	MAR-19	
12	(Sikkim) Rorathang - LILO point on Pakyong - Rongli line	D/C	66	10	29				DEC-18	MAR-19	
13	(Sikkim) Samardong - Kumrek line	D/C	66	22	103				DEC-18	MAR-19	
14	(Sikkim) Samardong - Mamring line	S/C	66	10	45				DEC-18	MAR-19	
15	(Sikkim) Samardong - Namthong line	S/C	66	7	86				DEC-18	MAR-19	
16	(Sikkim) Singhik - Mangan line	S/C	66	10	57				DEC-18	MAY-18	
17	(Sikkim) Singhik - Passidong line	S/C	66	20	114				DEC-18	MAR-19	
18	(Assam) Rangia - Amingaon line	D/C	220	33					DEC-18		Yet to be awarded.
19	(Assam) Tinsukia - Behiating (new Dibrugarh)	D/C	220	55					DEC-18		Yet to be awarded.
20	(Maghalaya) Byrnihat (Killing) - Mawngap - New Shillong line	D/C	220	244	369				DEC-18	SEP-19	
21	(Nagaland) New Kohima - Mokokchung (PG)	S/C on D/C	220	92					DEC-18		Yet to be awarded.
22	(PMDP - Jammu) LILO of Hiranagar - Bishmah at Samba	D/C	220	16	0	0	0		MAR-19	NOV-19	E-NIT floated by PGCIL on 09-10-2017. Award made ready since 29.02.2018. Handing over of S/Stn. land awaited from JKPDD. Consent sought from JKPDD for placement of award.
23	(PMDP - Jammu) LILO of Hiranagar - Gladni at Chowadhi	S/C	220	16	0	0	0		MAR-19	NOV-19	E-NIT floated by PGCIL on 09-10-2017. Award made ready since 29.02.2018. Handing over of S/Stn. land awaited from JKPDD. Consent sought from JKPDD for placement of award.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
24	(PMDP - Jammu) LILO of Thein - Hiranagar at Kathua-II (Ghatti)	D/C	220	12	0	0	0		MAR-19	NOV-19	E-NIT floated by PGCIL on 09-10-2017. Award made ready since 29.02.2018. Handing over of S/Stn. land awaited from JKPDD. Consent sought from JKPDD for placement of award.
25	(Sikkim) Dikchu Pool - Rangpo (Samardong) (twin)	D/C	220	50					DEC-18	SEP-18	
26	(Sikkim) Dikchu Pool - Singhik	D/C	220	46					DEC-18	JUN-19	
27	(Sikkim) Rangpo (PG) - Samardong	D/C	220	4	34				DEC-18	SEP-18	
28	(Sikkim) Singhik - Chungthang	D/C	220	44	83				DEC-18	APR-19	
29	(Arunachal Pradesh) Along - Kambang line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
30	(Arunachal Pradesh) Along - Yingkiong line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
31	(Arunachal Pradesh) Changlang - Jairampur line	S/C	132	0					DEC-18		Yet to be awarded.
32	(Arunachal Pradesh) Chimpu (Itanagar) - Holongi line	S/C on D/C	132	20					DEC-18		Yet to be awarded.
33	(Arunachal Pradesh) Daporijo - Nacho line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
34	(Arunachal Pradesh) Deomali - Khonsa line	S/C	132	0					DEC-18		Yet to be awarded.
35	(Arunachal Pradesh) Gerukamukh - Likabali line	S/C on D/C	132	60	0	0	0		DEC-18		Yet to be awarded.
36	(Arunachal Pradesh) Jairampur - Miao line	S/C	132	40					DEC-18		
37	(Arunachal Pradesh) Kambang - Mechuka line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
38	(Arunachal Pradesh) Khonsa - Changlang line	S/C	132	0					DEC-18		Yet to be awarded.
39	(Arunachal Pradesh) Khonsa - Longding line	S/C	132	0					DEC-18		Yet to be awarded.
40	(Arunachal Pradesh) Khupi - Seppa line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
41	(Arunachal Pradesh) Likabali - Niglok line	S/C on D/C	132	75	293	0	0		DEC-18	NOV-19	Yet to be awarded.
42	(Arunachal Pradesh) LILO of Daporijo - Along 132 KV S/C at Basar	S/C on D/C	132	0					DEC-18		Yet to be awarded.
43	(Arunachal Pradesh) Miao - Namsai (PG) line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
44	(Arunachal Pradesh) Naharlagun - Banderdewa line	S/C on D/C	132	25					DEC-18		Yet to be awarded.
45	(Arunachal Pradesh) Naharlagun - Gerukamukh line	S/C on D/C	132	90					DEC-18		Yet to be awarded.
46	(Arunachal Pradesh) Niglok - Pasighat New (Napit)	S/C on D/C	132	30					DEC-18		Yet to be awarded.
47	(Arunachal Pradesh) Palin - Koloriang line	S/C on D/C	132	0					DEC-18		Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
48	(Arunachal Pradesh) Pasighat New (Napit) - Pasighat Old	S/C on D/C	132	15					DEC-18		
49	(Arunachal Pradesh) Pasighat Old - Mariyang line	S/C on D/C	132	80					DEC-18		Yet to be awarded.
50	(Arunachal Pradesh) Rilo - Sagali line	S/C on D/C	132	55					DEC-18		Yet to be awarded.
51	(Arunachal Pradesh) Rilo - Seijosa line	S/C on D/C	132	85					DEC-18		Yet to be awarded.
52	(Arunachal Pradesh) Roing (PG) - Anini line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
53	(Arunachal Pradesh) Roing (PG) - Dambuk line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
54	(Arunachal Pradesh) Sagali - Naharlagun line	S/C on D/C	132	45					DEC-18		Yet to be awarded.
55	(Arunachal Pradesh) Seppa - Rilo line	S/C on D/C	132	55					DEC-18		Yet to be awarded.
56	(Arunachal Pradesh) Tawang - Lumla line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
57	(Arunachal Pradesh) Tezu (PG) - Halaipani line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
58	(Arunachal Pradesh) Yingkiong - Tuting line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
59	(Arunachal Pradesh) Ziro (PG) - Palin line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
60	(Arunachal Pradesh) Ziro (PG) - Ziro New line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
61	(Arunachal Prades) Seppa - Bameng line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
62	(Assam) Amingaon - Hazo line	D/C	132	0					DEC-18		Yet to be awarded.
63	(Assam) Dhemaji - Silapathar line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
64	(Assam) Kahilipara - Guwahati Medical college (Including 2 km cable)	D/C	132	0					DEC-18		Yet to be awarded.
65	(Assam) Kamakhya - Paltan Bazar	S/C	132	0					DEC-18		Awarded.
66	(Assam) LILO of Golaghat - Bokajan line at Sarupathar	S/C	132	0					DEC-18		Yet to be awarded.
67	(Assam) LILO of Jorhat (Gormur) - Nazira at Teok.	S/C on D/C	132	0					DEC-18		Yet to be awarded.
68	(Assam) LILO of Kamalpur - Sishugram line at Amingaon S/S	S/C	132	0					DEC-18		Yet to be awarded.
69	(Assam) LILO of one circuit of Rangia - Rowta line at Tangla	D/C	132	0					DEC-18		Yet to be awarded.
70	(Assam) Rupai - Chapakhowa line (including 2 km cable)	D/C	132	0					DEC-18		Yet to be awarded.
71	(Assam) Sonabil - Tezpur (New) line	D/C	132	0					DEC-18		Yet to be awarded.
72	(Maghalaya) LILO of both circuits of MLHEP - Khliehriat line at Mynkre	D/C	132	34	99				DEC-18	SEP-19	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
73	(Maghalaya) Phulbari - Ampati line	D/C	132	138	239				DEC-18	SEP-19	
74	(Manipur) Imphal (PG) - Ningthoukhong line	D/C	132	0					DEC-18		Yet to be awarded.
75	(Manipur) Kakching - Churachandpur (2nd ckt) line	D/C	132	0					DEC-18		Yet to be awarded.
76	(Manipur) Kakching - Kongba (2nd Ckt) line	D/C	132	0					DEC-18		Yet to be awarded.
77	(Manipur) LILO of one circuit of Kongba - Kakching line at Thoubal S/S	D/C	132	0					DEC-18		Yet to be awarded.
78	(Manipur) LILO of Yurembam (Imphal-State) - Karong line at Gamphajol	S/C	132	0					DEC-18		Yet to be awarded.
79	(Manipur) Rengpang - Tamenlong line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
80	(Manipur) Yaingangpokpi - Kongba (2nd Ckt) line	D/C	132	0					DEC-18		Yet to be awarded.
81	(Manipur) Yuremum - Karong - Mao (Manipur - Nagaland border) section of Yuremum-Karong-Kohima line	S/C	132	0					DEC-18		Yet to be awarded.
82	(Mizoram) Chawngte - S. Bungtlang line	S/C	132	0					DEC-18		Yet to be awarded.
83	(Mizoram) Lungsan - Chawngte line	S/C	132	0					DEC-18		Yet to be awarded.
84	(Mizoram) W. Phaileng - Marpara line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
85	(Nagaland) LILO of Kohima - Meluri (Kiphire) at New Kohima	S/C	132	0					DEC-18		Yet to be awarded.
86	(Nagaland) LILO of Kohima - Wokha line at New Kohima	S/C	132	0					DEC-18		Yet to be awarded.
87	(Nagaland) LILO of Mokokchung (Nagaland) - Mariani (Assam) line at Longnak	D/C	132	0					DEC-18		Yet to be awarded.
88	(Nagaland) New Kohima (Zadima) - New Secretariat Complex Kohima line	D/C	132	0					DEC-18		Yet to be awarded.
89	(Nagaland) Tuensang - Longleng line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
90	(Nagaland) Wokha (Doyang River) - Zunheboto - Mokokchung (Nagaland)	S/C on D/C	132	0					DEC-18		Yet to be awarded.
91	(PMDP - Kashmir) Habak - Khanyar (Cable)	D/C	132	28	0	0	0		MAR-20	NOV-19	[Cable Pkg.] E-NIT floated by PGCIL on 09-10-2017. Award made ready since 29.02.2018. Handing over of S/Stn. land awaited from JKPDD. Consent sought from JKPDD for placement of award.
92	(Sikkim) Dikchu Pool - Parbing line	D/C	132	42	96				DEC-18	MAR-19	
93	(Sikkim) LILO of Rangit - Melli (Power Deptt. Sikkim) 132 kV S/C at Manpur line	D/C	132	4					DEC-18		Yet to be awarded.
94	(Sikkim) LILO of Rangit - Melli (Power Deptt. Sikkim) 132 kV S/C at Namchi line	D/C	132	4					DEC-18		Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
95	(Tripura) Bagafa - Belonia line	D/C	132	0					DEC-18		Yet to be awarded.
96	(Tripura) Bagafa - Satchand (utilizing the corridor of existing Bagafa - Satchanda 66 kV line)	S/C on D/C	132	0					DEC-18		Yet to be awarded.
97	(Tripura) Belonia - Sabroom line	S/C	132	0					DEC-18		Yet to be awarded.
98	(Tripura) Kailasahar - Dharmanagar line	D/C	132	0					DEC-18		Yet to be awarded.
99	(Tripura) LILO of Agartala (79 Tilla) - Dhalabil (Khowai) line	S/C	132	0					DEC-18		Yet to be awarded.
100	(Tripura) LILO of Ambassa - P.K. Bari at Manu	S/C	132	0					DEC-18		Yet to be awarded.
101	(Tripura) LILO of one circuit of Surajmaninagar - Rokhia line at Gokulnagar	D/C	132	0					DEC-18		Yet to be awarded.
102	(Tripura) Rabindra Nagar - Belonia line	D/C	132	0					DEC-18		Yet to be awarded.
103	(Tripura) Rabindra Nagar - Rokhia line	D/C	132	0					DEC-18		Yet to be awarded.
104	(Tripura) Udaipur - Amarpur line	D/C	132	0					DEC-18		Yet to be awarded.
105	(Tripura) Udaipur - Bagafa line	D/C	132	0					DEC-18		Yet to be awarded.
106	(Assam) LILO of Kamalpur - Kamakhya line at Amingaon S/S	S/C	120	0					DEC-18		Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
POWER GRID CORPORATION OF INDIA LIMITED(PGCIL)											
1	Raigarh - Pugalur HVDC Bipole Link	BIPOLE	800	3676	4773	4402	4158	2056	NOV-19	NOV-19	"Progress slow in Tamil Nadu due to severe ROW. Huge forest involvement (432 Ha.) in WR portion. Working permission received in Oct'18. Wildlife corridor clearance awaited."
2	Ajmer (new) - Bikaner line	D/C	765	525	717	717	717	521		MAY-19	
3	Aurangabad - III - Aurangabad (PG)	2xS/C	765								
4	Bhadla - Bikaner line	D/C	765	350	455	433	374	103		JUN-19	Forest clearance awaited. ROW issues being faced on the line.
5	Bikaner - Moga (PG) line	D/C	765	702	988	969	900	309		SEP-19	Defence aviation clearance received with condition of reduction in tower height at 29 locn.for different route. New application submitted for defence aviation clearance in 31.12.18.
6	Chilkaluripeta - Cudappah (PSITL - TBCB)	D/C	765	566	768	768	768	577	APR-19	MAY-19	Work completed.
7	LILO of Mainpuri -Gr. Noida S/C line at Jawaharpur TPS (J-FTL-TBCB)	S/C	765	0							
8	LILO of Tilaiya - Balia line at Gaya	D/C	765								
9	Medinipur - Jeerat (New) (PM-JTL-TBCB)	D/C	765	338	461	360	289	65	JUL-20	JUL-20	ROW being faced.
10	Ranchi - Medinipur line (PM-JTL-TBCB)	D/C	765	536	716	668	642	371	JUL-20	JUL-20	ROW being faced
11	Tehri Pooling Station - Meerut (Remaining part)	D/C	765	2	8	8	7	1	NOV-17	SEP-19	Being expedited for system improvement
12	Vemagiri II - Chilkaluripeta (PSITL - TBCB)	D/C	765	504	748	720	689	478	APR-19	MAY-19	28 fdn., 59 TE and 40 km stgg. under severe ROW in Nandigram area.
13	Vindhyanchal PS - Varanasi line (WR- NR PTL -TBCB)	D/C	765	388	528	234	152			JUL-21	Award placed in Apr'18. Work under progress.
14	Leh-Kharu (And LILO of Leh-Nimmo)	D/C	66	17	0	0	0				
15	Additional 400KV D/C line at Palatana S/S and Surajmaninagar S/S end for termination of Palatana - Surajmaninagar 400KV D/C line	D/C	400	2	5	0	0			APR-20	Award placed May'18. Engg. in progress.
16	Addutuibak 400KV D/C line at P.K. Bari s/s and Silchar S/S end for termination of P.K. Bari - Silchar 400KV D/C line	D/C	400	6	15	0	0			APR-20	Award placed in May'18. Engg. in progress.
17	Banaskantha PS - Banaskantha (PG) line	D/C	400	118	183	162	156	66	SEP-18	SEP-19	Completion matching with Banaskantha (Radhanesda) S/stn.
18	Bhadla (PG) - Bhadla (RVPN) line	D/C	400	53	74	74	74	53		APR-19	Commissioned 04/19.
19	Chilkaluraipeta - Narasaraopeta (QM) (PSITL - TBCB)	D/C	400	60	81	81	81	60	APR-19	MAY-19	line charged on 29.03.19
20	Darbhangha - Sitamarhi (New) line (Triple Snowbird) (ERSS XXITL - TBCB)	D/C	400	161	215	130	89	20	MAR-21	MAR-21	Progress affected due to waterlogging

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
21	Diversion of Dhauliganga - Bareilly line (operated at 220kV) at Bareilly end from Bareilly (UP) to Bareilly (PG) line	D/C	400	17	25	18	0		DEC-19	DEC-19	work under progress.
22	Edamon (KSEB) - Muvattupuzha (PG)	D/C	400	296	447	447	446	296	NOV-08	MAY-19	1 TE is held up due to court case filed by land owner.
23	Edayarpalayam (TANTRANSCO)-Udumulpet line (Q)	D/C	400	108	137	19	13		FEB-20	FEB-20	Progress affected due to severe ROW problem in Tamil Nadu.
24	Farakka - Malda (Reconductoring)	D/C	400	86	0			86	NOV-16	MAR-16	Line charged in Mar'16.
25	Hiriyur - Mysore line	D/C	400	412	565	550	524	227	JAN-19	SEP-19	ROW problem affecting the progress.
26	Jagmeling - Alipurduar line (Q) (India Side)	D/C	400	326	466	315	299	107		DEC-19	Line passing through buffer zone of Tiger reserve area. Wildlife proposal cleared in NBWL. Stage-I issued on 18.10.18. Working permission received in Feb'19. Gen. Project ant. by May'19. Alternate arrangements made for evacuation (contingency through Punatsangchu ATS, ready)
27	Jawaharpur TPS-Firozabad 400kV D/C (Q) line (J-FTL-TBCB)	D/C	400	0							
28	Jeerat (New) - Jeerat (WBSETCL) (PM-JTL-TBCB)	D/C	400	50	81	61	46	8	JUL-20	JUL-20	Severe ROW being faced.
29	Jeerat (New) - Subhasgram (PM-JTL-TBCB)	D/C	400	214	304	60	20		JUL-20	JUL-20	Severe ROW being faced.
30	Kishenpur - Ratle, (Dulhasti-Kishenpur Second Ckt stringing extending up to Ratle HP)	S/C	400		0	0	0				
31	LILO of both ckt. Dhauliganga - Bareilly (PG) line at Jauljivi	D/C	400	7	13	0	0		DEC-19	DEC-19	Engg. in progress.
32	LILO of both Ckt. Kishanganj - Patna (Q) line Saharsa (ERSS XXITL - TBCB)	D/C	400	150	205	75	30		MAR-21	MAR-21	Progress affected due to waterlogging.
33	LILO of Both Ckt of Bawana - Mandola at Rajghat	D/C	400	116	89	71	50		MAY-17	SEP-19	Forest proposal under DPTA & FCA submitted. However, land yet to be allocated by DDA for CA & DPCA. Approval & tree cutting permission awaited.
34	LILO of both Ckt. of Nabinagar-II - Gaya (Q) line at Chandaui (ERSS XXITL- TBCB)	D/C	400	4	12	0	0		MAR-21	MAR-21	Progress affected due to waterlogging
35	LILO of both Ckt. of RAPP - Shujalpur at Jeerapur PS (GEC-II)	D/C	400	0							
36	LILO of both ckts. of Chandithala - Kharagpur at Medinipur (PM-JTL-TBCB)	D/C	400	146	199	158	140	86	JUL-20	JUL-20	Award placed in Mar'17. Work under progress.
37	LILO of Gaya-Chandwa(existing) at North Karanpura STPP (Interim)	M/C	400	38					DEC-18		
38	LILO of Jeerat (WBSETCL) Subhasgram (PG)	D/C	400	1					JUL-20		
39	LILO of Jeerat (WBSETCL) - Subhasgram (PG) 400kV at Rajarhat (PM-JTL-TBCB)	D/C	400	24	37	0	0			JUL-20	Line deleted from scope.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
40	LILO of Lonikhand (MSETCL)- Kalwa at Navi Mumbai	D/C	400	16	25	25	25	16	SEP-10	APR-19	Physical work completed in Mar'19. Shutdown clearance for commissioning from Maharashtra State utilities (MSETCL) is still awaited. State down stream system at Navi Mumbai to be implemented through TBCB. Matter critical. Balance portion (02 Kms) of line executed using under ground cable. Work affected due to water logging. Severe ROW problem encountered at Navi Mumbai end, miscreants had burnt and damaged part of laid cable.
41	LILO of one circuit of Dulhasti - Kishenpur at Ratle HEP.	D/C	400								
42	LILO of One ckt of 400 kV Bhadla (RVPN) - Bikaner (RVPN) line at Bikaner (New)	D/C	400	17	26	26	26	7		MAY-19	Work affected due to delay in forest clearance.
43	LILOf one Ckt. of Agra South-Fatehabad (765kV) D/C line at 400kV at Firozabad (J-FTL-TBCB)	D/C	400	0							
44	LILO of One Ckt of Bamnauli - Jhattikara at Dwarka-I	D/C	400	17	41	23	6		MAY-17	DEC-19	Forest proposal under FCA & DPTA submitted. Forest approval & tree cutting permission awaited. It has been decided to re-route the line through Golf course to reduce forest area. Working permission from DDA received in Feb'19 using pole type structure which has been awarded in Mar'19.
45	LILO of Sagardighi - Subhasgram line at Jeerat	S/C	400	2	5	0	0	0		JAN-20	Schedule extended due to corridor constraint at Jeerat.
46	LILO OUT of Teesta-III - Kishanganj at Rangpo	D/C	400	15	35	0	0		JUN-20	JUN-20	Award placed in Dec'17. Engg. & survey under progress. Major portion of line is in forest (40 Ha), Forest stage-I approval received.
47	Lower Subhansiri - Biswanath Chariyali line -I	D/C	400	335	444	329	228	64	AUG-13	MAR-22	Works stand-still on a/c of local disturbance/agitation against big dams.
48	Lower Subhansiri - Biswanath Chariyali line -II	D/C	400	348	465	327	196	35	AUG-13	MAR-22	Works stand-still on a/c of local disturbance/ agitation against big dams.
49	Madhugiri - Yelhanka	D/C	400	132	178	164	163	77	JUN-14	SEP-19	Severe ROW in Karnataka. Issues are being resolved with the help of State/ District administration.
50	Mohindergarh - Bhiwani line	D/C	400	130	181	152	81	8		DEC-19	Forest clearance stage-I received. ROW in Bhiwani portion & poor performance by executing agency affecting the progress.
51	Nabinagar-II - Patna (Q)	D/C	400	278	392	392	392	280		JUN-19	work under progress.
52	New Neyveli TPP - Ariyalur (Villupuram)	D/C	400	156	213	184	171	55	JUL-19	JUL-19	
53	Neyveli TS-II - Neyveli TS-I	D/C	400	14	0	0	0		JUL-15		
54	NNTPS Sw. Yd. - Ariyalur (Villupuram) Line	D/C	400	205	213	170	146	18	SEP-19	JUL-19	Sch.- Jul'19
55	North Trichur - Cochin line at North Trichur HDVC Station (Q)	D/C	400	2	6	0	0		APR-20	APR-20	
56	Pipalkoti HEP - Pipalkoti (THDC) (Kuwari Pass)	D/C	400	36	0	0	0		SEP-19	SEP-19	Work has been awarded to Tata and route alignment & survey has been completed. Line is passing through forest land and forest proposal is under process.
57	Pugalur HVDC - Arasur line (Q)	D/C	400	120	162	19	12		FEB-20	FEB-20	Progress affected due to severe ROW problem in Tamil Nadu.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
58	Pugalur HVDC-Edayarpalayam (TANTRANSCO) line (Q)	D/C	400	114	148	13	8		FEB-20	FEB-20	Progress affected due to severe ROW problem in Tamil Nadu.
59	Pugalur HVDC - Pugalur line (Q)	D/C	400	116	140	11	9		FEB-20	FEB-20	Progress affected due to severe ROW problem in Tamil nadu.
60	Pugalur HVDC - Thiruvalem line (Q)	D/C	400	780	1153	431	335	7	FEB-20	FEB-20	Progress being affected due to ROW .
61	Rajarhat - Purnea (excl. Farakka-Gokarna portion)	D/C	400	645	1219	1217	1217	874	APR-16	JUN-19	Farakka - Gokarna portion of 400KV D/C Rajarhat - Purnea line (236 Ckm) including both LILO's at Farakka & Gokarna commissioned in Mar'17. Severe ROW problem at Rajarhat area. Work in Rajarhat was on hold for last 16 months. Work resumed in Oct'17 & again stopped on 01.12.2017 due to protest. Now work re-started on 14.08.18 with the help of State administration.
62	Re-conductoring of Maithon RB - Maithon line	D/C	400	63	0	0	0	0	JUN-19	JUN-19	Site mobilization u/p. Severe ROW at site.
63	Siliguri - Purnea	D/C	400		0	0	0		SEP-13	MAY-20	
64	Singrauli - Allahabad line	S/C	400	153	435	435	428	155	JUN-16	MAY-19	Line completed. Final checking and testing u/p.
65	Sitamarhi (New) - Motihari line (Triple Snowbird) (ERSS XXITL-TBCB)	D/C	400	187	229	127	88	28	MAR-21	MAR-21	Progress affected due to waterlogging.
66	Tehri Gen. - Tehri Pooling Station (Q)	D/C	400	14	38	34	34	12	NOV-17	SEP-19	"04 locations under severe ROW. Line linked with Tehri Generation (expected by Dec' 20)."
67	Tirunelveli PS - Tuitcorin PS (Quad) line-1 and 2 line	D/C	400	48	33	33	33	24	APR-17	MAR-18	Erection completed. Work has been slowed-down to match with Generation (ant. by Mar'18).
68	Tumkur (Pavagada) PS - Devanahally (KPTCL) line - (Q) (139.30 D/C and 13.20 M/C)	D/C	400	333	436	303	297	106	FEB-19	SEP-19	Progress being affected due to ROW.
69	Pugalur - North Trichur (Kerala) HVDC Bipole Link	BIPOLE	320	364	406	61	30		APR-20	APR-20	Progress being affected due to severe ROW problem.
70	Chandigarh S/s - Panchkula (PG) (incl. 10 KMs underground cable).	D/C	220	52	56	50	50	33	FEB-19	JUN-19	Work of downstream system yet to be taken up by UT Chandigarh. Underground cable laying done in 4 Kms. 05 locations under severe ROW. Owners have taken stay from Court.
71	Disconnection of LILO arrangement of Dhauliganga - Bareilly at Pithoragarh and connecting it to Jauljive	D/C	220	54	75	21	1		DEC-19	DEC-19	Work under progress.
72	Kishanganga - Wagoora	D/C	220	228	252	252	252	228	MAR-18	MAY-19	'Progress affected due to ROW compensation issue. 1.6 Km stringing stretch was held up due to severe ROW which is now being resolved. Progress is slow due to snowfall and law & order problem also.
73	LILO of 220kV Firozabad (220kV)-Agra (765kV PG) line at 400kV Firozabad (J-FTL-TBCB)	D/C	220	0							
74	Purnea - Purnea (New)	D/C	220	2	0	0	0		MAY-20	MAY-20	Award placed in Jan'18. Engg. in progress.
75	132kV Firozabad (400kV)- Narkhi D/C line (J-FTL-TBCB)	D/C	132	0							
76	LILO of 132kV Atmadpur -Barhan S/C line at 400kV Firozabad (J-FTL-TBCB)	S/C	132	0							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
77	LILO of Aizwol (PG) - Zemabawk at Melriat (PG)	D/C	132	30	17	17	17	10	DEC-12	NOV-18	Line commissioned in Nov'18.
78	LILO of Gangtok - Melli at Rangpo	S/C	132	19							
79	LILO of Ranganadi - Nirjuli at Pare HEP	D/C	132	3	10	10	10	3		FEB-18	Line work completed. Test charged on 03.03.2018.
80	Melriat (New) - Sihmui line	D/C	132	12	20	20	20	12	DEC-12	NOV-18	Line commissioned in Nov'18.
81	Pasighat - Roing line.	S/C on D/C	132	102	347	347	347	104	DEC-12	JUN-17	Line commissioned in Jun'17.
82	Re-conductoring of Agartala GBPP - Agartala (State) with HTLS conductor	D/C	132	16	0	0	0	16	MAY-18	FEB-18	Line commissioned in Feb'18.
83	Re-conductoring of Imphal (PG) - Yurembam with HTLS conduuctor.	S/C	132	1	0	0	0	1	JUL-18	APR-18	Line commissioned in Apr'18.
84	Roing - Tezu line	S/C on D/C	132	73	244	244	244	72	APR-12	JUN-17	Line commissioned in Jun'17.
85	Silchar - Hailakandi (Contingency arrangement)	D/C	132	60	110	110	110	60		NOV-17	Part line commissioned (35Ckm) through contingency in Jun'12. Balance line commissioned in Nov'17.
86	Tezu - Namsai line.	S/C on D/C	132	96	332	332	332	95	DEC-12	JUL-18	Line commissioned in Jul'18.
87	Wardha - Aurangabad (on 1200 kV)	D/C	1200	696	961	960	950	541	OCT-12	DEC-19	"Contract terminated 01 out of 02 packages due to unsatisfactory performance and fresh tender taken up. The new package bifurcated into two part. Ist part awarded in Dec'14 and second part in Feb'15. Severe ROW being encountered. Due to thunderstrom and cyclone in Jun'18, about 6 fdn, 11 tower erection & approx. 9 ckm stringing damaged."

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
REC Transmission Projects Company limited(RECTPCL)											
1	(PMDP - Jammu) LILO of Barn - Kishanpur at Nagrota	S/C	220	10	0	0	0		MAR-19	MAR-19	Revised final comments submitted to RECTPCL for publication. e-NIT to be floated on 23-11-2017.
2	(PMDP - Leh) Kargil - Padum (Zanaskar) line	S/C	220	207	0	0	0		MAR-19		The revised survey report and subsequent revised cost estimate is under preparation and shall be submitted to JKPDD for approval by 15th March 2018. Cost estimate is also under review with PGCIL, the PMA for the Project.
3	(PMDP - Leh) Phyang (PGCIL) - Diskit (Nubrai) line	S/C	220	100	0	0	0		MAR-19		The revised survey report and subsequent revised cost estimate is under preparation and shall be submitted to JKPDD for approval by 15th March 2018. Cost estimate is also under review with PGCIL, the PMA for the Project.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ASSAM ELECTRICITY GRID CORP. LIMITED(AEGCL)											
1	Bongaigaon TPS - Rangia (Salakati)	D/C	220	326	517	517	515	279	JAN-13	DEC-18	1. All normal Foundations have been completed, 2.Two (2) nos. of Tower Erection are remaining on completed Pile Foundation. 3. 186.445 ckm of line are idle charged.
2	Sonabil to Biswanath Chariali	S/C	220	40	136	130	4	0		AUG-18	Out of 5 nos. of Pile Foundation, 3 nos. are completed and the 4th & 5th Pile Foundation Work has been started.
3	Agia-Sonapur (Hatchingmari) S/C line D/C tower	S/C	132	103	371	196	158	0		APR-17	80 percent of supply material reached site for Pkg A and B respectively.
4	Amguri solar park - Mariani line (GEC-II)	D/C	132	0							
5	Barnagar-Barpeta line on D/C tower	D/C	132	68	0	0	0	0		JUL-17	Detail survey completed.
6	BTPS - Kokrajhar line	S/C on D/C	132	10	39	39	39	10	DEC-13	JAN-16	Line charged on 30.06.2016
7	BTPS (salakati)-APM line S/C on D/C tower	S/C	132	42	163	112	76	0		AUG-17	Part of material is supplied
8	Hailakandi-Karimganj line on D/C tower	S/C	132	26	93	13	0	0		SEP-18	Part of material is supplied.
9	Kokrajhar - Bilashipara - Gauripur	S/C on D/C	132	63	203	203	203	63	SEP-13	JUN-16	Kokrajhar to Bilashipara charged on 24.06.16 and Bilashipara to Gauripur charged on 14.06.2016
10	Kukurmara - Azara line	S/C on D/C	132	5	33	12	2	0	DEC-11	DEC-18	80% material supplied.
11	Kukurmara(Mirza)-Boko	S/C on D/C	132	6	29	5	0	0		APR-17	Check Survey from LoC 1 to 17 approved
12	LILO of both ckt of Depota - Gohapur at Sonabil S/S	2xD/C	132	3	6	6	6	3	NOV-13	JUN-16	Charged on 31.08.2015.
13	LILO of Dhaligaon- Bornagar line at Barpeta GSS (Package-A)	D/C	132	24	96	60	32	0		AUG-18	Row survey is in progress (47 Loc Cleared) 80% material supplied.
14	LILO of one ckt of Rowta-Depota at Dhekiajuli	S/C	132	2	8	0	0	0		JUL-17	One tower excavation work completed
15	LILO of one ckt. of Rowta-Depota line-1 at Dhekiajuli (Pkg B)	D/C	132	2	8	8	7	0		MAY-18	Test Charged on 30.01.18.
16	LILO to Barpeta GSS from 132 kV Dhaligaon-Bornagar line	D/C	132	24							
17	Sonapur - Chandrapur line	D/C	132	28	55	53	51	20	NOV-13	MAR-18	Completed and Charged on 10.03.2018
18	Sonapur - Jagirod line	D/C	132	52	107	105	101	12	NOV-13	OCT-18	Letters requesting resolve of ROW Problem are issued to the Circle Officers of Mayong and Sonapur Revenue Circles respectively.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
BIHAR STATE POWER TRANSMISSION COMPANY LIMITED(BSPTCL)											
1	LILO of (Quad) Barh - Patna at Bakhtiyarpur (New)	D/C	400	5						MAR-20	NOA issued on 21.01.2019.
2	LILO of ckt. III&IV (Quad) Patna - Balia at Naubatpur (New)	D/C	400	6							M/s BGCL
3	LILO of Nabinagar -II - Patna (PG) at Jakkanpur (New)	D/C	400	7							M/s BGCL
4	Bakhtiyarpur (New) - Fatuha (BSPTCL)	D/C	220	38						MAR-22	NOA issued on 21.01.2019.Route survey under progress.
5	Bakhtiyarpur (New) - Hathidah (New)	D/C	220	52						MAR-22	NOA issued on 21.01.2019.Route survey under progress.
6	Bakhtiyarpur (New) - Sheikhpura (New)	D/C	220	51						MAR-22	NOA issued on 21.01.2019.Route survey Under progress.
7	Bihta (New) - Bihta	D/C	220	36	74	74	70	32	JUL-15		Work under progress
8	Bihta-Sipara (New)	D/C	220	118	146	146	143	78			This is the Same line as mentioned in Sr. no.7 -Gaurichak-Bihta(New) .This may be deleted.
9	Karmnasa (New) - Pusauli (BSPTCL) (TM)	D/C	220	60						MAR-20	NOA issued and Agreement executed on 05/02/2019
10	LILO of Ara (PG) - Pusauli (PG) at Dumraon GIS	D/C	220	50							M/s BGCL
11	LILO of Gaya (PG) - Sonenagar at both Bodhgaya (BSPTCL) and Chadauti (New)	D/C	220	62						JAN-20	NOA issued on 21.01.2019.
12	LILO of Khagaul (BSPTCL) - Sipara (BSPTCL) at Jakkanpur (New)	S/C	220	10							M/s BGCL
13	LILO of Purnea (PG) - Khagaria (New) at Korha (New)	D/C	220	60						MAR-22	Contract agreement executed on 22.01.2019
14	LILO of Sasaram - Sahupuri at Karmnasa (New)	D/C	220	8						MAR-20	NOA issued on 21.01.2019.
15	LILO of Sipara (BSPTCL) - Bihta (BSPTCL) at Jakkanpur (New)	D/C	220	7							M/s BGCL
16	LILO of Ara (PG) - Khagaul (BSPTCL) at Naubatpur (New)	D/C	220	11							M/s BGCL
17	Muzaffarpur (PG) - Chhapra (New)	D/C	220	100						MAR-22	NOA issued.Route survey Under progress.
18	Naubatpur (New) - Bhusaula (New)	D/C	220	18							M/s BGCL
19	Naubatpur (New) - Bhusaula (New)	D/C	220	18							M/s BGCL
20	Naubatpur (New) - Bihta (BSPTCL)	D/C	220	25							M/s BGCL
21	Pusouli (New) - Dehri	D/C	220	62	159	109	84	7	MAY-15		work under progress
22	Raxaul (New) - Gopalganj (TM/ Single Zebra)	D/C	220	130						MAR-22	NOA issued on 21.01.2019.Route survey Under progress.
23	Saharsa (New) - Begusarai	D/C	220	160						MAR-20	NOA issued on 21.01.2019.
24	Saharsa (New) - Khagaria (New)	D/C	220	80						MAR-20	NOA issued on 21.01.2019.
25	Sitamarhi (New) - Motihari (New)	D/C	220	120							This is the Same line as mentioned in Sr. no.32-Sitamarhi(New)-Raxual

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
26	Sitamarhi(New) - Motipur	D/C	220	140						MAR-20	NOA issued on 21.01.2019.Route survey completed.
27	Sitamarhi (New) - Raxaul (New) (Twin Moose)	D/C	220	160						MAR-22	NOA issued on 21.01.2019.
28	Betia-Raxaul (2nd circuiting)	D/C	132								Completed
29	Motihari-Bettia	D/C	132	79	143	143	143	79		MAY-17	completed
30	Motihari-Motihari	D/C	132	78	142	142	142	78		JUL-17	Completed
31	Motihari-Raxaul	D/C	132	119	215	215	215	119		OCT-17	Completed

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
CHHATTISGARH STATE POWER TRANSMISSION CO. LTD.(CSPTCL)											
1	LILO of Raita - Jagdalpur at Kurud	D/C	400	2	4	0	0			AUG-19	order placed.
2	Bemetara - Mungeli line 2nd circuit	S/C	220	40	0	0	0		MAR-22		Order placed
3	Bilaspur - Mopka DCDS line	D/C	220	80					MAR-22		To be taken up beyond FY 18.
4	Bilaspur - Suhela DCDS line	D/C	220	220					MAR-22		To be taken up beyond FY 18.
5	DCDS Barsoor - Jagdalpur line	D/C	220	175	290	80	23		MAR-19		Work in progress.
6	DCDS Raita - Parsada	D/C	220	110					MAR-20		NIT document under process.
7	Dhamtari - Gurur DCDS line	D/C	220	50	115	18	0		MAR-19	AUG-19	Tender in process
8	Gurur - Kurud (Bangoli)	D/C	220	74	115	81			AUG-19		Work in progress.
9	Janjgir Champa Ps - Mopka (GEC-II)	D/C	220	0							
10	LILO of Bhatapara - Doma at Rita (400kV S/s)	D/C	220	30					MAR-22		To be taken up beyond FY 18.
11	LILO of Gurur - Barsoor at Narayanpur	D/C	220	1	2	2	2	1	JUN-18	SEP-18	work in progress.
12	LILO of Korba (E) - Siltara at DSPM	D/C	220	3	7						order placed.
13	LILO of Mopka - Bharatpur and Mopka - Siltara at Dherdehi 220 kV S/S (Bilaspur)(on Multi circuit tower)	D/C	220	64	148	126	83		MAR-20	SEP-18	Work in progress.
14	LILO of Mopka - Siltara line at Raita.	D/C	220	30					MAR-22		To be taken up beyond FY 18.
15	Raita - Rakhi DCDS line on multi ckt tower	D/C	220	140					MAR-22		To be taken up beyond FY 18.
16	Rajnandgaon Ps - Bhilai (GEC-II)	D/C	220	0							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DADRA AND NAGAR HAVELI ELECTRICITY DEPARTMENT(DNH)											
1	LILO of Vapi - Khadoli line at Vaghchhipa s/s	D/C	220	5	12	12	10	2		JUN-19	RoW Resolved. Schedule Date of commissioining is 27.06.2019

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DELHI TRANSCO LIMITED(DTL)											
1	Bawana - Kanjhawala at Barwala	D/C	220	1						MAR-23	
2	Budella - Zakhira	D/C	220	20					MAR-20		
3	Dev Nagar - Subzi Mandi (U/G Cable)	D/C	220	10					MAR-22		
4	Dwarka - Budella	D/C	220	12	0	0	0			FEB-20	1) Work has been awarded to M/s. UCL. 2) Contract Agreement signed between M/s. DTL and M/s. UCL on 01.03.2018. 3) The L-2 Network has been approved on 20.03.18. 4)Approval for Revised cable drum length for the first three sections has been given. Remaining Drum length for the sections 16 to 18 will be finalized after finalization of 220kV GIS bays at 220kV Budella Substation. 5) ROW permission has been received from I&FC on 06.02.2019. 6)Permission has been received from DDA on 31.10.18 for 6 months for laying of 220 kV cable. 7) Cable has been laid in four sections i.e. Section - 2,3,4 & 5 out of 18 sections. 8) Joint Bay No. 5 is being
5	Harsh Vihar - Preet Vihar	D/C	220		0	0	0		FEB-16		
6	IP-Park Street-Electric Lane (Cable)	S/C	220	5		0	0			DEC-18	Two section of approx. 1 KM length laid.
7	Kashmiri Gate - Rajghat line	D/C	220	10	0	0	0				PGCIL yet to start the work.
8	Kashmirigate - Timer Pur (U/G Cable)	D/C	220	10					MAR-20	MAR-19	
9	LILO of 2nd Ckt Kanjhawala - Njafgarh at Mundka	D/C	220	7						MAR-21	
10	LILO of AIIMS - Ridge Valley at R.K. Puram	D/C	220	5						MAR-21	
11	LILO of Bamnauli to DIAL D/C at Bhartal	D/C	220	4					MAR-20		
12	LILO of Electric Lane to Park Street at Dev Nagar (U/G Cable)	D/C	220	10					MAR-20		
13	LILO of first ckt of double ckt of Pragati - Sarita Vihar at maharani Bagh	D/C	220						MAR-15		
14	LILO of Maharanibagh - Gazipur at Mayur Vihar	D/C	220	0						MAR-22	
15	LILO of Maharanibagh - Masjid Moth at Nehru Place	D/C	220	0						MAR-21	
16	LILO of Mandola - Gopalpur at Budhpur/Nathupura	D/C	220	2						MAR-22	
17	LILO of Narela - Mandola at Tikri Khurd	D/C	220	3	10	5	5			MAR-19	
18	LILO of one ckt of Bamnauli - Naraina Ckt-I at Pappankalan-I	S/C	220		2	2	2	0	MAR-15	NOV-17	Work completed
19	LILO of Pragati - Sarita Vihar at Maharanibagh	D/C	220	1							
20	Masjid Moth - Tughlakabad	D/C	220	16						MAR-18	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
21	Shalimarbagh - Sanjay Gandhi Transport Nagar	M/C	220	8	21	0	0			JUN-19	1) site route plan has been approved on 27.03.2018. 2) drawings of C-type tower has been approved on 18.07.2018. 3) ROW permission from NDMC received on 02.08.2018. 4) Piling work at LOC 16, 17, 18, 19, 20 & 21 has been completed.
22	Tughlakabad - R.K.Puram (U/G Cable)	D/C	220	12						MAR-20	
23	Zakhira - Devnagar D/C U/G	D/C	220	10					MAR-21		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DEPARTMENT OF POWER ARUNACHAL PRADESH(null)											
1	LILO of Ranganadi - Itanagar at Pare HEP	D/C	132	5	12	12	12	5		MAR-18	Line work completed. a) RHEP Section: Charged on 06.07.2018. b) Itanagar Section: Charged on 07.07.2018.
2	Pasighat-Roing -Tezu - Namsai 132kV S/c line (2nd ckt. stringing) (GEC-II)	S/C	132	0							
3	Tezu pool - Tezu line (GEC-II)	D/C	132	0							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ELECTRICITY DEPARTMENT, GOVT. OF MANIPUR(ED, Manipur)											
1	Yurembam - Thoubal via Nambol	D/C	400	90	137	116	106	40	FEB-18		
2	Kakching - Churachandpur	S/C on D/C	132	35	0	0	0		OCT-17		Work almost completed except two spans of 700 m due to forest clearance.
3	Leimatak PH (NHPC) - Ningthoukhong 132 s/s 2nd ckt	S/C on D/C	132	11	0	0	0		NOV-17		35% work completed
4	Moreh Line	S/C	132	45	181	158	70	3	SEP-17		
5	Thanlon line	S/C	132	66	242	234	224	52	SEP-17	SEP-17	
6	Thoubal 400kV s/s - Kongba Yaingangpokpi , Hundung	D/C	132	22	44	43	34	9	AUG-17	SEP-17	
7	Thoubal 400kV s/s - Moreh 132kV s/s	D/C	132	170	0	0	0		MAR-18		WIP
8	Tipaimukh Line	S/C	132	10	24	12	0		DEC-17		
9	Yurembam S/S (State) 132kV- YurembamS/S(PGCIL) 132kVS/S 3rd ckt	S/C on D/C	132	2	0	0	0		NOV-17		35% work completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
GOA ELECTRICITY DEPARTMENT(ED-GOA)											
1	Colvale - Kadamba - Verna - Cuncolim line	D/C	220	120						MAR-19	Proposals have been forwarded to Government. The approval is awaited from Finance Department.
2	Colvale-Saligao	D/C	220	80					JUL-19		
3	Colvale - Tuem	D/C	220	20						MAR-19	Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtained from the Government.
4	Ponda - Verna	M/C	220	84		0	0	0		MAR-19	Proposals have been forwarded to Government. The approval is awaited from Finance Department.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
GUJARAT ENERGY TRANSMISSION CORP. LIMITED(GETCO)											
1	Dhuvaran-Chharodi Line	D/C	765	240	0	0	0			MAR-22	
2	Amreli - Kasor line	D/C	400	460	679	633	574	188		JUN-19	W I P / Severe RoW problems
3	Bhachunda - Bhuj Pool (PG) line	D/C	400	220	0	0	0			MAR-21	Yet to award.
4	Bhachunda - Varsana line (Twin AL-59)	D/C	400	280	499	199	172	0		JUN-20	WIP
5	Bhogat-Kalavad	D/C	400	270	444	135	79	0		MAR-20	WIP.
6	dhuvaran - Fedra (Quad) line	D/C	400	140						MAR-22	
7	Hadala - Shapar line (Twin AL-59)	D/C	400	130	198	121	102	0		MAR-19	WIP.
8	Kosamba- Achhalia	D/C	400	140	0	0	0	0		MAR-21	Yet to award
9	LILO of both ckt. Kakrapar - Vapi (PG) line at Chikhli S/s (Twin Moose)	D/C	400	80						MAR-22	
10	LILO of Kasor-Amerli line at Fedra	D/C	400	80						OCT-22	
11	LILO of Mundra - Hadala at Halvad.	D/C	400	89	136	124	96	24		JUN-19	WIP (Repeated)
12	LILO of one ckt Halvad - Vadavi line at Chharodi S/s (ACSR Twin Moose)	D/C	400	60	411	336	225	140		MAR-21	WIP
13	LILO of one ckt. Jhanor - Navsari at Vav S/s	D/C	400	20	34	34	34	20		APR-19	Commissioned 04/19.
14	LILO of one ckt Kosamba - Chorania at Chharodi (ACSR Twin Moose)	D/C	400	90	125	125	125	89		JUL-18	line commissioned on 25.06.2018
15	LILO of one ckt Kosamba-Chorania line at Fedra	D/C	400	46	66	55	48	0		MAR-19	WIP
16	LILO of one ckt. of planned Ukai - Kosamba line at new s/s near Chikhli	D/C	400	120						MAR-22	
17	LILO of one ckt Wanakbori -Soja line at Prantji S/S	D/C	400	80	0	0	0	0		MAR-23	Yet to award
18	LILO of SSP- Asoj & SSP -Kasor lines at Achhalia S/S	D/C	400	80	0	0	0	0		MAR-21	Yet to award
19	LILO of Wanakbori -Soja line at Dehgam (PG) S/S	D/C	400	14	24	20	19	3		MAR-19	WIP
20	Mundra (Adani) - Zerda line 1	D/C	400	640	997	453	275	0		JUN-19	W I P / Severe RoW problems
21	Pipavav-Amreli	D/C	400	150	0	0	0	0		MAR-21	Yet to award
22	Sankhari-Prantij	D/C	400	200		0	0	0		MAR-21	Yet to award
23	Shapar - Pachham (Fedra) line (Twin AL-59)	D/C	400	200	346	14	0	0		JUN-21	WIP
24	Shapoorji Pallonji generating station	D/C	400	220	0	0	0	0		DEC-16	Generation not coming
25	Soja-Zerda Line	D/C	400	268	447	387	381	203		MAR-19	WIP/Severe RoW issue
26	Vadavi-Halvad	D/C	400	290	411	338	241	140		JUN-19	WIP

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
27	Vadinar(Essar)- Amreli (Balance)	D/C	400	180	533	490	447	235	NOV-09	DEC-18	WIP
28	Varsana-halvad	D/C	400	237	378	218	182	29		MAR-19	Tender to be invited at Risk & Cost of EPC Contractor.
29	Wanakbori TPS-Soja	D/C	400	212	343	272	271	144		MAR-19	WIP
30	Amreli - Babara line (AL-59)	D/C	220	50	0	0	0			MAR-20	Re-tender on 17-07-2018; Price bid under acceptance
31	Amreli - Maglana line	D/C	220	400	0	0	0			MAR-21	Tender to be done
32	Babara - Gondal - II line	D/C	220	320	0	0	0			MAR-20	Tender to be done
33	BECL (Padva) - Botad line	D/C	220	188	292	182	142	34		MAR-19	Tender on website and last date is 10.12.2018. (Risk & cost for Balance work).
34	Bhachau - Radhanpur	D/C	220	340	0	0	0	0		MAR-22	Yet to award.
35	Bhatia - Bhogat line (AL-59)	D/C	220	30	53	29	25	0		SEP-19	WIP.
36	Bhatia - Kalavad line	D/C	220	238	373	176	127	11		MAR-20	Tender on website and last date is 17.12.2018. (Risk & cost for Balance work).
37	Bhogat - Moti Gop line (AL-59)	D/C	220	140	251	89	76	0		MAR-19	WIP
38	Bhogat - Ranavav line (AL-59)	D/C	220	150	248	99	71	0		JUN-19	WIP.
39	Chhatral - Dhanaj	D/C	220	40	0	0	0	0		MAR-22	Yet to award
40	Chikhli - Bhilad	D/C	220	170	0	0	0	0		MAR-22	Yet to award
41	Chorania - Botad	D/C	220	104	196	113	98	4		MAR-19	WIP
42	Chorania - Salejada line (AL-59)	D/C	220	135	240	144	131	26		FEB-19	WIP .
43	Gavasad - Salejada line	D/C	220	194	313	278	208	59		JUN-19	W I P / Severe RoW problems
44	Hadala - Rajkot-II	D/C	220	25	0	0	0	0		MAR-23	Yet to award
45	Halvad-Sadla line	D/C	220	76	124	101	101	59		MAR-19	Tender on website and last date is 17.12.2018. (Risk & cost for Balance work).
46	Hazaira (GSEC) - Mota	D/C	220	111	182	111	96	42		JUN-19	Inter connection of Utran-Kosamba charged under stop gap arrangement (Kosamba-Mota & Utran-Mota) on 16.06.2018 as per system requirement.
47	Jasdan - Gondal	D/C	220	100	0	0	0	0		MAR-22	Yet to award
48	Kalavad - Kangasiali line	D/C	220	112	191	177	159	64		DEC-20	Tender under acceptance.
49	Keshod - Keshod	D/C	220	60	0	0	0	0		MAR-24	Yet to award
50	Keshod - Veraval line	D/C	220	180						MAR-21	
51	Keshod - Visavadar	D/C	220	120	0	0	0	0		MAR-22	Yet to award
52	LILO f one ckt. Chandrapura - Godhara line at Halol	D/C	220	20						MAR-20	
53	LILO of 220kV GSEG - Mora - Kim line at 220kV Velanja	M/C	220	7	12	7	5	0	JAN-18	MAR-19	WIP.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
54	LILO of 220kV Vapi - Tarapur line at 220kV Sarigam	M/C	220	25	33	12	6	0	JUL-18	SEP-19	WIP.
55	LILO of Achhaliya-Jambuva line at Vyankatpura (Jarod) S/S	D/C	220	125	130	124	124	44		MAR-19	Line charged from Vyankatpura s/s to Waghodiya s/s as stop gap arrangement.
56	LILO of Bhatia - Kalav ad - Kangasiyali at Khambhalia - II	D/C	220	50		0	0	0		MAR-21	Yet to award
57	LILO of both ckt. Kawas - Navsari (PG) line at Vesu S/s (2220kVu/g cable)	D/C	220	5	0	0	0			MAR-25	
58	LILO of both ckt Kawas - Nvasari (PG) line at Khajod S/s	D/C	220	20	0	0	0			MAR-21	
59	LILO of both ckt. Otha - Sagapara line at Talaja	D/C	220	180						MAR-20	
60	LILO of both ckt. Visavadar- Timbdi line at Keshod S/s	D/C	220	100						MAR-21	
61	LILO of Chorania - Gondal at Rajkot-II	D/C	220	25	0	0	0	0		MAR-20	Yet to award
62	LILO of Chorania - Gondal at Shapar	D/C	220	40	0	0	0	0		MAR-21	Yet to award
63	LILO of Gavasad - Salejda line at Bil	D/C	220	120						MAR-20	
64	LILO of Godhra -Kadana line at Lunawada	D/C	220	5	223	223	214	80		DEC-18	WIP
65	LILO of Jamnagar - Jetpur line-I at Sikka	D/C	220	116	178	0	0	0		MAR-21	Yet to be awarded.
66	LILO of Jetpur - Rajkot at Metoda	D/C	220	5	0	0	0	0		MAR-21	yet to award
67	LILO of Keshod - Timbdi line at Veraval	S/C	220	8						MAR-20	
68	LILO of Lalpar - Sartanpar line at Wankaner S/s on M/C tower by dismantalling of existing 132 kv S/C Lalpar - Wankaner line	D/C	220	40	72	58	4	0		MAR-19	WIP
69	LILO of Morbi - Hadala line at Makansar S/s	D/C	220	20						MAR-21	
70	LILO of of both ckt. GSEG - Kosamba line at Olpad S/s	D/C	220	16						MAR-21	
71	LILO of one ckt Kasor - Gavasad line at Gotri S/s	D/C	220	44	90	0	0	0		MAR-19	WIP
72	LILO of one ckt.Ukai (Thermal) - Achhalia line at Virpore	D/C	220	10	128	0	0	0		MAR-19	LoA issues on 26.10.2018
73	LILO of one ckt. Wanakbori - Asoj line at Balsinor	D/C	220	40						MAR-21	
74	LILO of pm ckt. GPPC- Savarkumdlā line at Rajula S/s (ACSR Zerba)	D/C	220	10	0	0	0			MAR-23	
75	LILO of pne ckt GPEC - Karamsad Iani at Bil	D/C	220	20	0	0	0			MAR-21	
76	LILO of Sartanpar - Wankaner line at Makansar S/s	D/C	220	2						MAR-22	
77	LILO of Savarkundla - Sagapara line at Gariyadhar S/s	D/C	220	15						MAR-22	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
78	LILO of Savarkundla - Visavadar at Bagasara S/s	D/C	220	16	0	0	0	0		MAR-20	Yet to award
79	LILo of Tarapur - Bhilad line at Umargaon	D/C	220	10	33	12	6	0		SEP-19	WIP
80	LILO of Tarapur - Vapi line at Umargaon	S/C	220	10						MAR-20	
81	LILo of Ukai (Thermal) -Achhalia line - III at Virpore	D/C	220	15	0	0	0			MAR-21	
82	LILO of Ukat (Th) - Achhalia at Achhalia	D/C	220	10	0	0	0	0		MAR-20	Yet to award
83	LILO of Vadavi -Chatral at Santej (Dhanaj)	D/C	220	51	88	69	60	1		MAR-20	"Tender re-invited for balance work at Risk & Cost of Contractor and last date of tender is 28.02.2018. Tender under acceptance."
84	LILO of Vadavi - Chhatral line at Santej S/s	D/C	220	51	88	69	60	1	AUG-13	MAR-20	Tender under acceptance.
85	LILO of Vadavi - Chhatral & Vadavi - Ganndhinagar TPS at Dhanaj S/s	D/C	220	60						MAR-21	
86	LILO of Vallabhipur - Vartej line at Maglana S/s	D/C	220	20						MAR-20	
87	LILo of Vapi - Bhilad line at Chikhli s/s	D/C	220	150	0	0	0			MAR-21	
88	LILO of Vapi - Chikhli & Bhilad - Chikhli lines at Chikhli	D/C	220	150						MAR-20	
89	LILO of Wanakbori TPS - Zalod line at Savdasna Muvada	D/C	220	270						MAR-22	
90	LLO of 220 kv Vadavi - Chhatral line at Santej S/s	D/C	220	43	74	69	60	0	MAR-14	MAR-20	Tender re-invited for balance work at Risk & Cost of Contractor and last date of tender is 28.02.2018.
91	Palanpur - Amarigadh (DFCC) line	D/C	220	80	144	119	64	0	MAY-16	MAR-20	LoA issues on 03.11.2018 (on Risk Purchase work)
92	Pipava - Bagasara line	D/C	220	160						MAR-21	
93	Pipavav - Otha line	D/C	220	100						MAR-21	
94	Pipavav - Rajula line	D/C	220	80						MAR-21	
95	Pirana (PG) - Barejadi line	D/C	220	50	92	51	38	0		JUN-19	WIP/ Severe RoW issue
96	Pirana (PG) - Gatrad	D/C	220	50	0	0	0	0		MAR-22	Yet to award
97	Prantij - Agiyol	D/C	220	60	0	0	0	0		MAR-22	Yet to award
98	Prantij - Dhansura	D/C	220	70	0	0	0	0		MAR-24	Yet to award
99	Shapar - Babara line (AL-59)	D/C	220	120	258	0	0	0		MAR-20	WIP
100	Soja - Joumang (DFCC) line	D/C	220	43	64	64	62	24	AUG-15	MAR-19	WIP
101	Suva - Achhalia	D/C	220	140	0	0	0	0		MAR-23	Yet to award
102	Termination of GPEC - Haldarva at Achhalia	D/C	220	90	0	0	0	0		MAR-24	Yet to award
103	Termination of one Achhalia- Jambuva line at Jarod	D/C	220	70	130	124	124	44		SEP-18	WIP

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
104	Utran - Kosamba Line-II	D/C	220	86					DEC-09		
105	Vadavi - Sanand (DFCC) line	D/C	220	61	108	61	45	0	APR-15	MAR-19	WIP
106	Vadodara (PG) - Jambuva line	D/C	220	68	131	50	43	0		JUN-19	WIP
107	Vadodara (PG) - Vyankatpura line	D/C	220	30	60	57	57	28		FEB-18	WIP
108	Vataman (PG) - Bagodara line	D/C	220	160						MAR-21	
109	Virpore - Chikhli line	D/C	220	120						MAR-20	
110	Vondh - Radhanpur line	D/C	220	340						MAR-21	
111	Vyankatpura - Halol line	D/C	220	100						MAR-20	
112	LILO of both circuits Sitac WF - Jasdan at Babara (GEC-I)	2xD/C	132	0	0	0	0			JUN-20	Price Bid Opened & amp; under approval

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
HARYANA VIDYUT PRASARAN NIGAM LIMITED(HVPNL)											
1	Bagun - Hisar (IA) line (GEC-II)	D/C	220	0	0	0	0				
2	Barula - Mahindergarh line (GEC-II)	D/C	220	0	0	0	0				
3	Bhiwani - Bhiwani	D/C	220	15	0	0	0	0		JUL-19	The contract has been terminated .Re-tendering of balance work is in process.
4	Bhiwani - Isharwal	D/C	220	65	218	62	0	0		JUL-19	The contract has been terminated .Re-tendering of balance work is in process.
5	Daukhera - Rewari line (GEC-II)	D/C	220	0	0	0	0				
6	Kaithal (PGCIL) - Neemwala	D/C	220	36	143	74	1			DEC-19	The progress is slow.The notice for termination of contract has been issued. The work re-awarded to M/s Skipper Ltd.
7	LILO of Bastara - Kaul at Bhadson	D/C	220	60	125	125	125	60		MAY-19	Contract terminated. Re-tender is awarded to R.S Infra. Work in progress.
8	LILO of both ckt. Fatehabad - Rania line at Mehna Khera S/s	D/C	220	28	82	81	80	23		MAY-19	Work allocated to M/s Infra Projects Ltd. Work in progress.
9	LILO of both ckt. Narwana-Mund line at Khatkar (Jind) PGCIL S/s	D/C	220	44	0	0	0			JUL-19	The contract has been terminated .Re-tendering of balance work is in process.
10	LILO of both ckt. Palla - Palli at Sector-46 S/s	D/C	220	2	16	13	10	0		MAY-19	Work under Progress.
11	LILO of both Ckts. of Badshahpur - Sector -77 at Sohna Road Gurugram	D/C	220	1	0	0	0			MAY-20	BOQ is yet to be received. Case processed for permission of Election commission of India
12	LILO of both Ckts. of Pali-Sector-56 at Kadarpur	D/C	220	26	0	0	0			DEC-20	NIT floated on 05.03.2019.
13	LILO of Chormar - Fathebad line at Hukmawali	D/C	220	84	169	169	159	14	JUL-13	JUL-19	Loop-Out portion commissioned on 24.06.2016 .The balance work will be done by HVPNL. The contract has been terminated.
14	LILO of Dhanoda - Daultabad line at Farukhnagar S/s	D/C	220	10	0	0	0			JUL-19	work awarded to M/S RS infra and Work in progress.
15	LILO of FGPP - BBMB Samaypur (PGCIL) line at Sector58 S/s	D/C	220	1	13	10	6			MAY-19	Work under Progress.
16	LILO of gurgaon Sec -72 - Sector 52 (A) at Sector 57	D/C	220	1	1	1	0			JUN-19	Work awarded to M/S Infra and work in progress
17	LILO of Kunihar - PGCIL Naggal line at Pinjore S/s	M/C	220	6	46	46	46	5		DEC-19	Work in progress
18	LILO of Madnpur - Kunihar line at Panchkula sector-32	D/C	220	5	1	1	1	4		DEC-19	work awarded to M/S Feeder and Work in progress.
19	LILO of Narwana - Mund at Khatkar (Jind)	2xD/C	220	44	0	0	0	0		JUL-19	The contract has been terminated .Re-tendering of balance work is in process.
20	LILO of one ckt. Badshapur - IMT Manesar line at Gurgaon Sector- 77 S/s	D/C	220		4	4	4			NOV-18	Line Commissioned on 01.11.2018
21	LILO of one ckt. Nuna Majra - Daultabad at Sec.-107	D/C	220	4	23	11	2			OCT-19	work awarded to M/S RS infra and Work in progress.
22	LILO of one Ckt. of Badshahpur Pali at Sec.-65 Gurgaon	D/C	220	3	0	0	0	3		APR-19	Commissioned 04/19.
23	Nuna Majra - Nuna Majra	D/C	220	2	0	0	0			NOV-19	NIT yet to be floated

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
24	Panchgaon 400 kV - Panchgaon 220 kV	D/C	220	1	0	0	0	0		DEC-19	Re-tendering is in process. Tender opened on 30.10.18 and bid under evaluation.
25	Panchgaon (PGCIL) - Panchgaon (HVPNL) line	MC+D/C	220	10	0	0	0			DEC-19	The contract has been terminated .Re-tendering of balance work is in process.
26	Panchkula (PGCIL)- Panchkula Sector 32	D/C	220	40	72	52	43	14		DEC-19	Work in progress.
27	Singhani - Mahindergarh line (GEC-II)	D/C	220	0	0	0	0				

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD.(HPPTCL)											
1	Sunda - Andhra Line (GEC-I)	D/C	66	0							
2	Lahal-Chamera	D/C	400	70	0	0	0		OCT-18	APR-19	Work in Progress
3	LILO of both ckt of Nathpa Jhakri - Abdullapur at Gumma	D/C	400	6	15	9	4		MAR-17	DEC-18	
4	LILO of Wangtoo - Abdullapur line at Wangtoo	D/C	400	1	8	0	0			DEC-18	
5	Nalagarh -Kunihar	S/C	400	33						MAR-17	
6	Shongtong Karcham HEP - Wangtoo (Quad)	D/C	400	18	0	0	0				The contract is to be awarded through TBCB route and BPC is yet to place RFQ/RFP.
7	Palchan-Prini line (GEC-I)	N/A	33	0							
8	Bajoli Holi HEP - Lahal GISS	D/C	220	36	61	0	0		OCT-16	JUN-19	Work in Progress
9	Charor -Banala	D/C	220	38	63	52	45	12	MAR-17	DEC-18	
10	Dehan - Hamirpur(PG) (GEC-I)	D/C	220	110	0	0	0		MAR-18	APR-20	Delay in FC.
11	Hatkoti-Pragati Nagar	D/C	220	56	0	0	0		MAR-17	MAR-20	-
12	Kashang - Jangi Pooling Station	D/C	220		0	0	0				power of kashang and other generating projects in vicinity was planned to be pooled at Jangi pooling station, since other generating projects have withdrawn LTA therefore the construction of Jangi pooling station has been dropped for the time being.
13	Koti-Karian	S/C	220	35	0	0	0			MAR-19	Delay FCA approval.
14	Lahal - bhudhil line	D/C	220	6	8	6	2		DEC-18	DEC-18	
15	LILO of Bajoli Holi- Lahal line at Heling ss (GEC-I)	D/C	220	0							
16	LILO of both ckt of Kashang -Bhaba line at Wangtoo GIS	D/C	220		0	0	0			DEC-18	Work in Progress
17	LILO of Nalagarh-Baddi at Mandhala S/S	D/C	220	8						MAR-17	
18	Mazra GISS - Chamba- Karian GISS	D/C	220	18	0	0	0				Tender in Progress.
19	Rauri-Kunihar	D/C	220	28						MAR-17	
20	Snail(Swara Kudu) -Hatkoti	D/C	220	28	38	25	20		MAR-17	DEC-18	
21	Sunda-Hatkoti	D/C	220	50	69	45	21		MAR-17	MAR-19	Delay FCA approval.
22	Chanju-I - Chanju-II	D/C	132	12							
23	Chanju-II - Chanju-III	D/C	132	8							
24	Chanju - Nakrot line	D/C	132	12	30	29	27	10		MAY-16	commissioned.
25	LILO of Both Ckt 132 kV D/C Kurthala - Bathri at 220/132 Mazra GIS	2xD/C	132	1							Under planning stage.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
26	Rupin HEP - Sunda (GEC-I)	D/C	132	0							
27	Tangnu Romain I HEP - 220/132 kV Sunda S/S	D/C	132	24	41	0	0			AUG-18	Line is being constructed by HPPTCL under Green Energy Corridor Scheme. Line awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
HIMACHAL PRADESH STATE ELECTRICITY BOARD LIMITED(HPSEBL)											
1	Ghanvi-II - Kotla with HTLS Line (GEC-I)	D/C	66	8							
2	Hatkoti - Samoli Line (GEC-I)	N/A	66	0							
3	Kotla- Nogli-Samoli Line (GEC-I)	N/A	66	120							
4	Nathpa - Wangtoo Line (GEC-I)	N/A	66	0							
5	Bajaura - Naggar Line at Kullu (GEC-I)	S/C + D/C	33	0							
6	Baner Power House - Dehan (Dharmshala) line (GEC-I)	S/C	33	0							
7	Darkata (Ranital) - Lunj Line (GEC-I)	S/C	33	0							
8	Dunkhra (Jari) - Manikaran Line (GEC-I)	D/C	33	0							
9	Gaj Powerhouse - Kangra Line (GEC-I)	N/A	33	37							
10	LILO from Gaj - Shahpur at Chambi Line (GEC-I)	S/C	33	0							
11	LILO of Bharmour-Gharola line at Lahal (GEC-I)	N/A	33	0							
12	LILO of one Ckt. Shahpur - Kangra at Chambi (GEC-I)	D/C	33	0							
13	LILO of Pandoh - Bijni line at Pandph (GEC-I)	N/A	33	0							
14	LILO point Gharola - Chamba at Karian (GEC-I)	N/A	33	96							
15	Naggar - Bajaira Line at Kullu (GEC-I)	N/A	33	0							
16	Padhar (Gwali) - Bijni Line at Mandi (GEC-I)	S/C	33	0							
17	Pandoh - Bijni Line (GEC-I)	D/C	33	0							
18	Pirini - AD Hydro HEP XLPE Cable Pirini (GEC-I)	N/A	33	0							
19	Pirini - AD Hydro HEP XLPE Cable Pirini (GEC-I)	N/A	33	0							
20	Reconductoring of Gaj-Shahpur line (New reconductoring) (GEC-I)	S/C	33	19							
21	Salooni - Koti Line (GEC-I)	D/C	33	0							
22	Gumma - Andhra (GEC-I)	D/C	22	12							
23	Jhakri - Rampur line (GEC-I)	D/C	22	0							
24	Karcham - Bhoktoo line (GEC-I)	D/C	22	0							
25	Rampur - Nagli line (GEC-I)	S/C	22	0							
26	Rukti - Shaung line (GEC-I)	D/C	22	8							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
27	Gondpur (Paonta) - Sataun line (GEC-I)	D/C	132	0							
28	Uhl-III - Hamir Pur (By BVPCL)	D/C	132	71	0	0	0				completed on Mar-14

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
JHARKHAND URJA SANCHAR NIGAM LTD.(JUSNL)											
1	Chandil - Chaibasa (PGCIL)	D/C	400	65	0	0	0			MAR-22	Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 30.05.2019.
2	Chandil - Dhanbad GSS	D/C	400	125	0	0	0			MAR-22	Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 30.05.2019.
3	Dumka - Jasidih	D/C	400	70	0	0	0			MAR-22	Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 30.05.2019.
4	Essar (Latehar) - Latehar	D/C	400	81	122	118	96	22		MAY-19	Forest proposal (73.166 Ha): New Proposal uploaded on MOEF portal on 07.04.2018. Hard copy of the proposal submitted to concerned DFO and DC on 19.07.2018. CA Land has been identified by DFO/Latehar and CA land georeferencing is under process.
5	Koderma - Jasidih	D/C	400	130	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
6	Latehar (JSEB) - PTPS	D/C	400	220	304	264	251	72		MAY-19	New proposal uploaded on MOEF portal on 04.04.2018. CA Land has been identified by DFO/Latehar. CA land georeferencing are under process. Part-II of the proposal is yet to be filled up by DFO/Ranchi and Ramgarh.
7	LILO of Bero- Patratu at GSS Mander	D/C	400	15	0	0	0			MAR-22	Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 30.05.2019.
8	LILO of one ckt QM Kahalgaon - Maithon at GSS Dumka	D/C	400	20	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
9	OM Jasidih - Koderma GSS	D/C	400	135	0	0	0			MAR-22	Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 30.05.2019.
10	Patratu - Chandil GSS	D/C	400	135	0	0	0			MAR-22	Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 30.05.2019.
11	PTPS - Bero (New Ranchi)	D/C	400	102	139	138	136	87		APR-19	Forest proposal (10.94 Ha) . Working permission received from Government of Jharkhand on 29.08.18. Tree cutting permission received from DFO,Ranchi on 14.09.2018 & DFO,Ramgarh on 04.09.2018.
12	QM Koderma - Daltonganj	D/C	400	200	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
13	QM Koderma DVC TPS - Koderma JUSNL	D/C	400	15	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
14	QM North Karanpura - Latehar	D/C	400	100	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
15	QM Patratu - Koderma GSS	D/C	400	150	0	0	0			MAR-22	Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 30.05.2019.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
16	TTPS - Dumka GSS	D/C	400	236	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
17	3 Ph. Baliyapur - Topchanchi	D/C	220	50	0	0	0			MAR-22	Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 30.05.2019.
18	3 Ph. Giridih - Domchanch	D/C	220	90	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
19	3 Ph. Giridih - Topchanchi	D/C	220	60	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
20	3 Ph. Khunti - Mander (400kV GSS)	D/C	220	60	0	0	0			MAR-22	Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 30.05.2019.
21	3 Ph. Khunti - Simdega	D/C	220	120	0	0	0			MAR-22	Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 30.05.2019.
22	3 Ph. Koderma - Domchanch	D/C	220	16	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
23	Chaibasa - Gua	D/C	220	220	278	176	116	0	JAN-18	APR-19	Forest Area - 51.266 Ha(Protected Forest-33.072Ha,JJ-11.774Ha) Forest Proposal is pending at User agency due to query raised by CF.
24	Chandil (400kV GSS) - Jadugoda	D/C	220	80	0	0	0			MAR-22	Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 30.05.2019.
25	Chandil GSS - Chandil	D/C	220	10	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018.
26	Chandil GSS - Tamar	D/C	220	25	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
27	Chandrapura DVC - Chandrapura	D/C	220	8	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
28	Chatra - Latehar	D/C	220	208	330	330	330	165	FEB-17	JUN-19	Forest Area:- Chatra South Division - 139.2 Ha. (Forest - 137.4 Ha. & JJ - 1.8 Ha.) Latehar Division - 59.96 Ha. (Forest - 29.46 Ha. & JJ - 30.497 Ha.) Forest proposal is at GoJ . GoJ has made some query on 28.03.2019. Compliance is to be submitted.
29	Chatra - PBCMP (Barkagaon)	D/C	220	114	184	64	47	0	FEB-17	JUN-19	Forest Area:- Hazaribag West Division - 72.56 Ha.(71.83Ha forest,0.73Ha JJ) Chatra South Division - 75.59 Ha.(68.15Ha forest,7.44Ha JJ) Forest proposal is pending with RMoEF from 28.03.2019.
30	Daltonganj - Garhwa	D/C	220	66	110	106	95	44	FEB-17	JUL-19	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
31	Dumka - Jasidih	D/C	220	148	238	234	234	127	JAN-18	JUN-19	Forest Area- Deoghar section -JJ land- 4.4 Ha; Query raised by Nodal Officer on 16.04.19 was replied on 22.04.19 by User agency. ROW : ROW issue at Loc. No. 69/0. is still unresolved.
32	Giridih - Jamua	D/C	220	160	0	0	0		MAY-18		This line actually constructing at 132kV volatge level instead of 220kV voltage level
33	Giridih - Jasidih	D/C	220	160	288	266	255	58	MAY-18	JUL-19	Forest Area - 22.708 Ha. Stage -I Clearance issued on 12.03.2019
34	Godda - Lalmatia	D/C	220	100	79	79	79	44	MAY-18		Line has been charged on 440 voltage Level on date 18.1.2019.
35	Govindpur - Dumka	D/C	220	203	332	331	331	168		APR-19	Forest proposal (16.2636 Ha) - Stage-I clearance approved by RMoEF on 18.05.2018. Demand Note verified on 21.12.2018 and payment released. Application for working permission and tree cutting permission submitted to DFO office on 21.01.2019. The same is yet to be received.
36	Govindpur - Govindpur	D/C	220	7	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
37	Hatia - Namkum (PGCIL)	D/C	220	65	130	120	104	41		JUN-19	Forest proposal (13.22 Ha) - Stage-I Clearance received on 07.11.2018. Application for working permission & tree cutting permission submitted to DFO, office on 12.01.2019 & 23.01.2019. The same is yet to be received.
38	Hazaribagh - Barkatta	D/C	220	18	0	0	0			MAR-22	Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 30.05.2019.
39	Koderma (JSEB) - Koderma(DVC)	D/C	220	21	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
40	Koderma - Giridih	D/C	220	140	0	0	0			MAR-22	Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 30.05.2019.
41	LILO of both ckts Dumka - Govindpur at Palojori GSS	D/C	220	10	0	0	0			MAR-22	Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 30.05.2019.
42	LILO of Chandil - Ranchi (PG) at Tamar	M/C	220	10	0	0	0			MAR-22	Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 30.05.2019.
43	LILO of Hatia - Lohardaga at GSS Mander	D/C	220	10	0	0	0			MAR-22	Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 30.05.2019.
44	LILO of one ckt TTPS - Govindpur at Phase-III	D/C	220	70	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
45	LILO of Patratu - Hatia at PTPS by MC Tower	D/C	220		0	0	0			MAR-22	Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 30.05.2019.

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
46	Mander - Tamar	D/C	220	56	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
47	Noamundi - Chaibasa (PG)	D/C	220	130	0	0	0			MAR-22	Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 30.05.2019.
48	Noamundi - Jadugoda	D/C	220	80	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
49	P.T.P.S. - Ratu	D/C	220	70	124	113	113	37	MAY-18	JUN-19	Forest Area - 12.424 Ha. Ranchi Distt.(Burmu) :(GM-0.25 Ha,JJ-2.987 Ha,PF-11.174 Ha) : Query raised by DFO,Ranchi on 29.04.2019 and Compliance is to be submitted. Ramgarh Distt. (Patratu) :(GM-4.570 Ha,JJ-3.346 Ha,PF-5.673 Ha): ED returned the proposal to DFO,Ramgarh on 26.03.19 with some query. Reply of query is delayed due to elction activities.
50	Ratu - Mander	D/C	220	15	0	0	0			MAR-22	Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 30.05.2019.
51	Simdega - Chaibasa	D/C	220	165	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
52	Tenughat - Chandrapura	D/C	220	55	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
53	Tenughat - Gomia	D/C	220	20	0	0	0			MAR-22	Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 30.05.2019.
54	Tenughat - Hazaribagh	D/C	220	135	0	0	0			MAR-22	Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 30.05.2019.
55	TTPS - Govindpur	D/C	220	181	300	260	238	78		MAY-19	Forest proposal (103.67 Ha) - Demand note verified on 24.03.2018. Payment released. Working permission received from Govt. of Jharkhand on 04.07.2018. Tree cutting permission received from DFO, Bokaro on 13.10.2018.

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
J&K POWER DEVELOPMENT DEPARTMENT(JKPDD)											
1	Kharu S/S - Himya S/S	S/C	66	51	242	239	204	36		DEC-16	Slow progress.
2	Leh III (Army base) - Leh	S/C	66	10	53	29	8	2		DEC-16	Rerouting of line and ganglas s/s dropped. Leh Army S/S shall be connected with Leh S/S.
3	Pakal Dul HEP-Kishtwar Switching station (Triple HTLs Conductor)	D/C	400	0							
4	Delina - Wahipora-Kishanganga	D/C	220	80							Fund yet to be tied up.
5	LILO of Wagoora - Mirbazar at Lassipora	D/C	220	12	0	0	0			MAR-20	"Works for laying of Tower Foundations re-tendered after poor response to earlier NITs . NIT issued vide Executive Engineer GCD, Srinagar No. e-NIT GCD/02 of 2018 Dated: 07-06-2018. LOI for Survey and construction of foundations for 220 kV LILO for Grid Station Lassipora issued vide No. SE/S&O-II/T/3090-92 Dated: 19-11-2018 . ** erection of towers/stringing to be taken up separately."
6	(PMDP - Jammu) LILO of Hiranagar - Bishnah at Jatwal Grid station	D/C	220	12	0	0	0		MAR-19	DEC-18	Due to no response tender was cancelled. Draft tender submitted to JKPDD on 26.03.2018. NIT to be issued by JKPDD for retendering
7	(PMDP - Kashmir) Extension of Mirbazar - Alusteng line upto New Wanpoh	D/C	220	12	0	0	0		MAR-19	MAR-20	Contract for laying of Tower foundations for 220 kV Transmission lines placed with M/S Bhumi Engineers, Baroda (Vadodara, Gujarat) However, due to non performance of the contractor, the contract has been terminated. Fresh NIT for laying of Tower Foundations for extension of 220 kV ZAMTL upto 630 MVA 400/220 kV Grid Sub-Station New Wanpoh (Damjan) issued vide Executive Engineer, GCD Bemina Srinagar . Fresh NIT for laying of Tower Foundations for interconnector 400/220 kV New-Wanpoh (Damjan) and 220/132 kV Mir Bazar Grid Sub-Station and Reorientation of Bays at Mir Bazar Grid Sub-Station issued vide Executive Engineer, GCD Bemina Srinagar. Tenders opened and case sent to Director Finance for Pre-Check. Land acquisition under progress. NIT for supply and erection of towers issued vide SE/S&O-II/15 of 2018 Dated: 06-01-2018. . LOI issued on 26-09-2018 to M/S R S Durafabs Hyderabad.
8	(PMDP - Kashmir) LILO of one ckt. Alusteng - New Wanpoh at Tailbal	D/C	220	7	0	0	0		MAR-19	SEP-20	"Works for laying of Tower Foundations re-tendered after poor response to earlier NITs . NIT issued vide Executive Engineer GCD, Srinagar No. e-NIT GCD/02 of 2018 Dated: 07-06-2018. LOI for Survey and construction of foundations for 220 kV LILO for Grid Station(GIS) Tailbal issued vide No. SE/S&O-II/T/3090-92 Dated: 19-11-2018 . ** erection of towers/stringing to be taken up separately."

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
9	(PMDP - Kashmir) LILO of Wagoora - Mirbazar line at Lassipora	D/C	220	12	0	0	0		MAR-19	SEP-20	"Works for laying of Tower Foundations re-tendered after poor response to earlier NITs . NIT issued vide Executive Engineer GCD, Srinagar No. e-NIT GCD/02 of 2018 Dated: 07-06-2018. LOI for Survey and construction of foundations for 220 kV LILO for Grid Station Lassipora issued vide No. SE/S&O-II/T/3090-92 Dated: 19-11-2018 . ** erection of towers/stringing to be taken up separately."
10	(PMDP - Kashmir) LILO of Zainkote - Delina at Kunzar (Sterlite S/S)	D/C	220	20	13	13	13	0	MAR-19	JUN-19	Works completed and one circuit charged . Total No. of Foundations: 13 Foundations completed: 13 Erection of towers completed: 13 .Stringing works completed. One Circuit Charged. Charging of 2nd Circuit was held up due to resistance of orchard owners demanding tree/crop compensation. 2nd circuit likely to be charged by the end of April 2019.
11	(PMDP - Kashmir) New Wanpoh - Mir Bazar line	D/C	220	10	0	0	0		MAR-19	MAR-20	Contract for laying of Tower foundations for 220 kV Transmission lines placed with M/S Bhumi Engineers, Baroda (Vadodara, Gujarat) vide SE S&O Circle-II No. SE/S&O-II/T-426/08 of 2017 dated: 31-08-2017 for laying of 33 Tower foundations for Rs 178.45 Lakhs 220KV New Wanpoh-Mirbazar D/C Tr. Line : 13 Towers. Extension of 220Kv D/C Aulsteng-Mirbazar line upto New Wanpoh : 19 Towers. Tower Stubs have been received at the site. Land acquisition under progress. NIT for supply and erection of towers Re Tendered due to no response vide SE/S&O-II/15 of 2018 Dated: 06-01-2018. Techno-Commercial bids opened on 22-02-2018. Contract committee meeting convened on 27th of June, 2018. LOI issued on 26-09-2018
12	Thein (RSD)-Hiranagar (2nd ckt)	S/C	220	40	117	117	117	40	MAR-08	DEC-19	E-NIT floated by PGCIL for the three works on 09-10-2017.
13	Wagoora-Budgam- Zainkote	D/C	220	60	123	106	82	17	MAR-09	DEC-19	ROW issue at Dangarpura resolved and the contract for 4 nos multi-Circuit towers awarded to the successful bidder. Laying of the rest of the foundations is under execution. Progress slow because of some ROW/Compensation issues .
14	Wagoora-Mirbazar	D/C	220	104	177	177	171	64		DEC-18	ROW, compensation issues delayed completion. Contractor(Laying of Foundations) not resuming work. Final Notice issued.
15	Zainkote-Alusteng-Mirbazar	D/C	220	254	442	433	134	37	MAR-10	MAY-19	LOA for Alusteng-Mirbazar section issued. Works on Zainakote-Alusteng section under progress. Work slowed down due to inclement weather conditions during March 2019.
16	Lower Kalnai - Thathri S/s (existing) line	D/C	132	6							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
17	(PMDP - Jammu) Hiranagar - Kathua line (Reconductoring)	D/C	132	152	0	0	0		MAR-19	MAR-19	E-NIT floated vide No: TLMD-II/Gld/J/03, dated: 16-09-2017, Last Date of submission of e-bid was: 23-10-2017 Due to no response extended up to 06-11-2017. Due to no response again re-extended upto 24-11-2017. Draft Tender Document resubmitted to JKPDD on 20.02.2018. NIT to be issued by JKPDD for retendering. Timeline for Completion of work (18 months from LOA)
18	(PMDP - Jammu) LILO of Canal - Miran Sahib at Chatha	D/C	132	16	0	0	0		MAR-19		E-NIT floated vide No: TLMD-I/J/38,dated: 29-01-2018 Pre bid meeting was held on 09.02.2018. Techno Commercial Bid opened on 23.03.2018. 12 nos. Bids Received. Bid evaluation under process. RECTPCL has submitted their Bid Evaluation Report to JKPDD on 17.04.2018. Timeline for completion of work (18 months from LOA).
19	(PMDP - Kashmir) LILO of Budgam - Bemina at Tengpora (Power Cable)	D/C	132	8	0	0	0		MAR-20		NIT floated by SE-II S&O Kashmir. Techno-Commercial and Financial I Bids opened.. Bids evaluated by RECTPCL. Case deliberated upon in in Contract committee-I meeting. LOA issued to first lowest bidder M/S Universal Cables Ltd.
20	(PMDP - Kashmir) Replacement of Conductor in Pampore - Cheshmashahi	D/C	132	28	0	0	0		MAR-19	MAR-20	Comments from RECTPCL received for inclusion of ACCC in the tender. Retendering done after reviewing the estimated cost. Only single bid qualified for opening of Price Bid. Price Bid opened. Contract Committee-i decided to seek revision of cost from MoP/Cea as the discovered cost is more than the sanctioned cost. Matter taken up with Mop ans CEA.Consent of CEA received. Case to be placed before Contract committee-I shortly.
21	Solar Park - Samba line (GEC-II)	D/C	132	0							

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
J&K STATE POWER DEVELOPMENT CORPORATION(JKSPDC)											
1	Udhampur- Gladni	S/C	220	48	165	165	165	48	APR-08	SEP-14	Severe RoW and Court case.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
KARNATAKA POWER TRANSMISSION CORP. LIMITED(KPTCL)											
1	Bellary (PS) - C.N. Hally	D/C	400		0	0	0			MAR-18	DPR approved. To be tendered
2	Bellary (TPS) - Bellary (PS)	D/C	400	5	0	0	0			MAR-18	This work is not in planned works.
3	Hiriyur - Mysore (GEC-II)	D/C	400	390							
4	Kalburgi - YTPS	D/C	400		0	0	0		SEP-18	MAR-18	
5	LILO both Ckts. of Nelamangala - Hoody (Twin Moose) at Devanahalli (Hardware Park)	D/C	400	4	4	4	3			SEP-19	Work under progress.
6	LILO of Bellary PS - Chikkanayakanahalli at Jagalur (Common Point at Rampura)	M/C	400	130	187	184	184	118	SEP-18	AUG-18	Work is under progress.
7	LILO of both ckt. of Bellary Pool - Madhugiri at Tumkur (Pavagada) PS (GEC-II)	M/C	400	0							
8	LILO of Both ckt of Nelamangala - Talaguppa at CN Halli	D/C	400							MAR-18	Not in planned work for FY 16-17
9	LILO of Somanahalli - Kolar SC line to Mylasandra	S/C	400	1	0	0	0		SEP-17	SEP-19	LOI issued on 24-Mar-2018. Detailed check survey under progress. Contour survey submitted
10	Tumkur (Pavagada) PS - Devanahally (KPTCL) (GEC-II)	D/C	400	170							
11	Tumkur PS - Hiriyur (GEC-II)	D/C	400	218							
12	Yermarus TPS - Gulbarga	D/C	400							MAR-18	Detailed survey completed. Estimate is being prepared.
13	400/220kV Devanahalli H/W Park S/S - 220/66kV Devanahalli H/W Park and Doddaballapura NRS S/S 220kV M/C line	M/C	220	58		0	0			SEP-19	Check survey approved on 05-Jan-2019.
14	Beerenahalli - Thallak (Chitradurga) (Balance portion)	D/C	220	41	73	53	42	0	MAR-18	DEC-18	Slow progress by agency. ROW issue at loc No: 21,21A,25,42A, &59 for foundation work
15	Bidadi (PGCIL) - Magadi S/S	D/C	220	64	127	80	70	11	FEB-17	MAR-19	Farmers stopped the work and insisting higher land compensation. 220kV line passes through Balekatte minor forest area (1.724Hectares). Alternative land is requested to Hon'ble DC Ramanagar on dated 29.12.2017. It is under process.
16	Bidadi - Kothipura (Channapatna)	D/C	220	174	82	63	2		FEB-08	JUN-18	Contract terminated on 25.01.2016. LOI issued on 06.09.2017 for balance portion of the work. Check survey approved on 20-Aug-2018. ROW problems pending in DC Court Ramanagar for Loc 15 since 2012, NHD: Not intimated
17	Bijapur - Sindagi	D/C	220		0	0	0		SEP-19	SEP-19	
18	Chintamani - Srinivaspura	D/C	220		0	0	0		SEP-19	SEP-19	
19	Chitradurga - Hiriyur S/S	D/C	220	78	149	142	101	24	MAR-19	APR-19	Work is under progress.
20	Gulbarga - Afzalpur (Ganagapura)	D/C	220		0	0	0		SEP-19	SEP-19	Work is in tendering stage.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
21	Hiriyur (PG) - Hiriyur S/S	S/C	220	16	18	0	0		APR-19	APR-19	DWA issued on 19-Apr-2018.
22	Honnali - Channagiri (Benkikere/Nallur)	D/C	220	95	188	38	23		MAR-19	DEC-18	Work under progress. Row problem arised at Somashettihalli, Didagur & Bidaragadde villages.
23	Hoondy 200 kv - EPIP GIS 200 kv staion (UG Cable)	S/C	220		0	0	0			MAR-19	
24	Hosadurga - CN Halli line	D/C	220		0	0	0			DEC-18	Letter of intent to be issued.
25	Hosadurga (Madure) - Benkikere	D/C	220	83	0	0	0		SEP-18	SEP-19	LOI issued on 15-Mar-2018.
26	Ittagi - Kudligi (Badeladaku) line	D/C	220	66	119	84	72	0	DEC-17	AUG-18	Work under progress.
27	Jagalur (Hiremallanahole) - Chitradurga	D/C	220	71	154	48	26		SEP-18	AUG-18	Work under progress.
28	Jagalur (Hiremallanahole) - Kudligi	D/C	220	83	155	66	56		SEP-18	AUG-18	Work under progress
29	Jagalur (Hiremallanahole) - Thallak	D/C	220	55	108	108	108	55	SEP-18	MAR-19	Work completed
30	Kolar - Malur at Somanahalli	D/C	220	180	280	271	267	146	MAR-18	SEP-18	Malur-Kolar line charged (42 Ckm). Line from Malur end upto Loc 137 charged (68.98 Ckm).Line from Somanahalli end upto Loc 55 charged (23.64 Ckm). Total line charged 134.62 Ckm. Work short closed and LOI issued on 15.09.2017 for balance portion of work. Case pending in High Court: (i) Loc 84, 85, 86, 88 & 89: Case filed by KPTCL in DC Court on 27.01.2014 , LHD: 14.02.2017. Posted for orders. (ii) Loc 84, 85, 86 : Case filed by party in Court of Civil Judge (Jr Dv), Anekal .LHD: 14.06.2018 . NHD:10.08.2018. (iii) Loc 88 & 89: Case filed by KPTCL in DC Court Bangalore Urban District on 27.01.2014 LHD: 14.02.2017 posted for orders. (iv) Loc 88 & 89: Case filed by party in Court of Junior Civil Judge, Bangalore Rural District on 11.02.2014 . LHD: 10.01.2018. NHD: 11.07.2018
31	Kolar (PGCIL) - Gollahalli	D/C	220	55	161	116	52		SEP-17	DEC-18	Work under progress.
32	Kothipura (Ramanagara) - Tubinakere line	D/C	220	138	278	274	269	80	JUN-09	SEP-18	Contract terminated on 25.01.2016. LOI issued on 06.09.2017 for balance portion of the work . (1) ROW problems pending in JMFC Ramanaara for Loc.81-02 No. of cases pending since 2009, NHD:12.07.2018. (2) ROW problem at location no 208 is being persued locally.
33	Kudagi UMPP(NTPC) - Vajramatti 220kV s/s(Bagalkot Distt.)	D/C	220	159	267	224	141	4	FEB-17	FEB-19	Work is under progress.
34	LILO from Kothipura - Tubinakere at Channapatna	D/C	220	6	0	0	0			JUN-19	Check survey approved on 21-Jun-2018. NOC issued from EEE PWD on 22-Nov-2018. clarification has been given to PWD on 06-Dec-2018 for change in base width of towers.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
35	LILO from Sgimoga - Mysore at Hassan (220kV Re-orientation and shifting lines)	D/C	220	35	68	65	64	22		MAY-19	ROW Problems. ROW issues at Loc. No. 40,41 & 47: Farmers are demanding for higher land compensation. Letter addressed to DC office, Hassan along with guidance value for fixation of land compensation Dated:24.07.2018 and 26.07.2018. Letter addressed to ADLR, Hassan from the DC office to submit the details of trees/buildings, borewells and market value of the land dated: 20.09.2018. Land compensation is fixed by DC Hassan on 18-12-18.
36	LILO line from 220kV Varahi-Kemar S/C line at Heggunje (Mabdarthi Line)	M/C	220	2	9	0	0			NOV-19	Check survey approved. Drawing approval under process.
37	LILO line on M/C Towers from 220kV RTPS - Sedam - Ramasamudra S/S	M/C	220	7	0	0	0			JUN-19	Check survey approved.
38	LILO of Bidadi - Vrushabavathi valley to Kumbalagod	S/C	220	23	0	0	0		SEP-18	SEP-19	Check survey approved. Applied for BBMP /NHAI/KIADB approval on 13-Jun-2018. Online uploaded in BBMP portal on 14.6.2018/25.6.2018. PGCIL approval received on 26-Sep-2018.
39	LILO of Chikkodi - Ghataprabha at Mughalkod	D/C	220		0	0	0			NOV-18	Estimate to be prepared.
40	LILO of Gadag - Lingapur at Koppal	D/C	220	1	2	2	0	0		OCT-18	Work short closed and DWA issued on 17-Mar-2018 for balance work.
41	LILO of Hebbal - Hoody Sc line to proposed ITI S/s	S/C	220	6	0	0	0		SEP-17	NOV-18	UG cable work. 6/6 section cable laying completed.
42	LILO of Hoody-Kolar at Hoskote	D/C	220	27	55	35	31	0	MAR-18	MAR-19	Deputy Commissioner has fixed rates for land compensation based on the guidance value of the respective villages on 09.08.2018. Loc 4 & 5: Case filed by party at High court vide Writ Petition: 46532-533/2012 dtd: 19.11.2012 seeking injunction. LHD: 26.04.2018. Case adjourned.
43	LILO of Hoody - Nelamangala to proposed 220/66 kv Manyatha S/s	M/C	220								
44	LILO of HSR- NIMHANS to proposed at Koramangala	S/C	220	5	0	0	0		SEP-17	NOV-18	6/6 section cable laying completed.
45	LILO of Mylasandra - Malur to proposed 220/66 kV EXORA S/s	S/C	220		0	0	0		SEP-19	MAR-20	
46	LILO of Mylasandra to the 220kV Somanhalli-Malur	M/C	220		0	0	0		SEP-17	SEP-19	Detailed check survey under progress.
47	LILO of second Ckts. from BAIL (Begur - Hoskote at Devanahalli H/W Park	S/C	220	19	0	0	0	6		SEP-19	Check survey approved by SEE WM for stringing of 220kV second circuit from 220/66kV BIAL S/S to Hoskote S/S on 23.10.2018. Loc no: 79-80 conductor stringing completed, balance work under progress. LC availed on 66kV BIAL- Hoskote and -Budigere line on 07.12.18 and work under progress 6.2/19KM Stringing work completed.
48	LILO of Shimoga - Mysore at Dandiganahally	D/C	220	35	68	65	64	22	JAN-18	JAN-19	Work under progress. ROW issues: Cases filed in DC Court: a) At loc. No. 49 (Sy.No: 151/2): Case filed by Sri. K.Narayan & Sri.Srinivasa on 17.09.2016. Case cleared on 15.09.2017. Order copy yet to be received. b) At Loc.No.47-48 (Sy.No.350/1): Case filed by Sri.G.R.Shivaram on 17.09.2016. Case cleared on 15.09.2017. Order copy yet to be received.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
49	LILO of Thubinkere - Ramnagara to Maddur	D/C	220						SEP-19	MAR-20	
50	LILO of T.K. Halli - Madhuvanahally to proposed 220/66 kV SFC S/s at Shivanasamudra (Hebbani Village)	D/C	220	9	16	16	16	9	SEP-18	MAR-19	Line work Completed
51	Mylasandra - Somanahalli line	S/C	220	1	0	0	0			SEP-19	Check survey to be submitted.
52	Mylasandra - Somanahalli-Naganthapura-HSR Layout	M/C	220	19	0	0	0		SEP-17	SEP-19	LOI issued on 24-Mar-18. Detailed check survey under progress. Counter survey submitted.
53	Mylasandra - Yerandanahalli (Work-A) - Peenya-Singarpet 220kV Somanahalli-Malur M/C line	M/C	220	26	0	0	0			SEP-19	work under progress.
54	Nagamangala- Anchepalya	D/C	220						SEP-19	MAR-20	
55	Nagamangala-Tubinkere	D/C	220						SEP-19	MAR-20	
56	Nelamangala - Peenya S/s	M/C	220						SEP-18	MAR-19	
57	Nelmangala - Brindavan Alloys	D/C	220	1	0	0	0		SEP-17	JUN-19	DWA issued on 22-Jun-2018. Check survey approved on 01-Sep-2018. Markings under progress.
58	Peenya - A Station UG Cable	S/C	220	0					SEP-18	MAR-19	
59	Ramanagara (Kothipura) - Bidadi line	M/C	220	73	0	0	0			JUN-19	Contract terminated on 25.01.2016. LOI issued on 06.06.2017 for balance portion of the work. Check survey approved on 20-Aug-2018. ROW problem.
60	Shanthigrama - B4 line (near Hedanahalli limits)	D/C	220	16	34	34	32	9	MAR-18	MAR-19	Work terminated on 12.05.2016. Balance works to be retendered.
61	Somanahalli - Malur I & II lines - Yarandanahally S/s Sommanahally-SingarpetSC line Corridor	M/C	220						SEP-18	MAR-19	
62	Somanahalli- Subramanyapura (M/C M/V)	M/C	220						SEP-18	MAR-19	
63	Somanahalli - T.K. Halli SC line to DC	D/C	220						SEP-17	MAR-18	
64	Somanahalli Malur I & II lines - Jigani	D/C	220	23	34	6	4	0	MAR-18	MAR-18	Termination issued to agency on 22.03.2017. Jigani station commissioned on 04.03.2018
65	Vajamangala - Kadakola	D/C	220	40	55	49	45	0	MAR-18	JAN-19	Work terminated on 19-Sep-15. Balance works to be retendered.
66	Vajamangala -Kodakola and Vajamangala-Varun M/C lines	M/C	220	9	23	23	23	5		MAR-19	The 220kV D/C line on MCMV towers from Loc-04(3) to 21 will be commissioned after completion of 220kV double circuit link line on both Vajamangala (loc No. 1 to 3) and Kadakola (loc No. 21 to 70) ends. 220kv-4.567 kms. only 66 kV DC line commissioned on 31-Mar-2016. 66kv line-.852 kms Terminal Bay: commissioned on 03-Feb-16.
67	Vasanthanarasapura - Madhugiri	D/C	220	89	209	202	202	84	MAY-17	SEP-18	Work under progress. ROW issues: (i) KIADB issue: At locations 1,2,3,37,38,39 to be resolved. Gazette notification is awaited for acquiring land. (ii) Local ROW: Location 60: Farmer requesting to divert the route. Negotiations are on.
68	Yelanhanka(KPTCL)- Yelanhanka(PG)	D/C	220	6	0	0	0	12		AUG-18	Commissioned on 14.09.2018.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
KERALA STATE ELECTRICITY BOARD(KSEB)											
1	Kasargode - Wayanad (GEC-II)	D/C	400	0							
2	Mylatti - Wayanad (GEC-II)	D/C	400	0	0	0	0				
3	Kasargode pool - Kasargode (GEC-II)	2xD/C	220	0							
4	LILO of Idukki-Udumalpet at Pallivasal HEP	D/C	220	1	5	0	0	0		JUN-17	ATS of Pallivasal Extension HEP. Work is yet to start.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD.(MSETCL)											
1	Babhaleshwar - Kudus	D/C	400	447	730	565	495	175		MAY-19	GMRT issue: Consequent to the committee report, survey for revised route has been carried out. Committee members suggest to re-route the line on the western side to meet the minimum distance norm of 6 km and on eastern side where the distance is less than 6KM, 765kV class bundle conductors to be used. Meeting with GMRT at Pune office held on 15.02.2019 to resolve the ROW. RoW: A) Nashik Zone: 27 cases filed to Collector, Pune, he delegated powers to SDO Manchar, Junnar, Ambegaon, Hearing completed, orders awaited. B) Vashi Zone: 21 cases filed to Collector, Thane on 08.03.2017, he delegated powers to SDO Kalyan/ Bhiwandi, orders awaited As per GR dated 31.05.2017 there is provision for 2 times compensation, however, revenue department informed 4 times compensation. Major ROW Due to Land compensation issue.
2	Jejuri - Hinjewadi - I and II	D/C	400	207	277	204	187	70		MAY-19	Pkg-I: ROW :dtd 03-06-16 : SDO Bhore- revised Lr. dt 15.06.16:SDO Haveli: 2 nos (loc 86,87). Agency went into Arbitration Revised Estimate for balance work & PR is submitted to CE C&M CO MSETCL by CE pune on 25/01/2019, along with technical sanction order. Pkg-II: ROW & forest involved. Orders awaited. Termination proposal for EMC is being submitted. Letter regarding Forest Land diversion has written to Shri. Naval Kishor Ram (Zillaadhikari,Pune) on dated 19.01.2019 by CMD Office. Agency to be blacklisted.
3	Jejuri - Lonand	D/C	400	20					MAR-19		
4	JPGPL TPS Switchyard - Warora PS (JPGPL-TBCB)	D/C	400	0	0	0	0				Not in STU Plan.
5	LILLO of 400KV Bhusawal - Aurangabad ckt-II at Aurangabad (Thaptitanda)	D/C	400	169	273	240	216	106		DEC-18	The work is to be executed up to LOA cost i.e F-241, E-234. stg-126km by M/s BNC.
6	LILLO of Karad - Lonikand at Jejuri	D/C	400	20					MAR-19		
7	LILLO of one ckt Dhule - Sardar Sarovar at Balsane (PS)	D/C	400	36					MAR-20		
8	LILLO of two ckts Bhadravati - Chandrapur- I at Chandrapur -II	D/C	400	5					MAR-19		
9	LILLO om Solapur (PG) - Karad at Tembhurni	S/C	400	20					MAR-22		
10	LILLO on Chandrapur I - Parli 3rd Ckt at Warora	D/C	400	50					MAR-22		
11	Shevgaon / Pathardi - Tapti Thanda	D/C	400	120	198	6	0	0	MAR-22	SEP-20	LOA placed recently. Name of line: Amrapur-Taptitanda. Total length: 150ckm
12	Solapur (PG) - NArangwadi	D/C	400	140	131	30	0		MAR-20	APR-20	Part A- work is in progress, Part-A total locs 131. Part B- LOA yet to be issued.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
13	220 kV M/C LILO of one Ckt. of 220 kV Tarapur -Borivali and Boisar-Ghodbandar line on M/C toweres at 400kV Kudus S/S	M/C	220	118	116	17	0	0	JUL-19	JUL-19	ROW :Facing huge opposition in vasai and Bhiwandi areas where multiple project such as Bullet train , DFCCIL, Transmission lines, Highways. Forest : 2.95 Ha (Appr) Proposal submted on 13.11.2017, Online submission done on 22.01.19 and complances submitted on 01.02.19. 3. Joint inspection with forest surveyor in jawahar section carried out on 04.02.2019 and Joint inspection with ACF, dahanu in dahanu section carried out on dt. 27.02.2019. 4. Demarcation of corridor of dahanu & Jawahar area is in process. Railway Crossings : Not involved .
14	2nd ckt Dodaicha - Shahada	S/C + D/C	220	27	0	0	0		MAR-18		Tenderization under process.
15	2nd ckt. stringing Jamde - Walve	S/C + D/C	220	13	0	0	0		MAR-20		LOA issued to M/s. S P Power on 15-11-2018. Work not started.
16	2nd Ckt. Stringing of Miraj - (Tilawani) Ichalkaranji	S/C + D/C	220	35	0	0	0		MAR-23		LOA issued to M/s. M M Ghatage on 15.11.2018. Work not started
17	Ambazari - Mankapur (UG)	M/C	220	36					MAR-23		
18	Aurangabad (PG) - Bidkin	D/C	220	40					MAR-22		
19	Babhaleshwar - Kopargaon LILO Point	M/C	220	36	118	90	2	0	MAR-18		Stuck up project. No gang & material on site.
20	Badnera - Ner (Loni/Renkapur)	S/C + D/C	220	42	142	138	132	20	DEC-18	SEP-19	ROW : Loc 9. Applied for PO. Hearing awaited. Railway Crossing : Badnera Nagpur BG railway at AP-6 and Ap/7. DRM, Nagpur, Feasibility received.
21	Balsane (Shivajinagar) (T Conductor) - Shivanjinagar	D/C	220	36					MAR-20		
22	Boisar (PG)-Wada	S/C on D/C	220	50	211	173	165	28	MAR-22	MAR-19	The work stopped due to 1) Severe RoW2) Forest issue.The existing contract closure proposal is approved by C.O.The balance work shall be executed by placing new contract.
23	Butibori - III - Addl. Butibori	D/C	220	20					MAR-23		
24	Chinchwad - II for reorientation of existing line at Chinchwad - II	D/C	220	12	0	0	0		DEC-19	DEC-19	
25	Colourchem - Kolshet	D/C	220	8					MAR-21		
26	Dondaicha - Nandurbar	D/C	220	80					MAR-23		
27	Eklahare - Pimpalgaon	D/C	220	87	158	158	149	14		DEC-18	ROW: ROW persist for 5 loc (erection work) due to less fruit valuation drawn by Krushi Department for locn no 37,41,60,100,83, followup is in process . At loc. No.121 dispute regarding compensation to be paid created by M/s. JSL.
28	Georai - Thapti Tanda s/s	D/C	220	140	166	116	65	0	MAR-22	OCT-19	Pkg: ROW : Severe ROW problems arised at loc no. 19,21,48. Matter referred to Collector under sec 16(1) on 02.11.2018 vide Division office letter no. 1562 & 1563. Pkg B: Minor ROW problem due to standing crops.
29	Indapur MIDC (Loni Deokar) - Tembhurni	D/C	220	30	0	0	0		MAR-18		Scheme under revision.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
30	Kalmeshwar - Warud	D/C	220	170	303	176	121	6		MAR-19	ROW : 1) Ph-I : Complete check survey done to review out of line locations. Applied for 8 nos of PO(locs.2/4, 4/3,DE1,1/C, 1/D- Hearing done, for loc 3/0,2/9,3/5 - hearing awaited) 2) Ph-II: (10 locs - hearing done for 14A/0-for fdn , 19/0 to 19/1 -for stringing only, PO awaited, 8 Nos-PO received for 17/0,16/2, 2/0, 4/1,14/1,14/3,15/0,15C/0)Applied for 7 nos of PO. PO received, WIP with Police protection. 3) Ph-III: Nil as of now. 4) Ph-IV: 6 Nos.(- Hearing awaited for loc Nos. 11/1, 10/0 , 11/0 & hearing done for 12/3, 12/4,12A/0, PO awaited) Forest : 1)Ph-II: 0.85 Hec. forest land(loc Nos.15/1,15/2,15/3) .On line proposal registered. 2)Ph-III: 1.56 hec.forest land(loc Nos.95,96,120,121 & 142,143)) 3) Ph-IV: Katol -Warud section: 0.7456 Hectors/ Loc.-7/5, 7/4, 7/6, 7/7, 0/3, 0/2 & 0/1), Approved on 23.11.15. Railway Crossing : Ph-III: 02 NOS(LOC. 118 &119 , 166 &167). PROPOSAL SUBMITTED . APPROVAL AWAITED.
31	Kandalgaon - Dasturi SCDC line	S/C on D/C	220	75	236	92	0	0		MAR-19	Severe ROW problem. Work stopped since June-2016. Short closure is approved. Balance work is to be carried out on Risk & cost basis.
32	Khapakheda - Uppalwadi	D/C	220	7					MAR-19		
33	Kopargaon tap - Babhaleshwar	M/C	220	144	118	90	2	0		DEC-18	ROW cases filed, order awaited [13].Railway crossing loc no 12-13 and 55-56. Proposal submitted to railway authority. New LOA issued to M/s Precious Infra services on Risk & Cost.
34	Koradi II - Butibori	D/C on M/C	220	106	189	133	117	22	MAR-11	MAR-19	Work is stopped.
35	Kumbhari S/S - Bale	D/C	220	108	134	130	91	47		MAR-19	The outage is proposed on 220 kV Bale-Tulajapur and Bale-Osmanabad line for MC portion. But the LD has suggested completing the DC portion and feed the Tulajapur & Osmanabad S/stn from PGCIL end then work for MC portion by taking the outage on 220 kV Bale-Tulajapur and Bale-Osmanabad line. Hence, the work of MC portion is pending.
36	Lamboti - Karkamb	D/C	220	60					MAR-20		
37	LILO of Aaret (RINFRAT) - Borivalli (MSETCL) (Proposed cable) at Goregaon Filmcity - 5 (UG Cable)	D/C	220	5					MAR-23		
38	LILO of Aarey (RINFRAT) - Borivalli (RINFRAT) at Goregaon Filmcity - 5 (UG Cable)	D/C	220	5					MAR-23		
39	LILO of Dhule - Dondaicha at 400 kV Balsane PS (GEC-II)	D/C	220	0	0	0	0				Not yet tenderised.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
40	LILO of one Ckt. Ahmednagar Bhose at Supa	D/C	220	40					MAR-22		
41	LILO of one Ckt. Aurangabad (PG) - Shendra at Shendra (AURIC) (DMIC Project)	D/C	220	16					MAR-19		
42	LILO of one Ckt. borivali - Boisar at Boisar (PG)	D/C	220	5					MAR-20		
43	LILO of one Ckt. of 220kV Kolshet-Wada line and Padghe-Wada line on M/C towers at 400 kV Kudus S/S	M/C	220	26	44	11	0		NOV-18	DEC-18	Area involved 11ha (Appr) Online submission of proposal: FP/ MH/TRANS/30180/2017 dt 9.11.2017 . Joint inspection carried out on dt 25.1.2018 with forest officer Estimation of tree cutting & CA land is under process at RFO, Padghe. Application for FRA submitted to Hon'ble Collector, Thane vide 136 dt 22.2.2018. Forest Proposal submitted to CCF office by DFO vide FCA/25/905/2018-19 Dt: 14.8.2018
44	LILO of one Ckt. Padegaon - Paithan line at Chitegaon	D/C	220	5					MAR-19		
45	LILO of one ckt. Paras - Balapur at Malkapur s/s	M/C	220	146	231	215	182	80	MAR-19	DEC-18	ROW : (15) P.O received from collector Buldhana (51,65,119,135,140,148,152,153,154,162,165,171,216, 95,64) Police protection awaited.
46	LILO of Pandharpur - Malinagar at Bhalwani S/S	D/C	220	40	67	65	60	17		DEC-18	Work in progress.ROW cases filed Order awaited[6 nos locs]. 1 loc order received.
47	LILO of Tarapur-Borivli at Boisar II	D/C	220	16	15	15	12	11	MAR-07		The work is stopped due to1) Severe ROW. Forest of 0.49 Ha involved forest Clearance proposal is pending at DCF, Dahanu.
48	LILO on Babhaleshwar - Nashik at Sinnar	D/C	220	20					MAR-20		
49	LILO on Boisar (M) - Versova at Boisar	S/C + D/C	220	1					MAR-20		
50	LILO on Boisar - Kopri at Chikhal Dongri	D/C	220	4					MAR-19		
51	LILO on Boisar - Nalasopara at Palghar	D/C	220	20					MAR-19		
52	LILO on Boisar - Varsova at Virar	D/C	220	4	0	0	0		MAR-20		Not in STU Plan.
53	LILO on Boisar - Vasai Loc No. A	D/C	220	7					MAR-20		
54	LILO on both ckt Parli - Harangul line at Parli (PG)	D/C	220	26	56	38	36	9	MAR-19	DEC-18	Work in progress.
55	LILO on Kandalgaon -Lanand at Kesurdi	S/C	220	10					MAR-22		
56	LILO on Loc No. A (MC Towers) - Kopri (Virar E)	M/C	220	5					MAR-20		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
57	LILO on narrow base towers Boisar - Varsova Loc No. A	2xD/C	220	2					MAR-20		
58	LILO on one Ckt. of Bhusawal (Khadka) - Chalisgaon at Jamner	D/C	220	1					MAR-19		
59	LILO on one Ckt. of Eklahare - Navsari at Girnare	D/C	220	10					MAR-22		
60	LILO on Padghe - Wada at Kudus	D/C	220	10	44	11	0	0	MAR-18	DEC-18	Forest involved-11Ha. Online submitted on 9.11.2017, queries on 20.11.2017 Joint inspection carried out on dt 25.1.2018. Estimation of tree cutting & CA land is under process at DFO,Thane Application for FRA submitted to Hon'ble Collector, Thane vide 136 dt 22.2.2018 Forest Proposal submitted to CCF office by DFO vide FCA/25/905/2018-19
61	LILO on two ckts Boisar (M) - Borivalli at Kudus	D/C on M/C	220	100	116	10	0	0	MAR-19	JUL-19	Line name: 220kV M/C LILO on 220kV Tarapur-Borivali & Boisar-Ghodbandar line for 400kV Kudus S/s - 27 kms. Total Ckm - 117.42. Forest involvement after re-routing: Area involved 2.95 Ha (Appr). Proposal to be resubmitted.
62	LILO on two ckts Boisar - borivalli at Boisar	M/C	220	1	8	3	0	0	MAR-20	MAR-19	Name of line: i. 220 kV M/C line, LILO on 220 kV Boisar (M) - Borivali express feed-II at Boisar (PG) s/s ii. Rerouting of existing 220kV Boisar(PG) Boisar (M) II temporary line. Total ckm 2.33
63	LILO on Vita - Miraj at Kupwad s/s	S/C	220	1					MAR-22		
64	Mangaon CCPP(Vile)- Bhagad	D/C	220	4	0	0	0				commissioned 03/16
65	Nagothane - Wadkhal	D/C	220	30	104	56	44	52			Work was stopped by agency due to severe ROW problem on 18/05/2008. Later the line is charged on 11/03/2016 by JSW under ORC using the corridor of existing 220kV DC IPCL-Wadkhal line from loc no 9.
66	Raymonds - Girnare	D/C	220	30					MAR-22		
67	Second ckt stringing Padegaon - Sawangi line	S/C on D/C	220	17	0	0	0		DEC-17	DEC-19	Tender under process.
68	Uppalwadi - Mankapur	M/C	220	32	28	1	0	0		MAR-19	Scope revised O/H - 7.5 Km U/ G - 2.5 Km To be considered in Ph. III, if necessary as per BR 112/12 .
69	Uppalwadi - New Pardi	M/C	220	54	45	0	0	0		MAR-19	Underground cable-15.5 km & 66kV reorientation work at 132kV Pardi SS. (Revised scope Ph-II as per BR no 112/12 dtd 02.12.16.). Revised scope is yet to be tenderized.
70	Vairag - Paranda	S/C + D/C	220	40	0	0	0		MAR-20		Not in STU Plan.
71	Vashi - Pawane	D/C	220	3					MAR-22		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
72	Wardha (PGCIL) - Ghatodi	D/C	220	322	524	391	212	0		MAR-19	Work in progress. Line order issued in three parts - LILO on 220 kV Deoli(PG) - Ghatodi line for 220 kV Yavatmal s/s (19.39 ckm). 220kV DC line from LILO pt. of 220 kV Yavatmal ss to Ghatodi s/s (Balance portion of Deoli (PGCIL) - Ghatodi) (226.56 ckm). 220kV DC line from Deoli (PGCIL) upto LILO pt. for 220 kV Yavatmal ss - 42 Km. (Balance portion of Deoli (PGCIL) - Ghatodi) (84 ckm)
73	Yavatmal Tap - Ghatodi Line	D/C	220	25					MAR-21		
74	2nd Ckt. Stringing of Gangapur - Valve at Jamde (GEC-I)	S/C on D/C	200	0	0	0	0				Acceptance of Tender put up in the Board meeting dtd 02-11-18.
75	2nd Ckt. Stringing of Aundh - Dahiwadi line (GEC-I)	S/C + D/C	132	0	0	0	0				Check survey is in progress. Work not started. Total line length is 28 ckm.
76	2nd Ckt. Stringing of Georai - Beed (GEC-I)	S/C on D/C	132	0	0	0	0				LOA issued to M/s. Nilshikka on 13.11.2018. Work to be started. Total line length is 35 km
77	2nd Ckt. Stringing of Kale (T) - Warna line (GEC-I)	S/C on D/C	132	0	0	0	0				Tender refloated on 26-10-2018.
78	2nd Ckt stringing of Kharda - Bhairavnath (GEC-II)	S/C	132	0	0	0	0				Tender to be refloated.
79	2nd Ckt. Stringing of Manmad - Yeola line (GEC-I)	S/C + D/C	132	0	0	0	0	25		JUL-19	Total line length is 29.682 ckm. ROW at Loc. No. 99 & 104 - follow up is in process. Railway crossing: Permission asked to Railway Authority Bhusawal regarding requirement of Traffic & power block V.L.No.1789 dtd.13.12.2018. Inspection carried out on dt 11.01.2019, permission awaited & followup is in process.
80	2nd Ckt. Stringing of Nandurbar - Visarwadi line (GEC-I)	D/C	132	0	0	0	0				Site is Handed over to agency on 04-12-2018. i) LOA issued V.L.No. MSETCL/CO/C&M/Pretender/TKC-L/T-1835/Supply/11982,11983 Dt 15.11.2018. ii) Conductor material is in transit.
81	2nd Ckt. Stringing of Shevgaon - Ghodegaon line (GEC-I)	S/C + D/C	132	0	0	0	0				Total line length is 39.95 km. Final tower checking work is in progress. Work not started yet.
82	2nd Ckt. Stringing of Shevgaon - Pathardi line (GEC-I)	D/C	132	0	0	0	0	15			Total line length is 22.6 km. Work in progress.
83	2nd Ckt. Stringing Shevgaon - Benda line (GEC-I)	D/C	132	0	0	0	0	20		MAR-19	ROW: ROW issues in Sugarcane area and also Land compensation issues for existing towers, farmer demanded compensation for existing tower.
84	Ahmednagar - Ahmednagar MIDC line (GEC-I)	D/C	132	0	0	0	0				Tender refloated on 26-10-2018.
85	Ahmednagar - Supa line (GEC-I)	D/C	132	0	0	0	0				i) Survey Profiles and Tower Schedule resubmitted after descepancies on 02.02.2019. Still some descrepancies persist and same is informed to agency. Agency has submitted to S&I sdn nasik on dt 28.02.2019. Approval is under process. iii) Material procurement is in process.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
86	Babhaleshwar - Rahuri at Ahmendnagar MIDC line (GEC-I)	D/C	132	0	0	0	0				LOA issued to M/s. Nilshikka on 31.11.2018. i) Zero date issued to Agency on 11.02.2019. ii) Line profiles and tower schedule for 25.5 km line length submitted by agency on dt 20.02.2019, same is under scrutiny at S&I sdn Nasik. Discrepancies informed to agency on 27.02.2019.
87	Kadegon - Kirloskawadi line (GEC-I)	S/C + D/C	132	0	51	18	0				Total line length is 14.4 ckm. Work in progress.
88	Kavthemahankal - Jath line (GEC-I)	D/C	132	0	124	15	0	0			Work in progress.
89	Kavthemahankal - Savlaj line (GEC-I)	S/C + D/C	132	0	97	54	24			JUN-19	Work in progress.
90	Kharda - Ashta (D/C partly on M/C Tower (GEC-I)	D/C	132	0	0	0	0				Acceptance of Tender put up in the Board meeting dtd 02-11-18.
91	LILO of Ashti - Kharda at Patoda (GEC-II)	D/C	132	0	0	0	0				Final approval awaited.
92	LILO of Lonand - Phaltan line at Phaltan MIDC (GEC-I)	S/C	132	0	0	0	0				Tender floated on 26-10-18.
93	LILO of Mul Ashti at - Chamorashi	D/C on M/C	132	30					MAR-20		
94	LILO of Myani - Dighnchi line at Mhaswad (GEC-I)	S/C	132	0	0	0	0				Tenderization under process.
95	LILO of Padegaon -s Sillod at Phulambri line (GEC-I)	S/C	132	0	0	0	0				Tenderization under process.
96	LILO of Sawangi - Pishor at Phulambri line (GEC-I)	N/A	132	0	0	0	0				Tenderization under process.
97	LILO on Kalwan - Dindori at Lakhampur	D/C	132	20					MAR-23		
98	LILO on Markal - Kharadi at Eon Kharadi (Using U/G Cable)	D/C	132	4					MAR-19		
99	LILO on Ozar - Kalwan line at Pimpalgaon (GEC-I)	S/C	132	0	22	6	0	0		JAN-19	LOA issued on 22.2.2018 to M/S.S.D. Harpale. Line name renamed as LILO on Ozar - Chandwad line at Pimpalgaon (GEC-I)
100	Patoda - Raimoha (GEC-II)	S/C on D/C	132	0	0	0	0				Yet to be tenderized.
101	Sawantwadi - Kudal line (GEC-I)	D/C	132	0	0	0	0				Tender refloated on 26-10-2018.
102	Vish Wind - Bhenda (GEC-I)	D/C	132	0	0	0	0		MAR-21	DEC-19	LOA placed recently. Survey work started by agency.
103	LILO on Kalwa - Vashi at Pawane	D/C	110	1					MAR-20		
104	LILO on Padghe - Vasai	UG Cable	110	42					MAR-19		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
MEGHALAYA ENERGY CORP. LTD.(MeECL)											
1	Killing (Byrnihat)-EPIP-I	M/C	132	17	19	19	19	22		MAY-17	1. Date of award of contract is 18.03.2011. 2. Schedule date of completion was 18.03.2012. 3. The line was completed on 11.02.2016 and commissioned on 12.05.2017. 4. Delay was due to RoW issue, all of which have been resolved and also due to delay in commissioning of SAS at 400/220/132 kV Killing sub-station.
2	LILO of Agia - Nangal at Mendipathar	D/C	132	5	9	9	9	5		DEC-15	1. Date of award of contract is 11.02.2011. 2. Schedule date of completion was 11.08.2011. 3. Actual date of completion was 28.01.2014. The line was kept charged w.e.f 28.01.2014, but was commissioned with its connected 132/33 kV sub-station at Mendipathar on 22.12.2015. 4. Delay in completion of the line was due to RoW problem. 5. No issue of forest clearance.
3	LILO of Mawlai - Cherra at Mawngap.	D/C	132	10	16	15	15	5		DEC-19	1. Date of award of contract is 19.01.2011. 2. Schedule date of completion was 19.07.2011. 3. Anticipated date of completion is June 2019. 4. Delay is due to RoW issues. Work held up due to ROW problem. The PHED, GOME has complained and filed an FIR against Loc No. 3 to 8. 5. The matter has been taken up with the District Administration for solving the RoW issues. 6. No issue on forest clearance and no court cases. 7. Overall status is 90% completed.
4	LILO of NEHU - Khliehriat line at Mustem	D/C	132	1	4	4	4	1		NOV-15	1. Date of award of contract is 12.02.2015. 2. Schedule date of completion was 12.05.2015. 3. The LILO was completed and test charged in 7th August, 2015 but was commissioned along with the 132/33 kV Mustem sub-station on 20.11.2015. 4. Delay in completion of the line was due to sub-station was not ready. 5. No issue of forest clearance or RoW issues.
5	LILO of NEIGRIHMS - Khliehriat at Lad Nongkrem	D/C	132	6	7	7	7	3		DEC-19	1. Date of award of contract is 26.02.2016. 2. Schedule date of completion was 26.02.2017. 3. Anticipated date of completion is June 2019. 4. Delay is due to delay in supply of materials for line by the vendor. 5. No issues on forest clearance and RoW issues.
6	LILO of Rongkhon - Ampati at Praharinagar	D/C	132	20	30	0	0	0		SEP-19	Survey works for 132 kV LILO is completed. Materials procurement is under process. Tendering for the LILO is under process.
7	Mawngap - Sumer	D/C	132	66	102	102	102	66		DEC-11	1. Date of award of contract is 20.07.2009. 2. Schedule date of completion was 20.07.2010. 3. Actual date of completion was 21.12.2011. 4. No issue of forest clearance, and the RoW issues that were there were resolved. 5. The line was commissioned on 21.12.2011.
8	Nangalbibra - Agia	S/C	132	92	316	316	316	92		AUG-13	1. Date of award of contract is 14.12.2007. 2. Schedule date of completion was 14.12.2009. 3. Actual date of completion was 24.05.2013 but the line was commissioned on 06.08.2013. 4. Delay in completion was due to RoW issues and due to fund flow constraints. 5. The line was commissioned on 06.08.2013.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
9	New Umtru HEP - Norbong (EPIP-II)	D/C	132	1	7	7	7	1		MAR-17	1. Date of award of contract is 05.02.2016. 2. Schedule date of completion was 05.05.2016. 3. The 132 kV line was completed on 11.11.2016 and commissioned on 25.03.2017. 4. Delay was due to delay in supply of conductor for line by the vendor and also that the New Umtru HEP was not ready as this line is an ATS of the New Umtru HEP. 5. No issues of forest clearance. 6. Line parameter: one circuit only of the 132 kV D/C line - 0.14 ckm, 132 kV S/C line - 1.07 ckm 7. The total expenditure incurred is Rs.448.76 Lakhs and is inclusive of 132 kV New Umtru - Umtru HEP line.
10	New Umtru - Umtru HEP	S/C	132	0	1	1	1	0		MAR-17	1. Date of award of contract is 05.02.2016. 2. Schedule date of completion work 05.05.2016. 3. The 132 kV line was completed on 11.11.2016 and commissioned on 25.03.2017. 4. Delay was due to delay in supply of conductor for line by the vendor and also that the New Umtru HEP was not ready as this line is an ATS of the New Umtru HEP. 5. No issues of forest clearance. 6. Line parameter: one circuit only of the 132 kV D/C line - 0.14 ckm and 132 kV S/C line - 0.36 ckm 7. The total expenditure incurred is Rs. 448.76 Lakhs and is inclusive of the cost of 132 kV New Umtru HEP - Norbong -EPIP-II line.
11	Rongkhon S/S - Ampati	D/C	132	33	102	102	102	32		DEC-18	1. Date of award of contract is 29.07.2011. 2. Schedule date of completion was 29.07.2012. 3. Anticipated date of completion is December, 2018. 4. Delay is due to heavy flood damage in Garo Hills in September 2014, and also due to fund flow constraint and RoW issues. 5. No issues on forest clearance and no court cases. Work is presently under progress. 6. The line has been charged on 20th November'2018.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
M. P. POWER GENERATING CORPORATION LIMITED(MPPGCL)											
1	Sailana - Ratlam	D/C	220								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
M.P. POWER TRANSMISSION CORPORATION LIMITED(MPPTCL)											
1	Ashta - Ujjian (GEC-I)	D/C	400	179	258	183	129		FEB-20	FEB-20	
2	Dada Dhuniwale TPP - Moondi Pooling Point	D/C	400	80							
3	DBTPS - Vindhyachal PS (Quad) line	D/C	400	0							
4	Handia - Ashta(2nd stage)	D/C	400	180							
5	Indore (PGCIL) - Ujjian (GEC-I)	D/C	400	85	128	120	117	57	NOV-19	MAR-20	
6	LILO of Damoh - Bhopal at Sagar	D/C	400	40							
7	LILO of Indira Sagar - Satpura at Handia	D/C	400	40							
8	LILO of Indore - Itarsi at Handia	D/C	400	40							
9	LILO of Khandwa (PGCIL) - Rajgarh at Chhegaon	D/C	400	20							
10	LILO of one ckt of Khandwa (PGCIL) - Rajgarh (PGCIL) at Chhegaon	D/C	400	20							
11	LILO of one ckt. of Satna (PGCIL) - Bina(PGCIL) at Sagar (GEC-I)	S/C	400	56	79	79	72	19	JAN-20	JAN-20	
12	LILO of one ckt of Vindhychal - Satna at Nigrie	D/C	400								
13	Moondi Pooling Point - Handia	D/C	400	240							
14	Nagda - Mandsaur (GEC-I)	D/C	400	137	197	193	138		FEB-20	MAR-20	
15	Nagda - Ujjain line (GEC-I)	D/C	400	53	152	141	132		FEB-20	FEB-20	
16	Pithampur - Moondi Pooling Point	D/C	400	280							
17	REVA TPP - Moondi Pooling Point	D/C	400	70							
18	Shri Singaji TPP - Moondi Pooling Point	D/C	400	40							
19	Ashta - Shajapur	D/C	220	95							
20	Badod - Nalkheda (GEC)	D/C	220	70	170	51	0			JUL-20	
21	Badod - Nipaniya line PS	D/C	220	9	0	0	0			MAR-19	
22	Badod - Susner (GEC-I)	D/C	220	0	0	0	0				Double Entry
23	Badwar PS - PGCIL S/s	D/C	220	4	4	4	4	2		MAR-19	Line Charged on 28.03.2019
24	Betul - Gudgaon (GEC-I)	D/C	220	94	158	158	158	86	JAN-20	JAN-20	
25	DCDS Barsitadesh PS - PGCIL S/s	D/C	220	2	7	7	7	2		DEC-18	Ckt. - I charged on 17.06.2018 & 2nd ckt charged on 23.07.2018
26	DCDS Ramnagar pahad PS - PGCIL S/s	D/C	220	5	13	13	13	5		DEC-18	Line work completed. Ckt-I charged on 22.07.2018 & 2nd ckt charged on 10.10.2018
27	Julwaniya - Kukshi	D/C	220	160	200	120	34			MAR-20	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
28	Kanwan - Dhar line (GEC-I)	D/C	220	62	104	100	100	40	JUL-19	DEC-19	
29	Katni - Damoh	D/C	220	220							
30	LILO of both ckt Indore - Pithampur at Indore	D/C	220	8							
31	LILO of both ckt. Nagda - Neemuch at Mandsaur S/s (GEC-I)	D/C	220	103	159	136	77		FEB-20	FEB-20	
32	LILO of both ckt Nagda - Ujjain at Ujjain	D/C	220	40	38	34	26				
33	LILO of both Ckt. of Badnagar- Ratlam At Badnawar 400 kV S/S	D/C	220	24	29	29	27	6	MAR-17	MAR-20	
34	LILO of Both ckt. of Badod - Ujjain at Ujjain	D/C	220	80	42	41	34				
35	LILO of both ckt of Ratlam - Badnagar at Badnawar	D/C	220	40	0	0	0				double entry
36	LILO of Handia - Barwaha at Handia	D/C	220	40							
37	LILO of Indore-II - Ashta at Shankargarh	D/C	220	20							
38	LILO of one Ckt of Ashta- Dewas line at 220 kV S/S Chapda S/S	D/C	220	66	104	88	0		APR-17	MAR-20	
39	LILO of one ckt of Bansagar (Tons) - Satna at Sirmour	D/C	220	2							
40	LILO of one ckt of Bina - Gwalior at Datia	D/C	220	10							
41	LILO of one ckt of Bina - Sagar at Bina	D/C	220	10							
42	LILO of one ckt of Indore - Barwaha at Simrol	D/C	220	13							
43	LILO of one ckt of Pithampur - Rajgarh (PGCIL) at Dhar	D/C	220	4							
44	LILO of Ratlam - Badnagar at Badnawar	D/C	220	40	0	0	0				double entry
45	LILO of Ratlam-Daloda line at Jaora (GEC-I)	D/C	220	7	13	13	13	2	JUL-19	JUL-19	
46	LILO of second ckt of Auraiya - Malanpur at Mehgaon	D/C	220	6							
47	LILO of second ckt of Damoh - Tikamgarh at Damoh	D/C	220	10							
48	Maheshwar (HEP) - Rajgarh (Dhar)	D/C	220	230							
49	Mandsaur (Sitamau) - Marut Shakti Pool (GEC-I)	D/C	220	92	147	131	116		FEB-20	JUL-20	
50	Morena - Malapur	D/C	220	80							
51	Morena SP - Morena s/s (ISTS) line (GEC-II)	D/C	220	0							
52	Neemuch - Ratangarh line (GEC-I)	D/C	220	85	151	139	134	13	JAN-20	JAN-20	
53	Pithampur -Depalpur	D/C	220	71	130	130	97		JUN-17	MAR-20	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKms)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
54	Pithampur - Gandhinagar	D/C	220	60							
55	Rajgarh (B) - Nalkheda (GEC)	D/C	220	144	228	22	0			JUL-20	
56	Rajgarh - Susner (GEC-I)	D/C	220	0	0	0	0				Double Entry
57	Satna - Chhatarpur (2nd ckt)	S/C	220	160	0	0	0	159		MAR-20	Work under progress.
58	Second circuiting of Ratlam - Daloda line (GEC-I)	S/C	220	72	9	9	6	64	JUL-19	JUL-19	
59	Shujalpur - Narsinghgarh Line	D/C	220	44	170	166	43		JUN-17	MAR-20	
60	Ujjain - Dewas	D/C	220	90							
61	Ujjain - Nalkheda (GEC)	D/C	220	200	277	52	0			JAN-21	
62	Ujjain - Susner (GEC-I)	D/C	220	0			0				Double Entry
63	2nd Circuiting of Agar - Susner (GEC-I)	S/C	132	0	0	0	0				This Line is deleted.
64	2nd Circuiting of Ashta- Ichhawar (GEC-I)	S/C	132	0	0	0	0				This Line is deleted.
65	2nd Circuiting of Birsinghpur - Shahdol (GEC-I)	S/C	132	40	0	0	0			MAR-19	This Line is deleted.
66	2nd Circuiting of Mahidpur - Zarda (GEC-I)	S/C	132	0	0	0	0	23			Line Charged on 31.03.2019
67	2nd Circuiting of Maihar - Amarpatan (GEC-I)	S/C	132	26	0	0	0			MAR-19	This Line is deleted.
68	2nd Circuiting of Nalkheda - Moman Badodiya (GEC-I)	S/C	132	0	0	0	0				This Line is deleted.
69	2nd Circuiting of Sabalgarh - Vijaypur (GEC-I)	S/C	132	0	0	0	0				This Line is deleted.
70	2nd Circuiting of Sidhi - Mauganj (GEC-I)	S/C	132	46	0	0	0			MAR-19	This Line is deleted.
71	2nd Circuiting of Susner - Jeerapur (GEC-I)	S/C	132	0	0	0	0				This Line is deleted.
72	2nd Circuiting of Tarana - Makdon (GEC-I)	S/C	132	0	0	0	0				This Line is deleted.
73	Agar - Makdon (GEC-I)	D/C	132	0	0	0	0				This Line is deleted.
74	Alot - Zarda (GEC-I)	D/C	132	0	0	0	0				This Line is deleted.
75	BLA- Gadawara line	D/C	132	0	0	0	0				This Line is deleted.
76	Gudgaon(220) - Gudgaon(132) (GEC-I)	D/C	132	19	35	1	0			MAR-19	This Line is deleted.
77	Kanwan (220) - Kanwan (132) (GEC-I)	D/C	132	26	42	42	42	30		MAR-19	2x13.115 + 3.4 Kms (second circuit) line charged on 30.03.2019
78	Kanwan (220) - Teesgaon (GEC-I)	D/C	132	24	44	44	44	25		MAR-19	Line Charged on 26.03.2019
79	LILO of both circuits of Susner-Jeerapur line at Susner (GEC-I)	2xD/C	132	0	0	0	0				This Line is deleted.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
80	LILO of both circuits of Ujjain-Tarana line at Ujjain 400 kV s/s (GEC-I)	2xD/C	132	0	0	0	0				This Line is deleted.
81	LILO of Both ckt Badod - Suwasara at Suwasara S/s	D/C	132		0	0	0				This Line is deleted.
82	LILO of Both ckt Neemuch - Mandsaur at Mandsaur S/s (GEC-I)	D/C	132	143	0	0	0			MAR-19	This Line is deleted from the list
83	Ratangarh(400)- Ratangarh(132) (GEC-I)	D/C	132	4	8	0	0			MAR-19	This Line is deleted.
84	Sailana(400) - Sailana(132) (GEC-I)	D/C	132	37	69	26	0			MAR-19	This Line is deleted.
85	Second circuiting of Alot - Sitamau 132 kV line (GEC-I)	S/C	132	40	0	0	0			MAR-19	This Line is deleted.
86	Second circuiting of Jhabua - Meghnagar 132 kV line (GEC-I)	S/C	132	26	0	0	0			MAR-19	This Line is deleted.
87	Second circuiting of Rajgarh-Jhabua 132 kV line (GEC-I)	S/C	132	48	0	0	0			MAR-19	This Line is deleted.
88	Second circuiting of Rajgarh - Petlawad 132 kV line (GEC-I)	S/C	132	54	0	0	0			MAR-19	This Line is deleted.
89	Sendhwa (220) - Pansemal (132) (GEC-I)	D/C	132	95	165	19	0			MAR-19	This Line is deleted.
90	Sendhwa (220) - Sendhwa (132) (GEC-I)	D/C	132	12	15	15	15	10		MAR-19	1x2.538 + 7.071 Km (second Circuit) Line charged on 29.03.2019
91	Susner - Nalkheda (GEC-I)	D/C	132	0	0	0	0				This Line is deleted.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ORISSA POWER TRANSMISSION CORPORATION LTD.(OPTCL)											
1	Bhanjanagar - Aska	D/C	220	56	105	105	105	56	JUN-20	MAY-19	The ckm may be revised to 56 ckm due to re-routing of the line. The line is completed except earthwire stringing
2	Bolangir - Kesinga	D/C	220	160	327	309	290	12	JAN-15	JUN-19	
3	Cuttack (OPTCL) - Pratapsasan	D/C	220	96	172	66	3	0		DEC-19	A new Agency selected for doing balance work as the work offloaded from original Agency. Details of line is worked out
4	Katapalli-Kiakata	D/C	220	250	418	68	24		JAN-20	JAN-20	The no. of Towers may be revised to 445 nos.
5	Kesinga - Baliguda	D/C	220	200	376	303	245		JUN-17	DEC-19	
6	LILO of Balimela-Malkangiri at Gobindpalli	S/C + D/C	220	99	146	122	70	21	JAN-20	JAN-20	
7	LILO of Meramundali - Duburi Ckt-I at Goda	D/C	220	10	24	24	24	9	MAR-17	JUN-19	
8	LILO of one Ckt. of Bhanjanagar - Meramundali at Daspalla	D/C	220	60	113	14	0		JAN-20	JAN-20	Tower details is yet to be finalised
9	LILO of one Ckt. of Budhipadar-Basundhara at Lephripara s/s	D/C	220	10	19	7	0		MAY-19	MAY-19	No. of Towers may be revised to 20 nos.
10	LILO of one ckt of Indravati - Thervali line at Jaypatna	D/C	220	32	67	67	67	32	FEB-18	JUN-19	No. of Towers may be revised to 67 nos.
11	LILO of one ckt. of Rengali-Barkote at Deogarh	D/C	220	25	50	28	22		MAY-19	MAY-19	
12	Malkangiri - Kalimela	S/C	220	67	128	128	128	0	FEB-18	DEC-19	
13	Pandiabili PGCIL - Pratapasasan line	D/C	220	58	107	91	79	0	MAR-17	JUL-19	
14	LILO of Aska - Bhanjanagar at Aska line	S/C	132	12	0	0	0		MAR-18		May be deleted as it is 132kV voltge level

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
POWER AND ELECTRICITY DEPARTMENT, MIZORAM(PEDMIZO)											
1	2nd evacuation line : Tuirial HEP to Sihhmui via Bawktlang	S/C	132	105							Concept Note is being submitted
2	Bairabi to W.Phaileng via Mamit	D/C	132	74	0	0	0				Sanction received from NEC. Preliminary survey started
3	Bawktlang (Kolasib) S/S - Sihhmui S/S	D/C	132	47	135	135	135	47		DEC-16	The 132KV Sihhmui substation was constructed by P&E, Govt. of Manipur and completed on 31.03.2016. Line has completed.
4	LILO of 2nd ckt of Tuirial-Aizwal at Kolasib	D/C	132	105	0	0	0				Funding of project is yet to be identified
5	LILO of Zemabawk - W.Phaileng at Sihhmui	S/C	132	5	0	0	0	0		DEC-13	Approval from State Govt. obtained
6	Luangmual to Sihhmui	D/C	132	16							Work progress is 28 percent due to ROW problem since the line is to be constructed through city area
7	Melriat to Khumtung	D/C	132	25							Proposal stage
8	Sihhmui s/s to Airport road Sihhmui(to re-align existing W.Phaileng line	S/C	132	11							Proposal stage. Fund will be sought from NEC/DoNER
9	Tuirial HEP - Bawktlang (Kolasib) S/S	S/C	132	42	85	85	85	42		FEB-17	Line completed on Mar-17.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
POWER TRANSMISSION CORP. OF UTTARAKHAND LTD.(PTCUL)											
1	Kuwari Pass (Pipalkoti)-Karanprayag - Srinagar	D/C	400	184	0	0	0	0		SEP-20	All 3 packages had been awarded in Sep 2017. Forest proposal has been submitted on dated 24.11.2018 for Package-I, on dated 23/10/2018 for Package-II on dated 23/02/2019 for Package-III. construction work of line will be started after approval of stage-I clearance of forest.
2	LILO of Loharinagpala - Koteswar at Pala - Maneri	D/C	400	10	0	0	0	0			The work at Pala Maneri HEP stopped as per GOI order.
3	LILO of Vishnu Prayag - Muzaffarnagar at Tapovan Vishnugarh HEP	D/C	400	2	0	0	0				PTCUL representative requested CEA to allow LILO of 400 KV DC Vishnuprayag-Muzaffarnagar line at Pipalkoti as an alternate arrangement for power evacuation of Tapovan Vishnugarh (NTPC). PTCUL representative was advised to take up matter with UPPTCL alongwith detail System Study report as UPPTCL is the owner of 400 KV DC Vishnuprayag-Muzaffarnagar Line and subsequently take up with CEA for approval of Standing Committee of power system in NR. The System Study Report may also be submitted to CEA and PGCIL. Report has been submitted but approval is awaited.
4	Loharinagpala-Koteswar line	D/C	400	180	0	0	0	0			The work at Loharinagpala HEP stopped as per GOI order.
5	Srinagar - Kashipur	D/C	400	304	0	0	0	0		SEP-20	NIT floated on dated 08/03/2019
6	Tapovan Vishnugadh - Kunwari Pass (Pipalkoti)	D/C	400	36	0	0	0			SEP-20	Forest proposal has been submitted on 10/06/2018. commission schedule of line is Sep-2020.
7	Vishnugad - Kuwari Pass (Pipalkoti)	D/C	400	40	62	0	0	0		DEC-18	Construction of 400 KV DC Vishnugad-Pipalkoti line & LILO of 400 KV DC Vishnuprayag-Muzaffarnagar at Piapalkoti is under progress. Rroute alignment, profile has been finalized and forest case preparation is under process. Completion period of line as amended is 02 years from 26.09.2016.
8	Almora-Pithoragarh	D/C	220	146	0	0	0	0		DEC-20	Revised DPR under preperation.
9	Arakot -Mori and LILO of Arakot -Mori at Hanol Tuni	D/C	220	94	0	0	0	0		MAR-20	Land for construction of S/s is being searched. Construction of line will be planned as per Connectivity Schedule of Generators in Yamuna Valley.
10	Devsari-Karanprayag	D/C	220	52	0	0	0	0		NOV-17	Construction of line will be planned as per Connectivity Schedule of Generators in Alaknanda Valley.
11	Jakhol -Sankri -Mori and LILO of Jakhol -Sankri -Mori at Natwar Mori	D/C	220	76	0	0	0	0		MAR-18	Construction of line as per Conectivity Schedule of Generators in Yamuna Valley.
12	Joshimath - Kunwari Pass (Pipalkoti)	D/C	220	40	0	0	0			DEC-20	Contract has been terminated on 23.01.2017 as per the stay order of Honble Supreme Court for Construction of Hydro electric project of Lata Tapovan HEP(171MW) after June 2013 Natural Disaster in Uttarakhand State and also non availability of Land at Pipalkoti for construction of 400KV Substation and huge agitation of local public on prposed land.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
13	Lakhwar- Dehradun	D/C	220	60	0	0	0			DEC-20	Route Survey has been completed. Tower schedule and profile of line has been approved. Principal approval obtained from MOEF on dated 11/09/2017. Proposal for transfer of land (73.36 Hect.) for compensatory afforestation was submitted to DM, Dehradun on dated 14/09/2017. SDM directed to Tehsildar on 03/10/2017 for further necessary action. Total Progress 12%
14	Lata Tapovan- Joshimath	D/C	220	24	36	0	0	0		DEC-17	Contract has been terminated on 23.01.2017 as per the stay order of Honble Supreme Court for Construction of Hydro electric project of Lata Tapovan HEP(171MW) after June 2013 Natural Disaster in Uttarakhand State and also non availability of Land at Joshimath for construction of 220 KV Substation.
15	LILO of Baramwari - Srinagar at Singoli Bhatwari	D/C	220	5	260	70	0	0		MAR-19	Contractual issue. PTCUL was requested by CEA to resolve the contractual issue of Baramwari Srinagar 220 KV D/C line and complete it matching with the commissioning of Singoli Bhatwari HEP to avoid power evacuation from the project.
16	LILO of Kashipur - Pantnagar line at Jaffarpur	D/C	220	12	0	0	0			SEP-19	Work awarded to M/s Vijay Roy and Company, Bihar. Details servay, Tower es parting data and Tower profile work has been completed.
17	LILO of Lakhwar- Dehradun at Vyasi	D/C	220	16	0	0	0		DEC-18		Route Survey has been completed. Tower schedule and profile of line has been approved. Principal approval obtained from MOEF on dated 11/09/2017. Proposal for transfer of land (73.36 Hect.) for compensatory afforestation was submitted to DM, Dehradun on dated 14/09/2017. SDM directed to Tehsildar on 03/10/2017 for further necessary action. Total Progress 12%
18	LILO of Mori - Dehradun line at Nogaon	D/C	220	10	0	0	0			MAR-18	Construction of line as per connectivity schedule of generators in Yamuna Valley
19	LILO of Nandprayag -Karanprayag at Langrasu	D/C	220	16	0	0	0	0		NOV-20	Construction of line as per Schedule of construction of Langrasu.
20	LILO of Vyasi HEP - Dehradun at Dehradun (PG) S/S	D/C	220	70	0	0	0	0		DEC-18	Route Survey has been completed. Tower schedule and profile of line has been approved. Principal approval obtained from MOEF on dated 11/09/2017. Proposal for transfer of land (73.36 Hect.) for compensatory afforestation was submitted to DM, Dehradun on dated 14/09/2017. SDM directed to Tehsildar on 03/10/2017 for further necessary action. Total Progress 12%
21	Mori -Dehradun	D/C	220	200	0	0	0	0		MAR-20	Construction of line will be planned as per Connectivity Schedule of Generators in Yamuna Valley.
22	Naitwar Mori HEP - Mori SS	D/C	220	0	0	0	0	0			

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
23	Rudrapur(Brahmwani) - Ghansali-Srinagar line	D/C	220	182	260	202	133	10		JUN-19	1. Final approval of forest case was obtained on 18.05.2018 from MoEF & CC regional office Dehradun, GO for final approval issued by Utrakhand Govt. on 13.08.2018. 2. Old contractor M/s LANCO did not make payments labors contractor/ Sub contractors and they are creating hurdle in construction of line and requesting PTCUL for making their payments directly from PTCUL. 3. There are RoW issues in some locations of line and same are being settled by consistent persuasion to concern land owners.

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
PUNJAB STATE TRANSMISSION CORPORATION LIMITED(PSTCL)											
1	LILO of both ckts. Rajpura Thermal s/s to Nakodar s/s at Doraha	2xD/C	400	22					MAR-18		
2	LILO of both lines Rajpura s/s- Lalru s/s at Mohali	D/C	400	14					MAR-18		
3	LILO of 1ckt RSP - Sarna at Shahpur Kandi PH-I and PH-II	D/C	220	18	0	0	0				Amount not yet deposited by Punjab State Power Corporation Limited.
4	LILO of 2nd Ckt. of PGCIL Jalandhar - Kotla Jagan (nakodar) line at Kartarpur	D/C	220	4	4	2	0	0	OCT-18	JUN-19	Forest case pending at DFO Jalandhar at phillaur .Railway case Submitted for Approval. Work in Progress.
5	LILO of both ckts. Jamalpur s/s Dhandari Kalan-I s/s at Sherpur (Focal Point)	D/C	220	26					MAR-18		
6	LILO of one ckt. of 220KV Humbran - Ferozpur Road (Ludhiana) at 220KV Ladawal	D/C	220	25	44	44	44	25	DEC-16	MAR-19	Line Energised on dated 13.03.2019
7	LILO ofs - Jagraon at Ajital	D/C	220	6	10	7	3	0	SEP-18	JUN-19	Work is held up due to right of way problems at TL No.4, 5 and 6.
8	Makhu - Algaon	D/C	220	101	159	158	156	96		JUN-19	FoundationWork of tower no. 60-61 J-Type (Well type) is in progress and LOI of foundation of 62no. (DD+9) tower is issued to contractor M/s. Mahesh Kohli. Right of way problem at TL No.19 to 21.
9	Makhu - Rashiana	D/C	220	92	148	148	148	88		JUN-19	Foundation of 66No. J-Type (well type)tower is in progress. ROW problem at TL No.95
10	Makhu - Taran Tarn	D/C	220	60							
11	Malout - Abohar	D/C	220	30	102	101	95	20		JUN-19	Work in progress
12	Nakodar - Ladhowal	D/C	220	67	127	122	121	58		JUN-19	Pile type foundation work order placed.Court case at TL No.78
13	Sarana- Kotli Surat Malli line	S/C on D/C	220	62	185	70	0	0			Work deferred for the timebeing.
14	Shahpur Kandi PH-I - Shahpur Kandi PH-II	D/C	220	10	0	0	0			MAR-20	Amount not yet deposited by Punjab State Power Corporation Limited.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED(RVPNL)											
1	Akal (1)- Jaisalmer -2	D/C	400	50	190	37	16	0		JUL-19	NOA issued in favor of M/s Skipper on dated 01.06.2018. Route of 56.595 Km. is approved. Forest involved, approval pending.
2	Barmer-Bhinmal (PG)	D/C	400	280	399	399	399	288		MAY-19	KFW funded scheme .W.O. awarded to M/S Monte Carlo. Line work completed.
3	Jaisalmer-2 - Akal line	S/C	400	100	190	26	0	0		JUL-19	NOA issued in favor of M/s Skipper on dated 01.06.2018. Route of 56.595 Km. is approved. Forest involved, approval pending.
4	LILO of one circuit of Akal - Jodhpur (new) line at Jaisalmer-2 (GEC-I)	D/C	400	20	20	0	0	0		MAR-20	KFW funded scheme. Technical bid opened on 22.01.2019. Bid evaluated. Price Bid opened on dated 09.03.2019 and Price agenda note under preparation.
5	Ramgarh -Bhadla	D/C	400	320	446	441	435	286		MAY-19	W/O awarded to M/S SEW Hyderabad. Forest: Permission to work issued on 04.02.19. Aviation NOC issued on 16.05.2018. ROW problem at 4 No. Locs. Forest involved(5 Nos.).
6	Suratgarh TPS - Babai (Jhunjhunu)	D/C	400	480	676	676	676	463	JAN-13	MAY-19	Work order awarded to M/s Aster Chennai. Aviation NOC received. Route approval certificate issued on 25.06.2018. Stringing work under progress.
7	Akal- Jaisalmer-2 line (GEC-I)	D/C	220	150	0	0	0	0			NOC received from KFW for award of contract on 30.05.2018. LOA issued in favor of M/s Skipper on dated 01.06.2018. survey work under progress.
8	Badisid-Bap	D/C	220	30	0	0	0	0		MAR-17	
9	Gajner - Chhatargarh line (GEC-I)	D/C	220	200	262	131	63	0		AUG-19	NOA issued on dated 05.06.18 in favor of M/s Man structural. Contract agreement signed. Forest: Hard copy submitted to DFOs & District Collector and receipt uploaded on 26.04.2019. NHAI: Case submitted to RO, MoRTH on 19.03.2019.
10	Jodhpur (400 kV GSS) - Banar	D/C	220	21	35	35	33	18	OCT-12	MAY-19	W.O. awarded to M/s Hitech. Approval for work at railway crossing received. Order for Re-tendering of extra work is pending.
11	Jodhpur CHB - Soorsagar	D/C	220	16	32	32	32	14		MAY-19	Work order issued on dated 10.05.2018 to M/S Astvinayak. Revised Profile approved. T/E work completed.
12	Jodhpur - NPH Jodhpur	D/C	220	12	18	15	0	0		JUN-19	W/O awarded to M/s Transrail on 26.12.17. Route profile for 2.222 kMs approved. All Monopole tower foundation drawings approved. BOQ approval case is pending.
13	Kunda ki dhani-Purana Ghat (upgradation)	D/C	220	14	0	0	0	0			
14	LILo of 2nd Ckt Sikar (RVPN), Ratnagarh at Sikar	D/C	220	6	0	0	0	0		MAR-17	
15	LILo of Chandan- Pokaran at Pokaran	D/C	220	20	0	0	0	0		MAR-20	KFW funded scheme. PBG returned to the bidders, and Bid to be cancelled after receipt of NOC from KFW.
16	LILo of Kolayat -Bajju at Kolayat	D/C	220	20	0	0	0	0		MAR-20	under KFW. Scheme under review
17	LILo of PS 1- Bajju at PS 1/Bajju	D/C	220	20	0	0	0	0		MAR-20	under KFW
18	Mansarovar - Chambal (Cable System)	D/C	220	5	0	0	0	0			

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
19	PS 1 /Bajju -Bhadla	D/C	220	68	107	107	107	68		SEP-18	Bajju has been dropped and extension of line is under planning. Line charged on 33 KV on dt 08.02.16 for anti-theft
20	Soorpara - Banar line	D/C	220	21	39	35	33	21	AUG-11	MAR-19	W.O. awarded to M/s Hitech. Line work completed except Railway Crossing. Permission to work received from Railway on dated 27.07.2018. Order for Re-tendering of extra work is pending.
21	Chhatargarh - Loonkarnsar (GEC-I)	D/C	132	144	0	0	0	0			
22	Dahanu - Degchu GSS	D/C	132		0	0	0	0			

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
SIKKIM POWER DEVELOPMENT CORPORATION LTD.(SIKKIM)											
1	LILO of Teesta III - Rangpo 400 kv line at Dikchu (Interim connectivity)	D/C	400	1	2	2	12	1		FEB-17	Completed.
2	Dikchu HEP - Dikchu Pool	D/C	132		0	0	0				Yet to award

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
TAMILNADU TRANSMISSION CORPORATION LTD.(TANTRANSCO)											
1	Ariyalur - Thiruvalam PGCIL	D/C	765	350	500	500	500	328		JUN-19	Work awarded to M/s.Transrail Works are under progress
2	North Chennai 765 KV PS - Ariyalur 765 KV s/s	D/C	765	380	798	695	543	30	APR-19	SEP-19	Work under progres
3	Uppur SCTPP - Virudhunagar	D/C	765	204	0	0	0		MAR-21		Tender to be floated.
4	Virudhnagar - Coimbatore	D/C	765	498	0	0	0		MAR-21		Estimate is under preparation
5	Common point A of Thervaikandigai - Manali (8a)	D/C	400	54	82	82	82	54	SEP-17	JUL-17	Energised on 23.07.17
6	Ennore SEZ - North Chennai Pooling Station	D/C	400	24	34	3	1	0	SEP-18	MAR-19	Work under progress
7	ETPS exp.- Ennore SEZ	D/C	400	24	9	3	0		APR-19	APR-20	Work under progress.
8	ETPS exp. - North Chennai Pooling Station	D/C	400	24	108	0	0		SEP-18	MAR-19	Check survey completed.Foundation work commenced.
9	ETPS to Tondiarpet point ATS	D/C	400	18	5	3	2		SEP-17	MAR-19	Work under progres
10	Kayathar - Thennamapatti	D/C	400	48	76	76	76	23		APR-19	Row issues cleared and Work are under progress.
11	LILO of Karaikudi - Pugalur feeder-I at Vellalaviduthi	D/C	400	190	0	0	0			MAR-20	Work not commenced by the contractor . Termination under process.
12	LILO of one ckt of Thappagundu - Anaikadavu 400 line at Udumalpet (PGCIL) S/S	D/C	400	40	60	60	52	4		APR-19	Work under progress. ROW issued involved. Enter upon permission awaited from District Collector, Dindiguland awaited from Dist Collector/Thiruppur.
13	LILO of Pugalur - Kalivanthapattu line at Ariyalur 765 KV s/s	2xD/C	400	80	15	15	15	7	APR-17	MAR-19	Work under progress.
14	LILO of Sunguvarchatram - Alamathy at Vellavedu (Guindy)	D/C	400	16	43	38	37	2		MAR-19	Work are under progresws. ROW issues involved.
15	Manali - Pulianthoppe	D/C	400	9	0	0	0			MAY-19	Work under progress.
16	Manali - Pulianthoppe S/S	S/C	400	40	65	6	0			MAY-19	Work under progress.
17	Manjakuppam - Korattur	D/C	400	22	0	0	0		APR-17	APR-20	Tender opened on 30.03.19 and under process.
18	NCTPS - Alamathy Common Point - B (8b1)	D/C	400	4	0	0	0	4		JUL-17	line Energised on 23.07.17.
19	NCTPS Stage-II to Pulianthope Rearranging of North Chennai Pooling station to Pulianthope	D/C	400	44	0	0	0		SEP-17	MAR-18	Tender is under process.
20	Parali - Karamadai line	D/C	400	0	0	0	0				Parali - Karamadai 400 kV D/C line is to run on D/C tower up to location no. 57 (Hilly terrain area) and subsequently on 400 kV M/C tower (with four circuits) upto Karamadai 400/230 kV S/S (S/S (in Plains area), which will also accommodate existing Parali-Karamadai 400 kV D/C line utilizing the corridor of existing Kundah PH-II-ARasur 230 kV S/C line. the lines will have HTLS conductor.
21	Rasipalayam - Dharmapuri (Palavadi)	D/C	400	390	564	521	465	91	JUN-17	JUL-19	Work under progress. Row issues involved.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
22	Sholinganallur 400 kV S/S (Perumbakkam) - Guindy 400 kV S/S	D/C	400	40	45	15	12			JUN-19	Work awarded. Stub setting under progress.RF Clearence to be obtained for 22 locations Pallikaranai Marsh Land. Balance works are in progress.
23	Sholinganallur - Guindy	D/C	400	12	0	0	0			MAR-20	Tender opened on 31.03.19 and under process.
24	Thennampatty - SEPC IPP	D/C	400	100	0	0	0		DEC-18		
25	Thervaikandigai - Korattur	D/C	400	5	9	9	9		APR-15	OCT-17	line Energised on 23.07.17.
26	Thervaikandikai - Korattur	D/C	400	74	104	94	72	8	APR-15	JUN-19	Court cases involved and is being followed up. Forest clearance awaited for 7 Locations.
27	Tondiarpet point Puleanthope (Manali & NCTPS stage-II) (UG Cable)	D/C	400	21	0	0	0		SEP-17	MAR-18	BLTC Note for award of work is under approval.
28	Vellavedu - Guindy 400 kV S/S (U/G Cable)	D/C	400	40	0	0	0			MAR-20	Tender opened on 31.03.19 and under process.
29	Virudhnagar - Kamuthi	D/C	400	114	0	0	0		MAR-21		Tender to be floated.
30	Virudhnagar - Kayathar	D/C	400	158	0	0	0		MAR-21		Tender to be floated.
31	Virudhnagar - Thappagundu	D/C	400	160	0	0	0		MAR-21		Tender to be floated.
32	Basin Bridge - TNEB HQ (UG Cable)	S/C	230	23	0	0	0	0		MAR-19	Work awarded to M/s. Energy Power cables. work to be commenced.Inspection offered.
33	Checkanurani - Sembatty feeder	S/C on D/C	230	26	91	85	33	3	SEP-18	AUG-19	Work under progress.
34	CMRL Central 230 kV SS to Pulianthope 400 kV SS (UG Cable)	S/C	230	3	0	0	0		SEP-17	MAR-19	Tender to be floated
35	CMRL Central Jail to proposed Mambalam 230kV GIS SS (UG Cable)	S/C	230	9	0	0	0		SEP-17	MAR-19	Work awarded.
36	Dharmapuri (Palavadi) - Udanapally 230 kV SS	D/C	230	114	247	235	228	50	MAR-19	JUN-19	Work under progress.
37	KPSHEP - Parali lines on M/C towers	S/C	230	0	0	0	0				KPSHEP -Parali 230 kV 3 S/C lines on M/C towers (4Ckts.) (sharing the 4th Ckt. for in addition to the existing Kudnah Ph-II - Kundah PH-III 230 kV S/C line utilising that 230 kV corridor.
38	LILO in 230 kV Othakalmandapam - Palladam at the proposed Edayarpalayam 400 kV SS	D/C	230	20	32	9	0		SEP-18	MAR-19	Work under progress.
39	LILO in 230 kV Othakalmandapam - Ponnapuram at the proposed Edayarapalayam 400 kV SS	D/C	230	50	43	3	0		SEP-18	JUN-19	Work under progress.
40	LILO in the existing 230 kV Neyveli TS-I Tiruvannamalai at Sankarapuram 230 kV SS	D/C	230	92	129	123	97		SEP-18	NOV-19	Work under progress.
41	LILO in the existing 230 kV Pasumalai - Alagarkoil at the proposed Samayanallur 230 kV SS	D/C	230	12	11	0	0		SEP-18	AUG-19	Work awarded. Approval requested from PWD for Pile foundation. For erection of tower in the reiver bed.
42	LILO in the existing 230 kV Shoolagiri - Karimangalam at the propsosed Uddanapally 230kV SS	D/C	230	30	3	3	3	1	SEP-18		Energised On 26.07.18

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
43	LILO in the existing Dharmapuri (Palavadi) 400 kV SS to the proposed Uddanapally 230 kV SS	D/C	230	136	247	235	228	50	SEP-18	MAR-19	Work under progress.
44	LILO of Dharmapuri (Palavadi) 400 kV SS to the proposed Tirupattur 230 kV SS	S/C on D/C	230	75	299	249	153		SEP-18	JUN-19	Work under progress.
45	LILO of existing 230 kV Shoolagiri - Vinnamangalam line at the proposed Tirupattur 230 kV SS	D/C	230	24	24	23	19		SEP-18	JUN-19	Work under progress.
46	LILO of KPSHEP - Kundah PH-III at Parali (400/230 kV S/S)	D/C	230	0	0	0	0				The existing LILO of KPSHEP - Kundah PH-III, 230 kv D/C line to Parali 400/230 kV S/S . And utilizing the existing 230kV corridor upto Parli.
47	LILO of Sriperumbudur-Kadapperi at Porur 230KV SS (UG) Kadapperi to Porur (OH+UG)	D/C	230	28	0	0	0		MAR-18	APR-19	Work under progress. UG cable work awarded to M/s Universal cable on 16.02.17.Total section 12 nos. Cable laying in the section completed.
48	LILO of Tonidapet - Mylapore at TNEB HQ (UG Cable)	D/C	230	1	0	0	0	0		DEC-18	Cable already laid. LILO to be made at the time of commissioned of Sub stations
49	LILO the existing 230 kV Alundur - Thanjavur at the proposed Thuvankudy	M/C	230	80	61	49	26		SEP-18	MAR-19	Work under progress.
50	LILO the existing 230 kV P.P Nallur - Thanjavur at proposed Narimanam 230 kV SS	D/C	230	30	0	0	0		SEP-18	MAR-19	Work to be taken up.
51	LILO the existing 230 kV P.P.Nallur - Thiruvarur at the proposed Narimanam 230 kV SS	D/C	230	31	0	0	0		SEP-18	MAR-19	Work awarded and to be comenced.
52	Neyveli 230/110 kV SS to the existing Thiruvannamalai and Cuddalore feeders.	D/C	230	18	14	14	14	3	SEP-18	MAR-19	Work under progress.
53	Neyveli - TS-II to the proposed Neyveli 230/110 kV SS	D/C	230	2	20	20	18	1	SEP-18	MAR-19	Work under progress.
54	Palladam - Ingur	S/C on D/C	230	62	249	239	209	41	APR-13	MAR-19	Line energised from Palladam to Kurukkathi tapping points ie up to loc 160. Severe Row issue between Loc no 160 - 190 .Court case pending in High Court.Case to be listed.
55	Sholinganallur - KITS	D/C	230	24	50	47	44	21		JUN-19	Work under progress. Reserved forest clearence involved in 6 locations. Approval is also to be obtained from wet land authority and proposed is under scrutiny by wet land authority.
56	Sriperumbudur -Korattur (Changing of conductor)	S/C	230	20	70	0	0	12	SEP-06	MAY-20	Line work is under modification. Revised administrative approval is under process.
57	Ulundurpet 230 kV SS to the proposed Sankarapuram 230 kV SS	S/C on D/C	230	60	236	136	24		SEP-18	NOV-19	Work under progress.
58	Vellalavidhuthi 400 kV SS to Nemmeli Thippayakudy 230 kV SS	S/C	230	45	93	71	50		SEP-18	NOV-19	Work under progress.
59	Vellalaviduthi 400 kV SS to Mondipatti 230 kV SS	S/C on D/C	230	90	354	228	197		SEP-18	NOV-19	Work under progress.
60	Vellalaviduthi 400 kV SS to Thuvakudy 230 kV SS	S/C on D/C	230	140	125	104	81		SEP-18	NOV-19	Work under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
61	Vellalaviduthi to the existing Pudukottaai 230 kV SS	S/C on D/C	230	55	84	66	59		SEP-18	NOV-19	Work under progress.
62	Villupuram - Ulundurpet	S/C	230	55	183	181	124	20	MAR-12	JUN-19	Work under progress
63	Basin Bride - Pulianthope (UG Cable)	S/C	220	2	0	0	0			MAR-19	(i) Basin Bridge - Tondiarpet cable energised on 30.07.17 (ii) Basin Bridge - Vyasarpadi: Cable energised on 01.08.17 Pulianthope - Basin Bridge - Work to be taken up an completion of Pulianthope 400 KV SS.
64	Common Point (from Karamadai) - Thudialur (2nd Circuit)	S/C	220	20	68	68	68	39	AUG-15	MAR-17	Both the Ckts energised on 19.12.16 and 06.02.17
65	Cuddalore - Veerapuram (SP Koil) Via Neyveli.	D/C	220	348	706	699	699	348	SEP-16	JUN-19	Work under progress. ROW issues involved in line work. 7 Foundations Reserve Forest Approval awarded.
66	Guindy - R.A.Puram S/S	S/C	220	8	0	0	0			MAR-19	Energised on 3.11.18
67	Ingur - Arasur (PGCIL)	S/C	220	54	229	185	166	28	SEP-16	JUL-19	Work under progress. Severe ROW issue. Enter upon permission requested from the District collector Tirupur. 20 Nos writ petition pending at High Court, chennai and yet to be listed.
68	Kavanoor - Karaikudi (Existing)	D/C	220	170	326	326	326	170	MAR-15	MAR-19	Line work completed .Bay work at karaikudi in progress.
69	Kilpauk - CMRL Central Jail	S/C	220	10	0	0	0			JUL-20	Price bid opened on 28.2.19 . Note for placing of order will be submitted to next BLTC.
70	LILO of Existing Paramathi - Alundur at Valayapatty	D/C	220	60	116	110	110	44		AUG-19	Work under progress. PWD approval obtained for river crossing at 6 locations. Work will be taken up after draining of water.
71	LILO of the exisiting 230 kV Ingur - Kurukathi - Palladam feeder at sanctioned Rasipalayam 400 kV S/S	D/C	220	50	61	7	0			MAR-19	Work held up due to ROW issues.
72	LILO of the exisiting 230 kV Myvady - Kurukathi - Pugalur feeder at sanctioned Rasipalayam 400 kV SS	D/C	220	40	93	49	15			DEC-19	Work held up due to ROW issues.
73	Ottiyambakkam - Kits S/s	D/C	220	24	50	47	44	21		JUN-19	Work under progress. Reserved forest clearence involved in 6 locations. Approval is also to be obtained from wet land authority and proposal is under scrutiny by wet land authority.now proposal is at conserveter of forest Chennai.
74	Ottiyambakkam - Omega	D/C	220	70	150	147	143	32	APR-14	JUN-19	works are under progress. Forest clearence approval is under process for 3 locations. It is in Final Stage.
75	Shoolagiri - Hosur S/s	D/C	220	60	94	94	94	40		MAY-19	Work under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED(APTRANSCO)											
1	Chilakaluripeta (PG) to Chilakaluripeta (AP)	D/C	400	64	0	0	0		AUG-19	AUG-20	Tenders floated on 13.12.2018 Tenders finalized and LOI issued on 21.02.2019
2	Elluru-Gudivada (Q)	D/C	400	160	0	0	0		AUG-19	AUG-20	Tenders floated on 13.12.2018.Tenders finalized and LOI issued on 21.02.2019
3	Gudivada-Chilakaluripeata (Q)	D/C	400	206	0	0	0		AUG-19	AUG-20	Tenders floated on 13.12.2018.Tenders finalized and LOI issued on 21.02.2019
4	Jammalamdugu-Gani (QM)	D/C	400	240	0	0	0		AUG-19	JUL-21	The scheme containing this Tr.line is posed to NCEF Grant.Soon after receipt of MNRE Grant ,tenders will be called for.
5	Jammalamdugu-Mylavaram QM	D/C	400	2	0	0	0		AUG-18	MAR-20	Detailed purchase orders placed on 05.11.2018.Line Survey Works under progress.(please change the line length as 10.5 KM)
6	LILO of 400kV Kalpaka-Vemagiri at Kalpaka	D/C	400	40	0	0	0		AUG-20	AUG-20	
7	LILO of 400kV VTS-Sattenapalli at CRDA Amaravathi SS-I	D/C	400	40	0	0	0		AUG-20	MAR-20	
8	LILO of 400kV VTS-Sattenapalli at CRDA Amaravathi SS-II	D/C	400	40	0	0	0		AUG-21	AUG-21	
9	LILO of chittoor APGENCO Krishnapatnam Rachagunneri SS	D/C	400	180	187	167	130	13	AUG-18	MAY-19	Detailed purchase order issued on 31.01.2018.Works under progress.
10	LILO of existing VTS-Sattenapalli at oroposed Inavolu/Thullurs SS	D/C	400	20	0	0	0		AUG-18	MAR-20	
11	LILO of Hindupur - Kadapa (Cuddapah) at NP Kunta PS (GEC-II)	D/C	400	18							
12	LILO of Kadapa (Cuddapah) - Kolar S/C line at NP Kunta PS (GEC-II)	D/C	400	14							
13	LILO of Vemagiri-I Sattenpali at Eluru	D/C	400	40	0	0	0		AUG-18	AUG-20	Tenders floated on 13.12.2018.Tenders finalized and LOI issued on 21.02.2019
14	MAilavaram - Kondapura (Jammalamadugu) (GEC-II)	D/C	400	0	0	0	0			DEC-19	Tenders published on AP e-Procurement platform on 13.06.2018
15	Narnoor-Aspiri (QM)	D/C	400	180	0	0	0		AUG-19	FEB-21	The scheme containing this Sub station is posed to NCEF Grant.(Please change the transformation capacity of Sub-Station revised to 2 x 500 MVA instead of 3 x 315 MVA as per recommendation of CEA).In view of urgency,the scheme containing this Tr.Line is posed for advance tendering.Offline tenders floated on 15.02.2019. Tendering under process.
16	NTTPS, Vijayawada TPS-existing Sattenapalli SS	D/C	400	120	0	0	0		AUG-18	MAR-20	
17	Polavaram-Kamavarapukota (QM)	D/C	400	140	0	0	0		AUG-19	AUG-20	The scope of the work revised due to site constraints. 400kV QMDC Line from 400kV Polavaram S to 400/22/11 kV Guddigudem SS is proposed in place of earlier approved 400kV Polavaram-K.Kota QMDC Line.Tenders floated with revised scope of work on 28.01.2019.Tenders finalized and LOI will be issued soon.
18	Urvakonda-Urvakonda-II	D/C	400	100	0	0	0		AUG-18	MAR-20	
19	Vemagiri - Kamavarapukota	D/C	400	185	268	187	155	37	OCT-17	JUN-19	Works under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
20	Chittoor 400 kV SS-Mananapalli	D/C	220	130						MAR-17	
21	Garividi-Bobbili	D/C	220	75	130	126	115	51		DEC-16	Works are under progress
22	Garividi - Garividi	D/C	220	70							
23	Garividi - Pydibhimavaram	D/C	220	100							
24	Hindupur (400) - Hindupur (220)(GEC-I)	D/C	220	40							
25	Hindupur (400) - Pampanur Tanda (220)(GEC-I)	D/C	220	180							
26	Hindupur - Penukonda	D/C	220	253							
27	Jammalamadugu (400) - Tadipatri (220) (GEC-I)	D/C	220	80							
28	Jammalamadugu - Betamacherla	D/C	220	136							
29	Jammalamadugu - Chakrayapet	D/C	220	172	296	283	281	164	JAN-15	NOV-18	Line works are under progress
30	Jammalamadugu - Porumamilla	D/C	220	198	338	328	327	193	JAN-15	OCT-18	Works are under progress. 10 Nos tower foundations and 2.8 km stringing in Forest reach are pending for want of forest clearance.
31	Jammalamadugu - Tirumalayapalli	D/C	220	54	89	80	60		JUL-14	DEC-18	works are under progress.
32	Kalikiri - Kalikiri line	D/C	220	8					JUN-18		
33	Kalikiri - Madanapalli line	D/C	220	60				60	MAR-19	APR-19	Commissioned 04/19.
34	Kalyandurg-Anantapur	S/C	220	61						DEC-16	
35	Kamavarapukota - Kamavarapukota	D/C	220	30	16	7	0	0		DEC-20	Works are under progress
36	Kamavarapukota - Nuziveedu	D/C	220	90							
37	LILO of Both ckt Pulivendula - Hindupur at Gollapuram	D/C	220	200	91	66	41	0	DEC-14	SEP-19	Works are under progress.
38	LILO of Pendurthy - Garividi at Garividi	D/C	220	140	202	29	0	0		MAR-20	Works are under progress
39	LILO of Podili - Nellore at Atmakur	D/C	220	80							
40	LILO of Uravakonda - Kalyandurga at Borampalli	D/C	220	22							
41	Muddanur-Anantapur (3rd line)	S/C on D/C	220	100						DEC-16	
42	Muddanur (RTPP) - Dharmavaram	D/C	220	200							
43	Narketpally_Suryapet	S/C on D/C	220	60						DEC-16	
44	Narsapur-Doultabad	S/C	220	15						DEC-16	
45	Narsapur-Manoharabad	S/C	220	15						DEC-16	
46	Nirmal-Nandipeta	S/C	220	20						DEC-16	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
47	Nizamabad-Janakampeta	S/C	220	10						DEC-16	
48	Oddugudem-Koyagudem	D/C	220	20						DEC-16	
49	Oglapur(Warangal 400 kV SS)- Warangal 220 kV SS	D/C	220	36						DEC-16	
50	Peddapuram-Koruprolu	D/C	220	130						MAR-17	
51	ppannadorapalem - Bobbili (Ckt-II)	D/C	220	84							
52	Sattenapalli - Guntur	D/C	220	110							
53	Somayajulapalli - Gani/Panyam S/S	D/C	220	20							
54	Uravakonda - Kalyanduring	D/C	220	100	160	147	137	42	NOV-14	OCT-19	Works are under progress.
55	Badvel-Porumamilla (2nd Ckt) (GEC-I)	S/C on D/C	132	0							
56	LILO of Both Circuits of Badvel-Porumamilla at Porumamilla(GEC-I)	M/C	132	4							
57	LILO of both circuits of Suzlon Wind-Jammalamadugu(132) at Jammalamadugu(400) (GEC-I)	M/C	132	24					MAR-18		
58	Penukonda(220) - Penukonda (132)	D/C	132	20							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
Transmission Corporation of Telangana Limited(TSTRANSCO)											
1	Vadarevu - Amangal	S/C	765	240	0	0	0	0		AUG-16	
2	Chandlapur SS to Tukkapur SS (TMDC)	D/C	400	60					SEP-17		
3	Damacherla TPP - Choutuppal	D/C	400	300					SEP-18		
4	Damacherla TPP - Dindi	D/C	400	280					SEP-18		
5	Damaracherla TPP - Jangaon	D/C	400	310					SEP-18		
6	Damaracherla TPP - Maheswaram (TS)	D/C	400	310					SEP-18		
7	Jangaon - Tippapur LI	D/C	400	138	193	193	193	138	SEP-18	JUN-18	Profiles handed over on 27.02.2017, works completed and ready for charging .
8	Julurupadu - Jangaon	D/C	400	349	489	489	489	316	SEP-18	MAR-19	works are U/P.
9	Julurupadu SS - Manuguru TPP	D/C	400	222	313	313	313	225	MAR-17	OCT-17	line charged on 09.02.2019
10	LILO of both Ckt. KTPP - Gajwel line to Chandlapur SS (TMDC)	M/C	400	164					SEP-17		
11	LILO of both Ckt. of Nedunuru - Telangana STPP line to Yellampalli	M/C	400	40					SEP-17		
12	LILO of both Ckt. of SCCL - Gajwel line to Ramadugu SS (QMDC)	D/C	400	72					SEP-17		
13	LILO of both ckt. of SCCL - Ramadugu QMDC line to Yellampalli SS	M/C	400	32					SEP-17		
14	LILO of suryapet - Kethireddypalli (Manikonda) line to Uddandapur SS	D/C	400	120					SEP-18		
15	Narlapur SS - Yedula SS	D/C	400	60					SEP-18		
16	Narsapur SS to Tukkapur SS (TMDC)	D/C	400	140					SEP-17		
17	Ramadugu SS to Tippapur SS (QMDC)	D/C	400	40					SEP-17		
18	Ramdugu SS - Medaram SS (QMDC)	D/C	400	42					SEP-17		
19	Sirichilla (NTPC) Common Point) - Narsapur	D/C	400	171					FEB-19		
20	Telangana STPP - Narsapur	D/C	400	360	492	488	486	328	DEC-19	FEB-19	works are under progress.
21	Telangana STPP - Ramadugu	D/C	400	110	161	140	115	16	DEC-19	AUG-19	works are under progress.
22	Tippapur SS to Chandlapur SS (QMDC)	D/C	400	42					SEP-17		
23	Vattem SS - Uddandapur SS	D/C	400	100					SEP-18		
24	Veltoor SS - Yedula SS	D/C	400	100					SEP-18		
25	Yedula SS - Maheswaram SS	D/C	400	260					SEP-18		
26	Yedula SS - Vattem SS	D/C	400	100					SEP-18		
27	Asupaka - Aswaraopet	D/C	220	40					NOV-17		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
28	Chilakallu - Narketpally	D/C	220	25	42	42	41	20		JUL-19	
29	Dichpally 400kV to Banswada 220kV	D/C	220	60					NOV-17		
30	Dindi - Nagarkurnool	S/C	220	86					JUN-17		
31	Julurupadu to Peddagopati	D/C	220	220					SEP-18		
32	Kalwakurthy-Dindi 3rd line	S/C	220	24						DEC-16	
33	Kamareddy-Bhumpally	S/C	220	15						DEC-16	
34	Kethireddypalli (Manikonda) - Kanakamamidi DC line	D/C	220	10					JUN-17		
35	Kethireddypalli (Manikonda) SS to Kanakamamidi SS	M/C	220	5					SEP-17		
36	LILO of 220kV Chandrayangutta - Imlibun to the proposed Chanchalguda	D/C	220	1					SEP-18		
37	LILO of Bhoothpur - Kalwakurthy at Thimmajipet	D/C	220	2	4	4	2	1		OCT-18	
38	LILO of Bhoothpur - Kalwakurthy at Thimmajipet (Ckt-II)	D/C	220	2	4	4	2	1		OCT-18	
39	LILO of both Ckts. of Dindi - Bonguluru to Madugula and Maheshwaram	D/C	220	18					SEP-17		
40	LILO of Budidampadu - Bhongiri at Waddekothapally	D/C	220	14					DEC-13		
41	LILO of Durshed - Seddipet at Nadunuru line	D/C	220	20					SEP-17		
42	LILO of Ghanapur - Chandrayan Gutta to Kachavani Singaram	D/C	220	4					SEP-18		
43	LILO of Ghanapur - Hayathnagar to Kachavani Singaram DC line	D/C	220	4					SEP-18		
44	LILO of KTPS - Lower Sileru-I to the Asupaka	D/C	220	30					NOV-17		
45	LILO of one ckt. of 220kV Mamidipally - Shadnagar at 220 kV Kothur SS	D/C	220	3					SEP-17		
46	LILO of one Ckt. of 220kV Shamshabad - Kethireddypalli (Manikonda) at 220kV Kothur SS	D/C	220	13					SEP-17		
47	LILO to Mahabubabad from Existing 220kV at Budidampadu - Warangal DC line	M/C	220	24					JUN-17		
48	Maheshwaram 400/220 kV SS to Fabcity 220kV SS	D/C	220	26					SEP-17		
49	Marripally common point- Hayatnagar S/S XLPE cable	DC UG cable	220	14	0	0	0	8		MAY-19	Works are under progress.13/14 Nos Cable joints completed and remaining works are under progress
50	Narapur - Borampe	M/C	220	86					MAR-18		
51	Narsapur to Toopran & LILO of Gajwel - Minpur to Toopran line	D/C	220	79					DEC-17		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
52	Nirmal Upgraded 220/132kV Ranjal SS	D/C	220	136					NOV-17		
53	Parigi SS to Lakshmidhevipalli	D/C	220	20					SEP-17		
54	RC Puram 400kV to Raidurg 220kV	D/C	220	10					SEP-17		
55	Shivarampally - Asifnagar 2nd ckt.	S/C on D/C	220	6					SEP-17		
56	Thimmajipet to Jadcherla DC line	D/C	220	40					SEP-17		
57	Timmajipet - Balanagar	D/C	220	60					SEP-17		
58	Yeddumailram - Pargi	D/C	220	135	137	137	137	90		MAR-19	Works are in progress
59	Yellampalli - Goliwada	D/C	220	1					SEP-17		
60	Yellampalli - Sundla	D/C	220	30					SEP-17		
61	Yellampalli to Kaleshwaram	D/C	220	60					SEP-17		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
TRIPURA STATE ELECTRICITY CORPORATION LIMITED(TSECL)											
1	Surajmani nagar-P.K.Bari	D/C	400	260	0	0	0	0		MAR-17	Fund not yet tied up. Proposed under World Bank Financing /SPA/NEC.
2	AGTP - Agartala line	D/C	132								
3	AGTP - Kumarghat line	S/C	132								
4	Gamai Tilla - Dhalabil	S/C	132	31	107	101	78	17		SEP-13	ROW problems affected the work
5	LILO of Rokia - Udaipur at Melaghat for connection to Monoarchak	D/C	132	20	40	0	0	0		JUN-15	
6	Monarchak - Surajmani Nagar	D/C	132	42	152	133	92	24		DEC-18	RoW issues. TSECL has connected a portion of the said D/C line splitting the existing Rokhia - Udaipur 132 KV S/C line near Melaghar (12.178 Km distance from Monarchak) thereby connecting Monarchak with Rokhia and Udaipur sub-stations. The said arrangement has already been commissioned and is in operation w.e.f January 2015 for evacuation of Monarchak Power.
7	P.K. Bari - Kanchanpur	S/C	132	47	113	109	99	17		MAR-15	All works completed in non forest land. Stage- I clearance received and compliance for conditions completed.
8	Surajmani Nagar - Badarghat	D/C	132	6	0	0	0	0		AUG-16	Fund proposed in World Bank.
9	Surajmani Nagar - Rokhia	D/C	132	20	80	68	56	7		DEC-18	RoW issue
10	Surajmani Nagar - Udaipur	D/C	132	50	50	0	0	0		JUN-15	Proposed under NEC.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
U.P. POWER TRANSMISSION CORPORATION LTD.(UPPTCL)											
1	Agra - Gr. Noida line	S/C	765	200	0	0	0				To be deleted.
2	Anpara D - Unnao	S/C	765	416	1225	1210	1147	365	JAN-12	JUN-19	Subsequent to termination of the construction contract with M/s Jyoti Structures, the work is being carried out by new agency M/s Simplex Infra Pvt. Ltd. Physical verification of stores completed. Work in progress.
3	Ghatampur TPS-Agra line	S/C	765	240	0	0	0				
4	Ghatampur TPS-Hapur Line	S/C	765	400	0	0	0				
5	LILO of Anpara D-Unnao line at Obra	S/C	765	40	0	0	0			MAR-21	To be constructed in TBCB mode.
6	LILO of Mainpuri - G Noida at Jawaharpur TPS	S/C	765	30							
7	aligarh - Shamli Line	D/C	400	180	0	0	0			MAR-20	
8	Badaun-Sambhal Line	D/C	400	90	0	0	0				Line (134 cKm) is sanctioned along with 400 kV S/s Sambhal on dated 06/12/018.
9	Ballia (PG)-Rasra Line	S/C	400	35	115	79	0			SEP-20	Sanctioned line is LILO of 400 kV Ballia PG(765)- Mau ckt-I at Rasra as per TWC.
10	Ghatampur TPS-Kanpur PG Line	D/C	400	120	0	0	0				To be constructed on TBCB mode.
11	Gonda - Shahjehanpur (PG)	D/C	400	460	543	296	140	0			The project is being developed under TBCB mode. The parent company M/s Isolux has gone insolvent. Govt of UP is considering various options for quick and amicable resolution for completion of project i.e. Take over of transmission project on commercially viable purchase price or substitution of M/s Isolux as opted by lead lender M/s PFC.
12	Jawahapur TPS-Firozabad Line	D/C	400	80	0	0	0			MAR-21	To be constructed in TBCB mode.
13	LILO Agra(South)-Fahtehabad(Agra) at Firozabad	D/C	400	20	0	0	0			MAR-21	To be constructed in TBCB mode.
14	LILO of Firozabad (220) -Agra(PG) at Firozabad(400)	D/C	400	20	0	0	0				
15	LILO of Jaunpur -Gajokhar at Junpur Line	S/C	400	60	0	0	0			MAR-19	date of start of work 30.01.19
16	LILO of one Ckt Aligarh-Sikandrabad at Harduaganj TPS Line	D/C	400	50	84	81	81	17		MAY-19	Work in progress. Forest clearance is pending, being expedited by field officers.
17	LILO of one Ckt Obra C -Jaunpur at Obra	D/C	400	30	0	0	0			MAR-20	In place of above LILO line, Obra B- Obra C DC line will be constructed.
18	LILO of Unchahar-Fatehpur Line	D/C	400	100	0	0	0			APR-21	
19	Mathura - Jawaharpuram	D/C	400	220	0	0	0				
20	Obra-C-Jaunpur Line	D/C	400	400	0	0	0			FEB-21	
21	Panki TPS-Panki Line	D/C	400	6	0	0	0			JUN-20	
22	Roza TPS-Badaun Line	D/C	400	90	0	0	0			MAR-21	to be constructed in TBCB mode

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
23	Sambhal-Moradabad Line	D/C	400	100	0	0	0			MAR-21	
24	Simbholi-Meerut Line	D/C	400	40						MAR-20	
25	Simbholi-Muradnagar-II Line	D/C	400	50						MAR-20	
26	Simbholi-Simbholi Line	D/C	400	15						MAR-20	
27	Tanda TPS Extn- Basti (Q)	S/C	400	50	130	108	44			OCT-19	work in progress.
28	Varanasi (PG)-Jaunpur Line	D/C	400	115	211	6	0			FEB-21	Survey completed,fdn work in progress.
29	Anandnagar-Maharajganj Line	D/C	220	50	0	0	0			MAR-21	S/s land not acquired, line on hold.
30	Aurai - Mizapur	S/C	220	43	147	140	82	0			Construction of line is kept on hold as work on feeding S/s (Aurai400) was stopped by M/s SEUPPTCL long back ago due to financial constraints . The developer has gone bankrupt. Therefore , constructin of line was also kept on hold by UPPTCL.
31	Aurai - Phoolpur	S/C	220	71	223	210	195	48			Construction of line is kept on hold as work on feeding S/s (Aurai400) was stopped by M/s SEUPPTCL long back ago due to financial constraints . The developer has gone bankrupt. Therefore , constructin of line was also kept on hold by UPPTCL.
32	Bah (Agra) - Sirsaganj (Firozabad) line (GEC-II)	S/C	220	0	140	68	15	0			The line is kept on hold as fund has not been made available by UPNEDA.
33	Banda-Chitrakoot Line	D/C	220	226	362	362	362	226		APR-19	Commissioned 04/19.
34	Bhadrekhi (Orai) - Bah (Agra) line (GEC-II)	S/C	220	0	0	0	0				Line Length 150 ckm. The line is kept on hold as fund has not been made available by UPNEDA.
35	Bhadrekhi (Orai) - Sikandera (Kanpur dehat) line (GEC-II)	S/C	220	0	182	93	83	0			Line Length 61ckm. Line construction kept on hold. UPNEDA has been requested to make funds available for the purpose.
36	Bhopal Road-Khatauli Line	D/C	220	60	0	0	0				To be deleted. 220 kV S/s Khatauli in Muzaffarnagar distt is sanctioned on 09/01/19 and is expected in year 2020-21.
37	Deoria - Rasra	S/C	220	83	253	253	253	81		MAY-19	Work in progres,
38	Dohna - C.B. Ganj	S/C	220	48	92	92	92	22		MAY-19	WIP, construction of bay at CB Ganj end is under progress.
39	Firozabad (400)-Tundla	D/C	220	50	0	0	0			MAR-21	Being processed under TBCB.
40	Gorakhpur-Anandnagar Line	D/C	220	100	0	0	0			SEP-20	Land purchase for Anandnagar s/s is in process. Construction of s/s and line is expected to staert in April-19.
41	Gorakhpur (PG)-Gola line	D/C	220	82	0	0	0	82		APR-19	Commissioned 04/19.
42	Hamirppur-Banda Line	D/C	220	140	0	0	0			DEC-21	220kV S/s Hamirpur and 400 kV S/s Maheba in Jalaun distt sanctioned under MNRE scheme with DC ckt interconnectivity.
43	Hamirpur-Sarh Line	D/C	220	140	0	0	0				To be deleted.
44	Hapur(765) - Faridnagar line	S/C	220	11	57	57	57	11		APR-19	Commissioned 04/19.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
45	Hardoi Road-Lucknow Line	D/C	220	20	39	12	0			SEP-20	Work in progress. Can be energised only after 400 kV S/s Jehta,Lucknow is energised
46	Hardoi Road-Sandila Line	D/C	220	60	0	0	0			MAR-21	S/s is sanctioned in Mallawan in place of Sandila in Hardoi distt
47	Indirapuram - Pratap Vihar	D/C	220	16	0	0	0	0		SEP-19	LOI issued on dated 11.12.18. Survey and profiling is in progress.
48	LILO of 220 kV Hathras-Gokul at 400 kV s/s Mathura	D/C	220	120	198	179	168	98		MAY-19	Work in prigrass.
49	LILO of Agra-Bharatpur Line	D/C	220	20	0	0	0				PGCIL scope. Line is energised.
50	LILO of Banda-Karvi at Chitrakoot Line	S/C	220	8	0	0	0				To be deleted.
51	LILO of Gr .Noida -Noida Sec-129 at Noida Sec-148	D/C	220	1	0	0	0	1		APR-19	Commissioned 04/19.
52	LILO of Mainpuri- Sikandrarao at Jawarharpur TPS	S/C	220	15	49	49	48	17		APR-19	Work in progress for erection of LILO tower & amp; to complete the remaining stringing shutduwn is requires and request has been submitted for the same.
53	LILO of Nibkarori-Mainpuri PG Fatehgarh Line	D/C	220	60	0	0	0			DEC-20	Land has been purchased for 220 kV S/s Farrukhabad.
54	LILO of Saharanpur-Nakur Line	S/C	220	10	13	13	13	7			line charged on 5.5.2018
55	Meerut by pass-Modipuram Line	D/C	220	70	0	0	0				
56	Meerut-Gr. Noida-II Line	D/C	220	200	0	0	0			MAR-22	to be deleted
57	Modipura-II-Bagpat PG Line	D/C	220	70						MAR-22	
58	Modipuram-II-Modipuram Line	D/C	220	60						MAR-22	
59	Modipuram-II-Shamli Line	D/C	220	120						MAR-22	
60	Muradabad-Tajpur Line	D/C	220	60	0	0	0			MAR-21	
61	Nehtaur-Tajpur Line	D/C	220	100	0	0	0				
62	Nighasan-Lakhimpur Line	D/C	220	120	0	0	0			MAR-21	in place of above line, LILO of 220 kV Shahjahanpur(220)-Nighasan(220) SC line at Gola(220) is sanctioned
63	Shamli-Khatauli Line	D/C	220	50	0	0	0			MAR-20	
64	Sohawal - Tanda	D/C	220	226	350	350	350	224		MAY-19	Line is completed.
65	Sultanpur-Sangipur LILO Section at Amethi	D/C	220	18	12	12	12	18		APR-19	Commissioned 04/19.
66	132 kV D/C Agra cantt. - 400 kV Agra (South)	D/C	132	24	44	44	44	24			Line energised on 25/07/2017.
67	Barkhera (Bajaj) - Dohna	D/C	132		203	203	203	129			Line energised on 13.09.2017.
68	Bhadrekhi (Orai) - Jalaun line (GEC-II)	S/C	132	0	103	101	22	0			Line Length 30 ckm. The line is kept on hold as fund has not been made available by UPNEDA.
69	Dakore (Solar plant) - Bhadrekhi (Orai) line (GEC-II)	D/C	132	0	105	105	105	70			Line charge on 11.04.2018. (69.600 ckm)
70	Dumariaganj- - Utraula	S/C	132		114	114	114	40			Line energised on 18.01.2019

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
71	Gujrai (Solar Plant) - Pukhraya line (GEC-II)	D/C	132	0	71	0	0				Line Length 22 Km. Line kept on hold.
72	Gurrah (Solar plant) - Bhadrekhi (Orai) line (GEC-II)	D/C	132	0	0	0	0				The line is kept on hold as fund has not been made available by UPNEDA.
73	Jigna - Dadar Vijaypur (Solar plant) Mirzapur line (GEC-II)	D/C	132	0	38	38	38	15			line charged on 07.03.2018
74	LILO of 132 kV Bodla - Kheragarh at 400 kV Agra (South)	D/C	132	12	19	19	19	12			Line energised on 28/07/2017.
75	LILO of 132 kV Kirawaki-Mathura at 400 kV Agra (South)	D/C	132	12	25	25	25	6		AUG-17	Energised on 06/11/2017
76	LILO of 132 kV Shamshabad-Kheragarh at 400 kV Agra(South)	D/C	132	12	22	22	22	12			Line energised on 25/07/2017
77	LILO of Makreccha (Solar plant) - Bhadrekhi (Orai) line at Baghauli (Solar Plant) (GEC-II)	D/C	132	0	0	0	0				Line Length 4 ckm. The line is kept on hold as fund has not been made available by UPNEDA.
78	Makreccha (Solar plant) - Bhadrekhi (Orai) line (GEC-II)	D/C	132	0	0	0	0				The line is kept on hold as fund has not been made available by UPNEDA.
79	Meja - Kosda Kala (Solar plant) Meja line (GEC-II)	D/C	132	0	132	132	132	30			Line Length 30 ckm. Energised in Feb, 2018.
80	Parasan (Solar plant) - Bhadrekhi (Orai) line (GEC-II)	D/C	132	0	54	0	0				The line is kept on hold as fund has not been made available by UPNEDA.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED(WBSETCL)											
1	Gokarna - N. Chanditala	D/C	400	340	532	449	114	0	JAN-17	DEC-19	Contract terminated due to poor performance of vender.
2	Katwa TPS - New Katwa (Q Moose)	D/C	400	10						MAR-19	
3	LILO of Arambag - Durgapur 400 kV S/C at N. Chanditala	D/C	400	94	134	134	134	94	FEB-17	MAR-19	
4	LILO of KTPP - Kharagpur at N. Hadia NIZ	D/C	400	80						MAR-21	
5	New Katwa to common towe of Jeerat - BKTPP & Jeerat - New Chanditala	D/C	400	172						MAR-21	
6	Sagardighi TPS - Gokarna line	D/C	400	89	154	153	153	87	JUL-15	DEC-18	Contract terminated due to poor performance of vendor
7	Bankura - New Bishnupur line (GEC-II)	D/C	220	0							
8	East Mednipur - Kharagpur line (GEC-II)	D/C	220	0							
9	Establishment of Barasat - Rajarhat (PG) utilising Barasat - Kasba	D/C	220	62						MAR-18	
10	Establishment of Jeerat - Kasba utilising remaining part of Jeerat New Town-IIAnd Barasat-Kasba	D/C	220	14						MAR-18	
11	Establishment of Rajarhat (PG) - New Town-IIIutilishing Barasat - Kasba	D/C	220	2						MAR-18	
12	LILO of Arambag - Domjur at Mayapur	D/C	220	36						MAR-20	
13	LILO of Arambag - New Chanditata (Rishra) at Singur	S/C	220	20						MAR-18	
14	LILO of Arambag - Rishra at N. Chanditala	D/C	220	31	63	57	52	18	AUG-17	SEP-19	Work under progress at slow pace due to ROW problem in Haripur area.
15	LILO of BKTPP - Satgachia at Mahachhanda	D/C	220	14						MAR-19	
16	LILO ofc arambag - Midnapur at C.K. Road	D/C	220	232						MAR-21	
17	LILO of Egra - New Haldia at N. Haldia NIZ	D/C	220	40						MAR-21	
18	LILO of Gokarna - Krishnanagar at Rejinagar	D/C	220	14	21	21	18	2		JUN-19	Work under progress at slow pace due to court case.
19	LILO of KTPS - New Haldia at N. Haldia NIZ	D/C	220	32						MAR-21	
20	LILO of Malda (PG) - Dalkhola (PG) at Gozol	D/C	220	18	14	14	13	4		MAY-19	Balance work will be done during commissioning of Gazole substation.
21	LILO of Sadaipur - Gokarna at Kotasur	D/C	220	8						MAR-20	
22	LILO of Satgachia - Krishnanagar at New Katwa	D/C	220	152						MAR-19	
23	LILO of STPS - Durgapur at Asansole	S/C	220	60						MAR-18	
24	LILO of STPS - N. Bishnupur at Hura	S/C	220	44						MAR-19	

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
25	LILO of Subhasgram (PG) - Laxmikantapur at Baruipur	D/C	220	240						MAR-20	
26	Rajarhat (PG) - New Town-II	D/C on M/C	220	56	58	2	2	1		MAR-19	Work of main line yet to be commenced due to mass resistance by the villagers
27	Rajarhat (PG) - N. Town II C	D/C	220	14	58	2	2	1	AUG-17	DEC-19	
28	STPS - Raghunathpur	D/C	220	100						MAR-21	
29	Subashgram (PG) - Baruipur	D/C	220	58	126	120	114	35	AUG-17	SEP-19	Work under progress at slow rate due to acute ROW problem.
30	Subhasgram (PG) - Laxmikantapur	D/C	220	210						MAR-18	
31	West Mednipur - Kharagpur line (GEC-II)	D/C	220	0							
32	LILO of 132 kV One Ckt of Rammam-II - NBU at Rammam -III HEP	D/C	132	20					APR-19		
33	Rammam-III - New Jalpaiguri	D/C	132	180					APR-19		

REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE) DURING- 2019-20

As on 30-APR-2019

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ADANI POWER LTD.(APL)											
1	Fatehgarh PS/S - Bhadla (PG) (initially to be operated at 400 kV) (F-BTL-TBCB)	D/C	765	208	385	0	0			MAR-20	a) Forest proposal: Proposal is not recommended as the proposed area is in habitat of critical endangered bird, Great Indian Bustard (GIB). Received letter from DNP, Jaisalmer to divert the transmission line outside the GIB arc. Route alignment on the revised route completed and the revised line length works out to 152 Kms. On the basis of above, FBTL has served Change in law notice on 26.03.2019 and Petition filed in CERC on 25.04.2019.
2	LILO of one ckt of Aurangabad - Padghe (hexa) at Pune (C-WRTL - TBCB)	D/C	765	130	180	180	177	126	MAR-19	JUN-19	a) RoW issue: PGCIL vide their letter dated 01.03.2019 which was received on 05.03.2019 has directed to divert the line terminating at Pune substation as the line alignment was passing over their colony area. CWRTL had received approval under Section 164 of the Electricity Act, 2003 by Ministry of Power (Central Electricity Authority), however, the line had to be diverted at the fag-end of the project execution for reasons beyond our control resulting in Force Majeure situation. Petition filed in CERC and vide its ROP of hearing dated 20.03.2019, CERC vide its ROP of hearing dated 20.03.2019 has directed LTTCs not to take any coercive measure against CWRTL till the next date of hearing.
3	LILO of both ckt. of Ranchi - Maithon-RB line at Dhanbad (NKTL-TBCB)	D/C	400	2	0	0	0		MAY-19	MAY-19	a) Approval under Section 164 on fast track basis as special case.
4	North Karanpura - Chandwa (Jharkhand) PS line (NKTL -TBCB)	D/C	400	63	104	0	0		SEP-17	SEP-17	a) Approval under Section 164 on fast track basis as special case.
5	North Karanpura - Gaya line (NKTL - TBCB)	D/C	400	185	301	0	0		SEP-19	SEP-19	a) Approval under Section 164 on fast track basis as special case.
ATHENA CHHATTISGARH POWER LIMITED(ACPL)											
1	LILO of one ckt of MSCTL - Chandrapur at Singhitrai	D/C	400								
BAJAJ ENERGY PVT. LTD.(BEPL)											
1	Balrampur-Utraula line	D/C	132								Existing line.
CORPORATE POWER LTD.(CPL)											
1	Corporate TPP - Jharkhand Pooling Station	D/C	400	6	11					AUG-16	
2	Latehar - Namkum	D/C	400	216	320	293	274	132		AUG-16	
D.B. POWER CORP. LTD.(DBPCL)											

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
1	LILO of Raigarh - Raipur (3rd Ckt) at Baradhara TPP (Interim arrangement)	D/C	400	30	44	44	44	30		MAY-13	Line completed. (Interim)
DIRANG ENERGY PVT. LTD.(DEPL)											
1	Gongri - Dinchang Pooling Station	D/C	220								
ESSAR POWER TRANSMISSION CO. LTD.(EPTCL)											
1	Navbharat TPP - Angul P.S. (PG)	D/C	400								
2	Tori - Jhharkhand Pooling Station	D/C	400								
Essel Infraprojects Ltd.(ESSEL)											
1	Hyderabad - Kurnool (WKTL- TBCB)	D/C	765	332	422	337	183		NOV-19	FEB-20	Work hampered due to severe RoW issue in the stretch of AP 27 AP 29, AP 60 A AP 60 B and AP 66 AP 67.
2	Warangal (New) - Chilakaluripeta (WKTL - TBCB)	D/C	765	394	565	446	341		NOV-19	FEB-20	Severe RoW issue existing in the stretch of AP 10 AP 11, AP 14- AP 15, AP 25 AP 28, AP 52- AP 53, AP 55 AP 56, AP 63 63/12, AP 76 AP 77, AP 84- AP 85 and AP 89 AP 90. Court Case: 04 no. of tower locations has been traversing though the proposed land area of M/s Emami Cement Ltd., out of which the 04 no. of foundations and 03 nos of erections are already completed. At this point of time, M/s Emami Cement Ltd. moved to High Court of Hyderabad for seeking Order to remove WKTL transmission towers along with direction to re-route the transmission line. At present this matter is under consideration of Honble High Court, Hyderabad and next date is yet to schedule. Forest Details of Tr. Line Falling under Forest: Forest area affected (ha):18.442 ha (2.75 Kms) in Andhra pradesh .Forest proposals sub on :23.08.2017. Stage I forest approval granted on 28.11.18.
3	Warangal (New) - Hyderabad (WKTL - TBCB)	D/C	765	266	344	312	247		NOV-19	DEC-19	RoW issue: In the stretch of AP 34 - AP 35, AP 37- AP 38, AP 41- AP 42, AP 46/0, AP 54/2, AP 17/3 and AP 21/6. At loc. nos. 47/2 and 47/3, locals have removed the stubs by using JCB. A FIR in this regard has been lodged with local Police Station. Court Case: Land Owner of location no. 2/6 has approached High Court of Telangana. The Court has granted the stay on work. Further on hearing held on 07th June 2018, the Court adjourned and as on date the matter is still pending for scrutiny. Land owner for the stretch between the location no. 30 to 31 has approached the District Court (Nalgonda) to accord permanent injunction. On the hearing held on 14.03.2019, , the Court scheduled next date of hearing on 01.05.2019 in this matter. In such situation, the work is at stand still at this location effectively from 20th Mar 2018.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
4	Warora (Pool) - Warangal (New) (WKTL - TBCB)	D/C	765	646	827	773	423	59	NOV-19	NOV-19	Severe RoW issues.; Forest area affected (ha): 19.793 ha (2.954 Kms) in Maharastra and 47.592 ha (7.103 Kms) in Telangana. Forest proposals submitted on 4th Aug 17 for Maharashtra and on 23 Aug 17 for Telangana. Current status: Maharashtra Stage I received on 05.02.18. The Telangana stage I approval received on 13.12.2018 ; Wild life approval : Proposal forwarded by State Government to Member Secretary (NBWL) on 20.11.2018. Proposal forwarded to NTCA for their recommendation and MoEF&CC asked State Govt. to submit SBWL MoM, which is still awaited for further processing & consideration in next NBWL meeting.The work execution in under Maharashtra is severely affected due to farmer agitation demanding higher compensation for the construction of transmission line at their fields. Court Case- at loc. no. 89/8 in terms of stay order granted by Bombay High Court. The matter is listed on 15.01.2020.
5	Babai (RRVPNL)- Bhiwani (PG) (NRSS-XXXVITL-TBCB)	D/C	400	221	299	265	215	1	JUN-19	JUL-19	Details of Tr. Line Falling under Forest: 3.37 Km ,Forest area: 12.90 Ha (2.80 Kms) of Rajsthan + 3.46 Ha (0.57 Kms) of Haryana. Forest proposals submitted on : 15.05.2017 for Haryana and on 11.08.2017 for Rajasthan. Stage I approval from Haryana Forest Deptt. received on 27.03.2018 and Stage I approval from Rajasthan Forest Deptt. received on 06.07.2018. Wildlife Clearance : Wildlife area(ha) : 7.452 Ha (2.80 Kms) Khetri Bansyal Conversion Reserve Wildlife proposals submitted on : 16.02.2018 and at present, Proposal recommended by NBWL and currently recommendations forwarded to State Govt. (Rajasthan). Severe RoW issues: 52/1, 52/3, 53/0, 54/0, 54/1, 54/2 & 54A/0 of Tehsil Dadri and loc. No. 17/0 & 18/0 of Tehsil Khetri.
6	Koteshwar (PS) - Rishikesh (HTLS) (NRSS-XXXVITL-TBCB)	D/C	400	81	106	16	0		DEC-19	DEC-19	1. Consent from Indian Drug and Pharmaceuticals Ltd. (IDPL) , Rishikesh for traversing 400 kV D/C Koteshwar-Rishikesh line through IDPL premises is awaited.Pending NOC from IDP (Rishikesh), the Forest Deptt. is not ready to accept the forest diversion proposal because all 16 no. of tower locations are falling inside the IDPL lease hold area, which belongs to the forest deptt.2. DFO-Tehri directed us to divert from our existing transmission line route, which was earlier approved and confirmed by Forest Range officer through verification of land schedule and DGPS survey in Jan-2018. 3) Severe RoW issues are existing at loc. No. 1/0, 2/0, 3/0, 4/0, 13/0, 14/0, 14/1, 15/0, 16/0, 42/0, 43/0, 44/0, 48/0, 48/1 and 49/0 .
7	Sohwal - Lucknow (TTL -TBCB)	D/C	400	240	0	0	0				MoP has already dropped the project.
8	Tanda - Sohwal (TTL - TBCB)	D/C	400	186	0	0	0				MoP has already dropped the project.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
9	Warangal (New) - Warangal (Existing) (Q) (WKTL - TBCB)	D/C	400	95	130	9	0		NOV-19	FEB-20	Forest : Nil
GATI INFRASTRUCTURE LIMITED(GISL)											
1	LILO of one circuit of Chujachen - Rangpo line at Bhasmay	2xS/C	220	10						MAY-18	Work yet to be awarded.
GMR ENERGY LIMITED(GMR ENERG)											
1	LILO of Talchar -Meramundli at Kamalanga TPP	D/C	400	1	3	3	3	1		MAY-12	For start up power,work completed 5/12.
2	Alaknanda HEP - Joshimath	D/C	220								
GUPTA ENERGY PVT. LTD.(GEPL)											
1	LILO of one ckt of Bhadrawati -Parli at GEPL TPS	D/C	400								
IDEAL ENERGY PROJECTS LTD.(IEPL)											
1	LILO of Mouda - Wardha at Bela	D/C	400	0	2	2	2	0		NOV-12	Completed (Interim)
IND BHARATH POWER INFRA LIMITED(IBPIL)											
1	Ind Barath TPP - Tuticorin (PS)	D/C	400	200							
2	LILO of Rouekila - Raigarh at Ind Barath	D/C	400	47	72	72	72	47		JUN-15	
ISPAT ENERGY LTD(ISPAT)											
1	Haldia TPP - Egra	D/C	220	180							Under planning stage by WBSETCL.
JAIN ENERGY TRADING LTD(JAIN ETL)											
1	Jain Energy TPS - Dharamjaygarh Korba Pooling station	D/C	400							MAR-17	
JAL POWER CORP. LTD.(JPCL)											
1	Rangit IV - New Melli line	D/C	220	7	15					MAR-19	Work of 220kV line has been awarded to M/s. Ashish Infratech and completion period is 8 months from start of work. Generation project will take about 2? years for completion as against 8 months for completion of associated transmission line, there will be no mismatch for evacuation of power. It may also be mentioned that route survey of transmission line has been completed and design work of transmission system including towers (15 nos.) has also been completed. 220kV GIS bays at PGCIL substation at New Melli have also been awarded to M/s. PGCIL as deposit work. Line length is 3.3 KM. Associated transmission system comprises of 220kV GIS in PH building, 3.3 km long 220kV D/C line from PH to PGCIL pooling station at New Melli. Work for 220kV GIS substation at PH has been awarded to M/s. Siemens and GIS equipment has already been delivered at site.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
KALPATARU POWER TRANSMISSION LIMITED(KPTL)											
1	Alipurduar (PG) - Siliguri (PG) (ATL - TBCB)	D/C	400	232	321	259	159	12	MAY-19		Severe ROW throughout the line. Line Length -116 KM
2	Imphal - New Kohima (Twin Moose ACSR) (K-MTL - TBCB)	D/C	400	268					JUL-20		
3	New Kohima -New Mariani (Twin Moose ACSR) (K-MTL - TBCB)	D/C	400	240					JUL-20		
KORBA WEST POWER COMPANY LIMITED(KWPCL)											
1	LILO of on Ckt of Raigarh - Raipur at Avantha Bhandar (Korba west) TPS	D/C	400	10	22	22	22	10		DEC-13	Interim arrangement.
KVK ENERGY PVT. LTD.(KVK)											
1	LILO of Mendasal - Baripada at Nilanchal TPP	D/C	400	16	0	0	0	0		JUN-16	Work yet to Start.
LANCO ENERGY (P) LTD.,(LEPP)											
1	LILO of Seoni - Wardha at Lanco Vidarbha TPS	D/C	765	15	16					MAR-17	
2	Babandh TPP - Angul Pooling Station	D/C	400	48	72	0	0	0		DEC-16	Work yet to start.
3	Lanco Amarkantak - Champa Pooling Station	D/C	400	95	158	96	12	0		JUN-16	
4	Phata HEP-Baramwari (Rudrapur)	D/C	220	8	20	0	0	0		DEC-16	
5	Routing of one circuit of Jorthong - New Melli via Rangit - IV	D/C	220							MAR-19	Work in generation project is stopped for since 2013.
6	Teesta VI HEP - Rangpo Pooling Station	D/C	220	25							Detail survey completed section 164 approval received. Work yet to started.
MALANA POWER COMPANY LIMITED(MPCL)											
1	Ka Dogri - Jangi Pooling Station	D/C	400								
2	Chango Yangthang - Ka Dogri Pooling Station	D/C	220								
MONNET POWER COMPANY LIMITED(MPCL)											
1	Malibrahmani - Angul	D/C	400	62	108	100	80	20		JUL-16	
M/s Adani Renewable Energy Park Rajasthan Limited (AREPRL)(AREPRL)											
1	Bhadla IV SP - Bhadla Pooling station line (GEC-II)	D/C	220	0							
2	Fatehgarh Solar Park - Fatehgarh Pooling Station line (GEC-II)	D/C	220	0							
3	SPP - Bhadla (PS) (GEC-II)	D/C	220	0							
NORTH KARANPURA TRANSMISSION CO. LTD.(NKTCL)											
1	Bareilly - Meerut (NKTL - TBCB)	S/C	765	240	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
2	Lucknow - Bareilly (NKTL - TBCB)	S/C	765	220	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.
3	Agra - Gurgaon (NKTL - TBCB)	D/C	400	220	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.
4	Gurgaon - Gurgaon (PG) (NKTL - TBCB)	D/C	400	20	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.
5	Sipat/Korba (PS) Seoni (NKTL - TBCB)	S/C	400	334	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.
NSL NAGAPATNAM POWER PVT. LTD.(NSLNPPL)											
1	NSL TPP - Angul	D/C	400	46	0	0	0	0			Project Authority intimated that PGCIL yet to award construction of work.
2	LILO of Kasang - Bhaba at Tidong-I	D/C	220	32	57	0	0			DEC-20	St-I FC received, St-II under progress
RELIANCE POWER TRANSMISSION LTD.(RPTL)											
1	Moti Khavdi TPP - Jam Nagar	D/C	400								
2	Sohwal - Lucknow Line (TBCB-TTCL)	D/C	400	176							
3	Tanda - Sohwal Line (TBCB-TTCL)	D/C	400	173							
RKM POWERGEN PVT. LIMITED(RKMPPL)											
1	LILO of Raigarh (Kotra) - Raipur at Uchpinda (Interim Arrangement)	D/C	400		73	73	73	39			Commissioned (Interim Arrangement). De-LILO activity completed.
Shekhawati Transmission Service Company Limited(SKHWTTSCL)											
1	Jhunjhunu - Nawalgarh line	S/C	220	32	108	77	73	0	FEB-15	DEC-20	court case pending, severe ROW problem, Railway crossing pending.Funds problem from PFC.
2	Sikar - Nawalgarh line	S/C	220	22	76	55	48	0	FEB-15	DEC-20	court case pending, severe ROW problem, Railway crossing pending.Fund problem from PFC.
SIKKIM HYDRO POWER LIMITED(SHPL)											
1	LILO of one ckt of Legship - New Melli at Rangit-II	D/C	220								
South East UP Power Transmission Company Limited(SEUPPTCL)											
1	Mainpuri - Bara Ckt-I	S/C	765	375	889	613	346	0		JUN-17	The project is at stand still pending of a time extension requested to UPPTCL in June 2015
2	Mainpuri - Unnao (Quad)	S/C	765	188	449	380	274	0		JUL-17	The project is at stand still pending of a time extension requested to UPPTCL in June 2015
3	Bara - Karchana	D/C	400	80	124	0	0	0		JUN-16	Karchana gantry not finalised. The project is at stand still pending of a time extension requested to UPPTCL in June 2015
4	Gonda - Shahjanpur	D/C	400	442	542	295	140	0		DEC-17	The project is at stand still pending of a time extension requested to UPPTCL in June 2015
5	LILO of Obra - Sultanpur at Aurai	S/C	400	1	5	0	0	0		JUN-16	The project is at stand still pending of a time extension requested to UPPTCL in June 2015
6	LILO of Sarojini Nagar - Kursi RD at Sultanpur RD	D/C	400	14	18	0	0			JUL-16	The project is at stand still pending of a time extension requested to UPPTCL in June 2015

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
7	Rewa Road - Karchana	D/C	400	58	102	0	0			OCT-16	Karchana gantry not defined. The project is at stand still pending of a time extension requested to UPPTCL in June 2015
8	Tanda TPS Extn - Gonda	S/C	400	100	241	97	54	0		OCT-18	"Work is standstill for more than a year due to poor financial health of SEUPPTCL, the transmission service provider, owned by M/s Isolux. The line is a part of TBCB project awarded to M/s Isolux. UPPTCL representative informed that GoUP is considering to take over transmission project and evaluation of completed work is under progress. Bids for valuers have been invited by M/s PFC. Valuation is under progress. Final decision will be taken after valuation."
STERLITE ENERGY LIMITED(SEL)											
1	Sterlite TPP - Jharsuguda (LILo-II to Jharsuguda)	D/C	400	40	0	0	0		NOV-16		Transmission work not started yet. SEL will approach CEA for approval of continuing the LILo-II.
STERLITE GRID LTD.(SGL)											
1	Dharamjaygarh Pool section B - Raigarh (Tamnar) Pool line (G-TTPL-TBCB)	D/C	765	0							
2	Khandwa Pool - Dhule (KTL - TBCB)	D/C	765	378	486	483	477	328	JUL-19	JUL-19	1. Introduction of new guidelines for determination of Land & Corridor compensation in the state of Madhya Pradesh and Maharashtra which has led to the increase in cost of the project. Notices served to LTTCs. 2. Stoppage of construction work in Jamphal Dam Area
3	Khandwa Pool - Indore (KTL - TBCB)	D/C	765	179	243	243	243	179	JUL-19	JUN-19	1. Introduction of new guidelines for determination of Land & Corridor compensation in the state of Madhya Pradesh which has led to the increase in cost of the project. Notices served to LTTCs 2. NH-3 Crossing Approval is pending with NHAI
4	Aligarh - Prithala (GPTL - TBCB)	D/C	400	99	108	108	107	96	MAY-19	JUN-19	1. Tree cutting Permission of Agra Canal Forest is pending with State Government due to which stringing work is on hold. 2. Carrier frequency approval is pending with Ministry of Communication (WPC wing)
5	Kadarpur - Sohna Road (GPTL - TBCB)	D/C	400	22	29	21	19	0	SEP-19	JUL-19	1. Power Line crossing (1 no) approval is pending with HVPNL 2. Carrier frequency approval is pending with Ministry of Communication (WPC wing)
6	Khargone TPP - Khandwa Pool (Q) (KTL - TBCB)	D/C	400	49	66	62	53	11	JUL-19	JUL-19	Introduction of new guidelines for determination of Land & Corridor compensation in the state of Madhya Pradesh which has led to the increase in cost of the project. Notices served to LTTCs

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
7	LILO of Gurgaon - Manesar at Sohna Road (GPTL - TBCB)	D/C	400	1	2	0	0	0	SEP-19	JUN-19	Change in Law-Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 by sub section (3) of section 1 of Central Goods and Services Tax Act, 2017 & Notification No. 3/2017-Integrated Tax dated 28th June 2017 of sub section (3) of Section 1 of the Integrated Goods and Service Tax Act, 2017 has introduced GST instead of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
8	LILO of one ckt. of Narendra (existing) - Narendra (New) quad line at Xeldem (G-TTPL-TBCB)	D/C	400	0							
9	Prithala - Kadarapur HTLS line (GPTL - TBCB)	D/C	400	55	69	64	61	27	MAY-19	JUN-19	1. Right of way (RoW) issue raised by Indiabulls in Village Harcharndpur, Tehsil Sohna, District Gurgaon (Haryana) and the same is pending at High Court, Chandigarh 2. Carrier frequency approval is pending with Ministry of Communication (WPC wing)
10	Silchar (PG) - Misa (PG) (Q) line (NER-II TL-TBCB)	D/C	400	349	487	341	231	9	NOV-20	SEP-19	1. Bay readines at Silchar and Misa end by PGCIL. 2. PTCC Approval is pending at CEA, PTCC office
11	Surajmaninagar - P. K. Bari line (NER-II TL-TBCB)	D/C	400	155	208	112	78	9	JUL-20	SEP-19	
12	Xeldem - Mapusa (quad) line (G-TTPL -TBCB)	D/C	400	0							
13	Xeldem - Mapusa (quad) line (G-TTPL -TBCB)	D/C	400	0							
14	AGTPP (NEEPCO) - P.K. Bari (TSECL) line (NER-II TL-TBCB)	D/C	132	167	239	139	107	24	MAR-20	SEP-19	
15	Biswanath Chariyalli (PG) - Itanagar (Zebra) line (NER-II TL-TBCB)	D/C	132	134	202	83	29		MAR-20	SEP-19	1. NOC from AAI is pending for Itanagar Halongi green field Airport 2. NOC is pending for the Private Air field at Kolapani
16	LILO of one Ckt. of Biswanath Chariyalli (PG)- Itanagar (Zebra) line at Gohpur (AEGCL) (NER-II TL-TBCB)	D/C	132	17	30	0	0		MAR-20	SEP-19	
TALCHER TRANSMISSION CO. LTD.(TTCL)											
1	Behrampur - Gazuwaka (T-II TL - TBCB)	D/C	400	290	0	0	0		OCT-12	SEP-13	Case pending in Supreme Court.
2	Talcher II - Behrampur (T-II TL - TBCB)	D/C	400	220	0	0	0		OCT-12	SEP-13	Case pending in Supreme Court.
3	Talcher II - Rourkela (T-II TL - TBCB)	D/C	400	161	0	0	0		OCT-12	SEP-13	Case pending in Supreme Court.
TEESTA URJA LTD.(TUL)											

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
1	Teesta III - Kishanganj	D/C	400	427	590	586	581	392		OCT-18	Teesta III Rangpo (CKT-II) and Teesta III Dikchu (Ckt 1(a)) Lines are in commercial operation from 16.01.2017 & 14.04.2017 respectively. Dikchu- Rangpo (Ckt 1 (b)) is energized on 30.06.2018 (i.e. trial operation for 24 hours) and could successfully complete the trial operation on 1st July 2018. 46.1 Kms line from Kishanganj Substation has been successfully energized for antitheft purpose. Re-Stringing works, in last span of 290-291 is under progress and back charging would be extended stretch by stretch on completion of re-stringing. RoW and Forest issues faced in Darjeeling distt.
TORRENT POWER LTD(TOR. POW. (UNOSUGEN))											
1	DGEN TPS - Bharuch/Dahej Pooling Station	D/C	400								
2	DGEN - Vadodara (DGEN TL - TBCB)	D/C	400								Work awarded to M/s Instalaciones. Inabemsa. Spian on May 2014. Route changed after survey observations.
3	Sandila TPP - ATS not defind	D/C	400								
4	Navseri - Bhasten (DGEN TL - TBCB)	D/C	220								Work awarded to M/s Instalaciones. Inabemsa. Spian on May 2014. Route changed after survey observations.
VANDANA VIDYUT LTD.(VVL)											
1	Salora TPS - Dharamjaigarh (Korba) (PGCIL) Pooling Station	D/C	400	60	84					MAR-17	Target Commissioning date will be provided after approval/receipet of loan from lenders.
VEMAGIRI TRANSMISSION SYSTEM LIMITED(VTSL)											
1	Khammam-Hyderabad Line-1	D/C	765	772						MAR-15	
2	Khammam - Hyderabad line -I	D/C	765	410					APR-15		Bidding process to be taken up
3	Vemagiri Pooling Station -Khammam Line -1	D/C	765	852						MAR-15	
4	Vemagiri Pooling Station - Khammam line -I	D/C	765	455					APR-15		Bidding process to be taken up
VISA POWER LTD(VISA)											
1	Visa Power TPP - Raigarh Pooling Station	D/C	400	26	37	33	26	0		JUN-15	Work is under Construction.