

UTILITY WISE REPORT INDICATING STATUS OF CONSTRUCTION OF SUB-STATIONS (220 kV & ABOVE) VIS-A-VIS PROGRAMME DURING 2015-2016

As on 31-DEC-2015

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DVC

1	Girdih (2nd Trf.) S/S	220/132	160		100%	100%	100%	80%	0		JUN-13	ATR commissioned on 24th Sept'13.
2	Gola (2x80MVA)	220/132	160		100%	0%	0%	0%	0		DEC-15	NIT floated on 11.11.2015. Extended opening date 04.1.2016.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
PGCIL												
3	Agra HVDC	7800	1500		100%	88%	85%	68%	0	AUG-13	MAR-16	work under progress.
4	Alipurduar HVDC	7800	630		100%	35%	25%	10%	0		JUN-16	Supply, civil works & erection under progress.
5	Bay Extn. Kurukshetra HVDC (GIS) S/S	7800	0		0%	0%	0%	0%	0			
6	Biswanath Chariyali & Agra HVDC terminal (Pole-I)	7800	1500		100%	100%	100%	100%	1500		NOV-15	Commissioned 11/15.
7	Biswanath Chariyali S/S	7800	1500		100%	95%	95%	90%	0		MAR-16	Pole-I commissioned in Oct'15. Balance works under progress expected by Mar'16
8	Champa (Addl) S/S	7800	3000		100%	10%	0%	0%	0		MAR-18	work under progress.
9	Champa S/S	7800	3000		100%	65%	70%	45%	0	JUL-15	JUN-16	Work under progress. Efforts being made to complete Pole-I by Mar'16 & Pole-II by June'16.
10	Extn. Agra S/S	7800	3000		100%	15%	12%	0%	0	DEC-15	MAR-16	In order to commissioning of Alipurduar Terminal alongwith Pole-II of NEW-Agra completions planned to be preponed. Supply, civil works & erection under progress.
11	Kurukshetra (Addl.) S/s	7800	0		100%	10%	0%	0%	0		MAR-18	Work under progress.
12	Kurukshetra S/S	7800	3000		100%	10%	0%	0%	0	JUN-15	MAR-18	Award placed in Jul'14. Engg. & civil works under progress.
13	Agra S/S	765/400	500		100%	0%	0%	0%	0		JUL-17	Award placed in Sep'15.
14	Ajmer S/S	765/400	2x1500		100%	0%	0%	0%	0	APR-17	APR-17	Award placed in Apr'15. Engg. in progress.
15	Angul (ICT-II)	765/400	1500		100%	100%	100%	100%	1500		APR-15	Commissioned 04/15.
16	Angul (ICT-III)	765/400	1500		100%	100%	100%	100%	1500	MAY-15	MAY-15	Commissioned 05/15.
17	Banaskanta S/S	765/40	2x1500		100%	0%	0%	0%	0	APR-18	APR-18	Award placed in Sep'15. Engg. in

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		0										progress.
18	Banaskanta S/S	765/400	2x500		100%	0%	0%	0%	0	APR-18	APR-18	Award placed in Sep'15. Engg. in progress.
19	Bareilly (ICT-I)	765/400	1500		100%	100%	100%	100%	1500	APR-13	APR-15	Commissioned 04/15.
20	Bay Aligarh (GIS)	765/400	0		100%	0%	0%	0%	0		APR-18	Award placed in Oct'15. Engg. in progress.
21	Bay Champa (Aug.)	765/400	0		0%	0%	0%	0%	0			Scope deleted.
22	Bay Dharajaygarh S/S	765/400	0		100%	85%	85%	80%	0		AUG-16	Work under progress.
23	Bay Extn. Angul S/s	765/400	0		100%	38%	32%	25%	0		AUG-16	Work under progress.
24	Bay Extn. Aurangabad S/S	765/400	0		0%	0%	0%	0%	0			
25	Bay Extn. Balia S/S	765/400	0		100%	100%	100%	100%	0		JAN-16	Testing under progress.
26	Bay Extn. Banaskantha S/S	765/400	0		0%	0%	0%	0%	0			
27	Bay Extn. Bhiwani S/S	765/400	0		0%	0%	0%	0%	0			
28	Bay Extn. Fatehpur S/S	765/400	0		0%	0%	0%	0%	0			
29	Bay Extn. Gwalior S/S	765/400	0		100%	0%	0%	0%	0		SEP-17	Award placed in Jun'15. Engg. in progress.
30	Bay Extn. Hyderabad S/S	765/400	0		0%	0%	0%	0%	0			
31	Bay Extn. Jabalpur PS	765/400	0		100%	0%	0%	0%	0		APR-18	Award placed in Oct'15. Engg. in progress.
32	Bay Extn. Jaipur S/S	765/400	0		0%	0%	0%	0%	0			
33	Bay Extn. Kurnool S/S	765/400	0		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
34	Bay Extn. Nagapattinam S/S	765/400	0		0%	0%	0%	0%	0			
35	Bay Extn. Raichur S/S	765/400	0		0%	0%	0%	0%	0			
36	Bay Extn. Raipur Pooling Station	765/400	0		0%	0%	0%	0%	0			
37	Bay Extn. Ranchi (Dharmjaygarh) S/S	765/400	0		100%	100%	100%	100%	0		DEC-15	Commissioned in Dec'15.
38	Bay Extn. Salem Pooling Station	765/400	0		0%	0%	0%	0%	0			
39	Bay Extn. Satna S/S	765/400	0		0%	0%	0%	0%	100		SEP-17	Award placed in Jun'15. Engg. in progress.
40	Bay Extn. Wardha S/S	765/400	0		0%	0%	0%	0%	0			
41	Bay extn. Ajmer S/S	765/400	0		100%	0%	0%	0%	0	APR-18	APR-18	Award placed in Jul'15. Engg. in progress.
42	Bay extn. Angul S/S	765/400	0		100%	50%	55%	30%	0	DEC-15	DEC-16	Award placed in Aug'13. Work under progress.
43	Bhiwani (Addl.)S/S	765/400	333		100%	100%	100%	100%	0		AUG-15	Commissioned in Aug'15.
44	Bhuj Pooling Station	765/400	2x1500		0%	0%	0%	0%	0	JUL-18	JUL-18	Award under progress. Land yet to be acquired.
45	Champa Pooling Station	765/400	6x1500		100%	60%	80%	45%	0	MAY-14	JUN-16	400KV bay charged in May'15. ICT-I commissioned in Jun'15. Supply, civil works & erection under progress Delayed due to delay in land acquisition.
46	Champa Pooling Station(ICT-I)	765/400	1500		100%	100%	100%	100%	1500	MAY-14	JUN-15	Commissioned 06/15.
47	Chittorgarh S/S	765/400	2x1500		100%	0%	0%	0%	0	APR-17	APR-17	Award placed in Apr'15. Engg. in progress.
48	Extn. Aurangabad (PG)	765/400	0		100%	100%	100%	100%	0	MAR-16	SEP-15	Commissioned in Sep'15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
49	Extn. Banaskantha S/S	765/400	0		100%	0%	0%	0%	0	JUL-18	JUL-18	Award under progress.
50	Extn. Chittorgarh S/S	765/400	0		100%	0%	0%	0%	0	APR-18	APR-18	Award placed in Jul'15. Engg. in progress.
51	Extn. Dharamjaigarh S/S	765/400	0		100%	85%	85%	80%	0	DEC-15	AUG-16	Award placed in Aug'13. Work under progress.
52	Extn. Jharsuguda S/S	765/400	0		100%	68%	65%	52%	0	DEC-15	JUN-16	Works under progress.
53	Extn. Knapur (GIS)	765/400	0		100%	92%	56%	63%	0	JUN-16	JUN-16	Award placed in Feb'14. Work under progress.
54	Extn. Lucknow S/S	765/400	0		100%	35%	17%	20%	0	APR-13	JUN-16	Works under progress.
55	Extn. Meerut S/S	765/400	0		100%	100%	100%	100%	0	MAR-15	MAY-15	Commissioned in May'15.
56	Extn. Moga S/S	765/400	0		100%	100%	100%	100%	0	MAR-15	MAY-15	Commissioned in May'15.
57	Extn. Nagapatnam (PS) S/S	765/400	0		100%	13%	0%	0%	0	JUL-15	MAY-17	Award placed in Dec'14. Engg. & civil work under progress.
58	Extn. Narendra (New) S/S	765/400	0		100%	100%	100%	100%	0	DEC-15	DEC-15	Commissioned in Dec'15.
59	Extn. Raigarh S/S	765/400	1500		100%	10%	25%	0%	0	JUL-16	JUL-16	Award placed in May'14. Engg. & supply under progress.
60	Extn. Ranchi S/S	765/400	100		100%	0%	0%	0%	0	MAR-17	MAR-17	Award placed in Jun'15.
61	Extn. Solapur (PG)	765/400	0		100%	100%	100%	100%	0	MAR-16	SEP-15	Commissioned in Sep'15.
62	Extn. Tuticorin S/S	765/400	0		100%	60%	90%	50%	0	SEP-14	JUN-16	Work under progress.
63	Extn. Vadodara (GIS)	765/400	1500		100%	0%	0%	0%	0	JUL-16	JUL-16	Award placed in Jun'15. Engg. in progress.
64	Extn. Varansai S/S	765/400	0		100%	67%	82%	44%	0	MAY-15	FEB-16	Award in Nov'13. Works under progress.
65	Extn. Vindhyachal Pooling Station	765/400	1500		100%	10%	0%	0%	0		JUL-17	Award placed in Aug'15.work under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
66	Fatehpur (Addl.) S/S	765/400	500		100%	0%	0%	0%	0		NOV-16	Award placed in Apr'15. Engg. in progress.
67	Gaya (ICT) S/S	765/400	500		0%	0%	0%	0%	0			
68	Hyderabad (Maheshwaram) (GIS) S/S	765/400	2x1500		100%	10%	0%	0%	0	MAR-18	MAR-18	Award placed in May'15. Engg. & civil works progress.
69	Jharsuguda Pooling Station	765/400	2x1500		100%	100%	100%	99%	0	JUN-15	JAN-16	Commissioning matching with line.
70	Jhatikara S/S	765/400	500		100%	0%	0%	0%	0		APR-18	Award placed in Aug'15.
71	Kanpur S/S	765/400	2x1500		100%	91%	85%	46%	0	OCT-14	JUN-16	Award placed in Jun'13. Engg., Supply, civil works & erection under progress.
72	Kudgi (GIS) S/S	765/400	0		100%	100%	100%	100%	0	DEC-15	DEC-15	Commissioned in Dec'15.
73	Meerut (Aug.)	765/400	1500		100%	0%	0%	0%	0		OCT-17	Award placed in Mar'15. Engg. in progress.
74	Narendra S/S	765/400	0		100%	100%	100%	100%	0	APR-15	DEC-15	Commissioned in Dec'15.
75	Nizamabad S/S	765/400	2x1500		100%	0%	0%	0%	0	MAY-18	MAY-18	Award placed in May'15. Engg. in progress.
76	Orai S/S	765/400	2000		100%	0%	0%	0%	0	APR-18	APR-18	Award placed in Oct'15. Engg. in progress.
77	Padghe S/S	765/400	2x1500		100%	75%	90%	80%	0	AUG-14	JUN-16	Supply, civil works & erection under progress.
78	Parli S/S	765/400	2x1500		0%	0%	0%	0%	0			
79	Pune (GIS) S/S	765/400	2x1500		100%	100%	100%	100%	0		FEB-15	Commissioned alongwith both ICT's in Feb'15.
80	Pune S/S	765/400	1500		0%	0%	0%	0%	0			
81	Raipur (Extn.)	765/400	1500		100%	0%	0%	0%	0		JUL-16	Award placed in Aug'15. Engg. in progress.
82	Sasaram (2nd Trf.) S/S	765/400	1500		0%	0%	0%	0%	0		MAR-14	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
83	Srikakulam S/S	765/400	2x1500		100%	90%	90%	60%	0	JUN-15	AUG-16	Works under progress Completion matching with srikakulam-Vemagiri TBCB line (sch. Aug'16).
84	Tehri (GIS)	765/400	4x800		0%	0%	0%	0%	0	NOV-17	OCT-17	Award placed in Mar'15. Engg. in progress.
85	Thiruvalem S/S	765/400	1500		100%	100%	100%	100%	1500		APR-15	Commissioned 04/15.
86	Vadodara S/S	765/400	3000		100%	100%	100%	100%	3000	DEC-13	JUN-15	Commissioned 06/15.
87	Varanasi (GIS) S/S	765/400	2x1500		100%	93%	97%	93%	0	AUG-14	FEB-16	Award placed in Nov'13. Balance land acquired on 30.06.14. Works under progress.
88	Vemagiri Pooling Station (GIS)	765/400	2x1500		100%	15%	0%	0%	0	JUN-14	NOV-17	Work under progress.
89	Vemagiri-II Pooling Station (PG)	765/400	2x1500		0%	0%	0%	0%	0	NOV-17	NOV-17	Scheme under review as per CERC's direction.
90	Vindhyachal Pooling Station (ICT -II)	765/400	1500		100%	100%	100%	100%	1500		AUG-15	Commissioned 08/15.
91	Warora Pooling Station	765/400	2x1500		0%	0%	0%	0%	0			
92	Agra (Aug.)	400/220	4x105		100%	93%	100%	84%	0	AUG-13	DEC-15	Works under progress. Completion matching with line
93	Agra (Extn.)	400/220	315		100%	0%	0%	0%	0	JUL-17	JUL-17	Award placed in Sep'15.
94	Alipurduar (HVDC) S/S	400/220	3000		100%	35%	25%	10%	0		JUN-16	Supply, civil works & erection under progress.
95	Aurangabad (Extn.)	400/220	630		100%	98%	100%	98%	0	OCT-12	DEC-16	Sub station commisisoned alongwith both ICT's in Jan'14. Balance works under progress. Commissioned matching with line.
96	Bagpat (GIS) S/S	400/220	2x500		100%	100%	98%	98%	0	FEB-12	JAN-16	Completion matching with line.
97	Balipara (2nd ICT)	400/220	315		100%	0%	0%	0%	0	MAY-17	MAY-17	Award placed in Dec'14. Engg. in progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
98	Ballabgarh (Aug.)	400/220	740		100%	50%	70%	17%	0	JUN-16	JUN-16	Award placed in Sep'14. Engg. supply, civil works & erection under progress.
99	Baripada (Addl.)	400/220	500		100%	25%	0%	0%	0		NOV-16	Award placed in Jun'14. Engg.& civil work under progress.
100	Bay Barh (Switchyard)	400/220	0		100%	100%	100%	100%	0		JUN-15	Commissioned in Jun'15.
101	Bay Extn. Madhugiri S/S	400/220	0		0%	0%	0%	0%	0			
102	Bay Extn. Allahabad S/S	400/220	0		100%	100%	100%	95%	0	JUL-15	JUN-16	Erection under progress. Gen. project delayed.
103	Bay Extn. Allahabad S/S	400/220	0		0%	0%	0%	0%	0			
104	Bay Extn. Amritsar S/S	400/220	0		0%	0%	0%	0%	0			
105	Bay Extn. Aurangabad S/S	400/220	0		0%	0%	0%	0%	0			
106	Bay Extn. Bachau S/s	400/220	0		0%	0%	0%	0%	0			
107	Bay Extn. Bagpat S/S	400/220	0		100%	99%	100%	96%	0	NOV-11	JUN-16	Work under progress. Completion matching with line.
108	Bay Extn. Balia S/S	400/220	0		100%	100%	100%	100%	0	NOV-14	JAN-14	Commissioned in Jan'14.
109	Bay Extn. Balipara S/S	400/220	0		100%	100%	100%	0%	0	AUG-13	SEP-15	Commissioned in Sep'15.
110	Bay Extn. Biharshariff	400/220	0		0%	0%	0%	0%	0			
111	Bay Extn. Biharshariff S/S	400/220	0		0%	0%	0%	0%	0			
112	Bay Extn. Biswanath Chariyali S/S	400/220	0		100%	10%	0%	0%	0	FEB-13	DEC-17	Completion matching with line (Gen. proj. delayed).
113	Bay Extn. Boisar S/S	400/220	0		0%	0%	0%	0%	0			
114	Bay Extn. Champa S/S	400/220	0		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
115	Bay Extn. Dehar S/S	400/220	0		0%	0%	0%	0%	0			
116	Bay Extn. Dharmapuri S/S	400/220	0		0%	0%	0%	0%	0			
117	Bay Extn. Dichpally S/S	400/220	0		0%	0%	0%	0%	0			
118	Bay Extn. Essar (GIS) PS	400/220	0		0%	0%	0%	0%	0			
119	Bay Extn. Farakka S/S	400/220	0		0%	0%	0%	0%	0			
120	Bay Extn. Gokarna S/S	400/220	0		0%	0%	0%	0%	0			
121	Bay Extn. Gooty S/S	400/220	0		0%	0%	0%	0%	0			
122	Bay Extn. Gorakhpur S/S	400/220	0		100%	100%	100%	100%	0		JUN-15	Commissioned in Jun'15.
123	Bay Extn. Gwalior S/S	400/220	0		0%	0%	0%	0%	0			
124	Bay Extn. Hissar S/S	400/220	0		0%	0%	0%	0%	0			
125	Bay Extn. Indore (Khandwa) S/S	400/220	0		0%	0%	0%	0%	0			
126	Bay Extn. Jaipur (South) S/S	400/220	0		0%	0%	0%	0%	0			
127	Bay Extn. Jalandhar S/S	400/220	0		100%	100%	100%	100%	0		DEC-15	Commissioned in Dec'15.
128	Bay Extn. Kaithal S/S	400/220	0		0%	0%	0%	0%	0			
129	Bay Extn. Kankroli S/S	400/220	0		0%	0%	0%	0%	0			
130	Bay Extn. Khammam (Nagarjuneasagar) S/S	400/220	0		0%	0%	0%	0%	0			
131	Bay Extn. Kishanganj S/S	400/220	0		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
132	Bay Extn. Kota S/S	400/220	0		0%	0%	0%	0%	0			
133	Bay Extn. Kota S/S	400/220	0		0%	0%	0%	0%	0			
134	Bay Extn. Koteswar S/S	400/220	0		0%	0%	0%	0%	0			
135	Bay Extn. Kurukshetra (Jind) S/S	400/220	0		100%	0%	0%	0%	0		MAR-18	Award under progress.
136	Bay Extn. Ludhiana S/S	400/220	0		0%	0%	0%	0%	0			
137	Bay Extn. Madhugiri S/S	400/220	0		0%	0%	0%	0%	0			
138	Bay Extn. Maithon (Durgapur) S/S	400/220	0		0%	0%	0%	0%	0			
139	Bay Extn. Malerkotal (GIS) S/S	400/220	0		0%	0%	0%	0%	0			
140	Bay Extn. Mysore S/S	400/220	0		0%	0%	0%	0%	0			
141	Bay Extn. Nakodar	400/220	0		100%	100%	100%	0%	0		DEC-15	Commissioned in Dec'15.
142	Bay Extn. Nellor S/S	400/220	0		0%	0%	0%	0%	0			
143	Bay Extn. Nellore PS	400/220	0		0%	0%	0%	0%	0			
144	Bay Extn. New Wanpoh S/S	400/220	0		0%	0%	0%	0%	0			
145	Bay Extn. Orai S/s	400/220	0		0%	0%	0%	0%	0			
146	Bay Extn. Padhe S/S	400/220	0		0%	0%	0%	0%	0			
147	Bay Extn. Patna S/S	400/220	0		0%	0%	0%	0%	0			
148	Bay Extn. Raigarh (Kotra) S/S	400/220	0		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
149	Bay Extn. Rajgarh S/S	400/220	0		0%	0%	0%	0%	0			
150	Bay Extn. Roorkee S/S	400/220	0		0%	0%	0%	0%	0			
151	Bay Extn. Saharanpur S/S	400/220	0		0%	0%	0%	0%	0			
152	Bay Extn. Salem S/S	400/220	0		0%	0%	0%	0%	0			
153	Bay Extn. Sasaram S/S	400/220	0		0%	0%	0%	0%	0			
154	Bay Extn. Satna S/S	400/220	0		0%	0%	0%	0%	0			
155	Bay Extn. Sholapur S/S	400/220	0		0%	0%	0%	0%	0			
156	Bay Extn. Shujalpur S/S	400/220	0		0%	0%	0%	0%	0			
157	Bay Extn. Singrauli S/s	400/220	0		0%	0%	0%	0%	0			
158	Bay Extn. Somanahalli S/S	400/220	0		0%	0%	0%	0%	0			
159	Bay Extn. Trissur S/S	400/220	0		0%	0%	0%	0%	0			
160	Bay Extn. Tuticorin PS	400/220	0		0%	0%	0%	0%	0			
161	Bay Extn. Vijayawada S/S	400/220	0		0%	0%	0%	0%	0			
162	Bay Extn. Wagoora S/S	400/220	0		0%	0%	0%	0%	0			
163	Bay Extn. Yelahanka (GIS)	400/220	0		0%	0%	0%	0%	0			
164	Bay extn. Bidadi (GIS)	400/220	0		100%	8%	0%	0%	0	DEC-15	MAR-16	Award placed in Dec'14. Engg. & civil works in progress.
165	Bay extn. Chamera S/S	400/220	0		100%	100%	100%	100%	0	AUG-14	AUG-14	Bay commissioned in Aug'14.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
166	Bay extn. Deharadun S/S	400/220	0		100%	100%	99%	98%	0	NOV-14	JUN-16	Award placed in Oct'12. Works under progress.
167	Bay extn. Dubri (Mendhasal) S/S	400/220	0		0%	0%	0%	0%	0			
168	Bay extn. Kishanpur S/S	400/220	0		100%	100%	99%	98%	0	JUL-13	JUN-16	Works under progress.
169	Bay extn. Kishenpur S/S	400/220	0		100%	100%	99%	98%	0	NOV-14	JUN-16	Award placed in Oct'12. Works under progress.
170	Bay extn. Kota S/S	400/220	0		100%	100%	95%	90%	0	MAR-15	DEC-16	Work under progress. Completion matching with line.
171	Bay extn. Narendra S/S	400/220	0		100%	100%	100%	100%	0	APR-15	DEC-15	Ready for commisioning in Nov'15.
172	Bay extn. Navsari S/S	400/220	0		100%	45%	50%	35%	0	OCT-16	OCT-16	Award placed in Dec'14. Works under progress.
173	Bay extn. Panchkula S/S	400/220	0		100%	65%	60%	20%	0	AUG-14	JUN-16	Work under progress.
174	Bay extn. Purulia S/S	400/220	0		100%	0%	0%	0%	0	MAR-17	MAR-17	Purulia bay to be executed by West Bengal on deposit work basis. Bay at Purulia to be constructed in New S/S at Purulia (WBSETCL) due to space constraint. Interim arrangement to be made accordingly by WBSETCL.
175	Bay extn. Rajpura S/S	400/220	0		100%	100%	100%	100%	0	AUG-14	FEB-16	All work completed. Commissioning held up due to non-readiness pf PSTCS sub station.
176	Bay extn. Sonapat S/S	400/220	0		100%	10%	0%	0%	0	JUL-17	AUG-17	Award placed in Mar'15. Work under progress.
177	Bay extn. Vapi S/S	400/220	0		100%	80%	70%	0%	0	OCT-16	OCT-16	Work under progress.
178	Betul (GIS) S/S	400/220	630		100%	60%	35%	15%	0		MAY-16	Award placed in Dec'14. Engg., supply, civil work & erection under progress.
179	Bhinmal S/S	400/220	315		100%	0%	0%	0%	0		JUL-17	Award placed in Sep'15. Engg. in progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
180	Bhuj Pooling Station	400/220	2x500		0%	0%	0%	0%	0	JUL-18	JUL-18	Award under progress. Land yet to be acquired.
181	Biswanath Chariyali S/S	400/132	200		100%	100%	100%	100%	200	AUG-13	SEP-15	Commissioned 09/15.
182	Bongaigaon (2nd ICT) S/s.	400/220	315		100%	0%	0%	0%	0	DEC-17	DEC-17	Award under progress.
183	Cuddapah (Extn.)	400/220	500		100%	30%	18%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg., Supply & civil work under progress.
184	Daltonganj	400/220	2x315		100%	0%	73%	0%	0	NOV-12	DEC-16	Award placed. Completion likely to be delayed due to delay in handling over of land, as M/s Alstom not agree to take up the work. Re-tendering under progress. Down stream network also not envisaged by JSEB.
185	Damon (Extn.)	400/220	500		100%	20%	5%	0%	0		JUL-16	Award placed in Jun'15. work under progress.
186	Dehradun	400/220	2x315		100%	99%	100%	98%	0		JUN-16	Civil works & erection under progress. Completion matching with line.
187	Dwarka -I (GIS) S/S	400/220	2000		100%	0%	0%	0%	0	MAY-17	MAY-17	Award under progress. Land under acquisition.
188	Extn. Bina S/S	400/220	125		100%	0%	0%	0%	0	JUL-16	JUL-16	Award placed in oct'14. engg. in progress.
189	Extn. Chaibasa S/S	400/220	63		100%	0%	0%	0%	0	MAR-17	MAR-17	Award placed in Jun'15.
190	Extn. Chittorgarh S/S	400/220	0		100%	0%	0%	0%	0	APR-17	APR-18	Award placed in Sep'15. Engg in progress.
191	Extn. Damoh S/S	400/220	500		100%	20%	5%	0%	0	JUL-16	JUL-16	Award placed in Jun'15. work under progress.
192	Extn. Dulhasti S/S	400/220	0		0%	0%	0%	0%	0	NOV-14		
193	Extn. Sankhari S/S	400/220	0		100%	0%	0%	0%	0	APR-18	APR-18	Award placed. Engg. in progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
194	Extn. Tuticorin Pooling Station	400/220	0		100%	0%	0%	0%	0	APR-17	APR-17	Award placed in Apr'15. Engg. in progress.
195	Extn. Vadodara S/S (GIS)	400/220	2x500		100%	0%	0%	0%	0	JUL-16	JUL-16	Award placed in Jun'15. Engg. in progress.
196	Farakka (Aug.) (500-315)	400/220	185		100%	55%	50%	10%	0		NOV-16	Award placed in Jun'14. Engg., supply & civil work under progress.
197	Gooty (Extn.)	400/220	500		100%	53%	22%	8%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg., supply civil work & erection under progress.
198	Gurgaon (Aug.) 4th ICT S/S	400/220	500		100%	15%	0%	0%	0	JUN-16	JUN-16	Award placed in Dec'14. Engg. & civil work under progress.
199	Gurgaon (Extn.)	400/220	500		100%	15%	0%	0%	0	MAY-16	JUN-16	Award placed in Nov'14. Work under progress.
200	Hamirpur (Extn.)	400/220	315		100%	30%	10%	0%	0	MAY-16	MAR-16	Award placed in Nov'14. Engg., supply & civil work under progress.
201	Hyderabad (Ghanapur) (Extn.)	400/220	500		100%	50%	50%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. & civil work under progress.
202	Jalandhar (Extn.)	400/220	500		100%	35%	5%	0%	0	MAY-16	MAR-16	Award placed in Nov'14. Engg & civil work under progress. Efforts being made to complete earlier.
203	Jamshedpur (Aug.) (500-3415)	400/220	185		100%	25%	70%	0%	0		NOV-16	Award placed in Jun'14. Engg., supply & civil works under progress.
204	Jind	400/220	630		100%	100%	100%	100%	630		MAR-13	Commissioned 03/13.
205	Kaithal S/S	400/220	315		100%	0%	0%	0%	0		JUL-17	Award placed in Sep'15. Engg. in progress.
206	Kala Amb S/S	400/220	7x105		0%	0%	0%	0%	0			
207	Khammam (Extn.)	400/220	500		100%	33%	27%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Works under progress.
208	Kishanganj	400/220	2x315		100%	100%	100%	90%	0	JAN-13	FEB-16	Award placed in Nov'13. * Land acquired in Aug'13. Erection & testing under progress

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
209	Kohlapur S/S (GIS)	400/220	0		100%	100%	100%	100%	0	APR-15	NOV-15	Commissioned in Nov'15.
210	Kotputli S/S	400/220	630		0%	0%	0%	0%	0		DEC-14	
211	Kozhikode S/Stn. (2x315)	400/220	630		100%	100%	100%	100%	630	DEC-07	OCT-15	Commissioned 10/15.
212	Kunta Pooling Station S/S	400/220	1500		100%	10%	0%	0%	0		MAY-16	Award placed in May'15. Engg. & civil works under progress.
213	Kurukshetra S/S	400/220	2x1500		100%	99%	98%	95%	0	JUN-15	DEC-15	400KV bay ready for commissioning in Nov'15. Balance work under progress.
214	Madhugiri S/S	400/220	2x500		100%	100%	100%	100%	1000	JUN-14	NOV-15	Commissioned 11/15.
215	Maduri (Addl.) S/S	400/220	500		0%	0%	0%	0%	0			
216	Maithon S/S (500-315)	400/220	370		100%	15%	15%	0%	0		JUN-16	Award placed in Oct'14. Engg, civil work & supply under progress.
217	Malekuttaiyur (Extn.)	400/220	500		100%	8%	5%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg., supply & civil works under progress.
218	Mandola (Aug.)	400/220	740		100%	92%	80%	50%	0	JUN-16	JUN-16	Award placed in Sep'14. work under progress.
219	Mapusa (ICT) S/S	400/220	315		100%	100%	100%	100%	0			ICT commissioned in oct'13. Reported late
220	Moga (Aug.) ICT-I	400/220	500		100%	100%	100%	100%	500		JUN-13	Commissioned 06/13.
221	Muzaffarpur (ICT)	400/220	500		100%	100%	100%	100%	500		DEC-15	Commissioned 12/15.
222	Mysore (Extn.)	400/220	500		100%	15%	5%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg., supply & civil work under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
223	Narendra (Aug) (2x500-2x315)	400/220	370		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
224	Navi Mumbai (GIS)	400/220	630		100%	100%	100%	100%	0	SEP-10	MAR-16	Sub station is ready. Commissioning matching with LILO line (under ROW) now planned to be completed using underground cable. Cable trench work under progress. Severe ROW problem.Critical.
225	Panchkula (Extn.)	400/220	500		100%	25%	5%	0%	0	MAY-16	MAR-16	Award placed in Nov'14.Engg. & civil work under progress.
226	Parbati (PS)	400/220	630		100%	8%	11%	0%	0	JUN-16	JUN-16	Civil work & supply under progress.
227	Patna (Aug.) (500-315)	400/220	370		100%	20%	10%	0%	0		NOV-16	Award placed in Jun'14. Engg., supply & civil work under progress.
228	Pugalur (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
229	Purnea (Aug.) (500-315)	400/220	160		100%	100%	100%	100%	160		JUN-15	Commissioned 06/15.
230	Pusali (Aug.) (500-315)	400/220	370		100%	30%	35%	0%	0		NOV-16	Award placed in Jun'14. Engg., supply & civil works under progress.
231	Rajarhat (GIS) S/S	400/220	2x315		100%	25%	18%	0%	0	APR-16	APR-16	Land acquired in Feb'14. supply & civil works under progress.
232	Rajghat S/S (GIS)	400/220	2000		100%	0%	0%	0%	0	MAY-17	MAY-17	Rajghat Sub station. Award placed in Apr'15.
233	Rangpo S/S (GIS)	400/220	16x105 +3x100		100%	100%	100%	99%	0	NOV-13	MAR-16	Balance work under progress. Completion matching with line.
234	Saharanpur	400/220	2x315		100%	100%	100%	99%	0	NOV-12	JAN-16	Completion matching with associated line. Balance work under progress.
235	Samba (Extn.) S/S	400/220	315		100%	35%	0%	0%	0	MAY-16	MAR-16	Award placed in Nov'14. Engg. & civil work under progress. Efforts being made to complete earlier.
236	Silchar (New) S/s	400/220	400		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
237	Silchar S/S (New)	400/220	200		0%	0%	0%	0%	0	DEC-12		
238	Solapur (Aug.)	400/220	315		100%	100%	100%	100%	0	OCT-15	OCT-15	ICT commissioned in Oct'15.
239	Somanahalli (Extn.)	400/220	500		100%	10%	8%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg., supply & civil work under progress.
240	Somannm S/S	400/220	2x500		0%	0%	0%	0%	0			
241	Tirunelveli Pooling station (GIS)	400/220	2x500		100%	0%	0%	0%	0	APR-17	APR-17	
242	Trichy (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
243	Tughlakabad S/S (GIS)	400/220	2000		100%	0%	0%	0%	0	JUL-17	JUL-17	Award under progress.Land yet to be acquired.
244	Uttra (Pindiabil) S/S	400/220	630		100%	75%	63%	35%	0	MAR-16	FEB-16	Alternate land acquired at Pandiyabil. Land handed over in Mar'13. Supply, civil works & erection under progress. Progress severely affected due to repeated ROW created by local.
245	Vijayawada (Extn.)	400/220	500		100%	20%	25%	5%	0	FEB-17	FEB-17	Award placed in Sep'14. Work under progress.
246	Vimagiri (PS) S/S	400/220	2x500		100%	15%	0%	0%	0	APR-14	NOV-17	Award placed in Dec'14. Engg. & civil work under progress.
247	Wanpon (Extn.) S/S	400/220	420		0%	0%	0%	0%	0			
248	Warangal (Extn.)	400/220	500		100%	20%	15%	0%	0	FEB-17	FEB-17	Award placed in Sep'14.Engg. in progress.
249	Yelahanka (GIS)	400/220	2x500		100%	99%	99%	98%	0	JUN-13	MAR-16	Completion matching with line.Uncertain.
250	Anuppur S/S	220/132	160		0%	0%	0%	0%	0			
251	Ara (ICT)	220/132	160		100%	100%	100%	100%	160		DEC-15	Commissioned 12/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
252	Balipara S/S	220/132	120		100%	0%	0%	0%	0	DEC-17	DEC-17	Award under progress.
253	Bay Extn. Amargarh S/s	220/132	0		0%	0%	0%	0%	0			
254	Bay Extn. Kishanganj S/S	220/132	0		0%	0%	0%	0%	0			
255	Bay Extn. New Melli (GIS)	220/132	0		0%	0%	0%	0%	0			
256	Bay Extn. Siliguri (Purena) S/S	220/132	0		0%	0%	0%	0%	0			
257	Birpara (160-100) (Aug.)	220/132	60		100%	100%	100%	100%	60		DEC-15	Commissioned 12/15.
258	Extn. Purnea S/S	220/132	320		100%	70%	75%	60%	0	MAR-14	MAR-16	ICT -I commissioned in Jun'15. ICT-II expected by Mar'16. Balance works under progress.
259	Kopili S/S	220/132	100		0%	0%	0%	0%	0			
260	Mokokchung (ICT-II)	220/132	30		100%	100%	100%	100%	30		AUG-15	Commissioned 08/15.
261	Mokokchung (New)	220/132	30		100%	100%	100%	100%	30	DEC-12	JUL-15	Commissioned 07/15.
262	Phursungi S/S	220/33	200		0%	0%	0%	0%	0			
263	RPH (Aug). S/S	220/132	60		0%	0%	0%	0%	0			
264	Siliguri (160 - 100)	220/132	60		100%	18%	37%	0%	0		NOV-16	Award placed in Jun'14. Engg. supply & civil work under progress.
265	Bay Extn. Sujyamaninagar S/S	132/33	0		0%	0%	0%	0%	0			
266	Imphal S/S	132/33	2x50		100%	100%	100%	100%	100		APR-13	ICT-I (50MVA) commissioned in Mar'13 & ICT-II commissioned in Apr'13.
267	Melriat S/S (Upgradable to 400 kV)	132/33	2x50		100%	80%	65%	10%	0		DEC-16	Supply, civil works & erection under progress. Completion matching with line.
268	Namsai S/S	132/33	2x15		100%	62%	100%	20%	0		JUN-16	Work under progress. Completion

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												matching with associated lines. Critical.
269	Nirjuli S/S (Repl.)	132/33	80		0%	0%	0%	0%	0			
270	Roing S/S	132/33	2x15		100%	90%	100%	90%	0		FEB-16	Work under progress. Completion matching with associated lines. Critical.
271	Tezu S/S	132/33	2x15		100%	88%	100%	80%	0		MAR-16	Work under progress. Completion matching with associated lines. Critical.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

AEGCL

272	Kukurmara (Azara) S/S	400/220	630		100%	100%	100%	100%	630	SEP-11	MAY-15	Commissioned 05/15.
273	Boko (Add.Trf)	220/132	100		100%	100%	100%	95%	0	APR-14	JUN-16	Completed on 11.06.2015
274	Jawaharnagar GI S/S	220/33	50		100%	100%	100%	100%	0			Commissioned on 31.07.2013.
275	Kukumara S/S (2x50)	220/132	100		100%	90%	100%	98%	0		FEB-15	All testing and test charge completed. Awaiting the Mirza Azara 132 kV line to be completed.
276	Rangia S/S (2x100)	220/132	200		100%	100%	100%	100%	0	JUN-12	JUN-16	SS completed/charged on 24.06.2013. Awaiting completion of the line.
277	Sonabil (2x100)	220/132	200		100%	90%	100%	85%	0	MAR-13	JUN-16	90% Completed.
278	Sonapur (2x100)	220/132	200		100%	60%	90%	0%	200	MAR-13	JUN-16	Work in progress.
279	Tinsukia (Aug.) (2x50 by 2x100)	220/132	100		100%	100%	100%	100%	0	APR-14	JUN-16	1st Tr. on 07.08.2013 & 2nd Tr. on 12.04.2014

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
APTRANSCO												
280	Gani S/S	400/220	2x315		90%	2%	0%	0%	0			LOI issued on 27.07.2015. Site levelling and construction of compound wall are in progress.Foundation works are in progress.
281	Garividi (Marala)	400/220	630		100%	30%	30%	0%	0		FEB-16	Works under progress.
282	Jammalamadugu	400/220	630		100%	80%	70%	65%	0		JAN-16	Works under progress. The voltage ratio is 400/220/132kV in place of 400/220 kV.
283	Kalikiri	400/220	630		0%	0%	0%	0%	0			LOI issued on 16.09.2015.The detailed purchase order issued in Nov'2015.
284	Kamavarapukota	400/220	630		100%	35%	45%	0%	0	MAR-16	MAR-16	Works under progress.
285	Kurnool S/S	400/220	2x315		0%	0%	0%	0%	0			
286	Podili S/S	400/220	630		0%	0%	0%	0%	0			LOI issued on 16.09.2015
287	Sattenapally	400/220	630		null%	null%	null%	null%	630		MAR-14	The substation was idle charged on 26.02.2014 with 1No.315 PTR and put into commercial operation from 31.03.2014. 2nd 315 MVA PTR was charged on 24.04.2014.
288	Uravakonda S/S	400/220/132	630		100%	100%	100%	100%	0		JAN-16	
289	Bobbili (Vizianagaram)	220/132	100		100%	100%	100%	100%	100	DEC-12	NOV-15	Commissioned 11/15.
290	Chakrayapet	220/132	200		100%	0%	0%	0%	0		MAR-16	Work awarded on 26.09.2013.Site yet to be handed over by the Revenue Dept.
291	Gaddamvaripalli	220/11	50		100%	100%	100%	95%	0		DEC-15	Works under progress
292	Goddumarri	220/11	100		100%	100%	100%	100%	0		DEC-15	Works completed.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
293	Gollapuram	220/132	200		100%	40%	20%	10%	0		JAN-16	Works are under progress.
294	Hindupur (Aug.)	220/66	60		100%	100%	100%	100%	60		APR-15	Commissioned 04/15.
295	Manikonda S/S	220/132	2x100		100%	5%	0%	0%	0		DEC-12	Pertains to Telangana
296	Manubolu (Aug.)	220/66	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
297	Porumamilla	220/132	200		100%	60%	80%	70%	0		DEC-15	works are under progress.
298	Thimmapuram S/S	220/132	100		100%	100%	100%	100%	100		DEC-15	Commissioned 12/15.
299	Tirumalayapalli	220/132	300		100%	20%	50%	0%	0		MAR-16	Works are under progress.
300	Vajrakarur	220/132	100		100%	90%	92%	90%	0		DEC-15	Foundation, structure erection completed. Equipment erection(45/69) completed and remaining erection works are under progress
301	Yellanur	220/11	50		100%	100%	100%	100%	50		MAR-14	Substation charged on 27-03-2014.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

BSEB

302	Barauni (TPS) (ICT)	220/132	300		0%	0%	0%	0%	0			Award under process.
303	Biharshariff S/S	220/132	150		0%	0%	0%	0%	0		MAR-14	
304	Bihta (GSS) S/S	220/132/33	320		100%	100%	5%	0%	0		SEP-15	Work holdup due to approach road.
305	Bodhgaya (2nd Trf.)	220/132	150		0%	0%	0%	0%	0		MAR-14	
306	Dehri (Addl.) S/S	220/132	100		0%	0%	0%	0%	0		SEP-14	
307	Kishanganj S/S	220/132/33	320		100%	10%	5%	1%	0		DEC-15	
308	Motipur (GSS) S/S	220/132/33	320		100%	0%	0%	0%	0		NOV-15	
309	Musahari S/S	220/132/33	320		0%	0%	0%	0%	0		DEC-15	Work holdup due to land issues.
310	Pusauli S/S	220/132/33	300		100%	100%	100%	98%	0		MAR-15	
311	Samastipur S/S	220/132/33	100		100%	0%	0%	0%	0		MAY-15	
312	Sonenagar S/S	220/132/33	100		100%	70%	60%	5%	0		SEP-15	
313	Supaul/Lokhi S/S	220/132/33	320		0%	0%	0%	0%	0		MAR-16	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

CSPTCL

314	Jagdalpur S/s	400/220	630		100%	5%	5%	0%	0	NOV-14	MAR-16	Work under progress.
315	NSPCL (2x315 MVA) ICT-II	400/220	630		100%	100%	100%	100%	0		DEC-13	Failed during S C test. Under repair.
316	Raipur (2nd Trf.)	400/220	315		100%	100%	100%	100%	0		DEC-13	Charged on 31.3.2014
317	Bishrampur S/S	220/132	160		100%	100%	100%	100%	0	DEC-12	JUN-14	Charged on 22.8.2014
318	Girwani S/S	220/132	160		100%	70%	65%	50%	0		MAR-16	Work under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DTL

319	Bamnoli (ICT Replacement) (2x500 -2x315)	400/220	370		0%	0%	0%	0%	0			
320	Lodhi Road (GIS)	220/33	100		0%	15%	35%	7%	0		MAR-15	Erection of 33kV GIS completed. 100 MVA Pr. foundation work completed.Laying of 33kV Power cable in progress.Laying/terminations work of the control cable for 33kV GIS completed. Laying of LT Power Cable under progress.
321	Peera Garhi (2x100)	220/33	200		100%	100%	100%	100%	200	FEB-13	APR-15	Commissioned 04/15.
322	Wazirpur (GIS) (1st Trf.)	220/33	100		100%	99%	98%	98%	0	DEC-12	JUN-14	1.Sub-station charged on 22.06.14.
323	Wazirpur (GIS) (2nd Trf.)	220/33	100		100%	98%	98%	98%	0	FEB-13	JUN-14	1..Sub-station back charged on 22.06.14.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ED, Manipur

324

Yurembam (Aug.) S/S

132/33

3X33.5

100%

0%

0%

0%

0

MAR-13

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ED- GOA

325	New Verna	220/110	1x100		100%	0%	0%	0%	0		DEC-13	Administration and expenditure approval has been accorded on July 2010.
326	Soccorro S/S	220/33	320		0%	0%	0%	0%	0		DEC-13	
327	Tivim (3rd Trf.) (Aug.)	220/110	1x100		100%	0%	0%	0%	0		DEC-13	Work in progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
GETCO												
328	Achchhalia S/S	400/220	2x315		0%	0%	0%	0%	0			
329	Bhogat S/S	400/220	1x315		0%	0%	0%	0%	0			
330	Charanka S/S	400/220	2x315		0%	0%	0%	0%	0			
331	Chhara S/S	400/220	315		0%	0%	0%	0%	0			
332	Fedra S/S	400/220	2x315		0%	0%	0%	0%	0			
333	Halvad	400/220	315		100%	100%	100%	100%	630		MAR-15	400/220/66KV system back charged on Dt.: 31.03.14.
334	Keshod S/S	400/220	630		0%	0%	0%	0%	0			
335	Pipavav S/S	400/220	1x315		0%	0%	0%	0%	0			
336	Prantij S/S	400/220	2x315		0%	0%	0%	0%	0			
337	Rajkot (Hadala) ICT-II	400/220	315		100%	0%	0%	0%	0		DEC-12	
338	Sankhari S/S	400/220	2x315		0%	0%	0%	0%	0			
339	Veloda (Sankhari) S/S	400/220	1000		0%	0%	0%	0%	0			
340	Agiyol (Aug.)	220/66	50		100%	100%	100%	100%	50		JUN-15	Commissioned 06/15.
341	Asodar S/S	220/66	1x100		0%	0%	0%	0%	0			
342	Asoj (Aug.)	220/132	150		100%	100%	100%	100%	150		JUN-15	Commissioned 06/15.
343	Atul (Navera) S/S	220/66	260		100%	100%	100%	100%	320		NOV-15	Commissioned 11/15.
344	Bagasara S/S	220/66	1x100		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
345	Bechraji S/S	220/66	200		0%	0%	0%	0%	0			
346	Bhestan S/S	220/66	1x100		0%	10%	60%	0%	300			Estimate approved. Tender to be floated.
347	Charadava S/S	220/66	2x100		100%	100%	100%	100%	200		DEC-15	Commissioned 12/15.
348	Charanka S/S	220/66	8x100		0%	0%	0%	0%	0			
349	Dhanaj S/S	220/66	2x100		0%	0%	0%	0%	0			
350	Dhangadhra (Aug.)	220/66	60		100%	100%	100%	100%	60		JUN-15	Commissioned 06/15.
351	Dhasa (Aug.)	220/66	60		100%	100%	100%	100%	60		JUN-15	Commissioned 06/15.
352	Gatrad S/S	220/132/66	3x100		0%	0%	0%	0%	0			
353	Gondal S/S	220/66	2x100		0%	0%	0%	0%	0			
354	Jamnagar (Aug.)	220/66	60		100%	100%	100%	100%	60		JUN-15	Commissioned 06/15.
355	Jangral (Aug.)	220/66	60		100%	100%	100%	100%	60		JUN-15	Commissioned 06/15.
356	Jasdan	220/132	200		100%	0%	0%	0%	200		DEC-12	As land was not suitable so field office are conveyed to search for fresh land.
357	Kalavad S/S	220/66	1x100		0%	0%	0%	0%	0			
358	Kalawad	220/66	100		100%	0%	0%	0%	0		MAR-14	
359	Kerala S/S	220/66	2x100		0%	0%	0%	0%	0			
360	Khambhalia S/S	220/66	200		0%	0%	0%	0%	0			
361	Manjuvas S/S	220/11	50		100%	100%	100%	100%	50		JUN-15	Commissioned 06/15.
362	Methoda S/S	220/66	200		0%	0%	0%	0%	0			
363	Modasa S/S	220/66	320		100%	100%	100%	100%	260		NOV-15	Commissioned 11/15.
364	Nani Hamirpur S/S	220/11	50		100%	100%	90%	70%	50		MAR-15	WIP
365	Navlakhi S/S	220/66	2x100		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
366	Prantij S/S	220/66	2x100		0%	0%	0%	0%	0			
367	Radhanpur (Aug.)	220/66	50		100%	100%	100%	100%	50		JUN-15	Commissioned 06/15.
368	Rajkot (Nyara) (Aug.)	220/66	60		100%	100%	100%	100%	60		JUN-15	Commissioned 06/15.
369	Rajkot-II S/S	220/66	2x100		0%	0%	0%	0%	0			
370	Saria	220/132	100		100%	35%	65%	0%	0		DEC-12	Retender is carried out for Erection package.LOI issued for SCADA package. Major equipments will be supplied by GETCO.
371	Sartanpar (Tankara) S/S	220/132	300		100%	100%	100%	100%	100		MAR-14	Test charged on DT: 31.03.14. Commercially commissioned on Dt.: 06.06.14
372	Suva	220/66	200		100%	40%	12%	6%	200		JAN-15	A/T issued for total turnkey package.
373	Talaja S/S	220/66	1x100		0%	0%	0%	0%	0			
374	Tankara	220/66	100		100%	0%	0%	0%	0		MAR-14	
375	Vadala	220/66	100		100%	11%	0%	0%	0		MAR-13	WIP
376	Vallabhipur S/S	220/132	100		100%	100%	85%	78%	100		FEB-15	WIP
377	Vallabhipur S/S	220/66	100		100%	100%	85%	78%	100		FEB-15	WIP
378	Veloda (Sankhari) S/S	220/66	320		0%	0%	0%	0%	0			
379	Vyankatpura	220/66	100		100%	7%	0%	0%	0		MAR-14	
380	Wagra (Aug.)	220/66	50		100%	100%	100%	100%	50		JUN-15	Commissioned 06/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
HPPTCL												
381	Lahal S/S	400/220	630		0%	0%	0%	0%	0	JAN-18		
382	Pragati Nagar (2nd Trf)	400/220	315		0%	0%	0%	0%	0	JUL-16		
383	Pragati Nagar S/S	400/220	315		0%	0%	0%	0%	0	JUL-16		
384	Wangtoo (GIS) S/S	400/220	630		0%	0%	0%	0%	0			
385	Wangtoo S/S	400/220	630		0%	0%	0%	0%	0	AUG-17		
386	Barsaini S/S	220/33	63		0%	0%	0%	0%	0	MAR-16		
387	Bhokto S/S	220/66	31		100%	70%	60%	50%	0	FEB-16	MAR-16	
388	Dehan S/S	220/132	200		0%	0%	0%	0%	0			
389	Fozal S/S	220/33	126		100%	100%	100%	100%	126	MAR-13	NOV-15	Commissioned 11/15.
390	Karian S/S	220/33	63		100%	70%	100%	0%	0	MAR-13	DEC-15	Trf. transportation issued due to narrow road/bridge.
391	Koti S/S	220/132	200		0%	0%	0%	0%	0			
392	Lahal S/S	220/33	63		0%	0%	0%	0%	0	JAN-17	DEC-16	
393	Mandhala	220/66	100		0%	0%	0%	0%	0			
394	Sunda S/S	220/132	200		0%	0%	0%	0%	0	MAR-17	DEC-16	
395	Taran tulla (Addl.)	220/132	100		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
HVPNL												
396	A-4, Faridabad S/s	220/66	200		100%	100%	100%	100%	200		DEC-15	Commissioned 12/15.
397	Barhi S/S	220/132	200		100%	63%	50%	4%	0		JUN-16	work under progress
398	Daultabad	220/66	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
399	Gurgaon Sector - 33	220/66	200		100%	52%	60%	42%	null		JUN-16	Work under progress.
400	Gurgoan Sector - 20 (GIS)	220/66	300		100%	70%	80%	51%	0		MAR-16	work under progress
401	Gurgoan Sector -57	220/66	200		100%	47%	50%	13%	0		JUN-16	work under progress. Firm has been requested to expedite the work.
402	HSIIDC Rai S/S	220/132	200		0%	0%	0%	0%	0		MAR-16	Physical possession of land not given by HSIIDC. Proposal for upgradation of 132 kV S/Stn. rai to 220 kV level is under consideration.
403	Hukmawali S/S	220/132	200		100%	98%	100%	90%	0		NOV-15	Work almost completed but the substation cannot be commissioned due to non-completion of feeding line.
404	Meerpur Kurali S/S	220/66	200		100%	15%	0%	0%	0		MAY-16	Work under progress.Firm has been requested to expedite the work.
405	Nawada (Addl.)	220/66	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
406	Panchgaon S/S	220/66	320		100%	60%	40%	53%	0		MAR-16	Work in progress
407	Panchkul Sector- 32 S/S	220/66	200		100%	78%	15%	2%	0		JUL-16	Work stopped by firm. Contractual problem. Court case.
408	RGEC, Sonipat S/S	220/33	200		100%	79%	45%	19%	0		MAR-16	Work under progress. Firm has been requested to expedite the progress of work.
409	Sampla (Aug.)	220/132	100		100%	100%	100%	100%	100		DEC-15	Commissioned 12/15.
410	Sector -6, Sonipat S/S	220/33	200		100%	62%	0%	0%	0		MAR-16	Work under progress. Firm has been requested to expedite the work.
411	Sonta S/S	220/66	200		100%	100%	100%	98%	0		NOV-15	Sub-station completed but can not be

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

commissioned due to non-availability of feeding line.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

JKPDD

412	Alchi. S/S	66/11	6.3		100%	100%	100%	100%	6		NOV-12	Commissioned 11/12.
413	Gramthong S/S	66/11	60		100%	100%	100%	100%	60		SEP-12	Commissioned.
414	Himya	66/11	60		100%	30%	0%	0%	0		JUL-13	
415	Kargil S/S	66/11	60		100%	100%	100%	100%	60		SEP-12	Commissioned.
416	Khalsi	66/11	60		100%	100%	100%	100%	60		JUL-13	Commissioned
417	Khangral (Bodhkharbu)	66/11	60		100%	100%	100%	100%	60		SEP-14	Commissioned.
418	Kharu	66/11	60		100%	100%	100%	100%	60		DEC-13	Commissioned
419	Leh	66/11	2x6.3		100%	100%	100%	100%	13		DEC-12	Commissioned 12/12.
420	Mulbeck	66/11	60		100%	100%	100%	100%	60		SEP-15	Commissioned.
421	Nimoo S/S	66/11	60		100%	100%	100%	100%	60		JUL-13	Commissioned.
422	Sankoo S/S	66/11	60		100%	100%	100%	100%	60		SEP-14	Commissioned.
423	Alusteng S/S	220/132	320		100%	70%	80%	20%	0		JAN-15	Transformers received.Due to technical reasons work get delayed.
424	Budgam (Aug.)	220/132	160		100%	99%	100%	100%	0		DEC-13	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
425	Budgam (Aug.) 2nd Trf.	220/132	160		0%	0%	0%	0%	0		DEC-13	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
426	Lassipora S/S	220/132	320		0%	0%	0%	0%	0		DEC-13	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
427	Mirbazar (Aug.)	220/132	160		0%	0%	0%	0%	0		DEC-13	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
428	Yonus Wahipora (Kupwara) S/S	220/132	320		0%	0%	0%	0%	0		DEC-12	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
429	Zainkote (Aug.)	220/132	3x150		100%	0%	0%	0%	0	DEC-12	JUL-13	Work under prgoress.Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

JSEB

430	Chaibasa	220/132	300		100%	0%	0%	0%	0		MAR-14	Land under development.due to poor progress of the working agency, the work is under the verge of cancellation.
431	Chatra S/S	220/132/33	400		0%	0%	0%	0%	0		JUN-15	Delay due to non-availability of fund naxal affected area.
432	Dumka S/S	220/132	300		100%	100%	100%	100%	300		JUN-15	Ready for Commissioning 06/15.
433	Giridih S/S	220/132/33	400		0%	0%	0%	0%	0		SEP-16	Tender invited vid NIT.
434	Jainamore (Bokaro) S/S	220/132/33	400		0%	0%	0%	0%	0		SEP-16	Tender is in awarding stage.
435	Jasidih S/S	220/132/33	400		0%	0%	0%	0%	0		SEP-16	Tender is in awarding stage.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
KPTCL												
436	Electronic city S/S	400/220	2x500		0%	0%	0%	0%	0		APR-15	Land under dispute and the matter is in High Court. Line work: To be tendered.
437	Gulbarga S/S	400/220	1000		0%	0%	0%	0%	0			Land has been acquired.
438	Ambewadi (Aug.)	220/110	45		100%	100%	100%	100%	45		APR-15	Commissioned 04/15.
439	Arasikere S/S	220/110	200		100%	100%	100%	100%	200	MAY-14	DEC-15	Commissioned 12/15.
440	DG Plant Yelahanka	220/66	2x150		100%	100%	100%	100%	300	OCT-11	DEC-15	Commissioned 12/15.
441	Gowribidanur (Aug.)	220/66	100		100%	85%	95%	95%	0		JAN-16	Erection work for station structures 3/3- 2T1, 3/3- 2T2 and 3/3- 2B1, 1/1- 2B2 beams for 220kV & 2/2- 6T2, 1/1 -6B2 beams 66KV side completed. 7/7 Nos of 220KV CTs & 4/4 Nos of 66KV CTs erected, 2/2 Nos of 220kV side isolators erected. 9/9 lightning masts erected. 2 Nos of 220KV CB & 1 No of 66KV CB, 3 Nos of 220KV LAs erected. Civil works: Drain, road concreting and Cable duct wall concreting completed, covering slabs and cable trays laid. C& R panel and control cable received at site.
442	Jigani (2x150)	220/66	300		100%	85%	100%	100%	0	MAR-13	MAR-16	220 kV side: PC tests to be completed.
443	Kemar (Aug.)	230/110	100		100%	100%	100%	100%	100		APR-15	Source line awaited. Commissioned 04/15.
444	Khoday Glass Factory	220/66	300		100%	100%	100%	100%	300		JUL-15	Commissioned 07/15.
445	Koppal S/S	220/11	2x100		100%	0%	0%	0%	0		MAR-15	Work short closed vide O.M. No.:

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		0										CEE/TZ/GLB/ SEE(O)/AEE-3/2014-15/3830-37, Dated: 12.09.2014 of Chief Engineer Electy., Transmission Zone, KPTCL., Gulbarga. To be retendered.
446	Kudligi (Badeladaku) S/S	220/66	200		100%	75%	90%	90%	0	MAY-14	JAN-16	Control Room plastering work, cable duct towards 220 kV and 66 kV side is completed, 2 Nos of 100 MVA tranformer erection is completed, yard lightning work is under progress, 220 kV CT-15 Nos erection completed, 220 kV CVT - 06 Nos completed, 9 nos 66 kV side road crossing PI foundation completed. 6 nos of 220 kV HPI foundation completed.
447	Pavagada S/S	220/66	100		100%	50%	100%	70%	0		MAR-16	Control room plastering, flooring and painting completed. Cable duct is completed.Tr found of 100 MVA 2 Nos completed.Trfs rcvd.12.5 MVA transformers erected. Earthing of equipments and cable laying under progress. Terminal bay:Retaining wall completed and Earth mat work completed.Equipment erection under progress
448	Ramanagar(Kothipura) (2nd ICT)	220/66	1x100		100%	100%	100%	100%	0	DEC-07	MAR-16	220KV&66 kV: All works completed. Backcharging approval rcvd on 30.8.14,intimated to ABB to commence the activity for back charging of 220/66/11/KV, Kothipura. Source line awaited. 220KV TB at Tubinakere:PC tests completed except bus stability test.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

449	Vikas Tech Park (2x150)	220/66	300		100%	95%	100%	100%	0	MAR-13	JAN-16	220 KV TB at Bidadi:Approval for shutdown of Bus 1 & 2 is reqd for erection of balance BPI?s & bus extension work. Line clear will be availed after completion of PC tests. 220kV and 66kV side PC tests & SAS work completed. PC test on power transformers & batteries will be taken up during commissioning. Source line awaited.
-----	-------------------------	--------	-----	--	------	-----	------	------	---	--------	--------	--

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

KSEB

450 Kanjikkod (Add.Tr.)

220/11050

0%0%0%0%0

This work is not included in the Plan for 2015-16. May be deleted.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

MPPTCL

451	Badnawar (2x315)	400/220	630		0%	0%	0%	0%	0			
452	Balaghat / Kimapur S/S	400/220	315		0%	0%	0%	0%	0			
453	Handia S/S	400/220	630		0%	0%	0%	0%	0			
454	Katni (Addl.)	400/220	315		100%	100%	100%	100%	315		NOV-15	Commissioned 11/15.
455	Nagda (Addl.)	400/220	315		100%	100%	100%	100%	315		AUG-15	Commissioned 08/15.
456	Sagar S/S	400/220	630		0%	0%	0%	0%	0			
457	Ujjain S/S	400/220	630		0%	0%	0%	0%	0			
458	Anuppur (Addl.) S/S	220/132	160		100%	100%	100%	100%	160		NOV-15	Commissioned 11/15.
459	Ashoknagar S/S	220/132	160		100%	92%	82%	60%	0		MAR-16	Work under progress.
460	Barwaha S/S	220/132	160		0%	0%	0%	0%	0			
461	Bhopal S/S	220/132	160		0%	0%	0%	0%	0			
462	Bina S/S	220/132	160		100%	100%	100%	100%	160		AUG-15	Commissioned 08/15.
463	Chhindwara (Addl.) S/S	220/132	160		100%	100%	100%	100%	160		NOV-15	Commissioned 11/15.
464	Datia S/S	220/132	160		100%	100%	100%	100%	160		APR-15	Commissioned 04/15.
465	Dewas S/S	220/132	160		100%	100%	100%	100%	160		OCT-15	Commissioned 10/15.
466	Gandhinagar S/S	220/132	160		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
467	Gorabazar S/S	220/132	160		0%	0%	0%	0%	0			
468	Gwalior-II (Banmore) S/S	220/132	160		100%	100%	100%	100%	160		APR-15	Commissioned 04/15.
469	Hoshangabad S/S	220/132	160		0%	0%	0%	0%	0			
470	Indore (Aug.) S/S	220/132	40		100%	100%	100%	100%	40		SEP-15	Commissioned 09/15.
471	Indore S/S	220/132	160		0%	0%	0%	0%	0			
472	Julwania S/S	220/132	160		100%	100%	100%	100%	160		AUG-15	Commissioned 08/15.
473	Kukshi S/S	220/132	160		0%	0%	0%	0%	0			
474	Mandideep S/S	220/132	160		0%	0%	0%	0%	0			
475	Morena S/S	220/132	320		0%	0%	0%	0%	0			
476	Munglia ChhopS/S	220/132	160		100%	95%	10%	10%	0			
477	Pandhurna S/S	220/132	160		0%	0%	0%	0%	0			
478	Pithampur S/S	220/132	160		100%	100%	100%	100%	160		JUN-15	Commissioned 06/15.
479	Shajapur - II S/S	220/132	160		100%	100%	50%	50%	320		JAN-15	One 160MVA Tr. Charged on 04-03-2015
480	Shankargarh / Khsipra S/S	220/132	160		0%	0%	0%	0%	0			
481	Shivpuri S/S	220/132	160		100%	100%	50%	50%	0			Work under progress. X mer placed on plinth
482	Sidhi S/S	220/132	160		0%	0%	0%	0%	0			
483	Sirmour S/S	220/132	160		100%	100%	100%	100%	160		NOV-15	Commissioned 11/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
MSETCL												
484	Aurangabad - III S/S	765/400	3000		100%	88%	80%	66.6%	0		MAR-16	Work in Progress.
485	Aurangabad II	400/220	1000		100%	83%	62%	55.13%	0		MAR-16	400kV Bus charged on 21.05.2014. Work in Progress.
486	Chandrapur-II	400/220	500		100%	85.62%	96%	71.92%	0		MAR-16	Priority Bay 410, 426, 408 (Tie Bay) and 409 ,411, 412, 428, 429, 404, 405 commissioned from 30.12.2013 to 13.3.2014
487	Kharghar S/S	400/220	315		100%	100%	100%	100%	315		JUN-15	Commissioned 06/15.
488	Koradi -II	400/220	500		100%	100%	100%	100%	500		NOV-15	Commissioned 11/15.
489	Kudus S/S	400/220	2x500		100%	41%	80%	12%	0		MAR-16	Work in progress.
490	Nanded S/S	400/220	500		100%	84.93%	100%	78.6%	0		MAR-16	SCOPE: 2 X 500MVA, 400/220kV ICTs .Work in progress.
491	Akurdi (3x50)	220/22	150		100%	100%	100%	100%	150		JAN-13	commissioned on 31.01.2013.
492	Anjangaon S/S	220/132/33	1x100		100%	40%	30%	2%	0		MAR-16	Arbitral award- Group C. Tender being processed for balance work.
493	Ballarshah S/S	220/132, 220/33	50		100%	98%	100%	90%	0		MAR-16	Substation work is almost completed but could not charge due severe ROW problem in construction of associated line.
494	Bhalwani S/S	220/33	2x25		100%	96.05%	70%	66.71%	0		MAR-16	Civil & electrical work in progress.
495	Bhokar S/S	220/132/33	2x100, 2x25		100%	97%	100%	100%	0	DEC-12	APR-13	S/s back charged on 01.04.13.
496	Bhokardhan (2nd Trf.)	220/33	50		0%	0%	0%	0%	0	AUG-12	MAR-13	
497	Boisar S/S	220/33	50		100%	100%	100%	100%	50		APR-15	Commissioned 04/15.
498	Butibori S/S	220/132	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
499	Chinchwad S/S	220/22	50		100%	100%	100%	100%	50		APR-15	Commissioned 04/15.
500	Coiourchem S/S	220/22	50		100%	100%	10%	100%	50		APR-15	Commissioned 04/15.
501	Colourchem ICT - II S/S	220/22	50		100%	100%	100%	100%	50		SEP-15	Commissioned 09/15.
502	Dhule S/S	220/33	25		100%	100%	100%	100%	25		APR-15	Commissioned 04/15.
503	Kamba S/S	220/22	50		100%	100%	100%	100%	50		APR-15	Commissioned 04/15.
504	Khanapur S/S	220/33	100		100%	100%	100%	100%	100		DEC-15	Commissioned 12/15.
505	Kondhwa S/S	220/22	2x50		100%	85%	10%	0%	0		MAR-16	Electrical work not started.
506	Kopergaon S/S	220/132	200		100%	100%	100%	100%	0		MAR-14	S/s commissioned on dt. 29.03.2014
507	Krishnoor S/S	220/132/33	200		100%	53%	56%	0%	0		MAR-16	Arbitral award- Group C. Tender for balance work to be refloated.
508	Kudus -II (Addl.) S/S	220/33	100		100%	100%	100%	100%	100		MAY-15	Commissioned 05/15.
509	Kudus-II (2nd T/F)	220/33	100		100%	100%	100%	100%	100		OCT-15	Commissioned 10/15.
510	MIDC Lonand S/S	220/132/33	300		100%	99%	100%	55%	0	AUG-12	MAR-16	Under arbitral group B- Work order placed to M/s. oberon. Slow work by agency.
511	Magarpatta S/S	220/132	2x100		100%	100%	100%	100%	0		MAR-15	ICT-I commissioned on dtd.28.03.2013. ICT-II commissioned on 31.03.2015.
512	Magarpatta S/S	220/132	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
513	Malegaon -II S/S	220/132	100		100%	44%	45%	32%	0	DEC-12	MAR-16	Arbitral award- Group C. Tender being processed for balance work.
514	Mankapur S/S	220/132, 220/33	2x100+2x50		100%	12.79%	95%	0%	0		MAR-16	Work is done slow by agency.
515	Mendhegiri S/S	220/33	100		100%	100%	100%	100%	100		AUG-15	Commissioned 08/15.
516	Mulund S/S	220/22	50		100%	100%	100%	100%	50		AUG-15	Commissioned 08/15.
517	Nalasopara (Aug.)	220/22	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
518	Nandgaon Peth S/S	220/33	100		100%	100%	100%	100%	100	SEP-12	DEC-15	Commissioned 12/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
519	Narsi S/S	220/132, 220/33	2x100		100%	5.8%	10%	0%	0		MAR-16	Arbitral award- Group C. Tender for balance work to be refloated.
520	New Butibori-II S/S	220/132/33	2x100		100%	55.35%	40%	3%	0		MAR-16	Work is very slowly done by the agency.
521	New Pardi S/S	220/132	200		100%	46.59%	95%	64%	0		MAR-16	Work in Progress.
522	Pegasus S/S	220/22	25		100%	100%	100%	100%	25		APR-15	Commissioned 04/15.
523	Phulambri S/S	220/132	100		100%	100%	100%	100%	100		DEC-15	Commissioned 12/15.
524	Raymond S/S	220/33	50		100%	100%	100%	100%	50		APR-15	Commissioned 04/15.
525	Satana S/S	220/132	200		100%	100%	100%	100%	200		APR-15	Commissioned 04/15.
526	Sayane S/S	220/33	25		100%	100%	100%	100%	25		JUN-15	Commissioned 06/15.
527	Sayne (Addl.) S/S	220/33	25		100%	100%	100%	100%	25		DEC-15	Commissioned 12/15.
528	Serum S/S	220/22	50		100%	100%	100%	100%	50		APR-15	Commissioned 04/15.
529	Shedyal ICT-II S/S	220/33	100		100%	100%	1000%	100%	100		SEP-15	Commissioned 09/15.
530	Shedyal S/S	220/33	100		100%	100%	100%	100%	100		AUG-15	Commissioned 08/15.
531	Shirsuphal S/S	220/22	50		100%	100%	100%	100%	50		NOV-15	Commissioned 11/15.
532	Tembhurni (Addl.)	220/33	50		100%	100%	100%	100%	50		DEC-15	Commissioned 12/15.
533	Tilwani S/S	220/33	50		100%	100%	100%	100%	50		AUG-15	Commissioned 08/15.
534	Uppalwadi S/S	220/132, 220/33	2x100+2x50		100%	13.65%	80%	0%	0		MAR-16	Work is slow by agency.
535	Vile Bhagad S/S	220/33	50		100%	90%	95%	90%	0		MAR-16	SCOPE:2 X 25 MVA , 220/22 kV Transformers. Work in progress.
536	Wada-II S/S	220/22	100		100%	90%	90%	90%	0		MAR-16	Work in progress.
537	Warud S/S	220/132	200		100%	94.38%	100%	92.7%	0		FEB-14	T/F-I charged on 31.05.2015. S/s back charged on 28.02.14

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

MeECL

538	Killing S/S	400/220	630		100%	95%	100%	100%	630		FEB-15	Work executed by Power Grid. Both the 400/220 kV transformers are energised on 03.03.2013. The expenditure for the substation is included in the LILO of the line. Extension of 400 kV bay in the additional land required is completed & energised on 22.02.2015. Balance works to be completed are some civil works which are delayed due to fund constraint.
539	Nangalbibra S/S (at Agia in Assam for Meghalaya)	220/132	100		100%	100%	100%	100%	100		JUL-13	Work completed and line charged on 27.07.2013.
540	Ampati S/S (2x25)	132/33	50		100%	10%	60%	0%	0		MAR-16	Retaining wall, temporary shed, boundary wall completed. Work for levelling of land for 132kV & 33kV switchyard, staff barrack, control room building & transformer pad etc are in progress.
541	Lad Nongkrem S/S	132/33	40		100%	25%	35%	0%	null		JUL-16	Land levelling, retaining wall, approach road & culvert, transformer pad, Fencing, security barrack, side drain and gate at the front side & security shed completed. Construction of control room building, mobilisation and filtration of transformer is in progress.
542	Mawphlang S/S	132/33	40		100%	100%	100%	100%	40			Work completed. One transformer is commissioned on 23.12.2011 & 2nd transformer commissioned on 20.02.2012.
543	Mendipathar S/S	132/33	40		100%	100%	100%	90%	0		DEC-15	132kV (Ph-I) & 33kV Switchyard works completed. Control room building completed. Both the 20MVA

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												transformers have been received & placed in the pad. 132kV Bus & 132/33kV 20MVA transformer No.1 including switchgear test charged on 01.07.2015. 132kV (Ph-II) switchyard is in progress. Overall progress 92% completed.
544	Mustem S/S	132/33	40		100%	100%	100%	100%	40		NOV-15	Work completed and substation commissioned on 20.11.2015
545	Praharinagar S/S	132/33	25		0%	0%	0%	0%	0		DEC-16	Land acquisition for the substation is under process.
546	Rongkhon (Aug.) S/S	132/33	50		100%	90%	90%	90%	20		DEC-15	The transformer augmentation of the substation has been completed on 20.10.2012. Other works relating to PLCC, RTU & 33kV switchyard; the materials procurement is in progress. Overall status is 90% completed.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
OPTCL												
547	Duburi S/S	400/220	630		100%	100%	100%	100%	630	MAR-13	AUG-15	Commissioned 08/15.
548	Atri (Karadagadia)S/S	220/132/33	320		100%	70%	70%	60%	0		MAR-16	The work order placed on M/s Shreem Capacitor on 21.03.2013.
549	Bonai S/S	220/33	80		100%	35%	5%	0%	0		DEC-16	Since the Agency M/s U.B.Engineering has delayed the work, it is offloaded from the contractor's scope and re-tendering is done. The evaluation is in progress
550	Cuttack S/S	220/132	2x100		100%	80%	100%	80%	0		DEC-16	The work order placed on M/s Tesla Transformers on 21.09.2011
551	Dhamara S/S	220/132/33	200		0%	0%	0%	0%	0		MAR-15	The work order placed on M/s Tesla Transformers on 17.07.2013 on M/s Tesla Transformers
552	Duburi S/S	220/33	40		100%	100%	100%	100%	40		APR-15	Commissioned 04/15.
553	Kesinga S/S	220/132	2x160		100%	30%	30%	20%	0		DEC-16	The Work Order placed on M/s A.K.Das & Associates, Bhubaneswar on 27.07.2012
554	Kuanrmunda S/S	220/132/33	200		100%	40%	45%	0%	0		MAR-13	Due to site condition the work was offloaded from the Executing Agency.
555	Lapanga S/S	220/132/33	320		100%	90%	85%	65%	0		AUG-15	The work order placed on M/s Sreem Electric on 23.10.2010. 1st 160 MVA Tfr charged on 22.02.2014 and 2nd charged on 30.03.2014. The total S/s i.e 220/132/33kV will be charged in this month
556	Mendhasal S/S	220/33	100		100%	100%	100%	100%	100	SEP-12	JUL-15	Commissioned 07/15.
557	Puri (Samangara) S/S	220/132	160		100%	100%	100%	100%	160		JUL-15	Commissioned 07/15.
558	Rengali S/S	220/33	20		100%	100%	100%	100%	20		JUL-15	Commissioned 07/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

PRAGATI

559

Extension of bus and connection with DTL Substation

400

2x315

0%

0%

0%

0%

0

commissioned

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
PSTCL												
560	Rajpura S/S (2x500)	400/220	1000		100%	85%	85%	85%	0		JAN-16	Work is in progress. 1x315 MVA Trf. likely to be commissioned by 31.01.16 and 2nd 315 MVA by 31.03.16
561	Abohar S/S	220/66	100		100%	100%	100%	100%	100		MAY-15	Commissioned 05/15.
562	Badal (New) S/S	220/66	100		100%	92%	95%	90%	0		MAY-16	Work completed. Transformer test charged on 30.03.15 on 66 KV
563	Bahadurgarh (Bhater) (Aug.)	220/66	100		100%	0%	0%	0%	0	MAY-12	APR-14	Not to be done
564	Banur (Aug.)	220/66	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
565	Bassi Pathana (Aug.) (2nd Addl.)	220/66	100		100%	100%	100%	100%	100		DEC-15	Commissioned 12/15.
566	Bhai S/S	220/132	100		100%	100%	100%	100%	0			Energised on no load on 23.1.13 from 66 KV and loaded on 14.06.13
567	Chhajali (Aug.) (Addl.) S/S	220/66	100		100%	100%	100%	100%	100		JUN-15	Commissioned 06/15.
568	Devigarh (Aug.) (2nd Addl.)	220/66	160		100%	100%	100%	100%	160		APR-15	Commissioned 04/15.
569	Focal Point Nabha (Aug.) (3rd Addl.)	220/66	100		0%	0%	0%	0%	0		JUN-16	
570	GNDTP Bathinda (Aug.)	220/66	100		100%	100%	100%	100%	100		JUL-15	Commissioned 07/15.
571	Ghobaya S/S	220/66	50		100%	100%	100%	100%	50		JUN-15	Commissioned 06/15.
572	Ghubaya (Aug)	220/66	50		100%	100%	100%	100%	0		JUN-15	100 MVA Trf. in place of 50 MVA Trf. commissioned on 18.06.15 on no load and loaded on 20.06.15
573	Jadla S/S	220/132	160		100%	86%	80%	70%	0		MAR-16	Work is in progress. Transformer received at site.
574	Kharar (Aug.)	220/66	60		100%	100%	100%	100%	60		NOV-15	Commissioned 11/15.
575	Mahilpur (Aug.)	220/66	100		100%	100%	100%	100%	100		JUL-15	Commissioned 07/15.
576	Majra S/S	220/66	160		100%	90%	35%	20%	0		FEB-16	Work in progress
577	Mastewala (Aug.) (Addl.)	220/66	100		100%	0%	0%	0%	0		JUN-16	Tenders for civil works opened and under process.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
578	Mehalpur (Aug.)	220/66	50		100%	95%	100%	100%	0		JUL-15	Commissioned on 02.07.15 on no load and loaded on 08.07.15
579	Naraingarh S/S	220/132	60		100%	90%	80%	80%	0		NOV-15	Transformer test charged on 31.08.15 on 66 KV
580	Nurmehal (Aug.)	220/66	100		100%	80%	40%	40%	0		MAR-16	Work is in progress
581	Sarna (Aug.)	220/66	100		100%	90%	25%	0%	0		MAR-16	Work is in progress
582	Talwandi Sahibo (2nd Trf.)	220/66	100		100%	100%	100%	100%	100		JUN-13	Commissioned on 03.09.13 on no load and loaded on 05.09.13

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
PTCUL												
583	Karanprayag (GIS)	400/132	630		0%	0%	0%	0%	0		JUN-17	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
584	Pipalkot (THDC)	400/220	2x315		0%	0%	0%	0%	0			
585	Pipalkoti (GIS)	400/132	630		100%	0%	0%	0%	0		DEC-15	Re-invitation of bids is in process & sent to ADB for uploading on website/ date of submission of bid was 25th July, 2013. Bid is under evaluation an likely to be awarded by II nd quarter of 2014.
586	Rishikesh (Aug.)	400/220	75		100%	100%	100%	100%	75		JUN-16	Transformer energized on 18-09-2013
587	Srinagar S/S	400/220	630		100%	85%	92%	85%	0	DEC-12	DEC-15	Work in progress.total progress 89.5%
588	Almora	220/132	200		0%	0%	0%	0%	0		JUN-17	% DPR Prepared.sending DPR to funding agency is under process.
589	Baramwari (GIS)	220/132	100		0%	0%	0%	0%	0		DEC-16	Revised Drawings has been submitted by M/s Siemens and has been approved.Total progress 4%.
590	Ghansali (GIS)	220/132	60		100%	0%	0%	0%	0		MAR-17	Substation layout work is in progress .Land has been cleared. M/s CGL has moved to the court for the issue
591	Haridwar (Aug.) S/S	220/33	120		100%	100%	100%	100%	120		APR-15	Commissioned 04/15.
592	Harrawala (GIS)	220/33	100		0%	0%	0%	0%	0		JUN-16	contract done with M/s Kanohar Electricals lim work is in progress
593	Imlikhera (2x50)	220/33	100		0%	0%	0%	0%	0		MAR-16	Tendering is under progress
594	Jaffarpur S/S	220/33	100		0%	0%	0%	0%	0		JUN-16	Tendering completed. LoA is issued to

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												M/s Variegate project pvt. limited. Land transfer is under progress, land transfer approval is granted
595	Mori (GIS)	220/33	100		0%	0%	0%	0%	0		MAR-18	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
596	Nogaon	220/33	100		0%	0%	0%	0%	0		MAR-18	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
597	Pantnagar (Aug.)	220/132	100		0%	0%	0%	0%	0		MAY-14	Tendering is under progress
598	Piran Kaliyar (GIS)	220/132	100		0%	0%	0%	0%	0		DEC-15	contract done with M/S Safety and control devices.
599	Puhana (GIS)	220/33	100		0%	0%	0%	0%	0		SEP-15	Differed till further order.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

RVPNL

600	Ajmer S/S	400/220	315		100%	95%	100%	99%	0		DEC-15	1.Delay is on the part of contractor(M/s Jyoti). B/W completed. 100% equipment erected. Erection work of 1x315 MVA transformer is u/p. 2. Associated line "400kV Ajmer-Deedwana" (on PPP mode) line work completed by M/s GMR. M/s GMR is to charge this line. NRLDC charging code awaited. Related works at 400kV GSS Ajmer in respect of line completed (RVPN Scope).
601	Akal (Aug.)	400/220	500		0%	0%	0%	0%	0			
602	Babai S/S	400/220	630		100%	95%	80%	73%	0		MAR-16	
603	Banswara S/S	400/220	1000		0%	0%	0%	0%	0			
604	Bhadia Pooling Station	400/220	945		100%	65%	65%	52%	0			
605	Jaisalmer -2 S/S	400/220	2x500		0%	0%	0%	0%	0			
606	Jodhpur (New) S/S	400/220	2x315		0%	0%	0%	0%	0			
607	Ramgarh S/S	400/220	1500		100%	100%	85%	53%	0		MAR-17	1.Revised NOA placed on dt.2.2.15. Date of commencement of work is yet to be decided. 2. In ADB Projects the date of commencement is decided from date of release of advance payment release. Payment of 10% advancement towards service part is yet to be released as the firm has not claimed the same.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
608	Aau S/S	220/132	160		100%	100%	100%	100%	160		MAY-15	Commissioned 05/15.
609	Amberi S/S	220/132	100		100%	10%	null%	null%	0		JUN-16	
610	Bajju S/S	220/132	160		0%	0%	0%	0%	0			
611	Banar (GIS) S/S	220/132/33	320		0%	0%	0%	0%	0			
612	Banar S/S	220/132	320		0%	0%	0%	0%	0			
613	Bansur S/S	220/132	100		100%	50%	100%	35%	0		OCT-15	
614	Barli (Distt. Jodhpur) S/S	220/132	100		100%	100%	100%	55%	0		MAR-16	
615	Behror S/S	220/132	100		100%	100%	100%	100%	160		DEC-15	Commissioned 12/15.
616	Bhadia Pooling Station	220/132	3x160		0%	0%	0%	0%	0			
617	Bhadwasia S/S	220/132	2x100		0%	0%	0%	0%	0			
618	Bherunda S/S	220/132	160		100%	15%	5%	0%	0			
619	Bherunda S/S	220/132/33	160		0%	15%	5%	0%	0			
620	Chambal S/S	220/132	2x160		0%	0%	0%	0%	0			
621	Chatrail S/S	220/132	160		0%	0%	0%	0%	0			
622	Chonkarwada S/S	220/132	100		100%	78%	50%	35%	0		SEP-15	
623	Danta Ramgarh	220/132	100		100%	100%	100%	98%	0		MAR-16	1.W/O of M/s Hythro Power Ltd. of associated turnkey line has been withdrawn. 2. Civil works completed.91% structure

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												& 61% equipment erected. SAS work not started and transformer has been allotted.
624	Goner S/s	220/132/33	100		100%	85%	90%	50%	0	SEP-15	MAR-16	
625	Jawahar Nagar S/S	220/132	320		0%	0%	0%	0%	0			
626	Jethana S/S	220/132	100		100%	60%	70%	61%	0		MAR-16	B/W (100%), foundation(40%), Control Room(75%)completed. 68/92 structure & 16/298 equipment erected. 2.Associated line "220kV D/C Ajmer(400kV)-Jethana" line work under progress.
627	Jhalmand S/S	220/132	100		0%	0%	0%	0%	0			NIT yet to be issued. Likely to be completed in 2016-17.
628	Kanasar S/S	220/132	320		null%	80%	30%	8%	0		MAR-16	1. Boundry wall(85%), structure, equipment, transformer foundation work(90%) and control room(100%) work in progress. Electric work yet to be started.
629	Kolayat S/S	220/132	160		0%	0%	0%	0%	0			
630	Kuchera S/S	220/132	100		100%	100%	100%	100%	160		DEC-15	Commissioned 12/15.
631	Lakhesara S/S	220/132	160		0%	0%	0%	0%	0			
632	NPH (Jaipur) (GSS) (AUG.)	220/132	160		100%	100%	100%	100%	160		DEC-15	
633	NPH Jodhpur S/S	220/132/33	320		0%	100%	95%	14%	0			
634	Nallah Power House, Jaipur (Up-gradation) S/S	220/132	160		100%	100%	100%	100%	0		MAR-15	160 MVA 220/132kV trf. commissioned on 28.3.15
635	Niwana S/S	220/132	100		100%	100%	98%	24%	0		OCT-15	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
636	Pokaran S/S	220/132	160		0%	0%	0%	0%	0			
637	Pratapgarh (Upgradation)	220/132	100		100%	85%	90%	59%	0		DEC-15	
638	Ramgarh (GSS) (AUG)	220/132	160		100%	100%	100%	100%	160		DEC-15	
639	Ramgarh S/S	220/132	3x160		0%	0%	0%	0%	0			
640	Sayla S/S	220/132/33	100		100%	100%	100%	100%	160	JUL-15	OCT-15	Commissioned 10/15.
641	Sitapura S/S	220/132	160		100%	100%	100%	100%	160		APR-15	Commissioned 04/15.
642	Tehendesar S/S	220/132	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
643	Undoo S/S	220/132	320		0%	0%	0%	0%	0			
644	Vatika S/S	220/132/33	160		100%	100%	100%	100%	160	JUL-15	SEP-15	Commissioned 09/15.
645	mandelgarh S/S	220/132	100		100%	50%	20%	30%	0		JAN-16	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
TANTRANSCO												
646	Anaikadavu S/S	400/230	515		100%	75%	60%	60%	0		MAR-16	Control room First Floor roof level completed . Yard: Tower foundation and equipment foundation completed.Transformer erection under progress.
647	Dharmapuri (Palavady)	400/230-110	515		100%	50%	40%	40%	0		MAR-16	Work awarded and under progress. Survey and Site levelling completed. Plinth works 90% completed. Compound wall work under progress. ICT received at site.
648	Kanarapatty S/S	400/230	700		100%	50%	60%	60%	0		MAR-16	Control room - roof completed. 400 KV and 110 KV structure foundation work completed.Transformers received at site. Equipment foundation in all sides completed.Ground earthing work completed in 400 KV and 230 KV side and for 110 KV side is under progress.Cable trench work under progress.Hardware fittings received and strung bus work under progress.Work held up due to heavy rain.
649	Rasipalayam S/S	400/230	630		100%	90%	20%	20%	0		APR-16	Control room First floor roof completed. Yard: Plinth for tower foundation and equipment foundation in 400 KV side under progress. Transformer erection under progress.
650	Sholinganallur (Ottinmbakkam) S/S	400/230	515		100%	95%	75%	75%	0		MAR-16	Civil works are under progress. Control room 95% completed. 230 KV and 110 KV structures erected.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												200 MVA and 315 MVA AutoTransformers erection are under progress.
651	Thappakujindu S/S	400/110	200		100%	60%	50%	50%	0		MAR-16	Control room -First floor roof slab level completed. 400 KV side main bus - Tower foundation completed. 110 KV side -Tower foundation 55% completed. Transformer and Reactor foundation completed. Equipment foundation in 400 KV side completed and 110 KV side 85%completed. Cable duct 70% completed. Work held up by the contractor.
652	Thervaigandigai S/S	400/230	630		100%	95%	95%	95%	0		DEC-16	Substation works are nearing completion. Initially it is proposed to commission at 230 KV Level by March'16.
653	Alandur (CMRL)	220/110	100		100%	100%	100%	100%	100		AUG-15	Commissioned 08/15.
654	Alandur (GIS) S/S	220/110	100		100%	100%	100%	100%	100		MAY-15	Commissioned 05/15.
655	Ambattur (3dr Main Road)	230/110	100		100%	75%	0%	0%	0		MAR-16	Control room and plinth works are under progress. Plinth work 90% completed.
656	Anthiyur (Addl.)	230/110	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
657	Devigarh (Aug.) (2nd Addl.)	220/66	160		0%	0%	0%	0%	0			Not related to TANTRANSCO
658	Guindy (GIS) (New) S/S	230/110	200		100%	100%	100%	100%	200		APR-15	Commissioned 04/15.
659	Gurubarapally S/S	230/110	100		100%	95%	95%	95%	0		MAR-16	Control room work completed. Transformer received at site and erected. Oil circulation completed. SAS panel awaited.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
660	Kadalangudy (Aug.) (100-80)	220/110	20		100%	100%	100%	100%	20		DEC-15	Commissioned 12/15.
661	Karuvalur S/S	230/110	100		100%	90%	95%	95%	0		MAR-16	Substation works are nearing completion.
662	Kinnimangalam S/S	220/110	100		100%	95%	95%	95%	0		AUG-16	All substation works are nearing completion
663	Kumbakonam S/S	230/110	100		100%	95%	95%	95%	0		MAR-16	All substation works are nearing completion.
664	Kurukathi S/S	220/110	100		100%	95%	90%	90%	0		DEC-15	Control room final finishing work is under progress. Plinth and Structure erection works are completed. Equipment erection is under progress.
665	Omega S/S	230/110	100		100%	95%	80%	80%	0		JAN-16	All substation works are nearing completion.
666	Poiyur S/S	230/110	200		100%	90%	70%	70%	null		MAR-16	Control room, Plinth and Structure erection works are completed. Equipment erection and Transformer erection works are nearing completion and testing under progress.
667	Purisai S/S	230/110	100		100%	65%	80%	80%	0		MAR-16	Control room and plinth works 95% completed. SSE Works 70% completed.
668	S.P.Koil (3rd Auto) (Aug.)	230/110	20		100%	100%	100%	100%	20		JUL-15	Commissioned 07/15.
669	Salem (Aug.)	220/110	20		100%	100%	100%	100%	20		NOV-15	Commissioned 11/15.
670	Singapuram S/S	230/110	100		100%	95%	90%	60%	0		DEC-15	One no. 100 MVA AutoTransformer erected and P&C Testing is under progress. SAS Panel awaited.
671	TNEB HQ S/S	230/110	200		100%	0%	0%	0%	0		DEC-17	Hqtrs building work awarded and under progress. 328/352 piles completed. Pile cap concrete work under progress. Tender of GIS building is lodged and

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												retender to be floated.
672	Thingalur S/S	230/110	200		100%	100%	100%	100%	200		DEC-15	Commissioned 12/15.
673	Thiruverkkadu	230/110	200		100%	100%	100%	100%	200		OCT-15	Commissioned 10/15.
674	Thondayarpeta (Addl)	230/110	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
675	Ulundurpet S/S	230/110	100		100%	100%	90%	80%	0	FEB-13	JAN-16	Substation works are completed and SAS testing is under progress.
676	Vannikonendal S/S	230/110	300		0%	0%	0%	0%	0		MAR-15	The substation may be deleted from from the list since the administrative approval for the same has been cancelled.
677	Vyasarpadi	230/110	100		100%	95%	95%	95%	0	DEC-12	JAN-16	works are nearing completion.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TSECL

678	Ambassa (Aug.)	132/33	25		100%	100%	100%	100%	25		AUG-13	Commissioned 08/2013.
679	Banduar (Aug.)	132/11	15		100%	100%	100%	100%	15		SEP-13	Commissioned 9/13.
680	Budhjungnagar (Aug.)	132/33	25		100%	0%	0%	0%	0		JUN-14	LOA issued
681	Dharmanagar (Aug.)	132/33	25		100%	100%	100%	100%	25		SEP-13	Commissioned 9/13.
682	Garod Tilla (Aug.)	132/11	10		100%	0%	0%	0%	0		JUN-14	Tender Evaluation in process.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
TSTRANSCO												
683	630 MVA, 440/220 kV Nirmal S/S	400/220	630		100%	0%	0%	0%	0		JUN-17	Site handed over.
684	Asupaka S/S	400/220	630		0%	68%	88%	83%	0	SEP-15	MAR-16	
685	Shankarpally (Extn.)	400	630		0%	100%	100%	100%	0			Works completed.
686	Suryapet S/S	400/220	630		100%	98%	100%	90%	0	MAR-15	FEB-16	
687	Bonguloor S/S	220/132/33	200		0%	0%	0%	0%	0			1 no. 100MVA Transformer and line commissioned on 02.04.2015. balance works to be completed by 31.10.2015
688	Erragadda (2nd) S/S	220/132	160		100%	100%	100%	100%	160		JUL-15	Commissioned 07/15.
689	Erragadda (3x160)	220/132	160		100%	100%	100%	100%	160	SEP-12	MAY-15	Commissioned 05/15.
690	Fabcity S/S	220/132	150		100%	100%	100%	100%	150		APR-15	Commissioned 04/15.
691	Hayathnagar	220/33	2x50		100%	90%	95%	90%	0		MAR-15	All works completed except panel erection.
692	Huzumagar S/S	220/132/33	200		0%	0%	0%	0%	0			
693	Imliban (GIS)	220/132	2x160		100%	65%	90%	0%	0	SEP-12	AUG-14	Control room and Module room works are under progress.
694	Jadcherla S/S	220/132	200		0%	0%	0%	0%	0			
695	Jangaon S/S	220/132	200		100%	0%	0%	0%	0			
696	Manthani S/S	220/132	200		0%	0%	0%	0%	0			
697	Miyapur S/S	220/132	160		100%	100%	100%	100%	160		APR-15	Commissioned 04/15.
698	Nagole (Uppal) S/S	220/132/33	200		0%	0%	0%	0%	0			All Sub station works completed. Sub station along with connected line is

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
expected to be commissioned by Nov-2015												
699	Osmania University	220/132	160		100%	100%	100%	100%	160	SEP-12	NOV-15	Commissioned 11/15.
700	Parigi S/S	220/132	200		0%	0%	0%	0%	0			Works are in progress
701	Singotam X Road	220/33	2x20		100%	50%	60%	0%	0		JUN-16	Works are under progress. 92/103 nos Structure foundations completed.99/133 Structure Erections completed.
702	Sircilla S/S	220/132	200		0%	0%	0%	0%	0			
703	Thimmajipet S/S	220/132	200		0%	0%	0%	0%	0		MAR-16	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

UPPTCL

704	Agra (UP) S/S	765/400	3000		100%	30%	0%	0%	0	AUG-16	MAY-16	
705	Agra (South) S/S	400/132	600		100%	15%	0%	0%	0	AUG-16	MAY-16	
706	Aligarh S/s	400/220	500		100%	100%	100%	100%	500		OCT-15	Commissioned 10/15.
707	Banda S/S	400/220	630		100%	12%	60%	0%	0		JAN-16	WIP.
708	Bareilly (Aug) (2x315) S/S	400/220	315		100%	100%	100%	100%	315		MAY-15	Commissioned 05/15.
709	Mathura S/S	400/220	2x315		100%	31%	0%	0%	0	AUG-16	MAY-16	
710	Muradnagar - II (ICT-II) S/S	400/220	240		100%	100%	100%	100%	240		DEC-15	Commissioned 12/15.
711	Muradnagar II (ICT-I)	400/220	240		100%	100%	100%	100%	240		SEP-15	Commissioned 09/15.
712	Noida Sec-148 S/S	400/220/132	1000		100%	0%	0%	0%	0			
713	Orai S/S	400/220	630		100%	75%	90%	51%	0		JUN-16	WIP.
714	Sarnath (Aug)	400/220	500		100%	100%	100%	100%	500		APR-15	Commissioned 04/15.
715	Sarojini Nagar (Aug.)	400/220	75		100%	100%	1000%	100%	75		APR-15	Commissioned 04/15.
716	Azamgarh -II (Aug.)	220/132	100		100%	100%	100%	100%	100		NOV-15	Commissioned 11/15.
717	B.K.T Lucknow (Now)	220/132	120		100%	100%	100%	100%	120		APR-15	Commissioned 04/15.
718	B.K.T. (Aug) -II	220/132	60		100%	100%	100%	100%	60		MAY-15	Commissioned 05/15.
719	Baghpat S/S	220/132	200		100%	98%	98%	94%	0		JAN-16	WIP.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
720	Bah S/S	220/132	200		100%	53%	0%	16%	0		FEB-16	WIP.
721	Bahraich S/S	220/132	2x100		100%	51%	80%	18%	0		MAR-16	WIP.
722	Bakshi ka Talab S/S (BKT) (2x60)	220/33	120		100%	100%	100%	100%	0		MAY-15	S/s charged on 16.05.15
723	Bansi S/S	220/132	2x100		100%	0%	0%	0%	0		MAR-16	Land handed over to UPRNNL Ltd vide this office letter No-44 dated 10.01.13. WIP 12%
724	Baraut (Aug.)	220/132	40		100%	100%	100%	100%	40		NOV-15	Commissioned 11/15.
725	Bhelupur (New). S/S	220/33	60		100%	100%	100%	100%	60	JUN-12	AUG-15	Commissioned 08/15.
726	Bhelupur -ICT -II (New). S/S	220/132	100		0%	0%	0%	0%	0	JUN-12		
727	Boner (New) ICT-I	220/132	100		100%	100%	100%	100%	100		SEP-15	Commissioned 09/15.
728	Charla (2nd Trf.)	220/132	160		100%	100%	100%	100%	200		JUN-13	Already energized on 20.12.12.
729	Chatta (New) (2x160+2x40)	220/132	400		100%	100%	100%	100%	400		DEC-15	Commissioned 12/15.
730	Chhatta S/S	220/132	320		100%	90%	73%	89%	0		JAN-16	WIP. 2x160MVA+2x40MVA t/f charged on 24.12.15 from 132KV side
731	Chibramau (Aug.)	220/132	60		100%	100%	100%	100%	60		APR-15	Commissioned 04/15.
732	Debai (ICT-I) S/S	220/132	100		100%	100%	100%	100%	100		SEP-15	Commissioned 09/15.
733	Debai (ICT-II) S/S	220/132	100		0%	0%	0%	0%	0			
734	Firozabad (Aug) (160-60)	220/132	60		100%	100%	100%	100%	60		DEC-15	Commissioned 12/15.
735	Harhua (New) (60) S/S	220/33	60		100%	100%	100%	100%	60		DEC-15	Commissioned 12/15.
736	Jansath, Muzaffarnagar (New)	220/132	2x100		100%	100%	100%	100%	200	DEC-12	APR-15	Commissioned 04/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
737	Kanpur Road	220/33	3x60		100%	0%	0%	0%	0		JAN-16	Work not started.
738	Lalitpur S/S	220/132	2x100		100%	100%	100%	100%	200		AUG-15	Commissioned 08/15.
739	Loni (Aug) (200-150)	220/132	50		100%	100%	100%	100%	50		DEC-15	Commissioned 12/15.
740	Madhuvan S/S	220/132	160		0%	0%	0%	0%	0			Land Identified.
741	Mahoba S/S	220/132	200		100%	61%	20%	25%	0		MAR-16	Work is in progress.
742	Mainpuri (Aug.II) (160-100)	220/132	50		100%	100%	100%	100%	50		DEC-15	Commissioned 12/15.
743	Mirzapur (Aug.) - II	220/132	100		100%	100%	100%	100%	100		MAY-15	Commissioned 05/15.
744	Modipuram (Aug) (200-160)	220/132	40		100%	100%	100%	100%	40		OCT-15	Commissioned 10/15.
745	Morti S/S	220/132	1x160		100%	48%	15%	1%	0		MAR-16	Work in progress.
746	Muradnagar (Aug.)	220/132	100		100%	100%	100%	100%	100		NOV-15	Commissioned 11/15.
747	Nighasan (Lakhimpur) S/S	220/132	200		100%	98%	100%	96%	0		JAN-16	Work in progress.
748	Noida Sec-148	220/132	1x160		100%	0%	0%	0%	0			
749	Pratap Vihar S/S	220/132	1x160		0%	0%	0%	0%	0			Land not available.
750	RPH (Aug). S/S	220/132	60		100%	100%	100%	100%	60		MAY-15	Commissioned 05/15.
751	Rampur -II (Extn.)	220/132	100		100%	100%	100%	100%	100		AUG-15	Commissioned 08/15.
752	Sahibabad (Aug.)	220/132	40		100%	100%	100%	100%	40		MAY-15	Commissioned 05/15.
753	Sahibabad-II S/S	220/132	2x100		0%	0%	0%	0%	0			Land Under id.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
754	Sarojini Nagar (Aug.) (200-100)	220/132	100		100%	100%	100%	100%	100		DEC-15	Commissioned 12/15.
755	Shamli (Aug.) S/S	220/132	40		100%	100%	100%	100%	40		MAY-15	Commissioned 05/15.
756	Sikandara S/S	220/132	200		100%	81%	3%	14%	0		MAR-16	Work in Progress.
757	Sirathu S/S	220/132	160		100%	100%	100%	100%	160		JUL-15	Commissioned 07/15.
758	Siyana S/S	220/132	2x160		0%	0%	0%	0%	0			Land Identified.
759	Tanda (New) S/S	220/132	320		100%	100%	100%	100%	320		JUN-15	Commissioned 06/15.
760	sarojini Nagar (Aug.)	220/132	60		100%	100%	100%	100%	60		APR-15	Commissioned 04/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
WBSETCL												
761	Gokarna S/S	400/220	630		100%	70%	70%	25%	0	JUL-15	NOV-15	
762	New Chanditala S/S	400/220	630		100%	20%	40%	0%	0	JUN-16	JUN-16	
763	Rajarhat (GIS) S/S	400/220	2x500		0%	0%	0%	0%	0			It is a regional project under the scope of PGCIL.
764	Alipurduar S/S	220/132	320		100%	0%	0%	0%	0	NOV-16		
765	Bakreswar S/S	220/33	50		100%	100%	100%	100%	50		JUN-15	Commissioned 06/15.
766	Dharampur S/S	220/132	320		100%	90%	99%	60%	0	FEB-15	SEP-15	
767	Egra S/S	220/132	320		100%	0%	0%	0%	0	JUN-16		
768	Hura S/S	220/132	320		100%	100%	100%	100%	null		SEP-14	Substation commissioned on 31/03/14
769	New Jalpaiguri (NJP) (Aug.) S/S	220/132	160		100%	100%	100%	100%	160		OCT-15	Commissioned 10/15.
770	Sadaipur S/S	220/132	320		100%	0%	0%	0%	0	APR-16		
771	Vidyasagar Park	220/132	320		100%	80%	98%	30%	0	JUL-14	SEP-15	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
772	Dhanwahi S/S	765/400	3000		0%	0%	0%	0%	0			
773	Parli S/S	765/400	3000		0%	0%	0%	0%	0			
774	Rajnandgaon S/S	765/400	3000		0%	0%	0%	0%	0			
775	Warora S/S	765/400	3000		0%	0%	0%	0%	0			
776	Morena S/S	400/220	630		0%	0%	0%	0%	0			
777	Villupuram (Ginjee) S/S	400/220	1000		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,tra nsformer,su bstation eqpt. received	Structure,tra nsformer,su bstation eqpt. erected	Capacity Tested/ Commisio ned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

EPTCL

778	Hazira S/S	400/220	2x500		100%	100%	100%	100%	1000		JUL-15	commissioned in March 2013. Reported in July 2015.
-----	------------	---------	-------	--	------	------	------	------	------	--	--------	--

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,tra nsformer,su bstation eqpt. received	Structure,tra nsformer,su bstation eqpt. erected	Capacity Tested/ Commissio ned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

NKTCL

779	Gurgaon	400/220	2x500		0%	0%	0%	0%	0	NOV-13	SEP-13	
-----	---------	---------	-------	--	----	----	----	----	---	--------	--------	--

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

PATRANTCL

780 Patran S/S 400/220 1000 100% 25% 25% 0% 0

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

SEUPPTCL

781	Mainpuri S/S	765/400	2000		100%	86.6%	93.1%	65.6%	0		AUG-15	Sublease agreement between UPPTCL and SEUPPTCL is still pending. 10% has already been tested.
782	Aurai (Ckt-I)	400/220	630		77.4%	5.7%	14.5%	0%	null		AUG-15	Land is available, however some of the land (gram samaj - 5.166 Acres) needs to be transferred to UPPTCL/Energy department of UP by DM Bhadohi (Sant Ravi Das Nagar) for which necessary communication has been provided to DM Bhadohi by UPPTCL, Varanasi, and also by Special secretary (Revenue) for transferring it to UPPTCL
783	Gonda S/S	400/220	630		100%	89.3%	93%	76.5%	0		AUG-15	
784	Rewa Road (GIS)	400/220	630		100%	100%	100%	100%	630		NOV-15	Commissioned 11/15.
785	Sultanpur Road (Ckt-I)	400/220	1000		100%	5.7%	15.8%	0%	0		AUG-15	
786	Aurai (Ckt-II)	220/132	320		77.4%	5.7%	14.5%	0%	0		AUG-15	Land is available, however some of the land (gram samaj - 5.166 Acres) needs to be transferred to UPPTCL/Energy department of UP by DM Bhadohi (Sant Ravi Das Nagar) for which necessary communication has been provided to DM Bhadohi by UPPTCL, Varanasi, and also by Special secretary (Revenue) for transferring it to UPPTCL
787	Gonda (Ckt-II)	220/132	200		100%	89.3%	93%	76.5%	0		AUG-15	
788	Sultanpur Road (Ckt-II)	220/132	320		100%	5.7%	15.8%	0%	0		AUG-15	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

SGL

789	Amargarh (GIS) S/S	400/220	630		0%	0%	0%	0%	0	AUG-14	AUG-17	Substation Land is identified near Village Sri Wara Pora, District-Baramula and land acquisition is in progress.Force Majure Events flood,border ceasefire violation, unseasonal heavy snow fall, rain fall and land slides,same has been intimated to all LTTC's.Delay in approval of Sec.164 under EA2003.Change in Law: i.As per notification SRO-105 by Dept. of Finance, Govt. of J&K GST has been changed from 10% to 12 % w.e.f 1st April 2015.
-----	--------------------	---------	-----	--	----	----	----	----	---	--------	--------	--

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,tra nsformer,su bstation eqpt. received	Structure,tra nsformer,su bstation eqpt. erected	Capacity Tested/ Commisio ned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

SKHWTTSCl

790 Nawalgarh

220/132

100

0%

0%

0%

0%

0

SEP-15

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TOR. POW. (UNOSUGEN)

791	Bharuch/Dahej	765/400	1500		0%	0%	0%	0%	0			.
-----	---------------	---------	------	--	----	----	----	----	---	--	--	---

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TTCL

792 Behrampur. S/S

400/220

2x315

0%

0%

0%

0%

0

OCT-12

DEC-13

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

WUPPTCL

793	Greater Noida AIS	765/400	2x1500		100%	98%	98%	98%	0		FEB-16	
794	Hapur AIS	765/400	2x1500		100%	85%	65%	64%	0		MAR-16	
795	Ataur GIS	400/220	2x500		100%	75%	70%	2%	0		MAY-16	
796	Dasna GIS	400/220	2x315		100%	20%	8%	0%	0		MAR-16	
797	Greater Noida AIS	400/220	2x315		100%	98%	98%	98%	0		FEB-16	
798	Hapur AIS	400/220	2x500		100%	85%	65%	64%	0		MAR-16	
799	Indirapuram GIS	400/220	2x500		100%	78%	60%	15%	0		MAY-16	
800	Nehtaur (Bijnor) AIS	400/132	2x200		100%	79%	66%	35%	null		AUG-16	
801	Sikandrabad AIS	400/220	2x500		100%	98%	98%	96%	0		MAR-16	
802	Ataur GIS	220/33	3x60		100%	55%	35%	0%	0		DEC-15	
803	Dasna GIS	220/132	2x100		100%	20%	8%	0%	0		MAR-16	
804	Indirapuram GIS	220/33	3x60		100%	78%	60%	15%	0		MAY-16	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
805	Darbhangha (GIS)	400/220	1000		100%	40%	0%	0%	null	JUL-17	JUN-16	1) Excise Duty increased to 12.5% from 12.36% and Service Tax to 14% from 12%(including cesses) and same is having cost implication. 2)Due to ongoing Assembly elections,material and manpower movement at site was severely affected,leading to slow progress. 3) Swachh Bharat cess @ 0.5% is imposed on service tax.
806	Motihari (GIS)	400/132	400		100%	15%	0%	0%	null	JUL-17	AUG-16	1) Soil strata is prone to liquefaction, which is rarest of rare geological surprise and ground improvement work is under progress.The same is having cost and time implication. 2) ED increased to 12.5% from 12.36% and service tax to 14% from 12%.The same is having cost implication. 3)Due to ongoing Assembly elections,material and manpower movement at location was severely affected,leading to slow progress in Nov'15. 4) Swachh Bharat cess @ 0.5% is imposed on service tax.