

REPORT INDICATING STATUS OF CONSTRUCTION OF SUB STATIONS (220 kV & ABOVE)

As on 30-APR-2017

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DAMODAR VALLEY CORPORATION (DVC)

1	auto - Transformer at Dhanbad S/s	220/33	320		0	0	0	0				Indent placed on 16.03.17. Tendering is under process.
2	Auto - Transformer at Jamshedpur S/s	220/33	160		0	0	0	0	0			
3	Power Transformer at Durgapur S/s (Only Erection)	220/33	80		0	0	0	0	0			
4	Burdwan GIS along with associated line bays at Parulia S/s	220/132	160		0	0	0	0				Approval of NLDC for PSDF portion of Burdwan S/S is awaited.
5	Gola (2x80MVA)	220/132	160		100	0	0	0			Dec 2015	NIT floated on 11.11.2015. NIT Cancelled on 25.02.16.
6	North Karanpura S/s ATR-II	220/132	160		0	0	0	0	0			
7	DSTPS ICT-II S/s	220	315		0	0	0	0				220 KV infrastructure at DSTPS is under construction.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

POWERGRID (Consultancy Work) (PGCONSULTANCY)

1	(Sikkim) Khamdong (New) S/S	66/11	0			0	0	0	0	May 2019	May 2019	
2	(Sikkim) Kumrek (New) S/S	66/11	0			0	0	0	0	May 2019	May 2019	
3	(Sikkim) Lachen (New) S/S	66/11	0		0	0	0	0	0			Yet to be awarded.
4	(Sikkim) Makha (New) S/S.	66/11	0			0	0	0	0	May 2019	May 2019	
5	(Sikkim) Mamring (Extn.) S/S	66/11	0			0	0	0	0	May 2019	May 2019	
6	(Sikkim) Mangan (Extn.) S/S	66/11	0		0	0	0	0	0			Yet to be awarded.
7	(Sikkim) Namchi (New) (Extn.) S/S	66/11	0		0	0	0	0	0			Yet to be awarded.
8	(Sikkim) Namchi (Old) (Extn.) S/S	66/11	0		0	0	0	0	0			Yet to be awarded.
9	(Sikkim) Namthang (New) S/S	66/11	0			0	0	0	0	May 2019	May 2019	
10	(Sikkim) Pangthang (New) S/S	66/11	0		0	0	0	0	0			Yet to be awarded.
11	(Sikkim) Passingdong (New) S/S	66/11	0		0	0	0	0	0			Yet to be awarded.
12	(Sikkim) Pelling (Extn.) S/S	66/11	0		0	0	0	0	0			
13	(Sikkim) Rellichu (New) S/S	66/11	0		0	0	0	0	0			Yet to be awarded.
14	(Sikkim) Richenpong (New) S/S	66/11	0		0	0	0	0	0			Yet to be awarded.
15	(Sikkim) Rohthak S/S	66/11	0		0	0	0	0	0			Yet to be awarded.
16	(Sikkim) Rorathang (New) S/S	66/11	0			0	0	0	0	May 2019	May 2019	
17	(Sikkim) Sichey (Extn.) S/S	66/11	0		0	0	0	0	0			Yet to be awarded.
18	(Sikkim) Sombaria (New) S/S	66/11	0		0	0	0	0	0			Yet to be awarded.
19	(Sikkim) Tadong (Extn.) S/S	66/11	0		0	0	0	0	0			Yet to be awarded.
20	(Sikkim) Temi (New) S/S	66/11	0			0	0	0	0	May 2019	May 2019	
21	(Sikkim) Namchi (Old) (Extn.) S/S	66	0		0	0	0	0	0			Yet to be awarded.
22	(J&K) Drass S/S	220/66	4x16.67		100	40	80	0	0		May 2017	Award placed. Work under progress.
23	(J&K) Kargil S/S	220/66	7x16.67		0	0	0	0	0		May 2017	land yet to be handed over by Distt. Administration.
24	(J&K) Khalsti S/S	220/66	4x16.67		100	55	80	0	0		Sep 2017	Work under progress.
25	(J&K) Leh S/S	220/66	7x16.67		100	60	80	0	0		Jun 2017	Work under progress.
26	(Assam) Amingaon (GIS)	220/132	2x160			0	0	0	0	Mar 2019		Land identified,Price negotiation underway.
27	(Assam) Behiating (New Dibrugarh)	220/132	2x100		100	0	0	0	0		Mar 2019	
28	(Assam) Samaguri (Aug.) (2x160-2x50)	220/132	220		100	0	0	0	0		Mar 2019	
29	(MAGHALAYA) Mawngap (GIS) (Upgradation)	220/132	2x160		100	0	0	0	0	Apr 2019	Apr 2019	
30	(MAGHALAYA) New Shillong (GIS)	220/132	2x160		100	0	0	0	0	Apr 2019	Apr 2019	
31	(Nagaland) Kohima (New) S/S	220/132	0		0	0	0	0	0			
32	(Sikkim) Legship Pool (New) S/S	220/132	0			0	0	0	0	May 2019	May 2019	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
33	(Assam) Rangia (Extn.)	220	0		100	0	0	0	0		Nov 2018	
34	(Assam) Tinsukia (Extn.)	220	0		100	0	0	0	0		Nov 2018	
35	(MAGHALAYA) Byrnihat (Killing) AIS Substation Extension	220	0		100	0	0	0	0	Apr 2019	Apr 2019	
36	(Nagaland) Mokokchung (PG) (Extn.) S/S	220	0		0	0	0	0	0			
37	(Sikkim) New Mellin (PG) GIS S/S (Extn.)	220	0		0	0	0	0	0			Yet to be awarded.
38	(Sikkim) Chungthang (New) S/S	132/66/11	0		0	0	0	0	0			Yet to be acquire.
39	(Sikkim) Samardong (New) S/S	132/66/11	0		0	0	0	0	0			Yet to be awarded.
40	(Sikkim) Singhik (New) S/s	132/66/11	0		0	0	0	0	0			Yet to be awarded.
41	(Sikkim) Namchi (New) S/S	132/66	0		0	0	0	0	0			Yet to awarded.
42	(Sikkim) Parbing (New) S/S	132/66	0		0	0	0	0	0			Yet to be awarded.
43	(Sikkim) Dikchu pool (new) S/S	132/33/11	0			0	0	0	0	May 2019	May 2019	
44	(Tripura) Dharmanagar (Extn.) S/S	132/33/11	0		100	0	0	0	0		Nov 2019	
45	(Tripura) Rokhia (Extn.) S/S	132/33/11	0		100	0	0	0	0		Nov 2019	
46	(Arunachal Pradesh) Bameng S/S	132/33	15		0	0	0	0	0	May 2018		Yet to be awarded.
47	(Arunachal Pradesh) Banderdewa S/S	132/33	63		0	0	0	0	0		Aug 2019	
48	(Arunachal Pradesh) Basar S/S	132/33	15		0	0	0	0	0			Yet to be awarded.
49	(Arunachal Pradesh) Changlang S/S	132/33	15		0	0	0	0	0		Oct 2019	land acquisition under progress
50	(Arunachal Pradesh) Dambuk S/S	132/33	15		0	0	0	0	0			Yet to be awarded.
51	(Arunachal Pradesh) Daporijo (Aug.)	132/33	15		0	0	0	0	0			Yet to be awarded.
52	(Arunachal Pradesh) Daporijo (Extn.) S/S	132/33	0		0	0	0	0	0			Yet to be awarded.
53	(Arunachal Pradesh) Gerukhamukh S/S	132/33	15		0	0	0	0	0			Yet to be awarded.
54	(Arunachal Pradesh) Halaipani S/S	132/33	15		0	0	0	0	0			Yet to be awarded.
55	(Arunachal Pradesh) Holongi S/S	132/33	20		0	0	0	0	0		Aug 2019	
56	(Arunachal Pradesh) Jairampur S/S	132/33	0		0	0	0	0	0		Oct 2019	land acquisition under progress
57	(Arunachal Pradesh) Kambang S/S	132/33	15		0	0	0	0	0			Yet to be awarded.
58	(Arunachal Pradesh) Khonsa S/S	132/33	15		0	0	0	0	0		Oct 2019	land acquisition under progress
59	(Arunachal Pradesh) Koloriang S/S	132/33	15		0	0	0	0	0			Yet to be awarded.
60	(Arunachal Pradesh) Likabali S/S	132/33	15		100	0	0	0	0	May 2019	May 2019	
61	(Arunachal Pradesh) Miao S/S	132/33	15		0	0	0	0	0		Oct 2019	land acquisition under progress
62	(Arunachal Pradesh) Naharlagun S/S	132/33	63		0	0	0	0	0		Aug 2019	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
63	(Arunachal Pradesh) Niglok S/S	132/33	63		100	5	0	0	0	May 2018	May 2018	
64	(Arunachal Pradesh) Palin S/S	132/33	15		0	0	0	0	0			Yet to be awarded.
65	(Arunachal Pradesh) Pasighat (New) (Napit)	132/33	20		100	0	0	0	0	May 2018	May 2018	
66	(Arunachal Pradesh) Rilo S/S	132/33	15			0	0	0	0	May 2018	May 2018	
67	(Arunachal Pradesh) Sagali S/S	132/33	15		0	0	0	0	0		Aug 2019	Yet to acquire
68	(Arunachal Pradesh) Seijosa S/S	132/33	15			0	0	0	0	May 2018	May 2018	land not yet finalized due to forest clearance issue.
69	(Arunachal Pradesh) Seppa S/S	132/33	15			0	0	0	0	May 2018	May 2018	
70	(Arunachal Pradesh) Yingkiong S/S	132/33	15		0	0	0	0	0			Yet to be awarded.
71	(Arunachal Pradesh) Ziro (New) S/S	132/33	15		0	0	0	0	0			Yet to be awarded.
72	(Assam) Chapakhowa (New) S/S	132/33	4x8.33		100	0	0	0	0		Mar 2019	
73	(Assam) Dhaligaon (Aug.) (2x50-2x25)	132/33	50		100	0	0	0	0		Mar 2019	
74	(Assam) Guwahati Medical College (GIS)	132/33	2x50		100	0	0	0	0	Mar 2019	Mar 2019	
75	(Assam) Hazo (New) S/S	132/33	2x31.5		0	0	0	0	0			Land identified and is under finalization
76	(Assam) Paltan Bazar (GIS)	132/33	2x50		100	0	0	0	0	Mar 2019	Mar 2019	
77	(Assam) Samaguri (Aug.) (1x40-1x16)	132/33	25		100	0	0	0	0		Mar 2019	
78	(Assam) Sarupathar (new) S/S	132/33	2x25		0	0	0	0	0		Mar 2019	
79	(Assam) Silapathar (New) S/S	132/33	2x31.5		100	0	0	0	0		Mar 2019	
80	(Assam) Tangla (New) S/S	132/33	2x31.5		100	0	0	0	0			
81	(Assam) Teok S/S	132/33	2x31.5		100	0	0	0	0		Mar 2019	
82	(Assam) Tezpur (New) S/S	132/33	2x50		100	0	0	0	0		Mar 2019	
83	(MAGHALAYA) Mynkre S/S	132/33	2x50		100	0	0	0	0		Apr 2019	
84	(MAGHALAYA) New Shillong (GIS)	132/33	2x50		0	0	0	0	0	Apr 2019		
85	(MAGHALAYA) Phulbari S/s	132/33	2x50		100	0	0	0	0		Apr 2019	
86	(Manipur) Gamphajol (new) S/S	132/33	40		0	0	0	0	0			Yet to be awarded.
87	(Manipur) Jiribam (Aug.) (2nd Trans.)	132/33	20		0	0	0	0	0			Yet to be awarded.
88	(Manipur) Kongba (3rd Addl.)	132/33	20		0	0	0	0	0			Yet to be awarded.
89	(Manipur) Kongba (Extn.) S/S	132/33	0		0	0	0	0	0			
90	(Manipur) Ningthoukhong 2nd (Aug.)	132/33	20		0	0	0	0	0			
91	(Manipur) Tamenglong (New) S/S	132/33	0		0	0	0	0	0			Yet to be awarded.
92	(Manipur) Thoubal (Extn.) S/S	132/33	0		0	0	0	0	0			Yet to be awarded.
93	(Manipur) Ukhrul (Aug.) S/S	132/33	0		0	0	0	0	0			Yet to be awarded.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
94	(Mizoram) Lunglei (Aug.) (2x25-2x12.5)	132/33	25		0	0	0	0	0			
95	(Mizoram) Lungsen S/S	132/33	25		0	0	0	0	0			
96	(Mizoram) Marpara (new) S/S	132/33	0		0	0	0	0	0			
97	(Mizoram) W. Phaileng (New) S/S	132/33	26		0	0	0	0	0			
98	(Nagaland) Longleng S/s	132/33	20		0	0	0	0	0			
99	(Nagaland) Longnak (Mongkolemba Junction) S/S	132/33	2x25		0	0	0	0	0			
100	(Nagaland) Pfutsero (New) S/S	132/33	2x25		0	0	0	0	0			
101	(Nagaland) Secretariat Complex Kohima (New) S/S	132/33	2x25		0	0	0	0	0			
102	(Nagaland) Zunheboto (New) S/S	132/33	2x25		0	0	0	0	0			
103	(Tripura) Amarpur (new) S/S	132/33	2x31.5		100	0	0	0	0		Nov 2019	
104	(Tripura) Ambassa (Aug.) S/S	132/33	31.5		100	0	0	0	0		Nov 2019	
105	(Tripura) Bagafa (New) S/S	132/33	2x50		0	0	0	0	0			
106	(Tripura) Belonia (New) S/S	132/33	2x50		100	0	0	0	0		Nov 2019	
107	(Tripura) Dhalabil (Khowai) (Aug.) S/S	132/33	2x31.5		100	0	0	0	0		Nov 2019	
108	(Tripura) Gokulnagar (New) S/S	132/33	2x50		100	0	0	0	0		Nov 2019	
109	(Tripura) Jirania (Aug.) (1x31.5 - 1x10)	132/33	23		100	0	0	0	0		Nov 2019	
110	(Tripura) Kailasahar S/S	132/33	2x50		100	0	0	0	0		Nov 2019	
111	(Tripura) Manu (new) S/S	132/33	2x50		100	0	0	0	0		Nov 2019	
112	(Tripura) Mohonpur (Hezamara) (New) S/S	132/33	2x31.5		100	0	0	0	0		Nov 2019	
113	(Tripura) Rabindra Nagar Plus	132/33	2x50		100	0	0	0	0		Nov 2019	
114	(Tripura) Sabroom (New) S/S	132/33	2x31.5		100	0	0	0	0		Nov 2019	
115	(Tripura) Satchand (New) S/S	132/33	2x31.5		100	0	0	0	0		Nov 2019	
116	(Tripura) Udaipur (Aug.) S/S	132/33	2x50		100	0	0	0	0		Nov 2019	
117	(Arunachal Pradeesh) Khupi (Extn.) S/S	132	0		100	0	0	0	0	May 2018	May 2018	
118	(Arunachal Pradesh) Along (Extn.) S/S	132	0		0	0	0	0	0			Yet to be awarded.
119	(Arunachal Pradesh) Chimpu (Itanagar) (Extn.)	132	0		0	0	0	0	0		Aug 2019	
120	(Arunachal Pradesh) Deomali (Extn.) S/S	132	0		0	0	0	0	0		Oct 2019	land available
121	(Arunachal Pradesh) Namsai (PG) (Extn.) S/S	132	0		0	0	0	0	0		Oct 2019	land available
122	(Arunachal Pradesh) Pasighat Old (Extn.)	132	0			0	0	0	0	May 2018	May 2018	acquisition under process
123	(Arunachal Pradesh) Roing (Extn.)	132	0		0	0	0	0	0			Yet to be awarded.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
	S/S											
124	(Arunachal Pradesh) Tezu (Extn.) S/S	132	0		0	0	0	0	0			Yet to be awarded.
125	(Arunachal Pradesh) Zero (Extn.)	132	0		0	0	0	0	0			Yet to be awarded.
126	(Assam) Dhemaji (Extn.)	132	0		100	0	0	0	0		Dec 2018	
127	(Assam) Kahalipara (Extn.)	132	0		100	0	0	0	0		Dec 2018	
128	(Assam) Kamakhya S/S (Extn.)	132	0		100	0	0	0	0	Mar 2019	Mar 2019	
129	(Assam) Rupai (Extn.)	132	0		100	0	0	0	0		Dec 2018	
130	(Assam) Sonabali (Extn.)	132	0		100	0	0	0	0		Nov 2018	
131	(MAGHALAYA) Ampati (Extn.) S/S	132	0		100	0	0	0	0		Oct 2018	
132	(Manipur) Imphal (PG) (Extn.) S/S	132	0		0	0	0	0	0			Yet to be awarded.
133	(Manipur) Kakching (Extn.) S/S	132	0		0	0	0	0	0			Yet to be awarded.
134	(Manipur) Ningthoukhong (Extn.) S/S	132	0		0	0	0	0	0			Yet to be awarded.
135	(Manipur) Rengpang (Extn.) S/S	132	20		0	0	0	0	0			
136	(Manipur) Yaingangpokpi (Extn.) S/S	132	0		0	0	0	0	0			Yet to be awarded.
137	(Nagaland) Mokokchung (State) (Extn.) S/S	132	0		0	0	0	0	0			
138	(Nagaland) Tuensang (Extn.) S/S	132	0		0	0	0	0	0			
139	(Nagaland) Wokha (Extn.) S/S	132	25		0	0	0	0	0			
140	(Sikkim) Rangpo (PG) (Extn.) S/S	132	0		0	0	0	0	0			Yet to be awarded.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)

1	Alipurduar & Agra(Extn.) HVDC S/S (Pole-4)	800	1500		100	80	75	70			Jun 2017	Pole-III along with HVDC line commissioned in Mar'17. Balance work under progress. Pole-IV expected by Jun'17.
2	Bay Extn. Kurukshetra HVDC (GIS) S/S	800	0		100	100	100	100			Dec 2016	Bay commissioned.
3	Champa & Kurukshetra HVDC S/S (Addl.) (Pole-3&4)	800	3000		100	38	28	0			Mar 2018	Work under progress.
4	Champa & Kurukshetra HVDC S/S (Pole-2)	800	1500		100	95	99	90		Jul 2015	Jun 2017	Pole-I alongwith HVDC line commissioned in Mar'17. Pole-II expected by Jun'17.
5	Agra S/S	765/400	500					0			Jul 2017	
6	Ajmer S/S	765/400	2x1500		100	75	72	50		Apr 2017	Mar 2018	Award placed in Apr'15. work under progress.
7	Angul S/S (Bus Arrangment)	765/400	2x1500		100	0	0	0	0		Apr 2019	Scpoe deleted.
8	Banaskanta S/S	765/400	2x500		100	60	50	20		Apr 2018	Apr 2018	Award placed in Sep'15. Work under progress.
9	Bay Aligarh (GIS)	765/400	0		100	55	30	10			Apr 2018	Award placed in Oct'15. Work under progress.
10	Bay Dharajaygarh S/S	765/400	0		100	99	96	96			Jun 2017	Work under progress. Completion matching with line.
11	Bay extn. Ajmer S/S	765/400	0		100	70	50	30		Apr 2018	Apr 2018	work under progress. Completion matching with associated line.
12	Bay extn. Angul S/S	765/400	0		100	95	92	87		Dec 2015	Jun 2017	Engg. supply, civil works & erection under progress. Completion matching with line.
13	Bay Extn. Angul S/s	765/400	0		100	100	100	100			Jun 2017	Bay commissioned in Jan'17.
14	Bay Extn. Aurangabad S/S	765/400	0		100	95	99	95			Mar 2017	work under progress.
15	Bay Extn. Banaskantha S/S	765/400	0		100	5	0	0			Jul 2018	Award placed in Mar'16. Engg. in progress.
16	Bay Extn. Bhiwani S/S	765/400	0		100	100	100	100			Oct 2016	Bay commissioned.
17	Bay Extn. Fatehpur S/S	765/400	0		100	0	0	0			Sep 2016	Award placed in Mar'17. Engg. in progress..
18	Bay Extn. Gwalior S/S	765/400	0		100	0	0	0			Apr 2018	Award under progress.
19	Bay Extn. Hyderabad S/S	765/400	0		100	90	95	75			May 2018	Work under progress.
20	Bay Extn. Jabalpur (Gadarwara-A)	765/400	0		100	95	95	75			May 2017	Work under progress.
21	Bay Extn. Jabalpur PS	765/400	0		100	95	95	75			Apr 2018	Work under progress.
22	Bay Extn. Jaipur S/S	765/400	0		100	85	80	70			Oct 2016	Work under progress.
23	Bay Extn. Raipur Pooling Station	765/400	0		100	95	95	95	0		Dec 2016	Work under progress. Matching with line.
24	Bay Extn. Salem Pooling Station	765/400	0		0	0	0	0	0			
25	Bay Extn. Wardha S/S	765/400	0		100	100	100	100	0		Mar 2017	Commissioned in Mar'17.
26	Bhadla S/S	765/400	3x1500		100	10	0	0			Jan 2019	Award Placed in Aug'16.Work under progress.
27	Bhiwani (Addl.)S/S	765/400	333		100	100	100	100			Aug 2015	Commissioned in Aug'15.
28	Bhuj Pooling Station	765/400	2x1500		100	40	25	0		Jul 2018	Jul 2018	Award placed in Mar'16. Work under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
29	Bikaner S/S	765/400	2x1500		100	12	0	0			May 2019	Award placed in May'16. Work under progress.
30	Chilakaluripeta S/S (PSITL - TBCB)	765/400	2x1500		100	2	0	0		Apr 2019	Apr 2019	Award placed in Dec'16. Land acquired. Work under progress.
31	Chittorgarh S/S	765/400	2x1500		100	70	75	50		Apr 2017	Mar 2018	Work under progress.
32	Cuddapah S/s	765/400	2x1500		100	35	15	0			Jul 2018	Award placed in Feb'16. Work under under progress. Efforts being made for priority 400KV portion matching with NP Kunta Gen. Ph.-III.
33	Extn. Aurangabad (PG)	765/400	0		100	100	100	100	0	Mar 2016	Sep 2015	Commissioned in Sep'15.
34	Extn. Chittorgarh S/S	765/400	0		100	55	50	35		Apr 2018	Apr 2018	Work under progress.
35	Extn. Gaya S/S	765/400	0		100	0	0	0			Jun 2019	Award under placed in Mar'17.
36	Extn. Jabalpur (vindhyachal) Pooling Station	765/400	0		100	40	35	5			Jun 2018	Award placed in Apr'16. Work under progress.
37	Extn. Jharsaguda (Sundergarh) Pooling Station	765/400	0		100	0	0	0			Jun 2018	Award placed in Mar'17.
38	Extn. Jharsuguda S/S	765/400	0		100	95	92	87		Dec 2015	Jun 2017	Works under progress. Completion matching with line.
39	Extn. Kanpur (GIS)	765/400	0		100	100	85	90	0	Jun 2016	Mar 2017	Award placed in Feb'14. Work under progress.
40	Extn Kanpur S/S	765/400	0		100	100	100	100			Mar 2017	Bay commissioned.
41	Extn. Lucknow S/S	765/400	0		100	100	100	100	0	Apr 2013	Mar 2015	Commissioned.
42	Extn. Meerut S/S	765/400	0		100	100	100	100	0	Mar 2015	May 2015	Commissioned in May'15.
43	Extn. Moga S/S	765/400	0		100	100	100	100	0	Mar 2015	May 2015	Commissioned in May'15.
44	Extn. Patna S/S	765/400	0		100	0	0	0			Jun 2019	Award placed in Mar'17. Engg. in progress.
45	Extn. Ranchi S/S	765/400	0		100	94	92	84		Mar 2017	Mar 2017	Work under progress.
46	Extn. Solapur (PG)	765/400	0		100	100	100	100	0	Mar 2016	Sep 2015	Commissioned in Sep'15.
47	Extn. Solapur S/S	765/400	0		100	20	5	0			Jan 2018	Award placed in Apr'16. Work under progress.
48	Extn. Tuticorin S/S	765/400	0		100	85	90	60	0	Sep 2014	Dec 2016	Work under progress.
49	Extn. Varanasi S/S	765/400	0		100	100	100	100	0	May 2015	Mar 2016	Commissioned in Mar'16.
50	Extn. vindhyachal (Jabalpur) Pooing Station	765/400	0		100	45	40	0			Jun 2018	Award placed in Apr'16. Work under progress.
51	Extn. Vindhyachal Pooling Station	765/400	1500		100	95	75	25			Jul 2017	Award placed in Aug'15.work under progress.
52	Gaya (ICT) S/S	765/400	500		100	0	0	0	0		Jun 2017	Award placed in Jun'15.Ict dispatch expected by May'17.
53	Hyderabad (Maheshwaram) (GIS) S/S	765/400	2x1500		100	70	60	50		Mar 2018	Dec 2017	Works under progress.
54	Jharsuguda Pooling Station	765/400	2x1500		100	100	100	100	0	Jun 2015	Jan 2016	Commissioned in Jan'16.
55	Jharsuguda (Sundargarh) S/S	765/400	2x1500		100	25	15	5			Apr 2019	Work under progress.
56	Jhatikara S/S	765/400	500		100	60	55	50			Apr 2018	Work under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
57	Kudgi (GIS) S/S	765/400	0		100	100	100	100	0	Dec 2015	Dec 2015	Commissioned in Dec'15.
58	Meerut (Aug.)	765/400	1500		100	60	30	0			Oct 2017	Work under progress.
59	Nellore	765/400	3000		0	0	0	0		Mar 2017		Extn. at Nellore- Award placed in Mar'17.
60	Nizamabad s/s (ICT-II)	765/400	1500		100	100	100	100				Commissioned 04/2017
61	Orai S/S	765/400	2000		100	55	35	12		Apr 2018	Apr 2018	Work under progress.
62	Padghe S/S	765/400	2x1500		100	95	95	90		Aug 2014	Dec 2017	Supply, civil works & erection under progress.Completion matching with line.
63	Parli S/S (PPTL -TBCB)	765/400	2x1500		100	25	20	5		Jan 2018	Jan 2018	Work under progress.
64	Sasaram (2nd Trf.) S/S	765/400	1500		0	0	0	0	0		Mar 2014	
65	Srikakulam S/S	765/400	2x1500		100	98	97	96		Jun 2015	Dec 2017	765KV Bay commissioned in Jan'17 matching with associated line. Completion delayed due to down-stream not ready, matching with Srikakulam - Garividi line (under TBCB).
66	Tehri (GIS)	765/400	4x800		100	45	25	0		Nov 2017	Oct 2017	Award placed in Mar'15. Engg., civil work & supply under progress.
67	Warora PS (PWTL-TBCB)	765/400	2x1500		100	45	20	15		Nov 2017	Mar 2018	Award placed in Apr'16. Work under progress.
68	Agra (Extn.)	400/220	315		100	25	15	0		Jul 2017	Jul 2017	Award placed in Sep'15. Work under progress.
69	Alipurduar HVDC S/S	400/220	630		100	100	100	100			Mar 2017	Both ICT's commissioned in Mar'17
70	Aurangabad (Extn.)	400/220	630		100	98	100	98		Oct 2012	Feb 2018	Sub station commisioned alongwith both ICT's in Jan'14. Balance works under progress. Commissioned matching with line.
71	Ballabgharh S/S (Replacement of ICT-III & ICT-IV) ((500-315)	400/220	370		100	90	90	70			Sep 2017	ICT-I & II commissioned in Feb'16 & Sep'16. Balance work under progress.
72	Bay Barh (Switchyard)	400/220	0		100	100	100	100	0		Jun 2015	Commissioned in Jun'15.
73	Bay Extn Alipurduar	400/220	0		100	99	99	99			Jan 2018	Bays available/ ready. Commissioning matching with line.
74	Bay Extn. Allahabad S/S	400/220	0		100	100	100	100		Jul 2015	Apr 2016	Ready for commissioning/ commissioned.
75	Bay Extn. Amritsar S/S	400/220	0								Sep 2016	
76	Bay Extn. Aurangabad S/S	400/220	0		100	60	50	15			Sep 2017	Work under progress.
77	Bay Extn. Bagpat S/S	400/220	0		100	100	100	100		Nov 2011	Nov 2016	Bay commissioned in March 2017.
78	Bay Extn. Bhinamal S/S	400/220	0		100	100	100	100			Jul 2017	Bay commissioned in April 2017.
79	Bay extn. Bidadi (GIS)	400/220	0		100	100	100	100		Dec 2015	Sep 2016	Bay commissioned.
80	Bay Extn. Biharshariff	400/220	0		100	80	75	55			Dec 2016	Work under progress.
81	Bay Extn. Biharshariff S/S	400/220	0		100	100	100	97			Oct 2016	work under progress.Works on halt due to non-availability of S/D. Now work under progress.
82	Bay Extn. Biswanath Chariyali S/S	400/220	0		100	15	0	0		Feb 2013	Dec 2017	Completion matching with line (Line work almost stalled due to agitation against big dam)/delay in Generation. Gen. schedule

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												uncertain.
83	Bay Extn. Boisar S/S	400/220	0		100	100	100	100			Oct 2016	Bay commissioned.
84	Bay Extn. Champa S/S	400/220	0		100	90	88	80			Apr 2017	Work under progress. Completion matching with line.
85	Bay extn. Deharadun S/S	400/220	0		100	100	99	99		Nov 2014	Dec 2016	Bay ready. Commissioning matching with line.
86	Bay Extn. Dehar S/S	400/220	0		100	90	80	76			Sep 2017	One reactor commissioned & Transformer in Jan'17 Balance work under progress. Completion expected by Sep'17.
87	Bay Extn. Dharmapuri S/S	400/220	0		100	99	99	98			May 2017	Work under progress. Completion matching with line.
88	Bay Extn. Dichpally S/S	400/220	0		100	10	100	100			Mar 2017	Commissioned in Mar'17.
89	Bay extn. Dubri (Mendhasal) S/S	400/220	0		100	100	100	100				Bay commissioned in Aug'15.
90	Bay Extn. Farakka S/S	400/220	0		100	100	100	100			Dec 2016	Bay commissioned in Mar'17.
91	Bay Extn. Gokarna S/S	400/220	0		100	100	100	100			Dec 2016	Bay commissioned in Mar'17.
92	Bay Extn. Gooty S/S	400/220	0		100	100	100	100			Jul 2017	Bay commissioned.
93	Bay Extn. Gwalior S/S	400/220	0		100	8	2	0			Sep 2017	Work under progress.
94	Bay Extn. Indore (Khandwa) S/S	400/220	0		100	100	100	99			Dec 2016	Completion matching with line.
95	Bay Extn. Kaithal S/S	400/220	0		100	100	100	100			Aug 2017	Bay commissioned .
96	Bay extn. Kishanpur S/S	400/220	0		100	97	96	90		Jul 2013	Oct 2016	Works under progress.
97	Bay extn. Kishenpur S/S	400/220	0		100	100	99	99		Nov 2014	Dec 2016	Commissioning matching with line.
98	Bay extn. Kota S/S	400/220	0		100	100	100	100		Mar 2015	Jun 2017	Commissioning matching with line.
99	Bay Extn. Kota S/S	400/220	0		100	70	50	35			Nov 2017	Award placed in Aug'15. Work under progress.
100	Bay Extn. Kota S/S (PG)	400/220	0		100	100	100	100	0		Jun 2017	Work completed. Commissioning matching with line.
101	Bay Extn. Koteswar S/S	400/220	0		100	100	100	99			Dec 2016	Balance work under progress.
102	Bay Extn. Kurukshetra (Jind) S/S	400/220	0		100	45	43	25			Mar 2018	Work under progress.
103	Bay Extn. Madhugiri S/S	400/220	0		100	60	40	30	0		May 2017	Award placed in Dec'14. Work under progress.
104	Bay Extn. Madhugiri S/S (Salem-I)	400/220	0		100	85	95	70			Dec 2016	Work under progress. Completion matching with line
105	Bay Extn. Malerkotal (GIS) S/S	400/220	0		100	100	100	100			Sep 2016	Bay commissioned in Dec'16.
106	Bay Extn. Nagapatnam (PS) S/S	400/220	0		100	100	100	100		Jul 2015	Sep 2016	Bay commissioned in Oct'16.
107	Bay extn. Navsari S/S	400/220	0		100	100	100	100		Oct 2016	Oct 2016	Bay completed. Commissioning matching with line.
108	Bay Extn. Nellor S/S	400/220	0		100	100	100	100			Jul 2017	Bay commissioned.
109	Bay Extn. Orai S/s	400/220	0		100	0	0	0			Apr 2018	Award placed in Oct'15. Engg. in progress.
110	Bay Extn. Padhe S/S	400/220	0		100	75	60	20			Mar 2017	Engg., civil work & supply under progress. MSETCL S/S at Kudus delayed due to termination of main contract and re-

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												tendered. Critical
111	Bay extn. Purulia S/S	400/220	0		100	94	92	84		Mar 2017	Mar 2017	Purulia bay to be executed by West Bengal on deposit work basis. Bay at Purulia to be constructed in New S/S at Purulia (WBSETCL) due to space constraint. Interim arrangement to be made accordingly by WBSETCL.
112	Bay Extn. Rajgarh S/S	400/220	0		100	100	100	100			Sep 2016	Bay commissioned in Oct'16.
113	Bay Extn. Salem S/S	400/220	0		100	100	100	100			Dec 2016	Bay commissioned in Oct'16.
114	Bay Extn. Sasaram S/S	400/220	0		100	90	78	55			Dec 2016	work under progress.
115	Bay Extn. Satna S/S	400/220	0		100	60	50	15			Sep 2017	Award placed in Jun'15. work under progress.
116	Bay Extn. Sholapur S/S	400/220	0		100	60	50	20			Mar 2017	Award placed in Jun'15. Work under progress.
117	Bay Extn. Singrauli S/s	400/220	0		100	75	85	40			Mar 2017	work under progress.
118	Bay Extn. Somanahalli S/S	400/220	0		100	98	98	98			Dec 2016	Work almost completed, completion matching with line.
119	Bay extn. Sonapat S/S	400/220	0		100	100	100	100		Jul 2017	Aug 2017	Bay commissioned in Dec'16
120	Bay Extn. Trissur S/S	400/220	0		100	100	100	100			Feb 2017	Bay commissioned in Mar'17.
121	Bay Extn. Tuticorin PS	400/220	0		100	75	60	50			Dec 2016	Work under progress.
122	Bay extn. Vapi S/S	400/220	0		100	100	100	100		Oct 2016	Oct 2016	Bay completed. Commissioning matching with line.
123	Bay Extn. Vijayawada S/S	400/220	0		0	0	0	0	0			
124	Bay Extn. Wagoora S/S	400/220	0		100	25	20	0		Mar 2018	Mar 2018	Work under progress.
125	Bay Extn. Yelahanka (GIS)	400/220	0		100	0	0	0			Jul 2017	After resolution of ROW issue of LILO line at Yelahanka S/stn.
126	Betul (GIS) S/S	400/220	630		100	95	95	95			May 2017	Award placed in Dec'14. Work under progress. Completion matching with line
127	Bhadla S/S	400/220	1500		0	10	0	0				Work under progress.
128	Bhuj Pooling Station	400/220	2x500		100	40	25	0		Jul 2018	Jul 2018	Award placed in Mar'16. Work under progress.
129	Bongaigaon (2nd ICT) S/s.	400/220	315		100	30	25	20		Dec 2017	Dec 2017	Award placed in Nov'15. work under progress.
130	Cuddapah (Extn.)	400/220	500		100	70	60	50		Feb 2017	Jun 2017	Award placed in Sep'14. Work under progress.
131	Daltonganj	400/220	2x315		100	55	78	15		Nov 2012	Dec 2017	Award placed in May'16 after re-tendering. Engg., supply, civil works & erection under progress. Due to delay in handing over land, M/s Alstom not agree to take up the work. Down stream network also delayed by JSEB.
132	Dwarka -I (GIS) S/S	400/220	2000		100	0	0	0		May 2017	Sep 2018	Award placed in Dec'16. Land acquired in Aug'16. Engg. in progress.
133	Extn. Bachau S/S	400/220	0		100	65	70	15			Jul 2018	Award placed in Jan'16. work in progress.
134	Extn. Baharampur S/S	400/220	0		100	20	0	0			Apr 2018	Award placed in Aug'16. work under

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
progress.												
135	Extn. Bina S/S	400/220	125		100	100	100	100	0	Jul 2016	Feb 2016	Commissioned in Feb'16.
136	Extn. Chaibasa S/S	400/220	63		100	100	100	100	0	Mar 2017	May 2016	Commissioned in May'16.(under TBCB rout).
137	Extn. Chittorgarh S/S	400/220	0		100	80	70	55			Mar 2017	Deposit work by RVPNL. Work under progress.
138	Extn. Daltonganj S/S	400/220	2x160		100	30	0	0			Nov 2017	Award placed in Jul'16. Work under progress.
139	extn. Dharmapuri (Salem New) S/S	400/220	0		100	99	99	98			May 2017	work under progress.
140	Extn. Dulhasti S/S	400/220	0		0	0	0	0	0	Nov 2014		
141	Extn. Farakka S/S	400/220	0		100	7	0	0			Apr 2018	Award placed in Aug'16. Work under progress.
142	Extn. Hindupur S/S	400/220	0		100	0	0	0			Jul 2018	To be implementation by APTRANSCO.
143	Extn. Indore S/s	400/220	2x500		100	60	50	10			Jul 2018	Award placed in Jan'16. work under progress.
144	Extn. Itarsi S/S	400/220	500		100	55	40	10			Jul 2018	Work under progress.
145	Extn. Jaipur (Sourth) (RAPP)	400/220	0		100	85	80	70			Nov 2017	Work under progress.
146	Extn. Jaipur (South) S/S	400/220	0		100	70	50	40			Nov 2017	Award placed in Aug'15. Work under progress.
147	Extn. Jalandhar (Samba)	400/220	0		100	50	35	25			Jul 2017	Work under progress.
148	Extn. Jeerat S/S	400/220	0		100	5	0	0			Apr 2018	Award placed in Aug'16. Work under progress.
149	Extn. Kaithal S/S	400/220	0		100	100	100	100			Oct 2016	Bat commissioned in Oct'16.
150	Extn. madhugiri (Salem II) S/S	400/220	0		0	0	0	0	0			
151	Extn. Madugiri S/S	400/220	500		100	98	95	95			Jun 2017	Completion matching with TBCB line.
152	Extn. Mainpuri S/S	400/220	500		100	50	35	10			Jan 2018	Award placed in Mar'16. Work under progress.Efforts being made to complete earlier i.e. Jul'17.
153	Extn. NP Kunta S/s	400/220	500		100	45	20	0			Nov 2017	Efforts being made for earlier completion in view of NP Kunta Gen.
154	Extn. NP Kunta S/S	400/220	0		100	50	40	0			Jul 2018	Work under progress.
155	Extn. Parli Switching Station	400/220	0		100	25	5	0			Feb 2018	Award placed in Apr'16. Work under progress.
156	Extn. Sagardighi S/S	400/220	0		100	10	0	0			Apr 2018	Award placed in Aug'16. work under progress.
157	Extn. Salem (Madhugiri II) S/S	400/220	0		0	0	0	0	0			
158	Extn. Samba (Jalandhar)	400/220	0		100	50	35	25			Nov 2018	Award placed in Jan'16. Work under progress.
159	Extn. Sankhari S/S	400/220	0		100	25	10	0		Apr 2018	Apr 2018	Award placed in Sep'15. Work under progress.
160	Extn. Sikar S/S	400/220	500		100	80	70	40			Jan 2018	Award placed in Mar'16. Supply & civil work under progress. Issue needs to be takk up with State for construction of 220KV line. In absence of line, bay not be utilised.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												Readiness of the bay expected by Jul'17.
161	Extn. Subhashgram S/S	400/220	0		100	0	0	0			Apr 2018	Award placed in Aug'16. Engg. in progress.
162	Extn. Tuticoring Pooling Stn. (Kudukulom)	400/220	0		100	75	60	50			Jul 2018	Work under progress.
163	Extn. Tuticorin Pooling Station	400/220	0		100	4	0	0	0	Apr 2017	Apr 2017	Award placed in Apr'15. Work under progress.
164	Extn. Vadodara S/S (GIS)	400/220	1000		100	100	100	100		Jul 2016	Mar 2017	Commissioned 03/2017 (Late Reported)
165	Extn. Vemagiri (PG) S/S	400/220	0		100	20	0	0			Jul 2018	Award placed in May'16. Work under progress.
166	Extn. Yelahanka (GIS) S/S	400/220	0		100	10	0	0	0		Jul 2017	Work under progress.
167	Farakka (Aug.) (500-315)	400/220	185		100	85	75	50			Nov 2017	Supply, civil work & erection under progress. Shifting of ICT from Pusali under progress. However, ICT held up at bridge near Farakka. Permission to cross bridge refused by MoST, W.B. ICT temperaily stored at Durgapur.
168	Gooty (Extn.)	400/220	500		100	77	55	50		Feb 2017	Jun 2017	Award placed in Sep'14. Work under progress.
169	Gurgaon (Aug.) 4th ICT S/S	400/220	500		100	95	95	60		Jun 2016	Feb 2018	work under progress.
170	Gurgaon (Extn.)	400/220	500		100	90	94	65		May 2016	Jul 2017	Work under progress.
171	Hamirpur (Extn.)	400/220	315		100	55	22	20		May 2016	Jul 2017	Work under progress.Down stream line delayed. CEA to take up with state for readiness of down stream line by Jun'17.
172	Jamshedpur (Aug.) (500-3415)	400/220	185		100	95	95	80			Jun 2017	work under progress.
173	Kaithal S/S	400/220	315		100	35	20	15			Jul 2017	Work under progress.
174	Kala Amb S/S (PKATL-TBCB)	400/220	7x105		100	96	90	70		Jul 2017	Jul 2017	Work under progress.
175	Khammam (Extn.)	400/220	500		100	72	60	50		Feb 2017	Jun 2017	Works under progress.
176	Kohlapur S/S (GIS)	400/220	0		100	100	100	100		Apr 2015	Nov 2015	Commissioned in Nov'15.
177	Kotputli S/S	400/220	630		0	0	0	0			Dec 2014	
178	Kurukshetra S/S	400/220	2x500		100	100	100	100	1000	Jun 2015	Mar 2017	Boths ICT's commissioned in Mar'17.
179	Maithon S/S (Replacement of ICT-II) (500-315)	400/220	185		100	70	50	45			Jun 2017	ICT-I commissioned in Sep'16. Balance work under progress. ICT yet to be supplied.
180	Mapusa (ICT) S/S	400/220	315		100	100	100	100	0			ICT commissioned in oct'13.
181	Misa (Aug.) S/S (Replacement 4x105 MVA by 2x500 MVA)	400/220	2x500		100	5	0	0	0		May 2018	GIS portion award in Jun'16 & AIS portion in Jul'16.Work under progress.
182	Misa (Extn.) S/S	400/220	315		100	0	0	0			Jul 2018	Award placed in Jul'16. Engg. in progress.
183	Narendra (Aug) (2x500-2x315)	400/220	370		100	30	15	20		Feb 2017	Jun 2017	Award placed in Sep'14. Work under progress.
184	Navi Mumbai (GIS)	400/220	630		100	100	100	100		Sep 2010	Dec 2017	Sub station is ready. Commissioning matching with LILO line (under ROW) now planned to be completed using under ground cable. Cable trench work under progress. Severe ROW problem. Critical. Due to severe ROW portion at Navi-Mumbai

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												end, Line was decided to be terminated at Kudus S/Stn. of MSETCL. Also 220KV down stream system (under MSETCL scope) delayed. Critical.
185	Parbati (PS)	400/220	630		100	85	75	70		Jun 2016	Apr 2017	work under progress.MoP/CEA assistance required for implementation of down stream line by HPSEB.
186	Patna (Replacement of ICT-II) (500-315)	400/220	185		100	62	67	52			Jun 2017	ICT-I commissioned in Sep'16 Balance work under progress.
187	Pusali (Aug.) (500-315)	400/220	370		100	72	62	52			Jun 2017	ICT-I commissioned in Mar'16. Balance works under progress.
188	Rajarhat (GIS) S/S	400/220	2x500		100	90	95	85			Sep 2017	Work under completion. However, work standstill due to severe ROW problem in last one month & protest by locals. Who are not allowing to enter in Rajarhat S/S. Land acquired in Feb'14.
189	Rajghat S/S (GIS)	400/220	2000		100	0	0	0		May 2017	Jun 2019	Re-award under progress. Possession of land in Dec'16. Award terminated due to delay in land acquisition. Land under hold.
190	Rangpo S/S (GIS)	400/220	16x105 +3x100		100	100	100	100		Nov 2013	Mar 2016	Commissioned.
191	Rewa Pooling Station	400/220	3x1500		100	80	60	40			Oct 2017	Work under progress.
192	Satenapalli (Narasaraopeta) & Garividi (AP) S/S (PSITL - TBCB)	400/220	400		100	1	0	0			Apr 2019	Award placed in Dec'16. Work under progress..
193	Silchar (New) S/s	400/220	400		100	99	99	99			Feb 2018	Major part of sub station charged progressively from Mar'12 to Oct'12. Balance Work under progress.
194	Silchar S/S (New)	400/220	200							Dec 2012	Feb 2018	
195	Solapur (Aug.)	400/220	315		100	100	100	100	0	Oct 2015	Oct 2015	ICT commissioned in Oct'15.
196	Somannm S/S	400/220	2x500		0	0	0	0	0			
197	SVA at 400/220 kV New Wanpoh S/S (+)300 MVAR/(-)200 MVAR	400/220	0		100	68	65	82			Dec 2016	Work stopped due to disturbance in Kashmir since 07.08.16
198	SVC at 400/220 kV Kankroli s/s (+)600 MVAR/(-)400 MVAR	400/220	0		100	100	100	100			Oct 2016	Commissioned in Dec'16
199	SVC at 400/220 kV Ludhiana S/S (+)400 MVAR/(-)300 MVAR	400/220	0		100	100	100	100			Oct 2016	Commissioned in Nov'16
200	Tirunelveli Pooling station (GIS)	400/220	2x500		100	97	50	45		Apr 2017	Mar 2017	Award placed in Apr'15. work under progress. To be match Generation.
201	Trichy (Extn.)	400/220	500		100	95	90	90		Feb 2017	Apr 2017	Work under progress.
202	Tughlakabad S/S (GIS)	400/220	2000		100	0	0	0		Jul 2017	Oct 2018	Award placed in Dec'16.Land acquired in Aug'16. Engg. in progress.
203	Uttra (Pindiabil) S/S	400/220	630		100	100	100	100	0	Mar 2016	Jun 2016	Sub station completed in Jun'16. Commissioned in Jul'16.
204	Wanpon (Extn.) S/S	400/220	420		100	100	100	100	0		Jul 2014	Commissioned.
205	Warangal (Extn.)	400/220	500		100	82	65	30		Feb 2017	Jun 2017	Work under progress.
206	Yelahanka (GIS)	400/220	2x500		100	99	99	98	0	Jun 2013	Dec 2017	Completion matching with line.Uncertain.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
207	Extn. of 2 nos. bays Imphal S/S	400/132	0		100	0	0	0			May 2018	Award placed in Jul'16. Engg. in progress.
208	Extn. of 2nos. GIS bays at Silchar S/S	400/132	0		100	30	0	0			May 2018	Award placed in Jul'16. Work under progress.
209	Imphal (3rd ICT)	400/132	200		100	0	0	0			Jul 2018	Award placed in Jul'16. Engg. in progress.
210	Imphal S/S (upgradation)	400/132	2x315		100	30	0	0			May 2018	Award placed in Jul'16. Work under progress. Efforts are being made to complete Silcher bay at Imphal early.
211	Phursungi S/S	220/33	200		0	0	0	0	0			
212	Anuppur S/S	220/132	160		0	0	0	0	0			
213	Balipara S/S	220/132	120		100	10	0	0		Dec 2017	Dec 2017	Award placed in Nov'15. Work under progress.
214	Bay Extn. Amargarh S/s	220/132	0			0	0	0			Jul 2017	Not in scope in POWERGRID.
215	Bay Extn. Kishanganj S/S	220/132	0		100	100	100	100			Nov 2016	Bay commissioned.
216	Bay Extn. New Melli (GIS)	220/132	0		0	0	0	0	0			
217	Bay Extn. Siliguri (Purena) S/S	220/132	0		100	85	90	75			Nov 2016	work under progress.
218	Kopili S/S	220/132	100		100	30	20	15			Dec 2017	Award placed in Nov'15. Work under progress.
219	Kopli (Extn.) S/S	220/132	160		100	0	0	0			Dec 2017	Award placed in Jul'16. Engg. in progress.
220	Legship S/S	220/132	100		0	0	0	0	0		Nov 2016	Work yet to be awarded by PGCIL.
221	RPH (Aug). S/S	220/132	60		0	0	0	0	0			
222	Mokokchung (ICT)	220	315		100	0	0	0			Jul 2018	Award placed in Jul'16. Engg. in progress.
223	Imphal S/S	132/33	2x50		100	100	100	100			Apr 2013	ICT-I (50MVA) commissioned in Mar'13 & ICT-II commissioned in Apr'13.
224	Melriat S/S (Upgradable to 400 kV)	132/33	2x50		100	81	70	40			Feb 2018	Supply, civil works & erection under progress. Completion matching with line.
225	Namsai S/S	132/33	2x15		100	65	100	25			Feb 2018	Work under progress. Completion matching with associated lines. Critical.
226	Nirijuli (Extn.) S/S	132/33	50		100	0	0	0			Jul 2018	Award placed in Jul'16. Engg. in progress.
227	Nirjuli S/S (Repl.)	132/33	80		100	100	100	100	0		Mar 2016	ICT-I commissioned in Feb'16 & ICT-II in MAR'16.
228	Roing S/S	132/33	2x15		100	95	100	95			Sep 2017	Work under progress. Completion matching with associated lines. Critical.
229	Tezu S/S	132/33	2x15		100	88	100	85			Sep 2017	Work under progress. Completion matching with associated lines. Critical.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ASSAM ELECTRICITY GRID CORP. LIMITED (AEGCL)

1	Kukumara S/S (2x50)	220/132	100		100	90	100	98	0		Jun 2016	completed
2	Rangia S/S (2x100)	220/132	200		100	100	100	100		Jun 2012	Jun 2017	SS completed/charged on 24.06.2013 but could not commissioned due to non completion of the line.
3	Sonapur (2x100)	220/132	200		100	50	92	92		Mar 2013	Jun 2017	75 percent completed
4	Azara s/s	132/33	2x16		100	78	90	82			Apr 2017	One 16 MVA transformer will be charged soon
5	Barpeta	132/33	2x25		100	30	20	0			Feb 2018	Civil and other field work is in progress. overall progress 30 percent
6	Dhekiajuli	132/33	2x25		100	75	30	20			May 2017	GTP and drawing approval of major equipments done. DI issued for major equipments. Overall completion 55 percent, SS and 132kV structure erected. CR building 85 percent
7	Hatchingmari	132/33	2x25		100	0	0	0				Site survey is undergoing. Preliminary works are in progress
8	Kamakhya s/s	132/33	2x40		100	60	100	80			Jun 2017	80 percent completed
9	Karimganj	132/33	2x25		100	85	100	0			Apr 2017	All equipment erected. Equipment foundation completed. Transformer foundation completed , control room 90 percent completed , Equipment structure 95 percent completed, Earth filling 85 percent completed.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

BIHAR STATE ELECTRICITY BOARD (BSEB)

1	Bihta (GSS) S/S	220/132/33	320		100	10	20	0	0		Jul 2017	Work hold up due to approach road. Delay due to Severe RoW.
2	Motipur (GSS) S/S	220/132/33	320		100	100	90	85	0	Feb 2017	May 2017	
3	Musahari S/S	220/132/33	320		100	95	100	95	0	Dec 2016	Aug 2017	2x160 MVA and 3x50 MVA charged
4	Pusauli S/S	220/132/33	300		100	100	100	98	0		May 2016	
5	Supaul/Lokhi S/S	220/132/33	320		100	55	85	0	0	Mar 2017	Sep 2017	
6	Barauni (TPS) (ICT)	220/132	300		0	0	0	0	0			Award under process.
7	Biharshariff S/S	220/132	150		0	0	0	0	0		Dec 2016	
8	Bodhgaya (2nd Trf.)	220/132	150		0	0	0	0	0		Dec 2016	
9	Dehri (Addl.) S/S	220/132	100		0	0	0	0	0		Dec 2016	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)

1	Bilaspur	400/220	2x315		0	0	0	0	0		Apr 2018	
2	Dhamtari	400/220	2x315		0	0	0	0	0		Apr 2018	
3	Jagdalpur S/s	400/220	630		100	58	85	85		Nov 2014	Aug 2017	Work under progress.
4	NSPCL (2x315 MVA) ICT-II	400/220	630		100	100	100	100	0		Mar 2017	Failed during S C test. Under repair.
5	Borjhara S/S	220/132	2x160		100	0	0	0			Dec 2017	work under progress.
6	Jagdalpur	220/132	160		0	0	0	0	0	Mar 2018		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
DADRA AND NAGAR HAVELI ELECTRICITY DEPARTMENT (DNH)												
1	Vaghchippa s/s	220/66	320		0	0	0	0	0		Mar 2018	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DAMAN AND DIU ELECTRICITY DEPARTMENT (DANDD)

1	Ringanwada s/s	220/66	260		0	0	0	0	0		Mar 2018	
---	----------------	--------	-----	--	---	---	---	---	---	--	----------	--

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DELHI TRANSCO LIMITED (DTL)

1	Bamnoli S/S (Addl.)	400/220	315		0	0	0	0	0		Mar 2018	
2	Gopalpur GIS	400/220	1000		0	0	0	0	0		Mar 2022	
3	Mundka S/S (Addl.)	400/220	315		0	0	0	0	0		Mar 2018	
4	Rangpuri GIS	400/220	2000		0	0	0	0	0		Mar 2023	
5	Shalimarbagh GIS	400/220	2000		0	0	0	0	0		Mar 2021	
6	Bamnauli GIS	220/66	320		0	0	0	0	0		Mar 2021	
7	Barwala (Rohini Sector-34)	220/66	320		0	0	0	0	0		Mar 2023	
8	Budella S/S	220/66	320		0	0	0	0	0		Mar 2018	
9	Budhpur GIS	220/66	320		0	0	0	0	0		Mar 2021	
10	Chandrawal GIS	220/66	300		0	0	0	0	0		Mar 2019	
11	Dhansa/Jaffarpur/Jhatikalan	220/66	320		0	0	0	0	0			
12	Gopalpur GIS	220/66	320		0	0	0	0	0		Mar 2018	
13	Janakpuri GIS	220/66	320		0	0	0	0	0		Mar 2020	
14	Maidan Garhi / IGNOU GIS	220/66	320		0	0	0	0	0		Mar 2021	
15	Mangolpuri GIS	220/66	320		0	0	0	0	0		Mar 2020	
16	Mayur Vihar GIS	220/66	320		0	0	0	0	0		Mar 2022	
17	Pappankalan-III	220/66	320		100	70	90	60		Mar 2017	Aug 2017	1.Erection of 220 kV & 66 kV Gantry tower and stringing work completed. 2.Construction of Control room building is in progress. 4.Shifting of DJB line is taken up with DJB. 5.Erection of 220 kV &66 kV equipment is in advance stage. 6. 2x 160 MVA Pr. Trf. reached at site & placed on foundation. 7. Earthing and Cabling work is in progress.
18	R.K. Puram GIS	220/66	160		100	10	0	0			May 2018	1.Sub station layout SLD of 220,66 &33 kV GIS approved. 2.Civil work for boundary wall, 66kV & 33kV GIS building started.
19	Sanjay Gandhi Transport Nagar (SGTN) GIS	220/66	320		0	0	0	0	0		Mar 2019	
20	Subzi Mandi GIS	220/66	100		0	0	0	0	0		Mar 2021	
21	Tikri Khrd GIS	220/66	320		0	0	0	0	0		Mar 2018	
22	Tughlakabad S/S	220/66	320		100	0	0	0			Mar 2018	
23	AIIMS (Aug.)	220/33	100		0	0	0	0	0		Mar 2017	
24	Geeta Colony (Addl.)	220/33	100		0	0	0	0	0		Mar 2017	
25	Jasola GIS	220/33	320		0	0	0	0	0		Mar 2020	
26	Karol Bagh GIS	220/33	300		0	0	0	0	0		Mar 2019	
27	Lodhi Road (GIS)	220/33	100		100	90	98	96		Jul 2012	Sep 2017	Dismantling of existing switch yard and

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												then convert in to GIS. There are constraints in execution of work due to non availability of shut downs and it is existing AIS Sub Station & heavily loaded one.
28	Maharanibagh GIS	220/33	300		0	0	0	0	0		Mar 2019	
29	Masjid Moth (Addl.)	220/33	100		0	0	0	0	0		Mar 2017	
30	Mehrauli (Replacement) (160-100)	220/33	60		0	0	0	0	0		Mar 2021	
31	Najafgarh (Replacement) (160-100)	220/33	120		0	0	0	0	0		Mar 2021	
32	Narela (Replacement) (160-100)	220/33	60		0	0	0	0	0		Mar 2021	
33	Nehru Place GIS	220/33	300		0	0	0	0	0		Mar 2021	
34	Okhla (Replacement) (160-100)	220/33	120		0	0	0	0	0		Mar 2021	
35	Panjabi Bagh GIS	220/33	300		0	0	0	0	0		Mar 2019	
36	Patparganj (Addl.)	220/33	100		0	0	0	0	0	Jun 2016	May 2016	
37	Patparganj (Aug.)	220/33	100		0	0	0	0	0		Mar 2017	
38	Patparganj (Replacement) (160-100)	220/33	120		0	0	0	0	0		Mar 2021	
39	Peeragarhi (Addl.)	220/33	100		0	0	0	0	0	Jun 2016	Mar 2017	
40	R.K.Puram GIS	220/33	100		100	10	0	0			May 2018	1.Sub station layout SLD of 220,66 &33 kV GIS approved. 2.Civil work for boundary wall, 66kV & 33kV GIS building started.
41	Sarita Vihar (Replacement) (160-100)	220/33	60		0	0	0	0	0		Mar 2021	
42	220 KV bay at Masjid moth (2 nos.)	220	0		100	95	100	100		Oct 2016	Apr 2017	1.220 kV erection work completed. 2.Electrical Inspector clearance has been obtained on 31.03.2017. 3. All bays commissioned on 05.04.2017.
43	220 KV Bays at Shalimar Bagh (2 Nos.)	220	0		100	100	100	100		Nov 2016	Nov 2016	Both 220 kV bays commissioned on 02.11.2016
44	220 KV Bays at Vasant Kunj (2 Nos.)	220	0		100	50	100	50		Nov 2016	Apr 2017	1. 1x220 kV Bay no. 206 commssioned on 24.03.2017 2.Work not started on bay no.208 due to permission of tree cutting is awaited from forest deptt.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
ELECTRICITY DEPARTMENT, GOVT. OF MANIPUR (ED, Manipur)												
1	Yurembam (Aug.) S/S	132/33	3X33.5		100	0	0	0	0		Mar 2013	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

GOA ELECTRICITY DEPARTMENT (ED-GOA)

1	Ponda s/s (Addl.)	220/33	1x50		0	0	0	0	0		Mar 2019	Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtained from the Government.
2	Socorro S/S	220/33	320		0	0	0	0	0		Mar 2017	
3	Tuem GIS	220/33	3x63		0	0	0	0	0		Mar 2019	Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtained from the Government.
4	Kadamba GIS	220/110	2x100		0	0	0	0	0		Mar 2019	Proposals have been forwarded to Government. The approval is awaited from Finance Department.
5	Tivim (3rd Trf.) (Aug.)	220/110	1x100		100	0	0	0	0		Mar 2017	Work in progress.
6	Verna GIS	220/110	2x160		100	0	0	0	0		Mar 2019	Proposals have been forwarded to Government. The approval is awaited from Finance Department.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)

1	Achchhalia S/S	400/220	2x315		100	0	0	0	0			
2	Bhachunda GIS (Dist. Kutch)	400/220	1500		100	0	0	0	0		Mar 2020	
3	Bhogat GIS (Dist. Jamnagar)	400/220	2x500		100	0	0	0	0			
4	Bhogat S/S	400/220	1500		0	0	0	0	0		Mar 2021	
5	Charanka S/S	400/220	2x315		100	100	100	98	0		Dec 2016	WIP
6	Chhara S/S	400/220	1000		0	0	0	0	0		Mar 2021	
7	Fedra S/S	400/220	1000		100	0	0	0	0		Mar 2021	
8	Halvad	400/220	315		100	100	100	100	630		Mar 2015	400/220/66KV system back charged on Dt.: 31.03.14.
9	Kasor (VI - ICT) S/s	400/220	500		0	0	0	0	0		Dec 2017	
10	Keshod S/S	400/220	1000		0	0	0	0	0		Mar 2021	
11	Pipavav S/S	400/220	1000		100	0	0	0	0		Mar 2021	
12	Prantij S/S	400/220	1000		100	0	0	0	0		Mar 2021	
13	Rajkot (Hadala) ICT-II	400/220	315		100	0	0	0	0		Dec 2017	
14	Sankhari S/S	400/220	2x315		0	0	0	0	0			
15	Up-gradation of 220 kV Vav to 400 kv level (GIS)	400/220	1500		0	0	0	0	0		Mar 2019	
16	Achhhalia S/s	400/200	1000		0	0	0	0	0		Mar 2020	
17	Chharodi (GIS) S/s	400/200	1500		0	0	0	0	0		Mar 2019	
18	Chikhli S/s	400/200	1000		0	0	0	0	0		Mar 2021	
19	Chorania S/s	400/200	500		0	0	0	0	0		Mar 2019	
20	Kalavad S/s	400/200	1000		0	0	0	0	0		Mar 2018	
21	Shapar S/s	400/200	1000		0	0	0	0	0		Mar 2021	
22	Soja S/s	400/200	500		0	0	0	0	0		Mar 2018	
23	Zerda S/s	400/200	500		0	0	0	0	0		Mar 2018	
24	Amod (up-gradation of 66 kv to 220 kv - Hybrid)	220/66	320		0	0	0	0	0		Mar 2019	
25	Asodar S/S	220/66	1x100		0	0	0	0	0			Dropped
26	Babara (Dist. Amreli) S/S	220/66	780		0	0	0	0	0			
27	Bagasara S/S	220/66	320		0	0	0	0	0		Mar 2022	
28	Bagodara S/s	220/66	320		0	0	0	0	0		Mar 2019	
29	Balasinor S/s	220/66	320		0	0	0	0	0		Mar 2022	
30	Barejdi S/s	220/66	320		0	0	0	0	0		Mar 2019	
31	Bechraji S/S	220/66	320		100	100	100	100	200		Mar 2017	Back Charged, line work under progress
32	Bhachunda GIS (Dis. Kutch)	220/66	2x160		100		0	0	0		Dec 2017	WiP

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
33	Bhat (up-gradation of 66 kv to 220 kv GIS)	220/66	320		0	0	0	0	0		Mar 2020	
34	Bhestan S/S	220/66	1x100		100	100	100	100	300			Commissioned. Name changed to Popda (Bhestan)
35	Bhogat GIS (Dist. Jamnagar)	220/66	2x160		100	0	0	0	0			
36	Bil S/s	220/66	320		0	0	0	0	0		Mar 2021	
37	Chiloda S/s	220/66	300		0	0	0	0	0		Mar 2019	
38	Chiloda (up-gradation of 132 kv to 220 kv GIS)	220/66	320		0	0	0	0	0		Mar 2022	
39	Dhanaj S/S	220/66	320		100	45	0	0	0		Mar 2018	Substatio name is replace with Gatrad
40	Gondal S/S	220/66	320		0	0	0	0	0		Mar 2020	
41	Halol S/s	220/66	320		0	0	0	0	0		Mar 2021	
42	Kalavad GIS (Dist. Jamnagar)	220/66	3x160		100	0	0	0	0			
43	Kalavad S/S	220/66	1x100		0	0	0	0	0			
44	Kalawad	220/66	100		100	0	0	0	0		Jun 2016	
45	Kerala S/S	220/66	2x100		100	0	0	0	0			
46	Khajod S/s	220/66	320		0	0	0	0	0		Mar 2021	
47	Khambhalia S/S	220/66	320		100	0	0	0	0			WIP
48	Maglana S/s	220/66	320		0	0	0	0	0		Mar 2020	
49	Makansar S/s	220/66	320		0	0	0	0	0		Mar 2020	
50	Mesanka (Gariyadhar)	220/66	320		0	0	0	0	0		Mar 2019	
51	Methoda S/S	220/66	320		0	0	0	0	0		Mar 2022	
52	Moti Gop S/S	220/66	3x160		100	0	0	0	0			
53	Navlakhi S/S	220/66	2x100		0	0	0	0	0			Dropped
54	Olpad S/s	220/66	320		0	0	0	0	0		Mar 2021	
55	Prantij S/S	220/66	2x100		0	0	0	0	0			
56	Rajkot-II S/S	220/66	320		0	0	0	0	0		Mar 2021	
57	Rupkheda (Zalod) S/s	220/66	320		0	0	0	0	0		Mar 2020	
58	Sanand	220/66	320		0	0	0	0	0		Dec 2017	
59	Santej S/s	220/66	200		0	0	0	0	0		Mar 2021	
60	Sarigam (Umagam) S/s	220/66	320		0	0	0	0	0		Mar 2019	
61	Shapar S/s	220/66	320		0	0	0	0	0		Mar 2020	
62	Suva	220/66	200		100	40	12	6	200		Jun 2016	A/T issued for total turnkey package.
63	Talaja S/S	220/66	320		0	0	0	0	0		Mar 2020	
64	Vadala	220/66	100		100	11	0	0	0		Mar 2013	WIP
65	Vallabhipur S/S	220/66	100		100	100	100	100	100		Feb 2015	Commissioned

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
66	Veraval S/s	220/66	320		0	0	0	0	0		Mar 2020	
67	Vesu(GIS) S/s	220/66	480		0	0	0	0	0		Mar 2021	
68	Virpore S/s	220/66	320		0	0	0	0	0		Mar 2019	
69	Visavadr S/s	220/66	200		0	0	0	0	0		Mar 2018	
70	Vondh S/s	220/66	300		0	0	0	0	0		Mar 2019	
71	Vyankatpura	220/66	100		100	7	0	0	0		Jun 2016	
72	Zalod S/s	220/66	300		0	0	0	0	0		Mar 2020	
73	Gatrad S/S	220/132/66	3x100		100	45	10	10	0		Mar 2018	
74	Kawant S/s	220/132/66	620		0	0	0	0	0		Mar 2018	
75	Babara (Dist. Amreli) S/S	220/132	2x150		0	0	0	0	0		Mar 2019	
76	Bhat S/s	220/132	300		0	0	0	0	0		Mar 2020	
77	Jasdan	220/132	200		100	0	0	0	200		Dec 2012	As land was not suitable so field office are conveyed to search for fresh land. Dropped
78	Saria	220/132	100		100	35	65	0	0		Dec 2012	Retender is carried out for Erection package.LOI issued for SCADA package. Major equipments will be supplied by GETCO.
79	Nani Hamirpur S/S	220/11	50		100	100	100	100	50		Mar 2015	Commissioned
80	Rajula S/s	220	320		0	0	0	0	0		Mar 2019	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)

1	Prithala (PGCIL) S/s	400/220	1000		0	0	0	0			Mar 2021	NIT yet to be floated
2	Qadarpur (PGCIL) S/s	400/220	1000		0	0	0	0			Mar 2020	To be constructed by PGCIL
3	Sohna Road (PGCIL) S/s	400/220	1000		0	0	0	0	0		Mar 2020	To be constructed by PGCIL
4	Farakhnagar S/s	400/132	630		0	0	0	0			Mar 2019	Work yet to be initiated
5	Bakana S/s	220/66	320		0	0	0	0			Mar 2021	NIT yet to be floated
6	Gurgaon Sector - 33	220/66	200		100	95	100	95			Jul 2017	Work in progress.
7	Gurgoan Sector - 20 (GIS)	220/66	300		100	96	100	95	0		Jun 2017	Work in progress. 66kV GIS has been commissioned on 10.11.2016.
8	Gurgoan Sector -57	220/66	200		100	92	100	90	0		May 2017	work in progress.
9	Meerpur Kurali s/s (ICT-1)	220/66	100		100	100	100	100				Commissioned 04/2017
10	Meerpur Kurali s/s (ICT-2)	220/66	100		100	72	90	60	0		Apr 2017	Work in progress.Firm has been requested to expedite the work.
11	Panchgaon S/S	220/66	320		100	90	90	70			Jun 2017	Work in progress
12	Panchkula Sector- 32 S/S	220/66	200		100	86	50	40			Sep 2017	Work stopped by firm. Contractual problem. Court case. Work re-awarded at risk & cost of firm on 28.08.2016. Work in progress.
13	Pinjore s/s	220/66	2x100		100	81	80	60			Sep 2017	work allotted to Inabensa. Contractual problem. Work re-awarded on 28.08.2016. Work in progress.
14	Rajokheri S/s	220/66	320		0	0	0	0			Mar 2021	NIT yet to be floated
15	Roj-Ka-Meo	220/66	2x160		100	30	30	5			Dec 2017	Work in progress.
16	Sec-1 IMT Manesar s/s	220/66	60		100	100	100	100				Commissioned 04/2017
17	GIS Sector 78 Faridabad S/s	220/33	200		0	0	0	0	0		Mar 2021	NIT yet to be floated
18	Prithala S/s	220/33	320		0	0	0	0			Mar 2021	NIT yet to be floated
19	RGEC, Sonipat S/S	220/33	200		100	77	70	50			Apr 2017	Work in progress.
20	Roj-Ka-Meo	220/33	100		100	30	30	5			Dec 2017	Work in progress.
21	Sector -6, Sonipat S/S	220/33	200		100	80	85	50			Apr 2017	Work in progress.
22	Barhi S/S	220/132	200		100	80	95	60			Apr 2017	work in progress
23	Deroli Ahir S/s	220/132	520		0	0	0	0			Mar 2020	NIT yet to be floated
24	GIS Rai S/s	220/132	520		0	0	0	0	0		Mar 2020	NIT yet to be floated
25	GIS Sector -46 Faridabad S/s	220/132	320		0	0	0	0	0		Sep 2018	Work awarded. Land contouring under progress
26	GIS Sector-58 Faridabad S/s	220/132	320		0	0	0	0	0		Mar 2018	Tender enquiry under process
27	HSIIDC Rai S/S	220/132	200		0	0	0	0	0		Dec 2017	Physical possession of land not given by HSIIDC. Proposal for alternate site is under examination
28	Lohari/Jattal S/s	220/132	200		0	0	0	0	0		Mar 2020	NIT yet to be floated
29	Malsari Khera S/s	220/132	260		0	0	0	0	0		Mar 2020	Tender enquiry under process

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
30	Mehna Khera S/s	220/132	300		0	0	0	0	0		Mar 2019	Tender enquiry under process
31	Neemwala S/s	220/132	223		0	0	0	0	0		Mar 2019	Tender enquiry under process
32	Nonand S/s	220/132	520		0	0	0	0			Mar 2020	NIT yet to be floated
33	Pahari S/s	220/132	200		0	0	0	0			Mar 2020	NIT yet to be floated
34	Sector-107 GIS Gurgoan S/s	220/132	200		0	0	0	0			Mar 2018	Tender enquiry under process
35	Sector -65 GIS Gurgaon S/s	220/132	200		0	0	0	0			Sep 2018	Work awarded. Civil work yet to be start
36	Sector-69 GIS S/s	220/132	200		0	0	0	0			Mar 2018	Tender enquiry under process
37	Sector - 85 GIS S/s	220/132	200		0	0	0	0			Mar 2019	Work yet to be awarded
38	Sector -86 Faridabad S/s	220/132	200		0	0	0	0			Mar 2019	Work yet to be initiated
39	Sector - 95 GIS S/s	220/132	200		0	0	0	0			Sep 2018	Work awarded. Civil work yet to be start
40	Sectro - 77 GIS Gurgaon S/s	220/132	200		0	0	0	0			Mar 2019	Work yet to be awarded
41	Transport Hub Scetor-8 Manesar S/s	220/132	300		0	0	0	0			Mar 2019	Work yet to be initiated

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)

1	Gumma S/S	400/220	1x315		0	0	0	0	0			
2	Lahal S/S	400/220	630		0	0	0	0	0	Jan 2018		
3	Pragati Nagar (2nd Trf)	400/220	315		0	0	0	0	0	Jul 2016	Jan 2018	
4	Pragati Nagar S/S	400/220	315		0	0	0	0	0	Jul 2016		
5	Wangtoo (GIS) S/S	400/220	630		0	0	0	0	0			
6	Mandhala	220/66	100		0	0	0	0	0			
7	Barsaini S/S	220/33	63		0	0	0	0	0	Mar 2016		
8	Charor S/s	220/33	100		0	0	0	0	0			
9	Karian S/S	220/33	63		100	70	100	0	0	Mar 2013	Oct 2016	Trf. transportation issued due to narrow road/bridge.
10	Lahal S/S	220/33	63		0	0	0	0	0	Jan 2017	Dec 2016	
11	Dehan S/S	220/132	200		0	0	0	0	0			
12	Koti S/S	220/132	200		0	0	0	0	0			
13	Mazra GIS	220/132	2x100		0	0	0	0	0			Under planning stage.
14	Sunda S/S	220/132	100		0	0	0	0	0	Mar 2017	Dec 2016	Substation is being constructed with funds sourced from ADB.
15	Taran tulla (Addl.)	220/132	100		0	0	0	0	0			
16	Hatkoti Switching Station	220	0		0	0	0	0	0			

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

JHARKHAND STATE ELECTRICITY BOARD (JSEB)

1	Latehar S/S	400/220/132	2x315		100	0	10	0	0		Dec 2017	
2	Patratu (New) S/S	400/220	2x315		100	0	15	0	0		Dec 2017	
3	Chatra S/S	220/132/33	400		0	0	0	0	0		Mar 2017	Delay due to non-availability of fund naxal affected area.
4	Giridih S/S	220/132/33	400		0	0	0	0	0		Sep 2018	LOI issued in September 16.
5	Govindpur (New) S/S	220/132/33	400		100	80	100	80	0		May 2017	
6	Jainamore (Bokaro) S/S	220/132/33	400		0	0	0	0	0		Feb 2018	LOI issued in February 2016.
7	Jasidih S/S	220/132/33	400		0	0	0	0			Sep 2016	Tender is in awarding stage.
8	Lohardaga S/S	220/132	2x150		100	0	10	0	0		Dec 2017	
9	Ratu	220/132	400		0	0	0	0	0			LOI issued in November 2016.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)

1	Alchi. S/S	66/11	6.3		100	100	100	100	6		Nov 2012	Commissioned 11/12.
2	Gramthong S/S	66/11	60		100	100	100	100	60		Sep 2012	Commissioned.
3	Himya	66/11	60		100	30	0	0	0		Jul 2013	
4	Kargil S/S	66/11	60		100	100	100	100	60		Sep 2012	Commissioned.
5	Khalsi	66/11	60		100	100	100	100	60		Jul 2013	Commissioned
6	Khangral (Bodhkharbu)	66/11	60		100	100	100	100	60		Sep 2014	Commissioned.
7	Kharu	66/11	60		100	100	100	100	60		Dec 2013	Commissioned
8	Leh	66/11	2x6.3		100	100	100	100	13		Dec 2012	Commissioned 12/12.
9	Mulbeck	66/11	60		100	100	100	100	60		Sep 2015	Commissioned.
10	Nimoo S/S	66/11	60		100	100	100	100	60		Jul 2013	Commissioned.
11	Sankoo S/S	66/11	60		100	100	100	100	60		Sep 2014	Commissioned.
12	Alusteng S/S	220/132	320		100	70	80	20	0		Jan 2018	Transformers received.Due to technical reasons work get delayed.
13	Budgam (Aug.)	220/132	160		100	99	100	100	0		Dec 2016	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
14	Budgam (Aug.) 2nd Trf.	220/132	160		0	0	0	0	0		Mar 2017	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
15	Lassipora S/S	220/132	320		0	0	0	0	0		Mar 2017	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
16	Mirbazar (Aug.)	220/132	160		0	0	0	0	0		Mar 2017	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
17	Yonus Wahipora (Kupwara) S/S	220/132	320		0	0	0	0	0		Mar 2017	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
18	Zainkote (Aug.)	220/132	3x150		100	0	0	0	0	Dec 2012	Mar 2017	Work under prgoress.Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)

1	C.N.Halli	400/220	500		0	0	0	0	0	Sep 2018	Sep 2018	
2	Devanahalli	400/220	1500		0	0	0	0	0			
3	Dhoni (Gadag)	400/220	500		10	30	2	0		Sep 2018	Jan 2018	Site leveling, Retaining wall, station tower foundation works completed. Bay equipment foundation work under progress.
4	Electronic city S/S	400/220	2x500		0	0	0	0	0		Mar 2018	Revised DPR approved on 30-Jan-17. Land under dispute and the matter is in High Court. Line work: To be tendered.
5	Gadag (Doni) S/S	400/220	2x500		100	10	0	0	0			Site levelling completed, Control room 42/42 nos of columns completed up to lintel level. Security fencing, casting of RCC fencing pole work, SSM retaining wall work, bay equipments foundation work under progress.
6	Gulbarga S/S	400/220	1000		100	0	0	0	0	Sep 2019		Land is in pocession of KPTCL. Preliminary survey work of 400kV line is completed. Estimate to be prepared.
7	Jagalur S/S	400/220	2x500		100	10	0	0			Oct 2017	Site levelling work is under progress. 11 kV line passing over site is shifted. Shifting of 33 kV IPP line passing over site is under progress. Civil work and retaining wall work under progress. GIS Control room footing completed, plinth beam and concreting work under progress. 400 kV and 220 kV side equipment foundation work is under progress.
8	Benkikere	220/66	200		0	0	0	0	0	Sep 2017	Sep 2017	
9	Brindavan Alloys	220/66	150		0	0	0	0	0	Sep 2017	Sep 2017	
10	Chinthamani (Aug.)	220/66	100		100	100	100	100		Jul 2016	Apr 2017	Commissioned on 31-Mar-17.
11	Exora	220/66	150		0	0	0	0	0	Sep 2019	Sep 2019	
12	Golahalli	220/66	100		0	0	0	0	0	Sep 2017	Sep 2017	
13	Hosadurga S/S	220/66	2x100		0	0	0	0	0	Sep 2017		DPR to be prepared.
14	ITI	220/66	150		0	0	0	0	0	Sep 2017	Sep 2017	
15	Jigani (2x150)	220/66	300		100	95	100	100	0	Mar 2013	Mar 2018	220 kV side: PC tests to be completed. Incoming line scheme changed. Tender floated. Source line awaited.
16	Koramangala	220/66	150		0	0	0	0	0	Sep 2017	Sep 2017	
17	Kudligi (Badeladaku) S/S	220/66	200		100	80	100	90	0	May 2014	Mar 2017	Transformers, CTs, PTs and major equipment erection completed. Work under progress.
18	Kumbalgod	220/66	150		0	0	0	0	0	Sep 2018	Sep 2018	
19	Maddur	220/66	100		0	0	0	0	0	Sep 2019	Sep 2019	
20	Magadi	220/66	300		100	100	100	100	200	Sep 2017	Feb 2017	Commissioned on 14-Feb-17.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
21	Mallat (Manvi) S/S	220/66	200		100	80	80	80	0	Aug 2014	Jun 2017	Work under progress.
22	Manyatha	220/66	150		0	0	0	0	0			
23	Mittemari S/S	220/66	200		100	50	50	50	0	Jul 2015	Jul 2017	2 nos of 100MVA & 1 no of 12.5MVA Trs foundation completed. Mounting structures erection completed and erection of equipments u/p. 66kV side : Equipment erection u/p. 3 Nos of 220kV TBs at Gowribidanur S/s : Foundation for erection of mounting strutures u/p.
24	Nagmangala	220/66	100		0	0	0	0	0	Sep 2019	Sep 2019	
25	Pavagada S/S	220/66	100		100	50	70	100	0	Jul 2014	Jan 2018	Transformers received and erected. Earthing of equipments and cable duct completed. Cable laying under progress. Terminal bays at 220 KV Madhugiri station: Equipment erection under progress. Earth mat work, Retaining wall, cable duct, completed & Chain mesh, Road work, Drainage Completed. Wave traps erected. Bus bar erection under progress.
26	Ramanagar(Kothipura) (2nd ICT)	220/66	1x100		100	100	100	100	0	Dec 2007	Mar 2018	Stn :All works at both 220kV & 66kV side completed. 2nd 100 MVA Tr to be allotted. Contract is terminated on 25.01.2016.ReTendered on 20.12.2016 for balance work. 220KV TB at Tubinakere:PC tests completed except bus stability test. 220 KV TB at Bidadi:Approval for shutdown of Bus 1 & 2 is reqd for erection of balance BPIs & bus extension work. Line clear will be availed after completion of PC tests.
27	Shivanasamudram S/S	220/66	2x100		0	0	0	0	0			DPR to be prepared.
28	Srinivaspura	220/66	100		0	0	0	0	0	Sep 2019	Sep 2019	
29	Afzlapur	220/110	100		0	0	0	0	0	Sep 2019	Sep 2019	
30	Koppal S/S	220/110	2x100		100	0	0	0	0		Mar 2018	Work short closed vide O.M. No.: CEE/TZ/GLB/SEE(O)/AEE-3/2014-15/3830-37, Dated: 12.09.2014 of Chief Engineer Electy., Transmission Zone, KPTCL., Gulbarga. To be retendered.
31	Mughalkod S/S	220/110	2x100		0	0	0	0	0			Estimate to be prepared.
32	Sindagi	220/110	100		0	0	0	0	0	Sep 2019	Sep 2019	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

KERALA STATE ELECTRICITY BOARD (KSEB)

1	Kanjikkod (Add.Tr.)	220/110	50		0	0	0	0	0			This work is not included in the Plan for 2015-16. May be deleted.
2	Manjeri s/s	220/110	2x100		0	0	0	0	0		Dec 2017	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)

1	Chandrapur-II	400/220	1000		100	92	96	77	0		Jun 2017	Priority Bay 410, 426, 408 (Tie Bay) and 409 ,411, 412, 428, 429, 404, 405 commissioned from 30.12.2013 to 13.3.2014. In 400KV Switchyard- Dia 5, 11 & 12, ICT -1 &2 Incomplete. In 220KV Switchyard- 10% erection & jumpering balance, cabling, termination, testing balance.
2	Hinjewadi II (GIS)	400/220	2x500		100	100	100	99	0		Dec 2016	Outdoor GIS at Hinjewadi -II test charged on 19.12.2015. 400/220/33kV,167 MVA ICT?s & its bays, 400kV& 220kV GIS Bays test charged on 30.05.2016. 400kV line side jumpering is balance for want of completion of line.
3	Kudus S/S	400/220	2x500		100	70	80	40	0		Aug 2017	Work in progress.
4	Bhokardhan (2nd Trf.)	220/33	50		0	100	100	100	0	Aug 2012		Back Charged on Dt. 03.03.2012 SS charged from source line on 19-09-2015
5	Vile Bhagad s/s (ICT-II)	220/22	25		100	100	100	100				Commissioned 04/2017
6	Wada-II S/S	220/22	100		100	100	100	100	0		Oct 2015	2 X 100MVA, 220/33-22kV T/Fs. commissioned on dt. 31.05.2015 & 31.10.2015 respectively.All feeders commissioned, all work completed on 15/01/2016.
7	Krishnoor S/S	220/132/33	200		100	65	56	17	0		Jun 2017	Work in progress.
8	Mankapur S/S	220/132, 220/33	2x100+2 x50		100	13	95	0	0		Dec 2017	Civil:- Equipment & ganty foundation work in progress. BCR, cable trench, metal spreading, WBM road & chain link fencing work balance. Electrical work not started.
9	Uppalwadi S/S	220/132, 220/33	2x100+2 x50		100	35	80	0	0		Dec 2017	132 KV equipment foundations completed by Agency Revised drawings issued by CO with pile foundations on dt.30.01.2014. Electrical work is not started. Existing 132KV Uppalwadi-Pardi Line and 132KV Uppalwadi-Mankapur Line to be shifted.
10	Malegaon -II S/S	220/132	100		100	88	80	75	0	Dec 2012	Jun 2017	Work in progress.
11	New Pardi S/S	220/132	200		100	54	95	67	0		Dec 2017	Work in Progress.
12	Pimpalgaon S/S	220/132	100		100	100	95	95	0		Dec 2016	SS back charged from 132 kV on dt. 20.03.2014. Balance works- Bus and earthwire stringing, cable termination, Earthmat/ Earthpits, PLCC works,SCADA, testing works.
13	Warud S/S	220/132	200		100	94	100	93	0		Feb 2014	S/s back charged on 28.02.14

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

MEGHALAYA ENERGY CORP. LTD. (MeECL)

1	Killing S/S	400/220	630		100	100	100	100	630		Feb 2015	(i) Date of award of contract is 25.08.2011. (ii) Schedule date of completion was 25.06.2013. (iii) Actual date of commissioning is 22.02.2015. (iv) Delay due to acquisition of additional land required for the sub-station. However the LILO line & both the 400/220 kV transformers were charged since 03.03.2013. (v) No issues on forest clearance and no court cases. Work executed by Power Grid. The expenditure for the substation is inclusive of the LILO line.
2	Ampati S/S (2x25)	132/33	50		100	80	83	65			Sep 2017	(i) Date of commencement of the work is 27.09.2013. (ii) Schedule date of completion is 31.03.2017. (iii) Anticipated date of completion is September 2017. (iv) Delay is due to heavy flood indamage in Garo Hills in September 2014 & also due to fund flow constraint. (v) Overall progress of the sub-station is 75% completed.
3	Lad Nongkrem S/S	132/33	40		100	50	50	30			Nov 2017	(i) Date of commencement of the work is 01.06.2014. (ii) Schedule date of completion is 31.03.2017. (iii) Anticipated date of completion is 30.11.2017. (iv) Delay in completion is due to delay in supply of materials for the sub-station switchyard by the vendor. (v) No issue of forest clearance. (vi) Overall progress is 60% completed.
4	Mawphlang S/S	132/33	40		100	100	100	100			Feb 2012	(i) Date of commencement of the work is 05.05.2010. (ii) Schedule date of completion was December 2011. (iii) Actual date of commissioning is as follow: 132/33kV, 20MVA - 1no. Transformer commissioned on 23.12.2011 & 2nd transformer is commissioned on 20.02.2012. (iv) No issues on forest clearance.
5	Mendipathar S/S	132/33	40		100	100	100	90			Jun 2017	(i) Date of commencement of the Phase-II work is 01.04.2012. (ii) Schedule date of completion was 22.12.2015. (iii) The sub-station is charged with 132/ 33 kV 20 MVA transformer No. 1 since 22.12.2015. (iv) 95% of the work for the 2nd 20 MVA transformer is completed and the remaining work is expected to be completed by June 2017. (v) No issues on forest clearance.
6	Mustem S/S	132/33	40		100	100	100	100			Nov 2015	(i) Date of commencement of the work is 01.10.2013. (ii) Schedule date of completion was November 2015. (iii) Actual

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												date of completion is 22.11.2015. (iv) No issues on forest clearance. (v) Work completed and substation commissioned on 20.11.2015
7	Praharinagar S/S	132/33	25		100	0	0	0			Sep 2018	(i) LOA for leveling of land for the 132 kV and 33 kV switchyard at Praharinagar have been issued on 22.02.2017 with schedule date of completion as 22.04.2017. (ii) The schedule date for completion of the sub-station is September 2018.
8	Rongkhon (Aug.) S/S	132/33	50		100	90	90	90			Jun 2017	(i) The transformer augmentation of the substation has been completed on 20.10.2012. (ii) Date of contract for Renovation and restructuring of 33kV switchyard is 04.01.2017. (iii) Schedule date of completion is 04.06.2017. (iv)Overall progress of the project is 90% completed.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)

1	Badnawar (2x315)	400/220	630		100	23	21	0	0			Work under progress.
2	Balaghat / Kimapur S/S	400/220	315		100	30	24	0	0			Work under progress.
3	Bhopal (Sukhi Sewaniya) Addl. 315 MVA X-mer (Distt.Bhopal)	400/220	315		100	81	68	68	0		Mar 2018	Work under progress.
4	Chhegaon Addl. 315 MVA X-mer (Distt. Khandwa)	400/220	315		100	100	87	54	0		Mar 2018	Work under progress.
5	Handia S/S	400/220	630		0	0	0	0	0			
6	Mandsaur S/S	400/220	0		0	0	0	0	0			
7	Sagar S/S	400/220	630		0	0	0	0	0			
8	Ujjain S/S	400/220	630		0	0	0	0	0			
9	Nagda (Bus Reactor 1x125MVAR)	400	0		100	100	100	100	0			Charges on 09.08.2016.
10	Adampur	220/33	100		100	34	0	0	0			work under progress.
11	Badwar Rewa Pooling S/s	220/33	300		100	0	0	0	0		Mar 2018	
12	Barsitadesh Rewa Pooling S/s	220/33	300		100	0	0	0	0		Mar 2018	
13	Ramnagar Pahad Rewa Pooling S/s	220/33	300		100	0	0	0	0		Mar 2018	
14	Suwasara (Gujarkhedi) S/s	220/33	300		100	0	0	0	0		Sep 2017	
15	Barwaha S/S	220/132	160		0	0	0	0	0			
16	Betul Addl. 160 MVA X-mer	220/132	160		100	37	23	0	0			Work in progress.
17	Bhopal S/S	220/132	160		0	0	0	0	0			
18	Gandhinagar S/S	220/132	160		0	0	0	0	0			
19	Gorabazar S/S	220/132	160		0	0	0	0	0			
20	Gudgaon S/S	220/132	0		0	0	0	0	0			
21	Hoshangabad S/S	220/132	160		0	0	0	0	0			
22	Indore S/S	220/132	160		0	0	0	0	0			
23	Jaora (Upgradation)	220/132	0		0	0	0	0	0			
24	Kanwan S/S	220/132	0		0	0	0	0	0			
25	Kukshi S/S	220/132	160		100	56	0	0	0			Work under progress.
26	Mangliya S/s	220/132	160		100	25	0	0	0		Mar 2018	Work under progress.
27	Morena (new) s/s	220/132	160		100	100	100	100				Commissioned 03/2017 (Late Reported)
28	Pandhurna S/S	220/132	160		100	0	0	0	0		Dec 2017	
29	Ratangarh S/S	220/132	0		0	0	0	0	0			
30	Sailana S/S	220/132	0		0	0	0	0	0			
31	Sendhwa S/S	220/132	0		0	0	0	0	0			
32	Shankargarh / Khsipra S/S	220/132	160		0	0	0	0	0			

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
33	Susner S/S	220/132	0		0	0	0	0	0			
34	Suwasara S/S	220/132	320		100	20	0	0	0		Mar 2018	Civil work started
35	Upgradation of Chapda 132Kv S/s to 220kv with 1x160MVA	220/132	160		100	12	0	0	0			Work under progress.
36	Upgradation of Shahdol S/s	220/132	160		100	52	0	0	0		Dec 2017	Work under progress.
37	Upgration of Depalpur 132 Kv S/s 220kv with 1x160MVA	220/132	160		100	46	0	0	0			Work under progress.
38	Nalkheda(Aug.)	132/33	40		0	0	0	0	0			
39	Vijaipur (Aug.)	132/33	40		0	0	0	0	0			

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)

1	Lapanga S/S	400/220	630		100	70	50	50		Nov 2016	Nov 2017	
2	Mendhasal ICT -III	400/220	315		100	80	85	70			Jun 2017	
3	Baliguda S/S	220/33	40		100	30	0	0		Jun 2017	Mar 2018	
4	Bonai S/S (ICT-1)	220/33	20		100	100	100	100			Apr 2017	Commissioned 04/2017
5	Bonai s/s (ICT-2)	220/33	20		100	95	98	95				
6	Kalimela S/S	220/33	40		100	25	0	0		Feb 2018		
7	Kasipur S/S	220/33	40		100	96	98	98				
8	Keonjhar GIS S/S	220/33	80		100	40	30	0		Jun 2017	Dec 2017	
9	Laxmipur S/S	220/33	20		100	95	90	90			Mar 2017	
10	Narasinghpur S/S	220/33	40		100	75	80	60			Oct 2017	
11	Aska S/S	220/132/33	320		100	60	15	0		Jun 2017	Dec 2017	
12	Bargarh (New) S/S	220/132/33	320		100	95	80	80		Aug 2016	Oct 2017	
13	Dhamara S/S	220/132/33	200		100	0	0	0			Mar 2017	The work oredr placed on M/s Tesla Transformers on 17.07.2013 on M/s Tesla Transformers was cancelled and may be deleted at present
14	Goda Chhak S/S	220/132/33	320		100	43	30	0		Mar 2017	Sep 2017	
15	Jayapatana S/S	220/132/33	320		100	58	0	0		Feb 2018		
16	Kuanrmunda S/S	220/132/33	200		100	40	45	0	0		Dec 2016	May be deleted at present.As the revival process has been approved and a new contract will be signed for balance work to be executed.
17	Pratapassan S/S	220/132/33	320		100	50	50	0		Dec 2016	Mar 2018	
18	Balasore (ICT-III)	220/132	160		100	100	100	10			Jun 2017	
19	Kesinga S/S	220/132	2x160		100	90	80	65			Dec 2017	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

POWER AND ELECTRICITY DEPARTMENT, MIZORAM (P&ED Mizo)

1	Bawktlang (Augmentation of existing substation)	132/33	2x20		0	0	0	0	0			Proposal stage
2	Khawiva (Augmentation of existing substation)	132/33	25		0	0	0	0	0			Works are in progress and are implemented by PGCIL
3	Luangmual (Augmentation of existing substation)	132/33	60		0	0	0	0	0			Proposal stage
4	Sihhmui (Augmentation of existing substation)	132/33	1x10		0	0	0	0	0			Proposal stage

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)

1	Pipalkot (THDC)	400/220	2x315		0	0	0	0	0			Tender is under process.
2	Karanprayag (GIS)	400/132	630		0	0	0	0	0		Jun 2017	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
3	Pipalkoti (GIS)	400/132	630		100	0	0	0	0		Dec 2016	Tender is under process.
4	Baram (Jauljibi) New	230/33	50		0	0	0	0	100	Mar 2017	Dec 2017	Contract awarded to M/s capital electech Pvt. Ltd.
5	Barahamwari New	220/33	100		0	0	0	0	100	Mar 2017	Dec 2018	Work awarded to M/s Siemens.
6	Ghansali New	220/33	60		0	0	0	0	60	Mar 2017	Dec 2018	Tender is under process.
7	Harrawala (GIS)	220/33	100		0	0	0	0	0		Aug 2017	contract done with M/s Kanohar Electricals lim work is in progress. Total Progress 48%
8	Imlikhera (2x50)	220/33	100		0	0	0	0	0		Mar 2017	contract done with M/S Safety and control devices. Total Progress 32%
9	Jaffarpur S/S	220/33	100		0	0	0	0	0		Jun 2016	Work awarded to M/s Varigant Project Pvt. Ltd., Hyderabad and M/s Kanhor Electrical Ltd. Meerut.
10	Mori (GIS)	220/33	100		0	0	0	0	0		Mar 2018	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
11	Nogaon	220/33	100		0	0	0	0	0		Mar 2018	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
12	Puhana (GIS)	220/33	100		0	0	0	0	0		Mar 2017	Differed till further order.
13	Almora	220/132	200		0	0	0	0	0		Jun 2017	DPR Prepared.sending DPR to funding agency is under process.
14	Baramwari (GIS)	220/132	100		0	0	0	0	0		Dec 2018	Revised Drawings has been submitted by M/s Siemens and has been approved.Total progress 4%.
15	Ghansali (GIS)	220/132	60		100	0	0	0	0		Aug 2017	contract terminated with M/S CGL,retendering is in progress
16	Pantnagar (Aug.)	220/132	100		0	0	0	0	0		Mar 2017	Tendering is under progress
17	Piran Kaliyar (GIS)	220/132	100		0	0	0	0	0		Aug 2017	Tender is under process.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)

1	Dhuri (New) (Addl.)	400/220	500		100	99	40	0		Feb 2017	Apr 2017	Works in progress.
2	Bahadurgarh (Addle. T/F) S/S	220/66	100									
3	Bahadurgarh (Bhater) (Aug.)	220/66	100		100	100	100	100		May 2012	Mar 2017	commissioned on no-load on 16.03.2017 and loaded on 20.03.2017.
4	Bhawanigarh	220/66	160		100	98	100	95		Dec 2016	May 2017	Work is in progress
5	Focal Point Nabha (Aug.) (3rd Addl.)	220/66	100		0	0	0	0	0			
6	Kanjli (Aug.)	220/66	100		100	80	50	40		Dec 2016	May 2017	Work is in progress
7	Ladowal	220/66	160		100	87	70	70		Mar 2017	May 2017	Work is in progress
8	Bhai S/S	220/132	100		100	80	70	30			May 2017	Work is in progress. T/F received at site.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)

1	Anta GSS (ICT-3)	765/400	1500		100	100	100	100			Mar 2014	Commissioned 09/2016 (Late Reported)
2	Akal (Aug.)	400/220	500		0	0	0	0	0			
3	Babai S/S	400/220	630		100	96	88	97	0		Mar 2017	W.O. awarded to M/s A2Z. Transformer Erection and Filtration work Completed.
4	Bhadia Pooling Station	400/220	945		100	70	100	100	0		Mar 2017	W.O. awarded to M/s Alstom. ADB funded scheme.
5	Bhadla (Distt. Jodhpur)	400/220	1500		100	65	65	60	0		Jun 2017	400kV works under progress. 220kV side yard is ready and charged.
6	Jaisalmer -2 S/S	400/220	2x500		0	0	0	0	0			W.O. awarded to M/s Siemens. KFW funded scheme.
7	Jodhpur (New) S/S	400/220	2x315		100	10	0	0	0		Dec 2017	Earlier issued W.O. withdrawn. NIB floated and tender opened on 14.09.16. W.O process initiated.
8	Ramgarh S/S	400/220	1500		100	100	100	97	0		Mar 2017	W.O awarded to M/s Techno Pvt Ltd. .220/132 kv 160 MVA Trans commissioned . 400 KV works under progress.
9	Bherunda S/S	220/132/33	160		100	95	85	74	0		May 2017	W.O. awarded to M/s Karni Electricals. Work under progress.
10	NPH Jodhpur S/S	220/132/33	320		100	100	100	50	0		Mar 2017	W.O. awarded to M/s Balaji Enterprises. Work under progress.
11	Bajju S/S	220/132	160		100	0	0	0	0		Mar 2017	Under KFW. Tender opened on 05.08.16 . W.O. process initiated. Price bid opened on 04.01.17 NOC receive d from KFW on 27.01.17 and NOA issued on 27.01.17
12	Bhadia Pooling Station	220/132	3x160		0	0	0	0	0			commissioned
13	Bhawanimandi S/S	220/132	160		100	100	90	90	0		Mar 2017	Work order placed to M/s Kay Cee Electrical, Kota. 220/132 , 160 MVA Transformer commissioned and charged on dt. 06.03.17
14	Chatrail S/S	220/132	160		100	0	0	0	0		Mar 2017	Under KFW. Tender opened on 28.07.16 . W.O. process initiated. NOA issued on 17.01.17 contact agreement yet to be signed . Advance payment yet to be released
15	Kolayat S/S	220/132	160		100	0	0	0	0		Mar 2017	Under KFW. Tender opened on 28.07.16 . W.O. process initiated. NOA issued on 17.01.17 contract agreement yet to be signed. Advance payment yet to be released.
16	Lakhesara S/S	220/132	160		0	0	0	0	0			Dropped
17	Nawalgarh s/s	220/132	100									
18	Nawalgarh S/S	220/132	0		0	0	0	0	0			
19	Pokaran S/S	220/132	160		100	0	0	0	0		Mar 2017	Under KFW. Tender opened on 05.08.16 . W.O. process initiated.NOC received from KFW on 27.01.17 and NOA issued on 27.01.17

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
20	Pratapgarh (Upgradation)	220/132	100		100	95	92	86	0		Mar 2017	W.O. awarded to M/s Kalaji Enterprises. Work under progress.
21	Ramgarh S/S	220/132	3x160		0	0	0	0	0		Mar 2017	
22	Undoo S/S	220/132	320		100	0	0	0	0		Mar 2017	Under KFW. Tender opened on 05.08.16 . noc received from KFW on 27.01.17 and NOA issued on 27.01.17

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSOCO)

1	Ariyalur S/S	765/400	2x1500		100	0	0	0	0		Mar 2019	Work awarded on 31.03.17
2	Coimbatore	765/400	3000		0	0	0	0	0	Sep 2021	Mar 2021	Tender to be floated
3	North Chennai Pooling Station (GIS)	765/400	3x1500		0	0	0	0	0		Mar 2020	Tender opened on 21.12.16 and evaluation is under process
4	Virudhunagar	765/400	3000		0	0	0	0		Oct 2021	Mar 2022	Standing committee approval awaited
5	Anaikadavu S/S	400/230-110	1030		100	90	90	90	0	Dec 2014	May 2017	Slow progress of work by the contractor M/s.BHEL.
6	Edayarpalayam	400/230-110	2x315+3x200		0	0	0	0	0	Sep 2018	Mar 2019	Revised administrative approval is awaited
7	Guindy (GIS)	400/230-110	630		0	0	0	0	0	Sep 2019	Mar 2020	Tender is under process
8	Korattur (GIS)	400/230-110	1030		0	0	0	0	0	Sep 2019	Mar 2020	Tender to be floated
9	Manali (GIS)	400/230-110	2x315+1x200		100	60	30	30	0	Sep 2016	Aug 2017	Back charged on 30.01.17 at 230 KV level.400 kV Line works are under progress
10	Mylapore/Taramani	400/230-110	1030		0	0	0	0	0	Sep 2019	Mar 2020	Tender to be floated
11	Pavoorchatram (Tennampatty)	400/230-110	2x315+2x100		100	5	5		0		Mar 2018	Tower fondation at 400 kv 230 kv and 110 kv side completed. Transformer Plinth work completed. Control room plinth beam concreting work and cable duct work in progress.
12	Sholinganallur (Ottinmbakkam) S/S	400/230-110	2x315+1x100		100	100	95	95	0		Dec 2017	Substation work completed and will be commissioned on completion of 400 kV line work.
13	Thennampatty	400/230-110	2x315+2x200		100	5	0	0	0	Sep 2017	Mar 2018	Work under progress.
14	Thervoykandigai	400/230-110	2x315+1x200		0	0	0	0	0	Sep 2017	Aug 2017	Back charged on 15.04.16 at 230 KV level. 400 KV line works are under progress.
15	Vellalaviduthi	400/230-110	1030		0	0	0	0	0	Sep 2018	Mar 2019	Tender to be floated
16	Vellalaviduthi (Pudukkottai)	400/230-110	2x315+2x100		0	0	0	0			Apr 2018	Double entry to be deleted
17	Kolappalur	400/230	1030		0	0	0	0	0	Sep 2021	Mar 2022	Sanction awaited
18	Mangalapuram	400/230	1030		0	0	0	0	0	Sep 2021	Mar 2022	Sanction awaited
19	Ottapidaram	400/230	630		0	0	0	0	0	Sep 2019	Mar 2020	Sanction awaited
20	Rasipalayam S/S	400/230	1030		100	90	95	95	0	Nov 2015	May 2017	Testing and precommissioning works under progress.
21	Samugarengapuram	400/230	1030		0	0	0	0	0	Sep 2019	Mar 2020	Sanction awaited
22	Selvapuram	400/230	1030		0	0	0	0	0	Sep 2020	Mar 2021	Tender to be floated
23	Thuraiyur	400/230	1030		0	0	0	0	0	Sep 2021	Mar 2022	Sanction awaited
24	Pulianthope (GIS)	400/220	3x315		100	0	0	0	0	Sep 2017	Mar 2018	Tender lodged and retender to be floated
25	Alamathy	400/110	200		0	0	0	0	0	Sep 2017	Sep 2017	Work under progress

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
26	K.R.Thoppur	400/110	200		0	0	0	0	0	Sep 2017	Sep 2017	Work under progress
27	Thoppankundu S/S	400/110	600		100	80	65	65	0	Dec 2014	May 2017	Slow progress of work by the contractor M/s.BHEL.
28	Alagarkoil (2x100+3x100)	230/110	500		0	0	0	0	0	Sep 2017	Mar 2018	Work to be taken up
29	Arani (3x80 to 4x80)	230/110	560		0	0	0	0	0	Sep 2017	Mar 2018	Work to be taken up
30	Central CMRL (GIS) (JICA)	230/110	2x100		100	100	100	100	0	Aug 2015	Aug 2017	Substation work completed and will be energised on completion of 230 kV Cable work.
31	Erode	230/110	200		0	0	0	0	0	Sep 2019	Mar 2020	Tender to be floated
32	Jambunathapuram	230/110	2x100		100	95	85	85	0	Apr 2016	May 2017	Work under progress.
33	Kadapperi (3x100+3x160)	230/110	780		0	0	0	0	0	Sep 2017	Mar 2018	Work to be taken up
34	Kalivelampatty	230/110	200		0	0	0	0	0	Sep 2019	Mar 2020	Sanction awaited
35	Kanchipuram S/S	230/110	2x100+1x16		100	90	40	40	0	Apr 2014	Aug 2017	Control room 1st floor roof concreting completed and yard works 100 % completed. Cable duct 80% completed. Line work completed.
36	Karuppur	230/110	200		0	0	0	0	0	Sep 2019	Mar 2020	Sanction awaited
37	Keezhakuppam	230/110	200		0	0	0	0	0	Sep 2019	Mar 2019	Sanction awaited
38	Kondagai	230/110	200		0	0	0	0	0	Sep 2020	Mar 2020	Sanction awaited
39	Kongal Nagaram	230/110	200		0	0	0	0	0	Sep 2018	Mar 2019	Sanction awaited
40	K.Pudur	230/110	200		0	0	0	0	0	Sep 2020	Mar 2021	Sanction awaited
41	Kumbakonam (JICA) S/S	230/110	2x100		100	100	100	100	0	Aug 2015	Sep 2017	Substation back charged at 110 kV Level on 31.01.17. 230 kV Line works are under progress
42	Mambalam (GIS)	230/110	320		0	0	0	0	0	Jul 2017	Jul 2017	Work awarded on 02.01.16 and Dismantling works are completed. Piles 83/83 completed. Pile testing is under progress
43	Membalam (GIS)	230/110	2x160		0	0	0	0	0		Mar 2018	Work awarded on 02.01.16 and Dismantling works are completed. Piles 83/83 completed. Pile testing is under progress
44	Mondipatti (TNPL Premises)	230/110	200		100	90	0	0	0	Apr 2016	Jun 2017	Control room work 90% completed and SSE works are being awarded.
45	Narimanam S/S	230/110	2x100		100	0	0	0	0		Jun 2019	Tender to be floated
46	Neyveli S/S	230/110	480		100	0	0	0	0	Apr 2017	Jun 2019	Work awarded on 17.02.2017. Land taken over by the turnkey contractor on 27.02.2017
47	Poolavady	230/110	200		0	0	0	0	0	Sep 2018	Mar 2019	Tender to be floated
48	Porur UG (GIS)	230/110	300		100	0	0	0	0	Apr 2016	Mar 2018	Work awarded on 24.09.16. Pile gap work in Progress. 33kV Control room pile work completed.
49	Samayanallur S/S	230/110	2x100		100	0	0	0	0		Jun 2019	Civil work awarded and for SSE works, tender is under finalisation.
50	Sankarapuram S/S	230/110	200		0	0	0	0	0		Apr 2018	Tender to be floated

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
51	Sathumadurai	230/110	200		0	0	0	0		Sep 2018	Mar 2019	Sanction awaited
52	Savasapuram S/S	230/110	2x100		100	40	45	45	0	Apr 2014	Apr 2017	Control room 80% completed and SSE works are awarded and commenced. Structure erection and equipment erection works are under progress. Transformer Plinth completed. Transformer allotted
53	Shenpagapudur (JICA)	230/110	2x100		100	50	20	15	0	Jun 2015	Jun 2017	Slow progress by the contractor
54	Taramani (3x100+3x160)	230/110	780		0	0	0	0	0	Sep 2017	Mar 2018	Work to be taken up
55	Thirupattur S/S	230/110	200		0	0	0	0	0		Apr 2018	Tender to be floated
56	Thiruvanniyur	230/110	200		0	0	0	0	0	Sep 2018	Mar 2019	Tender to be floated
57	Thuvakudy S/S	230/110	200		100	0	0	0	0	Apr 2017	Jun 2019	Tender to be floated
58	Tirupur (JICA)	230/110	2x100		100	50	20	20	0	Apr 2016	Sep 2017	Control room and Transformer plinth works are under progress. Slow Progress by the contractor.
59	TNEB HQ (GIS) (JICA) S/S	230/110	200		100	0	0	0	0	Apr 2012	Mar 2019	Tender lodged and retender to be floated
60	Uddanapally S/S	230/110	200		100	0	0	0	0	Apr 2016	Mar 2018	Tender opened and under process
61	Usilampatty	230/110	200		0	0	0	0	0	Sep 2020	Mar 2021	Sanction awaited
62	Valayapatty S/S	230/110	200		100	100	85	85	0	Apr 2015	May 2017	Work under progress. 1 no.80 MVA Transformer erected and Oil circulation completed.
63	Vannikonendal S/S	230/110	300		0	0	0	0	0		Mar 2015	The substation may be deleted from from the list since the administrative approval for the same has been cancelled.
64	Vinnmangalam (2x100 to 2x160)	230/110	520		0	0	0	0	0	Sep 2017	Mar 2018	Work to be taken up
65	Devigarh (Aug.) (2nd Addl.)	220/66	160		0	0	0	0	0			Not related to TANTRANSCO
66	RA Puram (GIS) UG (JICA)	220/33	200		100	100	100	100		Jul 2015	May 2017	Commissioned 04/2017
67	Kadalangudy (Aug.) (100-80)	220/110	20		100	100	100	100	20		Dec 2015	Commissioned 12/15.
68	Muppandal	220/110	200		0	0	0	0	0	Sep 2018	Mar 2019	Sanction awaited
69	Nemmali thippiyakudi (2x100+3x100)	220/110	500		0	0	0	0	0	Sep 2017	Mar 2017	Work to be taken up
70	Omega Industrial Estate s/s	220/110	200		100	100	100	100				Commissioned 04/2017
71	Singapuram S/S (ICT-II)	220/110	100		0	0	0	0	0			Test charged on 02.05.16 with 1x100 MVA Auto Transformer
72	Singarapet (Enhancement from 3x50 to 2x160 MVA and shifting of SS to new location inside the SS premises)	220/110	170		0	0	0	0	0	Sep 2018	Mar 2019	Work under progress
73	Taramani (4th Auto Trf)	220/110	100		100	100	100	100				Commissioned 04/2017

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED. (APTRANSCO)

1	Chilakaluripeta S/s (2x500MVA)	400/220/132	1000		0	0	0	0	0	Aug 2019	Aug 2019	
2	Amaravathi SS-II in CRDA	400/220	630		0	0	0	0	0	Aug 2021	Aug 2021	
3	Amaravathi S/s-I in CRDA	400/220	630		0	0	0	0	0	Aug 2020	Aug 2020	
4	Aspiri S/s	400/220	945		0	0	0	0	0	Aug 2018	Aug 2018	
5	Eluru S/s	400/220	630		0	0	0	0	0	Aug 2018	Aug 2018	
6	Gani (3x5000MVA) - ICT-II&III	400/220	1000		100	95	95	95		Jul 2017	Apr 2017	500MVA ICT-III and 125 MVAR Bus reactor works are under progress
7	Gani (3x500 - ICT-I	400/220	500		100	95	95	75	0	Jul 2017	Mar 2017	All 873 Nos. foundations, 950 Nos. out of 1007 Nos. Structure erection and 575 Nos. out of 727 Nos. 400kV Bus and 400kV Line bays charged on 01.02.2017.1 No. 500 MVA,400/220kV Transformer is charged on 14.02.2017.220kV Bus and 220kV Byas connected to pooling station No.4 are charged on 19.02.2017.The Substation, transformer capacity is 3x500 MVA in place of 2x315 MVA.
8	Garividi (Marala)	400/220	630		100	95	95	92			Mar 2017	Works under progress. All 578 Nos. Structure foundations ,700 Nos. Structure erection and 372 Nos. out of 449 Nos. equipment erection completed. All other electrical and civil works are under progress.
9	Hindupur S/S	400/220	3x315		100	22	55	5		Oct 2017	Dec 2017	Works under progress.132 Nos. out of 619 Nos.Structure foundations and 56 Nos structure erection out of 710 Nos.are completed.
10	Inavolu S/s	400/220	1000		0	0	0	0	0	Aug 2018	Aug 2018	
11	Kalikiri	400/220	630		100	13	30	0		Sep 2017	Sep 2017	Site levelling works completed, 74 Nos out of 99 Nos Main Structure Foundations and 64 Nos out of 425 Nos Equipment Foundations completed. Compound wall completed except barbed wire fencing & flush pointing. Retaining wall, Control Room, DG Room, Platforms, water tank and store room works under progress.
12	Kalpaka-II S/s	400/220	945		0	0	0	0	0	Aug 2020	Aug 2020	
13	Kurnool S/S	400/220	2x315		0	0	0	0				This project is not approved in APTRANSCO and we have not proposed any new Sub-Station with the above name to CEA for approval.Hence this 400kV/220kV Sub-Station my please be deleted from the list.
14	Mylavarm S/s	400/220	945		0	0	0	0	0	Aug 2018	Aug 2018	
15	Podili S/S	400/220	630		98	13	5	0		Aug 2017	Jun 2017	Site levelling works completed.31 No s out of 524 structure foundations completed.Control room,Platforms,DG room works are

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												under progress.
16	Rachaganneru S/s	400/220	630		0	0	0	0	0	Aug 2018	Aug 2018	
17	Talaricheruvu S/s	400/220	945		0	0	0	0	0	Aug 2018	Aug 2018	
18	urvakonda-II S/s	400/220	1260		0	0	0	0	0	Aug 2018	Aug 2018	
19	Gudivada (2x500 MVA+2x100 MVA)	400/132	1200		0	0	0	0	0	Aug 2019	Aug 2019	
20	Chakrayapet	220/132	200		100	2	0	0	0		Mar 2017	Site handed over on 16.04.2016.Leveling of site works under progress.
21	Gollapuram	220/132	200		100	80	90	85	0		May 2017	Works are under progress.
22	Porumamilla	220/132	200		100	95	95	95	0		Aug 2016	works are under progress.
23	Tirumalayapalli	220/132	300		100	60	85	50	0		Jun 2017	Works are under progress.
24	Gaddamvaripalli	220/11	50		100	100	100	96	0		Jun 2016	Works under progress
25	Goddumarri	220/11	100		100	100	100	100	0		May 2016	Works completed.
26	Yellanur	220/11	50		100	100	100	100	50		Mar 2014	Substation charged on 27-03-2014.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Transmission Corporation of Telangana Limited (TCTL)

1	630 MVA, 440/220 kV Nirmal S/S	400/220	630		100	27	11	2	0		Jun 2017	Leveling works under progress.
2	Asupaka S/S	400/220	630		100	100	100	99		Sep 2015	Apr 2017	Control room works under progress ,balance works under progress
3	Dindi S/S	400/220	630		100	100	100	99			Apr 2017	Substation is commissioned by charging 400kV Bus I&II on 21.04.2017 and PTR& 220kV works are under progress
4	Gajwel (Aug.)	400/220	315		100	30	10	10		Sep 2017		Works are in progress
5	Julurupadu S/S	400/220	630		100	100	90	90			Jun 2017	work is under progress.
6	Maheswaram S/S	400/220	1000		100	95	95	95	0		Jun 2017	Works are under progress.
7	Nirmal S/S	400/220	630		100	75	60	50			Jun 2017	work under progress.
8	Chandulapur LI	400	500		0	0	0	0	0	Nov 2017		
9	Choutuppal	400	1x1500		0	0	0	0	0	Jun 2020		
10	Damacherla	400	1500		0	0	0	0	0	Sep 2018		
11	Jangaon	400	1x1500		0	0	0	0	0	Aug 2018		
12	kethireddypalli (Manikonda)	400	630		100	50	0	0	0	Mar 2018		
13	Mydaram LI	400	1120		0	0	0	0	0	Nov 2017		
14	Narlapur LI	400	1440		0	0	0	0	0	Sep 2018		
15	Ramachandrapuram	400	1000		0	0	0	0	0	Sep 2018		
16	Ramadugu LI	400	1120		0	0	0	0	0	Nov 2017		
17	Shankarpally (Extn.)	400	630		0	100	100	100	0		Feb 2017	Works completed.Bays charged on 04.02.2017
18	Tippapur LI	400	480		0	0	0	0	0	Nov 2017		
19	Tukkapur LI	400	400		0	0	0	0	0	Nov 2017		
20	Uddandapur LI	400	900		0	0	0	0	0	Sep 2018		
21	Vattem/Karvena	400	1440		0	0	0	0	0	Sep 2018		
22	Yedula LI	400	1260		0	0	0	0	0	Sep 2018		
23	Yellampalli LI	400	945		0	0	0	0	0	Nov 2017		
24	Bonguloor S/S	220/132/33	200		0	0	0	0	0			1 no. 100MVA Transformer and line commissioned on 02.04.2015. balance works to be completed by 31.10.2015
25	Huzumagar S/S	220/132/33	200		100	0	0	0	0		Mar 2017	
26	Dichapilly (Aug.)	220/132	315		100	100	100	100	0		Mar 2017	Works completed.charged on 24.03.2017.
27	Jadcherla S/S	220/132	200		0	0	0	0	0			
28	Jangaon S/S	220/132	200		100	0	0	0	0			
29	Manikonda S/S	220/132	2x100		100	10	5	0	0		Dec 2018	Works are in progress
30	Thimmajipet S/S	220/132	200		0	0	0	0	0		Mar 2017	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
31	Veltoor (Aug.)	220/132	315		100	100	100	100			Apr 2017	Works completed. Testing is under progress
32	Aswaraopet SS upgradation from 132 kV	220	200		0	0	0	0	0	Nov 2017		
33	Banswada	220	200		0	0	0	0	0	Nov 2017		
34	Borampet GIS	220	480		0	0	0	0	0	Dec 2017		
35	Chanchalguda	220	200		0	0	0	0	0	Sep 2018		
36	Goliwada (Yellampalli) LI SS	220	450		0	0	0	0	0	Sep 2017		
37	Husnabad GIS	220	200		0	0	0	0	0	May 2018		
38	Kachavanisingaram	220	200		0	0	0	0	0			
39	Kallur GIS	220	200		0	0	0	0	0	Sep 2017		
40	Kleshwaram LI SS	220	550		0	0	0	0	0	Sep 2017		
41	Kothur	220	320		0	0	0	0	0	Sep 2017		
42	Lakshmidhevipalli LI SS	220	240		0	0	0	0	0	Sep 2017		
43	Madugula	220	200		0	0	0	0	0	May 2017		
44	Mahabubabad (Ayyagaripally)	220	200		0	0	0	0	0	Jun 2017		
45	Nagarkurnool	220	2x100		0	0	0	0	0	Jun 2017		
46	Peddagopati GIS	220	200		0	0	0	0	0	Nov 2017		
47	Raidurg	220	300		0	0	0	0	0	Sep 2017		
48	Renjal GIS	220	200		0	0	0	0	0	Nov 2017		
49	Sundilla LISS	220	400		0	0	0	0	0	Sep 2017		
50	Toopran	220	2x100		0	0	0	0	0	Sep 2017		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TRIPURA STATE ELECTRICITY CORPORATION LIMITED (TSECL)

1	Ambassa (Aug.)	132/33	25		100	100	100	100	25		Aug 2013	Commissioned 08/2013.
2	Budhjungnagar (Aug.)	132/33	25		100	0	0	0	0		Mar 2017	LOA issued
3	Dharmanagar (Aug.)	132/33	25		100	100	100	100	25		Sep 2013	Commissioned 9/13.
4	Banduar (Aug.)	132/11	15		100	100	100	100	15		Sep 2013	Commissioned 9/13.
5	Garod Tilla (Aug.)	132/11	10		100	0	0	0	0		Mar 2017	Tender Evaluation in process.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)

1	Modipuram S/s	765/400	3000		0	0	0	0	0		Mar 2019	
2	Moradabad S/s	765/400	3000		0	0	0	0	0		Mar 2020	
3	Noida Sec-148 S/S	400/220/132	1000		100	81	80	28			Jun 2017	WIP Overall prog. 60%
4	Azamgarh (ICT-1) (Aug 500-315)	400/220	185		100	100	100	100				Commissioned 04/2017
5	Badaun S/s	400/220	630		0	0	0	0	0		Mar 2021	
6	Banda S/S	400/220	630		100	94	85	87			Apr 2017	Erection of 315MVA ICT-I completed & charged from 220KV Side Via LILO of 220 kV Banda-Mahoba line.
7	Bhopal Road S/s	400/220	630		0	0	0	0	0		Mar 2020	
8	Firozabad S/s	400/220	1000		0	0	0	0	0		Mar 2020	
9	Jaunpur S/s	400/220	630		0	0	0	0	0		Mar 2019	
10	LaluKheri S/s	400/220	630		0	0	0	0	0		Mar 2020	
11	Maath (Mathura) s/s (ICT-1)	400/220	315		100	100	100	100		Aug 2016	Apr 2017	Commissioned 04/2017
12	Maath (Mathura) s/s (ICT-2)	400/220	315		100	100	100	100				
13	Orai s/s (new) (ICT-2)	400/220	315		100	81	93	91			May 2017	04 nos. 400KV CB Supply Pending.
14	Raebareli S/s	400/220	630		0	0	0	0	0		Mar 2020	
15	Rasra S/s	400/220	630		0	0	0	0	0		Mar 2019	
16	Sambhal S/s	400/220	630		0	0	0	0	0		Mar 2021	
17	Shamli S/s	400/220	1000		0	0	0	0	0		Mar 2020	
18	Simbholi S/s	400/220	1000		0	0	0	0	0		Mar 2020	
19	Agra (South) S/S	400/132	600		100	95	100	100		Aug 2016	Apr 2017	Commissioning in Progress.
20	Kanpur Road	220/33	3x60		100	85	70	26			Apr 2017	over all prog. 61%
21	Bansi S/S	220/132	2x100		100	95	100	74			Apr 2017	WIP Overall prog. 90%
22	Basti (ICT-1) (Aug 200-160)	220/132	40		100	100	100	100				Commissioned 04/2017
23	Bharthana (Etawah) (ICT-1)(Aug 160-100)	220/132	60		100	100	100	100				Commissioned 04/2017
24	Bhelupur -ICT -II (New). S/S	220/132	100		100	100	100	100		Jun 2012	Apr 2017	Work in progress.
25	Chandausi (Sambhal) (ICT-II)	220/132	160		100	100	100	100				Commissioned 04/2017
26	Chhata (Mathura) s/s (ICT-1)	220/132	160		100	100	100	100			Feb 2016	Commissioned 04/2017
27	Madhuvan S/S	220/132	160		100	10	0	0			May 2018	WIP 10%
28	Nanauta (ICT-I) (Aug200-100)	220/132	100		100	100	100	100				Commissioned 04/2017
29	Noida Sec-148	220/132	1x160		100	81	80	28			Jun 2017	WIP Overall prog. 60%
30	Pratap Vihar S/S	220/132	1x160		100	14	0	0			Jul 2017	slow progress
31	Sahibabad-II S/S	220/132	2x100		0	0	0	0			Mar 2017	Scrapped due to non availability of land. May pl be removed from the list.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
32	Siyana S/S	220/132	2x160		100	20	0	0			Dec 2017	Over all Progress 20%
33	Agra Dayalbagh S/s	220	180		0	0	0	0	0		Mar 2022	
34	Allahabad S/s	220	180		0	0	0	0	0		Mar 2022	
35	Amethi S/s	220	320		100	0	0	0			Mar 2022	OVERALL PROGRESS 11%
36	Anandnagar (Gorakhpur) S/s	220	320		0	0	0	0	0		Mar 2021	
37	Awas Vikas Loni S/s	220	320		0	0	0	0	0		Mar 2022	
38	Badaun Road S/s	220	320		0	0	0	0	0		Mar 2021	
39	Ballia S/s	220	320		0	0	0	0	0		Mar 2021	
40	BB Nagar S/s	220	320		0	0	0	0	0		Mar 2019	
41	Bulandshahar Road S/s	220	320		0	0	0	0	0		Mar 2021	
42	Chhaprauli S/s	220	320		0	0	0	0	0		Mar 2020	
43	Faridpur (Bareilly) S/s	220	320		0	0	0	0	0		Mar 2019	
44	Fatehgarh or Kannauj S/s	220	320		0	0	0	0	0		Mar 2020	
45	Fatehpur New S/s	220	320		0	0	0	0	0		Mar 2020	
46	Gr. Noida (II) S/s	220	180		0	0	0	0	0		Mar 2022	
47	Hamirpur S/s	220	320		0	0	0	0	0		Mar 2021	
48	Hardoi (New) S/s	220	320		0	0	0	0	0		Mar 2021	
49	Kasganj S/s	220	320		0	0	0	0	0		Mar 2022	
50	Khaga S/s	220	320		0	0	0	0	0		Mar 2021	
51	Khalilabad S/s	220	320		0	0	0	0	0		Mar 2021	
52	Khatauli S/s	220	320		0	0	0	0	0		Mar 2020	
53	Kidwainagar S/s	220	180		0	0	0	0	0		Mar 2022	
54	Kiraowli S/s	220	320		0	0	0	0	0		Mar 2022	
55	Lakhimpur s/s	220	320		0	0	0	0	0		Mar 2021	
56	Lucknow (Canal Road) S/s	220	180		0	0	0	0	0		Mar 2021	
57	Lucknow Hardoi Road S/s	220	180		0	0	0	0	0		Mar 2022	
58	Maharajganj S/s	220	320		0	0	0	0	0		Mar 2021	
59	Mawana S/s	220	320		0	0	0	0	0		Mar 2020	
60	Meerut By Pass S/s	220	180		0	0	0	0	0		Mar 2021	
61	Modipuram-II S/s	220	320		0	0	0	0	0		Mar 2022	
62	Moradabad-II (Kath) S/s	220	320		0	0	0	0	0		Mar 2020	
63	Morta S/s	220	320		0	0	0	0	0		Mar 2019	
64	Nehtaur New S/s	220	320		0	0	0	0	0		Mar 2021	
65	Phahari (Chitrakoot) S/s	220	320		0	0	0	0	0		Mar 2019	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
66	Pilibhit Bypass S/s	220	320		0	0	0	0	0		Mar 2021	
67	Saharanpur New s/s	220	320		0	0	0	0	0		Mar 2022	
68	Sandila S/s	220	320		0	0	0	0	0		Mar 2021	
69	Sardhana S/s	220	320		0	0	0	0	0		Mar 2019	
70	Sarsawa (Saharanpur)S/s	220	320		0	0	0	0	0		Mar 2018	
71	SGPGI Road S/s	220	320		0	0	0	0	0		Mar 2021	
72	Sidharth Nagar/Ind. Area Ghaziabad S/s	220	340		0	0	0	0	0		Mar 2022	
73	Singhauri S/s	220	320		0	0	0	0	0		Mar 2020	
74	Tajpur S/s	220	320		0	0	0	0	0		Mar 2019	
75	Tundla S/s	220	320		0	0	0	0	0		Mar 2019	
76	Unnao (Dahi Chowki) S/s	220	180		0	0	0	0	0		Mar 2020	
77	Varanasi Cantt. S/s	220	180		0	0	0	0	0		Mar 2022	
78	Vasundhara S/s	220	320		0	0	0	0	0		Mar 2021	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)

1	Durgapur Aug.	400/220	315		0	0	0	0	0		Mar 2019	
2	Gokarna Aug.-I	400/220	315		0	0	0	0	0		Mar 2020	
3	New Chanditala Aug.	400/220	315		0	0	0	0	0		Mar 2018	
4	New Chanditala S/S	400/220	630		100	90	100	90	630	Jun 2016	Aug 2017	SS is ready to commission but delayed due to want of line
5	New Haldia NIZ GIS	400/220	630		0	0	0	0	0		Mar 2020	
6	New Katwa Aug.	400/220	315		0	0	0	0	0		Mar 2022	
7	New Katwa GIS	400/220	1000		0	0	0	0	0		Mar 2021	
8	New Purulia (N.PPSP) Switching S/S	400	0		100	85	70	50	0	Sep 2016	Jul 2017	
9	New Town AA-III	220/33	50		0	0	0	0	0			
10	Alipurduar Aug.	220/132	160		0	0	0	0	0		Mar 2020	
11	Alipurduar S/S	220/132	320		100	90	90	60	320	Nov 2016	Jun 2017	
12	Barasat Aug.	220/132	160		0	0	0	0	0		Mar 2021	
13	Barasat GIS	220/132	320		0	0	0	0	0		Mar 2018	
14	Baruipur GIS	220/132	320		0	0	0	0	0		Mar 2021	
15	C.K. Road GIS	220/132	320		0	0	0	0	0		Mar 2022	
16	Dalkhola Aug.	220/132	160		0	0	0	0	0		Mar 2020	
17	Dharampur	220/132	160		0	0	0	0	0		Mar 2018	
18	Egra Aug.	220/132	160		0	0	0	0	0		Mar 2020	
19	Foundray Park Aug.	220/132	160		0	0	0	0	0		Mar 2020	
20	Gazol Aug.	220/132	160		0	0	0	0	0		Mar 2022	
21	Gazol GIS	220/132	320		0	0	0	0	0		Mar 2019	
22	Jeerat Aug.-I	220/132	160		0	0	0	0	0		Mar 2020	
23	Kotasur GIS	220/132	320		0	0	0	0	0		Mar 2020	
24	Lakshmikantapur Aug.-I	220/132	80		0	0	0	0	0		Mar 2018	
25	Lakshmikantapur Aug.-II	220/132	40		0	0	0	0	0		Mar 2019	
26	Mahachanda GIS	220/132	320		0	0	0	0	0		Mar 2020	
27	Mayapur GIS	220/132	100		0	0	0	0	0		Mar 2021	
28	New Bishnupur Aug.-I	220/132	160		0	0	0	0	0		Mar 2019	
29	New Sagardighi GIS	220/132	320		0	0	0	0	0		Mar 2018	
30	New Town AA-IIC GIS	220/132	320		0	0	0	0	0		Mar 2019	
31	New Town AA-III Aug.	220/132	160		0	0	0	0	0		Mar 2022	
32	Raghunathpur GIS	220/132	320		0	0	0	0	0		Mar 2022	
33	Rejinagar Aug.	220/132	160		0	0	0	0	0		Mar 2021	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
34	Rejinagar GIS	220/132	320		0	0	0	0	0		Mar 2019	
35	Sadaipur Aug.	220/132	160		0	0	0	0	0		Mar 2019	
36	Sadaipur s/s (ICT-1)	220/132	160		100	100	100	100				Commissioned 04/2017
37	Sadaipur s/s (ICT-2)	220/132	160		100	80	90	65	320	Apr 2016	Mar 2017	
38	Satgachia	220/132	160		0	0	0	0	0		Mar 2019	
39	Satgachia Aug.	220/132	160		0	0	0	0	0		Mar 2018	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ADANI POWER LTD. (APL)

1	Rajnandgaon Switching station (RRWTL - TBCB)	765	0		100	0	0	0	0	Nov 2018	Aug 2017	
2	Morena (C-WRTL - TBCB)	400/220	2x315		100	0	0	0	0	May 2018	Apr 2017	

Essel Infraprojects Ltd. (ESSEL)

1	Warangal S/S (WKTL -TBCB)	765/400	2x1500		0	0	0	0	0	Nov 2019		
2	Darbhangha (GIS) (DMTL - TBCB)	400/220	1000		100	100	100	100		Jun 2016	Mar 2017	Commissioned 04/2016
3	Motihari (GIS) (DMTL -TBCB)	400/132	400		100	85	95	80		Aug 2016	Apr 2017	

NORTH KARANPURA TRANSMISSION CO. LTD. (NKTCL)

1	Gurgaon (NKTL - TBCB)	400/220	2x500		0	0	0	0	0	Nov 2013	Dec 2016	
---	-----------------------	---------	-------	--	---	---	---	---	---	----------	----------	--

Shekhawati Transmission Service Company Limited (SKHWTTSCCL)

1	Nawalgarh	220/132	100		0	0	0	0	0		Dec 2016	
---	-----------	---------	-----	--	---	---	---	---	---	--	----------	--

South East UP Power Transmission Company Limited (SEUPPTCL)

1	Mainpuri s/s (ICT-2)	765/400	1000		0	0	0	0	0			
2	Aurai s/s	400/220	630		77	21	24	0			Jun 2016	Land is available, however some of the land (gram samaj - 2.2 Ha) needs to be transferred to UPPTCL/Energy department of UP by DM Bhadohi (Sant Ravi Das Nagar) for which necessary communication has been provided to DM Bhadohi by UPPTCL and also by Special secretary (Revenue)

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												for transferring it to UPPTCL and same is under process.
3	Gonda s/s	400/220	630		100	97	97	94	0		Apr 2017	35.2% already tested
4	Sultanpur Road s/s	400/220	1000		100	12	17	0	0		Jun 2016	

STERLITE GRID LTD. (SGL)

1	Khandwa PS (KTL - TBCB)	765/400	2x1500		60	0	0	0		Jul 2019		Transmission License granted by CERC. Tariff Adoption done by CERC.Land Acquisition is under progress.
2	Amargarh (GIS) S/S (NRSS-XXIX TL - TBCB)	400/220	630		100	80	55	0		Oct 2018	Jul 2017	Construction is in Progress.
3	Kadarpur (GPTL - TBCB)	400/220	2x500		0	0	0	0		May 2019	Nov 2017	Transmission Licensee granted by CERC. Tariff Adoption done by CERC.
4	Prithala (GPTL - TBCB)	400/220	2x500		100	0	0	0		May 2019	Nov 2017	Transmission Licensee granted by CERC. Tariff Adoption done by CERC.
5	Sohna Road (GPTL - TBCB)	400/220	2x500		0	0	0	0	0	Sep 2019	Nov 2017	Transmission Licensee granted by CERC. Tariff Adoption done by CERC.

TALCHER TRANSMISSION CO. LTD. (TTCL)

1	Behrampur. S/S (T-II TL - TBCB)	400/220	2x315		0	0	0	0	0	Oct 2012	Dec 2016	
---	---------------------------------	---------	-------	--	---	---	---	---	---	----------	----------	--

TORRENT POWER LTD (TOR. POW. (UNOSUGEN))

1	Bharuch/Dahej	765/400	1500		0	0	0	0	0			.
---	---------------	---------	------	--	---	---	---	---	---	--	--	---

WESTERN U.P. POWER TRANSMISSION CO. LTD. (WUPPTCL)

1	Greater Noida AIS (ICT-1)	765/400	1500		100	99	98	98	0			
2	Hapur AIS	765/400	2x1500		100	97	92	90	0		May 2017	
3	Ataur GIS	400/220	2x500		100	95	90	80	0		May 2017	
4	Dasna GIS	400/220	2x315		100	88	95	60	0		Aug 2017	
5	Indirapuram GIS	400/220	2x500		100	98	92	85	0		Nov 2016	
6	Nehtaur (Bijnor) AIS	400/132	2x200		100	95	95	90	0		Aug 2017	