



**भारत सरकार
विद्युत मंत्रालय**

**GOVERNMENT OF INDIA
MINISTRY OF POWER**

**MONTHLY REPORT ON BROAD STATUS
OF THERMAL POWER PROJECTS IN THE
COUNTRY**

May - 2014



**ताप विद्युत परियोजना प्रबोधन प्रभाग
केन्द्रीय विद्युत प्राधिकरण
नई दिल्ली**

**THERMAL PROJECT MONITORING DIVISION
CENTRAL ELECTRICITY AUTHORITY
NEW DELHI**

FOREWORD

As per clause 73(f) of Electricity Act 2003, Central Electricity Authority is to “promote and assist in the timely completion of schemes and projects”. The Thermal Project Monitoring (TPM) Division of CEA is entrusted with the responsibility of monitoring the progress of construction/erection activities of all the thermal power projects in the country till the units are commissioned. Visits are also made by CEA officers to the sites for assessing the on-spot progress of works and rendering the advice/assistance in solving the problems being faced by the project authorities, thereby helping the project authorities in avoiding/minimizing the time and cost overruns of the thermal power projects.

In this context, Thermal Project Monitoring Division, Central Electricity Authority has been bringing out monthly report entitled “Broad Status of Thermal Power Projects in the Country”. This report covers up-to-date information in respect of 11th plan thermal power projects under execution in the country. The report gives the details of the milestones achieved as on date, along with the name, capacity, location, implementing agency, commissioning schedule, type of fuel, construction agency, estimated cost besides highlighting critical issues requiring immediate attention of concerned authorities in the implementation of thermal power projects in the country.

The Broad Status Report is being brought out regularly by this division on the basis of data forwarded by various project authorities, visits made by CEA Engineers to various power projects, holding discussions with the executing agencies and suppliers of equipments from time to time.

We welcome feedback for further improvement in the Broad Status Report.

Place: New Delhi
Dated: 30th May, 2014

(Mam Chand)
Chief Engineer (I/c) (TPM)

Disclaimer

This report, based on the details received from various project authorities & other organizations / agencies associated with the project, is for information and non-commercial use only. CEA is not responsible for the contents or reliability of other websites to which CEA provides a link and do not necessarily endorse the views expressed by them.

INDEX

Sl. No.	Contents	Page No
SUMMARY		
1.0	11 th Plan capacity addition programme	01
1.0 (A)	12 th Plan capacity addition programme	01
2.0	Thermal Capacity addition during the year 2007-08	02
2.1.	Thermal Capacity addition programme for the year 2008-09	03
2.2.	Thermal Capacity addition programme for the year 2009-10	04-05
2.3.	Thermal Capacity addition programme for the year 2010-11	06-07
2.4	Thermal Capacity programmed for commissioning during the year 2011-12	08-09
3.0	Thermal Units Programmed for Commissioning During 2012-13	10-11
3.1	Thermal Units Programmed for Commissioning During 2013-14	12-13
3.2	Thermal Units Programmed for Commissioning During 2014-15	14
4.0	THERMAL POWER PROJECT UNDER CONSTRUCTION IN THE COUNTRY	15-22
CENTRAL SECTOR PROJECTS		
1.	NATIONAL THERMAL POWER CORPORATION LTD.	23-24
	Barh STPP St-II, Unit-5 (Dist: Patna), Bihar	23
	Muzaffarpur TPS (Kanti TPS), Unit-3	24
2	DAMODAR VALLEY CORPORATION	25-25
	Raghunathpur TPP Ph-I , Unit-1	25
3	OTPC	26-26
	Palatana CCPP (Tripura CCPP), Block-2	26
4.	NLC	27-27
	Tuticorin TPP, Unit-1 & 2, T.N.	27
STATE & PRIVATE SECTOR PROJECTS		
Northern Region		
5.	Punjab	28-30
	Talwandi Sabo TPP, Unit-1 & 2	28
	Rajpura TPP (Nabha), Unit-2	29
	Goindwal Sahib TPP, Unit-1	30
6.	Rajasthan	31-33
	Kalisindh TPP, Unit-1 & 2	31
	Chhabra TPS Extn., Unit- 4	32
	Ramgarh CCPP, ST-III	33
7.	Uttar Pradesh	34-34
	Anpara-D TPS, Unit-6	34
Western Region		
8.	Chhattisgarh	35-38
	Marwa TPS, Unit-2	35-36
	Swastic TPP, Unit-1	37
	Salora TPP, Unit-1	38
9.	Madhya Pradesh	39-39
	Shree Singaji TPP (Malwa), Unit-2	39

10	Maharashtra	40-47
	Chandrapur TPS Extn., Unit-8	40
	Koradi TPS Expn. Unit- 8 & 9	41
	Parli TPS, Unit-8	42
	Amravati TPP Ph-I, Unit-3	43-44
	Nasik TPP Ph-I, Unit-2	45-46
	Dhariwal TPP, Unit-2	47
Southern Region		
11.	Andhra Pradesh	48-50
	Vizag TPP, Unit-1	48
	Damodaram Sanjeevaiah TPP, Unit-1 &2	49
	Pynampuram TPP, Unit-1	50
Eastern Region		
12.	Orissa	51-51
	Derang TPP, Unit-1	51
13.	West Bangal	52-52
	Haldia TPP, Unit-1	52

1.0 11TH PLAN CAPACITY ADDITION PROGRAMME

1.1 TOTAL CAPACITY ADDITION (MW) PROGRAMME DURING 11TH PLAN (AS PER ORIGINAL TARGET) (MW)

Thermal	Hydro	Nuclear	Total
59693	15627	3380	78700

1.2 TOTAL CAPACITY ADDITION (MW) PROGRAMME DURING 11TH PLAN (AS PER MID TERM TARGET) (MW)

SECTOR	THERMAL	HYDRO	NUCLEAR	TOTAL
CENTRAL	14920.0	2922	3380	21222.0
STATE	18501.4	2854	0	21355.4
PRIVATE	17335.5	2461	0	19796.5
TOTAL	50756.9	8237	3380	62373.9

1.3 TOTAL CAPACITY COMMISSIONED DURING 2007-08 (MW)

SECTOR	THERMAL	HYDRO	NUCLEAR	TOTAL
CENTRAL	1990	1030	220	3240
STATE	3880	1393	-	5273
PRIVATE	750	-	-	750
TOTAL	6620	2423	220	9263

1.4 TOTAL CAPACITY COMMISSIONED DURING 2008-09 (MW)

SECTOR	THERMAL	HYDRO	NUCLEAR	TOTAL
CENTRAL	750	-	-	750
STATE	852.2	969	-	1821.2
PRIVATE	882.5	-	-	882.5
TOTAL	2484.7	969	-	3453.7

1.5 TOTAL CAPACITY COMMISSIONED DURING 2009-10 (MW)

SECTOR	THERMAL	HYDRO	NUCLEAR	TOTAL
CENTRAL	1740		440	2180
STATE	3079	39		3118
PRIVATE	4287	-	-	4287
TOTAL	9106	39	440	9585

1.6 TOTAL CAPACITY COMMISSIONED DURING 2010-11 (MW)

SECTOR	THERMAL	HYDRO	NUCLEAR	TOTAL
CENTRAL	3740.0	320	220	4280.0
STATE	1981.0	178		2159.0
PRIVATE	5529.5	192	-	5721.5
TOTAL	11250.5	690	220	12160.5

1.7 TOTAL CAPACITY COMMISSIONED DURING 2011-12 (MW)

SECTOR	THERMAL	HYDRO	NUCLEAR	TOTAL
CENTRAL	4570.0	200	-	4770.0
STATE	3638.2	123	-	3761.2
PRIVATE	10870.5	1100	-	11970.5
TOTAL	19078.7	1423	-	20501.7

1.0 (A) 12TH PLAN CAPACITY ADDITION PROGRAMME

Thermal	Hydro	Nuclear	Total
72340	10897	5300	88537

2.0 THERMAL UNITS TARGET & ACHIEVEMENT DURING 2007-2008

Sl No	Project Name	State/ Imple. Agency	Unit. NO	Target Cap. MW	LOA Date	Org. Comm. Schedule	Actual date of Comm.	Cap. Added (MW)
A	CENTRAL SECTOR							
1	Bhilai TPP	Chhattisgarh / NTPC & SAIL JV	U-1 U-2	250 250	03/2009	04/2008 10/2008	Slipped	
2	Sipat STPS-I	Chhattis/ NTPC	U-1	660	04/2004	06/2008	Slipped	
3	Sipat STPS-II	Chhattis/ NTPC	U-4 U-5	500 500	12/2003	10/2007 04/2008	27.05.07(A) U-5 Slipped	500
4	Kahalgao STPS-II (Ph-I & II)	Bihar/NTPC	U -6 U -7	500 500	07/2003 03/2004	09/2007 07/2007	16.03.08(A) U-7 slipped	500
5	Ratnagiri Gas Power Project	Mah. /Ratnagiri Gas & Power Pvt. Ltd.	Block-3	740	05/1999	01/2007	28.10.07(A)	740
6.	Mejia TPS	West Bengal/DVC	U-6	250	06/2004	04/2007	01.10..07(A)	250
7.	Chandrapura TPS Extn	Jharkhand / DVC	U- 7 U- 8	250 250	06/2004	02/2007 04/2007	Project Slipped	
	Sub Total (A)			4650				1990
B	STATE SECTOR							
1.	GHT (Lehra Mohabbat)TPS-II	Punjab/ PSEB	U-3 U-4	250 250	03/2004	10/2006 01/2007	03.01.08(A) U-4 Slipped	250
2.	Dholpur CCPP (Ph-I)	Rajasthan /RRVUNL	GT-2 ST	110 110	06/2004	07/2006 12/2006	16.06.07(A) 27.12.07(A)	110 110
3	Korba East TPP St- V	Chhattis./ CSEB	U-2	250	08/2003	06/2007	11.12.07(A)	250
4	Dhuvaran CCPP Extn.	Gujarat/GSECL	ST	40	03/2004	01/2006	13.08.07(A)	40
5	Kutch Lignite Extn	Gujarat/GSECL	U-4	75	01/2004	08/2006	Slipped	
6	Rayalaseema TPS-II	AP/APGENCO	U-4	210	12/2003	03/2007	20.11.07(A)	210
7	Bellary TPP	Karnataka/ KPCL	U-1	500	11/2003	12/2006	03.12.07(A)	500
8	Santalidih TPP	WB / WBPDC	U-5	250	07/2004	01/2007	07.11.07(A)	250
9	Sagardighi TPP	WB / WBPDC	U-1 U-2	300 300	07/2004	01/2007 04/2007	21.12.07(A) U-2 Slipped	300
10	Bakreshwar TPS-II	WB / WBPDC	U-4 U-5	210 210	11/2004	06/2007 09/2007	23.12.07(A) U-5 Slipped	210
11	Yamuna Nagar TPP	Haryana/HPGCL	U-1 U-2	300 300	09/2004	10/2007 01/2008	13.11.07(A) 29.03.08(A)	300 300
12	AmarkantakTPS Extn.	MP/ MPPGCL	U-5	210	09/2004	04/2007	Slipped	
13	Valuthur CCPP Extn.	TN/TNEB	GT ST	60 32.2	05/2006	11/2007 02/2008	Slipped	
14	Durgapur TPS Extn.	WB/DPL	U-7	300	07/2004	01/2007	24.11.07(A)	300
15	Sanjay Gandhi TPP Extn. St.III (Birsinghpur)	MP/MPPGCL	U-5	500	08/2003	09/2006	18.06.07(A)	500
16	Paras TPS Extn	Maharashtra/MSPGCL	U-1	250	05/2004	11/2006	31.05.07(A)	250
	Sub Total (B)			5017.2				3880
C	Private Sector							
1.	OP Jindal (Raigarh)TPP Ph.I & II	Chhattis./Jindal Power	U-1 U-2 U-3 U-4	250 250 250 250	06/2004	05/2007 09/2007 12/2007 04/2008	02.09.07(A) 06.03.08(A) 10.02.08(A) U-4 slipped	250 250 250
2.	Sugen CCPP	Gujarat /Torrent Power Gen. Ltd.	Block-1 Block-2 Block-3	376 376 376	06/2005	09/2007 12/2007 02/2008	Slipped	
3	Gautami CCPP	AP/ Gautami Power Ltd.	GT -1 GT- 2 ST	145 145 174	09/2003	02/2006 02/2006 07/2006	slipped	
4	Konaseema CCPP	AP/Konaseema EPS	GT-1 GT-2 ST	140 140 165	03/2001	10/2005 03/2006 03/2006	Slipped	
	Sub Total ©			3037				750
	GRAND TOTAL(A+B+C)			12704.2				6620

2.1 THERMAL UNITS TARGET & ACHIEVEMENT DURING 2008-09

Sl No	Project Name	State/ Imple. Agency	Unit. NO	Target Cap. MW	LOA Date	Org. Comm. Schedule	Actual date of Comm.	Cap. Added (MW)
A	CENTRAL SECTOR							
1	Bhilai Extn. TPP	Chhattisgarh / NSPCL (NTPC & SAIL JV)	U-1 U-2	250 250	03/2009	04/2008 10/2008	20.04.08(A) Slipped	250
2	Sipat STPS-I	Chhattis/ NTPC	U-1	660	04/2004	06/2008	Slipped	
3	Sipat STPS-II	Chhattis/ NTPC	U-5	500	12/2003	04/2008	27.12.08(A)	500
4	Kahalgao STPS-II (Ph-I & II)	Bihar/ NTPC	U -7	500	03/2004	07/2007	Slipped	
5	Chandrapura TPS Extn	Jharkhand / DVC	U- 7 U- 8	250 250	06/2004	02/2007 04/2007	Slipped Slipped	
6	Barsingsar Lignit	Rajasthan/ NLC	U-1 U-2	125 125	12/2005	12/2008 06/2009	Slipped Slipped	
		Sub Total (A)		2910				750
B	STATE SECTOR							
1.	GHTP(Lehra Mohabbat)TPS-II	Punjab/ PSEB	U-4	250	03/2004	01/2007	31.07.08(A)	250
2	Kutch Lignite Extn	Gujarat/ GSECL	U-4	75	01/2004	08/2006	Slipped	
3	Sagardighi TPP	WB / WBPDC	U-2	300	07/2004	04/2007	20.07.08(A)	300
4	Bakreshwar TPS-II	WB / WBPDC	U-5	210	11/2004	09/2007	Slipped	
5	Valuthur CCPP Extn.	TN/TNEB	GT ST	59.8 32.4	05/2006	11/2007 02/2008	06.05.08(A) 16.02.09(A)	59.8 32.4
6	Amarkantak TPS Extn.	MP/ MPPGCL	U-5	210	09/2004	04/2007	15.06.08(A)	210
7	Giral Lignite- II	Rajasthan/ RRVUNL	U-2	125	11/2005	08/2008	Slipped	
8	Chhabra TPS	Rajasthan/ RRVUNL	U-1 U-2	250 250	03/2006	11/2008 02/2009	Slipped Slipped	
9	Surat Lignite TPP Extn.	Gujarat/ GIPCL	U-3 U-4	125 125	03/2006	11/2008 04/2009	Slipped Slipped	
10	Kota TPP	Rajasthan/ RRVUNL	U-7	195	06/2006	02/2009	Slipped	
11	Suratgarh TPP –IV	Rajasthan/ RRVUNL	U-6	250	06/2006	09/2008	Slipped	
12	Vijaywada TPP –IV	AP/ APGENCO	U-1	500	07/2005	12/2008	Slipped	
		Sub Total (B)		2957.2				852.2
C	Private Sector							
1	OP Jindal (Raigarh)TPP Ph.I & II	Chhattis./Jindal Power	U-4	250	06/2004	04/2008	17.06.08(A)	250
2.	Sugen CCPP *	Gujarat /Torrent Power Gen. Ltd.	Block-1 Block-2 Block-3	376 376 376	06/2005	09/2007 12/2007 02/2008	04.02.09 (A) Slipped Slipped	382.5
3	Gautami CCPP	AP/ Gautami Power Ltd	GT -1 GT- 2 ST	145 145 174	09/2003	02/2006 02/2006 07/2006	Slipped	
4	Konaseema CCPP	AP/Konaseema EPS	GT-1 GT-2 ST	140 140 165	03/2001	10/2005 03/2006 03/2006	Slipped	
5	Pathadi TPS Ph-I (Lanco - Amarkantak Mega TPP)	Chattisgarh/ Lanco Amarkantak Power Pvt. Ltd.	U-1	300	05/2005	09/2008	Slipped	
6	Trombay TPS Extn.	Maharashtra/ Tata Power Co	U-8	250	06/2006	08/2008	26.03.09(A)	250
7	Torangallu Extn.	Karnataka/ JSW Energy Ltd	U-1 U-2	300 300	07/2006	12/2008 01/2009	Slipped Slipped	
		Sub Total (C)		3437				882.5
	GRAND TOTAL(A+B+C)			9304.2				2484.7

- Capacity has been revised from 376 to 382.5 MW.

2.2 THERMAL UNITS PROGRAMMED FOR COMMISSIONING DURING 2009-10

Sl No	Project Name/ Unit No.	State/ Impl. Agency	Targeted Cap. (MW)	LOA Date	Org. Comm. Schedule	Cap. (MW) Achieved	Anticipated/ Actual Date of Comm.
I	COMMISSIONING ASSURED						
A	CENTRAL SECTOR						
1	Kahalgaon STPS-II (Ph-I & II) U-7	Bihar/ NTPC	500	03/2004	07/2007	500	31.07.09(A)
2	Bhilai Extn. TPP U-2	Chhattisgarh / NSPCL (NTPC & SAIL JV)	250	03/2009	10/2008	250	12.07.09(A)
3	Chandrapura TPS Extn U- 7 U- 8	Jharkhand / DVC	250 250	06/2004	02/2007 04/2007	250 250	04.11.09(A) 31.03.10(A)
4	Barsingsar Lignit U-1	Rajasthan/ NLC	125	12/2005	12/2008		slipped
5	NCP Project St-II U-5	U.P/NTPC	490	07/2006	08/2010	490	29.01.10(A)
		Sub Total (A)	1865			1740	
B	STATE SECTOR						
1	Vijaywada TPP –IV U-1	AP/ APGENCO	500	07/2005	12/2008	500	08.10.09(A)
2	Kutch Lignite Extn U-4	Gujarat/ GSECL	75	01/2004	08/2006	75	01.10.09(A)
3	Surat Lignite TPP Extn. U-3	Gujarat/ GIPCL	125	03/2006	11/2008		slipped
4	Utran CCPP Extn GT ST	Gujarat/ GSECL	240 134	04/2007	06/2009 08/2009	240 134	08.08.09(A) 10.10.09(A)
5	Rajiv Gandhi TPS, Hissar U-1	Haryana/ HPGCL	600	01/2007	12/2009	600	Commissioned
6	New Parli TPP U-2	Maharastra/MSPGCL	250	08/2006	07/2009	250	10.02.10(A)
7	Paras TPS Extn. U-2	Maharastra/MSPGCL	250	08/2006	09/2009	250	27.03.10(A)
8	Chhabra TPS U-1	Rajasthan/RRVUNL	250	03/2006	11/2008	250	30.10.09(A)
9	Giral Lignit- II U-2	Rajasthan/RRVUNL	125	11/2005	08/2008	125	06.11.09(A)
10	Kota TPP U-7	Rajasthan/RRVUNL	195	06/2006	02/2009	195	31.08.09(A)
11	Suratgarh TPP –IV U-6	Rajasthan/RRVUNL	250	06/2006	09/2008	250	29.08.09(A)
12	Bakreshwar TPS-II U-5	WB / WBPCL	210	11/2004	09/2007	210	07.06.09(A)
		Sub Total (B)	3204			3079	
C	PRIVATE SECTOR						
1	Gautami CCPP GT -1 GT- 2 ST	AP/ Gautami Power Ltd.	145 145 174	09/2003	02/2006 02/2006 07/2006	145 145 174	03.05.09(A)
2	Konaseema CCPP GT-1 GT-2 ST	AP/Konaseema Gas Power Ltd.	140 140 165	03/2001	10/2005 03/2006 03/2006	140 140 -----	05/09(A) 05/09(A) Slipped
3	Lanco Kondapalli Ext. Ph-II GT ST	AP/Lanco Konapalli	233 133	11/2007	03/2009 09/2009	233 -----	07.12.09(A) Slipped
4	Lanco Amarkantak TPS (Pathadi) U-1 U-2	Chhattisgarh /L.A.P. Pvt.Ltd	300 300	05/2005 04/2006	09/2008 07/2009	300 300	04.06.09(A) 25.03.10(A)

Sl No	Project Name/ Unit No.	State/ Impl. Agency	Targeted Cap. (MW)	LOA Date	Org. Comm. Schedule	Cap. (MW) Achieved	Anticipated /Actual Date of Comm.
5	Mundra TPP Ph-1 U-1 U-2	Gujarat/ Adani Power Ltd	330 330	06/20 06	07/2009 10/2009	330 330	04.08.09(A) 17.03.10(A)
6.	Sugen CCPP Block-2 Block-3	Gujarat /Torrent Power Gen. Ltd.	382.5 382.5	06/200 5	12/2007 02/2008	382.5 382.5	07.05.09(A) 08.06.09(A)
7	Torangallu Extn. U-1 U-2	Karnataka/ JSW Energy Ltd	300 300	07/20 06	12/2008 01/2009	300 300	27.04.09(A) 24.08.09(A)
8	Sterlite TPP U-1	Orissa/ Sterlite Energy Ltd.	600	05/200 6	07/2009	1577	Slipped
9	Jallipa-Kapurdi TPP U-1 U-2 U-3 U-4	Rajasthan/ Raj West Power Ltd (JSW)	135 135 135 135	03/20 07	09/2009 01/2010 01/2010 03/2010	135 ----- ----- -----	16.10.09(A) Slipped Slipped Slipped
10	Budge- Budge-III U-3	WB/ CESC	250	12/20 06	07/2009	250	29.09.09(A)
		Sub Total (C)	5290			3987	
		TOTAL ASSURED (A+B+C)	10359			7956/ 9056	
II	COMMISSIONING WITH EFFORTS						
A	CENTRAL SECTOR						
1	Barsingsar Lignite U-2	Rajasthan/ NLC	125	12/2005	06/2009	----	Slipped
2	Mejia Extn. U-1	W.B/DVC	500	12/200 6	03/2010	----	Slipped
		Sub Total (A)	625				
B	STATE SECTOR						
1	Kakatiya TPP U-1	AP/ APGENCO	500	07/200 5	05/2009	-----	Slipped
2	Surat Lignite TPP Extn. U-4	Gujarat/ GIPCL	125	03/200 6	04/2009		Slipped
3	Rajiv Gandhi TPS, Hissar U-2	Haryana/ HPGCL	600	01/20 07	03/2010	-----	Slipped
4	Chhabra TPS U-2	Rajasthan/ RRVUNL	250	03/2006	02/2009		Slipped
		Sub Total (B)	1475			----/----	
C	PRIVATE SECTOR						
1	Rithala CCPP GT1	Delhi/ NDPL	35.75	05/200 8	04/2010	-----	Slipped
	GT2	Delhi/ NDPL	35.75		05/2010	-----	Slipped
	ST	Delhi/ NDPL	36.50		07/2010	-----	Slipped
2	Jallipa-Kapurdi TPP U-5	Rajasthan/ Raj West Power Ltd (JSW)	135	03/20 07	07/2010	-----	Slipped
3	Rosa TPP Ph-I U-1	UP/ Rosa Power supply Co. Ltd. (Reliance Energy)	300	03/200 8	02/2010	300	10.02.2010(A)
		Sub Total (C)	543			300	
		TOTAL COMMISSIONING WITH EFFORTS (A+B+C)	2643			300	
		TOTAL (ASSURED+ WITH EFFORTS	13002			9106	

2.3 THERMAL UNITS PROGRAMMED FOR COMMISSIONING DURING 2010-11

SI No	Project Name	Impl Agency	Unit No	LOA Date	Targeted Cap. (MW)	Org. Comm. Schedule	Comm d. Cap. (MW)	Actual(A)/ Ant Comm. Date
A	CENTRAL SECTOR							
1	Barsingsar Lignite	NLC	U-2	29.12.05	125	06/2009	125	25.01.11(A)
			U-1		*	12/2008	125	28.06.10(A)
2	Indira Gandhi TPP	APCPL	U-1	07.06.07	500	09/2010	500	31.10.10(A)
3	NCP Project St-II,	NTPC	U-6	19.12.06	490	01/2011	490	30.07.10(A)
4	Mejia TPS Extn	DVC	U-1	12.12.06	500	03/2010	500	30.09.10(A)
			U-2		500	06/2010	500	26.03.11(A)
5	Durgapur Steel TPS	DVC	U-1	27.07.07	500	07/2010		Slipped
			U-2		500	11/2010		Slipped
6	Farakka STPS- III	NTPC	U-6	30.10.06	500	12/2010	500	23.03.11(A)
7	Korba STPP	NTPC	U-7	24.03.06	500	04/2010	500	26.12.10(A)
	Kodarma TPP	DVC	U-1	29.06.07	500	06/2010		Slipped
8	Neyveli TPS-II Exp.	NLC	U-1	19.08.05	250	02/2009		Slipped
9	Simhadri STPP Extn.	NTPC	U-3	26.03.07	500	03/2011	500	31.03.11(A)
10	Maithon RB TPP	DVC	U-1	25.10.07	525	10/2010		Slipped
			Total Central		5890		3740	
B	STATE SECTOR							
11	Pragati CCGT - III	PPCL	GT-1	30.05.07	250	03/2010	250	24.10.10(A)
			GT2		250	05/2010	250	16.02.11(A)
			GT-3		250	07/2010		Slipped
			ST-1		250	07/2010		Slipped
			GT-4		250	09/2010		Slipped
			ST-2		250	11/2010		Slipped
12	Surat Lignite TPP Extn.	GIPCL	U-3*	31.03.06	*	11/2008	125	12.04.10(A)
			U-4 *		*	04/2009	125	23.04.10(A)
13	Hazira CCGT Extn.	GSECL	GT	01.01.08	223	02/2010		Slipped
			ST		128	04/2010		Slipped
14	Pipavav CCGT	GSECL	Block-1	03.03.08	351	09/2010		Slipped
15	Rajiv Gandhi TPS,Hissar	HPGCL	U-2	29.01.07	600	03/2010	600	01.10.10(A)
16	Raichur U-8	KPCL	U-8	03.03.07	250	10/2009	250	26.06.10(A)
17	Chhabra TPS	RRVUNL	U-2 *	03.03.06	*	02/2009	250	04.05.10(A)
18	Kakatiya TPP	APGENCO	U-1	27.07.06	500	05/2009	500	27.05.10(A)
19	Rayalseema TPP St-III	APGENCO	U-5	06.02.07	210	10/2009	210	31.12.10(A)
20	Parichha Extn	UPRVUNL	U-5	28.06.06	250	06/2009		Slipped
			U-6		250	10/2009		Slipped
21	Harduaganj Ext	UPRVUNL	U-8	28.06.06	250	09/2009		Slipped
			U-9		250	01/2010		Slipped
22	Khaperkheda TPS Expn.	MSPGCL	U-5	01.01.07	500	06/2010		Slipped
23	Bhusawal TPS Expn.	MSPGCL	U-4	23.01.07	500	09/2010		Slipped
24	Santaldih TPP Extn Ph-II	WBPDC	U-6	23.03.07	250	08/2009		Slipped
25	Baramura GT Extn.	TSECL	U-5*		*		21	03.08.10(A)
			Total State		6012		2581	
C	PRIVATE SECTOR							
26	Konaseema CCGT	Konaseema gas Power Ltd.	ST	15.03.01	165	03/2006	165	30.06.10(A)
27	Lanco Kondapalli Ph-II (ST)	Lanco Kondapalli	ST	11/2007	133	09/2009	133	19.07.10(A)

28	Rithala CCPP	NDPL	GT-1	05/2008	35.75	04/2010	35.75	09.12.10(A)
			GT-2		35.75	05/2010	35.75	04.10.10(A)
			ST		36.5	07/2010		Slipped
29	Mundra TPP Ph-I(U-3&4)	Adani Power Ltd	U-3	03.01.07	330	04/2010	330	02.08.10(A)
			U-4		330	07/2010	330	20.12.10(A)
30	Mundra TPP Ph-II	Adani Power Ltd	U-5		*	06/2011	660	26.12.10(A)
31	Anpara-C	Lanco Anpara Power Pvt. Ltd.	U-1	15.11.07		02/2011		Slipped
32	JSW Ratnagiri TPP	JSW Energy(Ratnagiri) Ltd	U-1	05.10.07	300	03/2010	300	24.08.10(A)
			U-2		300	05/2010	300	09.12.10(A)
			U-3		300	07/2010		Slipped
			U-4		300	09/2010		Slipped
33	Wardha Warora	WPCL (KSK)	U-1*	15.05.07	*	03/2010	135	05.06.10(A)
			U-2 *		*	05/2010	135	10.10.10(A)
			U-3 *		*	07/2010	135	13.01.11(A)
34	Sterlite TPP	Sterlite Energy Ltd.	U-2(Ist Unit)	10.05.06	600	07/2009	600	14.10.10(A)
			U-1		600	01/2010	600	29.12.10(A)
35	Jallipa-Kapurdi TPP	Raj West Power Ltd.(JSW)	U-2	03/2007	135	11/2009	135	08.07.10(A)
			U-3		135	01/2010		Slipped
			U-4		135	03/2010		Slipped
			U-5		135	07/2010		Slipped
			U-6		135	08/2010		Slipped
			U-8		135	12/2010		Slipped
36	Rosa TPP Ph-1	R. P.S Co.Ltd (Reliance)	U-2	06.03.07	*	06/210	300	28.06.10(A)
37	Udupi TPP	UPCL	U-1	24.12.06	507.5	04/2010	600	23.07.10(A)
			U-2		507.5	08/2010		Slipped
			Total –Private		5891		4929.5	
		Total for the year 2010-11			17793		11250.5	

Note - * Additional Units not included in the targeted capacity addition for the year 2010-11

2.4 THERMAL CAPACITY PROGRAMMED FOR COMMISSIONING DURING THE YEAR 2011-12

S.No	Project Name & Unit No./Implementing Agency	Executing Agency	LOA Date	Org. Comm. Schedule	Cap. (MW)	Commissioning Schedule		Cap. Ach.
						Envisaged at the beginning of year	Ant. /Act(A)	
	Central Sector							
1	Sipat-I, U-1 * NTPC	Others	Apr-04	Sep-08	660	Jul-11	28.06.11(A)	660
2	Sipat-I, U-2 * NTPC	Others	Apr-04	Jul-09	660	Nov-11	24.12.11(A)	660
3	Kodrma TPP U-1# DVC	BHEL	29.06.07	Jun-10	500	Jun-11	20.07.11(A)	500
4	Durgapur Steel TPS U-1# DVC	BHEL	27.07.07	Jul-10	500	Aug-11	29.07.11(A)	500
5	Durgapur Steel TPS U-2 DVC	BHEL	27.07.07				23.03.12(A)	500
5	Neyveli TPS-II Exp. U-1# NLC	BHEL	19.08.05	Feb-09	250	Oct-11	04.02.12(A)	250
6	Indira Gandhi TPP U-2 APCPL	BHEL	07.06.07	Jun-11	500	Nov-11	05.11.11(A)	500
7	Simhadri STPP Extn. U-4 NTPC	BHEL	Mar-07				30.03.12(A)	500
8	Vallur TPP Ph-I U-1 JV of NTPC and TNEB	BHEL	13.08.07				28.03.12(A)	500
	Total of Central Sector				3070			4570
	State Sector							
7	Khaperkheda TPS Expn. U-5# MSPGCL	BHEL	01.01.07	Jun-10	500	Jun-11	05.08.11(A)	500
8	Santalidih TPP Extn Ph-II U-6# WBPDC	BHEL	23.03.07	Aug-09	250	Jul-11	29.06.11(A)	250
9	Bhusawal TPS Expn. U-4# MSPGCL	BHEL	23.01.07	Sep-10	500	Jul-11	07.03.12(A)	500
10	Bhusawal TPS Expn. U-5 MSPGCL	BHEL	23.01.07	Jan-11	500	Jan-12	30.03.12(A)	500
11	Kothagudem TPP –VI U-1 APGENCO	BHEL	22.02.07	May-10	500	Jun-11	26.06.11(A)	500
12	Pragati CCGT – III ST-1# PPCL	BHEL	30.05.08	Jul-10	250	Oct-11	29.02.12(A)	250
13	Pragati CCGT – III GT-3# PPCL	BHEL	30.05.08	Jul-10	250	Sep-11		
14	Harduaganj Ext. U-8# UPRVUNL	BHEL	28.06.06	Aug-09	250	Sep-11	26.09.11(A)	250
15	Harduaganj Ext. U-9# UPRVUNL	BHEL	28.06.06	Dec-09	250	Feb-12		
16	Hazira CCPP Extn. GT+ST # GSECL	BHEL	01.01.08	Mar-10	351	Aug-11	18.02.12(A)	351
17	Bellary TPP St-II U-2 KPCL	BHEL	31.08.06	Jan-11	500	Nov-11	23.03.12(A)	500
18	Lakwa Waste Heat Unit ST	BHEL	03/06				24.12.11(A)	37.2
	Total of State Sector				4101			3638.2
	Private Sector							
18	JSW Ratnagiri TPP U-3# JSW Energy(Ratnagiri) Ltd	Chinese	05.10.07	Jul-10	300	May-11	06.05.11(A)	300
19	JSW Ratnagiri TPP U-4# JSW Energy(Ratnagiri) Ltd	Chinese	05.10.07	Sep-10	300	Oct-11	08.10.11(A)	300
20	Anpara-C TPS U-1# Lanco Anpara Power Pvt. Ltd.	Chinese	15.11.07	Jun-11	600	Oct-11	15.11.11(A)	600
21	Anpara-C TPS U-2 Lanco Anpara Power Pvt. Ltd.	Chinese	15.11.07	May-11	600	Jan-12	12.11.11(A)	600
22	Maithon RB TPP U-1# DVC- JV Tata	BHEL	25.10.07	Oct-10	525	Jul-11	30.06.11(A)	525
23	Maithon RB TPP U-2 MPL JV of DVC and Tata Power	BHEL	25.10.07	Apr-11	525	Jan-12	23.03.12(A)	525

24	Udupi TPP U-2# NPCL	Chinese	24.12.06	Dec-06	600	Apr-11	17.04.11(A)	600
25	Wardha Warora U-4 @ M/s Wardha Power Co.Pvt. Ltd (KSK)	Chinese	15.05.07	Sep-10	135	Apr-11	30.04.11(A)	135
26	Jallipa- Kapurdi TPP U-3# Raj west power Ltd	Chinese	Mar-07	Mar-10	135	Aug-11	02.11.11(A)	135
27	Mundra TPP Ph-II U-2 Adani Power Ltd	Chinese	09.06.07	Aug-11	660	Aug-11	20.07.11(A)	660
28	Mundra Ultra Mega TPP U-1 Tata Power Co.	Others	12.01.06	May-11	800	Aug-11	25.02.12(A)	800
29	Tirora TPP Ph-I U-1 Adani Power Ltd	Chinese	Feb-08	Apr-11	660	Jan-12		
30	Sterlite (Jharsugda) U-3*	Chinese	10.05.06	Jul-09	600	Oct-11	16.08.11(A)	600
31	Rithala CCPP ST	Others					04.09.11(A)	36.5
32	Mundra TPP U-7 Adani Power Ltd	Chinese	01.01.08				07.11.11(A)	660
33	Khambrkhera TPP U-1@ Hindustan Bajaj	Others	26.12.09				17.10.11(A)	45
34	Maqsoodpur TPP U-1@ Hindustan Bajaj	Others	26.12.09				03.11.11(A)	45
35	Barkheda TPP U-1@	Others	26.12.09				06.11.11(A)	45
36	Jallipa- Kapurdi TPP U-4 Raj west power Ltd	Chinese	Mar-07	Mar-10			23.11.11(A)	135
37	Khambrkhera TPP U-2@ Hindustan Bajaj	Others	26.12.09				28.11.11(A)	45
38	SV Power TPP U-1@ KVK	Chinese	29.12.06	Jun-11			07.12.11(A)	63
39	Kasaipalli TPP U-1@ ACB	Chinese	25.11.08	Nov-10			13.12.11(A)	135
40	Rosa TPP U-3 RPSCL	Chinese	Mar-08				28.12.11(A)	300
	Rosa TPP U-4 RPSCL	Chinese	Mar-08				28.03.12(A)	300
40	Kundarki U-1@ Hindustan Bajaj	Others	26.12.09				10.01.12(A)	45
41	Mahatma Gandhi TPP U-1@ CLP	Chinese	17.01.09				11.01.12(A)	660
42	Maqsoodpur TPP U-2@ Hindustan Bajaj	Others	26.12.09				21.01.12(A)	45
43	Barkheda TPP U-2@ Hindustan Bajaj	Others	26.12.09				28.01.12(A)	45
44	Mihan TPP U-1 to U-4@ Abhijeet	Chinese					09.02.12(A)	246
45	Katgora TPP U-1@ Bandana Energy	Others					14.02.12(A)	35
46	Utraula TPP U-1@ Hindustan Bajaj	Others	26.12.09				21.02.12(A)	45
47	Salaya TPP U-1@ ESSAR	Chinese	21.11.07				22.02.12(A)	600
48	Kunderki TPP U-2@ Hindustan Bajaj	Others	26.12.09				29.02.12(A)	45
49	Mundra TPP U-8 Adani Power Ltd	Chinese	01.01.08				03.03.12(A)	660
50	Mundra TPP U-9 Adani Power Ltd	Chinese	01.01.08				09.03.12(A)	660
51	Utraula TPP U-2@ Hindustan Bajaj	Others	26.12.09				19.03.12(A)	45
52	Simhapuri TPP U-1@ SEPL	Chinese	07.01.09				24.03.12(A)	150
	Total of Private Sector				6440			10870.5
	Total 2011-12				13611			19078.7
	Note : * 11Plan Best Effort Units							
	@ - Additional Units not included in 11 th Plan Target							
	#- Units slipped from 2010-11 Target							

3.0 Thermal Units Programmed for Commissioning During 2012-13

State	Project Name	Impl Agency	Unit No	LOA Date	BTG Supplier	Targeted Cap. (MW)	Com Cap (MW)	Comm. Date	
								Envisaged at the beginning of year	Ant. /Act(A)
CENTRAL SECTOR									
Chhattisgarh	Sipat -I	NTPC	U-3	Apr-04	Others	660	660	06/12	02.06.12(A)
Haryana	Indira Gandhi TPP	APCPL	U-3	Jul-07	BHEL	500	500	12/12	07.11.12(A)
Jharkhand	Kodarma TPP	DVC	U-2	Jun-07	BHEL	500	500	12/12	15.02.13(A)
Maharashtra	Mouda TPP	NTPC	U-1	Nov-08	BHEL	500	500	07/12	19.04.12(A)
Maharashtra	Mouda TPP	NTPC	U-2	Nov-08	BHEL		500		29.03.13(A)
MP	Vindhyachal TPP-IV	NTPC	U-11	Jan-09	BHEL	500	500	07/12	14.06.12(A)
MP	Vindhyachal TPP-IV	NTPC	U-12	Jan-09	BHEL		500		22.03.13(A)
TN	Vallur TPP Ph-I	NTECL	U-2	Aug-07	BHEL	500	500	02/13	28.02.13(A)
Tripura	Tripura Gas	ONGC	Module-	Jun-08	BHEL	363.3	363.3	11/12	03.01.13 (A)
UP	Rihand TPP-III	NTPC	U-5	Feb-09	BHEL	500	500	06/12	25.05.12(A)
			Total Central Sector			4023.3	5023.3		
STATE SECTOR									
Chhattisgarh	Korba West Extn.St.III TPP	CSEB	U-5		BEHL		500		22.03.13(A)
Chhattisgarh	Marwa TPP	CSEB	U-1	Apr-08	BHEL	500		02/13	Slipped
Delhi	Pragati CCGT - III	PPCL	GT-3	May-08	BHEL	250	250	08/12	27.06.12(A)
Gujarat	Pipavav CCPP	GSECL	Block-2	Dec-07	BHEL	351	351	01/13	27.03.13(A)
	Ukai TPP Extn	GSECL	U-6	Sep-07	BHEL	490	490	12/12	05.03.13(A)
Rajasthan	Ramgarh CCGT	RRVUNL	GT	Aug-09	BHEL	110	110	01/13	20.03.13(A)
	Ramgarh CCGT	RRVUNL	ST-1		BHEL	50		02/13	Slipped
MP	Satpura TPP Extn.	MPPGCL	U-10	Mar-08	BHEL	250	250	02/13	22.03.13(A)
TN	Mettur TPP Ext	TNEB	U-1	Aug-08	Chinese	600	600	06/12	11.10.12(A)
	North Chennai Extn.	TNEB	U-2	Aug-08	BHEL	600	600	03/13	09.03.13(A)
UP	Harduaganj Ext	UPRVUNL	U-9	Jun-06	BHEL	250	250	05/12	25.05.12(A)
	Parichha Extn	UPRVUNL	U-5	Jun-06	BHEL	250	250	06/12	24.05.12(A)
	Parichha Extn	UPRVUNL	U-6			250	250	09/12	11.03.13(A)
			Total -State Sector			3951	3911		
PRIVATE SECTOR									
AP	Simhapuri TPP Ph-1	Madhucon Projects Ltd.	U-2	Jan-09	Chinese	150	150	09/12	02.07.12(A)
	Thamminapatnam TPP-I	Meenakshi Energy Pvt. Ltd.	U-1	Aug-09	Chinese	150	150	08/12	09.09.12(A)
	Thamminapatnam TPP-I	Meenakshi Energy Pvt. Ltd.	U-2			150		11/12	Slipped
Chhattisgarh	Kasaipalli TPP	M/s ACB (India)	U-2	Nov-08	Chinese	135	135	06/12	21.06.12(A)
	Salora TPP	M/s Vandna Vidyut	U-1	Nov-08	Chinese	135		12/12	Slipped
	Swastik Korba TPS	ACB	U-1		Others	25		06/12	Slipped
	Ratija TPP	SCPL	U-1		Chinese		50		04.02.13(A)

Gujarat	Mundra Ultra Mega TPP	Tata Power Co.	U-2	May-07	Others	800	800	12/12	25.07.12(A)
	Mundra Ultra Mega TPP	Tata Power Co.	U-3	May-07	Others		800		16.10.12(A)
	Mundra Ultra Mega TPP	Tata Power Co.	U-4	May-07	Others		800		16.01.13(A)
	Mundra Ultra Mega TPP	Tata Power Co.	U-5	Jun-07	Others		800		18.03.13(A)
	UNO-SUGEN CAPP	Torrent Power Ltd.	Mod-1		Others		382.5		20.01.13(A)
	Salaya TPP	ESSAR	U-2	Nov-07	Chinese	600	600	08/12	13.06.12(A)
Haryana	Jhajjar TPP (Mahatma Gandhi TPP)	CLP Power India Pvt. Ltd.	U-2	Jan-09	Chinese	660	660	04/12	11.04.12(A)
Jharkhand	Adhunik Power TPP	Adhunik Power Co. Ltd.	U-1	May-09	BHEL	270	270	09/12	19.11.12(A)
	Adhunik Power TPP	Adhunik Power Co. Ltd.	U-2	May-09	BHEL		270		29.03.13(A)
	Corporate Power Ltd Ph-I (Maitrishi Usha)	M/s Corporate Power Ltd.	U-1	Dec-09	BHEL	270		12/12	Slipped
Maharashtra	Bela TTP-I	IEPL	U-1	Dec-08	BHEL	270	270	09/12	20.03.13(A)
	Butibori TPP Ph-II	Vidarbha Industries Power	U-1	Dec-09	Chinese	300	300	08/12	17.08.12 (A)
	EMCO Warora TPP	EMCO Energy Ltd. (GMR)	U-1	Sep-09	Chinese	300	300	11/12	07.02.13(A)
	Tirora TPP Ph-I	Adani Power Ltd	U-1	Feb-08	Chinese	660	660	08/12	11.09.12(A)
	Tirora TPP Ph-I	Adani Power Ltd	U-2			660	660	11/12	25.03.13(A)
	Tirora TPP Ph-II	Adani Power Ltd	U-1			660		02/13	Slipped
	GEPL TPP	GEPL Pvt. Ltd.	U-2	Mar-09	Chinese		60		28.04.12(A)
	GEPL TPP	GEPL Pvt. Ltd.	U-1		Chinese		60		08.09.12(A)
	Amaravathi TPP Ph-I	Indiabulls	U-1		BHEL		270		25.03.13(A)
MP	Bina TPP	Bina Power Ltd.	U-1	Sep-08	BHEL	250	250	09/12	12.08.12(A)
	Bina TPP	Bina Power Ltd.	U-2	Sep-08	BHEL		250		31.03.13(A)
	Mahan	Essar Power Ltd.	U-1		Chinese		600		24.02.13(A)
Orissa	Sterlite TPP	Sterlite Energy Ltd.	U-4	Sep-08	Chinese	600	600	06/12	25.04.12(A)
	Kamalanga TPP		U-1		Chinese		350		29.03.13(A)
Rajasthan	Jallipa-Kapurdi TPP	Raj west power Ltd (JSW)	U-5	Mar-07	Chinese	135	135	03/13	05.02.13(A)
			U-6	Apr-07	Chinese		135		03.03.13(A)
			U-7	Jun-07	Chinese		135		16.03.13(A)
			U-8	May-07	Chinese		135		28.02.13(A)
TN	Tuticorin TPP	Ind Barath	U-1		Chinese		150		10.03.13(A)
			Total -Private Sector			7180	11187.5		
			Total for the year 2012-13			15154.3	20121.8		

3.1 Thermal Units Programmed for Commissioning During 2013-14							As on 31.03.14		
State	Project Name	Impl Agency	Unit No	LOA Date	BTG Supplier	Targeted Cap. (MW)	Commnd. Cap. (MW)	Actual Comm. Date	At the beginning of the year
CENTRAL SECTOR									
Bihar	Barh STPP St-II	NTPC	4	03/08& 10/08	BHEL	660	660	30/11/13	12/13
TN	Vallur TPP Ph-I	NTPC/ NTECL/ TNEB-JV	3	07/09	BHEL	500	500	28.02.2014	03/14
TN	Tuticorin TPP	NLC/ TNEB-JV	1	01/09	BHEL	500			03/14
Tripura	Tripura CCGT	ONGC JV	Blk-2	06/08	BHEL	363.3			09/13
UP	Rihand STPP St-III	NTPC	6	02/09	BHEL	500	500	7/10/2013	12/13
WB	Raghunathpur TPP	DVC	1	12/07	CHINA	600			03/14
			Total Central Sector			3123.3	1660		
STATE SECTOR									
Chhattisgarh	Marwa TPP	CSEB	1	04/08	BHEL	500	500	30.03.2014	09/13
Delhi	Pragati St-III CCGT	PPCL	GT-4	05/08	BHEL	250	250	7/5/2013	06/13
Delhi	Pragati St-III CCGT	PPCL	ST-2	05/08	BHEL	250	250	26.02.2014	09/13
Gujarat	Pipavav JV CCGT	GSECL	Block-1	12/07	BHEL	351	351	05/02/2013	09/13
MP	Shree Singaji TPP(Malwa TPP)	MPPGCL	1	12/08	BHEL	600	600	18/11/2013	06/13
MP	Satpura TPS Extn.	MPPGCL	11	03/08	BHEL	250	250	25/12/2013	10/13
Maha-rashtra	Chandrapur TPS Extn.	MAHAGENCO	8	07/08	BHEL	500			12/13
Rajasthan	Kalisindh TPP	RRVUNL	1	07/08	SEPCO, CHINA	600			12/13
Rajasthan	Chhabra TPS Extn.	RRVUNL	3	08/08	BHEL	250	250	14/09/13	06/13
Rajasthan	Chhabra TPS Extn.	RRVUNL	4	08/08	BHEL	250			01/14
Rajasthan	Ramgarh CCPP	RRVUNL	ST	08/09	BHEL	50			12/13
TN	North Chennai TPS Extn.	TNEB	1	08/08	BHEL	600	600	13/09/13	09/13
			Total -State Sector			4451	3051		
PRIVATE SECTOR									
AP	Vizag TPP	Hinduja	1	03/10	BHEL	520			03/14
AP	Thammina-patnam TPP	Meena-kshi Energy	2	08/09	Chinese	150	150	17/04/13	09/13
Chhattisgarh	Tamnara TPP	Jindal Power	1	12/08	BHEL	600	600	10.03.2014	03/14
Chhattisgarh	Vandana Vidyut TPP	Vandana Vidyut TPP	1	05/08	BOILER: CETHAR VESSELS LTD TG: CNAIC, CHINA	135			06/13
Chhattisgarh	DB Power TPP	DB Power Ltd	1	05/10	BHEL	600	600	23.02.2014	12/13
Chhattisgarh	Swastik Korba TPP	ACB	1	02/10	BOILER: IJT; TURBINE: SIEMENS	25			12/13
Chhattisgarh	Akaltara TPP	KSK Mahanadi	1	04/09	SEC,CHIINA	600	600	13/08/13	09/13
MP	Sasan UMPP	Reliance Power	3	06/08	SEC, CHINA	660	660	30/5/13	05/13
MP	Sasan UMPP	Reliance Power	2	06/08	SEC, CHINA	660	660	18/12/13	09/13
Maha-rashtra	Nasik TPP Ph-I	India Bulls	1	11/09	BHEL	270	270	25.02.2014	09/13

Maha-rashtra	Dhariwal Infrastructure (P) Ltd.TPP	Dhariwal Infra-structure (P) Ltd.	1	04/10	SEC, CHINA	300	300	3/11/2013	06/13
Maha-rashtra	Dhariwal Infrastructure (P) Ltd.TPP	Dhariwal Infra-structure (P) Ltd.	2	04/10	SEC, CHINA	300			12/13
Maha-rashtra	EMCO Warora TPP	GMR EMCO Energy Ltd.	2	09/09	SEC, CHINA	300	300	27/08/2013	06/13
Maha-rashtra	Tirora TPP Ph-II	Adani Power	1	02/08	SCMEC, CHINA	660	660	10/6/2013	06/13
Orissa	Derang TPP	Jindal India Thermal Power	1	07/09	BHEL	600			12/13
Orissa	Kamalang TPP	GMR Energy	2	08/08	SEPCO III, CHINA	350	350	28/09/13	09/13
Punjab	Goindwal Sahib TPP	GVK Industries	1	02/09	BHEL	270			06/13
Punjab	Talwandi Sahib TPP	Sterlite	1	07/09	SEPCO I, CHINA	660			01/14
			Total -Private Sector			7660	5150		
			Total for during the year 2013-14			15234.3	9861		
Additional Capacity Commissioned									
Rajasthan	Kawai TPP	Adani Power Rajasthan Ltd.	1	04/10	Chinese		660	28/05/2013	
Tripura	Rokhia GT	Tripura State Electricity Corporation Ltd.)	9		BHEL		21	31/08/2013	
Rajasthan	Kawai TPP	Adani Power Rajasthan Ltd.	2	04/10	Chinese		660	24/12/2013	
MP	Niwari TPP	BLA Power Pvt.Ltd	1		Chinese		45	10/12/2013	
TN	Tuticorin Indbarath	Indbarath Ltd	2		Chinese		150	30/12/2013	
Punjab	Rajpura TPP	Nabha Power	1	Jul-10	L&T		700	24/01/2014	
Gujarat	Dgen CCPP	Torrent Power	Block-I	Jul-10	Siemens Germany		400	12/01/2014	
Maharashtra	Amaravati TPP Ph-I	India bulls Power Ltd	2	Nov-09	BHEL		270	17.02.2014	
AP	Simhapuri TPS Ph-II	Simhapuri Energy Pvt Ltd	3	Mar-10	Chinese		150	21.02.2014	
Gujarat	Dgen CCPP	Torrent Power	Block-3	Jul-10	Siemens Germany		400	09/03/2014	
Orissa	Kamalang TPP	GMR Energy	3	08/08	SEPCO III, CHINA		350	21/03/14	
Maha-rashtra	Tirora TPP Ph-II	Adani Power	2	02/08	SCMEC, CHINA		660	23/3/2014	
MP	Sasan UMPP	Reliance Power	4	06/08	SEC, CHINA		660	25/03/14	
Chhattisgarh	Tamnar TPP	Jindal Power	2	12/08	BHEL		600	30.03.2014	
Chhattisgarh	Chakabura TPP	ACBIL	1		Chinese		30	28.03.2014	
West Bengal	Durgapur TPS Extn	DPL	8		BHEL		250	31.03.2014	
Chhattisgarh	Avantha Bhandar TPP	KWPCL	1		BHEL		600	31.03.2014	
Maha-rashtra	Butibori TPP Ph-II	Vidarbha Industries Power Ltd	2		Chinese		300	31.03.2014	
			Total Addl.Capacity				6906		
			Total for the Year 2013-14				16767		

	BHEL	Chinese	Others	Total
Target	9234.3	5975	25	15234.3
Achievement	6181	3680	0	9861
Addl. Achievement	1741	3665	1500	6906
Total Achievement	7922	7345	1500	16767

RFD programme for Thermal capacity addition during Year 2014-15										
State	Project Name	Impl Agency	Equip. Supplier	Fuel	Unit No	LOA date	Targeted Cap. (MW)	Commnd. Cap. (MW)	Actual Comm. Date	At the beginning of the year
CENTRAL SECTOR										
	Barh STPP-II	NTPC	BHEL	Coal	U-5	SG:03/2008 TG:10/2008	660			Feb-15
	Muzaffarpur TPS Exp	KBUNL (JV of NTPC & BSEB)	BHEL	Coal	U-3	03/2010	195			Mar-15
TN	Tuticorin TPP	NTPL(JV of NLC & TANGEDCO)	BHEL	Coal	U-1	28.01.09	500			Oct-14
			BHEL	Coal	U-2		500			Feb-15
Tripura	Palatana CCPP	OTPC (JV of ILFS, ONGC & Tripura Govt)	BHEL	Gas	BLK-2	23.06.08	363.3			Aug-14
WB	Raghunathpur TPP, Ph-I	DVC	Chinese	Coal	U-1	14.12.2007	600			Aug-14
Total Central Sector							2818.3	0		
STATE SECTOR										
AP	Damodaram Sanjeevaiah TPP	APPDCL	Blr- BHEL TG- L&T	Coal	U-1	SG:08/2008 TG:09/2008	800			Jun-14
					U-2		800			Jan-15
Chhatti sgarh	Marwa TPP	CSPGCL	BHEL	Coal	U-2	11.04.08	500			Dec-14
Mahara shtra	Chandrapur TPS	MSPGCL	BHEL	Coal	U-8	25.07.08	500			Oct-14
	Koradi TPS Expn.	MSPGCL	L&T	Coal	U-8	23.09.09	660			Oct-14
	Koradi TPS Expn.	MSPGCL	L&T	Coal	U-9		660			Jan-15
	Parli TPS Expn.	MSPGCL	BHEL	Coal	U-8	21.01.09	250			Nov-14
MP	Malwa TPP (Shree Singaji)	MPPGCL	BHEL	Coal	U-2	12.12.08	600			Sep-14
Rajasth an	Kalisindh TPP	RRVUNL	Chinese	Coal	U-1	09.07.08	600	600	02.05.2014	Jun-14
	Chinese		Coal	U-2	600				Jan-15	
	Ramgarh CCPP		BHEL	Gas	ST	18.08.09	50	50	01.05.2014	Jul-14
	Chhabra TPP		BHEL	Coal	U-4	20.08.08	250			Jun-14
UP	Anpara-D TPS	UPRVUNL	BHEL	Coal	U- 6	27.10.07	500			Mar-15
Total State Sector							6770	650		
PRIVATE SECTOR										
AP	Painampuram TPP	Thermal Power Tech Corp.Ltd	Chinese	Coal	U-1	09/2010	660			Dec-14
	Vizag TPP	Hinduja National Power Corp.Ltd	BHEL	Coal	U-1	03/2010	520			Oct-14
Chhatti sgarh	Swastic Korba TPP	ACB India Ltd.	Blr:ISGEC India TG: Siemens India	Coal	U-1	29.03.10	25			Nov-14
	Salora TPP	Vandana Vidyut Ltd	Chinese	Coal	U-1	11/2008	135	135	10.04.2014	Sep-14
Mahara shtra	Amravati TPP Ph-I	India Bulls Power Ltd	BHEL	Coal	U-3	30.11.09	270			Oct-14
	Nasik TPP Ph-I	India Bulls Realtech	BHEL	Coal	U-2	24.11.09	270			Jul-14
	Dhariwal TPP	Dhariwal Infrastructure Ltd	Chinese	Coal	U-2	28.04.10	300	300	28.05.2014	Jun-14
Orissa	Derang TPP	JIPL	BHEL	Coal	U-1	26.07.09	600	600	10.05.2014	Jun-14
Punjab	Goindwal Sahib TPP	GVK Power	BHEL	Coal	U-1	06.02.09	270			Aug-14
	Rajpura TPP (Nabha)	Nabha Power Ltd	L&T	Coal	U-2	16.07.10	700			Jul-14
	Talwandi Sabo TPP	M/s Sterlite	Chinese	Coal	U-1	18.07.09	660	660	17.06.2014	May-14
		M/s Sterlite	Chinese	Coal	U-2		660			Sep-14
WB	Haldia TPP	M/s Haldia Energy Ltd.	Chinese	Coal	U-1	14.09.11	300			Dec-14
Total Private Sector							5370	1695		
Total target during 2014-15							14958.3	2345.0		
Additional Capacity Commissioned										
Gujarat	D gen CCPP	Torrent Power	Siemens Germany	gas	Block-II	02.07.2010		400	23.04.2014	
Gujarat	Dhuvaran CCPP	GSECL	Siemens Germany	gas	Unit 1			376.1	21.05.2014	
MP	Sasan UMPP	SPL	Chinese	Coal	4th Unit(Un it-1)			660	21.05.2014	
Total additional capacity during 2014-15								1436.1		
Grand total during 2014-15								3781.1		
		BHEL	Chinese	Others(@)			Total			
	Target	6798.3	4515	3645			14958.3			
	Achievement	650	1695	0			2345			
	Addl. Achievement	0	660	776.1			1436.1			
	Total Achievement	650	2355	776.1			3781.1			
@ Others-Target includes 1600 MW capacity for which Boiler(s) is supplied by BHEL										

AS ON 19-Jun-2014

Sector State	Project Name	Impl. Agency	Main Equip.	Unit No.	Cap. (MW)	Cap (MW) Achieved	Actual Comm. Date
THERMAL PROJECTS TARGETED FOR COMMISSIONING DURING 12TH PLAN							
<u>CENTRAL SECTOR</u>							
Assam	Bongaigaon TPP	NTPC	BHEL	U-1	250	---	
				U-2	250	---	
				U-3	250	---	
Bihar	Barh STPP- I	NTPC	OTHERS	U-1	660	---	
				U-2	660	---	
				U-3	660	---	
Bihar	Barh STPP-II	NTPC	BHEL	U-4	660	660	30-11-13
				U-5	660	---	
Bihar	Muzaffarpur TPP Exp	NTPC	BHEL	U-3	195	---	
				U-4	195	---	
Bihar	Nabi Nagar TPP	NTPC	BHEL	U-1	250	---	
				U-2	250	---	
				U-3	250	---	
				U-4	250	---	
Chhattisgar	Sipat-I	NTPC	OTHERS	U-3	660	660	02-06-12
Haryana	Indira Gandhi TPP	APCPL	BHEL	U-3	500	500	07-11-12
Jharkhand	BokaroTPS "A"Exp.	DVC	BHEL	U-1	500	---	
Jharkhand	Koderma TPP	DVC	BHEL	U-2	500	500	15-02-13
Maharashtra	Mouda TPP	NTPC	BHEL	U-1	500	500	19-04-12
				U-2	500	500	29-03-13
MP	Vindhyachal TPP-IV	NTPC	BHEL	U-11	500	500	14-06-12
				U-12	500	500	22-03-13
TN	Neyveli TPS-II Exp.	NLC	BHEL	U-2	250	---	
TN	Tuticorin JV	NLC	BHEL	U-1	500	---	
				U-2	500	---	
TN	Vallur TPP Ph I	NTECL	BHEL	U-2	500	500	28-02-13
TN	Vallur TPP-II	NTECL	BHEL	U-3	500	500	28-02-14
Tripura	Monarchak CCPP	NEEPCO	BHEL	GT	61.3	---	
				ST	39.7	---	
Tripura	Tripura Gas	OTPC	BHEL	Module-1	363.3	363.3	03-01-13
				Module-2	363.3	---	
UP	Rihand STPS- III	NTPC	BHEL	U-5	500	500	25-05-12
				U-6	500	500	07-10-13
WB	Raghunathpur TPP, Ph-I	DVC	CHINESE	U-1	600	---	
				U-2	600	---	
Sub Total :					14877.6	6683.3	
<u>STATE SECTOR</u>							
AP	Damodaram Sanjeevaiah TPS	APPDL	NON-	U-1	800	---	
				U-2	800	---	

<i>Sector State</i>	<i>Project Name</i>	<i>Impl. Agency</i>	<i>Main Equip.</i>	<i>Unit No.</i>	<i>Cap. (MW)</i>	<i>Cap (MW) Achieved</i>	<i>Actual Comm. Date</i>
AP	Rayalseema St-III U-6	APGENCO	BHEL	U-6	600	---	
Assam	Namrup CCGT	APGCL	BHEL	GT	70	---	
				ST	30	---	
Chhattisgar	Korba West St-III.	CSPGCL	BHEL	U-5	500	500	22-03-13
Chhattisgar	Marwa TPP	CSPGCL	BHEL	U-1	500	500	30-03-14
				U-2	500	---	
Delhi	Pragati CCGT - III	PPCL	BHEL	GT-3	250	250	27-06-12
				GT-4	250	250	07-05-13
				ST-2	250	250	26-02-14
Gujarat	Pipavav CCGP	GSECL	BHEL	Block-1	351	351	05-02-14
				Block-2	351	351	27-03-13
Gujarat	Sikka TPS Extn.	GSECL	BHEL	U-3	250	---	
Gujarat	Ukai TPP Extn.	GSECL	BHEL	U-6	500	500	05-03-13
Maharashtra	Chandrapur TPS	MSPGCL	BHEL	U-8	500	---	
Maharashtra	Koradi TPS Expn.	MSPGCL	NON-	U-8	660	---	
Maharashtra	Parli TPS Expn.	MSPGCL	BHEL	U-8	250	---	
MP	Malwa TPP (Shree Singa ji TPP)	MPGENCO	BHEL	U-1	600	600	18-11-13
				U-2	600	---	
MP	Satpura TPS Extn	MPPGCL	BHEL	U-10	250	250	22-03-13
				U-11	250	250	25-12-13
Rajasthan	Chhabra TPS Extn.	RRVUNL	BHEL	U-3	250	250	14-09-13
				U-4	250	---	
Rajasthan	Kalisindh TPP	RRVUNL	CHINESE	U-1	600	600	02-05-14
Rajasthan	Ramgarh CCGP Extn. -	RRVUNL	BHEL	GT	110	110	20-03-13
				ST	50	50	01-05-14
TN	Mettur TPP Ext	TNEB	CHINESE	U-1	600	600	11-10-12
TN	North Chennai Extn, U-2	TNEB	BHEL	U-2	600	600	09-03-13
TN	North Chennai TPS Extn, U-1	TNEB	BHEL	U-1	600	600	13-09-13
UP	Anpara-D TPS	UPRVUNL	BHEL	U- 6	500	---	
				U-7	500	---	
UP	Harduaganj Ext	UPRVUNL	BHEL	U-9	250	250	25-05-12
UP	Parichha Extn	UPRVUNL	BHEL	U-5	250	250	24-05-12
				U-6	250	250	11-03-13
Sub Total :					13922	7612	
<u>PRIVATE SECTOR</u>							
AP	Bhavanpadu TPP	M/s East Coast Energy Ltd.	CHINESE	U-1	660	---	
				U-2	660	---	
AP	NCC TPP	NCC Power Projects Ltd	CHINESE	U-1	660	---	
				U-2	660	---	
AP	Painampuram TPP	Thermal Power Tech Corporation Ltd	CHINESE	U-1	660	---	
				U-2	660	---	

<i>Sector State</i>	<i>Project Name</i>	<i>Impl. Agency</i>	<i>Main Equip.</i>	<i>Unit No.</i>	<i>Cap. (MW)</i>	<i>Cap (MW) Achieved</i>	<i>Actual Comm. Date</i>
AP	Simhapuri Energy Pvt.Ltd Ph-I	Madhucon Projects Ltd	CHINESE	U-2	150	150	02-07-12
AP	Thamminapatnam TPP-I	Meenakshi Energy Pvt. Ltd	CHINESE	U-1	150	150	09-09-12
				U-2	150	150	17-04-13
AP	Thamminapatnam TPP-II	Meenaksha Energy Ltd.	CHINESE	U-3	350	---	
				U-4	350	---	
AP	Vizag TPP	Hinduja National Power Corp. Ltd	BHEL	U-1	525	---	
				U-2	525	---	
Chhattisgar	Akaltara (Naiyara) TPP	Wardha PCL (KSK)	CHINESE	U-1	600	600	13-08-13
				U-3	600	---	
				U-4	600	---	
Chhattisgar	Avantha Bhandar TPP, U-1	Korba West Power Co. Ltd.	BHEL	U-1	600	600	31-03-14
Chhattisgar	Balco TPP	Bharat Aluminium Co. Ltd	CHINESE	U-1	300	---	
				U-2	300	---	
Chhattisgar	Bandakhar TPP	M/s Maurti Clean Coal & Power Ltd	CHINESE	U-1	300	---	
Chhattisgar	Baradarha TPP	D.B. Power Ltd	BHEL	U-1	600	600	23-02-14
				U-2	600	---	
Chhattisgar	Binjkote TPP	M/s SKS Power Generation (Chhattisgarh) Ltd.	CHINESE	U-1	300	---	
				U-2	300	---	
				U-3	300	---	
Chhattisgar	Kasaipalli TPP	ACB India Ltd.	CHINESE	U-2	135	135	21-06-12
Chhattisgar	Lanco Amarkantak TPS-II	LAP Pvt. Ltd.	CHINESE	U-3	660	---	
				U-4	660	---	
Chhattisgar	Ratija TPP	Spectrum Coal & Power Ltd	CHINESE	U-1	50	50	04-02-13
Chhattisgar	Salora TPP	M/s Vandana Vidyut	CHINESE	U-1	135	135	10-04-14
				U-2	135	---	
Chhattisgar	Singhitarai TPP	Athena Chhattisgarh Power Ltd.	CHINESE	U-1	600	---	
Chhattisgar	Swastic TPP	M/s ACB	NON-	U-1	25	---	
Chhattisgar	Tamnar TPP (Raigarh)	O.P.Jindal	BHEL	U-1	600	600	10-03-14
				U-2	600	600	30-03-14
Chhattisgar	TRN Energy TPP	M/s TRN Energy Pvt.	CHINESE	U-1	300	---	
				U-2	300	---	
Chhattisgar	Uchpinda TPP	RKM Powergen Pvt. Ltd	CHINESE	U-1	360	---	
				U-2	360	---	
				U-3	360	---	
Gujarat	Mundra UMTTP	Tata Power Co.	OTHERS	U-2	800	800	25-07-12
Gujarat	Salaya TPP	Essar Power Gujarat Ltd.	CHINESE	U-2	600	600	13-06-12
Haryana	Jajjar TPP (Mahatama Gandhi TPP)	CLP Power India Pvt. Ltd	CHINESE	U-2	660	660	11-04-12

<i>Sector State</i>	<i>Project Name</i>	<i>Impl. Agency</i>	<i>Main Equip.</i>	<i>Unit No.</i>	<i>Cap. (MW)</i>	<i>Cap (MW) Achieved</i>	<i>Actual Comm. Date</i>
Jharkhand	MahadevPrasas STPP Ph-I	Adhunik Power Co.Ltd	BHEL	U-1	270	270	19-11-12
				U-2	270	270	29-03-13
Jharkhand	Mata shri Usha TPP-Ph-I	M/s Corporate Power Ltd	BHEL	U-1	270	---	
				U-2	270	---	
Maharashtra	Amravati TPP Ph-I	India Bulls	BHEL	U-1	270	270	25-03-13
				U-2	270	270	17-02-14
				U-3	270	---	
				U-4	270	---	
				U-5	270	---	
Maharashtra	Bela TPP-I	IEPL	BHEL	U-1	270	270	20-03-13
Maharashtra	Butibori TPP Ph-II	Vidarbha Industries Power	CHINESE	U-1	300	300	17-08-12
Maharashtra	Dhariwal Infracture TPP	Dhariwal Infracture (P)	CHINESE	U-1	300	300	03-11-13
				U-2	300	300	28-05-14
Maharashtra	EMCO Warora TPP	EMCO Energy Ltd.(GMR)	Chinese	U-1	300	300	07-02-13
				U-2	300	300	27-08-13
Maharashtra	GEPL TPP	GEPL	Chinese	U-1	60	60	08-09-12
				U-2	60	60	28-04-12
Maharashtra	Lanco Vidarbha TPP	Lanco Vidarbha	CHINESE	U-1	660	---	
				U-2	660	---	
Maharashtra	Nasik TPP Ph-I	India Bulls	BHEL	U-1	270	270	25-02-14
				U-2	270	---	
				U-3	270	---	
				U-4	270	---	
				U-5	270	---	
Maharashtra	Tirora TPP Ph-I	Adani Power Ltd	CHINESE	U-1	660	660	11-09-12
				U-2	660	660	25-03-13
Maharashtra	Tirora TPP Ph-II	Adani Power Ltd	CHINESE	U-1	660	660	10-06-13
MP	Anuppur TPP Ph-I	MB Power MP	CHINESE	U-1	600	---	
				U-2	600	---	
MP	Bina TPP	Bina Power Supply Co.	BHEL	U-1	250	250	12-08-12
				U-2	250	250	31-03-13
MP	Gorgi TPP (DB Power)	D.P Power (MP) Ltd	BHEL	U-1	660	---	
MP	Sasan UMPP	Reliance Power Ltd.	CHINESE	U-2	660	660	18-12-13
				U-3	660	660	30-05-13
MP	Seioni TPP Ph-I	Jhabua Power Ltd	BHEL	U-1	600	---	
Orissa	Derang TPP	JITPL	BHEL	U-1	600	600	10-05-14
Orissa	Ind Bharat TPP (Orissa)	Ind. Bharat	CHINESE	U-1	350	---	
				U-2	350	---	
Orissa	Kamalanga TPP	GMR	CHINESE	U-1	350	350	28-03-13
				U-2	350	350	28-09-13
				U-3	350	350	21-03-14
Orissa	KVK Nilanchal TPP	KVK Nilachal	CHINESE	U-1	350	---	
Orissa	Lanco Babandh TPP	Lanco Babandh Power Ltd	CHINESE	U-1	660	---	

<i>Sector State</i>	<i>Project Name</i>	<i>Impl. Agency</i>	<i>Main Equip.</i>	<i>Unit No.</i>	<i>Cap. (MW)</i>	<i>Cap (MW) Achieved</i>	<i>Actual Comm. Date</i>
Orissa	Sterlite TPP	Sterlite Energy Ltd.	CHINESE	U-4	600	600	25-04-12
Punjab	Goindwal Sahib TPP	GVK Power	BHEL	U-1	270	---	
				U-2	270	---	
Punjab	Rajpura TPP (Nabha)	Nabha Power Ltd	NON-	U-1	700	700	24-01-14
				U-2	700	---	
Punjab	Talwandi Sabo TPP	M/s Sterlite	CHINESE	U-1	660	660	17-06-14
				U-2	660	---	
				U-3	660	---	
Rajasthan	Jallipa-Kapurdi TPP	Raj West Power Ltd.(JSW)	CHINESE	U-5	135	135	05-02-13
				U-6	135	135	03-03-13
TN	Tuticorin TPP (Ind-Barath TPP)	IBPIL	CHINESE	U-1	660	---	
UP	Prayagraj (Bara) TPP	Prayagraj power Gen. Co.Ltd(J.P.Power Ventures)	BHEL	U-1	660	---	
				U-2	660	---	
				U-3	660	---	
WB	Haldia TPP-I	M/s Haldia Energy Ltd.	CHINESE	U-1	300	---	
				U-2	300	---	
Sub Total :					43540	16750	
Total :					72339.6	31045.3	

ADDITIONAL PROJECTS FOR LIKELY COMMISSIONING DURING 12TH PLAN

CENTRAL SECTOR

Bihar	New Nabi Nagar TPP	NTPC	BHEL	U-1	660	---	
				U-2	660	---	
				U-3	660	---	
Chhattisgar	Lara STPP	NTPC	NON-	U-1	800	---	
				U-2	800	---	
Karnataka	Kudgi STPP Ph-I	NTPC	NON-	U-1	800	---	
				U-2	800	---	
				U-3	800	---	
Maharashtra	Mouda STPP-II	NTPC	BHEL	U-3	660	---	
				U-4	660	---	
Maharashtra	Solapur STPP	NTPC	NON-	U-1	660	---	
				U-2	660	---	
MP	Gadarwara STPP	NTPC	BHEL	U-1	800	---	
				U-2	800	---	
MP	Vindhyachal TPP-V	NTPC	BHEL	U-13	500	---	
Orissa	Darlipali STPP	NTPC		U-1	800	---	
				U-2	800	---	
Tripura	Agartala CCPP	NEEPCO	BHEL	ST-1	25.5	---	
				ST-2	25.5	---	
UP	F.G Unchahar TPS St-IV	NTPC		U-6	500	---	
UP	Meja STPP	JV of NTPC & UPRVUNL	NON-	U-1	660	---	
				U-2	660	---	

<i>Sector State</i>	<i>Project Name</i>	<i>Impl. Agency</i>	<i>Main Equip.</i>	<i>Unit No.</i>	<i>Cap. (MW)</i>	<i>Cap (MW) Achieved</i>	<i>Actual Comm. Date</i>
WB	Raghunathpur TPP Ph-II	DVC	BHEL	U-1	660	---	
				U-2	660	---	
Sub Total :					15511	0	
<u>STATE SECTOR</u>							
A.P	Singareni TPP	Singareni Collieries Co. Ltd	BHEL	U-1	600	---	
				U-2	600	---	
AP	Kakatiya TPS Extn	APGENCO	BHEL	U-1	600	---	
Gujarat	Bhavnagar CFBC TPP	Bhavnagar Energy	BHEL	U-1	250	---	
				U-2	250	---	
Gujarat	Dhuvaran CCGP-III	GSECL		Block-1	376.1	376.1	21-05-14
Gujarat	Sikka TPS Extn.	GSECL	BHEL	U-4	250	---	
Karnataka	Bellary TPP St-III	KPCL	BHEL	U-3	700	---	
Karnataka	Yermarus TPP	KPCL	BHEL	U-1	800	---	
				U-2	800	---	
Maharashtra	Chandrapur TPS	MSPGCL	BHEL	U-9	500	---	
Maharashtra	Koradi TPS Expn.	MSPGCL	NON-	U-10	660	---	
				U-9	660	---	
Rajasthan	Chhabra TPP Extn. 1	RRVUNL		U-1	660	---	
				U-2	660	---	
Rajasthan	Kalisindh TPP	RRVUNL	CHINESE	U-2	600	---	
Rajasthan	Suratgarh TPS	RRVUNL		U-7	660	---	
				U-8	660	---	
Tripura	Rokhia CCGP	Govt.of Ttipura	BHEL	GT-9	21	21	31-08-13
WB	Durgapur TPS Extn U-8	DPL	BHEL	U-8	250	250	31-03-14
WB	Sagardighi TPS-II	WBPDC	BHEL	U-3	500	---	
				U-4	500	---	
Sub Total :					11557.1	647.1	
<u>PRIVATE SECTOR</u>							
AP	Simhapuri Energy Pvt Ltd Ph-II	Madhucon Projects Ltd.	CHINESE	U-3	150	150	21-02-14
				U-4	150	---	
Bihar	Jas Infra TPP Ph-I	JICPL	CHINESE	U-1	660	---	
				U-2	660	---	
				U-3	660	---	
				U-4	660	---	
Chhattisgar	Akaltara (Naiyara) TPP	Wardha PCL (KSK)	CHINESE	U-2	600	---	
				U-5	600	---	
				U-6	600	---	
Chhattisgar	Binjkote TPP	M/s SKS Power Generation (Chhattisgarh) Ltd.	CHINESE	U-4	300	---	
Chhattisgar	Chakabura TPP	ACB India	NON-	U-1	30	30	28-03-14
Chhattisgar	Raigarh TPP (Visa)	Visa Power Ltd	BHEL	U-1	600	---	
Chhattisgar	Raikheda TPP	GMR	NON-	U-1	685	---	
				U-2	685	---	

<i>Sector State</i>	<i>Project Name</i>	<i>Impl. Agency</i>	<i>Main Equip.</i>	<i>Unit No.</i>	<i>Cap. (MW)</i>	<i>Cap (MW) Achieved</i>	<i>Actual Comm. Date</i>
Chhattisgarh	Singhitarai TPP	Athena Chhattisgarh Power Ltd.	CHINESE	U-2	600	---	
Chhattisgarh	Tamnar TPP (Raigarh)	O.P.Jindal	BHEL	U-3	600	---	
				U-4	600	---	
Chhattisgarh	Uchpinda TPP	RKM Powergen Pvt. Ltd	CHINESE	U-4	360	---	
Gujarat	DGEN Mega CCPP	Torrent Energy Ltd		Module-1	400	400	12-01-14
				Module-2	400	400	23-04-14
				Module-3	400	400	09-03-14
Gujarat	Mundra UMTTP	Tata Power Co.	OTHERS	U-3	800	800	16-10-12
				U-4	800	800	16-01-13
				U-5	800	800	18-03-13
Gujarat	Unosugen Mega CCPP	Torrent Energy Ltd	Others	Module-1	382.5	382.5	20-01-13
Jharkhand	Mata srhi Usha TPP-Ph-II	Corporate Power Ltd	BHEL	U-3	270	---	
				U-4	270	---	
Jharkhand	Tori TPP	Essar Power	CHINESE	U-1	600	---	
				U-2	600	---	
Maharashtra	Amravati TPP Ph-II	India Bulls	BHEL	U-1	270	---	
				U-2	270	---	
				U-3	270	---	
				U-4	270	---	
				U-5	270	---	
Maharashtra	Butibori TPP Ph-II	Vidarbha Industries Power	CHINESE	U-2	300	300	31-03-14
Maharashtra	Nasik TPP Ph-II	India Bulls	BHEL	U-1	270	---	
				U-2	270	---	
				U-3	270	---	
				U-4	270	---	
				U-5	270	---	
Maharashtra	Tirora TPP Ph-II	Adani Power Ltd	CHINESE	U-2	660	660	23-03-14
				U-3	660	---	
MP	Mahan TPP	Essar Power MP Ltd	Chinese	U-1	600	600	24-02-13
				U-2	600	---	
MP	Nigri TPP	Jaiprakash Power Ventures Ltd	NON-	U-1	660	---	
				U-2	660	---	
MP	Niwari TPP	BLA Power Ltd	NON-	U-1	45	45	01-12-13
				U-2	45	---	
MP	Sasan UMPP	Reliance Power Ltd.	CHINESE	U-1	660	660	21-05-14
				U-4	660	660	25-03-14
				U-5	660	---	
				U-6	660	---	
Orissa	Derang TPP	JITPL	BHEL	U-2	600	---	
Orissa	KVK Nilanchal TPP	KVK Nilachal	CHINESE	U-2	350	---	
				U-3	350	---	
Orissa	Lanco Babandh TPP	Lanco Babandh Power Ltd	CHINESE	U-2	660	---	

<i>Sector Actual State</i>	<i>Project Name</i>	<i>Impl. Agency</i>	<i>Main Equip.</i>	<i>Unit No.</i>	<i>Cap. (MW)</i>	<i>Cap (MW) Achieved</i>	<i>Comm. Date</i>
Orissa	Malibrahmani TPP (Monnet Ispat)	MPCL	BHEL	U-1	525	---	
				U-2	525	---	
Rajasthan	Jallipa-Kapurdi TPP	Raj West Power Ltd.(JSW)	CHINESE	U-7	135	135	16-03-13
				U-8	135	135	28-02-13
Rajasthan	Kawai TPP	Adani Power Ltd.	CHINESE	U-1	660	660	28-05-13
				U-2	660	660	24-12-13
TN	Melamaruthur TPP	Coastal Energen	Chinese	U-1	600	---	
				U-2	600	---	
TN	Tuticorin TPP-II(Ind barath)	Ind Barath	Chinese	U-1	150	150	10-03-13
				U-2	150	150	30-12-13
UP	Lalitpur TPP	Lalitpur power Generation Co. Ltd	BHEL	U-1	660	---	
				U-2	660	---	
				U-3	660	---	
Sub Total :					32572.5	8977.5	
Total :					59640.6	9624.6	
Total (12thPlan):					131980.2	40669.9	

CENTRAL SECTOR

**BROAD STATUS OF CENTRAL SECTOR THERMAL POWER PROJECTS
(NATIONAL THERMAL POWER CORPORATION)**

Sl. No.	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status
			Original		Actual(A) / As now Expected		
			Syn. com.	COD	Syn. com.	COD	
2.	Barh STPP St-II (Dist: Patna),Bihar	1320					<u>Unit-4:</u> - Boiler erection commenced in Aug'09. - Boiler Hydro Test completed in Nov'11. - Boiler light up completed on 25th Nov'12. - SBO completed on 02/06/13. - TG erection commenced in Apr'11. - TG Box up completed on 28th Feb'13. - TG oil-flushing completed on 21/06/13. - TG barring gear achieved in Aug'13. Unit Sync. with Coal on 12/10/2013. Unit commissioned on 30/11/2013. <u>Unit-5:</u> - Boiler erection commenced in Feb'10 and in progress. Out of total 36628 MT, 32979 MT material erected till Apr'14. - Boiler Hydro Test completed on 29/11/13. - Boiler light up completed in 11th Jun'14. - TG erection commenced in Dec'11. - TG Box up completed in Apr'14. - All the 09 Mills are ready. Coal piping works are in progress. - Flue gas ducting works Boiler-ESP, ESP-ID fan, ID Fan-Chimney completed. BoPs: - Chimney shell (269 Mtr) completed. Flue can erection also completed. - Cooling Tower Shell casting completed. - CHP: Str. erection completed .RHS tripper erection in progress. - AHP: Bottom ash hopper erection is completed. Refractory works to be completed.
	U-4	660	10/12 12/12	01/13	10/13(A) 11/13(A)	06/14	
	U-5	660	08/13 10/13	11/13	02/15 03/15	04/15	
	Date of Sanction: -						
	Investment Approval: Feb'08						
	Sanctioning Authority: NTPC Board						
	Orig.Est. cost: Rs 734104 lakhs						
	Latest.Est. Cost: Rs 734104 lakhs						
	Exp.During 2007-08 : Rs 6677 lakhs 2008-09 : Rs 42080 lakhs 2009-10 : Rs 47347 lakhs 2010-11 : Rs 126600 lakhs 2011-12 : Rs 192600 lakhs 2012-13 :Rs 172300 lakhs 2013-14 :Rs 147900 Lakhs.						
	Type of fuel : Coal						
	Fuel linkage : 23491 TPD from Chhatti Bariyatu & Kerendari coal mines.						
	Date of Main Plant Order (BTG) Zero Date Power Evacuation						
SG : 03/2008 on M/s BHEL TG : 10/2008 on M/s BHEL : 14/10/2008							
	Critical Areas	Unit-4 : Failure of T-23 tubes (BHEL), AHP (Pending works in ash slurry pump house) by DCIPS, CHP- Readiness of Interconnection Stream (TRF), Fire Detection & Protection system(UML), Supply of Coal. Unit-5: Completion of T-23(First pass roof area) welding joints (670 Nos) by BHEL for BLU, CHP by TRF, SG supplies, TG Supplies.					

Sl. No.	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status	
			Original		Actual(A) / As now Expected			
			Syn. com.	COD	Syn. com.	COD		
3.	Kanti TPS St-II (Kanti Bijlee Utpadan Nigam ltd a JV of NTPC & BSEB) (Dist: Muzaffarpur) Bihar	390					Unit-3: - Boiler erection in progress. - Boiler drum lifting completed in Mar'12. - Boiler Hydro Test completed on 25th Feb'13.	
	U-3	195	09/12 10/12	11/12	01/15 03/15	04/15	- Boiler light-up expected in Sept'14. - Condenser erection started on 10th Dec'12. Hot well assembly placed, side wall erection in progress.	
	U-4	195	12/12 01/13	02/13	04/15 06/15	07/15	Tube insertion & expansion of condenser completed.	
	Date of Sanction	:-						TG erection started on 29th Jan'13.HPT/IPT modules erected.
	Investment Approval	:-						TG box up is expected by Aug'14.
	Sanctioning Authority	: NTPC Board						02 Nos of coal Mills erection in progress, Mill B & C shuttering in progress.
	Orig.Est. cost	: Rs 315433 lakhs						02 passes of ESP ready.
	Latest.Est. Cost	: Rs 315433 lakhs						
	Exp.During							
	2009-10	:Rs 118 lakhs						
	2010-11	: Rs 22715.58 lakhs						
	2011-12	: Rs 48185.33 lakhs						
	2012-13	: Rs 62479.33 lakhs						
	2013-14	: Rs 42699.76 lakhs						
	2014-15	: Rs 4000.00 lakhs (up to Apr-14)						
Total Expenditure	: Rs 180198 lakhs (up to Apr'14)							
Type of fuel	: Coal						- Boiler drum lifting completed on 12th Sept'12. - Boiler Hydro Test completed on 05.08.13.	
Fuel linkage							- Boiler light-up expected by 12/14. - TG erection started on 30th Sept'13. - TG box up expected by Dec'14.	
Date of Main Plant Order (BTG)	03/2010 on BHEL							
Zero Date	: 12/03/2010						BoPs:	
Power Evacuation							- Chimney: Flue can erection completed for both units. - FO System: Pipe trestle foundation work in progress. FOPH lintel level achieved, Roof casting to take up. - CHP order placed on M/s Techpro Systems Ltd. In Dec'12.Civil works like excavation, piling etc are i/p. - AHP: Bottom Ash Hopper erection completed.	
	Critical Areas	Unit-3 : - Fire Detection & Protection, Main Plant Civil Works, - Land Acquisition & RoU, Raw water pipe line –Land acquisition issue. - Critical Pkgs, Infrastructure Package, Main Plant SG & TG and Switchyard pkg and CHP (Techpro works are very slow). - Charging of ST.						

BROAD STATUS OF CENTRAL SECTOR THERMAL POWER PROJECTS
(DAMODAR VALLEY CORPORATION)

Sl. No	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status
			Original		Actual (A) / As now Expected		
			Syn. (Comm)	COD	Syn. (Comm)	COD	
1	Raghunathpur TPP Ph-I , Raghunathpur, Distt-Purulia, West Bengal	1200					1) The construction of boundary wall completed. 2) CISF deployed at site.
	Unit-1	600	09/10 10/10	11/10	03/14 08/14	10/14	Unit-I 1) Boiler erection started on 16.04.09. Drum lifting was completed on 29 th Jan, 10. HT completed in 09/11. BLU done on 17.10.12. Pre Boiler Alkali flushing completed on 28.10.13. Non drainable hydro completed on 06.11.13. EDTA-completed, SBO(S)-22/01/14, SBO (Comp) - 30/01/14. 2) TG Box Up completed on 10/5/12. Oil flushing completed on 19.07.2013. TG was put on Barring Gear on 30.09.13. Oil Syn done on 31/03/14. TDBFP ready for solo run. Full load - 08/14. 3) Mills & Feeders- 8 nos ready by 06/14, Trippers commissioned in 03/14. Coal Bunkering done on 15.03.14. Readiness of all 8 bunkers & Mill reject system in 07/14. 4) Readiness of AHP Wet System – 08/14 and Dry System – 07/14.
	Unit-2	600	12/10 01/11	02/11	09/14 11/14		Unit-2 1) Boiler erection started in Sep' 09. Drum lifting was completed on 2nd April' 10. Boiler Hydro test completed on 25.05.2012. Work is in progress. BLU is expected in 09/14 and SBO start in 11/14. 2) TG: TG Deck casting 26.06.10, Condenser erection started on 27.11.11, TG erection started on 18.12.12 . Work on TG & compressor is in progress. TG Box up in 07/14. Oil flushing in 07/14, B/G in 08/14.Synchronisation in 03/15 and Full load in 07/15. 3) Mills & Feeders- 8 nos completion by 12/14, Trippers completion in 11/14. Coal Bunkering done in 12/14. Readiness of all 8 bunkers in 12/14 & Mill reject system in 12/14. 4) Readiness of AHP Wet Suystem – 11/14 and Dry System – 12/14.
	Investment approval. : 30.04.2007 (DVC Board)						Common Area: 1) Chimney - Shell casting completed. Six segment Flue cane erected. 2) Switchyard - Switch yard charged on 23.06.12. ST-I charged on 14.08.12. 3) Ash Handling Systems: AHP 75% completed but Ash Slurry Piping and Dry Ash disposal are in in progress. Ash water recovery System civil work is in progress. Ash dyke availability with recovery system will be 01/15. 4) Coal Handling Plant: Staker-2 ready by 01/15. Work on TP-8, TR-1. TP-10&11, Conv-10A, 12A, 11B are in structural stage. 5) Water Corridor: Work at both ends has been started. 5.5 KM completed out of 12 KM (bypassing disputed land). Contingency arrangement for Water has been made from UTLA River near Salanchi bridge. 6) NDCT : Interconnection work for NDCT-II which will be used for Unit-I has been completed. Work on NDCT-I have been started. Out of 107 lift (164.8 mtr.), balance 71 lifts will be completed by 11/14.
	Estimated cost : Rs.412200 lakhs						
	Revised approved Proj cost : Rs. 674499 lakhs						
	Exp. During 2006-07 : Rs 40.92 Lakhs						
	Cumul. Exp. 2006-07 : Rs 40.92 Lakhs						
	Exp. During 2007-08 : Rs 39620.00 Lakhs						
	Cumul. Exp. 2007-08 : Rs 39660.92 Lakhs						
	Exp. During 2008-09 : Rs 18920.00 Lakhs						
	Cumul. Exp. 2008-09 : Rs 58580.92 Lakhs						
	Exp. During 2009-10 : Rs 157420.00 Lakhs						
	Cumul. Exp. 2009-10 : Rs 216000.92 Lakhs						
	Exp. During 2010-11 : Rs 156210.00 Lakhs						
	Cumul. Exp. 2010-11 : Rs 372210.92 Lakhs						
	Exp. During 2011-12 : Rs 95191.00 Lakhs						
	Cumul. Exp. 2011-12 : Rs 467400.92 Lakhs)						
	Exp. During 2012-13 : Rs 86000.00 Lakhs						
	Cumul. Exp. 2012-13 : Rs 580000.00 Lakhs						
	Exp. During 2013-14 : Rs 35117.00 Lakhs (up to 03/ 14) Prov						
	Cumul. Exp. 2013-14 : Rs. 615117.00 Lakhs (up to 03/ 14) Prov						
	Main Plant order Date : 14.12.2007 on REL (EPC). BTG order placed on M/s Shanghai Electric Corporation China by REL						
	Zero Date of Project : 14.12.2007						
	Power Evacuation System: (i) S/C LILO of 400 KV Maithon (PG)-Ranchi (PG) D/C Line at RTPP-24 Ckm completed to meet the startup power of RTPP and evacuation of power from Unit-1. (ii) 400 KV D/C RTPP- Ranchi (PG) Line 311 Ckm for the power evacuation line expected to complete by 06/14.						
	Fuel Supply Arrangement: FSA signed for 1.76 MTPA Coal from BCCL& 2.133 MTPA from CCL for Unit-1& 2 on tapering basis and rest will be taken from the Saharpur-Jamarpani Coal block jointly allocated to RTPP PH-I & II.						
Critical Areas		Delay in land acquisition for Ash Pond, Rail and water Corridor. Work of NDCT-I Work on Raw Water line is very slow due to agitation by land loosers.					

**BROAD STATUS OF TRIPURA CCPP THERMAL POWER PROJECT OF OTPC
(CENTRAL SECTOR PROJECT)**

Sl. No.	PROJECT DETAILS	Cap (MW)	Commissioning Schedule				Broad Status	Reasons for Delay
			Original		Actual(A) / As now Expected			
			Syn. comm	CO D	Syn. comm	COD		
II	PROJECT UNDER CONSTRUCTION							
1.	Tripura CCPP Village :Palatana Distt:Udaipur (Tripura) OTPC (JV of ONGC, Tripura State and IL&FS)	726.6					- Gas Sales & Purchase Agreement (GSPA) executed between OTPC and ONGC. - BHEL appointed M/s SNC Power Corp. (P) Ltd., as civil contractor for the project. - LOI for Logistics has been placed on M/s ABC India Ltd on 17.3.10. - MoU signed on 30.11.10 for transportation of ODCs through Bangladesh's river and road routes. - Major long lead items ordered namely GT, Rotor forgings, STG etc. - Block -I Synchronized with NER Grid in CC mode on 22.10.12 & achieved full load on 03.01.13. However during the trial run operation for COD, the gas booster compressor got damaged due to impurities in the gas supplied by ONGC. The gas pipe line length of 53 Kms is cleaned and ONGC installed cyclonic scrubbers at the supply end for supply of clean gas. The unit was commissioned & declared commercial operation on 04.01.14. - For Block-II HRSG hydro test completed. GT & GTG oil flushing completed. GT synchronized on 7.3.14. ST boxed up, Oil flushing completed and put on barring gear in June, 2013. The repaired Gas Booster Compressor has been received at site from BHEL (Hydrabad) and commissioned. FSNL, ABO & SBO completed in 03/14. ST synchronized on 30.03.14 Commissioning in CC mode expected in Aug., 2014.	- Transpo - rtation of heavy equipments to site. - Slow progress of civil works/ BOPs. - Transm - ission - Lines/Power Evacuation. - Availab - ility of startup power. - Non availability of cable (180Km) - Repair of damaged CEP & supply of missing/ damaged items. - Repairi - ng of Gas Booster Compressor & filters. - Delay in cleaning of gas pipe line from source to gas terminal at site (53 Km). - Delay in installation of cyclonic scrubbers at the supply end. - Delay in additional gas supply by ONGC.
	U#1	363.3	12/11	-	22.10.12 03.01.13 03/14 08/14	04/01/14 10/14		
	U# 2	363.3	03/12	-				
	Date of Approval by State Govt.		15.01.2007					
	Org. Est. cost		:Rs. 342900 lakhs					
	Latest cost		:Rs. 342900 lakhs					
	Exp. During 2008-9		: Rs 34737 lakhs					
	Exp. During 2009-10		: Rs 10300 lakhs					
	Exp. During 2010-11		: Rs. 96900 lakhs					
	Exp. During 2011-12		: Rs 66700 lakhs					
	Exp. During 2012-13		: Rs 81500 lakhs					
	Comm. Exp. Up to 03/13		: Rs 297700 lakhs					
	Financial closure		: July'09					
	Type of fuel		: Natural Gas(base fuel)					
	Fuel Source		: From ONGC basin through pipeline					
	Date of Main Plant Order		: 23.06.2008 on M/s BHEL (EPC)					
	Zero date of the project		: 23.06.2008					
	Power Evacuation		1. 400 kV Pallatana- Silchar D/C line with twin Lapwing conductor 2. 400 kV Silchar-Bongaigaon D/C line with twin Lapwing conductor 3. New 2x200 MVA 400/132 kV substation at Silchar (Assam) 4.Pallatana- Surajmani Nagar 400 kV DC charges at 132 kV					

NEYVELI LIGNITE CORPORATION

Sl. No.	Project Details	Capacity (MW)	Commissioning Schedule				Broad Status
			Original		Actual(A)/ As now Expected		
			Syn. Comm	COD	Syn. Comm	COD	
2	Tuticorin TPP Joint Venture of TNEB and NLC (NTPL) Distt. Tuticorin, TN.	1000					102.265 hectares of Land is available on long term basis. - Sea water after treatment (11000 Cu M /hr). MOE&F: clearance accorded on 13.06.2007 and extended validity up to 12-06-17 vide letter dated 11-01-2013. - M/s MECON appointed consultant for the project. - Funding is arranged from RECL. Chimney: Order placed on 29.01.10 (M/s Gammon). 269.5 m shell casting completed. Erection of flue cans for both units completed. Staircase erection I/P. NDCT: Order placed on 12-03-10 on M/s Gammon. Shells and hot water risers completed for both CTs. Erection of UPVC fills completed for U-1 and that for U-2 is yet to start. Stair case RCC is in progress. CHP order placed on 31.07.09 (M/S L&T). Erection of JTs and conveyor gallery is in progress. 7783/7787 MT structural material and 4560/4560 MT equipment erected by 05/14. CNB laying in progress. No load test of for conveyor 8A, 18A, and 20A carried out. AHP order placed on 08.04.10 (Energo). Five silo shell concreting completed. Fluidizing pads erection is in progress. Compressor erection completed. WTP: order placed on 23.07.10 on M/s Tecton. RCC work for intake pump house, UF & RO bldg, PT pump house and clarifier is in progress. FOS: HFO/LDO tanks erected. FOPH MCC ODC and transformer positioned. Fuel oil pump and pipe erection completed. CWS: order placed on 31.10.09 on KBL. CW channel and fore bay completed. Pipe laid for both units. Brick work for pump house is in progress. Trail run in progress. DM: One stream is ready for producing DM water. Cable laying and erection of equipment in RO bldg for other stream is in progress. FPS: LOA issued to M/s Mather & Platts. Roof slab is in progress MS pipe erection in power house. Switchyard: Order placed on 29-01-10 (M/s L&T). Erection of 400 kV GIS completed system charged and is ready for use.
	Date of Sanction	: 12-05-2008.					
	Sanctioning Authority	CCEA					
	Date of Inv. Approval.	12.05.2008.					
	Original Estimated cost	Rs 490954 Lakh (NLC:TNEB::89:11)					
	Latest Estd. Cost	Rs 660270 Lakh					
	Exp. during 2007-2008	Rs 827 Lakh					
	Exp. during 2008-2009	Rs 21527 Lakh					
	Exp. during 2009-10	Rs 50153 Lakh					
	Exp. during 2010-11	Rs 88476 Lakh					
	Exp. during 2011-12	Rs 115835 Lakh					
	Exp. during 2012-13	Rs. 136002 Lakh					
	Exp. during 2013-14	Rs. 106333 Lakh					
	Exp. during 2014-15 (up to 05/14)	Rs. 7280 Lakh					
	Total Expenditure	Rs 5264.31 Crores					
	Financial Closure	: Tied up with BOB & BOI					
	Type of fuel	: COAL					
	Date of Main Plant Order	: 28.01.2009 (BTG) on M/s BHEL.					
	Zero Date	: 28.01.2009.					
	Fuel Linkage	: Long term coal linkage for 3.0 MTPA of F-grade coal is available from Mahanadi coal fields LOA date s 24-09-10 FSA signed on 24-09-13.					
	PPA	: PPA signed with TNEB, DISCOM OF Andhra Pradesh, ESCOMs of Karnataka, PED Puducherry and KSEB.					
	ATS	PGCIL has made the system ready					Unit-1 Blr: erection started on 03-11-10. Drum lifted on 29-09-11. 14876/15200 MT material erected by 05/14. FD-1A, PA-1A and ID-1A erected and trail run completed. Insulation cladding work is in progress. HT: conducted on 28-09-12 / 09-10-13 BLU: completed on 19-03-14. EDTA completed on 10-04-14. SBO started. Box up: completed on 23-10-13. ESP: 8578/9000 MT structural steel erected by 04/14. Collecting electrodes erected and VFD trial run taken. TG: Condenser erection started on 10-07-12. Tube insertion completed. Erection of water box is in progress. TG erection started on 29-09-12. IP, HP & LP erected. Turbine boxed up. Erection of BFPs under progress. Unit-2 Blr: erection started on 15-12-10. Drum lifted on 22-09-11. HT conducted on 09-11-12. 14016/15200 MT material erected by 05/14. PA/FD/ID fans erection is in progress. Cladding and insulation is in progress. BLU: expected in 06/14. Box up: completed on 11-04-14. ESP: 8490/9000 MT structural steel erected by 05/14. Hopper erection is in progress. Erection of collecting electrode and control room civil work in progress. TG: Condenser erection started on 21-01-13 and that of TG on 29-04-13. TG placed in position, coupling completed and welding works in progress. Condenser neck welding, RE joint works and Critical piping are in progress.
Critical Issues		1. Placement of order for fire fighting equipment and inlet & outlet channels & structure of CW System delayed. 2. Delay due to change in design of foundations (depth) of main plant area and finalization of civil contractors. 3. Availability of soft water is delayed due to erection of HDPE pipes. 4. AHP is very critical as the work is delayed					

STATE
&
PRIVATE
SECTOR

NORTHERN REGION

Broad Status of Thermal Power Projects in Punjab

Sl. No.	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status	
			Original		Actual (A) / As now Anticipated.			
			Syn. Com.	COD	Syn. Com.	COD		
Private Sector								
1	Talwandi SABO.TPP Talwandhi Sabo Power Ltd. (Distt: MANSA)	1980					-M/s DCPL is the Engineering Consultant w.e.f 18.02.09. - PPA signed with PSEB on 01.09.2008 for 25Yr -Land possession: 100% acquired. 1) CHP: (SEPCO/GDCL): Wagon Tippler- 1A.&1B commissioned.Wagon tippler- 2: 1C & 1D equipment erection completed. Crusher house trial run completed. 2) Chimney: (SEPCO/L&T): Out of 275 mtr height of tri flue chimney 270 mtr shell construction completed. Flue can erection completed. Synchronisation done. 3) NDCT: (SEPCO/ 2Nos to Paharpur & 1No to - L&T):. NDCT-1: Total 155.mtr height completed. Water basin charged. NDCT-2: Shell completed upto 155.mtr height. Internal works in progress. NDCT-3: Full 155 Mtr height shell const. completed till 10/2013. Internal work in progress. 4) AHP: (SEPCO/L&T): Ash silo-1,2&3 finishing work is in progress 5) PT Plant (SEPCO/L&T): Equipment & mechanical erection work completed. Service water line commissioned. 6) DM Plant: (SEPCO/L&T): Plant commissioned on 31.12.2012 7) F.O. System: (SEPCO/L&T): LDO & HFO tank 1&2 completed. Fuel oil unloading in progress. Fuel oil pump house completed. Unit-1:- -Boiler erection started on 10.01.2011 -Boiler Hydro test done on 21/ 01/2013. -Boiler light up done on 22.11.2013. - SBO completed on 30.11.2013. -TG erection started on 16.08.2012 - TG boxed up on 24.03.2013. - TG oil flushing completed on 10.11.2013. - TG put on bearing gear on 15.11.2013. - Unit synchronized on 31.12.2013 - Unit commissioned on 17.06.2014. Unit-2:- -Boiler erection started on 25.06.2011 and out of 25311 MT of boiler material 23141 MT has been erected till 05/2014. All 7407 MT of Pressure parts erection completed. All 48888 HP joints completed till 01/ 2014. -Boiler Hydro test done on 11.03.2014. - Boiler light up expected in 10/2014. -TG erection started on 15/ 03/13. - TG boxed up in 05/2014. - TG oil flushing expected in 07/2014 Unit-3:- -Boiler erection started on 25.12.2011 and out of 25311 MT of boiler material 21372 MT has been erected till 05/2014. All 7407 MT of Pressure parts erection completed. Out of 48888 HP joints 46275 nos completed till 04/ 2014 -Boiler Hydro test expected in 05 / 2014. -TG erection started on 08/04 / 2013. - TG boxed up in 05/2014. - TG oil flushing expected in 09/2014	
	Unit-1	660	09/12 10/12	11/12	12/13(A) 06/14(A)	07/14		
	Unit-2	660	02/12 01/13	02/13	12/14 01/15	02/15		
	Unit-3	660	04/13 05/13	06/13	02/15 03/15	04/15		
	Date of clearance by State Govt.	: 09/2006						
	Original/Latest Est. Cost	: Rs. 1025000 Lakhs						
	Date of Financial Closure	: 27.11.2009. Entire funding by holding Co.						
		: Funding arrangement made.						
		:Debt: 75%, Equity:25%						
	Exp. During 2009-10	:Rs .99910 Lakhs						
	Exp. During 2010-11	: Rs. 65766 Lakhs						
	Exp. During 2011-12	:Rs.255196 Lakhs						
	Exp. During 2012-13	:Rs.193107 Lakhs						
	Exp. During 2013-14	:Rs.33728 Lakhs						
	Exp. During 2014-15 (upto 05/14)	:Rs.40727 Lakhs						
	Commulative Expd. (upto 05/14)	:Rs991834 Lakhs						
	Type of fuel	: Coal grade E/F						
	Date of Main Plant Order	: 18.07.2009 (EPC) BTG+BOP on M/s SEPCO Electric Power Construction Corpn, Jinan, Shandon, China.						
	Boiler Make	: Harbin						
	Turbine & Generator Make	: Dong Fang.						
	Zero date	: 09.09.2009						
	Fuel Linkage	: M/s Mahanadi coal-fields Ltd. Sambalpur have already issued LOA to TSPL on 14.08.2008 for 7.72 MTPA coal linkage - grade E/F from Basundra coal - fields for 1800 MW. Request for the enhancement of coal made for 10 MTPA for 1980 MW.						
	Associated Transmission System	The system will be provided by erstwhile PSEB (PSPCL). Investment for transmission system is the responsibility of PSPCL Following 400 KV, DC Twin-moose lines approved for evacuation of power ordered for exection by M/s PGCIL. Work in progress. a)400 KV Talwandi Sabo to 400 KV Nakodar with LILO of one ckt at 400 KVA PGCIL moga b) 400 KV Talwandi Sabo to 400 KV Nakodar with LILO of one ckt at 400 KVA PGCIL Mukatsar. c) 400 KV Talwandi Sabo to 400 KV Dhuri						
	Critical Areas	1) Enhancement of coal linkage from 7.72 MTPA(for 1800 MW) to 10 MTPA (For 1980 MW) 2) Allotment of dedicate of coal block for coal linkage as nearest Coal mine is more than 1500 km away.						

Sl. No.	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status
			Original		Actual (A) / As now Anticipated.		
			Syn. Com.	COD	Syn. Com.	COD	
Private Sector							
	RAJPURA TPP M/s Nabha Power Development Ltd. (Distt: Patiala)	1400					-Tata Consulting Engineers (TCE) Ltd. appointed as owners Engineer. -PPA signed with PSEB on 18.01.2010 for 25 years.
	Unit-1	700	10/13 01/14	01/14	12/13(A) 01/14(A)	02/14(A)	-1078.16 acres of Land acquired for the main plant. 18.4 acres of land for railway corridor is under process.
	Unit-2	700	12/13 03/14	03/14	06/14(A) 07/14	08/14	1) CHP: (L&T): Fabrication for conveyor and transfer points completed. Crusher house erection completed. Conveyor gallery erection completed. Stacker – Reclaimer in operation.
	Date of clearance by State Govt.	: 09/2006					
	Original/Latest Est. Cost	: Rs. 960000 Lakhs					
	Date of Financial Closure	: Achieved and signed loan agreement on 27.09.2010.					
	Exp. during 2009-10	:Rs. 69800 Lakhs					
	Exp. During 2010-11	:Rs. 90000 Lakhs					
	Exp. During 2011-12	:Rs.106800 Lakhs					
	Exp. During 2012-13	:Rs.333800 Lakhs					
	Exp. During 2013-14	:Rs 212200 Lakhs					
	Exp. During 2014-15 (upto 05/14)	:Rs 4000 Lakhs					
	Commulative Expd. (upto 05/14)	:Rs 816600 Lakhs					
	Type of fuel	: Coal Grade 'F'					
	Date of Main Plant Order	: 16.07.2010 (EPC) on M/s Larson & Tubro (L&T)					
	Boiler Make	: L&T					
	Turbine & Generator Make	: L&T					
	Zero date	: 18.01.2010					
	Fuel Linkage	: Received on 11.12.2008 for 5.55MTPA of Grade 'F' coal from south eastern coalfields limited (SECL) from Korba Raigarh fields for 2x660 MW. Request for 2.21MTPA additional coal made to MOC, GOI on 25.05.2010 for 2x700MW.					
	Associated Transmission System	Two double circuit 400 KV Transmission lines have been planned to the following proposed sub stations (i) Rajpura 400KV Sub Station. (ii) Nakodar 400KV Sub Station. (iii) Dhuri 400KV Sub Station. Award issued by Punjab State Transmission Corporation Limited (PSTCL). Work in progress.				-Boiler erection started on 14.07.2011. - Unit synchronized on 15.12.2013. - Unit commissioned i:e achieved full load on 24.01.2014 - Unit declared on COD wef. 01.02.2014 at 0000 Hrs <u>Unit-2:-</u> - Boiler erection started on 16.11.2011 and out of 37500 MT of boiler material 33500 MT has been erected upto 03/2014 . Pressure parts erection started on 16.06.2012 and completed. All 53000 HP welding joints completed. Boiler hydro test done on 11.11.2013. Blr L/U done on 08. 05.2014. SBO completed on 05.06.2014. Unit Synchronised on 20.06.2014. - TG Erection started on 25.02.2013. -TG boxed up on 25. 01.2014. -TG O/F started on 02.02.2014. and completed on 10.04.2014 . TG put on barring gear on 24.04.2014.	
	Critical Areas	1) Land Acquisition for Railway Siding. 2) FSA yet to be signed for unit-2 by NPL.					

Sl. No.	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status
			Original		Actual (A) / As now Anticipated.		
			Syn. Com.	COD	Syn. Com.	COD	
Private Sector							
3	Goindwal Sahib TPP GVK Power Ltd. (Distt. : Tarntaran)	540					-Tata Consulting Engineers (TCE) Ltd. appointed as technical consultant. -Amended and Restated PPA signed with PSEB on 26.05.2009. -FSA executed on 06.06.2009. -Land possession: 1074.615 Acres of land acquired for the main plant. Possession of 37.98 Acres of land for railway corridor given on 09.02.2013. - BOP package is with M/s PUNJ LLOYD executed on 14.09.2009. 1) CHP: (PUNJ LLOYD): Wagon Tippler 1&2 erection completed. Stacker reclaimers slewing and traveling completed. Belt laying completed. Carpet coal laying is in progress. 2) Chimney: 275 mtr height complete shell casting done. 7 th Flue can assembly completed. Staircase pedestals completed. Unit-2: Flue can 7/7 segments erection completed. 3) IDCT: IDCT I : commissioned. IDCT- II : 14 cells fan erection completed. 4) PT Plant: PT plant auto commissioning under progress. 5) DM Plant: Plant commissioned on 19.09.2012. 6) F.O. System: LDO fuel oil station work completed. Unit-1:- -Boiler erection started on 06.09.2010. Boiler drum lifted on 08.03.2011. -Boiler hydro test completed on 10.04.2012. -Boiler light up done on 19/ 01/2013. - SBO completed on 23.03.2013 - TG erection started on 18.08.2011 - TG boxed up on 31/10/ 2012. - TG oil flushing completed on 04/01/2013. - Unit Synchronised on oil on 06/ 07/2013. - Coal firing and full load expected in 10/2014. Unit- 2:- -Boiler erection started on 19.11.2010. Out of 13700 MT of Boiler material, 13714 MT have been erected till 05/14. -Boiler Drum lifted on 24.07.2011. -Boiler hydro test completed on 26.09.2012. -Boiler light up done on 25/ 09/2013. - SBO started on 19.12.2013 and completed on 31.12.2013 -TG erection started on 31.05.2012 TG boxed up on 03/10/2013. TG oil flushing started on 01/10/2013 and completed on 28.11.2013. - Unit Synchronised on oil on 04/ 03/2014. - Coal firing and full load expected in 12/2014.
	Unit-1	270	11/12 04/13	05/13	07/13 (A) 10/14	11/14	
	Unit-2	270	05/13 10/13	11/13	03/14(A) 12/14	01/15	
	Date of clearance by State Govt.	: 18.05.1998					
	Original Est. Cost	: Rs. 296381 Lakhs					
	Latest Est. Cost	: Rs. 296381 Lakhs					
	Date of Financial Closure	: 21.05.2010. IDBI is the lead lender Debt – 80% Equity – 20%					
	Exp. during 2010-11	:Rs. 94860 Lakhs					
	Exp. During 2011-12	:Rs 100725 Lakhs					
	Exp. During 2012-13	:Rs 77166 Lakhs					
	Exp. During 2013-14	:Rs 65749 Lakhs					
	Exp. During 2014-15 (upto 05/14)	:Rs 9562 Lakhs					
	Commulative Expd. (Upto 05/14)	:Rs348062 Lakhs					
	Type of fuel	: Pulverised Coal					
	Date of Main Plant Order	: 06.02.2009/ Notice to proceed on 29.09.2009 (BTG) on BHEL					
	Boiler Make	: BHEL					
	Turbine & Generator Make	: BHEL.					
	Zero date	21.05.2010					
	Fuel Linkage	: Received on 05.04.2006 for 2.5 MTPA Tokisud north coal field allotted as a captive coal mine. To supplement coal supply, MOC, allocated part of seregarha coal block to be developed jointly by GVK and M/s Arcelor Mittal.					
	Associated Transmission System	Three double ckt 400 KV transmission lines have been planned to the following proposed sub stations from the project (i) 220KV Sub station Kharsa (ASR) - 60 Km (ii) 220KV Sub station Bottianwala (Ferozepur) - 38 Km (iii) 220KV Sub station Sultanpur (Kapurthala) - 20Km					
Critical Areas							

BROAD STATUS OF THERMAL POWER PROJECTS IN RAJASTHAN

BROAD STATUS OF THERMAL POWER PROJECTS IN RAJASTHAN							
Sl. No.	Project Details	Capacity (MW)	Commissioning Schedule				Broad Status
			Original		Actual (A) /As now expected		
			Syn. (Com.)	COD	Syn. Comm.	COD	
A	PROJECT UNDER CONSTRUCTION						
	State Sector						
1.	Kalisindh TPP RRVUNL (Distt. Jhalawar)	1200					• LOA Placed on M/s BGR on 09.07.2008 to execute the project on EPC basis. • CHP: Erection work completed and CHP, ERH and SCR commissioned. U-1 commissioned. Mills erection for U-2 is in progress. BCN for U-2 is in progress. • AHP: Bottom ash disposal system is in progress. Erection of air handling system commissioned for U-1 and that for U-2 is under progress.. • NDCT: CT-1 commissioned. Commissioning activities for CT-2 are in progress. • Chimney: 275 m RCC shell completed. Flue cans erection for both units completed. It is ready for use. • FOS: Fuel oil system is ready. • CWS: commissioning of CW pumps and ACW system is in progress for U-2. • FPS: Erection, testing and commissioning of FPS is in progress. • Switchyard: 220 kV and 400 kV switchyard work completed and charged. Unit-1 • Boiler: erection started on 23.10.2009. Boiler drum lifted on 19.05.10. SBO completed on 26-03-13. Insulation work completed. • HT: conducted on 08-04-11. • BLU: Completed on 30-12-12 • TG: erection started on 20.12.10. Oil flushing completed on 25-01-13. TG Boxed up on 31-01-13, turbine put on barring gear on 03-02-13. Unit Synchronised on 30-05-13. Full load achieved on 02-05-2014. COD is 07-05-14. Unit-2 • Boiler erection started on 26-03-10. Boiler drum lifted on 14-08-10. Erection of LDO/HFO guns, APH, coal mills and bunkers and insulation of boiler is in progress. • Boiler HT: conducted on 15-12-11. • Boiler light up: done on 16-04-14. SBO expected to start in July 2014. • Box-up: expected on 10-05-14. • ESP: Air leak test is completed for all passes and insulation work is in progress. Testing and commissioning is in progress. • TG & condenser erection started on 25-08-11. Generator placed in position. Erection of CEP, HP & LP heaters and De-aerator completed. Erection of MDBFP and TDBFP is in progress. Oil flushing expected in 07/14. Critical piping erection is in progress
U-1	600	10/11 12/11	-	5/13(A) 5/14(A)	5/14(A)		
U-2	600	01/12 03/12	-	08/14 09/14	10/14		
Original Estimated cost		: . 460000 lakh					
Latest Estimated cost		: . 772300 lakh					
Expenditure During 2008-09		: . 63700 lakh					
Expenditure During 2009-10		: . 84534 lakh					
Expenditure During 2010-11		: . 253596 lakh					
Expenditure During 2011-12		: . 142400 lakh					
Expenditure During 2012-13		: . 161870 lakh					
Expenditure During 2013-14		:Rs. 48869 lakh					
Expenditure During 2013-14 (up to May 2014)		:Rs. 82314 lakh					
Total Expenditure		: Rs 8372.83 Crores					
Zero Date		: 09-07-2008					
Financial Closure		: Achieved on 26-07-2011					
Type of fuel		: Coal					
Fuel Linkage		: Imported					
Date of main plant Order		: M/s BGR on 09.07.2008 (EPC)					
Power evacuation system							
Critical Areas		• Tripper floor, erection of tripper and 'A' mill with bunker. • ETC of MDBFP and TDBFP					

Sl. No.	Project Details	Capacity (MW)	Commissioning Schedule				Broad Status
			Original		Actual (A) /As now expected		
			Syn. (Com.)	COD	Syn. Comm.	COD	
2.	Chhabra TPP Extn. RRVUNL (Distt. Baran)	2x250					• LOA Placed on M/s BHEL. An advance of Rs.7421.25 lacs paid to BHEL. • CHP (TRF): Wagon Tippler-3 & 4 civil works completed. TH1 & TH2 completed up to 3.4 m. Crusher house structural erection completed, floor casting & erection of equipment is in progress. Stacker cum reclaimer is ready. Erection work in various galleries is in progress. Contingency arrangement for transferring coal from existing units to new units is completed. • AHP (Indure): Erection for U3 completed and 75% erection of U4 fly ash system is completed. 80% BAH work for U3 and 5% for U4 completed and other works are in progress. Clinker grinder is also to be erected. • Chimney (Syad Yusuf): Chimney shell casting and flue can erection completed. Grade slab at '0' level is still balance otherwise chimney is ready for use. • Cooling Tower (PCT): CT3 and CT4 are completed. • PTP: Flocculator walls are under construction. 50 % clarified water tank completed. 65% foundation erection work completed. • DM Plant: Both streams are generating DM water in manual mode. • CW Pump house: All CW pumps and ACW pumps are ready for use. Water fore bay is ready and is filled with water. • FO system: 100% works completed. • FPS: Supply (82.56%) received. 75 % erection of U3 and 60 % that of U4 is completed. • Switchyard: Erection of equipment is completed. Cabling, earthing control and relay panel work, is in progress. Unit-3 • Boiler: erection started on 24-06-10, boiler drum lifted on 31-12-10. Critical pipes erected. Boiler is ready for light up and lighted up. SBO completed on 15-03-13. • HT: conducted on 19-03-12. • Boiler was lighted up on 31-12-12. • Box up: done on 22-03-13 • ESP: Structure erection completed. It is in use. • TG: Control room is getting ready. Cabling work is in Progress. IPBD erection is in progress. Oil flushing completed on 14-03-13. TG put on barring gear on 25-03-13. Unit Synchronized on 15-05-13 and achieved full load on 14-09-13. COD achieved on 19.12.2013. Unit-4 • Blr erection started on 24-09-10, Boiler drum lifted on 06-06-11. • HT: conducted on 07-12-12. • BLU: done on 17-01-14 and SBO completed on 23-03-14. • ESP: completed in all respect. • TG: Condenser erection started on 20-10-12 and TG started on 20-09-12 and completed, put on barring gear. • Box up: TG boxed up on 29-03-14. Oil flushing completed on 12-03-14. Unit synchronized on 23-04-2014.
	U-3	250	03/11 (05/11)	-	5/13(A) 9/13(A)	12/13	
	U-4	250	05/11 (07/11)	-	4/14(A) 6/14	07/14	
	Original Estimated cost		Rs. 220000 lakhs				
	Latest Estimated cost		Rs. 303300 lakhs				
	Expenditure During 2008-09		Rs. 22137 lakhs				
	Expenditure. During 2009-10		Rs. 65594 lakhs				
	Expenditure During 2010-11		Rs. 81890 lakhs				
	Expenditure During 2011-12		Rs. 39999 lakhs				
	Expenditure During 2012-13		Rs. 34898 Lakhs				
	Expenditure During 2012-13		Rs. 392.92 Lakhs				
	Expenditure During 2012-13 (up to May 2014)		Rs. 83.16 Lakhs				
	Total Expenditure		Rs. 2921.26 Crores				
	Type of fuel		Coal				
	Fuel linkage		Available				
	Date of main plant Order		BTG on M/s BHEL on 20.08.2008				
	Power evacuation system		State owned				

Sl. No.	Project Details	Capacity (MW)	Commissioning Schedule				Broad Status	
			Original		Actual (A) /As now expected			
			Syn. Com.	COD	Syn. Com.	COD		
3.	Ramgarh CCPP ST-III RRVUNL (Distt. Baran)	160					BOPs • IDCT: Erection works completed. Commissioning activities are pending. • DM Plant: DM Tank erection completed. DM building completed, one clarifier erected. Raft for neutralization pit cast completed. MCC room on roof level is in progress. Cabling works to be done. • CWS & ACWS: ACW system is ready. Fore bay completed. Roof cast of MCC room of CW system completed. Pipe erection work is completed and commissioning is in progress. • RWR: Reservoir toe wall and pitching lining in progress for RWR-3. Excavation (33.8%) for RWR-4 is in progress. • Switch yard: All towers and gantry erected along with equipment. Equipment testing is in progress. 100 MVA, 220/132 kV ICT erected, testing to be done. GT, STG, UAT and ICT transformers all charged. • GT: Alignment of gas turbine, generator and exciter with coupling completed. Fuel. GT oil flushing started on 03.11.12 and completed on 25-12-12. Control room A/C and fire fighting work is in progress. Cranking done on 05-03-2013 • Cranking: done on 05-03-13 and GTG was run on full speed with no load. Unit synchronized on 20-03-2013 and achieved full load on same day ie on 20-03-2013. BTG • CWPH: Pump Floor cast is completed. Fore bay is getting ready. EOT crane to be erected for motor erection. Hot water riser pipes and CW pipes completed. • PTP: Walk way and launder slabs for both tanks completed. • HRSG: Blr erection started on 06-05-11. Drum lifted on 26-03-12. Erection completed. HT conducted on 15-04-13. Trail run of both BFP completed. Critical piping completed. • Stack: Main and by-pass stacks completed. • Box up: done on 21-12-13 • STG Building: STG deck casted on 30.10.12. TG erection started on 04-07-13. Stator and rotor have been erected. STG boxed up on 21 -12 13. Main steam piping, completed. Steam blowing is in progress. Condenser end connections are in progress. Oil flushing completed. STG put on barring gear on 21-03-14. STG synchronized on 05-04-14 and achieved full load on 01-05-14.	
	GTG	110	05/11 05/11		3/13(A) 3/13(A)			
	STG	50	09/11 10/11	12/11	4/14(A) 5/14(A)	05/14		
	Original Estimated cost		. 64000.0 Lakh					
	Latest Estimated cost		. 64000.0 Lakh					
	Expenditure during 2009-10		. 10832 Lakh					
	Expenditure during 2010-11		. 24308 Lakh					
	Expenditure during 2011-12		. 16910 Lakh					
	Expenditure During 2012-13		. 14456 Lakh					
	Expenditure During 2013-14		. 7764.50 Lakh					
	Expenditure During 2013-14 (up to May 2014)		. 04.00 Lakh					
	Total Expenditure		Rs. 742.74 Crores					
	Type of fuel		Gas					
	Fuel linkage (FSA)		Finalised					
	Zero Date		27-07-09					
	Date of main plant Order		M/s BHEL on 18.08.2009					
	Power evacuation system : At 220 kV level							
	Critical Areas							

BROAD STATUS OF THERMAL POWER PROJECTS IN UTTAR PRADESH

Sl. No.	Project Details	Capacity (MW)	Commissioning Schedule				Broad Status
			Original		Actual (A) / As now Expected		
			Syn. (Com.)	COD	Syn. (Com.)	COD	
3.	Anpara 'D'TPS UPRVUNL (Distt. Sonbhadra)	1000					a) NTPC is a consultant for this project. b) Order for main plant and equipment along with agreed BOPs has been placed on M/s BHEL (BTG) on 24.10.07 for Rs. 3390 Crs. c) MOEF clearance achieved on 18.9.07. d) PPA signed with UPPCL on 26.05.2011 for 100% power purchase. e) CHP: (L&T) – 95% work upto TP-4 completed. Beyond TP-4, BHEL yet to make front available. f) AHP (within project area) BHEL / ISG: Ash slurry pump house wall work is in progress. Ash water pump house completed. g) Chimney (BHEL / Lanco Infratech Ltd.): Further work resumed in 04/2013 and shell casting started on 28.06.2013.Out of 275 Mt height of chimney, full shell const. completed upto 11/2013. Beam erection in progress. 15/16 No M.Bs. & 240 No secondary beams have been erected. h) Cooling Towers: (BHEL/Gammon)- Civil works in progress. All Cell flumes in 6A and 6B completed. Alignment completed. Further work in progress. i) PT Plant: (Gannon Dunkerley)-Civil works in progress. j) DM Plant: (Gannon Dunkerley)- Existing DM Plant of Anpara 'C' is sufficient to cater for Anpara 'D'. 100% pipeline work completed. DM water is available. Due to fouling with other trenches , re-routing of 120 Mtr pipe line is being done. k) FO System: (BHEL/GMW): Transfer PH, transfer pipeline and pressurizing pump house works in progress. LDO & HFO tanks are ready. Pipe line works in progress.
	Unit-6	500	02/11 03/11	04/11	11/14 12/14	01/15	
	Unit-7	500	05/11 06/11	07/11	02/15 03/15	04/15	
	Date of approval by State Govt.		27.09.2006				
	Financial closure		27.06.2008 with REC Debt- 70%, Equity- 30% by Govt. of UP				
	Est. approved cost		Rs. 535879 lakhs				
	Latest Est. Cost		Rs. 584302 lakhs				
	Exp. upto 2005-06		Rs. 11 . lakhs				
	Exp. upto 2006-07		Rs. 291 lakhs				
	Exp. upto 2007-08		Rs. 47113 lakhs				
	Exp. during 2008-09		Rs 4078 lakhs				
	Exp. during 2009-10		Rs 61512 lakhs				
	Exp. during 2010-11		Rs127893 lakhs				
	Exp. during 2011-12		Rs 99362 lakhs				
	Exp. during 2012-13		Rs 61923 lakhs				
	Exp. during 2013-14 (upto 03/14)		Rs 72981 lakhs				
	Commulative Exp. upto 03/2014		Rs475164 lakhs				
	Type of fuel		Coal				
	Fuel Linkage		Received for 1.77 MTPA of coal for one unit of 500 MW . For remaining quantity of coal applied to MOC				
	Date of main plant order		BHEL. (BTG) on 24.10.07				
	Zero date of the project.		13.01.08				
	Power Evacuation system		765 KV line interconnection between Anpara 'D' TPS to Anpara 'C' TPS – Unnao line already charged with 400KV.				
Critical Areas		Civil work for CW system and FO system are very slow (BHEL Scope) . Man power deployment at site is inadequate .(BHEL scope).					

WESTERN REGION

BROAD STATUS OF THERMAL POWER PROJECTS IN CHHATTISGARH

Sl. No.	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status
			Original		Actual(A) / As now Expected		
			Syn. Comm	COD	Syn.	Comm COD.	
2.	Marwa TPS (Dist: JanjgirChampa, CG) Chattisgarh)						1) Order issued to M/s BHEL for supply, erection, Testing & commissioning of BTG, Electrical and C&I of Rs. 1942 crores on 11.04.08. Civil works associated in BTG package issued on BHEL on 31.12.08. 2) MOE&F clearance obtained on 05.02.08. 3) Syn. of unit-1 is in 05/12 and COD is in 09/12 (45 months) and Syn. of unit-2 is in 07/12 and COD is in 11/12 (47 months).. 4) M/s Development Constructions Pvt.Ltd (DCPL, Kolkata) has appointed as consultants 5) NOC from AAI for new Chimney obtained on 12.05.09. 6) PPA: MOU executed with CSPDCL for sale of 100% power on 03.01.2011 7) Construction of RCC Chimney and stack elevators work awarded to M/s Prasad & company, HYd., on 04.03.10 by BHEL- PSER . Raft is completed. Shell concreting up to 270 M completed. Beam erection work completed expect 265 m and flue can erection expected to start in 10/12 and completed from 35 m to 275 m. Erection of steel flue can of unit-I completed and for unit-II erection Completed. 8) BTG civil works awarded to M/s Bride & roof, Kolkata on 24.08.09. TG foundations under progress. M/s Indwell has been awarded for boiler erection agency by BHEL-PSER and erection work started on 15.02.10. U-1: Boiler erection started on 15.02.10. Boiler drum of U-1 lifted on 06.08.10. , 33793/41612 MT of Pressure Parts + non-pressure parts +ESP erected. HT completed on 05.10.11. Non Drainable HT completed. BLU completed on 14.01.13. EDTA completed. SBO completed. MDBFP for both units and TDBFP for both the units completed. MDBFP cabling under progress. Waste oil tank erection & its piping U/P. HFO line HT I/P. Safety valve exhaust line erection completed. Unit synchronized on 20.12.13 and full achieved on 30.03.14 Rotating Machines: ID Fan-1A- Lun oil skid placed.. FD Fan 1A-Lub oil flushing completed. ASPH -1B- Commissioned PA Fan- A- Erection I/P, Fan-B- Lub oil flushing U/P & piping fitting completed. PA system will be ready in 07/13. Mills (RHS)- Lub oil skid 5/5 placed. Pipe fitting completed. Mills (LHS)- Journal opening- BTT 5/5 completed. Mill 1B- lub oil flushing completed. TG-1: TG deck completed. TG erection started on 13.03.11 Stiffener rod welding under progress.HPT centering position checked and load taken on bearing 1 & 2. Turbine Lub.oil with pedestal 1to 7, seal oil pipe flushing work U/P. IP turbine final Box-up completed. LP turbine outer casing erection work completed. Condenser floating work completed. Stator placed in position. TG boxed-up. TG onBarring gear on 27.11.13. (LPR upper casing not covered as on 31.01.13.TG lub Oil & MDBFP coupled trail run taken) U-2: Boiler erection started on 24.04.10 Boiler drum lifted on 6.3.11. 26656 MT erected. MDBFP for U-2 completed. HT Completed on 06.09.12 (Drainable). Duct support ESP to Chimney U-2 U/P. Pent house erection & Insulation work U/P. Coal pipe & damper erection U/P.BLU completed on 08.05.14. Boiler insulation U/P. Boiler platforms erection, Mill bunker connection plate form erection U/P. Boiler insulation under progress. EDTA expected to start in 06/14. SBO start expected in 07/14 . TG-2: TG deck completed. TG erection started on 18.10.11 All the bearing leveling completed (Catnery tubes). Condenser water box both side front & rear erection work completed. HP &IP turbine roll check ,horn drop and bump check completed. TG lub oil piping fit up & welding work U/P. LP turbine placed in
	Unit-1	500	05/12	09/12	21.12.13 (A)	30.03.14 (A)	
	Unit-2	500	07/12	11/12	06/14	12/14 01/15	
	Dt of App. by State Govt	: 18.01.08					
	Permission to establish	: Obtained on 05.05.08.					
	Est. approved cost (11/08)	: Rs. 473500 lakhs					
	Latest cost (02/09)	: Rs. 527730 lakhs					
	Latest cost (05/10)	: Rs. 631800 lakhs					
	Exp. Upto 03/07	: Rs 496.16 lakhs					
	Exp. During 07-08	:Rs 321 Lakhs					
	Exp. During 08-09	: Rs 39175 lakhs					
	Exp. During 09-10	: Rs 49580 lakhs					
	Exp. During 10-11	: Rs.100899 lakhs					
	Exp During 11-12	Rs 143458 Lakhs					
	Exp During 12-13	Rs 130726 lakhs					
	Exp During 13-14	Rs 113769 lakhs					
	Exp During 14-15 (Up to 04/14)	Rs. 18266 lakhs					
	Total Cumm. Exp. (up to 04/14)	Rs 596690 Lakhs					
	Type of fuel	Coal					
	Financial Closure	: 31.03.08					
	Zero date	11.04.08 for BTG and 25.08.09 for BOPs Order for civil works Placed on BHEL on 31.12.08 which is considered as zero date.					
	Date of Main Plant Order	: BTG on BHEL on 11.04.08 (supply, erection & commissioning of BTG and Electrical & C&I) BTG associated civil works-M/S BHEL on 31.12.08. BOPs ordered on EPC on M/s BGR on 25.08.09					
	Power Evacuation	Work of power evacuation is being taken up by CSP Trans. Co.Ltd.. i) Order placed for 400kV Marwa-Raipur DCDS line and route survey completed. ii) Construction of 400 kV Korba (W)-Khedamara DCDS line is in progress which shall be made in/out at Marwa. iii) 220 kV DCDS I/C Marwa-Champa line- profile is approved and order placed. iv) 220 kV DCDS Marwa- Bilaspur line is proposed					

Financial Tie -Up	10% from own sources and 90 % from PFC. PFC sanctioned loan on 31.03.08.	position & alignment completed & Box up U/P. Deaerator . HP heater-6B placed in position. 32 TSP placed in position and welding work U/P. Condenser HT completed. IP turbine final box-up work completed. Lub-oil, seal oil piping work completed. Generator stator lifting work completed. TG box –up expected in 0714 (HP and IP boxed up. LP under progress some BOPs to be required for final Box-up)
Power Purchase Agreement	MoU has been signed with CSPDCL for sale of 100% power.	9) LOI issued for other BOPs through ICB route on M/s BGR on 25.08.09.
FSA	LOA received for taper linkage from SECL for 4.62 mtpa on 12.09.08. Coal linkage should be revised to minimum 5.00 mtpa Latest Status: Unit synchronised on 20.12.13. CHP expected to complete by 20.03.2014. AHP contingency arrangement has been made ready except some portion of disposal line. Consent to operate and factory license are yet to be obtained. 250 MT (approximate) coal reached at site.	10) ESP: unit-1 – Control building, finishing ,water proofing work u/p. ESP out let to Chimney insulation work U/P. U-2: Hopper approach platform work I/P. D-pass hopper erection I/P. Insulation sheeting at ESP outlet area I/P.Slab at all elevation completed.& ironite flooring & brick work under progress. 11) NDCT: U-1 Construction of tower shell completed. Basin raft, gutter raft, grillage column & precast beam C W channel , stair case, PVC fills & distribution system are U/P. U:2: Ring beam work completed construction of tower shell up to 170/170 m completed. Basin raft, gutter raft, grillage column u/p. 12) CHP: Track hopper work U/P and civil & structural work for TP-2 ,3,4,5,6,7,8 &10 . PCC & RCC works of Stacker/ re-claimer 11A-11B U/P. Track hopper MCC room civil works U/P. Contingency route using hoppers is being made for commissioning of the unit. 13) AHP: Civil works under progress at ash silo & compressor room and HCSD pump house & MCC room. .Buffer hopper fabrication work and erection work u/p.. AHP is critical: MCC room of AHP, Vacuum pump house, Ash slurry pump house etc. 14) Switch Yard: 220Kv Switch yard : Charged. 400 Kv : 51 Tower foundation work completed. & equipment foundation work 374completed and 30 Tower & 15 No Gantry erected Tower structure & equipment structure work 231 completed.. Supply of material started by BHEL. About 1244150.964 MT boiler material, 19577.9379MT of ESP material and 18954.56877 MT of Turbo generator material was received at site as on 30.04.14
Critical Areas: Latest: Initial delay is due to Initial delay is due to Change of award of Chimney. Delay in readiness of BOPs (CHP-will be ready by 01/14, AHP - contingency will be ready by 02/14 etc.,) and Law & Order Problems, pilferage of material etc. BGR's slow progress in CHP,AHP, 400 kV switch yard , ETP and for U-2 ,Bottom ash hopper , conveyor gallery between Boiler &ESP, NDCT Common Issues: Deployment of adequate manpower, T&P by BGR BHEL side –recoupment of loaned & lost material.	1) LOA received for taper linkage from SECL for 4.62 mtpa on 12.09.08. Coal linkage should be revised to minimum 5.00 mtpa. Requested CEA to take up the matter with MoC for enhancement of Coal linkage. FSA likely to be signed with shortly. 2) MOP has been requested to grant of Mega Power Project Status. 3) 422.692 Ha Pvt., Govt. land awarded and payment of compensation is in progress. 114.355 Ha forest land –stage-I clearance is obtained. Stage-II clearance is in progress. (i) PH area- 69.655 ha acquired/available, 124.658 ha – Awarded/Allotted. (ii) Ash Dyke & colony – Awarded, Disbursement of compensation in progress. (iii) Afforestation land 118.35 ha Awarded. 4) Parsa coal block has been allotted on 02.08.06 with GR of 150mt. HP and IP Turbine to be supplied. Exp. date was 07/12. Generator 09/12 for U-2. There was an accident in boiler area and one person loss his life on 18.12.12. work was stopped and resumed on 21.12.12. Water System is likely to be ready in time. CHP and AHP are critical. Switchyard is being expedited. Efforts are being made to expedite all critical activities. Delay in readiness of BOPs (work was earlier affected due to local strike). Now work resumed and contracting agencies be mobilized but instances of material pilferage was reported. AHP & CHP Critical, 400 kV switch yard not ready and CWPH not ready due to power . The work in CHP&AHP is lagging behind schedule because of civil fronts. BGR is unable to put appropriate civil agencies and also in adequate man power. Frequent change of civil agencies by BGR, the work is compounding. (Man power shortage- Required-6000 & available-2000) BHEL: BHEL also has not provided the regular project Manager	

Sl. No.	PROJECT DETAILS	Cap. (MW)	Commissioning Schedule				Broad Status
			Original		Act.(A) / Ant..		
			Syn.	Comm	Syn.	Comm	
8	Swastik TPP M/s SPMRPL Kanberi vill Korba Distt.						CFBC Boiler awarded on 29.03.10 to M/s IJT, Noida and TG set awarded to Siemens, Baroda on 25.02.10 Land acquired. Water allocation: Allotted by Secretary (WRD) Govt. of Chhattisgarh MOEF Clearance: Obtained from Member Secretary , Chhattisgarh Environment Conservation Board. State Pollution Control Board Clearance: Obtained from Member Secretary, Chhattisgarh Environment Conservation Board. Civil Aviation Clearance: Obtained from Airport Authority of India. Unit-1: Boiler erection started on 16.11.10. Drum lifted on 10.03.11. HT completed on 06.09.13.. BLU expected 07/14. SBO completion expected in 08/14. Synchronisation expected in 10/14. Full load expected in 11/14. (95% work completed in boiler area) . Boiler Refractory work of completed. HP piping work U/P. (100% feed line & 95% steam line piping work completed) TG: Condenser erection started on 01.04.12. Turbine erection started on 15.04.12. All major equipment placed on foundation in TG side and alignment work is completed; TG box-up completed on 10.03.13.Oil flushing completed on 20.05.13 & Barring gear completed on 10.08.13 • CHP: Civil works completed .Erection of trestles of conveyors & conveyor belts completed. Crushers & screen placed at position. Fabrication &erection of chute & hopper completed. Alignment of gear-box & motor of coal conveyor completed. Trail of all equipment taken on 29.09.13. AHP: 100% of civil foundation of pipe line support completed & civil work of fly ash silo 100% completed and construction of silo for bottom ash is under progress. AHP completed on 15.11.13. Cooling Tower . Ready on 15.12.12 Chimney: Ready on 15.10.12 (95 m height) Fire protection System completed on 31.05.13. C&I System : will be ready by 02.02.14 Project got delayed due to CHP contract revision by M/s OSM. Fund problem due to change in ownership. Delay in refractory work of boiler by M/s IJT Project got delayed due to delay in refractory work of boiler by M/s IJT and demobilization of site CHP and AHP work by M/s OSM-OSM wanted price escalation due to variation in weight of structure.- Matter resolved and time taken to re-mobilization of site • Defect in Super heater coil which was sent to Yamuna Nagar for proper welding.
	Unit-1	25	06/12	06/12	07/14	11/14	
	Date of TEC						
	Date of Approval by State Govt.						
	Est. Org. cost (1x20 MW)		Rs 13600 Lakhs				
	Latest Cost		Rs. 14200 lakhs				
	Exp. 2010-11		Rs. 5805 Lakhs				
	Exp. In the year 2011-12		Rs 6263 lakhs				
	Exp. In the year 2012-13		Rs. 4551 lakhs				
	Exp. In the year 2013-14 (01/14)		Rs2210 lakhs				
	Cumm. Exp. (up to 01/14)		Rs 18829Lakhs				
	Financial Closure		Achieved on 30.09.09				
	Type of fuel		Washery reject coal				
	Date of Main Plant Order		29.03.10				
	PPA		PTC				
	The commissioning programme has been reviewed and observed that the schedule COD on 15.09.12 could not be achieved and the same has been rescheduled tentatively to 30.04.14. The main reason for extension of date of COD is as follows: The Start up power for this project will be from the 132 Kv network of CSPDCL. A 132 Kv pooling substation for the same has been constructed as a deposit work under the supervision of CSPDCL. The pooling sub station is physically ready. However, to charge the same, the formalities in relation to transfer of the land to CSPTCL, is under consideration with CSIDC, which is expected the last week of Feb.,14. Once land transferred, permission for start-up power & connectivity will be submitted simultaneously to CSPDCL & CSPTCL respectively. It is expected to obtain the permission for the same in May.,14. With the availability of the start-up power from the pooling sub-station , the start up and pre-commissioning activities will be completed in 6-8 weeks time and the unit is expected to be synchronised by third week of June,2014 with COD by 31.08.2014. As per letter dated 14.01.14 PPA for supply of 30 MW was signed with PTC on 20.04.09. Recently, on 17.10.13, PTC has been intimated that the contracted capacity will be 20MW out of one unit of 25 MW. PPA for 5% t.e 1.25 MW of net power shall be signed with CSPTCL						
	FSA		Under consideration with MOC				
	Power Evacuation						
	Critical Areas		Project is washery reject based for which policy is yet to be finalised by the Govt.				

Sl. No.	PROJECT DETAILS	Cap. (MW)	Commissioning Schedule				Broad Status	
			Original		Act.(A) / Ant.			
			Syn.	Comm	Syn.	Comm COD		
11	Salora TPP (Katghora Tal; Distt. Korba)	540					a) LOA has been issued on 21.11.08 on M/s Cethar Vessels Ltd , Thiruchirapalli on BTG basis , Boiler : Cethar Vessels Ltd, Turbine Genarator: M/s Harbine Turbine Co.Ltd, China	
	M/s Vandana Vidyut Ltd						b) Land : Required 261 Ha , Possession : 260.899 Ha.	
	Unit-1	135	06/11	06/11	04.09.13(A)	10.04.14(A)	c) Allocation of coal is from Fatehpur East Coal Block (Jointly) allotted by MOC and tapering coal linkage granted for 2x135 MW on 29.01.10 from SLC, LT meeting of MOC, for 2 nd phase of 1x270 MW under process with MoC. Carpet coal recommended for CEA for startup of 1 st unit.	
	Unit-2	135	09/11	09/11	11/14	12/14	d) PPA was signed with CSPTCLL on 05.01.11	
	Unit-3	270			03/14	06/14	e) 18 MCM Water allocated by WRD, Govt.of C.G from Hasdeo River.	
	Date of TEC		: Not Required					f) MOEF clearance obtained on 09.06.09.and State pollution clearance obtained on 09.03.09.Civil aviation clearance obtained on 24.04.09.
	Date of Approval by State Govt.		MOU with State Govt. on 04.05.07 and implementation agreement with state Govt. 01.08.09					g) Cooling :Under progress
	Est. approved cost (2x135 MW)		: Rs.145844 lakhs					h)CHP : :Under progress
	Exp. During 2009-10		:Rs 14441 lakhs					i)AHP: Under progress
	Exp. During 2010-11		: Rs . 43617 lakhs					j)Chimney: Flue can erection completed.
	Exp. During 2011-12		: Rs . 88942 lakhs					Switchyard Back-charged on 29.09.12.
	Exp. During 2012-13		: Rs . 38000 lakhs					FSA Signed
	Exp. During 2013-14 (up to 12/13)		: Rs . 20100 lakhs					Boiler:1
	Cumm. Exp. (up to 12/13)		Rs 205100 lakhs					Erection of Boiler-1 started in 11/10. Boiler Drum lifted on 23.02.11. HT completed on 28.01.12. Explosive Approval obtained on 22.01.13 and oil will be arranged with in 3 days.. BLU completed on 06.03.13. SBO completed. Unit synchronized on 04.09.13. Full load achieved on 10.04.14. (The unit touches 15 to 20 MW, then problem occurred in Turbine i.e Turbine over run. The Chinese Engineers attending the problem , it will take 3to 4 days)
	Financial Closure		: Achieved in 08/2009					TG-1: TG erection started in 11/11and TG box-up completed in 07/12
	Zero date		:					Letter issued by CEA to Chairman, CIL for 30000 T of coal for U-1 on 11.01.13.
	Type of fuel		:					Boiler-2 : Boiler erection started in 11/10 and drum lifted in 04/11. HT completed in 10/12 and BLU by 07/14. Synchronization expected by 07/14 and full load by 08/14.
	Date of Main Plant Order		: on M/s Cethar Vessels Ltd in Nov.,08 (BTG)					TG-2: TG erection started in 11/11and TG box-up expected in 07/14
	Power Evacuation		: PGCIL granted LTOA & BPTA executed on 24.02.10. LILO line construction is completed. Elect. Inspectorate ,CEA (WR) has given approval for LILO and 400 Kv switchyard on 04.08.12.					Delay due to supply of boiler material & CHP material by M/s Cethar Vessels Ltd.and delay in getting of start up power. Delay due to agitation by the villagers at project site.
	As per letter dated PPA 50 MW to TNEB through NVVN (Short term basis) for one year							BLU delayed due to problem in main steam valve. The main steam valve was replaced with another new valve on 22.02.13.
								Latest Status: Unit Synchronized on 04.09.13. Unit was under shutdown for attending various commissioning problems. On 28.02.14 M/s. Cethar Ltd again send a drawing for modification of the oil gun guide with lug support. The burner problem remains unsolved. The basic reason is that the burners are not supporting properly. As Full load /COD has not been achieved within six months of synchronization as per the regulations of Electricity Act-2003, now they have to get permission from CERC for connectivity and after which WRLDC will give permission for re-synchronization. CERC has given the permission to injection of infirm power to the Grid upto 11.04.14 vide their order dated 14.03.14. V V L has submitted the CERC order to WRLDC for permission to inject the infirm power to the grid on 18.03.14 and got the permission from WRLDC on 20.03.14. Now V V L is trying themselves for completing balance work as Cethar Ltd. is not cooperating.

BROAD STATUS OF THERMAL POWER PROJECTS IN MADHYA PRADESH

Sl. No.	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status
			Original		Actual(A) / As now Expected		
			Comm	COD	Com m	COD	
2.	Shree Singaji TPP -I (Malwa TPP) Mega Project (At Purni, Distt. Khandwa) MPPGCL	1200					Unit-1 - Boiler erection started in 09/10. - Drum lifted on 8.03.11. - HT (drainable) conducted on 25.4.12. - BLU done in 05/13. - EDTA completed in 05/13. - SBO completed on 09.07.13. - Condenser erection started in 02/12. - TG erection started in 3/12. - TG box up completed in 05/13. - TG oil flushing completed in 06/13. - TG on barring gear achieved on 09.07.13. - Synchronised (oil) on 31.08.13. - Coal fired on 30.09.13. - Full load achieved on 18.11.13. COD achieved on 01.02.14. Unit-2 - Boiler Erection started in 12/10. - Drum lifted in 09/11. - HT completed on 30.11.12. - BLU done in 12/13. - SBO started on 04.03.14. - First stage SBO completed on 14.03.14. - SBO completion by 06/14. - Condenser erection started on 28.09.12. - TG erection started on 31.12.12. - TG Box up expected in 06/14. - Oil flushing of piping started in 03/14. - Oil Flushing completion expected in 07/14. - Syn expected in 08/14.
	Unit-1	600	06/12	06/12	11/13 (A)	02/14 (A)	
	Unit-2	600	10/12	10/12	09/14	10/14	
	State Govt. approval	: Accorded					
	Org Est. approved cost	: Rs.405300 lakhs					
	Latest Cost	: Rs.782000 lakhs					
	Exp. upto 03/07	: Rs 2405 lakhs					
	Exp.2007-08	: Rs 1708 lakhs					
	Exp. 2008-09	: Rs 17171 lakhs					
	Exp. 2009-10	: Rs 49245 lakhs					
	Exp. 2010-11	: Rs.113365 lakhs					
	Exp. 2011-12	: Rs 177382 lakhs					
	Exp. 2012-13	: Rs 148239 lakhs					
	Exp. 2013-14	: Rs 146275 lakhs					
	Exp. 2014-15 (04/14)	: Rs 20231 lakhs					
	Cumulative Exp (Till 04/14)	: Rs.676024 lakhs					
	Type of fuel	: COAL					
	FSA	: Signed on 24.01.13.					
	Land	: Available.					
	BOP on EPC basis	: M/s L&T on 26.10.09.					
	PPA	: With MPPMCL					
	Mega Power Status	: Obtained.					
	Zero Date	: 12.12.08					
	Date of Main Plant Order	: Order placed on M/s BHEL for main power block with civil work on 12.12.08.					
	Critical Areas	U-2: Delay in AHP system. Man power shortage. Problem during SBO.					

BROAD STATUS OF THERMAL POWER PROJECTS IN MAHARASHTRA

Sl. No.	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status
			Original		Actual(A) / As now Expected		
			Syn. Com.	Syn. Com.	Syn. Com.	Syn. Com.	
	State Sector						
1.	Chandrapur TPS Expansion (Distt.Chandrapur) MSPGCL	1000					1. MOE&F clearance received in 01/09. 2. Zero date of the project is 09.02.09 (Zero date shifted due to late release of initial advance to M/s BHEL). 3. NIT issued for BOP packages on 7.11.08. 4. Order for all the BOPs on EPC basis placed on M/s BGR, Chennai on 12.06.09. Zero date for BOP package is 10.07.09. 5. In BOPs civil works are in progress.
	Uni-8	500	04/12	06/12	07/14	10/14	Unit-8 Boiler 1. Boiler erection started on 01.06.10. 2. Boiler HT (Drainable) completed on 05.06.12. 3. BLU completed on 30.03.14. 4. EDTA started on 21.05.14. 5. SBO with normalization completion is expected on 15.06.14. 6. Oil synch. is expected in 07/14.. 7. Full load is expected in 10/14. TG 1. Condenser erection started in 03/12. 2. TG deck casting completed in 12/11. 3. TG erection started in 03/12. 4. TG box up completed on 23.12.13. 5. TG oil flushing completion is expected in 06/14. 6. TG on BG is expected in 06/14. Unit-9 Boiler 1. Boiler erection started on 05.01.11. 2. Boiler HT (Drainable) completed on 29.10.12. 3. BLU is expected in 07/14. 4. EDTA is expected in 08/14. 5. SBO completion is expected in 12/14. 6. Oil synch. is expected in 02/15. 7. Coal firing is expected in 02/15. 8. Full load is expected in 03/15. TG 1. Condenser erection started on 17.10.13. 2. TG erection started on 17.10.13. 3. TG box up is expected in 10/14. 4. TG oil flushing completion is expected in 12/14. 5. TG on BG is expected in 01/15.
	Uni-9	500	07/12	09/12	02/15	03/15	
	Date of TEC	: Not Required					
	Approval by State Govt.	: 05.03.08					
	Est.Proj. cost.	: Rs. 550000 Lakhs					
	Latest Proj.cost	:Rs.649729 Lakhs					
	Exp. During 08-09	: Rs 15870 Lakhs					
	Exp. During 09-10	: Rs 56258 Lakhs					
	Exp. During 10-11	: Rs 75822 Lakhs					
	Exp. During 11-12	: Rs 113662 Lakhs					
	Exp. During 12-13	Rs: 50864 Lakhs					
	Exp. During 13-14 (upto 02/14)	Rs: 93297 Lakhs					
	Total Exp. (Upto -02/14)	: Rs 506179 Lakhs					
	Type of fuel	:Coal					
	Fuel Linkage	: From Machhakata captive coal mines Orissa.					
	Financial closure						
	Date of Main Plant Order	: M/S BHEL on 25.07.08 (BTG + C&I, Electrical & Aux.Equip.)					
	Power Evacuation System: Existing 400kV/220 kV Chandrapur-II s/s along with switching station.						
	Critical Areas						
	Delay in finalization of BOP agency.						

Sl. No.	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status
			Original		Actual(A) / As now Expected		
			Syn.	Com.	Syn.	Com.	
2.	Koradi TPP , (Distt. Nagpur) MSPGCL	1980					1. Zero date of the project is 23.09.09. 2. All required clearances are available. 3. Orders for all BOPs on EPC basis placed on M/s Lanco Infratech Ltd on 27.07.10. 4. M/s Lanco Infratech Ltd has reported at site on 16.08.10.
	Uni-8	660	09/13	12/13	07/14	09/14	Unit-8 Boiler 1. Boiler erection started on 24.03.11. 2. Boiler HT (Non-Drainable) completed on 15.06.13. 3. EDTA cleaning started in 04/14. 4. BLU is expected in 06/14. 5. SBO completion is expected in 06/14. 6. Oil synch. is expected in 07/14. 7. Full load is expected in 09/14.
	Uni-9	660	03/14	06/14	09/14	12/14	TG 1. Condenser erection started on 10.05.12. 2. TG deck casting completed in 12/11. 3. TG erection started on 28.04.12. 4. TG box up completed on 17.06.13. 5. TG oil flushing completed in 03/14. 6. TG put on BG on 03.03.14.
	Unit-10	660	09/14	12/14	12/14	03/15	Unit-9 Boiler 1. Boiler erection started on 28.10.11. 2. Boiler HT (Non-Drainable) completed on 04.01.14. 3. Chemical cleaning expected in 10/14. 4. BLU is expected in 11/14. 5. SBO completion is expected in 11/14. 6. Oil synch. is expected in 12/14. 7. Full load is expected in 12/14.
	Date of TEC	: Not Required					
	Date of Approval by State Govt.	: N.A					
	Est.Proj. cost.	: Rs.1188000 Lakhs					
	Latest Proj.cost	: Rs. 1188000 Lakhs					
	Exp. Upto 03/10	: Rs. 70000Lakhs					
	Exp.during 10-11	: Rs. 23975Lakhs					
	Exp.during 11-12	: Rs. 203750Lakhs					
	Exp.during 12-13	:Rs.359844 Lakhs					
	Exp.during 13-14 (Upto 01/14)	:Rs.292883 Lakhs					
	Cumulative Exp.(Upto 01/14)	: Rs 940886Lakhs					
	Type of fuel	:Coal					
	Fuel Linkage	: Machhakata & Mahanadi coal Block in Odisha					
	Financial closure	: Not Achieved					
	Date of Main Plant Order(LOA)	: M/S L&T on 23.09.09 (BTG)					
	Power Evacuation System:						TG 1. Condenser erection started on15.11.12. 2. TG deck casting completed in 10/12. 3. TG erection started on 26.11.12. 4. TG box up is expected in 06/14. 5. TG oil flushing start is expected in 06/14. 6. TG on BG is expected in 07/14.
							Unit-10 Boiler 1.Boiler erection started on 15.02.12. 2.Boiler HT (Non-Drainable) is expected in 06/14. 3.Chemical cleaning is expected in 10/14. 4.BLU is expected in 11/14. 5.SBO completion is expected in 12/14. 6.Oil synch. is expected in 01/15. 7.Full load is expected in 03/15.
							TG 1. Condenser erection start is expected in 05/13. 2. TG deck casting completed on 24.02.13. 3. TG erection started on 27.06.13. 4. TG box up is expected in 06/14. 5. TG oil flushing completion is expected in 09/14. 6. TG on BG is expected in 10/14.
	Critical Areas	Switchyard civil foundation work of various equipments & control room is to be expedited.-Agency-M/s.MSETCL					

Sl. No.	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status
			Original		Actual(A) / As now Expected		
			Syn.	Com.	Syn.	Com.	
3.	Parli TPS (Distt. Beed) MSPGCL	250					1. Zero date of the project is 20.01.09. 2. All required clearances are available. 3. Orders for all BOPs on EPC basis placed on M/s Sunil Hi Tech.
	Uni-8	250	11/11	01/12	02/15	03/15	
	Date of TEC	: Not Required					
	Date of Approval by State Govt.	: N.A					
	Est.Proj. cost.	: Rs 137500 Lakh					
	Latest Proj. cost	: Rs 185924Lakh					
	Exp. Upto 03/10	: Rs. 7500Lakhs					
	Exp. During 10-11	: Rs 28701 Lakhs					
	Exp. During 11-12	: Rs 46823Lakhs					
	Exp.During 12-13	:Rs 45647Lakhs					
	Exp.During 13-14 (Upto 02/14)	:Rs 22788Lakhs					
	Cumulative Exp.(Upto 02/14)	: Rs 151459Lakhs					
	Type of fuel	:Coal					
	Fuel Linkage	: Machhakata & Mahanadi coal block					
	Financial closure	:					
	Date of Main Plant Order(LOA)	: M/S BHEL on 20.01.09 (BTG)					
	Power Evacuation System:						
	Critical Areas	Delay in Finalization of BOP agency delayed the project. In adequate and non-sequential supply by BHEL					

Sl. No.	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status
			Original		Actual(A) / As now Expected		
			Syn.	Comm	Syn.	Comm.	
7.	Amravati TPP , Ph-I, (Distt: Amravati) M/s Indiabulls Power Ltd. (Formerly known as Sophia Power Co.Ltd.)	1350					1. All clearances are available. 2. Zero date of the project is 30.11.09. 3. Design & Engineering is in progress. 4. The order for all the BOPs have already placed and work in progress. 5. Work on all the BOPs is progressing well. 6. One chimney with twin flue (U-1&2) completed. Triple flue (U-3-5) expected by 10/12. Unit-1 Boiler 1. Boiler civil works started on 16.03.10. 2. Boiler erection started on 04.10.10. 3. Boiler drum lifting completed on 01.03.11. 4. Boiler HT (Drainable) completed on 11.03.12. 5. Boiler Light up completed on 24.08.12. 6. SBO started on 11.01.13 and completed on 31.01.13. 7. Steam dumping started on 05.03.13. 8. Oil synch. achieved on 09.03.13. 9. Coal synch. achieved on 22.03.13 10. Full load achieved on 25.03.13. 11. COD achieved on 03.06.13. TG 1. TG civil works started on 27.04.10. 2. TG erection started on 25.08.11. 3. TG Box up completed on 08.06.12. 4. TG oil flushing completed in 12/12. 5. TG put on BG on 19.01.13. Unit-2 Boiler 1. Boiler civil works started in 05/10. 2. Boiler erection started on 20.10.10. 3. Boiler drum lifting completed on 25.03.11. 4. Boiler HT (D) completed on 31.03.12. 5. Boiler light up achieved on 31. 03.13. 6. SBO completed on 15.11.13. 7. Normalization completed in 12/13. 8. Oil synch. achieved on 01.02.14. 9. Coal synch achieved on 01.02.14. 10. Full load achieved on 17.02.14. 11. COD achieved on 28.03.14. TG 1. TG civil works started in 06/10. 2. TG erection started on 31.12.11. 3. TG Box up achieved on 05.08.13. 4. TG oil flushing completed on 21.07.13. 5. TG put on BG on 12.08.13. Unit-3 Boiler 1. Boiler civil works started in 07/10. 2. Boiler erection started on 05.01.11. 3. Boiler drum lifting completed on 17.06.11. 4. Boiler HT (D) completed on 07.10.12. 5. Boiler Light up completed on 12.03.14. 6. Order for new erection agency for boiler is under
	Unit-1	270	11/11	12/11	3/13 (A)	3/13 (A)	
	Unit-2	270	12/11	12/11	2/14 (A)	2/14 (A)	
	Unit-3	270	01/12	01/12	*	*	
	Unit-4	270	02/12	02/12	1/15	2/15	
	Unit-5	270	03/12	03/12	*	*	
	Date of Approval by State Govt.		: N.A.				
	Org.Est. Proj. cost		: Rs.688900 lakhs				
	Latest.Proj. cost		: Rs.749333 lakhs				
	Exp. upto 03/10		: Rs 97723 Lakh				
	Exp. During 10-11		: Rs. 80446Lakhs				
	Exp. During 11-12		: Rs.225784 Lakhs				
	Exp. During 12-13		: Rs. 185928 Lakhs				
	Exp. During 13-14 (Up to 12/13)		: Rs. 88163 Lakhs				
	Total Exp.(Upto 12/13)		:Rs. 678044 Lakhs				
	Financial Closure		: Achieved on 26.11.09				
	Type of fuel		:Coal				
	FSA		:With SECL & WCL in 06/09(LOA) FSA Letter awaited				
	Fuel Linkage	: From SLC (LT) on 12.11.08.(5.093MTA)					
	Date of Main Plant Order	: BTG on EPC basis awarded to BHEL on 30.11.09.					

Zero date of the project	: 30.11.09	finalization. After finalization of order date of synchronization / Full Load would be assessed. 7. Oil synch. is expected in 08/14. 8. Coal synch. is expected in 08/14 9. Full load is expected on 09/14. TG 1. TG civil works started in 08/10. 2. TG erection started on 29.02.12. 3. TG Box up completed on 10.01.14. 4. TG oil flushing completed. 5. TG put on BG. Unit-4 Boiler 1. Boiler civil works started in 09/10. 2. Boiler erection started on 17.02.11. 3. Boiler drum lifting completed on 27.11.11. 4. Boiler HT (D) completed on 31.03.13. 5. Boiler Light up is expected in 10/14. 6. Oil synch. is expected in 01/15. 7. Coal synch. is expected in 02/15 8. Full load is expected in 02/15. TG 1. TG civil works started in 10/10. 2. TG erection started on 25.05.12. 3. TG Box up is expected in 06/14. 4. TG oil flushing completion is expected in 06/14. 5. TG on BG is expected in 06/14. Unit-5 Boiler 1. Boiler civil works started in 11/10. 2. Boiler erection started on 25.03.11. 3. Boiler drum lifting completed on 13.01.12. 4. Other milestones would be assessed after finalisation order for boiler agency. TG 1. TG civil works started in 12/10. 2. TG erection started on 10.11.12. 3. TG Box up is expected in 10/14. 4. TG oil flushing completion is expected in 10/14. 5. TG on BG is expected in 10/14.
Power Evacuation System: Through 400kV D/C quad Moose transmission line upto Akola from there in nearest CTU/STU.		
Critical Areas		

* Commissioning schedule would be assessed after finalisation of new boiler agency.

Sl. No.	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status
			Original		Actual(A) / As now Expected		
			Syn.	Comm	Syn.	Comm.	
8.	Nasik TPP , Ph-I (Distt: Nasik) M/s Indiabulls Realtech.(For mermerly known as Sophia Power Co.Ltd.)	1350					1. All clearances are available. 2. Zero date of the project is 24.11.09. 3. Design & Engineering is in progress. 4. The order for all the BOPs have already placed and work in progress. Unit-1 Boiler 1. Boiler erection started on 03.11.10. 2. Boiler drum lifting completed on 31.03.11. 3. Boiler HT (D) completed on 28.03.12. 4. BLU completed on 22.10.12. 5. SBO completion achieved on 15.04.13. 6. Unit normalization completed in 04/13. 7. Boiler lighted up for steam dumping on 22.12.13. 8. Steam dumping started on 22.12.13. 9. Rolling completed on 28.12.13. 10. Oil synch. achieved on 05.02.14. 11. Coal bunkering started on 10.02.14. 12. Coal synch. achieved on 24.02.14. 13. Full load achieved on 25.02.14 14. COD achieved on 29.03.14. TG 1. TG civil works started on 01.06.10. 2. TG erection started on 25.09.11. 3. TG Box Up completed on 30.01.13. 4. TG oil flushing completed on 15.04.13. 5. TG on BG achieved on 31.05.13. Unit-2 Boiler 1. Boiler erection started on 08.12.10. 2. Boiler drum lifting completed on 27.07.11. 3. Boiler HT (D) completed on 03.07.12. 4. BLU achieved on 27.11.13. 5. EDTA completed in 02/14. 6. SBO started on 28.02.14 and completed on 14.03.14. 7. Oil synch. is expected in 07/14. 8. Coal synch. is expected in 07/14. 9. Full load is expected in 07/14. TG 1. TG erection started on 25.12.11. 2. TG Box Up completed on 08.10.13. 3. TG oil flushing completed on 31.12.13. 4. TG put on BG on10.03.14. Unit-3 Boiler 1. Boiler erection started on 12.01.11. 2. Boiler drum lifting completed on 12.12.11. 3. Progress of work is very very slow. TG TG erection started on 04.01.12.
	Unit-1	270	12/11	02/12	02/14 (A)	02/14 (A)	
	Unit-2	270	02/12	04/12	07/14	08/14	
	Unit-3	270	04/12	06/12	15-16	-	
	Unit-4	270	06/12	08/12	15-16	-	
	Unit-5	270	08/12	10/12	15-16	-	
	Date of Approval by State Govt.	: N.A.					
	Org.Est. Proj. cost	:Rs.678900 lakhs					
	Latest Est. cost	:Rs.784898 lakhs					
	Exp. upto 03/10	: Rs.30620 Lakhs					
	Exp. During 10-11	: Rs. 100000Lakhs					
	Exp. During 11-12	:Rs180309 Lakhs					
	Exp. During 12-13	:Rs. 144526 Lakhs					
	Exp. During 13-14 (upto 12/13)	:Rs 78033 Lakhs					
	Total Exp.(Upto 12/13)	:Rs. 533488 Lakhs					
	Financial Closure	: Achieved on 30.06.10					
	Type of fuel	:Coal					
	FSA	:With MCL, SECL & WCL on 11.06.09.					
	Fuel Linkage	: From SLC (LT) on 17.12.08.					
	Date of Main Plant Order	: BTG on EPC basis awarded to BHEL on 24.11.09.					

	Zero date of the project	: 24.11.09	Unit-4 Boiler 1. Boiler erection started on 16.05.11. 2. Boiler drum lifting completed on 23.12.11. 3. Progress of work is very very slow TG TG erection started in 07/12.
	Power Evacuation System: Through 400kV D/C quad Moose transmission line upto MSETCL sub-station at Bhabaleshwar.		Unit-5 Boiler 1. Boiler erection started on 16.06.11. 2. Boiler drum lifting completed on 06.03.12. 3. Progress of work is very very slow TG TG erection started in 09/12.
	Critical Areas	Railway siding for coal transportation	

Sl. No.	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status
			Original		Actual(A) / As now Expected		
			Syn.	Comm	Syn.	Comm.	
	Dhariwal TPP, (Distt: Chandrapur) M/s Dhariwal Infrastructure Private Ltd.	600					1. All clearances are available. 2. Design & Engineering completed. 3. Order for BOPs on EPC basis have been placed M/s Punj Lloyd on 03.08.10. In all the BOPs work is in progress. 4. Readiness of second ATS line is expected by end 02/14. Unit-1 Boiler 1. Boiler erection started on 31.03.11. 2. Boiler drum lifting completed on 18.10.11. 3. HT (D) completed on 30.06.12. 4. HT (ND) completed on 06.01.13. 5. BLU achieved on 13.02.13. 6. EDTA completed on 09.03.13. 7. SBO completed on 02.04.13. 8. Rolling done in 07/13. 9. Oil synch. achieved on 02.09.13. 10. Coal firing achieved on 16.09.13. 11. Full load achieved on 03.11.13. 12. COD achieved on 13.02.14. TG 1. Condenser erection started on 10.02.12. 2. TG erection started on 20.02.12. 3. TG Box completed on 15.01.13. 4. TG oil flushing completed on 01.03.13. 5. TG put on BG on 23.03.13. Unit-2 Boiler 1. Boiler erection started on 12.06.11. 2. Boiler drum lifting completed on 05.03.12. 3. Boiler HT (D) completed on 28.02.13. 4. BLU completed on 15.11.13. 5. SBO completed on 03.01.14. 6. Rolling completed on 4.3.14. 7. Oil synch. achieved on 30.04.14. 8. Coal firing achieved on 06.05.14. 9. AHP readiness is expected in 06/14. 10 Full load achieved on 28.05.2014. TG 1. Condenser erection started 10.07.12. 2. TG erection started on 10.07.12. 3. TG oil flushing completed in 12/13. 4. TG Box is completed on 15.10.13. 5. TG put on BG on 13.01.14.
	Unit-1	300	02/12	02/12	09/13 (A)	11/13 (A)	
	Unit-2	300	05/12	05/12	04/14 (A)	05/14 (A)	
	Org.Est. cost	: Rs.285000 lakhs					
	Latest Est. Cost	: Rs.372900 lakhs					
	Exp. During 10-11	: Rs 44300 lakh					
	Exp. During 11-12	: Rs 120600 lakh					
	Exp. During 12-13	: Rs 127900 lakh					
	Exp. During 13-14 (Upto 01/14)	: Rs 58900 lakh					
	Total Expenditure(Upto 01/14)	:Rs 344700 lakhs					
	Financial Closure	Achieved in 09/09					
	Type of fuel	:Coal					
	FSA	: Available					
	Fuel Linkage	: SECL					
	Date of Main Plant Order (Boiler &TG from SEC, China)	: BTG Contract awarded to Shanghai Electric Corporation China on 28.04.10.					
	Power Evacuation System: 50% with Chandrapur substation of MSETCL and 50% through 400KV Bhadrawati Parli circuit of CTU by LILO.						
	Critical Areas	400 KVTransmission line is ready but due to non-readiness of Chandrapur –II MSETCL substation, arrangement for start up power being made at 220 KV level. However, for power evacuation Chandrapur II Substation should be ready.					

SOUTHERN REGION

BROAD STATUS OF THERMAL POWER PROJECTS IN ANDHRA PRADESH

Sl. No.	Project Details	Cap. (MW)	Commissioning Schedule				Broad Status	
			Original		Actual (A) / Now expected			
			Syn Com	COD	Syn Com	COD		
1.	Vizag TPP (HNPC Ltd), Palavalasa village Distt. Vishakhapatnam	1040					• Land: 1122.38+300 acres of land acquired and is in possession. • MOEF: clearance obtained on 03-09-1996 and revalidated later on 04-03-2009. • Water: obtained allocation form APIICL for 7 cusec of sweet water and permission from IID to draw 1.8 lacs m³/hr of sea water for once through cooling system. • SPCB: clearance obtained from APPCB. • Civil Aviation: NOC obtained from AAI. • Chimney: shell constructed. Erection of flue can completed for U-1 and that for U-2 is in progress. • CT: Not applicable due to once through cooling system. • CHP: RCC works in progress in track hopper and wagon tippler areas. SRC-1 mechanical assembly completed and that for SRC-2 in progress. Structural erection of CH completed, floor casting is in progress. RHS mills erected • AHP: Ash slurry pedestal civil works, structural fabrication work for AHP in progress. BAH erected for U-1 and other works are in progress. • PT Plant: Desalination bldg work in progress. Clarified water tank slab work completed. Structural & equipment erection work completed. • DM Plant: Drain & cable trench civil works completed. Equipment erected and commissioned. • CW System: CW piping work inside plant is in progress. Jetty work up to raw water pump house completed, piping inside boundary from RWPH is in progress. • FO System: Erection of HFO and LDO tanks, pumps completed. Pipe erection completed. • FPS: Inert gas piping is in progress. HT completed. Equipment placed in position in FWPH. Electrical works are in progress. • Switchyard: Gantry work completed. Erection of insulator and conductor in progress. Equipment erected and commissioning checks and testing in progress.. • Unit-1: Boiler: erection started on 30-05-11. Erection of feeders, are in progress. All bunker shells erected. ID, FD and PA fans erected. • Drum: lifted on 10-01-12. HT conducted on 28-12-12. • BLU: achieved on 22.03.14, EDTA works to start shortly. • ESP: A-Pass painting in progress. B-Pass rapping mechanism work in progress. C-Pass transformer positioning work in progress. Internal alignment is in progress in D-pass.Hoppers erected and ash pipe fitting work in progress. • TG: Erection of condenser started on 03-03-12, that of TG on 25-07-12. Box Up: done on 21-09-13. TG oil flushing in progress. Condenser water fill test is completed. Alignment of CEP, MDBFP & generator completed. Erection of TDBFP is in progress. • Unit-2: Boiler: erection started on 29-09-11. Pressure parts, heater header alignment & coil fit up works are in progress. Erection of duct and support structure between ESP and Boiler to be completed. LHS bunker and mills erected. Bottom ash hopper and clinker grinder works to be completed. • Drum: lifted on 18-04-12. HT conducted on 28-03-13. HT(Non-drainable) expected in 06/2014. BLU: expected in 07/14, • ESP: All hoppers erected. Hoppers approaching platform in progress. Erection of transformers in progress Air leak test for pass 'B' in progress. • TG: Erection of condenser started on 23-11-12 and that of TG on 04-03-13. HP and IP positioned. LP rotor and generator stator positioned. Bx Up: expected in 06/14.	
	Unit-1	520	05/13 06/13	06/13	08/14 10/14	12/14		
	Unit-2	520	08/13 09/13	09/13	11/14 01/15	03/15		
	Org. Est. Cost	:Rs 554500.00 Lakh						
	Latest Est. Cost	:Rs 554500.00 Lakh						
	Expenditure up to 03/07	:Rs. 1494.00 Lakh						
	Expend during 07-08	:Rs. 154.65 Lakh						
	Expend during 08-09	:Rs. 4682.35 Lakh						
	Expend during 09-10	:Rs. 21672.00 Lakh						
	Expend during 10-11	:Rs. 49765.00 Lakh						
	Expend during 11-12	:Rs. 106611.00 Lakh						
	Expend during 12-13	:Rs. 171872.00 Lakh						
	Expend during 13-14 (up to 02/14)	:Rs. 153193.00 Lakh						
	Total Expenditure	: Rs. 5094.44 Crores						
	Bank disbursement	: Rs. 3618.00 Crores						
	Zero date	:30.06.2010						
	Financial closure	:Achieved on 29 th June' 10 with a consortium of 14 Banks led by SBI (75:25 :: Debt: Equity)						
	Coal Linkage	: LOA issued by MCL for supply of 100% coal normative quantity to HNPCL for 2x520 MW TPP.						
	FSA	: Signed on 26-08-2013						
	Date of Main Plant Order:	EPC contract placed on BHEL on 30.03.10						
	PPA	: 100% power to be sold to APGENCO. Agreement signed with APDISCOMS on 17-05-13						
	Transmission System	: Applied to PGCIL on 30-07-10 PGCIL to develop ATS. LTOA application submitted to APTRANSCO on 21-10-2011.						
		400 kV Project – kalpakka D/C line is ready for start up and evacuation of power						
Mega Status	: Provisional Mega Status is given							
Critical Areas	• CHP, Bottom ash evacuation system, Inlet and outfall water system are very critical. • RWPH and erection of pumps is critical. • Amendment to CRZ clearance for railway line works. • Permission for temporary sharing of NTPC Simhadri railway line. • Land acquisition/transfer for railway land (Land belongs to NTPC, Railways, RashtriyaIspat Nigam Ltd (Ministry of Steel), APGENCO, Government of AP, Wakf Board). • Permanent interconnection facilities for power evacuation.							

Sl. No.	Project Details	Cap. (MW)	Commissioning Schedule				Broad Status	
			Original		Actual.(A) / Anticipated			
			Syn. Com	COD	Syn. Com	COD		
5.	Sri Damodaram Sanjeevaiah TPP (Krishnapatnam) (APPDCL) Distt.Nellore Unit-1	1600					• Land: Total land of 1217.8 Acres acquired and boundary wall completed • Water: allocated by Min of Port on 09-04-2007. • SPCB: clearance obtained on 01-10-2007. • Civil Aviation: clearance obtained on 13-11-06. • MOE&F: clearance obtained on 17-07-07 and further extended to 16-07-17. • M/s Desein Pvt. Ltd appointed as project consultant and M/s Wapcos Ltd for sea water intake and outfall. • Chimney: Shell casting and external platforms completed. Shell painting completed. Flue can, ring beam, buffer and load bearings beams erected. • NDCT: Racker columns completed. Shell casting for CT1 completed and that for CT2 64/112 lifts completed and further raising is in progress. • CHP: foundations of all JTs and trestles completed. Stacker cum reclaimer 1 commissioned and II is under commissioning. Roads works for transferring coal are under progress. • AHP: BAH with feed gate assembly erected, HCSD pump and slurry mixing tank with liners erected. Erection of dust conditioners, rotary unloader & feeder with drive units in FA silo 1 & 2 completed. AHP compressor house with erection of equipment completed • RWPH: Raw water MCC erected, commissioning work in progress. • WTP: Commissioned. Service water & DM water generation started. ACW DMCW commissioned for U-1 and that for U-2 is in progress. • CWS: All 8 pumps and motors erected. CW piping for U-1 and U-2 and ACWP pipe erection completed. • FO System: LDO tanks; drain oil tank, oil separator and oil unloading system commissioned. Drain oil tank erected. • FPS: building is ready. Sea water pipes erected at FWPH. Piping (5/8 km) in various areas is under progress. • Switchyard: STs(2), UTs(4), UATs(4) and 400 kV switchyard Charged. <u>Unit-1</u> • Blr: Erection commenced on 20-02-11and 27645/31529 MT material erected by 12/13. HT conducted on 30-03-13. Blr lighted up on 13-08-13. Mill trail run completed. EDTA cleaning completed on 09-09-13. SBO Completed and normalization works completed. Boiler insulation is completed. • TG: Condenser erection commenced 04-02-12. TG erection started on 10-01-12. Box up completed. Both TDBFP boxed up. Unit synchronized on 31.03.2014 on oil. Achieved a load of 250 MW. <u>Unit-2</u> • Blr: Erection commenced on 24-04-11and 22993/31122 MT material erected by 02/14. Pressure parts erected. Mill equipment erected up to separator top.HT (drainable) completed in 12/2013. BLU expected in <u>06/2014.</u> • ESP: Air leak test for ‘A’ pass completed. Collecting & emitting motors trial run completed in all passes. 8863/8910 MT structural material erected. • TG: Condenser erection commenced 04-07-12. TG erection started on 28-07-12. Generator stator & exciter erected. Rotor inserted. TG alignment completed. LP-1&2 boxed up. TG box-uped up in 11/13.	
	Unit-2	800	05/1207/12	08/12	03/1406/14	07/14		
		800	11/1201/13	02/13	10/1411/14	12/14		
	Org. Est. Cost	:Rs 843200 lakh						
	Latest Est. Cost	:Rs 843214 lakh						
	Expend during 06-07	:Rs. 432 lakh						
	Expend during 07-08	:Rs. 449 lakh						
	Expend during 08-09	:Rs. 89960 lakh						
	Expend during 09-10	:Rs. 54785 lakh						
	Expend during 10-11	:Rs. 167208 lakh						
	Expend during 11-12	:Rs. 285441 lakh						
	Expend during 12-13	:Rs. 166940 lakh						
	Expend during 13-14	:Rs. 140394 lakh						
Total Expenditure	Rs 9056.09 Crore(up to 03/14)							
Approval date:	: 28-01-1906							
Date of Main Plant Order	: SG on BHEL on 25-07-08 : STG on L&T on 26-06-08 : BOPs on Tata’s on 10-02-09							
Zero date	: 29-08-08 BHEL- Steam Gen : 23-09-08 L&T - STG : 27-02-09 Tata Pro Ltd - BOPs							
Financial closure	: Financial Tie-up is made with PFC on 26-12-07, KFW Germany on 11-12-08 and local banks							
Type of Fuel	:Coal – FSA on 20-12-06 for 5 million Ton per Annum with MCL (70:30::Ind: Imp)							
PPA	:Entered with DISCOMs of 22-11-2010							
Power Evacuation system	:Consent of APTRANCO on 01-03-2007							
Critical Areas		•Power evacuation. •Completion of external coal handling system. •Progress of works of Ash pond and laying of ash pipe line. •Completion of sea water intake and outfall system.						

Sl. No.	Project Details	Cap. (MW)	Commissioning Schedule				Broad Status	
			Orig.		Actual(A) / Anticipated			
			Syn. Com	COD	Syn. Com	COD		
9	Pynampuram TPP (2x660 MW) Disistt. Nellore, AP (M/s Thermal powertech Corporation Ltd.) Unit-1	1320					• Land: acquired 1408.70 Acres. • MOE&F: clearance issued on 04-11-2009. • SPCBC: clearance obtained on 15-05-2010. • Civil Aviation: AAI issued NOC on 21-12-2009. • Water: Allocation & permission for use of 14000 m³/hr sea water issued on 15-06-2011 by Director of Port AP. • Chimney: Order placed on Haygreve Civil Engg. on 04-04-12. 270 m shell height completed. Flue can erection started, 133 m erected. • NDCT: Order placed on KBL on 21-12-11. 123/174 m concreting of shells CT1 and 166/174 m of CT2 completed. • CHP: Foundation work for mills, bunkers, TPs and trestles completed. Crusher house plinth beam is under progress. Erection of TPs, trestles and conveyor belt is under progress. • AHP: Order placed on Macawber Beekay Pvt. Ltd. on 19-06-12. Silos are in progress. Erection of BOH is in progress. • WTP: Piling works completed. Foundation work is in progress. • DM Plant: Foundation s completed and break water tank erected. • CW S: Orders placed for CW pipes and CW pumps on PSL and Kirloskar. Pits completed, fore bay channel and cw pipes laying is in progress.. • FPS: Order placed on Mather & Platt on 29-02-12. Foundations of, FWST & FWPH are in progress. • FOS: Order placed on Delta P.D. Pumps on 14-05-12. HFO tank3 and all LDO tank shells erected. Dyke wall /raft concreting is i/p. • Switchyard: Order placed on M/s Areva on 25-10-11. GIS erection started, cable tray structural erection and external switchyard in progress. Unit-1 • Boiler: Blr erection started on 19-01-2012. 6168/7000 MT structural material erected. 6651.8/7500 MT pressure parts erected. HT (Drainable): conducted on 29-10-13.Non-drainable HT completed on 13.04.2014. BLU expected in 08/2014. • ESP: Foundation work completed. Erection started and 6626/8000 MT structural material has been erected. • TG: Condenser erection started on 10-05-13. Deck casting completed. TG erection started on 10-06-13. Base plate erection LP-A/B is in progress. Stator positioned, alignment is in progress. TG box-up expected in 06/2014. Unit-2 • Boiler: Blr erection started on 24-05-2012. 6051/7000 MT structural material erected. 6549/7500 MT pressure parts erected. 42220/42500 welding joints completed by 12/13. • HT: Non-drainable hydro test expected in 06/14. • ESP: Erection in progress and 6103/8000 MT structural material erected. • TG: Condenser erection started on 12-07-13. TG erection started on 01-11-13.	
	Unit-2	660	02/14 05/14 05/14 08/14	08/14 11/14	10/14 11/14 01/15 02/15	12/14 03/15		
	Original Estimated Cost	Rs 686900.00 Lakh						
	Latest Estimated Cost	Rs 686900.00 Lakh						
	Expenditure During 09-10	Rs. 16200.00 Lakh						
	Expenditure During 10-11	Rs. 55700.00 Lakh						
	Expenditure During 11-12	Rs. 97100.00 Lakh						
	Expenditure During 12-13	Rs. 299200.00 Lakh						
	Expenditure During 13-14	Rs. 264700.00 Lakh						
	Total Expenditure	Rs 7239.00 Crores (up to 03/14)						
	Zero date	Unit-1 :15-02-2011 Unit-2 :15-05-2011						
	Financial closure	Achieved on 13-09-2010						
	Date of Main Plant Order -BTG	Order placed for BTG on 20-09-2010 on Dongfang Electric corporation, China. NTP issued on 15-02-2011.						
	BTG Erection order	Placed on BGERs on 22-10-2010						
	BOPs	Order placed on 23-02-11 (NTP issue date)						
	Coal Linkage	FSA signed with PT Bayan Resources Tbk on 23-02-2012 for 1 MTPA imported coal. FSA for 30% domestic coal signed with MCL on 22-06-13.						
	PPA	Long term PPA signed on 01-04-13 for 500 MW for 25 yrs with AP Discoms.						
	Power Evacuation System	LTOA and power transmission agreement signed with PGCIL on 24-12-2010 for the following: a)400 kV Project to Nellore pooling station D/C line (Quad) – Charged on 30-08-2013 b) 765 kV Nellore – Kurnnool c)400 kV bays at Nellore pooling station						
	BPTA	BPTA signed on 20-10-2010						
	Critical Areas							

EASTERN REGION

BROAD STATUS OF THERMAL POWER PROJECTS IN ODISHA

Sl. No.	Project Details	Capacity (MW)	Commissioning Schedule				Broad Status	
			Original		Actual(A) / As now Expected			
			Syn. (Com.)	COD	Syn. (Com.)	COD		
6.	Derang TPP M/s Jindal India Thermal Power Ltd. (Distt-Angul)	1200					a) Main plant package awarded to BHEL on 26.07.09.	
	U-1	600	01/12 03/12		03/14(A) 05/14(A)		b) CHP: Awarded to M/s Techpro.	
	U-2	600	04/12 06/12		10/14 01/15		c) AHP: Awarded to M/s Mecawber Beekay.	
	Date of Sanction / Investment Decision		FC for U-1&2 achieved on 8-10-2008 & 22-12-2009 respectively					d) Cooling Towers: Awarded to M/s PCT.
	Sanctioning Authority							e) Chimney: Awarded to M/s Gammon India ltd.
	Est.approved cost		₹. 596100 Lakhs					Unit-1 a) Boiler erection started on 10.12.10. Boiler drum lifted on 05.08.11. Boiler Hydro test completed on 15.11.12. BLU achieved on 10.12.13. EDTA completed in Dec 2013. SBO started on 23.01.14 and completed on 15.2.14. TG erection is started on 30.02.12. TG box up completed on 8.8.13. Oil flushing completed on 17.1.14. TG put on barring gear on 14.2.14. Unit synchronized on 29.03.14 and coal fired on 31.03.14. Unit achieved full load on 10.05.14.
	Expenditure during 2008-09		₹. 11974.41 Lakhs					
	Expenditure during 2009-10		₹. 20861.15 Lakhs					
	Expenditure during 2010-11		₹. 80000 Lakhs					
	Expenditure during 2011-12		₹. 120000 Lakhs					
	Expenditure during 2012-13		₹. 140000 Lakhs					
	Expenditure during 2013-14		₹. 112165 Lakhs (upto 12/2013)					
	Type of fuel		Coal					
	Fuel Linkage		MCL for 600MW (Linkage) U#1, Mandakani-A for 600MW (Block) U#2					
	Order main plant		BHEL, 26.07.09					Unit-2 a) Boiler drum lifted on 27.12.11. Boiler hydro test conducted on 14.02.13. BLU expected in 07/14. b) TG. Condenser erection started on 15.10.12 and TG erection started on 5.8.13, Box up is expected in 06/14.
	Power Evacuation system		Bulk Power Transmission Agreement (BTPA) with PGCIL on 13.05.10					
	Critical Areas							

BROAD STATUS OF THERMAL POWER PROJECTS IN WEST BANGAL

Sl. No	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status
			Original		Actual(A) / As now Expected		
			Syn. (Comm)	COD	Syn. (Comm)	COD	
1	Haldia TPP-, Phase-I At: Haldia Distt. East Midnapore, (WB) Unit-1 Unit-2	600 300 300	 05/14 08/14 08/14 11/14	 09/14 12/14	 05/14 08/14 08/14 11/14	 09/14 12/14	Order for Main Plant package (BTG) has been placed on M/s Shanghai Electric Power Generation Group, China. Unit-1 1) Boiler civil work started in March, 12. Boiler erection started in Sept., 12. Drum lifted in March, 13. Hydro Test done on 27.10.13. Non drainable HT done in 05/03/14. BLU done on 28.03.14. SBO completed on 04/05/14. Erection of APH is in progress. ESP in trial operation. ID&FD in operation. PA fan commissioned. 2) TG – TG civil work started in April, 12. Condenser erection started on 20.07.13. TG erection started in 08/13. TG Box-up completed in March, 14. TG Oil flushing started in 01/14 and completed. TG on Barring Gear on 05/ 06/ 14. Syn. (Oil) in 07/14 and Full load in Aug., 14. 3) Cooling Tower: Ready for operation. 4) Coal Mills- Mechanical erection of four nos coal mills completed. Balance two is under progress. Bunker & feeder erection is in progress. Unit-2 1) Boiler civil work started in June, 12. Boiler erection started from Dec. 12 and erection of pressure parts in advance stage. Drum lifted in June, 13. Hydro Test completed in 03/ 14. BLU in 06/14. SBO in 07/14. Erection of pressure parts, rotary parts of Boiler and ESP is in progress. 2) TG: Erection of Condenser in 12/13 and TG in 02/14 have been started. TG Box up in July, 14. Oil flushing in April, 14 & TG Barring Gear in 08/ 14. Oil syn in 08/ 14. Coal Syn. in Oct, 14 and Full load in Nov., 14. 3) Cooling Tower: Mechanical erection in progress. BOPs 1. Alternative Power for BLU and SBO provided by commissioning of 20 MVA transformer and a portable BFP. 2. CHP: Order placed on 23.03.12 on M/s. Bengal Tools Pvt. Ltd. Civil work in wagon tippler completed and mechanical erection is in progress. Structural erection of Track hopper completed. Crusher erection completed. Erection of conveyors and trestle of conveyor is in progress. Mechanical erection of stacker reclaimer completed. 3. DM & PT Plant: Order placed on 18.06.12 on Ion Exchange. DM Plant (Unit-1) ready for operation. Second stream DM, RO&PT Plant erection and commissioning work is in progress. 4) Chimney: Flue cane erection of unit-1 completed. Flue cane erection of unit-2 is in progress. 5) 400 KV Switch Yard: Switch Yard erection completed. Ready for charging. 6) Rail Infrastructure- Embankment work and track laying for spur line completed. Overhead electrical and requisite signaling work is in progress. 7) Water System: Intake pump house and cross country pipeline commissioned and ready for operation. Work in CW area is in progress. All Raw water pumps are commissioned. 8) Power evacuation: Work for power evacuation network is in progress.
Investment approval/Financial Closure Achieved :							
Original Estimated cost : Rs. 309750.00 Lakhs							
Revised App. Project cost : Rs. 309750.00 Lakhs							
Exp. Up to 2011-12 : Rs 36311.00 Lakhs							
Cumul. Exp 2011-12 : Rs 36311.00 Lakhs							
Exp. During 2012-13 : Rs 67380.00 Lakhs							
Cumul. Exp. 2012-13 : Rs 103691.00 Lakhs							
Exp. During 2013-14 : Rs 163232.00 Lakhs (till 03/14)							
Cumul. Exp. 2013 -14 : Rs 266923.00 Lakhs (till 03/14)							
Exp. During 2014 - 15 : Rs 13977.00 Lakhs (till 05/14)							
Cumul. Exp. 2014 -15 : Rs 280900.00 Lakhs (till 05/14)							
Main Plant Pkg (BTG) order Date: 14.09.2011 on Sanghai (China)							
Zero Date of Project : 17.11.2011(NTP)							
Power Purchase Agreement: 600 MW with CESC.							
Power Evacuation System:							
a) 400 KV D/C transmission Line from Haldia to PGCIL Subhasgram Substation and 220 KV D/C transmission line from Subhasgram Substation to CESC Nonadanga Substation. Construction work in progress for 400 KV Line. 200KV Line completed & commissioned.							
Fuel Supply Arrangement:							
LOA for long term fuel linkage received from Mahanadi Coalfields Ltd (MCL). 24 months Milestones schedule complied with. FSA signed with MCL on 21.08.2013.							
Land Possession: 326 acres required for main plant area (Ph-I) is in possession.							
Water Allocation: Clearance for 90 cusec water drawl from Hooghly river obtained from Kolkata Port Trust, CWC and Irrigation & Waterways Department, GoWB.							
MOE&F Clearance : Obtained							
SPCB Clearance: Consent to establish & operate obtained from WBPCB.							
Civil Aviation Clearance: Aviation Clearance obtained from Airport Authority of India.							
Critical Areas		1. Readiness of 400 KV switch Yard for Evacuation of Power 2. Readiness of Mills System 3. AHP					