

| Transmission Line Abstract of RFD FY 2023-24                     |      |     |      |    |      |    |      |    |       |     |  |  |
|------------------------------------------------------------------|------|-----|------|----|------|----|------|----|-------|-----|--|--|
|                                                                  | Q1   | Q1  | Q2   | Q2 | Q3   | Q3 | Q4   | Q4 | Total |     |  |  |
|                                                                  | T    | A   | T    | A  | T    | A  | T    | A  | T     | A   |  |  |
| CENTRAL SECTOR                                                   |      |     |      |    |      |    |      |    |       |     |  |  |
| DAMODAR VALLEY CORPORATION (DVC)                                 | 0    | 0   | 0    | 0  | 0    | 0  | 59   | 0  | 59    | 0   |  |  |
| POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)                  | 1238 | 0   | 787  | 0  | 166  | 0  | 404  | 0  | 2595  | 0   |  |  |
|                                                                  |      |     |      |    |      |    |      |    |       |     |  |  |
|                                                                  |      |     |      |    |      |    |      |    |       |     |  |  |
|                                                                  |      |     |      |    |      |    |      |    |       |     |  |  |
| TOTAL                                                            | 1238 | 0   | 787  | 0  | 166  | 0  | 463  | 0  | 2654  | 0   |  |  |
| STATE SECTOR                                                     |      |     |      |    |      |    |      |    |       |     |  |  |
| TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED. (APTRANSCO)  | 174  | 0   | 333  | 0  | 31   | 0  | 152  | 0  | 690   | 0   |  |  |
| ASSAM ELECTRICITY GRID CORP. LIMITED (AEGCL)                     |      |     |      |    |      |    |      |    |       |     |  |  |
| BIHAR STATE POWER TRANSMISSION COMPANY LIMITED (BSPTCL)          | 246  | 102 | 309  | 0  | 122  | 0  | 52   | 0  | 729   | 102 |  |  |
| CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)          | 0    | 0   | 0    | 0  | 0    | 0  | 22   | 0  | 22    | 0   |  |  |
| DELHI TRANSCO LIMITED (DTL)                                      | 0    | 0   | 10   | 0  | 27   | 0  | 0    | 0  | 37    | 0   |  |  |
| GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)                | 0    | 0   | 135  | 0  | 643  | 0  | 206  | 0  | 984   | 0   |  |  |
| HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)          | 0    | 0   | 45   | 0  | 0    | 0  | 0    | 0  | 45    | 0   |  |  |
| HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)                    | 0    | 0   | 114  | 0  | 136  | 0  | 59   | 0  | 309   | 0   |  |  |
| J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)                         | 16   | 0   | 111  | 0  | 0    | 0  | 60   | 0  | 187   | 0   |  |  |
| JHARKHAND URJA SANCHARAN NIGAM LIMITED (JUSNL)                   | 0    | 0   | 144  | 0  | 0    | 0  | 0    | 0  | 144   | 0   |  |  |
| KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)               | 0    | 0   | 0    | 0  | 69   | 0  | 333  | 0  | 402   | 0   |  |  |
| KERALA STATE ELECTRICITY BOARD (KSEB)                            | 114  | 0   | 0    | 0  | 12   | 0  | 262  | 0  | 388   | 0   |  |  |
| M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)             | 0    | 0   | 139  | 0  | 0    | 0  | 20   | 0  | 159   | 0   |  |  |
| MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)       | 148  | 0   | 0    | 0  | 836  | 0  | 453  | 0  | 1437  | 0   |  |  |
| ELECTRICITY DEPARTMENT, GOVT. OF MANIPUR(ED, MANIPUR)            |      |     |      |    |      |    |      |    |       |     |  |  |
| ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)               | 70   | 70  | 150  | 0  | 27   | 0  | 0    | 0  | 247   | 70  |  |  |
| PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)            | 42   | 0   | 0    | 0  | 89   | 0  | 51   | 0  | 182   | 0   |  |  |
| POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)             | 0    | 0   | 31   | 0  | 0    | 0  | 0    | 0  | 31    | 0   |  |  |
| RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)                  | 0    | 0   | 0    | 0  | 541  | 0  | 0    | 0  | 541   | 0   |  |  |
| Power & Electricity Department, SIKKIM                           | 22   | 0   | 0    | 0  | 0    | 0  | 0    | 0  | 22    | 0   |  |  |
| TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)             | 318  | 66  | 315  | 0  | 155  | 0  | 123  | 0  | 911   | 66  |  |  |
| TRANSMISSION CORPORATION OF TELANGANA (TSTRANSCO)                | 216  | 109 | 1010 | 0  | 110  | 0  | 298  | 0  | 1634  | 109 |  |  |
| U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)                | 714  | 50  | 975  | 0  | 0    | 0  | 0    | 0  | 1689  | 50  |  |  |
| WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL) | 16   | 0   | 179  | 0  | 25   | 0  | 0    | 0  | 220   | 0   |  |  |
|                                                                  |      |     |      |    |      |    |      |    |       |     |  |  |
|                                                                  |      |     |      |    |      |    |      |    |       |     |  |  |
| TOTAL                                                            | 2096 | 397 | 4000 | 0  | 2823 | 0  | 2091 | 0  | 11010 | 397 |  |  |
| PRIVATE SECTOR                                                   |      |     |      |    |      |    |      |    |       |     |  |  |
| ADANI TRANSMISSION LTD.                                          | 1418 | 0   | 341  | 0  | 0    | 0  | 0    | 0  | 1759  | 0   |  |  |
| GRINFRA                                                          | 0    | 0   | 0    | 0  | 288  | 0  | 0    | 0  | 288   | 0   |  |  |
| INDIGRID                                                         | 0    | 0   | 0    | 0  | 68   | 0  | 0    | 0  | 68    | 0   |  |  |
| Renew Power                                                      | 275  | 0   | 187  | 0  | 0    | 0  | 0    | 0  | 462   | 0   |  |  |
| STERLITE GRID LTD. (SGL)                                         | 0    | 0   | 5    | 0  | 245  | 0  | 0    | 0  | 250   | 0   |  |  |
| TATA Power                                                       | 111  | 0   | 0    | 0  | 0    | 0  | 0    | 0  | 111   | 0   |  |  |
| Adani Green Energy Limited                                       | 0    | 79  | 0    | 0  | 0    | 0  | 0    | 0  | 0     | 79  |  |  |
| Total                                                            | 1804 | 79  | 533  | 0  | 601  | 0  | 0    | 0  | 2938  | 79  |  |  |
|                                                                  |      |     |      |    |      |    |      |    |       |     |  |  |
| GRAND TOTAL                                                      | 5138 | 476 | 5320 | 0  | 3590 | 0  | 2554 | 0  | 16602 | 476 |  |  |
|                                                                  |      |     |      |    |      |    |      |    |       |     |  |  |

|                                                                  |              |             |              |           |              |           |              |           |              |             |
|------------------------------------------------------------------|--------------|-------------|--------------|-----------|--------------|-----------|--------------|-----------|--------------|-------------|
| <b>Sub-Station Abstract of RFD FY 2023-24</b>                    |              |             |              |           |              |           |              |           |              |             |
|                                                                  | <b>Q1</b>    | <b>Q1</b>   | <b>Q2</b>    | <b>Q2</b> | <b>Q3</b>    | <b>Q3</b> | <b>Q4</b>    | <b>Q4</b> | <b>Total</b> |             |
|                                                                  | <b>T</b>     | <b>A</b>    | <b>T</b>     | <b>A</b>  | <b>T</b>     | <b>A</b>  | <b>T</b>     | <b>A</b>  | <b>T</b>     | <b>A</b>    |
| <b>CENTRAL SECTOR</b>                                            |              |             |              |           |              |           |              |           |              |             |
| DAMODAR VALLEY CORPORATION (DVC)                                 | 0            | 0           | 0            | 0         | 0            | 0         | 945          | 0         | 945          | 0           |
| POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)                  | 7435         | 2000        | 2210         | 0         | 4000         | 0         | 9000         | 0         | 22645        | 2000        |
|                                                                  |              |             |              |           |              |           |              |           |              |             |
| <b>TOTAL</b>                                                     | <b>7435</b>  | <b>2000</b> | <b>2210</b>  | <b>0</b>  | <b>4000</b>  | <b>0</b>  | <b>9945</b>  | <b>0</b>  | <b>23590</b> | <b>2000</b> |
| <b>STATE SECTOR</b>                                              |              |             |              |           |              |           |              |           |              |             |
| TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED. (APTRANSCO)  | 1610         | 1180        | 1320         | 0         | 0            | 0         | 0            | 0         | 2930         | 1180        |
| ASSAM ELECTRICITY GRID CORP. LIMITED (AEGCL)                     |              |             |              |           |              |           |              |           |              |             |
| BIHAR STATE POWER TRANSMISSION COMPANY LIMITED (BSPTCL)          | 520          | 0           | 1520         | 0         | 0            | 0         | 0            | 0         | 2040         | 0           |
| CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)          | 0            | 0           | 0            | 0         | 320          | 0         | 0            | 0         | 320          | 0           |
| DELHI TRANSCO LIMITED (DTL)                                      | 300          | 0           | 300          | 0         | 0            | 0         | 0            | 0         | 600          | 0           |
| GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)                | 500          | 0           | 0            | 0         | 1760         | 0         | 320          | 0         | 2580         | 0           |
| HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)          | 600          | 0           | 100          | 0         | 0            | 0         | 200          | 0         | 900          | 0           |
| HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)                    | 100          | 0           | 520          | 0         | 0            | 0         | 1260         | 0         | 1880         | 0           |
| J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)                         | 0            | 0           | 160          | 0         | 0            | 0         | 100          | 0         | 260          | 0           |
| JHARKHAND URJA SANCHARAN NIGAM LIMITED (JUSNL)                   | 300          | 0           | 630          | 0         | 0            | 0         | 0            | 0         | 930          | 0           |
| KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)               | 200          | 100         | 200          | 0         | 0            | 0         | 1150         | 0         | 1550         | 100         |
| KERALA STATE ELECTRICITY BOARD (KSEB)                            | 830          | 0           | 0            | 0         | 0            | 0         | 0            | 0         | 830          | 0           |
| M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)             | 620          | 0           | 75           | 0         | 80           | 0         | 0            | 0         | 775          | 0           |
| MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)       | 415          | 0           | 1115         | 0         | 1225         | 0         | 0            | 0         | 2755         | 0           |
| ELECTRICITY DEPARTMENT, GOVT. OF MANIPUR(ED, MANIPUR)            |              |             |              |           |              |           |              |           |              |             |
| ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)               | 646          | 286         | 0            | 0         | 0            | 0         | 320          | 0         | 966          | 286         |
| PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)            | 220          | 0           | 720          | 0         | 1380         | 0         | 100          | 0         | 2420         | 0           |
| POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)             | 0            | 0           | 0            | 0         | 0            | 0         | 0            | 0         | 0            | 0           |
| RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)                  | 0            | 0           | 360          | 0         | 0            | 0         | 0            | 0         | 360          | 0           |
| Power & Electricity Department, SIKKIM                           |              |             |              |           |              |           |              |           |              |             |
| TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)             | 500          | 60          | 8930         | 0         | 0            | 0         | 400          | 0         | 9830         | 60          |
| TRANSMISSION CORPORATION OF TELANGANA (TSTRANSCO)                | 670          | 0           | 1820         | 0         | 0            | 0         | 490          | 0         | 2980         | 0           |
| U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)                | 1980         | 1080        | 2520         | 0         | 2320         | 0         | 0            | 0         | 6820         | 1080        |
| WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL) | 635          | 0           | 0            | 0         | 1355         | 0         | 420          | 0         | 2410         | 0           |
|                                                                  |              |             |              |           |              |           |              |           |              |             |
| <b>TOTAL</b>                                                     | <b>10709</b> | <b>2706</b> | <b>20290</b> | <b>0</b>  | <b>8440</b>  | <b>0</b>  | <b>4760</b>  | <b>0</b>  | <b>44199</b> | <b>2706</b> |
| <b>PRIVATE SECTOR</b>                                            |              |             |              |           |              |           |              |           |              |             |
| ADANI TRANSMISSION LTD.                                          | 3000         | 0           | 1000         | 0         | 0            | 0         | 0            | 0         | 4000         | 0           |
| GRINFRA                                                          | 0            | 0           | 0            | 0         | 1500         | 0         | 0            | 0         | 1500         | 0           |
| INDIGRID                                                         | 0            | 0           | 0            | 0         | 1000         | 0         | 0            | 0         | 1000         | 0           |
| Renew Power                                                      | 0            | 0           | 0            | 0         | 2500         | 0         | 1000         | 0         | 3500         | 0           |
| STERLITE GRID LTD. (SGL)                                         | 0            | 0           | 0            | 0         | 320          | 0         | 0            | 0         | 320          | 0           |
| TATA Power                                                       |              |             |              |           |              |           |              |           |              |             |
|                                                                  |              |             |              |           |              |           |              |           |              |             |
| <b>Total</b>                                                     | <b>3000</b>  | <b>0</b>    | <b>1000</b>  | <b>0</b>  | <b>5320</b>  | <b>0</b>  | <b>1000</b>  | <b>0</b>  | <b>10320</b> | <b>0</b>    |
|                                                                  |              |             |              |           |              |           |              |           |              |             |
| <b>GRAND TOTAL</b>                                               | <b>21144</b> | <b>4706</b> | <b>23500</b> | <b>0</b>  | <b>17760</b> | <b>0</b>  | <b>15705</b> | <b>0</b>  | <b>78109</b> | <b>4706</b> |

# REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE) IN RFD PROGRAMME DURING- 2023-24

As on 30-APR-2023

| SI No                                                    | Name of Transmission Lines                                                                                                                            | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Tag Names | Remarks                                                                                                                                                                                                                                                                                   |
|----------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|-----------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                          |                                                                                                                                                       |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |           |                                                                                                                                                                                                                                                                                           |
| 1.                                                       | 2.                                                                                                                                                    | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.       | 13.                                                                                                                                                                                                                                                                                       |
| <b>CENTRAL SECTOR</b>                                    |                                                                                                                                                       |                    |                    |                    |                                 |                            |                     |                           |             |                      |           |                                                                                                                                                                                                                                                                                           |
| <b>DAMODAR VALLEY CORPORATION ( DVC )</b>                |                                                                                                                                                       |                    |                    |                    |                                 |                            |                     |                           |             |                      |           |                                                                                                                                                                                                                                                                                           |
| 1                                                        | LILO of CTPS -Kalyaneswari line at RTPS                                                                                                               | D/C                | 220                | 12                 | 38                              | 4                          | 0                   | 0                         | JAN-24      | JAN-24               | RFD       | Scheduled target - Jan'24. NOC from WBIDC, Govt of WB is awaited.                                                                                                                                                                                                                         |
| 2                                                        | LILO of MTPS-A - Barjora at MTPS -B                                                                                                                   | D/C                | 220                | 43                 | 76                              | 73                         | 38                  | 0                         | JAN-24      | JAN-24               | RFD       | Scheduled target - Jan'24                                                                                                                                                                                                                                                                 |
| 3                                                        | LILO of MTPS-A - Durgapur line at Barjora s/s                                                                                                         | S/C                | 220                | 4                  | 17                              | 10                         | 7                   | 0                         | JAN-24      | JAN-24               | RFD       | Scheduled target - Jan'24                                                                                                                                                                                                                                                                 |
| <b>POWER GRID CORPORATION OF INDIA LIMITED ( PGCIL )</b> |                                                                                                                                                       |                    |                    |                    |                                 |                            |                     |                           |             |                      |           |                                                                                                                                                                                                                                                                                           |
| 1                                                        | Bikaner-II PS-Khetri 400kV line                                                                                                                       | M/C                | 400                | 1090               | 0                               | 0                          | 0                   |                           | MAY-23      | MAR-23               | RFD       |                                                                                                                                                                                                                                                                                           |
| 2                                                        | Fatehgar-II - Bhadla-II (2nd)                                                                                                                         | D/C                | 765                | 404                |                                 |                            |                     |                           | FEB-24      |                      | RFD       |                                                                                                                                                                                                                                                                                           |
| 3                                                        | Khetri-Bhiwadi 400kV line (Twin HTLS)                                                                                                                 | D/C                | 400                | 251                | 0                               | 0                          | 0                   |                           | JUL-23      | MAR-23               | RFD       |                                                                                                                                                                                                                                                                                           |
| 4                                                        | Lower Subhansiri - Biswanath Chariyali line -II                                                                                                       | D/C                | 400                | 371                | 515                             | 376                        | 227                 | 0                         | SEP-23      | MAR-23               | RFD       | Initially work was stalled on a/c of local disturbance/ agitation against big dams. Contract was short closed as generation was not coming. Balance work of line awarded in Dec'20. As per communication dated 27.05.21 from NHPC 1st & 2nd Unit schedule preponed from May'23 to Aug'22. |
| 5                                                        | Ramgarh-II -Jaisalmer-II (RVPNL) (Twin HTLS)                                                                                                          | D/C                | 400                | 100                |                                 |                            |                     |                           | JUL-23      |                      | RFD       |                                                                                                                                                                                                                                                                                           |
| 6                                                        | Ramgarh-II SEZ PP- Fateharh-II (Twin HTLS)                                                                                                            | D/C                | 400                | 88                 |                                 |                            |                     |                           | NOV-23      |                      | RFD       |                                                                                                                                                                                                                                                                                           |
| 7                                                        | Re-conductoring of BTPS- Salakati 220kv line with Single HTLS Conductor                                                                               | D/C                | 220                | 6                  | 0                               | 0                          | 0                   |                           | MAY-23      | MAR-23               | RFD       |                                                                                                                                                                                                                                                                                           |
| 8                                                        | Removal of LILO of one Ckt. of Bhadla-Bikaner (RVPN) at Bikaner (PG) and Extension of this LILO section from Bikaner (PG) to Bikaner-PS -Bikaner (PG) | D/C                | 400                | 65                 | 0                               | 0                          | 0                   |                           | SEP-23      | MAR-23               | RFD       |                                                                                                                                                                                                                                                                                           |
| 9                                                        | Simbhavali (400kV) -Muradnagar-II (Gaziabad) 400kV D/C line                                                                                           | D/C                | 400                | 142                | 0                               | 0                          | 0                   |                           | APR-23      | MAR-23               | RFD       |                                                                                                                                                                                                                                                                                           |
| 10                                                       | Sitamarhi (POWERGRID) (Quad Moose) - Dhalkebar (Nepal) (Indian Portion)                                                                               | D/C                | 400                | 78                 |                                 |                            |                     |                           | OCT-23      |                      | RFD       |                                                                                                                                                                                                                                                                                           |

| Sl No                                                            | Name of Transmission Lines                                  | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Tag Names | Remarks              |
|------------------------------------------------------------------|-------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|-----------|----------------------|
|                                                                  |                                                             |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |           |                      |
| 1.                                                               | 2.                                                          | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.       | 13.                  |
| <b>STATE SECTOR</b>                                              |                                                             |                    |                    |                    |                                 |                            |                     |                           |             |                      |           |                      |
| <b>BIHAR STATE POWER TRANSMISSION COMPANY LIMITED ( BSPTCL )</b> |                                                             |                    |                    |                    |                                 |                            |                     |                           |             |                      |           |                      |
| 1                                                                | Amnour- Digha                                               | D/C                | 220                | 48                 | 0                               | 0                          | 0                   |                           | APR-23      | JAN-22               | RFD       |                      |
| 2                                                                | Bakhtiyarpur (New) - Fatuha (BSPTCL)                        | D/C                | 220                | 45                 | 157                             | 142                        | 107                 | 0                         | OCT-23      | DEC-22               | RFD       | Work under progress. |
| 3                                                                | BTPP - Dehri-on-sona (single zebra conductor)               | D/C                | 220                | 77                 | 246                             | 177                        | 97                  |                           | OCT-23      | AUG-22               | RFD       |                      |
| 4                                                                | BTPP - Dumraon (New) GSS                                    | D/C                | 220                | 64                 | 215                             | 185                        | 0                   |                           | SEP-23      | FEB-23               | RFD       |                      |
| 5                                                                | BTPP - Karmnasa GSS line (twin moose conductor)             | D/C                | 220                | 59                 | 185                             | 134                        | 58                  |                           | JUN-23      | FEB-23               | RFD       |                      |
| 6                                                                | BTPP - Naubatpur line (twin moose conductor)                | D/C                | 400                | 126                | 339                             | 257                        | 190                 |                           | SEP-23      | FEB-23               | RFD       |                      |
| 7                                                                | LILO of (Quad) Barh - Patna at Bakhtiyarpur (New)           | D/C                | 400                | 10                 | 61                              | 49                         | 43                  |                           | JUL-23      | FEB-23               | RFD       | ROW issues.          |
| 8                                                                | LILO of Sipara (BSPTCL) - Bihta (BSPTCL) at Jakkampur (New) | D/C                | 220                | 47                 | 0                               | 0                          | 0                   |                           | AUG-23      |                      | RFD       | M/s BGCL             |
| 9                                                                | Pusouli (New) - Dehri                                       | D/C                | 220                | 62                 | 159                             | 135                        | 110                 | 18                        | SEP-23      | MAR-23               | RFD       | work under progress  |
| 10                                                               | Tajpur- Goraul line                                         | D/C                | 220                | 102                | 0                               | 0                          | 0                   | 102                       | MAY-23      | MAY-23               | RFD       | Commissioned 04/23.  |
| 11                                                               | Tajpur- Samastipur (New) Trans. line                        | D/C                | 220                | 37                 | 0                               | 0                          | 0                   |                           | MAY-23      | MAR-23               | RFD       |                      |
| 12                                                               | Thakunganj - Kishanganj (New) Trans. line                   | D/C                | 220                | 52                 | 0                               | 0                          | 0                   |                           | MAR-24      | DEC-22               | RFD       |                      |
| <b>CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. ( CSPTCL )</b> |                                                             |                    |                    |                    |                                 |                            |                     |                           |             |                      |           |                      |
| 1                                                                | Kuurud - Patan DCDS line                                    | D/C                | 220                | 22                 |                                 |                            |                     |                           | MAR-24      |                      | RFD       |                      |
| <b>DELHI TRANSCO LIMITED ( DTL )</b>                             |                                                             |                    |                    |                    |                                 |                            |                     |                           |             |                      |           |                      |

| SI No | Name of Transmission Lines                                                          | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Tag Names | Remarks                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
|-------|-------------------------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|-----------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|       |                                                                                     |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
| 1.    | 2.                                                                                  | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.       | 13.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| 1     | 220 kV between Park Street to Electric Lane and between Lodhi Road to Electric Lane | S/C                | 220                | 17                 | 0                               | 0                          | 0                   |                           | OCT-23      | JUL-23               | RFD       | 1. Cable laying work have been completed in all 19 sections. 2. Cable Straight through Jointing work completed in all 17 JB's. 3. Case file for releasing of Advance payment (Rs.6.45 Crore) in favour of M/s. PGCIL have been processed on 14/03/2022. This Case file has been received back from Finance Dept. on 12/05/2022 seeking some clarifications, accordingly the Case file put up for seeking clarification from Planning Deptt on 12/05/2022, 27/05/2022, 14/06/2022, 28/07/2022 and 23/08/2022 and received back on 30.09.2022. Clarification sought from PGCIL as per queries of Planning department on dated 04.10.2022, which is still awaited. A) Electric Lane to Park Street (JB#01):- 4. 220kV GIS end termination work and installation of link boxes has been completed.Termination of OFC is completed. 5. Electrical Inspector clearance has been received on 28-03-2023. 6. Commissioning team meeting/activities held on 27th to 29th March, 2023. 7. As per direction of Dir(Opr), and as i |

| SI No | Name of Transmission Lines                                | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Tag Names | Remarks                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
|-------|-----------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|-----------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|       |                                                           |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| 1.    | 2.                                                        | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.       | 13.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| 2     | 220 KV D/C U/G Cable from Kashmiri Gate to Timarpur (2x5) | D/C                | 220                | 10                 | 0                               | 0                          | 0                   |                           | NOV-23      | OCT-23               | RFD       | 1. Contract Agreement has been executed on 15.10.2019. 2. Cable laying work completed in all 09 sections. 3. Cable Jointing (48) has been completed in all 08 JB's. 4. The sites are handed over to PWD by 26.04.2022 after completion of work on PWD Road. 5. Cable end terminations (6 Nos) work has been completed at Timarpur end. On 10.05.2022. 6. A case file has been forwarded to Project I deptt on 15.06.2022 seeking current status of the availability of GIS bays at 220KV Kashmiri Gate S/Stn. GIS interface drawing for manufacturing of Cable indoor termination has been provided to M/s LSCI on dt. 10.03.2023. 8. A case file was forwarded to Planning wing of DTL seeking information/confirmation about the execution of proposed 220 kV Rajghat Kashmiri Gate D/C O/H T/L and location of the end tower of the same towards 220 kV Kashmiri Gate S/stn. The case file is received back on dt. 25.01.2023 informing that as per 13th Business plan connectivity from 220kV Rajghat to Kashmiri Gate S/st |

| SI No                                                        | Name of Transmission Lines                                                                     | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Tag Names | Remarks                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
|--------------------------------------------------------------|------------------------------------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|-----------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                              |                                                                                                |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| 1.                                                           | 2.                                                                                             | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.       | 13.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| 3                                                            | LILO of Electric Lane to Park Street at Dev Nagar (U/G Cable)                                  | D/C                | 220                | 10                 | 0                               | 0                          | 0                   |                           | JUL-23      | APR-23               | RFD       | 1. CPG has been submitted on 20.12.2019. 2. Contract Agreement has been executed on 23.12.2019. 3. L-2 network has been approved on 06.01.2020. 4. Cable laying work has been completed in 12 sections out of 12 sections. 5. Jointing works have been completed at 12 JBs out of 12 JBs. 6. Indoor End Termination work at 220kV GIS bay Devnagar S/stn has been completed. 7. Park Street Devnagar 220KV U/G cable has energized on 06.12.2022 at 20:58 Hrs. 8. Provisional time extension has been approved from competent authority up to 30.04.2023. 9. The Electric lane-Dev Nagar circuit was test charged on 29.03.2023 at 20:54 hrs but it tripped on differential protection soon after. The repairing work of side cable is in progress. |
| <b>ENERGY &amp; POWER DEPARTMENT,GOVT. OF SIKKIM ( SPD )</b> |                                                                                                |                    |                    |                    |                                 |                            |                     |                           |             |                      |           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| 1                                                            | Dikchu -Singhik                                                                                | D/C                | 220                | 22                 |                                 |                            |                     |                           | JUN-23      |                      | RFD       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| <b>GUJARAT ENERGY TRANSMISSION CORP. LIMITED ( GETCO )</b>   |                                                                                                |                    |                    |                    |                                 |                            |                     |                           |             |                      |           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| 1                                                            | Balance work of 220kV D/C KALAWAD - KANGASIYALI LINE with AL-59 condu. and OPGW                | D/C                | 220                | 114                |                                 |                            |                     |                           | OCT-23      |                      | RFD       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| 2                                                            | Bhogat-Kalavad (Twin AL-59)                                                                    | D/C                | 400                | 250                | 409                             | 316                        | 303                 | 128                       | NOV-23      | DEC-21               | RFD       | WIP.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| 3                                                            | Chorania - Salejada line (AL-59)                                                               | D/C                | 220                | 135                | 216                             | 199                        | 195                 | 61                        | DEC-23      | MAR-23               | RFD       | WIP .                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| 4                                                            | LILO of one Ckt. Vadavi- Halvad line at Sanand-II GIDC s/s with Twin AL-59 Cond. and OPDW line | D/C                | 400                | 85                 | 0                               | 0                          | 0                   |                           | FEB-24      | MAR-23               | RFD       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| 5                                                            | Soja -Zerda line (Pkg-2) with Twin AL-59 Conductor                                             | D/C                | 400                | 135                | 200                             | 198                        | 197                 | 127                       | JUL-23      | MAR-23               | RFD       | RoW issues, court matter and COVID-19 pandemic                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| 6                                                            | Vadavi (Balance Work) - Halvad line (Package-2) (Twin AL-59)                                   | D/C                | 400                | 144                |                                 |                            |                     |                           | DEC-23      |                      | RFD       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| 7                                                            | Vadinar (Balance Work) -Amreli line (PKG-III) with ACSR Twin Moose Conductor and Earth Wire    | D/C                | 400                | 121                | 533                             | 490                        | 447                 | 235                       | JAN-24      | DEC-18               | RFD       | WIP                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| <b>HARYANA VIDYUT PRASARAN NIGAM LIMITED ( HVPNL )</b>       |                                                                                                |                    |                    |                    |                                 |                            |                     |                           |             |                      |           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |

| SI No                                                            | Name of Transmission Lines                                                                                          | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Tag Names | Remarks                                                                                                                                                                                                                                                                                          |
|------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|-----------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                  |                                                                                                                     |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |           |                                                                                                                                                                                                                                                                                                  |
| 1.                                                               | 2.                                                                                                                  | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.       | 13.                                                                                                                                                                                                                                                                                              |
| 1                                                                | Bhiwani - Isharwal line                                                                                             | D/C                | 220                | 100                | 212                             | 202                        | 190                 | 76                        | DEC-23      | DEC-23               | RFD       | Work is in progress. Work is held up due to severe RoW problem from farmers. However, matter taken up with District Administration, Bhiwani for resolving the issue. MD, HVPNL, Panchkula to hold a meeting with farmers on dated 12.05.2023 at Shakti Bhawan Panchkula for resolving the issue. |
| 2                                                                | Creation of 220 kV 0.5 sq D/C Mund-IOCL Line Karnal.                                                                | D/C                | 220                | 34                 |                                 |                            |                     |                           | AUG-23      |                      | RFD       |                                                                                                                                                                                                                                                                                                  |
| 3                                                                | LILO of both Ckts. of 220kV Sector-65-Pali line at Kadarapur line (AL-59)                                           | D/C                | 220                | 7                  | 0                               | 0                          | 0                   |                           | DEC-23      |                      | RFD       | Work in progress. Forest clearance pending.                                                                                                                                                                                                                                                      |
| 4                                                                | LILO of both Ckts. of Pali-Sector-56 at Kadarapur                                                                   | D/C                | 220                | 14                 | 80                              | 13                         | 0                   |                           | DEC-23      | DEC-23               | RFD       | Forest clearance pending                                                                                                                                                                                                                                                                         |
| 5                                                                | LILO of Ckt. no. 04 from 400kV S/S Sector-72 Gurgaon (PGCIL) - Sector-72 Gurgaon (HVPNL) at Sector-15-II at Gurgaon | D/C                | 220                | 5                  | 0                               | 0                          | 0                   |                           | OCT-23      | OCT-23               | RFD       | Work in progress.                                                                                                                                                                                                                                                                                |
| 6                                                                | LILO of Mohana - Samalkha line at Jajji (PGCIL)                                                                     | D/C                | 220                | 3                  | 0                               | 0                          | 0                   |                           | DEC-23      | DEC-23               | RFD       | Work in progress.                                                                                                                                                                                                                                                                                |
| 7                                                                | LILO of Sector-72- Rangla Raipur at Roj-Ka-Meo                                                                      | D/C                | 220                | 7                  | 10                              | 9                          | 0                   |                           | NOV-23      | JUN-23               | RFD       | Short closed.                                                                                                                                                                                                                                                                                    |
| 8                                                                | Mandanpur - Kunihar line at Sector-32 Madanpur - Kunihar line at PGCL Naggal                                        | D/C                | 220                | 40                 | 0                               | 0                          | 0                   |                           | JUL-23      | JUL-23               | RFD       | Work in progress.                                                                                                                                                                                                                                                                                |
| 9                                                                | Panchkula (PGCIL)- Panchkula Sector-32                                                                              | D/C                | 220                | 40                 | 74                              | 64                         | 53                  | 22                        | AUG-23      | JUN-23               | RFD       | Work in Progress.                                                                                                                                                                                                                                                                                |
| 10                                                               | Prithla - Sector-78 Faridabad line                                                                                  | D/C                | 220                | 59                 | 0                               | 0                          | 0                   |                           | FEB-24      | FEB-24               | RFD       | Work in progress.                                                                                                                                                                                                                                                                                |
| <b>HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. ( HPPTCL )</b> |                                                                                                                     |                    |                    |                    |                                 |                            |                     |                           |             |                      |           |                                                                                                                                                                                                                                                                                                  |
| 1                                                                | Mazra - Karian                                                                                                      | D/C                | 220                | 35                 | 52                              | 30                         | 0                   | 0                         | JUL-23      | MAR-23               | RFD       | Work is in Progress.                                                                                                                                                                                                                                                                             |
| 2                                                                | PGCIL (PS) Kala Amb - Andheri s/s                                                                                   | D/C                | 220                | 6                  | 0                               | 0                          | 0                   |                           | SEP-23      | MAR-23               | RFD       |                                                                                                                                                                                                                                                                                                  |
| 3                                                                | Stringing of 2nd Ckts. 220kV line Dehar Power House -Kangoo s/s                                                     | D/C                | 220                | 4                  | 0                               | 0                          | 0                   |                           | AUG-23      | MAR-23               | RFD       |                                                                                                                                                                                                                                                                                                  |
| <b>JHARKHAND URJA SANCHAR NIGAM LTD. ( JUSNL )</b>               |                                                                                                                     |                    |                    |                    |                                 |                            |                     |                           |             |                      |           |                                                                                                                                                                                                                                                                                                  |
| 1                                                                | LILO of 220kV D/C Govindpur -TTPS at Jainmore                                                                       | D/C                | 220                | 47                 | 92                              | 82                         | 67                  | 24                        | SEP-23      | MAR-23               | RFD       | Work in Progress.                                                                                                                                                                                                                                                                                |
| 2                                                                | PUVNL- Patratu                                                                                                      | D/C                | 400                | 14                 | 0                               | 0                          | 0                   |                           | JUL-23      |                      | RFD       | Request letter regarding additional fund as difference of sanctioned cost and offered price of L-1 bidder has been sent to energy dept. Govt of Jharkhand. After sanctioning of requisite fund, work order will be issued.                                                                       |
| 3                                                                | Quad Essar (Chandwa) - Latehar (JUSNL) TL                                                                           | D/C                | 400                | 83                 | 122                             | 122                        | 120                 | 43                        | SEP-23      | MAR-23               | RFD       | Work in Progress.                                                                                                                                                                                                                                                                                |
| <b>J&amp;K POWER DEVELOPMENT DEPARTMENT ( JKPDD )</b>            |                                                                                                                     |                    |                    |                    |                                 |                            |                     |                           |             |                      |           |                                                                                                                                                                                                                                                                                                  |

| SI No                                                               | Name of Transmission Lines                                                                               | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Tag Names | Remarks                                                                                                                                  |
|---------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|-----------|------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                     |                                                                                                          |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |           |                                                                                                                                          |
| 1.                                                                  | 2.                                                                                                       | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.       | 13.                                                                                                                                      |
| 1                                                                   | LILO-II of Bishnah-Hiranagar Tr. Line from 400/220 kV Grid Station Jatwal (PGCIL) to Loc. No. 203        | D/C                | 220                | 4                  |                                 |                            |                     |                           | MAY-23      |                      | RFD       |                                                                                                                                          |
| 2                                                                   | (PMDP - Kashmir) Extension of Mirbazar - Alusteng line upto New Wanpoh                                   | D/C                | 220                | 12                 | 19                              | 7                          | 0                   | 0                         | MAY-23      | MAR-23               | RFD       | Works in progress.                                                                                                                       |
| 3                                                                   | (PMDP - Kashmir) LILO of one ckt. Alusteng - New Wanpoh at Tailbal                                       | D/C                | 220                | 7                  | 5                               | 5                          | 4                   |                           | AUG-23      | MAR-23               | RFD       | LILO Completed after ROW issue at one location.                                                                                          |
| 4                                                                   | Wagoora-Budgam- Zainkote                                                                                 | D/C                | 220                | 60                 | 123                             | 106                        | 82                  | 17                        | JAN-24      | OCT-23               | RFD       | ROW issues at various locations delaying the project.                                                                                    |
| 5                                                                   | Wagoora-Mirbazar                                                                                         | D/C                | 220                | 104                | 177                             | 175                        | 173                 | 63                        | AUG-23      | JUL-23               | RFD       | ROW,, compensation issues delaying the project.                                                                                          |
| <b>KARNATAKA POWER TRANSMISSION CORP. LIMITED ( KPTCL )</b>         |                                                                                                          |                    |                    |                    |                                 |                            |                     |                           |             |                      |           |                                                                                                                                          |
| 1                                                                   | Ghanagapura - Aaheri line                                                                                | D/C                | 220                | 112                |                                 |                            |                     |                           | FEB-24      |                      | RFD       |                                                                                                                                          |
| 2                                                                   | Ghanagapura - Ferozbad line                                                                              | D/C                | 220                | 72                 |                                 |                            |                     |                           | JAN-24      |                      | RFD       |                                                                                                                                          |
| 3                                                                   | Ghanagapura - link Shahpur - Khanapura line                                                              | D/C                | 220                | 21                 |                                 |                            |                     |                           | DEC-23      |                      | RFD       |                                                                                                                                          |
| 4                                                                   | LILO at Bilagi - Kudigi -Vajramatti line                                                                 | D/C                | 220                | 37                 |                                 |                            |                     |                           | JAN-24      |                      | RFD       |                                                                                                                                          |
| 5                                                                   | LILO at Keonics (Electronic City)- Mysandra - Yeradanahalli                                              | S/C                | 220                | 21                 |                                 |                            |                     |                           | JAN-24      |                      | RFD       |                                                                                                                                          |
| 6                                                                   | LILO at Keonics (Electronic City) - Somanahalli Hoddy                                                    | S/C                | 220                | 38                 |                                 |                            |                     |                           | JAN-24      |                      | RFD       |                                                                                                                                          |
| 7                                                                   | LILO at Somasamudra - Allipura - Rayalpadu line                                                          | D/C                | 220                | 12                 |                                 |                            |                     |                           | JAN-24      |                      | RFD       |                                                                                                                                          |
| 8                                                                   | Somasamudra - BTPS (Kudithini)                                                                           | D/C                | 220                | 41                 |                                 |                            |                     |                           | JAN-24      |                      | RFD       |                                                                                                                                          |
| 9                                                                   | Srinivasapura from existing s/s -to the proposed Srinivasapura s/s                                       | D/C                | 220                | 48                 | 99                              | 84                         | 70                  | 10                        | OCT-23      | JAN-23               | RFD       | Work under proress                                                                                                                       |
| <b>KERALA STATE ELECTRICITY BOARD ( KSEB )</b>                      |                                                                                                          |                    |                    |                    |                                 |                            |                     |                           |             |                      |           |                                                                                                                                          |
| 1                                                                   | Kanhirode - Mylatti line                                                                                 | D/C                | 220                | 178                | 303                             | 210                        | 159                 | 88                        | MAR-24      | DEC-23               | RFD       | Work in Progress.                                                                                                                        |
| 2                                                                   | Kunnamkulam - Vengallur                                                                                  | D/C                | 220                | 84                 |                                 |                            |                     |                           | FEB-24      |                      | RFD       |                                                                                                                                          |
| 3                                                                   | Mylatti-Vidyanagar                                                                                       | D/C                | 220                | 12                 | 35                              | 20                         | 0                   | 0                         | DEC-23      | DEC-23               | RFD       | Work in Progress.                                                                                                                        |
| 4                                                                   | Pathanamthitta -Kaddad line                                                                              | D/C                | 220                | 114                | 188                             | 120                        | 67                  | 9                         | JUN-23      | NOV-23               | RFD       | Work in Progress.                                                                                                                        |
| <b>MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. ( MSETCL )</b> |                                                                                                          |                    |                    |                    |                                 |                            |                     |                           |             |                      |           |                                                                                                                                          |
| 1                                                                   | 220kV DC line from 220kV Wani s/s to 132kV Pandharkawda                                                  | D/C                | 220                | 120                | 189                             | 178                        | 161                 | 74                        | DEC-23      | JUN-23               | RFD       | Work in progress. Forest : 3.57 Ha, Approval received from CCF, Ytl, final permission from DFO, Pandharkawda is received & work started. |
| 2                                                                   | 220 kV DC line from 400 kV Jejuri Substation to location no. 28 of existing 220 kV Jejuri-Lonand circuit | D/C                | 400                | 14                 | 24                              | 19                         | 17                  | 0                         | JUN-23      | JUN-23               | RFD       | Slow work.                                                                                                                               |

| SI No | Name of Transmission Lines                                                                         | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Tag Names | Remarks                                                                                                                                                                                                                                                                                                                                           |
|-------|----------------------------------------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|-----------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|       |                                                                                                    |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |           |                                                                                                                                                                                                                                                                                                                                                   |
| 1.    | 2.                                                                                                 | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.       | 13.                                                                                                                                                                                                                                                                                                                                               |
| 3     | 220kV DC line from Umred S/stn to Nagbhid s/s                                                      | D/C                | 220                | 103                | 187                             | 179                        | 176                 | 46                        | DEC-23      | SEP-23               | RFD       | Forest involved in PART-II :-3.04 HA(4 Loc;0.88KM). NBWL: Proposal submitted by CCF, Nagpur to APCCF, Wildlife Nagpur on Dt 03.11.2022.NBWL Proposal compliances submitted on dt 27.01.2023. Compliances from DCF Nagpur - CCF Nagpur on dt: 24.02.23. APCCF Wildlife Nagpur - PCCF Wildlife Nagpur on Dt. 21.03.2023                             |
| 4     | 220kV D/C line from Vishwind-Bhenda                                                                | D/C                | 220                | 86                 | 141                             | 136                        | 129                 | 38                        | JUN-23      | JUN-23               | RFD       | Work in Progress.                                                                                                                                                                                                                                                                                                                                 |
| 5     | 220kV Koradi-II to Butibori-III DCMC line                                                          | D/C on M/C         | 220                | 106                | 189                             | 183                        | 172                 | 46                        | NOV-23      | JUL-23               | RFD       | Work in progress.                                                                                                                                                                                                                                                                                                                                 |
| 6     | 220KV Nagewadi- Bhokardhan line                                                                    | D/C                | 220                | 90                 | 151                             | 114                        | 104                 | 0                         | DEC-23      | DEC-23               | RFD       | ROW issue. PGCIL crossings involved :- 400 kV- 2 Nos. ; 765 kV- 2Nos ; 1200 kV -1 No. Crossing proposal is in process.All Tower Material received at site store. Conductor not received at site.                                                                                                                                                  |
| 7     | 400KV Babhaleshwar-Kudus DC line                                                                   | D/C                | 400                | 453                | 719                             | 675                        | 658                 | 258                       | FEB-24      | DEC-23               | RFD       | Forest Status: (148 Ha) Second & Final approval received on 06.04.2018. GMRT Issue: Resolved. NCRA issued NOC. RoW: A) Nashik Zone: 6 locs case for foundations awaited from SDO, Manchar. B)Vashi Zone: Major ROW problems due to nonpayment of compensation as per SDO order. 9 nos cases filed at Collector Thane.                             |
| 8     | Jerur- Karjat line                                                                                 | D/C                | 220                | 101                | 162                             | 143                        | 129                 | 18                        | OCT-23      | JUL-23               | RFD       | Work in progress.                                                                                                                                                                                                                                                                                                                                 |
| 9     | Kumbhargaon (Nanded) - Kurunda                                                                     | D/C                | 220                | 122                | 219                             | 204                        | 200                 | 83                        | DEC-23      | JUN-23               | RFD       | ROW Issue .                                                                                                                                                                                                                                                                                                                                       |
| 10    | LILO of one Ckt. of 220kV Kolshet-Wada line and Padghe-Wada line on M/C towers at 400 kV Kudus S/S | LILO               | 220                | 32                 | 50                              | 29                         | 27                  | 15                        | DEC-23      | DEC-23               | RFD       | Forest: Proposal submitted at Forest Department, Mantralay on 13.09.2022. ? Forest Department, Mantralaya, has forwarded proposal to R.O. Nagpur on 19.10.2022 ? RO, Nagpur raised queries on 08.12.2022, which are finally complied to DCF Thane on 10.04.2023. Site visit of DCF Thane awaitedAll foundations in non forest area are completed. |

| SI No                                                         | Name of Transmission Lines                                                    | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Tag Names | Remarks                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
|---------------------------------------------------------------|-------------------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|-----------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                               |                                                                               |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| 1.                                                            | 2.                                                                            | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.       | 13.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| 11                                                            | LILO on 220kV Bhigwan Kurkumb line at 400kV Karjat s/s                        | LILO               | 220                | 36                 | 51                              | 46                         | 42                  | 13                        | JUN-23      | JUN-23               | RFD       | Row at loc no. 11,15,19,49,50.Section 16 filed at SDO saswad for loc no. 11 and 15 on dtd.22.11.22.Order received. Erection of loc no. 24 held due to forest ROW. Erection of loc no. 49 pending due to row.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| 12                                                            | LILO on 220kV Kathapur-Lonikand-I line at 220kV Khed City line                | D/C                | 220                | 11                 | 22                              | 22                         | 22                  | 2                         | APR-23      | JUN-23               | RFD       | Work in progress.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| 13                                                            | LILO on 220kV Mhaisal - Jath at 400kV Alkud                                   | LILO               | 220                | 45                 | 77                              | 73                         | 54                  | 0                         | OCT-23      | SEP-23               | RFD       | Work in Progress.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| 14                                                            | LILO on 220 kV Nalasopara- Boisar line at Palghar                             | D/C                | 220                | 1                  | 4                               | 4                          | 4                   | 5                         | APR-23      | MAR-23               | RFD       | Line commissioned on 31.03.2023.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| 15                                                            | LILO on 220kV Tarapur-Borivali and Boisar- Ghodbandar line at 400kV Kudus S/S | LILO               | 220                | 117                | 124                             | 110                        | 100                 | 59                        | OCT-23      | NOV-23               | RFD       | Work is in progress under police protection. Forest :The ( 11 Ha/2 tower) Revised online forest proposal submitted on 05.08.2020.DCF Nanded reported to CCF Aurangabad regarding identification of CA land. DCF Jawhar visit carried out on 6.10.22 Site visit of DCF Dahanu carried out on 11.01.2023. DCF Dahanu has sent proposal to CCF Thane on 18.01.2023. ?CCF Thane has forwarded the same to APCCF Nagpur on 27.01.2023. ?APCCF Nagpur forwarded the proposal to Mantralay on 18.02.2023. Principal Secretary (Forest) has conducted VC on 14.03.2023 and 19.04.2023 with concerned officials of forest Department and instructed to DCF, Dahanu & Nanded to submit required information, which is awaited. |
| <b>M.P. POWER TRANSMISSION CORPORATION LIMITED ( MPPTCL )</b> |                                                                               |                    |                    |                    |                                 |                            |                     |                           |             |                      |           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| 1                                                             | LILO of Bina - Ganjbasoda 220 KV Line at Bina (MPPTCL) 400KV S/s              | DCDS               | 220                | 24                 | 43                              | 43                         | 43                  | 24                        | SEP-23      | MAR-23               | RFD       | work under progress                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| 2                                                             | LILO of Gwalior - Datiya 220kV line at Gwalior(PGCIL) 765kV S/s               | DCDS               | 220                | 20                 |                                 |                            |                     |                           | FEB-24      |                      | RFD       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| 3                                                             | Rewa UMSP - Sidhi 220kV DCDS line                                             | DCDS               | 220                | 115                | 200                             | 194                        | 192                 | 104                       | AUG-23      | MAR-23               | RFD       | Heavy forest involved.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| <b>ORISSA POWER TRANSMISSION CORPORATION LTD. ( OPTCL )</b>   |                                                                               |                    |                    |                    |                                 |                            |                     |                           |             |                      |           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| 1                                                             | LILO of Bhanjanagar -Meramundali at Daspalla                                  | LILO               | 220                | 60                 | 113                             | 108                        | 99                  | 45                        | SEP-23      | MAY-23               | RFD       | Forest issue                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| 2                                                             | LILO of Duburi - Balasore at Dhamra                                           | D/C                | 220                | 70                 | 133                             | 133                        | 133                 | 70                        | MAY-23      | APR-23               | RFD       | Commissioned 04/23.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |

| SI No                                                          | Name of Transmission Lines                                                                                               | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Tag Names | Remarks                                                                                                                                                                                                                                                                                                                            |
|----------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|-----------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                |                                                                                                                          |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |           |                                                                                                                                                                                                                                                                                                                                    |
| 1.                                                             | 2.                                                                                                                       | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.       | 13.                                                                                                                                                                                                                                                                                                                                |
| 3                                                              | LILO of Joda -TTPS at Keonjhar (OPTCL)                                                                                   | D/C                | 220                | 27                 | 52                              | 44                         | 33                  |                           | NOV-23      | DEC-23               | RFD       | The line length may be corrected to 26.8 Ckm. Forest clearance issue                                                                                                                                                                                                                                                               |
| 4                                                              | LILO of Narendrapur - Therubali at Aska New S/S                                                                          | LILO               | 220                | 90                 | 161                             | 162                        | 152                 | 63                        | SEP-23      | MAY-23               | RFD       | the total no. of Towers are 162 nos.                                                                                                                                                                                                                                                                                               |
| <b>POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. ( PTCUL )</b>  |                                                                                                                          |                    |                    |                    |                                 |                            |                     |                           |             |                      |           |                                                                                                                                                                                                                                                                                                                                    |
| 1                                                              | Baramwari -Srinagar Phase-2 (Single Zebra conductor from Interconnection point of Singoli Bhatwari HEP) at Rudrapur line | D/C                | 220                | 31                 | 0                               | 0                          | 0                   |                           | SEP-23      | MAR-23               | RFD       |                                                                                                                                                                                                                                                                                                                                    |
| <b>PUNJAB STATE TRANSMISSION CORPORATION LIMITED ( PSTCL )</b> |                                                                                                                          |                    |                    |                    |                                 |                            |                     |                           |             |                      |           |                                                                                                                                                                                                                                                                                                                                    |
| 1                                                              | Bhari (proposed) - Daheru Railway TSS line                                                                               | D/C                | 220                | 26                 | 50                              | 50                         | 50                  | 2                         | APR-23      | MAR-23               | RFD       | Work in progress. Likely date of completion is 31/03/2023                                                                                                                                                                                                                                                                          |
| 2                                                              | LILO of 220kV Mansa -Sunam at Patran                                                                                     | D/C                | 220                | 85                 | 144                             | 144                        | 144                 | 73                        | OCT-23      | DEC-22               | RFD       | Work in progress, ROW issues resolved. Sagging work resumed. Line likely to be completed by 31.03.2023.                                                                                                                                                                                                                            |
| 3                                                              | LILO of 220kV Sarna Wadala - Granthian at Gurdaspur                                                                      | D/C                | 220                | 16                 | 31                              | 31                         | 31                  | 15                        | JUN-23      | FEB-23               | RFD       | Work in progress. Work likely to be completed by 28.02.2023. Line may be commissioned only after the commissioning of 100 MVA T/F (which may be available in June, 2023) at 220 KV S/S Gurdaspur.                                                                                                                                  |
| 4                                                              | LILO of one Ckts. of Jamalpur Dhandari Kalan at Sherpur                                                                  | D/C                | 220                | 4                  |                                 |                            |                     |                           | DEC-23      |                      | RFD       |                                                                                                                                                                                                                                                                                                                                    |
| 5                                                              | Mansa - Budhlada line                                                                                                    | D/C                | 220                | 51                 |                                 |                            |                     |                           | FEB-24      |                      | RFD       |                                                                                                                                                                                                                                                                                                                                    |
| <b>RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED ( RVPNL )</b>       |                                                                                                                          |                    |                    |                    |                                 |                            |                     |                           |             |                      |           |                                                                                                                                                                                                                                                                                                                                    |
| 1                                                              | LILO of 220kV Sirohi - Bhinmat line at 220kV GSS Reodar line                                                             | D/C                | 220                | 50                 | 82                              | 82                         | 81                  | 50                        | AUG-23      | JUN-23               | RFD       | 1. W.O. issued to M/s Salasar on 26.05.2021. 2. Work under progress.                                                                                                                                                                                                                                                               |
| 2                                                              | Suratgarh - Babai                                                                                                        | D/C                | 400                | 491                | 676                             | 676                        | 676                 | 469                       | DEC-23      | MAR-24               | RFD       | 1. Earlier Work order awarded to M/s Aster Chennai has been withdrawn at risk and cost of the firm. 2. Stay against termination of contract issued by court. 3. Matter is under the jurisdiction of court. Next hearing date is 1.6.23. 4. For balance work revised detailed W.O. issued to M/s Kay Cee Infra & Energy on 8.4.22 . |
| <b>TAMILNADU TRANSMISSION CORPORATION LTD. ( TANTRANSCO )</b>  |                                                                                                                          |                    |                    |                    |                                 |                            |                     |                           |             |                      |           |                                                                                                                                                                                                                                                                                                                                    |
| 1                                                              | CMRL Central Jail to proposed Mambalam 230kV GIS SS (UG Cable)                                                           | S/C                | 230                | 9                  | 0                               | 0                          | 0                   |                           | MAY-23      | MAR-23               | RFD       | Total sections: 19. Laying 19/19 completed. Joints 54/54 completed. Cable damage by corporation to be rectified. To be taken up after monsoon.                                                                                                                                                                                     |

| SI No                                                            | Name of Transmission Lines                                                                          | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Tag Names | Remarks                                                                                                                                                                                 |
|------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|-----------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                  |                                                                                                     |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |           |                                                                                                                                                                                         |
| 1.                                                               | 2.                                                                                                  | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.       | 13.                                                                                                                                                                                     |
| 2                                                                | Kilpauk - TNEB HQ                                                                                   | S/C                | 230                | 6                  |                                 |                            |                     |                           | JUN-23      |                      | RFD       |                                                                                                                                                                                         |
| 3                                                                | LILO of 230 kV Abishekapatti - Udayathur line at Nanguneri                                          | D/C                | 230                | 40                 |                                 |                            |                     |                           | DEC-23      |                      | RFD       |                                                                                                                                                                                         |
| 4                                                                | LILO of 230 kV Mylapore - Tarammani feeder at the proposed Thiruvannamiyur (400 kv GIS)             | D/C                | 230                | 2                  |                                 |                            |                     |                           | JUN-23      |                      | RFD       |                                                                                                                                                                                         |
| 5                                                                | LILO of Dharmapuri (Palavadi) 400 kV SS to the proposed Tirupattur 230 kV SS                        | S/C on D/C         | 230                | 77                 | 299                             | 289                        | 248                 | 33                        | JAN-24      | MAR-23               | RFD       | Work to resume after payment of crop compensation.                                                                                                                                      |
| 6                                                                | LILO of existing 230 kV Arni - Sriperumbudur feeder (0.81KM) at the proposed Vembakkam 230 kV S/S   | D/C                | 230                | 2                  |                                 |                            |                     |                           | DEC-23      |                      | RFD       |                                                                                                                                                                                         |
| 7                                                                | LILO of Karaikudi - Pugalur feeder-I at Vellalaviduthi                                              | D/C                | 400                | 167                | 246                             | 246                        | 246                 | 163                       | APR-23      | MAR-23               | RFD       | Work under progress RoW issue involved. approval awaited.                                                                                                                               |
| 8                                                                | LILO of one ckt of Thappagundu - Anaikadavu 400 line at Udumalpet (PGCIL) S/S                       | D/C                | 400                | 40                 | 60                              | 60                         | 60                  | 29                        | NOV-23      | MAR-23               | RFD       | 5.463 KM of stringing and 20.012 KM OPGW stringing pending. Work will be taken up after payment of Tree /Crop compensation.                                                             |
| 9                                                                | LILO of Pugalur - Kalivanthapattu line at Ariyalur                                                  | 2xD/C              | 400                | 15                 | 15                              | 15                         | 15                  | 15                        | JUN-23      | JAN-23               | RFD       | Work completed. Will be energised on commissioning of Ariyalur 765 KV SS                                                                                                                |
| 10                                                               | LILO of S. P. Koil - Oragadam at Maraimalai Nagar 230 KV S/S                                        | D/C                | 230                | 9                  |                                 |                            |                     |                           | JUN-23      |                      | RFD       |                                                                                                                                                                                         |
| 11                                                               | LILO of the existing 230 kV Myvady - Kurukathi - Pugalur feeder at sanctioned Rasipalayam 400 kV SS | D/C                | 230                | 46                 | 93                              | 92                         | 92                  | 41                        | JAN-24      | MAR-24               | RFD       | Row issues land owners are demanding yield compensation prior to commencement of further works tender floated for supply and erection of 5 nos towers.                                  |
| 12                                                               | NCTPS Stage-III - North Chennai (PS) line                                                           | D/C                | 765                | 13                 | 20                              | 19                         | 19                  | 11                        | JUN-23      | MAR-23               | RFD       | Revised design under scrutiny for 1 No. pending location.                                                                                                                               |
| 13                                                               | N.T. Kudy - Karaikudi line                                                                          | S/C on D/C         | 230                | 104                | 370                             | 367                        | 365                 | 98                        | SEP-23      | DEC-22               | RFD       | Work under progress. Row issues in 2 locations.                                                                                                                                         |
| 14                                                               | Sholinganallur (Ottiyambakkam) - Omega                                                              | D/C                | 230                | 66                 | 150                             | 150                        | 150                 | 66                        | AUG-23      | MAY-23               | RFD       | Commissioned 04/23.                                                                                                                                                                     |
| 15                                                               | Thervaikandikai - Manali                                                                            | D/C                | 400                | 73                 | 113                             | 111                        | 106                 | 59                        | OCT-23      | MAR-23               | RFD       | Work under progress. Row issues Enter upon permission awaited.                                                                                                                          |
| 16                                                               | Udangudi - Ottapidaram (QM ACSR Conductor) line                                                     | D/C                | 400                | 141                | 206                             | 203                        | 203                 | 132                       | JUL-23      | JUN-23               | RFD       | 3 Locations RoW issues. Being followed up.                                                                                                                                              |
| 17                                                               | UG Cable from Basin Bridge to TNEB Head Quarters                                                    | S/C                | 230                | 7                  | 0                               | 0                          | 0                   | 0                         | APR-23      | FEB-23               | RFD       | Total section: 15. Laying work for section 15/15 completed. Joints 42/42 completed. Cable damaged during Chennai Corporation contract in 3 sections. Rectification work under progress. |
| 18                                                               | Vellalaviduthi 400 kV SS to Mondipatti 230 kV SS                                                    | S/C on D/C         | 230                | 90                 | 354                             | 354                        | 354                 | 92                        | APR-23      | MAR-23               | RFD       | Railway crossing work to be taken up.                                                                                                                                                   |
| TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED ( APTRANSCO ) |                                                                                                     |                    |                    |                    |                                 |                            |                     |                           |             |                      |           |                                                                                                                                                                                         |

| SI No                                                              | Name of Transmission Lines                                                                      | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Tag Names | Remarks                                                                                                                           |
|--------------------------------------------------------------------|-------------------------------------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|-----------|-----------------------------------------------------------------------------------------------------------------------------------|
|                                                                    |                                                                                                 |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |           |                                                                                                                                   |
| 1.                                                                 | 2.                                                                                              | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.       | 13.                                                                                                                               |
| 1                                                                  | Brandix-Atchuthapuram                                                                           | D/C                | 220                | 7                  | 11                              | 11                         | 0                   | 0                         | JUN-23      | MAR-23               | RFD       | Work in progress                                                                                                                  |
| 2                                                                  | Hindupur (400) - Pampanur Tanda (220)(GEC-I)                                                    | D/C                | 220                | 70                 | 239                             | 237                        | 237                 | 8                         | APR-23      | MAR-23               | RFD       | Work in Progress.                                                                                                                 |
| 3                                                                  | Hindupur - Penukonda                                                                            | D/C                | 220                | 54                 | 96                              | 64                         | 60                  | 0                         | JUN-23      | MAR-23               | RFD       | work is under progress                                                                                                            |
| 4                                                                  | Jammalamadugu - Betamacherla                                                                    | D/C                | 220                | 152                | 260                             | 258                        | 258                 | 141                       | JAN-24      | JAN-23               | RFD       | Works are under progress.                                                                                                         |
| 5                                                                  | Jammalamadugu - Porumamilla                                                                     | D/C                | 220                | 198                | 338                             | 328                        | 327                 | 193                       | AUG-23      | MAR-23               | RFD       | Works are under progress. 10 Nos tower foundations and 2.8 km stringing in Forest reach are pending for want of forest clearance. |
| 6                                                                  | Kamavarapukota -Bhimadole line                                                                  | D/C                | 220                | 37                 | 69                              | 69                         | 67                  | 27                        | APR-23      | MAR-23               | RFD       | work is under progress                                                                                                            |
| 7                                                                  | LILO of Krishnapatnam - Manubolu (Ckt - I) Quad Moose line to M/s SEIL- P2 400KV GIS Substation | D/C                | 400                | 4                  |                                 |                            |                     |                           | SEP-23      |                      | RFD       |                                                                                                                                   |
| 8                                                                  | LILO of Nunna- KTPS line at Tiruvru                                                             | S/C                | 220                | 6                  | 16                              | 6                          | 4                   |                           | JUN-23      | DEC-22               | RFD       | Works are under progress                                                                                                          |
| 9                                                                  | LILO Pallantla -Pattiseema line at Guddigudem line                                              | D/C                | 220                | 24                 | 49                              | 43                         | 41                  | 9                         | JUL-23      | JAN-23               | RFD       | Works are under progress.                                                                                                         |
| 10                                                                 | Purushothapatnam - Guddigudem line                                                              | D/C                | 220                | 31                 | 65                              | 33                         | 20                  |                           | OCT-23      | MAR-23               | RFD       | Works are under progress.                                                                                                         |
| 11                                                                 | Rachagunneri - Racherla line                                                                    | D/C                | 220                | 107                | 188                             | 184                        | 184                 | 104                       | SEP-23      | FEB-23               | RFD       | Works are under progress                                                                                                          |
| <b>Transmission Corporation of Telangana Limited ( TSTRANSCO )</b> |                                                                                                 |                    |                    |                    |                                 |                            |                     |                           |             |                      |           |                                                                                                                                   |
| 1                                                                  | Damaracherla -Huzurnagar line                                                                   | D/C                | 220                | 77                 | 137                             | 125                        | 122                 | 65                        | AUG-23      | MAR-23               | RFD       | works are hampered due to standing crops( repeated at S.No:32)                                                                    |
| 2                                                                  | Dichpally - Yacharam Thanda line                                                                | D/C                | 220                | 54                 | 97                              | 86                         | 86                  | 32                        | DEC-23      | JUL-23               | RFD       | Forest stage-I approval obtained and stage-II approval also received recently.                                                    |
| 3                                                                  | Dindi S/s -Yedula s/s                                                                           | D/C                | 400                | 111                | 167                             | 167                        | 167                 | 111                       | JUL-23      | MAR-23               | RFD       | PTCC approval awaited from DE/PTCC/Chennai                                                                                        |
| 4                                                                  | Janagon -Husnabad                                                                               | D/C                | 220                | 79                 | 139                             | 139                        | 133                 | 44                        | AUG-23      | MAR-23               | RFD       | Works under progress.                                                                                                             |
| 5                                                                  | Jangaon -Devannapet line                                                                        | D/C                | 220                | 109                | 198                             | 198                        | 198                 | 109                       | MAY-23      | MAY-23               | RFD       | Commissioned 04/23.                                                                                                               |
| 6                                                                  | LILO of Mahabubabad-Warangal line at Ammavaripet                                                | D/C                | 220                | 64                 | 111                             | 110                        | 108                 | 56                        | APR-23      | MAR-23               | RFD       | Works under progress.                                                                                                             |
| 7                                                                  | LILO of Pulukurthy- Bheemghanpur line to KTPP SS                                                | D/C                | 220                | 45                 | 88                              | 88                         | 88                  | 44                        | SEP-23      | MAR-23               | RFD       | Works under progress. line statutory remarks being attended. Ready for charging. Connected SS works are under progress.           |
| 8                                                                  | LILO of Salivagu- Bheemghanpur line to KTPP SS                                                  | D/C                | 220                | 42                 | 83                              | 83                         | 82                  | 41                        | JUN-23      | MAR-23               | RFD       | Works completed. Statutory remarks being attended. Ready for charging .Connected SS works are under progress                      |
| 9                                                                  | Narlapur SS - Yedula SS                                                                         | D/C                | 400                | 56                 | 94                              | 94                         | 92                  | 46                        | DEC-23      | MAR-23               | RFD       | Severe ROW at two(2) locations. The case is pending at High court.                                                                |

| SI No                                                      | Name of Transmission Lines                                        | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Tag Names | Remarks                                                                                                                         |
|------------------------------------------------------------|-------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|-----------|---------------------------------------------------------------------------------------------------------------------------------|
|                                                            |                                                                   |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |           |                                                                                                                                 |
| 1.                                                         | 2.                                                                | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.       | 13.                                                                                                                             |
| 10                                                         | Narsapur to Bowrampet line (lattice structure)                    | M/C                | 220                | 136                | 136                             | 134                        | 132                 | 131                       | AUG-23      | AUG-23               | RFD       | work under progress                                                                                                             |
| 11                                                         | Narsapur to Bowrampet (Monopole towers)                           | D/C                | 220                | 7                  | 23                              | 4                          | 0                   |                           | AUG-23      | AUG-23               | RFD       | Survey work under progress. Monopole structure revised design approval under process.                                           |
| 12                                                         | Narsapur to Bowrampet (XLPE UG Cable )                            | D/C                | 220                | 7                  | 1                               | 0                          | 0                   | 7                         | AUG-23      | AUG-23               | RFD       | cable laying works completed. Cable Jointing works under progress.                                                              |
| 13                                                         | Pulakurthy - Kakatiya Mega Textile Park                           | D/C                | 220                | 30                 |                                 |                            |                     |                           | MAR-24      |                      | RFD       |                                                                                                                                 |
| 14                                                         | Veltoor SS - Yedula SS                                            | D/C                | 400                | 94                 | 139                             | 139                        | 139                 | 93                        | AUG-23      | MAR-23               | RFD       | Balance site levelling near the Gantry area of Yedula SS is under progress by Irrigation department.                            |
| 15                                                         | Yadadri TPP Switchyard - Choutuppal S/S                           | D/C                | 400                | 185                | 259                             | 258                        | 252                 | 63                        | SEP-23      | MAR-23               | RFD       | Tower Foundation, Erection and Stringing works are under progress.                                                              |
| 16                                                         | Yadadri TPP Switchyard - Dindi s/s                                | D/C                | 400                | 208                | 290                             | 288                        | 284                 | 142                       | AUG-23      | MAR-23               | RFD       | Tower foundation,Erection & Stringing works are under progress.                                                                 |
| 17                                                         | Yadadri TPP switchyard - Jangaon S/S                              | D/C                | 400                | 268                | 402                             | 366                        | 283                 | 44                        | FEB-24      | MAR-23               | RFD       | Works under progress.                                                                                                           |
| 18                                                         | Yedula SS - Vатtem SS                                             | D/C                | 400                | 61                 | 90                              | 90                         | 90                  | 60                        | AUG-23      | MAR-23               | RFD       | Site at Gantry of Vатtem SS is yet to be acquired and to be handed over to TSTRANSCO by Irrigation department                   |
| <b>U.P. POWER TRANSMISSION CORPORATION LTD. ( UPPTCL )</b> |                                                                   |                    |                    |                    |                                 |                            |                     |                           |             |                      |           |                                                                                                                                 |
| 1                                                          | Aligarh - Shamli Line                                             | D/C                | 400                | 478                | 739                             | 710                        | 658                 | 256                       | JUL-23      | JUL-23               | RFD       | 1) No work in progress. 2) Contract termination and new tender has been floted. Part-I of tender has been opened on 31.08.2022. |
| 2                                                          | Aurai - Mizapur                                                   | S/C                | 220                | 43                 | 152                             | 129                        | 77                  | 0                         | JUL-23      | APR-23               | RFD       | LOI Issued on dt. 15.11.2022. work will start soon completion dt. 14.04.2023                                                    |
| 3                                                          | Aurai - Phoolpur                                                  | S/C                | 220                | 71                 | 223                             | 202                        | 178                 | 41                        | JUL-23      | APR-23               | RFD       | LOI Issued on dt. 15.11.2022. work will start soon completion dt. 14.04.2023                                                    |
| 4                                                          | Badhaikalan (Muzaffarnagar) - Shamli line                         | D/C                | 220                | 66                 | 113                             | 113                        | 113                 |                           | JUN-23      |                      | RFD       |                                                                                                                                 |
| 5                                                          | Jehta (400) - Mallawaan line                                      | D/C                | 220                | 160                |                                 |                            |                     |                           | JUN-23      |                      | RFD       |                                                                                                                                 |
| 6                                                          | Kursi Rd (PG) - Kanduni line                                      | D/C                | 220                | 91                 |                                 |                            |                     |                           | AUG-23      |                      | RFD       |                                                                                                                                 |
| 7                                                          | LILO of 220kV Gr. Noida -RC Green/Metro Depot line at Jalpura     | D/C                | 220                | 42                 |                                 |                            |                     |                           | AUG-23      |                      | RFD       |                                                                                                                                 |
| 8                                                          | LILO of 220kV Parichha (TPS) - Orai Ckt.II at Moth line           | D/C                | 220                | 12                 |                                 |                            |                     |                           | APR-23      |                      | RFD       |                                                                                                                                 |
| 9                                                          | LILO of 220kV Sec.-148 - RC Green/Metro Depot at Knowledge Park-5 | D/C                | 220                | 28                 |                                 |                            |                     |                           | AUG-23      |                      | RFD       |                                                                                                                                 |

| SI No                                                                     | Name of Transmission Lines                                                         | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Tag Names | Remarks                                                                                                |
|---------------------------------------------------------------------------|------------------------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|-----------|--------------------------------------------------------------------------------------------------------|
|                                                                           |                                                                                    |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |           |                                                                                                        |
| 1.                                                                        | 2.                                                                                 | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.       | 13.                                                                                                    |
| 10                                                                        | LILO of Ckt.-I and Ckt. -II (Quad) Thathra- Biharsharif at Sahupuri                | D/C                | 220                | 54                 |                                 |                            |                     |                           | JUL-23      |                      | RFD       |                                                                                                        |
| 11                                                                        | LILO of Modipuram- Faridnagar at Modipuram-II line                                 | D/C                | 220                | 12                 | 22                              | 17                         | 0                   |                           | APR-23      | MAR-23               | RFD       | Foundation work under progress. Work stooped due to freezing of HDFC account after RBI guidelines.     |
| 12                                                                        | LILO of Motiram Adda (400) - Barahuan line at Khorabar (2km Monopole 2km Cable)    | D/C                | 220                | 8                  |                                 |                            |                     |                           | SEP-23      |                      | RFD       |                                                                                                        |
| 13                                                                        | Maharajganj - Gorakhpur PG (400) line                                              | D/C                | 220                | 174                | 270                             | 265                        | 261                 | 145                       | APR-23      | MAR-23               | RFD       | Work in progress.                                                                                      |
| 14                                                                        | Modipuram-II-Shamli Line                                                           | D/C                | 220                | 148                | 261                             | 256                        | 236                 | 103                       | APR-23      | MAR-23               | RFD       | Row on location no. 45A, 47/0, 46/0, G-13 & G-14. 1 Erection & 1 Stringing gang are available at site. |
| 15                                                                        | Raebareli (400) -Bachhrawan line                                                   | D/C                | 220                | 160                |                                 |                            |                     |                           | JUL-23      |                      | RFD       |                                                                                                        |
| 16                                                                        | Saharanpur PG (400) - Deoband line                                                 | D/C                | 220                | 50                 | 87                              | 87                         | 87                  | 50                        | APR-23      | MAY-23               | RFD       | Commissioned 04/23.                                                                                    |
| 17                                                                        | Shamli (400) - Deoband line                                                        | D/C                | 220                | 93                 |                                 |                            |                     |                           | JUN-23      |                      | RFD       |                                                                                                        |
| <b>WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED ( WBSETCL )</b> |                                                                                    |                    |                    |                    |                                 |                            |                     |                           |             |                      |           |                                                                                                        |
| 1                                                                         | Diversion of existing STPS-Asansol Transmission line                               | D/C                | 220                | 5                  | 122                             | 53                         | 38                  | 0                         | JUN-23      | APR-22               | RFD       | Work under Progress.                                                                                   |
| 2                                                                         | Jeerat - Krishnanagar                                                              | D/C                | 220                | 114                | 0                               | 0                          | 0                   |                           | JUL-23      | DEC-22               | RFD       |                                                                                                        |
| 3                                                                         | LILO of Birpara -Alipurduar line (PGCIL) at proposed line at Falakata s/s          | D/C                | 220                | 17                 | 0                               | 0                          | 0                   |                           | DEC-23      | MAR-23               | RFD       |                                                                                                        |
| 4                                                                         | LILO of Durgapur - Asansole Tr. Line at proposed Mongalpur 220kV GIS               | D/C                | 220                | 9                  | 0                               | 0                          | 0                   |                           | JUN-23      | MAR-23               | RFD       |                                                                                                        |
| 5                                                                         | LILO of Durgapur -DPL at Durgapur AB Zone (for Upgradation of Durgapur AB Zone S/S | D/C                | 220                | 8                  |                                 |                            |                     |                           | OCT-23      |                      | RFD       |                                                                                                        |
| 6                                                                         | LILO of Existing STPS - JK Nagar 220kV line at Asansol 220kV S/S                   | D/C                | 220                | 65                 | 0                               | 0                          | 0                   |                           | AUG-23      | DEC-22               | RFD       |                                                                                                        |
| 7                                                                         | LILO of Howrah-KTPP at Jangalpur 220 kV GIS                                        | D/C                | 220                | 2                  | 0                               | 0                          | 0                   |                           | MAY-23      | MAR-23               | RFD       |                                                                                                        |

| SI No                                                        | Name of Transmission Lines                                                                | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Tag Names | Remarks                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
|--------------------------------------------------------------|-------------------------------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|-----------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                              |                                                                                           |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| 1.                                                           | 2.                                                                                        | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.       | 13.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| <b>PRIVATE SECTOR</b>                                        |                                                                                           |                    |                    |                    |                                 |                            |                     |                           |             |                      |           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| <b>ADANI POWER LTD. ( APL )</b>                              |                                                                                           |                    |                    |                    |                                 |                            |                     |                           |             |                      |           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| 1                                                            | Hyderabad - Kurnool                                                                       | D/C                | 765                | 337                |                                 |                            |                     |                           | JUL-23      |                      | RFD       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| 2                                                            | LILO of both Ckts. of Pugalur-Pugalur (HVDC) (with Quad Moose ACSR conductor) at Karur PS | D/C                | 400                | 4                  |                                 |                            |                     |                           | JUL-23      |                      | RFD       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| 3                                                            | Warangal (New) - Chilakaluripeta                                                          | D/C                | 765                | 390                |                                 |                            |                     |                           | MAY-23      |                      | RFD       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| 4                                                            | Warangal (New) - Hyderabad                                                                | D/C                | 765                | 268                |                                 |                            |                     |                           | JUN-23      |                      | RFD       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| 5                                                            | Warangal- Warangal                                                                        | D/C                | 400                | 96                 |                                 |                            |                     |                           | APR-23      |                      | RFD       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| 6                                                            | Warora (Pool) - Warangal (New)                                                            | D/C                | 765                | 664                |                                 |                            |                     |                           | MAY-23      |                      | RFD       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| <b>G R Infraprojects Limited ( GRINFRA )</b>                 |                                                                                           |                    |                    |                    |                                 |                            |                     |                           |             |                      |           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| 1                                                            | Pachora SEZ PP - Bhopal (Sterlite) line (Quad/HTLS)                                       | D/C                | 400                | 288                |                                 |                            |                     |                           | NOV-23      |                      | RFD       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| <b>Indigrid Ltd ( INDIGRID )</b>                             |                                                                                           |                    |                    |                    |                                 |                            |                     |                           |             |                      |           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| 1                                                            | LILO of both Ckts. of Parli (PG) -Pune (GIS) line at Kallam (PS)                          | M/C                | 400                | 68                 | 47                              | 19                         | 2                   | 0                         | OCT-23      | OCT-23               | RFD       | Status of statutory approvals: RoW issues were being faced in 400kV LILO M/C line in all 47 locations since mid of Jan23 . (Village Narewadi, Mundewadi, Shirurghat & Dohotra in Beed Distt. and Pimplegaon, Selu in Osmanabad Distt.). Matter taken up with the Distt. Administration and supports are being extended accordingly. PTCC Approval- Application submitted. Aviation Clearance- Application submitted.                                                                                                                  |
| <b>ReNew Transmission Ventures Private Limited ( RTVPL )</b> |                                                                                           |                    |                    |                    |                                 |                            |                     |                           |             |                      |           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| 1                                                            | Gadag (PS) - Narendra (New) Trans. Ltd.                                                   | D/C                | 400                | 187                | 232                             | 160                        | 83                  | 13                        | SEP-23      | SEP-23               | RFD       | Bagalkot Forest Division : DFO, Bagalkote has recommended the proposal on 03.03.2023 and forwarded to CCF, Belgaum. Gadag Forest Division : Reply against DFO, Gadag queries dated 20.02.2023 was submitted on 02.03.2023. Proposal is pending with DFO, Gadag & PCCF, Karnataka for acceptance and further processing of proposal & ROW compensation fixation order have been issued for Bagalkote, Gadag & Vijayapura Districts (except Koppal district) by the respective DCs on 27.10.2022, 04.03.2023 & 06.03.2023 respectively. |

| SI No                               | Name of Transmission Lines             | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Tag Names | Remarks                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
|-------------------------------------|----------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|-----------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                     |                                        |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| 1.                                  | 2.                                     | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.       | 13.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| 2                                   | Koppal PS - Narendra (New) Trans. Ltd. | D/C                | 400                | 275                | 352                             | 345                        | 316                 | 187                       | JUN-23      | JUN-23               | RFD       | Proposal has been approved by PCCF, Karnataka and Additional Chief Secretary (Forest), Govt. of Karnataka on 03.03.2023 and 14.03.2023. Currently proposal is pending with State Forest Minister (Honble Chief Minister) for their recommendation & Severe RoW (Issue ID : 4048-11306 to 11309) Total Foundation Locations : 2 Nos.                                                                                                                                                                                                                                                                                                                                                                                                                         |
| <b>STERLITE GRID LTD. ( SGL )</b>   |                                        |                    |                    |                    |                                 |                            |                     |                           |             |                      |           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| 1                                   | Bongaigaon (POWERGRID) - Nangalbibra   | D/C                | 400                | 245                |                                 |                            |                     |                           | DEC-23      |                      | RFD       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| 2                                   | LILO of Apta-Kalwa/Taloja              | M/C                | 220                | 5                  |                                 |                            |                     |                           | SEP-23      |                      | RFD       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| <b>Tata Power Ltd ( TATAPOWER )</b> |                                        |                    |                    |                    |                                 |                            |                     |                           |             |                      |           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| 1                                   | Babai-Bhiwani (NRSS XXXVI Element II)  | D/C                | 400                | 111                | 299                             | 265                        | 215                 | 1                         | MAY-23      | MAR-23               | RFD       | Details of Tr. Line Falling under Forest: 3.37 Km ,Forest area: 12.90 Ha (2.80 Kms) of Rajsthan + 3.46 Ha (0.57 Kms) of Haryana. Forest proposals submitted on : 15.05.2017 for Haryana and on 11.08.2017 for Rajasthan. Stage I approval from Haryana Forest Deptt. received on 27.03.2018 and Stage I approval from Rajasthan Forest Deptt. received on 06.07.2018. Wildlife Clearance : Wildlife area(ha) : 7.452 Ha (2.80 Kms) Khetri Bansyal Conversion Reserve Wildlife proposals submitted on : 16.02.2018 and at present, Proposal recommended by NBWL and currently recommendations forwarded to State Govt. (Rajasthan). Severe RoW issues: 52/1, 52/3, 53/0, 54/0, 54/1, 54/2 & 54A/0 of Tehsil Dadri and loc. No. 17/0 & 18/0 of Tehsil Khetri. |

# REPORT INDICATING STATUS OF CONSTRUCTION OF SUB STATIONS (220 kV & ABOVE) IN RFD PROGRAMME DURING 2023-24

As on 30-APR-2023

| SI No                                             | Name of Sub Stations                                                            | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Tag Type | Remarks                                                                        |
|---------------------------------------------------|---------------------------------------------------------------------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|----------|--------------------------------------------------------------------------------|
|                                                   |                                                                                 |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |          |                                                                                |
| 1.                                                | 2.                                                                              | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.      | 14.                                                                            |
| CENTRAL SECTOR                                    |                                                                                 |                       |                     |               |                               |                           |                                     |                                    |                                     |               |                      |          |                                                                                |
| DAMODAR VALLEY CORPORATION ( DVC )                |                                                                                 |                       |                     |               |                               |                           |                                     |                                    |                                     |               |                      |          |                                                                                |
| 1                                                 | 220 kv Infrastructure at MTPS (Powerhouse Switchyard)                           | 400/220               | 1x315               |               | 100                           | 20                        | 40                                  | 10                                 |                                     | JAN-24        | JAN-24               | RFD      | Scheduled target - Jan'24                                                      |
| 2                                                 | 220 kv Infrastructure at RTPS (Powerhouse Switchyard)                           | 400/220               | 2x315               |               | 100                           | 20                        | 40                                  | 10                                 |                                     | JAN-24        | JAN-24               | RFD      | Scheduled target - Jan'24                                                      |
| POWER GRID CORPORATION OF INDIA LIMITED ( PGCIL ) |                                                                                 |                       |                     |               |                               |                           |                                     |                                    |                                     |               |                      |          |                                                                                |
| 1                                                 | 1x1500MVA 765/400kV ICT (3rd) at Nizamabad (PG) SS (2x1500MVA already existing) | 765/400               | 1x1500              |               |                               |                           |                                     |                                    |                                     | JUN-23        |                      | RFD      |                                                                                |
| 2                                                 | 1x500MVA 400/220kV ICT (3rd) at Bhatapara (PG)                                  | 400/220               | 500                 |               |                               |                           |                                     |                                    |                                     | JUN-23        |                      | RFD      |                                                                                |
| 3                                                 | 1x500MVA 400/220kV ICT (3rd) at Kolar (PG) SS (2x500MVA already existing)       | 400/220               | 500                 |               |                               |                           |                                     |                                    |                                     | JUL-23        |                      | RFD      |                                                                                |
| 4                                                 | 1x500MVA 400/220kV ICT (3rd) at Palakkad (PG) SS (2x315MVA already existing)    | 400/220               | 500                 |               |                               |                           |                                     |                                    |                                     | JUL-23        |                      | RFD      |                                                                                |
| 5                                                 | 1x500MVA 400/220kV ICT (3rd) at Ranchi (PG) S/S                                 | 400/220               | 500                 |               |                               |                           |                                     |                                    |                                     | MAY-23        |                      | RFD      |                                                                                |
| 6                                                 | 1X500MVA 400/220kV ICT (6th) at Pavagada (Tumkur) PS                            | 400/220               | 500                 |               |                               |                           |                                     |                                    |                                     | FEB-24        |                      | RFD      |                                                                                |
| 7                                                 | 1x500MVA 400/220kV ICT along with associated bays at Kurukshetra (PG) GIS S/S   | 400/220               | 500                 |               |                               |                           |                                     |                                    |                                     | JUN-23        |                      | RFD      |                                                                                |
| 8                                                 | 1x500MVA 400/220kV ICT at Jind                                                  | 400/220               | 500                 |               |                               |                           |                                     |                                    |                                     | MAR-24        |                      | RFD      |                                                                                |
| 9                                                 | 1x500MVA 400/220kV ICT at Kochi SS                                              | 400/220               | 1x500               |               | 0                             | 0                         | 0                                   | 0                                  |                                     | JUN-23        | FEB-23               | RFD      |                                                                                |
| 10                                                | 1x500 MVA 400/230kV ICT (4th) at Arasur S/S                                     | 400/230               | 500                 |               |                               |                           |                                     |                                    |                                     | MAR-24        |                      | RFD      |                                                                                |
| 11                                                | 2x500MVA 400/220kV ICT at Bikaner II PS                                         | 400/220               | 2x500               |               |                               |                           |                                     |                                    |                                     | FEB-24        |                      | RFD      |                                                                                |
| 12                                                | 2x500MVA 400/230kV (4th and 5th) ICT at Tuticorin-II GIS S/S                    | 400/230               | 2x500               |               |                               |                           |                                     |                                    |                                     | JUL-23        |                      | RFD      |                                                                                |
| 13                                                | 400/220kV Ramgarh II PS (4x500 MVA Transformer)                                 | 400/220               | 2000                |               |                               |                           |                                     |                                    |                                     | NOV-23        |                      | RFD      |                                                                                |
| 14                                                | 765/400 1x1500MVA T/F (3rd) at Bikaner(PG)                                      | 765/400               | 1x1500              |               | 100                           | 100                       | 100                                 | 100                                |                                     | APR-23        | MAY-23               | RFD      | Commissioned 04/23.                                                            |
| 15                                                | 765/400/220kV Extension at Bhadla-II (400/220kV 500MVA( 8th) ICT                | 400/220               | 500                 |               | 100                           | 96                        | 95                                  | 90                                 |                                     | OCT-23        | MAR-23               | RFD      | Extn. at 765/400/220 kV, MVA 500 Bhadla-II 6th has been commissioned in 08/22. |
| 16                                                | 765/400/220kV Extension at Bhadla-II (765/400kV 1500MVA 4th ICT)                | 765/400               | 1x1500              |               | 0                             | 0                         | 0                                   | 0                                  |                                     | MAR-24        | MAR-23               | RFD      |                                                                                |

| SI No                                                     | Name of Sub Stations                                                                                 | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Tag Type | Remarks                                                         |
|-----------------------------------------------------------|------------------------------------------------------------------------------------------------------|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|----------|-----------------------------------------------------------------|
|                                                           |                                                                                                      |                       |                     |               | Land Acquired (%)              | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |          |                                                                 |
| 1.                                                        | 2.                                                                                                   | 3.                    | 4.                  | 5.            | 6.                             | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.      | 14.                                                             |
| 17                                                        | 765/400/220kV Extension at Fatehgarh-II (400/220kV 500MVA (9th ))                                    | 400/220               | 500                 |               | 100                            | 100                       | 100                                 | 100                                |                                     | JUN-23        | MAR-23               | RFD      |                                                                 |
| 18                                                        | 765/400/220kV Extension at Fatehgarh-II 765/400kV 1500MVA 6th ICT                                    | 765/400               | 1500                |               |                                |                           |                                     |                                    |                                     | JAN-24        |                      | RFD      |                                                                 |
| 19                                                        | 765/400 kV 1x1500 MVA (5th) ICT at Fatehgarh-II PS                                                   | 765/400               | 1x1500              |               | 100                            | 95                        | 100                                 | 80                                 |                                     | OCT-23        | MAR-23               | RFD      |                                                                 |
| 20                                                        | 765/400kV GIS at Narela (1x1500MVA 765/400kV ICT)                                                    | 765/400               | 1x1500              |               |                                |                           |                                     |                                    |                                     | MAR-24        |                      | RFD      |                                                                 |
| 21                                                        | Aug. of 1x315MVA 400/220kV ICT to 1x500MVA 400/220kV ICT at Patiala (PG) S/S                         | 400/220               | 500                 |               |                                |                           |                                     |                                    |                                     | JUN-23        |                      | RFD      |                                                                 |
| 22                                                        | Aug. of Transformation capacity by 1X500MVA 400/230kV ICT (4th) at Hosur S/S                         | 400/230               | 500                 |               |                                |                           |                                     |                                    |                                     | MAR-24        |                      | RFD      |                                                                 |
| 23                                                        | Ext at 765/400kV Padghe (GIS) PG SS (2 no. 400kV line bays) (1x1500MVA 765/400kV ICT-IV              | 765/400               | 1x1500              |               |                                |                           |                                     |                                    |                                     | FEB-24        |                      | RFD      |                                                                 |
| 24                                                        | Extension 765/400/220kV Bhadla-II PS (500MVA ICT-2nd 3rd 4th and 5th)(Out of which 3 commissioned)   | 400/220               | 500                 |               |                                |                           |                                     |                                    |                                     | MAY-23        |                      | RFD      |                                                                 |
| 25                                                        | Extn. at Bhadla-II PS (500MVAICT-2nd 3rd 4th and 5th ) at Bikaner (PG) Fategarh-II and Bhadla-II)    | 400/220               | 500                 |               | 100                            | 100                       | 100                                 | 100                                |                                     | MAY-23        | MAY-23               | RFD      | Commissioned 04/23.                                             |
| 26                                                        | Replacement of 1x250 MVA 400/220 kV ICT at 765/400/220 kV Moga (PG) S/s with 1x500 MVA 400/220kV ICT | 400/220               | 250                 |               |                                |                           |                                     |                                    |                                     | MAY-23        |                      | RFD      |                                                                 |
| 27                                                        | Replacement of 1x315 MVA 400/220kV ICT (ICT-1) at 400/220 kV Ludhiana (PG) S/s with 1x500 MVA        | 400/220               | 185                 |               |                                |                           |                                     |                                    |                                     | MAY-23        |                      | RFD      |                                                                 |
| 28                                                        | Repl. of 220/132KV 1x50 MVA to 1x160 MVA at Kopili S/stn.                                            | 220/132               | 110                 |               | 100                            | 90                        | 85                                  | 75                                 |                                     | SEP-23        | MAR-23               | RFD      | Substation submerged due to bursting of penstock of Kopili HEP. |
| 29                                                        | Salakati- ICT under (NERSS-XI)                                                                       | 220/132               | 1x100               |               | 0                              | 0                         | 0                                   | 0                                  |                                     | SEP-23        | MAR-23               | RFD      |                                                                 |
| STATE SECTOR                                              |                                                                                                      |                       |                     |               |                                |                           |                                     |                                    |                                     |               |                      |          |                                                                 |
| BIHAR STATE POWER TRANSMISSION COMPANY LIMITED ( BSPTCL ) |                                                                                                      |                       |                     |               |                                |                           |                                     |                                    |                                     |               |                      |          |                                                                 |
| 1                                                         | Bakhtiyarpur (GIS) s/s (2x160))                                                                      | 220/132               | 2x160               |               |                                |                           |                                     |                                    |                                     | JUL-23        |                      | RFD      |                                                                 |
| 2                                                         | Bakhtiyarpur (GIS) s/s (2x500)                                                                       | 400/220               | 2x500               |               | 0                              | 0                         | 0                                   | 0                                  |                                     | JUL-23        | DEC-22               | RFD      | NOA issued on 26.11.2019                                        |
| 3                                                         | Dumraon (GIS) s/s (2nd T/F)                                                                          | 220/132               | 1x160               |               |                                |                           |                                     |                                    |                                     | APR-23        |                      | RFD      |                                                                 |
| 4                                                         | Naubatpur GIS (Balanced) ( 220/132 kV T/Fs of 160 MVA )                                              | 220/132               | 1x160               |               |                                |                           |                                     |                                    |                                     | JUN-23        |                      | RFD      |                                                                 |
| 5                                                         | Raxaul (New) s/s (T/F I)                                                                             | 220/132               | 200                 |               | 80                             | 20                        | 40                                  | 0                                  |                                     | APR-23        | MAR-23               | RFD      | NOA issued on 21.01.2019 & work under progress.                 |
| 6                                                         | Raxaul (New) s/s (T/F II)                                                                            | 220/132               | 200                 |               |                                |                           |                                     |                                    |                                     | AUG-23        |                      | RFD      |                                                                 |

| SI No                                                     | Name of Sub Stations                                                                               | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Tag Type | Remarks                                              |
|-----------------------------------------------------------|----------------------------------------------------------------------------------------------------|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|----------|------------------------------------------------------|
|                                                           |                                                                                                    |                       |                     |               | Land Acquired (%)              | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |          |                                                      |
| 1.                                                        | 2.                                                                                                 | 3.                    | 4.                  | 5.            | 6.                             | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.      | 14.                                                  |
| CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. ( CSPTCL ) |                                                                                                    |                       |                     |               |                                |                           |                                     |                                    |                                     |               |                      |          |                                                      |
| 1                                                         | Patan (Up-gradation of existing 132/33 KV Patan S/s) (2x160)                                       | 220/132               | 2x160               |               |                                |                           |                                     |                                    |                                     | OCT-23        |                      | RFD      |                                                      |
| DELHI TRANSCO LIMITED ( DTL )                             |                                                                                                    |                       |                     |               |                                |                           |                                     |                                    |                                     |               |                      |          |                                                      |
| 1                                                         | 220kV GIS Substation at Rajghat (Conversion of Existing AIS Rajghat to New Rajghat GIS Substation) | 220/33                | 300                 |               |                                |                           |                                     |                                    |                                     | JUN-23        |                      | RFD      |                                                      |
| 2                                                         | 220kV GIS Substation at Timarpur                                                                   | 220/33                | 300                 |               |                                |                           |                                     |                                    |                                     | SEP-23        |                      | RFD      |                                                      |
| GOA ELECTRICITY DEPARTMENT ( ED-GOA )                     |                                                                                                    |                       |                     |               |                                |                           |                                     |                                    |                                     |               |                      |          |                                                      |
| 1                                                         | Tivim (3rd Trf.) (Aug.)                                                                            | 220/33                | 63                  |               | 100                            | 0                         | 0                                   | 0                                  | 0                                   | MAY-23        | MAR-17               | RFD      | Work in progress.                                    |
| GUJARAT ENERGY TRANSMISSION CORP. LIMITED ( GETCO )       |                                                                                                    |                       |                     |               |                                |                           |                                     |                                    |                                     |               |                      |          |                                                      |
| 1                                                         | Besan                                                                                              | 220/66                | 320                 |               |                                |                           |                                     |                                    |                                     | NOV-23        |                      | RFD      |                                                      |
| 2                                                         | Ghiyavad                                                                                           | 220/66                | 320                 |               | 0                              | 0                         | 0                                   | 0                                  |                                     | FEB-24        | MAR-23               | RFD      |                                                      |
| 3                                                         | Kamlapur                                                                                           | 220/66                | 1x160               |               | 0                              | 0                         | 0                                   | 0                                  |                                     | NOV-23        | MAR-23               | RFD      |                                                      |
| 4                                                         | Mera                                                                                               | 220/66                | 2x160               |               | 0                              | 0                         | 0                                   | 0                                  |                                     | NOV-23        | MAR-23               | RFD      |                                                      |
| 5                                                         | Metoda                                                                                             | 220/66                | 320                 |               |                                |                           |                                     |                                    |                                     | NOV-23        |                      | RFD      |                                                      |
| 6                                                         | Patkhilori                                                                                         | 220/66                | 320                 |               |                                |                           |                                     |                                    |                                     | DEC-23        |                      | RFD      |                                                      |
| 7                                                         | Sevaliya                                                                                           | 220/66                | 320                 |               |                                |                           |                                     |                                    |                                     | OCT-23        |                      | RFD      |                                                      |
| 8                                                         | Ukai                                                                                               | 400/220               | 500                 |               | 0                              | 0                         | 0                                   | 0                                  |                                     | JUN-23        | MAR-23               | RFD      |                                                      |
| HARYANA VIDYUT PRASARAN NIGAM LIMITED ( HVPNL )           |                                                                                                    |                       |                     |               |                                |                           |                                     |                                    |                                     |               |                      |          |                                                      |
| 1                                                         | GIS sector-15 II Gurugram                                                                          | 220/66                | 2x160               |               | 0                              | 0                         | 0                                   | 0                                  |                                     | FEB-24        |                      | RFD      | Work in progress                                     |
| 2                                                         | Gurgaon Sector-69 GIS (T/F II)                                                                     | 220/33                | 1x100               |               | 0                              | 0                         | 0                                   | 0                                  |                                     | JUN-23        |                      | RFD      | Work in progress                                     |
| 3                                                         | Harfali (AIS) Palwal                                                                               | 220/66                | 2x100               |               | 0                              | 0                         | 0                                   | 0                                  |                                     | FEB-24        |                      | RFD      | Work awarded on 23.06.2022.                          |
| 4                                                         | HSI IDC Rai Sonapat                                                                                | 220/33                | 2x100               |               | 100                            | 60                        | 50                                  | 50                                 |                                     | AUG-23        | MAY-23               | RFD      | Contract terminated and would be done departmentally |
| 5                                                         | HSI IDC Rai Sonapat                                                                                | 220/132               | 2x160               |               | 100                            | 60                        | 50                                  | 50                                 |                                     | AUG-23        | MAY-23               | RFD      | Contract terminated and would be done departmentally |
| 6                                                         | Roj-Ka-Meo Palwal                                                                                  | 220/66                | 2x160               |               | 100                            | 37                        | 54                                  | 5                                  |                                     | JAN-24        | MAR-23               | RFD      | Terminated, work to be done departmentally.          |
| 7                                                         | Roj-Ka-Meo Palwal                                                                                  | 220/33                | 1x100               |               | 100                            | 56                        | 54                                  | 5                                  |                                     | JAN-24        | MAR-23               | RFD      | Terminated, work to be done departmentally.          |
| 8                                                         | Transport Hub Sector-8 IMT Manesar                                                                 | 220/66                | 2x160               |               | 100                            | 62                        | 20                                  | 3                                  |                                     | FEB-24        | MAR-23               | RFD      | Terminated, work to be done departmentally.          |
| HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. ( HPPTCL ) |                                                                                                    |                       |                     |               |                                |                           |                                     |                                    |                                     |               |                      |          |                                                      |
| 1                                                         | 80/100 MVA GIS Sub-Station at Heiling                                                              | 220/66                | 1x100               |               |                                |                           |                                     |                                    |                                     | SEP-23        |                      | RFD      |                                                      |

| SI No                                                        | Name of Sub Stations                                                                  | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Tag Type | Remarks                                                                                    |
|--------------------------------------------------------------|---------------------------------------------------------------------------------------|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|----------|--------------------------------------------------------------------------------------------|
|                                                              |                                                                                       |                       |                     |               | Land Acquired (%)              | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |          |                                                                                            |
| 1.                                                           | 2.                                                                                    | 3.                    | 4.                  | 5.            | 6.                             | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.      | 14.                                                                                        |
| 2                                                            | Charor (Additional T/F)                                                               | 220/33                | 1x100               |               | 0                              | 0                         | 0                                   | 0                                  |                                     | MAY-23        | MAR-23               | RFD      |                                                                                            |
| 3                                                            | Charor GIS                                                                            | 220/132               | 1x100               |               | 100                            | 30                        | 1                                   | 0                                  |                                     | APR-23        | OCT-22               | RFD      | Design and Drawings approval are under process. Construction Activities have been started. |
| 4                                                            | Kala Amb S/S                                                                          | 220/132               | 200                 |               | 100                            | 5                         | 0                                   | 0                                  |                                     | JUN-23        | MAR-23               | RFD      | Design of the Substation, Supply of Material and Civil works are in progress.              |
| 5                                                            | Kangoo s/s                                                                            | 220/132               | 200                 |               | 0                              | 0                         | 0                                   | 0                                  |                                     | FEB-24        | MAR-23               | RFD      |                                                                                            |
| 6                                                            | Mazra (Chamba) s/s                                                                    | 220/132               | 200                 |               | 0                              | 0                         | 0                                   | 0                                  |                                     | JUN-23        | MAR-23               | RFD      | Under planning stage.                                                                      |
| JHARKHAND URJA SANCHAR NIGAM LTD. ( JUSNL )                  |                                                                                       |                       |                     |               |                                |                           |                                     |                                    |                                     |               |                      |          |                                                                                            |
| 1                                                            | Latehar GSS                                                                           | 400/220               | 630                 |               |                                |                           |                                     |                                    |                                     | JUL-23        |                      | RFD      |                                                                                            |
| 2                                                            | Lohardaga GSS (PGCIL)                                                                 | 220/132               | 300                 |               | 100                            | 95                        | 90                                  | 90                                 |                                     | JUN-23        | MAR-23               | RFD      | Work in Progress.                                                                          |
| J&K POWER DEVELOPMENT DEPARTMENT ( JKPDD )                   |                                                                                       |                       |                     |               |                                |                           |                                     |                                    |                                     |               |                      |          |                                                                                            |
| 1                                                            | Haripora                                                                              | 220/33                | 1x160               |               |                                |                           |                                     |                                    |                                     | SEP-23        |                      | RFD      |                                                                                            |
| 2                                                            | Nagrota GSS                                                                           | 220/33                | 1x100               |               | 0                              | 0                         | 0                                   | 0                                  |                                     | JAN-24        | MAR-23               | RFD      |                                                                                            |
| KARNATAKA POWER TRANSMISSION CORP. LIMITED ( KPTCL )         |                                                                                       |                       |                     |               |                                |                           |                                     |                                    |                                     |               |                      |          |                                                                                            |
| 1                                                            | Bilagi s/s                                                                            | 220/110               | 2x100               |               |                                |                           |                                     |                                    |                                     | FEB-24        |                      | RFD      |                                                                                            |
| 2                                                            | Ghanagapura                                                                           | 220/110               | 2x100               |               |                                |                           |                                     |                                    |                                     | JAN-24        |                      | RFD      |                                                                                            |
| 3                                                            | Keonics (Electronic City) s/s                                                         | 220/66                | 2x150               |               |                                |                           |                                     |                                    |                                     | FEB-24        |                      | RFD      |                                                                                            |
| 4                                                            | Kushtagi (3rd T/F)                                                                    | 220/110               | 1x100               |               |                                |                           |                                     |                                    |                                     | JUN-23        |                      | RFD      |                                                                                            |
| 5                                                            | Malur s/s                                                                             | 220/66                | 1x100               |               |                                |                           |                                     |                                    |                                     | JAN-24        |                      | RFD      |                                                                                            |
| 6                                                            | Puttenahalli (DG Plant) (Additional 3rd T/F)                                          | 220/66                | 1x150               |               |                                |                           |                                     |                                    |                                     | JAN-24        |                      | RFD      |                                                                                            |
| 7                                                            | Somasamudra                                                                           | 220/110               | 2x100               |               |                                |                           |                                     |                                    |                                     | JAN-24        |                      | RFD      |                                                                                            |
| 8                                                            | Srinivasapura s/s                                                                     | 220/66                | 2x100               |               |                                |                           |                                     |                                    |                                     | AUG-23        |                      | RFD      |                                                                                            |
| 9                                                            | Yerandanahalli Replacing 2x100MVA 220/66kV PT by 2x150MVA 220/66kV Power Transformers | 220/66                | 100                 |               |                                |                           |                                     |                                    |                                     | MAY-23        |                      | RFD      |                                                                                            |
| KERALA STATE ELECTRICITY BOARD ( KSEB )                      |                                                                                       |                       |                     |               |                                |                           |                                     |                                    |                                     |               |                      |          |                                                                                            |
| 1                                                            | Kakkad                                                                                | 220/110               | 1x100               |               |                                |                           |                                     |                                    |                                     | JUN-23        |                      | RFD      |                                                                                            |
| 2                                                            | Kottayam                                                                              | 400/220               | 630                 |               | 100                            | 82                        | 99                                  | 96                                 |                                     | APR-23        | MAY-23               | RFD      | Work in progress.                                                                          |
| 3                                                            | Pathanamthitta                                                                        | 220/110               | 1x100               |               |                                |                           |                                     |                                    |                                     | JUN-23        |                      | RFD      |                                                                                            |
| MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. ( MSETCL ) |                                                                                       |                       |                     |               |                                |                           |                                     |                                    |                                     |               |                      |          |                                                                                            |
| 1                                                            | 132KV Level creation at existing 220KV Shendra (old) S/S                              | 220/132               | 2x100               |               |                                |                           |                                     |                                    |                                     | DEC-23        |                      | RFD      |                                                                                            |

| SI No                                                  | Name of Sub Stations                                             | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Tag Type | Remarks                                                                                                                                                                                                                                                        |
|--------------------------------------------------------|------------------------------------------------------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|----------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                        |                                                                  |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |          |                                                                                                                                                                                                                                                                |
| 1.                                                     | 2.                                                               | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.      | 14.                                                                                                                                                                                                                                                            |
| 2                                                      | 220kV Boisar-II Substation(Aug.) (1x 200-150)                    | 220/132               | 50                  |               |                               |                           |                                     |                                    |                                     | SEP-23        |                      | RFD      |                                                                                                                                                                                                                                                                |
| 3                                                      | 220kV Chalisgaon Substation (1x200)                              | 220/132               | 200                 |               | 100                           | 90                        | 90                                  | 80                                 |                                     | SEP-23        | MAR-19               | RFD      | Work in progress. ICT awaited.                                                                                                                                                                                                                                 |
| 4                                                      | 220kV Nanded City Substation (1x50)                              | 220/22                | 1x50                |               |                               |                           |                                     |                                    |                                     | DEC-23        |                      | RFD      |                                                                                                                                                                                                                                                                |
| 5                                                      | 220 kV Walchandnagar Substation (Aug.) (1x200-100)               | 220/132               | 100                 |               |                               |                           |                                     |                                    |                                     | DEC-23        |                      | RFD      |                                                                                                                                                                                                                                                                |
| 6                                                      | 400kV Babhaleshwar S/S (3x167)                                   | 400/220               | 500                 |               |                               |                           |                                     |                                    |                                     | JUL-23        |                      | RFD      |                                                                                                                                                                                                                                                                |
| 7                                                      | 400kV Khadka Substation (3x105)                                  | 400/220               | 3x105               |               |                               |                           |                                     |                                    |                                     | SEP-23        |                      | RFD      |                                                                                                                                                                                                                                                                |
| 8                                                      | 400kV Lonikand Substation (1x50)                                 | 220/22                | 1x50                |               |                               |                           |                                     |                                    |                                     | SEP-23        |                      | RFD      |                                                                                                                                                                                                                                                                |
| 9                                                      | 400kV Waluj Substation (1x50)                                    | 220/33                | 1x50                |               |                               |                           |                                     |                                    |                                     | DEC-23        |                      | RFD      |                                                                                                                                                                                                                                                                |
| 10                                                     | Establishment of 220/ 33 kV Naghbid Substation                   | 220/33                | 125                 |               | 100                           | 88                        | 100                                 | 99                                 |                                     | DEC-23        | MAR-21               | RFD      | S/s backcharged on 26.07.2020.                                                                                                                                                                                                                                 |
| 11                                                     | GIS at New Timber Market (Panvel-II)                             | 220/33                | 2x50                |               |                               |                           |                                     |                                    |                                     | DEC-23        |                      | RFD      |                                                                                                                                                                                                                                                                |
| 12                                                     | GIS Ulve node                                                    | 220/33                | 2x50                |               | 100                           | 89                        | 60                                  | 40                                 |                                     | APR-23        | FEB-23               | RFD      | Work in progress.                                                                                                                                                                                                                                              |
| 13                                                     | New Koyna (Aug) (3x105 MVA)                                      | 400/220               | 3x105               |               | 100                           | 100                       | 100                                 | 100                                |                                     | APR-23        | MAR-23               | RFD      | ICT commissioned on 31.03.2023.                                                                                                                                                                                                                                |
| 14                                                     | Pandharpur Substation(Aug.) (1x200-100)                          | 220/132               | 100                 |               |                               |                           |                                     |                                    |                                     | DEC-23        |                      | RFD      |                                                                                                                                                                                                                                                                |
| 15                                                     | Pardi SS (220/132 2x100 MVA and 220/33 2x50 MVA)                 | 220/132/33            | 2x100+2x50          |               | 100                           | 100                       | 98                                  | 95                                 |                                     | DEC-23        | MAR-23               | RFD      | All erection work completed & Only Testing work Balance. 220kV Uppalwadi-Pardi LOA placed (UG cable).                                                                                                                                                          |
| 16                                                     | Shendra GIS (DMIC)                                               | 220/33                | 2x50                |               | 100                           | 84                        | 100                                 | 87                                 |                                     | DEC-23        | JUN-23               | RFD      | 2X50MVA, 220/33kV Power T/F testing work balance, CRP & SCADA testing work in progress, 33kV GIS scheme testing balance. Minor earthing work balance at 33kV side which is kept on hold due to the cable trench work by M/S AITL (DMIC). All material received |
| 17                                                     | Up-gradation of existing 132 kV Pandharkawda S/S to 220 kV level | 220/132               | 1x100               |               |                               |                           |                                     |                                    |                                     | DEC-23        |                      | RFD      |                                                                                                                                                                                                                                                                |
| M.P. POWER TRANSMISSION CORPORATION LIMITED ( MPPTCL ) |                                                                  |                       |                     |               |                               |                           |                                     |                                    |                                     |               |                      |          |                                                                                                                                                                                                                                                                |
| 1                                                      | Chichli Addl. T/F                                                | 220/132               | 1x160               |               | 100                           | 100                       | 0                                   | 0                                  |                                     | APR-23        | MAR-23               | RFD      |                                                                                                                                                                                                                                                                |
| 2                                                      | Indore -SZ 220 kV S/s Replacement of 3x40MVA by 1x160MVA X-mer   | 220/132               | 40                  |               |                               |                           |                                     |                                    |                                     | DEC-23        |                      | RFD      |                                                                                                                                                                                                                                                                |
| 3                                                      | Itarsi 220 kV S/s replacement of 3x40MVA by 1x160MVA X-mer       | 220/132               | 40                  |               |                               |                           |                                     |                                    |                                     | DEC-23        |                      | RFD      |                                                                                                                                                                                                                                                                |

| SI No                                                   | Name of Sub Stations                                                | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Tag Type | Remarks                                                         |
|---------------------------------------------------------|---------------------------------------------------------------------|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|----------|-----------------------------------------------------------------|
|                                                         |                                                                     |                       |                     |               | Land Acquired (%)              | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |          |                                                                 |
| 1.                                                      | 2.                                                                  | 3.                    | 4.                  | 5.            | 6.                             | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.      | 14.                                                             |
| 4                                                       | Jabalpur 220 kV S/s replacement of 3x40MVA by 1x160MVA X-mer        | 220/132               | 40                  |               |                                |                           |                                     |                                    |                                     | JUN-23        |                      | RFD      |                                                                 |
| 5                                                       | Julwaniya S/s (Addl. 160MVA X-mer )                                 | 220/132               | 1x160               |               |                                |                           |                                     |                                    |                                     | JUN-23        |                      | RFD      |                                                                 |
| 6                                                       | Kirnapur Addl. T/F                                                  | 400/132               | 1x100               |               | 100                            | 91                        | 37                                  | 37                                 |                                     | APR-23        | JAN-23               | RFD      | Additional 100MVA X-mer work in progress                        |
| 7                                                       | Nagda 220 kV S/s Aug. (200-125)                                     | 220/132               | 75                  |               |                                |                           |                                     |                                    |                                     | SEP-23        |                      | RFD      |                                                                 |
| 8                                                       | Nimrani Addl. T/F                                                   | 220/132               | 1x160               |               | 100                            | 70                        | 8                                   | 8                                  |                                     | APR-23        | MAR-23               | RFD      |                                                                 |
| ORISSA POWER TRANSMISSION CORPORATION LTD. ( OPTCL )    |                                                                     |                       |                     |               |                                |                           |                                     |                                    |                                     |               |                      |          |                                                                 |
| 1                                                       | 2X160 MVA 220/132kV Turumunga S/s                                   | 220/132               | 2x160               |               | 100                            | 75                        | 80                                  | 80                                 |                                     | FEB-24        | JUN-23               | RFD      | 132/33kV may be changed to 220/33kV                             |
| 2                                                       | 2X20 MVA 220/33kV Balichandrapur (Palei) S/s                        | 220/33                | 40                  |               | 100                            | 70                        | 80                                  | 70                                 |                                     | JUN-23        |                      | RFD      |                                                                 |
| 3                                                       | 2X63 MVA 220/33kV Kantabada S/s                                     | 220/33                | 126                 |               | 100                            | 100                       | 100                                 | 100                                |                                     | MAY-23        | MAY-23               | RFD      | Commissioned 04/23.                                             |
| 4                                                       | Bamra S/s (160 MVA T/F - II)                                        | 220/132               | 1x160               |               | 100                            | 40                        | 50                                  | 40                                 |                                     | JUN-23        | MAR-24               | RFD      |                                                                 |
| 5                                                       | Dhamra S/s (T/F -I)                                                 | 220/132               | 160                 |               | 100                            | 100                       | 100                                 | 100                                |                                     | APR-23        | MAY-23               | RFD      | Commissioned 04/23.                                             |
| 6                                                       | Dhamra S/S (T/F - II)                                               | 220/132               | 160                 |               |                                |                           |                                     |                                    |                                     | APR-23        |                      | RFD      |                                                                 |
| PUNJAB STATE TRANSMISSION CORPORATION LIMITED ( PSTCL ) |                                                                     |                       |                     |               |                                |                           |                                     |                                    |                                     |               |                      |          |                                                                 |
| 1                                                       | 220 kV S/S Banga (Addl. 100 MVA T/F)                                | 220/132               | 1x100               |               | 100                            | 60                        | 0                                   | 0                                  |                                     | JAN-24        | APR-23               | RFD      | Civil works under progress. Likely to be completed by June.2023 |
| 2                                                       | 220 kV S/S Banur (Aug. of 1x100 MVA T/F with 1x160 MVA T/F)         | 220/66                | 60                  |               |                                |                           |                                     |                                    |                                     | NOV-23        |                      | RFD      |                                                                 |
| 3                                                       | 220 kV S/S Budhlada (1x160 MVA T/F) (Upgraded from 66 KV to 220 KV) | 220/66                | 160                 |               |                                |                           |                                     |                                    |                                     | DEC-23        |                      | RFD      |                                                                 |
| 4                                                       | 220 kV S/S G-1. (Aug. of 2x100 MVA T/F with 2x160 MVA)              | 220/66                | 120                 |               |                                |                           |                                     |                                    |                                     | MAY-23        |                      | RFD      |                                                                 |
| 5                                                       | 220 kV S/S Kharar (Aug. of 1x100 MVA T/F with 1x160 MVA T/F)        | 220/66                | 60                  |               |                                |                           |                                     |                                    |                                     | NOV-23        |                      | RFD      |                                                                 |
| 6                                                       | 220 kV S/S Naraingarh (Addl. 100 MVA T/F)                           | 220/66                | 1x100               |               | 100                            | 80                        | 70                                  | 60                                 |                                     | DEC-23        | MAR-23               | RFD      | Work in progress. Likely to be completed by July 2023           |
| 7                                                       | 400 kV S/S Dhanansu (1x315 MVA)                                     | 400/220               | 1x315               |               |                                |                           |                                     |                                    |                                     | SEP-23        |                      | RFD      |                                                                 |
| 8                                                       | Dhandari Kalan-2 (Aug. of 2x100 MVA T/F with 2x160 MVA T/F)         | 220/66                | 120                 |               |                                |                           |                                     |                                    |                                     | JUL-23        |                      | RFD      |                                                                 |
| 9                                                       | Gurdaspur (1x100 MVA) (Upgraded from 66 KV to 220 KV)               | 220/66                | 1x100               |               |                                |                           |                                     |                                    |                                     | AUG-23        |                      | RFD      |                                                                 |
| 10                                                      | Nakodar (Aug .of 1x315 MVA T/F 1 with 1x500 MVA T/F)                | 400/220               | 185                 |               |                                |                           |                                     |                                    |                                     | AUG-23        |                      | RFD      |                                                                 |
| 11                                                      | Ropar ( New 1x500 MVA ) 1st T/F                                     | 400/220               | 500                 |               |                                |                           |                                     |                                    |                                     | NOV-23        |                      | RFD      |                                                                 |
| 12                                                      | Ropar (New 1x500 MVA ) 2nd T/F                                      | 400/220               | 500                 |               |                                |                           |                                     |                                    |                                     | DEC-23        |                      | RFD      |                                                                 |

| SI No                                                            | Name of Sub Stations                         | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Tag Type | Remarks                                                                                                                                                         |
|------------------------------------------------------------------|----------------------------------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|----------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                  |                                              |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |          |                                                                                                                                                                 |
| 1.                                                               | 2.                                           | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.      | 14.                                                                                                                                                             |
| 13                                                               | Udhoke (Addl. T/F)                           | 220/66                | 1x100               |               | 100                           | 80                        | 80                                  | 80                                 |                                     | JUN-23        | MAR-23               | RFD      | Work in progress. This T/F is kept spare for emergency until new T/F reached. Likely to be completed by March-2023                                              |
| RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED ( RVPNL )                |                                              |                       |                     |               |                               |                           |                                     |                                    |                                     |               |                      |          |                                                                                                                                                                 |
| 1                                                                | Banar GIS (Distt. Jodhpur)                   | 220/132               | 200                 |               | 100                           | 30                        | 40                                  | 5                                  |                                     | AUG-23        | OCT-23               | RFD      | work under progress                                                                                                                                             |
| 2                                                                | Reodar (Distt.Sirohi)                        | 220/132               | 1x160               |               | 100                           | 80                        | 50                                  | 30                                 |                                     | AUG-23        | AUG-23               | RFD      | Work order issued on 26.05.2021 to M/s Sumaja , New Delhi. Work under progress. Work order issued on 26.05.2021 to M/s Sumaja , New Delhi. Work under progress. |
| TAMILNADU TRANSMISSION CORPORATION LTD. ( TANTRANSCO )           |                                              |                       |                     |               |                               |                           |                                     |                                    |                                     |               |                      |          |                                                                                                                                                                 |
| 1                                                                | Ariyalur S/S                                 | 765/400               | 2x1500              |               | 100                           | 95                        | 95                                  | 95                                 |                                     | SEP-23        | MAR-23               | RFD      | Work under progress.                                                                                                                                            |
| 2                                                                | Erode (T/F - II)                             | 230/110               | 100                 |               |                               |                           |                                     |                                    |                                     | JUN-23        |                      | RFD      |                                                                                                                                                                 |
| 3                                                                | Karuppur                                     | 230/110               | 200                 |               | 100                           | 99                        | 99                                  | 99                                 |                                     | APR-23        | MAR-23               | RFD      | testing under progress                                                                                                                                          |
| 4                                                                | Maraimalai Nagar                             | 230/110               | 2x100               |               |                               |                           |                                     |                                    |                                     | JUL-23        |                      | RFD      |                                                                                                                                                                 |
| 5                                                                | Nanguneri                                    | 230/110               | 2x100               |               |                               |                           |                                     |                                    |                                     | FEB-24        |                      | RFD      |                                                                                                                                                                 |
| 6                                                                | North Chennai Pooling Station (GIS) (3X1500) | 765/400               | 3x1500              |               | 100                           | 98                        | 98                                  | 98                                 |                                     | AUG-23        | MAR-24               | RFD      | All erection work testing completed                                                                                                                             |
| 7                                                                | Selvapuram                                   | 230/110               | 2x100               |               | 100                           | 80                        | 95                                  | 95                                 |                                     | JUL-23        | MAR-24               | RFD      | slow progress of work by the contractor.                                                                                                                        |
| 8                                                                | Thiruvannamiyur                              | 230/110               | 200                 |               | 100                           | 90                        | 80                                  | 80                                 |                                     | APR-23        | MAR-23               | RFD      | Relay testing under progress                                                                                                                                    |
| 9                                                                | Vellalaviduthi (2X200)                       | 400/110               | 2x200               |               | 100                           | 98                        | 100                                 | 100                                |                                     | SEP-23        | MAR-23               | RFD      | Work under progress.                                                                                                                                            |
| 10                                                               | Vellalaviduthi (2X315 )                      | 400/230               | 2x315               |               | 100                           | 95                        | 95                                  | 90                                 |                                     | SEP-23        | MAR-23               | RFD      | Work under progress.                                                                                                                                            |
| 11                                                               | Vembakkam                                    | 230/110               | 2x100               |               |                               |                           |                                     |                                    |                                     | FEB-24        |                      | RFD      |                                                                                                                                                                 |
| TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED ( APTRANSCO ) |                                              |                       |                     |               |                               |                           |                                     |                                    |                                     |               |                      |          |                                                                                                                                                                 |
| 1                                                                | Aug. at Jammalamadugu                        | 400/220               | 500                 |               | 100                           | 100                       | 100                                 | 100                                |                                     | SEP-23        | MAY-23               | RFD      | Commissioned 04/23.                                                                                                                                             |
| 2                                                                | Aug.at Kalpaka -4th (500MVA)                 | 400/220               | 500                 |               | 100                           | 50                        | 0                                   | 0                                  |                                     | MAY-21        | FEB-23               | RFD      | Work in Progress.                                                                                                                                               |
| 3                                                                | Dharmavaram                                  | 220/132               | 2x100               |               | 0                             | 0                         | 0                                   | 0                                  |                                     | JUN-23        | FEB-23               | RFD      |                                                                                                                                                                 |
| 4                                                                | Hindupur (ICT 3rd and 4th)                   | 400/220               | 2x315               |               | 0                             | 0                         | 0                                   | 0                                  |                                     | JUN-23        |                      | RFD      | Already covered .i.e Aug at Hindupur                                                                                                                            |
| 5                                                                | Pampanur Tanda (GEC-I)                       | 220/132               | 2x160               |               | 0                             | 0                         | 0                                   | 0                                  |                                     | SEP-23        | JAN-23               | RFD      |                                                                                                                                                                 |
| 6                                                                | Penukonda(GEC-I)                             | 220/132               | 2x160               |               | 0                             | 0                         | 0                                   | 0                                  |                                     | JUN-23        | SEP-21               | RFD      | Site identified at Budili village near Gorantla, pursuing with Revenue authorities.                                                                             |
| 7                                                                | Piduguralla (Upgradation)                    | 220/132               | 160                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     | MAY-23        | FEB-23               | RFD      |                                                                                                                                                                 |

| SI No                                                       | Name of Sub Stations                  | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Tag Type | Remarks                                                      |
|-------------------------------------------------------------|---------------------------------------|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|----------|--------------------------------------------------------------|
|                                                             |                                       |                       |                     |               | Land Acquired (%)              | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |          |                                                              |
| 1.                                                          | 2.                                    | 3.                    | 4.                  | 5.            | 6.                             | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.      | 14.                                                          |
| 8                                                           | Tiruvuru                              | 220/132               | 3x100               |               |                                |                           |                                     |                                    |                                     | JUN-23        |                      | RFD      |                                                              |
| Transmission Corporation of Telangana Limited ( TSTRANSCO ) |                                       |                       |                     |               |                                |                           |                                     |                                    |                                     |               |                      |          |                                                              |
| 1                                                           | Ammavaripet                           | 220/132               | 200                 |               | 100                            | 85                        | 91                                  | 91                                 |                                     | APR-23        | MAR-23               | RFD      | Works under progress.                                        |
| 2                                                           | Bhupalapally (KTPP) SS (2x500 2x160)  | 400/220/132           | 2x500+2x160         |               |                                |                           |                                     |                                    |                                     | JUL-23        |                      | RFD      |                                                              |
| 3                                                           | Chandanvally (T/F II)                 | 220/132               | 1x100               |               |                                |                           |                                     |                                    |                                     | JUN-23        |                      | RFD      |                                                              |
| 4                                                           | Choutuppal S/S (T/F - II)             | 400/220               | 500                 |               |                                |                           |                                     |                                    |                                     | SEP-23        |                      | RFD      |                                                              |
| 5                                                           | Devannapet LI SS (3x40 2x25 MVA)      | 220/11                | 170                 |               | 100                            | 95                        | 100                                 | 95                                 |                                     | MAY-23        | APR-30               | RFD      | Testing Under Progress                                       |
| 6                                                           | Husnabad                              | 220/132               | 200                 |               | 100                            | 85                        | 95                                  | 90                                 |                                     | APR-23        | MAR-23               | RFD      | Works under progress. This SS is conventional and not GIS SS |
| 7                                                           | KMTP SS (2x160)                       | 220/132               | 2x160               |               |                                |                           |                                     |                                    |                                     | FEB-24        |                      | RFD      |                                                              |
| 8                                                           | Yacharam Thanda LI SS (3x40 2x25 MVA) | 220/11                | 170                 |               | 100                            | 45                        | 95                                  | 60                                 |                                     | JAN-24        | DEC-23               | RFD      | Works are under progress                                     |
| U.P. POWER TRANSMISSION CORPORATION LTD. ( UPPTCL )         |                                       |                       |                     |               |                                |                           |                                     |                                    |                                     |               |                      |          |                                                              |
| 1                                                           | Anandnagar (Gorakhpur) S/s            | 220/132               | 2x160               |               | 100                            | 60                        | 40                                  | 25                                 |                                     | JUL-23        | MAR-23               | RFD      | Work in progress.                                            |
| 2                                                           | Babina S/s Jhansi (T/F II)            | 220/132               | 1x160               |               | 100                            | 100                       | 100                                 | 100                                |                                     | APR-23        | MAY-23               | RFD      | Commissioned 04/23.                                          |
| 3                                                           | Balrampur S/s (T/F II)                | 220/132               | 1x160               |               | 100                            | 100                       | 100                                 | 100                                |                                     | SEP-23        | MAY-23               | RFD      | Commissioned 04/23.                                          |
| 4                                                           | Bhadohi S/S(T/F - I)                  | 220/132               | 200                 |               | 100                            | 75                        | 95                                  | 60                                 |                                     | MAY-23        | MAR-23               | RFD      | Work in progress.                                            |
| 5                                                           | Bhadohi s/s (T/F - II)                | 220/132               | 200                 |               |                                |                           |                                     |                                    |                                     | SEP-23        |                      | RFD      |                                                              |
| 6                                                           | Dataganj                              | 220/132               | 2x160               |               | 100                            | 99                        | 72                                  | 53                                 |                                     | MAY-23        | MAR-23               | RFD      | Work in progress.                                            |
| 7                                                           | Deoband (Saharanpur) S/s              | 220/132               | 2x160               |               | 100                            | 100                       | 100                                 | 100                                |                                     | MAY-23        | MAY-23               | RFD      | Commissioned 04/23.                                          |
| 8                                                           | Faridpur (Bareilly) - T/F-II          | 220/132               | 1x100               |               |                                |                           |                                     |                                    |                                     | APR-23        |                      | RFD      |                                                              |
| 9                                                           | Farrukhabad S/s (T/F II)              | 220/132               | 1x160               |               | 100                            | 100                       | 100                                 | 100                                |                                     | APR-23        | MAY-23               | RFD      | Commissioned 04/23.                                          |
| 10                                                          | Jalpura S/s                           | 220/132               | 2x160               |               |                                |                           |                                     |                                    |                                     | AUG-23        |                      | RFD      |                                                              |
| 11                                                          | Kanduni S/s                           | 220/132               | 2x160               |               |                                |                           |                                     |                                    |                                     | NOV-23        |                      | RFD      |                                                              |
| 12                                                          | Khatauli S/s (T/F-II)                 | 220/132               | 1x160               |               |                                |                           |                                     |                                    |                                     | JUN-23        |                      | RFD      |                                                              |
| 13                                                          | Khorabar S/s                          | 220/132               | 180                 |               |                                |                           |                                     |                                    |                                     | NOV-23        |                      | RFD      |                                                              |
| 14                                                          | Kidwainagar S/s Kanpur (T/F III)      | 220/33                | 60                  |               |                                |                           |                                     |                                    |                                     | APR-23        |                      | RFD      |                                                              |
| 15                                                          | Kirawali S/S                          | 220/132               | 2x100               |               | 100                            | 80                        | 85                                  | 48                                 |                                     | JUL-23        | MAR-23               | RFD      | Work in progress.                                            |
| 16                                                          | Knowledge Park-5 S/s                  | 220/132               | 2x160               |               |                                |                           |                                     |                                    |                                     | AUG-23        |                      | RFD      |                                                              |
| 17                                                          | Maharajganj S/s                       | 220/132               | 1x160               |               | 100                            | 85                        | 85                                  | 60                                 |                                     | MAY-23        | FEB-23               | RFD      | Work in progress.                                            |
| 18                                                          | Modipuram-II (T/F II)                 | 220/132               | 1x160               |               |                                |                           |                                     |                                    |                                     | SEP-23        |                      | RFD      |                                                              |
| 19                                                          | Morta S/s                             | 220/33                | 180                 |               |                                |                           |                                     |                                    |                                     | AUG-23        |                      | RFD      |                                                              |
| 20                                                          | Moth-II Jhansi T/F-I                  | 220/132               | 1x160               |               | 100                            | 100                       | 100                                 | 100                                |                                     | JUL-23        | MAY-23               | RFD      | Commissioned 04/23.                                          |

| SI No                                                              | Name of Sub Stations                                                         | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Tag Type | Remarks                                                  |
|--------------------------------------------------------------------|------------------------------------------------------------------------------|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|----------|----------------------------------------------------------|
|                                                                    |                                                                              |                       |                     |               | Land Acquired (%)              | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |          |                                                          |
| 1.                                                                 | 2.                                                                           | 3.                    | 4.                  | 5.            | 6.                             | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.      | 14.                                                      |
| 21                                                                 | Rasra S/s (T/F II)                                                           | 400/220               | 500                 |               |                                |                           |                                     |                                    |                                     | OCT-23        |                      | RFD      |                                                          |
| 22                                                                 | Sahupuri S/S                                                                 | 400/220               | 2x500               |               | 100                            | 95                        | 95                                  | 88                                 |                                     | OCT-23        | MAR-23               | RFD      | Work in progress. 500MVA T/F-I: Erection under progress. |
| 23                                                                 | Sangipur S/s Pratapgarh (T/F II)                                             | 220/132               | 1x160               |               |                                |                           |                                     |                                    |                                     | MAY-23        |                      | RFD      |                                                          |
| 24                                                                 | Shamli S/s (T/F -II)                                                         | 400/220               | 500                 |               |                                |                           |                                     |                                    |                                     | AUG-23        |                      | RFD      |                                                          |
| 25                                                                 | YEIDA Sec-18 S/s                                                             | 220/33                | 180                 |               |                                |                           |                                     |                                    |                                     | MAY-23        |                      | RFD      |                                                          |
| 26                                                                 | YEIDA Sec-24 S/s                                                             | 220/132               | 2x160               |               |                                |                           |                                     |                                    |                                     | DEC-23        |                      | RFD      |                                                          |
| WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED ( WBSETCL ) |                                                                              |                       |                     |               |                                |                           |                                     |                                    |                                     |               |                      |          |                                                          |
| 1                                                                  | Durgapur 400KV SS Tr. Aug.                                                   | 400/220               | 1x315               |               |                                |                           |                                     |                                    |                                     | DEC-23        |                      | RFD      |                                                          |
| 2                                                                  | Durgapur AB Zone 220 KV GIS                                                  | 220/132               | 2x160               |               | 0                              | 0                         | 0                                   | 0                                  | 0                                   | OCT-23        | MAR-19               | RFD      |                                                          |
| 3                                                                  | Falakata 220 KV GIS                                                          | 220/132               | 2x160               |               |                                |                           |                                     |                                    |                                     | JAN-24        |                      | RFD      |                                                          |
| 4                                                                  | Food Park 220 KV GIS                                                         | 220/33                | 2x50                |               |                                |                           |                                     |                                    |                                     | JAN-24        |                      | RFD      |                                                          |
| 5                                                                  | Gokarna 400KV SS Tr. Aug.                                                    | 400/220               | 1x315               |               | 0                              | 0                         | 0                                   | 0                                  |                                     | APR-23        | MAR-23               | RFD      |                                                          |
| 6                                                                  | Jangalpur GIS                                                                | 220/132               | 2x160               |               | 0                              | 0                         | 0                                   | 0                                  |                                     | MAY-23        | MAR-23               | RFD      |                                                          |
| 7                                                                  | Mangalpur 220/33 kV GIS                                                      | 220/132               | 2x100               |               |                                |                           |                                     |                                    |                                     | OCT-23        |                      | RFD      |                                                          |
| 8                                                                  | New Town AA-IIC GIS                                                          | 220/132               | 2x160               |               | 100                            | 98                        | 97                                  | 90                                 |                                     | OCT-23        | DEC-22               | RFD      |                                                          |
| 9                                                                  | New Town AA-IIC (GIS)                                                        | 220/132               | 2x100               |               |                                |                           |                                     |                                    |                                     | OCT-23        |                      | RFD      |                                                          |
| PRIVATE SECTOR                                                     |                                                                              |                       |                     |               |                                |                           |                                     |                                    |                                     |               |                      |          |                                                          |
| ADANI POWER LTD. ( APL )                                           |                                                                              |                       |                     |               |                                |                           |                                     |                                    |                                     |               |                      |          |                                                          |
| 1                                                                  | 2x500MVA (400/230 kV) Karur Pooling Station                                  | 400/230               | 2x500               |               |                                |                           |                                     |                                    |                                     | JUL-23        |                      | RFD      |                                                          |
| 2                                                                  | Warangal (New) S/S with 2X1500 MVA transformers and 2X240 MVAR bus reactors. | 765/400               | 2x1500              |               |                                |                           |                                     |                                    |                                     | APR-23        |                      | RFD      |                                                          |
| G R Infraprojects Limited ( GRINFRA )                              |                                                                              |                       |                     |               |                                |                           |                                     |                                    |                                     |               |                      |          |                                                          |
| 1                                                                  | Establishment of at Pachora SEZ PP with 420 kV (125 MVAR) bus reactor        | 400/220               | 1500                |               |                                |                           |                                     |                                    |                                     | NOV-23        |                      | RFD      |                                                          |
| Indigrid Ltd ( INDIGRID )                                          |                                                                              |                       |                     |               |                                |                           |                                     |                                    |                                     |               |                      |          |                                                          |
| 1                                                                  | Establishment of 2x500MVA (400/220kV) near Kallam PS                         | 400/220               | 2x500               |               | 100                            | 47                        | 70                                  | 3                                  |                                     | DEC-23        | OCT-23               | RFD      |                                                          |
| ReNew Transmission Ventures Private Limited ( RTVPL )              |                                                                              |                       |                     |               |                                |                           |                                     |                                    |                                     |               |                      |          |                                                          |
| 1                                                                  | Aug. Koppal (PS)                                                             | 400/220               | 2x500               |               | 100                            | 46                        | 88                                  | 19                                 |                                     | JAN-24        | DEC-23               | RFD      |                                                          |
| 2                                                                  | Gadag (PS) 2X500 MVA)                                                        | 400/220               | 2x500               |               | 100                            | 48                        | 86                                  | 10                                 |                                     | OCT-23        | SEP-23               | RFD      |                                                          |
| 3                                                                  | Koppal (PS)                                                                  | 400/220               | 1500                |               | 100                            | 99                        | 100                                 | 100                                |                                     | NOV-23        | JUN-23               | RFD      |                                                          |
| STERLITE GRID LTD. ( SGL )                                         |                                                                              |                       |                     |               |                                |                           |                                     |                                    |                                     |               |                      |          |                                                          |
| 1                                                                  | Nangalbibra S/S                                                              | 220/132               | 2x160               |               |                                |                           |                                     |                                    |                                     | DEC-23        |                      | RFD      |                                                          |