

REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE) VIS-A-VIS PROGRAMME DURING 2016-2017

As on 31-JAN-2017

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

DAMODAR VALLEY CORPORATION (DVC)

1	Gola - Ranchi (PG)	D/C	220	112	226	170	118	0	NOV-14	MAY-17	Railway Crossing: SER, Ranchi approved in principle for 3 no.rail crossing on 24.11.2014.Way leave charges has been deposited for 03 no. rail crossing & SER,Ranchi has given permission for execution of constrction work of 03 no. rail crossing on 16.12.15 PTCC: Joint inspection report has been already submitted by AGM (NWO-CFA), O/o The CGMT,Jharkhand circle,Ranchi on 15.09.15 to The DET (PTCC),E/Region,Inspection cell Kolkata. Forest Clearance: Working Clearance issued on 22.5.2015. Progress affected due to non-availability of tower materials. In order to solve fund crisis faced by Contractor (M/s ECI-SEW), approval has been arranged for payment to the sub-vendor directly & subsequently 234 MT of tower materials has been delivered at site.
2	LILO of Mejia-Kalyaneswari at Burnpur S/S	D/C	220	37	79	55	0	0		DEC-16	Severe ROW problem in 17 no locations. SE Railway has given in principle clearance of crossing. Around 24 no. locations outside the ISP premises are being diverted again due to severe ROW problem. Contractual issues cropped up due to repeated route diversion. Presently work is held up.Likely to be dropped.
3	Mejia TPS - Gola	D/C	220	342	552	541	509	213	DEC-08	APR-17	Forest: Working clearance obtained on 6.3.13. Contractual issues cropped up due to delay in obtaining forest clearance as well as theft of materials (100 Ckm) from erected line. Rectification work of the theft portion of the line has been completed. 54 KM (i.e 108 CKM) of line has been charged at 220 KV from MTPS end on 09.9.15. Rectification work and stringing work is under progress.
4	Raghunathpur TPS -Ranchi (PG)	D/C	400	311	439	439	439	306	AUG-10	MAR-17	Forest:Working clearance obtained in Jan'13. PTCC Clearance:PTCC issued on 18.2.2014. Aviation clearance : Obtained Slow progress due to non-availability of working gang due to fund crunch of Contractor (M/s Jyoti Structures). Approval has been arranged for payment to the sub-vendor directly to solve above fund crisis of M/s JSL which has subsequently resumed work in Sep 2015 for balance

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Trasmission Lines: Page 1 of 89

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

portion.Charged at 400 KV upto Loc No 336 on 10.01.17.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

NHPC LIMITED (NHPC)

1 LILO of Lakhwar HEP- Muzaffarnagar at Vyasi HEP D/C 220 JAN-17

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)

1	Ajmer (New) - Ajmer (RVPN) (Quad)	D/C	400	114	199	152	145	28	APR-17	SEP-17	18 locs. under severe ROW problem. Matter taken up with State administration.Not yet resolved.Critical
2	Ajmer (new) - Bikaner line	D/C	765	544	808					MAY-19	Award placed in Aug'16. Engg. in progress.
3	Allahabad - Kanpur line	D/C	400	486	652	631	609	313	JUN-16	JUN-17	ROW at both ends.
4	Angul - Jharsauguda line	D/C	765	580	790	694	598	115	DEC-15	DEC-17	ROW being faced near Angul end. Huge forest involvement (Stage-I clearance obtained). Working permission awaited.
5	Aurangabad (PG) - Padghe (PG)	D/C	765	570	773	728	704	404	AUG-14	DEC-17	Forest clearance received.Commissioning matching with down stream Kudus (MSETCL) S/s. MSETCL S/stn. Critical.
6	Aurangabad - Boisar line	D/C	400	654	860	832	805	464	JUL-14	SEP-17	Stage - I Forest clearance (138ha.) received in Aug'15. Work permission obtained in Oct'15. Work under progress. However, severe ROW problem is being encountered in grape garden area. Critical
7	Aurangabad - III - Aurangabad (PG)	2xS/C	765								
8	Banaskanta - Chittorgarh line	D/C	765	572	843	605	426	0	APR-18	APR-18	Work under progress.
9	Banaskanta - Sankhari line	D/C	400	52	78	25	0	0	APR-18	APR-18	Work under progress.
10	Betul - Khandwa (Quad) line	D/C	400	338	435	435	435	338	MAY-16	AUG-16	Ready for Commissioning 08/16.
11	Bhadla (PG) - Bhadla (RVPN) line	D/C	400	50	82					JAN-19	Award placed in Aug'16.Engg. in progress.
12	Bhadla - Bikaner line	D/C	765	400	484					JAN-19	Award placed in Sep'16. Engg. in progress.
13	Bhuj Pool - Banaskanta line	D/C	765	618	760	155	36	0	JUL-18	JUL-18	Work under progress.
14	Biharshariff (Ckt III & IV) - Kahalgaon (NTPC)	D/C	400	26	42	36	36	18		APR-17	Bays at NTPC awarded in May'16. Completion of bay by NTPC delayed.
15	Bikaner - Moga (PG) line	D/C	765	700	1018	11				MAY-19	Award placed in Aug'16. Work under progress.
16	Champa Pooling Station - Kurukshetra (HVDC) BIPOLE Line	BIPOL E	800	2574	3477	3477	3477	2574	JUN-15	SEP-16	Ready for Commissioning 9/16.
17	Chilikaluraipeta - Narasaraopeta	D/C	400	84	119				APR-19	APR-19	Award placed in Mar'16. Engg. in progress.
18	Chilikaluripeta - Cudappah	D/C	765	550	735	290	125	4	APR-19	APR-19	Work under progress.
19	Chittorgarh (New) - Chittorgarh (RVPN) (Quad) line	D/C	400	50	136	131	73	25	APR-17	APR-17	Work under progress.
20	Chittorgarh - Ajmer line	D/C	765	418	577	565	525	58	APR-18	DEC-17	Work under progress.Efforts are being made to complete earlier. 12 locs. under ROW & 01 loc. under sub judice.
21	Cudappah - Madhugiri	D/C	400		709	84	29		APR-19	FEB-19	work under progress.
22	Cuddapah - Hindupur (Q)	D/C	400	360	534	200	149	0		JUL-18	Work under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

44	Kakrapar APP - Vapi line	D/C	400	234	326	326	326	234	OCT-16	APR-17	Apr'17. Line completed. Gen. proj. delayed. However, contingency arrangement being worked out subject to availability of Sw. Yd. at Kakarapar end which is expected by Apr'17.
45	Kameng - Balipara	D/C	400	110	149	146	133	44	AUG-13	DEC-17	ATS slowed-down to the extent possible to match Gen. (ant. by Dec'17).
46	Kanpur (new) - Kanpur (exit)	D/C	400	41	62	62	62	41	OCT-14	JUN-16	Ready for Commissioning 06/16.
47	Kanpur - Jhatikara	S/C	765	466	1269	1269	1269	466	OCT-14	JUN-16	Ready for Commissioning 06/16.
48	Khandwa - Indore line	D/C	400	344	479	479	479	344	MAY-16	AUG-16	Ready for Commissioning 08/16.
49	Khargone TPP-Indore	D/C	400								
50	Kishanganga - Amargarh	D/C	220	78	148	96	36		JUL-17	NOV-17	Work affected due to disturbance in Kashmir since Jul'16 & slow process to resolve compensation issue. State/MoP help required. All efforts shall be made to complete line matching with Generation.
51	Kishanganga - Wagoora	D/C	220	228	248	71	8		MAR-18	MAR-18	Work affected due to disturbance in Kashmir since Jul'16 & slow progress. To resolve compensation issue. State/MOP help required.
52	Kishenpur - New Wanpoh line (132 KM D/C + 7 KM Multi Ckt)	MC+D/C	400	278	399	396	395	274	JUL-13	MAR-17	Due to distrubance in Kashmir since Jul'16. site work affected. 01 loc. & 1.09 Kms stringing under severe ROW problem.
53	Kishenpur - Ratle, (Dulhasti- Kishenpur Second Ckt stringing extending up to Ratle HP)	S/C	400								
54	Kota - Jaipur (South)	D/C	400	356	529	343	317		NOV-17	NOV-17	Work under progress. Forest clearance awaited. Proposal submitted.
55	Kurukshetra - Jind line (Q)	D/C	400	190	270	255	250	42	MAR-18	MAR-18	Efforts are being made to complete the line earlier. Work under progress.
56	LIIO of Both ckt of Rourkela - Raigarh (2nd line) at Jharsaguda (Sundargarh)	D/C	400	136	200	33	16	0		APR-19	Work under progress.
57	LILO IN of Both Ckt Teesta-III - Kishanganj at Rangpo	MC+D/C	400	21	36	36	36	21	NOV-13	JUL-16	Commissioned 03/16..(Late Reported).
58	LILO of Meerut - Kaithal at Bagpat (Ckt-II)	D/C	400	61	177	177	177	61		MAY-16	Commissioned 05/16.
59	LILO of One Ckt Parbati Pooling Station - Amritsar at Jalandhar	D/C	400	17	49	49	49	34	JUL-17	JUL-17	Testing under progress.
60	LILO of 400 kV D/C Baripada - Mendhasal at Pindiabil	2xD/C	400	112	107	107	107	112		JUN-16	Ready for Commissioning 06/16.
61	LILO of Abdullapur - Karchan wangtoo at Kala Amb	D/C	400	2	6	4	1		JUL-17	JUL-17	Work under progress.
62	LILO of Agra - Bharatpur at Agra	S/C	220	108	173	151	136	48	JUL-17	JUL-17	Work under progress. Severe ROW problem at Agra end.Critical
63	LILO of Agra - Meerut at Aligarh	D/C	765	11	37	9	6		APR-18	APR-18	Efforts are being made to complete earlier.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
167	Unchahar - Fatehpur line (Powergrid Unchahar TL)	D/C	400	107	145	145	145	107	SEP-16	SEP-16	Ready for Commissioning 09/2016.
168	Vapi (PG) - Kala - Kudus	D/C	400	234	239	192	171	150		DEC-17	Severe ROW problem. Permission to work obtained in Dec'15. Kudue S/stn. being implementated by MSETCL. Critical.
169	Varanasi - Kanpur	D/C	765	652	885	885	885	652	OCT-14	JUN-16	Ready for Commissioning 06/16.
170	Varanasi - Sarnath (Q)	D/C	400	213	306	306	306	213		OCT-16	Commissioned 10/2016.
171	Vemagiri - Chilkaluripeta	D/C	765	580	746	230	34		APR-19	APR-19	Work under progress.
172	Vindhyachal - Jabalpur	D/C	765	760	1036	396	92		JUN-18	JUN-18	Work under progress.
173	Wardha - Aurangabad (on 1200 kV)	D/C	1200	696	961	936	865	467	OCT-12	FEB-18	Contract terminated 01 out of 02 packages due to unsatisfactory performance and fresh tender taken up. The package subsequently bifurcated into two part. Ist part awarded in Dec'14 and second part in Feb'15. The remaning 02 pkg. also terminated in Aug'15 due to poor performance. However contract was revived in Feb'16. Severe ROW being encountered.
174	Wardha - Hyderabad line	D/C	765	1072	1449	1324	1249	750	MAY-18	MAY-18	Work under progress. Wardha - Nizamabad link being expedited and efforts being made for early completion by Mar'17.
175	Warora Pooling Station - Parli	D/C	765	698	919	410	250	9	JAN-18	JAN-18	Work under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

POWERGRID (Consultancy Work) (PGCONSULTANCY)

1	(Arunachal Prades) Seppa - Bameng line	S/C on D/C	132								Yet to be awarded.
2	(Arunachal Pradesh) Along - Kambang line	S/C on D/C	132								Yet to be awarded.
3	(Arunachal Pradesh) Along - Yingkiong line	S/C on D/C	132								Yet to be awarded.
4	(Arunachal Pradesh) Changlang - Jairampur line	S/C	132								Yet to be awarded.
5	(Arunachal Pradesh) Chimpu (Itanagar) - Holongi line	S/C on D/C	132								Yet to be awarded.
6	(Arunachal Pradesh) Daporijo - Nacho line	S/C on D/C	132								Yet to be awarded.
7	(Arunachal Pradesh) Deomali - Khonsa line	S/C	132								Yet to be awarded.
8	(Arunachal Pradesh) Gerukamukh - Kikabali line	S/C on D/C	132								Yet to be awarded.
9	(Arunachal Pradesh) Jairampur - Miao line	S/C	132								
10	(Arunachal Pradesh) Kambang - Mechuka line	S/C on D/C	132								Yet to be awarded.
11	(Arunachal Pradesh) Khonsa - Changlang line	S/C	132								Yet to be awarded.
12	(Arunachal Pradesh) Khonsa - Longding line	S/C	132								Yet to be awarded.
13	(Arunachal Pradesh) Khupi - Seppa line	S/C on D/C	132								Yet to be awarded.
14	(Arunachal Pradesh) LILO of Daporijo - Along 132 KV S/C at Basar	S/C on D/C	132								Yet to be awarded.
15	(Arunachal Pradesh) Likabali - Niglok line	S/C on	132								Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

16	(Arunachal Pradesh) Miao - Namsai (PG) line	D/C S/C on D/C	132								Yet to be awarded.
17	(Arunachal Pradesh) Naharlagun - Banderdewa line	S/C on D/C	132								Yet to be awarded.
18	(Arunachal Pradesh) Naharlagun - Gerukamukh line	S/C on D/C	132								Yet to be awarded.
19	(Arunachal Pradesh) Niglok - Pasighat New (Napit)	S/C on D/C	132								Yet to be awarded.
20	(Arunachal Pradesh) Palin - Koloriang line	S/C on D/C	132								Yet to be awarded.
21	(Arunachal Pradesh) Pasighat New (Napit) - Pasighat Old	S/C on D/C	132								
22	(Arunachal Pradesh) Pasighat Old - Mariyang line	S/C on D/C	132								Yet to be awarded.
23	(Arunachal Pradesh) Rilo - Sagali line	S/C on D/C	132								Yet to be awarded.
24	(Arunachal Pradesh) Rilo - Seijosa line	S/C on D/C	132								Yet to be awarded.
25	(Arunachal Pradesh) Roing (PG) - Anini line	S/C on D/C	132								Yet to be awarded.
26	(Arunachal Pradesh) Roing (PG) - Dambuk line	S/C on D/C	132								Yet to be awarded.
27	(Arunachal Pradesh) Sagali - Naharlagun line	S/C on D/C	132								Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

28	(Arunachal Pradesh) Seppa - Rilo line	S/C on D/C	132								Yet to be awarded.
29	(Arunachal Pradesh) Tawang - Lumla line	S/C on D/C	132								Yet to be awarded.
30	(Arunachal Pradesh) Tezu (PG) - Halaipani line	S/C on D/C	132								Yet to be awarded.
31	(Arunachal Pradesh) Yingkiong - Tuting line	S/C on D/C	132								Yet to be awarded.
32	(Arunachal Pradesh) Ziro (PG) - Palin line	S/C on D/C	132								Yet to be awarded.
33	(Arunachal Pradesh) Ziro (PG) - Ziro New line	S/C on D/C	132								Yet to be awarded.
34	(Assam) Amingaon - Hazo line	D/C	132								Yet to be awarded.
35	(Assam) Dhemaji - Silapathar line	S/C on D/C	132								Yet to be awarded.
36	(Assam) Kahilipara - Guwahati Medical college (Including 2 km cable)	D/C	132								Yet to be awarded.
37	(Assam) Kamakhya - Paltan Bazar	S/C	132								Awarded.
38	(Assam) LILO of Golaghat - Bokajan line at Sarupathar	S/C	132								Yet to be awarded.
39	(Assam) LILO of Jorhat (Gormur) - Nazira at Teok.	S/C on D/C	132								Yet to be awarded.
40	(Assam) LILO of Kamalpur - Kamakhya line at Amingaon S/S	S/C	120								Yet to be awarded.
41	(Assam) LILO of Kamalpur - Sishugram line at Amingaon S/S	S/C	132								Yet to be awarded.
42	(Assam) LILO of one circuit of Rangia - Rowta line at Tangla	D/C	132								Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
84	(Sikkim) Rangpo (PG) - Samardong	D/C	220	12					SEP-18	SEP-18	
85	(Sikkim) Rangpo (Samardong) - Dikchu Pool twin	D/C	220	70					SEP-18	SEP-18	
86	(Sikkim) Rorathang - LiLo point on Pakyong - Rongli line	D/C	66								Yet to be awarded.
87	(Sikkim) Samardong - Kumrek line	D/C	66								Yet to be awarded.
88	(Sikkim) Samardong - Mamring line	S/C	66								Yet to be awarded.
89	(Sikkim) Samardong - Namthong line	S/C	66								Yet to be awarded.
90	(Sikkim) Singhik - Chungthang	D/C	220	40					JUN-19	JUN-19	
91	(Sikkim) Singhik - Mangan line	S/C	66								Yet to be awarded.
92	(Sikkim) Singhik - Passidong line	S/C	66								Yet to be awarded.
93	(Tripura) Bagafa - Belonia line	D/C	132								Yet to be awarded.
94	(Tripura) Bagafa - Satchand (utilizing the corridor of existing Bagafa - Satchanda 66 kV line)	S/C on D/C	132								Yet to be awarded.
95	(Tripura) Belonia - Sabroom line	S/C	132								Yet to be awarded.
96	(Tripura) Kailasahar - Dharmanagar line	D/C	132								Yet to be awarded.
97	(Tripura) LILO of Agartala (79 Tilla) - Dhalabil (Khowai) line	S/C	132								Yet to be awarded.
98	(Tripura) LILO of Ambassa - P.K. Bari at Manu	S/C	132								Yet to be awarded.
99	(Tripura) LILO of one circuit of Surajmaninagar - Rokhia line at Gokulnagar	D/C	132								Yet to be awarded.
100	(Tripura) Rabindra Nagar - Belonia line	D/C	132								Yet to be awarded.
101	(Tripura) Rabindra Nagar - Rokhia line	D/C	132								Yet to be awarded.
102	(Tripura) Udaipur - Amarpur line	D/C	132								Yet to be awarded.
103	(Tripura) Udaipur - Bagafa line	D/C	132								Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

ASSAM ELECTRICITY GRID CORP. LIMITED (AEGCL)

1	Agia - Matia (Dudhnoi) line	S/C on D/C	132	23	87	87	87	23	NOV-13	MAY-15	completed/ Ready to be charged.
2	BTPS - Kokrajhar line	S/C on D/C	132	10	39	37	28	5	DEC-13	JAN-16	Frequent Bandhs in BTAD area, forest clearance received, RoW at Loc 21,22 in forest area etc. are making the project slipped.
3	Bongaigaon TPS - Rangia (Salakati)	D/C	220	327	517	494	452	77	JAN-13	MAR-17	1. Delay due to re alignment of line such as proposed airport at BTAD area, 800 kV line of PGCIL, ROW, Local Problem etc. are attributing to the delay. Now there is almost settlement of RoW and compensation related issues, the Erection work is going on smoothly. How ever in Mushalpur areas (Baksa) District there has been serious law and order issues and construction work is carried out by deploying Security personnel.
4	Kokrajhar - Bilashipara - Gauripur	S/C on D/C	132	63	203	199	121	22	SEP-13	FEB-16	Work in progress. Clearance and RoW
5	Kukurmara - Azara line	S/C on D/C	132	5	24		0	0	DEC-11	MAR-16	Check survey done. Profile drawing approved.
6	LILO of Jorhat - Bokakhat at Jorhat (West) S/S	D/C	132	10	9	9	9	3	NOV-13	AUG-15	Completed on 06.07.2015.
7	LILO of Namrup - Tinsukia at Bordubi S/S	D/C	132	4	9	9	8	5	NOV-13	MAY-15	completed 13.07.2015.
8	LILO of both ckt of Depota - Gohapur at Sonabil S/S	2xD/C	132	5	6	6	6	1	NOV-13	JUN-16	in progress.
9	LILO of one ckt Samaguri - Sarusajai line at Sonapur S/S	D/C	220	55	41	31	0	0	DEC-13	JAN-17	RoW & Water logging problems adversely affected erection work.
10	LILO of one ckt of Tinsukia - Margherita at Rupai (Doomdooma) S/S	D/C	132	59	109	109	109	59	JAN-13	JUL-15	commissioned on July 2015.
11	Nazira - Mariani (Garmur) line	S/C	132	34	237	237	137	69		APR-13	completed.
12	Samaguri - Lanka line (2nd Ckt)	S/C	132	61	205	205	205	61	NOV-13	JUN-16	Completed/ Charged on 04.12.2015.
13	Samaguri - Nagaon line	S/C on D/C	132	42	142	142	142	42	JAN-13	DEC-13	completed in Dec' 2013.
14	Sonapur - Chandrapur line	D/C	132	28	51	39	11	0	NOV-13	JUN-16	In progress Railway crossing/ ROW/ compensation issue..
15	Sonapur - Jagirod line	D/C	132	52	86	40	25	0	NOV-13	JUN-16	In progress (compensation issue)..

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

BIHAR STATE ELECTRICITY BOARD (BSEB)

1	Barauni TPS Exte. - Hazipur	D/C	220	200	403	358	332	86	JUN-16	MAR-17	Work under progress
2	Begusarai-Purnea	D/C	220	366	505	99	330	50	SEP-03	MAR-17	work under progress
3	Betia-Raxaul (2nd circuiting)	D/C	132								
4	Bihta (New) - Bihta	D/C	220	36	64	2	0	0	JUL-15	DEC-16	
5	Bihta - Sipara	D/C	220	108						SEP-16	
6	Darbhangha - Darbhanga	D/C	220	12	15	12	10	0	MAR-16	JAN-17	
7	Darbhangha - Motipur	D/C	220	218	401	401	400	217	DEC-15	FEB-17	Only railway crossing is to be carried out.
8	Darbhangha - Samastipur (New)	S/C on D/C	220	47	176	174	162	56	MAR-16	FEB-17	
9	Darbhangha - Supaul/Lokhi	D/C	220	178	327	322	320	158	JUN-16	FEB-17	
10	Gaurichak - Bihta (New)	D/C	220	86	143	117	107	22		MAR-17	
11	Gaya (PG) - Sonenagar (New)	D/C	220	183	299	299	299	183	JAN-16	JUL-16	Commissioned 06/16. (Late Reported).
12	Kishanganj (New) - Madhepura	D/C	220	141	510	481	430	70	JUN-16	FEB-17	work under progress
13	Kishanganj (PG) - Kishanganj (New)	2xD/C	220	16	42	42	42	16	FEB-15	OCT-16	Commissioned 10/2016.
14	LILO of 2nd ckt Pusouli (PG) - Ara (PG) at Pusouli (New).	D/C	220	5	19	19	19	5	MAY-15		Completed.
15	LILO of Begusarai - Kanti at Samastipur	2xD/C	220	24	53	53	53	24	JAN-16	OCT-16	Commissioned 10/2016.
16	LILO of Both Ckt of Purnea - Begusarai at BTPS Extn	D/C	220								work yet to be awarded
17	LILO of Both ckt of Biharsharif - Begusarai at BTPS Extn.	D/C	220	4	9	5	2	0		DEC-16	
18	LILO of Darbhanga - Kanti at Motipur	D/C	220	130	251	251	251	130	DEC-15	JAN-17	Completed
19	LILO of Darbhanga - Kanti at Musahari	D/C	220	90	175	175	175	90	MAR-16	DEC-16	Ready for commissioning 12/2016
20	Madhepura - Lokhi	D/C	220	126	216	210	195	88		FEB-17	Detailed survey of APO to AP 14 done, rest under progress.
21	Motihari-Bettia	D/C	132	79	143	143	134	40		JAN-17	
22	Motihari-Motihari	D/C	132	78	142	141	137	72		JAN-17	
23	Motihari-Raxaul	D/C	132	119	213	194	146			JAN-17	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

24	Patna (PG) - Gourichak	S/C on D/C	220	1	3	3	1	0	MAR-15	NOV-16	
25	Pusouli (New) - Dehri	D/C	220	62	199	125	89	2	MAY-15	DEC-16	
26	Samatipur (New) s/s - Samastipur s/s (initially charged at 132 KV)	D/C	220	25						NOV-16	Commissioned 10/2016 (Late reported)

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)

1	Korba (E) - Vishrampur (2nd Ckt.)	D/C	220	155				80	JUN-15	DEC-16	Work is under progress.
2	LILO of Urla - PGCIL at Borjhara	D/C	220	1						MAR-17	Tender under process.
3	Raita - Jagadalpur line	D/C	400	657	903	903	903	657	MAY-14	DEC-16	Ready for commissioning 12/2016

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

DELHI TRANSCO LIMITED (DTL)

1	Bamnauli - Dhansa	M/C	220	4						MAR-22	
2	Bawana - Kanjhawala at Barwala	D/C	220	1						MAR-23	
3	Bawana - Shalimarbagh	D/C	400	10						MAR-20	
4	Bawana-Rohini -II (Sec -29) line	D/C	220	12	38	38	38	12	JUN-14	JUL-16	Commissioned 06/2016. (Late Reported).
5	Budella - Punjabi Bagh	M/C	220	7						MAR-18	
6	Dwarka - Budella	D/C	220	12						MAR-19	
7	Dwarka - Janakpuri (U/G Cable)	D/C	220	5						MAR-20	
8	Harsh Vihar - Patparganj & LILO at Preet Vihar	2xD/C	220	14						MAR-17	
9	Harsh Vihar - Patparganj line (U/G cable link)	D/C	220	180					MAR-15	SEP-16	
10	Harsh Vihar - Preet Vihar	D/C	220						FEB-16		
11	IP - Karolbagh	D/C	220	9						MAR-19	
12	IP-Park Street-Electric Lane (Cable)	S/C	220	16						MAR-17	
13	Karolbagh - Subzi Mandi (U/G Cable)	D/C	220	5						MAR-21	
14	Kashmiri gate - IP Tower	M/C	220	9						MAR-18	
15	Kashmirigate - Chandrawal (U/G Cable)	D/C	220	4						MAR-19	
16	LILO of 2nd Ckt Kanjhawala - Njafgarh at Mundka	D/C	220	7						MAR-21	
17	LILO of AIIMS - Ridge Valley at R.K.Puram	D/C	220	5						MAR-21	
18	LILO of Bamanuli - Naraina at PPK-III	2xD/C	220	1						MAR-17	
19	LILO of Bamnauli - Najafgarh at Budella	D/C	220	12						MAR-18	
20	LILO of Bamnauli - Najafgarh at PPK-II	D/C	220	4						MAR-17	
21	LILO of Bamnauli - Naraina at PPK-I	D/C	220	1						MAR-17	
22	LILO of Bamnauli - Tughlakabad at Rangpuri	M/C	400	32						MAR-22	
23	LILO of Bawana - Rajghat at Gopalpur	D/C	400	1						MAR-20	
24	LILO of Gopalpur - Subzi Mandi at Chandrawal	D/C	220	1						MAR-19	
25	LILO of Maharanibagh - Gazipur at Mayur Vihar	D/C	220	0						MAR-22	
26	LILO of Maharanibagh - Masjid Moth at Nehru	D/C	220	0						MAR-21	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
	Place										
27	LILO of Maharani Bagh - Sarita Vihar at Jasola	2xD/C	220	6						MAR-20	
28	LILO of Mandola - Gopalpur at Budhpur/Nathupura	D/C	220	2						MAR-22	
29	LILO of Mehrauli - BTPS at Tughlakabad	D/C	220	1						MAR-18	
30	LILO of Narela - Mandola at Tikri Khurd	D/C	220	3						MAR-18	
31	LILO of Pragati - Sarita Vihar at Maharani Bagh	D/C	220	1							
32	LILO of Tughlakabad - Mehrauli at Maidan Garhi	M/C	220	1						MAR-21	
33	LILO of first ckt of double ckt of Pragati - Sarita Vihar at maharani Bagh	D/C	220						MAR-15		
34	LILO of one ckt of Bamnauli - Najafgarh at Pappankalan-II	S/C	220						MAR-15		
35	LILO of one ckt of Bamnauli - Naraina Ckt-I at Pappankalan-I	S/C	220						MAR-15		
36	Lodhi Road - IP Tower	D/C	220	8						MAR-17	
37	Okhla - Tughlakabad	D/C	220	2						MAR-18	
38	Punjabi Bagh - Janakpuri (U/G Cable)	D/C	220	8						MAR-20	
39	Ridge Valley - Naraina (2nd Ckt)	D/C	220	4						MAR-21	
40	Shalimarbagh - Mangolpuri - Bundella	D/C	220	12						MAR-20	
41	Shalimarbagh - Sanjay Gandhi Transport Nagar	M/C	220	5						MAR-19	
42	Tughlakabad - Masjid Moth	M/C	220	7						MAR-18	
43	Tughlakabad - R.K.Puram (U/G Cable)	D/C	220	12						MAR-20	
44	Vasant kunj - DIAL (Cable)	D/C	220	3						MAR-21	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

DEPARTMENT OF POWER ARUNACHAL PRADESH ()

1

LILO of Ranganadi - Itanagar at Pare HEP

D/C

132

DEC-16

Erection works completed. Only testing & commissioning left.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

GOA ELECTRICITY DEPARTMENT (ED- GOA)

1	Colvale - Kadamba - Verna - Cuncolim line	D/C	220	120						MAR-19	Proposals have been forwarded to Government. The approcal is awaited from Finance Department.
2	Colvale - Tuem	D/C	220	20						MAR-19	Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtatined from the Government.
3	Ponda - Verna	M/C	220	84		0	0	0		MAR-19	Proposals have been forwarded to Government. The approcal is awaited from Finance Department.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)

1	Amreli - Babara line (AL-59)	D/C	220								
2	Amreli - Kasor line	D/C	400	470	679	615	542	64		MAR-17	W I P / Severe RoW problems
3	BECL (Padva) - Botad line	D/C	220	188	292	169	115	0		MAR-17	W I P / Severe RoW problems
4	Bechraji - Maruti Suzuki line	D/C	220	6	12	9	3	0	SEP-16	SEP-16	A/T given on 03.08.2016
5	Bhachau - Radhanpur	D/C	220	340		0	0	0		MAR-17	Yet to award.
6	Bhachunda - Varsana line (Twin AL-59)	D/C	400								
7	Bhatia - Bhogat line (AL-59)	D/C	220								
8	Bhatiya-Kalwad line	D/C	220	238	373	101	59	0		DEC-16	W I P / Severe RoW problems
9	Bhogat - Moti Gop line (AL-59)	D/C	220								
10	Bhogat - Ranavav line (AL-59)	D/C	220								
11	Bhogat-Kalavad	D/C	400	240		0	0	0		MAR-17	Yet to award
12	Botad - Parabadi (Ajmer) line	D/C	220		211	211	211	124		OCT-16	Heavy ROW (Deposit work)
13	Chanranka - Veloda	D/C	400	199	265	264	261	158		JAN-17	
14	Chhara -Keshod	D/C	400	200	0	0	0	0		MAR-17	Yet to award
15	Chhatral - Dhanaj	D/C	220	40		0	0	0		MAR-17	Yet to award
16	Chikhli - Bhilad	D/C	220	170		0	0	0		MAR-17	Yet to award
17	Chorania - Botad	D/C	220	160	196	58	0	0		DEC-17	WIP
18	Chorania - Salejada line (AL-59)	D/C	220								
19	Choraniya - Viramgam	D/C	220	71		0	0	0		MAR-17	Yet to award
20	Fedra - Botad	D/C	220	120		0	0	0		DEC-16	Yet to award
21	GPPC (Pipavav)- Dhokadva	D/C	220	94	152	152	152	94	MAR-12	JUL-16	Ready for Commissioning 07/16.
22	Gavasad - Bhayali (DFCC) line	D/C	220	46	91	83	83	41	JAN-16	AUG-16	Work in progress.
23	Gavasad - Salejada line	D/C	220	194	313	268	128	13		MAR-17	wip
24	Hadala - Rajkot-II	D/C	220	50		0	0	0		MAR-17	Yet to award

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

25	Hadala - Shapar line (Twin AL-59)	D/C	400								
26	Halvad - Charadva	D/C	220	60		0	0	0		MAR-17	Yet to award
27	Halvad-Sadla	D/C	220	76	124	101	99	49		JUN-17	W I P / Severe RoW problems
28	Hazaira (GSEC) - Mota	D/C	220	111	182	107	94	20		AUG-17	Tender to be invited at risk purchase
29	Interconnection of one ckt of Jhanor - Navsari line with one ckt of Ukai - Kosamba line	D/C	400	1				1		APR-16	Commissioned 04/16.
30	Jamnagar - Hadala	D/C	220	139	257	226	221	107		MAR-17	WIP
31	Jasdan - Gondal	D/C	220	100		0	0	0		MAR-17	Yet to award
32	Kalawad-Kangasiyali	D/C	220	112	191	163	146	64		JUN-17	W I P / Severe RoW problems
33	Kasor - Herang (DFCC) line	D/C	220	39	73	73	73	39	JAN-15	AUG-16	Commissioned 08/16.
34	Keshod - Keshod	D/C	220	10		0	0	0		MAR-17	Yet to award
35	Keshod - Timbdi	D/C	220	140		0	0	0		MAR-16	Yet to award
36	Keshod - Visavadar	D/C	220	120		0	0	0		MAR-17	Yet toaward
37	Kheralu - Dharewada (DFCC) line	D/C	220	53	97	64	36	0	NOV-15	DEC-16	Work in progress.
38	Kosamba- Achhalia	D/C	400	140	0	0	0	0		MAR-17	Yet to award
39	LILO of Haldarwa - Zaghadia line	D/C	220	14	26	18	16	0	NOV-15	MAR-17	Work in progress.
40	LILO of SSP- Asoj & SSP -Kasor lines at Achhalia S/S	D/C	400	80		0	0	0		MAR-17	Yet to award
41	LILO of Amreli - dhasa line at Botad S/s	D/C	220	100	186	112	33	0	MAY-15	DEC-16	Work in progress.
42	LILO of Bhatia - Kalav ad - Kangasiyali at Khambhalia	D/C	220	40		0	0	0		SEP-16	Yet to award
43	LILO of Both ckt of Jamanvada - Varsana at Bhachunda (AL-59) M/C	2xD/C	220	83				83		JUN-16	Commissioned 06/16.
44	LILO of Both ckt of Tebhda - Nyara line at Moti Gop S/S (M/C line AL-59)	D/C	220								
45	LILO of Chorania - Gondal at Rajkot-II	D/C	220	50		0	0	0		MAR-17	Yet to award
46	LILO of Chorania - Gondal at Shapar	D/C	220	40		0	0	0		MAR-17	Yet to award
47	LILO of Essar-Hadala line at Kalavad S/S	D/C	400	100	26	23	19	3		DEC-16	WIP

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)

1	A5(Faridabad) - A4(Faridabad) (Ckt-I)	D/C	220	8	33	33	33	8		JUN-16	Commissioned 06/16.
2	Bhiwani - Bhiwani	D/C	220	15	0	0	0	0		JAN-18	Work awarded to Inabensa Bharat Ltd. Contractual problem.Arbitration case.Work awarded to M/s Isolux. route survey under progress.
3	Bhiwani - Isharwal	D/C	220	65	218	61	0	0		JAN-18	Work awarded to Inabensa Bharat Ltd. Contractual problem. Arbitration case.Work re-awarded to M/s Isolux.
4	Deepalpur - Sonipat (Sector- 6)	D/C	220	11	27	27	27	11		DEC-16	commissioned 12/2016
5	Deepalpur-Sonepat HSIIDC Rai (terminated at Rajiv Gandhi s/s)	M/C	220	41	101	101	101	41	MAY-13	DEC-16	Ready for commissioning 02/2016 (Late Reported)
6	Jajji - Rai line	D/C	220	51	113	104	101	41		FEB-17	Work in progress.
7	Kirori - Jind	D/C	400	99	149	149	149	98		FEB-17	Work of erection & stringing is in progress.
8	LILO of 2nd Ckt Shahbad - Pehowa at Durala	D/C	220	6	11	11	11	6		MAY-16	Commissioned 05/2016.
9	LILO of Bastara - Kaul at Bhadson	D/C	220	60	119	0	0	0			Route survey under progress
10	LILO of Chormar - Fathebad line at Hukmawali	D/C	220	84	169	169	158	52	JUL-13	MAR-17	Loop-Out portion commissioned on 24.06.2016 Loop-In portion's work in progress.
11	LILO of Madnpur - Kunihar line at Panchkula sector-32	D/C	220	5						FEB-17	Work has been re-awarded with schedule completion period of one year. Partial route of line has been approved. Final route approval under process.
12	LILO of Naggal (PGCIL) - Baddi Line at Pinjore	D/C	120	6	46	46	46	6		SEP-17	Work of line has been completed on 20.10.2014 only termination pending at 220 kV sub station Pinjore, which is yet to be constructed.
13	LILO of Narwana - Mund at Khatkar (Jind)	2xD/C	220	44	0	0	0	0		JAN-18	Work awarded to Inabensa Bharat Ltd. Co. Survey work in progress
14	LILO of Pehowa - Kaul at Bhadson	D/C	220	74	151	0	0	0			Route survey under progress
15	LILO of both Ckt of Cheeka - Durala at Sonta s/s	D/C	220	78	128	128	128	78	JUL-13	DEC-16	Commissioned 12/2016
16	LILO of gurgaon Sec -72 - Sector 52 (A) at Sector 57	D/C	220	1						MAR-17	Work yet to be award.
17	Palwal (Meghpur) - Meerpur Kurali	D/C	220	53	106	106	106	53		AUG-16	Ready for Commissioning 08/16.
18	Panchgaon 400 kV - Panchgaon 220 kV	D/C	220	1	0	0	0	0		OCT-17	Work has been re-awarded to M/s Isolux . Work yet to be start.
19	Panchkula (PGCIL)- Panchkula Sector 32	D/C	220	40	44	29	4	0		FEB-17	Work has been re-awarded with schedule completion period of one year.Partial route approved. Work in progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)

1	Chanju - Nakrot line	D/C	132	12	30	29	27	10		MAY-16	
2	Charor -Banala	D/C	220	45	80	4	0	0	MAR-17	MAR-17	
3	Dehan-Hamirpur	D/C	220	110					MAR-18	MAR-17	
4	Hatkoti - Gumma	D/C	120								
5	Hatkoti-Pragati Nagar	D/C	220	54					MAR-17	MAR-17	Delay FAC approval.
6	Kairan-Chamera II (PG)	D/C	220	4	20	11	7	0	OCT-15	MAY-16	
7	Kashang - Bhaba (2nd Ckt)	D/C	220	39	100	100	100	39	OCT-15	APR-16	Commissioned 04/16.
8	Kashang - Jangi Pooling Station	D/C	220								Jhangi Pooling Station yet to be awarded.
9	Koti-Karian	S/C	220	35						MAR-17	Delay FCA approval.
10	LILO Jhakri A/Pur	D/C	400	6						MAR-17	
11	LILO of Nalagarh-Baddi at Mandhala S/S	D/C	220	8						MAR-17	
12	LILO of Both Ckt 132 kV D/C Kurthala - Bathri at 220/132 Mazra GIS	2xD/C	132								Under planning stage.
13	LILO of Kasang - Bhbaba at Tidong-I	D/C	220	32	57					NOV-16	Forest are involved and proposal for forest clearance submitted and it under progress for Stage-I clearance . Likely to be issue shortly.
14	LILO of Parbati II HEP - Parbati-III Pooling station at Sainj	D/C	400	1						MAY-16	Yet to award.
15	LILO of one ckt Kurthala - Bathri at Nakrot Pooling Station	D/C	132	1	1	1	1	1			Completed.
16	LILO of one ckt of Nathpa Jhakri - Abdullapur at Swara Kuddu	D/C	400	20					MAR-17	MAR-17	Delay FAC approval pending for the lest three year. Stage -I clearance in July 2015.
17	Lahal -Bajoli HEP	D/C	220	38					OCT-16	MAR-17	Delay FCA approval. (Work awarded).
18	Lahal-Chamera	D/C	400	80					OCT-18	MAR-17	Delay FCA approval.
19	Mazra GIS - 220 kV Karian S/S - 400/220 kV Chamera PS (PG)	D/C	220								Under planning stage.
20	Nalagarh -Kunihar	S/C	400	33						MAR-17	
21	Rauri-Kunihar	D/C	220	28						MAR-17	
22	Shongtong Karcham HEP - Wangtoo (Quad)	D/C	400	18							
23	Snail -Hatkoti (Swara Kudu)	D/C	220	24					MAR-17	MAR-17	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
24	Sunda-Hatkoti	D/C	220	54					MAR-17	MAR-17	Delay FCA approval.
25	Tangnu Romai-I HEP - 220/132 kV Sunda S/S	D/C	132								Line is being constructed by HPPTCL under Green Energy Corridor Scheme.
26	Uhl-III - Hamir Pur (By BVPCL)	S/C on D/C	132								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)

1	Alachi - Khalsi S/S	S/C	66	31	140	140	140	31		JUN-14	Commissioned.
2	Chutak HEP-Gramthong -II	S/C	66	5	29	29	29	5		SEP-12	Commissioned.
3	Chutak HEP-Kargil-I	S/C	66	10	55	55	55	10		OCT-12	Commissioned.
4	Delina - Wahipora-Kishanganga	D/C	220	80							Fund yet to be tied up.
5	Ganglas - Leh Army base	S/C	66	9	46	22	0	0		DEC-16	Rerouting of line and ganglas s/s dropped. Leh Army S/S shall be connected with Leh S/S.
6	Gramthong -II - Sankoo	S/C	66	27	154	154	154	27		SEP-14	Commissioned.
7	Khangral - Mulbek -II	S/C	66	23	117	117	117	23		SEP-14	Commissioned
8	Kharu S/S - Himya S/S	S/C	66	51	242	239	204	36		DEC-16	Slow progress.
9	LILO of Wagoora - Mirbazar at Lassipora	D/C	220	12							Fund yet to be tied up.
10	LILO of one ckt of Kishanpur - New wanpoh at Baglihar HEP	D/C	400	12	17	4	1	0		DEC-16	Progress at 2 locations have been affected due to severe RoW issue and matter in court for one location.
11	Leh (C.P.) - Kharu S/S	S/C	66	25	107	107	107	25		SEP-14	Commissioned.
12	Leh III - Ganglas	S/C	66	10	53	29	8	2		DEC-16	Rerouting of line and ganglas s/s dropped. Leh Army S/S shall be connected with Leh S/S.
13	Mulbek-II - Kargil -I	S/C	66	28	124	124	124	28		SEP-14	Commissioned.
14	Thein (RSD)-Hiranagar (2nd ckt)	S/C	220	40	117	117	117	40	MAR-08	JUN-16	Stringing completed.The line could not be charged due to dipute between PSTCL and JKPDD on sharing of cost of bay at Shahpur Khadi.
15	Udhampur- Gladni	S/C	220	48	165	165	165	48	APR-08	SEP-14	Severe RoW and Court case.
16	Wagoora-Budgam- Zainkote	D/C	220	60	118	103	82	17	MAR-09	DEC-16	ROW issue at Dangarpora.Original Project provision exhausted.
17	Wagoora-Mirbazar	D/C	220	104	177	175	170	49		SEP-14	ROW issues and slow pace of execution of work by contractor due to paddy cultivation.
18	Zainkote-Alusteng-Mirbazar	D/C	220	254	441	410	68	0	MAR-10	MAR-17	Slow pace of execution of work in Zainkote-Alusteng section. Original Project cost provision exhausted, For Alusteng - Miarbazar section contract case sent to Govt for approval.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

JHARKHAND STATE ELECTRICITY BOARD (JSEB)

1	Chaibasa - Gua	D/C	220	220					JAN-18	JAN-18	Detail Survey going on.
2	Chaibasa -Ramchandrapur	D/C	220	79	129	125	121	79	APR-09	MAR-17	Line is passing through forest area of 4.70 Ha in Saraikela and Chaibasa division, which involves three location(2km stringing). In principle approval has been received in Sep 16. The amount for compliance of CA has deposit in Nov 16, work permission is awaited from forest department.
3	Chatra - Latehar	D/C	220	208	327	323	305	74	FEB-17	FEB-17	Forest clearance pending.
4	Chatra - PBCMP (Barkagaon)	D/C	220	114	171	54	21	0	FEB-17	FEB-17	Forest clearance pending.
5	Daltonganj - Garhwa	D/C	220	66	113	57	34	0	FEB-17	FEB-17	
6	Dumka - Jasidih	D/C	220	148					JAN-18	JAN-18	Detail survey going on.
7	Essar (Latehar) - Latehar	D/C	400	81	118	102	88	22		MAR-17	Line is passing through 81.843 Ha of forest area in Latehar division, which involves ten location (7.67 Km Stringing). Forest proposal submitted in May 2013 and fresh application submitted for issue of NOC of FRA based on CS map in Sep 2016. Total 22 villages are affected. Gram Sabha meeting for 20 villages completed, balance two are remained for Dhurva and Bhajkum village. District administration has to organized Gram Sabha meeting of issue of NOC.
8	Giridih - Jamua	D/C	220	160					MAY-18	MAY-18	LOI issued on 08.11.2016.
9	Giridih - Jasidih	D/C	220	160					MAY-18	MAY-18	LOI issued on 08.11.2016.
10	Godda - Lalmatia	D/C	220	100					MAY-18	MAY-18	LOI issued on 08.11.2016.
11	Govindpur - Dumka	D/C	220	203	332	331	330	203		MAR-17	Line is passing through 12.24 Ha in Dumka division, 12.1 Ha in Devghar division, 0.388 Ha in Dhanbad division and 6.2169 Ha in Jamtara division, which involves one location (16.14km stringing). Project proposal has been submitted to DFO, Dhanbad and Jamtara in Dec 16 and for Dumka, Deoghar division it will be submitted in Jan 17.
12	Hatia - Namkum (PGCIL)	D/C	220	65	127	67	53	0		MAR-17	Line is passing through 13.221 Ha of forest area in Ranchi division which involves sixteen location (2.06km stringing). The proposal uploaded in Jun 15. RMOEF raised queries in Nov 16 regarding details of forest line, tree enumeration and possibility of alternate route. DFO, Ranchi submitted reply in Dec 16.
13	LILO of Patratu - Hatia at PTPS by MC Tower	D/C	220								Survey held up due to non-finalisation of PTPS substation layout.
14	LILO of one ckt TTPS - Govindpur at Phase-III	D/C	220	70						SEP-16	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

15	Latehar (JSEB) - PTPS	D/C	400	220	308	256	237	54		MAR-17	Line is passing through forest area of 179.977 Ha in Ranchi, Ramghar and Latehar district which involves 39 locations (24.92km Stringing). Proposal submitted in Jul 13 and fresh application submitted for issue of NOC on FRA based on CS map in Sep 2016. Total 13 villages are involved and Gram sabha meeting for 20 villages completed except tow villages i.e Dhurva and Bhajkum. District administration has to organized Gram sabha meeting for issue of NOC. DC, Ranchi has to issue rectified GS report.
16	P.T.P.S. - Ratu	D/C	220	70					MAY-18	MAY-18	LOI issued on 08.11.2016.
17	PTPS - Bero (New Ranchi)	D/C	400	102	140	131	128	85		MAR-17	Line is passing through 10.94 Ha of forest area in Ranchi/Ramghar division, which involves six location (3.84KM stringing). The forest proposal originally submitted in April,2013 and combined proposal uploaded in Aug,2015. RMoEF forwarded queries in Nov,2016. DFO, Ranchi has submitted reply in DEC-16 and DFO, Ramghar yet to submit reply.
18	TTPS - Govindpur	D/C	220	181	295	229	202	36		MAR-17	Line is passing through forest area 103.621 Ha in Bokaro division and 1.275 in Hazaribagh division, which involves 67 location (47km stringing). Proposal submitted to MOEF. Gram Sabha proceeding of total eleven villages of Bokaro district have been received. NOC and FRA are yet to be issued by district administration.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)

1	Beerenahalli - Thallak (Chitradurga) (Balance portion)	D/C	220	41	73	51	38	0	AUG-07	MAR-17	Work under progress.
2	Bellary (PS) - C.N. Hally	D/C	400		125	125	125	76		APR-17	Work under progress.
3	Bellary (PS) - New Madhugiri (near Tumakur)	D/C	400	437	520	520	520	338	DEC-16	APR-17	Work under progress.
4	Bellary (TPS) - Bellary (PS)	D/C	400	5						AUG-16	This work is not in planned works.
5	Bidadi (PGCIL) - Magadi S/S	D/C	220	64	127	15	9		JUL-14	FEB-17	work is in progress.
6	Bidadi - Kothipura (Channapatna)	D/C	220	174	82	63	2		FEB-08	MAR-17	220-66 kV MC line from 220 kV Kothipura to Bidadi S/s: (1) ROW problems pending in DC Court Ramanagar for Loc 15 since 2012. (2) ROW problems to be solved locally at 8 locations 2,3,4,4A,5, 6,33,77. Final Notice issued to M/s ABB & M/s Deepak cables for termination of the contract on 14.12.2015 by CEE, Tz. The contract is terminated on 25.01.2016. The Joint inventory along with M/s ABB & M/s Deepak Cable completed. Re-Tendered on 20.12.2016 for balance work.
7	Chitradurga - Hiriyr S/S	D/C	220								
8	HSR Layout - Nimhans S/S	UG Cable	220	11	0	0	0	9		FEB-17	Out of 21 sections, 19 sections cleared by repair/ by providing straight through joints. 13 No of joints are provided. Due to unavailability of joints, work has been stopped.
9	Hiriyr (PG) - Hiriyr S/S	S/C	220								
10	Hosadurga - CN Halli line	D/C	220								
11	Ittagi - Kudligi line	D/C	220	65	119	79	71	0	MAY-14	MAR-17	Work under progress.
12	JSW TPS - Bellary (PS)	D/C	400	20	39	39	26	1		MAR-17	This work is being carried out on self execution basis.
13	LILO on one ckt of Nelamangala - Anchepalya line at Magadi	D/C	220	31	63	62	62	30	JUL-14	FEB-17	CEIG approval awaited for commissioning
14	LILO of Both ckt of Nelamangala - Talaguppa at CN Halli	D/C	400							DEC-16	
15	LILO of Chikkodi - Ghataprabha at Mughalkod	D/C	220								
16	LILO of Gadag - Lingapur at Koppal	D/C	220	1	2	1				MAR-17	Work short closed vide O.M No. CEE/TZ/GLB/SEE(O)/AEE-3/2014-15/3830.37 dtd 12.09.2014 of Chief Engineer, Elec, Transmission zone, Gulbarga . Work retendered on 15.12.2016.
17	LILO of Hoody-Kolar at Hoskote	D/C	220	26	55	35	31	0	SEP-07	MAR-17	Work under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

18	LILO of Narendra - Haveri at Haveri (Dharwad District)	D/C	220								(1)Loc 4 & 5: Case filed by party at High court vide Writ Petition: 46532-533/2012 dtd: 19.11.2012 seeking injunction. (2) Loc 4 : The petitioner has obtained stay order vide WP 32606-32607/2013 from the Hon'ble High Court against the proceedings in the OS No: 253/2010 on 02.09.13. (3) Loc 36 : Case No: MAG(CR)/1/13-14 at DC Court, B'lore Rural.Posted for Orders.Being pursued.
19	LILO of RTPS - Lingasugur S/C line at Mallat (Manvi)	D/C	220	6	13	12	12	6	AUG-14	MAR-17	Work under progress.
20	LILO of Shimoga - Mysore at Dandiganahally	D/C	220	35	68	65	64	22	FEB-08	FEB-17	Work under progress. ROW issues : case filed in DC Court : (a) At loc No.49(Sy No.151/2) : Case filed by Sri. K. Narayan & Sri Srinivasa on 17.09.2016. Hearing on 16.01.2017. (b) At Loc No.47-48 (Sy No 350/1) : Case filed by Sri G.R.Shivaram on 17.09.2016. Hearing on 16.01.2017.
21	LILO of Somanahalli - Malur at Vikas Tech Park	D/C	220	9	32	27	26	3	JUN-11	MAR-17	Line upto Loc No.11 charged on 22.09.2016. CEIG approval & Railway energization approval required. Railways approval awaited. Cable duct : 480m completed . balance work under progress.
22	Madhugiri - Pavagada	D/C	220	120	212	210	199	40	JUL-14	MAR-17	Work under progress.
23	Shanthigrama - B4 line (near Hedanahalli limits)	D/C	220	15	34	34	32	9	SEP-09	MAR-17	Work terminated on 12.05.2016. Balance works to be retendered.
24	Somanahalli - Malur - Kolar	D/C	220	180	272	267	267	140	MAR-08	MAR-17	Malur-Kolar line charged (42 Ckm). The line from Malur end upto Loc 137 charged (68.98 Ckm).The line from Somanahalli end upto Loc 55 charged (23.64 Ckm). Total line charged 134.62 Ckm.Balance works to be retendered. Case pending in High Court: (i)Loc 84,85,86,88 & 89: Case filed by KPTCL in DC Court on 27.01.2014. Being pursued. (ii) Loc 84,85,86,88 & 89 : Case filed by party in Court of Junior Civil Judge , Bangalore Rural district on 11.02.2014. Being pursued. (iii) Loc 135,135A,135B, 135C & 136 : case filed in High Court by party

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

(India International School) on 19.06.2013. Being pursued.
(iv)At Loc 59 (for stub concreting): Case pending in High court since 31.08.2013 being pursued.

25	Somananahalli Malur I & II lines - Jigani	D/C	220	23	34	6	4	0	OCT-08	MAR-17	Line work short closed vide OM No CEE/TZB/SEE(O)/AE-3/15-16/925-31 dated: 12.08.2015.
26	Termination of Nelamangala - Talaguppa at CN Halli	D/C	400							DEC-16	
27	Thallak - M/s BARC	D/C	220	22						NOV-16	Commissioned 11/2016.
28	Tubinakere- Kothipura	D/C	220	137	278	278	257	87	JUN-09	MAR-17	220 kV DC line from 220 kV Tubinakere S/s to Kothipura S/s :(1) (i) ROW problems pending in JMFC Ramanagara for- (a) Loc 81 since 2009 (ii) ROW problems pending in JMFC Channapatna for - (a)Loc 129-130 since 2009 2)ROW problems pending in DC Court Ramanagar for (a) Loc 133: Case filed on 24-08-2011.Reserved for orders on 09.02.2016. (3)ROW problems at locations 208: being pursued locally. final Notice issued to M/s ABB & M/s Deepak cables for termination of the contract on 14.12.2015 by CEE, Tz. The contract is terminated on 25.01.2016. The Joint inventory along with M/s ABB & M/s Deepak Cable completed. Re-Tendered on 20.12.2016 for balance work.
29	Vajamangala - Kadakola	D/C	220	39	55	49	45	0	MAR-11	MAR-17	Work terminated on 19-Sep-15. Balance works to be retendered.
30	Vasanthanarasapura - Antharasanahally	D/C	220	38	96	96	95	34	JAN-16	NOV-16	Work under progress.
31	Vasanthanarasapura - Madhugiri	D/C	220	89	209	190	164	56	JUL-16	FEB-17	Terminal Bay: Concreting of foundations: CT 6/6, CVT: 5/6, LA's: 5/6, Isolator: 7/8, breaker: 2/2 completed. Cable duct completed. Breaker erected. Mounting structure erected and 2 Circuit Breakers erected. Work under progress.
32	Yermarus TPS - Bellary Pooling Station	D/C	400	284	399	313	270	20	AUG-17	AUG-17	Work under progress.
33	Yermarus TPS - Gulbarga	D/C	400							DEC-16	Detailed survey completed. Estimate is being prepared.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

KERALA STATE ELECTRICITY BOARD (KSEB)

1	LILO of Idukki-Udumalpet at Pallivasal HEP	D/C	220		5	0	0	0		MAR-17	ATS of Pallivasal Extension HEP. Work is yet to start.
2	LILO of Ldukki - Kozikode at Kodakpara	D/C	220								ATS of Thottiar HEP. May be deleted, as the work is not targeted in the Annual Plan of 2015-16.
3	Pothencode - Kattakkada	D/C	220	57	108	103	72	0		FEB-17	Re-tendering in Dec,15
4	Thottiyar - Kodakpara	D/C	220							MAR-17	ATS of Thottiar HEP. May be deleted, as the work is not targeted in the Annual Plan of 2015-16.

SI No	Name of Transmission Lines	Ckts (S/C & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)

1	Ashta - Shajapur	D/C	220	95							
2	Ashta - Ujjian S/S	D/C	400								
3	Badnawar - Kanwan line	D/C	220								
4	Betul - Gudgaon	D/C	220								
5	Bina s/s - M/s Bharat Oman Refinaries Ltd. Agasod, Bina	D/C	220	36						DEC-16	Commissioned 08/2016 (Reported Late)
6	Bina-Bina (M/s BORLA)	D/C	220	36				36			
7	Dada Dhuniwale TPP - Moondi Pooling Point	D/C	400	80							
8	Gudgaon(220) - Gudgaon(132)	D/C	132								
9	Gwalior (Malanpur) - Morena line	D/C	220	59	101	72	34	0		MAR-17	Work in progress
10	Handia - Ashta(2nd stage)	D/C	400	180							
11	Indore (PGCIL) - Ujjian	D/C	400								
12	Julwaniya - Kukshi	D/C	220	160							
13	Julwaniya - Sendhwa	D/C	220								
14	Kanwan (220) - Kanwan (132)	D/C	132								
15	Kanwan (220) - Teesgaon	D/C	132								
16	Kanwan - Dhar line	D/C	220								
17	Katni - Damoh	D/C	220	220							
18	LILO of 220 kV Katni - Satna at PGCIL Satna	D/C	220	1				1		APR-16	Commissioned 04/16.
19	LILO of Bhilai - Seoni at Balaghat / Kirnapur	D/C	400	30							
20	LILO of Both Ckt Nagda - Neemuch at Mandsaur S/s	D/C	220								
21	LILO of Both ckt Badod - Suwasara at Suwasara S/s	D/C	132								
22	LILO of Both ckt Badod -Kota - Modak at Suwasara S/s	D/C	220								
23	LILO of Both ckt Neemuch - Mandsaur at Mandsaur S/s	D/C	132								

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
24	LILO of Both ckt of Badod - Ujjain at Ujjain	D/C	220	40							
25	LILO of Damoh - Bhopal at Sagar	D/C	400	40							
26	LILO of Handia - Barwaha at Handia	D/C	220	40							
27	LILO of Indira Sagar - Satpura at Handia	D/C	400	40							
28	LILO of Indore - Itarsi at Handia	D/C	400	40							
29	LILO of Indore-II - Ashta at Shankargarh	D/C	220	20							
30	LILO of Jabalpur - Amarkantak at Gorabazar	D/C	220	4							
31	LILO of Khandwa (PGCIL) - Rajgarh at Chhegaon	D/C	400	20							
32	LILO of Nagda - Rajgarh at Badnawar	D/C	400	40							
33	LILO of Pithampur - Indore line at 220kV Pithampur-II s/s	D/C	220	15	26	26	26	15		JUN-16	Commissioned 06/16.
34	LILO of Ratlam - Badnagar at Badnawar	D/C	220	40							
35	LILO of Ratlam-Daloda 220 kV line at Jaora	D/C	220								
36	LILO of both Ckt. of Badnagar- Ratlam At Badnawar 400 kV S/S	D/C	220	24	20	4			MAR-17	MAR-17	Work stopped.
37	LILO of both ckt Indore - Pithampur at Indore	D/C	220	8							
38	LILO of both ckt Nagda - Ujjain at Ujjain	D/C	220	40							
39	LILO of both ckt of Ratlam - Badnagar at Badnawar	D/C	220	40							
40	LILO of one Ckt of Ashta- Dewas line at 220 kV S/S Chapda S/S	D/C	220	66	104	18			APR-17	APR-17	Work Stopped.
41	LILO of one ckt of Bina - Gwalior at Datia	D/C	220	10							
42	LILO of one ckt Indore-II- Indore(400kV) at Indore (N/Z)	D/C	220	35	21	20	4		FEB-17		
43	LILO of one ckt of 220kV Bhopal - Ashta line at Mungaliyachhap s/s	D/C	220	52	89	89	89	52		JUN-16	Commissioned 06/16.
44	LILO of one ckt of Bansagar (Tons) - Satna at Sirmour	D/C	220	2							
45	LILO of one ckt of Bina - Sagar at Bina	D/C	220	10							
46	LILO of one ckt of Indore - Barwaha at Simrol	D/C	220	13							
47	LILO of one ckt of Khandwa (PGCIL) - Rajgarh	D/C	400	20							

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Trasmission Lines: Page 43 of 89

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

	(PGCIL) at Chhegaon										
48	LILO of one ckt of Pithampur - Rajgarh (PGCIL) at Dhar	D/C	220	4							
49	LILO of one ckt of Satna (PGCIL) - Bina(PGCIL) at Sagar	S/C	400								
50	LILO of one ckt of Vindhychal - Satna at Nigrie	D/C	400								
51	LILO of second ckt of Auraiya - Malanpur at Mehgaon	D/C	220	6							
52	LILO of second ckt of Damoh - Tikamgarh at Damoh	D/C	220	10							
53	LILO pf 2nd Ckt. of Bansagar - Satna line at Kotar 220kV S/s.	D/C	220	11	19	8			MAR-17	MAR-17	Work in progress.
54	Maheshwar (HEP) - Rajgarh (Dhar)	D/C	220	230							
55	Mandsaur - Marut Shakti Pool	D/C	220								
56	Moondi Pooling Point - Handia	D/C	400	240							
57	Morena (400kV S/s CWRTL Adani Group) - Sabalgarh DCDS line	D/C	220	115	173	42			JUN-17	JUN-17	Work in progress.
58	Morena - Malapur	D/C	220	80							
59	Nagda - Mandsaur	D/C	400								
60	Nagda - Ujjain line	D/C	400	150							
61	Neemuch - Ratangarh line	D/C	220								
62	Nigri TPP - Satna	D/C	400								
63	Pithampur - Badnawar DCDS	D/C	400	150							
64	Pithampur - Gandhinagar	D/C	220	60							
65	Pithampur - Moondi Pooling Point	D/C	400	280							
66	Pithampur -Depalpur	D/C	220	71	129	120	63		JUN-17	JUN-17	Work stopped.
67	REVA TPP - Moondi Pooling Point	D/C	400	70							
68	Ratangarh(400)- Ratangarh(132)	D/C	132								
69	Sailana - Ratlam	D/C	220								
70	Sailana(400) - Sailana(132)	D/C	132								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
71	Satna - Chhatarpur (2nd ckt)	S/C	220	160	0	0	0	15		MAR-17	Original Contract terminated and Retendered.
72	Second circuiting of Alot - Sitamau 132 kV line	S/C	132								
73	Second circuiting of Jhabua - Meghnagar 132 kV line	S/C	132								
74	Second circuiting of Rajgarh - Petlawad 132 kV line	S/C	132								
75	Second circuiting of Rajgarh-Jhabua 132 kV line	S/C	132								
76	Second circuiting of Ratlam - Daloda 220 kV line	S/C	220								
77	Sendhwa (220_ - Sendhwa (132)	D/C	132								
78	Sendhwa(220) - Pansemal (132)	D/C	132								
79	Shri Singaji TPP - Moondi Pooling Point	D/C	400	40							
80	Shujalpur - Narsinghgarh Line	D/C	220	44	144	69	24		JUN-17	JUN-17	Work stopped.
81	Ujjain - Dewas	D/C	220	90							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)

1	400 kV Aurangabad II (Thaptitanda) - 765 kV Aurangabad III (Ektuni) (Ckt 3 & 4)	D/C	400	10	18	18	18	10		MAY-16	Commissioned 05/16.
2	ACC Limited - LMEL Ghugus	S/C	220	2				2		DEC-16	Commissioned 12/2016.
3	Akola - Anjangaon	D/C	220	104	114	105	89	13		MAR-17	Work in progress. Order of this line given in three sections for early completion of work. two sections allotted to M/s. G K Power and one section allotted to M/s. Amit-Asha Enterprises.
4	Babhaleshwar - Kudus	D/C	400	447	708	547	480	152		DEC-17	After the discussions held in expert committee meeting, MSETCL agreed to reroute portion of the line, thereby, ensuring separation distance of at least 6 km from W05 & W06 antennas on western arm of GMRT and also agreed to use higher capacity conductor to tackle RFI effect on E04, E05 & E06 antennas of GMRT.
5	Balapur - Malegaon line	D/C	220	140	228	180	132	35		MAR-17	Work in progress. ROW cases filed and order awaited for 6 locations.
6	Bhandup - Borivali line on M/C tower (from loc. no. 20 to 48)	S/C on M/C	220	9				9		OCT-16	Commissioned 10/2016.
7	Boisar (PG)-Wada	S/C on D/C	220	53	211	173	165	28	MAR-07	DEC-17	The work stopped due to 1) Severe RoW 2) Forest ssue. The existing contract closure proposal is approved by C.O. The balance work shall be executed by placed new contract.
8	Boisar II-Borivali	M/C	220	331	261	261	261	331	DEC-11	AUG-16	Ready for Commissioning 08/16.
9	Chandrapur II - Tadali (MIDC)	D/C	220	81	89	75	73	36		MAR-17	Work in progress.
10	Chandrapur MIDC - Ballarshah (Ckt- I)	D/C	220	21	66	66	66	21		SEP-16	Commissioned 09/16.
11	Chandrapur MIDC - Ballarshah (Ckt- II)	D/C	220	21	66	66	66	41			Ckt-I commissioned on 28.09.16
12	Eklahare - Pimpalgaon	D/C	220	87	158	145	127	13		MAR-17	Orders issued for ROW cases. Work in progress.
13	Jejuri - Hinjewadi - I & II	D/C	400	207	276	203	185	69		JUN-17	ROW problem at 8 locations. WIP
14	Kalmeshwar - Warud	D/C	220	170	277	179	86	0		JUN-17	ROW Cases filed order awaited [9] Order received. [24] Forest Locs. Approval awaited for 21 locations.
15	Kalwa - Borivali (under Mumbai Strengthening)	S/C on	220	3				3		DEC-16	Commissioned 12/2016.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

MEGHALAYA ENERGY CORP. LTD. (MeECL)

1	Killing (Byrnihat)-EPIP-I	M/C	132	17	19	19	19	22		FEB-17	Work 98% completed on 11.02.2016 except at the tapping point. This will be taken up along with the line integration work at Killing S/s as soon as the upgradation SCADA work at Killing sub-station is completed. Tower location 19 / 19 location completed, stringing MC- 5.82 km, D/C-0.34km, S/C-0.6km & stringing only for one circuit-3.006km (Total- 21.746ckm) completed.
2	LILO of Agia - Nangal at Mendipathar	D/C	132	5	9	9	9	5		JAN-14	Work completed and line charged on 28.01.2014.Line was commissioned with the connected sub-station on 22.12.2015.
3	LILO of Mawlai - Cherra at Mawngap.	D/C	132	10	16	15	15	5		MAR-17	No issue on forest clearance and no court cases.Work held up due to ROW problem. The PHED,GOMe has complained and filed an FIR against Loc No. 3 to 8. Overall status is 90% completed.
4	LILO of NEHU - Khliehriat line at Mustem	D/C	132	1	4	4	4	1		NOV-15	Work completed & commissioned on 20.11.2015.
5	LILO of NEIGRIHMS - Khliehriat at Lad Nongkrem	D/C	132	6	7	7	0	0		MAR-17	No issues on forest clearance. Detail survey & check survey (1.6 km) for the 132 kV LILO is completed. Stub setting at 7/ 7 locations have been completed.
6	LILO of Rongkhon - Ampati at Praharinagar	D/C	132	20	30	0	0	0		SEP-18	Survey works for 132 kV LILO is completed.
7	Mawngap - Sumer	D/C	132	66	102	102	102	66		DEC-11	The line was completed and commissioned on 21.12.2011.
8	Nangalbibra - Agia	S/C	132	92	316	316	316	92		AUG-13	Work Completed and line charged on 06.08.2013.
9	New Umtru - Umtru HEP	S/C	132	1	3	1	0	0		MAR-17	As in Serial 3 below for New Umtru - EPIP-II line.
10	New Umtru HEP - Norbong (EPIP-II)	D/C	132	2	8	8	8	2		MAR-17	No issues of forest clearance. The 132 kV line works have been completed except for the terminal equipments at Umtru HEP (to be done by MePGCL) and at EPIP-II sub-station.Tower erected is 8/8 locations. Stringing completed - 1.71ckm. The project is expected to be completed by March 2017.
11	Rongkhon S/S - Ampati	D/C	132	33	102	101	98	25		MAR-17	No issues on forest clearance and no court cases. Work is presently under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)

1	Balimela - Malkangiri	S/C	220	22	78	78	78	22	SEP-16	JAN-17	
2	Bhanjanagar - Aska	D/C	220	28	112	12			JUN-20		kindly make the ckm as 54 ckm
3	Bidanasi -Cuttack	D/C	220	20	38	38	38	20	DEC-09	NOV-16	Commissioned 11/2016.
4	Bolangir - Kesinga	D/C	220	160	323	246	0	0	JAN-15	AUG-17	
5	Cuttack (OPTCL) - Pratapsasan	D/C	220	96	172	12	3	0		MAR-17	Work in progress.
6	IB - Lapanga	D/C	400	40	60				JUN-13	MAR-17	Since this is repeated may be deleted
7	Jayanagar (OPTCL) - Jayanagar (PGCIL)	D/C	220	17	37	29	0	0		MAR-17	May be deleted as repeated in Sl. 14
8	Kesinga - Baliguda	D/C	220	96	376	76			JUN-17		kindly make the Ckm as 200 instead of 96Ckm.
9	Keunjhar - Keunjhar PG	D/C	220	15	30	0	0	0	SEP-17		The CKM may be indicated as 14.802 CKM.
10	LILO of (Existing) Budhipadar-Burla at Lapanga	D/C	220	7	19	19	19	7		DEC-16	Commissioned in 2014 (Late Reported)
11	LILO of (Existing) Bhanjanagar - Meramundali at Narasinghpur	D/C	220	10	21	0	0	0		MAR-17	Work Order issued
12	LILO of Indravati - Theruvali at Kashipur	D/C	220	3	13	11	0	0	DEC-16	DEC-16	The work is taken up through OPTCL empanelled Rate Contract Holder
13	LILO of Katapalli - Bolangir at Bargarh (New)	D/C	220	0	2	2	0	0	DEC-16	MAR-17	Work is taken up through OPTCL empanelled Rate Contract Holder
14	LILO of Meramundali - Duburi Ckt-I at Goda Chhak	D/C	220	10	24	15			MAR-17		tHE ckm MAY BE INDICATED AS 10.2 ckm
15	LILO of Rengali - Tarkera at Bonai	D/C	220	6	17	17	17	6		DEC-16	Ready for Commissioning 12/2016.
16	LILO of one ckt of Indravati - Thervali line at Jaypatna	D/C	220	32	66	0	0	0	FEB-18	FEB-18	Ongoing works
17	LILO of one ckt of Rengali - Tarkera at Deogarh	D/C	220	60					JUN-13		My be deleted as the project is yet to be awarded
18	Malkangiri - Kalimela	S/C	220	67	120	0	0	0	FEB-18		The CKM may be indicated as 67.254 CKM
19	Pandiabili PGCIL - Pratapasan line	D/C	220	58	107	36	11	0	MAR-17		The CKM may be indicated 58.30 CKM
20	Restoration of IB - Lapanga line	D/C	400	38	62	57	54		SEP-16	MAR-17	The line CKM may be corrected as 38 CKMs.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

POWER AND ELECTRICITY DEPARTMENT, MIZORAM (P&ED Mizo)

1	Bawktlang (Kolasib) S/S - Sihhmui S/S	D/C	132							DEC-16	The 132KV Sihhmui substation was constructed by P&E, Govt. of Manipur and completed on 31.03.2016.
2	LILO of Zemabawk - W.Phaileng at Sihhmui	S/C	132	5		0	0	0		DEC-13	
3	Tuirial HEP - Bawktlang (Kolasib) S/S	S/C	132							DEC-16	Line has been constructed upto the peripheral boundary of Tuirial HEP. Works for extention of the line up to the 132kV Tuirial Swyd is completed by P&E dept, Mizoram.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)

1	Almora-Pithoragarh	D/C	220	146	0	0	0	0	DEC-16	DPR prepared. DPR submission to funding agency is in progress.
2	Arakot -Mori and LILO of Arakot -Mori at Hanol Tuni	D/C	220	94	0	0	0	0	MAR-18	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
3	Devsari-Karanprayag	D/C	220	52	0	0	0	0	NOV-17	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
4	Jakhol -Sankri -Mori and LILO of Jakhol -Sankri -Mori at Natwar Mori	D/C	220	76	0	0	0	0	MAR-18	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
5	Joshimath - Kunwari Pass (Pipalkoti)	D/C	220	40					DEC-17	Contract has been awarded on 06.05.11 to M/s TATA Project Ltd., contract effective date is 14.10.11 and GMVN has not given the permission to cross the Auli Ropeway, hence crossing by underground cable is proposed at Joshimath. Land sliding zone being encountered at village Malli Tangri and Talli Tangri the survey and forest case yet to be completed. Forest Case of 51.3 Hect. is under preparation. Total Progress 6%.
6	Kuwari Pass (Pipalkoti)-Karanprayag -Srinagar	D/C	400	184	0	0	0	0	DEC-16	Retendering is under Process.
7	LILO of Muzaffarnagar - Vishnu Prayag at Kuwari Pass (Pipalkoti)	D/C	400	2	6	0	0	0	AUG-16	Contract has been awarded on 06.05.11 to M/s TATA Project Ltd. contract effective date is 03.09.11 and will be taken after award of 400 KV Pipalkoti S/s. Total Progress 11%.
8	LILO of Baramwari - Srinagar at Singoli Bhatwari	D/C	220	5	0	0	0	0	OCT-16	Construction of line as per Schedule of construction of Singoli HEP and to be constructed by L&T.
9	LILO of Kashipur - Pantnagar line at Jaffarpur	D/C	220	12					MAR-17	Tendering is under process.
10	LILO of Loharinagpala - Koteswar at Pala - Maneri	D/C	400	10	0	0	0	0		The work at Pala Maneri HEP stopped as per GOI order.
11	LILO of Mori - Dehradun line at Nogaon	D/C	220	10					MAR-18	Construction of line as per connectivity schedule of generators in Yamuna Valley
12	LILO of Nandprayag -Karanprayag at Langrasu	D/C	220	16	0	0	0	0	NOV-17	Construction of line as per Schedule of construction of Langrasu.
13	LILO of Rishikesh-Dehradun at Harrawala	D/C	220	1	0	0	0	0	AUG-16	Tendering is under process.
14	LILO of Roshanabad - Puhana line at Imlekhera (Pirankaliyar)	D/C	220	10					MAR-17	
15	LILO of Roshnabad -Puhana at Pirankaliyar S/S	D/C	220	10	0	0	0	0	MAR-17	LoA is to be issued.
16	LILO of Vyasi HEP - Dehradun at Dehradun (PG)	D/C	220	70	0	0	0	0	MAR-17	Tender has been floated.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

17	S/S Lata Tapovan- Joshimath	D/C	220	24	36	0	0	0		DEC-17	Regarding Forest land Transfer proposal nodal officer Dehradun raised queries vide letter no 3042 dated 01-06-2013. Reply of the same is being done. Total progress 13%
18	Loharinagpala-Koteswar line	D/C	400	180	0	0	0	0			The work at Loharinagpala HEP stopped as per GOI order.
19	Mori -Dehradun	D/C	220	200	0	0	0	0		MAR-18	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
20	Rudrapur(Brahmwani) - Ghansali-Srinagar line	D/C	220	182	248	0	0	0		DEC-16	Forest approval granted on 02.04.2013.agreement with M/s Lanco has been done
21	Srinagar HEP - Sringar 400 kV S/S.	D/C	400	28	39	39	39	28		JUL-16	Commissioned 07/16.
22	Sringar - Kashipur	D/C	400	304	0	0	0	0		DEC-18	Survey work is in progress in the alternative route proposed by M//s cobra.The go ahead was issued through this alternate route on dated 24/12/2014.detailed surey of 189 Km completed.Forest case preparation in progress and profile potting in progress
23	Twin Zebra - Dehradun (PGCIL)	D/C	220	12	21	20	19	9		JUL-16	Tower foundation-20/21 and Tower erection-19/21.Total progress-90%
24	Vishnugad - Kuwari Pass (Pipalkoti)	D/C	400	40	62	0	0	0		DEC-16	Contract has been awarded on 06.05.11 to M/s TATA Project Ltd. contract effective date is 03.09.11 Forest case prepared for 43.694 Hect. and submitted to DFO Joshimath/ DM Chamoli. NOC from 04 Nos. village panchyat Naurakh Agthalla, Tangri Talli and Tangri Malli is pending. Matter is being pursued GOU/District Administration.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)

1	Bajakhana - Bagha Purana	D/C	220	71	103	103	103	71		AUG-16	Ready for Commissioning 08/16.
2	Goindwal Sahib - Bottianwala	D/C	220	129	201	163	160	0		MAY-17	Due to poor performance and slow progress by the contractor, work order cancelled. Short term tenders are being recalled.
3	Kanjali - Science city line (Jalandhar)	D/C	220	30	58	58	58	30		JUN-16	Commissioned 06/16.
4	LILO of 220KV Patran - Kakrala & Patran - Rajila line at 400KV PGCIL Patran	D/C	220	23	41	37	35	21	OCT-16	FEB-17	Forest case pending.
5	LILO of Ferozepur - Talwandi Bhai line at Sadiq	D/C	220	48	80	80	80	48		MAY-16	Commissioned 05/16.
6	LILO of GGSSTP - Jamsher at Jadla	D/C	220	21	41	41	41	21		JUN-16	Commissioned 06/16.
7	LILO of Ganguwal - Mohali at Majra	D/C	220	21	40	40	40	21		JUN-16	Commissioned 06/16.
8	LILO of Malout - GNDTP Bhatinda at Badal	D/C	220	50	84	84	84	50		JUN-16	Commissioned 06/16.
9	LILO of Patiala - Mandi Gobindgarh at Rajpura	D/C	220	68	109	109	109	68		AUG-16	Ready for Commissioning 08/16.
10	LILO of one ckt of Ganguwal - Gobindgarh-II at Bhari	D/C	220	6	13	13	13	6		AUG-16	Ready for Commissioning 08/16.
11	LILO of one ckt. 220KV Nakodar - Rehanajattan line at 220KV Hoshiarpur	D/C	220	52	94	90	44		DEC-16	MAY-17	Forest case pending.Railway case approved.
12	LILO of one ckt. of 220KV Humbran - Ferozpur Road (Ludhiana) at 220KV Ladowal	D/C	220	25	41	34	24	15	DEC-16	MAY-17	Work in progress. Forest case pending
13	Ludhiana - Doraha	D/C	220	28	95	95	84	18		MAY-17	Work is in progress.Committee formulated for sale of trees
14	Makhu - Algaon	D/C	220	101	159	142	113	30		MAY-17	Work is in progress. Forest & Railway cases pending. Initially line length in RFD taken as 60 Ckm. Now the line length is 101 Ckm.
15	Makhu - Rashiana	D/C	220	92	146	131	113	55		MAY-17	Work is in progress.
16	Malout - Abohar	D/C	220	30	95	67	25			JUN-17	Work is in progress. Forest pending and Railway case cleared.
17	Moga - Mehal Kalan	D/C	220	105	170	163	161	74		MAR-17	Work in progress. Forest case of Ludhiana and Sangrur In Principal approval received. Ferozepur case pending with DFO.
18	Mukatsar - Kotkapura	D/C	220	76	129	118	115	12		MAR-17	Forest cases pending with DFO Ferozepur. Railway case approved.
19	Mukatsar - Malout	D/C	220	47	83	81	79	1		MAR-17	Work is in progress.
20	Nabha -Bhawanigarh	S/C on D/C	220	21	80	76	76	15		DEC-16	Work is in progress.Forest case - Patiala case approved. Sangrur case pending with PCCF Mohali.
21	Nakodar - Ladhowal	D/C	220	67	122	118	109	18		MAY-17	Work is in Progress.Forest case- Ludhiana case approved. Phillaur case pending .Railway case - one case approved and one case pending.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipate d	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
22	Nakodar - Rehana	D/C	220	71	121	121	121	70		DEC-16	Work is in progress.
23	Rajpura - Devigarh	D/C	220	74	114	114	95	7		FEB-17	Work in progress. Forest case pending.
24	Rajpura - Lalru	D/C	220	59	98	98	98	59		JUN-16	Commissioned 06/16.
25	Sarana- Kotli Surat Malli line	S/C on	220	62	185	70	0	0		AUG-16	Work deferred for the time being

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)

1	Aau - Badisid	D/C	220	118	196	196	196	118		APR-16	Commissioned 04/16.
2	Ajmer (400 kV) - Bherunda (TK)	D/C	220	80							LOI has been issued vide dt. 10.01.17 to M/S. Moji Construction , Jaipur.
3	Akal (1)- Jaisalmer -2	D/C	400	50						MAR-17	KFW funded scheme. Tech feasibility of line is being reviewed.
4	Akal -Jodhpur (New)	D/C	400	480	618	597	569	288		MAR-17	W.O awarded to M/S TATA Project Ltd.
5	Anta -Kota (PG) (Extension)	D/C	400	45	135	116	115	31		MAR-17	W.O. awarded to M/s Unique Structures & Towers Ltd., Bhilai (W.O from M/S Trans Era withdrawn.) Forest involved. Permission awaited.
6	Badisid-Bap	D/C	220	30						MAR-17	
7	Barmer-Bhinmal (PG)	D/C	400	280	444	50				MAR-17	KFW funded scheme .W.O. awarded to M/S Monte Carlo.
8	Bhadla-Bikaner	D/C	400	379	511	509	506	301		MAR-17	W.O. awarded to M/S Unitech. Forest involved . Permission to work received on 10.11.16.
9	Bhadla-Kanasar	D/C	220	63	105	105	105	63		JUN-16	Commissioned 06/16.
10	Bhilwara TPS -Ajmer	D/C	400	320	432	432	431	317	APR-14	MAR-17	W.O. awarded to M/S Best & Crompton Ltd.
11	Bhinmal - Sayla line	D/C	220	78	132	132	132	78	JAN-12	JUL-16	Commissioned 06/16. (Late Reported).
12	Bikaner -Sikar (PG)	D/C	400	420	448	284	185			MAR-17	PPP mode. W.O. awarded to M/S KEC BKNR SKR Tr.Ltd.
13	Chatrail-Ramgarh	D/C	220	90	146	146	146	90		AUG-16	Ready for Commissioning 08/16.
14	Chittorgarh - Sawa	D/C	220	51	91	91	91	53		AUG-16	Ready for Commissioning 08/16.
15	Chittorgarh-Bhilwara	D/C	400	99	134	134	131	813752		MAR-17	"W.O. awarded to M/s SPML Infra.ROW problem at loc no. 2&3.
											"
16	Dahanu - Degchu GSS	D/C	132								.
17	Dhod-Danta Ramgarh	S/C	220	31	101	44				MAR-17	W.O. awarded to M/s Ramjee Power Work stopped due to severe ROW problem at Loc. no. 9-10 & 12 to 63.
18	Extension of Bikaner- Barsinghsar at Barsinghsar TPS	S/C	220	3	10	10	10	3	APR-09	DEC-16	Ready for commissioning 12/2016.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

											Two nos. of NHAI crossing awaited.
56	Pratapgarh- Chittorgarh	D/C	220	240	407	383	337	139		JAN-17	W.O awarded to M/s Moji Constructions. Forest involved. Clearance awaited. Court stay at 1 loc.Railway crossing approval awaited at 1 loc.
57	Ramgarh (Jaisalmer)-Akal (Jaisalmer)	D/C	400	200	278	275	270	128		MAY-17	ADB funded scheme. W.O awarded to M/S TATA Project Ltd.
58	Ramgarh -Bhadla	D/C	400	320	446	421	346	124		MAR-17	W/O awarded to M/s SEW Hyderabad
59	Sirohi-Pindwara	S/C	220	25	106	64				MAR-17	W/O awarded to M/S Moji Construction , Jpr. Forest involved . Clearance awaited.
60	Sitapura- Sitapura (Existing) (Upgradation)	D/C	220	1	3	3	3	1		DEC-16	commissioned 07/2015 (Late Reported)
61	Soorpora - Banar line	D/C	220	21	35	35	27	12	AUG-11	JAN-17	
62	Suratgarh TPS - Babai (Jhunjhunu)	D/C	400	480	676	611	572	288	JAN-13	JAN-17	Work order awarded to M/s Aster Chennai.Case for diverting route due to air force approved, work under progress.
63	Suratgarh TPS- Bikaner	D/C	400	340						MAR-17	PPP mode. Work order awarded to M/s Adani Trans Raj Ltd.
64	Undoo - Pokaran	D/C	220	140							KFW funded scheme . W.O. is to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

SIKKIM POWER DEVELOPMENT CORPORATION LTD. (SIKKIM)

1	Dikchu - Gangtok	D/C	132								
2	Dikchu HEP - Dikchu Pool	D/C	132								
3	LILO of Teesta III - Rangpo 400 kv line at Dikchu	D/C	400	1	2	2	1	0	NOV-16	Out of two towers, both have been completed. Stringing yet to be started. Progress hampered due to shortage of money(demonetisation) to disburse payment to labour. It is interim arrangement being constructed by generation company for evacuation of power.	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)

1	Arasur (PGCIL) - Gobi S/S	S/C	220	55	188	182	177	41	DEC-16	MAR-17	Work under progress.ROW issues at 7 locations
2	Ariyalur - Thiruvalam PGCIL	D/C	765	320	485	33				APR-18	Work awarded to M/s.Gammon India Ltd.,Works are under progress
3	Basin Bride - Pulianthope (UG Cable)	S/C	220	2						JUN-17	Work awarded to M/s.Rahul Cables and under progress.
4	Basin Bridge - TNEB HQ (UG Cable)	S/C	220	23	0	0	0	0		MAR-17	Tender is to be floated
5	Common Point (from Karamadai) - Thudialur	S/C	220	37	68	65	63	19	AUG-15	MAR-17	SC line of 19.369 Ckt Kms energised on 19.12.16.
6	Cuddalore - Veerapuram (SP Koil) Via Neyveli.	D/C	220	348	702	594	521	112	SEP-16	MAR-17	Work under progress.
7	Dharmapuri - Gurubarapally	S/C	220	58	232	223	223	54		MAR-17	Work under progress
8	Guindy - R.A.Puram S/S	S/C	220	8							Work awarded and is being commenced. Cable to be supplied
9	Ingur - Arasur (PGCIL)	S/C	220	60	229	159	149	7	SEP-16	MAR-17	Work under progress. objection encounted in several locations
10	Kalivanthapattu - Sholinganallur	D/C	400	52	91	87	82	44	FEB-14	MAR-17	works are under progress. 5 Locations are under court case and is being followed up.
11	Kanarpatty - Kayathar	D/C	400	24	39	36	33	18	MAR-15	MAR-17	Work held up due to ROW issue in 15/3,15/4 and 15/6. Enquiry attended on 29.06.16 at Dist Collector /Tuticorin . Report given by Tashildar to RDO/Tuticorin. RDO/Tuticorin conducted peace committee on 28.07.16 and requested to give compensation to land owners based on the rates fixed by Agricultural Dept.
12	Karaikudi - Kamudhi	D/C	400	220	319	319	319	220		DEC-16	Ready for commissioning 12/2016.
13	Karaikudi - Sembatty	S/C	220	137	559	558	548	132	DEC-11	MAR-17	One. no. ROW issue at Loc.249. Letter addressed to District Collector/Madurai for Police Protection and for enter upon permission. Alternate arrangements are being made to avoid ROW issues.
14	Karamadai - Common Point	S/C	220	21	80	80	80	21	AUG-15	DEC-16	Commissioned 07/2016 (Late Reported
15	Karamadai - Pushep	D/C	220	4							load flow analysis is under process.This may be deleted.
16	Kavanoor - Karaikudi (Existing)	D/C	220	170	326	325	325	100	MAR-15	MAR-17	Work under progress. Railway crossing involved at 2 locations.
17	Kayathar - Thennampatty	D/C	400	112						MAR-18	Retender opened on 07.01.17 and evaluation is under process
18	Kayathar - Tuticorin S/S	D/C	220	130	228	201	174	57	DEC-16	MAR-17	Work under progress
19	Kilpauk - CMRL Central Jail	S/C	220	10							To be retenderd since M/s.EPIL was black listed. There is a case in the court vide MP.No:1 of 2015 and WP No:21319 of 2015. Stay vacation Petition filed vide MP.No: 2 of 15.
20	Koladi - PH Road (Alamathy - Koyembedu)	D/C	220	28	69	69	69	26	APR-12	MAR-17	Works are under progress.

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
	SS										
58	MTPS St.III - Singarpet	D/C	400	200	0	0	0	0		JUN-16	Dharmapuri 400 KV SS has been sanctioned. Hence, work will be taken up according to that BP.
59	Manali - Korattur	D/C	400	11	20	15	14	2	APR-14	MAR-17	Work under progress
60	Manali - Pulianthoppe	D/C	400	9						APR-17	Tender opened on 28.01.17 and evaluation is under process
61	Manali - Pulianthoppe S/S	S/C	400	40						APR-17	Tender opened on 28.01.17 and evaluation is under process
62	Manjakuppam - Korattur	D/C	400	22					APR-17		Draft specification under preparation for obtaining Concurrence from JICA.
63	Muthuramlingapuram - Kavanoor (Kamudhi)	D/C	220	130	229	229	229	123		MAR-17	Works are nearing completion.One ckt radially energised from Kavanoor end.
64	Mylapore - Tharamani (UG Cable)	D/C	220	25	0	0	0	0	APR-14	MAR-17	Cable laying,Jointing and termination work completed.
65	Neyveli - Eachengadu S/S	S/C	220	34	149	149	149	34	APR-14	DEC-16	Commissioned 12/2016 (Loc. 15 to Loc. 130)
66	North Chennai 765 KV PS - Ariyalur 765 KV s/s	D/C	765	380					APR-19	APR-18	Estimate is under scrutiny.
67	Ottiyambakkam - Kits S/s	D/C	220	24	50	47	44	21		MAR-17	Work under progress.Reserve Forest clearance involved in 4 locations and proposal forwarded.
68	Ottiyambakkam - Omega	D/C	220	70	150	141	141	32	APR-14	MAR-17	works are under progress. 6 Locations under ROW issue.
69	PH Road - Koyambedu (UG Cable)	D/C	220	1	0	0	0	0	APR-12	MAR-17	One circuit to be terminated at Koyembedu (CMRL) for which work awarded and cable laying in 2 sections completed. Joint 3/3 completed. Another one Ckt to Koyembedu AIS SS, for which LOI issued to M/S,Universal cables and work in progress.
70	Palladam - Ingur	S/C on D/C	220	62	249	239	209	34	APR-13	MAR-17	Tower loc bet 160-190 court case WP NO 21202/2015 at High court,Chennai.Erode collector enquiry conducted on 27.06.16. Orders to execute the work in original route has been received. Work will be taken up.
71	Pulianthope - Pulianthoppe	D/C	400	11						APR-17	Note being put up to BOARD for specification approval and to call for tender
72	Rasipalayam - Anaikadavu	D/C	400	77	115	115	115	77	AUG-14	JUN-16	Ready for Commissioning 06/16.
73	Rasipalayam - Dharmapuri (Palavadi)	D/C	400	390	554	450	378	59	JUN-17	JUN-17	Work under progress
74	Rasipalayam - Salem	D/C	400	390	558	556	556	373		MAR-17	Work nearing completion. ROW issues: (i) Stringing between loc.A1/0 to A2/10 (ii) LOC.44 C/0 to 44D/0 Case dismissed with favour to BOARD. (iii) LOC.148 to 149, next hearing on 10.02.17.
75	Shenbagapudur - Karuvalur	S/C	220	31	122	96	77	4	AUG-16	MAR-17	Work under progress.
76	Sholinganallur - Guindy	D/C	400	12							LOA is under perusal.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Trasmission Lines: Page 65 of 89

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
77	Sholinganallur - KITS	D/C	220	24	50	47	44	21		MAR-17	Work under progress. Reserved forest clearence involved in 6 locations. Proposal forwarded to PCCF/Chennai from conservator of forest.
78	Sholinganallur 400 kV S/S (Perumbakkam) - Guindy 400 kV S/S	D/C	400	40						APR-17	LOA is under perusal.
79	Shoolagiri - Hosur S/s	D/C	220	46							Tender under process
80	Sriperumbudur -Korattur (Changing of conductor)	S/C	220	20	70	0	0	12	SEP-06	MAY-13	Line work is under modification. Revised administrative approval is under process.
81	Thappakundu - Anaikadavu	D/C	400	358	500	500	500	358	MAR-15	JUN-16	Ready for Commissioning 06/16.
82	Thervaikandigai - Korattur	D/C	400	5	9	9	7		APR-15	MAR-17	Work under progress
83	Thervaikandikai - Korattur	D/C	400	74	103	58	23		APR-15	JUN-17	Work under progress
84	Thingalur Common Point-Gobi	S/C	220	40						MAR-14	Work completed and may be deleted from the list.
85	Thiruverkadu - Ambattur 3rd Main road S/S	S/C	220	10						JAN-17	Work under progress. Cable laying in 24/24 sections completed. Joints 66/69 nos. erected. Termination 3/6 completed
86	Thudiyalur s/s - Common point at loc. 81 to 148 (Associated line of Karamadai 400 KV s/s -single ckt only)	S/C	220	19				19		DEC-16	Commissioned 12/2016.
87	Tirunelveli (Abishekapatty) - Kanarpatty	S/C	400	15	49	49	49	15	MAR-15	DEC-16	Ready for commissioning 12/2016
88	Tondiarpet - Pulianthope (UG Cable)	S/C	220	5						MAR-17	Work awarded to M/s.Rahul Cables and under progress.
89	Veeranam - Abhishekapatty (PGCIL)	S/C	220	50	11	11	7	58	SEP-16	MAR-17	Work under progress. Total Length of the line is 61.650 Ckm
90	Veeranam - Kodikurichi	S/C	220	25	85	83	4		SEP-16	MAR-17	Work under progress
91	Vellavedu - Guindy 400 kV S/S (U/G Cable)	D/C	400	40						APR-17	It is proposed to reduce the UG cable route length from 20 km to 16.5 km based on revised survey. The OH-UG co-ordinates finalized. Draft specification is under preparation for obtaining concurrence from JICA.
92	Villupuram - Ulundurpet	S/C	220	55	183	164	8	0	MAR-12	MAR-17	Due to poor progress by the contractor, termination notice issued for termination of the contract.For the balance works tender is under process
93	Vyasarpadi - Pulianthoppe (UG Cable)	D/C	220	2						MAR-17	Work awarded to M/s.Rahul Cables and under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED. (APTRANSCO)

1	400 KV Karamadai S/S - 230 KV Thudiyalur S/S (Part of line from Loc. 1 to 81)	S/C on D/C	220	21				21		JUL-16	Commissioned 07/16.
2	Chittoor 400 kV SS-Mananapalli	D/C	220	130						MAR-17	
3	Gaddamvaripalli- Goddumari	D/C	220	18	31	31	31	18	DEC-10	DEC-16	Ready for commissioning 12/2016
4	Garividi - Garividi	D/C	220	70							
5	Garividi - Pydibhimavaram	D/C	220	100							
6	Garividi - Tekkali (2nd Ckt) line	S/C	220	92				92		AUG-16	Commissioned 08/16.
7	Garividi-Bobbili	D/C	220	75	130	126	115	51		DEC-16	Works are under progress
8	Hindupur - Uravakonda	D/C	400		349	161	121	0		OCT-17	Works under progress.
9	Hindupur - Penukonda	D/C	220								
10	Jammalamadugu - Betamacherla	D/C	220	136							
11	Jammalamadugu - Chakrayapet	D/C	220	172	296	283	281	164	JAN-15	NOV-16	Line works are under progress
12	Jammalamadugu - Porumamilla	D/C	220	198	338	328	327	193	JAN-15	OCT-16	Works are under progress. 10 Nos tower foundations and 2.8 km stringing in Forest reach are pending for want of forest clearance.
13	Jammalamadugu - Tirumalayapalli	D/C	220	54	89	80	60		JUL-14	DEC-16	works are under progress.
14	Jammalamadugu - Uravakonda	D/C	400	255	347	347	347	255	JUL-15	JUN-16	Ready for Commissioning 06/16.
15	Kalpaka - Proposed Garividi S/S	D/C	400	300	358	289	246	37		JUN-17	Works under progress.
16	Kalyandurg-Anantapur	S/C	220	61						DEC-16	
17	Kamavarapukota - Kamavarapukota	D/C	220	30	16	7	0	0		SEP-16	Works are under progress
18	Kamavarapukota - Nuziveedu	D/C	220	90							
19	Kamavarapukota - Surypet (Kamavarrapukota - Chinnakorukondi)	D/C	400	179	242	242	242	179	SEP-15	OCT-16	Ready for Commissioning 10/2016.
20	LILO of Both ckt Pulivendula - Hindupur at Gollapuram	D/C	220	200	91	66	41	0	DEC-14	SEP-16	Works are under progress.
21	LILO of Pendurthy - Garividi at Garividi	D/C	220	140	202	29	0	0			Works are under progress
22	LILO of Podili - Nellore at Atmakur	D/C	220	80							
23	LILO of Shadnagar - Yeddumailaram at Yeddumailaram	D/C	220	12	19	19	19	12		MAR-14	Shadnagar - Yeddumailaram line commissioned on 07.03.2014

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
47	Uravakonda - Borampalli	D/C	220	72	112	108	93	0	MAR-15	DEC-16	Works are under progress.
48	Uravakonda - Kalyanduring	D/C	220	100	160	147	137	42	NOV-14	OCT-16	Works are under progress.
49	Uravakonda - Vajrakarur	D/C	220	32	57	57	57	32	DEC-14	JUN-16	Commissioned 06/16.
50	Vemagiri - Kamavarapukota	D/C	400		268	72	45	0		MAY-17	Works under progress.
51	Vizag TPP - Kamavarapukota	D/C	400	712	697	689	676	368	NOV-15	MAR-17	The works are getting delayed due to severe resistance from farmers and land Owners through their lands. These people are demanding huge compensation that the compensation fixed up by Revenue authorities not allowing the works to be carried out. Water logged areas, collapsible soil, existing crops and frequent rains are also the reasons for delay to take up the line works. However, construction activity is being continued with the help of Revenue and other concerned authorities. Initially line length in RFD taken as 712 Ckm. Now the line length is 485 Ckm.
52	ppannadorapalem - Bobbili (Ckt-II)	D/C	220	84							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TRANSMISSIPN CORPORATION OF TELANGANA (TSTRANSCO)

1	Budidampadu - Bhongiri (2nd Ckt)	D/C	220	14	24	24	24	14		AUG-16	Ready for Commissioned 08/16.
2	Burgampadu (Common Point) - Manuguru	D/C	400	108	156	156	155	103		MAR-17	WORK UNDER PROGRESS
3	Chilakallu - Narketpally	D/C	220	25	42	42	41	20		JUL-16	
4	Gajwel - Narsapur	D/C	400	200	0	0	0	0		AUG-17	Work not commenced due to ROW Problem.
5	Ghanapur - Marripally - Nagole (Uppal)	D/C	220	36	72	72	72	36		DEC-16	Ready for commissioning 12/2016
6	Jagityal - Nirmal	D/C	400	145	202	202	200	144		MAR-17	work under progress
7	Jaipuram - Jagityal	D/C	400	144	202	184	145	67		MAR-17	Stringing work is commenced.
8	Julurupadu - KTPS (Stage-VII)	D/C	400	78	118	103	71	18	MAR-17		WORK UNDER PROGRESS
9	Julurupadu - Suryapet S/S	D/C	400	222	306	289	205	32	MAR-17		WORK UNDER PROGRESS
10	Julurupadu S/S - Burgampadu	D/C	400	112	157	141	131	40		MAR-17	WORK UNDER PROGRESS
11	Kalwakurthy-Dindi 3rd line	S/C	220	24						DEC-16	
12	Kamareddy-Bhumpally	S/C	220	15						DEC-16	
13	Kamavarapukota - Surypet (Chinnakorukondi - Suryapet)	D/C	400	170	234	234	234	170	SEP-15	OCT-16	Ready for Commissioning 10/2016
14	LILO of (Ckt-II) of Miryalaguda - Khammam at Suryapet S/S	D/C	220	48	81	81	81	44		JUL-16	
15	LILO of (Ckt-I) of Miryalaguda - Khammam at Suryapet S/S	D/C	220	42	68	68	68	41		JUL-16	
16	LILO of Bhoothpur - Kalwakurthy at Thimmajipet	D/C	220	2	4	4	2	1		AUG-16	
17	LILO of Bhoothpur - Kalwakurthy at Thimmajipet (Ckt-II)	D/C	220	2	4	4	2	1		AUG-16	
18	LILO of Budidampadu - Bhongiri at Waddekothapally	D/C	220	14					DEC-13		
19	LILO of Chillakallu S/S - Narketpally line at Huzurnagar S/S	D/C	220	24	42	42	42	22		JUL-16	
20	LILO of Ghanapur - Malkaram at Moulali	D/C	220	18							Cable laying and jointing completed. OFC cable works in progress.
21	LILO of Srisailam - Mamidipally at Dindi S/s	D/C	400	3	11	11	9	5		DEC-16	
22	LILO of Vizag - Khammam (Ckt-I) at Asupaka	D/C	400	34	49	49	49	34		DEC-16	Ready for commissioning 12/2016.
23	LILO of Wanaparthy - Ragimanagadda at	D/C	220	11	17	15	14	9		JUL-16	Works are under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
	Singotam X Road SS										
24	LILO of one Ckt of Chilakallu - Narkatpally at Suryapet S/S	D/C	220	24	40	22	0	0		JUL-16	
25	Lower Jurala HEP - Upper Jurala	D/C	220	21	36	36	36	21		MAY-16	Commissioned 05/16. (Late Reported).
26	Mamidipally S/S M/s K.S.K. Photo Voltaic near Fabcity Ravirala (V)	D/C	220	11	37	37	37	11		JUL-14	All works completed and line commissioned on 03.11.2014
27	Marripally common point- Hayatnagar S/S XLPE cable	DC UG cable	220	14				8		MAY-16	Works are under progress.13/14 Nos Cable joints completed and remaining works are under progress
28	Moulali - Osmania University	DC UG cable	220	9				9		DEC-16	commissioned 10/2015 (Late Reported).
29	Nandiwanaparathi - Shankarpalli	D/C	400	222	315	313	309	180		JAN-17	Severe R.O. W Problem.Work is under progress
30	Parigi - Kosigi line	D/C	220	40	128	128	128	40		JUL-16	Commissioned 07/16. (Late Reported).
31	Parigi 220 kV S/S - Shankarpally 400 kV S/S	D/C	220	90				90		APR-16	Commissioned 04/16.
32	Pulichintala HEP - Huzurnagar line	D/C	220	74	132	132	132	74		NOV-16	Commissioned 10/2016 (Late Reported)
33	Ramagundam - Mandamarri (Bellampally) (2nd Ckt)	D/C	220	34				34		APR-16	Commissioned 04/16.
34	Singareni - Nirmal	D/C	400	298				174		JUN-17	Work awarded to L&T/KEC in 9/2015 with completion period of 15 months.
35	Suryapet - Nandiwanaparathi line	D/C	400	240	343	343	343	240		AUG-16	Ready for Commissioning 08/16.
36	Suryapet - Shankarpalli	D/C	400	462	658	654	647	385		SEP-16	Severe ROW problems
37	Vadarevu - Amangal	S/C	765	240	0	0	0	0		AUG-16	
38	Veltoor - Thungabhadra River (Q) line	D/C	400	147	200	200	200	147		NOV-16	Commissioned 11/2016.
39	Veltur-Thimmajipet	D/C	220	80	127	127	122	42		AUG-16	
40	Yeddumailram - Pargi	D/C	220	135	137	137	137	90			Works are in progress

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TRIPURA STATE ELECTRICITY CORPORATION LIMITED (TSECL)

1	AGTP - Agartala line	D/C	132								
2	AGTP - Kumarghat line	S/C	132								
3	Gamai Tilla - Dhalabil	S/C	132	31	107	101	78	17		SEP-13	ROW problems affected the work
4	LILO of Rokia - Udaipur at Melaghat for connection to Monoarchak	D/C	132	20	40	0	0	0		JUN-15	
5	Monarchak - Surajmani Nagar	D/C	132	42	150	49	38	6		SEP-16	Work in progress.
6	P.K. Bari - Kanchanpur	S/C	132	47	113	109	99	17		MAR-15	All works completed in non forest land. Stage- I clearance received and compliance for conditions completed.
7	Surajmani Nagar - Agartala 79 Tilla Grid S/S	D/C	132	18	71	71	71	18		SEP-13	Completed 9/13
8	Surajmani Nagar - Badarghat	D/C	132	6	0	0	0	0		AUG-16	Fund proposed in World Bank.
9	Surajmani Nagar - Rabindra nagar	D/C	132	3	13	13	13	3		SEP-13	Completed 9/13
10	Surajmani Nagar - Rokhia	D/C	132	20	80	32	5	0		DEC-14	3.598 KM line in forest land for which TSECL will apply for forest clearance. LOA issued
11	Surajmani Nagar - Udaipur	D/C	132	50	50	0	0	0		JUN-15	Proposed under NEC.
12	Surajmani nagar-P.K.Bari	D/C	400	260	0	0	0	0		MAR-17	Fund not yet tied up. Proposed under World Bank Financing /SPA/NEC.

Legends

TL: Total Location STC: Stubs Cast TE: Towers Erected STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)

1	132 kV D/C Agra cantt. - 400 kV Agra(South)	D/C	132	24	44	44	42	22		FEB-17	WIP
2	220 KV D/C Sohawal PG - Barabanki line	D/C	220	138	225	222	222	125		FEB-17	WIP, ROW at loc no 141,143,144 Rly xing approval pending.
3	400 kV Gonda - 220 kV Gonda Interconnector (one ckt)	D/C	220	14				14		JUN-16	Commissioned 06/16.
4	Agra (UP) - Mathura line	S/C	400	142	382	382	382	141	AUG-16	FEB-17	Work completed. Energization expected in Feb-17.
5	Agra(UP) - Agra (South)	D/C	400	139	203	203	203	60	AUG-16	FEB-17	Foundation & Erection work complete, Stringing work in progress.
6	Aligarh - Atrauli	D/C	220	69	125	102	84	22	MAR-16	FEB-17	WIP
7	Aligarh - Sikandarabad	D/C	400	190	258	258	258	188		FEB-17	The same as serial no. 47.
8	Allahabad (PG) - Rewa Road (Allahabad)	D/C	400								Does not pertain to UPPTCL.
9	Allahabad - Banda Line	D/C	400	350	484	484	484	174		FEB-17	1)Work reallocated to MIS L&T on 10.12.2014. 2. Rly demand note for one of the two nos xings is pending.
10	Anpara B - Anpara D (2nd ckt)	D/C	400	5	23	23	23	5		SEP-16	Commissioned 09/16.
11	Anpara D - Unnao	S/C	765	416	1225	1108	1033	334	JAN-12	FEB-17	1. Tree cutting, except in Kaimoor range is in progress. 2.Railway crossing NOC obtained. 3.NOC for PGCIL line crossings obtained.
12	Aurai - Mizapur	S/C	220	43	147	129	82	0		FEB-17	Work to be taken up after completion of lines at S. No. 1,2&3.
13	Aurai - Phoolpur	S/C	220	71	216	210	195	48		FEB-17	Work to be taken up after completion of lines at S.No. 1,2&3.
14	Baghpat - Baghpat (PG)	S/C	220	15	56	56	56	15		MAY-16	Commissioned 05/16.
15	Bahraich - 400 kv Gonda line (one ckt.)	D/C	220	74				74		JUN-16	Commissioned 06/16.
16	Balrampur - Utraula	S/C	132	19	56	56	56	19		OCT-11	Charged on 31.10.11
17	Banda - Orai DCQ	D/C	400	216	295	287	125	0		FEB-17	1. Line profile & tower schedule approved, foundation work in progress.
18	Barkhera (Bajaj) - Dohna	D/C	132		203	203	203	129		MAR-15	26.05.14 Barkhera-pilibhit Section, lckt. Energised on10.02.12. II ckt. On 14.2.12
19	Bayas - Dohna	D/C	132								
20	Bayas - Pilibhit	D/C	132								
21	Bhognipur - Gatampur	S/C	765								.
22	Bhognipur - Jawarharpur	S/C	765								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
23	Bhognipur - Moradabad/Rampur	S/C	765								
24	Bhognipur - Orai (PG)	2xS/C	765								
25	Bilhaur - Sandila	S/C	765								
26	Bilhaur - Kanpur (PG)	D/C	400								
27	Dasna (400) - Faridnagar	S/C	220	40	0	0	0	0		DEC-16	Line Changed. The new Line is Hapur(765)-Faridnagar.
28	Deoria - Rasra	S/C	220	83	253	253	253	82		FEB-17	Balance stringing work to start shortly.
29	Dohna - C.B. Ganj	S/C	220	48	92	92	88	36		FEB-17	1. PTCC clearance is still pending at Delhi, M/s SEW haS not submitted revised PTCC proposal & surveyer has not been deployed in spite of repeated requests and their promises. 2. Erec & Strg gangs not to be deployed yet.
30	Dopaha - Anpara	D/C	765								
31	Dopaha - Ghazipur	D/C	765								
32	Dopaha - Varanasi / Jaunpur	D/C	765								
33	Dumariaganj- - Utraula	S/C	132		114	114	114	38		FEB-17	Work in progress. Target- Feb-17.
34	Ghatampur - Moradabad / Rampur	2xS/C	765								
35	Ghatampur - Kanpur (PG)	D/C	400								
36	Ghazipur - Varanasi / Jaunpur	S/C	400								
37	Gonda - Shahjehanpur (PG)	D/C	400	460	543	295	140			DEC-16	WIP.
38	Gr. Noida - JPSK	S/C	220	23	0	0	0	0			
39	Gr. Noida - Noida (Quad)	D/C	400	88	148	146	146	86		FEB-17	1. Foundation & Erection work is in progress. 2.Shutdown applied for HVDC electrode line of PGCIL.
40	Hardoi - Shahjahanpur (PG) line	D/C	220	60				60		AUG-16	Commissioned 08/16.
41	Hathras-Gokul line	S/C	220	41	134	134	134	41		JAN-17	Commissioned 01/2017.
42	Indirapuram - Pratap Vihar	D/C	220	16	0	0	0	0			Held up- shall be constructed on Monopole.
43	Jawaharpur - G Noida	D/C	765								
44	Jawaharpur - Agra (UP)	D/C	765								
45	Jawarpur - Mainpuri	D/C	765								
46	Khurja - Hapur	S/C	765								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

47	LILO 220 kV of Muradnagar - Shamli at Baghpat	S/C	220	1	20	20	20	1		SEP-16	Commissioned 09/16.
48	LILO Mainpuri (PG) - Harduaganj at Jwrpur	D/C	220								
49	LILO of 132 kV Bodla - Kheragarh at 400 kV Agra (South)	D/C	132	12	18	14	11	0		FEB-17	ROW at 4 locations, Administrative help required Erec WIP, letter from MD UPPTCL written to DM.
50	LILO of 132 kV Kirawaki-Mathura at 400 kV Agra (South)	D/C	132	12	25	20	16			FEB-17	Erec. WIP, ROW at balance 05 locations Administrative help required, letter from MD UPPTCL written to DM. being pursued locally.
51	LILO of 132 kV Shamshabad- 400 kV Agra (South) at 132 kV Gwalior Road	D/C	132	20	30	30	24	4		FEB-17	WIP
52	LILO of 132 kV Shamshabad-Kheragarh at 400 kV Agra(South)	D/C	132	12	21	21	19	10		FEB-17	WIP
53	LILO of 220 kV Hathras-Gokul at 400 kV s/s Mathura	D/C	220	120	185	161	120	1632		FEB-17	WIP
54	LILO of 220 kV Mainpuri (PG) - Mainpuri line at Sirsaganj	D/C	220	68				68		SEP-16	Commissioned 09/16.
55	LILO of 220 kV Orai - Mainpuri line at Bah S/S	D/C	220	157	258	258	258	157		SEP-16	Commissioned 09/16.
56	LILO of 220 kV Parichha - Banda line at Mahoba	D/C	220	10				10		JUN-16	Commissioned 06/16.
57	LILO of 220kV Orai - Bhauti at Orai	D/C	220	8	15	15	15	8		JAN-17	Commissioned 01/2017.
58	LILO of 400 kV Agra (UP) - Muradnagar 400 kV S/C line at Agra (UP) 765/400 kV S/S	D/C	400	156	219	219	219	156	AUG-16	SEP-16	Commissioned 09/16.
59	LILO of Agra - Muradnagar at Mathura	D/C	400	64	88	88	86	23	AUG-16	FEB-17	Foundation work complete, Erection & Stringing work in progress.
60	LILO of Agra - Muradnagar at Kurja	D/C	4.4								
61	LILO of Aligarh - Sikandarabad	D/C	400		258	258	258	188		FEB-17	The line 400 KV Aligarh- Sikandarabad, repeated at serial no.-66 is almost completed.
62	LILO of Anpara - Mau at Ghazipur	D/C	400								
63	LILO of Azamgarh - Sultanpur at Tanda	D/C	400	120							
64	LILO of Bhauti - Orai at Sikandara	D/C	220	90	104	95	31	0		FEB-17	WIP.
65	LILO of Bhognipur - Mbd at Bilhaur	D/C	765								
66	LILO of Ghatampur - Mbd at Sandila	D/C	765								
67	LILO of Gorakhpur - Basti at Bansi	S/C	220	40	155	155	80	0		FEB-17	Fdn completed, 04 no Erec gangs working strg gang to be deployed shortly.
68	LILO of Harduaganj - Mainpuri S/C line at Sikandra Rau	D/C	220	3				3		JUN-16	Commissioned 06/16.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

69	LILO of Mainpur (765) Aligarh (400) at Jwrpur	D/C	400								
70	LILO of Mainpur - Etah at Jwrpur	D/C	220								
71	LILO of Mainpuri - Gr Noida at Khurja	D/C	765								
72	LILO of Meza - Rewa Road at Masuli (Allahabad)	D/C	400	60	104	103	95	27		FEB-17	Work held up due to ROW in 04 location.
73	LILO of Mohanpur - Behat line	S/C	220	104							Scrapped.
74	LILO of Muradnagar - Loni at Ataur	S/C	220	30	26	18	13	0		FEB-17	WIP
75	LILO of Panki - Muradnagar at Jwrpur	D/C	400								.
76	LILO of Sarnath - Azamgarh at Varanasi / Jaunpur	D/C	400								
77	LILO of Unnao - Bareilly at Shahjahanpur	D/C	400	12							
78	LILO of Unnao - Mainpur at Bilhaur	D/C	765								.
79	LILO of one ckt of 400 kV Agra (UP) - Agra (PG) 400 kV D/C line at Agra (UP) 765/400 kV S/S	D/C	400	73	100	100	100	73	AUG-16	SEP-16	Ready for Commissioning 09/16.
80	Lalitpur TPS - Agra (UP) Ckt-I	S/C	765	337	955	955	955	337	AUG-16	SEP-16	Ready for commissioning 09/16.
81	Lalitpur TPS - Agra (UP) Ckt-II	S/C	765	334	902	902	901	316	AUG-16	FEB-17	WIP.
82	Lucknow PG (400) - Kursi Road	D/C	220	30	67	67	67	30		AUG-16	Commissioned 08/16.
83	Mathura - Jawaharpuram	D/C	400	220							
84	Mathura(4) -Chhata line	D/C	220	66	119	119	119	34		DEC-17	Line charged on 22.12.16 from reverse side.
85	Meja - Bargarh	D/C	765								
86	Morti - Pratap Vihar	D/C	220	36	0	0	0	0			
87	Muradnagar-Agra line	D/C	400	0				0		SEP-15	Charged on 30/09/15.
88	Roza - Dohna	D/C	220	216	340	340	340	216		APR-16	Commissioned 04/16. (Late Reported.)
89	Saharanpur (PG)-Behat	D/C	220	104						MAR-17	Firm is not turning up.
90	Sahupuri-Bhelupur	D/C	220	29	39	39	39	29		MAY-16	Commissioned 05/16.
91	Sandila - Farrukhabad	S/C	400								
92	Sandila - Lucknow Hardoi Road	S/C	400								
93	Sitapur - Nighasan	S/C	220	110	336	336	329	94		FEB-17	Line withdrawn from the scope of M/S SEW.
94	Sohawal - Tanda	D/C	220	185	348	337	309	108		FEB-17	Work held up due to ROW problem at several locations.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
95	Tanda - Gonda	D/C	400	200	241	97	54	0		FEB-17	WIP
96	Varanasi / Jaunpur - Gorakhpur	D/C	400								
97	Varanasi/Jaunpur - Aurai	D/C	400								
98	Varanasi/Jaunpur - Azamgarh	D/C	400								
99	Varanasi/Jaunpur - Meja	D/C	765								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)

1	Alipurduar - Alipurduar (PG)	D/C	220	13	25	14	4	0	MAY-17	AUG-17	
2	Gokarna - N. Chanditala	D/C	400	340	514	386	85	0	JAN-17	DEC-17	
3	Kharagpur - Egra	D/C	220	107	205	205	205	107	APR-16	MAY-16	Commissioned 05/16.
4	Kharagpur - N. Chanditala	D/C	400	277	407	405	398	220	SEP-16	MAR-17	
5	LILO of 132 kV One Ckt of Rammam-II - NBU at Rammam -III HEP	D/C	132						APR-19		
6	LILO of Arambag - Durgapur 400 kV S/C at N. Chanditala	D/C	400	94	128	74	8	0	FEB-17	MAR-18	
7	LILO of Arambag - PPSP 400 kV D/C at N. PPSP	D/C	400	2	4	4	2	0	SEP-16	DEC-16	
8	LILO of Arambag - Rishra at N. Chanditala	D/C	220	31	63	30	17	0	AUG-17	AUG-17	
9	LILO of Bakreswar - Gokarna at Sadaipur	D/C	220	13	25	25	25	12	SEP-16	MAR-17	Completed
10	LILO of Gokarna Sagardighi TPS at Sagardighit (GIS)	D/C	220	11	21	19	18	9	FEB-17	APR-17	
11	LILO of Howrah - Foundry Park at N. Chanditala.	D/C on M/C	220	36	36	33	20	2	FEB-17	FEB-17	
12	LILO of Jeerat - KTPS 400 kV S/C at N. Chanditala	D/C+S/C	400	12	22	22	22	12	FEB-17	JAN-17	Completed
13	LILO of Jeerat - Kasba at Barasat	D/C on M/C	200	8	11	5	2	0	FEB-17	APR-17	
14	Rajarhat (PG) - N. Town II C	D/C	220	14	58	2	1	0	AUG-17	DEC-17	
15	Rammam-III - NJP line	D/C	132						APR-19		
16	Sagardighi - Gokarna	D/C	400	89	154	152	140	14	JUL-15	MAR-17	
17	Santaldhi TPS - Bishnupur	D/C	220	224	347	347	325	193	OCT-08	JUN-16	PGCIL is executing the work as a deposit work of WBPDCIL. The work is stalled due to repeated theft. WBPDCIL asked PGCIL to take up with the present vendor for resumption of work or deploy a new vendor by cancelling the existing contract.
18	Subashgram (PG) - Baruipur	D/C	220	58	117	8	0	0	AUG-17	AUG-17	
19	Teesta LDP -III - Teesta LDP-IV	S/C	220	21	94	87	72	13	SEP-08	MAR-17	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

ADANI POWER LTD. (APL)

1	Aurangabad - Padghe	D/C	765	128	169	7	0	0	MAR-19		
2	Bilaspur - Rajnandgaon	D/C	765	322	419	174	85	0	MAR-19	JUL-18	
3	Champa -Dharmajayagarh (Quad)	S/C	765	49	143	70	36	0	NOV-18	JAN-18	
4	Gwalior - Morena (Quad)	D/C	400	98	152	59	5	0	MAY-18	JAN-18	
5	LILO of Korba-Mopka at Swastic TPP	D/C	132					132			Commissioned
6	LILO of one ckt of Aurangabad - Padghe (hexa) at Pune	D/C	765	169	169	14	3	0	MAR-19	MAY-18	
7	Raigarh - Champa (Quad)	S/C	765	94	247	139	69	0	NOV-18	JAN-18	
8	Raipur - Rajnandgaon	D/C	765	80	105	77	52	0	NOV-18	JUL-18	
9	Rajnandgaon - Warora	D/C	765	532	689	153	83	0	NOV-18	JUL-18	
10	Sasan - Vindhyachal (Quad)	S/C	765	6	18	4	0	0	NOV-18	JAN-18	
11	Sipat - Bilaspur (Quad)	S/C	765	42	62	18	13	0	MAR-19	NOV-17	
12	Vindhyachal - Vindhyachal (Quad)	D/C	400	54	82	34	0	0	JAN-19	JAN-18	

ATHENA CHHATTISGARH POWER LIMITED (ACPL)

1	Athena Singhitarai - Raigarh Pooling Station (near Kotra)	D/C	400	50	75	75	75	50		MAY-16	Commissioned 4/16 (Late Reported)
---	---	-----	-----	----	----	----	----	----	--	--------	-----------------------------------

BAJAJ ENERGY PVT. LTD. (BEPL)

1	Balrampur-Utraula line	D/C	132								Existing line.
---	------------------------	-----	-----	--	--	--	--	--	--	--	----------------

BHARAT ALUMINIUM CO. LTD. (BALCO)

1	Balco - Dharamjaygar Pooling Station	D/C	400	46	72	72	70	46		DEC-16	Commissioned 06/2016 (Late Reported).
---	--------------------------------------	-----	-----	----	----	----	----	----	--	--------	---------------------------------------

CORPORATE POWER LTD. (CPL)

1	Corporate TPP - Jharkhand Pooling Station	D/C	400	6	11					AUG-16	
2	Latehar - Namkum	D/C	400	216	320	293	274	132		AUG-16	.

Costal Energen Private Limited (CEPL)

1	Mutiara TPP(Coastal Energen Gen. Switchyard) - Tuticorin Pooling Station (Balance portion)	D/C	400	24	32	32	32	24		OCT-16	Commissioned 10/2016
---	--	-----	-----	----	----	----	----	----	--	--------	----------------------

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Trasmission Lines: Page 1 of 11

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

D.B.POWER CORP. LTD. (DBPCL)

1	LILO of Raigarh - Raipur (3rd Ckt) at Baradhara TPP (Interim arrangement)	D/C	400	30	44	44	44	30		MAY-13	Line completed. (Interim)
---	---	-----	-----	----	----	----	----	----	--	--------	---------------------------

DANS ENERGY PVT. LTD. (DEPL)

1	Jorethang HEP - New Melli	D/C	220	20	35	35	35	20		NOV-16	Commissioned 11/2016.(Interim connection removed- LILO on one ckt of New Melli - Rangpo D/C tr. Line at Jorethang).
---	---------------------------	-----	-----	----	----	----	----	----	--	--------	--

DIRANG ENERGY PVT. LTD. (DEPL)

1	Gongri - Dinchang Pooling Station	D/C	220								
---	-----------------------------------	-----	-----	--	--	--	--	--	--	--	--

ESSAR POWER TRANSMISSION CO. LTD. (EPTCL)

1	Mahan -Sipat	D/C	400	670	942	938	909	394		DEC-17	Executing agency has mobilized the T&P and TSEs machine at site to start the work. Due to severe RoW issues, local disputes & resistance from farmers the progress has badly hampered. Delay of fund disbursement is also played a major role in delay of project progress. EPTCL is working on resolving the fund issue for completion of the balance work on priority.
2	Navbharat TPP - Angul P.S. (PG)	D/C	400								.
3	Tori - Jhharkhand Pooling Station	D/C	400								.

Essel Infra Projects Ltd. (ESSEL)

1	Babai - Bhiwani	D/C	400	252							Route survey work of Transmission Lines is going on. Civil Contractor mobilized at Babai Sub-station and foundation work is going on. * The tapping point and LILO arrangement of above mentioned transmission line is yet to be confirmed by the PGCIL.
2	Hyderabad - Kurnool	D/C	765	370							Presently detailed survey work is going on.
3	Kurukshetra - Malerkotla line	D/C	400	278	377	377	377	278	SEP-16	JAN-17	Commissioned 01/2017
4	LILO of both ckt Barh - Gorakhpur at Motihar	D/C	400	152	210	207	202	114	JUL-16	FEB-17	a)Forest approval is pending. Due to non-receipt of forest approval, approx.12 Km. of stringing stretches are affected. b)Row severe at remaining 3 locations in Ckt-1 (Erection-2 & Fnd-01) and 07 locations in Ckt-2(Erection-5 & Fnd-2) affecting the construction work.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
5	Malerkotal - Amritsar line	D/C	400	298	414	409	405	266	SEP-16	FEB-17	a) Affected Forest Approval (Punjab Portion) due to NGT Order: Stage I approval granted on 16th Sept 2016. b)Severe RoW at remaining 1 locations .
6	Muzaffarpur - Darbhanga line	D/C	400	129	178	178	177	122	JUL-16	FEB-17	a)High density of trees affecting the construction work as lot of resistance is being faced at site. b)RoW at 1 No locations/stretches is affecting the Erection work.
7	Rishikesh - Koteswar	D/C	400	86							Route survey work of Transmission Lines is going on.
8	Sohwal - Lucknow	D/C	400	240							Transmission Service Agreement (TSA) : Yet to be signed SPV acquisition : Yet to be acquired
9	Tanda - Sohwal	D/C	400	186							Transmission Service Agreement (TSA) : Yet to be signed SPV acquisition : Yet to be acquired
10	Warangal - C Peta	D/C	765	478							Presently detailed survey work is going on.
11	Warangal - Hyderabad	D/C	765	270							Presently detailed survey work is going on.
12	Warangal - Warangal	D/C	400	108							Presently detailed survey work is going on.
13	Warora - Warangal	D/C	765	666							Presently detailed survey work is going on.
GATI INFRASTRUCTURE LTD. (GATI)											
1	Chujachen HEP - Rangpo PS	D/C	132								Line commissioned.
2	LILO of Melli - Gantok at Chuzachen (LILO point at namthang)	D/C	132	47	91	91	91	47		APR-13	Commissioned 04/13. (Interim arrangement)
3	LILO of one circuit of Chujachen - Rangpo line at Bhasmay	2xS/C	220	10						MAY-18	Work yet to be awarded.
GMR ENERGY LIMITED (GMR ENERGY)											
1	Alaknanda HEP - Joshimath	D/C	220								.
2	LILO of Talchar -Meramundli at Kamalanga TPP	D/C	400	1	3	3	3	1		MAY-12	For start up power,work completed 5/12.
GUPTA ENERGY PVT. LTD. (GEPL)											
1	LILO of one ckt of Bhadrawati -Parli at GEPL TPS	D/C	400								.
HIMGIRI HYDRO ENERGY PVT LTD (HHEPL)											

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
1	Panan HEP - Mangan	2xD/C	220								
<u>HINDUJA NATIONAL POWER CORP (HNPC)</u>											
1	Vizag (Hinduja) TPP - Kalpaka	D/C	400	15	25	25	25	15		MAY-14	Commissioned 05/14. for startup power.
<u>IDEAL ENERGY PROJECTS LTD. (IEPL)</u>											
1	LILO of Mouda - Wardha at Bela	D/C	400	0	2	2	2	0		NOV-12	Completed (Interim)
<u>IL & FS TAMIL NADU POWER COMPANY LIMITED (ITPCL)</u>											
1	Cuddalore - Naggapattinam	D/C	400	95	138	138	138	95		JAN-15	Commissioned 01/15. (Late reported.)
<u>IND BHARATH POWER INFRA LIMITED (IBPIL)</u>											
1	Ind Barath - Jharsuguda pooling Station	D/C	400	84	125	125	125	84		DEC-16	Line completed but could not be charged as trees cutting is under progress.
2	LILO of Rouekila - Raigarh at Ind Barath	D/C	400	47	72	72	72	47		JUN-15	
<u>ISPAT ENERGY LTD (ISPAT)</u>											
1	Haldia TPP - Egra	D/C	220	180							Under planning stage by WBSETCL.
2	Haldia TPP - Haldia (New)	D/C	220	5	15	15	5	0		JUL-16	
<u>JAIN ENERGY TRADING LTD (JAIN ETL)</u>											
1	Jain Energy TPS - Dharamjaygarh Korba Pooling station	D/C	400							MAR-17	.
<u>JAL POWER CORP. LTD. (JPCL)</u>											
1	Rangit IV - New Melli line	D/C	220	7	15					MAR-19	Work of 220kV line has been awarded to M/s. Ashish Infratech and completion period is 8 months from start of work. Generation project will take about 2½ years for completion as against 8 months for completion of associated transmission line, there will be no mismatch for evacuation of power. It may also be mentioned that route survey of transmission line has been completed and design work of transmission system including towers (15 nos.) has also been completed. 220kV GIS bays at PGCIL substation at New Melli have also been awarded to M/s. PGCIL as deposit work. Line length is 3.3 KM. Associated transmission system comprises of 220kV GIS in PH building, 3.3 km long 220kV D/C line from PH to PGCIL pooling station at New Melli. Work for 220kV GIS substation at PH has been awarded to M/s. Siemens and GIS equipment has already been

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

delivered at site.

KALPATARU POWER TRANSMISSION LIMITED (KPTL)

1	Alipurduar (PG) - Siliguri (PG)	D/C	400	234							
2	Kishanganj(PG) - Darbhanga (DMTCL)	D/C	400	420							

KORBA WEST POWER COMPANY LIMITED (KWPCCL)

1	Avantha Bhandar TPS (Korba West) - Raigarh (Kotra)	D/C	400	37	64	64	64	37		DEC-16	Commissioned 05/2016 (Late Reported)
2	LILO of on Ckt of Raigarh - Raipur at Avantha Bhandar (Korba west) TPS	D/C	400	10	22	22	22	10		DEC-13	Interim arrangement.

KVK ENERGY PVT. LTD. (KVK)

1	LILO of Mendasal - Baripada at Nilanchal TPP	D/C	400	16	0	0	0	0		JUN-16	Work yet to Start.
---	--	-----	-----	----	---	---	---	---	--	--------	--------------------

Kudgi Transmission Company Limited (KTCL)

1	Madhugiri - Bidadi	D/C	400	185	256	256	256	185	DEC-15	AUG-16	Commissioned 08/16.
2	Narendra (New) - Madhugiri	D/C	765	758	867	867	867	758	DEC-15	SEP-16	Ready for Commissioning 09/16.

LANCO ENERGY (P) LTD,. (LEPP)

1	Babandh TPP - Angul Pooling Station	D/C	400	48	72	0	0	0		DEC-16	Work yet to start.
2	LILO of Seoni - Wardha at Lanco Vidarbha TPS	D/C	765	15	16					MAR-17	
3	Lanco Amarkantak - Champa Pooling Station	D/C	400	95	158	96	12	0		JUN-16	.
4	Phata HEP-Baramwari (Rudrpur)	D/C	220	8	20	0	0	0		DEC-16	
5	Routing of one circuit of Jorthong - New Melli via Rangit - IV	D/C	220							MAR-19	Work in generation project is stopped for since 2013.
6	Teesta VI HEP - Rangpo Pooling Station	D/C	220	25							Detail survey completed section 164 approval received. Work yet to started.

MADHYA BHARAT POWER CORPORATION LIMITED (MBPCL)

1	Rongnichu - Rangpo Pooling Station	D/C	220								
---	------------------------------------	-----	-----	--	--	--	--	--	--	--	--

MALANA POWER COMPANY (MPCL)

1	Chango Yangthang - Ka Dogri Pooling Station	D/C	220								
2	Ka Dogri - Jangi Pooling Station	D/C	400								.

Legends

TL: Total Location STC: Stubs Cast TE: Towers Erected STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

MONNET POWER COMPANY LIMITED (MPCL)

1	Malibrahmani - Angul	D/C	400	62	108	100	80	20		JUL-16	
---	----------------------	-----	-----	----	-----	-----	----	----	--	--------	--

NORTH EAST TRANSMISSION CO. LTD. (NETC)

1	Byrnihat - Azara (1st ckt)	D/C	400	42	124	124	124	42		JUL-14	Stringing Completed but cannot be commissioned since loop out arrangement by Meghalaya State Electricity Board is not ready at Byrnihat 400 kV S/S.
---	----------------------------	-----	-----	----	-----	-----	-----	----	--	--------	---

NORTH KARANPURA TRANSMISSION CO. LTD. (NKTCL)

1	Agra - Gurgaon	D/C	400	220					NOV-13	DEC-16	
2	Bareilly - Meerut	S/C	765	240					NOV-13	DEC-16	
3	Gurgaon - Gurgaon (PG)	D/C	400	20					NOV-13	DEC-16	
4	Lucknow - Bareilly	S/C	765	220					NOV-13	DEC-16	
5	Seoni - Sipat / Korba (Pooling).	S/C	765	334					NOV-13	DEC-16	

NSL NAGAPATNAM POWER PVT. LTD. (NSLNPPL)

1	NSL TPP - Angul	D/C	400	46	0	0	0	0			Project Authority intimated that PGCIL yet to award construction of work.
---	-----------------	-----	-----	----	---	---	---	---	--	--	---

PATRAN TRANSMISSION COMPANY LIMITED (PATRANTCL)

1	LILO of both ckt of Patiala - Kaithal at Patran	D/C	400	1	2	2	2	1	MAY-16	JUN-16	Commissioned 06/16.
---	---	-----	-----	---	---	---	---	---	--------	--------	---------------------

RELIANCE POWER TRANSMISSION LTD. (RPTL)

1	Moti Khavdi TPP - Jam Nagar	D/C	400								.
---	-----------------------------	-----	-----	--	--	--	--	--	--	--	---

RKM POWERGEN PVT. LIMITED (RKMPPL)

1	LILO of Raigarh (Kotra) - Raipur at Uchpinda (Interim Arrangement)	D/C	400		73	73	73	39			Commissioned (Interim Arrangement). De-LILO activity completed.
2	Uchpinda (RKM Powergen Private Ltd.) - Kotra s/s (Raigarh) line	D/C	400	53	88	88	88	53		OCT-16	Commissioned 10/2016 (41.42 CKm on D/C & 11 CKm on M/C)

SHIGA ENERGY PVT. LTD. ()

1	Tashiding - Legship	D/C	220	17	23	22	20	12		DEC-16	In a recent meeting at CEA, CEA has asked KEC to complete the Tr. line works by DEC 2016.
---	---------------------	-----	-----	----	----	----	----	----	--	--------	---

SIKKIM HYDRO POWER LIMITED (SHPL)

1	LILO of one ckt of Legship - New Melli at Rangit-II	D/C	220								
---	---	-----	-----	--	--	--	--	--	--	--	--

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

SKS POWER GENERATION LTD. (SKS)

1	LILO of one ckt of Raigarh - Raipur at Binjkote TPP	D/C	400								Interim arrangement removed.
---	---	-----	-----	--	--	--	--	--	--	--	------------------------------

SPECTRUM COAL & POWER LTD. (SCPL)

1	Ratija - Kasiapalli	D/C	132	24				24			Commissioned.
---	---------------------	-----	-----	----	--	--	--	----	--	--	---------------

STERLITE ENERGY LIMITED (SEL)

1	Sterlite TPP - Jharsuguda	2xD/C	400	40	64	51	9	0			Tree Enumeration in Forest Land Completed.
---	---------------------------	-------	-----	----	----	----	---	---	--	--	--

STERLITE GRID LTD. (SGL)

1	Aligarh - Prithala	D/C	400						MAY-19	NOV-17	Transmission Licensee granted by CERC. Tariff Adoption done by CERC. Detailed survey completed.
2	Jharsuguda - Raipur	D/C	765	644	763	362	220	28	AUG-19	NOV-17	Change In Law-Additional 0.5% Krishi Kalyaan CESS has been included in Service tax w.e.f 1st June 2016 same has been intimated to all LTTCs. Delay in getting Section 164. PTCC Clearance pending with CEA (PTCC). Facing Severe RoW issues in Multiple Locations Between 57/0 67/0, 83/4 84/2, 91/2, 95/1, 128/0 129/0, AP 141,142,143.
3	Jullandhar - Samba line	D/C	400	270	356	356	356	270	JUN-17	JUN-16	Commissioned 06/16. (NRSS-XXIX.)
4	Kadarpur-Sohna road	D/C	400							NOV-17	Transmission Licensee granted by CERC. Tariff Adoption done by CERC. Detailed survey completed.
5	Kharagpur (WBSETCL) - Chaibasa (PG)	D/C	400	323	426	426	426	323	APR-16	JUN-16	Commissioned 06/16. (PKTCL)
6	LILO of Both ckt Uri - Wagoora at Amargarh	D/C	400	6					OCT-18	JUL-17	Force majeure events due to Bandh, Shutdown, Curfew, Bad Law & Order Situation in J&K & there has been 58 days execution days lost till date, and suspension of work many times due to Armed Conflict & Blockade in the state of J&K from 08-07-2016 to 30-12-2016 i.e. loss of total 155 days, notices sent to all LTTC's. Change in Law- i. Additional Swachh Bharat Cess@0.5% has been added in Service Tax w.e.f 15th Nov.2015 as per Ministry of Finance Govt. of India Gazette Notification 21/2015-Service Tax & 22/2015-Service Tax dated 06th Nov. 2015 ii. Additional 0.5% Krishi Kalyaan CESS has been included in service tax w.e.f 01.06.2016 iii. Increase in J&K VAT@13.5% to 14.5% dated w.e.f 01.07.2016; same has been intimated to LTTC's. PTCC clearance is pending.
7	LILO of Gurgaon - Manesar at Sohna Road	D/C	400						SEP-19	NOV-17	Transmission Licensee granted by CERC. Tariff Adoption done by CERC.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
8	Maheshwaram(PG) - Mehboob Nagar	D/C	400	196	252	223	194	80	JUN-18	MAR-17	Detailed survey completed.
9	Neemrana(PG) - Dhanonda(HVPNL)	D/C	400						MAY-19	NOV-17	Change In Law- New Guidelines by MoP No. 3/7/2015- Trans dated 15-10-2015 for payment of compensation towards damages in regard to RoW for T/L. Additional Swachh Bharat Cess@ 0.5% has been added in Service Tax w.e.f 15th Nov.2015 as per Ministry of Finance Govt. of India Gazette Notification 21/2015-Service Tax & 22/2015-Service Tax dated 06th Nov. 2015.Additional 0.5% Krishi Kalyaan CESS has been included in Service tax w.e.f 1st June 2016 same has been intimated to all LTTCs. PTCC Clearance pending with CEA (PTCC). Facing severe RoW issues in multiple locations i.e. between 9/1 15/1, 17/1, 20/12, 20/18, 26/1-26/5, 32/8 33/3 and 40/0 41/0 in Tehsil Kandukur, Thalakondapalli, Midjil, Ghanpur, Kothakota.
10	Nizamabad - Shankarpalli	D/C	400	277	355	305	252	96	JUN-18	MAR-17	Transmission Licensee granted by CERC. Tariff Adoption done by CERC. Detailed survey completed.
											Change In Law- New Guidelines by MoP No. 3/7/2015- Trans dated 15-10-2015 for payment of compensation towards damages in regard to RoW for T/L. Additional Swachh Bharat Cess@ 0.5% has been added in Service Tax w.e.f 15th Nov.2015 as per Ministry of Finance Govt. of India Gazette Notification 21/2015-Service Tax & 22/2015-Service Tax dated 06th Nov. 2015.Additional 0.5% Krishi Kalyaan CESS has been included in Service tax w.e.f 1st June 2016 same has been intimated to all LTTCs. PTCC Clearance pending with CEA (PTCC). Facing severe RoW issues in multiple Locations i.e. between 1/0 4/2, 29/4 35A/0, 42/0 46/2 in Dist. Nizamabad, Medak and Sangareddy.
11	OPGC - Jharsuguda	D/C	400	110	152	65	34	0	JUL-17	JUL-17	Change In Law-Additional 0.5% Krishi Kalyaan CESS has been included in Service tax w.e.f 1st June 2016 same has been intimated to all LTTCs. Delay in getting Section 164. PTCC Clearance pending with CEA (PTCC). Severe RoW issues in Loc No. between 32/0 33/1 and 58/0 61/0 in Tehsil Jharsuguda and Lakhanpur in Dist Jharsuguda.
12	Prithala - Kadarpur	D/C	400						MAY-19	NOV-17	Transmission Licensee granted by CERC. Tariff Adoption done by CERC. Detailed survey completed.
13	Purulia - Ranchi (PG)	D/C	400	223	301	301	301	223	APR-16	JAN-17	Commissioned 01/2017
14	RAPP - Shujalpur line	D/C	400	402	521	521	521	402	FEB-16	JUN-16	Ready for Commissioning 06/16. (RTCL).
15	Samba - Amargarh line	D/C	400	574	783	667	474	225	OCT-18	JUL-17	Force majeure events due to Bandh, Shutdown, Curfew, Bad Law & Order

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Trasmission Lines: Page 8 of 11

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

Situation in J&K & there has been 58 days execution days lost till date, and suspension of work many times due to Armed Conflict & Blockade in the state of J&K from 08-07-2016 to 30-12-2016 i.e. loss of total 155 days, notices sent to all LTTC's. Change in Law- i. Additional Swachh Bharat Cess@0.5% has been added in Service Tax w.e.f 15th Nov.2015 as per Ministry of Finance Govt. of India Gazette Notification 21/2015-Service Tax & 22/2015-Service Tax dated 06th Nov. 2015 ii. Additional 0.5% Krishi Kalyaan CESS has been included in service tax w.e.f 01.06.2016 iii. Increase in J&K VAT@13.5% to 14.5% dated w.e.f 01.07.2016; same has been intimated to LTTC's. ROW issue at AP 34. PTCC clearance is pending.

Shekhawati Transmission Service Company Limited (SKHWTTSCL)

1	Jhunjhunu - Nawalgarh line	S/C	220	32	108	77	73	0	FEB-15	DEC-17	court case pending, severe ROW problem, Railway crossing pending. Funds problem from PFC.
2	Sikar - Nawalgarh line	S/C	220	22	76	55	48	0	FEB-15	DEC-17	court case pending, severe ROW problem, Railway crossing pending. Fund problem from PFC.

South East UP Power Transmission Company Limited (SEUPPTCL)

1	Bara - Karchana	D/C	400	80	124	0	0	0		JUN-16	Karchana gantry not finalised
2	Gonda - Shahjanpur	D/C	400	442	542	295	140	0		JUL-16	
3	LILO 400 Orai - Mainpur at Bah	D/C	400	92	135	135	135	89		JUN-16	2/0 2A/0 stringing under hold due to construction of engineering college in the line corridor. Matter is pending with DM Mainpuri.
4	LILO of Obra - Sultanpur at Aurai	S/C	400	1	5	0	0	0		JUN-16	
5	LILO of Orai - Mainpuri line at Mainpuri	2xD/C	400	93	135	135	135	93		DEC-17	Ready for commissioning 12/2016
6	LILO of Panki - Obra at Rewa Road	S/C	400	1	2	2	2	1		FEB-16	Completed and commissioned
7	LILO of Sarojini Nagar - Kursi RD at Sultanpur RD	D/C	400	14	18					JUL-16	
8	Mainpuri - Aligarh	D/C	400	186	219	219	219	186		DEC-16	Ckt-I commissioned 12/2016 and Ckt-II Ready for commissioning 12/2016
9	Mainpuri - Bara Ckt-I	S/C	765	375	889	613	346	0		MAR-17	
10	Mainpuri - Bara Ckt-II	S/C	765	377	899	899	899	377		DEC-16	Ready for commissioning 12/2016
11	Mainpuri - Unnao (Quad)	S/C	765	188	449	380	274	0		MAY-16	
12	Meja - Bara	D/C	400	64	83	83	83	64		FEB-16	Completed and commissioned

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
13	Rewa Road - Karchana	D/C	400	58	102					OCT-16	Karchana gantry not defined.
14	Tanda - Gonda line	D/C	400	188	241	97	54	0		JUL-16	
TALCHER TRANSMISSION CO. LTD. (TTCL)											
1	Behrampur - Gazuwaka	D/C	400	290					OCT-12	SEP-13	
2	Talcher II - Behrampur	D/C	400	220					OCT-12	SEP-13	
3	Talcher II - Rourkela	D/C	400	161					OCT-12	SEP-13	
TEESTA URJA LTD. (TUL)											
1	Teesta III - Kishanganj	D/C	400	430	591	501	458	248		MAY-17	RoW matter of balance stringing of 0.5 km of priority portion up to Rangpo S/S, the matter has been taken up with the state govt and a committee headed by District Commissioner is working on resolution of these issues and the portions of site area are being cleared one by one. GOKE Territorial Forest, MANJHA UCC Reserve Forest, GHUM SIMANA Reserve Forest (Darjeeling & Kurseong division) - " In principle Approval (Stage-I)" has been accorded by MoEF, New Delhi on 28.05.2013. (30 Towers, Total Area 47.4932 Ha.)
2	Teesta III - Rangpo line	D/C	400	71	98	98	98	70		NOV-16	One ckt of Teesta-III - Rangpo completed by TVPTL, IInd ckt is expected to be completed soon. Work at one location is affected due to RoW issue.
TORRENT POWER LTD (TOR. POW. (UNOSUGEN))											
1	DGEN - Vadodara	D/C	400								Work awarded to M/s Instalaciones. Inabemsa. Spian on May 2014. Route changed after survey observations.
2	DGEN TPS - Bharuch/Dahej Pooling Station	D/C	400								.
3	Dgen TPS- Navsari line	D/C	400	210				210		JAN-17	Commissioned 10/2013 (Late Reported)
4	Navseri - Bhasten	D/C	220								Work awarded to M/s Instalaciones. Inabemsa. Spian on May 2014. Route changed after survey observations.
5	Sandila TPP - ATS not defin	D/C	400								
VANDANA VIDYUT LTD. (VVL)											
1	Salora TPS - Dharamjaigarh (Korba) (PGCIL) Pooling Station	D/C	400	60	84					MAR-17	Target Commissioning date will be provided after approval/receipet of loan from lenders.
VEMAGIRI TRANSMISSION SYSTEM LIMITED (VTSL)											

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

1	Khammam - Hyderabad line -I	D/C	765	410					APR-15		Bidding process to be taken up
2	Vemagiri Pooling Station - Khammam line -I	D/C	765	455					APR-15		Bidding process to be taken up

VISA POWER LTD (VISA)

1	Visa Power TPP - Raigarh Pooling Station	D/C	400	26	37	33	26	0		JUN-15	Work is under Construction.
---	--	-----	-----	----	----	----	----	---	--	--------	-----------------------------

WESTERN U.P. POWER TRANSMISSION CO. LTD. (WUPPTCL)

1	Ataur-Indirapuram	D/C	400	16	54	38	36	6		MAY-17	One loc. is in 5th Res. Bn. CISF compound which is crucial and approval is awaited
2	Greater Noida-Noida (Sec -148)	D/C	400	41	131	127	127	27		MAY-17	
3	Greater Noida-Sikandrabad	D/C	400	34	53	53	53	34		APR-16	Commissioned 04/16.
4	Hapur-Ataur	D/C	400	53	155	150	129	30		JUL-16	
5	Hapur-Greater Noida	S/C	765	66	187	187	187	63		JUL-16	Foundation & Erection work complete, Stringing in progress.
6	Hapur-dasna	D/C	400	14	44	34	32	7		JUL-17	
7	LILO of Agra - Meerut line at Greater Noida	2xS/C	765	11	35	35	35	11		APR-16	Commissioned 04/16.
8	LILO of Moradabad-Muzzafarnagar at Hapur	D/C	400	2	7	7	7	2		AUG-16	Ready for Commissioning 08/16.
9	LILO of Muradnagar -Muzzafarnagar at Ataur	D/C	400	15	48	41	23	0		MAY-16	
10	LILO of Rishikesh -Kashipur at Nehtaur (Bijnor)	D/C	400	15	44	44	44	3		JUL-16	
11	Mainpuri-Greater Noida	S/C	765	181	494	494	494	181		AUG-16	Ready for commissioning 08/16.
12	Mainpuri-Hapur	S/C	765	217	602	598	597	209		JUL-16	ROW at few locs.

Legends											
TL: Total Location		STC: Stubs Cast		TE: Towers Erected		STG: Stringing Completed		Trasmission Lines: Page 11 of 11			