

UTILITY WISE REPORT INDICATING STATUS OF CONSTRUCTION OF SUB-STATIONS (220 kV & ABOVE) VIS-A-VIS PROGRAMME DURING 2015-2016

As on 31-MAY-2015

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DVC

1	Girdih (2nd Trf.) S/S	220/132	160		100%	100%	100%	80%	0		JUN-13	ATR commissioned on 24th Sept'13.
2	Gola (2x80MVA)	220/132	160		100%	0%	0%	0%	0		DEC-14	Land acquired. Order on ABB cancelled. Retendering process is initiated.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
PGCIL												
3	Alipurduar HVDC	±800	630		100%	10%	0%	0%	0		DEC-15	Award placed. Partly land acquired. Works under progress.
4	Biswanath Chariyali S/S	±800	0		100%	75%	55%	30%	0		SEP-15	Works under progress. Pole-I expected by Jun'15 & Pole-II by Sep'15.
5	Champa S/S	±800	3000		100%	0%	0%	0%	0	JUL-15	DEC-15	Award placed.
6	Extn. Agra S/S	±800	3000		0%	0%	0%	0%	0	DEC-15	DEC-15	
7	Kurukshetra S/S	±800	3000		0%	0%	0%	0%	0	JUN-15		
8	Agra S/S	765/400	500		100%	0%	0%	0%	0		JUL-17	Award under progress.
9	Angul (ICT-II)	765/400	1500		100%	100%	100%	100%	1500		APR-15	Commissioned 04/15.
10	Angul (ICT-III)	765/400	1500		100%	100%	100%	100%	1500	MAY-15	MAY-15	Commissioned 05/15.
11	Bareilly (ICT-I)	765/400	1500		100%	100%	100%	100%	1500	APR-13	APR-15	Commissioned 04/15.
12	Betul S/S (GIS)	765/400	630		0%	0%	0%	0%	0	MAY-16		
13	Bhiwani (Addl.) S/S	765/400	333		0%	0%	0%	0%	0			
14	Champa Pooling Station	765/400	6x1500		100%	30%	15%	0%	0	MAY-14	DEC-15	Award placed in Oct'11. Engg. supply & civil works under progress. Work delayed due to delay in Land acquisition (Apr'13).
15	Extn. Angul S/S	765/400	0		0%	0%	0%	0%	0	DEC-15		
16	Extn. Aurangabad (PG)	765/400	0		0%	0%	0%	0%	0	MAR-16		
17	Extn. Dharamjaigarh S/S	765/400	0		0%	0%	0%	0%	0	DEC-15		
18	Extn. Jharsuguda S/S	765/400	0		0%	0%	0%	0%	0	DEC-15		

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
19	Extn. Knapur (GIS)	765/400	0		0%	0%	0%	0%	0	JUN-16	JUN-16	
20	Extn. Lucknow S/S	765/400	0		0%	0%	0%	0%	0	APR-13		
21	Extn. Meerut S/S	765/400	0		0%	0%	0%	0%	0	MAR-15		
22	Extn. Moga S/S	765/400	0		0%	0%	0%	0%	0	MAR-15		
23	Extn. Nagapatnam (PS) S/S	765/400	0		0%	0%	0%	0%	0	JUL-15		
24	Extn. Narendra (New) S/S	765/400	0		0%	0%	0%	0%	0	DEC-15		
25	Extn. Raigarh S/S	765/400	1500		0%	0%	0%	0%	0	JUL-16		
26	Extn. Raipur PS S/S	765/400	1500		0%	0%	0%	0%	0	JUL-16		
27	Extn. Ranchi S/S	765/400	100		0%	0%	0%	0%	0	MAR-17		
28	Extn. Solapur (PG)	765/400	0		0%	0%	0%	0%	0	MAR-16		
29	Extn. Tuticorin S/S	765/400	0		0%	0%	0%	0%	0	SEP-14		
30	Extn. Vadodara (GIS)	765/400	1500		0%	0%	0%	0%	0	JUL-16		
31	Extn. Varansai S/S	765/400	0		0%	0%	0%	0%	0	MAY-15		
32	Fatehpur (Addl.) S/S	765/400	500		0%	0%	0%	0%	0			
33	Hyderabad (Maheshwaram) (GIS) S/S	765/400	2x1500		0%	0%	0%	0%	0	MAR-18	MAR-18	
34	Jhatikara S/S	765/400	500		0%	0%	0%	0%	0			
35	Kanpur S/S	765/400	2x1500		100%	75%	40%	30%	0	OCT-14	DEC-15	Award placed in Jun'13. Supply, civil works & erection under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
36	Kudgi (GIS) S/S	765/400	0		0%	0%	0%	0%	0	DEC-15		
37	Narendra S/S	765/400	0		100%	0%	0%	0%	0	APR-15	DEC-15	Award placed in Sep'14. Engg in progress.
38	Nizamabad S/S	765/400	2x1500		0%	0%	0%	0%	0	MAY-18	MAY-18	
39	Orai S/S	765/400	2000		0%	0%	0%	0%	0	APR-18	APR-18	
40	Padghe S/S	765/400	2x1500		100%	60%	60%	20%	0	AUG-14	DEC-15	Award placed in May'12. Engg., civil works & erection under progress.
41	Pune (GIS) S/S	765/400	3000		100%	100%	100%	100%	0		FEB-15	Sub station commissioned alongwith both ICT's in Feb'14
42	Pune (GIS) S/S	765/400	2x1500		100%	100%	100%	100%	0		FEB-15	Commissioned alongwith both ICT's in Feb'15.
43	Pune S/S	765/400	1500		0%	0%	0%	0%	0			
44	Raigarh (Extn.)	765/400	1500		100%	0%	0%	0%	0		JUL-16	Award placed in May'14.Engg. in progress.
45	Raipur (Extn.)	765/400	1500		100%	0%	0%	0%	0		JUL-16	Award under progress.
46	Sasaram (2nd Trf.) S/S	765/400	1500		0%	0%	0%	0%	0		MAR-14	
47	Srikakulam S/S	765/400	2x1500		100%	75%	60%	35%	0	JUN-15	DEC-15	Engg., Civil workd, Supply & erection under progress.
48	Tehri (GIS)	765/400	4x800		0%	0%	0%	0%	0	NOV-17	NOV-17	
49	Thiruvalam S/S	765/400	1500		100%	100%	100%	100%	1500		APR-15	Commissioned 04/15.
50	Vadodara S/S	765/400	2x1500		100%	90%	90%	75%	0	DEC-13	JUN-15	Award placed in May'12. Engg., civil works & erection under progress.Land acquired in Jun'13.
51	Varanasi (GIS) S/S	765/400	2x1500		100%	55%	80%	15%	0	AUG-14	SEP-15	Land Acquired (80%). Balance land acquired on 30.06.14. Works under progress.

As on 31-MAY-2015

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
52	Vemagiri-II Pooling Station (PG)	765/400	2x1500		0%	0%	0%	0%	0	NOV-17	NOV-17	Scheme under review as per CERC's direction.
53	Agra (Aug.)	400/220	4x105		100%	65%	80%	60%	0	AUG-13	MAR-16	Works under progress. Completion matching with line
54	Agra (Extn.)	400/220	315		0%	0%	0%	0%	0	JUL-17	JUL-17	
55	Alipurduar (HVDC) S/S	400/220	630		0%	15%	0%	0%	0		DEC-15	land under acquisition (partly land acquired).Civil work under progress.
56	Aurangabad (Extn.)	400/220	630		100%	0%	0%	0%	0			
57	Bagpat (GIS) S/S	400/220	2x500		100%	85%	90%	80%	0	FEB-12	MAR-16	Completion matching with line.
58	Balipara (2nd ICT)	400/220	315		100%	0%	0%	0%	0	MAY-17	MAY-17	Award placed in Dec'14. Engg. in progress.
59	Ballabgarh (Aug.)	400/220	740		100%	0%	0%	0%	0	JUN-16	JUN-16	Award placed in Sep'14. Engg. in progress.
60	Baripada (Addl.)	400/220	500		100%	2%	0%	0%	0		NOV-16	Award placed in Jun'14. Engg.& civil work under progress.
61	Betul (GIS) S/S	400/220	630		100%	0%	0%	0%	0		MAY-16	Award placed in Dec'14. Engg. in progress.
62	Bhinmal S/S	400/220	315		0%	0%	0%	0%	0			
63	Birpara (160-100)	400/220	60		100%	0%	0%	0%	0		NOV-16	Award placed in Jun'14. Engg. in progress.
64	Biswanath Chariyali Pooling Station	400/132	2x200		100%	80%	90%	75%	0	AUG-13	MAR-16	Severe ROW problrm faced in site works affected. 400KV by Jun'15 & balance by Sep'15.
65	Cuddapah (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
66	Daltonganj	400/220	2x315		0%	0%	62%	0%	0	NOV-12	MAR-16	Award placed.Supply under progress. Completion likely to be delayed due to delay in land acquisition.(yet to be acquired)

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
67	Damon (Extn.)	400/220	500		100%	0%	0%	0%	0		JUL-16	Award under progress.
68	Dehradun	400/220	2x315		100%	95%	90%	80%	0		MAR-16	Engg. , civil works, supply & erection under progress. Completion delay due to delay in land acquisition.
69	Dwarka -I (GIS) S/S	400/220	2000		0%	0%	0%	0%	0	MAY-17	MAY-17	completion matchinging with line.
70	Extn. Allahabad S/S	400/220	0		0%	0%	0%	0%	0	JUL-15		
71	Extn. Bagpat S/S	400/220	0		0%	0%	0%	0%	0	NOV-11		
72	Extn. Balia S/S	400/220	0		0%	0%	0%	0%	0	NOV-14		
73	Extn. Bidadi (GIS)	400/220	0		0%	0%	0%	0%	0	DEC-15		
74	Extn. Bina S/S	400/220	125		0%	0%	0%	0%	0	JUL-16		
75	Extn. Chaibasa S/S	400/220	63		0%	0%	0%	0%	0	MAR-17		
76	Extn. Chamera S/S	400/220	0		0%	0%	0%	0%	0	AUG-14		
77	Extn. Damoh S/S	400/220	500		0%	0%	0%	0%	0	JUL-16		
78	Extn. Deharadun S/S	400/220	0		0%	0%	0%	0%	0	NOV-14		
79	Extn. Dulhasti S/S	400/220	0		0%	0%	0%	0%	0	NOV-14		
80	Extn. Kishanpur S/S	400/220	0		0%	0%	0%	0%	0	JUL-13		
81	Extn. Kishenpur S/S	400/220	0		0%	0%	0%	0%	0	NOV-14		
82	Extn. Kota S/S	400/220	0		0%	0%	0%	0%	0	MAR-15		

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
83	Extn. Narendra S/S	400/220	0		0%	0%	0%	0%	0	APR-15		
84	Extn. Navsari S/S	400/220	0		0%	0%	0%	0%	0	OCT-16		
85	Extn. Panchkula S/S	400/220	0		0%	0%	0%	0%	0	AUG-14		
86	Extn. Purulia S/S	400/220	0		0%	0%	0%	0%	0	MAR-17		
87	Extn. Rajgarh S/S	400/220	63		0%	0%	0%	0%	0	JUL-16		
88	Extn. Rajpura S/S	400/220	0		0%	0%	0%	0%	0	AUG-14		
89	Extn. Sonapat S/S	400/220	0		0%	0%	0%	0%	0	JUL-17		
90	Extn. Vapi S/S	400/220	0		0%	0%	0%	0%	0	OCT-16		
91	Farakka (Aug.) (500-315)	400/220	185		100%	2%	0%	0%	0		NOV-16	Award placed in Jun'14. Engg.& civil work under progress.
92	Gooty (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
93	Gurgaon (Aug.) 4th ICT S/S	400/220	500		100%	0%	0%	0%	0	JUN-16	JUN-16	Award placed in Dec'14.Engg. in progress.
94	Gurgaon (Extn.)	400/220	500		100%	0%	0%	0%	0	MAY-16	MAY-16	Award placed in Nov'14. Engg. in progress.
95	Hamirpur (Extn.)	400/220	315		100%	0%	0%	0%	0	MAY-16	MAY-16	Award placed in Nov'14. Engg. in progress.
96	Hyderabad (Ghanapur) (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
97	Jalandhar (Extn.)	400/220	500		100%	0%	0%	0%	0	MAY-16	MAY-16	Award placed in Nov'14. Engg in progress.
98	Jallandhar S/S	400/220	315		100%	0%	0%	0%	0		MAY-16	Award placed in Nov'14. Civil work being taken up.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
99	Jamshedpur (Aug.) (500-3415)	400/220	185		100%	0%	0%	0%	0		NOV-16	Award placed in Jun'14. Engg. in progress.
100	Jind	400/220	630		100%	100%	100%	100%	630		MAR-13	Commissioned 03/13.
101	Kaithal S/S	400/220	315		100%	0%	0%	0%	0		JUL-17	Award under progress.
102	Khammam (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
103	Kishanganj	400/220	2x315		100%	70%	60%	55%	0	JAN-13	JUN-15	Award placed in Nov'13. * Land acquired in Aug'13. Supply ,Civil works & erection under progress
104	Kohlapur S/S (GIS)	400/220	0		0%	0%	0%	0%	0	APR-15		
105	Kotputli S/S	400/220	630		0%	0%	0%	0%	0		DEC-14	
106	Kozhikode S/Stn. (2x315)	400/220	630		100%	100%	100%	100%	0	DEC-07	JUN-15	Completion matching with line.
107	Kurukshetra S/S	400/220	2x1500		100%	50%	0%	0%	0	JUN-15	DEC-15	Works under progress.
108	Madhugiri S/S	400/220	2x500		100%	99%	99%	95%	0	JUN-14	SEP-15	Works under progress.
109	Maithon S/S (500-315)	400/220	370		0%	0%	0%	0%	0		FEB-16	Award placed in Oct'14. Engg in progress.
110	Malekuttaiyur (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg in progress.
111	Mandola (Aug.)	400/220	740		100%	0%	0%	0%	0	JUN-16	JUN-16	Award placed in Sep'14. Engg. in progress.
112	Mapusa (ICT) S/S	400/220	315		100%	100%	100%	100%	0			ICT commissioned in oct'13.
113	Muzaffarpur (ICT)	400/220	500		100%	0%	0%	0%	0		FEB-16	Award placed in Oct'14. Engg. in progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
114	Mysore (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
115	Narendra (Aug) (2x500-2x315)	400/220	370		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
116	Navi Mumbai (GIS)	400/220	630		100%	100%	100%	100%	0	SEP-10	DEC-15	Commissioning matching with associated line. S/STn. commissioning critical due to ROW issue in associated LILO line.
117	Panchkula (Extn.)	400/220	500		100%	0%	0%	0%	0	MAY-16	MAY-16	Award placed in Nov'14. Engg. in progress.
118	Parbati (PS)	400/220	630		100%	0%	0%	0%	0	JUN-16	JUN-16	Award under progress.
119	Patna (Aug.) (500-315)	400/220	370		100%	0%	40%	0%	0		NOV-16	Award placed in Jun'14. Engg. & supply under progress.
120	Pugalur (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Eng. in progress.
121	Purnea (Aug.) (500-315)	400/220	370		100%	0%	40%	0%	0		NOV-16	Award placed in Jun'14. Engg. & supply under progress.
122	Pusali (Aug.) (500-315)	400/220	370		100%	0%	0%	0%	0		NOV-16	Award placed in Jun'14. Engg. in progress.
123	Rajarhat (GIS) S/S	400/220	2x315		100%	0%	0%	0%	0	APR-16	APR-16	Award under progress. Land acquired in Feb'14.
124	Rajgarh S/S (GIS)	400/220	2000		0%	0%	0%	0%	0	MAY-17	MAY-17	
125	Saharanpur	400/220	2x315		100%	90%	100%	80%	0	NOV-12	DEC-15	Completion matching with associated line. Engg. supply, civil works & erection under progress.
126	Samba (Extn.) S/S	400/220	315		0%	0%	0%	0%	0	MAY-16		
127	Sholapur (Extn.)	400/220	315		100%	75%	75%	70%	0		APR-15	Award placed in May'14. Works under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
128	Solapur (Aug.)	400/220	315		0%	0%	0%	0%	0	OCT-15		
129	Somanahalli (Extn.)	400/220	500		100%	2%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. & civil work under progress.
130	Sumba (Extn.)	400/220	315		100%	0%	0%	0%	0		MAY-16	Award placed in Nov'14. Engg. in progress.
131	Trichy (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
132	Uttara	400/220	2x315		100%	30%	20%	0%	0	NOV-12	JUL-15	Alternate land acquired at pandiyabil in Mar'13. Supply & civil works under progress.
133	Uttra (Pindiabil) S/S	400/220	630		0%	0%	0%	0%	0	MAR-16		
134	Vijayawada (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
135	Vimagiri (PS) S/S	400/220	2x500		0%	0%	0%	0%	0	APR-14		
136	Wanpon (Extn.) S/S	400/220	420		0%	0%	0%	0%	0			
137	Warangal (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
138	Yelahanka (GIS)	400/220	2x500		100%	99%	99%	98%	0	JUN-13	DEC-15	Erection completed Completion matching with line.
139	Ara (ICT)	220/132	160		100%	0%	0%	0%	0		FEB-16	Award placed in Oct'14. Engg. in progress.
140	Extn. Purnea S/S	220/132	320		0%	0%	0%	0%	0	MAR-14		
141	Mokokchung (New)	220/132	70		100%	80%	90%	85%	0	DEC-12	MAY-15	Engg., supply, civil works & erection under progress.
142	Phursungi S/S	220/33	200		0%	0%	0%	0%	0			
143	Siliguri (160 - 100)	220/132	60		100%	0%	0%	0%	0		NOV-16	Award placed in Jun'14. Engg. in progress.

As on 31-MAY-2015

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
144	Imphal S/S	132/33	2x50		100%	100%	100%	100%	100		APR-13	ICT-I (50MVA) commissioned in Mar'13 & ICT-II commissioned in Apr'13.
145	Melriat S/S (Upgradable to 400 kV)	132/33	2x50		100%	55%	15%	0%	0		MAR-16	Engg., supply & civil works under progress.
146	Namsai S/S	132/33	2x15		100%	56%	65%	12%	0		FEB-16	Supply & Civil works under progress .Completion matching with line
147	Roing S/S	132/33	2x15		100%	84%	95%	77%	0		SEP-15	Civil works & supply under progress. Completion matching with associated line
148	Tezu S/S	132/33	2x15		100%	87%	77%	65%	0		FEB-16	Supply, Civil works & erection under progress. Completion matching with line.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
AEGCL												
149	Kukurmara (Azara) S/S	400/220	630		100%	100%	100%	100%	630	SEP-11	MAY-15	Commissioned 05/15.
150	Boko (Add.Trf)	220/132	100		100%	100%	100%	95%	0	APR-14	JUN-15	100 MVA Transformer foundation/ erection, testing completed.
151	Jawaharnagar GI S/S	220/33	50		0%	0%	0%	0%	0			
152	Kukumara S/S (2x50)	220/132	100		100%	90%	100%	90%	0		SEP-11	all testing and test charge completed. Awaiting the Mirza Azara 132 kV line to be completed.
153	Rangia S/S (2x100)	220/132	200		100%	100%	100%	100%	0	JUN-12	JUL-14	Completed
154	Sonabil (2x100)	220/132	200		100%	90%	100%	85%	0	MAR-13	MAY-15	(i) Both the 100MVA Power transformers are erected on respective pads. (ii) 80% CRB work completed. (iii) Erection of 220kV Gantry Structures is scheduled to commence soon. Drawing design is under scrutiny.
155	Sonapur (2x100)	220/132	200		100%	40%	90%	0%	200	MAR-13	MAY-15	Work in progress.
156	Tinsukia (Aug.) (2x50 by 2x100)	220/132	100		100%	100%	100%	100%	0	APR-14	JUN-15	completed.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
APTRANSCO												
157	Garividi (Marala)	400/220	630		0%	0%	0%	0%	0			
158	Jammalamadugu	400/220	630		0%	0%	0%	0%	0			
159	KVKota S/S	400/220	630		0%	0%	0%	0%	0			Repeated
160	Kalikiri	400/220	630		0%	0%	0%	0%	0			Tenders floated
161	Kamavarapukota	400/220	630		100%	20%	30%	0%	0	MAR-16	MAR-16	
162	Podili S/S	400/220	630		0%	0%	0%	0%	0			Tenders floated
163	Sattenapally	400/220	630		null%	null%	null%	null%	630		MAR-14	The substation was idle charged on 26.02.2014 with 1No.315 PTR and put into commercial operation from 31.03.2014. 2nd 315 MVA PTR was charged on 24.04.2014.
164	Suryapet S/S	400/220	630		0%	0%	0%	0%	0			Pertains to Telangana.
165	Uravakondat	400/220/132	630		0%	0%	0%	0%	0			
166	Bobbili (Vizianagaram)	220/132	100		100%	90%	98%	95%	0	DEC-12	AUG-15	SS works nearing completion.PTRs erection under progress.
167	Chakrayapet	220/132	200		100%	0%	0%	0%	0		MAR-16	Work awarded on 26.09.2013.Site yet to be handed over by the Revenue Dept.
168	Gaddamvaripalli	220/11	50		100%	100%	100%	95%	0		JUN-15	Works under progress
169	Goddumarri	220/11	100		100%	100%	100%	100%	0		JUN-15	Works completed.
170	Gollapuram	220/132	200		100%	27%	40%	0%	0		DEC-15	Civil works are under progress and 85/258 foundation works completed
171	Hindupur (Aug.)	220/66	60		100%	100%	100%	100%	60		APR-15	Commissioned 04/15.
172	Manikonda S/S	220/13	2x100		100%	5%	0%	0%	0		DEC-12	Pertains to Telangana

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		2										
173	Manubolu (Aug.)	220/66	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
174	Porumamilla	220/132	200		100%	70%	0%	0%	0		OCT-15	Control room and other civil works and structure foundation works are under progress.
175	Tirumalayapalli	220/132	300		100%	10%	0%	0%	0			Levelling work completed and compound wall under progress.
176	Vajrakarur	220/132	100		100%	75%	90%	80%	0		AUG-15	works are under progress.
177	Yellanur	220/11	50		100%	100%	100%	100%	50		MAR-14	Substation charged on 27-03-2014.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

BSEB

178	Barauni (TPS) (ICT)	220/132	300		0%	0%	0%	0%	0			Award under process.
179	Biharshariff S/S	220/132	150		0%	0%	0%	0%	0		MAR-14	
180	Bihta (GSS) S/S	220/132/33	320		100%	100%	5%	0%	0		SEP-15	Work holdup due to approach road.
181	Bodhgaya (2nd Trf.)	220/132	150		0%	0%	0%	0%	0		MAR-14	
182	Dehri (Addl.) S/S	220/132	100		0%	0%	0%	0%	0		SEP-14	
183	Kishanganj S/S	220/132/33	320		100%	10%	5%	1%	0		DEC-15	
184	Motipur (GSS) S/S	220/132/33	320		100%	0%	0%	0%	0		NOV-15	
185	Musahari S/S	220/132/33	320		0%	0%	0%	0%	0		DEC-15	Work holdup due to land issues.
186	Pusauli S/S	220/132/33	300		100%	100%	100%	98%	0		MAR-15	
187	Samastipur S/S	220/132/33	320		100%	0%	0%	0%	0		MAY-15	
188	Sonenagar S/S	220/132/33	320		100%	70%	60%	5%	0		SEP-15	
189	Supaul/Lokhi S/S	220/132/33	320		0%	0%	0%	0%	0		MAR-16	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

CSPTCL

190	Jagdalpur S/s	400/220	630		100%	0%	0%	0%	0		NOV-14	Final forest approval received on 27.08.2014.
191	NSPCL (2x315 MVA) ICT-II	400/220	630		100%	100%	100%	100%	0		DEC-13	Failed during S C test. Under repair.
192	Raipur (2nd Trf.)	400/220	315		100%	100%	100%	100%	0		DEC-13	Charged on 31.3.2014
193	Bishrampur S/S	220/132	160		100%	100%	100%	100%	0	DEC-12	JUN-14	Charged on 22.8.2014
194	Girwani S/S	220/132	160		100%	25%	0%	0%	0		MAR-15	Work U/P

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DTL

195	Bamnoli (ICT Replacement) (2x500 -2x315)	400/220	370		0%	0%	0%	0%	0			
196	Lodhi Road (GIS)	220/33	100		0%	15%	35%	7%	0		MAR-15	Erection of 33kV GIS completed. 100 MVA Pr. foundation work completed.Laying of 33kV Power cable in progress.Laying/terminations work of the control cable for 33kV GIS completed. Laying of LT Power Cable under progress.
197	Peera Garhi (2x100)	220/33	200		100%	100%	100%	100%	200	FEB-13	APR-15	Commissioned 04/15.
198	Wazirpur (GIS) (1st Trf.)	220/33	100		100%	99%	98%	98%	0	DEC-12	JUN-14	1.Sub-station charged on 22.06.14.
199	Wazirpur (GIS) (2nd Trf.)	220/33	100		100%	98%	98%	98%	0	FEB-13	JUN-14	1..Sub-station back charged on 22.06.14.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ED, Manipur

200

Yurembam (Aug.) S/S

132/33

3X33.5

100%

0%

0%

0%

0

MAR-13

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ED- GOA

201	New Verna	220/110	1x100		100%	0%	0%	0%	0		DEC-13	Administration and expenditure approval has been accorded on July 2010.
202	Soccorro S/S	220/33	320		0%	0%	0%	0%	0		DEC-13	
203	Tivim (3rd Trf.) (Aug.)	220/110	1x100		100%	0%	0%	0%	0		DEC-13	Work in progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

GETCO

204	Achchhalia S/S	400/220	2x315		0%	0%	0%	0%	0			
205	Bhogat S/S	400/220	1x315		0%	0%	0%	0%	0			
206	Charanka S/S	400/220	2x315		0%	0%	0%	0%	0			
207	Chhara S/S	400/220	315		0%	0%	0%	0%	0			
208	Fedra S/S	400/220	2x315		0%	0%	0%	0%	0			
209	Halvad	400/220	315		100%	100%	100%	100%	630		MAR-15	400/220/66KV system back charged on Dt.: 31.03.14.
210	Keshod S/S	400/220	630		0%	0%	0%	0%	0			
211	Pipavav S/S	400/220	1x315		0%	0%	0%	0%	0			
212	Prantij S/S	400/220	2x315		0%	0%	0%	0%	0			
213	Rajkot (Hadala) ICT-II	400/220	315		100%	0%	0%	0%	0		DEC-12	
214	Sankhari S/S	400/220	2x315		0%	0%	0%	0%	0			
215	Veloda (Sankhari) S/S	400/220	1000		0%	0%	0%	0%	0			
216	Asodar S/S	220/66	1x100		0%	0%	0%	0%	0			
217	Atul (Navera) S/S	220/66	200		0%	0%	0%	0%	0		JAN-15	
218	Bagasara S/S	220/66	1x100		0%	0%	0%	0%	0			
219	Bechraji S/S	220/66	200		0%	0%	0%	0%	0			
220	Bhestan S/S	220/66	1x100		0%	10%	60%	0%	300			Estimate approved. Tender to be floated.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
221	Charadva S/S	220/66	200		0%	0%	0%	0%	0			
222	Charadva S/S	220/66	2x100		0%	0%	0%	0%	0			
223	Charanka S/S	220/66	8x100		0%	0%	0%	0%	0			
224	Dhanaj S/S	220/66	2x100		0%	0%	0%	0%	0			
225	Gatrad S/S	220/132/66	3x100		0%	0%	0%	0%	0			
226	Gondal S/S	220/66	2x100		0%	0%	0%	0%	0			
227	Jasdan	220/132	200		100%	0%	0%	0%	200		DEC-12	As land was not suitable so field office are conveyed to search for fresh land.
228	Kalavad S/S	220/66	1x100		0%	0%	0%	0%	0			
229	Kalawad	220/66	100		100%	0%	0%	0%	0		MAR-14	
230	Kerala S/S	220/66	2x100		0%	0%	0%	0%	0			
231	Khambhalia S/S	220/66	200		0%	0%	0%	0%	0			
232	Manjuwas S/S	220/11	50		100%	100%	90%	70%	50		MAR-15	WIP
233	Methoda S/S	220/66	200		0%	0%	0%	0%	0			
234	Modasa S/S	220/66	100		100%	84%	10%	0%	200		MAR-16	WIP
235	Nani Hamirpur S/S	220/11	50		100%	100%	90%	70%	50		MAR-15	WIP
236	Navlakhi S/S	220/66	2x100		0%	0%	0%	0%	0			
237	Prantij S/S	220/66	2x100		0%	0%	0%	0%	0			
238	Rajkot-II S/S	220/66	2x100		0%	0%	0%	0%	0			
239	Saria	220/132	100		100%	35%	65%	0%	0		DEC-12	Retender is carried out for Erection package.LOI issued for SCADA package. Major equipments will be supplied by GETCO.
240	Sartanpar (Tankara) S/S	220/132	300		100%	100%	100%	100%	100		MAR-14	Test charged on DT: 31.03.14. Commercially commissioned on Dt.:

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												06.06.14
241	Suva	220/66	200		100%	40%	12%	6%	200		JAN-15	A/T issued for total turnkey package.
242	Talaja S/S	220/66	1x100		0%	0%	0%	0%	0			
243	Tankara	220/66	100		100%	0%	0%	0%	0		MAR-14	
244	Vadala	220/66	100		100%	11%	0%	0%	0		MAR-13	WIP
245	Vallabhipur S/S	220/132	100		100%	100%	85%	78%	100		FEB-15	WIP
246	Vallabhipur S/S	220/66	100		100%	100%	85%	78%	100		FEB-15	WIP
247	Veloda (Sankhari) S/S	220/66	320		0%	0%	0%	0%	0			
248	Vyankatpura	220/66	100		100%	7%	0%	0%	0		MAR-14	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

HPPTCL

249	Lahal S/S	400/220	630		0%	0%	0%	0%	0			
250	Pragati Nagar (2nd Trf)	400/220	315		0%	0%	0%	0%	0			
251	Pragati Nagar S/S	400/220	315		0%	0%	0%	0%	0			
252	Wangtoo S/S	400/220	630		0%	0%	0%	0%	0			
253	Barsaini S/S	220/33	63		0%	0%	0%	0%	0			
254	Bhokto S/S	220/66	31		0%	0%	0%	0%	0		SEP-14	
255	Dehan S/S	220/132	200		0%	0%	0%	0%	0			
256	Fozal S/S	220/33	126		0%	0%	0%	0%	0	MAR-13		FC awaited at Chandigarh.
257	Karian S/S	220/33	63		100%	70%	100%	0%	0	MAR-13	DEC-13	Trf. transportation issued due to narrow road/bridge.
258	Koti S/S	220/132	200		0%	0%	0%	0%	0			
259	Lahal S/S	220/33	63		0%	0%	0%	0%	0		NOV-14	
260	Mandhala	220/66	100		0%	0%	0%	0%	0			
261	Sunda S/S	220/132	200		0%	0%	0%	0%	0			
262	Taran tulla (Addl.)	220/132	100		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

HVPNL

263	Barhi S/S	220/132	200		100%	54%	20%	0%	0		DEC-15	work in progress
264	Daultabad	220/66	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
265	Gurgaon Sector - 33	220/66	200		100%	24%	35%	0%	null		SEP-15	Work under progress.
266	Gurgoan Sector - 20 (GIS)	220/66	300		100%	44%	20%	20%	0		MAR-16	work under progress
267	Gurgoan Sector -57	220/66	200		100%	30%	50%	5%	0		DEC-15	work under progress
268	HSIIDC Rai S/S	220/132	200		0%	0%	0%	0%	0		MAR-16	Physical possession of land not given by HSIIDC.
269	Hukmawali S/S	220/132	200		100%	98%	100%	90%	0		NOV-15	Work almost completed but the substation cannot be commissioned due to non-completion of feeding line.
270	Meerpur Kurali S/S	220/66	200		100%	30%	40%	0%	0		MAY-16	Work under progress.
271	Nawada (Addl.)	220/66	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
272	Panchgaon S/S	220/66	200		100%	50%	40%	34%	0		OCT-15	Work in progress
273	Panchkul Sector- 32 S/S	220/66	200		100%	78%	15%	2%	0		JUL-15	Work in progress.
274	RGEC, Sonipat S/S	220/33	200		100%	55%	20%	9%	0		SEP-15	Work under progress.
275	Sector -6, Sonipat S/S	220/33	200		100%	32%	0%	0%	0		SEP-15	Work under progress
276	Sonta S/S	220/66	200		100%	100%	100%	98%	0		JUL-15	Sub-station completed but can not be commissioned due to non-availability of feeding line.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

JKPDD

277	Alchi. S/S	66/11	6.3		100%	100%	100%	100%	6		NOV-12	Commissioned 11/12.
278	Gramthong S/S	66/11	60		100%	100%	100%	100%	60		SEP-12	Work Completed & back charged.
279	Himya	66/11	60		100%	30%	0%	0%	0		JUL-13	
280	Kargil S/S	66/11	60		100%	100%	100%	100%	60		SEP-12	Sub-stations has been charged successfully.
281	Khalsi	66/11	60		100%	50%	30%	0%	0		JUL-13	Work suspended due to want of RCE.
282	Khangral (Bodhkharbu)	66/11	60		100%	100%	95%	95%	0		JUN-13	Equipment erection is in progress.
283	Kharu	66/11	60		100%	20%	0%	0%	0		DEC-13	Work suspended due to want of RCE.
284	Leh	66/11	2x6.3		100%	100%	100%	100%	13		DEC-12	Commissioned 12/12.
285	Mulbeck	66/11	60		100%	100%	0%	0%	null		JUN-13	Equipment foundation completed.
286	Nimoo S/S	66/11	60		100%	50%	40%	0%	0		JUL-13	Civil work completed. Equipment structure erection in progress.
287	Sankoo S/S	66/11	60		100%	100%	0%	0%	0		JUN-13	Civil work completed & equipment erection is in progress.
288	Alusteng S/S	220/132	320		100%	70%	80%	20%	0		JAN-15	Transformers received.Due to technical reasons work get delayed.
289	Budgam (Aug.)	220/132	160		100%	99%	100%	100%	0		DEC-13	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
290	Budgam (Aug.) 2nd Trf.	220/132	160		0%	0%	0%	0%	0		DEC-13	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
291	Lassipora S/S	220/132	320		0%	0%	0%	0%	0		DEC-13	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
292	Mirbazar (Aug.)	220/132	160		0%	0%	0%	0%	0		DEC-13	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
293	Yonus Wahipora (Kupwara) S/S	220/13	320		0%	0%	0%	0%	0		DEC-12	Works planned for execution during

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
294	Zainkote (Aug.)	220/132	3x150		100%	0%	0%	0%	0	DEC-12	JUL-13	12th Five year Plan (2012-17). Funding to be arranged. Work under prgoress.Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

JSEB

295	Chaibasa	220/132	300		100%	0%	0%	0%	0		MAR-14	Land under development.due to poor progress of the working agency, the work is under the verge of cancellation.
296	Chatra S/S	220/132/33	400		0%	0%	0%	0%	0		JUN-15	Delay due to non-availability of fund naxal affected area.
297	Giridih S/S	220/132/33	400		0%	0%	0%	0%	0		SEP-16	Tender invited vid NIT.
298	Jainamore (Bokaro) S/S	220/132/33	400		0%	0%	0%	0%	0		SEP-16	Tender is in awarding stage.
299	Jasidih S/S	220/132/33	400		0%	0%	0%	0%	0		SEP-16	Tender is in awarding stage.

As on 31-MAY-2015

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

KPTCL

300	Electronic city S/S	400/220	2x500		0%	0%	0%	0%	0		APR-15	Land under dispute and the matter is in High Court. Line work: To be tendered.
301	Gulbarga S/S	400/220	1000		0%	0%	0%	0%	0			
302	Ambewadi (Aug.)	220/110	45		100%	100%	100%	100%	45		APR-15	Commissioned 04/15.
303	Arasikere S/S	220/110	200		100%	90%	95%	95%	0		FEB-15	All equipments erected except 11kV NCT. Jelly spreading 90% complete. CI pipe earthing, control cable laying & termination, 220kV battery set erection & road work under progress. Minor works to be taken up. Materials to be supplied. 1) 11kV NCT-1No 2) Lightning Mast fixtures-9sets
304	DG Plant Yelahanka	220/66	2x150		100%	90%	100%	100%	0		MAR-15	All equipment erected. PC tests on 220 & 66kV outdoor yard equipments completed. Constraint: Main drainage of BBMP to be deviated. Approval awaited. Line Work : Work under progress.
305	Jigani (2x150)	220/66	300		100%	85%	100%	100%	0	MAR-13	JUN-15	220 kV side: Control Cable laying, termination, final levelling, jelly spreading, PC Tests to be completed.
306	Kemar (Aug.)	230/110	100		100%	100%	100%	100%	100		APR-15	Source line awaited. Commissioned 04/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
307	Koppal S/S	220/110	2x100		100%	0%	0%	0%	0		MAR-15	Work short closed vide O.M. No.: CEE/TZ/GLB/ SEE(O)/AEE-3/2014-15/3830-37, Dated: 12.09.2014 of Chief Engineer Electy., Transmission Zone, KPTCL., Gulbarga. To be retendered.
308	Kudligi (Badeladaku) S/S	220/66	200		100%	75%	90%	90%	0		MAR-15	Earth mat laying is completed. 12.5 MVA power transformer bed casted. Oil sump slab to be casted. Control Room building brick masonry upto plinth level under progress. Extension of casting of column, Cable duct excavation under progress. 220kV & 66kV circuit breakers erection completed.
309	Pavagada S/S	220/66	100		100%	30%	100%	55%	0		MAR-15	Work under progress. Earthmat 85% and land levelling completed . Control room roof casted. Retaining wall & toe wall under progress. Foundation of mounting structures for isolators and breakers under progress.37/46 Nos. of station tower foundations completed.
310	Ramanagar(Kothipura) (2nd ICT)	220/66	1x100		100%	100%	100%	100%	0		JUN-15	220 KV & 66 kV: All works completed. Back charging approval received on 30.08.2014 & intimated to ABB to commence the activity for back charging of 220/66/11kV Kothipura. Source line awaited. 220KV TBs at Tubinakere (2 Nos) and 220kV TBs at Bidadi (2 Nos.) : Work under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
311	Vikas Tech Park (2x150)	220/66	300		100%	95%	100%	100%	0	MAR-13	MAR-15	220kV and 66kV side PC tests & SAS work completed. PC test on power transformers & batteries will be taken up during commissioning. Source line awaited.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

KSEB

312 Kanjikkod (Add.Tr.) 220/110 50 0% 0% 0% 0% 0

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

MPPTCL

313	Badnawar (2x315)	400/220	630		0%	0%	0%	0%	0			
314	Balaghat / Kimapur S/S	400/220	315		0%	0%	0%	0%	0			
315	Handia S/S	400/220	630		0%	0%	0%	0%	0			
316	Katni (Addl.)	400/220	315		0%	0%	0%	0%	0			
317	Nagda (Addl.)	400/220	315		100%	25%	0%	0%	315		MAR-15	Total 5%work completed.civil work under progress.
318	Sagar S/S	400/220	630		0%	0%	0%	0%	0			
319	Ujjain S/S	400/220	630		0%	0%	0%	0%	0			
320	Ashoknagar S/S	220/132	320		0%	0%	0%	0%	0			
321	Barwaha S/S	220/132	160		0%	0%	0%	0%	0			
322	Bhopal S/S	220/132	160		0%	0%	0%	0%	0			
323	Bina S/S	220/132	160		0%	0%	0%	0%	0			
324	Chhindwara S/S	220/132	160		0%	0%	0%	0%	0			
325	Datia S/S	220/132	160		100%	100%	100%	100%	160		APR-15	Commissioned 04/15.
326	Gandhinagar S/S	220/132	160		0%	0%	0%	0%	0			
327	Gorabazar S/S	220/132	160		0%	0%	0%	0%	0			
328	Gwalior-II (Banmore) S/S	220/132	160		100%	100%	100%	100%	160		APR-15	Commissioned 04/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
329	Hoshangabad S/S	220/132	160		0%	0%	0%	0%	0			
330	Indore - II	220/132	160		0%	0%	0%	0%	0			
331	Indore S/S	220/132	160		0%	0%	0%	0%	0			
332	Julwania S/S	220/132	320		100%	20%	0%	0%	320		MAR-15	Work commenced recently. Civil work under progress.4% work completed.
333	Kukshi S/S	220/132	160		0%	0%	0%	0%	0			
334	Mandideep S/S	220/132	160		0%	0%	0%	0%	0			
335	Morena S/S	220/132	320		0%	0%	0%	0%	0			
336	Munglia ChhopS/S	220/132	160		0%	0%	0%	0%	0			
337	Pandhurna S/S	220/132	160		0%	0%	0%	0%	0			
338	Pithampur S/S	220/132	160		0%	0%	0%	0%	0			
339	Shajapur - II S/S	220/132	160		100%	35%	0%	0%	320		JAN-15	Work commenced recently. Civil work under progress.7% work completed.
340	Shankargarh / Khsipra S/S	220/132	160		0%	0%	0%	0%	0			
341	Shivpuri S/S	220/132	160		0%	0%	0%	0%	0			
342	Sidhi S/S	220/132	160		0%	0%	0%	0%	0			
343	Sirmour S/S	220/132	160		100%	5%	0%	0%	160		DEC-15	Civil Work under progress.About 01% work completed.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

MSETCL

344	Aurangabad - III S/S	765/400	3000		100%	60%	80%	5%	0		AUG-15	Priority bays expected by Mar-2015. ICTs expected upto Mar-2016.
345	Aurangabad II	400/220	1000		100%	84%	62%	38%	0		SEP-15	400kV Bus charged on 21.05.2014.(1 no of ICT expected by March -2015) cable laying balance due to unavailability of cable.
346	Chandrapur-II	400/220	500		100%	84.57%	96%	67.5%	0		DEC-15	Bay 410 - Dhariwal Line II commissioned on 13.03.2014. Bay No. 426 commissioned on 08.02.2014. Bay No.408 (Tie Bay) and 409 (400KV Chandrapur-II Bay) successfully commissioned on 25.01.2014 at 22:42 Hrs and at 22:39 Hrs respectively. Bay No. 411, 412 : Charged on 08.01.2014 at 17.40 Hrs Bay No. 428 is commissioned on Dtd. 10.01.2014 at 18.42 Hrs Bay No. 429 is commissioned on Dtd. 16.01.2014 at 10.08Hrs Bay 404, 405 commissioned on 30.12.2013 at 18.40 Hrs & 18.41 Hrs respectively.
347	Koradi -II	400/220	500		100%	77.24%	91%	62.44%	0		SEP-15	priority bays commisssioned on 23.03.2013. ICT's plinth work in progress.Equipment erection work is almost completed.Scope is 2 X 500 MVA, 400/220kV ICTs. Adequate resources are not engaged for execution of control room ,BCR and metering room. The structural material of MSPGCL is

As on 31-MAY-2015

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												partly removed.
348	Koyna S/S	400/220	4x167		100%	0%	0%	0%	0			Substation to be deleted.
349	Kudus S/S	400/220	2x500		100%	58%	30%	13%	0		DEC-15	Due to slow progress previous contract cancelled & new order issued recently to other agency.
350	Nanded S/S	400/220	500		100%	85%	100%	95%	0		SEP-15	SCOPE: 2 X 500MVA, 400/220kV ICTs .Work in progress.
351	Akurdi (3x50)	220/22	150		100%	100%	100%	100%	150		JAN-13	commissioned on 31.01.2013.
352	Anjangaon S/S	220/132/33	1x100		100%	40%	30%	2%	0		MAR-16	Arbitral award- Group C. Tender being processed for balance work.
353	Ballarshah S/S	220/132, 220/33	50		100%	98%	100%	89%	0		SEP-15	Work in progress.
354	Bhalwani S/S	220/33	2x25		100%	59%	50%	47.3%	0		DEC-15	Civil & electrical work in progress.
355	Bhiwandi-IV S/S	220/22	4x50		100%	0%	0%	0%	0		MAR-16	Substation to be dropped due to land problem
356	Bhokar S/S	220/132/33	2x100, 2x25		100%	97%	100%	100%	0	DEC-12	APR-13	S/s back charged on 01.04.13.
357	Bhokardhan (2nd Trf.)	220/33	50		0%	0%	0%	0%	0	AUG-12	MAR-13	
358	Boisar S/S	220/33	50		100%	100%	100%	100%	50		APR-15	Commissioned 04/15.
359	Butibori II	220/132	2x100		0%	40%	10%	0%	0		MAR-16	To be deleted.
360	Butibori S/S	220/132	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
361	Chinchwad S/S	220/22	50		100%	100%	100%	100%	50		APR-15	Commissioned 04/15.
362	Coiourchem S/S	220/22	50		100%	100%	10%	100%	50		APR-15	Commissioned 04/15.
363	Dhule S/S	220/33	25		100%	100%	100%	100%	25		APR-15	Commissioned 04/15.
364	Kamba S/S	220/22	50		100%	100%	100%	100%	50		APR-15	Commissioned 04/15.
365	Kondhwa S/S	220/22	2x50		100%	0%	0%	0%	0		DEC-15	Order placed to M/s. Alstom.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												Work just started.
366	Kopergaon S/S	220/132	200		100%	100%	100%	100%	0		MAR-14	scope : 2X 200 MVA , 220/132 kV & 2x 50 MVA , 220/33 kV T/F's.2x 200MVA ICTs commissioned on dtd.29.03.2014. & 1X 50 MVA T/F commissioned on dtd.29.03.2014.1 X 50 MVA expected by March 2015.
367	Krishnoor S/S	220/132/33	200		100%	90%	56%	5%	0		MAR-16	Arbitral award- Group C. Tender for balance work to be refloated.
368	Kudus -II (Addl.) S/S	220/33	100		100%	100%	100%	100%	100		MAY-15	Commissioned 05/15.
369	MIDC Lonand S/S	220/132/33	300		100%	99.87%	100%	34%	0	AUG-12	JUN-15	Under arbitral group B- Work order placed to M/s. oberon.
370	Magarpatta S/S	220/132	2x100		100%	90%	100%	80%	0		DEC-15	1 no of ICT commissioned on dtd.28.03.2013. Other ICT's work progress is very slow.Hence notice issued to contractor.
371	Magarpatta S/S	220/132	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
372	Malegaon -II S/S	220/132	100		100%	44%	45%	32%	0	DEC-12	MAR-16	Arbitral award- Group C. Tender being processed for balance work.
373	Mankapur S/S	220/132, 220/33	2x100+2x50		100%	13%	95%	0%	0		MAR-16	Work is done slow by agency.
374	Nalasopara (Aug.)	220/22	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
375	Nandgaon Peth S/S	220/33	100		100%	90%	100%	93.85%	0	SEP-12	DEC-15	Work in Progress.
376	Narsi S/S	220/132, 220/33	2x100		100%	45%	10%	5%	0		MAR-16	Arbitral award- Group C. Tender for balance work to be refloated.
377	Narsi S/S	220/33	2x25		100%	0%	0%	0%	0			Substation repeated. Please delete this substation.
378	New Butibori-II S/S	220/132/33	2x100		100%	56%	40%	3%	0		MAR-16	Work is very slowly done by the agency.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
379	New Pardi	220/33	1x50		0%	0%	0%	0%	0		MAR-16	SCOPE INCLUDED IN SR. NO 25. to be deleted. Repeated substation.
380	New Pardi S/S	220/132	200		100%	47%	95%	63%	0		MAR-16	Work in Progress.
381	Pegasus S/S	220/22	25		100%	100%	100%	100%	25		APR-15	Commissioned 04/15.
382	Phulambri S/S	220/132	100		100%	47.72%	80%	64%	0		JUN-15	Under Arbitral - Group B. Work allotted to M/s Sukanya Engineering & Infra Pvt. Ltd.
383	Raymond S/S	220/33	50		100%	100%	100%	100%	50		APR-15	Commissioned 04/15.
384	Satana S/S	220/132	200		100%	100%	100%	100%	200		APR-15	Commissioned 04/15.
385	Sayane S/S	220/33	50		100%	96%	85%	58%	0		AUG-16	Under Arbitral Group B. Retenderised. Work allotted to SP Power.
386	Serum S/S	220/22	50		100%	100%	100%	100%	50		APR-15	Commissioned 04/15.
387	Theur S/S	220/22	50		100%	85%	100%	95%	0		MAR-16	To be deleted.
388	Uppalwadi S/S	220/132, 2x100+2x50	220/33 0		100%	2%	80%	0%	0		MAR-16	Work is done slow by agency.
389	Vile Bhagad S/S	220/33	50		100%	98%	95%	90%	0		DEC-15	SCOPE:2 X 25 MVA , 220/22 kV Transformers. Work in progress.
390	Wada-II S/S	220/22	100		100%	75%	75%	68.29%	0		DEC-15	Work in progress. T/F No. 1, 100 MVA laying at site delivered by M/s. Kanohar Electricals Ltd. on 10.12.14.
391	Warud S/S	220/132	200		100%	94.38%	100%	92.7%	0		FEB-14	S/s back charged on 28.02.14

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
MeECL												
392	Killing S/S	400/220	630		100%	95%	100%	100%	630		MAR-15	Work executed by Power Grid. Both the 400/220 kV transformers are energised on 03.03.2013. The expenditure for the substation is included in the LILO of the line. Extension of 400 kV bay in the additional land required is completed. Balance works to be completed are some civil works.
393	Nangalbibra S/S (at Agia in Assam for Meghalaya)	220/132	100		100%	100%	100%	100%	100		JUL-13	Work completed and line charged on 27.07.2013.
394	Ampati S/S (2x25)	132/33	50		100%	10%	60%	0%	0		DEC-15	Retaining wall, temporary shed, boundary wall completed. Work for levelling of land, staff barrack & 33kV switchyard is in progress.
395	Lad Nongkrem S/S	132/33	40		100%	25%	35%	0%	null		JUL-16	Land levelling, retaining wall, approach road & culvert completed. Transformer pad completed. Fencing works is in progress. Materials procurement is under progress. Materials like transformer, 132kV CT, PT, PLCC equipments have reached the site & other materials will be reaching soon.
396	Mawphlang S/S	132/33	40		100%	100%	100%	100%	40			Work completed. One transformer is commissioned on 23.12.2011 & 2nd transformer commissioned on 20.02.2012.
397	Mendipathar S/S	132/33	40		100%	100%	100%	90%	0		JUN-15	132 kV & 33 kV Switchyard works completed. Control room building completed. Both the 20MVA transformers have been received & one transformer installed in the pad. Transformer pad for the second

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
398	Mustem S/S	132/33	40		100%	97%	95%	85%	0		JUN-15	transformer is also completed. Overall progress 90% completed. Levelling of land, retaining wall, security barrack, boundary fencing, transformer pads, Control room, 33kV switchyard, approach road, Foundation works & erection of 132kV column completed. 2 nos. 20MVA transformer received & placed in the pad. Fending of 132/33kV switchyard under progress. 132kV Hybrid switchgear erection is in progress.
399	Praharinagar S/S	132/33	25		0%	0%	0%	0%	0		DEC-16	Land acquisition for the substation is under process.
400	Rongkhon (Aug.) S/S	132/33	50		100%	90%	90%	90%	20		DEC-15	The transformer augmentation of the substation has been completed on 20.10.2012. Other works relating to PLCC & RTU, the materials procurement is in progress. Overall status is 90% completed.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

OPTCL

401	Duburi	400/220	630		100%	100%	100%	100%	0	MAR-13	JUN-12	commissioning of 400/220 kV transformer is in progress.
402	Bonai S/S	220/33	80		100%	35%	5%	0%	0		JUN-13	Civil work in progress.
403	Cuttack S/S	220/132	2x100		100%	15%	0%	0%	0		MAR-14	Site leveling & soil investigation completed. Pile foundation work for colmn. Sir. & equipment is in progress.
404	Dhamara S/S	220/132	200		0%	0%	0%	0%	0		MAR-15	Tender floated on 21.05.12 * bid to be opened on 17.07.12
405	Dhamara S/S	220/33	80		0%	0%	0%	0%	0		MAR-15	Tender cancelled & retendering to be done.
406	Duburi S/S	220/33	40		100%	100%	100%	100%	40		APR-15	Commissioned 04/15.
407	Gopinathpur S/S	220/33	80		100%	15%	0%	0%	0		MAR-13	Work Order issued on Dt. 23.10.10. 220 kV S/Y - leveling in progress & other civil work (Drilling & blasting) in progress.
408	Karadagadia S/S	220/132	320		100%	0%	0%	0%	0		MAR-15	Tender is cancelled. Re tendering to be done.
409	Kesinga S/S	220/132	2x160		100%	0%	0%	0%	0		MAR-15	BID opened on 18.01.12. Techno commercial evaluation is under progress.
410	Kuanrmunda S/S	220/132	200		100%	40%	45%	0%	0		MAR-13	S/S civil work in progress.
411	Kuanrmunda S/S	220/33	80		100%	40%	45%	0%	0		MAR-13	S/S civil work in progress.
412	Lapanga S/S	220/132	320		100%	90%	85%	65%	0		MAR-13	Work in progress.
413	Mendhasal S/S	220/132	200		100%	0%	0%	0%	0		DEC-14	NIT floated by OPTCL on 24.09.11. Bid opened on 11.01.12. Techno- commercial evaluation is under process.
414	Mendhasal S/S	220/33	200		100%	70%	70%	40%	0	SEP-12	OCT-12	Work Order (LOI) issued on Dt.09.06.2010. Work in progress.

As on 31-MAY-2015

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

PRAGATI

415 connective with DTL

400

2x315

0%

0%

0%

0%

0

•

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
PSTCL												
416	Rajpura S/S (2x500)	400/220	1000		100%	80%	80%	80%	0		SEP-15	Work is in progress
417	Abohar S/S	220/66	100		100%	100%	100%	100%	100		MAY-15	Commissioned 05/15.
418	Badal (New) S/S	220/66	100		100%	85%	95%	80%	0		JUL-15	Work completed. Transformer test charged on 30.03.15 on 66 KV
419	Bahadurgarh (Bhater) (Aug.)	220/66	100		100%	0%	0%	0%	0	MAY-12	APR-14	Not to be done
420	Banur (Aug.)	220/66	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
421	Bassi Pathana (Aug.) (2nd Addl.)	220/66	100		100%	0%	0%	0%	0		MAR-16	Civil works allotted
422	Bhai S/S	220/132	100		100%	100%	100%	100%	0			Energised on no load on 23.1.13 from 66 KV and loaded on 14.06.13
423	Chhajali (Aug.) (Addl.) S/S	220/66	100		100%	85%	60%	50%	0		JUN-15	Work in progress
424	Devigarh (Aug.) (2nd Addl.)	220/66	160		100%	100%	100%	100%	160		APR-15	Commissioned 04/15.
425	Focal Point Nabha (Aug.) (3rd Addl.)	220/66	100		0%	0%	0%	0%	0		MAR-16	
426	Ghubaya (Aug)	220/66	50		100%	80%	80%	70%	0		JUN-15	Work is in progress
427	Jadla S/S	220/132	160		100%	60%	25%	15%	0		AUG-15	Work is in progress.
428	Majra S/S	220/66	160		100%	55%	25%	15%	0		JUL-15	Work in progress
429	Mastewala (Aug.) (Addl.)	220/66	100		100%	0%	0%	0%	0		MAR-16	
430	Mehalpur (Aug.)	220/66	50		100%	75%	40%	40%	0		JUN-15	Work is in progress.
431	Naraingarh S/S	220/132	60		100%	75%	15%	0%	0		SEP-15	Work in progress
432	Nurmehal (Aug.)	220/66	100		100%	75%	0%	0%	0		SEP-15	Civil Works in progress
433	Sarna (Aug.)	220/66	100		100%	10%	0%	0%	0		SEP-15	Civil Works in progress
434	Talwandi Sahibo (2nd Trf.)	220/66	100		100%	100%	100%	100%	100		JUN-13	Commissioned on 03.09.13 on no load and loaded on 05.09.13

As on 31-MAY-2015

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

PTCUL

435	Karanprayag (GIS)	400/132	630		0%	0%	0%	0%	0		JUN-17	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
436	Pipalkoti (GIS)	400/132	630		100%	0%	0%	0%	0		DEC-15	Re-invitation of bids is in process & sent to ADB for uploading on website/ date of submission of bid was 25th July, 2013. Bid is under evaluation an likely to be awarded by II nd quarter of 2014.
437	Rishikesh (Aug.)	400/220	75		100%	100%	100%	100%	75		JUN-16	Transformer energized on 18-09-2013
438	Srinagar S/S	400/220	630		100%	77%	82%	80%	0	DEC-12	DEC-15	Work in progress.total progress 80 %
439	Almora	220/132	200		0%	0%	0%	0%	0		JUN-17	DPR Prepared.sending DPR to funding agency is under process.
440	Baramwari (GIS)	220/132	100		0%	0%	0%	0%	0		DEC-16	Revised Drawings has been submitted by M/s Siemens and has been approved.Total progress 4%.
441	Ghansali (GIS)	220/132	60		100%	0%	0%	0%	0		JUN-16	Substation layout work is in progress .Land has been cleared
442	Haridwar (Aug.) S/S	220/33	120		100%	100%	100%	100%	120		APR-15	Commissioned 04/15.
443	Harrawala (GIS)	220/33	100		0%	0%	0%	0%	0		JUN-15	Tendering is in under Process
444	Imlikhera (2x50)	220/33	100		0%	0%	0%	0%	0		MAR-16	Tendering is under progress
445	Jaffarpur S/S	220/33	100		0%	0%	0%	0%	0		JUN-16	Tendering completed. LoA is issued to M/s Variegate project pvt. limited.Land transfer is under progress
446	Mori (GIS)	220/33	100		0%	0%	0%	0%	0		MAR-18	Construction of Substation as per

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
447	Nogaon	220/33	100		0%	0%	0%	0%	0		MAR-18	Connectivity schedule of generators in Yamuna Valley. Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
448	Pantnagar (Aug.)	220/132	100		0%	0%	0%	0%	0		MAY-14	Tendering is under progress
449	Piran Kaliyar (GIS)	220/132	100		0%	0%	0%	0%	0		JUN-15	Land Finalization in progress.
450	Puhana (GIS)	220/33	100		0%	0%	0%	0%	0		SEP-15	Differed till further order.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
RVPNL												
451	Ajmer S/S	400/220	315		100%	95%	100%	63%	0		JUN-15	
452	Akal (Aug.)	400/220	500		0%	0%	0%	0%	0			
453	Babai S/S	400/220	630		100%	78%	80%	63%	0		MAR-16	
454	Banswara S/S	400/220	1000		0%	0%	0%	0%	0			
455	Bhadia Pooling Station	400/220	945		100%	65%	65%	52%	0			
456	Jaisalmer -2 S/S	400/220	2x500		0%	0%	0%	0%	0			
457	Jodhpur (New) S/S	400/220	2x315		0%	0%	0%	0%	0			
458	Ramgarh S/S	400/220	1500		100%	100%	85%	53%	0			
459	Aau S/S	220/132	160		100%	100%	100%	100%	160		MAY-15	Commissioned 05/15.
460	Amberi S/S	220/132	100		100%	10%	0%	0%	0			
461	Bajju S/S	220/132	160		0%	0%	0%	0%	0			
462	Banar S/S	220/132	320		0%	0%	0%	0%	0			
463	Bansur S/S	220/132	100		100%	30%	100%	0%	0			
464	Barli (Distt. Jodhpur) S/S	220/132	100		100%	100%	100%	54%	0		MAR-16	
465	Behro S/S	220/132	100		100%	0%	100%	2%	0			
466	Bhadia Pooling Station	220/132	3x160		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
467	Bhadwasia S/S	220/132	2x100		0%	0%	0%	0%	0			
468	Bherunda S/S	220/132	160		100%	9%	5%	0%	0			
469	Chambal S/S	220/132	2x160		0%	0%	0%	0%	0			
470	Chatrail S/S	220/132	160		0%	0%	0%	0%	0			
471	Chonkarwada S/S	220/132	100		0%	0%	0%	0%	0			
472	Danta Ramgarh	220/132	100		100%	100%	80%	36%	0		MAR-16	
473	Jawahar Nagar S/S	220/132	320		0%	0%	0%	0%	0			
474	Jethana S/S	220/132	100		100%	50%	70%	6%	0			
475	Jhalmand S/S	220/132	100		0%	0%	0%	0%	0			
476	Kanasar S/S	220/132	320		0%	80%	0%	0%	0			
477	Kolayat S/S	220/132	160		0%	0%	0%	0%	0			
478	Kuchera S/S	220/132	100		100%	5%	5%	1%	0			
479	Lakhesara S/S	220/132	160		0%	0%	0%	0%	0			
480	Nallah Power House, Jaipur (Up-gradation) S/S	220/132	160		100%	100%	100%	100%	0		MAR-15	160 MVA 220/132kV trf. commissioned on 28.3.15
481	Niwana S/S	220/132	100		100%	25%	4%	0%	0			
482	Pokaran S/S	220/132	160		0%	0%	0%	0%	0			
483	Pratapgarh (Upgradation)	220/132	100		100%	85%	90%	38%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
484	Ramgarh S/S	220/132	3x160		0%	0%	0%	0%	0			
485	Sitapura S/S	220/132	160		100%	100%	100%	100%	160		APR-15	Commissioned 04/15.
486	Tehendesar S/S	220/132	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
487	Undoo S/S	220/132	320		0%	0%	0%	0%	0			
488	mandelgarh S/S	220/132	100		100%	5%	0%	0%	0			Civil work started & Scheme shall be completed on turnkey

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
TANTRANSCO												
489	Anaikadavu S/S	400/230	515		100%	45%	25%	25%	0		DEC-15	Work under progress. Control room roof ground floor slab completed. Plinth and structure erection work is under progress. Company addressed to speed up the work.
490	Dharmapuri (Palavady)	400/230-110	515		100%	10%	0%	0%	0		NOV-15	Work awarded and under progress. Survey and Site levelling completed.
491	Kanarapatty S/S	400/230	700		100%	15%	15%	15%	0		MAR-16	Work awarded and commenced. Compound wall and levelling works were completed. 400 KV Structure foundation is under progress. Equipment foundation under progress.
492	Nirmal S/S	400/220	630		0%	0%	0%	0%	0		JUN-17	
493	Rasipalayam S/S	400/230	630		100%	30%	5%	5%	0		MAR-16	Work under progress. Ground floor completed. Ist floor column raising under progress. Transformer plinth work is under progress.
494	Sholinganallur (Ottinmbakkam) S/S	400/230	515		100%	60%	15%	15%	0		MAR-16	Civil works are under progress. Control room 50 % completed. Tower erection 100% completed. Earth mat 55% and equipment erection 30% completed. Transformer plinth completed.
495	Thappakujindu S/S	400/110	200		100%	35%	20%	20%	0		DEC-15	Work under progress. 400 KV side Main bus - tower foundation 100% completed. Control room Ground floor roof slab shuttering work is under progress. Company has been addressed to speed up the work
496	Thervaigandigai S/S	400/230	630		100%	95%	95%	95%	0		AUG-15	Substation works are nearing completion. Initially it is proposed to commission at 230 KV Level.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
497	Alandur (GIS) S/S	220/110	100		100%	100%	100%	100%	100		MAY-15	Commissioned 05/15.
498	Ambattur (3dr Main Road)	230/110	100		100%	30%	0%	0%	0		DEC-15	Control room and plinth works are under progress.
499	Anthiyur (Addl.)	230/110	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
500	Devigarh (Aug.) (2nd Addl.)	220/66	160		0%	0%	0%	0%	0			Not related to TANTRANSCO
501	Guindy (GIS) (New) S/S	230/110	200		100%	100%	100%	100%	200		APR-15	Commissioned 04/15.
502	Gurubarapally S/S	230/110	100		100%	50%	10%	10%	0		MAR-16	Control room and plinth work is under progress.
503	Karuvalur S/S	230/110	100		100%	70%	15%	10%	0		MAR-16	Control room:Ground floor roof slab shuttering work is under progress. Tower foundation on 230 KV side completed. Equipment foundation is under progress.
504	Kinnimangalam S/S	220/110	100		100%	70%	25%	25%	0		AUG-16	Work under progress. Control room upto 2nd floor roof level completed. Transformer received and placed at plinth.
505	Kumbakonam S/S	230/110	100		100%	45%	40%	40%	0		MAY-16	Civil and structure erection works are under progress.
506	Kurukathi S/S	220/110	100		100%	95%	70%	70%	0		DEC-15	Control room final finishing work is under progress. Plinth and Structure erection works are completed. Equipment erection is to be taken up.
507	Omega S/S	230/110	100		100%	80%	60%	20%	0		SEP-15	Work under progress. Control room and plinth work is under progress.
508	Poiyur S/S	230/110	200		100%	50%	40%	40%	0		MAR-16	Control room roof level completed and structure erection works are under progress.
509	Purisai S/S	230/110	100		100%	20%	0%	0%	0		MAR-16	Filling work completed. Control room and retaining wall work is under

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
510	Singapuram S/S	230/110	100		100%	50%	85%	50%	0		DEC-15	progress.
511	TNEB HQ S/S	230/110	200		100%	0%	0%	0%	0		DEC-17	Work under progress. As the progress are very slow, the contractor has been instructed to speed up the work.
512	Thignalur S/S	230/110	100		100%	100%	100%	95%	0		AUG-15	Hqtrs building work awarded and under progress. 328/352 piles completed. Pile cap concrete work under progress. Tender opened for GIS and under process.
513	Thiruvekkadu	230/110	200		100%	75%	5%	5%	0		MAR-16	SAS Panels supply awaited. SAS Panels supply awaited.
514	Thondayarpet (Addl)	230/110	100		100%	100%	100%	100%	100		APR-15	Work under progress. Plinth work 70% completed.
515	Ulundurpet S/S	230/110	200		100%	100%	90%	80%	0	FEB-13	SEP-15	Commissioned 04/15.
516	Vannikonendal S/S	230/110	300		0%	0%	0%	0%	0		MAR-15	Due to slow progress of the contractor, contract has been terminated. For the balance all works, works are awarded and under progress.
517	Vyasarpadi	230/110	100		100%	90%	30%	30%	0	DEC-12	JUN-15	Dropped.
												Control room and plinth works are under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
TCTL												
518	Asupaka S/S	400/220	630		0%	0%	0%	0%	0	SEP-15		
519	Nirmal S/S	400/220	630		0%	0%	0%	0%	0			
520	Suryapet S/S	400/220	630		0%	0%	0%	0%	0	MAR-15		
521	Bonguloor S/S	220/132/33	200		0%	0%	0%	0%	0			
522	Erragadda (3x160)	220/132	160		100%	100%	100%	100%	160	SEP-12	MAY-15	Commissioned 05/15.
523	Fabcity S/S	220/132	150		100%	100%	100%	100%	150		APR-15	Commissioned 04/15.
524	Hayathnagar	220/33	2x50		100%	90%	95%	90%	0		MAR-15	90% of work equipment erection completed and remaining works are under progress.
525	Huzumagar S/S	220/132/33	200		0%	0%	0%	0%	0			
526	Imliban (GIS)	220/132	2x160		100%	65%	90%	0%	0	SEP-12	AUG-14	Control room and Module room works are under progress.
527	Jadcherla S/S	220/132	200		0%	0%	0%	0%	0			
528	Jangaon S/S	220/132	200		0%	0%	0%	0%	0			
529	Manthani S/S	220/132	200		0%	0%	0%	0%	0			
530	Miyapur S/S	220/132	160		100%	100%	100%	100%	160		APR-15	Commissioned 04/15.
531	Nagole (Uppal) S/S	220/132/33	200		0%	0%	0%	0%	0			
532	Osmania University (2x160)	220/132	160		100%	90%	90%	95%	0	SEP-12	AUG-14	All control & Module room works completed. All Modules erection completed. 220 kV and 132 kV Modules

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
533	Parigi S/S	220/132	200		0%	0%	0%	0%	0			erection under progress.HV Testing to be done.
534	Singotam X Road	220/33	2x20		100%	50%	60%	0%	0		OCT-14	Works are under progress. 92/103 nos Structure foundations completed.99/133 Structure Erections completed.
535	Sircilla S/S	220/132	200		0%	0%	0%	0%	0			
536	Thimmajipet S/S	220/132	200		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TSECL

537	Ambassa (Aug.)	132/33	25		100%	100%	100%	100%	25		AUG-13	Commissioned 08/2013.
538	Banduar (Aug.)	132/11	15		100%	100%	100%	100%	15		SEP-13	Commissioned 9/13.
539	Budhjungnagar (Aug.)	132/33	25		100%	0%	0%	0%	0		JUN-14	LOA issued
540	Dharmanagar (Aug.)	132/33	25		100%	100%	100%	100%	25		SEP-13	Commissioned 9/13.
541	Garod Tilla (Aug.)	132/11	10		100%	0%	0%	0%	0		JUN-14	Tender Evaluation in process.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

UPPTCL

542	Agra (UP) S/S	765/400	3000		100%	2%	0%	0%	0	AUG-15	AUG-16	
543	Agra (South) S/S	400/132	600		100%	1%	0%	0%	0	AUG-16	AUG-16	
544	Aligarh S/s	400/220	1000		100%	65%	100%	30%	0		JUN-15	Work is in progress.
545	Banda S/S	400/220	630		100%	9%	60%	0%	0		MAY-15	WIP.
546	Bareilly (Aug) (2x315) S/S	400/220	315		100%	100%	100%	100%	315		MAY-15	Commissioned 05/15.
547	Mathura S/S	400/220	2x315		100%	1%	0%	0%	0	AUG-16	AUG-16	
548	Muradnagar - II S/S	400/220	480		100%	67%	90%	33%	0		JUN-15	Work is in progress.
549	Noida Sec-48 S/S	400/220	1000		100%	0%	0%	0%	0			
550	Orai S/S	400/220	630		100%	69%	82%	29%	0		DEC-15	WIP.
551	Sarnath (Aug)	400/220	500		100%	100%	100%	100%	500		APR-15	Commissioned 04/15.
552	Sarojini Nagar (Aug.)	400/220	75		100%	100%	1000%	100%	75		APR-15	Commissioned 04/15.
553	B.K.T Lucknow (Now)	220/132	120		100%	100%	100%	100%	120		APR-15	Commissioned 04/15.
554	B.K.T. (Aug) -II	220/132	60		100%	100%	100%	100%	60		MAY-15	Commissioned 05/15.
555	Baghpat S/S	220/132	200		100%	93%	98%	54%	0		JUN-15	WIP.
556	Bah S/S	220/132	200		100%	51%	0%	3%	0		DEC-15	WIP.
557	Bahraich S/S	220/132	2x100		100%	51%	80%	18%	0		JUN-15	WIP.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
558	Bakshi ka Talab S/S (BKT) (2x60)	220/33	120		100%	100%	100%	100%	0		APR-15	S/s charged on 31.03.2015
559	Bansi S/S	220/132	2x100		100%	0%	0%	0%	0		AUG-15	Work allotted to UPRNN on 29.10.10. Land handedover to UPRNN Varanasi on 10.01.2013.Rep. of M/S Technofab has approached site on 23.02.2015. Compensation distributed to farmer . Fund requisition for replacement of 33 & 11 KV lines.UPRNN has been requested for starting the work.
560	Bhelupur. S/S	220/33	120		100%	99%	95%	89%	0	JUN-12	JUN-15	Work is in Progress. One no. 220/33KV, 60 MVA T/F erected Decision taken by Hon'ble Supreme Court regarding construction of two Nos., well type foundation work to be taken up by civil unit now. Progress 95%.
561	Charla (2nd Trf.)	220/132	160		100%	100%	100%	100%	200		JUN-13	Already energized on 20.12.12.
562	Chhatta S/S	220/132	320		100%	63%	20%	17%	0		OCT-15	WIP.
563	Chibramau (Aug.)	220/132	60		100%	100%	100%	100%	60		APR-15	Commissioned 04/15.
564	Debai S/S	220/132	200		100%	92%	91%	73%	0		JUL-15	WIP.
565	Harhua S/S	220/33	120		100%	58%	0%	38%	0		AUG-15	WIP.
566	Jansath, Muzaffarnagar (New)	220/132	2x100		100%	100%	100%	100%	200	DEC-12	APR-15	Commissioned 04/15.
567	Kanpur Road	220/33	3x60		100%	0%	0%	0%	0		JUN-15	Work not started.
568	Lalitpur S/S	220/132	630		100%	92%	90%	75%	0		DEC-16	The original capacity of Lalitpur Sub-station is 2*100 instead of 630 MVA.
569	Madhuvan S/S	220/132	160		0%	0%	0%	0%	0			Land Identified.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
570	Mahoba S/S	220/132	200		100%	10%	20%	0%	0		JUL-15	
571	Mirzapur (Aug.) - II	220/132	100		100%	100%	100%	100%	100		MAY-15	Commissioned 05/15.
572	Morti S/S	220/132	1x160		0%	0%	0%	0%	0			The Land Identified.
573	Nighasan (Lakhimpur) S/S	220/132	200		100%	80%	100%	84%	0		JUN-15	Work is in progress.
574	Noida Sec-48	220/132	1x160		100%	0%	0%	0%	0			
575	Pratap Vihar S/S	220/132	1x160		0%	0%	0%	0%	0			Land not available.
576	RPH (Aug). S/S	220/132	60		100%	100%	100%	100%	60		MAY-15	Commissioned 05/15.
577	Sahibabad (Aug.)	220/132	40		100%	100%	100%	100%	40		MAY-15	Commissioned 05/15.
578	Sahibabad-II S/S	220/132	2x100		0%	0%	0%	0%	0			Land Under id.
579	Shamli (Aug.) S/S	220/132	40		100%	100%	100%	100%	40		MAY-15	Commissioned 05/15.
580	Sikandara S/S	220/132	200		100%	55%	3%	11%	0		AUG-15	Work in Progress.
581	Sirathu (Kaushambi)	220/132	160		100%	100%	100%	100%	0		DEC-14	S/s charged on 30.06.14(LV side) 16.08.14 (HV side)
582	Siyana S/S	220/132	2x160		0%	0%	0%	0%	0			Land Identified.
583	Tanda	220/132	320		100%	91%	95%	83%	0		MAY-15	WIP.
584	sarojini Nagar (Aug.)	220/132	60		100%	100%	100%	100%	60		APR-15	Commissioned 04/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

WBSETCL

585	Rajarhat (GIS) S/S	400/220	2x500		0%	0%	0%	0%	0			It is a regional project under the scope of PGCIL.
586	Hura S/S	220/132	320		100%	100%	100%	100%	null	SEP-14		Substation commissioned on 31/03/14

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
587	Dhanwahi S/S	765/400	3000		0%	0%	0%	0%	0			
588	Parli S/S	765/400	3000		0%	0%	0%	0%	0			
589	Rajnandgaon S/S	765/400	3000		0%	0%	0%	0%	0			
590	Warora S/S	765/400	3000		0%	0%	0%	0%	0			
591	Morena S/S	400/220	630		0%	0%	0%	0%	0			
592	Villupuram (Ginjee) S/S	400/220	1000		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

EPTCL

593	Hazira S/S	400/220	2x500		100%	100%	100%	100%	null		FEB-13	Inspection of substation by CEA has been completed & charging permission given by CEA.Substation including ICTs were commissioned on 17th Mar 2013.
-----	------------	---------	-------	--	------	------	------	------	------	--	--------	---

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

NKTCL

594	Gurgaon	400/220	2x500		0%	0%	0%	0%	0	NOV-13	SEP-13	
-----	---------	---------	-------	--	----	----	----	----	---	--------	--------	--

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

PATRANTCL

595 Patran S/S

400/220

1000

0%

0%

0%

0%

0

FEB-16

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
SEUPPTCL												
596	Mainpuri S/S	765/400	2000		100%	63.7%	85.6%	43%	0		AUG-15	Sublease agreement between UPPTCL and SEUPPTCL is still pending.
597	Aurai (Ckt-I)	400/220	630		77.4%	3%	0%	0%	null		AUG-15	Land is available, however some of the land (gram samaj) needs to be transferred to UPPTCL/Energy department of UP by DM Bhadohi (Sant Ravi Das Nagar) for which necessary communication has been provided to DM Bhadohi by UPPTCL, Varanasi, and also by Special secretary (Revenue) for transferring it to UPPTCL
598	Gonda S/S	400/220	630		100%	63%	76%	11.5%	0		AUG-15	
599	Rewa Road (GIS)	400/220	630		100%	80%	89%	61%	0		AUG-15	
600	Sultanpur Road (Ckt-I)	400/220	1000		100%	2%	13.5%	0%	0		AUG-15	
601	Aurai (Ckt-II)	220/132	320		77.4%	3%	0%	0%	0		AUG-15	Land is available, however some of the land (gram samaj) needs to be transferred to UPPTCL/Energy department of UP by DM Bhadohi (Sant Ravi Das Nagar) for which necessary communication has been provided to DM Bhadohi by UPPTCL, Varanasi, and also by Special secretary (Revenue) for transferring it to UPPTCL
602	Gonda (Ckt-II)	220/132	200		100%	63%	76%	11.5%	0		AUG-15	
603	Sultanpur Road (Ckt-II)	220/132	320		100%	2%	13.5%	0%	0		AUG-15	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

SGL

604 Amargarh (GIS) S/S

400/220

630

0%

0%

0%

0%

0

AUG-14

OCT-18

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,tra nsformer,su bstation eqpt. received	Structure,tra nsformer,su bstation eqpt. erected	Capacity Tested/ Commissio ned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

SKHWTTSCCL

605	Nawalgarh	220/132	100		0%	0%	0%	0%	0		SEP-15	
-----	-----------	---------	-----	--	----	----	----	----	---	--	--------	--

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TOR. POW. (UNOSUGEN)

606	Bharuch/Dahej	765/400	1500		0%	0%	0%	0%	0			.
-----	---------------	---------	------	--	----	----	----	----	---	--	--	---

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TTCL

607 Behrampur. S/S

400/220

2x315

0%

0%

0%

0%

0

OCT-12

DEC-13

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

WUPPTCL

608	Greater Noida AIS	765/400	2x1500		100%	78%	40%	18%	0		AUG-15	
609	Hapur AIS	765/400	2x1500		100%	56%	18%	5%	0		AUG-15	
610	Ataur GIS	400/220	2x500		0%	0%	0%	0%	0			
611	Dasna GIS	400/220	2x315		0%	0%	0%	0%	0			
612	Greater Noida AIS	400/220	2x315		0%	70%	35%	10%	0			
613	Hapur AIS	400/220	2x500		0%	50%	12%	0%	0		AUG-15	
614	Indirapuram GIS	400/220	2x500		50%	0%	0%	0%	0			
615	Nehtaur (Bijnor) AIS	400/132	2x200		100%	3%	0%	0%	null			
616	Sikandrabad AIS	400/220	2x500		0%	93%	45%	30%	0			
617	Ataur GIS	220/33	3x60		0%	0%	0%	0%	0			
618	Dasna GIS	220/132	2x100		0%	0%	0%	0%	0			
619	Indirapuram GIS	220/33	3x60		50%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
620	Darbhangha (GIS)	400/220	1000		100%	null%	0%	0%	null		JUN-16	Land Acquisition 100% completed.64% excavation of boundary wall is completed.12% excavation of reactor and transformer completed.3 % substation filling/levelling done.
621	Motihari (GIS)	400/132	400		100%	null%	0%	0%	null		AUG-16	Land Acquisition 100% Completed.56 % filling of Approach road work is completed.48% substation filling is completed.