



भारत सरकार
Government of India

I.S.O.: 9001: 2015

केन्द्रीय विद्युत प्राधिकरण
Central Electricity Authority

तापीय परियोजना नवीनीकरण एवं आधुनिकीकरण प्रभाग
Thermal Projects Renovation & Modernisation Division



4th MoU between CEA and JCOAL signed on 16th Dec, 2019

Quarterly Review Report
Renovation & Modernisation of Thermal Power Stations
Quarter: July-Sept., 2021

I No.	Description	Page No.
	Highlights	01-02
1.0	Introduction	03
2.0	Objective of R&M programme	03
3.0	Objective of LE programme	03
4.0	R&M and LE programme from 7th Plan onwards till 12th Plan	04
5.0	LE/R&M Programme during (2017-22)	04
5.1	Achievement of LE/R&M Programme during the 2017-22 up to 30th Sept.,2021	05
5.2	Details of thermal units under shut down for R&M and LE works	05
5.3	Status of R&M activities under BRGF Scheme	06
6	Phasing Plan for FGD installation/ ESP upgradation in respect of new Environmental Norms	07
7	Flexible Operation of Thermal Power Stations	07-11
8	Indo-Japan co-operation for study on Efficiency and Environmental improvement of Coal fired stations	11-12
Annexure-1	Status of units where Life Extension/ Renovation & Modernisation works have been taken up for implementation during 2017-22	13-24
Annexure-2	Details of Thermal Power Units where the Life Extension (LE) Works have been completed during 2017-22	25
Annexure-3	Details of Thermal Power Units where the Renovation & Modernisation (R&M) Works have been completed during 2017-22	25
Annexure-4	Details of Thermal Power Units where the Renovation & Modernisation (R&M)/ LE (Life Extension) Works have been completed during 12th Plan	26-27
Annexure-5	List of thermal power plants operating at 55% Minimum Technical Load is given in Annex-5	27-31

Foreword

Renovation & Modernization (R&M)/Life Extension (LE) has been recognized as one of the cost effective options for obtaining the additional generation and better outputs from the existing old thermal power units. The R&M of such units is very essential for performance improvement of the units as well as to comply the stricter environmental norms for improving environmental conditions. On the other hand, the Life Extension (LE) of the old thermal power units is carried out with an aim to extend their useful life 15 to 20 years beyond the original design economical life.

The Thermal Projects Renovation & Modernization (TPR&M) Division is entrusted with the responsibility of monitoring the progress of R&M/LE activities in thermal power generating units in the country under Section 73(f) of the Electricity Act, 2003. Based on the interaction and information received from various utilities, the Quarterly Review Report (QRR) is prepared highlighting the latest status of the physical progress of R&M/LE works at various thermal units.

R&M/LE works in 06 units of capacity of 887 MW have been completed upto 30-09-2021. At present, 3 coal based generating units with aggregate capacity of 410 MW are under shut down for carrying out the R&M/LE works.

The 4th MoU between CEA and JCOAL has been signed on 16th December, 2019 for Efficiency & Environment Improvement for Sustainable, Stable and Low Carbon Supply of Electricity. The purpose of this MoU is to address issues and barriers in expediting sustainable, stable and low carbon thermal power development by means of studies, training program and knowledge-sharing activities, outcomes of which are to be conducive to overall power development in India as well as to expedite relevant policy implementation by the Government of India. Biomass co-firing (up to 30%) study at Ropar thermal power plant, Punjab is being conducted by JCOAL under the Indo-Japan Co-operation.

FY 2020-21 Clean Coal Technology (CCT) Training Program (Virtual) under Indo-Japan Cooperation has been organized between 19-21 Jan., 2021. A virtual workshop has also been organized on 25.01.2021 comprising participants from major Japanese and Indian utilities/manufacturers.

To ensure compliance of the new Environmental Norms notified by Ministry of Environment, Forest & Climate Change (MoEF&CC) on 7th Dec. 2015, phasing plan for FGD installation/ ESP –upgradation have prepared and concerned utilities are requested to furnish the details of action taken for timely compliance of these norms.

A committee has been constituted under the aegis of CEA to oversee pilot tests for flexible operation of coal- fired power plant. BHEL has conducted flexible operation pilot tests at Mauda TPS of NTPC and Sagardighi TPS of WBPDC. Further, the flexibilisation study has also been conducted at Vindhyachal STPS, NTPC and at Anpara B TPS, UPRVUNL by JCOAL, Japan. Further, flexible operation study at Unit # 6 (500 MW), Ukai Thermal Power Station, GSECL was arranged by CEA and the same was carried out by BHEL on 04.03.2020. An efficiency test at Mouda Thermal Power Station, NTPC has been conducted between 06.01.2020 to 10.01.2020 by TEPCO Power Grid Inc. and JERA, Japan under the observation of CEA. Flexible operation (up to 40% load) test has been conducted at Unit#2, 500MW MPL, Maithon (Unit-2) of JV DVC & TATA Power under IGEF from 19-29 July, 2021.

Further, Unit#7, Ramagundam TPS, NTPC and Unit#3, Raichur TPS, KPCL are under flexible operation study/test in association with Denmark.

An updated “Guidelines for R&M/LE works for Coal/Lignite based Thermal Power Stations 2020” has been prepared and uploaded on CEA’s website. CEA has also published a paper on “Plant Location Specific Emission Standards” on CEA’s website and the same is also enclosed in Annexure-7.

Finally, I would like to express my sincere thanks and gratitude to the Utilities and other stakeholders for obeying CEA’s guidelines during implementation of R&M/LE works at old thermal power plant and furnishing status of R&M. I would also like to thank for timely submission of status of installation of FGD/ upgradations of ESP to comply with new environmental norms thus helping us to prepare & publish quarterly review report.

Dated: 30-09-2021



(B.C. Mallick)
CE (TPR&M)

Highlights

1. LE/ R&M Achievements during 12th Plan (2012-17)

Sl. No.	Particulars	State Sector		Central Sector		Total (State + Central)	
		No. of units	Capacity (MW)	No. of units	Capacity (MW)	No. of units	Capacity (MW)
A)	LE works						
1.	Completed during 12 th Plan	10	1380	11	1261.76	21	2641.76
B)	R&M works						
2.	Completed during 12 th Plan	05	850	11	3710.5	16	4560.5
	TOTAL	15	2230	22	4972.26	37	7202.26

2. LE / R&M Programme during (2017 - 22)

Category	LE/R&M works identified during 2017-22 No. of units & capacity (MW)		Total (State Sector + Central Sector)
	State Sector	Central Sector	
LE	34 (7570)	--	34 (7570)
R&M	30 (7135)	07 (224)	37 (7359)
Total	64 (14705)	07 (224)	71 (14929)

3. Achievements of R&M and LE Projects upto 30-09-2021

Sl. No.	Particulars	LE/R&M works completed No. of units & capacity (MW)		Total (State Sector + Central Sector) MW
		State Sector	Central Sector	
1	LE	04(820)	--	04(820)
2	R&M	--	02(67)	02(67)
Total		04(820)	02(67)	6(887)

No R&M/LE project has been completed during this quarter.

4. Flexible Operation of Thermal Power Stations

A committee has been constituted in CEA under the chairmanship of Chief Engineer (TPRM) to find out the level of flexibilization required from thermal power stations and future roadmap for integration of 175 MW RES generation capacity into Indian grid by 2022. The committee has come up with the findings of the quantum of flexibilization, minimum thermal load, and ramp rate required in its interim report in June 2018. The final report of the committee was released by Secretary (Power) on 18th March 2019. The report has been shared with the stakeholders of power sector. A pilot test of 40% minimum load operation and 3% ramp up/ ramp down (i.e. 15 MW/ Min) has been successfully conducted in Dadri TPS of NTPC. Study at Anpara-B TPS of UPRVUNL and Vindhyachal TPS of NTPC has been conducted by JCOAL to improve the flexibility of the plants. BHEL has conducted flexible operation pilot tests at Mauda TPS of NTPC, Sagardighi TPS of WBPCL and Ukai TPS, GSECL.

Flexible operation (up to 40% load) test has been conducted at DSTPS, Andal of DVC and MPL, Maithon (Unit-2) of TATA Power under IGEF from 22-23 July, 2021.

5. External Co-operation for R&M/LE of TPS

The status of activities under external co-operation for R&M/LE of TPS is furnished below: -

Indo-Japan Co-operation for Project on Efficiency & Environment Improvement for Sustainable, Stable and Low Carbon Supply of Electricity of Coal Fired Stations.

Under Clean Coal Technology (CCT) Training Programme study tours to Japan have been organized in which representatives from MoP, CEA and different power utilities have participated. The participants visited the latest USC power stations and updated about various applicable technologies and equipment as well as O&M technique. During the year 2020-21 also, one group of 10 participants have undergone the CCT Training Programme from 19th Jan 2021 to 21st Jan., 2021.

Presently CCT Training Programme is to be conducted 27-29 Oct, 2021

Under Indo-Japan Cooperation, a one-day Workshop (Virtual) on “Project on Efficiency and Environmental Improvement for Sustainable, Stable and Low-carbon Supply of Electricity” has been organized jointly by CEA and JCOAL on Monday, 25th January 2021.

Since 2018 when air pollution incurred by open biomass burning has come to be highlighted as one of the major environmental issues to be addressed, CEA and JCOAL embarked on a biomass utilization study under the Cooperation. A Viability Study on co-firing technology of Agricultural Waste and Coal was also conducted by JCOAL in Lehra Mohabbat, PSPCL (Punjab) for Air Pollution Control in India in Feb, 2020. In the report they have mentioned that up to 30% biomass co firing is found to be the most feasible by installation of biomass pelletizing technology, converting biomass into curl chip. The GCV of curl chip is about 4000 KJ/KG which is similar to Indian coal and generation cost is expected to roughly equal to the current generation cost of GHTP (Guru Hargobind Thermal Power Plant, Punjab).

Quarterly Review Report on Renovation, Modernisation and Life Extension of Thermal Power Plants

1. Introduction

At the time of independence, the total installed capacity in the power sector was 1362 MW of which steam power plants contributed 756 MW. The installed generation capacity has since grown manifold. The total installed capacity as on 30.09.2021 is 388848.78MW of which thermal power plants contributed 234023.72MW (60.18%) The contribution of Coal, Gas and Diesel based thermal power plants of total installed capacity is 51.94%, 6.83 % and 0.14 % respectively.

Renovation & Modernization (R&M) is seen as a cost-effective option for additional generation from the existing thermal power stations and better asset management due to its low cost and short gestation period. Besides generation improvement and improvement in availability, other benefits achieved from R&M / LE include life extension, improved safety, reliability & environmental conditions.

Many of the thermal power plants are not operating to their full potential and large numbers of thermal units including 200/210 MW units are old and outlived their normal economical design life. The 66 LMZ units of 200/210 MW Capacity are potential target for Energy Efficiency R&M (EE R&M).

2.0 Objective of R&M Programme

The main objective of Renovation & Modernisation (R&M) of thermal generating units is to make the operating units well equipped with modified / augmented with latest technology with a view to improve their performance in terms of output, reliability, availability, reduction of outage time, ease of maintenance and minimizing inefficiencies.

3.0 Objective of Life Extension Programme

The R&M programme is primarily aimed at generation sustenance and overcoming problems. The life extension (LE) programme on the other hand focuses on plant operation beyond their original design life after carrying out specific life assessment studies of critical components with an aim to increase the life beyond the design economic life of 25 years.

4.0 Renovation and Modernisation (R&M) and Life Extension Programme (LEP) from 7th Plan onwards till 12th Plan

R&M Programme in a structured manner was initiated in 1984 as a centrally sponsored programme during 7th Plan and the programme continued during the two Annual Plans 1990-91 & 1991-92. The Plan wise details are given below: -

S. No.	Five Year Plan	Year	No. of TPS / No. of Units	Capacity (MW)	Additional Generation Achieved MU/ Annum*	Equivalent MW**
1	7 th Plan & 2 Annual Plans	85-86 to 89-90 & 90-91, 91-92	34 / 163	13570	10000	2000
2	8 th Plan (R&M) (LEP)	1992 to 1997	44 / 198 43/(194) 1 /(4)	20869 (20569) (300)	5085	763
3	9 th Plan (R&M) (LEP)	1997 to 2002	37 / 152 29/ (127) 8/ (25)	18991 (17306) (1685)	14500	2200
4	10 th Plan (R&M) (LEP)	2002 to 2007	9/25 5/(14) 4/(11)	3445 (2460) (985)	2000	300
5	11 th Plan (R&M) (LEP)	2007 to 2012	21/72 15/(59) 6/(13)	16146 (14855) (1291)	5400	820
6	12 th Plan (R&M) (LEP)	2012 to 2017	18/37 8/16 10/21	7202.5 4560.50 2641.76	----	----

*Tentative figure.

** Equivalent MW has been worked out assuming PLF prevailing during that period.

5.0 R&M/ LE Programme during (2017 - 22)

The Summary of R&M/ LE Programme to be implemented during 2017-22 is given below. The status of implementation of the R&M/LE works at various units is furnished at Annexure-1.

Category	LE/R&M works identified during 2017-22 No. of units & capacity (MW)		Total (State Sector + Central Sector)
	State Sector	Central Sector	
LE	34 (7570)	--	34 (7570)
R&M	30 (7135)	07 (224)	37 (7359)
Total	64 (14705)	07 (224)	71 (14929)

The Summary of achievements of R&M/ LE Projects is given below:

As on 30.09.2021

Year	LE No. of units (MW)		R & M No. of units (MW)		Total (state + central) No. of units (MW)		Total LE and R&M No. of units (MW)
	State	Central	State	Central	State	Central	
2017-18	02(410)	--	--	02(67)	02(410)	02(67)	04(477)
2018-19	02(410)	--	--	--	2(410)	--	02(410)
Total No. of units (MW)	04(820)	--	--	02(67)	04(820)	02(67)	06(887)
	04(820)		02(67)		06(887)		

5.1 Details Achievements of LE and R&M Programme during 2017-22 upto 30.09.2021.

	Name of the TPS	Unit No.	Date of S/D	Capacity (MW)	Utility	Sector	Date of Achievement
1. 2017-18							
LE	Ukai TPS	4	07-12-2016	200	GSECL	State	17.05.2017
	Wanakbori TPS	3	25-07-2017	210	GSECL	State	27-11-2017
R&M	Kathalguri CCGT	3	19-06-2017	33.5	NEEPCO	Central	20-07-2018
	Kathalguri CCGT	6	19-03-2018	33.5	NEEPCO	Central	31-03-2018
Sub Total		4 (Units)		477.00			
2. 2018-19							
LE	Koradi TPS	6	25-08-2015	210	MAHAGENCO	State	16-07-2018(oil firing) 20-08-2018(coal firing)
	Obra TPS	12	01-10-2016	200	UPRVUNL	State	24-09-2018
R&M	--	--		--	---	--	--
Sub Total		02(unit)		410			
3. 2019-20							
LE	---	--	--	--	--	--	--
R&M	---	--	--	--	--	--	--
Total LE	04 (820)	State	04(unit)	820			
		Centre	--	--			
Total R&M	02 (67)	State	--	--			
		Centre	02(unit)	67			
Grand Total		06(units)		887.00			

Details of thermal power units where the R&M/ LE Works have been completed during 2017-22 up to 30.09.2021 are given at Annexure 2& 3.

The following thermal units from 13th plan are planned for demolition/retirement-

State	Name of Station	Unit NO	Yr. Of comm.	Capacity(MW)
Punjab	Ropar	1	1984	210
Punjab	Ropar	2	1985	210
Maharashtra	Koradi	7	1983	210
Maharashtra	Bhusawal	2	1979	210
Maharashtra	Parli	4	1985	210
Maharashtra	Parli	5	1987	210
W.Bengal	Kolaghat	1	1990	210
W.Bengal	Kolaghat	2	1985	210
U.P.	Obra	7	1974	100

5.2 Details of thermal units under shut down for R&M and LE works

The following 2 units are under shut down for R&M and Life Extension works.

Sl.No.	Name of Project	Utility	State	Unit No.	Capacity (MW)	Shutdown Date
1.	Barauni TPS	BSPGCL	Bihar	6	110	15-11-2009
2.	Obra TPS	UPRVUNL	U.P.	13	200	16-05-2018
Total					310	

5.3 Status of R&M activities under Backward Region Grant Fund (BRGF) Scheme.

Under RSVY (now BRGF), Planning Commission in a meeting held on 10.05.2005 identified Barauni TPS, units 6&7 and Muzaffarpur TPS units 1&2 for carrying out Life Extension (LE) works. Subsequently, a five party agreement between the Government of India, Govt. of Bihar, BSEB, BHEL and NTPC was signed on 29.5.2006.

Planning Commission vide their letter dated 16.11.2009 approved Rs. 1053 crores including consultancy charges under the Special Plan for Bihar for LE works of Barauni TPS (Unit 6&7) and Muzaffarpur TPS (Unit 1&2) as per details given below:

Barauni TPS Unit (6&7)	:	Rs. 554.16 crores
Muzaffarpur TPS (1&2)	:	Rs. 471.80 Crores
Consultancy charges to NTPC(for Barauni TPS only):	:	Rs. 27.04 Crores

TOTAL : Rs. 1053.00 Crores

Details of Funds released by Planning Commission upto 2014-15:

i)	BHEL	:	Rs. 725.07 crores
ii)	KBUNL	:	Rs. 180.00 crores
iii)	NTPC	:	Rs. 20.13 crores
	Total	:	Rs. 925.18 crores

The remaining amount of Rs. 127.80 Crs has been released by the Govt. of India to BSPGCL. Now BSPGCL is releasing money directly to the vendors.

(A) Balance Amount Rs. 127.80 Cr.

- i. BHEL: Rs. 838.92 Cr. – Rs. 725.07 Cr. = Rs. 113.85 Cr.
- ii. NTPC: Rs. 27.04 Cr. – Rs. 20.13 Cr. = Rs. 06.91 Cr.
- iii. KBUNL: Rs. 187.04 Cr. – Rs. 180 Cr. = Rs. 07.04 Cr

(B) Amount Released from Rs. 127.80 Cr. by BSPGCL:

- i. BHEL: Rs. 39,20,84,459/-
- ii. NTPC: Rs. 3,39,07,715/-

Name of TPS	Unit No.	Zero Date	Contractual Completion Date	Anticipated Completion Date	Present physical status as on 30.09.2021
Barauni TPS	7	15.11.2009	15.11.20011	Completed	Unit was synchronized on 03.08.2016. <i>COD of Unit no. 7 achieved on 04.11. 2016.. Unit # 7 resynchronised on 12 .05.2019 and generated 8.88MU in May. Available coal is exhausted. Load could not be raised above 60 MW due to Condenser Vacuum problem First synchronization after takeover by NTPC 23.05.2020</i>
	6	15.11.2009	15.06.2012	31-12-2021	Unit # 6 TG rolling was done by BHEL/BSPGCL in July 2018. BHEL has stopped further works. The progress of work by BHEL after payment of 8 Cr. on 20.03.2019 , 5.18 Cr on 26.08.2020 & 4.04 Cr on 31.12.2020 is very poor for further balance works for synchronization, trial run and commercial operation schedule of Unit no. 6. PG test is expected to be completed by Dec., 2021
Muzaffarpur TPS	1	15.04.2010	15.04.2012	Completed	Unit synchronised on 05.07.2013.
	2	15.04.2010	15.08.2012	Completed	Unit synchronised on 30.09.2014.

6. Implementation of Phasing Plan for FGD installation/ ESP upgradation in respect of new Environmental Norms notified by MoEF&CC on 7th Dec. 2015.

Ministry of Environment, Forest & Climate Change (MoEF&CC) notified “Environment (Protection) Amendment Rules, 2015” for thermal power stations on 07.12.2015. All existing stations are required to comply with the new Standards within 2 years (i.e. by Dec. 2017) and the new stations including all station presently under construction are required to meet the new norms by 01-01-2017. To review the various issues arising out of new environmental norms for thermal power stations, a meeting was held on 01.09.2017 in MoEF&CC among Secretary MoEF & CC, Secretary, MoP and Chairperson, CEA and it was decided that the action plan submitted by

MoP to MoEF & CC extending up- to 2024 should commence from 2018 and implemented before 2022. The MOEFCC gave its concurrence to the revised implementation plan for FGD installation/ESP upgradation vide letter no. F. No. Q-15017/40/2007-CPW dated 07.12.2017. Further, it has been decided that the target date for environmental compliance in respect of thermal plant located in NCR is December, 2019. The progress report of installation of measures of 11 nos. thermal power plant situated in NCR region is given separately.

It is to be mentioned that the timeline for meeting the new emission norms (Dec 2015) has been revised by MOEF&CC vide gazette notification dated 31.03.2021 which has categorized thermal power plants in three categories having different timelines along with the environment compensation for non-compliance as follows:

Category A - Within 10 km radius of NCR or cities having million plus population as per 2011 census of India. Completion timeline 31.12.2022

Category B - Within 10 km radius of critically polluted areas or Non-Attainment cities as defined by CPCB. Completion timeline 31.12.2023

Category C - Other than those included in category A and B. Completion timeline 31.12.2024

Based on the March 2021 notification, MOEF&CC has constituted a task force comprising of representative from MOEF&CC, MOP, CEA and CPCB to categorize the thermal power plants in above mentioned three categories. The finalization of aforementioned categorization is still under progress presently. The timelines and category of all power plant may be decided only after finalization of above categorization process.

*FGD status is updated monthly and is available on CEA’s website.

7.0 Flexible Operation of Thermal Power Stations

India’s Intended Nationally Determined Contributions (INDCs) include a reduction in the emissions intensity of its GDP by 33 to 35 percent by 2030 from 2005 level, and to create an additional carbon sink of 2.5 to 3 billion tonnes of CO₂ equivalent. Generating power from renewable sources of energy is of cardinal importance if India is to meet its INDC targets. With the aim to ensure future security & reliability of power supply and stability of electricity grids while maximizing generation from renewables flexibilization of existing coal-fired power plants is an important measure.

7.1 Another committee headed by Chief Engineer (TPRM), CEA was constituted to oversee the implementation of measures for flexible operation of TPPs on the basis of the pilot test. Based on the findings of CEA's flexibilisation report, the committee shall identify the thermal units in consultation of State/ Central utilities for the flexibilisation. The identified units shall undergo the pilot tests to ascertain their capability, do gap analysis and carry out modifications, if required. BHEL has conducted flexible operation pilot tests at Mauda TPS of NTPC and Sagardighi TPS of WBPCL. Another flexible operation study has been organized by CEA and carried out by BHEL at Ukai Thermal Power Station Unit # 6 (500MW), GSECL on 04.03.2020. Minimum load of 40% with ramp rate of 3% was successfully achieved. Presently, Flexible operation (up to 40% load) test has been conducted at Unit#2, 500MW MPL, Maithon (Unit-2) of JV DVC & TATA Power under IGEF from 22-23 July, 2021.

7.2 With the anticipated 175 GW of RE Capacity, it has been targeted to adapt 60% of the installed fleet of Thermal power plants to operate at 55% Minimum Technical Load (MTL). The MoP (Ministry of Power) has set the targets for achieving the flexibility (55% MTL) of thermal power plants (Coal/Lignite) in a time bound manner.

The targets set by MoP are 20%, 30%, 40%, 50% and 60% of the total fleet compliant of 55% MTL from year 2020 to 2024.

Further CERC vide IEGC regulations 2016 has lowered and made mandatory the technical minimum limit to 55% and provided compensation to the Coal/Lignite based generating stations on account of partial loading of the units.

Under this key initiative the minimum load and ramp rates of thermal generating units are required to be improved. A committee has been constituted in CEA under chairmanship of Chief Engineer (TPRM) for flexible operation test of thermal power plant for smooth integration of intermittent RES generation. Based on the finding of CEA's flexibilisation report, the committee shall identify the thermal units in consultation with State/Central utilities for the flexibilisation. The identified units shall have to undergo the pilot tests to ascertain their capability, do gap analysis and carry modifications, if required any.

KPI Targets vis-à-vis Achievement-

S. N.	Initiative	Scheme /Program	Parameters	Requires change in law (yes/no)	Unit of measurement	Key Performance Indicators (KPI)					
						2020	2021	2022	2023	2024	
1	Flexible Generation: Reduction in Technical minimum limits and improvement in Ramp rates	Flexibilisation of Thermal Power Plants by CEA	Modifications in Thermal Power Plants to achieve Technical minimum up to 55% and Ramp rates	Yes, the CERC regulation need changes to reimburse the additional costs to generators for flexible operations	% fleet of installed capacity	20%	30%	40%	50%	60%	Target
						20%	30.4 %	38.08%(Upto 10.09.2021)			Achievement

Summary of Flexibilisation of Thermal power plants:-

S. No	Utility	Capacity which achieved 55% MTL (GW)	Achievement (%)
1	NTPC + JV	52.37	25.28
2	Other Utilities (Period April 2020 to Sept 2020)	7.64	3.68

3	Other Utilities (Period Oct 2020 to Dec 2020)	4.84	2.33
4	Other Utilities (Period Jan 2021 to Mar 2021)	8.18	3.94
5	Other Utilities (Period April 2021 to 10.09.2021)	5.93	2.85
Total achievement (%)			38.08

*List of thermal power plants operating at 55% Minimum Technical Load is given in **Annex-5**

7.3 Another committee headed by Chief Engineer (TPRM), CEA was constituted to oversee the implementation of measures for flexible operation of TPPs on the basis of the pilot test. Based on the findings of CEA's flexibilisation report, the committee shall identify the thermal units in consultation of State/ Central utilities for the flexibilisation. The identified units shall undergo the pilot tests to ascertain their capability, do gap analysis and carry out modifications, if required. BHEL has conducted flexible operation pilot tests at Mauda TPS of NTPC and Sagardighi TPS of WBPDC. Another flexible operation study has been organized by CEA and carried out by BHEL at Ukai Thermal Power Station Unit # 6 (500MW), GSECL on 04.03.2020. Minimum load of 40% with ramp rate of 3% was successfully achieved.

Another committee headed by Chief Engineer (TPRM), CEA was constituted to oversee the implementation of measures for flexible operation of TPPs on the basis of the pilot test. Based on the findings of CEA's flexibilisation report, the committee shall identify the thermal units in consultation of State/ Central utilities for the flexibilisation. The identified units shall undergo the pilot tests to ascertain their capability, do gap analysis and carry out modifications, if required. BHEL has conducted flexible operation pilot tests at Mauda TPS of NTPC and Sagardighi TPS of WBPDC. Another flexible operation study has been organized by CEA and carried out by BHEL at Ukai Thermal Power Station Unit # 6 (500MW), GSECL on 04.03.2020. Minimum load of 40% with ramp rate of 3% was successfully achieved.

The salient outcome of the pilot tests are as follows:

A) Mouda TPS, NTPC, Nagpur, Maharashtra:

- i) Test Date : 29-05-2019
- ii) Unit No. : 2
- iii) Capacity : 500 MW
- iv) Following tests were conducted:

<u>Test</u>	<u>Target</u>	<u>Achieved</u>
a. Minimum Load Test at 40%	200 MW	200 MW
b. Ramp Test (3%)	3%/ min	~1.1%/min
c. Ramp Test (1%)	1%/ min	~0.85%/min

The list of important parameters was logged and taken by BHEL for further analysis and recommendation. The final analysis and recommendations are under finalization with BHEL.

B) Sagardighi TPS, WBPDC, Musheerabad, West Bengal:

- i) Test Date : 27-06-2019

- ii) Unit No. : 3
- iii) Unit Capacity : 500 MW
- iv) Following tests were conducted:

<u>Test</u>	<u>Target</u>	<u>Achieved</u>
a. Minimum Load Test at 40%	200 MW	200 MW
b. Ramp Up Test (3%)	3%/ min	~1.6%/min
c. Ramp Down Test (3%)	3%/ min	~2.6%/min
d. Ramp UpTest (3%)	1%/ min	~1.1%/min
e. Ramp Down Test (3%)	1%/ min	~0.67%/min

The flexibilisation test was conducted by BHEL team and was witnessed by representative from TPRM Division, CEA. BHEL will submit the detailed report after analyzing the test result.

C) Vindhyachal STPS, NTPC, Singrauli, Madhya Pradesh :

JCOAL selected NTPC's Vindhyachal Super Thermal Power Station (VSTPS) for flexibilisation study, based on the recommendation of Ministry of Power and Central Electricity Authority. JERA Co., Inc and Mitsubishi Research Institute, Inc have investigated concerning improvement of operational flexibility of No.11 unit

- i) Test Date : 06-03-2019
- ii) Unit No. : 11
- iii) Capacity : 500 MW

Following tests were conducted:

<u>Test</u>	<u>Target</u>	<u>Achieved</u>
a. Minimum Load Test at 40%	200 MW	275 MW
b. Ramp Up Test (3%)	3%/ min	~1.25%/min
c. Ramp Down Test (3%)	3%/ min	~1.67%/min
d. Ramp UpTest (3%)	1.5%/ min	~1.0%/min
e. Ramp Down Test (3%)	1.5%/ min	~0.7%/min

D)Anpara B TPS, Sonbhadra, Uttar Pradesh :

Study on Flexibilization has been carried out by JCOAL during the year 2018-19 at Anpara B (Unit 4&5 of 2*500MW) power plant of UPRVUNL in the state of Uttar Pradesh as a model of the possibility of introducing a system that can improve the efficiency of electric power infrastructure in India by utilizing IoT / AI which demonstrated the superiority of Japanese technology. JCOAL team visited Anpara from 28th-30th May and 25th -27th Dec,2018

E) Ukai Unit# 6 (500 MW),GSECL, Gujarat:

Flexible operation study has been organized by CEA and carried out by BHEL at Ukai Thermal Power Station Unit # 6 (500MW), GSECL on 04.03.2020. Minimum load of 40% with ramp rate of 3% was successfully achieved. The list of important parameters was logged and taken by BHEL for further analysis and recommendation. The final analysis and recommendations are under finalization with BHEL.

- i) Test Date : 04-03-2020
- ii) Unit No. : 6
- iii) Capacity : 500 MW

Following tests were conducted:

<u>Test</u>	<u>Target</u>	<u>Achieved</u>
a. Minimum Load Test at 40%	200 MW	200 MW
b. Ramp Up Test (3%)	3%/ min	~3.00%/min
c. Ramp Down Test (3%)	3%/ min	~3.00%/min

F) Maithon RBTPP Unit#2 (525 MW), MPL:

Flexible operation test has been conducted by IGEF at 525 MW Unit #2, 525MW at Maithon RB TPP between 19-29th July,2021 targeting stable operation of unit on coal at 40% minimum load and higher ramp rate.

- i) Test Date : 23-07-2021
- ii) Unit No. : 2
- iii) Capacity : 525 MW

The final test report of flexible operation test along with the effect on efficiency, NOx generation and water consumption is under finalization.

8. Japan-India Co-operation for Study on Efficiency and Environmental Improvement of Coal Fired Stations

A MOU between Central Electricity Authority and Japan Coal Energy Centre (JCOAL) for preliminary study of Efficiency and Environment improvement study in coal fired power plants was signed on 30.4.2010 to carryout necessary diagnostic activities in few coal-fired power plants pertaining to Energy Efficient Renovation & Modernisation works and suggest measures to overcome barriers for promoting R&M, measurement for environmental improvement of coal-fired power plants in India

The 2nd Phase MOU between CEA and JCOAL was signed on 11.06.2012 for carrying out detail diagnostic study for energy efficiency oriented R&M activities in three nos. of units. JCOAL team visited Badarpur TPS and Unchahar TPS of NTPC during December, 2012. The final study report for energy

efficiency oriented R&M activities was submitted on 15th April, 2013.

The 3rd Memorandum of Understanding (MoU) on India – Japan Cooperation for Project on Efficiency & Environment Improvement for Sustainable, Stable and Low Carbon Supply of Electricity was signed on 22nd January, 2016.

The 4th MoU between CEA and JCOAL has been signed on 16th December, 2019 for Efficiency & Environment Improvement for Sustainable, Stable and Low Carbon Supply of Electricity. Following activities to be carried out under 4th MoU:

- Update on the current and future policy trend in the Indian power sector and consideration of the identified issues/barriers to find out those which could be addressed through mutual collaboration.
- Identification of issues to be addressed regarding both existing and upcoming facilities, and also operation and maintenance.
- Implementation of studies with priorities, but not limited to environmental technologies for coal fired power generation. Flexibilization measures and biomass utilization are also of high priority.
- Biomass study on Co firing of biomass pellets and Waste to Energy technologies and Coal GCV loss in power plant and its remedies.
- Implementation of an annual workshop in India and CCT Training Programme in Japan.
- Holding a joint meeting to discuss issues that have arisen or may arise in the course of implementation of the Cooperation.

One-day workshop on " Project on Efficiency and Environmental Improvement for Sustainable, Stable and Low-carbon Supply of Electricity" was held on 11th Nov, 2016 , 10th Nov 2017, 10th Nov 2018 and 8th Nov 2019, 25th January 2021 at New Delhi by CEA and JCOAL. Various stake holders from Central/State/Private in power sector participated in the workshop.

Under Clean Coal Technology (CCT) Training Programme study tours to Japan have been organized in which representatives from MoP, CEA and different power utilities have participated. The participants visited the latest USC power stations and updated about various applicable technologies and equipment as well as O&M technique. During the year 2020-21 also, one group of 10 participants have undergone the CCT Training Programme from 19th Jan 2021 to 21st Jan., 2021.

Efficiency test at Mouda Thermal Power Station, NTPC has been conducted between 06.01.2020 to 10.01.2020 under Indo Japan Energy Dialogue by TEPCO Power Grid Inc. and JERA under the observation of CEA. Thermal Efficiency at different loading conditions was obtained for Units #3 and #4. Performance test report was submitted.

Status of units where Life Extension/ Renovation & Modernisation works have been taken up for implementation during 2017-22

STATE SECTOR LE Works

(as on 30.09.2021)

S.No.	State	Name of Station	Unit No.	Year of Comm.	Cap. (MW)	Status
1.	U.P.	Obra	12	1981	200	LE Works started on 01.10.2016. Unit- 12 is synchronized on 24-09-2018. (Runs nearly at 125 MW, ESP pass-B incomplete) Due to fire incidence on 14-10-2018 in Obra TPS, unit #12 was under shut down. Restoration of the unit is done by BHEL. Synchronized on 22-01-2020. Supply-227.02 Cr. Work-49.15 Cr
2.	U.P.	Obra	13	1982	200	R&M works started from 17-05-2018. Unit is under s/d from 16-05-2018. Boiler: 100% work completed. Turbine: 95% work completed. HP rotor blades to be replaced and likely to be dispatched from Haridwar by 1 st week of Nov. Generator: 95% work completed. ESP: Pass A: 100%. work completed. Pass B: 100% work completed. Switchyard 400 kV CB: 90% work completed WTP: 99% work completed CHP: 94% work completed Due to Covid 19 and lockdown work progress has been slowed down and synchronization is expected by Dec., end.
3.	U.P.	Anpara TPS	1	1986	210	LE works yet to be decided by the utility
4.	U.P.	Anpara TPS	2	1987	210	LE works yet to be decided by the utility
5.	U.P.	Anpara TPS	3	1988	210	LE works yet to be decided by the utility
6.	Gujarat	Ukai	3	1979	200	ESP R&M: ESP retrofitting of unit-3 has been completed and unit lit up on 26-04-2016. PG test has been carried out and guarantee parameter achieved. Turbine & Boiler R&M: Tender for turbine R&M is floated on 08.12.2020 and last date for submission is 11.02.2021 C&I Up-gradation: - Tender re-invited for subject work, offers received. Technical scrutiny completed and price bid opened on 24-04-2019. Order awarded to M/s Mecgale Pneumatics Pvt. Ltd., Nagpur. Geo-technical survey completed and design engineering work is under progress.
7.	Gujarat	Ukai	4	1979	200	Ukai TPS Unit -4 was taken under S/D on 07-12-2016, unit lit up on 04-05-2017 and synchronised on 17.05.2017 and COD achieved on 24.05.2017. PG test for retrofitted ESP, Boiler after modification and retrofitted Turbine was completed on 17-06-2017, 23-08-2017 and 02-11-2017 respectively. Guaranty parameters achieved. Boiler Back Pass Modification: Order awarded to BHEL

S.No.	State	Name of Station	Unit No.	Year of Comm.	Cap. (MW)	Status
						for availability & efficiency improvement through modification in Boiler Back Pass and replacement of APH. Work completed and unit lit up on 04-05-2017 and synchronized on 17-05-2017. PG test carried out and guaranty parameter achieved. <u>C&I Upgradation by utilizing R&M material of 2x120 MW GTPS unit no. 1&2.</u> : Order awarded to BHEL on 18-06-2015. Work completed and unit lit up on 04-05-2017. Geo-technical survey completed and design engineering work is under progress.
8.	Gujarat	Ukai	5	1985	200	<u>ESP R&M:</u> ESP retrofitting of Ukai unit-5 completed and unit lit up on 29-03-2017. PG test of ESP has been completed. <u>Turbine & Boiler R&M</u> Tender for turbine R&M is floated on 08.12.2020 and last date for submission is 11.02.2021 Tender re-invited for subject work, offers received. Technical scrutiny completed and price bid opened on 24-04-2019. Order awarded to M/s Mecgale Pneumatics Pvt. Ltd., Nagpur. Geo-technical survey completed and design engineering work is under progress.
9.	Gujarat	Wanakbori	1	1982	210	For implementation of DeNOx system, GSECL is awaiting the results of pilot projects of NTPC. <u>ESP R&M:</u> The order for retrofitting is issued to BHEL on 18.03.2016 and Zero date started from 14-01-2016. ESP retrofitting of unit-1 &2 completed and units lit up on 07-03-2017 and 07-04-2018 respectively. PG test of WTPS units#1&2 completed. <u>Turbine & Boiler R&M:</u> Turbine & boiler R&M work of UTPS Unit#1&2 has been dropped. <u>C&I Upgradation:</u> Energy efficiency Improvement done through up-gradation of C&I in unit#1&2. C&I work completed on 11-03-2017 in unit#1 and 17-07-2012 in unit#2. <u>Boiler back pass Modification</u> work of UTPS unit#1&2 has been dropped. Meanwhile, GSECL has initiated feasibility study for replacement of WTPS 2x 210 MW Units by 1x800 MW Super Critical Units. Pending work of Unit-1&2, Bus coupler will be carried out in available shutdown.
10.	Gujarat	Wanakbori	2	1983	210	

S.No.	State	Name of Station	Unit No.	Year of Comm.	Cap. (MW)	Status
11.	Gujarat	Wanakbori	3		210	LE work completed and unit synchronised on 05-12-2017. ESP Retrofitting work Shutdown of WTPS Unit No. 3 is commenced from 25.07.2017. ESP retrofitting unit -3 completed and unit lit up on 27-11-2017. PG test completed and guaranty parameters achieved. Turbine R&M:- Order awarded to M/s NASL Noida on 29-04-2015 and zero date started from 10.03.2015. Guaranteed parameters achieved. Boiler Back Pass Modification: - Order awarded to M/s BHEL for availability & efficiency improvement through modification in Boiler back pass and replacement of APH. PG test carried out on 09-03-2018 and guaranteed parameters achieved.
12.	Maharashtra	Koradi	6	1982	210	LE work completed and unit synchronised on 16-07-2018 with oil & 20-08-2018 with coal. The unit is being taken up by WB funded project. The total cost of the project including IDC is 636.93 crores. The unit is under shutdown since 25th August, 2015 BTG Package: Overall (physical progress) 99% work of BTG package completed. Approximately 98.34% of the material (on Amount basis) is supplied by BHEL at site & further supply is in progress. Civil work of ESP 98% completed. C&I/Electrical System: UPS- 98% completed. 24V charger & battery work is 95% completed & Pre-commissioning of system/ auxiliaries Electrical Package: Overall 92% work of Electrical package completed. Approximately 92% of the material (on Amount basis) is supplied by M/s ABB at site & further supply is in progress. BOP Package: BOP Package work is completed except minor works of Ash Handling plant. DM Plant & Pre-Treatment System Package Need based refurbishment of 2 streams of DM Plant is carried out from various agencies with order value of @Rs. 87.27 Lakh. Design Engg. work is completed of Ash Handling Plant. Work has been completed. For Fire Detection, Protection & Inert Gas System Package, overall material supplied at site is 100% and Installation and civil works completed. Dump Test of Inert Gas System at PCR (as required by FA&CFO) is balance.
13.	Maharashtra	Koradi	7	1983	210	R&M/LE study not carried out
14.	Maharashtra	Bhusawal	2	1979	210	This unit is permanently decommissioned on 01-04-2017.
15.	Maharashtra	Bhusawal	3	1982	210	RLA/ Feasibility study for EER&M has not been carried out.
16.	Maharashtra	Nashik	3	1979	210	MSPGCL Board directed that no other R&M work shall be taken up without monitoring results of Koradi U-6.
17.	Maharashtra	Nashik	4	1980	210	MSPGCL Board directed that no other R&M work shall be taken up without monitoring results of Koradi U-6.
18.	Maharashtra	Nashik	5	1981	210	MSPGCL Board directed that no other R&M work shall be taken up without monitoring results of Koradi

S.No.	State	Name of Station	Unit No.	Year of Comm.	Cap. (MW)	Status
						U-6.
19.	Maharashtra	Parli	4	1985	210	This unit is permanently decommissioned on 30.11.2019.
20.	Maharashtra	Parli	5	1987	210	. This unit is permanently decommissioned on 30.11.2019.
21.	Maharashtra	Chandrapur	3	1983	210	RLA/Feasibility study for EER&M not carried out.
22.	Maharashtra	Chandrapur	4	1984	210	RLA/Feasibility study for EER&M not carried out
23.	Maharashtra	Chandrapur	5	1983	500	Feasibility study for EER&M not carried out.
24.	Maharashtra	Chandrapur	6	1984	500	Feasibility study for EER&M not carried out.
25.	Maharashtra	Khaperkheda	1	1989	210	RLA/Feasibility study for EER&M not carried out.
26.	Maharashtra	Khaperkheda	2	1990	210	RLA/Feasibility study for EER&M not carried out.
27.	Bihar	Barauni	6	1983	110	BTPS has been transferred to NTPC on 15-12-2018. COD of unit#7 achieved on 04-11-2016. Unit # 6 TG rolling was done by BHEL/BSPGCL in July 2018. BHEL has stopped further works. The progress of work by BHEL after payment of 8 Cr. on 20.03.2019 , 5.18 Cr on 26.08.2020 & 4.04 Cr on 31.12.2020 is very poor for further balance works for synchronization, trial run and commercial operation schedule of Unit no. 6. PG test is expected in Dec., 2021
28.	W.Bengal	Kolaghat	1	1990	210	Demolition has been proposed
29.	W.Bengal	Kolaghat	2	1985	210	Demolition has been proposed
30.	W.Bengal	Kolaghat	3	1984	210	Estimated cost of L.E.of Unit# 1,2&3: 1090 Crs There is no scope of works under Boiler & TG system for KTPS U#1, #2, #3, #5 under R&M/LE ESP: U #3- PG Test of ESP carried out on 17.06.2021 and operational acceptance issued. AHP: Commissioning done in wet manual mode. Commissioning of PLC is under process for the same in auto mode. AHP PLC commissioning job for wet ashing system is in progress. Scheduled date of completion 30.10.2021.
31.	W.Bengal	Kolaghat	5	1991	210	Estimated cost of LE of Unit#4, 5&6 is 25 Crs. U# 4, 5 & 6 : Only 1 package for ESP ESP Package: LOA is placed on M/s Soil & Enviro Industries Pvt. Ltd to achieve ESP O/L dust burden to 50mg/Nm ³ from 200mg/Nm ³ by replacement of controller/ TR Set and addition of filter column. ESP#6- Payment of Rs. 7.43 crore was made for AHP till 31-12-2019.. Hot gas commissioning was done on 11-09-2019.
32.	Karnataka	Raichur	1	1985	210	LE works to be carried out in following two phases:
33.	Karnataka	Raichur	2	1986	210	Phase 1: BTG, Retrofitting of ESP & Electrical package Phase-2: BOP- Non BHEL package. Replacement of APH module, TG (C&I) and station (C&I) works completed. After finalization of DPR, KPCL will take decision on comprehensive R&M Works of unit 1&2 according to the recommendations of DPR. FGD tender was published in Karnataka e-portal website on 21-12-2018 and 09.03.2019. LoA issued on 14.08.2020

S.No.	State	Name of Station	Unit No.	Year of Comm.	Cap. (MW)	Status
						R&M of unit #1&2: Letter of award for retrofitting of 03Nos. Microprocessor Controller based Rotary Type Gravimetric Coal Feeder for RTPS, 2X210 MW issued on 01-03-2019.
34.	Karnataka	Raichur	3	1991	210	Therefore, offers were obtained from CEA empaneled agencies for conducting RLA/ CA studies of BTG etc. The offers are under scrutiny. NIT issued on 22.12.2020 for R&M works for Unit Heat Rate improvement. LOA has been placed for R&M of I&C system pertaining of BTG package.
Sub Total State Sector (LE)			34		7570	

**STATE SECTOR
(R&M Programme)**

S.No.	State	Name of Station	Unit No.	Year of Comm.	Cap. (MW)	Status
1.	U.P.	Obra	7	1974	100	Retired
2.	U.P.	Anpara'B	4	1993	500	R&M works is being executed by BHEL & M/s MITSUI & Toshiba OEM, Japan. – Total cost of scheme is Rs. 6 91.97 cr. Total expenditure upto 31.03.2019 is 485.00 crs. Boiler: Nearly 85% work completed. TG: Nearly 85% work completed. Electrical +& Instrumentation: Nearly 85% work completed. BOP: Nearly 85% work completed. - The R&M work would be carried out in AOH and are likely to be completed by 30-09-2019. Utility decided to carry out Feasibility Study to meet the environmental norms.
3.	U.P.	Anpara'B	5	1994	500	
4.	Punjab	Ropar	1	1984	210	
5.	Punjab	Ropar	2	1985	210	Retired from 01-01-2018
6.	Punjab	Ropar	5	1992	210	
7.	Punjab	Ropar	6	2001	210	RLA/CA Study already stands conducted. The consultant M/S NTPC had prepared the DPR on the basis of RLA/CA study & submitted it to GGSSTP, Rupnagar. Further GGSSTP has submitted the same to the erstwhile PSEB for approval of the major R&M/LE Works. Breakers have been fitted & commissioned in the 220KV Switch yard. All the requisitioned valves have been retrofitted & commissioned. The electro Mechanical Vibratory Feeders at ERH in CHP has been installed & commissioned in units 3 to 6. Upgradation of wagon Trippler No.3 in coal handling plant of GGSSTP, magnetic separators on conveyors in CHP has been installed & commissioned. Replacement of High impedance bus bar protection with numerical type relays. APH would be installed on unit 6 during next overhauling in November & December 2021. Phase-II Migration of WDPF System to Ovation system on Unit-5 completed. Replacement of Fire Detection & Annunciation system at various locations including cable galleries of Ropar TPS would be carried out in the year 2020-21. Replacement of MCC Panels & Control Desks of 3 Nos. of stacker Reclaimers of CHP would be carried out in 2020-21. Procurement, Installation and commissioning of Air Born Dust Suppression system based on water mist technology for Wagon trippler 1&2 will taken up in 2020-21. Erection & commissioning of cooling water supply system for Air Compressors installed for dry fly ash handling system & to provide DM water will be taken up in 2020-21
8.	Punjab	GH TPS (Leh. Moh.)	1	1997	210	FGD: Order for consultancy for preparation of tender specification has been placed on NTPC, Noida on 18-10-2018. Consultant has submitted DFR and on this basis agenda is being prepared for the administrative approval of BODs. Estimated cost: 840 Cr.
9.	Punjab	GH TPS (Leh. Moh.)	2	1997	210	
10.	Rajasthan	Kota	3	1988	210	Unit #3 and #4 are running while unit #4 is currently under partial shutdown for R&M works. Total 14 activities sanctioned for R&M. Estimated cost of R&M is Rs. 356.13 crores. Expenditure incurred till date is Rs.196 Crs. - 11 nos of works fully completed.
11.	Rajasthan	Kota	4	1989	210	
12.	Rajasthan	Kota	5	1994	195	

S.No.	State	Name of Station	Unit No.	Year of Comm.	Cap. (MW)	Status						
						- R&M work of CHP system is under progress. Order placed to M/s. Energo Engineering Projects Ltd. is terminated. Preparation of NIT is in progress for balance work of CHP- R&M. - Installation of Vacuum pump is under progress, placed to M/s. Millennium Impex Pvt. Ltd. - 01 no. work of Air Compressor replacement has been dropped due to technical reasons. - Replacement of existing BHEL make Procontrol P-13 SG-TG system of unit#5. (12.97 Crs) -Supply and ETC of variable frequency drive on ID fan motor(4nos.) of unit#6&7 (8.75 Crs.) - Supply, Design, installation, testing and commissioning of online energy accounting and management system of KSTPS (22.4 Crs.)						
13.	Rajasthan	Suratgarh TPS	1	1998	250	All 4 unit are partial shutdown for R&M works. Estimated cost of RLA of Boilers of unit 1-5 is .291 Crs.. Executing agency is IRC Engineering Services India Pvt. Ltd., New Delhi. RLA studies has been carried out Total 16 activities sanctioned for R&M/ LE works. - 13 activities have been completed. - Old NIT is dropped & New NIT will be floated for providing Dense Phase Conveying System from existing intermediate Silo System of ESP. -Modification in ACW system of Unit 1& 2 has been completed on 28.01.2017. -Augmentation of DMCCW system of Unit 1 &2 completed in September, 2016 -Blow down system for cooling Tower of Unit 2,3, 4&5 completed in 2015. -Replacement of LR beam of ESO on Unit-1 completed in financial year 2018-19. -SOx, NOx & CO Analyser for Unit 2,3 &4 has been completed on 15.02.2017 -Upgradation of HMI system of unit 2 completed on 06.09.2016. -Upgradation of workshop completed.						
14.	Rajasthan	Suratgarh TPS	2	2000	250							
15.	Rajasthan	Suratgarh TPS	3	2001	250							
16.	Rajasthan	Suratgarh TPS	4	2002	250							
17.	Chhattisgarh	Korba (West)	1	1983	210	All 4 units are currently running. CSPGCL has taken-up need based R&M for life extension on the basis of R&LA studies and also taken up R&M plan for compliance of new environmental norms. The CSERC in its order dated 61-03-2016 has approved such scheme under capital investment plan for financial year 2016-17 to 2020-21. RLA studies done by M/s Evonik. Scope of work of Boiler, Turbine, Electrical Instrumentation, Civil and BOP is being finalised. <table><tr><td>1.</td><td>Augmentation, Renovation & Up-gradation of ESPs to maintain the stack Emission level 50mg/Nm³</td><td> Unit No.2: R&M work has been completed, PG Test is to be carried out. Unit No. 1: R&M work of CD Pass has been completed and erection work of 1 AB Pass is under progress. Unit No. 3: Civil work has been completed & erection of new ESP is under progress. Unit No. 4: Civil work has been completed. Erection of new ESP is under progress. </td></tr><tr><td>2.</td><td>Augmentation of DDCMIS</td><td>Detailed order issued to BHEL for supply & services. Detailed Engineering work is under progress. Supply commenced site mobilization</td></tr></table>	1.	Augmentation, Renovation & Up-gradation of ESPs to maintain the stack Emission level 50mg/Nm ³	Unit No.2: R&M work has been completed, PG Test is to be carried out. Unit No. 1: R&M work of CD Pass has been completed and erection work of 1 AB Pass is under progress. Unit No. 3: Civil work has been completed & erection of new ESP is under progress. Unit No. 4: Civil work has been completed. Erection of new ESP is under progress.	2.	Augmentation of DDCMIS	Detailed order issued to BHEL for supply & services. Detailed Engineering work is under progress. Supply commenced site mobilization
1.	Augmentation, Renovation & Up-gradation of ESPs to maintain the stack Emission level 50mg/Nm ³	Unit No.2: R&M work has been completed, PG Test is to be carried out. Unit No. 1: R&M work of CD Pass has been completed and erection work of 1 AB Pass is under progress. Unit No. 3: Civil work has been completed & erection of new ESP is under progress. Unit No. 4: Civil work has been completed. Erection of new ESP is under progress.										
2.	Augmentation of DDCMIS	Detailed order issued to BHEL for supply & services. Detailed Engineering work is under progress. Supply commenced site mobilization										
18.	Chhattisgarh	Korba (West)	2	1984	210							
19.	Chhattisgarh	Korba (West)	3	1985	210							
20.	Chhattisgarh	Korba (West)	4	1986	210							

S.No.	State	Name of Station	Unit No.	Year of Comm.	Cap. (MW)	Status									
						<table><tr><td></td><td></td><td>started from 29-08-2019.</td></tr><tr><td>3.</td><td>Fire Protection System of Transformer & Oil handling tanks areas</td><td>LOI has been issued on 03-04-2019. Detailed order has been issued on dated 04-05-2019.Retendering to be done.</td></tr><tr><td>4.</td><td>Installation of FGD System</td><td>DPR prepared. Detailed order has been issued to M/S. DCPL, as consultant for preparation of Tender Specifications. NIT Expected by 20-10-2019.</td></tr></table>			started from 29-08-2019.	3.	Fire Protection System of Transformer & Oil handling tanks areas	LOI has been issued on 03-04-2019. Detailed order has been issued on dated 04-05-2019.Retendering to be done.	4.	Installation of FGD System	DPR prepared. Detailed order has been issued to M/S. DCPL, as consultant for preparation of Tender Specifications. NIT Expected by 20-10-2019.
		started from 29-08-2019.													
3.	Fire Protection System of Transformer & Oil handling tanks areas	LOI has been issued on 03-04-2019. Detailed order has been issued on dated 04-05-2019.Retendering to be done.													
4.	Installation of FGD System	DPR prepared. Detailed order has been issued to M/S. DCPL, as consultant for preparation of Tender Specifications. NIT Expected by 20-10-2019.													
21.	M.P.	Sanjay Gandhi	1	1993	210	The BoD of MPPGCL in its meeting on 23.12.2019 has decided that LE of around 10 years may be carried out in Unit no 1 and 2 of SGTPS through R&M based on necessary feasibility study with new CEA’s guideline. M/s FICHTNER consulting Engineers (India) Ltd. appointed as consultant to carry out feasibility study and preparation of tender document for installation of FGD & other equipment in April 2018. Recommendation cum DPR submitted by consultant. Has been accepted by MPPGCL. Technical and commercial specification are under preparation. Placement of order will be done by June 2019 and installation of FGD completed by September 2021-March 2022. i) Boiler- Replacement of Pendent Reheater coils and APH tubes with plates, replacement of all safety valves and hangers, re-insulation work after replacement/repairing of boiler pressure parts. ii) TG- Replacement of HP, IP and LP Turbine modules with new improved design. iii) BOP- Replacement of Hydrogen Generation Plant, Complete rehabilitation of almost one non-working stream and refurbishment of damaged parts of one working stream in Ash Handling System, rehabilitation of Fire Fighting system piping, CW System, ACW System, Raw Water System and Fuel oil handling system etc. iv) Electrical and CI-Retrofitting of old 6.6kV SF6 CB, SFU of LT boards with draw based protection etc. Replacement of 6.6kV energy efficient motors for coal mills and PA Fans. Replacement of complete of complete C&I system to DCS from old analog system.									
22.	M.P.	Sanjay Gandhi	2	1994	210										
23.	Maharashtra	Chandrapur	7	1997	500	RLA/Feasibility study for EER&M not carried out. The unit is currently running.									
24.	Maharashtra	Khaperkheda	3	2000	210	RLA/Feasibility study for EER&M not carried out. The unit is currently running									
25.	Maharashtra	Khaperkheda	4	2001	210	RLA/Feasibility study for EER&M not carried out. The unit is currently running.									
26.	Tamil Nadu	Tuticorin TPS	1	1978	210	1st and 2nd RLA already completed. Under partial shutdown for R&M works. T.G.: -.. All diaphragm in HP, IP & LP had been renewed & work completed during 2009-10. Electrical & C&I: - Existing 3 nos. single phase GT were replaced by new one during 2012-13. BOP: -Replacement of complete ESP internals. Modification of APH sealing system by double sealing completed during 2009-10. Complete replacement of economizer coils assembly, LTSH supply tubes and straight tubes panels for super heater rear wall near economizer. Works completed on 22-08-2019. Retrofitting of condenser-Work completed on 23.10.2019									

S.No.	State	Name of Station	Unit No.	Year of Comm.	Cap. (MW)	Status
						Distributed Digital Control Monitoring and Information System (DDCMIS-Erection works completed on 23.12.2020 and commissioned on 24.12.2020. ESP retrofitting proposal is withheld at present. After watching the performance of FGD, further action will be taken Administrative approval accorded for Replacement of 2 nos of Primary Air Fan .1 No. Motor erected on 10.12.2020 and commissioned on 23.12.2020. Replacement of unit auxiliary transformer in unit 1&2 - Administrative approval proposal is under process. Replacement of existing 6.6KV PILC cables into latest version 6.6KV XLPE FRLS cable for HT motors and HT transformers. P O issued on 05-03-2019. Materials received on 29-07-2019. Erection under progress. Replacement of 2nos. 15MVA, 15.75 KV/7KV UAT.. Re- tender to be floated. Under process. <u>R&M work common to Station</u> - Installation of 10 MLD Desalination plant: DPR prepared by M/s. Fichner, Chennai on 19-07-2018 which is under scrutiny Study on environmental impact assessment is under progress. - Retrofitting of HP/ IP/ LP rotor of 210 MW LMW turbine: Proposal sent to HQ for approval on 22-04-2019. Clarification received from HQ, reply to be sent. - Common effluent treatment Plant: M/s/ TWIC is preparing DPR. Letter issued on 25-06-2019. - Erection of 1000 MT Ash Silo unit#1 to 5: Budgetary offers received from 3 firms. Revised proposal sent to HQ on 03-05-2019 for approval, which under progress. - R&M of ESP: Administrative approval accorded on 29-12-2018. Approval for tender specification under process.
27.	Tamil Nadu	Tuticorin TPS	2	1980	210	Following R&M Works to be carried out during 2017-22 at unit#2. - Strengthening of weak insulation of Boiler work completed during 2018-19. - Replacement of unit Auxiliary Transformer (2019-20) Tender specification with modified BQR sent to HQ on 23.12.2019 - Replacement of existing Journal bearing FD fan 3 Nos. motorsin to antifricition bearing fan motors in boiler (2021-22) - Upgradation of operating system along with PGP and computer. (2019-20) - Replacement of existing HT Mill motors by Energy efficient motors (7 NOS). (2021-22). - Augmentation of ESP to meet the new environmental norms of MoEF&CC.(2020-21) - Erection of 1 no 1000 MT Ash Silo at Unit1, 2 &3 1 no at unit 4&5. - Budgetary offer received from 3firms proposal for getting Administrative approval under preparation. - Main Condensate Pump Motor 220 KW/6.6KV (2021-22) R&M of ESP: Adm. approval accorded on 03-07-2019. Preparation of technical specification under process at TTPS.
28.	Tamil Nadu	Tuticorin TPS	3	1982	210	1st and 2nd RLA already completed. Under partial shutdown for R&M works.

S.No.	State	Name of Station	Unit No.	Year of Comm.	Cap. (MW)	Status
						Following R&M Works to be carried out during 2017-22 at unit#3. 1. Strengthening of weak insulation of Boiler work completed during 2017-18. 2. 3rd RLA study of Boiler -(2020-21) 3. Augmentation of ESP to meet the new environmental norms of MoEF&CC. (2020-21) - Administrative approval accorded on 29-12-2018 for Augmentation of ESP. Tender specification sent to HQ on 04-03-2019 for BLTC approval 4. Complete replacement of platen water wall tubes and bends in boiler (2020-21) 5. Retrofitting of condenser (2020-21) 6. Augmenting the capacity of air evacuation system of condensers by replacing the existing steam ejectors by vacuum pumps (2020-21) 7. Retrofitting of HP/IP/LP rotor in 210 mw LMW Turbine” (2020-21) 8. Provision of Flue Gas Desulphurization Plant (FGD) (2020-21) 9. Replacing of 3 nos 1100KW, 6.6KV FD fan motors. (2019-20) 10. Distributed Digital Control Monitoring Information System (DDCMIS). (2020-21). Administrative approval proposal is to be revised based on Unit 1 DCS approved rates. Administrative approval accorded for Replacement of 2 nos of Primary Air Fan .Price bid open on 20-02-2019. Tender evaluation is under progress.
29	Tamil Nadu	Tuticorin TPS	4	1992	210	Following R&M Works to be carried out during 2017-22 at unit#4. Unit is presently running. 1. Modification of SWAS System.(2021-22) 2. Replacement of existing outdated static type FSSS and SBC (Soot Blower Controls) system and its allied components into latest version system (2020-21) 3. Upgradation of Pro- control system (STC, SADC, PRDS& EAST) & Iskamatic (Turbine Control System).(2020-21) 4. Complete replacement of Hot Re- heater Coil (2019-20)- P.O. Placed to BHEL, Chennai on 30-05-2019. Erection will be done within 20 days of handing over of site. Works to be carried out during annual overhaul in 2020 5. RLA study of Hot Reheater in Boiler (2019-20) 6. Augmentation of ESP to meet the new environmental norms of MoEF &CC (2020-21) 7. Provision of Flue Gas Desulphurization Plant (FGD) (2021-22)
30.	Tamil Nadu	Tuticorin TPS	5	1991	210	Ist RLA completed. Under shutdown for R&M works. Following R&M Works to be carried out during 2017-22 at unit#5. Work of retrofitting of 6.6 KV MOCB by SF6 breaker at AHP Stage-I has been completed and commissioned on 16-07-2018. 1. Modernization of raw coal feeder system (2020-21) 2. Modernization of FSSS, SBC, SADC, PRDS& Scanners. (2019-20) 3. Replacement of Steam Water Analysis System.(2019- Retender floated and lodged on 25-02-2019. Retender floated and opened on 10-07-2019. . Chemical cleaning of boiler (2020-21)

S.No.	State	Name of Station	Unit No.	Year of Comm.	Cap. (MW)	Status
						2nd RLA study of Boiler & Turbine(2020-21) Augmentation of ESP to meet the new environmental norms of MoEF&CC.(2021-22) Retrofitting of 6.6KV HT breaker system with new advanced Breaker.(2020-21) Complete replacement of Hot Reheater coil (2020-21 P.O. placed on BHEL, Chennai, on 30-05-2019. Complete replacement of Hot Re-heater Assembly. Order issued to M/s/ NDE Inspections, Trichy. Works under progress from 04-09-2019. Report received on 27.11.2019. I has been suggested to replace the HRH during forthcoming COH
Sub Total State Sector (R&M)				30	7135	
	Total State Sector (LE+R&M)			64	14705	

CENTRAL SECTOR R&M (Gas Based)

S.No.	Utility	Name of Station	Unit No.	Year of Comm.	Cap. (MW)	Status
1	NEEPCO	Kathalguri CCGT	GT-1	1995	33.50	Gt#1 (a) Order for supply of M/s MHI make MEGAC V, Diasys Netmation System for Up gradation and replacement of old controller MACTUS 620 sequencer and MEGAC III analog Governor already placed with the OEM, M/s MHI, Japan on 26.03.2015. Work completed on 15-02-2017. (b) Vibrating monitoring system of GT, unit#1 has been commissioned on 19-06-2019. (c) Order for Compressor Rotor Refurbishment (CRR) and Comprehensive Rotor Inspection (CRI) for unit#1 to unit #4 have already been placed with the OEM, M/s MHI, Japan on 28.05.2013 and unit is planned in 2022-23 as per the maintenance schedule of OEM.
2		Kathalguri CCGT	GT-2	1995	33.50	GT#2 : a) Order for supply and commissioning of M/s MHI make MEGAC V The upgradation of controller already commissioned on 31-07-2016. (b) Vibrating monitoring system of GT, unit#1 has been commissioned on 20-06-2019. (c) Order for Compressor Rotor Refurbishment (CRR) and Comprehensive Rotor Inspection (CRI) for unit#1 to unit #4 have already been placed with the OEM, M/s MHI, Japan on 28.05.2013 and this GT of unit#2 is planned in Jan-Feb, 2021 as per the maintenance schedule of OEM. .
3		Kathalguri CCGT	GT-3	1995	33.50	Compressor Rotor Refurbishment (CRR) executed w.e.f. 19-06-2017 and completed on 20-07-2017. The order for procurement of new vibration monitoring system is already placed and installed in July 2017 along with major overhauling of Gas Turbine planned in July 2017.
4		Kathalguri CCGT	GT-6	1996	33.5	Upgradation and replacement of Mark IV control system M/s. BHEL make Gas Turbine Unit 6 with Mark Vie Control System has been completed on 31-03-2018.
5		Kathalguri CCGT	ST-1	1998	30.00	a) Upgradation of Programmer/ EPROM writer for Procontrol-13 Control System: already completed. b) Upgradation of AVR (Automatic Voltage Regulator): LOI for upgradation of AVR is placed on M/s.ABB. Upgradation of AVR to DVAR completed and commissioned on 26-09-2018. c) P.O. for upgradation of Vibration and Temperature monitoring System placed on 22-11-2018. Material received. Commissioned September 2019. d) The OEM, M/s. BHEL has been requested to study the Governor system and submit a comprehensive offer for upgradation of the system. Got delayed as the new available system with the OEM, M/s. BHEL is not compatible for retrofitting into the existing system. Expected execution of the works by 2020-21. e) Up gradation of Electro-hydraulic governor (SR-IV)
6		Kathalguri CCGT	ST-2	1998	30.00	Upgradation of 3300-series, BENTLEY-NEVADA- make vibration system: P.O. for upgradation of Vibration and Temperature monitoring System placed on 22-11-2018. Commissioned in Oct, 2019 P.O. placed on 23-11-2018 for Upgradation of AVR (Automatic Voltage Regulator) to to DVAR. Commissioned in April 2019. Process for Upgradation of Vibration and Temperature monitoring system completed on 12.12.2020.
7		Kathalguri CCGT	ST-3	1998	30.00	a) Upgradation of 3300-series, BENTLEY-NEVADA- make vibration system: Commissioned in October 2019. b) PO placed for upgradation of AVR on M/s.ABB. Upgradation of AVR (Automatic Voltage Regulator) to to DVAR is completed and commissioned on 11-09-2018.
Total Central Sector- Gas (R&M)			7		224	
Total R&M/LE (State+ Centre)			70		14929	

Annexure-2**As on 30.09.2021****Details of Thermal Power Units where the Life Extension (LE) Works have been Completed During 2017-22**

Sl. No.	Name of the TPS	Unit No.	Capacity MW	Utility	State/Central Sector	Date of Synchroni-sation after LE Works
	Ukai	4	200	GSECL	State Sector	17-05-2017
	Wanakabori	3	210	GSECL	State Sector	27-11-2017
	Koradi	6	210	MAHAGEN CO	State Sector	20-08-2018
	Obra	12	200	UPRVUNL	State Sector	24-09-2018

Total (State) - 04 Units 820.00 MW

Annexure-3**As o n 30.09.2021****Details of Thermal Power Units where the R&M Works have been Completed During 2017-22**

Sl. No.	Name of the TPS	Unit No.	Capacit y MW	Utility	State/Centr al Sector	Date of completion of R&M works
1	Kathalguri CCGT	6	33.5	NEEPCO	Central	31-03-2018
2.	Kathalguri CCGT	3	33.5	NEEPCO	Central	20-07-2018

Total (Central) - 02 Unit 67.00

Annexure-4**Details of Thermal Power Units where the Renovation & Modernisation (R&M)/Life Extension (LE) Works have been Completed During 12th Plan**

Sl. No.	Name of the TPS	Unit No.	Capacity MW	Utility	State/Central Sector	Date of Synchroni- sation after LE Works
Units where Life Extension Works completed during 12 th Plan						
	Bathinda	3	110	PSPCL	State Sector	05.08.2012
	Kawas	GT-1A	106	NTPC	Central Sector	21.01.2013
	Parichha	2	110	UPRVUNL	State Sector	05.05.2013
	Muzafarpur	1	110	KBUNL	Joint venture of BSPGCL & NTPC	05.07.2013
	Kawas	GT-1B	106	NTPC	Central Sector	28.08. 2013
	Gandhar	GT – 3	131	NTPC	Central Sector	29.09. 2013
	Kawas	GT-2B	106	NTPC	Central Sector	05.03.2014
	Bathinda	4	110	PSPCL	State Sector	10.07. 2014
	Muzafarpur	2	110	KBUNL	Joint venture of BSPGCL & NTPC	30.09.2014
	Auraiya	GT-1	111.19	NTPC	Central Sector	22.06. 2014
	Gandhar	GT-1	131	NTPC	Central Sector	06.07.2014
	Kawas	GT-2A	106	NTPC	Central Sector	22.08.2014
	Auraiya	GT-2	111.19	NTPC	Central Sector	28.10.2014
	Auraiya	GT-3	111.19	NTPC	Central Sector	25.12.2014
	Auraiya	GT-4	111.19	NTPC	Central Sector	02.03.2014
	Harduaganj	7	110	UPRVUNL	State Sector	01.05. 2015
	Bandel	5	210	WBPDCCL	State Sector	21.09.2015
	Gandhar	GT-2	131	NTPC	Central Sector	15.04.2015
	Obra	10	200	UPRVUNL	State Sector	08.04.2016
	Barauni	7	110	BSPGCL	State Sector	03.08.2016
	Obra	11	200	UPRVUNL	State Sector	31.12.2016
Total State Sector		10 units	1380.00 MW			
Total Central Sector		11 units	1261.76 MW			
Total LE (Central +State)		21 units	2641.76 MW			
Units where Renovation & Modernisation Works completed during 12 th Plan						
	DPL	6	110	WBPDCCL	State Sector	07.05.2012
	Patratu	10	110	JSEB	State Sector	24.05.2012
	Anpara’A	1	210	UPRVUNL	State Sector	21.03.2013

	Anpara'A	2	210	UPRVUNL	State Sector	21.03.2013
	Anpara'A	3	210	UPRVUNL	State Sector	21.03.2013
	Tanda	2	110	NTPC	Central Sector	15.09.2012
	Kathalguri	GT-3	33.5	NTPC	Central Sector	31.03.2014
	Kathalguri	GT-4	33.5	NTPC	Central Sector	31.03.2014
	Kathalguri	GT-5	33.5	NTPC	Central Sector	31.03.2014
	Simhadri	1	500	NTPC	Central	31.03.2016
	Simhadri	2	500	NTPC	Central	31.03.2016
	Ramagundam	4	500	NTPC	Central	March, 2017
	Ramagundam	5	500	NTPC	Central	March, 2017
	Ramagundam	6	500	NTPC	Central	March, 2017
	Rihand STPS	1	500	NTPC	Central	March, 2017
	Rihand STPS	2	500	NTPC	Central	March, 2017
Total R&M State Sector		05 units	850.00 MW			
Total R&M Central Sector		11 units	3710.50 MW			
Total R&M (Central +State)		16 units	4560.50 MW			
Total (R&M+LE)		37 units	7202.26			

Annexure -5

List of NTPC & JV thermal plants operating at 55% Minimum Technical Load:

	NTPC Coal Stations	Commercial Capacity MW	Capacity achieving 55% MTL
1	Singrauli	2000	2000
2	Rihand	3000	3000
3	Unchahar	1550	1550
4	Tanda	1100	1100
5	Dadri coal	1820	1820
6	Mouda	2320	2320
7	Korba	2600	2600
8	Vindhyachal	4760	4760
9	Sipat	2980	2980
10	Ramagundam	2600	2600
11	Simhadri	2000	2000
12	Farakka	2100	2100
13	Kahalgau	2340	2340
14	Barh	1320	1320
15	Talcher kaniha	3000	3000
16	Bongaigaon	750	750

17	Kudgi	2400	2400
18	Solapur	1320	1320
19	Gadarwara	1600	1600
20	Lara	1600	1600
21	Barauni *	360	250
22	Darlipalli	800	800
23	Khargone	1320	1320
	NTPC COAL TOTAL	45640	45530

* Barauni Unit 7 (110 MW) was taken over from BSPGCL in Dec 2018 and is able to operate only at 60% MTL without oil support and is also unable to achieve 1% ramp rate.

	JV Coal Stations	Commercial Capacity MW	Capacity achieving 55% MTL
1	Bhilai PP III	500	500
2	Kanti**	610	610
3	Jhajjar	1500	1500
4	Vallur	1500	1500
5	BRBCL	750	750
6	NPGCL	660	660
7	Meja	1320	1320
	JV COAL TOTAL	6840	6840
	NTPC+JV Total***	52480	52370

** Kanti Stage 1, comprising of two units of 110 MW capacity, is unable to achieve 1% Ramp up & down.

*** JV Captive Coal plants totaling 314 MW are not considered

List of thermal plants (Non NTPC) operating at 55% Minimum Technical Load:

Sr. No.	Region	State	Sector	Organisation	Name of Project	Location District	Fuel Used	Unit No	Total Capacity
1	NR	Rajasthan	State Sector	RRVUNL	CHHABRA TPP	Baran	Coal	5	660
2	NR	Rajasthan	State Sector	RRVUNL	CHHABRA TPP	Baran	Coal	6	660
3	NR	Rajasthan	State Sector	RRVUNL	KOTA TPS	Kota	Coal	1	110
4	NR	Rajasthan	State Sector	RRVUNL	KOTA TPS	Kota	Coal	2	110
5	WR	Gujarat	State Sector	GSECL	UKAI TPS	Tapi	Coal	6	500
6	WR	Chhattisgarh	Private Sector	JPL	OP JINDAL TPS	Raigarh	Coal	2	250
7	WR	Chhattisgarh	Private Sector	JPL	OP JINDAL TPS	Raigarh	Coal	4	250
8	WR	Chhattisgarh	Private Sector	JPL	TAMNAR TPP	Raigarh	Coal	1	600
9	WR	Madhya Pradesh	Private Sector	JHAPL	SEIONI TPP	Seoni	Coal	1	600
10	SR	Tamil Nadu	Private Sector	ITPCL	ITPCL TPP	Cuddalore	Coal	1	600
11	SR	Tamil Nadu	Private Sector	ITPCL	ITPCL TPP	Cuddalore	Coal	2	600
12	SR	Tamil Nadu	Private Sector	CEPL	MUTHIARA TPP	Thoothukudi	Coal	1	600
13	SR	Tamil Nadu	Private Sector	CEPL	MUTHIARA TPP	Thoothukudi	Coal	2	600
14	SR	Tamil Nadu	Central Sector	NTPL	TUTICORIN (JV) TPP	Thoothukudi	Coal	1	500
15	SR	Tamil Nadu	Central Sector	NTPL	TUTICORIN (JV) TPP	Thoothukudi	Coal	2	500
16	ER	Jharkhand	Central Sector	DVC	KODERMA TPP	Koderma	Coal	1	500
17	ER	Orrisa	State Sector	OPGC	IB VALLEY TPS	Jharsuguda	Coal	3	660
18	ER	Orrisa	State Sector	OPGC	IB VALLEY TPS	Jharsuguda	Coal	4	660
19	SR	Andhra Pradesh	Private Sector	SEIL	PAINAMPURAM TPP	SPSR Nellore	Coal	1	660
20	SR	Andhra Pradesh	Private Sector	SEIL	PAINAMPURAM TPP	SPSR Nellore	Coal	2	660
21	SR	Andhra Pradesh	State Sector	APGENCO	RAYALASEEMA TPS	YSR Kadapa	Coal	6	600

22	SR	Andhra Pradesh	State Sector	APPDCL	DAMODARAM SANJEEVAIAH TPS	SPSR Nellore	Coal	1	800
23	SR	Andhra Pradesh	State Sector	APPDCL	DAMODARAM SANJEEVAIAH TPS	SPSR Nellore	Coal	2	800
24	NR	Uttar Pradesh	Private Sector	LPGCL	LALITPUR TPS	Lalitpur	Coal	1	660
25	NR	Uttar Pradesh	Private Sector	LPGCL	LALITPUR TPS	Lalitpur	Coal	2	660
26	NR	Uttar Pradesh	Private Sector	LPGCL	LALITPUR TPS	Lalitpur	Coal	3	660
27	NR	Uttar Pradesh	Private Sector	BEPL	BARKHERA TPS	Pilibhit	Coal	1	45
28	NR	Uttar Pradesh	Private Sector	BEPL	BARKHERA TPS	Pilibhit	Coal	2	45
29	NR	Uttar Pradesh	Private Sector	BEPL	KHAMBARKHERA TPS	Kheri	Coal	1	45
30	NR	Uttar Pradesh	Private Sector	BEPL	KHAMBARKHERA TPS	Kheri	Coal	2	45
31	NR	Uttar Pradesh	Private Sector	BEPL	KUNDARKI TPS	Gonda	Coal	1	45
32	NR	Uttar Pradesh	Private Sector	BEPL	KUNDARKI TPS	Gonda	Coal	2	45
33	NR	Uttar Pradesh	Private Sector	BEPL	MAQSOODPUR TPS	Shahjahanpur	Coal	1	45
34	NR	Uttar Pradesh	Private Sector	BEPL	MAQSOODPUR TPS	Shahjahanpur	Coal	2	45
35	NR	Uttar Pradesh	Private Sector	BEPL	UTRAULA TPS	Balrampur	Coal	1	45
36	NR	Uttar Pradesh	Private Sector	BEPL	UTRAULA TPS	Balrampur	Coal	2	45
37	NR	Uttar Pradesh	State Sector	UPRVUNL	PARICHHA TPS	Jhansi	Coal	1	110
38	NR	Uttar Pradesh	State Sector	UPRVUNL	PARICHHA TPS	Jhansi	Coal	2	110
40	NR	Uttar Pradesh	State Sector	UPRVUNL	PARICHHA TPS	Jhansi	Coal	3	210
41	NR	Uttar Pradesh	State Sector	UPRVUNL	PARICHHA TPS	Jhansi	Coal	4	210
42	NR	Uttar Pradesh	State Sector	UPRVUNL	PARICHHA TPS	Jhansi	Coal	5	250
43	NR	Uttar Pradesh	State Sector	UPRVUNL	PARICHHA TPS	Jhansi	Coal	6	250
44	WR	Gujarat	State Sector	GSECL	WANAKBORI TPS	Kutch	Coal	4	210
45	WR	Gujarat	State Sector	GSECL	WANAKBORI TPS	Kutch	Coal	5	210
46	NR	Uttar Pradesh	State Sector	UPRVUNL	ANPARA TPS	Sonbhadra	Coal	1	210
47	NR	Uttar Pradesh	State Sector	UPRVUNL	ANPARA TPS	Sonbhadra	Coal	2	210
48	NR	Uttar Pradesh	State Sector	UPRVUNL	ANPARA TPS	Sonbhadra	Coal	3	210

49	NR	Uttar Pradesh	State Sector	UPRVUN L	ANPARA TPS	Sonbhadra	Coal	4	500
50	NR	Uttar Pradesh	State Sector	UPRVUN L	ANPARA TPS	Sonbhadra	Coal	5	500
51	NR	Uttar Pradesh	State Sector	UPRVUN L	ANPARA TPS	Sonbhadra	Coal	6	500
52	NR	Uttar Pradesh	State Sector	UPRVUN L	ANPARA TPS	Sonbhadra	Coal	7	500
53	NR	Punjab	Private Sector	NPL	RAJPURA TPP	Patiala	Coal	1	700
54	NR	Punjab	Private Sector	NPL	RAJPURA TPP	Patiala	Coal	2	700
55	WR	Maharashtra	Private Sector	TATA PCL	TROMBAY TPS	Mumbai	Coal	5	500
56	NR	Uttar Pradesh	State Sector	UPRVUN L	OBRA TPS	Sonbhadra	Coal	9	200
57	NR	Uttar Pradesh	State Sector	UPRVUN L	OBRA TPS	Sonbhadra	Coal	10	200
58	NR	Uttar Pradesh	State Sector	UPRVUN L	OBRA TPS	Sonbhadra	Coal	11	200
59	SR	Karnataka	State Sector	RPCL	Yermarus TPS	Raichur	Coal	1	800
60	SR	Karnataka	State Sector	RPCL	Yermarus TPS	Raichur	Coal	2	800
61	WR	Gujarat	State Sector	GSECL	WANAKBORI TPS	Kutch	Coal	6	210.00
62	WR	Gujarat	State Sector	GSECL	WANAKBORI TPS	Kutch	Coal	7	210.00
63	NR	Punjab	Private Sector	TSPL	TALWANDI SABO TPP	Mansa	Coal	1	660.00
64	NR	Punjab	Private Sector	TSPL	TALWANDI SABO TPP	Mansa	Coal	2	660.00
65	NR	Punjab	Private Sector	TSPL	TALWANDI SABO TPP	Mansa	Coal	3	660.00
66	SR	Karnataka	State Sector	KPCL	BELLARY TPS	Bellary	Coal	1	500.00
67	SR	Karnataka	State Sector	KPCL	BELLARY TPS	Bellary	Coal	2	500.00
68	SR	Karnataka	State Sector	KPCL	BELLARY TPS	Bellary	Coal	3	700.00
69	ER	Jharkhand	Private Sector	MPL	MAITHON RB TPP	Dhanbad	Coal	1	525.00
70	ER	Jharkhand	Private Sector	MPL	MAITHON RB TPP	Dhanbad	Coal	2	525.00
71	ER	West Bengal	Private Sector	HEL	HALDIA TPP	Purba Medinipur	Coal	1	300.00
72	ER	West Bengal	Private Sector	HEL	HALDIA TPP	Purba Medinipur	Coal	2	300.00