

UTILITY WISE REPORT INDICATING STATUS OF CONSTRUCTION OF SUB-STATIONS (220
kV & ABOVE) VIS-A-VIS PROGRAMME DURING 2015-2016

As on 30-NOV-2015

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,tra nsformer,su bstation eqpt. received	Structure,tra nsformer,su bstation eqpt. erected	Capacity Tested/ Commissio ned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DVC

1	Girdih (2nd Trf.) S/S	220/132	160		100%	100%	100%	80%	0	JUN-13	ATR commissioned on 24th Sept'13.
2	Gola (2x80MVA)	220/132	160		100%	0%	0%	0%	0	DEC-15	NIT floated on 11.11.2015

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
PGCIL												
3	Agra HVDC	±800	1500		0%	0%	0%	0%	0	AUG-13		
4	Alipurduar HVDC	±800	630		100%	35%	25%	10%	0		MAR-16	In order to commissioning of Alipurduar Terminal alongwith Pole-II of NEA-Agra completions planned to be preponed. Supply, civil works & erection under progress.
5	Bay Extn. Kurukshetra HVDC (GIS) S/S	±800	0		0%	0%	0%	0%	0			
6	Biswanath Chariyali & Agra HVDC terminal (Pole-I)	±800	1500		100%	100%	100%	100%	1500		NOV-15	Commissioned 11/15.
7	Biswanath Chariyali S/S	±800	1500		100%	95%	95%	90%	0		MAR-16	Pole-I commissioned in Oct'15. Balance works under progress expected by Mar'16
8	Champa (Addl) S/S	±800	3000		0%	0%	0%	0%	0			
9	Champa S/S	±800	3000		100%	62%	60%	36%	0	JUL-15	JUN-16	Work under progress. Efforts being made to complete Pole-I by Mar'16 & Pole-II by June'16.
10	Extn. Agra S/S	±800	3000		100%	15%	12%	0%	0	DEC-15	MAR-16	In order to commissioning of Alipurduar Terminal alongwith Pole-II of NEW-Agra completions planned to be preponed. Supply, civil works & erection under progress.
11	Kurukshetra (Addl.) S/s	±800	0		0%	0%	0%	0%	0			
12	Kurukshetra S/S	±800	3000		100%	10%	0%	0%	0	JUN-15	MAR-18	Award placed in Jul'14. Engg. & civil works under progress.
13	Agra S/S	765/400	500		100%	0%	0%	0%	0		JUL-17	Award placed in Sep'15.
14	Ajmer S/S	765/400	2x1500		100%	0%	0%	0%	0	APR-17	APR-17	Award placed in Apr'15. Engg. in progress.
15	Angul (ICT-II)	765/400	1500		100%	100%	100%	100%	1500		APR-15	Commissioned 04/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
16	Angul (ICT-III)	765/400	1500		100%	100%	100%	100%	1500	MAY-15	MAY-15	Commissioned 05/15.
17	Banaskanta S/S	765/400	2x1500		100%	0%	0%	0%	0	APR-18	APR-18	Award placed in Sep'15. Engg. in progress.
18	Banaskanta S/S	765/400	2x500		0%	0%	0%	0%	0	APR-18	APR-18	Award placed in Sep'15. Engg. in progress.
19	Bareilly (ICT-I)	765/400	1500		100%	100%	100%	100%	1500	APR-13	APR-15	Commissioned 04/15.
20	Bay Aligarh (GIS)	765/400	0		0%	0%	0%	0%	0			
21	Bay Champa (Aug.)	765/400	0		0%	0%	0%	0%	0			
22	Bay Dharajaygarh S/S	765/400	0		0%	0%	0%	0%	0			
23	Bay Extn. Angul S/s	765/400	0		0%	0%	0%	0%	0			
24	Bay Extn. Aurangabad S/S	765/400	0		0%	0%	0%	0%	0			
25	Bay Extn. Balia S/S	765/400	0		0%	0%	0%	0%	0			
26	Bay Extn. Banaskantha S/S	765/400	0		0%	0%	0%	0%	0			
27	Bay Extn. Bhiwani S/S	765/400	0		0%	0%	0%	0%	0			
28	Bay Extn. Fatehpur S/S	765/400	0		0%	0%	0%	0%	0			
29	Bay Extn. Gwalior S/S	765/400	0		0%	0%	0%	0%	0			
30	Bay Extn. Hyderabad S/S	765/400	0		0%	0%	0%	0%	0			
31	Bay Extn. Jabalpur PS	765/400	0		0%	0%	0%	0%	0			
32	Bay Extn. Jaipur S/S	765/400	0		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
33	Bay Extn. Kurnool S/S	765/400	0		0%	0%	0%	0%	0			
34	Bay Extn. Nagapattinam S/S	765/400	0		0%	0%	0%	0%	0			
35	Bay Extn. Raichur S/S	765/400	0		0%	0%	0%	0%	0			
36	Bay Extn. Raipur Pooling Station	765/400	0		0%	0%	0%	0%	0			
37	Bay Extn. Ranchi (Dharmjaygarh) S/S	765/400	0		0%	0%	0%	0%	0			
38	Bay Extn. Salem Pooling Station	765/400	0		0%	0%	0%	0%	0			
39	Bay Extn. Satna S/S	765/400	0		0%	0%	0%	0%	0			
40	Bay Extn. Wardha S/S	765/400	0		0%	0%	0%	0%	0			
41	Bay extn. Ajmer S/S	765/400	0		100%	0%	0%	0%	0	APR-18	APR-18	Award placed in Sep'15. Engg. in progress.
42	Bay extn. Angul S/S	765/400	0		100%	50%	55%	30%	0	DEC-15	DEC-16	Award placed in Aug'13. Work under progress.
43	Bhiwani (Addl.)S/S	765/400	333		100%	100%	100%	100%	0		AUG-15	Commissioned in Aug'15.
44	Bhuj Pooling Station	765/400	2x1500		0%	0%	0%	0%	0	JUL-18	JUL-18	Award under progress. Land yet to be acquired.
45	Champa Pooling Station	765/400	6x1500		100%	60%	75%	40%	0	MAY-14	JUN-16	400KV bay charged in May'15. ICT-I commissioned in Jun'15. Supply, civil works & erection under progress Delayed due to delay in land acquisition.
46	Champa Pooling Station(ICT-I)	765/400	1500		100%	100%	100%	100%	1500	MAY-14	JUN-15	Commissioned 06/15.
47	Chittorgarh S/S	765/400	2x1500		100%	0%	0%	0%	0	APR-17	APR-17	Award placed in Apr'15. Engg. in progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
48	Extn. Aurangabad (PG)	765/400	0		100%	100%	100%	100%	0	MAR-16	SEP-15	Commissioned in Sep'15.
49	Extn. Banaskantha S/S	765/400	0		100%	0%	0%	0%	0	JUL-18	JUL-18	Award under progress.
50	Extn. Chittorgarh S/S	765/400	0		100%	0%	0%	0%	0	APR-18	APR-18	Award placed in Jul'15. Engg. in progress.
51	Extn. Dharamjaigarh S/S	765/400	0		100%	85%	85%	75%	0	DEC-15	DEC-16	Award placed in Aug'13. Work under progress.
52	Extn. Jharsuguda S/S	765/400	0		100%	68%	65%	52%	0	DEC-15	JUN-16	Works under progress.
53	Extn. Knapur (GIS)	765/400	0		100%	92%	56%	63%	0	JUN-16	JUN-16	Award placed in Feb'14. Work under progress.
54	Extn. Lucknow S/S	765/400	0		100%	23%	15%	0%	0	APR-13	JUN-16	Works under progress.
55	Extn. Meerut S/S	765/400	0		100%	100%	100%	100%	0	MAR-15	MAY-15	Commissioned in May'15.
56	Extn. Moga S/S	765/400	0		100%	100%	100%	100%	0	MAR-15	MAY-15	Commissioned in May'15.
57	Extn. Nagapatnam (PS) S/S	765/400	0		100%	8%	0%	0%	0	JUL-15	MAY-17	Award placed in Dec'14. Engg. & civil work under progress.
58	Extn. Narendra (New) S/S	765/400	0		100%	85%	78%	65%	0	DEC-15	DEC-15	Land acquired in Feb'14. works under progress.
59	Extn. Raigarh S/S	765/400	1500		100%	5%	20%	0%	0	JUL-16	JUL-16	Award placed in May'14. Engg. & supply under progress.
60	Extn. Ranchi S/S	765/400	100		100%	0%	0%	0%	0	MAR-17	MAR-17	Award placed in Jun'15.
61	Extn. Solapur (PG)	765/400	0		100%	100%	100%	100%	0	MAR-16	SEP-15	Commissioned in Sep'15.
62	Extn. Tuticorin S/S	765/400	0		100%	50%	89%	48%	0	SEP-14	JUN-16	Work under progress.
63	Extn. Vadodara (GIS)	765/400	1500		100%	0%	0%	0%	0	JUL-16	JUL-16	Award placed in Jun'15. Engg. in progress.
64	Extn. Varansai S/S	765/400	0		100%	61%	80%	35%	0	MAY-15	FEB-16	Award in Nov'13. Works under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
65	Extn. Vindhyachal Pooling Station	765/400	1500		100%	0%	0%	0%	0		JUL-17	Award placed in Aug'15. Engg in progress.
66	Fatehpur (Addl.) S/S	765/400	500		100%	0%	0%	0%	0		NOV-16	Award placed in Apr'15. Engg. in progress.
67	Gaya (ICT) S/S	765/400	500		0%	0%	0%	0%	0			
68	Hyderabad (Maheshwaram) (GIS) S/S	765/400	2x1500		100%	0%	0%	0%	0	MAR-18	MAR-18	Award placed in May'15. Engg. in progress.
69	Jharsuguda Pooling Station	765/400	2x1500		100%	100%	100%	99%	0	JUN-15	JAN-16	Commissioning matching with line.
70	Jhatikara S/S	765/400	500		100%	0%	0%	0%	0		APR-18	Award under progress.
71	Kanpur S/S	765/400	2x1500		100%	87%	83%	42%	0	OCT-14	MAR-16	Award placed in Jun'13. Engg., Supply, civil works & erection under progress.
72	Kudgi (GIS) S/S	765/400	0		100%	85%	78%	65%	0	DEC-15	DEC-15	Land acquired in Feb'14. Work under progress.
73	Meerut (Aug.)	765/400	1500		100%	0%	0%	0%	0		OCT-17	Award placed in Mar'15. Engg. in progress.
74	Narendra S/S	765/400	0		100%	100%	100%	100%	0	APR-15	DEC-15	Ready for commissioning in Nov'15
75	Nizamabad S/S	765/400	2x1500		100%	0%	0%	0%	0	MAY-18	MAY-18	Award placed in May'15. Engg. in progress.
76	Orai S/S	765/400	2000		100%	0%	0%	0%	0	APR-18	APR-18	Award placed in Oct'15. Engg. in progress.
77	Padghe S/S	765/400	2x1500		100%	75%	80%	70%	0	AUG-14	JUN-16	Supply, civil works & erection under progress.
78	Parli S/S	765/400	2x1500		0%	0%	0%	0%	0			
79	Pune (GIS) S/S	765/400	2x1500		100%	100%	100%	100%	0		FEB-15	Commissioned alongwith both ICT's in Feb'15.
80	Pune S/S	765/400	1500		0%	0%	0%	0%	0			
81	Raipur (Extn.)	765/400	1500		100%	0%	0%	0%	0		JUL-16	Award placed in Aug'15. Engg. in progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
82	Sasaram (2nd Trf.) S/S	765/400	1500		0%	0%	0%	0%	0		MAR-14	
83	Srikakulam S/S	765/400	2x1500		100%	90%	90%	60%	0	JUN-15	AUG-16	Works under progress Completion matching with srikakulam-Vemagiri TBCB line (sch. Aug'16).
84	Tehri (GIS)	765/400	4x800		0%	0%	0%	0%	0	NOV-17	OCT-17	Award placed in Mar'15. Engg. in progress.
85	Thiruvalam S/S	765/400	1500		100%	100%	100%	100%	1500		APR-15	Commissioned 04/15.
86	Vadodara S/S	765/400	3000		100%	100%	100%	100%	3000	DEC-13	JUN-15	Commissioned 06/15.
87	Varanasi (GIS) S/S	765/400	2x1500		100%	92%	96%	87%	0	AUG-14	FEB-16	Award placed in Nov'13. Balance land acquired on 30.06.14. Works under progress.
88	Vemagiri Pooling Station (GIS)	765/400	2x1500		100%	15%	0%	0%	0	JUN-14	NOV-17	Work under progress.
89	Vemagiri-II Pooling Station (PG)	765/400	2x1500		0%	0%	0%	0%	0	NOV-17	NOV-17	Scheme under review as per CERC's direction.
90	Vindhyachal Pooling Station (ICT -II)	765/400	1500		100%	100%	100%	100%	1500		AUG-15	Commissioned 08/15.
91	Warora Pooling Station	765/400	2x1500		0%	0%	0%	0%	0			
92	Agra (Aug.)	400/220	4x105		100%	93%	100%	84%	0	AUG-13	DEC-15	Works under progress. Completion matching with line
93	Agra (Extn.)	400/220	315		100%	0%	0%	0%	0	JUL-17	JUL-17	Award placed in Sep'15.
94	Alipurduar (HVDC) S/S	400/220	3000		100%	35%	25%	10%	0		MAR-16	In order to commissioning of Alipurduar Terminal alongwith Pole-II of NEA-Agra completions planned to be preponed. Supply, civil works & erection under progress.
95	Aurangabad (Extn.)	400/220	630		100%	98%	100%	98%	0	OCT-12	JUN-16	Sub station commisioned alongwith both ICT's in Jan'14. Balance works under progress. Commissioned

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												matching with line.
96	Bagpat (GIS) S/S	400/220	2x500		100%	100%	98%	98%	0	FEB-12	DEC-15	Completion matching with line.
97	Balipara (2nd ICT)	400/220	315		100%	0%	0%	0%	0	MAY-17	MAY-17	Award placed in Dec'14. Engg. in progress.
98	Ballabgarh (Aug.)	400/220	740		100%	42%	62%	8%	0	JUN-16	JUN-16	Award placed in Sep'14. Engg. supply, civil works & erection under progress.
99	Baripada (Addl.)	400/220	500		100%	25%	0%	0%	0		NOV-16	Award placed in Jun'14. Engg.& civil work under progress.
100	Bay Barh (Switchyard)	400/220	0		0%	0%	0%	0%	0			
101	Bay Extn. Madhugiri S/S	400/220	0		0%	0%	0%	0%	0			
102	Bay Extn. Allahabad S/S	400/220	0		100%	100%	100%	95%	0	JUL-15	JUN-16	Erection under progress. Gen. project delayed.
103	Bay Extn. Allahabad S/S	400/220	0		0%	0%	0%	0%	0			
104	Bay Extn. Amritsar S/S	400/220	0		0%	0%	0%	0%	0			
105	Bay Extn. Aurangabad S/S	400/220	0		0%	0%	0%	0%	0			
106	Bay Extn. Bachau S/s	400/220	0		0%	0%	0%	0%	0			
107	Bay Extn. Bagpat S/S	400/220	0		100%	99%	100%	96%	0	NOV-11	JUN-16	Work under progress. Completion matching with line.
108	Bay Extn. Balia S/S	400/220	0		100%	100%	100%	100%	0	NOV-14	JAN-14	Commissioned in Jan'14.
109	Bay Extn. Balipara S/S	400/220	0		0%	0%	0%	0%	0	AUG-13		
110	Bay Extn. Biharshariff	400/220	0		0%	0%	0%	0%	0			
111	Bay Extn. Biharshariff S/S	400/220	0		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
112	Bay Extn. Biswanath Chariyali S/S	400/220	0		0%	0%	0%	0%	0	FEB-13		
113	Bay Extn. Boisar S/S	400/220	0		0%	0%	0%	0%	0			
114	Bay Extn. Champa S/S	400/220	0		0%	0%	0%	0%	0			
115	Bay Extn. Dehar S/S	400/220	0		0%	0%	0%	0%	0			
116	Bay Extn. Dharmapuri S/S	400/220	0		0%	0%	0%	0%	0			
117	Bay Extn. Dichpally S/S	400/220	0		0%	0%	0%	0%	0			
118	Bay Extn. Essar (GIS) PS	400/220	0		0%	0%	0%	0%	0			
119	Bay Extn. Farakka S/S	400/220	0		0%	0%	0%	0%	0			
120	Bay Extn. Gokarna S/S	400/220	0		0%	0%	0%	0%	0			
121	Bay Extn. Gooty S/S	400/220	0		0%	0%	0%	0%	0			
122	Bay Extn. Gorakhpur S/S	400/220	0		0%	0%	0%	0%	0			
123	Bay Extn. Gwalior S/S	400/220	0		0%	0%	0%	0%	0			
124	Bay Extn. Hissar S/S	400/220	0		0%	0%	0%	0%	0			
125	Bay Extn. Indore (Khandwa) S/S	400/220	0		0%	0%	0%	0%	0			
126	Bay Extn. Jaipur (South) S/S	400/220	0		0%	0%	0%	0%	0			
127	Bay Extn. Jalandhar S/S	400/220	0		0%	0%	0%	0%	0			
128	Bay Extn. Kaithal S/S	400/220	0		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
129	Bay Extn. Kankroli S/S	400/220	0		0%	0%	0%	0%	0			
130	Bay Extn. Khammam (Nagarjuneasagar) S/S	400/220	0		0%	0%	0%	0%	0			
131	Bay Extn. Kishanganj S/S	400/220	0		0%	0%	0%	0%	0			
132	Bay Extn. Kota S/S	400/220	0		0%	0%	0%	0%	0			
133	Bay Extn. Kota S/S	400/220	0		0%	0%	0%	0%	0			
134	Bay Extn. Koteswar S/S	400/220	0		0%	0%	0%	0%	0			
135	Bay Extn. Kurukshetra (Jind) S/S	400/220	0		0%	0%	0%	0%	0			
136	Bay Extn. Ludhiana S/S	400/220	0		0%	0%	0%	0%	0			
137	Bay Extn. Madhugiri S/S	400/220	0		0%	0%	0%	0%	0			
138	Bay Extn. Maithon (Durgapur) S/S	400/220	0		0%	0%	0%	0%	0			
139	Bay Extn. Malerkotal (GIS) S/S	400/220	0		0%	0%	0%	0%	0			
140	Bay Extn. Mysore S/S	400/220	0		0%	0%	0%	0%	0			
141	Bay Extn. Nakodar	400/220	0		0%	0%	0%	0%	0			
142	Bay Extn. Nellor S/S	400/220	0		0%	0%	0%	0%	0			
143	Bay Extn. Nellore PS	400/220	0		0%	0%	0%	0%	0			
144	Bay Extn. New Wanpoh S/S	400/220	0		0%	0%	0%	0%	0			
145	Bay Extn. Orai S/s	400/220	0		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
146	Bay Extn. Padhe S/S	400/220	0		0%	0%	0%	0%	0			
147	Bay Extn. Patna S/S	400/220	0		0%	0%	0%	0%	0			
148	Bay Extn. Raigarh (Kotra) S/S	400/220	0		0%	0%	0%	0%	0			
149	Bay Extn. Rajgarh S/S	400/220	0		0%	0%	0%	0%	0			
150	Bay Extn. Roorkee S/S	400/220	0		0%	0%	0%	0%	0			
151	Bay Extn. Saharanpur S/S	400/220	0		0%	0%	0%	0%	0			
152	Bay Extn. Salem S/S	400/220	0		0%	0%	0%	0%	0			
153	Bay Extn. Sasaram S/S	400/220	0		0%	0%	0%	0%	0			
154	Bay Extn. Satna S/S	400/220	0		0%	0%	0%	0%	0			
155	Bay Extn. Sholapur S/S	400/220	0		0%	0%	0%	0%	0			
156	Bay Extn. Shujalpur S/S	400/220	0		0%	0%	0%	0%	0			
157	Bay Extn. Singrauli S/s	400/220	0		0%	0%	0%	0%	0			
158	Bay Extn. Somanahalli S/S	400/220	0		0%	0%	0%	0%	0			
159	Bay Extn. Trissur S/S	400/220	0		0%	0%	0%	0%	0			
160	Bay Extn. Tuticorin PS	400/220	0		0%	0%	0%	0%	0			
161	Bay Extn. Vijayawada S/S	400/220	0		0%	0%	0%	0%	0			
162	Bay Extn. Wagoora S/S	400/220	0		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
163	Bay Extn. Yelahanka (GIS)	400/220	0		0%	0%	0%	0%	0			
164	Bay extn. Bidadi (GIS)	400/220	0		100%	8%	0%	0%	0	DEC-15	DEC-15	Award placed in Dec'14. Engg. & civil works in progress.
165	Bay extn. Chamera S/S	400/220	0		100%	100%	100%	100%	0	AUG-14	AUG-14	Bay commissioned in Aug'14.
166	Bay extn. Deharadun S/S	400/220	0		100%	100%	99%	98%	0	NOV-14	JUN-16	Award placed in Oct'12. Works under progress.
167	Bay extn. Dubri (Mendhasal) S/S	400/220	0		0%	0%	0%	0%	0			
168	Bay extn. Kishanpur S/S	400/220	0		100%	100%	99%	98%	0	JUL-13	JUN-16	Works under progress.
169	Bay extn. Kishenpur S/S	400/220	0		100%	100%	99%	98%	0	NOV-14	JUN-16	Award placed in Oct'12. Works under progress.
170	Bay extn. Kota S/S	400/220	0		100%	100%	95%	90%	0	MAR-15	DEC-16	Work under progress. Completion matching with line.
171	Bay extn. Narendra S/S	400/220	0		100%	100%	100%	100%	0	APR-15	DEC-15	Ready for commisioning in Nov'15.
172	Bay extn. Navsari S/S	400/220	0		100%	10%	25%	5%	0	OCT-16	OCT-16	Award placed in Dec'14. Works under progress.
173	Bay extn. Panchkula S/S	400/220	0		100%	60%	52%	18%	0	AUG-14	JUN-16	Work under progress.
174	Bay extn. Purulia S/S	400/220	0		100%	0%	0%	0%	0	MAR-17	MAR-17	Purulia bay to be executed by West Bengal on deposit work basis. Bay at Purulia to be constructed in New S/S at Purulia (WBSETCL) due to space constraint. Interim arrangement to be made accordingly by WBSETCL.
175	Bay extn. Rajpura S/S	400/220	0		100%	100%	100%	100%	0	AUG-14	DEC-15	All work completed. Commissioning held up due to non-readiness pf PSTCS sub station.
176	Bay extn. Sonapat S/S	400/220	0		100%	0%	0%	0%	0	JUL-17	AUG-17	Award placed in Mar'15.Engg. in progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
177	Bay extn. Vapi S/S	400/220	0		100%	55%	60%	0%	0	OCT-16	OCT-16	Work under progress.
178	Betul (GIS) S/S	400/220	630		100%	60%	35%	15%	0		MAY-16	Award placed in Dec'14. Engg., supply, civil work & erection under progress.
179	Bhinmal S/S	400/220	315		100%	0%	0%	0%	0		JUL-17	Award placed in Sep'15. Engg. in progress.
180	Bhuj Pooling Station	400/220	2x500		0%	0%	0%	0%	0	JUL-18	JUL-18	Award under progress. Land yet to be acquired.
181	Birpara (160-100)	400/220	60		100%	15%	35%	0%	0		NOV-16	Award placed in Jun'14. Engg., supply & civil work under progress.
182	Biswanath Chariyali S/S	400/132	200		100%	100%	100%	100%	200	AUG-13	SEP-15	Commissioned 09/15.
183	Bongaigaon (2nd ICT) S/s.	400/220	315		100%	0%	0%	0%	0	DEC-17	DEC-17	Award under progress.
184	Cuddapah (Extn.)	400/220	500		100%	25%	15%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg., Supply & civil work under progress.
185	Daltonganj	400/220	2x315		100%	0%	73%	0%	0	NOV-12	DEC-16	Award placed. Completion likely to be delayed due to delay in handling over of land, as M/s Alstom not agree to take up the work. Re-tendering under progress. Down stream network also not envisaged by JSEB.
186	Damon (Extn.)	400/220	500		100%	0%	0%	0%	0		JUL-16	Award placed in Jun'15. Engg. in progress.
187	Dehradun	400/220	2x315		100%	99%	100%	98%	0		JUN-16	Civil works & erection under progress. Completion matching with line.
188	Dwarka -I (GIS) S/S	400/220	2000		100%	0%	0%	0%	0	MAY-17	MAY-17	Award under progress. Land under acquisition.
189	Extn. Bina S/S	400/220	125		100%	0%	0%	0%	0	JUL-16	JUL-16	Award placed in oct'14. engg. in progress.
190	Extn. Chaibasa S/S	400/220	63		100%	0%	0%	0%	0	MAR-17	MAR-17	Award placed in Jun'15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
191	Extn. Chittorgarh S/S	400/220	0		100%	0%	0%	0%	0	APR-17	APR-18	Award placed in Sep'15. Engg in progress.
192	Extn. Damoh S/S	400/220	500		100%	0%	0%	0%	0	JUL-16	JUL-16	Award placed in Jun'15. Engg. in progress.
193	Extn. Dulhasti S/S	400/220	0		0%	0%	0%	0%	0	NOV-14		
194	Extn. Sankhari S/S	400/220	0		100%	0%	0%	0%	0	APR-18	APR-18	
195	Extn. Tuticorin Pooling Station	400/220	0		100%	0%	0%	0%	0	APR-17	APR-17	Awar dplaced in Apr'15. Engg. in progress.
196	Extn. Vadodara S/S (GIS)	400/220	2x500		100%	0%	0%	0%	0	JUL-16	JUL-16	Award placed in Jun'15. Engg. in progress.
197	Farakka (Aug.) (500-315)	400/220	185		100%	55%	50%	10%	0		NOV-16	Award placed in Jun'14. Engg., supply & civil work under progress.
198	Gooty (Extn.)	400/220	500		100%	53%	22%	8%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg., supply civil work & erection under progress.
199	Gurgaon (Aug.) 4th ICT S/S	400/220	500		100%	15%	0%	0%	0	JUN-16	JUN-16	Award placed in Dec'14.Engg. & civil work under progress.
200	Gurgaon (Extn.)	400/220	500		100%	15%	0%	0%	0	MAY-16	JUN-16	Award placed in Nov'14. Work under progress.
201	Hamirpur (Extn.)	400/220	315		100%	30%	10%	0%	0	MAY-16	MAR-16	Award placed in Nov'14. Engg., supply & civil work under progress.
202	Hyderabad (Ghanapur) (Extn.)	400/220	500		100%	43%	42%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. & civil work under progress.
203	Jalandhar (Extn.)	400/220	500		100%	35%	0%	0%	0	MAY-16	MAR-16	Award placed in Nov'14. Engg & civil work under progress. Efforts being made to complete earlier.
204	Jamshedpur (Aug.) (500-3415)	400/220	185		100%	25%	70%	0%	0		NOV-16	Award placed in Jun'14. Engg., supply & civil works under progress.
205	Jind	400/220	630		100%	100%	100%	100%	630		MAR-13	Commissioned 03/13.
206	Kaithal S/S	400/220	315		100%	0%	0%	0%	0		JUL-17	Award placed in Sep'15. Engg. in progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
207	Kala Amb S/S	400/220	7x105		0%	0%	0%	0%	0			
208	Khammam (Extn.)	400/220	500		100%	28%	23%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Works under progress.
209	Kishanganj	400/220	2x315		100%	95%	100%	90%	0	JAN-13	DEC-15	Award placed in Nov'13. * Land acquired in Aug'13. Supply ,Civil works & erection under progress
210	Kohlapur S/S (GIS)	400/220	0		100%	100%	100%	100%	0	APR-15	NOV-15	Commissioned in Nov'15.
211	Kotputli S/S	400/220	630		0%	0%	0%	0%	0		DEC-14	
212	Kozhikode S/Stn. (2x315)	400/220	630		100%	100%	100%	100%	630	DEC-07	OCT-15	Commissioned 10/15.
213	Kunta Pooling Station S/S	400/220	1500		100%	10%	0%	0%	0		MAY-16	Award placed in May'15. Engg. & civil works under progress.
214	Kurukshetra S/S	400/220	2x1500		100%	99%	98%	95%	0	JUN-15	DEC-15	400KV bay ready for commissioning in Nov'15. Balance work under progress.
215	Madhugiri S/S	400/220	2x500		100%	100%	100%	100%	1000	JUN-14	NOV-15	Commissioned 11/15.
216	Maduri (Addl.) S/S	400/220	500		0%	0%	0%	0%	0			
217	Maithon S/S (500-315)	400/220	370		100%	15%	15%	0%	0		JUN-16	Award placed in Oct'14. Engg, civil work & supply under progress.
218	Malekuttaiyur (Extn.)	400/220	500		100%	8%	5%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg., supply & civil works under progress.
219	Mandola (Aug.)	400/220	740		100%	83%	72%	8%	0	JUN-16	JUN-16	Award placed in Sep'14. work under progress.
220	Mapusa (ICT) S/S	400/220	315		100%	100%	100%	100%	0			ICT commissioned in oct'13. Reported late

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
221	Moga (Aug.) ICT-I	400/220	500		100%	100%	100%	100%	500		JUN-13	Commissioned 06/13.
222	Muzaffarpur (ICT)	400/220	500		100%	90%	100%	80%	0		DEC-15	Work under progress.
223	Mysore (Extn.)	400/220	500		100%	10%	3%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg., supply & civil work under progress.
224	Narendra (Aug) (2x500-2x315)	400/220	370		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
225	Navi Mumbai (GIS)	400/220	630		100%	100%	100%	100%	0	SEP-10	FEB-16	Sub station is ready. Commissioning matching with LILO line (under ROW) now planned to be completed using underground cable. Cable trench work under progress. Severe ROW problem.Critical.
226	Panchkula (Extn.)	400/220	500		100%	20%	0%	0%	0	MAY-16	MAR-16	Award placed in Nov'14.Engg. & civil work under progress.
227	Parbati (PS)	400/220	630		100%	5%	11%	0%	0	JUN-16	JUN-16	Civil work & supply under progress.
228	Patna (Aug.) (500-315)	400/220	370		100%	20%	10%	0%	0		NOV-16	Award placed in Jun'14. Engg., supply & civil work under progress.
229	Pugalur (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
230	Purnea (Aug.) (500-315)	400/220	160		100%	100%	100%	100%	160		JUN-15	Commissioned 06/15.
231	Pusali (Aug.) (500-315)	400/220	370		100%	30%	35%	0%	0		NOV-16	Award placed in Jun'14. Engg., supply & civil works under progress.
232	Rajarhat (GIS) S/S	400/220	2x315		100%	20%	15%	0%	0	APR-16	APR-16	Land acquired in Feb'14. supply & civil works under progress.
233	Rajghat S/S (GIS)	400/220	2000		100%	0%	0%	0%	0	MAY-17	MAY-17	Rajghat Sub station. Award placed in Apr'15.
234	Rangpo S/S (GIS)	400/220	16x105 +3x100		100%	100%	100%	99%	0	NOV-13	MAR-16	Balance work under progress. Completion matching with line.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
235	Saharanpur	400/220	2x315		100%	100%	100%	99%	0	NOV-12	JAN-16	Completion matching with associated line. Balance work under progress. Award placed in Nov'14. Engg. & civil work under progress. Efforts being made to complete earlier.
236	Samba (Extn.) S/S	400/220	315		100%	30%	0%	0%	0	MAY-16	MAR-16	
237	Silchar (New) S/s	400/220	400		0%	0%	0%	0%	0			
238	Silchar S/S (New)	400/220	200		0%	0%	0%	0%	0	DEC-12		
239	Solapur (Aug.)	400/220	315		100%	100%	100%	100%	0	OCT-15	OCT-15	ICT commissioned in Oct'15.
240	Somanahalli (Extn.)	400/220	500		100%	8%	5%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg., supply & civil work under progress.
241	Somannm S/S	400/220	2x500		0%	0%	0%	0%	0			
242	Tirunelveli Pooling station (GIS)	400/220	2x500		100%	0%	0%	0%	0	APR-17	APR-17	Award placed in Apr'15. Engg. in progress.
243	Trichy (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
244	Tughlakabad S/S (GIS)	400/220	2000		100%	0%	0%	0%	0	JUL-17	JUL-17	Award under progress. Land yet to be acquired.
245	Uttra (Pindiabil) S/S	400/220	630		100%	70%	60%	30%	0	MAR-16	DEC-15	Alternate land acquired at Pandiyabil. Land handed over in Mar'13. Supply, civil works & erection under progress. Progress severely affected due to repeated ROW created by local.
246	Vijayawada (Extn.)	400/220	500		100%	13%	23%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg., supply & civil work under progress. Award placed in Dec'14. Engg. & civil work under progress.
247	Vimagiri (PS) S/S	400/220	2x500		100%	15%	0%	0%	0	APR-14	NOV-17	
248	Wanpon (Extn.) S/S	400/220	420		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
249	Warangal (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
250	Yelahanka (GIS)	400/220	2x500		100%	99%	99%	98%	0	JUN-13	MAR-16	Completion matching with line. Uncertain.
251	Anuppur S/S	220/132	160		0%	0%	0%	0%	0			
252	Ara (ICT)	220/132	160		100%	90%	100%	80%	0		DEC-15	Award placed in Oct'14. Engg. supply, civil work & erection under progress.
253	Balipara S/S	220/132	120		100%	0%	0%	0%	0	DEC-17	DEC-17	Award under progress.
254	Bay Extn. Amargarh S/s	220/132	0		0%	0%	0%	0%	0			
255	Bay Extn. Kishanganj S/S	220/132	0		0%	0%	0%	0%	0			
256	Bay Extn. New Melli (GIS)	220/132	0		0%	0%	0%	0%	0			
257	Bay Extn. Siliguri (Purena) S/S	220/132	0		0%	0%	0%	0%	0			
258	Extn. Purnea S/S	220/132	320		100%	65%	54%	52%	0	MAR-14	DEC-15	ICT -I commissioned in Jun'15. ICT-II expected by Dec'15. Balance works under progress.
259	Kopili S/S	220/132	100		0%	0%	0%	0%	0			
260	Mokokchung (ICT-II)	220/132	30		100%	100%	100%	100%	30		AUG-15	Commissioned 08/15.
261	Mokokchung (New)	220/132	30		100%	100%	100%	100%	30	DEC-12	JUL-15	Commissioned 07/15.
262	Phursungi S/S	220/33	200		0%	0%	0%	0%	0			
263	RPH (Aug). S/S	220/132	60		0%	0%	0%	0%	0			
264	Siliguri (160 - 100)	220/132	60		100%	15%	35%	0%	0		NOV-16	Award placed in Jun'14. Engg. supply & civil work under progress.
265	Bay Extn. Sujoyamaninagar S/S	132/33	0		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
266	Imphal S/S	132/33	2x50		100%	100%	100%	100%	100		APR-13	ICT-I (50MVA) commissioned in Mar'13 & ICT-II commissioned in Apr'13.
267	Melriat S/S (Upgradable to 400 kV)	132/33	2x50		100%	80%	65%	10%	0		JUN-16	Supply, civil works & erection under progress. Completion matching with line.
268	Namsai S/S	132/33	2x15		100%	62%	100%	20%	0		JUN-16	Work under progress. Completion matching with associated lines. Critical.
269	Nirjuli S/S (Repl.)	132/33	80		0%	0%	0%	0%	0			
270	Roing S/S	132/33	2x15		100%	90%	100%	85%	0		FEB-16	Work under progress. Completion matching with associated lines. Critical.
271	Tezu S/S	132/33	2x15		100%	88%	100%	75%	0		MAR-16	Work under progress. Completion matching with associated lines. Critical.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

AEGCL

272	Kukurmara (Azara) S/S	400/220	630		100%	100%	100%	100%	630	SEP-11	MAY-15	Commissioned 05/15.
273	Boko (Add.Trf)	220/132	100		100%	100%	100%	95%	0	APR-14	JUN-16	Completed on 11.06.2015
274	Jawaharnagar GI S/S	220/33	50		100%	100%	100%	100%	0			Commissioned on 31.07.2013.
275	Kukumara S/S (2x50)	220/132	100		100%	90%	100%	98%	0		FEB-15	All testing and test charge completed. Awaiting the Mirza Azara 132 kV line to be completed.
276	Rangia S/S (2x100)	220/132	200		100%	100%	100%	100%	0	JUN-12	JUN-16	SS completed/charged on 24.06.2013. Awaiting completion of the line.
277	Sonabil (2x100)	220/132	200		100%	90%	100%	85%	0	MAR-13	JUN-16	90% Completed.
278	Sonapur (2x100)	220/132	200		100%	60%	90%	0%	200	MAR-13	JUN-16	Work in progress.
279	Tinsukia (Aug.) (2x50 by 2x100)	220/132	100		100%	100%	100%	100%	0	APR-14	JUN-16	1st Tr. on 07.08.2013 & 2nd Tr. on 12.04.2014

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
APTRANSCO												
280	Gani S/S	400/220	2x315		90%	2%	0%	0%	0			LOI issued on 27.07.2015. Site levelling and construction of compound wall are in progress.
281	Garividi (Marala)	400/220	630		100%	20%	20%	0%	0		FEB-16	Works under progress.
282	Jammalamadugu	400/220	630		100%	70%	65%	50%	0		DEC-15	Works under progress. The voltage ratio is 400/220/132kV in place of 400/220 kV.
283	Kalikiri	400/220	630		0%	0%	0%	0%	0			LOI issued on 16.09.2015
284	Kamavarapukota	400/220	630		100%	30%	40%	0%	0	MAR-16	MAR-16	Works under progress.
285	Kurnool S/S	400/220	2x315		0%	0%	0%	0%	0			
286	Podili S/S	400/220	630		0%	0%	0%	0%	0			LOI issued on 16.09.2015
287	Sattenapally	400/220	630		null%	null%	null%	null%	630		MAR-14	The substation was idle charged on 26.02.2014 with 1No.315 PTR and put into commercial operation from 31.03.2014. 2nd 315 MVA PTR was charged on 24.04.2014.
288	Uravakondat	400/220/132	630		100%	99%	100%	90%	0		OCT-15	Works nearing completion. The voltage ratio is 400/220kV in place of 400/220/132kV.
289	Bobbili (Vizianagaram)	220/132	100		100%	100%	100%	100%	100	DEC-12	NOV-15	Commissioned 11/15.
290	Chakrayapet	220/132	200		100%	0%	0%	0%	0		MAR-16	Work awarded on 26.09.2013. Site yet to be handed over by the Revenue Dept.
291	Gaddamvaripalli	220/11	50		100%	100%	100%	95%	0		DEC-15	Works under progress
292	Goddumarri	220/11	100		100%	100%	100%	100%	0		DEC-15	Works completed.
293	Gollapuram	220/13	200		100%	40%	20%	10%	0		JAN-16	Works are under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		2										
294	Hindupur (Aug.)	220/66	60		100%	100%	100%	100%	60		APR-15	Commissioned 04/15.
295	Manikonda S/S	220/132	2x100		100%	5%	0%	0%	0		DEC-12	Pertains to Telangana
296	Manubolu (Aug.)	220/66	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
297	Porumamilla	220/132	200		100%	60%	80%	70%	0		DEC-15	works are under progress.
298	Tirumalayapalli	220/132	300		100%	20%	50%	0%	0		MAR-16	Works are under progress.
299	Vajrakarur	220/132	100		100%	90%	92%	90%	0		DEC-15	Foundation, structure erection completed. Equipment erection(45/69) completed and remaining erection works are under progress
300	Yellanur	220/11	50		100%	100%	100%	100%	50		MAR-14	Substation charged on 27-03-2014.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

BSEB

301	Barauni (TPS) (ICT)	220/132	300		0%	0%	0%	0%	0			Award under process.
302	Biharshariff S/S	220/132	150		0%	0%	0%	0%	0		MAR-14	
303	Bihta (GSS) S/S	220/132/33	320		100%	100%	5%	0%	0		SEP-15	Work holdup due to approach road.
304	Bodhgaya (2nd Trf.)	220/132	150		0%	0%	0%	0%	0		MAR-14	
305	Dehri (Addl.) S/S	220/132	100		0%	0%	0%	0%	0		SEP-14	
306	Kishanganj S/S	220/132/33	320		100%	10%	5%	1%	0		DEC-15	
307	Motipur (GSS) S/S	220/132/33	320		100%	0%	0%	0%	0		NOV-15	
308	Musahari S/S	220/132/33	320		0%	0%	0%	0%	0		DEC-15	Work holdup due to land issues.
309	Pusauli S/S	220/132/33	300		100%	100%	100%	98%	0		MAR-15	
310	Samastipur S/S	220/132/33	100		100%	0%	0%	0%	0		MAY-15	
311	Sonenagar S/S	220/132/33	100		100%	70%	60%	5%	0		SEP-15	
312	Supaul/Lokhi S/S	220/132/33	320		0%	0%	0%	0%	0		MAR-16	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

CSPTCL

313	Jagdalpur S/s	400/220	630		100%	5%	5%	0%	0	NOV-14	MAR-16	Work under progress.
314	NSPCL (2x315 MVA) ICT-II	400/220	630		100%	100%	100%	100%	0		DEC-13	Failed during S C test. Under repair.
315	Raipur (2nd Trf.)	400/220	315		100%	100%	100%	100%	0		DEC-13	Charged on 31.3.2014
316	Bishrampur S/S	220/132	160		100%	100%	100%	100%	0	DEC-12	JUN-14	Charged on 22.8.2014
317	Girwani S/S	220/132	160		100%	70%	65%	50%	0		MAR-16	Work under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DTL

318	Bamnoli (ICT Replacement) (2x500 -2x315)	400/220	370		0%	0%	0%	0%	0			
319	Lodhi Road (GIS)	220/33	100		0%	15%	35%	7%	0		MAR-15	Erection of 33kV GIS completed. 100 MVA Pr. foundation work completed.Laying of 33kV Power cable in progress.Laying/terminations work of the control cable for 33kV GIS completed. Laying of LT Power Cable under progress.
320	Peera Garhi (2x100)	220/33	200		100%	100%	100%	100%	200	FEB-13	APR-15	Commissioned 04/15.
321	Wazirpur (GIS) (1st Trf.)	220/33	100		100%	99%	98%	98%	0	DEC-12	JUN-14	1.Sub-station charged on 22.06.14.
322	Wazirpur (GIS) (2nd Trf.)	220/33	100		100%	98%	98%	98%	0	FEB-13	JUN-14	1..Sub-station back charged on 22.06.14.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,tra nsformer,su bstation eqpt. received	Structure,tra nsformer,su bstation eqpt. erected	Capacity Tested/ Commisio ned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ED, Manipur

323	Yurembam (Aug.) S/S	132/33	3X33.5		100%	0%	0%	0%	0		MAR-13	
-----	---------------------	--------	--------	--	------	----	----	----	---	--	--------	--

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ED- GOA

324	New Verna	220/110	1x100		100%	0%	0%	0%	0		DEC-13	Administration and expenditure approval has been accorded on July 2010.
325	Soccorro S/S	220/33	320		0%	0%	0%	0%	0		DEC-13	
326	Tivim (3rd Trf.) (Aug.)	220/110	1x100		100%	0%	0%	0%	0		DEC-13	Work in progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

GETCO

327	Achchhalia S/S	400/220	2x315		0%	0%	0%	0%	0			
328	Bhogat S/S	400/220	1x315		0%	0%	0%	0%	0			
329	Charanka S/S	400/220	2x315		0%	0%	0%	0%	0			
330	Chhara S/S	400/220	315		0%	0%	0%	0%	0			
331	Fedra S/S	400/220	2x315		0%	0%	0%	0%	0			
332	Halvad	400/220	315		100%	100%	100%	100%	630		MAR-15	400/220/66KV system back charged on Dt.: 31.03.14.
333	Keshod S/S	400/220	630		0%	0%	0%	0%	0			
334	Pipavav S/S	400/220	1x315		0%	0%	0%	0%	0			
335	Prantij S/S	400/220	2x315		0%	0%	0%	0%	0			
336	Rajkot (Hadala) ICT-II	400/220	315		100%	0%	0%	0%	0		DEC-12	
337	Sankhari S/S	400/220	2x315		0%	0%	0%	0%	0			
338	Veloda (Sankhari) S/S	400/220	1000		0%	0%	0%	0%	0			
339	Agiyol (Aug.)	220/66	50		100%	100%	100%	100%	50		JUN-15	Commissioned 06/15.
340	Asodar S/S	220/66	1x100		0%	0%	0%	0%	0			
341	Asoj (Aug.)	220/132	150		100%	100%	100%	100%	150		JUN-15	Commissioned 06/15.
342	Atul (Navera) S/S	220/66	260		100%	100%	100%	100%	320		NOV-15	Commissioned 11/15.
343	Bagasara S/S	220/66	1x100		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
344	Bechraji S/S	220/66	200		0%	0%	0%	0%	0			
345	Bhestan S/S	220/66	1x100		0%	10%	60%	0%	300			Estimate approved. Tender to be floated.
346	Charadva S/S	220/66	200		0%	0%	0%	0%	0			
347	Charadva S/S	220/66	2x100		0%	0%	0%	0%	0			
348	Charanka S/S	220/66	8x100		0%	0%	0%	0%	0			
349	Dhanaj S/S	220/66	2x100		0%	0%	0%	0%	0			
350	Dhangadhra (Aug.)	220/66	60		100%	100%	100%	100%	60		JUN-15	Commissioned 06/15.
351	Dhasa (Aug.)	220/66	60		100%	100%	100%	100%	60		JUN-15	Commissioned 06/15.
352	Gatrad S/S	220/132/66	3x100		0%	0%	0%	0%	0			
353	Gondal S/S	220/66	2x100		0%	0%	0%	0%	0			
354	Jamnagar (Aug.)	220/66	60		100%	100%	100%	100%	60		JUN-15	Commissioned 06/15.
355	Jangral (Aug.)	220/66	60		100%	100%	100%	100%	60		JUN-15	Commissioned 06/15.
356	Jasdan	220/132	200		100%	0%	0%	0%	200		DEC-12	As land was not suitable so field office are conveyed to search for fresh land.
357	Kalavad S/S	220/66	1x100		0%	0%	0%	0%	0			
358	Kalawad	220/66	100		100%	0%	0%	0%	0		MAR-14	
359	Kerala S/S	220/66	2x100		0%	0%	0%	0%	0			
360	Khambhalia S/S	220/66	200		0%	0%	0%	0%	0			
361	Manjuvas S/S	220/11	50		100%	100%	100%	100%	50		JUN-15	Commissioned 06/15.
362	Methoda S/S	220/66	200		0%	0%	0%	0%	0			
363	Modasa S/S	220/66	320		100%	100%	100%	100%	260		NOV-15	Commissioned 11/15.
364	Nani Hamirpur S/S	220/11	50		100%	100%	90%	70%	50		MAR-15	WIP

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
365	Navlakhi S/S	220/66	2x100		0%	0%	0%	0%	0			
366	Prantij S/S	220/66	2x100		0%	0%	0%	0%	0			
367	Radhanpur (Aug.)	220/66	50		100%	100%	100%	100%	50		JUN-15	Commissioned 06/15.
368	Rajkot (Nyara) (Aug.)	220/66	60		100%	100%	100%	100%	60		JUN-15	Commissioned 06/15.
369	Rajkot-II S/S	220/66	2x100		0%	0%	0%	0%	0			
370	Saria	220/132	100		100%	35%	65%	0%	0		DEC-12	Retender is carried out for Erection package.LOI issued for SCADA package. Major equipments will be supplied by GETCO.
371	Sartanpar (Tankara) S/S	220/132	300		100%	100%	100%	100%	100		MAR-14	Test charged on DT: 31.03.14. Commercially commissioned on Dt.: 06.06.14
372	Suva	220/66	200		100%	40%	12%	6%	200		JAN-15	A/T issued for total turnkey package.
373	Talaja S/S	220/66	1x100		0%	0%	0%	0%	0			
374	Tankara	220/66	100		100%	0%	0%	0%	0		MAR-14	
375	Vadala	220/66	100		100%	11%	0%	0%	0		MAR-13	WIP
376	Vallabhipur S/S	220/132	100		100%	100%	85%	78%	100		FEB-15	WIP
377	Vallabhipur S/S	220/66	100		100%	100%	85%	78%	100		FEB-15	WIP
378	Veloda (Sankhari) S/S	220/66	320		0%	0%	0%	0%	0			
379	Vyankatpura	220/66	100		100%	7%	0%	0%	0		MAR-14	
380	Wagra (Aug.)	220/66	50		100%	100%	100%	100%	50		JUN-15	Commissioned 06/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
HPPTCL												
381	Lahal S/S	400/220	630		0%	0%	0%	0%	0	JAN-18		
382	Pragati Nagar (2nd Trf)	400/220	315		0%	0%	0%	0%	0	JUL-16		
383	Pragati Nagar S/S	400/220	315		0%	0%	0%	0%	0	JUL-16		
384	Wangtoo (GIS) S/S	400/220	630		0%	0%	0%	0%	0			
385	Wangtoo S/S	400/220	630		0%	0%	0%	0%	0	AUG-17		
386	Barsaini S/S	220/33	63		0%	0%	0%	0%	0	MAR-16		
387	Bhokto S/S	220/66	31		100%	70%	60%	50%	0	FEB-16	MAR-16	
388	Dehan S/S	220/132	200		0%	0%	0%	0%	0			
389	Fozal S/S	220/33	126		100%	100%	100%	100%	126	MAR-13	NOV-15	Commissioned 11/15.
390	Karian S/S	220/33	63		100%	70%	100%	0%	0	MAR-13	DEC-15	Trf. transportation issued due to narrow road/bridge.
391	Koti S/S	220/132	200		0%	0%	0%	0%	0			
392	Lahal S/S	220/33	63		0%	0%	0%	0%	0	JAN-17	DEC-16	
393	Mandhala	220/66	100		0%	0%	0%	0%	0			
394	Sunda S/S	220/132	200		0%	0%	0%	0%	0	MAR-17	DEC-16	
395	Taran tulla (Addl.)	220/132	100		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
HVPNL												
396	Barhi S/S	220/132	200		100%	63%	50%	0%	0		JUN-16	work under progress
397	Daultabad	220/66	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
398	Gurgaon Sector - 33	220/66	200		100%	51%	60%	40%	null		JUN-16	Work under progress.
399	Gurgoan Sector - 20 (GIS)	220/66	300		100%	70%	80%	51%	0		MAR-16	work under progress
400	Gurgoan Sector -57	220/66	200		100%	47%	50%	13%	0		JUN-16	work under progress. Firm has been requested to expedite the work.
401	HSIIDC Rai S/S	220/132	200		0%	0%	0%	0%	0		MAR-16	Physical possession of land not given by HSIIDC. Proposal for upgradation of 132 kV S/Stn. rai to 220 kV level is under consideration.
402	Hukmawali S/S	220/132	200		100%	98%	100%	90%	0		NOV-15	Work almost completed but the substation cannot be commissioned due to non-completion of feeding line.
403	Meerpur Kurali S/S	220/66	200		100%	15%	0%	0%	0		MAY-16	Work under progress.Firm has been requested to expedite the work.
404	Nawada (Addl.)	220/66	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
405	Panchgaon S/S	220/66	320		100%	60%	40%	53%	0		MAR-16	Work in progress
406	Panchkul Sector- 32 S/S	220/66	200		100%	78%	15%	2%	0		JUL-16	Work stopped by firm. Contractual problem. Court case.
407	RGEC, Sonipat S/S	220/33	200		100%	79%	45%	18%	0		MAR-16	Work under progress. Firm has been requested to expedite the progress of work.
408	Sector -6, Sonipat S/S	220/33	200		100%	62%	0%	0%	0		MAR-16	Work under progress. Firm has been requested to expedite the work.
409	Sonta S/S	220/66	200		100%	100%	100%	98%	0		NOV-15	Sub-station completed but can not be commissioned due to non-availability of feeding line.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

JKPDD

410	Alchi. S/S	66/11	6.3		100%	100%	100%	100%	6		NOV-12	Commissioned 11/12.
411	Gramthong S/S	66/11	60		100%	100%	100%	100%	60		SEP-12	Commissioned.
412	Himya	66/11	60		100%	30%	0%	0%	0		JUL-13	
413	Kargil S/S	66/11	60		100%	100%	100%	100%	60		SEP-12	Commissioned.
414	Khalsi	66/11	60		100%	100%	100%	100%	60		JUL-13	Commissioned
415	Khangral (Bodhkharbu)	66/11	60		100%	100%	100%	100%	60		SEP-14	Commissioned.
416	Kharu	66/11	60		100%	100%	100%	100%	60		DEC-13	Commissioned
417	Leh	66/11	2x6.3		100%	100%	100%	100%	13		DEC-12	Commissioned 12/12.
418	Mulbeck	66/11	60		100%	100%	100%	100%	60		SEP-15	Commissioned.
419	Nimoo S/S	66/11	60		100%	100%	100%	100%	60		JUL-13	Commissioned.
420	Sankoo S/S	66/11	60		100%	100%	100%	100%	60		SEP-14	Commissioned.
421	Alusteng S/S	220/132	320		100%	70%	80%	20%	0		JAN-15	Transformers received.Due to technical reasons work get delayed.
422	Budgam (Aug.)	220/132	160		100%	99%	100%	100%	0		DEC-13	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
423	Budgam (Aug.) 2nd Trf.	220/132	160		0%	0%	0%	0%	0		DEC-13	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
424	Lassipora S/S	220/132	320		0%	0%	0%	0%	0		DEC-13	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
425	Mirbazar (Aug.)	220/132	160		0%	0%	0%	0%	0		DEC-13	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
426	Yonus Wahipora (Kupwara) S/S	220/132	320		0%	0%	0%	0%	0		DEC-12	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
427	Zainkote (Aug.)	220/132	3x150		100%	0%	0%	0%	0	DEC-12	JUL-13	Work under prgoress.Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

JSEB

428	Chaibasa	220/132	300		100%	0%	0%	0%	0		MAR-14	Land under development.due to poor progress of the working agency, the work is under the verge of cancellation.
429	Chatra S/S	220/132/33	400		0%	0%	0%	0%	0		JUN-15	Delay due to non-availability of fund naxal affected area.
430	Dumka S/S	220/132	300		100%	100%	100%	100%	300		JUN-15	Ready for Commissioning 06/15.
431	Giridih S/S	220/132/33	400		0%	0%	0%	0%	0		SEP-16	Tender invited vid NIT.
432	Jainamore (Bokaro) S/S	220/132/33	400		0%	0%	0%	0%	0		SEP-16	Tender is in awarding stage.
433	Jasidih S/S	220/132/33	400		0%	0%	0%	0%	0		SEP-16	Tender is in awarding stage.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

KPTCL

434	Electronic city S/S	400/220	2x500		0%	0%	0%	0%	0		APR-15	Land under dispute and the matter is in High Court. Line work: To be tendered.
435	Gulbarga S/S	400/220	1000		0%	0%	0%	0%	0			Land has been acquired.
436	Ambewadi (Aug.)	220/110	45		100%	100%	100%	100%	45		APR-15	Commissioned 04/15.
437	Arasikere S/S	220/110	200		100%	90%	100%	100%	0	MAY-14	DEC-15	All equipments erected. Civil Works: Drain finishing work under progress . Final coat painting to Control room building & other minor works to be taken up. Balance works: Connection between equipments by C type wedge connectors, balance wiring, balance PC testing work, SAS testing, UG cable path indicators, providing of name board/plates , cable tagging & observations are to be attended.
438	DG Plant Yelahanka	220/66	2x150		100%	90%	100%	100%	0	OCT-11	DEC-15	All equipments erected including 220/66kV, 2x150MVA & 66/11kV 2x31.5MVA transformers. PC tests completed (66kV side) including SAS. 1X31.5MVA Tr idle charged on 31.8.2015.Evacuationof 11kV load work is under progress.
439	Gowribidanur (Aug.)	220/66	100		100%	85%	95%	95%	0		DEC-15	Civil works: Drain, road concreting and Cable duct wall concreting completed, covering slabs and cable trays laid. C& R

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
440	Jigani (2x150)	220/66	300		100%	85%	100%	100%	0	MAR-13	MAR-16	Panel and control cable received at site. 220 kV side: PC tests to be completed.
441	Kemar (Aug.)	230/110	100		100%	100%	100%	100%	100		APR-15	Source line awaited. Commissioned 04/15.
442	Khoday Glass Factory	220/66	300		100%	100%	100%	100%	300		JUL-15	Commissioned 07/15.
443	Koppal S/S	220/110	2x100		100%	0%	0%	0%	0		MAR-15	Work short closed vide O.M. No.: CEE/TZ/GLB/SEE(O)/AEE-3/2014-15/3830-37, Dated: 12.09.2014 of Chief Engineer Electy., Transmission Zone, KPTCL., Gulbarga. To be retendered.
444	Kudligi (Badeladaku) S/S	220/66	200		100%	75%	90%	90%	0	MAY-14	DEC-15	Control Room plastering work, cable duct towards 220 kV and 66 kV side is completed, 2 Nos of 100 MVA tranformer erection is completed, yard lightning work is under progress, 220 kV CT-15 Nos erection completed, 220 kV CVT - 06 Nos completed, 6 nos of 220 kV HPI foundation completed. Earthing of ele eqpt using GI flat and ci pipe is under progress.
445	Pavagada S/S	220/66	100		100%	30%	100%	55%	0		MAR-16	Work under progress. Earthmat 85% and land levelling completed . Control room roof casted. Retaining wall & toe wall under progress. Foundation of mounting structures for isolators and breakers under progress.37/46 Nos. of station tower foundations completed.
446	Ramanagar(Kothipura) (2nd ICT)	220/66	1x100		100%	100%	100%	100%	0	DEC-07	MAR-16	220KV&66 kV: All works completed. Backcharging approval rcvd on 30.8.14,intimated to ABB to commence the

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
447	Vikas Tech Park (2x150)	220/66	300		100%	95%	100%	100%	0	MAR-13	DEC-15	activity for back charging of 220/66/11/KV, Kothipura. Source line awaited. 220KV TB at Tubinakere:PC tests completed except bus stability test. 220 KV TB at Bidadi:Approval for shutdown of Bus 1 & 2 is reqd for erection of balance BPIs & bus extension work. Line clear will be availed after completion of PC tests. 220kV and 66kV side PC tests & SAS work completed. PC test on power transformers & batteries will be taken up during commissioning.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

KSEB

448	Kanjikkod (Add.Tr.)	220/110	50		0%	0%	0%	0%	0			This work is not included in the Plan for 2015-16. May be deleted.
-----	---------------------	---------	----	--	----	----	----	----	---	--	--	--

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

MPPTCL

449	Badnawar (2x315)	400/220	630		0%	0%	0%	0%	0			
450	Balaghat / Kimapur S/S	400/220	315		0%	0%	0%	0%	0			
451	Handia S/S	400/220	630		0%	0%	0%	0%	0			
452	Katni (Addl.)	400/220	315		100%	100%	100%	100%	315		NOV-15	Commissioned 11/15.
453	Nagda (Addl.)	400/220	315		100%	100%	100%	100%	315		AUG-15	Commissioned 08/15.
454	Sagar S/S	400/220	630		0%	0%	0%	0%	0			
455	Ujjain S/S	400/220	630		0%	0%	0%	0%	0			
456	Anuppur (Addl.) S/S	220/132	160		100%	100%	100%	100%	160		NOV-15	Commissioned 11/15.
457	Ashoknagar S/S	220/132	160		100%	92%	82%	60%	0		MAR-16	Work under progress.
458	Barwaha S/S	220/132	160		0%	0%	0%	0%	0			
459	Bhopal S/S	220/132	160		0%	0%	0%	0%	0			
460	Bina S/S	220/132	160		100%	100%	100%	100%	160		AUG-15	Commissioned 08/15.
461	Chhindwara (Addl.) S/S	220/132	160		100%	100%	100%	100%	160		NOV-15	Commissioned 11/15.
462	Datia S/S	220/132	160		100%	100%	100%	100%	160		APR-15	Commissioned 04/15.
463	Dewas S/S	220/132	160		100%	100%	100%	100%	160		OCT-15	Commissioned 10/15.
464	Gandhinagar S/S	220/132	160		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
465	Gorabazar S/S	220/132	160		0%	0%	0%	0%	0			
466	Gwalior-II (Banmore) S/S	220/132	160		100%	100%	100%	100%	160		APR-15	Commissioned 04/15.
467	Hoshangabad S/S	220/132	160		0%	0%	0%	0%	0			
468	Indore (Aug.) S/S	220/132	40		100%	100%	100%	100%	40		SEP-15	Commissioned 09/15.
469	Indore S/S	220/132	160		0%	0%	0%	0%	0			
470	Julwania S/S	220/132	160		100%	100%	100%	100%	160		AUG-15	Commissioned 08/15.
471	Kukshi S/S	220/132	160		0%	0%	0%	0%	0			
472	Mandideep S/S	220/132	160		0%	0%	0%	0%	0			
473	Morena S/S	220/132	320		0%	0%	0%	0%	0			
474	Munglia ChhopS/S	220/132	160		100%	95%	10%	10%	0			
475	Pandhurna S/S	220/132	160		0%	0%	0%	0%	0			
476	Pithampur S/S	220/132	160		100%	100%	100%	100%	160		JUN-15	Commissioned 06/15.
477	Shajapur - II S/S	220/132	160		100%	100%	50%	50%	320		JAN-15	One 160MVA Tr. Charged on 04-03-2015
478	Shankargarh / Khsipra S/S	220/132	160		0%	0%	0%	0%	0			
479	Shivpuri S/S	220/132	160		100%	100%	50%	50%	0			Work under progress. X mer placed on plinth
480	Sidhi S/S	220/132	160		0%	0%	0%	0%	0			
481	Sirmour S/S	220/132	160		100%	100%	100%	100%	160		NOV-15	Commissioned 11/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
MSETCL												
482	Aurangabad - III S/S	765/400	3000		100%	88%	80%	66.6%	0		MAR-16	Work in Progress.
483	Aurangabad II	400/220	1000		100%	83%	62%	55.13%	0		MAR-16	400kV Bus charged on 21.05.2014. Work in Progress.
484	Chandrapur-II	400/220	500		100%	85.62%	96%	71.92%	0		MAR-16	Priority Bay 410, 426, 408 (Tie Bay) and 409 ,411, 412, 428, 429, 404, 405 commissioned from 30.12.2013 to 13.3.2014
485	Kharghar S/S	400/220	315		100%	100%	100%	100%	315		JUN-15	Commissioned 06/15.
486	Koradi -II	400/220	500		100%	100%	100%	100%	500		NOV-15	Commissioned 11/15.
487	Kudus S/S	400/220	2x500		100%	41%	80%	12%	0		MAR-16	Work in progress.
488	Nanded S/S	400/220	500		100%	84.93%	100%	78.6%	0		MAR-16	SCOPE: 2 X 500MVA, 400/220kV ICTs .Work in progress.
489	Akurdi (3x50)	220/22	150		100%	100%	100%	100%	150		JAN-13	commissioned on 31.01.2013.
490	Anjangaon S/S	220/132/33	1x100		100%	40%	30%	2%	0		MAR-16	Arbitral award- Group C. Tender being processed for balance work.
491	Ballarshah S/S	220/132, 220/33	50		100%	98%	100%	90%	0		DEC-15	Substation work is almost completed but could not charge due severe ROW problem in construction of associated line.
492	Bhalwani S/S	220/33	2x25		100%	96.05%	70%	66.71%	0		MAR-16	Civil & electrical work in progress.
493	Bhokar S/S	220/132/33	2x100, 2x25		100%	97%	100%	100%	0	DEC-12	APR-13	S/s back charged on 01.04.13.
494	Bhokardhan (2nd Trf.)	220/33	50		0%	0%	0%	0%	0	AUG-12	MAR-13	
495	Boisar S/S	220/33	50		100%	100%	100%	100%	50		APR-15	Commissioned 04/15.
496	Butibori S/S	220/132	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
497	Chinchwad S/S	220/22	50		100%	100%	100%	100%	50		APR-15	Commissioned 04/15.
498	Coiourchem S/S	220/22	50		100%	100%	10%	100%	50		APR-15	Commissioned 04/15.
499	Colourchem ICT - II S/S	220/22	50		100%	100%	100%	100%	50		SEP-15	Commissioned 09/15.
500	Dhule S/S	220/33	25		100%	100%	100%	100%	25		APR-15	Commissioned 04/15.
501	Kamba S/S	220/22	50		100%	100%	100%	100%	50		APR-15	Commissioned 04/15.
502	Kondhwa S/S	220/22	2x50		100%	85%	10%	0%	0		DEC-15	Electrical work not started.
503	Kopergaon S/S	220/132	200		100%	100%	100%	100%	0		MAR-14	S/s commissioned on dt. 29.03.2014
504	Krishnoor S/S	220/132/33	200		100%	53%	56%	0%	0		MAR-16	Arbitral award- Group C. Tender for balance work to be refloated.
505	Kudus -II (Addl.) S/S	220/33	100		100%	100%	100%	100%	100		MAY-15	Commissioned 05/15.
506	Kudus-II (2nd T/F)	220/33	100		100%	100%	100%	100%	100		OCT-15	Commissioned 10/15.
507	MIDC Lonand S/S	220/132/33	300		100%	99%	100%	55%	0	AUG-12	DEC-15	Under arbitral group B- Work order placed to M/s. oberon. Slow work by agency.
508	Magarpatta S/S	220/132	2x100		100%	100%	100%	100%	0		MAR-15	ICT-I commissioned on dtd.28.03.2013. ICT-II commissioned on 31.03.2015.
509	Magarpatta S/S	220/132	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
510	Malegaon -II S/S	220/132	100		100%	44%	45%	32%	0	DEC-12	MAR-16	Arbitral award- Group C. Tender being processed for balance work.
511	Mankapur S/S	220/132, 220/33	2x100+2x50		100%	12.79%	95%	0%	0		MAR-16	Work is done slow by agency.
512	Mendhegiri S/S	220/33	100		100%	100%	100%	100%	100		AUG-15	Commissioned 08/15.
513	Mulund S/S	220/22	50		100%	100%	100%	100%	50		AUG-15	Commissioned 08/15.
514	Nalasopara (Aug.)	220/22	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
515	Nandgaon Peth S/S	220/33	100		100%	98%	100%	99%	0	SEP-12	MAR-16	Work in Progress.
516	Narsi S/S	220/13	2x100		100%	5.8%	10%	0%	0		MAR-16	Arbitral award- Group C. Tender for

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		2, 220/33										balance work to be refloated.
517	New Butibori-II S/S	220/132/33	2x100		100%	55.35%	40%	3%	0		MAR-16	Work is very slowly done by the agency.
518	New Pardi S/S	220/132	200		100%	46.59%	95%	64%	0		MAR-16	Work in Progress.
519	Pegasus S/S	220/22	25		100%	100%	100%	100%	25		APR-15	Commissioned 04/15.
520	Phulambri S/S	220/132	100		100%	93%	97%	94%	0		DEC-15	Under Arbitral - Group B. Work allotted to M/s Sukanya Engineering & Infra Pvt. Ltd.
521	Raymond S/S	220/33	50		100%	100%	100%	100%	50		APR-15	Commissioned 04/15.
522	Satana S/S	220/132	200		100%	100%	100%	100%	200		APR-15	Commissioned 04/15.
523	Sayane S/S	220/33	25		100%	100%	100%	100%	25		JUN-15	Commissioned 06/15.
524	Serum S/S	220/22	50		100%	100%	100%	100%	50		APR-15	Commissioned 04/15.
525	Shedyal ICT-II S/S	220/33	100		100%	100%	1000%	100%	100		SEP-15	Commissioned 09/15.
526	Shedyal S/S	220/33	100		100%	100%	100%	100%	100		AUG-15	Commissioned 08/15.
527	Shirsuphal S/S	220/22	50		100%	100%	100%	100%	50		NOV-15	Commissioned 11/15.
528	Tilwani S/S	220/33	50		100%	100%	100%	100%	50		AUG-15	Commissioned 08/15.
529	Uppalwadi S/S	220/132, 2x100+2x50			100%	13.65%	80%	0%	0		MAR-16	Work is slow by agency.
530	Vile Bhagad S/S	220/33	50		100%	90%	95%	90%	0		MAR-16	SCOPE:2 X 25 MVA , 220/22 kV Transformers. Work in progress.
531	Wada-II S/S	220/22	100		100%	90%	90%	90%	0		MAR-16	Work in progress.
532	Warud S/S	220/132	200		100%	94.38%	100%	92.7%	0		FEB-14	T/F-I charged on 31.05.2015. S/s back charged on 28.02.14

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
MeECL												
533	Killing S/S	400/220	630		100%	95%	100%	100%	630		FEB-15	Work executed by Power Grid. Both the 400/220 kV transformers are energised on 03.03.2013. The expenditure for the substation is included in the LILO of the line. Extension of 400 kV bay in the additional land required is completed & energised on 22.02.2015. Balance works to be completed are some civil works which are delayed due to fund constraint.
534	Nangalbibra S/S (at Agia in Assam for Meghalaya)	220/132	100		100%	100%	100%	100%	100		JUL-13	Work completed and line charged on 27.07.2013.
535	Ampati S/S (2x25)	132/33	50		100%	10%	60%	0%	0		MAR-16	Retaining wall, temporary shed, boundary wall completed. Work for levelling of land for 132kV & 33kV switchyard, staff barrack, control room building & transformer pad etc are in progress.
536	Lad Nongkrem S/S	132/33	40		100%	25%	35%	0%	null		JUL-16	Land levelling, retaining wall, approach road & culvert, transformer pad, Fencing, security barrack, side drain and gate at the front side & security shed completed. Construction of control room building, mobilisation and filtration of transformer is in progress.
537	Mawphlang S/S	132/33	40		100%	100%	100%	100%	40			Work completed. One transformer is commissioned on 23.12.2011 & 2nd transformer commissioned on 20.02.2012.
538	Mendipathar S/S	132/33	40		100%	100%	100%	90%	0		DEC-15	132kV (Ph-I) & 33kV Switchyard works completed. Control room building completed. Both the 20MVA

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												transformers have been received & placed in the pad. 132kV Bus & 132/33kV 20MVA transformer No.1 including switchgear test charged on 01.07.2015. 132kV (Ph-II) switchyard is in progress. Overall progress 92% completed.
539	Mustem S/S	132/33	40		100%	100%	100%	100%	40		NOV-15	Work completed and substation commissioned on 20.11.2015
540	Praharinagar S/S	132/33	25		0%	0%	0%	0%	0		DEC-16	Land acquisition for the substation is under process.
541	Rongkhon (Aug.) S/S	132/33	50		100%	90%	90%	90%	20		DEC-15	The transformer augmentation of the substation has been completed on 20.10.2012. Other works relating to PLCC, RTU & 33kV switchyard; the materials procurement is in progress. Overall status is 90% completed.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
OPTCL												
542	Duburi S/S	400/220	630		100%	100%	100%	100%	630	MAR-13	AUG-15	Commissioned 08/15.
543	Atri (Karadagadia)S/S	220/132/33	320		100%	70%	70%	60%	0		MAR-16	The work order placed on M/s Shreem Capacitor on 21.03.2013.
544	Bonai S/S	220/33	80		100%	35%	5%	0%	0		DEC-16	Since the Agency M/s U.B.Engineering has delayed the work, it is offloaded from the contractor's scope and re-tendering is done. The evaluation is in progress
545	Cuttack S/S	220/132	2x100		100%	80%	100%	80%	0		DEC-16	The work order placed on M/s Tesla Transformers on 21.09.2011
546	Dhamara S/S	220/132/33	200		0%	0%	0%	0%	0		MAR-15	The work order placed on M/s Tesla Transformers on 17.07.2013 on M/s Tesla Transformers
547	Duburi S/S	220/33	40		100%	100%	100%	100%	40		APR-15	Commissioned 04/15.
548	Kesinga S/S	220/132	2x160		100%	30%	30%	20%	0		DEC-16	The Work Order placed on M/s A.K.Das & Associates, Bhubaneswar on 27.07.2012
549	Kuanrmunda S/S	220/132/33	200		100%	40%	45%	0%	0		MAR-13	Due to site condition the work was offloaded from the Executing Agency.
550	Lapanga S/S	220/132/33	320		100%	90%	85%	65%	0		AUG-15	The work order placed on M/s Sreem Electric on 23.10.2010. 1st 160 MVA Tfr charged on 22.02.2014 and 2nd charged on 30.03.2014. The total S/s i.e 220/132/33kV will be charged in this month
551	Mendhasal S/S	220/33	100		100%	100%	100%	100%	100	SEP-12	JUL-15	Commissioned 07/15.
552	Puri (Samangara) S/S	220/132	160		100%	100%	100%	100%	160		JUL-15	Commissioned 07/15.
553	Rengali S/S	220/33	20		100%	100%	100%	100%	20		JUL-15	Commissioned 07/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

PRAGATI

554

Extension of bus and connection with DTL Substation

400

2x315

0%

0%

0%

0%

0

commissioned

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
PSTCL												
555	Rajpura S/S (2x500)	400/220	1000		100%	85%	85%	85%	0		JAN-16	Work is in progress. 1x315 MVA Trf. likely to be commissioned by 31.01.16 and 2nd 315 MVA by 31.03.16
556	Abohar S/S	220/66	100		100%	100%	100%	100%	100		MAY-15	Commissioned 05/15.
557	Badal (New) S/S	220/66	100		100%	92%	95%	90%	0		MAY-16	Work completed. Transformer test charged on 30.03.15 on 66 KV
558	Bahadurgarh (Bhater) (Aug.)	220/66	100		100%	0%	0%	0%	0	MAY-12	APR-14	Not to be done
559	Banur (Aug.)	220/66	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
560	Bassi Pathana (Aug.) (2nd Addl.)	220/66	100		100%	90%	70%	0%	0		MAR-16	Civil works in progress.
561	Bhai S/S	220/132	100		100%	100%	100%	100%	0			Energised on no load on 23.1.13 from 66 KV and loaded on 14.06.13
562	Chhajali (Aug.) (Addl.) S/S	220/66	100		100%	100%	100%	100%	100		JUN-15	Commissioned 06/15.
563	Devigarh (Aug.) (2nd Addl.)	220/66	160		100%	100%	100%	100%	160		APR-15	Commissioned 04/15.
564	Focal Point Nabha (Aug.) (3rd Addl.)	220/66	100		0%	0%	0%	0%	0		MAR-16	
565	GNDTP Bathinda (Aug.)	220/66	100		100%	100%	100%	100%	100		JUL-15	Commissioned 07/15.
566	Ghobaya S/S	220/66	50		100%	100%	100%	100%	50		JUN-15	Commissioned 06/15.
567	Ghubaya (Aug)	220/66	50		100%	90%	100%	100%	0		JUN-15	100 MVA Trf. in place of 50 MVA Trf. commissioned on 18.06.15 on no load and loaded on 20.06.15
568	Jadla S/S	220/132	160		100%	86%	80%	55%	0		MAR-16	Work is in progress.
569	Kharar (Aug.)	220/66	60		100%	100%	100%	100%	60		NOV-15	Commissioned 11/15.
570	Mahilpur (Aug.)	220/66	100		100%	100%	100%	100%	100		JUL-15	Commissioned 07/15.
571	Majra S/S	220/66	160		100%	90%	27%	20%	0		JAN-16	Work in progress
572	Mastewala (Aug.) (Addl.)	220/66	100		100%	0%	0%	0%	0		MAR-16	
573	Mehalpur (Aug.)	220/66	50		100%	95%	100%	100%	0		JUL-15	Commissioned on 02.07.15 on no load

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
574	Naraingarh S/S	220/132	60		100%	90%	80%	80%	0		NOV-15	Transformer test charged on 31.08.15 on 66 KV and loaded on 08.07.15
575	Nurmehal (Aug.)	220/66	100		100%	80%	40%	40%	0		MAR-16	Work is in progress
576	Sarna (Aug.)	220/66	100		100%	90%	25%	0%	0		MAR-16	Work is in progress
577	Talwandi Sahibo (2nd Trf.)	220/66	100		100%	100%	100%	100%	100		JUN-13	Commissioned on 03.09.13 on no load and loaded on 05.09.13

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

PTCUL

578	Karanprayag (GIS)	400/132	630		0%	0%	0%	0%	0		JUN-17	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
579	Pipalkot (THDC)	400/220	2x315		0%	0%	0%	0%	0			
580	Pipalkoti (GIS)	400/132	630		100%	0%	0%	0%	0		DEC-15	Re-invitation of bids is in process & sent to ADB for uploading on website/ date of submission of bid was 25th July, 2013. Bid is under evaluation an likely to be awarded by II nd quarter of 2014.
581	Rishikesh (Aug.)	400/220	75		100%	100%	100%	100%	75		JUN-16	Transformer energized on 18-09-2013
582	Srinagar S/S	400/220	630		100%	85%	92%	85%	0	DEC-12	DEC-15	Work in progress.total progress 89.5%
583	Almora	220/132	200		0%	0%	0%	0%	0		JUN-17	% DPR Prepared.sending DPR to funding agency is under process.
584	Baramwari (GIS)	220/132	100		0%	0%	0%	0%	0		DEC-16	Revised Drawings has been submitted by M/s Siemens and has been approved.Total progress 4%.
585	Ghansali (GIS)	220/132	60		100%	0%	0%	0%	0		MAR-17	Substation layout work is in progress .Land has been cleared. M/s CGL has moved to the court for the issue
586	Haridwar (Aug.) S/S	220/33	120		100%	100%	100%	100%	120		APR-15	Commissioned 04/15.
587	Harrawala (GIS)	220/33	100		0%	0%	0%	0%	0		JUN-16	contract done with M/s Kanohar Electricals lim work is in progress
588	Imlikhera (2x50)	220/33	100		0%	0%	0%	0%	0		MAR-16	Tendering is under progress
589	Jaffarpur S/S	220/33	100		0%	0%	0%	0%	0		JUN-16	Tendering completed. LoA is issued to

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												M/s Variegate project pvt. limited.Land transfer is under progress,land tranfer approval is granted
590	Mori (GIS)	220/33	100		0%	0%	0%	0%	0		MAR-18	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
591	Nogaon	220/33	100		0%	0%	0%	0%	0		MAR-18	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
592	Pantnagar (Aug.)	220/132	100		0%	0%	0%	0%	0		MAY-14	Tendering is under progress
593	Piran Kaliyar (GIS)	220/132	100		0%	0%	0%	0%	0		DEC-15	contract done with M/S Safety and control devices.
594	Puhana (GIS)	220/33	100		0%	0%	0%	0%	0		SEP-15	Differed till further order.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

RVPNL

595	Ajmer S/S	400/220	315		100%	95%	100%	98%	0		DEC-15	1.Delay is on the part of contractor(M/s Jyoti). B/W completed. 100% equipment erected. Erection work of 1x315 MVA transformer is u/p. 2. Associated line "400kV Ajmer-Deedwana" (on PPP mode) line work completed by M/s GMR. M/s GMR is to charge this line. NRLDC charging code awaited. Related works at 400kV GSS Ajmer in respect of line completed (RVPN Scope).
596	Akal (Aug.)	400/220	500		0%	0%	0%	0%	0			
597	Babai S/S	400/220	630		100%	95%	80%	73%	0		MAR-16	
598	Banswara S/S	400/220	1000		0%	0%	0%	0%	0			
599	Bhadia Pooling Station	400/220	945		100%	65%	65%	52%	0			
600	Jaisalmer -2 S/S	400/220	2x500		0%	0%	0%	0%	0			
601	Jodhpur (New) S/S	400/220	2x315		0%	0%	0%	0%	0			
602	Ramgarh S/S	400/220	1500		100%	100%	85%	53%	0		MAR-17	1.Revised NOA placed on dt.2.2.15. Date of commencement of work is yet to be decided. 2. In ADB Projects the date of commencement is decided from date of release of advance payment release. Payment of 10% advancement towards service part is yet to be released as the firm has not claimed the same.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
603	Aau S/S	220/132	160		100%	100%	100%	100%	160		MAY-15	Commissioned 05/15.
604	Amberi S/S	220/132	100		100%	85%	80%	72%	0		JUN-16	
605	Bajju S/S	220/132	160		0%	0%	0%	0%	0			
606	Banar (GIS) S/S	220/132/33	320		0%	0%	0%	0%	0			
607	Banar S/S	220/132	320		0%	0%	0%	0%	0			
608	Bansur S/S	220/132	100		100%	50%	100%	33%	0		OCT-15	
609	Barli (Distt. Jodhpur) S/S	220/132	100		100%	100%	100%	55%	0		MAR-16	
610	Behro S/S	220/132	100		100%	90%	100%	83%	0		AUG-15	
611	Bhadia Pooling Station	220/132	3x160		0%	0%	0%	0%	0			
612	Bhadwasia S/S	220/132	2x100		0%	0%	0%	0%	0			
613	Bherunda S/S	220/132	160		100%	9%	5%	0%	0			
614	Bherunda S/S	220/132/33	160		0%	15%	5%	0%	0			
615	Chambal S/S	220/132	2x160		0%	0%	0%	0%	0			
616	Chatrail S/S	220/132	160		0%	0%	0%	0%	0			
617	Chonkarwada S/S	220/132	100		100%	78%	50%	23%	0		SEP-15	
618	Danta Ramgarh	220/132	100		100%	100%	100%	98%	0		NOV-15	1.W/O of M/s Hythro Power Ltd. of associated turnkey line has been withdrawn. 2. Civil works completed.91% structure

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												& 61% equipment erected. SAS work not started and transformer has been allotted.
619	Goner S/s	220/132/33	100		100%	85%	90%	50%	0	SEP-15	MAR-16	
620	Jawahar Nagar S/S	220/132	320		0%	0%	0%	0%	0			
621	Jethana S/S	220/132	100		100%	60%	70%	34%	0		MAR-16	B/W (100%), foundation(40%), Control Room(75%)completed. 68/92 structure & 16/298 equipment erected. 2.Associated line "220kV D/C Ajmer(400kV)-Jethana" line work under progress.
622	Jhalmand S/S	220/132	100		0%	0%	0%	0%	0			NIT yet to be issued. Likely to be completed in 2016-17.
623	Kanasar S/S	220/132	320		null%	80%	30%	2%	0		MAR-16	1. Boundry wall(85%), structure, equipment, transformer foundation work(90%) and control room(100%) work in progress. Electric work yet to be started.
624	Kolayat S/S	220/132	160		0%	0%	0%	0%	0			
625	Kuchera S/S	220/132	100		100%	25%	25%	31%	0		AUG-15	
626	Lakhesara S/S	220/132	160		0%	0%	0%	0%	0			
627	NPH Jodhpur S/S	220/132/33	320		0%	95%	85%	0%	0			
628	Nallah Power House, Jaipur (Up-gradation) S/S	220/132	160		100%	100%	100%	100%	0	MAR-15		160 MVA 220/132kV trf. commissioned on 28.3.15
629	Niwana S/S	220/132	100		100%	100%	98%	22%	0		OCT-15	
630	Pokaran S/S	220/132	160		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
631	Pratapgarh (Upgradation)	220/132	100		100%	85%	90%	59%	0		DEC-15	
632	Ramgarh S/S	220/132	3x160		0%	0%	0%	0%	0			
633	Sayla S/S	220/132/33	100		100%	100%	100%	100%	160	JUL-15	OCT-15	Commissioned 10/15.
634	Sitapura S/S	220/132	160		100%	100%	100%	100%	160		APR-15	Commissioned 04/15.
635	Tehendesar S/S	220/132	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
636	Undoo S/S	220/132	320		0%	0%	0%	0%	0			
637	Vatika S/S	220/132/33	160		100%	100%	100%	100%	160	JUL-15	SEP-15	Commissioned 09/15.
638	mandelgarh S/S	220/132	100		100%	50%	20%	24%	0		JAN-16	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
TANTRANSCO												
639	Anaikadavu S/S	400/230	515		100%	70%	40%	40%	0		MAR-16	Work under progress. Control room 1st roof laid. Plinth, Tower erection and structure erection work is under progress. 2 nos. 315 MVA and 1 no. 100 MVA placed on plinth.
640	Dharmapuri (Palavady)	400/230-110	515		100%	50%	40%	40%	0		MAR-16	Work awarded and under progress. Survey and Site levelling completed. Plinth works 90% completed. Compound wall work under progress. ICT received at site.
641	Kanarapatty S/S	400/230	700		100%	50%	60%	60%	0		MAR-16	Compound wall and levelling works were completed. Control room upto roof level completed. 400 KV Structure foundation is under progress. Transformer received at site. Equipment foundation under progress.
642	Rasipalayam S/S	400/230	630		100%	90%	20%	20%	0		MAR-16	Work under progress. Control room finishing under progress. Plinth for tower foundation is under progress. Transformer placed on the plinth and erection is under progress.
643	Sholinganallur (Ottinmbakkam) S/S	400/230	515		100%	95%	75%	75%	0		MAR-16	Civil works are under progress. Control room 95% completed. Tower erection 100% completed. Earth mat 100% and equipment erection 30% completed. 200 MVA and 315 MVA Auto Transformer erection are under progress.
644	Thappakujindu S/S	400/110	200		100%	60%	30%	30%	0		DEC-15	Work under progress. Levelling and compound wall construction works are completed. 110 KV side tower foundation 65% completed. Control room Ground floor

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
645	Thervaignandigai S/S	400/230	630		100%	95%	95%	95%	0		DEC-16	roof level completed. Equipment foundation 40% completed. Substation works are nearing completion. Initially it is proposed to commission at 230 KV Level by March'16.
646	Alandur (CMRL)	220/110	100		100%	100%	100%	100%	100		AUG-15	Commissioned 08/15.
647	Alandur (GIS) S/S	220/110	100		100%	100%	100%	100%	100		MAY-15	Commissioned 05/15.
648	Ambattur (3dr Main Road)	230/110	100		100%	75%	0%	0%	0		MAR-16	Control room and plinth works are under progress. Plinth work 90% completed.
649	Anthiyur (Addl.)	230/110	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
650	Devigarh (Aug.) (2nd Addl.)	220/66	160		0%	0%	0%	0%	0			Not related to TANTRANSCO
651	Guindy (GIS) (New) S/S	230/110	200		100%	100%	100%	100%	200		APR-15	Commissioned 04/15.
652	Gurubarapally S/S	230/110	100		100%	95%	90%	80%	0		MAR-16	Control room and plinth works are completed. Transformer received at site.
653	Karuvalur S/S	230/110	100		100%	90%	95%	95%	0		MAR-16	Substation works are nearing completion.
654	Kinnimangalam S/S	220/110	100		100%	95%	95%	95%	0		AUG-16	All substation works are nearing completion
655	Kumbakonam S/S	230/110	100		100%	95%	95%	95%	0		MAR-16	All substation works are nearing completion. MRT Testing under progress.
656	Kurukathi S/S	220/110	100		100%	95%	90%	90%	0		DEC-15	Control room final finishing work is under progress. Plinth and Structure erection works are completed. Equipment erection is under progress.
657	Omega S/S	230/110	100		100%	95%	80%	80%	0		MAR-16	All substation works are nearing completion.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
658	Poiyur S/S	230/110	200		100%	90%	70%	70%	null		MAR-16	Control room roof level completed and structure erection works are under progress. Transformer arrived and erection is under progress.
659	Purisai S/S	230/110	100		100%	65%	80%	80%	0		MAR-16	Control room and plinth works 95% completed. SSE Works 70% completed.
660	S.P.Koil (3rd Auto) (Aug.)	230/110	20		100%	100%	100%	100%	20		JUL-15	Commissioned 07/15.
661	Salem (Aug.)	220/110	20		100%	100%	100%	100%	20		NOV-15	Commissioned 11/15.
662	Singapuram S/S	230/110	100		100%	95%	90%	60%	0		DEC-15	works are under progress. Transformer plinth completed. Transformer received at site.
663	TNEB HQ S/S	230/110	200		100%	0%	0%	0%	0		DEC-17	Hqtrs building work awarded and under progress. 328/352 piles completed. Pile cap concrete work under progress. Tender of GIS building is lodged and retender to be floated.
664	Thignalur S/S	230/110	100		100%	100%	100%	100%	0		DEC-15	Test charged on 05.12.15 with 2x100 MVA Auto Transformer.
665	Thiruverkkadu	230/110	200		100%	100%	100%	100%	200		OCT-15	Commissioned 10/15.
666	Thondayarpet (Addl)	230/110	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
667	Ulundurpet S/S	230/110	100		100%	100%	90%	80%	0	FEB-13	NOV-15	Due to slow progress of the contractor, contract has been terminated. For the balance all works, works are awarded and under progress. Auto Transformer erection is under progress.
668	Vannikonendal S/S	230/110	300		0%	0%	0%	0%	0		MAR-15	Dropped.
669	Vyasarpadi	230/110	100		100%	95%	90%	90%	0	DEC-12	DEC-15	works are nearing completion.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TSECL

670	Ambassa (Aug.)	132/33	25		100%	100%	100%	100%	25		AUG-13	Commissioned 08/2013.
671	Banduar (Aug.)	132/11	15		100%	100%	100%	100%	15		SEP-13	Commissioned 9/13.
672	Budhjungnagar (Aug.)	132/33	25		100%	0%	0%	0%	0		JUN-14	LOA issued
673	Dharmanagar (Aug.)	132/33	25		100%	100%	100%	100%	25		SEP-13	Commissioned 9/13.
674	Garod Tilla (Aug.)	132/11	10		100%	0%	0%	0%	0		JUN-14	Tender Evaluation in process.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
TSTRANSCO												
675	630 MVA, 440/220 kV Nirmal S/S	400/220	630		100%	0%	0%	0%	0		JUN-17	Site handed over.
676	Asupaka S/S	400/220	630		0%	65%	85%	80%	0	SEP-15	MAR-16	
677	Shankarpally (Extn.)	400	630		0%	0%	0%	0%	0			
678	Suryapet S/S	400/220	630		100%	98%	100%	85%	0	MAR-15	DEC-15	
679	Bonguloor S/S	220/132/33	200		0%	0%	0%	0%	0			1 no. 100MVA Transformer and line commissioned on 02.04.2015. balance works to be completed by 31.10.2015
680	Erragadda (2nd) S/S	220/132	160		100%	100%	100%	100%	160		JUL-15	Commissioned 07/15.
681	Erragadda (3x160)	220/132	160		100%	100%	100%	100%	160	SEP-12	MAY-15	Commissioned 05/15.
682	Fabcity S/S	220/132	150		100%	100%	100%	100%	150		APR-15	Commissioned 04/15.
683	Hayathnagar	220/33	2x50		100%	90%	95%	90%	0		MAR-15	All works completed except panel erection.
684	Huzumagar S/S	220/132/33	200		0%	0%	0%	0%	0			
685	Imliban (GIS)	220/132	2x160		100%	65%	90%	0%	0	SEP-12	AUG-14	Control room and Module room works are under progress.
686	Jadcherla S/S	220/132	200		0%	0%	0%	0%	0			
687	Jangaon S/S	220/132	200		100%	0%	0%	0%	0			
688	Manthani S/S	220/132	200		0%	0%	0%	0%	0			
689	Miyapur S/S	220/132	160		100%	100%	100%	100%	160		APR-15	Commissioned 04/15.
690	Nagole (Uppal) S/S	220/132/33	200		0%	0%	0%	0%	0			All Sub station works completed. Sub station along with connected line is

As on 30-NOV-2015

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												expected to be commissioned by Nov-2015
691	Osmania University	220/132	160		100%	100%	100%	100%	160	SEP-12	NOV-15	Commissioned 11/15.
692	Parigi S/S	220/132	200		0%	0%	0%	0%	0			Works are in progress
693	Singotam X Road	220/33	2x20		100%	50%	60%	0%	0		OCT-14	Works are under progress. 92/103 nos Structure foundations completed.99/133 Structure Erections completed.
694	Sircilla S/S	220/132	200		0%	0%	0%	0%	0			
695	Thimmajipet S/S	220/132	200		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

UPPTCL

696	Agra (UP) S/S	765/400	3000		100%	30%	0%	0%	0	AUG-16	MAY-16	
697	Agra (South) S/S	400/132	600		100%	15%	0%	0%	0	AUG-16	MAY-16	
698	Aligarh S/s	400/220	500		100%	100%	100%	100%	500		OCT-15	Commissioned 10/15.
699	Banda S/S	400/220	630		100%	12%	60%	0%	0		DEC-15	WIP.
700	Bareilly (Aug) (2x315) S/S	400/220	315		100%	100%	100%	100%	315		MAY-15	Commissioned 05/15.
701	Mathura S/S	400/220	2x315		100%	31%	0%	0%	0	AUG-16	MAY-16	
702	Muradnagar - II (ICT-II) S/S	400/220	240		100%	84%	95%	89%	0		DEC-15	I-240 T/F charged on 30.09.15
703	Muradnagar II (ICT-I)	400/220	240		100%	100%	100%	100%	240		SEP-15	Commissioned 09/15.
704	Noida Sec-48 S/S	400/220	1000		100%	0%	0%	0%	0			
705	Orai S/S	400/220	630		100%	74%	88%	51%	0		DEC-15	WIP.
706	Sarnath (Aug)	400/220	500		100%	100%	100%	100%	500		APR-15	Commissioned 04/15.
707	Sarojini Nagar (Aug.)	400/220	75		100%	100%	1000%	100%	75		APR-15	Commissioned 04/15.
708	Azamgarh -II (Aug.)	220/132	100		100%	100%	100%	100%	100		NOV-15	Commissioned 11/15.
709	B.K.T Lucknow (Now)	220/132	120		100%	100%	100%	100%	120		APR-15	Commissioned 04/15.
710	B.K.T. (Aug) -II	220/132	60		100%	100%	100%	100%	60		MAY-15	Commissioned 05/15.
711	Baghpat S/S	220/132	200		100%	97%	98%	85%	0		DEC-15	WIP.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
712	Bah S/S	220/132	200		100%	51%	0%	8%	0		DEC-15	WIP.
713	Bahraich S/S	220/132	2x100		100%	51%	80%	18%	0		DEC-15	WIP.
714	Bakshi ka Talab S/S (BKT) (2x60)	220/33	120		100%	100%	100%	100%	0		MAY-15	S/s charged on I 60 on 31.03.15 II 60 on 16.05.15
715	Bansi S/S	220/132	2x100		100%	0%	0%	0%	0		MAR-16	Land handed over to UPRNNL Ltd vide this office letter No-44 dated 10.01.13. WIP 11%
716	Baraut (Aug.)	220/132	40		100%	100%	100%	100%	40		NOV-15	Commissioned 11/15.
717	Bhelupur (New). S/S	220/33	60		100%	100%	100%	100%	60	JUN-12	AUG-15	Commissioned 08/15.
718	Bhelupur -ICT -II (New). S/S	220/132	100		0%	0%	0%	0%	0	JUN-12		
719	Boner (New) ICT-I	220/132	100		100%	100%	100%	100%	100		SEP-15	Commissioned 09/15.
720	Charla (2nd Trf.)	220/132	160		100%	100%	100%	100%	200		JUN-13	Already energized on 20.12.12.
721	Chhatta S/S	220/132	320		100%	84%	70%	46%	0		NOV-15	WIP.
722	Chibramau (Aug.)	220/132	60		100%	100%	100%	100%	60		APR-15	Commissioned 04/15.
723	Debai (ICT-I) S/S	220/132	100		100%	100%	100%	100%	100		SEP-15	Commissioned 09/15.
724	Debai (ICT-II) S/S	220/132	100		0%	0%	0%	0%	0			
725	Harhua S/S	220/33	120		100%	77%	100%	80%	0		NOV-15	WIP.
726	Jansath, Muzaffarnagar (New)	220/132	2x100		100%	100%	100%	100%	200	DEC-12	APR-15	Commissioned 04/15.
727	Kanpur Road	220/33	3x60		100%	0%	0%	0%	0		DEC-15	Work not started.
728	Lalitpur S/S	220/132	2x100		100%	100%	100%	100%	200		AUG-15	Commissioned 08/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
729	Madhuvan S/S	220/132	160		0%	0%	0%	0%	0			Land Identified.
730	Mahoba S/S	220/132	200		100%	31%	20%	11%	0		MAR-16	Work is in progress.
731	Mirzapur (Aug.) - II	220/132	100		100%	100%	100%	100%	100		MAY-15	Commissioned 05/15.
732	Modipuram (Aug) (200-160)	220/132	40		100%	100%	100%	100%	40		OCT-15	Commissioned 10/15.
733	Morti S/S	220/132	1x160		100%	48%	15%	1%	0		MAR-16	Work in progress.
734	Muradnagar (Aug.)	220/132	100		100%	100%	100%	100%	100		NOV-15	Commissioned 11/15.
735	Nighasan (Lakhimpur) S/S	220/132	200		100%	98%	100%	96%	0		DEC-15	Work in progress.
736	Noida Sec-48	220/132	1x160		100%	0%	0%	0%	0			
737	Pratap Vihar S/S	220/132	1x160		0%	0%	0%	0%	0			Land not available.
738	RPH (Aug). S/S	220/132	60		100%	100%	100%	100%	60		MAY-15	Commissioned 05/15.
739	Rampur -II (Extn.)	220/132	100		100%	100%	100%	100%	100		AUG-15	Commissioned 08/15.
740	Sahibabad (Aug.)	220/132	40		100%	100%	100%	100%	40		MAY-15	Commissioned 05/15.
741	Sahibabad-II S/S	220/132	2x100		0%	0%	0%	0%	0			Land Under id.
742	Shamli (Aug.) S/S	220/132	40		100%	100%	100%	100%	40		MAY-15	Commissioned 05/15.
743	Sikandara S/S	220/132	200		100%	63%	3%	14%	0		NOV-15	Work in Progress.
744	Sirathu S/S	220/132	160		100%	100%	100%	100%	160		JUL-15	Commissioned 07/15.
745	Siyana S/S	220/132	2x160		0%	0%	0%	0%	0			Land Identified.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
746	Tanda (New) S/S	220/132	320		100%	100%	100%	100%	320		JUN-15	Commissioned 06/15.
747	sarojini Nagar (Aug.)	220/132	60		100%	100%	100%	100%	60		APR-15	Commissioned 04/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

WBSETCL

748	Gokarna S/S	400/220	630		100%	70%	70%	25%	0	JUL-15	NOV-15	
749	New Chanditala S/S	400/220	630		100%	20%	40%	0%	0	JUN-16	JUN-16	
750	Rajarhat (GIS) S/S	400/220	2x500		0%	0%	0%	0%	0			It is a regional project under the scope of PGCIL.
751	Alipurduar S/S	220/132	320		100%	0%	0%	0%	0	NOV-16		
752	Bakreswar S/S	220/33	50		100%	100%	100%	100%	50		JUN-15	Commissioned 06/15.
753	Dharampur S/S	220/132	320		100%	90%	99%	60%	0	FEB-15	SEP-15	
754	Egra S/S	220/132	320		100%	0%	0%	0%	0	JUN-16		
755	Hura S/S	220/132	320		100%	100%	100%	100%	null		SEP-14	Substation commissioned on 31/03/14
756	New Jalpaiguri (NJP) (Aug.) S/S	220/132	160		100%	100%	100%	100%	160		OCT-15	Commissioned 10/15.
757	Sadaipur S/S	220/132	320		100%	0%	0%	0%	0	APR-16		
758	Vidyasagar Park	220/132	320		100%	80%	98%	30%	0	JUL-14	SEP-15	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
759	Dhanwahi S/S	765/400	3000		0%	0%	0%	0%	0			
760	Parli S/S	765/400	3000		0%	0%	0%	0%	0			
761	Rajnandgaon S/S	765/400	3000		0%	0%	0%	0%	0			
762	Warora S/S	765/400	3000		0%	0%	0%	0%	0			
763	Morena S/S	400/220	630		0%	0%	0%	0%	0			
764	Villupuram (Ginjee) S/S	400/220	1000		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,tra nsformer,su bstation eqpt. received	Structure,tra nsformer,su bstation eqpt. erected	Capacity Tested/ Commissio ned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

EPTCL

765	Hazira S/S	400/220	2x500		100%	100%	100%	100%	1000		JUL-15	commissioned in March 2013. Reported in July 2015.
-----	------------	---------	-------	--	------	------	------	------	------	--	--------	--

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,tra nsformer,su bstation eqpt. received	Structure,tra nsformer,su bstation eqpt. erected	Capacity Tested/ Commissio ned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

NKTCL

766	Gurgaon	400/220	2x500		0%	0%	0%	0%	0	NOV-13	SEP-13	
-----	---------	---------	-------	--	----	----	----	----	---	--------	--------	--

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

PATRANTCL

767 Patran S/S 400/220 1000 100% 25% 25% 0% 0

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
SEUPPTCL												
768	Mainpuri S/S	765/400	2000		100%	86.6%	93.1%	65.6%	0		AUG-15	Sublease agreement between UPPTCL and SEUPPTCL is still pending. 10% has already been tested.
769	Aurai (Ckt-I)	400/220	630		77.4%	5.7%	14.5%	0%	null		AUG-15	Land is available, however some of the land (gram samaj - 5.166 Acres) needs to be transferred to UPPTCL/Energy department of UP by DM Bhadohi (Sant Ravi Das Nagar) for which necessary communication has been provided to DM Bhadohi by UPPTCL, Varanasi, and also by Special secretary (Revenue) for transferring it to UPPTCL
770	Gonda S/S	400/220	630		100%	89.3%	93%	76.5%	0		AUG-15	
771	Rewa Road (GIS)	400/220	630		100%	100%	100%	100%	630		NOV-15	Commissioned 11/15.
772	Sultanpur Road (Ckt-I)	400/220	1000		100%	5.7%	15.8%	0%	0		AUG-15	
773	Aurai (Ckt-II)	220/132	320		77.4%	5.7%	14.5%	0%	0		AUG-15	Land is available, however some of the land (gram samaj - 5.166 Acres) needs to be transferred to UPPTCL/Energy department of UP by DM Bhadohi (Sant Ravi Das Nagar) for which necessary communication has been provided to DM Bhadohi by UPPTCL, Varanasi, and also by Special secretary (Revenue) for transferring it to UPPTCL
774	Gonda (Ckt-II)	220/132	200		100%	89.3%	93%	76.5%	0		AUG-15	
775	Sultanpur Road (Ckt-II)	220/132	320		100%	5.7%	15.8%	0%	0		AUG-15	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

SGL

776	Amargarh (GIS) S/S	400/220	630		0%	0%	0%	0%	0	AUG-14	AUG-17	Substation Land is identified near Village Sri Wara Pora, District-Baramula and land acquisition is in progress.Force Majure Events flood,border ceasfire violation, unseasonal heavy snow fall, rain fall and land slides,same has been intimated to all LTTC's.Delay in approval of Sec.164 under EA2003.Change in Law: i.As per notification SRO-105 by Dept. of Finance, Govt. of J&K GST has been changed from 10% to 12 % w.e.f 1st April 2015.
-----	--------------------	---------	-----	--	----	----	----	----	---	--------	--------	---

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

SKHWTTSCCL

777 Nawalgarh

220/132

100

0%

0%

0%

0%

0

SEP-15

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TOR. POW. (UNOSUGEN)

778	Bharuch/Dahej	765/400	1500		0%	0%	0%	0%	0			.
-----	---------------	---------	------	--	----	----	----	----	---	--	--	---

As on 30-NOV-2015

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TTCL

779 Behrampur. S/S

400/220

2x315

0%

0%

0%

0%

0

OCT-12

DEC-13

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

WUPPTCL

780	Greater Noida AIS	765/400	2x1500		100%	98%	96%	88%	0		DEC-15	
781	Hapur AIS	765/400	2x1500		100%	85%	65%	64%	0		MAR-16	
782	Ataur GIS	400/220	2x500		100%	55%	35%	0%	0		DEC-15	
783	Dasna GIS	400/220	2x315		100%	20%	8%	0%	0		MAR-16	
784	Greater Noida AIS	400/220	2x315		100%	98%	96%	88%	0		DEC-15	
785	Hapur AIS	400/220	2x500		100%	85%	65%	64%	0		MAR-16	
786	Indirapuram GIS	400/220	2x500		100%	75%	50%	2%	0		APR-16	
787	Nehtaur (Bijnor) AIS	400/132	2x200		100%	79%	66%	35%	null		AUG-16	
788	Sikandrabad AIS	400/220	2x500		100%	98%	98%	96%	0		MAR-16	
789	Ataur GIS	220/33	3x60		100%	55%	35%	0%	0		DEC-15	
790	Dasna GIS	220/132	2x100		100%	20%	8%	0%	0		MAR-16	
791	Indirapuram GIS	220/33	3x60		100%	75%	50%	2%	0		APR-16	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
792	Darbhanga (GIS)	400/220	1000		100%	35%	0%	0%	null	JUL-17	JUN-16	1) Excise Duty increased to 12.5% from 12.36% and Service Tax to 14% from 12.36%. 2) Due to ongoing Assembly elections, material and manpower movement at locations was severely affected, leading to slow progress in Nov'15. 3) Swachh Bharat cess @ 0.5% is imposed on service tax.
793	Motihari (GIS)	400/132	400		100%	12%	0%	0%	null	JUL-17	AUG-16	1) Soil strata is prone to liquefaction, which is rarest of rare geological surprise and ground improvement work is under progress. 2) ED increased to 12.5% from 12.36% and service tax to 14% from 12.36%. 3) Due to ongoing Assembly elections, material and manpower movement at location was severely affected, leading to slow progress in Nov'15. 4) Swachh Bharat cess @ 0.5% is imposed on service tax.