

REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE) DURING- 2017-18

As on 31-MAY-2017

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DAMODAR VALLEY CORPORATION(DVC)											
1	Raghunathpur TPS -Ranchi (PG)	D/C	400	311	439	439	439	311	AUG-10	MAY-17	Forest:Working clearance obtained in Jan'13. PTCC Clearance:PTCC issued on 18.2.2014. Aviation clearance : Obtained Slow progress due to non-availability of working gang due to fund crunch of Contractor (M/s Jyoti Structures). Approval has been arranged for payment to the sub-vendor directly to solve above fund crisis of M/s JSL which has subsequently resumed work in Sep 2015 for balance portion. Total line charged at 400 KV as anti theft measure on 29.05.17.
2	Gola - Ranchi (PG)	D/C	220	112	226	186	124	0	NOV-14	JUN-17	Railway Crossing: SER, Ranchi approved in principle for 3 no.rail crossing on 24.11.2014.Way leave charges has been deposited for 03 no. rail crossing & SER,Ranchi has given permission for execution of constrction work of 03 no. rail crossing on 16.12.15 PTCC: Joint inspection report has been already submitted by AGM (NWO-CFA), O/o The CGMT,Jharkhand circle,Ranchi on 15.09.15 to The DET (PTCC),E/Region,Inspection cell Kolkata. Forest Clearance: Working Clearance issued on 22.5.2015. Progress affected due to non-availability of tower materials. In order to solve fund crisis faced by Contractor (M/s ECI-SEW), approval has been arranged for payment to the sub-vendor directly & subsequently 234 MT of tower materials has been delivered at site.
3	Koderma - North Karanpura line	D/C	220	204	0	0	0				
4	LILO of Kalyaneswari - MTPS line at Burnpur S/s	S/C	220	40							
5	LILO of Mejia-Kalyaneswari at Burnpur S/S	D/C	220	37	79	55	0	0		DEC-16	Severe ROW problem in 17 no locations. SE Railway has given in principle clearance of crossing. Around 24 no. locations outside the ISP premises are being diverted again due to severe ROW problem. Contractual issues cropped up due to repeated route diversion. Presently work is held up.Likely to be dropped.
6	LILO of Parulia - Burdwan at Panagarh Line	D/C	220	40							
7	LILO of Parulia - Dtps at DSTPS	D/C	220	20	17	10	0			JUN-17	
8	Mejia TPS - Gola	D/C	220	342	552	547	520	163	DEC-08	JUN-17	Forest: Working clearance obtained on 6.3.13. Contractual issues cropped up due to delay in obtaining forest clearance as well as theft of materials (100 Ckm) from erected line. Rectification work of the theft portion of the line has been completed. 54 KM (i.e 108 CKryjtjM) of line has been charged at 220 KV from MTPS end on 09.9.15. Rectification work and stringing work is under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
9	MTPS - Ramgarh Line	S/C	220	203	0	0	0			APR-17	As 220 KV Gola S/S dropped, 220 kv Gola-Ranchi line &220kv MTPS-Gola -Ramgarh Line construction will be rearranged.
10	MTPS- Ranchi (PG) line	S/C	220	224	0	0	0			MAY-17	As 220 KV Gola S/S dropped, 220 kv Gola-Ranchi line & 220kv MTPS-Gola -Ramgarh Line construction will be rearranged.
11	Parulia - Burdwan line	D/C	220	184	0	0	0				NIT floated on 23.03.17. Tendering is under process.
12	Ramgarh - North Karanpura Line	D/C	220	124							
13	Ramgarh - Ranchi (PG) line	S/C	220	91	0	0	0				As 220 KV Gola S/S dropped, 220 kv Gola-Ranchi line &220kv MTPS-Gola -Ramgarh Line construction will be rearranged.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
NHPC LIMITED(NHPC)											
1	LILO of Lakhwar HEP- Muzaffarnagar at Vyasi HEP	D/C	220						JAN-17		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
POWERGRID (Consultancy Work)(PGCONSULTANCY)											
1	(J&K) LILO of Leh - Kharu line	S/C	66	16	97	55	16	1	MAY-17	MAY-17	
2	(J&K) LILO of Leh - Nimmo line	S/C	66	2	13	13	9	1	MAY-17	MAY-17	
3	(Sikkim) Chungthang - Lachen line	D/C	66		126					APR-19	
4	(Sikkim) Chungthang - LILON point on Rabon - Malting line	D/C	66		23					SEP-17	
5	(Sikkim) Dikchu Pool - Makha line	D/C	66		114					MAR-19	
6	(Sikkim) Khamdong - Makha line	S/C	66		86					MAR-19	
7	(Sikkim) Khamdong - Temi line	S/C	66		69					MAR-19	
8	(Sikkim) Kumrek - Rorathang line	D/C	66		103					MAR-19	
9	(Sikkim) Parbing - Pangthang line	D/C	66		86					MAR-19	
10	(Sikkim) Parbing - Sichey line	S/C	66		40					MAR-19	
11	(Sikkim) Parbing - Tadong line	S/C	66		67					MAR-19	
12	(Sikkim) Rorathang - LiLo point on Pakyong - Rongli line	D/C	66		29					MAR-19	
13	(Sikkim) Samardong - Kumrek line	D/C	66		103					MAR-19	
14	(Sikkim) Samardong - Mamring line	S/C	66		45					MAR-19	
15	(Sikkim) Samardong - Namthong line	S/C	66		86					MAR-19	
16	(Sikkim) Singhik - Mangan line	S/C	66		57					MAY-18	
17	(Sikkim) Singhik - Passidong line	S/C	66		114					MAR-19	
18	(Assam) Rangia - Amingaon line	D/C	220								Yet to be awarded.
19	(Assam) Tinsukia - Behiating (new Dibrugarh)	D/C	220								Yet to be awarded.
20	(J&K) Alusteng - Drass - Kargil - Khalsti-Leh	S/C	220	332	1134	745	548	232	JAN-17	MAY-17	Work under progress.
21	(Maghalaya) Byrnihat (Killing) - Mawngap - New Shillong line	D/C	220	244	369				SEP-19	SEP-19	
22	(Nagaland) New Kohima - Mokokchung (PG)	S/C on D/C	220								Yet to be awarded.
23	(Sikkim) Dikchu - Singhik	D/C	220	40					JUN-19	JUN-19	
24	(Sikkim) Rangpo (PG) - Samardong	D/C	220	12	34				SEP-18	SEP-18	
25	(Sikkim) Rangpo (Samardong) - Dikchu Pool twin	D/C	220	70					SEP-18	SEP-18	
26	(Sikkim) Singhik - Chungthang	D/C	220	40	83				JUN-19	APR-19	
27	(Arunachal Pradesh) Along - Kambang line	S/C on D/C	132								Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
28	(Arunachal Pradesh) Along - Yingkiong line	S/C on D/C	132								Yet to be awarded.
29	(Arunachal Pradesh) Changlang - Jairampur line	S/C	132								Yet to be awarded.
30	(Arunachal Pradesh) Chimpu (Itanagar) - Holongi line	S/C on D/C	132								Yet to be awarded.
31	(Arunachal Pradesh) Daporijo - Nacho line	S/C on D/C	132								Yet to be awarded.
32	(Arunachal Pradesh) Deomali - Khonsa line	S/C	132								Yet to be awarded.
33	(Arunachal Pradesh) Gerukamukh - Kikabali line	S/C on D/C	132								Yet to be awarded.
34	(Arunachal Pradesh) Jairampur - Miao line	S/C	132								
35	(Arunachal Pradesh) Kambang - Mechuka line	S/C on D/C	132								Yet to be awarded.
36	(Arunachal Pradesh) Khonsa - Changlang line	S/C	132								Yet to be awarded.
37	(Arunachal Pradesh) Khonsa - Longding line	S/C	132								Yet to be awarded.
38	(Arunachal Pradesh) Khupi - Seppa line	S/C on D/C	132								Yet to be awarded.
39	(Arunachal Pradesh) Likabali - Niglok line	S/C on D/C	132								Yet to be awarded.
40	(Arunachal Pradesh) LILO of Daporijo - Along 132 KV S/C at Basar	S/C on D/C	132								Yet to be awarded.
41	(Arunachal Pradesh) Miao - Namsai (PG) line	S/C on D/C	132								Yet to be awarded.
42	(Arunachal Pradesh) Naharlagun - Banderdewa line	S/C on D/C	132								Yet to be awarded.
43	(Arunachal Pradesh) Naharlagun - Gerukamukh line	S/C on D/C	132								Yet to be awarded.
44	(Arunachal Pradesh) Niglok - Pasighat New (Napit)	S/C on D/C	132								Yet to be awarded.
45	(Arunachal Pradesh) Palin - Koloriang line	S/C on D/C	132								Yet to be awarded.
46	(Arunachal Pradesh) Pasighat New (Napit) - Pasighat Old	S/C on D/C	132								
47	(Arunachal Pradesh) Pasighat Old - Mariyang line	S/C on D/C	132								Yet to be awarded.
48	(Arunachal Pradesh) Rilo - Sagali line	S/C on D/C	132								Yet to be awarded.
49	(Arunachal Pradesh) Rilo - Seijosa line	S/C on D/C	132								Yet to be awarded.
50	(Arunachal Pradesh) Roing (PG) - Anini line	S/C on D/C	132								Yet to be awarded.
51	(Arunachal Pradesh) Roing (PG) - Dambuk line	S/C on D/C	132								Yet to be awarded.
52	(Arunachal Pradesh) Sagali - Naharlagun line	S/C on D/C	132								Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
53	(Arunachal Pradesh) Seppa - Rilo line	S/C on D/C	132								Yet to be awarded.
54	(Arunachal Pradesh) Tawang - Lumla line	S/C on D/C	132								Yet to be awarded.
55	(Arunachal Pradesh) Tezu (PG) - Halaipani line	S/C on D/C	132								Yet to be awarded.
56	(Arunachal Pradesh) Yingkiong - Tuting line	S/C on D/C	132								Yet to be awarded.
57	(Arunachal Pradesh) Ziro (PG) - Palin line	S/C on D/C	132								Yet to be awarded.
58	(Arunachal Pradesh) Ziro (PG) - Ziro New line	S/C on D/C	132								Yet to be awarded.
59	(Arunachal Prades) Seppa - Bameng line	S/C on D/C	132								Yet to be awarded.
60	(Assam) Amingaon - Hazo line	D/C	132								Yet to be awarded.
61	(Assam) Dhemaji - Silapathar line	S/C on D/C	132								Yet to be awarded.
62	(Assam) Kahilipara - Guwahati Medical college (Including 2 km cable)	D/C	132								Yet to be awarded.
63	(Assam) Kamakhya - Paltan Bazar	S/C	132								Awarded.
64	(Assam) LILO of Golaghat - Bokajan line at Sarupathar	S/C	132								Yet to be awarded.
65	(Assam) LILO of Jorhat (Gormur) - Nazira at Teok.	S/C on D/C	132								Yet to be awarded.
66	(Assam) LILO of Kamalpur - Sishugram line at Amingaon S/S	S/C	132								Yet to be awarded.
67	(Assam) LILO of one circuit of Rangia - Rowta line at Tangla	D/C	132								Yet to be awarded.
68	(Assam) Rupai - Chapakhowa line (including 2 km cable)	D/C	132								Yet to be awarded.
69	(Assam) Sonabil - Tezpur (New) line	D/C	132								Yet to be awarded.
70	(Maghalaya) LILO of both circuits of MLHEP - Khliehriat line at Mynkre	D/C	132	34	99				SEP-19	SEP-19	
71	(Maghalaya) Phulbari - Ampati line	D/C	132	138	239				SEP-19	SEP-19	
72	(Manipur) Imphal (PG) - Ningthoukhong line	D/C	132								Yet to be awarded.
73	(Manipur) Kakching - Churachandpur (2nd ckt) line	D/C	132								Yet to be awarded.
74	(Manipur) Kakching - Kongba (2nd Ckt) line	D/C	132								Yet to be awarded.
75	(Manipur) LILO of one circuit of Kongba - Kakching line at Thoubal S/S	D/C	132								Yet to be awarded.
76	(Manipur) LILO of Yurembam (Imphal-State) - Karong line at Gamphajol	S/C	132								Yet to be awarded.
77	(Manipur) Rengpang - Tamenlong line	S/C on D/C	132								Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
78	(Manipur) Yaingangpokpi - Kongba (2nd Ckt) line	D/C	132								Yet to be awarded.
79	(Manipur) Yuremum - Karong - Mao (Manipur - Nagaland border) section of Yuremum-Karong-Kohima line	S/C	132								Yet to be awarded.
80	(Mizoram) Chawngte - S. Bungtlang line	S/C	132								Yet to be awarded.
81	(Mizoram) Lungsan - Chawngte line	S/C	132								Yet to be awarded.
82	(Mizoram) W. Phaileng - Marpara line	S/C on D/C	132								Yet to be awarded.
83	(Nagaland) LILO of Kohima - Meluri (Kiphire) at New Kohima	S/C	132								Yet to be awarded.
84	(Nagaland) LILO of Kohima - Wokha line at New Kohima	S/C	132								Yet to be awarded.
85	(Nagaland) LILO of Mokokchung (Nagaland) - Mariani (Assam) line at Longnak	D/C	132								Yet to be awarded.
86	(Nagaland) New Kohima (Zadima) - New Secretariat Complex Kohima line	D/C	132								Yet to be awarded.
87	(Nagaland) Tuensang - Longleng line	S/C on D/C	132								Yet to be awarded.
88	(Nagaland) Wokha (Doyang River) - Zunheboto - Mokokchung (Nagaland)	S/C on D/C	132								Yet to be awarded.
89	(Sikkim) Dikchu - Parbing line	D/C	132	44	96				MAR-19	MAR-19	
90	(Sikkim) LILO of Rangit - Melli (Power Deptt. Sikkim) 132 kV S/C at Manpur line	D/C	132								Yet to be awarded.
91	(Sikkim) LILO of Rangit - Melli (Power Deptt. Sikkim) 132 kV S/C at Namchi line	D/C	132								Yet to be awarded.
92	(Tripura) Bagafa - Belonia line	D/C	132								Yet to be awarded.
93	(Tripura) Bagafa - Satchand (utilizing the corridor of existing Bagafa - Satchanda 66 kV line)	S/C on D/C	132								Yet to be awarded.
94	(Tripura) Belonia - Sabroom line	S/C	132								Yet to be awarded.
95	(Tripura) Kailasahar - Dharmanagar line	D/C	132								Yet to be awarded.
96	(Tripura) LILO of Agartala (79 Tilla) - Dhalabil (Khowai) line	S/C	132								Yet to be awarded.
97	(Tripura) LILO of Ambassa - P.K. Bari at Manu	S/C	132								Yet to be awarded.
98	(Tripura) LILO of one circuit of Surajmaninagar - Rokhia line at Gokulnagar	D/C	132								Yet to be awarded.
99	(Tripura) Rabindra Nagar - Belonia line	D/C	132								Yet to be awarded.
100	(Tripura) Rabindra Nagar - Rokhia line	D/C	132								Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
101	(Tripura) Udaipur - Amarpur line	D/C	132								Yet to be awarded.
102	(Tripura) Udaipur - Bagafa line	D/C	132								Yet to be awarded.
103	(Assam) LILO of Kamalpur - Kamakhya line at Amingaon S/S	S/C	120								Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
POWER GRID CORPORATION OF INDIA LIMITED(PGCIL)											
1	Raigarh (HVDC Stn.) - Pugalur (HVDC Stn.) HVDC Bipole line	HVDC	800	3676	0	0	0			NOV-19	04 out of 10 nos. TL packages awarded. Balance award under progress.
2	Ajmer (new) - Bikaner line	D/C	765	544	739	334	0			MAY-19	Work under progress.
3	Angul - Jharsauguda line	D/C	765	580	790	694	624	145	DEC-15	DEC-17	ROW being faced near Angul end. Huge forest involvement. Working permission awaited.
4	Aurangabad (PG) - Padghe (PG)	D/C	765	570	773	764	746	489	AUG-14	DEC-17	Commissioning matching with down stream Kudus (MSETCL) S/s. MSETCL S/stn. Critical.
5	Aurangabad - III - Aurangabad (PG)	2xS/C	765								
6	Banaskanta - Chittorgarh line	D/C	765	572	841	759	606	48	APR-18	APR-18	Work under progress. Forest clearance awaited.
7	Bhadla - Bikaner line	D/C	765	400	484	16	0			JAN-19	Work under progress.
8	Bhuj Pool - Banaskanta line	D/C	765	618	760	342	126	0	JUL-18	JUL-18	Work under progress.
9	Bikaner - Moga (PG) line	D/C	765	700	1018	221	9			MAY-19	Work under progress.
10	Chilkaluripeta - Cudappah (PSITL - TBCB)	D/C	765	550	735	471	385	73	APR-19	APR-19	Work under progress.
11	Chittorgarh - Ajmer line	D/C	765	422	577	575	567	321	APR-18	MAR-18	Work under progress.Efforts are being made to complete earlier to match with readiness of Ajmer-Ajmer & C'garh - C'garh line. 02 locs. under ROW & 01 loc. under sub judice.
12	Gadarwara - Jabalpor Pool line (Balance Portion from LILO of Seoni - Bina to Jabalpur) (PWTL-TBCB)	D/C	765	187	271	271	271	187	NOV-17	MAY-17	Commissioned 05/17.
13	Gadarwara - Warora PS (PWTL-TBCB)	D/C	765	638	871	602	489	127	NOV-17	NOV-17	Work under progress. Severe ROW problem faced. Forest proposal for Maharastra portion to be cleared.
14	Jabalpur PS - Orai line	D/C	765	721	969	968	954	597	APR-18	APR-18	Efforts are being made to complete earlier.
15	Jharsuguda - Dharamjaygarh line	D/C	765	300	407	335	331	148	DEC-15	DEC-17	Huge forest involvement. Forest clearance awaited. Critical
16	LILO of Agra - Meerut at Aligarh	S/C	765	30	37	18	11		APR-18	APR-18	Efforts are being made to complete earlier.
17	LILO of Kanpur - Jhatikara at Aligarh	S/C	765	37	33	21	14		APR-18	APR-18	Efforts are being made to complete earlier.
18	LILO of Kurnool - Thirvualam line at Cuddapah	D/C	765	194	268	177	113	16		JUL-18	Work under progress.
19	LILO of one ckt of Satna- Gwalior 765KV 2xS/C line at Orai	2xS/C	765	73	104	104	104	69	APR-18	APR-18	Efforts are being made to complete earlier.
20	LILO of Tilaiya - Balia line at Gaya	D/C	765								
21	Nizamabad - Hyderabad line (Part of Wardha - Hyderabad line)	D/C	765	486	664	664	648	387		JUL-17	Work under progress. Efforts being made to complete earlier.
22	Orai - Aligarh line	D/C	765	662	939	860	792	258	APR-18	APR-18	Efforts are being made to complete earlier. Severe ROW problem near urban area.
23	Parli - Solapur (PPTL - TBCB)	D/C	765	236	311	223	157	12	JAN-18	JAN-18	Work under progress.
24	Salem - Madhugiri (PNMTL-TBCB)	S/C	765	219	575	544	514	100	DEC-15	MAR-18	Severe ROW problem being faced. 02 nos. locations in wildlife to be cleared.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
25	Salem Pooling Station - Madhugiri Pooling Station line	S/C	765	245	644	644	639	183	SEP-14	SEP-17	Severe ROW in Karnataka. Obstruction are being removed progressively with the help of Police protection.
26	Tehri Pooling Station - Meerut	D/C	765	4	8	0	0		NOV-17	MAR-18	Engg. in progress.
27	Vemagiri - Chilkaluripeta (PSITL - TBCB)	D/C	765	580	746	377	147		APR-19	APR-19	Work under progress. ROW being faced.
28	Vindhyachal - Jabalpur PS (PJTL - TBCB)	D/C	765	760	1008	652	229	7	JUN-18	JUN-18	Work under progress. ROW being faced in Vindhyachal area.
29	Warora PS - Parli (PPTL-TBCB)	D/C	765	698	919	714	526	77	JAN-18	JAN-18	Work under progress. Severe ROW problem.
30	Leh-Kharu (And LILO of Leh-Nimmo)	D/C	66	17							
31	Ajmer (New) - Ajmer (RVPN) (Quad)	D/C	400	132	200	190	166	66	APR-17	MAR-18	07 locs. under severe ROW problem. Matter already taken up with State administration.
32	Allahabad - Kanpur line	D/C	400	486	652	652	641	413	JUN-16	OCT-17	Severe ROW at both ends.
33	Aurangabad - Boisar line (Q)	D/C	400	690	860	858	847	604	JUL-14	SEP-17	Severe ROW problem is being encountered in grape garden area being resolved progressively with support for State Govt.
34	Banaskanta - Sankhari line	D/C	400	52	59	50	13	0	APR-18	APR-18	Work under progress.
35	Bhadla (PG) - Bhadla (RVPN) line	D/C	400	50	82	7	0			JAN-19	work under progress.
36	Biharshariff (Ckt III & IV) - Kahalgaon (NTPC)	D/C	400	26	42	37	36	20		SEP-17	Bays at NTPC awarded in May'16. Completion of bay by NTPC delayed.
37	Both ckts of IInd LILO D/C portion of Simhadri - Vijayawada 400kV line at Vimagiri-i (AP) shall be LILOed at Vimagiri-II (PG)	D/C	400	56	45	29	11			JUL-18	Work under progress. Efforts being made to complete earlier i.e.by Mar'18.
38	Both ckts of Ist LILO D/C portion of Simhadri - Vijayawada 400kV line at Vimagiri-I (AP) shall be LILOed at Vimagiri-II (PG) - D/C portion (1.8 Km) & multi Ckt. portion (13.2 Km).	D/C	400	61	56	43	31			JUL-18	Severe ROW problem issue being faced.
39	Chilkaluraipeta - Narasaraopeta (PSITL - TBCB)	D/C	400	84	119	0	0		APR-19	APR-19	Foundation work commenced.
40	Chittorgarh (New) - Chittorgarh (RVPN) (Quad) line	D/C	400	98	136	136	99	45	APR-17	MAR-18	Work under progress.
41	Cuddapah - Hindupur (Q)	D/C	400	360	483	297	247	35		JUL-18	Work under progress.
42	Cuddapah - Madhugiri (PSITL - TBCB)	D/C	400	476	652	250	129		APR-19	APR-19	ROW being faced.
43	Dehradun - Abdullapur	D/C	400	178	247	247	242	155	NOV-14	SEP-17	01 loc. in Saharanpur Distt. under severe ROW. Delay in tree cutting by forest deptt. in Uttrakhand affected stringing.
44	Dharmapuri (Salem New) - Somanahalli	D/C	400	244	335	325	286	171	AUG-14	DEC-17	Severe ROW problem faced in Karnataka. With the support of state Govt. ROW issues are being resolved.
45	Dulhasti - Kishenpur	D/C	400	115	340	338	330	107	NOV-14	SEP-17	Severe ROW at 02 locs. in Doda Distt. since beginning. State admn. help required to resolved ROW issue.
46	Durgapur-Jamshedpur (Balance Portion)	D/C	400	314	434	434	434	314		APR-12	Line (279 Ckm) commissioned in April'12.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
47	Edamon (KSEB) - Muvattupuzha (PG)	D/C	400	297	350	179	105	29	NOV-08	SEP-18	Severe ROW problem (long pending). Problem being addressed progressively as per latest Revised G.O. of 30.07.15 (compensation to be done on land value, to be finalised by concerned DC with the support of State Govt.). Works under progress..
48	Extn. Kudankulam APP - Tirunveli (Q)	D/C	400	133	188	187	168	60		MAY-18	Work under progress.
49	Farakka - Baharampur (Twin HTLS)	D/C	400	160	229	106	87	4		APR-18	Work under progress.
50	Farakka - Malda	D/C	400	86	0			86	NOV-16	MAR-16	Line charged in Mar'16.
51	Jameling - Alipurduar line (Q) (India Side)	D/C	400	397	471	207	67			JAN-18	Work under progress. Forest clearance awaited. Critical (proposal submitted).
52	Kakarapar APP - Navsari line	D/C	400	77	109	109	109	77	OCT-16	MAY-17	Commissioned 05/17. (01 Ckt. commissioned & 2nd ckt. ready. Pending completion of Kakrapar APP).
53	Kakrapar APP - Vapi line	D/C	400	234	326	326	326	234	OCT-16	MAY-17	Commissioned 05/17. (01 Ckt. commissioned & 2nd ckt. ready. Pending completion of Kakrapar APP).
54	Kameng - Balipara line	D/C	400	114	150	148	143	93	AUG-13	DEC-17	ATS slowed-down to the extent possible to match Generation. (Kameng HEP , ant. by Dec'17).
55	Kishenpur - New Wanpoh line (132 KM D/C + 7 KM Multi Ckt)	MC+D/C	400	278	399	399	399	279	JUL-13	JUN-17	Erection completed. Testing under progress.
56	Kishenpur - Ratle, (Dulhasti-Kishenpur Second Ckt stringing extending up to Ratle HP)	S/C	400								
57	Kota - Jaipur (South)	D/C	400	356	495	460	408		NOV-17	NOV-17	Work under progress. Forest clearance awaited. Work slow down ATS matching with Generation .
58	Kurukshetra - Jind line (Q)	D/C	400	190	265	264	261	114	MAR-18	MAR-18	Work under progress.
59	Lara STPS - Champa pooling Station line (Q)	D/C	400	224	306	306	306	219	APR-17	JUN-17	Work under progress.
60	LILO of Both ckt of Rourkela - Raigarh (2nd line) at Jharsaguda (Sundargarh)	D/C	400	136	200	99	85	22		APR-19	Work under progress.
61	LILO of Bellary - Tumkur (Vasantnarsapur) line (Q) at Tumkur Pool.	D/C	400	107	141	103	68			DEC-18	Work under progress.
62	LILO of Both Ckt Cuddapah - Hindupur line (Q) at NP Kunta S/S	D/C	400	38	27	23	23	16		OCT-17	Commissioning matching with Gen. Project (expected by Oct'17). Work under progress.
63	LILO of Both Ckt of Bamnauli - Samaypur at Tughlakabad	D/C	400	70	112	0	0		JUL-17	OCT-18	Award placed. Commissioning matching with Sub station. Delay in land acquisition (land hand-over in Aug'16). Major portion in forest. Clearance required to start of work.
64	LILO of Both Ckt of Bawana - Mandola at Rajghat	D/C	400		87	0	0		MAY-17	JUN-19	Award placed. Engg. in progress. Commissioning matching with S/stn. (S/S land hand-over in Dec'16).
65	LILO of Both ckto of Mundra UMPP - Limbdi (Triple) at Bachau.	D/C	400	71	72	70	40	4		JUL-18	Work under progress. Severe ROW problem.
66	LILO of Farakka - Jeerat line at Baharampur	S/C	400	3	5	0	0	0		APR-18	Award placed in Apr'16. Engg. in progress.
67	LILO of Farakka - Jeerat line at Sagahdighi	S/C	400	30	52	0	0	0		APR-18	Award placed in Apr'16. Engg. & survey under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
68	LILO of Gooty - Tumkur (Vasanthnarsapur) line (Q) at Tumkur Pool.	D/C	400	3	4	4	0			DEC-18	Award placed in Jun'16. Work under progress.
69	LILO of Hyderabad - Kurnool at Maheshwaram	S/C	400	7	13	13	13	7	MAR-18	DEC-17	Testing under progress. Commissioning matching with Sub station.
70	LILO of Karcham Wangtoo - Abdullapur at Kala Amb (PKATL-TBCB)	D/C	400	2	4	4	4	2	JUL-17	JUL-17	Work completed. LILO shut down required.
71	LILO of Lonikhand (MSETCL)- Kalwa at Navi Mumbai	D/C	400	16	25	25	25	16	SEP-10	DEC-17	Balance portion (02 Kms) of line being executed using under ground cable. Work affected due to water logging. Severe ROW problem being encountered at Navi Mumbai end. Commissioning linked to availability of State down stream system at Navi Mumbai . Critical.
72	LILO of Neelamangla - Hoddy line and LILO of Somanhally - Hoddy at Yelahanka	D/C	400	34	25	25	25	10	JUL-12	SEP-17	During the meeting with DC on 08,09,16. Raitha Sangha Requested to discuss high compensation issue with energy minister. After support from State Govt., compensation survey by Revenue deptt. is in progress. DC order issued. Work yet to be resumed.
73	LILO of one circuit of Dulhasti - Kishenpur at Ratle HEP.	D/C	400								
74	LILO of One ckt of 400 kV Bhadla (RVPN) - Bikaner (RVPN) line at Bikaner (New)	D/C	400	120	21					MAY-19	Award placed in Dec'16. Engg. & survey under progress.
75	LILO of One Ckt of Bamnauli - Jhattikara at Dwarka-I	D/C	400	45	26	0	0		MAY-17	SEP-18	Award placed, Engg. in progress.Commissioning matching with Sub station. Delay in land acqurisation (land hand-over in Aug'16).
76	LILO of Sagardighi - Subhasgram line at Jeerat	S/C	400	2	5	0	0	0		APR-18	Award placed in Apr'16. Engg. in progress.
77	LILO of Somanhally - Hoddy line at Yelahanka	D/C	400	25	25	25	25	10	DEC-15	SEP-17	During the meeting with DC on 08,09,16. Raitha Sangha Requested to discuss high compensation issue with energy minister. After support from State Govt., compensation survey by Revenue deptt. is in progress. DC order issued.Work yet to be resumed.
78	LILO of Subhashgram - Jeerat at Rajarhat	S/C	400	8	16	16	16	8	APR-16	SEP-17	Work almost completed. Testing & commissioning delayed due to work held up due to severe ROW problem & protest by locals who are not allowing to entere in Rajarhat S/S.
79	LILO of Vindhyachal - Jabalpur line (Q) (II Ckt.) at Rewa PS	D/C	400	118	169	152	138	56		OCT-17	Work under progress. Completion matching with Gen. project (ant. by Oct'17).
80	LILO of Vishnu Prayag - Muzaffarnagar at Tapovan Vishnugarh HEP	D/C	400								
81	LILO of Wardha - Parli at Warora PS (PWTL-TBCB)	2xD/C	400	186	269	227	191	60	NOV-17	NOV-17	Work under progress.
82	Lower Subhansiri - Biswanath Chariyali line -I	D/C	400	335	444	329	228	64	AUG-13	MAR-18	Completion matching with Gen. (Sch. uncertain). Works stand still on a/c of localm disturbance /agitation against big dam. Generation sch. uncertain.
83	Lower Subhansiri - Biswanath Chariyali line -II	D/C	400	348	465	327	196	35	AUG-13	MAR-18	Completion matching with Gen. (Sch. uncertaion).Works stand still on a/c of local disturbancec /agitation against big dam. Gen. schedule uncertain.
84	Lucknow - Kanpur line	D/C	400	320	449	449	449	320	JUN-16	MAY-17	Commissioned 05/17.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
85	Madhugiri - Yelhanka	D/C	400	132	178	131	101		JUN-14	MAR-18	Severe ROW in Karnataka. Re-tendering done & award for balance work under progress.
86	Mauda-II - Betul (Quad) line	D/C	400	386	551	550	543	354	MAY-16	JUN-17	Work under progress. Severe ROW problem being faced in Maharastra area.
87	Mohindergarh - Bhiwani line	D/C	400	120	183	43	0			AUG-18	Award placed in Aug'16. Work under progress.
88	Mundra UMPP - Bhuj Pool line	D/C	400	190	257	38	1			DEC-18	Award placed in Aug'16. Work under progress.
89	Nabinagar-II - Gaya (Q)	D/C	400	204	245	200	132	24		DEC-17	Work under progress. Efforts being made to complete earlier to matching with Gen. Unit-I.
90	Nabinagar-II - Patna (Q)	D/C	400	278	390	258	222	0		JUN-19	Work under progress.
91	Neyveli TS-II - Neyveli TS-I	D/C	400	14	0	0	0		JUL-15	NOV-15	
92	Orai - Orai (Q)	D/C	400	76	115	112	103	68	APR-18	APR-18	Efforts are being made to complete earlier.
93	Padghe (PG) - Padghe (Kudus) line (Q)	D/C	400	32	46	46	46	32	AUG-14	DEC-17	Line completed in Feb'17. Commissioning matching with A'bad-Padghe line & readiness of Kudus S/S of MSETCL.
94	Parli - Parli (Q) (PPTL -TBCB)	D/C	400	36	52	28	23		JAN-18	JAN-18	Work under progress. Severe ROW problem.
95	Pipalkoti HEP - Pipalkoti (THDC) (Kuwari Pass)	D/C	400								
96	Punatsangchu-I - Alipurduar	D/C	400	128	178	168	154	43	JAN-15	MAR-18	Gen. expected beyond 2017-18. Work slowed-down to the extent possible to match Generation.(Ph.-II ant. by Mar'18)
97	Rajarhat - Purnea (with one LILO at Gokarana and another at Farakka)	D/C	400	953	1328	1271	1214	7117	APR-16	SEP-17	Farakka - Gokarna portion of 400KV D/C Rajarhat - Purnea line (236 Ckm) including both LILO's at Farakka & Gokarna commissioned in Mar'17. Severe ROW problem at Rajarhat as well as in Jharkhand area. Processing of forest case in Jharkhand slow. Work in Rajarhat area at standstill due to severe ROW.
98	RAPP - Kota line	D/C	400	90	133	130	125	64	MAR-15	AUG-17	Work slowed-down to the extent possible.
99	Sasaram - Deltonganj line	D/C	400	392	523	523	522	388	NOV-12	DEC-17	Completion matching with Daltonganj S/S delayed due to non-availability of S/S land (land acquired in May'15). Construction of down stream 220KV line of state critical.
100	Sholapur STPP - Sholapur line - II	D/C	400	25	40	35	32	17	MAR-17	JUN-17	Severe ROW faced in the line.
101	Silchar - Melriat (New) line (charged at 132KV)	D/C	400	288	456	419	334	155	DEC-12	FEB-18	Major portion of line is in forest. severe ROW in vicinity of Aizwal town due to influential local owner. Delay in tree cutting affecting site progress.
102	Siliguri - Purnea	D/C	400						SEP-13	SEP-16	
103	Singrauli - Allahabad line	S/C	400	152	436	304	260	58	JUN-16	FEB-18	Work under progress. ROW at Singrauli end.
104	Solapur STPP - Solapur line - II (Q)	D/C	400	25	40	35	32	17		JUN-17	Work under progress.Severe ROW problem.
105	Srikakulam - Garividi (PSITL - TBCB)	D/C	400	286	394	195	127		APR-19	FEB-19	Work under progress.
106	Tapovan Vishnugadh - Kunwari Pass	D/C	400								
107	Tehri Gen. - Tehri Pooling Station (Q)	D/C	400	14	38	30	27	1	NOV-17	MAR-18	Work under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
108	Tirunelveli PS - Tuitcorin PS (Quad) line-1	D/C	400	114	33	23	20	0	APR-17	MAR-18	Due to delay in Generation. Work has been slowed-down to match with Generation (ant. by Mar'18).
109	Tirunelveli PS - Tuitcorin PS (Quad) line-2	D/C	400	116	34	29	21	0	APR-17	MAR-18	Due to delay in Gen. Work has been slowed-down to match with Generation (ant. by Mar'18).
110	Tumkur (Pavagada) Pool - Hiriyur	D/C	400	218	300	194	130			DEC-18	Work under progress.
111	Vapi (PG) - Kala - Kudus D/C line	D/C	400	149	241	219	195	164		DEC-17	Severe ROW problem. Permission to work obtained in Dec'15. Kudue S/stn. being implemented by MSETCL. Critical.
112	Kishanganga - Amargarh	D/C	220	84	148	112	75	5	JUL-17	NOV-17	Work affected due to disturbance in Kashmir since Jul'16 & slow process to resolve compensation issue. State/MoP help required. All efforts shall be made to complete line matching with Gen.(ant. by Nov'17).Secretary PDD intimated that possession of land at the remaining tower locations and disbursement of compensation in two distts Bandipora and Baramulla shall be completed by the end of May'17
113	Kishanganga - Wagoora	D/C	220	228	248	95	45		MAR-18	MAR-18	Work affected due to disturbance in Kashmir since Jul'16 & slow progress. To resolve compensation issue. State/MOP help required.Critical
114	LILO of Agra - Bharatpur 220kv S/C at Agra	S/C	220	109	173	157	152	659	JUL-17	JUL-17	Work under progress. Severe ROW problem in 6 Km area near Agra end. State admn. help required. Critical
115	NLC - Karaikal line	D/C	220		316	91	58			NOV-17	Work under progress.
116	Purnea - Purnea (New)	D/C	220	2							
117	LILO of Aizwol (PG) - Zemabawk at Melriat (PG)	D/C	132	30	17	14	13	3	DEC-12	FEB-18	Package re-awarded in Jun'16. 01 loc. ROW problem. Work under progress.
118	LILO of Gangtok - Melli at Rangpo	S/C	132	19							
119	LILO of Jiribam - Aizawl at Turial	D/C	132								
120	LILO of Ranganadi - Nirjuli at Pare HEP	D/C	132	3				3		MAR-17	completed in March 2017
121	Melriat (New) - Sihmui line	D/C	132	12	23	15	8	0	DEC-12	FEB-18	Package re-awarded in Jun'16.Down stream line at Sihmui needs to be expedite. Work commenced.
122	Pasighat - Roing line.	S/C on D/C	132	102	347	347	347	104	DEC-12	MAY-17	Line completed. Testing under progress.
123	Roing - Tezu line	S/C on D/C	132	73	244	244	244	72	APR-12	SEP-17	Line checking under progress.
124	Silchar - Hailakandi (Contingency arrangement)	D/C	132	60	109	101	93	39		DEC-17	Part line (35 Ckm) commissioned through contingency in Jun'12. Balance work re-award in Nov'16. Severe ROE problem in balance work.
125	Tezu - Namsai line.	S/C on D/C	132	96	332	329	315	70	DEC-12	FEB-18	Progress affecetd due to ROW problem & geographical condition. Tree cutting affecteing progress. Due to non-availability of downstream line, line shall not be utilized.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
126	Wardha - Aurangabad (on 1200 kV)	D/C	1200	696	961	950	916	506	OCT-12	FEB-18	Contract terminated 01 out of 02 packages due to unsatisfactory performance and fresh tender taken up. The package subsequently bifurcated into two part. Ist part awarded in Dec'14 and second part in Feb'15. The remaning 01 pkg. also terminated in Aug'15 due to poor performance. However contract was revived in Feb'16. Severe ROW being encountered.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ASSAM ELECTRICITY GRID CORP. LIMITED(AEGCL)											
1	220 kV line on D?C tower from Sonabil to Biswanath Chariali	S/C	220	40	126	94	0	0		JUN-17	Survey for compensation of land/ zirat is in progress
2	Bongaigaon TPS - Rangia (Salakati)	D/C	220	326	517	512	510	211	JAN-13	JUN-17	overall 89 percent completed. All normal foundation completed. 5 nos of pile foundation completed.
3	LILO of one ckt Samaguri - Sarusajai line at Sonapur S/S	D/C	220	27	43	41	40	0	DEC-13	JUN-17	RoW issues and harvesting followed by pre monsoon rainfall are reasons to be attributed for delaying.
4	132 kV LILO to Barpeta GSS from 132 kV Dhaligaon- Bornagar line (Package-A)	D/C	132	24	96	21	0	0		APR-18	ROW survey is in progress. 80 percent material supplied.
5	Agia-Sonapur (Hatchingmari) S/C line D/C tower	S/C	132	103	371	195	124	0		APR-17	80 percent of supply material reached site for Pkg A and B respectively.
6	Barnagar-Barpeta line on D/C tower	D/C	132	68	0	0	0	0		JUL-17	Detail survey completed.
7	BTPS - Kokrajhar line	S/C on D/C	132	10	39	39	39	10	DEC-13	JAN-16	Line charged on 30.06.2016
8	BTPS (salakati)-APM line S/C on D/C tower	S/C	132	42	163	102	0	0		AUG-17	Part of material is supplied
9	Hailakandi-Karimganj line on D/C tower	S/C	132	26	83	12	0	0		JUN-17	Part of material is supplied. ROW issue is not resolved.
10	Kokrajhar - Bilashipara - Gauripur	S/C on D/C	132	63	203	203	203	63	SEP-13	JUN-16	Kokrajhar to Bilashipara charged on 24.06.16 and Bilashipara to Gauripur charged on 14.06.2016
11	Kukurmara - Azara line	S/C on D/C	132	5	24		0	0	DEC-11	MAR-16	Check survey done. Profile drawing approved.
12	Kukurmara(Mirza)-Boko	S/C on D/C	132	6	29	5	0	0		APR-17	Check Survey from LoC 1 to 17 approved
13	LILO of both ckt of Depota - Gohapur at Sonabil S/S	2xD/C	132	5	6	6	6	1	NOV-13	JUN-16	in progress.
14	LILO of one ckt of Rowta-Depota at Dhekiajuli	S/C	132	2	8	0	0	0		JUL-17	One tower excavation work completed
15	LILO of one ckt. of Rowta-Depota line-1 at Dhekiajuli (Pkg B)	D/C	132	2	8	0	0	0		JUL-17	Contract agreement signed on 18.04.2016
16	Sonapur - Chandrapur line	D/C	132	28	55	51	46	0	NOV-13	JUN-17	Railway crossing/ ROW/ compensation issue..
17	Sonapur - Jagirod line	D/C	132	52	106	98	64	0	NOV-13	JUN-17	Compensation/ Row issue.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
BIHAR STATE ELECTRICITY BOARD(BSEB)											
1	LILO of (Quad) Barh - Patna at Bakhtiyarpur (New)	D/C	400	5							
2	Bakhtiyarpur (New) - Fatuha (BSPTCL)	D/C	220	38							
3	Bakhtiyarpur (New) - Hathidah (New)	D/C	220	52							
4	Bakhtiyarpur (New) - Sheikhpura (New)	D/C	220	51							
5	Barauni TPS Exte. - Hazipur	D/C	220	214	403	376	362	144	JUN-16	SEP-17	Work under progress
6	Begusarai-Purnea	D/C	220	372	583	506	455	130	SEP-03	AUG-17	work under progress
7	Bihta (New) - Bihta	D/C	220	36	74	20	5	0	JUL-15	JUN-17	Work under progress
8	Bihta-Sipara (New)	D/C	220	118	207	126	111	12		NOV-17	
9	Darbhangha - Darbhanga	D/C	220	6	15	13	13	0	MAR-16	JUN-17	
10	Darbhangha - Motipur	D/C	220	220	401	401	401	218	DEC-15	FEB-17	Completed & Charged
11	Darbhangha - Samastipur (New)	S/C on D/C	220	47	176	176	176	46	MAR-16	APR-17	Line completed & charged
12	Darbhangha - Supaul/Lokhi	D/C	220	176	327	326	325	170	JUN-16	JUL-17	
13	Gaurichak - Bihta (New)	D/C	220	86	148	127	115	42		JUN-17	
14	Karmnasa (New) - Pusauli (BSPTCL) (TM)	D/C	220	60							
15	Kishanganj (New) - Madhepura	D/C	220	284	510	502	482	160	JUN-16	JUN-17	work under progress
16	LILO of 1st ckt. Darbhanga-MTPS at Motipur	D/C	220	72	139	139	139	72		APR-17	Line completed and charged
17	LILO of 2nd ckt. Darbhanga-MTPS at Motipur	D/C	220	56	112	112	112	56		APR-17	line completed and charged
18	LILO of 2nd ckt Pusouli (PG) - Ara (PG) at Pusouli (New).	D/C	220	5	19	19	19	5	MAY-15		Completed.
19	LILO of Both ckt of Biharsharif - Begusarai at BTPS Extn.	D/C	220	4	9	5	2	0		DEC-16	
20	LILO of Both Ckt of Purnea - Begusarai at BTPS Extn	D/C	220								work yet to be awarded
21	LILO of Darbhanga - Kanti at Motipur	D/C	220	130	251	251	251	130	DEC-15	APR-17	Completed & charged
22	LILO of Gaya (PG) - Sonenagar at both Bodhgaya (BSPTCL) and Chadauti (New)	D/C	220	62							
23	LILO of Purnea (PG) - Khagaria (New) at Korha (New)	D/C	220	60							
24	LILO of Sasaram - Sahupuri at Karmnasa (New)	D/C	220	8							
25	Madhepura - Lokhi	D/C	220	124	216	214	214	106		AUG-17	Work under progress
26	Muzaffarpur (PG) - Chhapra (New)	D/C	220	100							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
27	Patna (PG) - Gourichak	S/C on D/C	220	1	3	3	3	1	MAR-15	JUN-17	Line completed and will charge very soon
28	Pusouli (New) - Dehri	D/C	220	62	169	122	100	2	MAY-15	DEC-16	
29	Raxaul (New) - Gopalganj (TM/ Single Zebra)	D/C	220	130							
30	Saharsa (New) - Begusarai	D/C	220	160							
31	Saharsa (New) - Khagaria (New)	D/C	220	80							
32	Sitamarhi (New) - Motihari (New)	D/C	220	120							
33	Sitamarhi(New) - Motipur	D/C	220	140							
34	Sitamarhi (New) - Raxaul (New) (Twin Moose)	D/C	220	160							
35	Betia-Raxaul (2nd circuiting)	D/C	132								Completed
36	Motihari-Bettia	D/C	132	79	143	143	143	79		MAY-17	completed
37	Motihari-Motihari	D/C	132	78	142	142	142	77		JUN-17	
38	Motihari-Raxaul	D/C	132	119	215	209	209	94		MAY-17	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
CHHATTISGARH STATE POWER TRANSMISSION CO. LTD.(CSPTCL)											
1	LILO of Raita- Jagdalpur at Dhamtri	D/C	400	5							Tender in Process
2	2nd circuiting Korba (E) - Vishrampur	D/C	220	155	0	0	0	126	JUN-17	JUN-17	Work is under progress.
3	Bemetera - Mungeli line 2nd circuit	S/C	220	40					MAR-22		Work yet to be started
4	Bilaspur - Mopka DCDS line	D/C	220	80					MAR-22		To be taken up beyond FY 18.
5	Bilaspur - Suhela DCDS line	D/C	220	220					MAR-22		To be taken up beyond FY 18.
6	DCDS Mungeli - Kawardha	D/C	220	77	135	54	8		MAR-18		Work under progress
7	DCDS Raita - Parsada	D/C	220	110					MAR-20		NIT document under process.
8	Dhamtari - Gurur DCDS line	D/C	220	50	0	0	0		MAR-19		Tender in process
9	Jagdalpur - Barsoor DCDS line.	D/C	220	200					MAR-22		Work yet to be started
10	LILO of Bhatapara - Doma at Rita (400kV S/s)	D/C	220	30					MAR-22		To be taken up beyond FY 18.
11	LILO of Gurur - Barsoor at Narayanpur	D/C	220	2	0	0	0		MAR-20		Tender in Process.
12	LILO of Mopka - Bharatpur at Bilaspur (on Multi circuit tower)	D/C	220						MAR-20		Work order issued.
13	LILO of Mopka - Siltara at Bilaspur (on Multicircuit tower)	D/C	220	20					MAR-20		Work order issued.
14	LILO of Mopka - Siltara line at Raita.	D/C	220	30					MAR-22		To be taken up beyond FY 18.
15	LILO of Urla - PGCIL at Borjhara	D/C	220	8	6	0	0		MAR-19	DEC-17	Work order issued
16	LILO Urla - Khedamara (Bhilai) at Borjhara	M/C	220	1	0	0	0		DEC-17		Order places on 21.04.2017.
17	Mungeli - Kawardha DCDS line	D/C	220	110					MAR-20		Work yet to be started
18	Raita - Rakhi DCDS line on multi ckt tower	D/C	220	140					MAR-22		To be taken up beyond FY 18.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DADRA AND NAGAR HAVELI ELECTRICITY DEPARTMENT(DNH)											
1	LILO of Vapi - Khadoli line at Vaghchhipa s/s	D/C	220	5						MAR-18	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DAMAN AND DIU ELECTRICITY DEPARTMENT(DANDD)											
1	Magarwada - Ringanwada	D/C	220	11						MAR-18	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DELHI TRANSCO LIMITED(DTL)											
1	Bawana - Shalimarbagh	D/C	400	10						MAR-20	
2	LILO of Bamnauli - Tughlakabad at Rangpuri	M/C	400	32						MAR-22	
3	LILO of Bawana - Rajghat at Gopalpur	D/C	400	1						MAR-20	
4	Bamnauli - Dhansa	M/C	220	4						MAR-22	
5	Bawana - Kanjhawala at Barwala	D/C	220	1						MAR-23	
6	Budella - Punjabi Bagh	M/C	220	7						MAR-18	
7	Dwarka - Budella	D/C	220	12						MAR-19	
8	Dwarka - Janakpuri (U/G Cable)	D/C	220	5						MAR-20	
9	Harsh Vihar - Patparganj & LILO at Preet Vihar	2xD/C	220	14						DEC-16	work completed
10	Harsh Vihar - Preet Vihar	D/C	220						FEB-16		
11	IP - Karolbagh	D/C	220	9						MAR-19	
12	IP-Park Street-Electric Lane (Cable)	S/C	220	16						MAR-17	
13	Karolbagh - Subzi Mandi (U/G Cable)	D/C	220	5						MAR-21	
14	Kashmirigate - Chandrawal (U/G Cable)	D/C	220	4						MAR-19	
15	Kashmiri gate - IP Tower	M/C	220	9						MAR-18	
16	LILO of 2nd Ckt Kanjhawala - Njafgarh at Mundka	D/C	220	7						MAR-21	
17	LILO of AIIMS - Ridge Valley at R.K. Puram	D/C	220	5						MAR-21	
18	LILO of Badarpur TPS - Mehrauli at Tughlakabad	D/C	220	4						MAR-18	
19	LILO of Bamanuli - Naraina at PPK-III	2xD/C	220	1						MAR-17	
20	LILO of Bamnauli - Najafgarh at Budella	D/C	220	12						MAR-18	
21	LILO of Bamnauli - Najafgarh at PPK-II	D/C	220	4						MAR-17	
22	LILO of Bamnauli - Naraina at PPK-I	D/C	220	1						MAR-17	
23	LILO of first ckt of double ckt of Pragati - Sarita Vihar at maharani Bagh	D/C	220						MAR-15		
24	LILO of Gopalpur - Subzi Mandi at Chandrawal	D/C	220	1						MAR-19	
25	LILO of Maharanibagh - Gazipur at Mayur Vihar	D/C	220	0						MAR-22	
26	LILO of Maharanibagh - Masjid Moth at Nehru Place	D/C	220	0						MAR-21	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
27	LILO of Maharaniabagh - Sarita Vihar at Jasola	2xD/C	220	6						MAR-20	
28	LILO of Mandola - Gopalpur at Budhpur/Nathupura	D/C	220	2						MAR-22	
29	LILO of Narela - Mandola at Tikri Khurd	D/C	220	3						MAR-18	
30	LILO of one ckt of Bamnauli - Najafgarh at Pappankalan-II	S/C	220						MAR-15		
31	LILO of one ckt of Bamnauli - Naraina Ckt-I at Pappankalan-I	S/C	220						MAR-15		
32	LILO of Pragati - Sarita Vihar at Maharaniabagh	D/C	220	1							
33	LILO of Tughlakabad - Mehrauli at Maidan Garhi	M/C	220	1						MAR-21	
34	Lodhi Road - IP Tower	D/C	220	8						MAR-17	
35	Okhla - Tughlakabad	D/C	220	10						MAR-18	
36	Punjabi Bagh - Janakpuri (U/G Cable)	D/C	220	8						MAR-20	
37	Ridge Valley - Naraina (2nd Ckt)	D/C	220	4						MAR-21	
38	Shalimarbagh - Mangolpuri - Bundella	D/C	220	12						MAR-20	
39	Shalimarbagh - Sanjay Gandhi Transport Nagar	M/C	220	5						MAR-19	
40	Tughlakabad - Masjid Moth	M/C	220	7						MAR-18	
41	Tughlakabad - R.K.Puram (U/G Cable)	D/C	220	12						MAR-20	
42	Vasant kunj - DIAL (Cable)	D/C	220	3						MAR-21	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DEPARTMENT OF POWER ARUNACHAL PRADESH(null)											
1	LILO of Ranganadi - Itanagar at Pare HEP	D/C	132		0	0	0			FEB-17	Erection works completed. Only testing & commissioning left.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
GOA ELECTRICITY DEPARTMENT(ED-GOA)											
1	Colvale - Kadamba - Verna - Cuncolim line	D/C	220	120						MAR-19	Proposals have been forwarded to Government. The aprocal is awaited from Finance Department.
2	Colvale - Tuem	D/C	220	20						MAR-19	Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtatined from the Government.
3	Ponda - Verna	M/C	220	84		0	0	0		MAR-19	Proposals have been forwarded to Government. The aprocal is awaited from Finance Department.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
GUJARAT ENERGY TRANSMISSION CORP. LIMITED(GETCO)											
1	Dhuvaran-Chharodi Line	D/C	765	240						MAR-18	
2	Amreli - Kasor line	D/C	400	460	679	619	549	88		MAR-18	W I P / Severe RoW problems
3	Bhachunda - Bhuj Pool (PG) line	D/C	400	220						MAR-21	
4	Bhachunda - Varsana line (Twin AL-59)	D/C	400	280	499					JUN-20	WIP
5	Bhogat-Kalavad	D/C	400	270	444	0	0	0		MAR-20	WIP
6	Chhara -Keshod	D/C	400	200	0	0	0	0		MAR-22	Yet to award
7	dhuvaran - Fedra (Quad) line	D/C	400	140						MAR-22	
8	Hadala - Shapar line (Twin AL-59)	D/C	400	130	198	15	9			MAR-19	WIP
9	Kosamba- Achhalia	D/C	400	140	0	0	0	0		MAR-17	Yet to award
10	LILO of Adani - Hadala at Halvad	S/C	400	55	136	124	76			DEC-17	WIP
11	LILO of both ckt. Essar - Hadala line at Kalavad S/S	D/C	400	15	26	25	23	14		JUN-17	WIP
12	LILO of both ckt. Kakrapar - Vapi (PG) line at Chikhli S/s (Twin Moose)	D/C	400	80						MAR-22	
13	LILO of both ckt. Mundra - Zerda at Charanka S/s	D/C	400	32						MAR-19	
14	LILO of Kasor-Amerli line at Fedra	D/C	400	80						OCT-22	
15	LILO of Mundra (Adani)- Zerda line at Sankhari	D/C	400	200	45	44	40	1		MAR-17	WIP; Plan change to LILO of one ckt. of 400kV D/C Vadavi-Zerda line at Veloda (Sankhari) S/s having total line length - 29.3 Ckm (Already consider in this report)
16	LILO of Mundra - Hadala at Halvad.	D/C	400	89	136	124	76	0		DEC-17	WIP (Repeated)
17	LILO of one ckt Halvad - Vadavi line at Chharodi S/s (ACSR Twin Moose)	D/C	400	60						MAR-21	
18	LILO of one ckt Jhanor - Navsari at Vav S/s	D/C	400	30	34					JUL-17	WIP
19	LILO of one ckt Kosamba - Chorania at Chharodi (ACSR Twin Moose)	D/C	400	90	132	114	108	52		MAR-18	WIP
20	LILO of one ckt Kosamba-Chorania line at Fedra	D/C	400	46		0	0	0		MAR-19	Yet to award
21	LILO of one ckt of 400 kV D/C Kosamba - Choraina line at 400 kv Sanand-II GIDC S/s	D/C	400	90	132	114	108	52	MAY-16	MAR-18	WIP
22	LILO of one ckt of 400 kV D/C Kosamba - Chorania line at 400 kV Pachchham S/s	D/C	400	46	66	37	31		FEB-17	MAR-18	WIP
23	LILO of one ckt. of planned Ukai - Kosamba line at new s/s near Chikhli	D/C	400	120						MAR-22	
24	LILO of one ckt. of Vadavi-Zerda line at Veloda (Sankhari) S/s	D/C	400	29	45	44	40	1		MAY-17	WIP

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
25	LILO of one ckt. Ukai - Kosamba at Vav S/s	D/C	400	62	106	32	28			JUL-18	WIP
26	LILO of one ckt Wanakbori -Soja line at Prantji S/S	D/C	400	80		0	0	0		MAR-17	Yet to award
27	LILO of SSP- Asoj & SSP -Kasor lines at Achhalia S/S	D/C	400	80		0	0	0		MAR-17	Yet to award
28	LILO of Wanakbori -Soja line at Dehgam (PG) S/S	D/C	400	14	23	0	0	0		MAR-19	LOI given on 30.03.2017.
29	Mundra (Adani) - Zerda line 1	D/C	400	640	997	453	275	0		MAR-18	Severe RoW issue
30	Pipavav-Amreli	D/C	400	150		0	0	0		MAR-17	Yet to award
31	Pooling station -Sankhari	D/C	400	218	265	265	265	192		MAR-17	ne commissioned on 09.03.2017.
32	Salaya (EPGCL generating station)- Halvad	D/C	400	350		0	0	0		MAR-17	Will be in line with generation project which is delayed
33	Sankhari-Prantij	D/C	400	200		0	0	0		MAR-21	Yet to award
34	Shapar - Pachham (Fedra) line (Twin AL-59)	D/C	400	200						MAR-21	
35	Shapoorji Pallonji generating station	D/C	400	220		0	0	0		DEC-16	Generation project is delayed so this evacuation line will be in line with the generation project
36	Soja-Zerda Line	D/C	400	268	447	232	184	0		NOV-18	WIP
37	Vadavi-Halvad	D/C	400	290	411	242	204	124		MAR-18	WIP
38	Vadinar(Essar)- Amreli (Balance)	D/C	400	180	365	309	267	118	NOV-09	DEC-18	Tender invited at risk purchase. Date of NIT is 23.03.2017.
39	Varsana-halvad	D/C	400	237	378	189	145	0		MAR-18	WIP
40	Wanakbori S/y -Wanakbori S/y (existing)	D/C	400	2		0	0	0		MAR-17	Yet to award
41	Wanakbori TPS-Soja	D/C	400	212	343	184	167	0		MAY-18	WIP
42	Amreli - Babara line (AL-59)	D/C	220	50						MAR-20	
43	Amreli - Maglana line	D/C	220	400						MAR-21	
44	Babara - Gondal - II line	D/C	220	320						MAR-20	
45	Babra - Gondal -II line	D/C	220	200						MAR-21	
46	BECL (Padva) - Botad line	D/C	220	188	292	169	115	0		MAR-17	W I P / Severe RoW problems
47	Bhachau - Radhanpur	D/C	220	340		0	0	0		MAR-17	Yet to award.
48	Bhatia - Bhogat line (AL-59)	D/C	220	30						MAR-19	
49	Bhatia - Kalavad line	D/C	220	238						MAR-18	
50	Bhatiya-Kalwad line	D/C	220	238	373	101	59	0		DEC-16	W I P / Severe RoW problems
51	Bhogat - Moti Gop line (AL-59)	D/C	220	140						MAR-20	
52	Bhogat - Ranavav line (AL-59)	D/C	220	150						MAR-20	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
53	Chhara - Dhokadva line	D/C	220	90						MAR-21	
54	Chhara - Veraval line	D/C	220	200						MAR-20	
55	Chhatral - Dhanaj	D/C	220	40		0	0	0		MAR-17	Yet to award
56	Chikhli - Bhilad	D/C	220	170		0	0	0		MAR-17	Yet to award
57	Chorania - Botad	D/C	220	104	196	64	0	0		MAR-18	WIP
58	Chorania - Salejada line (AL-59)	D/C	220								
59	Choraniya - Viramgam	D/C	220	71		0	0	0		MAR-17	Yet to award
60	Fedra - Botad	D/C	220	120		0	0	0		DEC-16	Yet to award
61	Gavasad - Bhayali (DFCC) line	D/C	220	46	91	83	83	41	JAN-16	AUG-16	Work in progress.
62	Gavasad - Salejada line	D/C	220	194	313	268	141	13		MAR-18	W I P / Severe RoW problems
63	Hadala - Rajkot-II	D/C	220	25		0	0	0		MAR-17	Yet to award
64	Halvad - Charadva	D/C	220	60		0	0	0		MAR-17	Yet to award
65	Halvad-Sadla line	D/C	220	76	124	101	99	49		JUN-17	W I P / Severe RoW problems
66	Hazaira (GSEC) - Mota	D/C	220	111	182	107	94	20		AUG-17	Tender under acceptance
67	Jamnagar - Hadala	D/C	220	139	257	226	221	107		MAR-17	WIP
68	Jasdan - Gondal	D/C	220	100		0	0	0		MAR-17	Yet to award
69	Kalavad - Kangasiali line	D/C	220	112						MAR-19	
70	Kalawad-Kangasiyali	D/C	220	112	191	163	146	64		JUN-17	W I P / Severe RoW problems
71	Keshod - Keshod	D/C	220	60		0	0	0		MAR-17	Yet to award
72	Keshod - Timbdi	D/C	220	140		0	0	0		MAR-16	Yet to award
73	Keshod - Veraval line	D/C	220	180						MAR-21	
74	Keshod - Visavadar	D/C	220	120		0	0	0		MAR-17	Yet toaward
75	Kheralu - Dharewada (DFCC) line	D/C	220	53	97	64	36	0	NOV-15	DEC-16	Work in progress.
76	LILO f one ckt. Chandrapura - Godhara line at Halol	D/C	220	20						MAR-20	
77	LILO of Achhaliya-Jambuva line at Vyankatpura (Jarod) S/S	D/C	220	125	113	108	20	76		JAN-18	
78	LILO of Amreli - dhasa line at Botad S/s	D/C	220	100	186	112	33	0	MAY-15	MAR-18	Work in progress.
79	LILO of Bhatia - Kalav ad - Kangasiyali at Khambhalia - II	D/C	220	50		0	0	0		MAR-21	Yet to award
80	LILO of both circuit of 220 kV D/C Nyara - Thebda line at Kalawad S/S	D/C	220	20	20	11	0		NOV-16		Work in progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
81	LILO of both ckt. Kawas - Navsari (PG) line at Vesu S/s (2220kVu/g cable)	D/C	220	5						MAR-18	
82	LILO of both ckt Kawas - Nvasari (PG) line at Khajod S/s	D/C	220	20						MAR-19	
83	LILO of both ckt. Kawas - Vavsari (PG) line at Vesu s/s (2220KV	D/C	220	5							
84	LILO of Both ckt of Tebhda - Nyara line at Moti Gop S/S (M/C line AL-59)	D/C	220	60						MAR-19	
85	LILO of both ckt. Otha - Sagapara line at Talaja	D/C	220	180						MAR-20	
86	LILO of both ckt. Tebhda - Rajkot line at Kalavad S/s	D/C	220	21						MAR-18	
87	LILO of both ckt. Visavadar- Timbdi line at Keshod S/s	D/C	220	100						MAR-21	
88	LILO of Chorania - Gondal at Rajkot-II	D/C	220	25		0	0	0		MAR-17	Yet to award
89	LILO of Chorania - Gondal at Shapar	D/C	220	40		0	0	0		MAR-17	Yet to award
90	LILO of Gavasad - Salejda line at Bil	D/C	220	120						MAR-20	
91	LILO of Godhra -Kadana line at Lunawada	D/C	220	5						MAR-17	
92	LILO of Hadala - Sartanpar - Halvad at Tankara	D/C	220	50		0	0	0		MAR-17	Yet to award
93	LILO of Haldarwa - Zaghadia line	D/C	220	14	26	18	16	0	NOV-15	MAR-17	Work in progress.
94	LILO of Jambuva - Karamsad at Asodar	D/C	220	2		0	0	0		MAR-17	Yet to award
95	LILO of Jamnagar - Jetpur line-I at Sikka	D/C	220	116	178	0	0	0		APR-17	Yet to be awarded.
96	LILO of Jamnagar - Jetpur line-II at Sikka	D/C	220	120	189	171	166	56		JUN-17	WIP. Case of 6 locations is pending in district court
97	LILO of Jetpur - Rajkot at Metoda	D/C	220	5		0	0	0		MAR-17	yet to award
98	LILO of Karamsad - Vartej at Fedra	D/C	220	20	33	0	0	0		SEP-16	AT given on 10.07.15
99	LILO of Karmsad -Vartej at Dhuvaran	D/C	220	60	152	143	94	18		DEC-16	Work in Progress.
100	LILO of Kasor - Vartej line and S/C Karamsad - Vartej line at Pachchaam S/s on M/C tower	S/C on M/C	220	39						MAR-19	
101	LILO of Kasor - Vertej at Fedra	D/C	220	20	33	0	0	0		MAR-16	AT given on 10.07.2015
102	LILO of Keshod - Timbdi line at Veraval	S/C	220	8						MAR-20	
103	LILO of Lalpar - Sartanpar line at Wankaner S/son M/C tower by dismantling of exixting 132 kv S/C Lalpar - Wankaner line	D/C	220	40						MAR-19	
104	LILO of Morbi - Hadala at Tankara	D/C	220	24		0	0	0		MAR-17	Yet to award
105	LILo of Morbi - Hadala line at Makansar S/s	D/C	220	20						MAR-21	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
106	LILO of Navsari-Talangpore line at Utran	D/C	220			0	0	0		APR-17	Yet to award
107	LILO of Navsari - Vav at Popada	D/C	220	17							
108	LILO of of both ckt. GSEG - Kosamba line at Olpad S/s	D/C	220	16						MAR-21	
109	LILO of one circuit of 220 kV D/C Kadana - Godhara line at 220 kV Zalod S/S	D/C	220	124	248	0	0	0	JUN-16		LOA given on 27.06.2016.
110	LILO of one ckt. Amreli - Dhasa line at Gariyadhar	D/C	220	70						MAR-21	
111	LILO of one ckt Gandhinagar TPS - Chhatral line at Vadavi (AL-59)	D/C	220	50							
112	LILO of one ckt Kasor - Gavasad line at Gotri S/s	D/C	220	44						MAR-19	
113	LILO of one ckt. Moti - Paneli - Sardargadh line at Shapur s/s	D/C	220	48						MAR-18	
114	LILO of one ckt of Akrimota - Nakhatrana line at Bhachunda	D/C	220	64	96	61	51			JAN-18	WIP
115	LILO of one ckt of Hadala - Sartanpar line at Wankaner (M/C tower by replacement of existing 132 kV towers) (AL-59)	D/C	220	20						MAR-19	
116	LILO of one ckt of Wanakbori - Asoj at Vyankatpura (Jarod)	D/C	220	28							
117	LILO of one ckt.Ukai (Thermal) - Achhalia line at Virpore	D/C	220	10						MAR-19	
118	LILO of one ckt Vyankatpura - Achhalia line at Kawant	D/C	220	168						MAR-19	
119	LILO of one ckt. Wanakbori - Asoj line at Balsinor	D/C	220	40						MAR-21	
120	LILO of pm ckt. GPPC- Savarkumdla line at Rajula S/s (ACSR Zerba)	D/C	220	10						MAR-18	
121	LILO of pne ckt GPEC - Karamsad Iani at Bil	D/C	220	20						MAR-19	
122	LILO of Salejada - Bhat at Kerala	D/C	220	10		0	0	0		MAR-17	Yet to award
123	LILO of Salejada - Chorania line at Bagodara S/s	S/C	220	5						MAR-18	
124	LILO of Sankhari - Jangral at Veloda (Sankhari)	MC+D/C	220	52	53	53	48	12		JUN-17	WIP
125	LILO of Sartanpar - Wankaner line at Makansar S/s	D/C	220	2						MAR-22	
126	LILO of Savarkundla - Sagapara line at Gariyadhar S/s	D/C	220	15						MAR-22	
127	LILO of Savarkundla - Visavadar at Bagasara S/s	D/C	220	16		0	0	0		MAR-17	Yet to award
128	LILO of Shivalkha - Nanikhakhar at Kukma	D/C	220	34	54	40	40	18	APR-09	JUN-17	WIP
129	LILO of Tappar - Hadala at Navlakhi	D/C	220	10		0	0	0		MAR-17	Yet to award

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
130	LILO of Tappar - Hadala line at Bhachau s/s	D/C	220	6						MAR-18	
131	LILo of Tarapur - Bhilad line at Umargaon	D/C	220	10						MAR-20	
132	LILO of Tarapur - Vapi line at Umargaon	S/C	220	10						MAR-20	
133	LILo of Ukai (Thermal) -Achhalia line - III at Virpore	D/C	220	15						MAR-19	
134	LILO of Ukat (Th) - Achhalia at Achhalia	D/C	220	10	0	0	0	0		MAR-20	Yet to award
135	LILO of Vadavi - Chhatral line at Santej S/s	D/C	220	51	14	14	14	0	AUG-13	MAR-17	Work in progress.
136	LILO of Vadavi - Chhatral & Vadavi - Ganndhinagar TPS at Dhanaj S/s	D/C	220	60						MAR-21	
137	LILO of Vallabhipur - Vartej line at Maglana S/s	D/C	220	20						MAR-20	
138	LILo of Vapi - Bhilad line at Chikhli s/s	D/C	220	150						MAR-19	
139	LILO of Vapi - Chikhli & Bhilad - Chikhli lines at Chikhli	D/C	220	150						MAR-20	
140	LILO of Wanakbori TPS - Zalod line at Savdasna Muvada	D/C	220	270						MAR-22	
141	LILO on one circuit of 220 kV D/C Achhaliya - Vyankatpur line at 220 kV Kawant S/S	D/C	220	168	304	63	20	0	OCT-18	MAR-18	LOI given on 12.04.2016 and work under progress.
142	LLO of 220 kv Vadavi - Chhatral line at Santej S/s	D/C	220	43	74	47	29	0	MAR-14	MAR-17	
143	Nanikhakhar - Varsana - Chitrod	D/C	220	290		0	0	0		MAR-17	Yet to award
144	Palanpur - Amarigadh (DFCC) line	D/C	220	80	144	41	0	0	MAY-16	MAR-17	Work in progress.
145	Palitana - Talaja	D/C	220	90		0	0	0		MAR-17	yet to award
146	Pipava - Bagasara line	D/C	220	160						MAR-21	
147	Pipavav - Otha line	D/C	220	100						MAR-21	
148	Pipavav - Rajula line	D/C	220	80						MAR-21	
149	Pirana (PG) - Barejadi line	D/C	220	50						MAR-20	
150	Pirana (PG) - Gatrad	D/C	220	50		0	0	0		MAR-17	Yet to award
151	Prantij - Agiyol	D/C	220	60		0	0	0		MAR-17	Yet to award
152	Prantij - Dhansura	D/C	220	70		0	0	0		MAR-17	Yet to award
153	Radhanpur -Sankhari line (AL-59)	D/C	220		98	98	98	62			Line charged on 31.03.2017; Update the line name as "LILO of 220kV Radhanpur-Mehsana line at Veloda (Sankhari) S/s"
154	Shapar - Babara line (AL-59)	D/C	220	120						MAR-20	
155	Soja - Joumang (DFCC)	D/C	220		75	51	33	0	AUG-15	DEC-17	Work in progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
156	Suva - Achhalia	D/C	220	140		0	0	0		MAR-17	Yet to award
157	Termination of GPEC - Haldarva at Achhalia	D/C	220	90		0	0	0		MAR-17	Yet to award
158	Termination of one Achhalia- Jambuva line at Jarod	D/C	220	70	125	110	96	9		MAR-17	WIP
159	Utran - Kosamba Line-II	D/C	220	86					DEC-09		
160	Vadavi - Chhatral	D/C	220	13	88	39	32	0		DEC-16	WIP
161	Vadavi - Dhanaj	D/C	220	38	88	62	55	1		JUN-17	plan changed to 220 kV Vadavi -Chatral LILO to 220 kV Santej (Dhanaj) - 50.66 Ckm
162	Vadavi - Sanand (DFCC) line	D/C	220	61	108	35	2	0	APR-15	MAR-17	Work in progress.
163	Vadavi - Viramgam	D/C	220	53		0	0	0		MAR-17	Yet to award
164	Vadodara (PG) - Jambuva line	D/C	220	68						MAR-19	
165	Vadodara (PG) - Vyankatpura line	D/C	220	30						MAR-18	
166	Varsana-Bhachau	D/C	220	60		0	0	0		DEC-16	Yet to award
167	Vataman (PG) - Bagodara line	D/C	220	160						MAR-21	
168	Virpore - Chikhli line	D/C	220	120						MAR-20	
169	Vondh - Radhanpur line	D/C	220	340						MAR-21	
170	Vyankatpura - Halol line	D/C	220	100						MAR-20	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
HARYANA VIDYUT PRASARAN NIGAM LIMITED(HVPNL)											
1	Kirori - Jind line (Ckt-I)	D/C	400	50	149	149	149	50		JUL-17	Ckt 1 is likely to be test charged.
2	Bhiwani - Bhiwani	D/C	220	15	0	0	0	0		JAN-18	Work re-awarded to M/s Isolux on dated 26.08.2016. Route survey under progress. Some crossing profiles submitted for approval.
3	Bhiwani - Isharwal	D/C	220	65	218	61	0	0		JAN-18	Work re-awarded to M/s Isolux on dated 26.08.2016. Route survey under progress. Some crossing profiles submitted for approval.
4	Deepalpur - Rai Khewra at RGEC Kundli S/s	M/C	220	22	0	0	0			MAR-18	ine commissioned on 29.02.2016
5	Jajji - Rai line	D/C	220	51	113	110	110	47		JUL-17	Work in progress.
6	Kaithal (PGCIL) - Neemwala	D/C	220	36	0	0	0			MAY-18	Work awarded and yet to be start
7	LILO of 2nd ckt. YTPP - Abdullahpur line at Rampur Kamboyan line	D/C	220		0	0	0			MAR-18	Work awarded. Work yet to be start.
8	LILO of Bastara - Kaul at Bhadson	D/C	220	60	120	21	0	0		DEC-17	Work in progress
9	LILO of both ckt. Fatehabad - Rania line at Mehna Khera S/s	D/C	220	28	0	0	0			JUL-18	Work allocated to M/s Infra Projects Ltd. Work of stubbing is in progress.
10	LILO of both ckt. Narwana-Mund line at Khatkar (Jind) PGCIL S/s	D/C	220	44	0	0	0			JAN-18	Work re-awarded to M/s Isolux on 26.08.2016. Route survey under progress
11	LILO of both ckt. Palla - Palli at Sector-46 S/s	D/C	220	2	0	0	0			MAR-19	NIT yet to be floated
12	LILO of both ckt. Sec.-72 - Rangla Rajpur line at Roj-ka-Meo	D/C	220	2	0	0	0			MAR-18	Work awarded and yet to be start
13	LILO of Chormar - Fathebad line at Hukmawali	D/C	220	84	169	169	159	71	JUL-13	AUG-17	Loop-Out portion commissioned on 24.06.2016 . Loop-In portion's work in progress.
14	LILO of Dautabad -Mau line at Hub Gurgaon S/s	D/C	220	5	0	0	0			MAR-19	NIT yet to be floated
15	LILO of Dhanoda - Daultabad line at Farukhnagar S/s	D/C	220	10	0	0	0			MAR-19	NIT yet to be floated
16	LILO of FGPP - BBMB Samaypur (PGCIL) line at Sector58 S/s	D/C	220	1	0	0	0			MAR-19	NIT yet to be floated
17	LILO of gurgaon Sec -72 - Sector 52 (A) at Sector 57	D/C	220	1	1	1	0			JUL-17	Work in progress
18	LILO of Kunihar - PGCIL Naggal line at Pinjore S/s	M/C	220	6	44	34	24			DEC-17	Progress of work is slow. Firm has been requested to expedite the work.
19	LILO of Madnpur - Kunihar line at Panchkula sector-32	D/C	220	5	0	0	0			DEC-17	Work has been re-awarded with schedule completion period of one year. Partial route of line has been approved. Final route approval under process.
20	LILO of Narwana - Mund at Khatkar (Jind)	2xD/C	220	44	0	0	0	0		JAN-18	Work re-awarded to M/s Isolux on 26.08.2016. Route survey under progress
21	LILO of one ckt. Badshapur - IMT Manesar line at Gurgaon Sector- 77 S/s	D/C	220		0	0	0			MAR-18	NIT yet to be floated
22	LILO of one ckt. Daultabad-IMT Manesar line at Gurgaon Sec.- 85	D/C	220	5	0	0	0			MAR-18	NIT yet to be floated
23	LILO of one ckt. Nuna Majra - Daultabad at Sec.-107	D/C	220	4	0	0	0			MAR-18	NIT yet to be floated

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
24	LILO of Pehowa - Kaul at Bhadson	D/C	220	74	143	19	0	0		DEC-17	Work in progress
25	Nuna Majra - Nuna Majra	D/C	220	2	0	0	0			MAR-18	NIT yet to be floated
26	Panchgaon 400 kV - Panchgaon 220 kV	D/C	220	1	0	0	0	0		DEC-17	Work has been re-awarded to M/s Isolux . Work yet to be start.
27	Panchgaon (PGCIL) - Panchgaon (HVPNL) line	MC+D/C	220	10	0	0	0			MAR-18	Work re-awarded and yet to be start
28	Panchkula (PGCIL)- Panchkula Sector 32	D/C	220	40	44	35	22	0		DEC-17	Work has been re-awarded with schedule completion period of one year. Work in progress.
29	LILO of Naggal (PGCIL) - Baddi Line at Pinjore	D/C	120	6	46	46	46	6		SEP-17	Work of line has been completed on 20.10.2014 only termination pending at 220 kV sub station Pinjore, which is yet to be constructed.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD.(HPPTCL)											
1	Lahal-Chamera	D/C	400	80					OCT-18	MAR-17	Delay FCA approval.
2	LILO of both ckt. Jhakri Abdullapur at pragati Nagar	D/C	400	3						MAR-17	
3	LILO of one ckt of Nathpa Jhakri - Abdullapur at Swara Kuddu	D/C	400	20					MAR-17	MAR-17	Delay FAC approval pending for the lest three year. Stage -I clearance in July 2015.
4	LILO of Parbati II HEP - Parbati-III Pooling station at Sainj	D/C	400	1						MAY-16	Yet to award.
5	LILO of Wangtoo - Abdullapur line at Wangtoo	D/C	400								
6	Nalagarh -Kunihar	S/C	400	33						MAR-17	
7	Shongtong Karcham HEP - Wangtoo (Quad)	D/C	400	18							
8	Bajoli Holi HEP - Lahal GISS	D/C	220	18					OCT-16	MAR-17	Delay FCA approval. (Work awarded).
9	Charor -Banala	D/C	220	30	80	4	0	0	MAR-17	MAR-17	
10	Dehan-Hamirpur	D/C	220	110					MAR-18	MAR-17	
11	Hatkoti-Pragati Nagar	D/C	220	56					MAR-17	MAR-17	Delay FAC approval.
12	Kairan-Chamera II (PG)	D/C	220	4	20	11	7	0	OCT-15	MAY-17	
13	Kashang - Jangi Pooling Station	D/C	220								Jhangi Pooling Station yet to be awarded.
14	Koti-Karian	S/C	220	35						MAR-17	Delay FCA approval.
15	LILO of both ckt of Kashang -Bhaba line at Wangtoo GIS	D/C	220								
16	LILO of Kasang - Bhbaba at Tidong-I	D/C	220	32	57					DEC-17	Forest are involved and proposal for forest clearance submitted and it under progress for Stage-I clearance . Likely to be issue shortly.
17	LILO of Nalagarh-Baddi at Mandhala S/S	D/C	220	8						MAR-17	
18	Mazra GISS - Chamba- Karian GISS	D/C	220	18							Under planning stage.
19	Rauri-Kunihar	D/C	220	28						MAR-17	
20	Snail -Hatkoti (Swara Kudu)	D/C	220	24					MAR-17	MAR-17	
21	Sunda-Hatkoti	D/C	220	56					MAR-17	MAR-17	Delay FCA approval.
22	Chanju - Nakrot line	D/C	132	12	30	29	27	10		MAY-16	
23	LILO of Both Ckt 132 kV D/C Kurthala - Bathri at 220/132 Mazra GIS	2xD/C	132								Under planning stage.
24	Tangnu Romai-I HEP - 220/132 kV Sunda S/S	D/C	132	36							Line is being constructed by HPPTCL under Green Energy Corridor Scheme.
25	Uhl-III - Hamir Pur (By BVPCL)	S/C on D/C	132								
26	Hatkoti - Gumma	D/C	120								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
JHARKHAND STATE ELECTRICITY BOARD(JSEB)											
1	Chandil - Chaibasa (PGCIL)	D/C	400	65							
2	Chandil - Dhanbad GSS	D/C	400	125							
3	Dumka - Jasidih	D/C	400	70							
4	Essar (Latehar) - Latehar	D/C	400	81	118	102	88	22		JUL-17	Line is passing through 81.843 Ha of forest area in Latehar division, which involves ten location (7.67 Km Stringing). Forest proposal submitted in May 2013 and fresh application submitted for issue of NOC of FRA based on CS map in Sep 2016. Total 22 villages are affected. Gram Sabha meeting for 20 villages completed, balance two are remained for Dhurva and Bhajkum village. District administration has to organized Gram Sabha meeting of issue of NOC.
5	Koderma - Jasidih	D/C	400	130							
6	Latehar (JSEB) - PTPS	D/C	400	220	308	256	237	54		AUG-17	Line is passing through forest area of 179.977 Ha in Ranchi, Ramghar and Latehar district which involves 39 locations (24.92km Stringing). Proposal submitted in Jul 13 and fresh application submitted for issue of NOC on FRA based on CS map in Sep 2016. Total 13 villages are involved and Gram sabha meeting for 20 villages completed except tow villages i.e Dhurva and Bhajkum. District administration has to organized Gram sabha meeting for issue of NOC. DC, Ranchi has to issue rectified GS report.
7	LILO of Bero- Patratu at GSS Mander	D/C	400	15							
8	LILO of one ckt QM Kahalgaon - Maithon at GSS Dumka	D/C	400	20							
9	OM Jasidih - Koderma GSS	D/C	400	135							
10	Patratu - Chandil GSS	D/C	400	135							
11	PTPS - Bero (New Ranchi)	D/C	400	102	140	131	128	85		MAR-17	Line is passing through 10.94 Ha of forest area in Ranchi/Ramghar division, which involves six location (3.84KM stringing). The forest proposal originally submitted in April,2013 and combined proposal uploaded in Aug,2015. .Proposal is in RMOEF, Ranchi. Stage-1 clearance and Working permission is awaited
12	QM Koderma - Daltonganj	D/C	400	200							
13	QM Koderma DVC TPS - Koderma JUSNL	D/C	400	15							
14	QM North Karanpura - Latehar	D/C	400	100							
15	QM Patratu - Koderma GSS	D/C	400	150							
16	TTPS - Dumka GSS	D/C	400	236							
17	3 Ph. Baliyapur - Topchanchi	D/C	220	50							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
18	3 Ph. Giridih - Domchanch	D/C	220	90							
19	3 Ph. Giridih - Topchanchi	D/C	220	60							
20	3 Ph. Khunti - Mander (400kV GSS)	D/C	220	60							
21	3 Ph. Khunti - Simdega	D/C	220	120							
22	3 Ph. Koderma - Domchanch	D/C	220	16							
23	Chaibasa - Gua	D/C	220	220					JAN-18	JAN-18	Detail Survey going on.
24	Chaibasa -Ramchandrapur	D/C	220	79	129	125	121	79	APR-09	MAR-17	Line is passing through forest area of 4.70 Ha in Saraikela and Chaibasa division, which involves three location(2km stringing). In principle approval has been received in Sep 16. The amount for compliance of CA has deposit in Nov 16, Stage-I clearnce and work permission received.
25	Chandil (400kV GSS) - Jadugoda	D/C	220	80							
26	Chandil GSS - Chandil	D/C	220	10							
27	Chandil GSS - Tamar	D/C	220	25							
28	Chandrapura DVC - Chandrapura	D/C	220	8							
29	Chatra - Latehar	D/C	220	208	327	323	305	74	FEB-17	MAY-17	Forest proposal submitted to state govt, which is yet to be forwarded to RMoEF for stage-I clearance.
30	Chatra - PBCMP (Barkagaon)	D/C	220	114	171	54	21	0	FEB-17	FEB-17	Forest clearance pending.
31	Daltonganj - Garhwa	D/C	220	66	113	57	34	0	FEB-17	FEB-17	
32	Dumka - Jasidih	D/C	220	148					JAN-18	JAN-18	Detail survey going on.
33	Giridih - Jamua	D/C	220	160					MAY-18	MAY-18	LOI issued on 08.11.2016.
34	Giridih - Jasidih	D/C	220	160					MAY-18	MAY-18	LOI issued on 08.11.2016.
35	Godda - Lalmatia	D/C	220	100					MAY-18	MAY-18	LOI issued on 08.11.2016.
36	Govindpur - Dumka	D/C	220	203	332	331	330	203		MAR-17	Line is passing through 12.24 Ha in Dumka division, 12.1 Ha in Devghar division, 0.388 Ha in Dhanbad division and 6.2169 Ha in Jamtara division, which involves one location (16.14km stringing). Proposal is in DFO level. Varification of suspected 01 plot for JJ land was to be submitted in DFO, Deoghar office only. Varification report submitted in DFO Deoghar office on 01.03.17. Uploading of proposal from DFO, Deoghar is awaited. Uploading of other division have been completed. Stage-1 clearance and Working permission is awaited
37	Govindpur - Govindpur	D/C	220	7							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
38	Hatia - Namkum (PGCIL)	D/C	220	65	127	67	53	0		MAR-17	Line is passing through 13.221 Ha of forest area in Ranchi division which involves sixteen location (2.06km stringing). The proposal uploaded in Jun 15. RMOEF raised queries in Nov 16 regarding details of forest line, tree enumeration and possibility of alternate route. DFO, Ranchi submitted reply in Dec 16. Proposal is in Regional MOEF Office, Ranchi. Stage-1 and Working permission awaited
39	Hazaribagh - Barkatta	D/C	220	18							
40	Koderma (JSEB) - Koderma(DVC)	D/C	220	21							
41	Koderma - Giridih	D/C	220	140							
42	LILO of both ckts Dumka - Govindpur at Palojori GSS	D/C	220	10							
43	LILO of Chandil - Ranchi (PG) at Tamar	M/C	220	10							
44	LILO of Hatia - Lohardaga at GSS Mander	D/C	220	10							
45	LILO of one ckt TTPS - Govindpur at Phase-III	D/C	220	70						SEP-16	
46	LILO of Patratu - Hatia at PTPS by MC Tower	D/C	220								Survey held up due to non-finalisation of PTPS substation layout.
47	Mander - Tamar	D/C	220	56							
48	Noamundi - Chaibasa (PG)	D/C	220	130							
49	Noamundi - Jadugoda	D/C	220	80							
50	P.T.P.S. - Ratu	D/C	220	70					MAY-18	MAY-18	LOI issued on 08.11.2016.
51	Ratu - Mander	D/C	220	15							
52	Simdega - Chaibasa	D/C	220	165							
53	Tenughat - Chandrapura	D/C	220	55							
54	Tenughat - Gomia	D/C	220	20							
55	Tenughat - Hazaribagh	D/C	220	135							
56	TTPS - Govindpur	D/C	220	181	295	229	202	36		MAR-17	Line is passing through forest area 103.621 Ha in Bokaro division and 1.275 in Hazaribagh division, which involves 67 location (47km stringing). Proposal submitted to MOEF. Gram Sabha proceeding of total eleven villages of Bokaro district have been received. NOC and FRA are yet to be issued by district administration.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
J&K POWER DEVELOPMENT DEPARTMENT(JKPDD)											
1	Ganglas - Leh Army base	S/C	66	9	46	22	0	0		DEC-16	Rerouting of line and ganglas s/s dropped. Leh Army S/S shall be connected with Leh S/S.
2	Kharu S/S - Himya S/S	S/C	66	51	242	239	204	36		DEC-16	Slow progress.
3	Leh III - Ganglas	S/C	66	10	53	29	8	2		DEC-16	Rerouting of line and ganglas s/s dropped. Leh Army S/S shall be connected with Leh S/S.
4	LILO of one ckt of Kishanpur - New wanpoh at Baglihar HEP	D/C	400	12	17	4	1	0		DEC-17	Progress at 2 locations have been affected due to severe RoW issue and matter in court for one location.
5	Delina - Wahipora-Kishanganga	D/C	220	80							Fund yet to be tied up.
6	LILO of Wagoora - Mirbazar at Lassipora	D/C	220	12							Fund yet to be tied up.
7	LILO of Zainkote - Dalina at Amargarh	2xD/C	220	12						SEP-17	
8	Thein (RSD)-Hiranagar (2nd ckt)	S/C	220	40	117	117	117	40	MAR-08	JUN-16	Stringing completed.The line could not be charged due to dipute between PSTCL and JKPDD on sharing of cost of bay at Shahpur Khadi.
9	Wagoora-Budgam- Zainkote	D/C	220	60	123	105	82	17	MAR-09	JAN-18	ROW issue at Dangarpura resolved and the contract for 4 nos multi-Circuit towers awarded to the successful bidder. Laying of the rest of the foundations is under execution. The target date for physical & financial closure will be 6 months from the date of availability of revised funds.
10	Wagoora-Mirbazar	D/C	220	104	177	177	171	49		JAN-18	ROW and Compensation issues delaying completion.Anticipated target date for physical and financial closure will be 6 months from the date of availability of revised funds.
11	Zainkote-Alusteng-Mirbazar	D/C	220	254	441	422	91	9	MAR-10	JUN-18	Tendering of Alusteng-Mirbazar section under process. Anticipated target date for physical and financial closure will be 6 months from the date of availability of revised funds.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
J&K STATE POWER DEVELOPMENT CORPORATION(JKSPDC)											
1	Udhampur- Gladni	S/C	220	48	165	165	165	48	APR-08	SEP-14	Severe RoW and Court case.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
KARNATAKA POWER TRANSMISSION CORP. LIMITED(KPTCL)											
1	Bellary (PS) - C.N. Hally	D/C	400							MAR-18	Survey completed. Estimate is being prepared.
2	Bellary (PS) - New Madhugiri (near Tumakur)	D/C	400	437	520	520	520	450	DEC-16	MAR-17	Work completed.
3	Bellary (TPS) - Bellary (PS)	D/C	400	5	0	0	0			MAR-18	This work is not in planned works.
4	JSW TPS - Bellary (PS)	D/C	400	20	39	39	39	19		MAR-17	This work is being carried out on self execution basis. Line work is completed. Pre-commissioning test is under progress.
5	Kalburgi - YTPS	D/C	400		0	0	0		SEP-18	MAR-18	
6	LILO of Both ckt of Nelamangala - Talaguppa at CN Halli	D/C	400							MAR-18	Not in planned work for FY 16-17
7	LILO of BPS - Chikkanayakanahalli to Jagalur	M/C	400		0	0	0		SEP-18	MAR-19	
8	LILO of Guddadadhalli (Munirabad) and Guttur (Davangeere) to Dhoni	S/C	400	54					JAN-18	MAR-19	
9	LILO of Somanahalli - Kolar SC line to Mylasandra	S/C	400						SEP-17	MAR-18	
10	Termination of Nelamangala - Talaguppa at CN Halli	D/C	400						SEP-17	MAR-18	Not in planned work for FY 16-17
11	Yermarus TPS - Bellary Pooling Station	D/C	400	285	399	387	359	213	AUG-17	AUG-17	Work under progress.
12	Yermarus TPS - Gulbarga	D/C	400							MAR-18	Detailed survey completed. Estimate is being prepared.
13	Beerenahalli - Thallak (Chitradurga) (Balance portion)	D/C	220	41	73	52	40	0	MAR-18	JUL-17	Work under progress.
14	Bidadi (PGCIL) - Magadi S/S	D/C	220	64	127	15	9		FEB-17	AUG-17	work is in progress.
15	Bidadi - Kothipura (Channapatna)	D/C	220	174	82	63	2		FEB-08	MAR-18	220-66 kV MC line from 220 kV Kothipura to Bidadi S/s: (1) ROW problems pending in DC Court Ramanagar for Loc 15 since 2012. (2) ROW problems to be solved locally at 8 locations 2,3,4,4A,5, 6,33,77. Final Notice issued to M/s ABB & M/s Deepak cables for termination of the contract on 14.12.2015 by CEE, Tz. The contract is terminated on 25.01.2016. The Joint inventory along with M/s ABB & M/s Deepak Cable completed. Re-Tendered on 20.12.2016 for balance work.
16	Bijapur - Sindagi	D/C	220		0	0	0		SEP-19	SEP-19	
17	Chintamani - Srinivaspura	D/C	220		0	0	0		SEP-19	SEP-19	
18	Chitradurga - Hiriya S/S	D/C	220		0	0	0				Work is in Tendering stage.
19	Gowribidnur - Mitemari	D/C	220		0	0	0		SEP-17	SEP-17	
20	Gulbarga - Afzalpur (Ganagapura)	D/C	220		0	0	0		SEP-19	SEP-19	
21	Hiriya (PG) - Hiriya S/S	S/C	220		0	0	0				Work is in Tendering Stage.
22	Hoondy 200 kv - EPIP GIS 200 kv staion (UG Cable)	S/C	220		0	0	0			MAR-19	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
23	Hosadurga - Benkikere	D/C	220		0	0	0		SEP-18	MAR-19	
24	Hosadurga - CN Halli line	D/C	220		0	0	0				DPR to be prepared.
25	Ittagi - Kudligi (Badeladaku) line	D/C	220	66	119	79	72	0	DEC-17	JAN-18	Work under progress.
26	Jagalur - Chitradurga	D/C	220		0	0	0		SEP-18	MAR-19	
27	Jagalur - Kudligi	D/C	220		0	0	0		SEP-18	MAR-19	
28	Jagalur - Thallak	D/C	220		0	0	0		SEP-18	MAR-19	
29	Kolar (PGCIL) - Gollahalli	D/C	220						SEP-17	MAR-18	
30	LILO of B.Bagewadi - Bijapur line at Kudgi 400kV STPP	M/C	220	73	68	62	56	50	JUN-17	JUN-17	Work is in progress
31	LILO of Bidadi - Vrushabavathi valley to Kumbalagod	S/C	220						SEP-18	MAR-19	
32	LILO of Chikkodi - Ghataprabha at Mughalkod	D/C	220								Estimate to be prepared.
33	LILO of Gadag - Lingapur at Koppal	D/C	220	1	2	1				MAR-18	Work short closed vide O.M No. CEE/TZ/GLB/SEE(O)/AEE-3/2014-15/3830.37 dtd 12.09.2014 of Chief Engineer, Elec, Transmission zone, Gulbarga . Work retendered on 15.12.2016.
34	LILO of Hebbal - Hoody Sc line to proposed ITI S/s	S/C	220						SEP-17	MAR-18	
35	LILO of Hoody-Kolar at Hoskote	D/C	220	27	55	35	31	0	MAR-18	MAR-18	Work under progress. (1)Loc 4 & 5: Case filed by party at High court vide Writ Petition: 46532-533/2012 dtd: 19.11.2012 seeking injunction. (2) Loc 4 : The petitioner has obtained stay order vide WP 32606-32607/2013 from the Hon'ble High Court against the proceedings in the OS No: 253/2010 on 02.09.13. (3) Loc 36 : Case No: MAG(CR)/1/13-14 at DC Court, B'lore Rural.Posted for Orders.Being pursued.
36	LILO of Hoody - Nelamangala to proposed 220/66 kv Manyatha S/s	M/C	220								
37	LILO of Hsr- NIMHANS to proposed Koramangala	S/C	220						SEP-17	MAR-18	
38	LILO of Mylasandra - Malur to proposed 220/66 kV EXORA S/s	S/C	220						SEP-19	MAR-20	
39	LILO of Mylasandra to the 220kV Somanhalli-Malur	M/C	220						SEP-17	MAR-18	
40	LILO of Narendra - Haveri at Haveri (Dharwad District)	D/C	220		0	0	0				Work is in Tendering stage.
41	LILO of RTPS - Lingasugur S/C line at Mallat (Manvi)	D/C	220	6	13	12	12	6	JUN-17	JAN-18	Work under progress.
42	LILO of Shimoga - Mysore at Dandiganahally	D/C	220	35	68	65	64	22	JAN-18	JAN-18	Work under progress. ROW issues : case filed in DC Court : (a) At loc No.49(Sy No.151/2) : Case filed by Sri. K. Narayan & Sri Srinivasa on 17.09.2016. NHD: To be intimated. (b) At Loc No.47-48 (Sy No 350/1) : Case filed by Sri G.R.Shivaram on 17.09.2016. Next date: to be intimated.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
43	LILO of SRS Hubli - Lingapur line to proposed 220 kV Koppal S/s and 400/220 kV Dhoni with second ckt. at Gadag	M/C	220						SEP-18	MAR-19	
44	LILO of Thubinkere - Ramnagara to Maddur	D/C	220						SEP-19	MAR-20	
45	LILO of T.K. Halli - Madhuvanahally to proposed 220/66 kV SFC S/s	D/C	220						SEP-18	MAR-19	
46	Madhugiri - Pavagada	D/C	220	120	212	210	203	40	APR-17	SEP-17	Work under progress.
47	Mylasandra to Somanahalli-Naganthapura-HSR Layout	M/C	220						SEP-17	MAR-18	
48	Nagamangala- Anchepalya	D/C	220						SEP-19	MAR-20	
49	Nagamangala-Tubinkere	D/C	220						SEP-19	MAR-20	
50	Nelamangala - Peenya S/s	M/C	220						SEP-18	MAR-19	
51	Nelmangala - Brindavan Alloys	D/C	220						SEP-17	MAR-18	
52	Peenya to A Station UG Cable	S/C	220						SEP-18	MAR-19	
53	Shanthigrama - B4 line (near Hedanahalli limits)	D/C	220	16	34	34	32	9	MAR-18	MAR-18	Work terminated on 12.05.2016. Balance works to be retendered.
54	Somanahalli - Malur I & II lines - Yarandanahally S/s Sommanahally-SingarpetSC line Corridor	M/C	220						SEP-18	MAR-19	
55	Somanahalli - Malur - Kolar	D/C	220	180	272	267	267	140	MAR-18	MAR-18	Malur-Kolar line charged (42 Ckm). The line from Malur end upto Loc 137 charged (68.98 Ckm).The line from Somanahalli end upto Loc 55 charged (23.64 Ckm). Total line charged 134.62 Ckm.Balance works to be retendered. Case pending in High Court: (i)Loc 84,85,86,88 & 89: Case filed by KPTCL in DC Court on 27.01.2014. Being pursued. (ii) Loc 84,85,86,88 & 89 : Case filed by party in Court of Junior Civil Judge , Bangalore Rural district on 11.02.2014. Being pursued. (iii) Loc 135,135A,135B, 135C & 136 : case filed in High Court by party (India International School) on 19.06.2013. Being pursued. (iv)At Loc 59 (for stub concreting): Case pending in High court since 31.08.2013 being pursued.
56	Somanahalli- Subramanyapura (M/C M/V)	M/C	220						SEP-18	MAR-19	
57	Somanahalli - T.K. Halli SC line to DC	D/C	220						SEP-17	MAR-18	
58	Somananahalli Malur I & II lines - Jigani	D/C	220	23	34	6	4	0	MAR-18	MAR-18	Line work short closed vide OM No CEE/TZB/SEE(O)/AE-3/15-16/925-31 dated: 12.08.2015.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
59	Tubinakere- Kothipura	D/C	220	137	278	278	257	87	JUN-09	MAR-18	220 kV DC line from 220 kV Tubinakere S/s to Kothipura S/s :(1) (i) ROW problems pending in JMFC Ramanagara for- (a) Loc 81 since 2009 (ii) ROW problems pending in JMFC Channapatna for - (a)Loc 129-130 since 2009 2)ROW problems pending in DC Court Ramanagar for (a) Loc 133: Case filed on 24-08-2011.Reserved for orders on 09.02.2016. (3)ROW problems at locations 208: being pursued locally. final Notice issued to M/s ABB & M/s Deepak cables for termination of the contract on 14.12.2015 by CEE, Tz. The contract is terminated on 25.01.2016. The Joint inventory along with M/s ABB & M/s Deepak Cable completed. Re-Tendered on 20.12.2016 for balance work.
60	Vajamangala - Kadakola	D/C	220	40	55	49	45	0	MAR-18	MAR-18	Work terminated on 19-Sep-15. Balance works to be retendered.
61	Vasanthanarasapura - Antharasanahally	D/C	220	37	96	96	96	36	AUG-17	AUG-17	Work is under progress
62	Vasanthanarasapura - Madhugiri	D/C	220	89	209	194	164	63	MAY-17	MAY-17	Work under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
KERALA STATE ELECTRICITY BOARD(KSEB)											
1	LILO of Idukki-Udumalpet at Pallivasal HEP	D/C	220		5	0	0	0		JUN-17	ATS of Pallivasal Extension HEP. Work is yet to start.
2	LILO of Ldukki - Kozikode at Kodakpara	D/C	220								ATS of Thottiar HEP. May be deleted, as the work is not targeted in the Annual Plan of 2015-16.
3	Pothencode - Kattakkada	D/C	220	57	108	103	72	0		OCT-17	Re-tendering in Dec,15
4	Thottiyar - Kodakpara	D/C	220							MAR-17	ATS of Thottiar HEP. May be deleted, as the work is not targeted in the Annual Plan of 2015-16.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD.(MSETCL)											
1	Aurangabad (PG) - Bidkin	D/C	400	39					MAR-22		
2	Aurangabad (PG) - Shendra line	D/C	400	52					MAR-19		
3	Aurangabad-II - Jalna MIDC (Negewadi)	D/C	400	90					MAR-20		
4	Babhaleshwar - Kudus	D/C	400	447	708	555	485	152		DEC-17	After the discussions held in expert committee meeting, MSETCL agreed to reroute portion of the line, thereby, ensuring separation distance of at least 6 km from W05 & W06 antennas on western arm of GMRT and also agreed to use higher capacity conductor to tackle RFI effect on E04, E05 & E06 antennas of GMRT. Forest of 150 Ha involved in sagamner, Ahmednagar, Junnar, Thane, Shahpur and Jawhar Division of forest deptatment. Field inspection of ROC is completed between 11.11.2016 to 14.11.2016 . Short comings in compliance submitted to ROC on dtd 23.12.16 by SE Project. On 16.02.17, queries raised by Regional office to Secretary (GoM) Revenue & Forest Dept, Mumbai. REC meeting done on 17/18th April-2017.
5	Chandrapur-II - Chandrapur MIDC	D/C	400	22					MAR-18		
6	Jejuri - Hinjewadi - I & II	D/C	400	207	275	202	183	69		SEP-17	ROW problem at 12 locations. WIP Forest of 17.25 Ha involved Compliance submitted to DCF, Pune.
7	Jejuri - Lonand	D/C	400	20					MAR-19		
8	LILO of 400KV Bhusawal - Aurangabad ckt-II at Aurangabad (Thaptitanda)	D/C	400	170	273	238	209	83		SEP-17	Work in progress.
9	LILO of Karad - Lonikand at Jejuri	D/C	400	20					MAR-19		
10	LILO of one ckt Chandrapur - Parli line at Nanded	D/C	400	80	113	113	113	80	DEC-17	MAR-17	Line Commissioned on 24.03.2017
11	LILO of one ckt Dhule - Sardar Sarovar at Balsane (PS)	D/C	400	36					MAR-20		
12	LILO of one ckt Lonikand - Jejuri at Hinjewadi	D/C	400	100					MAR-18		
13	LILO of one clt Koyana - Lonikand at Jejuri	D/C	400	11					MAR-18		
14	LILO of two ckts Bhadravati - Chandrapur- I at Chandrapur -II	D/C	400	5					MAR-19		
15	LILO om Solapur (PG) - Karad at Tembhurni	S/C	400	20					MAR-22		
16	LILO on 220 kV Beed - Patoda at 400 kV Kharda	D/C	400	30					MAR-22		
17	LILO on 400KV Padghe - Tarapur line at 400KV Padghe-II (Kudus)	D/C	400	6	12	3	0	0		MAR-17	Forest involvement: Work Stopped, new survey carried out
18	LILO on both ckt Parli (PG) - Pune (PG) at Lonikand - II	D/C	400	61					MAR-18		
19	LILO on Chandrapur I - Parli at Warora	D/C	400	50					MAR-22		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
20	LILO on one ckt Boisar (PG) - Padghe at Boisar	D/C	400	1					MAR-20		
21	LILO on one ckt Lamboti - Bale at Watwate	D/C	400	50					MAR-22		
22	LILO on one Tarapur - Padghe at Boisar	D/C	400	1					MAR-20		
23	LILO on Parli (PG) - Pune (PG) at Kharda	D/C	400	40					MAR-22		
24	LILO Tmebhurni - Jeur at Tembhurni	S/C	400	10					MAR-22		
25	Nanded - Jalkot line	D/C	400	120					MAR-18		
26	Shevgaon / Pathardi - Tapti Thanda	D/C	400	120					MAR-22		
27	Sinnar (IPP) - Nashik	D/C	400	60					MAR-18		
28	Solapur (PG) - NArangwadi	D/C	400	140					MAR-20		
29	2nd ckt Dodaicha - Shahada	S/C + D/C	220	27					MAR-18		
30	2nd ckt stringing Miraj - Ichalkaranji	S/C + D/C	220	35					MAR-19		
31	Akola - Anjangaon	D/C	220	104	172	133	99	52		SEP-17	Work in progress.
32	Ambazari - Mankapur	M/C	220	13					MAR-22		
33	Babhaleshwar - Kopargaon LILO Point	M/C	220	36					MAR-18		
34	Balapur - Malegaon line	D/C	220	140	241	240	225	95		JUL-17	Work in progress. ROW cases filed and order awaited for 1 location.
35	Balsane (Shivajinagar) (T Conductor) - Shivanjinagar	D/C	220	36					MAR-20		
36	Boisar (PG)-Wada	S/C on D/C	220	53	211	173	165	28	MAR-07	DEC-17	The work stopped due to 1) Severe RoW 2) Forest ssue. The existing contract closure proposal is approved by C.O. The balance work shall be executed by placed new contract.
37	Butibori - III - Addl Butibori	D/C	220	20					MAR-21		
38	Chandrapur II - Tadali (MIDC)	D/C	220	81	89	75	74	40		APR-17	Work in progress. Railway crossing-Loc 17/0-18/0 and 19/0-20/0 proposal submitted to Railway authority. Rly agreement submitted on 17/10/16. Revise estimate submitted on 17/05/17.
39	Chandrapur MIDC - Ballarshah (Ckt- II)	D/C	220	21	66	66	66	41			Ckt-I commissioned on 28.09.16 Ckt-II commissioned on 12.03.2017.
40	Chimur - Umred s/s	D/C	220	100					MAR-19		
41	Chinchwad - II for reorientation of existing line at Chinchwad - II	D/C	220	12					MAR-18		
42	Colourchem - Kolshet	D/C	220	8					MAR-21		
43	Dondaicha - Nandurbar	D/C	220	80					MAR-20		
44	Eklahare - Pimpalgaon	D/C	220	87	158	149	127	13		SEP-17	Orders issued for ROW cases. Work in progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
45	Georai - Thapti Tanda s/s	D/C	220	140					MAR-22		
46	Indapur MIDC (Loni Deokar) - Tembhurni	D/C	220	30					MAR-18		
47	Kalmeshwar - Warud	D/C	220	170	303	182	97	0		SEP-17	Forest Locs. Approval awaited Railway proposal submitted.
48	Kalwa-Borivali	M/C	220	63	52	52	52	32		MAR-17	220kV Kalwa-Borivali commissioned on 31.12.2016- 31.702 ckm. and 220kV Kharghar -Borivali commissioned on 11.03.2017- 76.40ckm.(Mumbai strengthening scheme).
49	Kalwn (Bhendi) - Lakhampur	D/C	220	50					MAR-20		
50	Kandalgaon - Dasturi SCDC line	S/C on D/C	220	75	240	92	0	0		SEP-17	Severe ROW problem. Slow progress by agency.
51	Khapakheda - Uppalwadi	D/C	220	9					MAR-19		
52	Kharda - Jeur	D/C	220	70					MAR-22		
53	Kharda - Washi	D/C	220	40					MAR-22		
54	Kopargaon tap - Babhaleshwar	M/C	220	144	118	90	2	0		SEP-17	ROW cases filed, order awaited [13].Railway crossing loc no 12-13 and 55-56. Proposal submitted to railway authority.
55	Koradi II - Butibori	D/C on M/C	220	106	189	133	117	22	MAR-11	JUL-17	Forest Involved: 10.36 Ha Received FRA certificate. GOI Nagpur informed queries to GOM, MSETCL & Nodal Nagpur on 07.06.16 National Highway (NH-69) crossing: Reminder letter given to NHAi regarding approval of long pending cases vide no:3162 Dt:26.08.15. ROW Case Filled Order Awaited [3] : 4, 53, 138 P.O. Order Received [13] : 13, 13A, 29, 48, 51/52, 142A, 143, 144, 156, 31, 99, 102, 120. Agency has applied for short closure.work is stopped.
56	Kumbhari S/S - Bale	D/C	220	84	134	125	80	26		SEP-17	ROW: Cases filed but order awaited [4].
57	Lamboti - Karkamb	D/C	220	60					MAR-20		
58	LILO Kandalgaon Mahad at Dighi (Murud)	S/C	220	25					MAR-21		
59	LILO of 220KV Bhugaon - Warora-I at Warora	D/C	220	21	42	40	34	3		SEP-17	ROW cases filed for 20locations. Order received (3), order awaited (17).Railway crossing loc 4/0,5/0, proposal submitted to railway authority.
60	LILO of 2nd ckt Bhigwan - Walchandnagar at Loni Deokar s/s (Ckt. -II)	S/C on D/C	220	19	67	67	67	19		MAY-17	Commissioned 05/2017.
61	LILO of Aaret (RINFRAT) - Borivalli (MSETCL) (Proposed cable) at Goregaon Filmcity - 5 (UG Cable)	D/C	220	5					MAR-20		
62	LILO of Aaret (RINFRAT) - Borivalli (RINFRAT) at Goregaon Filmcity - 5 (UG Cable)	D/C	220	5					MAR-20		
63	LILO of one ckt Ahmednagar - Bhole at Supa	D/C	220	40					MAR-19		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
64	LILO of one ckt Chikhali - Jalna at Jalna MIDC (Negewadi) s/s	D/C	220	30					MAR-18		
65	LILO of one ckt Padegaon - Paithan line at Chitegaon	D/C	220	5					MAR-19		
66	LILO of one ckt. Paras - Balapur at Malkapur s/s	M/C	220	80					MAR-19		
67	LILO of Pandharpur - Malinagar at Bhalwani S/S	D/C	220	39	67	58	41	0		SEP-17	Work in progress.ROW cases filed Order awaited[2].
68	LILO of Parli - Osmanabad line at Parli (PG)	S/C	220	10					MAR-19		
69	LILO of Tarapur-Borivli at Boisar II	D/C	220	16	15	15	12	11	MAR-07	MAR-17	The work is stopped due to 1) Severe ROW. Forest of 0.49 Ha involved forest Clearance proposal is pending at DCF, Dahanu.
70	LILO om Paranda - Kallamb at Washi	S/C	220	10					MAR-22		
71	LILO on 220 kV Deepnagar - Amalner at Viroda	D/C	220	20					MAR-18		
72	LILO on 220 kV Karkamb - Jeur at 400 kV Tembhurni	S/C	220	10					MAR-22		
73	LILO on 2nd ckt Halkarni - Phonda at Tillari s/s	D/C	220	4					MAR-18		
74	LILO on Ambazari - Amravati at Karanja s/s	D/C	220	20					MAR-21		
75	LILO on Babhaleshwar - Nashik at Sinnar	D/C	220	20					MAR-20		
76	LILO on Boisar (M) - Versova at Boisar	S/C + D/C	220	1					MAR-20		
77	LILO on Boisar - Kopri at Chikhal Dongri	D/C	220	4					MAR-19		
78	LILO on Boisar - Nalasopara at Palghar	D/C	220	10					MAR-19		
79	LILO on Boisar - Vasai Loc No. A	D/C	220	7					MAR-20		
80	LILO on Both circuits of Waluj - Jalna at Taptitanda s/s	D/C	220	32	41	41	41	32		MAY-17	Commissioned 05/2017.
81	LILO on both ckt Parli - Harangul line at Parli (PG)	D/C	220	20					MAR-19		
82	LILO one one ckt proposed 220 kV solapur (Lamboti) - Karkambh at Malikpeth	D/C	220	5					MAR-21		
83	LILO on Kalwa - Vashi at Pawane	D/C	220	1					MAR-21		
84	LILO on Kaman (Vasai) (Padghe - Vasai) section of Padghe - Vasai	UG Cable	220	2					MAR-19		
85	LILO on Kandalgaon -Lanand at Kesurdi s/s	S/C	220	10					MAR-19		
86	LILO on Loc No. A (MC Towers) - Kopri (Virar E)	M/C	220	5					MAR-20		
87	LILO on narrow base towers Boisar - Varsova Loc No. A	2xD/C	220	2					MAR-20		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
88	LILO on one ckt Ahmednagar - Bhose at Vish Wind	D/C	220	70					MAR-21		
89	LILO on one ckt Aurangabad (PG) - Shendra at Phulambri	D/C	220	60					MAR-20		
90	LILO on one ckt Bhusawal (Khadka) - Chalisgaon at Jamner	D/C	220	1					MAR-19		
91	LILO on one ckt Dahanu (RIL) - Varsova at Boisar	D/C	220	1					MAR-20		
92	LILO on one ckt Eklahare - Navasare at Lakhampur	D/C	220	10					MAR-20		
93	LILO on one ckt Eklahare - Navsare at Girnare	D/C	220	10					MAR-20		
94	LILO on one ckt Sindewahi - Brahmpuri at Chimur s/s	D/C	220	70					MAR-19		
95	LILO on Padghe - Wada at Kudus	D/C	220	10					MAR-18		
96	LILO on Paranda - Bhoom at Washi	S/C	220	10					MAR-22		
97	LILO on Posco - nagothane at Ville Bagad	D/C	220	4					MAR-22		
98	LILO on Tembhurni - Makubagar at Tembhurni	S/C	220	10					MAR-22		
99	LILO on Theur - Magarpatta at Eon Kharadi	D/C	220	8					MAR-19		
100	LILO on two ckts Boisar (M) - Borivalli at Kudus	D/C on M/C	220	100					MAR-19		
101	LILO on two ckts Boisar - Barivalli at Boisar	M/C	220	1					MAR-20		
102	LILO on two ckts Boisar - borivalli at Boisar	M/C	220	1					MAR-20		
103	LILO on Virur - Gadchiroli at Chamorashi	D/C on M/C	220	70					MAR-22		
104	LILO on Vita - Miraj at Kupwad s/s	S/C	220	1					MAR-19		
105	Malegaon - Kalwan	D/C	220	97	170	170	168	76		SEP-17	Work in progress.
106	Nagewadi - Taptitanda	D/C	220	78	132	121	92	0		AUG-17	Work is in progress. ROW: Cases filed but order awaited [1].
107	Nagothane - Wadkhal	D/C	220	30	126	62	52	7		MAR-17	Work is to be carried out under ORC.
108	Nanded - Krishnoor	M/C	220	32	53	45	26	0		SEP-17	Work in progress.
109	@nd ckt stringing Jamde - Walve	S/C + D/C	220	13					MAR-20		
110	Partur - Nagewadi line	D/C	220	128	216	191	184	72		JUN-17	Work is in progress.
111	Phaltan - Walchandnagar	D/C	220	104	178	177	177	97		AUG-17	Work in progress
112	Raymonds - Girnare	D/C	220	30					MAR-20		
113	Sakri (Shivaji Nagar) - Dhule	D/C	220	120					MAR-22		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
114	Second ckt stringing Padegaon - Sawangi line	S/C on D/C	220	17					DEC-17		
115	Uppalwadi - Mankapur	M/C	220	32	28	1	0	0		DEC-17	Work stopped by Agency from 12.04.2015 Order not issued for U/G cable. As per the present instruction, the complete line is to be constructed by 220KV U/G cable. Hence Revised estimate submitted by using U/G cable at C.O vide ltr. no. 2476 Dtd. 20.10.2015. Short closure proposal submitted to Z.O vide ltr. no. 972 dt. 20.05.2016. Z.O. to C.O. code ltr no. 1351 dt.18.06.2016.
116	Uppalwadi - New Pardi	M/C	220	54	45	0	0	0		DEC-17	Work not started by agency Order not issued for U/G cable. As per the present instruction, the complete line is to be constructed by 220KV U/G cable. Hence Revised estimate submitted by using U/G cable at C.O vide ltr. no. 2476 Dtd. 20.10.2015. Short closure proposal submitted to Z.O vide ltr. no. 973 dt. 20.05.2016 Z.O. to C.O. code ltr no. 1352 dt.18.06.2016.
117	Vairag - Paranda	S/C + D/C	220	40					MAR-18		
118	Vairag - Paranda	S/C + D/C	220	40					MAR-20		
119	Vashi - Pawane	D/C	220	3					MAR-22		
120	Wardha (PG)-Yavatmal line	D/C	220	140					MAR-18		
121	Wardha (PGCIL) - Ghatodi	D/C	220	322	554	388	209	0		JUN-17	Work in progress.
122	Warora - Wardha - II (Bhugaon)	D/C	220	165	289	289	289	165		MAY-17	Commissioned 05/2017.
123	Washi - Washi s/s	D/C	220	40					MAR-22		
124	Yavatmal - Ghatodi Line	D/C	220	200					MAR-21		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
MEGHALAYA ENERGY CORP. LTD.(MeECL)											
1	Killing (Byrnihat)-EPIP-I	M/C	132	17	19	19	19	22		MAY-17	1. Date of award of contract is 18.03.2011. 2. Schedule date of completion was 18.03.2012. 3. The line was completed on 11.02.2016 and commissioned on 12.05.2017. 4. Delay is due to RoW issue, all of which have been resolved and also due to delay in commissioning of SAS at 400/220/132 kV Killing sub-station.
2	LILO of Agia - Nangal at Mendipathar	D/C	132	5	9	9	9	5		DEC-15	1. Date of award of contract is 11.02.2011. 2. Schedule date of completion was 11.08.2011. 3. Actual date of completion was 28.01.2014. The line was kept charged w.e.f 28.01.2014, but was commissioned with its connected 132/33 kV sub-station at Mendipathar on 22.12.2015. 4. Delay in completion of the line was due to RoW problem. 5. No issue of forest clearance.
3	LILO of Mawlai - Cherra at Mawngap.	D/C	132	10	16	15	15	5		MAR-18	1. Date of award of contract is 19.01.2011. 2. Schedule date of completion was 19.07.2011. 3. Anticipated date of completion is June 2017. 4. Delay is due to RoW issues. Work held up due to ROW problem. The PHED,GOMe has complained and filed an FIR against Loc No. 3 to 8. 5. The matter has been taken up with the District Administration for solving the RoW issues. 6. No issue on forest clearance and no court cases. 7. Overall status is 90% completed.
4	LILO of NEHU - Khliehriat line at Mustem	D/C	132	1	4	4	4	1		NOV-15	1. Date of award of contract is 12.02.2015. 2. Schedule date of completion was 12.05.2015. 3. The LILO was completed in 7th August, 2015 but was commissioned along with the 132/33 kV Mustem sub-station on 20.11.2015. 4. Delay in completion of the line was due to sub-station was not ready. 5. No issue of forest clearance or RoW issues.
5	LILO of NEIGRIHMS - Khliehriat at Lad Nongkrem	D/C	132	6	7	7	4	0		NOV-17	1. Date of award of contract is 26.02.2016. 2. Schedule date of completion was 26.02.2017. 3. Anticipated date of completion is November 2017. 4. Delay is due to delay in supply of materials for line by the vendor. 5. No issues on forest clearance and RoW issues.
6	LILO of Rongkhon - Ampati at Praharinagar	D/C	132	20	30	0	0	0		SEP-18	Survey works for 132 kV LILO is completed. LOA for the LILO is yet to be awarded.
7	Mawngap - Sumer	D/C	132	66	102	102	102	66		DEC-11	1. Date of award of contract is 20.07.2009. 2. Schedule date of completion was 20.07.2010. 3. Actual date of completion is 21.12.2011. 4. No issue of forest clearance, and the RoW issues that were there were resolved. 5. The line was commissioned on 21.12.2011.
8	Nangalbibra - Agia	S/C	132	92	316	316	316	92		AUG-13	1. Date of award of contract is 14.12.2007. 2. Schedule date of completion was 14.12.2009. 3. Actual date of completion was 24.05.2013 but the line was commissioned on 06.08.2013. 4. Delay in completion was due to RoW issues and due to fund flow constraints. 5. The line was commissioned on 06.08.2013.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
9	New Umtru HEP - Norbong (EPIP-II)	D/C	132	1	7	7	7	1		MAR-17	1. Date of award of contract is 05.02.2016. 2. Schedule date of completion was 05.05.2016. 3. The 132 kV line was completed on 11.11.2016 and commissioned on 25.03.2017. 4. Delay was due to delay in supply of conductor for line by the vendor and also that the New Umtru HEP was not ready as this line is an ATS of the New Umtru HEP. 5. No issues of forest clearance. 6. Line parameter: one circuit only of the 132 kV D/C line - 0.14 ckm, 132 kV S/C line - 1.07 ckm 7. The expenditure is inclusive of 132 kV New Umtru - Umtru HEP line.
10	New Umtru - Umtru HEP	S/C	132	0	1	1	1	0		MAR-17	1. Date of award of contract is 05.02.2016. 2. Schedule date of completion was 05.05.2016. 3. The 132 kV line was completed on 11.11.2016 and commissioned on 25.03.2017. 4. Delay was due to delay in supply of conductor for line by the vendor and also that the New Umtru HEP was not ready as this line is an ATS of the New Umtru HEP. 5. No issues of forest clearance. 6. Line parameter: one circuit only of the 132 kV D/C line - 0.14 ckm and 132 kV S/C line - 0.36 ckm. 7. The expenditure is included in the 132 kV New Umtru - EPIP-II line at serial 9 above.
11	Rongkhon S/S - Ampati	D/C	132	33	103	103	99	30		SEP-17	1. Date of award of contract is 29.07.2011. 2. Schedule date of completion was 29.07.2012. 3. Anticipated date of completion is September 2017. 4. Delay is due to heavy flood damage in Garo Hills in September 2014, and also due to fund flow constraint and RoW issues. 5. No issues on forest clearance and no court cases. Work is presently under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
M. P. POWER GENERATING CORPORATION LIMITED(MPPGCL)											
1	Sailana - Ratlam	D/C	220								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
M.P. POWER TRANSMISSION CORPORATION LIMITED(MPPTCL)											
1	Ashta - Ujjian S/S	D/C	400								
2	Dada Dhuniwale TPP - Moondi Pooling Point	D/C	400	80							
3	Handia - Ashta(2nd stage)	D/C	400	180							
4	Indore (PGCIL) - Ujjian	D/C	400								
5	LILO of Bhilai - Seoni at Balaghat / Kirnapur	D/C	400	30							
6	LILO of Damoh - Bhopal at Sagar	D/C	400	40							
7	LILO of Indira Sagar - Satpura at Handia	D/C	400	40							
8	LILO of Indore - Itarsi at Handia	D/C	400	40							
9	LILO of Khandwa (PGCIL) - Rajgarh at Chhegaon	D/C	400	20							
10	LILO of Nagda - Rajgarh at Badnawar	D/C	400	40							
11	LILO of one ckt of Khandwa (PGCIL) - Rajgarh (PGCIL) at Chhegaon	D/C	400	20							
12	LILO of one ckt of Satna (PGCIL) - Bina (PGCIL) at Sagar	S/C	400								
13	LILO of one ckt of Vindhychal - Satna at Nigrie	D/C	400								
14	Moondi Pooling Point - Handia	D/C	400	240							
15	Nagda - Mandsaur	D/C	400								
16	Nagda - Ujjain line	D/C	400	150							
17	Pithampur - Badnawar DCDS	D/C	400	150							
18	Pithampur - Moondi Pooling Point	D/C	400	280							
19	REVA TPP - Moondi Pooling Point	D/C	400	70							
20	Shri Singaji TPP - Moondi Pooling Point	D/C	400	40							
21	400 kVBetul s/s - 220 kV Betul s/s	D/C	220	4		7				SEP-17	work under progress.
22	Ashta - Shajapur	D/C	220	95							
23	Badnawar - Kanwan line	D/C	220								
24	Badod - Nipaniya line PS	D/C	220	9						SEP-17	
25	Badwar PS - PGCIL S/s	D/C	220	4	8					MAR-18	Work to be commenced.
26	Betul - Gudgaon	D/C	220								
27	Bina-Bina (M/s BORLA)	D/C	220	36				36			

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
28	DCDS Barsitadesh PS - PGCIL S/s	D/C	220	2	7	1				MAR-18	work under progress.
29	DCDS Ramnagar pahad PS - PGCIL S/s	D/C	220	5	13					MAR-18	Work to be commenced.
30	Julwaniya - Kukshi	D/C	220	160							
31	Julwaniya - Sendhwa	D/C	220								
32	Kanwan - Dhar line	D/C	220								
33	Katni - Damoh	D/C	220	220							
34	LILO of 2nd Ckt. Birsinghpur - Amarkantak line at Shahdol S/s	D/C	220	11		1				DEC-17	
35	LILO of 2nd Ckt. Damoh - Sagar line at Damoh S/s	D/C	220	1		3				MAR-18	work under progress.
36	LILO of Both ckt Badod -Kota - Modak at Suwasara S/s	D/C	220	28						MAR-18	
37	LILO of both ckt Indore - Pithampur at Indore	D/C	220	8							
38	LILO of Both Ckt Nagda - Neemuch at Mandsaur S/s	D/C	220	25						MAR-18	
39	LILO of both ckt Nagda - Ujjain at Ujjain	D/C	220	40							
40	LILO of both Ckt. of Badnagar- Ratlam At Badnawar 400 kV S/S	D/C	220	24	20	4			MAR-17	MAR-17	Work stopped.
41	LILO of Both ckt of Badod - Ujjain at Ujjain	D/C	220	40							
42	LILO of both ckt of Ratlam - Badnagar at Badnawar	D/C	220	40							
43	LILO of Handia - Barwaha at Handia	D/C	220	40							
44	LILO of Indore-II - Ashta at Shankargarh	D/C	220	20							
45	LILO of Indore - Indore - II (Jaitpura) line at Mangliya S/s	D/C	220	1	3					MAR-18	Work to be commenced.
46	LILO of Jabalpur - Amarkantak at Gorabazar	D/C	220	4							
47	LILO of one Ckt. Malanpur - Mehgaon line at CWRTL (Adani) S/s	D/C	220	16	25					DEC-17	
48	LILO of one Ckt of Ashta- Dewas line at 220 kV S/S Chapda S/S	D/C	220	66	104	18			APR-17	APR-17	Work Stopped.
49	LILO of one ckt of Bansagar (Tons) - Satna at Sirmour	D/C	220	2							
50	LILO of one ckt of Bina - Gwalior at Datia	D/C	220	10							
51	LILO of one ckt of Bina - Sagar at Bina	D/C	220	10							
52	LILO of one ckt of Indore - Barwaha at Simrol	D/C	220	13							
53	LILO of one ckt of Pithampur - Rajgarh (PGCIL) at Dhar	D/C	220	4							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
54	LILO of Ratlam - Badnagar at Badnawar	D/C	220	40							
55	LILO of Ratlam-Daloda 220 kV line at Jaora	D/C	220								
56	LILO of second ckt. Nagda - Neemuch line at Daloda s/s	D/C	220	25	40					MAR-18	
57	LILO of second ckt of Auraiya - Malanpur at Mehgaon	D/C	220	6							
58	LILO of second ckt of Damoh - Tikamgarh at Damoh	D/C	220	10							
59	LILO pf 2nd Ckt. of Bansagar - Satna line at Kotar 220kV S/s.	D/C	220	11	21	18	9		MAR-17	DEC-17	Work in progress.
60	Maheshwar (HEP) - Rajgarh (Dhar)	D/C	220	230							
61	Mandsaur - Marut Shakti Pool	D/C	220								
62	Morena (400kV S/s CWRTL Adani Group) - Sabalgarh DCDS line	D/C	220	115	173	42			JUN-17	JUN-17	Work in progress.
63	Morena - Malapur	D/C	220	80							
64	Neemuch - Ratangarh line	D/C	220								
65	Pithampur -Depalpur	D/C	220	71	129	120	63		JUN-17	JUN-17	Work stopped.
66	Pithampur - Gandhinagar	D/C	220	60							
67	Satna - Chhatarpur (2nd ckt)	S/C	220	160	0	0	0	15		MAR-18	Original Contract terminated and Retendered. Work to be commenced.
68	Second circuiting of Ratlam - Daloda 220 kV line	S/C	220								
69	Shujalpur - Narsinghgarh Line	D/C	220	44	144	69	24		JUN-17	JUN-17	Work stopped.
70	Ujjain - Dewas	D/C	220	90							
71	Gudgaon(220) - Gudgaon(132)	D/C	132								
72	Kanwan (220) - Kanwan (132)	D/C	132								
73	Kanwan (220) - Teesgaon	D/C	132								
74	LILO of Both ckt Badod - Suwasara at Suwasara S/s	D/C	132								
75	LILO of Both ckt Neemuch - Mandsaur at Mandsaur S/s	D/C	132								
76	Ratangarh(400)- Ratangarh(132)	D/C	132								
77	Sailana(400) - Sailana(132)	D/C	132								
78	Second circuiting of Alot - Sitamau 132 kV line	S/C	132								
79	Second circuiting of Jhabua - Meghnagar 132 kV line	S/C	132								
80	Second circuiting of Rajgarh-Jhabua 132 kV line	S/C	132								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
81	Second circuiting of Rajgarh - Petlawad 132 kV line	S/C	132								
82	Sendhwa(220) - Pansemal (132)	D/C	132								
83	Sendhwa (220_ - Sendhwa (132)	D/C	132								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ORISSA POWER TRANSMISSION CORPORATION LTD.(OPTCL)											
1	IB - Lapanga	D/C	400	40	60	60	56		JUN-13	JUN-17	Since this is repeated may be deleted
2	Restoration of IB - Lapanga line	D/C	400	38	62	60	56		SEP-16	JUN-17	The line CKM may be corrected as 38 CKMs.
3	Bhanjanagar - Aska	D/C	220	28	112	98	0	0	JUN-20	MAR-18	kindly make the ckm as 54 ckm
4	Bolangir - Kesinga	D/C	220	160	323	246	0	0	JAN-15	MAR-18	
5	Cuttack (OPTCL) - Pratapsasan	D/C	220	96	172	47	3	0		DEC-17	
6	Jayanagar (OPTCL) - Jayanagar (PGCIL)	D/C	220	17	37	35	11	0		JUN-17	
7	Kesinga - Baliguda	D/C	220	200	376	198	0		JUN-17	MAR-18	kindly make the Ckm as 200 instead of 96Ckm.
8	Keunjhar - Keunjhar PG	D/C	220	15	30	18	11	0	SEP-17	JUN-17	The CKM may be indicated as 14.802 CKM.
9	LILO of (Existing) Bhanjanagar - Meramundali at Narasinghpur	D/C	220	10	21	11	0	0		JUN-17	
10	LILO of Indravati - Theruvali at Kashipur	D/C	220	3	13	12	8	0	DEC-16	APR-17	
11	LILO of Katapalli - Bolangir at Bargarh (New)	D/C	220	0	2	2	0	0	DEC-16	JUN-17	S/s work in full swing. This will be completed along with S/s at Bargarh New
12	LILO of Meramundali - Duburi Ckt-I at Goda Chhak	D/C	220	10	24	22	0		MAR-17	DEC-17	The Ckm may be indicated as 10.2 ckm
13	LILO of one ckt of Indravati - Thervali line at Jaypatna	D/C	220	32	66	3	0	0	FEB-18	FEB-18	
14	LILO of one ckt of Rengali - Tarkera at Deogarh	D/C	220	60					JUN-13		My be deleted as the project is yet to be awarded
15	Malkangiri - Kalimela	S/C	220	67	120	60	0	0	FEB-18	MAR-18	The CKM may be indicated as 67.254 CKM
16	Pandiabili PGCIL - Pratapasasan line	D/C	220	58	107	67	57	0	MAR-17	SEP-17	The CKM may be indicated 58.30 CKM

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
POWER AND ELECTRICITY DEPARTMENT, MIZORAM(P&ED Mizo)											
1	2nd evacuation line : Tuirial HEP to Sihhmui via Bawktlang	S/C	132	105							Concept Note is being submitted
2	Bairabi to W.Phaileng via Mamit	D/C	132	74							Contract will be awarded when sanction is received from NEC
3	Bawktlang (Kolasib) S/S - Sihhmui S/S	D/C	132							DEC-16	The 132KV Sihhmui substation was constructed by P&E, Govt. of Manipur and completed on 31.03.2016.
4	LILO of Zemabawk - W.Phaileng at Sihhmui	S/C	132	5		0	0	0		DEC-13	
5	Luangmual to Sihhmui	D/C	132	16							Work progress is 28 percent due to ROW problem since the line is to be constructed through city area
6	Melriat to Khumtung	D/C	132	25							Proposal stage
7	Sihhmui s/s to Airport road Sihhmui(to re-align existing W.Phaileng line	S/C	132	11							Proposal stage. Fund will be sought from NEC/DoNER
8	Tuirial HEP - Bawktlang (Kolasib) S/S	S/C	132							FEB-17	The stringing works for extension of the line upto the 132 KV Tuirial Switchyard is completed by P&E Deptt. Mizoram.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
POWER TRANSMISSION CORP. OF UTTARAKHAND LTD.(PTCUL)											
1	Kuwari Pass (Pipalkoti)-Karanprayag - Srinagar	D/C	400	184	0	0	0	0		DEC-18	Retendering is under Process.
2	LILO of Loharinagpala - Koteswar at Pala - Maneri	D/C	400	10	0	0	0	0			The work at Pala Maneri HEP stopped as per GOI order.
3	LILO of Muzaffarnagar - Vishnu Prayag at Kuwari Pass (Pipalkoti)	D/C	400	2	6	0	0	0		AUG-16	Contract has been awarded on 06.05.11 to M/s TATA Project Ltd. contract effective date is 03.09.11 and will be taken after award of 400 KV Pipalkoti S/s. Total Progress 11%.
4	Loharinagpala-Koteswar line	D/C	400	180	0	0	0	0			The work at Loharinagpala HEP stopped as per GOI order.
5	Sringar - Kashipur	D/C	400	304	0	0	0	0		DEC-18	Survey work is prepared for the alternative route proposed by M/s cobra.The go ahead was issued through this alternate route on dated 24/12/2014.detailed surey of 189 Km completed.Forest case preparation in progress and profile potting in progress
6	Vishnugad - Kuwari Pass (Pipalkoti)	D/C	400	40	62	0	0	0		DEC-18	Contract has been awarded on 06.05.11 to M/s TATA Project Ltd. contract effective date is 03.09.11 Forest case prepared for 43.694 Hect. and submitted to DFO Joshimath/ DM Chamoli. NOC from 04 Nos. village panchyat Naurakh Agthalla, Tangri Talli and Tangri Malli is pending. Matter is being pursued GOU/District Administration.
7	Almora-Pithoragarh	D/C	220	146	0	0	0	0		DEC-16	DPR prepared. DPR submission to funding agency is in progress.
8	Arakot -Mori and LILO of Arakot -Mori at Hanol Tuni	D/C	220	94	0	0	0	0		MAR-18	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
9	Devsari-Karanprayag	D/C	220	52	0	0	0	0		NOV-17	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
10	Jakhol -Sankri -Mori and LILO of Jakhol -Sankri -Mori at Natwar Mori	D/C	220	76	0	0	0	0		MAR-18	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
11	Joshimath - Kunwari Pass (Pipalkoti)	D/C	220	40						DEC-17	Contract has been awarded on 06.05.11 to M/s TATA Project Ltd., contract effective date is 14.10.11 and GMVN has not given the permission to cross the Auli Ropeway, hence crossing by underground cable is proposed at Joshimath. Land sliding zone being encountered at village Malli Tangri and Talli Tangri the survey and forest case yet to be completed. Forest Case of 51.3 Hect. is under preparation. Total Progress 6%.
12	Lata Tapovan- Joshimath	D/C	220	24	36	0	0	0		DEC-17	Regarding Forest land Transfer proposal nodal officer Dehradun raised queries vide letter no 3042 dated 01-06-2013. Reply of the same is being done. Total progress 13%
13	LILO of Baramwari - Srinagar at Singoli Bhatwari	D/C	220	5	0	0	0	0		DEC-18	
14	LILO of Kashipur - Pantnagar line at Jaffarpur	D/C	220	12						SEP-17	Tendering is under process.
15	LILO of Mori - Dehradun line at Nogaon	D/C	220	10						MAR-18	Construction of line as per connectivity schedule of generators in Yamuna Valley
16	LILO of Nandprayag -Karanprayag at Langrasu	D/C	220	16	0	0	0	0		NOV-17	Construction of line as per Schedule of construction of Langrasu.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
17	LILO of Rishikesh-Dehradun at Harrawala	D/C	220	1	0	0	0	0		AUG-16	Tendering is under process.
18	LILO of Roshanabad - Puhana line at Imlekhera (Pirankaliyar)	D/C	220	10	21	15	7			JUN-17	Tower Foundation 15/21, Tower Erection 11/21, Total Progress 61%
19	LILO of Vyasi HEP - Dehradun at Dehradun (PG) S/S	D/C	220	70	0	0	0	0		OCT-17	Forest case is under progress.
20	Mori -Dehradun	D/C	220	200	0	0	0	0		MAR-18	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
21	Rudrapur(Brahmwani) - Ghansali-Srinagar line	D/C	220	182	260	0	52	0		DEC-18	Tower Foundation 52/260 and work is under progress at 16 locations.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
PUNJAB STATE TRANSMISSION CORPORATION LIMITED(PSTCL)											
1	LILO of Patran - Rajla at Patran (PGCIL) s/s	D/C	400	3	0	0	0	3		MAY-17	Commissioned 05/17.
2	Goindwal Sahib - Bottianwala	D/C	220	129	201	165	164	13		DEC-17	Work is in progress.
3	LILO of one ckt. 220KV Nakodar - Rehanajattan line at 220KV Hoshiarpur	D/C	220	52	94	93	72	11	DEC-16	JUN-17	Work is in progress. Forest case pending.Railway case pending.
4	LILO of one ckt. of 220KV Humbran - Ferozpur Road (Ludhiana) at 220KV Ladowal	D/C	220	25	41	36	31	16	DEC-16	SEP-17	Work in progress. Forest case pending in PCCF, Sector-68 fir in-principle approval. Shifting on National Highway under process.
5	LILO of Patran - Kakrala at Patran (PGCIL) s/s	D/C	220	24	41	41	41	24	OCT-16	MAY-17	Commissioned 05/17.
6	Ludhiana - Doraha	D/C	220	28	95	95	95	26		MAY-17	Work is in progress.Subject to the availability of shut-down for stringing.
7	Makhu - Algaon	D/C	220	101	159	154	151	74		DEC-17	Work is in progress. Forest case - FZR - pending. ASR case-in principle approval received. Railway cases pending.
8	Makhu - Rashiana	D/C	220	92	146	131	125	75		SEP-17	Work is in progress.
9	Malout - Abohar	D/C	220	30	95	79	31	0		DEC-17	Work is in progress. Forest pending and Railway case cleared.
10	Moga - Mehal Kalan	D/C	220	105	170	169	166	90		JUN-17	Work in progress. Subject to Forest clearance.
11	Mukatsar - Kotkapura	D/C	220	76	129	122	118	30		JUN-17	Work is in progress. Forest case pending in PCCF, Sector-68.
12	Mukatsar - Malout	D/C	220	47	83	81	81	17		JUN-17	Work is in progress.
13	Nabha -Bhawanigarh	S/C on D/C	220	21	80	80	79	31		MAY-17	Work is in progress Forest case - Patiala case approved. Sangrur case pending with PCCF Mohali.
14	Nakodar - Ladhowal	D/C	220	67	122	118	109	18		MAR-18	Work is in Progress.In principle approval for Ludhiana Forest case received. Phillaur forest case has been sent to Sec-68, MoEF, Chd. Railway cases approved.
15	Nakodar - Rehana	D/C	220	71	121	121	121	70		MAY-17	Work is in progress.
16	Rajpura - Devigarh	D/C	220	74	116	114	114	42		JUN-17	Work in progress. Railway case cleared. Forest clearance pending. Subject to the decision of court case.
17	Sarana- Kotli Surat Malli line	S/C on D/C	220	62	185	70	0	0		AUG-16	Work deferred for the time being

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED(RVPNL)											
1	Akal (1)- Jaisalmer -2	D/C	400	50	0	0	0			MAR-17	KFW funded scheme. Scheme dropped NOC received from KFW.
2	Akal -Jodhpur (New)	D/C	400	480	618	613	602	345		JUL-17	W.O awarded to M/S TATA Project Ltd. Work execution permission received from Railways on 08.03.17. Work is under progress.
3	Anta -Kota (PG) (Extension)	D/C	400	45	135	116	115	32		MAR-18	W.O. awarded to M/s Unique Structures & Towers Ltd., Bhilai (W.O from M/S Trans Era withdrawn.) Forest involved. Court stay vacated Work permission received.
4	Barmer-Bhinmal (PG)	D/C	400	280	444	229	95			MAR-18	KFW funded scheme .W.O. awarded to M/S Monte Carlo. Forest : Prepration of KML file is under process. Applied for FRA certificate .NHAI & RLW Approval pending.
5	Bikaner -Sikar (PG)	D/C	400	420	448	284	185			MAR-17	PPP mode. W.O. awarded to M/S KEC BKNR SKR Tr.Ltd.Work under progress
6	Chittorgarh-Bhilwara	D/C	400	99	134	134	131	90		JUN-17	"W.O. awarded to M/s SPML Infra.ROW problem at loc no. 2&3. Court case hearing awaited. NHAI Approval pending. "
7	Jaisalmer-2 - Akal line	S/C	400	100							W.O. is to be awarded
8	Jaisalmer -2 -Barmer	D/C	400	260	390	40	1			MAR-17	KFW funded scheme. W.O. awaded to M/s TATA Project Ltd. Tentative route approval on dt. 15.11.16 (117.162) Route approved, Survey - 60.633 Km Work Under Progress.
9	LILO of Chabra TPS -Dahra at Anta (2nd ckt)	D/C	400	1	5	5	3			MAR-18	W.O. awarded to M/s Unique Structures & Towers Ltd., Bhilai (W.O from M/S Trans Era withdrawn.) Forest involved. Permission awaited. Work will be completed after availability of Shut-Down of said line. Shut-Down proposed from Dated:20.06.17 for 15 days
10	LILO of Jodhpur -Merta at Pooling station Badla	D/C	400	390	547	547	545	177		JUL-17	ADB funded scheme. W.O. awarded to M/s TATA Project.Aviation involved.
11	Phagi(Jaipur south-765 kV)-Ajmer line	D/C	400	210	284	283	278	95	SEP-12	JUL-17	W.O awarded to M/s Varsana Ispat.(W.O. withdrawn from M/s. GET). 2 nos NHAI crossing awaited. Two nos. of NHAI crossing awaited.
12	Ramgarh (Jaisalmer)-Akal (Jaisalmer)	D/C	400	200	278	278	277	192		MAY-17	line test charged anti theft on 31.03.17
13	Ramgarh -Bhadla	D/C	400	320	446	433	387	138		JUN-17	W/O awarded to M/s SEW Hyderabad Aviation approval awaited.
14	Suratgarh TPS - Babai (Jhunjhunu)	D/C	400	480	676	675	642	303	JAN-13	SEP-17	Work order awarded to M/s Aster Chennai. Case for diverting route due to air force approved, work under progress.220kV Bay required at 400kV Babai(Jhunjhunu). WTD Meeting held on 25.05.17 & approved to issue LOI
15	Ajmer (400 kV) - Bherunda (TK)	D/C	220	80	0	0	0				W.O. issued to M/S. Moji Construction , Jaipur on 31.01.17.line route profile approved. Forest involved. Detailed survey of 10.5 km approved.
16	Badisid-Bap	D/C	220	30						MAR-17	
17	Dhod-Danta Ramgarh	S/C	220	31	101	44	0			JUN-17	W.O. awarded to M/s Ramjee Power Work stopped due to severe ROW problem at Loc. no. 9-10 & 12 to 63.
18	Gajner -Kolayat	D/C	220	30	0	0	0			MAR-17	KFW funded scheme. Scheme under review.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
19	Indira Gandhi Nagar -Sitapur (Upgradation)	D/C	220	17	29	29	29	17		MAR-17	i)Circuit-II section from 220 KV I G Ngr to 132 KV GSS Sitapura line length 7.738 Km. charged on 132 KV Voltage on 19.03.2016 (ii)The work of Circuit-II section from 132 KV GSS Sitapura to 220 KV GSS Sitapura charged on 132 KV Voltage level on dt. 05.05.2016. Remark- CKT-I to be charged on 220 KV Voltage level from 220 KV GSS I.G Nagar to 220 KV GSS Sitapura work under progress.
20	Jaipur North (400 kV GSS) - Manoharpur (Turnkey)	D/C	220	80	141	137	134	74	JAN-13	MAR-17	Forest involved . Clearance awaited.
21	Jethana - Ajmer line	D/C	220	120	203	203	203	120	DEC-12	JAN-17	W.O. awarded to M/s Navdurga. Actual line length is 119.652 ckm . work completed on dt. 20.12.16
22	Jodhpur (400 kV GSS) - Banar	D/C	220	21	35	35	27	12	OCT-12	MAR-17	W.O. awarded to M/s Hitech. ROW Problem.
23	Jodhpur (New) - Jhalamand (TK)	D/C	220	40	64	64	64	35	APR-10		Line charged on 33KV voltage on 08.04.17 for anti theft.
24	Jodhpur CHB - Soorsagar	D/C	220	16	31	19	0	0		MAR-17	W.O. awarded to M/s Classic Coal, work stopped due to ROW problem.
25	Jodhpur (New) - Barli (TK)	D/C	220	90	158	158	158	89	APR-10	JAN-17	Work order awarded to M/s R.S. Infra Noida.line charged on 132 kv on 23.12.16 (any theft)
26	Jodhpur - NPH Jodhpur	D/C	220	12	0	0	0				Severe ROW problem. Proposal of U/G Cable & Monopole through AIIMS premises is under review.
27	Kalisindh TPS - Bhawanimandi	S/C	220	34	108	108	107	31		MAR-18	W.O awarded to M/s Kay Cee Energy & Infra Private Limited. Work under progress.
28	Kunda ki dhani-Purana Ghat (upgradation)	D/C	220	14							
29	LILO of 2nd Ckt Sikar (RVPN), Ratnagarh at Sikar	D/C	220	6						MAR-17	
30	LILO of both ckts Ramgarh GTPP - Dechu line at Pokaran	D/C	220	20	0	0	0			MAR-17	KFW funded scheme. Scheme under review.
31	LILO of Chandan- Pokaran at Pokaran	D/C	220	20						MAR-17	KFW funded scheme. W.O. Is to be awarded .
32	LILO of Kolayat -Bajju at Kolayat	D/C	220	20						MAR-17	under KFW
33	LILO of PS 1- Bajju at PS 1/Bajju	D/C	220	20						MAR-17	under KFW
34	LILO of VKIA - Kukas at Jaipur (North) (Turnkey)	D/C	220		141	137	134	74		MAR-17	forest clearance awaited.
35	Mansarovar - Chambal (Cable System)	D/C	220	5							
36	Pratapgarh- Chittorgarh	D/C	220	240	421	421	367	163		JUL-17	W.O awarded to M/s Moji Constructions. In- Principal Approval Issued . Permission to work issued by Nodal Officer on 22.03.2017.
37	PS 1 /Bajju -Bhadla	D/C	220	66	107	107	107	66		AUG-17	W.O. awarded to M/s RS Infra. Line charged on 33 KV on dt 30.06.16
38	Sirohi-Pindwara	S/C	220	25	106	64	26			MAR-17	W/O awarded to M/S Moji Construction , Jpr. Forest involved . Clearance awaited.
39	Soorpara - Banar line	D/C	220	21	35	35	27	12	AUG-11	JAN-17	
40	Undoo - Pokaran	D/C	220	140	0	0	0				KFW funded scheme . Scheme under review.
41	Dahanu - Degchu GSS	D/C	132								.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
SIKKIM POWER DEVELOPMENT CORPORATION LTD.(SIKKIM)											
1	LILO of Teesta III - Rangpo 400 kv line at Dikchu	D/C	400	1	2	2	1	0		FEB-17	Stringing to be completed by 31.01.2017. COD scheduled on 05.02.2017 (Considering 5 days of back charging).
2	Legship - New Malli	D/C	220	20	35	25	10	1		JUL-17	
3	Dikchu - Gangtok	D/C	132								.
4	Dikchu HEP - Dikchu Pool	D/C	132								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
TAMILNADU TRANSMISSION CORPORATION LTD.(TANTRANSCO)											
1	Ariyalur - Thiruvalam PGCIL	D/C	765	320	485	195	70			APR-18	Work awarded to M/s.Gammon India Ltd.,Works are under progress.
2	North Chennai 765 KV PS - Ariyalur 765 KV s/s	D/C	765	380	0	0	0		APR-19	APR-18	Tender due date on 16.06.17
3	ETPS to Tondiarpet point ATS	D/C	400	18	0	0	0		SEP-17	MAR-18	Tender is under process
4	Kalivanthapattu - Sholinganallur	D/C	400	52	92	92	91	57	FEB-14	JUN-17	works are under progress. 5 Locations are under court case and is being followed up.
5	Kanarpatty - Kayathar	D/C	400	24	39	39	39	28	MAR-15	JUN-17	Line work completed. Tree cutting work under progress.
6	Kayathar - Thennampatty	D/C	400	112	0	0	0			MAR-18	Retender opened on 07.01.17 and evaluation is under process
7	LILO in 2nd Ckt of MTPS -III - Thiruvalam at Dharmapuri	D/C	400	1						MAR-17	Line energised on 15.03.17
8	LILO in Ist Ckt of MTPS - III - Thiruvalam at Dharmapuri	D/C	400	1						OCT-16	Line energised on 15.03.17
9	LILO of Guindy 400 KV SS to Porur 230KV SS (UG)	S/C	400	10	0	0	0		JUN-17	JUN-17	Work under progress. Laying in 9/19 section completed.
10	LILO of Karaikudi - Pugalur feeder-I at Vellalaviduthi	D/C	400	190	0	0	0			APR-17	Board note submitted for spec approval and float tender.
11	LILO of one ckt of Thappagundu - Anaikadavu 400 line at Udumalpet (PGCIL) S/S	D/C	400	30	0	0	0			SEP-17	Tender is under finalization
12	LILO of one ckt Thppagundu - Anaikadavu at Udumalpet	D/C	400	30	0	0	0				Tender opened on 08.12.16 and under process
13	LILO of Pugalur - Kalivanthapattu line at Ariyalur 765 KV s/s	2xD/C	400	80	28	0	0		APR-17	APR-17	Work awarded to M/s Gammond India on 24.09.2016. Check survey is under progress
14	LILO of Sunguvarchatram - Alamathy at Vellavedu (Guindy)	D/C	400	16	0	0	0			OCT-17	LOA issued on 16.02.17
15	Manali and NCTPS to ETPS point	S/C on D/C	400	20	0	0	0		JAN-15	MAR-18	To be deleted
16	Manali - Korattur	D/C	400	11	20	19	15	6	APR-14	JUN-17	Enter upon permission granted from district Collector/ Thiruvallur. Work under progress.
17	Manali - Pulianthoppe	D/C	400	9	0	0	0			APR-17	Board note submitted for Price bid opening.
18	Manali - Pulianthoppe S/S	S/C	400	40	0	0	0			APR-17	Board note submitted for Price bid opening
19	Manjakuppam - Korattur	D/C	400	22	0	0	0		APR-17		Draft specification under preparation for obtaining Concurrence from JICA.
20	MTPS St.III - Singarpet	D/C	400	200	0	0	0	0		JUN-16	To be deleted
21	NCTPS Stage-II to Pulianthope Rearranging of North Chennai Pooling station to Pulianthope	D/C	400	44					SEP-17	MAR-18	Tender is under process
22	Pulianthope - Pulianthoppe	D/C	400	11	0	0	0			APR-17	To be deleted
23	Rasipalayam - Dharmapuri (Palavadi)	D/C	400	390	555	459	380	63	JUN-17	JUN-17	Work under progress. Row issues involved.
24	Rasipalayam - Salem	D/C	400	390	558	558	558	382		JUN-17	Work nearing completion. ROW issues: LOC.44C/0 to 44D/0, District collector / Erode issued orders to deviate the line. Collector the line as per the original route.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
25	Sholinganallur 400 kV S/S (Perumbakkam) - Guindy 400 kV S/S	D/C	400	40	0	0	0			OCT-17	LOA issued on 16.02.17
26	Sholinganallur - Guindy	D/C	400	12	0	0	0				Draft specification under preparation for obtaining Concurrence JICA.
27	Thervaikandigai - Korattur	D/C	400	5	9	9	9		APR-15	JUN-17	Work under progress
28	Thervaikandigai proposed Manali	D/C	400	68	82	80	80	49	SEP-17	JUN-17	Loc. AP8/0 under court case vide W.P No.17840 of 2016 by Athilakshmi. After getting enterupon permission from district collector with in 25 days the work will be completed.
29	Thervaikandikai - Korattur	D/C	400	74	104	59	25		APR-15	MAR-18	Issues involved and is being followed up.
30	Tondiarpet point Puleanthope (Manali & NCTPS stage-II) (UG Cable)	D/C	400	21	0	0	0		SEP-17	MAR-18	Board note submitted for price bid opening.
31	Vellavedu - Guindy 400 kV S/S (U/G Cable)	D/C	400	40	0	0	0			MAR-18	Draft specification is under preparation for obtaining concurrence from JICA.
32	Basin Bridge - TNEB HQ (UG Cable)	S/C	230	23	0	0	0	0		MAR-18	Tendering in process
33	Checkanurani - Sembatty feeder	S/C on D/C	230	26	0	0	0		SEP-18	MAR-19	Tender to be floated
34	CMRL Central 230 kV SS to Pulianthope 400 kV SS (UG Cable)	S/C	230	3	0	0	0		SEP-17	MAR-18	Tender to be floated
35	CMRL Central Jail to proposed Mambalam 230kV GIS SS (UG Cable)	S/C	230	9	0	0	0		SEP-17	MAR-18	Tendering in process
36	Kamudhi s/s - Tiruchulis/s (Muthuramlingapuram) - Ckt-II	D/C	230	69	229	229	229	55		MAR-17	Works are nearing completion.One ckt radially energised from Kavanoor end. Muthuramalingapuram to Kamudhi, a length of 68.84 Ckm energised on 20.02.17.
37	Koladi - PH Road (Alamathy - Koyembedu)	D/C	230	28	69	69	69	27	APR-12	JUN-17	Works are under progress.
38	LILO in 230 kV Othakalmandapam - Palladam at the proposed Edayarpalayam 400 kV SS	D/C	230	20					SEP-18	MAR-19	Tender to be floated
39	LILO in 230 kV Othakalmandapam - Ponnapuram at the proposed Edayarapalayam 400 kV SS	D/C	230	50					SEP-18	MAR-19	Tender to be floated
40	LILO in the existing 230 kV Neyveli TS-I Tiruvannamalai at Sankarapuram 230 kV SS	D/C	230	92	0	0	0		SEP-18	MAR-19	Tender to be floated
41	LILO in the existing 230 kV Pasumalai - Alagarkoil at the proposed Samayanallur 230 kV SS	D/C	230	12					SEP-18	MAR-19	Tender to be floated
42	LILO in the existing 230 kV Shoolagiri - Karimangalam at the proposed Uddanapally 230kV SS	D/C	230	30					SEP-18	MAR-19	Tender to be floated
43	LILO in the existing Dharmapuri (Palavadi) 400 kV SS to the proposed Uddanapally 230 kV SS	D/C	230	136	0	0	0		SEP-18	MAR-19	Tender under finalisation
44	LILO of alandur - Alagarkoil at Mondipatti 230 Kv S/S	D/C	230	25	55	55	54	11		AUG-17	Work under progress

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
45	LILO of Dharmapuri (Palavadi) 400 kV SS to the proposed Tirupattur 230 kV SS	S/C on D/C	230	75					SEP-18	MAR-19	Tender to be floated
46	LILO of existing 230 kV Shoolagiri - Vinnamangalam line at the proposed Tirupattur 230 kV SS	D/C	230	24	0	0	0		SEP-18	MAR-19	Tender to be floated
47	LILO of Kodikurichi - Veeranam line at Thennampatty	D/C	230	10	0	0	0		SEP-17	MAR-18	To be deleted
48	LILO of Sriperumbadur- Arni at Sunguvarchatram	D/C	230	12	28	10	3	0	DEC-10	MAR-18	Due to long pending Court case, revised route is under study.
49	LILO of Sriperumbudur-Kadapperi at Porur 230KV SS (UG) Kadapperi to Porur (OH+UG)	D/C	230	28	0	0	0		MAR-18	MAR-18	Work awarded to M/s.Universal cable on 16.02.17 for UG cable. For OH Portion tender to be floated
50	LILO of Sriperumbudur - Koyambedu at Guindy (UG Cable)	S/C	230	9	0	0	0	0		AUG-17	Work in progress. Cable laying in 2/16 section completed.
51	LILO of Tonidapet - Mylapore at TNEB HQ (UG Cable)	D/C	230	1	0	0	0	0		DEC-17	Cable already laid. Termination to be done
52	LILO the 230 kV Alundur - Alagarkoil at Mondipatti 230 kV SS	D/C	230	36	55	55	54	11	SEP-17	AUG-17	Work under progress
53	LILO the existing 230 kV Alundur - Thanjavur at the proposed Thuvankudy	M/C	230	80					SEP-18	MAR-19	Tender to be floated
54	LILO the existing 230 kV P.P Nallur - Thanjavur at proposed Narimanam 230 kV SS	D/C	230	30					SEP-18	MAR-19	Tender to be floated
55	LILO the existing 230 kV P.P.Nallur - Thiruvarur at the proposed Narimanam 230 kV SS	D/C	230	31					SEP-18	MAR-19	Tender to be floated
56	Mondipatti - Common point (Loc A)	D/C	230		11	11	11	3		SEP-17	Work under progress
57	Neyveli 230/110 kV SS to the existing Thiruvannamalai and Cuddalore feeders.	D/C	230	18					SEP-18	MAR-19	Tender to be floated
58	Neyveli - TS-II to the proposed Neyveli 230/110 kV SS	D/C	230	2					SEP-18	MAR-19	Tender to be floated
59	NNtps to the proposed Neyveli 230/110 kV SS	D/C	230	6					SEP-18	MAR-19	Tender to be floated
60	Palladam - Ingur	S/C on D/C	230	62	249	239	209	38	APR-13	SEP-17	Severe Row issue between Loc NO 160-190. Committee suggested to execute the work in the original route.
61	PH Road - Koyambedu (UG Cable)	D/C	230	3	0	0	0	3	APR-12	JUN-17	Commissioned 05/2017.
62	Sholinganallur - KITS	D/C	230	24	50	47	44	21		MAY-17	Work under progress. Reserved forest clearance involved in 6 locations. Proposal to be forwarded to PCCF Conservator of Forest by the DFO, Chennai.
63	Sriperumbudur -Korattur (Changing of conductor)	S/C	230	20	70	0	0	12	SEP-06	MAY-13	Line work is under modification. Revised administrative approval is under process.
64	Ulundurpet 230 kV SS to the proposed Sankarapuram 230 kV SS	S/C on D/C	230	60					SEP-18	MAR-19	Tender to be floated
65	Vellalavidhuthi 400 kV SS to Nemmeli Thippayakudy 230 kV SS	S/C	230	45					SEP-18	MAR-19	Tender to be floated

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
66	Vellalaviduthi 400 kV SS to Mondipatti 230 kV SS	S/C on D/C	230	90					SEP-18	MAR-19	Tender to be floated
67	Vellalaviduthi 400 kV SS to Thuvakudy 230 kV SS	S/C on D/C	230	140					SEP-18	MAR-19	Tender to be floated
68	Vellalaviduthi to the existing Pudukottaai 230 kV SS	S/C on D/C	230	55					SEP-18	MAR-19	Tender to be floated
69	Villupuram - Ulundurpet	S/C	230	55	183	164	8	0	MAR-12	SEP-17	Termination notice issued to M/s GET by the head quarters. Tender to be floated for balance works.
70	Arasur (PGCIL) - Gobi S/S	S/C	220	47	190	186	186	45	DEC-16	JUN-17	Work under progress. ROW issues at 7 locations
71	Basin Bride - Pulianthope (UG Cable)	S/C	220	2	0	0	0			OCT-17	Pulianthope to Basin Bridge work to be taken up an completion of pulianthope SS.
72	Common Point (from Karamadai) - Thudialur	S/C	220	19	68	68	68	39	AUG-15	MAR-17	Both the Ckts energised on 19.12.16 and 06.02.17
73	Cuddalore - Veerapuram (SP Koil) Via Neyveli.	D/C	220	348	702	654	565	174	SEP-16	OCT-17	Work under progress.
74	Dharmapuri - Gurubarapally	S/C	220	58	232	231	231	56		JUN-17	Work under progress
75	Guindy - R.A.Puram S/S	S/C	220	8	0	0	0				Work awarded and Route approved. Road cut permission awaited.
76	Ingur - Arasur (PGCIL)	S/C	220	54	229	184	156	13	SEP-16	SEP-17	Work under progress. Severe ROW issue. 15 Nos writ petitions filed at High Court/ Chennai and next hearing on 06.06.17
77	Karaikudi - Sembatty	S/C	220	137	559	558	548	132	DEC-11	JUN-17	One. no. ROW issue at Loc.249. Letter addressed to District Collector/Madurai for Police Protection and for enter upon permission. Alternate arrangements are being made to avoid ROW issues.
78	Karamadai - Pushep	D/C	220	4							load flow analysis is under process.This may be deleted.
79	Kavanoor - Karaikudi (Existing)	D/C	220	170	327	325	322	130	MAR-15	JUN-17	Work under progress.
80	Kayathar - Tuticorin S/S	D/C	220	130	228	224	224	99	DEC-16	JUL-17	Work under progress
81	Kilpauk - CMRL Central Jail	S/C	220	10	0	0	0				To be retenderd since M/s.EPIL was black listed. There is a case in the court vide MP.No:1 of 2015 and WP No:21319 of 2015. Stay vacation Petition filed vide MP.No: 2 of 15.
82	LILO of Arasur - Karamadi at Shenbagapudur S/S	D/C	220	90	126	124	124	30	AUG-15	JUN-17	Work under progress. ROW issues involved at Locations 33-35. Enter upon permission awaited from District Collector/Coimbatore and from District Collector/Erode for Loc.106. Further in some locations land owners objection involved and is being solved.
83	LILO of Arasur - Palladam at Tiruppur	D/C	220	24	46	46	46	20	AUG-15	JUN-17	Work completed
84	LILO of Chekkanurani - Kayather at Kinnimangalam	D/C	220	12	5	5	5		JUL-16	JUL-17	Work under progress
85	LILO of existing Othakalmandapam feeder-I at sanctioned Anaikadavu 400 kV S/S	D/C	220	2	0	0	0			MAY-17	Stringing will be taken up on commisisoning of Aaikadavu 400 kV SS.
86	LILO of Existing Paramathi - Alundur at Valayapatty	D/C	220	60	116	112	110	22		JUN-17	Work under progress

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
87	LILO of Mylapore - Taramani at RA puram S/s	D/C	220	7	0	0	0			MAR-17	Energized on 07.04.17
88	LILO of Myvady - Pugalur at Kurukathi	D/C	220	62	124	100	77	14		JUN-17	Work under progress.
89	LILO of the exisiting 230 kV Ingur - Kurukathi - Palladam feeder at sanctioned Rasipalayam 400 kV S/S	D/C	220	50	61	0	0			MAR-18	Work awarded and commenced
90	LILO of the exisiting 230 kV Myvady - Kurukathi - Pugalur feeder at sanctioned Rasipalayam 400 kV SS	D/C	220	40	89	0	0			DEC-18	Work awarded and commenced
91	LILO of Thiruvarur - Kadalangudi at Kumbakkonam	D/C	220	40	92	88	67			AUG-17	Work under progress
92	Ottiyambakkam - Kits S/s	D/C	220	24	50	47	44	21		SEP-17	Work under progress. Reserved forest clearence involved in 6 locations. Proposal to be forwarded to PCCF Conservator of Forest by the DFO, Chennai.
93	Ottiyambakkam - Omega	D/C	220	70	150	141	141	32	APR-14	MAR-18	works are under progress. 6 Locations under ROW issue. 3 Location approval awaited from Forest Department.
94	Shenbagapudur - Karuvalur	S/C	220	31	122	114	112	18	AUG-16	JUN-17	Work under progress.
95	Shoolagiri - Hosur S/s	D/C	220	46	0	0	0				Work awarded
96	Thingalur Common Point-Gobi	S/C	220	40	0	0	0			MAR-14	Work completed and may be deleted from the list.
97	Thiruverkadu - Ambattur 3rd Main road S/S	S/C	220	10	0	0	0			MAY-17	Work Completed.
98	Tondiarpet - Pulianthope (UG Cable)	D/C	220	10	0	0	0			SEP-17	Work awarded to M/s..Rahul cables and under progress. Initially the work is being taken up from Tondiarpet to Basin Bridge.
99	Veeranam - Abhishekapatty (PGCIL)	S/C	220	62	11	11	11	30	SEP-16	JUN-17	Work under progress.
100	Veeranam - Kodikurichi	S/C	220	25	86	84	75	18	SEP-16	JUN-17	Work under progress
101	Vyasarpadi - Pulianthoppe (UG Cable)	D/C	220	2	0	0	0			MAR-18	Pulianthope - Vyasarpadi - At present cable will be terminated at Basin Bridge cable laying & termination completed in 3 sections Termination to be taken up.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED.(APTRANSCO)											
1	Chilakaluripeta (PG) to Chilakaluripeta (AP)	D/C	400	64					AUG-19	AUG-19	
2	Elluru-Gudivada (Q)	D/C	400	160	0	0	0		AUG-19	AUG-19	Preliminary Survey works under progress
3	Gudivada-Chilakaluripeata (Q)	D/C	400	206					AUG-19	AUG-19	
4	Hindupur - Uravakonda	D/C	400	253	350	247	215	31	OCT-17	OCT-17	Works under progress.
5	Jammalamdugu-Gani (QM)	D/C	400	240					AUG-19	AUG-19	
6	Jammalamdugu-Mylavaram QM	D/C	400	2					AUG-18	AUG-18	
7	Kalpaka - Proposed Garividi S/S	D/C	400	226	358	311	272	87	JUL-17	JUL-17	Works under progress.
8	LILO of 400kV Kalpaka-Vemagiri at Kallpaka	D/C	400	40					AUG-20	AUG-20	
9	LILO of 400kV VTS-Sattenapalli at CRDA Amaravathi SS-I	D/C	400	40					AUG-20	AUG-20	
10	LILO of 400kV VTS-Sattenapalli at CRDA Amaravathi SS-II	D/C	400	40					AUG-21	AUG-21	
11	LILO of both ckt 400kV RTPP (IV) - Chittoor at 400kV Kalikiri S/S	D/C	400	104	127	103	0	0	SEP-17	SEP-17	Works under progress.
12	LILO of both the Ckt.of uravakonda-Jammalamadugu to Talaricheruvu SS	D/C	400	4					AUG-18	AUG-18	
13	LILO of chittoor APGENCO Krishnapatnam Rachagunneri SS	D/C	400	180					AUG-18	AUG-18	
14	LILO of existing VTS-Sattenapalli at oroposed Inavolu/Thullurs SS	D/C	400	20					AUG-18	AUG-18	
15	LILO of Vemagiri-I Sattenpali at Eluru	D/C	400	40					AUG-18	AUG-18	
16	Narnoor-Aspiri (QM)	D/C	400	180					AUG-19	AUG-19	
17	NTTPS, Vijayawada TPS-existing Sattenapalli SS	D/C	400	120					AUG-18	AUG-18	
18	Numa - Juyarni	D/C	400	112	166	165	162	70		JUN-16	
19	Peddajanagampalli - Chittoor line	D/C	400	213	321	321	321	213	MAY-15	MAY-17	All Foundations , tower erection and stringing completed.The Line test charged on 22.05.2017
20	Polavaram-Kamavarapukota (QM)	D/C	400	140					AUG-19	AUG-19	
21	Rayalaseema TPP - Peddajamgampalli line	D/C	400	216	321	321	321	216	MAY-15	MAY-17	All Foundations,Tower erection and stringing works completed.The line test charged on 22.05.2017
22	Sattenapalli 400kV s/s - Podili s/s	D/C	400	213	297	245	156	0	JUL-17	OCT-17	Works under progress.
23	Urvakonda-Uravkonda-II	D/C	400	100					AUG-18	AUG-18	
24	Vemagiri - Kamavarapukota	D/C	400	185	268	83	65	6	OCT-17	OCT-17	Works under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
25	Vizag TPP - Kamavarapukota	D/C	400	712	697	697	697	480	NOV-15	JUN-17	All Tower foundations and Tower Erection completed.The stringing works are nearing completion against severe ROW issues with the help of revenue and other concerned authorities.Initially line length in RFD taken as 712 Ckm. Now the line length is 485.856Ckm.
26	Chittoor 400 kV SS-Mananapalli	D/C	220	130						MAR-17	
27	Garividi-Bobbili	D/C	220	75	130	126	115	51		DEC-16	Works are under progress
28	Garividi - Garividi	D/C	220	70							
29	Garividi - Pydibhimavaram	D/C	220	100							
30	Hindupur - Penukonda	D/C	220	253							
31	Jammalamadugu - Betamacherla	D/C	220	136							
32	Jammalamadugu - Chakrayapet	D/C	220	172	296	283	281	164	JAN-15	NOV-16	Line works are under progress
33	Jammalamadugu - Porumamilla	D/C	220	198	338	328	327	193	JAN-15	OCT-16	Works are under progress. 10 Nos tower foundations and 2.8 km stringing in Forest reach are pending for want of forest clearance.
34	Jammalamadugu - Tirumalayapalli	D/C	220	54	89	80	60		JUL-14	DEC-16	works are under progress.
35	Kalyandurg-Anantapur	S/C	220	61						DEC-16	
36	Kamavarapukota - Kamavarapukota	D/C	220	30	16	7	0	0		SEP-16	Works are under progress
37	Kamavarapukota - Nuziveedu	D/C	220	90							
38	LILO of Both ckt Pulivendula - Hindupur at Gollapuram	D/C	220	200	91	66	41	0	DEC-14	SEP-16	Works are under progress.
39	LILO of Pendurthy - Garividi at Garividi	D/C	220	140	202	29	0	0			Works are under progress
40	LILO of Podili - Nellore at Atmakur	D/C	220	80							
41	LILO of Shadnagar - Yeddumailaram at Yeddumailaram	D/C	220	12	19	19	19	12		MAR-14	Shadnagar - Yeddumailaram line commissioned on 07.03.2014
42	LILO of Uravakonda - Kalyandurga at Borampalli	D/C	220	22							
43	Muddanur-Anantapur (3rd line)	S/C on D/C	220	100						DEC-16	
44	Muddanur (RTPP) - Dharmavaram	D/C	220	200							
45	Narketpally_Suryapet	S/C on D/C	220	60						DEC-16	
46	Narsapur-Doultabad	S/C	220	15						DEC-16	
47	Narsapur-Manoharabad	S/C	220	15						DEC-16	
48	Nirmal-Nandipeta	S/C	220	20						DEC-16	
49	Nizamabad-Janakampeta	S/C	220	10						DEC-16	
50	Oddugudem-Koyagudem	D/C	220	20						DEC-16	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
51	Oglapur(Warangal 400 kV SS)- Warangal 220 kV SS	D/C	220	36						DEC-16	
52	Peddapuram-Koruprolu	D/C	220	130						MAR-17	
53	ppannadorapalem - Bobbili (Ckt-II)	D/C	220	84							
54	Sattenapalli - Guntur	D/C	220	110							
55	Somayajulapalli - Gani/Panyam S/S	D/C	220	20							
56	Uravakonda - Borampalli	D/C	220	72	112	108	93	0	MAR-15	DEC-16	Works are under progress.
57	Uravakonda - Kalyanduring	D/C	220	100	160	147	137	42	NOV-14	OCT-16	Works are under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
Transmission Corporation of Telangana Limited(TCTL)											
1	Vadarevu - Amangal	S/C	765	240	0	0	0	0		AUG-16	
2	Burgampadu (Common Point) - Manuguru	D/C	400	108	156	156	156	112		MAR-17	work completed on 22.01.2017
3	Chandlapur SS to Tukkapur SS (TMDC)	D/C	400	60					SEP-17		
4	Damacherla TPP - Choutuppal	D/C	400	300					SEP-18		
5	Damacherla TPP - Dindi	D/C	400	280					SEP-18		
6	Damaracherla TPP - Jangaon	D/C	400	310					SEP-18		
7	Damaracherla TPP - Maheswaram (TS)	D/C	400	310					SEP-18		
8	Jagityal - Nirmal	D/C	400	145	202	202	202	148		MAR-17	works completed on 15.03.17 and will be charged along with Package-I i.e.,Jaipur-Jagityal Line.
9	Jaipur - Nirmal	D/C	400	298					MAR-17		
10	Jangaon - Trppapur LI	D/C	400	140	200	18	0		SEP-18		Profiles handed over on 27.02.2017,11.67 Kms check survey completed
11	Julurupadu - Jangaon	D/C	400	360	489	73	0	0	SEP-18	SEP-18	Detailed survey profile for 78.89 kms was handed over to contractor on 31.03.2017
12	Julurupadu - KTPS (Stage-VII)	D/C	400	78	119	105	86	45	MAR-17	JUN-17	WORK UNDER PROGRESS
13	Julurupadu - Manuguru TPP	D/C	400	222					MAR-17		
14	Julurupadu S/S - Burgampadu	D/C	400	112	157	143	140	89		JUN-17	WORK IS UNDER PROGRESS
15	Julurupadu - Suryapet S/S	D/C	400	222	306	306	298	162	MAR-17	JUN-17	WORK IS UNDER PROGRESS
16	LILO of 2nd Ckt. VTS- Malkaram to Suryapet	D/C	400	7					AUG-17		
17	LILO of both Ckt. KTPP - Gajwel line to Chandlapur SS (TMDC)	M/C	400	164					SEP-17		
18	LILO of both Ckt. of Nedunuru - Telangana STPP line to Yellampalli	M/C	400	40					SEP-17		
19	LILO of both Ckt. of SCCL - Gajwel line to Ramadugu SS (QMDC)	D/C	400	72					SEP-17		
20	LILO of both ckt. of SCCL - Ramadugu QMDC line to Yellampalli SS	M/C	400	32					SEP-17		
21	LILO of suryapet - Kethireddypalli (Manikonda) line to Uddandapur SS	D/C	400	120					SEP-18		
22	Maheswaram PGCIL - Maheswaram TSTRANSCO	D/C	400	10	8	8	8	3	MAR-17		Works completed.Ready for charging
23	Maheswaram PGCIL - Shankarpalli	D/C	400	15	19	19	19	12	MAR-17	JUN-17	Works completed.Line is ready for charging.
24	Nandiwanaparathi - Shankarpally (part of Suryapet- Shankarpally line)	D/C	400	222	316	316	316	222		MAY-17	Commissioned 05/2017.
25	Narlapur SS - Yedula SS	D/C	400	60					SEP-18		
26	Narsapur SS to Tukkapur SS (TMDC)	D/C	400	140					SEP-17		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
27	Ramadugu SS to Tippapur SS (QMDC)	D/C	400	40					SEP-17		
28	Ramdugu SS - Medaram SS (QMDC)	D/C	400	42					SEP-17		
29	Singareni - Nirmal	D/C	400	298				174		JUN-17	Work awarded to L&T/KEC in 9/2015 with completion period of 15 months.
30	STPP Jaipur (QM) - Jagityal	D/C	400	144	205	197	180	108		JUN-17	Pile foundation(RC Tower) & Stringing work is in progress.
31	Tippapur SS to Chandlapur SS (QMDC)	D/C	400	42					SEP-17		
32	Vattem SS - Uddandapur SS	D/C	400	100					SEP-18		
33	Veltoor SS - Yedula SS	D/C	400	100					SEP-18		
34	Yedula SS - Maheswaram SS	D/C	400	260					SEP-18		
35	Yedula SS - Vattem SS	D/C	400	100					SEP-18		
36	Asupaka - Aswaraopet	D/C	220	40					NOV-17		
37	Chilakallu - Narketpally	D/C	220	25	42	42	41	20		JUL-16	
38	Dichpally 400kV to Banswada 220kV	D/C	220	60					NOV-17		
39	Dindi - Nagarkurnool	S/C	220	86					JUN-17		
40	Julurupadu to Peddagopati	D/C	220	220					SEP-18		
41	Kalwakurthy-Dindi 3rd line	S/C	220	24						DEC-16	
42	Kamareddy-Bhumpally	S/C	220	15						DEC-16	
43	Kethireddypalli (Manikonda) - Kanakamamidi DC line	D/C	220	10					JUN-17		
44	Kethireddypalli (Manikonda) SS to Kanakamamidi SS	M/C	220	5					SEP-17		
45	LILO of 220kV Chandrayangutta - Imlibun to the proposed Chanchalguda	D/C	220	1					SEP-18		
46	LILO of Bhoothpur - Kalwakurthy at Thimmajipet	D/C	220	2	4	4	2	1		APR-17	
47	LILO of Bhoothpur - Kalwakurthy at Thimmajipet (Ckt-II)	D/C	220	2	4	4	2	1		APR-17	
48	LILO of both Ckt. of Suryapet - Shankarpally(ckt-II) Kethireddypalli (Manikonda) SS	M/C	220	50					JUL-17		
49	LILO of both Ckts. of Dindi - Bonguluru to Madugula and Maheshwaram	D/C	220	18					SEP-17		
50	LILO of Budidampadu - Bhongiri at Waddekothapally	D/C	220	14					DEC-13		
51	LILO of Chillakallu S/S - Narketpally line at Huzurnagar S/S	D/C	220	24	42	42	42	24		APR-17	completed
52	LILO of Durshed - Seddipet at Nadunuru line	D/C	220	20					SEP-17		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
53	LILO of Ghanapur - Chandrayan Gutta to Kachavani Singaram	D/C	220	4					SEP-18		
54	LILO of Ghanapur - Hayathnagar to Kachavani Singaram DC line	D/C	220	4					SEP-18		
55	LILO of KTPS - Lower Sileru-I to the Asupaka	D/C	220	30					NOV-17		
56	LILO of one ckt. of 220kV Mamidipally - Shadnagar at 220 kV Kothur SS	D/C	220	3					SEP-17		
57	LILO of one Ckt. of 220kV Shamshabad - Kethireddypalli (Manikonda) at 220kV Kothur SS	D/C	220	13					SEP-17		
58	LILO to Mahabubabad from Existing 220kV at Budidampadu - Warangal DC line	M/C	220	24					JUN-17		
59	Maheshwaram 400/220 kV SS to Fabcity 220kV SS	D/C	220	26					SEP-17		
60	Mamidipally S/S M/s K.S.K. Photo Voltaic near Fabcity Ravirala (V)	D/C	220	11	37	37	37	11		JUL-14	All works completed and line commissioned on 03.11.2014
61	Marripally common point- Hayatnagar S/S XLPE cable	DC UG cable	220	14				8		MAY-16	Works are under progress.13/14 Nos Cable joints completed and remaining works are under progress
62	Narapur - Borampe	M/C	220	86					MAR-18		
63	Narsapur to Toopran & LILO of Gajwel - Minpur to Toopran line	D/C	220	79					DEC-17		
64	Nirmal Upgraded 220/132kV Ranjal SS	D/C	220	136					NOV-17		
65	Parigi SS to Lakshmidvipalli	D/C	220	20					SEP-17		
66	RC Puram 400kV to Raidurg 220kV	D/C	220	10					SEP-17		
67	Shivarampally - Asifnagar 2nd ckt.	S/C on D/C	220	6					SEP-17		
68	Thimmajipet to Jadcherla DC line	D/C	220	40					SEP-17		
69	Timmajipet - Balanagar	D/C	220	60					SEP-17		
70	Veltur-Thimmajipet	D/C	220	80	127	127	127	80		APR-17	completed
71	Yeddumailram - Pargi	D/C	220	135	137	137	137	90			Works are in progress
72	Yellampalli - Goliwada	D/C	220	1					SEP-17		
73	Yellampalli - Sundla	D/C	220	30					SEP-17		
74	Yellampalli to Kaleshwaram	D/C	220	60					SEP-17		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
TRIPURA STATE ELECTRICITY CORPORATION LIMITED(TSECL)											
1	Surajmani nagar-P.K.Bari	D/C	400	260	0	0	0	0		MAR-17	Fund not yet tied up. Proposed under World Bank Financing /SPA/NEC.
2	AGTP - Agartala line	D/C	132								
3	AGTP - Kumarghat line	S/C	132								
4	Gamai Tilla - Dhalabil	S/C	132	31	107	101	78	17		SEP-13	ROW problems affected the work
5	LILO of Rokia - Udaipur at Melaghat for connection to Monoarchak	D/C	132	20	40	0	0	0		JUN-15	
6	Monarchak - Surajmani Nagar	D/C	132	42	150	49	38	6		SEP-16	Work in progress.
7	P.K. Bari - Kanchanpur	S/C	132	47	113	109	99	17		MAR-15	All works completed in non forest land. Stage- I clearance received and compliance for conditions completed.
8	Surajmani Nagar - Badarghat	D/C	132	6	0	0	0	0		AUG-16	Fund proposed in World Bank.
9	Surajmani Nagar - Rokhia	D/C	132	20	80	32	5	0		DEC-14	3.598 KM line in forest land for which TSECL will apply for forest clearance. LOA issued
10	Surajmani Nagar - Udaipur	D/C	132	50	50	0	0	0		JUN-15	Proposed under NEC.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
U.P. POWER TRANSMISSION CORPORATION LTD.(UPPTCL)											
1	Agra - Gr. Noida line	S/C	765	200						MAR-19	
2	Amroha-Gajraula Line	D/C	765	25						MAR-19	
3	Anpara D - Unnao	S/C	765	416	1225	1120	1042	338	JAN-12	SEP-17	1. Forest clearances have been obtained with permission of work in treeless areas. 2. Tree cutting is in progress in Obra and Renukoot ranges while tree cutting has not been started by forest deptt in Kaimoor range.
4	Bhognipur - Gatampur	S/C	765								.
5	Bhognipur - Jawarharpur	S/C	765								
6	Bhognipur - Moradabad/Rampur	S/C	765								
7	Bhognipur - Orai (PG)	2xS/C	765								.
8	Bilhaur - Sandila	S/C	765								
9	Dopaha - Anpara	D/C	765								.
10	Dopaha - Ghazipur	D/C	765								
11	Dopaha - Varanasi / Jaunpur	D/C	765								
12	Ghatampur - Moradabad / Rampur	2xS/C	765								.
13	Ghatampur TPS-Agra line	S/C	765	240						MAR-19	
14	Ghatampur TPS-Hapur Line	S/C	765	400						MAR-19	
15	Jawaharpur - Agra (UP)	D/C	765								
16	Jawaharpur - G Noida	D/C	765								
17	Jawarpur - Mainpuri	D/C	765								
18	Khurja - Hapur	S/C	765								
19	LILO of Anpara D-Unnao line at Obra	S/C	765	40						MAR-18	
20	LILO of Bhognipur - Mbd at Bilhaur	D/C	765								
21	LILO of Ghatampur-Hapur Line	S/C	765	30						MAR-20	
22	LILO of Ghatampur - Mbd at Sandila	D/C	765								
23	LILO of Gr. Noida-Hapur Line	D/C	765	60						MAR-19	
24	LILO of Mainpuri -G.Noida (M/s Cobra line) at Jawaharpur TPS	S/C	765	30						MAR-18	
25	LILO of Mainpuri - Gr Noida at Khurja	D/C	765								
26	LILO of Unnao - Mainpur at Bilhaur	D/C	765								.
27	Meja - Bargarh	D/C	765								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
28	Modipuram-Bagphat (PGCIL) Line	D/C	765	60						MAR-19	
29	Modipuram-Gajraula Line	D/C	765	65						MAR-19	
30	Modipuram-Jansath Line	D/C	765	45						MAR-19	
31	Modipuram-Shamli Line	D/C	765	60						MAR-20	
32	Moradabad-Moradabad Line	D/C	765	25						MAR-20	
33	Moradabad-Sambhal Line	D/C	765	50						MAR-20	
34	Varanasi/Jaunpur - Meja	D/C	765								
35	LILO of Agra - Muradnagar at Kurja	D/C	4.4								
36	Jawahapur TPS-Firoozabad Line	D/C	400/220/132	40						MAR-18	
37	Lalu Kheri-Shamli Line	D/C	400/220/132	20						MAR-20	
38	LILO of jaunpur -Gajokhar at Junpur Line	S/C	400/220/132	60						MAR-19	
39	Agra(South)-Firozabad Line	D/C	400	50						MAR-18	
40	Agra(UP) - Agra (South)	D/C	400	139	203	203	203	139	AUG-16	JUN-17	Line is ready to charg
41	aligarh - Shamli Line	D/C	400	180						MAR-20	
42	Aligarh - Sikandarabad line	D/C	400	190	258	258	258	190		MAY-17	Commissioned 05/17.
43	Allahabad - Banda Line	D/C	400	355	484	484	484	355		MAY-17	Commissioned 05/17.
44	Allahabad (PG) - Rewa Road (Allahabad)	D/C	400								
45	Badaun-Sambhal Line	D/C	400	90						MAR-21	
46	Ballia (PG)-Rasra Line	S/C	400	35						MAR-19	
47	Banda - Orai DCQ	D/C	400	216	297	297	241	33		JUN-17	WORK IN PROGRESS 68.99%
48	Bhopal Road -Nehtaur Line	S/C	400	50						MAR-20	
49	Bilhaur - Kanpur (PG)	D/C	400								
50	Firozabad-Firozabad Line	D/C	400	20						MAR-18	
51	Firozabad-Tundla Line	D/C	400	50						MAR-18	
52	Ghatampur TPS - Kanpur (PG)	D/C	400	60							
53	Ghatampur TPS-Kanpur PG Line	D/C	400	120						MAR-18	
54	Ghazipur - Varanasi / Jaunpur	S/C	400								
55	Gonda - Shahjehanpur (PG)	D/C	400	460	543	296	140	0		JUN-17	WIP.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
56	Gr. Noida - Noida (Quad)	D/C	400	88	148	148	148	88		JUN-17	Balance Stringing work is held up due to ROW problem.
57	jawahapur TPS-Firozabad Line	D/C	400	80						MAR-19	
58	Lalu- Kheri -Nhopal Road Line	D/C	400							MAR-20	
59	LILO of Agra - Muradnagar at Mathura	D/C	400	64	88	88	88	54	AUG-16	JUN-17	work in progress.
60	LILO of Aligarh - Sikandarabad	D/C	400		258	258	258	190		MAY-17	Charged on 04/05/2017
61	LILO of Anpara - Mau at Ghazipur	D/C	400								
62	LILO of Azamgarh - Sultanpur at Tanda	D/C	400	120							
63	LILO of Mainpur (765) Aligarh (400) at Jwrrpur	D/C	400								
64	LILO of Meza - Rewa Road at Masuli (Allahabad)	D/C	400	60	104	104	103	42		JUN-17	01 nos Erection gang working, PGCIL work of 400 kV line work in progress.
65	LILO of one Ckt aligarh-Sikandrabad at Harduaganj TPS Line	D/C	400	50						MAR-19	
66	LILO of one Ckt Ballia (PG)-Mau or Ballia-Sohawal PG Line	D/C	400	30						MAR-19	
67	LILO of onr Ckt Obra-jaunpur at Obra	D/C	400	30						MAR-19	
68	LILO of Panki - Muradnagar at Jwrrpur	D/C	400								
69	LILO of Sarnath - Azamgarh at Varanasi / Jaunpur	D/C	400								
70	LILO of Shahganj- Kadipur at Jaunpur	D/C	400	6						MAR-19	
71	LILO of Shahganj-Siddiqpur at Jaunpur	D/C	400	44						MAR-19	
72	LILO of Unchahar-Fatehpur Line	D/C	400	100						MAR-20	
73	LILO of Unnao - Bareilly at Shahjahanpur	D/C	400	12							
74	LILO of Vishnu Prayag-Srinagar-Muzaffarnagar	D/C	400							MAR-20	
75	Mathura - Jawaharpuram	D/C	400	220							
76	Muradnagar-Agra line	D/C	400	0	0	0	0	0			Charged on 30/09/15.
77	Obra-C-Jaunpur Line	D/C	400	190						MAR-19	
78	Panki TPS-Panki Line	D/C	400	6						MAR-19	
79	Raebareli-Amethi Line	D/C	400	160						MAR-20	
80	Rasra-Bhadaura Line	D/C	400	100						MAR-19	
81	Rasra-Rasra Line	D/C	400	20						MAR-20	
82	Roza TPS-Badaun Line	D/C	400	90						MAR-21	
83	Sambhal-Moradabad Line	D/C	400	100						MAR-21	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
84	Sandila - Farrukhabad	S/C	400								
85	Sandila - Lucknow Hardoi Road	S/C	400								
86	Simbholi-Meerut Line	D/C	400	40						MAR-20	
87	Simbholi-Muradnagar-II Line	D/C	400	50						MAR-20	
88	Simbholi-Simbholi Line	D/C	400	15						MAR-20	
89	Tanda - Gonda	D/C	400	200	241	97	54	0		JUN-17	WIP
90	Varanasi/Jaunpur - Aurai	D/C	400								
91	Varanasi/Jaunpur - Azamgarh	D/C	400								
92	Varanasi / Jaunpur - Gorakhpur	D/C	400								
93	Varanasi (PG)-Jaunpur Line	D/C	400	115						MAR-19	
94	220 KV D/C Sohawal PG - Barabanki line	D/C	220	138	225	222	222	67		JUN-17	1.ROW at loc no 142,143 & 144. 2. Rly X-ing approval pending with Railways.
95	Aligarh - Atrauli	D/C	220	69	125	110	96	42	MAR-16	JUN-17	Work in progress.
96	Aligarh-Kasganj Line	D/C	220	80						MAR-22	
97	Anandnagar-Maharajganj Line	D/C	220	50						MAR-21	
98	Aurai - Mizapur	S/C	220	43	147	129	82	0			Work held up.
99	Aurai - Phoolpur	S/C	220	71	216	210	195	48			Work held up.
100	Awas Vikas Loni-Ataur & Moradabad Line	D/C	220	60						MAR-22	
101	Badaun-Badaun Road Line	D/C	220	50						MAR-21	
102	bahpat-Chhaprauli Line	D/C	220	50						MAR-20	
103	Banda-Chitrakoot Line	D/C	220	140						MAR-19	
104	Bareilly-Pilibhit By Pass Line	D/C	220	40						MAR-21	
105	Bhopal Road-Khatauli Line	D/C	220	60						MAR-20	
106	Bhopal Road-Nehtaur (New) Line	D/C	220	100						MAR-21	
107	Chhaprauli-Sighauli Line	D/C	220	60						MAR-20	
108	Dasna (400) - Faridnagar	S/C	220	40	0	0	0	0			Line Changed. The new Line is Hapur(765)-Faridnagar.
109	Dayalbagh-Math-Agra Dayalbagh Line	D/C	220	100						MAR-22	
110	Deoria - Rasra	S/C	220	83	253	253	252	82		JUN-17	M/s SEW gangs have not turned up yet, Firm not responding
111	Dohna - C.B. Ganj	S/C	220	48	92	92	88	38		JUN-17	Strg. WIP at slow pace.
112	Etah-Jawaharpur TPS Line	D/C	220	40						MAR-19	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
113	Fatehpur PG-Khaga Line	D/C	220	100						MAR-21	
114	Gatehpur Power Grid-Fatehpur (New) Line	D/C	220	40						MAR-20	
115	Ghaziabad Ataur-Ind.Area Line	D/C	220	40						MAR-22	
116	Gorakhpur-Anandnagar Line	D/C	220	100						MAR-21	
117	Gorakhpur-Khalilabad Line	D/C	220	100						MAR-21	
118	Gr. Noida - JPSK	S/C	220	23	0	0	0	0			
119	Hamirppur-Banda Line	D/C	220	140						MAR-20	
120	Hamirpur-Sarh Line	D/C	220	140						MAR-21	
121	Hardoi(New)-Shahjahanpur PG Line	D/C	220	120						MAR-21	
122	Hardoi Road-Lucknow Line	D/C	220	20						MAR-22	
123	Hardoi Road-Sandila Line	D/C	220	60						MAR-21	
124	Indirapuram - Pratap Vihar	D/C	220	16	0	0	0	0			Held up- shall be constructed on Monopole.
125	Jawaharpur TPS-Sirsaganj Line	D/C	220	80						MAR-19	
126	Kanpur(South)-Kidwainagar Line	D/C	220	40						MAR-22	
127	Lalukheri-Saharanpur New Line	D/C	220	110						MAR-22	
128	LILO Mainpuri (PG) - Harduaganj at Jwrpur	D/C	220								
129	LILO of 220 kV Hathras-Gokul at 400 kV s/s Mathura	D/C	220	120	185	171	145	38		JUN-17	01 no FDN & 01 no. Erection gang at site, FDN ROW at 14 location, Erection ROW at 20 location, being resolved locally.
130	LILO of Agra-Bharatpur Line	D/C	220	20						MAR-19	
131	LILO of Banda-Karvi at Chittrakoot Line	S/C	220	8						MAR-22	
132	LILO of Bhauti - Orai at Sikandara	D/C	220	90	104	96	31	0		JUN-17	Tender under process. LOI not Issued yet
133	LILO of Gorakhpur - Basti at Bansi	S/C	220	40	155	155	137	14		JUN-17	1. 02 nos. Erection gangs working & 02 no Strg gang working. 2. 01 no additional Erec & 02 no additional strg gang to be deployed by 26.05.2017
134	LILO of Mainpur - Etah at Jwrpur	D/C	220								
135	LILO of Modipuram-Mawana Line	S/C	220	15						MAR-22	
136	LILO of Mohanpur - Behat line	S/C	220	104							Scrapped.
137	LILO of Muradnagar - Loni at Ataur	S/C	220	30	26	21	20	0		JUN-17	01 no Fdn & 01 Erec gang working.
138	LILO of Nibkarori-Mainpuri PG Fatehgarh Line	D/C	220	60						MAR-20	
139	LILO of one Ckt. Saharanpur-Khodari	D/C	220	36	27	26	25	1		JUN-17	Stringing WIP, 02 no. locs. area in servere ROW, being pursued with the help of SDM, Saharanpur

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
140	LILO of one Ckt. Sultanpur-Sangipur Line	D/C	220	20						MAR-19	
141	LILO of Rosa-Dohna Line	D/C	220	80						MAR-19	
142	LILO of Saharanpur-Nakur Line	S/C	220	10	13	8	2	0		JUN-17	Balance locs are in ROW, being resolved.
143	LILO of Sarojnagar-Gomtinagar	D/C	220	40						MAR-21	
144	Math-Kiraoli Line	D/C	220	80						MAR-22	
145	Mawana-Modipuram New Line	D/C	220	40						MAR-20	
146	Meerut by pass-Modipuram Line	D/C	220	70						MAR-21	
147	Meerut-Gr. Noida-II Line	D/C	220	200						MAR-22	
148	Modipura-II-Bagpat PG Line	D/C	220	70						MAR-22	
149	Modipuram-II-Modipuram Line	D/C	220	60						MAR-22	
150	Modipuram-II-Shamli Line	D/C	220	120						MAR-22	
151	Mohangadda-PGCIL-Sarsawa Line	D/C	220	50	38	21	9	0		JUN-17	ROW still not resolved, being pursued with help of SDM
152	Moradabad-II-Moradabad Line	D/C	220	50						MAR-20	
153	Morta-Muradnagar-A & Muradnagar-II Line	D/C	220	70						MAR-19	
154	Morti - Pratap Vihar	D/C	220	36	0	0	0	0			
155	Muradabad-Tajpur Line	D/C	220	60						MAR-21	
156	Muraddnagar-II-Bulandshahar Road Line	D/C	220	70						MAR-21	
157	Nehtaur-Tajpur Line	D/C	220	100						MAR-19	
158	Nighasan-Lakhimpur Line	D/C	220	120						MAR-21	
159	Rasra-Balia Line	D/C	220	70						MAR-21	
160	Rewa Road-Allahabad Line	D/C	220	40						MAR-22	
161	Rewa Road (GIS)-Chitrakoot Line	D/C	220	250						MAR-19	
162	Saharanpur (PG)-Behat	D/C	220	104	0	0	0			MAY-17	Firm is not turning up.
163	Sardhana-Modipuram Line	D/C	220	40						MAR-19	
164	Sarsawa-Rampur Maniharan Line	D/C	220	52						MAR-18	On hold
165	shahjahanpurPG-Lakhimpur Line	D/C	220	160						MAR-21	
166	Shamli-Khatauli Line	D/C	220	50						MAR-20	
167	Simbholi-Bibinagar Line	D/C	220	50						MAR-19	
168	Sitapur - Nighasan	S/C	220	110	336	336	335	99		JUN-17	Work in progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
169	Sohawal - Tanda	D/C	220	185	348	337	314	119		JUN-17	Strg WIP, Fdn ROW at 11 locs. Erec ROW at 10 locs. & Strg ROW at 7 locs to be resolved by field level, being pursued
170	Sultanpur Road-Lucknow Line	D/C	220	20						MAR-21	
171	Unnao-Unnao Dahi Chowki Line	D/C	220	50						MAR-20	
172	Varanasi-Varanasi Line	D/C	220	40						MAR-22	
173	Vasundhara-Indirapuram Line	D/C	220	10						MAR-21	
174	132 kV D/C Agra cantt. - 400 kV Agra (South)	D/C	132	24	44	44	44	24		JUN-17	Gnatry at Agra cantt S/S not ready, Stringing from dead end tower to gantry balance
175	Balrampur - Utraula	S/C	132	19	56	56	56	19			Charged on 31.10.11
176	Barkhera (Bajaj) - Dohna	D/C	132		203	203	203	129			26.05.14 Barkhera-pilibhit Section, lckt. Energised on 10.02.12. II ckt. On 14.2.12
177	Bayas - Dohna	D/C	132								
178	Bayas - Pilibhit	D/C	132								
179	Dumariaganj- - Utraula	S/C	132		114	114	114	39		JUN-17	60 mtr. Strg. Pending due to non availability of Bay at Dumariaganj S/S
180	LILO of 132 kV Bodla - Kheragarh at 400 kV Agra (South)	D/C	132	12	19	19	19	6		JUN-17	Line completed
181	LILO of 132 kV Kirawaki-Mathura at 400 kV Agra (South)	D/C	132	12	25	23	20	1		JUN-17	Erec. WIP, ROW at balance 01 locations (Court Case)
182	LILO of 132 kV Shamshabad- 400 kV Agra (South) at 132 kV Gwalior Road	D/C	132	20	30	30	30	15		JUN-17	Line completed except Rly X-ing section(to be done at local level)
183	LILO of 132 kV Shamshabad-Kheragarh at 400 kV Agra(South)	D/C	132	12	22	22	22	12		JUN-17	Line completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED(WBSETCL)											
1	Gokarna - N. Chanditala	D/C	400	340	532	431	85	0	JAN-17	DEC-17	
2	Katwa TPS - New Katwa (Q Moose)	D/C	400	10						MAR-19	
3	Kharagpur - N. Chanditala	D/C	400	266	406	405	405	270	SEP-16	JUL-17	
4	LILO of Arambag - Durgapur 400 kV S/C at N. Chanditala	D/C	400	94	128	117	98	39	FEB-17	MAR-18	
5	LILO of Arambag - PPSP 400 kV D/C at N. PPSP	D/C	400	2	4	4	4	1	SEP-16	JUN-17	
6	LILO of KTPP - Kharagpur at N. Hadia NIZ	D/C	400	80						MAR-21	
7	New Katwa to common towe of Jeerat - BKTPP & Jeerat - New Chanditala	D/C	400	172						MAR-21	
8	Sagardighi - Gokarna	D/C	400	82	154	153	147	60	JUL-15	SEP-17	
9	Alipurduar - Alipurduar (PG)	D/C	220	13	25	24	16	0	MAY-17	SEP-17	
10	Establishment of Barasat - Rajarhat (PG) utilising Barasat - Kasba	D/C	220	62						MAR-18	
11	Establishment of Jeerat - Kasba utilising remaining part of Jeerat New Town-IIAnd Barasat-Kasba	D/C	220	14						MAR-18	
12	Establishment of Rajarhat (PG) - New Town-IIIutilishing Barasat - Kasba	D/C	220	2						MAR-18	
13	LILO of Arambag - Domjur at Mayapur	D/C	220	36						MAR-20	
14	LILO of Arambag - New Chanditata (Rishra) at Singur	S/C	220	20						MAR-18	
15	LILO of Arambag - Rishra at N. Chanditala	D/C	220	31	63	45	43	11	AUG-17	DEC-17	
16	LILO of BKTPP - Satgachia at Mahachhanda	D/C	220	14						MAR-19	
17	LILO ofc arambag - Midnapur at C.K. Road	D/C	220	232						MAR-21	
18	LILO of Egra - New Haldia at N. Haldia NIZ	D/C	220	40						MAR-21	
19	LILO of Gokarna - Krishnanagar at Rejinagar	D/C	220	14						MAR-18	
20	LILO of Gokarna Sagardighi TPS at Sagardighit (GIS)	D/C	220	11	21	19	18	9	FEB-17	JUL-17	
21	LILO of Howrah - Foundry Park at N. Chanditala.	D/C	220	36	35	34	29	10	FEB-17	JUL-17	
22	LILO of KTPS - New Haldia at N. Haldia NIZ	D/C	220	32						MAR-21	
23	LILO of Malda (PG) - Dalkhola (PG) at Gozol	D/C	220	18						MAR-18	
24	LILO of Sadaipur - Gokarna at Kotasur	D/C	220	8						MAR-20	
25	LILO of Satgachia - Krishnanagar at New Katwa	D/C	220	152						MAR-19	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
26	LILO of STPS - Durgapur at Asansole	S/C	220	60						MAR-18	
27	LILO of STPS - N. Bishnupur at Hura	S/C	220	44						MAR-19	
28	LILO of Subhasgram (PG) - Laxmikantapur at Baruipur	D/C	220	240						MAR-20	
29	N. Chanditala - Domjur	D/C	220	38	33	9	0			MAR-18	
30	Rajarhat (PG) - New Town-II	D/C on M/C	220	56						MAR-18	
31	Rajarhat (PG) - N. Town II C	D/C	220	14	58	2	2	1	AUG-17	DEC-17	
32	STPS - Raghunathpur	D/C	220	100						MAR-21	
33	Subashgram (PG) - Baruipur	D/C	220	58	117	20	10	0	AUG-17	DEC-17	
34	Subhasgram (PG) - Laxmikantapur	D/C	220	210						MAR-18	
35	Teesta LDP -III - Teesta LDP-IV	S/C	220	21	94	90	83	13	SEP-08	DEC-17	
36	LILO of Jeerat - Kasba at Barasat	D/C on M/C	200	8	11	10	8	0	FEB-17	JUL-17	
37	LILO of 132 kV One Ckt of Rammam-II - NBU at Rammam -III HEP	D/C	132						APR-19		
38	Rammam-III - NJP line	D/C	132						APR-19		

REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE) DURING- 2017-18

As on 31-MAY-2017

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ADANI POWER LTD.(APL)											
1	Aurangabad - Padghe	D/C	765	128	178	65	32	0	MAR-19	JUL-18	a) RoW issue: Severe ROW being faced and taken up on case-to-case basis.
2	Bilaspur - Rajnandgaon (STL - TBCB)	D/C	765	322	423	407	368	196	MAR-19	DEC-17	a) RoW issue: Severe ROW being faced and taken up on case-to-case basis b) Powerline Crossings: approval for crossing 2 nos of PGCIL lines in single span is awaited. c) Delay in availability for shutdown of 33KV & 11KV lines affecting stringing.
3	Champa -Dharmajayagarh (Quad) (C-WRTL - TBCB)	S/C	765	49	147	121	109	18	NOV-18	DEC-17	a) RoW issue: Severe ROW being faced and taken up on case-to-case basis b) SDO, Janjgir-Champa has issued an order on 08.12.2016 notifying the procedure for releasing compensation to landowners. As per order, the assessment for affected land is to be done by Tehsildar and compensation for the affected area shall be assessed by revenue circle officer. Thereafter newspaper publication is to be made with waiting period of 30 days post which 100% amount is to be deposited in account of revenue officer who in turn will disburse the amount to landowner. The said procedure is time consuming and has affected the progress badly.
4	LILO of one ckt of Aurangabad - Padghe (hexa) at Pune (C-WRTL - TBCB)	D/C	765	169	178	62	32	0	MAR-19	JUL-18	a) RoW issue: Severe ROW being faced and taken up on case-to-case basis.
5	Raigarh - Champa (Quad) (C-WRTL - TBCB)	S/C	765	94	255	213	193	43	NOV-18	DEC-17	a) RoW issue: Severe ROW being faced and taken up on case-to-case basis b) SDO, Janjgir-Champa has issued an order on 08.12.2016 notifying the procedure for releasing compensation to landowners. As per order, the assessment for affected land is to be done by Tehsildar and compensation for the affected area shall be assessed by revenue circle officer. Thereafter newspaper publication is to be made with waiting period of 30 days post which 100% amount is to be deposited in account of revenue officer who in turn will disburse the amount to landowner. The said procedure is time consuming and has affected the progress badly.
6	Raipur - Rajnandgaon (RRWTL - TBCB)	D/C	765	80	104	104	104	79	NOV-18	MAY-17	a) Works completed in May'17. b) PTCC proposal submitted on 13.09.2016 and approval awaited.
7	Rajnandgaon - Warora (RRWTL - TBCB)	D/C	765	532	689	526	417	168	NOV-18	JUL-18	a) RoW issue: Severe ROW being faced and taken up on case-to-case basis b) Delay in availability for shutdown of 33KV & 11KV lines affecting stringing. C) Forest approval awaited.
8	Sasan - Vindhyachal (Quad) (C-WRTL - TBCB)	S/C	765	6	22	21	6	0	NOV-18	DEC-17	a) RoW issue: Severe ROW being faced and taken up on case-to-case basis b) Approval of Reliance Power on the RoW for the line terminating at Sasan Switchyard received on 10.08.2016.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
9	Sipat - Bilaspur (Quad) (STL - TBCB)	S/C	765	42	73	62	48	10	MAR-19	NOV-17	a) RoW issue: Severe ROW being faced and taken up on case-to-case basis.
10	Gwalior - Morena (Quad) (C-WRTL - TBCB)	D/C	400	98	145	142	133	65	MAY-18	JUL-17	a) RoW issue: Severe ROW being faced and taken up on case-to-case basis b) NGT in the month of Oct16 had directed that all the stone crushers and quarries be closed in Bilowa (District Gwalior), which in inturn is delaying foundation works due to non-availability of coarse and fines aggregate. c) Delay in availability for shutdown of 33KV & 11KV lines affecting stringing.
11	Suratgarh TPS- Bikaner	D/C	400	280	360	245	78		JUL-18	APR-18	PPP mode. Work order awarded to M/s Adani Trans Raj Ltd.
12	Vindhyachal - Vindhyachal (Quad) (C-WRTL -TBCB)	D/C	400	54	87	81	60	19	JAN-19	DEC-17	a) RoW issue: Severe ROW being faced and taken up on case-to-case basis b) Delay in availability for shutdown of 33KV & 11KV lines affecting stringing.
<u>ATHENA CHHATTISGARH POWER LIMITED(null)</u>											
1	LILO of one ckt of MSCTL - Chandrapur at Singhitrai	D/C	400								.
<u>BAJAJ ENERGY PVT. LTD.(BEPL)</u>											
1	Balrampur-Utraula line	D/C	132								Existing line.
<u>CORPORATE POWER LTD.(CPL)</u>											
1	Corporate TPP - Jharkhand Pooling Station	D/C	400	6	11					AUG-16	
2	Latehar - Namkum	D/C	400	216	320	293	274	132		AUG-16	.
<u>D.B.POWER CORP. LTD.(DBPCL)</u>											
1	LILO of Raigarh - Raipur (3rd Ckt) at Baradhara TPP (Interim arrangement)	D/C	400	30	44	44	44	30		MAY-13	Line completed. (Interim)
<u>DIRANG ENERGY PVT. LTD.(DEPL)</u>											
1	Gongri - Dinchang Pooling Station	D/C	220								
<u>ESSAR POWER TRANSMISSION CO. LTD.(EPTCL)</u>											
1	Mahan -Sipat	D/C	400	670	942	938	909	394		MAR-18	The project progress is badly hampered due to delay of fund disbursement. Although EPTCL is arranging fund to complete the balance work till March2018.
2	Navbharat TPP - Angul P.S. (PG)	D/C	400								.
3	Tori - Jhharkhand Pooling Station	D/C	400								.
<u>Essel Infraprojects Ltd.(ESSEL)</u>											
1	Hyderabad - Kurnool (WKTL- TBCB)	D/C	765	370	0	0	0		NOV-19	NOV-19	1) Transmission Line route alignment and detailed survey work is completed. 2) Designing work of 765 kV D/C Transmission Line is completed
2	Warangal - Chilakaluripeta (WKTL - TBCB)	D/C	765	478	0	0	0		NOV-19	NOV-19	1) Transmission Line route alignment and detailed survey work is completed. 2) Designing work of 765 kV D/C Transmission Line is completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
3	Warangal - Hyderabad (WKTL - TBCB)	D/C	765	270	0	0	0		NOV-19	NOV-19	1) Transmission Line route alignment and detailed survey work is completed. 2) Designing work of 765 kV D/C Transmission Line is completed
4	Warora - Warangal (WKTL - TBCB)	D/C	765	666	0	0	0		NOV-19	NOV-19	Transmission Line route alignment and detailed survey work is completed. Designing work of 765 kV D/C Transmission Line is completed
5	Babai - Bhiwani (NRSSXXXVITL - TBCB)	D/C	400	252	0	0	0		DEC-19	JUN-19	The route alignment & detailed survey is completed. Forest Proposal for Haryana Portion submitted to MoEF on 15th May 2017.
6	Koteshwar - Rishikesh (NRSSXXXVITL - TBCB)	D/C	400	86	0	0	0		DEC-19	DEC-19	Route alignment and detailed survey work of Transmission Lines is completed.
7	LILO of both ckt Barh - Gorakhpur at Motihari (DMTL -TBCB)	D/C	400	152	210	210	206	138	JUL-16	JUN-17	a) RoW at following locations/stretch is severely affecting the construction work. A- Motihari CKT- I 1 Loc No 8/1 Block-Barhariya District- Siwan & Row Nature-In Erection of Tower B- Motihari CKT- II 1 LocNo -11/0 Block-Majhagarh District-Gopalganj Row Nature-In Erection 2 Loc No-11/1 Block-Majhagarh District-Gopalganj Row Nature-In Erection 3 Loc No14/1 Block-Majhagarh District-Gopalganj Row Nature-In Erection
8	Sohwal - Lucknow (TTL -TBCB)	D/C	400	240	0	0	0				Due to non-signing of Transmission Service Agreement (TSA) by LTTCs, the SPV is yet to be acquired.
9	Tanda - Sohwal (TTL - TBCB)	D/C	400	186	0	0	0				Due to non-signing of Transmission Service Agreement (TSA) by LTTCs, the SPV is yet to be acquired.
10	Warangal - Warangal (WKTL - TBCB)	D/C	400	108	0	0	0		NOV-19	NOV-19	1-Transmission Line route alignment and detailed survey work is completed. 2-Designing work of 765 kV D/C Transmission Line is completed
<u>GATI INFRASTRUCTURE LIMITED(GISL)</u>											
1	LILO of one circuit of Chujachen - Rangpo line at Bhasmay	2xS/C	220	10						MAY-18	Work yet to be awarded.
<u>GMR ENERGY LIMITED(GMR ENERG)</u>											
1	LILO of Talchar -Meramundli at Kamalanga TPP	D/C	400	1	3	3	3	1		MAY-12	For start up power,work completed 5/12.
2	Alaknanda HEP - Joshimath	D/C	220								.
<u>GUPTA ENERGY PVT. LTD.(GEPL)</u>											
1	LILO of one ckt of Bhadrawati -Parli at GEPL TPS	D/C	400								.
<u>IDEAL ENERGY PROJECTS LTD.(IEPL)</u>											
1	LILO of Mouda - Wardha at Bela	D/C	400	0	2	2	2	0		NOV-12	Completed (Interim)
<u>IND BHARATH POWER INFRA LIMITED(IBPIL)</u>											
1	Ind Barath - Jharsuguda pooling Station	D/C	400	84	125	125	125	84		DEC-16	Line completed but could not be charged as trees cutting is under progress.
2	LILO of Rouekila - Raigarh at Ind Barath	D/C	400	47	72	72	72	47		JUN-15	
<u>India Power Corporation (Haldia) Limited(IPCHL)</u>											

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
1	Haldia (IPCL) - Haldia (WBSETCL)	D/C	220	5	15	15	15	5		MAY-17	Commissioned 03/17 (Late Reported).
ISPAT ENERGY LTD(ISPAT)											
1	Haldia TPP - Egra	D/C	220	180							Under planning stage by WBSETCL.
2	Haldia TPP - Haldia (New)	D/C	220	5	15	15	5	0		JUL-16	
JAIN ENERGY TRADING LTD(JAIN ETL)											
1	Jain Energy TPS - Dharamjaygarh Korba Pooling station	D/C	400							MAR-17	.
JAL POWER CORP. LTD.(JPCL)											
1	Rangit IV - New Melli line	D/C	220	7	15					MAR-19	Work of 220kV line has been awarded to M/s. Ashish Infratech and completion period is 8 months from start of work. Generation project will take about 2? years for completion as against 8 months for completion of associated transmission line, there will be no mismatch for evacuation of power. It may also be mentioned that route survey of transmission line has been completed and design work of transmission system including towers (15 nos.) has also been completed. 220kV GIS bays at PGCIL substation at New Melli have also been awarded to M/s. PGCIL as deposit work. Line length is 3.3 KM. Associated transmission system comprises of 220kV GIS in PH building, 3.3 km long 220kV D/C line from PH to PGCIL pooling station at New Melli. Work for 220kV GIS substation at PH has been awarded to M/s. Siemens and GIS equipment has already been delivered at site.
KALPATARU POWER TRANSMISSION LIMITED(KPTL)											
1	Alipurduar (PG) - Siliguri (PG) (ATL - TBCB)	D/C	400	232					MAR-19		
2	Kishanganj(PG) - Darbhanga (DMTCL) (ATL - TBCB)	D/C	400	420					MAR-19		
KORBA WEST POWER COMPANY LIMITED(KWPCL)											
1	LILO of on Ckt of Raigarh - Raipur at Avantha Bhandar (Korba west) TPS	D/C	400	10	22	22	22	10		DEC-13	Interim arrangement.
KVK ENERGY PVT. LTD.(KVK)											
1	LILO of Mendasal - Baripada at Nilanchal TPP	D/C	400	16	0	0	0	0		JUN-16	Work yet to Start.
LANCO ENERGY (P) LTD.,(LEPP)											
1	LILO of Seoni - Wardha at Lanco Vidarbha TPS	D/C	765	15	16					MAR-17	
2	Babandh TPP - Angul Pooling Station	D/C	400	48	72	0	0	0		DEC-16	Work yet to start.
3	Lanco Amarkantak - Champa Pooling Station	D/C	400	95	158	96	12	0		JUN-16	.

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
4	Phata HEP-Baramwari (Rudrpur)	D/C	220	8	20	0	0	0		DEC-16	
5	Routing of one circuit of Jorthong - New Melli via Rangit - IV	D/C	220							MAR-19	Work in generation project is stopped for since 2013.
6	Teesta VI HEP - Rangpo Pooling Station	D/C	220	25							Detail survey completed section 164 approval received. Work yet to started.
MALANA POWER COMPANY(MPCL)											
1	Ka Dogri - Jangi Pooling Station	D/C	400								.
2	Chango Yangthang - Ka Dogri Pooling Station	D/C	220								
MONNET POWER COMPANY LIMITED(null)											
1	Malibrahmani - Angul	D/C	400	62	108	100	80	20		JUL-16	
NORTH EAST TRANSMISSION CO. LTD.(NETC)											
1	Byrnihat - Azara (1st ckt)	D/C	400	42	124	124	124	42		JUL-14	Stringing Completed but cannot be commissioned since loop out arrangement by Meghalaya State Electricity Board is not ready at Byrnihat 400 kV S/S.
NORTH KARANPURA TRANSMISSION CO. LTD.(NKTCL)											
1	Bareilly - Meerut (NKTL - TBCB)	S/C	765	240					NOV-13	DEC-16	
2	Lucknow - Bareilly (NKTL - TBCB)	S/C	765	220					NOV-13	DEC-16	
3	Seoni - Sipat / Korba (Pooling) (NKTL - TBCB)	S/C	765	334					NOV-13	DEC-16	
4	Agra - Gurgaon (NKTL - TBCB)	D/C	400	220					NOV-13	DEC-16	
5	Gurgaon - Gurgaon (PG) (NKTL - TBCB)	D/C	400	20					NOV-13	DEC-16	
NSL NAGAPATNAM POWER PVT. LTD.(NSLNPPL)											
1	NSL TPP - Angul	D/C	400	46	0	0	0	0			Project Authority intimated that PGCIL yet to award construction of work.
RELIANCE POWER TRANSMISSION LTD.(RPTL)											
1	Moti Khavdi TPP - Jam Nagar	D/C	400								.
RKM POWERGEN PVT. LIMITED(RKMPPL)											
1	LILO of Raigarh (Kotra) - Raipur at Uchpinda (Interim Arrangement)	D/C	400		73	73	73	39			Commissioned (Interim Arrangement). De-LILO activity completed.
Shekhawati Transmission Service Company Limited(SKHWTTSC)											
1	Jhunjhunu - Nawalgarh line	S/C	220	32	108	77	73	0	FEB-15	DEC-17	court case pending, severe ROW problem, Railway crossing pending. Funds problem from PFC.
2	Sikar - Nawalgarh line	S/C	220	22	76	55	48	0	FEB-15	DEC-17	court case pending, severe ROW problem, Railway crossing pending. Fund problem from PFC.
SHIGA ENERGY PVT. LTD.(null)											
1	Tashiding - Legship	D/C	220	17	23	23	23	17		DEC-16	Work Completed

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
SIKKIM HYDRO POWER LIMITED(null)											
1	LILO of one ckt of Legship - New Melli at Rangit-II	D/C	220								
SKS POWER GENERATION LTD.(SKS)											
1	LILO of one ckt of Raigarh - Raipur at Binjkote TPP	D/C	400								Interim arrangement removed.
South East UP Power Transmission Company Limited(SEUPPTCL)											
1	Mainpuri - Bara Ckt-I	S/C	765	375	889	613	346	0		JUN-17	
2	Mainpuri - Unnao (Quad)	S/C	765	188	449	380	274	0		JUL-17	
3	Bara - Karchana	D/C	400	80	124	0	0	0		JUN-16	Karchana gantry not finalised
4	Gonda - Shahjanpur	D/C	400	442	542	295	140	0		DEC-17	
5	LILO 400 Orai - Mainpur at Bah	D/C	400	92	135	135	135	90		MAY-17	
6	LILO of Obra - Sultanpur at Aurai	S/C	400	1	5	0	0	0		JUN-16	
7	LILO of Sarojini Nagar - Kursi RD at Sultanpur RD	D/C	400	14	18	0	0			JUL-16	
8	Rewa Road - Karchana	D/C	400	58	102	0	0			OCT-16	Karchana gantry not defined.
9	Tanda - Gonda line	D/C	400	188	241	97	54	0		OCT-17	
STERLITE ENERGY LIMITED(SEL)											
1	Sterlite TPP - Jharsuguda	2xD/C	400	40	64	51	9	0			Tree Enumeration in Forest Land Completed.
STERLITE GRID LTD.(SGL)											
1	Jharsuguda - Raipur (OGP-IITL - TBCB)	D/C	765	608	778	536	386	92	AUG-19	MAR-18	a) RoW issue: Yes (Facing Severe RoW Issue in various Locations in District Durg, Baloda Bazar, Bhatapara, Janjgir, Champa Raigarh and Sundargarh) b) Forest/Wildlife clearance issue: Yes (Forest Clearance proposal (94.656 Ha) pending with Nodal Officer, Govt. of Odisha, Bhubaneswar for non-availability of CA Land and Forest Clearance proposal (71.767 Ha) pending with Nodal Officer, Govt. of Chhattisgarh) c) PTCC Clearance pending.
2	Khandwa Pool - Dhule (KTL - TBCB)	D/C	765		485	62	8	0	JUL-19	JUL-18	Transmission License granted by CERC. Tariff Adoption done by CERC. Detailed Survey Completed.
3	Khandwa Pool - Indore (KTL - TBCB)	D/C	765		246	56	5	0	JUL-19	JUL-18	Transmission License granted by CERC. Tariff Adoption done by CERC. Detailed Survey Completed.
4	Aligarh - Prithala (GPTL - TBCB)	D/C	400		107	1	0	0	MAY-19	MAR-18	Transmission License granted by CERC. Tariff Adoption done by CERC. Detailed survey completed.
5	Kadarpur - Sohna Road (GPTL - TBCB)	D/C	400		30	0	0	0	SEP-19	MAR-18	Transmission License granted by CERC. Tariff Adoption done by CERC. Detailed survey completed.
6	Khargone TPP - Khandwa Pool (Q) (KTL - TBCB)	D/C	400		70	0	0	0	JUL-19	JUL-19	Transmission License granted by CERC. Tariff Adoption done by CERC. Detailed Survey Completed.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
7	LILO of Both ckt Uri - Wagoora at Amargarh (NRSS-XXIX TL - TBCB)	D/C	400	6	23	4	0	0	OCT-18	SEP-17	Construction is in progress.
8	LILO of Gurgaon - Manesar at Sohna Road (GPTL - TBCB)	D/C	400		2	0	0	0	SEP-19	MAR-18	Transmission Licensee granted by CERC. Tariff Adoption done by CERC. Detailed survey completed.
9	LILO of one ckt of Khandwa - Rajgarh at Khargone TPP (KTL - TBCB)	D/C	400		20	0	0	0	FEB-18	FEB-18	Transmission License granted by CERC. Tariff Adoption done by CERC. Detailed Survey Completed.
10	Maheshwaram(PG) - Mehboob Nagar (MTL -TBCB)	D/C	400	196	255	247	238	138	JUN-18	JUL-17	a) RoW issue: Yes (Facing Severe RoW Issue at Location no. 5/3, 6/0, 7/0, 8/0, 9/0, 41/0, 42/0 and 43/0 in Tehsil Kandkoo, Pedamandadi and District Rangareddy, Wanaparthi) b) PTCC Clearance pending.
11	Neemrana (PG) - Dhanonda (HVPNL) (GPTL - TBCB)	D/C	400		110	52	9	0	MAY-19	MAR-18	Transmission Licensee granted by CERC. Tariff Adoption done by CERC. Detailed survey completed.
12	Nizamabad - Yeddumailaram (Shankarpalli) (MTL - TBCB)	D/C	400	277	367	367	366	275	JUN-18	JUN-17	a) RoW issue: Yes (Facing Severe RoW Issue at Location no. 40/0 in Tehsil Kandi and District Sangareddy) b) Power Line crossing Approval pending with TSTRANSCO between location No. 51/0 52/0
13	OPGC - Jharsuguda (OGP-IITL - TBCB)	D/C	400	110	152	142	127	45	JUL-17	JUL-17	a) RoW issue: Yes (Facing Severe RoW Issue in Location No. 22/2, 24/0, 52/0 in Tehsil Jharsuguda and Lakhanpur in District Jharsuguda) b) Forest/Wildlife clearance issue: Yes (Tree Cutting Permission is pending) c) PTCC Clearance pending d) Delay in getting railway Crossing Approval from DRM, Chakradharpur between location No. 28/0 29/0.
14	Prithala - Kadarapur (GPTL - TBCB)	D/C	400		64	0	0	0	MAY-19	MAR-18	Transmission Licensee granted by CERC. Tariff Adoption done by CERC. Detailed survey completed.
15	Samba - Amargarh line (NRSS-XXIX - TBCB)	D/C	400	562	760	716	615	340	OCT-18	SEP-17	a) RoW issue: Yes, at AP 34/0 in Village Gazipur Kullian, Tehsil R.S. Pura, District Jammu. b) PTCC Clearance pending. c) Force Forest Clearance proposal (58.43 Ha) for diverted route is pending with Secretary, Forest for Forest Minister approval. d) Work is hampering due to unrest in Kashmir.
TALCHER TRANSMISSION CO. LTD.(TTCL)											
1	Behrampur - Gazuwaka (T-II TL - TBCB)	D/C	400	290					OCT-12	SEP-13	
2	Talcher II - Behrampur (T-II TL - TBCB)	D/C	400	220					OCT-12	SEP-13	
3	Talcher II - Rourkela (T-II TL - TBCB)	D/C	400	161					OCT-12	SEP-13	
TEESTA URJA LTD.(TUL)											

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
1	Teesta III - Kishanganj	D/C	400	430	591	501	458	248		MAY-17	RoW matter of balance stringing of 0.5 km of priority portion up to Rangpo S/S, the matter has been taken up with the state govt and a committee headed by District Commissioner is working on resolution of these issues and the portions of site area are being cleared one by one. GOKE Territorial Forest, MANJHA UCC Reserve Forest, GHUM SIMANA Reserve Forest (Darjeeling & Kurseong division) - " In principle Approval (Stage-I)" has been accorded by MoEF, New Delhi on 28.05.2013. (30 Towers, Total Area 47.4932 Ha.) Forest Clearance received and work is in progress.
2	Teesta III - Rangpo line	D/C	400	71	98	98	98	70		NOV-16	One ckt of Teesta-III - Rangpo completed by TVPTL, IInd ckt is expected to be completed soon. Work at one location is affected due to RoW issue.
<u>TORRENT POWER LTD(TOR. POW. (UNOSUGEN))</u>											
1	DGEN TPS - Bharuch/Dahej Pooling Station	D/C	400								.
2	DGEN - Vadodara (DGEN TL - TBCB)	D/C	400								Work awarded to M/s Instalaciones. Inabemsa. Spian on May 2014. Route changed after survey observations.
3	Sandila TPP - ATS not defind	D/C	400								
4	Navseri - Bhasten (DGEN TL - TBCB)	D/C	220								Work awarded to M/s Instalaciones. Inabemsa. Spian on May 2014. Route changed after survey observations.
<u>VANDANA VIDYUT LTD.(VVL)</u>											
1	Salora TPS - Dharamjaigarh (Korba) (PGCIL) Pooling Station	D/C	400	60	84					MAR-17	Target Commissioning date will be provided after approval/receipet of loan from lenders.
<u>VEMAGIRI TRANSMISSION SYSTEM LIMITED(VTSL)</u>											
1	Khammam-Hyderabad Line-1	D/C	765	772						MAR-15	
2	Khammam - Hyderabad line -I	D/C	765	410					APR-15		Bidding process to be taken up
3	Vemagiri Pooling Station -Khammam Line -1	D/C	765	852						MAR-15	
4	Vemagiri Pooling Station - Khammam line -I	D/C	765	455					APR-15		Bidding process to be taken up
<u>VISA POWER LTD(VISA)</u>											
1	Visa Power TPP - Raigarh Pooling Station	D/C	400	26	37	33	26	0		JUN-15	Work is under Construction.
<u>WESTERN U.P. POWER TRANSMISSION CO. LTD.(WUPPTCL)</u>											
1	Hapur-Greater Noida line	S/C	765	66	187	187	187	66		MAY-17	Commissioned 05/2017.
2	Mainpuri-Hapur line	S/C	765	217	602	602	602	217		MAY-17	Ready for commissioning 05/2017.
3	Ataur-Indirapuram	D/C	400	16	54	38	36	6		MAY-17	One loc. is in 5th Res. Bn. CISF compound which is crucial and approval is awaited
4	Greater Noida-Noida Sec -148 line	D/C	400	94	131	131	131	94		MAY-17	Ready for Commissioning 05/2017.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
5	Hapur-Ataur	D/C	400	53	155	150	129	30		JUL-17	
6	Hapur-dasna	D/C	400	14	44	34	32	7		JUL-17	
7	LILO of Muradnagar -Muzzafarnagar at Ataur	D/C	400	15	48	41	23	0		MAY-16	
8	LILO of Rishikesh -Kashipur line at Nehtaur s/s	D/C	400	15	44	44	44	15		MAY-17	Commissioned 05/2017.