



भारत सरकार
विद्युत मंत्रालय

GOVERNMENT OF INDIA
MINISTRY OF POWER

**MONTHLY REPORT ON BROAD STATUS OF
THERMAL POWER PROJECTS IN THE COUNTRY**



ताप विद्युत परियोजना प्रबोधन प्रभाग
केन्द्रीय विद्युत प्राधिकरण
नई दिल्ली

THERMAL PROJECT MONITORING DIVISION
CENTRAL ELECTRICITY AUTHORITY
NEW DELHI

August 2008


INDEX

Sl. No.	Contents
SUMMARY	
1.	11 th Plan capacity addition programme
2.0	Thermal Capacity addition during the year 2007-08
2.1.	Thermal Capacity addition programme for the year 2008-09
3.	Thermal power projects which are under construction for benefits during 11th plan - Sector wise
4.	10 th Plan Summary
5.	Thermal power projects/units commissioned during 10th plan
6.	Nuclear Power Stations Commissioned During 10th Plan
7.	Status of thermal units synchronised but under stabilisation
BROAD STATUS	
Central Sector	
1.	National Thermal Power Corporation Ltd.
2.	Neyveli Lignite Corporation Ltd.
3.	DVC
State Sector/ Private Sector	
Northern Region	
4.	Delhi
5.	Haryana
6.	Punjab
7.	Rajasthan
8.	Uttar Pradesh
Western Region	
9.	Chhattisgarh
10.	Gujarat
11.	Madhya Pradesh
12.	Maharashtra
Southern Region	
13.	Andaman & Nicobar
14.	Andhra Pradesh
15.	Karnataka
16.	Tamil Nadu
Eastern Region	
17.	Orissa
18.	West Bengal
North - Eastern Region	
19.	Assam
Balance of Plant	
20	Summary
21.	Central Sector
22	State Sector
23	Private Sector

1.0 11TH PLAN CAPACITY ADDITION PROGRAMME

1.1 TOTAL CAPACITY ADDITION (MW) PROGRAMME DURING 11TH PLAN (AS PER ORIGINAL TARGET) (MW)

Thermal	58644
Hydro	16553
Nuclear	3380
Total	78577



1.2 TOTAL CAPACITY COMMISSIONED DURING 2007-08 (MW)

SECTOR	THERMAL	HYDRO	NUCLEAR	TOTAL
CENTRAL	1990	1030	220	3240
STATE	3880	1393	-	5273
PRIVATE	750	-	-	750
TOTAL	6620	2423	220	9263

1.3 TOTAL CAPACITY COMMISSIONED DURING 2008-09 (AS ON 11.09.2008) (MW)

SECTOR	THERMAL	HYDRO	NUCLEAR	TOTAL
CENTRAL	750	-	-	750
STATE	852.2	289	-	1141.2
PRIVATE	250	-	-	250
TOTAL	1852.2	289	-	2141.2

1.4 SECTOR-WISE/FUEL-WISE THERMAL CAPACITY ADDITION (MW) PROGRAMME DURING 11TH PLAN (ORIGINALLY ENVISAGED) (MW)

SECTOR	COAL	LIGNITE	GAS/ LIQUID FUEL	TOTAL
CENTRAL	24310	1000	1490	26800
STATE	23135	450	762	24347
PRIVATE	5460	0	2037	7497
TOTAL	52905	1450	4289	58644

1.4 CAPACITY UNDER CONSTRUCTION DURING THE PLAN AS ON DATE (MW)

SECTOR	THERMAL	HYDRO	NUCLEAR	TOTAL
CENTRAL	19416	7624	3160	30200
STATE	19969.2	1680	0	21649.2
PRIVATE	14486	3491	0	17977
ALL INDIA	53871.2	12795	3160	69826.2

1.5 THERMAL CAPACITY ACTUALLY ACHIEVED/UNDER CONSTRUCTION DURING THE PLAN AS ON DATE (MW)

		Thermal	Nuclear
(i)	Capacity achieved during 2007-08(till 31.03.08)	6620.00	220.00
(ii)	Capacity achieved during 2008-09(till 11.09.08)	1852.2	-
(iii)	Capacity under construction for 11 th Plan	53871.20	3160.00
	Total(i+ii+iii)	62343.40	3380.00

1.6 SECTOR-WISE/ YEAR-WISE BREAKUP OF THERMAL POWER PROJECTS WHICH ARE UNDER CONSTRUCTION FOR BENEFITS DURING 11TH PLAN

(MW)

SECTOR	ORDERS PLACED ON	Likely capacity addition during					Total
		2007-08 (Actual)	2008-09	2009-10	2010-11	2011-12	
CENTRAL	BHEL	1250	2250	2980	6800	2976	16256
	OTHERS	740	660	1320	1860	1320	5900
STATE	BHEL	2680	2565	4247.2	5043	5200	19735.2
	OTHERS	1200	392.2	1574	0	1800	4966.2
PRIVATE	BHEL	750	500	250	0	540	2040
	OTHERS	0	2937	4251.5	3337.5	2920	13446
TOTAL	BHEL	4680	5315	7477.2	11843	8716	38031.2
	OTHERS	1940	3989.2	7145.5	5197.5	6040	24312.2
G. TOTAL		6620	9304.2	14622.7	17040.5	14756	62343.4*

* Includes Commissioned Thermal Power Projects of Capacity 8472.2MW.

1.7 NUCLEAR THERMAL POWER STATIONS UNDER CONSTRUCTION/ COMMISSIONED IN THE COUNTRY DURING 11TH PLAN

S. No.	Project Name/ Unit No.	State	Capacity (MW)	Comm. Schedule Actual (A)/ Ant.
11th PLAN				
1	Kaiga APP U-3	Karnataka	220	11/04/07(A)
2	Rajasthan APP U-5	Rajasthan	220	12/08
3	Kaiga APP U-4	Karnataka	220	03/09
4	Kudankulam APP U-1	TN	1000	2009
5	Rajasthan APP U-6	Rajasthan	220	2009
6	Kudankulam APP U-2	TN	1000	12/09
7	Kalpakam	TN	500	02/11
		Total	3380	

1.8 CAPACITY ADDITION PROGRAMME DURING 2008-09

	THERMAL	HYDRO	NUCLEAR	TOTAL
CENTRAL	2910	-	660	3570
STATE	2957	1097	-	4054
PRIVATE	3437	-	-	3437
TOTAL	9304	1097	660	11061

2.0 THERMAL UNITS COMMISSIONED DURING 2007-2008

Sl. NO	Name of the project	Impl. Agency	Sector	Type	Cap MW	Date of Comm
A	Central Sector					
1	Sipat STPP-II U-4	NTPC	Central	Coal	500	27.05.07
2	Mejia TPS Unit-6	WB/ DVC	Central	Coal	250	01.10.07
3	Ratnagiri Gas Power Project Block-3	Mah./ Ratnagiri Gas & Power Pvt. Ltd	Central	Gas	740	28.10.07
4	Kahalgaoon STPS –II (Ph-I &II U-6	Bihar/ NTPC	Central	Coal	500	16.03.08
		Sub –Total (A)			1990	
B	State Sector					
1	Paras TPS Ext. U-1	MSPGCL	State	Coal	250	31.05.07
2	Dholpur CCPP –Ph-1 GT-2	RRVUNL	State	Gas	110	16.06.07
3	Sanjay Gandhi TPP Extn. St-III (Birainghpur) U-5	MPPGCL	State	Coal	500	18.06.07
4	Dhuvaran CCPP 9Ph-I) Extn. ST	Gujarat/ GSECL	State	Gas	40	13.08.07
5	Santaldhi TPP Unit-5	WB/ WBPDCCL	State	Coal	250	07.11.07
6	Yamuna Nagar TPP , Unit-1	Haryana/ HPGCL	State	Coal	300	13.11.07
7	Rayalaseema TPP –II , Unit-4	AP/ APGENCO	State	Coal	210	20.11.07
8	Durgapur TPS Extn. , Unit- 7	WB/DPL	State	Coal	300	24.11.07
9	Bellary TPP Unit-1	Karnataka /KPCL	State	Coal	500	03.12.07
10	Korba East TPP St-V, Unit -2	Chhattis/CSEB	State	Coal	250	11.12.07
11	Sagardighi TPP Unit-1	WB/ WBPDCCL	State	Coal	300	21.12.07
12	Bakreshwar TPS-II Unit-4	WB/ WBPDCCL	State	Coal	210	23.12.07
13	Dholpur CCPP –Ph-1, ST	Rajasthan/ RRVUNL	State	Gas	110	27.12.07
14	GHT (Lehra Mohabbat) TPS-II U-3	Punjab/ PSEB	State	Coal	250	03.01.08
16	Yamuna Nagar TPP , Unit -2	Haryana/ HPGCL	State	Coal	300	29.03.08
		Sub –Total (B)			3880	
C	Private Sector					
1	O.P. Jindal (Raigarh) TPP U-1	Jindal Power	Private	Coal	250	02.09.07
2	O.P. Jindal (Raigarh) TPP U-3	Chhattis /Jindal Power	Private	Coal	250	10.02.08
3	O.P. Jindal (Raigarh) TPP U-2	Chhattis/ Jindal Power	Private	Coal	250	06.03.08
		Sub –Total I			750	
		Total (A+B+C)			6620	

2.1 THERMAL UNITS PROGRAMMED FOR COMMISSIONING DURING 2008-09

SI No	Project Name/ Unit No.	State/ Organisation	Capacity In (MW)		Synchronization Schedule		Remarks/ Status
			Prog.	Ach.	Contract ual date of Syn.	Ant/ Achiv.	
A	CENTRAL SECTOR						
1	Bhilai TPP U-1 U-2	Chhattisgarh / NTPC & SAIL JV	250 250	250	02/2008 08/2008	20.04.08 (A) 11/2008	U-1 Synchronized on 20.04.08.
2	Sipat STPS-I U-1	Chhattis/ NTPC	660		04/2008	03/2009 (Best effort)	
3	Sipat STPS-II U-5	Chhattis/ NTPC	500	500	12/2007	13.08.08(A)	U-5 Synchronized on 13.08.08.
4	Kahalgaoon STPS-II (Ph-I & II) U -7	Bihar/NTPC	500		03/2007	12/2008	
5	Chandrapura TPS Extn U- 7 U- 8	Jharkhand / DVC	250 250		11/2006 01/2008	10/2008 02/2009 (Best effort)	Unit -8 likely to slip to 2009-10
6	Barsingsar Lignite U-1 U-2	Rajasthan/ NLC	125 125		09/2008 03/2009	02/2009 03/2009 (Best effort)	Unit -2 likely to slip to 2009-10
		Sub Total (A)	2910	750			
B	STATE SECTOR						
1.	GHT (Lehra Mohabbat)TPS- II U-4	Punjab/ PSEB	250	250	01/2008	31.07.08(A)	Unit-4 Synchronized on 31.07.08
2	Kutch Lignite Extn U-4	Gujarat/GSECL	75		07/2007	09/2008	
3	Sagardighi TPP U-2	WB / WBPDC	300	300	04/2007	20.07.08(A)	Unit-2 synchronized on 20.07.08.
4	Bakreshwar TPS-II U-5	WB / WBPDC	210		06/2007	11/2008	
5	Valuthur CCPP Extn. GT ST	TN/TNEB	59.8 32.4	59.8 32.4	11/2007 02/2008	06.05.08(A) 31.08.08(A)	GT Synchronized on 06.05.08 & ST synchronized on 31.08.08
6	Amarkantak TPS Extn. U-5	MP/ MPPGCL	210	210	02/2007	15.06.08(A)	Unit-5 synchronized on 15.06.08.
7	Giral Lignite- II U-2	Rajasthan/ RRVUNL	125		06/2008	10/2008	
8	Chhabra TPS U-1 U-2	Rajasthan/ RRVUNL	250 250		09/2008 12/2008	01/2009 03/2009 (Best effort)	

SI No	Project	State/	Capacity In (MW)		Synchronization Schedule		Remarks/ Status
	Name/	Organisation	Prog.	Ach.	Contractual date of Syn.	Ant/ Archiv.	
9	Surat Lignite TPP Extn. U-3 U-4	Gujarat/ GIPCL	125 125		09/2008 01/2009	02/2009 03/2009 (Best effort)	
10	Kota TPP U-7	Rajasthan/ RRVUNL	195		11/2008	03/2009	
11	Suratgarh TPP – IV U-6	Rajasthan/ RRVUNL	250		09/2008	02/09	
12	Vijaywada TPP – IV U-1	AP/ APGENCO	500		08/2008	12/2008	
		Sub Total (B)	2957.2	852.2			
C	Private Sector						
1.	OP Jindal (Raigarh)TPP Ph.I & II U-4	Chhattis./Jindal Power	250	250	12/2007	17.06.08(A)	Unit-4 Synchronized on 17.06.08 & COD on 05.09.08.
2.	Sugen CCPP Block-1 Block-2 Block-3	Gujarat /Torrent Power Gen. Ltd.	376 376 376		09/2007 12/2007 02/2008	09/2008 01/2009 03/2009	
3	Gautami CCPP GT -1 GT- 2 ST	AP/ Gautami Power Ltd.	145 145 174		02/2006 02/2006 07/2006	09/2008 09/2008 11/2008	Gas shall be available by Aug.,08 end
4	Konaseema CCPP GT-1 GT-2 ST	AP/Konaseema EPS	140 140 165		09/2005 12/2005 03/2006	09/2008 10/2008 11/2008	Gas shall be available by Aug.,08 end
5	Pathadi TPS Ph-I (Lanco Amarkantak Mega TPP) U-1	Chattisgarh/ Lanco Amarkantak Power Pvt. Ltd.	300		06/2008	10/2008	
6	Trombay TPS Extn. U-8	Maharashtra/ Tata Power Co	250		08/2008	10/2008	
7	Torangallu Extn. U-1 U-2	Karnataka/ JSW Energy Ltd	300 300		07/2008 10/2008	11/2008 02/2009	
		Sub Total (C)	3437	250			
		GRAND TOTAL(A+B+C)	9304.2	1852.2			

Nuclear Power

1	Kaiga APP U-4	Karnataka/NPCIL	220		02/2008	03/2009	
2	RAPP U-5 U-6	Rajasthan/NPC	220 220		02/2008	12/2008 03/2009	May slip to 2009-10
	Total Nuclear		660				

3. THERMAL POWER PROJECTS WHICH ARE UNDER CONSTRUCTION FOR BENEFITS DURING 11TH PLAN – SECTOR WISE

<i>Sector/ Project Name</i>	<i>State</i>	<i>Impl. Agency</i>	<i>Unit No</i>	<i>Cap. (MW)</i>	<i>Anticipated Comm.</i>
<u>CENTRAL SECTOR</u>					
Simhadri STPP Extn.	AP	NTPC	U-3	500	11/2010
			U-4	500	05/2011
Bongoigaon TPP	Assam		U-1	250	11/2010
			U-2	250	03/2011
			U-3	250	07/2011
Barh STPP- I	Bihar		U-1	660	01/2011
			U-2	660	07/2011
			U-3	660	01/2012
Kahalgaon St-2, Ph-2			U-7	500	09/2008
Nabi nagar TPP(JV of NTPC & RLY)			U-1	250	12/2010
			U-2	250	04/2011
			U-3	250	08/2011
Bhilai TPP Expn	Chhattisgarh	NSPCL	U-2	250	09/2008
Korba STPP		NTPC	U-7	500	02/2010
Sipat-I			U-1	660	03/2009
			U-2	660	09/2009
			U-3	660	03/2010
Indira Gandhi TPP	Haryana	APCPL	U-1	500	06/2010
			U-2	500	09/2010
			U-3	500	12/2010
BokaroTPS "A"Expansion	Jharkhand	DVC	U-1	500	09/2011
Chandrapura TPS Extn.			U-7	250	09/2008
			U-8	250	01/2009
Kodarma TPP			U-1	500	05/2010
			U-2	500	08/2010
Maithon RBC			U-1	525	08/2010
			U-2	525	01/2011
Barsingsar Lignite	Rajasthan	NLC	U-1	125	02/2009
			U-2	125	03/2009
Neyveli TPS-II Exp.	TN		U-1	250	06/2009
			U-2	250	09/2009
Vallur TPP		NTECL	U-1	500	11/2010
			U-2	500	05/2011
Tripura Gas	Tripura	ONGC	Module 1	363	06/2011
			Module-2	363	12/2011
National Capital Power Project St-II, U-5	UP	NTPC	U-5	490	09/2009
National Capital Power Project, St-II, U-6			U-6	490	12/2009
Durgapur Steel TPS	WB	DVC	U-1	500	06/2010
			U-2	500	10/2010
Farakka STPS st III		NTPC	U-6	500	08/2010
Mejia Extn	WB	DVC	U-1	500	10/2009
			U-2	500	01/2010
Raghunathpur TPP, Ph-I			U-1	600	09/2010
			U-2	600	12/2010
<i>Sub-Total :</i>				19416	
<u>STATE SECTOR</u>					
Kakatiya TPP	AP	APGENCO	U-1	500	04/2009
Kothagudem TPP Extn.			U-1	500	12/2009

<i>Sector/ Project Name</i>	<i>State</i>	<i>Impl. Agency</i>	<i>Unit No</i>	<i>Cap. (MW)</i>	<i>Anticipated Comm.</i>
Rayalseema St-III			U-5	210	07/2009
Vijayawada TPP -IV			U-1	500	12/2008
Lakwa Waste Heat Unit	Assam	APGCL	ST	37.2	09/2009
Korba West St-III.	Chhattisgarh	CSEB	U-1	500	06/2011
Marwa TPP			U-1	500	06/2011
			U-2	500	12/2011
Pragati CCGT - III	Delhi	Pragti Power Corpn Ltd	GT1	250	03/2010
			GT2	250	05/2010
			GT-3	250	07/2010
			GT-4	250	09/2010
			ST1	250	07/2010
			ST-2	250	11/2010
Hazira CCGT Extn.	Gujarat	GSECL	GT+ST	351	12/2010
Kutch Lignite TPS Extn			U-4	75	09/2008
Pipavav CCGT			Block-1	351	09/2010
			Block-2	351	03/2011
Sikka TPP Extn.			U-3	250	01/2010
			U-4	250	05/2010
Surat Lignite TPP Extn.		GIPCL	U-3	125	02/2009
			U-4	125	03/2009
Ukai TPP Extn.		GSECL	U-6	490	02/2011
Utran CCGT Extn			GT+ST	374	08/2009
Rajiv Gandhi TPS,Hissar	Haryana	HPGCL	U-1	600	11/2009
			U-2	600	02/2010
Bellary TPP St-II	Karnataka	KPCL	U-2	500	11/2010
Raichur U-8			U-8	250	07/2009
Chandrapur TPP	Mah.	Maha Gen	U-1	500	12/2011
			U-2	500	03/2012
Bhusawal TPS Expn.	Maharashtra	MSPGCL	U-1	500	05/2010
			U-2	500	09/2010
Khaperkheda TPS Expn.			U-1	500	03/2010
New Parli TPP			U-2	250	04/2009
Paras TPS Extn.			U-2	250	04/2009
Satpura TPP Extn	MP	MPPGCL	U-1	250	11/2010
			U-2	250	03/2011
Chhabra Ext	Rajasthan	RRVUNL	U-1	250	08/2011
			U-2	250	10/2011
Chhabra TPS			U-1	250	01/2009
			U-2	250	03/2009
Giral Lignite-II			U-2	125	09/2008
Kalisindh TPS			U-1	600	10/2011
			U-2	600	01/2012
Kota TPP			U-7	195	02/2009
Suratgarh TPP			U-6	250	12/2008
Mettur TPP Ext	TN	TNEB	U-1	600	09/2011
North Chennai Extn			U-1	600	04/2011
North Chennai Extn, U-2			U-2	600	09/2011
Anpara D	UP	UPRVUNL	U- 1	500	05/2011
			U- 2	500	08/2011
Harduaganj Ext			U-8	250	08/2009
			U-9	250	12/2009
Parichha Extn			U-5	250	04/2009
			U-6	250	08/2009
Bakereshwar TPS	WB	WBPCL	U-5	210	11/2008

<i>Sector/ Project Name</i>	<i>State</i>	<i>Impl. Agency</i>	<i>Unit No</i>	<i>Cap. (MW)</i>	<i>Anticipated Comm.</i>
Santaldih TPP Extn Ph2			U-6	250	07/2009
Sub-Total :				19969.2	
<u>PRIVATE SECTOR</u>					
Gautami CCPP	AP	Gautami Power Ltd	GT-1	145	09/2008
			GT-2	145	09/2008
			ST	174	11/2008
Konaseema CCPP		Konaseema EPS	GT-1	140	09/2008
			GT-2	140	10/2008
			ST	165	12/2008
Lanco Kondapalli Ext. Ph-II		M/s Lanco Kondapalli	GT	236	04/2009
			ST	130	09/2009
Lanco Amarkantak TPS Ph-1,U-2	Chhattisgarh	Lanco Amarkantak Power Pvt. Ltd	U-2	300	06/2009
Lanco Amarkantak TPS Ph-1,U-1		Lanco Amarkantak Power Pvt. Ltd.	U-1	300	09/2008
Rithala CCPP	Delhi	NDPL	GT + ST	108	06/2009
Mundra STPP	Gujarat	Adani Power Ltd	U-1	660	04/2011
			U-2	660	09/2011
Mundra TPP Ph-1		Adani Power Ltd.	U-1	330	04/2009
			U-2	330	07/2009
Mundra TPP Ph-2		Adani Power . Ltd.	U-3	330	01/2010
			U-4	330	04/2010
Mundra Ultra Mega TPP		Tata Power Co.	U-1	800	09/2011
			U-2	800	03/2012
Sugen CCPP(Akhakhol)	Gujarat	Torrent Power Gen. Ltd.	Blk-I	376	09/2008
			Blk-II	376	01/2009
			Blk-III	376	03/2009
Nagarjuna Power Project	Karnataka	NPCL	U-1	507.5	02/2010
			U-2	507.5	06/2010
Toranagallu TPP		JSW Energy(Vijayanagar) Ltd	U-1	300	11/2008
			U-2	300	02/2009
JSW Ratnagiri TPP	Maharashtra	JSW Energy(Ratnagiri) Ltd	U-1	300	06/2010
			U-2	300	09/2010
			U-3	300	12/2010
			U-4	300	03/2011
Trombay TPS Extn		Tata Power Company	U-8	250	09/2008
Sterlite TPP	Orissa	Sterlite Energy Limited	U-1	600	06/2009
Goindwal Sahib	Punjab	GVK Power	U-1	270	07/2011
			U-2	270	10/2011
Jallipa-Kapurdi TPP	Rajasthan	Raj West Power Ltd.(JSW)	U-1	135	06/2009
			U-2	135	07/2009
			U-3	135	08/2009
			U-4	135	09/2009
			U-5	135	10/2009
			U-6	135	11/2009
			U-7	135	01/2010
			U-8	135	03/2010


<i>Sector/ Project Name</i>	<i>State</i>	<i>Impl. Agency</i>	<i>Unit No</i>	<i>Cap. (MW)</i>	<i>Anticipated Comm.</i>
Anpara-C	UP	Lanco Kondapalli	U-1	500	11/2010
			U-2	500	02/2011
Rosa TPP		Rosa Power Supply Co.Ltd.-Reliance Energy	U-1	300	03/2010
			U-2	300	08/2010
Budge-Budge III	WB	CESC	U-3	250	04/2009
<i>Sub-Total :</i>				14486	
<i>Total (11thPlan):</i>				53871.2	

4.0 10th PLAN SUMMARY

4.1 TOTAL CAPACITY ADDITION (MW) PROGRAMMED DURING 10TH PLAN (AS PER ORIGINAL TARGET)

SECTOR	THERMAL		HYDRO		NUCLEAR		TOTAL	
	ORG. T	ACHIV.	ORG. T	ACHIV.	ORG. T	ACHIV.	ORG. T	ACHIV.
CENTRAL	12790.00	6590.00	8742.00	4495.00	1300.00	1180.00	22832.00	12265.00
STATE	6676.00	3553.64	4481.00	2691.00	0.00	0.00	11157.00	6244.64
PRIVATE	5951.00	1970.60	1170.00	700.00	0.00	0.00	7121.00	2670.60
TOTAL	25417.00	12114.24	14393.00	7886.00	1300.00	1180.00	41110.00	21180.24


4.2 THERMAL CAPACITY ADDITION (MW) PROGRAMMED/ACHIEVEMENT DURING 10TH PLAN



4.3 YEAR-WISE THERMAL CAPACITY ADDITION (MW) INDICATING ORIGINAL TARGETS VS ACTUAL ACHIEVEMENT DURING 10TH PLAN.

Year		CENTRAL SECTOR	STATE SECTOR	PRIVATE SECTOR	TOTAL
2002-03	Original Target	920	790.1	1792*	3502.1
	Actual Achievement	1210	665.1	348	2223.1
2003-04	Original Target	500	847.5	-	1347.5
	Actual Achievement	710	651.6	-	1361.6
2004-05	Original Target	710	1395	1630.6	3735.6
	Actual Achievement	2210	653.92	70	2933.92
2005-06	Original Target	3570	885	1309	5764
	Actual Achievement	500	428	660.8	1588.8
2006-07	Original Target	7090	2758	1219	11067
	Actual Achievement	1960	1155	891.8	4006.8
Total	Original Target	12790	6675.6	5950.6	25416.2
	Actual Achievement	6590.00	3553.64	1970.60	12114.24

* Includes Dabhol CCGT Ph.-II (1444 MW)



5.0 THERMAL POWER PROJECTS/UNITS COMMISSIONED DURING 10TH PLAN

5.1 THERMAL CAPACITY ADDITION DURING THE YEAR 2002-03

Sl. No.	Name of the Project/ Unit No.		State/ Implementing Agency	Capacity achieved	
				Capacity (MW)	Comm. Date
A.	CENTRAL SECTOR				
1.	Simhadri TPS	U-2	Andhra Pradesh/ NTPC	500	24.08.02
2.	Neyveli FST Extn.	U-1	Tamil Nadu/ NLC	210	21.10.02
	Sub Total:			710	
B.	STATE SECTOR				
1.	Pragati CCGT	GT-2 ST	Delhi/ PPCL	104.6 121.2	09.11.02 31.01.03
2.	Ramgarh CCGT St. II	GT-2 ST	Rajasthan/ RRVUNL	37.5 37.8	07.08.02 31.03.03
3.	Raichur TPP	U-7	Karnataka/ M/s KPCL	210	11.12.02
4.	Valuthur CCGT	GT ST	Tamil Nadu/ TNEB	60 34	24.12.02 13.03.03
5.	Leimakhong DGPP	DG-4 DG-5 DG-6	Manipur / Electricity Deptt. Govt. of Manipur	6 6 6	10.04.02 16.04.02 12.04.02
6.	Rokhia GT Extn. Ph..II	GT-7	Tripura/ Govt. of Tripura	21	11.07.02
7.	Baramura GT Extn.	GT	Tripura/ Govt.of Tripura	21	27.11.02
	Sub Total :			665.1	
C.	PRIVATE SECTOR				
1.	Peddapuram CCGT	ST	Andhra Pradesh/ BSES Andhra Power Ltd.	78	12.09.02
2.	Neyveli TPS	Zero Unit	Tamil Nadu/ M/s St-CMS Electric Co.	250	11.10.02
3.	Bambooflat DG	DG-1 DG-2 DG-3 DG-4	AN Island/ Suryachakta Power	5 5 5 5	02/03 06/02 02/03 06/02
	Sub Total:			348	
D.	ADDITIONAL UNIT PREPONED				
	CENTRAL SECTOR				
1.	Talcher STPP St.II	U-3	Orissa/ NTPC	500	04.01.03
	Sub Total:			500	
	Total (A+B+C+D)			2223.1	

5.2 THERMAL CAPACITY ADDITION DURING THE YEAR 2003-04

Sl. No.	Name of the Project/ Unit No.		State/ Implementing Agency	Capacity achieved	
				Capacity (MW)	Comm. Date
A.	CENTRAL SECTOR				
1.	Talcher STPP ST. II	U-4	Orissa/ NTPC	500	25.10.03
2.	Neyveli FST Extn.	U-2	Tamil Nadu/ NLC	210	22.07.03
	Sub Total :			710	
B.	STATE SECTOR				
1.	Suratgarh TPP St.III	U-5	Rajasthan/ RRVUNL	250	30.06.03
2.	Kota TPP St.IV	U-6	Rajasthan/ RRVUNL	195	30.07.03
3.	Dhuvaran CCPP	GT ST	Gujarat/ M/s GSECL	67.85 38.767	04.06.03 22.09.03
4.	Kuttalam CCPP	GT ST	Tamil Nadu/ TNEB	63 37	26.11.03 24.03.04
	Sub Total:			651.60	
C.	PRIVATE SECTOR				
	Sub Total :			-	
	Total (A+B+C)			1361.60	

5.3 THERMAL CAPACITY ADDITION DURING THE YEAR 2004-05

Sl. No.	Name of the Project/ Unit No.		State/ Implementing Agency	Capacity achieved	
				Capacity (MW)	Comm. Date
A.	CENTRAL SECTOR				
1.	Ramagundam STPS St-III	U-7	Andhra Pradesh / NTPC	500	31.08.04
2.	Talcher STPP St-II	U-5 U-6	Orissa / NTPC	500 500	13.05.04 6.02.05
3.	Mejia TPS Extn.	U-4	West Bengal / DVC	210	12.10.04
	Sub Total:			1710	
B.	STATE SECTOR				
1.	TDL (Panipat) TPS	U-7 U-8	Haryana / HPGCL	250 250	28.09.04 28.01.05
2.	Bairabi DGPP	DG 1-4	Mizoram / Power & Elecy Deptt.	22.92	07.05.04
3.	Akrimota TPP	U-1	Gujarat / GMDCL	125	31.03.05
4.	Rangat Bay DGPP	DG-1-2 DG-3-5	A&N Islands / A&N Admn.	2.4 3.6	5.2.05 22.2.05
	Sub Total:			653.92	
C.	PRIVATE SECTOR				
1.	Karuppur CCPP	GT	Tamil Nadu/ A. P. Co. Ltd.	70	19.02.05
	Sub Total:			70	
	TOTAL (A+B+C):			2433.92	
D.	Unit Preponed				
	CENTRAL SECTOR				
1.	Rihand STPS-II U-3		Uttar Pradesh/ NTPC	500	31.01.05
	GRAND TOTAL			2933.92	

5.4 THERMAL CAPACITY ADDITION DURING THE YEAR 2005-06

Sl. No.	Name of the Project/ Unit No.		State/ Implementing Agency	Capacity achieved	
				Capacity (MW)	Comm. Date
A.	CENTRAL SECTOR				
1.	Rihand STPS-II	U-4	Uttar Pradesh / NTPC	500	24.09.05
			Sub Total	500	
B.	STATE SECTOR				
1.	Akrimota Lignite based TPP	U-2	Gujarat / GMDCL	125	19.12.05
2.	Dhuvaran CCPP Extn.	GT	Gujarat/ GSECL	72	17.03.06
3.	Rokhia GT Extn.	GT-8	Govt. of Tripura	21	31.03.06
4.	Parichha TPS Extn.	U-3	UP / UPRVUNL	210	29.03.06
			Sub Total	428	
C.	PRIVATE SECTOR				
1.	Valantharvi GTPP	GT	Tamil Nadu / Arkay Energy	38.0	29.10.05
2.	Karuppur CCPP	ST	Tamil Nadu / Aban Power Co. Ltd.	49.8	15.07.05
3.	Jegrupadu CCPPExtn.	GT ST	AP / GVK Industries	140 80	8.10.05 11.11.05
4.	Vemagiri CCPP	GT	AP/ Vemagiri Power Gen. Ltd.	233	13.01.06
5.	Jojobera TPP	U-1	Jharkhand/ Tata Power	120	23.09.05
			Sub Total	660.8	
	GRAND TOTAL (A+B+C)			1588.8	

5.5 THERMAL CAPACITY ADDITION DURING THE YEAR 2006-07

Sl. No.	Name of the Project/ Unit No.		State/ Implementing Agency	Capacity achieved	
				Cap. (MW)	Comm. Date
A.	CENTRAL SECTOR				
1.	Unchahar TPS- III	U-5	UP/NTPC	210	28.9.06
2.	Vindhyachal TPS-III	U-9	M P /NTPC	500	27.7.06
		U-10		500	08.03.07
3.	Kahalgaon STPS-II (Ph-I)	U-5	Bihar /NTPC	500	31.03.07
4.	Mejia TPS	U-5	WB/DVC	250	31.03.07
			Sub Total	1960	
B.	STATE SECTOR				
1.	Giral TPP	U-1	Rajasthan/ RRVUNL	125	28.02.07
2.	Dholpur CCPP(Ph-I)	GT-1	Rajasthan/ RRVUNL	110	29.03.07
3.	Parichha TPS Extn.	U-4	UP/UPRVUNL	210	28.12.06
4.	Korba East TPP St-V	U-1	Chhattis./ CSEB	250	30.03.07
5.	New Parli TPS	U-1	Mah./MSPGCL	250	16.02.07
6.	Rayalaseema TPS-II	U-3	AP/	210	25.1.07
			Sub Total	1155	
C.	PRIVATE SECTOR				
1.	Ratnagiri CCPP (Dabhol)	Block-II	Mah. / Ratnagiri Gas & PP Ltd.	740	GT: .4./06 to5/06
		I			
2.	Vemagiri CCPP	ST	AP/ Vemagiri Power Gen. Ltd	137	8.6.06
3.	Valantharvi GTPP	ST	Tamil Nadu/Arkay Energy	14.8	15.4.06
			Sub Total	891.8	
			GRAND TOTAL	4006.8	

6.0 NUCLEAR POWER STATIONS COMMISSIONED DURING 10TH PLAN

S. No.	Project Name/ Unit No.	State	Capacity (MW)	Comm. Schedule Actual (A)/ Ant.
1.	Tarapur APP U-4	Maharashtra	540	4.6.05(A)
2.	Tarapur APP U-3	Maharashtra	540	15.6.06(A)
3.	MAPS –I	TN	50	Up graded w.e.f 04/04
4.	MAPS –II	TN	50	Up graded w.e.f 18.1.06
		Total	1180	

7.0 STATUS OF THERMAL UNITS SYNCHRONISED BUT UNDER STABILISATION

7.1 COD STATUS OF THERMAL UNITS SYNCHRONISED in 2006-07

Sl. No.	Project name / Unit No./ Executing Agency	Cap (MW)	Date of Syn.	Exp Date of Coal firing/ Full load/ Comm. Operation	Brief Status of Balance work
1.	Unchahar TPS-III Unit-5 NTPC	210	28.09.06	11/06(A) 11/06(A) 04.12.06(A)	The unit was declared on COD w.e.f 04.12.06
2.	Parichha TPS Unit-4 UPRVUNL	210	28.12.06	28.12.06 (A) 12.01.07 (A) 01.12.07(A)	Declaration of Unit on COD w.e.f. 01.12.07 was intimated in July,08.
3.	Vindhyachal STPS, St.-III, U-9, NTPC	500	27.07.06	11/06(A) 11/06(A) 01.12.06(A)	The unit was declared on COD w.e.f 01.12.06
4.	Vindhyachal STPS, St.-III, U-10, NTPC	500	08.03.07	31.03.07(A) 02/07(A) 15.07.07(A)	The unit was declared on COD w.e.f 15.07.07
5.	Giral TPP U-1, RRVUNL	125	28.02.07	30.03.07(A) 27.02.08 (A) 10/08	Choking in 2 nd pass of boiler
6.	New Parli TPS, U-1, MSPGCL	250	16.02.07	02.04.07(A) 17.08.07(A) 01.11.07(A)	The unit was declared on COD w.e.f 01.11.07
7.	Rayalaseema TPS-II, U-3, APGENCO	210	25.01.07	01.03.07(A) 29.05.07(A) 09.08.07(A)	The unit was declared on COD w.e.f 09.08.07
8.	Korba-East TPP U-1 CSEB	250	30.03.07	17.08.07(A) 20.10.07 (A) 14.12.07 (A)	The unit was declared on COD w.e.f. 14.12.07
9.	Mejia TPS U-5 DVC	250	30.03.07	24/11/07 (A) (with interim arrangement) 02/01/08 (A) 29/02/08 (A)	The unit was declared on COD w.e.f. 29.02.08
10.	Kahalgaoan STPS-II U-5 NTPC	500	31.03.07	02/08 (A) 14.07.08(A) 01.08.08(A)	The unit was declared on COD w.e.f. 01.08.08
11.	Dholpur CCPP (Ph-I) GT-1 RRVUNL	110	29.03.07	--- --- 25.09.07(A)	Declared on COD w.e.f 25.9.07
12.	Ratnagiri CCPP (Dabhol) Block II Ratnagiri Gas & PP Ltd.	740	GT: 4/06 to 5/06	--- --- 1.9.07 (A)	Gas was made available from 23.07.2007. COD achieved on 1.9.07
13.	Vemagiri CCPP ST, Vemagiri Power Gen. Ltd	137	8.6.06	--- --- 16.09.06(A)	Commencement of commercial operation date: 16.09.06
14.	Valantharvi GTPP ST, Arkay Energy	14.8	15.4.06	--- --- 03.07.06(A)	The unit was declared on COD w.e.f 03.07.06

7.2 COD STATUS OF THERMAL UNITS SYNCHRONISED in 2007-08

Sl. No.	Project name / Unit No./ Executing Agency	Cap (MW)	Date of Syn.	Expected Date of Coal firing/ Full load/ Comm. Operation	Brief Status of Balance work
1	Sipat STPS-II U-4 NTPC	500	27.05.07	24.10.07(A) 20.05/08(A) 20.06.08(A)	COD achieved.
2	Paras TPS Extn U-1 MSPGCL	250	31.05.07	18.10.07(A) 10.03.08(A) 31.03.08(A)	COD achieved.
3	Sanjay Gandhi TPS Extn. U-5 MPPGCL	500	18.06.07	01.10.07 (A) 27.08.08 (A) 27.08.08(A)	COD achieved.
4.	Dholpur CCPP (Ph-I) GT-2 RRVUNL	110	16.06.07	--- --- 11/10/07(A)	Declared on COD w.e.f. 11.10.07
5.	OP Jindal STPP Ph-I Unit-1 M/s Jindal Power Ltd.	250	02.09.07	21.10.07(A) Achieved 10/12/07(A)	COD achieved.
6.	Dhuvaran CCPP Extn. ST GSECL	40	13.08.07	--- --- 11/07(A)	COD achieved.
7	Mejia TPS Extn. Unit-6 DVC	250	01.10.07	30/ 03/08 (A) 22/05/08(A) 09/08	Unit COD scheduled in Sept., 2008.
8.	Ratnagiri CCPP (Dabhol) Block-III RGPPL	GT 3A, 3B,ST3X: 740	28.10.07	 21.11.07(A)	The Block was declared on COD w.e.f 21.11.07
9.	Yamuna Nagar TPP U-I HPGCL	300	13.11.07	11.01.08(A) 01/08(A) 14/4/08 (A)	Unit declared on commercial operation w.e.f. 14/04/2008.
10	Santaldih.TPP U-5 WBPDCCL	250	07.11.07	01.04.08 (A) 10/08 11/08	Readiness of PT, DM plants & FO System& Intake pump house. Replacement of damaged TG bearings.
11.	Durgapur TPS Extn. U-7 DPL	300	24.11.07	29/12/07 (A) 03.08 (A) 30.04.08 (A)	Unit declared on commercial operation w.e.f. 30./04/2008.
12.	Rayalaseema U-4 APGENCO	210	20.11.07	20.11.07 (A) 30.12.07(A) 29/03/08(A)	Unit declared on commercial operator w.e.f 29/03/08
13.	Bellary TPP U-1 KPCL	500	3.12.07	25.03.08(A) 09/08 09/08	Coal Handling System and Ash Handling System erection in progress
14.	Korba East U-2 CSEB	250	11.12.07	02.08 (A) 03/08(A) 27.03.08(A)	COD achieved.
15.	Sagardighi TPP U-1 WBPDCCL	300	21.12.07	02/08 (A) 07.03.08(A) 01.09.08(A)	Unit declared on commercial operator w.e.f 01.09.08
16.	Bakreshwar TPS Extn. U-4 WBPDCCL	210	23.12.07	05.03.08(A) 31.03.08(A) 10/08	Readiness of Ash handling system & remaining one coal mills. Readiness of ESP.
17.	GHTPP U-3 PSEB	250	3.1.08	05/02/08(A) 27/02/08(A) 09/08	Unit is under stabilization.
18.	Dholpur ST RRVUNL	110	27.12.07	--- --- 12/02/08 (A)	Unit declared on commercial operation w.e.f. 01/03/2008.

Sl. No.	Project name / Unit No./ Executing Agency	Cap (MW)	Date of Syn.	Expected Date of Coal firing/ Full load/ Comm. Operation	Brief Status of Balance work
19.	OP Jindal STPP Ph-II Unit-3 M/s Jindal Power Ltd.	250	10.02.08	13/03/08 (A) 03/08(A) 16/04/08(A)	Achieved COD
20.	OP Jindal STPP PH-I Unit -2 M/s Jindal Power Ltd.	250	06.03.08	17/04/08(A) Achieved 15/06/08(A)	Full load achieved and declared on COD w.e.f 15.06.08.
21.	Kahalgaon STPS-II U-6 NTPC	500	16.03.08	09/08 09/08 11/08	Completion of PA ducting, coal piping readiness of bunker & feeders Erection of conveyors of CHP.
22.	Yamuna Nagar Unit-2 HPGCL	300	29.03.08	04/08 (A) 10.04.08(A) ---	Trail operation completed on 24.06.08. Yet to be declared on COD

7.3 COD STATUS OF THERMAL UNITS SYNCHRONISED in 2008-09

Sl. No.	Project name / Unit No./ Executing Agency	Cap (MW)	Date of Syn.	Expected Date of Coal firing/ Full load/ Comm. Operation	Brief Status of Balance work
1.	Valuthur CCPP Extn GT TNEB	59.8	06.05.08	--- 18/05/08(A) 09/2008	
2.	Amarkantak TPS Extn. Unit-5 MPPGCL	210	15.06.08	12/08 01/09 01/09	Readiness of CHP and AHP
3.	O.P. Jindal STPP Ph-II Unit-4 M/s Jindal Power Ltd.	250	17.06.08	13/07/08(A) - 05/09/08 (A)	Unit declared on commercial operator w.e.f 05/09/08
4.	Bhilai Expn. TPP Unit-1 M/s NSPCL	250	20.05.08	09/08 10/08 11/08	Readiness of CHP by 09/08. AHP readiness is expected by 09/08. Make up water system by 09/08.
5.	Sagardighi TPP Unit-2 WBPDCCL	300	20.07.08	20.07.08(A) 09/08 09/08	
6.	GHTPP U-4 PSEB	250	31.07.08	02/08/08 (A) 09/08 10/08	Readiness of 2 nd stream of CHP.
7.	Sipat STPS-II U-5 NTPC	500	13.08.08	11/08 01/09 02/09	Bunkers are yet to be completed. Coal handling system is under progress.
8.	Valuthur CCPP Extn ST TNEB	32.4	31.08.08	- - 09/08	Vibrations in ST are being attended.

**BROAD STATUS OF CENTRAL SECTOR THERMAL POWER PROJECTS
NATIONAL THERMAL POWER CORPORATION**

Sl. No.	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status	Critical Areas
			Original		Actual(A) / As now Expected			
			Syn.	COD	Syn.	COD		
PROJECTS INCLUDED IN 11 TH PLAN								
I. PROJECTS COMMISSIONED								
1.	Ratnagiri CCPP M/sRatnagiri Gas &Power Pvt.Ltd. (Erstwhile Dabhol CCGT Ph II) (Distt. Ratanagiri)	1480					The erstwhile Dabhol CCPP Ph-II was to be synchronized during the year 2001-02 but due to rift between MSEB and DPC, the construction work of Phase-II terminated since June 17, 2001. Since the dispute has been resolved and a new Company Ratnagiri Gas and Power Pvt.Ltd. has been constituted with M/S NTPC and GAIL to revive the project. RGPPL started the revival process and synchronized one block of Ph-II as per the given schedule: CTG2A-30.4.06 CTG2B-14.5.06 STG2X-07.5.06 Block-II achieved COD w.e.f.1.9.07. Synchronization of block-III of Ph-II is planned as per the given schedule: CTG3A-17.06.07 (A) CTG3B-05.09.07 (A) STG3X-28.10.07(A) Block-III COD achieved on 21. 11.07.	
	Block-II (2GT+1ST)	2x240+260	05/06		CTG2A-4/06(A) CTG2B-5/06(A) STG2X-.5/06(A)			
	Block-III (2GT+1ST)*	2x240+260	01/07		CTG3A-17.06.07(A) CTG3B-05.09.07(A) STG3X-28.10.07 (A)			
	Date of TEC (After renegotiation)				: 26.11.93 : (17.4.96)			
	Investment Approval				-			
	Completed cost.				: US\$ 1868 Mn			
	Exp. Upto 10/99				: US\$ 337 Mn			
	Financial Closure				: Achieved on 6th May, 99			
	Exp. During 07-08 (Upto 09/07)				: N.A.			
	Type of fuel				: Naphtha/LNG			
	Date of Main Plant Order				: May 1999			
	* Slipped from 10 th Plan							
II. PROJECTS UNDER CONSTRUCTION								
1.	Sipat STPP St-I (Super Critical Units) (Dist. Bilaspur, Chhattisgarh)	1980					1. Shell completed for both the Chimney. 2. Cooling Tower order placed on Gammon India in 12/04. Mech. Erection in CT-1 completed &commissioning is scheduled for 4/08.For CT-2 mech. Erection is in progress. Civil works are in progress for CT-3. Unit-1 1. Boiler erection commenced in 3/05. 2. Out of 27000 MT of Boiler Material, 22400 MT has been erected till 07/08. 3. Boiler HT completed in 12/06. 4. BLU is expected by 12/08. 5. Condenser erection started in 6/06. 6. TG erection started in 10/06 & TG Box Up is expected in 01/09. Unit-2 1. Boiler erection commenced in 6/05. 2. Boiler HT completed in 7/07. 3. BLU is expected by 6/09. 4. TG erection started in 06/07 and Box up is expected in 07/09. Unit-3 1. Boiler erection commenced in 1/06. 2. Boiler HT is expected by 9/08. 3. Condenser erection started in 5/07. 4. TG erection started in 4/08.	Delay in TG supplies fromPower Machine, Russia and delay in supply of Rotary equipments by Doosan ,korea. *BLU is delayed due to non-supply DDCMIS which is in the scope of M/s Power Machines, Russia. Non-availability of supervisory personnel of M/s Power Machines at site.
	Unit-1	660	04/08	07/08	03/09	07/09		
	Unit-2	660	02/09	05/09	09/09	01/10		
	Unit-3	660	12/09	03/10	03/10	07/10		
	Date of TEC					: 17.01.2000		
	Investment Approval					: December'03		
	Date of Approval by State Govt					: N.A.		
	Completed cost.					: Rs. 832339 Lakhs		
	Exp. Upto 03/08					:Rs 464232 Lakhs		
	Exp. During 08-09 (Upto 06/08)					: Rs 13158 Lakhs		
	Type of fuel					: Coal		
	Date of Main Plant Order					TG: M/s Power Machines, Russia on 6.4.04 : SG: M/s Doosan Heavy Ind., Korea on 15.4.04)		

Sl. No.	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status	Critical Areas
			Original		Actual(A) / As now Expected			
			Syn.	COD	Syn.	COD		
2.	Sipat STPP St-II (Dist. Bilaspur, Chhattisgarh)	1000					Unit-4 Unit synchronized on 27.5.07. Coal Firing achieved on 24.10.07. Water allocation approval restored. Unit re-synchronized on 06.5.08. Full load operation achieved on 20.05.08.COD achieved on 20.06.08. Unit-5 Unit synchronized on 13.08.08.Coal firing is expected in 10/08.Full Load Operation is expected in 11/08.COD is planned for 12/08.	Readiness of Coal Milling System, Bunkers and Feeders.
	Unit-4 *	500	06/07	09/07	05/07(A)	06/08(A)		
	Unit-5 *	500	12/07	03/08	08/08(A)	12/08		
	Date of TEC		: Not required					
	Investment Approval		: N.A.					
	Completed cost.		: Rs. 403967 Lakhs					
	Exp. Upto 03/08		: Rs 307884 Lakhs					
	Exp. During 08-09 (Upto 06/08)		: Rs 8444 Lakhs					
	Type of fuel		: Coal					
	Date of Main Plant Order		:15.12.2003 on M/s BHEL					
* Slipped from 10th Plan								
3.	Bhilai Expn. TPP (Ms NTPC- SAIL Power Company Private Ltd.) (Distt. Durg, Chhattisgarh)	500					1. MOE&F clearance obtained on 1.07.04. 2. Chimney: completed.. 3. Cooling Tower: completed. 4. CHP: Readiness of one stream by15.08.08 Unit-1 Synchronized on 20.04.08.Coal Firing is expected by 09/08. Full load operation is expected in 10/08. COD is expected by end 11/08. Unit-2 1. Boiler erection work started in 5/06. 2. Boiler drum lifted on 8.10.06. 3. Boiler HT completed on 13.10.07. 4. Non-drainable HT completed on 29.07.08. 5. BLU completed on 05.09.08. 6. SBO (completion) is expected in 09/08. 7. TG erection started on 29.09.07 andTG Box up is expected by 09/08. 8. TG oil flushing completion is expected by 09/08. 9. Barring Gear is expected in 10/08.	●Non-readiness of AHP& HFO System. ●Boiler insulation work. ●Dispatch of Generator Transformer. ●Readiness of Make Up Water System.
	Unit-1	250	02/08	04/08	04/08(A)	11/08		
	Unit-2	250	08/08	11/08	11/08	02/09		
	Date of TEC		: Not Required					
	Investment Approval		: 03/2005					
	Est.Proj. cost.		: Rs. 248249lakhs					
	Latest Cost		: Rs. 269050 Lakhs					
	Exp. Upto 03/07		: 117200 Lakhs					
	Exp. During 07-08 (Upto 03/08)		: N.A.					
	Type of fuel		: Coal					
Date of Main Plant Order		: M/S BHEL on Turnkey basis on 31.3.2005 (Excluding CHP, Make up water, Ash Dyke, Switchyard &Associated Transmission System &MGR)						

Sl. No.	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status	Critical Areas
			Original		Actual(A) / As now Expected			
			Syn.	COD	Syn.	COD		
4.	Korba STPP St. III (Dist. Korba , Chattisgarh)	500					1. Main plant order of Rs. 996 crores placed on BHEL on 24/3/ 06. 2. Zero date of the project is 08/06. 3. MOE&F clearance received on 31.8.06. 4. Main Plant Civil works ordered in 9/06 by NTPC. 5. .Chimney shell casting completed up to 68 M Boiler 1. Boiler erection started in 12/07. 2. Boiler drum lifted on 27.02.08 3. HT expected in Feb.,09 TG 1. Condenser erection started in May,08. 2. TG deck casting completion is expected in 09/08 3. TG erection start is expected in 10/08.	Re-ordering of CHP package.- Reallocation of water
	Unit-7	500	02/10	05/10	02/10	05/10		
	Date of TEC	: Not required						
	Investment Approval	: 08/06.						
	Completed cost.	: Rs. 244849 Lakhs						
	Exp. Upto 03/08	: Rs. 80975Lakhs						
	Exp. During 08-09 (Upto 07/08)	: Rs 12521 Lakhs						
	Total Cumm. Exp. (up to 07/08	: Rs 93496 Lakhs						
	Type of fuel	: Coal						
	Zero date	: 08/06						
	Date of Main Plant Order	: 24.3.06 on M/s BHEL (B.T.G)						
5.	Kahalgaon STPS St.II Phase-I (Mega Power Project) (Distt.Bhagalpur, Bihar) Unit-5 Unit-6	1000 500 500	 11/06 05/07	 	 03/07(A) 03/08(A)	 08/08(A) 11/08	a) TEC accorded by CEA on 13.6.03 for revised capacity of 2x500 MW under St.II Ph.-I. Kahalgaon STPP St.-II was earlier accorded TEC on 23.11.2001 for capacity of 2x660 MW. Investment approval accorded by NTPC Board on2/7/2003. b) Order for boilers was placed on 18.7.03 and that for TGs on 7.8.03 on BHEL. Unit-5 Unit synchronized on 31. 03 . 07. Coal firing completed on 02.02.08 Full load achieved on 14.07.08 and declared w.e.f 1 st Aug.'08. Unit-6: Unit synchronized on 16.03.08. Coal Firing expected by 09/08. Full load expected in 10/08 & COD in 11/08.	- Completion of PA ducting and coal piping of unit-6 - Readiness of unit-6 bunkers mills & feeders -completion of erection of conveyors in CHP of unit – 6.
	Date of TEC	: 13.06.2003						
	Investment Approval	: 2/7/2003						
	Sanctioning Authority	: NTPC Board						
	Est Present day cost. (TEC) (For U-5&6)	: US \$ 373.548 M + Rs. 211857.7 lakhs (Exchange rate 1 US\$=Rs.48.50) = Rs.393028.5 lakhs						
	Org. approved cost by NTPC Board(For U-5&6)	: Rs. 400227 Lakhs						
	Org. approved cost by NTPC Board	: Rs. 586838 Lakhs (incl. Unit-7)						
	Exp. upto 03/08	: Rs. 418618 Lakhs (incl. Unit-7)						
	Budget Estimate (08-09)	: Rs. 33499 lakhs. (incl. Unit-7)						
	Exp. During 08-09 (up to 07/ 08)	: Rs 9897 Lakhs (incl. Unit-7)						
	Type of Fuel	: Coal						
	Date of Main Plant Order	: SG: 18.7.03 on BHEL TG: 07.08.03						
6.	Kahalgaon STPS St.-II Ph.II (Mega Power Project) (Distt.Bhagalpur, Bihar) U-7	500 500	 03/07	 	 12/08	 03/09	a) LOI for main plant & equipment was placed on BHEL on 15.12.2003.& LOA in 3/2004. b) Boiler Erection commenced on 17.11.04 and out of 35000 MT of boiler & ESP material, 26179 MT has been erected up to 05/2008. Boiler Drum was lifted on 28.03.2005. Hydraulic test was conducted on 31/10/2006. Light up is expected in Sept..' 2008. c) TG erection has commenced in 12/05. TG boxed up on 08/10/2007. TG oil flushing expected to start in 09/08. Synchronization expected in 12/08.	-Readiness of critical piping, conveyors, bunkers, feeders, mills, coal piping, PA ducting. -Shortage of Main power by BHEL.
	Investment Approval	: 05/2004						
	Sanctioning Authority	: NTPC Board						
	Est. cost (For U-7)	: Rs 186610lakhs						
	Est. cost	: Rs 586838 lakhs (incl U-5&6)						
	Exp Up to 03 / 08	: Rs. 418618 Lakhs (incl. Unit-5&6)						
	Budget Estimate (08-09)	: Rs. 33499 lakhs. (incl. Unit-5&6)						
	Exp. During 08-09 (up to 07/ 08)	: Rs 9897 Lakhs (incl. Unit-5&6)						
	Type of fuel	: Coal						
	Date of Main Plant Order	: LOI : Dec, 03 on BHEL LOA: March, 04						

Sl. No.	Project Details	Capacity (MW)	Commissioning Schedule				Broad Status	Critical Areas
			Original		Actual (A) /As now expected			
			Syn.	COD	Syn.	COD		
7.	National Capital TPP, Dadri- St.II-Ph.I & II (Distt. Dadri, UP)	980					i) Order for Main plant & equipment has been placed on M/s BHEL for Unit-1 in July'2006 and for Unit-2 in Dec'06.	
	U-5	490	04/10	09/10	04/10 09/09* (Best Efforts)	02/10* (Best effort)	unit-5: i) Boiler erection commenced in May'07. Out of 22000 MT, about 9806 MT erected till July'08.	
	U-6	490	10/10	04/11	10/10 12/09* (Best Efforts)	05/10* (Best effort)	ii) Boiler drum lifted on 21 st Dec'07. iii) Boiler hydraulic test is expected by Oct'08. iv) Pressure parts erection commenced. Super heaters erection is in progress. v) ESP erection commenced. vi) Condenser erection commenced in Mar'08. TG erection commenced on 27 th June'08. vii) Bottom ash hopper civil work is in progress. viii) Structural steel fabrication & erection has commenced in May'07& Jun'07 respectively.	
	Date of Sanction :-						Unit-6:	
	Investment Approval :- 18 th Oct'06						i) Boiler erection commenced in Dec'07, Out of 22000 MT, about 5709 MT erected till July'08.	
	Sanctioning Authority :- NTPC Board						ii) Boiler drum lifting completed in Apr'08.	
	Est. approved cost :- Rs.513533 lakhs						iii) Boiler hydraulic test is expected by Feb'09.	
	Cum. Exp. Upto 03/08 :- Rs.128313 lakhs						iv) Structural steel fabrication commenced in Nov'07 .	
	Exp.During 2008-09 (upto July'08) :-Rs. 34197 Lakhs.						BOPs:	
	Type of fuel :- Coal						• Order for Chimney was placed on M/s NBCC in Feb'07. 165 Mtr Shell height concreting completed out of 220 Mtr. • Order for CHP was placed on M/s Elecon in Apr'07. Track hopper raft work in 5 segments completed out of 10. Side wall lift work in progress. • Order for Air conditioning has been placed on M/s ABB. • Order for ND Cooling Tower placed on M/s PCTL . Unit-5 raft casting completed and unit-6 raft casting is in progress. • Order for DM Plant & CW treatment plant placed in Jun'08.	
	Date of Main Plant Order :- 31.07.2006 for U-5) & 19th Dec'06 for U-6) on M/s BHEL.							

Sl. No.	Project Details	Capacity (MW)	Commissioning Schedule				Broad Status	Critical Areas
			Original		Actual (A) /As now expected			
			Syn.	COD	Syn.	COD		
8.	Barh STPP (Mega Power Project) (Distt.Patna, Bihar) Unit-1 Unit-2 Unit-3 Date of TEC Investment Approval Est. approved cost (Completed cost) Latest approved cost. Exp. upto 03/08 Budget Estimate (08-09) Exp. During 08-09 (upto 07/08) Type of Fuel Date of Main Plant Order	1980 660 03/09 01/11 660 01/10 07/11 660 11/10 01/12 : 28.9.2001 : 21. 02.2005 : US \$ 1070.387 Mn + Rs.411563.2 lakhs (Exchange rate 1 US\$ = Rs.46.50) = Rs. 909293 lakhs : Rs 869297 lakhs : Rs.261462 lakhs : Rs. 233243 lakhs. : Rs 37783 lakhs : Coal : SG: 14/03/2005 on M/S Technopromexport Russia :TG: 14/03/2005 on M/S Powermachines, Russia.					a) An approx. 1300 acre of land is under legal possession. Approximately 1372 acres of land has been physically acquired. Land filling and leveling is under progress at site. b) MOE&F clearance has been received on 03/08/2004 c) Coal linkage is available. However FSA is under negotiations with CCL/CIL. d) <u>Cooling Tower.</u> Excavation and concreting are in progress. e) <u>Chimney.</u> RCC shell concreting of chimney-1 completed. Flue can erection is in progress. f) <u>Coal Handling Plant</u> Excavation, concreting and erection are in progress. g) <u>Off site Area Civil Works</u> Concreting is in progress. h) <u>Ash Dyke</u> Stripping, excavation, earth and embankment filling are in progress. Unit-1 a) 10000 mT (approx.) of boiler material received at site. Boiler erection agency is yet to be finalized.Condenser erection expected to start in 10/2008. Condenser parts supplied. TG deck concreting state-I completed. LOI to TG erection agency issued but advance is yet to be paid. Unit-2 a) Boiler erection expected to start in 10/2008. b) TG raft completed. Columns up to 12.2 m completed. Deck casting is yet to start. Condenser material received at site. Unit – 3 a) Boiler erection started in 1/08 by M/s NTPC. b) TG raft works are in progress.	Delay in supply of boiler material from Russia.. Delay in Finalization of boiler erection Agency as TPE wants removal of ceiling on price variations.
9.	Farakka STPS Stage-III (Distt Murshidabad,WB) Unit-6 Investment Approval Sanctioning Authority Estimated cost Expenditure (up to 03/08) Budget Estimate 07-08 Exp. During 08-09 (upto 07/08) Type of Fuel Date of Main Plant Order	500 500 08/10 08/10 : 31.07.2006 : NTPC Board : Rs 257044 Lakhs : Rs 50267 Lakhs : Rs 65707 Lakhs : Rs 11431 Lakhs : Coal : 30/10/2006 on M/S BHEL					a. Environmental clearance accorded on 07/02/2007. MOEF clearance obtained in 02/2007. b. Boiler erection started on 30/09/2007 but only one column erected by BHEL with crane. M/s Golden age is the boiler erection agency. 300 MT of boiler material erected. Boiler drum lifting expected in Oct.,08 c. TG raft completed. Columns work in progress. d. Order for DM Plant placed on M/s Driplex.	

Sl. No	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status	Critical Areas
			Original		Actual (A) /As now expected			
			Syn.	COD	Syn.	COD		
10.	Simhadari STPP St-II (Distt Visakhapatnam,A.P.)	1000					Piling and foundation works in unit-3 area completed and in unit-4 area is under progress.	
	Unit-3	500	11/2010	03/2011	11/2010	03/2011		
	Unit-4	500	05/2011	09/2011	05/2011	09/2011	CHP Excavation works in Track Hooper area commenced in 12/2007 and are in progress.	
	Investment Approval	: 01.08.2007					Chimney Raft for Chimney completed. Shell casting is in progress. Flue gas can fabrication is in progress. Unit-3 i) Boiler erection commenced in 01/2008. ii) Out of 24000 MT of boiler material, 1817 MT have been erected upto 07/2008. iii) Boiler Drum lifting is expected in 12/2008 Unit-4 Boiler erection commenced in 06/2008 and is in progress.	
	Sanctioning Authority	: NTPC Board						
	Estimated cost	: Rs 510339 Lakhs						
	Now Anticipated	: Rs 503853 Lakhs						
	Expenditure (upto 03/08)	: Rs 44501 Lakhs						
	Budget Estimate 08-09	: Rs 89130 Lakhs						
	Exp. During 08-09 (upto 07/08)	: Rs 13869 Lakhs						
	Type of Fuel	: Coal						
	Date of Main Plant Order	SG: 26/ 03/2007 on M/S BHEL						
	TG: 30/03/2007 on M/S BHEL							
	Zero Date	: 26/ 03/2007						
11.	Indira Gandhi STPP (Aravali Power Co. Pvt. Ltd.) (Dist: Jhajjar)	1500					1. JV of NTPC (50%) , IPGCL (25%) & HPGCL (25%) formed for execution of the project.	Expediting boiler erection works by BHEL/ PCP. High capacity crane 400 mT.
	U-1	500	07/10		07/10		2. LOI placed for SG on 06.07.2007 & TG on 14.07.2007 on M/s BHEL respectively.	
	U-2	500	10/10		10/10		3. NIT for station piping is expected in 09/08.	
	U-3	500	01/11		01/11		4. Boiler erection started on 23.04.08. M/s PCP is the boiler erection agency. 1800 mT boiler material erected. Drum expected at site this month. Drum expected at site this month.	
	Date of Sanction	-					Chimney: shell upto 8m completed.	
	Investment Approval						5. Piling for TG raft completed. TG erection will start in 04/09.	
	Sanctioning Authority	NTPC Board					6. CHP foundation reinforcement is in progress.	
	Orig. Est. Cost	Rs.829300 Lakhs					7. NDCT-1 excavation completed. PCC started.	
	Latest.Est. Cost	Rs.829300 Lakhs						
	Cum. Exp. Upto 03/08	Rs.108150 Lakhs						
	Exp.During 2008-09 (up to 07/08)	: 17840 Lakhs						
	Type of fuel	: Coal						
	Funding	:						
	Date of Main Plant Order	: SG on 06.07.2007) & TG on 16.07.2007) on M/s BHEL.						
12	Vallur (Ennore) –JV TPP NTECL (Distt Thiruvallur ,TN.)	1000					i) All clearances for the project are available..	
	Unit-1	500	11/2010	02/2011	11/2010	02/2011	ii) Site leveling work in main plant area of unit-I completed and Unit-II is in progress.	
	Unit-2	500	05/2011	08/2011	05/2011	08/2011	iii) Main plant Boiler-I area piling work completed.	
	Investment Approval	: 14/07/2007					iv) Chimney, ESP, Milling and bunker area piling work is in progress.	
	Sanctioning Authority	: NTECL Board					UNIT-1 i) Boiler erection expected to start in 10/2008.	
	Estimated cost	: Rs 542355 Lakhs					ii) ESP erection expected to start in 11/2008.	
	Latest approved cost	: Rs 555278 Lakhs						
	Expenditure (upto 03/08)	: Rs 39712 Lakhs						
	Exp. During 08-09 (upto 07/08)	: Rs 6960 Lakhs						
	Type of Fuel	: Coal						
	Date of Main Plant Order	: 13.08.2007 (SG&TG) on M/S BHEL						
	Zero Date	: 13/ 08/2007						

Sl. No	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status	Critical Areas
			Original		Actual (A) /As now expected			
			Syn.	COD	Syn.	COD		
13.	Nabinagar TPP						Main Plant order placed on BHEL in Jan'08. -Land acquisition is in progress. 15 acres land acquired. 400 acres is expected to be required in this month.	Acquisition of balance land
U-1	250	10/10						
U-2	250	04/11						
U-3	250	08/11						
Date of Sanction	-							
Investment Approval								
Sanctioning Authority								
Orig. Est. Cost	Rs.535200 (inclu. Of U-4)							
Latest.Est. Cost								
Cum. Exp. Upto 03/08	Rs.26500 lakhs.							
Exp.During 2008-09 (up to 07.08.08)	Rs.2000 lakhs							
Type of fuel								
Funding								
Date of Main Plant Order	Main Plant order placed on BHEL in Jan.'08.							

BROAD STATUS OF CENTRAL SECTOR THERMAL POWER PROJECTS
(NLC)

Sl. No.	Project Details	Capacity (MW)	Commissioning Schedule				Broad Status	Critical Areas
			Original		Actual(A) / As now Expected			
			Syn.	COD	Syn.	COD		
PROJECTS INCLUDED IN 11TH PLAN								
I	PROJECTS COMMISSIONED Nil							
II.	PROJECTS UNDER CONSTRUCTION							
1.	Neyveli TPS-II Exp.* (Distt. Cuddalore, TN.)	500					i) M/s Tata Consulting Engineers, Bangalore, appointed as project consultant. ii) CCEA approval accorded in 10/2004.	Shortage of HP Welders.
	U-1	250	11/08	02/09	06/09	09/09		
	U-2	250	03/09	06/09	09/09	12/09		
	Date of TEC	19.8.02						
	Date of Sanction	18.10.04						
	Sanctioning Authority	CCEA						
	Est. Approved Cost	203078 Lakhs						
	Latest Cost.	245357 Lakhs						
	Cumm. Exp. (upto 3/08)	115496 Lakhs						
	Exp.during 2008-09 (Upto 08/2008)	28400 Lakhs						
	Type of Fuel	Lignite:						
	Date of Main Plant Order	:19.8.2005 on M/S BHEL						
	Zero Date	:19.8.2005						
	* Project slipped from 10th plan							
							Unit-1 i) Boiler erection commenced on 28.03.2007. ii) Boiler Drum lifted on 06.02.2008. iii) Hydraulic Test expected in 12/2008. iv) Condenser erection commenced on 29.12.2007 and is in progress. v) TG deck slab concreting completed. vi) TG erection expected to start in 09/2008 Unit-2 i) Boiler erection commenced on 25.07.2007. ii) Boiler Drum lifted on 31.05.2008. iii) Hydraulic Test expected in 04/2009. iv) Condenser erection expected to start in 08/2008 v) TG column RCC work completed. Staging completed for deck casting, rebaring is in progress.	

Sl. No.	Project Details	Capacity (MW)	Commissioning Schedule				Broad Status	Critical Areas
			Original		Actual(A) / As now Expected			
			Syn.	COD	Syn.	COD		
2	Barsingsar lignite TPP (Distt – Bikaner)	250					i) M/s Tata Consulting Engineers, Bangalore, have been selected as the project consultant. <u>Unit-1</u> i) Boiler erection commenced in March'07. 9000 MT material erected out of total 14000 MT tonnage . Erection is in progress. ii) Boiler drum lifted on 21 st Jun'07. iii) Boiler hydro test completed on 11 th Aug'08. iv) Boiler light-up is expected by 1 st week of Dec'08. v) Condenser erection commenced in Mar'08. TG erection commenced in July'08. TG blue matching is in progress. vi)TG box-up is expected by Dec'08. vii) HP,IP,LP turbines, Generator rotor & LP rotor are under testing at Hyderabad and expected to be despatched by Sept'08.. Generator stator received at site. <u>Unit-II</u> i) Boiler erection commenced in May'07 and is in progress. ii) Boiler drum lifted on 14 th Sept'07. iii) Out of 21400 joints, 4700 joints have been completed till Aug'08 For conducting hydraulic test which is expected by Dec'08. iv) TG deck casting completed in Apr'08. Condenser pre-assembly commenced in July'08. Supply of TG pedestal by BHEL,HYD is awaited for commencement of main TG erection.	i) Shortage of man-power particularly welders & fitters for unit-2. ii) Supply & erection of balance material like ducting, MS, BFD, CRH, HRH piping by BHEL. iii) Supply of HP,IP, LP turbines, Generator rotor, Generator Trans-former, LP rotor by BHEL v)Release of TG floor drgs. by PEM, BHEL.
	U-1	125	09/08	12/08	02/09	05/09		
	U-2	125	03/09	06/09	03/09 *	06/09		
	Date of Sanction	12/04						
	Sanctioning Authority	CCEA						
	Est. Approved Cost:	Rs. 111418lakhs (3/04 price level)						
	Cumm. Exp. (3/07)	Rs. 28810 lakhs						
	Exp.during 2007-08	Rs 44055.67 lakhs.						
	Exp.during 2008-09 (upto 07/08)	Rs 87722 lakhs.						
	Type of Fuel	Lignite						
	Date of Main Plant Order	29.12.2005 on BHEL						
	*Best Effort Schedule							

(DAMODAR VALLEY CORPORATION)

(DAMODAR VALLEY CORPORATION)

Sl. No	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status	Critical Areas
			Original		Actual(A) / As now Expected			
			Syn.	COD	Syn.	COD		
3.	Chandrapura TPS (Distt.Bokaro Jharkhand)	500					a) Power is to be transmitted to NR through Tala HEP Transmission link between ER & NR.	1. Delay in supply of Boiler pressure parts, HP piping by BHEL.
	U-7	250	11/06	01/07	10/08	02/09		2. Mill bays erection. Track hopper of CHP, crusher house, reclaim hopper & TP9
	U-8	250	01/07	03/07	02/09	03/09		3. Completion of Ash handling plant & Coal Handling Plant.
	Investment approval.	: 09.06.2004 (DVC Board)						4. Completion of Fuel Oil & PT plant.
	Estimated cost	: Rs.206645 lakhs						5. Completion of CW Pump house electrical annexes.
	Exp. During 2004-05	: Rs 25435 Lakhs						6. Shortfall of Manpower
	Cumul. Exp. 2004-05	: Rs. 25435 Lakhs						
	Exp. During 2005-06	: Rs 40306 Lakhs						
	Cumul. Exp. 2005-06	: Rs 65741 lakhs						
	Exp. During 2006-07	: Rs 58811 Lakhs						
	Cumul. Exp. 2006-07	: Rs 124552 lakhs						
	Budget Estimate (07-08)	: Rs 59766 lakhs						
	Revised Estimate (07-08)	: Rs 73424 lakhs						
	Exp. During 2007-08 (04/07 to 03/08)	: Rs 43479 Lakhs						
	Cumul. Exp. (upto 03/2008)	: Rs 168031 Lakhs						
	Date of Main Plant Order : 30.06.04 on M/s BHEL (Turnkey)							
	Type of fuel : Coal							
							Unit-7 BOILER Boiler Erection commenced on 17.10.2005. Boiler drum was lifted on 25.04.2006. Hydraulic test (Drainable) completed on 30.04.2007. Boiler lightup was done on 06 July'08. EDTA completed on 2nd August'08. TG : TG erection started on 05.12.2006 .Condenser erection commenced on 12.09.2006. Butter fly valve erection & CW inlet/outlet pipe erection of condenser is in progress. TG box up done in April'08.TG oil flushing started from 12 June'08 and it is expected to be completed on 15 Sep'08. SBO is expected during Sep'08. Unit-8 BOILER Boiler Erection commenced on 31.01.2006. Boiler drum was lifted on 14.08.2006. Hydraulic test (Drainable) completed on 02nd November'07.The Boiler Light up is expected in the month of Dec'08. 139 Dus (87 Trichy + 26 Ranipet + 26 Chennai) are pending for BLU . TG : Deck Slab casting completed. At TG Floor , Out of 14881 Sqm flooring, only 880 Sqm has been done. Condenser erection work has just started. Erection of TG and its associated auxiliaries is in progress. CW System Out of 330 m length of duct about 277 m for Unit#7 & 168 m Unit#8 is completed. The erection of CW pumps is in progress. Coal Handling Plant: In crusher house structure erection work has been completed and casting of deck slab is to be done. Reclaim Hopper reinforcement work has just started. At Transfer Point-9 erection work is yet to start and final lift of foundation is not ready. For stacker reclaimer approximately 60% of civil work for reclaimer - 1 is completed and rail erection is in progress. For reclaimer -2, civil works is in progress.	

[illegible]

Sl. No	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status	Critical Areas
			Original		Actual(A) / As now Expected			
			Syn.	COD	Syn.	COD		
7.	Bokaro A TPS Expn.	500					(i) The LOA awarded to BHEL which includes design, engineering, manufacture, supply, erection and commissioning of steam turbines, generators, boilers, associated auxiliaries, Balance of Plant (BoP) and electricals besides civil works. on 16 th June'08. (ii) The letter of acceptance & letter of intent were issued on 16 th June'08 and 24 th June'08 respectively. The zero date of the project is 16.06.08. (iii) The unit has to be commissioned in 42 months from the date of handing over of the site to BHEL. The complete site will be handed over to BHEL during mid of Sep'08 after diverting the existing 132 KV transmission line & dismantling of old plant switchyard. To start the work at site, DVC started the demolition of three existing stores building at old plant. The diversion of 132 KV line is in progress.	
	Unit-1	500	09/11	12/11	09/11	12/11		
	Est. cost	: Rs. 184000 lakhs						
	Type of fuel	: Coal						
	Main Plant Order to BHEL	:16.06.2008						
III.	DVC & Tata Power, Joint Venture under Public Private Partnership programme:							
1.	Maithon R/B TPS (MPL – a JV Co. of DVC & Tata Power) Distt. Dhanbad, Jharkhand	1050					(i) DVC Board on 24.03.05 ratified the ownership pattern of 26% (DVC) and 74% (TPC) (ii) LOA for main plant package (BTG) placed on BHEL on 25.10.2007. (iii) Process for awarding the BOP packages are under progress by Main Plant Package Contractor.	Awarding of balance packages order as Fuel oil System, C&I, Switchyard & switch gear etc.
	Unit-1	525	08/10	10/10	08/10	03/11		
	Unit-2	525	01/11	03/11	01/11	04/11		
	Est. cost (Based on A.P. 07-08)	: Rs. 457808 lakhs						
	Exp. upto 1/08	: Rs. 7935 lakhs						
	Type of fuel	: Coal						
	Main Plant Order	:25.10.2007						
IV.	PROJECTS WHERE ORDER IS YET TO BE PLACED :							
1.	Raghunathpur TPP Ph-II Distt-Purulia, West Bengal State	1320					(i) DVC Board has decided to go for 2x660 MW Super-critical units in phase-II. (ii) Floating of NIT is expected in Sep- Oct' 2008 (iii) Expected 1 st Unit completion: 48 months from LOA & 2 nd Unit 54 months.	
	Unit-1	660						
	Unit-2	660						
	Type of fuel	: Coal						

BROAD STATUS OF THERMAL POWER PROJECTS IN DELHI

Sl. No.	Project Details	Capacity (MW)	Commissioning Schedule				Broad Status	Critical Areas
			Original		Actual(A) / As now Expected			
			Syn.	COD	Syn.	COD		
I.	PROJECTS UNDER CONSTRUCTION STATE SECTOR							
1.	Pragati III Power Project, Bawana Pragati Power Corp. Ltd., GENCO (Delhi) Block-I GT-1 } GT-2 } 3x250 ST } Block-II GT-1 } GT-2 } 3x250 ST }	1500						a) LOI issued to BHEL on 30.4.08. b) Contract signed on 30.5.08. c) Advance issued on 13.6.08. d) Soil investigation started on 15.6.08. e) Piling work is started in 9/08.
Sanctioning Authority : Govt. of National Territory of Delhi Est. approved cost : Rs. 519581 lakhs Type of fuel : Natural Gas Date of Main Plant Order : M/s BHEL (30.5.2008) (Rs.349999 lakhs)								

BROAD STATUS OF THERMAL POWER PROJECTS IN HARYANA

Sl. No.	Project Details	Capacity (MW)	Commissioning Schedule				Broad Status	Critical Areas
			Original		Actual(A) / As now Expected			
			Syn.	COD	Syn.	COD		
	PROJECTS INCLUDED IN 11 TH PLAN							
A.	PROJECT COMMISSIONED							
	Nil							
B.	PROJECT UNDER CONSTRUCTION							
	STATE SECTOR							
1.	DCR TPP, Yamunanagar HPGCL Distt. Yamuna nagar	600					<u>Unit-1</u> Unit synchronised on 13 th Nov'07. Coal firing achieved on 11 th Jan'08. Full load achieved on 3 rd Feb'08. Trial run completed on 14.04.2008 and declared on COD w.e.f 14th April' 08. <u>Unit-2</u> Unit synchronised on 29 th Mar'08. Coal firing achieved on 10.04.08, full load achieved. Trial operation commenced on 10.6.08 and 72 Hrs full load operation achieved on 13.6.08. Trial operation completed on 24.6.08. Formal declaration of COD is awaited.	
	Unit-1	300	10/07	11/07	11/07(A)	04/08 (A)		
	Unit-2	300	01/08	02/08	03/08(A)	07/08		
	Date of Sanction/ Investment Decision							
	Sanctioning Authority	Govt. of Haryana						
	Est. approved cost	Rs. 233800 Lakhs						
	Cumm. Exp. Upto Jan'08	Rs. 208663 Lakhs						
	Type of fuel	Coal						
	Date of Turn key contract	29.09.04 on Reliance Energy Ltd. At a cost of Rs.2097 Crs.						
	Order for Main Plant	20.8.05 on M/s Shanghai Electric Corp., China.						
	Note: As per order placed on Reliance, the synchronization dates were decided as 03/07 and 06/07 for Unit-1&2 respectively. The main plant was re-ordered on M/s Shanghai Electric Corp., China by M/s Reliance Energy Ltd. on 20.8.05; accordingly original dates of commissioning were revised in line with zero date.							
2.	Rajiv Gandhi TPP HPGCL, (Distt-Hisar)	1200					a) LOI Placed on M/s Reliance Energy Limited on EPC basis on 29.01.2007. b) Order for BTG package has been placed on M/s Shanghai & Electric. Co in Feb'07. c) <u>Chimney</u> : Shell casting using slip form upto 32 mtr. Completed till July'08. d) <u>Switchyard</u> : Structural steel erection commenced. e) <u>DM/PT</u> Equipment erection of DM/PT is in progress. f) <u>Cooling Tower</u> : 25 th Jump form lift completed in NDCT-1 and 6 th manual shell lift completed in NDCT-2. g) Excavation in Raw water reservoir is in progress. h) Piling in PA fan, FD fan & Transfer Point area is in progress. i) Fabrication of 5874 MT and erection of 4133 MT of structural steel is completed in power house building till June'08. j) Total 40198 MT of BTG materials dispatched from SEC, China till 6/08. k) <u>CHP</u> : Wagon tippler civil work is in progress. Structural steel erection, TPs and pipe rack commenced. l) Structural fabrication commenced. Civil work of Fire station building, ESP control room building, Compressor house, DG building, Switchyard control room, CW pump house, Fore bay, Ash Dyke is also in progress.	
	U-1	600	11/09	12/09	11/09	12/09		
	U-2	600	02/10	03/10	02/10	03/10		
	Date of Sanction / Investment Decision							
	Sanctioning Authority	Govt. of Haryana						
	Est. approved cost	Rs.424700 Lakhs						
	Cum. Expenditure (upto Jan'08)	Rs. 48559 lakhs						
	Type of fuel	Coal (2.2MT accorded by SLC)						
	Order main plant	EPC contract on M/s REL on 29.1.07 BTG Package on M/s Shanghai & Electric. Co in Feb'07.						

Sl. No.	Project Details	Capacity (MW)	Commissioning Schedule				Broad Status	Critical Areas
			Original		Actual(A) / As now Expected			
			Syn.	COD	Syn.	COD		
							<u>Unit-1:</u> <u>Boiler</u> a) Boiler erection commenced on 4 th Dec'07, 2614 MT material erected and 1527MT of ESP material erected till July'08. b) Boiler drum lifted on 10.9.08. <u>TG</u> c) Column casting completed, top deck shuttering is in progress. d) EOT-1 erection completed. <u>Unit-2:</u> <u>Boiler</u> a) Boiler erection commenced on 31 st Dec'07, 1643 MT material erected till July'08. b) Boiler drum lifting scheduled for Nov'08.Boiler drum is likely to be dispatched from Shanghai . c) 1526 MT of ESP material erected till July'08. <u>TG</u> d) Deck column casting completed upto 6.5 mtr, 4 columns completed upto 12 mtr. height.	
C.	PROJECT WHERE CONSTRUCTION IS YET TO START							
	Nil							

BROAD STATUS OF THERMAL POWER PROJECTS IN PUNJAB

Sl. No.	Project Details	Capacity (MW)	Commissioning Schedule				Broad Status	Critical Areas
			Original		Actual(A) / As now Expected			
			Syn.	COD	Syn.	COD		

PROJECTS INCLUDED IN 11TH PLAN								
A.	PROJECT COMMISSIONED -Nil-							
B.	PROJECT UNDER CONSTRUCTION							
	STATE SECTOR							
1.	GHTP ST.II (Lehra Mohabbat) PSEB (Distt. Bathinda)	500					a) M/s TCE are the consultants for the Project. b) <u>Cooling tower</u> : Order has been placed on M/s Paharpur on 31.05.05. CT4 is in progress. c) <u>Coal handling plant</u> : Order has been placed on M/s Elecon, Gujarat. d) <u>DM plant</u> : Order has been placed on M/s Driplex.	1. Readiness of CHP & AHP. 2. Repair of Turbine bearings of Unit-3.
	Unit-3*	250	10/06	12/06	01/08(A)	09/08		
	Unit-4*	250	01/07	03/07	07/08(A)	10/08		
	Date of TEC	15.09.2000						
	Date of Sanction	20.03.2001						
	Sanctioning Authority	Planning Commission.						
	Est. approved cost	Rs.178967 lakhs						
	Latest Est. Cost	Rs.233900 lakhs						
	Cumm. Exp. upto 03/2007	Rs. 167114 lakhs						
	Exp.During 2007-08 (Upto 7/07)	Rs. 13941 lakhs						
	Type of fuel	Coal (Pachhwara captive coal block)						
	Date of main plant order	31.03.2004 on M/s BHEL (EPC)						
	* Slipped from 10 th Plan						Unit-3 a) Unit synchronised on 3 rd Jan'2008.Coal firing is done on 05.02.08. b) Unit achieved full load on 27 th Feb'08. c) Seizure in turbine bearings occurred due to failure of lube oil pumps. Unit is under shut down.	
							Unit-4 a) Unit synchronised on 31 st Jul'2008.Coal firing is done on 2 nd Aug'08.	

Sl. No.	Project Details	Capacity (MW)	Commissioning Schedule				Broad Status	Critical Areas
			Original		Actual(A) / As now Expected			
			Syn.	COD	Syn.	COD		
C. PROJECTS WHERE CONSTRUCTION IS YET TO START								
PRIVATE SECTOR								
1.	Goindwal Sahib TPP M/s GVK Power (Goindwal Sahib) Ltd. (Distt. TaranTaran)	600					a) PPA was signed on 17.04.2000. Restated PPA initialed on 06.02.07. b) NOC from MOE&F was obtained on 23.09.99 for 2x281 MW. Revised NOC from MOE&F obtained on 09 th May'08 for 2x300 MW. c) Capacity further revised by the firm from 300 MW to 270 MW. d) Total land required is 600 acres, out of which 130 acres land is for ash dyke and 160 acres is for greenbelt. e) LOI issued on 18.5.98 by Govt. of Punjab has expired, IDBI have indicated that they will consider revalidation of LOI only after significant progress has been made by Govt. of Punjab/PSEB to establish Escrow capacity of PSEB to support the project. f) Orders for main plant equipment placed on M/s BHEL alongwith advance payment . g) Preliminary engineering in progress. h) Coal requirement will be met from captive coal mine in Tokisud North sub block in Jharkhand. In order to supplement coal supply to Goindwal Sahib TPP GOI, Min.of Coal has allotted SEREGARHA coal block in Jharkhand vide Ir.no.38011/1/2007-CA-1 of 09.01.08. The SEREGARHA coal block has to be jointly developed by GVK and M/s ARCELLOR MITTAL. i) Final MOU has been signed between M/s GVK and PSEB on 8.2.2006 for execution of the project. The amended and restated PPA initialed on 6.2.07 and has been submitted to PSERC for approval on 20.3.07. The validity of MOU has been extended upto 04.08.08. The PPA is approved by PSERC and executed between two parties. Public hearing in respect of PSERC notification conducted on 21.8.07.The last public hearing in PSERC was attended on 22.10.07 which was final hearing to objections on petition by public and others. PSERC is to approve amended and restated PPA.	Approval of amended and restated PPA by PSERC.
	Unit-1	270	36/42 months from Financial Closure					
	Unit-2	270						
	Date of clearance by state Govt.		State Cleared					
	Est. approved cost(revised)		Rs. 298786 Lakhs					
	Exp. upto 6/2006		Rs. 2000 Lakhs					
	Financial closure		: 12 months from PPA approval by PSERC					
	Type of fuel		Coal					
	Date of main plant order		: Aug'08 on M/s BHEL					

BROAD STATUS OF THERMAL POWER PROJECTS IN RAJASTHAN

Sl. No.	Project Details	Capacity (MW)	Commissioning Schedule				Broad Status	Critical Areas
			Original/ Revised		Actual (A) /As now expected			
			Syn.	COD	Syn.	COD		
A.	PROJECT COMMISSIONED							
	STATE SECTOR							
1	Dholpur CCPP RRVUNL Distt. Dholpur	330					GT-1: Synchronized on 29 th Mar'07 and declared on commercial operation on 25.09.07 GT-2: Synchronized on 16 th Jun'07 respectively and declared on commercial operation on 11.10.07 respectively. ST: Synchronized on 27.12.2007 and declared on COD on combined mode on 1st March'08.	
	GT-1	110	05/06 02/07		3/07(A)	09/07(A)		
	GT-2*	110	07/06 03/07		6/07(A)	10/07(A)		
	ST*	110	12/06 08/07		12/07(A)	03/08(A)		
	Date of approval by		State Cleared State Govt.					
	Est. approved cost		Rs.115500 Lakhs					
	Completed cost		Rs. 108837 Lakhs					
	Type of fuel		LNG					
	Date of main plant Order		M/s BHEL on 5.6.2004 (BTG) at Rs. 531.30 Crs.					
	* Slipped from 10 th Plan							
B.	PROJECT UNDER CONSTRUCTION							
	STATE SECTOR							
1.	Giral Lignite TPS Stage-II, RRVUNL Distt. Barmer	125					a) M/s Desein Pvt. Ltd. has been appointed as Consultant. b) BOP packages (except C&I, water & Colony) have been awarded to M/s Tata Project Ltd. All orders have been placed. c) Extension of wagon tippler conveyor system for Coal Handling Plant is only required to be done. d) Chimney: 180 mtr shells completed, refractory lining is in progress. e) Cooling Tower: 6 out of 10 shells of Induced draft cooling tower completed. f) Boiler erection started on 14.12.06. g) Boiler hydraulic test completed on 28.03.08. h) Boiler light up expected in Sep'08. i) Condenser erection started and tube insertion work of condenser is in progress. TG erection commenced in 12/07. TG Oil flushing started on 10.9.08. TG box-up is expected by Sep'08.	-Control Valves, strainer of TG.
	U-2	125	6/08	09/08	10/08	12/08		
	Date of approval by State Govt.		05.01.2006					
	Original Est. cost		Rs. 61800 Lakhs					
	Latest Est. Cost		Rs. 65000 lakhs					
	Exp. Upto 3/2008		Rs. 55537 Lakhs					
	Exp. During 2008-09(upto 6/08)		Rs. 3794 Lakhs					
	Type of fuel		Lignite					
	Date of main plant order		30.11.2005 on BHEL (BTG) at Rs. 531.30 Crs.					
2.	Chhabra TPP RRVUNL (Distt. Baran)	500					a) M/s Tata Consultancy Engineers have been appointed as Consultant. b) Chimney: Order has been awarded on M/s Gammon India Ltd. Chimney shell casting upto 214.8 mtr completed. Brick lining work is in progress. c) CHP : Order has been awarded on M/s Techpro System Ltd., Chennai on 1.11.06. 2078 MT fabricated and 1396 MT Str. Steel has been erected till 6/08. d) DM Plant: Order has been awarded on M/s Thermax, Pune on 26.04.07.Building RCC work completed. Wall brick lining work is in progress. e) Cooling Tower: Order has been awarded to M/s Paharpur Cooling Tower. 8 cells of Induced Draft cooling tower has been completed.	-Supply & erection of Boiler pr parts & TG erection. -Control Room readiness. -Shortage of man power. -Handing over of TG deck of unit-2 to BHEL
	U-1	250	09/08	12/08	1/09	03/09		
	U-2	250	12/08	03/09	3/09*	07/09		
	Date of approval by		State Cleared					
	Original Est. cost		Rs. 175000 lakhs					
	Latest Est. cost		Rs. 235000 lakhs					
	Exp. Upto 3/2008		Rs. 148321 lakhs					
	Exp.During 2008-09(upto 06/08)		Rs. 9641 Lakhs					
	Type of fuel		Coal					
	Date of main plant Order:		03.03. 2006 on BHEL (BTG) at Rs. 780 Crs					
* Best Effort								

Sl. No.	Project Details	Capacity (MW)	Commissioning Schedule				Broad Status	Critical Areas
			Original		Actual (A) /As now expected			
			Syn.	COD	Syn.	COD		
							f) <u>AHP</u> : Bottom ash hopper is in progress. Dry ash collection system is nearing completion. g) Boiler erection started on 23.03.07. Out of 25874 MT, 24843 MT boiler and ESP material has been received and 9720 has been erected till June' 08. h) Out of 18000 MT of Str. Steel, 12250 material has been fabricated and 8720 MT has been erected till Jun' 08. Unit-1 a) Boiler drum lifted on 07.08.07 using Jack& Strand method. b) Boiler hydraulic test completed on 16.04.08. Boiler light up is expected by Sep'08. c) TG erection commenced on 16 th Jan' 08. d) TG Box up expected in Dec' 08. e) Erection of IP module as inlet of HRH and IP is mismatching, modification work is in progress. Unit-2 a) Boiler erection started on 21.04.07. b) Boiler drum lifting completed on 26 th Nov'07. c) Boiler hydraulic test is expected by Sep'08. d) TG Deck yet to be handed over to BHEL.	- Laying of control & signal cables.
3	Kota TPS St.-V RRVUNL (Distt: Kota) Unit-7 Est. approved cost Revised cost (Approved in 02/07) Cumm. Exp. Upto 3/2008 Exp. During 2008-09 (upto 6/08) Type of fuel Date of main plant Order	195 195 Rs. 68000 lakhs Rs. 88000 lakhs Rs. 45236 lakhs Rs. 4044 Lakhs Coal BTG contract on BHEL on 30.06.2006 at Rs. 362 Crs.					a) M/s Desein Pvt. Ltd. has been appointed as Consultant. b) All BOP packages (except C&I) have been awarded to M/s Tata Project Ltd. c) <u>Cooling Tower</u> : 4 out of 12 shells of Induced draft cooling tower completed. 1956 cum out of 4500 cum concreting completed. d) <u>Chimney</u> : shell casting of completed. Lining and insulation work is in progress. e) Civil work of CW pump house area is in progress. f) Boiler erection started on 21.05.07. Drum lifted on 28.10.07. g) Boiler hydraulic test completed on 31 st May'08. h) Boiler light up expected in Oct'08. i) A total 12380 MT of boiler & ESP material received and 7438 MT has been erected till 06/08. j) Out of total 7500 MT of structural material, 3600 MT has been erected till 6/08. k) TG erection commenced on 7 th May'08.	Supply of critical items such as expansion joints, wind boxes. Supply of LP rotor.

Sl. No.	Project Details	Capacity (MW)	Commissioning Schedule				Broad Status	Critical Areas
			Original		Actual (A) /As now expected			
			Syn.	COD	Syn.	COD		
4	Suratgarh TPP St-IV RRVUNL (Distt. Sriganganagar)	250					a) M/s DCPL have been appointed as Consultant. b) All BOP packages (except C&I) have been awarded to M/s Indure Ltd. c) <u>Chimney</u> : 225 Mtr height shell concreting is in progress. d) <u>Cooling Tower</u> : Civil works are in progress. e) <u>CW System</u> : Inlet/Outlet water channel duct excavation completed, Concreting is in progress. Excavation & concreting in pump house area is in progress. CW piping fabrication is in progress. f) <u>DM Plant</u> , PT Plant & FO System: Existing facility will be utilized. g) <u>Coal Handling Plant</u> – Wagon Tippler area PCC work completed. h) <u>Structural steel erection</u> 3700 MT out of 7900 MT erected till 6/08. i) Boiler erection started on 21 st May 07 and drum lifted on 30.09.07. Boiler hydraulic test completed on 31 st May,08. j) Boiler light up expected by Oct’ 08. k) 12525 MT Boiler and ESP material out of a total of 14163 MT received at site till 6/08. l) TG erection commenced on 7 th May’08. m) Generator stator placed in position. n) TG Box up expected in Nov’ 08.	Supply of furnace gates & seal boxes.
	U –6	250	09/08	12/08	02/09	05/09		
	Est. approved cost		Rs. 75000 lakhs					
	Revised cost		Rs. 1,00,000 lakhs					
	Exp. Upto 3/2008		Rs. 60044 lakhs					
	Exp.During 2008-09 (upto 6/08)		Rs. 7504 Lakhs					
	Type of fuel		Coal					
	Date of main plant Order		BTG contract on BHEL on 15.06.2006 at Rs. 402 Crs.					
5	Kalisindh TPP RRVUNL (Distt.)	1200					LOA Placed on M/s BGR on 09.07.2008 to execute the project on EPC basis. Other details are awaited.	
	U –1	600	10/11		10/11			
	U-2	600	01/12		01/12			
	Est. approved cost		Rs. lakhs					
	Revised cost		Rs. lakhs					
	Exp. Upto 3/2008		Rs. lakhs					
	Exp.During 2008-09 (upto 6/08)		Rs. Lakhs					
	Type of fuel		Coal					
Date of main plant Order		M/s BGR on 09.07.2008						

Sl. No.	Project Details	Capacity (MW)	Commissioning Schedule				Broad Status	Critical Areas
			Original		Actual (A) /As now expected			
			Syn.	COD	Syn.	COD		
C.	Private Sector							
1	Jallipa Kapurdi TPP Raj West power ltd. (Distt. Barmer)	1080					Boiler a) Boiler drum of Unit-1&2 lifted. b) Boiler of Unit-3,4&5 is under construction. c) ESP of Unit-1,2&3 is nearing completion. d) Boiler foundation for all the units completed. e) Equipment foundation is in progress.	
	U –1	135	06/09	10/09	06/09		Turbine f) EOT crane erection and load testing completed. g) Station building upto 3 rd unit, 18 mtrs floor casting completed. Control room is in progress. h) Unit#1 – equipment erection started.	
	U-2	135	07/09	12/09	07/09			
	U-3	135	08/09	2/10	08/09			
	U-4	135	09/09	4/10	09/09			
	U-5	135	10/09	6/10	10/09			
	U-6	135	11/09	8/10	11/09			
	U-7	135	01/10	9/10	01/10			
	U-8	135	03/10	3/11	03/10			
	Est. approved cost		Rs. 507500 lakhs					
	Revised cost		Rs. 507500 lakhs					
	Exp. Upto 3/2008		Rs. 00 lakhs					
	Exp.During 2008-09 (upto 6/08)		Rs. 34200 Lakhs					
	Type of fuel		Lignite					
Date of main plant Order		3/07 on M/s Dongfang						

BROAD STATUS OF THERMAL POWER PROJECTS IN UTTAR PRADESH

Sl. No.	Project Details	Capacity (MW)	Commissioning Schedule				Broad Status	Critical Areas
			Original		Actual (A) / As now Expected			
			Syn.	COD	Syn.	COD		
	PROJECTS INCLUDED IN 11TH PLAN							
A.	PROJECT COMMISSIONED		-Nil-					
B.	PROJECT UNDER CONSTRUCTION							
	STATE SECTOR							
1.	Parichha TPS Extn. Stage-II UPRVUNL (Distt. Jhansi)	500					a) BTG contract has been placed on M/s BHEL on 28.06.2006.	Issue of mill bunker bay,CW pit foundation, TG hall & BC bay floor beam fabrication and B2,B3,C2, C3 column drawings.
	Unit-5	250	04/09	07/09	04/09	06/09	b) <u>Chimney</u> : Order has been awarded on M/s NBCC. Test piling done.	
	Unit-6	250	08/09	11/09	08/09	10/09	c) <u>Switchyard</u> : Order has been awarded on M/s Areva T&D India ltd.	
	Date of approval by State Govt.						d) Order for structural work finalized to M/s GMC construction.	
	Est. approved cost		Rs. 190000 lakhs				e) 9680 MT out of total 17000 MT of structural steel arrived at site. Working agency mobilized at site. Column fabrication of A&B row columns is in progress.	
	Latest Est. Cost		Rs. 201500 lakhs				f) Excavation in CW system of inlet/outlet water channel area is in progress. Raft completed in CW pump house area.	
	Cumm. Exp. upto 2006-07		Rs. 23208.20 lakhs				g) LOI issued for vertical, horizontal pumps, CW piping, Distribution & Unit Aux. Transformers, 6.6 kV panels/boards, Service & Instrument Air compressors, Fire fighting equipment.	
	Exp. during 2007-08 (Upto 03/08)		Rs. 44228.94 lakhs				h) Excavation in DM plant bldg. area of WT plant is commenced and is in progress.	
	Type of fuel		Coal				i) Foundation work of Fuel oil handling system is in progress.	
	Date of main plant order		28.06.2006 on BHEL (BTG) at Rs.122400 Lakhs.				Unit-5:	
							a) Boiler erection started on 25.02.08.	
							b) 1453MT boiler & 487MT ESP erection completed till June’ 08. Pile capping work in ESP area is in progress.	
							c) TG: PCC work for raft completed	
						Unit-6:		
						a) Boiler erection started on 5.05.08.		
						b) 160MT boiler erection completed. Piling work in boiler area & in TG area completed.		

Sl. No.	Project Details	Capacity (MW)	Commissioning Schedule				Broad Status	Critic-al Areas
			Original		Actual (A) / As now Expected			
			Syn.	COD	Syn.	COD		
2.	Harduaganj TPS Extn. UPRVUNL (Distt. Aligarh)	500					a) Boiler and Turbo-Generator package contract has been placed on M/s BHEL on 28.06.2006. b) Zero date of the project is 07.09.06. c) 13110 MT of boiler material & 373 MT Turbo-Generator material have been received. d) Boiler drum for unit-8 has been received at site. e) Order for Chimney has been placed on M/s NBCC on 1 st Jun’07. M/s NBCC have mobilized at site. f) Site handed over to M/s BHEL on 29 th March’07. g) Boiler erection is commenced on 25 th Aug’08. h) Piling work in A,B,C rows of TG area is in progress. i) Orders for CHP, PT&DM Plants, Power transformer, H.T. Switch gear, CW Pumps, C&I package, Generator Bus Duct and EOT crane have been placed. k) NITs / Ordering under progress for Ash Handling Plant, Cooling Tower, CW System, Fuel oil System, Station & Instrument Air Compressor, Air conditioning & ventilation system, LT transformers, Hydrogen Generation plant, DG set, Fire protection system, DC battery equipment & charger, HT cables, LT power & control cables, Switchyard Extn. Elevator package, Mill reject system packages. Orders for pending BOP packages are expected to be placed by Dec’08.	Place-ment of orders for pending BOP packages.
	Unit-8	250	08/09	10/09	01/10	04/10		
	Unit-9	250	12/09	02/10	05/10	08/10		
	Date of approval by State Govt.							
	Est. approved cost		Rs. 190000 lakhs					
	Latest Est. Cost		Rs. 216000 lakhs					
	Cumm. Exp. upto 2006-07		Rs. 16472.41 lakhs					
	Exp. during 2007-08 (Upto 03/08)		Rs. 34429.41 lakhs					
	Type of fuel		Coal					
	Date of main plant order		28.06.2006 on BHEL (BTG) at Rs.122400 Lakhs.					
3.	Anpara ‘D’TPS UPRVUNL (Distt. Jhansi)	1000					a) Order for main plant and equipment has been placed on M/s BHEL (BTG) on 24.10.07. b) MOEF clearance achieved on 18.9.07. c) Financial Closure achieved on 23.11.07. d) 15% advance issued to BHEL on 13.1.08. e) Zero date of the project is 13.01.2008.	
	Unit-1	500	04/11	07/11	04/11	07/11		
	Unit-2	500	07/11	10/11	0711	10/11		
	Date of approval by State Govt.							
	Est. approved cost							
	Latest Est. Cost		Rs. 535800 lakhs					
	Cumm. Exp. upto 2006-07		Rs. 300 lakhs					
	Exp. during 2007-08		Rs. 46837.87 lakhs					
	Type of fuel		Coal					
	Date of main plant order		BHEL. (BTG)					

Sl. No.	Project Details	Capacity (MW)	Commissioning Schedule				Broad Status	Critical Areas
			Original		Actual (A) / As now Expected			
			Syn.	COD	Syn.	COD		
	PRIVATE SECTOR							
1.	Rosa TPP (Ph.-I) Rosa Power Supply Co. Ltd. (Reliance Energy Ltd.) (Distt. Shahjahanpur)	600					a) The project has obtained a long term coal supply linkage from Ashoka mines, North Karanpura block of CCL in Jharkhand. b) UPERC accorded its approval on the project cost and PPA on 1 st Dec’06 and 8 th Dec’06 respectively. c) PPA signed between RPSCL and UPPCL on 12 th Nov.’06. d) M/s Shanghai Electric Corpn., China has been selected as EPC contractor through competitive bidding. Notice to proceed (NTP) has been issued on 18 th June 2007. f) Concreting in main plant building foundation & main columns is in progress. g) Structural steel erection is in progress. h) Civil works of CW System in progress. i) Chimney shell concreting in progress. j) Excavation & concreting of Cooling Tower is in progress. k) Excavation & concreting in CHP area, Water treatment plant is in progress. m) Foundations & civil works of Fuel oil handling system is in progress. n) Foundations & civil works of Transformers are in progress. unit-1: i) Boiler & ESP erection of has commenced on 28 th Feb’08. ii) Boiler drum lifting is expected by Sept’08. iii) TG raft has been completed. unit-2: Boiler erection is in progress.	
	Unit-1	300	12/09	03/10	12/09	03/10		
	Unit-2	300	03/10	06/10	03/10	06/10		
	Date of TEC		19.09.97					
	Date of approval by State Govt.							
	Est. approved cost		Rs. 264193 lakhs					
	Latest Est. Cost		Rs. 264193 lakhs					
	Cum. Exp. upto 03/2008		Rs. 33040 lakhs					
	Expnd.during 2008-09 (upto 07/08)		Rs. 34460 lakhs.					
	Financial Closure		Achieved on 25.06.07 (IDBI)					
	Type of fuel		Coal					
	Date of main plant order		6.3.07 on M/s Shanghai Electric Corpn China (EPC)					
	2.	Anpara ‘C’TPS UPRVUNL/ Lanco Anpara Power Pvt.Ltd. (Dist: Sonebhadra)	1200					
Unit-1		600	11/10	03/11	11/10	03/11		
Unit-2		600	02/11	07/11	02/11	07/11		
Date of TEC		Not Required						
Date of approval by State Govt.		NA						
Est. approved cost		Rs. 411480 lakhs						
Latest Est. Cost								
Cumm. Exp. upto 2007								
Exp. during 2007-08 (Upto 02/08)		Rs. 36300 lakhs.						
Financial Closure		Achieved on 24th Nov’07 with REC.						
Type of fuel		Coal						
Date of main plant order		EPC contract on M/s Lanco Infratech Ltd.(LIL) on 15.11.07. BTG supply package contract placed on M/s Dongfang Electric Co., China in Nov’07.						
Zero date		23rd Nov’07.						

BROAD STATUS OF THERMAL POWER PROJECTS IN CHHATTISGARH

Sl. No.	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status	Critical Areas
			Original		Actual(A) / As now Expected			
			Syn.	COD	Syn.	COD		
PROJECTS INCLUDED IN 11 TH PLAN								
I.	PROJECTS COMMISSIONED - Nil -							
II.	PROJECTS UNDER CONSTRUCTION							
	STATE SECTOR							
1.	Korba East TPP ST-V (Dist: korba) CSEB	500					a) Zero date was fixed as 28.04.04. b) M/s REC has issued a comfort letter for Rs.1431 Crs. loan amount to CSEB of the project cost. c) Advance has been released to M/s BHEL in May'04. Unit-1: Unit synchronized on 30.3.07. Full load achieved on 20.10.07. COD achieved in 12/07. Unit-2: Unit synchronized on 11.12.07. COD achieved on 27.03.08	
	Unit-1	250	11/06	02/07	03/07(A)	12/07(A)		
	Unit-2 *	250	03/07	06/07	12/07(A)	03/08(A)		
	Date of TEC	: Not Required						
	Date of Approval by State Govt.	: N.A.						
	Est. cost	: Rs.184536 Lakhs.						
	Exp. Upto 03/07	: Rs.13700t Lakhs.						
	Budget Estimate 07-08	: N.A.						
	Exp. During 07-08 (Upto 12/07)	: N.A.						
	Type of fuel	: COAL						
	Date of Main Plant Order	: 11.08.2003 on M/s BHEL (EPC)						
	PRIVATE SECTOR							
1.	OP Jindal STPP Ph-I&II (Dist: Raigarh) M/s Jindal Power Ltd.	1000					a) GOI has accorded In-Principle Mega Power Project status to the project. b) Two captive coal blocks from nearby Gare coal fields were allotted by Ministry of Coal. c) Advance payment released to BHEL for PH-I on 15/10/04 and for PH-II on 1/11/04. d) M/s DCPL is the consultant Unit-1: Synchronized on 02.09.07. Coal firing started on 30.11.07 and COD achieved on 08.12.07. Unit-2 Unit Synchronized on 06/03/08 Coal Firing started. On 17.04.08 and COD achieved on 15.06.08. Unit-3: Synchronized on 10.02.08. Coal firing started on 14/03/08, 08 and COD achieved on 16.04.08. Unit-4 Synchronized on 17.06.08. Coal firing achieved on 13.07.08 and COD achieved on 05.09.08	
	Unit-1 * } Ph.I	250	02/07	05/07	09/07(A)	12/07(A)		
	Unit-2 } Ph.I	250	06/07	09/07	03/08(A)	06/08(A)		
	Unit-3 } Ph.II	250	09/07	12/07	02/08(A)	04/08(A)		
	Unit-4 } Ph.II	250	12/07	03/08	06/08(A)	09/08(A)		
	Date of TEC	: 17.11.97						
	Date of Approval by State Govt.	: -						
	Est. approved cost	: Rs.450000 lakhs						
	Exp. upto 03/06	: Rs 87740 lakhs						
	Exp. During 06-07	: Rs 174209.318 lakhs						
	Exp. During 07-08	:Rs 138991.236 lakhs						
	Exp. During 08-09 (April.,08)	: Rs.14006.39 Lakhs						
	Cumm. Exp. (up to 04/08)	Rs. 414947.19 laks						
	Financial Closure	: Achieved						
	Type of fuel	: COAL						
	Date of Main Plant Order	: 29.06.04 on M/s BHEL (BTG)						

Sl. No.	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status	Critical Areas
			Original		Actual(A) / As now Expected			
			Syn.	COD	Syn.	COD		
2.	Lanco Amarkantak Mega TPS (Pathadi) (Distt. Korba) M/s LAP Pvt. Ltd. Phase-I	600					a) PPA signed with PTC in 5/05&19/05 for unit-1&2 resp. b) EPC contract with Zelan, Malaysia was signed on 25.5.2005 for U-1and 19.4.06 for unit-2. BTG supplier for the project is M/s Don fang Elect. Corporation, China. c) Zero dates are 10/05 for U-1 and 8/06 for U-2 resp. NTP issued on 01.10.05 and 01.08.06 for U-1 &2 respectively. d) M/s Lahyemer International Pvt. (I) Ltd. appointed as Consultant. e) CHP- AHP & Railway siding are nearing completion and expected to be ready by 09/08. f) BOPs like DM plant, PT Plant, Cooling Tower , F.O. System, Reservoir, 400 kV switchyard Power Transformer (GT, UXT & ST), Switchgear room , Control room, CW system, DC supply, Compressed Air system, AC & Ventilation ststem and Fire fighting system have already been completed.	
Unit-1		300	06/08	09/08	10/08	01/09		
Unit-2		300	04/09	07/09	09/09	10/09		
Date of TEC		: Not Required						
Date of Appr. State Govt.		: 7.2.04						
Est. approved cost		: Rs.263197 lakhs						
Exp. During 2005-06		: Rs 20500 lakhs						
Exp. During 2006-07		: Rs. 68500 lakhs						
Exp. During 2007-08		: Es.81631 lakhs						
Exp. During 2008-09 (up to 08/08		: Rs. 10657 lakhs						
Cum.Exp. up to 08/08		: Rs. 189761 lakhs						
Financial Closure		: Unit-1-Achieved on 20.9.05 : Unit-2-Achieved on 15.9.06						
Type of fuel		: COAL						
Date of Main Plant Order		: Unit-1: 25.5. 05 on Zelan Malaysia, (EPC) : Unit-2: 19. 4. 06 on Zelan Malaysia, (EPC)						
Unit-1 a) Boiler foundation completed.. b) Boiler erection started on 18.9.06. c) Boiler drum lifted on 15.1.07. d) Boiler HT completed on 22.12.07. e) Chemical cleaning completed on 31.07.08. f) BLU expected in 09/08. g) TG erection commenced in 10/07. h) TG boxed up on 26.08.09. i) TG barring gear expected in 09/08.								
Unit-2 a) Boiler erection commenced in 08/07. b) Boiler drum lifted on 20.12.07. c)HT expected in Sep.,08 d)TG building structure fabrication & erection is in progress.								
3.	Korba West Extn St-III TPS (Dist: Korba)	500					a) Approval of State Govt. is available. b) Coal linkage & NAAI clearance is available. c) CWC clearance obtained on 8.4.2004 d) MOE&F clearance obtained on 23.6.05.	
Unit-1		500						
Date of TEC		: Not Required						
Dt of App. by State Govt.		: -						
Est. approved cost		: Rs.						
Exp. Upto 03/08		:						
Exp. During 08-09 (Upto 07/08)		:						
Total Cumm. Exp. (up to 07/08		: Rs						
Type of fuel		: Coal						
Financial Closure		: Not yet achieved						
Type of fuel		: COAL						
Date of Main Plant Order		BTG on BHEL on 27.03.08						

Sl. No.	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status	Critical Areas
			Original	Actual(A) / As now Expected				
			Syn.	COD	Syn.	COD		
4.	Marwa TPS (Dist: JanjgirChampa, CG) Chattisgarh)	1000					j) Main plant order of Rs. 1942 crores placed on BHEL on 27.03.08	
	Unit-1	500						
	Unit-2	500						
	Date of TEC		: Not required					
	Dt of App. by State Govt		:					
	Completed cost.		: Rs.					
	Exp. Upto 03/08		: Rs.					
	Exp. During 08-09 (Upto 07/08)		: Rs					
	Total Cumm. Exp. (up to 07/08		: Rs					
	Type of fuel		: Coal					
	Financial Closure		: Not yet achieved					
	Zero date		:					
	Date of Main Plant Order		: BTG on BHEL on 27.03.08					

BROAD STATUS OF THERMAL POWER PROJECTS IN GUJARAT

Sl. No.	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status	Critical Areas		
			Original		Actual(A) / As now Expected					
			Syn.	COD	Syn.	COD				
PROJECTS INCLUDED IN 11 TH PLAN										
I. PROJECTS COMMISSIONED										
	STATE SECTOR									
1.	Dhuvaran CCPP Extn. * (Distt. Anand) GSECL	112.45					OPEN CYCLE GT - Synchronized on 17.03.06 GT – Taken on full load 30.03.06. COMBINED CYCLE Synchronization in combined cycle achieved on 13.08.07. COD achieved on 01.09.07.			
	GT	72	12/05		3/06 (A)					
	ST	40	01/06		08/07(A)					
	Date of TEC		: Not Required							
	Date of Approval by State Govt.		: 16.10.03 by Govt. of Gujarat							
	Org. Est.Proj.Cost		: Rs.35100 Lakhs							
	Latest cost of Proj.		: Rs. 36800lakhs							
	Exp. upto 03/07		: Rs.33958 Lakhs							
	Exp. During 07-08 (Up to 01/08)		: 842 Lakhs							
	Financial Closure		: Achieved							
	Type of fuel		:N.Gas(Supply from M/sGSPL)							
	Date of Main Plant Order		: 24.3.04 on M/s BHEL (EPC)							
	Zero date of the project		: 25.04.04							
	* Slipped from 10 TH Plan									
II. PROJECTS UNDER CONSTRUCTION										
	STATE SECTOR									
1.	Kutch Lignite Extn. (Distt. Kutch) GSECL	75					1.PFC sanctioned a loan of Rs.213Cr.(70% of project cost) on 11.11.03 and disbursement of loan started from 3/04. 2. Lignite/Lime Handling Plant order placed on 29.6.06 (M/s FFE). 65% lignite work & 45 % lime handling work completed upto 7/07. MHP work is scheduled to be completed very shortly. 3. AHP order placed on 8.2.07 with a completion schedule of 8 months. Completion of system is lagging behind the schedule, expected to match the revised commissioning schedule of unit. 4. Chimney: Old Chimney of unit-2 will be utilized for this unit. 5. Cooling Tower: All the 6 cells completed and likely to be commissioned very shortly. Boiler 1. BHEL has supplied about 97% of materials/ equipments at site, out of which 90% erected upto 01/08. 2. Boiler erection started on 1.7.05. 3. Boiler drum lifted on 16.11.05. 4. Boiler HT completed on 6.9.07. 5. Boiler Light Up completed on 29.3.08. 6. SBO start is expected in 09/08. TG 1. TG erection started on 18.8.06. 2. TG box up completed in 6/07. 3. Oil Flushing completed in 06/08 4. TG put on barring gear on 07.07.08.	Deploymentment of additional manpower & mobilization of resources by BHEL. Readiness of AHP by M/s Energo Replacement of both the PA and SA Fans		
	Uni-4*	75	07/06	10/06	10/08	12/08				
	Date of TEC		: 6.03.03							
	Date of App. by State Govt.		: N.A.							
	Org.Est.Proj.Cost		: Rs. 43000 Lakhs.							
	Latest cost.		: Rs. 49000 Lakhs							
	Exp. Upto 03/08		: Rs. 45403 Lakhs							
	Exp. During 08-09 (Upto 05/08)		: -							
	Financial Closure		: 29.03.04							
	Type of fuel		: Lignite							
	Date of Main Plant Order		: 15.1.04 on M/s BHEL (BTG)							
	Zero Date of the Project		: 29.03.04 (on payment of 15% advance)							

* Slipped from 10TH Plan

Sl. No.	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status	Critical Areas
			Original		Actual(A) / As now Expected			
			Syn.	COD	Syn.	COD		
2.	Surat Lignite TPP Exp. Ph.II (Mangrol) (Distt. Surat) GIPCL	250					1. The zero date of the project is 31.3.06. (LOI date-29.3.06) 2. M/s TCE Consulting Engineers have been appointed as consultants. 3. Out of 26332MT Boiler & ESP materials 21248 MT received at site up to 06/08.	1.Delivery schedule of Turbine and Generator 2.Supply of critical piping. 3.Slow progress of Boiler erection work. 4.Slow progress of AHP.
	Uni-3	125	09/08	11/08	01/09	04/09	Unit-3 Boiler 1. Boiler erection started on 19.2.07. 2. 6969 MT material erected upto 05/08. 3. Drum lifted on 25.8.07, it got delayed due to non-availability of 250MT crane. 4. Boiler HT is now scheduled for 09/08.	
	Unit-4	125	01/09	03/09	02/09	05/09	TG 1. MainTG raft concreting work completed. 2. TG Deck concreting work completed. 3. Condenser, BFP and CEP erection work is under progress	
	Date of TEC		: Not Required				Unit-4 Boiler 1. Boiler erection started on 9.7.07. 2. 5749MT material erected upto 05/08. 3. Boiler Drum received at site on 30.7.07. 4. Boiler drum lifted on 30.11.07. 5. Boiler HT is scheduled for 09/08.	
	Date of Approval by State Govt.		: N.A.				TG MainTG raft concreting work completed. TG Deck concreting work completed.	
	Est. cost		: Rs145585 Lakhs.					
	Exp. Upto 03/08		: Rs. 73471 Lakhs					
	Exp. During 08-09 (Upto 05/08)		: Rs 6170 Lakhs					
	Type of fuel		: Lignite					
	Financial Closure		: Achieved on 24.11.06					
	Date of Main Plant Order		31..3..06 on M/s BHEL (EPC)					
3.	Sikka TPS Extn. Distt. GSECL	500					1.All clearances are available. 2.Land for the project has been acquired. 3.MOE&F clearance received on 24.05.05. 4.Zero date of the project is 22.05.07. 5.M/s TCE appointed as project Consultant.. 6.Design & Engg. is in progress. 7.Imported Coal long term arrangement is under process. 8.Kick-off meeting held on 7 th &8 th June at Sikka for implementation with BHEL.	
	Uni-3	250	01/10	4/10	1/10	04/10		
	Unit-4	250	05/10	8/10	5/10	08/10		
	Date of TEC		: Not Required					
	Date of Approval by State Govt.		: N.A.					
	Org.Est. cost		: Rs.193700 Lakhs					
	Latest cost		: Rs. 225500 Lakhs					
	Exp. Upto 03/08		: Rs.15500 Lakhs					
	Exp. During 08-09 (Upto 05/08)		: -					
	Financial Closure		: 22.05.07					
	Type of fuel		: Imported Coal					
	Date of Main Plant Order		: 10.04.07 .on M/s BHEL (EPC)					
	Zero Date of the Project		: 22.05.07 (Advance Paid to BHEL)					

Sl. No.	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status	Critical Areas
			Original		Actual(A) / As now Expected			
			Syn.	COD	Syn.	COD		
4.	UkaiTPS Extn. Distt. Unit-6 GSECL	490					1. Application for MOEF clearance submitted. 2. Application for water clearance submitted. 3. Civil aviation clearance received. 4. Coal allocated from captive mines- Machhakata in Orissa. 5. Project consultant appointed.	
	Uni-6	490	02/11	03/11	02/11	03/11		
	Date of TEC		: Not Required					
	Date of Approval by State Govt.		: N.A.					
	Org.Est. cost		: Rs. 193700 Lakhs					
	Latest cost		: Rs. 221000 Lakhs					
	Exp. Upto 03/08		: Rs. 11750 Lakhs					
	Exp. During 08-09 (Upto 05/08)		: -					
	Financial Closure		:					
	Type of fuel		: Coal					
	Date of Main Plant Order		: 07.09.07 .on M/s BHEL (EPC)					
	Zero Date of the Project		:					
	5.	UtranCCPP Distt. GSECL	374					
GT		228	06/09	06/09	06/09	06/09		
ST		146	08/09	08/09	08/09	08/09		
Date of TEC		: Not Required						
Date of Approval by State Govt.		: N.A.						
Org.Est. cost		: Rs.133647 Lakhs						
Latest cost		: Rs.121500 Lakhs						
Exp. Upto 03/08		: Rs. 29500 Lakhs						
Exp. During 08-09 (Upto 07/08)		: -						
Financial closure		: 11.05.07						
Type of fuel		: Natural Gas(base fuel)/LNG						
Date of Main Plant Order		: 27.4.07 on M/s Alstom (EPC) through ICB route.						
Zero date of the project		: 25.05.07						
6.	Pipavav CCPP GSPC PIPAVAV Power Company Limited GSPC	2x350						
	U#1	350	07/10	09/10	07/10	09/10		
	U#2	350	10/10	12/10	10/10	12/10		
	Date of TEC		: Not Required					
	Date of Approval by State Govt.		: N.A.					
	Org.Est. cost		: Rs.133647 Lakhs					
	Latest cost		: Rs.233430 Lakhs					
	Exp. Upto 03/08		: Rs. 22921 Lakhs					
	Exp. During 08-09 (Upto 07/08)		: na					
	Financial closure		: 11.05.07					
	Type of fuel		: Natural Gas(base fuel)/LNG					
	Date of Main Plant Order		: March 08 , BHEL					
	Zero date of the project		:					

Sl. No.	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status	Critical Areas
			Original		Actual(A) / As now Expected			
			Syn.	COD	Syn.	COD		
	PRIVATE SECTOR							
1.	Sugen Gas Based CCPP (Akhakhol) (Distt:Surat) M/s TPGL	1128					1. Mega project status awarded to the Project. 2. FSA for supply of gas for 2Blockshas been executed with IOC in Jan.06 and for 3 rd Block is under finalization 3. Gas Transmission Agreement (GTA) for laying gas pipeline has been executed with Gujarat State Petronet Limited (GSPL). 4. TCE Consulting Engineers and Development Consultants Pvt.Ltd. have been appointed as consultants. 5. HRSG is being supplied by M/s Doosan South Korea. HRSG modules is ready with the main stack. 6. CW system is in advance stage of completion. 7. Cooling towers: Shells completed for Cooling Towers 1 &2 and for 3 rd 75% work completed. 8. GT, ST& Generator module for -I & II are already placed in position on their foundation. 9. Commissioning activities are in progress.	Shortage of gas for block-1 (only 50%available) Availability of Gas for Block-2 &3.
	Block-I (1GT+1ST)	376	9/07	10/07	10/08	11/08		
	Block-II (1GT+1ST)	376	12/07	1/08	01/09	02/09		
	Block-III(1GT+1ST)	376	02/08	3/08	03/09	04/09		
	Date of TEC		: Not Required					
	Date of Approval by State Govt.		: N.A.					
	Org.Est. cost		: Rs.309600 lakhs					
	Latest cost		: Rs.321700 Lakhs					
	Exp. upto 03/07		: Rs.166063 lakhs					
	Exp. During 07-08 (Up to 01/08)		: Rs.65237 Lakhs					
	Financial Closure		: Achieved on 22.9.04					
	Type of fuel		Gas					
	Date of Main Plant Order		EPC Contract awarded to Consortium led by M/sSiemens AG,Germany on 17.6.05 (Through ICB route)					
	Zero date of the project		: 17.06.05					
2.	Mundra TPP, Ph-I (Distt:Kutch) M/s Adani Power Ltd.	660					1. All clearances are available. 2. Zero date of the project is 01.06.06. 3. The order for all the BOPs have already been placed and are progressing as per schedule. Unit-1 Boiler 1. Boiler erection started on 07.07.07.. 2. Drum lifted on 10.01.08. 3. Pressure parts erection & welding is in progress. 4. HT completed on 07.08.08. TG 1. Condenser erection started on 28.03.08. 2. TG erection started on 15.05.08. 3. TG Box Up is expected on 15.01.09. Unit-2 Boiler 1. Boiler erection started on 11.09.07. 2. Drum lifted on 25.03.08. 3. Pressure parts erection & welding is in progress. 4. HT is expected on 01.12.08. TG 1. Condenser erection start is expected on 01.10.08. 2. TG erection start is expected on 15.09.08. 3. TG Box Up is expected on 15.04.09.	Coal linkage needs to be expedited
	Unit-1	330	04/09	05/09	04/09	05/09		
	Unit-2	330	07/09	08/09	709	08/09		
	Date of TEC		: Not Required					
	Date of Approval by State Govt.		: N.A.					
	Org.Est.Cost		: Rs.228000 lakhs					
	Exp. upto 03/08		: Rs.114000 lakhs					
	Exp. during 08-09 (upto-07/08)		: Rs. - lakhs					
	Financial Closure		: Achieved on 20.09.06					
	Type of fuel		Coal					
	Date of Main Plant Order		BTG Contract awarded to SCMEC, SFPML China on 01.06.06 and 01.09.06 respectively for U-1&2 (Through ICB route)					
	Zero date of the project		: 01.06.06 &01.09.06 respectively					

Sl. No.	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status	Critical Areas
			Original		Actual(A) / As now Expected			
			Syn.	COD	Syn.	COD		
3.	Mundra TPP, Ph-II (Distt:Kutch) M/s Adani Power Ltd.	660					1. All clearances are available. 2. Incase of MOEF clearance TOR cleared. Final clearance awaited from MOEF. 3. Zero date of the project is 01.03.07. 4. The order for all the BOPs have already been placed and are progressing as per schedule. Unit-3 Boiler 1. Boiler erection started on 10.07.08. 2. Drum lifting is expected on 31.01.09. TG 1. Condenser erection start is expected on 09.03.09. 2. TG erection start is expected on 26.04.09. 3. TG Box Up is expected on 05.12.09. Unit-4 Boiler 1. Civil works are in progress. 2. Boiler erection start is expected on 01.11.08. TG 1. Civil works are in progress. 2. TG erection start is expected on 26.04.09.	Coal linkage needs to be expedited MOEF clearance
	Unit-3	330	01/10	02/10	01/10	02/10		
	Unit-4	330	04/10	05/10	04/10	05/10		
	Date of TEC		: Not Required					
	Date of Approval by State Govt.		: N.A.					
	Org.Est. cost		: Rs.207000 Lakhs					
	Exp. upto 03/08		: Rs.64500 lakhs					
	Exp. During 08-09 (Up to 06/08)		: Rs. - Lakhs					
	Financial Closure		: Achieved on 25.07.07					
	Type of fuel		Coal					
	Date of Main Plant Order		BTG Contract awarded to Kowa/SFPML on 01.03.07					
	Zero date of the project		: 01.03.07					
	4.	Mundra TPP, Ph-II (Distt:Kutch) M/s Adani Power Ltd.	1320					
Unit-5		660	01/11	04/11	01/11	04/11		
Unit-6		660	06/11	09/11	06/11	09/11		
Date of TEC		: Not Required						
Date of Approval by State Govt.		: N.A.						
Org.Est. cost		: Rs.579600 lakhs						
Exp. upto 03/08		: Rs.57960 lakhs						
Exp. During 08-09 (Up to 06/08)		: Rs. - Lakhs						
Financial Closure		: Achieved in 12/07						
Type of fuel		Coal						
Date of Main Plant Order		EPC Contract awarded to SEPCO III China on 06.09.07						
Zero date of the project		: 06.09.07						

BROAD STATUS OF THERMAL POWER PROJECTS IN MADHYA PRADESH

Sl. No.	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status	Critical Areas		
			Original		Actual(A) / As now Expected					
			Syn.	COD	Syn.	COD				
PROJECTS INCLUDED IN 11 TH PLAN										
I.	PROJECTS COMMISSIONED - Nil -									
	STATE SECTOR									
1.	Sanjay Gandhi TPP Extn St-III (Birsinghpur) (Dist.Umaria) MPPGCL	500					Unit synchronized on 18.6.07. Coal firing achieved with priority path on 1.10.07. One stream of CHP main path is completed on 23.2.08. Second stream of CHP completed on 04.08.08. Full Load operation attained on 27 th Aug08.COD achieved on 27.08.08.			
	Unit-5	500	09/06	12/06	6/07(A)	08/08 (A)				
	Date of TEC		: 20.12.2002							
	Date of Approval by State Govt.		: N.A.							
	Org.Est. cost		: Rs. 209375 Lakhs							
	Latest Cost		: Rs.230000 Lakhs							
	Exp. Upto 03/08		: Rs 188838 Lakhs							
	Exp. During 08-09 (Upto 06 /08)		: Rs 3554 Lakhs							
	Financial Closure		27.05.2003							
	Type of fuel		: COAL							
	Date of Main Plant Order		: 11.08.2003 on M/s BHEL (EPC)							
2.	Amarkantak TPS Extn. (Dist. Anuppur) MPPGCL	210							Unit synchronised (on oil) on 15.06.2008 Coal firing is expected in 12/08. COD is expected in 01/09.	Readiness of CHP and AHP.
	Unit-5	210	02/07	05/07	6/08(A)	01/09				
	Date of TEC		: TEC for the project was under process with CEA w.e.f 6.11.2002. In the meantime due to enactment of Electricity Act 2003, TEC from CEA for the project was not required.							
	Date of Approval by State Govt.		: 6/02							
	Org Est. approved cost		: Rs.98800 lakhs							
	Latest Cost		: Rs. 110400 Lakhs							
	Exp. upto 03/08		: Rs 69235 lakhs							
	Exp. During 08-09 (Up to 6/08)		: Rs 4563 lakhs							
	Financial Closure		: 28.9.04							
	Type of fuel		: COAL							
	Date of Main Plant Order		: 30.09.04 on M/s BHEL (EPC)							
			2 packages - Coal handling - Civil Packages 10% additional charge will be paid to BHEL for supervision.							

Sl. No.	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status	Critical Areas
			Original		Actual(A) / As now Expected			
			Syn.	COD	Syn.	COD		
II. PROJECTS UNDER CONSTRUCTION								
STATE SECTOR								
1.	SatpuraTPS Extn.(Sarni) (Dist. Betul) MPPGCL	500					- The environmental clearance is still awaited. - The LOA is subject to environmental clearance. - M/s Desein, Delhi have been appointed as Project Consultant. - Pre-Qualification Bids for Balance of Plants are under scrutiny. - Kick-off meeting with BHEL held on 16.05.08.	- Long Term Coal Linkage. - MOEF clearance. - Land acquisition for ash pond.
	Unit-10	250	11/10	02/11	11/10	02/11		
	Unit-11	250	03/11	06/11	03/11	06/11		
	State Govt. approval	: Accorded on 29.06.06						
	Org Est. approved cost	: Rs.235000 Lakhs						
	Latest Cost	: Rs. 263700 Lakhs						
	Exp. upto 03/08	: Rs. 15141 Lakhs						
	Exp. During 08-09 (upto 06/08)	: Rs. 5 Lakhs						
	Type of fuel	: COAL(Linkage awaited)						
	Date of Main Plant Order	: LOI placed on 10.03.08 & LOA on 31.03.08 on M/s BHEL (BTG on EPC basis)						

BROAD STATUS OF THERMAL POWER PROJECTS IN MAHARASHTRA

Sl. No.	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status	Critical Areas
			Original		Actual(A) / As now Expected			
			Syn.	COD	Syn.	COD		
PROJECTS INCLUDED IN 11 TH PLAN								
I.	PROJECTS COMMISSIONED							
1.	Paras TPP Expn.* (Distt. Akola) MSPGCL	250					Unit synchronized on 31.5.07. Coal Firing completed on 18.10.07. Unit is under shut down w.e.f.11.02.08 to 21.02.08 for interlinking.Full load operation completed on10.03.08. Third mill is expected to be ready by last week of March08. COD achieved on 31.03.08.	
	Uni-1*	250	11/06	01/07	05/07(A)	03/08(A)		
	Date of TEC		: 13.06.2003					
	Date of Appl. by State Govt.		: 9.9.2003					
	Org.Est.Proj.Cost		: Rs. 102670lakhs					
	Latest Cost of Proj.		: Rs. 146840akhs					
	Exp. Upto 03/06		: Rs.6459.04 lakhs					
	Exp. During 06-07(upto3/07)		: Rs 44103 lakhs					
	Exp.During 7-08((Upto 7/07)		: Rs.1788 lakhs					
	Cumulative Exp.(01/08)		: Rs. 132856 Lakhs					
	Type of fuel		:Coal					
	Financial closure		: Achieved on Jan.04 Equity: GOMaharashtra Rs. 190.24 Crs.Loan: PFC Rs. 820 Crs.					
	Date of Main Plant Order		: M/S BHEL on 25.5.04 (BTG)					
			* Slipped from 10 TH Plan					
II	PROJECTS UNDER CONSTRUCTION							
	STATE SECTOR							
1.	Paras TPS Expansion (Distt. Akola) MSPGCL	250					1. Consultant appointed on 12.09.06. 2. All required clearances are available. 3. Financial closure achieved on 7.02.06. 4. The order for Civil Foundation is placed on M/s Pratibha, Kolhapur on 10.4.07. 5. Orders of all BOP packages except CHP (Bunker belt Extension), DM Plant, Switchyard and insulation placed. Boiler 1. MSPGCL have handed over Boiler front to BHEL on 25.8.07. 2. Out of total 16275MT Boiler & ESP material 14790MT received at site and 3575MT erected upto 07/08. 3. Boiler erection started on 14.9.07. 4. Boiler drum lifted on 15.05.08. TG 1. 140/388 packages of TG material received at site upto 07/08. 2. TG erection started on 30.05.08.	
	Uni-2	250	06/09	08/09	06/09	08/09		
	Date of TEC		: Not Required					
	Date of Approval by State Govt.		: 12.05.06					
	Est.Proj. cost.		: 122400 Lakhs					
	Exp. Upto 03/08		: Rs.20412Lakhs					
	Exp. During 08-09 (Upto 07/08)		: Rs. - Lakhs					
	Type of fuel		: Coal					
	Financial closure		: Achieved in 3/06 Equity : GO Maharashtra Rs245 crs Loan : PFC Rs. 888Crs.					
	Date of Main Plant Order		: M/S BHEL on 31.08.06 (BTG +Electrical)					

Sl. No.	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status	Critical Areas
			Original		Actual(A) / As now Expected			
			Syn.	COD	Syn.	COD		
2.	Khaperkheda TPS Expansion Project (Distt. Nagpur) MSPGCL	500					1. Consultant appointed on 15.12.05. 2. All required clearances are available. 3. Financial closure achieved on 26.05.06. 4. Design & Engg. is in progress. 5. Orders for all BOPs on EPC basis placed on M/s BGR on 03.07.07. Boiler 1. MT Boiler & ESP material received at site upto 07/08. 2. Out of total 34000MT Boiler & ESP material 10014MT received at site upto 07/08. 3. Boiler erection started on 12.02.8 TG 1. TG raft completed on 23.01.08	.
	Unit - 1	500	03/10	06/10	03/10	06/10		
	Date of TEC	: Not Required						
	Date of Approval by State Govt.	: 12.05.06						
	Est.Proj. cost.	: 217000 Lakhs						
	Exp. Upto 03/08	: Rs.15072 Lakhs						
	Exp. During 08-09 (Upto 05/08)	: Rs. - Lakhs						
	Type of fuel	:Coal						
	Financial closure	: Achieved on 26.05.06 Equity : GO Maharashtra Rs434 crs Loan : PFC Rs. 1753Crs..						
	Date of Main Plant Order	: M/S BHEL on 23.01.07 (BTG +Electrical)						
3.	Bhusawal TPS Expansion Project (Distt. Bhusawal) MSPGCL	1000					1. Consultant appointed on 01.04.06. 2. All required clearances are available. 3. Financial closure achieved on 27.07.06. 4. Design & Engg. is in progress. 5. Orders for all BOPs on EPC basis are placed on M/s TPL on 05.11.07. Unit-1 Boiler 1. Out of total 20316MT Boiler & ESP material 8298MT received at site and 800MT erected upto 15/08/08. 2. Boiler Foundation handed over on 26.05.08. 3. Boiler erection started on 03.08.08. Unit-2 Boiler 1. Out of total 20316MT Boiler & ESP material 4207MT received at site and 800MT erected upto 15/08/08. 2. Boiler Foundation handed over on 26.05.08. 3. Boiler erection started on 03.08.08.	
	Uni-1	500	05/10	08/10	05/10	08/10		
	Uni-2	500	09/10	12/10	09/10	12/10		
	Date of TEC	: Not Required						
	Date of Approval by State Govt.	: 12.05.06						
	Est.Proj. cost.	: 412400 Lakhs						
	Exp. Upto 03/08	: Rs. 19645 Lakhs						
	Exp. During 08-9 (Upto 05/08)	: Rs - Lakhs						
	Type of fuel	:Coal						
	Financial closure	: Achieved on 27.07.06 Equity : GO Maharashtra Rs825 crs. Loan : PFC Rs. 3693Crs.						
	Date of Main Plant Order	: M/S BHEL on 23.01.07 (BTG +Electrical)						
4.	New Parli TPP (Distt. Beed) MSPGCL	250					1. Consultant appointed on 12.09.06. 2. All required clearances are available. 3. Financial closure achieved on 3.01.06. 4. The order for Civil Foundation is placed on M/s Metcon on 16.3.07. 5. Orders of BOP packages are in progress. Boiler 1. MSPGCL have handed over Boiler front to BHEL on 22.8.07. 2. Out of total 16661MT Boiler & ESP material 12862MT received at site and 2394MT erected upto 05/08. 3. Boiler erection started on 17.10.07. 4. Boiler drum lifted on 30.04.08. TG 1. Supply of TG materials started at site 2. TG erection started on 22.07.08	Late handing over of Boiler foundations by MSPGCL
	Uni-2	250	04/09	06/09	04/09	06/09		
	Date of TEC	: Not Required						
	Date of Approval by State Govt.	: 12.05.06						
	Est.Proj. cost.	: 109100 Lakhs						
	Exp. Upto 03/08	: Rs.24038 Lakhs						
	Exp. During 08-09 (Upto 05/08)	: Rs. - Lakhs						
	Type of fuel	:Coal						
	Financial closure	: Achieved on 3/06 Equity : GO Maharashtra Rs218 Crs.Loan : PFC Rs. 830Crs.						
	Date of Main Plant Order	: M/S BHEL on 31.08.06 (BTG +Electrical)						

Sl. No.	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status	Critical Areas
			Original		Actual(A) / As now Expected			
			Syn.	COD	Syn.	COD		
PRIVATE SECTOR								
1.	TrombayTPS Extension (Distt. Mumbai) TPCL	250					1. All required clearances are available. 2. Zero date of the project is 5th June06. 3. Chimney shell completed upto 220 metre. 4. Work on all the BOPs is progressing as per schedule. Boiler 1. Out of total 10900MT boiler material 6027MT received & 2550MT erected upto 8/07. 2. Boiler erection started on 01.01.07. 3. Boiler Drum lifted on 14.6.07. 4. Boiler HT completed in 02/08. 5. Non-drainable HT completed in 08/08. 6. Boiler Light Up is expected in 09/08. 7. SBO start is expected by 15.10.08. TG 1. Condenser erection started in 9/07. 2. TG erection started in 9/07. 3. TG Box Up completed in 07/08. 4. TG Oil Flushing completed in 08/08. 5. TG barring gear is expected by 15.10.08.	CW System-Off shore piling works (Expected by 15.10.08) FGD-imported components supply.
Unit - 8	250	08/08	10/08	11/08	12/08			
Date of TEC		: Not Required						
Date of Approval by State Govt.		: N.A.						
Original Est. cost.		: Rs. 99000 lakhs						
Latest Cost		: Rs.106600 Lakhs						
Exp. Upto 03/07		: Rs. 9900 Lakhs						
Budget Estimate 07-08		: N.A.						
Exp. During 07-08 (Upto 01/08)		: Rs.48700 Lakhs.						
Type of fuel		: Imported Coal (very low Sulphur & Ash content)						
Financial closure		: 27.9.06						
Date of Main Plant Order		: M/S BHEL on 05.06.06 (EPC Basis)						

Sl. No.	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status	Critical Areas
			Original		Actual(A) / As now Expected			
			Syn.	COD	Syn.	COD		
2.	JSW Energy(Ratnagiri) Limited, TPP at Jaigad (Distt. Ratnagiri) JSW Energy(Ratnagiri) Limited	1200					1. All required clearances are available. 2. Zero date of the project is 10.05.07. 3. Order for all the BOPs have been placed except CHP,C&I,Fly Ash System and A.C.&Ventilation, which are expected in 9/08.	Awards of remaining BOPs
	Unit - 1	300	12/09	04/10	12/09	04/10	4. Mega Power status is yet to be received.	
	Unit - 2	300	03/10	06/10	03/10	06/10	5. chimney # 1&2: 98 mtr and 9mtr shell concreting completed upto 08/08.	
	Unit - 3	300	06/10	08/10	06/10	08/10	6. IDCT # 1&2: Basin wall 1 st shift completed and 20% of 2 nd lift completed. 95% of raft completed on CT#2 and basin wall 1 st lift 80% completed upto 08/08.	
	Unit - 4	300	09/10	10/10	09/10	10/10	7. Structural fabrication is in progress.	
	Date of TEC		: Not Required				Unit-1	
	Date of Approval by State Govt.		: N.A.				Boiler	
	Original Est. cost.		: Rs- 450000 Lakhs				1. Boiler erection started on 22.05.08. 7% erection completed upto 08/08.	
	Latest Cost		: Rs. 450000 Lakhs				2. 5035 MT material received at site upto 08/08..	
	Exp. Upto 03/07		: Rs. Nil				3. ESP: 28/28 Footings concreting and footings reinforcement completed.	
	Exp. During 07-08 (Upto 01/08)		: Rs. 41800 Lakhs.				TG	
	Type of fuel		: Imported Coal (very low Sulphur & Ash content)				1. TG piling completed.	
	Financial closure		: Achieved on 02.08.07				2. 21MT material received at site upto 08/08.	
	Date of Main Plant Order		: M/sShanghai Electric Power Generation Company, China on 10.05.07 (BTG) under –ICB route				Unit-2	
						Boiler		
						1. Boiler erection started on 15.07.08. 1% erection completed upto 08/08.		
						2. 3475MT material received at site upto 08/08.		
						3. ESP: 50% excavation work completed upto 08/08.		
						TG		
						1. TG piling completed		
						2. 21MT material received at site upto 08/08.		
						Unit-3		
						Boiler		
						1. 95%Boiler foundation completed upto 08/08.		
						2. 302 MT material received at site upto 08/08.		
						3. ESP: Excavation work completed and footings are in progress upto 08/08.		
						TG		
						1. 27/114TG piling completed upto 08/08.		
						2. 0.15MT material received at site upto 08/08.		
						Unit-4		
						Boiler		
						1. 95%Boiler foundation completed upto 08/08.		
						2. 20 MT material received at site upto 08/08.		
						3. ESP: Excavation work completed upto 08/08.		
						TG		
						1. 57/114TG piling completed upto 08/08.		
						2. 0.15MT material received at site upto 08/08.		

III PROJECTS WHERE CONSTRUCTION IS YET TO START

Nil

BROAD STATUS OF THERMAL POWER PROJECTS IN ANDHRA PRADESH

Sl. No.	Project Details	Cap. (MW)	Commissioning Schedule		Broad Status	Critical Areas
			Orig.	Act.(A)/As Now Exp.		
			Syn. /COD	Syn. /COD		
A.	PROJECTS INCLUDED IN 11TH PLAN					
I.	PROJECTS COMMISSISONED					
	STATE SECTOR					
1.	Royalaseema TPP St-II (M/s APGENCO) Distt. Cuddapah	420			U-3: Synchronised on 25.1.2007. Coal firing was carried out on 1.3.07. Full load was achieved on 29.5.07. Unit declared commercial w.e.f. 15.08.2007. U-4: Unit synchronized on 20.11.2007. Coal firing also achieved on 20.11.2007. Full load achieved on 30.1.07. Unit declared commercial w.e.f. 29.03.2008.	
	Unit-3	210	09/06 12/06	01/07(A) 08/07(A)		
	Unit-4*	210	12/06 03/07	11/07(A) 03/08(A)		
	TEC Date (Revised) :	3/2001				
	Est. Org. cost :	Rs.164000 lakhs				
	Latest Est. cost :	Rs.164000 lakhs				
	Expenditure Up to 3/07 : During 2007-08 :	Rs 148000 lakhs Rs. 21200 lakhs (upto 12/2007)				
	Financial Closure :	Achieved on 30.4.04.				
	Type of Fuel :	Coal				
	Order Date :	Placed on BHEL on 27.12.2003.				
II.	PROJECTS UNDER CONSTRUCTION					
1.	Royalaseema TPP St.III (M/s APGENCO) Distt.Cuddapah Unit - 5	210 210	 07/09 10/09	 10/09 1/10	a) M/s PFC has sanctioned a loan amount of Rs.796.8 crores towards project cost. b) Zero date of the project is 25.1.07. c) Finalisation of number of BOPs packages are still to be done by APGENCO. d) MOEF clearance obtained in 3/08. e) Boiler erection commence on 16.7.08. f) Drum lifting is expected by 11/08. g) TG deck readiness is expected by 11/08.	Order for CHP,DM Plant, S/yard, PT Plant etc Slow progress of work on all fronts.
	Org. Est. Cost :	Rs. 99600 lakhs				
	Latest Est. Cost :	Rs. 99800 lakhs				
	Expenditure Up to3/07 : During 2007-08 :	Nil Rs. 7200 lakhs (Upto 01/08)				
	Financial Closure	---				
	Type of Fuel	Coal				
	Order Date	Placed on BHEL on 2.06.2007.				
2.	Kothagudem TPS St.VI M/s APGENCO Distt. Khammam Unit-1	500 500	 12/09 03/10	 02/10 05/10		
	Org. Est. Cost :	Rs.216400 lakhs				
	Latest. Est. Cost :	Rs.220300 lakhs				
	Expenditure Up to3/07 : During 2007-08 :	Rs. 8925 lakhs Rs. 6375 lakhs (Upto 01/08)				
	Financial closure	---				
	Type of Fuel	Coal				
	Date of Main Plant Order	Placed on BHEL on 22.02.07.				

Sl. No.	Project Details	Cap. (MW)	Commissioning Schedule		Broad Status	Critical Areas
			Orig.	Act.(A)/As Now Exp.		
			Syn. /COD	Syn. /COD		
3.	Dr NT Rao TPS ST-IV (Vijayawada) (M/s APGENCO) Distt. Krishna Unit-1	500			a) M/s Vattenfall Europe, Germany has been appointed as project consultants to assist APGENCO in tendering assistance and implementation supervision. b) REC has sanctioned loan of Rs 1560 cr. c) Contracts for BOPs & civil works awarded to M/s BGR on 4.5.2006 on EPC basis. d) Chimney shell completed. Outside painting is in progress. e) Cooling Tower works are in progress. f) Switchyard: Towers & equipments erection is in progress. Civil works of switchyard control room is under progress. g) M/s Indwell were awarded boiler erection contract. Boiler erection commenced on 18.08.06 and out of 25000 MT of boiler material, 17066 MT erected by 5/07. h) Boiler drum lifted on 10.05.07. i) Boiler hydraulic test completed on 28.12.07. j) Boiler light up is expected by 9/08. k) TG erection started in 12/07 and box up is expected by 10/08.	Completion of ducting work between Boiler and ESP. Readiness of Control Room. Enhancement of Man power.
	Date of TEC :	28.2.2003				
	Org. Est. Cost :	210029.9 Lakhs				
	Lat. Est. Cost :	210000 Lakhs				
	Expenditure Upto 3/07 : During 2007-08 :	Rs. 58500 lakhs Rs. 47800 lakhs (upto 01/2008)				
	Zero Date : Financial closure : Type of Fuel : Date of Main Plant Order :	05.08.05 Achieved Coal Placed on BHEL on 27.07.05.				
4.	Kakatiya TPP (APGENCO) Distt. Warangal Unit-1	500			a) REC has sanctioned loan of Rs 1544.51 Cr. for the project. Coal linkage for 2.16 mtpa from Bhoopalpalli mines of SCCL has been accorded on 26.10.04. b) Contract orders for execution of BOPs including civil works were issued to M/s BGR Energy System (India) Ltd , Chennai on 18.11.06.. c) Civil works in chimney area, Cooling Towers, STG Bldg, TG foundation, & Raw Water reservoir are in progress. d) Boiler structural steel erection works commenced on 21-3-2007. Out of 25000 MT of boiler material, 10703 MT erected up to 7/08. e) Boiler drum lifted and positioned at an elevation of 82 mtrs. on 26.08.2007. f) Boiler hydro test completed on 8.5.08. g) Condenser erection started on 30.9.07. h) TG erection started on 20.5.08.	
	Org. Est. Cost :	205935 Lakhs				
	Latest Est. Cost :	207700 Lakhs				
	Expenditure Up to 3/07 : During 2007-08 :	Rs. 40600 lakhs Rs. 42500 lakhs (upto 01/2008)				
	Zero date : Financial closure :	09.11.2005 Achieved				
	Type of Fuel : Date of Main Plant Order : Zero Date:	Coal Placed on BHEL on 27.07.05. 9.11.2005				

Sl. No.	Project Details	Cap. (MW)	Commissioning Schedule		Broad Status	Critical Areas
			Orig.	Act.(A)/As Now Exp.		
			Syn. /COD	Syn. /COD		
	PRIVATE SECTOR					
1	Konaseema CCPP (M/s Konaseema Gas Power Ltd.) Distt.: East Godavari	445			Consortium of L&T of India, LMZE of Russia and LMZE of India has been appointed as EPC Contractor.	Availability of natural gas by GAIL
	GT-1*	140	09/05 11/05	09/08 11/08	Construction of project completed in all respects.	
	GT-2*	140	12/05 02/06	10/08 11/08	Gas shall be available by 9/08 for trial.	
	ST*	165	03/06 03/06	11/08 12/08		
	Orig. Est. Cost :	Rs. 138300 lakhs				
	Latest Ex.Cost :	Rs. 180400 lakhs				
	Expenditure Upto 3/07 : During 2007-08 :	Rs.142585 lakhs Rs. 14300 lakhs (upto 01/208)				
	Financial Closure :	Achieved on 27.2.2004.				
	Date of Main Plant Order :	EPC contract signed on 15.3.01				
	Fuel :	Gas/HSD				
2	Gautami CCPP (M/s GVK.Gautami Power Ltd.) Distt.: East Godavari	464			a) EPC contract has been signed with M/s Alstom (Switzerland) and M/s Alstom (India) Ltd. b) Makes: GT, GTG, ST, STG, HRSG (Alstom, Switzerland) , Frame size: 13E2 c) Construction of project completed in all respects. d) Gas shall be available by 9/08 for trial.	Availability of natural gas by GAIL
	GT-1*	145	02/06 02/06	09/08 11/08		
	GT-2*	145	02/06 02/06	09/08 11/08		
	ST*	174	07/06 07/06	11/08 12/08		
	Orig. Est. Cost :	145000 lakhs.				
	Latest Ext. Cost. :	183145 lakhs				
	Expenditure Upto 3/07 : During 2007-08 :	Rs. 148150 lakhs Rs. 2333 lakhs (upto 01/208)				
	Financial Closure :	Achieved on 29.03.2004				
	Fuel :	Gas/HSD				
	Date of Main :	9/2003 (EPC)				

* Units slipped from 10th Plan.

Sl. No.	Project Details	Cap. (MW)	Commissioning Schedule		Broad Status	Critical Areas
			Orig.	Act.(A)/As Now Exp.		
			Syn. /COD	Syn. /COD		
3.	Lanco Kondapalli CCPP Expn. St-II	366			a) GTG ordered on GE, USA b) HRSG ordered on Thermax India Ltd. c) STG ordered on Harbin, China d) All clearances including MOEF obtained. e) Foundations for GT, HRSG, STG and S/yard are under progress. f) GT is expected by 11/08. g) Gas shall be available between 10/08 to 12/08 from KG Basin.	
	(M/s Lanco Kondapalli Power Pvt. Ltd.) Distt.: Krishna					
	GT-1	233	03/09	04/09		
	ST	133	10/09	10/09		
	Orig. Est. Cost :	Rs. 118800 lakhs				
	Latest Ex.Cost :	Rs. 118800 lakhs				
	Expenditure Upto 3/08 : During 2008-09 :	Nil NA				
	Financial Closure : Date of Main Plant Order Fuel :	Yet to be achieved NA Gas				

BROAD STATUS OF THERMAL POWER PROJECTS IN KARNATAKA

Sl. No.	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status	Critical Areas
			Original		Actual(A) / As now Expected			
			Syn.	COD	Syn.	COD		
PROJECTS INCLUDED IN 11 TH PLAN								
I.	PROJECTS COMMISSIONED		- Nil -					
II.	PROJECTS UNDER CONSTRUCTION							
	STATE SECTOR							
1.	Bellary TPP Distt. : Bellary M/s Karnataka Power Corpn. Ltd	500					-Synchronization on oil achieved on 03.12.2007. -Coal firing started on 25.03.2008 with alternative arrangement. Coal firing started from main CHP on 28.07.08. Full load is expected in Sept.,2008 and COD in Oct.,2008.	-Comple- tion of Coal Handling Plant and Ash Handling Plant.
	Unit-1	500	12/06	03/07	03.12.07 (A)	10/08		
	Sanctioning Authority		: State Govt.					
	Date of Approval by State Govt.		: 30.4.1998					
	Est. cost		: Rs.210000 Lakh					
	Exp. Up to 3/2004		: Rs. 19454.21 Lakh					
	Exp. during 2004-05		: Rs 23226.71 Lakh					
	Exp. during 2005-06		: Rs53022.03 Lakh					
	Exp.during 2006-07		: Rs 85607.39 Lakh					
	Exp. During 2007-08		: Rs.2950.29 Lakh					
	Exp. During 08-09 (up to 07/08)		: Rs. 76.06Lakh.					
	Cumulative expenditure up to 06/2008		: Rs. 184280. 78 Lakh					
	Financial Closure		: 06.05.2004					
	Type of fuel		: Coal					
	Date of Main Plant Order (EPC)		: 17.11.2003					
	Zero Date		: 29.12.2003					
2.	Raichur TPP (M/s KPCL.) Distt. : Raichur	250					-All Clearances have been obtained. -Standing Linkage Committee has approved coal linkage of 1.01 MT /annum from M/s MCF vide order dtd.27.7.2006. Draft FSA is yet to be received from M/S MCF.	Order placement for CHP,C&I ,S/Yard to be expedited
	Unit-8	250	07/09	09/09	07/09	09/09		
	Sanctioning Authority		: State Govt.					
	Date of Approval by State Govt.		: 01.02.2003					
	Est. cost		: Rs. 92500 Lakh					
	Latest Cost		: Rs. 98600 Lakh					
	Exp. during 2003-04		: Rs. 110.05 Lakh					
	Exp. during 2004-05		: Rs. 5.31 Lakh					
	Exp. during 2005-06		: Rs. 31.17 Lakh					
	Exp. during 2006-07		: Rs. 5369.43 Lakh					
	Exp. During 2007-08		: Rs. 13442.09 Lakh					
	Exp. During 08-09 (up to 07/08)		: Rs 4302.31Lakh					
	Cumulative expenditure up to 07/2008		: Rs 23260.36 Lakh					
	Financial Closure		: -----					
	Type of fuel		: Coal					
	Date of Main Plant Order (LOI)		: 29.09.06					
	LOA		: 03.03.07					
	Order		: BHEL (BTG)					
	Zero Date		: 30.03.2007					
							-Cooling Tower: Concreting of foundation raft completed and Racker column and Ring beam casting is in progress. -Chimney: Shell concreting up to 12.5 mts completed. -CW System: Civil works are under progress. Boiler -Boiler erection started on 12.12.2007. -1603 MT of boiler/ESP material has been erected up to 07/08. -Boiler Drum (135 MT) has been lifted on 14.08.08. TG -Condenser erection is expected to start by October, 2008. -TG columns and beams erection are in progress.	

Sl. No.	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status	Critical Areas
			Original		Actual(A) / As now Expected			
			Syn.	COD	Syn.	COD		

2.	Torangallu Ext. Project (M/s JSW Energy (Vijayanagar) Ltd. Distt: Bellary	600					- MoEF clearance obtained. -Chimney (270 m) shell completed and brick lining for U-1 flue completed and for U-2, flue is in progress. -ESP-1 and ESP-2 collecting plate erection is in progress. -Erection of CW pipe line for Unit 1 & 2 is under progress. -CWPH,DM plant Bldg., Cooling Tower, Switchyard Control Room & MCC Room construction is in progress. - 400 kV switchyard erection is under progress.	
	Unit-1	300	07/08	09/08	12/08	02/09		
	Unit-2	300	10/08	12/08	02/09	04/09		
	Date of TEC	: N.A.						
	Sanctioning Authority	: State Govt.						
	Dt.of Approval by State Govt.	: ----						
	Est. cost	: Rs. 186000 Lakh						
	Latest Cost	: Rs. 186000 Lakh						
	Cumulative expenditure up to 08/2008	: Rs.128672 lakhs						
	Financial Closure	: Nov.,06						
	Type of fuel	: Coal						
	Date of Main Plant Order	: 20.06.2006 M/s Shanghai Electric						
	Zero Date	20.07.2006						
							Unit-1 -Boiler erection started on 23.04.2007 -Boiler Drum lifted on 04.11.2007. -Boiler hydro test completed on 28.07.08. Chemical cleaning expected in 09/08. -BLU Expected in Oct.08 -Condenser erection started on 03.01.2008. -TG erection started on 10.02.2008.	
							Unit-2 -Boiler erection started on 11.07.2007. -Boiler Drum lifted on 28.01.2008. -Boiler hydro Test expected in 10/08. -Condenser erection started on 17.04.2008. -T.G. erection started on 23.05.2008.	

BROAD STATUS OF THERMAL POWER PROJECTS IN TAMIL NADU

Sl. No.	Project Details	Capacity (MW)	Commissioning Schedule				Broad Status	Critical Areas
			Original		Actual(A)/ As now Expected			
			Syn.	COD	Syn.	COD		
A	PROJECTS INCLUDED IN 11 th PLAN							
I.	PROJECTS COMMISSISONED							
	Nil							
II	PROJECTS UNDER CONSTRUCTION STATE SECTOR							
1	Valuthur Phase-II GTPP TNEB (Distt. Ramanathapuram)	92.2					GT i) Gas turbine synchronized on 06.05.2008. ii) Full load achieved on 18.05.2008. ST i) STG synchronized on 31.08.2008. ii) COD of project (combined cycle-mode) is expected in 09/2008.	
	GT	59.8	11/07	12/07	05/08(A)	09/08		
	ST	32.4	02/08	03/08	08/08(A)	09/08		
	Date of TEC	NA						
	Date of Sanction	-						
	Sanctioning Authority	-						
	Est. cost	Rs.35550 Lakhs						
	Exp. upto 3/2008	Rs26650 Lakhs						
	Approved outlay	-						
	Exp. during 2008-09 (upto 08/2008)	Rs.6350 Lakhs						
	Type of fuel	Natural Gas						
	Date of Main Plant Order	29.05.2006 (EPC) on M/s BGR Energy Systems.						
2	Mettur TPS St-III TNEB (Distt. Salem)	600					Main plant order (EPC) Placed on M/s BGR Energy System Ltd. on 25.06.2008.	
	U-1	600	06/11	09/11	06/11	09/11		
	Date of Sanction	:						
	Sanctioning Authority	: TNEB						
	Est. cost	: Rs 267700 Lakhs						
	Exp. upto 3/2008	:						
	Exp. during 2008-09 (upto 06/2008)	:						
	Type of fuel	: COAL						
	Date of Main Plant Order	: 25.06.2008 (EPC) on M/s BGR Energy-System Ltd.						
	Zero Date	: 25.06.2008						

[illegible]

BROAD STATUS OF THERMAL POWER PROJECTS IN ORISSA

Sl. No.	Project Details	Capacity (MW)	Commissioning Schedule				Broad Status	Critical Areas
			Original		Actual(A)/ As now Expected			
			Syn.	COD	Syn.	COD		
	PRIVATE SECTOR							
	Sterlite T P P. (M/s Sterlite Energy Ltd.) Distt : Jharsuguda.	2400					a) Full 461 acres of land required for plant facility had been acquired, 633 acres of land required for Ash Pond is in advanced stage of acquisition.	Coal linkage allocation for Unit-2,3 & 4.
	Unit-1	600	02/2009		06/2009		b) NOC received from Orissa Pollution Control Board on 21.09.2006. MOEF clearance received on 07.12.2007.	
	Unit-2	600	05/2009		-----		c) Applied for coal linkage to MOC but allocation not yet received.	
	Unit-3	600	08/2009		-----		d) Allocation for 40 MGD of water received from Govt of Orissa from Mahanadi water system.	
	Unit-4	600	11/2009		-----		e) EPC contract awarded to SEPCO-III. Advance of Rs 56300 Lakhs paid for all the 4 units. Contractor had mobilized at site and started pre- construction activities.	
	Financial Closure :	Not yet Achieved.					f) 27 shipments of plant and equipment material received at site from China.	
	Estimated Cost :	Rs. 766900 lakhs					g) Unit-1: Boiler drum lifted. HT not completed. TG erection started in 08/08.	
	Exp. upto 03/2007 :	Rs. 60114 lakhs					h) Unit-2 : Boiler drum lifted	
	Exp. dring 2007-08 (upto10/2007) :	Rs. 14356 lakhs					i) Unit-3: Boiler drum lifted.	
	Type of fuel :	Coal					j) Civil work in CHP area started.	
	Date of main plant order :	10.05.2006 , EPC contract on M/s Shangdong Electric Power-Corp. (SEPCO-III) -China					k) Structural erection works in switchyard area in progress.	
							l) Station transformer erected.	

BROAD STATUS OF THERMAL POWER PROJECTS IN **WEST BENGAL**

Sl. No.	Project Details	Capacity (MW)	Commissioning Schedule				Broad Status	Critical Areas
			Original		Actual(A)/As now expected			
			Syn.	COD	Syn.	COD		
PROJECTS COMMISSIONED								
1.	Santaldih TPP (West Bengal Power Development Corpn. Ltd.) Distt.Purulia	250					a) Contract for execution of the project on turnkey basis was placed on BHEL on 27.07.04. b) Unit synchronised on 7th Nov’07. Coal firing achieved on 01.04.2008. c) DM & PT plant works, F.O. System and intake pump house works expected to be completed by 11/08.	Comple- tion of PT Plant, DM Plant &Fuel Oil System. Replace ment of damaged TG bearings.
	Unit-5*	250	01/07	04/07	11/07 (A)	11/08		
	Date of TEC :		Not Required					
	Sanctioning Authority :		State Govt, West Bengal					
	Original Cost :		Rs. 106170 lakhs					
	Latest Est. Cost :		Rs. 143000 lakhs					
	Expnd.Upto Mar’07 :		Rs.86100 Lakhs					
	Expenditure During 2007-08 During 2008-09 (upto 25.07.08) :		Rs.23000 lakhs. Rs.3000 Lakhs.					
	Type of Fuel :		Coal					
	Funding :		REC					
	Date of Main Plant Order : * Unit slipped from 10 th plan.		27/07/04 (Turnkey) on BHEL					
	2.	Durgapur TPS Extn. (The Durgapur Projects Ltd) Distt. Burdwan	300					
Unit-7*		300	01/ 07		11/07 (A)	04/08 (A)		
Date of TEC								
Est. Completed Cost		: Rs.114133.55 Lakhs						
Latest Est. Cost		: Rs 135000 Lakhs						
Expnd. Upto Mar’06		: Rs.34678 Lakhs						
Expenditure during 2006-07 (upto Mar’07)		: Rs. 64722 lakhs						
Expenditure during 2007-08 (upto Nov,2007)		: Rs. 16000 lakhs						
Cumulative expenditure (upto April’08) since inception		: Rs128400 lakhs.						
Type of Fuel		:Coal						
Funding		:PFC						
Date of Main Plant Order		:27/07/04 on M/s Dong Fang Electric Corporation, China.						
*Unit slipped from 10th plan.								

Sl. No.	Project Details	Capacity (MW)	Commissioning Schedule				Broad Status	Critical Areas
			Original		Actual(A)/As now expected			
			Syn.	COD	Syn.	COD		
II PROJECTS UNDER CONSTRUCTION STATE SECTOR								
1.	Sagardighi TPP (West Bengal Power Development Corpn. Ltd.) Distt. Murshidabad Unit-1*	600					a) Main Plant Turn Key Package contract of the project was placed on M/s Dong Fang Electric Corpn., China on 27.07.04. b) Most of the works of CHP completed. Erection of mills is in progress. c) All CW & ACW pumps installed. d) Charging of 220kV line & Station Transformer completed. e) Five no. of coal mills ready.	
	Unit-2	300	01/07	-	12/07 (A)	09/08 (A)		
		300	04/07	-	07/08(A)	10/08		
	Date of TEC :	26.03.03						
	Sanctioning Authority :	West Bengal Govt.						
	Orig. Cost of the Project :	Rs. 205710 Lakhs						
	Latest Est. Cost :	Rs.275000 Lakhs						
	Expnd. Up to March'07 :	Rs.170000 Lakhs						
	Total Expenditure during 2007-08 during 2008-09 (upto 25.07.08.)	Rs 45000 lakhs Rs.15000 lakhs.						
	Type of Fuel :	Coal						
	Funding :	PFC						
	Date of Main Plant Order :	27/ 07/04 (Main Plant-Turn Key Package) on M/s Dong Fang Electric Corporation, China.						
								Unit-1: i) Synchronization with oil on 21 st Dec'07. Coal firing completed on 07.03.08. Full load achieved in 07.03.2008. COD achieved w.e.f 01.09.08. ii) Unit-2: i) Boiler erection commenced on 22 nd Dec'05. ii) Boiler drum lifting completed on 31 st Mar'06. iii) Hydraulic test of drainable & non - drainable parts completed on 10.7.07. EDTA completed on 30.04.08. BLU completed on 25.05.08. Steam blowing completed on 29.05.08. iv) TG Box-up completed on 15.11.07. Synchronization completed on 20.07.08. Coal firing completed on 20.07.08.
2.	Santaldih TPP (West Bengal Power Development Corpn. Ltd.) Distt.Purulia	250					• Order for main plant & equipment placed on M/s BHEL on 23 rd March'2007. • Boiler foundations commenced on 20 th Aug'07. • Boiler erection commenced in 04/08. Boiler drum lifting is expected in Sept ,08. 1100 MT of Boiler structures erected till 08/08. • TG raft completed. Casting of columns in progress. • Chimney shell casting is in progress and completed up to 40m till 08/08. • ESP excavation completed. Pedestal casting is in progress.	
	Unit-6	250	07/09	09/09	07/09	09/09		
	Date of TEC :	Not Required						
	Sanctioning Authority :	State Govt, West Bengal						
	Original Est. Cost :	Rs. 91000 lakhs(without IDC)						
	Latest Est. Cost :	Rs. 91000 lakhs(without IDC)						
	Expnd.Upto Mar'07 :	Rs. 2500 lakhs.						
	Expnd.During 2007-08 During 2008-09 (upto 25.07.08)	Rs. 23000 lakhs. Rs.5271 Lakhs						
	Type of Fuel :	Coal						
	Funding :							
	Date of Main Plant Order :	23 rd March'07 on M/s BHEL						

BROAD STATUS OF THERMAL POWER PROJECT IN ASSAM

Sl. No.	Project Details	Capacity (MW)	Commissioning Schedule				Broad Present Status	Critical Areas
			Original		Actual/As now expected			
			Syn	COD	Syn	COD		
	PROJECTS INCLUDED IN 11 TH PLAN							
I	PROJECT COMMISSIONED -NIL-							
II	PROJECT UNDER CONSTRUCTION STATE SECTOR							
1.	Lakwa Waste Heat Recovery Project (Assam Power Generating Company Ltd.) Distt. : Sibsagar	37.2					a) The Government of Assam had accorded approval to this project in Jan.2001. b) Govt. of Assam have agreed to implement the project with their own resources and also by availing loan from PFC, for balance funds. c) EPC contract was placed on M/s BHEL on 20.03.06. d) EPC contract for Raw water intake pump house & Raw water piping from river Desang to Lakwa TPS has been signed on 16.07.07 with M/s Sontosh Sahewalla, Sivasagar e) BHEL has mobilized at site in Oct'06 and commenced piling works on 27.11.2006. f) All the piles in HRSG-2, STG foundation area, HRSG Bypass stack-III, HRSG Main Stack-I, II & III, Deaerator & BFP area and concreting in HRSG-II area have been completed. Concreting in STG foundation area is in progress. Piling in HRSG-1, HRSG-3, STG building , clarified water power house is in progress. Boiler erection team mobilized at site in Aug'07. g) HRSG-II structural erection work commenced in Nov'07. h) concreting of Cooling Tower area is in progress. i) Structural steel fabrication of STG building column is in progress. j) Casting of foundation raft and pedestals is completed in the By Pass stack area of HRSG-III. k) TG deck raft casting completed. l) Excavation in raw & clarified water reservoir area and piling in pump house area is in progress. m) 2 nos Boiler drums, Generator , Condenser, Stn. Battery & Battery charger, Exciter, Ejectors, Steam Condenser assembly, Deaerator header & storage tank, Steam Turbine oil cooler, Air cooler, Oil system, 75% piping material & 80% WHRBs material have been received at site.	i) Finalisa- tion of agency and place- ment of order for expedi- ting the erection works. ii) Insur- gency at project site.
	ST	37.2	04/08	06/08	09/08	11/08		
	Date of TEC		: 12/99					
	Date of sanction		: 01/2001.					
	Sanctioning Authority		: State Govt., ASSAM					
	Orig. Approved cost		: R.16110 lakhs					
	Latest Approved cost		: Rs. 23640 lakhs (PIB Approval)					
	Expenditure upto 03/08		: Rs 11010.46 Lakhs.					
	Expenditure during 2008-09(up to July '08)		: Rs.3120.58 Lakhs					
	Funding		: Govt.of Assam / PFC					
	Type of Fuel		: Natural Gas					
	Date of Main Plant Order		: 20.03.06 (EPC contract on M/s BHEL)					

**SUMMARY OF MAJOR BOPs FOR 11TH PLAN THERMAL PROJECTS
(INCLUDING ADDITIONAL AND BEST EFFORTS PROJECTS)**

As on September 11, 2008

Sl No	Name of BOP	BOPs required for projects Commissioned & Under Construction	BOPs required for projects where LOA is yet to be placed	Total BOPs required	Order already placed	Balance order to be placed
1	Coal Handling Plant (CHP)	78	11	89	53	36 - 11=25
2	Ash Handling Plant (AHP)	78	11	89	53	36 - 11=25
3	Demineralized(DM) water Plant	84	12	96	43	53 - 12=41
4	Cooling Tower	87[153]*	12 [18]	99 [171]	52 [88]	47 - 12=35
5	Chimney	89[122]*	12 [15]	101[137]	58 [67]	43- 12=31
6	Fuel Oil (FO) System	88	12	100	39	61- 12=49
7	PT Plant	85	12	97	49	48 - 12=36
	TOTAL	589			347(58.91 %)	242(41.09 %)

* Number in square brackets indicates number of Cooling Towers, Chimneys.

CENTRAL SECTOR

NTPC

Name of the Project: National Capital (DADRI) St-II TPP UNITS-5&6

Executing Agency (Main Plant): BHEL

Capacity : 2x490 MW

	Name of Package	Executing Agency	Date of placement of order (Actual/Ant.)	Date of completion (Contractual)
1.	Coal Handling	Elecon	Apr'07	Oct'10
2.	Ash Handling	Indure	Jun'07	Oct'10
3.	Cooling Tower	Paharpur	Oct'07	Jan'10
4.	Chimney	NBCC	Feb'07	Apr'10
5.	CW System	WPIL	Aug'07	
6.	PT Plant	Driplex	Jun'07	Apr'10
7.	DM Plant & CW treatment Plant	Driplex	July'08	Apr'10
8.	AC System	ABB	Mar'08	
9.	FO System	BHEL	Included in Main plant order	
10.	C&I System	BHEL	Feb'08	Apr'10
11.	Switch-Gear (LT)/(HT)	ABB	Jul'07	Oct'10
12.	Switchyard & Power Transformer	Areva & BHEL	Jul'07 & May'07	Oct'10 & Oct'10
13.	Main Plant Civil Works	ERA Constructions	Jan'07	Oct'10
14.	Fire Protection System	Minimax	Jan'08	
15.	Insulation			

Name of the Project: ARAVALI STPP UNITS-1,2&3

Executing Agency (Main Plant): BHEL

Capacity : 3x500 MW

	Name of Package	Executing Agency	Date of placement of order (Actual/Ant.)	Date of completion (Contractual)
1.	Coal Handling	TRF	29.01.08(A)	03/10
2.	Ash Handling	DCIPS	30.06.08	
3.	Cooling Tower	Gammon India Ltd	31.01.08(A)	U-1: 02/10, U-2:05/10, U-3:08/10
4.	Chimney	Gammon India Ltd	30.11.07(A)	U-1:
5.	CW System	M/s Jyoti Ltd	09.05.08(A)	
6.	PT Plant	Driplex	12.12.07(A)	
7.	DM Plant	Ion Exchange	02.01.08(A)	
8.	AC System	Blue Star Ltd		
9.	FO System	BHEL Scope		
10.	C&I System	M/s Yogokawa India Ltd		
11.	Switch-Gear (LT)/(HT)	M/s BHEL	27.03.08(A)	
12.	Switchyard & Power transformer	L&T. AREVA	08.02.08 15.01.08	
13.	Main Plant Civil Work	M/s Era Infra Engg.	10.09.07(A)	
14.	Fire Protection System	M/s Mini max GMBH &Co K G Germany and MX system International pvt Ltd	25.04.08(A)	
15.	Insulation			

Name of the Project : KAHALGAON STPS STAGE – II (Ph.I + Ph.II)				
Executing Agency (Main Plant) : M/s BHEL				
Capacity : Ph-I,Unit-5&6(2x500 MW) +Ph-II,Unit-7 (1 x 500 MW).				
	Name of Package	Executing Agency	Date of placement of order (Actual/Ant.)	Date of Completion (contractual)
1	Main Plant Civil Works SG TG	HSCL ERA	July – 2003 (A) Sept. – 2003 (A)	Feb. – 2007 May - 2007
2	Coal Handling	L&T	May – 2004 (A)	May - 2007
3	Ash Handling	Indure	July – 2004 (A)	May – 2007
4	Cooling Tower	Paharpur	June – 2004 (A)	Dec. - 2006
5	Chimney	NBCC	April – 2004 (A)	May - 2007
6	CW System	KBL	March 2004 (A)	Sept. - 2006
7	PT Plant	Degremont	July – 2004 (A)	May 2007
8	DM Plant	Driplex	Nov. 2004 (A)	Dec. 2006
9	AC System	ABB	Oct. – 2004 (A)	Dec. - 2006
10	FO System	BHEL Scope		
11	C&I System	ABB	Sept. 2004 (A)	May - 2007
12	Switch-gear (LT)	GE Power	Nov.- 2004 (A)	Nov. - 2006
13	Switch-gear (HT)	ABB	June – 2004 (A)	Dec.- 2006
14	Switchyard	L & T	July – 2004 (A)	May - 2007
15	Power Transformer	ABB	March – 2004 (A)	Dec.- 2006
16	Fire Protection System	KIDDE India Ltd. Bombay	July – 2004 (A)	Oct. 2006
17	Insulation	BHEL Scope Included in Boiler order.		

All BOPs are common for both phase – I & II except main plant civil works whose details for Ph.-II are as follows:

1	Main Plant Civil Work	HSCL	Feb. – 2004 (A)	June – 2007
Name of the Project : BARH STPP				
Executing Agency (Main Plant) SG: TECHNOPROMEXPORT RUSSIA TG : M/S POWERMACHINE RUSSIA				
Capacity : Unit-1,2&3 (3X 660) MW				
	Name of Package	Executing Agency	Date of placement of order (Actual/Ant.)	Date of Completion (contractual)
1	Main Plant Civil Works SG: TG:	Navyug Engg. Nagarjuna const.Ltd.	Oct – 2005 (A) Nov.02005 (A)	Dec.-2009 July-2010
2	Coal Handling	L & T	Aug.-2006 (A)	Nov.- 2009
3	Ash Handling	DC Industrial Plant Services Ltd.	March – 2006 (A)	July - 2010
4	Cooling Tower	Paharpur	Jan – 2006 (A)	Feb.-2010
5	Chimney	NBCC	Dec. – 2005 (A)	Aug.- 2010
6	CW System	Driplex	March – 2006 (A)	Aug. 2010
7	PT Plant	Driplex	Jan – 2007 (A)	Jan.-2010
8	DM Plant	Driplex	March – 2006 (A)	Aug. - 2010
9	AC System	Blue Star Ltd,	May – 2006 (A)	Jan. - 2010
10	FO System	Techno Elect.& Engg.Co.Ltd.	July – 2006 (A)	May - 2010
11	C&I System	Yokogawa	Aug. – 2007(A)	Dec. – 2010
12	Switch-gear (LT)	C&S Noida	March – 2006 (A)	March – 2010
13	Switch-gear (HT)	ABB	Sept.-2005 (A)	Feb.2010

14	Switchyard	BHEL	March – 2006 (A)	Aug.- 2009
15	Power Transformer	ABB	Oct.- 2005 (A)	Oct.-2010
16	Fire Protection System	Mini Max GMBH & CO. LTD.	March – 2006 (A)	July - 2010
17	Insulation	TPE Russia	March – 2005 (A)	Feb - 2011

Name of the Project : FARAKKA STPS STAGE - III

Executing Agency (Main Plant): M/S BHEL

Capacity : Unit-6 (1X500 MW)

	Name of Package	Executing Agency	Date of placement of order (Actual/Ant.)	Date of Completion (contractual)
1	Main Plant Civil Works	NEC	Feb: - 2007 (A)	March - 2010
2	Coal Handling	Bengal tools pvt ltd	06.05.08(A)	
3	Ash Handling	Indure	July – 2007(A)	Apr. - 2010
4	Cooling Tower	NBCC	Oct-2007 (A)	Feb-2010
5	Chimney	NBCC	March – 2007 (A)	Aug. - 2010
6	CW System	Civil-KBL Mech.-WPIL	Aug.-2007 (A) Aug.-2007(A)	April – 2010 July - 2009
7	PT Plant	Driplex	Sept-2007 (A)	Jan-2010
8	DM Plant	Driplex	July-2008 (A)	
9	AC System	ABB	Sept. – 2007 (A)	Feb - 2010
10	FO System	Civil-NEC Mech.-BHEL	Feb-2007(A) Oct-2006	March-2007 Aug.-2010
11	C&I System	BHEL	24.03.08	June-2010
12	Switch-gear (LT)	GEIL	Aug. – 2007(A)	Sept -2009
13	Switch-gear (HT)	ABB	June – 2007 (A)	Sept -2009
14	Switchyard	AREVA	July – 2007 (A)	Feb. – 2010
15	Power Transformer	BHEL	May – 2007 (A)	Aug. - 2010
16	Fire Protection System	Kidde	02/08	05/10
17	Insulation	BHEL	Oct.-2006 (A)	Aug.-2010

Name of Project : BHILAI EXPANSION POWER PROJECT

Executing Agency (Main Plant) : BHEL

Capacity : 2 x 250 MW

Sl.No	Name of Package	Executing Agency	Date of Placement of Order	Date of Completion (Contractual)
1	Main Plant Civil Work	BHEL/ L & T ECC	31.03.05	U1: 31.05.07 U2: 31.08.07
2	Coal Handling	TRF/BSBK	02.03.06	02.12.07
3	Ash Handling	BHEL-ISG/ M/s Indure	31.03.05	U1: 30.06.07 U2: 29.09.07
4	Cooling Tower	BHEL/ M/s Gammon (I) Ltd.	31.03.05	28.02.07
5	Chimney	BHEL/ M/s Unitech Ltd.	31.03.05	31.03.07
6	CW System	BHEL/ M/s ERA	31.03.05	U1: 31.01.07 U2: 30.04.07
7	PT Plant	BHEL/ M/s Driplex	31.03.05	31.10.06
8	DM Plant	BHEL/ M/s Driplex	31.03.05	30.11.06
9	AC System	BHEL/ M/s Voltas Ltd.	31.03.05	10.04.07
10	FO System	BHEL/ M/s ERA	31.03.05	18.03.07
11	C&I System	BHEL	31.03.05	31.03.07
12	Switchgear (HT/ LT)	BHEL/M/s Siemens	31.03.05	HT: 31.05.07 LT: 15.02.07
13	Switchyard & Power Transformers	Swyd: L&T Power Transformers: BHEL	Swyd: 15.12.05 Power Transformers:	SY: 11.05.07 Power Transformers:

			31.03.05	14.06.07
14	Fire Protection System	BHEL/ M/s Unitech Machines Ltd.	31.03.05	31.05.07
15	Insulation	BHEL/ M/s Nav Bharat	31.03.05	10.04.07
Name of the Project: Sipat STPP Stage-II				
Executing Agency (Main Plant) : M/s BHEL				
Capacity : 2x500 MW				
	Name of Package	Executing Agency	Date of placement of order (Actual /Ant.)	Date of Completion (contractual)
1	Main Plant Civil Work	M/s Sunil Hitec- SG M/s Bhola Singh-TG	30.01.04 27.02.04	12/06 06/07
2	Coal Handling Plant	M/s Thyssenkrupp	07.05.04	04/07
3	Ash Handling Plant	M/s Indure	29.12.04	11/07
4	Cooling Tower	M/s Paharpur	28.05.04	09/07
5	Chimney	M/s NBCC	15.04.04	12/07
6	CW System	M/s KBL	31.7.04	09/07
7	PT Plant	M/s Degremont	15.06.04	11/07
8	DM Plant	M/s Driplex	15.10.04	01/07
9	AC System	-	-	-
10	FO System	-	-	-
11	C&I System	M/s ABB	15.09.04	12/07
12	Switch-gear (LT)/(HT)	M/s ABB	31.08.04	11/07
13	Switchyard & Power Transformer	M/s Alstom	31.08.04	11/07
14	Fire Protection System	-	-	-
15	Insulation	-	-	-
Name of the Project :Sipat STPP Stage-I				
Executing Agency (Main Plant) : M/s BHEL				
Capacity : 3x660 MW				
	Name of Package	Executing Agency	Date of placement of order (Actual /Ant.)	Date of Completion (contractual)
1	Main Plant Civil Work	M/s HSCL-SG M/s ERA consn.-TG	09/04 09/04	11/08 12/08
2	Coal Handling Plant	M/s Krupp, Pune	01/05	12/09
3	Ash Handling Plant	M/s Mahindra	05/05	12/08
4	Cooling Tower	M/s Gammon	12/04	11/08
5	Chimney	M/s Gammon (I) Ltd.	06/04	11/08
6	CW System	M/s KBL	05/06	12/08
7	PT Plant	M/s VA Tech	10/06	12/08
8	DM Plant	-	-	-
9	AC System	M/s ABB	15.04.05	03/08
10	FO System			
11	C&I System	BHEL	04/04	12/09
12	Switch-gear (LT)/(HT)	M/s GE Power	07/05	12/08
13	Switchyard & Power Transformer	M/s Areva BHEL	05/05 10/04	12/08 11/08
14	Fire Protection System	M/s Nohmi Bosai	12/05	12/09
15	Insulation	-	-	-

	Name of the Project: KORBA STPP STAGE-III			
	Executing Agency(Main Plant): BHEL			
	Capacity: 1x500 MW			
	Name of Package	Executing Agency	Date of order (Actual /Ant.)	Date of Completion (contractual)
1.	Main Plant Civil Work	SPML	9/06	5/10
2.	Coal Handling	NCPE	4/07	2/10
3.	Ash Handling	DCIPS	4/07	2/10
4	Cooling Tower	GAMMON	10/07	2/10
5.	Chimney	GAMMON	7/07	2/10
6	CW System (CW Pumps)	KBL	1/07	2/10
7	WPT Plant	GEO MILLER	2/07	2/10
8	DM Plant			
9	AC System			
10	FO System			
11	C&I System	BHEL	02/08	02/10
12	HT Switchgear	ABB	6/07	2/10
13	Switchyard 400KV	AREVA	6/07	2/10
14	Power Transformer	BHEL	6/07	2/10
15	Fire Protection System			
16	Insulation			
	Name of the Project : VALLUR (ENNORE) JV TPP			
	Executing Agency (Main Plant) : M/s BHEL			
	Capacity : Unit-1&2(2x500 MW)			
	Name of Package	Executing Agency	Date of placement of order (Actual/Ant.)	Date of Completion (contractual)
1	Main Plant Civil Works	Gammon	Feb.-2008 (A)	Sept.- 2011
2	Coal Handling	Not yet Awarded	Sept.-2008	
3	Ash Handling	Not yet Awarded	Dec.-2008	
4	Cooling Tower	Not yet Awarded	Jan.-2009	
5	Chimney	Gammon	Feb.-2008 (A)	Feb.-2010
6	CW System	Not yet Awarded	Dec.-2008	
7	PT Plant	Not yet Awarded	Aug.-2008	
8	DM Plant	Not yet Awarded	Oct.-2008	
9	AC System	Not yet Awarded	Aug.-2008	
10	FO System	Not yet Awarded	Sept.-2008	
11	C&I System	Not yet Awarded	Sept.-2008	
12	Switch-gear (LT)	Not yet Awarded	Sept.-2008	
13	Switch-gear (HT)	Not yet Awarded	July.-2008	
14	Switchyard	Not yet Awarded	Sept.-2008	
15	Power Transformer	Not yet Awarded	Sept.-2008	
16	Fire Protection System	Not yet Awarded	Aug.-2008	
17	Insulation			

	Name of the Project : Simhadri STPP STAGE – II			
	Executing Agency (Main Plant) : M/s BHEL			
	Capacity : Unit-3&4(2x500 MW)			
	Name of Package	Executing Agency	Date of placement of order (Actual/Ant.)	Date of Completion (contractual)
1	Main Plant Civil Works	ERA Const.	Aug – 2007 (A)	Feb. – 2011
2	Coal Handling	L&T	Oct – 2007 (A)	Jan - 2011
3	Ash Handling	Indure	Dec-2007 (A)	Jan - 2011
4	Cooling Tower	Gammon	May – 2008 (A)	Feb -2011
5	Chimney	Gammon	Oct– 2007 (A)	May - 2010
6	CW System Civil Works Equipmet Pack.	KBL WPIL	Mar-2008 (A) Oct – 2007 (A)	Aug - 2010 Dec - 2010
7	PT Plant	Driplex	Jan – 2008 (A)	Nov. -2010
8	DM Plant	Driplex	Oct. 2007 (A)	Nov.- 2009
9	AC System	ABB	May – 2008 (A)	Dec -2010
10	FO System	BHEL	Mar – 2007 (A)	June - 2010
11	C&I System	Emerson	May – 2008 (A)	Dec -2010
12	Switch-gear (LT)	GE	Dec – 2007 (A)	Dec - 2010
13	Switch-gear (HT)	ABB	Dec – 2007 (A)	July - 2010
14	Switchyard	Jyoti	May – 2008 (A)	Feb -2011
15	Power Transformer	M/s CGL	Nov – 2007 (A)	Sept.- 2010
16	Fire Protection System	Nohmi Bosai Ltd. Japan. Sub. Contract Unitech Mach	Mar– 2008 (A)	Feb -2011
17	Insulation	BHEL	Mar – 2007 (A)	May - 2011

DVC

	Name of the Project: Mejia TPS Extn. Units-5&6 of DVC			
	Executing Agency (Main Plant): BHEL			
	Capacity: 2x250 MW			
	Name of Package	Executing Agency	Date of placement of order (Actual/Ant.)	Date of Completion (contractual)
1	Coal Handling	M/s B&R (Civil & Structure) M/s Elecon (Mech & E&C)	03.09.2005 31.01.2006	
2	Ash Handling	M/s DCIPS	07.05.2005 (Erection) 23.05.2005 (Supply)	
3	Cooling Tower	M/s Paharpur Cooling Tower	10.08.2005	
4	Chimney	M/s Unitech Ltd.	17.12.2004	
5	CW System	BHEL		
6	PT Plant	M/s Geo Miller	01.06.2005	
7	DM Plant	M/s Driplex	23.07.2005	
8	AC System	M/s ABB Ltd	30.09.2005	
9	FO System	M/s Techno Electric Engg. Co.	25.01.2006	
10	C&I System			
11	Switch-gear (LT)/(HT)	M/s Siemens	22.09.2005	
12	Switchyard & Power Transformer	Different suppliers and BHEL Siemens		
13	Main Plant Civil Work	M/s Simplex Concrete Piles (I) Ltd.	13.10.2004	
14	Fire Protection System	M/s Wormald Fire Systems	02.12.2005	
15	Insulation			
	Name of the Project: Mejia TPS Extn. Units-7&8 of DVC			
	Executing Agency (Main Plant): BHEL			
	Capacity: 2x500 MW			
	Name of Package	Executing Agency	Date of placement of order (Actual/Ant.)	Date of Completion (contractual)
1	Coal Handling	M/S Elecon.	27.07.2007	
2	Ash Handling	M/s IGN	21.01.2008	
3	Cooling Tower	M/s Paharpur	08.08.2007	
4	Chimney	M/s NBCC	08.08.2007	
5	CW System	BHEL		
6	PT Plant	L&T	14.01.2008	
7	DM Plant	L&T	14.01.2008	
8	AC System	ABB	05.03.2008	
9	FO System			
10	C&I System			
11	Switch-gear (LT)/(HT)			
12	Switchyard & Power Transformer	BHEL		
13	Main Plant Civil Work	M/s Prasad Co. Ltd.	08.08.2007	
14	Fire Protection System	WORMOLD	24.04.2008	
15	Insulation	BHEL		

Name of the Project: Chandrapura Thermal Power Station, Unit 7 & 8

Capacity: (250X2)=500 MW

Executing Agency (Main Plant): Bharat Heavy Electricals Ltd.

Sl	Name of Package	Executing Agency	Date of Placement of Order (Actual/Antc.)	Date of Completion(Contractual)
1	Coal Handling Plant	a)Mech.-M/s. Mc Nally Bharat, b)Civil-M/s. NBCC, c) Consultancy-M/s. DCPIL	09.02.2005 /30.04.2005	-NA-
2	Ash Handling Plant	M/s. DCIPS	28.03.2005 /26.04.2005	-NA-
3	Cooling Tower	M/s. Gammon India Ltd.	29.03.2005 /02.09.2005	-NA-
4	Chimney	M/s. Simplex	28.12.2004 /26.04.2005	-NA-
5	CW System			-NA-
6	PT Plant	M/s. Geo Miller	11.02.2005 /01.06.2005	-NA-
7	DM Plant	M/s. Driplex	11.02.2005 /23.07.2005	-NA-
8	AC System	M/s ABB Ltd.	14.07.2005 /30.09.2005	-NA-
9	FO System	M/s Unitech	27.06.2005 /06.02.2006	-NA-
10	C&I System			-NA-
11	Switch –gear(LT/HT)	M/s Siemens	27.06.2005 /22.09.2005	-NA-
12	Switchyard & Power Transformers		-- /21.06.2005	-NA-
13	Main Plant Civil Work		-- /06.01.2005	-NA-
14	Fire Protection System	M/s Unitech Machinery Ltd.	13.09.2005 /08.02.2006	-NA-
15	Insulation			-NA-

Name of the Project: Koderma TPP Units-1&2 of DVC

Executing Agency (Main Plant): BHEL

Capacity: 2x500 MW

Sl.	Name of Package	Executing Agency	Date of placement of order (Actual/Ant.)	Date of Completion (contractual)
1	Coal Handling	M/s L&T	10.03.2008	
2	Ash Handling	M/s Indure	26.05.2008	
3	Cooling Tower	M/s Paharpur Cooling Tower	25.10.2007	12/09
4	Chimney	M/s NBCC	29.04.2008	11/09
5	CW System	BHEL		02/10
6	PT Plant	M/s Kirloskar Brothers Ltd.		01/09
7	DM Plant	M/s Kirloskar Brothers Ltd.		01/09
8	AC System			
9	FO System	BHEL		01/10
10	C&I System			
11	Switch-gear (LT)/(HT)			
12	Switchyard & Power Transformer			
13	Main Plant Civil Work	M/s Navayuge	22.02.2008	
14	Fire Protection System			
15	Insulation	M/s BHEL		

Name of the Project: Durgapur Steel TPP, Units-1&2 of DVC

Executing Agency (Main Plant): BHEL

Capacity: 2x500 MW

	Name of Package	Executing Agency	Date of placement of order (Actual/Ant.)	Date of Completion (contractual)
1	Coal Handling	M/s Thyssen Krupp	27.07.08	03/10 & 06/10
2	Ash Handling	M/s Indure Pvt.Ltd.	26.05.2008	04/10 & 07/10
3	Cooling Tower	M/s PCT	25.10.2007	12/09
4	Chimney	M/s NBCC	29.04.2008	11/09
5	CW System	BHEL		02/10
6	PT Plant	V A Tech	03.04.2008	11/09
7	DM Plant	V A Tech	03.04.2008	11/09
8	AC System			
9	FO System			
10	C&I System			
11	Switch-gear (LT)/(HT)	BHEL		
12	Switchyard & Power Transformer	BHEL		
13	Main Plant Civil Work	M/s Prasad Co. Ltd. & Power Mech for Unit-I & Unit-II Bridge & Roof	08.02.2008 02.02.2008	
14	Fire Protection System			
15	Insulation	BHEL		

Name of the Project: Raghunathpur TPP, Units-1&2 of DVC

Executing Agency (Main Plant): REL

Capacity: 2x 600 MW

	Name of Package	Executing Agency	Date of placement of order (Actual/Ant.)	Date of Completion (contractual)
1	Coal Handling			
2	Ash Handling			
3	Cooling Tower			
4	Chimney	North West Power	22.04.2008	06/10
5	CW System			
6	PT Plant			
7	DM Plant			
8	AC System			
9	FO System	Thermo Systems	07.06.2008	04/10
10	C&I System			
11	Switch-gear (LT)/(HT)			
12	Switchyard & Power Transformer			
13	Main Plant Civil Work			
14	Fire Protection System			
15	Insulation			

NLC

	Name of the Project		Barsingsar Lignite TPP	
	Executing Agency (Main Plant)			BHEL
	Capacity		2x125 MW	
	Name of Package	Executing Agency	Date of placement of order (Actual/Ant.)	Date of Completion (contractual)
1	Lignite Handling	Mc Nally Bharat Engg. co. Ltd	17-Jun-2006	17-Jan-2009
2	Ash Handling	Mahindra Ash Tech Ltd.	2-Aug-2006	Oct'2008
3	Cooling Tower	Gammon India Ltd.	31-May-2006	Feb'2008
4	Chimney	Gammon India Ltd.	31-May-2006	Jan'2008
5	CW System	Kirloskar Brothers Ltd.	17-Jun-2006	17-Dec-2008
6	PT Plant	THERMAX Pune	13-Mar-2006	13-Jul-2008
7	DM Plant	THERMAX Pune	13-Mar-2006	13-Jul-2008
8	AC System	Not yet ordered		
9	FO System	GMW, Chennai	NA	
10	C&I System	BHEL	Included in Main Plant Package	
11	Switch-gear (LT)/(HT)	BHEL	NA	
12	Switchyard & Power Transformer	BHEL	16-Mar-2006	Dec'2008
13	Main Plant Civil Work	Ordered	NA	
14	Fire Protection System	Kirloskar Brothers Ltd.	NA	
15	Insulation	Ordered	NA	
	Name of the Project		Neyveli Exp-II TPP	
	Executing Agency (Main Plant)			BHEL
	Capacity		2x250 MW	
	Name of Package	Executing Agency	Date of placement of order (Actual/Ant.)	Date of Completion (contractual)
1	Lignite Handling	MECON	28-Oct-2005	28-Jun-2008
2	Ash Handling	Mc Nally Bharat Engineering Compant limited	31-May-2006	31-May-2008
3	Cooling Tower	GIL	29-Dec-2005	29-Jan-2008
4	Chimney	GIL	29-Dec-2005	29-Jan-2008
5	CW System	Subash Projects Marketing Ltd	15-Mar-2006	15-Dec-2008
6	PT Plant	DRIPLEX	13-Mar-2006	
7	DM Plant	DRIPLEX	29-Dec-2005	28-Feb-2009
8	AC System	BHEL		
9	FO System	BHEL		
10	C&I System	BHEL		
11	Switch-gear (LT)/(HT)	BHEL		
12	Switchyard & Power Transformer	BHEL	11-Nov-2005	11-Aug-2008
13	Main Plant Civil Work	BHEL		
14	Fire Protection System	Subash Projects Marketing Ltd	15-Mar-2006	15-Dec-2008
15	Insulation	BHEL		

STATE SECTOR
NORTHERN REGION

Name of the Project: DCR Yamuna Nagar TPP

Executing Agency (Main Plant): HPGCL (Shangahi Electric Corporation, China)

Capacity: 2x300=600 MW

Sl	Name of Package	Executing Agency	Date of Placement of Order (Actual/Antc.)	Date of Completion(Contractual)
1	Coal Handling Plant--	Techpro		
2	Ash Handling Plant			
3	Cooling Tower	Paharpur	18.1.06	10.9.06
4	Chimney	Unitech	25.7.05	14.8.07
5	CW System	Unitech		
6	PT Plant	Thermax	29.11.05	31.3.07
7	DM Plant	Thermax	29.11.05	18.5.07
8	AC System	Voltas		
9	FO System	Unitech Machines Ltd.	12.12 .05	7/07
10	C&I System			
11	Switch –gear(LT/HT)			
12	Switchyard & Power Transformers	Siemens ltd.	23.9.05	31.12.06
13	Main Plant Civil Work	Gannon Dunkerly	8.9.05	8.5.07
14	Fire Protection System	Agnice		
15	Insulation			

Name of the Project: Hissar TPP

Executing Agency (Main Plant): HPGCL, REL

Capacity: 600X2=1200 MW

Sl	Name of Package	Executing Agency	Date of Placement of Order (Actual/Antc.)	Date of Completion (Contractual)
1	Coal Handling Plant	Elecon	4.4.07	
2	Ash Handling Plant	Indure	6.3.07	
3	Cooling Tower	Paharpur	26.3.07	
4	Chimney	North West Power Construction Co. China	1.3.07	
5	CW System	Kirloskar Brothers	12.3.07	
6	PT Plant	Thermax	10.2.07	
7	DM Plant	Thermax	26.2.07	
8	AC System	Voltas	16.5.07	
9	FO System	Techno Electric	12.3.07	
10	C&I System			
11	Switch –gear(LT/HT)	ABB	2.4. 07(HT) 18.7. 07(LT)	
12	Switchyard & Power Transformers	Areva T&D Ltd	3.2. 07	
13	Main Plant Civil Work	Ordered on various companies.		
14	Fire Protection System	Agnice Fire Protection Ltd,Chennai.	12.4. 07	
15	Insulation	SEC, China		

Name of the Project: GHPPP, Lehra Mohabat

Executing Agency (Main Plant): Bharat Heavy Electricals Ltd.

Capacity: 250X2=500 MW

SI	Name of Package	Executing Agency	Date of Placement of Order (Actual/Antc.)	Date of Completion(Contractual)
1	Coal Handling Plant	Elecon Engg.	2/05	
2	Ash Handling Plant	Mecawber Beekay	2/05	
3	Cooling Tower	Paharpur	31. 5. 05	
4	Chimney	Unitech	30.11.04	
5	CW System			
6	PT Plant	Clear Water, New Delhi		
7	DM Plant	Driplex water Engg.		
8	AC System	Blue Star		
9	FO System	BHEL		
10	C&I System	BHEL		
11	Switch – gear(LT/HT)	LT- L & T HT- BHEL		
12	Switchyard & Power Transformers	GDC		
13	Main Plant Civil Work	SG: Gannon Dunkerly TG: Bridge & Roof	11.10.04 29.11.04	
14	Fire Protection System	Steelage, Bombay	10/05	
15	Insulation	BHEL		

Name of the Project: Giral Lignite TPP, St.-II

Executing Agency (Main Plant): Bharat Heavy Electricals Ltd.

Capacity: 1x125 MW

SI	Name of Package	Executing Agency	Date of Placement of Order (Actual/Antc.)	Date of Completion(Contractual)
1	Lignite Handling Plant	Zuberi Engg. Co.	19.6.07	
2	Ash Handling Plant	Mecawber Beekay	24.11.06	
3	Cooling Tower	Paharpur Cooling Tower	26.10.06	
4	Chimney	Gammon India Ltd.	29.12.06	
5	CW System	WPIL Ltd.		
6	PT Plant	TPL		
7	DM Plant			
8	AC System	Voltas Ltd	28.3.07	
9	FO System			
10	C&I System	ABB Ltd		
11	Switch – gear(LT/HT)	ABB Ltd	19.9.06	
12	Switchyard & Power Transformers	ABB Ltd BHEL (GT & ST)	29.9.06	
13	Main Plant Civil Work			
14	Fire Protection System	Safex Fire Services	12.2.07	
15	Insulation	BHEL		

Name of the Project: Chhabra TPPU-1&2

Executing Agency (Main Plant): Bharat Heavy Electricals Ltd.

Capacity: 250X2=500 MW

Sl	Name of Package	Executing Agency	Date of Placement of Order (Actual/Antc.)	Date of Completion(Contractual)
1	Coal Handling Plant	Techpro System Ltd.	1.11.06	18 months
2	Ash Handling Plant	Mecawber Beekay, Gurgaon	24.5.06	
3	Cooling Tower	Paharpur	14.11.06	19 months
4	Chimney	Gammon (I) Ltd.	26.10.06	20 months
5	CW System	Puj Llyod, Pumps-Kirlosker		
6	PT Plant	Thermax Pune		
7	DM Plant	Thermax Pune		
8	AC System	SK Systems, Delhi		
9	FO System	Raunaq Indutries	11.6.07	LDO-1/08, HFO-3/08
10	C&I System	ILK, Kota	30.3.07	
11	Switch – gear(LT/HT)	Siemens		
12	Switchyard & Power Transformers	Siemens (I) Ltd. Gen. Transformers-BHEL	16.3.07	220KV- 10 months 400KV- 15.5 months
13	Main Plant Civil Work	TG & SG: Emerald Industries		
14	Fire Protection System	Kidde India Ltd.	12.4.07	
15	Insulation	BHEL		

Name of the Project: Kota TPS St.-V, U-7

Executing Agency (Main Plant): Bharat Heavy Electricals Ltd.

Capacity: 1x195 MW

Sl	Name of Package	Executing Agency	Date of Placement of Order (Actual/Antc.)	Date of Completion(Contractual)
1	Coal Handling Plant	TPL	12.10.06	11.9.08
2	Ash Handling Plant	TPL	12.10.06	11.9.08
3	Cooling Tower	Paharpur Cooling Towers	12.10.06	11.9.08
4	Chimney	Shre Vijay Engg	12.10.06	11.9.08
5	CW System	TPL	12.10.06	11.9.08
6	PT Plant	Thermax		
7	DM Plant	Existing facilities		
8	AC System		12.10.06	11.9.08
9	FO System	BHEL	15.6.06	15.11.08
10	C&I System	ILK	30.3.07	
11	Switch – gear(LT/HT)	ABB	12.10.06	11.9.08
12	Switchyard & Power Transformers	TPL & BHEL	12.10.06 & 15.6.06	11.9.08 & 15.11.08
13	Main Plant Civil Work	Good will	12.10.06	11.9.08
14	Fire Protection System	Unitech Machines	12.10.06	11.9.08
15	Insulation	Rockwool		

Name of the Project: Suratgarh TPP, U-6

Executing Agency (Main Plant): Bharat Heavy Electricals Ltd.

Capacity: 1x250 MW

Sl	Name of Package	Executing Agency	Date of Placement of Order (Actual/Antc.)	Date of Completion(Contractual)
1	Coal Handling Plant	Indure	18.9.06	
2	Ash Handling Plant	Mecawber Beekay		
3	Cooling Tower	Indure		
4	Chimney	Simplex		
5	CW System	Indure		
6	PT Plant	Existing facilities		
7	DM Plant	Existing facilities		
8	AC System			
9	FO System	Existing facilities		
10	C&I System	IL Kota		
11	Switch – gear(LT/HT)	Indure		
12	Switchyard & Power Transformers	Indure	29.3.07	
13	Main Plant Civil Work	Indure		
14	Fire Protection System			
15	Insulation	BHEL		

Name of the Project: HARDUAGANJ EXTN. TPP UNITS-5&6

Executing Agency (Main Plant): BHEL

Capacity : 2x250 MW

	Name of Package	Executing Agency	Date of placement of order (Actual/Ant.)	Date of completion (Contractual)
1.	Coal Handling	Thyssenkrupp industries pvt.ltd.	9/5/08	9/3/10
2.	Ash Handling			
3.	Cooling Tower (ND)			
4.	Chimney	NBCC	01.06.2007	03/09
5.	CW System	CW Pumps-Flowmore Industries Pvt.ltd	3/5/08	3/2/10
6.	PT Plant	Driplex Water Engg.Pvt.ltd.	14/5/08	14/3/10
7.	DM Plant	Driplex Water Engg.Pvt.ltd.	14/5/08	14/3/10
8.	AC System			
9.	FO System			
10.	C&I System	BHEL	26.03.08	
11.	Switch-Gear (LT)/(HT)	HT-ABB LT-G.E.I.Pvt.Ltd.	HT-13/5/08 ordered	13/12/09
12.	Switchyard & Power Transformer	Power Transformer- Emco Pvt.ltd.	13/3/08	13/12/09
13.	Main Plant Civil Works	BHEL	28.06.06	07/09 11/09
14.	Fire Protection System			
15.	Insulation			

Name of the Project: Parichha TPS Extn. St.-II U-5&6

Executing Agency (Main Plant): Bharat Heavy Electricals Ltd.

Capacity: 2x250=500 MW

Sl	Name of Package	Executing Agency	Date of Placement of Order (Actual/Antc.)	Date of Completion(Contractual)
1	Coal Handling Plant (Extension of existing CHP of u-3&4)	REL	29.01.07 Zero date:23.02.07	21.10.07
2	Ash Handling Plant	REL	29.01.07 Zero date:23.02.07	13.02.08
3	Cooling Tower	REL	29.01.07 Zero date:23.02.07	02.01.08
4	Chimney	NBCC	01.06.07	21 months from LOI
5	CW System	REL	29.01.07 Zero date:23.02.07	31.12.08
6	PT Plant	REL	29.01.07 Zero date:23.02.07	29.11.08
7	DM Plant	REL	29.01.07 Zero date:23.02.07	07.09.08
8	AC System	REL	29.01.07 Zero date:23.02.07	17.10.08
9	FO System	REL	29.01.07 Zero date:23.02.07	28.07.08
10	C&I System	REL	29.01.07 Zero date:23.02.07	18.12.08
11	Switch –gear(LT/HT)	REL	29.01.07 Zero date:23.02.07	29.10.08 &07.09.08
12	Switchyard & Power Transformers	Areva T&D India Ltd.	1.04.08	
13	Main Plant Civil Work	BHEL	28.06.06 Zero date: 04.08.06	35 months for U-5 & 39 months for U-6.from zero date
14	Fire Protection System	REL	29.01.07 Zero date:23.02.07	08.11.08
15	Insulation	Included in above packages		

WESTERN REGION

Name of the Project: KORBA EAST TPS ST-5 Unit-1&2					
Executing Agency (Main Plant): BHEL(EPC)					
Capacity: 2x250MW					
	Name of Package	Executing Agency	Date of placement of order (Actual/Ant.)	Date of Completion (contractual)	Date of Completion (Actual/Ant.)
1	Main Plant Civil Work	NBCC	10.8.04	1.11.07	31.3.08
2	Coal Handling	L&T	30.9.05	24.3.07	28.2.08
3	Ash Handling	MACAWBER BEEKAY	11.11.05	26.2.07	28.2.08
4	Cooling Tower	PAHARPUR	3.2.06	23.11.06	31.12.07
5	Chimney	NBCC	15.12.04	6.2.07	8/07 (A)
6	CW PIPING	TECNOFAB	25.8.05	24.8.06	U-1: COMPL. U-2 :20.11.07
7	PT Plant	CLEAR WATER	2.12.05	18.6.06	28.2.08
8	DM Plant	DOSHION EXCHANGE	14.11.05	18.6.06	15.12.07
9	AC System				
10	FO System	TECNOFAB ENGG	24.2.06	22.12.06	30.12.07
11	C&I System	POWERTRONICS	1.9.06	22.3.07	31.12.07
12	Switch-gear (LT/HT)	MUKUND	1.9.06	17.2.07	U-1&2: HT-COMPL. U-2 :LT 30.3.08
13	Switchyard	TBG	15.12.05	15.11.06	U-1: COMPL BAL: 31.12.07
14	Power Transformer	PRV CONST.	1.9.06	16.2.07	U-1: COMPL U-2 :31.1.08
15	Fire Protection System	NEW FIRE ENGG	22.3.06	14.4.07	28.3.08
16	Boiler Insulation	U-1: POWERMECH U-2: MECH ENG	2.8.05 14.7.05	22.11.06 24.3.07	11/07&2/08

Name of the Project: AMARKANTAK TPS EXTN. U-5				
Executing Agency (Main Plant): BHEL				
Capacity: 210MW				
	Name of Package	Executing Agency	Date of placement of order (Actual/Ant.)	Date of Completion (contractual)
1	Main Plant Civil Work	M/S SNC, Bangalore	08.07.05	Jan-07
2	Coal Handling	Mech- M/S TRF Civil-M/S Simplex	11.05.06 19.08.06	Feb-07
3	Ash Handling	M/S Indure	14.07.06	May-07
4	Cooling Tower	M/S Paharpur	24.04.06	Nov-06
5	Chimney	M/S GDCL	23.01.07	Dec-2006
6	CW System	M/S SNC/ BHEL	08.07.06	Dec-2006
7	PT Plant	M/S Driplex	27.03.06	Dec-2006
8	DM Plant	M/S Doshilion Exchange	10.03.07	Dec-2006
9	AC System	M/S Blue Star	18.09.06	Oct-2006
10	FO System	M/S Techno Election Kolkata	03.07.06	Dec-2006
11	C&I System	Erection – M/S KSL Technocrat	18.04.07	Feb-2007
12	Switch-gear (LT/HT)	Erection – M/S PRV Chennai	10.04.07	Dec-2006
13	Switchyard	Civil Works – M/S J.N Singh	17.04.07	Jan-07
14	Power Transformer	Civil Works – M/S J.N Singh	17.04.07	Jan-07
15	Fire Protection System	M/S New Fire Mumbai	18.07.06	Oct'06
16	Insulation	M/S Padma Insulation	06.03.06	

Name of the Project: Sanjay Gandhi TPS Extension, Unit- 5				
Executing Agency (Main Plant) : M/s BHEL				
Capacity : 1x 500 MW				
	Name of Package	Executing Agency	Date of placement of order (Actual/Ant.)	Date of Completion (contractual)
1	Main Plant Civil Work	M/s B & R (I) Ltd.,	11.11.03	N.A.
2	Coal Handling	M/s TRF, Jamshedpur	12.10.04	30.8.06
3	Ash Handling	M/s UCC, Kol kata	11.11.04	30.9.06
4	Cooling Tower	Once through system		
5	Chimney	M/s Unitech Ltd., Gurgaon	12.1.04	N.A.
6	CW System	M/s ERA Construction	21.5.06	31.12.06
7	PT Plant	M/s Geo Miller, New Delhi	21.1.05	N.A.
8	DM Plant	M/s Doshion, Ahmedabad	21.1.05	N.A.
9	AC System	M/s Blue Star, Mumbai	31.1.05	31.7.06
10	FO System	M/s Techno Electric, Kolkata	22.3.05	31.7.06
11	C&I System	M/s BHEL ,EDN Bangalore	BHEL own unit	-
12	Switch-gear HT/LT	M/s BHEL, SCS, Bhopal- HT M/s Control & Schematic, Hyderabad-LT	BHEL own unit 10.6.05	-. -
13	Switchyard &Power Transformer	M/s BHEL Bhopal	BHEL own unit	-
14	Fire Protection System	M/s Vijay Fire, Mumbai	21.2.05	N.A.
15	Insulation	M/s Techno Fab, Hyderabad	-	-.

Name of the Project : Kutch Lignite TPS Extn. Unit-4				
Executing Agency (Main Plant) : M/s BHEL				
Capacity : 75 MW				
	Name of Package	Executing Agency	Date of placement of order (Actual/Ant.)	Date of Completion (contractual)
1	Main Plant Civil Work	M/s Bholasingh Jaiprakash Const. Ltd. Vadodara	29.11.04	23.11.05
2	Lignite & Lime Handling Plant	M/s FFE Minerals Pvt. Ltd. Chennai	29.6.06	18.8.07
3	Ash Handling	M/s Energo, Engg .Projects Ltd., New Delhi	26.3.07	26.11.07
4	Cooling Tower	M/s Paharpur Cooling Tower Ltd., Calcutta	3.7.06	11.4.07
5	Chimney	Existing Chimney of unit-2 will be utilized for unit-4		
6	CW System	M/s Kirloskar Brothers Ltd., Pune	28.3.06	12.10.07
7	PT Plant	M/s Doshion Ltd., Ahmedabad	15.2.07	07.08.07
8	DM Plant	Existing DM Plant is adequate		
9	AC System	M/s Voltas Ltd., Ahmedabad	23.6.06	12.01.07
10	FO System	M/s Zuberi Engg. Co., Jaipur	22.6.06	12.11.06
11	C&I System	Included in BHEL scope		
12	Switch-gear LT/HT	HT-M/s BHEL LT-M/s Siemens	HT-2.4.06 LT-28.3.06	16.04.06 28.03.07
13	Switchyard & Power Transformer	Included in BHEL scope		
14	Fire Protection System	M/s Mehta & Associate, Ahmedabad	14.11.06	20.10.07
15	Insulation	Included in BHEL scope		

Name of the Project: Surat Lignite Power Plant (SLPP) – 2x125 MW Expansion Project, Unit-3&4

Executing Agency (Main Plant): BHEL

Capacity : 2x125 MW

	Name of Package	Executing Agency	Date of placement of order (Actual/Ant.)	Date of Completion (contractual)
1	Main Plant Civil Work	BHEL/JMC	19.10.2006	09/08
2	Coal Handling	BHEL/Elecon	02.07.2007	07/08
3	Ash Handling	BHEL/UCC	23.03.2007	06/08
4	Cooling Tower	BHEL/ Gammon India Ltd.	12.10.2007 (A)	05/08
5	Chimney	BHEL/Gammon	16.08.2007	05/08
6	CW System	BHEL/ M/s Bridge & Roof (civil package)	CW Pumps: BHEL-Hyderabad In house. Other Bought out items ordering under progress.	06/08
7	PT Plant	BHEL/ Doshi Ion	08.10.2007 (A)	06/08
8	DM Plant	BHEL/ Doshi Ion	08.10.2007 (A)	06/08
9	AC System	BHEL/	08.10.2007 (Ant.)	03/08
10	FO System	BHEL/ -	Extension of existing system. 15.12.2007 (Ant.)	05/08
11	C&I System	BHEL	BHEL-EDN, Bangalore Inhouse	06/08
12	Switch-gear LT/HT	BHEL/ M/s C & S.	LT Switchgear – order placed on M/s C & S. HT switchgear – BHEL, Bhopal Inhouse	04/08
13	Switchyard & Power Transformer	BHEL/ -	Switchyard-Bought out items ordering under progress. Power Transformer – BHEL Jhansi Inhouse	10/07
14	Fire Protection System	BHEL/New Fire Engrs.	11.09.2007	04/08
15	Insulation	BHEL	BHEL has rate contract with Vendor	-

Name of the Project : New Parli TPP, Unit-2				
Executing Agency (Main Plant) : M/s BHEL				
Capacity : 250 MW				
	Name of Package	Executing Agency	Date of placement of order (Actual /Ant.)	Date of Completion (contractual)
1	Main Plant Civil Work	M/s Metcon	16.03.07	09/09
2	Coal Handling Plant (Bunker Belt Extn.)	Sunil Hitech	12/07	10/08
3	Ash Handling Plant	McNally Bharat	05.10.07	04/09
4	Cooling Tower	Gammon India Ltd.	13.04.07	10/08
5	Chimney (Only Flue for Chimney)	McNally Bharat	10/07	06/08
6	CW System	M/s Kaulgud Constrn.	13.09.07	12/08
7	PT Plant	M/s Hydro Air	16.08.07	11/08
8	DM Plant	Order is being placed Shortly	10/07	03/09
9	AC System	Order is being placed Shortly	10/07	10/08
10	FO System	Yet to be placed	-	-
11	C&I System	BHEL/ Individual BOPs	-	-
12	Switch-gear (HT)/ (LT)	BHEL/ GE India	- 08.10.07	- 08/08
13	Switchyard & Power Transformer	Yet to be placed	-	-
14	Fire Protection System	Unitech Machines	20.10.07	03/09
15	Insulation	Yet to be placed	-	-
Name of the Project : Paras TPP Expansion, Unit-2				
Executing Agency (Main Plant) : M/s BHEL				
Capacity : 250 MW				
	Name of Package	Executing Agency	Date of placement of order (Actual /Ant.)	Date of Completion (contractual)
1	Main Plant Civil Work	M/s Pratibha Constructions	10.04.07	11/08
2	Coal Handling Plant (Bunker Belt Extn.)	Sunil Hitech		
3	Ash Handling Plant	McNally Barat	10/07	03/09
4	Cooling Tower	Gammon India Ltd.	13.04.07	11/08
5	Chimney(Flue for Chimney)	Gammon India Ltd.	05/08	12/08
6	CW System	Vijaywargi & Sons	13.09.07	12/08
7	PT Plant	M/s Gondwana Engg.	06.06.07	09/08
8	DM Plant	Under scrutiny	11/07	04/09
9	AC System	Blue star	10/07	10/08
10	FO System	Yet to be placed	-	-
11	C&I System	BHEL/ Individual BOPs	-	-
12	Switch-gear (HT)/ (LT)	BHEL/ G.E. India	- 08.10.07	- 08/08
13	Switchyard & Power Transformer	Yet to be placed	-	-
14	Fire Protection System	Mehta & Associates	10/07	03/09
15	Insulation	Yet to be placed	-	-

	Name of the Project: Bhusawal TPS Expansion, Unit-1 &2			
	Executing Agency (Main Plant) : M/s BHEL			
	Capacity : 2x500 MW			
	Name of Package	Executing Agency	Date of placement of order (Actual/Ant.)	Date of Completion (contractual)
1	Main Plant Civil Work	Orders for all the BOPs on EPC basis are placed on M/s TPL on 5.11.07		
2	Coal Handling Plant			
3	Ash Handling Plant			
4	Cooling Tower			
5	Chimney			
6	CW System			
7	PT Plant			
8	DM Plant			
9	AC System			
10	FO System			
11	C&I System			
12	Switch-gear (LT)/(HT)			
13	Switchyard & Power Transformer			
14	Fire Protection System			
15	Insulation			

	Name of the Project: KhaperkhedaTPS Expansion Project, Unit-1			
	Executing Agency (Main Plant) : M/s BHEL			
	Capacity : 1x500 MW			
	Name of Package	Executing Agency	Date of placement of order (Actual/Ant.)	Date of Completion (contractual)
1	Main Plant Civil Work	Order placed on M/s BGR		
2	Coal Handling Plant	Orders for all the BOPs have been placed on M/s GEA Energy Chennai on EPC basis.		
3	Ash Handling Plant			
4	Cooling Tower			
5	Chimney			
6	CW System			
7	PT Plant			
8	DM Plant			
9	AC System			
10	FO System			
11	C&I System			
12	Switch-gear (LT)/(HT)			
13	Switchyard & Power Transformer			
14	Fire Protection System			
15	Insulation			

SOUTHERN REGION

Name of the Project

Kakatiya Thermal power project:

Executing Agency (EPC):

M/S BHEL

Capacity:

1x500MW

	Name of Package	Executing Agency	Date of placement of order (Actual/Ant.)	Date of Completion (contractual)
1	Coal Handling Plant	All BOPs including civil works are placed on M/S BGR Energy System (India) Ltd.	28.09.2006 (A)	28.02.2009
2	Ash Handling			
3	Cooling Tower			
4	Chimney			
5	CW System			
6	PT Plant			
7	DM Plant			
8	AC System			
9	FO System			
10	C&I System			
11	Switch-gear (LT)/(HT)			
12	Switchyard & Power Transformer			
13	Main Plant Civil Work			
15	Fire Protection System			
14	Insulation			
	Name of the Project		Vijaywada Thermal Power Project	
	Executing Agency		BHEL	
	Capacity		1x500 MW	
	Name of Package	Executing Agency	Date of placement of order (Actual/Ant.)	Date of Completion (contractual)
1	Coal Handling	All BOPs including civil works are placed on M/S BGR Energy System (India) Ltd.	04.05.2006 (A)	07/2008
2	Ash Handling			
3	Cooling Tower			
4	Chimney			
5	CW System			
6	PT Plant			
7	DM Plant			
8	AC System			
9	FO System			
10	C&I System			
11	Switch-gear (LT)/(HT)			
12	Switchyard & Power Transformer			
13	Main Plant Civil Work			
15	Fire Protection System			
14	Insulation			

	Name of the Project		North Chennai TPS Stage -III	
	Executing Agency (Main Plant) : BHEL			
	Capacity : (2X 600 MW)			
	Name of Package	Executing Agency	Date of placement of order (Actual/Ant.)	Date of Completion (contractual)
1	Coal Handling	Main Plant package (EPC) contract awarded to BHEL on 18.02.2008 for unit –I. BHEL is yet to place orders for BOPs to executing / sub agencies.		
2	Ash Handling			
3	Cooling Tower			
4	Chimney			
5	CW System			
6	PT Plant			
7	DM Plant			
8	AC System			
9	FO System			
10	C&I System			
11	Switch-gear (LT)			
12	Switch-gear (HT)			
13	Switchyard & Power Transformer			
14	Power Transformer			
15	Main Plant Civil Work			
16	Fire Protection System			
17	Insulation			

	Name of the Project		Valuthur GTPP Ph-II	
	Executing Agency (Main Plant) : BHEL			
	Capacity : (GT 59.8 + ST 32.4) MW			
	Name of Package	Executing Agency	Date of placement of order (Actual/Ant.)	Date of Completion (contractual)
1	Coal Handling	Not Applicable		
2	Ash Handling	Not Applicable		
3	Cooling Tower	Not Applicable		
4	Chimney (Main Stack) (Bypass Stack)	BGR/Alstom India Ltd. BGR/Fouress Engg. Ltd.	29-May-2006 29-May-2006	29-Nov-2007 29-Nov-2007
5	CW System	BGR/Mech.Fab/ Elect. System.	29-May-2006	29-Nov-2007
6	PT Plant	BGR/ Elect. System.	29-May-2006	29-Nov-2007
7	DM Plant	BGR/ Elect. System.	29-May-2006	29-Nov-2007
8	AC System	BGR/ Pleasant System.	29-May-2006	29-Nov-2007
9	FO System	Not Applicable		
10	C&I System	BGR/ Siemens/Ansaldo/Elmatics	29-May-2006	29-Nov-2007
11	Switch-gear (LT)/(HT)	BGR/Ambal System/Elect. System	29-May-2006	29-Nov-2007
12	Switchyard & Power Transformer	BGR/Ambal System/Elect. System	29-May-2006	29-Nov-2007
13	Main Plant Civil Work	BGR/ GDC Ltd.	11-Dec-2006	10-Jan-2008
14	Fire Protection System	BGR/ Agnice Fire Protection.	29-May-2006	29-Nov-2007
15	Insulation	BGR/Alstom India Ltd.	29-May-2006	29-Nov-2007

	Name of the Project		RaichurTPP-U-8	
	Executing Agency		KPCL	
	Executing Agency (Main Plant)		BHEL	
	Capacity		250 MW	
	Name of Package	Executing Agency	Date of Placement of Order (Actual/Ant.)	Date of Completion (Contractual)
1	Coal Handling			
2	Ash Handling	M/s Techpro Ash Tech. Ltd.,Pune	28.05.08	28.11.09
3	Cooling Tower	M/s NBCC, New Delhi	27.06.07	25.06.09
4	Chimney	M/s Gammon India Ltd	03.10.07	02.08.09
5	CW System	M/s General Mechanical works pvt ltd	06.12.07	05.07.09
6	PT Plant	M/s Perfect	02.06.08	01.08.09
7	DM Plant	Existing		
8	AC System	M/s IDMC	16.06.08	15.02.10
9	FO System	M/s BHEL		29.07.09
10	C&I System			
11	Switch-gear (LT)/(HT)	M/s Control Schematic(LT) M/s ABB(HT)	25.04.08(LT) 25.04.08(HT)	16.09.09(LT) 16.10.09(HT)
12	Switchyard & Power Transformer			
13	Main Plant Civil Work	M/s SNC power Corp. Pvt. Ltd. (Bangalore)	27.06.07	26.10.09
14	Fire Protection System	M/s GMW	24.04.08	24.12.09
15	Insulation	M/s BHEL		29.09.09

	Name of the Project		Bellary TPS-1	
	Executing Agency		KPCL	
	Executing Agency (Main Plant)		BHEL (EPC)	
	Capacity		500 MW	
	Name of Package	Executing Agency	Date of placement of order (Actual/Ant.)	Date of Completion (contractual)
1	Coal Handling	Promac	27.04.04	28.11.06
2	Ash Handling	Indure	23.02.05	28.11.05
3	Cooling Tower	GIL	09.01.04	28.08.06
4	Chimney	GIL	09.01.04	28.07.06
5	CW System	Sunga Erectors	21.11.05	28.09.06
6	PT Plant	Geo Miller	06.06.05	28.09.06
7	DM Plant	Ion Exchange	26.09.06	26.03.07
8	AC System	ABB Ltd.	04.03.05	28.11.06
9	FO System	Techno Elec. & Engg. Ltd.	17.06.05	28.09.06
10	C&I System	BHEL	08/06	28.11.06
11	Switch-gear (LT)/(HT)	BHEL(HT) Control&Switchgear(LT)	01.02.06(HT) 24.07.06(LT)	28.09.06(HT) 28.09.06(LT)
12	Switchyard & Power Transformer	BHEL	26.09.05	28.11.06
13	Main Plant Civil Work	SNC	09.12.03	28.09.06
14	Fire Protection System	Wormaid	14.02.05	28.12.06
15	Insulation	Kurup Engineers	16.06.06	16.06.07
	Name of the Project		Bellary TPS-2	
	Executing Agency		KPCL	
	Executing Agency (Main Plant)		BHEL (EPC)	
	Capacity		500 MW	
	Name of Package	Executing Agency	Date of placement of order (Actual/Ant.)	Date of Completion (contractual)
1	Coal Handling			
2	Ash Handling			
3	Cooling Tower			
4	Chimney			
5	CW System			
6	PT Plant			
7	DM Plant			
8	AC System			
9	FO System			
10	C&I System	M/s BHEL	11/09	08/10
11	Switch-gear (LT)/(HT)	M/s BHEL	10/09	06/10
12	Switchyard & Power Transformer	M/s BHEL	12/08	09/10
13	Main Plant Civil Work	M/s SNC Power Ltd.,		09/10
14	Fire Protection System			
15	Insulation			

EASTERN REGION

Name of the Project: SANTALDIH TPP UNIT-5

Executing Agency (Main Plant): BHEL

Capacity : 250 MW

	Name of Package	Executing Agency	Date of placement of order (Actual/Ant.)	Date of completion (Contractual)
1.	Coal Handling	Mc Nally Bharat Engg. Co. Ltd.,	19.10.2004	18.11.2006 (1st Stream) 18.01.2007
2.	Ash Handling	UCC	10.08.2005	
3.	Cooling Tower			
4.	Chimney	Gannon Dunkerly	08.04.2005	
5.	CW System (Raw water make-up system from Panchet Dam to Plant boundary wall. Balance works i.e.inside the plant is BHEL's scope)	Subhash Projects & Marketing Ltd.,	22.09.2004	27.01.2006
6.	PT Plant			
7.	DM Plant			
8.	AC System			
9.	FO System			
10.	C&I System	BHEL		
11.	Switch-Gear (LT)/(HT)	BHEL		
12.	Switchyard & Power Transformer	BHEL		
13.	Main Plant Civil Works (Blr & ESP) Power House	Shapoorji & Pallonji Simplex	22.02.2005 10.03.2005	
14.	Fire Protection System			
15.	Insulation			

Name of the Project: SANTALDIH TPP Extn.UNIT-6

Executing Agency (Main Plant): BHEL

Capacity : 250 MW

	Name of Package	Executing Agency	Date of placement of order (Actual/Ant.)	Date of completion (Contractual)
1.	Coal Handling			
2.	Ash Handling			
3.	Cooling Tower			
4.	Chimney			
5.				
6.	PT Plant			
7.	DM Plant			
8.	AC System			
9.	FO System			
10.	C&I System			
11.	Switch-Gear (LT)/(HT)			
12.	Switchyard & Power Transformer			
13.	Main Plant Civil Works			
14.	Fire Protection System			
15.	Insulation			

Name of the Project: Bakreswar TPS Extn. Unit-4&5 (2x210 MW)				
Executing Agency (Main Plant): WBPDCCL				
Capacity: 420 MW				
	Name of Package	Executing Agency	Date of placement of order (Actual/Ant.)	Date of Completion (contractual)
1	Coal Handling	L&T	12/2004	03/2007
2	Ash Handling	Indure		
3	Cooling Tower	L&T		
4	Chimney	L&T	31.05.2005	
5	CW System	Bridge & Roof		
6	PT Plant	Driplex		
7	DM Plant	Ion Exchange		
8	AC System	ABB		
9	FO System	Techno Electric		
10	C&I System	Cheming, South China		
11	Switch-gear (LT)/(HT)	Both HT & LT included in MPP		
12	Switchyard & Power Transformer	TBG Fuji Electric, Japan		
13	Main Plant Civil Work	Bridge & Roof		
14	Fire Protection System	Kittey India		
15	Insulation	Lloyd		
MPP: Main Plant Package				
Name of the Project: Sagardighi TPP Extn. Unit-1&2 (2x300 MW)				
Executing Agency (Main Plant): WBPDCCL				
Capacity: 600 MW				
1	Coal Handling	McNally Bharat Engg. Co. Ltd	19.10.2004	
2	Ash Handling	DCIPS	15.09.2005	
3	Cooling Tower	Paharpur Cooling Tower Ltd.	29.04.2005	
4	Chimney	Simplex Concrete Piles (I) Ltd.	04.08.2005	
5	CW System	Pumps: Chengsha Pumps Co. Ltd.	15.07.2005	
6	PT Plant	L&T	27.01.2005	
7	DM Plant	L&T	27.01.2005	
8	AC System	Zhejiang Sharmgten Industrial Co.	30.08.2005	
9	FO System	Huanggong Machining Group Co. Ltd	13.03.2006	
10	C&I System	ABB, China	26.02.2006	
11	Switch-gear (LT)/(HT)	6.6 kV Beijing Beikai Electric Co. Ltd.	30.07.2006	
12	Switchyard & Power Transformer	CTS: Arevai PTS: Zidm Power Capacitor Co. Ltd.	16.12.2005 29.11.2005	
13	Main Plant Civil Work	Simplex		
14	Fire Protection System	Sureland Industrial Fire Safety Co. Ltd.	28.12.2005	
15	Insulation			

	Name of the Project: Durgapur TPS Extn. Unit-7 of The Durgapur Projects Ltd.			
	Executing Agency (Main Plant): M/s Dongfang Electric Corporation, China			
	Capacity: 1x300 MW			
	Name of Package	Executing Agency	Date of placement of order (Actual/Ant.)	Date of Completion (contractual)
1	Coal Handling	McNally Bharat Engg.	23.11.2004	Dec,2006
2	Ash Handling	Indure Ltd.	Oct-05	23.11.2006
3	Cooling Tower	Paharpur Cooling Tower Ltd.	27.05.2005	27.10.2006
4	Chimney	DEC Chimney Team	31.07.2005	30.10.2006
5	CW System	L&T (ECC)	17.09.2005	31.12.2006
6	PT Plant	S.N. Nandy & Co.		
7	DM Plant	Subir Engg. Works Pvt. Ltd.		
8	AC System	L&T (ECC)	17.09.2005	31.12.2006
9	FO System	L&T (ECC)	17.09.2005	31.12.2006
10	C&I System	L&T (ECC)	17.09.2005	31.12.2006
11	Switch-gear (LT)/(HT)	L&T (ECC)	17.09.2005	31.12.2006
12	Switchyard & Power Transformer	L&T (ECC)	17.09.2005	31.12.2006
13	Main Plant Civil Work	L&T (ECC)	17.09.2005	
14	Fire Protection System	L&T (ECC)		31.12.2006
15	Insulation			

NORTH-EASTERN REGION

Name of the Project: LAKWA WHRP UNIT-Steam Turbine(ST)

Executing Agency (Main Plant): BHEL

Capacity : 37.2 MW

	Name of Package	Executing Agency	Date of placement of order (Actual/Ant.)	Date of completion (Contractual)
1.	Coal Handling	-		
2.	Ash Handling	-		
3.	Cooling Tower	Paharpur, Kolkata		
4.	Chimney			
5.	CW System	SONTOSH SAHEWALLA	JUL'07	
6.	PT Plant	Aquatech, Mumbai		
7.	DM Plant	Doshi Ion, Kolkata		
8.	AC System	Gemini Srieas, Chennai		
9.	FO System	-		
10.	C&I System			
11.	Switch-Gear (LT)/(HT)	BHEL/ Schnider		
12.	Switchyard & Power Transformer	BHEL		
13.	Main Plant Civil Works	BBUNL		
14.	Fire Protection System	Kiddie India,Mumbai		
15.	Insulation			

PRIVATE SECTOR
NORTHERN REGION

Name of the Project: Rosa TPP				
Executing Agency (EPC): Utility Energy Tech and Engineers Pvt Ltd & SEC, China				
Capacity: 2x300 MW				
	Name of Package	Executing Agency	Date of order (Actual/Ant.)	Date of Completion (contractual)
1.	Main Plant Civil Work- (Blr & ESP, Power house)	ITD Cementation Ltd.	20..06.2007	01.02.08
2.	Coal Handling	Techpro, Chennai	18.03.08	17.09.09
3.	Ash Handling	Energy Tech thro UEEPL	18.05.2008	30.10.09
4.	Cooling Tower	Ordered thro. UEEPL	18.03.08	07.07.09
5.	Chimney	Northern Power Construction Corporation, China	04.10.2007	14.03.09
6.	CW System (CW Pumps)	Envirad Project thro.UEEPL	08.10.2007	01.08.09
7.	PT Plant	Ion Exchange thro UEEPL	06.12.2007	30.11.2008
8.	DM Plant	Ion Exchange thro UEEPL	06.12.2007	30.11.2008
9.	AC System	Voltas Ltd.thro.UEEPI	18.01.2008	30.6.09
10.	FO System	Unitech Machine Ltd& Envirad . Thro.UEEPL	30.11.2007	20.09.09
11.	C&I System	SEC, China	6.3.07	1.12.09
12.	Switchgear (LT& HT)	Areva T&D India Ltd.	01.08.07(LT)	20.09.09
13.	Switchyard & Power Transformer	UEEPL	10.6.07	1.5.09
14.	Fire Protection system	Vijay Fire vehicles & Pumps Ltd.	5.11.07	10.10.09
15.	Insulation			

Name of the Project: Lanco Anpara Thermal Power project				
Executing Agency (EPC): Lanco Infratech Ltd.				
Capacity: 2x600 MW				
	Name of Package	Executing Agency	Date of order (Actual/Ant.)	Date of Completion (contractual)
1.	Main Plant Civil Work- (Blr & ESP, Power house)	Era Infratech Engg. Ltd.	May-08	
2.	Coal Handling	Energo Engg. Project Ltd. (Engg) Techpro Systems Ltd. (Const.)	April-08 May-08	
3.	Ash Handling	Tecpro Ashtech Ltd. (Engg.) Tecpro Systems Ltd. (Const.)	May-08 May-08	
4.	Cooling Tower	Gamman Cooling Tower	July-08	
5.	Chimney	R.S.Pabla Const. Pvt. Ltd.	June-08	
6.	CW System (CW Pumps)	Mather & Platt Pumps Ltd.	May-08	
7.	PT Plant	Triveni Engg. & Industries Ltd.	May-08	
8.	DM Plant	Triveni Engg. & Industries Ltd.	May-08	
9.	AC System	Not awarded		
10.	FO System	Technofab Engg. Ltd.	June-08	
11.	C&I System	Not awarded		
12.	Switchgear (LT& HT)	Not awarded		
13.	Switchyard & Power Transformer	765 kV - Ariva	Aug-08	
14.	Fire Protection system	Not awarded		
15.	Insulation	Not awarded		

WESTERN REGION

Name of the Project: LANCO AMARKANTAK TPS U-1&2				
Executing Agency (EPC): Zalan, Malaysia, BTG Supplier for the project: Dongfang,China				
Capacity: 2x300 MW				
	Name of Package	Executing Agency	Date of order (Actual /Ant.)	Date of Completion (contractual)
1.	Main Plant Civil Work	U-1 M/S Shapoorji Palonji U-2 M/S Lanco Infratech	--	U-1: 14.1. 08 U-2: 6.9. 08
2.	Coal Handling	M/s. Techpro System	--	9.6. 08 21.11. 08
3.	Ash Handling	M/S. Indure Pvt. Ltd.	--	28.6. 09 19.1. 09
4	Cooling Tower	M/S Paharpur Cooling Tower	--	27.11.07 11.8.08
5.	Chimney	M/s. RS Pabla constn Ltd.	--	6.2. 08 19.9.08
6	CW System (CW Pumps)	M/s. Kirloskar Brother Ltd	--	8.12. 07 2.1. 09
7	PT Plant	M/S. Triveni	--	10.1.08 28.2. 08
8	DM Plant	M/S. Triveni	--	30.1. 08 28.2. 08
9	AC System	M/S. ABB	--	5.3. 08 19.11. 08
10	FO System	M/sTechnofab	--	21.4.08 30.10. 08
11	C&I System	1. Dyna Labs 2. Fisher Sanmar 3. Emerson	--	27.12. 07 25.12.08
13	Switchyard 400KV	M/s. L&T ECC	--	24.3.08 7.11. 07

Name of the Project: Trombay TPS Extension, Unit-8

Executing Agency (Main Plant): M/s BHEL

Capacity : 1x250MW

	Name of Package	Executing Agency	Date of placement of order (Actual/Ant.)	Date of Completion (contractual)
1	Main Plant Civil Work	Larsen & Toubro (L&T)	15/10/2006	15/08/2008
2	Coal Handling	BHEL	5/6/2006	31/07/08
3	Ash Handling	BHEL	5/6/2006	31/07/08
4	Cooling Tower	Once through system		
5	Chimney	L&T	1/10/2006	31/03/2008
6	CW System	L&T	1/10/2006	31/03/2008
7	PT Plant	Requirement shall be met from existing plant		
8	DM Plant	Requirement shall be met from existing plant		
9	AC System	BHEL	5/6/2006	30/04/2008
10	FO System	BHEL	5/6/2006	30/04/2008
11	C&I System	BHEL	5/6/2006	30/04/2008
12	Switch-gear LT/HT	BHEL	5/6/2006	30/04/2008
13	Switchyard &Power Transformer	BHEL	5/6/2006	30/04/2008
14	Fire Protection System	BHEL	5/6/2006	30/04/2008 30/08/2008
15	Insulation	BHEL	5/6/2006	30/04/2008 30/08/2008

	Name of the Project		OP Jindal STPP (Raigarh) Ph-1(U-1 &2), Ph-2 (U-3 & 4)	
	Executing Agency		M/s Jindal Power Ltd.	
	Executing Agency (Main Plant)		BHEL (BTG)	
	Capacity		4x250 MW	
	Name of Package	Executing Agency	Date of placement of order (Actual/Ant.)	Date of Completion (contractual)
1	Coal Handling	L&T Ltd	16.07.05	12/06
2	Ash Handling	Indura Pvt. Ltd.	29.06.05	Ph-1: 31.10.06 Ph-2 : 31.01.07
3	Cooling Tower	Paharpur Cooling Tower Ltd.	21.05.05	CT-1: 21.05.06 CT-2: 21.08.06 CT-3: 21.11.06 CT-4: 21.02.07
4	Chimney	Gammon (I) Ltd.	22.06.05	2 Chimneys by end of March,07
5	CW System	Punjilloy Ltd.	22.07.05	22.07.06
6	PT Plant	Ion Exchange (I) Ltd	13.06.05	12.10.06
7	DM Plant	Ion Exchange (I) Ltd	13.06.06	12.10.07
8	AC System	Voltas Ltd	30.09.05	01.03.07
9	FO System	Unitech Mechines Ltd	07.09.05	07.09.06
10	C&I System	Tinsley	28.10.05	30.09.06
11	Switch-gear (LT)/(HT)	Siemens Ltd--HT L&T Ltd--- LT	31.05.05 07.07.05	20.09.06 11/06
12	Switchyard & Power Transformer	L& T Ltd	13.06.05	08/06
13	Main Plant Civil Work	Punjilloy Ltd.	29.04.05	
15	Fire Protection System	Unitech Mechines Ltd	20.01.06	20.01.07
14	Insulation	-	-	-

	Name of the Project: MundraTPP, Ph-I (2x330MW)			
	Executing Agency (Main Plant) : M/s SCMECH ,China			
	Capacity :1320 MW			
	Name of Package	Executing Agency	Date of placement of order (Actual)	Date of Completion (contractual)
1	Main Plant Civil Work	M/s Bridge and Roof/ERA constructions(India) Ltd.	05.12.06/ 01.05.07	31.10.08/ 31.05.09
2	Coal Handling Plant	Techpro Systems Limited	25.05.07	31.10.08/ 31.05.09
3	Ash Handling Plant	Macawber Beekay Pvt.Ltd./BSBK Engineers P.Ltd.	25.05.07/ 27.09.07	31.10.08/ 30.06.09
4	Cooling Tower	Hamon SriramCottrel Pvt.Ltd.	28.12.06/ 06.08.07	31.10.08/ 30.06.09
5	Chimney	Simplex Infrastructure	04.09.06/ 12.09.07	31.07.08/ 31.03.09
6	CW System	Kirloskar Brother/ Amiantiti Fiberglass Industries P.Ltd.	11.09.07/ 25.12.07	31.10.08/ 30.06.09
7	Desalination Plant	ION Exchange (India) Ltd.	04.07.07	31.03.09
8	DM Plant	Doshion Ltd.	21.08.07	31.12.08

9	AC System	Voltas Limited	08.12.07	30.11.08/ 30.06.09
10	FO System			
11	C&I System			
12	Switch-gear (LT)/(HT)	ABB Ltd	16.03.07/ 27.07.07	30.11.08/ 30.07.09
13	Switchyard & Power Transformer	ABB Ltd	20.02.07	30.06.08
14	Fire Protection System			
15	Insulation			

Name of the Project: MundraTPP, Ph-II (2x330MW)

Executing Agency (Main Plant) : M/s Kowa/SFPML

Capacity :660 MW

	Name of Package	Executing Agency	Date of placement of order (Actual)	Date of Completion (contractual)
1	Main Plant Civil Work	M/s ERA constructions(India) Ltd.	01.05.07	31.05.09
2	Coal Handling Plant	Techpro Systems Limited	24.05.07	15.10.09
3	Ash Handling Plant	Macawber Beekay Pvt.Ltd	25.05.07	31.10.09
4	Cooling Tower	Hamon SriramCottrel Pvt.Ltd.	25.09.07	30.09.09
5	Chimney	Simplex Infrastructure	12.09.07	10.10.09
6	CW System	Kirloskar Brothers	18.10.07	19.08.09
7	DM Plant	Doshi Ion Ltd.	20.08.07	11.05.09
8	AC System	Voltas Limited	25.12.07	12.09.09
9	FO System	Included in BTG		
10	C&I System	Included in BTG		
11	Switch-gear (LT)/(HT)	Siemens / ABB Ltd	27.07.07/ 27.07.07	30.08.09 / 30.08.09
12	Switchyard & Power Transformer	ABB Ltd	11.09.07	22.05.09
13	Fire Protection System			
14	Insulation			

	Name of the Project: MundraTPP, Ph-III (2x660MW)			
	Executing Agency (Main Plant) : M/s SCMECH ,China			
	Capacity :1320 MW			
	Name of Package	Executing Agency	Date of placement of order (Actual)	Date of Completion (contractual)
1	Main Plant Civil Work			
2	Coal Handling Plant			
3	Ash Handling Plant			
4	Cooling Tower			
5	Chimney			
6	CW System			
7	Desalination Plant			
8	DM Plant			
9	AC System			
10	FO System			
11	C&I System			
12	Switch-gear (LT)/(HT)			
13	Switchyard & Power Transformer			
14	Fire Protection System			
15	Insulation			

SOUTHERN REGION

	Name of the Project		Toranagullu TPS Ext. (U-3 &4) - (2x300 MW)	
	Executing Agency		JSW Energy (Vijayanagar) Limited	
	Executing Agency (Main Plant)		M/s Sheanghai Electric Group Company (SEC), China	
	Capacity		2x300	
	Name of Package	Executing Agency	Date of placement of order (Actual/Ant.)	Date of Completion (contractual)
1	Coal Handling	M/s Tecpro Systems, Chennai	01.09.07	01.07.08
2	Ash Handling	M/s Macawber Backey	19.03.07	19.07.08
3	Cooling Tower	M/s Paharpur, Kolkata	18.08.06	18.02.08
4	Chimney	M/s Paharpur, Kolkata	18.08.06	01.05.08
5	CW System	M/s Mattur & Platt Pumps Ltd., Pune	19.09.06	19.12.07
6	PT Plant	M/s Deepak Cables	25.04.07	25.10.07
7	DM Plant	M/s Themax Ltd.	04.09.07	04.06.08
8	AC System	M/s ABB	29.10.07	28.06.08
9	FO System	SEC, China (along with BTG package)	20.07.06	20.10.08
10	C&I System	SEC, China (along with BTG package)	20.07.06	20.10.08
11	Switch-gear (LT)/(HT)	M/s ABB	23.12.06	23.09.08
12	Switchyard & Power Transformer	M/s ABB	23.12.06	23.09.08
13	Main Plant Civil Work	M/s Ray Constructions Ltd., Mumbai	01.11.06	01.05.08
14	Fire Protection System	M/s Mini Max	01.10.07	01.08.08
15	Insulation	M/s Padma Insulation	03.04.08	03.01.09

	Name of the Project		Udupi Thermal Power Project	
	Executing Agency		Lanco Infratech (EPC contract)	
	Executing Agency (Main Plant)		M/s DCE, China on 21.04.07.	
	Capacity		2x507.5 MW	
	Name of Package	Executing Agency	Date of placement of order (Actual/Ant.)	Date of Completion (contractual)
1	Coal Handling	Energco	29.11.07	30.05.09
2	Ash Handling	M/s Mahindra Ash Tech.	15.12.07	15.04.09
3	Cooling Tower	M/s Paharpur	15.10.07	14.01.09
4	Chimney	M/sBygging India	08.10.07	01.04.09
5	CW System	M/s Manasa Construction	25.10.07	31.08.08
6	PT Plant	M/s Triveni Engg.	13.11.07	21.11.08
7	DM Plant	M/s Triveni Engg.	13.11.07	15.02.09
8	AC System	M/s ABB Ltd.,	17.01.08	25.02.09
9	FO System	M/s Technofab	27.12.07	15.04.09
10	C&I System	M/s Dongfang	21.04.07	18.04.09
11	Switch-gear (LT)/(HT)	M/s ABB (HT) M/s Control and Switchgear (LT)	29.12.07(HT) 20.02.08(LT)	15.11.08(HT) 01.12.08(LT)
12	Switchyard & Power Transformer	Areva T&D system India Ltd	12.11.07	05.03.09
13	Main Plant Civil Work	M/s Lanco Infratech	21.05.07	01.08.08
14	Fire Protection System	M/s Kidde India Ltd.,	15.02.08	10.02.09
15	Insulation			

	Name of the Project		Lanco Kondapalli Power Project Ltd.	
	Executing Agency (Main Plant)		LITL-EPC-DIVISION	
	Capacity		366 MW (GTG – 233 MW & STG – 133 MW)	
	Name of Package	Executing Agency	Date of placement of order (Actual/Ant.)	Date of Completion (contractual)
1	Fuel gas conditioning system	M/s GAS TECH	21.04.08	25.01.09
2	Generator transformer for GTG STG	M/s Seimens M/s Seimens	25.02.08 25.02.08	20.01.09 25.05.09
3	Cooling Tower	M/s Paharpur	22.05.08	10.05.09
4	Chimney	LITL (I&C)	22.04.08	10.05.09
5	CW System	M/s GENSET	10.05.08	02.05.09
6	PT Plant	Existing		
7	DM Plant	Existing		
8	AC System	M/s Voltas	31.07.08	02.02.09
9	ETP plant	M/s LITL (I&C)	31.03.08	29.01.09
10	C&I System	M/s ABB	21.06.08	04.06.09
11	Switch-gear (LT)/(HT)	M/s CGL	15.07.08	09.06.09
12	GIS Switchyard	M/s AREVA	28.02.08	15.02.09
13	Main Plant Civil Work	M/s Lanco Infratech		
14	Fire Protection System			
15	Insulation			

EASTERN REGION

STATUS OF BALANCE OF PLANT				
	Name of the Project: Budge Budge TPS Extn. Unit-3 of M/s CESC Ltd.			
	Executing Agency (Main Plant): BHEL			
	Capacity: 1x250 MW			
	Name of Package	Executing Agency	Date of placement of order (Actual/Ant.)	Date of Completion (contractual)
1	Coal Handling	M/s Bengal Tools, Kolkata		
2	Ash Handling	M/s Macawber Beekay Ltd, New Delhi		
3	Cooling Tower	M/s Paharpur Cooling Towers		
4	Chimney	M/s Simplex Infrastructure Ltd.	07.01.2007	
5	CW System	Pumps: BHEL		
6	PT Plant	Existing facilities		
7	DM Plant	Existing facilities		
8	AC System	M/s Voltas		
9	FO System	Existing facilities		
10	C&I System	M/s BHEL		
11	Switch-gear (LT)/(HT)	M/s L&T		
12	Switchyard & Power Transformer	M/s Siemens Ltd.	03.01.2007	
13	Main Plant Civil Work	M/s Bridge & Roof		
14	Fire Protection System	M/s BHEL		
15	Insulation	M/s BHEL		