

UTILITY WISE REPORT INDICATING STATUS OF CONSTRUCTION OF SUB-STATIONS (220 kV & ABOVE) VIS-A-VIS PROGRAMME DURING 2016-2017

As on 31-MAR-2017

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DAMODAR VALLEY CORPORATION (DVC)

1	Auto - Transformer at Jamshedpur S/s	220/33	160		0%	0%	0%	0%	0			
2	Burdwan GIS along with associated line bays at Parulia S/s	220/132	160		0%	0%	0%	0%	0			
3	DSTPS ICT-II S/s	220	315		0%	0%	0%	0%	0			
4	Gola (2x80MVA)	220/132	160		100%	0%	0%	0%	0	DEC-15		NIT floated on 11.11.2015. NIT Cancelled on 25.02.16.
5	North Karanpura S/s ATR-II	220/132	160		0%	0%	0%	0%	0			
6	Power Transformer at Durgapur S/s (Only Erection)	220/33	80		0%	0%	0%	0%	0			
7	auto - Transformer at Dhanbad S/s	220/33	320		0%	0%	0%	0%	0			Indent placed on 16.03.17

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)												
1	Alipurduar & Agra (Extn.) HVDC s/s (Pole-3)	800	1500		100%	100%	100%	100%	1500		MAR-17	Commissioned 03/2017
2	Alipurduar & Agra(Extn.) HVDC S/S (Pole-4)	800	1500		100%	80%	75%	70%	0		JUN-17	Pole-III along with HVDC line commissioned in Mar'17. Balance work under progress. Pole-IV expected by Jun'17.
3	Bay Extn. Kurukshetra HVDC (GIS) S/S	800	0		100%	0%	0%	0%	0		DEC-16	Engg. in progress.
4	Biswanath Chariyali & Agra HVDC terminal (Pole-II)	800	1500		100%	100%	100%	100%	1500		AUG-16	Commissioned 08/16.
5	Champa & Kurukshetra HVDC S/S (Addl.) (Pole-3&4)	800	3000		100%	38%	28%	0%	0		MAR-18	Work under progress.
6	Champa & Kurukshetra HVDC S/S (Pole-2)	800	1500		100%	95%	99%	90%	0	JUL-15	JUN-17	Pole-I alongwith HVDC line commissioned in Mar'17. Pole-II expected by Jun'17.
7	Champa & Kurukshetra HVDC s/s (Pole-1)	800	1500		100%	100%	100%	100%	1500		MAR-17	Commissioned 03/2017
8	Agra S/S	765/400	500		100%	25%	15%	0%	0		JUL-17	Award placed in Sep'15. Work under progress.
9	Ajmer S/S	765/400	2x1500		100%	70%	70%	45%	0	APR-17	MAR-18	Award placed in Apr'15. work under progress.
10	Angul S/S (Bus Arrangment)	765/400	2x1500		100%	0%	0%	0%	0		APR-19	Scpoe deleted.
11	Banaskanta S/S	765/400	2x500		100%	50%	35%	2%	0	APR-18	APR-18	Award placed in Sep'15. Work under progress.
12	Banaskanta S/S	765/400	2x1500		100%	55%	40%	20%	0	APR-18	APR-18	Award placed in Sep'15. Work under progress.
13	Bay Aligarh (GIS)	765/400	0		100%	0%	0%	0%	0		APR-18	Award placed in Oct'15. Engg. in progress.
14	Bay Dharajaygarh S/S	765/400	0		100%	99%	95%	95%	0		JUN-17	Work under progress. Completion matching with line.
15	Bay Extn. Angul S/s	765/400	0		100%	80%	70%	55%	0		JUN-17	Work under progress. Completion matching with line.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
16	Bay Extn. Aurangabad S/S	765/400	0		100%	95%	99%	95%	0		MAR-17	work under progress.
17	Bay Extn. Balia S/S	765/400	0		100%	100%	100%	100%	0		MAR-16	Commissioned in Mar'16.
18	Bay Extn. Banaskantha S/S	765/400	0		100%	0%	0%	0%	0		JUL-18	Award placed in Mar'16. Engg. in progress.
19	Bay Extn. Bhiwani S/S	765/400	0		100%	92%	90%	90%	0		OCT-16	Work under progress.
20	Bay Extn. Fatehpur S/S	765/400	0		100%	65%	65%	10%	0		SEP-16	Award placed in Apr'15. Work under progress.
21	Bay Extn. Gwalior S/S	765/400	0		100%	0%	0%	0%	0		APR-18	Award under progress.
22	Bay Extn. Hyderabad S/S	765/400	0		100%	70%	50%	45%	0		MAY-18	Work under progress.
23	Bay Extn. Jabalpur (Gadarwara-A)	765/400	0		100%	10%	5%	0%	0		MAY-17	Award placed in Apr'16. Engg., supply & civil work under progress.
24	Bay Extn. Jabalpur PS	765/400	0		100%	15%	10%	0%	0		APR-18	Award placed in Aug '15. Work under progress.
25	Bay Extn. Jaipur S/S	765/400	0		100%	75%	80%	60%	0		OCT-16	Deposit work by RVPNL.
26	Bay Extn. Kurnool S/S	765/400	0		100%	100%	100%	100%	0		DEC-15	Commissioned in Dec'15.
27	Bay Extn. Nagapattinam S/S	765/400	0		100%	100%	100%	100%	0		SEP-15	Commissioned in Sep'15.
28	Bay Extn. Raichur S/S	765/400	0		100%	100%	100%	100%	0		DEC-15	Commissioned in Dec'15.
29	Bay Extn. Raipur Pooling Station	765/400	0		100%	95%	95%	95%	0		DEC-16	Work under progress. Matching with line.
30	Bay Extn. Ranchi (Dharmjaygarh) S/S	765/400	0		100%	100%	100%	100%	0		DEC-15	Commissioned in Dec'15.
31	Bay Extn. Salem Pooling Station	765/400	0		0%	0%	0%	0%	0			
32	Bay Extn. Wardha S/S	765/400	0		100%	100%	100%	100%	0		MAR-17	Commissioned in Mar'17.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
33	Bay Extn. Wardha S/S	765/400	0		100%	95%	95%	95%	0		DEC-16	Work under progress. Matching with line.
34	Bay extn. Ajmer S/S	765/400	0		100%	15%	5%	0%	0	APR-18	APR-18	work under progress.
35	Bay extn. Angul S/S	765/400	0		100%	80%	70%	55%	0	DEC-15	JUN-17	Engg. supply, civil works & erection under progress. Completion matching with line.
36	Bhadla S/S	765/400	3x1500		100%	5%	0%	0%	0		JAN-19	Award Placed in Aug'16.Work under progress.
37	Bhiwani (Addl.)S/S	765/400	333		100%	100%	100%	100%	0		AUG-15	Commissioned in Aug'15.
38	Bhuj Pooling Station	765/400	2x1500		100%	25%	10%	0%	0	JUL-18	JUL-18	Award placed in Mar'16.Work under progress.
39	Bikaner S/S	765/400	2x1500		100%	9%	0%	0%	0		MAY-19	Award placed in May'16. Work under progress.
40	Champa Pooling Station (ICT-III & IV)	765/400	3000		100%	100%	100%	100%	3000	MAY-14	SEP-16	Commissioned 09/16.
41	Champa Pooling Station (ICT-V& VI)	765/400	3000		100%	100%	100%	100%	3000		DEC-16	Commissioned 12/2016
42	Chilakaluripeta S/S (PSITL - TBCB)	765/400	2x1500		100%	0%	0%	0%	0	APR-19	APR-19	Award placed in Dec'16.Land acquired. Engg. in progress.
43	Chittorgarh S/S	765/400	2x1500		100%	65%	70%	45%	0	APR-17	MAR-18	Award placed in Apr'15. Work under progress.
44	Cuddapah S/s	765/400	2x1500		100%	30%	5%	0%	0		JUL-18	Award placed in Feb'16. Work under under progress.
45	Extn Kanpur S/S	765/400	0		100%	62%	32%	26%	0		MAR-17	Work under progress.
46	Extn. Aurangabad (PG)	765/400	0		100%	100%	100%	100%	0	MAR-16	SEP-15	Commissioned in Sep'15.
47	Extn. Chittorgarh S/S	765/400	0		100%	15%	10%	5%	0	APR-18	APR-18	Work under progress.
48	Extn. Gaya S/S	765/400	0		100%	0%	0%	0%	0		JUN-19	Award under progress.
49	Extn. Jabalpur (vindhyachal) Pooling Station	765/400	0		100%	0%	2%	0%	0		JUN-18	Award placed in Apr'16. Engg. in progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
50	Extn. Jharsaguda (Sundergarh) Pooling Station	765/400	0		100%	0%	0%	0%	0		JUN-18	Award under progress.
51	Extn. Jharsuguda S/S	765/400	0		100%	80%	70%	62%	0	DEC-15	JUN-17	Works under progress. Completion matching with line.
52	Extn. Kanpur (GIS)	765/400	0		100%	100%	85%	90%	0	JUN-16	MAR-17	Award placed in Feb'14. Work under progress.
53	Extn. Lucknow S/S	765/400	0		100%	100%	100%	100%	0	APR-13	MAR-15	Commissioned.
54	Extn. Lucknow S/S	765/400	0		100%	67%	35%	30%	0		MAR-17	Work under progress.
55	Extn. Meerut S/S	765/400	0		100%	100%	100%	100%	0	MAR-15	MAY-15	Commissioned in May'15.
56	Extn. Moga S/S	765/400	0		100%	100%	100%	100%	0	MAR-15	MAY-15	Commissioned in May'15.
57	Extn. Patna S/S	765/400	0		100%	0%	0%	0%	0		JUN-19	Award under progress.
58	Extn. Raigarh S/S	765/400	1500		100%	100%	100%	100%	1500	JUL-16	MAR-17	Commissioned 03/2017
59	Extn. Ranchi S/S	765/400	0		100%	65%	40%	30%	0	MAR-17	MAR-17	Work under progress.
60	Extn. Solapur (PG)	765/400	0		100%	100%	100%	100%	0	MAR-16	SEP-15	Commissioned in Sep'15.
61	Extn. Solapur S/S	765/400	0		100%	5%	0%	0%	0		JAN-18	Award placed in Apr'16. Engg. & civil work under progress.
62	Extn. Tuticorin S/S	765/400	0		100%	85%	90%	60%	0	SEP-14	DEC-16	Work under progress.
63	Extn. Varanasi S/S	765/400	0		100%	100%	100%	100%	0	MAY-15	MAR-16	Commissioned in Mar'16.
64	Extn. Vindhyachal Pooling Station	765/400	1500		100%	90%	75%	20%	0		JUL-17	Award placed in Aug'15.work under progress.
65	Extn. vindhyachal (Jabalpur) Pooing Station	765/400	0		100%	10%	15%	0%	0		JUN-18	Award placed in Apr'16. Work under progress.
66	Gaya (ICT) S/S	765/400	500		100%	0%	0%	0%	0		JUN-17	Award placed in Jun'15.Ict dispatch expected by May'17.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
67	Hyderabad (Maheshwaram) (GIS) S/S	765/400	2x1500		100%	68%	52%	47%	0	MAR-18	DEC-17	Award placed in May'15. Works under progress.
68	Jharsuguda (Sundargarh) S/S	765/400	2x1500		100%	20%	5%	0%	0		APR-19	Award placed in Jun'16. Work under progress.
69	Jharsuguda Pooling Station	765/400	2x1500		100%	100%	100%	100%	0	JUN-15	JAN-16	Commissioned in Jan'16.
70	Jhatikara S/S	765/400	500		100%	50%	50%	50%	0		APR-18	Award placed in Aug'15. Work under progress.
71	Kanpur (GIS) S/S	765/400	2x1500		100%	100%	100%	100%	3000	OCT-14	JUL-16	Commissioned 07/16.
72	Kudgi (GIS) S/S	765/400	0		100%	100%	100%	100%	0	DEC-15	DEC-15	Commissioned in Dec'15.
73	Meerut (Aug.)	765/400	1500		100%	55%	25%	0%	0		OCT-17	Award placed in Mar'15. Work under progress.
74	Nellore	765/400	3000		0%	0%	0%	0%	0	MAR-17		
75	Nizamabad Sub station (ICT-I)	765/400	1500		100%	100%	100%	100%	1500	MAY-18	MAR-17	commissioned 03/2017
76	Orai S/S	765/400	2000		100%	52%	35%	10%	0	APR-18	APR-18	Award placed in Oct'15. Work under progress.
77	Padghe S/S	765/400	2x1500		100%	95%	95%	90%	0	AUG-14	DEC-17	Supply, civil works & erection under progress. Completion matching with line.
78	Parli S/S (PPTL -TBCB)	765/400	2x1500		100%	15%	10%	0%	0	JAN-18	JAN-18	All packages awarded. Work under progress.
79	Pune (GIS) S/S	765/400	2x1500		100%	100%	100%	100%	3000		JUN-16	Commissioned 02/15. (Reported Late
80	Raipur (Extn.)	765/400	1500		100%	100%	100%	100%	1500		MAR-17	Commissioned 03/2017
81	Sasaram (2nd Trf.) S/S	765/400	1500		0%	0%	0%	0%	0		MAR-14	
82	Srikakulam S/S	765/400	2x1500		100%	98%	97%	96%	0	JUN-15	DEC-17	765KV Bay commissioned in Jan'17 matching with associated line. Completion delayed due to down-stream not ready, matching with Srikakulam - Garividi line (under TBCB).

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
83	Tehri (GIS)	765/400	4x800		100%	43%	20%	0%	0	NOV-17	OCT-17	Award placed in Mar'15. Engg., civil work & supply under progress.
84	Vemagiri PS (ICT-II)	765/400	1500		100%	100%	100%	100%	1500	NOV-17	MAR-17	Commissioned 03/2017
85	Vemagiri Pooling Station (ICT-1)	765/400	1500		100%	100%	100%	100%	1500	JUN-14	JAN-17	Commissioned 01/2017
86	Warora PS (PWTL-TBCB)	765/400	2x1500		100%	35%	15%	2%	0	NOV-17	MAR-18	Award placed in Apr'16. Work under progress.
87	Agra (Extn.)	400/220	315		100%	25%	15%	0%	0	JUL-17	JUL-17	Award placed in Sep'15. Work under progress.
88	Alipurduar HVDC S/S	400/220	630		100%	100%	100%	100%	630		MAR-17	Both ICT's commissioned in Mar'17
89	Aug. Vijayawada s/s	400/220	500		100%	100%	100%	100%	500	FEB-17	MAR-17	Commissioned 03/2017
90	Aug. at Pugalur s/s	400/220	500		100%	100%	100%	100%	500	FEB-17	MAR-17	Commissioned 03/2017
91	Aurangabad (Extn.)	400/220	630		100%	98%	100%	98%	0	OCT-12	FEB-18	Sub station commisioned alongwith both ICT's in Jan'14. Balance works under progress. Commissioned matching with line.
92	Bagpat (ICT-II) S/S	400/220	500		100%	100%	100%	100%	500		JUN-16	Commissioned 06/16.
93	Balipara (2nd ICT)	400/220	315		100%	100%	100%	100%	315	MAY-17	MAY-16	Commissioned 05/16.
94	Ballabgarh S/S (Replacement of ICT-I & ICT-II) ((500-315)	400/220	370		100%	100%	100%	60%	370	JUN-16	SEP-16	ICT-I Commissioned in 02/16,Late reported. ICT-II Commissioned in 09/16.
95	Ballabgarh S/S (Replacement of ICT-III & ICT-IV) ((500-315)	400/220	370		100%	90%	87%	65%	0		SEP-17	ICT-I & II commissioned in Feb'16 & Sep'16. Balance work under progress.Transformer supply expected by Apr'17.
96	Baripada (Addl.)	400/220	500		100%	100%	100%	100%	500		SEP-16	Commissioned 09/16.
97	Bay Barh (Switchyard)	400/220	0		100%	100%	100%	100%	0		JUN-15	Commissioned in Jun'15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
98	Bay Extn Alipurduar	400/220	0		100%	0%	0%	0%	0		JAN-18	Bays available/ ready. Commissioning matching with line.
99	Bay Extn. Madhugiri S/S	400/220	0		100%	60%	40%	30%	0		MAY-17	Award placed in Dec'14. Work under progress.
100	Bay Extn. Allahabad S/S	400/220	0		100%	100%	82%	90%	0		MAR-17	Work under progress.
101	Bay Extn. Allahabad S/S	400/220	0		100%	100%	100%	100%	0	JUL-15	APR-16	Ready for commissioning. Gen. project delayed.
102	Bay Extn. Amritsar S/S	400/220	0		100%	60%	50%	40%	0		SEP-16	Work under progress.
103	Bay Extn. Aurangabad S/S	400/220	0		100%	20%	5%	0%	0		SEP-17	Work under progress.
104	Bay Extn. Bachau S/s	400/220	0		100%	100%	100%	100%	0		MAR-16	Commissioned in Mar'16.
105	Bay Extn. Bagpat S/S	400/220	0		100%	99%	100%	96%	0	NOV-11	NOV-16	Work under progress. Completion matching with line.
106	Bay Extn. Balia S/S	400/220	0		100%	100%	100%	100%	0	NOV-14	JAN-14	Commissioned in Jan'14.
107	Bay Extn. Balipara S/S	400/220	0		100%	100%	100%	0%	0	AUG-13	SEP-15	Commissioned in Sep'15.
108	Bay Extn. Bhinamal S/S	400/220	0		100%	65%	55%	45%	0		JUL-17	Award placed in Sep'15. Work under progress.
109	Bay Extn. Biharshariff	400/220	0		100%	35%	40%	20%	0		DEC-16	Work under progress. Completion delayed due to delay in manufacturing of Reactors by M/s BHEL. Now matter being taken up.
110	Bay Extn. Biharshariff S/S	400/220	0		100%	100%	100%	75%	0		OCT-16	work under progress.Works on halt due to non-availability of S/D.
111	Bay Extn. Biswanath Chariyali S/S	400/220	0		100%	15%	0%	0%	0	FEB-13	DEC-17	Completion matching with line (Line work almost stalled due to agitation against big dam)/delay in Generation.
112	Bay Extn. Boisar S/S	400/220	0		100%	98%	98%	98%	0		OCT-16	Navsari - Navi mumbai line is now to be terminated at Boisor S/Stn in place of Mumbai. Works under progress. Commissioning matching with line.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
113	Bay Extn. Champa S/S	400/220	0		100%	0%	0%	0%	0		APR-17	Award placed in oct'14. Engg. in progress.
114	Bay Extn. Dehar S/S	400/220	0		100%	90%	80%	76%	0		SEP-17	One reactor commissioned & Transformer in Jan'17 Balance work under progress. Completion expected by Sep'17.
115	Bay Extn. Dharmapuri S/S	400/220	0		100%	95%	90%	85%	0		MAY-17	Work under progress.
116	Bay Extn. Dichpally S/S	400/220	0		100%	0%	0%	0%	0		MAR-17	Work being executed by APTRANSCO on deposit basis. Efforts being made to complete in FY 2016-17.
117	Bay Extn. Farakka S/S	400/220	0		100%	60%	70%	35%	0		DEC-16	Award placed in Mar'15. Work under progress.
118	Bay Extn. Gokarna S/S	400/220	0		100%	75%	80%	50%	0		DEC-16	Award placed in Mar'15. Work under progress.
119	Bay Extn. Gooty S/S	400/220	0		100%	20%	0%	0%	0		JUL-17	Award placed in Mar'15. Work under progress.
120	Bay Extn. Gorakhpur S/S	400/220	0		100%	100%	100%	100%	0		JUN-15	Commissioned in Jun'15.
121	Bay Extn. Gwalior S/S	400/220	0		100%	0%	0%	0%	0		SEP-17	Award under progress.
122	Bay Extn. Hissar S/S	400/220	0		100%	100%	100%	100%	0		JUN-15	Commissioned in Jun'15.
123	Bay Extn. Indore (Khandwa) S/S	400/220	0		100%	95%	95%	92%	0		DEC-16	work under progress. Matching with line.
124	Bay Extn. Jalandhar S/S	400/220	0		100%	100%	100%	100%	0		DEC-15	Commissioned in Dec'15.
125	Bay Extn. Kaithal S/S	400/220	0		100%	50%	40%	30%	0		AUG-17	Work under progress.
126	Bay Extn. Khammam (Nagarjuneasagar) S/S	400/220	0		100%	100%	100%	100%	0		DEC-15	Commissioned in Dec'15.
127	Bay Extn. Kishanganj S/S	400/220	0		100%	100%	100%	100%	0		MAR-16	Commissioned in Mar'16.
128	Bay Extn. Kota S/S	400/220	0		100%	45%	25%	5%	0		NOV-17	Award placed in Aug'15. Work under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
129	Bay Extn. Kota S/S (PG)	400/220	0		100%	100%	100%	100%	0		JUN-17	Work completed. Commissioning matching with line.
130	Bay Extn. Koteswar S/S	400/220	0		100%	100%	100%	100%	0		DEC-16	Testing under progress.
131	Bay Extn. Kurukshetra (Jind) S/S	400/220	0		100%	5%	0%	0%	0		MAR-18	Award placed in Nov'15. Civil work under progress.
132	Bay Extn. Madhugiri S/S (Salem-I)	400/220	0		100%	85%	95%	70%	0		DEC-16	Work under progress.
133	Bay Extn. Maithon (Durgapur) S/S	400/220	0		100%	100%	100%	100%	0		JAN-16	Commissioned in Jan'16.
134	Bay Extn. Malerkotal (GIS) S/S	400/220	0		100%	80%	60%	50%	0		SEP-16	work under progress.
135	Bay Extn. Mysore S/S	400/220	0		100%	100%	100%	100%	0		OCT-15	Commisisoned in Oct'15.
136	Bay Extn. Nagapatnam (PS) S/S	400/220	0		100%	95%	90%	85%	0	JUL-15	SEP-16	Award placed in Dec'14. Work under progress.
137	Bay Extn. Nakodar	400/220	0		100%	100%	100%	0%	0		DEC-15	Commissioned in Dec'15.
138	Bay Extn. Nellor S/S	400/220	0		100%	20%	0%	0%	0		JUL-17	Award played in Mar'15. work under progress.
139	Bay Extn. Nellore PS	400/220	0		100%	100%	100%	100%	0		MAR-16	Commissioned in Mar'16.
140	Bay Extn. Orai S/s	400/220	0		100%	1%	0%	0%	0		APR-18	Award placed in Oct'15. Engg. & civil work in progress.
141	Bay Extn. Padhe S/S	400/220	0		100%	15%	10%	0%	0		MAR-17	Engg., civil work & supply under progress. MSETCL S/S at Kudus delayed due to termination of main contract and re-tendered. Critical
142	Bay Extn. Patna S/S	400/220	0		100%	100%	100%	100%	0		FEB-15	Commissioned in May'15.
143	Bay Extn. Raigarh (Kotra) S/S	400/220	0		100%	100%	100%	100%	0		APR-16	Commissioned in Apr'16.
144	Bay Extn. Rajgarh S/S	400/220	0		100%	85%	80%	55%	0		SEP-16	Work under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
145	Bay Extn. Roorkee S/S	400/220	0		100%	100%	100%	100%	0		MAY-16	Comissioned in May'16.
146	Bay Extn. Saharanpur S/S	400/220	0		100%	100%	100%	100%	0		MAY-16	Commissioned in May'16.
147	Bay Extn. Salem S/S	400/220	0		100%	97%	98%	90%	0		DEC-16	Work under progress.
148	Bay Extn. Sasaram S/S	400/220	0		100%	90%	78%	50%	0		DEC-16	work under progress.
149	Bay Extn. Satna S/S	400/220	0		100%	20%	5%	0%	0		SEP-17	Award placed in Jun'15. work under progress.
150	Bay Extn. Sholapur S/S	400/220	0		100%	60%	50%	20%	0		MAR-17	Award placed in Jun'15. Work under progress.
151	Bay Extn. Shujalpur S/S	400/220	0		100%	100%	100%	100%	0		FEB-16	Commissioned in Feb'16.
152	Bay Extn. Singrauli S/s	400/220	0		100%	75%	82%	35%	0		MAR-17	work under progress.
153	Bay Extn. Somanahalli S/S	400/220	0		100%	98%	98%	98%	0		DEC-16	Work almost completed, completion matching with line.
154	Bay Extn. Trissur S/S	400/220	0		100%	0%	0%	0%	0		FEB-17	Award placed in Sep'14. Engg. in progress.
155	Bay Extn. Tuticorin PS	400/220	0		100%	85%	90%	60%	0		DEC-16	Work under progress.
156	Bay Extn. Vijayawada S/S	400/220	0		0%	0%	0%	0%	0			
157	Bay Extn. Wagoora S/S	400/220	0		100%	6%	0%	0%	0	MAR-18	MAR-18	Engg. & civil work under progress.
158	Bay Extn. Yelahanka (GIS)	400/220	0		100%	10%	0%	0%	0		JUL-17	Award placed in Mar'15. Engg. & civil work under progress.
159	Bay extn. Bidadi (GIS)	400/220	0		100%	80%	70%	0%	0	DEC-15	SEP-16	Award placed in Dec'14. Work under progress.
160	Bay extn. Chamera S/S	400/220	0		100%	100%	100%	100%	0	AUG-14	AUG-14	Bay commissioned in Aug'14.
161	Bay extn. Deharadun S/S	400/220	0		100%	100%	99%	98%	0	NOV-14	DEC-16	Supply & erection under progress. Commissioning matching with line.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
162	Bay extn. Dubri (Mendhasal) S/S	400/220	0		0%	0%	0%	0%	0			
163	Bay extn. Kishanpur S/S	400/220	0		100%	97%	96%	90%	0	JUL-13	OCT-16	Works under progress.
164	Bay extn. Kishenpur S/S	400/220	0		100%	100%	99%	98%	0	NOV-14	DEC-16	Supply & erection under progress. Commissioning matching with line.
165	Bay extn. Kota S/S	400/220	0		100%	100%	100%	100%	0	MAR-15	JUN-17	Work completed. Commissioning matching with line.
166	Bay extn. Narendra S/S	400/220	0		100%	100%	100%	100%	0	APR-15	DEC-15	Commissioned in Dec'15.
167	Bay extn. Navsari S/S	400/220	0		100%	95%	95%	65%	0	OCT-16	OCT-16	Award placed in Dec'14. Works under progress.
168	Bay extn. Panchkula S/S	400/220	0		100%	100%	100%	100%	0	AUG-14	MAR-15	Commissioned.
169	Bay extn. Purulia S/S	400/220	0		100%	65%	40%	30%	0	MAR-17	MAR-17	Purulia bay to be executed by West Bengal on deposit work basis. Bay at Purulia to be constructed in New S/S at Purulia (WBSETCL) due to space constraint. Interim arrangement to be made accordingly by WBSETCL.
170	Bay extn. Rajpura S/S	400/220	0		100%	100%	100%	100%	0	AUG-14	JUN-16	Commissioned in Jun'16.
171	Bay extn. Sonapat S/S	400/220	0		100%	50%	40%	30%	0	JUL-17	AUG-17	Award placed in Mar'15. Work under progress.
172	Bay extn. Vapi S/S	400/220	0		100%	95%	92%	60%	0	OCT-16	OCT-16	Work under progress.
173	Betul (GIS) S/S	400/220	630		100%	95%	95%	95%	0		MAY-17	Award placed in Dec'14. Work under progress. Completion matching with line
174	Bhadla S/S	400/220	1500		0%	0%	0%	0%	0			
175	Bhuj Pooling Station	400/220	2x500		100%	20%	7%	0%	0	JUL-18	JUL-18	Award placed in Mar'16. Work under progress.
176	Bongaigaon (2nd ICT) S/s.	400/220	315		100%	20%	15%	10%	0	DEC-17	DEC-17	Award placed in Nov'15. work under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
177	Cuddapah (Extn.)	400/220	500		100%	68%	60%	50%	0	FEB-17	JUN-17	Award placed in Sep'14. Work under progress.
178	Daltonganj	400/220	2x315		100%	50%	78%	12%	0	NOV-12	DEC-17	Award placed in May'16 after re-tendering. Engg., supply, civil works & erection under progress. Due to delay in handing over land, M/s Alstom not agree to take up the work. Down stream network also not envisaged by JSEB.
179	Dehar s/s (Replacement)	400/220	65		100%	100%	100%	100%	65		JAN-17	Commissioned 01/2017
180	Dehradun	400/220	2x315		100%	100%	100%	100%	630		JAN-17	Commissioned 01/2017.
181	Dwarka -I (GIS) S/S	400/220	2000		100%	0%	0%	0%	0	MAY-17	SEP-18	Award placed in Dec'16. Land acquired in Aug'16.
182	Extn. Bachau S/S	400/220	0		100%	10%	5%	0%	0		JUL-18	Award placed in Jan'16. work in progress.
183	Extn. Baharampur S/S	400/220	0		100%	0%	0%	0%	0		APR-18	Award placed in Aug'16.
184	Extn. Bina S/S	400/220	125		100%	100%	100%	100%	0	JUL-16	FEB-16	Commissioned in Feb'16.
185	Extn. Chaibasa S/S	400/220	63		100%	100%	100%	100%	0	MAR-17	MAY-16	Commissioned in May'16.(under TBCB rout).
186	Extn. Chittorgarh S/S	400/220	0		100%	0%	0%	0%	0	APR-17	APR-17	Award placed in Jul'15. Engg in progress.
187	Extn. Chittorgarh S/S	400/220	0		100%	0%	0%	0%	0		MAR-17	Deposit work by RVPNL.
188	Extn. Daltonganj S/S	400/220	2x160		100%	20%	0%	0%	0		NOV-17	Award placed in Jul'16. Work under progress.
189	Extn. Dulhasti S/S	400/220	0		0%	0%	0%	0%	0	NOV-14		
190	Extn. Farakka S/S	400/220	0		100%	0%	0%	0%	0		APR-18	Award placed in Aug'16.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
191	Extn. Hindupur S/S	400/220	0		100%	0%	0%	0%	0		JUL-18	To be implementation by APTRANSCO.
192	Extn. Indore S/s	400/220	2x500		100%	50%	40%	5%	0		JUL-18	Award placed in Jan'16. work under progress.
193	Extn. Itarsi S/S	400/220	500		100%	45%	35%	0%	0		JUL-18	Work under progress.
194	Extn. Jaipur (Sourth) (RAPP)	400/220	0		100%	0%	0%	0%	0		NOV-17	Award placed in Aug'15. Engg. in progress.
195	Extn. Jaipur (South) S/S	400/220	0		100%	0%	0%	0%	0		NOV-17	Award placed in Aug'15. Engg in progress.
196	Extn. Jalandhar (Samba)	400/220	0		100%	30%	20%	15%	0		JUL-17	Award placed in Jan'16. Work under progress.
197	Extn. Jeerat S/S	400/220	0		100%	0%	0%	0%	0		APR-18	Award placed in Aug'16.
198	Extn. Kaithal S/S	400/220	0		100%	50%	40%	30%	0		OCT-16	Work under progress.
199	Extn. Madugiri S/S	400/220	500		100%	90%	80%	80%	0		JUN-17	Completion matching with TBCB line.
200	Extn. Mainpuri S/S	400/220	500		100%	20%	10%	0%	0		JAN-18	Award placed in Mar'16. Work under progress.Efforts being made to complete earlier i.e. Jul'17.
201	Extn. NP Kunta S/S	400/220	0		100%	5%	0%	0%	0		JUL-18	Engg. & civil work commenced from May'16.
202	Extn. NP Kunta S/s	400/220	500		100%	40%	10%	0%	0		NOV-17	Efforts being made for earlier completion in view of NP Kunta.
203	Extn. Parli Switching Station	400/220	0		100%	5%	0%	0%	0		FEB-18	Award placed in Apr'16. Engg. & civil work under progress.
204	Extn. Sagardighi S/S	400/220	0		100%	0%	0%	0%	0		APR-18	Award placed in Aug'16.
205	Extn. Salem (Madhugiri II) S/S	400/220	0		0%	0%	0%	0%	0			
206	Extn. Samba (Jalandhar)	400/220	0		100%	30%	15%	10%	0		NOV-18	Award placed in Jan'16. Work under progress.
207	Extn. Sankhari S/S	400/220	0		100%	0%	0%	0%	0	APR-18	APR-18	Award placed in Sep'15. Engg. in progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
208	Extn. Sikar S/S	400/220	500		100%	60%	50%	0%	0		JAN-18	Award placed in Mar'16. Supply & civil work under progress. Issue needs to be taken up with State for construction of 220KV line. In absence of line, bay not be utilised. Readiness of the bay expected by Jul'17.
209	Extn. Subhashgram S/S	400/220	0		100%	0%	0%	0%	0		APR-18	Award placed in Aug'16.
210	Extn. Tuticorin Pooling Station	400/220	0		100%	4%	0%	0%	0	APR-17	APR-17	Award placed in Apr'15. Work under progress.
211	Extn. Tuticorin Pooling Stn. (Kudukulom)	400/220	0		100%	0%	0%	0%	0		JUL-18	Award placed in May'16.
212	Extn. Vadodara S/S (GIS)	400/220	2x500		100%	100%	100%	100%	0	JUL-16	MAR-17	Testing under progress. Down stream 220KV line (GETCO) not ready for commissioning. Matching with GETCO line.
213	Extn. Vemagiri (PG) S/S	400/220	0		100%	0%	0%	0%	0		JUL-18	Award placed in May'16.
214	Extn. Yelahanka (GIS) S/S	400/220	0		100%	10%	0%	0%	0		JUL-17	Work under progress.
215	Extn. at 400/220 KV Damoh s/s	400/220	500		100%	100%	100%	100%	500		NOV-16	Commissioned 11/2016
216	Extn. at Hyderabad S/s	400/220	500		100%	100%	100%	100%	500	FEB-17	FEB-17	Commissioned 02/2017
217	Extn. at Madurai s/s	400/220	500		100%	100%	100%	100%	500		DEC-16	Commissioned 12/2016
218	Extn. at Mysore S/S	400/220	500		100%	100%	100%	100%	500	FEB-17	SEP-16	Commissioned 09/16.
219	Extn. madhugiri (Salem II) S/S	400/220	0		0%	0%	0%	0%	0			
220	Extn. of 2 nos. bays Imphal S/S	400/132	0		100%	0%	0%	0%	0		MAY-18	Award placed in Jul'16.
221	Extn. of 2nos. GIS bays at Silchar S/S	400/132	0		100%	0%	0%	0%	0		MAY-18	Award placed in Jul'16.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
222	Farakka (Aug.) (500-315)	400/220	185		100%	85%	75%	50%	0		NOV-17	Supply, civil work & erection under progress. Shifting of ICT from Pusali under progress. However, ICT held up at bridge near Farakka. Permission to cross bridge refused by MoST, W.B. ICT temporarily stored at Durgapur.
223	Gooty (Extn.)	400/220	500		100%	77%	55%	45%	0	FEB-17	JUN-17	Award placed in Sep'14. Work under progress.
224	Gurgaon (Aug.) 4th ICT S/S	400/220	500		100%	86%	90%	45%	0	JUN-16	FEB-18	Award placed in Dec'14. work under progress.
225	Gurgaon (Extn.)	400/220	500		100%	83%	93%	65%	0	MAY-16	JUL-17	Award placed in Nov'14. Work under progress.
226	Hamirpur (Extn.)	400/220	315		100%	50%	20%	20%	0	MAY-16	JUL-17	Award placed in Nov'14. Work under progress. Down stream line delayed. CEA to take up with state for readiness of down stream line by Jun'17.
227	Imphal (3rd ICT)	400/132	200		100%	0%	0%	0%	0		JUL-18	Award placed in Jul'16. Engg. in progress.
228	Imphal S/S (upgradation)	400/132	2x315		100%	25%	0%	0%	0		MAY-18	Award placed in Jul'16. Work under progress. Efforts are being made to complete Silcher bay at Imphal early.
229	Jalandhar (Extn.)	400/220	500		100%	100%	100%	100%	500	MAY-16	JUN-16	Commissioned 06/16.
230	Jamshedpur (Aug.) (500-3415)	400/220	185		100%	95%	95%	92%	0		JUN-17	Awarded in Jun'14. work under progress.
231	Jharkhand Pool (Chandwa) Switching GIS	400	0		0%	0%	0%	0%	0		JUL-16	Commissioned 07/16.
232	Kaithal S/S	400/220	315		100%	25%	15%	5%	0		JUL-17	Award placed in Sep'15. Work under progress.
233	Kala Amb S/S (PKATL-TBCB)	400/220	7x105		100%	95%	85%	55%	0	JUL-17	JUL-17	Work under progress.
234	Khammam (Extn.)	400/220	500		100%	70%	60%	30%	0	FEB-17	JUN-17	Award placed in Sep'14. Works under progress.
235	Kishanganj S/S (ICT-II)	400/22	500		100%	100%	100%	100%	500		SEP-16	Commissioned 09/16.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		0/33										
236	Kohlapur S/S (GIS)	400/220	0		100%	100%	100%	100%	0	APR-15	NOV-15	Commissioned in Nov'15.
237	Kotputli S/S	400/220	630		0%	0%	0%	0%	0		DEC-14	
238	Kurukshetra S/S	400/220	2x500		100%	100%	100%	100%	1000	JUN-15	MAR-17	Boths ICT's commissioned in Mar'17.
239	Maithon S/S (Replacement of ICT-I) (500-315)	400/220	185		100%	100%	100%	100%	185		SEP-16	Commissioned 09/16.
240	Maithon S/S (Replacement of ICT-II) (500-315)	400/220	185		100%	70%	50%	45%	0		JUN-17	ICT-I commissioned in Sep'16. Balance work under progress. ICT yet to be supplied.
241	Mandola S/s (Aug.) ICT-II (Replacing 315 MVA with 500 MVA ICT)	400/220	185		100%	100%	100%	100%	185		APR-16	Commissioned 04/16.
242	Mandola S/s (Aug.) ICT-III (Replacement of 315 MVA by 500 MVA)	400/220	185		100%	100%	100%	100%	185		MAY-16	Commissioned 05/16.
243	Mandola s/s (Aug.) ICT-IV (Replacing 315 MVA with 500 MVA ICT)	400/220	185		100%	100%	100%	100%	185		OCT-16	Commissioned 10/2016
244	Mapusa (ICT) S/S	400/220	315		100%	100%	100%	100%	0			ICT commissioned in oct'13.
245	Misa (Aug.) S/S (Replacement 4x105 MVA by 2x500 MVA)	400/220	2x500		100%	5%	0%	0%	0		MAY-18	GIS portion award in Jun'16 & AIS portion in Jul'16.Work under progress.
246	Misa (Extn.) S/S	400/220	315		100%	0%	0%	0%	0		JUL-18	Award placed in Jul'16. Engg. in progress.
247	N.P. Kunta Pooling Station S/S (ICT-I)	400/220	500		100%	100%	100%	100%	500		APR-16	Commissioned 04/16.
248	N.P. Kunta Pooling Station S/S (ICT-II & III)	400/220	1000		100%	100%	100%	100%	1000		JUL-16	Commissioned 07/16.
249	Narendra (Aug) (2x500-2x315)	400/220	370		100%	30%	15%	20%	0	FEB-17	JUN-17	Award placed in Sep'14. Work under progress.
250	Navi Mumbai (GIS)	400/220	630		100%	100%	100%	100%	0	SEP-10	DEC-17	Sub station is ready. Commissioning matching with LILO line (under ROW)

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												now planned to be completed using under ground cable. Cable trench work under progress. Severe ROW problem. Critical. Due to severe ROW portion at Navi-Mumbai end, Line was decided to be terminated at Kudus S/Stn. of MSETCL. Also 220KV down stream system (under MSETCL scope) delayed. Critical.
251	Pandiabil S/S (ICT-I & II)	400/220	1000		100%	100%	100%	100%	1000		JUN-16	Ready for Commissioned 06/16.
252	Parbati (PS)	400/220	630		100%	80%	70%	65%	0	JUN-16	APR-17	work under progress.MoP/CEA assistance required for implementation of down stream line by HPSEB.
253	Patna (Replacement of ICT-I) (500-315)	400/220	185		100%	100%	100%	100%	185		SEP-16	Commissioned 09/16.
254	Patna (Replacement of ICT-II) (500-315)	400/220	185		100%	62%	67%	52%	0		JUN-17	ICT-I commissioned in Sep'16 Balance work under progress.
255	Purnea S/S (Replacement of ICT -II) (500-315)	400/220	185		100%	100%	100%	100%	185		SEP-16	Commissioned 09/16.
256	Pusali (Aug.) (500-315)	400/220	370		100%	72%	62%	52%	185		JUN-17	ICT-I commissioned in Mar'16. Balance works under progress.
257	Rajarhat (GIS) S/S	400/220	2x500		100%	90%	95%	85%	0		SEP-17	Work under completion. However, work standstill due to severe ROW problem in last one month & protest by locals. Who are not allowing to entere in Rajarhat S/S. Land acquired in Feb'14.
258	Rajarhat (GIS) S/S	400/220	2x315		100%	90%	95%	85%	0	APR-16	SEP-17	Work under completion. However, work standstill due to severe ROW problem in last one month & protest by locals. Who are not allowing to entere in Rajarhat S/S. Land acquired in Feb'14.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
259	Rajghat S/S (GIS)	400/220	2000		100%	0%	0%	0%	0	MAY-17	JUN-19	Re-award under progress. Possession of land in Dec'16. Award terminated due to delay in land acquisition.
260	Rangpo S/S (GIS)	400/220	16x105 +3x100		100%	100%	100%	100%	0	NOV-13	MAR-16	Commissioned.
261	Rewa Pooling Station	400/220	3x1500		100%	75%	60%	30%	0		OCT-17	Work under progress.
262	SVA at 400/220 kV New Wanpoh S/S (+)300 MVAR/(-)200 MVAR	400/220	0		100%	65%	62%	82%	0		DEC-16	Work stopped due to disturbance in Kashmir since 07.08.16
263	SVC at 400/220 kV Kankroli s/s (+)600 MVAR/(-)400 MVAR	400/220	0		100%	90%	95%	82%	0		OCT-16	Work under progress.
264	SVC at 400/220 kV Ludhiana S/S (+)400 MVAR/(-)300 MVAR	400/220	0		100%	85%	75%	60%	0		OCT-16	work under progress.
265	Saharanpur S/S	400/220	2x315		100%	100%	100%	100%	630	NOV-12	MAY-16	Commissioned 05/16.
266	Samba (Extn.) S/S	400/220	315		100%	100%	100%	100%	315	MAY-16	OCT-16	Commissioned 10/2016.
267	Satenapalli (Narasaraopeta) & Garividi (AP) S/S (PSITL - TBCB)	400/220	400		100%	0%	0%	0%	0		APR-19	Award placed in Dec'16. Engg. in progress..
268	Silchar (New) S/s	400/220	400		100%	99%	99%	99%	0		FEB-18	Major part of sub station charged progressively from Mar'12 to Oct'12. Balance Work under progress.
269	Silchar S/S (New)	400/220	200		100%	99%	99%	99%	0	DEC-12	FEB-18	Major part of sub station charged progressively from Mar'12 to Oct'12. Balance under progress.
270	Solapur (Aug.)	400/220	315		100%	100%	100%	100%	0	OCT-15	OCT-15	ICT commissioned in Oct'15.
271	Somanahalli S/S	400/220	500		100%	100%	100%	100%	500	FEB-17	AUG-16	Commissioned 08/16.
272	Somannm S/S	400/220	2x500		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
273	Tirunelveli Pooling station (GIS)	400/220	2x500		100%	97%	45%	35%	0	APR-17	MAR-17	Award placed in Apr'15. work under progress.
274	Trichy (Extn.)	400/220	500		100%	95%	90%	90%	0	FEB-17	APR-17	Award placed in Sep'14. Work under progress.
275	Tughlakabad S/S (GIS)	400/220	2000		100%	0%	0%	0%	0	JUL-17	OCT-18	Award placed in Dec'16.Land acquired in Aug'16. Engg. in progress.
276	Uttra (Pindiabil) S/S	400/220	630		100%	100%	100%	100%	0	MAR-16	JUN-16	Sub station completed in Jun'16. Commissioned in Jul'16.
277	Wanpon (Extn.) S/S	400/220	420		100%	100%	100%	100%	0		JUL-14	Commissioned.
278	Warangal (Extn.)	400/220	500		100%	82%	65%	20%	0	FEB-17	JUN-17	Award placed in Sep'14.Work under progress.
279	Yelahanka (GIS)	400/220	2x500		100%	99%	99%	98%	0	JUN-13	DEC-17	Completion matching with line.Uncertain.
280	extn. Dharmapuri (Salem New) S/S	400/220	0		100%	95%	90%	85%	0		MAY-17	work under progress.
281	Anuppur S/S	220/132	160		0%	0%	0%	0%	0			
282	Balipara S/S	220/132	120		100%	10%	0%	0%	0	DEC-17	DEC-17	Award placed in Nov'15. Work under progress.
283	Bay Extn. Amargarh S/s	220/132	0		100%	0%	0%	0%	0		JUL-17	Not in scope in POWERGRID.
284	Bay Extn. Kishanganj S/S	220/132	0		100%	90%	90%	70%	0		NOV-16	Work under progress.
285	Bay Extn. New Melli (GIS)	220/132	0		0%	0%	0%	0%	0			
286	Bay Extn. Siliguri (Purena) S/S	220/132	0		100%	67%	60%	35%	0		NOV-16	work under progress.
287	Kopili S/S	220/132	100		100%	25%	15%	10%	0		DEC-17	Award placed in Nov'15. Work under progress.
288	Kopli (Extn.) S/S	220/132	160		100%	0%	0%	0%	0		DEC-17	Award placed in Jul'16. Engg. in progress.
289	Legship S/S	220/132	100		0%	0%	0%	0%	0		NOV-16	Work yet to be awarded by PGCIL.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
290	Mokokchung (ICT)	220	315		100%	0%	0%	0%	0		JUL-18	Award placed in Jul'16. Engg. in progress.
291	Phursungi S/S	220/33	200		0%	0%	0%	0%	0			
292	RPH (Aug). S/S	220/132	60		0%	0%	0%	0%	0			
293	Bay Extn. Sujyamaninagar S/S	132/33	0		100%	100%	100%	100%	0		JAN-16	Commissioned in Jan'16.
294	Imphal S/S	132/33	2x50		100%	100%	100%	100%	100		APR-13	ICT-I (50MVA) commissioned in Mar'13 & ICT-II commissioned in Apr'13.
295	Melriat S/S (Upgradable to 400 kV)	132/33	2x50		100%	81%	70%	40%	0		FEB-18	Supply, civil works & erection under progress. Completion matching with line.
296	Namsai S/S	132/33	2x15		100%	65%	100%	20%	0		FEB-18	Work under progress. Completion matching with associated lines. Critical.
297	Nirijuli (Extn.) S/S	132/33	50		100%	0%	0%	0%	0		JUL-18	Award placed in Jul'16. Engg. in progress.
298	Nirjuli S/S (Repl.)	132/33	80		100%	100%	100%	100%	0		MAR-16	ICT-I commissioned in Feb'16 & ICT-II in Mar'16.
299	Roing S/S	132/33	2x15		100%	92%	100%	92%	0		SEP-17	Work under progress. Completion matching with associated lines. Critical.
300	Tezu S/S	132/33	2x15		100%	88%	100%	85%	0		SEP-17	Work under progress. Completion matching with associated lines. Critical.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
POWERGRID (Consultancy Work) (PGCONSULTANCY)												
1	(Sikkim) Khamdong (New) S/S	66/11	0		null%	0%	0%	0%	0	MAY-19	MAY-19	
2	(Sikkim) Kumrek (New) S/S	66/11	0		null%	0%	0%	0%	0	MAY-19	MAY-19	
3	(Sikkim) Lachen (New) S/S	66/11	0		0%	0%	0%	0%	0			Yet to be awarded.
4	(Sikkim) Makha (New) S/S.	66/11	0		null%	0%	0%	0%	0	MAY-19	MAY-19	
5	(Sikkim) Mamring (Extn.) S/S	66/11	0		null%	0%	0%	0%	0	MAY-19	MAY-19	
6	(Sikkim) Mangan (Extn.) S/S	66/11	0		0%	0%	0%	0%	0			Yet to be awarded.
7	(Sikkim) Namchi (New) (Extn.) S/S	66/11	0		0%	0%	0%	0%	0			Yet to be awarded.
8	(Sikkim) Namchi (Old) (Extn.) S/S	66/11	0		0%	0%	0%	0%	0			Yet to be awarded.
9	(Sikkim) Namthang (New) S/S	66/11	0		null%	0%	0%	0%	0	MAY-19	MAY-19	
10	(Sikkim) Pangthang (New) S/S	66/11	0		0%	0%	0%	0%	0			Yet to be awarded.
11	(Sikkim) Passingdong (New) S/S	66/11	0		0%	0%	0%	0%	0			Yet to be awarded.
12	(Sikkim) Pelling (Extn.) S/S	66/11	0		0%	0%	0%	0%	0			
13	(Sikkim) Rellichu (New) S/S	66/11	0		0%	0%	0%	0%	0			Yet to be awarded.
14	(Sikkim) Richenpong (New) S/S	66/11	0		0%	0%	0%	0%	0			Yet to be awarded.
15	(Sikkim) Rohthak S/S	66/11	0		0%	0%	0%	0%	0			Yet to be awarded.
16	(Sikkim) Rorathang (New) S/S	66/11	0		null%	0%	0%	0%	0	MAY-19	MAY-19	
17	(Sikkim) Sichey (Extn.) S/S	66/11	0		0%	0%	0%	0%	0			Yet to be awarded.
18	(Sikkim) Sombaria (New) S/S	66/11	0		0%	0%	0%	0%	0			Yet to be awarded.
19	(Sikkim) Tadong (Extn.) S/S	66/11	0		0%	0%	0%	0%	0			Yet to be awarded.
20	(Sikkim) Temi (New) S/S	66/11	0		null%	0%	0%	0%	0	MAY-19	MAY-19	
21	(Sikkim) Namchi (Old) (Extn.) S/S	66	0		0%	0%	0%	0%	0			Yet to be awarded.
22	(Assam) Amingaon (GIS)	220/132	2x160		null%	0%	0%	0%	0	MAR-19		Land identified,Price negotiation underway.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
23	(Assam) Behiating (New Dibrugarh)	220/132	2x100		100%	0%	0%	0%	0		MAR-19	
24	(Assam) Rangia (Extn.)	220	0		100%	0%	0%	0%	0		NOV-18	
25	(Assam) Samaguri (Aug.) (2x160 -2x50)	220/132	220		100%	0%	0%	0%	0		MAR-19	
26	(Assam) Tinsukia (Extn.)	220	0		100%	0%	0%	0%	0		NOV-18	
27	(J&K) Drass S/S	220/66	4x16.67		100%	40%	80%	0%	0		MAY-17	Award placed. Work under progress.
28	(J&K) Kargil S/S	220/66	7x16.67		0%	0%	0%	0%	0		MAY-17	land yet to be handed over by Distt. Administration.
29	(J&K) Khalsti S/S	220/66	4x16.67		100%	55%	80%	0%	0		SEP-17	Work under progress.
30	(J&K) Leh S/S	220/66	7x16.67		100%	60%	80%	0%	0		JUN-17	Work under progress.
31	(MAGHALAYA) Byrnihat (Killing) AIS Substation Extension	220	0		100%	0%	0%	0%	0	APR-19	APR-19	
32	(MAGHALAYA) Mawngap (GIS) (Upgradation)	220/132	2x160		100%	0%	0%	0%	0	APR-19	APR-19	
33	(MAGHALAYA) New Shillong (GIS)	220/132	2x160		100%	0%	0%	0%	0	APR-19	APR-19	
34	(Nagaland) Kohima (New) S/S	220/132	0		0%	0%	0%	0%	0			
35	(Nagaland) Mokokchung (PG) (Extn.) S/S	220	0		0%	0%	0%	0%	0			
36	(Sikkim) Legship Pool (New) S/S	220/132	0		null%	0%	0%	0%	0	MAY-19	MAY-19	
37	(Sikkim) New Mellin (PG) GIS S/S (Extn.)	220	0		0%	0%	0%	0%	0			Yet to be awarded.
38	(Arunachal Pradeesh) Khupi (Extn.) S/S	132	0		100%	0%	0%	0%	0	MAY-18	MAY-18	
39	(Arunachal Pradesh) Along (Extn.) S/S	132	0		0%	0%	0%	0%	0			Yet to be awarded.
40	(Arunachal Pradesh) Bameng S/S	132/33	15		0%	0%	0%	0%	0	MAY-18		Yet to be awarded.
41	(Arunachal Pradesh)	132/33	63		0%	0%	0%	0%	0		AUG-19	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
	Banderdewa S/S											
42	(Arunachal Pradesh) Basar S/S	132/33	15		0%	0%	0%	0%	0			Yet to be awarded.
43	(Arunachal Pradesh) Changlang S/S	132/33	15		0%	0%	0%	0%	0		OCT-19	land acquisition under progress
44	(Arunachal Pradesh) Chimpu (Itanagar) (Extn.)	132	0		0%	0%	0%	0%	0		AUG-19	
45	(Arunachal Pradesh) Dambuk S/S	132/33	15		0%	0%	0%	0%	0			Yet to be awarded.
46	(Arunachal Pradesh) Daporijo (Aug.)	132/33	15		0%	0%	0%	0%	0			Yet to be awarded.
47	(Arunachal Pradesh) Daporijo (Extn.) S/S	132/33	0		0%	0%	0%	0%	0			Yet to be awarded.
48	(Arunachal Pradesh) Deomali (Extn.) S/S	132	0		0%	0%	0%	0%	0		OCT-19	land available
49	(Arunachal Pradesh) Gerukhamukh S/S	132/33	15		0%	0%	0%	0%	0			Yet to be awarded.
50	(Arunachal Pradesh) Halaipani S/S	132/33	15		0%	0%	0%	0%	0			Yet to be awarded.
51	(Arunachal Pradesh) Holongi S/S	132/33	20		0%	0%	0%	0%	0		AUG-19	
52	(Arunachal Pradesh) Jairampur S/S	132/33	0		0%	0%	0%	0%	0		OCT-19	land acquisition under progress
53	(Arunachal Pradesh) Kambang S/S	132/33	15		0%	0%	0%	0%	0			Yet to be awarded.
54	(Arunachal Pradesh) Khonsa S/S	132/33	15		0%	0%	0%	0%	0		OCT-19	land acquisition under progress
55	(Arunachal Pradesh) Koloriang S/S	132/33	15		0%	0%	0%	0%	0			Yet to be awarded.
56	(Arunachal Pradesh) Likabali S/S	132/33	15		100%	0%	0%	0%	0	MAY-19	MAY-19	
57	(Arunachal Pradesh) Miao S/S	132/33	15		0%	0%	0%	0%	0		OCT-19	land acquisition under progress
58	(Arunachal Pradesh) Naharlagun S/S	132/33	63		0%	0%	0%	0%	0		AUG-19	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
59	(Arunachal Pradesh) Namsai (PG) (Extn.) S/S	132	0		0%	0%	0%	0%	0		OCT-19	land available
60	(Arunachal Pradesh) Niglok S/S	132/33	63		100%	5%	0%	0%	0	MAY-18	MAY-18	
61	(Arunachal Pradesh) Palin S/S	132/33	15		0%	0%	0%	0%	0			Yet to be awarded.
62	(Arunachal Pradesh) Pasighat (New) (Napit)	132/33	20		100%	0%	0%	0%	0	MAY-18	MAY-18	
63	(Arunachal Pradesh) Pasighat Old (Extn.)	132	0		null%	0%	0%	0%	0	MAY-18	MAY-18	acquisition under process
64	(Arunachal Pradesh) Rilo S/S	132/33	15		null%	0%	0%	0%	0	MAY-18	MAY-18	
65	(Arunachal Pradesh) Roing (Extn.) S/S	132	0		0%	0%	0%	0%	0			Yet to be awarded.
66	(Arunachal Pradesh) Sagali S/S	132/33	15		0%	0%	0%	0%	0		AUG-19	Yet to acquire
67	(Arunachal Pradesh) Seijosa S/S	132/33	15		null%	0%	0%	0%	0	MAY-18	MAY-18	land not yet finalized due to forest clearance issue.
68	(Arunachal Pradesh) Seppa S/S	132/33	15		null%	0%	0%	0%	0	MAY-18	MAY-18	
69	(Arunachal Pradesh) Tezu (Extn.) S/S	132	0		0%	0%	0%	0%	0			Yet to be awarded.
70	(Arunachal Pradesh) Yingkiong S/S	132/33	15		0%	0%	0%	0%	0			Yet to be awarded.
71	(Arunachal Pradesh) Zero (Extn.)	132	0		0%	0%	0%	0%	0			Yet to be awarded.
72	(Arunachal Pradesh) Ziro (New) S/S	132/33	15		0%	0%	0%	0%	0			Yet to be awarded.
73	(Assam) Chapakhowa (New) S/S	132/33	4x8.33		100%	0%	0%	0%	0		MAR-19	
74	(Assam) Dhaligaon (Aug.) (2x50-2x25)	132/33	50		100%	0%	0%	0%	0		MAR-19	
75	(Assam) Dhemaji (Extn.)	132	0		100%	0%	0%	0%	0		DEC-18	
76	(Assam) Guwahati Medical College (GIS)	132/33	2x50		100%	0%	0%	0%	0	MAR-19	MAR-19	
77	(Assam) Hazo (New) S/S	132/33	2x31.5		0%	0%	0%	0%	0			Land identified and is under finalization

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
78	(Assam) Kahalipara (Extn.)	132	0		100%	0%	0%	0%	0		DEC-18	
79	(Assam) Kamakhya S/S (Extn.)	132	0		100%	0%	0%	0%	0	MAR-19	MAR-19	
80	(Assam) Paltan Bazar (GIS)	132/33	2x50		100%	0%	0%	0%	0	MAR-19	MAR-19	
81	(Assam) Rupai (Extn.)	132	0		100%	0%	0%	0%	0		DEC-18	
82	(Assam) Samaguri (Aug.) (1x40-1x16)	132/33	25		100%	0%	0%	0%	0		MAR-19	
83	(Assam) Sarupathar (new) S/S	132/33	2x25		0%	0%	0%	0%	0		MAR-19	
84	(Assam) Silapathar (New) S/S	132/33	2x31.5		100%	0%	0%	0%	0		MAR-19	
85	(Assam) Sonabali (Extn.)	132	0		100%	0%	0%	0%	0		NOV-18	
86	(Assam) Tangla (New) S/S	132/33	2x31.5		100%	0%	0%	0%	0			
87	(Assam) Teok S/S	132/33	2x31.5		100%	0%	0%	0%	0		MAR-19	
88	(Assam) Tezpur (New) S/S	132/33	2x50		100%	0%	0%	0%	0		MAR-19	
89	(MAGHALAYA) Ampati (Extn.) S/S	132	0		100%	0%	0%	0%	0		OCT-18	
90	(MAGHALAYA) Mynkre S/S	132/33	2x50		100%	0%	0%	0%	0		APR-19	
91	(MAGHALAYA) New Shillong (GIS)	132/33	2x50		0%	0%	0%	0%	0	APR-19		
92	(MAGHALAYA) Phulbari S/s	132/33	2x50		100%	0%	0%	0%	0		APR-19	
93	(Manipur) Gamphajol (new) S/S	132/33	40		0%	0%	0%	0%	0			Yet to be awarded.
94	(Manipur) Imphal (PG) (Extn.) S/S	132	0		0%	0%	0%	0%	0			Yet to be awarded.
95	(Manipur) Jiribam (Aug.) (2nd Trans.)	132/33	20		0%	0%	0%	0%	0			Yet to be awarded.
96	(Manipur) Kakching (Extn.) S/S	132	0		0%	0%	0%	0%	0			Yet to be awarded.
97	(Manipur) Kongba (3rd Addl.)	132/33	20		0%	0%	0%	0%	0			Yet to be awarded.
98	(Manipur) Kongba (Extn.) S/S	132/33	0		0%	0%	0%	0%	0			
99	(Manipur) Ningthoukhong (Extn.) S/S	132	0		0%	0%	0%	0%	0			Yet to be awarded.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
100	(Manipur) Ningthoukhong 2nd (Aug.)	132/33	20		0%	0%	0%	0%	0			
101	(Manipur) Rengpang (Extn.) S/S	132	20		0%	0%	0%	0%	0			
102	(Manipur) Tamenglong (New) S/S	132/33	0		0%	0%	0%	0%	0			Yet to be awarded.
103	(Manipur) Thoubal (Extn.) S/S	132/33	0		0%	0%	0%	0%	0			Yet to be awarded.
104	(Manipur) Ukhrul (Aug.) S/S	132/33	0		0%	0%	0%	0%	0			Yet to be awarded.
105	(Manipur) Yaingangpokpi (Extn.) S/S	132	0		0%	0%	0%	0%	0			Yet to be awarded.
106	(Mizoram) Lunglei (Aug.) (2x25-2x12.5)	132/33	25		0%	0%	0%	0%	0			
107	(Mizoram) Lungsan S/S	132/33	25		0%	0%	0%	0%	0			
108	(Mizoram) Marpara (new) S/S	132/33	0		0%	0%	0%	0%	0			
109	(Mizoram) W. Phaileng (New) S/S	132/33	26		0%	0%	0%	0%	0			
110	(Nagaland) Longleng S/s	132/33	20		0%	0%	0%	0%	0			
111	(Nagaland) Longnak (Mongkolemba Junction) S/S	132/33	2x25		0%	0%	0%	0%	0			
112	(Nagaland) Mokokchung (State) (Extn.) S/S	132	0		0%	0%	0%	0%	0			
113	(Nagaland) Pfutsero (New) S/S	132/33	2x25		0%	0%	0%	0%	0			
114	(Nagaland) Secretariat Complex Kohima (New) S/S	132/33	2x25		0%	0%	0%	0%	0			
115	(Nagaland) Tuensang (Extn.) S/S	132	0		0%	0%	0%	0%	0			
116	(Nagaland) Wokha (Extn.) S/S	132	25		0%	0%	0%	0%	0			
117	(Nagaland) Zunheboto (New) S/S	132/33	2x25		0%	0%	0%	0%	0			
118	(Sikkim) Chungthang (New) S/S	132/66/1	0		0%	0%	0%	0%	0			Yet to be acquire.
119	(Sikkim) Dikchu pool (new) S/S	132/33	0		null%	0%	0%	0%	0	MAY-19	MAY-19	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		/11										
120	(Sikkim) Namchi (New) S/S	132/66	0		0%	0%	0%	0%	0			Yet to awarded.
121	(Sikkim) Parbing (New) S/S	132/66	0		0%	0%	0%	0%	0			Yet to be awarded.
122	(Sikkim) Rangpo (PG) (Extn.) S/S	132	0		0%	0%	0%	0%	0			Yet to be awarded.
123	(Sikkim) Samardong (New) S/S	132/66/1	0		0%	0%	0%	0%	0			Yet to be awarded.
124	(Sikkim) Singhik (New) S/s	132/66/1	0		0%	0%	0%	0%	0			Yet to be awarded.
125	(Tripura) Amarpur (new) S/S	132/33	2x31.5		100%	0%	0%	0%	0		NOV-19	
126	(Tripura) Ambassa (Aug.) S/S	132/33	31.5		100%	0%	0%	0%	0		NOV-19	
127	(Tripura) Bagafa (New) S/S	132/33	2x50		0%	0%	0%	0%	0			
128	(Tripura) Belonia (New) S/S	132/33	2x50		100%	0%	0%	0%	0		NOV-19	
129	(Tripura) Dhalabil (Khowai) (Aug.) S/S	132/33	2x31.5		100%	0%	0%	0%	0		NOV-19	
130	(Tripura) Dharmanagar (Extn.) S/S	132/33/1	0		100%	0%	0%	0%	0		NOV-19	
131	(Tripura) Gokulnagar (New) S/S	132/33	2x50		100%	0%	0%	0%	0		NOV-19	
132	(Tripura) Jirania (Aug.) (1x31.5 - 1x10)	132/33	23		100%	0%	0%	0%	0		NOV-19	
133	(Tripura) Kailasahar S/S	132/33	2x50		100%	0%	0%	0%	0		NOV-19	
134	(Tripura) Manu (new) S/S	132/33	2x50		100%	0%	0%	0%	0		NOV-19	
135	(Tripura) Mohonpur (Hezamara) (New) S/S	132/33	2x31.5		100%	0%	0%	0%	0		NOV-19	
136	(Tripura) Rabindra Nagar Plus	132/33	2x50		100%	0%	0%	0%	0		NOV-19	
137	(Tripura) Rokhia (Extn.) S/S	132/33/1	0		100%	0%	0%	0%	0		NOV-19	
138	(Tripura) Sabroom (New) S/S	132/33	2x31.5		100%	0%	0%	0%	0		NOV-19	
139	(Tripura) Satchand (New) S/S	132/33	2x31.5		100%	0%	0%	0%	0		NOV-19	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
140	(Tripura) Udaipur (Aug.) S/S	132/33	2x50		100%	0%	0%	0%	0		NOV-19	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ASSAM ELECTRICITY GRID CORP. LIMITED (AEGCL)

1	Kukumara S/S (2x50)	220/132	100		100%	90%	100%	98%	0		JUN-16	completed
2	Rangia S/S (2x100)	220/132	200		100%	100%	100%	100%	200	JUN-12	JUN-17	SS completed/charged on 24.06.2013 but could not commissioned due to non completion of the line.
3	Sonapur (2x100)	220/132	200		100%	50%	92%	92%	0	MAR-13	JUN-17	75 percent completed
4	Azara s/s	132/33	2x16		100%	78%	90%	82%	0		APR-17	in progress
5	Barpeta	132/33	2x25		100%	30%	20%	0%	0		FEB-18	Civil and other field work is in progress. overall progress 30 percent
6	Dhekiajuli	132/33	2x25		100%	75%	30%	20%	0		MAY-17	GTP and drawing approval of major equipments done. DI issued for major equipments. Overall completion 55 percent, SS and 132kV structure erected. CR building 85 percent
7	Hatchingmari	132/33	2x25		100%	0%	0%	0%	0			Contract agreement signed
8	Kamakhya s/s	132/33	2x40		100%	60%	100%	80%	0		JUN-17	80 percent completed
9	Karimganj	132/33	2x25		100%	85%	100%	0%	0		APR-17	All equipment erected. Equipment foundation completed. Transformer foundation completed, control room 90 percent completed, Equipment structure 95 percent completed, Earth filling 85 percent completed.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED. (APTRANSCO)

1	Amaravathi S/s-I in CRDA	400/220	630		0%	0%	0%	0%	0	AUG-20	AUG-20	
2	Amaravathi SS-II in CRDA	400/220	630		0%	0%	0%	0%	0	AUG-21	AUG-21	
3	Aspiri S/s	400/220	945		0%	0%	0%	0%	0	AUG-18	AUG-18	
4	Chilakaluripeta S/s (2x500MVA)	400/220/132	1000		0%	0%	0%	0%	0	AUG-19	AUG-19	
5	Eluru S/s	400/220	630		0%	0%	0%	0%	0	AUG-18	AUG-18	
6	Gani (3x500 - ICT-I)	400/220	500		100%	95%	95%	75%	0	JUL-17	MAR-17	All 873 Nos. foundations, 950 Nos. out of 1007 Nos. Structure erection and 575 Nos. out of 727 Nos. 400kV Bus and 400kV Line bays charged on 01.02.2017.1 No. 500 MVA,400/220kV Transformer is charged on 14.02.2017.220kV Bus and 220kV Byas connected to pooling station No.4 are charged on 19.02.2017.The Substation, transformer capacity is 3x500 MVA in place of 2x315 MVA.
7	Gani (3x500MVA) - ICT-II&III	400/220	1000		100%	95%	95%	75%	0	JUL-17	APR-17	
8	Garividi (Marala)	400/220	630		100%	95%	95%	92%	0		MAR-17	Works under progress. All 578 Nos. foundations ,699 Nos. out of 700 Nos.Structure erection and 372 Nos. out of 449 Nos. equipment erection completed. All other electrical and civil works are under progress.
9	Ghani s/s (PTR-I)	400/220	315		100%	100%	100%	100%	500		MAR-17	Commissioned 02/2017 (Late Reported)
10	Gudivada (2x500 MVA+2x100 MVA)	400/132	1200		0%	0%	0%	0%	0	AUG-19	AUG-19	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
11	Hindupur S/S	400/220	3x315		100%	22%	15%	0%	0	OCT-17	DEC-17	Works under progress.88 Nos. out of 619 Nos.Structure foundations AND 18 Nos structure erection out of 710 Nos.are completed.
12	Inavolu S/s	400/220	1000		0%	0%	0%	0%	0	AUG-18	AUG-18	
13	Jammalamadugu s/s (ICT-I)	400/220	315		100%	100%	100%	100%	315		DEC-16	Commissioned 12/2016
14	Kalikiri	400/220	630		100%	12%	0%	0%	0	SEP-17	SEP-17	Site levelling works and structure foundation works under progress.Control room platforms,FF room works under progress.
15	Kalpaka-II S/s	400/220	945		0%	0%	0%	0%	0	AUG-20	AUG-20	
16	Kamavarapukota s/s (ICT-1)	400/220	315		100%	100%	100%	100%	315	MAR-16	FEB-17	Commissioned 02/2017
17	Kamavarapukota s/s (ICT-2)	400/220	315		100%	100%	100%	100%	315	MAR-16	MAR-17	Commissioned 03/2017
18	Kurnool S/S	400/220	2x315		0%	0%	0%	0%	0			This may be deleted as the project is not approved/ execution by APTRANSCO.
19	Mylavarm S/s	400/220	945		0%	0%	0%	0%	0	AUG-18	AUG-18	
20	Podili S/S	400/220	630		98%	12%	0%	0%	0	AUG-17	JUN-17	Site levelling works are under progress.Control rom,Platforms,FF room works under progress
21	Rachaganneru S/s	400/220	630		0%	0%	0%	0%	0	AUG-18	AUG-18	
22	Sattenapally	400/220	630		100%	100%	100%	100%	630		APR-14	Commissioned 04/14 (Late reported)
23	Talaricheruvu S/s	400/220	945		0%	0%	0%	0%	0	AUG-18	AUG-18	
24	Uravakonda S/S	400/220	2x315		100%	100%	100%	100%	630		JUL-16	Commissioned 07/16.
25	urvakonda-II S/s	400/220	1260		0%	0%	0%	0%	0	AUG-18	AUG-18	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
26	Chakrayapet	220/132	200		100%	2%	0%	0%	0		MAR-17	Site handed over on 16.04.2016.Leveling of site works under progress.
27	Gaddamvaripalli	220/11	50		100%	100%	100%	96%	0		JUN-16	Works under progress
28	Goddumarri	220/11	100		100%	100%	100%	100%	0		MAY-16	Works completed.
29	Gollapuram	220/132	200		100%	80%	90%	85%	0		MAY-17	Works are under progress.
30	N.P. Kunta Poling Station	220/33	160		100%	100%	100%	100%	160		APR-16	Commissioned 04/16.
31	Porumamilla	220/132	200		100%	95%	95%	95%	0		AUG-16	works are under progress.
32	Tirumalayapalli	220/132	300		100%	60%	85%	50%	0		JUN-17	Works are under progress.
33	Vajrakarur	220/132	100		100%	100%	100%	100%	100		JUL-16	Commissioned 07/16.
34	Yellanur	220/11	50		100%	100%	100%	100%	50		MAR-14	Substation charged on 27-03-2014.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
BIHAR STATE ELECTRICITY BOARD (BSEB)												
1	Barauni (TPS) (ICT)	220/132	300		0%	0%	0%	0%	0			Award under process.
2	Biharshariff S/S	220/132	150		0%	0%	0%	0%	0		DEC-16	
3	Bihta (GSS) S/S	220/132/33	320		100%	10%	20%	0%	0		JUL-17	Work hold up due to approach road. Delay due to Severe RoW.
4	Bodhgaya (2nd Trf.)	220/132	150		0%	0%	0%	0%	0		DEC-16	
5	Dehri (Addl.) S/S	220/132	100		0%	0%	0%	0%	0		DEC-16	
6	Kishanganj S/S	220/132/33	320		100%	100%	100%	100%	320	JUN-16	OCT-16	Commissioned 10/2016
7	Motipur (GSS) S/S	220/132/33	320		100%	100%	90%	85%	0	FEB-17	MAY-17	
8	Musahari S/S	220/132/33	320		100%	95%	100%	95%	0	DEC-16	AUG-17	2x160 MVA and 3x50 MVA charged
9	Pusauli S/S	220/132/33	300		100%	100%	100%	98%	0		MAY-16	
10	Samastipur S/S (ICT-I)	220/132/33	160		100%	100%	100%	100%	160	NOV-16	OCT-16	Commissioned 10/2016
11	Supaul/Lokhi S/S	220/132/33	320		100%	55%	85%	0%	0	MAR-17	SEP-17	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)

1	Bilaspur	400/220	2x315		0%	0%	0%	0%	0		APR-18	
2	Dhamtari	400/220	2x315		0%	0%	0%	0%	0		APR-18	
3	Jagdalpur S/s	400/220	630		100%	58%	85%	85%	0	NOV-14	AUG-17	Work under progress.
4	NSPCL (2x315 MVA) ICT-II	400/220	630		100%	100%	100%	100%	0		MAR-17	Failed during S C test. Under repair.
5	Borjhara S/S	220/132	2x160		100%	0%	0%	0%	0		DEC-17	Civil Levelling under progress.
6	Jagdalpur	220/132	160		0%	0%	0%	0%	0	MAR-18		

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DAMAN AND DIU ELECTRICITY DEPARTMENT (DANDD)

1	Ringanwada s/s	220/66	260		0%	0%	0%	0%	0		MAR-18	
---	----------------	--------	-----	--	----	----	----	----	---	--	--------	--

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DADRA AND NAGAR HAVELI ELECTRICITY DEPARTMENT (DNH)

1	Vaghchippa s/s	220/66	320		0%	0%	0%	0%	0		MAR-18	
---	----------------	--------	-----	--	----	----	----	----	---	--	--------	--

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
DELHI TRANSCO LIMITED (DTL)												
1	Bamnoli S/S (Addl.)	400/220	315		0%	0%	0%	0%	0		MAR-18	
2	Gopalpur GIS	400/220	1000		0%	0%	0%	0%	0		MAR-22	
3	Mundka S/S (Addl.)	400/220	315		0%	0%	0%	0%	0		MAR-18	
4	Rangpuri GIS	400/220	2000		0%	0%	0%	0%	0		MAR-23	
5	Shalimarbagh GIS	400/220	2000		0%	0%	0%	0%	0		MAR-21	
6	220 KV Bays at Shalimar Bagh (2 Nos.)	220	0		100%	100%	100%	100%	0	NOV-16	NOV-16	Both 220 kV bays commissioned.
7	220 KV Bays at Vasant Kunj (2 Nos.)	220	0		100%	50%	100%	50%	0	NOV-16	APR-17	1. 1x220 kV Bay no. 206 commssioned on 24.03.2017 2.Work not started on bay no.208 due to permission of tree cutting is awaited from forest deptt.
8	220 KV bay at Masjid moth (2 nos.)	220	0		100%	95%	100%	100%	0	OCT-16	APR-17	1.220 kV erection work completed. 2.Electrical Inspector clearance has been obtained on 31.03.2017. 3. 33kV jumpering work is in advance stage.
9	AIIMS (Aug.)	220/33	100		0%	0%	0%	0%	0		MAR-17	
10	Bamnauli GIS	220/66	320		0%	0%	0%	0%	0		MAR-21	
11	Barwala (Rohini Sector-34)	220/66	320		0%	0%	0%	0%	0		MAR-23	
12	Budella S/S	220/66	320		0%	0%	0%	0%	0		MAR-18	
13	Budhpur GIS	220/66	320		0%	0%	0%	0%	0		MAR-21	
14	Chandrawal GIS	220/66	300		0%	0%	0%	0%	0		MAR-19	
15	DSIIDC Bawana (Addl.)	220/66	160		100%	100%	100%	100%	160		JAN-16	Commissioned 01/16 (Late Reported).

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
16	Dhansa/Jaffarpur/Jhatikalan	220/66	320		0%	0%	0%	0%	0			
17	Geeta Colony (Addl.)	220/33	100		0%	0%	0%	0%	0		MAR-17	
18	Gopalpur GIS	220/66	320		0%	0%	0%	0%	0		MAR-18	
19	Janakpuri GIS	220/66	320		0%	0%	0%	0%	0		MAR-20	
20	Jasola GIS	220/33	320		0%	0%	0%	0%	0		MAR-20	
21	Kanjhawala (Addl.)	220/66	160		100%	100%	100%	100%	160		FEB-16	Commissioned 02/16 (Late Reported).
22	Karol Bagh GIS	220/33	300		0%	0%	0%	0%	0		MAR-19	
23	Lodhi Road (GIS)	220/33	100		100%	90%	98%	93%	0	JUL-12	SEP-17	Dismantling of existing switch yard and then convert in to GIS. There are constraints in execution of work due to non availability of shut downs and it is existing AIS Sub Station & heavily loaded one.
24	Maharanibagh GIS	220/33	300		0%	0%	0%	0%	0		MAR-19	
25	Maidan Garhi / IGNOU GIS	220/66	320		0%	0%	0%	0%	0		MAR-21	
26	Mangolpuri GIS	220/66	320		0%	0%	0%	0%	0		MAR-20	
27	Masjid Moth (Addl.)	220/33	100		0%	0%	0%	0%	0		MAR-17	
28	Masjid Moth (Addl.)	220/33	100		0%	0%	0%	0%	0	JUN-14	MAR-17	
29	Mayur Vihar GIS	220/66	320		0%	0%	0%	0%	0		MAR-22	
30	Mehrauli (Replacement) (160-100)	220/33	60		0%	0%	0%	0%	0		MAR-21	
31	Najafgarh (Replacement) (160-100)	220/33	120		0%	0%	0%	0%	0		MAR-21	
32	Narela (Replacement) (160-100)	220/33	60		0%	0%	0%	0%	0		MAR-21	
33	Nehru Place GIS	220/33	300		0%	0%	0%	0%	0		MAR-21	
34	Okhla (Replacement) (160-100)	220/33	120		0%	0%	0%	0%	0		MAR-21	
35	Panjabi Bagh GIS	220/33	300		0%	0%	0%	0%	0		MAR-19	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
36	Pappankalan-II (Addl.)	220/66	160		100%	100%	100%	100%	160		DEC-15	Commissioned 12/15 (Late Reported).
37	Pappankalan-III	220/66	320		100%	60%	80%	45%	320	MAR-17	AUG-17	1.Erection of 220 kV & 66 kV Gantry tower and stringing work completed. 2.Construction of Control room building is in progress. 4.Shifting of DJB line is taken up with DJB. 5.Erection of 220 kV & 66 kV equipments is in advance stage. 6. 2x160 MVA Pr.Yrf. reached at site.
38	Patparganj (Addl.)	220/33	100		0%	0%	0%	0%	0	JUN-16	MAY-16	
39	Patparganj (Aug.)	220/33	100		0%	0%	0%	0%	0		MAR-17	
40	Patparganj (Replacement) (160-100)	220/33	120		0%	0%	0%	0%	0		MAR-21	
41	Peeragarhi (Addl.)	220/33	100		0%	0%	0%	0%	0	JUN-16	MAR-17	
42	Preet Vihar GIS (ICT-I)	220/33	100		100%	100%	100%	100%	100	FEB-16	FEB-17	Commissioned 02/2017
43	Preet Vihar GIS (ICT-II)	220/33	100		100%	100%	100%	100%	100		MAR-17	Commissioned 03/2017
44	R.K. Puram GIS	220/66	160		100%	10%	0%	0%	0		MAY-18	1.Sub station layout SLD of 220,66 & 33 kV GIS approved. 2.Land handed over. 3.Civil work for boundary wall, 66kV & 33kV GIS building started.
45	R.K.Puram GIS	220/33	100		100%	10%	0%	0%	0		MAY-18	1.Sub station layout SLD of 220,66 & 33 kV GIS approved. 2.Land handed over. 3.Civil work for boundary wall, 66kV & 33kV GIS building started.
46	Replacement of 100 MVA by 160 MVA at Pappankalan-I	220/66	60		100%	100%	100%	100%	60		FEB-16	Commissioned 02/16 (Late Reported).
47	Sanjay Gandhi Transport Nagar (SGTN) GIS	220/66	320		0%	0%	0%	0%	0		MAR-19	
48	Sarita Vihar (Addl.)	220/66	100		100%	100%	100%	100%	100		JAN-16	Commissioned 01/16 (Late Reported).

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
49	Sarita Vihar (Replacement) (160-100)	220/33	60		0%	0%	0%	0%	0		MAR-21	
50	Subzi Mandi GIS	220/66	100		0%	0%	0%	0%	0		MAR-21	
51	Tikri Khrd GIS	220/66	320		0%	0%	0%	0%	0		MAR-18	
52	Tughlakabad S/S	220/66	320		0%	0%	0%	0%	0		MAR-18	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ELECTRICITY DEPARTMENT, GOVT. OF MANIPUR (ED, Manipur)

1	Yurembam (Aug.) S/S	132/33	3X33.5		100%	0%	0%	0%	0		MAR-13	
---	---------------------	--------	--------	--	------	----	----	----	---	--	--------	--

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

GOA ELECTRICITY DEPARTMENT (ED- GOA)

1	Kadamba GIS	220/110	2x100		0%	0%	0%	0%	0		MAR-19	Proposals have been forwarded to Government. The approval is awaited from Finance Department.
2	Ponda s/s (Addl.)	220/33	1x50		0%	0%	0%	0%	0		MAR-19	Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtained from the Government.
3	Socorro S/S	220/33	320		0%	0%	0%	0%	0		MAR-17	
4	Tivim (3rd Trf.) (Aug.)	220/110	1x100		100%	0%	0%	0%	0		MAR-17	Work in progress.
5	Tuem GIS	220/33	3x63		0%	0%	0%	0%	0		MAR-19	Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtained from the Government.
6	Verna GIS	220/110	2x160		100%	0%	0%	0%	0		MAR-19	Proposals have been forwarded to Government. The approval is awaited from Finance Department.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)

1	Achchhalia S/S	400/220	2x315		100%	0%	0%	0%	0			
2	Achhalia S/s	400/200	1000		0%	0%	0%	0%	0		MAR-20	
3	Amreli s/s(Aug.)	400/220	500		100%	100%	100%	100%	500		MAR-17	Commissioned 03/2017
4	Bhachunda GIS (Dist. Kutch)	400/220	1500		100%	0%	0%	0%	0		MAR-20	
5	Bhogat GIS (Dist. Jamnagar)	400/220	2x500		100%	0%	0%	0%	0			
6	Bhogat S/S	400/220	1500		0%	0%	0%	0%	0		MAR-21	.
7	Charanka S/S	400/220	2x315		100%	100%	100%	98%	0		DEC-16	WIP
8	Chhara S/S	400/220	1000		0%	0%	0%	0%	0		MAR-21	
9	Chharodi (GIS) S/s	400/200	1500		0%	0%	0%	0%	0		MAR-19	
10	Chikhli S/s	400/200	1000		0%	0%	0%	0%	0		MAR-21	
11	Chorania S/s	400/200	500		0%	0%	0%	0%	0		MAR-19	
12	Fedra S/S	400/220	1000		100%	0%	0%	0%	0		MAR-21	
13	Halvad	400/220	315		100%	100%	100%	100%	630		MAR-15	400/220/66KV system back charged on Dt.: 31.03.14.
14	Kalavad S/s	400/200	1000		0%	0%	0%	0%	0		MAR-18	
15	Kasor (Aug.)	400/220/33	315		100%	100%	100%	100%	315		AUG-16	Commissioned 08/16.
16	Kasor (VI - ICT) S/s	400/220	500		0%	0%	0%	0%	0		DEC-17	
17	Keshod S/S	400/22	1000		0%	0%	0%	0%	0		MAR-21	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		0										
18	Kosamba (ICT addition)	400/220	500		100%	100%	100%	100%	500		FEB-17	Commissioned on 01/2017. (Late Reported)
19	Pipavav S/S	400/220	1000		100%	0%	0%	0%	0		MAR-21	
20	Prantij S/S	400/220	1000		100%	0%	0%	0%	0		MAR-21	
21	Rajkot (Hadala) ICT-II	400/220	315		100%	0%	0%	0%	0		DEC-17	
22	Sankhari S/S	400/220	2x315		0%	0%	0%	0%	0			
23	Shapar S/s	400/200	1000		0%	0%	0%	0%	0		MAR-21	
24	Soja S/s	400/200	500		0%	0%	0%	0%	0		MAR-18	
25	Up-gradation of 220 kV Vav to 400 kv level (GIS)	400/220	1500		0%	0%	0%	0%	0		MAR-19	
26	Veloda s/s	400/220	1000		100%	100%	100%	100%	1000		MAR-17	Commissioned 03/2017
27	Zerda S/s	400/200	500		0%	0%	0%	0%	0		MAR-18	
28	Agthala (Aug.)	220/66	100		100%	100%	100%	100%	100		JUL-16	Commissioned 07/16. (Late Report).
29	Amod (up-gradation of 66 kv to 220 kv - Hybrid)	220/66	320		0%	0%	0%	0%	0		MAR-19	
30	Asodar S/S	220/66	1x100		0%	0%	0%	0%	0			Dropped
31	Babara (Dist. Amreli) S/S	220/66	780		0%	0%	0%	0%	0			
32	Babara (Dist. Amreli) S/S	220/132	2x150		0%	0%	0%	0%	0		MAR-19	
33	Bagasara S/S	220/66	320		0%	0%	0%	0%	0		MAR-22	
34	Bagodara S/s	220/66	320		0%	0%	0%	0%	0		MAR-19	
35	Balasinor S/s	220/66	320		0%	0%	0%	0%	0		MAR-22	
36	Barejdi S/s	220/66	320		0%	0%	0%	0%	0		MAR-19	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
37	Bechraji S/S	220/66	320		100%	100%	100%	100%	200		MAR-17	Back Charged, line work under progress
38	Bhachunda GIS (Dis. Kutch)	220/66	2x160		100%	null%	0%	0%	0		DEC-17	WiP
39	Bhat (up-gradation of 66 kv to 220 kv GIS)	220/66	320		0%	0%	0%	0%	0		MAR-20	
40	Bhat S/s	220/132	300		0%	0%	0%	0%	0		MAR-20	
41	Bhatia (Aug.)	220/132	100		100%	100%	100%	100%	100		MAR-17	Commissioned 03/2017
42	Bhestan S/S	220/66	1x100		100%	100%	100%	100%	300			Commissioned. Name changed to Popda (Bhestan)
43	Bhogat GIS (Dist. Jamnagar)	220/66	2x160		100%	0%	0%	0%	0			
44	Bil S/s	220/66	320		0%	0%	0%	0%	0		MAR-21	
45	Botad (Aug.)	220/132	1x150		100%	100%	100%	100%	150		FEB-17	Commissioned 12/2016 (Late Reported)
46	Chhatral (Aug.)	220/66	100		100%	100%	100%	100%	100		MAY-16	Commissioned 05/16.(Late Report).
47	Chiloda (up-gradation of 132 kv to 220 kv GIS)	220/66	320		0%	0%	0%	0%	0		MAR-22	
48	Chiloda S/s	220/66	300		0%	0%	0%	0%	0		MAR-19	
49	Dhanaj S/S	220/66	320		100%	45%	0%	0%	0		MAR-18	Substatio name is replace with Gatrad
50	Gatrad S/S	220/132/66	3x100		100%	45%	10%	10%	0		MAR-18	
51	Gondal (Aug.)	220/132	50		100%	100%	100%	100%	50		FEB-17	Commissioned 01/2017 (Late Reported)
52	Gondal S/S	220/66	320		0%	0%	0%	0%	0		MAR-20	
53	Gotri s/s (Aug.)	220/66	160		100%	100%	100%	100%	160		MAR-17	Commissioned 03/2017
54	Haladarwa (Aug.)	220/66	100		100%	100%	100%	100%	100		FEB-17	Commissioned 09/2016 (Late Reported)
55	Halol S/s	220/66	320		0%	0%	0%	0%	0		MAR-21	
56	Jamnagar ICT- II	220/132	50		100%	100%	100%	100%	50		MAR-17	Commissioned 03/2017
57	Jasdan	220/13	200		100%	0%	0%	0%	200		DEC-12	As land was not suitable so field office

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		2										are conveyed to search for fresh land. Dropped
58	Kalavad GIS (Dist. Jamnagar)	220/66	3x160		100%	0%	0%	0%	0			
59	Kalavad S/S	220/66	1x100		0%	0%	0%	0%	0			
60	Kalawad	220/66	100		100%	0%	0%	0%	0		JUN-16	
61	Kansari (Aug.)	220/66	60		100%	100%	100%	100%	60		AUG-16	Commissioned 08/16.
62	Kawant S/s	220/132/66	620		0%	0%	0%	0%	0		MAR-18	
63	Kerala S/S	220/66	2x100		100%	0%	0%	0%	0			
64	Khajod S/s	220/66	320		0%	0%	0%	0%	0		MAR-21	
65	Khambhalia S/S	220/66	320		100%	0%	0%	0%	0			WIP
66	Khanpur (Aug.)	220/66	100		100%	100%	100%	100%	100		FEB-17	Commissioned 10/2016 (Late Reported)
67	Kheralu (Aug.)	220/66	60		100%	100%	100%	100%	60		FEB-17	Commissioned 09/2016 (Late Reported)
68	Kim (Aug.)	220/66	100		100%	100%	100%	100%	100		JUN-16	Commissioned 06/16.(Late Report)
69	Maglana S/s	220/66	320		0%	0%	0%	0%	0		MAR-20	
70	Makansar S/s	220/66	320		0%	0%	0%	0%	0		MAR-20	
71	Mehsana (Aug.)	220/132	50		100%	100%	100%	100%	50		JUN-16	Commissioned 06/16.(Late Report).
72	Mesanka (Gariyadhar)	220/66	320		0%	0%	0%	0%	0		MAR-19	
73	Methoda S/S	220/66	320		0%	0%	0%	0%	0		MAR-22	
74	Mota (Aug.)	220/66	110		100%	100%	100%	100%	110		MAY-16	Commissioned 05/16.(Late Report).
75	Moti Gop S/S	220/66	3x160		100%	0%	0%	0%	0			
76	Nani Hamirpur S/S	220/11	50		100%	100%	100%	100%	50		MAR-15	Commissioned
77	Navlakhi S/S	220/66	2x100		0%	0%	0%	0%	0			Dropped
78	Olpad S/s	220/66	320		0%	0%	0%	0%	0		MAR-21	
79	Panandhro (KLTPS) (Aug.)	220/66	50		100%	100%	100%	100%	50		FEB-17	Commissioned 09/2016 (Late Reported)
80	Prantij S/S	220/66	2x100		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
81	Rajkot (Nyara) (Aug.)	220/66	60		100%	100%	100%	100%	60		MAY-16	Commissioned 05/16.(Late Report).
82	Rajkot-II S/S	220/66	320		0%	0%	0%	0%	0		MAR-21	
83	Rajula S/s	220	320		0%	0%	0%	0%	0		MAR-19	
84	Ranasan (Aug.)	220/132	50		100%	100%	100%	100%	50		FEB-17	Commissioned 09/2016 (Late Reported)
85	Rupkheda (Zalod) S/s	220/66	320		0%	0%	0%	0%	0		MAR-20	
86	Salejada (Aug.)	220/66	100		100%	100%	100%	100%	100		JUN-16	Commissioned 06/16. (Late Report).
87	Sanand	220/66	320		0%	0%	0%	0%	0		DEC-17	
88	Santej S/s	220/66	200		0%	0%	0%	0%	0		MAR-21	
89	Saria	220/132	100		100%	35%	65%	0%	0		DEC-12	Retender is carried out for Erection package.LOI issued for SCADA package. Major equipments will be supplied by GETCO.
90	Sarigam (Umagam) S/s	220/66	320		0%	0%	0%	0%	0		MAR-19	
91	Sartanpar (Aug.)	220/132	100		100%	100%	100%	100%	100		MAR-17	Commissioned 03/2017
92	Shapar S/s	220/66	320		0%	0%	0%	0%	0		MAR-20	
93	Suva	220/66	200		100%	40%	12%	6%	200		JUN-16	A/T issued for total turnkey package.
94	Talaja S/S	220/66	320		0%	0%	0%	0%	0		MAR-20	
95	Vadala	220/66	100		100%	11%	0%	0%	0		MAR-13	WIP
96	Vallabhipur S/S	220/66	100		100%	100%	100%	100%	100		FEB-15	Commissioned
97	Veraval S/s	220/66	320		0%	0%	0%	0%	0		MAR-20	
98	Vesu(GIS) S/s	220/66	480		0%	0%	0%	0%	0		MAR-21	
99	Virpore S/s	220/66	320		0%	0%	0%	0%	0		MAR-19	
100	Visavadr S/s	220/66	200		0%	0%	0%	0%	0		MAR-18	
101	Vondh S/s	220/66	300		0%	0%	0%	0%	0		MAR-19	
102	Vyankatpura	220/66	100		100%	7%	0%	0%	0		JUN-16	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
103	Wagra (Aug.)	220/66	50		100%	100%	100%	100%	50		FEB-17	Commissioned 01/2017 (Late Reported)
104	Zalod S/s	220/66	300		0%	0%	0%	0%	0		MAR-20	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)												
1	Gumma S/S	400/220	1x315		0%	0%	0%	0%	0			
2	Lahal S/S	400/220	630		0%	0%	0%	0%	0	JAN-18		
3	Pragati Nagar (2nd Trf)	400/220	315		0%	0%	0%	0%	0	JUL-16	JAN-18	
4	Pragati Nagar S/S	400/220	315		0%	0%	0%	0%	0	JUL-16		
5	Wangtoo (GIS) S/S	400/220	630		0%	0%	0%	0%	0			
6	Barsaini S/S	220/33	63		0%	0%	0%	0%	0	MAR-16		
7	Bhoktoo S/S	220/66	31		100%	100%	100%	100%	31	FEB-16	MAR-17	Commissioned 11/2016 (Late Reported)
8	Charor S/s	220/33	100		0%	0%	0%	0%	0			
9	Dehan S/S	220/132	200		0%	0%	0%	0%	0			
10	Hatkoti Switching Station	220	0		0%	0%	0%	0%	0			
11	Karian S/S	220/33	63		100%	70%	100%	0%	0	MAR-13	OCT-16	Trf. transportation issued due to narrow road/bridge.
12	Koti S/S	220/132	200		0%	0%	0%	0%	0			
13	Lahal S/S	220/33	63		0%	0%	0%	0%	0	JAN-17	DEC-16	
14	Mandhala	220/66	100		0%	0%	0%	0%	0			
15	Mazra GIS	220/132	2x100		0%	0%	0%	0%	0			Under planning stage.
16	Phojal GIS	220/33	100		100%	100%	100%	100%	100		MAR-17	Commissioned 06/2016 (Late Reported)
17	Sunda S/S	220/132	100		0%	0%	0%	0%	0	MAR-17	DEC-16	Substation is being constructed with funds sourced from ADB.
18	Taran tulla (Addl.)	220/132	100		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)

1	Farakhnagar S/s	400/132	630		0%	0%	0%	0%	0		MAR-19	Work yet to be initiated
2	Prithala (PGCIL) S/s	400/220	1000		0%	0%	0%	0%	0		MAR-21	NIT yet to be floated
3	Qadarpur (PGCIL) S/s	400/220	1000		0%	0%	0%	0%	0		MAR-20	To be constructed by PGCIL
4	Sohna Road (PGCIL) S/s	400/220	1000		0%	0%	0%	0%	0		MAR-20	To be constructed by PGCIL
5	Bakana S/s	220/66	320		0%	0%	0%	0%	0		MAR-21	NIT yet to be floated
6	Barhi S/S	220/132	200		100%	80%	95%	60%	0		APR-17	work in progress
7	Bastara s/s (Addl.)	220/132	100		100%	100%	100%	100%	100		OCT-16	Commissioned 10/2016.
8	Deroli Ahir S/s	220/132	520		0%	0%	0%	0%	0		MAR-20	NIT yet to be floated
9	GIS Rai S/s	220/132	520		0%	0%	0%	0%	0		MAR-20	NIT yet to be floated
10	GIS Sector -46 Faridabad S/s	220/132	320		0%	0%	0%	0%	0		SEP-18	Work awarded. Land contouring under progress
11	GIS Sector 78 Faridabad S/s	220/33	200		0%	0%	0%	0%	0		MAR-21	NIT yet to be floated
12	GIS Sector-58 Faridabad S/s	220/132	320		0%	0%	0%	0%	0		MAR-18	Tender enquiry under process
13	Gurgaon Sector - 33	220/66	200		100%	95%	100%	95%	null		JUL-17	Work in progress.
14	Gurgoan Sector - 20 (GIS)	220/66	300		100%	96%	100%	95%	0		JUN-17	Work in progress. 66kV GIS has been commissioned on 10.11.2016.
15	Gurgoan Sector -57	220/66	200		100%	92%	100%	90%	0		MAY-17	work in progress.
16	HSI IDC Rai S/S	220/132	200		0%	0%	0%	0%	0		DEC-17	Physical possession of land not given by HSI IDC. Proposal for alternate site is under examination
17	Hukmawali S/S	220/132	200		100%	100%	100%	100%	200		JUL-16	Commissioned 04/16 (Late Reported).
18	Kaul S/S	220/13	100		100%	100%	100%	100%	100		MAY-16	Commissioned 05/16.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		2										
19	Lohari/Jattal S/s	220/132	200		0%	0%	0%	0%	0		MAR-20	NIT yet to be floated
20	Malsari Khera S/s	220/132	260		0%	0%	0%	0%	0		MAR-20	Tender enquiry under process
21	Meerpur Kurali S/S	220/66	200		100%	72%	90%	60%	0		APR-17	Work in progress.Firm has been requested to expedite the work.
22	Mehna Khera S/s	220/132	300		0%	0%	0%	0%	0		MAR-19	Tender enquiry under process
23	Neemwala S/s	220/132	223		0%	0%	0%	0%	0		MAR-19	Tender enquiry under process
24	Nonand S/s	220/132	520		0%	0%	0%	0%	0		MAR-20	NIT yet to be floated
25	Pahari S/s	220/132	200		0%	0%	0%	0%	0		MAR-20	NIT yet to be floated
26	Panchgaon S/S	220/66	320		100%	85%	85%	60%	0		JUN-17	Work in progress
27	Panchkula Sector- 32 S/S	220/66	200		100%	78%	null%	null%	0		SEP-17	Work stopped by firm. Contractual problem. Court case. Work re-awarded at risk & cost of firm on 28.08.2016. Work in progress.
28	Pinjore s/s	220/66	2x100		100%	40%	null%	null%	0		SEP-17	work allotted to Inabensa. Contractual problem. Work reawarded on 28.08.2016. Civil work in progress.
29	Prithala S/s	220/33	320		0%	0%	0%	0%	0		MAR-21	NIT yet to be floated
30	RGEC, Sonipat S/S	220/33	200		100%	75%	70%	50%	0		APR-17	Work in progress.
31	Rajokheri S/s	220/66	320		0%	0%	0%	0%	0		MAR-21	NIT yet to be floated
32	Rewari (Aug.)	220/132	100		100%	100%	100%	100%	100		NOV-16	Commissioned 11/2016.
33	Roj-Ka-Meo	220/66	2x160		100%	30%	30%	5%	0		DEC-17	Work in progress.
34	Roj-Ka-Meo	220/33	100		100%	30%	30%	5%	0		DEC-17	Work in progress.
35	Sector - 85 GIS S/s	220/132	200		0%	0%	0%	0%	0		MAR-19	Work yet to be awarded

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
36	Sector - 95 GIS S/s	220/132	200		0%	0%	0%	0%	0		SEP-18	Work awarded. Civil work yet to be start
37	Sector -6, Sonipat S/S	220/33	200		100%	80%	85%	50%	0		APR-17	Work in progress.
38	Sector -65 GIS Gurgaon S/s	220/132	200		0%	0%	0%	0%	0		SEP-18	Work awarded. Civil work yet to be start
39	Sector -86 Faridabad S/s	220/132	200		0%	0%	0%	0%	0		MAR-19	Work yet to be initiated
40	Sector-107 GIS Gurgoan S/s	220/132	200		0%	0%	0%	0%	0		MAR-18	Tender enquiry under process
41	Sector-69 GIS S/s	220/132	200		0%	0%	0%	0%	0		MAR-18	Tender enquiry under process
42	Sectro - 77 GIS Gurgaon S/s	220/132	200		0%	0%	0%	0%	0		MAR-19	Work yet to be awarded
43	Sonta S/S (ICT-I)	220/66	100		100%	100%	100%	100%	100		MAY-16	Commissioned 05/16.
44	Transport Hub Scetor-8 Manesar S/s	220/132	300		0%	0%	0%	0%	0		MAR-19	Work yet to be initiated

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)

1	Alchi. S/S	66/11	6.3		100%	100%	100%	100%	6		NOV-12	Commissioned 11/12.
2	Gramthong S/S	66/11	60		100%	100%	100%	100%	60		SEP-12	Commissioned.
3	Himya	66/11	60		100%	30%	0%	0%	0		JUL-13	
4	Kargil S/S	66/11	60		100%	100%	100%	100%	60		SEP-12	Commissioned.
5	Khalsi	66/11	60		100%	100%	100%	100%	60		JUL-13	Commissioned
6	Khangral (Bodhkharbu)	66/11	60		100%	100%	100%	100%	60		SEP-14	Commissioned.
7	Kharu	66/11	60		100%	100%	100%	100%	60		DEC-13	Commissioned
8	Leh	66/11	2x6.3		100%	100%	100%	100%	13		DEC-12	Commissioned 12/12.
9	Mulbeck	66/11	60		100%	100%	100%	100%	60		SEP-15	Commissioned.
10	Nimoo S/S	66/11	60		100%	100%	100%	100%	60		JUL-13	Commissioned.
11	Sankoo S/S	66/11	60		100%	100%	100%	100%	60		SEP-14	Commissioned.
12	Alusteng S/S	220/132	320		100%	70%	80%	20%	0		JAN-18	Transformers received.Due to technical reasons work get delayed.
13	Budgam (Aug.)	220/132	160		100%	99%	100%	100%	0		DEC-16	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
14	Budgam (Aug.) 2nd Trf.	220/132	160		0%	0%	0%	0%	0		MAR-17	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
15	Lassipora S/S	220/132	320		0%	0%	0%	0%	0		MAR-17	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
16	Mirbazar (Aug.)	220/132	160		0%	0%	0%	0%	0		MAR-17	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
17	Yonus Wahipora (Kupwara) S/S	220/132	320		0%	0%	0%	0%	0		MAR-17	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
18	Zainkote (Aug.)	220/13	3x150		100%	0%	0%	0%	0	DEC-12	MAR-17	Work under prgoress.Works planned for

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

2

execution during 12th Five year Plan (2012-17). Funding to be arranged.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

JHARKHAND STATE ELECTRICITY BOARD (JSEB)

1	Latehar S/S	400/220/132	2x315		100%	0%	10%	0%	0		DEC-17	
2	Patratu (New) S/S	400/220	2x315		100%	0%	15%	0%	0		DEC-17	
3	Chatra S/S	220/132/33	400		0%	0%	0%	0%	0	MAR-17		Delay due to non-availability of fund naxal affected area.
4	Giridih S/S	220/132/33	400		0%	0%	0%	0%	0	SEP-18		LOI issued in September 16.
5	Govindpur (New) S/S	220/132/33	400		100%	80%	100%	80%	0	MAY-17		
6	Jainamore (Bokaro) S/S	220/132/33	400		0%	0%	0%	0%	0	FEB-18		LOI issued in February 2016.
7	Jasidih S/S	220/132/33	400		0%	0%	0%	0%	0	SEP-16		Tender is in awarding stage.
8	Lohardaga S/S	220/132	2x150		100%	0%	10%	0%	0	DEC-17		
9	Ratu	220/132	400		0%	0%	0%	0%	0			LOI issued in November 2016.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)

1	C.N.Halli	400/220	500		0%	0%	0%	0%	0	SEP-18	SEP-18	
2	Devanahalli	400/220	1500		0%	0%	0%	0%	0			
3	Dhoni (Gadag)	400/220	500		10%	30%	2%	0%	0	SEP-18	JAN-18	Site leveling completed. Control room excavation completed. 42/42 Nos of columns up to plinth completed. Security fencing casting of RCC fencing pole work under progress.SSM retaining wall work under progress. Station tower 34/35 rafted.
4	Electronic city S/S	400/220	2x500		0%	0%	0%	0%	0		MAR-18	Revised DPR approved on 30-Jan-17. Land under dispute and the matter is in High Court. Line work: To be tendered.
5	Gadag (Doni) S/S	400/220	2x500		100%	10%	0%	0%	0			Site levelling completed, Control room 42/42 nos of columns completed up to lintel level. Security fencing, casting of RCC fencing pole work, SSM retaining wall work, bay equipments foundation work under progress.
6	Gulbarga S/S	400/220	1000		100%	0%	0%	0%	0	SEP-19		Land is in pocession of KPTCL. Preliminary survey work of 400kV line is completed. Estimate to be prepared.
7	Jagalur S/S	400/220	2x500		100%	10%	0%	0%	0		OCT-17	Shifting of 11kV lines completed. Retaining wall work under progress. GIS control room footing completed. Plinth beam and concreting work under progress. Station towers supplied.
8	Afzlapur	220/110	100		0%	0%	0%	0%	0	SEP-19	SEP-19	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
9	Benkikere	220/66	200		0%	0%	0%	0%	0	SEP-17	SEP-17	
10	Brindavan Alloys	220/66	150		0%	0%	0%	0%	0	SEP-17	SEP-17	
11	Chinthamani (Aug.)	220/66	100		100%	90%	80%	70%	0	JUL-16	APR-17	Transformer received on 11.07.16. Erection of under hung isolator completed. Cable laying work, Transformer erection & PT bay shifting under progress. Oil sump work completed. 220KV side and 66KV side cable duct work completed. Baffle wall work completed.
12	Exora	220/66	150		0%	0%	0%	0%	0	SEP-19	SEP-19	
13	Golahalli	220/66	100		0%	0%	0%	0%	0	SEP-17	SEP-17	
14	Gowribidanur (Aug.)	220/66	100		100%	100%	100%	100%	100	NOV-12	MAR-17	Commissioned on 03-Mar-17.
15	Hosadurga S/S	220/66	2x100		0%	0%	0%	0%	0	SEP-17		DPR to be prepared.
16	ITI	220/66	150		0%	0%	0%	0%	0	SEP-17	SEP-17	
17	Jigani (2x150)	220/66	300		100%	95%	100%	100%	0	MAR-13	MAR-18	220 kV side: PC tests to be completed.
18	Kanakapura (Aug.)	220/66	100		100%	100%	100%	100%	100	MAR-15	NOV-16	Incoming line scheme changed. Tender floated. Source line awaited. Commissioned 11/2016
19	Koppal S/S	220/110	2x100		100%	0%	0%	0%	0		MAR-18	Work short closed vide O.M. No.: CEE/TZ/GLB/SEE(O)/AEE-3/2014-15/3830-37, Dated: 12.09.2014 of Chief Engineer Electy., Transmission Zone, KPTCL., Gulbarga. To be retendered.
20	Koramangala	220/66	150		0%	0%	0%	0%	0	SEP-17	SEP-17	
21	Kudligi (Badeladaku) S/S	220/66	200		100%	80%	100%	90%	0	MAY-14	MAR-17	Transformers, CTs, PTs and major equipment erection completed. Work under progress.
22	Kumbalgod	220/66	150		0%	0%	0%	0%	0	SEP-18	SEP-18	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
23	Maddur	220/66	100		0%	0%	0%	0%	0	SEP-19	SEP-19	
24	Magadi	220/66	300		100%	100%	100%	100%	200	SEP-17	FEB-17	Commissioned on 14-Feb-17.
25	Magadi S/S	220/66	200		100%	100%	100%	100%	200	MAY-15	FEB-17	Commissioned 02/2017
26	Mallat (Manvi) S/S	220/66	200		100%	80%	80%	80%	0	AUG-14	JUN-17	Work under progress.
27	Manyatha	220/66	150		0%	0%	0%	0%	0			
28	Mittemari S/S	220/66	200		100%	50%	50%	50%	0	JUL-15	JUL-17	2 nos of 100MVA & 1 no of 12.5MVA Trs foundation completed. Mounting structures erection completed and erection of equipments u/p. 66kV side : Equipment erection u/p. 3 Nos of 220kV TBs at Gowribidanur S/s : Foundation for erection of mounting strutures u/p. Estimate to be prepared.
29	Mughalkod S/S	220/110	2x100		0%	0%	0%	0%	0			
30	Nagmangala	220/66	100		0%	0%	0%	0%	0	SEP-19	SEP-19	
31	Pavagada S/S	220/66	100		100%	50%	70%	100%	0	JUL-14	JAN-18	Transformers received and erected. Earthing of equipments and cable duct completed. Cable laying under progress. Terminal bays at 220 KV Madhugiri station: Equipment erection under progress. Earth mat work, Retaining wall, cable duct, completed & Chain mesh, Road work, Drainage Completed. Wave traps erected. Bus bar erection under progress.
32	Ramanagar(Kothipura) (2nd ICT)	220/66	1x100		100%	100%	100%	100%	0	DEC-07	MAR-18	Stn :All works at both 220kV & 66kV side completed. 2nd 100 MVA Tr to be allotted. Contract is terminated on 25.01.2016.ReTendered on 20.12.2016 for balance

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

work.

220KV TB at Tubinakere:PC tests completed except bus stability test.

220 KV TB at Bidadi:Approval for shutdown of Bus 1 & 2 is reqd for erection of balance BPIs & bus extension work. Line clear will be availed after completion of PC tests.

DPR to be prepared.

33	Shivanasamudram S/S	220/66	2x100		0%	0%	0%	0%	0			
34	Sindagi	220/110	100		0%	0%	0%	0%	0	SEP-19	SEP-19	
35	Srinivaspura	220/66	100		0%	0%	0%	0%	0	SEP-19	SEP-19	
36	Vikas Tech Park	220/66	300		100%	100%	100%	100%	300	OCT-11	MAR-17	Commissioned on 06-Mar-17.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

KERALA STATE ELECTRICITY BOARD (KSEB)

1	Kanjikkod (Add.Tr.)	220/110	50		0%	0%	0%	0%	0			This work is not included in the Plan for 2015-16. May be deleted.
2	Manjeri s/s	220/110	2x100		0%	0%	0%	0%	0		DEC-17	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)

1	Badnawar (2x315)	400/220	630		100%	23%	21%	0%	0			Work under progress.
2	Balaghat / Kimapur S/S	400/220	315		100%	30%	24%	0%	0			Work under progress.
3	Bhopal (Sukhi Sewaniya) Addl. 315 MVA X-mer (Distt.Bhopal)	400/220	315		100%	81%	68%	68%	0		MAR-18	Work under progress.
4	Chhegaon Addl. 315 MVA X-mer (Distt. Khandwa)	400/220	315		100%	100%	87%	54%	0		MAR-18	Work under progress.
5	Handia S/S	400/220	630		0%	0%	0%	0%	0			
6	Mandsaur S/S	400/220	0		0%	0%	0%	0%	0			
7	Nagda (Bus Reactor 1x125MVAR)	400	0		100%	100%	100%	100%	0			Charges on 09.08.2016.
8	Sagar S/S	400/220	630		0%	0%	0%	0%	0			
9	Ujjain S/S	400/220	630		0%	0%	0%	0%	0			
10	Adampur	220/33	100		100%	34%	0%	0%	0			work under progress.
11	Badwar Rewa Pooling S/s	220/33	300		100%	0%	0%	0%	0		MAR-18	
12	Barsitadesh Rewa Pooling S/s	220/33	300		100%	0%	0%	0%	0		MAR-18	
13	Barwaha S/S	220/132	160		0%	0%	0%	0%	0			
14	Betul Addl. 160 MVA X-mer	220/132	160		100%	37%	23%	0%	0			Work in progress.
15	Bhopal S/S	220/132	160		0%	0%	0%	0%	0			
16	Chhatarpur (Addl. X-mer)	220/132	160		100%	100%	100%	100%	160		OCT-16	Commissioned 10/2016.
17	Chhegaon s/s (Addl.)	220/132	160		100%	100%	100%	100%	160			Commissioned 01/2017
18	Daloda 220 KV S/s (Addl.)	220/13	160		100%	100%	100%	100%	160		MAR-17	Commissioned 03/2017

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
	(1x160 MVA)	2										
19	Gandhinagar S/S	220/132	160		0%	0%	0%	0%	0			
20	Gorabazar S/S	220/132	160		0%	0%	0%	0%	0			
21	Gudgaon S/S	220/132	0		0%	0%	0%	0%	0			
22	Gwalior-II(ICT-2))	220/132	160		100%	100%	100%	100%	160		DEC-16	Commissioned 12/2016
23	Handia	220/132	160		100%	100%	100%	100%	160		NOV-16	Commissioned 11/2016.
24	Hoshangabad S/S	220/132	160		0%	0%	0%	0%	0			
25	Indore S/S	220/132	160		0%	0%	0%	0%	0			
26	Jaora (Upgradation)	220/132	0		0%	0%	0%	0%	0			
27	Julwaniya (Distt.Badwani) (ICT-2)	220/132	160		100%	100%	100%	100%	160		DEC-16	Commissioned 12/2016
28	Kanwan S/S	220/132	0		0%	0%	0%	0%	0			
29	Kotar (Aug.)	220/132	160		100%	100%	100%	100%	160		NOV-16	Commissioned 11/2016.
30	Kukshi S/S	220/132	160		100%	56%	0%	0%	0			Work under progress.
31	Mandideep S/S	220/132	160		100%	100%	100%	100%	160		NOV-16	Commissioned 11/2016.
32	Mangliya S/s	220/132	160		100%	25%	0%	0%	0		MAR-18	Work under progress.
33	Morena S/S	220/132	320		100%	99%	97%	86%	0			Work under progress.
34	Mugaliachhap (New S/s) Bhopal	220/132	160		100%	100%	100%	100%	160		JUN-16	Commissioned 06/16.
35	Nagra Switching S/s	220/13	0		100%	100%	100%	100%	0			Commissioned 05/2016 (Reported Late)

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		2										
36	Pandhurna S/S	220/132	160		100%	0%	0%	0%	0		DEC-17	
37	Pithampur-II S/S (Upgradation of 132 kV S/S)	220/132	160		100%	100%	100%	100%	160		APR-16	Commissioned 04/16.
38	Ramnagar Pahad Rewa Pooling S/s	220/33	300		100%	0%	0%	0%	0		MAR-18	
39	Ratangarh S/S	220/132	0		0%	0%	0%	0%	0			
40	Sailana S/S	220/132	0		0%	0%	0%	0%	0			
41	Sarni (Aug.) (160-100)	220/132	60		100%	100%	100%	100%	60		MAR-17	Commissioned 02/2017(Late Reported)
42	Sendhwa S/S	220/132	0		0%	0%	0%	0%	0			
43	Shajapur (Addl. 2nd Unit)	220/132	160		100%	100%	100%	100%	160		APR-16	Commissioned 04/16.
44	Shankargarh / Khsipra S/S	220/132	160		0%	0%	0%	0%	0			
45	Sidhi S/S	220/132	160		100%	100%	100%	100%	160		JAN-17	Commissioned 01/2017.
46	Susner S/S	220/132	0		0%	0%	0%	0%	0			
47	Suwasara (Gujarkhedi) S/s	220/33	300		100%	0%	0%	0%	0		SEP-17	
48	Suwasara S/S	220/132	320		100%	20%	0%	0%	0		MAR-18	Civil work started
49	Upgradation of Chapda 132Kv S/s to 220kv with 1x160MVA	220/132	160		100%	12%	0%	0%	0			Work under progress.
50	Upgradation of Shahdol S/s	220/132	160		100%	52%	0%	0%	0		DEC-17	Work under progress.
51	Upgration of Depalpur 132 Kv S/s 220kv with 1x160MVA	220/132	160		100%	46%	0%	0%	0			Work under progress.
52	Nalkheda(Aug.)	132/33	40		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,tra nsformer,su bstation eqpt. received	Structure,tra nsformer,su bstation eqpt. erected	Capacity Tested/ Commissio ned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

53	Vijaipur (Aug.)	132/33	40		0%	0%	0%	0%	0			
----	-----------------	--------	----	--	----	----	----	----	---	--	--	--

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)												
1	Aurangabad III (Ektuni) S/S (ICT -I)	765/400	1500		100%	100%	100%	100%	1500		MAY-16	Commissioned 05/16.
2	Akola (Addl.)	400/220	315		100%	100%	100%	100%	315		MAR-17	Commissioned 02/2017 (Late Reported)
3	Alkud S/S	400/220	500		100%	100%	100%	100%	500		JAN-17	Commissioned 01/2017.
4	Babhaleshwar (Additional ICT-4)	400/220	500		100%	100%	100%	100%	500		NOV-16	Commissioned 11/2016
5	Chandrapur-II	400/220	1000		100%	91.98%	96%	77.46%	0		JUN-17	Priority Bay 410, 426, 408 (Tie Bay) and 409 ,411, 412, 428, 429, 404, 405 commissioned from 30.12.2013 to 13.3.2014. In 400KV Switchyard- Dia 5, 11 & 12, ICT -1 &2 Incomplete. In 220KV Switchyard- 10% erection & jumpering balance, cabling, termination, testing balance.
6	Hinjewadi II (GIS)	400/220	2x500		100%	100%	100%	99.28%	0		DEC-16	Outdoor GIS at Hinjewadi -II test charged on 19.12.2015. 400/220/33kV,167 MVA ICTs & its bays, 400kV& 220kV GIS Bays test charged on 30.05.2016. 400kV line side jumpering is balance for want of completion of line.
7	Koradi-II (ICT-II)	400/220	500		100%	100%	100%	100%	500		AUG-16	Commissioned 08/16 (Late reported).
8	Kudus S/S	400/220	2x500		100%	70%	80%	40%	0		AUG-17	Work in progress.
9	Nanded (Kumbhargaoon)S/S (ICT-II)	400/220	500		100%	100%	100%	100%	500		JUN-16	Commissioned 06/16.
10	Thaptitanda S/s (Aurangabad - II) (ICT- II)	400/220	500		100%	100%	100%	100%	500		MAR-17	Commissioned 03/2017

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
11	Amalner (200-100) 2nd ICT	220/132	100		100%	100%	100%	100%	100		MAR-17	Commissioned 03/2017
12	Amalner (Replacement) (200-100)	220/132	100		100%	100%	100%	100%	100		NOV-16	Commissioned 10/2016 (Late Reported).
13	Anjangaon S/S	220/132	100		100%	100%	100%	100%	100		MAR-17	Commissioned 03/2017
14	Ballarshah S/S	220/33	25		100%	100%	100%	100%	25		JAN-17	Commissioned 12/2016 (Late Reported)
15	Ballarshah s/s (2nd ICT)	220/33	25		100%	100%	100%	100%	25		MAR-17	Commissioned 03/2017
16	Beed s/s (Addl.)	220/33	50		100%	100%	100%	100%	50		JAN-17	Commissioned 01/2017 (Late Reported)
17	Bhokardhan (2nd Trf.)	220/33	50		0%	100%	100%	100%	0	AUG-12		Back Charged on Dt. 03.03.2012 SS charged from source line on 19-09-2015
18	Bhugaon (Aug.) 2 x (50- 25)	220/33	50		100%	100%	100%	100%	50		MAR-17	Commissioned 03/2017
19	Chakan s/s (ICT - II)	220/132	100		100%	100%	100%	100%	100		MAR-17	Commissioned 03/2017
20	Dondaicha (Additional)	220/33	50		100%	100%	100%	100%	50		NOV-16	Commissioned 11/2016
21	Halkarni-1 (Replacement)(50-25)	220/33	25		100%	100%	100%	100%	25		NOV-16	Commissioned 11/2016
22	Kandalgaon (Aug.) (100 - 50)	220/132	50		100%	100%	100%	100%	50		MAR-17	Commissioned 03/2017
23	Karkambh (Additional)	220/33	50		100%	100%	100%	100%	50		NOV-16	Commissioned 08/2016 (late Reported)
24	Krishnoor S/S	220/132/33	200		100%	65%	56%	17%	0		JUN-17	Work in progress.
25	Loni Deokar S/S (2x100 MVA ICT- I&II)	220/132	200		100%	100%	100%	100%	200		MAR-17	Commissioned 03/2017
26	Lote s/s (Aug.) (50-25)	220/33	25		100%	100%	100%	100%	25		MAR-17	Commissioned 01/2017 (Late Reported)
27	Malegaon -II S/S	220/132	100		100%	88%	80%	75.22%	0	DEC-12	JUN-17	Work in progress.
28	Manjarsumbha S/s (Addl.)	220/33	25		100%	100%	100%	100%	25		JAN-17	Commissioned 01/2017 (Late Reported)
29	Mankapur S/S	220/132, 2x100+2x50 220/33	0		100%	12.79%	95%	0%	0		DEC-17	Civil:- Equipment & ganty foundation work in progress. BCR, cable trench, metal spreading,

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												WBM road & chain link fencing work balance. Electrical work not started. Commissioned 06/2016(Late Reported)
30	Mumewadi (Replacement) (50-25)	220/33	25		100%	100%	100%	100%	25		NOV-16	
31	New Pardi S/S	220/132	200		100%	54.34%	95%	67%	0		DEC-17	Work in Progress.
32	Partur S/S	220/132-33	150		100%	100%	100%	100%	150		JAN-17	Commissioned 01/2017.(1x100+1x50)
33	Partur S/S (2x100+2x50)	220/132	150		100%	100%	100%	100%	150		MAR-17	Commissioned 03/2017 (150 MVA already taken in 01/2017)
34	Phulambri S/S (Addl.)	220/33	50		100%	100%	100%	100%	50		JAN-17	Commissioned 12/2017(Late Reported)
35	Pimpalgaon S/S	220/132	100		100%	100%	95%	95%	0		DEC-16	SS back charged from 132 kV on dt. 20.03.2014. Balance works- Bus and earthwire stringing, cable termination, Earthmat/ Earthpits, PLCC works, SCADA, testing works.
36	Ranjangaon (Addl.)	220/22	50		100%	100%	100%	100%	50		MAR-17	Commissioned 02/2017 (Late Reported)
37	Tilawani s/s (Replacement) (100-50)	220/33	50		100%	100%	100%	100%	50		JAN-17	Commissioned 01/2017 (Late Reported)
38	Uppalwadi S/S	220/132, 2x100+2x50 220/33	0		100%	34.81%	80%	0%	0		DEC-17	132 KV equipment foundations completed by Agency Revised drawings issued by CO with pile foundations on dt.30.01.2014. Electrical work is not started. Existing 132KV Uppalwadi-Pardi Line and 132KV Uppalwadi-Mankapur Line to be shifted.
39	Vairag s/s (2x25)	220/33	50		100%	100%	100%	100%	50		MAR-17	Commissioned 03/2017
40	Vile Bhagad S/S	220/22	25		100%	100%	100%	100%	25		JAN-17	Commissioned 01/2017.
41	Viraj Profile S/S	220/33	2x50		100%	100%	100%	100%	100		JAN-17	Commissioned 01/2017

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
42	Wada-II S/S	220/22	100		100%	100%	100%	100%	0		OCT-15	2 X 100MVA, 220/33-22kV T/Fs. commissioned on dt. 31.05.2015 & 31.10.2015 respectively. All feeders commissioned, all work completed on 15/01/2016.
43	Warud S/S	220/132	200		100%	94.4%	100%	92.7%	0		FEB-14	S/s back charged on 28.02.14
44	Wathar (Addl.)	220/33	50		100%	100%	100%	100%	50		MAR-17	Commissioned 03/2017

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

MEGHALAYA ENERGY CORP. LTD. (MeECL)

1	Killing S/S	400/220	630		100%	100%	100%	100%	630		FEB-15	(i) Date of award of contract is 25.08.2011. (ii) Schedule date of completion was 25.06.2013. (iii) Actual date of commissioning is 22.02.2015. (iv) Delay due to acquisition of additional land required for the sub-station. However the LILO line & both the 400/220 kV transformers were charged since 03.03.2013. (v) No issues on forest clearance and no court cases. Work executed by Power Grid. The expenditure for the substation is inclusive of the LILO line.
2	Ampati S/S (2x25)	132/33	50		100%	80%	83%	65%	0		SEP-17	(i) Date of commencement of the work is 27.09.2013. (ii) Schedule date of completion is 31.03.2017. (iii) Anticipated date of completion is September 2017. (iv) Delay is due to heavy flood indamage in Garo Hills in September 2014 & also due to fund flow constraint. (v) Overall progress of the sub-station is 75% completed.
3	Lad Nongkrem S/S	132/33	40		100%	50%	50%	30%	null		NOV-17	(i) Date of commencement of the work is 01.06.2014. (ii) Schedule date of completion is 31.03.2017. (iii) Anticipated date of completion is 30.11.2017.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
4	Mawphlang S/S	132/33	40		100%	100%	100%	100%	40		FEB-12	(iv) Delay in completion is due to delay in supply of materials for the sub-station switchyard by the vendor. (v) No issue of forest clearance. (vi) Overall progress is 58% completed. (i) Date of commencement of the work is 05.05.2010. (ii) Schedule date of completion was December 2011. (iii) Actual date of commissioning is as follow: 132/33kV, 20MVA - 1no. Transformer commissioned on 23.12.2011 & 2nd transformer is commissioned on 20.02.2012. (iv) No issues on forest clearance.
5	Mendipathar S/S	132/33	40		100%	100%	100%	90%	20		JUN-17	(i) Date of commencement of the Phase-II work is 01.04.2012. (ii) Schedule date of completion was 22.12.2015. (iii) The sub-station is charged with 132/ 33 kV 20 MVA transformer No. 1 since 22.12.2015. (iv) 95% of the work for the 2nd 20 MVA transformer is completed and the remaining work is expected to be completed by June 2017. (v) No issues on forest clearance.
6	Mustem S/S	132/33	40		100%	100%	100%	100%	40		NOV-15	(i) Date of commencement of the work is 01.10.2013. (ii) Schedule date of completion was November 2015. (iii) Actual date of completion is 22.11.2015. (iv) No issues on forest clearance. (v) Work completed and substation commissioned on 20.11.2015
7	Praharinagar S/S	132/33	25		100%	0%	0%	0%	0		SEP-18	(i) LOA for levelling of land for the 132 kV & 33 kV switchyard at Praharinagar

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

have been issued on 22.02.2017 with schedule date of completion as 22.04.2017.
(ii) The schedule date for completion of the sub-station is September 2018.

8	Rongkhon (Aug.) S/S	132/33	50		100%	90%	90%	90%	20		JUN-17	(i) The transformer augmentation of the substation has been completed on 20.10.2012. (ii) Date of contract for Renovation and restructuring of 33kV switchyard is 04.01.2017. (iii) Schedule date of completion is 04.06.2017. (iv) Overall progress of the project is 90% completed.
---	---------------------	--------	----	--	------	-----	-----	-----	----	--	--------	--

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)

1	Lapanga S/S	400/220	630		100%	60%	45%	45%	0	NOV-16	NOV-17	
2	Mendhasal ICT -III	400/220	315		100%	80%	85%	70%	0		JUN-17	
3	Aska S/S	220/132/33	320		100%	55%	15%	0%	0	JUN-17	DEC-17	
4	Atri (Karadagadia) 2nd ICT S/S	220/132/33	160		100%	100%	100%	100%	160		AUG-16	Commissioned 08/16.
5	Balasore (ICT-III)	220/132	160		100%	100%	80%	10%	0		JUN-17	
6	Baliguda S/S	220/33	40		100%	25%	0%	0%	0	JUN-17	MAR-18	
7	Bargarh (New) S/S	220/132/33	320		100%	95%	80%	80%	0	AUG-16	OCT-17	
8	Bonai S/S	220/33	80		100%	95%	98%	95%	0		APR-17	
9	Chandaka - B GIS S/S	220/132	320		100%	100%	100%	100%	320		MAR-17	Commissioned 03/2017
10	Cuttack s/s (Poporada)	220/132	160		100%	100%	100%	100%	160		MAR-17	Commissioned 03/2017
11	Dhamara S/S	220/132/33	200		100%	0%	0%	0%	0		MAR-17	The work order placed on M/s Tesla Transformers on 17.07.2013 on M/s Tesla Transformers was cancelled and may be deleted at present
12	Goda Chhak S/S	220/132/33	320		100%	43%	30%	0%	0	MAR-17	SEP-17	
13	Infocity-II GIS	220/33	80		100%	100%	100%	100%	80	JUL-16	NOV-16	Commissioned 12/2016 (Late Reported)
14	Jayapatana S/S	220/132/33	320		100%	55%	0%	0%	0	FEB-18		
15	Kalimela S/S	220/33	40		100%	20%	0%	0%	0	FEB-18		
16	Kasipur S/S	220/33	40		100%	96%	98%	98%	0			
17	Keonjhar GIS S/S	220/33	80		100%	40%	30%	0%	0	JUN-17	DEC-17	
18	Kesinga S/S	220/13	2x160		100%	90%	80%	65%	0		DEC-17	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		2										
19	Kuanrmunda S/S	220/132/33	200		100%	40%	45%	0%	0		DEC-16	May be deleted at present.As the revival process has been approved and a new contract will be signed for balance work to be executed.
20	Laxmipur S/S	220/33	20		100%	95%	90%	90%	0		MAR-17	
21	Malkangiri S/S	220/33	40		100%	100%	100%	100%	40	SEP-16	MAR-17	Commissioned 03/2017
22	Narasinghpur S/S	220/33	40		100%	75%	80%	60%	0		OCT-17	
23	Pratapassan S/S	220/132/33	320		100%	50%	50%	0%	0	DEC-16	MAR-18	
24	Puri (Samangara) ICT-II S/S	220/132	160		100%	100%	100%	100%	160		AUG-16	Commissioned 08/16.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

POWER AND ELECTRICITY DEPARTMENT, MIZORAM (P&ED Mizo)

1	Bawktlang (Augmentation of existing substation)	132/33	2x20		0%	0%	0%	0%	0			Proposal stage
2	Khawiva (Augmentation of existing substation)	132/33	25		0%	0%	0%	0%	0			Works are in progress and are implemented by PGCIL
3	Luangmual (Augmentation of existing substation)	132/33	60		0%	0%	0%	0%	0			Proposal stage
4	Sihhmui (Augmentation of existing substation)	132/33	1x10		0%	0%	0%	0%	0			Proposal stage

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)												
1	Dhuri (New) (Addl.)	400/220	500		100%	97%	40%	0%	0	FEB-17	APR-17	Works in progress.
2	Rajpura (New) (2x500) (ICT-I)	400/220	500		100%	100%	100%	100%	500		JUN-16	Commissioned 06/16.
3	Rajpura (New) (2x500) (ICT-II)	400/220	500		100%	100%	100%	100%	500	DEC-16	MAR-17	Commissioned 03/2017
4	Ablowal (Patoala) s/s (Addl.)	220/66	160		100%	100%	100%	100%	160	MAR-17	MAR-17	Commissioned 03/2017
5	Abohar (Addl.)	220/66	100		100%	100%	100%	100%	100	AUG-16	AUG-16	Commissioned 08/16.
6	Ajitwal s/s (Addl.)	220/66	100		100%	100%	100%	100%	100	MAR-17	JAN-17	Commissioned 01/2017.
7	Badal (New) S/S	220/66	100		100%	100%	100%	100%	100		JUN-16	Commissioned 06/16.
8	Badshahpur s/s (Addl.)	220/66	100		100%	100%	100%	100%	100	OCT-16	DEC-16	Commissioned 12/2016
9	Bahadurgarh (Bhater) (Aug.)	220/66	100		100%	90%	90%	90%	160	MAY-12	MAR-17	commissioned on no-load on 16.03.2017 and loaded on 20.03.2017.
10	Bhai S/S	220/132	100		100%	80%	60%	30%	0		MAY-17	Work is in progress
11	Bhari s/s	220/66	160		100%	100%	100%	100%	160	SEP-16	MAR-17	Transformer test charged on 66 KV on 18.08.2016
12	Bhateri s/s (Aug.) (160-100)	220/66	60		100%	100%	100%	100%	60		MAR-17	Commissioned 03/2017
13	Bhawanigarh	220/66	160		100%	98%	100%	95%	0	DEC-16	MAY-17	Work is in progress
14	Dhanaula (Addl.)	220/66	100		100%	100%	100%	100%	100	AUG-16	SEP-16	Commissioned 09/16.
15	Focal Point Nabha (Aug.) (3rd Addl.)	220/66	100		0%	0%	0%	0%	0			
16	Himmatpura S/s (Trf. Replacement) (160-100)	220/132	60		100%	100%	100%	100%	60		FEB-17	Commissioned 02/2017
17	Jadla S/S	220/66	160		100%	100%	100%	100%	160		JUN-16	Commissioned 06/16.
18	Kanjli (Aug.)	220/66	100		100%	80%	50%	40%	0	DEC-16	MAY-17	Work is in progress
19	Ladowal	220/66	160		100%	72%	70%	70%	0	MAR-17	MAY-17	Work is in progress
20	Majra S/S	220/66	160		100%	100%	100%	100%	160		JUN-16	Commissioned 06/16.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
21	Mastewal (Addl.)	220/66	100		100%	100%	100%	100%	100		JAN-17	Commissioned 01/2017.
22	Nurmehal (Addl.)	220/66	100		100%	100%	100%	100%	100		SEP-16	Commissioned 09/16.
23	Rajpura (Addl.)	220/66	100		100%	100%	100%	100%	100	SEP-16	OCT-16	Commissioned 10/2016
24	Sarna (Addl.)	220/132	100		100%	100%	100%	100%	100		APR-16	Commissioned 04/16.
25	Science city (Jalandhar)	220/132	100		100%	100%	100%	100%	100	JUL-16	SEP-16	Commissioned 09/16.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)												
1	Karanprayag (GIS)	400/132	630		0%	0%	0%	0%	0		JUN-17	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley. Tender is under process.
2	Pipalkot (THDC)	400/220	2x315		0%	0%	0%	0%	0			
3	Pipalkoti (GIS)	400/132	630		100%	0%	0%	0%	0		DEC-16	Tender is under process.
4	Srinagar S/S	400/220	2x315		100%	100%	100%	100%	630	DEC-12	JUL-16	Commissioned 07/16.
5	Almora	220/132	200		0%	0%	0%	0%	0		JUN-17	DPR Prepared.sending DPR to funding agency is under process.
6	Barahamwari New	220/33	100		0%	0%	0%	0%	100	MAR-17	DEC-18	Work awarded to M/s Simens.
7	Baram (Jauljibi) New	230/33	50		0%	0%	0%	0%	100	MAR-17	DEC-17	Contract awarded to M/s capital electech Pvt. Ltd.
8	Baramwari (GIS)	220/132	100		0%	0%	0%	0%	0		DEC-18	Revised Drawings has been submitted by M/s Siemens and has been approved.Total progress 4%.
9	Ghansali (GIS)	220/132	60		100%	0%	0%	0%	0		AUG-17	contract terminated with M/S CGL,retendering is in progress
10	Ghansali New	220/33	60		0%	0%	0%	0%	60	MAR-17	DEC-18	Tender is under process.
11	Harrawala (GIS)	220/33	100		0%	0%	0%	0%	0		AUG-17	contract done with M/s Kanohar Electricals lim work is in progress. Total Progress 48%
12	Imlikhera (2x50)	220/33	100		0%	0%	0%	0%	0		MAR-17	contract done with M/S Safety and control devices. Total Progress 32%
13	Jaffarpur S/S	220/33	100		0%	0%	0%	0%	0		JUN-16	Work awarded to M/s Varigant Project Pvt. Ltd., Hyderabad and M/s Kanhor Electrical Ltd. Meerut.
14	Mori (GIS)	220/33	100		0%	0%	0%	0%	0		MAR-18	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
15	Nogaon	220/33	100		0%	0%	0%	0%	0		MAR-18	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
16	Pantnagar (Aug.)	220/132	100		0%	0%	0%	0%	0		MAR-17	Tendering is under progress
17	Piran Kaliyar (GIS)	220/132	100		0%	0%	0%	0%	0		AUG-17	Tender is under process.
18	Puhana (GIS)	220/33	100		0%	0%	0%	0%	0		MAR-17	Differed till further order.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)												
1	Akal (Aug.)	400/220	500		0%	0%	0%	0%	0			
2	Babai S/S	400/220	630		100%	96%	88%	97%	0		MAR-17	W.O. awarded to M/s A2Z. Transformer Erection and Filtration work Completed.
3	Bhadia Pooling Station	400/220	945		100%	70%	100%	100%	0		MAR-17	W.O. awarded to M/s Alstom. ADB funded scheme.
4	Bhadla (Distt. Jodhpur)	400/220	1500		100%	65%	65%	60%	0		JUN-17	400kV works under progress. 220kV side yard is ready and charged.
5	Chittorgarh (ICT-II) S/S	400/220	315		100%	100%	100%	100%	315		DEC-16	Commissioned 10/2016 (Reported Late)
6	Jaisalmer -2 S/S	400/220	2x500		0%	0%	0%	0%	0			W.O. awarded to M/s Siemens. KFW funded scheme.
7	Jodhpur (New) S/S	400/220	2x315		100%	10%	0%	0%	0		DEC-17	Earlier issued W.O. withdrawn. NIB floated and tender opened on 14.09.16. W.O process initiated.
8	Ramgarh S/S	400/220	1500		100%	100%	100%	97%	0		MAR-17	W.O awarded to M/s Techno Pvt Ltd. .220/132 kv 160 MVA Trans commissioned . 400 KV works under progress.
9	Amberi S/S	220/132	160		100%	100%	100%	100%	160		FEB-17	Commissioned 02/2017
10	Bajju S/S	220/132	160		100%	0%	0%	0%	0		MAR-17	Under KFW. Tender opened on 05.08.16 . W.O. process initiated. Price bid opened on 04.01.17 NOC received from KFW on 27.01.17 and NOA issued on 27.01.17

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
11	Bamantukda S/S	220/132	100		100%	100%	100%	100%	0			
12	Bansur (Distt. Alwar) S/S	220/132	100		100%	100%	100%	100%	160		APR-16	Commissioned 04/16.
13	Bhadia Pooling Station	220/132	3x160		0%	0%	0%	0%	0			commissioned
14	Bhawanimandi S/S	220/132	160		100%	100%	90%	90%	0		MAR-17	Work order placed to M/s Kay Cee Electrical, Kota. 220/132 , 160 MVA Transformer commissioned and charged on dt. 06.03.17
15	Bherunda S/S	220/132/33	160		100%	95%	85%	74%	0		MAY-17	W.O. awarded to M/s Karni Electricals. Work under progress.
16	Chatrail S/S	220/132	160		100%	0%	0%	0%	0		MAR-17	Under KFW. Tender opened on 28.07.16 . W.O. process initiated. NOA issued on 17.01.17 contact agreement yet to be signed . Advance payment yet to be released
17	Goner (Jaipur) S/s	220/132/33	100		100%	100%	100%	100%	100	SEP-15	DEC-16	Commissioned 11/2016 (Reported Late)
18	Jhalmand S/S	220/132	100		100%	75%	72%	72%	0		MAY-17	W.O awarded to M/S Mahadev on dt 10.03.16.
19	Kanasar S/S	220/132	160		100%	100%	100%	100%	160		JUN-16	Commissioned 06/16.
20	Kolayat S/S	220/132	160		100%	0%	0%	0%	0		MAR-17	Under KFW. Tender opened on 28.07.16 . W.O. process initiated. NOA issued on 17.01.17 contract agreement yet to be signed. Advance payment yet to be released.
21	Lakhesara S/S	220/132	160		0%	0%	0%	0%	0			Dropped
22	Mandelgarh (Distt. Bhilwara)	220/13	100		100%	100%	100%	100%	100		DEC-16	Commissioned 09/2016(Reported Late)

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
	S/S	2										
23	NPH Jodhpur S/S	220/132/33	320		100%	100%	100%	50%	0		MAR-17	W.O. awarded to M/s Balaji Enterprises. Work under progress.
24	Nawalgarh S/S	220/132	0		0%	0%	0%	0%	0			
25	Pokaran S/S	220/132	160		100%	0%	0%	0%	0		MAR-17	Under KFW. Tender opened on 05.08.16 . W.O. process initiated.NOC received from KFW on 27.01.17 and NOA issued on 27.01.17
26	Pratapgarh (Upgradation)	220/132	100		100%	95%	92%	86%	0		MAR-17	W.O. awarded to M/s Kalaji Enterprises. Work under progress.
27	Ramgarh S/S	220/132	3x160		0%	0%	0%	0%	0		MAR-17	
28	Sawaimadhopur S/s (Aug.) (160-100)	220/132	60		100%	100%	100%	100%	60		FEB-17	Commissioned 07/2016(Late Reported)
29	Undoo S/S	220/132	320		100%	0%	0%	0%	0		MAR-17	Under KFW. Tender opened on 05.08.16 . noc received from KFW on 27.01.17 and NOA issued on 27.01.17

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)

1	Ariyalur S/S	765/400	2x1500		100%	0%	0%	0%	0		MAR-19	Work awarded on 31.03.17
2	Coimbatore	765/400	3000		0%	0%	0%	0%	0	SEP-21	MAR-21	Tender to be floated
3	North Chennai Pooling Station (GIS)	765/400	3x1500		0%	0%	0%	0%	0		MAR-20	Tender opened on 21.12.16 and evaluation is under process
4	Virudhunagar	765/400	3000		0%	0%	0%	0%	0	OCT-21	MAR-22	Tender to be floated
5	Alamathy	400/110	200		0%	0%	0%	0%	0	SEP-17	SEP-17	Work under progress
6	Anaikadavu S/S	400/230-110	1030		100%	90%	90%	90%	0	DEC-14	MAY-17	Slow progress of work by the contractor M/s.BHEL.
7	Dharmapuri (Palavadi)	400/230	515		100%	100%	100%	100%	515	NOV-15	MAR-17	Commissioned 03/2017
8	Edayarpalayam	400/230-110	2x315+3x200		0%	0%	0%	0%	0	SEP-18	MAR-19	Revised administrative approval is awaited
9	Guindy (GIS)	400/230-110	630		0%	0%	0%	0%	0	SEP-19	MAR-20	Tender is under process
10	K.R.Thoppur	400/110	200		0%	0%	0%	0%	0	SEP-17	SEP-17	Work under progress
11	Kamudhi (Addl.)	400/110	200		100%	100%	100%	100%	200		DEC-16	Commissioned 12/2016
12	Kamudhi S/S	400/230-110	1030		100%	100%	100%	100%	1030	JUL-16	SEP-16	Commissioned 09/16 (315x2+200x2)
13	Kanarapatty S/S	400/230-110	2x500+3x200		100%	100%	100%	100%	1600	JUN-15	JAN-17	Commissioned 01/2017.(2x500+3x200)
14	Karamadai S/S	400/230	945		100%	100%	0%	100%	945		AUG-16	Commissioned 08/16. (3x315)
15	Kolappalur	400/230	1030		0%	0%	0%	0%	0	SEP-21	MAR-22	Sanction awaited
16	Korattur (GIS)	400/230-110	1030		0%	0%	0%	0%	0	SEP-19	MAR-20	Tender to be floated
17	Manali (GIS)	400/23	2x315+1		100%	60%	30%	30%	0	SEP-16	AUG-17	Back charged on 30.01.17 at 230 KV

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		0-110	x200									level.400 kV Line works are under progress
18	Mangalapuram	400/230	1030		0%	0%	0%	0%	0	SEP-21	MAR-22	Sanction awaited
19	Mylapore/Taramani	400/230-110	1030		0%	0%	0%	0%	0	SEP-19	MAR-20	Tender to be floated
20	Ottapidaram	400/230	630		0%	0%	0%	0%	0	SEP-19	MAR-20	Sanction awaited
21	Pavoorchatram (Tennampatty)	400/230-110	2x315+2x100		100%	5%	5%	null%	0		MAR-18	Tower fondation at 400 kv 230 kv and 110 kv side completed. Transformer Plinth work completed. Control room plinth beam concreting work and cable duct work in progress.
22	Pulianthope (GIS)	400/220	3x315		100%	0%	0%	0%	0	SEP-17	MAR-18	Tender lodged and retender to be floated
23	Rasipalayam S/S	400/230	1030		100%	90%	95%	95%	0	NOV-15	MAY-17	Testing and precommissioning works under progress.
24	Samugarengapuram	400/230	1030		0%	0%	0%	0%	0	SEP-19	MAR-20	Sanction awaited
25	Selvapuram	400/230	1030		0%	0%	0%	0%	0	SEP-20	MAR-21	Tender to be floated
26	Sholinganallur (Ottinmbakkam) S/S	400/230-110	2x315+1x100		100%	100%	95%	95%	0		DEC-17	Substation work completed and will be commissioned on completion of 400 kV line work.
27	Thennampatty	400/230-110	2x315+2x200		100%	5%	0%	0%	0	SEP-17	MAR-18	Work under progress.
28	Thervoykandigai	400/230-110	2x315+1x200		0%	0%	0%	0%	0	SEP-17	AUG-17	Back charged on 15.04.16 at 230 KV level. 400 KV line works are under progress.
29	Thoppankundu S/S	400/110	600		100%	80%	65%	65%	0	DEC-14	MAY-17	Slow progress of work by the contractor M/s.BHEL.
30	Thuraiyur	400/230	1030		0%	0%	0%	0%	0	SEP-21	MAR-22	Sanction awaited

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
31	Vellalaviduthi	400/230-110	1030		0%	0%	0%	0%	0	SEP-18	MAR-19	Tender to be floated
32	Vellalaviduthi (Pudukkottai)	400/230-110	2x315+2x100		0%	0%	0%	0%	0		APR-18	Electrical and Civil estimates are under scrutiny
33	Alagarkoil (2x100+3x100)	230/110	500		0%	0%	0%	0%	0	SEP-17	MAR-18	Work to be taken up
34	Aliyar (2nd Auto Tr.)	230/110	100		100%	100%	100%	100%	100		JAN-17	Commissioned 01/2017
35	Ambattur 3dr Main Road	230/110	200		100%	100%	100%	100%	200	MAR-15	MAR-17	Commissioned 03/2017
36	Arani (3x80 to 4x80)	230/110	560		0%	0%	0%	0%	0	SEP-17	MAR-18	Work to be taken up
37	Central CMRL (GIS) (JICA)	230/110	2x100		100%	100%	100%	100%	0	AUG-15	AUG-17	Substation work completed and will be energised on completion of 230 kV Cable work.
38	Cuddalore s/s (3rd Auto Tr.)	220/110	100		100%	100%	100%	100%	100		NOV-16	Commissioned 11/2016
39	Devigarh (Aug.) (2nd Addl.)	220/66	160		0%	0%	0%	0%	0			Not related to TANTRANSCO
40	Echur (Purisai) (JICA) S/S	230/110	200		100%	100%	100%	100%	200	SEP-15	AUG-16	Commissioned 08/16 (2x100).
41	Erode	230/110	200		0%	0%	0%	0%	0	SEP-19	MAR-20	Tender to be floated
42	Gurubarapally S/S (2nd Auto Tr.)	220/110	100		100%	100%	100%	100%	100		MAY-16	Commissioned 05/16.
43	Jambunathapuram	230/110	2x100		100%	95%	85%	85%	0	APR-16	MAY-17	Work under progress.
44	K.Pudur	230/110	200		0%	0%	0%	0%	0	SEP-20	MAR-21	Sanction awaited
45	KIDS Park (3r Auto Trf.)	220/110	100		100%	100%	100%	100%	100		APR-16	Commissioned 04/16.
46	Kadalangudy (Aug.) (100-80)	220/110	20		100%	100%	100%	100%	20		DEC-15	Commissioned 12/15.
47	Kadapperi (3x100+3x160)	230/110	780		0%	0%	0%	0%	0	SEP-17	MAR-18	Work to be taken up

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
48	Kalivelampatty	230/110	200		0%	0%	0%	0%	0	SEP-19	MAR-20	Sanction awaited
49	Kanchipuram S/S	230/110	2x100+1x16		100%	90%	40%	40%	0	APR-14	AUG-17	Control room 1st floor roof concreting completed and yard works 100 % completed. Cable duct 80% completed. Line work completed.
50	Karuppur	230/110	200		0%	0%	0%	0%	0	SEP-19	MAR-20	Sanction awaited
51	Keezhakuppam	230/110	200		0%	0%	0%	0%	0	SEP-19	MAR-19	Sanction awaited
52	Kinnimangalam (JICA) S/S	230/110	3x100		100%	100%	100%	100%	300	AUG-15	JAN-17	Commissioned 01/2017. (3x100)
53	Kondagai	230/110	200		0%	0%	0%	0%	0	SEP-20	MAR-20	Sanction awaited
54	Kongal Nagaram	230/110	200		0%	0%	0%	0%	0	SEP-18	MAR-19	Sanction awaited
55	Kumbakonam (JICA) S/S	230/110	2x100		100%	100%	100%	100%	0	AUG-15	SEP-17	Substation back charged at 110 kV Level on 31.01.17. 230 kV Line works are under progress
56	Kurukathi	230/110	80		100%	100%	100%	100%	80		MAR-17	Commissioned 03/2017
57	Mambalam (GIS)	230/110	320		0%	0%	0%	0%	0	JUL-17	JUL-17	Work awarded on 02.01.16 and Dismantling works are completed. Piles 83/83 completed. Pile testing is under progress
58	Membalam (GIS)	230/110	2x160		0%	0%	0%	0%	0		MAR-18	Work awarded on 02.01.16 and Dismantling works are completed. Piles 83/83 completed. Pile testing is under progress
59	Mondipatti (TNPL Premises)	230/110	200		100%	90%	0%	0%	0	APR-16	JUN-17	Control room work 90% completed and SSE works are being awarded.
60	Mosur S/S (4th Addl. Auto tr)	220/110	100		100%	100%	0%	100%	100		AUG-16	Commissioned 08/16.
61	Muppandal	220/110	200		0%	0%	0%	0%	0	SEP-18	MAR-19	Sanction awaited

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
62	Nallamanaickenpartty s/s (2nd Auto Tr.)	230/110	80		100%	100%	100%	100%	80		JAN-17	Commissioned 01/2017
63	Narimanam S/S	230/110	2x100		100%	0%	0%	0%	0		JUN-19	Tender to be floated
64	Nemmali thippiyakudi (2x100+3x100)	220/110	500		0%	0%	0%	0%	0	SEP-17	MAR-17	Work to be taken up
65	Neyveli S/S	230/110	480		100%	0%	0%	0%	0	APR-17	JUN-19	Work awarded on 17.02.2017. Land taken over by the turnkey contractor on 27.02.2017
66	Palladam s/s (4th Auto tr.)	230/110	100		100%	100%	100%	100%	100		JAN-17	Commissioned 01/2017
67	Poiyur	230/110	200		100%	100%	100%	100%	200	AUG-15	MAR-17	Commissioned 03/2017
68	Poolavady	230/110	200		0%	0%	0%	0%	0	SEP-18	MAR-19	Tender to be floated
69	Porur UG (GIS)	230/110	300		100%	0%	0%	0%	0	APR-16	MAR-18	Work awarded on 24.09.16. Pile gap work in Progress. 33kV Control room pile work completed.
70	RA Puram (GIS) UG (JICA)	220/33/1	200		0%	65%	60%	60%	0	JUL-15	MAY-17	Bus energised on 30.03.17. Transformer rectification is being attended
71	Samayanallur S/S	230/110	2x100		100%	0%	0%	0%	0		JUN-19	Civil work awarded and for SSE works, tender is under finalisation.
72	Sankarapuram S/S	230/110	200		0%	0%	0%	0%	0		APR-18	Tender to be floated
73	Sathumadurai	230/110	200		0%	0%	0%	0%	0	SEP-18	MAR-19	Work to be taken up
74	Savasapuram S/S	230/110	2x100		100%	40%	45%	45%	0	APR-14	APR-17	Control room 80% completed and SSE works are awarded and commenced. Structure erection and equipment erection works are under progress. Transformer Plinth completed. Transformer allotted
75	Shenpagapudur (JICA)	230/110	2x100		100%	50%	20%	15%	0	JUN-15	JUN-17	Slow progress by the contractor
76	Singapuram S/S (ICT-I)	220/11	100		100%	100%	100%	100%	100	SEP-13	MAY-16	Commissioned 05/16.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		0										
77	Singapuram S/S (ICT-II)	220/110	100		0%	0%	0%	0%	0			Test charged on 02.05.16 with 1x100 MVA Auto Transformer
78	Singarapet (Enhancement from 3x50 to 2x160 MVA and shifting of SS to new location inside the SS premises)	220/110	170		0%	0%	0%	0%	0	SEP-18	MAR-19	Work under progress
79	TNEB HQ (GIS) (JICA) S/S	230/110	200		100%	0%	0%	0%	0	APR-12	MAR-19	Tender lodged and retender to be floated
80	Taramani (3x100+3x160)	230/110	780		0%	0%	0%	0%	0	SEP-17	MAR-18	Work to be taken up
81	Thirupattur S/S	230/110	200		0%	0%	0%	0%	0		APR-18	Tender to be floated
82	Thiruvalam (4th Auto Tr.)	230/110	100		100%	100%	100%	100%	100		JAN-17	Commissioned 01/2017
83	Thiruvanimiyur	230/110	200		0%	0%	0%	0%	0	SEP-18	MAR-19	Tender to be floated
84	Thuvakudy S/S	230/110	200		100%	0%	0%	0%	0	APR-17	JUN-19	Tender to be floated
85	Tiruchuli (Near Muthuramalingapuram)	230/110	100		100%	100%	100%	100%	100		FEB-17	Commissioned 02/2017
86	Tirupur (JICA)	230/110	2x100		100%	50%	20%	20%	0	APR-16	SEP-17	Control room and Transformer plinth works are under progress. Slow Progress by the contractor.
87	Uddanapally S/S	230/110	200		100%	0%	0%	0%	0	APR-16	MAR-18	Tender opened and under process
88	Usilampatty	230/110	200		0%	0%	0%	0%	0	SEP-20	MAR-21	Sanction awaited
89	Valayapatty S/S	230/110	200		100%	100%	85%	85%	0	APR-15	MAY-17	Work under progress. 1 no.80 MVA Transformer erected and Oil circulation completed.
90	Vannikonendal S/S	230/110	300		0%	0%	0%	0%	0		MAR-15	The substation may be deleted from from the list since the administrative approval for the same has been

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

91

Vinnmangalam (2x100 to 2x160)

230/110

520

0%

0%

0%

0%

0

SEP-17

MAR-18

cancelled.
Work to be taken up

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TRIPURA STATE ELECTRICITY CORPORATION LIMITED (TSECL)

1	Ambassa (Aug.)	132/33	25		100%	100%	100%	100%	25		AUG-13	Commissioned 08/2013.
2	Banduar (Aug.)	132/11	15		100%	100%	100%	100%	15		SEP-13	Commissioned 9/13.
3	Budhjungnagar (Aug.)	132/33	25		100%	0%	0%	0%	0		MAR-17	LOA issued
4	Dharmanagar (Aug.)	132/33	25		100%	100%	100%	100%	25		SEP-13	Commissioned 9/13.
5	Garod Tilla (Aug.)	132/11	10		100%	0%	0%	0%	0		MAR-17	Tender Evaluation in process.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
TRANSMISSION CORPORATION OF TELANGANA (TSTRANSCO)												
1	400/220/132kV SS at Narsapur(ICT-I)	400/220	315		100%	100%	100%	100%	315		MAR-17	Commissioned 03/2017
2	630 MVA, 440/220 kV Nirmal S/S	400/220	630		100%	27%	11.36%	2%	0		JUN-17	Leveling works under progress.
3	Asupaka S/S	400/220	630		100%	100%	97%	93%	0	SEP-15	APR-17	Control room works under progress ,balance works under progress
4	Augmentation at 400/220kV Dichpally (3rd PTR)	400/220	315		100%	100%	100%	100%	315		MAR-17	Commissioned 03/2017
5	Chandulapur LI	400	500		0%	0%	0%	0%	0	NOV-17		
6	Choutuppal	400	1x1500		0%	0%	0%	0%	0	JUN-20		
7	Damacherla	400	1500		0%	0%	0%	0%	0	SEP-18		
8	Dindi S/S	400/220	630		100%	100%	100%	99%	0		APR-17	work under progress
9	Gajwel (Aug.)	400/220	315		0%	0%	0%	0%	0	SEP-17		
10	Jangaon	400	1x1500		0%	0%	0%	0%	0	AUG-18		
11	Julurupadu S/S	400/220	630		100%	55%	55%	35%	0		JUN-17	work is under progress.
12	Maheswaram S/S	400/220	1000		100%	95%	95%	95%	0		JUN-17	Works are under progress.
13	Mydaram LI	400	1120		0%	0%	0%	0%	0	NOV-17		
14	Narlapur LI	400	1440		0%	0%	0%	0%	0	SEP-18		
15	Nirmal S/S	400/220	630		100%	95%	35%	36%	0		JUN-17	work under progress.
16	Ramachandrapuram	400	1000		0%	0%	0%	0%	0	SEP-18		
17	Ramadugu LI	400	1120		0%	0%	0%	0%	0	NOV-17		
18	Shankarpally (Extn.)	400	630		0%	100%	100%	100%	0		FEB-17	Works completed.Bays charged on 04.02.2017
19	Tippapur LI	400	480		0%	0%	0%	0%	0	NOV-17		
20	Tukkapur LI	400	400		0%	0%	0%	0%	0	NOV-17		

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
21	Uddandapur LI	400	900		0%	0%	0%	0%	0	SEP-18		
22	Vattem/Karvena	400	1440		0%	0%	0%	0%	0	SEP-18		
23	Yedula LI	400	1260		0%	0%	0%	0%	0	SEP-18		
24	Yellampalli LI	400	945		0%	0%	0%	0%	0	NOV-17		
25	kethireddypalli (Manikonda)	400	630		100%	50%	0%	0%	0	MAR-18		
26	Aswaraopet SS upgradation from 132 kV	220	200		0%	0%	0%	0%	0	NOV-17		
27	Banswada	220	200		0%	0%	0%	0%	0	NOV-17		
28	Bonguloor S/S	220/132/33	200		0%	0%	0%	0%	0			1 no. 100MVA Transformer and line commissioned on 02.04.2015. balance works to be completed by 31.10.2015
29	Borampet GIS	220	480		0%	0%	0%	0%	0	DEC-17		
30	Chanchalguda	220	200		0%	0%	0%	0%	0	SEP-18		
31	Chilakalaguda GIS (Osmania University) (ICT-II)	220/132	160		100%	100%	100%	100%	160		FEB-17	Commissioned 10/2015 (Late Reported)
32	Dichapilly (Aug.)	220/132	315		100%	100%	100%	100%	0		MAR-17	Works completed.charged on 24.03.2017.
33	Goliwada (Yellampalli) LI SS	220	450		0%	0%	0%	0%	0	SEP-17		
34	Hayathnagar	220/33	2x50		100%	100%	100%	100%	100		NOV-16	Ready for commissioning 10/2016
35	Husnabad GIS	220	200		0%	0%	0%	0%	0	MAY-18		
36	Huzumagar S/S	220/132/33	200		100%	0%	0%	0%	0		MAR-17	
37	Imlibun (GIS)	220/132	2x160		100%	100%	100%	100%	320	SEP-12	FEB-17	Commissioned 02/2017 (2x160)
38	Jadcherla S/S	220/132	200		0%	0%	0%	0%	0			
39	Jangaon S/S	220/132	200		100%	0%	0%	0%	0			
40	Kachavanisingaram	220	200		0%	0%	0%	0%	0			
41	Kallur GIS	220	200		0%	0%	0%	0%	0	SEP-17		

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
42	Kleshwaram LI SS	220	550		0%	0%	0%	0%	0	SEP-17		
43	Kothur	220	320		0%	0%	0%	0%	0	SEP-17		
44	Lakshmidevipalli LI SS	220	240		0%	0%	0%	0%	0	SEP-17		
45	Madugula	220	200		0%	0%	0%	0%	0	MAY-17		
46	Mahabubabad (Ayyagaripally)	220	200		0%	0%	0%	0%	0	JUN-17		
47	Manikonda S/S	220/132	2x100		100%	10%	5%	0%	0		DEC-18	Works are in progress
48	Nagarkurnool	220	2x100		0%	0%	0%	0%	0	JUN-17		
49	Nagole (Uppal) S/S	220/132/33	200		100%	100%	100%	0%	200		DEC-16	Commissioned 09/2016 (Late Reported)
50	Parigi (ICT-I) S/S	220/132	100		100%	100%	100%	100%	100		APR-16	Commissioned 04/16.
51	Peddagopati GIS	220	200		0%	0%	0%	0%	0	NOV-17		
52	Raidurg	220	300		0%	0%	0%	0%	0	SEP-17		
53	Renjal GIS	220	200		0%	0%	0%	0%	0	NOV-17		
54	Singotam X Roads S/s	220/33	2x20		100%	100%	100%	100%	40		FEB-17	Commissioned 09/2016 (Late Reported)
55	Sircilla S/s (Karimnagar Distt.)	220/132	300		100%	100%	100%	100%	300		FEB-17	Commissioned 12/2016 (Late Reported) (3x100)
56	Sundilla LISS	220	400		0%	0%	0%	0%	0	SEP-17		
57	Thimmajipet S/S	220/132	200		0%	0%	0%	0%	0		MAR-17	
58	Toopran	220	2x100		0%	0%	0%	0%	0	SEP-17		
59	Veltoor (Aug.)	220/132	315		100%	100%	99%	95%	0		APR-17	Works under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)												
1	Agra (UP) S/S (ICT-I) (Fatehabad)	765/400	1500		100%	100%	100%	100%	1500	AUG-16	SEP-16	Commissioned 09/16.
2	Agra (UP) S/S (ICT-II) (Fatehabad)	765/400	1500		100%	100%	100%	100%	1500		FEB-17	Commissioned 02/2017
3	Modipuram S/s	765/400	3000		0%	0%	0%	0%	0		MAR-19	
4	Moradabad S/s	765/400	3000		0%	0%	0%	0%	0		MAR-20	
5	Agra (South) S/S	400/132	600		100%	91%	100%	95%	0	AUG-16	APR-17	Commissioning in Progress.
6	Aligarh (Aug.)	400/220	500		100%	100%	100%	100%	500		NOV-16	Commissioned 11/2016.
7	Badaun S/s	400/220	630		0%	0%	0%	0%	0		MAR-21	
8	Banda S/S	400/220	630		100%	93%	85%	87%	0		APR-17	Erection of 315MVA ICT-I completed & charged from 220KV Side Via LILO of 220 kV Banda-Mahoba line.
9	Bhopal Road S/s	400/220	630		0%	0%	0%	0%	0		MAR-20	
10	Firozabad S/s	400/220	1000		0%	0%	0%	0%	0		MAR-20	
11	Gr. Noida (Aug.) (500-315)	400/220	185		100%	100%	100%	100%	185		FEB-17	Commissioned 02/2017
12	Jaunpur S/s	400/220	630		0%	0%	0%	0%	0		MAR-19	
13	LaluKheri S/s	400/220	630		0%	0%	0%	0%	0		MAR-20	
14	Mathura S/S	400/220	2x315		100%	100%	100%	100%	0	AUG-16	APR-17	commissioning work in Progress.
15	Noida Sec-148 S/S	400/220/132	1000		100%	81%	80%	28%	0		JUN-17	WIP Overall prog. 60%
16	Orai S/S (new) (ICT-I)	400/220	315		100%	100%	100%	100%	315		NOV-16	Commissioned 11/2016

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
17	Orai s/s (new) (ICT-2)	400/220	315		100%	81%	93%	91%	0		MAY-17	04 nos. 400KV CB Supply Pending.
18	Raebareli S/s	400/220	630		0%	0%	0%	0%	0		MAR-20	
19	Rasra S/s	400/220	630		0%	0%	0%	0%	0		MAR-19	
20	Sambhal S/s	400/220	630		0%	0%	0%	0%	0		MAR-21	
21	Shamli S/s	400/220	1000		0%	0%	0%	0%	0		MAR-20	
22	Simbholi S/s	400/220	1000		0%	0%	0%	0%	0		MAR-20	
23	Agra Dayalbagh S/s	220	180		0%	0%	0%	0%	0		MAR-22	
24	Allahabad S/s	220	180		0%	0%	0%	0%	0		MAR-22	
25	Amethi S/s	220	320		0%	0%	0%	0%	0		MAR-22	
26	Anandnagar (Gorakhpur) S/s	220	320		0%	0%	0%	0%	0		MAR-21	
27	Awas Vikas Loni S/s	220	320		0%	0%	0%	0%	0		MAR-22	
28	Azamgarh (Aug). (160-100)	220/132	60		100%	100%	100%	100%	60		APR-16	Commissioned 04/16. (Reported Late).
29	BB Nagar S/s	220	320		0%	0%	0%	0%	0		MAR-19	
30	Badaun (Aug.) ICT-II (200-150)	220/132	50		100%	100%	100%	100%	50		FEB-17	Commissioned 02/2017
31	Badaun Road S/s	220	320		0%	0%	0%	0%	0		MAR-21	
32	Baghpat S/S	220/132	100		100%	100%	100%	100%	100		MAY-16	Commissioned 05/16.
33	Bah (New) S/S ICT-I	220/132	100		100%	100%	100%	100%	100		OCT-16	Commissioned 09/16.
34	Bah (New) S/S ICT-II	220/132	100		100%	100%	100%	100%	100			Commissioned 12/2016 (Late Reported).
35	Bahraich S/S	220/132	2x100		100%	100%	100%	100%	200		JUN-16	Commissioned 06/16.
36	Ballia S/s	220	320		0%	0%	0%	0%	0		MAR-21	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
37	Bansi S/S	220/132	2x100		100%	95%	100%	74%	0		APR-17	WIP Overall prog. 90%
38	Barahua S/S	220/132	100		100%	100%	100%	100%	100		AUG-16	Commissioned 08/16.
39	Bhelupur	220/132	60		100%	100%	100%	100%	60		MAY-16	Commissioned 05/16.
40	Bhelupur -ICT -II (New). S/S	220/132	100		100%	100%	75%	75%	0	JUN-12	APR-17	T/F Received at site. Work to start shortly.
41	Bulandshahar Road S/s	220	320		0%	0%	0%	0%	0		MAR-21	
42	Chandausi, Shambhal (2x160 MVA)	220/132	160		100%	100%	100%	100%	160		MAR-17	Commissioned 03/2017
43	Charla (ICT-II)	220/132	160		100%	100%	100%	100%	160		DEC-16	Commissioned 12/2012 (Reported Late)
44	Chhaprauli S/s	220	320		0%	0%	0%	0%	0		MAR-20	
45	Debai (ICT-II) S/S	220/132	100		100%	100%	100%	100%	100		DEC-16	Commissioned 12/2015 (Reported Late)
46	Dohna, Bareilly (Aug.) ICT -I (160 -100)	220/132	60		100%	100%	100%	100%	60		FEB-17	Commissioned 02/2017
47	Faridpur (Bareilly) S/s	220	320		0%	0%	0%	0%	0		MAR-19	
48	Fatehgarh or Kannauj S/s	220	320		0%	0%	0%	0%	0		MAR-20	
49	Fatehpur New S/s	220	320		0%	0%	0%	0%	0		MAR-20	
50	Gr. Noida (400) (Aug) (200-160)	220/132	40		100%	100%	100%	100%	40		MAR-17	Commissioned 03/2017
51	Gr. Noida (II) S/s	220	180		0%	0%	0%	0%	0		MAR-22	
52	Hamirpur S/s	220	320		0%	0%	0%	0%	0		MAR-21	
53	Hardoi (Aug.)	220/132	100		100%	100%	100%	100%	100		SEP-16	Commissioned 09/16.
54	Hardoi (New) S/s	220	320		0%	0%	0%	0%	0		MAR-21	
55	Kanpur Road	220/33	3x60		100%	85%	70%	26%	0		APR-17	over all prog. 61%
56	Kasganj S/s	220	320		0%	0%	0%	0%	0		MAR-22	
57	Khaga S/s	220	320		0%	0%	0%	0%	0		MAR-21	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
58	Khalilabad S/s	220	320		0%	0%	0%	0%	0		MAR-21	
59	Khatauli S/s	220	320		0%	0%	0%	0%	0		MAR-20	
60	Kidwainagar S/s	220	180		0%	0%	0%	0%	0		MAR-22	
61	Kiraowli S/s	220	320		0%	0%	0%	0%	0		MAR-22	
62	Kursi Road, Lucknow (Aug.) (200-100)	220/132	100		100%	100%	100%	100%	100		JAN-17	Commissioned 01/2017
63	Lakhimpur s/s	220	320		0%	0%	0%	0%	0		MAR-21	
64	Lucknow (Canal Road) S/s	220	180		0%	0%	0%	0%	0		MAR-21	
65	Lucknow Hardoi Road S/s	220	180		0%	0%	0%	0%	0		MAR-22	
66	Madhuvan S/S	220/132	160		100%	10%	0%	0%	0		MAY-18	WIP 5%
67	Maharajganj S/s	220	320		0%	0%	0%	0%	0		MAR-21	
68	Mahoba S/S	220/132	100		100%	100%	100%	100%	100		JUN-16	Commissioned 06/16.
69	Mahoba s/s (ICT-II)	220/132	100		100%	100%	100%	100%	100		OCT-16	Commissioned 10/2016
70	Mawana S/s	220	320		0%	0%	0%	0%	0		MAR-20	
71	Meerut By Pass S/s	220	180		0%	0%	0%	0%	0		MAR-21	
72	Modipuram-II S/s	220	320		0%	0%	0%	0%	0		MAR-22	
73	Moradabad (Aug.) (160-100)	220/132	60		100%	100%	100%	100%	60		MAY-16	Commissioned 05/16.
74	Moradabad s/s (Aug.) (200-100)	220/132	40		100%	100%	100%	100%	40		JAN-17	Commissioned 05/2016 (Late Reported) (60 MVA already taken in 05/2016)
75	Moradabad-II (Kath) S/s	220	320		0%	0%	0%	0%	0		MAR-20	
76	Morta S/s	220	320		0%	0%	0%	0%	0		MAR-19	
77	Morti (New) S/S	220/132	160		100%	100%	100%	100%	160		OCT-16	Commissioned 10/2016.
78	Nehtaur New S/s	220	320		0%	0%	0%	0%	0		MAR-21	
79	Nighasan S/S	220/13	200		100%	100%	100%	100%	200		MAR-16	Commissioned 03/16. (Reported Late.)

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		2										
80	Noida Sec-148	220/132	1x160		100%	81%	80%	28%	0		JUN-17	WIP Overall prog. 60%
81	Phahari (Chitrakoot) S/s	220	320		0%	0%	0%	0%	0		MAR-19	
82	Pilibhit Bypass S/s	220	320		0%	0%	0%	0%	0		MAR-21	
83	Pratap Vihar S/S	220/132	1x160		100%	14%	0%	0%	0		JUL-17	slow progress
84	Rania s/s	220/132	200		100%	100%	100%	100%	200		MAR-17	Commissioned 03/2017
85	SGPGI Road S/s	220	320		0%	0%	0%	0%	0		MAR-21	
86	Saharanpur New s/s	220	320		0%	0%	0%	0%	0		MAR-22	
87	Sahibabad (Aug.)	220/132	40		100%	100%	100%	100%	40		DEC-16	Commissioned 12/2016
88	Sahibabad-II S/S	220/132	2x100		0%	0%	0%	0%	0		MAR-17	Scrapped due to non availability of land.
89	Sahupuri,Chandauli (Aug.) (200-160)	220/132	40		100%	100%	100%	100%	40		JAN-17	Commissioned 01/2017
90	Sandila S/s	220	320		0%	0%	0%	0%	0		MAR-21	
91	Sardhana S/s	220	320		0%	0%	0%	0%	0		MAR-19	
92	Sarsawa (Saharanpur)S/s	220	320		0%	0%	0%	0%	0		MAR-18	
93	Shamli (Aug.) ICT -II (200-160)	220/132	40		100%	100%	100%	100%	40		FEB-17	Commissioned 02/2017
94	Sidharth Nagar/Ind. Area Ghaziabad S/s	220	340		0%	0%	0%	0%	0		MAR-22	
95	Sikandra Rau (New) (ICT-II)	220/132	160		100%	100%	100%	100%	160		SEP-16	Commissioned 09/16.
96	Sikandra Rau S/S	220/132	160		100%	100%	100%	100%	160		JUN-16	Commissioned 06/16.
97	Simbhaoli (Aug.)	220/132	40		100%	100%	100%	100%	40		DEC-16	Commissioned 12/2016
98	Singhauli S/s	220	320		0%	0%	0%	0%	0		MAR-20	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
99	Sirsaganj (new) S/S	220/132	280		100%	100%	100%	100%	280		SEP-16	Commissioned 09/16 (2x100+2x40).
100	Siyana S/S	220/132	2x160		100%	20%	0%	0%	0		DEC-17	S/s is being constructed at a place called Rukhi WIP 10%
101	Sultanpur (Aug.) ICT-I (200-160)	220/132	40		100%	100%	100%	100%	40		FEB-17	Commissioned 02/2017
102	Tajpur S/s	220	320		0%	0%	0%	0%	0		MAR-19	
103	Tundla S/s	220	320		0%	0%	0%	0%	0		MAR-19	
104	Unnao (Dahi Chowki) S/s	220	180		0%	0%	0%	0%	0		MAR-20	
105	Varanasi Cantt. S/s	220	180		0%	0%	0%	0%	0		MAR-22	
106	Vasundhara S/s	220	320		0%	0%	0%	0%	0		MAR-21	
107	chinhat (Aug.)	220/132	40		100%	100%	100%	100%	40		DEC-16	Commissioned 12/2016

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)

1	Durgapur Aug.	400/220	315		0%	0%	0%	0%	0		MAR-19	
2	Gokarna Aug.-I	400/220	315		0%	0%	0%	0%	0		MAR-20	
3	Gokarna S/S	400/220	630		100%	100%	100%	100%	630	NOV-15	MAR-17	Commissioned 03/2017
4	Kharagpur s/s	400/220	315		100%	100%	100%	100%	315		MAR-17	Commissioned 03/2017
5	New Chanditala Aug.	400/220	315		0%	0%	0%	0%	0		MAR-18	
6	New Chanditala S/S	400/220	630		100%	90%	100%	90%	630	JUN-16	AUG-17	SS is ready to commission but delayed due to want of line
7	New Haldia NIZ GIS	400/220	630		0%	0%	0%	0%	0		MAR-20	
8	New Katwa Aug.	400/220	315		0%	0%	0%	0%	0		MAR-22	
9	New Katwa GIS	400/220	1000		0%	0%	0%	0%	0		MAR-21	
10	New Purulia (N.PPSP) Switching S/S	400	0		100%	85%	70%	50%	0	SEP-16	JUL-17	
11	Alipurduar Aug.	220/132	160		0%	0%	0%	0%	0		MAR-20	
12	Alipurduar S/S	220/132	320		100%	90%	90%	60%	320	NOV-16	JUN-17	
13	Barasat Aug.	220/132	160		0%	0%	0%	0%	0		MAR-21	
14	Barasat GIS	220/132	320		0%	0%	0%	0%	0		MAR-18	
15	Baruipur GIS	220/132	320		0%	0%	0%	0%	0		MAR-21	
16	C.K. Road GIS	220/132	320		0%	0%	0%	0%	0		MAR-22	
17	Dalkhola Aug.	220/13	160		0%	0%	0%	0%	0		MAR-20	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		2										
18	Dharampur	220/132	160		0%	0%	0%	0%	0		MAR-18	
19	Domjur s/s	220/132	160		100%	100%	100%	100%	160		MAR-17	Commissioned 03/2017
20	Egra (ICT-II) S/S	220/132	160		100%	100%	100%	100%	160		JUL-16	Commissioned 07/16.
21	Egra Aug.	220/132	160		0%	0%	0%	0%	0		MAR-20	
22	Egra S/S	220/132	160		100%	100%	100%	100%	160	JUN-16	MAY-16	Commissioned 05/16.
23	Foundray Park Aug.	220/132	160		0%	0%	0%	0%	0		MAR-20	
24	Gazol Aug.	220/132	160		0%	0%	0%	0%	0		MAR-22	
25	Gazol GIS	220/132	320		0%	0%	0%	0%	0		MAR-19	
26	Jeerat Aug.-I	220/132	160		0%	0%	0%	0%	0		MAR-20	
27	Kotasur GIS	220/132	320		0%	0%	0%	0%	0		MAR-20	
28	Lakshmikantapur Aug.-I	220/132	80		0%	0%	0%	0%	0		MAR-18	
29	Lakshmikantapur Aug.-II	220/132	40		0%	0%	0%	0%	0		MAR-19	
30	Mahachanda GIS	220/132	320		0%	0%	0%	0%	0		MAR-20	
31	Mayapur GIS	220/132	100		0%	0%	0%	0%	0		MAR-21	
32	New Bishnupur Aug.-I	220/132	160		0%	0%	0%	0%	0		MAR-19	
33	New Sagardighi GIS	220/132	320		0%	0%	0%	0%	0		MAR-18	
34	New Town AA-III Aug.	220/13	160		0%	0%	0%	0%	0		MAR-22	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		2										
35	New Town AA-IIC GIS	220/132	320		0%	0%	0%	0%	0		MAR-19	
36	New Town AA-III	220/33	50		0%	0%	0%	0%	0			
37	Raghunathpur GIS	220/132	320		0%	0%	0%	0%	0		MAR-22	
38	Rejinagar Aug.	220/132	160		0%	0%	0%	0%	0		MAR-21	
39	Rejinagar GIS	220/132	320		0%	0%	0%	0%	0		MAR-19	
40	Sadaipur Aug.	220/132	160		0%	0%	0%	0%	0		MAR-19	
41	Sadaipur S/S	220/132	320		100%	80%	90%	65%	320	APR-16	MAR-17	
42	Satgachia	220/132	160		0%	0%	0%	0%	0		MAR-19	
43	Satgachia Aug.	220/132	160		0%	0%	0%	0%	0		MAR-18	
44	Vidyasagar Park (ICT-I & II)	220/132	320		100%	100%	100%	100%	320	JUL-14	JUL-16	Commissioned 07/16.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ADANI POWER LTD. (APL)

1	Rajnandgaon Switching station (RRWTL - TBCB)	765	0		100%	0%	0%	0%	0	NOV-18	AUG-17	
2	Alwar S/S	400/220	630		100%	100%	100%	100%	630		FEB-17	Commissioned 08/2014 (2x315) (Late Reported) Commissioned 12/2013 (2x315) (Late Reported)
3	Deedwana S/S	400/220/132	630		100%	100%	100%	100%	630		FEB-17	
4	Morena (C-WRTL - TBCB)	400/220	2x315		100%	0%	0%	0%	0	MAY-18	APR-17	

Essel Infra Projects Ltd. (ESSEL)

1	Warangal S/S (WKTL -TBCB)	765/400	2x1500		0%	0%	0%	0%	0	NOV-19		
2	Darbhangra (GIS) (DMTL - TBCB)	400/220	1000		100%	95%	100%	98%	null	JUN-16	MAR-17	
3	Motihari (GIS) (DMTL -TBCB)	400/132	400		100%	80%	80%	55%	null	AUG-16	APR-17	1.Due to flooding at Motihari sub-station land in Aug/Sep 2015, the construction work was totally stopped during this period. 2. Due to Geotechnical surprise at Sub-station land, ground improvement was required to be done before start of construction work for safety of foundations. Accordingly, ground improvement was done and same has taken additional 04 -05 months time.

NORTH KARANPURA TRANSMISSION CO. LTD. (NKTCL)

1	Gurgaon (NKTL - TBCB)	400/220	2x500		0%	0%	0%	0%	0	NOV-13	DEC-16	
---	-----------------------	---------	-------	--	----	----	----	----	---	--------	--------	--

PATRAN TRANSMISSION COMPANY LIMITED (PATRANTCL)

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1	Patran S/S (ICT I & II) (PTL - TBCB)	400/220	1000		100%	100%	100%	100%	1000	MAY-16	JUN-16	Commissioned 06/16.
South East UP Power Transmission Company Limited (SEUPPTCL)												
1	Mainpuri S/S (ICT-1)	765/400	1000		100%	100%	100%	100%	1000		JAN-17	Commissioned 01/2017
2	Mainpuri s/s (ICT-2)	765/400	1000		0%	0%	0%	0%	0			
3	Aurai s/s	400/220	630		77.4%	21%	23.5%	0%	null		JUN-16	Land is available, however some of the land (gram samaj - 2.2 Ha) needs to be transferred to UPPTCL/Energy department of UP by DM Bhadohi (Sant Ravi Das Nagar) for which necessary communication has been provided to DM Bhadohi by UPPTCL and also by Special secretary (Revenue) for transferring it to UPPTCL and same is under process.
4	Gonda s/s	400/220	630		100%	96.7%	97%	93.8%	0		APR-17	35.2% already tested
5	Sultanpur Road s/s	400/220	1000		100%	11.5%	17%	0%	0		JUN-16	
6	400 KV Gonda S/s	220/132	200		100%	100%	100%	100%	200		FEB-17	Commissioned 02/2017
STERLITE GRID LTD. (SGL)												
1	Khandwa PS (KTL - TBCB)	765/400	2x1500		60%	0%	0%	0%	0	JUL-19		Transmission License granted by CERC. Tariff Adoption done by CERC.Land Acquisition is under progress.
2	Amargarh (GIS) S/S (NRSS-XXIX TL - TBCB)	400/220	630		100%	80%	55%	0%	0	OCT-18	JUL-17	Construction is in Progress.
3	Kadarpur (GPTL - TBCB)	400/220	2x500		0%	0%	0%	0%	0	MAY-19	NOV-17	Transmission Licensee granted by CERC. Tariff Adoption done by CERC.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
4	Prithala (GPTL - TBCB)	400/220	2x500		100%	0%	0%	0%	0	MAY-19	NOV-17	Transmission Licensee granted by CERC. Tariff Adoption done by CERC.
5	Sohna Road (GPTL - TBCB)	400/220	2x500		0%	0%	0%	0%	0	SEP-19	NOV-17	Transmission Licensee granted by CERC. Tariff Adoption done by CERC.
Shekhawati Transmission Service Company Limited (SKHWTTSCCL)												
1	Nawalgarh	220/132	100		0%	0%	0%	0%	0		DEC-16	
TORRENT POWER LTD (TOR. POW. (UNOSUGEN))												
1	Bharuch/Dahej	765/400	1500		0%	0%	0%	0%	0			.
TALCHER TRANSMISSION CO. LTD. (TTCL)												
1	Behrampur. S/S (T-II TL - TBCB)	400/220	2x315		0%	0%	0%	0%	0	OCT-12	DEC-16	
WESTERN U.P. POWER TRANSMISSION CO. LTD. (WUPPTCL)												
1	Greater Noida AIS (ICT-1)	765/400	1500		100%	99%	98%	98%	0			
2	Greater Noida AIS (ICT-2)	765/400	1500		100%	100%	100%	100%	1500		APR-16	Commissioned 04/16.
3	Hapur AIS	765/400	2x1500		100%	97%	92%	90%	0		MAY-17	
4	Ataur GIS	400/220	2x500		100%	95%	90%	80%	0		MAY-17	
5	Dasna GIS	400/220	2x315		100%	88%	95%	60%	0		AUG-17	
6	Indirapuram GIS	400/220	2x500		100%	98%	92%	85%	0		NOV-16	
7	Nehtaur (Bijnor) AIS	400/132	2x200		100%	95%	95%	90%	0		AUG-17	
8	Sikandrabad AIS (ICT-1)	400/220	500		100%	100%	100%	100%	500		JUN-16	Commissioned 06/16.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
9	Sikandrabad AIS (ICT-2)	400/220	500		100%	100%	100%	100%	500		APR-16	Commissioned 04/16.