

UTILITY WISE REPORT INDICATING STATUS OF CONSTRUCTION OF SUB-STATIONS (220 kV & ABOVE) VIS-A-VIS PROGRAMME DURING 2015-2016

As on 30-SEP-2015

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DVC

1	Girdih (2nd Trf.) S/S	220/132	160		100%	100%	100%	80%	0	JUN-13	ATR commissioned on 24th Sept'13.
2	Gola (2x80MVA)	220/132	160		100%	0%	0%	0%	0	DEC-15	Retandering work is under progress

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
PGCIL												
3	Alipurduar HVDC	±800	630		100%	35%	25%	10%	0		DEC-16	Award placed. Partly land acquired. Works under progress.
4	Biswanath Chariyali S/S	±800	0		100%	95%	95%	90%	0		MAR-16	Pole-I ready for commissioning in Sep'15. Balance works under progress expected by Mar'16.
5	Champa S/S	±800	3000		100%	60%	75%	35%	0	JUL-15	JUN-16	ICT-I Commissioned. Balance work under progress.
6	Extn. Agra S/S	±800	3000		100%	15%	12%	0%	0	DEC-15	JUN-16	Work under progress.
7	Kurukshetra S/S	±800	3000		100%	6%	0%	0%	0	JUN-15	MAR-18	Award placed in Jul'14. Engg. & civil works under progress.
8	Agra S/S	765/400	500		100%	0%	0%	0%	0		JUL-17	Award under progress.
9	Angul (ICT-II)	765/400	1500		100%	100%	100%	100%	1500		APR-15	Commissioned 04/15.
10	Angul (ICT-III)	765/400	1500		100%	100%	100%	100%	1500	MAY-15	MAY-15	Commissioned 05/15.
11	Bareilly (ICT-I)	765/400	1500		100%	100%	100%	100%	1500	APR-13	APR-15	Commissioned 04/15.
12	Betul S/S (GIS)	765/400	630		100%	30%	25%	2%	0	MAY-16	MAY-16	Award placed in Dec'14. Engg., supply & civil work under progress.
13	Bhiwani (Addl.)S/S	765/400	333		100%	100%	100%	100%	0		AUG-15	Commissioned in Aug'15.
14	Champa Pooling Station (ICT-I)	765/400	1500		100%	100%	100%	100%	1500	MAY-14	JUN-15	Commissioned 06/15.
15	Extn. Angul S/S	765/400	0		100%	47%	33%	25%	0	DEC-15	JUN-16	Work under progress.
16	Extn. Aurangabad (PG)	765/400	0		100%	100%	100%	100%	0	MAR-16	SEP-15	Commissioned in Sep'15.
17	Extn. Dharamjaigarh S/S	765/400	0		100%	70%	70%	50%	0	DEC-15	JUN-16	Work under progress.
18	Extn. Jharsuguda S/S	765/400	0		100%	56%	50%	35%	0	DEC-15	JUN-16	Work under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
19	Extn. Knapur (GIS)	765/400	0		100%	75%	49%	0%	0	JUN-16	JUN-16	Work under progress.
20	Extn. Lucknow S/S	765/400	0		100%	20%	10%	0%	0	APR-13	JUN-16	Work under progress.
21	Extn. Meerut S/S	765/400	0		100%	100%	100%	100%	0	MAR-15	MAY-15	Commissioned in May'15.
22	Extn. Moga S/S	765/400	0		100%	100%	100%	100%	0	MAR-15	MAY-15	Commissioned in May'15.
23	Extn. Nagapatnam (PS) S/S	765/400	0		100%	5%	0%	0%	0	JUL-15	MAY-17	Work under progress.
24	Extn. Narendra (New) S/S	765/400	0		100%	0%	0%	0%	0	DEC-15	JUL-17	Work under prgress.
25	Extn. Raigarh S/S	765/400	1500		100%	0%	5%	0%	0	JUL-16	JUL-16	Award placed in May'15. Engg. in progress.
26	Extn. Ranchi S/S	765/400	100		100%	0%	0%	0%	0	MAR-17	MAR-17	Award placed in Jun'15.
27	Extn. Solapur (PG)	765/400	0		100%	100%	100%	100%	0	MAR-16	SEP-15	Commissioned in Sep'15.
28	Extn. Tuticorin S/S	765/400	0		100%	45%	86%	45%	0	SEP-14	JUN-16	Work under progress.
29	Extn. Vadodara (GIS)	765/400	1500		100%	0%	0%	0%	0	JUL-16	JUL-16	Award placed in Jun'15.
30	Extn. Varansai S/S	765/400	0		100%	55%	77%	35%	0	MAY-15	DEC-15	Work under progress.
31	Fatehpur (Addl.) S/S	765/400	500		100%	0%	0%	0%	0		NOV-16	Award placed in Apr'15.
32	Hyderabad (Maheshwaram) (GIS) S/S	765/400	2x1500		100%	0%	0%	0%	0	MAR-18	MAR-18	Award placed in May'15.
33	Jhatikara S/S	765/400	500		100%	0%	0%	0%	0		APR-18	Award under progress.
34	Kanpur S/S	765/400	2x1500		100%	82%	75%	40%	0	OCT-14	MAR-16	Award placed in Jun'13. Supply, civil works & erection under progress.
35	Kudgi (GIS) S/S	765/400	0		100%	98%	98%	95%	0	DEC-15	OCT-15	Work under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
36	Meerut (Aug.)	765/400	1500		100%	0%	0%	0%	0		NOV-17	Award placed in Mar'15. Engg. in progress.
37	Narendra S/S	765/400	0		100%	95%	95%	90%	0	APR-15	OCT-15	Work under progress.
38	Nizamabad S/S	765/400	2x1500		0%	0%	0%	0%	0	MAY-18	MAY-18	Award placed in May'15.
39	Orai S/S	765/400	2000		0%	0%	0%	0%	0	APR-18	APR-18	Award under progress.
40	Padghe S/S	765/400	2x1500		100%	75%	80%	50%	0	AUG-14	SEP-16	Award placed in May'12. Supply, civil works & erection under progress.
41	Pune (GIS) S/S	765/400	2x1500		100%	100%	100%	100%	0		FEB-15	Commissioned alongwith both ICT's in Feb'15.
42	Pune S/S	765/400	1500		0%	0%	0%	0%	0			
43	Raigarh (Extn.)	765/400	1500		100%	0%	5%	0%	0		JUL-16	Award placed in May'14. Engg. & supply under progress.
44	Raipur (Extn.)	765/400	1500		100%	0%	0%	0%	0		JUL-16	Award placed in Aug'15.
45	Sasaram (2nd Trf.) S/S	765/400	1500		0%	0%	0%	0%	0		MAR-14	
46	Srikakulam S/S	765/400	2x1500		100%	90%	90%	55%	0	JUN-15	AUG-16	Engg., Civil workd, Supply & erection under progress. Completion matching with srikakulam-Vemagiri TBCB line (sch. Aug'16).
47	Tehri (GIS)	765/400	4x800		0%	0%	0%	0%	0	NOV-17	NOV-17	Award placed in Mar'15.
48	Thiruvalam S/S	765/400	1500		100%	100%	100%	100%	1500		APR-15	Commissioned 04/15.
49	Vadodara S/S	765/400	3000		100%	100%	100%	100%	3000	DEC-13	JUN-15	Commissioned 06/15.
50	Varanasi (GIS) S/S	765/400	2x1500		100%	70%	90%	60%	0	AUG-14	DEC-15	Land Acquired (80%). Balance land acquired on 30.06.14. Works under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
51	Vemagiri-II Pooling Station (PG)	765/400	2x1500		0%	0%	0%	0%	0	NOV-17	NOV-17	Scheme under review as per CERC's direction. Commissioned 08/15.
52	Vindhyachal Pooling Station (ICT -II)	765/400	1500		100%	100%	100%	100%	1500		AUG-15	
53	Agra (Aug.)	400/220	4x105		100%	93%	100%	84%	0	AUG-13	OCT-15	Works under progress. Completion matching with line Award under progress.
54	Agra (Extn.)	400/220	315		100%	0%	0%	0%	0	JUL-17	JUL-17	
55	Alipurduar (HVDC) S/S	400/220	630		100%	35%	25%	10%	0		DEC-16	Land under acquisition (partly land acquired). Work under progress. Sub station commissioned alongwith both ICT's in Jan'14. Balance works under progress. Commissioned matching with line.
56	Aurangabad (Extn.)	400/220	630		100%	98%	100%	98%	0	OCT-12	JUN-16	
57	Bagpat (GIS) S/S	400/220	2x500		100%	96%	98%	95%	0	FEB-12	MAR-16	Completion matching with line.
58	Balipara (2nd ICT)	400/220	315		100%	0%	0%	0%	0	MAY-17	MAY-17	Award placed in Dec'14. Engg. in progress.
59	Ballabgarh (Aug.)	400/220	740		100%	25%	47%	0%	0	JUN-16	JUN-16	Award placed in Sep'14. Engg. supply & civil work under progress. Award placed in Jun'14. Engg. & civil work under progress.
60	Baripada (Addl.)	400/220	500		100%	6%	0%	0%	0		NOV-16	
61	Betul (GIS) S/S	400/220	630		100%	30%	25%	2%	0		MAY-16	Award placed in Dec'14. Engg., supply, civil work & erection under progress. Award placed in Sep'15.
62	Bhinmal S/S	400/220	315		100%	0%	0%	0%	0		JUL-17	
63	Birpara (160-100)	400/220	60		100%	5%	10%	0%	0		NOV-16	Award placed in Jun'14. Engg., supply & civil work under progress. Commissioned 09/15.
64	Biswanath Chariyali S/S	400/132	200		100%	100%	100%	100%	200	AUG-13	SEP-15	
65	Cuddapah (Extn.)	400/220	500		100%	5%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. & civil work under progress. Award placed. Supply under progress. Completion likely to be delayed due to
66	Daltonganj	400/220	2x315		100%	0%	73%	0%	0	NOV-12	DEC-16	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
67	Damon (Extn.)	400/220	500		100%	0%	0%	0%	0		JUL-16	delay in land acquisition.(land acquired in May'15). Down stream network also not envisaged by JSEB. Award placed in Jun'15.
68	Dehradun	400/220	2x315		100%	99%	100%	95%	0		JUN-16	Civil works & erection under progress. Completion matching with line. Completion matching with line.
69	Dwarka -I (GIS) S/S	400/220	2000		100%	0%	0%	0%	0	MAY-17	MAY-17	Award under progress.
70	Extn. Allahabad S/S	400/220	0		100%	100%	100%	76%	0	JUL-15	JUN-16	Work under progress. Gen. project delayed.
71	Extn. Bagpat S/S	400/220	0		100%	99%	100%	95%	0	NOV-11	JUN-16	Work under progress.
72	Extn. Balia S/S	400/220	0		100%	100%	100%	100%	0	NOV-14	JAN-14	Commissioned in Jan'14.
73	Extn. Bidadi (GIS)	400/220	0		100%	0%	0%	0%	0	DEC-15	DEC-15	Award placed in Dec'14. Engg. in progress.
74	Extn. Bina S/S	400/220	125		100%	0%	0%	0%	0	JUL-16	JUL-16	Award placed in oct'14. engg. in progress.
75	Extn. Chaibasa S/S	400/220	63		100%	0%	0%	0%	0	MAR-17	MAR-17	Award placed in Jun'15.
76	Extn. Chamera S/S	400/220	0		100%	100%	100%	100%	0	AUG-14	AUG-14	Bay commissioned in Aug'14.
77	Extn. Damoh S/S	400/220	500		100%	0%	0%	0%	0	JUL-16	JUL-16	Award placed in Jun'15.
78	Extn. Deharadun S/S	400/220	0		100%	100%	99%	98%	0	NOV-14	JUN-16	Work under progress.
79	Extn. Dulhasti S/S	400/220	0		0%	0%	0%	0%	0	NOV-14		
80	Extn. Kishanpur S/S	400/220	0		100%	96%	95%	89%	0	JUL-13	JUN-16	Work under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
81	Extn. Kishenpur S/S	400/220	0		100%	96%	95%	89%	0	NOV-14	JUN-16	Work under progress.
82	Extn. Kota S/S	400/220	0		100%	100%	98%	96%	0	MAR-15	NOV-15	Work under progress.
83	Extn. Narendra S/S	400/220	0		100%	95%	95%	90%	0	APR-15	OCT-15	Work under progress.
84	Extn. Navsari S/S	400/220	0		100%	5%	10%	0%	0	OCT-16	OCT-16	Work under progress.
85	Extn. Panchkula S/S	400/220	0		100%	55%	45%	10%	0	AUG-14	JUN-16	Work under progress.
86	Extn. Purulia S/S	400/220	0		100%	0%	0%	0%	0	MAR-17	MAR-17	Award placed in Jun'15.
87	Extn. Rajpura S/S	400/220	0		100%	100%	100%	100%	0	AUG-14	OCT-15	All work completed. Commissioning held up due to non-readiness pf PSTCS sub station.
88	Extn. Sonapat S/S	400/220	0		100%	0%	0%	0%	0	JUL-17	AUG-17	Award placed in Mar'15.
89	Extn. Vapi S/S	400/220	0		100%	50%	55%	0%	0	OCT-16	OCT-16	Work under progress.
90	Farakka (Aug.) (500-315)	400/220	185		100%	30%	40%	0%	0		NOV-16	Award placed in Jun'14. Engg., supply & civil work under progress.
91	Gooty (Extn.)	400/220	500		100%	5%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. & civil work under progress.
92	Gurgaon (Aug.) 4th ICT S/S	400/220	500		100%	15%	0%	0%	0	JUN-16	JUN-16	Award placed in Dec'14. Engg. & civil work under progress.
93	Gurgaon (Extn.)	400/220	500		100%	0%	0%	0%	0	MAY-16	MAY-16	Award placed in Nov'14. Engg. under progress.
94	Hamirpur (Extn.)	400/220	315		100%	25%	5%	0%	0	MAY-16	MAR-16	Award placed in Nov'14. Engg. & civil work under progress.
95	Hyderabad (Ghanapur) (Extn.)	400/220	500		100%	20%	20%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. & civil work under progress.
96	Jalandhar (Extn.)	400/220	500		100%	25%	0%	0%	0	MAY-16	MAR-16	Award placed in Nov'14. Engg & civil work under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
97	Jallandhar S/S	400/220	315		100%	25%	0%	0%	0		MAR-16	Award placed in Nov'14. Engg. & civil work under progress. Efforts being made to complete earlier.
98	Jamshedpur (Aug.) (500-3415)	400/220	185		100%	25%	70%	0%	0		NOV-16	Award placed in Jun'14. Engg., supply & civil works under progress.
99	Jind	400/220	630		100%	100%	100%	100%	630		MAR-13	Commissioned 03/13.
100	Kaithal S/S	400/220	315		100%	0%	0%	0%	0		JUL-17	Award placed in Sep'15.
101	Khammam (Extn.)	400/220	500		100%	5%	10%	0%	0	FEB-17	FEB-17	Work under progress.
102	Kishanganj	400/220	2x315		100%	87%	96%	77%	0	JAN-13	NOV-15	Award placed in Nov'13. * Land acquired in Aug'13. Supply, Civil works & erection under progress
103	Kohlapur S/S (GIS)	400/220	0		100%	95%	95%	75%	0	APR-15	OCT-15	work under progress.
104	Kotputli S/S	400/220	630		0%	0%	0%	0%	0		DEC-14	
105	Kozhikode S/Stn. (2x315)	400/220	630		100%	100%	100%	100%	0	DEC-07	OCT-15	Completion matching with line.
106	Kunta Pooling Station S/S	400/220	1500		100%	10%	0%	0%	0		MAY-16	Award placed in May'15. Engg. & civil works under progress.
107	Kurukshetra S/S	400/220	2x1500		100%	98%	95%	93%	0	JUN-15	DEC-15	Works under progress.
108	Madhugiri S/S	400/220	2x500		100%	99%	99%	98%	0	JUN-14	NOV-15	Works under progress. Completion matching with line.
109	Maithon S/S (500-315)	400/220	370		100%	3%	5%	0%	0		JUN-16	Award placed in Oct'14. Engg, civil work & supply under progress.
110	Malekuttaiyur (Extn.)	400/220	500		100%	5%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg & civil works under progress.
111	Mandola (Aug.)	400/220	740		100%	0%	0%	0%	0	JUN-16	JUN-16	Award placed in Sep'14. Engg. in progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
112	Mapusa (ICT) S/S	400/220	315		100%	100%	100%	100%	0			ICT commissioned in oct'13.
113	Moga (Aug.) ICT-I	400/220	500		100%	100%	100%	100%	500		JUN-13	Commissioned 06/13.
114	Muzaffarpur (ICT)	400/220	500		100%	80%	50%	30%	0		JUN-16	Work under progress.
115	Mysore (Extn.)	400/220	500		100%	8%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. & civil work under progress.
116	Narendra (Aug) (2x500-2x315)	400/220	370		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
117	Navi Mumbai (GIS)	400/220	630		100%	100%	100%	100%	0	SEP-10	DEC-15	Commissioning matching with associated line. S/STn. commissioning critical due to ROW issue in associated LILO line.
118	Panchkula (Extn.)	400/220	500		100%	15%	0%	0%	0	MAY-16	MAR-16	Award placed in Nov'14.Engg. & civil work under progress.
119	Parbati (PS)	400/220	630		100%	5%	10%	0%	0	JUN-16	JUN-16	Work under progress.
120	Patna (Aug.) (500-315)	400/220	370		100%	0%	2%	0%	0		NOV-16	Award placed in Jun'14. Engg.& supply under progress.
121	Pugalur (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Eng. in progress.
122	Purnea (Aug.) (500-315)	400/220	160		100%	100%	100%	100%	160		JUN-15	Commissioned 06/15.
123	Pusali (Aug.) (500-315)	400/220	370		100%	15%	30%	0%	0		NOV-16	Award placed in Jun'14. Engg., supply & civil works under progress.
124	Rajarhat (GIS) S/S	400/220	2x315		100%	12%	10%	0%	0	APR-16	APR-16	Award placed. Land acquired in Feb'14. Engg.,supply & civil works under progress.
125	Rajgarh S/S (GIS)	400/220	2000		100%	0%	0%	0%	0	MAY-17	MAY-17	Rajghat Sub station. Award placed in Apr'15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
126	Saharanpur	400/220	2x315		100%	96%	100%	98%	0	NOV-12	DEC-15	Completion matching with associated line. civil works & erection under progress.
127	Samba (Extn.) S/S	400/220	315		100%	25%	0%	0%	0	MAY-16	MAR-16	Award placed in Nov'14. Engg. & civil work under progress.
128	Sholapur (Extn.)	400/220	315		100%	95%	97%	88%	0		OCT-15	Award placed in May'14. Works under progress.
129	Solapur (Aug.)	400/220	315		100%	95%	97%	88%	0	OCT-15	OCT-15	Work under progress.
130	Somanahalli (Extn.)	400/220	500		100%	6%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. & civil work under progress.
131	Sumba (Extn.)	400/220	315		100%	25%	0%	0%	0		MAY-16	Award placed in Nov'14. Engg. & civil work under progress. Eforts being made to complete earlier.
132	Trichy (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
133	Uttara	400/220	2x315		100%	60%	40%	20%	0	NOV-12	DEC-15	Alternate land acquired at pandiyabil in Mar'13. Supply, civil works & erection under progress. Progress severely affected due to repeated ROW created by local.
134	Uttra (Pindiabil) S/S	400/220	630		100%	60%	40%	20%	0	MAR-16	DEC-15	Work under progress.
135	Vijayawada (Extn.)	400/220	500		100%	5%	2%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg., supply & civil work under progress.
136	Vimagiri (PS) S/S	400/220	2x500		100%	8%	0%	0%	0	APR-14	NOV-17	Engg. & civil work under progress.
137	Wanpon (Extn.) S/S	400/220	420		0%	0%	0%	0%	0			
138	Warangal (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
139	Yelahanka (GIS)	400/220	2x500		100%	99%	99%	98%	0	JUN-13	MAR-16	Erection completed Completion matching with line.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
140	Ara (ICT)	220/132	160		100%	70%	50%	22%	0		JUN-16	Award placed in Oct'14. Engg. supply, civil work & erection under progress.
141	Extn. Purnea S/S	220/132	320		100%	70%	75%	60%	0	MAR-14	DEC-15	ICT -I commissioned . Balance work under progress.
142	Mokokchung (ICT-II)	220/132	30		100%	100%	100%	100%	30		AUG-15	Commissioned 08/15.
143	Mokokchung (New)	220/132	30		100%	100%	100%	100%	30	DEC-12	JUL-15	Commissioned 07/15.
144	Phursungi S/S	220/33	200		0%	0%	0%	0%	0			
145	RPH (Aug). S/S	220/132	60		0%	0%	0%	0%	0			
146	Siliguri (160 - 100)	220/132	60		100%	3%	3%	0%	0		NOV-16	Award placed in Jun'14. Engg. supply & civil work under progress.
147	Imphal S/S	132/33	2x50		100%	100%	100%	100%	100		APR-13	ICT-I (50MVA) commissioned in Mar'13 & ICT-II commissioned in Apr'13.
148	Melriat S/S (Upgradable to 400 kV)	132/33	2x50		100%	80%	65%	10%	0		JUN-16	Engg., supply, civil works & erection under progress. Completion matching with line.
149	Namsai S/S	132/33	2x15		100%	62%	100%	18%	0		MAR-16	Supply, Civil works & erection under progress .Completion matching with line
150	Roing S/S	132/33	2x15		100%	90%	100%	85%	0		OCT-15	Supply, civil works & erection under progress. Completion matching with associated line
151	Tezu S/S	132/33	2x15		100%	88%	100%	75%	0		MAR-16	Supply, Civil works & erection under progress. Completion matching with line.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
AEGCL												
152	Kukurmara (Azara) S/S	400/220	630		100%	100%	100%	100%	630	SEP-11	MAY-15	Commissioned 05/15.
153	Boko (Add.Trf)	220/132	100		100%	100%	100%	95%	0	APR-14	JUN-16	Completed on 11.06.2015
154	Jawaharnagar GI S/S	220/33	50		100%	100%	100%	100%	0			Commissioned on 31.07.2013.
155	Kukumara S/S (2x50)	220/132	100		100%	90%	100%	98%	0		FEB-15	All testing and test charge completed. Awaiting the Mirza Azara 132 kV line to be completed.
156	Rangia S/S (2x100)	220/132	200		100%	100%	100%	100%	0	JUN-12	JUN-16	SS completed/charged on 24.06.2013. Awaiting completion of the line.
157	Sonabil (2x100)	220/132	200		100%	90%	100%	85%	0	MAR-13	JUN-16	90% Completed.
158	Sonapur (2x100)	220/132	200		100%	60%	90%	0%	200	MAR-13	JUN-16	Work in progress.
159	Tinsukia (Aug.) (2x50 by 2x100)	220/132	100		100%	100%	100%	100%	0	APR-14	JUN-16	1st Tr. on 07.08.2013 & 2nd Tr. on 12.04.2014

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
APTRANSCO												
160	Gani S/S	400/220	2x315		90%	2%	0%	0%	0			LOI issued on 27.07.2015. Site levelling and construction of compound wall are in progress.
161	Garividi (Marala)	400/220	630		100%	20%	20%	0%	0		FEB-16	Works under progress.
162	Jammalamadugu	400/220	630		100%	70%	65%	50%	0		DEC-15	Works under progress. The voltage ratio is 400/220/132kV in place of 400/220 kV.
163	Kalikiri	400/220	630		0%	0%	0%	0%	0			LOI issued on 16.09.2015
164	Kamavarapukota	400/220	630		100%	30%	40%	0%	0	MAR-16	MAR-16	Works under progress.
165	Kurnool S/S	400/220	2x315		0%	0%	0%	0%	0			
166	Podili S/S	400/220	630		0%	0%	0%	0%	0			LOI issued on 16.09.2015
167	Sattenapally	400/220	630		null%	null%	null%	null%	630		MAR-14	The substation was idle charged on 26.02.2014 with 1No.315 PTR and put into commercial operation from 31.03.2014. 2nd 315 MVA PTR was charged on 24.04.2014.
168	Uravakondat	400/220/132	630		100%	99%	100%	90%	0		OCT-15	Works nearing completion.The voltage ratio is 400/220kV in place of 400/220/132kV.
169	Bobbili (Vizianagaram)	220/132	100		100%	95%	98%	98%	0	DEC-12	OCT-15	SS works nearing completion.PTRs erection under progress.
170	Chakrayapet	220/132	200		100%	0%	0%	0%	0		MAR-16	Work awarded on 26.09.2013.Site yet to be handed over by the Revenue Dept.
171	Gaddamvaripalli	220/11	50		100%	100%	100%	95%	0		DEC-15	Works under progress
172	Goddumarri	220/11	100		100%	100%	100%	100%	0		DEC-15	Works completed.
173	Gollapuram	220/13	200		100%	40%	45%	10%	0		DEC-15	Civil works are under progress and

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		2										235/263 foundation works completed
174	Hindupur (Aug.)	220/66	60		100%	100%	100%	100%	60		APR-15	Commissioned 04/15.
175	Manikonda S/S	220/132	2x100		100%	5%	0%	0%	0		DEC-12	Pertains to Telangana
176	Manubolu (Aug.)	220/66	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
177	Porumamilla	220/132	200		100%	75%	75%	45%	0		DEC-15	Control room and other civil works and structure foundation and structure erection works are under progress.
178	Tirumalayapalli	220/132	300		100%	10%	0%	0%	0			Levelling work completed and compound wall under progress.
179	Vajrakarur	220/132	100		100%	80%	90%	85%	0		NOV-15	works are under progress.
180	Yellanur	220/11	50		100%	100%	100%	100%	50		MAR-14	Substation charged on 27-03-2014.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

BSEB

181	Barauni (TPS) (ICT)	220/132	300		0%	0%	0%	0%	0			Award under process.
182	Biharshariff S/S	220/132	150		0%	0%	0%	0%	0		MAR-14	
183	Bihta (GSS) S/S	220/132/33	320		100%	100%	5%	0%	0		SEP-15	Work holdup due to approach road.
184	Bodhgaya (2nd Trf.)	220/132	150		0%	0%	0%	0%	0		MAR-14	
185	Dehri (Addl.) S/S	220/132	100		0%	0%	0%	0%	0		SEP-14	
186	Kishanganj S/S	220/132/33	320		100%	10%	5%	1%	0		DEC-15	
187	Motipur (GSS) S/S	220/132/33	320		100%	0%	0%	0%	0		NOV-15	
188	Musahari S/S	220/132/33	320		0%	0%	0%	0%	0		DEC-15	Work holdup due to land issues.
189	Pusauli S/S	220/132/33	300		100%	100%	100%	98%	0		MAR-15	
190	Samastipur S/S	220/132/33	100		100%	0%	0%	0%	0		MAY-15	
191	Sonenagar S/S	220/132/33	100		100%	70%	60%	5%	0		SEP-15	
192	Supaul/Lokhi S/S	220/132/33	320		0%	0%	0%	0%	0		MAR-16	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

CSPTCL

193	Jagdalpur S/s	400/220	630		100%	0%	0%	0%	0	NOV-14	MAR-16	Work under progress.
194	NSPCL (2x315 MVA) ICT-II	400/220	630		100%	100%	100%	100%	0		DEC-13	Failed during S C test. Under repair.
195	Raipur (2nd Trf.)	400/220	315		100%	100%	100%	100%	0		DEC-13	Charged on 31.3.2014
196	Bishrampur S/S	220/132	160		100%	100%	100%	100%	0	DEC-12	JUN-14	Charged on 22.8.2014
197	Girwani S/S	220/132	160		100%	70%	50%	50%	0		MAR-16	Work under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DTL

198	Bamnoli (ICT Replacement) (2x500 -2x315)	400/220	370		0%	0%	0%	0%	0			
199	Lodhi Road (GIS)	220/33	100		0%	15%	35%	7%	0		MAR-15	Erection of 33kV GIS completed. 100 MVA Pr. foundation work completed.Laying of 33kV Power cable in progress.Laying/terminations work of the control cable for 33kV GIS completed. Laying of LT Power Cable under progress.
200	Peera Garhi (2x100)	220/33	200		100%	100%	100%	100%	200	FEB-13	APR-15	Commissioned 04/15.
201	Wazirpur (GIS) (1st Trf.)	220/33	100		100%	99%	98%	98%	0	DEC-12	JUN-14	1.Sub-station charged on 22.06.14.
202	Wazirpur (GIS) (2nd Trf.)	220/33	100		100%	98%	98%	98%	0	FEB-13	JUN-14	1..Sub-station back charged on 22.06.14.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ED, Manipur

203

Yurembam (Aug.) S/S

132/33

3X33.5

100%

0%

0%

0%

0

MAR-13

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ED- GOA

204	New Verna	220/110	1x100		100%	0%	0%	0%	0		DEC-13	Administration and expenditure approval has been accorded on July 2010.
205	Soccorro S/S	220/33	320		0%	0%	0%	0%	0		DEC-13	
206	Tivim (3rd Trf.) (Aug.)	220/110	1x100		100%	0%	0%	0%	0		DEC-13	Work in progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
GETCO												
207	Achchhalia S/S	400/220	2x315		0%	0%	0%	0%	0			
208	Bhogat S/S	400/220	1x315		0%	0%	0%	0%	0			
209	Charanka S/S	400/220	2x315		0%	0%	0%	0%	0			
210	Chhara S/S	400/220	315		0%	0%	0%	0%	0			
211	Fedra S/S	400/220	2x315		0%	0%	0%	0%	0			
212	Halvad	400/220	315		100%	100%	100%	100%	630		MAR-15	400/220/66KV system back charged on Dt.: 31.03.14.
213	Keshod S/S	400/220	630		0%	0%	0%	0%	0			
214	Pipavav S/S	400/220	1x315		0%	0%	0%	0%	0			
215	Prantij S/S	400/220	2x315		0%	0%	0%	0%	0			
216	Rajkot (Hadala) ICT-II	400/220	315		100%	0%	0%	0%	0		DEC-12	
217	Sankhari S/S	400/220	2x315		0%	0%	0%	0%	0			
218	Veloda (Sankhari) S/S	400/220	1000		0%	0%	0%	0%	0			
219	Agiyol (Aug.)	220/66	50		100%	100%	100%	100%	50		JUN-15	Commissioned 06/15.
220	Asodar S/S	220/66	1x100		0%	0%	0%	0%	0			
221	Asoj (Aug.)	220/132	150		100%	100%	100%	100%	150		JUN-15	Commissioned 06/15.
222	Atul (Navera) S/S	220/66	200		0%	0%	0%	0%	0		JAN-15	
223	Bagasara S/S	220/66	1x100		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
224	Bechraji S/S	220/66	200		0%	0%	0%	0%	0			
225	Bhestan S/S	220/66	1x100		0%	10%	60%	0%	300			Estimate approved. Tender to be floated.
226	Charadva S/S	220/66	200		0%	0%	0%	0%	0			
227	Charadva S/S	220/66	2x100		0%	0%	0%	0%	0			
228	Charanka S/S	220/66	8x100		0%	0%	0%	0%	0			
229	Dhanaj S/S	220/66	2x100		0%	0%	0%	0%	0			
230	Dhangadhra (Aug.)	220/66	60		100%	100%	100%	100%	60		JUN-15	Commissioned 06/15.
231	Dhasa (Aug.)	220/66	60		100%	100%	100%	100%	60		JUN-15	Commissioned 06/15.
232	Gatrad S/S	220/132/66	3x100		0%	0%	0%	0%	0			
233	Gondal S/S	220/66	2x100		0%	0%	0%	0%	0			
234	Jamnagar (Aug.)	220/66	60		100%	100%	100%	100%	60		JUN-15	Commissioned 06/15.
235	Jangral (Aug.)	220/66	60		100%	100%	100%	100%	60		JUN-15	Commissioned 06/15.
236	Jasdan	220/132	200		100%	0%	0%	0%	200		DEC-12	As land was not suitable so field office are conveyed to search for fresh land.
237	Kalavad S/S	220/66	1x100		0%	0%	0%	0%	0			
238	Kalawad	220/66	100		100%	0%	0%	0%	0		MAR-14	
239	Kerala S/S	220/66	2x100		0%	0%	0%	0%	0			
240	Khambhalia S/S	220/66	200		0%	0%	0%	0%	0			
241	Manjuvas S/S	220/11	50		100%	100%	100%	100%	50		JUN-15	Commissioned 06/15.
242	Methoda S/S	220/66	200		0%	0%	0%	0%	0			
243	Modasa S/S	220/66	100		100%	84%	10%	0%	200		MAR-16	WIP
244	Nani Hamirpur S/S	220/11	50		100%	100%	90%	70%	50		MAR-15	WIP

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
245	Navlakhi S/S	220/66	2x100		0%	0%	0%	0%	0			
246	Prantij S/S	220/66	2x100		0%	0%	0%	0%	0			
247	Radhanpur (Aug.)	220/66	50		100%	100%	100%	100%	50		JUN-15	Commissioned 06/15.
248	Rajkot (Nyara) (Aug.)	220/66	60		100%	100%	100%	100%	60		JUN-15	Commissioned 06/15.
249	Rajkot-II S/S	220/66	2x100		0%	0%	0%	0%	0			
250	Saria	220/132	100		100%	35%	65%	0%	0		DEC-12	Retender is carried out for Erection package.LOI issued for SCADA package. Major equipments will be supplied by GETCO.
251	Sartanpar (Tankara) S/S	220/132	300		100%	100%	100%	100%	100		MAR-14	Test charged on DT: 31.03.14. Commercially commissioned on Dt.: 06.06.14
252	Suva	220/66	200		100%	40%	12%	6%	200		JAN-15	A/T issued for total turnkey package.
253	Talaja S/S	220/66	1x100		0%	0%	0%	0%	0			
254	Tankara	220/66	100		100%	0%	0%	0%	0		MAR-14	
255	Vadala	220/66	100		100%	11%	0%	0%	0		MAR-13	WIP
256	Vallabhipur S/S	220/132	100		100%	100%	85%	78%	100		FEB-15	WIP
257	Vallabhipur S/S	220/66	100		100%	100%	85%	78%	100		FEB-15	WIP
258	Veloda (Sankhari) S/S	220/66	320		0%	0%	0%	0%	0			
259	Vyankatpura	220/66	100		100%	7%	0%	0%	0		MAR-14	
260	Wagra (Aug.)	220/66	50		100%	100%	100%	100%	50		JUN-15	Commissioned 06/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

HPPTCL

261	Lahal S/S	400/220	630		0%	0%	0%	0%	0	JAN-18		
262	Pragati Nagar (2nd Trf)	400/220	315		0%	0%	0%	0%	0	JUL-16		
263	Pragati Nagar S/S	400/220	315		0%	0%	0%	0%	0	JUL-16		
264	Wangtoo S/S	400/220	630		0%	0%	0%	0%	0	AUG-17		
265	Barsaini S/S	220/33	63		0%	0%	0%	0%	0	MAR-16		
266	Bhokto S/S	220/66	31		0%	0%	0%	0%	0	FEB-16	SEP-15	
267	Dehan S/S	220/132	200		0%	0%	0%	0%	0			
268	Fozal S/S	220/33	126		0%	0%	0%	0%	0	MAR-13		FC awaited at Chandigarh.
269	Karian S/S	220/33	63		100%	70%	100%	0%	0	MAR-13	DEC-15	Trf. transportation issued due to narrow road/bridge.
270	Koti S/S	220/132	200		0%	0%	0%	0%	0			
271	Lahal S/S	220/33	63		0%	0%	0%	0%	0	JAN-17	DEC-16	
272	Mandhala	220/66	100		0%	0%	0%	0%	0			
273	Sunda S/S	220/132	200		0%	0%	0%	0%	0	MAR-17	DEC-16	
274	Taran tulla (Addl.)	220/132	100		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
HVPNL												
275	Barhi S/S	220/132	200		100%	55%	20%	0%	0		DEC-15	work in progress
276	Daultabad	220/66	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
277	Gurgaon Sector - 33	220/66	200		100%	24%	35%	20%	null		JUN-16	Work under progress.
278	Gurgoan Sector - 20 (GIS)	220/66	300		100%	50%	70%	25%	0		MAR-16	work under progress
279	Gurgoan Sector -57	220/66	200		100%	30%	50%	13%	0		JUN-16	work under progress. Firm has been requested to expedite the work.
280	HSI IDC Rai S/S	220/132	200		0%	0%	0%	0%	0		MAR-16	Physical possession of land not given by HSI IDC. Proposal for upgradation of 132 kV S/Stn. rai to 220 kV level is under consideration.
281	Hukmawali S/S	220/132	200		100%	98%	100%	90%	0		NOV-15	Work almost completed but the substation cannot be commissioned due to non-completion of feeding line.
282	Meerpur Kurali S/S	220/66	200		100%	15%	0%	0%	0		MAY-16	Work under progress.Firm has been requested to expedite the work.
283	Nawada (Addl.)	220/66	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
284	Panchgaon S/S	220/66	320		100%	57%	40%	52%	0		MAR-16	Work in progress
285	Panchkul Sector- 32 S/S	220/66	200		100%	78%	15%	2%	0		JUL-16	Work stopped by firm. Contractual problem. Court case.
286	RGEC, Sonipat S/S	220/33	200		100%	64%	45%	18%	0		DEC-15	Work under progress.
287	Sector -6, Sonipat S/S	220/33	200		100%	44%	0%	0%	0		MAR-16	Work under progress. Firm has been requested to expedite the work.
288	Sonta S/S	220/66	200		100%	100%	100%	98%	0		NOV-15	Sub-station completed but can not be commissioned due to non-availability of feeding line.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

JKPDD

289	Alchi. S/S	66/11	6.3		100%	100%	100%	100%	6		NOV-12	Commissioned 11/12.
290	Gramthong S/S	66/11	60		100%	100%	100%	100%	60		SEP-12	Commissioned.
291	Himya	66/11	60		100%	30%	0%	0%	0		JUL-13	
292	Kargil S/S	66/11	60		100%	100%	100%	100%	60		SEP-12	Commissioned.
293	Khalsi	66/11	60		100%	100%	100%	100%	60		JUL-13	Commissioned
294	Khangral (Bodhkharbu)	66/11	60		100%	100%	100%	100%	60		SEP-14	Commissioned.
295	Kharu	66/11	60		100%	100%	100%	100%	60		DEC-13	Commissioned
296	Leh	66/11	2x6.3		100%	100%	100%	100%	13		DEC-12	Commissioned 12/12.
297	Mulbeck	66/11	60		100%	100%	100%	100%	60		SEP-15	Commissioned.
298	Nimoo S/S	66/11	60		100%	100%	100%	100%	60		JUL-13	Commissioned.
299	Sankoo S/S	66/11	60		100%	100%	100%	100%	60		SEP-14	Commissioned.
300	Alusteng S/S	220/132	320		100%	70%	80%	20%	0		JAN-15	Transformers received.Due to technical reasons work get delayed.
301	Budgam (Aug.)	220/132	160		100%	99%	100%	100%	0		DEC-13	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
302	Budgam (Aug.) 2nd Trf.	220/132	160		0%	0%	0%	0%	0		DEC-13	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
303	Lassipora S/S	220/132	320		0%	0%	0%	0%	0		DEC-13	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
304	Mirbazar (Aug.)	220/132	160		0%	0%	0%	0%	0		DEC-13	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
305	Yonus Wahipora (Kupwara) S/S	220/132	320		0%	0%	0%	0%	0		DEC-12	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
306	Zainkote (Aug.)	220/132	3x150		100%	0%	0%	0%	0	DEC-12	JUL-13	Work under prgoress.Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

JSEB

307	Chaibasa	220/132	300		100%	0%	0%	0%	0		MAR-14	Land under development.due to poor progress of the working agency, the work is under the verge of cancellation.
308	Chatra S/S	220/132/33	400		0%	0%	0%	0%	0		JUN-15	Delay due to non-availability of fund naxal affected area.
309	Dumka S/S	220/132	300		100%	100%	100%	100%	300		JUN-15	Ready for Commissioning 06/15.
310	Giridih S/S	220/132/33	400		0%	0%	0%	0%	0		SEP-16	Tender invited vid NIT.
311	Jainamore (Bokaro) S/S	220/132/33	400		0%	0%	0%	0%	0		SEP-16	Tender is in awarding stage.
312	Jasidih S/S	220/132/33	400		0%	0%	0%	0%	0		SEP-16	Tender is in awarding stage.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
KPTCL												
313	Electronic city S/S	400/220	2x500		0%	0%	0%	0%	0		APR-15	Land under dispute and the matter is in High Court. Line work: To be tendered.
314	Gulbarga S/S	400/220	1000		0%	0%	0%	0%	0			Land has been acquired.
315	Ambewadi (Aug.)	220/110	45		100%	100%	100%	100%	45		APR-15	Commissioned 04/15.
316	Arasikere S/S	220/110	200		100%	90%	95%	95%	0	MAY-14	NOV-15	All equipments erected. CI pipe earthing, connection between equipments, control cable laying & termination, 220 kV battery set charging works to be completed. Road work, LM fixing works and PC test under progress.
317	DG Plant Yelahanka	220/66	2x150		100%	90%	100%	100%	0	OCT-11	NOV-15	All equipments erected including 220/66kV, 2x150MVA & 66/11kV 2x31.5MVA transformers. PC test is under progress.
318	Jigani (2x150)	220/66	300		100%	85%	100%	100%	0	MAR-13	MAR-16	220 kV side: Control Cable laying, termination, final levelling, jelly spreading, PC Tests to be completed.
319	Kemar (Aug.)	230/110	100		100%	100%	100%	100%	100		APR-15	Source line awaited. Commissioned 04/15.
320	Khoday Glass Factory	220/66	300		100%	100%	100%	100%	300		JUL-15	Commissioned 07/15.
321	Koppal S/S	220/110	2x100		100%	0%	0%	0%	0		MAR-15	Work short closed vide O.M. No.: CEE/TZ/GLB/ SEE(O)/AEE-3/2014-15/3830-37, Dated: 12.09.2014 of Chief Engineer Electy., Transmission Zone, KPTCL.,

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
322	Kudligi (Badeladaku) S/S	220/66	200		100%	75%	90%	90%	0	MAY-14	DEC-15	Gulbarga. To be retendered. Control Room ground floor roof casted, Cable duct towards 220 kV and 66 kV side wall casting is completed, 2 Nos of 100 MVA tranformer erection is completed, yard lightning work is under progress, 220 kV CT-15 Nos erection completed, 220 kV CVT - 06 Nos completed, 9 nos 66 kV side road crossing PI foundation completed. 6 nos of 220 kV HPI foundation completed.
323	Pavagada S/S	220/66	100		100%	30%	100%	55%	0		MAR-15	Work under progress. Earthmat 85% and land levelling completed . Control room roof casted. Retaining wall & toe wall under progress. Foundation of mounting structures for isolators and breakers under progress.37/46 Nos. of station tower foundations completed.
324	Ramanagar(Kothipura) (2nd ICT)	220/66	1x100		100%	100%	100%	100%	0	DEC-07	MAR-16	220 KV & 66 kV: All works completed. Back charging approval received on 30.08.2014 & intimated to ABB to commence the activity for back charging of 220/66/11kV Kothipura. Source line awaited. 220KV TBs at Tubinakere (2 Nos) and 220kV TBs at Bidadi (2 Nos.) : Work under progress.
325	Vikas Tech Park (2x150)	220/66	300		100%	95%	100%	100%	0	MAR-13	NOV-15	220kV and 66kV side PC tests & SAS work completed. PC test on power transformers & batteries will be taken up during commissioning. Source line

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

awaited.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

KSEB

326	Kanjikkod (Add.Tr.)	220/110	50		0%	0%	0%	0%	0			This work is not included in the Plan for 2015-16. May be deleted.
-----	---------------------	---------	----	--	----	----	----	----	---	--	--	--

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
MPPTCL												
327	Badnawar (2x315)	400/220	630		0%	0%	0%	0%	0			
328	Balaghat / Kimapur S/S	400/220	315		0%	0%	0%	0%	0			
329	Handia S/S	400/220	630		0%	0%	0%	0%	0			
330	Katni (Addl.)	400/220	315		100%	63%	40%	10%	0		FEB-16	Work under progress. X mer erection and oil filling completed
331	Nagda (Addl.)	400/220	315		100%	100%	100%	100%	315		AUG-15	Commissioned 08/15.
332	Sagar S/S	400/220	630		0%	0%	0%	0%	0			
333	Ujjain S/S	400/220	630		0%	0%	0%	0%	0			
334	Ashoknagar S/S	220/132	160		100%	89%	73%	25%	0		MAR-16	Work under progress.
335	Barwaha S/S	220/132	160		0%	0%	0%	0%	0			
336	Bhopal S/S	220/132	160		0%	0%	0%	0%	0			
337	Bina S/S	220/132	160		100%	100%	100%	100%	160		AUG-15	Commissioned 08/15.
338	Chhindwara S/S	220/132	160		0%	0%	0%	0%	0			
339	Datia S/S	220/132	160		100%	100%	100%	100%	160		APR-15	Commissioned 04/15.
340	Gandhinagar S/S	220/132	160		0%	0%	0%	0%	0			
341	Gorabazar S/S	220/132	160		0%	0%	0%	0%	0			
342	Gwalior-II (Banmore) S/S	220/132	160		100%	100%	100%	100%	160		APR-15	Commissioned 04/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
343	Hoshangabad S/S	220/132	160		0%	0%	0%	0%	0			
344	Indore (Aug.) S/S	220/132	40		100%	100%	100%	100%	40		SEP-15	Commissioned 09/15.
345	Indore S/S	220/132	160		0%	0%	0%	0%	0			
346	Julwania S/S	220/132	160		100%	100%	100%	100%	160		AUG-15	Commissioned 08/15.
347	Kukshi S/S	220/132	160		0%	0%	0%	0%	0			
348	Mandideep S/S	220/132	160		0%	0%	0%	0%	0			
349	Morena S/S	220/132	320		0%	0%	0%	0%	0			
350	Munglia ChhopS/S	220/132	160		100%	95%	10%	10%	0			
351	Pandhurna S/S	220/132	160		0%	0%	0%	0%	0			
352	Pithampur S/S	220/132	160		100%	100%	100%	100%	160		JUN-15	Commissioned 06/15.
353	Shajapur - II S/S	220/132	160		100%	100%	50%	50%	320		JAN-15	One 160MVA Tr. Charged on 04-03-2015
354	Shankargarh / Khsipra S/S	220/132	160		0%	0%	0%	0%	0			
355	Shivpuri S/S	220/132	160		100%	100%	50%	50%	0			Work under progress. X mer placed on plinth
356	Sidhi S/S	220/132	160		0%	0%	0%	0%	0			
357	Sirmour S/S	220/132	160		100%	77%	59%	5%	1		FEB-16	Work under progress. X mer placed on plinth

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
MSETCL												
358	Aurangabad - III S/S	765/400	3000		100%	79.79%	80%	33.53%	0		AUG-15	Priority bays expected by Mar-2015. ICTs expected upto Mar-2016.
359	Aurangabad II	400/220	1000		100%	84%	62%	39.49%	0		SEP-15	400kV Bus charged on 21.05.2014.(1 no of ICT expected by March -2015) cable laying balance due to unavailability of cable.
360	Chandrapur-II	400/220	500		100%	85.53%	96%	71.1%	0		DEC-15	Priority Bay 410, 426, 408 (Tie Bay) and 409 ,411, 412, 428, 429, 404, 405 commissioned from 30.12.2013 to 13.3.2014
361	Kharghar S/S	400/220	315		100%	100%	100%	100%	315		JUN-15	Commissioned 06/15.
362	Koradi -II	400/220	500		100%	80%	91%	67%	0		SEP-15	priority bays commisssioned on 23.03.2013. ICT's plinth work in progress.Equipment erection work is almost completed.Scope is 2 X 500 MVA, 400/220kV ICTs. Adequate resources are not engaged for execution of control room ,BCR and metering room. The structural material of MSPGCL is partly removed.
363	Kudus S/S	400/220	2x500		100%	95%	80%	13%	0		NOV-16	Work in progress.
364	Nanded S/S	400/220	500		100%	85%	100%	95%	0		SEP-15	SCOPE: 2 X 500MVA, 400/220kV ICTs .Work in progress.
365	Akurdi (3x50)	220/22	150		100%	100%	100%	100%	150		JAN-13	commissioned on 31.01.2013.
366	Anjangaon S/S	220/132/33	1x100		100%	40%	30%	2%	0		MAR-16	Arbital award- Group C. Tender being processed for balance work.
367	Ballarshah S/S	220/132, 220/33	50		100%	98%	100%	89%	0		DEC-15	Substation work is almost completed but could not charge due severe ROW problem in construction of associated

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												line.
368	Bhalwani S/S	220/33	2x25		100%	97%	50%	58%	0		DEC-15	Civil & electrical work in progress.
369	Bhokar S/S	220/132/33	2x100, 2x25		100%	97%	100%	100%	0	DEC-12	APR-13	S/s back charged on 01.04.13.
370	Bhokardhan (2nd Trf.)	220/33	50		0%	0%	0%	0%	0	AUG-12	MAR-13	
371	Boisar S/S	220/33	50		100%	100%	100%	100%	50		APR-15	Commissioned 04/15.
372	Butibori S/S	220/132	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
373	Chinchwad S/S	220/22	50		100%	100%	100%	100%	50		APR-15	Commissioned 04/15.
374	Coiourchem S/S	220/22	50		100%	100%	10%	100%	50		APR-15	Commissioned 04/15.
375	Colourchem ICT - II S/S	220/22	50		100%	100%	100%	100%	50		SEP-15	Commissioned 09/15.
376	Dhule S/S	220/33	25		100%	100%	100%	100%	25		APR-15	Commissioned 04/15.
377	Kamba S/S	220/22	50		100%	100%	100%	100%	50		APR-15	Commissioned 04/15.
378	Kondhwa S/S	220/22	2x50		100%	23%	10%	0%	0		DEC-15	Electrical work not started. Drawing approval work in process at C.O.
379	Kopergaon S/S	220/132	200		100%	100%	100%	100%	0		MAR-14	S/s commissioned on dt. 29.03.2014
380	Krishnoor S/S	220/132/33	200		100%	90%	56%	5%	0		MAR-16	Arbitral award- Group C. Tender for balance work to be refloated.
381	Kudus -II (Addl.) S/S	220/33	100		100%	100%	100%	100%	100		MAY-15	Commissioned 05/15.
382	MIDC Lonand S/S	220/132/33	300		100%	99.87%	100%	60%	0	AUG-12	DEC-15	Under arbitral group B- Work order placed to M/s. oberon. Slow work by agency.
383	Magarpatta S/S	220/132	2x100		100%	90%	100%	80%	0		DEC-15	1 no of ICT commissioned on dtd.28.03.2013. Other ICT's work progress is very slow.Hence notice issued to contractor.
384	Magarpatta S/S	220/132	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
385	Malegaon -II S/S	220/132	100		100%	44%	45%	32%	0	DEC-12	MAR-16	Arbitral award- Group C. Tender being processed for balance work.
386	Mankapur S/S	220/132, 2x100+2x50			100%	13%	95%	0%	0		MAR-16	Work is done slow by agency.
387	Mendhegiri S/S	220/33	100		100%	100%	100%	100%	100		AUG-15	Commissioned 08/15.
388	Mulund S/S	220/22	50		100%	100%	100%	100%	50		AUG-15	Commissioned 08/15.
389	Nalasopara (Aug.)	220/22	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
390	Nandgaon Peth S/S	220/33	100		100%	95%	100%	99%	0	SEP-12	SEP-15	Work in Progress.
391	Narsi S/S	220/132, 220/33	2x100		100%	45%	10%	5%	0		MAR-16	Arbitral award- Group C. Tender for balance work to be refloated.
392	New Butibori-II S/S	220/132/33	2x100		100%	56%	40%	3%	0		MAR-16	Work is very slowly done by the agency.
393	New Pardi S/S	220/132	200		100%	47%	95%	64%	0		MAR-16	Work in Progress.
394	Pegasus S/S	220/22	25		100%	100%	100%	100%	25		APR-15	Commissioned 04/15.
395	Phulambri S/S	220/132	100		100%	86.1%	95%	85.01%	0		DEC-15	Under Arbitral - Group B. Work allotted to M/s Sukanya Engineering & Infra Pvt. Ltd.
396	Raymond S/S	220/33	50		100%	100%	100%	100%	50		APR-15	Commissioned 04/15.
397	Satana S/S	220/132	200		100%	100%	100%	100%	200		APR-15	Commissioned 04/15.
398	Sayane S/S	220/33	25		100%	100%	100%	100%	25		JUN-15	Commissioned 06/15.
399	Serum S/S	220/22	50		100%	100%	100%	100%	50		APR-15	Commissioned 04/15.
400	Shedyal ICT-II S/S	220/33	100		100%	100%	1000%	100%	100		SEP-15	Commissioned 09/15.
401	Shedyal S/S	220/33	100		100%	100%	100%	100%	100		AUG-15	Commissioned 08/15.
402	Tilwani S/S	220/33	50		100%	100%	100%	100%	50		AUG-15	Commissioned 08/15.
403	Uppalwadi S/S	220/13	2x100+2		100%	8%	80%	0%	0		MAR-16	Work is slow by agency.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
404	Vile Bhagad S/S	2, 220/33	x50 50		100%	90%	95%	80%	0		DEC-15	SCOPE:2 X 25 MVA , 220/22 kV Transformers. Work in progress.
405	Wada-II S/S	220/22	100		100%	85%	90%	85.33%	0		DEC-15	Work in progress.
406	Warud S/S	220/132	200		100%	94.38%	100%	92.7%	0		FEB-14	T/F-I charged on 31.05.2015. S/s back charged on 28.02.14

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

MeECL

407	Killing S/S	400/220	630		100%	95%	100%	100%	630		FEB-15	Work executed by Power Grid. Both the 400/220 kV transformers are energised on 03.03.2013. The expenditure for the substation is included in the LILO of the line. Extension of 400 kV bay in the additional land required is completed & energised on 22.02.2015. Balance works to be completed are some civil works which are delayed due to fund constraint.
408	Nangalbibra S/S (at Agia in Assam for Meghalaya)	220/132	100		100%	100%	100%	100%	100		JUL-13	Work completed and line charged on 27.07.2013.
409	Ampati S/S (2x25)	132/33	50		100%	10%	60%	0%	0		DEC-15	Retaining wall, temporary shed, boundary wall completed. Work for levelling of land for 132kV & 33kV switchyard, staff barrack, control room building & transformer pad etc are in progress.
410	Lad Nongkrem S/S	132/33	40		100%	25%	35%	0%	null		JUL-16	Land levelling, retaining wall, approach road & culvert, transformer pad, Fencing completed. Construction of security barrack, side drain and gate at the front side is in progress. Materials procurement is under progress. Materials like transformer, 132kV CT, PT, PLCC equipments have reached the site & other materials will be reaching soon.
411	Mawphlang S/S	132/33	40		100%	100%	100%	100%	40			Work completed. One transformer is commissioned on 23.12.2011 & 2nd transformer commissioned on 20.02.2012.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
412	Mendipathar S/S	132/33	40		100%	100%	100%	90%	0		DEC-15	132kV (Ph-I)& 33kV Switchyard works completed. Control room building completed. Both the 20MVA transformers have been received & placed in the pad. 132kV Bus & 132/33kV 20MVA transformer No.1 including switchgear test charged on 01.07.2015. 132kV (Ph-II) switchyard is in progress. Overall progress 92% completed.
413	Mustem S/S	132/33	40		100%	100%	100%	100%	0		AUG-15	132/33kV substation works completed except for PLCC equipments. The substation was test charged on 07.08.2015.
414	Praharinagar S/S	132/33	25		0%	0%	0%	0%	0		DEC-16	Land acquisition for the substation is under process.
415	Rongkhon (Aug.) S/S	132/33	50		100%	90%	90%	90%	20		DEC-15	The transformer augmentation of the substation has been completed on 20.10.2012. Other works relating to PLCC, RTU & 33kV switchyard; the materials procurement is in progress. Overall status is 90% completed.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
OPTCL												
416	Duburi S/S	400/220	630		100%	100%	100%	100%	630	MAR-13	AUG-15	Commissioned 08/15.
417	Atri S/S	220/132	320		100%	70%	70%	60%	0		MAR-16	The work order placed on M/s Shreem Capacitor on 21.03.2013.
418	Bonai S/S	220/33	80		100%	35%	5%	0%	0		DEC-16	Since the Agency M/s U.B.Engineering has delayed the work, it is offloaded from the contractor's scope and re-tendering is done. The evaluation is in progress
419	Cuttack S/S	220/132	2x100		100%	80%	100%	80%	0		DEC-16	The work order placed on M/s Tesla Transformers on 21.09.2011
420	Dhamara S/S	220/132	200		0%	0%	0%	0%	0		MAR-15	The work order placed on M/s Tesla Transformers on 17.07.2013 on M/s Tesla Transformers
421	Dhamara S/S	220/33	80		0%	0%	0%	0%	0		MAR-15	There is no such Project
422	Duburi S/S	220/33	40		100%	100%	100%	100%	40		APR-15	Commissioned 04/15.
423	Gopinathpur S/S	220/33	80		100%	15%	0%	0%	0		MAR-13	Work Order issued on Dt. 23.10.10.Due to site condition the the Project is DROPPED
424	Karadagadia S/S	220/132	320		100%	70%	70%	60%	0		MAR-16	The name of this project is changed as Atri Grid S/s. The work order placed on M/s Shreem Capacitors on 21.03.2013
425	Kesinga S/S	220/132	2x160		100%	30%	30%	20%	0		DEC-16	The Work Order placed on M/s A.K.Das & Associates, Bhubaneswar on 27.07.2012
426	Kuanrmunda S/S	220/132	200		100%	40%	45%	0%	0		MAR-13	Due to site condition the work was offloaded from the Executing Agency.
427	Kuanrmunda S/S	220/33	80		100%	40%	45%	0%	0		MAR-13	There is no such project.
428	Lapanga S/S	220/132	320		100%	90%	85%	65%	0		AUG-15	The work order placed on M/s Sreem Electric on 23.10.2010. 1st 160 MVA Tfr charged on 22.02.2014 and 2nd

As on 30-SEP-2015

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												charged on 30.03.2014. The total S/s i.e 220/132/33kV will be charged in this month
429	Mendhasal S/S	220/33	100		100%	100%	100%	100%	100	SEP-12	JUL-15	Commissioned 07/15.
430	Puri (Samangara) S/S	220/132	160		100%	100%	100%	100%	160		JUL-15	Commissioned 07/15.
431	Rengali S/S	220/33	20		100%	100%	100%	100%	20		JUL-15	Commissioned 07/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

PRAGATI

432

Extension of bus and connection with DTL Substation

400

2x315

0%

0%

0%

0%

0

commissioned

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
PSTCL												
433	Rajpura S/S (2x500)	400/220	1000		100%	85%	85%	85%	0		DEC-15	Work is in progress
434	Abohar S/S	220/66	100		100%	100%	100%	100%	100		MAY-15	Commissioned 05/15.
435	Badal (New) S/S	220/66	100		100%	90%	95%	90%	0		OCT-15	Work completed. Transformer test charged on 30.03.15 on 66 KV
436	Bahadurgarh (Bhater) (Aug.)	220/66	100		100%	0%	0%	0%	0	MAY-12	APR-14	Not to be done
437	Banur (Aug.)	220/66	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
438	Bassi Pathana (Aug.) (2nd Addl.)	220/66	100		100%	15%	0%	0%	0		MAR-16	Civil works in progress.
439	Bhai S/S	220/132	100		100%	100%	100%	100%	0			Energised on no load on 23.1.13 from 66 KV and loaded on 14.06.13
440	Chhajali (Aug.) (Addl.) S/S	220/66	100		100%	100%	100%	100%	100		JUN-15	Commissioned 06/15.
441	Devigarh (Aug.) (2nd Addl.)	220/66	160		100%	100%	100%	100%	160		APR-15	Commissioned 04/15.
442	Focal Point Nabha (Aug.) (3rd Addl.)	220/66	100		0%	0%	0%	0%	0		MAR-16	
443	GNDTP Bathinda (Aug.)	220/66	100		100%	100%	100%	100%	100		JUL-15	Commissioned 07/15.
444	Ghobaya S/S	220/66	50		100%	100%	100%	100%	50		JUN-15	Commissioned 06/15.
445	Ghubaya (Aug)	220/66	50		100%	90%	100%	100%	0		JUN-15	100 MVA Trf. in place of 50 MVA Trf. commissioned on 18.06.15 on no load and loaded on 20.06.15
446	Jadla S/S	220/132	160		100%	85%	80%	50%	0		DEC-15	Work is in progress.
447	Mahilpur (Aug.)	220/66	100		100%	100%	100%	100%	100		JUL-15	Commissioned 07/15.
448	Majra S/S	220/66	160		100%	80%	27%	20%	0		DEC-15	Work in progress
449	Mastewala (Aug.) (Addl.)	220/66	100		100%	0%	0%	0%	0		MAR-16	
450	Mehalpur (Aug.)	220/66	50		100%	95%	100%	100%	0		JUL-15	Commissioned on 02.07.15 on no load and loaded on 08.07.15
451	Naraingarh S/S	220/13	60		100%	90%	75%	75%	0		NOV-15	Transformer test charged on 31.08.15

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		2										on 66 KV
452	Nurmehal (Aug.)	220/66	100		100%	80%	30%	30%	0		MAR-16	Work is in progress
453	Sarna (Aug.)	220/66	100		100%	82%	10%	0%	0		MAR-16	Work is in progress
454	Talwandi Sahibo (2nd Trf.)	220/66	100		100%	100%	100%	100%	100		JUN-13	Commissioned on 03.09.13 on no load and loaded on 05.09.13

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

PTCUL

455	Karanprayag (GIS)	400/132	630		0%	0%	0%	0%	0		JUN-17	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
456	Pipalkot (THDC)	400/220	2x315		0%	0%	0%	0%	0			
457	Pipalkoti (GIS)	400/132	630		100%	0%	0%	0%	0		DEC-15	Re-invitation of bids is in process & sent to ADB for uploading on website/ date of submission of bid was 25th July, 2013. Bid is under evaluation an likely to be awarded by II nd quarter of 2014.
458	Rishikesh (Aug.)	400/220	75		100%	100%	100%	100%	75		JUN-16	Transformer energized on 18-09-2013
459	Srinagar S/S	400/220	630		100%	77%	85%	83%	0	DEC-12	DEC-15	Work in progress.total progress 85%
460	Almora	220/132	200		0%	0%	0%	0%	0		JUN-17	% DPR Prepared.sending DPR to funding agency is under process.
461	Baramwari (GIS)	220/132	100		0%	0%	0%	0%	0		DEC-16	Revised Drawings has been submitted by M/s Siemens and has been approved.Total progress 4%.
462	Ghansali (GIS)	220/132	60		100%	0%	0%	0%	0		JUN-16	Substation layout work is in progress .Land has been cleared.notice has been issued to company for slow work
463	Haridwar (Aug.) S/S	220/33	120		100%	100%	100%	100%	120		APR-15	Commissioned 04/15.
464	Harrawala (GIS)	220/33	100		0%	0%	0%	0%	0		JUN-15	Tendering is in under Process
465	Imlikhera (2x50)	220/33	100		0%	0%	0%	0%	0		MAR-16	Tendering is under progress
466	Jaffarpur S/S	220/33	100		0%	0%	0%	0%	0		JUN-16	Tendering completed. LoA is issued to M/s Variegate project pvt. limited.Land transfer is under progress

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
467	Mori (GIS)	220/33	100		0%	0%	0%	0%	0		MAR-18	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
468	Nogaon	220/33	100		0%	0%	0%	0%	0		MAR-18	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
469	Pantnagar (Aug.)	220/132	100		0%	0%	0%	0%	0		MAY-14	Tendering is under progress
470	Piran Kaliyar (GIS)	220/132	100		0%	0%	0%	0%	0		JUN-15	Land Finalization in progress.
471	Puhana (GIS)	220/33	100		0%	0%	0%	0%	0		SEP-15	Differed till further order.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
RVPNL												
472	Ajmer S/S	400/220	315		100%	95%	100%	98%	0		AUG-15	
473	Akal (Aug.)	400/220	500		0%	0%	0%	0%	0			
474	Babai S/S	400/220	630		100%	80%	80%	63%	0		MAR-16	
475	Banswara S/S	400/220	1000		0%	0%	0%	0%	0			
476	Bhadia Pooling Station	400/220	945		100%	65%	65%	52%	0			
477	Jaisalmer -2 S/S	400/220	2x500		0%	0%	0%	0%	0			
478	Jodhpur (New) S/S	400/220	2x315		0%	0%	0%	0%	0			
479	Ramgarh S/S	400/220	1500		100%	100%	85%	53%	0			
480	Aau S/S	220/132	160		100%	100%	100%	100%	160		MAY-15	Commissioned 05/15.
481	Amberi S/S	220/132	100		100%	10%	0%	0%	0		JUN-16	
482	Badisid S/S	220/132	160		0%	0%	0%	0%	0			
483	Bajju S/S	220/132	160		0%	0%	0%	0%	0			
484	Banar (GIS) S/S	220/132/ 33	320		0%	0%	0%	0%	0			
485	Banar S/S	220/132	320		0%	0%	0%	0%	0			
486	Bansur S/S	220/132	100		100%	50%	100%	10%	0		OCT-15	
487	Barli (Distt. Jodhpur) S/S	220/132	100		100%	100%	100%	54%	0		MAR-16	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
488	Behro S/S	220/132	100		100%	90%	100%	55%	0		AUG-15	
489	Bhadia Pooling Station	220/132	3x160		0%	0%	0%	0%	0			
490	Bhadwasia S/S	220/132	2x100		0%	0%	0%	0%	0			
491	Bherunda S/S	220/132	160		100%	9%	5%	0%	0			
492	Bherunda S/S	220/132/33	160		0%	9%	5%	0%	0			
493	Chambal S/S	220/132	2x160		0%	0%	0%	0%	0			
494	Chatrail S/S	220/132	160		0%	0%	0%	0%	0			
495	Chonkarwada S/S	220/132	100		100%	78%	45%	8%	0		SEP-15	
496	Danta Ramgarh	220/132	100		100%	100%	80%	53%	0		AUG-15	
497	Goner S/s	220/132/33	100		100%	85%	90%	40%	0	SEP-15	MAR-16	
498	Jawahar Nagar S/S	220/132	320		0%	0%	0%	0%	0			
499	Jethana S/S	220/132	100		100%	60%	70%	28%	0		AUG-15	
500	Jhalmand S/S	220/132	100		0%	0%	0%	0%	0			
501	Kanasar S/S	220/132	320		0%	80%	0%	0%	0		DEC-15	
502	Kolayat S/S	220/132	160		0%	0%	0%	0%	0			
503	Kuchera S/S	220/132	100		100%	25%	25%	31%	0		AUG-15	
504	Lakhesara S/S	220/132	160		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
505	NPH Jodhpur S/S	220/132/33	320		0%	95%	85%	0%	0			
506	Nallah Power House, Jaipur (Up-gradation) S/S	220/132	160		100%	100%	100%	100%	0		MAR-15	160 MVA 220/132kV trf. commissioned on 28.3.15
507	Niwana S/S	220/132	100		100%	100%	89%	8%	0		OCT-15	
508	Pokaran S/S	220/132	160		0%	0%	0%	0%	0			
509	Pratapgarh (Upgradation)	220/132	100		100%	85%	90%	43%	0		DEC-15	
510	Ramgarh S/S	220/132	3x160		0%	0%	0%	0%	0			
511	Sayla S/S	220/132/33	100		100%	100%	100%	82%	0	JUL-15		
512	Sitapura S/S	220/132	160		100%	100%	100%	100%	160		APR-15	Commissioned 04/15.
513	Tehendesar S/S	220/132	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
514	Undoo S/S	220/132	320		0%	0%	0%	0%	0			
515	Vatika S/S	220/132/33	160		100%	100%	100%	100%	160	JUL-15	SEP-15	Commissioned 09/15.
516	mandelgarh S/S	220/132	100		100%	40%	0%	3%	0		JAN-16	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
TANTRANSCO												
517	Anaikadavu S/S	400/230	515		100%	70%	40%	40%	0		MAR-16	Work under progress. Control room 1st roof laid. Plinth, Tower erection and structure erection work is under progress. 2 nos. 315 MVA and 1 no. 100 MVA placed on plinth.
518	Dharmapuri (Palavady)	400/230-110	515		100%	40%	35%	35%	0		NOV-15	Work awarded and under progress. Survey and Site levelling completed. Plinth works 90% completed. Compound wall work under progress. ICT received at site.
519	Kanarapatty S/S	400/230	700		100%	30%	25%	25%	0		MAR-16	Compound wall and levelling works were completed. Control room upto roof level completed. 400 KV Structure foundation is under progress. Transformer received at site. Equipment foundation under progress.
520	Rasipalayam S/S	400/230	630		100%	90%	10%	10%	0		MAR-16	Work under progress. Control room finishing under progress. Plinth for tower foundation is under progress. Transformer placed on the plinth and erection is under progress.
521	Sholinganallur (Ottinmbakkam) S/S	400/230	515		100%	95%	65%	65%	0		MAR-16	Civil works are under progress. Control room 95% completed. Tower erection 100% completed. Earth mat 100% and equipment erection 30% completed. 200 MVA and 315 MVA Auto Transformer erection are under progress.
522	Thappakujindu S/S	400/110	200		100%	60%	30%	30%	0		DEC-15	Work under progress. Levelling and compound wall construction works are completed. 110 KV side tower foundation 65% completed. Control room Ground floor

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
523	Thervaignandigai S/S	400/230	630		100%	95%	95%	95%	0		DEC-16	roof level completed. Equipment foundation 40% completed. Substation works are nearing completion. Initially it is proposed to commission at 230 KV Level by March'16.
524	Alandur (CMRL)	220/110	100		100%	100%	100%	100%	100		AUG-15	Commissioned 08/15.
525	Alandur (GIS) S/S	220/110	100		100%	100%	100%	100%	100		MAY-15	Commissioned 05/15.
526	Ambattur (3dr Main Road)	230/110	100		100%	75%	0%	0%	0		DEC-15	Control room and plinth works are under progress. Plinth work 80% completed.
527	Anthiyur (Addl.)	230/110	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
528	Devigarh (Aug.) (2nd Addl.)	220/66	160		0%	0%	0%	0%	0			Not related to TANTRANSCO
529	Guindy (GIS) (New) S/S	230/110	200		100%	100%	100%	100%	200		APR-15	Commissioned 04/15.
530	Gurubarapally S/S	230/110	100		100%	95%	90%	80%	0		MAR-16	Control room and plinth works are completed. Transformer received at site.
531	Karuvalur S/S	230/110	100		100%	90%	95%	95%	0		MAR-16	Substation works are nearing completion.
532	Kinnimangalam S/S	220/110	100		100%	95%	95%	95%	0		AUG-16	All substation works are nearing completion
533	Kumbakonam S/S	230/110	100		100%	95%	95%	95%	0		MAR-15	All substation works are nearing completion
534	Kurukathi S/S	220/110	100		100%	95%	90%	90%	0		DEC-15	Control room final finishing work is under progress. Plinth and Structure erection works are completed. Equipment erection is under progress.
535	Omega S/S	230/110	100		100%	95%	80%	80%	0		MAR-16	All substation works are nearing completion.
536	Poiyur S/S	230/11	200		100%	90%	70%	70%	null		MAR-16	Control room roof level completed and

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		0										structure erection works are under progress. Transformer arrived and erection is under progress.
537	Purisai S/S	230/110	100		100%	50%	40%	40%	0		MAR-16	Control room and plinth works 50% completed. SSE Works are under progress.
538	S.P.Koil (3rd Auto) (Aug.)	230/110	20		100%	100%	100%	100%	20		JUL-15	Commissioned 07/15.
539	Singapuram S/S	230/110	100		100%	95%	90%	60%	0		DEC-15	works are under progress. Transformer plinth completed. Transformer received at site.
540	TNEB HQ S/S	230/110	200		100%	0%	0%	0%	0		DEC-17	Hqtrs building work awarded and under progress. 328/352 piles completed. Pile cap concrete work under progress. Tender opened for GIS and under process. Tender floated for erection of GIS building.
541	Thignalur S/S	230/110	100		100%	100%	100%	95%	0		OCT-15	SAS panel supply awaited. SAS Panels supply awaited.
542	Thiruvekkadu	230/110	200		100%	100%	100%	100%	0		MAR-16	All works are completed. Expected to be commissioned by 2nd week of October.
543	Thondayarpet (Addl)	230/110	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
544	Ulundurpet S/S	230/110	200		100%	100%	90%	80%	0	FEB-13	OCT-15	Due to slow progress of the contractor, contract has been terminated. For the balance all works, works are awarded and under progress. Auto Transformer erection is under progress.
545	Vannikonendal S/S	230/110	300		0%	0%	0%	0%	0		MAR-15	Dropped.
546	Vyasarpadi	230/110	100		100%	95%	90%	90%	0	DEC-12	OCT-15	works are nearing completion.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TSECL

547	Ambassa (Aug.)	132/33	25		100%	100%	100%	100%	25		AUG-13	Commissioned 08/2013.
548	Banduar (Aug.)	132/11	15		100%	100%	100%	100%	15		SEP-13	Commissioned 9/13.
549	Budhjungnagar (Aug.)	132/33	25		100%	0%	0%	0%	0		JUN-14	LOA issued
550	Dharmanagar (Aug.)	132/33	25		100%	100%	100%	100%	25		SEP-13	Commissioned 9/13.
551	Garod Tilla (Aug.)	132/11	10		100%	0%	0%	0%	0		JUN-14	Tender Evaluation in process.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
TSTRANSCO												
552	630 MVA, 440/220 kV Nirmal S/S	400/220	630		0%	0%	0%	0%	0			
553	Asupaka S/S	400/220	630		0%	0%	0%	0%	0	SEP-15		
554	Shankarpally (Extn.)	400	630		0%	0%	0%	0%	0			
555	Suryapet S/S	400/220	630		100%	55%	33%	0%	0	MAR-15	OCT-15	
556	Bonguloor S/S	220/132/33	200		0%	0%	0%	0%	0			1 no. 100MVA Transformer and line commissioned on 02.04.2015. balance works to be completed by 31.10.2015
557	Erragadda (2nd) S/S	220/132	160		100%	100%	100%	100%	160		JUL-15	Commissioned 07/15.
558	Erragadda (3x160)	220/132	160		100%	100%	100%	100%	160	SEP-12	MAY-15	Commissioned 05/15.
559	Fabcity S/S	220/132	150		100%	100%	100%	100%	150		APR-15	Commissioned 04/15.
560	Hayathnagar	220/33	2x50		100%	90%	95%	90%	0		MAR-15	All works completed except panel erection.
561	Huzumagar S/S	220/132/33	200		0%	0%	0%	0%	0			
562	Imliban (GIS)	220/132	2x160		100%	65%	90%	0%	0	SEP-12	AUG-14	Control room and Module room works are under progress.
563	Jadcherla S/S	220/132	200		0%	0%	0%	0%	0			
564	Jangaon S/S	220/132	200		0%	0%	0%	0%	0			
565	Manthani S/S	220/132	200		0%	0%	0%	0%	0			
566	Miyapur S/S	220/132	160		100%	100%	100%	100%	160		APR-15	Commissioned 04/15.
567	Nagole (Uppal) S/S	220/132/33	200		0%	0%	0%	0%	0			All Sub station works completed. Sub station along with connected line is

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												expected to be commissioned by Nov-2015
568	Osmania University (2x160)	220/132	160		100%	90%	90%	95%	0	SEP-12	AUG-14	All control & Module room works completed. All Modules erection completed. 220 kV and 132 kV Modules erected. Testing and commissioning under progress.
569	Parigi S/S	220/132	200		0%	0%	0%	0%	0			Works are in progress
570	Singotam X Road	220/33	2x20		100%	50%	60%	0%	0		OCT-14	Works are under progress. 92/103 nos Structure foundations completed. 99/133 Structure Erections completed.
571	Sircilla S/S	220/132	200		0%	0%	0%	0%	0			
572	Thimmajipet S/S	220/132	200		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
UPPTCL												
573	Agra (UP) S/S	765/400	3000		100%	2%	0%	0%	0	AUG-16	AUG-16	
574	Agra (South) S/S	400/132	600		100%	1%	0%	0%	0	AUG-16	AUG-16	
575	Aligarh S/s	400/220	1000		100%	71%	100%	48%	0		OCT-15	Work is in progress.
576	Banda S/S	400/220	630		100%	12%	60%	0%	0		NOV-15	WIP.
577	Bareilly (Aug) (2x315) S/S	400/220	315		100%	100%	100%	100%	315		MAY-15	Commissioned 05/15.
578	Mathura S/S	400/220	2x315		100%	1%	0%	0%	0	AUG-16	SEP-15	
579	Muradnagar - II (ICT-II) S/S	400/220	240		100%	75%	92%	74%	0		OCT-15	Work is in progress.
580	Muradnagar II (ICT-I)	400/220	240		100%	100%	100%	100%	240		SEP-15	Commissioned 09/15.
581	Noida Sec-48 S/S	400/220	1000		100%	0%	0%	0%	0			
582	Orai S/S	400/220	630		100%	73%	88%	51%	0		DEC-15	WIP.
583	Sarnath (Aug)	400/220	500		100%	100%	100%	100%	500		APR-15	Commissioned 04/15.
584	Sarojini Nagar (Aug.)	400/220	75		100%	100%	1000%	100%	75		APR-15	Commissioned 04/15.
585	B.K.T Lucknow (Now)	220/132	120		100%	100%	100%	100%	120		APR-15	Commissioned 04/15.
586	B.K.T. (Aug) -II	220/132	60		100%	100%	100%	100%	60		MAY-15	Commissioned 05/15.
587	Baghpat S/S	220/132	200		100%	97%	98%	84%	0		OCT-15	WIP.
588	Bah S/S	220/132	200		100%	44%	0%	6%	0		DEC-15	WIP.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
589	Bahraich S/S	220/132	2x100		100%	51%	80%	18%	0		SEP-15	WIP.
590	Bakshi ka Talab S/S (BKT) (2x60)	220/33	120		100%	100%	100%	100%	0		MAY-15	S/s charged on I 60 on 31.03.15 II 60 on 16.05.15
591	Bansi S/S	220/132	2x100		100%	0%	0%	0%	0		MAR-16	Work allotted to UPRNN on 29.10.10. Land handedover to UPRNN Varanasi on 10.01.2013.Rep. of M/S Technofab has approached site on 23.02.2015. Compensation distributed to farmer . Fund requisition for replacement of 33 & 11 KV lines.UPRNN has been requested for starting the work.
592	Bhelupur (New). S/S	220/33	60		100%	100%	100%	100%	60	JUN-12	AUG-15	Commissioned 08/15.
593	Bhelupur -ICT -II (New). S/S	220/132	100		0%	0%	0%	0%	0	JUN-12		
594	Boner (New) ICT-I	220/132	100		100%	100%	100%	100%	100		SEP-15	Commissioned 09/15.
595	Charla (2nd Trf.)	220/132	160		100%	100%	100%	100%	200		JUN-13	Already energized on 20.12.12.
596	Chhatta S/S	220/132	320		100%	81%	67%	37%	0		DEC-15	WIP.
597	Chibramau (Aug.)	220/132	60		100%	100%	100%	100%	60		APR-15	Commissioned 04/15.
598	Debai (ICT-I) S/S	220/132	100		100%	100%	100%	100%	100		SEP-15	Commissioned 09/15.
599	Debai (ICT-II) S/S	220/132	100		0%	0%	0%	0%	0			
600	Harhua S/S	220/33	120		100%	67%	100%	57%	0		OCT-15	WIP.
601	Jansath, Muzaffarnagar (New)	220/132	2x100		100%	100%	100%	100%	200	DEC-12	APR-15	Commissioned 04/15.
602	Kanpur Road	220/33	3x60		100%	0%	0%	0%	0		DEC-15	Work not started.
603	Lalitpur S/S	220/13	2x100		100%	100%	100%	100%	200		AUG-15	Commissioned 08/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		2										
604	Madhuvan S/S	220/132	160		0%	0%	0%	0%	0			Land Identified.
605	Mahoba S/S	220/132	200		100%	26%	20%	0%	0	DEC-15		Work is in progress.
606	Mirzapur (Aug.) - II	220/132	100		100%	100%	100%	100%	100	MAY-15		Commissioned 05/15.
607	Morti S/S	220/132	1x160		0%	0%	0%	0%	0			The Land Available.
608	Nighasan (Lakhimpur) S/S	220/132	200		100%	99%	100%	95%	0	OCT-15		Work is in progress.
609	Noida Sec-48	220/132	1x160		100%	0%	0%	0%	0			
610	Pratap Vihar S/S	220/132	1x160		0%	0%	0%	0%	0			Land not available.
611	RPH (Aug). S/S	220/132	60		100%	100%	100%	100%	60	MAY-15		Commissioned 05/15.
612	Rampur -II (Extn.)	220/132	100		100%	100%	100%	100%	100	AUG-15		Commissioned 08/15.
613	Sahibabad (Aug.)	220/132	40		100%	100%	100%	100%	40	MAY-15		Commissioned 05/15.
614	Sahibabad-II S/S	220/132	2x100		0%	0%	0%	0%	0			Land Under id.
615	Shamli (Aug.) S/S	220/132	40		100%	100%	100%	100%	40	MAY-15		Commissioned 05/15.
616	Sikandara S/S	220/132	200		100%	63%	3%	14%	0	OCT-15		Work in Progress.
617	Sirathu S/S	220/132	160		100%	100%	100%	100%	160	JUL-15		Commissioned 07/15.
618	Siyana S/S	220/132	2x160		0%	0%	0%	0%	0			Land Identified.
619	Tanda	220/132	320		100%	100%	100%	100%	0	JUN-15		2*160 charged on 06.06.15

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
620	Tanda (New) S/S	220/132	320		100%	100%	100%	100%	320		JUN-15	Commissioned 06/15.
621	sarojini Nagar (Aug.)	220/132	60		100%	100%	100%	100%	60		APR-15	Commissioned 04/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

WBSETCL

622	Gokarna S/S	400/220	630		100%	70%	70%	25%	0	JUL-15	NOV-15	
623	New Chanditala S/S	400/220	630		100%	20%	40%	0%	0	JUN-16	JUN-16	
624	Rajarhat (GIS) S/S	400/220	2x500		0%	0%	0%	0%	0			It is a regional project under the scope of PGCIL.
625	Alipurduar S/S	220/132	320		100%	0%	0%	0%	0	NOV-16		
626	Bakreswar S/S	220/33	50		100%	100%	100%	100%	50		JUN-15	Commissioned 06/15.
627	Dharampur S/S	220/132	320		100%	90%	99%	60%	0	FEB-15	SEP-15	
628	Egra S/S	220/132	320		100%	0%	0%	0%	0	JUN-16		
629	Hura S/S	220/132	320		100%	100%	100%	100%	null		SEP-14	Substation commissioned on 31/03/14
630	Sadaipur S/S	220/132	320		100%	0%	0%	0%	0	APR-16		
631	Vidyasagar Park	220/132	320		100%	80%	98%	30%	0	JUL-14	SEP-15	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
632	Dhanwahi S/S	765/400	3000		0%	0%	0%	0%	0			
633	Parli S/S	765/400	3000		0%	0%	0%	0%	0			
634	Rajnandgaon S/S	765/400	3000		0%	0%	0%	0%	0			
635	Warora S/S	765/400	3000		0%	0%	0%	0%	0			
636	Morena S/S	400/220	630		0%	0%	0%	0%	0			
637	Villupuram (Ginjee) S/S	400/220	1000		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

EPTCL

638

Hazira S/S

400/220

2x500

100%

100%

100%

100%

1000

JUL-15

commissioned in March 2013. Reported in July 2015.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

NKTCL

639	Gurgaon	400/220	2x500		0%	0%	0%	0%	0	NOV-13	SEP-13	
-----	---------	---------	-------	--	----	----	----	----	---	--------	--------	--

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

PATRANTCL

640 Patran S/S400/2201000100%0%0%0%0NOV-16Working in progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
SEUPPTCL												
641	Mainpuri S/S	765/400	2000		100%	82.6%	92.8%	56.9%	0		AUG-15	Sublease agreement between UPPTCL and SEUPPTCL is still pending.
642	Aurai (Ckt-I)	400/220	630		77.4%	1.3%	9.5%	0%	null		AUG-15	Land is available, however some of the land (gram samaj - 5.166 Acres) needs to be transferred to UPPTCL/Energy department of UP by DM Bhadohi (Sant Ravi Das Nagar) for which necessary communication has been provided to DM Bhadohi by UPPTCL, Varanasi, and also by Special secretary (Revenue) for transferring it to UPPTCL
643	Gonda S/S	400/220	630		100%	86.1%	92.3%	62.5%	0		AUG-15	
644	Rewa Road (GIS)	400/220	630		100%	95.7%	99.5%	94%	0		AUG-15	83% already tested and commissioned
645	Sultanpur Road (Ckt-I)	400/220	1000		100%	4%	15.8%	0%	0		AUG-15	
646	Aurai (Ckt-II)	220/132	320		77.4%	1.3%	9.5%	0%	0		AUG-15	Land is available, however some of the land (gram samaj - 5.166 Acres) needs to be transferred to UPPTCL/Energy department of UP by DM Bhadohi (Sant Ravi Das Nagar) for which necessary communication has been provided to DM Bhadohi by UPPTCL, Varanasi, and also by Special secretary (Revenue) for transferring it to UPPTCL
647	Gonda (Ckt-II)	220/132	200		100%	86.1%	92.3%	62.5%	0		AUG-15	
648	Sultanpur Road (Ckt-II)	220/132	320		100%	4%	15.8%	0%	0		AUG-15	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

SGL

649	Amargarh (GIS) S/S	400/220	630		0%	0%	0%	0%	0	AUG-14	AUG-17	Substation Land is identified near Village Sri Wara Pora, District-Baramula and land acquisition is in progress.line expected to commission by August,2017.
-----	--------------------	---------	-----	--	----	----	----	----	---	--------	--------	---

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

SKHWTTSCCL

650 Nawalgarh

220/132

100

0%

0%

0%

0%

0

SEP-15

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TOR. POW. (UNOSUGEN)

651	Bharuch/Dahej	765/400	1500		0%	0%	0%	0%	0			.
-----	---------------	---------	------	--	----	----	----	----	---	--	--	---

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TTCL

652

Behrampur. S/S

400/220

2x315

0%

0%

0%

0%

0

OCT-12

DEC-13

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

WUPPTCL

653	Greater Noida AIS	765/400	2x1500		100%	96%	90%	75%	0		DEC-15	
654	Hapur AIS	765/400	2x1500		100%	75%	60%	45%	0		MAR-16	
655	Ataur GIS	400/220	2x500		100%	40%	25%	0%	0		DEC-15	
656	Dasna GIS	400/220	2x315		100%	12%	7%	0%	0		MAR-16	
657	Greater Noida AIS	400/220	2x315		0%	70%	35%	10%	0			
658	Hapur AIS	400/220	2x500		0%	50%	12%	0%	0		AUG-15	
659	Indirapuram GIS	400/220	2x500		100%	40%	25%	0%	0		APR-16	
660	Nehtaur (Bijnor) AIS	400/132	2x200		100%	75%	65%	25%	null		AUG-16	
661	Sikandrabad AIS	400/220	2x500		100%	98%	95%	90%	0		OCT-15	
662	Ataur GIS	220/33	3x60		100%	30%	10%	0%	0		DEC-15	
663	Dasna GIS	220/132	2x100		100%	10%	6%	0%	0		MAR-16	
664	Indirapuram GIS	220/33	3x60		60%	20%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
665	Darbhangha (GIS)	400/220	1000		100%	20%	0%	0%	null	JUL-17	JUN-16	1) Excise Duty increased to 12.5% from 12.36% and Service Tax to 14% from 12.36%. 2) Rains in Sep 2015 has affected the site work.
666	Motihari (GIS)	400/132	400		100%	8%	0%	0%	null	JUL-17	AUG-16	1) Soil strata is prone to liquefaction, which is rarest of rare geological surprise and ground improvement work is under progress. 2) Sub-station land got flooded in Sep 2015 due to increase in water level of Gandak river. Site work is severely affected. 3) ED increased to 12.5% from 12.36% and service tax to 14% from 12.36%.