

Transmission Line Abstract of RFD FY 2022-23										
	Q1	Q1	Q2	Q2	Q3	Q3	Q4	Q4	Total	
CENTRAL SECTOR	T	A	T	A	T	A	T	A	T	A
DAMODAR VALLEY CORPORATION (DVC)	639	443	0	0	0	0	0	0	639	443
POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)	1033	184	1067	318	1472	0	377	0	3949	502
TOTAL	1672	627	1067	318	1472	0	377	0	4588	945
STATE SECTOR										
TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED. (APTRANSCO)	363	24	94	0	510	0	31	0	998	24
ASSAM ELECTRICITY GRID CORP. LIMITED (AEGCL)	0	0	0	0	0	0	0	0	0	0
BIHAR STATE POWER TRANSMISSION COMPANY LIMITED (BSPTCL)	593	299	329	390	52	0	0	0	974	689
CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)	0	0	0	0	0	0	0	0		
DELHI TRANSCO LIMITED (DTL)	18	0	49	37	10	0	0	0	77	37
GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)	309	359	315				282	0	906	359
HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)	130	32	0	30	47	0	14	0	191	62
HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)	170	170	71	0	39	0	6	0	286	170
J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)	123	0	0	0	62	0	0	0	185	0
JHARKHAND URJA SANCHARAN NIGAM LIMITED (JUSNL)	0	0	187	0	296	0	0	0	483	
KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)	277	206	1	0	37	0	0	0	315	206
KERALA STATE ELECTRICITY BOARD (KSEB)	112	28	0	0	304	0	0	0	416	28
M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)	487	369	30	2	3	0	0	0	520	371
MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)	251	90	86	145	894	0	709	0	1940	235
ELECTRICITY DEPARTMENT, GOVT. OF MANIPUR(ED, MANIPUR)	0	0	0	0	0	0	0	0		
ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)	58	61	72	11	234	0	60	0	424	72
POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)	71	71	0	0	0	0	265	0	336	71
PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)	87	8	144	0	0	0	0	0	231	8
RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)	0	0	56	0	491	0	21	0	568	
Power & Electricity Department, SIKKIM	45	0	30	0	0	0	0	0	75	
TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)	63	39	606	0	67	0	325	0	1061	39
TRANSMISSION CORPORATION OF TELANGANA (TSTRANSCO)	245	99	1313	0	254	0	77	0	1889	99
U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)	567	275	793	91	234	0	0	0	1594	366
WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)	380	377	199	0	18	0	0	0	597	377
TOTAL	4349	2507	4375	706	3552	0	1790	0	14066	3213
PRIVATE SECTOR										
ADANI TRANSMISSION LTD.	978	371	0	351	0	0	102	0	1080	722
ESSEL INFRAPROJECTS LIMITED	0	0	0	0	0	0	221	0	221	
STERLITE GRID LTD. (SGL)	805	137	0	35	151	0	187	0	1143	172
TOTAL	1783	508	0	386	151	0	510	0	2444	894
Grand Total	7804	3642	5442	1410	5175	0	2677	0	21098	5052

Substation Abstract of RFD FY 2022-23

	Q1	Q1	Q2	Q2	Q3	Q3	Q4	Q4	Total	
	T	A	T	A	T	A	T	A	T	A
CENTRAL SECTOR										
DAMODAR VALLEY CORPORATION (DVC)	0	0	0	0	0	0	0	0	0	0
POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)	15665	9500	17240	1320	3000	0	610	0	36515	10820
TOTAL	15665	9500	17240	1320	3000	0	610	0	36515	10820
STATE SECTOR										
TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED. (APTRANSCO)	1820	350	1100	60	820	0	0	0	3740	410
BIHAR STATE POWER TRANSMISSION COMPANY LIMITED (BSPTCL)	1740	1240	400	0	1320	0	0	0	3460	1240
CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)	630	315	320	320	320	0	0	0	1270	635
DELHI TRANSCO LIMITED (DTL)	720	0	0	0	300	0	0	0	1020	0
GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)	1820	1000	0	320	660	0	740	0	3220	1320
HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)	500	0	200	200	600	0	0	0	1300	200
HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)	700	560	0	300	0	0	940	0	1640	860
J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)	0	0	0	0	260	0	0	0	260	0
JHARKHAND URJA SANCHARAN NIGAM LIMITED (JUSNL)	300	0	0	0	1330	0	0	0	1630	0
KERALA STATE ELECTRICITY BOARD (KSEB)	400	463	830	0	0	0	0	0	1230	463
KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)	400	755	300	200	200	0	1000	0	1900	955
M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)	635	320	1185	200	340	0	0	0	2160	520
MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)	415	25	250	425	350	0	400	0	1415	450
ELECTRICITY DEPARTMENT, GOVT. OF MANIPUR(ED, Manipur)	0	0	0	0	0	0	0	0	0	0
ODISHA POWER TRANSMISSION CORPORATION LTD. (OPTCL)	126	126	40	0	1000	0	0	0	1166	126
PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)	560	680	260	0	300	0	300	0	1420	680
POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)	50	0	0	0	0	0	0	0	50	0
RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)	0	1685	0	0	160	0	200	0	360	1685
TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)	945	315	4230	100	3400	0	0	0	8575	415
TRANSMISSION CORPORATION OF TELANGANA (TSTRANSCO)	63	63	3860	0	520	0	200	0	4643	63
U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)	2800	2440	3420	660	2870	0	1000	0	10090	3100
WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)	640	0	0	320	955	0	0	0	1595	320
TOTAL	15264	10337	16395	3105	15705	0	4780	0	52144	13442
PRIVATE SECTOR										
ADANI TRANSMISSION LIMITED	5000	2000	0	0	0	0	0	0	5000	2000
STERLITE POWER TRANSMISSION LTD.	0	0	0	0	2000	0	0	0	2000	0
TOTAL	5000	2000	0	0	2000	0	0	0	7000	2000
GRAND TOTAL	35929	21837	33635	4425	20705	0	5390	0	95659	26262

**REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE)
IN RFD PROGRAMME DURING- 2022-23**

As on 31-JUL-2022

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
CENTRAL SECTOR												
DAMODAR VALLEY CORPORATION (DVC)												
1	MTPS - Ramgarh (Bypassing Gola SS)	S/C	220	211	687	687	687	211	MAY-22	JUL-22	RFD	Commissioned 06/22.
2	MTPS- Ranchi (PG) (Bypassing Gola SS)	S/C	220	232	784	784	784	232	MAY-22	JUL-22	RFD	Commissioned 06/22.
3	Parulia - Burdwan line	D/C	220	204	337	336	336	195	JUN-22	AUG-22	RFD	Severe RoW encountered in a section of 3km at Mouza - Galsi , Babla. Dist: Purba Burdwan, WB. Already taken up with Administration, which is expected to be resolved soon. A court case been filed by a land owner for Loc - 15C/0 which is still under sub-judice.
POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)												
1	Bhind -Morena line	D/C	220	55					SEP-22		RFD	
2	Bikaner-II PS-Khetri 400kV line	M/C	400	1090					DEC-22		RFD	
3	Bina - Guna line	D/C	400	108					SEP-22		RFD	
4	Chandigarh S/s - Panchkula (PG) (incl. 10 KMs underground cable).	D/C	220	48	56	53	51	43	SEP-22	SEP-22	RFD	Work of downstream system (66 KV Cable) under progress by UT Chandigarh. 220 KV Underground cable laying completed. Work held up at 5 locations due to ROW issues. DM, SAS NAGAR issued orders u/s 16 of Indian telegraph act for removal of ROW on 09.11.2020. High Court stayed works on 16.11.2020. Next hearing on 20.08.2021 after repeated adjournments.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
5	Disconnection of LILO arrangement of Dhauliganga - Bareilly at Pithoragarh and connecting it to Jauljive	D/C	220	48	74	72	71	42	JUN-22	JUL-22	RFD	Stage-I forest clearance received on 31.10.19. Working permission received on 23.12.19. 5 no. locs. were affected due to pending Civil Aviation clearance. Revised proposed route submitted to AAI on 14.10.20. AAI vide letter dated 01.12.2020 has issued NOC with restricted height. Appeal under shielding clause was filed on 02.12.2020. Appellate Committee on Clearance, AAI in its meeting held on 17.12.2020 Appellate Committee, AAI in its meeting held on 17.12.2020 agreed to issue NOC for balance restricted 5 locations with the condition that conductor in span AP5 to AP6 should be replaced by underground cable. Accordingly, contract for cabling work awarded on 04.06.2021 with the completion schedule of 6 months. Cabling work is under progress
6	Diversion of Dhauliganga - Bareilly line (operated at 220kV) at Bareilly end from Bareilly (UP) to Bareilly (PG) line	D/C	400	17	27	27	27	15	JUN-22	AUG-22	RFD	All works completed except stringing at tapping point. Commissioning of line through contingency arrangement was discussed in the NRPC -TP meeting held in Feb'21, same has not been agreed by NRPC-TP from commercial point of view, hence line will be commissioned matching with 220 KV arrangement between Jauljivi & Pithoragarh.
7	Guna - Guna line	D/C	220	26					SEP-22		RFD	
8	Guna-Shivpuri line	D/C	220	102					SEP-22		RFD	
9	Jeerat (New) - Subhasgram (PM-JTL-TBCB)	D/C	400	214	312	266	234	82	MAY-22	JUN-22	RFD	Severe ROW being faced.
10	Khetri-Bhiwadi 400kV line (Twin HTLS)	D/C	400	251					DEC-22		RFD	
11	LILO of 765kV Gr. Noida (765kV)-Hapur line at Meerut	S/C	765	61					JUN-22		RFD	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
12	LILO of both ckt. Dhauliganga - Bareilly (PG) line at Jauljivi	D/C	400	7	13	13	13	4	JUN-22	JUL-22	RFD	All works completed except stringing at tapping point. Commissioning of line through contingency arrangement was discussed in the NRPC meeting held in Feb'21, same has not been agreed by NRPC, hence line will be commissioned matching with 220 KV arrangement between Jauljivi & Pithoragarh.
13	LILO of Kishanganj (POWERGRID) - Darbhanga (DMTCL) (QUAD) line at Saharsa (New)	D/C	400	78	114	114	114	78	APR-22	MAY-22	RFD	Commissioned 04/22.
14	LILO of Palatama-Surajmaninagar (ISTS) line at Surajmaninaga (TSECL)	D/C	400	12					MAY-22		RFD	
15	Lower Subhansiri - Biswanath Chariyali line -I	D/C	400	359	480	374	257	0	AUG-22	AUG-22	RFD	Initially work was stalled on a/c of local disturbance/ agitation against big dams. Contract was short closed as generation was not coming. Balance work of line awarded in Dec'20. As per communication dated 27.05.21 from NHPC 1st & 2nd Unit schedule preponed from May'23 to Aug'22.
16	Lower Subhansiri - Biswanath Chariyali line -II	D/C	400	371	515	376	227	0	MAR-23	MAR-23	RFD	Initially work was stalled on a/c of local disturbance/ agitation against big dams. Contract was short closed as generation was not coming. Balance work of line awarded in Dec'20. As per communication dated 27.05.21 from NHPC 1st & 2nd Unit schedule preponed from May'23 to Aug'22.
17	Mohindergarh - Bhiwani line	D/C	400	122	181	181	179	86	JUN-22	SEP-22	RFD	ROW Tower Erection: 1 no. in Bhiwani & 1 no. in Charkhi Dadri district. ROW Stringing: 9.662 km in Bhiwani, 4.98 km in Charkhi Dadri & 1 km in Mohindergarh district. District administration help required for resolving ROW.
18	New Neyveli TPP - Ariyalur (Villupuram)	D/C	400	156	213	213	213	147	AUG-22	SEP-22	RFD	Line charged in Jul'20 by connecting to one ckt of LILO section of Pugalur - Kalivandapattu 400 kV D/C line near Ariyalur S/s (as bays by TANTRANCO on Deposit work Basis are expected by Aug'21) .
19	Rampur -Sambhal line	D/C	400	149	0	0	0	149	SEP-22	AUG-22	RFD	Commissioned 06/22 (Late Reported).

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
20	Re-conductoring of BTPS- Salakati 220kv line with Single GTLS Conductor	D/C	220	6					MAR-23		RFD	
21	Re-conductoring of Maithon RB - Maithon line	D/C	400	63	0	0	0	63	APR-22	AUG-22	RFD	Commissioned 05/22 (Late Reported).
22	Re-conductring of the NP Kunta-Kolar (Twin Moose) section with high capacity conductors (like twin HTLS equivalent or QM)	S/C	400	131					OCT-22		RFD	
23	Reconfiguration of BhujPS- Lakadia PS as to establish Bhuj-II-Lakadia line as well as Bhuj-II-Bhuj-II line	D/C	765	106	284	284	284	106	MAY-22	JUL-22	RFD	Commissioned 06/22.
24	Removal of LILO of one Ckt. of Bhadla-Bikaner (RVPN) at Bikaner (PG) and Extension of this LILO section from Bikaner (PG) to Bikaner-PS -Bikaner (PG)	D/C	400	65					SEP-22		RFD	
25	Simbhavali -Meerut line	D/C	400	57					JUN-22		RFD	
26	Simbhavali-Muradnagar-II (Gaziabad) line	D/C	400	142					JUN-22		RFD	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
STATE SECTOR												
BIHAR STATE POWER TRANSMISSION COMPANY LIMITED (BSPTCL)												
1	Amnour- Digha	D/C	220	48	0	0	0		JUN-22	JAN-22	RFD	
2	Bakhtiyarpur (New) - Fatuha (BSPTCL)	D/C	220	45	157	142	107	0	JUN-22	JUN-22	RFD	Work under progress.
3	Biharsharif - Asthawan (New)	D/C	220	40	0	0	0	40	APR-22	MAY-22	RFD	Commissioned 04/22.
4	Karmnasa (New) - Pusauli (BSPTCL) (TM)	D/C	220	73	127	127	127	73	JUL-22	AUG-22	RFD	Commissioned 07/22.
5	LILO of (Quad) Barh - Patna at Bakhtiyarpur (New)	D/C	400	10	61	49	43		APR-22	JUN-22	RFD	ROW issues.
6	Muzaffarpur (PG) - Chhapra (New)	D/C	220	65	207	134	123	8	APR-22	JUN-22	RFD	Work under progress.
7	Muzaffarpur (PG) - Gouraul line	D/C	220	20	70	70	70	20	APR-22	JUN-22	RFD	Commissioned 05/22.
8	Pusouli (New) - Dehri	D/C	220	62	159	135	110	18	MAY-22	JUL-22	RFD	work under progress
9	Raxaul (New) - Gopalganj (TM/ Single Zebra)	D/C	220	130	201	201	201	130	SEP-22	AUG-22	RFD	Commissioned 06/22 (Late Reported).
10	Saharsa (New) - Begusarai	D/C	220	187	289	289	289	187	APR-22	AUG-22	RFD	Commissioned 07/22.
11	Saharsa (New) - Khagaria (New)	D/C	220	72	236	236	236	72	APR-22	MAY-22	RFD	Commissioned 04/22.
12	Sheikhopursarai-Asthawan (New)	D/C	220	35	0	0	0	35	APR-22	JUL-22	RFD	Commissioned 06/22.
13	Tajpur- Goraul line	D/C	220	102					AUG-22		RFD	
14	Tajpur- Samastipur (New) Trans. line	D/C	220	37					AUG-22		RFD	
15	Thakunganj - Kishanganj (New) Trans. line	D/C	220	52					OCT-22		RFD	
DELHI TRANSCO LIMITED (DTL)												
1	Dwarka -PPK -II U/G	D/C	220	11	0	0	0	11	JUL-22	AUG-22	RFD	Commissioned 07/22.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2	Kashmirigate - Timer Pur (U/G Cable)	D/C	220	10	0	0	0		DEC-22	OCT-22	RFD	1. Contract Agreement has been executed on 15.10.2019. 2. Cable laying has been completed in 09 sections out of 09 sections. 3. Cable Jointing has been completed in 08 (48 joints) out of 08 (48 joints) JB's. 4. The sites are handed over to PWD by 26.04.2022 after completion of work on PWD Road. 5. Cable end terminations (6Nos) work has been completed at Timarpur end. On 10.05.2022. 6. A case file has been forwarded to Project I deptt on 15.06.2022 seeking current status of the availability of GIS bays at 220KV Kashmirigate S/Stn. 7. The case file has been processed for alternate temporary provision at Kashmiri Gate s/stn for charging the cable links at 33KV level or at 220KV level forwarded to C/A for seeking consent on 27/05/2022. The case file has been received back on 15.06.2022 to provide the cost benefit analysis for both options. Accordingly a letter has been sent to M/s Ls cable to submit the detailed Cost Analysis for both options on 16.06.2022. 8. The case file has been
3	LILo of Electric Lane to Park Street at Dev Nagar (U/G Cable)	D/C	220	10	0	0	0		SEP-22	SEP-22	RFD	1. CPG has been submitted on 20.12.2019. 2. Contract Agreement has been executed on 23.12.2019. 3. L-2 network has been approved on 06.01.2020. 4. Cable laying has been completed in 12 sections out of 12 sections. 5. Jointing works have been completed at 12 JB's out of 12 JB's. 6. O&M deptt. Working on GIS bay at 220kV Park Street S/stn. to facilitate cable termination of 220kV Devnagar ckt. 7. Indoor End Termination can only be completed after completion of installation/testing of 220kV GIS bay at Devnagar S/stn by project-I deptt. 8. 3rd Provisional time extension has been approved from competent authority up to 30.09.2022.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
4	Lodhi Road- Parkstreet -Electric lane - Lodhi Road	S/C	220	18	0	0	0		JUN-22	OCT-22	RFD	1. Cable laying work have been completed in all sections i.e. 19 sections out of 19 Sections. 2. Cable Straight through Jointing work of 14 JBs (6X14=84 joints) has been completed out of 17 JBs (17X6=102 Joints). 3. Case file for releasing of Advance payment (Rs.6.45 Crore) in favour of M/s. PGCIL have been processed on 14/03/2022. This Case file has been received back from Finance Deptt. on 12/05/2022 seeking some clarifications which is under progress. Further, Case file put up for seeking clarification from Planning Deptt. on 12/05/2022 & 27/05/2022. 14/06/2022 & 28/07/2022 A) Park Street to Electric Lane:- 4. 220kV GIS end termination work is under progress at 220kV Electric Lane SS end. 5. A Meeting has been held in the office of DGM(T)OS at 220kV Park street office to discuss the issues related to GIS cable end termination at 220kV Electric Lane SS on 27 /09/2022 (officials from M/s PGCL , Project II deptt & Manager (T) O&M Electric lane were present in the meeting). B) Electr
5	Masjid Moth - Tughlakabad (U/G) Cable	D/C	220	16	0	0	0		SEP-22	NOV-22	RFD	1. M/s UCL has been submitted CPG for supply and service contract. 2. An agreement of contract documents has been completed between DTL and M/s Universal Cables Ltd successfully on 22.02.2021. 3. L-2 network has been approved on 23.02.2021 4. Outdoor structure has been erected at 400kV Tughlakabad Sub-station 5.Outdoor structure has been erected at 220kV masjid Moth Sub-station. 6.OFC Cable has been laid in 8 sections i.e. 01,02,03,04,05,08, 09 & 10. 7.Cable has been laid in 14 sections out of 14 sections. 8. The construction of Joint Bay-01, 02, 03 04,05, 06, 07, 0

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
6	Tughlakabad - R.K.Puram (U/G Cable)	D/C	220	26	0	0	0	26	SEP-22	AUG-22	RFD	Commissioned 07/22.
ENERGY & POWER DEPARTMENT,GOVT. OF SIKKIM (SPD)												
1	Dikchu -Singhik	D/C	220	22					JUN-22		RFD	
2	Samardong - Dikchu Pool	D/C	220	23					APR-22		RFD	
3	(Sikkim) Singhik-Chungthang line	D/C	220	30					SEP-22		RFD	
GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)												
1	Chorania - Salejada line (AL-59)	D/C	220	135	216	199	195	61	JUL-22	JUN-22	RFD	WIP .
2	Hadala-Shapar line with (Twin AL-59) conductor	D/C	400	129	200	200	200	129	JUN-22	JUL-22	RFD	Commissioned 06/22.
3	LILO of both Ckts. 220kV Tharad-Deodar line at Mera s/s with AL-59 Conductor line	M/C	220	40	0	0	0	40	JUL-22	JUN-22	RFD	Commissioned 05/22.
4	LILO of Jetpur - Sardargadh line at Shapur s/s	D/C	220	12	24	23	22	10	JUN-22	JUN-22	RFD	Severe ROW, COVID-19 and heavy rain.
5	LILO of one Ckt. Vadavi- Halvad line at Sanand-II GIDC s/s with Twin AL-59 Cond. and OPDW line	D/C	400	85					MAR-23		RFD	
6	LILO on Lalpar - Sartanpar line at Wankaner (M/C tower by replacement of existing 132kV towers) (AL-59)	D/C	220	38	70	67	55	61	JUN-22	JUN-22	RFD	WIP
7	Shapar - Babara line (AL-59)	D/C	220	139	235	235	235	139	JUL-22	JUL-22	RFD	Commissioned 06/22.
8	Shapar - Pachham (Fedra) line	D/C	400	197	346	222	190	0	MAR-23	MAR-23	RFD	WIP
9	Soja -Zerda line (Pkg-2) with Twin AL-59 Conductor	D/C	400	135	200	198	197	127	JUN-22	JUN-22	RFD	RoW issues, court matter and COVID-19 pandemic
HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)												
1	Bhiwani - Bhiwani	D/C	220	29	69	69	67	22	JUN-22	OCT-22	RFD	Work is in progress. Work is held up due to severe RoW problem from land owner. However, matter taken up with District Administration, Bhiwani for resolving the issue.
2	Bhiwani - Isharwal line	D/C	220	100	212	202	190	76	JUN-22	DEC-22	RFD	Work is in progress. Work is held up due to severe RoW problem from land owner. However, matter taken up with District Administration, Bhiwani for resolving the issue.
3	LILO of both Ckts. of Pali-Sector-56 at Kadarapur	D/C	220	14	80	13	0		MAR-23	MAR-23	RFD	Forest clearance pending
4	LILO of Sector-72- Rangla Raipur at Roj-Ka-Meo	D/C	220	7	10	9	0		DEC-22	JUN-23	RFD	Work is in progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
5	Panchgaon 400 kV - Panchgaon 220 kV	D/C	220	1	2	2	2	1	APR-22	JUL-22	RFD	14.8.2021 (Deemed date of commissioning) The construction work has been completed on 14.08.2021 but not commisioned due to non - comletion of work of 220kV line bay at 220kV substation Panchgaon. Work is in progress.
6	Panchkula (PGCIL)- Panchkula Sector-32	D/C	220	40	74	64	53	22	NOV-22	NOV-22	RFD	Work in Progress.
HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)												
1	Dehan - Hamirpur	D/C	220	116	198	198	198	116	JUN-22	JUL-22	RFD	Commissioned 06/22.
2	Lahal GISS - Chamera (PS)	D/C	400	71	114	90	39	0	JUL-22	AUG-22	RFD	Work in Progress and all efforts have been made to complete the work by Dec-21.
3	LILO of 2nd Ckts. of 220kV Kunihar- Panchkula line	D/C	220	4	0	0	0	4	APR-22	MAY-22	RFD	Commissioned 04/22.
4	Mazra - Karian	D/C	220	35	52	30	0	0	DEC-22	JAN-23	RFD	Work is in Progress.
5	PGCIL (PS) Kala Amb - Andheri s/s	D/C	220	6					JAN-23		RFD	
6	Stringing of 2nd Ckts. 220kV line Dehar Power House -Kangoo s/s	D/C	220	4	0	0	0		DEC-22	JAN-23	RFD	
7	Sunda-Hatkoti	D/C	220	50	69	69	69	50	MAY-22	JUL-22	RFD	Commissioned 06/22.
JHARKHAND URJA SANCHAR NIGAM LTD. (JUSNL)												
1	Chatra - PBCMP (Barkagaon) TL	D/C	220	117	185	158	125	20	AUG-22	OCT-22	RFD	Work in Progress.
2	Latehar (JSUNL) - Patratu (JUSNL)	D/C	400	215	304	275	260	82	OCT-22	NOV-22	RFD	Stage-I clearances awaited.
3	LILO of 220kV D/C Govindpur -TTPS at Jainmore	D/C	220	70	92	82	67	24	SEP-22	NOV-22	RFD	Work in Progress.
4	Quad Essar (Latehar) - Latehar (JUSNL) TL	D/C	400	81	122	122	120	43	OCT-22	DEC-22	RFD	Work in Progress.
J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)												
1	LILO of Hiranagar-Gladni at Chowadhi	S/C	220	2					DEC-22		RFD	
2	(PMDP - Kashmir) Extension of Mirbazar - Alusteng line upto New Wanpoh	D/C	220	12	19	7	0	0	JUN-22	AUG-22	RFD	Works in progress.
3	(PMDP - Kashmir) LILO of one ckt. Alusteng - New Wanpoh at Tailbal	D/C	220	7	0	0	0		JUN-22	AUG-22	RFD	LOA for Tower erection and stringing issued.
4	Wagoora-Budgam- Zainkote	D/C	220	60	123	106	82	17	DEC-22	JAN-23	RFD	ROW issues at various locations delaying the project.
5	Wagoora-Mirbazar	D/C	220	104	177	175	173	63	JUN-22	AUG-22	RFD	ROW,, compensation issues delaying the project.
KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)												
1	Benkikere S/s - proposed Hosadurga line	D/C	220	82	156	156	156	82	JUN-22	JUN-22	RFD	Commissioned 05/22.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2	Jagalur (Hiremallanahole) - Chitradurga	D/C	220	71	165	136	129	60	JUN-22	AUG-22	RFD	Work in Progress. Row issues in line. (Total location revised to 165 from 154)
3	LILO from existing 200kV HSR -Hoody line (proposed GIS) at Shobha Dream Acres line	D/C	220	1					SEP-22		RFD	
4	LILO line on M/C Towers from 220kV RTPS - Sedam - Ramasamudra S/S	M/C	220	37	38	38	33		OCT-22	DEC-22	RFD	Work under progress
5	Vijayapura proposed -Aaheri line	D/C	220	124	0	0	0	124	JUN-22	JUL-22	RFD	Commissioned 06/22.
KERALA STATE ELECTRICITY BOARD (KSEB)												
1	Kanhirode - Mylatti line	D/C	220	178	303	191	105	32	DEC-22	DEC-22	RFD	Work in Progress.
2	Kodungallur - Irinjalakuda	D/C	220	28	60	60	60	28	APR-22	MAY-22	RFD	Commissioned 04/22.
3	Mundayad - Thalasseri line	D/C	220	43	83	83	82	37	MAY-22	JUL-22	RFD	Work in Progress.
4	Mylatti-Vidyanagar	D/C	220	12	35	18	0		DEC-22	MAR-23	RFD	Work in Progress.
5	Pathanamthitta -Kaddad line	D/C	220	114	188	81	56	0	DEC-22	DEC-22	RFD	Work in Progress.
6	Wadakkanchery - Kunnamkulam	D/C	220	45	83	81	81	45	MAY-22	AUG-22	RFD	Work in Progress.
MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)												
1	Amrapur - Thaptitanda line	D/C	220	145	198	198	198	145	JUN-22	AUG-22	RFD	Commissioned 07/22.
2	Babhaleshwar - Kudus	D/C	400	453	717	657	596	197	MAR-23	DEC-22	RFD	Forest Status: (148 Ha) Second & Final approval received on 06.04.2018. GMRT Issue: ?NCRA issued NOC. GMRT insisted for supervision in 30Km vicinity. RoW: A) Nashik Zone: 22 cases for erection & 10 cases for foundations filed to Collector, Pune, he delegated powers to SDO, Manchar- Junnar, orders awaited. Hearing done on 05.04.2022., order awaited. Also, 7 nos ROW cases for stringing filed at SDO Sangamner and 9 nos at SDO Manchar, order awaited, 1 loc order received. B) Vashi Zone: Major ROW problems due to nonpayment of compensation as per SDO order.
3	Deoli (PGCIL) upto LILO point for 220 kV Yavatmal ss	D/C	220	100	173	170	170	95	OCT-22	JUN-22	RFD	Severe ROW at loc no 10E. forest involvement-5.72 Hec. Presently, proposal is forwarded from Nodal officer to GOM on dt. 10.06.2022.
4	Jejuri S/S (location no. 28 of existing 220 kV) Jejuri-Lonand line	D/C	400	14	24	16	8	0	MAR-23	DEC-22	RFD	220kV DC line -Work in progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
5	Kalmeshwar - Warud	D/C	220	180	309	308	304	127	DEC-22	DEC-22	RFD	Work is in progress. Loc.No. 4& 5(in respect of Ganwani) is at High CourtHigh court rejected our application. Now CLA appointed new senior counsellor Adv. Kaptan for pleading the case.
6	Koradi-II - Butibori-III DCMC line	D/C	220	106	189	172	158	40	DEC-22	DEC-22	RFD	Work in progress.
7	Koradi-II - Uppalwadi UG and O/H line	D/C	220	14	12	12	11	0	JUN-22	DEC-22	RFD	Cable laying 8.71 /8.71 Ckm completed. Jointing- 42/48 nos completed.
8	Kumbhargaon (Nanded) - Kurunda	D/C	220	122	219	196	192	83	JUN-22	FEB-23	RFD	ROW Issue at Loc. No. 124,125,126.
9	LILO of Bhusawal-II to Aurangabad-I ckt-II at Thaptitanda	D/C	400	176	273	270	244	126	DEC-22	MAR-23	RFD	No gang at site.
10	LILO on 220kV Kathapur-Lonikand-I line at 220kV Khed City line	D/C	220	11	22	16	10	0	MAR-23	MAR-23	RFD	Work in progress.
11	LILO on 220kV Mhaisal - Jath at 400kV Alkud	D/C	220	45	77	64	32	0	DEC-22	DEC-22	RFD	Work in Progress.
12	LILO on 220kV Tarapur-Borivali and Boisar- Ghodbandar line at 400kV Kudus S/S	M/C	220	117	124	106	82	0	DEC-22	DEC-22	RFD	Work is in progress under police protection. Forest :The (11 Ha/2 tower) Revised online forest proposal submitted on 05.08.2020. ?RFO ACF Palghar has carried out joint site visit on Dt.16.11.2021 and submitted report to DCF Dahanu on 02.12.2021. DCF Dahanu (Nodal) has requested CCF Thane for confirmation of CA Land on Dt.3.12.2021 CCF Thane vide letter Dt.08.12.2021 requested CCF Pune for consent of C.A. land. DCF Nanded reported to CCF Aurangabad regarding identification of CA land.
13	LILO on both ckts. of Uran-Kharghar Ulwe Node	D/C	220	18	0	0	0		DEC-22	JAN-23	RFD	1st ckt charged on 03.09.2021 & second ckt charged on 24-09-2021.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
14	LILO on Kolshet-Wada and Padghe-Wada line at Kudus S/s	M/C	220	32	50	29	27	10	DEC-22	DEC-22	RFD	Forest : DCF visited on 18.09.2021 and instructed to divert route of Dighashi village due to dense forest, MSETCL explored possibility for same, which is technically impossible. Visited Dt.30.12.2021 to office D.C.F. Thane for apprising the technical difficulty for shifting the line from Village; Dighashi. ?Revised proposal submitted to DCF Thane on 18.02.2022 due to change of forest proposal from 14.50 Hec to 12.02. Hec DCF Nanded reported to CCF Aurangabad regarding identification of CA land
15	LILO on Nalasopara- Boisar line at Palghar	D/C	220	1	4	2	2	0	JUN-22	AUG-22	RFD	Forest involved. RFO submitted his report to ACF on 10.03.21. ACF visited on 17.3.21. DCF Dahanu visited site on 03.06.2021. Proposal submitted to CCF on 06.09.2021 Involvement of Defence observed. Requested to provide an NOC. Efforts have been under progress for taking NOC. Also, Parallel resurvey was carried out to avoid Defence and required changes will be accommodated in forest proposal which is under progress.
16	LILO on Padghe-wada line at Loc.no. 98 at Abitghar s/s (NBDC) line	D/C	220	17	31	2	0	0	MAR-23	MAR-23	RFD	This line comes under Eco- sensitive zone of forest. therefore, work will be restarted after forest approval.RFO, Wada submitted his report to ACF, Wada on 12.08.2021. Proposal at DCF jawhar pending for confirmation of CA land
17	Nagewadi-Bhokardhan line	D/C	220	85	151	99	51	0	MAR-23	MAR-23	RFD	Work in progress.
18	Umred - Nagbhid line	D/C	220	103	187	166	145	28	MAR-23	MAR-23	RFD	Forest involved in PART-II :-3.04 HA(4 Loc;0.88KM). CCF Nagpur on 14.03.22, asked to submit the NBWL proposal, which is submitted to CCF Wildlife Nagpur on 20.05.2022
19	Uppalwadi-Pardi UG Cable	D/C	220	26	0	0	0	0	MAR-23	DEC-22	RFD	Cable laying 14.47/26 Ckm completed.
20	Vishwind- Bhenda	D/C	220	86	0	0	0		AUG-22	OCT-22	RFD	Work in Progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
21	Wani - Pandharkawda line	D/C	220	120	190	149	135	52	OCT-22	DEC-22	RFD	Work in progress. Forest : 3.57 Ha, Proposal is forwarded from GOM to RO.
M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)												
1	Ashta (400kV)- Ujjain (400kV) line	DCDS	400	180	0	0	0	180	JUN-22	JUL-22	RFD	Commissioned 06/22.
2	Indore (PGCIL) - Ujjain (GEC-I)	DCDS	400	91	130	130	130	91	APR-22	JUN-22	RFD	Commissioned 04/22 (Late Reported).
3	LILO of Bina -Ganjbasoda 220kV line at Bina (MPPTCL)	DCDS	220	24	43	43	43	24	JUN-22		RFD	work under progress
4	LILO of Nagda -Daloda line at Nagda (220kV) line	DCDS	220	2	5	5	5	2	SEP-22	AUG-22	RFD	Commissioned 06/22 (Late Reported).
5	LILO of one Ckt. of Bhopal -Ashta line at 220kv Bairagarh line	DCDS	220	7	13	13	13	6	SEP-22		RFD	work under progress
6	LILO of one ckt of Khandwa (PGCIL) - Rajgarh (PGCIL) at Chhegaon	DCDS	400	3	8	8	8	3	DEC-22	JUN-22	RFD	
7	LILO point -PGCIL Indore at Indore (NZ) line	DCDS	220	21	0	0	0	21	SEP-22	JUL-22	RFD	Commissioned 06/22.
8	Rewa 220 - Rewa UMSP 220kV line	DCDS	220	77	0	0	0	77	JUN-22	JUL-22	RFD	Commissioned 06/22.
9	Rewa UMSP- Sidhi line	DCDS	220	115	200	187	177	93	JUN-22	JUN-22	RFD	Heavy forest involved.
ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)												
1	LILO of Balimela-Malkangir line at Kalimela	D/C	220	72	128	128	128	32	JUL-22	AUG-22	RFD	Delayed due to forest clearance issue
2	LILO of Budhipadar - Tarkera at Bamra	S/C	220	11	39	39	39	11	NOV-22	AUG-22	RFD	Commissioned 07/22.
3	LILO of Budhipadar - Tarkera at Kuanramunda	S/C	220	61	65	61	54	22	OCT-22	JAN-23	RFD	The ckm should be 30.036 ckm. total no. of towers to be made as 66 nos.
4	LILO of Duburi - Balasore at Dhamra	D/C	220	70	133	104	95	11	DEC-22	DEC-22	RFD	Schedule of Completion may be made as June 20
5	LILO of Narendrapur - Therubali at Aska S/S	D/C	220	90	161	144	133	3	NOV-22	NOV-22	RFD	
6	LILO of one Ckt. of Bhanjanagar - Meramundali at Daspalla	D/C	220	60	113	108	99	45	FEB-22	NOV-22	RFD	Forest issue
7	Pandiabili PGCIL - Pratapsasan line	D/C	220	61	114	114	114	60	MAY-22	JUN-22	RFD	Commissioned 05/22.
POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)												
1	Baramwari -Srinagar Phase-2 (Single Zebra conductor from Interconnection point of Singoli Bhatwari HEP) at Rudrapur line	D/C	220	31	0	0	0		FEB-23	FEB-24	RFD	
2	LILO of Dhauliganga - Pithoragarh (PGCIL) line at proposed 220/33 kV S/s Baram (Jauljivi)	D/C	220	22	0	0	0		MAR-23	MAR-23	RFD	Work is under progress. Physical Progress is 36%. Excavation done for 6 nos. tower locations out of 39 tower locations.
3	LILO of Lakhwar- Dehradun at Vyasi	D/C	220	71	113	113	113	71	APR-22	DEC-21	RFD	Commissioned 04/22.
4	Pipalkoti -Srinagar Trans. Line	D/C	220	176					MAR-23		RFD	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
5	Tapovan (Vishnugad) - Pipalkoti	D/C	400	36	48	13	4		MAR-23	MAR-23	RFD	Final approval on forest proposal was accorded on dt 21.07.2020. Natural calamity happened on dt.07.02.2021in Joshimath,Dist Chamoli at Rishi Ganga, which also affected the NTPC HEP. Revised commissioning schedule of Tapovan-Vishnugad HEP is awaited from NTPC.
PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)												
1	Bhari (proposed) - Daheru Railway TSS line	D/C	220	26	50	45	40	0	MAY-22	OCT-22	RFD	Work is in progress. ROW issue. Court case at TL 27, 32 & 34 but stay not granted. Police protection is being sought to clear the ROW issue. Likely date of completion is 31/10/2022.
2	Bhateri-TSS Mehmadpur line	D/C	220	53	103	34	9	0	SEP-22	SEP-22	RFD	ROW issues. Help of District Administration has been sought to resolve ROW issue.
3	LILO of 220kV Mansa -Sunam at Patran	D/C	220	85	144	144	142	38	JUL-22	DEC-22	RFD	Work in progress, ROW issues resolved recently. Forest clearance pending. Presently land is irrigated due to paddy and work shall be completed by 31/12/2022.
4	LILO of 220kV Sarna Wadala - Granthian at Gurdaspur	D/C	220	16	31	31	30	5	JUN-22	DEC-22	RFD	Work in progress, ROW issues resolved recently. Presently land is irrigated due to paddy and work shall be completed by 31/12/2022.
5	Malout - Abohar	S/C on D/C	220	30	102	102	100	29	JUN-22	OCT-22	RFD	Work in progress. ROW issue. Likely date of completion is 31/10/2022.
6	Passian-Dhablan line (Railway) line	D/C	220	8	0	0	0	8	APR-22	MAY-22	RFD	Commissioned 04/22.
7	Tibber -Sohal line	D/C	220	7	31	30	29	7	JUN-22	NOV-22	RFD	Work in progress. Forest clearance obtained recently. Presently land is irrigated due to paddy and work shall be completed by 30/11/202
8	Verpal-Dhukhniwaran line	D/C	220	6	29	26	19	1	SEP-22	SEP-22	RFD	Work in Progress
RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)												
1	Jodhpur (400 kV GSS) - Banar	D/C	220	21	37	37	37	21	MAR-23	SEP-22	RFD	Line work completed on 10.6.22.
2	LILO of 220kV Sirohi - Bhinmat line at 220kV GSS Reodar line	D/C	220	56	82	21	13	0	JUL-22		RFD	1. W.O. issued to M/s Salasar on 26.05.2021. 2. Detailed survey approved on 16.07.2021.. 3. Profile approved on dated 03.08.2021. Line length :24.890 Km. Work under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
3	LILO of 220kV Sirohi - Bhinmat line at 220kV GSS Reodar line	D/C	220	56	82	50	32		JUL-22		RFD	1. W.O. issued to M/s Salasar on 26.05.2021. 2. Work under progress.
4	Suratgarh - Babai	D/C	400	491	676	676	676	469	OCT-22		RFD	1. Earlier Work order awarded to M/s Aster Chennai has been withdrawn at risk and cost of the firm. 2. Stay against termination of contract issued by court. 3. Matter is under the jurisdiction of court. Hearing held on 01.03.2022. Next hearing date is 17.06.2022. 4. For balance work revised detailed W.O. issued to M/s Kay Cee Infra & Energy on 8.4.22 .
TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSKO)												
1	Basin Bride - Pulianthope (UG Cable)	S/C	220	2	0	0	0		DEC-22	MAR-23	RFD	total 2 sections section 2 Work completed work under progress in 1 section. 1 section.
2	CMRL Central Jail to proposed Mambalam 230kV GIS SS (UG Cable)	S/C	230	9	0	0	0		JUL-22	MAR-23	RFD	Total sections: 19. Laying 19/19 completed. Joints 21/54 completed. Work under progress.
3	Ennore SEZ - North Chennai Pooling Station	D/C	400	33	51	39	36	15	SEP-23	MAR-23	RFD	Work is under progress. RoW issues involved. Railway/PWD approval awaited for 13 Locations.
4	Ingur - Arasur (PGCIL)	S/C	220	54	228	227	227	37	JUN-22	MAR-23	RFD	Enter upon permission received. work under progress
5	LILO of Existing Paramathi - Alundur at Valayapatty	D/C	220	60	116	116	116	60	AUG-22	MAR-23	RFD	work completed inspection to be taken up.
6	LILO of Karaikudi - Pugalur feeder-I at Vellalaviduthi	D/C	400	167	246	242	238	125	SEP-22	DEC-22	RFD	Work under progress RoW issue involved. approval awaited.
7	LILO of one ckt of Thappagundu - Anaikadavu 400 line at Udumalpet (PGCIL) S/S	D/C	400	40	60	60	60	29	MAR-23	MAR-23	RFD	Stringing work pending as land owners are demanding compensation in advance. work willbe taken up after payment of crop compensation amount to land owners.
8	LILO of Pugalur - Kalivanthapattu line at Ariyalur	2xD/C	400	15	15	15	15	15	DEC-22	JAN-23	RFD	Work completed. Will be energised on commissioning of Ariyalur 765 KV SS
9	LILO of the exisiting 230 kV Ingur - Kurukathi - Palladam feeder at sanctioned Rasipalayam 400 kV S/S	D/C	230	46	59	59	51	6	AUG-22	MAR-23	RFD	Court case involved. Land owners are demanding yield compensation. supply and erection of tower to be awarded.
10	LILO of the exisiting 230 kV Myvady - Kurukathi - Pugalur feeder at sanctioned Rasipalayam 400 kV SS	D/C	230	50	93	92	92	41	DEC-22	MAR-23	RFD	Row issues involved negotiation under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
11	Manali - Pulianthoppe	D/C	400	9	64	64	63	18	JUN-22	JUN-22	RFD	Work in Progress. Court case at one location. Awaiting Enter Upon permission from District Collector/Chennai
12	NCTPS Stage-III - North Chennai (PS) line	D/C	765	13	20	17	17	9	JUN-21	MAR-23	RFD	Work under progress.
13	N.T. Kudy - Karaikudi line	S/C on D/C	230	104	370	367	362	97	SEP-22	MAR-23	RFD	Work under progress.Row issues in 2 locations.
14	Palavady - Thirupathur line	D/C	230	75	299	290	248	34	MAR-23	MAR-23	RFD	Work held up due to enhancement of crop compensation and approval is under scrutiny.
15	Thervaikandikai - Manali	D/C	400	74	113	103	87	29	MAR-23	MAR-23	RFD	SEW Aster Contract terminated due to slow progress of Work and Balrace work awarded to M/s.L&T on 20.04.21. Work in progress. Forest approval-7 loc awaited, 2 loc - Enter upon permission awaited from District Collector.
16	Udangudi - Ottapidaram (QM ACSR Conductor) line	D/C	400	136	200	68	34		MAR-23		RFD	Check survey submitted and approved - 38.809Km. Soil investigation Approved-77 Loc.
17	UG Cable from Basin Bridge to TNEB Head Quarters	S/C	230	7	0	0	0	0	JUL-22	MAR-23	RFD	TTotal section: 15 Laying work for section 15/15 completed. Joints 42/42 completed. ID termination work under progress.
18	Vellalavidhuthi 400 kV SS - Nemmeli Thippayakudy 230 kV SS	S/C	230	23	93	93	93	23	SEP-22	MAY-22	RFD	Commissioned 04/22.
19	Vellalaviduthi 400 kV SS - Thuvakudy 230 kV SS	S/C on D/C	230	33	125	125	125	33	SEP-22	MAR-23	RFD	Work completed.
20	Vellalaviduthi 400 kV SS to Mondipatti 230 kV SS	S/C on D/C	230	90	354	352	352	87	SEP-22	MAR-23	RFD	Work under progress.foundation and tower pending due to RoW issue-1 loc., Court case-1 loc. stringing pending due toRailway crossings - 2 Nos.
21	Vellalaviduthi - existing Pudukottaai 230 kV SS	S/C on D/C	230	21	85	85	85	21	SEP-22	MAR-23	RFD	Work under progress. Railway crossing approval received. work to be taken up.
TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED (APTRANSCO)												
1	Brandix-Atchuthapuram	D/C	220	7	11	11	0	0	AUG-22		RFD	Work in progress
2	Hindupur (400) - Pampanur Tanda (220)(GEC-I)	D/C	220	70	239	237	237	8	SEP-22	NOV-22	RFD	Work in Progress.
3	Hindupur - Penukonda	D/C	220	54	96	64	60	0	DEC-22	DEC-22	RFD	work is under progress
4	Jammalamadugu - Betamacherla	D/C	220	152	260	258	258	141	JUN-22	AUG-22	RFD	Works are under progress.
5	Jammalamadugu - Porumamilla	D/C	220	198	338	328	327	193	DEC-22	JAN-23	RFD	Works are under progress. 10 Nos tower foundations and 2.8 km stringing in Forest reach are pending for want of forest clearance.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
6	Kamavarapukota -Bhimadole line	D/C	220	37	69	69	67	27	JUN-22	JUN-22	RFD	work is under progress
7	LILO of existing VTS-Sattenapalli at oroposed Inavolu/Thullurs SS	D/C	400	20	0	0	0		JUN-22	AUG-22	RFD	Administrative Approval issued for the LILO of existing VTS-Sattenapalli at proposed Thallayaplem SS.
8	LILO of Gooty- Shapuram at Dharmavaram line	D/C	220	2	16	6	4	2	JUL-22	OCT-22	RFD	OPGW Stringing is under progress.
9	LILO of Nunna- KTPS line at Tiruvru	S/C	220	6	16	6	4		APR-22	AUG-22	RFD	Works are under progress
10	LILO of VSS - Kakinada line and Anrak-Samakota line at Chandanada line	D/C	220	11	58	52	26			JUL-22	RFD	Works are under progress.
11	LILO of VTS -3 and 4 at Pidugguralla line	D/C	220	4	8	6	0		JUL-22	AUG-22	RFD	Works are under progress.
12	LILO of VTS Ckt.-I Kamavarapukota at Nuziveedu line	S/C	220	2	9	9	9	2	APR-22	JUL-22	RFD	Commissioned 09/18 (Late Reported).
13	LILO Pallantla -Pattiseema line at Guddigudem line	D/C	220	24	49	43	41	9	OCT-22	OCT-22	RFD	Works are under progress.
14	Polavaram - Guddigudem (QM)	D/C	400	49	73	54	44		DEC-22	AUG-22	RFD	Works are under progress
15	Purushothapatnam - Guddigudem line	D/C	220	31	65	33	20		JAN-23	JAN-23	RFD	Works are under progress.
16	Rachagunneri - Racherla line	D/C	220	107	188	184	184	104	MAY-22	JUL-22	RFD	Works are under progress
17	Sulluruepta -Racherla line	D/C	220	39	57	57	57	39	MAY-22	JUL-22	RFD	All works completed.
18	Vemagiri - Kamavarapukota	D/C	400	185	268	257	235	135	DEC-22	JAN-23	RFD	Works are being executed in slow pace due to ROW issues and due to limited working season (45 days only) at 137 Locations
Transmission Corporation of Telangana Limited (TSTRANSCO)												
1	Damaracherla -Huzurnagar line	D/C	220	77	0	0	0	0	JAN-23	JUN-22	RFD	Works under progress.
2	Damaracherla - Miryalaguda	D/C	220	34	63	63	63	16	AUG-22	AUG-22	RFD	Works under progress.
3	Dichpally - Yacharam Thanda line	D/C	220	54					OCT-22		RFD	
4	Dindi -Existing Kondamallepally line	D/C	220	66	118	118	118	66	APR-22	MAY-22	RFD	Commissioned 04/22.
5	Dindi S/s -Yedula s/s	D/C	400	111	0	0	0		JUN-22	AUG-22	RFD	
6	Gajwel - Siddipet line (on Galvanized Towers with Mosse ACSR)	D/C	220	68	132	132	132	65	MAY-22	AUG-22	RFD	work under progress
7	Janagon -Husnabad	D/C	220	79	139	139	133	21	AUG-22	OCT-22	RFD	Works under progress.
8	Jangaon -Devannapet line	D/C	220	110					AUG-22		RFD	
9	Kethireddypally - Chandanvally s/s	D/C	220	25	36	24	5	0	AUG-22	JUL-22	RFD	
10	LILO of both circuits of 400kV Khammam - Mamidipally to Choutuppal S/S	D/C	400	34	48	48	46	9	SEP-22	SEP-22	RFD	Tower Erection and Stringing works are under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
11	LILO of both circuits of Malkaram - Narketpally to Choutuppal SS (Multi circuit towers)	M/C	220	62	63	63	62	14	AUG-22	AUG-22	RFD	Works under progress.
12	LILO of one Ckt. of 220kV Mahabubabad-Warangal proposed line at Ammavaripet	D/C	220	64	111	109	104	25	DEC-22	JAN-23	RFD	Works under progress.
13	LILO of Pudukurthy- Bheemghanpur line to KTPP SS	D/C	220	45	88	88	88	22	JUL-22	AUG-22	RFD	Works under progress.
14	LILO of Salivagu- Bheemghanpur line to KTPP SS	D/C	220	42	83	83	82	20	JUL-22	AUG-22	RFD	Works under progress.
15	Narlapur SS - Yedula SS	D/C	400	56	92	77	57		SEP-22	NOV-22	RFD	
16	Narsapur- Proposed Bowrampet line	M/C	220	136	136	132	132	33	NOV-22	DEC-22	RFD	work under progress
17	Veltoor SS - Yedula SS	D/C	400	94	139	139	135		SEP-22	DEC-22	RFD	
18	Yadadri TPP Switchyard - Choutuppal S/S	D/C	400	185	259	256	248	63	SEP-22	SEP-22	RFD	Tower Foundation, Erection and Stringing works are under progress.
19	Yadadri TPP switchyard - Damaracherla S/S	D/C	400	10					JUL-22		RFD	
20	Yadadri TPP Switchyard - Dindi s/s	D/C	400	208	290	283	272	133	SEP-22	SEP-22	RFD	Tower foundation,Erection & Stringing works are under progress.
21	Yadadri TPP switchyard - Jangaon S/S	D/C	400	268					SEP-22		RFD	
22	Yedula SS - Vатtem SS	D/C	400	61	90	90	90	37	SEP-22	DEC-22	RFD	
U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)												
1	aligarh - Shamli Line	D/C	400	180	739	735	658	256	JUL-22	AUG-22	RFD	2 Foundation, 1 Erection and 2 Stringing gangs are available at site. Gangs are not sufficient.
2	Aurai - Mizapur	S/C	220	43	152	129	77	0	AUG-22	AUG-22	RFD	Line has been withdrawn from HQ tender specification no. TD-329 & proposal from field level is still awaited.
3	Aurai - Phoolpur	S/C	220	71	223	202	178	41	AUG-22	AUG-22	RFD	Line has been withdrawn from HQ tender specification no. TD-329 & proposal from field level is still awaited.
4	Badaun-Sambhal Line	D/C	400	90	224	224	224	90	APR-22		RFD	Commissioned 04/22 (Late Reported).
5	Badhaikalan (Muzaffarnagar) - Shamli line	D/C	220	66	113	113	105	6	JUN-22	JUL-22	RFD	Work in progress. Foundation & Erection work under progress.
6	Barabanki - Satrikh Road line	D/C	220	49	85	85	85	49	APR-22	JUN-22	RFD	Commissioned 05/22.
7	Chibramau- Farrukhabad line	D/C	220	52	85	85	20	5	JUL-22		RFD	Foundation work complete & Erection work in progress.
8	LILO of 220kV Meerut - Amroha at Chandpur line	D/C	220	51	81	81	81	32	JUL-22		RFD	Foundation Erection & Stringing Work is in progress,
9	LILO of 220kV Rasra (220) - Gaipur S/C line at Rasra	D/C	220	26	49	49	49	26	APR-22		RFD	Line energised on 25/03/2021.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
10	LILO of 220kV Roza-Budaun at Datagang (220) line	D/C	220	14	0	0	0	14	APR-22	MAY-22	RFD	Commissioned 04/22.
11	LILO of Modipuram- Faridnagar at Modipuram-II line	D/C	220	12	22	14	0		JUL-22	AUG-22	RFD	Foundation work under progress.
12	LILO of Moradabad (400) - Rampur (220) at Rampur (765) line	D/C	220	20	36	36	33	14	JUL-22	JUL-22	RFD	Work in progress. PGCIL xing NOC received.
13	LILO of One ckt 220 kV Sohawal (PG) - New Tanda line at Ayodhya (220)	D/C	220	26	56	56	56	26	APR-22	MAY-22	RFD	Commissioned 04/22.
14	Maharajganj - Gorakhpur PG (400) line	D/C	220	167	274	253	241	115	AUG-22		RFD	Work in progress.
15	Mallawan (220) - Hardoi(220)	D/C	220	81	143	143	143	86	MAY-22	JUL-22	RFD	Line completed and ready to energized.
16	Modipuram-II Bagpat PG line	D/C	220	76	133	133	133	76	APR-22	JUL-22	RFD	PGCIL xing, NHAI NOC & approval for Railway xing received, OPGW stringing in progress.
17	Modipuram-II-Shamli Line	D/C	220	148	262	256	229	100	AUG-22	AUG-22	RFD	Work in progress, Foudation work stop due to sever ROW at loc. No 45A, 46, 47 & Gantry 13 & 14.
18	Panki TPS-Panki Line	D/C	400	2	0	0	0		JUN-22	JUN-22	RFD	Work in progress.
19	Rae Bareli (400)-(Amethi (220)	D/C	220	89	147	147	147	89	OCT-22	OCT-22	RFD	Line completed, Energization awaited.
20	Raebareli (400) - Sangipur line	D/C	220	26	42	42	42		JUN-22	JUL-22	RFD	Work in progress.
21	Rasra (400) - Bhadaura (Gazipur) line	D/C	220	110	191	191	190	89	JUN-22	AUG-22	RFD	Work under progress. Work hampered due to heavy rain. Stringing work in progress.
22	Saharanpur PG (400) - Deoband line	D/C	220	49	85	72	47		JUL-22		RFD	Foundation & Erection work in progress. ROW at 5 loc.
23	Varanasi (PG)-Jaunpur Line	D/C	400	145	212	212	212	137	OCT-22	JUL-22	RFD	Line work completed
WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)												
1	Bhangar (UG Cable) (PGCIL) -New Town-IIC (GIS) S/S	D/C	220	18					OCT-22		RFD	
2	Gokarna - New Chanditala	D/C	400	360	532	532	532	360	JUN-22	JUN-22	RFD	Commissioned 05/22.
3	Jeerat - Krishnanagar	D/C	220	114					JUL-22		RFD	
4	LILO of Birpara -Alipurduar line (PGCIL) at proposed line at Falakata s/s	D/C	220	17					SEP-22		RFD	
5	LILO of Durgapur - Asansole Tr. Line at proposed Mongalpur 220kV GIS	D/C	220	2					JUN-22		RFD	
6	LILO of Existing STPS - JK Nagar 220kV line at Asansol 220kV S/S	D/C	220	65					JUL-22		RFD	
7	LILO of Howarh-KTPP at Jangalpur 220 kV GIS	D/C	220	1					JUL-22		RFD	
8	LILO of KTPP-Howrah at Proposed Food Park (GIS) s/s	D/C	220	2					JUL-22		RFD	
9	Rajarhat (PGCIL) - Barasat 220kV s/s	D/C	220	17	0	0	0	17	MAY-22	JUN-22	RFD	Commissioned 05/22.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
PRIVATE SECTOR												
ADANI POWER LTD. (APL)												
1	Bhuj PS - Lakadia PS	D/C	765	215	280	269	257	83	JUN-22	MAY-22	RFD	Landowners are not accepting compensation as per Govt. of Gujarat order and are demanding higher compensation for RoW multifold from Jantri rate, which has been revised factoring the escalation as they are due since 2011. Order from DM/SDM has been issued for higher compensation amount for land rate instead of Jantri rate based on hearings, we are in agreement to make compensation as per the order issued by the DM/SDM. However, Large crowds are gathering and not allowing to proceed with the work even with administrative support. Landowners are seeking higher compensation for corridor and not accepting compensation as per GoG/DM order @ 7.5% of corridor value considering the revised Jantri rate which has been revised factoring the escalation. However, Landowner are demanding at times @ 15% corridor compensation and more than15% Corridor compensation instead of 7.5%. Besides Crop compensation is being demanded 3 to 4 times of prevailing APMC rates.
2	Jaunpur -Obra (Twin)	D/C	400	334	464	464	464	334	MAY-22	JUL-22	RFD	Commissioned 06/22.
3	Lakadia PS - Banaskantha PS	D/C	765	351	472	472	472	351	JUN-22	AUG-22	RFD	Commissioned 07/22.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
4	LILO of Bhachau - EPGL (Tiple) line at Lakadia PS	D/C	400	77	121	110	102	21	JUN-22	JUL-22	RFD	Landowners are not accepting compensation as per Govt. of Gujarat order and are demanding higher compensation for RoW multifold from Jantri rate, which has been revised factoring the escalation as they are due since 2011. Order from DM/SDM has been issued for higher compensation amount for land rate instead of Jantri rate based on hearings, we are in agreement to make compensation as per the order issued by the DM/SDM. However, Large crowds are gathering and not allowing to proceed with the work even with administrative support. Landowners are seeking higher compensation for corridor and not accepting compensation as per GoG/DM order @ 7.5% of corridor value considering the revised Jantri rate which has been revised factoring the escalation. However, Landowner are demanding at times @ 15% corridor compensation and more than15% Corridor compensation instead of 7.5%. Besides Crop compensation is being demanded 3 to 4 times of prevailing prevailing APMC rates.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
5	North Karanpura - Chandwa (Jharkhand) NKSTPP line (NKTL -TBCB)	M/C	400	52	42	22	22	9	JAN-23	NOV-22	RFD	a) Covid-19: Project progress including Statutory proposals affected due to COVID-19. Further, due to recent 2nd wave of Covid-19, various restrictions imposed by Central/State Governments. b) Forest Clearance: Delay in receipt of Forest clearance, around 928 days (Since 17-07-19) passed against 200 days agreed. state Government forwarded the proposal to Regional Office on 23-09-21. In meeting dated 16-03-20, 16-10-20, 29-01-21, 07-09-21 NKTL conveyed that, NKTL will be able to complete the NK-C line in 9 months from the date of FC. Subsequently, the review meeting conducted by Joint Secretary (Trans.), MoP on 11-11-20, 10-02-21. Also on 31-03-21, 15-06-21 & 11-11-21, review meeting conducted by Secretary (Power), MOP wherein NKTL has requested support for FC.
6	North Karanpura - Chandwa (Jharkhand) PS line (NKTL -TBCB)	D/C	400	50	73	52	52	13	JAN-23	NOV-22	RFD	a) Covid-19: Project progress including Statutory proposals affected due to COVID-19. Further, due to recent 2nd wave of Covid-19, various restrictions imposed by Central/State Governments. b) Forest Clearance: Delay in receipt of Forest clearance, around 928 days (Since 17-07-19) passed against 200 days agreed. state Government forwarded the proposal to Regional Office on 23-09-21. In meeting dated 16-03-20, 16-10-20, 29-01-21, 07-09-21 NKTL conveyed that, NKTL will be able to complete the NK-C line in 9 months from the date of FC. Subsequently, the review meeting conducted by Joint Secretary (Trans.), MoP on 11-11-20, 10-02-21. Also on 31-03-21, 15-06-21 & 11-11-21, review meeting conducted by Secretary (Power), MOP wherein NKTL has requested support for FC.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1	Babai (RRVPNL)- Bhiwani (PG) (NRSS-XXXVITL-TBCB)	D/C	400	221	299	265	215	1	MAR-23	MAR-23	RFD	Details of Tr. Line Falling under Forest: 3.37 Km ,Forest area: 12.90 Ha (2.80 Kms) of Rajsthan + 3.46 Ha (0.57 Kms) of Haryana. Forest proposals submitted on : 15.05.2017 for Haryana and on 11.08.2017 for Rajasthan. Stage I approval from Haryana Forest Deptt. received on 27.03.2018 and Stage I approval from Rajasthan Forest Deptt. received on 06.07.2018. Wildlife Clearance : Wildlife area(ha) : 7.452 Ha (2.80 Kms) Khetri Bansyal Conversion Reserve Wildlife proposals submitted on : 16.02.2018 and at present, Proposal recommended by NBWL and currently recommendations forwarded to State Govt. (Rajasthan). Severe RoW issues: 52/1, 52/3, 53/0, 54/0, 54/1, 54/2 & 54A/0 of Tehsil Dadri and loc. No. 17/0 & 18/0 of Tehsil Khetri.
STERLITE GRID LTD. (SGL)												
1	Dharamjaygarh Pool section B - Raigarh (Tamnar) Pool line (G-TTPL-TBCB)	D/C	765	137	178	178	178	137	MAY-22	JUL-22	RFD	Commissioned 06/22.
2	Lakadia - Vadodara Transmission line	D/C	765	668					JUN-22		RFD	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
3	LILO of one ckt. of Narendra (existing) - Narendra (New) quad line at Xeldem (G-TTPL-TBCB)	D/C	400	187	233	2	0		MAR-23	JUL-22	RFD	1.Delay in getting forest and wildlife clearances. State Govt had returned the proposal to nodal officer seeking the details that whether the user agency is utilizing the corridor of existing defunct 110kV Ambewadi Ponda line or not at possible extent. The user agency confirmed that they are utilizing the corridor of defunct 110kV line at the maximum possible extent. Therefore, support is required from PCCF / Nodal officer and Chief Wildlife Warden, Karnataka to recommend the proposal with mitigation measures 2. The progress is suffered due to petition filed by Goa Foundation in CEC constituted by Supreme court and High Court of Mumbai and Goa 3. The introduction of Guidelines being issued by District Collector, North Goa vide letter dated 06-11-2020 for payment of Additional Compensation towards damages in regards of Right of Way for transmission Line has consequently led to an escalation in the cost of the project and the same is covered under Article 12 of the TSA as CIL event
4	Xeldem (Existing) - Xeldem (New) Transmission line	D/C	220	41					DEC-22		RFD	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
5	Xeldem - Mapusa (quad) line (G-TTPL -TBCB)	D/C	400	110	148	14	2		DEC-22	JAN-23	RFD	1. Delay due to occurrence of Force Majeure (FM) event i.e. outbreak of COVID-19 and this FM event has been intimated to all LTTCs 2.The progress is suffered due to petition filed by Goa Foundation in Central Empowered Committee (CEC) constituted by Supreme court and High Court of Mumbai and Goa 3. The introduction of Guidelines being issued by District Collector, North Goa vide letter dated 06-11-2020 for payment of Additional Compensation towards damages in regards of Right of Way for transmission Line has consequently led to an escalation in the cost of the project and the same is covered under Article 12 of the TSA as Change in law event

REPORT INDICATING STATUS OF CONSTRUCTION OF SUB STATIONS (220 kV & ABOVE) IN RFD PROGRAMME DURING 2022-23

As on 31-JUL-2022

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
CENTRAL SECTOR													
POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)													
1	Bhind s/s	220/132	2x160		0	0	0	0		SEP-22	OCT-22	RFD	
2	Chandigarh (GIS) Sub station	220/66	2x160		100	99	99	99		SEP-22	SEP-22	RFD	Work of down stream line under progress by UT Chandigarh.
3	Establishment of 765/400/220 KV Bhuj-II Substation (2x1500 MVA 765/400 kV)	765/400	1x1500		100	100	100	100		SEP-22		RFD	
4	Establishment of 765/400/220 KV Bhuj-II Substation (4x500 MVA 400/220 kV)	400/200	2x1000		100	100	100	100		MAY-22	JUL-22	RFD	Commissioned 06/22.
5	Establishment of 765/400/220 KV Bhuj-II Substation (T/F-I of 1500 MVA)	765/400	1x1500		100	100	100	100			JUL-22	RFD	Commissioned 06/22.
6	Extension 765/400/220 kV Fatehgarh-II PS (1500 MVA ICT-4th)	765/400	1x1500		100	100	100	100		APR-22	JUN-22	RFD	Commissioned 05/22.
7	Extn. at 400/220 kV Muzaffarpur S/S (Extn. including ICT)	400/220	1x500		100	100	100	100		APR-22	MAY-22	RFD	Commissioned 04/22.
8	Extn. at 765/400/220 Fatehgarh-II (500MVA ICT-6th 7th 8th and 9th) at Rajasthan	400/220	2x1000							SEP-22		RFD	
9	Extn. at 765/400/220KV Bhadla -II (1500MVA ICT-4th) at Rajasthan	765/400	1x1500							SEP-22		RFD	
10	Extn. at 765/400/220 kV Bhadla-II (6th 7th and 8th) at Rajasthan	400/220	1x1500		100	96	95	90		DEC-22	DEC-22	RFD	
11	Extn. at 765/400/220kV Fatehgarh -II (1500MVA ICT-6th) at Rajasthan	765/400	1x1500							SEP-22		RFD	
12	Extn. at Bhadla-II PS (1500MVA ICT-3rd) at Bikaner (PG)	765/400	1x1500		100	55	40	32		MAY-22	MAY-22	RFD	
13	Extn. at Bhadla-PS-II (500MVA ICT-2nd 3rd 4th and 5th) at Bikaner PG	400/220	2x1000		0	0	0	0		JUL-22	MAY-22	RFD	
14	Extn. at Fatehgarh-II (PS) (1500 MVA ICT-5th) at Rajasthan	765/400	1x1500		100	95	100	80		AUG-22	AUG-22	RFD	
15	Farakka (400/220 kV ICT) S/S	400/220	1x315		100	100	100	100		APR-22	MAY-22	RFD	Commissioned 04/22.
16	Guna s/s	400/220	2x500							SEP-22		RFD	
17	ICT (8th) at Bhadla (PG)	400/220	1x500							OCT-22		RFD	
18	ICT at Hiriya SS	400/220	1x500							OCT-22		RFD	
19	ICT at Indore	400/220	1x500		100	100	100	100		JUN-22	MAY-22	RFD	Commissioned 04/22.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
20	ICT at Kochi SS	400/220	1x500							OCT-22		RFD	
21	ICT at Morena	400/220	1x500		100	100	100	100		APR-22	JUL-22	RFD	Commissioned 06/22.
22	ICT at Shujalpur	400/220	1x500							MAR-23		RFD	
23	Jauljivi (GIS) s/s	400/220	2x315		100	92	95	92		JUN-22	JUN-22	RFD	Supply of Transformer & Reactor was affected due to poor road conditions. Road widening/ strengthening work completed by NHAI in Jul'20. Accordingly, transportation of reactors & transformer have been completed progressively in Oct'20. Work has also been affected due to COVID-19 pandemic.
24	Meerut (400/220 kV 2x500 MVA)	400/220	2x500							MAY-22		RFD	
25	Meerut (765/400 kV 2x1500 MVA)	765/400	2x1500							JUN-22		RFD	
26	Rampur (400/220 kV 2x500 MVA)	400/220	2x500		100	20	0	0		SEP-22	SEP-22	RFD	Award placed in Aug'16. work under progress.
27	Rampur (765/400 kV 2x1500 MVA)	765/400	2x1500							SEP-22		RFD	
28	Repl. of 220/132KV 1x50 MVA to 1x160 MVA at Kopili S/stn.	220/132	110		100	90	85	75		MAR-23	MAR-23	RFD	Substation submerged due to bursting of penstock of Kopili HEP.
29	Salakati- ICT under (NERSS-XI)	220/132	1x100							SEP-22		RFD	
30	Sambhal (400/220 kV2x500 2x160 MVA)	400/220	2x500+2 x160		100	100	100	100		MAY-22	AUG-22	RFD	Commissioned 06/22 (Late Reported).
31	Simbhavali (400/220 kV2x500 2x200 MVA)	400/220	2x500+2 x200							JUN-22		RFD	
32	Vadodara (Aug.) (3rd ICT)	765/400	1x1500		100	100	100	100		APR-22	JUN-22	RFD	Commissioned 05/22.
STATE SECTOR													
BIHAR STATE POWER TRANSMISSION COMPANY LIMITED (BSPTCL)													
1	Asthawan GSS (2x160 3x50)	220/132	2x160		100	100	100	100		APR-22	JUN-22	RFD	Commissioned 05/22.
2	Bakhtiyarpur (GIS) s/s	400/220/132	2x500+2 x160		0	0	0	0		OCT-22		RFD	NOA issued on 26.11.2019
3	Bhusaula (GIS) s/s (T/F-I)	220/33	1x100		100	100	100	100		APR-22	JUL-22	RFD	Commissioned 06/22.
4	Dumraon (GIS) s/s (3rd T/F)	220/132	1x160		0	0	0	0		JUN-22	JUN-22	RFD	Work in Progress.
5	Goraul GSS	220/132	2x160		100	100	100	100		APR-22	JUN-22	RFD	Commissioned 05/22.
6	Naubatpur GIS (Balanced) (400/220 kV T/F-II of 500 MVA 220/132 kV T/Fs of 160 MVA and 80 MVA)	400/220/132	740							APR-22		RFD	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
7	Raxaul (New) s/s	220/132	4x100		80	20	40	0		JUL-22		RFD	NOA issued on 21.01.2019 & work under progress.
CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)													
1	Bemetara (Addl T/F)	220/132	1x160		100	100	100	100		AUG-22	AUG-22	RFD	Commissioned 07/22.
2	Chhuri (Addl T/F)	220/132	1x160							DEC-22		RFD	
3	Gerwani (Addl T/F)	220/132	1x160							DEC-22		RFD	
4	Khedamara (Bhilai) (Addl T/F)	400/220	1x315		100	100	100	100		MAY-22	JUN-22	RFD	Commissioned 05/22.
5	Mungeli (Addl T/F)	220/132	1x160		100	100	100	100		AUG-22	AUG-22	RFD	Commissioned 07/22.
6	Raita (Raipur) (Addl T/F)	400/220	1x315							MAY-22		RFD	
DELHI TRANSCO LIMITED (DTL)													
1	Chandrawal GIS (Timarpur)	220/33	3x100		100	90	30	0		DEC-22	DEC-22	RFD	Work in Progress.
2	Dev Nagar GIS	220/33	4x100		100	78	75	75		JUN-22	DEC-22	RFD	Work in Progress.
3	Gopalpur GIS	220/66	2x160		0	0	0	0		MAY-22	MAY-22	RFD	
GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)													
1	400/220/66 kV Shapar S/S (220/66kV 2x160 MVA)	220/66	2x160		100	100	100	100		JUN-22	AUG-22	RFD	Commissioned 07/22.
2	400/220/66 kV Shapar S/S (400/220 kV 2x500 MVA)	400/220	2x500		100	100	100	100		JUN-22	JUL-22	RFD	Commissioned 06/22.
3	Bhogat S/S (400/220 kV 500 MVA T/F)	400/220	500							JUN-22		RFD	
4	Ghiyavad	220/66	1x160							MAR-23		RFD	
5	Kamlapur	220/66	1x160							DEC-22		RFD	
6	Mera	220/66	1x160							MAR-23		RFD	
7	Rajula (1x160 1x100)	220/66	2x100+1x60		0	0	0	0		MAR-23	MAR-23	RFD	
8	Sevalia	220/66	1x160							MAR-23		RFD	
9	Ukai	400/220	500							DEC-22		RFD	
HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)													
1	Faridabad Sector-78 GIS	220/33	2x100		100	100	100	100		APR-22	JUL-22	RFD	Commissioned 05/22 (Late Reported).
2	Gurgaon Sector-69 GIS (T/F-I)	220/33	1x100		100	100	100	100		APR-22	JUN-22	RFD	Commissioned 05/22.
3	HSIIDC Rai S/S	220/33	2x100		100	60	50	50		FEB-23	FEB-23	RFD	The work was held up due to COVID pandemic.
4	HSIIDC Rai S/s (220/132 kV 2x160 MVA)	220/132	2x160		100	60	50	50		FEB-23	FEB-23	RFD	The work was held up due to COVID pandemic.
5	Roj-Ka-Meo	220/66	2x160		100	37	54	5		MAR-23	MAR-23	RFD	Work in progress. Work is delayed due to COVID pandemic.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
6	Roj-Ka-Meo	220/33	1x100		100	56	54	5		MAR-23	MAR-23	RFD	Work in progress. Work is delayed due to COVID pandemic.
7	Transport Hub Scetor-8 Manesar S/s	220/66	3x100		100	62	20	3		MAY-22	DEC-22	RFD	NIT Floated on 09.01.2019 and opened on 27.02.2019. Work Awarded to M/s Anglique International Ltd on 08.07.2019. Work in progress.
HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)													
1	Charor (Additional T/F)	220/33	1x100							AUG-22		RFD	
2	Charor GIS (GEC-I)	220/132	1x100		100	30	1	0		SEP-22	SEP-22	RFD	Design and Drawings approval are under process. Construction Activities have been started.
3	Dehan s/s (GEC-I)	220/132	2x100		100	100	100	100		JUN-22	AUG-22	RFD	Commissioned 07/22.
4	Kala Amb S/S	220/132/33	2x100		100	5	0	0		DEC-22	DEC-22	RFD	Design of the Substation, Supply of Material and Civil works are in progress.
5	Kangoo s/s	220/132	2x100							DEC-22		RFD	
6	Mazra (Chamba) s/s	220/132	2x100		0	0	0	0	0	DEC-22		RFD	Under planning stage.
7	Sunda (Addl. T/F)	220/66	1x100		100	25	5	0		JUN-22	JUN-22	RFD	Civil Works in progress
8	Sunda S/S	220/132	2x100		100	98	90	70		MAY-22	MAY-22	RFD	Work in progress and all efforts have been made to complete the work by Sep-21.
JHARKHAND URJA SANCHAR NIGAM LTD. (JUSNL)													
1	Jainamore GSS	220/132/33	4x100		100	90	100	90		OCT-22	OCT-22	RFD	Work in Progress.
2	Latehar GSS (PGCIL)	400/220/132	6x105+3x100		100	95	70	60		OCT-22	OCT-22	RFD	Work in Progress.
3	Lohardaga GSS (PGCIL)	220/132	2x150		100	95	90	90		MAY-22	MAY-22	RFD	Work in Progress.
J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)													
1	Chowadi GSS (220/33 kV 3x53.33 MVA)	220/33	1x160							DEC-22		RFD	
2	Nagrota GSS	220/33	1x100							NOV-22		RFD	
KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)													
1	220/66kV GIS S/S at sobha dreams acres	220/66	3x100		100	90	100	90		SEP-22	JUL-22	RFD	All work completed. PC test under progress.
2	Aaheri	220/110	2x100		100	100	100	100		MAY-22	JUL-22	RFD	Commissioned 06/22.
3	Hosdurga (Madure)	220/66	2x100		100	100	100	100		JUN-22	JUN-22	RFD	Commissioned 05/22.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
4	Kalaburagi (Ferozabad)	400/220	1000		100	85	95	80		JAN-23	JAN-23	RFD	Work under progress
5	Ramasamudra	220/110	2x100							OCT-22		RFD	
KERALA STATE ELECTRICITY BOARD (KSEB)													
1	Ettumanoor	220/110	2x100		100	100	100	100		APR-22	JUN-22	RFD	Commissioned 05/22.
2	Kottayam	400/220	2x315		100	45	85	35		JUL-22	OCT-22	RFD	Work in progress.
3	Thalassery	220/110	2x100		100	96	93	90		JUL-22	JUL-22	RFD	work is in progress.
4	Vizhinjam (T/F-I)	220/110	1x100		100	100	100	100		APR-22	MAY-22	RFD	Commissioned 04/22.
5	Vizhinjam (T/F-II)	220/110	1x100		100	100	100	100		APR-22	JUN-22	RFD	Commissioned 05/22.
MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)													
1	220/132/33 kV Pardi SS (2x100 and 2x50)	220/132/33	2x100+2 x50		100	100	98	95		MAR-23	MAR-23	RFD	All erection work completed & Only Testing work Balance. 220kV Uppalwadi-Pardi LOA placed (UG cable).
2	Bhose (Aug)	220/33	2x25		100	80	80	70		SEP-22	SEP-22	RFD	Work is in progress.
3	GIS Ulwe node	220/33	1x100		100	87	60	40		DEC-22	DEC-22	RFD	Work in progress.
4	Kurunda S/S	220/132/33	2x100		100	100	100	100		SEP-22	SEP-22	RFD	work is in progress. Both 2 x 100MVA, 220/132kV ICTs back charged on 30.03.2022.
5	Malegaon (Aug)	220/33	2x25		100	90	95	80		DEC-22	DEC-22	RFD	Work in progress .
6	New Koyna (Aug) (3x105 MVA)	400/220	1x315							JUN-22		RFD	
7	Niwaliphata	220/132	1x100		100	95	98	80		DEC-22	SEP-22	RFD	Work in progress .
8	Pawane GIS	220/22	2x50		100	94	95	90		JUN-22	AUG-22	RFD	Work is in progress.
9	Satara MIDC	220/132	1x100		100	100	100	100		DEC-22	AUG-22	RFD	Commissioned 07/22.
10	Shendra GIS (DMIC)	220/33	1x100		100	78	90	87		MAR-23	MAR-23	RFD	work is in progress.
M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)													
1	Addl. 400 KV X-mer at Ashta	400/220	1x315		100	100	95	95		JUN-22	JUN-22	RFD	Work in progress
2	Barwaha S/S	220/132	1x160		100	100	95	95		JUN-22	JUN-22	RFD	Supply of materials affected due to COVID-19.
3	Bhopal (Aug. of 160 by 200 MVA)	220/132	40		100	90	30	20		SEP-22		RFD	
4	Bhopal T/F Replacement/Aug. of 315 MVA by 500 MVA	400/220	185		100	60	0	0		SEP-22		RFD	Work in progress
5	Bina (Replacement/Aug.3x40MVA by 200 MVA)	220/132	80		100	90	35	30		DEC-22		RFD	
6	Chhegaon Addl. T/F	220/132	2x100							SEP-22		RFD	
7	Chichli Addl. T/F	220/132	1x160		100	100	26	26		SEP-22		RFD	
8	Damoh (Aug. of 160 by 200 MVA)	220/132	40		100	100	100	100		SEP-22	AUG-22	RFD	Commissioned 07/22.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
9	Guna Addl. T/F	220/132	1x160		100	100	0	0		SEP-22		RFD	
10	Katni 400 kV S/S (Addl. X-mer)	220/132	1x160		100	100	100	100		SEP-22	AUG-22	RFD	Commissioned 07/22.
11	Kirnapur S/S	400/132	1x100		100	85	31	31		DEC-22		RFD	Additional 100MVA X-mer work in progress
12	Nimrani Addl. T/F	220/132	1x160		100	100	0	0		DEC-22		RFD	
13	Pithampur Sec-I Addl. Xmer	220/132	1x160		100	100	100	100		JUN-22	JUN-22	RFD	Commissioned 05/22.
14	Rewa Augmentation of Xmer (200-160)	220/132	1x40		100	90	50	50		SEP-22	SEP-22	RFD	Work under progress
15	Seoni Addl. T/F	220/132	2x100		100	75	0	0		SEP-22		RFD	
ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)													
1	Bamra	220/132	2x160		100	90	90	80		NOV-22	SEP-22	RFD	New Addition
2	Daspalla	220/33	1x40		100	90	90	90		DEC-22	NOV-22	RFD	Delayed due to forest clearance issue
3	Dhamra S/s (2x160 MVA)	220/132	2x160		0	0	0	0		DEC-22		RFD	Delete it as already there
4	Godisahi S/s (2x63 MVA)	220/33	126		100	100	100	100		JUN-22	JUL-22	RFD	Commissioned 06/22.
5	Kalimela S/s (2x20 MVA)	220/33	1x40		100	100	100	100		JUL-22	AUG-22	RFD	Delayed due to forest clearance issue
6	Kuanrunda S/S	220/132	2x160		100	90	90	90		OCT-22	AUG-22	RFD	Capacity to be 2X160 MVA=320 MVA instead of 200 MVA. Schedule Completion may be made May 20
POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)													
1	Baram (GIS) s/s	220/33	2x25		100	75	73	25		APR-22	APR-22	RFD	WIP
PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)													
1	Badshahpur (Addl. T/F)	220/66	1x100		100	0	0	0		DEC-22	DEC-22	RFD	Tendering under process
2	Banga (Addl. T/F)	220/132	1x100		100	0	0	0		FEB-23	FEB-23	RFD	Tendering under process
3	Bhawanigarh (Addl. T/F)	220/66	1x100		100	95	90	80		SEP-22	SEP-22	RFD	Work in progress
4	Civil line Amritsar (Addl. T/F)	220/132	1x100		100	0	0	0		MAR-23	MAR-23	RFD	Work is yet to be taken in hand.
5	Ladhowal (Addl. T/f)	220/66	1x160		100	70	90	60		JUL-22	JUL-22	RFD	Work in progress
6	Majra (Addl. T/F)	220/66	1x100		100	80	90	80		OCT-22	OCT-22	RFD	Work in progress
7	Naraingarh (Addl. T/F)	220/66	1x100		100	50	40	20		JAN-23	JAN-23	RFD	Work in Progress
8	Patti (Augmentation of 100 to 160 MVA)	220/66	60		100	100	100	100		APR-22	JUN-22	RFD	Commissioned 05/22.
9	Rajpura	400/220	500		100	100	100	100		MAY-22	JUN-22	RFD	Commissioned 05/22.
10	Udhoke (Addl. T/F)	220/66	1x100		100	50	80	60		NOV-22	NOV-22	RFD	Work in progress
RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)													
1	Banar GIS (Distt. Jodhpur)	220/132	2x100		0	0	0	0		MAR-23	APR-23	RFD	work under progress

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
2	Reodar (Distt.Sirohi)	220/132	1x160		100	67	0	0		OCT-22		RFD	Work order issued on 26.05.2021 to M/s Sumaja , New Delhi. Work under progress. Work order issued on 26.05.2021 to M/s Sumaja , New Delhi. Work under progress.
TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)													
1	Ariyalur S/S	765/400	2x1500		100	95	95	95		DEC-22	DEC-22	RFD	Work under progress.
2	Erode	230/110	2x100		100	95	95	95		SEP-22	SEP-22	RFD	Work under progress.
3	Karuppur	230/110	2x100		100	95	99	99		DEC-22	DEC-22	RFD	Work nearing completion.
4	North Chennai Pooling Station (GIS) (2X1500)	765/400	2x1500		100	98	98	98		SEP-22	SEP-22	RFD	Work under progress.
5	Pulianthope (GIS)	400/220	945		100	95	95	90		JUN-22	SEP-22	RFD	Testing under progress. 3 x 315 MVA ICT Erection completed. 1x125 MVAR Reactor erection completed.
6	Thiruvanmiyur	230/110	2x100		100	90	80	80		DEC-22	DEC-22	RFD	Work in progress. Relay testing to be taken up.
7	Vellalaviduthi (2X315 2X200)	400/230	1030		100	95	95	90		SEP-22	SEP-22	RFD	Work under progress.
TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED (APTRANSCO)													
1	Atchuthapuram GIS	220/132	2x100		100	50	0	0		AUG-22	AUG-31	RFD	Works are under progress.
2	Aug.at Kalpaka -4th (500MVA)	400/220	500		100	50	0	0		MAY-21	DEC-22	RFD	Work in Progress.
3	Aug. at Manubolu (Nellore)	400/220	500		100	20	0	0		MAY-21	AUG-22	RFD	Work in Progress.
4	Betamcherla (GEC-I)	220/132/33	2x160		100	85	98	98		JUN-22	JUN-22	RFD	Work in Progress.
5	Dharmavaram	220/132	2x100		0	0	0	0		JUN-22	JUN-22	RFD	
6	Inavolu S/s (Thallayapalem GIS)	400/220	2x500							JUN-22		RFD	
7	Pampanur Tanda (GEC-I)	220/132	2x160							OCT-22		RFD	
8	Piduguralla (Upgradation)	220/132	2x100							JUL-22		RFD	
9	Racherla	220/132	2x100							JUN-22		RFD	
10	Tiruvuru	220/132	3x100		100	100	100	100		APR-22	MAY-22	RFD	Commissioned 04/22.
Transmission Corporation of Telangana Limited (TSTRANSCO)													
1	Ammavaripet	220/132	2x100		100	70	87	87		MAR-23	MAR-23	RFD	Works under progress.
2	Bowrampet S/S	220/132	2x160		100	100	95	95		DEC-22	MAY-22	RFD	Connected line from 400KV Narsapur to Bowrampet are yet to be completed .Hence SS is not yet commissioned.
3	Chandanvally	220/132	2x100		100	75	75	80		AUG-22		RFD	Works under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
4	Choutuppal S/S	400/220	1000		100	95	95	93		SEP-22	SEP-22	RFD	400kV,220kV & 132kV Structure Erection works u/p; Cable laying under progress
5	Damaracherla S/S	400/220	1000		0	0	0	0		JUL-22		RFD	
6	Devannapet LI SS (3x40 2x25 MVA)	220/11	170							AUG-22		RFD	
7	Husnabad	220/132	2x100		100	82	90	85		DEC-22	DEC-22	RFD	Works under progress. This SS is conventional and not GIS SS
8	KTPP SS (2x500 2x160 MVA)	400/220/132	2x500+2x160							SEP-22		RFD	
9	Metrajally LI SS (2x31.5 MVA)	220/11	63		100	100	100	100		APR-22	MAY-22	RFD	Commissioned 04/22.
10	YacharamThanda LI SS (3x40 2x25 MVA)	220/11	170							AUG-22		RFD	
U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)													
1	Amariya	220/132	2x100		100	100	100	95		JUL-22		RFD	Work in progress.
2	Babina s/s (Jhansi) (T/F-I)	220/132	1x160		100	100	100	100		JUL-22	MAY-22	RFD	Commissioned 04/22.
3	Balrampur S/s	220/132	2x160		100	95	91	75		JUL-22		RFD	Work in progress.
4	Bhadohi	220/132	4x100		100	58	54	30		NOV-22		RFD	Work in progress.
5	Bijnor Road S/SLucknow	220/132	2x160		100	96	97	82		JUN-22	JUL-22	RFD	Work in progress.
6	Chandpur (Bijnor) S/s	220/132	2x160		100	96	85	95		JUL-22		RFD	Work in progress.
7	Dataganj	220/132	2x160		100	87	46	34		JUN-22	SEP-22	RFD	Work in progress.
8	Deoband (Saharanpur) S/s	220/132	2x160		100	70	83	72		SEP-22		RFD	Work in progress.
9	Faridpur (Bareilly) S/s	220/132	2x100		100	82	89	79		JUN-22	AUG-22	RFD	Work in progress
10	Farrukhabad S/s	220/132	2x160		100	95	98	95		AUG-22		RFD	Work in progress.
11	Jaunpur S/s	400/220	2x315		100	81	80	66		DEC-22	OCT-22	RFD	Work in progress.
12	Jewar	220/33	120		100	90	92	90		AUG-22		RFD	Work in progress.
13	Khatauli S/s	220/132	2x160		100	61	74	17		OCT-22	OCT-22	RFD	Work in progress.
14	Kidwainagar S/S Kanpur	220/33	180		100	98	85	91		JUL-22	JUL-22	RFD	Work in progress.
15	Kiraowli S/s	220/132	2x100		100	52	20	25		DEC-22	DEC-22	RFD	Work in progress.
16	Maharajganj S/s	220/132	2x160		100	60	75	60		AUG-22	AUG-22	RFD	Work in progress.
17	Mallawan S/S Hardoi	220/132	2x160		100	95	95	85		JUN-22	JUL-22	RFD	Work in progress.
18	Malwan S/S (Fatehpur)	220/132	2x160		100	100	100	100		MAY-22	JUN-22	RFD	Commissioned 04/22 (Late Reported).
19	Modipuram-II	220/132	2x160		100	69	77	58		JUN-22	AUG-22	RFD	Work in progress.
20	Raebareli S/s	400/220	2x500		100	69	47	23		OCT-22	OCT-22	RFD	Work in progress
21	Rasra (New) T/F-I	400/220	1x500		100	100	100	100		MAY-22	MAY-22	RFD	Commissioned 04/22.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
22	Sahupuri S/S Chandauli	400/220	2x500		100	94	95	88		FEB-23	FEB-23	RFD	Work in progress.
23	Sangipur S/s (Pratapgarh)	220/132	2x160		100	76	90	74		DEC-22	DEC-22	RFD	Spilled Over (Contract terminated)
24	Shamli S/s (400/220 (2x500 MVA))	400/220	2x500		100	98	92	88		SEP-22		RFD	200MVA T/F-I charged on 26.01.2022
WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)													
1	Baruipur GIS	220/132	2x160		100	100	100	100		APR-22	AUG-22	RFD	Commissioned 07/22.
2	Belmuri GIS	220/132	2x160		100	79	50	35		MAY-22	MAY-22	RFD	Delay due to Covid 19 pandemic.
3	Gokarna Aug.-I	400/220	1x315		0	0	0	0		DEC-22	DEC-22	RFD	
4	Jangalpur GIS	220/132	2x315							DEC-22		RFD	
5	New Town AA-IIC GIS	220/132	2x160		100	98	97	90		OCT-22	DEC-22	RFD	
PRIVATE SECTOR													
ADANI POWER LTD. (APL)													
1	Jam Khambhaliya GIS	400/220	2x1000		100	100	100	100		APR-22	MAY-22	RFD	Commissioned 04/22.
2	Lakadia s/s	765/400	2x1500		100	88	98	75		JUN-22	JUN-22	RFD	a) Covid-19: Project progress severely affected due to 1st & 2nd wave of COVID-19.
STERLITE GRID LTD. (SGL)													
1	Vapi (VNLTL - TBCB)	400/220	2x500							DEC-22		RFD	
2	Xeldem S/S (G-TTPL - TBCB)	400/220	2x500		100	0	0	0		DEC-22	DEC-22	RFD	1.Delay due to occurrence of Force Majeure (FM) event i.e. outbreak of COVID-19 and this FM event has been intimated to all LTTCs 2. The construction work will be started after getting Conversion Sanad order from Revenue authorities. The construction License from Gram Panchayat, Molem has been received on 13 Nov 2020. 3.The progress is suffered due to petition filed by Goa Foundation in Central Empowered Committee (CEC) constituted by Supreme court and High Court of Mumbai and Goa