

REPORT INDICATING STATUS OF CONSTRUCTION OF SUB STATIONS (220 kV & ABOVE)

As on 31-OCT-2017

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DAMODAR VALLEY CORPORATION (DVC)

1	DSTPS ICT-II S/s	400/220	315		100	100	50	50				400KV infrastructure is ready & its 220KV infrastructure is under construction.
2	Burdwan GIS along with associated line bays at Parulia S/s	220/132	2x160		100	0	0	0				Sub-Station Indent placed on 07.08.17
3	Dhanbad (Auto-Xmer)	220/132	320		100	80	80	80				Main tank will be placed on existing plinth. Foundation of radiator bank to be newly constructed/modified. Order of Transformer placed on 08.09.17.
4	Jamshedpur(Auto Xmer- Replacement)	220/132	160		100	80	80	80				Land Acquisition not required as it is an augmentation programme of the existing transformer. Other related work 80% completed.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

POWERGRID (Consultancy Work) (PGCONSULTANCY)

1	(Sikkim) Khamdong (New) S/S	66/11	0			0	0	0		MAY-19	MAY-19	
2	(Sikkim) Kumrek (New) S/S	66/11	0			0	0	0		MAY-19	MAY-19	
3	(Sikkim) Lachen (New) S/S	66/11	0		0	0	0	0				Yet to be awarded.
4	(Sikkim) Makha (New) S/S.	66/11	0			0	0	0		MAY-19	MAY-19	
5	(Sikkim) Mamring (Extn.) S/S	66/11	0			0	0	0		MAY-19	MAY-19	
6	(Sikkim) Mangan (Extn.) S/S	66/11	0		0	0	0	0				Yet to be awarded.
7	(Sikkim) Namchi (New) (Extn.) S/S	66/11	0		0	0	0	0				Yet to be awarded.
8	(Sikkim) Namchi (Old) (Extn.) S/S	66/11	0		0	0	0	0				Yet to be awarded.
9	(Sikkim) Namthang (New) S/S	66/11	0			0	0	0		MAY-19	MAY-19	
10	(Sikkim) Pangthang (New) S/S	66/11	0		0	0	0	0				Yet to be awarded.
11	(Sikkim) Passingdong (New) S/S	66/11	0		0	0	0	0				Yet to be awarded.
12	(Sikkim) Pelling (Extn.) S/S	66/11	0		0	0	0	0				
13	(Sikkim) Rellichu (New) S/S	66/11	0		0	0	0	0				Yet to be awarded.
14	(Sikkim) Richenpong (New) S/S	66/11	0		0	0	0	0				Yet to be awarded.
15	(Sikkim) Rohthak S/S	66/11	0		0	0	0	0				Yet to be awarded.
16	(Sikkim) Rorathang (New) S/S	66/11	0			0	0	0		MAY-19	MAY-19	
17	(Sikkim) Sichey (Extn.) S/S	66/11	0		0	0	0	0				Yet to be awarded.
18	(Sikkim) Sombaria (New) S/S	66/11	0		0	0	0	0				Yet to be awarded.
19	(Sikkim) Tadong (Extn.) S/S	66/11	0		0	0	0	0				Yet to be awarded.
20	(Sikkim) Temi (New) S/S	66/11	0			0	0	0		MAY-19	MAY-19	
21	(Sikkim) Namchi (Old) (Extn.) S/S	66	0		0	0	0	0				Yet to be awarded.
22	(J&K) Drass S/S	220/66	4x16.67		100	40	80	0			MAY-17	Award placed. Work under progress.
23	(J&K) Kargil S/S	220/66	7x16.67		0	0	0	0			MAY-17	land yet to be handed over by Distt. Administration.
24	(J&K) Khalsti S/S	220/66	4x16.67		100	55	80	0			SEP-17	Work under progress.
25	(J&K) Leh S/S	220/66	7x16.67		100	60	80	0			JUN-17	Work under progress.
26	(Assam) Amingaon (GIS)	220/132	2x160			0	0	0		MAR-19		Land identified,Price negotiation underway.
27	(Assam) Behiating (New Dibrugarh)	220/132	2x100		100	0	0	0			MAR-19	
28	(Assam) Samaguri (Aug.) (2x160-2x50)	220/132	220		100	0	0	0			MAR-19	
29	(MAGHALAYA) Mawngap (GIS) (Upgradation)	220/132	2x160		100	0	0	0		APR-19	APR-19	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
30	(MAGHALAYA) New Shillong (GIS)	220/132	2x160		100	0	0	0		APR-19	APR-19	
31	(Nagaland) Kohima (New) S/S	220/132	0		0	0	0	0				
32	(Sikkim) Legship Pool (New) S/S	220/132	0			0	0	0		MAY-19	MAY-19	
33	(Assam) Rangia (Extn.)	220	0		100	0	0	0			NOV-18	
34	(Assam) Tinsukia (Extn.)	220	0		100	0	0	0			NOV-18	
35	(MAGHALAYA) Byrnihat (Killing) AIS Substation Extension	220	0		100	0	0	0		APR-19	APR-19	
36	(Nagaland) Mokokchung (PG) (Extn.) S/S	220	0		0	0	0	0				
37	(Sikkim) New Mellin (PG) GIS S/S (Extn.)	220	0		0	0	0	0				Yet to be awarded.
38	(Sikkim) Chungthang (New) S/S	132/66/11	0		0	0	0	0				Yet to be acquire.
39	(Sikkim) Samardong (New) S/S	132/66/11	0		0	0	0	0				Yet to be awarded.
40	(Sikkim) Singhik (New) S/s	132/66/11	0		0	0	0	0				Yet to be awarded.
41	(Sikkim) Namchi (New) S/S	132/66	0		0	0	0	0				Yet to awarded.
42	(Sikkim) Parbing (New) S/S	132/66	0		0	0	0	0				Yet to be awarded.
43	(Sikkim) Dikchu pool (new) S/S	132/33/11	0			0	0	0		MAY-19	MAY-19	
44	(Tripura) Dharmanagar (Extn.) S/S	132/33/11	0		100	0	0	0			NOV-19	
45	(Tripura) Rokhia (Extn.) S/S	132/33/11	0		100	0	0	0			NOV-19	
46	(Arunachal Pradesh) Bameng S/S	132/33	15		0	0	0	0		MAY-18		Yet to be awarded.
47	(Arunachal Pradesh) Banderdewa S/S	132/33	63		0	0	0	0			AUG-19	
48	(Arunachal Pradesh) Basar S/S	132/33	15		0	0	0	0				Yet to be awarded.
49	(Arunachal Pradesh) Changlang S/S	132/33	15		0	0	0	0			OCT-19	land acquisition under progress
50	(Arunachal Pradesh) Dambuk S/S	132/33	15		0	0	0	0				Yet to be awarded.
51	(Arunachal Pradesh) Daporijo (Aug.)	132/33	15		0	0	0	0				Yet to be awarded.
52	(Arunachal Pradesh) Daporijo (Extn.) S/S	132/33	0		0	0	0	0				Yet to be awarded.
53	(Arunachal Pradesh) Gerukhamukh S/S	132/33	15		0	0	0	0				Yet to be awarded.
54	(Arunachal Pradesh) Halaipani S/S	132/33	15		0	0	0	0				Yet to be awarded.
55	(Arunachal Pradesh) Holongi S/S	132/33	20		0	0	0	0			AUG-19	
56	(Arunachal Pradesh) Jairampur S/S	132/33	0		0	0	0	0			OCT-19	land acquisition under progress
57	(Arunachal Pradesh) Kambang S/S	132/33	15		0	0	0	0				Yet to be awarded.
58	(Arunachal Pradesh) Khonsa S/S	132/33	15		0	0	0	0			OCT-19	land acquisition under progress

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
59	(Arunachal Pradesh) Koloriang S/S	132/33	15		0	0	0	0				Yet to be awarded.
60	(Arunachal Pradesh) Likabali S/S	132/33	15		100	0	0	0		MAY-19	MAY-19	
61	(Arunachal Pradesh) Miao S/S	132/33	15		0	0	0	0			OCT-19	land acquisition under progress
62	(Arunachal Pradesh) Naharlagun S/S	132/33	63		0	0	0	0			AUG-19	
63	(Arunachal Pradesh) Niglok S/S	132/33	63		100	5	0	0		MAY-18	MAY-18	
64	(Arunachal Pradesh) Palin S/S	132/33	15		0	0	0	0				Yet to be awarded.
65	(Arunachal Pradesh) Pasighat (New) (Napit)	132/33	20		100	0	0	0		MAY-18	MAY-18	
66	(Arunachal Pradesh) Rilo S/S	132/33	15			0	0	0		MAY-18	MAY-18	
67	(Arunachal Pradesh) Sagali S/S	132/33	15		0	0	0	0			AUG-19	Yet to acquire
68	(Arunachal Pradesh) Seijosa S/S	132/33	15			0	0	0		MAY-18	MAY-18	land not yet finalized due to forest clearance issue.
69	(Arunachal Pradesh) Seppa S/S	132/33	15			0	0	0		MAY-18	MAY-18	
70	(Arunachal Pradesh) Yingkiong S/S	132/33	15		0	0	0	0				Yet to be awarded.
71	(Arunachal Pradesh) Ziro (New) S/S	132/33	15		0	0	0	0				Yet to be awarded.
72	(Assam) Chapakhowa (New) S/S	132/33	4x8.33		100	0	0	0			MAR-19	
73	(Assam) Dhaligaon (Aug.) (2x50-2x25)	132/33	50		100	0	0	0			MAR-19	
74	(Assam) Guwahati Medical College (GIS)	132/33	2x50		100	0	0	0		MAR-19	MAR-19	
75	(Assam) Hazo (New) S/S	132/33	2x31.5		0	0	0	0				Land identified and is under finalization
76	(Assam) Paltan Bazar (GIS)	132/33	2x50		100	0	0	0		MAR-19	MAR-19	
77	(Assam) Samaguri (Aug.) (1x40-1x16)	132/33	25		100	0	0	0			MAR-19	
78	(Assam) Sarupathar (new) S/S	132/33	2x25		0	0	0	0			MAR-19	
79	(Assam) Silapathar (New) S/S	132/33	2x31.5		100	0	0	0			MAR-19	
80	(Assam) Tangla (New) S/S	132/33	2x31.5		100	0	0	0				
81	(Assam) Teok S/S	132/33	2x31.5		100	0	0	0			MAR-19	
82	(Assam) Tezpur (New) S/S	132/33	2x50		100	0	0	0			MAR-19	
83	(MAGHALAYA) Mynkre S/S	132/33	2x50		100	0	0	0			APR-19	
84	(MAGHALAYA) New Shillong (GIS)	132/33	2x50		0	0	0	0		APR-19		
85	(MAGHALAYA) Phulbari S/s	132/33	2x50		100	0	0	0			APR-19	
86	(Manipur) Gamphajol (new) S/S	132/33	40		0	0	0	0				Yet to be awarded.
87	(Manipur) Jiribam (Aug.) (2nd Trans.)	132/33	20		0	0	0	0				Yet to be awarded.
88	(Manipur) Kongba (3rd Addl.)	132/33	20		0	0	0	0				Yet to be awarded.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
89	(Manipur) Kongba (Extn.) S/S	132/33	0		0	0	0	0				
90	(Manipur) Ningthoukhong 2nd (Aug.)	132/33	20		0	0	0	0				
91	(Manipur) Tamenglong (New) S/S	132/33	0		0	0	0	0				Yet to be awarded.
92	(Manipur) Thoubal (Extn.) S/S	132/33	0		0	0	0	0				Yet to be awarded.
93	(Manipur) Ukhrul (Aug.) S/S	132/33	0		0	0	0	0				Yet to be awarded.
94	(Mizoram) Lunglei (Aug.) (2x25-2x12.5)	132/33	25		0	0	0	0				
95	(Mizoram) Lungsan S/S	132/33	25		0	0	0	0				
96	(Mizoram) Marpara (new) S/S	132/33	0		0	0	0	0				
97	(Mizoram) W. Phaileng (New) S/S	132/33	26		0	0	0	0				
98	(Nagaland) Longleng S/s	132/33	20		0	0	0	0				
99	(Nagaland) Longnak (Mongkolemba Junction) S/S	132/33	2x25		0	0	0	0				
100	(Nagaland) Pfutsero (New) S/S	132/33	2x25		0	0	0	0				
101	(Nagaland) Secretariat Complex Kohima (New) S/S	132/33	2x25		0	0	0	0				
102	(Nagaland) Zunheboto (New) S/S	132/33	2x25		0	0	0	0				
103	(Tripura) Amarpur (new) S/S	132/33	2x31.5		100	0	0	0			NOV-19	
104	(Tripura) Ambassa (Aug.) S/S	132/33	31.5		100	0	0	0			NOV-19	
105	(Tripura) Bagafa (New) S/S	132/33	2x50		0	0	0	0				
106	(Tripura) Belonia (New) S/S	132/33	2x50		100	0	0	0			NOV-19	
107	(Tripura) Dhalabil (Khowai) (Aug.) S/S	132/33	2x31.5		100	0	0	0			NOV-19	
108	(Tripura) Gokulnagar (New) S/S	132/33	2x50		100	0	0	0			NOV-19	
109	(Tripura) Jirania (Aug.) (1x31.5 - 1x10)	132/33	23		100	0	0	0			NOV-19	
110	(Tripura) Kailasahar S/S	132/33	2x50		100	0	0	0			NOV-19	
111	(Tripura) Manu (new) S/S	132/33	2x50		100	0	0	0			NOV-19	
112	(Tripura) Mohonpur (Hezamara) (New) S/S	132/33	2x31.5		100	0	0	0			NOV-19	
113	(Tripura) Rabindra Nagar Plus	132/33	2x50		100	0	0	0			NOV-19	
114	(Tripura) Sabroom (New) S/S	132/33	2x31.5		100	0	0	0			NOV-19	
115	(Tripura) Satchand (New) S/S	132/33	2x31.5		100	0	0	0			NOV-19	
116	(Tripura) Udaipur (Aug.) S/S	132/33	2x50		100	0	0	0			NOV-19	
117	(Arunachal Pradeesh) Khupi (Extn.) S/S	132	0		100	0	0	0		MAY-18	MAY-18	
118	(Arunachal Pradesh) Along (Extn.) S/S	132	0		0	0	0	0				Yet to be awarded.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
119	(Arunachal Pradesh) Chimpu (Itanagar) (Extn.)	132	0		0	0	0	0			AUG-19	
120	(Arunachal Pradesh) Deomali (Extn.) S/S	132	0		0	0	0	0			OCT-19	land available
121	(Arunachal Pradesh) Namsai (PG) (Extn.) S/S	132	0		0	0	0	0			OCT-19	land available
122	(Arunachal Pradesh) Pasighat Old (Extn.)	132	0			0	0	0		MAY-18	MAY-18	acquisition under process
123	(Arunachal Pradesh) Roing (Extn.) S/S	132	0		0	0	0	0				Yet to be awarded.
124	(Arunachal Pradesh) Tezu (Extn.) S/S	132	0		0	0	0	0				Yet to be awarded.
125	(Arunachal Pradesh) Zero (Extn.)	132	0		0	0	0	0				Yet to be awarded.
126	(Assam) Dhemaji (Extn.)	132	0		100	0	0	0			DEC-18	
127	(Assam) Kahalipara (Extn.)	132	0		100	0	0	0			DEC-18	
128	(Assam) Kamakhya S/S (Extn.)	132	0		100	0	0	0		MAR-19	MAR-19	
129	(Assam) Rupai (Extn.)	132	0		100	0	0	0			DEC-18	
130	(Assam) Sonabali (Extn.)	132	0		100	0	0	0			NOV-18	
131	(MAGHALAYA) Ampati (Extn.) S/S	132	0		100	0	0	0			OCT-18	
132	(Manipur) Imphal (PG) (Extn.) S/S	132	0		0	0	0	0				Yet to be awarded.
133	(Manipur) Kakching (Extn.) S/S	132	0		0	0	0	0				Yet to be awarded.
134	(Manipur) Ningthoukhong (Extn.) S/S	132	0		0	0	0	0				Yet to be awarded.
135	(Manipur) Rengpang (Extn.) S/S	132	20		0	0	0	0				
136	(Manipur) Yaingangpokpi (Extn.) S/S	132	0		0	0	0	0				Yet to be awarded.
137	(Nagaland) Mokokchung (State) (Extn.) S/S	132	0		0	0	0	0				
138	(Nagaland) Tuensang (Extn.) S/S	132	0		0	0	0	0				
139	(Nagaland) Wokha (Extn.) S/S	132	25		0	0	0	0				
140	(Sikkim) Rangpo (PG) (Extn.) S/S	132	0		0	0	0	0				Yet to be awarded.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)

1	Alipurduar and Agra (Extn) HVDC S/S (Pole -4)	800	1500		100	100	100	100	1500		SEP-17	Commissioned 09/2017.
2	Bay Extn. Kurukshetra HVDC (GIS) S/S	800	0		100	100	100	100			DEC-16	Bay commissioned.
3	Champa and Kurukshetra HVDC S/S (Pole - II)	800	1500		100	100	100	100	1500	JUL-15	JUN-17	Pole-I alongwith HVDC line commissioned 03/17 and Pole-II Commissioned 06/17
4	Champa & Kurukshetra HVDC S/S (Addl.) (Pole-3&4)	800	3000		100	75	45	15			JUN-18	Work under progress.
5	Agra S/S	765/400	500					0			JUL-17	
6	Ajmer S/S	765/400	2x1500		100	98	98	96		MAR-18	DEC-17	Work under progress.
7	Aligarh Switching Stn. (GIS)	765/400	0		100	55	30	10		APR-18	APR-18	Award placed in Oct'15. Work under progress.
8	Angul S/S (Bus Arrangment)	765/400	2x1500		0	0	0	0				Scpoe deleted.
9	Banaskanta S/S	765/400	2x1500		100	85	75	45		APR-18	JUL-18	Award placed in Sep'15. Work under progress.
10	Bay Dharajaygarh S/S	765/400	0		100	99	96	96			DEC-17	Work under progress. Completion matching with line.
11	Bay extn. Ajmer S/S	765/400	0		100	70	50	30		APR-18	APR-18	work under progress. Completion matching with associated line.
12	Bay Extn. Angul S/s	765/400	0		100	100	100	100			JAN-17	Bay commissioned in Jan'17.
13	Bay Extn. Angul S/S	765/400	0		100	95	92	87		DEC-15	DEC-17	Engg. supply, civil works & erection under progress. Completion matching with line.
14	Bay Extn. Aurangabad S/S	765/400	0		100	95	99	95			DEC-17	work under progress.
15	Bay Extn. Banaskantha S/S	765/400	0		100	5	0	0			JUL-18	Award placed in Mar'16. Engg. in progress.
16	Bay Extn. Bhiwani S/S	765/400	0		100	100	100	100			OCT-16	Bay commissioned.
17	Bay Extn. Fatehpur S/S	765/400	0		100	0	0	0			DEC-18	Award placed in Mar'17. Engg. in progress..
18	Bay Extn. Gwalior S/S	765/400	0		100	0	0	0			APR-18	Award under progress.
19	Bay Extn. Hyderabad S/S	765/400	0		100	90	95	75		JUL-17	DEC-17	Work under progress.
20	Bay Extn. Jabalpur (Gadarwara-A)	765/400	0		100	95	95	75			MAY-17	Work under progress.
21	Bay Extn. Jabalpur PS	765/400	0		100	95	95	75			MAY-17	Work under progress.
22	Bay Extn. Jaipur S/S	765/400	0		100	85	80	70			AUG-17	Work under progress.
23	Bay Extn. Raipur Pooling Station	765/400	0		100	95	95	95			DEC-16	Work under progress. Matching with line.
24	Bay Extn. Salem Pooling Station	765/400	0		0	0	0	0				
25	Bay Extn. Wardha S/S	765/400	0		100	100	100	100		MAR-17	MAR-17	Commissioned in Mar'17.
26	Bhadla S/S	765/400	3x1500		100	45	10	0		JAN-19	JAN-19	Award Placed in Aug'16. Work under progress.
27	Bhiwani (Addl.)S/S	765/400	333		100	100	100	100			AUG-15	Commissioned in Aug'15.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
28	Bhuj Pooling Station	765/400	2x1500		100	70	60	15		JUL-18	JUL-18	Award placed in Mar'16. Work under progress.
29	Bikaner S/S	765/400	2x1500		100	42	15	0		MAY-19	MAY-19	Work under progress. Unauthorised mining affect site progress. State/Distt. admn. help required.
30	Chilakaluripeta S/S (PSITL - TBCB)	765/400	3500		100	27	20	15		APR-19	APR-19	Award placed in Dec'16. Work under progress.
31	Chittorgarh S/S	765/400	2x1500		100	98	98	96		MAR-18	DEC-17	Work under progress.
32	Cuddapah S/s	765/400	2x1500		100	70	65	45		JUL-18	JUL-18	Work under under progress. Efforts being made for priority 400KV portion matching Hindupur Wind Gen. (expected in Dec'17).
33	Extn at Bilaspur PS (765kV bay and 240 MVAR 765kV Switchable line reactor)	765/400	0							MAR-19		
34	Extn. Aurangabad (PG)	765/400	0		100	100	100	100		MAR-16	SEP-15	Commissioned in Sep'15.
35	Extn. Banaskantha S/S	765/400	0		100	0	0	0		JUL-18	JUL-18	Award placed in Mar'16.
36	Extn. Chittorgarh S/S	765/400	0		100	55	50	35		APR-18	APR-18	Work under progress.
37	Extn. Dharamjaigarh S/S	765/400	0		100	99	95	95		NOV-18	JUN-17	Award placed in Aug'13. Work under progress.
38	Extn. Gaya S/S	765/400	0		100	0	0	0			SEP-19	Award under placed in Mar'17.
39	Extn. Jabalpur (vindhyachal) Pooling Station	765/400	0		100	40	35	5			JUN-18	Award placed in Apr'16. Work under progress.
40	Extn. Jharsaguda (Sundergarh) Pooling Station	765/400	0		100	0	0	0			MAR-19	Award placed in Mar'17.
41	Extn. Jharsuguda S/S	765/400	0		100	95	92	87		DEC-15	DEC-17	Works under progress. Completion matching with line.
42	Extn. Kanpur (GIS)	765/400	0		100	100	85	90		OCT-17	MAR-17	Award placed in Feb'14. Work under progress.
43	Extn Kanpur S/S	765/400	0		100	100	100	100		MAY-17	MAR-17	Bay commissioned.
44	Extn. Lucknow S/S	765/400	0		100	100	100	100		MAY-17	MAR-15	Commissioned.
45	Extn. Meerut S/S	765/400	0		100	100	100	100		MAR-15	MAY-15	Commissioned in May'15.
46	Extn. Moga S/S	765/400	0		100	100	100	100		MAY-19	MAY-15	Commissioned in May'15.
47	Extn. Patna S/S	765/400	0		100	0	0	0			JUN-19	Award placed in Mar'17. Engg. in progress.
48	Extn. Ranchi S/S	765/400	0		100	94	92	84		MAR-17	MAY-17	Work under progress.
49	Extn. Solapur (PG)	765/400	0		100	100	100	100		MAR-16	SEP-15	Commissioned in Sep'15.
50	Extn. Solapur S/S	765/400	0		100	20	5	0		JAN-18	JAN-18	Award placed in Apr'16. Work under progress.
51	Extn. Tuticorin S/S	765/400	0		100	85	90	60		SEP-14	DEC-16	Work under progress.
52	Extn. Varanasi S/S	765/400	0		100	100	100	100		MAY-15	MAR-16	Commissioned in Mar'16.
53	Extn. vindhyachal (Jabalpur) Pooing Station	765/400	0		100	45	40	0			JUN-18	Award placed in Apr'16. Work under progress.
54	Gaya (ICT) S/S	765/400	500		100	100	0	0			FEB-18	ICT expected to be dispatched by Feb'18.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
55	Hyderabad (Maheshwaram) (GIS) S/S - (ICT-I)	765/400	1x1500		100	100	100	100	1500	MAR-18	JUL-17	Commissioned 07/2017.
56	Hyderabad (Maheshwaram) (GIS) S/S - (ICT-II)	765/400	1x1500		100	100	100	100	1500		SEP-17	Commissioned 09/2017.
57	Jeerat (New) S/s (PM-JTL -TBCB)	765/400	2x1500		0	0	0	0		JUL-20	JUL-20	Award placed in Sep'17.
58	Jharsuguda (Sundargarh) S/S	765/400	2x1500		100	40	35	20		MAY-17	APR-19	Supply, civil work & erection under progress. 400KV portion targetted for commissioning in earlier.
59	Jharsuguda Pooling Station	765/400	2x1500		100	100	100	100		JUN-15		Commissioned in Jan'16.
60	Jhatikara S/S	765/400	500									
61	Kudgi (GIS) S/S	765/400	0		100	100	100	100		DEC-15	DEC-15	Commissioned in Dec'15.
62	Medinipur S/s (PM-JTL -TBCB)	765/400	2x1500		0	0	0	0		JUL-20	JUL-20	Award placed in Sep'17.
63	Meerut (Aug.)	765/400	1500		100	90	75	50		MAR-18	JUN-18	Work under progress.
64	Nellore	765/400	3000		0	0	0	0		MAR-17	JUN-19	Extn. at Nellore- Award placed in Mar'17. Engg. in progress.
65	Nizamabad s/s (ICT-II)	765/400	1500		100	100	100	100	1500		APR-17	Commissioned 04/2017
66	Orai S/S	765/400	2x1000		100	85	95	75		APR-18	MAR-18	Work under progress.
67	Padghe S/S	765/400	2x1500		100	95	95	95		DEC-17	DEC-17	Supply, civil works and erection under progress. Completion matching with line.
68	Parli (New) S/s (PPTL -TBCB)	765/400	2x1500		100	80	55	22		JAN-18	JAN-18	Work under progress.
69	Sasaram (2nd Trf.) S/S	765/400	1500		0	0	0	0			MAR-14	
70	Srikakulam S/S	765/400	2x1500		100	98	98	98		JUN-15	DEC-17	765KV Bay commissioned in Jan'17 matching with associated line. ICT's ready. Commissioning matching with Gen. / down-stream line.
71	Tehri PS (GIS)	765/400	4x800		100	75	40	0		MAR-18	JUN-18	Award placed in Mar'15. Engg., civil work & supply under progress.
72	Vindhyachal Pooling Station	765/400	1500		100	100	100	100	1500	JUL-17	JUL-17	Commissioned 07/2017.
73	Warora PS (PWTL-TBCB)	765/400	2x1500		100	95	95	80		NOV-17	NOV-17	Award placed in Apr'16. Work under progress.
74	Aligarh (PG) 765kV GIS (creation of 400kV Level)	765	2x1500		100	85	90	80		JUN-19	APR-18	Work under progress.
75	Bay Extn. Tuticorin PS	400/230	0		100	75	60	50			MAY-18	Work under progress.
76	Extn at Arasur S/s	400/230	500		100	18	0	0		APR-19	APR-19	Work under progress.
77	Extn at Karaikudi s/s	400/230	500		100	23	0	0		APR-19	APR-19	Work under progress.
78	Extn at Pondicherry S/s	400/230	500		100	12	0	0		APR-19	APR-19	Work under progress.
79	Extn at Tirunelveli S/s	400/230	500		100	10	0	0		APR-19	APR-19	Work under progress.
80	Agra (Extn.) s/s	400/220	315		100	100	100	100	315	JUL-17	JUN-17	Commissioned 06/17.
81	Alipurduar HVDC S/S	400/220	630		100	100	100	100	630	JUN-17	MAR-17	Both ICT's commissioned in Mar'17

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
82	Aurangabad (Extn.)	400/220	630		100	98	100	98	630	OCT-12	FEB-18	Sub station commisisoned alongwith both ICT's in Jan'14. Balance works under progress. Commissioned matching with line.
83	Ballabgharh S/S (Replacement of ICT-III and ICT-IV) ((500-315)	400/220	370		100	100	100	100	370	SEP-17	JUN-17	ICT-I & II commissioned 02/16 & 09/16 and ICT-III and IV commissioned 06/17.
84	Bay Barh (Switchyard)	400/220	0		100	100	100	100			JUN-15	Commissioned in Jun'15.
85	Bay Extn Alipurduar s/s	400/220	0		100	99	99	99		JAN-18	JAN-18	Bays available/ ready. Commissioning matching with line.
86	Bay Extn. Allahabad S/S	400/220	0		100	100	98	95			FEB-18	Work under progress.
87	Bay Extn. Amritsar S/S	400/220	0								SEP-16	
88	Bay Extn. Aurangabad S/S	400/220	0		100	60	50	15			SEP-17	Work under progress.
89	Bay Extn. Bagpat S/S	400/220	0		100	100	100	100		NOV-11	NOV-16	Bay commissioned in March 2017.
90	Bay Extn. Bhinamal S/S	400/220	0		100	100	100	100			APR-17	Bay commissioned in April 2017.
91	Bay extn. Bidadi (GIS)	400/220	0		100	100	100	100		DEC-15	SEP-16	Bay commissioned.
92	Bay Extn. Biharshariff	400/220	0		100	80	75	55			JUN-17	Work under progress.
93	Bay Extn. Biharshariff S/S	400/220	0		100	100	100	97			SEP-17	work under progress.Works on halt due to non-availability of S/D. Now work under progress.
94	Bay Extn. Biswanath Chariyali S/S	400/220	0		100	15	0	0		FEB-13	DEC-17	Completion matching with line (Line work almost stalled due to agitation against big dam)/delay in Generation. Gen. schedule uncertain.
95	Bay Extn. Boisar S/S	400/220	0		100	100	100	100			OCT-16	Bay commissioned.
96	Bay Extn. Champa S/S	400/220	0		100	90	88	80			MAY-17	Work under progress. Completion matching with line.
97	Bay extn. Deharadun S/S	400/220	0		100	100	99	99		SEP-17	JUN-17	Bay ready. Commissioning matching with line.
98	Bay Extn. Dehar S/S	400/220	0		100	90	80	76		SEP-17	SEP-17	One reactor commissioned & Transformer in Jan'17 Balance work under progress. Completion expected by Sep'17.
99	Bay Extn. Dharmapuri S/S	400/220	0		100	99	99	98			DEC-17	Work under progress. Completion matching with line.
100	Bay Extn. Dichpally S/S	400/220	0		100	10	100	100		MAR-17	MAR-17	Commissioned in Mar'17.
101	Bay extn. Dubri (Mendhasal) S/S	400/220	0		100	100	100	100				Bay commissioned in Aug'15.
102	Bay Extn. Farakka S/S	400/220	0		100	100	100	100			MAR-17	Bay commissioned in Mar'17.
103	Bay Extn. Gokarna S/S	400/220	0		100	100	100	100		MAR-17	MAR-17	Bay commissioned in Mar'17.
104	Bay Extn. Gooty S/S	400/220	0		100	100	100	100			JUL-17	Bay commissioned.
105	Bay Extn. Gwalior S/S	400/220	0		100	8	2	0		APR-18	SEP-17	Work under progress.
106	Bay Extn. Indore (Khandwa) S/S	400/220	0		100	100	100	99		JUN-17	JUN-17	Completion matching with line.
107	Bay Extn Jind S/S	400/220	0							MAR-18		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
108	Bay Extn. Kaithal S/S	400/220	0		100	100	100	100		MAR-17	AUG-17	Bay commissioned .
109	Bay extn. Kishanpur S/S	400/220	0		100	97	96	90		JUN-17	JUN-17	Works under progress.
110	Bay extn. Kishenpur S/S	400/220	0		100	100	99	99		SEP-17	JUN-17	Commissioning matching with line.
111	Bay extn. Kota S/S	400/220	0		100	100	100	100		NOV-17	JUN-17	Commissioning matching with line.
112	Bay Extn. Kota S/S	400/220	0		100	70	50	35		SEP-17	NOV-17	Award placed in Aug'15. Work under progress.
113	Bay Extn. Kota S/S (PG)	400/220	0		100	100	100	100		MAR-16	JUN-17	Work completed. Commissioning matching with line.
114	Bay Extn. Koteswar S/S	400/220	0		100	100	100	99			SEP-17	Balance work under progress.
115	Bay Extn. Kurukshetra S/S	400/220	0		100	45	43	25		MAR-18	MAR-18	Work under progress.
116	Bay Extn. Madhugiri S/S	400/220	0		100	60	40	30			MAY-17	Award placed in Dec'14. Work under progress.
117	Bay Extn. Madhugiri S/S (Salem-I)	400/220	0		100	85	95	70			JUN-17	Work under progress. Completion matching with line
118	Bay Extn. Malerkotal (GIS) S/S	400/220	0		100	100	100	100			SEP-16	Bay commissioned in Dec'16.
119	Bay Extn. Nagapatnam (PS) S/S	400/220	0		100	100	100	100		JUL-15	SEP-16	Bay commissioned in Oct'16.
120	Bay extn. Navsari S/S	400/220	0		100	100	100	100		APR-17	MAY-17	Bay completed. Commissioning matching with line.
121	Bay Extn. Nellor S/S	400/220	0		100	100	100	100			JUL-17	Bay commissioned.
122	Bay Extn. Orai S/s	400/220	0		100	0	0	0		APR-18	APR-18	Award placed in Oct'15. Engg. in progress.
123	Bay Extn. Padhe S/S	400/220	0		100	75	60	20			DEC-17	Engg., civil work & supply under progress. MSETCL S/S at Kudus delayed due to termination of main contract and re-tendered. Critical
124	Bay extn. Purulia S/S	400/220	0		100	94	92	84		MAR-17	MAY-17	Purulia bay to be executed by West Bengal on deposit work basis. Bay at Purulia to be constructed in New S/S at Purulia (WBSETCL) due to space constraint. Interim arrangement to be made accordingly by WBSETCL.
125	Bay Extn. Rajgarh S/S	400/220	0		100	100	100	100			SEP-16	Bay commissioned in Oct'16.
126	Bay Extn. Salem S/S	400/220	0		100	100	100	100			DEC-16	Bay commissioned in Oct'16.
127	Bay Extn. Sasaram S/S	400/220	0		100	90	78	55			DEC-17	work under progress.
128	Bay Extn. Satna S/S	400/220	0		100	60	50	15			SEP-17	Award placed in Jun'15. work under progress.
129	Bay Extn. Sholapur S/S	400/220	0		100	60	50	20			SEP-17	Award placed in Jun'15. Work under progress.
130	Bay Extn. Singrauli S/s	400/220	0		100	75	85	40		FEB-18	FEB-18	work under progress.
131	Bay Extn. Somanahalli S/S	400/220	0		100	98	98	98			DEC-17	Work almost completed, completion matching with line.
132	Bay extn. Sonapat S/S	400/220	0		100	100	100	100		JUL-17	DEC-16	Bay commissioned in Dec'16
133	Bay Extn. Trissur S/S	400/220	0		100	100	100	100			MAR-17	Bay commissioned in Mar'17.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
134	Bay extn. Vapi S/S	400/220	0		100	100	100	100		APR-17	MAY-17	Bay completed. Commissioning matching with line.
135	Bay Extn. Vijayawada S/S	400/220	0		0	0	0	0				
136	Bay Extn. Wagoora S/S	400/220	0		100	25	20	0		MAR-18	MAR-18	Work under progress.
137	Bay Extn. Yelahanka (GIS)	400/220	0		100	0	0	0			JUL-17	After resolution of ROW issue of LILO line at Yelahanka S/stn.
138	Bays extension at Satenapalli (Narasaraopeta) S/s - (PSITL- TBCB)	400/220	0		100	1	0	0		APR-19	APR-19	Award placed in Dec'16. Work under progress..
139	Betul (GIS) S/S	400/220	630		100	100	100	100	630	JUL-17	JUL-17	Commissioned 07/2017.
140	Bhadla S/S	400/220	1500		100	45	10	0		JAN-19	JAN-19	Work under progress.
141	Bhuj Pooling Station	400/220	2x500		100	70	60	15		JUL-18	JUL-18	Award placed in Mar'16. Work under progress.
142	Bongaigaon (2nd ICT) S/s.	400/220	315		100	50	45	40		DEC-17	DEC-17	Award placed in Nov'15. Work under progress.
143	Cuddapah (Extn.)	400/220	500		100	72	62	57		FEB-17	MAR-18	Work under progress. Transformer supply delayed due to failure in testing.
144	Daltonganj	400/220	2x315		100	80	80	30		DEC-17	DEC-17	Award placed in May'16 after re-tendering. Supply, civil works & erection under progress.Due to delay in handing over land, M/s Alstom not agree to take up the work. Down stream network also delayed by JSTCL.
145	Dwarka -I (GIS) S/S	400/220	2000		100	40	10	0		SEP-18	SEP-18	Award placed in Dec'16. Land acquired in Aug'16. Engg., supply and civil work under progress.
146	Extn. Ajmer S/S	400/220	0		0	0	0	0		APR-18		
147	Extn at Boisar S/s (4th ICT)	400/220	500		100	10	0	0		SEP-19	SEP-19	Work under progress.
148	Extn at Deharadun s/s	400/220	0							SEP-17		
149	Extn at Dehgam s/s (3rd ICT)	400/220	500		100	10	0	0		SEP-19	SEP-19	Work under progress.
150	Extn at Durgapur S/s (3rd ICT)	400/220	1x315		100	0	0	0		JUN-19	JUN-19	Award placed in Mar'17. Engg. in progress.
151	Extn at Gaya s/s	400/220	500		100	0	0	0		JUN-19	JUN-19	Award under progress.
152	Extn at Jeypore s/s	400/220	630		100	0	0	0		JUN-19	JUN-19	Award placed in Mar'17. Engg. in progress.
153	Extn at Kala S/s (3rd ICT)	400/220	500		100	15	0	0		SEP-19	SEP-19	Work under progress.
154	Extn at Khandwa S/s (3rd ICT)	400/220	500		100	10	0	0		SEP-19	SEP-19	Work under progress.
155	Extn at Kozhikode S/s	400/220	500		100	28	0	0		APR-19	APR-19	Work under progress.
156	Extn at New Siliguri s/s (3rd ICT)	400/220	315		100	0	0	0		JUN-19	JUN-19	Award under progress.
157	Extn at Rourkela S/s	400/220	630		100	5	0	0		JUN-19	JUN-19	Award place in Mar'17. Work under progress.
158	Extn. at Sikar S/S	400/220	500		100	97	92	80		JAN-18	JAN-18	Supply & civil work under progress. Issue needs to be take up with State for construction of 220KV line. RRVPNL yet to start construction work for down stream.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
159	Extn. at Tumkur (Pavagada) PS s/s	400/220	1000		100	5	0	0		JAN-19	JAN-19	Work under progress.
160	Extn. at Tumkur (Vasantnarsapur) S/s	400/220	500		100	5	0	0		JAN-19	JAN-19	Work under progress.
161	Extn. Bachau S/S	400/220	0		100	65	70	15			JUL-18	Award placed in Jan'16. work in progress.
162	Extn. Baharampur S/S	400/220	0		100	20	0	0			APR-18	Award placed in Aug'16. work under progress.
163	Extn. Bina S/S	400/220	125		100	100	100	100		JUL-16		Commissioned in Feb'16.
164	Extn. Chaibasa S/S	400/220	63		100	100	100	100		MAR-17	MAY-16	Commissioned in May'16.(under TBCB rout).
165	Extn. Chittorgarh S/S	400/220	0		100	80	70	55			MAR-18	Deposit work by RVPNL. Work under progress.
166	Extn. Daltonganj S/S	400/220	2x160		100	60	60	50		NOV-17	NOV-17	Award placed in Jul'16. Work under progress.
167	extn. Dharmapuri (Salem New) S/S	400/220	0		100	99	99	98			DEC-17	work under progress.
168	Extn. Dulhasti S/S	400/220	0		0	0	0	0		NOV-14		
169	Extn. Farakka S/S	400/220	0		100	7	0	0			APR-18	Award placed in Aug'16. Work under progress.
170	Extn. Hindupur S/S	400/220	0		100	0	0	0		JUL-18	JUL-18	To be implementation by APTRANSCO.
171	Extn. Indore S/s	400/220	2x500		100	85	70	55		JUL-18	JUL-18	Award placed in Jan'16. work under progress.
172	Extn. Jaipur (Sourth) (RAPP)	400/220	0		100	85	80	70		NOV-17	AUG-17	Work under progress.
173	Extn. Jaipur (South) S/S	400/220	0		100	70	50	40			NOV-17	Award placed in Aug'15. Work under progress.
174	Extn. Jalandhar (Samba)	400/220	0		100	50	35	25		NOV-18	NOV-18	Work under progress.
175	Extn. Jeerat S/S (WBSETCL) (PM-JTL-TBCB)	400/220	0		100	5	0	0		JUL-20	APR-18	Award placed in Aug'16. Work under progress.
176	Extn. Kaithal S/S	400/220	0		100	100	100	100			OCT-16	Bat commissioned in Oct'16.
177	Extn. madhugiri (Salem II) S/S	400/220	0		0	0	0	0				
178	Extn. Madugiri S/S	400/220	500		100	100	100	100			MAR-18	Work completed. Matching with TBCB line.
179	Extn. NP Kunta S/s	400/220	500		100	60	40	25		NOV-17	NOV-17	Work under progress. Efforts being made for earlier completion in view of NP Kunta Gen.
180	Extn. NP Kunta S/S	400/220	0		100	50	40	0			JUL-18	Work under progress.
181	Extn. Parli Switching Station	400/220	0		100	25	5	0		JAN-18	FEB-18	Award placed in Apr'16. Work under progress.
182	Extn. Sagardighi S/S	400/220	0		100	10	0	0			APR-18	Award placed in Aug'16. work under progress.
183	Extn. Salem (Madhugiri II) S/S	400/220	0		0	0	0	0				
184	Extn. Samba (Jalandhar)	400/220	0		100	50	35	25			NOV-18	Award placed in Jan'16. Work under progress.
185	Extn. Sankhari S/S	400/220	0		100	25	10	0		APR-18	APR-18	Award placed in Sep'15. Work under progress.
186	Extn. Subhashgram S/S	400/220	0		100	0	0	0			APR-18	Award placed in Aug'16. Engg. in progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
187	Extn. Tuticoring Pooling Stn. (Kudukulom)	400/220	0		100	75	60	50		MAY-18	MAY-18	Work under progress.
188	Extn. Tuticorin Pooling Station	400/220	0		100	4	0	0		APR-17	APR-17	Award placed in Apr'15. Work under progress.
189	Extn. Vadodara S/S (GIS)	400/220	1000		100	100	100	100	1000	JUL-16	APR-17	Commissioned 03/2017 (Late Reported)
190	Extn. Vemagiri (PG) S/S	400/220	0		100	20	0	0		JUL-18	JUL-18	Award placed in May'16. Work under progress.
191	Extn. Yelahanka (GIS) S/S	400/220	0		100	10	0	0			JUL-17	Work under progress.
192	Farakka (Aug.) (500-315)	400/220	185		100	85	75	50			NOV-17	Supply, civil work & erection under progress. Shifting of ICT from Pusali under progress. However, ICT held up at bridge near Farakka. Permission to cross bridge refused by MoST, W.B. ICT temperailly stored at Durgapur. Scope proposal to be deleted from Scheme.
193	Gooty (Extn.)	400/220	500		100	80	60	57		FEB-17	MAR-18	Work under progress. Transformer supply delayed due to failure in testing.
194	Gurgaon (Exnt.)	400/220	500		100	100	100	96		FEB-18	DEC-17	Work under progress.
195	Gurgaon S/s 4th-ICT (Aug.) (under NRSS-XXXII)	400/220	500		100	100	100	100	500	JUL-17	JUL-17	Commissioned 07/2017.
196	Hamirpur (Extn.)	400/220	315		100	70	40	30		JUL-17	DEC-17	Work under progress. Down stream line delayed. Critical.
197	Itarsi S/S	400/220	500		100	100	100	100	500	JUL-17	JUL-17	Commissioned 07/2017.
198	Jamshedpur (Aug.) (500-315)	400/220	185		100	100	100	85			NOV-17	Work under progress.
199	Jauljivi (GIS) s/s	400/220	735		100	0	0	0		DEC-19	DEC-19	Award placed in Mar'17. Engg. in progress.
200	Kaithal s/s (Extn.)	400/220	315		100	100	100	100	315	JUL-17	OCT-17	Ready for Commissioning 10/2017.
201	Kala Amb S/S (PKATL-TBCB)	400/220	630		100	100	100	100	630	JUL-17	AUG-17	Commissioned 07/2017 (Late Reported).
202	Khammam (Extn.)	400/220	500		100	75	62	57		FEB-17	MAR-18	Works under progress. Transformer supply delayed due to failure in testing.
203	Kohlapur S/S (GIS)	400/220	0		100	100	100	100		APR-15	NOV-15	Commissioned in Nov'15.
204	Kotputli S/S	400/220	630		0	0	0	0				
205	Kurukshetra S/S	400/220	2x500		100	100	100	100	1000	JUN-15		Boths ICT's commissioned in Mar'17.
206	Mainpuri Extn.	400/220	500		100	100	100	100	500	JAN-18	AUG-17	Commissioned 08/2017.
207	Maithon S/S (Replacement of ICT-II) (500-315)	400/220	185		100	100	100	100	185		OCT-17	Commissioned 10/2017.
208	Mapusa (ICT) S/S	400/220	315		100	100	100	100				ICT commissioned in oct'13.
209	Misa (Aug.) S/S (Replacement 4x105 MVA by 2x500 MVA)	400/220	2x500		100	22	10	0			MAY-18	GIS portion award in Jun'16 & AIS portion in Jul'16. Work under progress.
210	Misa (Extn.) S/S	400/220	315		100	0	0	0			JUL-18	Award placed in Jul'16. Engg. in progress.
211	Narendra (Aug) (2x500-2x315)	400/220	370		100	80	70	70		FEB-17	OCT-17	Work under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
212	Navi Mumbai (GIS)	400/220	630		100	100	100	100		DEC-17	MAR-18	Sub station is ready. Commissioning matching with LILO line (under ROW) now planned to be completed using under ground cable. Cable trench work under progress. Severe ROW problem. Critical.Due to severe ROW portion at Navi-Mumbai end, Line was decided to be terminated at Kudus S/Stn. of MSETCL. Also 220KV down stream system (under MSETCL scope) delayed. Critical.
213	Parbati (PS)	400/220	630		100	98	98	96		SEP-17	NOV-17	Work under progress. MoP/CEA assistance required for implementation of down stream line by HPSEB.
214	Patna (Replacement of ICT-II) (500-315)	400/220	185		100	65	70	55	185		MAR-18	ICT-I commissioned in Sep'16 Balance work under progress. Transformer supply delayed due to failure in testing.
215	Pusali (Aug.) (500-315)	400/220	370		100	75	65	55	185		MAR-18	ICT-I commissioned in Mar'16. Balance work under progress. Transformer supply delayed due to failure in testing.
216	Rajarhat (GIS) S/S	400/220	2x500		100	90	95	85			MAR-18	Work under completion. However, work standstill due to severe ROW problem in last one month & protest by locals. Who are not allowing to enter in Rajarhat S/S.Land acquired in Feb'14.
217	Rajarhat (GIS) S/S	400/220	2x315		100	90	95	85		APR-16	MAR-18	Work under completion. However, work standstill due to severe ROW problem in last one month & protest by locals, who are not allowing to enter in Rajarhat S/S. Land acquired in Feb'14.
218	Rajghat S/S (GIS)	400/220	2000		100	0	0	0		JUN-19	JUN-19	Re-award under progress. Posission of land in Dec'16. Award terminated due to delay in land acquisition. Land under hold.
219	Rangpo S/S (GIS	400/220	16x105 +3x100		100	100	100	100		NOV-13		Commissioned.
220	Repl of 400/220kV Malda S/s (3x315-2x500)	400/220	1000		100	0	0	0		JUN-19	JUN-19	Award placed in Mar'17. Engg. in progress.
221	Rewa s/s	400/220	1x1500		100	95	85	80		OCT-17	DEC-17	Work under progress. Matching with Generation.
222	Satna s/s (Extn.)	400/220	500		100	100	100	100	500		OCT-17	Commissioned 10/2017.
223	Silchar (New) S/s	400/220	400		100	99	100	99			FEB-18	Major part of sub station charged progressively from Mar'12 to Oct'12. Balance Work under progress.
224	Silchar S/S (New)	400/220	200		100	30	25	20		DEC-12	JUL-18	Engg., supply, civil work & erection under progress. Spare ICT (200MVA) procured & available for use in Sep'17.
225	Solapur (Aug.)	400/220	315		100	100	100	100		OCT-15	OCT-15	ICT commissioned in Oct'15.
226	Somannm S/S	400/220	2x500		0	0	0	0				
227	SVA at 400/220 kV New Wanpoh S/S 300 MVAR/(-)200 MVAR	400/220	0		100	68	65	82		OCT-17	OCT-17	Work stopped due to disturbance in Kashmir since 07.08.16
228	SVC at 400/220 kV Kankroli s/s (+)600 MVAR/(-)400 MVAR	400/220	0		100	100	100	100			DEC-16	Commissioned in Dec'16

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
229	SVC at 400/220 kV Ludhiana S/S (+) 400 MVAR/(-)300 MVAR	400/220	0		100	100	100	100			NOV-16	Commissioned in Nov'16
230	Tirunelveli Pooling station (GIS)	400/220	2x500		100	97	60	55		MAR-18	MAR-18	Award placed in Apr'15. work under progress. To be match Generation.
231	Trichy (Extn.)	400/220	500		100	100	100	100	500	FEB-17	JUN-17	Commissioned 06/17.
232	Tughlakabad S/S (GIS)	400/220	2000		100	45	10	0		OCT-18	OCT-18	Award placed in Dec'16. Land acquired in Jul'16. Work under progress.
233	Tumkur (Pavagada) Pooling Station (ICT-I)	400/220	500		100	100	100	100	500	DEC-18	OCT-17	Ready for Commissioning 10/2017.
234	Tumkur (Pavagada) PS (ICT-II and III)	400/220	1000		100	70	85	50		DEC-18	DEC-18	Sub station alongwith ICT-I ready for commissioning in Oct'17. Balance work under progress.
235	Uttra (Pindiabil) S/S	400/220	630		100	100	100	100		MAR-16		Sub station completed in Jun'16. Commissioned in Jul'16.
236	Wanpon (Extn.) S/S	400/220	420		100	100	100	100			JUL-14	Commissioned.
237	Warangal (Extn.)	400/220	500		100	85	65	37		FEB-17	MAR-18	Work under progress. Transformer supply delayed due to failure in testing.
238	Yelahanka (GIS)	400/220	2x500		100	99	99	98		JUN-13	DEC-17	Completion matching with line.Uncertain.
239	Extn. of 2 nos. bays Imphal S/S	400/132	0		100	0	0	0			JUL-18	Award placed in Jul'16. Engg. in progress.
240	Extn. of 2nos. GIS bays at Silchar S/S	400/132	0		100	30	0	0			MAY-18	Award placed in Jul'16. Work under progress.
241	Imphal (3rd ICT)	400/132	200		100	10	5	0			JUL-18	Award placed in Jul'16. Work under progress.
242	Imphal S/S (upgradation)	400/132	2x315		100	50	25	2			MAY-18	Award placed in Jul'16. Work under progress. Efforts are being made to complete Silcher bay at Imphal early.
243	P.K. Bari s/s (NER II TL - TBCB)	400/132	630							JUL-20		
244	Surajmaninagar s/s (NER II TL - TBCB)	400/132	630							JUL-20		
245	Bays extension at Garividi s/s (PSITL-TBCB)	400	0							APR-19		
246	UT Chandigarh (GIS) s/s	220/66	2x160		100	10	0	0		FEB-19	FEB-19	Award placed in Mar'17. Civil work under progress.
247	Phursungi S/S	220/33	200		0	0	0	0				
248	Anuppur S/S	220/132	160									
249	Balipara S/S -ICT-I (Repl. 1x160-1x50)	220/132	110		100	100	100	100	110	DEC-17	SEP-17	Commissioned 09/2017.
250	Bay Extn. Amargarh S/s	220/132	0			0	0	0			JUL-17	Not in scope in POWERGRID.
251	Bay Extn. Kishanganj S/S	220/132	0		100	100	100	100			NOV-16	Bay commissioned.
252	Bay Extn. New Melli (GIS)	220/132	0		0	0	0	0				
253	Bay Extn. Siliguri (Purena) S/S	220/132	0		100	85	90	75			MAY-17	work under progress.
254	Kopili S/S	220/132	110		100	45	38	35			DEC-17	Award placed in Nov'15. Work under progress.
255	Kopli (Extn.) S/S	220/132	160		100	0	0	0		JUL-18	JUL-18	Award placed in Jul'16. Engg. in progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
256	Legship S/S	220/132	100		0	0	0	0				
257	Repl of 2x100 MVA ICT by 2x200 MVA at Raebareli S/s	220/132	200		100	0	0	0		MAR-19	MAR-19	Award placed in Mar'17. Engg. in progress. Efforts being made to complete earlier in FY 2018.
258	RPH (Aug). S/S	220/132	60		0	0	0	0				
259	Mokokchung (ICT)	220	315		100	5	0	0			JUL-18	Award placed in Jul'16. Engg. in progress.
260	Imphal S/S	132/33	2x50		100	100	100	100			APR-13	ICT-I (50MVA) commissioned in Mar'13 & ICT-II commissioned in Apr'13.
261	Melriat S/S (Upgradable to 400 kV)	132/33	2x50		100	90	85	70			FEB-18	Supply, civil works and erection under progress. Completion matching with line.
262	Namsai S/S	132/33	2x15		100	75	100	40			FEB-18	Work under progress. Completion matching with associated lines. Critical.
263	Nirijuli (Extn.) S/S	132/33	50		100	0	0	0			JUL-18	Award placed in Jul'16. Engg. in progress.
264	Nirjuli S/S (Repl.)	132/33	80		100	100	100	100			MAR-16	ICT-I commissioned in Feb'16 & ICT-II in Mar'16.
265	Roing S/S	132/33	2x15		100	100	100	100			JUN-17	Commissioned in Jun'17.
266	Tezu S/S	132/33	2x15		100	100	100	100			SEP-17	Charged in Jun'17.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ASSAM ELECTRICITY GRID CORP. LIMITED (AEGCL)

1	Kukumara S/S (2x50)	220/132	100		100	90	100	98			JUN-16	completed
2	Rangia S/S (2x100)	220/132	200		100	100	100	100	200	JUN-12	JUN-17	SS completed/charged on 24.06.2013 but could not commissioned due to non completion of the line.
3	Sonapur (2x100)	220/132	200		100	50	92	92	0	MAR-13	JUN-17	75 percent completed
4	Azara s/s	132/33	2x16		100	78	90	82	0		MAR-16	One 16 MVA transformer will be charged soon
5	Barpeta	132/33	2x25		100	30	20	0	0		FEB-18	Civil and other field work is in progress. overall progress 30 percent
6	Dhekiajuli	132/33	2x25		100	75	30	20			JUL-17	GTP and drawing approval of major equipments done. DI issued for major equipments. Overall completion 55 percent, SS and 132kV structure erected. CR building 85 percent
7	Hatchingmari	132/33	2x25		100	0	0	0	0			Site survey is undergoing. Preliminary works are in progress
8	Kamakhya s/s	132/33	2x40		100	60	100	80	0		JUN-17	80 percent completed
9	Karimganj	132/33	2x25		100	85	100	0	0		APR-17	All equipment erected. Equipment foundation completed. Transformer foundation completed , control room 90 percent completed , Equipment structure 95 percent completed, Earth filling 85 percent completed.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

BIHAR STATE POWER TRANSMISSION COMPANY LIMITED (BSPTCL)

1	Bakhtiyarpur (GIS) s/s	400/220/132	2x500+2x160									
2	Jakkanpur (GIS) s/s	400/220/132	2x500+3x160+4x80									
3	Naubatpur (GIS) s/s	400/220/132	2x500+2x160+2x80									
4	Bhusaula (GIS) s/s	220/33	2x100									
5	Bihta (GSS) S/S	220/132/33	320		100	40	40	0			DEC-17	work under progress
6	Laukahi (Supaul new)	220/132/33	320		100	75	85	30		MAR-17	JAN-18	work under progress and slow due to heavy rain and flood in this area
7	Motipur (GSS) (Bikhanpura new) S/S	220/132/33	320		100	100	100	100	320	FEB-17	JUL-17	Commissioned 06/2017.
8	Musahari S/S	220/132/33	320		100	100	100	100	320	DEC-16	JUL-17	Commissioned 06/2017.
9	Pusauli S/S	220/132/33	300		100	100	100	98			MAY-16	
10	Barauni (TPS) (ICT)	220/132	300		0	0	0	0				Award under process.
11	Biharshariff S/S	220/132	150		0	0	0	0			DEC-16	
12	Bodhgaya (2nd Trf.)	220/132	150		0	0	0	0			DEC-16	
13	Dehri (Addl.) S/S	220/132	100		0	0	0	0			DEC-16	
14	Dumraon (GIS) s/s	220/132	480									
15	Karamnasha (New) s/s	220/132	4x100									
16	Korha (New) s/s	220/132	200									
17	Raxaul (New) s/s	220/132	4x100									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)

1	Bilaspur	400/220	2x315		0	0	0	0			APR-18	
2	Dhamtri S/s	400/220	630		100	0	0	0		SEP-19	SEP-19	Work order issued.
3	Jagdalpur S/s	400/220	630		100	100	100	100		NOV-14	AUG-17	1x315 MVA Transformer charged and sub-station commissioned on 10.09.017.
4	NSPCL (2x315 MVA) ICT-II	400/220	630		100	100	100	100			MAR-17	Failed during S C test. Under repair.
5	Borjhara S/S	220/132	2x160		100	22	40	40		DEC-17	DEC-17	Civil work under progress.
6	Dharsiwa s/s	220/132	2x160		100	13	0	0		JUN-18	JUN-18	Civil work under progress.
7	Dherdehi (Bilaspur) s/s	220/132	2x160		100	7	0	0		JUN-18	JUN-18	Civil work under progress.
8	Jagdalpur	220/132	160		100	15	0	0		MAR-18	MAR-18	Civil Work under progress.
9	Kawardha s/s	220/132	2x160		100	13	0	0		JUN-18	JUN-18	Civil work under progress.
10	Narayanpur s/s	220/132	1x160		100	3	0	0		JUN-18	JUN-18	Civil work under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DADRA AND NAGAR HAVELI ELECTRICITY DEPARTMENT (DNH)

1	Vaghchippa s/s	220/66	320		0	0	0	0			MAR-18	
---	----------------	--------	-----	--	---	---	---	---	--	--	--------	--

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DAMAN AND DIU ELECTRICITY DEPARTMENT (DANDD)

1	Ringanwada s/s	220/66	260		0	0	0	0			MAR-18	
---	----------------	--------	-----	--	---	---	---	---	--	--	--------	--

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DELHI TRANSCO LIMITED (DTL)

1	Bamnoli S/S (Addl.)	400/220	315		0	0	0	0			MAR-18	
2	Gopalpur GIS	400/220	1000		0	0	0	0			MAR-22	
3	Mundka S/S (Addl.)	400/220	315		0	0	0	0			MAR-18	
4	Rangpuri GIS	400/220	2000		0	0	0	0			MAR-23	
5	Shalimarbagh GIS	400/220	2000		0	0	0	0			MAR-21	
6	Bamnauli GIS	220/66	320		0	0	0	0			MAR-21	
7	Barwala (Rohini Sector-34)	220/66	320		0	0	0	0			MAR-23	
8	Budella S/S	220/66	320		0	0	0	0			MAR-18	
9	Budhpur GIS	220/66	320		0	0	0	0			MAR-21	
10	Chandrawal GIS	220/66	300		0	0	0	0			MAR-19	
11	Dhansa/Jaffarpur/Jhatikalan	220/66	320		0	0	0	0				
12	Gopalpur GIS	220/66	320		0	0	0	0			MAR-18	
13	Janakpuri GIS	220/66	320		0	0	0	0			MAR-20	
14	Maidan Garhi / IGNOU GIS	220/66	320		0	0	0	0			MAR-21	
15	Mangolpuri GIS	220/66	320		0	0	0	0			MAR-20	
16	Mayur Vihar GIS	220/66	320		0	0	0	0			MAR-22	
17	Pappankalan-III	220/66	320		100	80	95	75		MAR-17	AUG-17	1.Erection of 220 kV & 66 kV Gantry tower and stringing work completed.2.Construction of Control room building is in progress.3.Erection of 220 kV and 66 kV equipment is completed.4. Erection of 2x 160 MVA Pr. is in progress. 5. Earthing and Cabling work is completed. 6. 220kV & 66 kV C&R panel erected.
18	R.K. Puram GIS	220/66	160		100	29	0	0				1. 220 kV GIS Hall roof slab casting is in progress. Control room building 1st roof slab completed.2. 66 kV GIS hall building roof slab completed. 3. 33 kV GIS hall building finishing work is in advance stage & Indoor trench work is in progress. 4. 100 MVA Trf. reached at site. 5. work for laying of earthing mat is in progress. 6. 220kV & 66 kV GIS under manufacturing stage & 33 kV GIS is under shipment. 7. 03 nos.Trf. foundation block completed.
19	Sanjay Gandhi Transport Nagar (SGTN) GIS	220/66	320		0	0	0	0			MAR-19	
20	Subzi Mandi GIS	220/66	100		0	0	0	0			MAR-21	
21	Tikri Khrd GIS	220/66	320		0	0	0	0			MAR-18	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
22	Tughlakabad S/S	220/66	320		100	0	0	0				
23	AIIMS (Aug.)	220/33	100		0	0	0	0			MAR-17	
24	Geeta Colony (Addl.)	220/33	100		0	0	0	0			MAR-17	
25	Jasola GIS	220/33	320		0	0	0	0			MAR-20	
26	Karol Bagh GIS	220/33	300		0	0	0	0			MAR-19	
27	Lodhi Road GIS (Addl.)	220/33	100		100	100	100	100	100	JUL-12	AUG-17	Commissioned 08/2017.
28	Maharanibagh GIS	220/33	300		0	0	0	0			MAR-19	
29	Masjid Moth (Addl.)	220/33	100		100	100	100	100	100	JUN-14	JUN-17	Commissioned 06/17.
30	Mehrauli (Replacement) (160-100)	220/33	60		0	0	0	0			MAR-21	
31	Najafgarh (Replacement) (160-100)	220/33	120		0	0	0	0			MAR-21	
32	Narela (Replacement) (160-100)	220/33	60		0	0	0	0			MAR-21	
33	Nehru Place GIS	220/33	300		0	0	0	0			MAR-21	
34	Okhla (Replacement) (160-100)	220/33	120		0	0	0	0			MAR-21	
35	Panjabi Bagh GIS	220/33	300		0	0	0	0			MAR-19	
36	Patparganj (Addl.)	220/33	100		0	0	0	0		JUN-16	MAY-16	
37	Patparganj (Aug.)	220/33	100		0	0	0	0			MAR-17	
38	Patparganj (Replacement) (160-100)	220/33	120		0	0	0	0			MAR-21	
39	Peeragarhi (Addl.)	220/33	100		100	100	100	100	100	JUN-16	AUG-17	Commissioned 07/2017.
40	R.K.Puram GIS	220/33	100		100	29	0	0				1. 220 kV GIS Hall roof slab casting is in progress. Control room building 1st roof slab completed.2. 66 kV GIS hall building roof slab completed. 3. 33 kV GIS hall building finishing work is in advance stage & Indoor trench work is in progress. 4. 100 MVA Trf. reached at site. 5. work for laying of earthing mat is in progress. 6. 220kV & 66 kV GIS under manufacturing stage & 33 kV GIS is under shipment. 7. 03 nos.Trf. foundation block completed.
41	Sarita Vihar (Replacement) (160-100)	220/33	60		0	0	0	0			MAR-21	
42	220 KV bay at Masjid moth (2 nos.)	220	0		100	95	100	100		OCT-16	APR-17	1.220 kV erection work completed. 2.Electrical Inspector clearance has been obtained on 31.03.2017. 3. All bays commissioned on 05.04.2017.
43	220 KV Bays at Shalimar Bagh (2 Nos.)	220	0		100	100	100	100		NOV-16	NOV-16	Both 220 kV bays commissioned on 02.11.2016
44	220 KV Bays at Vasant Kunj (2 Nos.)	220	0		100	50	100	50		NOV-16	APR-17	1. 1x220 kV Bay no. 206 commssioned on 24.03.2017 2.Work not started on bay no.208 due to permission of tree cutting is awaited from forest deptt.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ELECTRICITY DEPARTMENT, GOVT. OF MANIPUR (ED, Manipur)

1	Thoubal S/S	400/132	1x315		0	0	0	0		APR-18		Completed and equipment testing in progress
2	Imphal (PG) 2 nos bay extension	400	0							MAR-18		
3	Moreh S/S	132/33	1x25		100	100	50	0		SEP-17		
4	Thanlon S/S	132/33	1x25		100	100	100	90		SEP-17		
5	Yurembam (Aug.) S/S	132/33	3X33.5		100	0	0	0			MAR-13	
6	Tipaimukh S/s	132	25		0	0	0	0		DEC-17		Foundation of Transformer, Gantry and Major Equipment completed Control Room Building is 95% Completed

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

GOA ELECTRICITY DEPARTMENT (ED-GOA)

1	Ponda s/s (Addl.)	220/33	1x50		0	0	0	0			MAR-19	Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtained from the Government.
2	Socorro S/S	220/33	320		0	0	0	0			MAR-17	
3	Tuem GIS	220/33	3x63		0	0	0	0			MAR-19	Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtained from the Government.
4	Kadamba GIS	220/110	2x100		0	0	0	0			MAR-19	Proposals have been forwarded to Government. The approval is awaited from Finance Department.
5	Tivim (3rd Trf.) (Aug.)	220/110	1x100		100	0	0	0			MAR-17	Work in progress.
6	Verna GIS	220/110	2x160		100	0	0	0			MAR-19	Proposals have been forwarded to Government. The approval is awaited from Finance Department.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)

1	Achchhalia S/S	400/220	2x315		100	0	0	0				
2	Bhachunda GIS (Dist. Kutch)	400/220	1500		100	0	0	0			MAR-20	
3	Bhogat GIS (Dist. Jamnagar)	400/220	2x500		100	0	0	0				
4	Bhogat S/S	400/220	1500		0	0	0	0			MAR-21	
5	Charanka S/S	400/220	2x315		100	100	100	98			DEC-16	WIP
6	Chhara S/S	400/220	1000		0	0	0	0			MAR-21	
7	Fedra S/S	400/220	1000		100	0	0	0			MAR-21	
8	Hadala (Aug.)	400/220	500		100	0	0	0			DEC-17	
9	Halvad	400/220	315		100	100	100	100			MAR-15	400/220/66KV system back charged on Dt.: 31.03.14.
10	Kasor (VI - ICT) S/s	400/220	500		0	0	0	0			DEC-17	
11	Keshod S/S	400/220	1000		0	0	0	0			MAR-21	
12	Pipavav S/S	400/220	1000		100	0	0	0			MAR-21	
13	Prantij S/S	400/220	1000		100	0	0	0			MAR-21	
14	Sankhari S/S	400/220	2x315		0	0	0	0				
15	Up-gradation of 220 kV Vav to 400 kv level (GIS)	400/220	1500		0	0	0	0			MAR-19	
16	Achhalia S/s	400/200	1000		0	0	0	0			MAR-20	
17	Chharodi (GIS) S/s	400/200	1500		0	0	0	0			MAR-19	
18	Chikhli S/s	400/200	1000		0	0	0	0			MAR-21	
19	Chorania S/s	400/200	500		0	0	0	0			MAR-19	
20	Kalavad S/s	400/200	1000		0	0	0	0			MAR-18	
21	Shapar S/s	400/200	1000		0	0	0	0			MAR-21	
22	Soja S/s	400/200	500		0	0	0	0			MAR-18	
23	Zerda S/s	400/200	500		0	0	0	0			MAR-18	
24	Amod (up-gradation of 66 kv to 220 kv - Hybrid)	220/66	320		0	0	0	0			MAR-19	
25	Asodar S/S	220/66	1x100		0	0	0	0				Dropped
26	Babara (Dist. Amreli) S/S	220/66	780		0	0	0	0				
27	Bagasara S/S	220/66	320		0	0	0	0			MAR-22	
28	Bagodara S/s	220/66	320		0	0	0	0			MAR-19	
29	Balasinor S/s	220/66	320		0	0	0	0			MAR-22	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
30	Barejdi S/s	220/66	320		0	0	0	0			MAR-19	
31	Bechraji S/S	220/66	2x100		100	100	100	100	200		JUL-17	Ready for commissioning 06/2017.
32	Bhachunda GIS (Dis. Kutch)	220/66	2x160		100		0	0			DEC-17	WiP
33	Bhat (up-gradation of 66 kv to 220 kv GIS)	220/66	320		0	0	0	0			MAR-20	
34	Bhestan S/S	220/66	3x100		100	100	100	100	300		JUL-17	Commissioned 06/2017.
35	Bhogat GIS (Dist. Jamnagar)	220/66	2x160		100	0	0	0				
36	Bil S/s	220/66	320		0	0	0	0			MAR-21	
37	Chiloda S/s	220/66	300		0	0	0	0			MAR-19	
38	Chiloda (up-gradation of 132 kv to 220 kv GIS)	220/66	320		0	0	0	0			MAR-22	
39	Dhanaj S/S	220/66	320		100	45	0	0			MAR-18	Substatio name is replace with Gatrad
40	Gondal S/S	220/66	320		0	0	0	0			MAR-20	
41	Halol S/s	220/66	320		0	0	0	0			MAR-21	
42	Kalavad GIS (Dist. Jamnagar)	220/66	3x160		100	0	0	0				
43	Kalavad S/S	220/66	1x100		0	0	0	0				
44	Kalawad	220/66	100		100	0	0	0			JUN-16	
45	Kerala S/S	220/66	2x100		100	0	0	0				
46	Khajod S/s	220/66	320		0	0	0	0			MAR-21	
47	Khambhalia S/S	220/66	320		100	0	0	0				WIP
48	Maglana S/s	220/66	320		0	0	0	0			MAR-20	
49	Makansar S/s	220/66	320		0	0	0	0			MAR-20	
50	Mesanka (Gariyadhar)	220/66	320		0	0	0	0			MAR-19	
51	Methoda S/S	220/66	320		0	0	0	0			MAR-22	
52	Moti Gop S/S	220/66	3x160		100	0	0	0				
53	Navlakhi S/S	220/66	2x100		0	0	0	0				Dropped
54	Olpad S/s	220/66	320		0	0	0	0			MAR-21	
55	Prantij S/S	220/66	2x100		0	0	0	0				
56	Rajkot-II S/S	220/66	320		0	0	0	0			MAR-21	
57	Rupkheda (Zalod) S/s	220/66	320		0	0	0	0			MAR-20	
58	Sanand	220/66	320		0	0	0	0			DEC-17	
59	Santej S/s	220/66	200		0	0	0	0			MAR-21	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
60	Sarigam (Umagam) S/s	220/66	320		0	0	0	0			MAR-19	
61	Shapar S/s	220/66	320		0	0	0	0			MAR-20	
62	Suva	220/66	200		100	40	12	6			JUN-16	A/T issued for total turnkey package.
63	Talaja S/S	220/66	320		0	0	0	0			MAR-20	
64	Vadala	220/66	100		100	11	0	0			MAR-13	WIP
65	Vallabhipur S/S	220/66	100		100	100	100	100	100		JUL-17	Commissioned 02/2015 (Late Reported)
66	Veraval S/s	220/66	320		0	0	0	0			MAR-20	
67	Vesu(GIS) S/s	220/66	480		0	0	0	0			MAR-21	
68	Virpore S/s	220/66	320		0	0	0	0			MAR-19	
69	Visavadr S/s	220/66	200		0	0	0	0			MAR-18	
70	Vondh S/s	220/66	300		0	0	0	0			MAR-19	
71	Vyankatpura	220/66	100		100	7	0	0			JUN-16	
72	Zalod S/s	220/66	300		0	0	0	0			MAR-20	
73	Gatrad S/S	220/132/66	3x100		100	45	10	10			MAR-18	
74	Kawant S/s	220/132/66	620		0	0	0	0			MAR-18	
75	Babara (Dist. Amreli) S/S	220/132	2x150		0	0	0	0			MAR-19	
76	Bhat S/s	220/132	300		0	0	0	0			MAR-20	
77	Jasdan	220/132	200		100	0	0	0			DEC-12	As land was not suitable so field office are conveyed to search for fresh land. Dropped
78	Saria	220/132	100		100	35	65	0			DEC-12	Retender is carried out for Erection package.LOI issued for SCADA package. Major equipments will be supplied by GETCO.
79	Nani Hamirpur S/S	220/11	50		100	100	100	100			MAR-15	Commissioned
80	Rajula S/s	220	320		0	0	0	0			MAR-19	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)

1	Farakhnagar S/s	400/132	630		0	0	0	0				Work yet to be initiated
2	Bakana S/s	220/66	320		0	0	0	0				NIT yet to be floated
3	Gurgaon Sector - 20 (Aug.)	220/66	100		100	100	10	100	100		SEP-17	Commissioned 09/2017.
4	Gurgaon Sector - 33 S/s	220/66	160		100	100	100	100	160		JUN-17	Commissioned 06/17.
5	Gurgoan Sector -57	220/66	200		100	93	100	95			DEC-17	The contract has been terminated .Balance work in progress
6	Gurugram Sec-20 (GIS)	220/66	2x100		100	100	100	100	200		MAY-17	Commissioned 05/2017.
7	Meerpur Kurali s/s (ICT-1)	220/66	100		100	100	100	100	100		APR-17	Commissioned 04/2017
8	Meerpur Kurali s/s (ICT-2)	220/66	100		100	85	90	75	100		NOV-17	Work in progress. 1 no. 12.5/16 MVA 66/11 kV T/F commissioned on 02.05.2017. One 100 MVA, 220/33 kV T/F commissioned on 29.04.2017
9	Panchgaon	220/66	160		100	100	100	100	160		OCT-17	Commissioned 10/2017.
10	Panchkula Sector- 32 S/S	220/66	200		100	90	90	80			DEC-17	Work stopped by firm. Contractual problem. Court case. Work re-awarded at risk & cost of firm on 28.08.2016. Work in progress.
11	Pinjore s/s	220/66	2x100		100	90	90	80			DEC-17	work allotted to Inabensa. Contractual problem. Work re-awarded on 28.08.2016. Work in progress.
12	Rajokheri S/s	220/66	320		0	0	0	0				NIT yet to be floated
13	Roj-Ka-Meo	220/66	2x160		100	25	15	5			DEC-17	The contract has been terminated .Re-tendering of balance work is in process.
14	Sec-1 IMT Manesar s/s	220/66	60		100	100	100	100	60		APR-17	Commissioned 04/2017
15	Sonta s/s (2nd T/F)	220/66	1x100		100	100	100	100	100		MAY-17	Commissioned 05/2017.
16	GIS Sector 78 Faridabad S/s	220/33	200		0	0	0	0				NIT floated. Tender enquiry under process
17	Karnal s/s	220/33	2x25		100	100	100	100	50		JUL-17	Commissioned 07/2017.
18	Panchgaon S/S	220/33	1x100		100	100	100	100	100		JUL-17	Commissioned 07/2017.
19	Prithala S/s	220/33	320		0	0	0	0				NIT yet to be floated
20	RGEC, Sonipat S/S	220/33	200		100	80	75	60			DEC-17	Work in progress.
21	Roj-Ka-Meo	220/33	100		100	40	40	5			DEC-17	The contract has been terminated .Re-tendering of balance work is in process.
22	Sector -6 Sonipat S/S	220/33	100		100	100	100	100	100		JUN-17	Commissioned 06/17.
23	Barhi S/S	220/132	200		100	85	95	68			DEC-17	The progress is slow.The notice for termination of contract has been issued
24	Deroli Ahir S/s	220/132	520		0	0	0	0				NIT yet to be floated
25	GIS Rai S/s	220/132	520		0	0	0	0				NIT yet to be floated
26	GIS Sector -46 Faridabad S/s	220/132	320		100	10	2	0			SEP-18	Civil work in progress

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
27	GIS Sector-58 Faridabad S/s	220/132	320		0	0	0	0				Tender enquiry under process
28	HSIIDC Rai S/S	220/132	200		0	0	0	0			MAR-19	Physical possession of land not given by HSIIDC. Proposal for alternate site is approved. NIT yet to be floated
29	Jorian (Aug) S/s	220/132	60		100	100	100	100	60		JUN-17	Commissioned 06/17.
30	Lohari/Jattal S/s	220/132	200		0	0	0	0				NIT yet to be floated
31	Malsari Khera S/s	220/132	260		0	0	0	0				Tender enquiry under process
32	Mehna Khera S/s	220/132	300		0	0	0	0				Tender enquiry under process
33	Neemwala S/s	220/132	223		0	0	0	0				Tender enquiry under process
34	Nonand S/s	220/132	520		0	0	0	0				NIT yet to be floated
35	Pahari S/s	220/132	200		0	0	0	0				NIT yet to be floated
36	Sector-107 GIS Gurgoan S/s	220/132	200		0	0	0	0				Tender enquiry under process
37	Sector -65 GIS Gurgaon S/s	220/132	200		100	24	5	0			SEP-18	Work awarded. Civil work is in progress.
38	Sector-69 GIS S/s	220/132	200		0	0	0	0				Tender enquiry under process
39	Sector - 85 GIS S/s	220/132	200		0	0	0	0			JUL-18	Work awarded.
40	Sector -86 Faridabad S/s	220/132	200		0	0	0	0				Work yet to be initiated
41	Sector - 95 GIS S/s	220/132	200		100	12	3	0			SEP-18	Work awarded. Civil work is in progress.
42	Sectro - 77 GIS Gurgaon S/s	220/132	200		0	0	0	0			NOV-18	Work awarded.
43	Transport Hub Scetor-8 Manesar S/s	220/132	300		0	0	0	0				Work yet to be initiated

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)

1	Gumma S/S	400/220	1x315		100	50	0	0				
2	Lahal S/S	400/220	630		100	15	0	0		JAN-18	JUN-18	
3	Pragati Nagar (2nd Trf)	400/220	315		0	0	0	0		JUL-16	JAN-18	
4	Pragati Nagar S/S	400/220	315		0	0	0	0		JUL-16		
5	Wangtoo (GIS) S/S	400/220	630		100	25	0	0			DEC-17	
6	Mandhala	220/66	100		0	0	0	0				
7	Barsaini S/S	220/33	63		0	0	0	0		MAR-16		
8	Charor S/s	220/33	100		0	0	0	0				
9	Karian S/S	220/33	63		100	70	100	0		MAR-13	OCT-16	Trf. transportation issued due to narrow road/bridge.
10	Lahal S/S	220/33	63		0	0	0	0		JAN-17	DEC-16	
11	Dehan S/S	220/132	200		0	0	0	0				
12	Koti S/S	220/132	200		0	0	0	0				
13	Mazra GIS	220/132	2x100		0	0	0	0				Under planning stage.
14	Sunda S/S	220/132	100		0	0	0	0		MAR-17	DEC-16	Substation is being constructed with funds sourced from ADB.
15	Taran tulla (Addl.)	220/132	100		0	0	0	0				
16	Hatkoti Switching Station	220	0		0	0	0	0				

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

JHARKHAND URJA SANCHAR NIGAM LTD. (JUSNL)

1	GSS Chandil s/s	400/220/132	945		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
2	Latehar S/S	400/220/132	2x315		100	0	40	0				Land handed over to PGCIL on 31.05.2017 vide letter no. 681.
3	GSS Dumka s/s	400/220	630		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
4	GSS Jasidih s/s	400/220	630		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
5	GSS Koderma s/s	400/220	2x315		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
6	GSS Mander s/s	400/220	630		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
7	Patratu (New) S/S	400/220	2x315		100	0	30	0				Land given to PGCIL Design work started. Severe ROW problem at site. Work could not be started.
8	Chatra S/S	220/132/33	400		100	95	100	100				GSS is ready, Back charged on 01.04.2016. Final commissioning is awaited due to non-completion of transmission line.
9	Giridih S/S	220/132/33	400		100	90	70	0			MAR-18	LOI issued in September 16.
10	Govindpur (New) S/S	220/132/33	400		100	95	100	95				Charging clearance awaited from electrical inspector, Dept. of Energy, Govt. of Jharkhand.
11	GSS Baliyapur s/s	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
12	GSS Barkatha s/s	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
13	GSS Chandrapura s/s	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
14	GSS Domchanch s/s	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
15	GSS Gomia/Kathara	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
16	GSS PTPS (2x150 - 2x50)	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
17	GSS Topchanchi s/s	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
18	Hazaribagh s/s	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
19	Jainamore (Bokaro) S/S	220/132/33	400		100	20	50	30				LOI issued in February 2016. Work is in progress.
20	Jasidih S/S	220/132/33	400		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
21	Palojori (Gird) s/s	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
22	GSS Jadugoda s/s	220/132	3x100		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
23	GSS Khunti s/s	220/132	3x100		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
24	GSS Noamundi s/s	220/132	300		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
25	GSS Simdega s/s	220/132	3x100		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
26	GSS Tamar s/s	220/132	3x100		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
27	Koderma s/s	220/132	4x100		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
28	Lohardaga S/S	220/132	2x150		100	20	40	10				Land given to PGCIL In Nov. 2015.
29	Ratu	220/132	400		100	40	30	10				LOI issued in November 2016.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)

1	Alchi. S/S	66/11	6.3		100	100	100	100			NOV-12	Commissioned 11/12.
2	Gramthong S/S	66/11	60		100	100	100	100			SEP-12	Commissioned.
3	Himya	66/11	60		100	30	0	0			JUL-13	
4	Kargil S/S	66/11	60		100	100	100	100			SEP-12	Commissioned.
5	Khalsi	66/11	60		100	100	100	100			JUL-13	Commissioned
6	Khangral (Bodhkharbu)	66/11	60		100	100	100	100			SEP-14	Commissioned.
7	Kharu	66/11	60		100	100	100	100			DEC-13	Commissioned
8	Leh	66/11	2x6.3		100	100	100	100			DEC-12	Commissioned 12/12.
9	Mulbeck	66/11	60		100	100	100	100			SEP-15	Commissioned.
10	Nimoo S/S	66/11	60		100	100	100	100			JUL-13	Commissioned.
11	Sankoo S/S	66/11	60		100	100	100	100			SEP-14	Commissioned.
12	(PMDP) Bay at Kargil (PGCIL) S/S	220/66	1x100							MAR-19		
13	(PMDP) Batpora Tailbal (GIS)	220/33	160		0	0	0	0		MAR-19		Land identified. Acquisition/ Handing over of land taken up with the concerned departments. NIT issued on 09-10-2017 by PGCIL. Last date of e-bid submission is 17-11-2017.
14	(PMDP) Bay at Phyang (PGCIL)	220/33	1x100							MAR-19		
15	(PMDP) Chowadhi S/S	220/33	160							MAR-19		
16	(PMDP) Diskit (Nubra) S/S	220/33	1x50							MAR-19		
17	(PMDP) Kathua-II (Ghatti) S/S	220/33	160							MAR-19		
18	(PMDP) Lassipora (GIS)	220/33	160		0	0	0	0		MAR-19		SBD being finalized by the PIA (RECTPCL) after receiving comments from PMA (PGCIL). Land identified adjoining the existing 132/33 kV Grid station in Industrial Estate Lassipora. NIT I to be floated soon.
19	(PMDP) Nagrota S/S	220/33	2x50							MAR-19		
20	(PMDP) Padum S/S	220/33	1x50							MAR-19		
21	(PMDP) Samba S/S	220/33	160							MAR-19		
22	Alusteng S/S	220/132	320		100	70	80	20				220 kV level put on Hold by the Govt. for want of revised funds. Due to non performance of the contractor, relevant clause of the contract invoked and balance works of 132/33 kV level being completed at the contractor's risk and cost. Slow progress of balance works due to non-availability of funds.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
23	Budgam (Aug.)	220/132	160		100	99	100	100			DEC-16	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
24	Budgam (Aug.) 2nd Trf.	220/132	160		0	0	0	0			MAR-17	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
25	Lassipora S/S	220/132	320		0	0	0	0			MAR-17	Work included in the draft Transmission Plan. funding agency to be identified.
26	Mirbazar (Aug.)	220/132	160		0	0	0	0			MAR-17	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
27	Yonus Wahipora (Kupwara) S/S	220/132	320		0	0	0	0			MAR-17	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
28	Zainkote (Aug.)	220/132	3x150		100	0	0	0		DEC-12	MAR-17	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
29	(PMDP) Janipur (Aug) S/S	132/66/33	3x50 + 2x50							MAR-19		
30	(PMDP) Kathua (Aug) S/S	132/66/33	(3x50) - (2x50+1x20)							MAR-19		
31	(PMDP) Miran Sahib (Aug)	132/66/33	[(3x50) - (1x50 + 2x20)]							MAR-19		
32	(PMDP) Pounichak (Aug) S/S	132/66/33	150							MAR-19		
33	(PMDP) Sidhra (Aug) S/S	132/66/33	2x50 + 2x20							MAR-19		
34	(PMDP) Bemina (Aug(200-150)	132/33	1x50		0	0	0	0		MAR-19		LOI for Purchase of Power Transformers decided by the purchase committee-I PDD and LOI issued to M/S ECE Industries Pvt. Ltd. Sonipat for 40/50 MVA Transformers by Chief Engineer, EP&D J&K. Request for purchase of Power Transformer for Zainakote Grid S/S submitted to Chief Engineer, EP&D J&K. NIT for balance related works floated on 31-07-2017 and 03 extensions granted in view of poor response. Last date for receipt of Bids again extended upto 18.11.2017.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
35	(PMDP) Chadoora (Aug) (100-50)	132/33	50		0	0	0	0		MAR-20		LOI for Purchase of Power Transformers decided by the purchase committee-I PDD and LOI issued to M/S ECE Industries Pvt. Ltd. Sonipat for 40/50 MVA Transformers by Chief Engineer, EP&D J&K. Request for purchase of Power Transformer for Zainakote Grid S/S submitted to Chief Engineer, EP&D J&K. NIT for balance related works floated on 31-07-2017 and 03 extensions granted in view of poor response. Last date for receipt of Bids again extended upto 18.11.2017.
36	(PMDP) Chatha Grid S/S	132/33	100							MAR-19		
37	(PMDP) Cheshmashahi (Aug) (140-105)	132/33	1x35		0	0	0	0		MAR-19		LOI for Purchase of Power Transformers decided by the purchase committee-I PDD and LOI issued to M/S ECE Industries Pvt. Ltd. Sonipat for 40/50 MVA Transformers by Chief Engineer, EP&D J&K. Request for purchase of Power Transformer for Zainakote Grid S/S submitted to Chief Engineer, EP&D J&K. NIT for balance related works floated on 31-07-2017 and 03 extensions granted in view of poor response. Last date for receipt of Bids again extended upto 18.11.2017.
38	(PMDP) Khrew (Aug) (150-100)	132/33	50		0	0	0	0		MAR-20		LOI for Purchase of Power Transformers decided by the purchase committee-I PDD and LOI issued to M/S ECE Industries Pvt. Ltd. Sonipat for 40/50 MVA Transformers by Chief Engineer, EP&D J&K. Request for purchase of Power Transformer for Zainakote Grid S/S submitted to Chief Engineer, EP&D J&K. NIT for balance related works floated on 31-07-2017 and 03 extensions granted in view of poor response. Last date for receipt of Bids again extended upto 18.11.2017.
39	(PMDP) Khsnysr (GIS)	132/33	100		0	0	0	0		MAR-20		NIT issued on 09-10-2017 by PGCIL. Last date of e-bid submission is 17-11-2017.
40	(PMDP) Tengpora (GIS)	132/33	150		0	0	0	0		MAR-20		SBD being finalized by RECTPCL. NIT shall be floated soon.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
41	(PMDP) Zainakote (Aug) (125-75)	132/33	50		0	0	0	0		MAR-19		LOI for Purchase of Power Transformers decided by the purchase committee-I PDD and LOI issued to M/S ECE Industries Pvt. Ltd. Sonipat for 40/50 MVA Transformers by Chief Engineer, EP&D J&K. Request for purchase of Power Transformer for Zainakote Grid S/S submitted to Chief Engineer, EP&D J&K. NIT for balance related works floated on 31-07-2017 and 03 extensions granted in view of poor response. Last date for receipt of Bids again extended upto 18.11.2017.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)

1	C.N.Halli	400/220	500		0	0	0	0		SEP-18	SEP-18	
2	Devanahalli	400/220	1500		0	0	0	0				
3	Dhoni (Gadag)	400/220	500		100	24	65	10		SEP-18		All materials supplied except Power Transformers. Levelling & security fencing completed. Control room 1st floor roof slab concreting completed and 2nd floor roof slab under progress. All Station tower foundation completed. All equipment foundation completed.2 Nos of transformers foundation completed and 1no Reactor foundation under progress
4	Electronic city S/S	400/220	2x500		0	0	0	0			MAR-18	Revised DPR approved on 30-Jan-17. Land under dispute and the matter is in High Court. Line work: To be tendered.
5	Gadag (Doni) S/S	400/220	2x500		100	25	65	10				All materials supplied except Power Transformers. Levelling & security fencing completed. Control room 1st floor roof slab concreting completed and 2nd floor roof slab under progress. All Station tower foundation completed. All equipment foundation completed. 2 Nos of transformers foundation completed and 1no Reactor foundation under progress
6	Gulbarga S/S	400/220	1000		100	0	0	0		SEP-19		Land is in pocession of KPTCL. Preliminary survey work of 400kV line is completed. Estimate to be prepared.
7	Jagalur S/S	400/220	2x500		100	45	100	50			OCT-17	Station structure foundation & erection completed. 500MVA Power Transformer oil filtration under progress. Reactor erection under progress. 400 kV bay foundation completed / 220 kV side under progerss. Erection of mounting structure under progress, Isolator / CB erection under progress. 220KV Jack bus stringing completed.structure for equipments work in progress.
8	Benkikere	220/66	200		0	0	0	0		SEP-17	JUL-18	Control room foundation excavtion work,retaining wall work and excavation for 2T1,2T2 work under progress.
9	Brindavan Alloys	220/66	150		0	0	0	0		SEP-17	SEP-17	
10	Chinthamani (Aug.)	220/66	100		100	100	100	100	100	JUL-16	MAR-17	Commissioned 03/2017 (Late Reported).
11	Exora	220/66	150		0	0	0	0		SEP-19	SEP-19	
12	Golahalli	220/66	100		100	10	0	0		SEP-17	SEP-17	Site leveling work is under progress, control room foundation excavation under progress.
13	Hosadurga S/S	220/66	2x100		0	0	0	0		SEP-17		DPR to be prepared.
14	ITI	220/66	150		100	0	0	0		SEP-17	SEP-17	LOI issued on 06-May-17, work under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
15	Jigani (2x150)	220/66	300		100	95	100	100		MAR-13	MAR-18	220 kV side: PC tests to be completed. Incoming line scheme changed. Source line awaited.
16	Koramangala	220/66	300		100	0	0	0		SEP-17	SEP-17	LOI issued on 06-May-17, work under progress.
17	Kudligi (Badeladaku) S/S	220/66	200		100	90	100	90		MAY-14	DEC-17	Control room completed in all respect. Septic tank, Oil sump tank and soak Pit works completed. Approach road work under progress. Storm water drainage to be taken up. Micro levelling work under progress and jelly spreading to be taken up in both 220KV and 66KV yard. 2x100MVA Power transformers and 1x12.5MVA Power Transformer erected, yard lighting mast erected, NCT of 2X100MVA, 1X12.5MVA erected
18	Kumbalgod	220/66	150		0	0	0	0		SEP-18	SEP-18	
19	Maddur	220/66	100		0	0	0	0		SEP-19	SEP-19	
20	Magadi	220/66	2x100		100	100	100	100	200	SEP-17	JUL-17	Commissioned 04/2016 (Late Reported).
21	Mallat (Manvi) S/S	220/66	200		100	90	87	84		AUG-14	JUN-17	Control room, approach road, Formation of Cable duct in 220/110 KV bays, 11KV switch gear platform with shelter. Auxiliary Trf bed, Drainage works & Compound wall completed.
22	Manyatha	220/66	150		0	0	0	0				
23	Mitemari S/S	220/66	200		100	90	100	95		JUL-15	DEC-17	220kV Mitemari Station: All the equipments erection completed except 2 Nos 220KV NCT's (supplied at site). Cable laying work 95% completed, 66KV rigid bus bar formation 80% completed. 66 KV TB at Somenahalli: All Structures erection completed. TB work at Gowribidanur S/S: All Structures erection completed. All terminal bay equipments erected except C&R panel. Flexible bus bar formation under progress.
24	Nagmangala	220/66	100		0	0	0	0		SEP-19	SEP-19	
25	Pavagada S/S	220/66	2x100		100	50	100	100		JUL-14	JAN-18	Transformers received and erected. Earthing of equipments and cable duct completed. Cable laying under progress. Terminal bays at 220 KV Madhugiri station: Equipment erection under progress. Earth mat work, Retaining wall, cable duct, completed & Chain mesh, Road work, Drainage Completed. Wave traps erected. Bus bar erection under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
26	Ramanagar(Kothipura) (2nd ICT)	220/66	1x100		100	100	100	100		DEC-07	MAR-18	Stn :All works at both 220kV and 66kV side completed.2nd 100 MVA Tr to be allotted. Contract is terminated on 25.01.2016.ReTendered on 20.12.2016 for balance work,LOI to be issued.220KV TB at Tubinakere:PC tests completed except bus stability test.220 KV TB at Bidadi:All equipment erected except 1 No CTs, & 8 Nos of BPI. 80% Cable termination completed. C & R Panel erected. Retaining wall, Storm water drain, equipment earthing completed.
27	Shivanasamudram S/S	220/66	2x100		0	0	0	0				DPR to be prepared.
28	Srinivasapura	220/66	100		0	0	0	0		SEP-19	SEP-19	
29	Afzlapur	220/110	100		0	0	0	0		SEP-19	SEP-19	
30	Koppal S/S	220/110	2x100		100	0	0	0			MAR-18	Work short closed vide O.M. No.: CEE/TZ/GLB/ SEE(O)/AEE-3/2014-15/3830-37, Dated: 12.09.2014 of Chief Engineer Electy., Transmission Zone, KPTCL., Gulbarga. To be retendered.
31	Mughalkod S/S	220/110	2x100		0	0	0	0				Estimate to be prepared.
32	Sindagi	220/110	100		0	0	0	0		SEP-19	SEP-19	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

KERALA STATE ELECTRICITY BOARD (KSEB)

1	Kanjikkod (Add.Tr.)	220/110	50		0	0	0	0				This work is not included in the Plan for 2015-16. May be deleted.
2	Manjeri s/s	220/110	2x100		0	0	0	0			DEC-17	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)

1	Balsane (Shivajinagar ICT)	400/220	2x500		0	0	0	0		MAR-20		scheme sanctioned. tender yet to be floated.
2	Boisar (Northern Corridor) ICT	400/220	2x500							MAR-20		
3	Chakan Addl	400/220	1x315							MAR-19		
4	Chakan Replacement ICT (1x(500 - 315)	400/220	185							MAR-20		
5	Chandrapur-II	400/220	1000		100	97	96	85			AUG-17	Priority Bay 410, 426, 408 (Tie Bay) and 409 ,411, 412, 428, 429, 404, 405 commissioned from 30.12.2013 to 13.3.2014. In 400KV Switchyard- erection of ICT1 done, oil filtration in progress for ICT1 and for ICT2 cabling and termination work in progress. Testing and commissioning in progress for ICT-I and balance for ICT-2. Erection of 3rd DD type 220kV tower under progress.
6	Hinjewadi ICT	400/220	2x500							MAR-18		
7	Hinjewadi II (GIS)	400/220	2x500		100	100	100	99			DEC-16	Outdoor GIS at Hinjewadi -II test charged on 19.12.2015. 400/220/33kV,167 MVA ICT?s & its bays, 400kV& 220kV GIS Bays test charged on 30.05.2016.400kV line side jumpering is balance for want of completion of line.
8	Jejuri Addl ICT	400/220	3x167							MAR-19		
9	Kalwa add ICT	400/220	3x167							MAR-18		
10	Khorda - ICT	400/220	2x500							MAR-22		
11	Kudus S/S	400/220	2x500		100	80	100	95				400 kV Equipment testing completed except Circuit Breaker. ICT Testing work 3/7 completed. Cable laying and termination work is in progress.
12	Nashik ICT	400/220	2x500		0	0	0	0		MAR-18		Tender floated for substation.
13	Padghe - II (Kudus) (1Ph ICT)	400/220	167							MAR-18		
14	Padghe - II (Kudus) ICT	400/220	2x500							MAR-18		
15	Tembhurni ICT	400/220	7x167							MAR-22		
16	Viraj (EHV Consumer) T/F	230/33	2x25							MAR-18		
17	Beed (Aug.)	220/33	25		100	100	100	100	25	MAR-18	OCT-17	Commissioned 10/2017.
18	Bhokardhan (2nd Trf.)	220/33	50		100	100	100	100	50	AUG-12	JUL-17	Commissioned 09/2015 (Late Reported).
19	Bidkin T/f	220/33	1x100							MAR-22		
20	Butibori Addl T/F	220/33	2x50							MAR-21		
21	Chamorshi T/F	220/33	2x25							MAR-22		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
22	Chimur T/F	220/33	2x25							MAR-21		
23	Five Star MIDC T/F	220/33	1x50		100	0	0	0		MAR-19		LOA placed recently.
24	Girnare T/F	220/33	2x50							MAR-20		
25	Goregaon Filmcity T/F	220/33	2x100							MAR-20		
26	Goregaon Filmcity T/F - I	220/33	2x100							MAR-20		
27	Hingoli (Repl)T/f	220/33	2x25							MAR-19		
28	Hinjewadi T/F	220/33	2x100							MAR-18		
29	Jalkot T/f	220/33	2x25							MAR-18		
30	Jamner (Kekatnimbhora) T/F	220/33	2x50							MAR-19		
31	Kaudgaon T/f	220/33	2x50							MAR-21		
32	Kesurdi MIDC T/F	220/33	1x100							MAR-19		
33	Khandeshwar T/F	220/33	2x50							MAR-20		
34	Kharghar S/s	220/33	1x50		100	100	100	100	50		JUN-17	Commissioned 06/17.
35	Kupwad T/F	220/33	1x100							MAR-19		
36	Lakhampur / Dindori T/F	220/33	2x50							MAR-20		
37	Manjarsumba (Addl)	220/33	25							MAR-18		
38	Mhaisal s/s (Addl-2)	220/33	1x25		100	100	100	100	25		JUL-17	Commissioned 07/2017.
39	Mhaisal s/s (Addl)	220/33	1x25		100	100	100	100	25		MAY-17	Commissioned 05/2017.
40	Nandurbar MIDC T/F	220/33	2x50							MAR-21		
41	Narangwadi T/f	220/33	2x25							MAR-20		
42	Ner (Wafali) T/F s/s	220/33	2x25							MAR-19		
43	ONGC Panvel Addl T/F	220/33	1x50							MAR-19		
44	Palghar T/F	220/33	2x50							MAR-19		
45	Parbhani s/s	220/33	100		100	0	0	0		MAR-18		LOA issued recently. Work not started due to GST issue.
46	Pardi T/F	220/33	2x50							MAR-19		
47	R S Kharghar Addl T/F	220/33	1x50							DEC-19		
48	Shendra (DMIC) T/f	220/33	1x100							MAR-19		
49	SICOM Chandrapur Addl T/F	220/33	1x50		100	30	25	0		MAR-18		Work in progress.
50	Slinnar (Datali) T/F	220/33	2x50							MAR-21		
51	Supa MIDC/Dhotre T/F	220/33	2x50							MAR-19		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
52	Ulwe Node T/F	220/33	2x50							MAR-20		
53	Waluj (Aug.) (100-50)	220/33	1x50		100	100	100	100	50	MAR-18	OCT-17	Commissioned 10/2017.
54	Wardha - I T/F	220/33	2x50		100	0	0	0		MAR-19		tender under process.
55	Washi T/f	220/33	2x25							MAR-22		
56	WAtwate T/F	220/33	2x50							MAR-22		
57	Airoli Knowledge Park s/s	220/22	50		100	100	100	100	50		MAY-17	Commissioned 04/2017 (Late Reported).
58	Dighi T/F	220/22	2x50							MAR-21		
59	Eon Kharadi T/F	220/22	2x50							MAR-19		
60	Hinjewadi -II	220/22	1x100		100	100	50	42		MAR-18		Work in progress.
61	Hinjewadi - II T/F	220/22	1x100							MAR-18		
62	Jambhul T/F	220/22	2x50							MAR-18		
63	Kaman (Vasai) T/F	220/22	2x50							MAR-19		
64	Kamba Replacement T/F (1x(100-50)	220/22	1x50							MAR-19		
65	Pawane T/F	220/22	2x50							MAR-20		
66	Temghar Replacement T/F	220/22	1x50							MAR-19		
67	Temghar Replacement T/F (1x (100-50)	220/22	1x50							MAR-18		
68	Vasai T/F	220/22	2x50		100	0	0	0		MAR-18		Tender under process.
69	Vashi T/F	220/22	2x50							MAR-22		
70	Vile Bhagad s/s (ICT-II)	220/22	25		100	100	100	100	25		APR-17	Commissioned 04/2017
71	Virar (East) Kopari T/F	220/22	2x50							MAR-20		
72	Virar (West) (Chikhal Dongari) T/F	220/22	2x50							MAR-19		
73	Wada-II S/S	220/22	100		100	100	100	100			OCT-15	2 X 100MVA, 220/33-22kV T/Fs. commissioned on dt. 31.05.2015 & 31.10.2015 respectively.All feeders commissioned, all work completed on 15/01/2016.
74	Krishnoor S/S	220/132/33	200		100	75	56	42				Earthmat welding work is in progress. Equipment riser welding work is in progress. Fabrication of equipment structure is in progress.
75	Mankapur S/S	220/132, 220/33	2x100+2x50		100	13	80	0				BCR, cable trench, metal spreading, WBM road & chain link fencing work balance. Agency has stopped work since 2014. Contract cancellation is in process.
76	Uppalwadi S/S	220/132, 220/33	2x100+2x50		100	58	80	25				Equipment erection work is in progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
77	Ahmednagar Addl ICT	220/132	2x100		100	95	100	75		MAR-18		Civil work almost completed. ICT erection completed. Radiator problem(Design change) to be attended. Referred to M/s EMCO.
78	Bhenda (Replacement)ICT	220/132	2x100							MAR-19		
79	Chalishaon Addl ICT	220/132	2x100		100	55	50	0		MAR-18		Civil work in progress.
80	Chamorshi - ICT	220/132	2x100							MAR-22		
81	Chimur-ICT	220/132	2x100							MAR-21		
82	Chinchwad-II (Addl-ICT) s/s	220/132	2x100		100	100	100	100	200		MAY-17	Commissioned 05/2017.
83	Chitegaon (Repl ICT)	220/132	2x100		0	0	0	0		MAR-19		Deferred in Board Meeting.
84	Georai ICT	220/132	2x100							DEC-22		
85	Girnare ICT	220/132	2x100							MAR-20		
86	Insuli (Sawantwadi) Addl ICT-I	220/132	1x100							MAR-20		
87	Insuli (Sawantwadi) - ICT	220/132	1x100							MAR-19		
88	Jalkot ICT s/s	220/132	2x100		100	51	30	13		MAR-18		All Drawings are approved. 220kV & 132kV Isolator, 220kV & 132kV Breaker, PLCC Panels, 220kV & 132kV Gantry material, 220kV & 132kV C&R Panels, 220kV & 132kV BPI received at site. work is in progress.
89	Jalna (Addl ICT-I)	220/132	1x100							MAR-18		
90	Jalna MIDC (Nagewadi) (ICT) s/s	220/132	2x200		100	80	85	59		MAR-18		All material received at site except 33kV CB. ii) 2 x 100MVA TF Main Tank and 1 no T/F accessories partly received at site. iii) 2 x 50MVA EMCO make T/F Main Tank received at site, accessories await Gantry erection completed. Bus stringing work is in progress in 220kV yard. All equipment erection completed except 33kV CB.
91	Jalna MIDC (Nagewadi) T/f	220/132	1x100							MAR-18		
92	Jamner (Kekatnimbhora) ICT	220/132	2x100							MAR-19		
93	Karanja ICT	220/132	2x100							MAR-21		
94	Khorda ICT-I	220/132	2x100							MAR-22		
95	Krishnoor Addl ICT	220/132	1x100							MAR-20		
96	Krishnoor s/s	220/132	1x100							MAR-21		
97	Kurunda - ICT	220/132	2x100							MAR-21		
98	Lakhampur/Dindori ICT	220/132	2x100							MAR-20		
99	Malegaon S/S	220/132	2x100		100	100	100	100	200	DEC-12	AUG-17	Commissioned 08/2017.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
100	Malkapur - ICT s/s	220/132	2x100		100	34	45	3		MAR-19		1)land development is 57% is done 2) For 220 kv gantry :- 31/31 is completed. 3) for 132 Gantry:- 12/41 first lift completed. 4) Equipment FDN work is in WIP 5) T/F Plint:- 2 no of raft is completed. 6) Control room:- 37/41 up to slab level is completed.
101	Manjarsumba Addl ICT	220/132	1x100							MAR-21		
102	Manjarsumba ICT	220/132	1x100							MAR-20		
103	Miraj (Aug.) (200-100)	220/132	1x100		100	100	100	100	100		OCT-17	Commissioned 10/2017.
104	Naldurg ICT	220/132	2x100							MAR-21		
105	Nandgaon Peth (ICT)	220/132	1x100							MAR-18		
106	Nandgaon Peth -Addl ICT	220/132	1x100							MAR-19		
107	Nandurbar MIDC - ICT	220/132	2x100							MAR-21		
108	Narangwadi ICT	220/132	2x100							MAR-20		
109	Ner (Wafali) - ICT s/s	220/132	2x100		100	36	25	2		MAR-20		All drawings are approved. Foundation Bolts , PLCC Panel , 220 kV CB, 220 KV ISO, 33 kV ISO , 33 kV CT, 33 kV PT,220 kV Gantry, Coupling device
110	New Pardi S/S	220/132	200		100	63	95	76				Work in progress.
111	Pimpalgaon S/S	220/132	100		100	100	95	95			DEC-16	SS back charged from 132 kV on dt. 20.03.2014. Balance works- Bus and earthwire stringing, cable termination, Earthmat/ Earthpits, PLCC works,SCADA, testing works.
112	Shahada Addl ICT	220/132	1x100		100	90	25	7		MAR-18		Work in progress
113	Shevgaon/Pathardi	220/132	2x200							MAR-22		
114	Shevgaon / Pathardi ICT	220/132	2x200							MAR-22		
115	Slinnar (Datali) T/F	220/132	2x200							MAR-21		
116	Supa MIDC/Dhotre ICT	220/132	200							MAR-18		
117	Viroda ICT	220/132	2x200		100	0	0	0		MAR-18		LOA placed recently. Civil work started.
118	Wani (Addl ICT - I)	220/132	1x100							MAR-20		
119	Wani ICT	220/132	1x100							MAR-19		
120	Warud S/S	220/132	200		100	100	100	100	200		JUL-17	Commissioned 02/2014 (Late Reported).
121	Washi ICT	220/132	2x100							MAR-22		
122	Watwate ICT	220/132	2x100							MAR-22		
123	Yawatmal (Addl ICT)	220/132	1x100		100	100	100	100	100		SEP-17	Commissioned 09/2017.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
124	Yawatmal Addl T/F	220/132	1x100		100	90	25	0		MAR-18		Addl T/F- 220/33kV, 50 MVA :- Civil work almost completed . Electrical work is in progress.
125	Pandharpur Replacement ICT T/F	220/110	1x100							MAR-19		
126	Wadhkal Addl ICT	220/110	100							MAR-19		
127	Palghar ICT	220/100	2x100							MAR-19		
128	Pawane ICT	220/100	2x100							MAR-21		
129	Taloja (Replacement ICT) 1x(200-100)	220/100	2x100							MAR-20		
130	Vasai Replacement ICT	220/100	1x100							MAR-19		
131	Vashi - ICT	220/100	2x100							MAR-22		
132	Wadkhal ICT	220/100	1x100							MAR-18		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

MEGHALAYA ENERGY CORP. LTD. (MeECL)

1	Killing S/S	400/220	630		100	100	100	100	630		FEB-15	1. Date of award of contract is 25.08.2011. 2. Schedule date of completion was 25.06.2013. 3. Actual date of commissioning is 22.02.2015. 4. Delay due to acquisition of additional land required for the sub-station. However the LILO line and both the 400/220 kV, 315 MVA transformers were charged since 03.03.2013. 5. No issues on forest clearance and no court cases. 6. Work executed by Power Grid. 7. The expenditure for the sub-station is inclusive of the LILO line.
2	Ampati S/S (2x25)	132/33	50		100	80	92	70			DEC-17	1. Date of commencement of the work is 27.09.2013. 2. Schedule date of completion is 31.03.2017. 3. Anticipated date of completion is December 2017. 4. Delay is due to heavy flood damage in Garo Hills in September 2014 and also due to fund flow constraint. 5. Overall progress of the sub-station is 75% completed.
3	Lad Nongkrem S/S	132/33	40		100	70	80	50			NOV-17	1. Date of commencement of the work is 01.06.2014. 2. Schedule date of completion is 31.03.2017. 3. Anticipated date of completion is 30.11.2017. 4. Delay in completion is due to delay in supply of materials for the sub-station switchyard by the vendor. 5. No issue of forest clearance. 6. Overall progress is 65% completed.
4	Mawphlang S/S	132/33	40		100	100	100	100	40		FEB-12	1. Date of commencement of the work is 05.05.2010. 2. Schedule date of completion was December 2011. 3. Actual date of commissioning are as follow: 132/33kV, 20MVA - 1no. transformer commissioned on 23.12.2011 and 2nd transformer was commissioned on 20.02.2012. 4. No issues on forest clearance.
5	Mendipathar S/S	132/33	40		100	100	100	90	20		DEC-17	1. Date of commencement of the Phase-II work is 01.04.2012. 2. Schedule date of completion was 22.12.2015. 3. The sub-station is charged with 132/ 33 kV 20 MVA transformer No. 1 since 22.12.2015. 4. 97% of the work for the 2nd 20 MVA transformer is completed and the remaining work is expected to be completed by December 2017. 5. No issues on forest clearance.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
6	Mustem S/S	132/33	40		100	100	100	100	40		NOV-15	1. Date of commencement of the work is 01.10.2013. 2. Schedule date of completion was November 2015. 3. Actual date of completion is 22.11.2015. 4. No issues on forest clearance. 5. Work completed and substation commissioned on 20.11.2015.
7	Praharinagar S/S	132/33	25		100	0	0	0			SEP-18	1. LOA for leveling of land for the 132 kV and 33 kV switchyard at Praharinagar have been issued on 22.02.2017 . 2. LOA for boundary wall also issued but work could not progress due to ban on stone aggregates. 3. The schedule date for completion of the sub-station is September 2018.
8	Rongkhon (Aug.) S/S	132/33	50		100	90	90	90	15		MAR-18	1. The transformer augmentation of the substation was completed on 20.10.2012. 2. Date of contract for Renovation and restructuring of 33 kV switchyard is 04.01.2017. 3. Anticipated date of completion is March 2018. 4. Overall progress of the project is 90% completed.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)

1	Badnawar (2x315)	400/220	630		100	23	21	0				Work under progress.
2	Balaghat / Kimapur S/S	400/220	315		100	30	24	0				Work under progress.
3	Bhopal (Sukhi Sewaniya) Addl. 315 MVA X-mer (Distt.Bhopal)	400/220	315		100	92	80	31			MAR-18	Work under progress.
4	Chhegaon Addl. 315 MVA X-mer (Distt. Khandwa)	400/220	315		100	100	100	100			MAR-18	Transformer erection completed. Oil filtration ad testing and earthing work under progress.
5	Handia S/S	400/220	630		0	0	0	0				
6	Mandsaur S/S	400/220	0		0	0	0	0				
7	Sagar S/S	400/220	630		0	0	0	0				
8	Ujjain S/S	400/220	630		0	0	0	0				
9	Nagda (Bus Reactor 1x125MVAR)	400	0		100	100	100	100				Charges on 09.08.2016.
10	Adampur	220/33	100		100	34	0	0				work under progress.
11	Badwar Rewa Pooling S/s	220/33	300		100	0	0	0			MAR-18	
12	Barsitadesh Rewa Pooling S/s	220/33	300		100	0	0	0			MAR-18	
13	Ramnagar Pahad Rewa Pooling S/s	220/33	300		100	0	0	0			MAR-18	
14	Suwasara (Gujarkhedi) S/s	220/33	300		100	0	0	0			SEP-17	
15	Barwaha S/S	220/132	160		0	0	0	0				
16	Betul Addl. 160 MVA X-mer	220/132	160		100	37	23	0				Work in progress.
17	Bhopal S/S	220/132	160		0	0	0	0				
18	Gandhinagar S/S	220/132	160		0	0	0	0				
19	Gorabazar S/S	220/132	160		0	0	0	0				
20	Gudgaon S/S	220/132	0		0	0	0	0				
21	Hoshangabad S/S	220/132	160		0	0	0	0				
22	Indore S/S	220/132	160		0	0	0	0				
23	Jaora (Upgradation)	220/132	0		0	0	0	0				
24	Kanwan S/S	220/132	0		0	0	0	0				
25	Kukshi S/S	220/132	160		100	56	0	0				Work under progress.
26	Mangliya S/s	220/132	160		100	100	100	100	160		OCT-17	Commissioned 10/2017.
27	Morena (new) s/s	220/132	160		100	100	100	100	100		APR-17	Commissioned 03/2017 (Late Reported)
28	Pandhurna S/S	220/132	160		100	0	0	0			DEC-17	
29	Ratangarh S/S	220/132	0		0	0	0	0				

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
30	Sailana S/S	220/132	0		0	0	0	0				
31	Sendhwa S/S	220/132	0		0	0	0	0				
32	Shankargarh / Khsipra S/S	220/132	160		0	0	0	0				
33	Susner S/S	220/132	0		0	0	0	0				
34	Suwasara S/S	220/132	320		100	67	42	13			MAR-18	Work under progress.
35	Upgradation of Chapda 132Kv S/s to 220kv with 1x160MVA	220/132	160		100	12	0	0				Work under progress.
36	Upgradation of Shahdol S/s	220/132	160		100	52	0	0			DEC-17	Work under progress.
37	Upgration of Depalpur 132 Kv S/s 220kv with 1x160MVA	220/132	160		100	46	0	0				Work under progress.
38	Nalkheda(Aug.)	132/33	40		0	0	0	0				
39	Vijaipur (Aug.)	132/33	40		0	0	0	0				

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)

1	Lapanga S/S	400/220	630		100	85	80	70		NOV-16	MAR-18	
2	Mendhasal ICT -III	400/220	315		100	95	100	95			MAR-18	
3	Paradeep	400/220	1000		100	80	80	70		SEP-21	OCT-12	Work is in progress.
4	Baliguda S/S	220/33	40		100	70	60	30		JUN-17	JUN-18	
5	Bonai (2nd Trf.)	220/33	20		100	100	100	100	20		OCT-17	Commissioned 10/2017.
6	Bonai S/S (ICT-1)	220/33	20		100	100	100	100	20		APR-17	Commissioned 04/2017
7	Kalimela S/S	220/33	40		100	65	15	10		SEP-19	JUN-18	
8	Kasipur S/S	220/33	40		100	98	99	99			NOV-17	
9	Keonjhar GIS S/S	220/33	80		100	85	65	0		JUN-17	FEB-18	
10	Laxmipur S/S	220/33	20		100	95	90	90			MAR-18	
11	Narasinghpur S/S	220/33	40		100	85	90	90			MAR-18	
12	Bargarh (New) S/S	220/132/33	320		100	99	95	95		AUG-16	MAR-18	
13	Dhamara S/S	220/132/33	200		100	0	0	0				The work order placed on M/s Tesla Transformers on 17.07.2013 on M/s Tesla Transformers was cancelled and may be deleted at present
14	Pratapassan S/S	220/132/33	320		100	50	50	0		DEC-16	DEC-18	
15	Aska S/S	220/132	2x100		100	80	70	45		JUN-17	MAR-18	
16	Balasore (3rd Trf.)	220/132	160		100	100	100	100	160		OCT-17	Commissioned 10/2017.
17	Goda S/S	220/132	2x100		100	65	45	25		MAR-17	JUN-18	
18	Jaypatna S/S	220/132	2x100		100	72	10	10		FEB-18	JUN-18	
19	Kesinga S/S	220/132	2x160		100	90	80	65			DEC-18	
20	Kuanrmunda S/S	220/132	200		100	40	45	0				May be deleted at present.As the revival process has been approved and a new contract will be signed for balance work to be executed.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

POWER AND ELECTRICITY DEPARTMENT, MIZORAM (P&ED Mizo)												
1	Bawktlang (Augmentation of existing substation)	132/33	2x20		0	0	0	0				Proposal stage
2	Khawiva (Augmentation of existing substation)	132/33	25		0	0	0	0				Works are in progress and are implemented by PGCIL
3	Luangmual (Augmentation of existing substation)	132/33	60		0	0	0	0				Proposal stage
4	Sihhmui (Augmentation of existing substation)	132/33	1x10		0	0	0	0				Proposal stage

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)

1	Pipalkot (THDC)	400/220	2x315		0	0	0	0				Acquisition of land for Pipalkoti substation is under process with THDC which would be resolved by Sep-17.
2	Karanprayag (GIS)	400/132	630		0	0	0	0			JUN-17	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
3	Pipalkoti (GIS)	400/132	630		100	0	0	0			DEC-16	Tender is under process.
4	Baram (Jauljibi) New	230/33	50		0	0	0	0		MAR-17	DEC-17	Contract awarded to M/s capital electech Pvt. Ltd.
5	Barahamwari New	220/33	100		0	0	0	0		MAR-17	DEC-18	Work awarded to M/s Simens.
6	Ghansali New	220/33	60		0	0	0	0		MAR-17	DEC-18	Tender is under process.
7	Harrawala (GIS)	220/33	100		0	0	0	0			AUG-17	contract done with M/s Kanohar Electricals lim work is in progress. Total Progress 75%
8	Imlikhera (2x50)	220/33	100		0	0	0	0			MAR-17	contract done with M/S Safety and control devices. Total Progress 50%
9	Jaffarpur S/S	220/33	100		0	0	0	0			JUN-16	Work awarded to M/s Varigant Project Pvt. Ltd., Hyderabad and M/s Kanhor Electrical Ltd. Meerut.
10	Mori (GIS)	220/33	100		0	0	0	0			MAR-18	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
11	Nogaon	220/33	100		0	0	0	0			MAR-18	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
12	Puhana (GIS)	220/33	100		0	0	0	0			MAR-17	Differed till further order.
13	Almora	220/132	200		0	0	0	0			JUN-17	DPR Prepared.sending DPR to funding agency is under process.
14	Baramwari (GIS)	220/132	100		0	0	0	0			DEC-18	Revised Drawings has been submitted by M/s Siemens and has been approved.Total progress 4%.
15	Ghansali (GIS)	220/132	60		100	0	0	0			AUG-17	contract terminated with M/S CGL,retendering is in progress
16	Pantnagar (Aug.)	220/132	100		0	0	0	0			MAR-17	Tendering is under progress
17	Piran Kaliyar (GIS)	220/132	300		0	0	0	0			AUG-17	Tender is under process.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)

1	Dhuri (New) (Addl.)	400/220	500		100	100	100	100	500	FEB-17	JUL-17	Commissioned 07/2017.
2	Bagha Purana (Addl)	220/66	1x100		100	100	100	100	100		JUN-17	T/F commissioned on no-load on 16.06.2017 and loaded on 22.06.2017.
3	Bahadurgarh (Addle. T/F) S/S	220/66	100		100	100	100	100	160		FEB-17	The work of augmentation of 1x100 MVA, 220/66 KV T/F with 1x160 MVA, 220/66 KV T/F has been completed on 16.02.2017.
4	Bahadurgarh (Bhater) (Aug.)	220/66	100		100	100	100	100	160	MAY-12	JUL-17	planning was replacement of existing 100 MVA, 220/66 KV T/F with 160 MVA, 220/66 KV T/F, which has been commissioned on-load on 16.02.2017
5	Bhawanigarh s/s	220/66	160		100	100	100	100	160	DEC-16	MAY-17	Commissioned 05/2017.
6	Dharamkot (Addl)	220/66	1x100		100	100	100	100	100		JUN-17	Commissioned on no-load on 30/06/17 and loaded on 14.07.2017.
7	Focal Point Nabha (Aug.) (3rd Addl.)	220/66	100		0	0	0	0				no such work exists.
8	Kanjli (2nd Addl. Trf.)	220/66	100		100	100	100	100	100	DEC-16	OCT-17	Commissioned 10/2017.
9	Kotla Jagan s/s	220/66	60		100	100	100	100	160		MAY-17	Commissioned 05/2017.
10	Ladowal	220/66	160		85	95	92	95		MAR-17	DEC-17	Work is in progress.
11	Mahilpur (Addl)	220/66	1x100		100	100	100	100	100		JUL-17	Commissioned 07/2017.
12	Talwandi Bhai (Addl)	220/66	160		100	100	100	100				Commissioned 08/2017
13	Bhai S/S	220/132	100		100	100	100	100	160		SEP-17	T/F commissioned on no-load on 03.08.2017 and loaded on 30.09.2017.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)

1	Anta GSS (ICT-3)	765/400	1500		100	100	100	100	1500		APR-17	Commissioned 09/2016 (Late Reported)
2	Akal (Aug.)	400/220	500		0	0	0	0				
3	Babai S/S	400/220	630		100	100	96	96			JUN-17	W.O. awarded to M/s A2Z. Transformer Mail send to Mr. Vashist (Alstom), from ZCE(T&C), Ajmer on dt. 31.07.17 for urgent deliver of 19 Nos. CT's at site by latest Sep-17 for GSS Charging and also to be complete SCADA by Sep-17. CRM testing of Isolator has been completed & relay testing work under progress. SCADA team not reached till date. Slow progress by firm
4	Bhadia Pooling Station	400/220	945		100	96	100	100	1500			W.O. awarded to M/s Alstom. ADB funded scheme. 500MVA Trf. Test Charge on 18.03.17 & comm. on 22.07.17. 2 nos Trf. Charged on 18.08.17
5	Bhadla (Distt. Jodhpur)-ICT-1	400/220	500		100	100	100	100	500		AUG-17	Commissioned 07/2017(Late Reported).
6	Bhadla (Distt Jhodpur)-ICT-II	400/220	500		100	100	100	100	500		SEP-17	Commissioned 08/2017 (Late Reported).
7	Jaisalmer -2 S/S	400/220	2x500		100	50	20	10			MAR-18	W.O. awarded to M/s Siemens. KFW funded scheme. Work under progress.
8	Jodhpur (New) S/S	400/220	2x315		100	25	0	0				Earlier issued W.O. withdrawn. W.O awarded to M/s Techno Pvt Ltd. Work under progress.
9	Ramgarh S/S	400/220	1500		100	100	100	97			MAR-18	W.O awarded to M/s Techno Pvt Ltd. .220/132 kv 160 MVA Trans commissioned . 400 KV works under progress. 3*500 MVA 400/220 KV X-Mers received. Testing & erection completed .Fire fighting completed. ICT-3 commissioned on 21.09.17 (220KV Side)
10	Bherunda S/S	220/132/33	160		100	95	85	82			FEB-18	W.O. awarded to M/s Karni Electricals. Work under progress.
11	NPH Jodhpur S/S	220/132/33	320		100	100	100	100				W.O. awarded to M/s Balaji Enterprises. Work under progress.
12	Bajju S/S	220/132	160		100	0	0	0				Under KFW. Bid is to be cancelled after receiving of NOC from KFW.
13	Bhadia Pooling Station	220/132	3x160		100	90	100	0				commissioned
14	Bhawanimandi S/S	220/132	160		100	100	100	95				Work order placed to M/S Kay Cee Electrical, Kota. 220/132, 160 MVA Transformer Comm & Charged on Dt.:06.03.2017 20/25 MVA Transformer Comm & Charged on Dt.:01.07.2017.
15	Chatrail S/S	220/132	160		100	0	0	0				Under KFW. Bid to be cancelled after receiving NOC from KFW.
16	Kolayat S/S	220/132	160		100	0	0	0				Under KFW. Bid is to be cancelled after receiving of NOC from KFW.
17	Lakhesara S/S	220/132	160		0	0	0	0				Dropped

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
18	Mandalgarh S/s	220/132	1x100		100	100	100	100	100		JUN-17	Commissioned 06/2017.
19	Nawalgarh s/s	220/132	100		0	0	0	0				PPP mode. Work of GSS delayed/ not started due to ROW problem of associated transmission lines.
20	Pokaran S/S	220/132	160		100	0	0	0				SBG of tenders received and tender dropped.
21	Pratapgarh (Upgradation)(160-100)	220/132	60		100	100	100	100	60		JUN-17	Commissioned 06/2017.
22	Ramgarh S/S	220/132	3x160		0	0	0	0			MAR-17	
23	Undoo S/S	220/132	320		100	0	0	0				Under KFW. Bid is to be cancelled after receiving of NOC from KFW.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)

1	Ariyalur S/S	765/400	2x1500		100	2	0	0	0		MAR-19	Work awarded on 31.03.17 and work commenced.
2	Coimbatore	765/400	3000		0	0	0	0		SEP-21	MAR-21	Administrative approval accorded. Land cost is under approval.
3	North Chennai PS (GIS)	765/400	3000		0	0	0	0		SEP-18	MAR-19	Price bid opened on 02.06.17 and under evaluation.
4	Virudhunagar	765/400	3000		0	0	0	0		MAR-21	MAR-22	Standing committee approval awaited
5	Anaikadavu S/S	400/230-110	1030		100	90	95	95	0	DEC-14	MAR-18	Work under progress.
6	Edayarpalayam	400/230-110	2x315+3x200		0	0	0	0		SEP-18		Working estimate is under preparation.
7	Guindy (GIS)	400/230-110	630		0	0	0	0		SEP-19	MAR-19	Tender finalised and concurrence from JICA awaited for placing of order to M/s.L&T.
8	Korattur (GIS)	400/230-110	1030		0	0	0	0		SEP-19	MAR-19	Tender floated with opening due on 28.12.17.
9	Manali (GIS)	400/230-110	1030		100	100	100	100	1030	SEP-16	JUL-17	Commissioned 01/2017 (Late Reported).
10	Mylapore/Taramani	400/230-110	1030		0	0	0	0		SEP-19	MAR-20	Tender to be floated
11	Pavoorchatram (Tennampatty)	400/230-110	2x315+2x100		100	40	100	60			MAR-18	Work under progress. Equipment plinth at 400 KV, 230 KV and 110 KV side completed. Transformer Plinth work completed and 1 no 315 MVA and 1 no 200 MVA ICT placed on plinth.
12	Sholinganallur (Ottinmbakkam) S/S	400/230-110	2x315+1x100		100	100	100	100	100		MAR-18	400 kv bus energized on 26.06.17
13	Thennampatty	400/230-110	2x315+2x200		100	70	100	60		SEP-17	MAR-18	All tower and equipment foundation work completed. 4 Nos. Transformer Received and 1 No. 315 MVA ICT erection completed.
14	Thervaignandigai	400/230-110	2x315+1x200		100	100	100	100	830	SEP-17	JUL-17	Commissioned 04/2016 (Late Reported).
15	Vellalaviduthi	400/230-110	1030		0	0	0	0		SEP-18	MAR-19	Tender opened on 21.08.2017 and evalution of technical commercial bid under process.
16	Vellalaviduthi (Pudukkottai)	400/230-110	2x315+2x100		100	0	0	0				Tender opened on 21.08.17 and price bid to be opened.
17	Dharmapuri (Palavady)-ICT-II	400/230	315		100	100	100	100	315		SEP-17	Commissioned 09/2017.
18	Kolappalur	400/230	1030		0	0	0	0		SEP-21	MAR-22	Sanction awaited
19	Mangalapuram	400/230	1030		0	0	0	0		SEP-21	MAR-22	Sanction awaited
20	Ottapidaram	400/230	630		0	0	0	0		SEP-19	MAR-20	Sanction awaited
21	Rasipalayam S/S	400/230	1030		100	100	100	100	1030	NOV-15	JUL-17	Ready for Commissioning 06/2017.
22	Samugarengapuram	400/230	1030		0	0	0	0		SEP-19	MAR-20	Sanction awaited
23	Selvapuram	400/230	1030		0	0	0	0		SEP-20	MAR-18	Tender to be floated with opening due on 06.12.17.
24	Thuraiyur	400/230	1030		0	0	0	0		SEP-21	MAR-22	Sanction awaited

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
25	Pulianthope (GIS)	400/220	3x315		100	0	0	0		SEP-17	MAR-20	Floating of Retender is under process.
26	Alamathy	400/110	200		100	100	100	100	200	SEP-17	AUG-17	Commissioned 08/2017.
27	Dharmapuri (Palavady) 200MVA-ICT-II	400/110	2x100		100	100	100	100	200		SEP-17	Commissioned 09/2017.
28	K.R.Thoppur	400/110	200		0	0	0	0		SEP-17	SEP-17	Work under progress
29	Manali (Addl)	400/110	200		100	100	100	100	100		AUG-17	Commissioned 08/2017.
30	Rasipalayam S/S (ICT-6)	400/110	200		100	100	100	100	100		AUG-17	Commissioned 08/2017.
31	Thoppankundu S/S	400/110	600		100	95	100	75		DEC-14	DEC-17	work under progress
32	Alagarkoil (2x100+3x100)	230/110	500		0	0	0	0		SEP-17	MAR-18	Work to be taken up
33	Arani (3x80 to 4x80)	230/110	560		0	0	0	0		SEP-17	MAR-18	Work to be taken up
34	Central CMRL (GIS) (JICA)	230/110	2x100		100	100	100	100	200	AUG-15	JUL-17	Ready for Commissioning 06/2017.
35	Eachangadu S/S	230/110	30		100	100	100	100	30		JUL-17	Commissioned 07/2017.
36	Erode	230/110	200		0	0	0	0		SEP-19	MAR-20	Tender to be floated.
37	Jambunathapuram	230/110	2x100		100	100	100	100		APR-16	SEP-19	P & C testing under progress.
38	Kadapperi (3x100+3x160)	230/110	780		0	0	0	0		SEP-17	MAR-18	Work to be taken up
39	Kalivelampatty	230/110	200		0	0	0	0		SEP-19	MAR-20	Sanction awaited
40	Kanchipuram S/S	230/110	100		100	95	100	90		AUG-17	OCT-19	Control room 1st floor roof concreting completed and yard works 100 % completed. Cable duct 90% completed. Line work completed. Breaker erection completed. Line work completed. Testing of 230 KV CTS are in progress.
41	Karuppur	230/110	200		0	0	0	0		SEP-19	MAR-20	Sanction awaited
42	Keezhakuppam	230/110	200		0	0	0	0		SEP-19	MAR-19	Sanction awaited
43	Kondagai	230/110	200		0	0	0	0		SEP-20	MAR-20	Sanction awaited
44	Kongal Nagaram	230/110	200		0	0	0	0		SEP-18	MAR-19	Sanction awaited
45	K.Pudur	230/110	200		0	0	0	0		SEP-20	MAR-21	Sanction awaited
46	Kumbakkonam (JICA) S/S	230/110	2x100		100	100	100	100	200	AUG-15	JUL-17	Commissioned 01/2017 (Late Reported).
47	Mambalam (GIS)	230/110	320		0	0	0	0		JUL-17	MAR-19	Termination notice is being issued.
48	Membalam (GIS)	230/110	2x160		0	0	0	0			MAR-19	Pile 83/83 completed.Retender floated with due date of opening on 15.12.17 for the balance works.
49	Mondipatty (1x80)	230/110	80		100	100	100	100	80	JUN-17	SEP-17	Commissioned 09/2017.
50	Narimanam S/S	230/110	2x100		100	0	0	0			JUN-19	Tender opened on 15.06.17 and under process.BLTC note for price bid opening is under approval.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
51	Neyveli S/S	230/110	480		100	30	20	0		APR-17	MAR-18	Control room up to roof level completed. Earth mat 50% completed. Compound wall work under progress. Structure plinth beam work under progress.
52	Oragadam (3rd Auto) s/s	230/110	1x100		100	100	100	100	100		MAY-17	Commissioned 05/2017.
53	Poolavady	230/110	200		0	0	0	0		SEP-18	MAR-20	Tender to be floated
54	Porur UG (GIS)	230/110	300		100	30	0	0		APR-16	MAR-18	In GIS 230 kV Control room pile work completed. Pile cap 33/47 completed. In 33 KV Control room upto first floor room completed.
55	Samayanallur S/S	230/110	2x100		100	2	0	0			MAR-18	Work awarded. Control room work just commenced.
56	Sankarapuram S/S	230/110	200		0	0	0	0			MAR-19	Tender opened on 21.06.17 Techno commercial evalaution under process.
57	Sathumadurai	230/110	200		0	0	0	0		SEP-18	MAR-19	Sanction awaited
58	Savasapuram S/S	230/110	2x100		100	100	100	100		APR-17	MAR-18	Control room completed and SSE works are under progress. Transformer Plinth completed. Transformer allotted.
59	Shenpagapudur (JICA)	230/110	2x100		100	90	75	75		JUN-15	MAR-18	Work are under progress. Transformer received at site.
60	Taramani (3x100+3x160)	230/110	780		0	0	0	0		SEP-17	MAR-20	Tender to be floated
61	Thirupattur S/S	230/110	200		0	0	0	0			MAR-19	Tender opened on 28.06.17 Techno commercial evalaution under process.
62	Thiruvannamiyur	230/110	200		0	0	0	0		SEP-18	MAR-19	Tender opened on 19.08.17 and Techno commercial evalaution completed. Note for price bid opening is under approval.
63	Thuvakudy S/S	230/110	200		100	0	0	0		APR-17	MAR-19	Tender opened on 29.06.17 and evaluation is under process.
64	Tirupur (JICA)	230/110	2x100		100	70	50	50		APR-16	MAR-18	Work are under progress. Transformer received at site.
65	TNEB HQ (GIS) (JICA) S/S	230/110	200		100	0	0	0		APR-12	MAR-18	SS building works in progress. GIS equipment retender o be floated with due date of opening 06.12.207.
66	Uddanapally S/S	230/110	200		100	0	0	0		APR-16	MAR-18	Work awarded on 05.10.17.
67	Usilampatty	230/110	200		0	0	0	0		SEP-20	MAR-21	Sanction awaited
68	Valayapatty	230/110	80		100	100	100	100	80	APR-15	JUL-17	Commissioned 07/2017.
69	Vannikonendal S/S	230/110	300		0	0	0	0			MAR-15	The substation may be deleted from from the list since the administrative approval for the same has been cancelled.
70	Vinnmangalam (2x100 to 2x160)	230/110	520		0	0	0	0		SEP-17	MAR-18	Work to be taken up
71	Devigarh (Aug.) (2nd Addl.)	220/66	160		0	0	0	0				Not related to TANTRANSCO
72	RA Puram (GIS) UG (JICA)	220/33	200		100	100	100	100	200	JUL-15	APR-17	Commissioned 04/2017
73	Kadalangudy (Aug.) (100-80)	220/110	20		100	100	100	100			DEC-15	Commissioned 12/15.
74	Muppandal	220/110	200		0	0	0	0		SEP-18	MAR-19	Sanction awaited

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
75	Nemmali thippiyakudi (2x100+3x100)	220/110	500		0	0	0	0		SEP-17	MAR-17	Work to be taken up
76	Omega Industrial Estate s/s	220/110	200		100	100	100	100	200		APR-17	Commissioned 04/2017
77	Singapuram S/S (ICT-II)	220/110	100		0	0	0	0				Test charged on 02.05.16 with 1x100 MVA Auto Transformer
78	Singarapet (Enhancement from 3x50 to 2x160 MVA and shifting of SS to new location indide the SS premises)	220/110	170		0	50	30	0		SEP-18	MAR-19	Work under progress.
79	Taramani (4th Auto Trf)	220/110	100		100	100	100	100	100		APR-17	Commissioned 04/2017

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED (APTRANSCO)

1	Chilakaluripeta S/s (2x500MVA)	400/220/132	1000		0	0	0	0		AUG-19	MAR-19	
2	Jammalamudgu (ICT-II)	400/220/132	315		100	100	100	100	315		JUL-17	Commissioned 04/2017(Late Reported).
3	Amaravathi SS-II in CRDA	400/220	630		0	0	0	0		AUG-21	AUG-21	
4	Amaravathi S/s-I in CRDA	400/220	630		0	0	0	0		AUG-20	AUG-21	
5	Aspiri S/s	400/220	945		0	0	0	0		AUG-18	MAR-20	
6	Eluru S/s	400/220	630		0	0	0	0		AUG-18	MAR-20	
7	Gani (3x500 - ICT-II)	400/220	500		100	100	100	100	500	JUL-17	JUL-17	commissioned on 31.07.2017
8	Gani (3x500 - ICT-III)	400/220	500		100	100	100	100	500	JUL-17	JUL-17	Commissioned 07/2017
9	Garividi (Marala)	400/220	630		100	97	98	98			DEC-17	Substation name may please be corrected as Garividi (Maradam). Works under progress. All 578 Nos. Structure foundations ,700 Nos. Structure erection and 449 Nos. equipment erection completed. All other electrical and civil works are under progress.
10	Hindupur S/S	400/220	3x315		100	60	80	45		OCT-17	JAN-18	Works under progress. 678 Nos. out of 726 Nos.Structure foundations and 506 Nos structure erection out of 829 Nos.are completed and 72 Nos. out of 601 equipment erection are completed.
11	Inavolu S/s	400/220	1000		0	0	0	0		AUG-18	MAR-20	
12	Kalikiri	400/220	630		100	55	75	55		SEP-17	FEB-18	Site levelling works completed, 524 out of 524 Nos Foundations, 300 Nos. out of 524 Nos. structure erection and 189 Nos. out of 425 Nos. equipment erection completed. Civil works such as Retaining wall, Control Room, DG Room, Platforms, water tank and store room works under progress.
13	Kalpaka-II S/s	400/220	945		0	0	0	0		AUG-20	AUG-21	
14	Kurnool S/S	400/220	2x315		0	0	0	0				This project is not approved in APTRANSCO and we have not proposed any new Sub-Station with the above name to CEA for approval.Hence this 400kV/220kV Sub-Station my please be deleted from the list.
15	Mylavarm S/s	400/220	945		0	0	0	0		AUG-18	MAR-21	
16	Podili S/S	400/220	630		100	28	28	10		AUG-17	MAR-18	Site levelling works completed. 199 No s out of 524 structure foundations completed. Structure erection 25 Nos. out of 629 Nos. completed. Control room,Platforms,DG room works are under progress.
17	Rachaganneru S/s	400/220	630		0	0	0	0		AUG-18	MAR-19	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
18	Talaricheruvu S/s	400/220	945		0	0	0	0		AUG-18	OCT-18	LOI issued on 24.05.2017.Detailed purchase orders issued on 09.06.2017. Site is handed over on 24.06.2017. Survey and engineering under progress.
19	Uravakonda (Aug) (ICT-I)	400/220	500		100	100	100	100	500		JUL-17	Commissioned 05/2017 (Late Reported).
20	urvakonda-II S/s	400/220	1260		0	0	0	0		AUG-18	MAR-20	
21	Vemagiri (Aug) (ICT-III)	400/220	315		100	100	100	100	315		JUL-17	Commissioned 04/2017 (Late Reported).
22	Gudivada (2x500 MVA+2x100 MVA)	400/132	1200		0	0	0	0		AUG-19	MAR-20	
23	Chakrayapet	220/132	200		100	2	0	0			MAR-17	Site handed over on 16.04.2016.Leveling of site works under progress.
24	Gollapuram	220/132	200		100	80	90	85			MAY-17	Works are under progress.
25	Jammalamadugu (220kV ICT-I)	220/132	160		100	100	100	100				Commissioned 07/2017 (Late reported)
26	Porumamilla	220/132	200		100	95	95	95			AUG-16	works are under progress.
27	Tirumalayapalli	220/132	300		100	60	85	50			JUN-17	Works are under progress.
28	Gaddamvaripalli	220/11	50		100	100	100	96			JUN-16	Works under progress
29	Goddumarri	220/11	100		100	100	100	100	100		JUL-17	Commissioned 02/2016 (Late Reported).
30	Yellanur	220/11	50		100	100	100	100	50		JUL-17	Commissioned 03/2014 (Late Reported).

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Transmission Corporation of Telangana Limited (TSTRANSCO)

1	Asupaka S/S	400/220	315		100	100	100	100	315	SEP-15	AUG-17	Commissioned 08/2017.
2	Dindi S/S	400/220	630		100	100	100	100	630		JUL-17	Commissioned 04/2017 (Late Reported).
3	Gajwel (Aug.)	400/220	315		100	90	95	70		SEP-17		Works are in progress
4	Julurupadu S/S	400/220	630		100	100	99	98			OCT-17	work is under progress.
5	Maheswaram S/S	400/220	500		100	100	100	100	500		AUG-17	Commissioned 08/2017.
6	Narsapur (ICT-II)	400/220	315		100	100	100	100	315		SEP-17	Commissioned 09/2017.
7	Nirmal S/S	400/220	630		100	95	96	91			OCT-17	work under progress.
8	Shankarpally (Extn.)	400/220	630		0	100	100	100			FEB-17	Works completed.Bays charged on 04.02.2017
9	Veltoor (Aug.)	400/220	315		100	100	100	100	315		JUL-17	Ready for Commissioning 06/2017.
10	400kV Suryapet Bay Extensions	400	0									
11	Chandulapur LI	400	500		0	0	0	0		NOV-17		
12	Choutuppal	400	1x1500		0	0	0	0		JUN-20		
13	Damacherla	400	1500		0	0	0	0		SEP-18		
14	Jangaon	400	1x1500		100	3	0	0		AUG-18		land leveling is Under progress.
15	Julurupadu 2nos 400kV bay	400	0							SEP-17		
16	kethireddypalli (Manikonda)	400	630		100	50	30	10		MAR-18		Works are in progress
17	Mydaram LI	400	1120		0	0	0	0		NOV-17		
18	Narlapur LI	400	1440		0	0	0	0		SEP-18		
19	Ramachandrapuram	400	1000		0	0	0	0		SEP-18		
20	Ramadugu LI	400	1120		0	0	0	0		NOV-17		
21	Tippapur LI	400	480		0	0	0	0		NOV-17		
22	Tukkapur LI	400	400		0	0	0	0		NOV-17		
23	Uddandapur LI	400	900		0	0	0	0		SEP-18		
24	Vattem/Karvena	400	1440		0	0	0	0		SEP-18		
25	Yedula LI	400	1260		0	0	0	0		SEP-18		
26	Yellampalli LI	400	945		0	0	0	0		NOV-17		
27	Bonguloor S/S	220/132/33	200		0	0	0	0				1 no. 100MVA Transformer and line commissioned on 02.04.2015. balance works to be completed by 31.10.2015
28	Huzumagar S/S	220/132/33	200		100	0	0	0			MAR-17	
29	Dichpally (Aug.)	220/132	315		100	100	100	100	315		JUL-17	Commissioned 03/2017 (Late Reported).

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
30	Jadcherla S/S	220/132	200		0	0	0	0				
31	Jangaon S/S	220/132	200		100	0	0	0				
32	Manikonda S/S	220/132	2x100		100	10	5	0			DEC-18	Works are in progress
33	Narsapur (ICT-I) (100 MVA)	220/132	1x100		100	100	100	100	100		SEP-17	Commissioned 07/2017 (Late Reported).
34	Narsapur (ICT-II) (160 MVA)	220/132	160		100	100	100	100	160		SEP-17	Commissioned 09/2017.
35	Thimmajipet S/S	220/132	200		0	0	0	0			MAR-17	
36	Aswaraopet SS upgradation from 132 kV	220	200		0	0	0	0		NOV-17		
37	Banswada	220	200		0	0	0	0		NOV-17		
38	Borampet GIS	220	480		0	0	0	0		DEC-17		
39	Chanchalguda	220	200		0	0	0	0		SEP-18		
40	Goliwada (Yellampalli) LI SS	220	450		0	0	0	0		SEP-17		
41	Husnabad GIS	220	200		0	0	0	0		MAY-18		
42	Kachavanisingaram	220	200		0	0	0	0				
43	Kallur GIS	220	200		0	0	0	0		SEP-17		
44	Kleshwaram LI SS	220	550		0	0	0	0		SEP-17		
45	Kothur	220	320		0	0	0	0		SEP-17		
46	Lakshmidivipalli LI SS	220	240		0	0	0	0		SEP-17		
47	Madugula	220	200		0	0	0	0		MAY-17		
48	Mahabubabad (Ayyagaripally)	220	200		0	0	0	0		JUN-17		
49	Nagarkurnool	220	2x100		0	0	0	0		JUN-17		
50	Peddagopati GIS	220	200		0	0	0	0		NOV-17		
51	Raidurg	220	300		0	0	0	0		SEP-17		
52	Renjal GIS	220	200		0	0	0	0		NOV-17		
53	Sundilla LISS	220	400		0	0	0	0		SEP-17		
54	Toopran	220	2x100		0	0	0	0		SEP-17		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TRIPURA STATE ELECTRICITY CORPORATION LIMITED (TSECL)

1	Ambassa (Aug.)	132/33	25		100	100	100	100			AUG-13	Commissioned 08/2013.
2	Budhjungnagar (Aug.)	132/33	25		100	0	0	0			MAR-17	LOA issued
3	Dharmanagar (Aug.)	132/33	25		100	100	100	100			SEP-13	Commissioned 9/13.
4	Banduar (Aug.)	132/11	15		100	100	100	100			SEP-13	Commissioned 9/13.
5	Garod Tilla (Aug.)	132/11	10		100	0	0	0			MAR-17	Tender Evaluation in process.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)

1	ICT at Obra C s/s	765/400	3000									
2	Modipuram S/s	765/400	3000		0	0	0	0			MAR-19	
3	Moradabad S/s	765/400	3000		0	0	0	0			MAR-20	
4	Unnao (Addl ICT- III) s/s	765/400	1000		100	100	100	100	1000		JUN-17	Commissioned 06/2017.
5	Agra (Aug) (500-315)	400/220	185		100	100	100	100	185		MAY-17	Commissioned 05/2017.
6	Azamgarh (ICT-1) (Aug 500-315)	400/220	185		100	100	100	100	185		APR-17	Commissioned in 04/2017
7	Badaun S/s	400/220	630		0	0	0	0			MAR-21	
8	Banda (New) (ICT-I)	400/220	315		100	100	100	100	315		MAY-17	Commissioned in 05/2017.
9	Bhopal Road S/s	400/220	630		0	0	0	0			MAR-20	
10	Firozabad S/s	400/220	1000		0	0	0	0			MAR-20	
11	ICT at Harduaganj Extn	400/220	630									
12	Jaunpur S/s	400/220	630		0	0	0	0			MAR-19	
13	LaluKheri S/s	400/220	630		0	0	0	0			MAR-20	
14	Maath (Mathura) s/s (ICT-1)	400/220	315		100	100	100	100	315	AUG-16	APR-17	Commissioned 04/2017
15	Maath Mathura (New) (ICT-II)	400/220	315		100	100	100	100	315		MAY-17	Commissioned 05/2017.
16	Orai s/s (new) (ICT-2)	400/220	315		100	81	93	91			NOV-17	04 nos. 400 kV CB received.
17	Raebareli S/s	400/220	630		0	0	0	0			MAR-20	
18	Rasra S/s	400/220	630		0	0	0	0			MAR-19	
19	Sambhal S/s	400/220	630		0	0	0	0			MAR-21	
20	Shamli S/s	400/220	1000		0	0	0	0			MAR-20	
21	Simbholi S/s	400/220	1000		0	0	0	0			MAR-20	
22	Sultanpur (Additional) s/s	400/220	315		100	100	100	100	315		MAY-17	Commissioned 05/2017.
23	Sultanpur (Aug.) (315-240)	400/220	75		100	100	100	100	75		OCT-17	Commissioned 10/2017.
24	Agra (South) S/S	400/132	600		100	100	100	100	600	AUG-16		3x200 MVA, 400/132 KV ICTs energised on 10/07/2017
25	Kasara Mau (Addl ICT-III) S/s	400/132	200		100	100	100	100	200		JUN-17	Commissioned 06/2017.
26	Kanpur Road	220/33	3x60		100	85	99	99			NOV-17	over all prog 95%
27	Hapur (New) (ICT-I)	220/132/33	160									
28	Hapur (New)(ICT-II)	220/132/33	180		100	100	100	100	180		JUN-17	3x60 MVA , 220/33 KV ICTs Commissioned in 06/2017 &160 MVA ,220/132 KV ICT-II on 15/07/2017 while 160 MVA ICT-I on 01/08/2017 .

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
29	Allahabad (Rewa Road) (Augmentation of 160MVA ICT-II)	220/132	40		100	100	100	100	40		MAY-17	Commissioned 05/2017.
30	Amroha (New) (ICT-I)	220/132	160		100	100	100	100	320			160 MVA ICT-I commissioned on 27/ 06/2017 & 160 MVAICT-II on 15/07/2017.
31	Amroha (New)(ICT-II)	220/132	1x160		100	100	100	100	160		AUG-17	Commissioned 07/2017 (Late Reported).
32	Bansi S/S	220/132	2x100		100	95	100	80			NOV-17	Work in Progress. Overall prog. 92%
33	Barahua/ Gorakhpur (Aug)	220/132	60		100	100	100	100	60		JUN-17	Commissioned in 06/2017.
34	Basti (ICT-1) (Aug 200-160)	220/132	40		100	100	100	100	40		APR-17	Commissioned in 04/2017
35	Bharthana (Etawah) (ICT-1)(Aug 160-100)	220/132	60		100	100	100	100	60		APR-17	Commissioned 04/2017
36	Bhelupur - (ICT -II)	220/132	60		100	100	100	100	60	JUN-12	MAY-17	Commissioned in 05/2017.
37	Chandausi (Sambhal) (ICT-II)	220/132	160		100	100	100	100	160			Commissioned in 04/2017
38	Chhata (Mathura) s/s (ICT-1)	220/132	160		100	100	100	100	160		APR-17	Commissioned 04/2017
39	Jahangirabad (Aug.) (150-100)	220/132	50		100	100	100	100	50		OCT-17	Commissioned 10/2017.
40	Madhuvan S/S	220/132	160		100	15	0	0			MAY-18	WIP 15%
41	Nanauta (ICT-I) (Aug200-100)	220/132	100		100	100	100	100	100		APR-17	Commissioned 04/2017
42	Noida Sec-148	220/132	1x160		100	93	80	28			NOV-17	WIP Overall prog. 64%
43	Noida Sec-148 S/S	220/132	160		100	93	80	28			OCT-17	WIP Overall prog. 64%. Repeated entry, may pl be deleted.
44	Pratap Vihar S/S	220/132	1x160		100	14	0	0			AUG-18	WIP 24%
45	Sahibabad-II S/S	220/132	2x100		0	0	0	0			MAR-17	Scrapped due to non availability of land. May pl be removed from the list.
46	Sarnath (Aug.)	220/132	200		100	100	100	100	200		OCT-17	Commissioned 10/2017.
47	Siyana S/S	220/132	2x160		100	56	90	15			AUG-18	Over all Progress 70
48	Agra Dayalbagh S/s	220	180		0	0	0	0			MAR-22	
49	Allahabad S/s	220	180		0	0	0	0			MAR-22	
50	Amethi S/s	220	320		100	11	0	0			FEB-18	Overall progress 15%
51	Anandnagar (Gorakhpur) S/s	220	320		0	0	0	0			MAR-21	
52	Awas Vikas Loni S/s	220	320		0	0	0	0			MAR-22	
53	Badaun Road S/s	220	320		0	0	0	0			MAR-21	
54	Ballia S/s	220	320		0	0	0	0			MAR-21	
55	BB Nagar S/s	220	320		0	0	0	0			MAR-19	
56	Bulandshahar Road S/s	220	320		0	0	0	0			MAR-21	
57	Chhaprauli S/s	220	320		0	0	0	0			MAR-20	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
58	Faridpur (Bareilly) S/s	220	320		0	0	0	0			MAR-19	
59	Fatehgarh or Kannauj S/s	220	320		0	0	0	0			MAR-20	
60	Fatehpur New S/s	220	320		0	0	0	0			MAR-20	
61	Gr. Noida (II) S/s	220	180		0	0	0	0			MAR-22	
62	Hamirpur S/s	220	320		0	0	0	0			MAR-21	
63	Hardoi (New) S/s	220	320		0	0	0	0			MAR-21	
64	Kasganj S/s	220	320		0	0	0	0			MAR-22	
65	Khaga S/s	220	320		0	0	0	0			MAR-21	
66	Khalilabad S/s	220	320		0	0	0	0			MAR-21	
67	Khatauli S/s	220	320		0	0	0	0			MAR-20	
68	Kidwainagar S/s	220	180		0	0	0	0			MAR-22	
69	Kiraowli S/s	220	320		0	0	0	0			MAR-22	
70	Lakhimpur s/s	220	320		0	0	0	0			MAR-21	
71	Lucknow (Canal Road) S/s	220	180		0	0	0	0			MAR-21	
72	Lucknow Hardoi Road S/s	220	180		0	0	0	0			MAR-22	
73	Maharajganj S/s	220	320		0	0	0	0			MAR-21	
74	Mawana S/s	220	320		0	0	0	0			MAR-20	
75	Meerut By Pass S/s	220	180		0	0	0	0			MAR-21	
76	Modipuram-II S/s	220	320		0	0	0	0			MAR-22	
77	Moradabad-II (Kath) S/s	220	320		0	0	0	0			MAR-20	
78	Morta S/s	220	320		0	0	0	0			MAR-19	
79	Nehtaur New S/s	220	320		0	0	0	0			MAR-21	
80	Phahari (Chitrakoot) S/s	220	320		100	22	0	0			DEC-17	Work Progress 15%
81	Pilibhit Bypass S/s	220	320		0	0	0	0			MAR-21	
82	Saharanpur New s/s	220	320		0	0	0	0			MAR-22	
83	Sandila S/s	220	320		0	0	0	0			MAR-21	
84	Sardhana S/s	220	320		0	0	0	0			MAR-19	
85	Sarsawa (Saharanpur)S/s	220	320		100	79	0	49			NOV-17	Overall progress 60%
86	SGPGI Road S/s	220	320		0	0	0	0			MAR-21	
87	Sidharth Nagar/Ind. Area Ghaziabad S/s	220	340		0	0	0	0			MAR-22	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
88	Singhauli S/s	220	320		0	0	0	0			MAR-20	
89	Tajpur S/s	220	320		0	0	0	0			MAR-19	
90	Tundla S/s	220	320		0	0	0	0			MAR-19	
91	Unnao (Dahi Chowki) S/s	220	180		0	0	0	0			MAR-20	
92	Varanasi Cantt. S/s	220	180		0	0	0	0			MAR-22	
93	Vasundhara S/s	220	320		0	0	0	0			MAR-21	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)

1	Durgapur Aug.	400/220	315		0	0	0	0			MAR-19	
2	Gokarna Aug.-I	400/220	315		0	0	0	0			MAR-20	
3	New Chanditala 400kV- (ICT-II)	400/220	315		100	100	100	100	315		SEP-17	Commissioned 09/2017.
4	New Chanditala 400kV S/s	400/220	315		0	0	0	0			MAR-18	
5	New Chanditala s/s	400/220	630		100	100	100	100	630	AUG-17	JUL-17	Commissioned 03/07/17
6	New Haldia NIZ GIS	400/220	630		0	0	0	0			MAR-20	
7	New Katwa Aug.	400/220	315		0	0	0	0			MAR-22	
8	New Katwa GIS	400/220	1000		0	0	0	0			MAR-21	
9	New Purulia (N.PPSP) Switching S/S	400	0		100	85	70	50		SEP-16	JUL-17	
10	New Town AA-III	220/33	50		0	0	0	0				
11	Alipurduar Aug.	220/132	160		0	0	0	0			MAR-20	
12	Alipurduar S/S	220/132	320		100	99	100	100	320	JUN-17	SEP-17	Substation back-charged on 30/08/17
13	Barasat Aug.	220/132	160		0	0	0	0			MAR-21	
14	Barasat GIS	220/132	320		100	67	45	25			APR-18	Work in Progress
15	Baruipur GIS	220/132	320		0	0	0	0			MAR-21	
16	C.K. Road GIS	220/132	320		0	0	0	0			MAR-22	
17	Dalkhola Aug.	220/132	160		0	0	0	0			MAR-20	
18	Dharampur	220/132	160		0	0	0	0			MAR-18	
19	Egra Aug.	220/132	160		0	0	0	0			MAR-20	
20	Foundray Park Aug.	220/132	160		0	0	0	0			MAR-20	
21	Gazol Aug.	220/132	160		0	0	0	0			MAR-22	
22	Gazol GIS	220/132	320		100	3	0	0			AUG-18	Land development & boundary wall work under progress.
23	Jeerat Aug.-I	220/132	160		0	0	0	0			MAR-20	
24	Kotasur GIS	220/132	320		0	0	0	0			MAR-20	
25	Lakshmikantapur Aug.-I	220/132	80		0	0	0	0			MAR-18	
26	Lakshmikantapur Aug.-II	220/132	40		0	0	0	0			MAR-19	
27	Mahachanda GIS	220/132	320		0	0	0	0			MAR-20	
28	Mayapur GIS	220/132	100		0	0	0	0			MAR-21	
29	New Bishnupur Aug.-I	220/132	160		0	0	0	0			MAR-19	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
30	New Sagardighi GIS	220/132	320		100	30	25	0			FEB-18	
31	New Town AA-IIC GIS	220/132	320		100	15	0	0			MAY-18	
32	New Town AA-III Aug.	220/132	160		0	0	0	0			MAR-22	
33	Raghunathpur GIS	220/132	320		0	0	0	0			MAR-22	
34	Rejinagar Aug.	220/132	160		0	0	0	0			MAR-21	
35	Rejinagar GIS	220/132	320		100	20	0	0			AUG-18	Work of Boundary wall & control room building is in progress.
36	Sadaipur Aug.	220/132	160		0	0	0	0			MAR-19	
37	Sadaipur s/s (ICT-1)	220/132	160		100	100	100	100	160		APR-17	Commissioned 04/2017
38	Sadaipur s/s (ICT-2)	220/132	160		100	87	99	93	160	APR-16		Commissioned on 21/04/2017
39	Satgachia	220/132	160		0	0	0	0			MAR-19	
40	Satgachia Aug.	220/132	160		0	0	0	0			MAR-18	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ADANI POWER LTD. (APL)

1	765 kV Bay at Sipat s/s (STL-TBCB)	765	0							NOV-18		
2	765 kV bays at Sasan UMPP (C-WRTL-TBCB)	765	0							NOV-18		
3	Rajnandgaon Switching S/s (RRWTL-TBCB)	765	0		100	0	0	0		NOV-18	AUG-17	
4	Dhanbad s/s (NKTL-TBCB)	400/220	1000		0	0	0	0		MAY-19	MAY-19	
5	Morena S/s (C-WRTL - TBCB)	400/220	2x315		100	72	60	22		MAY-18	JAN-18	
6	400 kV Bays (2 nos.) at Vindhyachal STPP switchyard (C-WRTL-TBCB)	400	0							JAN-19		

Essel Infraprojects Ltd. (ESSEL)

1	Warangal (New) S/s (WKTL -TBCB)	765/400	2x1500		100	0	0	0		NOV-19		
2	Darbhanga (GIS) (DMTCL - TBCB)	400/220	1000		100	100	100	100	1000	JUN-16	MAR-17	Substation already Commissioned on 31-March-2017
3	Motihari (GIS) (DMTCL -TBCB)	400/132	2x200		100	100	100	100	400	AUG-16	AUG-17	Commissioned 08/2017.
4	2 Nos of bays at Rishikesh S/s (NRSS-XXXVITL-TBCB)	400	0		0	0	0	0		DEC-19		
5	4 Nos of bays at Babai (RRVPNL) S/s (NRSS-XXXVITL-TBCB)	400	0		0	90	100	90		JUN-19	AUG-17	Civil works 90% completed. and Erection - 90% Gantry Structures erected

KALPATARU POWER TRANSMISSION LIMITED (KPTL)

1	Establishment of 2x500 MVA at New Kohima S/s (ATL-TBCB)	400/220	2x500							JUL-20		
---	---	---------	-------	--	--	--	--	--	--	--------	--	--

NORTH KARANPURA TRANSMISSION CO. LTD. (NKTCL)

1	Gurgaon (ITP) GIS S/s (NKTL - TBCB)	400/220	2x500		0	0	0	0		NOV-13	DEC-16	
---	-------------------------------------	---------	-------	--	---	---	---	---	--	--------	--------	--

Shekhawati Transmission Service Company Limited (SKHWTTSCCL)

1	Nawalgarh	220/132	100		0	0	0	0			DEC-16	
---	-----------	---------	-----	--	---	---	---	---	--	--	--------	--

South East UP Power Transmission Company Limited (SEUPPTCL)

1	Mainpuri s/s (ICT-2)	765/400	1000		100	98	100	85				
2	Aurai s/s	400/220	630		77	21	24	0				Land is available, however some of the land (gram samaj - 2.2 Ha) needs to be transferred to UPPTCL/Energy department of UP by DM Bhadohi (Sant Ravi Das Nagar) for which necessary communication has been provided to DM Bhadohi by UPPTCL and also by Special secretary (Revenue) for transferring it to UPPTCL and same is under process.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
3	Gonda AIS	400/220	630		100	100	100	100	630			Commissioned 05/2017 (Late Reported).
4	Sultanpur Road s/s	400/220	1000		100	12	17	0				

STERLITE GRID LTD. (SGL)

1	Khandwa PS (KTL - TBCB)	765/400	2x1500		80	0	0	0		JUL-19	JUL-19	a) Land Acquisition is in progress. b) Change in Law- Introduction of GST in place of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
2	Amargarh (GIS) S/S (NRSS-XXIX TL - TBCB)	400/220	630		100	100	100	75		OCT-18	NOV-17	Change in Law- Finance Dept. Govt of Jammu & Kashmir vide notification No. ET/Estt/119/2017 dated 08th July 2017 by sub-section (2) of Section 1 of J&K Goods and Services Tax Act, 2017 has introduced GST w.e.f. 08-07-2017 and it is @18%, same has been intimated to all LTTCs and CEA
3	Kadarpur (Gurgaon) (GIS) (GPTL - TBCB)	400/220	2x500		0	0	0	0		MAY-19	MAR-19	a) Land Acquisition is in progress. b) Change in Law- Introduction of GST in place of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs .
4	Prithala (Palwal) (GIS) (GPTL - TBCB)	400/220	2x500		100	0	0	0		MAY-19	MAR-19	Change in Law- Introduction of GST in place of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
5	Sohna Road (Gurgaon) (GIS) (GPTL - TBCB)	400/220	2x500		100	0	0	0		SEP-19	MAR-19	Change in Law- Introduction of GST in place of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
6	2 No of 400 kV line bays at Mehboob Nagar S/S of TSTRANSCO (MTL - TBCB)	400	0							JUN-18		
7	2 No of 400 kV line bays at Yeddumailaram S/S of TSTRANSCO (MTL-TBCB)	400	0							JUN-18		
8	2 nos of 400kV bays at Dhanonda S/S	400	0							MAY-19		

TALCHER TRANSMISSION CO. LTD. (TTCL)

1	Behrampur. S/s (T-II TL - TBCB)	400/220	2x315		0	0	0	0		OCT-12	DEC-16	
---	---------------------------------	---------	-------	--	---	---	---	---	--	--------	--------	--

TORRENT POWER LTD (TOR. POW. (UNOSUGEN))

1	Bharuch/Dahej	765/400	1500		0	0	0	0				
---	---------------	---------	------	--	---	---	---	---	--	--	--	--

WESTERN U.P. POWER TRANSMISSION CO. LTD. (WUPPTCL)

1	Greater Noida AIS (ICT-1)	765/400	1500		100	99	98	98				
---	---------------------------	---------	------	--	-----	----	----	----	--	--	--	--

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2	Hapur AIS (ICT-II)	765/400	1x1500		100	100	100	100	1500		AUG-17	Commissioned 08/2017.
3	Ataur	400/220	500		100	100	100	100	500		SEP-17	Commissioned 09/2017.
4	Dasna GIS	400/220	315		100	100	100	95			SEP-17	Testing and commissioning works under progress.
5	Indirapuram (New)	400/220	2x500		100	100	100	100	1000		OCT-17	Commissioned 10/2017.
6	Nehtaur (Bijnor) (New) AIS	400/132	200		100	100	100	100	200		AUG-17	Commissioned 06/2017.
7	Ataur (3x60 MVA)	220/33	180		100	100	100	100	180		SEP-17	Commissioned 09/2017.