

REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE) VIS-A-VIS PROGRAMME DURING 2015-2016

As on 31-JUL-2015

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

DAMODAR VALLEY CORPORATION (DVC)

1	Gola - Ranchi (PG)	D/C	220	112	216	135	91	0	NOV-14	SEP-15	Railway Crossing:SER, Ranchi approved in principle for 3 no.rail crossing on 24.11.2014. Demand note has been issued by SER,Ranchi.DD prepared by A/cs & to be deposited to Railway office shortly. PTCC:proposal submitted to concerned authority on 27.8.14. Forest Clearance: 1st stage forest clearance obtained from GOI. Principal Sec. GOJ, Ranchi has sent the proposal to MOEF, New Delhi on 08.08.14 for 2nd stage clearance.Working Clearance issued on 22.5.2015.
2	Kodarma-Giridih	D/C	220	212	324	324	324	208	FEB-10	SEP-15	Progress affected due to non-availability of tower materials. Forest:1st stage clearance obtained on 25.5.12 from MOEF, New Delhi.Compliance done and file sent to MOEF,New Delhi on 8.8.14 for 2nd stage clearance by GoJ.Working clearance as well as tree cutting permission has been obtained from Forest Department, Govt. of Jharkhand, Ranchi on 24.03.2015.Effort being made to commission the line in 1st week of Aug 2015.
3	LILO of Mejia-Kalyaneswari at Burnpur S/S	D/C	220	37	79	55	0	0		DEC-15	Severe ROW problem in 17 no locations. SE Railway has given in principle clearance of crossing. Around 24 no. locations outside the ISP premises are being diverted again due to severe ROW problem. Contractual issues cropped up due to repeated route diversion. Presently work is been held up.
4	Mejia TPS - Gola	D/C	220	342	552	541	509	148	DEC-08	SEP-15	Forest: Working clearance obtained on 6.3.2013 from GOJ. Contractual issue cropped up due to delay in obtaining forest clearance as well as theft of materials (100 Ckm.) from erected line. Rectification work of the theft portion of the line has been completed. 28 km of line charged at 220 KV from MTPS end on 15.7.15.
5	Raghunathpur TPS -Ranchi (PG)	D/C	400	311	439	439	431	274	AUG-10	MAR-15	Forest: Working clearance obtained in January 2013.clearance:Obtained. PTCC Clearance: obtained. Slow progress due to non-availability of working gang due to fund crunch of Contractor (M/s Jyoti Structures). Approval has been arranged for payment to the sub-vendor directly to solve above fund crisis of M/s JSL.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Trasmission Lines: Page 1 of 122

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

NTPC LIMITED. (NTPC Ltd.)

1	LILO of Satna - Gwalior at Barethi TPS	D/C	765								.
2	Lara-I TPS - Raigarh Pooling Station (Kotra)	D/C	765								.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)

1	+/- 800KV HVDC Biswanath Chariyali - Agra Bi-pole line	BIPOL E	±800	3483	4372	4369	4365	3462	AUG-13	SEP-15	Matching with HVDC converter. Pole-I expected by Sep'15.
2	400 kV D/C trans. Line for swapping of Kahalgaon #1 bay with Sasaram# 1 bay at Biharshariff S/Stn.	D/C	400	20	38	38	38	20	APR-15	APR-15	Commissioned 04/15.
3	Allahabad - Kanpur line	D/C	400	486	629	280	176		JUN-16	JUN-16	Work under progress.
4	Alusteng(Srinagar) - Drass	S/C	220	120	0	0	0	0		MAR-16	.
5	Angul - Dhenkanal	D/C	765								
6	Angul - Jharsauguda line	D/C	765	570	792	435	208	42	DEC-15	JUN-16	ROW being faced. Hug forest involvement clearance awaited. Critical
7	Angul Pooling Station - Jharsuguda Pooling Station line-II	S/C	765	270	510	509	499	208	MAR-13	OCT-15	Forest clearance received in May'14. Severe ROW in 32Loc/50Km at Angul end. Work being executed with police protection.
8	Aurangabad (PG) - Padghe (PG)	D/C	765	570	772	635	592	120	AUG-14	MAR-16	Forest clearance awaited.Critical
9	Aurangabad - Boisar line	D/C	400	654	896	666	561	289	JUL-14	MAR-16	Stage-I Forest clearance (138ha.) awaited.Critical Severe ROW problem (involvement grape garden).
10	Aurangabad - III - Aurangabad (PG)	2xS/C	765								
11	Aurangabad - Solapur line	D/C	765	560	760	749	675	399	MAR-16	DEC-15	Effort being made to complete earlier.
12	Bairasuil HEP - Sarna	D/C	220	80							Work yet to stared.
13	Balia - Varanasi	S/C	765	165	463	463	463	164	AUG-14	SEP-15	Completion matching with varansai S/stn.
14	Balipara - Biswanath Chariyali	D/C	400	114	165	165	164	113	AUG-13	SEP-15	Completion matching with HVDC link.
15	Bareilly - Kashipur line (Quad)	D/C	400	202	282	282	282	202	APR-13	APR-15	Commissioned 04/15.
16	Barh-II - Gorakhpur	D/C	400	698	944	944	944	698	AUG-14	MAY-15	Commissioned 05/15.
17	Betul - Khandwa (Quad) line	D/C	400	338	440	287	177	22	MAY-16	MAY-16	Work under progress.
18	Bhiwani - Hissar line	D/C	400	116	159	159	155	90	MAR-16	AUG-15	
19	Biharshariff - Sasaram line	D/C	400	133	344	343	258	138		SEP-15	Completion matching with Varanasi Sub station.
20	Bypassing of Bhatapara - Raipur as Bhatapara - Bhilai	S/C	400	2	4				NOV-11	OCT-13	
21	Champa Pooling Station - Kurukshetra (HVDC)	BIPOL E	±800	2573	3474	3234	1655	605	JUN-15	MAR-16	Completion matching with Champa HVDC Station. Forest clearance (Chattisgarh portion) stg.-I obtained in Aug'14. Stage -II awaited. Stage-I for WR-II portion awaited.
22	Dehradun - Abdullapur	D/C	400	144	247	206	196	40	NOV-14	DEC-15	Severe ROW problem in Uttrakhand.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

											Severe ROW problem.
90	LILO of Moga - Bhiwani at Hissar line	D/C	400	4	4	4	4	4	MAR-16	JUN-15	Commissioned 06/15.
91	LILO of Neelamangla - Hoddy line and LILO of Somanhally - Hoddy at Yelahanka	D/C	400	34	25	25	25	25	JUL-12	DEC-15	ROW problem. Critical.Petition filed in Karnataka High Court for now resolved on 31.07.13.
92	LILO of One Ckt of Bamnoli - Jhattikara at Dwarka-I	D/C	400						MAY-17	MAY-17	Award under progress.
93	LILO of Rajarhat - Purnea at Gokarana	D/C	400	906	1254	502	199	5	APR-16	APR-16	work under progress.
94	LILO of Ranganadi - Balipara 400KV D/C line at Biswanath Chariyali (Pooling Point)	D/C	400	52	77	77	75	46	AUG-13	SEP-15	Completion matching with HVDC link.
95	LILO of Sarna - Hiranagar at Samba	S/C	220	34	85				JUL-17	JUL-17	Award placed in Mar'15.Engg. & survey under progress.
96	LILO of Sasaram - Allabhadad at Varanasi (Q)	D/C	400	237	340	340	235	65	OCT-14	MAR-16	Completion matching with Varansai S/stn.
97	LILO of Siliguri (Existing) - Purnea at Kishanganj	D/C	400	8	25	24	14	6	JAN-13	SEP-15	Completion matching with kishenganj S/S.
98	LILO of Siliguri - Dalkhola line at New Pooling Station Kishanganj	D/C	220	36	69	69	52	0	JAN-13	SEP-15	Completion matching with Kishenganj S/S.
99	LILO of Somanhally - Hoddy line at Yelahanka	D/C	400	25	25	25	25	25	DEC-15	DEC-15	ROW problem. Critical.State Govt. help required for resolution of compensation issue.
100	LILO of Subhashgram - Jeerat at Rajarhat	S/C	400	8					APR-16	APR-16	Award placed in Mar'14.
101	LILO of Teesta-III - Kishanganj 400 KV D/C (Q) at Rangpo (21 D/C+1.5 M/C)	MC+D/C	400	41	84	10	5	0	NOV-13	DEC-15	Award placed in Sep'11. Works was held up. Severe ROW problem issue.Now started. Construction of 01 LILO deferred.
102	LILO of Tilaiya - Balia line at Gaya	D/C	765							DEC-16	
103	LILO of Vishnu Prayag - Muzaffarnagar at Tapovan Vishnugarh HEP	D/C	400							MAR-15	Investment approval pending.
104	LILO of boht ckt RAPP - Kankroli at Chittorgarh	D/C	400	48	54				JUN-16	JUN-16	Award placed in May'14 LILO only one ckt is to be carried out scheme has been revised.
105	LILO of both ckt of Kolhapur - Mapusa at Kolhapur (new)	D/C	400	172	120	116	105	55	APR-15	SEP-15	Completion matching with Sub station.
106	LILO of one circuit of Dulhasti - Kishenpur at Ratle HEP.	D/C	400								.
107	LILO of one ckt Rengali - Baripada at Dubri (OPTCL)	D/C	400	34					NOV-12	MAR-16	
108	LILO of one ckt of Satna - Gwalior at Orai	D/C	765	160					APR-18	APR-18	Award placed in Mar'15.
109	Lara STPS - Champa pooling Station line (Q)	D/C	400	224	307	14			APR-17	APR-17	Work under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
129	Orai - Aligarh	D/C	765	600	1500				APR-18	APR-18	Award Placed in Mar'15.Engg. & survey under progress.
130	Orai - Orai (Q)	D/C	400	76	190				APR-18	APR-18	Award placed in Mar'15.
131	Padghe (PG) - Kudus line	D/C	400	34	46	43	41	19	AUG-14	MAR-16	Commissioning of Kuddus S/S/by MSETCL critical.
132	Padghe (PG) - Padhe (PG)	D/C	400	50	46	43	41	19	AUG-14	MAR-16	Completion of Kudus S/S by MSETCL critical.
133	Panchkula - Patiala	D/C	400	131	177	135	51	4	JUN-16	JUN-16	Work under progress.
134	Pasighat - Roing line.	S/C on D/C	132	70	345	343	341	82	DEC-12	SEP-15	progress affected due to ROW problem (geogrephical condition)
135	Punatsangchu-I - Alipurduar	D/C	400	128	174	152	135	24	JAN-15	MAR-16	Gen. expected beyond 2017-18. Wild life sanctuary involved. Case under process at NBWL.
136	RAPP - Kota line	D/C	400	104	130	38	15		MAR-15	DEC-15	Forest clearance for Bundi & Kota Div. are awaited.77nos. location are in forest. Critical
137	Raigarh Pooling Station (Near Kotra) - Champa Pooling Station line	S/C	765	96	247	247	247	96	MAY-14	MAY-15	Commissioned 05/15.
138	Raipur Pooling station - Wardha line -II	D/C	765	713	961	713	518	178	JAN-15	MAR-16	Stage-I Forest clearance (295 Ha)received in Jun'15.
139	Ranchi (New) - Dharamjaygarh /Near Korba	S/C	765	341	921	907	891	321	AUG-14	SEP-15	Permission to work in forest received in May'15.
140	Ranchi - Jharkhand Pool line (Quad)	D/C	400	136	195	195	195	136	NOV-13	DEC-15	Testing under progress. Completion matching with Jharkhand Pool & Jharkhand Pool bey at line.
141	Rangpo - New Melli line (Twin Moose) (20.5 D/C & 1.5 MC+D/M/C)		220	54	115	115	115	54	NOV-13	MAY-15	Commissioned 05/15.
142	Rihand - Vindhyachal Pooling Station (2nd Ckt)	S/C	765	31	91	91	91	31	NOV-12	AUG-15	01 ckt charged at 400KV in Jun'14 by-passing vindhyachal S/s. Restoration of the line as per orignal scheme shall be done after commissioning of 765KV Gwalior-jaipur line.
143	Roing - Tezu line	S/C on D/C	132	60	246	169	148	30	APR-12	MAR-16	Progress affected due to severe ROW problem.
144	Roorkee - Saharanpur line (Quad)	D/C	400	76	100	98	91	44	APR-13	DEC-15	ROW problem in western UP.
145	Salem Pooling Station - Madhugiri Pooling Station line	S/C	765	244	647	587	452	71	SEP-14	DEC-15	Severe ROW being faced in Karnataka.Critical.
146	Salem Pooling Station - Salem	D/C	400	120	165	165	165	120	SEP-14	DEC-15	Line completed. Commissioning matching with Salam-somanahali line.
147	Sasan - Vindhyachal (PS)	S/C	765	6	18	18	18	6	APR-15	APR-15	Commissioned 04/15.
148	Sasaram - Allahabad line	D/C	400	4	11	11	10	5	MAY-15	SEP-15	
149	Sasaram - Deltonganj line	D/C	400	392	523	504	453	263	NOV-12	DEC-16	Completion matching with Daltanganj S/S delayed due to non-availibility
Legends											
TL: Total Location		STC: Stubs Cast		TE: Towers Erected		STG: Stringing Completed		Trasmission Lines: Page 9 of 122			

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

											of S/S land (land acquired in May'15).
150	Sholapur (NTPC) - Sholapur (PG) line - II (Quad)	D/C	400	22	35				MAR-17	MAR-17	Award placed in May'15.
151	Sholapur STPP - Sholapur line	D/C	400	22	35	35	35	22	OCT-15	APR-15	Ready for commissioning 04/15.
152	Sikar - Jaipur line	D/C	400	336	480	461	422	170	AUG-12	MAR-16	Contract reviewed through assisment to JV.
153	Silchar - Hailakandi (Contingency arrangement)	D/C	132	50	65	65	65	39		JUN-12	Line test charged in Jun'12.
154	Silchar - Melriat (New) line (charged at 132KV)	D/C	400	286	436	366	211	101	DEC-12	MAR-16	Major portion of line in forest. severe ROW in vicinity of Aizwl town due to stiff resistance from influential local owner. package under re-tendering.
155	Silchar - Purba Kanchan Bari line (charged at 132KV)	D/C	400	254	373	373	373	254	DEC-12	JUL-15	Commissioned 07/15.
156	Siliguri - Purnea	D/C	400						SEP-13	SEP-15	
157	Singrauli - Allahabad line	D/C	400	170	422	128	21		JUN-16	JUN-16	Work under progress.
158	Srikakulam PP - Vemagiri - II Pooling Station (Vizag TCL)	D/C	765	668	877	659	317	38	AUG-16	AUG-16	Work under progress.
159	Srikakulam Pooling Station - Angul line	D/C	765	552	726	554	365	110	JUN-15	AUG-16	Stage - I forest clearance awaited (99 Ha.).1 package under re-tended & awarded in Jun'15. Completion matching with Srikakulam - Vimagiri being executed under TBCB route (sch. Aug'16).
160	Suraj mani nagar - North Comilla (Indian portion)	D/C	400	46	76	5				MAR-16	Efforts being made to complete by Dec'15.
161	Tapovan Vishnugadh - Kunwari Pass	D/C	400							MAR-17	Investment approval pending.
162	Tehri Gen. - Tehri Pooling Station (Q)	D/C	400	18					NOV-17	NOV-17	Award placed in Feb'15.
163	Tehri Pooling Station - Meerut	D/C	765	4					NOV-17	NOV-17	Award placed in Feb'15. Engg in progress.
164	Tezu - Namsai line.	S/C on D/C	132	90	331	211	152	32	DEC-12	MAR-16	Progress affecetd due to severe ROW problem.
165	Tuticorin Pooling Station - Salem Pooling Station	D/C	765	739	1000	990	528	95	SEP-14	JUN-16	Contractual issue.
166	Unchahar - Fatehpur	D/C	400	60					SEP-16		
167	Vapi (PG) - Kala - Kudus	D/C	400	236	346	205	185	90		MAR-16	Due to severe ROW problem at Novi Mumbai end, line was decided to be terminatedat Kudus S/stn.of MSETCL.
168	Vapi (PG) - Navi Mumbai	D/C	400	258	346	205	185	90	SEP-10	MAR-16	Due to severe ROW portion at Navi-Mumbai end,Line now decided to the terminated at Kudus S/stn. of MSETCL. Contingency arrangement to connect Vapi-Navi Mumbai with Navsari-Boisar line by passing ROW area to form Vapi-Navsari line (24 Ckm) commissioned in Mar'13.40KV D/C

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

169	Vapi-Boisar	D/C	400	258	388	149	99	27			Vapi-Kala portion (61 Ckm0 commissioned in Mar'14. Balance matching with readiness of Kudus S/S by MSETCL. Severe ROW problem being faced in Maharastra & DNH on almost all locations. * Completion uncertain.
170	Varanasi - Kanpur	D/C	765	652	885	878	641	310	OCT-14	MAR-16	Readiness sub station critical. Balance land for varansai GIS acquired in Jun'14
171	Vijayawada - Nellore line	D/C	400	661	887	887	887	661	NOV-14	JUL-15	Commissioned 07/15.
172	Wardha - Aurangabad (on 1200 kV)	D/C	1200	700	961	838	595	141	OCT-12	MAR-16	Contract terminated 01 out of 02 nos due to unsatisfactory performanc and fresh tender being taken up.The pkg. has been bifurcated into two pkgs.. 01 pkg. award in Dec'14 & 2nd pkg. awarded in Feb'15.
173	Wardha - Hyderabad	D/C	765	1032	1474	21	2		MAY-18	MAY-18	Tower packages award in March 2015. Tower erection commenced from Jul'15.
174	Wardha - Hyderabad line	D/C	765	1032	1474	21	2		MAY-18	MAY-18	Award placed in Mar'15. Tower erection commenced from Jul'15.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

ASSAM ELECTRICITY GRID CORP. LIMITED (AEGCL)

1	Agia - Matia (Dudhnoi) line	S/C on D/C	132	23	87	87	87	23	NOV-13	MAY-15	completed.
2	BTPS - Kokrajhar line	S/C on D/C	132	10	39	37	24	3	DEC-13	JAN-16	Frequent Bandhs in BTAD area, forest clearance, RoW at Loc 21,22 in forest area etc. are making the project slipped.
3	Bongaigaon TPS - Rangia	D/C	220	322	517	491	448	130		JUN-16	1. Delay due to re alignment of line such as proposed airport at BTAD area, 800 kV line of PGCIL, ROW, Local Problem etc. are attributing to the delay.
4	Kokrajhar - Bilashipara - Gauripur	S/C on D/C	132	63	242	236	117	15	SEP-13	FEB-16	Work in progress. Clearance and RoW
5	Kukurmara - Azara line	S/C on D/C	132	5	24		0	0	DEC-11	MAR-16	check survey is in progress subsequent to re tendering.
6	Kukurmara - Boko line	S/C on D/C	132	25	162	0	0	0		DEC-14	Project has been abandoned
7	LILO of once ckt of Langpi - Sarusajai at Sonapur	D/C	220	1	1	3	3	2	JAN-13	JUN-15	completed.
8	LILO of Jorhat - Bokakhat at Jorhat (West) S/S	D/C	132	10	9	9	9	3	NOV-13	AUG-15	Completed.
9	LILO of Namrup - Tinsukia at Bordubi S/S	D/C	132	4	9	9	8	0	NOV-13	MAY-15	completed
10	LILO of both ckt of Balipara (PG) Samaguri at Sonabil	2xD/C	220	14	6	6	5	2	DEC-13	JUN-16	in progress.
11	LILO of both ckt of Depota - Gohapur at Sonabil S/S	2xD/C	132	5	6	6	6	1	NOV-13	JUN-16	in progress.
12	LILO of one ckt Samaguri - Sarusajai line at Sonapur S/S	D/C	220	55	41	31	0	0	DEC-13	JUN-16	RoW & Water logging problems adversely affected erection work.
13	LILO of one ckt of Tinsukia - Margherita at Rupai (Doomdooma) S/S	D/C	132	59	109	109	109	59	JAN-13	JUN-16	Completed.
14	Namrup - Mariani	S/C on D/C	220	141	448	448	448	145	DEC-13	JUN-16	Work in progress.
15	Nazira - Mariani (Garmur) line	S/C	132	34	237	237	137	69		APR-13	Project has been completed.
16	Samaguri - Lanka line (2nd Ckt)	S/C	132	61	205	205	205	60	NOV-13	JUN-16	Project completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
17	Samaguri - Nagaon line	S/C on D/C	132	42	142	142	142	42	JAN-13	DEC-13	completed.
18	Sonapur - Chandrapur line	D/C	132	28	51	39	11	0	NOV-13	JUN-16	In progress.
19	Sonapur - Jagirod line	D/C	132	52	86	40	25	0	NOV-13	JUN-16	In progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

BEAS VALLEY POWER CORPORATION LIMITED (BVPCL)

1

Uhl-III - Hamir Pur

S/C on
D/C

132

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

BIHAR STATE ELECTRICITY BOARD (BSEB)

1	Barauni TPS Exte. - Hazipur	D/C	220	200	350	0	0	0	JUN-16	JUN-16	Work yet to start.
2	Begusarai-Purnea	D/C	220	366	564	551	172	16	SEP-03	DEC-14	
3	Bihta (New) - Bihta	D/C	220	34					JUL-15		No Progress.
4	Bihta - Sipara	D/C	220	108						SEP-15	
5	Darbhangha - Darbhanga	D/C	220	20	16	3	0	0	MAR-16	MAR-16	
6	Darbhangha - Motipur	D/C	220	200	397	230	86	0	DEC-15	DEC-15	
7	Darbhangha - Samastipur (New)	D/C	220	50	178	4	0	0	MAR-16	MAR-16	
8	Darbhangha - Supaul/Lokhi	D/C	220	190	326	0	0	0	JUN-16	JUN-16	
9	Gaurichak - Bihta (New)	D/C	220	118	207	89	81	11			
10	Gaya (PG) - Sonenagar (New)	D/C	220	200	299	252	188	0	JAN-16	JAN-16	
11	Kanti - Gopalganj (2nd Ckt.)	S/C	220	101						MAR-16	Severe ROW issues.
12	Kishanganj (New) - Madhepura	D/C	220	250					JUN-16	JUN-15	Detailed survey of APO to AP 18 done, rest under progress.
13	Kishanganj (PG) - Kishanganj (New)	D/C	220	16	29	0	0	0	FEB-15	FEB-16	
14	LILO of 2nd ckt Pusouli (PG) - Ara (PG) at Pusouli (New).	D/C	220	4					MAY-15		Likely to start soon.
15	LILO of Begusarai - Kanti at Samastipur	D/C	220	60	53	6	0	0	JAN-16	JAN-16	
16	LILO of Both Ckt of Purnea - Begusarai at BTPS Extn	D/C	220								work yet to be awarded
17	LILO of Both ckt of Biharsharif - Begusarai at BTPS Extn.	D/C	220	4	9	5	2	0		AUG-15	
18	LILO of Darbhanga - Kanti at Motipur	D/C	220	140	251	197	142	0	DEC-15	DEC-15	
19	LILO of Darbhanga - Kanti at Musahari	D/C	220	84	166	7	0	0	MAR-16	JUN-16	
20	LILO of Pusouli (PG) - Ara (PG) at Pusouli (New)	D/C	220	5	19	19	19	5	MAY-15	AUG-15	Completed.
21	Madhepura - Lokhi	D/C	220	150						AUG-16	Detailed survey of APO to AP 14 done, rest under progress.
22	Patna (PG) - Gourichak	D/C	220	1						AUG-15	Not yet decided due to incorporation of Multi-Ckt. Towers in the scope of work.
23	Pusouli (New) - Dehri	D/C	220	62	199	125	23	5	MAY-15		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)

1	Chhur - Mopka (bilaspur)	D/C	220	189	345	345	345	189	FEB-11	AUG-15	Work is under progress.
2	Korba (E) - Vishrampur (2nd Ckt.)	D/C	220	155				48	JUN-15	MAR-16	Work is under progress.
3	LILO of One ckt of Korba (W) - Khedamara at Marwa	D/C	400	116	161	161	161	116	MAR-13	MAY-15	Commissioned 05/15.
4	LILO of Korba - Vishrampur at Churri	D/C	220	30	30	30	30	30	JUL-14	APR-15	Commissioned 04/15.
5	LILO of Raigarh - Budipadar line at Raigarh (PG)	D/C	220	18	46	46	46	18	FEB-14	AUG-15	Work under progress.
6	Raita - Jagadalpur	D/C	400	658	901	819	746	386	MAY-14	MAR-16	Work is under progress. 2nd Phase forest clearance obtained. Compliance of Avifauna as per forest office letter no. 1085 dtd. 01.05.2015 is under process. Work in forest is under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

DELHI TRANSCO LIMITED (DTL)

1	Bawana-Rohini -II (Sec -29)	D/C	220	12	38	30	19	0		MAR-15	Case for extension of time upto 28.02.15 was processed and approval of same is awaited.
2	Harsh Vihar - Patparganj line	D/C	220	180							
3	LILO of Kanjhawala - Najafgarh at Mundka 400 kV S/S	D/C	220	11	35	35	35	11		JUL-15	Commissioned 07/15.
4	Mundka -Peeragarhi U/G 200 mm, 250 MW	D/C	220	26				26	MAY-11	APR-15	Commissioned 04/15.
5	Peeragarhi-Wazirpur U/G 1000 mm, 200 MW	D/C	220	17						MAR-15	.Cable laid in 13 Sections out of 19 Sections. 42 Joints made out of 108 Joints. .Delay in RBI permission to M/s TBEA to open INR account in India received in Nov,13. .ROW charges amounting to Rs. 7.6 Crore deposited to Railways . The permission is expected within a week. Work has been stopped by TBEA and their sub-contractor for approx. last 4 months on account of pending INR payments. Finance deptt. is not releasing payments amounting to Rs. 2.7 Crore citing WCT/Taxation issues.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

DEPARTMENT OF POWER ARUNACHAL PRADESH ()

1	LILO of Ranganadi - Nirjuli at Pare HEP	D/C	132								.
2	LILO of one ckt of Ranganadi HEP - Itanagar at Pare HEP	D/C	132								.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

GOA ELECTRICITY DEPARTMENT (ED- GOA)

1	Colvale-Cuncolim	D/C	220	30						APR-17	Under planning Stage.
2	Ponda - Verna	D/C	220	90		0	0	0		APR-17	Administration and expenditure approval has been accorded and placing of award likely by March 2015.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)

1	Amerli-Jasdan	D/C	220	110		0	0	0		MAR-16	Line dropped as scheme changed
2	Amreli - Kasor line	D/C	400	470	676	584	471	0		MAR-16	W I P / Severe RoW problems
3	BECL (Padva) - Botad line	D/C	220	188	292	138	87	0		MAR-16	WIP
4	Bhachau - Radhanpur	D/C	220	340		0	0	0		JUN-15	Yet to award.
5	Bhatiya-Kalwad line	D/C	220	238	373	101	59	0		APR-14	W I P / Severe RoW problems
6	Bhogat-Kalavad	D/C	400	240		0	0	0		MAR-16	Yet to award
7	Chanranka - Veloda	D/C	400	199	275	217	192	53		MAR-16	
8	Charanka - Jangral	D/C	220	193	302	302	302	193		JUN-15	Ready for Commissioning 06/15.
9	Charanka - Langral	D/C	220	191	302	302	302	193		JUN-15	Line test charged on 01.06.2015 from Jangral to AP-13.
10	Chhara -Keshod	D/C	400	200		0	0	0		MAR-17	Yet to award
11	Chhatral - Dhanaj	D/C	220	40		0	0	0		MAR-16	Yet to award
12	Chikhli - Bhilad	D/C	220	170		0	0	0		MAR-17	Yet to award
13	Chorania - Botad	D/C	220	160	196	36	0	0		OCT-15	WIP
14	Choraniya - Viramgam	D/C	220	71		0	0	0		MAR-15	Yet to award
15	Fedra - Botad	D/C	220	120		0	0	0		MAR-15	Yet to award
16	GPPC (Pipavav)- Dhokadva	D/C	220	94	152	152	152	70	MAR-12	OCT-15	Severe ROW Problem.
17	Gavasad - Salejada line	D/C	220	194	313	245	96	0		MAR-16	wip
18	Hadala - Rajkot-II	D/C	220	50		0	0	0		MAR-15	Yet to award
19	Halvad - Charadva	D/C	220	60		0	0	0		MAR-17	Yet to award
20	Halvad-Sadla	D/C	220	76	124	97	87	31		DEC-15	W I P / Severe RoW problems
21	Hazaira (GSEC) - Mota	D/C	220	111	182	107	94	20		MAR-16	W I P/Row problems
22	Jasdan - Gondal	D/C	220	100		0	0	0		MAR-17	Yet to award
23	Kalawad-Kangasiyali	D/C	220	112	191	154	129	56		DEC-15	W I P / Severe RoW problems

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

24	Kasor - Herang	D/C	400	37	73	71	71	38		OCT-15	WIP
25	Keshod - Keshod	D/C	220	10		0	0	0		MAR-15	Yet to award
26	Keshod - Timbdi	D/C	220	140		0	0	0		MAR-16	Yet to award
27	Keshod - Visavadar	D/C	220	120		0	0	0		MAR-15	Yet toaward
28	Kosamba- Achhalia	D/C	400	140		0	0	0		MAR-17	Yet to award
29	LILO of SSP- Asoj & SSP -Kasor lines at Achhalia S/S	D/C	400	80		0	0	0		MAR-16	Yet to award
30	LILO of Asoj - Karamsad at Mogar S/S	D/C	220	15				15		APR-15	Commissioned 04/15.
31	LILO of Bhatia - Kalav ad - Kangasiyali at Khambhalia	D/C	220	40		0	0	0		MAR-15	Yet to award
32	LILO of Chorania - Gondal at Rajkot-II	D/C	220	50		0	0	0		MAR-15	Yet to award
33	LILO of Chorania - Gondal at Shapar	D/C	220	40		0	0	0		MAR-17	Yet to award
34	LILO of Essar-Hadala line at Kalavad S/S	D/C	400	100	695	26	1	0		MAR-16	WIP
35	LILO of Godhra -Kadana line at Lunawada	D/C	220	5						MAR-15	
36	LILO of Hadala - Sartanpar - Halvad at Tankara	D/C	220	50		0	0	0		MAR-17	Yet to award
37	LILO of Jambuva - Karamsad at Asodar	D/C	220	2		0	0	0		MAR-17	Yet to award
38	LILO of Jamnagar - Jetpur line-I at Sikka	D/C	220	116	178	0	0	0		APR-15	Yet to be awarded.
39	LILO of Jamnagar - Jetpur line-II at Sikka	D/C	220	120	187	112	83	0		APR-15	WIP
40	LILO of Jetpur - Rajkot at Metoda	D/C	220	10		0	0	0		MAR-15	yet to award
41	LILO of Kangasiyali - Nyara at Hadala	D/C	220	34	69	69	67	32		NOV-15	WIP
42	LILO of Karamsad - Vartej at Fedra	D/C	220	20	33	0	0	0		MAR-16	AT given on 10.07.15
43	LILO of Karmsad -Vartej at Dhuvaran	D/C	220	60	152	143	94	18		DEC-15	Work in Progress.
44	LILO of Kasor - Vertej at Fedra	D/C	220	20	33	0	0	0		MAR-16	AT given on 10.07.2015
45	LILO of Kasor-Amerli line at Fedra	D/C	400	80						MAR-16	
46	LILO of Kasor-Boated at Dhuvaran CCPP-III	D/C	220	82	148	145	144	58		DEC-15	WIP
47	LILO of Morbi - Hadala at Tankara	D/C	220	24		0	0	0		MAR-16	Yet to award

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
96	Wanakbori S/y -Wanakbori S/y (existing)	D/C	400	2		0	0	0		APR-16	Yet to award
97	Wanakbori TPS-Soja	D/C	400	200	0	0	0	0		JUN-15	Yet to award

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)

1	A5(Faridabad) - A4(Faridabad)	D/C	220	15	33	33	33	15		AUG-15	Work under progress. Forest clearance received from MoEF, Lucknow.Nomenclature of line has changed as A-5 to A-4, Faridabad line.
2	Bhiwani - Bhiwani	D/C	220	15	0	0	0	0			Work awarded to Inabensa Bharat Ltd. Contractual problem.Court case.
3	Bhiwani - Isharwal	D/C	220	65	218	61	0	0		MAR-16	Work awarded to Inabensa Bharat Ltd. Contractual problem.Court case.
4	Deepalpur - Sonapat	D/C	220	5	27	15	7	0		DEC-15	Work under progress.
5	Deepalpur-Sonapat HSIIDC Rai	M/C	220	42	113	96	13	0	MAY-13	JAN-16	Due to dismal progress of contractor the firm has been blacklisted. The work was re-awarded in January 2015 with schedule completion period of one year.The nomenclature of work is Const. of multi-circuit line emanating from 400 kV Sub station Deepalpur -RGEC enrouting 220 kV HSIIDC Rai & 132 kV HSIIDC Rai, Khewra.(RS Infra)
6	Gurgaon Sector 72 (PGCIL) - Gurgaon Sector 72 (HVPNL)	D/C	220	1				1		APR-15	Commissioned 04/15.
7	Gurgaon Sector 72 (PGCIL) - Gurgaon Sector 33 (HVPNL)	D/C	220	7	19	19	19	7		APR-15	Commissioned 04/15.
8	Gurgaon Sector 72 - Nuh - Rangla Raipur	S/C	220	146	318	318	318	145	APR-11	AUG-15	work under progress.
9	LILO of Badshahpur - Bhiwadi - Mau line at Panchgaon	D/C	220	3				3		APR-15	Commissioned 04/15.
10	LILO of Chormar - Fathebad line at Hukmawali	D/C	220	84	165	132	16	0	JUL-13	DEC-15	Due to dismal progress of contractor the firm was blacklisted. Contract for balance work has been re-awarded. Work under progress.work awarded to m/s Isolex.
11	LILO of Madnpur - Kunihar line at Panchkula sector-32	D/C	220	5						JUN-16	Work is to be re-awarded as the contractor to whom the work was awarded has been blacklisted
12	LILO of Moga-Hisar line at RGTPS Khedar	D/C	400	2					JAN-11		Line completed.
13	LILO of Narwana - Mund at Khatkar (Jind)	2xD/C	220	44	0	0	0	0		MAR-16	Work awarded to Inabensa Bharat Ltd. Contractual problem.Court case.
14	LILO of both Ckt of Cheeka - Durala at Sonta	D/C	220	80	128	102	56	0	JUL-13	NOV-15	work under progress
15	LILO of gurgaon Sec -72 - Sector 52 (A) at Sector 57	D/C	220	1						SEP-15	Work yet to be award.
16	Masudpur-Samain line	D/C	220	91	182	182	182	91		MAY-15	Commissioned 05/15.
17	Mau - Balwal	D/C	220	37	64	64	64	37		JUL-15	Commissioned 07/15.
18	Palwal (Meghpur) - Meerpur Kurali	D/C	220	52	106	106	106	53		AUG-15	Work in progress.
19	Panchkula (PGCIL)- Panchkula Sector 32	D/C	220	15						AUG-16	The contractor has been blacklisted. Work is yet to be re-awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)

1	Barsaini -Banala	D/C	220	100					MAR-17	MAR-17	Delay FAC approval.
2	Dehan-Hamirpur	D/C	220	110					MAR-18	MAR-17	
3	Hatkoti-Pragati Nagar	D/C	220	54					MAR-17	MAR-16	Delay FAC approval.
4	Kairan-Chamera II (PG)	D/C	220	4	20	11	7	0	OCT-15	OCT-15	
5	Kashang - Bhaba (2nd Ckt)	S/C	220	39	100	100	100	23	OCT-15	OCT-15	
6	Kashang - Jangi Pooling Station	D/C	220								Yet to award, PGCIL is to construction Jhangi Pooling Station.
7	Koti-Karian	S/C	220	35						MAR-17	Delay FCA approval.
8	LILO Jhakri A/Pur	D/C	400	6						MAR-14	.
9	LILO of Nalagarh-Baddi at Mandhala S/S	D/C	220	8						SEP-14	
10	LILO of AD Hydro-Nalagarh at Fozal	D/C	220	13	24	24	24	13		JUL-15	Commissioned 07/15.
11	LILO of Kasang - Bhbaba at Tidong-I	D/C	220							DEC-16	Work yet to start
12	LILO of Parbati III - Parbati Pooling station at Sainj	D/C	400							APR-14	Yet to award.
13	LILO of one ckt of Nathpa Jhakri - Abdullapur at Swara Kuddu	D/C	400						MAR-17	JUL-16	Delay FAC approval pending for the lest three year. Stage -I clearance in July 2015.
14	Lahal -Budhil HEP	D/C	220	3					OCT-16	SEP-16	Delay FCA approval.
15	Lahal-Chamera	D/C	400	72					OCT-18	MAR-17	Delay FCA approval.
16	Nalagarh -Kunihar	S/C	400	33						APR-14	.
17	Rauri-Kunihar	D/C	220	28						APR-14	
18	Snail -Hatkoti (Swara Kudu)	D/C	220	24					MAR-17	MAR-16	
19	Sunda-Hatkoti	D/C	220	54					MAR-17	DEC-16	Delay FCA approval.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)

1	Alachi - Khalsi S/S	S/C	66	31	140	140	140	31		JUN-14	Commissioned.
2	Chutak HEP-Gramthong -II	S/C	66	5	29	29	29	5		SEP-12	Commissioned.
3	Chutak HEP-Kargil-I	S/C	66	10	55	55	55	10		OCT-12	Commissioned.
4	Delina - Wahipora-Kishanganga	D/C	220	80							Fund yet to be tied up.
5	Ganglas - Leh Army base	S/C	66	9	46	22	0	0		SEP-15	Rerouting of line and ganglas s/s dropped. Leh Army S/S shall be connected with Leh S/S.
6	Gramthong -II - Sankoo	S/C	66	27	154	154	154	27		SEP-14	Commissioned.
7	Khangral - Mulbek -II	S/C	66	23	117	117	117	23		SEP-14	Commissioned
8	Kharu S/S - Himya S/S	S/C	66	51	242	239	204	36		SEP-14	Slow progress.
9	LILO of Wagoora - Mirbazar at Lassipora	D/C	220	12							Fund yet to be tied up.
10	LILO of one ckt of Kishanpur - New wanpoh at Baglihar HEP	D/C	400							SEP-14	Work yet to start.
11	Leh (C.P.) - Kharu S/S	S/C	66	25	107	107	107	25		SEP-14	Commissioned.
12	Leh III - Ganglas	S/C	66	10	53	29	8	2		SEP-15	Rerouting of line and ganglas s/s dropped. Leh Army S/S shall be connected with Leh S/S.
13	Mulbek-II - Kargil -I	S/C	66	28	124	124	124	28		SEP-14	Commissioned.
14	Thein (RSD)-Hiranagar (2nd ckt)	S/C	220	40	117	117	117	40	MAR-08	SEP-14	Stringing completed.The line could not be charged due to dipute between PSTCL and JKPDD on sharing of cost of bay at Shahpur Khadi.
15	Udhampur- Gladni	S/C	220	48	165	165	165	48	APR-08	SEP-14	Severe RoW and Court case.
16	Wagoora-Budgam- Zainkote	D/C	220	60	118	103	82	17	MAR-09	SEP-14	ROW issue at Dangarpora.Original Project provision exhausted.
17	Wagoora-Mirbazar	D/C	220	104	177	175	170	49		SEP-14	ROW issues and slow pace of execution of work by contractor due to paddy cultivation.
18	Zainkote-Alusteng-Mirbazar	D/C	220	254	441	410	68	0	MAR-10	SEP-14	Slow pace of execution of work in Zainkote-Alusteng section. Original Project cost provision exhausted, For Alusteng - Miarbazar section contract case sent to Govt for approval.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

JHARKHAND STATE ELECTRICITY BOARD (JSEB)

1	Chaibasa -Ramchandrapur	D/C	220	80	130	109	88	18	APR-09	MAR-16	Due to poor progress of working agency, the work order is cancelled.
2	Chatra - Latehar	D/C	220	208	320	187	82	0		AUG-15	Delay due to Forest Clearance, Coal Block of TUBED coal mines under transmission corridor, ROW, non-availability of fund.
3	Chatra - PBCMP (Barkagaon)	D/C	220	114	171	34	10	0		AUG-15	Delay due to Forest Clearance, ROW, non- availability of fund.
4	Daltonganj - Garhwa	D/C	220	66	111	24	0	0		MAR-15	Delay due to Coal Block of Usha Martin under transmission corridor, ROW, non - availability of fund.
5	Dumka - Jasidih	D/C	220	160						SEP-16	
6	Dumka - Rupnarayanpur	D/C	220	147	242	242	242	147		JUN-15	Ready for commissioning 06/15.
7	Essar (Latehar) - Latehar	D/C	400	82	114	98	79	21		DEC-15	
8	Govindpur - Dumka	D/C	220	204	330	266	192	0		APR-16	ROW problems.
9	Hatia - Namkum (PGCIL)	D/C	220	66	125	51	39	0		MAR-16	Critical ROW.
10	Jasidih - Giridih	D/C	220	180						SEP-16	
11	LILO of one ckt TTPS - Govindpur at Phase-III	D/C	220	70						SEP-16	
12	Latehar (JSEB) - PTPS	D/C	400	218	305	251	216	54		DEC-15	Latehar & PTPS end S/S not finalized and forest clearance in process.
13	PTPS - Bero (New Ranchi)	D/C	400	100	139	129	125	70		APR-15	PTPS end S/S not finalized and forest clearance in process.
14	TTPS - Govindpur	D/C	120	180	282	117	69	0		MAR-16	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)

1	Bellary (PS) - C.N. Hally	D/C	400							MAR-17	Tender invited on 7.3.2015. Detailed survey under progress.
2	Bellary (PS) - New Madhugiri (near Tumakur)	D/C	400	437	165	70				DEC-16	Work under progress.
3	Bellary (TPS) - Bellary (PS)	D/C	400	5	14					MAR-16	Tender invited on 28.4.2015
4	Chikkodi-Kudachi	D/C	220	70	120	120	90	40	SEP-06	JUN-15	Work short closed.
5	HSR Layout - Nimhans S/S	UG Cable	220	11	0	0	0	9		SEP-15	21/21 sections laid. 20/20 joints completed. Cable testing to be taken up by the agency for which opening of link boxes is required. BBMP has given permission to open link boxes. Balance Works: 1. OFC cable to be laid in 11 th section (approx 510 Mtrs). 2. Jointing and termination of OFC cable. 3. Fixing of balance link box at JB-1. 4. Testing and commissioning of cable.
6	Ittagi - Kudligi line	D/C	220	65	119	59	49			DEC-15	Work under progress.
7	JSW TPS - Bellary (PS)	D/C	400	20						MAR-16	Tender invited on 28.4.2015.
8	LILO of Arasikere -Kanthenahalli at Arasikere S/S	D/C	220	8	21	20	19	10		NOV-15	Work under progress.
9	LILO of Both ckt of Nelamangala - Talaguppa at CN Halli	D/C	400							DEC-16	Detailed survey under progress.
10	LILO of Gadag - Lingapur at Koppal	D/C	220	1	2	1				MAR-15	Work short closed vide O.M No. CEE/TZ/GLB/SEE(O)/AEE-3/2014-15/3830.37 dtd 12.09.2014 of Chief Engineer, Elec, Transmission zone, Gulbarga . To be retendered.
11	LILO of Hoody-Kolar at Hoskote	D/C	220	26	55	35	31	0	SEP-07	MAR-16	Work under progress.(1) ROW problems at corridor between 4 & 5 pending in JMFC, Hoskote, Additional Civil Judge(Junior division) since 9.12.10. (2)Loc 4 & 5: Case filed by party at High court vide Writ Petition: 46532-533/2012 dtd: 19.11.2012 seeking injunction. (3) Loc 4 : The petitioner has obtained stay order vide WP 32606-32607/2013 from the Hon'ble High Court against the proceedings in the OS No: 253/2010 on 02.09.13. (4) Loc 36 : Case No: MAG(CR)/1/13-14 at DC Court, B'lore Rural. Posted for Orders. Being pursued.
12	LILO of RTPS - Btps at YTPS	D/C	400	33	43	43	43	33		JUN-15	Commissioned 06/15.
13	LILO of RTPS - Lingasugur S/C line at Mallat	D/C	220	6	13	12	12	6		NOV-15	Work under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

	(Manvi)										
14	LILO of Shimoga - Mysore at Dandiganahally	D/C	220	35	70	62	61	22	FEB-08	FEB-16	Forest clearance required for 3.836 hectares in locations 25,34 &35. Stage-I approval received on 20.04.11. NPV & compensatory afforestation charges of Rs.28,01,923/- paid on June-2011.Additional NPV & compensatory afforestation charges of Rs.4,04,973/- paid on 01.10.2011.Demarkation of the line corridor in the forest land done on 01.04.2013.Letter addressed on 01.04.2013 to forest authorities to process for stage-II. Payment of Rs.7,61,404 made on 06.11.2014 to KFDC, Chikkamagalur for stage-II clearance. The file was forwarded to DCF, Hassan on 14.11.2014 and from there to CCF, Hassan on 08.12.2014 and then to APCCF , Aranya Bhavan, Bengaluru on 23.12.2014. Intimation received from the Principal Chief Conservator of forest, Hassan to accord Stage-II clearance in view of clearing the required payments by KPTCL on 20.04.2015.Stage-II clearance approval awaited.
15	LILO of Somanahalli - Malur at Vikas Tech Park	D/C	220	9	32	27	29	0		NOV-15	Work under progress. (1) Local ROW problems at locations: (i)9,10,14A,16,- being pursued. (2) DC COURT: For corridor 8-9 & 10-11: Case filed in DC court on 27.05.2013. Being pursued. (ii) Loc 16: Case filed at DC Court on 26.11.2014. Being pursued.
16	Madhugiri - Pavagada	D/C	220	120	214	155	140	18		MAR-16	Work under progress. Railway crossing :There is a Tumkur -Rayadurga railway corridor problem. Correspondence made with the railway authorities. A meeting was held by Deputy Commissioner, Tumkur with Railway authorities and KPTCL and directed to shift the line from the railway track. (loc No 2 to 5, Loc No 30 to 37, Loc No 62 to 81). Total 9 towers to be deviated (Loc 63,64,65,75,76,77,78,80 erected to be deviated and Loc 79 concreted to be deviated). Revised survey submitted by agency on 23.08.14. Cost implication and revised detailed survey is under approval.
17	Shanthigrama - B4 line (near Hedanahalli limits)	D/C	220	15	34	34	32	9	SEP-09	OCT-15	Work under progress. Constraints : (i) ROW problem at loc 15 & 16 being pursued. (ii) Case filed in DC Court, Hassan for ROW problems at loc. 15 & 16

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

18	Somanahalli - Malur - Kolar	D/C	220	180	272	267	267	140		JUL-15	during March 2013. Being pursued. Malur-Kolar line charged (42 Ckm). The line from Malur end upto Loc 137 charged (68.98 Ckm).The line from Somanahalli end upto Loc 55 charged (23.64 Ckm). Total line charged 134.62 Ckm. Balance work under progress. Case pending in High Court: (i) At Loc 59 (for stub concreting) : Case pending in High Court since 31.08.2013. Being pursued. (ii)Loc 84,85,86,88 & 89: Case filed by KPTCL in DC Court on 27.01.2014. Being pursued. (iii) Loc 84,85,86,88 & 89 : Case filed by party in Court of Junior Civil Judge , Bangalore Rural district on 11.02.2014. Being pursued. (iv) Loc 135,135A,135B, 135C & 136 : case filed in High Court by party (India International School) on 19.06.2013. Being pursued.
19	Somananahalli Malur I & II lines - Jigani	D/C	220	23	34	6	4	0		MAR-16	Work under progress. Due to severe ROW problems for the earlier awarded line routes, new proposal of converting SC Singarpet line to MC line from crossing point of Somanahalli-Malur line to Yerandanahalli S/s & DC line from Bommasandra I/A to Jigani s/s in the KIADB road median has been submitted. Estimate for MC line submitted to P&C on 25.10.2014 and for UG cable on 08.01.2015. DPR approved for 220kV MC line on 01.06.2015.
20	Termination of Nelamangala - Talaguppa at CN Halli	D/C	400							DEC-16	Detailed survey under progress.
21	Tubinakere- Kothipura	D/C	220	137	278	278	248	87	JUN-09	MAR-16	220 kV DC line from 220 kV Tubinakere S/s to Kothipura S/s :(1) (i) ROW problems pending in JMFC Ramanagara for- (a) Loc 81 since 2009 (ii) ROW problems pending in JMFC Channapatna for - (a) Loc 129-130 since 2009 (2)ROW problems pending in DC Court Ramanagar for (a) Loc 133: Case filed on 24-08-2011.Reserved for orders. (3)ROW problems at locations 208: being pursued locally. 220-66 kV MC line from 220 kV Kothipura to Bidadi S/s:

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

(1) ROW problems pending in DC Court Ramanagar for Loc 15 : Case filed on 19-07-2012.
(2) ROW problems to be solved locally at 8 locations 2,3,4,4A,5,6,33 & 77

22	Vajamangala - Kadakola	D/C	220	39	55	49	45	0		AUG-15	Work under progress.
23	Varahi -Khemar- Kavoore in the existing 110 kV corridor(balance portion)	D/C	220	226	420	419	419	245	JUL-08	MAR-16	Varahi-Khemar 150 Ckm (75 km route length) charged on 22.07.2010. Balance Work under progress. Stringing completed from loc 2 to 3 and from loc 1 to 2 out of 2ckts one ckt stringing completed. 1No of Tower erection, 2spans line stringing and ispn one ckt stringing work is pending. ROW problem pending at Civil court : (i) For Corridor between 2-3A-2A, case filed in Civil Judge (Jr. Division) Mangalore, Interim order received against KPTCL on 24.01.2014. Miscellaneous appeal filed at the Court of Civi Judge (Sr. Division), Mangalore, MA no. 11/2014. Being pursued.
24	Yermarus TPS - Bellary Pooling Station	D/C	400								
25	Yermarus TPS - Gulbarga	D/C	400		43	43	43	33		DEC-15	Commissioned on 17-May-2015.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

KERALA STATE ELECTRICITY BOARD (KSEB)

1	LILO of Idukki-Udumalpet at Pallivasal HEP	D/C	220								
2	LILO of Ldukki - Kozikode at Kodakpara	D/C	220								ATS of Thottiar HEP. May be deleted, as the work is not targeted in the Annual Plan of 2015-16.
3	Pothencode - Kattakkada	D/C	220	57	108	103	72	0		MAR-16	Spill Over. Turnkey contract terminated. Work is being re-tendered.
4	Thottiyar - Kodakpara	D/C	220								ATS of Thottiar HEP. May be deleted, as the work is not targeted in the Annual Plan of 2015-16.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)

1	Ashta - Shajapur	D/C	220	95	72	17	13	32		MAR-16	Work under progress.About 12% work completed.
2	Dada Dhuniwale TPP - Moondi Pooling Point	D/C	400	80							
3	Damoh - Tikamgarh (2nd Ckt)	D/C	220	158				158		JUN-15	Commissioned 06/15.
4	Handia - Ashta(2nd stage)	D/C	400	180							
5	Julwania - Kukshi	D/C	220	160							
6	Katni - Damoh	D/C	220	220							
7	LILO of Bina - Guna at Ashoknagar	D/C	220	8	14	13	0	0		DEC-15	Work under progress.
8	LILO of Bhilai - Seoni at Balaghat / Kirnapur	D/C	400	30							
9	LILO of Bina - Gwalior at Datia	D/C	220	2				2		APR-15	Commissioned 04/15.
10	LILO of Both ckt of Badod - Ujjain at Ujjain	D/C	220	40							
11	LILO of Damoh - Bhopal at Sagar	D/C	400	40							
12	LILO of Handia - Barwaha at Handia	D/C	220	40							
13	LILO of Indira Sagar - Satpura at Handia	D/C	400	40							
14	LILO of Indore - Itarsi at Handia	D/C	400	40							
15	LILO of Indore-II - Ashta at Shankargarh	D/C	220	20							
16	LILO of Jabalpur - Amarkantak at Gorabazar	D/C	220	4							
17	LILO of Khandwa (PGCIL) - Rajgarh at Chhegaon	D/C	400	20							.
18	LILO of Nagda - Rajgarh at Badnawar	D/C	400	40							
19	LILO of Nagda - Ujjain at Ujjain	D/C	220	40							Double entry previously as LILO of both ckt Nagda - Ujjain at Ujjain
20	LILO of Ratlam - Badnagar at Badnawar	D/C	220	40							
21	LILO of Rewa - Ton at Sirmour	D/C	220	10	20	20	20	10		JUN-15	Ready for Commissioning 06/15.
22	LILO of both ckt Indore - Pithampur at Indore	D/C	220	8							
23	LILO of both ckt Nagda - Ujjain at Ujjain	D/C	220	40							
24	LILO of both ckt of Ratlam - Badnagar at Badnawar	D/C	220	40							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
25	LILO of one ckt of Bina - Gwalior at Datia	D/C	220	10	7	6	5	0		MAR-16	Work under progress.About 45% work completed.
26	LILO of one ckt Bhopal - Ashta at Mugalia Chhap.	D/C	220	40							
27	LILO of one ckt of Bansagar (Tons) - Satna at Sirmour	D/C	220	2							
28	LILO of one ckt of Bina - Sagar at Bina	D/C	220	10							
29	LILO of one ckt of Indore - Barwaha at Simrol	D/C	220	13							
30	LILO of one ckt of Khandwa (PGCIL) - Rajgarh (PGCIL) at Chhegaon	D/C	400	20							
31	LILO of one ckt of Pithampur - Rajgarh (PGCIL) at Dhar	D/C	220	4							
32	LILO of one ckt of Vindhychal - Satna at Nigrie	D/C	400								
33	LILO of second ckt of Auraiya - Malanpur at Mehgaon	D/C	220	6							
34	LILO of second ckt of Damoh - Tikamgarh at Damoh	D/C	220	10	0	0	0	0			
35	Maheshwar (HEP) - Rajgarh (Dhar)	D/C	220	230							Double entry previously as Maheshwar - Rajgarh
36	Moondi Pooling Point - Handia	D/C	400	240							
37	Morena - Malapur	D/C	220	80							
38	Nagda - Ujjain line	D/C	400	150							Double entry previously as Nagda - Ujjain
39	Nigri TPP - Satna	D/C	400								
40	Pithampur - Badnawar DCDS	D/C	400	150							
41	Pithampur - Gandhinagar	D/C	220	60							
42	Pithampur - Moondi Pooling Point	D/C	400	280							
43	REVA TPP - Moondi Pooling Point	D/C	400	70							
44	Satna - Chhatarpur (2nd ckt)	S/C	220	160				15		MAR-16	
45	Shri Singaji TPP - Moondi Pooling Point	D/C	400	40							
46	Ujjain - Dewas	D/C	220	90							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)

1	Ahmednagar - Jeur (Kaudgaon)	S/C	220	53				53		APR-15	Commissioned 04/15.
2	Ambazari - Mankapur	M/C	220	44	37	0	0	0		MAR-16	Agency is not ready to carry out the work. Order awaited for U/G cable (3.7 KM)
3	Ambazari - New Buttibori-II	M/C	220	184	0	0	0	0		APR-16	line is to be deleted. As line is not possible due to major ROW problem as line passeing through N.A. and defence land only.
4	Apatapa - Anjangaon	D/C	220	104	172	77	63	0		MAR-16	Arbitral award- Group C. Tender being processed for balance work.
5	Aurangabad (Ektuni - III) - Aurangabad -II (Thaptitanda) Ckt-II	S/C	400	5				5		MAY-15	Commissioned 05/15.
6	Babhaleshwar - Jeur (Kaudgaon)	S/C	220	87				87		APR-15	Commissioned 04/15.
7	Babhaleshwar - Kudus	D/C	400	400	683	572	481	175		MAR-16	Line is 447 CKm long. Forest: Total 26 Loc. Nos are in Forest. Proposal submitted at forest office. ROW Issue: 39 Locs. - Cases filed at Collector Pune.Cases refered to SDO , Revenue , Manchar dtd. 17.07.14.Hon Collctor Pune delegated power to SDO , Manchar.Hearing carried on dtd . 25.11.14. 22 Nos Loc Pending at Collector Office Thane. Railway - 4 loc NOC awaited Highway - 4 Loc, Loc.No. 26-27 foundation & erection completed. Loc No. 221 &222, 304 & 305, 247-248,297/2-297/3 Proposal submitted on dt 12.09.2014 to highway authority.
8	Boisar (PG)-Wada	S/C on D/C	220	53	211	173	165	28	MAR-07	MAR-16	Court cases-2 nos. Next hearing on 21.12.13. Contract of M/s. M.M.Ghatge is closed at Zone office & that of M/s. B. N. Chaudhari closed at C.O. After closure of contract, fresh tenderisation will be done for balance work the estimate of which was already submitted.
9	Boisar II-Borivali	M/C	220	329	259	257	256	322	DEC-11	NOV-15	Work in Progress.
10	Bridgestone-II - Chakan-II	M/C	220	24	23	22	10	0		SEP-15	Work in Progress.
11	Chandrapur II - MIDC - Ballarshah	D/C	220	40	66	66	60	20		MAR-16	Manpower not available at site. Material shortage. Railway status : For Loc No 53 & 54 Proposal submitted on 12.12.12 & Revised Proposal submitted on dtd.26.09.2013 Way leave charges paid on dt. 05.02.2015.
12	Chandrapur II - Tadali	D/C	220	40	79	55	35	2		SEP-15	Railway Crossing - Proposal preparation in process. PTCC approval is awaited.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

13	Chinchwad - Apta	M/C	220	30				30		JUN-15	ROW- 16 Nos: Order received from District Magistrate Chandrapur under section 16(1). Police protection- Letter submitted to The S.P.Chandrapur for police Protection vide letter no.452 Dtd.31.03.2015 for which Collector Order received.Remainder request letter given to SP Chandrapur vide T.O. Letter No. 980 Dtd 19.05.2015. Follow up being done. Commissioned 06/15.
14	Eklahare - Pimpalgaon	D/C	220	87	157	157	157	44		SEP-15	collector order received for balance 23 foundations,2 cases order awaited, 2 kept for alignment(total 27). police protection letter issued to concerned police station for balance works.
15	Ghatodi - Hingoli line	S/C	220	85	269	268	268	86	MAR-11	AUG-15	Work in Progress. Forest- 0.94 Ha- NOC received.Railway block awaited.1 no of location increase for railway crossing.
16	Jejuri - Hinjewadi - I	D/C	400	93	137	105	94	27		MAR-16	ROW Issues: Loc. No. 32 to 36 (Sec A), 1 to 10(Sec B), 17,18, 21 to 25 (Sec B), 28:Opposition from Local MLA Loc. No. 53 (Sec B): Pending in Court. Loc. No. 56 to 77 (Sec B): ROW problems from members of Grampanchayat & ZP & local farmers of village Shivre & Khopi. Highway Crossing:Involved however, Loc No. are not identified as survey is pending due to ROW. Total no of locations are tentative as the survey from Loc No. 59 to 69 is to be carried out. WIP
17	Jejuri - Hinjewadi -II	D/C	400	114	128	87	71	6		DEC-15	Forest Involved Loc. between AP8-A9 (Velhe) & AP44-AP52 (Mulshi). Proposal submitted on Dt. 13.04.2015.
18	Kalmeshwar - Warud	D/C	220	170	276	159	72	0		MAR-16	Row Invovled: Negotiation under Process. line name is Kalmeshwar -Warud. 1) Forest: Proposal online submitted on dt: 5.11.2014by reference no. FP/MH/Trans/7908/2014. Letter from DCF Nagpur received vide No.Desk-11/forestconsevation/Case No. 434/5106/14-15 dtd 21/1/2015
											2) ROW: 17 cases filed on dt: 20.10.2014 3) Railway: Proposal send to Railway ofc Nagpur 1. AP-10 to AP-11 (Kal-Katol section) vide ltr no. 3002 dt: 20.09.14 2. AP-04 to AP-05 (Katol-Warud) vide ltr no. 3003dt: 20.09.14

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

Demand for Joint site visit received on dt: 20.10.2014 vide rly letter dt: 08.10.2014
Joint inspection charges paid vide this office letter No. 3482, 3841 dt: 26.11.2014

19	Kalwa-Borivali	M/C	220	68	53	52	7	2		NOV-15	Forest NOC received. ROW: Loc no. 24 & 25 - Execution proposal pending with BMC. PTCC proposal is initiated by C.O. vide L.No. 9730 dt. 23.07.2013. NOC received for Railway crossing.
20	Koradi II - Ambazari	D/C on M/C	220	42	27	0	0	0		MAR-16	L.No. 2133 dt. 13.11.13 has given to agency to start the work. But agency has given a letter for cancellation of work on 13.11.13.
21	Koradi II - Butibori	D/C on M/C	220	106	189	133	117	22	MAR-11	DEC-15	10.36 Ha Received FRA certificate & submitted to DCF Nagpur vide ltr no. 946dt: 16.04.2015. ROW Issues: 17 nos cases filed under 16(1) is under hearing at District Magistrate Nagpur. Hearing held on 16.03.2015 Next date of hearing not intimated. Railway: Demand for traffic block for 2 hrs paid vide no. 3659 dt: 12.12.14 of Rs. 3093360/-
22	Koradi TPS - Wardha	D/C	400	239	336	336	334	224	APR-11	DEC-15	Forest: 16.9392 Ha (Wardha :3.85 & Nagpur:13.0892) FRA certificate received from Nagpur collector on dt: 18.02.2015 & FRA Certificate from wardha collector received vide ltr no. AK/land/FRA/ws-140/15 dt: 29.04.2015. ROW: 6 cases are under hearing at Collector office Nagpur, for Loc no. 11/1 (3 leg),11/1 (1 leg),11/2,36/6, AP-15 (2 leg) & AP-13 05 case for Loc No.11/1 (1leg),11/2,36/6, AP-15 (2 leg) & AP-13 solved through negotiation 01 case for Loc No, 11/1 (3 leg) order received on dt: 06.04.2015 Railway:For Loc. No. AP 18 - AP 19 WORK NOT TAKEN UP. Approval received from from SRDEE, TRD, Central Rly Nagpur & Traffic Block charges paid. Traffice block on 22.07.2014 differed due to heavy rains. National highway: : 'National Highway crossing proposal submitted to project manager NHAI Amravati for crossing NH-6 (near village Gondkhairi) vide letter No 255 dt

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

23	Koradi TPS-New Khaparhkeda	D/C	220	29	72	68	65	11	DEC-13	DEC-15	21.01.2012 & Nagpur for NH-69 near Village Koradi vide letter No 256 dt.21.01.2012.
24	Koradi-II - Koradi-III	D/C	400	239	110	71	43	0		DEC-15	Forest area involved 4.122 Ha. Final Compliance (FRA) submitted to Addl PCCF (Central) from Addl PCCF & nodal officer for approval vide ltr no. 172 dt: 06.05.2015. PTCC approval is awaited from Mumbai office.
25	LILO (Tapping) of Dhule - Malegaon at Sayne	S/C	220	5	18	18	18	5		JUN-15	Forest: Area involved 0.5523 Ha Proposal Submitted to DCF Nagpur vide ltr no. 1159 dt: 06.05.2015
26	LILO of Amravati - Badnera line at Nandgaon Peth.	D/C	220	62	99	98	87	7		SEP-15	NHAI: NH-69 between Loc No. AP-1A to AP-2 near village panjara tehsil nagpur (R) of Nagpur District Proposal Submitted to Project Director NHAI, Ramnagar Nagpur, vide ltr no. 1243 dt: 15.05.2015
27	LILO of Bhugaon - Pusad at Wardha (PG)	D/C	220	14	33	14	13	0		DEC-15	PTCC : Submitted to Construction Circle office vide letter no. 1436 on dt: 03.06.2015 for onward submission to Corporate office, Mumbai
28	LILO of Bhugaon - Warora-I at Warora	D/C	220	50	42	22	12	0		DEC-15	Commissioned 06/15.
											Work in progress.
											ROW: , 03 cases closed on dt: 15.11.2014 for Loc No. 1/2, (1/0,1/3 &2/0), 2/1
											10 cases under hearing For Loc No. ,(H1,H2,H3,H4), ,10/0,9/0, (H1,H2,H3,H4,10/0), ,(2/4 & 2/5), ,3/2,5/0,6/0,5/1,(7/0 & 8/0).Next date of hearing not intimated.
											PTCC: Submitted to Construction Circle office vide letter no. 1220 on dt: 22.04.2014 for onward submission to Corporate office, Mumbai.
											NOC for non- involvement of forest received on dtd. 05.12.2014.
											ROW Issues: 13 Nos Order received from District Magistrate Chandrapur under section 16(1) of Indian Telegraph Act to this office on dated 27.03.2015 .
											Police Protection:
											Letter submitted to The S.P.Chandrapur for police Protection vide letter no. 550 Dtd.31.03.2015 for 13 locations.
											PTCC: Approval received vide letter no.IC/MBI/PTCC/MRA-2168 Dated at Mumbai, the 30.08.2014.
											Railway Crossing: The joint site inspection done on dtd:- 05.02.15

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

45	New Bhusawal - Chalisgaon	D/C	220	247	431	431	428	245	MAR-11	SEP-15	Work stopped due to ROW issues.
46	Padghe - Tarapur	D/C	400	30	12	3	0	0		MAR-16	ROW for remaining 9 locations. PTCC Proposal initiated by C.O. Approval awaited.
47	Sawangi - Bhokardhan	D/C	220	133	224	220	220	56		SEP-15	Forest: Rs. 1749000.00 deposited in the n/o Tahsildar Phulambri as per valuation of land & awaited order from Collector Abad.
48	Shedyal - Jath line	D/C	220	37				37		JUN-15	Commissioned 06/15.
49	Shivajinagar - Malegaon	S/C	220	114				114		JUN-15	Commissioned 06/15.
50	Shivajinagar - Satana	S/C	220	96				96		JUN-15	Commissioned 06/15.
51	Tapping on Lonand Kandalgaon for Lonand MIDC	S/C	220	1				1		APR-15	Commissioned 04/15.
52	Uppalwadi - Mankapur	M/C	220	32	28	1	0	0		MAR-16	Work not started since land not available.Forest involved (Loc. No. 1, 7, & 8) . railway:- Loc No. 3-4 & 5-6
53	Uppalwadi - New Pardi	M/C	220	54	46	0	0	0		MAR-16	Work not started. Shifting of U/G cable involved o start work.Railway status: Loc No.3-4 & 21-22 involved
54	Wardha (PGCIL) - Ghatodi	D/C	220	322	510	337	204	0		MAR-16	Work in progress.
55	Warora - Wardha	D/C	220	165	280	250	237	91		MAR-16	Work in progress. Order received from Collector Office Wardha & Chandrapur.Police protection is required.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

MEGHALAYA ENERGY CORP. LTD. (MeECL)

1	Killing (Byrnihat)-EPIP-I	M/C	132	17	19	19	19	8		DEC-15	No issues of forest clearance and no court cases. Work held up due to non payment of compensation to the land owners.At the present the assessment is prepared and likely to be cleared within this financial year.
2	LILO of Agia - Nangal at Mendipathar	D/C	132	5	9	9	9	5		JAN-14	Work completed and line charged on 28.01.2014.
3	LILO of Mawlai - Cherra at Mawngap.	D/C	132	10	16	15	15	5		MAR-16	No issue on forest clearance and no court cases.Work held up due to ROW problem. The PHED,GOMe has complained and filed and FIR against Loc No. 3 to 8. Overall status is 90% completed.
4	LILO of NEHU - Khliehriat line at Mustem	D/C	132	4	4	4	4	1		AUG-15	No issues on forest clearance. Work is completed.
5	LILO of NEIGRIHMS - Khliehriat at Lad Nongkrem	D/C	132	6	9	0	0	0		JUL-16	No issues on forest clearance. Materials procurement is in process.
6	LILO of Rongkhon - Ampati at Praharinagar	D/C	132	20	34	0	0	0		DEC-16	Land for the substation has been identified and procurement of the same is in progress.
7	LILO of one ckt Palatana - Bongaigaon at Byrnihat line	D/C	400	4	10	10	10	4		MAY-15	Commissioned 05/15.
8	Mawngap - Sumer	D/C	132	66	102	102	102	66		DEC-11	Work completed and line charged on 21.12.2011.
9	Nangalbibra - Agia	S/C	132	92	316	316	316	92		AUG-13	Work Completed and line charged on 06.08.2013.
10	New Umtru HEP - Norbong (EPIP-II)	D/C	132	6	7	0	0	0		DEC-15	No issues of forest clearance. Survey completed. Re-survey carried out due to construction of a new building in the corridor of the approved profile survey & due to crossing of 132 kV D/C Killing-EPIP-II line. Materials procurement is in process.
11	Rongkhon S/S - Ampati	D/C	132	33	102	97	86	12		DEC-15	No issues on forest clearance and no court cases. ROW problem resolved. Work delayed presently due to fund constraint.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)

1	Atri - Pandiabil	D/C	220	45	88	88	88	45	APR-15	JUN-15	Commissioned 06/15.
2	Bidanasi -Cuttack	D/C	220	20	38	31	30	2	DEC-09	DEC-15	Work for river bed piling was held up due to flood in the river.However work has already resumed
3	Bolangir - Kesinga	D/C	220	160	315	189	0	0	JAN-15	SEP-16	Forest Clearance issue is there.The area covers under DFO Bolangir & DFO Kalahandi North at Bhawanipatna. The DFOs have been requested for Demarcation of forest land and enumeration of trees coming in the corridor of 220 kV Kesinga-Bolangir D/C line by DGJM, EHT [C] Bolangir vide Lr. No. 763 dated 27-09-2014 & 186 dated 27-05-2015 and also to ACF Bolangir, Deogoan, Range Officer Saintala, Titalagarh vide Lr. No. 294 dated 26.03.2015 for above work. Response is awaited.
4	Brkote - Deogarh.	D/C	220	60						MAR-17	The project is likely to be taken up on a later date. Tendering not done
5	Cuttack (OPTCL) - Pratapsasan	D/C	220	64						MAR-16	Re-routing required due to acute ROW proble. Survey completed. Location details is being worked out
6	Ib-Meramundali	D/C	220	470	625	625	625	470		DEC-14	As informed by SLDC Odisha, 50 KM. OPGW work is in progress. Line is ready and has been test charged.
7	Jatni (Urrata) - Puri (PGCIL)	D/C	220	104	160	160	160	92		NOV-15	The original schedule was Nov 2015 but the line charged in July 2015. Since the Pandiabil S/s of PGCIL is yet to be completed. The line is connectde to a common point of Atri-Pandiabil line so the Ckm should accordingly be changed
8	Jayanagar (OPTCL) - Jayanagar (PGCIL)	D/C	220	17	37	0	0	0		MAR-15	Plz refer sl. no. 7. This work is repeated.
9	LILO of (Existing) Budhipadar-Burla at Lapanga	D/C	220	16	19	19	19	6		APR-15	Both the Transformers was charged on T connecttion. The LILO line is already completed and charged on 21.03.2015.
10	LILO of (Existing) Bhanjanagar - Meramundali at Narasinghpur	D/C	220	8						MAR-14	The survey work is in progress
11	LILO of (Existing) Budhipadar - Tarkera at Kuanrmunda.	D/C	220	29						SEP-13	Work offloaded from Contractors scope.
12	LILO of (Existing) KV TPPS - Joda at Gopinathpur,Keonjhar	D/C	220	9	16					SEP-13	Dropped
13	LILO of (Existing) Rengali - Tarkera at Bonai.	D/C	220	5	18					JUN-13	The line is repeated. Plz refer sl. no 2
14	LILO of Duburi - Balasore at Dhamara	D/C	220	79						DEC-16	Survey in progress. Location details is being worked out
15	LILO of IB- Thermal-Meramandali at Lapanga	D/C	400	11						JUN-13	The line work will be taken through other modalities. Survey in progress. However S/s order already placed on M/s Alsthom
16	LILO of Indravati - Theruvali at Kasipur	D/C	220	4						AUG-16	Work order just placed for S/s. The line work tendering not done. The completion schedule mentioned is for S/s.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

17	LILO of Katapalli - Bolangir at Bargarh (New)	D/C	220	10						MAR-17	Work order just placed for S/s. The line work tendering not done. The completion schedule mentioned is for S/s.
18	LILO of Meramundali - Duburi at Dhenkanal (New)	D/C	220	10						MAR-17	The project is likely to be taken up on a later date. Tendering not done
19	LILO of Meramundali - Ib at Nisa (Near Angul)	D/C	400	20						MAR-16	No such project
20	LILO of Narendrapur - Mendhasal at Attri (Old Karadagadia)	D/C	220	7	8	8	7	0		DEC-15	
21	LILO of Pratapsasan - Cuttack at Jagatsinghpur	D/C	220	200						MAR-17	The project is not taken up
22	LILO of Rengali - TTPS at Chendipada	D/C	220	36						MAR-16	Work is deffered
23	LILO of Rengali - Tarkera at Bonai	D/C	220	6	17	17	0	0		DEC-15	All foundation work completed. Since the balance work of S/s is re-tendered even though line is completed total project can not be completed.However line work is taken up through OPTCL empanelled contractor
24	Lapanga (PGCIL) - Sundergarh.	D/C	400	44						MAR-15	The project is not taken up right now.
25	Malibrahmani - Angul	D/C	400	62	108	100	80	20		JUN-15	No such project
26	Meramundali-Duburi (1st Ckt)	D/C	400	192	279	279	279	192		AUG-15	Work is being executed by PGCIL. Delayed due to ROW problem. Work has already been completed awaiting charging
27	Mukhiguda (OHPC) - Jaypatna.	D/C	220	28						DEC-17	Work order just placed for S/s. The line work tendering not done. The completion schedule mentioned is for S/s.
28	Puri (Samangra) - Pandiabil	D/C	220	92	155	155	155	92		JUL-15	Commissioned 07/15.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

POWER AND ELECTRICITY DEPARTMENT, MIZORAM (P&ED Mizo)

1	LILO of Zemabawk - W.Phaileng at Sihhmui	S/C	132	5		0	0	0		DEC-13	
2	Turial HEP - Aizawl	S/C	132							MAR-14	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)

1	Almora-Pithoragarh	D/C	220	146	0	0	0	0	JUN-16	DPR prepared. DPR submission to funding agency is in progress.
2	Arakot -Mori and LILO of Arakot -Mori at Hanol Tuni	D/C	220	94	0	0	0	0	MAR-18	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
3	Devsari-Karanprayag	D/C	220	52	0	0	0	0	NOV-17	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
4	Jakhol -Sankri -Mori and LILO of Jakhol -Sankri -Mori at Natwar Mori	D/C	220	76	0	0	0	0	MAR-18	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
5	Joshimath - Kunwari Pass (Pipalkoti)	D/C	220	40					JUN-18	Contract has been awarded on 06.05.11 to M/s TATA Project Ltd., contract effective date is 14.10.11 and GMVN has not given the permission to cross the Auli Ropeway, hence crossing by underground cable is proposed at Joshimath. Land sliding zone being encountered at village Malli Tangri and Talli Tangri the survey and forest case yet to be completed. Forest Case of 51.3 Hect. is under preparation. Total Progress 6%.
6	Kuwari Pass (Pipalkoti)-Karanprayag -Srinagar	D/C	400	184	0	0	0	0	JUN-16	Retendering is under Process.
7	LILO of Muzaffarnagar - Vishnu Prayag at Kuwari Pass (Pipalkoti)	D/C	400	2	6	0	0	0	DEC-15	Contract has been awarded on 06.05.11 to M/s TATA Project Ltd. contract effective date is 03.09.11 and will be taken after award of 400 KV Pipalkoti S/s. Total Progress 11%.
8	LILO of Baramwari - Srinagar at Singoli Bhatwari	D/C	220	5	0	0	0	0	OCT-16	Construction of line as per Schedule of construction of Singoli HEP and to be constructed by L&T.
9	LILO of Kashipur - Pantnagar line at Jaffarpur	D/C	220	12					JUN-15	Tendering is under process.
10	LILO of Loharinagpala - Koteswar at Pala - Maneri	D/C	400	10	0	0	0	0		The work at Pala Maneri HEP stopped as per GOI order.
11	LILO of Mori - Dehradun line at Nogaon	D/C	220	10					MAR-18	Construction of line as per connectivity schedule of generators in Yamuna Valley
12	LILO of Nandprayag -Karanprayag at Langrasu	D/C	220	16	0	0	0	0	NOV-17	Construction of line as per Schedule of construction of Langrasu.
13	LILO of Rishikesh-Dehradun at Harrawala	D/C	220	1	0	0	0	0	MAR-15	Tendering is under process.
14	LILO of Roshanabad - Puhana line at Imlekhera (Pirankaliyar)	D/C	220	10					MAR-16	
15	LILO of Roshnabad -Puhana at Pirankaliyar S/S	D/C	220	10	0	0	0	0	JUN-15	LoA is to be issued.
16	LILO of Vyasi HEP - Dehradun at Dehradun (PG)	D/C	220	70	0	0	0	0	APR-16	Tender has been floated.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

17	S/S Lata Tapovan- Joshimath	D/C	220	24	36	0	0	0		DEC-15	Regarding Forest land Transfer proposal nodal officer Dehradun raised queries vide letter no 3042 dated 01-06-2013. Reply of the same is being done. Total progress 10% The work at Loharinaggpala HEP stopped as per GOI order.
18	Loharinaggpala-Koteswar line	D/C	400	180	0	0	0	0			
19	Mahuakheraganj-Kashipur S/S	D/C	220	34	61	61	61	34		AUG-14	Commissioned 08/14.
20	Mori -Dehradun	D/C	220	200	0	0	0	0		MAR-18	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
21	Rudrapur(Brahmwani) - Ghansali-Srinagar line	D/C	220	182	248	0	0	0		DEC-16	Forest approval granted on 02.04.2013.Tender scrapped retendering is under progress
22	Srinagar HEP - Sringar 400 kV S/S.	D/C	400	28	39	0	0	0		DEC-15	excavation and benching is in progress at tower no. 15,19 and 39 Total Progress 12%.
23	Sringar - Kashipur	D/C	400	304	0	0	0	0		DEC-18	Survey work is in progress in the alternative route proposed by M//s cobra.The go ahead was issued through this alternate route on dated 24/12/2014.detailed surey of 168 Km completed.Forest case preparation in progress and profile potting in progress
24	Twin Zebra - Dehradun (PGCIL)	D/C	220	12	21	1	0			DEC-15	Tower foundation-1/21 and Tower erection-0/21.Total progress-11%
25	Vishnugad - Kuwari Pass (Pipalkoti)	D/C	400	40	62	0	0	0		DEC-15	Contract has been awarded on 06.05.11 to M/s TATA Project Ltd. contract effective date is 03.09.11 Forest case prepared for 43.694 Hect. and submitted to DFO Joshimath/ DM Chamoli. NOC from 04 Nos. village panchyat Naurakh Agthalla, Tangri Talli and Tangri Malli is pending. Matter is being pursued GOU/District Administration.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)

1	Bajakhana - Bagha Purana	D/C	220	71	103	103	103	64		SEP-15	Work is in progress.
2	Balchak - Naraingranth	D/C	220	33	58	58	53	12		SEP-15	Work is in progress. Railway case pending.
3	Bhatinda - Mukatsar (2nd CKt)	D/C	220	23				23		MAY-15	Commissioned 05/15.
4	Goindwal Sahib - Bottianwala	D/C	220	80	201	152	115	0		DEC-15	Work is in progress.
5	Goindwal Sahib - Chola Sahib	D/C	220	55	92	92	92	54		SEP-15	Work in progress.
6	Kanjali - Jalandhar	D/C	220	29	54	53	32			MAR-16	Work is in progress. Forest case cleared. Railway case pending.
7	LILO of Both Ckt Malerkotla - Barnala at Sandhaur	D/C	220	12	25	25	25	12		APR-15	Commissioned 04/15.
8	LILO of Both Ckt Malerkotla - Pakhowal at Sandhaur	D/C	220	13	25	25	25	13		APR-15	Commissioned 04/15.
9	LILO of Dhuri - Bangan at Chhajali (Loop in)	D/C	220	29				29		JUL-15	Commissioned 07/15.
10	LILO of Ferozepur - Talwandi Bhai line at Sadiq	D/C	220	48	80	80	79	48		SEP-15	Work is in progress.
11	LILO of GGSSTP - Jsmsheer at Jadla	D/C	220	21	41	21	19	6		AUG-15	Forest case pending. loop in work in progress.loop out work is held up due to stay by court in some portion of line.
12	LILO of Ganguwal - Mohali at Majra	D/C	220	21	40	40	27	6		SEP-15	Work is in progress.
13	LILO of Malout - GNDTP Bhatinda at Badal	D/C	220	50	82	73	47			DEC-15	Work is in progress. Forest case pending.Railway case cleared.
14	LILO of Patial - Mondi Gobindgarh at Rajpura	D/C	220	68	109	109	109	67		SEP-15	Loop out work completed.Further work is in progress.
15	Ludhiana - Doraha	D/C	220	28	95	95	78	12		DEC-15	Work is in progress. Shut down / ROW problem at Doraha end.
16	Makhu - Algaon	D/C	220	101	159	47	40	0		DEC-15	Work is in progress. Forest & Railway cases pending
17	Makhu - Rashiana	D/C	220	92	146	121	73	20		DEC-15	Work is in progress.Work also exist at sr. no 32.
18	Makhu - Taran Tarn	D/C	220	60	146	121	73	20		DEC-15	Also exist at Sr.no.11. Work is in progress.
19	Malout - Abohar	D/C	220	30	95	35	11			DEC-15	Work is in progress. Forest and Railway cases pending.
20	Moga - Mehal Kalan	D/C	220	105	170	100	65			DEC-15	Work is in progress. forest case pending.
21	Mukatsar - Abohar	D/C	220	85	134	134	13	87		APR-15	Line energised on 18.05.15
22	Mukatsar - Kotkapura	D/C	220	76	126	58	38	0		DEC-15	Forest and railway cases pending.
23	Mukatsar - Malout	D/C	220	47	84	68	38			SEP-15	Work is in progress. Forest case pending.Railway case not involved.
24	Nakodar - Rehana	D/C	220	71	121	121	92	12		DEC-15	Work is in progress. Forest case pending.Railway case cleared.
25	Rajpura - Devigarh	D/C	220	37	114	98	31	0		MAR-16	Work in progress. Forest case pending.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
26	Rajpura - Lalru	D/C	220	59	97	97	82	45		SEP-15	Work is in progress.
27	Sarana- Kotli Surat Malli line	S/C on D/C	220	62	185	70	0	0		APR-13	Work deferred for the time being
28	Talwandi - Dharamkot	D/C	220	63	113	113	113	63		JUN-15	Commissioned 06/15.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)

1	Ajmer (400 kV) - Bherunda (TK)	D/C	220	80							
2	Akal (1)- Jaisalmer -2	D/C	400	50						MAR-15	
3	Akal -Jodhpur (New)	D/C	400	480	650	151	85			MAR-17	
4	Anta -Kota (PG) (Extension)	D/C	400	45	141	23				MAR-16	W.O. earlier placed to M/s Trans- Era has been cancelled
5	Badisid-Aau	D/C	220	100	196	196	157	25		MAR-16	
6	Badisid-Bap	D/C	220	30						MAR-15	
7	Banswara (Switching Station) - Pratapgarh	D/C	220	140	313					MAR-16	
8	Banswara TPS - Banswara	D/C	220	20					SEP-09		
9	Banswara TPS- Chittorgarh	D/C	400	360						MAR-17	
10	Banswara TPS- Udaipur	D/C	400	320						MAR-17	
11	Barmer-Bhinmal (PG)	D/C	400	280						MAR-16	
12	Bhadla-Bikaner	D/C	400	360	512	489	467	220		MAR-16	1. Forest Clearance required at 22 locations (Indira Gandhi Canal crossings). Case is pending at DFO (Bikaner, Jaisalmer, Jodhpur). 2. Aviation clearance issue is pending at Delhi Airport Authority. 3. Severe ROW issues.
13	Bhadla-Kanasar	D/C	220	50	83	41				MAR-16	
14	Bhilwara TPS -Ajmer	D/C	400	300	432	423	399	12		MAR-16	
15	Bhinmal - Sayla line	D/C	220	78	132	131	129	73	JAN-12	JUL-15	Work held up due to court stay. 2 No bays at 400 kV GSS Bhinmal are to be provided by PGCIL.
16	Bikaner -Sikar (PG)	D/C	400	420						MAR-17	
17	Bikaner- Merta	S/C	400	172	465	465	465	172		AUG-15	
18	Chatrail-Ramgarh	D/C	220	120	149	139	132	24		MAR-16	
19	Chittorgarh - Sawa	D/C	220	53	91	89	88	38			
20	Chittorgarh-Bhilwara	D/C	400	99	134	134	127	12		OCT-15	Delayed on Contractor part, likely to be completed up to Oct,15.
21	Dahanu - Degchu GSS	D/C	132								.
22	Debari - Salumber (2nd Ckt)	S/C	220	77	5	5	5	64	DEC-13	MAR-16	Line work completed & charged on 23.11.14 upto dead end tower but modification of 5 nos. towers is pending between dead end & gantry
23	Dhod-Danta Ramgarh	S/C	220	35	101	39				MAR-16	

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
50	LILO of Chandan- Pokaran at Pokaran	D/C	220	20						MAR-16	
51	LILO of Chittorgarh - Debari at Udaipur	D/C	220	10							
52	LILO of Heerapura - Babai at Niwana	D/C	220	1	4	4	3		JUL-13		
53	LILO of Jodhpur (GSS) - Jodhpur at Barli	D/C	220	6	6	6	4			MAR-16	work held up due to court stay on 132kV line
54	LILO of Jodhpur - Merta line at Jodhpur (New)	D/C	400	99	139	139	134	50	AUG-09	DEC-15	
55	LILO of Jodhpur -Jodhpur interconnectorl at Jhalamand	D/C	220	2						MAR-16	
56	LILO of Jodhpur -Merta at Pooling station Badla	D/C	400	320	608	56	12			MAR-16	.
57	LILO of KTPS - Sanganer line at Vatika	D/C	220	11	21	21	21	11		MAR-16	work completed.
58	LILO of Kankroli (PG) -Debari at Amberi	D/C	220	30	60	59	58	27		SEP-15	
59	LILO of Khetri - Heerapura line at Babai	D/C	220	5	13	13	13	5		JUN-15	Ready for Commissoioning 06/15.
60	LILO of Kota (PG) -Bhilwara at Mandalgarh	D/C	220	36	76	76	76	39		DEC-15	
61	LILO of Kuchamancity -Dhod at Deedwana	D/C	220	88	146	146	146	88		JUN-15	Commissioned 06/15.
62	LILO of Mandawar -Nadbai- Bharatpur at Chonkarwada	D/C	220	5	10	10	10	5		JUL-15	Commissioned 07/15.
63	LILO of Nagaur -Merta at Kuchera	D/C	220	24						MAR-14	
64	LILO of PS 1- Bajju at PS 1/Bajju	D/C	220	20						MAR-16	
65	LILO of VKIA - Kukas at Jaipur (North) (Turnkey)	D/C	220								
66	LILO of VKIA - Kukas line at GSS Jaipur (North) (Turnkey)	D/C	220								
67	LILO of both ckt Bassi-Kukas line at Lakhesara	D/C	220	40						MAR-14	scheme dropped
68	LILO of both ckts Ramgarh GTPS -Dechu at Ramgarh	D/C	220	1	1	1	1	1		APR-15	
69	LILO of both ckts Ramgarh GTPP -Dechu line at Pokaran	D/C	220	20						MAR-16	
70	LILO of existing Jodhpur GSS - Pali at Jodhpur (New)	D/C	220	16	18	18	5				
71	LILO of one ckt Jaipur (South) to Chaksu at Goner	D/C	220	56	101	101	8	0		MAR-16	
72	LILO of one ckt Kotputli -Manoharpur at Kotputli (PG)	D/C	220	12	26	26	26	12		MAY-15	Commissioned 05/15.
73	LILO of one ckt Neemrana -Kotputli at Behror	D/C	220	31	53	53	53	31		MAY-15	Commissioned 05/15.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Trasmission Lines: Page 52 of 122

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

97 Undoo - Pokaran

D/C

220

140

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

SIKKIM POWER DEVELOPMENT CORPORATION LTD. (SIKKIM)

1	Dikchu - Gangtok	D/C	132								
2	Dikchu - Mangan	D/C	132								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)

1	Alamathy - Koyembedu	D/C	400							MAR-16	Koladi - PH Road: OH Line work under progress. Stub: 47/76, TE:46/76 completed. Stringing: 15/23.For cable laying from PH road to Koyambedu,One circuit to be terminated at Koyembedu (CMRL) for which work awarded and to be taken up and another one circuit to be terminated at Alandur(CMRL) for which revised administrative approval is accorded and tender is under process.
2	Arasur 400 kV S/S - Karamadai 230 kV S/S	S/C	220	39	169	169	169	39	JUN-12	JUN-15	Commissioned 06/15.
3	Avadi-Ayappakkam line	S/C	220	3	0	0	0	0		SEP-15	Cable laying 6/6 Sections completed and Joints 30/30 completed. Joint bay : 5/5 completed.Termination 6/12 completed.
4	Basin Bridge - TNEB HQ (UG Cable)	S/C	220	23	0	0	0	0		DEC-15	Tender is to be floated
5	Kadapperi - Guindy (UG Cable)	S/C	220	14				14		APR-15	Commissioned 04/15.
6	Kalivanthapattu - Sholinganallur	S/C	400	52	88	72	64	25		DEC-15	Issues involved and is being followed up. (i) 2 locations : severe ROW issue. Work will be taken up under DCW basis. (ii) 12 Locations: Case at National Green tirubunal. Case cleared and work is being taken up. Subsequently stay obtained by the villagers and hearing on 14.07.15 postponed and next hearing date is awaited. (iii) 4 locations: Court case. Status quo maintained.
7	Kanarpatty - Kayathar	D/C	400	24	39	36	33	13		SEP-15	Works are under progress. ROW issues at 3 locations. Work held up by the contrator.
8	Karaikudi - Sembatty	S/C	220	140	554	548	491	84	DEC-11	AUG-15	Issues involved at 3 locations : (i) Since the land owner has objected for erecting the tower at loc.No.137, representation has been sent to the District Collector/Madurai and enter upon permission is awaited. (ii) Due to severe objections/threatening by the land owners, tower foundation work at loc.No.215 & loc.No.249 are pending. Representation sent to local Police for protection and they assured to give police protection at the time of taking up the work. Further,the contractor M/s.GET has not turned up for work. Hence one month notice issued to contractor for termination. Balance work will be carried out by GCC.
9	Karaikudi-Pugalur	D/C	400	320	460	460	460	320		JUN-15	Commissioned 06/15.
10	Koladi - PH Road	D/C	220	23	76	47	46	15		OCT-15	work under progress for 2 reaches and work awarded and to be taken up for 3rd reach.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

instructed to speed up the work.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED. (APTRANSCO)

1	Appannadorapalem - Bobbili	D/C	220	163	269	265	265	116		AUG-15	Works Under Progress. Work delayed due to Natural calamities LYLA, HUD HUD and Row ,standing crops.
2	Chittoor 400 kV SS-Mananapalli	D/C	220	130						MAR-15	
3	Gaddamvaripalli- Goddumari	D/C	220	9	31	31	22		DEC-10	DEC-15	Works under progress
4	Garividi - Garividi	D/C	220	70							
5	Garividi - Pydibhimavaram	D/C	220	100							
6	Garividi-Bobbili	D/C	220	75	125	86	0	0		MAR-16	Works terminated due to poor progress. Tenders to be called for balance works.
7	Jammalamadugu - Betamacherla	D/C	220	136							
8	Jammalamadugu - Chakrayapet	D/C	220	172	296	280	276	145	JAN-15	DEC-15	Works are under progress. AP Transco deposited land cost to district collector, Kadapa for handing over site for erection of SS. Substation site yet to be handed over by the Revenue Department,Govt. of AP is under process.
9	Jammalamadugu - Narnur Kurnool Dist	D/C	400	202	282	274	266	118	JUL-15	DEC-15	RoW Issues Foundation :52A/1,52A/2, 55/0, 56/0,57,58,58A/0 Stringing 45/0-45/6 . (These locations are held up due to huge compensation demanded by the farmers)
10	Jammalamadugu - Porumamilla	D/C	220	198	336	312	300	137	JAN-15	OCT-15	Forest Clearance: 4/15, 4/16, 4/17, 4/18. The proposals (in Sept'2015) were addressed to Chief Conservator of Forest, Kurnool. Works are under progress.Forest Cleanrence : DGPS Survey completed for forest clearence for laying 2.5 km of transmission lines in 9.05 Hectres of forest land. Field report from the FRO along with DGPS survey report of APTransco were submitted at Divisional Forest officer, Proddutur . Further the report from DFO is to be submitted to the Higher Authorities of Forest Departement for clearence.
11	Jammalamadugu - Tirumalayapalli	D/C	220	54	88	61	45		JUL-14	MAR-16	works are under progress.
12	Jammalamadugu - Uravakonda	D/C	400	264	347	252	199	45	JUL-15	DEC-15	Works under progress.
13	Kalpaka - Proposed Garividi S/S	D/C	400	300	358	128	9	0		MAR-16	Works under progress.
14	Kalyandurg-Anantapur	S/C	220	61						MAR-14	
15	Kamavarapukota - Kamavarapukota	D/C	220	30							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark	
					Towers				Schedule	Revised/ Anticipate d		
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	
16	Kamavarapukota - Nuziveedu	D/C	220	90								
17	Kamavarrapukota - Surypet (Kamavarrapukota - Chinnakorukondi)	D/C	400	212	248	131	103	10	SEP-15	DEC-15	Due to standing crops and people are demanding hug compensation than the compenensation fixed up by Revenue authorities and not allowing the works to be carried out in their locations. The frequent rains are also the reason for dlealy to take up the line works. Commissioned 07/15.	
18	Krishnapatnam TPS - Chittoor	D/C	220	180				180		JUL-15		repeated.
19	Krishnapatnam TPS- Bonapally (Quad)	D/C	400	180						JUN-14		
20	LILO of Both ckt Pulivendula - Hindupur at Gollapuram	D/C	220	200	122	25	0	0	DEC-14		Works are under progress.	
21	LILO of Pendurthy - Garividi at Garividi	D/C	220	140								
22	LILO of Podili - Nellore at Atmakur	D/C	220	80								
23	LILO of Shadnagar - Yeddumailaram at Yeddumailaram	D/C	220	12	19	19	19	12		MAR-14	Shadnagar - Yeddumailaram line commissioned on 07.03.2014	
24	LILO of Uravakonda - Kalyandurga at Borampalli	D/C	220	22								
25	Muddanur (RTPP) - Dharmavaram	D/C	220	200								
26	Muddanur-Anantapur (3rd line)	S/C on D/C	220	100						MAR-14		
27	Narketpally_Suryapet	S/C on D/C	220	60						MAR-14		
28	Narsapur-Doultabad	S/C	220	15						MAR-15		
29	Narsapur-Manoharabad	S/C	220	15						MAR-15		
30	Nirmal-Nandipeta	S/C	220	20						MAR-15		
31	Nizamabad-Janakampeta	S/C	220	10						MAR-15		
32	Numa - Juyarni	D/C	400	112	166	165	162	70		SEP-15		
33	Oddugudem-Koyagudem	D/C	220	20						MAR-15		
34	Oglapur(Warangal 400 kV SS)-Warangal 220 kV SS	D/C	220	36						MAR-15		
35	Pulivendula-Hindupur	D/C	220	250	393	388	385	238	JUN-11	DEC-15	Works are under progress, severe ROW at 5 location , I, IA, IA/I, IA/2,IB . Sewa Mandhir pargi Mandal Dist - Anantpur.	
36	Rayalaseema Stage-IV - Chittoor	D/C	400	420	0	0	0	0		MAR-15	repeated	
Legends TL: Total Location STC: Stubs Cast TE: Towers Erected STG: Stringing Completed Trasmission Lines: Page 61 of 122												

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
37	Rentachintala - Macherla S/S	S/C	132	17	58	58	58	15		MAR-13	Commissioned 3/13.
38	Rentachintala - Nagarjuna Sagar Plant	S/C	132	16	34	34	34	16		AUG-14	Commissioned 08/14.
39	Sattenapalli - Guntur	D/C	220	110							
40	Thimmapuram- Yellapur	D/C	220	8	27	27	27	8	NOV-10	MAR-14	Charged on 27-03-2014
41	Tungabhadra river - Yemmiganur	D/C	400	43	58	54	54	19	JUL-15	OCT-15	Works under progress.
42	Uravakonda - Borampalli	D/C	220	72	111	0	0	0	MAR-15		
43	Uravakonda - Kalyanduring	D/C	220	100	160	100	92	0	NOV-14	MAR-16	Line is re-routed through the 220/132 kV SS Borampally SS and hence line length increased.
44	Uravakonda - Vajrakarur	D/C	220	32	57	39	32	0	DEC-14	AUG-15	ROW at 17 Locations. Farmers demanded High compensation and not allowing to enter in to the fields.
45	Vemagiri - Kamavarapukota	D/C	400								Tenders opened.Evaluation under process.
46	Vizag TPP - KamavarapukotaKota	D/C	400	500	716	249	35	0	NOV-15	MAR-16	The works are getting delayed due to severe resistance from farmers and land Owners through their lands. These people are demanding huge compensation that the compenensation fixed up by Revenue authories and not allowing the works to be carried out. Water logged areas, collasable soil, existing crops and frequent rains are also the reasons for delay to take up the line works. However, construction activity is being continued with the help of Revenue and other conerned authorites.
47	Vizag TPP - Kalpaka	D/C	400	14				14		JUL-15	Commissioned 07/15.
48	Yemmiganur - Uravakonda	D/C	400	205	271	267	259	147	JUL-15	SEP-15	Works under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TRIPURA STATE ELECTRICITY CORPORATION LIMITED (TSECL)

1	AGTP - Agartala line	D/C	132								
2	AGTP - Kumarghat line	S/C	132								
3	Gamai Tilla - Dhalabil	S/C	132	31	107	101	78	17		SEP-13	ROW problems affected the work
4	LILO of Rokia - Udaipur at Melaghat for connection to Monoarchak	D/C	132	20	40	0	0	0		JUN-15	
5	Monarchak - Surajmani Nagar	D/C	132	42	150	49	38	6		MAR-15	Work in progress.
6	P.K. Bari - Kanchanpur	S/C	132	47	113	109	99	17		MAR-15	All works completed in non forest land. Stage- I clearance received and compliance for conditions completed.
7	Surajmani Nagar - Agartala 79 Tilla Grid S/S	D/C	132	18	71	71	71	18		SEP-13	Completed 9/13
8	Surajmani Nagar - Badarghat	D/C	132	6		0	0	0		MAR-15	Fund proposed in World Bank.
9	Surajmani Nagar - Rabindra nagar	D/C	132	3	13	13	13	3		SEP-13	Completed 9/13
10	Surajmani Nagar - Rokhia	D/C	132	20	80	32	5	0		DEC-14	3.598 KM line in forest land for which TSECL will apply for forest clearance. LOA issued
11	Surajmani Nagar - Udaipur	D/C	132	50	50	0	0	0		JUN-15	Proposed under NEC.
12	Surajmani nagar-P.K.Bari	D/C	400	260	0	0	0	0		MAR-15	Fund not yet tied up. Proposed under World Bank Financing /SPA/NEC.

Legends

TL: Total Location STC: Stubs Cast TE: Towers Erected STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

Transmission Corporation of Telangana Limited (TCTL)

1	Budidampadu - Bhongiri (2nd Ckt)	D/C	220	14	24	24	24	14		DEC-14	
2	Chilakallu - Narketpally	D/C	220	25							
3	Chinnakorukondi - Suryapet	D/C	400	170	234	194	150	28		NOV-15	
4	Gajwel - Narsapur	D/C	400	200	0	0	0	0		MAR-15	Preliminary survey completed. Detailed survey to be awarded. Estimates under scrutiny.
5	Ghanapur - Marripally	D/C	220	36	72	60	58	4		OCT-15	
6	Jagityal - Nirmal	D/C	400	145	216	0	0	0		MAY-15	
7	Jaipur TPP - Gajwel (Quad)	D/C	400	328	458	81	0	0		FEB-15	Work awarded on 06.02.2013.Works commenced.
8	Jaipur TPP - Rangampet	D/C	220	150	213	208	205	116		AUG-15	
9	Jaipuram - Jagityal	D/C	400	144	233	0	0	0		MAY-15	
10	Kalwakurthy-Dindi 3rd line	S/C	220	24						MAR-14	
11	Kamareddy-Bhumpally	S/C	220	15						MAR-15	
12	Kamavarrapukota - Surypet (Chinnakorukondi - Suryapet)	D/C	400	212	234	188	141	18	SEP-15	NOV-15	
13	LILO of 1st ckt of Shapurnagar - Gachibowllly line at Miyapur	D/C	220	2				2		APR-15	Commissioned 04/15.
14	LILO of Bhoothpur - Kalwakurthy at Thimmajipet	D/C	220	2	4	4	0	0		SEP-15	
15	LILO of Bhoothpur - Kalwakurthy at Thimmajipet (Ckt-II)	D/C	220	2	4	4	0	0		SEP-15	
16	LILO of Budidampadu - Bhongiri at Waddekothapally	D/C	220	14					DEC-13		
17	LILO of Ghanapur - Malkaram at Moulali	D/C	220	18							
18	LILO of Kalpaka - Khammam at Asupaka	D/C	400	34	49	49	49	34		JUL-15	
19	LILO of RSS - Warangal at Manthani	D/C	220	60							
20	LILO of Shapur Nagar - Gachilbowli feeder at GIS Erragadda SS	DC UG cable	220	19				19		MAY-15	Commissioned 05/15.
21	LILO of Srisailam - Hyderabad atYeddumailaram (Shankarapally)	D/C	400	160	221	221	221	158	OCT-14	AUG-15	
22	LILO of Vizag - Khammam (Ckt-I) at Asupaka	D/C	400	34	49	49	49	34		JAN-16	P.O.issued on 18.05.2013.Work completed.Substation works yet to be completed.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
23	LILO of Wanaparthy - Ragimanagadda at Singotam X Road SS	D/C	220	11	17	15	14			OCT-14	Works are under progress.
24	LILO of both ckt Dindi - Chandrayangutta at Bonguloor	D/C	220	2				2		JUL-15	Commissioned 07/15.
25	Lower Jurala HEP - Upper Jurala	D/C	220	22	36	29	25	3		AUG-14	Works are under progress. JC foundation works are under progress.
26	Mamidipally - Fab city	D/C	220	6				6		APR-15	Commissioned 04/15.
27	Mamidipally S/S M/s K.S.K. Photo Voltaic near Fabcity Ravirala (V)	D/C	220	11	37	37	37	11		JUL-14	Stringing works completed. OPGW work to be taken up.
28	Marripally common point- Hayatnagar S/S XLPE cable	DC UG cable	220	14				11		MAR-15	Works are under progress.7/14 Nos Cable joints completed and remaining works are under progress
29	Moulali - Osmania University (Chilakalaguda) SS	DC UG cable	220	18				18		AUG-14	Works are under progress.Cable laying work completed. Joint works to be taken up.
30	Nagole - Ghanapur	M/C	220	36						OCT-15	
31	Pulichintala - Huzumnagar	D/C	220							DEC-15	
32	Pulichintala - Huzurnagar	D/C	220	112							
33	Rangampet - Gajwel	D/C	220	150	246	246	246	175		AUG-15	Work completed.
34	Singareni - Nirmal	D/C	400	298				174		JUN-17	
35	Singareni TPS - Gajwel	D/C	400	325	460	451	444	218		AUG-15	
36	Suryapet - Shankarpalli	D/C	400	462	659	346	173	0		MAR-16	
37	Vadarevu - Amangal	S/C	765	240	0	0	0	0		AUG-15	
38	Veltoor - Thungabhadra	D/C	400	147	200	168	138	0		NOV-15	
39	Veltur-Thimmajipet	S/C	220	84	129	52	0	0		MAY-15	
40	Yeddumailram - Pargi	D/C	220	135							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)

1	Agra (UP) - Mathura line	S/C	400	142	388	164	0	0	AUG-16	MAY-16	9 gang deployed for foundation casting. tower erection shall start from 8/2015.. Material for 60 towers supplied.
2	Agra(UP) - Agra (South)	D/C	400	142	212	121	0	0	AUG-16	MAY-16	2 Gang deployed for foundation casting tower erection shall start from 08/2015. material for 40 towers supplied.
3	Aligarh - Atrauli	D/C	220	69	125	80	68	2		AUG-15	Tower material reached at site.
4	Aligarh - Sikandarabad	D/C	400	190	258	254	254	167		AUG-15	Work held up due to DFCC divergion work.
5	Allahabad (PG) - Reewa Road (Allahabad)	D/C	400								Work yet to be awarded.
6	Anpara B-Anpara D	D/C	400	10	23	23	21	4		AUG-15	Contract of the firm M/s Maharashtra Power Transmission Structures Ltd. has been terminated on 20.05.2014 and LOI issued on 30.12.14 by SE, Mirzapur for the balance work. Work in progress.
7	Anpara D - Unnao	S/C	765	416	1215	1033	985	298	JAN-12	DEC-15	1.Apnara D - Jhusi section. (a) Wild life approval: line passes through Kaimpur Wild Life Sanctuary (45.132 Ha). Govt. of U.P. forwarded recommendation to MOEF on 24-12-2013. Proposal has been approved by National Wild Life Board. Writ Petition IA no. 3846-3847/2015, dated- 24.02.2015, has been filed at Supreme Court, New Delhi. Case was listed on 5 & 6 May, 2015 but could not be heard and court closed. After summer vacation court has been opened however hearing of the case is pending in Green Bench. (b). Forest Clearance: 765 kV S/C Anpara D - Jhusi line (315.716 Ha) Proposal has been submitted by Secretary (Forest), Govt. of U.P. to MOEF on 21-06-2013. Regional empowered committee in meeting dated 28.05.2015 has deferred the case due to non receipt of essential document sought from Nodal Officer, Lucknow and also instructed to get fresh site inspection done to know the status of violation and to submit list of trees to be felled.
8	Aurai - Mizapur	S/C	220	43	147	129	82	0		AUG-15	Termination point at 400kv s/s Aurai not yet decided. River crossing approval pending to be taken up by field unit on priority. Severe ROW at 15 loc's being pursued.
9	Aurai - Phoolpur	S/C	220	71	216	210	195	48		AUG-15	ROW at loc. 2/1 , 11/0, 11/1, 11/2,11/3, 12/0, 12/1, 12/2 (Vill.- Chakkisandaspur , Tehsil- Gyanpur, Dist.-Bhadoi, DM- Bhadoi, Comm.- Mirzapur). loc. 53/0- (Vill.- Phoolpur , Tehsil- Phoolpur, Dist.-

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

Allahabad, DM-Allahabad, Comm.- Allahabad) . Termination point at 400kV s/s Aurai(PPP) not yet decided. Last 2 Sections work held up due to this. Constant efforts are being made up with dist. authorities to resolved the ROW.

10	Badaun - Sambhal	S/C	220	86	250	250	250	86		AUG-15	Line completed. E/w under progress.
11	Baghpat - Baghpat	S/C	220	13	49	45	33	0		AUG-15	As per directive of MD, UPPTCL on 29.06.15, revised compensation to be offered to farmer, SE,ETC Meerut took up the matter with local administration, Firm asked to get the work done with in the shortest window opening, CE(TW) &SE, ETC alongwith SDM, Bagpat, SDM Baraut & DM Bagpat & Kisan leader Dr. Kripal Singh on 24.07.15 met farmers & farmer of Bagpat tehsil accepted pro rata basis payment. However for BARaut tehsil ex-MLA, Hon'ble Mr. Mahek Singh said that farmers of Baraut tehsil is not ready for pro rata basis payment & PGCIL approved payment shall be given to farmers of this Tehsil. Meanwhile Kisan leader Dr. Kripal Singh assured to talk to farmers of Baraut tehsil sepretaly. Also SDM Baraut will write letter to admistration regarding of demands of Farmer.
12	Balrampur - Utraula	S/C	132	19	56	56	56	18			Energised 31.10.11
13	Banda - Allahabad (Reewa Road) DCQ	D/C	400	350	484	347	36	0		AUG-15	M/s Larsen and Tubro Ltd. Chennai is allotted for the balance work on 'as is where is basis' on 10.12.14. Foundation work is in progress .
14	Banda - Orai DCQ	D/C	400	216	295	211	130	0		AUG-15	M/s Larsen and Tubro Ltd. Chennai is allotted for the balance work on 'as is where is basis' on 10.12.14.
15	Barkhera (Bajaj) - Dohna	D/C	132		203	203	203	129		MAR-15	Line energized on 26.05.14. Barkhera-pilibhit Section,I ckt. Energised on10.02.12.II ckt. On 14.2.12
16	Bayas - Dohna	D/C	132								
17	Bayas - Pilibhit	D/C	132								
18	Bhognipur - Gatampur	S/C	765								.
19	Bhognipur - Jawarharpur	S/C	765								
20	Bhognipur - Moradabad/Rampur	S/C	765								
21	Bhognipur - Orai (PG)	2xS/C	765								.
22	Bilhaur - Sandila	S/C	765								
23	Bilhaur - Kanpur (PG)	D/C	400								
24	Chhatta - Mathura	D/C	220	60	114	11	0	0		MAR-16	FDN (1 gang) work in progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

66	LILO of Panki - Muradnagar at Jwrpur	D/C	400								.
67	LILO of Sarnath (400) - Azamgarh at Harhua	S/C	220	42	75	75	70	15		AUG-15	1 Stringing gang working at site b/w loc no. 16 to 18, no Er gang present at site
68	LILO of Sarnath - Azamgarh at Varanasi / Jaunpur	D/C	400								Work not Started.
69	LILO of Shajahanpur - Hardoi line at Rosa	S/C	220	18	52	52	52	17	MAR-11	AUG-15	132 KV shut down required for tapping point . Tree cutting by the Division is awaited.
70	LILO of Sultanpur - Phoolpur at Pratapgarh	D/C	220	48	80	80	80	43		AUG-15	Stringing(2 no. gangs) work in progress.
71	LILO of Unnao - Bareilly at Shahjahanpur	D/C	400	12							
72	LILO of Unnao - Mainpur at Bilhaur	D/C	765								.
73	LILO of existing Agra (UP) - Agra (PG) at Agra (UP)	D/C	400	68	123	28	0	0	AUG-16	MAY-16	one gang deployed four foundation casting.
74	LILO of existing Agra (UP) - Muradnagar at Agra (UP)	D/C	400	158	233	37	0	0	AUG-16	MAY-16	4 gang deployed four foundation casting.
75	Lalitpur - Lalitpur TPS (Ckt-II)	D/C	220	19				19		APR-15	Commissioned 04/15.
76	Lalitpur TPS - Agra (UP) Ckt-I	S/C	765	332	925	503	188	0	AUG-16	MAY-16	Stringing shall start from 9/2015 after monsoon. Proposal for forest clearance is yet to be submitted. proposal for other clearance (NH-11, RW-9, PL-28, RIVER-4) submitted.
77	Lalitpur TPS - Agra (UP) Ckt-II	S/C	765	334	900	671	142	0	AUG-16	MAY-16	Stringing shall start from 9/2015 after monsoon. Proposal for forest clearance is yet to be submitted. proposal for other clearance (NH-11, RW-9, PL-28, RIVER-4) submitted.
78	Lucknow PG (400) - Kursi Road	D/C	220	50	66	66	14	0		DEC-15	Tower material has been received. 1 Ere gang at site
79	Mathura - Jawaharpuram	D/C	400	220							
80	Meja - Bargarh	D/C	765								
81	Morti - Pratap Vihar	D/C	220	36	0	0	0	0			Land of Pratap Vihar Sub-station not finalised.
82	Muzaffarnagar - Nara Ckt-II	D/C	220	12				12		APR-15	Commissioned 04/15.
83	Rosa - Dohna	D/C	220	216	340	340	340	216		AUG-15	-Line is completed except Rly crossing 315-316.
84	Saharanpur (PG)-Behat	D/C	220	104						AUG-15	Profile Submitted.
85	Sahupuri-Bhelupur	D/C	220	18	39	39	38	15		AUG-15	Higher water level of river(river crossing).
86	Sandila - Farrukhabad	S/C	400								
87	Sandila - Lucknow Hardoi Road	S/C	400								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
88	Shahjahanpur - Nighasan	S/C	220	121	369	368	367	104		AUG-15	ROW at loc no. 32/2, matter in court, crop compensation yet to be paid, EE Sitapur adviced to more interest for completion of line.
89	Sitapur - Nighasan	S/C	220	110	336	335	317	80		AUG-15	ROW in Fdn at Loc. No. 84, crop compensation yet to be resolved, hardware fitting for RC tower yet to be provided.
90	Sohawal - Tanda	D/C	220	185	348	333	216	19		OCT-15	FDN, ROW at 10 locs loc no- 11,12,23,29,157,183,190,248,249,250 Er ROW at loc no 145, Str ROW at loc no.-92, crop compensation cases pending.
91	Tanda - Gonda	D/C	400	200							
92	Varanasi / Jaunpur - Gorakhpur	D/C	400								
93	Varanasi/Jaunpur - Aurai	D/C	400								
94	Varanasi/Jaunpur - Azamgarh	D/C	400								
95	Varanasi/Jaunpur - Meja	D/C	765								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)

1	Kharagpur - Vidyasagar Park	D/C	220	92	133	126	114	70		JUN-15	Work under progress. Progress delayed due to ROW problem and court cases.
2	LILO of Arambagh -Rishra at Singur	D/C	220	20	37	10	2	0	AUG-08	MAY-15	LOA Terminated.
3	Santaldhi TPS-Bishnupur	D/C	220	224	347	347	325	193	OCT-08		PGCIL is executing the work as a deposit work of WBPDCCL. The work is stalled due to repeated theft. WBPDCCL asked PGCIL to take up with the present vendor for resumption of work or deploy a new vendor by cancelling the existing contract.
4	Sushasgram- Saintala	D/C	220	25	51	51	51	25	MAR-10	NOV-14	Line commissioned on 02/12/2014.
5	Teesta LDP III -Teesta LD IV - New Jalpaiguri	D/C	220	166	250	248	238	109	SEP-08	SEP-15	Status shown for TLDP-IV - NJP 220 KV D/C line only.The progress suffered due to contractual and ROW problem.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

XYZ ()

1	Bhavanapaddu TPP - Sri Kakulam	D/C	400								.
2	Bilaspur (PS) - Dhanwahi (PS)	D/C	765								
3	CSPL TPS - Raigarh Pooling Station (Near Kotra)	D/C	400								.
4	Champa (Pool) - Dharamjaigarh 2nd Ckt	S/C	765								
5	Chitrangi TPS - Vindhyachal Pooling Station	D/C	765								.
6	Dwarkesh Energy TPP - Indore	D/C	765								
7	Ellora TPP - Seoni	D/C	765								
8	Gadarwara STPS - Jabalpur Pool	D/C	765								
9	Gadarwara STPS - Warora	D/C	765								
10	Gwalior - Morena	D/C	765								
11	HEGCL TPP - Pune (AIS) (PG)	D/C	400	110							
12	Karchanna - Reewa Road Allahabad	D/C	400								
13	LILO of Both ckt Jabalpur - Orai at Dhanwahi (PS)	2xD/C	765								
14	LILO of Both ckt Wardha - Parli (PG) at Warora	D/C	400								
15	LILO of Gazuwaka - Behrampue at Bhavanapaddu TPP	D/C	400								
16	LILO of Lonikhand - Kalwa at HEGCL TPP	D/C	400								
17	LILO of Raipur/Bhilai - Bhadrawati at Rajnandgaon	D/C	400								
18	LILO of Tuticorin - Madurai at Ind Barath TPP (madras)	D/C	400								.
19	LILO of Vindhyachal - Jabalpur at Dhanwahi (PS)	2xD/C	400								
20	LILO of one ckt of Aurangabad - Padghe at Pune	D/C	765								
21	Maheshwaram (PG) - Mahboob Nagar	D/C	400								
22	Mohindergarh - Bhiwani	D/C	400								
23	NCC Power TPP - Nellore Pooling Station (PG)	D/C	400								.
24	NNTPS - Villupuram (Ginjee)	D/C	400								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
25	Nizamabad - Yeddumailaram (Shankarapalli)	D/C	400								
26	Orrisa UMPP - Jharsuguda Pooling Station	D/C	765								.
27	PLNGL TPP - Vadodra	D/C	400								.
28	Parli (New) - Parli (PG)	D/C	400								
29	Parli (New) - Solapur	D/C	765								
30	Raigarh (Kotra) - Champa (Pool) 2nd Ckt	S/C	765								
31	Raigarh TPS - Raigarh Pooling Station (Near Tamnar)	D/C	400								.
32	Raipur (Pool) - Rajnandgaon	D/C	765								
33	Rajnadgaon - Warora	D/C	765								
34	Reliable TPP - Vindhyachal Pooling Station	D/C	765								.
35	SJK TPS - Jabalpur Pooling Station	D/C	400	107	339	330	292	59			.
36	Sasan UMPP - Vindhyachal (PS)	S/C	765								
37	Sipat - Bilaspur (3rd PS)	S/C	765								
38	Suzlon wind farm - Bhachau (PG)	D/C	220								.
39	TRN TPP - Raighar (near Tamnar) Pooling Station	D/C	400	30						JUN-15	Line under construction.
40	Vindhyachal (PS) - Jabalpur (PS)	D/C	765								
41	Vindhyachal STPP - Vindhyachal (2nd Quad)	D/C	400								
42	Warora (PS) - Parli (New)	D/C	765								
43	Welspun Anuppur TPS - Vindhyachal Pooling Station	D/C	400								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

ADANI POWER LTD. (APL)

1 LILO of Korba-Mopka at Swastic TPP D/C 132 132 Commissioned

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

ATHENA CHHATTISGARH POWER LIMITED ()

1	Athena Singhitarai - Raigarh Pooling Station (near Kotra)	D/C	400	50	75	75	72	40		SEP-15	
2	LILO of one ckt of MSCTL - Chandrapur at Singhitrai	D/C	400								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

BAJAJ ENERGY PVT. LTD. (BEPL)

1

Balrampur-Utraula line

D/C

132

Existing line.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

BHARAT ALUMINIUM CO. LTD. (BALCO)

1	Balco - Dharamjaygar Pooling Station	D/C	400	46	72	72	70	42	OCT-15	Stage-I Clearance is awaited.
---	--------------------------------------	-----	-----	----	----	----	----	----	--------	-------------------------------

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

CORPORATE POWER LTD. (CPL)

1	Corporate TPP - Jharkhand Pooling Station	D/C	400	6	11					DEC-12	
2	Latehar - Namkum	D/C	400	216	320	293	274	132		DEC-12	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

Costal Energen Private Limited (CEPL)

1	Mutiara TPP - Tuticorin Pooling Station	D/C	400	76	32	32	32	22		DEC-15	The total length of line is 38 KM and line will be extended from 22 ckm is completed of Mudrai - Tuticorin LILO line.
---	---	-----	-----	----	----	----	----	----	--	--------	---

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

D.B.POWER CORP. LTD. (DBPCL)

1	LILO of Raigarh - Raipur (3rd Ckt) at Baradhara TPP (Interim arrangement)	D/C	400	30	44	44	44	30		MAY-13	Line completed. (Interim)
---	---	-----	-----	----	----	----	----	----	--	--------	---------------------------

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

DANS ENERGY PVT. LTD. (DEPL)

1	Jorethang HEP - New Melli	S/C	220	20	35	35	33	0		AUG-15	Tower foundation work and erection of all tower upto the inter connection point as been completed. Stringing works are in progress. Stringing of 6 spans out of a total of 15 spans is balance.
---	---------------------------	-----	-----	----	----	----	----	---	--	--------	---

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

Darbhanga Motihari Transmission Company Limited ()

1	LILO of both ckt Barh - Gorakhpur at Motihar	D/C	400	152	209	97	7	0	JUL-16	AUG-16	1)Forest proposal was submitted to Nodal Officer Patna on 11-09-2014.2)Powelines increased from 8 to 14no.(3)Gandak river bed remains flooded from May/June to Jan in a year leaving only 3-4 months working period.The transportation of material up to the location is very challenging due to several no. of creek in both side of gandak river.All the creeks have been overflowed before the monsoon and and approach road to locations in river bed have been blocked.5)Excise duty has been increased from 12.36% to 12.5% and sevice tax from 12.36% to 14%.(6)Approx 16000 trees are in route of t/l line and is affecting site progress work.
2	Muzaffarpur - Darbhanga line	D/C	400	129	173	125	77	0	JUL-16	JUN-16	(1)Forest proposal was submitted to Nodal Officer, Patna on 11-9-2014.(2)Powerlines increased from 2 to 8 no.(3)As per survey report enclosed in RFP documents,there is no forest in route of lines but trees planted along roads,canals,rivers come under reserve forest department,in view of this,we need to prepare and submit forest proposals to concerned forest officials and also deposit charges towards like NPV and compensatory afforestation cost etc.(4)The excise duty has been increased from 12.36% to 12.5% and service tax from 12.36% to 14%.(5)As per survey report enclosed with RFP documents,there is no forest in route of T/L but trees planted along roads,canals,rivers comes under reserve forest department.In this view,we need to prepare and submit forest proposals to concerned forest officials and to deposit charges like NPV and Compensatory Afforestation cost etc.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

ESSAR POWER TRANSMISSION CO. LTD. (EPTCL)

1	Mahan -Sipat	D/C	400	670	942	938	909	391		MAR-16	Due to severe ROW problem & Monsoon, the construction work of the line has been obstructed badly and progress is very slow.
2	Navbharat TPP - Angul P.S. (PG)	D/C	400								.
3	Tori - Jhharkhand Pooling Station	D/C	400								.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

GATI INFRASTRUCTURE LTD. (GATI)

1	Chujachen HEP - Rangpo PS	D/C	132								Line commissioned.
2	LILO of Melli - Gantok at Chuzachen (LILO point at namthang)	D/C	132	47	91	91	91	47		APR-13	Commissioned 04/13. (Interim arrangement)
3	LILO of one circuit of Rongnichu - Randpo at Bhasmay	S/C	220							APR-13	.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

GMR ENERGY LIMITED (GMR ENERG)

1	Alaknanda HEP - Joshimath	D/C	220								
2	LILO of Talchar -Meramundli at Kamalanga TPP	D/C	400	1	3	3	3	1		MAY-12	For start up power,work completed 5/12.
3	Raikheda (GMR) - Raipur Pooling Station	D/C	400	131	181	181	181	131		JUL-15	Commissioned in February 2014. Reported in July 2015.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

GUPTA ENERGY PVT. LTD. (GEPL)

1 LILO of one ckt of Bhadrawati -Parli at GEPL TPS D/C 400

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

HIMACHAL SORANG POWERGEN PVT. LIMITED (HSPPL)

1	LILO of one ckt Karcham wangto - Abdullapur at Sorang	D/C	400	6	11	11	11	6		AUG-15	LILO connection is pending.
---	---	-----	-----	---	----	----	----	---	--	--------	-----------------------------

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

IDEAL ENERGY PROJECTS LTD. (IEPL)

1	LILO of Koradi II- Wardh(PG) at Bela TPP	D/C	400	50	75	75	75	50		DEC-15	The progress of Koradi-Wardha line is slow . Forest clearence awaited.
2	LILO of Mouda - Wardha at Bela	D/C	400	0	2	2	2	0		NOV-12	Completed (Interim)

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

IND BHARATH POWER INFRA LIMITED (IBPIL)

1	Ind Barath - Jharsuguda pooling Station	D/C	400	84	125	119	115	60		AUG-15	
2	LILO of Rouekila - Raigarh at Ind Barath	D/C	400	47	72	72	72	47		JUN-15	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

INDIABULLS POWER LTD. (IBPL)

1	Nasik - Bobleshwar (2nd Ckt)	D/C	400	57	152	152	152	57		AUG-15	ROW issue at Location 7&8.
---	------------------------------	-----	-----	----	-----	-----	-----	----	--	--------	----------------------------

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

JAIN ENERGY TRADING LTD (JAIN ETL)

1

Jain Energy TPS - Dharamjaygarh Korba Pooling station

D/C

400

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

JINDAL POWER LTD. (JPL)

1	LILO of Meramundali - Jaypore at Derang	D/C	400	110	163	163	163	110		JUN-14	Interim arrangement removed.
---	---	-----	-----	-----	-----	-----	-----	-----	--	--------	------------------------------

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

KORBA WEST POWER COMPANY LIMITED (KWPCL)

1	Avantha Bhandar TPS (Korba West) - Raigarh (Kotra)	D/C	400	46	64	53	43	14		AUG-15	There are RoW issues involved at 8 locations.
2	LILO of on Ckt of Raigarh - Raipur at Avantha Bhandar (Korba west) TPS	D/C	400	10	22	22	22	10		DEC-13	Interim arrangement.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

KSK ENERGY VENTURE LTD. (KSK LTD.)

1	KSK Mahanadi (Warda Power) - Champa Pooling Station	2xD/C	400	105	164	164	164	105		JUN-15	Ready for Commissioning 06/15.
2	LILO of both ckt, of Raigarh - Raipur at Akaltara TPP	2xD/C	400	71	118	118	118	71		APR-15	Commissioned 04/15. (Interim)

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

KVK ENERGY PVT. LTD. (KVK)

1	LILO of Mendasal - Baripada at Nilanchal TPP	2xD/C	400	16	0	0	0	0	JUN-16	Work yet to Start.
---	--	-------	-----	----	---	---	---	---	--------	--------------------

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

Kudgi Transmission Company Limited (KTCL)

1	Kudgi TPS - Narendra	2xD/C	400	36	46	46	46	36	FEB-15	MAR-15	Construction of the line completed on 27.03.2015
2	Madhugiri - Bidadi	D/C	400	190	235	183	134	12	DEC-15	SEP-16	The villagers are not allowing for any construction work at the respective locations and asking for huge compensation. Matter is brought to the notice of District Administration. These locations are nearer to 400/220 kV POWERGRID Bidadi substation. Being terminating point, no alternatives available for re-routing the line.
3	Narendra (New) - Madhugiri	D/C	765	760	867	723	600	222	DEC-15	SEP-16	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

LANCO ENERGY (P) LTD,. (LEPP)

1	Babandh TPP - Angul Pooling Station	D/C	400	48	72	0	0	0		DEC-16	Work yet to start.
2	LILO of Seoni - Wardha at Lanco Vidarbha TPS	D/C	765	15	16					DEC-13	
3	Lanco Amarkantak - Champa Pooling Station	D/C	400	95	158	96	12	0		APR-16	.
4	Phata HEP-Baramwari (Rudrpur)	D/C	220	8	20	0	0	0		DEC-16	
5	Routing of one circuit of Jorthong - New Melli via Rangit - IV	D/C	220							DEC-13	.
6	Teesta VI HEP - Rangpo Pooling Station	D/C	220	25							Detail survey completed section 164 approval received. Work yet to started.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

MALANA POWER COMPANY (MPCL)

- 1 Chango Yangthang - Ka Dogri Pooling Station
- 2 Ka Dogri - Jangi Pooling Station

D/C 220

D/C 400

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

NORTH EAST TRANSMISSION CO. LTD. (NETC)

1	Byrnihat - Azara (1st ckt)	D/C	400	42	124	124	124	42		JUL-14	Stringing Completed but cannot be commissioned since loop out arrangement by Meghalaya State Electricity Board is not ready at Byrnihat 400 kV S/S.
---	----------------------------	-----	-----	----	-----	-----	-----	----	--	--------	---

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

NORTH KARANPURA TRANSMISSION CO. LTD. (NKTCL)

1	Agra - Gurgaon	D/C	400	220					NOV-13	SEP-15	
2	Bareilly - Meerut	S/C	765	240					NOV-13	SEP-15	
3	Gurgaon - Gurgaon (PG)	D/C	400	20					NOV-13	SEP-15	
4	Lucknow - Bareilly	S/C	765	220					NOV-13	SEP-15	
5	Seoni - Sipat / Korba (Pooling).	S/C	765	334					NOV-13	SEP-15	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

NRSS XXXI (B) Transmission Limited (NRSSXXXI(B))

1	Kurukshetra - Malerkotla line	D/C	400	278	375	215	53	2	SEP-16	SEP-16	Kurukshetra Malerkotla line, court case at location no. 35/0 and 13/2. Land owners near Malerkotla sub-station are not allowing to proceed with Check Survey for Kurukshetra Malerkotla and Malerkotla Amritsar lines. We have tried a no. of times but could not complete the Check survey in that portion. The Excise Duty has been increased from 12.36% to 12.5% and Service Tax from 12.36% to 14%. The coordinates provided by RECPTCL in the survey report enclosed with RFP Documents for Kurukshetra Line terminating at Malerkotla are 584292 E ; 3380586 N, however, same actually lies in PSPTCL substation. However, line to be terminated at PGCII S/S. Due to this, the line length has increased by approx. 1.5 Km. 4)Due to rains, the work is hampering as the locations are filled with water (being Paddy field). Farmers are not allowing to dry the fields.
2	Malerkotal - Amritsar line	D/C	400	298	412	168	55	0	SEP-16	SEP-16	1)As per survey report enclosed with RFP documents, there is no forest in the route of Malerkotla Amritsar Transmission Lines. However, the crossing of Roads, canals and Railway lines can not be avoided in the route of transmission lines. All strips along Roads, Canals and Railways have been notified as protected Forests. As involvement of forest in the route of transmission line is a deviation from RFP Documents and the same will have cost as well as time implication. However, all strips along Roads, Canals and Railways have been notified as protected Forests in the states of Punjab and Haryana. In view of above, we need to prepare & submit the forest proposals to the concerned Forest Officials and also to deposit the charges towards Greening Punjab Mission applicable in the state of Punjab only in addition to the regular expenditure for forest approval like NPV and Compensatory Afforestation cost etc.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

NSL NAGAPATNAM POWER PVT. LTD. (NSLNPPL)

1	NSL TPP - Angul	D/C	400	46	0	0	0	0			Project Authority intimated that PGCIL yet to award construction of work.
---	-----------------	-----	-----	----	---	---	---	---	--	--	---

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

PATRAN TRANSMISSION COMPANY LIMITED (PATRANTCL)

1	LILO of both ckt of Patiala - Kaithal at Patran	D/C	400							MAR-16	
---	---	-----	-----	--	--	--	--	--	--	--------	--

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

RELIANCE POWER TRANSMISSION LTD. (RPTL)

1	Moti Khavdi TPP - Jam Nagar	D/C	400								.
2	Rajgarh (PG) - Karamsad (GETCO)	D/C	400	486	654	651	651	482	JUN-11	MAR-16	Progress stalled due to non-availability of MP state Forest Clearance (Stage-II) & Wildlife Clearance.
3	Rosa - Shahjehanpur (PG)	D/C	400	16				16		JUL-15	Commissioned in March 2012. reported in july 2015.(Line Charged by passing Shahjehanpur S/S).

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

RKM POWERGEN PVT. LIMITED (RKMPPL)

1	LILO of Raigarh (Kotra) - Raipur at Uchpinda (Interim Arrangement)	D/C	400								Commissioned (Interim Arrangement)
2	Uchpinda - Raigarh line	D/C	400	57	96	96	94	46		AUG-15	1. Server ROW Issue. 2. Bay at Dharmjaygard completed.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

SHIGA ENERGY PVT. LTD. ()

1	Legship - New Malli	D/C	220	20	33	0	0	0		MAR-16	
2	Tashiding - Legship	D/C	220	14	21	0	0	0			Preliminary survey for selection of the final transmission line route as well as detailed survey along the selected transmission line route has been completed. Actions for land acquisition and obtaining various clearances as well as finalizing the design consultant are in progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

SKS POWER GENERATION LTD. (SKS)

1	Binjkote - Raigarh (Kotra) Pooling Station	D/C	400	55	93	93	93	55		MAY-15	Commissioned 05/15.
2	LILO of one ckt of Raigarh - Raipur at Binjkote TPP	D/C	400								Interim arrangement removed.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

SPECTRUM COAL & POWER LTD. (SCPL)

1	Ratija-Kasiapalli	D/C	132	24				24			Commissioned.
---	-------------------	-----	-----	----	--	--	--	----	--	--	---------------

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

STERLITE ENERGY LIMITED (SEL)

1Sterlite TPP - Jasugda

2x D/C400

Construction of line yet to be started from LILO Point to Jhasugda S/S.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

STERLITE GRID LTD. (SGL)

1	Dhramjaygarh - Jabalpur (JTCL)	D/C	765	760	992	992	971	706	MAR-14	AUG-15	398 hec. of forest involved covering 400 locs and 125 kMs of route length. The element is affected by Force Majeure Event and Petition has been filed in CERC for force majeure & change in law.Stage-I forest Clearance Obtained.Excise duty has been increased from 8% to 12% as intimated earlier.As per stay order of National Green Tribunal Vide M.A. No. 156 of 2015; dated 20th February 2015, the element still is in force majeure upto working permission and Stage-II is granted by MoEF. Which we are perusing very closely.We have been granted the Forest Clearance and working permission in State of Madhya Pradesh and Chhattisgarh. We intent to connect the line by 31st August 2015.
2	Jabalpur - Bhopal (BDTCL)	S/C	765	274	665	665	665	274	MAR-14	JUN-15	Commissioned 06/15.
3	Jabalpur - Bina (JTCL)	S/C	765	245	610	610	610	245	MAR-14	JUN-15	Commissioned 06/15.
4	Jullandhar - Samba line	D/C	400	270	356	189	126	0	AUG-18	FEB-16	Transmission licensee granted by CERC. Tariff adoption done by CERC. Forest Diversion Proposal submitted by Dec.2014. File is pending at the DFO- Pathankot,Gurdaspur & Jalandhar Division.Force mejure events flood ,Border Ceasefire violation, unseasonal heavy snow fall, rain fall and land slides notices sent to all LTTC's. Change in law GST in J&K has been increased from 10% to 12% with effect from 01.04.2015.line expected to commission by February, 2016.
5	Kharagpur (WBSETCL) - Chaibasa (PG)	D/C	400		421	294	231	13	MAR-16		Force Majeure event: Delay in forest clearance.Transmission licensee granted by CERC. Tariff adoption done by CERC. Project execution plan submitted to CEA & lead LTTC.Kharagpur S/s & Chaibasa S/s bays orientation has been shifted & project has been delayed due to shifting of bays.Resurvey has to be done for route & forest identification.Kharagpur FC is pending with State Govt. W.B.
6	LILO of Both ckt Uri - Wagoora at Amargarh	D/C	400	6					AUG-18	AUG-17	Transmission licensee granted by CERC. Tariff adoption done by CERC.Force mejure events flood ,Border Ceasefire violation, unseasonal heavy snow fall, rain fall and land slides notices sent to all LTTC's. Change in law GST in J&K has been increased from 10% to 12% with effect from 01.04.2015.Substation Land is identified near Village Sri Wara Pora, District-Baramula and land acquisition is in progress.line expected to commission by August,2017.
7	Purulia PSP (WB) - Ranchi (PG)	D/C	400	370					MAR-16	APR-16	Force Majeure event: Delay in forest clearance. Transmission licensee granted by CERC. Tariff adoption done by CERC. Project execution plan

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

submitted to CEA & lead LTTC. Bays at Purulia S/s & Ranchi S/s has been shifted by the respective Utilities due to which project has been delayed as resurvey has to be done again for route & forest identification. In this regard Notice has been served to LTTC's. Forest Diversion Proposal is pending at DFO Purulia and FRA certificate issuance is pending with District Magistrate, Purulia since 24.12.2014. FAC is pending.i. Gantry issue at Purulia PSP (WBSETCL): Chief Engineer (PSPM), CEA shall hold a meeting to discuss the matter of earlier confirmation of Purulia PSP (WBSETCL) Substation by M/s. WBSETCL on 23.04.2015. and matter is pending at M/s . WBSETCL.Again Chief Engineer (PSPM), CEA held a meeting to discuss the matter for confirmation of Purulia PSP (WBSETCL) Substation by M/s. WBSETCL on 25.06.2015. Waiting for final Confirmation.

8	RAPP - Shujalpur	D/C	400	310	521	490	433	187	FEB-16	NOV-15	Force Majeure event: Delay in forest clearance.Transmission licensee granted by CERC. Tariff adoption done by CERC. CERC has granted Liberty for extension of COD and additional tariff.TSP has started the work. Project execution plan submitted to CEA & lead LTTC. Forest Diversion Proposal is pending at Regional MoEF Lucknow.Critical RoW Issues in Location No- 11/10, 23/2, and between location no. 25/0-26/0 (Dist. Kota & Jhalawar in Rajasthan) and 26/6, 26/8, 26/10, 37/6, 37/9(Dist. Agar Malwa & Rajgarh in Madhya Pradesh).line expected to commission by Nov. 2015.
9	Samba - Amargarh line	D/C	400	574					AUG-18	AUG-17	Transmission licensee granted by CERC. Tariff adoption done by CERC. Forest Diversion & Wild Life Clearance Proposals submitted.Force mejure events flood ,Border Ceasefire violation, unseasonal heavy snow fall, rain fall and land slides notices sent to all LTTC's. Change in law GST in J&K has been increased from 10% to 12% with effect from 01.04.2015.Forest Proposal is pending with Secretary Forest,J&K for FAC meeting. Wild Life proposal is pending with Chief Wild Life Warden,Jammu.Line expected to commission by August,2017.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

Shekhawati Transmission Service Company Limited (SKHWTTSCCL)

1	Jhunjhunu - Nawalgarh line	S/C	220	40	107	0	0	0		SEP-15	
2	Sikar - Nawalgarh line	S/C	220	20	78	0	0	0		SEP-15	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

South East UP Power Transmission Company Limited (SEUPPTCL)

1	Bara - Karchana	D/C	400	80	124	0	0	0		FEB-16	Karchana gantry not finalised
2	Gonda - Shahjanpur	D/C	400	442	542	272	139	0		FEB-16	
3	LILO 400 Orai - Mainpur at Bah	D/C	400	92	135	133	131	44		FEB-16	
4	LILO of Obra - Sultanpur at Aurai	S/C	400	1	5	0	0	0		FEB-16	
5	LILO of Panki - Obra at Rewa Road	S/C	400	1	2	2	2	1		FEB-16	Completed.
6	LILO of Sarojini Nagar - Kursi RD at Sultanpur RD	D/C	400	14	18					FEB-16	
7	Mainpuri - Aligarh	D/C	400	186	218	199	181			FEB-16	
8	Mainpuri - Bara Ckt-I	S/C	765	375	889	564	269	0		FEB-16	
9	Mainpuri - Bara Ckt-II	S/C	765	375	883	702	412	10		FEB-16	
10	Mainpuri - Unnao (Quad)	S/C	765	188	449	355	249	0		FEB-16	
11	Meja - Bara	D/C	400	64	83	83	83	64		FEB-16	Completed.
12	Rewa Road - Karchana	D/C	400	58	102					FEB-16	Karchana gantry not defined.
13	Rewa Road - Meza	D/C	400	68	91	91	91	68		FEB-16	Completed
14	Tanda - Gonda line	D/C	400	188	91	86	54	0		FEB-16	

Legends

TL: Total Location STC: Stubs Cast TE: Towers Erected STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TALCHER TRANSMISSION CO. LTD. (TTCL)

1	Behrampur - Gazuwaka	D/C	400	290					OCT-12	SEP-13	
2	Talcher II - Behrampur	D/C	400	220					OCT-12	SEP-13	
3	Talcher II - Rourkela	D/C	400	161					OCT-12	SEP-13	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TEESTA URJA LTD. (TUL)

1	Teesta III - Kishanganj	D/C	400	424	569	393	366	160		MAR-16	Stage-II clearance for WB portion is pending. Kishanganj S/S of PGCIL is expected to commission by Dec.15.
2	Teesta III - Rangpo line	D/C	400	72	98	92	91	26		DEC-15	Work in progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TORRENT POWER LTD (TOR. POW. (UNOSUGEN))

1	DGEN - Vadodara	D/C	400								Work awarded to M/s Instalaciones. Inabemsa. Spian on May 2014.
2	DGEN TPS - Bharuch/Dahej Pooling Station	D/C	400								.
3	Navseri - Bhasten	D/C	220								Work awarded to M/s Instalaciones. Inabemsa. Spian on May 2014.
4	Sandila TPP - ATS not defin	D/C	400								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

VANDANA VIDYUT LTD. (VVL)

1	Salora TPS - Dharamjaigarh (Korba) Pooling Station	D/C	400	140							Yet to start construction of 400 kV D/C line from Salora TPS - Dhranjaygarh (70 Km). Intrim arrangement available.
---	--	-----	-----	-----	--	--	--	--	--	--	--

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

VEMAGIRI TRANSMISSION SYSTEM LIMITED (VTSL)

1	Khammam - Hyderabad line -I	D/C	765	410					APR-15		Bidding process to be taken up
2	Vemagiri Pooling Station - Khammam line -I	D/C	765	455					APR-15		Bidding process to be taken up

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

VISA POWER LTD (VISA)

1	Visa Power TPP - Raigarh Pooling Station	D/C	400	26	37	33	26	0	JUN-15	Work is under Construction.
---	--	-----	-----	----	----	----	----	---	--------	-----------------------------

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

WESTERN U.P. POWER TRANSMISSION CO. LTD. (WUPPTCL)

1	Ataur-Indirapuram	D/C	400	16	58	3	0	0		OCT-15	Approval u/s 164 received
2	Greater Noida-Noida (Sec -148)	D/C	400	46	132	30	7	0		DEC-15	Approval u/s 164 received
3	Greater Noida-Sikandrabad	D/C	400	17	53	53	53	16		OCT-15	Approval u/s 164 received
4	Hapur-Ataur	D/C	400	53	152	127	64	0		DEC-15	Approval u/s 164 received
5	Hapur-Greater Noida	S/C	765	66	184	159	37	0		DEC-15	
6	Hapur-dasna	D/C	400	14	44	21	0	0		OCT-15	Approval u/s 164 received
7	LILO of Meerut -Agra at Greater Noida	S/C	765	9	35	35	35	0		SEP-15	
8	LILO of Moradabad-Muradnagar at Hapur	D/C	400	2	7	7	0	0		SEP-15	Approval u/s 164 received
9	LILO of Muradnagar -Muzzafarnagar at Ataur	D/C	400	15	48	17	0	0		OCT-15	Approval u/s 164 received
10	LILO of Rishikesh -Kashipur at Nehtaur (Bijnor)	D/C	400	15	44	0	0	0		DEC-15	Approval u/s 164 yet received
11	Mainpuri-Greater Noida	S/C	765	180	494	494	190	179		AUG-15	
12	Mainpuri-Hapur	S/C	765	217	599	586	441	191		OCT-15	

Legends

TL: Total Location STC: Stubs Cast TE: Towers Erected STG: Stringing Completed