



सत्यमेव जयते



ISO: 9001-2008

Monthly Progress report of Transmission Lines & Substations covered in RFD Program (2016-17)

(As on 28.02.2017)

**Government of India
Ministry Power
Central Electricity Authority
Power System Project Monitoring Division
New Delhi
9th March, 2017**

INDEX

S.no.	Transmission Utility Name	Page no.	
		Transmission Lines	Substations
	CENTRAL SECTOR		
1	Damodar Valley Corporation (DVC)	1	
2	Power Grid Corporation of India Limited (PGCIL)	1	1
	STATE SECTOR		
3	Assam Electricity Grid Corp. Limited (AEGCL)	3	3
4	Bihar State Power Transmission Corp. Limited (BSPTCL)	3	3
5	Chhattishgarh State Power Transmission Corp. Limited (CSPTCL)	3	3
6	Delhi Transco Limited (DTL)	3	3
7	Gujarat Energy Transmission Corp. Limited (GETCO)	3	3
8	Haryana Vidyut Prasaran Nigam Limited (HVPNL)	3	3
9	Himachal Pradesh Power Transmission Corp. Limited (HPPTCL)	3	3
10	J&K Power Development Department (JKPDD)	4	3
11	Jharkhand Urja Sancharan Nigam Limited (JUSNL)	4	4
12	Karnataka Power Transmission Corp. Limited (KPTCL)	4	4
13	Kerala State Electricity Board (KSEB)	4	
14	Madhya Pradesh Power Transmission Corp. Limited (MPPTCL)	4	4
15	Maharashtra State Electricity Transmission Company Limited (MSETCL)	4	4
16	Odisha Power Transmission Corp. Limited (OPTCL)	5	5
17	Power Transmission Corp. of Uttarakhand Limited (PTCUL)	5	5
18	Punjab State Transmission Corp. Limited (PSTCL)	5	5
19	Rajasthan Vidyut Prasaran Nigam Limited (RVPNL)	6	5
20	Meghalaya Energy Corp. Limited (MeECL)		5
21	Tamilnadu Transmission Corp. Limited (TANTRANSCO)	6	5
22	Transmission Corp. of Andhra Pradesh Limited (APTRANSCO)	7	3
23	Transmission Corp. of Telangana (TSTRANSCO)	7	6
24	Uttar Pradesh Transmission Corp. Limited (UPPTCL)	7	6
25	West Bengal State Electricity Transmission Corp. Limited (WBSETCL)	8	6

	PRIVATE SECTOR		
26	Essel Infra Projects Limited (ESSEL)	9	
27	Kudgi Transmission Company Limited (KTCL)	9	
28	South East UP Power Transmission Company Limited (SEUPPTCL)	9	7
29	Western UP Power Transmission Company Limited (WUPPTCL)	9	7

REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE) IN RFD PROGRAMME DURING 2016-2017

As on 28-FEB-2017

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1	2	3	4	5	6	7	8	9	10	11	12
CENTRAL SECTOR											

Damodar Valley Corporation (DVC)

1	Raghunathpur TPS -Ranchi (PG)	D/C	400	311	439	439	439	306	AUG-10	MAR-17	Forest:Working clearance obtained in Jan'13. PTCC Clearance:PTCC issued on 18.2.2014. Aviation clearance : Obtained Slow progress due to non-availability of working gang due to fund crunch of Contractor (M/s Jyoti Structures). Approval has been arranged for payment to the sub-vendor directly to solve above fund crisis of M/s JSL which has subsequently resumed work in Sep 2015 for balance
---	-------------------------------	-----	-----	-----	-----	-----	-----	-----	--------	--------	--

POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)

1	Allahabad - Kanpur line	D/C	400	486	652	637	618	335	JUN-16	SEP-17	ROW at both ends.
2	Betul - Khandwa (Quad) line	D/C	400	338	435	435	435	338	MAY-16	AUG-16	Ready for Commissioning 08/16.
3	Champa Pooling Station - Kurukshetra (HVDC) BIPOLE Line	BIPOLE	800	2574	3477	3477	3477	2574	JUN-15	SEP-16	Ready for Commissioning 9/16.
4	Dehradun - Bagpat line (Q)	D/C	400	330	443	443	443	330	NOV-11	JAN-17	Commissioned 01/2017.
5	Dulhasti - Kishenpur	D/C	400	115	340	336	329	106	NOV-14	JUN-17	Severe ROW at 02 locs. in Doda Distt. since beginning. Site work affected due to heavy snowfall in the Region.
6	Jharkhand Pool (Chandwa) - Gaya (Quad) line	D/C	400	234	332	332	332	234	NOV-13	JUN-16	Commissioning 06/16.
7	Kameng - Balipara	D/C	400	110	150	147	140	70	AUG-13	DEC-17	ATS slowed-down to the extent possible to match Generation.
8	Kanpur (new) - Kanpur (exit)	D/C	400	41	62	62	62	41	OCT-14	JUN-16	Ready for Commissioning 06/16.
9	Kanpur - Jhatikara	S/C	765	466	1269	1269	1269	466	OCT-14	JUN-16	Ready for Commissioning 06/16.
10	Khandwa - Indore line	D/C	400	344	479	479	479	344	MAY-16	AUG-16	Ready for Commissioning 08/16.
11	Kishanganga - Amargarh	D/C	220	78	148	96	36		JUL-17	NOV-17	Work affected due to disturbance in Kashmir since Jul'16 & slow process to resolve compensation issue. State/MoP help required. All efforts shall be made to complete line matching with Gen.(ant. by Nov'17).
12	Kishenpur - New Wanpoh line (132 KM D/C + 7 KM Multi Ckt)	MC+D/C	400	278	399	396	395	274	JUL-13	MAY-17	Due to distrubance in Kashmir since Jul'16. site work affected. due to heavy snowfall.
13	LILO of Bishwanath Chariali - Agra at Alipurduar	HVDC	800	24	64	64	64	17	JAN-15	MAR-17	Gen. Project delayed (ant. in 2017-18). Work under progress. Commissioning matching with associated HVDC Terminal.Severe ROW issues seriously affected progress.
14	LILO of Bongaigaon - Siliguri at Alipurduar	D/C	400	13	23	23	23	13	JAN-15	MAR-17	Testing under progress. Completion matching with Alipurduar PS.
15	LILO of Dadri - Malerkotla at Kaithal	D/C	400	50	74	74	73	41	JUN-16	APR-17	Work commenced after Hon'ble High Court order.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1	2	3	4	5	6	7	8	9	10	11	12
16	LILO of Gazuwaka - Vijayawada 400KV S/C line at Vemaqiri PS	D/C	400	38	56	56	56	38	JUN-14	DEC-16	Ready for Commissioning 12/2016.
17	LILO of Lonikhand (MSETCL)- Kalwa at Navi Mumbai	D/C	400	16	25	25	25	16	SEP-10	MAY-17	Balance portion (02 Kms) of line being executed using under ground cable. Work affected due to water logging. Severe ROW being encountered at Navi Mumbai end.
18	Lara STPS - Champa pooling Station line (Q)	D/C	400	224	306	282	265	122	APR-17	APR-17	Work under progress. Completion matching with Generation.
19	Lara STPS - Raigarh (Kotra) line	D/C	400	36	50	50	50	36	APR-17	APR-16	Commissioned 04/16.
20	Lucknow - Kanpur	D/C	400	320	449	426	424	190	JUN-16	JUN-17	ROW in Lucknow end.
21	Mauda-II - Betul (Quad) line	D/C	400	386	551	528	526	345	MAY-16	MAY-17	Work under progress. Severe ROW problem being faced in Maharastra area.
22	Panchkula - Patiala	D/C	400	131	183	183	183	131	JUN-16	APR-16	Commissioned 04/16.
23	Raipur Pooling station - Wardha line -II	D/C	765	714	963	963	959	694	JAN-15	MAR-17	ROW problem being encountered due to addl. compensation demand by forest dwellers. Critical.
24	Ranchi - Jharkhand Pool line (Chandwa)	D/C	400	138	195	195	195	138	NOV-13	JUN-16	Ready for Commissioning 06/16.
25	Srikakulam Pooling Station - Angul line	D/C	765	552	730	730	730	552	JUN-15	DEC-16	Ready for Commissioning 12/1016.
26	Tuticorin Pooling Station - Salem Pooling Station	D/C	765	731	1000	1000	1000	731	SEP-14	NOV-16	Commissioned 11/2016.
27	Varanasi - Kanpur	D/C	765	652	885	885	885	652	OCT-14	JUN-16	Ready for Commissioning 06/16.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1	2	3	4	5	6	7	8	9	10	11	12
STATE SECTOR											
ASSAM ELECTRICITY GRID CORP. LIMITED (AEGCL)											
1	Bongaigaon TPS - Rangia (Salakati)	D/C	220	327	517	494	452	77	JAN-13	MAR-17	1. Delay due to re alignment of line such as proposed airport at BTAD area, 800 kV line of PGCIL, ROW, Local Problem etc. are attributing to the delay. Now there is almost settlement of RoW and compensation related issues, the Erection work is going on smoothly. How ever in Mushalpur areas (Baksa) District there has been serious law and order issues and construction work is carried out by deploying Security personnel.
2	LILO of one ckt Samaguri - Sarusajai line at Sonapur S/S	D/C	220	55	41	31	0	0	DEC-13	JAN-17	RoW & Water logging problems adversely affected erection work.
BIHAR STATE ELECTRICITY BOARD (BSEB)											
1	Darbhangha - Darbhanga	D/C	220	12	15	12	12	0	MAR-16	MAR-17	
2	Darbhangha - Samastipur (New)	S/C on D/C	220	47	176	176	175	86	MAR-16	MAR-17	work under progress
3	Gaurichak - Bihta (New)	D/C	220	86	143	118	111	24		MAR-17	
4	LILO of Both Ckt of Purnea - Begusarai at BTPS Extn	D/C	220								work yet to be awarded
CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)											
1	Korba (E) - Vishrampur (2nd Ckt.)	D/C	220	155				103	JUN-15	JUN-17	Work is under progress.
2	Raita - Jagadalpur line	D/C	400	657	903	903	903	657	MAY-14	DEC-16	Ready for commissioning 12/2016
DELHI TRANSCO LIMITED (DTL)											
1	Bawana-Rohini -II (Sec -29) line	D/C	220	12	38	38	38	12	JUN-14	JUL-16	Commissioned 06/2016. (Late Reported).
GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)											
1	Charanka - Veloda	D/C	400	199	265	264	261	158		JAN-17	
2	GPPC (Pipavav)- Dhokadva	D/C	220	94	152	152	152	94	MAR-12	JUL-16	Ready for Commissioning 07/16.
3	LILO of Jamnagar - Jetpur line-II at Sikka	D/C	220	120	189	171	166	56		MAR-17	WIP. Case of 6 locations is pending in district court
4	LILO of Kasor-Botad at Dhuvaran CCPP-III	D/C	220	81	148	148	148	81		APR-16	Commissioned 04/16.
5	Visavadar - Amreli line	D/C	220	132	221	219	216	84		FEB-17	W I P / Severe RoW problems
6	Visavadar - Timbdi	D/C	220	180	301	301	301	180		AUG-16	Ready for Commissioning 08/16.
HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)											
1	Deepalpur - Sonipat (Sector- 6)	D/C	220	11	27	27	27	11		DEC-16	commissioned 12/2016
2	LILO of Chormar - Fathebad line at Hukmawali	D/C	220	84	169	169	158	71	JUL-13	MAR-17	Loop-Out portion commissioned on 24.06.2016 • Loop-In portion's work in progress.
3	LILO of both Ckt of Cheeka - Durala at Sonta s/s	D/C	220	78	128	128	128	78	JUL-13	DEC-16	Commissioned 12/2016
HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)											
1	Charor -Banala	D/C	220	45	80	4	0	0	MAR-17	MAR-17	
2	Kairan-Chamera II (PG)	D/C	220	4	20	11	7	0	OCT-15	MAY-16	
3	LILO of Parbati II HEP - Parbati-III Pooling station at Saini	D/C	400	1						MAY-16	Yet to award.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1	2	3	4	5	6	7	8	9	10	11	12

J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)

1	LILO of one ckt of Kishanpur - New wanpoh at Baglihar HEP	D/C	400	12	17	4	1	0	DEC-16		Progress at 2 locations have been affected due to severe RoW issue and matter in court for one location.
---	---	-----	-----	----	----	---	---	---	--------	--	--

JHARKHAND STATE ELECTRICITY BOARD (JSEB)

1	Latehar (JSEB) - PTPS	D/C	400	220	308	256	237	54	MAR-17		Line is passing through forest area of 179.977 Ha in Ranchi, Ramghar and Latehar district which involves 39 locations (24.92km Stringing). Proposal submitted in Jul 13 and fresh application submitted for issue of NOC on FRA based on CS map in Sep 2016. Total 13 villages are involved and Gram sabha meeting for 20 villages completed except tow villages i.e Dhurva and Bhajkum. District administration has to organized Gram sabha meeting for issue of NOC. DC, Ranchi has to issue rectified GS report.
2	PTPS - Bero (New Ranchi)	D/C	400	102	140	131	128	85	MAR-17		Line is passing through 10.94 Ha of forest area in Ranchi/Ramghar division, which involves six location (3.84KM stringing). The forest proposal originally submitted in April,2013 and combined proposal uploaded in Aug,2015. RMoEF forwarded queries in Nov,2016. DFO, Ranchi has submitted reply in DEC-16 and DFO, Ramghar yet to submit reply.

KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)

1	Beeranahalli - Thallak (Chitradurga) (Balance portion)	D/C	220	41	73	51	38	0	AUG-07	MAR-17	Work under progress.
2	Bellary (PS) - New Madhugiri (near Tumakur)	D/C	400	437	520	520	520	372	DEC-16	MAR-17	Work under progress.
3	LILO of Somanahalli - Malur at Vikas Tech Park	D/C	220	9	32	27	26	3	JUN-11	MAR-17	Line upto Loc No.11 charged on 22.09.2016. CEIG approval & Railway energization approval required. Railways approval awaited.
											Cable duct : 480m completed . balance work under progress.
4	Yermarus TPS - Bellary Pooling Station	D/C	400	284	401	331	297	39	AUG-17	AUG-17	Work under progress.

KERALA STATE ELECTRICITY BOARD (KSEB)

1	Pothencode - Kattakkada	D/C	220	57	108	103	72	0		JUN-17	Re-tendering in Dec,15
---	-------------------------	-----	-----	----	-----	-----	----	---	--	--------	------------------------

M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)

1	Gwalior (Malanpur) - Morena line	D/C	220	59	101	72	34	0	MAR-17		Work in progress
2	LILO of Pithampur - Indore line at 220kV Pithampur-II s/s	D/C	220	15	26	26	26	15	JUN-16		Commissioned 06/16.
3	LILO of one ckt of 220kV Bhopal - Ashta line at Munqalivachhao s/s	D/C	220	52	89	89	89	52	JUN-16		Commissioned 06/16.
4	Satna - Chhatarpur (2nd ckt)	S/C	220	160	0	0	0	15	MAR-17		Original Contract terminated and Retendered.

MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)

1	Chandrapur II - Tadali (MIDC)	D/C	220	81	89	75	73	36	MAR-17		Work in progress.
2	Chandrapur MIDC - Ballarshah (Ckt- I)	D/C	220	21	66	66	66	21	SEP-16		Commissioned 09/16.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1	2	3	4	5	6	7	8	9	10	11	12
3	Chandrapur MIDC - Ballarshah (Ckt- II)	D/C	220	21	66	66	66	41			Ckt-I commissioned on 28.09.16
4	Eklahare - Pimpalgaon	D/C	220	87	158	145	127	13	MAR-17		Orders issued for ROW cases. Work in progress.
5	Kalwa-Borivali	M/C	220	63	52	50	46	47	DEC-16		Forest permission received on 14.01.2013 for SGNP(81.42 Hec) and on 17.09.2012 for teritorial forest(117.28 Hec). ROW Problem: Balance foundation Loc. No. 22, 17 (Police protection required for Loc. No. 22) Balance ercetion - Loc. No. 11,12,17,18,19,22. Outage will be availed in Sept-16 to carry out the balance work.
6	Koradi II to Koradi -III line (ckt.II)	D/C	400	38	111	111	111	38	FEB-17		Commissioned 02/2017
7	Koradi-II - Koradi-III (Ckt-I)	D/C	400	38	111	111	111	38	DEC-16		Commissioned 12/2016
8	LILO of Kolhapur - Sawantwadi at Mudhaltitta (Bidri)S/S (Tap line, Ckt-II)	D/C	220	13	45	45	45	13	MAY-16		Commissioned 05/16.
9	LILO of 220KV Bhugaon - Warora-I at Warora	D/C	220	21	42	39	25	2	MAR-17		ROW issue at 14 locations.
10	LILO of 400 kV Solapur - Kolhapur PGCIL line for 400 kV Alkud S/S	D/C	400	25	37	37	37	25	JAN-17		Commissioned 01/2017
11	LILO of 400KV Bhusawal - Aurangabad ckt-II at Aurangabad (Thaptitanda)	D/C	400	170	273	235	200	75	MAR-17		Work in progress. ROW Cases filed but order awaited [2] Railway crossing: Loc. No. 187, 188. Proposal submitted to Railway authorities. Forest Locs. [1] Forest Proposal Submitted Approval Awaited [1] : 187
12	LILO of Bhugaon - Pusad at Wardha (PG)	D/C	220	14	33	33	33	14	AUG-16		Commissioned 08/16.
13	Malegaon - Kalwan	D/C	220	97	179	168	156	36	MAR-17		Work in progress.
14	Phaltan - Walchandnagar	D/C	220	104	177	166	162	73	MAR-17		ROW Case filed but order awaited[4]
15	Warora - Wardha	D/C	220	165	289	286	285	154	MAR-17		Work in progress.
<u>ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)</u>											
1	Bidanasi -Cuttack	D/C	220	20	38	38	38	20	DEC-09	NOV-16	Commissioned 11/2016.
2	Jayanagar (OPTCL) - Jayanagar (PGCIL)	D/C	220	17	37	32	0	0	MAR-17		May be deleted as repeated in Sl. 14
3	LILO of Rengali - Tarkera at Bonai	D/C	220	6	17	17	17	6	DEC-16		Ready for Commissioning 12/2016.
<u>POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)</u>											
1	Srinagar HEP - Sringar 400 kV S/S.	D/C	400	28	39	39	39	28	JUL-16		Commissioned 07/16.
<u>PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)</u>											
1	Bajakhana - Bagha Purana	D/C	220	71	103	103	103	71	AUG-16		Ready for Commissioning 08/16.
2	Goindwal Sahib - Bottianwala	D/C	220	129	201	163	160	0	MAY-17		Due to poor performance and slow progress by the contractor, work order cancelled. Short term tenders are being recalled.
3	Kanjali - Science city line (Jalandhar)	D/C	220	30	58	58	58	30	JUN-16		Commissioned 06/16.
4	LILO of Malout - GNDTP Bhatinda at Badal	D/C	220	50	84	84	84	50	JUN-16		Commissioned 06/16.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1	2	3	4	5	6	7	8	9	10	11	12
5	Ludhiana - Doraha	D/C	220	28	95	95	84	18		MAY-17	Work is in progress. Committee formulated for sale of trees
6	Makhu - Algaon	D/C	220	101	159	142	113	30		MAY-17	Work is in progress. Forest & Railway cases pending. Initially line length in RFD taken as 60 Ckm. Now the line length is 101 Ckm.
7	Makhu - Rashiana	D/C	220	92	146	131	113	55		MAY-17	Work is in progress.
8	Moga - Mehal Kalan	D/C	220	105	170	163	161	74		MAR-17	Work in progress. Forest case of Ludhiana and Sangrur In Principal approval received. Ferozepur case pending with DFO.
9	Nakodar - Rehana	D/C	220	71	121	121	121	70		DEC-16	Work is in progress.
10	Rajpura - Lalru	D/C	220	59	98	98	98	59		JUN-16	Commissioned 06/16.
<u>RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)</u>											
1	Aau - Badisid	D/C	220	118	196	196	196	118		APR-16	Commissioned 04/16.
2	Bhadla-Bikaner	D/C	400	379	511	509	506	301		MAR-17	W.O. awarded to M/S Unitech. Forest involved . Permission to work received on 10.11.16.
3	Bhadla-Kanasar	D/C	220	63	105	105	105	63		JUN-16	Commissioned 06/16.
4	Bhilwara TPS -Ajmer	D/C	400	320	432	432	431	317	APR-14	MAR-17	W.O. awarded to M/S Best & Crompton Ltd.
5	Chittorgarh - Sawa	D/C	220	53	91	91	91	53		AUG-16	Ready for Commissioning 08/16.
6	Chittorgarh-Bhilwara	D/C	400	99	134	134	131	90		FEB-17	"W.O. awarded to M/s SPML Infra. ROW problem at loc no. 2&3. "
7	Jaipur North (400 kV GSS) - Manoharpur (Turnkey)	D/C	220	80	141	137	134	74	JAN-13	MAR-17	Forest involved . Clearance awaited.
8	LILO of Kota (PG) -Bhilwara at Mandalgarh	D/C	220	40	76	76	76	40		APR-16	Commissioned 04/16.
9	LILO of one ckt of Ramgarh GTPS - Dechu at Amarasaqar	D/C	220	33	60	60	60	33		FEB-17	Commissioned 02/2017.
10	Phagi GSS (Jaipur) - Heerpura line	D/C	400	104	126	126	126	104	SEP-12	DEC-16	Commissioned 11/2016 (Reported Late)
<u>TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)</u>											
1	Kalivanthapattu - Sholinganallur	D/C	400	52	91	88	86	46	FEB-14	MAR-17	works are under progress. 5 Locations are under court case and is being followed up.
2	Kamudhi s/s - Tiruchulis/s (Muthuramlingapuram) - Ckt-I	D/C	220	69	229	229	229	69		FEB-17	Commissioned 02/2017
3	Kamudhi s/s - Tiruchulis/s (Muthuramlingapuram) - Ckt-II	D/C	220	69	229	229	229	55		MAR-17	Works are nearing completion. One ckt radially energised from Kavanoor end. Muthuramalingapuram to Kamudhi, a length of 68.84 Ckm energised on 20.02.17.
4	Kanarpatty - Kayathar	D/C	400	24	39	36	33	18	MAR-15	MAR-17	Work held up due to ROW issue in 15/3,15/4 and 15/6. Enquiry attended on 29.06.16 at Dist Collector /Tuticorin . Report given by Tashildar to RDO/Tuticorin. RDO/Tuticorin conducted peace committee on 28.07.16 and requested to give compensation to land owners based on the rates fixed by Agricultural Dept.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Leng th cKM	Construction progress Status				Target Date		Remark
					Towers				Schedul e	Revised/ Anticipa ted	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1	2	3	4	5	6	7	8	9	10	11	12
5	Karaikudi - Sembatty	S/C	220	137	559	558	548	132	DEC-11	MAR-17	One. no. ROW issue at Loc.249. Letter addressed to District Collector/Madurai for Police Protection and for enter upon permission. Alternat arrangements are being made to avoid ROW issues.
6	Kavanoor - Karaikudi (Existing)	D/C	220	170	326	325	325	130	MAR-15	MAY-17	Work under progress. Railway crossing involved at 2 locations.
7	LILo of Deviakurichy - Pudhansanthai at Valayapatty	D/C	220	52	96	96	96	52		JUN-16	Ready for Commissioning 06/16.
8	LILo of Existing Paramathi - Alundur at Valayapatty	D/C	220	60	116	112	99	5		FEB-17	Work under progress
9	Ottiyambakkam - Omega	D/C	220	70	150	141	141	32	APR-14	MAR-17	works are under progress. 6 Locations under ROW issue.
10	Rasipalayam - Anaikadavu	D/C	400	77	115	115	115	77	AUG-14	JUN-16	Ready for Commissioning 06/16.
11	Rasipalayam - Dharmapuri (Palavadi)	D/C	400	390	554	450	378	63	JUN-17	JUN-17	Work under progress
12	Thappakundu - Anaikadavu	D/C	400	358	500	500	500	358	MAR-15	JUN-16	Ready for Commissioning 06/16.
13	Tirunelveli (Abishekapatty) - Kanarpatty	S/C	400	15	49	49	49	15	MAR-15	DEC-16	Ready for commissioning 12/2016
<u>TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED. (APTRANSCO)</u>											
1	Jammalamadugu - Chakrayapet	D/C	220	172	296	283	281	164	JAN-15	NOV-16	Line works are under progress
2	Jammalamadugu - Urvakonda	D/C	400	255	347	347	347	255	JUL-15	JUN-16	Ready for Commissioning 06/16.
3	Vizag TPP - Kamavarapukota	D/C	400	712	697	693	688	412	NOV-15	MAR-17	The works are nearing to completion against severe ROW issues with the help of revenue and other concerned authorities.Water logged areas, collapsible soil, existing crops and frequent rains are also the reasons for delayed line works.Initially line length in RFD taken as 712 Ckm. Now the line length is 485 Ckm.
<u>TRANSMISSIPN CORPORATION OF TELANGANA (TSTRANSCO)</u>											
1	Kamavarapukota - Surypet (Chinnakorukondi - Survapet)	D/C	400	170	234	234	234	170	SEP-15	OCT-16	Ready for Commissioning 10/2016
2	Nandiwanaparathi - Shankarpally (part of Suryapet-Shankarpally line)	D/C	400	222	315	313	309	180		JAN-17	Severe R.O. W Problem.Work is under progress
3	Pulichintala HEP - Huzurnagar line	D/C	220	74	132	132	132	74		NOV-16	Commissioned 10/2016 (Late Reported)
4	Suryapet - Nandiwanaparathi (part of Suryapet-Shankarpally line)	D/C	400	240	343	343	343	240		AUG-16	Ready for Commissioning 08/16.
<u>U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)</u>											
1	Aligarh - Atrauli	D/C	220	69	125	102	84	22	MAR-16	MAR-17	WIP
2	Anpara D - Unnao	S/C	765	416	1225	1111	1034	334	JAN-12	MAR-17	1. Tree cutting, except in Kaimoor range is in progress. 2.Railway crossing NOC obtained. 3 NOC for PGCI line crossings obtained.
3	Dohna - C.B. Ganj	S/C	220	48	92	92	88	36		MAR-17	1. PTCC clearance is still pending at Delhi, M/s SEW haS not submitted revised PTCC proposal & surveyer has not been deployed in spite of repeated requests and their promises. 2. Erec & Strg gangs not to be deployed yet. 3. Firm reported that revetment has to be done on 6 loc to complete the work. SE Bareilly to finalized.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1	2	3	4	5	6	7	8	9	10	11	12
4	Gr. Noida - Noida (Quad)	D/C	400	88	148	148	147	86	MAR-17		1. Erection work is in progress. 2.Shutdown applied for HVDC electrode line of PGCIL.
5	Lalitpur TPS - Agra (UP) Ckt-II	S/C	765	334	902	902	902	330	AUG-16	MAR-17	WIP.
<u>WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)</u>											
1	Kharagpur - Egra	D/C	220	107	205	205	205	107	APR-16	MAY-16	Commissioned 05/16.
2	Sagardighi - Gokarna	D/C	400	89	154	152	140	14	JUL-15	MAR-17	
3	Santaldhi TPS - Bishnupur	D/C	220	224	347	347	325	193	OCT-08	JUN-16	PGCIL is executing the work as a deposit work of WBPDCIL. The work is stalled due to repeated theft. WBPDCIL asked PGCIL to take up with the present vendor for resumption of work or deploy a new vendor by cancelling the existing contract.
4	Teesta LDP -III - Teesta LDP-IV	S/C	220	21	94	87	72	13	SEP-08	MAR-17	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1	2	3	4	5	6	7	8	9	10	11	12
PRIVATE SECTOR											

Esse Infra Projects Ltd. (ESSEL)

1	Kurukshetra - Malerkotla line (NRSSXXXITL - TBCB)	D/C	400	278	377	377	377	278	SEP-16	JAN-17	Commissioned 01/2017
2	Malerkotal - Amritsar line NRSS XXXITL - TBCB)	D/C	400	298	413	413	412	290	SEP-16	FEB-17	Forest Approval: Stage I Approval granted on 16th Sept 2016.

Kudgi Transmission Company Limited (KTCL)

1	Madhugiri - Bidadi (KTL - TBCB)	D/C	400	185	256	256	256	185	DEC-15	AUG-16	Commissioned 08/16.
2	Narendra (New) - Madhugiri (KTL - TBCB)	D/C	765	758	867	867	867	758	DEC-15	SEP-16	Ready for Commissioning 09/16.

South East UP Power Transmission Company Limited (SEUPPTCL)

1	Mainpuri - Bara Ckt-II	S/C	765	377	899	899	899	377		DEC-16	Ready for commissioning 12/2016
---	------------------------	-----	-----	-----	-----	-----	-----	-----	--	--------	---------------------------------

WESTERN U.P. POWER TRANSMISSION CO. LTD. (WUPPTCL)

1	Mainpuri-Greater Noida	S/C	765	181	494	494	494	181		AUG-16	Ready for commissioning 08/16.
---	------------------------	-----	-----	-----	-----	-----	-----	-----	--	--------	--------------------------------

REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE) IN RFD PROGRAMME DURING 2016-2017

As on 28-FEB-2017

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1	2	3	4	5	6	7	8	9	10	11	12
CENTRAL SECTOR											

Damodar Valley Corporation (DVC)

1	Raghunathpur TPS -Ranchi (PG)	D/C	400	311	439	439	439	306	AUG-10	MAR-17	Forest:Working clearance obtained in Jan'13. PTCC Clearance:PTCC issued on 18.2.2014. Aviation clearance : Obtained Slow progress due to non-availability of working gang due to fund crunch of Contractor (M/s Jyoti Structures). Approval has been arranged for payment to the sub-vendor directly to solve above fund crisis of M/s JSL which has subsequently resumed work in Sep 2015 for balance
---	-------------------------------	-----	-----	-----	-----	-----	-----	-----	--------	--------	--

POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)

1	Allahabad - Kanpur line	D/C	400	486	652	637	618	335	JUN-16	SEP-17	ROW at both ends.
2	Betul - Khandwa (Quad) line	D/C	400	338	435	435	435	338	MAY-16	AUG-16	Ready for Commissioning 08/16.
3	Champa Pooling Station - Kurukshetra (HVDC) BIPOLE Line	BIPOLE	800	2574	3477	3477	3477	2574	JUN-15	SEP-16	Ready for Commissioning 9/16.
4	Dehradun - Bagpat line (Q)	D/C	400	330	443	443	443	330	NOV-11	JAN-17	Commissioned 01/2017.
5	Dulhasti - Kishenpur	D/C	400	115	340	336	329	106	NOV-14	JUN-17	Severe ROW at 02 locs. in Doda Distt. since beginning. Site work affected due to heavy snowfall in the Region.
6	Jharkhand Pool (Chandwa) - Gaya (Quad) line	D/C	400	234	332	332	332	234	NOV-13	JUN-16	Commissioning 06/16.
7	Kameng - Balipara	D/C	400	110	150	147	140	70	AUG-13	DEC-17	ATS slowed-down to the extent possible to match Generation.
8	Kanpur (new) - Kanpur (exit)	D/C	400	41	62	62	62	41	OCT-14	JUN-16	Ready for Commissioning 06/16.
9	Kanpur - Jhatikara	S/C	765	466	1269	1269	1269	466	OCT-14	JUN-16	Ready for Commissioning 06/16.
10	Khandwa - Indore line	D/C	400	344	479	479	479	344	MAY-16	AUG-16	Ready for Commissioning 08/16.
11	Kishanganga - Amargarh	D/C	220	78	148	96	36		JUL-17	NOV-17	Work affected due to disturbance in Kashmir since Jul'16 & slow process to resolve compensation issue. State/MoP help required. All efforts shall be made to complete line matching with Gen.(ant. by Nov'17).
12	Kishenpur - New Wanpoh line (132 KM D/C + 7 KM Multi Ckt)	MC+D/C	400	278	399	396	395	274	JUL-13	MAY-17	Due to distrubance in Kashmir since Jul'16. site work affected. due to heavy snowfall.
13	LILO of Bishwanath Chariali - Agra at Alipurduar	HVDC	800	24	64	64	64	17	JAN-15	MAR-17	Gen. Project delayed (ant. in 2017-18). Work under progress. Commissioning matching with associated HVDC Terminal.Severe ROW issues seriously affected progress.
14	LILO of Bongaigaon - Siliguri at Alipurduar	D/C	400	13	23	23	23	13	JAN-15	MAR-17	Testing under progress. Completion matching with Alipurduar PS.
15	LILO of Dadri - Malerkotla at Kaithal	D/C	400	50	74	74	73	41	JUN-16	APR-17	Work commenced after Hon'ble High Court order.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1	2	3	4	5	6	7	8	9	10	11	12
16	LILO of Gazuwaka - Vijayawada 400KV S/C line at Vemaqiri PS	D/C	400	38	56	56	56	38	JUN-14	DEC-16	Ready for Commissioning 12/2016.
17	LILO of Lonikhand (MSETCL)- Kalwa at Navi Mumbai	D/C	400	16	25	25	25	16	SEP-10	MAY-17	Balance portion (02 Kms) of line being executed using under ground cable. Work affected due to water logging. Severe ROW being encountered at Navi Mumbai end.
18	Lara STPS - Champa pooling Station line (Q)	D/C	400	224	306	282	265	122	APR-17	APR-17	Work under progress. Completion matching with Generation.
19	Lara STPS - Raigarh (Kotra) line	D/C	400	36	50	50	50	36	APR-17	APR-16	Commissioned 04/16.
20	Lucknow - Kanpur	D/C	400	320	449	426	424	190	JUN-16	JUN-17	ROW in Lucknow end.
21	Mauda-II - Betul (Quad) line	D/C	400	386	551	528	526	345	MAY-16	MAY-17	Work under progress. Severe ROW problem being faced in Maharastra area.
22	Panchkula - Patiala	D/C	400	131	183	183	183	131	JUN-16	APR-16	Commissioned 04/16.
23	Raipur Pooling station - Wardha line -II	D/C	765	714	963	963	959	694	JAN-15	MAR-17	ROW problem being encountered due to addl. compensation demand by forest dwellers. Critical.
24	Ranchi - Jharkhand Pool line (Chandwa)	D/C	400	138	195	195	195	138	NOV-13	JUN-16	Ready for Commissioning 06/16.
25	Srikakulam Pooling Station - Angul line	D/C	765	552	730	730	730	552	JUN-15	DEC-16	Ready for Commissioning 12/1016.
26	Tuticorin Pooling Station - Salem Pooling Station	D/C	765	731	1000	1000	1000	731	SEP-14	NOV-16	Commissioned 11/2016.
27	Varanasi - Kanpur	D/C	765	652	885	885	885	652	OCT-14	JUN-16	Ready for Commissioning 06/16.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1	2	3	4	5	6	7	8	9	10	11	12
STATE SECTOR											
ASSAM ELECTRICITY GRID CORP. LIMITED (AEGCL)											
1	Bongaigaon TPS - Rangia (Salakati)	D/C	220	327	517	494	452	77	JAN-13	MAR-17	1. Delay due to re alignment of line such as proposed airport at BTAD area, 800 kV line of PGCIL, ROW, Local Problem etc. are attributing to the delay. Now there is almost settlement of RoW and compensation related issues, the Erection work is going on smoothly. How ever in Mushalpur areas (Baksa) District there has been serious law and order issues and construction work is carried out by deploying Security personnel.
2	LILO of one ckt Samaguri - Sarusajai line at Sonapur S/S	D/C	220	55	41	31	0	0	DEC-13	JAN-17	RoW & Water logging problems adversely affected erection work.
BIHAR STATE ELECTRICITY BOARD (BSEB)											
1	Darbhangha - Darbhanga	D/C	220	12	15	12	12	0	MAR-16	MAR-17	
2	Darbhangha - Samastipur (New)	S/C on D/C	220	47	176	176	175	86	MAR-16	MAR-17	work under progress
3	Gaurichak - Bihta (New)	D/C	220	86	143	118	111	24		MAR-17	
4	LILO of Both Ckt of Purnea - Begusarai at BTPS Extn	D/C	220								work yet to be awarded
CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)											
1	Korba (E) - Vishrampur (2nd Ckt.)	D/C	220	155				103	JUN-15	JUN-17	Work is under progress.
2	Raita - Jagadalpur line	D/C	400	657	903	903	903	657	MAY-14	DEC-16	Ready for commissioning 12/2016
DELHI TRANSCO LIMITED (DTL)											
1	Bawana-Rohini -II (Sec -29) line	D/C	220	12	38	38	38	12	JUN-14	JUL-16	Commissioned 06/2016. (Late Reported).
GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)											
1	Charanka - Veloda	D/C	400	199	265	264	261	158		JAN-17	
2	GPPC (Pipavav)- Dhokadva	D/C	220	94	152	152	152	94	MAR-12	JUL-16	Ready for Commissioning 07/16.
3	LILO of Jamnagar - Jetpur line-II at Sikka	D/C	220	120	189	171	166	56		MAR-17	WIP. Case of 6 locations is pending in district court
4	LILO of Kasor-Botad at Dhuvaran CCPP-III	D/C	220	81	148	148	148	81		APR-16	Commissioned 04/16.
5	Visavadar - Amreli line	D/C	220	132	221	219	216	84		FEB-17	W I P / Severe RoW problems
6	Visavadar - Timbdi	D/C	220	180	301	301	301	180		AUG-16	Ready for Commissioning 08/16.
HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)											
1	Deepalpur - Sonipat (Sector- 6)	D/C	220	11	27	27	27	11		DEC-16	commissioned 12/2016
2	LILO of Chormar - Fathebad line at Hukmawali	D/C	220	84	169	169	158	71	JUL-13	MAR-17	Loop-Out portion commissioned on 24.06.2016 • Loop-In portion's work in progress.
3	LILO of both Ckt of Cheeka - Durala at Sonta s/s	D/C	220	78	128	128	128	78	JUL-13	DEC-16	Commissioned 12/2016
HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)											
1	Charor -Banala	D/C	220	45	80	4	0	0	MAR-17	MAR-17	
2	Kairan-Chamera II (PG)	D/C	220	4	20	11	7	0	OCT-15	MAY-16	
3	LILO of Parbati II HEP - Parbati-III Pooling station at Saini	D/C	400	1						MAY-16	Yet to award.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1	2	3	4	5	6	7	8	9	10	11	12

J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)

1	LILO of one ckt of Kishanpur - New wanpoh at Baglihar HEP	D/C	400	12	17	4	1	0	DEC-16		Progress at 2 locations have been affected due to severe RoW issue and matter in court for one location.
---	---	-----	-----	----	----	---	---	---	--------	--	--

JHARKHAND STATE ELECTRICITY BOARD (JSEB)

1	Latehar (JSEB) - PTPS	D/C	400	220	308	256	237	54	MAR-17		Line is passing through forest area of 179.977 Ha in Ranchi, Ramghar and Latehar district which involves 39 locations (24.92km Stringing). Proposal submitted in Jul 13 and fresh application submitted for issue of NOC on FRA based on CS map in Sep 2016. Total 13 villages are involved and Gram sabha meeting for 20 villages completed except tow villages i.e Dhurva and Bhajkum. District administration has to organized Gram sabha meeting for issue of NOC. DC, Ranchi has to issue rectified GS report.
2	PTPS - Bero (New Ranchi)	D/C	400	102	140	131	128	85	MAR-17		Line is passing through 10.94 Ha of forest area in Ranchi/Ramghar division, which involves six location (3.84KM stringing). The forest proposal originally submitted in April,2013 and combined proposal uploaded in Aug,2015. RMoEF forwarded queries in Nov,2016. DFO, Ranchi has submitted reply in DEC-16 and DFO, Ramghar yet to submit reply.

KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)

1	Beeranahalli - Thallak (Chitradurga) (Balance portion)	D/C	220	41	73	51	38	0	AUG-07	MAR-17	Work under progress.
2	Bellary (PS) - New Madhugiri (near Tumakur)	D/C	400	437	520	520	520	372	DEC-16	MAR-17	Work under progress.
3	LILO of Somanahalli - Malur at Vikas Tech Park	D/C	220	9	32	27	26	3	JUN-11	MAR-17	Line upto Loc No.11 charged on 22.09.2016. CEIG approval & Railway energization approval required. Railways approval awaited.
											Cable duct : 480m completed . balance work under progress.
4	Yermarus TPS - Bellary Pooling Station	D/C	400	284	401	331	297	39	AUG-17	AUG-17	Work under progress.

KERALA STATE ELECTRICITY BOARD (KSEB)

1	Pothencode - Kattakkada	D/C	220	57	108	103	72	0		JUN-17	Re-tendering in Dec,15
---	-------------------------	-----	-----	----	-----	-----	----	---	--	--------	------------------------

M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)

1	Gwalior (Malanpur) - Morena line	D/C	220	59	101	72	34	0	MAR-17		Work in progress
2	LILO of Pithampur - Indore line at 220kV Pithampur-II s/s	D/C	220	15	26	26	26	15	JUN-16		Commissioned 06/16.
3	LILO of one ckt of 220kV Bhopal - Ashta line at Munqalivachhao s/s	D/C	220	52	89	89	89	52	JUN-16		Commissioned 06/16.
4	Satna - Chhatarpur (2nd ckt)	S/C	220	160	0	0	0	15	MAR-17		Original Contract terminated and Retendered.

MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)

1	Chandrapur II - Tadali (MIDC)	D/C	220	81	89	75	73	36	MAR-17		Work in progress.
2	Chandrapur MIDC - Ballarshah (Ckt- I)	D/C	220	21	66	66	66	21	SEP-16		Commissioned 09/16.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1	2	3	4	5	6	7	8	9	10	11	12
3	Chandrapur MIDC - Ballarshah (Ckt- II)	D/C	220	21	66	66	66	41			Ckt-I commissioned on 28.09.16
4	Eklahare - Pimpalgaon	D/C	220	87	158	145	127	13	MAR-17		Orders issued for ROW cases. Work in progress.
5	Kalwa-Borivali	M/C	220	63	52	50	46	47	DEC-16		Forest permission received on 14.01.2013 for SGNP(81.42 Hec) and on 17.09.2012 for teritorial forest(117.28 Hec). ROW Problem: Balance foundation Loc. No. 22, 17 (Police protection required for Loc. No. 22) Balance ercetion - Loc. No. 11,12,17,18,19,22. Outage will be availed in Sept-16 to carry out the balance work.
6	Koradi II to Koradi -III line (ckt.II)	D/C	400	38	111	111	111	38	FEB-17		Commissioned 02/2017
7	Koradi-II - Koradi-III (Ckt-I)	D/C	400	38	111	111	111	38	DEC-16		Commissioned 12/2016
8	LILO of Kolhapur - Sawantwadi at Mudhaltitta (Bidri)S/S (Tap line, Ckt-II)	D/C	220	13	45	45	45	13	MAY-16		Commissioned 05/16.
9	LILO of 220KV Bhugaon - Warora-I at Warora	D/C	220	21	42	39	25	2	MAR-17		ROW issue at 14 locations.
10	LILO of 400 kV Solapur - Kolhapur PGCIL line for 400 kV Alkud S/S	D/C	400	25	37	37	37	25	JAN-17		Commissioned 01/2017
11	LILO of 400KV Bhusawal - Aurangabad ckt-II at Aurangabad (Thaptitanda)	D/C	400	170	273	235	200	75	MAR-17		Work in progress. ROW Cases filed but order awaited [2] Railway crossing: Loc. No. 187, 188. Proposal submitted to Railway authorities. Forest Locs. [1] Forest Proposal Submitted Approval Awaited [1] : 187
12	LILO of Bhugaon - Pusad at Wardha (PG)	D/C	220	14	33	33	33	14	AUG-16		Commissioned 08/16.
13	Malegaon - Kalwan	D/C	220	97	179	168	156	36	MAR-17		Work in progress.
14	Phaltan - Walchandnagar	D/C	220	104	177	166	162	73	MAR-17		ROW Case filed but order awaited[4]
15	Warora - Wardha	D/C	220	165	289	286	285	154	MAR-17		Work in progress.
<u>ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)</u>											
1	Bidanasi -Cuttack	D/C	220	20	38	38	38	20	DEC-09	NOV-16	Commissioned 11/2016.
2	Jayanagar (OPTCL) - Jayanagar (PGCIL)	D/C	220	17	37	32	0	0	MAR-17		May be deleted as repeated in Sl. 14
3	LILO of Rengali - Tarkera at Bonai	D/C	220	6	17	17	17	6	DEC-16		Ready for Commissioning 12/2016.
<u>POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)</u>											
1	Srinagar HEP - Sringar 400 kV S/S.	D/C	400	28	39	39	39	28	JUL-16		Commissioned 07/16.
<u>PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)</u>											
1	Bajakhana - Bagha Purana	D/C	220	71	103	103	103	71	AUG-16		Ready for Commissioning 08/16.
2	Goindwal Sahib - Bottianwala	D/C	220	129	201	163	160	0	MAY-17		Due to poor performance and slow progress by the contractor, work order cancelled. Short term tenders are being recalled.
3	Kanjali - Science city line (Jalandhar)	D/C	220	30	58	58	58	30	JUN-16		Commissioned 06/16.
4	LILO of Malout - GNDTP Bhatinda at Badal	D/C	220	50	84	84	84	50	JUN-16		Commissioned 06/16.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1	2	3	4	5	6	7	8	9	10	11	12
5	Ludhiana - Doraha	D/C	220	28	95	95	84	18		MAY-17	Work is in progress. Committee formulated for sale of trees
6	Makhu - Algaon	D/C	220	101	159	142	113	30		MAY-17	Work is in progress. Forest & Railway cases pending. Initially line length in RFD taken as 60 Ckm. Now the line length is 101 Ckm.
7	Makhu - Rashiana	D/C	220	92	146	131	113	55		MAY-17	Work is in progress.
8	Moga - Mehal Kalan	D/C	220	105	170	163	161	74		MAR-17	Work in progress. Forest case of Ludhiana and Sangrur In Principal approval received. Ferozepur case pending with DFO.
9	Nakodar - Rehana	D/C	220	71	121	121	121	70		DEC-16	Work is in progress.
10	Rajpura - Lalru	D/C	220	59	98	98	98	59		JUN-16	Commissioned 06/16.
<u>RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)</u>											
1	Aau - Badisid	D/C	220	118	196	196	196	118		APR-16	Commissioned 04/16.
2	Bhadla-Bikaner	D/C	400	379	511	509	506	301		MAR-17	W.O. awarded to M/S Unitech. Forest involved . Permission to work received on 10.11.16.
3	Bhadla-Kanasar	D/C	220	63	105	105	105	63		JUN-16	Commissioned 06/16.
4	Bhilwara TPS -Ajmer	D/C	400	320	432	432	431	317	APR-14	MAR-17	W.O. awarded to M/S Best & Crompton Ltd.
5	Chittorgarh - Sawa	D/C	220	53	91	91	91	53		AUG-16	Ready for Commissioning 08/16.
6	Chittorgarh-Bhilwara	D/C	400	99	134	134	131	90		FEB-17	"W.O. awarded to M/s SPML Infra. ROW problem at loc no. 2&3. "
7	Jaipur North (400 kV GSS) - Manoharpur (Turnkey)	D/C	220	80	141	137	134	74	JAN-13	MAR-17	Forest involved . Clearance awaited.
8	LILO of Kota (PG) -Bhilwara at Mandalgarh	D/C	220	40	76	76	76	40		APR-16	Commissioned 04/16.
9	LILO of one ckt of Ramgarh GTPS - Dechu at Amarasaqar	D/C	220	33	60	60	60	33		FEB-17	Commissioned 02/2017.
10	Phagi GSS (Jaipur) - Heerpura line	D/C	400	104	126	126	126	104	SEP-12	DEC-16	Commissioned 11/2016 (Reported Late)
<u>TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)</u>											
1	Kalivanthapattu - Sholinganallur	D/C	400	52	91	88	86	46	FEB-14	MAR-17	works are under progress. 5 Locations are under court case and is being followed up.
2	Kamudhi s/s - Tiruchulis/s (Muthuramlingapuram) - Ckt-I	D/C	220	69	229	229	229	69		FEB-17	Commissioned 02/2017
3	Kamudhi s/s - Tiruchulis/s (Muthuramlingapuram) - Ckt-II	D/C	220	69	229	229	229	55		MAR-17	Works are nearing completion. One ckt radially energised from Kavanoor end. Muthuramalingapuram to Kamudhi, a length of 68.84 Ckm energised on 20.02.17.
4	Kanarpatty - Kayathar	D/C	400	24	39	36	33	18	MAR-15	MAR-17	Work held up due to ROW issue in 15/3,15/4 and 15/6. Enquiry attended on 29.06.16 at Dist Collector /Tuticorin . Report given by Tashildar to RDO/Tuticorin. RDO/Tuticorin conducted peace committee on 28.07.16 and requested to give compensation to land owners based on the rates fixed by Agricultural Dept.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Leng th cKM	Construction progress Status				Target Date		Remark
					Towers				Schedul e	Revised/ Anticipa ted	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1	2	3	4	5	6	7	8	9	10	11	12
5	Karaikudi - Sembatty	S/C	220	137	559	558	548	132	DEC-11	MAR-17	One. no. ROW issue at Loc.249. Letter addressed to District Collector/Madurai for Police Protection and for enter upon permission. Alternat arrangements are being made to avoid ROW issues.
6	Kavanoor - Karaikudi (Existing)	D/C	220	170	326	325	325	130	MAR-15	MAY-17	Work under progress. Railway crossing involved at 2 locations.
7	LILo of Deviakurichy - Pudhansanthai at Valayapatty	D/C	220	52	96	96	96	52		JUN-16	Ready for Commissioning 06/16.
8	LILo of Existing Paramathi - Alundur at Valayapatty	D/C	220	60	116	112	99	5		FEB-17	Work under progress
9	Ottiyambakkam - Omega	D/C	220	70	150	141	141	32	APR-14	MAR-17	works are under progress. 6 Locations under ROW issue.
10	Rasipalayam - Anaikadavu	D/C	400	77	115	115	115	77	AUG-14	JUN-16	Ready for Commissioning 06/16.
11	Rasipalayam - Dharmapuri (Palavadi)	D/C	400	390	554	450	378	63	JUN-17	JUN-17	Work under progress
12	Thappakundu - Anaikadavu	D/C	400	358	500	500	500	358	MAR-15	JUN-16	Ready for Commissioning 06/16.
13	Tirunelveli (Abishekapatty) - Kanarpatty	S/C	400	15	49	49	49	15	MAR-15	DEC-16	Ready for commissioning 12/2016
<u>TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED. (APTRANSCO)</u>											
1	Jammalamadugu - Chakrayapet	D/C	220	172	296	283	281	164	JAN-15	NOV-16	Line works are under progress
2	Jammalamadugu - Urvakonda	D/C	400	255	347	347	347	255	JUL-15	JUN-16	Ready for Commissioning 06/16.
3	Vizag TPP - Kamavarapukota	D/C	400	712	697	693	688	412	NOV-15	MAR-17	The works are nearing to completion against severe ROW issues with the help of revenue and other concerned authorities.Water logged areas, collapsible soil, existing crops and frequent rains are also the reasons for delayed line works.Initially line length in RFD taken as 712 Ckm. Now the line length is 485 Ckm.
<u>TRANSMISSIPN CORPORATION OF TELANGANA (TSTRANSCO)</u>											
1	Kamavarapukota - Surypet (Chinnakorukondi - Survapet)	D/C	400	170	234	234	234	170	SEP-15	OCT-16	Ready for Commissioning 10/2016
2	Nandiwanaparathi - Shankarpally (part of Suryapet-Shankarpally line)	D/C	400	222	315	313	309	180		JAN-17	Severe R.O. W Problem.Work is under progress
3	Pulichintala HEP - Huzurnagar line	D/C	220	74	132	132	132	74		NOV-16	Commissioned 10/2016 (Late Reported)
4	Suryapet - Nandiwanaparathi (part of Suryapet-Shankarpally line)	D/C	400	240	343	343	343	240		AUG-16	Ready for Commissioning 08/16.
<u>U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)</u>											
1	Aligarh - Atrauli	D/C	220	69	125	102	84	22	MAR-16	MAR-17	WIP
2	Anpara D - Unnao	S/C	765	416	1225	1111	1034	334	JAN-12	MAR-17	1. Tree cutting, except in Kaimoor range is in progress. 2.Railway crossing NOC obtained. 3 NOC for PGCI line crossings obtained.
3	Dohna - C.B. Ganj	S/C	220	48	92	92	88	36		MAR-17	1. PTCC clearance is still pending at Delhi, M/s SEW haS not submitted revised PTCC proposal & surveyer has not been deployed in spite of repeated requests and their promises. 2. Erec & Strg gangs not to be deployed yet. 3. Firm reported that revetment has to be done on 6 loc to complete the work. SE Bareilly to finalized.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1	2	3	4	5	6	7	8	9	10	11	12
4	Gr. Noida - Noida (Quad)	D/C	400	88	148	148	147	86	MAR-17		1. Erection work is in progress. 2.Shutdown applied for HVDC electrode line of PGCIL.
5	Lalitpur TPS - Agra (UP) Ckt-II	S/C	765	334	902	902	902	330	AUG-16	MAR-17	WIP.
<u>WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)</u>											
1	Kharagpur - Egra	D/C	220	107	205	205	205	107	APR-16	MAY-16	Commissioned 05/16.
2	Sagardighi - Gokarna	D/C	400	89	154	152	140	14	JUL-15	MAR-17	
3	Santaldhi TPS - Bishnupur	D/C	220	224	347	347	325	193	OCT-08	JUN-16	PGCIL is executing the work as a deposit work of WBPDCIL. The work is stalled due to repeated theft. WBPDCIL asked PGCIL to take up with the present vendor for resumption of work or deploy a new vendor by cancelling the existing contract.
4	Teesta LDP -III - Teesta LDP-IV	S/C	220	21	94	87	72	13	SEP-08	MAR-17	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1	2	3	4	5	6	7	8	9	10	11	12
PRIVATE SECTOR											

Esse Infra Projects Ltd. (ESSEL)

1	Kurukshetra - Malerkotla line (NRSSXXXITL - TBCB)	D/C	400	278	377	377	377	278	SEP-16	JAN-17	Commissioned 01/2017
2	Malerkotla - Amritsar line NRSS XXXITL - TBCB)	D/C	400	298	413	413	412	290	SEP-16	FEB-17	Forest Approval: Stage I Approval granted on 16th Sept 2016.

Kudgi Transmission Company Limited (KTCL)

1	Madhugiri - Bidadi (KTL - TBCB)	D/C	400	185	256	256	256	185	DEC-15	AUG-16	Commissioned 08/16.
2	Narendra (New) - Madhugiri (KTL - TBCB)	D/C	765	758	867	867	867	758	DEC-15	SEP-16	Ready for Commissioning 09/16.

South East UP Power Transmission Company Limited (SEUPPTCL)

1	Mainpuri - Bara Ckt-II	S/C	765	377	899	899	899	377		DEC-16	Ready for commissioning 12/2016
---	------------------------	-----	-----	-----	-----	-----	-----	-----	--	--------	---------------------------------

WESTERN U.P. POWER TRANSMISSION CO. LTD. (WUPPTCL)

1	Mainpuri-Greater Noida	S/C	765	181	494	494	494	181		AUG-16	Ready for commissioning 08/16.
---	------------------------	-----	-----	-----	-----	-----	-----	-----	--	--------	--------------------------------