

REPORT INDICATING STATUS OF CONSTRUCTION OF SUB STATIONS (220 kV & ABOVE)

28-FEB-2019

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
DAMODAR VALLEY CORPORATION (DVC)												
1	DSTPS ICT-II S/s	400/220	315		100	100	50	50		FEB-17	AUG-19	400KV infrastructure is ready and its 220KV infrastructure is under construction.
2	Burdwan GIS along with associated line bays at Parulia S/s	220/132	2x160		100	0	0	0			MAY-20	Order placed on 06.11.18. Contract Agreement signed on 28.11.18. Kick off meeting held on 07.12.18. Bar chart submission being persuaded.
3	Dhanbad (Auto-Xmer)	220/132	320		100	80	40	40		SEP-18	JUN-19	Main tank will be placed on existing plinth. Foundation of radiator bank to be newly constructed/modified. Order of Transformer placed on 13.09.17 with schedule delivery of 365 days and delivery schedule extended till 15.02.19
4	Jamshedpur(Auto Xmer- Replacement)	220/132	160		100	80	80	80			JUN-20	Land Acquisition not required as it is an augmentation programme of the existing transformer. Other related work 80% completed. Tendering under process.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

POWERGRID (Consultancy Work) (PGCONSULTANCY)

1	(Sikkim) Khamdong (New) S/S	66/11	0			0	0	0		DEC-18	MAY-19	
2	(Sikkim) Kumrek (New) S/S	66/11	0			0	0	0		DEC-18	MAY-19	
3	(Sikkim) Lachen (New) S/S	66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
4	(Sikkim) Makha (New) S/S.	66/11	0			0	0	0		DEC-18	MAY-19	
5	(Sikkim) Mamring (Extn.) S/S	66/11	0			0	0	0		DEC-18	MAY-19	
6	(Sikkim) Mangan (Extn.) S/S	66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
7	(Sikkim) Namchi (New) (Extn.) S/S	66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
8	(Sikkim) Namchi (Old) (Extn.) S/S	66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
9	(Sikkim) Namthang (New) S/S	66/11	0			0	0	0		DEC-18	MAY-19	
10	(Sikkim) Pangthang (New) S/S	66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
11	(Sikkim) Passingdong (New) S/S	66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
12	(Sikkim) Pelling (Extn.) S/S	66/11	0		0	0	0	0		DEC-18		
13	(Sikkim) Rellichu (New) S/S	66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
14	(Sikkim) Richenpong (New) S/S	66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
15	(Sikkim) Rohthak S/S	66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
16	(Sikkim) Rorathang (New) S/S	66/11	0			0	0	0		DEC-18	MAY-19	
17	(Sikkim) Sichey (Extn.) S/S	66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
18	(Sikkim) Sombaria (New) S/S	66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
19	(Sikkim) Tadong (Extn.) S/S	66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
20	(Sikkim) Temi (New) S/S	66/11	0			0	0	0		DEC-18	MAY-19	
21	(Sikkim) Namchi (Old) (Extn.) S/S	66	0		0	0	0	0		DEC-18		Yet to be awarded.
22	(J and K) Drass S/S	220/66	4x16.67		100	40	80	0		SEP-17	MAY-17	Award placed. Work under progress.
23	(J and K) Kargil S/S	220/66	7x16.67		0	0	0	0		SEP-17	MAY-17	land yet to be handed over by Distt. Administration.
24	(PMDP-Jammu) Chowadhi S/S	220/33	160		0	0	0	0		MAR-19	NOV-19	E-NIT floated by PGCIL on 09-10-2017. Award made ready since 29.02.2018. Handing over of S/Stn. land awaited from JKPDD. Consent sought from JKPDD for placement of award.
25	(PMDP-Jammu) Kathua-II (Ghatti) S/S	220/33	160		0	0	0	0		MAR-19	NOV-19	E-NIT floated by PGCIL on 09-10-2017. Award made ready since 29.02.2018. Handing over of S/Stn. land awaited from JKPDD. Consent sought from JKPDD for placement of award.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
26	(PMDP-Jammu) Samba S/S	220/33	160		0	0	0	0		MAR-19	NOV-19	E-NIT floated by PGCIL on 09-10-2017. Award made ready since 29.02.2018. Handing over of S/Stn. land awaited from JKPDD. Consent sought from JKPDD for placement of award.
27	(PMDP-Kashmir) Batpora Tailbal (GIS)	220/33	160		0	0	0	0		MAR-19	JAN-20	E-NIT floated by PGCIL on 09-10-2017. Award made ready since 29.02.2018. Handing over of S/Stn. land awaited from JKPDD. Consent sought from JKPDD for placement of award.
28	(Assam) Amingaon (GIS)	220/132	2x160			0	0	0		DEC-18		Land identified,Price negotiation underway.
29	(Assam) Behiating (New Dibrugarh)	220/132	2x100		100	0	0	0		DEC-18	MAR-19	
30	(Assam) Samaguri (Aug.) (2x160-2x50)	220/132	220		100	0	0	0		DEC-18	MAR-19	
31	(MAGHALAYA) Mawngap (GIS) (Upgradation)	220/132	2x160		100	0	0	0		DEC-18	APR-19	
32	(MAGHALAYA) New Shillong (GIS)	220/132	2x160		100	0	0	0		DEC-18	APR-19	
33	(Nagaland) Kohima (New) S/S	220/132	0		0	0	0	0		DEC-18		
34	(Sikkim) Legship Pool (New) S/S	220/132	0			0	0	0		DEC-18	MAY-19	
35	(Assam) Rangia (Extn.)	220	0		100	0	0	0		DEC-18	NOV-18	
36	(Assam) Tinsukia (Extn.)	220	0		100	0	0	0		DEC-18	NOV-18	
37	(MAGHALAYA) Byrnihat (Killing) AIS Substation Extension	220	0		100	0	0	0		DEC-18	APR-19	
38	(Nagaland) Mokokchung (PG) (Extn.) S/S	220	0		0	0	0	0		DEC-18		
39	(Sikkim) New Mellin (PG) GIS S/S (Extn.)	220	0		0	0	0	0		DEC-18		Yet to be awarded.
40	(Sikkim) Chungthang (New) S/S	132/66/11	0		0	0	0	0		DEC-18		Yet to be acquire.
41	(Sikkim) Samardong (New) S/S	132/66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
42	(Sikkim) Singhik (New) S/s	132/66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
43	(Sikkim) Namchi (New) S/S	132/66	0		0	0	0	0		DEC-18		Yet to awarded.
44	(Sikkim) Parbing (New) S/S	132/66	0		0	0	0	0		DEC-18		Yet to be awarded.
45	(Sikkim) Dikchu pool (new) S/S	132/33/11	100			0	0	0		DEC-18	MAY-19	
46	(Tripura) Dharmanagar (Extn.) S/S	132/33/11	0		100	0	0	0		DEC-18	NOV-19	
47	(Tripura) Rokhia (Extn.) S/S	132/33/11	0		100	0	0	0		DEC-18	NOV-19	
48	(Arunachal Pradesh) Bameng S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
49	(Arunachal Pradesh) Banderdewa S/S	132/33	63		0	0	0	0		DEC-18	AUG-19	
50	(Arunachal Pradesh) Basar S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
51	(Arunachal Pradesh) Changlang S/S	132/33	15		0	0	0	0		DEC-18	OCT-19	land acquisition under progress
52	(Arunachal Pradesh) Dambuk S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
53	(Arunachal Pradesh) Daporijo (Aug.)	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
54	(Arunachal Pradesh) Daporijo (Extn.) S/S	132/33	0		0	0	0	0		DEC-18		Yet to be awarded.
55	(Arunachal Pradesh) Gerukhamukh S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
56	(Arunachal Pradesh) Halaipani S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
57	(Arunachal Pradesh) Holongi S/S	132/33	20		0	0	0	0		DEC-18	AUG-19	
58	(Arunachal Pradesh) Jairampur S/S	132/33	0		0	0	0	0		DEC-18	OCT-19	land acquisition under progress
59	(Arunachal Pradesh) Kambang S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
60	(Arunachal Pradesh) Khonsa S/S	132/33	15		0	0	0	0		DEC-18	OCT-19	land acquisition under progress
61	(Arunachal Pradesh) Koloriang S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
62	(Arunachal Pradesh) Likabali S/S	132/33	15		100	0	0	0		DEC-18	MAY-19	
63	(Arunachal Pradesh) Miao S/S	132/33	15		0	0	0	0		DEC-18	OCT-19	land acquisition under progress
64	(Arunachal Pradesh) Naharlagun S/S	132/33	63		0	0	0	0		DEC-18	AUG-19	
65	(Arunachal Pradesh) Niglok S/S	132/33	63		100	5	0	0		DEC-18	MAY-18	
66	(Arunachal Pradesh) Palin S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
67	(Arunachal Pradesh) Pasighat (New) (Napit)	132/33	20		100	0	0	0		DEC-18	MAY-18	
68	(Arunachal Pradesh) Rilo S/S	132/33	15			0	0	0		DEC-18	MAY-18	
69	(Arunachal Pradesh) Sagali S/S	132/33	15		0	0	0	0		DEC-18	AUG-19	Yet to acquire
70	(Arunachal Pradesh) Seijosa S/S	132/33	15			0	0	0		DEC-18	MAY-18	land not yet finalized due to forest clearance issue.
71	(Arunachal Pradesh) Seppa S/S	132/33	15			0	0	0		DEC-18	MAY-18	
72	(Arunachal Pradesh) Yingkiong S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
73	(Arunachal Pradesh) Ziro (New) S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
74	(Assam) Chapakhowa (New) S/S	132/33	4x8.33		100	0	0	0		DEC-18	MAR-19	
75	(Assam) Dhaligaon (Aug.) (2x50-2x25)	132/33	50		100	0	0	0		DEC-18	MAR-19	
76	(Assam) Guwahati Medical College (GIS)	132/33	2x50		100	0	0	0		DEC-18	MAR-19	
77	(Assam) Hazo (New) S/S	132/33	2x31.5		0	0	0	0		DEC-18		Land identified and is under finalization
78	(Assam) Paltan Bazar (GIS)	132/33	2x50		100	0	0	0		DEC-18	MAR-19	
79	(Assam) Samaguri (Aug.) (1x40-1x16)	132/33	25		100	0	0	0		DEC-18	MAR-19	
80	(Assam) Sarupathar (new) S/S	132/33	2x25		0	0	0	0		DEC-18	MAR-19	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
81	(Assam) Silapathar (New) S/S	132/33	2x31.5		100	0	0	0		DEC-18	MAR-19	
82	(Assam) Tangla (New) S/S	132/33	2x31.5		100	0	0	0		DEC-18		
83	(Assam) Teok S/S	132/33	2x31.5		100	0	0	0		DEC-18	MAR-19	
84	(Assam) Tezpur (New) S/S	132/33	2x50		100	0	0	0		DEC-18	MAR-19	
85	(MAGHALAYA) Mynkre S/S	132/33	2x50		100	0	0	0		DEC-18	APR-19	
86	(MAGHALAYA) New Shillong (GIS)	132/33	2x50		0	0	0	0		APR-19		
87	(MAGHALAYA) Phulbari S/s	132/33	2x50		100	0	0	0		DEC-18	APR-19	
88	(Manipur) Gamphajol (new) S/S	132/33	40		0	0	0	0		DEC-18		Yet to be awarded.
89	(Manipur) Jiribam (Aug.) (2nd Trans.)	132/33	20		0	0	0	0		DEC-18		Yet to be awarded.
90	(Manipur) Kongba (3rd Addl.)	132/33	20		0	0	0	0		DEC-18		Yet to be awarded.
91	(Manipur) Kongba (Extn.) S/S	132/33	0		0	0	0	0		DEC-18		
92	(Manipur) Ningthoukhong 2nd (Aug.)	132/33	20		0	0	0	0		DEC-18		
93	(Manipur) Tamenglong (New) S/S	132/33	0		0	0	0	0		DEC-18		Yet to be awarded.
94	(Manipur) Thoubal (Extn.) S/S	132/33	0		0	0	0	0		DEC-18		Yet to be awarded.
95	(Manipur) Ukhrul (Aug.) S/S	132/33	0		0	0	0	0		DEC-18		Yet to be awarded.
96	(Mizoram) Lunglei (Aug.) (2x25-2x12.5)	132/33	25		0	0	0	0		DEC-18		
97	(Mizoram) Lungsan S/S	132/33	25		0	0	0	0		DEC-18		
98	(Mizoram) Marpara (new) S/S	132/33	0		0	0	0	0		DEC-18		
99	(Mizoram) W. Phaileng (New) S/S	132/33	26		0	0	0	0		DEC-18		
100	(Nagaland) Longleng S/s	132/33	20		0	0	0	0		DEC-18		
101	(Nagaland) Longnak (Mongkolemba Junction) S/S	132/33	2x25		0	0	0	0		DEC-18		
102	(Nagaland) Pfutsero (New) S/S	132/33	2x25		0	0	0	0		DEC-18		
103	(Nagaland) Secretariat Complex Kohima (New) S/S	132/33	2x25		0	0	0	0		DEC-18		
104	(Nagaland) Zunheboto (New) S/S	132/33	2x25		0	0	0	0		DEC-18		
105	(PMDP -Kashmir) Khanyar (GIS)	132/33	100		0	0	0	0		MAR-20	JAN-20	E-NIT floated by PGCIL on 09-10-2017. Award made ready since 29.02.2018. Handing over of S/Stn. land awaited from JKPDD. Consent sought from JKPDD for placement of award.
106	(Tripura) Amarapur (new) S/S	132/33	2x31.5		100	0	0	0		DEC-18	NOV-19	
107	(Tripura) Ambassa (Aug.) S/S	132/33	31.5		100	0	0	0		DEC-18	NOV-19	
108	(Tripura) Bagafa (New) S/S	132/33	2x50		0	0	0	0		DEC-18		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
109	(Tripura) Belonia (New) S/S	132/33	2x50		100	0	0	0		DEC-18	NOV-19	
110	(Tripura) Dhalabil (Khowai) (Aug.) S/S	132/33	2x31.5		100	0	0	0		DEC-18	NOV-19	
111	(Tripura) Gokulnagar (New) S/S	132/33	2x50		100	0	0	0		DEC-18	NOV-19	
112	(Tripura) Jirania (Aug.) (1x31.5 - 1x10)	132/33	23		100	0	0	0		DEC-18	NOV-19	
113	(Tripura) Kailasahar S/S	132/33	2x50		100	0	0	0		DEC-18	NOV-19	
114	(Tripura) Manu (new) S/S	132/33	2x50		100	0	0	0		DEC-18	NOV-19	
115	(Tripura) Mohonpur (Hezamara) (New) S/S	132/33	2x31.5		100	0	0	0		DEC-18	NOV-19	
116	(Tripura) Rabindra Nagar Plus	132/33	2x50		100	0	0	0		DEC-18	NOV-19	
117	(Tripura) Sabroom (New) S/S	132/33	2x31.5		100	0	0	0		DEC-18	NOV-19	
118	(Tripura) Satchand (New) S/S	132/33	2x31.5		100	0	0	0		DEC-18	NOV-19	
119	(Tripura) Udaipur (Aug.) S/S	132/33	2x50		100	0	0	0		DEC-18	NOV-19	
120	(Arunachal Pradeesh) Khupi (Extn.) S/S	132	0		100	0	0	0		DEC-18	MAY-18	
121	(Arunachal Pradesh) Along (Extn.) S/S	132	0		0	0	0	0		DEC-18		Yet to be awarded.
122	(Arunachal Pradesh) Chimpu (Itanagar) (Extn.)	132	0		0	0	0	0		DEC-18	AUG-19	
123	(Arunachal Pradesh) Deomali (Extn.) S/S	132	0		0	0	0	0		DEC-18	OCT-19	land available
124	(Arunachal Pradesh) Namsai (PG) (Extn.) S/S	132	0		0	0	0	0		DEC-18	OCT-19	land available
125	(Arunachal Pradesh) Pasighat Old (Extn.)	132	0			0	0	0		DEC-18	MAY-18	acquisition under process
126	(Arunachal Pradesh) Roing (Extn.) S/S	132	0		0	0	0	0		DEC-18		Yet to be awarded.
127	(Arunachal Pradesh) Tezu (Extn.) S/S	132	0		0	0	0	0		DEC-18		Yet to be awarded.
128	(Arunachal Pradesh) Zero (Extn.)	132	0		0	0	0	0		DEC-18		Yet to be awarded.
129	(Assam) Dhemaji (Extn.)	132	0		100	0	0	0		DEC-18	DEC-18	
130	(Assam) Kahalipara (Extn.)	132	0		100	0	0	0		DEC-18	DEC-18	
131	(Assam) Kamakhya S/S (Extn.)	132	0		100	0	0	0		DEC-18	MAR-19	
132	(Assam) Rupai (Extn.)	132	0		100	0	0	0		DEC-18	DEC-18	
133	(Assam) Sonabali (Extn.)	132	0		100	0	0	0		DEC-18	NOV-18	
134	(MAGHALAYA) Ampati (Extn.) S/S	132	0		100	0	0	0		DEC-18	OCT-18	
135	(Manipur) Imphal (PG) (Extn.) S/S	132	0		0	0	0	0		DEC-18		Yet to be awarded.
136	(Manipur) Kakching (Extn.) S/S	132	0		0	0	0	0		DEC-18		Yet to be awarded.
137	(Manipur) Ningthoukhong (Extn.) S/S	132	0		0	0	0	0		DEC-18		Yet to be awarded.
138	(Manipur) Rengpang (Extn.) S/S	132	20		0	0	0	0		DEC-18		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
139	(Manipur) Yaingangpokpi (Extn.) S/S	132	0		0	0	0	0		DEC-18		Yet to be awarded.
140	(Nagaland) Mokokchung (State) (Extn.) S/S	132	0		0	0	0	0		DEC-18		
141	(Nagaland) Tuensang (Extn.) S/S	132	0		0	0	0	0		DEC-18		
142	(Nagaland) Wokha (Extn.) S/S	132	25		0	0	0	0		DEC-18		
143	(Sikkim) Rangpo (PG) (Extn.) S/S	132	0		0	0	0	0		DEC-18		Yet to be awarded.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)

1	Champa and Kurukshetra HVDC Station (Addl.) (Pole-3 and 4)	800	3000		100	98	94	74			AUG-19	
2	Raigarh and Pugalur HVDC Station	800	6000		100	60	58	26		NOV-19	NOV-19	Work under progress.
3	Agra S/S	765/400	500					0			JUL-17	
4	Aligarh Switching Stn. (GIS)	765/400	0		100	55	30	10		APR-18	APR-18	Award placed in Oct'15. Work under progress.
5	Banaskanta S/S	765/400	2x1500		100	100	100	100	3000	APR-18	FEB-19	Commissioned 02/19.
6	Bay Extn at 765/400KV at Jabalpur PS for 765KV D/C Jabalpur Pooling Stn. - Orai line	765/400	0		100	95	95	75		MAR-18	MAY-17	Work under progress.
7	Bay Extn. at 765KV Jabalpur Pooling Station for 765KV D/C Vindhyachal - Jabalpur line	765/400	0		100	40	35	5		JUN-18	JUN-18	Award placed in Apr'16. Work under progress.
8	Bay Extn. at 765KV Vindhyachal Pooling Stn for 765KV D/C Vindhyachal - Jabalpur line	765/400	0		100	45	40	0		JUN-18	JUN-18	Award placed in Apr'16. Work under progress.
9	Bhadla S/S	765/400	3x1500		100	97	95	75		JAN-19	MAY-19	Award placed in Aug'16. Supply, civil work & erection under progress.
10	Bhuj Pooling Station	765/400	2x1500		100	100	100	100		JUL-18	MAR-19	Charged in Feb'19. Commissioning matching with 400 kV D/C Mundra - Bhuj line. Generation at Bhuj delayed. (Ant. By Mar'19)
11	Bikaner S/S	765/400	2x1500		100	96	95	75		MAY-19	MAY-19	Work under progress.
12	Chilakaluripeta S/S (PSITL - TBCB)	765/400	3500		100	99	96	92		APR-19	APR-19	Award placed in Dec'16. Work under progress.
13	Cuddapah S/s	765/400	2x1500		100	100	100	100	3000	JUL-18	OCT-18	Commissioned 10/18.
14	Extn. at 765/400/220KV Fatehpur Sub station	765/400	0		100	0	0	0		DEC-18	DEC-18	Award placed in Mar'17. Engg. in progress..
15	Extn. at Gaya S/S (1x1500 MVA)	765/400	1x1500		100	100	100	100	1500		FEB-19	Commissioned 01/19.
16	Extn. Jharsaguda (Sundergarh) Pooling Station	765/400	0		100	0	0	0			MAR-19	Award placed in Mar'17.
17	Extn. Varanasi S/S	765/400	0		100	100	100	100		MAY-15	MAR-16	Commissioned in Mar'16.
18	Jeerat (New) S/s (PM-JTL -TBCB)	765/400	2x1500		100	5	0	0		JUL-20	JUL-20	Award placed in Sep'17. Work under progress.
19	Jharsuguda (Sundargarh) S/S (Addl.)	765/400	2x1500		100	88	86	72		APR-19	APR-19	Supply, civil work & erection under progress. 400KV portion commissioned.
20	Jhatikara S/S	765/400	500									
21	Kudgi (GIS) S/S	765/400	0		100	100	100	100		DEC-15	DEC-15	Commissioned in Dec'15.
22	Medinipur S/s (PM-JTL -TBCB)	765/400	2x1500		100	25	38	0		JUL-20	JUL-20	Award placed in Sep'17. Work under progress.
23	Meerut (Aug.)	765/400	1500		100	99	97	93		MAR-18	SEP-19	Civil work, supply & erection under progress.
24	Nellore	765/400	3000		0	0	0	0		MAR-17		
25	Orai (ICT-II)	765/400	2x500		100	100	100	100	1000		APR-18	Commissioned 04/18.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
26	Parli (New) S/s (PPTL -TBCB)	765/400	2x1500		100	100	100	100	3000	JAN-18	APR-18	Commissioned 04/18.
27	Sasaram (2nd Trf.) S/S	765/400	1500		0	0	0	0			MAR-14	
28	Srikakulam S/S	765/400	2x1500		100	100	100	100	3000	JUN-15	AUG-18	Commissioned 08/18.
29	Tehri PS (GIS)	765/400	4x800		100	92	90	35		MAR-18	SEP-19	Civil work, supply & erection under progress.
30	Warora PS (PWTL-TBCB)	765/400	2x1500		100	100	100	100	3000	NOV-17	JUN-18	Commissioned 06/18.
31	1x240 MVar switchable line reactor at each end (each ckt.) of the 765kV Bhadla(PG)- Bikaner(PG) D/C	765	0									
32	1x240 MVar switchable line reactor at each end (each ckt) of the Bhadla(PG) - Bikaner(PG)(GEC-II)	765	0									
33	Aligarh (PG) 765kV GIS (creation of 400kV Level)	765	2x1500		100	65	45	20		JUN-19	JUN-19	Award placed in Mar'17. Engg., supply & civil work under progress.
34	Bay Extn. at 765/400KV Aurangabad s/s for 765KV D/C Aurangabad (PG) - Padghe (PG) line	765	0		100	95	99	95		DEC-17	DEC-17	work under progress.
35	Bay Extn at 765/400KV Banaskantha S/stn for 765KV D/C Bhuj Pool - Banaskantha line	765	0		100	0	0	0		JUL-18	JUL-18	Award placed in Mar'16.
36	Bay Extn. at 765/400KV Banaskantha Sub station for 400KV D/C Banaskantha PS - Banaskantha (PG) line	765	0		100	5	0	0		SEP-18	JUL-18	Award placed in Mar'16. Engg. in progress.
37	Bay Extn. at 765/400KV Bilaspur Pooling Stn. (765KV bay and 240 MVAR 765KV Switchable line reactor)	765	0							MAR-19		
38	Bay Extn. at 765/400KV Moga Sub station for 765KV D/C Bikaner - Moga (PG) line	765	0		100	100	100	100		MAY-19	MAY-15	Commissioned in May'15.
39	Bay Extn. at 765KV Solapur S/stn.	765	0		100	20	5	0		JAN-18	JAN-18	Award placed in Apr'16. Work under progress.
40	Bay Extn. of 765/400KV Ajmer S/stn (Green Energy corridors - Part B)	765	0		100	70	50	30		MAR-18	APR-18	work under progress. Completion matching with associated line.
41	Bay Extn. of 765/400KV Angul S/stn for 765KV D/C Angul - Jharsauguda line	765	0		100	95	92	87		MAR-18	DEC-17	Engg. supply, civil works & erection under progress. Completion matching with line.
42	Bay Extn. of 765/400KV Chittorgarh S/stn.	765	0		100	55	50	35		APR-18	APR-18	Work under progress.
43	Bay Extn. of 765/400KV Dharamjaigarh S/s for 765 KV D/C Jharsuguda - Dharamjaygarh line	765	0		100	99	96	96		MAR-18	DEC-17	Work under progress. Completion matching with line.
44	Bay Extn. of 765/400KV Jharsuguda S/stn. for 765 KV D/C Jharsuguda - Dharamjaygarh line	765	0		100	95	92	87		MAR-18	DEC-17	Works under progress. Completion matching with line.
45	Extn. at 765/400 KV Dharamjaigarh Pooling Station. (765KV Bays)	765	0		100	99	95	95		NOV-18	JUN-17	Award placed in Aug'13. Work under progress.
46	Pondicherry (Extn)	400/230	500		100	100	100	100	500	APR-19	JUN-18	Commissioned 06/18.
47	Alipurduar HVDC S/S	400/220	630		100	100	100	100	630	JUN-17	MAR-17	Both ICT's commissioned in Mar'17

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
48	Aurangabad (Extn.)	400/220	630		100	100	100	98	630	OCT-12	JUN-19	Sub station commissioned along with both ICT's in Jan'14. Balance works under progress. Commissioning matching with line.
49	Banaskanta S/S	400/220	2x500							APR-18		Deleted in Scope.
50	Bay Barh (Switchyard)	400/220	0		100	100	100	100			JUN-15	Commissioned in Jun'15.
51	Bay Extn Alipurduar s/s	400/220	0		100	99	99	99		JAN-18	JAN-18	Bays available/ ready. Commissioning matching with line.
52	Bay Extn. Allahabad S/S	400/220	0		100	100	100	100		FEB-18	APR-16	Ready for commissioning/ commissioned.
53	Bay Extn. at 400/220 KV Jind s/s for 400KV D/C Kurukshetra - Jind line (Q)	400/220	0							MAR-18		
54	Bay Extn. at 400/220 KV Kurukshetra s/s for 400KV D/C Kurukshetra - Jind line (Q)	400/220	0		100	45	43	25		MAR-18	MAR-18	Work under progress.
55	Bay Extn. Bagpat S/S	400/220	0		100	100	100	100		NOV-11	NOV-16	Bay commissioned in March 2017.
56	Bay Extn. Bhinamal S/S	400/220	0		100	100	100	100			APR-17	Bay commissioned in April 2017.
57	Bay extn. Bidadi (GIS)	400/220	0		100	100	100	100		DEC-15	SEP-16	Bay commissioned.
58	Bay Extn. Biharshariff	400/220	0		100	80	75	55			JUN-17	Work under progress.
59	Bay Extn. Biharshariff S/S	400/220	0		100	100	100	97			SEP-17	work under progress.Works on halt due to non-availability of S/D. Now work under progress.
60	Bay Extn. Biswanath Chariyali S/S	400/220	0		100	15	0	0		FEB-13	DEC-17	Completion matching with line (Line work almost stalled due to agitation against big dam)/delay in Generation. Gen. schedule uncertain.
61	Bay Extn. Boisar S/S	400/220	0		100	100	100	100			OCT-16	Bay commissioned.
62	Bay Extn. Champa S/S	400/220	0		100	90	88	80			MAY-17	Work under progress. Completion matching with line.
63	Bay extn. Deharadun S/S	400/220	0		100	100	99	99		SEP-17	JUN-17	Bay ready. Commissioning matching with line.
64	Bay Extn. Dehar S/S	400/220	0		100	90	80	76		SEP-17	SEP-17	One reactor commissioned & Transformer in Jan'17 Balance work under progress. Completion expected by Sep'17.
65	Bay Extn. Dharmapuri S/S	400/220	0		100	99	99	98			DEC-17	Work under progress. Completion matching with line.
66	Bay Extn. Dichpally S/S	400/220	0		100	10	100	100		MAR-17	MAR-17	Commissioned in Mar'17.
67	Bay extn. Dubri (Mendhasal) S/S	400/220	0		100	100	100	100				Bay commissioned in Aug'15.
68	Bay Extn. Farakka S/S	400/220	0		100	100	100	100			MAR-17	Bay commissioned in Mar'17.
69	Bay Extn. Gokarna S/S	400/220	0		100	100	100	100		MAR-17	MAR-17	Bay commissioned in Mar'17.
70	Bay Extn. Gooty S/S	400/220	0		100	100	100	100			JUL-17	Bay commissioned.
71	Bay Extn. Gwalior S/S	400/220	0		100	8	2	0		APR-18	SEP-17	Work under progress.
72	Bay Extn. Indore (Khandwa) S/S	400/220	0		100	100	100	99		JUN-17	JUN-17	Completion matching with line.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
73	Bay Extn. Kaithal S/S	400/220	0		100	100	100	100		MAR-17	AUG-17	Bay commissioned .
74	Bay extn. Kishanpur S/S	400/220	0		100	97	96	90		JUN-17	JUN-17	Works under progress.
75	Bay extn. Kishenpur S/S	400/220	0		100	100	99	99		SEP-17	JUN-17	Commissioning matching with line.
76	Bay extn. Kota S/S	400/220	0		100	100	100	100		NOV-17	JUN-17	Commissioning matching with line.
77	Bay Extn. Kota S/S	400/220	0		100	70	50	35		SEP-17	NOV-17	Award placed in Aug'15. Work under progress.
78	Bay Extn. Kota S/S (PG)	400/220	0		100	100	100	100		MAR-16	JUN-17	Work completed. Commissioning matching with line.
79	Bay Extn. Koteswar S/S	400/220	0		100	100	100	99			SEP-17	Balance work under progress.
80	Bay Extn. Madhugiri S/S	400/220	0		100	60	40	30			MAY-17	Award placed in Dec'14. Work under progress.
81	Bay Extn. Madhugiri S/S (Salem-I)	400/220	0		100	85	95	70			JUN-17	Work under progress. Completion matching with line
82	Bay Extn. Nagapatnam (PS) S/S	400/220	0		100	100	100	100		JUL-15	SEP-16	Bay commissioned in Oct'16.
83	Bay extn. Navsari S/S	400/220	0		100	100	100	100		APR-17	MAY-17	Bay completed. Commissioning matching with line.
84	Bay Extn. Nellor S/S	400/220	0		100	100	100	100			JUL-17	Bay commissioned.
85	Bay Extn. Orai S/S	400/220	0		100	0	0	0		APR-18	APR-18	Award placed in Oct'15. Engg. in progress.
86	Bay Extn. Padhe S/S	400/220	0		100	75	60	20			DEC-17	Engg., civil work & supply under progress. MSETCL S/S at Kudus delayed due to termination of main contract and re-tendered. Critical
87	Bay extn. Purulia S/S	400/220	0		100	94	92	84		MAR-17	MAY-17	Purulia bay to be executed by West Bengal on deposit work basis. Bay at Purulia to be constructed in New S/S at Purulia (WBSETCL) due to space constraint. Interim arrangement to be made accordingly by WBSETCL.
88	Bay Extn. Rajgarh S/S	400/220	0		100	100	100	100			SEP-16	Bay commissioned in Oct'16.
89	Bay Extn. Sasaram S/S	400/220	0		100	90	78	55			DEC-17	work under progress.
90	Bay Extn. Satna S/S	400/220	0		100	60	50	15			SEP-17	Award placed in Jun'15. work under progress.
91	Bay Extn. Singrauli S/s	400/220	0		100	75	85	40		FEB-18	FEB-18	work under progress.
92	Bay Extn. Somanahalli S/S	400/220	0		100	98	98	98			DEC-17	Work almost completed, completion matching with line.
93	Bay extn. Sonapat S/S	400/220	0		100	100	100	100		JUL-17	DEC-16	Bay commissioned in Dec'16
94	Bay Extn. Trissur S/S	400/220	0		100	100	100	100			MAR-17	Bay commissioned in Mar'17.
95	Bay extn. Vapi S/S	400/220	0		100	100	100	100		APR-17	MAY-17	Bay completed. Commissioning matching with line.
96	Bay Extn. Vijayawada S/S	400/220	0		0	0	0	0				
97	Bay Extn. Wagoora S/S	400/220	0		100	25	20	0		MAR-18	MAR-18	Work under progress.
98	Bay Extn. Yelahanka (GIS)	400/220	0		100	0	0	0			JUL-17	After resolution of ROW issue of LILO line at Yelahanka S/stn.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
99	Bays extension at Satenapalli (Narasaraopeta) S/s - (PSITL- TBCB)	400/220	0		100	1	0	0		APR-19	APR-19	Award placed in Dec'16. Work under progress..
100	Bhadla S/S	400/220	1500		100	97	95	75		JAN-19	MAY-19	Award placed in Aug'16. Supply, civil work & erection under progress.
101	Bhuj Pooling Station	400/220	2x500		100	100	100	100		JUL-18	MAR-19	Charged in Feb'19. Commissioning matching with 400 kV D/C Mundra - Bhuj line. Generation at Bhuj delayed. (Ant. By Mar'19)
102	Boisar (Extn.)	400/220	500		100	100	100	100	500	SEP-19	MAY-18	Commissioned 05/18.
103	Bongaigaon (2nd ICT) S/s.	400/220	315		100	90	90	85		DEC-17	MAY-19	Engg., supply, civil work and erection under progress.
104	Chandauti S/S (ERSS-XXITL-TBCB)	400/220	1x1500		100	5	2	0		MAR-21	MAR-21	Award placed in Mar'18. Engg. in progress.
105	Cuddapah (Extn.)	400/220	500		100	100	100	100	500		FEB-19	Commissioned (Late Reported).
106	Daltonganj s/s (2nd -ICT)	400/220	1x315		100	100	100	100	500		DEC-18	Commissioned 11/18.
107	Degham (Extn)	400/220	500		100	100	100	100	500		JUN-18	Commissioned 06/18.
108	Dwarka -I (GIS) S/S	400/220	2000		100	97	96	86		SEP-18	JUN-19	Land acquired in Aug'16. Award placed in Dec'16. Engg., supply, civil work & erection under progress.
109	Extn. at Banka	400/220	315		100	20	5	0		MAY-20	MAY-20	Award placed in Dec'17. Engg. in progress.
110	Extn. at Biharshariff	400/220	500		100	90	20	20		MAY-20	MAY-20	Award placed in Dec'17. Work under progress.
111	Extn. at Cuddapah s/s	400/220	500		100	100	100	100	500	FEB-17	SEP-18	Commissioned 09/18.
112	Extn at Deharadun s/s	400/220	0							SEP-17		
113	Extn at Dehgam s/s (3rd ICT)	400/220	500		100	100	100	100	500	SEP-19	JUN-18	Commissioned in Jun'18.
114	Extn at Durgapur S/s (3rd ICT)	400/220	1x315		100	85	80	63		JUN-19	JUN-19	Award placed in Mar'17. Work under progress.
115	Extn. at Gaya s/s	400/220	500		100	100	100	100	500	JUN-19	FEB-19	Commissioned 01/19.
116	Extn. at Indore S/s	400/220	2x500		100	100	100	100	1000	JUL-18	SEP-18	Commissioned 09/18.
117	Extn at Jeypore s/s	400/220	630		100	55	30	0		JUN-19	JUN-19	Award placed in Mar'17. Engg. and civil work under progress.
118	Extn. at Lakhisarai	400/220	315		100	25	0	0		MAY-20	MAY-20	Award placed in Dec'17. Work under progress.
119	Extn. at Maithon	400/220	500		100	40	10	0		MAY-20	MAY-20	Award placed in Dec'17. Work under progress.
120	Extn at New Siliguri s/s (3rd ICT)	400/220	315		100	85	80	3		JUN-19	JUN-19	Award placed in Jun'17. Engg. & civil work under progress.
121	Extn. at NP Kunta S/s	400/220	500		100	100	100	100	500	NOV-17	SEP-18	Commissioned 09/18.
122	Extn at Rourkela S/s	400/220	630		100	65	30	0		JUN-19	JUN-19	Award placed in Mar'17. Engg., supply and civil work under progress.
123	Extn. at Tumkur (Vasanthnarsapur) S/s	400/220	500		100	85	85	70		JAN-19	MAR-19	
124	Extn. Bachau S/S	400/220	0		100	65	70	15			JUL-18	Award placed in Jan'16. work in progress.
125	Extn. Baharampur S/S	400/220	0		100	20	0	0			APR-18	Award placed in Aug'16. work under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
126	Extn. Bina S/S	400/220	125		100	100	100	100		JUL-16		Commissioned in Feb'16.
127	Extn. Chaibasa S/S	400/220	63		100	100	100	100		MAR-17	MAY-16	Commissioned in May'16.(under TBCB rout).
128	Extn. Dulhasti S/S	400/220	0		0	0	0	0		NOV-14		
129	Extn. Farakka S/S	400/220	0		100	7	0	0			APR-18	Award placed in Aug'16. Work under progress.
130	Extn. Hindupur S/S	400/220	945		100	0	0	0		JUL-18	OCT-18	under deposit work basis by APTRANSCO. Ready for charging.
131	Extn. Jalandhar (Samba)	400/220	0		100	50	35	25		NOV-18	NOV-18	Work under progress.
132	Extn. Jeerat S/S (WBSETCL) (PM-JTL-TBCB)	400/220	0		100	5	0	0		JUL-20	APR-18	Award placed in Aug'16. Work under progress.
133	Extn. Kaithal S/S	400/220	0		100	100	100	100			OCT-16	Bat commissioned in Oct'16.
134	Extn. madhugiri (Salem II) S/S	400/220	0		0	0	0	0				
135	Extn. Madugiri S/S	400/220	500		100	100	100	100			APR-19	Work completed. Matching with TBCB line.
136	Extn. NP Kunta S/S	400/220	0		100	50	40	0			JUL-18	Work under progress.
137	Extn. Parli Switching Station	400/220	0		100	25	5	0		JAN-18	FEB-18	Award placed in Apr'16. Work under progress.
138	Extn. Sagardighi S/S	400/220	0		100	10	0	0			APR-18	Award placed in Aug'16. work under progress.
139	Extn. Salem (Madhugiri II) S/S	400/220	0		0	0	0	0				
140	Extn. Samba (Jalandhar)	400/220	0		100	50	35	25			NOV-18	Award placed in Jan'16. Work under progress.
141	Extn. Sankhari S/S	400/220	0		100	25	10	0		APR-18	APR-18	Award placed in Sep'15. Work under progress.
142	Extn. Subhashgram S/S	400/220	0		100	0	0	0			APR-18	Award placed in Aug'16. Engg. in progress.
143	Extn. Vemagiri (PG) S/S	400/220	0		100	20	0	0		JUL-18	JUL-18	Award placed in May'16. Work under progress.
144	Extn. Yelahanka (GIS) S/S	400/220	0		100	10	0	0			JUL-17	Work under progress.
145	Farakka (Aug.) (500-315)	400/220	185		100	85	75	50			DEC-19	"Supply, civil work & erection under progress. Shifted from Pasuali ICT was held up at bridge near Farakka. Permission to cross bridge rfeused by MoST, W.B. ICT was delivered to Durgapur. *Scope was earlies proposed to be deleted from scheme. Now transporation via different route & commissioning at Farakka taken up."
146	Firozabad (AIS) S/S (J-FTL-TBCB)	400/220	2x500									
147	Gooty (Extn)	400/220	500		100	100	100	100	500	FEB-17	JUN-18	Commissioned 06/18.
148	Hamirpur (Extn.)	400/220	315		100	95	95	95		JUL-17	MAR-19	Erection under progress. Down stream line delayed. Critical.
149	Jauljivi (GIS) s/s	400/220	735		100	40	0	0		DEC-19	DEC-19	Award placed in Mar'17. Civil work under progress.
150	Kala s/s Extn. (3rd ICT)	400/220	500		100	100	100	100	500	SEP-19	DEC-18	Commissioned 11/18.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
151	Khammam (Extn)	400/220	500		100	100	100	100	500	FEB-17	JUN-18	Commissioned 06/18.
152	Khandwa (Extn.)	400/220	500		100	100	100	100	500	SEP-19	MAY-18	Commissioned 05/18.
153	Kohlapur S/S (GIS)	400/220	0		100	100	100	100		APR-15	NOV-15	Commissioned in Nov'15.
154	Kotputli S/S	400/220	630		0	0	0	0				
155	Kurukshetra S/S	400/220	2x500		100	100	100	100	1000	JUN-15		Boths ICT's commissioned in Mar'17.
156	Mapusa (ICT) S/S	400/220	315		100	100	100	100				ICT commissioned in oct'13.
157	Misa (Aug.) S/S (Replacement 4x105 MVA by 2x500 MVA)	400/220	2x500		100	75	80	45			MAR-19	Additional scope added in this element in 1st SCM of NER held on 29.11.18.
158	Misa (Extn.) S/S	400/220	315		100	0	0	0			DEC-18	Destination changed from Misa to Balipara.
159	Narendra (ICT-II Repl.) (500-315)	400/220	185		100	100	100	100	185		APR-18	Commissioned 04/18.
160	Navi Mumbai (GIS)	400/220	630		100	100	100	100		DEC-17	APR-19	"Sub station is ready. Commissioning matching with LILO line (under ROW). Critical. Due to severe ROW portion at Navi-Mumbai end, Line was decided to be terminated at Kudus S/Stn. of MSETCL. Also 220KV down stream system (under MSETCL scope) delayed. Critical. "
161	New. Mariani (Extn.)	400/220	2x500		100	0	0	0			JUL-20	Award placed in May'18. Engg. in progress.
162	Parli Switching Station (Extn.)	400/220	1000		100	100	100	100	1000	JUL-18	JUL-18	Commissioned 07/18.
163	Patna (Replacement of ICT-II) (500-315)	400/220	185		100	100	100	100	185		FEB-19	Commissioned 02/19.
164	Pusali (Aug.) (500-315)	400/220	370		100	100	100	85	185		APR-19	ICT- I commissioned in Mar'16. Balance work under progress. Transformer supplied. Balance erection, testing and commissioning to be taken up during shutdown (40 days) expected in Mar'19.
165	Rajarhat (GIS) S/S	400/220	2x315							APR-16		
166	Rajarhat (GIS) S/S (2x500 MVA)1st Unit	400/220	500		100	100	100	100	500		FEB-19	Commissioned 02/19.
167	Rajghat S/S (GIS)	400/220	2000		100	50	30	0		JUN-19	JUN-19	Rajghat S/stn. anuled. Additional bays at Maharaniabag in place of Rajghat S/S . Award placed in Jan'18. Civil work under progress.
168	Rangpo S/S (GIS)	400/220	16x105 +3x100		100	100	100	100		NOV-13		Commissioned.
169	Repl of 400/220kV Malda S/s (3x315-2x500)	400/220	1000		100	70	80	0		JUN-19	JUN-19	Award placed in Mar'17. Engg. supply & civil work under progress.
170	Rewa (ICT-III)	400/220	500		100	100	100	100	500		FEB-19	Commissioned 02/19.
171	Saharsa S/S (ERSS-XXITL-TBCB)	400/220	2x500		0	0	0	0		MAR-21	MAR-21	Award placed in Mar'18. Engg. in progress.
172	Silchar S/S (New)	400/220	200		100	100	100	100	400	DEC-12	NOV-18	Major part of sub station charged progressively from Mar'12 to Oct'12. Balance bays completed on 28.11.18.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
173	Sitamarhi S/S ERSS XXITL-TBCB)	400/220	2x500		0	0	0	0		MAR-21	MAR-21	Award placed in Feb'18. Engg. in progress.
174	Solapur (Aug.)	400/220	315		100	100	100	100		OCT-15	OCT-15	ICT commissioned in Oct'15.
175	Somannm S/S	400/220	2x500		0	0	0	0				
176	SVA at 400/220 kV New Wanpoh S/S 300 MVAR/(-)200 MVAR	400/220	0		100	68	65	82		OCT-17	OCT-17	Work stopped due to disturbance in Kashmir since 07.08.16
177	SVC at 400/220 kV Kankroli s/s (+)600 MVAR/(-)400 MVAR	400/220	0		100	100	100	100			DEC-16	Commissioned in Dec'16
178	SVC at 400/220 kV Ludhiana S/S (+) 400 MVAR/(-)300 MVAR	400/220	0		100	100	100	100			NOV-16	Commissioned in Nov'16
179	Tirunelveli Pooling station	400/220	2x500		100	100	100	100	1000	MAR-18	JUN-18	Commissioned 06/18.
180	Tughlakabad GIS (4th-ICT)	400/220	2x200 2x50		100	100	100	100	500		DEC-18	Commissioned 11/18.
181	Tughlakabad S/S (GIS)	400/220	1x1500		100	100	100	100	1500	OCT-18	OCT-18	Commissioned 10/18.
182	Tumkur (Pavagada) PS ICT-III	400/220	500		100	100	100	100	500	JAN-19	JUL-18	Commissioned 07/18.
183	Uttra (Pindiabil) S/S	400/220	630		100	100	100	100		MAR-16		Sub station completed in Jun'16. Commissioned in Jul'16.
184	Wanpon (Extn.) S/S	400/220	420		100	100	100	100			JUL-14	Commissioned.
185	Warangal (Extn)	400/220	500		100	100	100	100	500	FEB-17	JUN-18	Commissioned 06/18.
186	Yelahanka (GIS)	400/220	2x500		100	100	100	100	1000	JUN-13	MAR-18	Sub station commissioned in march '18.
187	Extn. of 2 nos. bays Imphal S/S	400/132	0		100	0	0	0			JUL-18	Award placed in Jul'16. Engg. in progress.
188	Extn. of 2nos. GIS bays at Silchar S/S	400/132	0		100	30	0	0			MAY-18	Award placed in Jul'16. Work under progress.
189	Imphal S/S (upgradation from 132/33kV to 400/132kV) (ICT-I)	400/132	1x315		100	100	100	100	315		JAN-19	Commissioned 12/18.
190	Silcher ICT-III	400/132	1x315		100	100	100	100	315		JUL-18	Commissioned 07/18.
191	Up-grading of 132/33 kV Imphal S/S to 400/132 kV (Installation of 7x105 MVA ICT)	400/132	1x315		100	100	100	100	315		FEB-19	Commissioned 01/19.
192	100 MVAR STATCOM at 400 kV NP Kunta PS (GEC-II)	400	0									
193	100 MVAR STATCOM at PS NP Kunta s/s	400	0									
194	1X125 Mvar 420 kV Bus Reactor at Jeerapur PS (GEC-II)	400	0									
195	1x240 MVar (765kV 1x125MVar (400kV) Bus reactor at Bhadla PS (GEC-II)	400	0									
196	1x240 MVar (765kV) and 1x125MVar (400kV) Bus reactor at Bhadla PS (GEC-II)	400	0									
197	2 nos. 400kV and 6 nos. 220kV line bays line bays at Bhadla (PG) for interconnection of solar park	400	0									
198	2 nos. 400kV and 6 nos. 220kV line bays line bays at Bhadla (PG) for interconnection of SP (GEC-II)	400	0									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
199	2 nos. of 400 kV line bays at Banaskantha(PG) PS (GEC-II)	400	0									
200	2 nos. of 400 kV line bays at Banaskantha(Radhanesda) S/S (GEC-II)	400	0									
201	Bay Extn. at 400/220KV Dharmapuri (Salem New) S/stn.	400	0		100	99	99	98		DEC-17	DEC-17	work under progress.
202	Bay Extn. at 400/220KV Jaipur (South) S/stn for 400KV D/C Kota - Jaipur (South) line	400	0		100	85	80	70		NOV-17	AUG-17	Work under progress.
203	Bay Extn. at 400 Aurangabad S/stn (STATCOM in WR)	400	0		100	60	50	15		JAN-18	SEP-17	Work under progress.
204	Bay Extn. at 765/400KV at Patna S/stn. for 400KV D/C Nabinagar-II - Patna line (Q)	400	0		100	0	0	0		JUN-19	JUN-19	Award placed in Mar'17. Engg. in progress.
205	Bay Extn. of 400/220KV Ajmer (RVPN) S/stn (Deposit work)	400	0		0	0	0	0		DEC-17		
206	Bay Extn. of 400/220KV Chittorgarh (RVPN)	400	0		100	80	70	55		MAR-18	MAR-18	Work under progress.
207	Bay Extn. of 400/230KV Tuticorin Pooling station	400	0		100	75	60	50		MAR-18	MAY-18	Work under progress.
208	Bays extension at Garividi s/s (PSITL-TBCB)	400	0							APR-19		
209	Pugalur and North Trichur VSC based HVDC Station	320	2000		100	30	32	14		APR-20	APR-20	Award placed in Mar'17. Work under progress.
210	Chandigarh UT (GIS) s/s	220/66	2x160		100	90	85	75		FEB-19	JUN-21	Work of down stream line yet to be taken up by UT Chandigarh.
211	Phursungi S/S	220/33	200		0	0	0	0				
212	Sitarganj (Extn.)	220/133	1x100		100	100	100	92		MAR-19	MAR-19	Work under progress. Efforts being made for commissioning earlier .
213	Anuppur S/S	220/132	160									
214	Bay Extn. Amargarh S/s	220/132	0			0	0	0			JUL-17	Not in scope in POWERGRID.
215	Bay Extn. Kishanganj S/S	220/132	0		100	100	100	100			NOV-16	Bay commissioned.
216	Bay Extn. New Melli (GIS)	220/132	0		0	0	0	0				
217	Bay Extn. Siliguri (Purena) S/S	220/132	0		100	85	90	75			MAY-17	work under progress.
218	Chandauti Sub station (ERSS-XXITL-TBCB)	220/132	3x200		100	5	2	0		MAR-21	MAR-21	Award placed in Mar'18. Engg. in progress.
219	Extn. at Rangpo	220/132	1x100		100	35	10	0		MAY-20	MAY-20	Award placed in Dec'17. Work under progress.
220	Firozabad (AIS) S/S (J-FTL-TBCB)	220/132	2x160									
221	Kopili S/S	220/132	110		100	85	80	70			APR-19	Engg., supply, civil work and erection under progress.
222	Kopli (Extn.) S/S	220/132	160		100	0	0	0		JUL-18	JUN-18	Spare supply Completed in Jun'18.
223	Legship S/S	220/132	100		0	0	0	0				
224	Repl. at Malda (50-160)	220/132	110		100	15	5	0		MAY-20	MAY-20	Award placed in Dec'17. Work under progress.
225	RPH (Aug). S/S	220/132	60		0	0	0	0				

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
226	Saharsa Sub station (ERSS-XXITL-TBCB)	220/132	4x100		0	0	0	0		MAR-21	MAR-21	Award placed in Mar'18. Engg. in progress.
227	Sitamarhi Sub station (ERSS -XXITL -TBCB)	220/132	4x100		0	0	0	0		MAR-21	MAR-21	Award placed in Feb'18. Engg. in progress.
228	10 nos. 220kV line bays for solar park interconnections	220	0									
229	2 nos. 220 kV line bays at NP Kunta PS (GEC-II)	220	0									
230	4 nos. 220 kV line bays at NP Kunta Pooling Station (GEC-II)	220	0									
231	4 nos. 220 kV line bays at NP Kunta PS (GEC-II)	220	0									
232	4 nos. of 220 kV line bays for solar park interconnection (GEC-II)	220	0									
233	6 nos. 220 kV line bays at NP Kunta Pooling Station (GEC-II)	220	0									
234	6 nos. 220 kV line bays at NP Kunta PS (GEC-II)	220	0									
235	6 Nos. 220kV Line bays at Rewa PS (for its interconnection with solar park)	220	0									
236	6 Nos. 220kV Line bays at Rewa PS (for its interconnection with solar park) (GEC-II)	220	0									
237	8 Nos. 220kV Line bays at Tumkur PS for Solar Interconnection (GEC-II)	220	0									
238	8 Nos. 220kV Line bays at Tumkur PS for Solar Interconnection (GEC-II)	220	0									
239	Bays at NP Kunta PS (2 Nos.)	220	0									
240	Mokokchung (ICT)	220	315		100	100	100	100	60		AUG-15	ICT -I (3x10) commissioned in July'15 & ICT-II (3x10) commissioned in Aug'15.
241	Imphal S/S	132/33	2x50		100	100	100	100			APR-13	ICT-I (50MVA) commissioned in Mar'13 & ICT-II commissioned in Apr'13.
242	Melriat S/S (Upgradable to 400 kV)	132/33	2x50		100	100	100	100			NOV-18	Completed on 28.11.18.
243	Namsai S/S	132/33	2x15		100	100	100	100			JUN-18	Commissioned in Jul'18.
244	Nirijuli (Extn.) S/S	132/33	50		100	0	0	0			JUN-18	supply of spare ICT completed in Jun'18.
245	Nirjuli S/S (Repl.)	132/33	80		100	100	100	100			MAR-16	ICT-I commissioned in Feb'16 & ICT-II in Mar'16.
246	Roing S/S	132/33	2x15		100	100	100	100			JUN-17	Commissioned in Jun'17.
247	Tezu S/S	132/33	2x15		100	100	100	100			JUN-17	Charged in Jun'17.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

REC Transmission Projects Company limited (RECTPCL)

1	(PMDP-Kargil) Bay at Kargil	220/66	1x100		0	0	0	0		MAR-19		The revised survey report and subsequent revised cost estimate is under preparation and shall be submitted to JKPDD for approval by 15th March 2018. Cost estimate is also under review with PGCIL, the PMA for the Project.
2	(PMDP-Jammu) Nagrota S/S	220/33	2x50		0	0	0	0		MAR-19	APR-20	RECTPCL has floated e-NIT on 18-11-2017. Tendering process has already completed and approval for issuance of LoA is under process. Work to be awarded by April 2018. Timeline for completion of work- 24 months from date of award of work
3	(PMDP - Kashmir) Lassipora (GIS)	220/33	160		0	0	0	0		MAR-19		NIT floated on 17.11.2017. Last date for submission of e-Bids extended upto 15-02-2018 due to bidder queries.Only single Bid received.Techno-Commercial Bid opened and evaluated. Works re-tendered by RECTPCL (PIA).
4	(PMDP-Leh) Bay at Phyang	220/33	0							MAR-19		
5	(PMDP-Leh) Diskit (Nubra)	220/33	1x50		0	0	0	0		MAR-19		The revised survey report and subsequent revised cost estimate is under preparation and shall be submitted to JKPDD for approval by 15th March 2018. Cost estimate is also under review with PGCIL, the PMA for the Project.
6	(PMDP-Leh) Padum S/S	220/33	1x50		0	0	0	0		MAR-19		The revised survey report and subsequent revised cost estimate is under preparation and shall be submitted to JKPDD for approval by 15th March 2018. Cost estimate is also under review with PGCIL, the PMA for the Project.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ASSAM ELECTRICITY GRID CORP. LIMITED (AEGCL)

1	Kukumara S/S (2x50)	220/132	100		100	90	100	98			JUN-16	completed
2	Rangia S/S (2x100)	220/132	200		100	100	100	100	200	JUN-12	JUN-17	SS completed/charged on 24.06.2013 but could not commissioned due to non completion of the line.
3	Sonapur (2x100)	220/132	200		100	90	100	98	0	MAR-13	MAY-18	97% completed.
4	Amguri PS (GEC-II)	132/33	100									
5	Azara s/s	132/33	2x16		100	78	90	82	0		MAY-18	One Transformer is erected.
6	Barpeta	132/33	2x25		100	30	20	40	0		AUG-18	" Civil & other field work is in progress. Overall Progress 55%, Control Room- Columns, Cble Trench done. Transformer supplied."
7	Dhekiajuli	132/33	2x25		100	75	100	100			MAY-18	Charged on 30.01.2018.
8	Hatchingmari	132/33	2x25		100	0	0	0	0		DEC-18	"Major Equipments except Relay Panels delivered/ Dispatched. Civil Works halted due to ban on Stone Quarried in Assam and Meghalaya."
9	Kamakhya s/s	132/33	2x40		100	60	100	80	0		JUN-17	80 percent completed
10	Karimganj	132/33	2x25		100	90	100	0	0		MAY-18	All major equipments erected, Transformers installed on pad.Preparatory activities for erection, Testing and Commissioning of Transformers to other equipment started. Back Charging is intended for completion by January, 2018.
11	Sonapur s/s (2x25)	132/33	2x25		100	90	100	98			MAY-18	Completedand charged on 10.03.2018

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

BIHAR STATE POWER TRANSMISSION COMPANY LIMITED (BSPTCL)

1	Bakhtiyarpur (GIS) s/s	400/220/132	2x500+2x160									Tender floated on 08.01.2019
2	Jakkanpur (GIS) s/s	400/220/132	2x500+3x160+4x80									M/s BGCL
3	Naubatpur (GIS) s/s	400/220/132	2x500+2x160+2x80									M/s BGCL
4	Bhusaula (GIS) s/s	220/33	2x100									M/s BGCL
5	Bihta (GSS) S/S	220/132/33	320		100	90	85	45			OCT-18	To be charged by 21/02/2019
6	Laukahi (Supaul new)	220/132/33	320		100	93	98	95	160	MAR-17	OCT-18	2x160 MVA & 1x50 MVA Transformer commissioned & charged
7	Pusauli S/S	220/132/33	300		100	100	100	100			MAY-16	Commissioned in August 2015
8	Barauni (TPS) (ICT)	220/132	300		100	90	90	90			APR-18	yet to be commissioned
9	Biharshariff S/S	220/132	150								DEC-16	3x150 MVA transformers are in service from 2014
10	Bodhgaya (2nd Trf.)	220/132	150								DEC-16	(4x150)+(1x160)MVA Transformers are in service from 03.09.2015
11	Dehri (Addl.) S/S	220/132	100								DEC-16	
12	Dumraon (GIS) s/s	220/132	480									M/s BGCL
13	Karamnasha (New) s/s	220/132	4x100									NOA issued on 21.01.2019.
14	Korha (New) s/s	220/132	200									NOA issued on 21.01.2019.
15	Raxaul (New) s/s	220/132	4x100									NOA issued on 21.01.2019.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)

1	Bilaspur	400/220	2x315		0	0	0	0			APR-18	
2	Dhamtri S/s	400/220	630		100	36	70	70		SEP-19	SEP-19	Work under progress.
3	Jagdalpur S/s (ICT-II)	400/220	315		100	100	100	100	315	NOV-14	FEB-19	Commissioned (Late Reported).
4	NSPCL (2x315 MVA) ICT-II	400/220	630		100	100	100	100			MAR-17	Failed during S C test. Under repair.
5	Borjhara	220/132	160		100	100	100	100	160	DEC-17	JUL-18	Commissioned 07/18.
6	Borjhara s/s	220/132	1x160		100	100	100	100	160		DEC-18	Commissioned 11/18.
7	Dharsiwa s/s	220/132	2x160		100	100	100	100	320	JUN-18	DEC-18	Commissioned 10/18 (Late Reported).
8	Dherdehi (Bilaspur) s/s	220/132	2x160		100	53	70	20		JUN-18	SEP-18	work under progress.
9	Jagdalpur	220/132	160		100	66	28	28		MAR-18	SEP-18	work under progress.
10	Kawardha s/s	220/132	160		100	100	100	100	160	JUN-18	JUL-18	Commissioned 07/18.
11	Kawardha s/s (2nd T/F)	220/132	1x160		100	100	100	100	160		DEC-18	Commissioned 09/18 (Late Reported).
12	Narayanpur s/s	220/132	1x160		100	57	100	100		JUN-18	AUG-18	work under progress.
13	Rajnandgaon and Janjgir Champa (PS) (GEC-II)	220/132	4x100									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DADRA AND NAGAR HAVELI ELECTRICITY DEPARTMENT (DNH)

1	Vaghchippa s/s	220/66	320		100	88	95	85	160		JUN-19	
---	----------------	--------	-----	--	-----	----	----	----	-----	--	--------	--

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DAMAN AND DIU ELECTRICITY DEPARTMENT (DANDD)

1	Ringanwada s/s	220/66	260		0	0	0	0			MAR-18	
---	----------------	--------	-----	--	---	---	---	---	--	--	--------	--

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DELHI TRANSCO LIMITED (DTL)

1	Bamnoli S/S (Addl.)	400/220	500		0	0	0	0		MAR-21	MAR-18	
2	Gopalpur GIS	400/220	2000		0	0	0	0		MAR-21	MAR-22	
3	Jhatikalan	400/220	2000							MAR-23		
4	Mundka Bays	400/220	0		100	85	70	25			DEC-18	The current project does not include the scope of 315 MVA Transformer. The progress of associated 400kV & 220kV Bays are is provided here only
5	Barwala (Rohini Sector-34)	220/66	320		0	0	0	0			MAR-23	
6	Bhartal GIS	220/66	320							MAR-21		
7	BTPS GIS	220/66	480							MAR-21		
8	Budella S/S	220/66	320		100	0	0	0	320		DEC-18	
9	Budhpur GIS	220/66	320		0	0	0	0			MAR-21	
10	Chandrawal GIS	220/66	300		0	0	0	0			MAR-19	
11	Dhansa/Jaffarpur/Jhatikalan	220/66	320		0	0	0	0				
12	Gopalpur GIS	220/66	320		0	0	0	0			MAR-18	
13	Mayur Vihar GIS	220/66	320		0	0	0	0			MAR-22	
14	R.K. Puram - I (GIS)	220/66	320		100	100	100	100	320		AUG-18	Commissioned 05/18 (Late Reported).
15	Sanjay Gandhi Transport Nagar (SGTN) GIS	220/66	320		100	0	0	0			DEC-19	
16	Shalimarbagh GIS	220/66	220							MAR-21		
17	Subzi Mandi GIS	220/66	100		0	0	0	0			MAR-21	
18	Tikri Khrd GIS	220/66	320		0	0	0	0			MAR-18	
19	Tughlakabad S/S	220/66	2x160		100	100	100	100	320		FEB-19	Commissioned (Late Reported).
20	AIIMS (Aug.)	220/33	100		0	0	0	0			MAR-17	
21	Dev Nagar GIS	220/33	3x100							MAR-20		
22	Geeta Colony (Addl.)	220/33	100		0	0	0	0			MAR-17	
23	Goplapur S/S	220/33	1x100							MAR-21		
24	Jasola GIS	220/33	320		0	0	0	0			MAR-20	
25	Karol Bagh GIS	220/33	300		0	0	0	0			MAR-19	
26	Maharanibagh GIS	220/33	300		0	0	0	0			MAR-19	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
27	Mehrauli (Replacement) (160-100)	220/33	60		100	40	97	0	460		MAR-21	1. The level of new yard is approximately 1.5 meter above from the existing 66kv Switch level. 2. 66 kV BRPL double circuit overhead line was passing through the proposed bays S/yard area. Therefore, to resolve above issues, Plg Dept. finally change location of bays & accordingly plg Dept. approved the revised plan & section layouts on 02.02.2018.
28	Najafgarh (Replacement) (160-100)	220/33	120		0	0	0	0			MAR-21	
29	Narela (Replacement) (160-100)	220/33	60		0	0	0	0			MAR-21	
30	Nehru Place GIS	220/33	300		0	0	0	0			MAR-21	
31	Okhla (Replacement) (160-100)	220/33	120		0	0	0	0			MAR-21	
32	Panjabi Bagh GIS	220/33	300		0	0	0	0			MAR-19	
33	Patparganj (Addl.)	220/33	100		0	0	0	0		JUN-16	MAY-16	
34	Patparganj (Aug.)	220/33	100		0	0	0	0			MAR-17	
35	Patparganj (Replacement) (160-100)	220/33	120		0	0	0	0			MAR-21	
36	Rajghat Conversion existing 220/33kV AIS to GIS	220/33	1x100							MAR-20		
37	R.K.Puram -II (GIS)	220/33	2x100		100	100	100	100	200		AUG-18	Commissioned 05/18 (Late Reported).
38	Sarita Vihar (Replacement) (160-100)	220/33	60		0	0	0	0			MAR-21	
39	Zakhira GIS	220/33	3x100							MAR-20		
40	220 KV bay at Masjid moth (2 nos.)	220	0		100	95	100	100		OCT-16	APR-17	1.220 kV erection work completed. 2.Electrical Inspector clearance has been obtained on 31.03.2017. 3. All bays commissioned on 05.04.2017.
41	220 KV Bays at Shalimar Bagh (2 Nos.)	220	0		100	100	100	100		NOV-16	NOV-16	Both 220 kV bays commissioned on 02.11.2016
42	220 KV Bays at Vasant Kunj (2 Nos.)	220	0		100	50	100	50		NOV-16	APR-17	1. 1x220 kV Bay no. 206 commssioned on 24.03.2017 2.Work not started on bay no.208 due to permission of tree cutting is awaited from forest deptt.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DEPARTMENT OF POWER ARUNACHAL PRADESH (null)

1	Tezu PS (GEC-II)	132/33	100									
---	------------------	--------	-----	--	--	--	--	--	--	--	--	--

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ELECTRICITY DEPARTMENT, GOVT. OF MANIPUR (ED, Manipur)

1	Thoubal S/S	400/132	1x315		0	0	0	0		APR-18		Completed and equipment testing in progress
2	Imphal (PG) 2 nos bay extension	400	0							MAR-18		
3	Moreh S/S	132/33	1x25		100	100	50	0		SEP-17		
4	Thanlon S/S	132/33	1x25		100	100	100	90		SEP-17		
5	Yurembam (Aug.) S/S	132/33	3X33.5		100	0	0	0			MAR-13	
6	Tipaimukh S/s	132	25		0	0	0	0		DEC-17		Foundation of Transformer, Gantry and Major Equipment completed Control Room Building is 95% Completed

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

GOA ELECTRICITY DEPARTMENT (ED-GOA)

1	Ponda s/s (Addl.)	220/33	1x50		0	0	0	0			MAR-19	Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtained from the Government.
2	Saligao	220/33	100							JUL-19		
3	Socorro S/S	220/33	320		0	0	0	0			MAR-17	
4	Tuem GIS	220/33	3x63		0	0	0	0			MAR-19	Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtained from the Government.
5	Kadamba GIS	220/110	2x100		0	0	0	0			MAR-19	Proposals have been forwarded to Government. The approval is awaited from Finance Department.
6	Tivim (3rd Trf.) (Aug.)	220/110	1x100		100	0	0	0			MAR-17	Work in progress.
7	Verna GIS	220/110	1x160		100	0	0	0			MAR-19	Proposals have been forwarded to Government. The approval is awaited from Finance Department.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

GRID CORPORATION OF ORISSA LIMITED (GRIDCO) (GRIDCO)

1	Jeerapur s/s (GEC-II)	400/220	2x500									
---	-----------------------	---------	-------	--	--	--	--	--	--	--	--	--

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)

1	Bays Feeder at Bhachunda GIS s/s (6 Nos.) (GEC-I)	66	0									
2	Bays Feeder at Bhogat GIS s/s (6Nos.) (GEC-I)	66	0									
3	Bays Feeder at Kalavad GIS (10 Nos.) (GEC-I)	66	0									
4	Bays Feeder at Moti Gop s/s (6Nos.) (GEC-I)	66	0									
5	Bays Feeder at Wankaner s/s (6 Nos.) (GEC-I)	66	0									
6	Feeder Bays at Babara s/s (Dist. Amreli) (6 Nos.) (GEC-I)	66	0									
7	Achchhalia S/S	400/220	2x315		100	0	0	0				Yet to do NIT
8	Bhachunda GIS (Dist. Kutch)	400/220	1500		100	0	0	0			MAR-20	Initial Stage.
9	Bhogat S/S	400/220	1500		100	0	0	0			MAR-20	WIP
10	Charanka S/S	400/220	2x315		100	100	100	100	630		MAR-16	Commercially commissioned on Dt: 30.03.16. Remote SCADA work completed.
11	Chhara S/S	400/220	1000		0	0	0	0			MAR-21	LAQ under progress
12	Fedra S/S	400/220	1000		100	14	0	0			MAR-21	WIP
13	Hadala (Aug.)	400/220	500		100	100	100	100	500		DEC-17	Commissioned
14	Halvad	400/220	315		100	100	100	100	315		MAR-15	Commissioned
15	Kasor (VI - ICT) S/s	400/220	500		100	100	100	100			AUG-16	charged on Dt: 26.08.16
16	Keshod S/S	400/220	1000		0	0	0	0			MAR-21	
17	Pipavav S/S	400/220	1000		100	0	0	0			MAR-21	Yet to do NIT
18	Prantij S/S	400/220	1000		100	0	0	0			MAR-21	Yet to do NIT
19	Sanand (ICT-II)	400/220	1000		100	100	100	100	1000		FEB-19	Commissioned (Late Reported).
20	Sankhari S/S	400/220	2x315		100	100	100	100	1320		MAR-16	02 Nos. 160MVA 220/66KV TR. charged on Dt: 18.03.16 and Dt: . 29.03.16. 01No. 500MVA 400/220KV Tr. charged on Dt: 31.03.16 and 01 no. Charged 30.06.16. 80MVAr 400KV Bus Reactor charged on Dt: 31.03.16.
21	Up-gradation of 220 kV Vav to 400 kv level (GIS)	400/220	1500		100	0	0	0			MAR-19	WIP
22	Achhalia S/s	400/200	1000		100	0	0	0			MAR-20	Yet to do NIT
23	Chharodi (GIS) S/s	400/200	1500		100	91	62	57			MAR-18	Same as Sanand; WIP
24	Chikhli S/s	400/200	1000		0	0	0	0			MAR-21	LAQ under progress
25	Chorania S/s	400/200	500		0	0	0	0			MAR-19	
26	Kalavad S/s	400/200	1000		100	0	0	0			MAR-20	Yet to do NIT

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
27	Shapar S/s	400/200	1000		100	0	0	0			MAR-21	Price bid under acceptance
28	Soja S/s	400/200	500		0	0	0	0			MAR-18	
29	Zerda S/s	400/200	500		100	100	100	100	500		JUN-16	Commissioned
30	2 nos. of 400 kV line bays at Banaskantha(Radhanesda) S/S (GEC-II)	400	0									
31	Bays Feeder at Bhachunda GIS s/s (4 Nos.) (GEC-I)	400	0									
32	Bays Feeder at Bhogat GIS s/s (2 Nos.) (GEC-I)	400	0									
33	Bays Feeder at Hadala s/s (Nos. 2) (GEC-I)	400	0									
34	Bays Feeder at Kalavad s/s (2 Nos.) (GEC-I)	400	0									
35	Bays Feeder at Pachham (Fedra) s/s (Nos. 2) (GEC-I)	400	0									
36	Bays Feeder at Shapar s/s (4 Nos.) (GEC-I)	400	0									
37	Bays Feeder at Varsana s/s (2 Nos.) (GEC-I)	400	0									
38	Amod (up-gradation of 66 kv to 220 kv - Hybrid)	220/66	320		100	55	0	0			MAR-19	WIP
39	Asoj (Aug)	220/66	150		100	100	100	100	150		OCT-18	Commissioned 10/18.
40	Babara (Dist. Amreli) S/S	220/66	3x160		100	0	0	0			DEC-19	NIT done on 23.10.17; Price Bid Opened; Under approval
41	Bagasara S/S	220/66	320		0	0	0	0			MAR-22	LAQ under process
42	Bagodara S/s	220/66	320		100	21	0	0			MAR-19	Tender for SCADA on web. Tender for Erection package estimate approved.
43	Balasinor S/s	220/66	320		0	0	0	0			MAR-22	LAQ under progress
44	Barejdi S/s	220/66	320		100	0	0	0			MAR-19	Same as Gatrad
45	Bhachunda GIS (Dis. Kutch)	220/66	2x160		100	89	25	10			DEC-19	Initial Stage.
46	Bhat (Aug) (2x160-100)	220/66	220		0	0	0	0			MAR-20	
47	Bhogat GIS (Dist. Jamnagar)	220/66	2x160		100	0	0	0			MAR-20	Tender on WEB
48	Bil S/s	220/66	320		0	0	0	0			MAR-21	LAQ under progress
49	Chiloda S/s	220/66	300		100	0	0	0			MAR-19	NIT to be done
50	Chiloda (up-gradation of 132 kv to 220 kv GIS)	220/66	320		100	0	0	0			MAR-22	NIT to be done
51	Dhanaj S/S	220/66	320		100	0	0	0			MAR-20	Substatio name is replace with Gatrad
52	Gondal S/S	220/66	320		100	0	0	0			MAR-20	Yet to do NIT
53	Halol S/s	220/66	320		0	0	0	0			MAR-21	LAQ under progress
54	Jamnagar (Aug)(160-100)	220/66	60		100	100	100	100	60		JUL-18	Commissioned 07/18.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
55	Kalavad GIS (Dist. Jamnagar)	220/66	3x160		100	5	0	1			JAN-20	WIP.
56	Kalavad S/S	220/66	1x100		100	0	0	0			DEC-19	WIP
57	Kalawad	220/66	100		100	0	0	0			DEC-19	WIP
58	Kangasiyali (Aug.)	220/66	60		100	100	100	100	60		OCT-18	Commissioned 10/18.
59	Karmsad (Aug.)	220/66	160		100	100	100	100	160		OCT-18	Commissioned 08/18 (Late Reported).
60	Kawant S/s	220/66	160		100	100	100	100	160		AUG-18	Commissioned 08/18.
61	Kawant S/S 2nd T/F	220/66	1x160		100	100	100	100	160		FEB-19	Commissioned (Late Reported).
62	Kerala S/S	220/66	2x100		100	0	0	0				
63	Khajod S/s	220/66	320		0	0	0	0			MAR-21	
64	Khambhalia S/S	220/66	320		100	0	0	0				Yet to do NIT
65	Lalpar (Aug.)	220/66	60		100	100	100	100	60		OCT-18	Commissioned 09/18 (Late Reported).
66	Maglana S/s	220/66	320		0	0	0	0			MAR-20	
67	Makansar S/s	220/66	320		0	0	0	0			MAR-20	
68	Mesanka (Gariyadhar)	220/66	320		0	0	0	0			MAR-19	
69	Methoda S/S	220/66	320		0	0	0	0			MAR-22	
70	Moti Gop S/S	220/66	3x160		100	80	75	65			NOV-18	WIP.
71	Navlakhi S/S	220/66	2x100		0	0	0	0				Dropped
72	Olpad S/s	220/66	320		100	0	0	0			MAR-21	NIT to be done
73	Prantij S/S	220/66	2x100		100	0	0	0				Yet to do NIT
74	Radhanpur (Aug)	220/66	160		100	100	100	100	160		JUL-18	Commissioned 07/18.
75	Rajkot-II S/S	220/66	320		0	0	0	0			MAR-21	LAQ under process
76	Rupkheda (Zalod) S/s	220/66	320		100	45	0	0			MAR-20	NIT to be done for electrical works
77	Santej S/s	220/66	200		100	100	100	50	320		OCT-18	Except testing all work completed. Line work under progress.
78	Sarigam (Umagam) S/s	220/66	320		0	0	0	0			MAR-19	
79	Savarkundla (Aug.)	220/66	60		100	100	100	100	60		OCT-18	Commissioned 09/18 (Late Reported).
80	Shapar S/s	220/66	320		0	0	0	0			MAR-20	
81	Suva	220/66	200		100	100	100	100	200		JUN-16	Commissioned
82	Talaja S/S	220/66	320		0	0	0	0			MAR-20	LAQ under process
83	Tappar (Aug)	220/66	160		100	100	100	100	160		JUL-18	Commissioned 07/18.
84	Vadala	220/66	100		100	11	0	0			MAR-13	WIP

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
85	Veraval S/s	220/66	320		0	0	0	0			MAR-20	
86	Vesu(GIS) S/s	220/66	480		0	0	0	0			MAR-21	
87	Virpore S/s	220/66	320		0	0	0	0			MAR-19	
88	Visavadr S/s	220/66	200		0	0	0	0			MAR-18	
89	Vondh S/s	220/66	300		100	100	100	100	300		MAR-15	Commissioned
90	Vyankatpura	220/66	100		100	100	100	100	100		JUN-16	Commissioned
91	Wankaner S/S (Dist. Rajkot) (GEC-I)	220/66	480		100	2	1	0			JUL-19	WIP.
92	Zalod S/s	220/66	300		100	45	0	0			MAR-20	NIT to be done for electrical works
93	Gatrad S/S	220/132/66	3x100		100						MAR-19	Tender on WEB
94	Babara (Dist. Amreli) S/S	220/132	2x150		100	0	0	0			DEC-19	NIT done on 23.10.17; Price Bid Opened; Under approval
95	Bhat S/s	220/132	300		100	100	100	100	220		JUL-18	Commissioned 04/18 (Later Reported).
96	Limbdi (Aug) (150-50)	220/132	1x100		100	100	100	100	100		JUL-18	Commissioned 05/18(Late Reported).
97	Saria	220/132	100		100	35	65	0			DEC-12	Retender is carried out for Erection package.LOI issued for SCADA package. Major equipments will be supplied by GETCO.
98	Wankaner S/S (Dist. Rajkot) (GEC-I)	220/132	320		100	2	1	0			JUL-19	WIP.
99	Nani Hamirpur S/S	220/11	50		100	100	100	100	50		MAR-15	Commissioned
100	25 MVAR Bus Reactor each at Moti Paneli Bhatia Nakhatrana Bhachau and Deodar s/s (GEC-I)	220	0									
101	4 nos. of 220 kV line bays for solar park interconnection (GEC-II)	220	0									
102	50 MVAR Bus Reactors each at Moti Paneli Bhatia Nakhatrana Bhachau and Deodar s/s (GEC-I)	220	0									
103	Bays Feeder at Bhachunda GIS s/s (6 Nos.) (GEC-I)	220	0									
104	Bays Feeder at Bhogat GIS s/s (6 Nos.) (GEC-I)	220	0									
105	Bays Feeder at Kalavad GIS (10 Nos.) (GEC-I)	220	0									
106	Bays Feeder at Moti Gop s/s (8Nos.) (GEC-I)	220	0									
107	Bays Feeder at Wankaner s/s (4 Nos.) (GEC-I)	220	0									
108	Bays Reactor each at Amrel Shapar Bhatia Ranavav Vadavi s/s (2Nos.) (GEC-I)	220	0									
109	Bays Rector each at Chorania Salejada Radhanpur Sankhari s/s (2Nos.) (GEC-I)	220	0									
110	Feeder Bays at Babara s/s (Dist. Amreli) (6Nos.) (GEC-I)	220	0									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
111	Rajula S/s	220	320		0	0	0	0			MAR-19	
112	Reactor Bay each at Moti Paneli Bhatia Nakhatrana Bhachau and Deodar s/s (1No.) (GEC-I)	220	0									
113	Feeder Bays at Babara s/s (Dist. Amreli) (4 Nos.) (GEC-I)	132	0									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)

1	Farakhnagar S/s	400/132	630		0	0	0	0				Work yet to be initiated
2	Bakana S/s	220/66	320		0	10	5	0			MAY-20	Work awarded to M/s HPL JV Salasar. Work under Process.
3	Gurgaon Sec.-52A (Aug.)	220/66	1x160		100	100	100	100	160		OCT-18	Commissioned 10/18.
4	Gurgaon Sec. -57	220/66	100		100	100	100	100	100		MAY-18	Commissioned 04/18 (Late Reported).
5	Madanpur (Aug.)	220/66	1x100		100	100	100	100	100		OCT-18	Commissioned 10/18.
6	Panchgaon s/s (Aug.)	220/66	1x160		100	100	100	100	160		DEC-18	Commissioned 06/18 (Late Reported).
7	Rajokheri S/s	220/66	320		0	5	4	0			FEB-20	The work has been awarded to M/s IKE Electric Pvt. Ltd. Maharashtra JV M/s Deesan Agro-Tech Pvt. Ltd, Mumbai on dt-17.07.18. The work is yet to be started.Site handed over to the firm on 14.09.2018 and the contouring is in progress
8	Roj-Ka-Meo	220/66	2x160		100	25	15	5			MAR-19	The contract has been terminated .Re-tendering of balance work is in process.
9	GIS Sector 78 Faridabad S/s	220/33	200		100	25	0	0			NOV-19	work awarded to M/s TBEA Energy India Limited, NH-8, Village MiyagamKarjan, Vadodara, Gujrat
10	Prithala S/s	220/33	320		0	0	0	0				NIT yet to be floated
11	RGEC Sonipat S/S	220/33	2x50		100	100	100	100	100		FEB-19	Commissioned 02/19.
12	Roj-Ka-Meo	220/33	100		100	41	41	6			MAR-19	The contract has been terminated .Re-tendering of balance work is in process.
13	Sector-6 Sonapat (Capacity Addition)	220/33	1x100		100	100	100	100	100		FEB-19	Commissioned 01/19.
14	Bagun PS (GEC-II)	220/132	200		0	0	0	0				
15	Barhi (GIS) S/S	220/132	1x100		100	100	100	100	100		FEB-19	Commissioned 02/19.
16	Barula PS (GEC-II)	220/132	200		0	0	0	0				
17	Bastara (Capacity Addition)	220/132	60		100	100	100	100	60		FEB-19	Commissioned 01/19.
18	Bhuna (Aug.)	220/132	1x100		100	100	100	100	100		OCT-18	Commissioned 10/2018.
19	Daukhera PS (GEC-II)	220/132	200		0	0	0	0				
20	Deroli Ahir S/s	220/132	520		0	8	0	0			JAN-20	Work awarded to M/s safety Plus. Work in progress.
21	GIS Rai S/s	220/132	520		0	0	0	0				NIT yet to be floated
22	GIS Sector -46 Faridabad S/s	220/132	320		100	81	80	0			APR-19	work awarded to M/S SPML infra. Civil work in progress
23	GIS Sector-58 Faridabad S/s	220/132	320		100	10	0	0			MAR-20	Work Awarded to M/s TBEA Energy India Limited. Contouring is in progress.
24	HSIIDC Rai S/S	220/132	200		0	0	0	0			DEC-19	Physical possession of land not given by HSIIDC. Proposal for alternate site is approved. NIT floated.
25	I.A. Hisar (Aug.)	220/132	1x50		100	100	100	100	50		OCT-18	Commissioned 10/18.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
26	Jind s/s (Aug.)	220/132	60		100	100	100	100	60		DEC-18	Commissioned 11/18.
27	Kaithal (Capacity Addition)	220/132	60		100	100	100	100	60		FEB-19	Commissioned 01/19.
28	Lohari/Jattal S/s	220/132	200		0	0	0	0				NIT yet to be floated
29	Malsari Khera S/s	220/132	260		0	0	0	0				Tender enquiry under process
30	Mehna Khera S/s	220/132	300		100	15	0	0			OCT-19	work awarded to M/s TBEA Energy India Limited. Contouring/leveling work is completed and balance work is in progress.
31	Mohana (Aug)	220/132	1x100		100	100	100	100	100		JUL-18	Commissioned 07/18.
32	Mund	220/132	1x100		100	100	100	100	100		JUN-18	Commissioned 06/18.
33	Narwana (Aug.)	220/132	60		100	100	100	100	60		OCT-18	Commissioned 10/18.
34	Neemwala S/s	220/132	223		100	5	5	0			MAR-20	Work awarded to M/s HPL Electric & Power Ltd.. Civil work has been started by firm.
35	Nissing (Capacity Addition)	220/132	110		100	100	100	100	110		FEB-19	Commissioned 01/19.
36	Nonand S/s	220/132	520		0	0	0	0				NIT yet to be floated
37	Pahari S/s	220/132	200		0	0	0	0				NIT yet to be floated
38	Rania (Capacity Addition)	220/132	60		100	100	100	100	60		FEB-19	Commissioned 01/19.
39	Sector-107 GIS Gurgoan S/s	220/132	200		0	0	0	0				Work awarded to M/S Kalpataru.
40	Sector -65 GIS Gurgaon S/s	220/132	200		100	80	97	0			MAR-19	Work awarded to M/S kalpataru. Civil work is in progress.
41	Sector-69 GIS S/s	220/132	200		100	60	95	0			SEP-19	Contract has been awarded to M/s Skippers Seil Ltd.
42	Sector - 85 GIS S/s	220/132	200		100	76	82	0			MAY-19	Work awarded to M/S kalpatharu. Civil works in progress
43	Sector -86 Faridabad S/s	220/132	200		0	0	0	0				NIT yet to be floated
44	Sector - 95 GIS S/s	220/132	200		100	90	92	0			MAR-19	Work awarded to M/S kapataru. Civil work is in progress.
45	Sectro - 77 GIS Gurgaon S/s	220/132	200		100	85	95	0			FEB-19	Work awarded to M/S kalpataru. Work in progress
46	Singhani PS (GEC-II)	220/132	200		0	0	0	0				
47	Transport Hub Scetor-8 Manesar S/s	220/132	300		0	0	0	0				NIT floated. Work yet to be award.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)

1	Gumma S/S	400/220	1x315		100	50	0	0			NOV-18	
2	Lahal S/S	400/220	630		100	35	45	10		JAN-18	JUL-19	
3	Pragati Nagar (2nd Trf)	400/220	315		100	50	40	0		JUL-16	NOV-18	
4	Pragati Nagar (Gumma) S/S	400/220	315		100	96	100	95		JUL-16	DEC-18	
5	Wangtoo (GIS) S/S	400/220	630		100	85	85	65			DEC-18	
6	Construction of 33 kV GIS switching station at Palchan (Distt. Kullu) (GEC-I)	33	0									
7	Heling substation (GEC-I)	220/66	100									
8	Mandhala	220/66	100		0	0	0	0				
9	Sunda S/S (Aug.) (GEC-I)	220/66	100									
10	Barsaini S/S	220/33	63		0	0	0	0		MAR-16		
11	Charor (Distt. Kullu) (Augmentation) (GEC-I)	220/33	100									
12	Lahal S/S	220/33	63		100	65	65	10		JAN-17	NOV-18	
13	Dehan substation (GEC-I)	220/132	2x100									
14	Koti S/S	220/132	200		0	0	0	0				
15	Mazra GIS	220/132	2x100		0	0	0	0				Under planning stage.
16	Sunda S/S	220/132	100		0	0	0	0		MAR-17	DEC-16	Substation is being constructed with funds sourced from ADB.
17	Taran tulla (Addl.)	220/132	100		0	0	0	0				
18	Hatkoti Switching Station	220	0		0	0	0	0				
19	Pandoh (Distt. Mandi) (Augmentation) (GEC-I)	132/33	31.5		100	75	95	50			OCT-18	
20	Sub station in the yard of Rupin HEP (GEC-I)	132/33	31.5									
21	Tangnu Romai HEP S/S (GEC-I)	132/22	63									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

HIMACHAL PRADESH STATE ELECTRICITY BOARD LIMITED (HPSEBL)

1	Andhra (Aug.) (GEC-I)	66/22	31.5									
2	Andhra (GEC-I)	66/22	31.5									
3	Hatkoti (GEC-I)	66/22	1x12.5									
4	Nogli (GEC-I)	66/22	10									
5	Pooh GIS (GEC-I)	66/22	1x10									
6	Rukti (Shaung Power House) (GEC-I)	66/22	10									
7	Samoli (Aug. 20-10) (GEC-I)	66/22	10									
8	Construction of 22kV terminal bays at Hatkoti and Kotkhai under Electrical Division (GEC-I)	220	0									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

JHARKHAND URJA SANCHAR NIGAM LTD. (JUSNL)

1	GSS Chandil s/s	400/220/132	945		0	0	0	0				Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 15.03.2019.
2	Latehar S/S	400/220/132	2x315		100	40	40	0			APR-19	Supply Status: - All major 400 kV & 220 kV Switchyard equipment like CB, CT, CVT, LA & Isolator etc. have been supplied. Erection Status: - 400kV & 132Kv Tower foundation, Control Room, boundary wall brick work & precast boundary wall works are under progress.
3	GSS Dumka s/s	400/220	630		0	0	0	0				Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 15.03.2019.
4	GSS Jasidih s/s	400/220	630		0	0	0	0				Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 15.03.2019.
5	GSS Koderma s/s	400/220	2x315		0	0	0	0				Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 15.03.2019.
6	GSS Mander s/s	400/220	630		0	0	0	0				Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 15.03.2019.
7	Patratu (New) S/S	400/220	2x315		100	40	80	10			APR-19	Supply status :- Major switchyard equipment & 315 MVA Transformer has been supplied. Erection Status:- Boundary wall, control Room Building & FFPH building work 60%. 400/220 Structure & equipment foundation work 50%.
8	Chatra S/S	220/132/33	400		100	100	100	100			MAR-19	Back charged on 33kV and tested successfully. Waiting for 220kV voltage level for final commissioning.
9	Giridih S/S	220/132/33	400		100	100	100	100			APR-19	GSS is ready for charging..
10	Govindpur (New) S/S	220/132/33	400		100	100	100	100			APR-19	GSS is ready for charging. Waiting for 220 kV Dumka Govindpur T/L.
11	GSS Baliyapur s/s	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 15.03.2019
12	GSS Barkatha s/s	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 15.03.2019
13	GSS Chandrapura s/s	220/132/33	4x100		0	0	0	0				Grid Substation deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
14	GSS Domchanch s/s	220/132/33	4x100		0	0	0	0				Grid Substation deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
15	GSS Gomia/Kathara	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 15.03.2019.
16	GSS PTPS (2x150 - 2x50)	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 15.03.2019
17	GSS Topchanchi s/s	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 15.03.2019
18	Hazaribagh s/s	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 15.03.2019
19	Jasidih S/S	220/132/33	400		100	85	75	60			APR-19	Civil Portion:- Control room building -80%, Road-90%, Cable Trench-85%, DG, Security & Store Room-100%, Structure Foundation - 100%, Equipment Foundation-90% Erection Portion;-Tower & substation Structure-83%, Equipment-61%, Earth Mat-75%, Stringing-45%.
20	Palojori (Gird) s/s	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 15.03.2019
21	GSS Jadugoda s/s	220/132	3x100		0	0	0	0				Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 15.03.2019.
22	GSS Khunti s/s	220/132	3x100		0	0	0	0				Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 15.03.2019.
23	GSS Noamundi s/s	220/132	300		0	0	0	0				Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 15.03.2019
24	GSS Simdega s/s	220/132	3x100		0	0	0	0				Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 15.03.2019
25	GSS Tamar s/s	220/132	3x100		0	0	0	0				Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 15.03.2019
26	Jainamore (Bokaro) S/S	220/132	400		100	85	95	85			MAR-19	220kV, 132kV & 33KV Switchyard area foundation and erection of all tower & equipment completed. Cable Laying Work-20% , Earth mat- 75% & stringing work 90% completed.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
27	Koderma s/s	220/132	4x100		0	0	0	0				Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 15.03.2019
28	Lohardaga S/S	220/132	2x150		100	60	60	30			MAR-19	Supply Status:- All major 220 kV &132 kV switchyard equipment like CB, CT, CVT, LA & Isolator etc. have been supplied. Work Status:- 220 kV & 132 kV tower foundation completed. Control room building & 220 kV equipment foundation like CT,CVT,BPI completed. 132 kV equipment foundation, boundary wall brick work & precast boundary wall work under progress.
29	Ratu	220/132	400		100	100	100	100				GSS has been back charged on 11.1.2019.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)

1	Alchi. S/S	66/11	6.3		100	100	100	100			NOV-12	Commissioned 11/12.
2	Gramthong S/S	66/11	60		100	100	100	100			SEP-12	Commissioned.
3	Himya	66/11	60		100	30	0	0			JUL-13	
4	Kargil S/S	66/11	60		100	100	100	100			SEP-12	Commissioned.
5	Khalsi	66/11	60		100	100	100	100			JUL-13	Commissioned
6	Khangral (Bodhkharbu)	66/11	60		100	100	100	100			SEP-14	Commissioned.
7	Kharu	66/11	60		100	100	100	100			DEC-13	Commissioned
8	Leh	66/11	2x6.3		100	100	100	100			DEC-12	Commissioned 12/12.
9	Mulbeck	66/11	60		100	100	100	100			SEP-15	Commissioned.
10	Nimoo S/S	66/11	60		100	100	100	100			JUL-13	Commissioned.
11	Sankoo S/S	66/11	60		100	100	100	100			SEP-14	Commissioned.
12	Establishment of 400 kV switching station at Kishtwar (GIS)	400	0									
13	Alusteng S/S	220/132	320		100	90	95	85	160		JAN-19	Most of the works of the 220/132/33 kV Grid Station have been completed and the Grid Station has been charged on 132 kV voltage by stepping up the voltage to 220 kV level as the 220 kV Zainakote-Alusteng Transmission Line is still incomplete. Grid Station commissioned on 30-01-2019
14	Budgam (Aug.)	220/132	160									Works planned for execution during 13th Five year Plan (2018-22). Funding to be arranged.
15	Budgam (Aug.) 2nd Trf.	220/132	160		0	0	0	0				Works planned for execution during 13th Five year Plan (2018-22). Funding to be arranged.
16	Lassipora S/S	220/132	320		0	0	0	0				Work included in the draft Transmission Plan. funding agency to be identified.
17	Mirbazar (Aug.)	220/132	160		0	0	0	0				Works planned for execution during 13th Five year Plan (2018-22). Funding to be arranged.
18	Yonus Wahipora (Kupwara) S/S	220/132	320		0	0	0	0			MAR-17	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
19	Zainkote (Aug.)	220/132	3x150			0	0	100	450	DEC-12	MAR-08	Works completed.
20	(PMDP - Jammu) Janipur (Aug) S/S	132/66/33	50		0	0	0	0		MAR-19	MAR-18	LOA issued, RECTPCL has submitted Observation on GTP/Drawings to JKPDD on 03.04.2018
21	(PMDP - Jammu) Kathua (Aug) (50-20) S/S	132/66/33	30		0	0	0	0		MAR-19	MAR-18	LOA issued, RECTPCL has submitted Observation on GTP/Drawings Sent to JKPDD on 19.03.2018
22	(PMDP - Jammu) Miran Sahib (Aug) (50-20)	132/66/33	30		0	0	0	0		MAR-19	MAR-18	LOA issued Date of Completion 31-03-2018 LOA issued, Date of completion 20-05-2018

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
23	(PMDP - Jammu) Pounichak (Aug) S/S	132/66/33	50		0	0	0	0		MAR-19	MAR-18	LOA issued, RECTPCL has submitted Observation on GTP/Drawings Sent to JKPDD on 04.04.18
24	(PMDP - Jammu) Sidhra (Aug) (2x50-2x20)	132/66/33	60		0	0	0	0		MAR-19	MAR-18	LOA issued, RECTPCL has submitted Observation on GTP/Drawings Sent to JKPDD on 23.04.18
25	(PMDP-Jammu) Chatha Grid S/S	132/33	100		0	0	0	0		MAR-19		E-NIT floated vide No: TLMD-I/J/38,dated: 29-01-2018 Extended Date of submission of e-bid: 19-03-2018. Techno-Commercial bid opened on 23.03.2018. 12 nos of bidders has submitted their bid. RECTPCL has submitted their Bid Evaluation Report to JKPDD on 17.04.2018. Timeline for completion of work (18 months from LOA).
26	(PMDP - Kashmir) Bemina (Aug)(200-150)	132/33	1x50		0	0	0	0		MAR-19		LOA issued to M/S ECE Industries Pvt. Ltd. Sonipat for 40/50 MVA Transformers by Chief Engineer, EP&D J&K. LOA for the remaining works issued. Works under progress.
27	(PMDP - Kashmir) Chadoora (Aug) (100-50)	132/33	50		0	0	0	0		MAR-20		Power Transformer delivered at site. LOA for balance works issued.
28	(PMDP - Kashmir) Cheshmashahi (Aug) (140-105)	132/33	1x35		0	0	0	0		MAR-19		LOA for Purchase of Power Transformers issued. LOA for the remaining works also issued.Erection of equipment under progress.
29	(PMDP - Kashmir) Khrew (Aug) (150-100)	132/33	50		0	0	0	0		MAR-20		Power Transformer delivered at site.LOA for the remaining works issued.Works to start soon.
30	(PMDP - Kashmir) Tengpora (GIS)	132/33	150		100	0	0	0		MAR-20		LOA issued to J K Engineers Jammu (in JV with Siemens) for Rs 52.39 Crores . Sixteen Kanals of land identified near stock yard of UEED at Tengpora and taken over from UEED on 14-08-2018..The Taken-over land is Govt. land (Seri Sarkar) . Layout of the station under approval.
31	(PMDP-Kashmir) Zainakote (Aug) (125-75)	132/33	50		0	0	0	0		MAR-19		Request for purchase of Power Transformer for Zainakote Grid S/S submitted to Chief Engineer, EP&D J&K. NIT for balance related works floated on 31-07-2017 and 03 extensions granted in view of poor response.Contract awarded for Rs 380.82 Lakhs - LOA No. SE-I/S&O/T/11 of 2018 Dated: 13-06-2018.
32	2 nos. of 132 kV line bays at Samba (GEC-II)	132	0									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)

1	Shivanasamudra S/S (GEC-I)	66/11	1x8									
2	C.N.Halli	400/220	500		0	0	0	0		SEP-18	SEP-18	
3	Devanahalli	400/220	1500		100	15	2	0			SEP-19	400kV GIS Building: 68 Nos raft completed, 68 Nos column completed upto plinth beam bottom, Plinth beam bottom PCC work under progress. 400k equipment foundation, Earthmat, Road works under progress.
4	Dhoni (Gadag)	400/220	500		100	100	100	100		SEP-18	OCT-18	Work completed. CEIG approval received on 24-Mar-2018.
5	Doni (Gadag)S/S	400/220	2x500		100	100	100	100	1000		OCT-18	Commissioned 10/18.
6	Electronic city S/S	400/220	2x500		100	15	0	0			SEP-19	Site levelling, 400kV GIS building column footing, Control room building, Excavation and foundation for equipments under progress. 220kV GIS all basement steel reinforcement completed.
7	Gulbarga S/S	400/220	1000		100	0	0	0		SEP-19		Land is in pocession of KPTCL. Preliminary survey work of 400kV line is completed. Estimate to be prepared.
8	Jagalur (Hiremallanahole) S/S	400/220	2x500		100	100	100	100	1000		JAN-19	Ready for Commissioning 12/18.
9	Mylasandra (GIS) S/S	400/220	1x1500		100	35	10	0			NOV-19	400kV control room plinth beam and 400kV GIS hall plinth beam completed. 220kV GIS hall basement-RCC wall completed, shattering for basement roof slab is under progress. Earthmat formation, Station tower foundation, Transformer & Reactor foundation, Excavation for mounting structures works under progress.
10	Tumkur(Pavagada) PS (Aug) (GEC-II)	400/220	1000									
11	Tumkur (Pavagada) PS (GEC-II)	400/220	1x1500									
12	Tumkur (Vasantnarsapur) (GEC-II)	400/220	500									
13	Benkikere	220/66	200		100	60	90	80		SEP-17	AUG-18	Transformer No: 1 & 2 foundation work completed. All station tower & structure erection work completed. All 220kV & 66kV equipments erected. Retaiing wall, Control room flooring works under progress.
14	Brindavan Alloys	220/66	2x150		100	0	0	0		SEP-17	JUN-19	220kV & 66kV GIS Control Room, Security compound wall, Transformer foundation works under progress.
15	Channapatna S/S	220/66	1x100									
16	Exora	220/66	150		0	0	0	0		SEP-19	SEP-19	
17	Hosadurga S/S	220/66	2x100		100	0	0	0		SEP-17	SEP-19	LOI issued on 15-Mar-2018. Activity chart approved on 24-Mar-2018. Site leveling under progress

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
18	ITI	220/66	2x150		100	50	80	0		SEP-17	NOV-18	2 Nos of Transformers erection and testing completed. 31.5MVA transformer received. GIS Modules erection under progress. Major civil works completed. Cable duct, Security fencing, Raod works under progress.
19	Jigani (2x150)	220/66	300		100	100	100	100	150	MAR-13	MAR-18	Commissioned 03/18 (Late Reported)
20	Koramangala	220/66	2x150		100	50	80	0		SEP-17	NOV-18	1x150MVA Transformer erected. 2nd transformer erection under progress. 220kV GIS and 66kV GIS hall all works completed. Control room building work under progress. 1 no of 31.5 MVA transformer and 220KV & 66kKV GIS modules received at site.GIS module erection under progress.
21	Kudligi (Badeladaku) S/S	220/66	200		100	95	100	90		MAY-14	AUG-18	Erection of all equipments like 100MVA Transformer -02 Nos, 12.5 MVA transformer, circuit breakers, station structures ,CT, PT, PI, Isolator, LA's, at both 220KV and 66KV completed. 220kV side earthing, Civil works are under progress.
22	Kumbalgodu	220/66	2x150		100	0	0	0		SEP-18	SEP-19	Site levelling, Retaining wall, Excavation for tower foundation works under progress.
23	Maddur	220/66	100		0	0	0	0		SEP-19	SEP-19	
24	Mallat (Manvi) S/S	220/66	200		100	100	100	100		AUG-14	JUN-17	Commissioned 03/18 (Late Reported)
25	Manyatha	220/66	150		0	0	0	0				
26	Mittemari S/S	220/66	200		100	95	100	95		JUL-15	DEC-18	All equipments erection, Cable laying completed. Jelly spreading in 220kV yard completed. Jelly spreading in 66kV yard under progress.
27	Naganathapura (Aug.)	220/66	1x100		100	0	0	0			MAR-19	DWA issued on 22-Jun-2018. Activity chart approved.
28	Nagmangala	220/66	100		0	0	0	0		SEP-19	SEP-19	
29	Pavagada S/S	220/66	2x100		100	100	100	100	200	JUL-14	DEC-18	Commissioned 11/18.
30	Ramanagar(Kothipura) (2nd ICT)	220/66	1x100		100	100	100	100		DEC-07	JAN-19	Contract terminated on 25.01.2016. LOI issued on 06.09.2017 for balance portion of the work. Station equipment healthness testing u/p. C&R panel erected. 220k CT, PT&CVT- IR & Tandelta testing completed. 2Nos Transformer erected and Oil filtration completed.
31	Shivanasamudram S/S	220/66	2x100		100	65	60	60			APR-19	Yard Leveling on 220kV side u/p. 6T1,6T2,6T3 Structure erection work under progress. 66kv Isolator & breaker erection work under progress. Control room brick work under progress.
32	Somanahalli (Aug.)	220/66	1x100		100	0	0	0			NOV-19	LOI issued on 05-Nov-2018.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
33	Srinivaspura	220/66	100		0	0	0	0		SEP-19	SEP-19	
34	T. Gollahalli (Thimmansandra) S/S	220/66	2x100		100	80	76	76		SEP-17	MAR-19	1no 100MVA & 12.5MVA transformers erected. Station tower erection completed. Equipment foundation and erection work is under progress. Earthmat, Control room building, Cable duct, Retaining wall, Baffle wall, Security fencing works under progress.
35	Afzlapur	220/110	100		0	0	0	0		SEP-19	SEP-19	
36	B.Bagewadi (Aug.)	220/110	1x100		100	100	100	100	100		FEB-19	Commissioned 02/19.
37	Heggunje (Mandarathi) S/S	220/110	2x100		100	5	0	0			NOV-19	Approval of drawings under process.
38	KB Cross Spare (Aug.)	220/110	1x100		100	100	100	100	100		FEB-19	Commissioned 02/19.
39	Koppal S/S	220/110	2x100		100	20	25	10			JAN-19	Work short closed and LOI issued on 23.01.2018 for balance work. Control room slab casted for 1st floor. Station towers erected. Cable duct works under progress.
40	Mughalkod S/S (GEC-I)	220/110	2x100		0	0	0	0				Estimate to be prepared.
41	Ramasamuda S/S	220/110	2x100									
42	Sindagi	220/110	100		0	0	0	0		SEP-19	SEP-19	
43	Mughalkod S/S (GEC-I)	110/11	2x5									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

KERALA STATE ELECTRICITY BOARD (KSEB)

1	Mylatti (GEC-II)	400/220	1x1500									
2	Kasargode PS (GEC-II)	220/132	600									
3	Manjeri s/s	220/110	2x100		100	30	0	0			JUL-20	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)

1	Balsane (Shivajinagar ICT)	400/220	2x500		0	0	0	0		MAR-20		scheme sanctioned. tender yet to be floated.
2	Boisar (Northern Corridor) ICT	400/220	2x500		0	0	0	0		MAR-20		Not in STU Plan
3	Chakan Addl	400/220	1x315		100	0	0	0		MAR-19		LOA issued recently.
4	Chakan Replacement ICT (1x(500 - 315)	400/220	185							MAR-20		
5	Chandrapur (ICT-II)	400/220	1000		100	100	100	100	1000		FEB-19	Commissioned (Late Reported).
6	Hinjewadi ICT	400/220	2x500		100	100	100	99	1000	MAR-18		SS back charged on 220kV line and 400/ 220/ 33 kV,3X167 MVA ICTs 2 nos charged on 30-05-2016.
7	Jejuri Addl ICT	400/220	3x167		100	100	100	100	501	MAR-19		Commissioned on dt 31-03-2018.
8	Kalwa add ICT	400/220	3x167		100	70	80	70		MAR-18		Work in progress.
9	Khorda - ICT	400/220	2x500		0	0	0	0		MAR-22		Not in STU Plan . 400kV Khorda s/s dropped.
10	Nashik ICT	400/220	2x500		0	0	0	0		MAR-18		Tender floated for substation.
11	Tembhurni ICT	400/220	7x167		0	0	0	0		MAR-22		Not in STU Plan. 400kV Tembhurni s/s dropped.
12	Viraj (EHV Consumer) T/F	230/33	2x25							MAR-18		
13	Bidkin T/f	220/33	1x100							MAR-22		
14	Butibori Addl T/F	220/33	2x50							MAR-21		
15	Chamorshi T/F	220/33	2x25		100	69	20	14		MAR-22	MAY-19	Scope : 25 MVA, 132/33 kV T/F with bays 02 nos, 132 kV Line bays- 02 nos. 33 kV bays-06 nos
16	Chimur T/F	220/33	2x25		0	0	0	0		MAR-21		Not in STU Plan Chimur s/s dropped
17	Five Star MIDC T/F	220/33	1x50		100	0	0	0		MAR-19		Tender not accepted by agency so cancelled. New Tender will be floated shortly.
18	Gadchandur Addl T/F	220/33	1x50		100	100	100	100	50		SEP-18	Commissioned 09/18.
19	Girnare T/F	220/33	2x50							MAR-20		
20	Goregaon Filmcity T/F	220/33	2x100							MAR-20		
21	Goregaon Filmcity T/F - I	220/33	2x100							MAR-20		
22	Hinganghat	220/33	1x100		100	100	100	100	100		AUG-18	Commissioned 08/18.
23	Hingoli (Repl)T/f	220/33	2x25							MAR-19		
24	Hinjewadi T/F	220/33	2x100							MAR-18		
25	Jamner (Kekatnimbhora) T/F	220/33	2x50							MAR-19		
26	Kaudgaon T/f	220/33	2x50		0	0	0	0		MAR-21		Not in STU Plan
27	Kesurdi MIDC T/F	220/33	1x100							MAR-19		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
28	Khandeshwar T/F	220/33	2x50							MAR-20		
29	Kupwad T/F	220/33	1x100							MAR-19		
30	Lakhampur / Dindori T/F	220/33	2x50		0	0	0	0		MAR-20		Scope: 132/33kV, 2 x 25 MVA T/F for 132kV Lakhampur s/s.
31	Manjarsumba (Addl)	220/33	25							MAR-18		
32	Nandurbar MIDC T/F	220/33	2x50							MAR-21		
33	Narangwadi T/f	220/33	2x25		0	1	0	0		MAR-20		
34	Ner (Watfali) T/F s/s	220/33	2x25		100	92	100	86		MAR-19	SEP-18	Work in progress.
35	ONGC Panvel Addl T/F	220/33	1x50							MAR-19		
36	Palghar T/F	220/33	2x50							MAR-19		
37	Parbhani (Addl)	220/33	50		100	100	100	100	50	MAR-18	JUL-18	Commissioned 07/18.
38	Pardi T/F	220/33	2x50							MAR-19		
39	R S Kharghar Addl T/F	220/33	1x50		100	100	100	100		DEC-19		T/F commissioned on 17.06.2017
40	Shendra (DMIC) T/f	220/33	1x100							MAR-19		
41	SICOM Chandrapur Addl T/F	220/33	1x50		100	78	80	72		MAR-18		Work in progress.
42	Slinnar (Datali) T/F	220/33	2x50		0	0	0	0		MAR-21		Not in STU Plan
43	Supa MIDC/Dhotre T/F	220/33	2x50							MAR-19		
44	Ulwe Node T/F	220/33	2x50							MAR-20		
45	Wardha Addl. T/F	220/33	1x50		100	100	100	100	50	MAR-19	SEP-18	Commissioned 09/18.
46	Washi T/f	220/33	2x25		0	0	0	0		MAR-22		Not in STU Plan 220kV Washi s/s dropped
47	WAtwate T/F	220/33	2x50		0	0	0	0		MAR-22		Not in STU Plan 220kV Watwate s/s dropped
48	Dighi T/F	220/22	2x50							MAR-21		
49	Eon Kharadi T/F	220/22	2x50							MAR-19		
50	Hinjewadi -II	220/22	1x100		100	100	70	50		MAR-18		Work in progress.
51	Jambhul T/F	220/22	2x50							MAR-18		
52	Kaman (Vasai) T/F	220/22	2x50							MAR-19		
53	Kamba Replacement T/F (1x(100-50)	220/22	1x50							MAR-19		
54	Pawane T/F	220/22	2x50		0	0	0	0		MAR-20		Under review.
55	Temghar Replacement T/F	220/22	1x50		100	70	70	30		MAR-19		Work is in progress.
56	Temghar Replacement T/F (1x (100-50)	220/22	1x50							MAR-18		
57	Vasai (Addl T/F)	220/22	1x50		100	100	100	100	50	MAR-18	DEC-18	Commissioned 11/18.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
58	Vashi T/F	220/22	2x50							MAR-22		
59	Virar (East) Kopari T/F	220/22	2x50							MAR-20		
60	Virar (West) (Chikhal Dongari) T/F	220/22	2x50							MAR-19		
61	Wada-II S/S	220/22	100		100	100	100	100			OCT-15	2 X 100MVA, 220/33-22kV T/Fs. commissioned on dt. 31.05.2015 & 31.10.2015 respectively.All feeders commissioned, all work completed on 15/01/2016.
62	Mankapur S/S	220/132/33	2x100+2x50		100	47	80	9				Scope of work re-validated vide MBR no. 112/12. To be considered in phase-III if necessary as per MBR no. 112/12 Proposal for closure received at to C.E ,DCM in June 2017. Short closure proposal for Uppalwadi - Mankapur line & Mankapur s/s put up for approval.
63	Uppalwadi S/S	220/132/33	2x100+2x50		100	100	100	88			MAR-18	Testing work in progress.
64	Ahmednagar Addl ICT	220/132	2x100		100	100	100	100	200	MAR-18		ICT commissioned on 01.03.2018.
65	Bhenda (Replacement)ICT	220/132	2x100							MAR-19		
66	Chalisgaon Addl ICT	220/132	2x100		100	90	90	80		MAR-18	MAR-19	Work in progress.
67	Chamorshi - ICT	220/132	2x100		0	0	0	0		MAR-22		Not in STU Plan
68	Chimur-ICT	220/132	2x100		0	0	0	0		MAR-21		Not in STU Plan Chimur s/s dropped.
69	Chitegaon (Repl ICT)	220/132	2x100		0	0	0	0		MAR-19		Scheme sanctioned recently. Tender under process.
70	Georai ICT	220/132	2x100		100	67	60	59		DEC-22	OCT-19	Work is in progress.
71	Girnare ICT	220/132	2x100							MAR-20		
72	Insuli (Sawantwadi) Addl ICT-I	220/132	1x100							MAR-20		
73	Insuli (Sawantwadi) - ICT	220/132	1x100							MAR-19		
74	Jalkot	220/132	1x100		100	100	100	100	100	MAR-18	JUN-18	Commissioned 05/18 (Late Reported).
75	Jalkot ICT-II	220/132	1x100		100	100	100	100	100	MAR-18	JUL-18	Commissioned 07/18.
76	Jalna (Addl ICT-I)	220/132	1x100							MAR-18		
77	Jalna MIDC (Nagewadi) (ICT) s/s	220/132	1x100		100	100	100	100	100	MAR-18	AUG-18	Commissioned 08/18.
78	Jamner (Kekatnimbhora) ICT	220/132	2x100		100	95	100	88		MAR-19	JUN-19	Work in progress.
79	Karanja ICT	220/132	2x100		100	75	20	15		MAR-21		Work is in progress.
80	Kharda ICT-I	220/132	2x100		0	0	0	0		MAR-22		Not in STU Plan . 400kV Kharda s/s dropped.
81	Krishnoor Addl ICT	220/132	1x100							MAR-20		
82	Krishnoor s/s	220/132	1x100		100	99	90	90	25	MAR-21		1 x 25 MVA, 220/33kV T/F commissioned on 25-03-2018.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
83	Kurunda - ICT	220/132	2x100							MAR-21		
84	Lakhampur/Dindori ICT	220/132	2x100		0	0	0	0		MAR-20		Not in STU Plan
85	Malkapur - ICT s/s	220/132	2x100		100	75	50	29		MAR-19		Work execution by the agency is not satisfactory. Hence, re-tendering in process.
86	Manjarsumba Addl ICT	220/132	1x100							MAR-21		
87	Manjarsumba ICT	220/132	1x100							MAR-20		
88	Naldurg ICT	220/132	2x100		0	0	0	0		MAR-21		Not in STU Plan
89	Nandgaon Peth (ICT)	220/132	1x100		100	100	100	100		MAR-18		ICT commissioned on 31-03-2018
90	Nandgaon Peth -Addl ICT	220/132	1x100							MAR-19		
91	Nandurbar MIDC - ICT	220/132	2x100							MAR-21		
92	Narangwadi ICT	220/132	2x100		100	70	50	40		MAR-20		Work in progress.
93	Ner (Wafali) - ICT s/s	220/132	2x100							MAR-20		
94	New Pardi S/S	220/132	200		100	100	98	95				Work is stopped from 28.07.2018 for want of cable interconnection from old to new 132 kV bus. All testing work of S/stn. is balance.
95	Patoda s/s (Aug.)	220/132	2x100									
96	Pimpalgaon S/S	220/132	100		100	100	95	95			DEC-16	SS back charged from 132 kV on dt. 20.03.2014.Balance works-Bus and earthwire stringing, cable termination, Earthmat/ Earthpits, PLCC works,SCADA, testing works.
97	Shahada Addl ICT	220/132	1x100		100	100	100	100	100	MAR-18	SEP-18	Commissioned 08/18 (Late Reported).
98	Shevgaon/Pathardi	220/132	2x200							MAR-22		
99	Shevgaon / Pathardi ICT	220/132	2x200		100	75	30	20		MAR-22		Work in progress.
100	Slinnar (Datali) T/F	220/132	2x200		0	0	0	0		MAR-21		Not in STU Plan
101	Supa MIDC/Dhotre ICT	220/132	200							MAR-18		
102	Viroda ICT	220/132	2x200		100	100	100	100		MAR-18	SEP-18	ICT-1 commissioned on 02.01.2019. ICT-2 commissioned on 09.02.2019.
103	Wani (Addl ICT - I)	220/132	1x100							MAR-20		
104	Wani ICT	220/132	1x100							MAR-19		
105	Washi ICT	220/132	2x100		0	0	0	0		MAR-22		Not in STU Plan 220kV Washi s/s dropped
106	Watwate ICT	220/132	2x100		0	0	0	0		MAR-22		Not in STU Plan 220kV Watwate s/s dropped
107	Yawatmal Addl T/F	220/132	1x100		100	100	100	100		MAR-18		Commissioned on 03/09/2017.
108	Pandharpur Replacement ICT T/F	220/110	1x100							MAR-19		
109	Wadhkal Addl ICT	220/110	100		0	0	0	0		MAR-19		Not in STU Plan

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
110	Palghar ICT	220/100	2x100							MAR-19		
111	Pawane ICT	220/100	2x100		0	0	0	0		MAR-21		Under review.
112	Taloja (Replacement ICT) 1x(200-100)	220/100	2x100							MAR-20		
113	Vasai Replacement ICT	220/100	1x100							MAR-19		
114	Vashi - ICT	220/100	2x100							MAR-22		
115	Wadkhal ICT	220/100	1x100		0	0	0	0		MAR-18		Not in STU Plan
116	1x25 MVAR Bus Reactor at Dhule s/s (GEC-I)	220	1x25									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

MEGHALAYA ENERGY CORP. LTD. (MeECL)

1	Killing S/S	400/220	630		100	100	100	100	630		FEB-15	1. Date of award of contract is 25.08.2011. 2. Schedule date of completion was 25.06.2013. 3. Actual date of commissioning is 22.02.2015.4. Delay due to acquisition of additional land required for the sub-station. However the LILO line and both the 400/220 kV, 315 MVA transformers were charged since 03.03.2013.5. No issues on forest clearance and no court cases. 6. Work executed by Power Grid. 7. The expenditure for the sub-station is inclusive of the LILO line.
2	Ampati S/S (2x25)	132/33	50		100	100	100	100			DEC-18	1. Date of commencement of the work is 27.09.2013. 2. Schedule date of completion is 31.03.2017. 3. Anticipated date of completion is December, 2018. 4. Delay is due to heavy flood damage in Garo Hills in September 2014 and also due to fund flow constraint. 5. Overall progress of the sub-station is 100% completed. 6. Precommissioning test completed, waiting for approval for commissioning.
3	Lad Nongkrem S/S	132/33	40		100	90	90	90			MAR-19	1. Date of commencement of the work is 01.06.2014. 2. Schedule date of completion is 31.03.2017. 3. Anticipated date of completion is 31.03.2019. 4. Delay in completion is due to delay in supply of materials for the sub-station switchyard by the vendor. 5. No issue of forest clearance. 6. Overall progress is 90% completed.
4	Mawphlang S/S	132/33	40		100	100	100	100	40		FEB-12	1. Date of commencement of the work is 05.05.2010. 2. Schedule date of completion was December 2011. 3. Actual date of commissioning are as follow: 132/33kV, 20MVA - 1no. transformer commissioned on 23.12.2011 and 2nd transformer was commissioned on 20.02.2012. 4. No issues on forest clearance.
5	Mendipathar S/S	132/33	40		100	100	100	100	40		DEC-17	1. Date of commencement of the Phase-II work is 01.04.2012. 2. Schedule date of completion was 22.12.2015. 3. The sub-station is charged with 132/ 33 kV 20 MVA transformer No. 1 since 22.12.2015. 4. The 2nd 20 MVA transformer was commissioned on 01.12.2017. 5. No issues on forest clearance.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
6	Mustem S/S	132/33	40		100	100	100	100	40		NOV-15	1. Date of commencement of the work is 01.10.2013. 2. Schedule date of completion was November 2015. 3. Actual date of completion is 20.11.2015. 4. No issues on forest clearance. 5. Work completed and substation commissioned on 20.11.2015.
7	Praharinagar S/S	132/33	25		100	0	0	0			DEC-19	1. LOA for leveling of land for the 132 kV and 33 kV switchyard at Praharinagar have been issued on 22.02.2017 . 2. LOA for boundary wall also issued but work could not progress due to ban on stone aggregates. 3. The schedule date for completion of the sub-station is December 2018.
8	Rongkhon (Aug.) S/S	132/33	50		100	95	95	95	15		DEC-18	1. The transformer augmentation of the substation was completed on 20.10.2012. 2. Date of contract for Renovation and restructuring of 33 kV switchyard is 04.01.2017. 3. Anticipated date of completion is June 2018. 4. Overall progress of the project is 90% completed.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)

1	Badnawar (2x315)	400/220	630		100	100	83	83		MAR-19		Work under progress.
2	Balaghat / Kimapur S/S	400/220	315		100	100	100	83	100			100 MVA(1st unit) charged from 132 KV. on 29.10.2018. Work under progress.
3	Bhopal (Sukhi Sewaniya) (Addl.)	400/220	315		100	100	100	100	315	JUN-18	JUN-18	Commissioned 04/18 (Late Reported).
4	Handia S/S	400/220	630		0	0	0	0				
5	Mandsaur (Sitamau) (GEC-I)	400/220	630		100	49	2	2			MAR-19	
6	Sagar (GEC-I)	400/220	630		100	98	53	53		JAN-20	JAN-20	
7	Ujjain (GEC-I)	400/220	630		100	93	6	6			FEB-20	
8	Nagda (Bus Reactor 1x125MVAR)	400	0		100	100	100	100				Charges on 09.08.2016.
9	Adampur	220/33	100		100	91	23	23				work under progress.
10	Badwar Rewa Pooling S/s	220/33	300		100	82	12	12			MAR-18	
11	Barsitadesh Rewa Pooling S/s	220/33	300		100	100	100	100	300		MAR-19	1st unit charged on 18.06.2018, 2nd 100 MVA charged on 23.07.2018 & 3rd 100 MVA charged on 14.10.2018
12	Ramnagar Pahad Rewa Pooling S/s	220/33	300		100	99	87	87	200		MAR-19	1st 100 MVA charged on 28.07.2018 & 2nd 100 MVA charged on 14.10.2018. Work under progress.
13	Barwaha S/S	220/132	160		0	0	0	0				
14	Betul (Addl.)	220/132	160		100	100	100	100	160	MAY-18	JUN-18	Commissioned 03/18 (Late Reported).
15	Bhopal S/S	220/132	160		0	0	0	0				
16	Chhanera	220/132	2x160		100	100	100	100	320		SEP-18	Commissioned 09/18.
17	Gandhinagar S/S	220/132	160		0	0	0	0				
18	Gorabazar S/S	220/132	160		0	0	0	0				
19	Gudgaon (GEC-I)	220/132	160		100	100	85	60			JAN-20	
20	Hoshangabad S/S	220/132	160		0	0	0	0				
21	Indore S/S	220/132	160		0	0	0	0				
22	Jaora (Upgradation) (GEC-I)	220/132	2x160		100	100	79	50		JUL-19	JUL-19	
23	Kanwan (GEC-I)	220/132	160		100	100	97	97		JUL-19	JUL-19	
24	Kukshi S/S	220/132	160		100	96	0	0				Work under progress.
25	Nalkheda s/s (GEC)	220/132	320									
26	Ratangarh (GEC-I)	220/132	2x160		100	50	11	11		JAN-20	JAN-20	
27	Sailana (GEC-I)	220/132	2x160		100	100	65	65		JUL-19	JUL-19	
28	Sendhwa (New) s/s	220/132	160		100	100	100	100	160		JAN-19	Commissioned 12/18.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
29	Shankargarh / Khsipra S/S	220/132	160		0	0	0	0				
30	Susner S/S	220/132	2x160		0	0	0	0				
31	Suwasara (2nd Unit)	220/132	1x160		100	100	100	100	160		SEP-18	Commissioned 08/18 (Late Reported.)
32	Suwasara S/S	220/132	160		100	100	100	100	160	JUN-18	JUN-18	Commissioned 06/18.
33	Upgradation of Chapda 132Kv S/s to 220kv with 1x160MVA	220/132	160		100	97	45	45				Work under progress.
34	Upgration of Depalpur 132 Kv S/s 220kv with 1x160MVA	220/132	160		100	96	60	60				Work under progress.
35	Nalkheda(Aug.)	132/33	40		0	0	0	0				This S/s deleted from the list
36	Vijaipur (Aug.)	132/33	40		0	0	0	0				This S/s deleted from the list

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)

1	Duburi (ICT-III)	400/220	315		100	40	30	10		JUN-19	JUN-19	
2	Lapanga S/S	400/220	315		100	100	100	100	315	NOV-16	AUG-18	Commissioned 08/18.
3	Baliguda S/S	220/33	40		100	80	75	45		JUN-17	JUN-19	
4	Daspalla	220/33	1x40		100	5	0	0		JAN-20	JAN-20	
5	Deogarh	220/33	1x40		100	30	25	0		MAY-19	MAY-19	
6	Gobindpalli	220/33	2x20		100	60	50	30		JAN-20	JAN-20	
7	Kalimela S/S	220/33	40		100	95	90	75		SEP-19	DEC-19	
8	Kasipur S/S	220/33	1x20		100	100	100	100			MAR-19	Capacity to be 2X20 MVA=40 MVA instead of 20 MVA
9	Keonjhar GIS	220/33	2x20		100	100	100	100	40	JUN-17	SEP-18	Ready for Commissioning 09/18.
10	Laxmipur S/S	220/33	20		100	95	95	95			MAR-19	
11	Lephipara	220/33	2x20		100	20	15	0		MAY-19	MAY-19	
12	Mendhasal (2nd power T/F)	220/33	1x20		100	100	100	100	20		OCT-18	Commissioned 10/18.
13	Narasinghpur S/S	220/33	2x20		100	100	100	100	40		AUG-18	Commissioned 08/18.
14	Dhamara S/S	220/132/33	200		100	0	0	0			JUN-20	Capacity to be 2X160 MVA=320 MVA instead of 200 MVA
15	Aska S/S	220/132	2x100		100	95	95	95		JUN-17	MAR-19	
16	Bargarh S/S (ICT-II)	220/132	160		100	100	100	100	160		JAN-19	Commissioned 12/18.
17	Cuttack (One Auto T/F)	220/132	1x100		100	100	100	100	100		SEP-18	Commissioned 09/18.
18	Goda S/S	220/132	2x100		100	85	85	80		MAR-17	JUN-19	
19	Jaypatna S/S	220/132	2x100		100	90	90	85		FEB-18	MAR-19	Capacity to be 2X160 MVA
20	Kesinga S/S	220/132	160		100	95	95	80			JUN-19	Capacity to be 2X160 MVA
21	Kiakata	220/132	320		100	10	5	0		JAN-20	JAN-20	
22	Kuanrunda S/S	220/132	200		100	40	45	0				Capacity to be 2X160 MVA=320 MVA instead of 200 MVA
23	Meramundali B GIS	220/132	2x500		100	80	70	40		JUN-19	DEC-19	Voltage Ratio should be 400/220kV
24	Therubali (3rd Auto T/F)	220/132	1x160		100	100	100	100	160		OCT-18	Commissioned 10/18.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

POWER AND ELECTRICITY DEPARTMENT, MIZORAM (PEDMIZO)

1	Bawktlang (Augmentation of existing substation)	132/33	2x20		0	0	0	0				Proposal stage
2	Khawiva (Augmentation of existing substation)	132/33	25		0	0	0	0				Works are in progress and are implemented by PGCIL
3	Luangmual (Augmentation of existing substation)	132/33	60		0	0	0	0				Proposal stage
4	Sihhmui (Augmentation of existing substation)	132/33	1x10		0	0	0	0				Proposal stage

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)

1	Pipalkot (THDC)	400/220	2x315		0	0	0	0				Acquisition of land for Pipalkoti substation is under process with THDC which would be resolved by Sep-17.
2	Karanprayag (GIS)	400/132	630		0	0	0	0			JUN-17	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
3	Pipalkoti (GIS)	400/132	630		100	0	0	0			DEC-16	Tender is under process.
4	Baram (Jauljibi) New	230/33	50		0	0	0	0		MAR-17	DEC-17	Contract awarded to M/s capital electech Pvt. Ltd.
5	Barahamwari New	220/33	100		0	0	0	0		MAR-17	DEC-18	Work awarded to M/s Simens.
6	Ghansali New	220/33	60		0	0	0	0		MAR-17	DEC-18	Tender is under process.
7	Harrawala (Dehradun) IIP (2x50)	220/33	100		100	100	100	100	100		AUG-18	Commissioned 08/18.
8	Jaffarpur S/S	220/33	100		0	0	0	0			JUN-16	Work awarded to M/s Varigant Project Pvt. Ltd., Hyderabad and M/s Kanhor Electrical Ltd. Meerut.
9	Mori (GIS)	220/33	100		0	0	0	0			MAR-18	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
10	Nogaon	220/33	100		0	0	0	0			MAR-18	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
11	Puhana (GIS)	220/33	100		0	0	0	0			MAR-17	Differed till further order.
12	Almora	220/132	200		0	0	0	0			JUN-17	DPR Prepared.sending DPR to funding agency is under process.
13	Baramwari (GIS)	220/132	100		0	0	0	0			DEC-18	Revised Drawings has been submitted by M/s Siemens and has been approved.Total progress 4%.
14	Extn. at Imlikhera (Pirankaliyar)	220/132	2x100		100	100	100	100	200		FEB-19	Commissioned 11/18 (Late Reported).
15	Ghansali (GIS)	220/132	60		100	0	0	0			AUG-17	contract terminated with M/S CGL,retendering is in progress
16	Pantnagar (Aug.)	220/132	100		0	0	0	0			MAR-17	Tendering is under progress
17	Piran Kaliyar (GIS)	220/132	300		0	0	0	0			AUG-17	Tender is under process.
18	Pirankaliyar (Imlikhera)	220/132	1x100		100	100	100	100	100		SEP-18	Commissioned 09/18.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)

1	Muktsar (Aug.)	400/220	500		100	94	100	94	500	MAR-19	MAR-19	work in progress
2	Badhni Kalan (New) s/s	220/66	1x100		100	100	100	100	100	DEC-18	DEC-18	Commissioned 11/18.
3	Bahadurgarh (Addle. T/F) S/S	220/66	100		100	100	100	100	160		JUN-17	The work of Augmentation of 1x100 MVA, 220/66 KV T/F with 1x160 MVA, 220/66 KV T/F has been completed on 16.02.2017 and T/F loaded on 22.6.2017
4	Focal Point Nabha (Aug.) (3rd Addl.)	220/66	100		0	0	0	0				no such work exists.
5	Hoshiarpur	220/66	160		100	100	100	100	160		JUL-18	Commissioned 06/18 (Late Reported).
6	Ladowal	220/66	160		100	95	95	95	160	MAR-17	MAR-19	Work is in progress.
7	Lalru S/S (Replacement of 100 MVA T/F by 160 MVA)	220/66	60		100	100	100	100	60		FEB-19	Commissioned (Late Reported).
8	Maur	220/66	1x100		100	100	100	100	100	JUL-18	JUN-18	Commissioned 06/18.
9	Verpal Repl. (100-50)	220/66	50		100	100	100	100	50		APR-18	Commissioned 04/18.
10	Bhai S/S	220/132	100		100	100	100	100	160		SEP-17	The name of S/S is Bhari & rating of T/f is 220/66KV commissioned on no-load on 03.08.2017 and loaded on 30.09.2017.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)

1	Akal (Aug.)	400/220	500		0	0	0	0				
2	Akal GSS (Augmentaton 3x500-3x315 MVA) (GEC-I)	400/220	555		0	0	0	0				
3	Bhadia Pooling Station	400/220	945		100	100	100	100	1500			W.O. awarded to M/s Alstom. ADB funded scheme. 500MVA Trf. Test Charge on 18.03.17 & comm. on 22.07.17. 2 nos Trf. Charged on 18.08.17 Trf ICT-3 charged on 05.09.17. Repaired Trf. Commissioned on 15.02.18.
4	Jaisalmer -2 S/S	400/220	2x200 2x50		100	100	100	100	500		FEB-19	Commissioned 02/19.
5	Jodhpur s/s (New)	400/220	315		100	100	100	100	315		OCT-18	Commissioned 10/18.
6	Ramgarh S/S	400/220	1500		100	100	100	100			MAR-18	W.O awarded to M/s Techno Pvt Ltd. 3*500 MVA 400/220 KV X-Mers received. All three transformers charged from 220kV side. 220/132 kv 160 MVA Trans commissioned. ICT 3 commissioned on 21.09.17 & ICT 1 & 2 commissioned on 10.10.17 . 3 Nos reactors installed. Trf.Third commissioned on 10.1.17 (220KV side). On 15.12.17 commisioned on 400KV level
7	Bay (QM) (Feeder)at GSS Jaisalmer-2 (1 No.)	400	0									
8	Bays at Barmer (2 nos.) (GEC-I)	400	0									
9	NPH Jodhpur S/S	220/132/3 3	320		100	100	100	100			JUN-19	W.O. awarded to M/s Balaji Enterprises. Work under progress.
10	Bajju S/S	220/132	160		100	0	0	0				Scheme deferred. PBG returned to bidders
11	Bhadia Pooling Station	220/132	3x160		100	100	100	100				commissioned
12	Bhawanimandi S/S	220/132	160		100	100	100	100	160		AUG-18	Commissioned 03/17 (Late Reported).
13	Bherunda S/S	220/132	160		100	100	100	100	160		DEC-18	Commissioned 10/18 (Late Reported).
14	Chatrail S/S	220/132	160		100	0	0	0				Scheme deferred. PBG returned to bidders
15	Chhatargarh GSS (Upgradation) (GEC-I)	220/132	1x160		100	15	0	0			AUG-19	NOA issued in favor of M/s Kanohar. site levelling work under progress. Soil sample testing report approved
16	Halasar s/s	220/132	1x160		100	100	100	100	75		OCT-18	Commissioned 10/18.
17	Hindaun (160-50)	220/132	110		100	100	100	100	110		MAY-18	Commissioned 04/18 (Late Reported).
18	Jalore (160-50)	220/132	110		100	100	100	100	110		MAY-18	Commissioned 04/18 (Late Reported).
19	Kolayat S/S	220/132	160		100	0	0	0				Scheme deferred. PBG returned to bidders.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
20	Nawalgarh s/s	220/132	100		100	0	0	0			MAR-19	PPP mode. W.O. awarded to M/s. EMCO Ltd. Termination notice has been issued to firm by RVUNL in term of Article 13.3(d) of TSA dated 25.02.2013. Firm filed petition before APTEL Delhi against the order passed by RERC.
21	Pokaran S/S	220/132	160		100	0	0	0				Scheme deferred. SBG of tender released and tender dropped
22	Ramgarh S/S	220/132	3x160		0	0	0	0			MAR-17	
23	Undoo S/S	220/132	320		100	0	0	0				Scheme deferred. PBG returned to bidders
24	Bays at (Feeder) GSS Jaisalmer-2 (2 nos.)(GEC-I)	220	0									
25	Bhadla GSS (Augmentation 50-25 MVA) (GEC-I)	132/33	25		0	0	0	0				

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)

1	Ariyalur S/S	765/400	2x1500		100	45	10	0	0		MAR-19	Control room 45% completed. Plinth 30% completed. 765 KV & 400 KV Tower and equipment foundation and struture erection in progress. Earth mat work in progress. Lattice structure: 765 KV side :- 81/84 Nos 400 KV Side:- 42/49 Nos.Equipment :765 KV side - 219/650,400 KV side - 17/457 Transformer :6/6 completed.
2	Coimbatore	765/400	3000		0	0	0	0		SEP-21	MAR-21	Administrative approval accorded. Land cost approved and land registration is nearing completion.
3	North Chennai PS (GIS)	765/400	3000		0	34	0	0		SEP-18	MAR-20	Work awarded and under progress. Site grading under progress. Piling for compound wall and retaining wall 765 KV and 400 KV GIS building, Reactor and transformeris progress. Casting of pile for 765 KV GIS building in progress.
4	Virudhunagar	765/400	3000		0	0	0	0		MAR-21	MAR-22	Tender floated with due date of opening on 20.03.19.
5	Edayarpalayam	400/230/110	2x315+3x200		0	0	0	0		SEP-18		NIT to be issued.
6	Guindy (GIS)	400/230/110	630		0	85	40	50		SEP-19	DEC-19	Work awarded to M/s.L&T. Work under progress. 2 noa 315 MCA ICT erected . GUS inspection completed . Laying of earth mat Battery . Eot crane erection work under progress.2 nos. 315 MVA ICT erected.
7	Korattur (GIS)	400/230/110	1030		0	0	0	0		SEP-19	AUG-20	Tender under process. Part II of the tender to be opened,.
8	Mylapore/Taramani	400/230/110	1030		0	0	0	0		SEP-19	MAR-20	Tender floated with due date of opening on 05.03.19
9	Pavoorchatram (Tennampatty)	400/230/110	2x315+2x100		100	100	100	100			MAY-19	SS Charged at 230 KV on 08.10.18
10	Thennamapatty	400/230/110	2x315+2x200		100	100	100	100		SEP-17	OCT-18	SS Charged at 230 KV on 08.10.18. 400 KV line works are in progress. ROW issues involved.
11	Vellalaviduthi	400/230/110	1030		0	0	0	0		SEP-18	DEC-19	Tender awarded to M/s BHEL On 28.06.2018 , compound wall and yard levelling works are under progress
12	Vellalaviduthi (Pudukkottai)	400/230/110	2x315+2x100		100	0	0	0			SEP-19	
13	Establishment of 400/230 kV S/S ICTs at Parali (near existing Kundah PH-III	400/230	2x500									
14	Kolappalur	400/230	1030		0	0	0	0		SEP-21	MAR-22	Sanction awaited
15	Mangalapuram	400/230	1030		0	0	0	0		SEP-21	MAR-22	Sanction awaited
16	Ottapidaram	400/230	630		0	0	0	0		SEP-19	MAR-20	Commercial bid documents made ready Tech bid documents under preparation.Estimate and Specification is under preparation based on rewited packages proposed by ADB.
17	Samugarengapuram	400/230	1030		0	0	0	0		SEP-19	MAR-20	MNRE Clearance awaited to float tenders.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
18	Selvapuram	400/230	1030		0	0	0	0		SEP-20	OCT-19	Work awarded on 24.10.18. Soil test completed . Compound wall work in progress.
19	Thuraiyur	400/230	1030		0	0	0	0		SEP-21	MAR-22	Sanction awaited
20	Pulianthope (GIS)	400/220	3x315		100	0	0	0		SEP-17	MAR-20	Tender awarded to M/s L&T on 3/08/18 . Land issues resolved ,Soil testing completed and works are under progress.and work commenced.
21	K.R.Thoppur	400/110	200		0	0	0	0		SEP-17	SEP-17	Work under progress
22	Thappagundu s/s	400/110	3x200		100	100	100	100	600		OCT-18	Commissioned 10/18.
23	Thoppankundu S/S	400/110	600		100	100	100	100		DEC-14	OCT-18	2x200 MVA, 400/110 KV DCT Commissioned on 22.10.18and 1x200 MVA, 400/110 KV DCT Commissioned on 23.10.18.
24	Bay (Provision) at Kayathar s/s (4 Nos.) (GEC-I)	400	0									
25	Bays at Palavadi s/s (2 Nos.)	400	0									
26	Pugalur and North Trichur HVDC Terminal	320	2000		0	0	0	0		APR-20		
27	Alagarkoil (2x100+3x100)	230/110	500		0	0	0	0		SEP-17	MAR-18	Work to be taken up
28	Anuppankulam (Addl. T/F)	230/110	60		100	100	100	100	60		OCT-18	Commissioned 10/18.
29	Arani (3x80 to 4x80)	230/110	560		0	0	0	0		SEP-17	MAR-18	Work to be taken up
30	Cuddalore (3x100 to 3x160)(GEC-I)	230/110	180		0	0	0	0				
31	Erode	230/110	200		0	0	0	0		SEP-19	MAR-20	Placing of order approved by the board LOA to be issued.
32	Gummidipoondi (IIIrD Auto)	230/110	1x100		100	100	100	100	100		FEB-19	Commissioned 02/19.
33	Kadapperi (3x100+3x160)	230/110	780		0	0	0	0		SEP-17	MAR-18	Work to be taken up
34	Kalivelampatty	230/110	200		0	0	0	0		SEP-19	MAR-20	Sanction awaited
35	Kancheepuram	230/110	100		100	100	100	100	100	AUG-17	SEP-18	Commissioned 09/18.
36	Karuppur	230/110	200		0	20	0	0		SEP-19	MAR-19	Work under progress. Structure and Plinth works are progress.
37	Keezhakuppam	230/110	200		0	0	0	0		SEP-19	MAR-19	Sanction awaited
38	Kondagai	230/110	200		0	0	0	0		SEP-20	MAR-20	Sanction awaited
39	Kongal Nagaram	230/110	200		0	0	0	0		SEP-18	MAR-19	Sanction awaited
40	K.Pudur	230/110	200		0	0	0	0		SEP-20	MAR-21	Estimate and Specification are under preparation.
41	Mambalam (GIS)	230/110	320		0	0	0	0		JUL-17	MAR-19	LOA issued on 25.01.19.Detailed engineering in progress.
42	Membalam (GIS)	230/110	2x160		0	0	0	0			MAR-19	Tender is under negotiation.
43	Mondipatty (Addl Auto T/F)	230/110	2x40		100	100	100	100	80		SEP-18	Commissioned 09/18.
44	Narimanam S/S	230/110	2x100		100	0	0	0			JUN-19	Tender to be lodged and retender to be floated.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
45	Neyveli S/S	230/110	480		100	100	100	100	480	APR-17	OCT-18	Commissioned 10/18.
46	Poolavady	230/110	200		0	0	0	0		SEP-18	MAR-20	MNRE approval awaited for floating tender.
47	Porur (Addl T/F)	230/110	2x50		100	100	100	100	100		OCT-18	Commissioned 10/18.
48	Porur GIS	230/110	100		100	100	100	100	100	APR-16	JUL-18	Commissioned 07/18.
49	Pudukkottai (Aug) (160-100)	230/110	60									
50	Pudukkottai (2x100 to 3x160)(GEC-I)	230/110	280		0	0	0	0				
51	Samayanallur S/S	230/110	2x100		100	80	40	0			AUG-19	Work awarded. Control room work finishing work in progress. 230 KV equipment and plinth works are under progress.
52	Sankarapuram S/S	230/110	200		0	40	30	0			AUG-19	Work under progress.Levelling 90 % completed
53	Sathumadurai	230/110	200		0	0	0	0		SEP-18	MAR-19	Sanction awaited
54	Sembatty (Aug)(160-100) (GEC-I)	230/110	60		100	100	100	100	60		JUL-18	Commissioned 07/18.
55	Shenpagapudur (JICA)	230/110	2x100		100	90	75	75		JUN-15	MAR-19	Work held up as contractor not turned up for works
56	Taramani (3x100+3x160)	230/110	780		0	0	0	0		SEP-17	MAR-20	Tender floated and due on 15.02.2019.
57	Thirupattur S/S	230/110	200		0	70	0	0			JUN-19	Work under progress. Control room 70 % completed.Earthling and cabling 60 % complted.
58	Thiruvanmiyur	230/110	200		15	0	0	0		SEP-18	MAY-19	Work under progress. Working pile 97/97 completed. Pile capping working 17/23 completed.
59	Thuvakudy S/S	230/110	200		100	30	0	0		APR-17	OCT-19	Work awarded to M/s.Murali & Co. Compound wall and control room work are under progress. Control Room up to roof level completed.
60	Tirupur (JICA)	230/110	2x100		100	90	90	50		APR-16	MAR-19	Work held up due to contractor issues
61	TNEB HQ (GIS) (JICA) S/S	230/110	200		100	0	0	0		APR-12	NOV-19	Tender award to M/s L&T on 10.08.18. Civil works completed . GIS inspection schedule in March.,Initial work are under progress.
62	Uddanapally S/S	230/110	200		100	98	100	95		APR-16	MAR-19	Work under progress.
63	Usilampatty	230/110	200		0	0	0	0		SEP-20	MAR-21	Sanction awaited
64	Villupuram (2x100 to 2x160) (GEC-I)	230/110	120		0	0	0	0				
65	Vinnmangalam (2x100 to 2x160)	230/110	520		0	0	0	0		SEP-17	MAR-18	Work to be taken up
66	Central (CMRL) (2x100)	220/110	2x100		100	100	100	100	200		AUG-18	Commissioned 08/18.
67	Kadalangudy (Aug.) (100-80)	220/110	20		100	100	100	100			DEC-15	Commissioned 12/15.
68	Muppandal	220/110	200		0	0	0	0		SEP-18	MAR-19	Sanction awaited
69	Nemmali thippiyakudi (2x100+3x100)	220/110	500		0	0	0	0		SEP-17	MAR-17	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
70	Singapuram S/S (ICT-II)	220/110	100		0	0	0	0				Test charged on 02.05.16 with 1x100 MVA Auto Transformer
71	Singarapet (Enhancement from 3x50 to 2x160 MVA and shifting of SS to new location indide the SS premises)	220/110	170		0	100	100	90		SEP-18	MAR-19	Work under progress. Cabling and earthing 90% completed.
72	Thiruvannamalai (Addl.)	220/110	1x160		100	100	100	100	160		AUG-18	Commissioned 08/18.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TRANSMISSION CORP. OF ANDHRA PRADESH LIMITED (APTRANSCO)

1	Mughalkod (GEC-I)	400/220	945									
2	Uravakonda (GEC-I)	400/220	1000									
3	80 MVAR Bus Reactor at Jammalamadugu s/s (GEC-I)	400	0									
4	Bay Extn. at Uravakonda s/s (2Nos.) (GEC-I)	400	0									
5	Chilakaluripeta S/s (2x500MVA)	400/220/132	1000		0	0	0	0		AUG-19	MAR-20	Tenders floated on 13.12.2018. PQ Bid evaluation under progress.
6	80 MVAR Bus Rector at Hindupur s/s (GEC-I)	400/220	0									
7	Amaravathi SS-II in CRDA	400/220	630		0	0	0	0		AUG-21	AUG-21	
8	Amaravathi S/s-I in CRDA	400/220	630		0	0	0	0		AUG-20	AUG-21	
9	Aspiri S/s	400/220	945		0	0	0	0		AUG-18	MAR-20	The scheme containing this Sub station is posed to NCEF Grant.Soon after receipt tenders will be called for.Please change the transformation capacity of Sub-Station revised to 2 x 500 MVA instead of 3 x 315 MVA as per recommendation of CEA.In view of urgency,the scheme containing this Substation is posed for advance tendering.Tendering is under progress.
10	Eluru S/s	400/220	630		0	0	0	0		AUG-18	MAR-20	Tenders floated on 13.12.2018.Bid evaluation under progress.
11	Garividi (Marala)	400/220	630		100	100	100	100		AUG-18	MAR-18	Commissioned 03/18 (Late Reported)
12	Hindupur (GEC-I)	400/220	315									
13	Hindupur s/s (1st ICT)	400/220	315		100	100	100	100	315	OCT-17	OCT-18	Commissioned 10/18.
14	Inavolu S/s	400/220	1000		0	0	0	0		AUG-18	MAR-20	* The Inavolu S/S renamed as 400kV Thallayapalem GIS*.LOI issued on 31.08.2018.The Purchase Order was issued on 01.10.2018.Substation site is handed over to M/s. L & T (the erection contractor) on 21.12.2018.Survey works are completed. Tree cutting and jungle clearance is under progress.
15	Kalikiri	400/220	630		100	100	100	100	630	SEP-17	JUN-18	Commissioned 06/18.
16	Kalpaka-II S/s	400/220	945		0	0	0	0		AUG-20	AUG-21	
17	Mailavaram (GEC-II)	400/220	3x315									
18	Mylavarm S/s	400/220	945		100	0	0	0		AUG-18	MAR-20	LOI issued on 01.10.2018.Detailed purchase orders placed on 05.11.2018.Substation site is handed over to the contractor on 14.12.2018. Mobilization is under progress.
19	NP Kunta - ICT-4 (GEC-II)	400/220	500									
20	NP Kunta PS(GEC-II)	400/220	1x1500									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
21	Podili s/s (1st ICT)	400/220	315		100	100	100	100	315	AUG-17	OCT-18	Commissioned 10/18.
22	Rachaganneru S/s	400/220	630		100	70	60	35		AUG-18	MAY-19	Detailed Purchase orders issued on 31.01.2018 .436 Nos out of 444 Nos structure foundations and 88 Nos out of 490 Nos structure erection completed.Switchyard foundations, Structure erection , compound wall, FF & DD Room, kiosk ,cable trench and Road works are under progress
23	Sattenapalli ICT-III	400/220	315		100	100	100	100	315		MAY-18	Commissioned 05/18.
24	Talaricheruvu S/s	400/220	945		100	90	80	80		AUG-18	MAR-19	Detailed purchase orders issued on 09.06.2017. Site is handed over to the Executing Agency on 24.06.2017. All 663 Nos structure Foundations and 763 Nos structure erection and 535 Nos out of 562 Nos equipment erection completed. Sub-Station is commissioned with 1st 315 MVA PTR on 17.12.2018.Balance works are under progress.
25	urvakonda-II S/s	400/220	1260		0	0	0	0		AUG-18	MAR-20	
26	Gudivada (2x500 MVA+2x100 MVA)	400/132	1200		0	0	0	0		AUG-19	MAR-20	Tenders floated on 13.12.2018.PQ Bid evaluation under progress.
27	125 MVAR Bus Reactor at Uravakonda (GEC-I)	400	0									
28	Bays at Kurnool S/S (2nos.)	400	0									
29	Anupankulam (3x100 to 3x160)(GEC-I)	230/110	3x60									
30	Sembatty (3x100 to 3x160)(GEC-I)	230/110	3x60									
31	Betamcherla(GEC-I)	220/132/33	2x160									
32	Chakrayapet	220/132	200		100	2	0	0			MAR-17	Site handed over on 16.04.2016.Leveling of site works under progress.
33	Gollapuram	220/132	200		100	80	90	85			MAY-17	Works are under progress.
34	Pampanur Tanda(GEC-I)	220/132	2x160									
35	Penukonda(GEC-I)	220/132	2x160									
36	Porumamilla	220/132	200		100	95	95	95			AUG-16	works are under progress.
37	Tirumalayapalli	220/132	300		100	60	85	50			JUN-17	Works are under progress.
38	Gaddamvaripalli	220/11	50		100	100	100	96			JUN-16	Works under progress
39	Bay Extn. at Hindupur s/s (GEC-I)	220	0									
40	Bay Extn. at Porumamilla s/s (2 Nos) (GEC-I)	220	0									
41	Bay Extn. at Tadipatri s/s (GEC-I)	220	0									
42	Bay Extn. at Badavel s/s (1 No.) (GEC-I)	132	0									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
43	Bay Extn. at Penukonda s/s (GEC-I)	132	0									
44	Bay Extn. at Porumamila s/s (1 Nos) (GEC-I)	132	0									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Transmission Corporation of Telangana Limited (TSTRANSCO)

1	Kethireddypally	400/220/132	630		100	100	100	100	630	MAR-18	DEC-18	Commissioned 11/18.
2	Gajwel (Aug.)	400/220	315		100	90	95	70		SEP-17		Works are in progress
3	Julurupadu S/S	400/220	630		100	100	100	100	630		AUG-18	Commissioned 07/18.
4	Malkaram (4th -ICT)	400/220	1x315		100	100	100	100	315		DEC-18	Commissioned 11/18.
5	Nirmal ICT-III	400/220	315		100	100	100	100	315		AUG-18	Commissioned 08/18.
6	Nirmal S/S	400/220	630		100	100	100	100	630		AUG-18	Commissioned 07/18.
7	Ramadugu (2x500 MVA)	400/220	2x500		100	30	90	10			JUL-19	400/200kV Ramadugu S/S is under execution besides already existed LI Ramadugu substation
8	Shankarpally	400/220	500		100	100	100	100	500		OCT-18	Commissioned 10/18.
9	400kV Suryapet Bay Extensions	400	0									
10	Chandulapur LI	400	500		0	0	0	0		NOV-17		
11	Choutuppal	400	1x1500		0	0	0	0		JUN-20		
12	Damacherla	400	1500		0	0	0	0		SEP-18		
13	Jangaon	400	500		100	58	75	75		AUG-18		Equipment erection WORKS Under progress .
14	Julurupadu 2nos 400kV bay	400	0							SEP-17		
15	Mydaram LI	400	1120		0	0	0	0		NOV-17		
16	Narlapur LI	400	1440		0	0	0	0		SEP-18		
17	Ramachandrapuram	400	1000		0	0	0	0		SEP-18		
18	Ramadugu LI	400	1120		0	0	0	0		NOV-17		
19	Tippapur LI	400	480		0	0	0	0		NOV-17		
20	Tukkapur LI	400	400		0	0	0	0		NOV-17		
21	Uddandapur LI	400	900		0	0	0	0		SEP-18		
22	Vattem/Karvena	400	1440		0	0	0	0		SEP-18		
23	Yedula LI	400	1260		0	0	0	0		SEP-18		
24	Yellampalli LI	400	945		0	0	0	0		NOV-17		
25	Bonguloor S/S	220/132/33	200		0	0	0	0				1 no. 100MVA Transformer and line commissioned on 02.04.2015. balance works to be completed by 31.10.2015
26	Huzumagar S/S	220/132/33	200		100	0	0	0			MAR-17	
27	Jadcherla S/S	220/132	200		0	0	0	0				
28	Jangaon S/S	220/132	200		100	0	0	0				

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
29	Kethireddypalli (2 nos of 220/132MVA PTRs)	220/132	2x100		100	100	100	100	200		JAN-19	Commissioned 12/18.
30	Manikonda S/S	220/132	2x100		100	10	5	0			DEC-18	Works are in progress
31	Thimmajipet S/S	220/132	200		0	0	0	0			MAR-17	
32	Aswaraopet SS upgradation from 132 kV	220	200		0	0	0	0		NOV-17		
33	Banswada	220	200		0	0	0	0		NOV-17		
34	Borampet GIS	220	480		0	0	0	0		DEC-17		
35	Chanchalguda	220	200		0	0	0	0		SEP-18		
36	Goliwada (Yellampalli) LI SS	220	450		0	0	0	0		SEP-17		
37	Husnabad GIS	220	200		0	0	0	0		MAY-18		
38	Kachavanisingaram	220	200		0	0	0	0				
39	Kallur GIS	220	200		0	0	0	0		SEP-17		
40	Kleshwaram LI SS	220	550		0	0	0	0		SEP-17		
41	Kothur	220	320		0	0	0	0		SEP-17		
42	Lakshmidhevipalli LI SS	220	240		0	0	0	0		SEP-17		
43	Madugula	220	200		0	0	0	0		MAY-17		
44	Mahabubabad (Ayyagaripally)	220	200		0	0	0	0		JUN-17		
45	Nagarkurnool	220	2x100		0	0	0	0		JUN-17		
46	Peddagopati GIS	220	200		0	0	0	0		NOV-17		
47	Raidurg	220	300		0	0	0	0		SEP-17		
48	Renjal GIS	220	200		0	0	0	0		NOV-17		
49	Sundilla LISS	220	400		0	0	0	0		SEP-17		
50	Toopran	220	2x100		0	0	0	0		SEP-17		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TRIPURA STATE ELECTRICITY CORPORATION LIMITED (TSECL)

1	Ambassa (Aug.)	132/33	25		100	100	100	100			AUG-13	Commissioned 08/2013.
2	Budhjungnagar (Aug.)	132/33	25		100	0	0	0			MAR-17	LOA issued
3	Dharmanagar (Aug.)	132/33	25		100	100	100	100			SEP-13	Commissioned 9/13.
4	Banduar (Aug.)	132/11	15		100	100	100	100			SEP-13	Commissioned 9/13.
5	Garod Tilla (Aug.)	132/11	10		100	0	0	0			MAR-17	Tender Evaluation in process.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)

1	ICT at Obra C s/s	765/400	3000		0	0	0	0			NOV-20	UPRVUNL TO COMMISSIONED BEFORE MARCH-21
2	Modipuram S/s	765/400	3000		0	0	0	0			MAR-19	LAND HAS BEEN IDENTIFIED
3	Moradabad S/s	765/400	3000		0	0	0	0			MAR-20	LAND FOR 765 KV SS IS IDENTIFIED
4	Azamgarh (Aug) T/F-II (500-315)	400/220	185		100	100	100	100	185		FEB-19	Commissioned 01/19.
5	Badaun S/s	400/220	630		100	0	0	0			MAR-21	to be constructed under TBCB scheme alongwith Obra-C evacuation scheme.
6	Banda (New) ICT-II	400/220	315		100	100	100	100	315		APR-18	Commissioned 04/18.
7	Basti GIS	400/220	2x500+2x200		100	10	0	0		JUL-19	MAR-20	Work in progress.
8	Firozabad S/s	400/220	1000		100	0	0	0			MAR-21	tendering in process. To be constructed in TBCB mode.
9	Gonda	400/220	2x315		100	100	100	100				Charged at 220 kV site being developed by M/s Isolux under TBCB.
10	ICT at Harduaganj Extn	400/220	630		100	0	0	0			MAR-20	UPRVUNL SCOPE
11	Jaunpur S/s	400/220	630		100	10	0	0			MAR-21	work in progress.
12	Moradabad (Aug.) (500-315) ICT-II	400/220	185		100	100	100	100	185		APR-18	Commissioned 04/18.
13	Obra-BTPS (Aug.) (315-240)	400/220	75		100	100	100	100	75		APR-18	Commissioned 04/18.
14	Obra -BTPS (Aug.) ICT-II (315-240)	400/220	75		100	100	100	100	75		MAY-18	Commissioned 05/18.
15	Raebareli S/s	400/220	630		100	0	0	0			MAR-21	LAND available.
16	Rasra S/s	400/220	630		100	15	0	0			NOV-20	WORK IN PROGRESS
17	Sambhal S/s	400/220	630		100	0	0	0			DEC-20	Land is available.
18	Shamli S/s	400/220	1000		100	5	0	0			DEC-20	Work in progress.
19	Simbholi S/s	400/220	1000		100	10	0	0			NOV-21	Land available.
20	Tanda TPS	400/220	2x315		0	0	0	0				NTPC scope
21	Panki Kanpur (Aug.) T/F-I	400/200	75		100	100	100	100	75		OCT-18	Commissioned 10/18.
22	Basti (Aug) T/F-II (200-160)	400/132	1x40		100	100	100	100	40		FEB-19	Commissioned 02/19.
23	Masauli (Prayagraj) (New) T/F-I	400/132	2x100		100	100	100	100	200		FEB-19	Commissioned 02/19.
24	Gomti nagar Lucknow (Aug.) T/F-IV	220/33	60		100	100	100	100	60		OCT-18	Commissioned 10/18.
25	Kanpur Road (Lucknow New)	220/33	120		100	100	100	100	120		APR-18	Commissioned 04/18.
26	Kanpur Road Lucknow (New) T/F-III	220/33	60		100	100	100	100	60		OCT-18	Commissioned 10/18.
27	Mandola Vihar (New ICT-I)	220/33	60		100	100	100	100	60		JUN-18	Commissioned 06/18.
28	Morti (New) - ICT-II	220/33	60		100	100	100	100	60		AUG-18	Commissioned 08/18.
29	Rookhi Bulandshahar (New) T/F-I	220/33	60		100	100	100	100	60		DEC-18	Commissioned 11/18.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
30	Hapur (New)	220/132/33	2x160		100	100	100	100	320		AUG-18	Commissioned 08/17 (Late Reporeted).
31	Amethi S/s	220/132	320		100	60	80	55			APR-20	work in progress.
32	Anandnagar (Gorakhpur) S/s	220/132	320		0	0	0	0			MAR-21	Land has been Identified. Land procurement in process.
33	Bachrawan Raebareli (New)ICT-I	220/132	160		100	100	100	100	160		MAY-18	Commissioned 05/18.
34	Baghpat (Aug.) (160-100)	220/132	60		100	100	100	100	60		MAY-18	Commissioned 03/18 (Late Reported).
35	Banda (Aug) T/F-I (200-160)	220/132	2x20		100	100	100	100	40		FEB-19	Commissioned 01/19.
36	Bansi (New) ICT-II	220/132	1x100		100	100	100	100	100		JUL-18	Commissioned 07/18.
37	Bansi Siddharthnagar (Aug) T/F-I	220/132	60		100	100	100	100	60		OCT-18	Commissioned 10/18.
38	Barabanki (New)	220/132	320		100	100	100	100	320		APR-18	Commissioned 04/18.
39	Bhadrekhi (Urai) (Augmentation) (GEC-II)	220/132	320		100	100	80	80			MAY-20	Work in progress.
40	Ghazipur (Aug) T/F-II (160-100)	220/132	60		100	100	100	100	60		FEB-19	Commissioned 02/19.
41	Hardoi Road (Aug) T/F-II (200-160)	220/132	1x40		100	100	100	100	40		FEB-19	Commissioned 02/19.
42	Hata Kushinagar (New) T/F-I	220/132	1x100		100	100	100	100	100		OCT-18	Commissioned 10/18.
43	Jhusi Prayagraj (Aug.) (200-160)	220/132	1x40		100	100	100	100	40		JAN-19	Commissioned 12/18.
44	Kanpur Dehat (New) 160 MVA (100 MVA T/F already energized in May -18).	220/132	60		100	100	100	100	60		FEB-19	Commissioned 01/19.
45	Maath Mathura (New) T/F-I	220/132	1x160		100	100	100	100	160		FEB-19	Commissioned 01/19.
46	Madhuvan S/S	220/132	160		100	85	80	75			APR-20	Work in progress.
47	Muradnagar Ghaziabad (Aug) T/F-II (200-160)	220/132	1x40		100	100	100	100	40		FEB-19	Commissioned 02/19.
48	Neebkarori Farrukhabad (New) T/F-II	220/132	1x100		100	100	100	100	100		SEP-18	Commissioned 09/18.
49	Pahari (Chitrakoot) (New) T/F-I	220/132	1x100		100	100	100	100	100		FEB-19	Commissioned 02/19.
50	Pratap Vihar S/S	220/132	1x160		100	85	75	75			MAY-19	Work in progress.
51	Rampur s/s (Aug. (160-100)	220/132	60		100	100	100	100	60		JAN-19	Commissioned 12/18.
52	Rukhi (New) ICT-I	220/132	160		100	100	100	100	160		JUL-18	Commissioned 07/18.
53	Saharanpur (Aug) T/F-I (200-160)	220/132	1x40		100	100	100	100	40		FEB-19	Commissioned 01/19.
54	Sarh Dehat (Aug.) (160-100)	220/132	60		100	100	100	100	60		JAN-19	Commissioned 12/18.
55	Sarh (Kanpur Dehat New) ICT-I	220/132	100		100	100	100	100	100		MAY-18	Commissioned 05/18.
56	Sarh (Kanpur Dehat New) T/F-II	220/132	160		100	100	100	100	160		SEP-18	Commissioned 09/18.
57	Sarsawa New (Saharanpur) ICT-I	220/132	160		100	100	100	100	160		APR-18	Commissioned 04/18.
58	Sarsawa (Saharanpur) (ICT-II) S/S	220/132	320		100	100	50	50				TRANSFORMER ALLOTMENT AWAITED.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
59	Shamli S/S (Aug) Additional T/F	220/132	1x100		100	100	100	100	100		JAN-19	Commissioned 12/18.
60	Sikandara (Kanpur Dehat New) ICT-I	220/132	1x100		100	100	100	100	100		MAY-18	Commissioned 05/18.
61	Simbhaoli Ghaziabad (Aug) T/F-II	220/132	2x20		100	100	100	100	40		SEP-18	Commissioned 09/18.
62	Siyana ICT-I	220/132	1x160		100	100	100	100	160		AUG-18	Commissioned 07/18 (Late Reported).
63	Sohawal (Aug.) (160-100) ICT-I	220/132	60		100	100	100	100	60		APR-18	Commissioned 04/18.
64	Faridpur (Bareilly) S/s	220	320			0	0	0			DEC-20	Tender price part open on 03-11-18
65	Fatehgarh or Kannauj S/s	220	320		100	0	0	0			AUG-20	LAND available
66	Hamirpur S/s	220	320		0	0	0	0			SEP-20	Land has been Identified on sagar highway.
67	Hardoi (New) S/s	220	320		0	0	0	0			NOV-20	LAND IDENTIFIED for connstruction of 220 kv s/s sandila (2x160 mva)
68	Kasganj S/s	220	320		100	25	0	0			NOV-19	work in progress .
69	Khatauli S/s	220	320		100	0	0	0			SEP-20	Land has been Identified.
70	Kiraowli S/s	220	320		100	0	0	0			SEP-20	LAND IDENTIFIED
71	Lakhimpur s/s	220	320		0	0	0	0			MAR-21	LAND IDENTIFIED
72	Maharajganj S/s	220	320		100	8	0	0			JUL-20	WORK IN PROGRESS
73	Saharanpur New s/s	220	320		100	0	0	0			SEP-20	land available
74	SGPGI Road S/s	220	320		0	0	0	0			MAR-21	LAND IDENTIFIED
75	Tajpur S/s	220	320		100	0	0	0			SEP-20	LAND available
76	Tundla S/s	220	320		100	0	0	0			SEP-20	LAND IDENTIFIED
77	Unnao (Dahi Chowki) S/s	220	180		100	78	56	48			JUN-19	WORK IN PROGRESS.
78	Varanasi Cantt. S/s	220	180		0	0	0	0				Land being identified.
79	Vasundhara S/s	220	320			0	0	0			MAR-21	LAND IDENTIFIED
80	2 Nos. 132 kV line bays at Jigna S/s (GEC-II)	132	0									
81	2 Nos. 132 kV line bays at Meja S/s (GEC-II)	132	0									
82	2 Nos. 132 kV line bays at Pukhraya S/s (GEC-II)	132	0									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)

1	Durgapur Aug.	400/220	315		0	0	0	0			MAR-19	
2	Gokarna Aug.-I	400/220	315		0	0	0	0			MAR-20	
3	New Haldia NIZ GIS	400/220	630		0	0	0	0			MAR-20	
4	New Katwa Aug.	400/220	315		0	0	0	0			MAR-22	
5	New Katwa GIS	400/220	1000		0	0	0	0			MAR-21	
6	New Purulia (N.PPSP) Switching S/S	400	0		100	85	70	50		SEP-16	JUL-17	
7	New Town AA-III	220/33	50		100	100	100	100	50		AUG-18	Commissioned 08/17 (Late Reported).
8	Alipurduar Aug.	220/132	160		0	0	0	0			MAR-20	
9	Bankura PS (GEC-II)	220/132	200									
10	Barasat Aug.	220/132	160		0	0	0	0			MAR-21	
11	Barasat GIS	220/132	320		100	100	100	100	320		MAY-18	Commissioned 04/18 (Late Reported).
12	Baruipur GIS	220/132	320		100	3	0	0			JAN-20	
13	C.K. Road GIS	220/132	320		0	0	0	0			MAR-22	
14	Dalkhola Aug.	220/132	160		0	0	0	0			MAR-20	
15	Dharampur	220/132	160		0	0	0	0			MAR-18	
16	Domjur 220kV (Aug) (160-100)	220/132	60		100	100	100	100	60		FEB-19	Commissioned 02/19.
17	East Mednipur PS (GEC-II)	220/132	200									
18	Egra Aug.	220/132	160		0	0	0	0			MAR-20	
19	Foundray Park Aug.	220/132	160		0	0	0	0			MAR-20	
20	Gazol Aug.	220/132	160		0	0	0	0			MAR-22	
21	Gazol GIS	220/132	320		100	65	95	65			MAR-19	Land development & boundary wall work under progress.
22	Jeerat Aug.-I	220/132	160		0	0	0	0			MAR-20	
23	Kotasur GIS	220/132	320		0	0	0	0			MAR-20	
24	Lakshmikantapur Aug.-I	220/132	80		0	0	0	0			MAR-18	
25	Lakshmikantapur Aug.-II	220/132	40		0	0	0	0			MAR-19	
26	Mahachanda GIS	220/132	320		0	0	0	0			MAR-20	
27	Mayapur GIS	220/132	100		0	0	0	0			MAR-21	
28	New Bishnupur Aug.-I	220/132	160		0	0	0	0			MAR-19	
29	New Sagardighi S/S	220/132	320		100	100	100	100	320		JAN-19	Commissioned 12/18.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
30	New Town AA-IIC GIS	220/132	320		100	92	82	55			DEC-19	
31	New Town AA-III (Aug.)	220/132	160		100	100	100	100	160		JAN-19	Commissioned 12/18.
32	Raghunathpur GIS	220/132	320		0	0	0	0			MAR-22	
33	Rejinagar Aug.	220/132	160		0	0	0	0			MAR-21	
34	Rejinagar GIS	220/132	320		100	99	98	98			APR-19	Work in progress
35	Sadaipur Aug.	220/132	160		0	0	0	0			MAR-19	
36	West Mednipur PS (GEC-II)	220/132	200									

dddddddddddddd

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks1
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ADANI POWER LTD. (APL)

1	765 kV Bay at Sipat s/s (STL-TBCB)	765	0							NOV-18		
2	765 kV bays at Sasan UMPP (C-WRTL-TBCB)	765	0							NOV-18		
3	Rajnandgaon Switching S/s (RRWTL-TBCB)	765	0		100	0	0	0		NOV-18	AUG-17	
4	Dhanbad s/s (NKTL-TBCB)	400/220	1000		0	0	0	0		MAY-19	MAY-19	TSA termination notice withdrawn on 10.12.2018, which was allowed by CERC. NKTL having taken several steps to complete the project, is better placed to implement the project in efficient and compressed time. However, still NoC is awaited from CCL/MoC for construction of NK-C and NK-G lines over coal bearing area and hence force-majeure for the project is continued. Further, in accordance with the provision of the TSA, NKTL has approached CERC for further course of action.
5	1x125 MVAR Bus reactor at 40kV Fatehgarh Pooling S/S along with associated bay (F-BTL-TBCB)	400	0									
6	2 nos of 400 kV line bays at Fatehgarh PS (F-BTL-TBCB)	400	0									
7	400 kV Bays (2 nos.) at Vindhyachal STPP switchyard (C-WRTL-TBCB)	400	0							JAN-19		
8	Fatehgarh (PS) (with a provision to upgrade at 765 kV level) (F-BTL-TBCB)	400	0									
9	GSS Ranpur Kota S/S	220/132/33	2x100+1x10		100	100	100	100	210		FEB-19	Commissioned 02/19.

Essel Infraprojects Ltd. (ESSEL)

1	Warangal (New) S/s (WKTL -TBCB)	765/400	2x1500		100	47	60	0	0	NOV-19		1) 100% land purchased for Warangal Sub-station. 2) Substation basic design & engineering works completed. 3) 10 no. of reactors received at site , 60% S/s material received at site 4) S/s civil works, structure erection and earthing work is in progress.
2	240 MVAR Switchable reactors with Bays in each Ckt. of Warora(Pool)-Rajnandgaon with NGR (WKTL-TBCB)	765	0									
3	2 Nos of bays at Rishikesh S/s (NRSS-XXXVITL-TBCB)	400	0		0	0	0	0		DEC-19		
4	4 Nos of bays at Babai (RRVPLN) S/s (NRSS-XXXVITL-TBCB)	400	0		0	90	100	90		JUN-19	AUG-17	Civil works 90% completed. and Erection - 90% Gantry Structures erected

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks1
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

KALPATARU POWER TRANSMISSION LIMITED (KPTL)

1	New Kohima S/s (K-MTL-TBCB)	400/220	2x500							JUL-20		
2	2 nos. 400kV line bays at Darbhanga and 80 MVAR switchable line reactors (ATL-TBCB)	400	0									

NORTH KARANPURA TRANSMISSION CO. LTD. (NKTCL)

1	Gurgaon (ITP) GIS S/s (NKTL - TBCB)	400/220	2x500		0	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.
---	-------------------------------------	---------	-------	--	---	---	---	---	--	--------	--------	--------------------------------

Shekhawati Transmission Service Company Limited (SKHWTTSC)

1	Nawalgarh	220/132	100		0	0	0	0			DEC-16	
---	-----------	---------	-----	--	---	---	---	---	--	--	--------	--

South East UP Power Transmission Company Limited (SEUPPTCL)

1	Mainpuri s/s (ICT-2)	765/400	1000		100	98	100	85				The project is at stand still pending of a time extension requested to UPPTCL in June 2015
2	Aurai s/s	400/220	630		77	21	24	0				Land is available, however some of the land (gram samaj - 2.2 Ha) needs to be transferred to UPPTCL/Energy department of UP by DM Bhadohi (Sant Ravi Das Nagar) for which necessary communication has been provided to DM Bhadohi by UPPTCL and also by Special secretary (Revenue) for transferring it to UPPTCL and same is under process. The project is at stand still pending of a time extension requested to UPPTCL in June 2015.
3	Sultanpur Road s/s	400/220	1000		100	12	17	0				The project is at stand still pending of a time extension requested to UPPTCL in June 2015

STERLITE GRID LTD. (SGL)

1	Khandwa PS (KTL - TBCB)	765/400	2x1500		100	69	95	19		JUL-19	JUL-19	Agitation from farmers for land acquisituion Change in Law- Introduction of GST in place of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
2	Amargarh (GIS) S/S (NRSS-XXIX TL - TBCB)	400/220	630		100	100	100	100		OCT-18	AUG-18	Commissioned 05/18 (Late Reported)
3	Kadarpur (Gurgaon) (GIS) (GPTL - TBCB)	400/220	2x500		100	44	96	7		MAY-19	APR-19	a) Change in Law- Introduction of GST in place of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs .
4	P.K. Bari S/S (NER-II TL- TBCB)	400/220	2x315		90	40	91	2		JUL-20	JUL-19	Land has been finalised in Mouja/Tehsil - Purba Noagaon, Sub Division Jirania, District West Tripura & State Tripura and advance has been paid to land owners.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks1
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
5	Prithala (Palwal) (GIS) (GPTL - TBCB)	400/220	2x500		100	66	97	21		MAY-19	APR-19	Change in Law- Introduction of GST in place of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
6	Sohna Road (Gurgaon) (GIS) (GPTL - TBCB)	400/220	2x500		100	43	89	8		SEP-19	MAY-19	In the meeting held on 16-11-2018 during site visit of Technical Committee , it was finalised that construction of 220kV line up to and including dead end tower is not in the scope of GPTL being executed under TBCB. However, HVPNL may send formal proposal for termination of 220 kV lines or any other important elements of HVPNL to be constructed. However, the cost is to be borne by HVPNL and CEA insisted HVPNL and GPTL for timely completion of the project
7	Surajmaninagar (NER-II TL -TBCB)	400/220	2x315		90	24	82	0			JUL-19	Land has been finalised in Mouja/Tehsil - Purba Noagaon, Sub Division Jirania, District West Tripura & State Tripura having Coordinates 334131.00 E, 2630963.00 N and advance has been paid to land owners.
8	Xeldem S/S (G-TTPL - TBCB)	400/220	2x500		100	0	0	0			JUN-20	
9	2 no. 400 kV line bays at Palatana GBPP swyd for termtion of Palatana-Surajmaninagar(NER-IITL-TBCB)	400	0							JUL-20		
10	2 No of 400 kV line bays at Mehboob Nagar S/S of TSTRANSCO (MTL - TBCB)	400	0							JUN-18		
11	2 No of 400 kV line bays at Yeddumailaram S/S of TSTRANSCO (MTL-TBCB)	400	0							JUN-18		
12	2 nos of 400kV bays at Dhanonda S/S (GPTL-TBCB)	400	0							MAY-19		
13	2 no. 132kV line bays for termtion of AGTPP(NEEPCO)-PK Bari(TSECL) atAGTPP(NEEPCO)swyd(NER-IITL-TBCB)	132	0							MAR-20		
14	2 no. 132kV line bays for termtion of AGTPP(NEEPCO)-PK.Bari(TSECL)atPK. Bari(TSECL)s/s(NER-IITL-TBCB)	132	0							MAR-20		
15	2No.132 line bays for termtion of BiswanathChariyalliPG-Itanagar (Zebra)line atItanagar(NER-IITL-TBCB)	132	0							MAR-20		
16	2 No. of 765 kV line bays at Dhule S/S of BDTCL for Khandwa Pool- Dhule 765kV D/C line (KTL-TBCB)	132	0									

TALCHER TRANSMISSION CO. LTD. (TTCL)

1	Behrampur. S/s (T-II TL - TBCB)	400/220	2x315		0	0	0	0		OCT-12	DEC-16	
---	---------------------------------	---------	-------	--	---	---	---	---	--	--------	--------	--

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks1
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TORRENT POWER LTD (TOR. POW. (UNOSUGEN))

1	Bharuch/Dahej	765/400	1500		0	0	0	0				
---	---------------	---------	------	--	---	---	---	---	--	--	--	--

WESTERN U.P. POWER TRANSMISSION CO. LTD. (WUPPTCL)

1	Greater Noida AIS (ICT-1)	765/400	1500		100	99	98	98				
---	---------------------------	---------	------	--	-----	----	----	----	--	--	--	--