

REPORT INDICATING STATUS OF CONSTRUCTION OF SUB STATIONS (220 kV & ABOVE)

31-DEC-2020

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)              | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                             | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

DAMODAR VALLEY CORPORATION ( DVC )

|   |                                                            |         |       |  |     |     |     |    |     |        |        |                                                                       |
|---|------------------------------------------------------------|---------|-------|--|-----|-----|-----|----|-----|--------|--------|-----------------------------------------------------------------------|
| 1 | DSTPS ICT-II S/s                                           | 400/220 | 1x315 |  | 100 | 100 | 100 | 90 |     | JAN-21 | JAN-21 | Work in Progress.                                                     |
| 2 | Burdwan GIS along with associated line bays at Parulia S/s | 220/132 | 2x160 |  | 100 | 100 | 30  | 0  |     | AUG-21 | AUG-21 | Supply of materials affected due to COVID-19.                         |
| 3 | Dhanbad (2 Auto-Xmer)                                      | 220/132 | 2x160 |  | 100 | 80  | 40  | 40 | 160 | AUG-21 | AUG-21 | Transformer bushing from China has not been received due to COVID-19. |
| 4 | Jamshedpur (Auto Xmer-Replacement)                         | 220/132 | 160   |  | 100 | 80  | 80  | 80 |     |        | MAR-21 | May be updated as deleted.                                            |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**POWERGRID (Consultancy Work) ( PGCONSULTANCY )**

|    |                                     |        |         |  |     |    |    |    |  |        |        |                                                                                                                                               |
|----|-------------------------------------|--------|---------|--|-----|----|----|----|--|--------|--------|-----------------------------------------------------------------------------------------------------------------------------------------------|
| 1  | (Sikkim) Khamdong (New) S/S         | 66/11  | 50      |  |     | 0  | 0  | 0  |  | DEC-18 | MAY-19 |                                                                                                                                               |
| 2  | (Sikkim) Kumrek (New) S/S           | 66/11  | 50      |  |     | 0  | 0  | 0  |  | DEC-18 | MAY-19 |                                                                                                                                               |
| 3  | (Sikkim) Lachen (New) S/S           | 66/11  | 50      |  | 0   | 0  | 0  | 0  |  | DEC-18 |        | Yet to be awarded.                                                                                                                            |
| 4  | (Sikkim) Makha (New) S/S.           | 66/11  | 50      |  |     | 0  | 0  | 0  |  | DEC-18 | MAY-19 |                                                                                                                                               |
| 5  | (Sikkim) Mamring (Extn.) S/S        | 66/11  | 50      |  |     | 0  | 0  | 0  |  | DEC-18 | MAY-19 |                                                                                                                                               |
| 6  | (Sikkim) Mangan (Extn.) S/S         | 66/11  | 50      |  | 0   | 0  | 0  | 0  |  | DEC-18 |        | Yet to be awarded.                                                                                                                            |
| 7  | (Sikkim) Namchi (New) (Extn.) S/S   | 66/11  | 50      |  | 0   | 0  | 0  | 0  |  | DEC-18 |        | Yet to be awarded.                                                                                                                            |
| 8  | (Sikkim) Namchi (Old) (Extn.) S/S   | 66/11  | 50      |  | 0   | 0  | 0  | 0  |  | DEC-18 |        | Yet to be awarded.                                                                                                                            |
| 9  | (Sikkim) Namthang (New) S/S         | 66/11  | 50      |  |     | 0  | 0  | 0  |  | DEC-18 | MAY-19 |                                                                                                                                               |
| 10 | (Sikkim) Pangthang (New) S/S        | 66/11  | 50      |  | 0   | 0  | 0  | 0  |  | DEC-18 |        | Yet to be awarded.                                                                                                                            |
| 11 | (Sikkim) Passingdong (New) S/S      | 66/11  | 50      |  | 0   | 0  | 0  | 0  |  | DEC-18 |        | Yet to be awarded.                                                                                                                            |
| 12 | (Sikkim) Pelling (Extn.) S/S        | 66/11  | 50      |  | 0   | 0  | 0  | 0  |  | DEC-18 |        |                                                                                                                                               |
| 13 | (Sikkim) Rellichu (New) S/S         | 66/11  | 50      |  | 0   | 0  | 0  | 0  |  | DEC-18 |        | Yet to be awarded.                                                                                                                            |
| 14 | (Sikkim) Richenpong (New) S/S       | 66/11  | 50      |  | 0   | 0  | 0  | 0  |  | DEC-18 |        | Yet to be awarded.                                                                                                                            |
| 15 | (Sikkim) Rohthak S/S                | 66/11  | 50      |  | 0   | 0  | 0  | 0  |  | DEC-18 |        | Yet to be awarded.                                                                                                                            |
| 16 | (Sikkim) Rorathang (New) S/S        | 66/11  | 50      |  |     | 0  | 0  | 0  |  | DEC-18 | MAY-19 |                                                                                                                                               |
| 17 | (Sikkim) Sichey (Extn.) S/S         | 66/11  | 50      |  | 0   | 0  | 0  | 0  |  | DEC-18 |        | Yet to be awarded.                                                                                                                            |
| 18 | (Sikkim) Sombaria (New) S/S         | 66/11  | 50      |  | 0   | 0  | 0  | 0  |  | DEC-18 |        | Yet to be awarded.                                                                                                                            |
| 19 | (Sikkim) Tadong (Extn.) S/S         | 66/11  | 50      |  | 0   | 0  | 0  | 0  |  | DEC-18 |        | Yet to be awarded.                                                                                                                            |
| 20 | (Sikkim) Temi (New) S/S             | 66/11  | 50      |  |     | 0  | 0  | 0  |  | DEC-18 | MAY-19 |                                                                                                                                               |
| 21 | (Sikkim) Namchi (Old) (Extn.) S/S   | 66     | 50      |  | 0   | 0  | 0  | 0  |  | DEC-18 |        | Yet to be awarded.                                                                                                                            |
| 22 | (J and K) Drass S/S                 | 220/66 | 4x16.67 |  | 100 | 40 | 80 | 0  |  | SEP-17 | MAY-17 | Award placed. Work under progress.                                                                                                            |
| 23 | (J and K) Kargil S/S                | 220/66 | 7x16.67 |  | 0   | 0  | 0  | 0  |  | SEP-17 | MAY-17 | land yet to be handed over by Distt. Administration.                                                                                          |
| 24 | (PMDP-Jammu) Chowadhi S/S           | 220/33 | 160     |  | 0   | 0  | 0  | 0  |  | MAR-19 | SEP-19 | Contract awarded but Land handing over awaited from JKPDD.                                                                                    |
| 25 | (PMDP-Jammu) Kathua-II (Ghatti) S/S | 220/33 | 160     |  | 100 | 90 | 70 | 50 |  | MAR-19 | NOV-19 | Contract awarded, Boundary wall erection completed. Tower Foundation & Equipment foundation completed. Control room building (80% completed). |
| 26 | (PMDP-Jammu) Samba S/S              | 220/33 | 160     |  | 100 | 90 | 80 | 60 |  | MAR-19 | NOV-19 | Contract awarded, Boundary wall completed, Tower foundation & Equipment foundation completed, Control room building (70% completed).          |

| SI No | Name of Sub Stations                                    | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks                                                                                                          |
|-------|---------------------------------------------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|------------------------------------------------------------------------------------------------------------------|
|       |                                                         |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |                                                                                                                  |
| 1.    | 2.                                                      | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.                                                                                                              |
| 27    | (PMDP-Kashmir) Batpora Tailbal (GIS)                    | 220/33                | 160                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     | MAR-19        | NOV-20               | Contract awarded. Alternate land Haripora Harvan handed over on 01-08-2019. Soil investigation work in progress. |
| 28    | (Assam) Amingaon (GIS)                                  | 220/132               | 2x160               |               |                               | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Land identified,Price negotiation underway.                                                                      |
| 29    | (Assam) Behiating (New Dibrugarh)                       | 220/132               | 2x100               |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | MAR-19               |                                                                                                                  |
| 30    | (Assam) Samaguri (Aug.) (2x160-2x50)                    | 220/132               | 220                 |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | MAR-19               |                                                                                                                  |
| 31    | (MAGHALAYA) Mawngap (GIS) (Upgradation)                 | 220/132               | 2x160               |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | APR-19               |                                                                                                                  |
| 32    | (MAGHALAYA) New Shillong (GIS)                          | 220/132               | 2x160               |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | APR-19               |                                                                                                                  |
| 33    | (Nagaland) Kohima (New) S/S                             | 220/132               | 50                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      |                                                                                                                  |
| 34    | (Sikkim) Legship Pool (New) S/S                         | 220/132               | 50                  |               |                               | 0                         | 0                                   | 0                                  |                                     | DEC-18        | MAY-19               |                                                                                                                  |
| 35    | (Assam) Rangia (Extn.)                                  | 220                   | 50                  |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | NOV-18               |                                                                                                                  |
| 36    | (Assam) Tinsukia (Extn.)                                | 220                   | 50                  |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | NOV-18               |                                                                                                                  |
| 37    | (MAGHALAYA) Byrnihat (Killing) AIS Substation Extension | 220                   | 50                  |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | APR-19               |                                                                                                                  |
| 38    | (Nagaland) Mokokchung (PG) (Extn.) S/S                  | 220                   | 50                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      |                                                                                                                  |
| 39    | (Sikkim) New Mellin (PG) GIS S/S (Extn.)                | 220                   | 50                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded.                                                                                               |
| 40    | (Sikkim) Chungthang (New) S/S                           | 132/66/11             | 50                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be acquire.                                                                                               |
| 41    | (Sikkim) Samardong (New) S/S                            | 132/66/11             | 50                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded.                                                                                               |
| 42    | (Sikkim) Singhik (New) S/s                              | 132/66/11             | 50                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded.                                                                                               |
| 43    | (Sikkim) Namchi (New) S/S                               | 132/66                | 50                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to awarded.                                                                                                  |
| 44    | (Sikkim) Parbing (New) S/S                              | 132/66                | 50                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded.                                                                                               |
| 45    | (Sikkim) Dikchu pool (new) S/S                          | 132/33/11             | 100                 |               |                               | 0                         | 0                                   | 0                                  |                                     | DEC-18        | MAY-19               |                                                                                                                  |
| 46    | (Tripura) Dharmanagar (Extn.) S/S                       | 132/33/11             | 50                  |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | NOV-19               |                                                                                                                  |
| 47    | (Tripura) Rokhia (Extn.) S/S                            | 132/33/11             | 50                  |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | NOV-19               |                                                                                                                  |
| 48    | (Arunachal Pradesh) Bameng S/S                          | 132/33                | 15                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded.                                                                                               |
| 49    | (Arunachal Pradesh) Banderdewa S/S                      | 132/33                | 63                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        | AUG-19               |                                                                                                                  |
| 50    | (Arunachal Pradesh) Basar S/S                           | 132/33                | 15                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded.                                                                                               |
| 51    | (Arunachal Pradesh) Changlang S/S                       | 132/33                | 15                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        | OCT-19               | land acquisition under progress                                                                                  |
| 52    | (Arunachal Pradesh) Dambuk S/S                          | 132/33                | 15                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded.                                                                                               |
| 53    | (Arunachal Pradesh) Daporijo (Aug.)                     | 132/33                | 15                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded.                                                                                               |
| 54    | (Arunachal Pradesh) Daporijo (Extn.) S/S                | 132/33                | 50                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded.                                                                                               |

| SI No | Name of Sub Stations                       | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks                                               |
|-------|--------------------------------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|-------------------------------------------------------|
|       |                                            |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |                                                       |
| 1.    | 2.                                         | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.                                                   |
| 55    | (Arunachal Pradesh) Gerukhamukh S/S        | 132/33                | 15                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded.                                    |
| 56    | (Arunachal Pradesh) Halaipani S/S          | 132/33                | 15                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded.                                    |
| 57    | (Arunachal Pradesh) Holongi S/S            | 132/33                | 20                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        | AUG-19               |                                                       |
| 58    | (Arunachal Pradesh) Jairampur S/S          | 132/33                | 50                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        | OCT-19               | land acquisition under progress                       |
| 59    | (Arunachal Pradesh) Kambang S/S            | 132/33                | 15                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded.                                    |
| 60    | (Arunachal Pradesh) Khonsa S/S             | 132/33                | 15                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        | OCT-19               | land acquisition under progress                       |
| 61    | (Arunachal Pradesh) Koloriang S/S          | 132/33                | 15                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded.                                    |
| 62    | (Arunachal Pradesh) Likabali S/S           | 132/33                | 15                  |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | MAY-19               |                                                       |
| 63    | (Arunachal Pradesh) Miao S/S               | 132/33                | 15                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        | OCT-19               | land acquisition under progress                       |
| 64    | (Arunachal Pradesh) Naharlagun S/S         | 132/33                | 63                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        | AUG-19               |                                                       |
| 65    | (Arunachal Pradesh) Niglok S/S             | 132/33                | 63                  |               | 100                           | 5                         | 0                                   | 0                                  |                                     | DEC-18        | MAY-18               |                                                       |
| 66    | (Arunachal Pradesh) Palin S/S              | 132/33                | 15                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded.                                    |
| 67    | (Arunachal Pradesh) Pasighat (New) (Napit) | 132/33                | 20                  |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | MAY-18               |                                                       |
| 68    | (Arunachal Pradesh) Rilo S/S               | 132/33                | 15                  |               |                               | 0                         | 0                                   | 0                                  |                                     | DEC-18        | MAY-18               |                                                       |
| 69    | (Arunachal Pradesh) Sagali S/S             | 132/33                | 15                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        | AUG-19               | Yet to acquire                                        |
| 70    | (Arunachal Pradesh) Seijosa S/S            | 132/33                | 15                  |               |                               | 0                         | 0                                   | 0                                  |                                     | DEC-18        | MAY-18               | land not yet finalized due to forest clearance issue. |
| 71    | (Arunachal Pradesh) Seppa S/S              | 132/33                | 15                  |               |                               | 0                         | 0                                   | 0                                  |                                     | DEC-18        | MAY-18               |                                                       |
| 72    | (Arunachal Pradesh) Yingkiong S/S          | 132/33                | 15                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded.                                    |
| 73    | (Arunachal Pradesh) Ziro (New) S/S         | 132/33                | 15                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded.                                    |
| 74    | (Assam) Chapakhowa (New) S/S               | 132/33                | 4x8.33              |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | MAR-19               |                                                       |
| 75    | (Assam) Dhaligaon (Aug.) (2x50-2x25)       | 132/33                | 50                  |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | MAR-19               |                                                       |
| 76    | (Assam) Guwahati Medical College (GIS)     | 132/33                | 2x50                |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | MAR-19               |                                                       |
| 77    | (Assam) Hazo (New) S/S                     | 132/33                | 2x31.5              |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Land identified and is under finalization             |
| 78    | (Assam) Paltan Bazar (GIS)                 | 132/33                | 2x50                |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | MAR-19               |                                                       |
| 79    | (Assam) Samaguri (Aug.) (1x40-1x16)        | 132/33                | 25                  |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | MAR-19               |                                                       |
| 80    | (Assam) Sarupathar (new) S/S               | 132/33                | 2x25                |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        | MAR-19               |                                                       |
| 81    | (Assam) Silapathar (New) S/S               | 132/33                | 2x31.5              |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | MAR-19               |                                                       |
| 82    | (Assam) Tangla (New) S/S                   | 132/33                | 2x31.5              |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      |                                                       |
| 83    | (Assam) Teok S/S                           | 132/33                | 2x31.5              |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | MAR-19               |                                                       |
| 84    | (Assam) Tezpur (New) S/S                   | 132/33                | 2x50                |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | MAR-19               |                                                       |

| SI No | Name of Sub Stations                            | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks                                                                                                                                                                                       |
|-------|-------------------------------------------------|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|       |                                                 |                       |                     |               | Land Acquired (%)              | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |                                                                                                                                                                                               |
| 1.    | 2.                                              | 3.                    | 4.                  | 5.            | 6.                             | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.                                                                                                                                                                                           |
| 85    | (MAGHALAYA) Mynkre S/S                          | 132/33                | 2x50                |               | 100                            | 0                         | 0                                   | 0                                  |                                     | DEC-18        | APR-19               |                                                                                                                                                                                               |
| 86    | (MAGHALAYA) New Shillong (GIS)                  | 132/33                | 2x50                |               | 0                              | 0                         | 0                                   | 0                                  |                                     | APR-19        |                      |                                                                                                                                                                                               |
| 87    | (MAGHALAYA) Phulbari S/s                        | 132/33                | 2x50                |               | 100                            | 0                         | 0                                   | 0                                  |                                     | DEC-18        | APR-19               |                                                                                                                                                                                               |
| 88    | (Manipur) Gamphajol (new) S/S                   | 132/33                | 40                  |               | 0                              | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded.                                                                                                                                                                            |
| 89    | (Manipur) Jiribam (Aug.) (2nd Trans.)           | 132/33                | 20                  |               | 0                              | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded.                                                                                                                                                                            |
| 90    | (Manipur) Kongba (3rd Addl.)                    | 132/33                | 20                  |               | 0                              | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded.                                                                                                                                                                            |
| 91    | (Manipur) Kongba (Extn.) S/S                    | 132/33                | 50                  |               | 0                              | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      |                                                                                                                                                                                               |
| 92    | (Manipur) Ningthoukhong 2nd (Aug.)              | 132/33                | 20                  |               | 0                              | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      |                                                                                                                                                                                               |
| 93    | (Manipur) Tamenglong (New) S/S                  | 132/33                | 50                  |               | 0                              | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded.                                                                                                                                                                            |
| 94    | (Manipur) Thoubal (Extn.) S/S                   | 132/33                | 50                  |               | 0                              | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded.                                                                                                                                                                            |
| 95    | (Manipur) Ukhrul (Aug.) S/S                     | 132/33                | 50                  |               | 0                              | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded.                                                                                                                                                                            |
| 96    | (Mizoram) Lunglei (Aug.) (2x25-2x12.5)          | 132/33                | 25                  |               | 0                              | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      |                                                                                                                                                                                               |
| 97    | (Mizoram) Lungsan S/S                           | 132/33                | 25                  |               | 0                              | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      |                                                                                                                                                                                               |
| 98    | (Mizoram) Marpara (new) S/S                     | 132/33                | 50                  |               | 0                              | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      |                                                                                                                                                                                               |
| 99    | (Mizoram) W. Phaileng (New) S/S                 | 132/33                | 26                  |               | 0                              | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      |                                                                                                                                                                                               |
| 100   | (Nagaland) Longleng S/s                         | 132/33                | 20                  |               | 0                              | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      |                                                                                                                                                                                               |
| 101   | (Nagaland) Longnak (Mongkolemba Junction) S/S   | 132/33                | 2x25                |               | 0                              | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      |                                                                                                                                                                                               |
| 102   | (Nagaland) Pfutsero (New) S/S                   | 132/33                | 2x25                |               | 0                              | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      |                                                                                                                                                                                               |
| 103   | (Nagaland) Secretariat Complex Kohima (New) S/S | 132/33                | 2x25                |               | 0                              | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      |                                                                                                                                                                                               |
| 104   | (Nagaland) Zunheboto (New) S/S                  | 132/33                | 2x25                |               | 0                              | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      |                                                                                                                                                                                               |
| 105   | (PMDP -Kashmir) Khanyar (GIS)                   | 132/33                | 100                 |               | 100                            | 15                        | 0                                   | 0                                  |                                     | MAR-20        | JAN-20               | Land handing over done. Soil investigation and electrical layout approved. Boundary wall work started. 33kV tower foundation work completed and equipment and LM foundation work in progress. |
| 106   | (Tripura) Amarapur (new) S/S                    | 132/33                | 2x31.5              |               | 100                            | 0                         | 0                                   | 0                                  |                                     | DEC-18        | NOV-19               |                                                                                                                                                                                               |
| 107   | (Tripura) Ambassa (Aug.) S/S                    | 132/33                | 31.5                |               | 100                            | 0                         | 0                                   | 0                                  |                                     | DEC-18        | NOV-19               |                                                                                                                                                                                               |
| 108   | (Tripura) Bagafa (New) S/S                      | 132/33                | 2x50                |               | 0                              | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      |                                                                                                                                                                                               |
| 109   | (Tripura) Belonia (New) S/S                     | 132/33                | 2x50                |               | 100                            | 0                         | 0                                   | 0                                  |                                     | DEC-18        | NOV-19               |                                                                                                                                                                                               |
| 110   | (Tripura) Dhalabil (Khowai) (Aug.) S/S          | 132/33                | 2x31.5              |               | 100                            | 0                         | 0                                   | 0                                  |                                     | DEC-18        | NOV-19               |                                                                                                                                                                                               |
| 111   | (Tripura) Gokulnagar (New) S/S                  | 132/33                | 2x50                |               | 100                            | 0                         | 0                                   | 0                                  |                                     | DEC-18        | NOV-19               |                                                                                                                                                                                               |
| 112   | (Tripura) Jirania (Aug.) (1x31.5 - 1x10)        | 132/33                | 23                  |               | 100                            | 0                         | 0                                   | 0                                  |                                     | DEC-18        | NOV-19               |                                                                                                                                                                                               |

| SI No | Name of Sub Stations                          | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks                   |
|-------|-----------------------------------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------------------------|
|       |                                               |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |                           |
| 1.    | 2.                                            | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.                       |
| 113   | (Tripura) Kailasahar S/S                      | 132/33                | 2x50                |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | NOV-19               |                           |
| 114   | (Tripura) Manu (new) S/S                      | 132/33                | 2x50                |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | NOV-19               |                           |
| 115   | (Tripura) Mohonpur (Hezamara) (New) S/S       | 132/33                | 2x31.5              |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | NOV-19               |                           |
| 116   | (Tripura) Rabindra Nagar Plus                 | 132/33                | 2x50                |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | NOV-19               |                           |
| 117   | (Tripura) Sabroom (New) S/S                   | 132/33                | 2x31.5              |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | NOV-19               |                           |
| 118   | (Tripura) Satchand (New) S/S                  | 132/33                | 2x31.5              |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | NOV-19               |                           |
| 119   | (Tripura) Udaipur (Aug.) S/S                  | 132/33                | 2x50                |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | NOV-19               |                           |
| 120   | (Arunachal Pradeesh) Khupi (Extn.) S/S        | 132                   | 50                  |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | MAY-18               |                           |
| 121   | (Arunachal Pradesh) Along (Extn.) S/S         | 132                   | 50                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded.        |
| 122   | (Arunachal Pradesh) Chimpu (Itanagar) (Extn.) | 132                   | 50                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        | AUG-19               |                           |
| 123   | (Arunachal Pradesh) Deomali (Extn.) S/S       | 132                   | 50                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        | OCT-19               | land available            |
| 124   | (Arunachal Pradesh) Namsai (PG) (Extn.) S/S   | 132                   | 50                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        | OCT-19               | land available            |
| 125   | (Arunachal Pradesh) Pasighat Old (Extn.)      | 132                   | 50                  |               |                               | 0                         | 0                                   | 0                                  |                                     | DEC-18        | MAY-18               | acquisition under process |
| 126   | (Arunachal Pradesh) Roing (Extn.) S/S         | 132                   | 50                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded.        |
| 127   | (Arunachal Pradesh) Tezu (Extn.) S/S          | 132                   | 50                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded.        |
| 128   | (Arunachal Pradesh) Zero (Extn.)              | 132                   | 50                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded.        |
| 129   | (Assam) Dhemaji (Extn.)                       | 132                   | 50                  |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | DEC-18               |                           |
| 130   | (Assam) Kahalipara (Extn.)                    | 132                   | 50                  |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | DEC-18               |                           |
| 131   | (Assam) Kamakhya S/S (Extn.)                  | 132                   | 50                  |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | MAR-19               |                           |
| 132   | (Assam) Rupai (Extn.)                         | 132                   | 50                  |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | DEC-18               |                           |
| 133   | (Assam) Sonabali (Extn.)                      | 132                   | 50                  |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | NOV-18               |                           |
| 134   | (MAGHALAYA) Ampati (Extn.) S/S                | 132                   | 50                  |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | OCT-18               |                           |
| 135   | (Manipur) Imphal (PG) (Extn.) S/S             | 132                   | 50                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded.        |
| 136   | (Manipur) Kakching (Extn.) S/S                | 132                   | 50                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded.        |
| 137   | (Manipur) Ningthoukhong (Extn.) S/S           | 132                   | 50                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded.        |
| 138   | (Manipur) Rengpang (Extn.) S/S                | 132                   | 20                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      |                           |
| 139   | (Manipur) Yaingangpokpi (Extn.) S/S           | 132                   | 50                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded.        |
| 140   | (Nagaland) Mokokchung (State) (Extn.) S/S     | 132                   | 50                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      |                           |
| 141   | (Nagaland) Tuensang (Extn.) S/S               | 132                   | 50                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      |                           |
| 142   | (Nagaland) Wokha (Extn.) S/S                  | 132                   | 25                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      |                           |

| SI No | Name of Sub Stations             | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks            |
|-------|----------------------------------|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|--------------------|
|       |                                  |                       |                     |               | Land Acquired (%)              | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |                    |
| 1.    | 2.                               | 3.                    | 4.                  | 5.            | 6.                             | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.                |
| 143   | (Sikkim) Rangpo (PG) (Extn.) S/S | 132                   | 50                  |               | 0                              | 0                         | 0                                   | 0                                  |                                     | DEC-18        |                      | Yet to be awarded. |

| SI No                                                    | Name of Sub Stations                                                                  | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks                                                                                                                                                                                                                                                                                  |
|----------------------------------------------------------|---------------------------------------------------------------------------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                          |                                                                                       |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |                                                                                                                                                                                                                                                                                          |
| 1.                                                       | 2.                                                                                    | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.                                                                                                                                                                                                                                                                                      |
| <b>POWER GRID CORPORATION OF INDIA LIMITED ( PGCIL )</b> |                                                                                       |                       |                     |               |                               |                           |                                     |                                    |                                     |               |                      |                                                                                                                                                                                                                                                                                          |
| 1                                                        | Raigarh and Pugalur HVDC Station                                                      | 800                   | 6000                |               | 100                           | 98                        | 95                                  | 92                                 | 1500                                | AUG-20        | MAR-21               | Pole-I (1500 MW) of Bipole-I commissioned in Sep'20. Progress affected due to COVID-19 pandemic. Balance poles are expected to be commissioned from Jan'21 to Mar'21.                                                                                                                    |
| 2                                                        | Raigarh and Pugalur Station with 6000 MW HVDC Terminal (Pole-I)                       | 800                   | 1x1500              |               | 100                           | 100                       | 100                                 | 100                                | 1500                                |               | SEP-20               | Commissioned 09/20.                                                                                                                                                                                                                                                                      |
| 3                                                        | Agra S/S                                                                              | 765/400               | 500                 |               |                               |                           |                                     | 0                                  |                                     |               | JUL-17               |                                                                                                                                                                                                                                                                                          |
| 4                                                        | Aligarh Switching Stn. (GIS)                                                          | 765/400               | 50                  |               | 100                           | 55                        | 30                                  | 10                                 |                                     | APR-18        | APR-18               | Award placed in Oct'15. Work under progress.                                                                                                                                                                                                                                             |
| 5                                                        | Aug. Bhiwani (PG) (3rd T/F) (PGCIL-RTM)                                               | 765/400               | 2x500               |               | 100                           | 32                        | 18                                  | 5                                  |                                     |               | MAR-21               | Work has been affected due to COVID-19 pandemic.                                                                                                                                                                                                                                         |
| 6                                                        | Bay Extn at 765/400KV at Jabalpur PS for 765KV D/C Jabalpur Pooling Stn. - Orai line  | 765/400               | 50                  |               | 100                           | 95                        | 95                                  | 75                                 |                                     | MAR-18        | MAY-17               | Work under progress.                                                                                                                                                                                                                                                                     |
| 7                                                        | Bay Extn. at 765KV Jabalpur Pooling Station for 765KV D/C Vindhyachal - Jabalpur line | 765/400               | 50                  |               | 100                           | 40                        | 35                                  | 5                                  |                                     | JUN-18        | JUN-18               | Award placed in Apr'16. Work under progress.                                                                                                                                                                                                                                             |
| 8                                                        | Bay Extn. at 765KV Vindhyachal Pooling Stn for 765KV D/C Vindhyachal - Jabalpur line  | 765/400               | 50                  |               | 100                           | 45                        | 40                                  | 0                                  |                                     | JUN-18        | JUN-18               | Award placed in Apr'16. Work under progress.                                                                                                                                                                                                                                             |
| 9                                                        | Bhadla-II PS Additional (3rd) T/F (PGCIL-RTM)                                         | 765/400               | 1x1500              |               | 100                           | 20                        | 5                                   | 0                                  |                                     |               | MAR-21               |                                                                                                                                                                                                                                                                                          |
| 10                                                       | Bhadla-II PS (PGCIL-RTM)                                                              | 765/400               | 2x1500              |               | 100                           | 80                        | 65                                  | 45                                 |                                     |               | MAR-21               | Work has been affected due to COVID-19 pandemic.                                                                                                                                                                                                                                         |
| 11                                                       | Bhuj S/S                                                                              | 765/400               | 1x1500              |               | 100                           | 95                        | 85                                  | 75                                 |                                     | OCT-20        | MAR-21               | 2 nos. 765 kV ICT banks are expected to commission by Mar'21 progressively. Work has also been affected due to COVID-19 pandemic. Heavy rain fall in Bhuj area of Gujarat in the month of Aug/Sep'20 hampered the works at site and also damage some imported component of GIS material. |
| 12                                                       | Extn. at 765/400/220KV Fatehpur Sub station                                           | 765/400               | 50                  |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-18        | DEC-18               | Award placed in Mar'17. Engg. in progress..                                                                                                                                                                                                                                              |
| 13                                                       | Extn at Meerut substation                                                             | 765/400               | 1x1500              |               | 100                           | 100                       | 100                                 | 100                                | 1500                                | MAY-20        | JUN-20               | Commissioned 07/20.                                                                                                                                                                                                                                                                      |
| 14                                                       | Extn. Jharsaguda (Sundergarh) Pooling Station                                         | 765/400               | 0                   |               | 100                           | 0                         | 0                                   | 0                                  |                                     |               | MAR-19               | Award placed in Mar'17.                                                                                                                                                                                                                                                                  |
| 15                                                       | Extn. Varanasi S/S                                                                    | 765/400               | 0                   |               | 100                           | 100                       | 100                                 | 100                                |                                     | MAY-15        | MAR-16               | Commissioned in Mar'16.                                                                                                                                                                                                                                                                  |
| 16                                                       | Fatehgarh-II PS Additional (4th) T/F (PGCIL-RTM)                                      | 765/400               | 1x1500              |               | 100                           | 22                        | 5                                   | 0                                  |                                     |               | MAR-21               | Work has been affected due to COVID-19 pandemic.                                                                                                                                                                                                                                         |
| 17                                                       | Fatehgarh-II PS (PGCIL-RTM)                                                           | 765/400               | 3x1500              |               | 100                           | 70                        | 55                                  | 30                                 |                                     |               | MAR-21               | Work has been affected due to COVID-19 pandemic.                                                                                                                                                                                                                                         |
| 18                                                       | Jeerat (New) S/s (PM-JTL -TBCB)                                                       | 765/400               | 1x1500              |               | 100                           | 65                        | 90                                  | 27                                 |                                     | FEB-21        | FEB-21               | Work has been affected due to COVID-19 pandemic. Work also affected due to cyclone AMPHAN in May'20. Commissioning matching with associated Jeerat-Subhashgram (TBCB) line (ant. by Feb'21).                                                                                             |
| 19                                                       | Jhatikara S/S                                                                         | 765/400               | 500                 |               |                               |                           |                                     |                                    |                                     |               |                      |                                                                                                                                                                                                                                                                                          |

| SI No | Name of Sub Stations                                                                                | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks                                                                                                                                                                                                                                                                             |
|-------|-----------------------------------------------------------------------------------------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|       |                                                                                                     |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |                                                                                                                                                                                                                                                                                     |
| 1.    | 2.                                                                                                  | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.                                                                                                                                                                                                                                                                                 |
| 20    | Kudgi (GIS) S/S                                                                                     | 765/400               | 0                   |               | 100                           | 100                       | 100                                 | 100                                |                                     | DEC-15        | DEC-15               | Commissioned in Dec'15.                                                                                                                                                                                                                                                             |
| 21    | Kurnool Distt (Kurnool-III) PS (PGCIL-RTM)                                                          | 765/400               | 3x1500              |               |                               |                           |                                     |                                    |                                     |               |                      |                                                                                                                                                                                                                                                                                     |
| 22    | Medinipur S/s (PM-JTL -TBCB)                                                                        | 765/400               | 2x1500              |               | 100                           | 95                        | 98                                  | 97                                 |                                     | JUL-20        | JAN-21               | Work was stopped from Nov'19 - Dec'19 due to agitation by local tribals. Restarted slowly from 10.12.19. Work has been affected due to COVID-19 pandemic. Work also affected due to cyclone AMPHAN in May'20. Commissioning progressively by Jan'21, matching with associated line. |
| 23    | Nellore                                                                                             | 765/400               | 3000                |               | 0                             | 0                         | 0                                   | 0                                  |                                     | MAR-17        |                      |                                                                                                                                                                                                                                                                                     |
| 24    | Sasaram (2nd Trf.) S/S                                                                              | 765/400               | 1500                |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               | MAR-14               |                                                                                                                                                                                                                                                                                     |
| 25    | Tehri PS (GIS) (3 ICTs)                                                                             | 765/400               | 2x1000+2x200        |               | 100                           | 100                       | 100                                 | 100                                | 2400                                | MAR-18        | MAY-20               | Commissioned 04/20.                                                                                                                                                                                                                                                                 |
| 26    | 1x240 MVar switchable line reactor at each end (each ckt.) of the 765kV Bhadla(PG)- Bikaner(PG) D/C | 765                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |                                                                                                                                                                                                                                                                                     |
| 27    | 1x240 MVar switchable line reactor at each end (each ckt) of the Bhadla(PG) - Bikaner(PG)(GEC-II)   | 765                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |                                                                                                                                                                                                                                                                                     |
| 28    | Bay Extn. at 765/400KV Aurangabad s/s for 765KV D/C Aurangabad (PG) - Padghe (PG) line              | 765                   | 50                  |               | 100                           | 95                        | 99                                  | 95                                 |                                     | DEC-17        | DEC-17               | work under progress.                                                                                                                                                                                                                                                                |
| 29    | Bay Extn at 765/400KV Banaskantha S/stn for 765KV D/C Bhuj Pool - Banaskantha line                  | 765                   | 50                  |               | 100                           | 0                         | 0                                   | 0                                  |                                     | JUL-18        | JUL-18               | Award placed in Mar'16.                                                                                                                                                                                                                                                             |
| 30    | Bay Extn. at 765/400KV Banaskantha Sub station for 400KV D/C Banaskantha PS - Banaskantha (PG) line | 765                   | 50                  |               | 100                           | 5                         | 0                                   | 0                                  |                                     | SEP-18        | JUL-18               | Award placed in Mar'16. Engg. in progress.                                                                                                                                                                                                                                          |
| 31    | Bay Extn. at 765/400KV Bilaspur Pooling Stn. (765KV bay and 240 MVAR 765KV Switchable line reactor) | 765                   | 50                  |               |                               |                           |                                     |                                    |                                     | MAR-19        |                      |                                                                                                                                                                                                                                                                                     |
| 32    | Bay Extn. at 765/400KV Moga Sub station for 765KV D/C Bikaner - Moga (PG) line                      | 765                   | 50                  |               | 100                           | 100                       | 100                                 | 100                                |                                     | MAY-19        | MAY-15               | Commissioned in May'15.                                                                                                                                                                                                                                                             |
| 33    | Bay Extn. at 765KV Solapur S/stn.                                                                   | 765                   | 50                  |               | 100                           | 20                        | 5                                   | 0                                  |                                     | JAN-18        | JAN-18               | Award placed in Apr'16. Work under progress.                                                                                                                                                                                                                                        |
| 34    | Bay Extn. of 765/400KV Ajmer S/stn (Green Energy corridors - Part B)                                | 765                   | 50                  |               | 100                           | 70                        | 50                                  | 30                                 |                                     | MAR-18        | APR-18               | work under progress. Completion matching with associated line.                                                                                                                                                                                                                      |
| 35    | Bay Extn. of 765/400KV Angul S/stn for 765KV D/C Angul - Jharsauguda line                           | 765                   | 50                  |               | 100                           | 95                        | 92                                  | 87                                 |                                     | MAR-18        | DEC-17               | Engg. supply, civil works & erection under progress. Completion matching with line.                                                                                                                                                                                                 |
| 36    | Bay Extn. of 765/400KV Chittorgarh S/stn.                                                           | 765                   | 50                  |               | 100                           | 55                        | 50                                  | 35                                 |                                     | APR-18        | APR-18               | Work under progress.                                                                                                                                                                                                                                                                |
| 37    | Bay Extn. of 765/400KV Dharamjaigarh S/s for 765 KV D/C Jharsuguda - Dharamjaygarh line             | 765                   | 50                  |               | 100                           | 99                        | 96                                  | 96                                 |                                     | MAR-18        | DEC-17               | Work under progress. Completion matching with line.                                                                                                                                                                                                                                 |
| 38    | Bay Extn. of 765/400KV Jharsuguda S/stn. for 765 KV D/C Jharsuguda - Dharamjaygarh line             | 765                   | 50                  |               | 100                           | 95                        | 92                                  | 87                                 |                                     | MAR-18        | DEC-17               | Works under progress. Completion matching with line.                                                                                                                                                                                                                                |

| SI No | Name of Sub Stations                                                              | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks                                                                                                                                                  |
|-------|-----------------------------------------------------------------------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------|
|       |                                                                                   |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |                                                                                                                                                          |
| 1.    | 2.                                                                                | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.                                                                                                                                                      |
| 39    | Extn. at 765/400 KV Dharamjaigarh Pooling Station. (765KV Bays)                   | 765                   | 50                  |               | 100                           | 99                        | 95                                  | 95                                 |                                     | NOV-18        | JUN-17               | Award placed in Aug'13. Work under progress.                                                                                                             |
| 40    | Tuticorin-II GIS Additional ICT (4th) (PGCIL-RTM)                                 | 400/230               | 500                 |               | 100                           | 95                        | 85                                  | 70                                 |                                     |               | DEC-20               | Supply affected due to COVID-19 pandemic.                                                                                                                |
| 41    | Aug. at Bhadla (PG) (6th and 7th T/Fs) (PGCIL-RTM)                                | 400/220               | 2x500               |               | 100                           | 70                        | 45                                  | 25                                 |                                     |               | MAR-21               | Work has been affected due to COVID-19 pandemic.                                                                                                         |
| 42    | Augmentation at Bhuj S/S (3rd ICT)                                                | 400/220               | 500                 |               | 100                           | 100                       | 100                                 | 100                                | 500                                 |               | SEP-20               | Commissioned 09/20.                                                                                                                                      |
| 43    | Aurangabad (Extn.)                                                                | 400/220               | 630                 |               | 100                           | 100                       | 100                                 | 98                                 | 630                                 | OCT-12        | SEP-20               | Sub station commisisoned alongwith both ICT's in Jan'14. Commissioning shall be matched with 400 kV Wardha Aurangabad line {upgradable to 1200 kV line}. |
| 44    | Banaskanta S/S                                                                    | 400/220               | 2x500               |               |                               |                           |                                     |                                    |                                     | APR-18        |                      | Deleted in Scope.                                                                                                                                        |
| 45    | Banaskantha s/s                                                                   | 400/220               | 1000                |               | 100                           | 100                       | 100                                 | 100                                | 1000                                |               | SEP-20               | Commissioned 09/20.                                                                                                                                      |
| 46    | Bay Barh (Switchyard)                                                             | 400/220               | 0                   |               | 100                           | 100                       | 100                                 | 100                                |                                     |               | JUN-15               | Commissioned in Jun'15.                                                                                                                                  |
| 47    | Bay Extn Alipurduar s/s                                                           | 400/220               | 50                  |               | 100                           | 99                        | 99                                  | 99                                 |                                     | JAN-18        | JAN-18               | Bays available/ ready. Commissioning matching with line.                                                                                                 |
| 48    | Bay Extn. Allahabad S/S                                                           | 400/220               | 50                  |               | 100                           | 100                       | 100                                 | 100                                |                                     | FEB-18        | APR-16               | Ready for commissioning/ commissioned.                                                                                                                   |
| 49    | Bay Extn. at 400/220 KV Jind s/s for 400KV D/C Kurukshetra - Jind line (Q)        | 400/220               | 50                  |               |                               |                           |                                     |                                    |                                     | MAR-18        |                      |                                                                                                                                                          |
| 50    | Bay Extn. at 400/220 KV Kurukshetra s/s for 400KV D/C Kurukshetra - Jind line (Q) | 400/220               | 50                  |               | 100                           | 45                        | 43                                  | 25                                 |                                     | MAR-18        | MAR-18               | Work under progress.                                                                                                                                     |
| 51    | Bay Extn. Bagpat S/S                                                              | 400/220               | 0                   |               | 100                           | 100                       | 100                                 | 100                                |                                     | NOV-11        | NOV-16               | Bay commissioned in March 2017.                                                                                                                          |
| 52    | Bay Extn. Bhinamal S/S                                                            | 400/220               | 50                  |               | 100                           | 100                       | 100                                 | 100                                |                                     |               | APR-17               | Bay commissioned in April 2017.                                                                                                                          |
| 53    | Bay extn. Bidadi (GIS)                                                            | 400/220               | 0                   |               | 100                           | 100                       | 100                                 | 100                                |                                     | DEC-15        | SEP-16               | Bay commissioned.                                                                                                                                        |
| 54    | Bay Extn. Biharshariff                                                            | 400/220               | 50                  |               | 100                           | 80                        | 75                                  | 55                                 |                                     |               | JUN-17               | Work under progress.                                                                                                                                     |
| 55    | Bay Extn. Biharshariff S/S                                                        | 400/220               | 50                  |               | 100                           | 100                       | 100                                 | 97                                 |                                     |               | SEP-17               | work under progress.Works on halt due to non-availability of S/D. Now work under progress.                                                               |
| 56    | Bay Extn. Biswanath Chariyali S/S                                                 | 400/220               | 0                   |               | 100                           | 15                        | 0                                   | 0                                  |                                     | FEB-13        | DEC-17               | Completion matching with line (Line work almost stalled due to agitation against big dam)/delay in Generation. Gen. schedule uncertain.                  |
| 57    | Bay Extn. Boisar S/S                                                              | 400/220               | 0                   |               | 100                           | 100                       | 100                                 | 100                                |                                     |               | OCT-16               | Bay commissioned.                                                                                                                                        |
| 58    | Bay Extn. Champa S/S                                                              | 400/220               | 0                   |               | 100                           | 90                        | 88                                  | 80                                 |                                     |               | MAY-17               | Work under progress. Completion matching with line.                                                                                                      |
| 59    | Bay extn. Deharadun S/S                                                           | 400/220               | 50                  |               | 100                           | 100                       | 99                                  | 99                                 |                                     | SEP-17        | JUN-17               | Bay ready. Commissioning matching with line.                                                                                                             |
| 60    | Bay Extn. Dehar S/S                                                               | 400/220               | 50                  |               | 100                           | 90                        | 80                                  | 76                                 |                                     | SEP-17        | SEP-17               | One reactor commissioned & Transformer in Jan'17 Balance work under progress. Completion expected by Sep'17.                                             |
| 61    | Bay Extn. Dharmapuri S/S                                                          | 400/220               | 0                   |               | 100                           | 99                        | 99                                  | 98                                 |                                     |               | DEC-17               | Work under progress. Completion matching with line.                                                                                                      |
| 62    | Bay Extn. Dichpally S/S                                                           | 400/220               | 50                  |               | 100                           | 10                        | 100                                 | 100                                |                                     | MAR-17        | MAR-17               | Commissioned in Mar'17.                                                                                                                                  |

| SI No | Name of Sub Stations              | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks                                                                                                                                                                                                           |
|-------|-----------------------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|       |                                   |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |                                                                                                                                                                                                                   |
| 1.    | 2.                                | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.                                                                                                                                                                                                               |
| 63    | Bay extn. Dubri (Mendhasal) S/S   | 400/220               | 50                  |               | 100                           | 100                       | 100                                 | 100                                |                                     |               |                      | Bay commissioned in Aug'15.                                                                                                                                                                                       |
| 64    | Bay Extn. Farakka S/S             | 400/220               | 50                  |               | 100                           | 100                       | 100                                 | 100                                |                                     |               | MAR-17               | Bay commissioned in Mar'17.                                                                                                                                                                                       |
| 65    | Bay Extn. Gokarna S/S             | 400/220               | 50                  |               | 100                           | 100                       | 100                                 | 100                                |                                     | MAR-17        | MAR-17               | Bay commissioned in Mar'17.                                                                                                                                                                                       |
| 66    | Bay Extn. Gooty S/S               | 400/220               | 0                   |               | 100                           | 100                       | 100                                 | 100                                |                                     |               | JUL-17               | Bay commissioned.                                                                                                                                                                                                 |
| 67    | Bay Extn. Gwalior S/S             | 400/220               | 50                  |               | 100                           | 8                         | 2                                   | 0                                  |                                     | APR-18        | SEP-17               | Work under progress.                                                                                                                                                                                              |
| 68    | Bay Extn. Indore (Khandwa) S/S    | 400/220               | 50                  |               | 100                           | 100                       | 100                                 | 99                                 |                                     | JUN-17        | JUN-17               | Completion matching with line.                                                                                                                                                                                    |
| 69    | Bay Extn. Kaithal S/S             | 400/220               | 50                  |               | 100                           | 100                       | 100                                 | 100                                |                                     | MAR-17        | AUG-17               | Bay commissioned .                                                                                                                                                                                                |
| 70    | Bay extn. Kishanpur S/S           | 400/220               | 50                  |               | 100                           | 97                        | 96                                  | 90                                 |                                     | JUN-17        | JUN-17               | Works under progress.                                                                                                                                                                                             |
| 71    | Bay extn. Kishenpur S/S           | 400/220               | 50                  |               | 100                           | 100                       | 99                                  | 99                                 |                                     | SEP-17        | JUN-17               | Commissioning matching with line.                                                                                                                                                                                 |
| 72    | Bay extn. Kota S/S                | 400/220               | 50                  |               | 100                           | 100                       | 100                                 | 100                                |                                     | NOV-17        | JUN-17               | Commissioning matching with line.                                                                                                                                                                                 |
| 73    | Bay Extn. Kota S/S                | 400/220               | 50                  |               | 100                           | 70                        | 50                                  | 35                                 |                                     | SEP-17        | NOV-17               | Award placed in Aug'15. Work under progress.                                                                                                                                                                      |
| 74    | Bay Extn. Kota S/S (PG)           | 400/220               | 50                  |               | 100                           | 100                       | 100                                 | 100                                |                                     | MAR-16        | JUN-17               | Work completed. Commissioning matching with line.                                                                                                                                                                 |
| 75    | Bay Extn. Koteswar S/S            | 400/220               | 0                   |               | 100                           | 100                       | 100                                 | 99                                 |                                     |               | SEP-17               | Balance work under progress.                                                                                                                                                                                      |
| 76    | Bay Extn. Madhugiri S/S           | 400/220               | 0                   |               | 100                           | 60                        | 40                                  | 30                                 |                                     |               | MAY-17               | Award placed in Dec'14. Work under progress.                                                                                                                                                                      |
| 77    | Bay Extn. Madhugiri S/S (Salem-I) | 400/220               | 0                   |               | 100                           | 85                        | 95                                  | 70                                 |                                     |               | JUN-17               | Work under progress. Completion matching with line                                                                                                                                                                |
| 78    | Bay Extn. Nagapatnam (PS) S/S     | 400/220               | 0                   |               | 100                           | 100                       | 100                                 | 100                                |                                     | JUL-15        | SEP-16               | Bay commissioned in Oct'16.                                                                                                                                                                                       |
| 79    | Bay extn. Navsari S/S             | 400/220               | 50                  |               | 100                           | 100                       | 100                                 | 100                                |                                     | APR-17        | MAY-17               | Bay completed. Commissioning matching with line.                                                                                                                                                                  |
| 80    | Bay Extn. Nellor S/S              | 400/220               | 0                   |               | 100                           | 100                       | 100                                 | 100                                |                                     |               | JUL-17               | Bay commissioned.                                                                                                                                                                                                 |
| 81    | Bay Extn. Orai S/s                | 400/220               | 50                  |               | 100                           | 0                         | 0                                   | 0                                  |                                     | APR-18        | APR-18               | Award placed in Oct'15. Engg. in progress.                                                                                                                                                                        |
| 82    | Bay Extn. Padhe S/S               | 400/220               | 0                   |               | 100                           | 75                        | 60                                  | 20                                 |                                     |               | DEC-17               | Engg., civil work & supply under progress. MSETCL S/S at Kudus delayed due to termination of main contract and re-tendered. Critical                                                                              |
| 83    | Bay extn. Purulia S/S             | 400/220               | 0                   |               | 100                           | 94                        | 92                                  | 84                                 |                                     | MAR-17        | MAY-17               | Purulia bay to be executed by West Bengal on deposit work basis. Bay at Purulia to be constructed in New S/S at Purulia (WBSETCL) due to space constraint. Interim arrangement to be made accordingly by WBSETCL. |
| 84    | Bay Extn. Rajgarh S/S             | 400/220               | 0                   |               | 100                           | 100                       | 100                                 | 100                                |                                     |               | SEP-16               | Bay commissioned in Oct'16.                                                                                                                                                                                       |
| 85    | Bay Extn. Sasaram S/S             | 400/220               | 50                  |               | 100                           | 90                        | 78                                  | 55                                 |                                     |               | DEC-17               | work under progress.                                                                                                                                                                                              |
| 86    | Bay Extn. Satna S/S               | 400/220               | 50                  |               | 100                           | 60                        | 50                                  | 15                                 |                                     |               | SEP-17               | Award placed in Jun'15. work under progress.                                                                                                                                                                      |
| 87    | Bay Extn. Singrauli S/s           | 400/220               | 50                  |               | 100                           | 75                        | 85                                  | 40                                 |                                     | FEB-18        | FEB-18               | work under progress.                                                                                                                                                                                              |
| 88    | Bay Extn. Somanahalli S/S         | 400/220               | 0                   |               | 100                           | 98                        | 98                                  | 98                                 |                                     |               | DEC-17               | Work almost completed, completion matching with line.                                                                                                                                                             |

| SI No | Name of Sub Stations                                              | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks                                                                                                                                                                                                                                                                                                                                                                                               |
|-------|-------------------------------------------------------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|       |                                                                   |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |                                                                                                                                                                                                                                                                                                                                                                                                       |
| 1.    | 2.                                                                | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.                                                                                                                                                                                                                                                                                                                                                                                                   |
| 89    | Bay extn. Sonapat S/S                                             | 400/220               | 0                   |               | 100                           | 100                       | 100                                 | 100                                |                                     | JUL-17        | DEC-16               | Bay commissioned in Dec'16                                                                                                                                                                                                                                                                                                                                                                            |
| 90    | Bay Extn. Trissur S/S                                             | 400/220               | 50                  |               | 100                           | 100                       | 100                                 | 100                                |                                     |               | MAR-17               | Bay commissioned in Mar'17.                                                                                                                                                                                                                                                                                                                                                                           |
| 91    | Bay extn. Vapi S/S                                                | 400/220               | 50                  |               | 100                           | 100                       | 100                                 | 100                                |                                     | APR-17        | MAY-17               | Bay completed. Commissioning matching with line.                                                                                                                                                                                                                                                                                                                                                      |
| 92    | Bay Extn. Vijayawada S/S                                          | 400/220               | 0                   |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      |                                                                                                                                                                                                                                                                                                                                                                                                       |
| 93    | Bay Extn. Wagoora S/S                                             | 400/220               | 50                  |               | 100                           | 25                        | 20                                  | 0                                  |                                     | MAR-18        | MAR-18               | Work under progress.                                                                                                                                                                                                                                                                                                                                                                                  |
| 94    | Bay Extn. Yelahanka (GIS)                                         | 400/220               | 0                   |               | 100                           | 0                         | 0                                   | 0                                  |                                     |               | JUL-17               | After resolution of ROW issue of LILO line at Yelahanka S/stn.                                                                                                                                                                                                                                                                                                                                        |
| 95    | Bays extension at Satenapalli (Narasaraopeta) S/s - (PSITL- TBCB) | 400/220               | 50                  |               | 100                           | 1                         | 0                                   | 0                                  |                                     | APR-19        | APR-19               | Award placed in Dec'16. Work under progress..                                                                                                                                                                                                                                                                                                                                                         |
| 96    | Bhadla-II (PS) (PGCIL-RTM)                                        | 400/220               | 2500                |               | 100                           | 20                        | 5                                   | 0                                  |                                     |               | MAR-21               | Work has been affected due to COVID-19 pandemic.                                                                                                                                                                                                                                                                                                                                                      |
| 97    | Bhadla S/S                                                        | 400/220               | 1000                |               | 100                           | 85                        | 60                                  | 50                                 | 500                                 | JAN-21        | MAR-21               | Work has been affected due to COVID-19 pandemic. Work is under progress. 1 no. ICT charged in Dec'20.                                                                                                                                                                                                                                                                                                 |
| 98    | Bhuj Substaion                                                    | 400/220               | 1x1500              |               | 100                           | 95                        | 85                                  | 75                                 | 1500                                | MAR-21        | MAR-21               | 2 nos. 500MVA 400/220 kV ICT commissioned in Oct'19. 3rd 400 kV ICT also commisisoned in Sep'20. Rest of the ICTs (3 nos. 400 kV ICT are expected to commission by Mar'21 progressively. Work has also been affected due to COVID-19 pandemic. Heavy rain fall in Bhuj area of Gujarat in the month of Aug/Sep'20 hampered the works at site and also damage some imported component of GIS material. |
| 99    | Bikaner (PG) (PGCIL-RTM)                                          | 400/220               | 2x500               |               | 100                           | 25                        | 5                                   | 0                                  |                                     |               | MAR-21               | Work has been affected due to COVID-19 pandemic.                                                                                                                                                                                                                                                                                                                                                      |
| 100   | Chandauti S/S (ERSS-XXITL-TBCB)                                   | 400/220               | 1x1500              |               | 100                           | 95                        | 98                                  | 98                                 |                                     | MAR-21        | MAR-21               | Work has been affected due to COVID-19 pandemic.                                                                                                                                                                                                                                                                                                                                                      |
| 101   | Dwarka -I (GIS) S/S                                               | 400/220               | 2000                |               | 100                           | 99                        | 98                                  | 95                                 |                                     | JUN-20        | JUN-21               | 220 KV GIS charged in March'20. 400 kV GIS is ready but charging will be done matching with LILO line getting delayed due to forest clearance issue in Delhi.                                                                                                                                                                                                                                         |
| 102   | Extan. at Maithon                                                 | 400/220               | 500                 |               | 100                           | 100                       | 100                                 | 100                                | 500                                 | MAY-20        | AUG-20               | Commissioned 07/20.                                                                                                                                                                                                                                                                                                                                                                                   |
| 103   | Extension at Amritsar (Balachak) PG Substation                    | 400/220               | 500                 |               | 100                           | 100                       | 100                                 | 100                                | 500                                 |               | NOV-20               | Commissioned 10/20.                                                                                                                                                                                                                                                                                                                                                                                   |
| 104   | Extn. at Bhadla S/s (ICT-I)                                       | 400/220               | 500                 |               | 100                           | 100                       | 100                                 | 100                                | 500                                 |               | JAN-21               | Commissioned 12/20.                                                                                                                                                                                                                                                                                                                                                                                   |
| 105   | Extn at Deharadun s/s                                             | 400/220               | 50                  |               |                               |                           |                                     |                                    |                                     | SEP-17        |                      |                                                                                                                                                                                                                                                                                                                                                                                                       |
| 106   | Extn at Jeypore s/s                                               | 400/220               | 2x315               |               | 100                           | 85                        | 80                                  | 70                                 |                                     | JUN-20        | MAR-21               | Work has been affected due to COVID-19 pandemic.                                                                                                                                                                                                                                                                                                                                                      |
| 107   | Extn at New Siliguri s/s (3rd ICT)                                | 400/220               | 1x315               |               | 100                           | 97                        | 100                                 | 90                                 |                                     | MAY-20        | FEB-21               | Work has been affected due to COVID-19 pandemic.                                                                                                                                                                                                                                                                                                                                                      |
| 108   | Extn at Rourkela S/s                                              | 400/220               | 630                 |               | 100                           | 94                        | 92                                  | 86                                 | 315                                 | SEP-19        | FEB-21               | Work has been affected due to COVID-19 pandemic. 1 no. 315 MVA ICT commissioned on 05.12.20.                                                                                                                                                                                                                                                                                                          |
| 109   | Extn. at Rourkela S/s (ICT-I)                                     | 400/220               | 1x315               |               | 100                           | 100                       | 100                                 | 100                                | 315                                 |               | JAN-21               | Commissioned 12/20.                                                                                                                                                                                                                                                                                                                                                                                   |
| 110   | Extn. Bachau S/S                                                  | 400/220               | 50                  |               | 100                           | 65                        | 70                                  | 15                                 |                                     |               | JUL-18               | Award placed in Jan'16. work in progress.                                                                                                                                                                                                                                                                                                                                                             |

| SI No | Name of Sub Stations                     | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks                                                                                                                                                                                                                                                                         |
|-------|------------------------------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|       |                                          |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |                                                                                                                                                                                                                                                                                 |
| 1.    | 2.                                       | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.                                                                                                                                                                                                                                                                             |
| 111   | Extn. Baharampur S/S                     | 400/220               | 0                   |               | 100                           | 20                        | 0                                   | 0                                  |                                     |               | APR-18               | Award placed in Aug'16. work under progress.                                                                                                                                                                                                                                    |
| 112   | Extn. Bina S/S                           | 400/220               | 125                 |               | 100                           | 100                       | 100                                 | 100                                |                                     | JUL-16        |                      | Commissioned in Feb'16.                                                                                                                                                                                                                                                         |
| 113   | Extn. Chaibasa S/S                       | 400/220               | 63                  |               | 100                           | 100                       | 100                                 | 100                                |                                     | MAR-17        | MAY-16               | Commissioned in May'16.(under TBCB rout).                                                                                                                                                                                                                                       |
| 114   | Extn. Dulhasti S/S                       | 400/220               | 0                   |               | 0                             | 0                         | 0                                   | 0                                  |                                     | NOV-14        |                      |                                                                                                                                                                                                                                                                                 |
| 115   | Extn. Farakka S/S                        | 400/220               | 50                  |               | 100                           | 7                         | 0                                   | 0                                  |                                     |               | APR-18               | Award placed in Aug'16. Work under progress.                                                                                                                                                                                                                                    |
| 116   | Extn. Hindupur S/S                       | 400/220               | 945                 |               | 100                           | 0                         | 0                                   | 0                                  |                                     | JUL-18        | OCT-18               | under deposit work basis by APTRANSCO. Ready for charging.                                                                                                                                                                                                                      |
| 117   | Extn. Jalandhar (Samba)                  | 400/220               | 50                  |               | 100                           | 50                        | 35                                  | 25                                 |                                     | NOV-18        | NOV-18               | Work under progress.                                                                                                                                                                                                                                                            |
| 118   | Extn. Jeerat S/S (WBSETCL) (PM-JTL-TBCB) | 400/220               | 50                  |               | 100                           | 5                         | 0                                   | 0                                  |                                     | JUL-20        | APR-18               | Award placed in Aug'16. Work under progress.                                                                                                                                                                                                                                    |
| 119   | Extn. Kaithal S/S                        | 400/220               | 0                   |               | 100                           | 100                       | 100                                 | 100                                |                                     |               | OCT-16               | Bat commissioned in Oct'16.                                                                                                                                                                                                                                                     |
| 120   | Extn. madhugiri (Salem II) S/S           | 400/220               | 0                   |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      |                                                                                                                                                                                                                                                                                 |
| 121   | Extn. Madugiri S/S                       | 400/220               | 500                 |               | 100                           | 100                       | 100                                 | 100                                |                                     |               | JAN-19               | commissioned in jan'19.                                                                                                                                                                                                                                                         |
| 122   | Extn. NP Kunta S/S                       | 400/220               | 50                  |               | 100                           | 50                        | 40                                  | 0                                  |                                     |               | JUL-18               | Work under progress.                                                                                                                                                                                                                                                            |
| 123   | Extn. Parli Switching Station            | 400/220               | 50                  |               | 100                           | 25                        | 5                                   | 0                                  |                                     | JAN-18        | FEB-18               | Award placed in Apr'16. Work under progress.                                                                                                                                                                                                                                    |
| 124   | Extn. Sagardighi S/S                     | 400/220               | 0                   |               | 100                           | 10                        | 0                                   | 0                                  |                                     |               | APR-18               | Award placed in Aug'16. work under progress.                                                                                                                                                                                                                                    |
| 125   | Extn. Salem (Madhugiri II) S/S           | 400/220               | 0                   |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      |                                                                                                                                                                                                                                                                                 |
| 126   | Extn. Samba (Jalandhar)                  | 400/220               | 0                   |               | 100                           | 50                        | 35                                  | 25                                 |                                     |               | NOV-18               | Award placed in Jan'16. Work under progress.                                                                                                                                                                                                                                    |
| 127   | Extn. Sankhari S/S                       | 400/220               | 50                  |               | 100                           | 25                        | 10                                  | 0                                  |                                     | APR-18        | APR-18               | Award placed in Sep'15. Work under progress.                                                                                                                                                                                                                                    |
| 128   | Extn. Subhashgram S/S                    | 400/220               | 0                   |               | 100                           | 0                         | 0                                   | 0                                  |                                     |               | APR-18               | Award placed in Aug'16. Engg. in progress.                                                                                                                                                                                                                                      |
| 129   | Extn. Vemagiri (PG) S/S                  | 400/220               | 50                  |               | 100                           | 20                        | 0                                   | 0                                  |                                     | JUL-18        | JUL-18               | Award placed in May'16. Work under progress.                                                                                                                                                                                                                                    |
| 130   | Extn. Yelahanka (GIS) S/S                | 400/220               | 0                   |               | 100                           | 10                        | 0                                   | 0                                  |                                     |               | JUL-17               | Work under progress.                                                                                                                                                                                                                                                            |
| 131   | Farakka (Aug.) (500-315)                 | 400/220               | 185                 |               | 100                           | 85                        | 75                                  | 60                                 |                                     |               | FEB-21               | Shifted from Pusauli. ICT was held up at bridge near Farakka. Permission to cross bridge refused by MoST, W.B. ICT was delivered to Durgapur and commissioned at Durgapur. Now transporation via different route & commissioning at Farakka taken up. Awarded to CGL in Apr'19. |
| 132   | Fatehgarh-II (PGCIL-RTM)                 | 400/220               | 2500                |               | 100                           | 22                        | 5                                   | 0                                  |                                     |               | MAR-21               | Work has been affected due to COVID-19 pandemic.                                                                                                                                                                                                                                |
| 133   | Fatehpur S/S                             | 400/220               | 500                 |               | 100                           | 80                        | 85                                  | 65                                 |                                     | JAN-21        | FEB-21               | Work has been affected due to COVID-19 pandemic. Work is under progress.                                                                                                                                                                                                        |
| 134   | Firozabad (AIS) S/S (J-FTL-TBCB)         | 400/220               | 2x500               |               |                               |                           |                                     |                                    |                                     |               |                      |                                                                                                                                                                                                                                                                                 |

| SI No | Name of Sub Stations                         | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
|-------|----------------------------------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|       |                                              |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| 1.    | 2.                                           | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| 135   | Jauljivi (GIS) s/s                           | 400/220               | 2x315               |               | 100                           | 90                        | 95                                  | 90                                 |                                     | JUL-20        | MAR-21               | Supply of Transformer & Reactor was affected due to poor road conditions. Road widening/ strengthening work completed by NHAI in Jul'20. Accordingly, transportation of reactors & transformer have been completed progressively in Oct'20. Work has also been affected due to COVID-19 pandemic.                                                                                                                                                                                           |
| 136   | Kohlapur S/S (GIS)                           | 400/220               | 0                   |               | 100                           | 100                       | 100                                 | 100                                |                                     | APR-15        | NOV-15               | Commissioned in Nov'15.                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| 137   | Kotputli S/S                                 | 400/220               | 630                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| 138   | Kurnool Distt (Kurnool-III) (PS) (PGCIL-RTM) | 400/220               | 4500                |               |                               |                           |                                     |                                    |                                     |               |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| 139   | Mapusa (ICT) S/S                             | 400/220               | 315                 |               | 100                           | 100                       | 100                                 | 100                                |                                     |               |                      | ICT commissioned in oct'13.                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| 140   | New Mariani S/S                              | 400/220               | 2x500               |               | 100                           | 90                        | 96                                  | 85                                 | 500                                 | MAR-21        | FEB-21               | Work has been affected due to COVID-19 pandemic. 1 no. 400/220 KV, 500 MVA ICT, 1 no. 125 MVAR Bus Reactor & 02 nos. 400 KV line bay for Kohima (KPTL 400 KV D/C Imphal - New Kohima- Mariani TBCB line) commissioned in Dec'20. Balance 01 no. 400/220 KV 500 MVA ICT, 01 no. 400 KV 125 MVAR B/R and 02 nos. 400 KV line bays for the shifting of 400 KV D/C Misa line to New Mariani and 02 nos. 220 KV line bays for 220 KV D/C old Mariani -New Mariani line shall be ready by Feb'21. |
| 141   | New Mariani S/s (ICT-I)                      | 400/220               | 500                 |               | 100                           | 100                       | 100                                 | 100                                | 500                                 |               | JAN-21               | Commissioned 12/20.                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| 142   | North Trichur Substation                     | 400/220               | 2x315               |               | 100                           | 96                        | 95                                  | 92                                 |                                     | SEP-20        | FEB-21               | Progress affected due to COVID-19 pandemic. Testing under progress.                                                                                                                                                                                                                                                                                                                                                                                                                         |
| 143   | Pusali (Aug.) (500-315)                      | 400/220               | 370                 |               | 100                           | 100                       | 100                                 | 100                                | 370                                 |               | JAN-20               | ICT- I commissioned in Mar'16. ICT-II commissioned in Jan'20.                                                                                                                                                                                                                                                                                                                                                                                                                               |
| 144   | Rajghat S/S (GIS)                            | 400/220               | 2000                |               | 100                           | 95                        | 95                                  | 95                                 |                                     | JUN-19        | JUN-21               | 04 nos. GIS bays at Maharaniabagh for the LILO of 400 KV D/C Mandola - Bawana line at Maharaniabagh are ready for charging but these shall be charged with line. LILO line getting delayed due to forest clearance issue in Delhi.                                                                                                                                                                                                                                                          |
| 145   | Rangpo S/S (GIS                              | 400/220               | 16x105 +3x100       |               | 100                           | 100                       | 100                                 | 100                                |                                     | NOV-13        |                      | Commissioned.                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| 146   | Repl of 400/220kV Malda S/s (3x315-2x500)    | 400/220               | 370                 |               | 100                           | 85                        | 90                                  | 70                                 |                                     | JUN-20        | MAR-21               | Work has been affected due to COVID-19 pandemic.                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| 147   | Saharanpur S/S                               | 400/220               | 500                 |               | 100                           | 80                        | 50                                  | 25                                 |                                     | JAN-21        | FEB-21               | Work has been affected due to COVID-19 pandemic. Work is under progress.                                                                                                                                                                                                                                                                                                                                                                                                                    |
| 148   | Saharsa S/S (ERSS-XXITL-TBCB)                | 400/220               | 2x500               |               | 100                           | 42                        | 66                                  | 10                                 |                                     | MAR-21        | MAR-21               | Work has been affected due to COVID-19 pandemic.                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| 149   | Silchar S/S (New)                            | 400/220               | 200                 |               | 100                           | 100                       | 100                                 | 100                                | 400                                 | DEC-12        | NOV-18               | Major part of sub station charged progressively from Mar'12 to Oct'12. Balance bays completed on 28.11.18.                                                                                                                                                                                                                                                                                                                                                                                  |
| 150   | Sitamarhi S/S ERSS XXITL-TBCB)               | 400/220               | 2x500               |               | 100                           | 88                        | 95                                  | 90                                 |                                     | MAR-21        | JAN-21               | Work was stalled due to heavy rain & flood. Work has been affected due to COVID-19 pandemic.                                                                                                                                                                                                                                                                                                                                                                                                |

| SI No | Name of Sub Stations                                                                                | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks                                                   |
|-------|-----------------------------------------------------------------------------------------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|-----------------------------------------------------------|
|       |                                                                                                     |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |                                                           |
| 1.    | 2.                                                                                                  | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.                                                       |
| 151   | Solapur (Aug.)                                                                                      | 400/220               | 315                 |               | 100                           | 100                       | 100                                 | 100                                |                                     | OCT-15        | OCT-15               | ICT commissioned in Oct'15.                               |
| 152   | Somannm S/S                                                                                         | 400/220               | 2x500               |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      |                                                           |
| 153   | SVA at 400/220 kV New Wanpoh S/S 300 MVAR/(-)200 MVAR                                               | 400/220               | 50                  |               | 100                           | 68                        | 65                                  | 82                                 |                                     | OCT-17        | OCT-17               | Work stopped due to disturbance in Kashmir since 07.08.16 |
| 154   | SVC at 400/220 kV Kankroli s/s (+)600 MVAR/(-)400 MVAR                                              | 400/220               | 0                   |               | 100                           | 100                       | 100                                 | 100                                |                                     |               | DEC-16               | Commissioned in Dec'16                                    |
| 155   | SVC at 400/220 kV Ludhiana S/S (+) 400 MVAR/(-)300 MVAR                                             | 400/220               | 0                   |               | 100                           | 100                       | 100                                 | 100                                |                                     |               | NOV-16               | Commissioned in Nov'16                                    |
| 156   | Wanpon (Extn.) S/S                                                                                  | 400/220               | 420                 |               | 100                           | 100                       | 100                                 | 100                                |                                     |               | JUL-14               | Commissioned.                                             |
| 157   | Extn. of 2 nos. bays Imphal S/S                                                                     | 400/132               | 0                   |               | 100                           | 0                         | 0                                   | 0                                  |                                     |               | JUL-18               | Award placed in Jul'16. Engg. in progress.                |
| 158   | Extn. of 2nos. GIS bays at Silchar S/S                                                              | 400/132               | 0                   |               | 100                           | 30                        | 0                                   | 0                                  |                                     |               | MAY-18               | Award placed in Jul'16. Work under progress.              |
| 159   | 100 MVAR STATCOM at 400 kV NP Kunta PS (GEC-II)                                                     | 400                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |                                                           |
| 160   | 100 MVAR STATCOM at PS NP Kunta s/s                                                                 | 400                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |                                                           |
| 161   | 1X125 Mvar 420 kV Bus Reactor at Jeerapur PS (GEC-II)                                               | 400                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |                                                           |
| 162   | 1x240 MVar (765kV 1x125MVar (400kV) Bus reactor at Bhadla PS (GEC-II)                               | 400                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |                                                           |
| 163   | 1x240 MVar (765kV) and 1x125MVar (400kV) Bus reactor at Bhadla PS (GEC-II)                          | 400                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |                                                           |
| 164   | 2 nos. 400kV and 6 nos. 220kV line bays line bays at Bhadla (PG) for interconnection of solar park  | 400                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |                                                           |
| 165   | 2 nos. 400kV and 6 nos. 220kV line bays line bays at Bhadla (PG) for interconnection of SP (GEC-II) | 400                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |                                                           |
| 166   | 2 nos. of 400 kV line bays at Banaskantha(PG) PS (GEC-II)                                           | 400                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |                                                           |
| 167   | 2 nos. of 400 kV line bays at Banaskantha(Radhanesda) S/S (GEC-II)                                  | 400                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |                                                           |
| 168   | Bay Extn. at 400/220KV Dharmapuri (Salem New) S/stn.                                                | 400                   | 50                  |               | 100                           | 99                        | 99                                  | 98                                 |                                     | DEC-17        | DEC-17               | work under progress.                                      |
| 169   | Bay Extn. at 400/220KV Jaipur (South) S/stn for 400KV D/C Kota - Jaipur (South) line                | 400                   | 50                  |               | 100                           | 85                        | 80                                  | 70                                 |                                     | NOV-17        | AUG-17               | Work under progress.                                      |
| 170   | Bay Extn. at 400 Aurangabad S/stn ( STATCOM in WR)                                                  | 400                   | 50                  |               | 100                           | 60                        | 50                                  | 15                                 |                                     | JAN-18        | SEP-17               | Work under progress.                                      |
| 171   | Bay Extn. at 765/400KV at Patna S/stn. for 400KV D/C Nabinagar-II - Patna line (Q)                  | 400                   | 50                  |               | 100                           | 0                         | 0                                   | 0                                  |                                     | JUN-19        | JUN-19               | Award placed in Mar'17. Engg. in progress.                |
| 172   | Bay Extn. of 400/220KV Ajmer (RVPN) S/stn (Deposit work)                                            | 400                   | 50                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     | DEC-17        |                      |                                                           |
| 173   | Bay Extn. of 400/220KV Chittorgarh (RVPN)                                                           | 400                   | 50                  |               | 100                           | 80                        | 70                                  | 55                                 |                                     | MAR-18        | MAR-18               | Work under progress.                                      |
| 174   | Bay Extn. of 400/230KV Tuticorin Pooling station                                                    | 400                   | 50                  |               | 100                           | 75                        | 60                                  | 50                                 |                                     | MAR-18        | MAY-18               | Work under progress.                                      |

| SI No | Name of Sub Stations                                               | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks                                                                                      |
|-------|--------------------------------------------------------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|----------------------------------------------------------------------------------------------|
|       |                                                                    |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |                                                                                              |
| 1.    | 2.                                                                 | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.                                                                                          |
| 175   | Bays extension at Garividi s/s (PSITL-TBCB)                        | 400                   | 50                  |               |                               |                           |                                     |                                    |                                     | APR-19        |                      |                                                                                              |
| 176   | Pugalur and North Trichur VSC based HVDC Station                   | 320                   | 2000                |               | 100                           | 97                        | 95                                  | 92                                 |                                     | APR-20        | FEB-21               | Progress affected due to COVID-19 pandemic. Testing under progress.                          |
| 177   | Chandigarh UT (GIS) s/s                                            | 220/66                | 2x160               |               | 100                           | 99                        | 99                                  | 99                                 |                                     | FEB-19        | MAR-21               | Work of down stream line under progress by UT Chandigarh.                                    |
| 178   | Phursungi S/S                                                      | 220/33                | 200                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      |                                                                                              |
| 179   | Sitarganj (Extn.)                                                  | 220/133               | 1x100               |               | 100                           | 100                       | 100                                 | 100                                |                                     | MAR-19        | JUN-19               | Charged                                                                                      |
| 180   | Anuppur S/S                                                        | 220/132               | 160                 |               |                               |                           |                                     |                                    |                                     |               |                      |                                                                                              |
| 181   | Bay Extn. Amargarh S/s                                             | 220/132               | 0                   |               |                               | 0                         | 0                                   | 0                                  |                                     |               | JUL-17               | Not in scope in POWERGRID.                                                                   |
| 182   | Bay Extn. Kishanganj S/S                                           | 220/132               | 50                  |               | 100                           | 100                       | 100                                 | 100                                |                                     |               | NOV-16               | Bay commissioned.                                                                            |
| 183   | Bay Extn. New Melli (GIS)                                          | 220/132               | 0                   |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      |                                                                                              |
| 184   | Bay Extn. Siliguri (Purena) S/S                                    | 220/132               | 50                  |               | 100                           | 85                        | 90                                  | 75                                 |                                     |               | MAY-17               | work under progress.                                                                         |
| 185   | Chandauti Sub station (ERSS-XXITL-TBCB)                            | 220/132               | 3x200               |               | 100                           | 95                        | 98                                  | 98                                 |                                     | MAR-21        | MAR-21               | Work has been affected due to COVID-19 pandemic.                                             |
| 186   | Extn. at Rangpo                                                    | 220/132               | 1x100               |               | 100                           | 98                        | 98                                  | 97                                 |                                     | MAY-20        | JAN-21               | Work has been affected due to COVID-19 pandemic.                                             |
| 187   | Firozabad (AIS) S/S (J-FTL-TBCB)                                   | 220/132               | 2x160               |               |                               |                           |                                     |                                    |                                     |               |                      |                                                                                              |
| 188   | Kopili S/S                                                         | 220/132               | 110                 |               | 100                           | 90                        | 85                                  | 75                                 |                                     |               | MAR-21               | Substation submerged due to bursting of penstock of Kopili HEP.                              |
| 189   | Kopli (Extn.) S/S                                                  | 220/132               | 160                 |               | 100                           | 0                         | 0                                   | 0                                  |                                     | JUL-18        | JUN-18               | Spare supply Completed in Jun'18.                                                            |
| 190   | Legship S/S                                                        | 220/132               | 100                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      |                                                                                              |
| 191   | Repl. of 1x50 MVA to 1x160 MVA at Balipara S/stn.(ICT-II)          | 220/132               | 110                 |               | 100                           | 100                       | 100                                 | 100                                | 110                                 |               | MAY-20               | Commissioned 04/20.                                                                          |
| 192   | RPH (Aug). S/S                                                     | 220/132               | 60                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      |                                                                                              |
| 193   | Saharsa Sub station (ERSS-XXITL-TBCB)                              | 220/132               | 4x100               |               | 100                           | 42                        | 66                                  | 10                                 |                                     | MAR-21        | MAR-21               | Work has been affected due to COVID-19 pandemic.                                             |
| 194   | Sitamarhi Sub station (ERSS -XXITL - TBCB)                         | 220/132               | 4x100               |               | 100                           | 88                        | 95                                  | 90                                 |                                     | MAR-21        | JAN-21               | Work was stalled due to heavy rain & flood. Work has been affected due to COVID-19 pandemic. |
| 195   | 10 nos. 220kV line bays for solar park interconnections            | 220                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |                                                                                              |
| 196   | 2 nos. 220 kV line bays at NP Kunta PS (GEC-II)                    | 220                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |                                                                                              |
| 197   | 4 nos. 220 kV line bays at NP Kunta Pooling Station (GEC-II)       | 220                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |                                                                                              |
| 198   | 4 nos. 220 kV line bays at NP Kunta PS (GEC-II)                    | 220                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |                                                                                              |
| 199   | 4 nos. of 220 kV line bays for solar park interconnection (GEC-II) | 220                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |                                                                                              |
| 200   | 6 nos. 220 kV line bays at NP Kunta Pooling Station (GEC-II)       | 220                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |                                                                                              |
| 201   | 6 nos. 220 kV line bays at NP Kunta PS (GEC-II)                    | 220                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |                                                                                              |

| SI No | Name of Sub Stations                                                                 | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks                                                                       |
|-------|--------------------------------------------------------------------------------------|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|-------------------------------------------------------------------------------|
|       |                                                                                      |                       |                     |               | Land Acquired (%)              | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |                                                                               |
| 1.    | 2.                                                                                   | 3.                    | 4.                  | 5.            | 6.                             | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.                                                                           |
| 202   | 6 Nos. 220kV Line bays at Rewa PS (for its interconnection with solar park)          | 220                   | 50                  |               |                                |                           |                                     |                                    |                                     |               |                      |                                                                               |
| 203   | 6 Nos. 220kV Line bays at Rewa PS (for its interconnection with solar park) (GEC-II) | 220                   | 50                  |               |                                |                           |                                     |                                    |                                     |               |                      |                                                                               |
| 204   | 8 Nos. 220kV Line bays at Tumkur PS for Solar Interconnection (GEC-II)               | 220                   | 50                  |               |                                |                           |                                     |                                    |                                     |               |                      |                                                                               |
| 205   | Bays at NP Kunta PS (2 Nos.)                                                         | 220                   | 50                  |               |                                |                           |                                     |                                    |                                     |               |                      |                                                                               |
| 206   | Mokokchung (ICT)                                                                     | 220                   | 315                 |               | 100                            | 100                       | 100                                 | 100                                | 60                                  |               | AUG-15               | ICT -I (3x10) commissioned in July'15 & ICT-II (3x10) commissioned in Aug'15. |
| 207   | Imphal S/S                                                                           | 132/33                | 2x50                |               | 100                            | 100                       | 100                                 | 100                                |                                     |               | APR-13               | ICT-I (50MVA) commissioned in Mar'13 & ICT-II commissioned in Apr'13.         |
| 208   | Melriat S/S (Upgradable to 400 kV)                                                   | 132/33                | 2x50                |               | 100                            | 100                       | 100                                 | 100                                |                                     |               | NOV-18               | Completed on 28.11.18.                                                        |
| 209   | Namsai S/S                                                                           | 132/33                | 2x15                |               | 100                            | 100                       | 100                                 | 100                                |                                     |               | JUN-18               | Commissioned in Jul'18.                                                       |
| 210   | Nirijuli (Extn.) S/S                                                                 | 132/33                | 50                  |               | 100                            | 0                         | 0                                   | 0                                  |                                     |               | JUN-18               | supply of spare ICT completed in Jun'18.                                      |
| 211   | Nirjuli S/S (Repl.)                                                                  | 132/33                | 80                  |               | 100                            | 100                       | 100                                 | 100                                |                                     |               | MAR-16               | ICT-I commissioned in Feb'16 & ICT-II in Mar'16.                              |
| 212   | Roing S/S                                                                            | 132/33                | 2x15                |               | 100                            | 100                       | 100                                 | 100                                |                                     |               | JUN-17               | Commissioned in Jun'17.                                                       |
| 213   | Tezu S/S                                                                             | 132/33                | 2x15                |               | 100                            | 100                       | 100                                 | 100                                |                                     |               | JUN-17               | Charged in Jun'17.                                                            |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)              | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                             | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**REC Transmission Projects Company limited ( RECTPCL )**

|   |                                  |        |       |  |     |    |   |   |  |        |  |                                                                                                                                     |
|---|----------------------------------|--------|-------|--|-----|----|---|---|--|--------|--|-------------------------------------------------------------------------------------------------------------------------------------|
| 1 | (PMDP-Kargil) Bay at Drass       | 220/66 | 1x100 |  | 0   | 0  | 0 | 0 |  | MAR-19 |  | Tender shall be published immediately after getting clearance from the JKPDD/PGCIL & sanction of additional fund requirement by MoP |
| 2 | (PMDP-Jammu) Nagrota S/S         | 220/33 | 2x50  |  | 0   | 0  | 0 | 0 |  | MAR-19 |  | Due to non-availability of land, work could not commence though agency is ready for mobilization.                                   |
| 3 | (PMDP - Kashmir) Lassipora (GIS) | 220/33 | 160   |  | 100 | 20 | 2 | 0 |  | MAR-19 |  | Work in progress                                                                                                                    |
| 4 | (PMDP-Leh) Bay at Phyang         | 220/33 | 50    |  |     |    |   |   |  | MAR-19 |  |                                                                                                                                     |
| 5 | (PMDP-Leh) Diskit (Nubra)        | 220/33 | 1x50  |  | 0   | 0  | 0 | 0 |  | MAR-19 |  | Tender shall be published immediately after getting clearance from the JKPDD/PGCIL & sanction of additional fund requirement by MoP |
| 6 | (PMDP-Leh) Padum S/S             | 220/33 | 1x50  |  | 0   | 0  | 0 | 0 |  | MAR-19 |  | Tender shall be published immediately after getting clearance from the JKPDD/PGCIL & sanction of additional fund requirement by MoP |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)              | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                             | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**ASSAM ELECTRICITY GRID CORP. LIMITED ( AEGCL )**

|   |                    |        |      |  |     |     |     |     |     |  |        |                                                                                                                                             |
|---|--------------------|--------|------|--|-----|-----|-----|-----|-----|--|--------|---------------------------------------------------------------------------------------------------------------------------------------------|
| 1 | Amguri PS (GEC-II) | 132/33 | 100  |  | 0   | 0   | 0   | 0   |     |  | DEC-19 | Substation will be constructed by Assam Power Generation Company Ltd. (APGCL). Not in scope of AEGCL.                                       |
| 2 | Azara s/s          | 132/33 | 2x16 |  | 95  | 90  | 90  | 82  | 100 |  | OCT-19 | One Transformer is erected. The substation is ready, will be harged after completion of Kukurmara-Azara Line.                               |
| 3 | Barpeta            | 132/33 | 2x25 |  | 100 | 95  | 100 | 95  | 100 |  | MAR-20 | The substation is ready, will be charged after compeltionn of the LILO line from Dhaligaon-Nalbari line.                                    |
| 4 | Dhekiajuli         | 132/33 | 2x25 |  | 100 | 100 | 100 | 100 | 25  |  | AUG-19 | Completed and Charged on 30.01.2018.                                                                                                        |
| 5 | Hatchingmari       | 132/33 | 2x25 |  | 100 | 50  | 50  | 0   |     |  | AUG-19 | Civil and other field work under progress.                                                                                                  |
| 6 | Kamakhya s/s       | 132/33 | 2x40 |  | 100 | 100 | 100 | 100 | 80  |  | MAR-18 | Completed and charged.                                                                                                                      |
| 7 | Karimganj          | 132/33 | 2x25 |  | 100 | 100 | 100 | 100 | 25  |  | AUG-19 | Substation Completed and test charged by back feeding 33kV. Substation will be charged after completion of 132kV Karimganj-Gailakandi line. |
| 8 | Sonapur s/s (2x25) | 132/33 | 2x25 |  | 100 | 100 | 100 | 100 | 25  |  | MAR-18 | Completedand charged on 10.03.2018                                                                                                          |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)              | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                             | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**BIHAR STATE POWER TRANSMISSION COMPANY LIMITED ( BSPTCL )**

|    |                        |             |                  |  |     |     |     |     |     |        |        |                                                                                                                    |
|----|------------------------|-------------|------------------|--|-----|-----|-----|-----|-----|--------|--------|--------------------------------------------------------------------------------------------------------------------|
| 1  | Bakhtiyarpur (GIS) s/s | 400/220/132 | 2x500+2x160      |  | 0   | 0   | 0   | 0   |     |        |        | NOA issued on 26.11.2019                                                                                           |
| 2  | Jakkanpur (GIS) s/s    | 400/220/132 | 2x500+3x160+4x80 |  | 0   | 0   | 0   | 0   |     |        |        | M/s BGCL                                                                                                           |
| 3  | Naubatpur (GIS) s/s    | 400/220/132 | 2x500+2x160+2x80 |  | 0   | 0   | 0   | 0   |     |        |        | M/s BGCL                                                                                                           |
| 4  | Bhusaula (GIS) s/s     | 220/33      | 2x100            |  | 0   | 0   | 0   | 0   |     |        |        | M/s BGCL                                                                                                           |
| 5  | Bihta (GSS) S/S        | 220/132/33  | 320              |  | 100 | 90  | 85  | 45  |     |        |        | (4x150)+(1x160) MVA Transformers are in service from 03.09.2015                                                    |
| 6  | Pusauli S/S            | 220/132/33  | 300              |  | 100 | 100 | 100 | 100 |     |        | MAY-16 | Commissioned in August 2015                                                                                        |
| 7  | Barauni (TPS ) (ICT)   | 220/132     | 300              |  | 100 | 90  | 90  | 90  |     |        |        | yet to be commissioned                                                                                             |
| 8  | Biharshariff S/S       | 220/132     | 150              |  | 0   | 0   | 0   | 0   |     |        | DEC-16 | 3x150 MVA transformers are in service from 2014                                                                    |
| 9  | Bodhgaya (2nd Trf.)    | 220/132     | 150              |  | 0   | 0   | 0   | 0   |     |        | DEC-16 | (4x150)+(1x160)MVA Transformers are in service from 03.09.2015                                                     |
| 10 | Dehri (Addl.) S/S      | 220/132     | 100              |  | 0   | 0   | 0   | 0   |     |        | DEC-16 | 3x150 MVA transformers are in service.4th 100MVA Transformer to be commissioned which is brought from GSS Khagaul. |
| 11 | Dumraon (GIS) s/s      | 220/132     | 480              |  | 0   | 0   | 0   | 0   |     | MAR-21 | MAR-21 | Work in Progress.                                                                                                  |
| 12 | Karamnasha (New) s/s   | 220/132     | 4x100            |  | 100 | 10  | 0   | 0   |     |        |        | NOA issued on 21.01.2019 & Work under progress.                                                                    |
| 13 | Korha (New) s/s        | 220/132     | 200              |  | 0   | 0   | 0   | 0   |     |        |        | NOA issued on 21.01.2019 and Land not handed over yet.                                                             |
| 14 | Mokama S/S             | 220/132     | 420              |  | 100 | 100 | 100 | 100 | 420 | AUG-20 | DEC-20 | Commissioned 11/20.                                                                                                |
| 15 | Raxaul (New) s/s       | 220/132     | 4x100            |  | 80  | 20  | 40  | 0   |     |        |        | NOA issued on 21.01.2019 & work under progress.                                                                    |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)              | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                             | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. ( CSPTCL )**

|   |                                              |         |       |  |     |     |     |     |     |        |        |                                                                                                                                    |
|---|----------------------------------------------|---------|-------|--|-----|-----|-----|-----|-----|--------|--------|------------------------------------------------------------------------------------------------------------------------------------|
| 1 | Bilaspur                                     | 400/220 | 2x315 |  | 0   | 0   | 0   | 0   |     |        | MAR-25 | Construction of 400/220 KV S/s was approved on dtd 30.04.2020, Estimate sanctioned & tender document preparation is under progress |
| 2 | Kurud (Dhamtari) (T/F-I)                     | 400/220 | 1x315 |  | 100 | 100 | 100 | 100 | 315 | MAY-20 | DEC-20 | Commissioned 11/20.                                                                                                                |
| 3 | Kurud (Dhamtari) (T/F-II)                    | 400/220 | 1x315 |  | 100 | 100 | 100 | 100 | 315 | SEP-19 | JAN-21 | Commissioned 12/20.                                                                                                                |
| 4 | Rajnandgaon and Janjgir Champa (PS) (GEC-II) | 220/132 | 4x100 |  | 0   | 0   | 0   | 0   |     |        |        | work not approved till date                                                                                                        |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)              | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                             | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

DADRA AND NAGAR HAVELI ELECTRICITY DEPARTMENT ( DNH )

|   |                |        |     |  |     |    |    |    |     |  |        |  |
|---|----------------|--------|-----|--|-----|----|----|----|-----|--|--------|--|
| 1 | Vaghchippa s/s | 220/66 | 320 |  | 100 | 88 | 95 | 85 | 160 |  | JUN-19 |  |
|---|----------------|--------|-----|--|-----|----|----|----|-----|--|--------|--|

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)              | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                             | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**DAMAN AND DIU ELECTRICITY DEPARTMENT ( DANDD )**

|   |                |        |     |  |   |   |   |   |  |  |        |  |
|---|----------------|--------|-----|--|---|---|---|---|--|--|--------|--|
| 1 | Ringanwada s/s | 220/66 | 260 |  | 0 | 0 | 0 | 0 |  |  | MAR-18 |  |
|---|----------------|--------|-----|--|---|---|---|---|--|--|--------|--|

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**DELHI TRANSCO LIMITED ( DTL )**

|    |                                          |         |       |  |     |     |     |     |     |        |        |                                                                                                                                                                                                                                                            |
|----|------------------------------------------|---------|-------|--|-----|-----|-----|-----|-----|--------|--------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1  | Bamnoli S/S (Addl.)                      | 400/220 | 500   |  | 0   | 0   | 0   | 0   |     | MAR-21 | MAR-18 |                                                                                                                                                                                                                                                            |
| 2  | Gopalpur GIS                             | 400/220 | 2000  |  | 0   | 0   | 0   | 0   |     | MAR-21 | MAR-22 |                                                                                                                                                                                                                                                            |
| 3  | Jhatikalan                               | 400/220 | 2000  |  |     |     |     |     |     | MAR-23 |        |                                                                                                                                                                                                                                                            |
| 4  | Mundka Bays                              | 400/220 | 50    |  | 100 | 85  | 70  | 25  |     |        | DEC-18 | The current project does not include the scope of 315 MVA Transformer. The progress of associated 400kV & 220kV Bays are is provided here only                                                                                                             |
| 5  | Barwala (Rohini Sector-34)               | 220/66  | 320   |  | 0   | 0   | 0   | 0   |     |        | MAR-23 |                                                                                                                                                                                                                                                            |
| 6  | Bhartal GIS                              | 220/66  | 320   |  |     |     |     |     |     | MAR-21 |        |                                                                                                                                                                                                                                                            |
| 7  | BTPS GIS                                 | 220/66  | 480   |  |     |     |     |     |     | MAR-21 |        |                                                                                                                                                                                                                                                            |
| 8  | Budela S/S                               | 220/66  | 2x160 |  | 100 | 0   | 0   | 0   | 320 | MAR-20 | DEC-19 | Contract terminated by C & MM Dept. and matter is being taken up with Legal Dept. & Bank for encashment of Bank Guarantees(CPG)                                                                                                                            |
| 9  | Budhpur GIS                              | 220/66  | 320   |  | 0   | 0   | 0   | 0   |     |        | MAR-21 |                                                                                                                                                                                                                                                            |
| 10 | Chandrawal GIS (Timarpur)                | 220/66  | 3x100 |  | 100 | 0   | 0   | 0   |     | MAR-20 | SEP-21 | roject awarded on dt. 20.03.2020, and further activities are getting delayed due to pandemic Covid-19 lockdown. However, work of Drawing approval and vendor approval is in progress. Bhumi Pujan done on 23.10.2020. Civil work has been started at site. |
| 11 | Dhansa/Jaffarpur/Jhatikalan              | 220/66  | 320   |  | 0   | 0   | 0   | 0   |     |        |        |                                                                                                                                                                                                                                                            |
| 12 | Gopalpur GIS                             | 220/66  | 320   |  | 0   | 0   | 0   | 0   |     | MAR-20 | MAR-18 |                                                                                                                                                                                                                                                            |
| 13 | Mayur Vihar GIS                          | 220/66  | 320   |  | 0   | 0   | 0   | 0   |     |        | MAR-22 |                                                                                                                                                                                                                                                            |
| 14 | Sanjay Gandhi Transport Nagar (SGTN) GIS | 220/66  | 2x160 |  | 100 | 100 | 100 | 100 | 320 | JUL-20 | DEC-20 | Commissioned 11/20.                                                                                                                                                                                                                                        |
| 15 | Sarita Vihar (Replacement) (160-100)     | 220/66  | 60    |  | 100 | 100 | 100 | 100 | 60  |        | JUN-20 | Commissioned 07/20.                                                                                                                                                                                                                                        |
| 16 | Shalimarbagh GIS                         | 220/66  | 220   |  |     |     |     |     |     | MAR-21 |        |                                                                                                                                                                                                                                                            |
| 17 | Subzi Mandi GIS                          | 220/66  | 100   |  | 0   | 0   | 0   | 0   |     |        | MAR-21 |                                                                                                                                                                                                                                                            |
| 18 | Tikri Khrd GIS                           | 220/66  | 320   |  | 0   | 0   | 0   | 0   |     |        | MAR-18 |                                                                                                                                                                                                                                                            |
| 19 | AIIMS (Aug.)                             | 220/33  | 100   |  | 0   | 0   | 0   | 0   |     |        | MAR-17 |                                                                                                                                                                                                                                                            |
| 20 | Dev Nagar GIS                            | 220/33  | 3x100 |  | 100 | 0   | 0   | 0   |     | MAR-20 | NOV-21 | Project awarded on dt. 31.03.2020 and further activities are yet to be started due to complete lockdown imposed by GOI from 24.03.2020, extended upto31.05.2020. Lockdown again extended upto30.06.2020.                                                   |
| 21 | Geeta Colony (Addl.)                     | 220/33  | 100   |  | 0   | 0   | 0   | 0   |     | MAR-20 | MAR-17 |                                                                                                                                                                                                                                                            |
| 22 | Goplapur S/S                             | 220/33  | 1x100 |  |     |     |     |     |     | MAR-21 |        |                                                                                                                                                                                                                                                            |

| SI No | Name of Sub Stations                            | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks                                                                                                                                                                                                                                                                                                                                                       |
|-------|-------------------------------------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|       |                                                 |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |                                                                                                                                                                                                                                                                                                                                                               |
| 1.    | 2.                                              | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.                                                                                                                                                                                                                                                                                                                                                           |
| 23    | Jasola GIS                                      | 220/33                | 320                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               | MAR-20               |                                                                                                                                                                                                                                                                                                                                                               |
| 24    | Karol Bagh GIS                                  | 220/33                | 300                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               | MAR-19               |                                                                                                                                                                                                                                                                                                                                                               |
| 25    | Maharanibagh GIS                                | 220/33                | 300                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               | MAR-19               |                                                                                                                                                                                                                                                                                                                                                               |
| 26    | Mehrauli (Replacement) (160-100)                | 220/33                | 60                  |               | 100                           | 51                        | 97                                  | 0                                  | 460                                 |               | MAR-19               | 1. The level of new yard is approximately 1.5 meter above from the existing 66kv Switch level. 2. 66 kV BRPL double circuit overhead line was passing through the proposed bays S/yard area. Therefore, to resolve above issues, Plg Dept. finally change location of bays & accordingly plg Dept. approved the revised plan & section layouts on 02.02.2018. |
| 27    | Najafgarh (Replacement) (160-100)               | 220/33                | 120                 |               | 0                             | 0                         | 2                                   | 1                                  | 60                                  |               | MAR-20               | 1 No. 100 to 160 MVA has been commissioned on 24.02.2020. and work of second is under progress                                                                                                                                                                                                                                                                |
| 28    | Narela (Replacement) (160-100)                  | 220/33                | 60                  |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               | MAR-21               |                                                                                                                                                                                                                                                                                                                                                               |
| 29    | Nehru Place GIS                                 | 220/33                | 300                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               | MAR-21               |                                                                                                                                                                                                                                                                                                                                                               |
| 30    | Okhla (Replacement) (160-100)                   | 220/33                | 120                 |               | 0                             | 100                       | 1                                   | 1                                  | 60                                  |               | NOV-19               | Commissioned in Nov. 19                                                                                                                                                                                                                                                                                                                                       |
| 31    | Panjabi Bagh GIS                                | 220/33                | 300                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               | MAR-19               |                                                                                                                                                                                                                                                                                                                                                               |
| 32    | Patparganj (Addl.)                              | 220/33                | 1x100               |               | 100                           | 100                       | 100                                 | 100                                | 100                                 | JUL-20        | DEC-20               | Commissioned 11/20.                                                                                                                                                                                                                                                                                                                                           |
| 33    | Patparganj (Aug.)                               | 220/33                | 100                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               | MAR-17               |                                                                                                                                                                                                                                                                                                                                                               |
| 34    | Patparganj (Replacement) (160-100)              | 220/33                | 120                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               | MAR-21               |                                                                                                                                                                                                                                                                                                                                                               |
| 35    | Punjabi Bagh GIS                                | 220/33                | 3x100               |               |                               |                           |                                     |                                    |                                     | MAR-20        |                      |                                                                                                                                                                                                                                                                                                                                                               |
| 36    | Rajghat Conversion existing 220/33kV AIS to GIS | 220/33                | 1x100               |               |                               |                           |                                     |                                    |                                     | MAR-20        |                      |                                                                                                                                                                                                                                                                                                                                                               |
| 37    | Zakhira GIS                                     | 220/33                | 3x100               |               |                               |                           |                                     |                                    |                                     | MAR-20        |                      |                                                                                                                                                                                                                                                                                                                                                               |
| 38    | 220 KV bay at Masjid moth (2 nos.)              | 220                   | 50                  |               | 100                           | 95                        | 100                                 | 100                                |                                     | OCT-16        | APR-17               | 1.220 kV erection work completed. 2.Electrical Inspector clearance has been obtained on 31.03.2017. 3. All bays commissioned on 05.04.2017.                                                                                                                                                                                                                   |
| 39    | 220 KV Bays at Shalimar Bagh (2 Nos.)           | 220                   | 50                  |               | 100                           | 100                       | 100                                 | 100                                |                                     | NOV-16        | NOV-16               | Both 220 kV bays commissioned on 02.11.2016                                                                                                                                                                                                                                                                                                                   |
| 40    | 220 KV Bays at Vasant Kunj ( 2 Nos.)            | 220                   | 50                  |               | 100                           | 50                        | 100                                 | 50                                 |                                     | NOV-16        | APR-17               | 1. 1x220 kV Bay no. 206 commssioned on 24.03.2017 2.Work not started on bay no.208 due to permission of tree cutting is awaited from forest deptt.                                                                                                                                                                                                            |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)              | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                             | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

DEPARTMENT OF POWER ARUNACHAL PRADESH ( null )

|   |                  |        |     |  |  |  |  |  |  |  |  |  |
|---|------------------|--------|-----|--|--|--|--|--|--|--|--|--|
| 1 | Tezu PS (GEC-II) | 132/33 | 100 |  |  |  |  |  |  |  |  |  |
|---|------------------|--------|-----|--|--|--|--|--|--|--|--|--|

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)              | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                             | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**ELECTRICITY DEPARTMENT, GOVT. OF MANIPUR ( ED, Manipur )**

|   |                                 |         |        |  |     |     |     |    |  |        |        |                                                                                                        |
|---|---------------------------------|---------|--------|--|-----|-----|-----|----|--|--------|--------|--------------------------------------------------------------------------------------------------------|
| 1 | Thoubal S/S                     | 400/132 | 1x315  |  | 0   | 0   | 0   | 0  |  | MAR-21 | MAR-21 | Work in Progress.                                                                                      |
| 2 | Imphal (PG) 2 nos bay extension | 400     | 50     |  |     |     |     |    |  | MAR-18 |        |                                                                                                        |
| 3 | Moreh S/S                       | 132/33  | 1x25   |  | 100 | 100 | 50  | 0  |  | SEP-17 |        |                                                                                                        |
| 4 | Thanlon S/S                     | 132/33  | 1x25   |  | 100 | 100 | 100 | 90 |  | SEP-17 |        |                                                                                                        |
| 5 | Yurembam (Aug.) S/S             | 132/33  | 3X33.5 |  | 100 | 0   | 0   | 0  |  |        | MAR-13 |                                                                                                        |
| 6 | Tipaimukh S/s                   | 132     | 25     |  | 0   | 0   | 0   | 0  |  | DEC-17 |        | Foundation of Transformer, Gantry and Major Equipment completed Control Room Building is 95% Completed |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)              | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                             | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**GOA ELECTRICITY DEPARTMENT ( ED-GOA )**

|   |                         |         |       |  |     |   |   |   |  |        |        |                                                                                                                                                                               |
|---|-------------------------|---------|-------|--|-----|---|---|---|--|--------|--------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1 | Ponda s/s (Addl.)       | 220/33  | 1x50  |  | 0   | 0 | 0 | 0 |  |        | MAR-19 | Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtained from the Government. |
| 2 | Saligao                 | 220/33  | 100   |  |     |   |   |   |  | JUL-19 |        |                                                                                                                                                                               |
| 3 | Socorro S/S             | 220/33  | 320   |  | 0   | 0 | 0 | 0 |  |        | MAR-17 |                                                                                                                                                                               |
| 4 | Tuem GIS                | 220/33  | 3x63  |  | 0   | 0 | 0 | 0 |  |        | MAR-19 | Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtained from the Government. |
| 5 | Kadamba GIS             | 220/110 | 2x100 |  | 0   | 0 | 0 | 0 |  |        | MAR-19 | Proposals have been forwarded to Government. The approval is awaited from Finance Department.                                                                                 |
| 6 | Tivim (3rd Trf.) (Aug.) | 220/110 | 1x100 |  | 100 | 0 | 0 | 0 |  |        | MAR-17 | Work in progress.                                                                                                                                                             |
| 7 | Verna GIS               | 220/110 | 1x160 |  | 100 | 0 | 0 | 0 |  |        | MAR-19 | Proposals have been forwarded to Government. The approval is awaited from Finance Department.                                                                                 |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)              | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                             | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**GRID CORPORATION OF ORISSA LIMITED (GRIDCO) ( GRIDCO )**

|   |                       |         |       |  |  |  |  |  |  |  |  |  |
|---|-----------------------|---------|-------|--|--|--|--|--|--|--|--|--|
| 1 | Jeerapur s/s (GEC-II) | 400/220 | 2x500 |  |  |  |  |  |  |  |  |  |
|---|-----------------------|---------|-------|--|--|--|--|--|--|--|--|--|

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**GUJARAT ENERGY TRANSMISSION CORP. LIMITED ( GETCO )**

|    |                                                                    |         |       |  |     |     |     |     |      |        |        |                                                                                                                                                                                                           |
|----|--------------------------------------------------------------------|---------|-------|--|-----|-----|-----|-----|------|--------|--------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1  | Bays Feeder at Bhachunda GIS s/s (6 Nos.) (GEC-I)                  | 66      | 50    |  |     |     |     |     |      |        |        |                                                                                                                                                                                                           |
| 2  | Bays Feeder at Bhogat GIS s/s (6Nos.) (GEC-I)                      | 66      | 50    |  |     |     |     |     |      |        |        |                                                                                                                                                                                                           |
| 3  | Bays Feeder at Kalavad GIS (10 Nos.) (GEC-I)                       | 66      | 50    |  |     |     |     |     |      |        |        |                                                                                                                                                                                                           |
| 4  | Bays Feeder at Moti Gop s/s (6Nos.) (GEC-I)                        | 66      | 50    |  |     |     |     |     |      |        |        |                                                                                                                                                                                                           |
| 5  | Bays Feeder at Wankaner s/s (6 Nos.) (GEC-I)                       | 66      | 50    |  |     |     |     |     |      |        |        |                                                                                                                                                                                                           |
| 6  | Feeder Bays at Babara s/s (Dist. Amreli) (6 Nos.) (GEC-I)          | 66      | 50    |  |     |     |     |     |      |        |        |                                                                                                                                                                                                           |
| 7  | Achchhalia S/S                                                     | 400/220 | 2x315 |  | 100 | 100 | 100 | 100 | 160  |        | JUL-19 | Commissioned 04/19 (Late Reported).                                                                                                                                                                       |
| 8  | Bhachunda GIS (Dist. Kutch)                                        | 400/220 | 500   |  | 100 | 0   | 0   | 0   |      | MAR-21 | MAR-21 | Work in Progress.                                                                                                                                                                                         |
| 9  | Bhogat S/S                                                         | 400/220 | 1500  |  | 100 | 0   | 0   | 0   |      |        | MAR-20 | WIP                                                                                                                                                                                                       |
| 10 | Chhara S/S                                                         | 400/220 | 1000  |  | 0   | 0   | 0   | 0   |      |        | MAR-21 | LAQ under progress                                                                                                                                                                                        |
| 11 | Fedra S/S                                                          | 400/220 | 1000  |  | 100 | 14  | 0   | 0   |      |        | MAR-21 | WIP                                                                                                                                                                                                       |
| 12 | Halvad                                                             | 400/220 | 315   |  | 100 | 100 | 100 | 100 | 315  |        | MAR-15 | Commissioned                                                                                                                                                                                              |
| 13 | Kasor (VI - ICT) S/s                                               | 400/220 | 500   |  | 100 | 100 | 100 | 100 |      |        | AUG-16 | charged on Dt: 26.08.16                                                                                                                                                                                   |
| 14 | Pipavav S/S                                                        | 400/220 | 1000  |  | 100 | 0   | 0   | 0   |      |        | MAR-21 | Yet to do NIT                                                                                                                                                                                             |
| 15 | Prantij S/S                                                        | 400/220 | 1000  |  | 100 | 0   | 0   | 0   |      |        | MAR-21 | Yet to do NIT                                                                                                                                                                                             |
| 16 | Sankhari S/S                                                       | 400/220 | 2x315 |  | 100 | 100 | 100 | 100 | 1320 |        | MAR-16 | 02 Nos. 160MVA 220/66KV TR. charged on Dt: 18.03.16 and Dt: . 29.03.16. 01No. 500MVA 400/220KV Tr. charged on Dt: 31.03.16 and 01 no. Charged 30.06.16. 80MVAr 400KV Bus Reactor charged on Dt: 31.03.16. |
| 17 | Up-gradation of 220 kV Vav to 400 kv level (GIS)                   | 400/220 | 1500  |  | 100 | 0   | 0   | 0   |      | MAR-20 | MAR-19 | WIP                                                                                                                                                                                                       |
| 18 | Chharodi (GIS) S/s                                                 | 400/200 | 1500  |  | 100 | 91  | 62  | 57  |      |        | MAR-18 | Same as Sanand; WIP                                                                                                                                                                                       |
| 19 | Chikhli S/s                                                        | 400/200 | 1000  |  | 0   | 0   | 0   | 0   |      |        | MAR-21 | LAQ under progress                                                                                                                                                                                        |
| 20 | Chorania S/s                                                       | 400/200 | 500   |  | 0   | 0   | 0   | 0   |      |        | MAR-19 |                                                                                                                                                                                                           |
| 21 | Kalavad S/s                                                        | 400/200 | 1000  |  | 100 | 0   | 0   | 0   |      |        | MAR-20 | Yet to do NIT                                                                                                                                                                                             |
| 22 | Shapar S/s                                                         | 400/200 | 1000  |  | 100 | 0   | 0   | 0   |      |        | MAR-21 | Price bid under acceptance                                                                                                                                                                                |
| 23 | Soja S/s                                                           | 400/200 | 500   |  | 0   | 0   | 0   | 0   |      |        | MAR-18 |                                                                                                                                                                                                           |
| 24 | Zerda S/s                                                          | 400/200 | 500   |  | 100 | 100 | 100 | 100 | 500  |        | JUN-16 | Commissioned                                                                                                                                                                                              |
| 25 | 2 nos. of 400 kV line bays at Banaskantha(Radhanesda) S/S (GEC-II) | 400     | 50    |  |     |     |     |     |      |        |        |                                                                                                                                                                                                           |
| 26 | Bays Feeder at Bhachunda GIS s/s (4 Nos.) (GEC-I)                  | 400     | 50    |  |     |     |     |     |      |        |        |                                                                                                                                                                                                           |

| SI No | Name of Sub Stations                                | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks                                                                 |
|-------|-----------------------------------------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|-------------------------------------------------------------------------|
|       |                                                     |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |                                                                         |
| 1.    | 2.                                                  | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.                                                                     |
| 27    | Bays Feeder at Bhogat GIS s/s (2 Nos.) (GEC-I)      | 400                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |                                                                         |
| 28    | Bays Feeder at Hadala s/s (Nos. 2) (GEC-I)          | 400                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |                                                                         |
| 29    | Bays Feeder at Kalavad s/s (2 Nos.) (GEC-I)         | 400                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |                                                                         |
| 30    | Bays Feeder at Pachham (Fedra) s/s (Nos. 2) (GEC-I) | 400                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |                                                                         |
| 31    | Bays Feeder at Shapar s/s (4 Nos.) (GEC-I)          | 400                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |                                                                         |
| 32    | Bays Feeder at Varsana s/s (2 Nos.) (GEC-I)         | 400                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |                                                                         |
| 33    | Amod (up-gradation of 66 kv to 220 kv - Hybrid)     | 220/66                | 320                 |               | 100                           | 55                        | 0                                   | 0                                  |                                     |               | MAR-19               | WIP                                                                     |
| 34    | Asoj (Aug.) (1x160 )                                | 220/66                | 1x160               |               | 100                           | 100                       | 100                                 | 100                                | 160                                 |               | NOV-20               | Commissioned 10/20.                                                     |
| 35    | Babara (Dist. Amreli) S/S                           | 220/66                | 320                 |               | 100                           | 100                       | 100                                 | 100                                | 320                                 | NOV-20        | DEC-20               | Commissioned 11/20.                                                     |
| 36    | Bagasara S/S                                        | 220/66                | 320                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               | MAR-22               | LAQ under process                                                       |
| 37    | Bagodara S/s                                        | 220/66                | 320                 |               | 100                           | 21                        | 0                                   | 0                                  |                                     |               | MAR-19               | Tender for SCADA on web. Tender for Erection package estimate approved. |
| 38    | Balasinor S/s                                       | 220/66                | 320                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               | MAR-22               | LAQ under progress                                                      |
| 39    | Barejdi S/s                                         | 220/66                | 1x160               |               | 100                           | 100                       | 100                                 | 100                                | 160                                 |               | AUG-20               | Commissioned 07/20.                                                     |
| 40    | Bhogat GIS (Dist. Jamnagar)                         | 220/66                | 2x160               |               | 100                           | 0                         | 0                                   | 0                                  |                                     |               | MAR-20               | Tender on WEB                                                           |
| 41    | Bil S/s                                             | 220/66                | 320                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               | MAR-21               | LAQ under progress                                                      |
| 42    | Chiloda S/s                                         | 220/66                | 300                 |               | 100                           | 0                         | 0                                   | 0                                  |                                     |               | MAR-19               | NIT to be done                                                          |
| 43    | Chiloda (up-gradation of 132 kv to 220 kv GIS)      | 220/66                | 320                 |               | 100                           | 0                         | 0                                   | 0                                  |                                     |               | MAR-22               | NIT to be done                                                          |
| 44    | Dhanaj S/S                                          | 220/66                | 320                 |               | 100                           | 0                         | 0                                   | 0                                  |                                     |               | MAR-20               | Substatio name is replace with Gatrad                                   |
| 45    | Gondal S/S                                          | 220/66                | 320                 |               | 100                           | 0                         | 0                                   | 0                                  |                                     |               | MAR-20               | Yet to do NIT                                                           |
| 46    | Halol S/s                                           | 220/66                | 320                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               | MAR-21               | LAQ under progress                                                      |
| 47    | Kalavad GIS (Dist. Jamnagar)                        | 220/66                | 3x160               |               | 100                           | 5                         | 0                                   | 1                                  |                                     |               | JAN-20               | WIP.                                                                    |
| 48    | Kalavad S/S                                         | 220/66                | 1x100               |               | 100                           | 0                         | 0                                   | 0                                  |                                     |               | DEC-19               | WIP                                                                     |
| 49    | Kalawad                                             | 220/66                | 1x160               |               | 100                           | 0                         | 0                                   | 0                                  |                                     | JUN-21        | JUN-21               | Supply of materials affected due to COVID-19.                           |
| 50    | Kerala S/S                                          | 220/66                | 2x100               |               | 100                           | 0                         | 0                                   | 0                                  |                                     |               |                      |                                                                         |
| 51    | Khajod S/s                                          | 220/66                | 320                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               | MAR-21               |                                                                         |
| 52    | Khambhalia S/S                                      | 220/66                | 320                 |               | 100                           | 0                         | 0                                   | 0                                  |                                     |               |                      | Yet to do NIT                                                           |
| 53    | Maglana S/s                                         | 220/66                | 320                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               | MAR-20               |                                                                         |
| 54    | Makansar S/s                                        | 220/66                | 320                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               | MAR-20               |                                                                         |
| 55    | Mesanka                                             | 220/66                | 1x160               |               | 100                           | 100                       | 100                                 | 100                                | 160                                 |               | SEP-20               | Commissioned 09/20.                                                     |

| SI No | Name of Sub Stations                                                                      | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks                                                                                                                |
|-------|-------------------------------------------------------------------------------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|------------------------------------------------------------------------------------------------------------------------|
|       |                                                                                           |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |                                                                                                                        |
| 1.    | 2.                                                                                        | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.                                                                                                                    |
| 56    | Methoda S/S                                                                               | 220/66                | 320                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               | MAR-22               |                                                                                                                        |
| 57    | Motigop S/S                                                                               | 220/66                | 1x160               |               | 100                           | 100                       | 100                                 | 100                                | 160                                 |               | JAN-21               | Commissioned 11/20 (Late Reported).                                                                                    |
| 58    | Navlakhi S/S                                                                              | 220/66                | 2x100               |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      | Dropped                                                                                                                |
| 59    | Olpad S/s                                                                                 | 220/66                | 320                 |               | 100                           | 0                         | 0                                   | 0                                  |                                     |               | MAR-21               | NIT to be done                                                                                                         |
| 60    | Prantij S/S                                                                               | 220/66                | 2x100               |               | 100                           | 0                         | 0                                   | 0                                  |                                     |               |                      | Yet to do NIT                                                                                                          |
| 61    | Rajkot-II S/S                                                                             | 220/66                | 320                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               | MAR-21               | LAQ under process                                                                                                      |
| 62    | Rupkheda (Zalod) S/s                                                                      | 220/66                | 1x160               |               | 100                           | 100                       | 100                                 | 100                                | 160                                 |               | AUG-20               | Commissioned 07/20.                                                                                                    |
| 63    | Santej S/s                                                                                | 220/66                | 200                 |               | 100                           | 100                       | 100                                 | 50                                 | 320                                 |               | OCT-18               | Except testing all work completed. Line work under progress.                                                           |
| 64    | Sarigam (Umagam) S/s                                                                      | 220/66                | 320                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               | MAR-19               |                                                                                                                        |
| 65    | Shapar S/s                                                                                | 220/66                | 320                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               | MAR-20               |                                                                                                                        |
| 66    | Talaja S/S                                                                                | 220/66                | 320                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               | MAR-20               | LAQ under process                                                                                                      |
| 67    | Vadala                                                                                    | 220/66                | 100                 |               | 100                           | 11                        | 0                                   | 0                                  |                                     |               | MAR-13               | WIP                                                                                                                    |
| 68    | Vav S/S                                                                                   | 220/66                | 1x160               |               |                               |                           |                                     |                                    |                                     | MAR-20        |                      |                                                                                                                        |
| 69    | Veraval S/s                                                                               | 220/66                | 320                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               | MAR-20               |                                                                                                                        |
| 70    | Vesu(GIS) S/s                                                                             | 220/66                | 480                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               | MAR-21               |                                                                                                                        |
| 71    | Virpore S/s                                                                               | 220/66                | 1x160               |               | 100                           | 100                       | 100                                 | 100                                | 160                                 |               | JAN-21               | Commissioned 12/20.                                                                                                    |
| 72    | Visavadr S/s                                                                              | 220/66                | 200                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               | MAR-18               |                                                                                                                        |
| 73    | Wankaner S/S (Dist. Rajkot) (GEC-I)                                                       | 220/66                | 320                 |               | 100                           | 2                         | 1                                   | 0                                  |                                     | JUL-19        | JUL-19               | WIP.                                                                                                                   |
| 74    | Zalod S/s                                                                                 | 220/66                | 300                 |               | 100                           | 45                        | 0                                   | 0                                  |                                     |               | MAR-20               | NIT to be done for electrical works                                                                                    |
| 75    | Gatrad S/S                                                                                | 220/132/66            | 3x100               |               | 100                           |                           |                                     |                                    |                                     |               | MAR-19               | Tender on WEB                                                                                                          |
| 76    | Babara (Dist. Amreli) S/S                                                                 | 220/132               | 2x150               |               | 100                           | 100                       | 100                                 | 100                                | 300                                 |               | DEC-20               | Commissioned 11/20.                                                                                                    |
| 77    | Bhat S/s                                                                                  | 220/132               | 300                 |               | 100                           | 100                       | 100                                 | 100                                | 220                                 |               | JUL-18               | Commissioned 04/18 (Later Reported).                                                                                   |
| 78    | Rupkheda (Zalod)                                                                          | 220/132               | 3x100               |               | 100                           | 100                       | 100                                 | 100                                | 300                                 |               | AUG-20               | Commissioned 07/20.                                                                                                    |
| 79    | Saria                                                                                     | 220/132               | 100                 |               | 100                           | 35                        | 65                                  | 0                                  |                                     |               | DEC-12               | Retender is carried out for Erection package.LOI issued for SCADA package. Major equipments will be supplied by GETCO. |
| 80    | Wankaner S/S (Dist. Rajkot) (GEC-I)                                                       | 220/132               | 3x100               |               | 100                           | 2                         | 1                                   | 0                                  |                                     | JUL-19        | JUL-19               | WIP.                                                                                                                   |
| 81    | 25 MVAR Bus Reactor each at Moti Paneli Bhatia Nakhatrana Bhachau and Deodar s/s (GEC-I)  | 220                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |                                                                                                                        |
| 82    | 4 nos. of 220 kV line bays for solar park interconnection (GEC-II)                        | 220                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |                                                                                                                        |
| 83    | 50 MVAR Bus Reactors each at Moti Paneli Bhatia Nakhatrana Bhachau and Deodar s/s (GEC-I) | 220                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |                                                                                                                        |

| SI No | Name of Sub Stations                                                                    | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|-----------------------------------------------------------------------------------------|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                                                                                         |                       |                     |               | Land Acquired (%)              | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                                                                                      | 3.                    | 4.                  | 5.            | 6.                             | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |
| 84    | Bays Feeder at Bhachunda GIS s/s (6 Nos.) (GEC-I)                                       | 220                   | 50                  |               |                                |                           |                                     |                                    |                                     |               |                      |         |
| 85    | Bays Feeder at Bhogat GIS s/s (6 Nos.) (GEC-I)                                          | 220                   | 50                  |               |                                |                           |                                     |                                    |                                     |               |                      |         |
| 86    | Bays Feeder at Kalavad GIS (10 Nos.) (GEC-I)                                            | 220                   | 50                  |               |                                |                           |                                     |                                    |                                     |               |                      |         |
| 87    | Bays Feeder at Moti Gop s/s (8Nos.) (GEC-I)                                             | 220                   | 50                  |               |                                |                           |                                     |                                    |                                     |               |                      |         |
| 88    | Bays Feeder at Wankaner s/s (4 Nos.) (GEC-I)                                            | 220                   | 50                  |               |                                |                           |                                     |                                    |                                     |               |                      |         |
| 89    | Bays Reactor each at Amrel Shapar Bhatia Ranavav Vadavi s/s (2Nos.) (GEC-I)             | 220                   | 50                  |               |                                |                           |                                     |                                    |                                     |               |                      |         |
| 90    | Bays Rector each at Chorania Salejada Radhanpur Sankhari s/s (2Nos.) (GEC-I)            | 220                   | 50                  |               |                                |                           |                                     |                                    |                                     |               |                      |         |
| 91    | Feeder Bays at Babara s/s (Dist. Amreli) (6Nos.) (GEC-I)                                | 220                   | 50                  |               |                                |                           |                                     |                                    |                                     |               |                      |         |
| 92    | Rajula S/s                                                                              | 220                   | 320                 |               | 0                              | 0                         | 0                                   | 0                                  |                                     |               | MAR-19               |         |
| 93    | Reactor Bay each at Moti Paneli Bhatia Nakhatrana Bhachau and Deodar s/s (1No.) (GEC-I) | 220                   | 50                  |               |                                |                           |                                     |                                    |                                     |               |                      |         |
| 94    | Feeder Bays at Babara s/s (Dist. Amreli) (4 Nos.) (GEC-I)                               | 132                   | 50                  |               |                                |                           |                                     |                                    |                                     |               |                      |         |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

### HARYANA VIDYUT PRASARAN NIGAM LIMITED ( HVPNL )

|    |                                |         |       |  |     |     |     |     |     |        |        |                                                                                               |
|----|--------------------------------|---------|-------|--|-----|-----|-----|-----|-----|--------|--------|-----------------------------------------------------------------------------------------------|
| 1  | Farakhnagar S/s                | 400/132 | 630   |  | 0   | 0   | 0   | 0   |     |        |        | Work yet to be initiated                                                                      |
| 2  | Bakana (T/F-I)                 | 220/66  | 1x160 |  | 100 | 100 | 100 | 100 | 160 | MAY-20 | DEC-20 | Commissioned 11/20.                                                                           |
| 3  | Faridabad Sector-58 GIS        | 220/66  | 2x160 |  | 100 | 78  | 60  | 16  |     | MAR-21 | MAR-21 | Work in Progress.                                                                             |
| 4  | IMT Manesar Gurugram Sector -1 | 220/66  | 1x100 |  | 100 | 100 | 100 | 100 | 100 |        | JUN-20 | Commissioned 07/20.                                                                           |
| 5  | Rajokheri (T/F-I)              | 220/66  | 1x160 |  | 100 | 100 | 100 | 100 | 160 | APR-20 | DEC-20 | Commissioned 11/20.                                                                           |
| 6  | Roj-Ka-Meo                     | 220/66  | 2x160 |  | 100 | 34  | 27  | 19  |     | JUN-21 | JUN-21 | Supply of materials affected due to COVID-19.                                                 |
| 7  | Deroli Ahir S/s                | 220/33  | 1x100 |  | 100 | 100 | 100 | 100 | 100 |        | SEP-20 | Commissioned 09/20.                                                                           |
| 8  | Faridabad Sector-78 GIS        | 220/33  | 2x100 |  | 100 | 65  | 30  | 19  |     | MAR-21 | MAR-21 | Work in Progress.                                                                             |
| 9  | Gurgaon Sector-69 GIS          | 220/33  | 2x100 |  | 100 | 80  | 96  | 20  |     | MAR-21 | MAR-21 | Work in Progress.                                                                             |
| 10 | Gurgoan Sector-107 GIS         | 220/33  | 2x100 |  | 100 | 60  | 21  | 4   |     | MAR-21 | MAR-21 | Work in Progress.                                                                             |
| 11 | Gurugram Sector-95 (T/F-II)    | 220/33  | 1x100 |  | 100 | 100 | 100 | 100 | 100 |        | JUN-20 | Commissioned 05/20.                                                                           |
| 12 | Neemwala                       | 220/33  | 1x100 |  |     |     |     |     |     |        |        |                                                                                               |
| 13 | Prithala S/s                   | 220/33  | 320   |  | 0   | 0   | 0   | 0   |     |        |        | cancelled                                                                                     |
| 14 | RGEC Sonipat (2nd T/F)         | 220/33  | 1x100 |  | 100 | 100 | 100 | 100 | 100 |        | SEP-20 | Commissioned 09/20.                                                                           |
| 15 | Roj-Ka-Meo                     | 220/33  | 1x100 |  | 100 | 54  | 50  | 16  |     | JUN-21 | JUN-21 | Supply of materials affected due to COVID-19.                                                 |
| 16 | Bagun PS (GEC-II)              | 220/132 | 200   |  | 0   | 0   | 0   | 0   |     |        |        |                                                                                               |
| 17 | Barula PS (GEC-II)             | 220/132 | 200   |  | 0   | 0   | 0   | 0   |     |        |        |                                                                                               |
| 18 | Daukhera PS (GEC-II)           | 220/132 | 200   |  | 0   | 0   | 0   | 0   |     |        |        |                                                                                               |
| 19 | Deroli Ahir (T/F-II)           | 220/132 | 1x160 |  | 100 | 100 | 100 | 100 | 160 |        | DEC-20 | Commissioned 11/20.                                                                           |
| 20 | GIS Rai S/s                    | 220/132 | 520   |  | 0   | 0   | 0   | 0   |     |        |        | cancelled                                                                                     |
| 21 | HSI IDC Rai S/S                | 220/132 | 200   |  | 100 | 15  | 21  | 15  |     |        | FEB-21 | Technical Bid opened on 25.01.2019. Awarded to M/s Angelique International Ltd. on 09.07.2019 |
| 22 | Lohari/Jattal S/s              | 220/132 | 200   |  | 0   | 0   | 0   | 0   |     |        |        | NIT yet to be floated                                                                         |
| 23 | Malsari Khera S/s              | 220/132 | 260   |  | 0   | 0   | 0   | 0   |     |        |        | Cancelled                                                                                     |
| 24 | Mehna Khera (T/F-II)           | 220/132 | 1x100 |  |     |     |     |     |     |        |        |                                                                                               |
| 25 | Mehna Khera (T/F-III)          | 220/132 | 1x100 |  |     |     |     |     |     |        |        |                                                                                               |
| 26 | Neemwala (3rd T/F)             | 220/132 | 1x100 |  | 100 | 100 | 100 | 100 | 100 |        | SEP-20 | Commissioned 09/20.                                                                           |
| 27 | Neemwala S/s                   | 220/132 | 1x100 |  | 100 | 100 | 100 | 100 |     |        | SEP-20 | Commissioned 08/20.                                                                           |
| 28 | Nonand S/s                     | 220/132 | 520   |  | 0   | 0   | 0   | 0   |     |        |        | Tender floated.                                                                               |
| 29 | Pahari S/s                     | 220/132 | 200   |  | 0   | 0   | 0   | 0   |     |        |        | Cancelled                                                                                     |

| SI No | Name of Sub Stations               | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks                                                                                                          |
|-------|------------------------------------|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|------------------------------------------------------------------------------------------------------------------|
|       |                                    |                       |                     |               | Land Acquired (%)              | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |                                                                                                                  |
| 1.    | 2.                                 | 3.                    | 4.                  | 5.            | 6.                             | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.                                                                                                              |
| 30    | Sector - 77 GIS Gurgaon S/s        | 220/132               | 2x100               |               | 100                            | 95                        | 97                                  | 75                                 |                                     | MAY-19        |                      | Cancelled                                                                                                        |
| 31    | Sector - 85 GIS S/s                | 220/132               | 200                 |               | 100                            | 100                       | 100                                 | 100                                |                                     |               | OCT-19               | Commissioned on 10.10.2019                                                                                       |
| 32    | Sector -86 Faridabad S/s           | 220/132               | 200                 |               | 0                              | 0                         | 0                                   | 0                                  |                                     |               |                      | NIT yet to be floated                                                                                            |
| 33    | Singhani PS (GEC-II)               | 220/132               | 200                 |               | 0                              | 0                         | 0                                   | 0                                  |                                     |               |                      |                                                                                                                  |
| 34    | Transport Hub Scetor-8 Manesar S/s | 220/132               | 300                 |               | 100                            | 15                        | 10                                  | 2                                  |                                     |               | MAY-22               | NIT Floated on 09.01.2019 and opened on 27.02.2019. Work Awarded to M/s Anglique International Ltd on 08.07.2019 |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

### HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. ( HPPTCL )

|    |                                                                               |         |       |  |     |     |     |     |     |        |        |                                                                                                                                                               |
|----|-------------------------------------------------------------------------------|---------|-------|--|-----|-----|-----|-----|-----|--------|--------|---------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1  | Gumma S/S                                                                     | 400/220 | 1x315 |  | 100 | 100 | 100 | 100 | 315 |        | DEC-20 | Commissioned 11/20.                                                                                                                                           |
| 2  | Lahal S/S                                                                     | 400/220 | 630   |  | 100 | 100 | 100 | 100 | 630 | JAN-18 | DEC-20 | Commissioned 11/20.                                                                                                                                           |
| 3  | Pragati Nagar (2nd Trf)                                                       | 400/220 | 315   |  | 100 | 100 | 100 | 100 |     | JUL-16 | MAR-20 |                                                                                                                                                               |
| 4  | Pragati Nagar (Gumma) S/S                                                     | 400/220 | 1x315 |  | 100 | 96  | 100 | 95  |     | JUN-19 | DEC-18 |                                                                                                                                                               |
| 5  | Construction of 33 kV GIS switching station at Palchan (Distt. Kullu) (GEC-I) | 33      | 50    |  |     |     |     |     |     |        |        |                                                                                                                                                               |
| 6  | Heling substation (GEC-I)                                                     | 220/66  | 100   |  | 0   | 0   | 0   | 0   | 0   |        | JUN-22 | Design and Drawings approval are under process. Stage I approval for FCA has been obtained and final clearance is pending with Hon'ble Supreme Court of India |
| 7  | Mandhala                                                                      | 220/66  | 100   |  | 0   | 0   | 0   | 0   |     |        |        |                                                                                                                                                               |
| 8  | Sunda (Addl. T/F) (GEC-I)                                                     | 220/66  | 1x100 |  | 100 | 25  | 5   | 0   |     | DEC-20 | DEC-21 | Civil Works in progress                                                                                                                                       |
| 9  | Barsaini S/S                                                                  | 220/33  | 63    |  | 0   | 0   | 0   | 0   |     | MAR-16 |        |                                                                                                                                                               |
| 10 | Charor GIS (GEC-I)                                                            | 220/33  | 1x100 |  | 100 | 30  | 1   |     | 0   | DEC-20 | DEC-21 | Design and Drawings approval are under process. Construction Activities have been started.                                                                    |
| 11 | Lahal S/S                                                                     | 220/33  | 63    |  | 100 | 100 | 100 | 100 |     | JAN-17 | MAR-20 |                                                                                                                                                               |
| 12 | Dehan s/s (GEC-I)                                                             | 220/132 | 2x100 |  | 100 | 80  | 97  | 30  | 0   | DEC-20 | MAR-21 | Erection works in progress                                                                                                                                    |
| 13 | Koti S/S                                                                      | 220/132 | 200   |  | 0   | 0   | 0   | 0   |     |        |        |                                                                                                                                                               |
| 14 | Mazra GIS                                                                     | 220/132 | 2x100 |  | 0   | 0   | 0   | 0   |     |        |        | Under planning stage.                                                                                                                                         |
| 15 | Sunda S/S                                                                     | 220/132 | 2x100 |  | 0   | 0   | 0   | 0   |     | DEC-20 | DEC-20 | Substation is being constructed with funds sourced from ADB.                                                                                                  |
| 16 | Taran tulla (Addl.)                                                           | 220/132 | 100   |  | 0   | 0   | 0   | 0   |     |        |        |                                                                                                                                                               |
| 17 | Hatkoti Switching Station                                                     | 220     | 50    |  | 0   | 0   | 0   | 0   |     |        |        |                                                                                                                                                               |
| 18 | Pandoh (Distt. Mandi) (Augmentation) (GEC-I)                                  | 132/33  | 31.5  |  | 100 | 100 | 99  | 99  |     |        | OCT-20 | Project Commissioned on 08.10.2020                                                                                                                            |
| 19 | Sub station in the yard of Rupin HEP (GEC-I)                                  | 132/33  | 31.5  |  |     |     |     |     |     |        |        |                                                                                                                                                               |
| 20 | Tangnu Romai HEP S/S (GEC-I)                                                  | 132/22  | 63    |  |     |     |     |     |     |        |        |                                                                                                                                                               |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)              | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                             | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**HIMACHAL PRADESH STATE ELECTRICITY BOARD LIMITED ( HPSEBL )**

|   |                                                                                             |       |        |  |  |  |  |  |  |  |  |  |
|---|---------------------------------------------------------------------------------------------|-------|--------|--|--|--|--|--|--|--|--|--|
| 1 | Andhra (Aug.) (GEC-I)                                                                       | 66/22 | 31.5   |  |  |  |  |  |  |  |  |  |
| 2 | Andhra (GEC-I)                                                                              | 66/22 | 31.5   |  |  |  |  |  |  |  |  |  |
| 3 | Hatkoti (GEC-I)                                                                             | 66/22 | 1x12.5 |  |  |  |  |  |  |  |  |  |
| 4 | Nogli (GEC-I)                                                                               | 66/22 | 10     |  |  |  |  |  |  |  |  |  |
| 5 | Pooh GIS (GEC-I)                                                                            | 66/22 | 1x10   |  |  |  |  |  |  |  |  |  |
| 6 | Rukti (Shaung Power House) (GEC-I)                                                          | 66/22 | 10     |  |  |  |  |  |  |  |  |  |
| 7 | Samoli (Aug. 20-10) (GEC-I)                                                                 | 66/22 | 10     |  |  |  |  |  |  |  |  |  |
| 8 | Construction of 22kV terminal bays at Hatkoti and Kotkhai under Electrical Division (GEC-I) | 220   | 50     |  |  |  |  |  |  |  |  |  |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)              | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                             | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

### JHARKHAND URJA SANCHAR NIGAM LTD. ( JUSNL )

|    |                     |             |             |  |     |     |     |     |  |        |        |                                                                                                                                                                                           |
|----|---------------------|-------------|-------------|--|-----|-----|-----|-----|--|--------|--------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1  | GSS Chandil s/s     | 400/220/132 | 945         |  | 0   | 0   | 0   | 0   |  |        |        | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020. |
| 2  | Latehar GSS (PGCIL) | 400/220/132 | 6x105+3x100 |  | 100 | 95  | 70  | 60  |  | MAR-21 | MAR-21 | Work in Progress.                                                                                                                                                                         |
| 3  | GSS Dumka s/s       | 400/220     | 630         |  | 0   | 0   | 0   | 0   |  |        |        | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020. |
| 4  | GSS Jasidih s/s     | 400/220     | 630         |  | 0   | 0   | 0   | 0   |  |        |        | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020. |
| 5  | GSS Koderma s/s     | 400/220     | 2x315       |  | 0   | 0   | 0   | 0   |  |        |        | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020. |
| 6  | GSS Mander s/s      | 400/220     | 630         |  | 0   | 0   | 0   | 0   |  |        |        | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020. |
| 7  | Patratu GSS (PGCIL) | 400/220     | 2x315       |  | 100 | 80  | 70  | 70  |  | MAR-21 | MAR-21 | Work in Progress.                                                                                                                                                                         |
| 8  | Chatra S/S          | 220/132/33  | 400         |  | 100 | 100 | 100 | 100 |  |        | DEC-20 | Back charged on 33 kV and tested successfully. Waiting for 220 kV voltage level Associated Transmission Line for final commissioning.                                                     |
| 9  | GSS Baliyapur s/s   | 220/132/33  | 4x100       |  | 0   | 0   | 0   | 0   |  |        |        | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020. |
| 10 | GSS Barkatha s/s    | 220/132/33  | 4x100       |  | 0   | 0   | 0   | 0   |  |        |        | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020. |
| 11 | GSS Chandrapura s/s | 220/132/33  | 4x100       |  | 0   | 0   | 0   | 0   |  |        |        | Grid Substation deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018                                                            |
| 12 | GSS Domchanch s/s   | 220/132/33  | 4x100       |  | 0   | 0   | 0   | 0   |  |        |        | Grid Substation deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018                                                            |

| SI No | Name of Sub Stations    | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks                                                                                                                                                                                   |
|-------|-------------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|       |                         |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |                                                                                                                                                                                           |
| 1.    | 2.                      | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.                                                                                                                                                                                       |
| 13    | GSS Gomia/Kathara       | 220/132/33            | 4x100               |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020. |
| 14    | GSS PTPS (2x150 - 2x50) | 220/132/33            | 4x100               |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020. |
| 15    | GSS Topchanchi s/s      | 220/132/33            | 4x100               |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020. |
| 16    | Hazaribagh s/s          | 220/132/33            | 4x100               |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020. |
| 17    | Palojori (Gird) s/s     | 220/132/33            | 4x100               |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020. |
| 18    | Garhwa                  | 220/132               | 2x150               |               | 100                           | 100                       | 100                                 | 100                                |                                     | MAR-20        | MAR-20               | Commissioned 08/20.                                                                                                                                                                       |
| 19    | Giridih S/S             | 220/132               | 2x150               |               | 100                           | 100                       | 100                                 | 100                                |                                     | MAR-20        | MAR-20               | Commissioned 08/20                                                                                                                                                                        |
| 20    | Godda GSS               | 220/132               | 2x150               |               | 100                           | 100                       | 100                                 | 100                                |                                     | MAR-20        | FEB-20               | Commissioned 08/20.                                                                                                                                                                       |
| 21    | GSS Jadugoda s/s        | 220/132               | 3x100               |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020. |
| 22    | GSS Khunti s/s          | 220/132               | 3x100               |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020. |
| 23    | GSS Noamundi s/s        | 220/132               | 300                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020. |
| 24    | GSS Simdega s/s         | 220/132               | 3x100               |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020. |
| 25    | GSS Tamar s/s           | 220/132               | 3x100               |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020. |

| SI No | Name of Sub Stations   | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks                                                                                                                                                                                   |
|-------|------------------------|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|       |                        |                       |                     |               | Land Acquired (%)              | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |                                                                                                                                                                                           |
| 1.    | 2.                     | 3.                    | 4.                  | 5.            | 6.                             | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.                                                                                                                                                                                       |
| 26    | Jainamore (Bokaro) S/S | 220/132               | 4x100               |               | 100                            | 90                        | 100                                 | 90                                 |                                     | FEB-21        | FEB-21               | Work in Progress.                                                                                                                                                                         |
| 27    | Jasidih S/S            | 220/132               | 2x150               |               | 100                            | 100                       | 100                                 | 100                                |                                     | MAR-20        | MAR-20               | Commissioned 08/20                                                                                                                                                                        |
| 28    | Koderma s/s            | 220/132               | 4x100               |               | 0                              | 0                         | 0                                   | 0                                  |                                     |               |                      | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020. |
| 29    | Lohardaga GSS (PGCIL)  | 220/132               | 2x150               |               | 100                            | 95                        | 90                                  | 90                                 |                                     | MAR-21        | MAR-21               | Work in Progress.                                                                                                                                                                         |
| 30    | Ratu (Burmu) GSS       | 220/132               | 4x100               |               | 100                            | 100                       | 100                                 | 100                                |                                     | MAR-20        | OCT-20               | GSS has been back charged on 11.1.2019 and awaiting of associated TL to charge at rated voltage                                                                                           |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

### J&K POWER DEVELOPMENT DEPARTMENT ( JKPDD )

|    |                                                             |           |       |  |     |     |     |     |     |        |        |                                                                                           |
|----|-------------------------------------------------------------|-----------|-------|--|-----|-----|-----|-----|-----|--------|--------|-------------------------------------------------------------------------------------------|
| 1  | Alchi. S/S                                                  | 66/11     | 6.3   |  | 100 | 100 | 100 | 100 |     |        | NOV-12 | Commissioned 11/12.                                                                       |
| 2  | Gramthong S/S                                               | 66/11     | 60    |  | 100 | 100 | 100 | 100 |     |        | SEP-12 | Commissioned.                                                                             |
| 3  | Himya                                                       | 66/11     | 60    |  | 100 | 30  | 0   | 0   |     |        | JUL-13 |                                                                                           |
| 4  | Kargil S/S                                                  | 66/11     | 60    |  | 100 | 100 | 100 | 100 |     |        | SEP-12 | Commissioned.                                                                             |
| 5  | Khalsi                                                      | 66/11     | 60    |  | 100 | 100 | 100 | 100 |     |        | JUL-13 | Commissioned                                                                              |
| 6  | Khangral (Bodhkharbu)                                       | 66/11     | 60    |  | 100 | 100 | 100 | 100 |     |        | SEP-14 | Commissioned.                                                                             |
| 7  | Kharu                                                       | 66/11     | 60    |  | 100 | 100 | 100 | 100 |     |        | DEC-13 | Commissioned                                                                              |
| 8  | Leh                                                         | 66/11     | 2x6.3 |  | 100 | 100 | 100 | 100 |     |        | DEC-12 | Commissioned 12/12.                                                                       |
| 9  | Mulbeck                                                     | 66/11     | 60    |  | 100 | 100 | 100 | 100 |     |        | SEP-15 | Commissioned.                                                                             |
| 10 | Nimoo S/S                                                   | 66/11     | 60    |  | 100 | 100 | 100 | 100 |     |        | JUL-13 | Commissioned.                                                                             |
| 11 | Sankoo S/S                                                  | 66/11     | 60    |  | 100 | 100 | 100 | 100 |     |        | SEP-14 | Commissioned.                                                                             |
| 12 | Establishment of 400 kV switching station at Kishtwar (GIS) | 400       | 50    |  |     |     |     |     |     |        |        |                                                                                           |
| 13 | Kathua-II (Ghatti)                                          | 220/66    | 1x160 |  |     |     |     |     |     | DEC-20 |        |                                                                                           |
| 14 | Lassipora (GIS)                                             | 220/33    | 1x160 |  | 0   | 0   | 0   | 0   |     | DEC-20 |        | Work included in the draft Transmission Plan. funding agency to be identified.            |
| 15 | Budgam (Aug.)                                               | 220/132   | 160   |  |     |     |     |     |     |        |        | Works planned for execution during 13th Five year Plan (2018-22). Funding to be arranged. |
| 16 | Budgam (Aug.) 2nd Trf.                                      | 220/132   | 160   |  | 0   | 0   | 0   | 0   |     |        |        | Works planned for execution during 13th Five year Plan (2018-22). Funding to be arranged. |
| 17 | Delina (Augmentation )                                      | 220/132   | 1x160 |  | 100 | 70  | 60  | 0   | 160 | DEC-20 | MAR-21 | Works under progress.                                                                     |
| 18 | Mirbazar (Aug.)                                             | 220/132   | 160   |  | 0   | 0   | 0   | 0   |     |        |        | Works planned for execution during 13th Five year Plan (2018-22). Funding to be arranged. |
| 19 | Yonus Wahipora (Kupwara) S/S                                | 220/132   | 320   |  | 0   | 0   | 0   | 0   |     |        | MAR-17 | Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged. |
| 20 | Zainkote (Aug.)                                             | 220/132   | 3x150 |  |     | 0   | 0   | 100 | 450 | DEC-12 | MAR-08 | Works completed.                                                                          |
| 21 | (PMDP - Jammu) Janipur (Aug) S/S                            | 132/66/33 | 50    |  | 100 | 100 | 80  | 0   |     | MAR-19 | JUL-19 | Power Transformer laid on foundation, filtration of transformer oil is under process.     |
| 22 | (PMDP - Jammu) Kathua (Aug) (50-20) S/S                     | 132/66/33 | 30    |  | 0   | 0   | 0   | 0   |     | MAR-19 | SEP-19 | Power Transformer commissioned on 27.06.2019.                                             |
| 23 | (PMDP - Jammu) Miran Sahib (Aug) (50-20)                    | 132/66/33 | 30    |  | 0   | 0   | 0   | 0   |     | MAR-19 | SEP-19 | Commissioned 07/18.                                                                       |
| 24 | (PMDP - Jammu) Pounichak (Aug) S/S                          | 132/66/33 | 50    |  | 100 | 100 | 50  | 0   |     | MAR-19 | OCT-19 | Power transformer reached at site on 23.07.2019 and laid on foundation.                   |

| SI No | Name of Sub Stations                          | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks                                                                                                                                                                                                                                             |
|-------|-----------------------------------------------|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|       |                                               |                       |                     |               | Land Acquired (%)              | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |                                                                                                                                                                                                                                                     |
| 1.    | 2.                                            | 3.                    | 4.                  | 5.            | 6.                             | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.                                                                                                                                                                                                                                                 |
| 25    | (PMDP - Jammu) Sidhra (Aug) (2x50-2x20)       | 132/66/33             | 60                  |               | 0                              | 0                         | 0                                   | 0                                  |                                     | MAR-19        | NOV-19               | Sidhra-I: Dispatch instructions of power transformer issued on 17.08.2019. Sidhra-II: LOA issued, on 19-03-2019 for Rs 349.28 Lacs.Date of completion: Six months from the issuance of LOA. Vendor approval of Power Transformer and cables issued. |
| 26    | (PMDP-Jammu) Chatha Grid S/S                  | 132/33                | 100                 |               | 100                            | 5                         | 0                                   | 0                                  |                                     | MAR-19        | JUL-20               | Preliminary works (soil testing and demarcation) are under progress.                                                                                                                                                                                |
| 27    | (PMDP - Kashmir) Bemina (Aug)(200-150)        | 132/33                | 1x50                |               | 100                            | 80                        | 70                                  | 0                                  |                                     | MAR-19        | MAR-21               | Civil works almost completed. Delivery of Transformer awaited.                                                                                                                                                                                      |
| 28    | (PMDP - Kashmir) Chadoora (Aug) (100-50)      | 132/33                | 50                  |               | 100                            | 80                        | 80                                  | 0                                  |                                     | MAR-20        | MAR-21               | Works under progress.                                                                                                                                                                                                                               |
| 29    | (PMDP - Kashmir) Cheshmashahi (Aug) (140-105) | 132/33                | 1x35                |               | 100                            | 0                         | 0                                   | 0                                  | 140                                 | MAR-19        | MAR-20               | Augmentation Completed. commissioned on 05-01-2020 by replacing the existing 15 MVA Transformer by 50 MVA Transformer and utilizing the existing Bay and Equipment. Spare Bay under construction.                                                   |
| 30    | (PMDP - Kashmir) Khrew (Aug) (150-100)        | 132/33                | 50                  |               | 100                            | 100                       | 100                                 | 100                                | 100                                 | MAR-20        | MAY-20               | Augmentation Completed for Khunmuh (Khrew). commissioned on 23-005-2020.                                                                                                                                                                            |
| 31    | (PMDP - Kashmir) Tengpora (GIS)               | 132/33                | 150                 |               | 100                            | 50                        | 50                                  | 0                                  |                                     | MAR-20        | JUN-21               | Works under progress.                                                                                                                                                                                                                               |
| 32    | (PMDP-Kashmir) Zainakote (Aug) (125-75)       | 132/33                | 50                  |               | 100                            | 100                       | 50                                  | 40                                 |                                     | MAR-19        | OCT-20               | NIT for supply, erection, testing and commissioning of Power Transformer issued.                                                                                                                                                                    |
| 33    | 2 nos. of 132 kV line bays at Samba (GEC-II)  | 132                   | 50                  |               |                                |                           |                                     |                                    |                                     |               |                      |                                                                                                                                                                                                                                                     |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**KARNATAKA POWER TRANSMISSION CORP. LIMITED ( KPTCL )**

|    |                                       |         |        |  |     |     |     |     |      |        |        |                                                                                                                                                                                                                                                                                                                                                                                                       |
|----|---------------------------------------|---------|--------|--|-----|-----|-----|-----|------|--------|--------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1  | Shivanasamudra S/S (GEC-I)            | 66/11   | 1x8    |  |     |     |     |     |      |        |        |                                                                                                                                                                                                                                                                                                                                                                                                       |
| 2  | C.N.Halli                             | 400/220 | 500    |  | 0   | 0   | 0   | 0   |      | SEP-18 | SEP-18 |                                                                                                                                                                                                                                                                                                                                                                                                       |
| 3  | Devanahalli (Hardware Park)           | 400/220 | 1000   |  | 100 | 100 | 100 | 100 | 1000 |        | SEP-20 | Commissioned 09/20.                                                                                                                                                                                                                                                                                                                                                                                   |
| 4  | Dhoni (Gadag)                         | 400/220 | 500    |  | 100 | 100 | 100 | 100 |      | SEP-18 | OCT-18 | Work completed. CEIG approval received on 24-Mar-2018.                                                                                                                                                                                                                                                                                                                                                |
| 5  | Electronic city S/S                   | 400/220 | 2x500  |  | 100 | 94  | 100 | 100 |      |        | DEC-20 | 400kV GIS hall and Control room building completed All other civil works are nearing completion. 400kV side : GIS Module equipment testing, HV testing completed and C&R Panel testing completed. 220kV Side: 220kV module equipments and HV testing completed and C&R Panel testing under progress.                                                                                                  |
| 6  | Gulbarga S/S                          | 400/220 | 1000   |  | 100 | 0   | 0   | 0   |      | SEP-19 |        | Land is in pocession of KPTCL. Preliminary survey work of 400kV line is completed. Estimate to be prepared.                                                                                                                                                                                                                                                                                           |
| 7  | Mylasandra GIS (Near Electronic city) | 400/220 | 1x1500 |  | 100 | 94  | 100 | 100 |      | JAN-21 | JAN-21 | Work in Progress.                                                                                                                                                                                                                                                                                                                                                                                     |
| 8  | Tumkur(Pavagada) PS (Aug) (GEC-II)    | 400/220 | 1000   |  |     |     |     |     |      |        |        |                                                                                                                                                                                                                                                                                                                                                                                                       |
| 9  | Tumkur (Pavagada) PS (GEC-II)         | 400/220 | 1x1500 |  |     |     |     |     |      |        |        |                                                                                                                                                                                                                                                                                                                                                                                                       |
| 10 | Tumkur (Vasantnarsapur) (GEC-II)      | 400/220 | 500    |  |     |     |     |     |      |        |        |                                                                                                                                                                                                                                                                                                                                                                                                       |
| 11 | Begur                                 | 220/66  | 2x100  |  | 100 | 100 | 100 | 100 | 200  |        | AUG-20 | Commissioned 07/20.                                                                                                                                                                                                                                                                                                                                                                                   |
| 12 | Channagiri (Nallur/Benkikere)         | 220/66  | 2x100  |  | 100 | 90  | 100 | 100 |      | MAR-21 | MAR-21 | Work in Progress.                                                                                                                                                                                                                                                                                                                                                                                     |
| 13 | Channapatna S/S                       | 220/66  | 1x100  |  |     |     |     |     |      |        |        |                                                                                                                                                                                                                                                                                                                                                                                                       |
| 14 | Exora                                 | 220/66  | 150    |  | 0   | 0   | 0   | 0   |      | SEP-19 | SEP-19 |                                                                                                                                                                                                                                                                                                                                                                                                       |
| 15 | Hosadurga S/S                         | 220/66  | 2x100  |  | 100 | 80  | 80  | 75  |      | SEP-17 | SEP-20 | All equipment erection completed except supply and erection of 2x100 MVA Power transformers. Control room work completed. Cable laying work, GI flat laying work and earthmat formation work under progress. Road work , Inspection chamber, micro leveling is under progress. 220 kV TB at Benkikere: All equipments erected. Rigid bus bar formation and control cables laying work to be taken up. |
| 16 | Hosdurga (Madure)                     | 220/66  | 2x100  |  | 0   | 0   | 0   | 0   |      | MAR-21 | MAR-21 | Work in Progress.                                                                                                                                                                                                                                                                                                                                                                                     |
| 17 | Kudligi (Badeladaku) S/S              | 220/66  | 2x100  |  | 100 | 100 | 100 | 100 | 200  | AUG-19 | JUN-20 | Commissioned 05/20.                                                                                                                                                                                                                                                                                                                                                                                   |
| 18 | Kumbalgodu                            | 220/66  | 2x150  |  | 100 | 80  | 100 | 100 |      | SEP-18 | MAR-21 | Civil works: All major works completed. Finishing work under progress. 220kV GIS Hall and 220kV Control room building completed. All equipments erected.                                                                                                                                                                                                                                              |

| SI No | Name of Sub Stations                  | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
|-------|---------------------------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|       |                                       |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| 1.    | 2.                                    | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| 19    | Maddur                                | 220/66                | 100                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     | SEP-19        | SEP-19               |                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| 20    | Manyatha                              | 220/66                | 150                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| 21    | Naganathapura (Aug.)                  | 220/66                | 1x100               |               | 100                           | 100                       | 100                                 | 100                                | 100                                 |               | DEC-19               | 1st Tr commissiond on 08-Feb-2020 2nd Tr commissioned on 18-Mar-2020                                                                                                                                                                                                                                                                                                                                                                                     |
| 22    | Nagmangala                            | 220/66                | 100                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     | SEP-19        | SEP-19               |                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| 23    | Ramanagar(Kothipura) (2nd ICT)        | 220/66                | 1x100               |               | 100                           | 100                       | 100                                 | 100                                |                                     | DEC-07        | OCT-19               | The control cable termination and testing is under progress. Ficing of spares for CTR Nitrogen fire protection system s completed. 220 KV TB at Tubinakere (Two nos.) All equipments erected. Servicing or 02 Nos of Ckt. breakers is under progress and work award issued to M/s Sahyadri controls to supply wireless annunciation panels-2 Nos on 07.08.2019. 22 kV TB at Bidadi (Two nos.) All work completed except bus ectension work and PC Tests. |
| 24    | Sira s/s                              | 220/66                | 2x100               |               | 100                           | 75                        | 30                                  | 20                                 |                                     | FEB-21        | FEB-21               | Work in Progress.                                                                                                                                                                                                                                                                                                                                                                                                                                        |
| 25    | Somanahalli (Aug.)                    | 220/66                | 1x100               |               | 100                           | 0                         | 0                                   | 0                                  |                                     |               | SEP-20               | Drawings approved. DI issued. Transformers with all accessories received . Works related to Nitrogen Injection Fire Protection System has been completed. LC availed on 28.08.2020 and the work is under progress. Civil work under progress.                                                                                                                                                                                                            |
| 26    | Somanahalli T/F-I Aug (1x150 - 1x100) | 220/66                | 2x25                |               | 100                           | 100                       | 100                                 | 100                                | 50                                  |               | NOV-20               | Commissioned 10/20.                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| 27    | Srinivaspura                          | 220/66                | 100                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     | SEP-19        | SEP-19               |                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| 28    | T. Gollahalli (Thimmansandra) S/S     | 220/66                | 2x100               |               | 100                           | 98                        | 100                                 | 100                                |                                     | DEC-20        | DEC-20               | Work in Progress.                                                                                                                                                                                                                                                                                                                                                                                                                                        |
| 29    | Afzlapur                              | 220/110               | 100                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     | SEP-19        | SEP-19               |                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| 30    | Bagalkot (Addl T/F)                   | 220/110               | 1x100               |               |                               |                           |                                     |                                    |                                     |               |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| 31    | Heggunje (Mandarathi) S/S             | 220/110               | 2x100               |               | 100                           | 20                        | 0                                   | 0                                  |                                     | DEC-20        | DEC-20               | Work in Progress.                                                                                                                                                                                                                                                                                                                                                                                                                                        |
| 32    | Mughalkod S/S (GEC-I)                 | 220/110               | 2x100               |               | 100                           | 0                         | 0                                   | 0                                  |                                     | JAN-21        | JAN-21               | Work in Progress.                                                                                                                                                                                                                                                                                                                                                                                                                                        |
| 33    | Ramasamuda S/S                        | 220/110               | 2x100               |               | 100                           | 0                         | 0                                   | 0                                  |                                     |               | DEC-19               | DWA issued on 03-May-2018. Land levelling work under progress. (Estimated Quantity of Murrum removed is ,08,000Cum) Since M/s DP Jain & Co Infrastructure Pvt. has stop the work of removal or murrum, it has been directed by CEE TZ, Kalaburgi to SEE Kalburagi to identify new land.                                                                                                                                                                  |
| 34    | Sindagi                               | 220/110               | 100                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     | SEP-19        | SEP-19               |                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| 35    | Mughalkod S/S (GEC-I)                 | 110/11                | 2x5                 |               |                               |                           |                                     |                                    |                                     |               |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                          |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)              | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                             | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**KERALA STATE ELECTRICITY BOARD ( KSEB )**

|    |                        |         |        |  |     |     |     |     |     |        |        |                                     |
|----|------------------------|---------|--------|--|-----|-----|-----|-----|-----|--------|--------|-------------------------------------|
| 1  | Mylatti (GEC-II)       | 400/220 | 1x1500 |  | 0   | 0   | 0   | 0   |     |        |        |                                     |
| 2  | Chithirapuram S/S      | 220/66  | 2x100  |  | 100 | 3   | 25  | 0   |     | MAR-21 | MAR-21 | Work in Progress.                   |
| 3  | Kasargode PS (GEC-II)  | 220/132 | 600    |  | 0   | 0   | 0   | 0   |     |        |        |                                     |
| 4  | Aluva                  | 220/110 | 4x100  |  | 100 | 91  | 98  | 95  |     | DEC-20 | DEC-20 | Work in Progress.                   |
| 5  | Chalaky S/S            | 220/110 | 2x100  |  | 100 | 100 | 100 | 100 | 200 | DEC-20 | JAN-21 | Commissioned 12/20.                 |
| 6  | Kaloor (T/F-I)         | 220/110 | 1x160  |  | 100 | 100 | 100 | 100 | 160 | JAN-20 | JAN-21 | Commissioned 12/20.                 |
| 7  | Kothamangalam (T/F-I)  | 220/110 | 1x100  |  | 100 | 100 | 100 | 100 | 100 |        | NOV-20 | Commissioned 10/20.                 |
| 8  | Kothamangalam (T/F-II) | 220/110 | 1x100  |  | 100 | 100 | 100 | 100 | 100 |        | DEC-20 | Commissioned 11/20.                 |
| 9  | Kunnamangalam S/S      | 220/110 | 2x100  |  | 100 | 65  | 98  | 80  |     | JAN-21 | JAN-21 | Work in Progress.                   |
| 10 | Manjeri s/s            | 220/110 | 2x100  |  | 100 | 100 | 100 | 100 | 200 |        | SEP-20 | Commissioned 06/20 (Late Reported). |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. ( MSETCL )**

|    |                                       |         |       |  |     |     |     |     |      |        |        |                                                                                               |
|----|---------------------------------------|---------|-------|--|-----|-----|-----|-----|------|--------|--------|-----------------------------------------------------------------------------------------------|
| 1  | Balsane (Shivajinagar ICT)            | 400/220 | 2x500 |  | 0   | 0   | 0   | 0   |      | MAR-20 |        | scheme sanctioned. tender yet to be floated.                                                  |
| 2  | Boisar (Northern Corridor) ICT        | 400/220 | 2x500 |  | 0   | 0   | 0   | 0   |      | MAR-20 |        | Not in STU Plan                                                                               |
| 3  | Chakan Addl                           | 400/220 | 1x315 |  | 100 | 50  | 50  | 0   |      | MAR-19 |        | Work in progress.                                                                             |
| 4  | Chakan Replacement ICT (1x(500 - 315) | 400/220 | 185   |  |     |     |     |     |      | MAR-20 |        |                                                                                               |
| 5  | Hinjewadi ICT                         | 400/220 | 2x500 |  | 100 | 100 | 100 | 99  | 1000 | MAR-18 |        | SS back charged on 220kV line and 400/ 220/ 33 kV,3X167 MVA ICTs 2 nos charged on 30-05-2016. |
| 6  | Jejuri Addl ICT                       | 400/220 | 3x167 |  | 100 | 100 | 100 | 100 | 501  | MAR-19 |        | Commissioned on dt 31-03-2018.                                                                |
| 7  | Khorda - ICT                          | 400/220 | 2x500 |  | 0   | 0   | 0   | 0   |      | MAR-22 |        | Not in STU Plan . 400kV Khorda s/s dropped.                                                   |
| 8  | Nashik ICT                            | 400/220 | 2x500 |  | 0   | 0   | 0   | 0   |      | MAR-18 |        | Tender floated for substation.                                                                |
| 9  | Tembhurni ICT                         | 400/220 | 7x167 |  | 0   | 0   | 0   | 0   |      | MAR-22 |        | Not in STU Plan. 400kV Tembhurni s/s dropped.                                                 |
| 10 | Viraj (EHV Consumer) T/F              | 230/33  | 2x25  |  |     |     |     |     |      | MAR-18 |        |                                                                                               |
| 11 | Bidkin T/f                            | 220/33  | 1x100 |  |     |     |     |     |      | MAR-22 |        |                                                                                               |
| 12 | Butibori Addl T/F                     | 220/33  | 2x50  |  |     |     |     |     |      | MAR-21 |        |                                                                                               |
| 13 | Chamorshi T/F                         | 220/33  | 2x25  |  | 100 | 95  | 100 | 99  |      | MAR-22 | SEP-19 | Scope : 2 x25 MVA, 132/33 kV T/F with bays commissioned on 30-12-2019.                        |
| 14 | Chimur T/F                            | 220/33  | 2x25  |  | 0   | 0   | 0   | 0   |      | MAR-21 |        | Not in STU Plan Chimur s/s dropped                                                            |
| 15 | Five Star MIDC T/F                    | 220/33  | 1x50  |  | 100 | 100 | 100 | 100 |      | MAR-19 |        | T/F commissioned on 31.12.2018.                                                               |
| 16 | Girnare T/F                           | 220/33  | 2x50  |  |     |     |     |     |      | MAR-20 |        |                                                                                               |
| 17 | Goregaon Filmcity T/F                 | 220/33  | 2x100 |  |     |     |     |     |      | MAR-20 |        |                                                                                               |
| 18 | Goregaon Filmcity T/F - I             | 220/33  | 2x100 |  |     |     |     |     |      | MAR-20 |        |                                                                                               |
| 19 | Hingoli (Repl)T/f                     | 220/33  | 2x25  |  |     |     |     |     |      | MAR-19 |        |                                                                                               |
| 20 | Hinjewadi T/F                         | 220/33  | 2x100 |  |     |     |     |     |      | MAR-18 |        |                                                                                               |
| 21 | Kaudgaon T/f                          | 220/33  | 2x50  |  | 0   | 0   | 0   | 0   |      | MAR-21 |        | Not in STU Plan                                                                               |
| 22 | Kesurdi MIDC T/F                      | 220/33  | 1x100 |  |     |     |     |     |      | MAR-19 |        |                                                                                               |
| 23 | Khandeshwar T/F                       | 220/33  | 2x50  |  | 100 | 0   | 0   | 0   |      | MAR-20 |        | Layout approved by CO Civil work yet to be started.                                           |
| 24 | Kupwad T/F                            | 220/33  | 1x100 |  |     |     |     |     |      | MAR-19 |        |                                                                                               |
| 25 | Lakhampur / Dindori T/F               | 220/33  | 2x50  |  | 0   | 0   | 0   | 0   |      | MAR-20 |        | Scope: 132/33kV, 2 x 25 MVA T/F for 132kV Lakhampur s/s.                                      |
| 26 | Manjarsumba (Addl)                    | 220/33  | 25    |  |     |     |     |     |      | MAR-18 |        |                                                                                               |
| 27 | Naghbid S/S                           | 220/33  | 125   |  | 100 | 88  | 100 | 99  |      | MAR-21 | MAR-21 | S/s backcharged on 26.07.2020.                                                                |
| 28 | Nandurbar MIDC T/F                    | 220/33  | 2x50  |  |     |     |     |     |      | MAR-21 |        |                                                                                               |

| SI No | Name of Sub Stations                                | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks                                                                                                                                                                                                                                                              |
|-------|-----------------------------------------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|       |                                                     |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |                                                                                                                                                                                                                                                                      |
| 1.    | 2.                                                  | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.                                                                                                                                                                                                                                                                  |
| 29    | ONGC Panvel Addl T/F                                | 220/33                | 1x50                |               | 0                             | 0                         | 0                                   | 0                                  |                                     | MAR-19        |                      | Scheme not sanctioned.                                                                                                                                                                                                                                               |
| 30    | Palghar T/F                                         | 220/33                | 2x50                |               |                               |                           |                                     |                                    |                                     | MAR-19        |                      |                                                                                                                                                                                                                                                                      |
| 31    | Pardi T/F                                           | 220/33                | 2x50                |               |                               |                           |                                     |                                    |                                     | MAR-19        |                      |                                                                                                                                                                                                                                                                      |
| 32    | R S Kharghar Addl T/F                               | 220/33                | 1x50                |               | 100                           | 100                       | 100                                 | 100                                |                                     | DEC-19        |                      | T/F commissioned on 17.06.2017                                                                                                                                                                                                                                       |
| 33    | Shendra (DMIC) T/f                                  | 220/33                | 1x100               |               | 100                           | 34                        | 15                                  | 0                                  |                                     | MAR-19        | JAN-21               | work is in progress.                                                                                                                                                                                                                                                 |
| 34    | Slinnar (Datali) T/F                                | 220/33                | 2x50                |               | 0                             | 0                         | 0                                   | 0                                  |                                     | MAR-21        |                      | Not in STU Plan                                                                                                                                                                                                                                                      |
| 35    | Supa MIDC/Dhotre T/F                                | 220/33                | 2x50                |               |                               |                           |                                     |                                    |                                     | MAR-19        |                      |                                                                                                                                                                                                                                                                      |
| 36    | Uppalwadi Sub-Station                               | 220/33                | 250                 |               | 100                           | 100                       | 98                                  | 96                                 | 250                                 | DEC-21        | DEC-21               | Supply of materials affected due to COVID-19.                                                                                                                                                                                                                        |
| 37    | Washi T/f                                           | 220/33                | 2x25                |               | 0                             | 0                         | 0                                   | 0                                  |                                     | MAR-22        |                      | Not in STU Plan 220kV Washi s/s dropped                                                                                                                                                                                                                              |
| 38    | WAtwate T/F                                         | 220/33                | 2x50                |               | 0                             | 0                         | 0                                   | 0                                  |                                     | MAR-22        |                      | Not in STU Plan 220kV Watwate s/s dropped                                                                                                                                                                                                                            |
| 39    | Dighi T/F                                           | 220/22                | 2x50                |               |                               |                           |                                     |                                    |                                     | MAR-21        |                      |                                                                                                                                                                                                                                                                      |
| 40    | Eon Kharadi T/F                                     | 220/22                | 2x50                |               |                               |                           |                                     |                                    |                                     | MAR-19        |                      |                                                                                                                                                                                                                                                                      |
| 41    | GIS Ulwe Node                                       | 220/22                | 1x100               |               | 100                           | 0                         | 0                                   | 0                                  |                                     | DEC-21        |                      | 1) Work resumed. 2)Excavation for compound wall started in last week. 3) Applied for LT connection. Payment made to MSEDCL.                                                                                                                                          |
| 42    | Hinjewadi -II                                       | 220/22                | 1x100               |               | 100                           | 100                       | 70                                  | 50                                 |                                     | MAR-18        |                      | Work in progress.                                                                                                                                                                                                                                                    |
| 43    | Jambhul T/F                                         | 220/22                | 2x50                |               | 100                           | 5                         | 0                                   | 0                                  |                                     | MAR-18        |                      | Work in progress.                                                                                                                                                                                                                                                    |
| 44    | Kamba Replacement T/F (1x(100-50)                   | 220/22                | 1x50                |               |                               |                           |                                     |                                    |                                     | MAR-19        |                      |                                                                                                                                                                                                                                                                      |
| 45    | Pawane T/F                                          | 220/22                | 2x50                |               | 100                           | 0                         | 0                                   | 0                                  |                                     | MAR-20        | MAY-21               | Civil work is in progress.                                                                                                                                                                                                                                           |
| 46    | Temghar Replacement T/F (1x (100-50)                | 220/22                | 1x50                |               | 0                             | 0                         | 0                                   | 0                                  |                                     | MAR-18        |                      | Repeated at sr no 76, to be deleted.                                                                                                                                                                                                                                 |
| 47    | Temghar Replacement T/F (50 MVA replaced by 80 MVA) | 220/22                | 2x15                |               | 100                           | 100                       | 100                                 | 100                                | 30                                  | MAR-19        | JUN-20               | Commissioned 07/20.                                                                                                                                                                                                                                                  |
| 48    | Vashi T/F                                           | 220/22                | 2x50                |               |                               |                           |                                     |                                    |                                     | MAR-22        |                      |                                                                                                                                                                                                                                                                      |
| 49    | Virar (East) Kopari T/F                             | 220/22                | 2x50                |               | 0                             | 0                         | 0                                   | 0                                  |                                     | MAR-20        |                      | Land not in possession.                                                                                                                                                                                                                                              |
| 50    | Virar (West) (Chikhal Dongari) T/F                  | 220/22                | 2x50                |               | 0                             | 0                         | 0                                   | 0                                  |                                     | MAR-19        |                      | Land not in possession.                                                                                                                                                                                                                                              |
| 51    | Wada-II S/S                                         | 220/22                | 100                 |               | 100                           | 100                       | 100                                 | 100                                |                                     |               | OCT-15               | 2 X 100MVA, 220/33-22kV T/Fs. commissioned on dt. 31.05.2015 & 31.10.2015 respectively.All feeders commissioned, all work completed on 15/01/2016.                                                                                                                   |
| 52    | Mankapur S/S                                        | 220/132/33            | 2x100+2x50          |               | 100                           | 47                        | 80                                  | 9                                  |                                     |               |                      | Scope of work re-validated vide MBR no. 112/12. To be considered in phase-III if necessary as per MBR no. 112/12 Proposal for closure received at to C.E ,DCM in June 2017. Short closure proposal for Uppalwadi - Mankapur line & Mankapur s/s put up for approval. |

| SI No | Name of Sub Stations               | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks                                                                                                                                                           |
|-------|------------------------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|       |                                    |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |                                                                                                                                                                   |
| 1.    | 2.                                 | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.                                                                                                                                                               |
| 53    | Ahmednagar Addl ICT                | 220/132               | 2x100               |               | 100                           | 100                       | 100                                 | 100                                | 200                                 | MAR-18        |                      | ICT commissioned on 01.03.2018.                                                                                                                                   |
| 54    | Amrapur (Pathardi) S/S             | 220/132               | 2x100               |               | 100                           | 100                       | 100                                 | 96                                 |                                     | MAR-21        | MAR-21               | Back charged on dt 03.07.2020.                                                                                                                                    |
| 55    | Chalisingaon Addl ICT              | 220/132               | 2x100               |               | 100                           | 90                        | 90                                  | 80                                 |                                     | MAR-18        | MAR-19               | Work in progress. ICT awaited.                                                                                                                                    |
| 56    | Chamorshi - ICT                    | 220/132               | 2x100               |               | 0                             | 0                         | 0                                   | 0                                  |                                     | MAR-22        |                      | Not in STU Plan                                                                                                                                                   |
| 57    | Chimur-ICT                         | 220/132               | 2x100               |               | 0                             | 0                         | 0                                   | 0                                  |                                     | MAR-21        |                      | Not in STU Plan Chimur s/s dropped.                                                                                                                               |
| 58    | Chitegaon (Repl ICT )              | 220/132               | 1x100               |               | 100                           | 100                       | 100                                 | 100                                | 100                                 | MAR-19        | DEC-20               | Commissioned 11/20.                                                                                                                                               |
| 59    | Girnare ICT                        | 220/132               | 2x100               |               |                               |                           |                                     |                                    |                                     | MAR-20        |                      |                                                                                                                                                                   |
| 60    | Insuli (Sawantwadi) Addl ICT-I     | 220/132               | 1x100               |               |                               |                           |                                     |                                    |                                     | MAR-20        |                      |                                                                                                                                                                   |
| 61    | Insuli (Sawantwadi) - ICT          | 220/132               | 1x100               |               |                               |                           |                                     |                                    |                                     | MAR-19        |                      |                                                                                                                                                                   |
| 62    | Khorda ICT-I                       | 220/132               | 2x100               |               | 0                             | 0                         | 0                                   | 0                                  |                                     | MAR-22        |                      | Not in STU Plan . 400kV Khorda s/s dropped.                                                                                                                       |
| 63    | Krishnoor Addl ICT                 | 220/132               | 1x100               |               |                               |                           |                                     |                                    |                                     | MAR-20        |                      |                                                                                                                                                                   |
| 64    | Krishnoor s/s                      | 220/132               | 1x100               |               | 100                           | 99                        | 90                                  | 90                                 | 25                                  | MAR-21        |                      | 1 x 25 MVA, 220/33kV T/F commissioned on 25-03-2018.                                                                                                              |
| 65    | Kurunda - ICT                      | 220/132               | 2x100               |               | 100                           | 64                        | 55                                  | 14                                 |                                     | MAR-21        | FEB-21               | work is in progress.                                                                                                                                              |
| 66    | Lakhampur/Dindori ICT              | 220/132               | 2x100               |               | 0                             | 0                         | 0                                   | 0                                  |                                     | MAR-20        |                      | Not in STU Plan                                                                                                                                                   |
| 67    | Manjarsumba Addl ICT               | 220/132               | 1x100               |               |                               |                           |                                     |                                    |                                     | MAR-21        |                      |                                                                                                                                                                   |
| 68    | Manjarsumba ICT                    | 220/132               | 1x100               |               |                               |                           |                                     |                                    |                                     | MAR-20        |                      |                                                                                                                                                                   |
| 69    | Manmad Sub-Station (Up-Gradation ) | 220/132               | 2x100               |               | 100                           | 100                       | 100                                 | 100                                | 200                                 | JUN-19        | AUG-20               | Commissioned 07/20.                                                                                                                                               |
| 70    | Naldurg ICT                        | 220/132               | 2x100               |               | 0                             | 0                         | 0                                   | 0                                  |                                     | MAR-21        |                      | Not in STU Plan                                                                                                                                                   |
| 71    | Nandgaon Peth (ICT)                | 220/132               | 1x100               |               | 100                           | 100                       | 100                                 | 100                                |                                     | MAR-18        |                      | ICT commissioned on 31-03-2018                                                                                                                                    |
| 72    | Nandgaon Peth -Addl ICT            | 220/132               | 1x100               |               |                               |                           |                                     |                                    |                                     | MAR-19        |                      |                                                                                                                                                                   |
| 73    | Nandurbar MIDC - ICT               | 220/132               | 2x100               |               |                               |                           |                                     |                                    |                                     | MAR-21        |                      |                                                                                                                                                                   |
| 74    | Narangwadi s/s                     | 220/132               | 250                 |               | 100                           | 100                       | 100                                 | 100                                | 250                                 | MAR-21        | MAR-21               | Work in Progress.                                                                                                                                                 |
| 75    | Ner (Wafali) - ICT s/s             | 220/132               | 2x100               |               |                               |                           |                                     |                                    |                                     | MAR-20        |                      |                                                                                                                                                                   |
| 76    | New Pardi S/S                      | 220/132               | 2x100               |               | 100                           | 100                       | 98                                  | 95                                 |                                     | JUN-19        | DEC-19               | All erection work completed & Only Testing work Balance. 220kV Uppalwadi-Pardi LOA placed (UG cable).                                                             |
| 77    | Patoda s/s (Aug.)                  | 220/132               | 2x100               |               |                               |                           |                                     |                                    |                                     |               |                      |                                                                                                                                                                   |
| 78    | Pimpalgaon S/S                     | 220/132               | 100                 |               | 100                           | 100                       | 95                                  | 95                                 |                                     |               | DEC-16               | SS back charged from 132 kV on dt. 20.03.2014.Balance works-Bus and earthwire stringing, cable termination, Earthmat/ Earthpits, PLCC works,SCADA, testing works. |
| 79    | Shevgaon/Pathardi                  | 220/132               | 2x200               |               |                               |                           |                                     |                                    |                                     | MAR-22        |                      |                                                                                                                                                                   |
| 80    | Shevgaon / Pathardi ICT            | 220/132               | 2x200               |               | 100                           | 100                       | 100                                 | 96                                 |                                     | MAR-22        | JUL-20               | 2 x 100MVA ICT I& II back charged on 04/07/2020.                                                                                                                  |

| SI No | Name of Sub Stations                       | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks                                                     |
|-------|--------------------------------------------|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|-------------------------------------------------------------|
|       |                                            |                       |                     |               | Land Acquired (%)              | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |                                                             |
| 1.    | 2.                                         | 3.                    | 4.                  | 5.            | 6.                             | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.                                                         |
| 81    | Slinnar (Datali) T/F                       | 220/132               | 2x200               |               | 0                              | 0                         | 0                                   | 0                                  |                                     | MAR-21        |                      | Not in STU Plan                                             |
| 82    | Supa MIDC/Dhotre ICT                       | 220/132               | 200                 |               |                                |                           |                                     |                                    |                                     | MAR-18        |                      |                                                             |
| 83    | Wani (Addl ICT - I)                        | 220/132               | 1x100               |               |                                |                           |                                     |                                    |                                     | MAR-20        |                      |                                                             |
| 84    | Wani ICT                                   | 220/132               | 1x100               |               |                                |                           |                                     |                                    |                                     | MAR-19        |                      |                                                             |
| 85    | Washi ICT                                  | 220/132               | 2x100               |               | 0                              | 0                         | 0                                   | 0                                  |                                     | MAR-22        |                      | Not in STU Plan 220kV Washi s/s dropped                     |
| 86    | Watwate ICT                                | 220/132               | 2x100               |               | 0                              | 0                         | 0                                   | 0                                  |                                     | MAR-22        |                      | Not in STU Plan 220kV Watwate s/s dropped                   |
| 87    | Pandharpur Replacement ICT T/F             | 220/110               | 1x100               |               | 0                              | 0                         | 0                                   | 0                                  |                                     | MAR-19        |                      | Scheme recently sanctioned.                                 |
| 88    | Wadhkal Addl ICT                           | 220/110               | 100                 |               | 0                              | 0                         | 0                                   | 0                                  |                                     | MAR-19        |                      | Not in STU Plan                                             |
| 89    | Palghar ICT                                | 220/100               | 2x100               |               | 100                            | 96                        | 90                                  | 89                                 |                                     | OCT-19        | MAR-21               | All works completed Except SCADA and CB commissioning work. |
| 90    | Pawane ICT                                 | 220/100               | 2x100               |               | 0                              | 0                         | 0                                   | 0                                  |                                     | MAR-21        |                      | Under review.                                               |
| 91    | Taloja (Replacement ICT) 1x(200-100)       | 220/100               | 2x100               |               | 0                              | 0                         | 0                                   | 0                                  |                                     | MAR-20        |                      | Scheme under preparation at zonal level.                    |
| 92    | Vasai Replacement ICT                      | 220/100               | 1x100               |               | 0                              | 0                         | 0                                   | 0                                  |                                     | MAR-19        |                      | Scheme under preparation.                                   |
| 93    | Vashi - ICT                                | 220/100               | 2x100               |               |                                |                           |                                     |                                    |                                     | MAR-22        |                      |                                                             |
| 94    | Wadkhal ICT                                | 220/100               | 1x100               |               | 0                              | 0                         | 0                                   | 0                                  |                                     | MAR-18        |                      | Not in STU Plan                                             |
| 95    | 1x25 MVAR Bus Reactor at Dhule s/s (GEC-I) | 220                   | 1x25                |               | 100                            | 100                       | 75                                  | 45                                 |                                     |               | MAR-21               | Work in progress.                                           |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**MEGHALAYA ENERGY CORP. LTD. ( MeECL )**

|   |                   |         |     |  |     |     |     |     |     |  |        |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
|---|-------------------|---------|-----|--|-----|-----|-----|-----|-----|--|--------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1 | Killing S/S       | 400/220 | 630 |  | 100 | 100 | 100 | 100 | 630 |  | FEB-15 | 1. Date of award of contract is 25.08.2011. 2. Schedule date of completion was 25.06.2013. 3. Actual date of commissioning is 22.02.2015. 4. Delay due to acquisition of additional land required for the sub-station. However the LILO line and both the 400/220 kV, 315 MVA transformers were charged since 03.03.2013. 5. No issues on forest clearance and no court cases. 6. Work executed by Power Grid. 7. The expenditure for the sub-station is inclusive of the LILO line. |
| 2 | Ampati S/S (2x25) | 132/33  | 50  |  | 100 | 100 | 100 | 100 |     |  | DEC-18 | 1. Date of commencement of the work is 27.09.2013. 2. Schedule date of completion is 31.03.2017. 3. Anticipated date of completion is December, 2018. 4. Delay is due to heavy flood damage in Garo Hills in September 2014 and also due to fund flow constraint. 5. Commissioned on 31.05.2019.                                                                                                                                                                                     |
| 3 | Lad Nongkrem S/S  | 132/33  | 40  |  | 100 | 100 | 100 | 100 |     |  | MAR-19 | 1. Date of commencement of the work is 01.06.2014. 2. Schedule date of completion is 31.03.2017. 3. Anticipated date of completion is 31.12.2019. 4. Delay in completion is due to delay in supply of materials for the sub-station switchyard by the vendor. 5. No issue of forest clearance. 6. Completed. & commissioned on 09.12.2019                                                                                                                                            |
| 4 | Mawphlang S/S     | 132/33  | 40  |  | 100 | 100 | 100 | 100 | 40  |  | FEB-12 | 1. Date of commencement of the work is 05.05.2010. 2. Schedule date of completion was December 2011. 3. Actual date of commissioning are as follow: 132/33kV, 20MVA - 1no. transformer commissioned on 23.12.2011 and 2nd transformer was commissioned on 20.02.2012. 4. No issues on forest clearance.                                                                                                                                                                              |
| 5 | Mendipathar S/S   | 132/33  | 40  |  | 100 | 100 | 100 | 100 | 40  |  | DEC-17 | 1. Date of commencement of the Phase-II work is 01.04.2012. 2. Schedule date of completion was 22.12.2015. 3. The sub-station is charged with 132/ 33 kV 20 MVA transformer No. 1 since 22.12.2015. 4. The 2nd 20 MVA transformer was commissioned on 01.12.2017. 5. No issues on forest clearance.                                                                                                                                                                                  |
| 6 | Mustem S/S        | 132/33  | 40  |  | 100 | 100 | 100 | 100 | 40  |  | NOV-15 | 1. Date of commencement of the work is 01.10.2013. 2. Schedule date of completion was November 2015. 3. Actual date of completion is 20.11.2015. 4. No issues on forest clearance. 5. Work completed and substation commissioned on 20.11.2015.                                                                                                                                                                                                                                      |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks                                                                                                                                                                                                                                                                                                                              |
|-------|----------------------|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|       |                      |                       |                     |               | Land Acquired (%)              | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |                                                                                                                                                                                                                                                                                                                                      |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                             | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.                                                                                                                                                                                                                                                                                                                                  |
| 7     | Praharinagar S/S     | 132/33                | 25                  |               | 100                            | 0                         | 0                                   | 0                                  |                                     |               | DEC-19               | 1. LOA for leveling of land for the 132 kV and 33 kV switchyard at Praharinagar have been issued on 22.02.2017 . 2. LOA for boundary wall also issued but work could not progress due to ban on stone aggregates. 3. The schedule date for completion of the sub-station is December 2018. Anticipated date of completion 31.03.2020 |
| 8     | Rongkhon (Aug.) S/S  | 132/33                | 50                  |               | 100                            | 98                        | 99                                  | 99                                 | 15                                  |               | DEC-18               | 1. The transformer augmentation of the substation was completed on 20.10.2012. 2. Date of contract for Renovation and restructuring of 33 kV switchyard is 04.01.2017. 3. Anticipated date of completion is March, 2020. 4. Overall progress of the project is 98% completed.                                                        |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**M.P. POWER TRANSMISSION CORPORATION LIMITED ( MPPTCL )**

|    |                                   |            |       |  |     |     |     |     |     |        |        |                                                                                                                                |
|----|-----------------------------------|------------|-------|--|-----|-----|-----|-----|-----|--------|--------|--------------------------------------------------------------------------------------------------------------------------------|
| 1  | Badnawar S/S                      | 400/220    | 2x315 |  | 100 | 100 | 100 | 100 | 630 | JUN-19 |        | 1st 315 MVA X-mer charged on 07.03.2019 & 125MVAR reactor charged on 11.03.2019, & 2nd 315 MVA X-mer charged on dtd 21.03.2020 |
| 2  | Handia S/S                        | 400/220    | 630   |  | 0   | 0   | 0   | 0   |     |        |        |                                                                                                                                |
| 3  | Mandsaur (Sitamau) (GEC-I)        | 400/220    | 2x315 |  | 100 | 100 | 65  | 65  |     | DEC-20 | MAR-21 | Work in progress                                                                                                               |
| 4  | Pithampur 400kV S/S (Addl. X-mer) | 400/220    | 1x315 |  | 100 | 100 | 65  | 65  |     | JAN-21 | JAN-21 | Work in Progress.                                                                                                              |
| 5  | Ujjain (GEC-I)                    | 400/220    | 2x315 |  | 100 | 100 | 66  | 66  |     | OCT-20 | JAN-21 | Work in progress                                                                                                               |
| 6  | Kirnapur S/S                      | 400/132/33 | 2x100 |  | 100 | 100 | 100 | 100 | 200 | SEP-19 |        | Charged in March 2019                                                                                                          |
| 7  | Nagda (Bus Reactor 1x125MVAR)     | 400        | 50    |  | 100 | 100 | 100 | 100 |     |        |        | Charges on 09.08.2016.                                                                                                         |
| 8  | Adampur                           | 220/33     | 1x50  |  | 100 | 100 | 100 | 100 | 50  |        | JUN-20 | Commissioned 07/20.                                                                                                            |
| 9  | Badwar Rewa Pooling S/s           | 220/33     | 300   |  | 100 | 100 | 100 | 100 | 300 |        | MAR-18 | 1st 100MVA charged on 29.03.2019. 2nd X'mer (100) MVA charged on 04.07.2019. 3rd 100MVA X'mer charged on 14.12.2019.           |
| 10 | Ramnagar Pahad Rewa Pooling S/s   | 220/33     | 300   |  | 100 | 100 | 100 | 100 | 300 |        | MAR-19 | 1st 100 MVA charged on 28.07.2018 & 2nd 100 MVA charged on 14.10.2018. & 3rd 100 MVA charged on 25.04.2019                     |
| 11 | Sukha (Jabalpur) (Addl. T/F)      | 220/33     | 1x100 |  | 100 | 97  | 52  | 52  |     | MAR-21 | MAR-21 | Work in Progress.                                                                                                              |
| 12 | Ashoknagar (Addl T/F)             | 220/132    | 1x160 |  | 100 | 100 | 100 | 100 | 160 |        |        | Commissioned 11/20.                                                                                                            |
| 13 | Barwaha S/S                       | 220/132    | 1x160 |  | 100 | 91  | 60  | 60  |     | JUN-21 | JUN-21 | Supply of materials affected due to COVID-19.                                                                                  |
| 14 | Bhopal S/S                        | 220/132    | 160   |  | 0   | 0   | 0   | 0   |     |        |        |                                                                                                                                |
| 15 | Gandhinagar S/S                   | 220/132    | 160   |  | 0   | 0   | 0   | 0   |     |        |        |                                                                                                                                |
| 16 | Gorabazar S/S                     | 220/132    | 1x160 |  | 100 | 100 | 100 | 100 | 160 | APR-20 | NOV-20 | Commissioned 09/20 (Late Reported).                                                                                            |
| 17 | Hoshangabad S/S                   | 220/132    | 1x160 |  | 100 | 100 | 100 | 100 | 160 |        | NOV-20 | Commissioned 09/20 (Late Reported).                                                                                            |
| 18 | Indore S/S                        | 220/132    | 160   |  | 0   | 0   | 0   | 0   |     |        |        |                                                                                                                                |
| 19 | Katni 400 kV S/S ( Addl. X-mer)   | 220/132    | 1x160 |  | 100 | 90  | 40  | 40  |     | DEC-20 | DEC-20 | Work in Progress.                                                                                                              |
| 20 | Kukshi S/S                        | 220/132    | 1x160 |  | 100 | 100 | 90  | 90  |     | JUN-21 | JUN-21 | Delayed due to delay in associated line.                                                                                       |
| 21 | Nalkheda (Susner) (GEC)           | 220/132    | 2x160 |  | 100 | 93  | 56  | 55  |     | JUN-21 | JUN-21 | Supply of materials affected due to COVID-19.                                                                                  |
| 22 | Narsinghpur (Addl T/F)            | 220/132    | 1x160 |  | 100 | 100 | 100 | 100 | 160 |        | DEC-20 | Commissioned 11/20.                                                                                                            |
| 23 | Pipariya (Addl T/F)               | 220/132    | 1x160 |  | 100 | 100 | 100 | 100 | 160 |        | DEC-20 | Commissioned 11/20.                                                                                                            |
| 24 | Ratangarh (GEC-I)                 | 220/132    | 2x80  |  | 100 | 100 | 100 | 100 | 160 | DEC-19 | JUN-20 | Commissioned 05/20.                                                                                                            |
| 25 | Ratangarh (T/F-II)                | 220/132    | 1x160 |  | 100 | 100 | 100 | 100 | 160 |        | JAN-21 | Commissioned 12/20.                                                                                                            |
| 26 | Shankargarh / Khsipra S/S         | 220/132    | 160   |  | 0   | 0   | 0   | 0   |     |        |        |                                                                                                                                |

| SI No | Name of Sub Stations                                   | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks                                                                                |
|-------|--------------------------------------------------------|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|----------------------------------------------------------------------------------------|
|       |                                                        |                       |                     |               | Land Acquired (%)              | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |                                                                                        |
| 1.    | 2.                                                     | 3.                    | 4.                  | 5.            | 6.                             | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.                                                                                    |
| 27    | Sheopur (2nd T/F)                                      | 220/132               | 160                 |               | 100                            | 100                       | 90                                  | 90                                 | 160                                 | MAR-20        |                      | 1st 160 MVA X-mer charged on 26.02.2020 & 1x63MVA 132/33KV X-mer charged on 30.06.2019 |
| 28    | Udaipura S/S (Upgradation)                             | 220/132               | 1x160               |               | 100                            | 100                       | 100                                 | 100                                | 160                                 | NOV-20        | DEC-20               | Commissioned 11/20.                                                                    |
| 29    | Upgradation of Chapda 132Kv S/s to 220kv with 1x160MVA | 220/132               | 1x160               |               | 100                            | 100                       | 100                                 | 100                                | 160                                 | DEC-19        | AUG-20               | Commissioned 07/20.                                                                    |
| 30    | Upgration of Depalpur 132 Kv S/s 220kv with 1x160MVA   | 220/132               | 1x160               |               | 100                            | 100                       | 100                                 | 100                                | 160                                 | DEC-19        |                      | Commissioned 07/20.                                                                    |
| 31    | Vidisha (Addl. T/F)                                    | 220/132               | 1x160               |               | 100                            | 100                       | 100                                 | 100                                | 160                                 | NOV-20        | DEC-20               | Commissioned 11/20.                                                                    |
| 32    | Vijaipur (Aug.)                                        | 132/33                | 40                  |               | 0                              | 0                         | 0                                   | 0                                  |                                     |               |                      | This S/s deleted from the list                                                         |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)              | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                             | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**ORISSA POWER TRANSMISSION CORPORATION LTD. ( OPTCL )**

|    |                        |            |       |  |     |     |     |     |     |        |        |                                                                                  |
|----|------------------------|------------|-------|--|-----|-----|-----|-----|-----|--------|--------|----------------------------------------------------------------------------------|
| 1  | Duburi (ICT-III)       | 400/220    | 1x315 |  | 100 | 80  | 90  | 80  |     | MAR-21 | MAR-21 | Work in Progress.                                                                |
| 2  | Meramundali B          | 400/220    | 500   |  | 100 | 85  | 85  | 80  |     | DEC-21 | DEC-20 | Work in Progress.                                                                |
| 3  | Baliguda S/S           | 220/33     | 40    |  | 100 | 80  | 75  | 45  |     | JUN-17 | MAR-21 |                                                                                  |
| 4  | Daspalla               | 220/33     | 1x40  |  | 100 | 70  | 70  | 60  |     | JAN-20 | MAR-21 |                                                                                  |
| 5  | Deogarh                | 220/33     | 1x40  |  | 100 | 90  | 90  | 80  |     | MAR-21 | MAR-21 | Work in Progress.                                                                |
| 6  | Gobindpalli            | 220/33     | 2x20  |  | 100 | 90  | 90  | 90  |     | JAN-20 | MAR-21 | 2X20 MVA Govindpalli Commissioned by T arrangement from nearest line on 17.11.20 |
| 7  | Govindpalli            | 220/33     | 40    |  | 100 | 100 | 100 | 100 | 40  |        | DEC-20 | Commissioned 11/20.                                                              |
| 8  | Kalimela S/S           | 220/33     | 1x40  |  | 100 | 95  | 90  | 75  |     | FEB-20 | MAR-21 |                                                                                  |
| 9  | Laphripara             | 220/33     | 2x20  |  | 100 | 85  | 90  | 80  |     | MAR-21 | MAR-21 | Work in Progress.                                                                |
| 10 | Laxmipur S/S           | 220/33     | 20    |  | 100 | 100 | 100 | 100 |     |        | JUL-20 | Charged on 27.07.20                                                              |
| 11 | Dhamara S/S            | 220/132/33 | 200   |  | 100 | 45  | 45  | 25  |     |        | MAR-21 | Capacity to be 2X160 MVA=320 MVA instead of 200 MVA                              |
| 12 | Goda S/S               | 220/132/33 | 2x160 |  | 100 | 100 | 100 | 100 | 320 | JUL-20 | JUN-20 | Commissioned 05/20.                                                              |
| 13 | Joda S/S               | 220/132/33 | 1x160 |  | 100 | 100 | 100 | 100 | 160 | JUL-20 | AUG-20 | Commissioned 07/20.                                                              |
| 14 | Gunupur                | 220/132    | 1x160 |  | 0   | 75  | 80  | 65  |     | MAR-21 | MAR-21 | Work in Progress                                                                 |
| 15 | Kesinga (1st Auto T/F) | 220/132    | 1x160 |  | 100 | 100 | 100 | 100 | 160 | JUN-19 | SEP-20 | Commissioned 09/20.                                                              |
| 16 | Kesinga (2nd Auto T/F) | 220/132    | 1x160 |  | 100 | 100 | 100 | 100 | 160 |        | DEC-20 | Commissioned 11/20.                                                              |
| 17 | Kiakata                | 220/132    | 320   |  | 100 | 80  | 85  | 70  |     | JAN-20 | MAR-21 |                                                                                  |
| 18 | Kuanrmunda S/S         | 220/132    | 200   |  | 100 | 80  | 90  | 85  |     |        | MAR-21 | Capacity to be 2X160 MVA=320 MVA instead of 200 MVA                              |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)              | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                             | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**POWER AND ELECTRICITY DEPARTMENT, MIZORAM ( PEDMIZO )**

|   |                                                 |        |      |  |   |   |   |   |  |  |  |                                                    |
|---|-------------------------------------------------|--------|------|--|---|---|---|---|--|--|--|----------------------------------------------------|
| 1 | Bawktlang (Augmentation of existing substation) | 132/33 | 2x20 |  | 0 | 0 | 0 | 0 |  |  |  | Proposal stage                                     |
| 2 | Khawiva (Augmentation of existing substation)   | 132/33 | 25   |  | 0 | 0 | 0 | 0 |  |  |  | Works are in progress and are implemented by PGCIL |
| 3 | Luangmual (Augmentation of existing substation) | 132/33 | 60   |  | 0 | 0 | 0 | 0 |  |  |  | Proposal stage                                     |
| 4 | Sihhmui (Augmentation of existing substation)   | 132/33 | 1x10 |  | 0 | 0 | 0 | 0 |  |  |  | Proposal stage                                     |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)              | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                             | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. ( PTCUL )**

|    |                     |         |       |  |     |     |     |     |     |        |        |                                                                                                                                                                                                                   |
|----|---------------------|---------|-------|--|-----|-----|-----|-----|-----|--------|--------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1  | Pipalkot (THDC)     | 400/220 | 2x315 |  | 0   | 0   | 0   | 0   |     |        |        | Construction of Substation shall be planned as per Connectivity schedule of Pipalkoti HEP (THDC) in Alaknanda Valley.                                                                                             |
| 2  | Karanprayag (GIS)   | 400/132 | 630   |  | 0   | 0   | 0   | 0   |     |        | JUN-17 | Construction of Substation shall be planned as per Connectivity schedule of generators in Alaknanda Valley.                                                                                                       |
| 3  | Pipalkoti (GIS)     | 400/132 | 630   |  | 100 | 0   | 0   | 0   |     |        | DEC-16 | Duplicacy of S.no. 13. Should be removed                                                                                                                                                                          |
| 4  | Barahamwari New     | 220/33  | 100   |  | 0   | 0   | 0   | 0   |     | MAR-17 | DEC-18 | Work awarded to M/s Simens.                                                                                                                                                                                       |
| 5  | Baram (GIS) s/s     | 220/33  | 2x25  |  | 100 | 75  | 73  | 25  | 50  | MAY-21 | JUL-20 | WIP                                                                                                                                                                                                               |
| 6  | Ghansali New        | 220/33  | 60    |  | 0   | 0   | 0   | 0   |     | MAR-17 | DEC-18 | Tender is under process.                                                                                                                                                                                          |
| 7  | Jaffarpur S/S       | 220/33  | 1x100 |  | 0   | 98  | 100 | 100 |     | JUN-19 | MAR-20 | Work awarded to M/s Varigant Project Pvt. Ltd., Hyderabad and M/s Kanhor Electrical Ltd. Meerut. Total physical progress is about 98%. Electrical work of substation is completed & civil work is under progress. |
| 8  | Mori (GIS)          | 220/33  | 100   |  | 0   | 0   | 0   | 0   |     |        |        | Land for above substaion has been finalizied at Mori Block. Forest case preperation is under progress.                                                                                                            |
| 9  | Nogaon              | 220/33  | 100   |  | 0   | 0   | 0   | 0   |     |        | MAR-18 | Land search under progress.                                                                                                                                                                                       |
| 10 | Puhana (GIS)        | 220/33  | 100   |  | 0   | 0   | 0   | 0   |     |        | MAR-17 | Differed till further order.                                                                                                                                                                                      |
| 11 | Almora              | 220/132 | 200   |  | 0   | 0   | 0   | 0   |     |        | JUN-17 | DPR Prepared.sending DPR to funding agency is under process.                                                                                                                                                      |
| 12 | Baramwari (GIS)     | 220/132 | 100   |  | 100 | 0   | 0   | 0   |     |        |        | Due to uncertainty of Phatabyung HEP of LANCO, Substation planning is in hold.                                                                                                                                    |
| 13 | Ghansali (GIS)      | 220/132 | 60    |  | 100 | 0   | 0   | 0   |     |        |        | contract terminated with M/S CGL due to non performance.                                                                                                                                                          |
| 14 | Pantnagar (Aug.)    | 220/132 | 100   |  | 0   | 0   | 0   | 0   |     |        | MAR-17 | Tendering is under progress                                                                                                                                                                                       |
| 15 | Piran Kaliyar (GIS) | 220/132 | 300   |  | 100 | 100 | 100 | 100 | 300 |        | SEP-18 | 220/132/33 kV AIS substation has been successfully commissioned on dated 23-09-2018                                                                                                                               |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)              | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                             | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**PUNJAB STATE TRANSMISSION CORPORATION LIMITED ( PSTCL )**

|    |                                                                |         |       |  |     |     |     |     |     |        |        |                                                                                                                                                 |
|----|----------------------------------------------------------------|---------|-------|--|-----|-----|-----|-----|-----|--------|--------|-------------------------------------------------------------------------------------------------------------------------------------------------|
| 1  | Makhu (Addl. T/F)                                              | 400/220 | 500   |  |     |     |     |     |     | MAY-21 |        |                                                                                                                                                 |
| 2  | Bahadurgarh (Addle. T/F) S/S                                   | 220/66  | 100   |  | 100 | 100 | 100 | 100 | 160 |        | JUN-17 | The work of Augmentation of 1x100 MVA, 220/66 KV T/F with 1x160 MVA, 220/66 KV T/F has been completed on 16.02.2017 and T/F loaded on 22.6.2017 |
| 3  | Baja Khanna (Aug. of 100 MVA T/F with 160 MVA T/F)             | 220/66  | 60    |  | 100 | 100 | 100 | 100 | 60  | APR-20 | JUN-20 | Commissioned 05/20.                                                                                                                             |
| 4  | Bangan (Addl. T/F)                                             | 220/66  | 1x100 |  | 100 | 100 | 100 | 100 | 100 |        | JUN-20 | Commissioned 05/20.                                                                                                                             |
| 5  | Ferozepur road Ludhiana (Aug. of 100 MVA T/F with 160 MVA T/F) | 220/66  | 60    |  | 100 | 100 | 100 | 100 | 60  |        | JUN-20 | Commissioned 05/20.                                                                                                                             |
| 6  | Focal Point Nabha (Aug.) (3rd Addl.)                           | 220/66  | 100   |  | 0   | 0   | 0   | 0   |     |        |        | No such work exists.                                                                                                                            |
| 7  | Ladowal                                                        | 220/66  | 160   |  | 100 | 100 | 100 | 100 | 160 | MAR-17 | MAR-19 | Commissioned on load on 15.03.19                                                                                                                |
| 8  | Maur (Addl. T/F)                                               | 220/66  | 1x100 |  | 100 | 100 | 100 | 100 | 100 | APR-20 | JUN-20 | Commissioned 05/20.                                                                                                                             |
| 9  | Sultanpur Lodhi (T/F)                                          | 220/66  | 1x100 |  | 100 | 100 | 100 | 100 | 100 |        | MAY-20 | Commissioned 04/20.                                                                                                                             |
| 10 | Tibber (Addl. T/F)                                             | 220/66  | 1x100 |  |     |     |     |     |     | SEP-21 |        |                                                                                                                                                 |
| 11 | Banga (Upgradation of 132 KV S/Stn. to 220 KV S/Stn. )         | 220/132 | 1x100 |  | 0   | 0   | 0   | 0   |     | DEC-20 | DEC-20 | Work in Progress.                                                                                                                               |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)              | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                             | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED ( RVPNL )**

|   |                                       |            |       |  |     |     |     |     |     |        |        |                                                                                                                                                                                                                                                                  |
|---|---------------------------------------|------------|-------|--|-----|-----|-----|-----|-----|--------|--------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1 | NPH Jodhpur S/S                       | 220/132/33 | 2x160 |  | 100 | 100 | 100 | 100 |     | JAN-21 | JAN-21 | Work in Progress.                                                                                                                                                                                                                                                |
| 2 | Aklara (Dist. Jhalawar)               | 220/132    | 1x160 |  | 100 | 100 | 100 | 100 | 160 | NOV-20 | DEC-20 | Commissioned 11/20.                                                                                                                                                                                                                                              |
| 3 | Chhatargarh GSS (Upgradation) (GEC-I) | 220/132    | 1x160 |  | 100 | 100 | 100 | 100 |     | JAN-21 | JAN-21 | Work in Progress.                                                                                                                                                                                                                                                |
| 4 | Nawalgarh s/s                         | 220/132    | 100   |  | 100 | 0   | 0   | 0   |     |        | MAR-19 | Work stopped. W.O. awarded to M/s. EMCO Ltd. Termination notice has been issued to firm by RVUNL in term of Article 13.3(d) of TSA dated 25.02.2013. Firm filed petition before APTEL Delhi against the order passed by RERC. Next date of hearing is 23.12.2020 |
| 5 | Rawatsar                              | 220/132    | 1x160 |  | 100 | 100 | 100 | 100 | 160 |        | SEP-20 | Commissioned 09/20.                                                                                                                                                                                                                                              |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**TAMILNADU TRANSMISSION CORPORATION LTD. ( TANTRANSCO )**

|    |                                                                             |             |             |  |     |     |     |     |   |        |        |                                                                                                                                                                                                             |
|----|-----------------------------------------------------------------------------|-------------|-------------|--|-----|-----|-----|-----|---|--------|--------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1  | Ariyalur s/s                                                                | 765/400     | 2x1500      |  | 100 | 85  | 90  | 63  |   |        | DEC-20 | Work under progress.                                                                                                                                                                                        |
| 2  | Ariyalur S/S                                                                | 765/400     | 2x1500      |  | 100 | 90  | 90  | 80  | 0 | MAR-21 | MAR-21 | Work under progress.                                                                                                                                                                                        |
| 3  | Coimbatore                                                                  | 765/400     | 3000        |  | 50  | 0   | 0   | 0   |   | SEP-21 | MAR-23 | Land registration is nearing completion. Survey work awarded to it's associated 765 KV line and it's 400 KV line work. Estimation is under preparation for floating tender.                                 |
| 4  | North Chennai PS (GIS)                                                      | 765/400     | 2x1500      |  | 100 | 90  | 90  | 75  |   | MAR-21 | MAR-21 | Work under progress.                                                                                                                                                                                        |
| 5  | North Chennai (PS) S/S                                                      | 765/400     | 2x1500      |  | 0   | 0   | 0   | 0   |   |        |        |                                                                                                                                                                                                             |
| 6  | Virudhunagar                                                                | 765/400     | 3000        |  | 100 | 5   | 0   | 0   |   | MAR-21 | JUN-22 | Work awarded. Levelling work in progress. Tower foundation under progress.                                                                                                                                  |
| 7  | Edayarpalayam                                                               | 400/230/110 | 2x315+3x200 |  | 100 | 0   | 0   | 0   |   | SEP-18 | JUL-21 | Rocky land area. Cutting and ard levelling work in progress.                                                                                                                                                |
| 8  | Guindy (GIS)                                                                | 400/230/110 | 630         |  | 100 | 98  | 98  | 98  |   | SEP-19 | DEC-20 | Testing under Progress. Filling and levelling in progress.                                                                                                                                                  |
| 9  | Korattur (GIS)                                                              | 400/230/110 | 1030        |  | 100 | 0   | 0   | 0   |   | SEP-19 | NOV-21 | Work awarded on 18.05.20. Engineering approval is under process. Soil Investigation Completed.                                                                                                              |
| 10 | Mylapore/Taramani                                                           | 400/230/110 | 1030        |  | 100 | 20  | 10  | 0   |   | SEP-19 | JUL-21 | Work under progress.                                                                                                                                                                                        |
| 11 | Pavoorchatram (Tennampatty)                                                 | 400/230/110 | 2x315+2x100 |  | 100 | 100 | 100 | 100 |   |        | NOV-19 | SS commissioned on 05.11.2019.                                                                                                                                                                              |
| 12 | Vellalaviduthi                                                              | 400/230/110 | 1030        |  | 100 | 85  | 70  | 30  |   | SEP-18 | MAR-21 | Work under progress.                                                                                                                                                                                        |
| 13 | Vellalaviduthi (Pudukkottai)                                                | 400/230/110 | 2x315+2x100 |  | 100 | 60  | 40  | 30  |   |        | MAR-20 | Work under progress.                                                                                                                                                                                        |
| 14 | Establishment of 400/230 kV S/S ICTs at Parali (near existing Kundah PH-III | 400/230     | 2x500       |  | 100 | 0   | 0   | 0   |   |        | MAR-22 | Tender opened and technical bid evaluation is under process.                                                                                                                                                |
| 15 | Kolappalur                                                                  | 400/230     | 1030        |  | 0   | 0   | 0   | 0   |   | SEP-21 | MAR-22 | Sanction awaited.                                                                                                                                                                                           |
| 16 | Mangalapuram                                                                | 400/230     | 1030        |  | 0   | 0   | 0   | 0   |   | SEP-21 | MAR-22 | Sanction awaited.                                                                                                                                                                                           |
| 17 | Ottapidaram                                                                 | 400/230     | 630         |  | 100 | 10  | 0   | 0   |   | SEP-19 | MAR-22 | Civil work under progress. Inspection of material under progress.                                                                                                                                           |
| 18 | Samugarengapuram                                                            | 400/230     | 1030        |  | 100 | 0   | 0   | 0   |   | SEP-19 | MAR-22 | Proposed under GEC Phase -II. MNRE on 25.02.2020 conveyed that in principle approval accorded by MOF for 40% central grant. Appraisal by EFC and approval of Cabinet committee on Economic Affairs awaited. |
| 19 | Selvapuram                                                                  | 400/230     | 1030        |  | 100 | 75  | 75  | 50  |   | SEP-20 | MAR-21 | Work under progress.                                                                                                                                                                                        |
| 20 | Thuraiyur                                                                   | 400/230     | 1030        |  | 0   | 0   | 0   | 0   |   | SEP-21 | MAR-22 | Sanction awaited.                                                                                                                                                                                           |
| 21 | Pulianthope (GIS)                                                           | 400/220     | 3x315       |  | 100 | 85  | 95  | 45  |   | SEP-17 | MAR-21 | Work under progress.                                                                                                                                                                                        |
| 22 | K.R.Thoppur                                                                 | 400/110     | 200         |  | 0   | 0   | 0   | 0   |   | SEP-17 | SEP-17 | Work under progress.                                                                                                                                                                                        |
| 23 | Bay (Provision) at Kayathar s/s (4 Nos.) (GEC-I)                            | 400         | 50          |  |     |     |     |     |   |        |        |                                                                                                                                                                                                             |

| SI No | Name of Sub Stations                    | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks                                                                                                                                                                                                    |
|-------|-----------------------------------------|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|       |                                         |                       |                     |               | Land Acquired (%)              | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |                                                                                                                                                                                                            |
| 1.    | 2.                                      | 3.                    | 4.                  | 5.            | 6.                             | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.                                                                                                                                                                                                        |
| 24    | Bays at Palavadi s/s (2 Nos.)           | 400                   | 50                  |               |                                |                           |                                     |                                    |                                     |               |                      |                                                                                                                                                                                                            |
| 25    | Pugalur and North Trichur HVDC Terminal | 320                   | 2000                |               | 0                              | 0                         | 0                                   | 0                                  |                                     | APR-20        |                      |                                                                                                                                                                                                            |
| 26    | TNEB HQ (GIS) (JICA) S/S                | 230/33                | 2x100               |               | 100                            | 100                       | 100                                 | 95                                 |                                     | MAR-21        | MAR-21               | Work in Progress.                                                                                                                                                                                          |
| 27    | Alagarkoil (2x100+3x100)                | 230/110               | 500                 |               | 0                              | 0                         | 0                                   | 0                                  |                                     | SEP-17        | MAR-18               | Work to be taken up.                                                                                                                                                                                       |
| 28    | Arani (3x80 to 4x80)                    | 230/110               | 560                 |               | 0                              | 0                         | 0                                   | 0                                  |                                     | SEP-17        | MAR-18               | Work to be taken up.                                                                                                                                                                                       |
| 29    | Cuddalore (3x100 to 3x160)(GEC-I)       | 230/110               | 180                 |               | 0                              | 0                         | 0                                   | 0                                  |                                     |               |                      | All works completed, Auto Transformer to be allotted                                                                                                                                                       |
| 30    | Erode                                   | 230/110               | 200                 |               | 100                            | 55                        | 0                                   | 0                                  |                                     | SEP-19        | FEB-21               | Control room Building work in Progress. Cable trench work in Progress.                                                                                                                                     |
| 31    | Kadapperi (3x100+3x160)                 | 230/110               | 780                 |               | 0                              | 0                         | 0                                   | 0                                  |                                     | SEP-17        | MAR-18               | Work to be taken up.                                                                                                                                                                                       |
| 32    | Kalivelampatty                          | 230/110               | 200                 |               | 100                            | 20                        | 0                                   | 0                                  |                                     | SEP-19        | MAR-22               | Civil work under progress. Control room and yard work in progress.                                                                                                                                         |
| 33    | Karamadai (3rd Auto T/F)                | 230/110               | 1x100               |               |                                |                           |                                     |                                    |                                     |               |                      |                                                                                                                                                                                                            |
| 34    | Karuppur                                | 230/110               | 200                 |               | 100                            | 95                        | 80                                  | 80                                 |                                     | SEP-19        | DEC-20               | Work under progress.                                                                                                                                                                                       |
| 35    | Keezhakuppam                            | 230/110               | 200                 |               | 0                              | 0                         | 0                                   | 0                                  |                                     | SEP-19        | MAR-19               | Sanction awaited.                                                                                                                                                                                          |
| 36    | Kondagai                                | 230/110               | 200                 |               | 0                              | 0                         | 0                                   | 0                                  |                                     | SEP-20        | MAR-22               | Sanction awaited.                                                                                                                                                                                          |
| 37    | Kongal Nagaram                          | 230/110               | 200                 |               | 0                              | 0                         | 0                                   | 0                                  |                                     | SEP-18        | MAR-22               | Sanction awaited.                                                                                                                                                                                          |
| 38    | K.Pudur                                 | 230/110               | 200                 |               | 100                            | 0                         | 0                                   | 0                                  |                                     | SEP-20        | MAR-22               | NIT is to be issued.                                                                                                                                                                                       |
| 39    | Mambalam (GIS)                          | 230/110               | 320                 |               | 100                            | 65                        | 0                                   | 0                                  |                                     | JUL-17        | JUL-21               | Civil Work under progress.                                                                                                                                                                                 |
| 40    | Membalam (GIS)                          | 230/110               | 2x160               |               | 0                              | 0                         | 0                                   | 0                                  |                                     |               | MAR-19               | Tender is under negotiation.                                                                                                                                                                               |
| 41    | Narimanam S/S                           | 230/110               | 2x100               |               | 100                            | 0                         | 0                                   | 0                                  |                                     |               | MAR-22               | Re-tender to be floated. Estimate is under scrutiny.                                                                                                                                                       |
| 42    | Poolavady                               | 230/110               | 200                 |               | 100                            | 0                         | 0                                   | 0                                  |                                     | SEP-18        | MAR-22               | Proposed under GEC Phase-II. MNRE on 25.02.2020 conveyed that in principle approval accorded by MoF for 40% Central grant. Appraisal by EFC and approval of Cabinet committee on Economic affairs awaited. |
| 43    | Pudukottai (2x100 to 3x160)(GEC-I)      | 230/110               | 280                 |               | 100                            | 100                       | 100                                 | 100                                |                                     |               |                      | Commissioned.                                                                                                                                                                                              |
| 44    | Samayanallur S/S                        | 230/110               | 2x100               |               | 100                            | 100                       | 100                                 | 100                                | 200                                 | JUN-20        | NOV-20               | Commissioned 10/20.                                                                                                                                                                                        |
| 45    | Sankarapuram S/S                        | 230/110               | 1x100               |               | 100                            | 100                       | 100                                 | 100                                | 100                                 | MAR-20        | AUG-20               | Commissioned 07/20.                                                                                                                                                                                        |
| 46    | Sathumadurai                            | 230/110               | 200                 |               | 100                            | 0                         | 0                                   | 0                                  |                                     | SEP-18        | MAR-22               | Work awarded for Civil and SSE.                                                                                                                                                                            |
| 47    | Shenpagapudur (JICA)                    | 230/110               | 2x100               |               | 100                            | 95                        | 75                                  | 75                                 |                                     | JUN-15        | MAR-21               | Work held up .Balance work to be commenced.                                                                                                                                                                |
| 48    | Taramani (3x100+3x160)                  | 230/110               | 780                 |               | 100                            | 0                         | 0                                   | 0                                  |                                     | SEP-17        | MAR-20               | Board approved to open the rice bid on it's meeting held on 30.09.19                                                                                                                                       |
| 49    | Thirupathur S/S                         | 230/110               | 1x100               |               | 100                            | 100                       | 100                                 | 98                                 |                                     | SEP-19        | DEC-20               | Testing in progress.                                                                                                                                                                                       |
| 50    | Thiruppur S/S                           | 230/110               | 2x100               |               | 0                              | 0                         | 0                                   | 0                                  |                                     | SEP-19        |                      |                                                                                                                                                                                                            |

| SI No | Name of Sub Stations                                                                                      | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks                                                                                                                                                                                                     |
|-------|-----------------------------------------------------------------------------------------------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|       |                                                                                                           |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |                                                                                                                                                                                                             |
| 1.    | 2.                                                                                                        | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.                                                                                                                                                                                                         |
| 51    | Thiruvanniyur                                                                                             | 230/110               | 200                 |               | 100                           | 90                        | 30                                  | 20                                 |                                     | SEP-18        | MAR-21               | Civil work under progress. GIS equipment erection in Progress.                                                                                                                                              |
| 52    | Thuvakudy S/S                                                                                             | 230/110               | 200                 |               | 100                           | 90                        | 85                                  | 90                                 |                                     | APR-17        | MAR-21               | Work under progress.                                                                                                                                                                                        |
| 53    | Tirupur (JICA)                                                                                            | 230/110               | 1x100               |               | 100                           | 100                       | 100                                 | 100                                | 100                                 | APR-16        | JUN-20               | Commissioned 07/20.                                                                                                                                                                                         |
| 54    | Usilampatty                                                                                               | 230/110               | 200                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     | SEP-20        | MAR-21               | Sanction awaited.                                                                                                                                                                                           |
| 55    | Villupuram (2x100 to 2x160) (GEC-I)                                                                       | 230/110               | 120                 |               | 100                           | 50                        | 0                                   | 50                                 |                                     |               | JUN-19               | Work under progress.                                                                                                                                                                                        |
| 56    | Vinnmangalam (2x100 to 2x160)                                                                             | 230/110               | 520                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     | SEP-17        | MAR-18               | Work to be taken up.                                                                                                                                                                                        |
| 57    | Kadalangudy (Aug.) (100-80)                                                                               | 220/110               | 20                  |               | 100                           | 100                       | 100                                 | 100                                |                                     |               | DEC-15               | Commissioned 12/15.                                                                                                                                                                                         |
| 58    | Muppandal                                                                                                 | 220/110               | 200                 |               | 100                           | 0                         | 0                                   | 0                                  |                                     | SEP-18        | MAR-22               | Proposed under GEC Phase -II. MNRE on 25.02.2020 conveyed that in principle approval accorded by MOF for 40% central grant. Appraisal by EFC and approval of Cabinet committee on Economic Affairs awaited. |
| 59    | Nemmali thippiyakudi (2x100+3x100)                                                                        | 220/110               | 500                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     | SEP-17        | MAR-17               |                                                                                                                                                                                                             |
| 60    | Singapuram S/S (ICT-II)                                                                                   | 220/110               | 100                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      | Test charged on 02.05.16 with 1x100 MVA Auto Transformer                                                                                                                                                    |
| 61    | Singarapet (Enhancement from 3x50 to 2x160 MVA and shifting of SS to new location inside the SS premises) | 220/110               | 170                 |               | 100                           | 100                       | 95                                  | 95                                 |                                     | SEP-18        | DEC-20               | SS Work completed. Testing in Progress.                                                                                                                                                                     |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**TRANSMISSION CORP. OF ANDHRA PRADESH LIMITED ( APTRANSCO )**

|    |                                                  |             |       |  |     |     |     |     |     |        |        |                                                                                                                                                                                                                                                                                                                                                                |
|----|--------------------------------------------------|-------------|-------|--|-----|-----|-----|-----|-----|--------|--------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1  | Mughalkod (GEC-I)                                | 400/220     | 945   |  |     |     |     |     |     |        |        |                                                                                                                                                                                                                                                                                                                                                                |
| 2  | Uravakonda (GEC-I)                               | 400/220     | 1000  |  |     |     |     |     |     |        |        |                                                                                                                                                                                                                                                                                                                                                                |
| 3  | 80 MVAR Bus Reactor at Jammalamadugu s/s (GEC-I) | 400         | 50    |  |     |     |     |     |     |        |        |                                                                                                                                                                                                                                                                                                                                                                |
| 4  | Bay Extn. at Uravakonda s/s (2Nos.) (GEC-I)      | 400         | 50    |  |     |     |     |     |     |        |        |                                                                                                                                                                                                                                                                                                                                                                |
| 5  | Chilakaluripeta S/s (2x500MVA)                   | 400/220/132 | 1000  |  | 0   | 0   | 0   | 0   |     | AUG-19 | NOV-20 | The contract for construction of 400kV SS at Chilakaluripeta is rescinded.                                                                                                                                                                                                                                                                                     |
| 6  | Rachaganneri (T/F-I)                             | 400/220/132 | 1x315 |  | 100 | 100 | 100 | 100 | 315 |        | DEC-20 | Commissioned 11/20.                                                                                                                                                                                                                                                                                                                                            |
| 7  | Rachaganneri (T/F-II)                            | 400/220/132 | 1x315 |  | 100 | 100 | 100 | 100 | 315 |        | JAN-21 | Commissioned 12/20.                                                                                                                                                                                                                                                                                                                                            |
| 8  | 80 MVAR Bus Rector at Hindupur s/s (GEC-I)       | 400/220     | 50    |  |     |     |     |     |     |        |        |                                                                                                                                                                                                                                                                                                                                                                |
| 9  | Amaravathi SS-II in CRDA                         | 400/220     | 630   |  | 0   | 0   | 0   | 0   |     | AUG-21 | AUG-21 | Scheme not yet formulated.                                                                                                                                                                                                                                                                                                                                     |
| 10 | Amaravathi S/s-I in CRDA                         | 400/220     | 630   |  | 0   | 0   | 0   | 0   |     | AUG-20 | AUG-21 | Scheme not yet formulated.                                                                                                                                                                                                                                                                                                                                     |
| 11 | Aspiri S/s                                       | 400/220     | 945   |  | 0   | 0   | 0   | 0   |     | AUG-18 |        | The scheme is cancelled as the uncommissioned RE connectivities which are proposed to connect Aspiri scheme are envisaged in 10,000MW Solar Power establishment Scheme at other Substations.                                                                                                                                                                   |
| 12 | Aug. at Hindupur                                 | 400/220     | 1x315 |  | 100 | 100 | 90  | 90  |     | JAN-21 | JAN-21 | Work in Progress.                                                                                                                                                                                                                                                                                                                                              |
| 13 | Aug. at Jammalamadugu                            | 400/220     | 1x315 |  | 100 | 90  | 90  | 90  |     | DEC-19 | MAR-21 | i) All PTR Bay Extension works completed<br>ii)The scheme is under revision for augmentation of 500MVA PTR Instead of 315MVA PTR.                                                                                                                                                                                                                              |
| 14 | Aug.at Kalpaka -4th (500MVA)                     | 400/220     | 500   |  | 100 | 50  | 0   | 0   |     | MAR-21 | MAR-21 | Work in Progress.                                                                                                                                                                                                                                                                                                                                              |
| 15 | Aug. at Manubolu (Nellore)                       | 400/220     | 500   |  | 100 | 20  | 0   | 0   |     | MAR-21 | MAR-21 | Work in Progress.                                                                                                                                                                                                                                                                                                                                              |
| 16 | Eluru S/s                                        | 400/220     | 630   |  | 0   | 0   | 0   | 0   |     | AUG-18 | NOV-20 | The contract for construction of 400kV SS at Eluru is rescinded, the System Studies completed for construction of 400kv SS at Duvva (West Godavari Dist.) instead of Eluru.                                                                                                                                                                                    |
| 17 | Hindupur (GEC-I)                                 | 400/220     | 315   |  | 0   | 0   | 0   | 0   |     |        |        | Already covered .i.e Aug at Hindupur                                                                                                                                                                                                                                                                                                                           |
| 18 | Inavolu S/s                                      | 400/220     | 1000  |  | 100 | 20  | 20  | 0   |     | AUG-18 | APR-21 | * The Inavolu S/S renamed as 400kV Thallayapalem GIS*.LOI issued on 31.08.2018.The Purchase Order was issued on 01.10.2018.Substation site is handed over to M/s. L & T (the erection contractor) on 21.12.2018.Transformer foundation works completed. .Erection of 400kV & 220kV PEB completed & erection of 400kV & 220kV GIS building works under progress |
| 19 | Kalpaka-II S/s                                   | 400/220     | 945   |  | 0   | 0   | 0   | 0   |     | AUG-20 |        | The scheme not yet formulated.                                                                                                                                                                                                                                                                                                                                 |

| SI No | Name of Sub Stations                       | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks                                                                                                                                                                                                                                                                    |
|-------|--------------------------------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|       |                                            |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |                                                                                                                                                                                                                                                                            |
| 1.    | 2.                                         | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.                                                                                                                                                                                                                                                                        |
| 20    | Mylavaram (GEC-II)                         | 400/220               | 3x315               |               | 100                           | 0                         | 0                                   | 0                                  |                                     | JUL-20        |                      | The proposal for construction of 400kV SS Mylavarm is cancelled as the scheme is modified by laying 220kV lines from pooling stations at Mylavaram Ultra Mega Solar Park (1000MW ) at kadapa dist. of AP to the existing 400kV Jammamalamadugu in a Cost effective manner. |
| 21    | Mylavarm S/s                               | 400/220               | 945                 |               | 100                           | 0                         | 0                                   | 0                                  |                                     | AUG-18        |                      | Already covered under Si.No 19                                                                                                                                                                                                                                             |
| 22    | NP Kunta - ICT-4 (GEC-II)                  | 400/220               | 500                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      | Not pertains to APTRANSCO                                                                                                                                                                                                                                                  |
| 23    | NP Kunta PS(GEC-II)                        | 400/220               | 1x1500              |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               |                      | Not pertains to APTRANSCO                                                                                                                                                                                                                                                  |
| 24    | Podili (2nd ICT))                          | 400/220               | 1x315               |               | 100                           | 100                       | 100                                 | 100                                | 315                                 |               | DEC-20               | Commissioned 11/20.                                                                                                                                                                                                                                                        |
| 25    | Podili (3rd ICT))                          | 400/220               | 1x315               |               | 100                           | 100                       | 100                                 | 100                                | 315                                 |               | JAN-21               | Commissioned 12/20.                                                                                                                                                                                                                                                        |
| 26    | Rachaganneru S/s                           | 400/220               | 630                 |               | 100                           | 95                        | 100                                 | 100                                | 315                                 | AUG-18        | NOV-20               | 1st 315MVA PTR & 125MVAR Reactor commissioned on 30.11.2020                                                                                                                                                                                                                |
| 27    | urvakonda-II S/s                           | 400/220               | 1260                |               | 100                           | 0                         | 0                                   | 0                                  |                                     | AUG-18        |                      | The scheme is dropped from Green Energy Corridor (GEC-II), as the uncommissioned RE connectivities are diverted to other substations as per the initiative of Go AP for establishing 10,000MW Solar Energy in Andhra Pradesh.                                              |
| 28    | Gudivada (2x500 MVA+2x100 MVA)             | 400/132               | 1200                |               | 0                             | 0                         | 0                                   | 0                                  |                                     | AUG-19        |                      | The scheme is modified duly discarding the 400/220kV SS at Eluru & chilakaluripeta.                                                                                                                                                                                        |
| 29    | 125 MVAR Bus Reactor at Uravakonda (GEC-I) | 400                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |                                                                                                                                                                                                                                                                            |
| 30    | Bays at Kurnool S/S (2nos.)                | 400                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |                                                                                                                                                                                                                                                                            |
| 31    | Anupankulam (3x100 to 3x160)(GEC-I)        | 230/110               | 3x60                |               |                               |                           |                                     |                                    |                                     |               |                      |                                                                                                                                                                                                                                                                            |
| 32    | Sembatty (3x100 to 3x160)(GEC-I)           | 230/110               | 3x60                |               |                               |                           |                                     |                                    |                                     |               |                      |                                                                                                                                                                                                                                                                            |
| 33    | Betamcherla (GEC-I)                        | 220/132/33            | 2x160               |               | 100                           | 85                        | 98                                  | 98                                 |                                     | MAR-21        | MAR-21               | Work in Progress.                                                                                                                                                                                                                                                          |
| 34    | Chakrayapet                                | 220/132               | 200                 |               | 100                           | 2                         | 0                                   | 0                                  |                                     |               | MAR-17               | Site handed over on 16.04.2016.Leveling of site works under progress.                                                                                                                                                                                                      |
| 35    | Gollapuram                                 | 220/132               | 200                 |               | 100                           | 80                        | 90                                  | 85                                 |                                     |               | MAY-17               | Works are under progress.                                                                                                                                                                                                                                                  |
| 36    | Naidupeta S/S                              | 220/132               | 2x100               |               | 100                           | 100                       | 100                                 | 100                                |                                     | JUN-19        | AUG-20               | Charged @19.08.20                                                                                                                                                                                                                                                          |
| 37    | Pampanur Tanda (GEC-I)                     | 220/132               | 2x160               |               | 100                           | 100                       | 98                                  | 98                                 |                                     | DEC-19        | AUG-21               | 98% completed                                                                                                                                                                                                                                                              |
| 38    | Penukonda(GEC-I)                           | 220/132               | 2x160               |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               | SEP-21               | Site identified at Budili village near Gorantla, pursuing with Revenue authorities.                                                                                                                                                                                        |
| 39    | Porumamilla                                | 220/132               | 200                 |               | 100                           | 95                        | 95                                  | 95                                 |                                     |               | AUG-16               | works are under progress.                                                                                                                                                                                                                                                  |
| 40    | Pydibhimavaram S/S                         | 220/132               | 3x100               |               | 100                           | 100                       | 100                                 | 100                                |                                     | FEB-21        | FEB-21               | Charged                                                                                                                                                                                                                                                                    |
| 41    | Tirumalayapalli                            | 220/132               | 300                 |               | 100                           | 60                        | 85                                  | 50                                 |                                     |               | JUN-17               | Works are under progress.                                                                                                                                                                                                                                                  |

| SI No | Name of Sub Stations                         | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks              |
|-------|----------------------------------------------|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|----------------------|
|       |                                              |                       |                     |               | Land Acquired (%)              | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |                      |
| 1.    | 2.                                           | 3.                    | 4.                  | 5.            | 6.                             | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.                  |
| 42    | Gaddamvaripalli                              | 220/11                | 50                  |               | 100                            | 100                       | 100                                 | 96                                 |                                     |               | JUN-16               | Works under progress |
| 43    | Bay Extn. at Hindupur s/s (GEC-I)            | 220                   | 50                  |               |                                |                           |                                     |                                    |                                     |               |                      |                      |
| 44    | Bay Extn. at Porumamilla s/s (2 Nos) (GEC-I) | 220                   | 50                  |               |                                |                           |                                     |                                    |                                     |               |                      |                      |
| 45    | Bay Extn. at Tadipatri s/s (GEC-I)           | 220                   | 50                  |               |                                |                           |                                     |                                    |                                     |               |                      |                      |
| 46    | Bay Extn. at Badavel s/s (1 No.) (GEC-I)     | 132                   | 50                  |               |                                |                           |                                     |                                    |                                     |               |                      |                      |
| 47    | Bay Extn. at Penukonda s/s (GEC-I)           | 132                   | 50                  |               |                                |                           |                                     |                                    |                                     |               |                      |                      |
| 48    | Bay Extn. at Porumamila s/s (1 Nos) (GEC-I)  | 132                   | 50                  |               |                                |                           |                                     |                                    |                                     |               |                      |                      |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**Transmission Corporation of Telangana Limited ( TSTRANSCO )**

|    |                                                |             |        |  |     |     |     |     |  |        |        |                                                                                                                     |
|----|------------------------------------------------|-------------|--------|--|-----|-----|-----|-----|--|--------|--------|---------------------------------------------------------------------------------------------------------------------|
| 1  | Kamalapuram S/S (LI SS with Trans.)            | 400/220/33  | 3x315  |  | 100 | 65  | 90  | 55  |  |        | DEC-19 |                                                                                                                     |
| 2  | Choutuppal S/S                                 | 400/220/132 | 1x1500 |  | 100 | 0   | 0   | 0   |  | JUN-20 |        | Levelling works under progress.                                                                                     |
| 3  | Rayadurg (GIS)                                 | 400/220/132 | 1000   |  | 100 | 90  | 90  | 70  |  | JUN-21 | JUN-20 | 400kV Module erection under progress.                                                                               |
| 4  | Damaracherla S/S                               | 400/220     | 1x1500 |  | 0   | 0   | 0   | 0   |  |        |        |                                                                                                                     |
| 5  | Gajwel (Aug.)                                  | 400/220     | 315    |  | 100 | 100 | 100 | 100 |  | SEP-17 | MAY-18 | works completed and 500MVA ICT charged on 03.05.2018                                                                |
| 6  | Ramadugu S/S                                   | 400/220     | 2x315  |  | 100 | 100 | 100 | 100 |  | MAY-19 | JAN-20 | 400/200kV Ramadugu S/S is under execution besides already existing LI Ramadugu substation and PTR testing completed |
| 7  | 400kV Suryapet Bay Extensions                  | 400         | 50     |  |     |     |     |     |  |        |        |                                                                                                                     |
| 8  | Chandulapur LI                                 | 400         | 500    |  | 0   | 0   | 0   | 0   |  | NOV-17 |        |                                                                                                                     |
| 9  | Damacherla                                     | 400         | 1500   |  | 0   | 0   | 0   | 0   |  | SEP-18 |        |                                                                                                                     |
| 10 | Julurupadu 2nos 400kV bay                      | 400         | 50     |  |     |     |     |     |  | SEP-17 |        |                                                                                                                     |
| 11 | Mydaram LI                                     | 400         | 1120   |  | 0   | 0   | 0   | 0   |  | NOV-17 |        |                                                                                                                     |
| 12 | Narlapur LI                                    | 400         | 1440   |  | 0   | 0   | 0   | 0   |  | SEP-18 |        |                                                                                                                     |
| 13 | Ramachandrapuram                               | 400         | 1000   |  | 0   | 0   | 0   | 0   |  | SEP-18 |        |                                                                                                                     |
| 14 | Ramadugu LI                                    | 400         | 1120   |  | 0   | 0   | 0   | 0   |  | NOV-17 |        |                                                                                                                     |
| 15 | Tippapur LI                                    | 400         | 480    |  | 0   | 0   | 0   | 0   |  | NOV-17 |        |                                                                                                                     |
| 16 | Tukkapur LI                                    | 400         | 400    |  | 0   | 0   | 0   | 0   |  | NOV-17 |        |                                                                                                                     |
| 17 | Uddandapur LI                                  | 400         | 900    |  | 0   | 0   | 0   | 0   |  | SEP-18 |        |                                                                                                                     |
| 18 | Vattem/Karvena                                 | 400         | 1440   |  | 0   | 0   | 0   | 0   |  | SEP-18 |        |                                                                                                                     |
| 19 | Yedula LI                                      | 400         | 1260   |  | 0   | 0   | 0   | 0   |  | SEP-18 |        |                                                                                                                     |
| 20 | Yellampalli LI                                 | 400         | 945    |  | 0   | 0   | 0   | 0   |  | NOV-17 |        |                                                                                                                     |
| 21 | Bonguloor S/S                                  | 220/132/33  | 200    |  | 0   | 0   | 0   | 0   |  |        |        | 1 no. 100MVA Transformer and line commissioned on 02.04.2015. balance works to be completed by 31.10.2015           |
| 22 | Huzumagar S/S                                  | 220/132/33  | 200    |  | 100 | 0   | 0   | 0   |  |        | MAR-17 |                                                                                                                     |
| 23 | Bowrampet S/S                                  | 220/132     | 2x160  |  | 0   | 0   | 0   | 0   |  | JUN-21 |        |                                                                                                                     |
| 24 | Indravelly (Uttoor) S/S with Automation System | 220/132     | 2x100  |  | 0   | 0   | 0   | 0   |  | MAR-21 | MAR-21 | Work in Progress.                                                                                                   |
| 25 | Jadcherla S/S                                  | 220/132     | 200    |  | 0   | 0   | 0   | 0   |  |        |        |                                                                                                                     |
| 26 | Kothur                                         | 220/132     | 320    |  | 0   | 0   | 0   | 0   |  | JUN-19 |        |                                                                                                                     |
| 27 | Manikonda S/S                                  | 220/132     | 2x100  |  | 100 | 10  | 5   | 0   |  |        | DEC-18 | Works are in progress                                                                                               |

| SI No | Name of Sub Stations                     | Voltage Ratio (kV/kV) | Capacity (No.xMV A)                  | Date of Award | Cummulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks                               |
|-------|------------------------------------------|-----------------------|--------------------------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------------------------------------|
|       |                                          |                       |                                      |               | Land Acquired (%)              | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |                                       |
| 1.    | 2.                                       | 3.                    | 4.                                   | 5.            | 6.                             | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.                                   |
| 28    | Thimmajipet S/S                          | 220/132               | 200                                  |               | 0                              | 0                         | 0                                   | 0                                  |                                     |               | MAR-17               |                                       |
| 29    | B.G.Kottur (V) LI SS (without Pump PTRs) | 220/11                | 180                                  |               | 100                            | 95                        | 100                                 | 100                                |                                     | FEB-20        | OCT-19               | Substation Test charged on 14.10.2019 |
| 30    | V.K.Ramavaram LI SS (without Pump PTRs)  | 220/11                | &#40;3x50&#41; - &#40;2x50+1x20&#41; |               | 100                            | 95                        | 100                                 | 100                                |                                     | MAR-20        | DEC-19               | Substation test charged on 28.12.2019 |
| 31    | Aswaraopet SS upgradation from 132 kV    | 220                   | 200                                  |               | 0                              | 0                         | 0                                   | 0                                  |                                     | NOV-17        |                      |                                       |
| 32    | Banswada                                 | 220                   | 2x100                                |               | 0                              | 0                         | 0                                   | 0                                  |                                     | DEC-20        | DEC-20               | Work in Progress.                     |
| 33    | Chanchalguda S/S                         | 220                   | 1x150                                |               | 0                              | 0                         | 0                                   | 0                                  |                                     | SEP-19        |                      |                                       |
| 34    | Goliwada (Yellampalli) LI SS             | 220                   | 450                                  |               | 0                              | 0                         | 0                                   | 0                                  |                                     | SEP-17        |                      |                                       |
| 35    | Husnabad GIS                             | 220                   | 200                                  |               | 0                              | 0                         | 0                                   | 0                                  |                                     | MAY-18        |                      |                                       |
| 36    | Kachavanisingaram                        | 220                   | 200                                  |               | 0                              | 0                         | 0                                   | 0                                  |                                     |               |                      |                                       |
| 37    | Kallur GIS                               | 220                   | 200                                  |               | 0                              | 0                         | 0                                   | 0                                  |                                     | SEP-17        |                      |                                       |
| 38    | Kleshwaram LI SS                         | 220                   | 550                                  |               | 0                              | 0                         | 0                                   | 0                                  |                                     | SEP-17        |                      |                                       |
| 39    | Lakshmidevipalli LI SS                   | 220                   | 240                                  |               | 0                              | 0                         | 0                                   | 0                                  |                                     | SEP-17        |                      |                                       |
| 40    | Madugula                                 | 220                   | 200                                  |               | 0                              | 0                         | 0                                   | 0                                  |                                     | MAY-17        |                      |                                       |
| 41    | Mahabubabad (Ayyagaripally)              | 220                   | 200                                  |               | 0                              | 0                         | 0                                   | 0                                  |                                     | JUN-17        |                      |                                       |
| 42    | Nagarkurnool                             | 220                   | 2x100                                |               | 0                              | 0                         | 0                                   | 0                                  |                                     | JUN-17        |                      |                                       |
| 43    | Peddagopati GIS                          | 220                   | 200                                  |               | 0                              | 0                         | 0                                   | 0                                  |                                     | NOV-17        |                      |                                       |
| 44    | Renzal GIS                               | 220                   | 2x100                                |               | 0                              | 0                         | 0                                   | 0                                  |                                     | JUN-19        |                      |                                       |
| 45    | Sundilla LISS                            | 220                   | 400                                  |               | 0                              | 0                         | 0                                   | 0                                  |                                     | SEP-17        |                      |                                       |
| 46    | Toopran                                  | 220                   | 2x100                                |               | 0                              | 0                         | 0                                   | 0                                  |                                     | SEP-17        |                      |                                       |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)              | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                             | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

TRIPURA STATE ELECTRICITY CORPORATION LIMITED ( TSECL )

|   |                      |        |    |  |     |     |     |     |  |  |        |                               |
|---|----------------------|--------|----|--|-----|-----|-----|-----|--|--|--------|-------------------------------|
| 1 | Ambassa (Aug.)       | 132/33 | 25 |  | 100 | 100 | 100 | 100 |  |  | AUG-13 | Commissioned 08/2013.         |
| 2 | Budhjungnagar (Aug.) | 132/33 | 25 |  | 100 | 0   | 0   | 0   |  |  | MAR-17 | LOA issued                    |
| 3 | Dharmanagar (Aug.)   | 132/33 | 25 |  | 100 | 100 | 100 | 100 |  |  | SEP-13 | Commissioned 9/13.            |
| 4 | Banduar (Aug.)       | 132/11 | 15 |  | 100 | 100 | 100 | 100 |  |  | SEP-13 | Commissioned 9/13.            |
| 5 | Garod Tilla (Aug.)   | 132/11 | 10 |  | 100 | 0   | 0   | 0   |  |  | MAR-17 | Tender Evaluation in process. |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**U.P. POWER TRANSMISSION CORPORATION LTD. ( UPPTCL )**

|    |                                       |         |              |  |     |     |     |     |     |        |        |                                                                                       |
|----|---------------------------------------|---------|--------------|--|-----|-----|-----|-----|-----|--------|--------|---------------------------------------------------------------------------------------|
| 1  | ICT at Ghatampur (2x1500 MVA) s/s     | 765/400 | 2x1500       |  | 100 | 0   | 0   | 0   |     |        |        | work in progress.Being constructed in TBCB mode.                                      |
| 2  | ICT at Obra C s/s                     | 765/400 | 3000         |  | 100 | 0   | 0   | 0   |     |        | NOV-20 | UPRVUNL SCOPE. To be commissioned before MARCH-21.                                    |
| 3  | Modipuram S/s                         | 765/400 | 3000         |  | 0   | 0   | 0   | 0   |     |        | SEP-21 | Awarded to PGCIL under TBCB                                                           |
| 4  | Moradabad S/s                         | 765/400 | 3000         |  | 100 | 0   | 0   | 0   |     |        | SEP-21 | Awarded to PGCIL under TBCB                                                           |
| 5  | Basti GIS                             | 400/220 | 2x500+2x 200 |  | 100 | 70  | 75  | 43  |     | MAR-21 | FEB-21 | Work in progress.                                                                     |
| 6  | Firozabad S/s                         | 400/220 | 1000         |  | 100 | 15  | 0   | 0   |     |        | DEC-21 | Being constructed in TBCB mode by PGCIL.                                              |
| 7  | Gonda                                 | 400/220 | 2x315        |  | 100 | 100 | 100 | 100 |     |        |        | Developed by M/s Isolux under TBCB S/s is complete and energised at 220 kV since 2016 |
| 8  | ICT at Harduaganj Extn                | 400/220 | 630          |  | 100 | 0   | 0   | 0   |     |        | MAR-20 | UPRVUNL SCOPE. Energised in Jan-19                                                    |
| 9  | Jaunpur S/s                           | 400/220 | 630          |  | 100 | 24  | 42  | 10  |     |        | JAN-22 | Overall progress 21%.                                                                 |
| 10 | Jehta (Hardoi Road) S/s Lucknow       | 400/220 | 2x500        |  | 100 | 79  | 91  | 78  |     | MAR-21 | MAR-22 | Work in progress.                                                                     |
| 11 | Muzaffarnagar (Additional T/F)        | 400/220 | 500          |  | 100 | 100 | 100 | 100 | 500 |        | JAN-21 | Commissioned 12/20.                                                                   |
| 12 | Raebareli S/s                         | 400/220 | 630          |  | 100 | 31  | 1   | 0   |     |        | MAR-22 | Work in progress                                                                      |
| 13 | Rasra S/s                             | 400/220 | 630          |  | 100 | 69  | 65  | 19  |     |        | JUN-21 | Work in progress.                                                                     |
| 14 | Shamli S/s                            | 400/220 | 1000         |  | 100 | 61  | 20  | 18  |     |        | MAY-21 | Work in progress.                                                                     |
| 15 | Simbholi S/s                          | 400/220 | 1000         |  | 100 | 0   | 0   | 0   |     |        | JUN-21 | To be constructed in TBCB mode.                                                       |
| 16 | Tanda TPS                             | 400/220 | 2x315        |  | 100 | 100 | 100 | 100 | 945 |        | MAR-20 | Both ICTs are energised in Mar-19.                                                    |
| 17 | Gr. Noida G.B. Nagar (Additional T/F) | 400/132 | 2x100        |  | 100 | 100 | 100 | 100 | 200 |        | AUG-20 | Commissioned 07/20.                                                                   |
| 18 | ICT at Ghatampur (3x200 MVA) s/s      | 400/132 | 600          |  | 0   | 0   | 0   | 0   |     |        |        | NUPDL scope.                                                                          |
| 19 | Sector-123 Noida New T/F- I and II    | 400/132 | 2x200        |  | 100 | 100 | 100 | 100 | 400 |        | NOV-20 | Commissioned 10/20.                                                                   |
| 20 | Integrated Township Noida S/s         | 220/33  | 240          |  | 100 | 75  | 73  | 50  |     | JUN-21 | MAR-21 | Work in progress.                                                                     |
| 21 | Nanauta T/F (Aug.)                    | 220/33  | 60           |  | 100 | 100 | 100 | 100 | 60  |        | JUN-20 | Commissioned 07/20.                                                                   |
| 22 | Phoolbagh S/s Kanpur                  | 220/33  | 60           |  | 100 | 95  | 95  | 90  | 60  | MAR-21 | DEC-20 | Work in Progress.                                                                     |
| 23 | Anandnagar (Gorakhpur) S/s            | 220/132 | 320          |  | 0   | 0   | 0   | 0   |     |        | MAR-21 | Land has been Identified. Land procurement in process.                                |
| 24 | Azizpur S/s Shahjahanpur              | 220/132 | 2x160        |  | 100 | 75  | 78  | 45  |     | MAR-21 | JUN-21 | Work in progress.                                                                     |
| 25 | Babina S/s (Jhansi)                   | 220/132 | 2x160        |  | 100 | 74  | 87  | 74  |     | MAR-21 | MAR-21 | Work in progress.                                                                     |
| 26 | Badaikala S/s Muzaffarnagar           | 220/132 | 2x160        |  | 100 | 100 | 100 | 100 | 160 | MAR-21 | JAN-21 | Commissioned 12/20.                                                                   |
| 27 | Badhaikala Muzaffarnagar (New) T/F- I | 220/132 | 1x160        |  | 100 | 100 | 100 | 100 | 160 |        | JAN-21 | Commissioned 12/20.                                                                   |
| 28 | Bahraich T/F-II (Aug.)                | 220/132 | 1x160        |  | 100 | 100 | 100 | 100 | 160 |        | JUN-20 | Commissioned 07/20.                                                                   |

| SI No | Name of Sub Stations                       | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks                                                                             |
|-------|--------------------------------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|-------------------------------------------------------------------------------------|
|       |                                            |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |                                                                                     |
| 1.    | 2.                                         | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.                                                                                 |
| 29    | Barahua T/F-I (Aug.) (200-100)             | 220/132               | 1x100               |               | 100                           | 100                       | 100                                 | 100                                | 100                                 |               | JUN-20               | Commissioned 07/20.                                                                 |
| 30    | Bhadrekhi (Urai) (Augmentation) (GEC-II)   | 220/132               | 320                 |               | 100                           | 100                       | 90                                  | 90                                 | 160                                 |               |                      | Work is held up as funds has not been released by UPNEDA.                           |
| 31    | Charla Meerut (Additional T/F)             | 220/132               | 1x100               |               | 100                           | 100                       | 100                                 | 100                                | 100                                 |               | JAN-21               | Commissioned 12/20.                                                                 |
| 32    | Hata Kushinagar T/F- II ( Augmentation)    | 220/132               | 1x100               |               | 100                           | 100                       | 100                                 | 100                                | 100                                 |               | DEC-20               | Commissioned 11/20.                                                                 |
| 33    | Jehta (Hardoi Road) S/s (Lucknow)          | 220/132               | 4x100               |               | 100                           | 79                        | 91                                  | 78                                 |                                     | MAR-21        | MAR-22               | Work in progress.                                                                   |
| 34    | Kasganj (New) T/F- I                       | 220/132               | 1x160               |               | 100                           | 100                       | 100                                 | 100                                | 160                                 |               | DEC-20               | Commissioned 11/20.                                                                 |
| 35    | Maath (Aug) T/F-II                         | 220/132               | 1x160               |               | 100                           | 100                       | 100                                 | 100                                | 160                                 |               | AUG-20               | Commissioned 07/20.                                                                 |
| 36    | Madhuvan Bapudham Ghaziabad (Aug) T/F-II   | 220/132               | 1x160               |               |                               |                           |                                     |                                    |                                     |               |                      |                                                                                     |
| 37    | Madhuvan Bapudham Ghaziabad (New) T/F-II   | 220/132               | 60                  |               | 100                           | 100                       | 100                                 | 100                                | 60                                  |               | JAN-21               | Commissioned 12/20.                                                                 |
| 38    | Madhuvan Bapudham (New) T/F-I              | 220/132               | 1x160               |               | 100                           | 100                       | 100                                 | 100                                | 160                                 |               | AUG-20               | Commissioned 07/20.                                                                 |
| 39    | Malwan S/S (Fatehpur)                      | 220/132               | 2x160               |               | 100                           | 98                        | 82                                  | 79                                 |                                     | JAN-20        | MAR-21               | S/s is energised at 132 kV on 25/11/19. Work in progress.                           |
| 40    | Neebkarori T/F- II (Capacity Augmentation) | 220/132               | 1x100               |               | 100                           | 100                       | 100                                 | 100                                | 100                                 |               | NOV-20               | Commissioned 10/20.                                                                 |
| 41    | New Tanda Ambedkar Nagar (Aug) T/F-III     | 220/132               | 1x160               |               | 100                           | 100                       | 100                                 | 100                                | 160                                 |               | SEP-20               | Commissioned 09/20.                                                                 |
| 42    | Nirpura S/s Baghpat                        | 220/132               | 2x160               |               | 100                           | 70                        | 80                                  | 65                                 |                                     | MAR-21        | MAR-21               | Work in progress.                                                                   |
| 43    | Noida Sector-148 T/F-II (Aug.)             | 220/132               | 1x100               |               | 100                           | 100                       | 100                                 | 100                                | 100                                 |               | JUN-20               | Commissioned 07/20.                                                                 |
| 44    | Partapur Meerut (Aug) T/F-III              | 220/132               | 1x160               |               |                               |                           |                                     |                                    |                                     |               |                      |                                                                                     |
| 45    | Pratap Vihar T/F (Aug.)                    | 220/132               | 1x100               |               | 100                           | 100                       | 100                                 | 100                                | 100                                 |               | JUN-20               | Commissioned 07/20.                                                                 |
| 46    | Sangipur S/s (Pratapgarh)                  | 220/132               | 2x160               |               | 100                           | 70                        | 90                                  | 72                                 |                                     | MAR-21        | MAR-21               | Work in Progress.                                                                   |
| 47    | Sarsawa (Saharanpur) (ICT-II) S/S          | 220/132               | 1x160               |               | 100                           | 100                       | 100                                 | 100                                | 160                                 |               |                      | Commissioned 04/20 (Late Reported).                                                 |
| 48    | Shahjahanpur (T/F-II)                      | 220/132               | 2x80                |               | 100                           | 100                       | 100                                 | 100                                | 160                                 |               | JUN-20               | Commissioned 05/20.                                                                 |
| 49    | Sultanpur (Aug) (Additional T/F)           | 220/132               | 1x160               |               | 100                           | 100                       | 100                                 | 100                                | 160                                 |               | AUG-20               | Commissioned 07/20.                                                                 |
| 50    | Vrindawan Mathura (New) T/F-I              | 220/132               | 1x160               |               |                               |                           |                                     |                                    |                                     |               |                      |                                                                                     |
| 51    | Vrindawan S/s                              | 220/132               | 2x160               |               | 100                           | 95                        | 100                                 | 95                                 | 160                                 | OCT-20        |                      | 160 MVA T/F-I charged on 24.08.2020                                                 |
| 52    | Faridpur (Bareilly) S/s                    | 220                   | 320                 |               | 100                           | 50                        | 10                                  | 2                                  |                                     |               | MAR-21               | Work in progress.                                                                   |
| 53    | Fatehgarh or Kannauj S/s                   | 220                   | 320                 |               | 100                           | 0                         | 0                                   | 0                                  |                                     |               | MAR-21               | LAND available for construction of 220 kV S/s Farrukhabad. Work hasn't started yet. |
| 54    | Hamirpur S/s                               | 220                   | 320                 |               | 100                           | 0                         | 0                                   | 0                                  |                                     |               | DEC-21               | Selected in Green Energy Corridor-II, approval from MNRE,Gol is awaited.            |
| 55    | Khatauli S/s                               | 220                   | 320                 |               | 100                           | 7                         | 0                                   | 0                                  |                                     |               |                      | Work in progress.                                                                   |
| 56    | Kiraowli S/s                               | 220                   | 320                 |               | 0                             | 0                         | 0                                   | 0                                  |                                     |               | MAR-21               | Allotment of govt. land in process.                                                 |

| SI No | Name of Sub Stations                             | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks                                                                                                                     |
|-------|--------------------------------------------------|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|-----------------------------------------------------------------------------------------------------------------------------|
|       |                                                  |                       |                     |               | Land Acquired (%)              | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |                                                                                                                             |
| 1.    | 2.                                               | 3.                    | 4.                  | 5.            | 6.                             | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.                                                                                                                         |
| 57    | Lakhimpur s/s                                    | 220                   | 320                 |               | 100                            | 12                        | 0                                   | 0                                  |                                     |               | MAR-21               | 2x160 MVA s/s Gola is sanctioned in in Lakhimpur distt. for which land has been purchased. Tendering under process.         |
| 58    | Maharajganj S/s                                  | 220                   | 320                 |               | 100                            | 28                        | 8                                   | 6                                  |                                     |               | MAY-21               | Work in progress.                                                                                                           |
| 59    | Saharanpur New s/s                               | 220                   | 320                 |               | 0                              | 0                         | 0                                   | 0                                  |                                     |               | FEB-21               | Land has been identifid for construction of 220 kV S/s Deoband in Saharanpur distt.                                         |
| 60    | SGPGI Road S/s                                   | 220                   | 320                 |               | 100                            | 5                         | 0                                   | 0                                  |                                     |               | JAN-21               | S/s is being constructed by the name Bijnor in Lucknow city area. LOI issued to the firm . Civil work in progress.          |
| 61    | Tajpur S/s                                       | 220                   | 320                 |               | 100                            | 50                        | 34                                  | 27                                 |                                     |               | JUL-21               | Work in progress. S/s Name CHANDPUR                                                                                         |
| 62    | Tundla S/s                                       | 220                   | 320                 |               | 100                            | 52                        | 35                                  | 18                                 |                                     |               | JUL-21               | Work in progress.                                                                                                           |
| 63    | Varanasi Cantt. S/s                              | 220                   | 180                 |               | 0                              | 0                         | 0                                   | 0                                  |                                     |               |                      | Land is not available in Varanasi Cantt area. Proposal for construction of S/s at an alternate place is under consdiration. |
| 64    | Vasundhara S/s                                   | 220                   | 320                 |               | 0                              | 0                         | 0                                   | 0                                  |                                     |               | MAR-21               | Aawas Vikas Parishad has given permission for land allotment in Sector 2A. in Sector 2A .                                   |
| 65    | 2 Nos. 132 kV line bays at Jigna S/s (GEC-II)    | 132                   | 50                  |               |                                |                           |                                     |                                    |                                     |               |                      |                                                                                                                             |
| 66    | 2 Nos. 132 kV line bays at Meja S/s (GEC-II)     | 132                   | 50                  |               |                                |                           |                                     |                                    |                                     |               |                      |                                                                                                                             |
| 67    | 2 Nos. 132 kV line bays at Pukhraya S/s (GEC-II) | 132                   | 50                  |               |                                |                           |                                     |                                    |                                     |               |                      |                                                                                                                             |

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks |
|-------|----------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|---------|
|       |                      |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |         |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.     |

**WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED ( WBSETCL )**

|    |                                    |         |       |  |     |    |    |    |  |        |        |                   |
|----|------------------------------------|---------|-------|--|-----|----|----|----|--|--------|--------|-------------------|
| 1  | Durgapur Aug.                      | 400/220 | 315   |  | 0   | 0  | 0  | 0  |  |        | MAR-19 |                   |
| 2  | Gokarna Aug.-I                     | 400/220 | 315   |  | 0   | 0  | 0  | 0  |  |        | MAR-20 |                   |
| 3  | New Katwa GIS                      | 400/220 | 1000  |  | 0   | 0  | 0  | 0  |  |        | MAR-21 |                   |
| 4  | New Purulia (N.PPSP) Switching S/S | 400     | 50    |  | 100 | 85 | 70 | 50 |  | SEP-16 | JUL-17 |                   |
| 5  | New Town AA-IIC (GIS)              | 220/33  | 2x100 |  |     |    |    |    |  | DEC-19 |        |                   |
| 6  | Alipurduar Aug.                    | 220/132 | 160   |  | 0   | 0  | 0  | 0  |  |        | MAR-20 |                   |
| 7  | Bankura PS (GEC-II)                | 220/132 | 200   |  |     |    |    |    |  |        |        |                   |
| 8  | Barasat Aug.                       | 220/132 | 160   |  | 0   | 0  | 0  | 0  |  |        | MAR-21 |                   |
| 9  | Baruipur GIS                       | 220/132 | 2x160 |  | 100 | 22 | 10 | 0  |  | MAR-21 | DEC-20 | Work in Progress. |
| 10 | Belmuri GIS                        | 220/132 | 2x160 |  |     |    |    |    |  | MAY-21 |        |                   |
| 11 | C.K. Road GIS                      | 220/132 | 320   |  | 0   | 0  | 0  | 0  |  |        | MAR-22 |                   |
| 12 | Dalkhola Aug.                      | 220/132 | 160   |  | 0   | 0  | 0  | 0  |  |        | MAR-20 |                   |
| 13 | Dharampur                          | 220/132 | 160   |  | 0   | 0  | 0  | 0  |  |        | MAR-18 |                   |
| 14 | East Mednipur PS (GEC-II)          | 220/132 | 200   |  |     |    |    |    |  |        |        |                   |
| 15 | Egra Aug.                          | 220/132 | 160   |  | 0   | 0  | 0  | 0  |  |        | MAR-20 |                   |
| 16 | Gazol Aug.                         | 220/132 | 160   |  | 0   | 0  | 0  | 0  |  |        | MAR-22 |                   |
| 17 | Jeerat Aug.-I                      | 220/132 | 160   |  | 0   | 0  | 0  | 0  |  |        | MAR-20 |                   |
| 18 | KLC (Augmentation)                 | 220/132 | 1x80  |  |     |    |    |    |  | MAY-21 |        |                   |
| 19 | Kotasur GIS                        | 220/132 | 320   |  | 0   | 0  | 0  | 0  |  |        | MAR-20 |                   |
| 20 | Mahachanda GIS                     | 220/132 | 320   |  | 0   | 0  | 0  | 0  |  |        | MAR-20 |                   |
| 21 | Mayapur GIS                        | 220/132 | 100   |  | 0   | 0  | 0  | 0  |  |        | MAR-21 |                   |
| 22 | New Bishnupur Aug.-I               | 220/132 | 160   |  | 0   | 0  | 0  | 0  |  |        | MAR-19 |                   |
| 23 | New Town AA-IIC GIS                | 220/132 | 320   |  | 100 | 97 | 95 | 85 |  | DEC-19 | AUG-20 |                   |
| 24 | Raghunathpur GIS                   | 220/132 | 320   |  | 0   | 0  | 0  | 0  |  |        | MAR-22 |                   |
| 25 | Rejinagar Aug.                     | 220/132 | 160   |  | 0   | 0  | 0  | 0  |  |        | MAR-21 |                   |
| 26 | Sadaipur Aug.                      | 220/132 | 160   |  | 0   | 0  | 0  | 0  |  |        | MAR-19 |                   |
| 27 | West Mednipur PS (GEC-II)          | 220/132 | 200   |  |     |    |    |    |  |        |        |                   |

dddddddddddddd

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks1 |
|-------|----------------------|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|----------|
|       |                      |                       |                     |               | Land Acquired (%)              | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |          |
| 1.    | 2.                   | 3.                    | 4.                  | 5.            | 6.                             | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.      |

**ADANI POWER LTD. ( APL )**

|   |                                                                                             |             |             |  |     |    |     |    |  |        |        |                                                                                                                                                                                                                                                                                                                                                                     |
|---|---------------------------------------------------------------------------------------------|-------------|-------------|--|-----|----|-----|----|--|--------|--------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1 | 765 kV Bay at Sipat s/s (STL-TBCB)                                                          | 765         | 50          |  |     |    |     |    |  | NOV-18 |        |                                                                                                                                                                                                                                                                                                                                                                     |
| 2 | 765 kV bays at Sasan UMPP (C-WRTL-TBCB)                                                     | 765         | 50          |  |     |    |     |    |  | NOV-18 |        |                                                                                                                                                                                                                                                                                                                                                                     |
| 3 | Rajnandgaon Switching S/s (RRWTL-TBCB)                                                      | 765         | 50          |  | 100 | 0  | 0   | 0  |  | NOV-18 | AUG-17 |                                                                                                                                                                                                                                                                                                                                                                     |
| 4 | Badaun GIS (OBTL)                                                                           | 400/220/132 | 2X315+2X160 |  | 100 | 98 | 100 | 95 |  | NOV-20 | FEB-21 | a) Covid-19: Project progress including Statutory proposals affected due to COVID-19.                                                                                                                                                                                                                                                                               |
| 5 | Dhanbad s/s (NKTL-TBCB)                                                                     | 400/220     | 2x500       |  | 100 | 80 | 88  | 55 |  | OCT-20 | MAR-21 | a) Covid-19: Project progress including Statutory proposals affected due to COVID-19. b) SDM, Dhanbad, vide letter dated 16.12.2020, issued notice for imposition of section 144 at 220 kV switchyard area at Dhanbad substation due to land dispute. On account of this, construction activities at 220 kV Switchyard area is completley on hold since 16.12.2020. |
| 6 | 1x125 MVAR Bus reactor at 40kV Fatehgarh Pooling S/S along with associated bay (F-BTL-TBCB) | 400         | 50          |  |     |    |     |    |  |        |        |                                                                                                                                                                                                                                                                                                                                                                     |
| 7 | 2 nos of 400 kV line bays at Fatehgarh PS (F-BTL-TBCB)                                      | 400         | 50          |  |     |    |     |    |  |        |        |                                                                                                                                                                                                                                                                                                                                                                     |
| 8 | 400 kV Bays (2 nos.) at Vindhyachal STPP switchyard (C-WRTL-TBCB)                           | 400         | 50          |  |     |    |     |    |  | JAN-19 |        |                                                                                                                                                                                                                                                                                                                                                                     |

**Essel Infraprojects Ltd. ( ESSEL )**

|   |                                                                                                      |         |        |  |     |    |     |    |   |        |        |                                                                                                                                                                                                                                                               |
|---|------------------------------------------------------------------------------------------------------|---------|--------|--|-----|----|-----|----|---|--------|--------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1 | Warangal (New) S/s (WKTL -TBCB)                                                                      | 765/400 | 2x1500 |  | 100 | 47 | 60  | 0  | 0 | NOV-19 | DEC-19 | 1) 100% land purchased for Warangal Substation. 2) Substation basic design & engineering works completed. 3) 10 no. of reactors received at site , 60% S/s material received at site 4) S/s civil works, structure erection and earthing work is in progress. |
| 2 | 240 MVAR Switchable reactors with Bays in each Ckt. of Warora(Pool)-Rajnandgaon with NGR (WKTL-TBCB) | 765     | 50     |  |     |    |     |    |   |        |        |                                                                                                                                                                                                                                                               |
| 3 | 2 Nos of bays at Rishikesh S/s (NRSS-XXXVITL-TBCB)                                                   | 400     | 50     |  | 0   | 0  | 0   | 0  |   | DEC-19 |        |                                                                                                                                                                                                                                                               |
| 4 | 4 Nos of bays at Babai (RRVNL) S/s (NRSS-XXXVITL-TBCB)                                               | 400     | 50     |  | 0   | 90 | 100 | 90 |   | JUN-19 | AUG-17 | Civil works 90% completed. and Erection - 90% Gantry Structures erected                                                                                                                                                                                       |

**KALPATARU POWER TRANSMISSION LIMITED ( KPTL )**

|   |                             |         |       |  |     |     |     |     |      |        |        |                     |
|---|-----------------------------|---------|-------|--|-----|-----|-----|-----|------|--------|--------|---------------------|
| 1 | New Kohima S/s (K-MTL-TBCB) | 400/220 | 7x167 |  | 100 | 100 | 100 | 100 | 1000 | JUL-20 | AUG-20 | Commissioned 07/20. |
|---|-----------------------------|---------|-------|--|-----|-----|-----|-----|------|--------|--------|---------------------|

| SI No | Name of Sub Stations                                                                | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cumulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks1 |
|-------|-------------------------------------------------------------------------------------|-----------------------|---------------------|---------------|-------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|----------|
|       |                                                                                     |                       |                     |               | Land Acquired (%)             | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |          |
| 1.    | 2.                                                                                  | 3.                    | 4.                  | 5.            | 6.                            | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.      |
| 2     | 2 nos. 400kV line bays at Darbhanga and 80 MVAR switchable line reactors (ATL-TBCB) | 400                   | 50                  |               |                               |                           |                                     |                                    |                                     |               |                      |          |

**NORTH KARANPURA TRANSMISSION CO. LTD. ( NKTCL )**

|   |                                     |         |       |  |   |   |   |   |  |        |        |                                |
|---|-------------------------------------|---------|-------|--|---|---|---|---|--|--------|--------|--------------------------------|
| 1 | Gurgaon (ITP) GIS S/s (NKTL - TBCB) | 400/220 | 2x500 |  | 0 | 0 | 0 | 0 |  | NOV-13 | DEC-16 | Case pending in Supreme Court. |
|---|-------------------------------------|---------|-------|--|---|---|---|---|--|--------|--------|--------------------------------|

**Shekhawati Transmission Service Company Limited ( SKHWTTSC )**

|   |           |         |     |  |   |   |   |   |  |  |        |  |
|---|-----------|---------|-----|--|---|---|---|---|--|--|--------|--|
| 1 | Nawalgarh | 220/132 | 100 |  | 0 | 0 | 0 | 0 |  |  | DEC-16 |  |
|---|-----------|---------|-----|--|---|---|---|---|--|--|--------|--|

**South East UP Power Transmission Company Limited ( SEUPPTCL )**

|   |                      |         |      |  |     |    |     |    |  |  |  |                                                                                                                                                                                                                                                                                                                                                                                                                                            |
|---|----------------------|---------|------|--|-----|----|-----|----|--|--|--|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1 | Mainpuri s/s (ICT-2) | 765/400 | 1000 |  | 100 | 98 | 100 | 85 |  |  |  | The project is at stand still pending of a time extension requested to UPPTCL in June 2015                                                                                                                                                                                                                                                                                                                                                 |
| 2 | Aurai s/s            | 400/220 | 630  |  | 77  | 21 | 24  | 0  |  |  |  | Land is available, however some of the land ( gram samaj - 2.2 Ha) needs to be transferred to UPPTCL/Energy department of UP by DM Bhadohi (Sant Ravi Das Nagar) for which necessary communication has been provided to DM Bhadohi by UPPTCL and also by Special secretary ( Revenue) for transferring it to UPPTCL and same is under process. The project is at stand still pending of a time extension requested to UPPTCL in June 2015. |
| 3 | Sultanpur Road s/s   | 400/220 | 1000 |  | 100 | 12 | 17  | 0  |  |  |  | The project is at stand still pending of a time extension requested to UPPTCL in June 2015                                                                                                                                                                                                                                                                                                                                                 |

**STERLITE GRID LTD. ( SGL )**

|   |                                          |         |       |  |     |     |     |     |      |        |        |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
|---|------------------------------------------|---------|-------|--|-----|-----|-----|-----|------|--------|--------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1 | Sohna Road (Gurgaon) (GIS) (GPTL - TBCB) | 400/220 | 2x500 |  | 100 | 100 | 100 | 100 | 1000 | SEP-19 | MAY-20 | Commissioned 04/20.                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| 2 | Xeldem S/S (G-TTPL - TBCB)               | 400/220 | 2x500 |  | 100 | 0   | 0   | 0   |      | MAY-21 | OCT-21 | 1.Delay due to occurrence of Force Majeure (FM) event i.e. outbreak of COVID-19 and this FM event has been intimated to all LTTCs 2. The construction work will be started after getting NoC/CLU order from Revenue authorities. The construction License from Gram Panchayat, Molem has been received on 13 Nov 2020. 3.The progress is suffered due to petition filed by Goa Foundation in Central Empowered Committee (CEC) constituted by Supreme court and High Court of Mumbai and Goa |

| SI No | Name of Sub Stations                                                                                   | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks1                                                                                                                                                                                                                                                                                                                                                                 |
|-------|--------------------------------------------------------------------------------------------------------|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|       |                                                                                                        |                       |                     |               | Land Acquired (%)              | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |                                                                                                                                                                                                                                                                                                                                                                          |
| 1.    | 2.                                                                                                     | 3.                    | 4.                  | 5.            | 6.                             | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.                                                                                                                                                                                                                                                                                                                                                                      |
| 3     | P.K. Bari S/S (NER-II TL- TBCB)                                                                        | 400/132               | 2x315               |               | 100                            | 100                       | 100                                 | 100                                |                                     | APR-20        | JAN-21               | 1. 132kV transmission line has to be constructed by TSECL from P.K. Bari (TBCB) to P.K. Bari (TSECL) to utilize the system. 2. Delay due to occurrence of Force Majeure (FM) event i.e. outbreak of COVID-19 and this FM event has been intimated to all LTTCs 3. Received Approval for Energization certificate from Electrical Inspector, CEA on 01-12-2020            |
| 4     | Surajmaninagar (NER-II TL -TBCB)                                                                       | 400/132               | 2x315               |               | 100                            | 100                       | 100                                 | 100                                |                                     | APR-20        | JAN-21               | 1. 132kV transmission line has to be constructed by TSECL from Surajmaninagar (TBCB) to Surajmaninagar (TSECL) to utilize the system. 2. Delay due to occurrence of Force Majeure (FM) event i.e. outbreak of COVID-19 and this FM event has been intimated to all LTTCs. 3. Received Approval for Energization certificate from Electrical Inspector, CEA on 01-12-2020 |
| 5     | 2 no. 400 kV line bays at Palatana GBPP swyd for termtion of Palatana-Surajmaninagar(NER-IITL-TBCB)    | 400                   | 50                  |               |                                |                           |                                     |                                    |                                     | JUL-20        |                      |                                                                                                                                                                                                                                                                                                                                                                          |
| 6     | 2 No of 400 kV line bays at Mehboob Nagar S/S of TSTRANSCO (MTL - TBCB)                                | 400                   | 50                  |               |                                |                           |                                     |                                    |                                     | JUN-18        |                      |                                                                                                                                                                                                                                                                                                                                                                          |
| 7     | 2 No of 400 kV line bays at Yeddumailaram S/S of TSTRANSCO (MTL-TBCB)                                  | 400                   | 50                  |               |                                |                           |                                     |                                    |                                     | JUN-18        |                      |                                                                                                                                                                                                                                                                                                                                                                          |
| 8     | 2 nos of 400kV bays at Dhanonda S/S (GPTL-TBCB)                                                        | 400                   | 50                  |               |                                |                           |                                     |                                    |                                     | MAY-19        |                      |                                                                                                                                                                                                                                                                                                                                                                          |
| 9     | 2 no. 132kV line bays for termtion of AGTPP(NEEPCO)-PK Bari(TSECL) atAGTPP(NEEPCO)swyd(NER-IITL-TBCB)  | 132                   | 50                  |               |                                |                           |                                     |                                    |                                     | MAR-20        |                      |                                                                                                                                                                                                                                                                                                                                                                          |
| 10    | 2 no. 132kV line bays for termtion of AGTPP(NEEPCO)-PK.Bari(TSECL)atPK. Bari(TSECL)s/s(NER-IITL-TBCB)  | 132                   | 50                  |               |                                |                           |                                     |                                    |                                     | MAR-20        |                      |                                                                                                                                                                                                                                                                                                                                                                          |
| 11    | 2No.132 line bays for termtion of BiswanathChariyalliPG-Itanagar (Zebra)line atltanagar(NER-IITL-TBCB) | 132                   | 50                  |               |                                |                           |                                     |                                    |                                     | MAR-20        |                      |                                                                                                                                                                                                                                                                                                                                                                          |
| 12    | 2 No. of 765 kV line bays at Dhule S/S of BDTCL for Khandwa Pool- Dhule 765kV D/C line (KTL-TBCB)      | 132                   | 50                  |               |                                |                           |                                     |                                    |                                     |               |                      |                                                                                                                                                                                                                                                                                                                                                                          |

**TALCHER TRANSMISSION CO. LTD. ( TTCL )**

|   |                                 |         |       |  |   |   |   |   |  |        |        |  |
|---|---------------------------------|---------|-------|--|---|---|---|---|--|--------|--------|--|
| 1 | Behrampur. S/s (T-II TL - TBCB) | 400/220 | 2x315 |  | 0 | 0 | 0 | 0 |  | OCT-12 | DEC-16 |  |
|---|---------------------------------|---------|-------|--|---|---|---|---|--|--------|--------|--|

**TORRENT POWER LTD ( TOR. POW. (UNOSUGEN) )**

|   |               |         |      |  |   |   |   |   |  |  |  |  |
|---|---------------|---------|------|--|---|---|---|---|--|--|--|--|
| 1 | Bharuch/Dahej | 765/400 | 1500 |  | 0 | 0 | 0 | 0 |  |  |  |  |
|---|---------------|---------|------|--|---|---|---|---|--|--|--|--|

**WESTERN U.P. POWER TRANSMISSION CO. LTD. ( WUPPTCL )**

| SI No | Name of Sub Stations      | Voltage Ratio (kV/kV) | Capacity (No.xMV A) | Date of Award | Cummulative progress till date |                           |                                     |                                    |                                     | Commissioning |                      | Remarks1 |
|-------|---------------------------|-----------------------|---------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|----------|
|       |                           |                       |                     |               | Land Acquired (%)              | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original      | Revised/ Anticipated |          |
| 1.    | 2.                        | 3.                    | 4.                  | 5.            | 6.                             | 7.                        | 8.                                  | 9.                                 | 10.                                 | 11.           | 12.                  | 13.      |
| 1     | Greater Noida AIS (ICT-1) | 765/400               | 1500                |               | 100                            | 99                        | 98                                  | 98                                 |                                     |               |                      |          |