

TRANSMISSION SCHEMES (TRANSMISSION LINES & SUB-STATIONS) FOR EVACUATION OF
POWER FROM THE GENERATION PROJECTS 2024-25

31-July-2024

Associated Transmission Lines and Substations	State/Agency Executing Asociated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completi on	Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos) /Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Er ection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
Adhunik Power TPP (Mahadev Prasad TPP) (2x270 MW), PS,Jhk, APCL.U1-11/12(C),U2-3/13 (C)												
1 Adhunik - Jamshedupur (PG) (Padampur)	ADHUNIK	D/C	400	1				1		JUL-12	JUL-12	Commissioned. 7/12
Remark:												
Agartala (AGTP) (4x21 MW), PS NEEPCO, Tripura,ST-I, 08/16 (C),ST-2,3/15(C)												
1 AGTP - Kumarghat line	TSECL	S/C	132									
2 AGTP - Agartala line	TSECL	D/C	132									
Remark: Agrartala Gas Turbine Combineddd Cycle Extension Plant Stg-1 (25.5MW) commissioned on 23.08.2015.												
Akaltara(Naiyara) TPP (6x600 MW), Chg, KSK, U1-8/13(c),U2-8/14(c),U3-12/17,U4-3/18,U5-9/18,U6-12/18												
1 LILO of both ckt, of Raigarh - Raipur at Akaltara TPP		2xD/C	400	71	118	118	118	71		APR-15	APR-15	Commissioned 04/15. (Interim)
2 KSK Mahanadi (Warda Power) - Champa Pooling Station		2xD/C	400	105	164	164	164	105		JUN-15	JUN-15	Ready for Commissioning 06/15.
Remark:												
Alaknanda HEP (6x50 MW), PS, UK, Badrinath, Project dropped												
1 Alaknanda HEP - Joshimath	GMR	D/C	220									
Remark: Generation project has been dropped.												
Amravati, TPS,(5x270+5x270), Phase-II-uncertain												
1 Amravati - Akola (Bableshtar) - I	IBPL	D/C	400	207	279	279	279	207		MAR-15	MAR-15	Commissioned 03/15.
2 LILO of Koradi -Akola at Amravati	IBPL	D/C	400	14	22	22	22	14		OCT-12	OCT-12	Commissioned 10/12.
Remark:												
Anpara C (2X600 MW),PS,UP,LANCO,U1&2-11/11(C)												
1 Shifting of Anpara B-Unnao termination point from Anpara B to Anpara C sw. yard.	UPPTCL	S/C	765	1	6	6	6	1		MAR-12	MAR-12	Commissioned 3/12.
2 Shiffing of 765 kV Anpara- Unnao at Unnao	UPPTCL	S/C	765	1	3	3	3	1		OCT-11	OCT-11	Line charged at 400 kV Oct'11
3 Extn. of Bus from Anpara B to Anpara C.	LEPP	D/C	400							JUN-10	JUN-10	Work completed. 6/10.
4 Unnao	UPPTCL		765/400	1000	100	100	100	100		MAR-12	MAR-12	Commissioned 3/12.
Remark:												
Anpara-D TPP (2x500 MW),SS,UP,UPRVUNL, U6-6/15 (C),U7-3/16 (C)												
1 Anpara D - Unnao	UPPTCL	S/C	765	426	1225	1225	1225	426	AUG-19	DEC-21	NOV-21	Commissioned 11/21.
2 Anpara B-Anpara D (Ckt-I)	UPPTCL	D/C	400	5	23	23	23	5		MAR-16	MAR-16	Commissioned 03/16.
3 Anpara C - Anpara D	UPPTCL	S/C	765	3	11	11	11	3	JAN-12	JUN-14	JUN-14	Commissioned 06/14.
4 Anpara D. S/S	UPPTCL		765/400	1000	100	100	100	100		JUN-14	JUN-14	Commissioned 06/14.

Associated Transmission Lines and Substations	State/Agency Executing Asociated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completi on	Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos)) /Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Er ection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Remark:

Anuppur TPP Ph-I, (2x600 MW),PS,MP,Moser Baer Power MP, U1-4/15 (C),U2-2/15 (C)

1	LILO of Amarkantak - Korba at Anooppur	MPPTCL	D/C	220	16	18	18	18	16		NOV-12	NOV-12	Commissioned 11/12.
2	Jabalpur Pooling Station - Jabalpur (High Capacity) line	PGCIL	D/C	400	31	45	45	45	31		DEC-13	DEC-13	Commissioned in Dec'13.
3	Anuppur (Moser Baer) - Jabalpur Pooling Station	PGCIL	D/C	400	492	600	600	600	492		AUG-14	AUG-14	Commissioned 08/14.

Remark:

Avantha Bhandar TPS, (2x600 MW), PS,Chhattisgarh,Korba West Power Comany Limited U1-3/14(C),

1	Avantha Bhandar TPS (Korba West) - Raigarh (Kotra)	KWPCL	D/C	400	37	64	64	64	37		DEC-16	DEC-16	Commissioned 05/2016 (Late Reported)
2	LILO of on Ckt of Raigarh - Raipur at Avantha Bhandar (Korba west) TPS	KWPCL	D/C	400	10	22	22	22	10		DEC-13		Interim arrangement.

Remark:

Avantha (Jhabua Power) (2x600 MW), PS,Seoni,MP, BHEL, U1-03/14 (C)

1	Jhabua Power TPS - Jabalpur Pooling Station.	JHAPL	D/C	400	131	207	207	207	131		MAY-15	MAY-15	Commissioned 05/15.
---	--	-------	-----	-----	-----	-----	-----	-----	-----	--	--------	--------	---------------------

Remark:

Babandh - (Dhenkanal) TPS , (2x660 MW), PS Orissa, Lanco Infratech U1-7/18,U2-1/19

1	Babandh TPP - Angul Pooling Station	LEPP	D/C	400	48	72	0	0	0		DEC-16		Work yet to start.
---	-------------------------------------	------	-----	-----	----	----	---	---	---	--	--------	--	--------------------

Remark:

Baghliar-II HEP (3x150MW) SS,J&K, JKPDC, U1-9/15 (C),U2-9/15(C),U3- 10/15 (C)

1	LILO of one ckt. of Kishanpur - New wanpoh at Baglihar HEP	JKPDD	D/C	400	8	16	16	16	8		MAY-18	MAY-18	Ready for Commissioning 05/18.
---	--	-------	-----	-----	---	----	----	----	---	--	--------	--------	--------------------------------

Remark:

Bajoli Holi HEP(3x60=180 MW), HP, GMR-BHHPPL, U1-U3 (03/20)

1	Lahal GISS - Chamera (PS) (Both Ckts.)	HPPTCL	D/C	400	71	114	114	114	71	JUL-22	FEB-23	JAN-23	Commissioned 01/23.
2	Bajoli Holi - Lahal	HPPTCL	D/C	220	36	59	59	59	36	JUN-21	DEC-21	DEC-21	Commissioned 12/21 (Late Reported).
3	Lahal S/S	HPPTCL		400/220	630	100	100	100	100	JAN-18	DEC-20	NOV-20	Commissioned 11/20.

Remark:

Balco TPS PS,Chg,Sterlite,U1-6/15 (C),U2-3/16 (C),U3-2/14,(4x300 MW, 4x67.5 (CPP)) 4x67.5 (C)

1	LILO of one ckt of Korba - Birsinghpur at Balco	BALCO	D/C	400	35				35		JUN-12	MAR-12	commissioned 3/12 (Interim)
2	Balco - Dharamjaygar Pooling Station	BALCO	D/C	400	46	72	72	70	46		DEC-16	DEC-16	Commissioned 06/2016 (Late Reported).

Remark:

Bandakhar TPP, (300 MW), PS,Chg, MCC&PL, U1-6/15 (C)

1	LILO of ACBIL-Baraari (Bilaspur) PS at Bandakhar (Maruti Clean Coal)	MCCPL	D/C	400	6	14	14	14	6		JUN-14	JUN-14	Commissioned 06/14.
---	--	-------	-----	-----	---	----	----	----	---	--	--------	--------	---------------------

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos) /Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Er ection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Remark:

Banswara and Pratpgarh Wind Project

1	Nimbahera - Pratapgarh (Part of Pratapgarh -Chittorgarh line)	RVPNL	D/C	220	181	421	421	421	181	JUL-17	JUN-17	Commissioned 06/2017.
2	Pratapgarh (Upgradation)(160-100)	RVPNL		220/132	60	100	100	100	100	JUN-17	JUN-17	Commissioned 06/2017.

Remark:

Banswara Super Critical TPS (2x660 MW), SS,Raj, U1 & U2 -2016/2017

1	Jodhpur s/s (New)	RVPNL	400/220	315	100	100	100	100	OCT-18	OCT-18	Commissioned 10/18.
2	Chitorgarh S/S	RVPNL	400/220	315	100	100	100	100	NOV-14	NOV-14	Commissioned 11/14.

Remark:

Baradarha TPP (2x600 MW), PS,D.B.P.C.L, Dist.. Jangir Champa ,Chhattisgarh,U1-8/13, U2-2/14

1	DB Power (Baradarha) - Raigarh (Kotra) Pooling Station	DBPCL	D/C	400	36	54	54	54	36	AUG-14	AUG-14	Commissioned 08/14.
2	LILO of Raigarh - Raipur (3rd Ckt) at Baradhara TPP (Interim arrangement)	DBPCL	D/C	400	30	44	44	44	30	MAY-13		Line completed. (Interim)

Remark:

Bara TPP (3x660MW),PS,UP,PPGCL,U1-12/15(C),U2-9/16(C),U3-9/15 (C)

1	LILO of Panki - Obra at Rewa Road	UPPTCL	D/C	400	1	2	2	2	1	MAR-15	MAR-15	Commissioned 03/15.
2	Bara - Karchana	SEUPPTC	D/C	400	80	124	0	0	0	JUN-16		Karchana gantry not finalised. The project is at stand still pending of a time extension requested to UPPTCL in June 2015
3	LILO of Orai - Mainpuri line at Mainpuri	SEUPPTC	2xD/C	400	93	135	135	135	93	DEC-17	DEC-16	Ready for commissioning 12/2016
4	Mainpuri - Bara Ckt-II	SEUPPTC	S/C	765	377	899	899	899	377	DEC-16	DEC-16	Ready for commissioning 12/2016
5	Mainpuri - Bara Ckt-I	SEUPPTC	S/C	765	375	889	613	346	0	JUN-17		The project is at stand still pending of a time extension requested to UPPTCL in June 2015
6	Mainpuri - Aligarh	SEUPPTC	D/C	400	186	219	219	219	186	DEC-16	DEC-16	Ckt-I commissioned 12/2016 and Ckt-II Ready for commissioning 12/2016

Remark: Unit - II (660MW) commissioned on 06.09.2016.

Barauni TPS Extn (2x250, Bihar, BSPGCL,U8-12/17,U9-3/18(C)

1	Barauni TPS Exte. - Hazipur	BSPTCL	D/C	220	214	403	403	403	214	JUN-16	JUN-18	JUN-18	Commissioned 06/18.
2	LILO of Both ckt. of Biharsharif - Begusarai at BTPS Extn.	BSPTCL	D/C	220	4	9	9	9	4		DEC-17	DEC-17	Commissioned 10/2017 (Late Reported).
3	Barauni (TPS) (ICT)	BSPTCL		220/132	300	100	90	90	90				yet to be commissioned

Remark:

Barh STPP -Stage-I (3x660 MW), Stage-2 (2x660 MW), CS, Bihar, U4,5-11/13(C),U1-3/18,U2-09/18,U3-3/19

1	Barh-II - Gorakhpur	PGCIL	D/C	400	698	944	944	944	698	AUG-14	MAY-15	MAY-15	Commissioned 05/15.
2	Barh-Balia (Quad)	PGCIL	D/C	400	488	645	645	645	488	SEP-09	JUN-10	JUN-10	Commissioned 06/10.
3	Balia & Bhiwadi convertor Stn. (Pole-II)	PGCIL		500	1250	100	100	100	100		JUN-12	JUN-12	Commissioned 6/12

Legends		Report generated through	Friday 09 August 2024	2.39.36 PM
TL: Total Location	STC: Stubs Cast	TE: Towers Erected	STG: Stringing Completed	Page 3 of 61

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Ma teria	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Remark:

Barkhera TPP (2x45 MW), PS,UP, Bajaj,

1	Barkhera (Bajaj) - Dohna	UPPTCL	D/C	132		203	203	203	129			Line energised on 13.09.2017. To be deleted
---	--------------------------	--------	-----	-----	--	-----	-----	-----	-----	--	--	---

Remark:

Bela TPP (1x270 MW),PS,Maha,IEPL,U1-3/13(C)

1	LILO of Koradi II- Wardh(PG) at Bela TPP	MSETCL	D/C	400	49	75	75	75	49		DEC-15	DEC-15	Commissioned 12/15. (Only LILO Portion 2x24.3 Ckm has been taken).
2	LILO of Mouda - Wardha at Bela	IEPL	D/C	400	0	2	2	2	0		NOV-12		Completed (Interim)

Remark:

Bellary TPP (3X500 MW),SS,KAR,KPCL,U1-12/07(C),U2-6/14,U3-3/16 (C)

1	LILO of RTPS - Guttur at BTPS.	KPTCL	D/C	400	2	3	3	3	2		JUN-08	JUN-08	Commissioned 6/08
2	BTPS- Hiriyur	KPTCL	D/C	400	313	440	440	440	313	DEC-08	MAR-12	MAR-12	Commissioned 3/12

Remark:

Bhadla Sikar Transmission Limited

1	Bhadla II - Sikar II 765 kV D/C line (2nd) Rajasthan (8.1 GW) under Phase-II Part-E	PGCIL	D/C	765	600	816	469	175		DEC-24			RoW issues at 7 loc. in Sikar, 37 loc. in Didwana Kuchman . Forest (0.77 Ha): Proposal submitted on 23.10.23. Stage-I clearance accorded on 10.04.24. Working permission Awaited.
---	---	-------	-----	-----	-----	-----	-----	-----	--	--------	--	--	---

Remark:

Bhadradri TPP (Manuguru) (4x270 MW),TSGENCO, U1-12/17,U2-2/18,U3-5/18,U4-8/18

1	Julurupadu - Manuguru TPP	TSTRANS	D/C	400	225	313	313	313	225	MAR-17	DEC-19	NOV-19	Commissioned 02/19 (Late Reported).
2	Julurupadu (QM) - Suryapet S/s	TSTRANS	D/C	400	219	306	306	306	219	MAR-17	OCT-17	JAN-18	Commissioned 12/2017(Late Reported)
3	Julurupadu S/S	TSTRANS		400/220	630	100	100	100	100		AUG-18	JUL-18	Commissioned 07/18.
4	400kV Suryapet Bay Extensions	TSTRANS		400	50								

Remark:

Bhasmey HEP (2x25.5 MW),PS,Sikkim,Gati Infra,U1,2&3 (2021-22)

1	LILO of one circuit of Chujachen - Rangpo line at Bhasmay	GIPL	2xS/C	220	10						MAY-18		Work yet to be awarded.
---	---	------	-------	-----	----	--	--	--	--	--	--------	--	-------------------------

Remark: Generation Projects stopped since Dec-16

Bhavanagar Padva (2x250MW),SS,Guj,BHEL,U1-6/16,U2-9/16

1	LILO of Savarkundla - Vartej at BECL (Padva)	GETCO	D/C	220	56	97	97	97	56		JUN-13	JUN-13	Commissioned 06/13.
2	BECL (Padva) - Botad line	GETCO	D/C	220	188	310	254	217	34		DEC-24		Tender on website and last date is 10.12.2018. (Risk & cost for Balance work).
3	BECL (Padva)- Sagapara line	GETCO	D/C	220	83	139	139	139	83		MAR-14	MAR-14	Commissioned 03/14.

Remark:

Bhavanapaddu TPP, (2x660MW),PS, AP,East cost Energy, U1-12/17,U2-05/18

1	Bhavanapaddu TPP - Srikakulam (PS)	XYZ	D/C	400	44								
---	------------------------------------	-----	-----	-----	----	--	--	--	--	--	--	--	--

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Ma teria	STG(C km)/Er ection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Remark:

Bhawani Barrage HEP -II & III (4x15 MW), SS,TN, TANGEDCO, BB-II (U1-8/13 (C),U2-9/13(C), BB-III (U1-12/12 (C),U2-9/13(C)

1	BKB-III Common point - Nallur line	TANTRAN	S/C	110	10	36	36	36	10		AUG-12	AUG-12	Energised on 13.08.12.
2	BKB-III - Common point line.	TANTRAN	D/C	110	6	13	13	13	6		AUG-12	AUG-12	Energised on 13.08.12.
3	BKB-II Common point - Pallipalayam line	TANTRAN	S/C	110	2	7	7	7	2		AUG-12	AUG-12	Energised on 23.08.12.
4	LILO of BKB-I - SP Budur at BKB-II line	TANTRAN	D/C	110	5	10	10	10	5		JUN-11	JUN-11	Energised on 06/11
5	BKB-III Common point - BKB-II line	TANTRAN	S/C	110	22	69	69	69	22		JUN-12	JUN-12	Energised 6/12
6	BKB-II - Common Point line	TANTRAN	D/C	110	15	30	30	30	15		AUG-12	AUG-12	Energised on 23.08.12.
7	BKB-II Common point - Thirucengode line	TANTRAN	S/C	110	9	40	40	40	9		AUG-12	AUG-12	Energised on 23.08.12.
8	LILO of Mettupalayam - Irumborai line at BKB-II	TANTRAN	D/C	110	4	12	12	12	4		SEP-13	SEP-12	Commissioned 09/13.

Remark:

Bhusaval TPS (2x500 MW),SS,MAHA,MSPGCL,U4-3/12 (C),U5-3/12 (C)

1	Bhusaval - II - Aurangabad	MSTRANS	D/C	400	185	283	283	283	185		DEC-11	DEC-11	Commissioned 12/11.
2	Bhusaval - II - Amalner	MSETCL	D/C	220	197	331	331	331	197		NOV-11	NOV-11	Commisioed 11/11
3	Bhusaval - II - existing Khadka	MSETCL	D/C	400	15	26	26	26	15	DEC-09	APR-10	APR-10	Commissioned 4/10.
4	Bhusaval (ICT -II) S/S	MSETCL		400/220	500	100	100	100	100		SEP-11	SEP-11	Commissioned 9/11.
5	Bhusaval (ICT-I) S/S	MSETCL		400/220	500	100	100	100	100		AUG-11	AUG-11	Commissioned 8/11.

Remark:

Bijora Ghanmukh TPP (2x300MW), Maharashtra ,JPGPL, Uncertain

1	JPGPL TPS Switchyard - Warora PS (JPGPL-TBCB)	MSETCL	D/C	400	0	0	0	0					Not in STU Plan.
---	---	--------	-----	-----	---	---	---	---	--	--	--	--	------------------

Remark:

Bina TPS (2x250 MW),PS,MP,Bina power,U1-8/12(C),U2-3/13(c)

1	Bina TPS - Suitable location (along Bina (PG) - Bina (MPPTCL)	JV(PG&JP	D/C	400	40				40		JAN-15	JAN-15	Commissioned 01/15.
2	Termination of Ckt of above at Bina (PG) & otuer ckt at Bina (MPTCL)	JV(PG&JP	D/C	400							JAN-15	JAN-15	Commissioned.

Remark:

Binjkote TPP (4x300 MW),PS,Chg,SKS Power, U1-4/17(c),U2-3/18(c), U3,4-unknown

1	Binjkote - Raigarh (Kotra) Pooling Station	SKS	D/C	400	55	93	93	93	55		MAY-15	MAY-15	Commissioned 05/15.
---	--	-----	-----	-----	----	----	----	----	----	--	--------	--------	---------------------

Remark:

Bokaro TPS

1	Bokaro TPS Extn.- Koderma TPS	PGCIL	D/C	400	200	276	276	276	200	AUG-12	DEC-14	DEC-14	Commissioned 12/14.
---	-------------------------------	-------	-----	-----	-----	-----	-----	-----	-----	--------	--------	--------	---------------------

Remark:

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completi on	Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos) /Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Er ection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
Bongaigaon TPS (3x250 MW),CS, Assam, NTPC, U1-6/15 (C),U2-3/17(C),U3-12/17												
1	Bongaigaon TPS - Bongaigaon	PGCIL	D/C	400	6	11	11	11	6	DEC-12	DEC-12	Commissioned 12/12.
2	Bongaigaon TPS - Rangia (Salakati)	AEGCL	D/C	220	324	516	516	516	324	JUN-19	DEC-19	Commissioned 08/19 (Late Reported).
3	BTPS - Kokrajhar line	AEGCL	S/C on D/C	132	10	39	39	39	10	DEC-13	JUN-16	Line charged on 30.06.2016.
4	Kokrajhar - Bilashipara - Gauripur	AEGCL	S/C on D/C	132	63	203	203	203	63	SEP-13	NOV-19	Kokrajhar to Bilashipara charged on 24.06.16 and Bilashipara to Gauripur charged on 14.06.2016
5	BTPS-Agia-Sarusajai (2nd Circuit, Balance portion)	AEGCL	S/C	220	65	195	195	195	65	SEP-14	SEP-14	commissioned 9/14
Remark:												
Budhil HEP (2x35 MW), PS, H.P., LANCO Green, U1-5/12(C),U2-5/12.(C)												
1	Budhil -Chamera III	LEPP	S/C on D/C	220	40	62	62	62	40	MAR-12	MAR-12	Commissioned 3/12
Remark:												
Butibori (2x300 MW) TPS Phase -II,PS,Maha,RPL,U1-8/12(C),U2-11/12												
1	Buttibori TPS -Buttibori-III	MSETCL	D/C	220	1				1	DEC-11	DEC-11	Commissioned 12/11.
2	butibori III	MSETCL		220/132	100	100	90	100	90	MAR-13	MAR-13	Commissioned on 26.03.2013
Remark:												
Chamera-II HEP,CS,HP,												
1	Chamera-II HEP (Part-I)- Chamera Pooling Station	PGCIL	S/C	400	1	3	3	3	1	APR-10	MAR-11	Commissioned 3/11.
Remark:												
Chamera-III HEP (3x77 MW), CS,H.P.,NHPC, U1-6/12,(C) U2-6/12(C), U3-6/12 (C)												
1	Chamera-II HEP - Jullandur line	PGCIL	D/C	400	324	444	444	444	324	MAR-13	MAR-13	Commissioned 03/13.
2	Chamera-III - Pooling Station Near Chamera-II HEP	PGCIL	D/C	220	30	46	46	46	30	AUG-11	AUG-11	Commissioned 8/11
3	GIS Pooling Station near Chamera-II HEP	PGCIL		400/220	630	100	100	100	100	AUG-11	AUG-11	Commisiioned 8/11.
Remark:												
Chandrapur TPS, (2x500 MW), SS, Maha, MSPGCL, U1 to 7 (C) U8-3/15 (C), U9-3/16 (C)												
1	Chandrapur-II - Warora	MSETCL	D/C	400	91	138	138	137	91	JUN-13	JUN-13	Commissioned 06/13.
2	LILO of Chandrapur - Parli at Chandrapur II	MSETCL	D/C	400	3	11	11	11	3	SEP-13	APR-13	Commissioned 4/13.
3	Warora-Wardha(2nd Ckt)	MSETCL	S/C	400	76	223	223	223	76	JAN-13	JAN-13	Commissioned 01/13.
4	Chandrapur switching Stn. - Chandrapur II S/S	MSETCL	S/C	400	4	11	11	11	4	MAR-14	MAR-14	Commissioned 03/14.
5	Chandrapur-II (Addl.)	MSETCL		400/220	500	100	97	96	85	AUG-17	MAR-18	Priority Bay 410, 426, 408 (Tie Bay) and 409 ,411, 412, 428, 429, 404, 405 commissioned from 30.12.2013 to 13.3.2014. In 400KV Switchyard- erection of ICT-2 is balance. ICT-I (500 MVA) commissioned on 31-03-2018.

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completi on	Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos) /Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Er ection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Remark:

Chango Yangthang (140 MW), PS, Spiti,HP, MPCL, Project dropped

1	Chango Yangthang - Ka Dogri Pooling Station	MPCL	D/C	220
2	Ka Dogri - Jangi Pooling Station	MPCL	D/C	400

Remark: Project has been dropped from generation program.

Chanju-I HEP (3x12 MW) on Ravi river, SS HPPTCL, IA Energy, U1,2-2/17(C), U3-9/17

1	220 kV Double Circuit Transmission Line from 220/132 kV GIS Sub-Station Mazra to 220/33 GIS Sub-Station Karian	HPPTCL	D/C	220	36	52	52	52	36	JUL-23	FEB-24	JAN-24	Commissioned 01/24.
2	Chanju - Nakrot line	HPPTCL	D/C	132	12	30	29	27	10		MAY-16		commissioned.
3	LILO of one ckt Kurthala - Bathri at Nakrot Pooling Station	HPPTCL	D/C	132	1	1	1	1	1			MAR-17	Completed.
4	220/132 kV GIS Sub-Station at Mazra Distt Chamba	HPPTCL		220/132	200	100	100	100	100	JUN-23	FEB-24	JAN-24	Commissioned 01/24.

Remark:

Chhabra TPP Extn. (2x250 MW) SS,Raj, RRVUNL, U3-9/13(C),U4-6/14 (C)

1	Chhabra TPS -Hindaun	RVPNL	S/C	400	342	803	803	803	342		APR-10	APR-10	Commissioned 4/10
2	Chhabra TPS - Jhalawar	RVPNL	S/C	220	101	329	329	329	101		AUG-11	AUG-11	Commissioned 8/11.

Remark:

Chhabra TPS-II(2x660),SS,RRVUNL,Rajasthan, U5-4/17(c),U6-12/18

1	Chhabra TPS - Anta (Baran)	RVPNL	D/C	400	179	244	244	244	179		JAN-15	JAN-15	Commissioned 01/15.
---	----------------------------	-------	-----	-----	-----	-----	-----	-----	-----	--	--------	--------	---------------------

Remark:

Chitrangi TPP Ph-I (6x660 MW), Ph-II (3x660 MW),SS,MP,Ph-I,U1-9/13,U2-12/13,U3-3/14,U4-6/14,U5-9/14,U6-12/14, Ph-II,U1-3/15,U2-6/15,U3-9/19

1	Chitrangi TPS - Vindhyachal Pooling Station	XYZ	D/C	765
---	---	-----	-----	-----

Remark:

Chujachen HEP (2x49.5 MW)PS,Sikkim,GIL,U1-4/13(C),U2-4/13 (C).

1	LILO of Melli - Gantok at Chuzachen (LILO point at namthang)	GISL	D/C	132	47	91	91	91	47		APR-13	MAR-17	Commissioned 04/13. (Interim arrangement)
2	Chujachen HEP - Rangpo PS	GISL	D/C	132								MAR-17	Line commissioned.

Remark:

Chutak-HEP (4x11 MW), CS, J&K, NHPC, U1-11/12(C), U2- 11/12(C), U3- 11/12(C), U4-1/13(C)

1	Gramthong -II - Sankoo	JKPDD	S/C	66	27	154	154	154	27		SEP-14	MAR-17	Commissioned.
2	Khangral - Mulbek -II	JKPDD	S/C	66	23	117	117	117	23		SEP-14	MAR-17	Commissioned
3	Chutak HEP-Gramthong -II	JKPDD	S/C	66	5	29	29	29	5		SEP-12	MAR-17	Commissioned.
4	Chutak HEP-Kargil-I	JKPDD	S/C	66	10	55	55	55	10		OCT-12	MAR-17	Commissioned.
5	Mulbek-II - Kargil -I	JKPDD	S/C	66	28	124	124	124	28		SEP-14	MAR-17	Commissioned.
6	Mulbeck	JKPDD		66/11	60	100	100	100	100		SEP-15		Commissioned.

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)	
					TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/ Recp.Materia	STG(C km)/Erection					
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	
6 (Sikkim) Dikchu pool (new) S/S	PGCONSU		132/33/11	100		0	0	0	DEC-18	MAY-19			
Remark:													
Durgapur (DPL) Extn. (250 MW), SS,WB, U8-3/14 (C)													
1 DPL - Bidhan nagar	DPL	D/C	400								MAR-12	Existing line.	
Remark:													
Durgapur TPS (2x500 MW),CS,WB,DVC,U1-7/11(C),U2-3/1 (C)													
1 LILO of Durgapur-Jamshedpur (PG) at Durgapur STPS	DVC	D/C	400	7	14	14	14	7	MAY-09	MAR-11	JAN-11	Commissioned 3/11.	
2 Durgapur-Jamshedpur (Part Line)	PGCIL	D/C	400	276	519	469	451	276		APR-12	APR-12	Commissioned 4/12.	
3 Durgapur STPS - Raghunathpur	DVC	D/C	400	138	208	208	208	138	MAY-10	JUL-13	JUL-13	Commissioned 07/13.	
Remark:													
Dwarkesh Energy Ltd TPP (2x660 MW) PS, Khandwa, MP,													
1 Dwarkesh Energy TPP - Indore	XYZ	D/C	765										
Remark:													
Eastern region expansion scheme-XXIX (ERSS-XXIX)													
1 Reconductoring of Jharsuguda/Sundargarh(PG) Rourkela(PG) 400 kV twin moose line with twin HTLS	PGCIL	D/C	400	1404	0	0	0	284	NOV-25			Awarded in Mar'23. .Ckt-1 completed in March 2024 (142 CKM). 105.354 CKm of Ckt-3 completed . 8 Ckm of Ckt-4 completed.	
Remark:													
Eastern region expansion scheme-XXXIII (ERSS-XXXIII)													
1 Reconductoring of Rangpo-Gangtok 132kV D/c line with single HTLS conductor of 800A (at nominal voltage level)	PGCIL	D/C	132	54	0	0	0	5	NOV-24			Shutdown constraint from Sikkim. S/D denied by Sikkim Power Department.	
Remark:													
EMCO Warora TPP (2x300 MW), PS,Maha,GMR, U1-2/13 (C),U2-8/13(C)													
1 EMCO - Bhadrawathi (PG)	GMR	D/C	400	80	96	96	96	80		JAN-13	JAN-13	Commissioned 01/13.	
Remark:													
Ennore TPP, Ennore Exp, N Chennai-III(2X660, 660, 800),TG,TANGENDCO,U1-3/20,U2-4/19;U1-9/21;U1-9/18													
1 ETPS exp.- Ennore SEZ	TANTRAN	D/C	400	24	22	21	19	10	APR-19	MAR-25		Work under progress.line stringing pending for want LC	
2 Ennore SEZ - North Chennai Pooling Station	TANTRAN	D/C	400	33	51	40	36	15	SEP-23	MAR-24		Work under progress.ROW issues involved . PWD approval awaited	
3 ETPS exp. - North Chennai Pooling Station	TANTRAN	D/C	400	24	9	8	8	4	SEP-18			Work under progress.	
Remark:													
Establishment of Khavda Pooling Station-2 (KPS2) in Khavda RE Park (KPS2 TRANSMISSION LIMITED)													
1 765/400kV 4x1500MVA KPS2 New SS (GIS)	PGCIL		765/400	6000	100	30	20	0	DEC-24				
Remark:													
Legends			Report generated through				Friday 09 August 2024		2.39.37 PM				
TL: Total Location	STC: Stubs Cast	TE: Towers Erected				STG: Stringing Completed				Page 10 of61			

Associated Transmission Lines and Substations	State/Agency Executing Asociated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)	
					TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Er ection					
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	
Establishment of Khavda Pooling Station-3 (KPS3) in Khavda RE Park (SPV Name: KPS3 TRANSMISSION LIMITED)													
1	765kV Dc/KPS2-KPS3 line	PGCIL	D/C	765	30	40	17	0	MAR-25			Stone piling work in progress.	
2	765/400kV 3x1500MVA KPS-3 SS	PGCIL		765/400	45000				DEC-24				
Remark:													
Evacuation of power from rajgarh SEZ (2500MW)													
1	Pachora SEZ PP - Bhopal (Sterlite) line (Quad/HTLS)	GRINFRA	D/C	400	288	0	0	0	288	NOV-23	MAR-24	FEB-24	Commissioned 02/24.
2	Establishment of 400/220 kV 3X500 MVA at Pachora SEZ PP with 420 kV (125 MVAR) bus reactor	GRINFRA		400/220	1500	100	100	100	100	NOV-23	MAR-24	FEB-24	Commissioned 02/24.
Remark:													
Evacuation of power from RE Projects in Osmanabad area (1 GW) in Maharashtra													
1	LILO of both Ckts. of Parli (PG) - Pune (GIS) line at Kallam (PS)	INDIGRID	M/C	400	68	47	47	47	68	OCT-23	APR-24	MAR-24	Commissioned 03/24.
2	Establishment of 2x500MVA (400/220kV) near Kallam PS	INDIGRID		400/220	1000	100	100	100	100	DEC-23	APR-24	MAR-24	Commissioned 03/24.
Remark:													
Evacuation of power from RE sources in Koppal Wind Energy Zone (Karnataka) (2500MW)													
1	Koppal PS - Narendra (New) Trans. Ltd.	RTVPL	D/C	400	276	352	352	352	276	JUN-23	NOV-23	OCT-23	Commissioned 10/23.
2	Augmentation of 400/220 KV Koppal Substation with 2x500 MVA ICTs	RTVPL		400/220	1000	100	100	100	100	JAN-24	FEB-24	JAN-24	Commissioned 01.24.
3	Koppal (PS)	RTVPL		400/220	1500	100	100	100	100	NOV-23	NOV-23	OCT-23	Commissioned 10/23.
Remark:													
Evacuation of Power from SEZ in Gadag(2500 MW)													
1	Gadag (PS) - Narendra (New) Trans. Ltd.	RTVPL	D/C	400	185	232	160	83	13	MAY-24	SEP-23		Bagalkot Forest Division : DFO, Bagalkote has recommended the proposal on 03.03.2023 and forwarded to CCF, Belgaum. Gadag Forest Division : Reply against DFO, Gadag queries dated 20.02.2023 was submitted on 02.03.2023. Proposal is pending with DFO, Gadag & PCCF, Karnataka for acceptance and further processing of proposal & ROW compensation fixation order have been issued for Bagalkote, Gadag & Vijayapura Districts (except Koppal district) by the respective DCs on 27.10.2022, 04.03.2023 & 06.03.2023 respectively.
Remark:													
Gadarwara STPS-I (2x800 MW), NTPC, U1-1/18,U2-07/18													
1	LILO of Wardha - Parli at Warora PS (PWTL-TBCB)	PGCIL	D/C	400	196	269	269	269	196	NOV-17	MAY-18	MAY-18	Commissioned 05/18.
Legends													
Report generated through			Friday 09 August 2024			2.39.37 PM							
TL: Total Location		STC: Stubs Cast		TE: Towers Erected		STG: Stringing Completed		Page 11 of61					

Associated Transmission Lines and Substations		State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
						TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/ Recp.Materia	STG(C km)/Erection				
1.		2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1	Goindwal Sahib - Bottianwala	PSTCL	D/C	220	129	203	203	203	129		SEP-18	SEP-18	Ready for Commissioning 09/18 (Commissioning held up due to tree cutting).
2	Goindwal Sahib - Chola Sahib	PSTCL	D/C	220	55	92	92	92	55		DEC-15	DEC-15	Ready for Commissioning 12/15.
3	Goindwal Sahib - Sultanpur Lodhi	PSTCL	D/C	220	38	60	60	60	38		AUG-12	AUG-12	Commissioned 8/12
Remark: Gongri HEP (2x72 MW), PS, Arp, Dirang Energy, U1&U2 (2022-23)													
1	Gongri - Dinchang Pooling Station	DEPL	D/C	220									
Remark: Gorgi TPP (2x660MW), MP, DB Power Ltd. , Uncertain													
1	DBTPS - Vindhyachal PS (Quad) line	MPPTCL	D/C	400	0								
Remark: Green Energy Corridor - I Intrastate													
1	Hindupur (400) - Pampanur Tanda (220)(GEC-I).	APTRANS	D/C	220	140	239	239	239	140	APR-23	JUN-23	MAY-23	Commissioned 05/23.
2	400kV D/C Bhogat -Kalawad line with Twin AL-59 Cond. and 1 OPGW and 1 Earth Wire	GETCO	D/C	400	250	410	410	410	250	NOV-23	APR-24	MAR-24	Commissioned 03/24.
3	Wankaner S/S (Dist. Rajkot) (GEC-I)	GETCO		220/132	300	100	100	100	100	JUL-19	NOV-21	OCT-21	Commissioned 10/21.
4	Pampanur Tanda (GEC-I) (160 MVA T/F-II)	APTRANS		220/132	160	100	100	100	90	JUN-24	AUG-24		Substation charged on 18.05.2023. PTR-1 Charged on 08.12.2023
5	Hindupur (ICT 3rd)	APTRANS		400/220	315	100	100	100	100	JUN-23	JUN-23	MAY-23	Commissioned 05/23.
Remark: Haldia TPP (2x300 MW) SS, WB, IPC(H)L. U1 - 07/16, U2 - 11/16													
1	Haldia TPP (IPCL) - New Haldia (WBSETCL)	IPCHL	D/C	220	5	15	15	15	5		MAY-17	MAY-17	Commissioned 03/17 (Late Reported).
2	Haldia TPP - Egra	ISPAT	D/C	220	180								Under planning stage by WBSETCL.
Remark: Harduaganj TPS (2x250 MW),SS,UP,UPRVUNL,U8-9/11(C),U9-5/12(C)													
1	Harduaganj - Jahangirabad	UPPTCL	D/C	220	99	151	151	151	99	AUG-09	NOV-14	NOV-14	Commissioned 11/14.
Remark: Harduaganj TPS Exp-II (1x660MW), UP, UPRVUNL , U-6/19													
1	LILO of 400 kV Aligarh-Sikandrabad at Harduaganj TPS Line	UPPTCL	D/C	400	61	84	84	84	61		JUN-21	MAY-21	Commissioned 05/21.
2	ICT at Harduaganj Extn	UPPTCL		400/220	630	100	0	0	0				ICT-I Energised in 02.09.2019 and ICT-II Energised in 28.09.2020. To be deleted.
Remark: Hazaira CCPP (351 MW),SS,GUJ,GSECL,,GT+ST-2/12(c)													
1	Hazaira (GSEC)-Kosamba	GETCO	D/C	220	125	211	211	211	125	APR-11	SEP-11	SEP-11	Commissioned 9/11.

Associated Transmission Lines and Substations		State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
						TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection				
1.		2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2	Hazaira (GSEC) - Mota	GETCO	D/C	220	111	182	111	96	42		JUN-19		Inter connection of Utran-Kosamba charged under stop gap arrangement (Kosamba-Mota & Utran-Mota) on 16.06.2018 as per system requirement.
Remark: Hindustan Electricity GCL TPP (1x350+3x379 MW), PS, Maha, U1-3/14, U2, & U3													
1	HEGCL TPP - Pune (AIS) (PG)	XYZ	D/C	400	110								
2	LILO of Lonikhand - Kalwa at HEGCL TPP	XYZ	D/C	400									
Remark: Ind Barath TPP (Utkal)(2x350MW),PS,Orissa,Barath, U1-2/16(C), U2-11/17													
1	Ind - Barath (Power Plant (Shahjbahal) - Jharsuguda (Sundargarh)line	IBPIL	D/C	400	124	125	125	125	124		OCT-17	OCT-17	Commissioned 06/2017 (Late Reported).
2	LILO of Rouekila - Raigarh at Ind Barath	IBPIL	D/C	400	47	72	72	72	47		JUN-15		
Remark: Inter-regional ER-WR Interconnection (SPV Name: ERWR TRANSMISSION LIMITED)													
1	400kV D/C Jeypore (POWERGRID) - Jagdalpur (CSPTCL) line	PGCIL	D/C	400	137	172	112	1		MAR-25			1) Forest Chhatisgarh (4.48 Ha): Forest proposal for Chhattisgarh submitted on 09.06.23, Revised Proposal Submitted on 09/11/2023.Stage-I Awaited.2) Forest Odisha (18.1 Ha): Forest proposal for Jeypore (Odisha) side initially submitted in Oct 2023 which got rejected. Stage-I Awaited.
Remark: Jal Churk (4x60 MW), PS,UP, M/S Jal ,													
1	Churk - Robertsganj	UPPTCL	D/C	220	13				13		JAN-14	JAN-14	Commissioned 01/14.
Remark: Jallipa-Kapurdi TPP(8x135MW),PS,RAJ, RW Power, U1 to U8: Comm from 10/09(c) to 2/13(c)													
1	Rajwest- Barmer	RVPNL	D/C	400	30	44	44	44	30	APR-10	MAY-10	MAY-10	1 ckt Commissioned 5/10
2	Raj West-Dhorimana	RVPNL	S/C	220	83	283	283	283	83		MAR-12	MAR-12	Commisisoned 3/12
3	Rajwest- Jodhpur	RVPNL	D/C	400	417	560	560	560	417	APR-09	MAY-10	MAY-10	Commissioned 5/10
4	LILO of Giral - Barmer Ckt 1 at Raj West LTPS.	RVPNL	D/C	220	5	10	10	10	5		AUG-08	AUG-08	Commissioned 8/10
Remark: Jawaharpur TPP, (3x660 MW), Uttar Pradesh, JVUNL, 2020-21													
1	LILO of Mainpuri - G Noida at Jawaharpur TPS	UPPTCL	S/C	765	30	66	66	66	26				Line charged on 10.04.2023. Being constructed in TBCB mode by PGCIL.
2	LILO Agra(South)-Fahtehabad (Agra) at Firozabad	UPPTCL	D/C	400	26	47	47	47	26		APR-21	MAR-21	Commissioned 02/21 (Late Reported).
3	Jawahapur TPS-Firozabad Line	UPPTCL	D/C	400	80	204	204	204	141				Energized on 07,08.07.2021 . Being constructed in TBCB mode by PGCIL.
Legends TL: Total Location STC: Stubs Cast TE: Towers Erected STG: Stringing Completed Page 14 of61													
				Report generated through				Friday 09 August 2024				2.39.37 PM	

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completi on	Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)	
					TL(Nos)/ Land Acq. (%)	STC(Nos) /Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Er ection					
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	
4	Jawaharpur TPP - yet to be decided	JAWAHAR	D/C	400									
5	LILO of Mainpuri- Sikandrarao at Jawarharpur TPS	UPPTCL	S/C	220	22	49	49	49	22	AUG-19	JUL-19	Commissioned 07/19.	
Remark:													
Jegurupadu extesion project (Phase II) GVK Group) 220 MW U (C)													
1	Jegurupadu - Vemagiri line	GVKP&IL	D/C	400	14				14	MAR-09	MAR-09	Commissioned in FY 2008-09.	
Remark:													
Jhajjar Mahatama Gandhi (CLP) (2x660 MW), PS, U1-1/12(C),U2-4/12(C)													
1	LILO of Jhajjar (APCPL) - Daultabad line at MG Jhajjar (CLP)	HVPNL	D/C	400	10	23	23	23	10	OCT-11	OCT-11	Commissioned 10/11.	
2	Kabalpur - Badhan	HVPNL	D/C	220	46	97	97	97	46	SEP-13	SEP-13	Commissioned 09/13	
3	Jhajjar - Kabulpur	HVPNL	D/C	400	70	95	95	95	95	FEB-12	FEB-12	Commissioned 2/12.	
4	Jhajjar -Dhanonda	HVPNL	D/C	400	40	64	64	64	64	FEB-12	FEB-12	Commissioned 2/12.	
5	Deepalpur-Barhi	HVPNL	D/C	220	25	95	95	95	25	MAY-13	MAY-13	Commissioned 05/13.	
6	Kabulpur-Deepalpur	HVPNL	D/C	400	133					FEB-12	FEB-12	Commissoned 2/12.	
7	LLIO of Bahadurgarh- Rohtak at Kabulpur	HVPNL	D/C	220	47	94	94	94	47	NOV-13	NOV-13	Commissioned 11/13.	
8	LILO of abdullapur-Bawana at deepalpur	HVPNL	D/C	400	2	3	3	3	2	FEB-12	FEB-12	commissioned 2/12.	
9	Deepalpur-Sonepat HSIIDC Rai (terminated at Rajiv Gandhi s/s)	HVPNL	M/C	220	41	101	101	101	41	MAY-13	DEC-16	Ready for commissioning 02/2016 (Late Reported)	
10	Kabulpur S/S	HVPNL		400/220	630	100	100	100	100	FEB-12	FEB-12	Commissioned 2/12.	
11	Deepalpur S/S	HVPNL		400/220	630	100	100	100	0	FEB-12	FEB-12	Commissioned 2/12.	
12	Kabulpur S/S	HVPNL		220/132	200	100	100	100	100	FEB-12	FEB-12	Commissioned 2/12.	
13	Deepalpur S/S	HVPNL		220/132	200	100	100	100	100	FEB-12	FEB-12	Commissioned 2/12.	
Remark:													
Jhajjar TPS (Indira Gandhi) TPS (3x500 MW),CS,HR,ACPCL,U1- (C),U2-(C),U3-12/12													
1	Jhajjar - Daultabad	HVPNL	D/C	400	136	175	175	175	136	FEB-12	FEB-12	Commissioned 2/12.	
2	Jhajjar - Mundka	APCPL	D/C	400	132	186	186	186	132	MAR-10	NOV-10	NOV-10	1st cket commissioned 9/10 & 2nd ckt in 11/10.
3	Mundka (1st ICT)	DTL		220/66	160	100	100	100		MAR-11	MAR-11	Commissioned 3/11.	
4	Mundka (2x315) S/S	DTL		400/220	630	0	0	0		MAR-11	MAR-11	1st Trans. Commissioned 9/10. 2nd trf 3/11.	
5	Daultabad S/S	HVPNL		400/220	945	0	0	0		DEC-10	DEC-10	Commissioned 12/10	
6	Mundka (2nd ICT)	DTL		220/66	160	100	100	100	100	SEP-12	SEP-12	Commissioned 9/12.	
Remark:													
Jharsuguda (Sterlite TPP),PS, Ori,Sterlite, U1-12/10(C), U2-10/10(C),U3-8/11(C),U4-6/12 (c)													
1	LILO of Rourkela - Raigarh at Sterlite TPP (Existing line)	VEDANTA	D/C	400	49	85	85	85	49	FEB-11	FEB-10	Commissioned 2/11. (Interim arrangement).	

Associated Transmission Lines and Substations		State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
						TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/ Recp.Materia	STG(C km)/Erection				
1.		2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2	Sterlite TPP - Jharsuguda (LILO-II to Jharsuguda)	VEDANTA	D/C	400	40	0	0	0		NOV-16			Transmission work not started yet. SEL will approach CEA for approval of continuing the LILO-II.
3	Sterlite TPP (Vedanta)-Jharsuguda (Sundergarh) (Balance portion from LILO-I point to Jharsuguda)	VEDANTA	D/C	400	41	64	64	64	47	NOV-16	OCT-17	OCT-17	Commissioned 10/2017
4	LILO of Rourkela - Raigarh at Sterlite TPP (2nd LILO)	VEDANTA	D/C	400	60	92	92	92	60		MAR-14	MAR-14	Commissioned 03/14. (Interim arrangement).
5	Sterlite TPP - Sterlite captive plant D/C	VEDANTA	2xD/C	220	9				9		AUG-10	AUG-10	Ist ckt commissioned, 2nd ckt commissioned 8/10.
Remark: Jorethang Loop HEP (2x48MW)PS,Sikkim,DANS,U1-9/15 (C), U2-9/15 (C).													
1	Jorethang HEP - New Melli	DEPL	D/C	220	20	35	35	35	20		NOV-16	NOV-16	Commissioned 11/2016.(Interim connection removed- LILO on one ckt of New Melli - Rangpo D/C tr. Line at Jorethang).
Remark:													
JSW Ratnagiri TPP (4x300 MW) ,PS,MAHA,JSW Energy ,U1-8/10(C),U2-12/10(C),U3-5/11(C),U4-10/11(C)													
1	Jaigad - New Koyna	JSWEL	D/C	400	110	160	160	160	110	MAY-10	AUG-10	AUG-10	Ckt 1 commissioned 7/10 & ckt 2 commissioned 8/10.
2	Jaigad - karad.	JSWEL	D/C	400	219	300	300	300	218		OCT-11	SEP-11	Commissioned 10/11.
Remark:													
Kaiga APP (220 MW),CS,KAR,NPCIL,U4-11/10(C)													
1	Mysore - Kozhikode	PGCIL	D/C	400	420	614	614	614	420	DEC-07	SEP-15	SEP-15	Ready for Commissioning 09/15.
2	Narendra - Davangere	PGCIL	D/C	400	310	422	422	422	310		MAR-08	MAR-08	Commissioned 03/08
3	Hirriyur (Extn.) S/S	PGCIL		400/220	315	100	100	100	100		MAR-08	MAR-08	Commissioned 03/08
4	Kozhikode S/Stn. (2x315)	PGCIL		400/220	630	100	100	100	100	DEC-07	OCT-15	OCT-15	Commissioned 10/15.
Remark:													
Kakatiya TPP Extn (2x600 MW) SS,TCTL, APGENCO, U1-5/10 (C),U2-12/15 (C)													
1	Bhoopalapally (Kakatiya) - Gajwel	APTRANS	D/C	400	262	363	363	363	262		SEP-13	SEP-13	Commissioned 09/13.
2	Bhupalapally (KTPP) SS (2x160)	TSTRANS		220/132	320	100	85	95	95	JUL-23	JUN-24		
3	Bhupalapally (KTPP) SS (2x500)	TSTRANS		400/220	1000	100	75	80	80	JUL-23	JUL-23		
Remark:													
Kalisindh TPS (2x600 MW), SS,Raj,RRVUNL, U1-5/14 (C),U2-6/15 (C)													
1	Kalisndh TPS - Anta (Baran) Pooling Station (Quad)	RVPNL	D/C	400	159	220	220	220	159		MAR-14	MAR-14	Commissioned 03/14.
2	Anta - Phagi (Jaipur South Ckt-2) (Charged at 400 kV)	RVPNL	S/C	765	214	570	570	570	214		JAN-14	JAN-14	Charged at 400 kV 01/14.
3	Kalisindh-Jhalawar line	RVPNL	D/C	220	19	35	35	35	19		APR-12	APR-12	Commissioned 4/12.
4	Anta - Phagi (Jaipur South Ckt-1)	RVPNL	S/C	765	212	586	586	586	212		MAR-14	MAR-14	Commissioned 03/14.
5	Phagi GSS (Jaipur) - Heerpura line	RVPNL	D/C	400	104	126	126	126	104	SEP-12	DEC-16	DEC-16	Commissioned 11/2016 (Reported Late)

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/ Recp.Materia	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
6 Phagi (Jaipur south-765 kV)-Ajmer (Ckt. - I)	RVPNL	D/C	400	106	284	284	284	106	SEP-12	MAR-18	MAR-18	Commissioned 03/18.
7 Ajmer S/S	RVPNL		400/220	315	100	100	100	100		JAN-16	JAN-16	Commissioned 01/16.
8 Phagi (jaipur South) (2x1500) S/S	RVPNL		765/400	3000	100	100	100	100		FEB-15	FEB-15	Commissioned 02/15.
9 Anta (Distt. Banra) Pooling Station	RVPNL		765/400	3000	100	100	100	100		FEB-15	FEB-15	Commissioned 02/15.
Remark: Kalpakkam PFBR (Bhavini) (500 MW)												
1 Kalpakkam - Arni	PGCIL	D/C	230	213				213		MAR-12	MAR-12	Commissioned 3/12.
2 Kalpakkam PFBR-Kancheipurram	PGCIL	D/C	230	160	306	306	306	160		AUG-12	AUG-12	Commissioned 8/12.
3 Kalpakkam PFBR-Sirucheri	PGCIL	D/C	230	72	140	140	140	72		NOV-11	NOV-11	Line commissioned in Nov'11
Remark: Kamalanga TPP (3x350MW),PS,GMR, Orissa, U1-3/13(C),U2-9/13(C),U3-9/13												
1 Kamalanga (GMR) - Angul pooling station	GMR	D/C	400	60	103	103	103	60		DEC-14	DEC-14	Commissioned 12/14.
2 LILO of Talchar -Meramundli at Kamalanga TPP	GMR	D/C	400	1	3	3	3	1		MAY-12		For start up power,work completed 5/12.
Remark: Kameng HEP,(4x150 MW) SS,ArP, NEEPCO,U1-4 (02/22)												
1 Kameng - Balipara line	PGCIL	D/C	400	114	151	151	151	114	AUG-13	MAR-18	MAR-18	Commissioned 03/18.
Remark: Karcham Wangtoo HEP (4x250 MW)PS, HP, JKHCL, U1-5/11(C), U2-6/11(C), U3-9/11 (C), U4,9/11 (C).												
1 Abdullapur - Sonapat	PGCIL	D/C	400	291	403	395	385	230	SEP-11	MAR-11	MAR-11	Commissioned 3/11.
2 Karcham Wangtoo-Abdullapur	JV(PG&JP	D/C	400	432	518	518	518	432		JUL-12	JUL-12	Commissioned. 7/12
Remark: Kasaipalli TPP (2x135 MW),PS,Cha,ACB,U1- 12/11(C),U2-6/12(C)												
1 LILO of Korba - Bhatapara at Kasaipalli	ACB	D/C	400	6				6		NOV-11	NOV-11	Commissioned 11/11.
2 Kasaipalli TPP -Bharai (Sipat) Pooling station	ACB	D/C	400	112	181	181	181	112		JUL-12	JUL-12	Commissioned. 7/12
Remark: Kashang-I,II & III HEP (1x65+2x65MW) on Satluj river,SS,HP,U1 -10/16 (C),U2-8/16 (C),U1-01/17 (C)												
1 Kashang - Bhaba (2nd Ckt)	HPPTCL	D/C	220	39	100	100	100	39	OCT-15	APR-16	APR-16	Commissioned 04/16.
2 Kashang - Jangi Pooling Station	HPPTCL	D/C	220		0	0	0					power of kashang and other generating projects in vicinity was planned to be pooled at Jangi pooling station, since other generating projects have withdrawn LTA therefore the construction of Jangi pooling station has been dropped for the time being.
Remark: Kashipur CCPP (225+225 MW) (Gas),SEPL, UK, Mod-1:11/16(C)												

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completi on	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos) /Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Er ection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1 Kashipur - Mahuakheraganj	PTCUL	D/C	220	34						SEP-14	JUL-14	
Remark:												
Kawai Super Critical TPS (2x660 MW),Raj, PS,Adani , Unit 1-5/13 (C),U2-12/13 (C)												
1 Kawai - Anta (Baran)	RVPNL	D/C	400	101	136	136	136	101		JAN-14	JAN-14	Commissioned 01/14.
2 Chhabra TPS-Kawai SCTPS	RVPNL	S/C	400	16	46	46	46	16		DEC-12	DEC-12	Commissioned 12/12.
3 Anta GSS (ICT-3)	RVPNL		765/400	1500	100	100	100	100		APR-17	APR-17	Commissioned 09/2016 (Late Reported)
Remark:												
Khaperkheda (500 MW),SS,MAHA,MSPGCL,U1-8/11(C)												
1 LILO of Koradi - Chandrapur at Khaperkheda TPS.	MSETCL	D/C	400	3	8	8	8	3		NOV-09	NOV-09	Commissioned 11/9
2 Khaperkheda TPS - Khaperkheda (Existing)	MSETCL	2xD/C	220	12	19	19	19	12		MAR-12	MAR-12	Commissioned 3/12.
3 Khaperkheda S/S (2x500)	MSETCL		400/220	1000	100	100	100	100		DEC-11	DEC-11	Commissioned 12/11.
Remark:												
Khargone Super Critical TPP(2x660 MW),CS,MP,NTPC,U1-3/19,U2-9/19 (TBCB)												
1 LILO of one ckt. of Khandwa - Rajgarh at Khargone TPP (KTL - TBCB)	SGL	D/C	400	14	21	21	21	14	FEB-18	FEB-18	FEB-18	Commissioned 02/2018.
2 Khandwa Pool - Dhule Line (KTL - TBCB)	SGL	D/C	765	383	492	492	492	383	JUN-21	DEC-21	DEC-21	Commissioned 12/21.
3 Khandwa Pool - Indore (KTL - TBCB)	SGL	D/C	765	180	243	243	243	180	JUL-19	MAR-20	MAR-20	Commissioned 03/20
4 Khargone TPP - Khandwa Pool (Q) (KTL - TBCB)	SGL	D/C	400	50	66	66	66	50	JUL-19	MAR-20	MAR-20	Commissioned 03/20
5 Khandwa PS (KTL - TBCB)	SGL		765/400	3000	100	100	100	100	JUL-19	MAR-20	MAR-20	Commissioned 03/20
Remark: Khargone Transmission Limited (SGL)												
Khurja STPP (2x660MW), THDC, UP, U1-02/24, U-08/24												
1 LILO of one Ckt. 400kV (Twin Moose) Shamli -Aligarh line at THDC Khujra Power Plant	UPPTCL	D/C	400	26	0	0	0					To be constructed in TBCB mode.
Remark:												
Kishanganga HEP (3x110MW) CS, J&K, NHPC, U1-3/18(C),2 & 3-03/18(C)												
1 Kishanganga - Amargarh line	PGCIL	D/C	220	85	150	150	150	85	JUL-17	FEB-18	FEB-18	Commissioned 02/2018.
2 Kishanganga - Wagoora line	PGCIL	D/C	220	232	252	252	252	232	MAR-18	AUG-19	JUL-19	Commissioned 07/19.
Remark:												
Koderma TPS 2x500 MW,CS,JHA,DVC,U1-7/11 (C),U2-2/13 (C)												
1 LILO of Barhi-Koderma at Koderma S/S	DVC	D/C	132	32	66	66	66	32		AUG-10	AUG-10	Commissioned 8/10
2 Koderma-Biharshariff (Quad)	PGCIL	D/C	400	222	294	294	294	222	APR-10	MAY-11	MAY-11	Commissioned 5/11.
Remark:												
Koldam HEP (4x200 MW),CS,HP,NTPC, U3-4/15 (C), U4-6/15 (C)												
1 Koldam - Ludhinana (JV Portion)	PKTCL	D/C	400	301	423	423	423	301	SEP-08	SEP-14	SEP-14	Commissioned 09/14.

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/ Recp.Materia	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2 Koldam - Nalagarh	PGCIL	D/C	400	93	127	127	127	93		MAR-10	MAR-10	Commissioned 03/10.
Remark:												
Koradi TPP Expn. (3x660 MW), SS,Maha, MSPGCL, U8-3/15 (C) ,U9-3/16 (C),U10-6/16												
1 Koradi TPS-New Khaparhkeda	MSETCL	D/C	220	28	72	72	72	28	DEC-13	MAR-16	MAR-16	Commissioned 03/16.
2 Koradi TPS - Wardha	MSETCL	D/C	400	144	336	336	336	144	APR-11	JAN-16	JAN-16	Commissioned 01/16.. (97 Ckm had already been taken as commissioned in May 2015.)
3 Koradi-II - Koradi-III (Ckt-I)	MSETCL	D/C	400	38	111	111	111	38		DEC-16	DEC-16	
Remark:												
Korba (E) (2x250 MW), SS, Chg, U2-7/12 (C)												
1 Korba -Vishrampur	CSPTCL	S/C	220	153	505	505	505	153	MAR-12	AUG-14	AUG-14	Commissioned 08/14.
Remark:												
Korba (W) (1x500 MW),SS,Cha,CSEB,U5-3/13(C)												
1 Korba (W)-Bhilai (khedamara)	CSPTCL	D/C	400	447	640	640	640	447		DEC-12	DEC-12	Commissioned 12/12.
2 LILO Korba (West)-Bhilai at Raipur (CSPTCL)	CSPTCL	D/C	400	47	70	70	70	47	MAR-10	SEP-12	SEP-12	Commissioned 9/12.
3 Raipur S/S (ICT I & II.)	CSPTCL		400/220	630	100	100	100	100		MAR-14	MAR-16	Commissioned 03/13 & 03/14. (Reported Late)
Remark:												
Koteshwar HEP (4x100 MW),CS,UK, THDC,U3-1/12,U4-3/12.												
1 Koteshwar -Tehri Pooling Point	PGCIL	D/C	400	5	9	9	9	5	JUN-08	MAR-11	APR-11	Commissioned 3/11.
2 LILO of Tehri - Meerut at Tehri Pooling Point (to be charged at 400 KV)	PGCIL	2xD/C	765	13	59	59	59	13	JUN-08	JUN-11	JUN-11	Commissioned 6/11.
Remark:												
Kothagudem TPS St-VII (1x800), TPGenco, U12-07/18												
1 Julurupadu - Jangaon	TSTRANS	D/C	400	349	489	489	489	349	SEP-18	JUL-19	JUN-19	Commissioned 06/19.
2 Julurupadu - KTPS (Stage-VII)	TSTRANS	D/C	400	78	119	119	119	78	MAR-17	FEB-18	FEB-18	Ready for Commissioning 02/18.
3 Julurupadu 2nos 400kV bay	TSTRANS		400	50					SEP-17			
4 Jangaon s/s (3x500) (ICT-I)	TSTRANS		400/220	500	100	100	100	100	AUG-18	MAY-19	MAY-19	Commissioned 05/19.
Remark:												
Koyna Left Bank PSS (2x40MW), Maharashtra, WRD Maharashtra												
1 Koyna PSS - Karad(Loc. 8 - 144) line	MSETCL	S/C on D/C	220	44	170	170	170	44		FEB-17	FEB-17	Commissioned 02/2017
Remark: Current expenditure on the project has already reached to original administrative approved cost level hence expenditure on the project is stopped and is presently stalled since year 2015.												
KTPP Power Evacuation Scheme												
1 LILO of Salivagu-Bheemghanpur line to KTPP SS	TSTRANS	D/C	220	42	83	83	83	42	JUN-23	OCT-23	SEP-23	Commissioned 09/23.
2 LILO of Pulukurthy-Bheemghanpur line to KTPP SS	TSTRANS	D/C	220	46	88	88	88	46	SEP-23	JUL-23	JUN-23	Commissioned 06/23.
Remark:												
Legends			Report generated through				Friday 09 August 2024		2.39.37 PM			
TL: Total Location	STC: Stubs Cast	TE: Towers Erected		STG: Stringing Completed				Page 19 of61				

Associated Transmission Lines and Substations	State/Agen cy Executing Asociated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completi on	Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)	
					TL(Nos)/ Land Acq. (%)	STC(Nos) /Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Er ection					
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	
Kudgi TPS-I (3x800), NTPC Ltd., U1-12/16(C),U2-3/17(C),U3-11/17													
1	Madhugiri - Bidadi (KTL - TBCB)	KTCL	D/C	400	185	256	256	256	185	DEC-15	AUG-16	AUG-16	Commissioned 08/16.
2	LILO of B.Bagewadi - Bijapur line at Kudgi 400kV STPP	KPTCL	M/C	220	80	99	99	99	80	JUN-17	DEC-17	DEC-17	Commissioned 12/2017.
3	Kudgi STPS - Narendra (KTL - TBCB)	KTCL	2xD/C	400	36	46	46	46	36	FEB-15	AUG-15	AUG-15	Ready for Commissioning 08/15.
4	Narendra (New) - Madhugiri (KTL - TBCB)	KTCL	D/C	765	758	867	867	867	758	DEC-15	SEP-16	SEP-16	Ready for Commissioning 09/16.
5	Kudagi - Tapping point of NTPC (part of Kudagi-Vajramatti line)	KPTCL	D/C	220	153	267	267	267	153	OCT-19	APR-21	MAR-21	Commissioned 03/21.
Remark: Transmission System required for evacuation of power from Kudgi TPS (3x800 MW in Phase-I) of NTPC Ltd. (TBCB) SPV/BPC - Kudgi Transmission Company Ltd. / REC													
Kundah Pumped storage HEP (4x125MW), TN, TANTRANSCO, U1,U2,U3 & U4 (03/23)													
1	LILO of KPSHEP - Kundah PH-III at Parali (400/230 kV S/S)	TANTRAN	D/C	230	0	0	0	0					The existing LILO of KPSHEP - Kundah PH-III, 230 kv D/C line to Parali 400/230 kV S/S . And utilizing the existing 230kV corridor upto Parli.
2	Parali - Karamadai line	TANTRAN	D/C	400	0	0	0	0					Parali - Karamadai 400 kV D/C line is to run on D/C tower up to location no. 57 (Hilly terrain area) and subsequently on 400 kV M/C tower (with four circuits) upto Karamadai 400/230 kV S/S (S/S (in Plains area), which will also accommodate existing Parali-Karamadai 400 kV D/C line utilizing the corridor of existing Kundah PH-II-ARasur 230 kV S/C line. the lines will have HTLS conductor.
3	KPSHEP - Parali lines on M/C towers	TANTRAN	S/C	230	0	114	40	22	0		MAR-24		Work under progress
4	Establishment of 400/230 kV S/S ICTs at Parali (near existing Kundah PH-III	TANTRAN		400/230	1000	100	5	0	0		JUN-24		Work to resume after finalization of compensatory afforestation proposal as ordered by supreme court.
Remark:													
Kundankulam - APP Transmission System - PGCIL													
1	LILO of Madurai - Trivandrum at Tirunelveli 2 X D/C	PGCIL	D/C	400	213	300	300	300	213		APR-08	APR-08	Commissioned 4/08.
2	Tirunelveli - Udumaplet	PGCIL	D/C	400	533	730	730	730	533		MAR-09	MAR-09	Commissioned 03/09.
3	Kudankulam-Tirunelveli (Quad) 2nd.	PGCIL	D/C	400	160	213	213	213	160		MAR-09	MAR-09	Commissioned 03/09.
4	Tirunelveli - Edamon	PGCIL	M/C	400	327	235	235	235	327		MAR-10	MAR-10	Commissioned 03/10.
5	Edamon (KSEB) - Muvattupuzha (PG) Quad) line (1st Ckt.)	PGCIL	D/C	400	149	447	447	447	149	SEP-19	OCT-19	SEP-19	Commissioned 09/19.
6	Muvattupuzha (PG) - North Trichur (PG)	PGCIL	D/C	400	157	224	224	224	157		NOV-11	NOV-11	Line commissioned in Nov'11.
7	Kudankulam-Tirunelveli (Quad) 1st.	PGCIL	D/C	400	145	199	199	199	145		MAR-09	MAR-09	Commissioned 03/09.
8	Muvattapuzha s/s (2 nd ICT)	PGCIL		400/220	315	100	100	100	100		NOV-11	NOV-11	ICT-II commissioned in Nov'11.
9	Tirunelveli S/S	PGCIL		400/220	630	100	100	100	100		APR-08	NOV-08	ICT-I Commissioned 4/08, ICT-II Commissioned 11/08.

Associated Transmission Lines and Substations		State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
						TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Erection				
1.		2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1	Lara STPS - Champa Pooling Station line (Q)	PGCIL	D/C	400	224	306	306	306	224	APR-17	JUL-17	JUN-17	Ready for commissioning 06/17
2	Lara STPS - Raigarh (Kotra) line	PGCIL	D/C	400	36	50	50	50	36	APR-17	APR-16	APR-16	Commissioned 04/16.
Remark:													
Lata Tapovan (3x57 MW),CS,UK,NTPC- 2021-22													
1	Lata Tapovan- Joshimath	PTCUL	D/C	220	24	36	0	0	0		DEC-21		Contract of transmission line has been terminated on 23.01.2017 due to the stay order of Hon'ble Supreme Court for Construction of Lata Tapovan HEP(171MW). Contract of transmission line has been terminated on 23.01.2017 due to the stay order of Hon'ble Supreme Court for Construction of Lata Tapovan HEP(171MW).
2	Joshimath - Kunwari Pass (Pipalkoti)	PTCUL	D/C	220	40	0	0	0		DEC-21			
Remark: Contract has been terminated on 23.01.2017 as per the stay order of hon'ble Supreme Court for construction of HEP of Lata Tapovan after June 2013 natural disaster in Uttarakhand. Currently work is stalled													
Loharinagpala (NTPC),CS,UK,NTPC,Unit-14/15.													
1	LILO of Loharinagpala - Koteswar at Pala - Maneri	PTCUL	D/C	400	10	0	0	0	0				The work at Pala Maneri HEP stopped as per GOI order. The work at Loharinagpala HEP stopped as per GOI order.
2	Loharinagpala-Koteswar line	PTCUL	D/C	400	180	0	0	0	0				
Remark:													
Lower Jurala HEP (6x40MW) SS,TCTL,TSGENCO,U1-10/15(C),U2-9/15(C),U3-1/16 (C),U4-11/15,U5-8/16 (C),U6-9/16(C).													
1	LILO of Veltoor -Jurala at Lower Jurala HEP	APTRANS	D/C	220	9	17	17	17	9		DEC-13	DEC-13	Commissioned 12/13.
2	Lower Jurala HEP - Upper Jurala	TSTRANS	D/C	220	21	36	36	36	21		MAY-16	AUG-16	Commissioned 05/16. (Late Reported).
Remark:													
Lower Kalnai (2x24MW),J&K, JKSPDC													
1	Lower Kalnai - Thathri S/s (existing) line	JKPDD	D/C	132	6								
Remark: Project is in initial stage of construction and recently works are stalled. Its commissioning can be assessed after restart of works.													
Mahan TPP Ph-1(2x600 MW),PS, MP,ESSAR Power TCL, U1-2/13 (C), U2-9/17													
1	Mahan -Sipat	EPTCL	D/C	400	673	942	942	942	673		SEP-18	SEP-18	Commissioned 09/18.
2	Gandhar-Hazira	EPTCL	D/C	400	208	287	287	287	208		MAR-13	MAR-13	Commissioned 3/13.
3	LILO of Viindhyachal -Korba line at Mahan S/S	EPTCL	D/C	400	44	67	67	67	44		MAR-12	MAR-13	Commissioned 3/12. (Interim)
4	Hazira S/S	EPTCL		400/220	1000	100	100	100	100		JUL-15	JUL-15	commissioned in March 2013. Reported in July 2015.
Remark:													
Maheshwar HEP (10x40 MW),PS,MP,SMHPCL,U1 to U10 (2020-21)													
1	Maheshwar - Pithampur	MPPTCL	D/C	220	115	195	195	195	115		FEB-12	FEB-12	Commissioned 2/12.
2	Maheshwar - Nimrani	MPPTCL	D/C	220	54	90	90	90	54	APR-09	MAY-10	MAY-10	Commissioned 5/10.
Remark:													
Maithon RBTPP (2x525 MW),PS,JHA,DVC-JV TATA ,U1-6/11(C),U2-3/12 (C)													
1	Maithon RB - Maithon (PG)	PGCIL	D/C	400	62	94	94	94	62	APR-10	SEP-10	SEP-10	Commissioned 09/10

Associated Transmission Lines and Substations	State/Agency Executing Asociated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completi on	Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos)) /Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Er ection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2 Maithon (RB) - Ranchi	PGCIL	D/C	400	376	534	534	534	376		DEC-11	DEC-11	Commissioned 12/11.
Remark:												
Malana - II HEP (2x50 MW)PS,HP,EPPL,U1-8/11(C),U2-8/11(C),												
1 LILO of Allain Duhangan- Nalagarh at Chhaur	EPCL	D/C	220	2	4	4	4	2	SEP-09	SEP-11	SEP-11	Commissioned 9/11.
2 Malana - II HEP - Chhaur.	EPCL	D/C	132	36	51	51	51	36		SEP-11	SEP-11	Commissioned 9/11.
3 Chhaur	EPCL		230/132	170		0	0	0		SEP-11	SEP-11	Commissioned 9/11
Remark:												
Malibrahmini (2x525MW),PS,Orissa, MPL,U1-3/18,U2-3/18												
1 Malibrahmani - Angul	MPCL	D/C	400	62	108	100	80	20		JUL-16		
Remark:												
Malwa TPP(Shree Singaji), (2x600+2x660), SS,MP,MPPGCL, U1-11/13,U2-10/14,U3-07/18,U411/18												
1 Malwa TPP - Pithampur	MPPTCL	D/C	400	272	397	397	397	268		NOV-13	NOV-13	Commissioned 11/13.
2 Shri Singaji TPS - Pithampur DCDS (QM) line	MPPTCL	D/C	400	281	0	0	0	281		FEB-19	FEB-19	Commissioned 02/19.
3 Pithampur - Badnawar DCDS (Quad Moose) line	MPPTCL	D/C	400	71	203	203	203	71		FEB-19	FEB-19	Commissioned 02/19.
4 Malwa TPP - Chhegaon	MPPTCL	D/C	400	105	158	158	158	105		FEB-13	FEB-13	Commissioned 02/13
5 Malwa TPP - Chhegaon	MPPTCL	D/C	220	95	160	160	160	95		MAR-12	MAR-12	Commisioned 3/12
6 Chhegaon - Julwania	MPPTCL	D/C	400	225	340	340	340	225		NOV-14	NOV-14	Commissioned 11/14.
7 Pithampur-Indore	MPPTCL	D/C	400	128	193	193	193	128		MAR-14	MAR-14	Commissioned 03/14.
8 LILO of both ckts of Nimrani- Julwania at Julwania	MPPTCL	D/C	220	6	9	9	9	5		SEP-13	SEP-13	Commissioned 09/13.
9 Chhegaon S/S	MPPTCL		400/220	315	100	100	100	100		DEC-12	DEC-12	Commissioned 12/12.
10 Pithampur S/S	MPPTCL		400/220	630	100	100	100	100		APR-13	APR-13	Commissioned 4/13.
11 Julwania S/S	MPPTCL		400/220	630	100	100	100	100		NOV-14	NOV-14	Commissioned 11/14.
Remark:												
Mangaon CCPP(338 MW), PS, MH, PGPL, U1-2/13(C)												
1 Mangaon CCPP(Vile)- Bhagad	MSETCL	D/C	220	4	0	0	0					commissioned 03/16
Remark:												
Marwa TPP (2x500 MW) SS,Chg,CSPGCL U1-3/14 (C), U2 -6/16												
1 Marwa - Raipur (Raitha)	CSPTCL	D/C	400	281	379	379	379	281		JUN-13	JUN-13	Commissioned 06/13.
2 LILO of One ckt of Korba (W) - Khedamara at Marwa	CSPTCL	D/C	400	116	161	161	161	116	MAR-13	MAY-15	MAY-15	Commissioned 05/15.
3 Marwa - Banari (Start up power)	CSPTCL	D/C	220	28	55	55	55	28		JAN-13	JAN-13	Commissioned 1/13. (Loc 39 to 51 charged on 7.11.12)
Remark:												
Matrishri Usha TPP (Corporate Power) (4x270MW), U1-3/18,U2-3/19,U3,4-uncertain												
1 Corporate TPP - Jharkhand Pooling Station	CPL	D/C	400	6	11					AUG-16		
Legends												
Report generated through			Friday 09 August 2024			2.39.37 PM						
TL: Total Location	STC: Stubs Cast	TE: Towers Erected	STG: Stringing Completed			Page 23 of61						

Associated Transmission Lines and Substations	State/Agen cy Executing Asociated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completio n	Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos) /Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Er ection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2 Latehar - Namkum	CPL	D/C	400	216	320	293	274	132		AUG-16		
Remark:												
Mauda TPS (500 MW),Phase-II (2x660 MW) CS, Maha, NTPC, U1-4/12 (C), U2-3/13(C),U3-7/16,U4-03/17 (C)												
1 Mauda - Wardha line (Quad) (Ckt-1)	PGCIL	S/C	400	124	345	345	345	124		MAR-12	MAR-12	Commissioned 3/12.
2 Mauda - Wardha (2nd Ckt)	PGCIL	S/C	400	124						MAY-12	MAY-12	Commisisoned 05/12
Remark:												
Meja TPP Ph-I (2x660 MW)(UPPCL & NTPC), U1-3/18(C),U2-1/19												
1 Rewa Road - Meza line	UPPTCL	D/C	400	68	91	91	91	68		MAR-15	MAR-15	Commissioned 03/15.
2 Meja - Allahabad line	PGCIL	D/C	400	56	81	81	81	56	JUL-15	AUG-16	AUG-16	Ready for Commissioning 08/16.
3 Bara - Meza line	UPPTCL	D/C	400	65	83	83	83	65		MAR-15	MAR-15	Commissioned 03/15.
Remark:												
Mettur TPS Stage III (600 MW), SS,TN,U1-10/12(C)												
1 LILO of MTPS -Malco at MTPS Stage III	TANTRAN	D/C	230	3	9	9	9	3		FEB-11	FEB-11	MTPS III- Malco energised 2/11 for start up power.
2 MTPS Stage-III - Gobi	TANTRAN	S/C	230	3	8	8	8	3		MAR-12	MAR-12	Commissioned 3/12
3 MTPS St.III - Arasur	TANTRAN	D/C	400	220	325	325	325	220		JAN-13	JAN-13	Commissioned 01/13.
Remark:												
Monarchak CCPP (101 MW), CS,Tripura, NEEPCO, GT - 3/15 (C), ST - 1/16(C).												
1 Surajmani Nagar - Rabindra nagar	TSECL	D/C	132	3	13	13	13	3		SEP-13	MAR-17	Completed 9/13
2 Monarchak - Surajmani Nagar	TSECL	D/C	132	43	154	145	128	15		AUG-20		RoW issues. TSECL has connected a portion of the said D/C line splitting the existing Rokhia - Udaipur 132 KV S/C line near Melaghar (12.178 Km distance from Monarchak) thereby connecting Monarchak with Rokhia and Udaipur sub-stations. The said arrangement has already been commissioned and is in operation w.e.f January 2015 for evacuation of Monarchak Power.
Remark:												
Moti Khavdi (500 MW), PS,Guj,RPL,U1												
1 Moti Khavdi TPP - Jam Nagar	RPTL	D/C	400									
Remark:												
M/s. Sembcorp Energy India Ltd, Projects-2, 625MW (Thermal)												
1 LILO of Krishnapatnam - Manubolu (Ckt - I) Quad Moose line to M/s SEIL- P2 400KV GIS Substation	APTRANS	D/C	400	7	16	16	16	7	SEP-23	FEB-24	JAN-24	Commissioned 01/24.
Remark:												
M/s Sembcorp Gayatri Power Ltd. (SGPL) (Formerly NCC Power Project Ltd.) Super-critical TPP (2x660 MW),PS,AP,Nellore, U1-11/16 (C), U2-11/16												

Associated Transmission Lines and Substations		State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
						TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection				
1.		2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1	NCC gen Sw Yd. - Nellore PS line (Q)	PGCIL	D/C	400	66	101	101	101	66	FEB-17	MAR-16	MAR-16	Commissioned 03/16.
Remark:													
M/s Vinirrmaa Energy Generation Pvt Ltd (40MW) & M/s.Ecoren Energy India Pvt Ltd (128.50MW)													
1	Jammalamadugu - Porumamilla YSR Kadapa District	APTRANS	D/C	220	200	133	133	133	200	AUG-23	OCT-23	SEP-23	Commissioned 09/23.
Remark:													
Mundra TPP & Mundra UMPP (3x660&5x800),PS,Guj, Adani & TATA, both project commissioned by 03/13(c)													
1	+/- 500 kV Mundra - Bipole Mohindergarh	APL	BIPOLE	500	1980	2693	2693	2693	1980		MAR-12	MAR-12	Commissioned 3/12
2	Mohindergarh HVDC-Mohindergarh HVPNI (Dhanonda)	APL	D/C	400	10	15	15	15	10	APR-11	JUL-12	JUL-12	Commissioned. 7/12
3	Mohindergarh HVDC - Bhiwani	APL	D/C	400	100	139	139	139	100	APR-11	JUL-12	JUL-12	Commissioned. 7/12
4	Daultabad -Dhanonda	HVPNL	D/C	400	146	219	219	219	146		JAN-13	JAN-13	Commissioned 1/13.
5	Dhanoda (Mohindergarh)	HVPNL		400/220	315	100	100	100	100		APR-12	APR-12	Commissioned 4/12
Remark:													
Mundra TPP Ph.II (2x660 MW) ,PS,GUJ,Adani ,U1-12/10(C),U2-7/11(C)													
1	Mundra (Adani) - Zerda line 1	GETCO	D/C	400	640	997	491	293	121		MAR-25		W I P / Severe RoW problems
2	Mundra (Adani) - Zerda line 2	GETCO	D/C	400	671	956	956	956	671		FEB-16	FEB-16	Commissioned 02/16. (One Circuit is via varsana.)
Remark:													
Mundra UMPP WR system Strengething													
1	LILO of both ckts of Kawas-Navsari at Navsari.	PGCIL	D/C	220	82	145	145	145	82		JUL-12	JUL-12	Commisisoned 7/12.
2	Navsari - Boisor line (Balance portion)	PGCIL	D/C	400	161	567	567	567	161	OCT-12	DEC-16	DEC-16	Commissioned 12/2016. (Remaining portion was taken as commissioned as Vapi-Navsari line in Mar'13)
3	Shifting of Ankola -Aurangabad (MSETCL) to Aurangabad (PG)	PGCIL	D/C	400	102				102		JAN-14	JAN-14	Commissioned 01/14.
4	Wardha - Aurangabad line (up-gradable on 1200 kV)	PGCIL	D/C	400	696	961	961	961	696	NOV-20	APR-21	MAR-21	Commissioned 03/21.
5	LILO of Halvad-Morbi II at Bhachau	GETCO	D/C	220	216	333	333	333	216		MAY-12	MAY-12	Commissioned 5/12.
6	Gandhar - Navsari	PGCIL	D/C	400	204	288	288	288	204		JUL-12	JUL-12	Commisisoned 7/12
7	LILO of Halvad-Morbi I at Bhachau	GETCO	D/C	220	217	315	315	315	217		MAY-12	MAY-12	Commissioned 5/12.
8	Aurangabad (PG)-Aurangabad (MSETCL)	PGCIL	D/C	400	118				118	OCT-12	APR-14	APR-14	Commissioned 04/14.
Remark:													
Mutiarra (Melamaruthur) (Coastal Energen) TPP (2x600 MW),PS,CEPL,U1-12/14 (C),U2-1/16(C)													
1	Mutiara TPP(Coastal Energen Gen. Switchyard) - Tuticorin Pooling Station (Balance portion)	CEPL	D/C	400	24	32	32	32	24		OCT-16	OCT-16	Commissioned 10/2016
Legends													
Report generated through				Friday 09 August 2024				2.39.37 PM					
TL: Total Location		STC: Stubs Cast		TE: Towers Erected		STG: Stringing Completed				Page 25 of61			

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

2

LILO of Madurai - Tuticorin at Costal Energen

CEPL

D/C

400

52

52

MAR-12

MAR-12

commissioned 3/12. (Interim arrangement).

Remark:

Muzaffarpur TPP Exp, Kanti-II (2x195MW) CS, Bihar, JV-NTPC U3-03/15 (C), U4-3/17 (C)

1

Kanti - Darbhanga (2nd Ckt)

BSPTCL

S/C

220

68

68

SEP-14

SEP-14

Commissioned 09/14.

2

Kanti - Gopalganj (2nd Ckt.)

BSPTCL

S/C

220

101

101

MAR-16

MAR-16

Commissioned 03/16.

Remark:

Mylavaram Solar park, 1,000MW

1

Aug. at Jammalamadugu

APTRANS

400/220

500

100

100

100

100

SEP-23

MAY-23

APR-23

Commissioned 04/23.

Remark:

Myntdu (Leshka) HEP (3x42 MW),SS,Meg,MeECL, U1&U2-3/13,U3-3/13 (C)

1

Leshka Myntdu - Khliehriat

MeECL

D/C

132

53

85

85

85

53

MAY-10

MAY-10

The Line was initially charged at 33 kV from 22.05.2010 and subsequently at 132 kV on 25.11.2011.

Remark:

NABINAGAR -II STPS (3x660), CS, Bihar, NTPC, U1-1/18,U2-6/18,U3-12/18

1

Nabinagar-II - Gaya (Q)

PGCIL

D/C

400

184

245

245

245

184

FEB-18

FEB-18

Ready for Commissioning 02/18.

2

Nabinagar-II - Patna line (Q)

PGCIL

D/C

400

282

392

392

392

282

JUN-19

AUG-19

JUL-19

Commissioned 07/19.

3

Bay Extn. at 765/400KV at Patna S/stn. for 400KV D/C Nabinagar-II -Patna line (Q)

PGCIL

400

50

100

0

0

0

JUN-19

JUN-19

Award placed in Mar'17. Engg. in progress.

Remark: Associated Transmission System for NABINAGAR -II STPS (3 x 660) - PGCIL

Nabi Nagar TPP (4x250 MW), CS,Bihar, NTPC, U1-3/16(C),U2-3/17,U3-12/17,U4-05/18

1

Nabinagar - Sasaram line (Twin lapwing)

PGCIL

D/C

400

164

216

216

216

164

MAY-12

MAY-12

Commissioned 05/12.

Remark:

Nagarjana Sagar TR HEP (2x25 MW),SS,AP,APGENCO,Unit-1&2-01/17(c)

1

Rentachintala - Nagarjuna Sagar Plant

APTRANS

S/C

132

16

34

34

34

16

AUG-14

MAR-17

Commissioned 08/14.

2

LILO of VTS - Tallapally line at Rentachintala

APTRANS

D/C

220

2

0

0

0

2

NOV-08

NOV-08

Commissioned 11/08

3

Rentachintala - Macherla S/S

APTRANS

S/C

132

17

58

58

58

17

MAR-13

MAR-17

Commissioned 27.03.2013

4

Rentachintala S/S

APTRANS

220/132

200

100

100

100

100

NOV-08

NOV-08

Commissioned 11/08

Remark:

Naitwar Mori HEP (2x30 MW),CS,UK,SJVNL,U1&2 -12/21

Associated Transmission Lines and Substations		State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
						TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Erection				
1.		2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1	Mori -Dehradun	PTCUL	D/C	220	200	0	0	0	0		DEC-21		Implementation of line may be considered in future under central sector with materialization of projects other than Natwar-Mori in Yamuna Basin as per minutes of 3rd NRPC meeting (Transmission planning) held on dt 19.02.21. For evacuation of Natwari Mori HEP, alternative arrangement was approved in the meeting.
2	Naitwar Mori HEP - Mori SS	PTCUL	D/C	220	0	0	0	0	0		DEC-21		Implementation of line may be considered in future under central sector with materialization of projects other than Natwar-Mori in Yamuna Basin as per minutes of 3rd NRPC meeting (Transmission planning) held on dt 19.02.21. For evacuation of Natwari Mori HEP, alternative arrangement was approved in the meeting.
Remark: Namrup CCGT (100 MW),SS, Assam,GT/ST,U1-10/17,U2-11/17													
1	Namrup - Mariani	AEGCL	S/C	220	145	448	448	448	145	DEC-13	JAN-16	JAN-16	Commissioned 01/16.
Remark: Nasik (5x270 + 5x270) TPS, PS, Maha, India Bulls, ph-II- uncertain													
1	Nasik-Bableshtar (1st Ckt)	IBPL	D/C	400	57	152	152	152	57		MAR-14	MAR-14	Commissioned 03/14.
2	Nasik - Bableshtar (2nd Ckt)	IBPL	D/C	400	57	152	152	152	57		AUG-15	AUG-15	Ready for commissioning 08/15.
Remark: Navapura TPP (TRN) (2x300 MW), Chhattisgarh Pvt. Sector , TRN Energy Pvt. Ltd. U1-08/16 (C)													
1	TRN (TPP) - Raigarh PS (Tamnar)	TRNE	D/C	400	30				30		JAN-16	JAN-16	Commissioned 01/16.
Remark: Unit-1 Commissioned on 14.08.2016.													
Navbharat TPP Ph-1 (2x525 MW), PS,Chh, U1&2													
1	Navbharat TPP - Angul P.S. (PG)	EPTCL	D/C	400									
Remark: New Umtru HEP (2x20 MW),SS,Meg,MeECL,U1-4/17(C), U2-6/17(C)													

Associated Transmission Lines and Substations		State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
						TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection				
1.		2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1	New Umtru - Umtru HEP	MeECL	S/C	132	0	1	1	1	0		MAR-17		1. Date of award of contract is 05.02.2016. 2. Schedule date of completion work 05.05.2016. 3. The 132 kV line was completed on 11.11.2016 and commissioned on 25.03.2017. 4. Delay was due to delay in supply of conductor for line by the vendor and also that the New Umtru HEP was not ready as this line is an ATS of the New Umtru HEP. 5. No issues of forest clearance. 6. Line parameter: one circuit only of the 132 kV D/C line - 0.14 ckm and 132 kV S/C line - 0.36 ckm 7. The total expenditure incurred is Rs. 448.76 Lakhs and is inclusive of the cost of 132 kV New Umtru HEP - Norbong -EPIP-II line.
2	New Umtru HEP - Norbong (EPIP-II)	MeECL	D/C	132	1	7	7	7	1		MAR-17		1. Date of award of contract is 05.02.2016. 2. Schedule date of completion was 05.05.2016. 3. The 132 kV line was completed on 11.11.2016 and commissioned on 25.03.2017. 4. Delay was due to delay in supply of conductor for line by the vendor and also that the New Umtru HEP was not ready as this line is an ATS of the New Umtru HEP. 5. No issues of forest clearance. 6. Line parameter: one circuit only of the 132 kV D/C line - 0.14 ckm, 132 kV S/C line - 1.07 ckm 7. The total expenditure incurred is Rs.471.87 Lakhs and is inclusive of 132 kV New Umtru - Umtru HEP line.
Remark:													
Neyveli TPS-II Exp. (2x250MW) CS,TN, NLC, U1-1/12(C),U2-1/15 (C)													
1	Neyveli TS-II - Pugalur	NLC	D/C	400	398	576	576	576	398		AUG-09	AUG-09	Commissioned 08/09.
2	Neyveli (Exp-II) - Neyveli TS-II	NLC	2xS/C	400	3	17	17	17	3		AUG-09	AUG-09	Commissioned 08/09
Remark:													
Nigri TPP (2x660 MW), PS,MP, JPVL, U1-8/14 (C),U2-2/15 (C)													
1	LILO of one ckt of Vindhychal - Satna at Nigrie	MPPTCL	D/C	400									
2	JP Nigri TPP - Satna (PG)	JAL	D/C	400	322				322		FEB-17	FEB-17	Commissioned 08/2014 (Late Reported)
Remark:													
Nilanchal TPP,(3x350MW), PS,Orissa, KVK, uncertain													
1	LILO of Mendasal - Baripada at Nilanchal TPP	KVK	D/C	400	16	0	0	0	0		JUN-16		Work yet to Start.
Remark:													
Nimoo Bazgo (NHPC) (3x15 MW),CS,J & K,NHPC,U1-11/13(C),U2-10/13(C),U3-10/13(C).													
1	Nimoo S/S- Leh S/S	JKPDD	S/C	66	31	152	152	152	31		MAR-12	MAR-12	Commissioned 03/12.
2	Alachi - Khalsi S/S	JKPDD	S/C	66	31	140	140	140	31		JUN-14	MAR-17	Commissioned.

Associated Transmission Lines and Substations		State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
						TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection				
1.		2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
3	Leh III (Army base) - Leh	JKPDD	S/C	66	10	53	29	8	2		DEC-16		Rerouting of line and ganglas s/s dropped. Leh Army S/S shall be connected with Leh S/S.
4	Leh (C.P.) - Kharu S/S	JKPDD	S/C	66	25	107	107	107	25		SEP-14	MAR-17	Commissioned.
5	Kharu S/S - Himya S/S	JKPDD	S/C	66	51	242	239	204	36		DEC-16		Slow progress.
6	Leh (C.P.) - Leh S/S	JKPDD	S/C	66	7	39	39	39	7		DEC-12	DEC-12	Commissioned 12/12.
7	Nimoo Bazgo HEP - Alachi	JKPDD	S/C	66	4	13	13	13	4		NOV-12	NOV-11	Commissioned 11/12.
8	Nimoo S/S - Alachi S/S	JKPDD	S/C	66	17	77	77	77	17		SEP-12	SEP-12	Commissioned 09/12.
9	Leh	JKPDD		66/11	13	100	100	100	100		DEC-12		Commissioned 12/12.
10	Himya	JKPDD		66/11	60	100	30	0	0		JUL-13		
11	Khalsi	JKPDD		66/11	60	100	100	100	100		JUL-13		Commissioned
12	Alchi. S/S	JKPDD		66/11	6	100	100	100	100		NOV-12		Commissioned 11/12.
13	Nimoo S/S	JKPDD		66/11	60	100	100	100	100		JUL-13		Commissioned.
14	Kharu	JKPDD		66/11	60	100	100	100	100		DEC-13		Commissioned

Remark:

North Chennai Thermal Power Project Stage-III (1x800)MW , Ennore SEZ Thermal Power Project(2x660MW) , ETPS Expansion Thermal Power Project- 1x660MW

1	Ariyalur S/S	TANTRAN		765/400	1500	100	100	100	100	SEP-23	JAN-24	DEC-23	Commissioned 12/23.
2	North Chennai Pooling Station (GIS) (3X1500)	TANTRAN		765/400	4500	100	100	100	100	AUG-23	MAR-24	FEB-24	Commissioned 02/24.

Remark:

North Chennai TPP Stage-III (1x800MW), TN, TANGEDCO, U1-09/20

1	NCTPS Stage-III - North Chennai (PS) line	TANTRAN	D/C	765	13	20	20	20	13	JUN-23	APR-24	MAR-24	Commissioned 03/24.
---	---	---------	-----	-----	----	----	----	----	----	--------	--------	--------	---------------------

Remark:

North Chennai TPS St.II (2x600 MW),SS,TN,U1-9/13(C),U2-3/13 (C).

1	LILO of NCTPS- Mosur at NCTPS Stage II (for startup power)	TANTRAN	D/C	230	2	2	2	2	2	DEC-10	NOV-10	NOV-10	Commissioned 11/10.
2	Alamathy -Sunguvarchatram (1st Ckt)	TANTRAN	D/C	400	98	161	161	161	98	JUN-10	JAN-14	JAN-14	Commissioned 01/14.
3	Alamathy -Sunguvarchatram (2nd Ckt)	TANTRAN	D/C	400	100				100		MAR-14	MAR-14	Commissioned 03/14.
4	NCTPS St.II- Alamathy 400 kV S/S	TANTRAN	M/C	400	136	114	114	114	136		JAN-13	JAN-13	Commissioned 01/13.

Remark:

North Eastern Region Expansion Scheme-XX (NERES-XX)

1	Reconductoring of existing Single ACSR Panther Kopili (NEEPCO)	PGCIL	S/C	132	10	0	0	0	11	NOV-24	MAY-24		Line commissioned on 09.05.2024
2	Reconductoring of existing Single ACSR Panther Khandong (NEEPCO)	PGCIL	S/C	132	42	0	0	0	42	NOV-24	MAR-24		Work completed & charged on 30.03.2024.

Associated Transmission Lines and Substations		State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
						TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/ Recp.Materia	STG(C km)/Erection				
1.		2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
3	Reconductoring of existing Single AAAC Panther Khliehriat (POWERGRID)	PGCIL	S/C	132	73	0	0	0	7	NOV-24			
4	Reconductoing of existing Single AAAC Panther Khandong (NEEPCO)	PGCIL	S/C	132	40					NOV-24			
Remark:													
North Karanpura (3x660MW), NTPC, Adani, U1-2/20,U2-8/20,U3-2/21													
1	North Karanpura - Gaya line (NKTL - TBCB)	APL	D/C	400	196	286	140	132	37				Work in progress.
2	LILO of Gaya-Chandwa(existing) at North Karanpura STPP (Interim)	PGCIL	M/C	400	38					DEC-18			
3	North Karanpura - Chandwa (Jharkhand) PS line (NKTL - TBCB)	APL	D/C	400	50	73	73	73	50	JAN-23	NOV-22	OCT-22	Commissioned 10/22.
4	LILO of both ckt. of Ranchi - Maithon-RB line at Dhanbad (NKTL-TBCB)	APL	D/C	400	5	10	10	10	5	MAY-21	AUG-21	JUL-21	Commissioned 07/21.
5	Dhanbad New s/s (NKTL-TBCB)	APL		400/220	1000	100	100	100	100	MAY-21	AUG-21	JUL-21	Commissioned 07/21.
Remark: SPV/BPC - North Karanpura Transco Ltd / REC													
NSL TPP (2x660 MW), PS, Orrisa, NPPL,													
1	NSL TPP - Angul	NSLNPPL	D/C	400	46	0	0	0	0				Project Authority intimated that PGCIL yet to award construction of work.
Remark:													
Obra-C STPP (1x660MW), UP, UPRVUNL , 2021													
1	Obra-C-Jaunpur Line	UPPTCL	D/C	400	400	459	459	459	334				Charged on 03.09.2023
2	LILO of Anpara D-Unnao line at Obra	UPPTCL	S/C	765	40	28	28	28	18				Line energised on 20.04.2023
3	ICT at Obra C s/s	UPPTCL		765/400	3000	100	100	100	100				Implemented by UPRVUNL. 1st bank of 1000 MVA T/F will be energised in Aug-2024
Remark:													
OPGC TPS-II(2X660)& other projects in Odisha, Ib Valley, U3-8/18,U4-10/18													
1	Jharsuguda (Sundargarh) - Raipur (OGP-IITL - TBCB)	SGL	D/C	765	610	782	782	782	610	AUG-19	JAN-19	DEC-18	Commissioned 12/18.
2	OPGC - Jharsuguda (OGP-IITL - TBCB)	SGL	D/C	400	103	152	152	152	103	JUL-17	AUG-17	AUG-17	Ready for commissioned 08/2017.
Remark: SPV/BPPC - Orissa Generation Phase-II Transmission Ltd. / PFC													
Orissa UMPP (Bedabahal, Orissa), (5x800MW),(Orissa Integrated Power Ltd. (OPIL)													
1	Orrisa UMPP - Jharsuguda Pooling Station	XYZ	D/C	765									
Remark:													
Painampuram TPP (2x660MW),PS,AP,Thermal power tech Development Corp (India) ltd.,U1-2/15 (C),U2-9/15 (C)													
1	Thermal Powertech - Nellore Pooling Station	PGCIL	D/C	400	65	92	92	92	65		AUG-13	AUG-13	Commissioned 08/13.
Legends													
Report generated through				Friday 09 August 2024				2.39.37 PM					
TL: Total Location		STC: Stubs Cast		TE: Towers Erected		STG: Stringing Completed				Page 30 of61			

Associated Transmission Lines and Substations	State/Agency Executing Asociated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completi on	Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos) /Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Er ection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Remark:

Pakaldue (1000MW), Kiru (624MW) and Kwar (240MW) of Cehnaab Valley Power Projects

1	LILO of one Ckt. of Kishenpur - Dulhasti (Quad) line at Kishtwar	SGL	D/C	400	5					APR-25		
2	Establishment of (PS) at Kishtwar (GIS)	SGL		400/132	400					APR-25		

Remark:

Pakal Dul HEP (4x250MW), J&K, JKSPDC, U,U2,U3,U4 (2023-24)

1	Kiru HEP - Kishtwar Pooling Station (Triple HLTS Conductor)	JKPDD	D/C	400	0	0	0	0		DEC-21		work under planning stage.
2	LILO of one Ckt. of Kiru HEP - Kishtwar PS at Kwar HEP and Pakal Dul HEP	JKPDD	D/C	400	0	0	0	0		DEC-21		Work under planning stage.
3	Establishment of 400 kV switching station at Kishtwar (GIS)	JKPDD		400	40							

Remark:

Palatana CCGT (2x363.3),P S,Tri,OTPC, Module-1:1/13(c), Module 2 - 11/14 (C)

1	Byrnihat - Azara (2nd Ckt) (Part of Silchar - Azara)	NETC	S/C	400	42				42		JUL-14	JUL-14	Commissioned 07/14.
2	Azara - Bongaigaon	NETC	D/C	400	201	442	442	442	201	DEC-14	MAR-15	MAR-15	Commissioned 03/15.
3	Silchar - Byrnihat	NETC	D/C	400	428	590	590	590	428		FEB-13	FEB-13	Commissioned.
4	LILO of Palatana - Bongaigaon at Killing (Byrnihat)	MeECL	D/C	400	9	10	10	10	9		MAR-13	MAR-13	commissioned 3/13
5	Azara - Bongaigaon (2nd Ckt)	NETC	D/C	400	159				159		JAN-15	JAN-15	Commissioned 01/15.
6	LILO of Palatana - Bongaigaon at Azara S/S	AEGCL	D/C	400	7	14	14	14	7		JAN-15	JAN-15	Commissioned 01/15.
7	Palatana -Silchar	NETC	D/C	400	495	680	680	680	495		AUG-12	AUG-12	Commissioned 8/12
8	Kukumara S/S (2x50)	AEGCL		220/132	100	100	100	100	100		DEC-19	NOV-19	Commissioned 01/15 (Late Reported).
9	Killing (Byrnihat) (Ist Trf.)S/S	MeECL		400/220	315	100	100	100	100		FEB-13	FEB-13	Ist transformer commissioned.
10	Kukurmara (Azara) S/S	AEGCL		400/220	630	100	100	100	100	SEP-11	MAY-15	MAY-15	Commissioned 05/15.

Remark:

Panan HEP (4x75MW), PS, Sikkim, HHEPL, U1-U4-03/24

1	Panan HEP - Mangan	HHEPL	2xD/C	220									
---	--------------------	-------	-------	-----	--	--	--	--	--	--	--	--	--

Remark: Civil works were awarded on 22.02.2014 but project could not be started because of non availability of NWLB clearance.It was concluded that since the matter is subjudice , commissioning can be assessed after clearance from NWLB and approach road to dam site is available.

Panki TPS Extn. (1x660 MW), UP, URVUNL, U1-09/23

1	400 kV Panki - PTPS Line (Ckt-II)	UPPTCL	D/C	400	1	0	0	0	1	JUN-22	APR-24	MAR-24	Commissioned 03/24.
---	-----------------------------------	--------	-----	-----	---	---	---	---	---	--------	--------	--------	---------------------

Remark:

Parbati-II HEP (4x200), (PGCIL & JP) CS, HP, NHPC, U1 - 4 (12/21)

1	Parbati -II- Koldam line -II	PKTCL	S/C	400	76	157	157	157	76		SEP-14	SEP-14	Commissioned 9/14.
2	Parbati- II - Koldam line-I	PKTCL	S/C	400	81	173	173	173	81		OCT-14	OCT-14	Commissioned 10/14.

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completi on	Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos) /Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Er ection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Remark:

Parbati-III HEP (4x130 MW),CS,HP,NHPC,U1-6/14 (C),U2-2/14 (C),U3-3/14 (C),U4-5/14 (C)

1	LILO of Parbati -II - Parbati Pooling Point at Parbati -III	PGCIL	D/C	400	4	7	7	7	4		JUL-13	JUL-13	Commissioned 07/2013.
2	Parbati Pooling Point - Amritsar	PGCIL	D/C	400	501	668	668	668	501		JUL-13	JUL-13	Commissioned 07/2013.
3	LILO of Parbati -II - Koldam at Parbati Pooling Point.	PGCIL	D/C	400	1	5	5	5	1	JAN-10	JUL-13	JUL-13	Commissioned 07/2013.

Remark:

Pare HEP (2x55MW)CS,ARP,NEEPCO,U1,2-5/18(c)

1	LILO of Ranganadi - Nirjuli at Pare HEP	PGCIL	D/C	132	3	10	10	10	3		FEB-18		Line work completed. Test charged on 03.03.2018.
2	LILO of Ranganadi - Itanagar at Pare HEP		D/C	132	5	12	12	12	5		MAR-18		Line work completed. a) RHEP Section: Charged on 06.07.2018. b) Itanagar Section: Charged on 07.07.2018.

Remark:

Parichha Extn. TPS (2x250 MW),SS,UP,UPRVUNL,U5-5/12(C),U6-3/13 (C)

1	Parichha - Bhauti	UPPTCL	S/C	220							MAR-10	MAR-10	Commissioned 3/11
2	Parichha - Banda	UPPTCL	S/C	220	210	606	606	606	210		MAR-12	MAR-12	Commissioned 3/12
3	Paricha - Mainpuri 2nd Ckt.)	UPPTCL	D/C	400	259	402	402	402	259		JAN-14	JAN-14	Commissioned 01/14.
4	Parichha - Mainpuri (1st Ckt.)	UPPTCL	D/C	400	259	301	301	301	259	DEC-10	DEC-13	DEC-13	Commissioned 12/13.
5	Moth-II Jhansi T/F-I	UPPTCL		220/132	160	100	100	100	100	JUL-23	MAY-23	APR-23	Commissioned 04/23.
6	Orai (New) (ICT-II)	UPPTCL		400/220	315	100	100	100	100		NOV-17	NOV-17	Commissioned 11/2017.
7	Orai S/S (new) (ICT-I)	UPPTCL		400/220	315	100	100	100	100		NOV-16	NOV-16	Commissioned 11/2016

Remark:

Parli TPP Expn. (250 MW), SS,Maha,MSPGCL, U8-3/16(C)

1	Parli TPS-Nanded (waghala)	MSETCL	M/C	220	181	300	300	300	181	APR-11	OCT-12	OCT-12	Commissioned 10/12.
---	----------------------------	--------	-----	-----	-----	-----	-----	-----	-----	--------	--------	--------	---------------------

Remark:

Parnai HEP (3x12.5),JKPDC,03/22

1	Parnai HEP - Parnai (JKPDD)	JKPDD	D/C	132	30								
---	-----------------------------	-------	-----	-----	----	--	--	--	--	--	--	--	--

Remark:

Part ATS for RAPP U-7&8 in Rajasthan (TBCB)

1	RAPP - Shujalpur line (RAPPTCL - TBCB)	SGL	D/C	400	402	521	521	521	402	FEB-16	JUN-16	JUN-16	Ready for Commissioning 06/16. (RTCL).
---	--	-----	-----	-----	-----	-----	-----	-----	-----	--------	--------	--------	--

Remark: SPV/BPC - RAPP Transmission Company Ltd. / PFC

Patratu STPP (3x800 MW), Th, JV of NTPC & JBVNL, U1-05/22, U2-09/22, U3-12/22

1	TTPS-PTPS (Modification and upgradation) to provide startup power to PVUNL)	JUSNL	D/C	400	0	0	0	0					LOA placed on 15.07.22. Schedule completion 14.10.22.
2	PVUNL-Koderma	JUSNL	D/C	400	300	0	0	0					Technical evaluation under progress.
3	PVUNL-Chandil	JUSNL	D/C	400	270	0	0	0					Technical evaluation under progress.

Associated Transmission Lines and Substations		State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
						TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/ Recp.Materia	STG(C km)/Erection				
1.		2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
4	Otha (Mahuva) - Sagapara (Palitana) Remark:	GETCO	D/C	220	96	161	161	161	96		JUN-13	JUN-13	Commissioned 06/13.
Polavaram HEP (12x80MW),SS,AP,PPA,U1-12													
1	Polavaram-Kamavarapukota (QM) <												

Associated Transmission Lines and Substations		State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
						TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/ Recp.Materia	STG(C km)/Erection				
1.		2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1	Sirohi-Pindwara line	RVPNL	S/C	220	23	80	80	80	23		FEB-19	FEB-19	Commissioned 02/19.
2	Bikaner -Sikar (PG)	RVPNL	D/C	400	420	445	445	445	420		MAR-18	MAR-18	Commissioned 12/17 (Late Reported).
3	Chatrail-Ramgarh	RVPNL	D/C	220	90	146	146	146	90		AUG-16	AUG-16	Ready for Commissioning 08/16.
4	LILO of Jodhpur -Merta at Pooling station Badla	RVPNL	D/C	400	405	557	557	557	405		DEC-18	NOV-18	Ready for Commissioning 11/18.
5	Jaisalmer -2 -Barmer line	RVPNL	D/C	400	234	332	332	332	234		FEB-19	JAN-19	Commissioned 01/19.
6	LILO of both ckts Ramgarh GTPS -Dechu at Ramgarh	RVPNL	D/C	220	1	1	1	1	1		DEC-16	DEC-16	Ready for commissioning 12/2016.
7	Aau - Badisid	RVPNL	D/C	220	118	196	196	196	118		APR-16	APR-16	Commissioned 04/16.
8	Ramgarh (Jaisalmer)-Akai (Jaisalmer)	RVPNL	D/C	400	198	278	278	278	198		DEC-17	DEC-17	Ready for Commissioning 12/2017.
9	Ramgarh - Bhadla line (Ckt-I)	RVPNL	D/C	400	160	446	446	446	160	DEC-20	JAN-21	DEC-20	Commissioned 12/20.
10	LILO of one ckt Raj west - Jodhpur at Jodhpur (New)	RVPNL	D/C	400	102	138	138	138	102		APR-16	APR-16	Commissioned 04/16.
11	Akal -Jodhpur (New)	RVPNL	D/C	400	447	620	620	620	447		AUG-18	AUG-18	Ready for Commissioning 08/18.
12	Barmer-Bhinmal line	RVPNL	D/C	400	288	399	399	399	288		MAY-19	MAY-19	Commissioned 05/19.
13	Bhadla-Bikaner	RVPNL	D/C	400	379	512	512	512	378		APR-17	APR-17	Commissioned 04/2017
14	Aau-Baithwasia	RVPNL	D/C	220	93	155	155	155	93		NOV-14	NOV-14	Commissioned 11/14.
15	Bhadla-Kanasar	RVPNL	D/C	220	63	105	105	105	63		JUN-16	JUN-16	Commissioned 06/16.
16	Jaisalmer -2 S/S	RVPNL		400/220	500	100	100	100	100		FEB-19	FEB-19	Commissioned 02/19.
17	Kuchera S/S	RVPNL		220/132	100	100	100	100	100		DEC-15	DEC-15	Commissioned 12/15.
18	Aau S/S	RVPNL		220/132	160	100	100	100	100		MAY-15	MAY-15	Commissioned 05/15.
19	Kanasar S/S	RVPNL		220/132	160	100	100	100	100		JUN-16	JUN-16	Commissioned 06/16.
Remark:													
Rajpura (NABA) TPP, (2x700MW) U1-1/13 (C) ,& U2-7/14 (C)													
1	Rajpura - Dhuri	PSTCL	D/C	400	171	242	242	242	171		MAY-13	MAY-13	Commissioned 05/13.
2	Rajpura Thermal - Rajpura	PSTCL	D/C	400	18	29	29	29	18		MAY-13	MAY-13	Commissioned 05/13.
3	Rajpura Thermal - Nakodar	PSTCL	D/C	400	279	381	381	381	279		MAY-14	MAY-14	Commissioned 05/14.
4	Rajpura (New) (2x500) (ICT-II)	PSTCL		400/220	500	100	100	100	100	DEC-16	MAR-17	MAR-17	Commissioned 03/2017
5	Rajpura (New) (2x500) (ICT-I)	PSTCL		400/220	500	100	100	100	100		JUN-16	JUN-16	Commissioned 06/16.
Remark:													
Ramgarh CCPP Extn.-III, (110+50 MW), SS,Raj, RRVUNL, (GT-3/13(C),ST-5/14 (C)													
1	Ramgarh (GTPP) - Chandan	RVPNL	D/C	220	194	309	309	309	194		NOV-14	NOV-14	Commissioned 11/14.
2	Dechu - Phalodi	RVPNL	D/C	220	71	119	119	119	71		SEP-12	SEP-12	Commissioned 9/12.
3	Chandan - Dechu	RVPNL	D/C	220	202	322	322	322	202		DEC-14	DEC-14	Commissioned 12/14.
Remark:													
RAMMAM-III HEP (3x40 MW), NTPC, WBSTCL (02/22)													

Associated Transmission Lines and Substations		State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
						TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection				
1.		2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1	Rammam III - Chalsa	WBSETCL	D/C	132	130	0	0	0		APR-19	DEC-21		"Survey work of the transmission lines completed. WBSETCL contemplated the ATS of Rammam III HPS of NTPC considering that WBSEDCL would purchase the entire power from NTPC. But the PPA of NTPC with WBSEDCL for sale power from Rammam III HPShas not been executed till date. After execution of the said PPA, WBSETCL would take up the construction work of the ATS obtaining Investment Approval fromWBERC."
2	LILO of 132 kV One Ckt of Rammam-II - NBU at Rammam - III HEP	WBSETCL	D/C	132	20	0	0	0		APR-19	DEC-21		"Survey work of the transmission lines completed. WBSETCL contemplated the ATS of Rammam III HPS of NTPC considering that WBSEDCL would purchase the entire power from NTPC. But the PPA of NTPC with WBSEDCL for sale power from Rammam III HPShas not been executed till date. After execution of the said PPA, WBSETCL would take up the construction work of the ATS obtaining Investment Approval fromWBERC."

Remark: Discussion going on with WB

Rampur HEP (6x68.67 MW),CS,HP,SJVNL,U1-2/14 (C),U2-2/14 (C),U3-3/14 (C), U4-6/14(C), U5-3/14 (C), U6 - 12/14(C)

1	Patiala - Ludhiana	PGCIL	D/C	400	156	217	217	217	156	NOV-11	SEP-11	SEP-11	Commissioned 9/11.
2	LILO of Nathpa Jhakri - Nalagarh at Rampur (2nd Ckt balance)	PGCIL	D/C	400	2				2		OCT-14	OCT-14	Commissioned 10/14.
3	LILO of Nathpa Jhakri - Nalagarh at Rampur (Loop in portion)	PGCIL	D/C	400	5	12	12	12	5	NOV-11	FEB-14	FEB-14	Commissioned 02/14.
4	LILO of Patiala - Hissar at Kaithal	PGCIL	D/C	400	66	90	90	90	66	NOV-11	AUG-11	AUG-11	Commissioned 8/11.

Remark:

Rangit-II HEP (2x33MW)PS,Sikkim, SHPL,U1&2 (2020-21)

1	LILO of one ckt of Legship - New Melli at Rangit-II	SHPL	D/C	220									
---	---	------	-----	-----	--	--	--	--	--	--	--	--	--

Remark:

Rangit-IV HEP (3x40MW),PS,Sikkim,JPCL,U1,2&3

Associated Transmission Lines and Substations		State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
						TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection				
1.		2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1	Rangit IV - New Melli line	JPCL	D/C	220	7	15					MAR-19		Work of 220kV line has been awarded to M/s. Ashish Infratech and completion period is 8 months from start of work. Generation project will take about 2? years for completion as against 8 months for completion of associated transmission line, there will be no mismatch for evacuation of power. It may also be mentioned that route survey of transmission line has been completed and design work of transmission system including towers (15 nos.) has also been completed. 220kV GIS bays at PGCIL substation at New Melli have also been awarded to M/s. PGCIL as deposit work. Line length is 3.3 KM. Associated transmission system comprises of 220kV GIS in PH building, 3.3 km long 220kV D/C line from PH to PGCIL pooling station at New Melli. Work for 220kV GIS substation at PH has been awarded to M/s. Siemens and GIS equipment has already been delivered at site.
2	Routing of one circuit of Jorthong - New Melli via Rangit - IV	LEPP	D/C	220							MAR-19		Work in generation project is stopped for since 2013.
Remark: Work remain suspended since Oct'13 due to fund constraints. Project is likely to be commissioned within 30 months after restart of works													
Ratija (1x50 MW) TPS,P.S.,Spectrum Coal & Power Ltd.,Chh, U1-2/13(C)													
1	Ratija - Kasiapalli	SCPL	D/C	132	24				24			MAR-17	Commissioned.
Remark:													
Ratle HEP, (4x205+1x30 MW), PS, J&K, GVK, U-I - U-5 (2023-24)													
1	LILO of one circuit of Dulhasti - Kishenpur at Ratle HEP.	PGCIL	D/C	400									
2	Kishenpur - Ratle, (Dulhasti-Kishenpur Second Ckt stringing extending up to Ratle HP)	PGCIL	S/C	400		0	0	0					
Remark: Work yet to be award.													
Rayalseema (Stage-IV) (600 MW), SS,AP,BHEL,U6-08/17													
1	Rayalaseema TPP - Chittoor line	APTRANS	D/C	400	429	321	321	321	429	MAY-15	JUL-17	JUN-17	Ready for commissioning 06/2017.
Remark:													
Reliable TPP (RTPL), (2x660 MW), PS, MP, RTPL,U1-6/16 (Tentative), U2-12/16 (Tentative)													
1	Reliable TPP - Vindhyachal Pooling Station	XYZ	D/C	765									
Remark:													
Rewa TPP, Khandwa (2x800 MW), SS,MP													
1	LILO of Handia - Barwaha at Handia	MPPTCL	D/C	220	40								
2	Handia - Ashta(2nd stage)	MPPTCL	D/C	400	180								
Legends													
Report generated through				Friday 09 August 2024				2.39.37 PM					
TL: Total Location		STC: Stubs Cast		TE: Towers Erected		STG: Stringing Completed				Page 37 of61			

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
3 Nagda - Ujjain line (GEC-I)	MPPTCL	DCDS	400	53	152	152	152	53	SEP-20	MAR-21	FEB-21	Commissioned 02/21.
Remark: Rongnichu HEP (2x48 MW) PS,Sikkim, MBPCL,U1 & U2 (10/20)												
1 Rongnichu - Rangpo Pooling Station	MBPC	D/C	220									
Remark: Rosa TPP Extn Ph-II (2x300), PS, UP, Reliance, Northern Region, U3-12/11 (C), U4-3/12 (C)												
1 LILO of Lucknow - Bareilly at Shahjahanpur	RPTL	D/C	400	15				15		MAR-12	MAR-12	Commissioned 3/12
2 Rosa - Shahjehanpur (PG)	RPTL	D/C	400	16				16		JUL-15	JUL-15	Commissioned in March 2012. reported in july 2015.(Line Charged by passing Shahjehanpur S/S).
3 Roza - Dohna	UPPTCL	D/C	220	216	340	340	340	216		APR-16	AUG-16	Commissioned 04/16. (Late Reported.)
Remark: Sagardighi TPP (2x300 MW) Phase-II(2x660 MW),SS,WBPDCL U1-12/07(C),U2-7/08(C), U3-12/15(C), U4-12/16												
1 Sagardighi TPS - Gokarna line	WBSETCL	D/C	400	89	154	154	154	89	DEC-19	NOV-20	OCT-20	Commissioned 10/20.
2 Sagardighi - Parulia (PGCIL)	WBSETCL	S/C on D/C	400	255	340	340	340	255	DEC-08	APR-11	APR-11	Commissioned 4/11.
Remark: Sainj HEP (2x50 MW) on Sainj river,SS,HP,HPPCL,U-08/17												
1 LILO of Parbati - II HEP - Parbati-III Pooling station at Sainj	HPPTCL	D/C	400	1	1	1	1	1		MAR-18	MAR-18	Commissioned 04/17 (Late Reported).
Remark: Salaya (Essar Power) (2x600 MW),PS, Guj, Essar Power U1-2/12(C),U2-6/12 (C)												
1 Vadinar - Amreli (Part line)	GETCO	D/C	400	117	294	294	294	117		JAN-14	JAN-14	Commissioned 01/14.
2 Essar Gujarat TPS - Bachau (Tripal)	PGCIL	D/C	400	446	606	606	606	446	FEB-14	SEP-16	SEP-16	Ready for Commissioning 09/16. (Due to delay in Essar Generation Project & non finalization of gentry 6 ckm work is pending balance 446 ckm has been test charged.
3 Vadinar (Essar)-Hadala	GETCO	D/C	400	226	353	353	353	226	NOV-09	MAY-11	MAY-11	Commissioned 5/11.
Remark: Salora TPS (M/s Vandana Vidyut) (2x135 MW), U2- uncertain												
1 LILO of one ckt Korba-Birsinghpur at Vandana	VVL	D/C	400	6				6		JUL-12	JUL-12	Commissioned. 7/12. (Interim)
2 Salora TPS - Dharamjaigarh (Korba) (PGCIL) Pooling Station	VVL	D/C	400	60	84					MAR-17		Target Commissioning date will be provided after approval/receipet of loan from lenders.
Remark: Sandila TPP (2x660 MW), PS,UP,TPL,												
1 Sandila TPP - ATS not defind	TOR.	D/C	400									
Remark: Status Not Reported (UP share 1188 MW)												
Santaldih TPP (250 MW),SS,WB,WBPDCL,U6-6/11(C)												
Legends			Report generated through				Friday 09 August 2024			2.39.37 PM		
TL: Total Location	STC: Stubs Cast		TE: Towers Erected				STG: Stringing Completed					Page 38 of61

Associated Transmission Lines and Substations		State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
						TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Erection				
1.		2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1	LILO of Santaldih - Durgapur (I Ckt) at Asansol	WBSETCL	D/C	220	80	152	152	152	80		DEC-07	DEC-07	Commissioned 12/07
2	LILO of STPS - Arambagh at Bishnupur	WBSETCL	D/C	220	4	11	11	11	4		APR-08	APR-08	Commissioned 4/08
Remark: Sasan UMPP (6x660 MW),PS,MP,Reliance,U1-5/14 (C),U2-12/13 (C),U3-5/13 (C),U4-3/14 (C),U5-8/14 (C),U6-3/15 (C)													
1	LILO of both ckt Vindhyachal - Jabalpur at Sasan	PGCIL	2xD/C	400	13	26	26	26	13		MAR-12	MAR-12	Commissioned 3/12.
2	Indore - Indore Ckt-II	PGCIL	D/C	400	50	139	139	139	50		JUN-13	JUN-13	2nd Ckt Commissioned 06/13.
3	Satna - Bina line -I	PGCIL	S/C	765	274	738	738	738	274		MAR-12	JAN-12	Line commissioned in Jan'12(charged at 400 KV)
4	Satna - Bina line -II	PGCIL	S/C	765	276	737	737	737	276		JUN-12	JUN-12	Commissioned 6/12
5	Indore - Indore (MPPTL)(Partly)	PGCIL	D/C	400	50	139	139	139	98		MAR-12	MAR-12	Commisisoned 03/12
6	Sasaram - Fatehpur line-II	PGCIL	S/C	765	355	954	954	954	355		MAY-13	MAY-13	Commissioned 05/13.
7	Sasan - Satna line -II	PGCIL	S/C	765	242	670	670	670	242		APR-13	APR-13	Commissioned 4/13.
8	Sasan - Satna line -I	PGCIL	S/C	765	241	689	689	689	241	DEC-12	DEC-12	DEC-12	Commissioned 12/12.
9	Bina - Bina (MPPTCL)	PGCIL	D/C	400	1	6	6	6	1	DEC-12	JAN-13	JAN-13	Commissioned 01/13.
10	Fatehpur- Agra line-II	PGCIL	S/C	765	334	896	896	896	334	DEC-12	SEP-13	SEP-13	Commissioned 09/13.
11	Satna (2nd ICT)	PGCIL		765/400	1000	100	100	100	100		AUG-12	AUG-12	Commissioned 8/12.
12	Bina (ICT-II) S/S	PGCIL		765/400	1000	100	100	100	100		MAR-13	MAR-13	Commissioned 03/13.
13	Satna (1st ICT)	PGCIL		765/400	1000	100	100	100	100		JUN-12	JUN-12	ICT-I Commissioned 6/12.
14	Indore (1st Trf.)	PGCIL		765/400	1500	100	100	100	100		JUN-13	JUN-13	Commissioned 06/13.
15	Bina. S/S	PGCIL		765/400	1000	100	100	100	100		AUG-12	AUG-12	Commissioned 8/12.
16	Indore (2nd Trf.)	PGCIL		765/400	1500	100	100	100	100		SEP-13	SEP-13	Commissioned 09/13.
17	Gwalior	PGCIL		765/400	3000	100	100	100	100		MAR-13	MAR-13	Commissioned 03/13.
Remark:													
Satpura Ext TPS (250 MW),SS, MP,MPPGCL, U10-3/13 (C), U11-12/13(C)													
1	Ashta - Indore - II (Jetpura)	MPPTCL	S/C on D/C	220	199	317	317	317	199		FEB-15	FEB-15	Commissioned 02/15.
2	Satpura - Ashta	KPTL	D/C	400	482	651	651	651	482		MAR-15	MAR-15	Commissioned 03/15.
3	Ashta New (2nd Trf.)	MPPTCL		400/220	315	100	100	100	100		JAN-15	JAN-15	Commissioned 01/15.
4	Ashta (Add.) Trf. S/S	MPPTCL		220/132	160	100	100	100	100		OCT-11	OCT-11	Commissioned 10/11
5	Ashta New S/S	MPPTCL		400/220	315	100	100	100	100		SEP-13	SEP-13	Commissioned 09/13.
Remark:													
Sawra Kuddu HPPCL (3x37MW), U1,U2,U3 (2019-20)													
1	Hatkoti - Gumma	HPPTCL	D/C	220	52	80	80	80	52		AUG-18	AUG-18	Ready for Commissioning 08/18.
2	LILO of both ckt. Jhakri Abdullapur at (Gumma) Pragati Nagar	HPPTCL	D/C	400	3	15	15	15	3	JUN-19	NOV-20	OCT-20	Commissioned 10/20.
3	Snail -Hatkoti	HPPTCL	D/C	220	13	37	37	37	13	SEP-19	DEC-20	NOV-20	Commissioned 11/20.

Associated Transmission Lines and Substations	State/Agen cy Executing Asociated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completi on	Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos) /Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Er ection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
4 Hatkoti Switching Station	HPPTCL		220	50	0	0	0	0				
5 Gumma S/S	HPPTCL		400/220	315	100	100	100	100		DEC-20	NOV-20	Commissioned 11/20.
Remark:												
Scheme to relieve high loading of WR-NR Inter Regional Corridor (400 kV Bhinmal Zerda line)												
1 Reconductoring of 400 kV Jodhpur (Surpura) (RVPN)-Kankroli s/c (twin moose) line with twin HTLS conductor inl c. OPGW installation	PGCIL	S/C	400	188	0	0	0	188	MAY-24	MAR-24	FEB-24	Commissioned 02/24.
Remark:												
Shahpurkandi Dam(3x33+3x33+1x8), Punjab, Ravi river, PSPCL (08/24)												
1 Shahpur Kandi PH-I - Shahpur Kandi PH-II	PSTCL	S/C on D/C	220	4	0	0	0	0		AUG-24		PSTCL to fund the upfront payment for this work .
2 RSD - Shahpur Kandi PH-I	PSTCL	S/C on D/C	220	20	0	0	0			AUG-24		
3 Shahpur Kandi PG-II - Sarna with HTLS conductor of 1200 A Capacity	PSTCL	S/C on D/C	220	18	0	0	0			AUG-24		
4 LILO of Ckt. one RSP - Sarna at Shahpur Kandi PH-I and PH-II	PSTCL	S/C on D/C	220	0	0	0	0	0		AUG-24		
Remark:												
Shapoorji Pallonji,Kodinar,(2x660),PS,Guj, SPEPL. U1-5/15,U2-8/15												
1 Shapporji Pallonji TPS - Amreli	SPPCL	D/C	400	107	339	330	292	59				
2 Shapoorji Pallonji generating station	GETCO	D/C	400	220	0	0	0	0		DEC-16		Generation not coming
3 SPEL - Pirana (PG)	SPPCL	D/C	400									
Remark:												
Shirpur TPP (2x150MW), Maharashtra, Shripur power, U1&2-11/17												
1 Shirpur Power Plant - Amalner line	MSETCL	D/C	220	70	0	0	0	70		OCT-17	OCT-17	Commissioned 01/2017 (Late Reported).
Remark:												
Shongtong Karcham HEP (3x150 MW) on Satluj river, U1,U2&U3, (04/24)												
1 Shongtong Karcham HEP - Wangtoo (Quad)	HPPTCL	D/C	400	18		0	0			DEC-21		Preliminert Survey has been carried out and is under tendering process for the detailed Survey of the route.
2 Wangtoo (GIS) S/S	HPPTCL		400/220	630	100	100	100	100	JUN-19	NOV-19	OCT-19	Commissioned 09/19 (Late Reported).
Remark:												
Sikka TPP Extn, (2x250 MW) SS, Gujarat, GSECL, U3 -3/15 (C),U4-9/15 (C)												
1 Sikka - Moti Paneli line	GETCO	D/C	220	157	259	259	259	157		AUG-15	AUG-15	Commissioned 08/15.
2 LILO of Jamnagar - Jetpur line-II at Sikka	GETCO	D/C	220	117	189	189	189	117		MAR-18	MAR-18	Commissioned 03/18.
Remark:												
Simhapuri PH-I,(150 MW),PS,U2-7/12(C)												

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1 Simhapuri-Nellore		S/C	400	26				26		MAR-12	MAR-12	Commissioned 3/12
Remark: Singareni Collieries Generation Project (2x 600 MW), Telangana,U1-3/16 (C),U2-11/16(C)												
1 Singareni TPS (Jaipur TPP) - Gajwel	TSTRANS	D/C	400	325	459	459	459	325		NOV-15	NOV-15	Commissioned 11/15.
Remark: Singhitarai TPP (2x600 MW),PS,Chg,, Athena Chhg Power Ltd.,U1,U2-uncertain												
1 Athena Singhitarai - Raigarh Pooling Station (near Kotra)	ACPLT	D/C	400	50	75	75	75	50		MAY-16	MAY-16	Commissioned 4/16 (Late Reported)
Remark: Singoli Bhatwari HEP (3x33MW)PS,UK,L&T,U1,2,3 & 4 (03/20)												
1 LILO of Baramwari - Srinagar at Singoli Bhatwari	PTCUL	D/C	220	5	0	0	0	0	DEC-19	MAY-21		Work held up due to COVID-19.
Remark: SJK Powergen TPP (2x660 MW),PS, MP GMR, U1-12/14,U2-6/14												
1 SJK TPS - Jabalpur Pooling Station	XYZ	D/C	400	107	339	330	292	59				
Remark: Solapur TPP (2x660 MW),CS, Maha, TPL, U1-4/17(c) & U2-10/18												
1 Sholapur STPP - Sholapur line-I	PGCIL	D/C	400	22	35	35	35	22	OCT-15	APR-15	APR-15	Ready for commissioning 04/15.
2 Bay Extn. at 400/220KV Sholapur S/stn.	PGCIL		400	50	100	60	50	20	MAR-17	SEP-17	SEP-17	Award placed in Jun'15. Work under progress.
Remark: Sorang HEP (2x50 MW),PS,HP,HSPCL,U1 & U2 (03/20)												
1 LILO of one ckt Karcham wangto - Abdullapur at Sorang HEP	HSPPL	D/C	400	7	11	11	11	7		OCT-15	OCT-15	Commissioned 10/15.
Remark: Srinagar HEP, (4x82.5 MW),PS,UK,AHPC Ltd.,U1-4/15 (C) ,U2-6/15 (C), U3-4/15 (C)U4-6/15 (C)												
1 Srinagar HEP - Sringar 400 kV S/S.	PTCUL	D/C	400	28	39	39	39	28		JUL-16	JUL-16	Commissioned 07/16.
2 LILO of Muzaffarnagar - Vishnuprayag at Srinagar	UPPTCL	D/C	400	7	20	20	20	7		NOV-14	NOV-14	Commissioned 11/14.
Remark: Subansiri Lower (HEP) (8x250 MW) ,CS, ArP, NHPC, U1&2-12/19, U3&4 -06/20												
1 Lower Subhansiri - Biswanath Chariyali line -I	PGCIL	D/C	400	354	480	480	480	354	AUG-22	MAR-23	FEB-23	Commissioned 02/23.
2 Lower Subhansiri - Biswanath Chariyali line -II	PGCIL	D/C	400	371	515	515	515	371	SEP-23	JAN-24	DEC-23	Commissioned 12/23.
Remark: The works of the project is stalled since Dec 2011 due to agitation by various pressure groups of Assam and the balance works are likely to be completed within four years after resumption of works												
Suratgarh Super Critical TPS (2x660 MW),SS, Raj,RRVUNL U7-11/17,U8-3/18												
1 Bikaner- Merta	RVPNL	S/C	400	172	465	465	465	172	MAR-14	NOV-15	NOV-15	Commissioned 11/15.
2 Suratgarh TPS- Bikaner	APL	D/C	400	279	351	351	351	279	JUL-18	JUL-18	JUL-18	Commissioned 07/18.
Legends												
TL: Total Location			STC: Stubs Cast			TE: Towers Erected			STG: Stringing Completed			Page 41 of61

Associated Transmission Lines and Substations		State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
						TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Ma teria	STG(C km)/Erection				
1.		2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
3	Suratgarh - Babai	RVPNL	D/C	400	491	676	676	676	469	DEC-23	DEC-24		1. Earlier Work order awarded to M/s Aster Chennai has been withdrawn at risk and cost of the firm. 2. Stay against termination of contract issued by court. 3. Matter is under the jurisdiction of court. IA Cancelled in hearing on 11.09.23. 4. For balance work revised detailed W.O. issued to M/s Kay Cee Infra & Energy on 8.4.22 W.O. short closed. 5. For balance work, W.O. issued on 15.06.24 to JV of M/s Navdurga
4	GSS Babai S/S	RVPNL		400/220	315	100	100	100	100		MAR-18	MAR-18	Commissioned 03/18.
Remark: Suzlon wind farm (100 MW), PS,Kutch, GETCO, U1-5/13													
1	Suzlon wind farm - Bhachau (PG)	XYZ	D/C	220									
Remark: S V Power TPP (63 MW),PS,Cha,KVK,U1-12/11(C),													
1	LILO of Korba-Mopaka line at S. V. Power	SVPPL	D/C	132	12				12		NOV-11	NOV-11	Commissioned 11/11.
Remark: Swastik TPP, (25 MW), PS,Chg, ACB, U1-12/13													
1	LILO of Korba-Mopka at Swastic TPP	APL	D/C	132					132			MAR-17	Commissioned
Remark: System Strengthening													
1	Kukurmara - Azara line	AEGCL	S/C on D/C	132	5	29	29	29	6	DEC-11	NOV-19		Court case pending at Loc-19. Stringing of Railway and Highway crossing left to be done.
2	Surajmani Nagar - Badarghat	TSECL	D/C	132	6	0	0	0	0		AUG-16		Fund proposed in World Bank.
3	Silchar - Melriat (New)	PGCIL	D/C	400	287	451	451	451	287	DEC-12	DEC-18	NOV-18	Commissioned 11/18.
4	Silchar - Srikona line	PGCIL	D/C	132	2	7	7	7	2		MAR-12	MAR-12	Line commissioned in Mar'12.
5	Balance work of 400kV D/C Vadinar -Amreli line (PKG-III) with ACSR Twin Moose Condu. and Earth Wire M/s Jyoti	GETCO	D/C	400	121	533	533	533	121	JAN-24	APR-24	MAR-24	Commissioned 03/24.
6	Palatana - Surajmaninagar line (Charged at 132 KV)	PGCIL	D/C	400	74	118	118	118	74		JUN-12	JUN-12	Commissioned 6/12
7	Roing - Tezu line	PGCIL	S/C on D/C	132	73	244	244	244	72	APR-12	JUN-17		Line commissioned in Jun'17.
8	Udaipur - Palatana	TSECL	D/C	132	12	41	41	413	12		AUG-11	AUG-11	Line test charged on 21.08.2011.
9	400KV D/C Gadag PS - Koppal PS Tran. line	RTVPL	D/C	400	127								
10	Melriat (New) - Sihmui line	PGCIL	D/C	132	12	20	20	20	12	DEC-12	NOV-18		Line commissioned in Nov'18.
11	Balance work of 220 kV D/C Kalawad- Kangasiyali line with AL-59 Conductor and OPGW	GETCO	D/C	220	114	0	0	0	114	OCT-23	DEC-23	NOV-23	Commissioned11/23.
Legends													
Report generated through				Friday 09 August 2024				2.39.37 PM					
TL: Total Location		STC: Stubs Cast		TE: Towers Erected		STG: Stringing Completed				Page 42 of61			

Associated Transmission Lines and Substations		State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
						TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/ Recp.Materia	STG(C km)/Erection				
1.		2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
12	220KV DC/SC (2-Phase) line from the existing 220/11KV LIS SS Settypalli to proposed 220/25KV RTSS Veldurthy	APTRANS	D/C+S/C	220	6							MAY-23	
13	Surajmani nagar-P.K.Bari	TSECL	D/C	400	260	0	0	0	0		MAR-17		Fund not yet tied up. Proposed under World Bank Financing /SPA/NEC. Work is under progress. Line stringing pending for want of LC. Commissioned 02/23.
14	ETPS to Tondiarpet point ATS	TANTRAN	D/C	400	18	5	5	5	2	SEP-17	MAR-23		
15	Extn. of new EGT supply Laying of 230kV XLPE AI UG cable for a route length of 1Km from CTT tower - Metering point inside consumer premises	TANTRAN	S/C	230	1	0	0	0	1		MAR-23	FEB-23	
16	KPS1-Khavda PS GIS (KPS2) 765kV D/C line	MEGHA	D/C	765	42					FEB-25			
17	Reconductoring of exiting Single ACSR Panther Khliehriat (POWERGRID)	PGCIL	S/C	132	7	0	0	0	8	NOV-24			
18	Silchar - Purba Kanchan Bari line (charged at 132KV)	PGCIL	D/C	400	254	373	373	373	254	DEC-12	JUL-15	JUL-15	Commissioned 07/15.
19	LILO of Korattur - Koyambedu at Alamathy (Balance Portion)	TANTRAN	D/C	220	23				23		SEP-15	SEP-15	Commissioned 09/15.
20	Mariani (New) - Mokikchung (PG)	PGCIL	D/C	220	97	163	163	163	97	DEC-12	JUN-15	JUN-15	Ready for Commissioning 06/15.
21	Killing (Byrnihat)-EPIP-I	MeECL	M/C	132	17	19	19	19	22		MAY-17		1. Date of award of contract is 18.03.2011. 2. Schedule date of completion was 18.03.2012. 3. The line was completed on 11.02.2016 and commissioned on 12.05.2017. 4. Delay was due to RoW issue, all of which have been resolved and also due to delay in commissioning of SAS at 400/220/132 kV Killing sub-station.
22	LILO of Agia - Sarusajai line at Kukurmara S/S	AEGCL	D/C	220	4	8	8	8	4		SEP-12	SEP-12	Commissioned 9/12.
23	Reconducting of Parli (PG) - Parli (M) 400kV D/C line section of above line (at SI.1) with twin HTLS conductor with a minimum capacity of 196 MVA Ckt. at a nominal voltage	PGCIL	S/C	400	5	0	0	0	5	AUG-23	JAN-24	DEC-23	Commissioned 12/23.
24	Erection of 230KV SC on DC tower with ZEBRA conductor from Pudukottai 230 LV SS to Vellalaviduthy 400/230 KV SS.	TANTRAN	S/C	230	51							MAY-23	
25	Mokokchung (PG) - Mokokchung (Nagaland) line	PGCIL	D/C	132	2	11	11	11	2	DEC-12	JUL-15	MAR-17	Line commissioned in Jul'15.
26	LILO of MTPS-A - Durgapur line at Barjora s/s	DVC	S/C	220	9	17	17	17	79	JAN-24	FEB-24	JAN-24	Commissioned 01/24.

Associated Transmission Lines and Substations		State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
						TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/ Recp.Materia	STG(C km)/Erection				
1.		2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
27	Reconductoring of Aizawal (POWERGRID) - Luangmual (Mizoram 132kV ACSR Panther S/C line with Single HTLS Conductor of 800A (at nominal Voltage Level)	PGCIL	S/C	132	1	0	0	0		APR-25			Reconductoring works completed by Dept. of Power, Mizoram, Informed/requested to CTUIL for scope deletion
28	Silchar - Badarpur (PG) line.	PGCIL	D/C	132	38	69	69	69	38		APR-12	APR-12	Commissioned 4/12.
29	LILO of Kaithalguri - Misa line at Mariani (New) (Charged at 220KV)	PGCIL	D/C	400	1	4	4	4	1		MAR-13	MAR-13	Commissioned 03/13.
30	Laying of 400 KV 1X2500 Sq. mm XLPE UG cable from perumbakkam junction to Pallikarunai OH/UG Junction in the Sholinghanallur to Guindy 400 KV Feeder for aroute length of 8.546 Km under turnkey basis	TANTRAN	S/C	400	8							MAY-23	
31	Silchar - Imphal (New) line (to be charged at 132KV)	PGCIL	D/C	400	334	479	479	479	334	DEC-12	MAR-15	MAR-15	Commissioned 03/15.
32	LILO of Zemabawk - W.Phaileng at Sihhmui	PEDMIZO	S/C	132	5	0	0	0	0		DEC-13		Approval from State Govt. obtained
33	LILO of 220kV Phulpur- Jhunsi 400kV Machhalishahar	UPPTCL	S/C	220	99							MAY-23	
34	Baramwari (GIS)-Srinagar S/S	UKPCL	D/C	220	180	228	210	182	72	DEC-19	DEC-19		Baramwari Srinagar 220 kV D/C line and LILO of this line at Singoli Bhatwari HEP are required for transfer of power from Singoli Bhatwari HEP up to Srinagar pooling station.But after the works of Phata Byung (2x38 MW) being severely affected due to flash floods in June, 2013 and all works being stalled since July, 2017 due to Funds constraints with the developer , this Baramwari switching station is not being constructed, therefore currently above line is being constructed from 400kV S/s Srinagar to interconnection point of 99MW Singoli Bhatwari HEP.This line is of 150 Ckm out of which 72 Ckm stringing have been completed. Also out of 220 tower locations, 210 fdns have been completed and 182 towers have been erected
35	Surajmani Nagar - Rokhia	TSECL	D/C	132	20	80	68	56	7		DEC-18		RoW issue
36	Pasighat - Roing line.	PGCIL	S/C on D/C	132	102	347	347	347	104	DEC-12	JUN-17		Line commissioned in Jun'17.
37	LILO of MTPS (A) - Borjora line at MTPS (B)	DVC	D/C	220	84	76	75	75	79	MAY-24	SEP-24		Line length = 21.52KM, Route lenth = 21.52*4 = 86CKM . Stringing completed: 19.637*4=78.548CKM. Due to severe ROW problem and non-obtaining of Forest clearance. FRA received but stage I awaited. Revised date of completion changed to September'2024.
Legends			Report generated through				Friday 09 August 2024			2.39.37 PM			
TL: Total Location		STC: Stubs Cast		TE: Towers Erected			STG: Stringing Completed				Page 44 of61		

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completi on	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos) /Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Er ection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
38 Surajmani Nagar - Budhujngnagar	TSECL	D/C	132	36	63	63	63	36		AUG-12	AUG-12	Commissioned 08/12.
39 LILO of CTPS (A) - Kalyaneswari line at RTPS	DVC	D/C	220	52	72	72	72	52	APR-24	JUL-24	JUN-24	Commissioned 06/24.
40 Surajmani Nagar - Udaipur	TSECL	D/C	132	50	50	0	0	0		JUN-15		Proposed under NEC.
41 Stringing of 2nd Circuit from Dehar HEP of BBMB to Kangoo S/S	HPPTCL	D/C	220	4	0	0	0		SEP-24	MAR-23		
42 Renew Solar Power Pvt. Ltd. - Koppal PS 220kV S/C line	RENEWS	S/C	220	54	0	0	0	54		APR-24	MAR-24	Commissioned 03/24. (Commissioned 10/2023).
43 Silchar - Hailakandi (Contingency arrangement)	PGCIL	D/C	132	60	110	110	110	60		NOV-17		Part line commissioned (35Ckm) through contingency in Jun'12. Balance line commissioned in Nov'17.
44 LILO of Loktak - Imphal at Imphal (New) line	PGCIL	D/C	132	1	5	5	5	1	DEC-12	MAR-13	MAR-17	Commissioned 03/13.
45 Ramgarh-II SEZ PP- Fateharh-II (Twin HTLS)	PGCIL	D/C	400	88					NOV-23			
46 Kamudhi - Kavanoor Ckt-II	TANTRAN	D/C	230	56	229	229	229	56		FEB-19	FEB-19	Commissioned 02/19.
47 220KV Pallantla-Guddigudem DC Line at Loc.No.54 to 400/220/11KV Guddigudem SS	APTRANS	D/C	220	25							MAY-23	
48 Surajmani Nagar - Agartala 79 Tilla Grid S/S	TSECL	D/C	132	18	71	71	71	18		SEP-13	MAR-17	Completed 9/13
49 Gadag PS- Koppal (PS) line	RTVPL	D/C	400	100					AUG-23			
50 Tezu - Namsai line.	PGCIL	S/C on D/C	132	96	332	332	332	95	DEC-12	JUL-18		Line commissioned in Jul'18.
51 LILO of Aizwol (PG) - Zemabawk at Melriat (PG)	PGCIL	D/C	132	30	17	17	17	10	DEC-12	NOV-18		Line commissioned in Nov'18.
52 2-Phase Single Circuit Transmission line on D/C towers from 220 kV S/s Jafferpur to TSS Rudraupur for M/s IRCON	PTCUL	S/C	220	10							MAY-23	
53 1X1500MVA 765/400 KV ICT-3rd at Raigarh Kotra Section-B)	PGCIL		765/400	1500	100	45	30	0	FEB-25			
54 1X500MVA 765/400 ICT-2 at KPS-2 New S/S	PGCIL		765/400	1500					JAN-25			
55 1x500 MVA 400/220kV ICT-5 at Kurnool PS (Part-A and Part-B	PGCIL		400/220	500	100	25	25	0	FEB-25			
56 Wathar (Addl.)	MSETCL		220/33	50	100	100	100	100		MAR-17	MAR-17	Commissioned 03/2017
57 1x500 MVA 400/220kV ICT-6 at Kurnool PS (Part-A and Part-B	PGCIL		400/220	500	100	25	25	0	FEB-25			

Associated Transmission Lines and Substations		State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
						TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Er ection				
1.		2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
58	Xeldem (Goa) S/S (G-TTPL - TBCB)	SGL		400/220	1000	100	0	0	0	JUN-24	DEC-22		1.Delay due to occurrence of Force Majeure (FM) event i.e. outbreak of COVID-19 and this FM event has been intimated to all LTTCs 2. The construction work will be started after getting Conversion Sanad order from Revenue authorities. The construction License from Gram Panchayat, Molem has been received on 13 Nov 2020. 3.The progress is suffered due to petition filed by Goa Foundation in Central Empowered Committee (CEC) constituted by Supreme court and High Court of Mumbai and Goa
59	Narendra New (upgradation to its rated voltage of 765 Kv along with 4x1500 MVA T/F)	APL		765/400	6000					DEC-24			
60	Namsai S/S	PGCIL		132/33	30	100	100	100	100		JUN-18		Commissioned in Jul'18.
61	Khavda PS1 Augmentation	MEGHA		765/400	6000					JAN-25			
62	1X1500MVA 765/400KV ICT-1 at Kurnool (III) (AP) -Part-A and Part-B	PGCIL		765/400	1500	100	25	25	0	JAN-25			
63	1X500MVA 765/400 ICT-1 at KPS-2 New S/S	PGCIL		765/400	1500					DEC-24			
64	1X500 MVA 400/220KV ICT-5 at Bikaner-II PS (Phase-IV (Part 1) Bikaner Complex- PART E)	PGCIL		400/220	500	100	65	50	20	DEC-24			
65	1X500 MVA 400/220KV ICT-4 at Bikaner-II PS (Phase-IV (Part 1) Bikaner Complex- PART E)	PGCIL		400/220	500	100	65	50	20	DEC-24			
66	Roing S/S	PGCIL		132/33	30	100	100	100	100		JUN-17		Commissioned in Jun'17.
67	Augmentation of 400/220 KV Gadag S/S with 3x500 MVA ICT	RTVPL		400/220	1500					MAY-24			
68	1x500 MVA 400/220kV ICT-7 at Kurnool PS (Part-A and Part-B	PGCIL		400/220	500	100	25	25	0	MAR-25			
69	1x 500MVA 765/400kV ICT-1 at Fatehgarh-3 (New Section)	POWERIC		765/400	1500					FEB-25			
70	1X500 MVA, 400/220 kV ICT-2 at Bikaner-II PS (Phase-IV (Part 1) Bikaner Complex- PART E)	PGCIL		400/220	500	100	100	100	100	JUL-24	AUG-24	JUL-24	Commissioned 07/24.
71	1x1500 MVA 765/400kV ICT-1 at Sikar-II s/s (Rajasthan (8.1 GW) under phase-II- Part C)	PGCIL		765/400	1500	100	60	35	15	DEC-24			
72	1x500 MVA 400/220kV ICT-1 at Kurnool PS (Part-A and Part-B	PGCIL		400/220	500	100	25	25	0	JAN-25			
73	1X500 MVA 400/220 kV ICT-1 at Bikaner-II PS (Phase-IV (Part 1) Bikaner Complex- PART E	PGCIL		400/220	500	100	100	100	100	JUN-24	JUN-24	MAY-24	Commissioned 05/24.
74	1x500 MVA 400/220kV ICT-3 at Kurnool PS (Part-A and Part-B	PGCIL		400/220	500	100	25	25	0	JAN-25			
75	1x500 MVA 400/220kV ICT-8 at Kurnool PS (Part-A and Part-B	PGCIL		400/220	500	100	25	25	0	MAR-25			
Legends			Report generated through				Friday 09 August 2024				2.39.38 PM		
TL: Total Location		STC: Stubs Cast		TE: Towers Erected			STG: Stringing Completed				Page 46 of61		

Associated Transmission Lines and Substations		State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
						TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Er ection				
1.		2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
76	1X1500 MVA 765/400KV ICT-2 at Narela (Rajasthan (8.1 GW) under phase-II- Part G)	PGCIL		765/400	1500	100	85	85	55	JUL-24	SEP-24		
77	Tezu S/S	PGCIL		132/33	30	100	100	100	100		JUN-17		Charged in Jun'17.
78	DSTPS ICT-II S/s	DVC		400/220	315	100	100	100	100	JAN-21	MAR-21	FEB-21	Commissioned 02/21.
79	1x500 MVA 400/220kV ICT-4 at Kurnool PS (Part-A and Part-B	PGCIL		400/220	500	100	25	25	0	FEB-25			
80	Yurembam (Aug.) S/S	ED,		132/33	90	100	0	0	0		MAR-13		
81	1x1500 MVA 765/400kV ICT-2 at Sikar-II s/s (Rajasthan (8.1 GW) under phase-II- Part C)	PGCIL		765/400	1500	100	60	35	15	DEC-24			
82	Panchgram (Aug.) S/S	AEGCL		132/33	50	100	100	100	100		DEC-11	DEC-11	Commissioned 12/11
83	1X500MVA 765/400 ICT-2 at KPS-3 New S/S	PGCIL		765/400	1500	100	25	20	0	MAR-25			
84	1x1500MVA 765/400 4th ICT Bikaner (PG)	PGCIL		765/400	1500	100	45	55	0	DEC-24	SEP-24		
85	1x500 MVA 400/220kV ICT-2 at Kurnool PS (Part-A and Part-B	PGCIL		400/220	500	100	25	25	0	JAN-25			
86	Surajmaninagar S/S (Upgrdable to 400 kV)	TSECL		132/33	100	100	100	100	100		DEC-12	DEC-12	Commissioned 12/12
87	1X1500 MVA 765/400KV ICT-3 at Narela (Rajasthan (8.1 GW) under phase-II- Part G)	PGCIL		765/400	1500	100	85	85	55	JUL-24	SEP-24		
88	1X1500MVA 765/400KV ICT (4th) at 765/400KV Bhadla-II PS (Phase -II Part -BI)	PGCIL		765/400	1500	100	90	85	85	JUN-24	AUG-24		Transformer diverted to other site where RE generation was coming up.
89	1X1500MVA 765/400KV ICT-2 at Kurnool (III) (AP) -Part-A and Part-B	PGCIL		765/400	1500	100	25	25	0	FEB-25			
90	1X500MVA 765/400 ICT-1 at KPS-3 New S/S	PGCIL		765/400	1500	100	25	20	0	FEB-25			
91	Vapi (Ambheti) (Vapi-II) (VNLTl-TBCB)	SGL		400/220	1000	0	0	0	0	MAY-24	MAR-23		
Remark:													
System Strengthening Scheme for Eastern and North Eastern Regions (ER NER Transmission Limited)													
1	1X500MVA ICT-1 at Banka S/S along with Extn. of 400KV AIS Switch. and creation of 220KV GIS at Banka	PGCIL		400/220	500	100	95	50	50	OCT-24			
2	Extn. of 132kV AIS switchyard and Upgradation of existing 132kV Namsai (POWERGRID) S/s	PGCIL		220/132	320					OCT-25			
Remark:													
Talwandi Sabo TPP (3x660MW),PS,Punjab, Sterlite, U1-6/14 (C),U2-10/15 (C),U3-03/16 (C)													
1	Talwandi Sabo - Moga	PSTCL	D/C	400	204	287	287	287	204		MAR-13	MAR-13	Commissioned 03/13.
2	Moga- Nakodar	PSTCL	D/C	400	128	178	178	178	128		APR-14	APR-14	Commissioned 04/14.
Legends													
Report generated through				Friday 09 August 2024				2.39.38 PM					
TL: Total Location		STC: Stubs Cast		TE: Towers Erected		STG: Stringing Completed				Page 47 of61			

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/ Recp.Materia	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
3 Talwandi Sabo - Dhuri	PSTCL	D/C	400	175	250	250	250	175		JAN-13	JAN-13	Commissioned 01/13. (Line energised on 21.8.12 but intimated in Jan 2013)
4 Talwandi Sabo-Mukatsar	PSTCL	D/C	400	201	277	277	277	201		SEP-14	SEP-14	Commissioned 09/14.
5 Nakodar (1st Trf.)	PSTCL		400/220	315	100	100	100	100		APR-14	APR-14	Commissioned 04/14.
6 Mukatsar (2x315)	PSTCL		400/220	630	100	100	100	100	JAN-13	SEP-14	SEP-14	Commissioned 09/14.

Remark:

Tamnar TPP (4x600 MW),PS,Chatt,JPL, U1-3/14 (C),U2-3/14 (C),U3-1/15 (C),U4-3/15 (C)

1 Tamnar TPP - Raigarh (Tamnar) Pooling Station	JPL	2xD/C	400	44	67	67	67	44		JAN-15	JAN-15	Commissioned 01/15.
---	-----	-------	-----	----	----	----	----	----	--	--------	--------	---------------------

Remark:

Tanda Extn. (2x660 MW), CS,UP, NTPC,U1-3/19,U2-7/19

1 Tanda TPS Extn- Basti (Q)	UPPTCL	S/C	400	43	137	137	137	88	OCT-19			Line energised on 14/03/2021. To be deleted.
2 Tanda TPS Extn - Gonda	SEUPPTC	S/C	400	100	241	97	54	0		OCT-18		"Work is standstill for more than a year due to poor financial health of SEUPPTCL, the transmission service provider, owned by M/s Isolux. The line is a part of TBCB project awarded to M/s Isolux. UPPTCL representative informed that GoUP is considering to take over transmission project and evaluation of completed work is under progress. Bids for valuers have been invited by M/s PFC. Valuation is under progress. Final decision will be taken after valuation."
3 Gonda - Shahjehanpur (PG)	UPPTCL	D/C	400	460	543	296	140	0				To being constructed in TBCB mode
4 Tanda (NTPC) - Tanda (New) line	UPPTCL	D/C	220	42	94	94	94	42		FEB-19	FEB-19	Commissioned 02/19.
5 LILO of Azamgarh - Sultanpur at Tanda TPS Extn.	UPPTCL	D/C	400	133	206	206	206	133		MAR-19	MAR-19	Ready for Commissioning 03/19.
6 Gonda	UPPTCL		400/220	630	0	0	0	0				Developed by M/s Isolux under TBCB S/s is complete and energised at 220 kV since 2016
7 Tanda TPS	UPPTCL		400/220	630	100	100	100	100				To be deleted. Both ICTs are energised in Mar-19.
8 Basti (GIS) (T/F-I)	UPPTCL		400/220	500	100	100	100	100	JUN-21	FEB-22	JAN-22	Commissioned 10/21 (Late Reported).

Remark:

Tangnu Romai-I HEP (2x22MW)PS,HP,U1 & U2 (2021-22)

1 Sunda-Hatkoti	HPPTCL	D/C	220	50	69	69	69	50	MAY-22	JUL-22	JUN-22	Commissioned 06/22.
2 Tangnu Romai-I HEP - 220/132 kV Sunda S/S	HPPTCL	D/C	132	24	37	25	17	5		DEC-21		work is progress and all efforts have been made to complete the work by Dec-21.
3 Sunda S/S	HPPTCL		220/132	200	100	100	100	100	MAY-22	SEP-22	AUG-22	Commissioned 08/22.

Remark: Project work stopped due to fund issue.

Tapovan Vishnugad HEP (4x130MW), CS,UK,NTPC,U1-4 (12/20)

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1 Tapovan (Vishnugad) - Pipalkoti	PTCUL	D/C	400	36	48	13	4		MAR-23	MAR-23		Final approval on forest proposal was accorded on dt 21.07.2020. Natural calamity happened on dt.07.02.2021in Joshimath,Dist Chamoli at Rishi Ganga, which also affected the NTPC HEP. Revised commissioning schedule of Tapovan-Vishnugad HEP is awaited from NTPC. Contract awarded in 03 no. packages in Sep 2017. Forest proposal had been submitted on dated 24.11.2018 for Package-I, on dated 23/10/2018 for Package-II and on dated 23/02/2019 for Package-III. Stage-I clearance of forest case for Package I, II and III is expected by Oct'19, Oct'19 and Nov'19 resp. Construction work of line will be started after approval of stage-I clearance of forest. Implementation of line to be taken up under central sector as an ISTS scheme with the matching timeframe of commissioning of Vishnugad -Pipalkoti (HEP) of THDC i.e June 2023 or Tapovan-Vishnugad HEP of NTPC whichever is earlier as per minutes of 3rd NRPC meeting (Transmission planning) held on dt 19.02.21. Approval is pending in Standing Committee, CEA. Construction of Transmission line will be planned after due approval from competent authority.
2 Kuwari Pass (Pipalkoti)-Karanprayag -Srinagar (Khandukhal)	PTCUL	D/C	400	184	220	45	0	0		DEC-21		
3 Srinagar(Khandukhal)-Kashipur (Rampura)	PTCUL	D/C	400	362	0	0	0	0		DEC-21		
4 LILO of Vishnu Prayag - Muzaffarnagar at Tapovan Vishnugarh HEP	PTCUL	D/C	400	2	0	0	0					

Remark:

Tashiding HEP (2x48.5MW)PS,Sikkim,Shiga Energy,U1-11/17,U2-11/17

1 Tashiding - Legship	SEPL	D/C	220	17	23	23	23	17		MAR-18	MAR-18	Commissioned 11/17 (Late Reported).
2 Legship - New Malli	SIKKIM	D/C	220	20	35	35	35	20		JUN-18	JUN-18	Commissioned 10/17 (Late Reported).
3 Legship S/S	PGCIL		220/132	100	0	0	0	0				

Remark:

Teesta-III(6x200 MW),PS,Sikkim,TUL,U1to6- 2/17 (C)

1 LILO OUT of Teesta-III - Kishanganj at Rangpo	PGCIL	D/C	400	15	35	35	35	23	JUN-20	AUG-21		Work affected due to RoW in stringing at one section due to Tashi Choling trust. Progress also affected due to COVID-19 restrictions. Lockdown extended upto 14.07.2021.
---	-------	-----	-----	----	----	----	----	----	--------	--------	--	--

Associated Transmission Lines and Substations		State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
						TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection				
1.		2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2	Teesta III - Kishanganj	TUL	D/C	400	427	590	586	581	392		OCT-18		Teesta III Rangpo (CKT-II) and Teesta III Dikchu (Ckt 1(a)) Lines are in commercial operation from 16.01.2017 & 14.04.2017 respectively. Dikchu- Rangpo (Ckt 1 (b)) is energized on 30.06.2018 (i.e. trial operation for 24 hours) and could successfully complete the trial operation on 1st July 2018. 46.1 Kms line from Kishanganj Substation has been successfully energized for antitheft purpose. Re-Stringing works, in last span of 290-291 is under progress and back charging would be extended stretch by stretch on completion of re-stringing. RoW and Forest issues faced in Darjeeling distt. Commissioned 03/16..(Late Reported).
3	LILO IN of Both Ckt Teesta-III - Kishanganj at Rangpo	PGCIL	MC+D/ C	400	21	36	36	36	21	NOV-13	JUL-16	JUL-16	
Remark: Teesta LD IV HEP (4x40 MW),CS,WB,NHPC,U1:03/16, U2:03/16(C), U3-7/16 (C),U4-8/16 (C)													
1	Teesta LDP -III - Teesta LDP-IV	WBSETCL	S/C	220	21	94	94	94	21	SEP-08	SEP-18	SEP-18	Ready for Commissioning 09/18.
2	Teesta LDP - IV - New Jalpaiguri (NJP)	WBSETCL	D/C	220	145	250	250	250	145	SEP-08	FEB-16	FEB-16	Commissioned 02/16.
Remark: Unit-4 (40MW) commissioned on 11.08.2016.													
Teesta Low Dam III (4x33 MW),CS,WB,NHPC, U1-1/13(C) ,(C) U2-1/13(C), U3-2/13(C), U4/13(C)													
1	Teesta LD III-New Jalpaiguri	WBSETCL	S/C	220	81	282	282	282	81	DEC-09	JAN-13	JAN-13	Commissioned 01/13.
Remark:													
Teesta-VI HEP (4x125 MW), PS, M/S LANCO Urja, SIKKIM,U1-4 (2021-22)													
1	Teesta VI HEP - Rangpo Pooling Station	LEPP	D/C	220	25								Detail survey completed section 164 approval received. Work yet to started.
Remark:													
Tehri PSS (THDC) (4x250 MW) U1-4 (06/22)													
1	Tehri Gen. - Tehri Pooling Station	PGCIL	S/C	400	13	38	38	38	13	NOV-17	FEB-21	JAN-21	Commissioned 01/21.
2	Tehri Pooling Station - Meerut (Remaining part)	PGCIL	S/C	765	1	8	8	8	1	NOV-17	MAY-20	APR-20	Commissioned 04/20.
3	Extn at Meerut substation	PGCIL		765/400	1500	100	100	100	100	MAY-20	JUN-20	JUN-20	Commissioned 07/20.
4	Tehri PS (GIS) (3 ICTs)	PGCIL		765/400	2400	100	100	100	100	MAR-18	MAY-20	APR-20	Commissioned 04/20.
Remark:													
Telangana STPP (2x800 MW), Telangana, NTPC, U1-01/20, U2-01/20													
1	Telangana STPP - Ramadugu	TSTRANS	D/C	400	104	161	161	161	104	DEC-19	SEP-21	AUG-21	Commissioned 08/21.
2	Telangana STPP - Narsapur	TSTRANS	D/C	400	354	492	492	492	354	DEC-19	SEP-21	AUG-21	Commissioned 08/21.
Remark:													
Thamminapatnam (Meenakshi) (2x150, MW),PS, Ph-II (U3-12/17,U4-3/18)													
1	Thamminapatnam (Meenakshi) - Nellore		S/C	400	26				26		MAR-12	MAR-12	Commissioned 3/12

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2 Meenakshi - Simhapuri		D/C	400	2				2		MAR-12	MAR-12	Commissioned 3/12
Remark: Tidong-I HEP (2x50MW)PS,HP,NSL,U1 & U2 (10/21)												
1 LILO of Kasang - Bhbaba at Tidong-I	NSLNPPL	D/C	220	32	57	44	40			DEC-23		Being Executed by M/s Statkraft. St-II clearance obtained for 17 locations in Nov-22.
Remark: Tilaiya UMPP												
1 LILO of Tilaiya - Balia line at Gaya	PGCIL	D/C	765									
Remark: Tiroda TPP (Gondia) PH-I (2x660 MW),PS,MAHA,ADANI,U1-9/12, (C),U2-11/12 ,PH II (3x660 MW) U1-6/13(C), U2- 3/14(C),U3-9/14 (C)												
1 Tiroda - Koradi - Akola - Aurangabad line ckt-II	APL	S/C	765	575	1582	1582	1582	575	AUG-12	MAR-15	MAR-15	Commissioned 03/15.
2 Akola- I - Akola-II	APL	D/C	400	61	90	90	90	61		FEB-14	FEB-14	Commissioned 02/14.
3 Tiroda - Akola-II	APL	S/C	765	361	1011	1011	1011	361		FEB-14	FEB-14	Commissioned 02/14.
4 Aurangabad - III - Aurangabad (PG)	PGCIL	2xS/C	765									
5 Tiroda TPP - Warora (2nd ckt)	APL	D/C	400	218	587	587	587	218		AUG-12	AUG-12	218 Ckm Commissioned 8/12
6 Tiroda TPP -Warora (1st ckt)	APL	S/C	400	218	587	587	587	218		MAR-13	MAR-13	Commissioned 3/13.
7 Koradi - III S/S	APL		765/400	3000	100	100	100	100		MAR-15	MAR-15	Commissioned 03/15.
8 Warora S/S	MSETCL		400/220	500	100	100	100	100	SEP-12	MAR-13	MAR-13	Commissioned 03/13.
9 Tiroda S/S	APL		765/400	1500	100	100	100	100		FEB-14	FEB-14	Commissioned 02/14.
10 Aurangabad - III (Ektuni) S/S (ICT-II)	MSETCL		765/400	1500	100	100	100	100		MAR-16	MAR-16	Commissioned 03/16.
11 Akola -II S/S	APL		765/400	1500	100	100	100	100		FEB-14	FEB-14	Commissioned 02/14.
Remark: Tori TPP (2x600 MW),PS,Jhh, Essar, Uncertain												
1 Tori - Jhharkhand Pooling Station	EPTCL	D/C	400									
Remark: Delay in grant of mega power project status, cancellation of coal block & non-availability tapering/long term coal linkage etc.												
Transmission Network Expansion in Gujarat associated with integration of RE projects from Khavda potential RE zone (KHAVDA RE TRANSMISSION LIMITED)												
1 Banskantha-Ahemadabad line	PGCIL	D/C	765	269	362	143	45		MAR-25			Patan Dist.: Section 16 (1) Orders awaited: 30 locs. Mehsana: Orders awaited: 04 locs. Ahmedabad: Orders awaited: 29 locs.
Remark:												
Transmission Network Expansion in Gujarat to increase its ATC from ISTS Part B												
1 Magarwada (GIS) - Kala (GIS) 400 kV D/C line	PGCIL	D/C	400	89	149	71	13		DEC-24			Gujarat: Valsad Dist. Orders awaited: 01 loc. Maharashtra: RoW are being faced at 30 locs. in palghar Dist. Farmers/landowners are demanding rate revision of land compensation.

Associated Transmission Lines and Substations		State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
						TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/ Recp.Materia	STG(C km)/Erection				
1.		2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2	Navsari (New) (South Gujurat) (GIS) - Magarwada (GIS)400kV D/C line	PGCIL	M/C	400	385	266	235	115		DEC-24			Daman: Section 16(1) Orders awaited: 04 locs. Navsari Dist.: Section 16 (1) Orders awaited: 3 locs. Valsad Dist. Section 16(1) Orders awaited: 06 locs. Navsari Dist.: Section 16 (1) Orders awaited: 24 locs. Valsad: Orders awaited: 01 loc. ROW issues are being faced in 13 locations in Palghar & 29 locatrions in Thane district in construction of 765 kV D/C Navsari (New) - Padghe (GIS) TL of Maharashtrafor portion. Farmers/landowners are demanding high compensation.
3	Navsari (New (South Gujarat) (GIS) - Padghe (GIS) 765 kV D/C line	PGCIL	D/C	765	453	616	331	136	6	DEC-24			
4	Ext at 765/400kV Padghe (GIS) PG SS (2 no. 400kV line bays) (1x1500MVA 765/400kV ICT)	PGCIL		765/400	1500					FEB-24			
5	Establishment of 765/400/220 kV Navsari (new) (South Gujarat) S/s (GIS) (2x1500MVA 765/400kV ICT-I	PGCIL		765/400	3000					JUN-23			
6	Establishment of 400/220 kV Navsari (new) (South Gujarat) S/s (GIS) (2x1500MVA 765/400kV ICT-I	PGCIL		400/220	1500					JUN-23			
Remark: Transmission Network Expansion in Gujarat to increase its ATC from ISTS Part C													
1	400kV D/C Banaskantha-Sankhari line (2nd ckt.)	PGCIL	D/C	400	45	59	44	13		JUN-23	MAR-25		Patan dist.: Section 16 (1) Orders awaited: 1 loc.
2	765/400kV Bansakantha (PG) SS Extension (1x1500MVA 765/400kV ICT)	PGCIL		765/400	1500					MAR-25			
Remark: Transmission scheme for evacuation of 4.5GW RE injection at Khavda PS under Phase II- Part B (SPV Name: KHAVDA II-B TRANSMISSION LIMITED)													
1	765kV D/C Lakadia PS-Ahmedabad line	PGCIL	D/C	765	368	474	115	21		MAR-25			RoW Issues are being faced at 113 locs. in Morbi Dist., 43 locs. in Surendranagar Dist.
Remark: Transmission scheme for evacuation of 4.5GW RE injection at Khavda PS under Phase II- Part C (SPV Name: KHAVDA II-C TRANSMISSION LIMITED)													
1	765kV D/C Ahemdabad- South Gujrat (New Navsari) line	PGCIL	D/C	765	577	807	231	52		MAR-25			RoW Issues are being faced at 32 locs. in Navsari Dist., 68 locs. in Bharuch Dist., 14 Locs. in Vadodara Dist., 119 Locs. in Surat Dist., 59 Locs. in Ahmedabad dist., 60 locs. in Anand dist. & 7 Locs. in Kheda dist.
2	765/400kV 3x1500MVA Ahmedabad New SS	PGCIL		765/400	45000					MAR-25			
Remark: Transmission system associated with IPPs of Nagapattinam / Cuddalore Area- Package A (TBCB)													
1	Nagapattinam PS - Salem (PNMTL-TBCB)	PGCIL	D/C	765	406	543	543	543	406	MAR-15	OCT-16	OCT-16	Commissioned 10/2016.

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos) /Civil Work	TE(Nos)/ Recp.Materia	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2 Salem - Madhugiri (PNMTL-TBCB) Remark: SPV/BPC - Powergrid Nagapattinam Transmission Ltd. / PFC	PGCIL	S/C	765	219	575	575	575	219	DEC-15	FEB-19	JAN-19	Commissioned 01/19.
Transmission System Associated with Mauda Stage-II (2x660MW) Gen. Proj. - PGCIL												
1 Mauda-II - Betul (Quad) line	PGCIL	D/C	400	393	551	551	551	393	MAY-16	JUL-17	JUL-17	Commissioned 07/2017.
2 Betul - Khandwa (Quad) line	PGCIL	D/C	400	338	435	435	435	338	MAY-16	AUG-16	AUG-16	Ready for Commissioning 08/16.
3 Khandwa - Indore line	PGCIL	D/C	400	344	479	479	479	344	MAY-16	AUG-16	AUG-16	Ready for Commissioning 08/16.
Remark:												
Transmission System Associated with Mundra Ultra Mega Power Project - PGCIL												
1 Mundra -Limbdi (part Line)	PGCIL	S/C	400	384				192		NOV-11	NOV-11	192 Ckm part line commissioned 11/11.
2 Bachchau - Ranchodpura	PGCIL	D/C	400	566	755	755	755	566		SEP-11	SEP-11	Commissioned 9/11.
3 Mundra - Jetpur (Balance portion)	PGCIL	S/C	400	358	918	918	918	358		DEC-12	DEC-12	Commissioned 12/12.
4 Mundra - Limbdi	PGCIL	D/C	400	244	863	863	863	244		FEB-12	FEB-12	Commissioned 02/12.
5 Mundra - Bachchau	PGCIL	D/C	400	198	285	285	285	198		AUG-11	AUG-11	Commissioned 8/11
6 Mundra - Jetpur (Part line)	PGCIL	S/C	400	314	424	424	424	314		AUG-12	AUG-12	Commissioned 8/12.
7 Wardha	PGCIL		765/400	3000	100	100	100	100		FEB-12	FEB-12	Commissioned 02/12.
8 Navsari GIS	PGCIL		400/220	630	100	100	100	100		JUL-12	JUL-12	Commisisoned 7/12
9 Bachchau S/S	PGCIL		400/220	630	100	100	100	100		AUG-11	AUG-11	Commissioned.
10 Wardha 3rdTrf	PGCIL		765/400	1500	100	100	100	100		MAR-12	MAR-12	commissioned 3/12.
Remark:												
Transmission System associated with Pallatana gas Based Power Project and Bongaigaon Thermal Power Station (BTPS) - PGCIL												
1 Imphal S/S	PGCIL		132/33	100	100	100	100	100		APR-13		ICT-I (50MVA) commissioned in Mar'13 & ICT-II commissioned in Apr'13.
2 Mokokchung (ICT-II)	PGCIL		220/132	30	100	100	100	100		AUG-15	AUG-15	Commissioned 08/15.
3 Silchar (New)	PGCIL		400/220	400	100	100	100	100		MAR-12	MAR-12	Commissioned 3/12.
4 Mokokchung (New)	PGCIL		220/132	30	100	100	100	100	DEC-12	JUL-15	JUL-15	Commissioned 07/15.
5 Melriat S/S (Upgadable to 400 kV)	PGCIL		132/33	100	100	100	100	100		NOV-18		Completed on 28.11.18.
Remark:												
Transmission system for evacuation of power from Neemuch Solar Park (1000 MW): SPV Name: Neemuch Transmission Limited (NTL)												
1 Neemuch PS - Mandsaur s/s 400kV D/C line	PGCIL	D/C	400	236	0	0	0	236	FEB-24	APR-24	MAR-24	Commissioned 03/24.
2 Neemuch PS - Chhittorgarh (PG) s/s 400kV D/C line	PGCIL	D/C	400	233	0	0	0	233	FEB-24	APR-24	MAR-24	Commissioned 03/24.
3 2x500MVA ICT 1 and 2 at Neemuch under Trans. system for evacuation of power from Neemuch Solar Park	PGCIL		400/220	1000	100	100	100	100	FEB-24	APR-24	MAR-24	Commissioned 03/24.
Remark:												
Transmission system for evacuation of Power from Pakaldul HEP in Chenab Valley HEPs - LTA System												
Legends			Report generated through				Friday 09 August 2024			2.39.38 PM		
TL: Total Location		STC: Stubs Cast		TE: Towers Erected			STG: Stringing Completed			Page 53 of61		

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completi on	Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos) /Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Er ection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

1

2nd Circuit of Kishenpur -
Dulhasti 400kV D/c (Q) line
(Kishtwar - Kishenpur Section)

PGCIL

S/C

400

130

29

21

17

73

MAR-25

Remark:

Transmission system for evacuation of power from REZ in Rajasthan (20GW) under Phase-III Part J

1

765/400kV 1x1500MVA
Transformer (5th) at Bhadla-2
PS (Rajasthan (20GW) under
Phase-III Part J)

PGCIL

765/400

1500

0

0

0

0

MAR-25

Remark:

Transmission System for Karur Pooling Station (at a location in between Karur Wind zone and Tiruppur wind zone) along with LILO of both circuits of Pugalur Pugalur (HVDC) 400 kV D/C line (with Quad Moose ACSR Conductor) at Karur PS

1

LILO of both Ckts. of Pugalur-
Pugalur (HVDC) (with Quad
Moose ACSR conductor) at
Karur PS

APL

D/C

400

9

0

0

0

9

JUL-23

NOV-23

OCT-23

Commissioned 10/23.

2

2x500MVA (400/230 kV) Karur
Pooling Station

APL

400/230

1000

100

100

100

100

JUL-23

NOV-23

OCT-23

Commissioned 10/23.

Remark:

Transmission System for Kurnool Wind Energy Zone/ Solar Energy Zone (AP) Part-A & Part-B

1

Kurnool - III - Maheshwaram
(PG) (PGCIL-RTM)

PGCIL

D/C

765

504

673

345

48

MAR-25

DEC-19

Forest: 26.993 Ha: Stage-I Approval
Pending

2

Kurnool-III-Kurnool (New)
(PGCIL)-RTM) (AP) - Part-A and
Part-B

PGCIL

D/C

765

225

299

175

35

MAR-25

Length of the line is to be provided.

3

Establishment of 765/400/220
kV Kurnool-III (new)(9x500MVA
400/220kV ICT)

PGCIL

400/220

4500

NOV-24

4

Establishment of 765/400/220
kV Kurnool-III (new)
(3x1500MVA 765/400kV ICT)

PGCIL

765/400

45000

NOV-24

Remark:

Transmission system for power evacuation from Arun-3 (900MW) HEP, Nepal of M/s SAPDC-Indian Portion

1

Sitamarhi (POWERGRID) (Quad
Moose) - Dhalkebar (Nepal)
(Indian Portion)

PGCIL

D/C

400

78

0

0

0

78

OCT-23

OCT-23

SEP-23

Commissioned 09/23.

Remark:

Transmission System for Transfer of Power from Generation Project in SIKKIM to NR/WR Part-A

1

LILO of Gangtok - Melli at
Rangpo

PGCIL

S/C

132

19

Remark:

Transmission System for Transfer of Power from Generation Project in SIKKM to NR/WR Part-B

1

LILO of Gangtok - Rangit at
Rangpo

PGCIL

S/C

132

7

21

21

21

7

NOV-14

NOV-14

MAR-17

Commissioned 11/14.

Remark:

Transmission System for Ultra mega Solar Park in Rewa District, Madhya Pradesh - PGCIL

Associated Transmission Lines and Substations		State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
						TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection				
1.		2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1	Sikar II - Aligarh 765kV D/C line (Rajasthan (8.1 GW) under phase-II- Part D)	PGCIL	D/C	765	513	679	673	668	486	DEC-24			Forest (15.6043 Ha, Rajasthan): Online proposal submitted on 26.07.2021 & accepted by Nodal on 03.09.2021. Stage-I issued on 10.08.23. Stage-II Awaited
Remark: Transmission system strengthening scheme for evacuation of power from solar energy zones in Rajasthan (8.1 GW) under phase-II- Part F SPV Name: POWERGRID Bikaner Transmission System Ltd.													
1	Fatehgarh-III (Ramgarh-II)- Fatehgarh-II 400kV D/C line (Twin HTLS)	PGCIL	D/C	400	88	0	0	0	88	DEC-22	JAN-24	DEC-23	Commissioned 12/23.
Remark: Transmission system strengthening scheme for evacuation of power from solar energy zones in Rajasthan (8.1 GW) under phase-II- Part G SPV Name: POWERGRID Narela Transmission Ltd.													
1	LILO of 765kV S/C Meerut - Bhiwani line at Narela	PGCIL	S/C	765	68	97	58	24		JUL-24	SEP-24		1. RoW at 27 loc. in Sonipat district in Haryana. 2. RoW at 12 loc. in North Delhi district
2	Khetri-Narela 765kV D/C line (Rajasthan (8.1 GW) under phase-II- Part G)	PGCIL	D/C	765	340	463	366	320	60	JUL-24	SEP-24		1. RoW at 88 loc. in Jhajjar district in Haryana. 2. RoW at 8 loc. in North Delhi district
3	765/400kV GIS substation at Narela (2x1500MVA)	PGCIL		765/400	3000					NOV-23			
4	1X1500 MVA 765/400KV ICT-1 at Narela (Rajasthan (8.1 GW) under phase-II- Part G)	PGCIL		765/400	1500	100	85	85	55	JUL-24	SEP-24		
Remark: Tuirial HEP (2x30MW),CS,Miz,NEEPCO, U1-8/17(c),U2-11/17(c)													
1	Bawktlang (Kolasib) S/S - Sihhmui S/S	PEDMIZO	D/C	132	47	135	135	135	47		DEC-16		The 132KV Sihhmui substation was constructed by P&E, Govt. of Manipur and completed on 31.03.2016. Line has completed.
2	Tuirial HEP - Bawktlang (Kolasib) S/S	PEDMIZO	S/C	132	42	85	85	85	42		FEB-17		Line completed on Mar-17.
Remark: Tuticorin TPP (Ind Barath), (660MW),TN, U1-10/18													
1	Ind Barath TPP - Tuticorin (PS)	IBPIL	D/C	400	200								
Remark: Tuticorin TPS (JV) (2x500 MW), U1-3/14,U2-7/15 (C)													
1	Tuticorin JV - Madurai	PGCIL	D/C	400	304	423	423	423	304		JAN-12	JAN-12	Commissioned 01/12.
Remark: Uchpinda TPP, (4x360MW), PS,Chg, RKMPPL, U1-10/15(C),U2-1/16(C),U3-9/17,U4-12/17													
1	Uchpinda (RKM Powergen Private Ltd.) - Kotra s/s (Raigarh) line	RKMPPL	D/C	400	53	88	88	88	53		OCT-16	OCT-16	Commissioned 10/2016 (41.42 CKm on D/C & 11 CKm on M/C)
2	LILO of Raigarh (Kotra) - Raipur at Uchpinda (Interim Arrangement)	RKMPPL	D/C	400		73	73	73	39				Commissioned (Interim Arrangement). De-LILO activity completed.
Remark:													

Associated Transmission Lines and Substations	State/Agency Executing Asociated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
Vyasi HEP(2x60MW), Yamuna river,UK,UJVNL, (12/20)												
1	LILO of Lakhwar- Dehradun at Vyasi	PTCUL	D/C	220	71	113	113	71	APR-22	DEC-21	APR-22	Commissioned 04/22.
Remark:												
Wanakbori TPS(1x800), SS, Guj,GSECL,U8-10/18												
1	Wanakbori TPS-Soja	GETCO	D/C	400	212	343	272	144	DEC-19	MAR-19		WIP
2	Soja - Zerda line (Pkg-1) with Twin AL-59 conductor	GETCO	D/C	400	134	198	198	134	AUG-21	FEB-22	JAN-22	Commissioned 01/22.
3	LILO of Wanakbori -Soja line at Dehgam (PG) S/S	GETCO	D/C	400	13	24	24	13		NOV-19	OCT-19	Commissioned 10/19.
4	Wanakbori S/y -Wanakbori S/y (existing)	GETCO	D/C	400	2	5	5	2		MAR-17	MAR-18	Ready for Commissioning 03/18.
Remark:												
Welspun Energy Annupur,(2x660 MW), PS,Annupur,MB Power, U1-4/15(C),U2-3/15												
1	Welspun Anuppur TPS - Vindhyachal Pooling Station	XYZ	D/C	400								
Remark:												
Western Region Expansion Scheme-XXX (WRSS-XXX)												
1	Bhadravati(PG)-Parli(PG)	PGCIL	D/C	400	768	1049	1049	768	JUL-10	MAR-11	MAR-11	Line charged Mar'11.
Remark:												
WRES-XXVII SPV Name: Raipur Pool Dhamtari Transmission Limited												
1	Raipur Pool - Dhamtari 400kVD/C line (Q)	PGCIL	D/C	400	176	232	149	11	DEC-24			
Remark:												
Yadadri TPS (5x800 MW), Telangana, TSGENCO/BHEL, U1-09/22, U2-10/22, U3-05/23, u4-05/23, U5-09/23												
1	Yadadri TPP switchyard - Damaracherla S/S	TSTRANS	D/C	400	10	16	16	10	JUL-22	JAN-23	DEC-22	Commissioned 12/22.
2	YTPP Switchyard - 400kV Dindi SS	TSTRANS	D/C	400	208	290	290	208	APR-24	JUL-24	JUN-24	Commissioned 06/24.
3	Yadadri TPP Switchyard - Choutuppal S/S	TSTRANS	D/C	400	185	259	258	66	JUN-24	MAR-24		Standing crops issue
4	Yadadri TPP switchyard - Jangaon S/S	TSTRANS	D/C	400	278	402	367	283	44	DEC-19	FEB-24	Works under progress.
5	LILO of both circuits of 400kV Khammam - Mamidipally to Choutuppal S/S	TSTRANS	D/C	400	33	48	48	33	SEP-22	APR-23	MAR-23	Commissioned 03/23.
6	Damaracherla S/S	TSTRANS		400/220	1000	100	100	100	JUL-22	JAN-23	DEC-22	Commissioned 12/22.
7	Choutuppal S/S (T/F-I)	TSTRANS		400/220	500	100	100	100	SEP-22	APR-23	MAR-23	Commissioned 03/23.
Remark:												
Yaddari Thermal Power Evacuation Scheme												
1	Choutuppal (Ist Transformer)	TSTRANS		400/220/132	500	100	100	100	SEP-23	DEC-23	NOV-23	Commissioned 11/23.
Remark:												
Yelanhanka CCPP (370MW), KPTL, Kar, U1-06/18												
Legends												
Report generated through			Friday 09 August 2024			2.39.38 PM						
TL: Total Location	STC: Stubs Cast	TE: Towers Erected	STG: Stringing Completed			Page 60 of61						

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completi on	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos) /Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Er ection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1 Yelanhanka CCPP - Yelanhanka (KPTCL)	KPTCL	D/C	220	1	3	3	3	1		MAY-18	MAY-18	Commissioned 12/15 (Late Reported)
2 Yelanhanka(KPTCL)- Yelanhanka (PG)	KPTCL	D/C	220	6	0	0	0	12		AUG-18		Commissioned on 14.09.2018.
Remark: Yermarus TPS (2 x 800 MW), Karnataka, KPCL, U1-3/16 (C), U2-6/16												
1 Bellary (PS) - C.N. Hally	KPTCL	D/C	400		0	0	0			MAR-18		
2 JSW TPS - Bellary (PS)	JPL	D/C	400	19	39	39	39	19		JUL-17	JUN-17	Ready for commissioning 06/2017.
3 Yermarus TPS - Gulbarga	KPTCL	D/C	400		331	331	331	234		MAR-23		Repeated work. Commissioned
4 Yermarus TPS - Bellary Pooling Station (BPS)	KPTCL	D/C	400	285	392	392	392	285	AUG-17	MAR-18	MAR-18	Ready for Commissioning 03/18.
5 Bellary (PS) - New Madhugiri (near Tumakur)	KPTCL	D/C	400	450	520	520	520	450	DEC-16	JUL-17	JUN-17	Ready for commissioning 06/2017.
6 LILO of Both ckt of Nelamangala - Talaguppa at CN Halli	KPTCL	D/C	400		0	0	0			MAR-18		S/S Land to be Acquired
7 Bellary (TPS) - Bellary (PS)	KPTCL	D/C	400	5	0	0	0			MAR-18		This work is not in planned works.
8 Gulbarga S/S	KPTCL		400/220	1000	100	100	100	100	SEP-19			Commissioned
Remark:												