

UTILITY WISE REPORT INDICATING STATUS OF CONSTRUCTION OF SUB-STATIONS (220
kV & ABOVE) VIS-A-VIS PROGRAMME DURING 2015-2016

As on 31-AUG-2015

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,tra nsformer,su bstation eqpt. received	Structure,tra nsformer,su bstation eqpt. erected	Capacity Tested/ Commissio ned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DVC

1	Girdih (2nd Trf.) S/S	220/132	160		100%	100%	100%	80%	0		JUN-13	ATR commissioned on 24th Sept'13.
2	Gola (2x80MVA)	220/132	160		100%	0%	0%	0%	0		DEC-14	Land acquired. Order on ABB cancelled. Retendering process initiated.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
PGCIL												
3	Alipurduar HVDC	±800	630		100%	35%	25%	10%	0		DEC-16	Award placed. Partly land acquired. Works under progress.
4	Biswanath Chariyali S/S	±800	0		100%	84%	85%	65%	0		MAR-16	Works under progress. Pole-I expected by Sep'15 & balance by Mar'16.
5	Champa S/S	±800	3000		100%	55%	60%	30%	0	JUL-15	JUN-16	ICT-I Commissioned. Balance work under progress.
6	Extn. Agra S/S	±800	3000		100%	15%	12%	0%	0	DEC-15	JUN-16	Work under progress.
7	Kurukshetra S/S	±800	3000		100%	5%	0%	0%	0	JUN-15	MAR-18	Award placed in Jul'14. Engg. & civil works under progress.
8	Agra S/S	765/400	500		100%	0%	0%	0%	0		JUL-17	Award under progress.
9	Angul (ICT-II)	765/400	1500		100%	100%	100%	100%	1500		APR-15	Commissioned 04/15.
10	Angul (ICT-III)	765/400	1500		100%	100%	100%	100%	1500	MAY-15	MAY-15	Commissioned 05/15.
11	Bareilly (ICT-I)	765/400	1500		100%	100%	100%	100%	1500	APR-13	APR-15	Commissioned 04/15.
12	Betul S/S (GIS)	765/400	630		100%	15%	5%	0%	0	MAY-16	MAY-16	Award placed in Dec'14. Engg., supply & civil work under progress.
13	Bhiwani (Addl.)S/S	765/400	333		100%	100%	100%	100%	0		AUG-15	Commissioned in Aug'15.
14	Champa Pooling Station (ICT-I)	765/400	1500		100%	100%	100%	100%	1500	MAY-14	JUN-15	Commissioned 06/15.
15	Extn. Angul S/S	765/400	0		100%	47%	33%	25%	0	DEC-15	JUN-16	Work under progress.
16	Extn. Aurangabad (PG)	765/400	0		100%	80%	90%	85%	0	MAR-16	DEC-15	Work under progress.
17	Extn. Dharamjaigarh S/S	765/400	0		100%	60%	60%	40%	0	DEC-15	JUN-16	Work under progress.
18	Extn. Jharsuguda S/S	765/400	0		100%	56%	50%	35%	0	DEC-15	JUN-16	Work under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
19	Extn. Knapur (GIS)	765/400	0		100%	50%	49%	0%	0	JUN-16	JUN-16	Work under progress.
20	Extn. Lucknow S/S	765/400	0		100%	20%	10%	0%	0	APR-13	JUN-16	Work under progress.
21	Extn. Meerut S/S	765/400	0		100%	100%	100%	100%	0	MAR-15	MAY-15	Commissioned in May'15.
22	Extn. Moga S/S	765/400	0		100%	100%	100%	100%	0	MAR-15	MAY-15	Commissioned in May'15.
23	Extn. Nagapatnam (PS) S/S	765/400	0		100%	5%	0%	0%	0	JUL-15	MAY-17	Work under progress.
24	Extn. Narendra (New) S/S	765/400	0		100%	0%	0%	0%	0	DEC-15	JUL-17	Work under prgress.
25	Extn. Raigarh S/S	765/400	1500		100%	0%	0%	0%	0	JUL-16	JUL-16	Award placed in May'15. Engg. in progress.
26	Extn. Ranchi S/S	765/400	100		100%	0%	0%	0%	0	MAR-17	MAR-17	Award placed in Jun'15.
27	Extn. Solapur (PG)	765/400	0		100%	90%	90%	85%	0	MAR-16	DEC-15	Work under progress.
28	Extn. Tuticorin S/S	765/400	0		100%	45%	86%	45%	0	SEP-14	JUN-16	Work under progress.
29	Extn. Vadodara (GIS)	765/400	1500		100%	0%	0%	0%	0	JUL-16	JUL-16	Award placed in Jun'15.
30	Extn. Varansai S/S	765/400	0		100%	45%	70%	35%	0	MAY-15	SEP-15	Work under progress.
31	Fatehpur (Addl.) S/S	765/400	500		100%	0%	0%	0%	0		NOV-16	Award placed in Apr'15.
32	Hyderabad (Maheshwaram) (GIS) S/S	765/400	2x1500		100%	0%	0%	0%	0	MAR-18	MAR-18	Award placed in May'15.
33	Jhatikara S/S	765/400	500		100%	0%	0%	0%	0		APR-18	Award under progress.
34	Kanpur S/S	765/400	2x1500		100%	80%	55%	40%	0	OCT-14	MAR-16	Award placed in Jun'13. Supply, civil works & erection under progress.
35	Kudgi (GIS) S/S	765/400	0		100%	98%	98%	95%	0	DEC-15	SEP-15	Work under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
36	Meerut (Aug.)	765/400	1500		100%	0%	0%	0%	0		NOV-17	Award placed in Mar'15. Engg. in progress.
37	Narendra S/S	765/400	0		100%	95%	95%	90%	0	APR-15	SEP-15	Work under progress.
38	Nizamabad S/S	765/400	2x1500		0%	0%	0%	0%	0	MAY-18	MAY-18	Award placed in May'15.
39	Orai S/S	765/400	2000		0%	0%	0%	0%	0	APR-18	APR-18	Award under progress.
40	Padghe S/S	765/400	2x1500		100%	75%	80%	30%	0	AUG-14	SEP-16	Award placed in May'12. Supply, civil works & erection under progress.
41	Pune (GIS) S/S	765/400	2x1500		100%	100%	100%	100%	0		FEB-15	Commissioned alongwith both ICT's in Feb'15.
42	Pune S/S	765/400	1500		0%	0%	0%	0%	0			
43	Raigarh (Extn.)	765/400	1500		100%	0%	0%	0%	0		JUL-16	Award placed in May'14.Engg. in progress.
44	Raipur (Extn.)	765/400	1500		100%	0%	0%	0%	0		JUL-16	Award placed in Aug'15.
45	Sasaram (2nd Trf.) S/S	765/400	1500		0%	0%	0%	0%	0		MAR-14	
46	Srikakulam S/S	765/400	2x1500		100%	90%	90%	55%	0	JUN-15	AUG-16	Engg., Civil workd, Supply & erection under progress. Completion matching with srikakulam-Vemagiri TBCB line (sch. Aug'16).
47	Tehri (GIS)	765/400	4x800		0%	0%	0%	0%	0	NOV-17	NOV-17	Award placed in Mar'15.
48	Thiruvalam S/S	765/400	1500		100%	100%	100%	100%	1500		APR-15	Commissioned 04/15.
49	Vadodara S/S	765/400	3000		100%	100%	100%	100%	3000	DEC-13	JUN-15	Commissioned 06/15.
50	Varanasi (GIS) S/S	765/400	2x1500		100%	70%	90%	60%	0	AUG-14	DEC-15	Land Acquired (80%). Balance land acquired on 30.06.14. Works under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
51	Vemagiri-II Pooling Station (PG)	765/400	2x1500		0%	0%	0%	0%	0	NOV-17	NOV-17	Scheme under review as per CERC's direction. Commissioned 08/15.
52	Vindhyachal Pooling Station (ICT -II)	765/400	1500		100%	100%	100%	100%	1500		AUG-15	
53	Agra (Aug.)	400/220	4x105		100%	90%	100%	80%	0	AUG-13	SEP-15	Works under progress. Completion matching with line Award under progress.
54	Agra (Extn.)	400/220	315		100%	0%	0%	0%	0	JUL-17	JUL-17	
55	Alipurduar (HVDC) S/S	400/220	630		100%	35%	25%	10%	0		DEC-16	Land under acquisition (partly land acquired).Work under progress. Sub station commisioned alongwith both ICT's in Jan'14. Balance works under progress. Commissioned matching with line.
56	Aurangabad (Extn.)	400/220	630		100%	98%	100%	98%	0	OCT-12	JUN-16	
57	Bagpat (GIS) S/S	400/220	2x500		100%	96%	98%	95%	0	FEB-12	MAR-16	Completion matching with line.
58	Balipara (2nd ICT)	400/220	315		100%	0%	0%	0%	0	MAY-17	MAY-17	Award placed in Dec'14. Engg. in progress.
59	Ballabgarh (Aug.)	400/220	740		100%	8%	15%	0%	0	JUN-16	JUN-16	Award placed in Sep'14. Engg. supply & civil work under progress.
60	Baripada (Addl.)	400/220	500		100%	6%	0%	0%	0		NOV-16	
61	Betul (GIS) S/S	400/220	630		100%	15%	5%	0%	0		MAY-16	Award placed in Dec'14. Engg.,supply & civil work under progress.
62	Bhinmal S/S	400/220	315		100%	0%	0%	0%	0		JUL-17	
63	Birpara (160-100)	400/220	60		100%	5%	10%	0%	0		NOV-16	Award placed in Jun'14. Engg.,supply & civil work under progress. Severe ROW problrm faced in site works affected.
64	Biswanath Chariyali Pooling Station	400/132	2x200		100%	90%	90%	80%	0	AUG-13	SEP-15	
65	Cuddapah (Extn.)	400/220	500		100%	5%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. & civil work under progress.
66	Daltonganj	400/220	2x315		100%	0%	73%	0%	0	NOV-12	DEC-16	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
67	Damon (Extn.)	400/220	500		100%	0%	0%	0%	0		JUL-16	delay in land acquisition.(land acquired in May'15). Down stream network also not envisaged by JSEB. Award placed in Jun'15.
68	Dehradun	400/220	2x315		100%	99%	100%	95%	0		JUN-16	Civil works & erection under progress. Completion matching with line. Completion matching with line.
69	Dwarka -I (GIS) S/S	400/220	2000		100%	0%	0%	0%	0	MAY-17	MAY-17	Award under progress.
70	Extn. Allahabad S/S	400/220	0		100%	100%	100%	76%	0	JUL-15	JUN-16	Work under progress. Gen. project delayed.
71	Extn. Bagpat S/S	400/220	0		100%	99%	100%	95%	0	NOV-11	JUN-16	Work under progress.
72	Extn. Balia S/S	400/220	0		100%	100%	100%	100%	0	NOV-14	JAN-14	Commissioned in Jan'14.
73	Extn. Bidadi (GIS)	400/220	0		100%	0%	0%	0%	0	DEC-15	DEC-15	Award placed in Dec'14. Engg. in progress.
74	Extn. Bina S/S	400/220	125		100%	0%	0%	0%	0	JUL-16	JUL-16	Award placed in oct'14. engg. in progress.
75	Extn. Chaibasa S/S	400/220	63		100%	0%	0%	0%	0	MAR-17	MAR-17	Award placed in Jun'15.
76	Extn. Chamera S/S	400/220	0		100%	100%	100%	100%	0	AUG-14	AUG-14	Bay commissioned in Aug'14.
77	Extn. Damoh S/S	400/220	500		100%	0%	0%	0%	0	JUL-16	JUL-16	Award placed in Jun'15.
78	Extn. Deharadun S/S	400/220	0		100%	100%	99%	98%	0	NOV-14	JUN-16	Work under progress.
79	Extn. Dulhasti S/S	400/220	0		0%	0%	0%	0%	0	NOV-14		
80	Extn. Kishanpur S/S	400/220	0		100%	100%	99%	98%	0	JUL-13	JUN-16	Work under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
81	Extn. Kishenpur S/S	400/220	0		100%	86%	80%	67%	0	NOV-14	JUN-16	Work under progress.
82	Extn. Kota S/S	400/220	0		100%	100%	98%	96%	0	MAR-15	NOV-15	Work under progress.
83	Extn. Narendra S/S	400/220	0		100%	95%	95%	90%	0	APR-15	SEP-15	Work under progress.
84	Extn. Navsari S/S	400/220	0		100%	5%	0%	0%	0	OCT-16	OCT-16	Work under progress.
85	Extn. Panchkula S/S	400/220	0		100%	40%	30%	5%	0	AUG-14	JUN-16	Work under progress.
86	Extn. Purulia S/S	400/220	0		100%	0%	0%	0%	0	MAR-17	MAR-17	Award placed in Jun'15.
87	Extn. Rajpura S/S	400/220	0		100%	100%	100%	100%	0	AUG-14	SEP-15	All work completed. Commissioning held up due to non-readiness pf PSTCS sub station.
88	Extn. Sonapat S/S	400/220	0		100%	0%	0%	0%	0	JUL-17	AUG-17	Award placed in Mar'15.
89	Extn. Vapi S/S	400/220	0		100%	40%	50%	0%	0	OCT-16	OCT-16	Work under progress.
90	Farakka (Aug.) (500-315)	400/220	185		100%	10%	10%	0%	0		NOV-16	Award placed in Jun'14. Engg., supply & civil work under progress.
91	Gooty (Extn.)	400/220	500		100%	5%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. & civil work under progress.
92	Gurgaon (Aug.) 4th ICT S/S	400/220	500		100%	15%	0%	0%	0	JUN-16	JUN-16	Award placed in Dec'14. Engg. & civil work under progress.
93	Gurgaon (Extn.)	400/220	500		100%	0%	0%	0%	0	MAY-16	MAY-16	Award placed in Dec'14. Engg. under progress.
94	Hamirpur (Extn.)	400/220	315		100%	15%	5%	0%	0	MAY-16	MAY-16	Award placed in Nov'14. Engg. & civil work under progress.
95	Hyderabad (Ghanapur) (Extn.)	400/220	500		100%	5%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. & civil work under progress.
96	Jalandhar (Extn.)	400/220	500		100%	15%	0%	0%	0	MAY-16	MAY-16	Award placed in Nov'14. Engg & civil work under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
97	Jallandhar S/S	400/220	315		100%	15%	0%	0%	0		MAY-16	Award placed in Nov'14. Engg. & civil work under progress. Efforts being made to complete earlier.
98	Jamshedpur (Aug.) (500-3415)	400/220	185		100%	20%	70%	0%	0		NOV-16	Award placed in Jun'14. Engg., supply & civil works under progress.
99	Jind	400/220	630		100%	100%	100%	100%	630		MAR-13	Commissioned 03/13.
100	Kaithal S/S	400/220	315		100%	0%	0%	0%	0		JUL-17	Award under progress.
101	Khammam (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
102	Kishanganj	400/220	2x315		100%	86%	96%	75%	0	JAN-13	NOV-15	Award placed in Nov'13. * Land acquired in Aug'13. Supply, Civil works & erection under progress
103	Kohlapur S/S (GIS)	400/220	0		100%	80%	85%	30%	0	APR-15	SEP-15	work under progress.
104	Kotputli S/S	400/220	630		0%	0%	0%	0%	0		DEC-14	
105	Kozhikode S/Stn. (2x315)	400/220	630		100%	100%	100%	100%	0	DEC-07	OCT-15	Completion matching with line.
106	Kunta Pooling Station S/S	400/220	1500		100%	5%	0%	0%	0		MAY-16	Award placed in May'15. Engg. & civil works under progress.
107	Kurukshetra S/S	400/220	2x1500		100%	97%	95%	90%	0	JUN-15	DEC-15	Works under progress.
108	Madhugiri S/S	400/220	2x500		100%	99%	99%	98%	0	JUN-14	NOV-15	Works under progress. Completion matching with line.
109	Maithon S/S (500-315)	400/220	370		100%	3%	0%	0%	0		JUN-15	Award placed in Oct'14. Engg & civil work under progress.
110	Malekuttaiyur (Extn.)	400/220	500		100%	5%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg & civil works under progress.
111	Mandola (Aug.)	400/220	740		100%	0%	0%	0%	0	JUN-16	JUN-16	Award placed in Sep'14. Engg. in progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
112	Mapusa (ICT) S/S	400/220	315		100%	100%	100%	100%	0			ICT commissioned in oct'13.
113	Moga (Aug.) ICT-I	400/220	500		100%	100%	100%	100%	500		JUN-13	Commissioned 06/13.
114	Muzaffarpur (ICT)	400/220	500		100%	70%	35%	5%	0		JUN-16	Work under progress.
115	Mysore (Extn.)	400/220	500		100%	5%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. & civil work under progress.
116	Narendra (Aug) (2x500-2x315)	400/220	370		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
117	Navi Mumbai (GIS)	400/220	630		100%	100%	100%	100%	0	SEP-10	DEC-15	Commissioning matching with associated line. S/STn. commissioning critical due to ROW issue in associated LILO line.
118	Panchkula (Extn.)	400/220	500		100%	15%	0%	0%	0	MAY-16	MAY-16	Award placed in Nov'14.Engg. & civil work under progress.
119	Parbati (PS)	400/220	630		100%	5%	10%	0%	0	JUN-16	JUN-16	Work under progress.
120	Patna (Aug.) (500-315)	400/220	370		100%	0%	0%	0%	0		NOV-16	Award placed in Jun'14. Engg. in progress.
121	Pugalur (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Eng. in progress.
122	Purnea (Aug.) (500-315)	400/220	160		100%	100%	100%	100%	160		JUN-15	Commissioned 06/15.
123	Pusali (Aug.) (500-315)	400/220	370		100%	0%	0%	0%	0		NOV-16	Award placed in Jun'14. Engg. in progress.
124	Rajarhat (GIS) S/S	400/220	2x315		100%	12%	10%	0%	0	APR-16	APR-16	Award placed. Land acquired in Feb'14. Engg.,supply & civil works under progress.
125	Rajgarh S/S (GIS)	400/220	2000		100%	0%	0%	0%	0	MAY-17	MAY-17	Rajghat Sub station. Award placed in Apr'15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
126	Saharanpur	400/220	2x315		100%	96%	100%	98%	0	NOV-12	DEC-15	Completion matching with associated line. civil works & erection under progress.
127	Samba (Extn.) S/S	400/220	315		100%	10%	0%	0%	0	MAY-16	MAY-16	Award placed in Nov'14. Engg. & civil work under progress.
128	Sholapur (Extn.)	400/220	315		100%	94%	97%	88%	0		SEP-15	Award placed in May'14. Works under progress.
129	Solapur (Aug.)	400/220	315		100%	94%	97%	88%	0	OCT-15	SEP-15	Work under progress.
130	Somanahalli (Extn.)	400/220	500		100%	5%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. & civil work under progress.
131	Sumba (Extn.)	400/220	315		100%	10%	0%	0%	0		MAY-16	Award placed in Nov'14. Engg. & civil work under progress. Eforts being made to complete earlier.
132	Trichy (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
133	Uttara	400/220	2x315		100%	60%	40%	15%	0	NOV-12	DEC-15	Alternate land acquired at pandiyabil in Mar'13. Supply, civil works & erection under progress. Progress severly affecetd due to repeted ROW ereated by local.
134	Uttra (Pindiabil) S/S	400/220	630		100%	60%	40%	15%	0	MAR-16	DEC-15	Work under progress.
135	Vijayawada (Extn.)	400/220	500		100%	5%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. & civil work under progress.
136	Vimagiri (PS) S/S	400/220	2x500		100%	5%	0%	0%	0	APR-14	NOV-17	Engg. & civil work under progress.
137	Wanpon (Extn.) S/S	400/220	420		0%	0%	0%	0%	0			
138	Warangal (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
139	Yelahanka (GIS)	400/220	2x500		100%	99%	99%	98%	0	JUN-13	MAR-16	Erection completed Completion matching with line.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
140	Ara (ICT)	220/132	160		100%	70%	50%	22%	0		JUN-16	Award placed in Oct'14. Engg. supply, civil work & erection under progress.
141	Extn. Purnea S/S	220/132	320		100%	70%	75%	60%	0	MAR-14	SEP-15	ICT -I commissioned . Balance work under progress.
142	Mokokchung (ICT-II)	220/132	30		100%	100%	100%	100%	30		AUG-15	Commissioned 08/15.
143	Mokokchung (New)	220/132	30		100%	100%	100%	100%	30	DEC-12	JUL-15	Commissioned 07/15.
144	Phursungi S/S	220/33	200		0%	0%	0%	0%	0			
145	RPH (Aug). S/S	220/132	60		0%	0%	0%	0%	0			
146	Siliguri (160 - 100)	220/132	60		100%	3%	3%	0%	0		NOV-16	Award placed in Jun'14. Engg. supply & civil work under progress.
147	Imphal S/S	132/33	2x50		100%	100%	100%	100%	100		APR-13	ICT-I (50MVA) commissioned in Mar'13 & ICT-II commissioned in Apr'13.
148	Melriat S/S (Upgradable to 400 kV)	132/33	2x50		100%	56%	20%	0%	0		JUN-16	Engg., supply & civil works under progress. Completion matching with line.
149	Namsai S/S	132/33	2x15		100%	62%	65%	18%	0		MAR-16	Supply, Civil works & erection under progress .Completion matching with line
150	Roing S/S	132/33	2x15		100%	85%	95%	80%	0		OCT-15	Supply, civil works & erection under progress. Completion matching with associated line
151	Tezu S/S	132/33	2x15		100%	88%	82%	69%	0		MAR-16	Supply, Civil works & erection under progress. Completion matching with line.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

AEGCL

152	Kukurmara (Azara) S/S	400/220	630		100%	100%	100%	100%	630	SEP-11	MAY-15	Commissioned 05/15.
153	Boko (Add.Trf)	220/132	100		100%	100%	100%	95%	0	APR-14	JUN-16	Completed on 11.06.2015
154	Jawaharnagar GI S/S	220/33	50		100%	100%	100%	100%	0			Commissioned on 31.07.2013.
155	Kukumara S/S (2x50)	220/132	100		100%	90%	100%	98%	0		FEB-15	All testing and test charge completed. Awaiting the Mirza Azara 132 kV line to be completed.
156	Rangia S/S (2x100)	220/132	200		100%	100%	100%	100%	0	JUN-12	JUN-16	SS completed/charged on 24.06.2013. Awaiting completion of the line.
157	Sonabil (2x100)	220/132	200		100%	90%	100%	85%	0	MAR-13	JUN-16	90% Completed.
158	Sonapur (2x100)	220/132	200		100%	60%	90%	0%	200	MAR-13	JUN-16	Work in progress.
159	Tinsukia (Aug.) (2x50 by 2x100)	220/132	100		100%	100%	100%	100%	0	APR-14	JUN-16	1st Tr. on 07.08.2013 & 2nd Tr. on 12.04.2014

As on 31-AUG-2015

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
APTRANSCO												
160	Garividi (Marala)	400/220	630		100%	10%	20%	0%	0		FEB-16	Works under progress.
161	Jammalamadugu	400/220	630		100%	60%	50%	30%	0		NOV-15	Works under progress. The voltage ratio is 400/220/132kV in place of 400/220 kV.
162	Kalikiri	400/220	630		0%	0%	0%	0%	0			Tenders opened and tender evaluation under process.
163	Kamavarapukota	400/220	630		100%	30%	40%	0%	0	MAR-16	MAR-16	Works under progress.
164	Podili S/S	400/220	630		0%	0%	0%	0%	0			Tenders opened and evaluation under process.
165	Sattenapally	400/220	630		null%	null%	null%	null%	630		MAR-14	The substation was idle charged on 26.02.2014 with 1No.315 PTR and put into commercial operation from 31.03.2014. 2nd 315 MVA PTR was charged on 24.04.2014.
166	Uravakondat	400/220/132	630		100%	95%	92%	90%	0		SEP-15	Works nearing completion. The voltage ratio is 400/220kV in place of 400/220/132kV.
167	Bobbili (Vizianagaram)	220/132	100		100%	95%	98%	97%	0	DEC-12	AUG-15	SS works nearing completion. PTRs erection under progress.
168	Chakrayapet	220/132	200		100%	0%	0%	0%	0		MAR-16	Work awarded on 26.09.2013. Site yet to be handed over by the Revenue Dept.
169	Gaddamvaripalli	220/11	50		100%	100%	100%	95%	0		DEC-15	Works under progress
170	Goddumarri	220/11	100		100%	100%	100%	100%	0		DEC-15	Works completed.
171	Gollapuram	220/132	200		100%	35%	40%	0%	0		DEC-15	Civil works are under progress and 112/258 foundation works completed
172	Hindupur (Aug.)	220/66	60		100%	100%	100%	100%	60		APR-15	Commissioned 04/15.
173	Manikonda S/S	220/132	2x100		100%	5%	0%	0%	0		DEC-12	Pertains to Telangana
174	Manubolu (Aug.)	220/66	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.

As on 31-AUG-2015

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
175	Porumamilla	220/132	200		100%	70%	70%	45%	0		OCT-15	Control room and other civil works and structure foundation and structure erection works are under progress.
176	Tirumalayapalli	220/132	300		100%	10%	0%	0%	0			Levelling work completed and compound wall under progress.
177	Vajrakarur	220/132	100		100%	75%	90%	80%	0		OCT-15	works are under progress.
178	Yellanur	220/11	50		100%	100%	100%	100%	50		MAR-14	Substation charged on 27-03-2014.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

BSEB

179	Barauni (TPS) (ICT)	220/132	300		0%	0%	0%	0%	0			Award under process.
180	Biharshariff S/S	220/132	150		0%	0%	0%	0%	0		MAR-14	
181	Bihta (GSS) S/S	220/132/33	320		100%	100%	5%	0%	0		SEP-15	Work holdup due to approach road.
182	Bodhgaya (2nd Trf.)	220/132	150		0%	0%	0%	0%	0		MAR-14	
183	Dehri (Addl.) S/S	220/132	100		0%	0%	0%	0%	0		SEP-14	
184	Kishanganj S/S	220/132/33	320		100%	10%	5%	1%	0		DEC-15	
185	Motipur (GSS) S/S	220/132/33	320		100%	0%	0%	0%	0		NOV-15	
186	Musahari S/S	220/132/33	320		0%	0%	0%	0%	0		DEC-15	Work holdup due to land issues.
187	Pusauli S/S	220/132/33	300		100%	100%	100%	98%	0		MAR-15	
188	Samastipur S/S	220/132/33	320		100%	0%	0%	0%	0		MAY-15	
189	Sonenagar S/S	220/132/33	320		100%	70%	60%	5%	0		SEP-15	
190	Supaul/Lokhi S/S	220/132/33	320		0%	0%	0%	0%	0		MAR-16	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

CSPTCL

191	Jagdalpur S/s	400/220	630		100%	0%	0%	0%	0	NOV-14	MAR-16	Work under progress.
192	NSPCL (2x315 MVA) ICT-II	400/220	630		100%	100%	100%	100%	0		DEC-13	Failed during S C test. Under repair.
193	Raipur (2nd Trf.)	400/220	315		100%	100%	100%	100%	0		DEC-13	Charged on 31.3.2014
194	Bishrampur S/S	220/132	160		100%	100%	100%	100%	0	DEC-12	JUN-14	Charged on 22.8.2014
195	Girwani S/S	220/132	160		100%	70%	50%	50%	0		MAR-16	Work under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DTL

196	Bamnoli (ICT Replacement) (2x500 -2x315)	400/220	370		0%	0%	0%	0%	0			
197	Lodhi Road (GIS)	220/33	100		0%	15%	35%	7%	0		MAR-15	Erection of 33kV GIS completed. 100 MVA Pr. foundation work completed.Laying of 33kV Power cable in progress.Laying/terminations work of the control cable for 33kV GIS completed. Laying of LT Power Cable under progress.
198	Peera Garhi (2x100)	220/33	200		100%	100%	100%	100%	200	FEB-13	APR-15	Commissioned 04/15.
199	Wazirpur (GIS) (1st Trf.)	220/33	100		100%	99%	98%	98%	0	DEC-12	JUN-14	1.Sub-station charged on 22.06.14.
200	Wazirpur (GIS) (2nd Trf.)	220/33	100		100%	98%	98%	98%	0	FEB-13	JUN-14	1..Sub-station back charged on 22.06.14.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ED, Manipur

201

Yurembam (Aug.) S/S

132/33

3X33.5

100%

0%

0%

0%

0

MAR-13

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ED- GOA

202	New Verna	220/110	1x100		100%	0%	0%	0%	0		DEC-13	Administration and expenditure approval has been accorded on July 2010.
203	Soccorro S/S	220/33	320		0%	0%	0%	0%	0		DEC-13	
204	Tivim (3rd Trf.) (Aug.)	220/110	1x100		100%	0%	0%	0%	0		DEC-13	Work in progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

GETCO

205	Achchhalia S/S	400/220	2x315		0%	0%	0%	0%	0			
206	Bhogat S/S	400/220	1x315		0%	0%	0%	0%	0			
207	Charanka S/S	400/220	2x315		0%	0%	0%	0%	0			
208	Chhara S/S	400/220	315		0%	0%	0%	0%	0			
209	Fedra S/S	400/220	2x315		0%	0%	0%	0%	0			
210	Halvad	400/220	315		100%	100%	100%	100%	630		MAR-15	400/220/66KV system back charged on Dt.: 31.03.14.
211	Keshod S/S	400/220	630		0%	0%	0%	0%	0			
212	Pipavav S/S	400/220	1x315		0%	0%	0%	0%	0			
213	Prantij S/S	400/220	2x315		0%	0%	0%	0%	0			
214	Rajkot (Hadala) ICT-II	400/220	315		100%	0%	0%	0%	0		DEC-12	
215	Sankhari S/S	400/220	2x315		0%	0%	0%	0%	0			
216	Veloda (Sankhari) S/S	400/220	1000		0%	0%	0%	0%	0			
217	Agiyol (Aug.)	220/66	50		100%	100%	100%	100%	50		JUN-15	Commissioned 06/15.
218	Asodar S/S	220/66	1x100		0%	0%	0%	0%	0			
219	Asoj (Aug.)	220/132	150		100%	100%	100%	100%	150		JUN-15	Commissioned 06/15.
220	Atul (Navera) S/S	220/66	200		0%	0%	0%	0%	0		JAN-15	
221	Bagasara S/S	220/66	1x100		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
222	Bechraji S/S	220/66	200		0%	0%	0%	0%	0			
223	Bhestan S/S	220/66	1x100		0%	10%	60%	0%	300			Estimate approved. Tender to be floated.
224	Charadva S/S	220/66	200		0%	0%	0%	0%	0			
225	Charadva S/S	220/66	2x100		0%	0%	0%	0%	0			
226	Charanka S/S	220/66	8x100		0%	0%	0%	0%	0			
227	Dhanaj S/S	220/66	2x100		0%	0%	0%	0%	0			
228	Dhangadhra (Aug.)	220/66	60		100%	100%	100%	100%	60		JUN-15	Commissioned 06/15.
229	Dhasa (Aug.)	220/66	60		100%	100%	100%	100%	60		JUN-15	Commissioned 06/15.
230	Gatrad S/S	220/132/66	3x100		0%	0%	0%	0%	0			
231	Gondal S/S	220/66	2x100		0%	0%	0%	0%	0			
232	Jamnagar (Aug.)	220/66	60		100%	100%	100%	100%	60		JUN-15	Commissioned 06/15.
233	Jangral (Aug.)	220/66	60		100%	100%	100%	100%	60		JUN-15	Commissioned 06/15.
234	Jasdan	220/132	200		100%	0%	0%	0%	200		DEC-12	As land was not suitable so field office are conveyed to search for fresh land.
235	Kalavad S/S	220/66	1x100		0%	0%	0%	0%	0			
236	Kalawad	220/66	100		100%	0%	0%	0%	0		MAR-14	
237	Kerala S/S	220/66	2x100		0%	0%	0%	0%	0			
238	Khambhalia S/S	220/66	200		0%	0%	0%	0%	0			
239	Manjuvas S/S	220/11	50		100%	100%	100%	100%	50		JUN-15	Commissioned 06/15.
240	Methoda S/S	220/66	200		0%	0%	0%	0%	0			
241	Modasa S/S	220/66	100		100%	84%	10%	0%	200		MAR-16	WIP
242	Nani Hamirpur S/S	220/11	50		100%	100%	90%	70%	50		MAR-15	WIP

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
243	Navlakhi S/S	220/66	2x100		0%	0%	0%	0%	0			
244	Prantij S/S	220/66	2x100		0%	0%	0%	0%	0			
245	Radhanpur (Aug.)	220/66	50		100%	100%	100%	100%	50		JUN-15	Commissioned 06/15.
246	Rajkot (Nyara) (Aug.)	220/66	60		100%	100%	100%	100%	60		JUN-15	Commissioned 06/15.
247	Rajkot-II S/S	220/66	2x100		0%	0%	0%	0%	0			
248	Saria	220/132	100		100%	35%	65%	0%	0		DEC-12	Retender is carried out for Erection package.LOI issued for SCADA package. Major equipments will be supplied by GETCO.
249	Sartanpar (Tankara) S/S	220/132	300		100%	100%	100%	100%	100		MAR-14	Test charged on DT: 31.03.14. Commercially commissioned on Dt.: 06.06.14
250	Suva	220/66	200		100%	40%	12%	6%	200		JAN-15	A/T issued for total turnkey package.
251	Talaja S/S	220/66	1x100		0%	0%	0%	0%	0			
252	Tankara	220/66	100		100%	0%	0%	0%	0		MAR-14	
253	Vadala	220/66	100		100%	11%	0%	0%	0		MAR-13	WIP
254	Vallabhipur S/S	220/132	100		100%	100%	85%	78%	100		FEB-15	WIP
255	Vallabhipur S/S	220/66	100		100%	100%	85%	78%	100		FEB-15	WIP
256	Veloda (Sankhari) S/S	220/66	320		0%	0%	0%	0%	0			
257	Vyankatpura	220/66	100		100%	7%	0%	0%	0		MAR-14	
258	Wagra (Aug.)	220/66	50		100%	100%	100%	100%	50		JUN-15	Commissioned 06/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

HPPTCL

259	Lahal S/S	400/220	630		0%	0%	0%	0%	0	JAN-18		
260	Pragati Nagar (2nd Trf)	400/220	315		0%	0%	0%	0%	0	JUL-16		
261	Pragati Nagar S/S	400/220	315		0%	0%	0%	0%	0	JUL-16		
262	Wangtoo S/S	400/220	630		0%	0%	0%	0%	0	AUG-17		
263	Barsaini S/S	220/33	63		0%	0%	0%	0%	0	MAR-16		
264	Bhokto S/S	220/66	31		0%	0%	0%	0%	0	FEB-16	SEP-15	
265	Dehan S/S	220/132	200		0%	0%	0%	0%	0			
266	Fozal S/S	220/33	126		0%	0%	0%	0%	0	MAR-13		FC awaited at Chandigarh.
267	Karian S/S	220/33	63		100%	70%	100%	0%	0	MAR-13	DEC-15	Trf. transportation issued due to narrow road/bridge.
268	Koti S/S	220/132	200		0%	0%	0%	0%	0			
269	Lahal S/S	220/33	63		0%	0%	0%	0%	0	JAN-17	DEC-16	
270	Mandhala	220/66	100		0%	0%	0%	0%	0			
271	Sunda S/S	220/132	200		0%	0%	0%	0%	0	MAR-17	DEC-16	
272	Taran tulla (Addl.)	220/132	100		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

HVPNL

273	Barhi S/S	220/132	200		100%	55%	20%	0%	0		DEC-15	work in progress
274	Daultabad	220/66	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
275	Gurgaon Sector - 33	220/66	200		100%	24%	35%	14%	null		JUN-16	Work under progress.
276	Gurgoan Sector - 20 (GIS)	220/66	300		100%	49%	20%	20%	0		MAR-16	work under progress
277	Gurgoan Sector -57	220/66	200		100%	30%	50%	13%	0		JUN-16	work under progress
278	HSIIDC Rai S/S	220/132	200		0%	0%	0%	0%	0		MAR-16	Physical possession of land not given by HSIIDC. Proposal for upgradation of 132 kV S/Stn. rai to 220 kV level is under consideration.
279	Hukmawali S/S	220/132	200		100%	98%	100%	90%	0		NOV-15	Work almost completed but the substation cannot be commissioned due to non-completion of feeding line.
280	Meerpur Kurali S/S	220/66	200		100%	15%	0%	0%	0		MAY-16	Work under progress.Firm has been requested to expedite the work.
281	Nawada (Addl.)	220/66	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
282	Panchgaon S/S	220/66	320		100%	57%	40%	52%	0		MAR-16	Work in progress
283	Panchkul Sector- 32 S/S	220/66	200		100%	78%	15%	2%	0		JUL-16	Work stopped by firm. Contractual problem. Court case.
284	RGEC, Sonipat S/S	220/33	200		100%	64%	20%	13%	0		DEC-15	Work under progress.
285	Sector -6, Sonipat S/S	220/33	200		100%	44%	0%	0%	0		MAR-16	Work under progress. Firm has been requested to expedite the work.
286	Sonta S/S	220/66	200		100%	100%	100%	98%	0		NOV-15	Sub-station completed but can not be commissioned due to non-availability of feeding line.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

JKPDD

287	Alchi. S/S	66/11	6.3		100%	100%	100%	100%	6		NOV-12	Commissioned 11/12.
288	Gramthong S/S	66/11	60		100%	100%	100%	100%	60		SEP-12	Commissioned.
289	Himya	66/11	60		100%	30%	0%	0%	0		JUL-13	
290	Kargil S/S	66/11	60		100%	100%	100%	100%	60		SEP-12	Commissioned.
291	Khalsi	66/11	60		100%	100%	100%	100%	60		JUL-13	Commissioned
292	Khangral (Bodhkharbu)	66/11	60		100%	100%	100%	100%	60		SEP-14	Commissioned.
293	Kharu	66/11	60		100%	100%	100%	100%	60		DEC-13	Commissioned
294	Leh	66/11	2x6.3		100%	100%	100%	100%	13		DEC-12	Commissioned 12/12.
295	Mulbeck	66/11	60		100%	100%	100%	100%	60		SEP-15	Commissioned.
296	Nimoo S/S	66/11	60		100%	100%	100%	100%	60		JUL-13	Commissioned.
297	Sankoo S/S	66/11	60		100%	100%	100%	100%	60		SEP-14	Commissioned.
298	Alusteng S/S	220/132	320		100%	70%	80%	20%	0		JAN-15	Transformers received.Due to technical reasons work get delayed.
299	Budgam (Aug.)	220/132	160		100%	99%	100%	100%	0		DEC-13	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
300	Budgam (Aug.) 2nd Trf.	220/132	160		0%	0%	0%	0%	0		DEC-13	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
301	Lassipora S/S	220/132	320		0%	0%	0%	0%	0		DEC-13	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
302	Mirbazar (Aug.)	220/132	160		0%	0%	0%	0%	0		DEC-13	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
303	Yonus Wahipora (Kupwara) S/S	220/132	320		0%	0%	0%	0%	0		DEC-12	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
304	Zainkote (Aug.)	220/132	3x150		100%	0%	0%	0%	0	DEC-12	JUL-13	Work under prgoress.Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

JSEB

305	Chaibasa	220/132	300		100%	0%	0%	0%	0		MAR-14	Land under development.due to poor progress of the working agency, the work is under the verge of cancellation.
306	Chatra S/S	220/132/33	400		0%	0%	0%	0%	0		JUN-15	Delay due to non-availability of fund naxal affected area.
307	Dumka S/S	220/132	300		100%	100%	100%	100%	300		JUN-15	Ready for Commissioning 06/15.
308	Giridih S/S	220/132/33	400		0%	0%	0%	0%	0		SEP-16	Tender invited vid NIT.
309	Jainamore (Bokaro) S/S	220/132/33	400		0%	0%	0%	0%	0		SEP-16	Tender is in awarding stage.
310	Jasidih S/S	220/132/33	400		0%	0%	0%	0%	0		SEP-16	Tender is in awarding stage.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
KPTCL												
311	Electronic city S/S	400/220	2x500		0%	0%	0%	0%	0		APR-15	Land under dispute and the matter is in High Court. Line work: To be tendered.
312	Gulbarga S/S	400/220	1000		0%	0%	0%	0%	0			Land has been acquired.
313	Ambewadi (Aug.)	220/110	45		100%	100%	100%	100%	45		APR-15	Commissioned 04/15.
314	Arasikere S/S	220/110	200		100%	90%	95%	95%	0		FEB-15	All equipments erected. CI pipe earthing, connection between equipments, control cable laying & termination, 220 kV battery set charging works to be completed. Road work, LM fixing works and PC test under progress.
315	DG Plant Yelahanka	220/66	2x150		100%	90%	100%	100%	0		AUG-15	All equipments erected including 220/66kV, 2x150MVA & 66/11kV 2x31.5MVA transformers. PC test is under progress.
316	Jigani (2x150)	220/66	300		100%	85%	100%	100%	0	MAR-13	JUN-15	220 kV side: Control Cable laying, termination, final levelling, jelly spreading, PC Tests to be completed.
317	Kemar (Aug.)	230/110	100		100%	100%	100%	100%	100		APR-15	Source line awaited. Commissioned 04/15.
318	Khoday Glass Factory	220/66	300		100%	100%	100%	100%	300		JUL-15	Commissioned 07/15.
319	Koppal S/S	220/110	2x100		100%	0%	0%	0%	0		MAR-15	Work short closed vide O.M. No.: CEE/TZ/GLB/ SEE(O)/AEE-3/2014-15/3830-37, Dated: 12.09.2014 of Chief Engineer Electy., Transmission Zone, KPTCL.,

As on 31-AUG-2015

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
320	Kudligi (Badeladaku) S/S	220/66	200		100%	75%	90%	90%	0		DEC-15	Gulbarga. To be retendered. Control Room ground floor roof casted, Cable duct towards 220 kV and 66 kV side wall casting is completed, 2 Nos of 100 MVA tranformer erection is completed, yard lightning work is under progress, 220 kV CT-15 Nos erection completed, 220 kV CVT - 06 Nos completed, 9 nos 66 kV side road crossing PI foundation completed. 6 nos of 220 kV HPI foundation completed.
321	Pavagada S/S	220/66	100		100%	30%	100%	55%	0		MAR-15	Work under progress. Earthmat 85% and land levelling completed . Control room roof casted. Retaining wall & toe wall under progress. Foundation of mounting structures for isolators and breakers under progress.37/46 Nos. of station tower foundations completed.
322	Ramanagar(Kothipura) (2nd ICT)	220/66	1x100		100%	100%	100%	100%	0		MAR-16	220 KV & 66 kV: All works completed. Back charging approval received on 30.08.2014 & intimated to ABB to commence the activity for back charging of 220/66/11kV Kothipura. Source line awaited. 220KV TBs at Tubinakere (2 Nos) and 220kV TBs at Bidadi (2 Nos.) : Work under progress.
323	Vikas Tech Park (2x150)	220/66	300		100%	95%	100%	100%	0	MAR-13	JUN-15	220kV and 66kV side PC tests & SAS work completed. PC test on power transformers & batteries will be taken up during commissioning. Source line

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,tra nsformer,su bstation eqpt. received	Structure,tra nsformer,su bstation eqpt. erected	Capacity Tested/ Commissio ned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

awaited.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

KSEB

324	Kanjikkod (Add.Tr.)	220/110	50		0%	0%	0%	0%	0			This work is not included in the Plan for 2015-16. May be deleted.
-----	---------------------	---------	----	--	----	----	----	----	---	--	--	--

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

MPPTCL

325	Badnawar (2x315)	400/220	630		0%	0%	0%	0%	0			
326	Balaghat / Kimapur S/S	400/220	315		0%	0%	0%	0%	0			
327	Handia S/S	400/220	630		0%	0%	0%	0%	0			
328	Katni (Addl.)	400/220	315		100%	44%	10%	10%	0		FEB-16	Work under progress. X mer erection and oil filling completed
329	Nagda (Addl.)	400/220	315		100%	100%	100%	100%	315		AUG-15	Commissioned 08/15.
330	Sagar S/S	400/220	630		0%	0%	0%	0%	0			
331	Ujjain S/S	400/220	630		0%	0%	0%	0%	0			
332	Ashoknagar S/S	220/132	160		100%	85%	0%	0%	0		MAR-16	Work under progress.
333	Barwaha S/S	220/132	160		0%	0%	0%	0%	0			
334	Bhopal S/S	220/132	160		0%	0%	0%	0%	0			
335	Bina S/S	220/132	160		100%	100%	100%	100%	160		AUG-15	Commissioned 08/15.
336	Chhindwara S/S	220/132	160		0%	0%	0%	0%	0			
337	Datia S/S	220/132	160		100%	100%	100%	100%	160		APR-15	Commissioned 04/15.
338	Gandhinagar S/S	220/132	160		0%	0%	0%	0%	0			
339	Gorabazar S/S	220/132	160		0%	0%	0%	0%	0			
340	Gwalior-II (Banmore) S/S	220/132	160		100%	100%	100%	100%	160		APR-15	Commissioned 04/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
341	Hoshangabad S/S	220/132	160		0%	0%	0%	0%	0			
342	Indore - II	220/132	160		0%	0%	0%	0%	0			
343	Indore S/S	220/132	160		0%	0%	0%	0%	0			
344	Julwania S/S	220/132	160		100%	100%	100%	100%	160		AUG-15	Commissioned 08/15.
345	Kukshi S/S	220/132	160		0%	0%	0%	0%	0			
346	Mandideep S/S	220/132	160		0%	0%	0%	0%	0			
347	Morena S/S	220/132	320		0%	0%	0%	0%	0			
348	Munglia ChhopS/S	220/132	160		100%	95%	10%	10%	0			
349	Pandhurna S/S	220/132	160		0%	0%	0%	0%	0			
350	Pithampur S/S	220/132	160		100%	100%	100%	100%	160		JUN-15	Commissioned 06/15.
351	Shajapur - II S/S	220/132	160		100%	100%	50%	50%	320		JAN-15	One 160MVA Tr. Charged on 04-03-2015
352	Shankargarh / Khsipra S/S	220/132	160		0%	0%	0%	0%	0			
353	Shivpuri S/S	220/132	160		100%	100%	50%	50%	0			Work under progress. X mer placed on plinth
354	Sidhi S/S	220/132	160		0%	0%	0%	0%	0			
355	Sirmour S/S	220/132	160		100%	70%	23%	0%	1		FEB-16	Work under progress. X mer placed on plinth

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
MSETCL												
356	Aurangabad - III S/S	765/400	3000		100%	79.79%	80%	33.53%	0		AUG-15	Priority bays expected by Mar-2015. ICTs expected upto Mar-2016.
357	Aurangabad II	400/220	1000		100%	84%	62%	39.49%	0		SEP-15	400kV Bus charged on 21.05.2014.(1 no of ICT expected by March -2015) cable laying balance due to unavailability of cable.
358	Chandrapur-II	400/220	500		100%	85.53%	96%	71.1%	0		DEC-15	Priority Bay 410, 426, 408 (Tie Bay) and 409 ,411, 412, 428, 429, 404, 405 commissioned from 30.12.2013 to 13.3.2014
359	Kharghar S/S	400/220	315		100%	100%	100%	100%	315		JUN-15	Commissioned 06/15.
360	Koradi -II	400/220	500		100%	77.38%	91%	65%	0		SEP-15	priority bays commisssioned on 23.03.2013. ICT's plinth work in progress.Equipment erection work is almost completed.Scope is 2 X 500 MVA, 400/220kV ICTs. Adequate resources are not engaged for execution of control room ,BCR and metering room. The structural material of MSPGCL is partly removed.
361	Kudus S/S	400/220	2x500		100%	95%	80%	13%	0		NOV-16	Work in progress.
362	Nanded S/S	400/220	500		100%	85%	100%	95%	0		SEP-15	SCOPE: 2 X 500MVA, 400/220kV ICTs .Work in progress.
363	Akurdi (3x50)	220/22	150		100%	100%	100%	100%	150		JAN-13	commissioned on 31.01.2013.
364	Anjangaon S/S	220/132/33	1x100		100%	40%	30%	2%	0		MAR-16	Arbital award- Group C. Tender being processed for balance work.
365	Ballarshah S/S	220/132, 220/33	50		100%	98%	100%	89%	0		DEC-15	Substation work is almost completed but could not charge due severe ROW problem in construction of associated

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												line.
366	Bhalwani S/S	220/33	2x25		100%	93%	50%	47.31%	0		DEC-15	Civil & electrical work in progress.
367	Bhokar S/S	220/132/33	2x100, 2x25		100%	97%	100%	100%	0	DEC-12	APR-13	S/s back charged on 01.04.13.
368	Bhokardhan (2nd Trf.)	220/33	50		0%	0%	0%	0%	0	AUG-12	MAR-13	
369	Boisar S/S	220/33	50		100%	100%	100%	100%	50		APR-15	Commissioned 04/15.
370	Butibori S/S	220/132	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
371	Chinchwad S/S	220/22	50		100%	100%	100%	100%	50		APR-15	Commissioned 04/15.
372	Coiourchem S/S	220/22	50		100%	100%	10%	100%	50		APR-15	Commissioned 04/15.
373	Dhule S/S	220/33	25		100%	100%	100%	100%	25		APR-15	Commissioned 04/15.
374	Kamba S/S	220/22	50		100%	100%	100%	100%	50		APR-15	Commissioned 04/15.
375	Kondhwa S/S	220/22	2x50		100%	23%	10%	0%	0		DEC-15	Electrical work not started. Drawing approval work in process at C.O.
376	Kopergaon S/S	220/132	200		100%	100%	100%	100%	0		MAR-14	S/s commissioned on dt. 29.03.2014
377	Krishnoor S/S	220/132/33	200		100%	90%	56%	5%	0		MAR-16	Arbitral award- Group C. Tender for balance work to be refloated.
378	Kudus -II (Addl.) S/S	220/33	100		100%	100%	100%	100%	100		MAY-15	Commissioned 05/15.
379	MIDC Lonand S/S	220/132/33	300		100%	99.87%	100%	34%	0	AUG-12	SEP-15	Under arbitral group B- Work order placed to M/s. oberon. Slow work by agency.
380	Magarpatta S/S	220/132	2x100		100%	90%	100%	80%	0		DEC-15	1 no of ICT commissioned on dtd.28.03.2013. Other ICT's work progress is very slow.Hence notice issued to contractor.
381	Magarpatta S/S	220/132	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
382	Malegaon -II S/S	220/13	100		100%	44%	45%	32%	0	DEC-12	MAR-16	Arbitral award- Group C. Tender being

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		2										processed for balance work.
383	Mankapur S/S	220/132, 2x100+2x50			100%	13%	95%	0%	0		MAR-16	Work is done slow by agency.
384	Mendhegiri S/S	220/33	100		100%	100%	100%	100%	100		AUG-15	Commissioned 08/15.
385	Mulund S/S	220/22	50		100%	100%	100%	100%	50		AUG-15	Commissioned 08/15.
386	Nalasopara (Aug.)	220/22	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
387	Nandgaon Peth S/S	220/33	100		100%	95%	100%	97.45%	0	SEP-12	SEP-15	Work in Progress.
388	Narsi S/S	220/132, 220/33	2x100		100%	45%	10%	5%	0		MAR-16	Arbitral award- Group C. Tender for balance work to be refloated.
389	New Butibori-II S/S	220/132/33	2x100		100%	56%	40%	3%	0		MAR-16	Work is very slowly done by the agency.
390	New Pardi S/S	220/132	200		100%	47%	95%	64%	0		MAR-16	Work in Progress.
391	Pegasus S/S	220/22	25		100%	100%	100%	100%	25		APR-15	Commissioned 04/15.
392	Phulambri S/S	220/132	100		100%	86.1%	95%	85.01%	0		DEC-15	Under Arbitral - Group B. Work allotted to M/s Sukanya Engineering & Infra Pvt. Ltd.
393	Raymond S/S	220/33	50		100%	100%	100%	100%	50		APR-15	Commissioned 04/15.
394	Satana S/S	220/132	200		100%	100%	100%	100%	200		APR-15	Commissioned 04/15.
395	Sayane S/S	220/33	25		100%	100%	100%	100%	25		JUN-15	Commissioned 06/15.
396	Serum S/S	220/22	50		100%	100%	100%	100%	50		APR-15	Commissioned 04/15.
397	Shedyal S/S	220/33	100		100%	100%	100%	100%	100		AUG-15	Commissioned 08/15.
398	Tilwani S/S	220/33	50		100%	100%	100%	100%	50		AUG-15	Commissioned 08/15.
399	Uppalwadi S/S	220/132, 220/33	2x100+2x50		100%	2%	80%	0%	0		MAR-16	Work is slow by agency.

As on 31-AUG-2015

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
400	Vile Bhagad S/S	220/33	50		100%	90%	95%	80%	0		DEC-15	SCOPE:2 X 25 MVA , 220/22 kV Transformers. Work in progress.
401	Wada-II S/S	220/22	100		100%	85%	90%	85.33%	0		DEC-15	Work in progress. T/F-I charged on 31.05.2015.
402	Warud S/S	220/132	200		100%	94.38%	100%	92.7%	0		FEB-14	S/s back charged on 28.02.14

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

MeECL

403	Killing S/S	400/220	630		100%	95%	100%	100%	630		SEP-15	Work executed by Power Grid. Both the 400/220 kV transformers are energised on 03.03.2013. The expenditure for the substation is included in the LILO of the line. Extension of 400 kV bay in the additional land required is completed & energised on 22.02.2015. Balance works to be completed are some civil works which are delayed due to fund constraint.
404	Nangalbibra S/S (at Agia in Assam for Meghalaya)	220/132	100		100%	100%	100%	100%	100		JUL-13	Work completed and line charged on 27.07.2013.
405	Ampati S/S (2x25)	132/33	50		100%	10%	60%	0%	0		DEC-15	Retaining wall, temporary shed, boundary wall completed. Work for levelling of land for 132kV & 33kV switchyard, staff barrack, control room building & transformer pad etc are in progress.
406	Lad Nongkrem S/S	132/33	40		100%	25%	35%	0%	null		JUL-16	Land levelling, retaining wall, approach road & culvert, transformer pad, Fencing completed. Construction of security barrack, side drain and gate at the front side is in progress. Materials procurement is under progress. Materials like transformer, 132kV CT, PT, PLCC equipments have reached the site & other materials will be reaching soon.
407	Mawphlang S/S	132/33	40		100%	100%	100%	100%	40			Work completed. One transformer is commissioned on 23.12.2011 & 2nd transformer commissioned on 20.02.2012.

As on 31-AUG-2015

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
408	Mendipathar S/S	132/33	40		100%	100%	100%	90%	0		DEC-15	132kV (Ph-I)& 33kV Switchyard works completed. Control room building completed. Both the 20MVA transformers have been received & placed in the pad. 132kV Bus & 132/33kV 20MVA transformer No.1 including switchgear test charged on 01.07.2015. 132kV (Ph-II) switchyard is in progress. Overall progress 92% completed.
409	Mustem S/S	132/33	40		100%	100%	100%	100%	0		AUG-15	132/33kV substation works completed except for PLCC equipments. The substation was test charged on 07.08.2015.
410	Praharinagar S/S	132/33	25		0%	0%	0%	0%	0		DEC-16	Land acquisition for the substation is under process.
411	Rongkhon (Aug.) S/S	132/33	50		100%	90%	90%	90%	20		DEC-15	The transformer augmentation of the substation has been completed on 20.10.2012. Other works relating to PLCC, RTU & 33kV switchyard; the materials procurement is in progress. Overall status is 90% completed.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
OPTCL												
412	Duburi S/S	400/220	630		100%	100%	100%	100%	630	MAR-13	AUG-15	Commissioned 08/15.
413	Atri S/S	220/132	320		100%	70%	70%	60%	0		MAR-16	The work order placed on M/s Shreem Capacitor on 21.03.2013.
414	Bonai S/S	220/33	80		100%	35%	5%	0%	0		DEC-16	Since the Agency M/s U.B.Engineering has delayed the work, it is offloaded from the contractor's scope and re-tendering is done. The evaluation is in progress
415	Cuttack S/S	220/132	2x100		100%	80%	100%	80%	0		DEC-16	The work order placed on M/s Tesla Transformers on 21.09.2011
416	Dhamara S/S	220/132	200		0%	0%	0%	0%	0		MAR-15	The work order placed on M/s Tesla Transformers on 17.07.2013 on M/s Tesla Transformers
417	Dhamara S/S	220/33	80		0%	0%	0%	0%	0		MAR-15	There is no such Project
418	Duburi S/S	220/33	40		100%	100%	100%	100%	40		APR-15	Commissioned 04/15.
419	Gopinathpur S/S	220/33	80		100%	15%	0%	0%	0		MAR-13	Work Order issued on Dt. 23.10.10.Due to site condition the the Project is DROPPED
420	Karadagadia S/S	220/132	320		100%	70%	70%	60%	0		MAR-16	The name of this project is changed as Atri Grid S/s. The work order placed on M/s Shreem Capacitors on 21.03.2013
421	Kesinga S/S	220/132	2x160		100%	30%	30%	20%	0		DEC-16	The Work Order placed on M/s A.K.Das & Associates, Bhubaneswar on 27.07.2012
422	Kuanrmunda S/S	220/132	200		100%	40%	45%	0%	0		MAR-13	Due to site condition the work was offloaded from the Executing Agency.
423	Kuanrmunda S/S	220/33	80		100%	40%	45%	0%	0		MAR-13	There is no such project.
424	Lapanga S/S	220/132	320		100%	90%	85%	65%	0		AUG-15	The work order placed on M/s Sreem Electric on 23.10.2010. 1st 160 MVA Tfr charged on 22.02.2014 and 2nd

As on 31-AUG-2015

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												charged on 30.03.2014. The total S/s i.e 220/132/33kV will be charged in this month
425	Mendhasal S/S	220/33	100		100%	100%	100%	100%	100	SEP-12	JUL-15	Commissioned 07/15.
426	Puri (Samangara) S/S	220/132	160		100%	100%	100%	100%	160		JUL-15	Commissioned 07/15.
427	Rengali S/S	220/33	20		100%	100%	100%	100%	20		JUL-15	Commissioned 07/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

PRAGATI

428

Extension of bus and connection with DTL Substation

400

2x315

0%

0%

0%

0%

0

commissioned

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

PSTCL

429	Rajpura S/S (2x500)	400/220	1000		100%	85%	85%	85%	0		SEP-15	Work is in progress
430	Abohar S/S	220/66	100		100%	100%	100%	100%	100		MAY-15	Commissioned 05/15.
431	Badal (New) S/S	220/66	100		100%	90%	95%	90%	0		SEP-15	Work completed. Transformer test charged on 30.03.15 on 66 KV
432	Bahadurgarh (Bhater) (Aug.)	220/66	100		100%	0%	0%	0%	0	MAY-12	APR-14	Not to be done
433	Banur (Aug.)	220/66	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
434	Bassi Pathana (Aug.) (2nd Addl.)	220/66	100		100%	0%	0%	0%	0		MAR-16	Civil works allotted
435	Bhai S/S	220/132	100		100%	100%	100%	100%	0			Energised on no load on 23.1.13 from 66 KV and loaded on 14.06.13
436	Chhajali (Aug.) (Addl.) S/S	220/66	100		100%	100%	100%	100%	100		JUN-15	Commissioned 06/15.
437	Devigarh (Aug.) (2nd Addl.)	220/66	160		100%	100%	100%	100%	160		APR-15	Commissioned 04/15.
438	Focal Point Nabha (Aug.) (3rd Addl.)	220/66	100		0%	0%	0%	0%	0		MAR-16	
439	GNDTP Bathinda (Aug.)	220/66	100		100%	100%	100%	100%	100		JUL-15	Commissioned 07/15.
440	Ghobaya S/S	220/66	50		100%	100%	100%	100%	50		JUN-15	Commissioned 06/15.
441	Ghubaya (Aug)	220/66	50		100%	90%	100%	100%	0		JUN-15	100 MVA Trf. in place of 50 MVA Trf. commissioned on 18.06.15 on no load and loaded on 20.06.15
442	Jadla S/S	220/132	160		100%	80%	75%	50%	0		SEP-15	Work is in progress.
443	Mahilpur (Aug.)	220/66	100		100%	100%	100%	100%	100		JUL-15	Commissioned 07/15.
444	Majra S/S	220/66	160		100%	75%	27%	20%	0		OCT-15	Work in progress
445	Mastewala (Aug.) (Addl.)	220/66	100		100%	0%	0%	0%	0		MAR-16	
446	Mehalpur (Aug.)	220/66	50		100%	95%	100%	100%	0		JUL-15	Commissioned on 02.07.15 on no load and loaded on 08.07.15
447	Naraingarh S/S	220/13	60		100%	90%	75%	75%	0		SEP-15	Transformer test charged on 31.08.15

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		2										on 66 KV
448	Nurmehal (Aug.)	220/66	100		100%	80%	30%	30%	0		OCT-15	Work is in progress
449	Sarna (Aug.)	220/66	100		100%	82%	10%	0%	0		MAR-16	Work is in progress
450	Talwandi Sahibo (2nd Trf.)	220/66	100		100%	100%	100%	100%	100		JUN-13	Commissioned on 03.09.13 on no load and loaded on 05.09.13

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

PTCUL

451	Karanprayag (GIS)	400/132	630		0%	0%	0%	0%	0		JUN-17	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
452	Pipalkot (THDC)	400/220	2x315		0%	0%	0%	0%	0			
453	Pipalkoti (GIS)	400/132	630		100%	0%	0%	0%	0		DEC-15	Re-invitation of bids is in process & sent to ADB for uploading on website/ date of submission of bid was 25th July, 2013. Bid is under evaluation an likely to be awarded by II nd quarter of 2014.
454	Rishikesh (Aug.)	400/220	75		100%	100%	100%	100%	75		JUN-16	Transformer energized on 18-09-2013
455	Srinagar S/S	400/220	630		100%	77%	85%	83%	0	DEC-12	DEC-15	Work in progress.total progress 85%
456	Almora	220/132	200		0%	0%	0%	0%	0		JUN-17	% DPR Prepared.sending DPR to funding agency is under process.
457	Baramwari (GIS)	220/132	100		0%	0%	0%	0%	0		DEC-16	Revised Drawings has been submitted by M/s Siemens and has been approved.Total progress 4%.
458	Ghansali (GIS)	220/132	60		100%	0%	0%	0%	0		JUN-16	Substation layout work is in progress .Land has been cleared.notice has been issued to company for slow work
459	Haridwar (Aug.) S/S	220/33	120		100%	100%	100%	100%	120		APR-15	Commissioned 04/15.
460	Harrawala (GIS)	220/33	100		0%	0%	0%	0%	0		JUN-15	Tendering is in under Process
461	Imlikhera (2x50)	220/33	100		0%	0%	0%	0%	0		MAR-16	Tendering is under progress
462	Jaffarpur S/S	220/33	100		0%	0%	0%	0%	0		JUN-16	Tendering completed. LoA is issued to M/s Variegate project pvt. limited.Land transfer is under progress

As on 31-AUG-2015

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
463	Mori (GIS)	220/33	100		0%	0%	0%	0%	0		MAR-18	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
464	Nogaon	220/33	100		0%	0%	0%	0%	0		MAR-18	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
465	Pantnagar (Aug.)	220/132	100		0%	0%	0%	0%	0		MAY-14	Tendering is under progress
466	Piran Kaliyar (GIS)	220/132	100		0%	0%	0%	0%	0		JUN-15	Land Finalization in progress.
467	Puhana (GIS)	220/33	100		0%	0%	0%	0%	0		SEP-15	Differed till further order.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
RVPNL												
468	Ajmer S/S	400/220	315		100%	95%	100%	98%	0		AUG-15	
469	Akal (Aug.)	400/220	500		0%	0%	0%	0%	0			
470	Babai S/S	400/220	630		100%	80%	80%	63%	0		MAR-16	
471	Banswara S/S	400/220	1000		0%	0%	0%	0%	0			
472	Bhadia Pooling Station	400/220	945		100%	65%	65%	52%	0			
473	Jaisalmer -2 S/S	400/220	2x500		0%	0%	0%	0%	0			
474	Jodhpur (New) S/S	400/220	2x315		0%	0%	0%	0%	0			
475	Ramgarh S/S	400/220	1500		100%	100%	85%	53%	0			
476	Aau S/S	220/132	160		100%	100%	100%	100%	160		MAY-15	Commissioned 05/15.
477	Amberi S/S	220/132	100		100%	10%	0%	0%	0		JUN-16	
478	Bajju S/S	220/132	160		0%	0%	0%	0%	0			
479	Banar (GIS) S/S	220/132/33	320		0%	0%	0%	0%	0			
480	Banar S/S	220/132	320		0%	0%	0%	0%	0			
481	Bansur S/S	220/132	100		100%	50%	100%	10%	0		OCT-15	
482	Barli (Distt. Jodhpur) S/S	220/132	100		100%	100%	100%	54%	0		MAR-16	
483	Behro S/S	220/132	100		100%	90%	100%	55%	0		AUG-15	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
484	Bhadia Pooling Station	220/132	3x160		0%	0%	0%	0%	0			
485	Bhadwasia S/S	220/132	2x100		0%	0%	0%	0%	0			
486	Bherunda S/S	220/132	160		100%	9%	5%	0%	0			
487	Bherunda S/S	220/132/33	160		0%	9%	5%	0%	0			
488	Chambal S/S	220/132	2x160		0%	0%	0%	0%	0			
489	Chatrail S/S	220/132	160		0%	0%	0%	0%	0			
490	Chonkarwada S/S	220/132	100		100%	78%	45%	8%	0		SEP-15	
491	Danta Ramgarh	220/132	100		100%	100%	80%	53%	0		AUG-15	
492	Goner S/s	220/132/33	100		100%	85%	90%	40%	0	SEP-15	MAR-16	
493	Jawahar Nagar S/S	220/132	320		0%	0%	0%	0%	0			
494	Jethana S/S	220/132	100		100%	60%	70%	28%	0		AUG-15	
495	Jhalmand S/S	220/132	100		0%	0%	0%	0%	0			
496	Kanasar S/S	220/132	320		0%	80%	0%	0%	0		DEC-15	
497	Kolayat S/S	220/132	160		0%	0%	0%	0%	0			
498	Kuchera S/S	220/132	100		100%	25%	25%	31%	0		AUG-15	
499	Lakhesara S/S	220/132	160		0%	0%	0%	0%	0			
500	NPH Jodhpur S/S	220/132/33	320		0%	95%	85%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
501	Nallah Power House, Jaipur (Upgradation) S/S	220/132	160		100%	100%	100%	100%	0		MAR-15	160 MVA 220/132kV trf. commissioned on 28.3.15
502	Niwana S/S	220/132	100		100%	100%	89%	8%	0		OCT-15	
503	Pokaran S/S	220/132	160		0%	0%	0%	0%	0			
504	Pratapgarh (Upgradation)	220/132	100		100%	85%	90%	43%	0		DEC-15	
505	Ramgarh S/S	220/132	3x160		0%	0%	0%	0%	0			
506	Sayla S/S	220/132/33	100		100%	100%	100%	82%	0	JUL-15		
507	Sitapura S/S	220/132	160		100%	100%	100%	100%	160		APR-15	Commissioned 04/15.
508	Tehendesar S/S	220/132	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
509	Undoo S/S	220/132	320		0%	0%	0%	0%	0			
510	Vatika S/S	220/132/33	160		100%	95%	90%	81%	0	JUL-15	MAR-16	
511	mandelgarh S/S	220/132	100		100%	40%	0%	3%	0		JAN-16	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
TANTRANSCO												
512	Anaikadavu S/S	400/230	515		100%	55%	40%	40%	0		MAR-16	Work under progress. Control room 1st floor roof level completed. Plinth and structure erection work is under progress. Company addressed to speed up the work.
513	Dharmapuri (Palavady)	400/230-110	515		100%	20%	0%	0%	0		NOV-15	Work awarded and under progress. Survey and Site levelling completed. Plinth works 50% completed. Compound wall work under progress.
514	Kanarapatty S/S	400/230	700		100%	20%	25%	25%	0		MAR-16	Work awarded and commenced. Compound wall and levelling works were completed. 400 KV Structure foundation is under progress. Equipment foundation under progress.
515	Rasipalayam S/S	400/230	630		100%	35%	10%	10%	0		MAR-16	Work under progress. Ground floor completed. 1st floor column raising under progress. Transformer plinth work 35% completed. Compound wall work is under progress.
516	Sholinganallur (Ottinmbakkam) S/S	400/230	515		100%	70%	60%	60%	0		MAR-16	Civil works are under progress. Control room 60 % completed. Tower erection 100% completed. Earth mat 55% and equipment erection 30% completed. Transformer plinth completed.
517	Thappakujindu S/S	400/110	200		100%	35%	20%	20%	0		DEC-15	Work under progress. 400 KV side Main bus - tower foundation 100% completed. Control room Ground floor roof slab shuttering work is under progress. Company has been addressed to speed up the work
518	Thervaigandigai S/S	400/230	630		100%	95%	95%	95%	0		DEC-16	Substation works are nearing completion. Initially it is proposed to

As on 31-AUG-2015

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												commission at 230 KV Level by March'16.
519	Alandur (CMRL)	220/110	100		100%	100%	100%	100%	100		AUG-15	Commissioned 08/15.
520	Alandur (GIS) S/S	220/110	100		100%	100%	100%	100%	100		MAY-15	Commissioned 05/15.
521	Ambattur (3dr Main Road)	230/110	100		100%	50%	0%	0%	0		DEC-15	Control room and plinth works are under progress. Plinth work 80% completed.
522	Anthiyur (Addl.)	230/110	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
523	Devigarh (Aug.) (2nd Addl.)	220/66	160		0%	0%	0%	0%	0			Not related to TANTRANSCO
524	Guindy (GIS) (New) S/S	230/110	200		100%	100%	100%	100%	200		APR-15	Commissioned 04/15.
525	Gurubarapally S/S	230/110	100		100%	85%	90%	70%	0		MAR-16	Control room and plinth work is under progress.
526	Karuvalur S/S	230/110	100		100%	85%	75%	75%	0		MAR-16	Control room: 1st floor roof , slab ward and plastering work under progress. Transformer received and placed at Plinth.
527	Kinnimangalam S/S	220/110	100		100%	75%	30%	30%	0		AUG-16	Work under progress. Control room upto 2nd floor roof level completed. Transformer received and placed at plinth.
528	Kumbakonam S/S	230/110	100		100%	90%	85%	85%	0		MAR-15	Civil and structure erection works are under progress. 2 nos. Transformer received at site and erection under progress.
529	Kurukathi S/S	220/110	100		100%	95%	90%	90%	0		DEC-15	Control room final finishing work is under progress. Plinth and Structure erection works are completed. Equipment erection is under progress.
530	Omega S/S	230/11	100		100%	95%	60%	60%	0		SEP-15	Work under progress. Control

As on 31-AUG-2015

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		0										room and plinth work is under progress.
531	Poiyur S/S	230/110	200		100%	60%	50%	50%	null		MAR-16	Control room roof level completed and structure erection works are under progress.
532	Purisai S/S	230/110	100		100%	35%	5%	5%	0		MAR-16	Control room and plinth works are under progress.
533	S.P.Koil (3rd Auto) (Aug.)	230/110	20		100%	100%	100%	100%	20		JUL-15	Commissioned 07/15.
534	Singapuram S/S	230/110	100		100%	90%	90%	60%	0		DEC-15	works are under progress. Transformer allotted. Transformer plinth completed.
535	TNEB HQ S/S	230/110	200		100%	0%	0%	0%	0		DEC-17	Hqtrs building work awarded and under progress. 328/352 piles completed. Pile cap concrete work under progress. Tender opened for GIS and under process. Tender floated for erection of GIS building.
536	Thignalur S/S	230/110	100		100%	100%	100%	95%	0		OCT-15	SAS Panels supply awaited. SAS Panels supply awaited.
537	Thiruvekkadu	230/110	200		100%	85%	90%	90%	0		MAR-16	Work under progress. Control room and yard work, Transformer erection and cable duct erection works are under progress.
538	Thondayarpet (Addl)	230/110	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
539	Ulundurpet S/S	230/110	200		100%	100%	90%	80%	0	FEB-13	SEP-15	Due to slow progress of the contractor, contract has been terminated. For the balance all works, works are awarded and under progress. Auto Transformer erection is under progress.
540	Vannikonendal S/S	230/110	300		0%	0%	0%	0%	0		MAR-15	Dropped.
541	Vyasarpadi	230/11	100		100%	95%	90%	90%	0	DEC-12	OCT-15	Control room and plinth works are

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

0

nearing completion.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
TCTL												
542	630 MVA, 440/220 kV Nirmal S/S	400/220	630		0%	0%	0%	0%	0			
543	Asupaka S/S	400/220	630		0%	0%	0%	0%	0	SEP-15		
544	Shankarpally (Extn.)	400	630		0%	0%	0%	0%	0			
545	Suryapet S/S	400/220	630		100%	55%	33%	0%	0	MAR-15	OCT-15	
546	Bonguloor S/S	220/132/33	200		0%	0%	0%	0%	0			
547	Erragadda (2nd) S/S	220/132	160		100%	100%	100%	100%	160		JUL-15	Commissioned 07/15.
548	Erragadda (3x160)	220/132	160		100%	100%	100%	100%	160	SEP-12	MAY-15	Commissioned 05/15.
549	Fabcity S/S	220/132	150		100%	100%	100%	100%	150		APR-15	Commissioned 04/15.
550	Hayathnagar	220/33	2x50		100%	90%	95%	90%	0		MAR-15	90% of work equipment erection completed and remaining works are under progress.
551	Huzumagar S/S	220/132/33	200		0%	0%	0%	0%	0			
552	Imliban (GIS)	220/132	2x160		100%	65%	90%	0%	0	SEP-12	AUG-14	Control room and Module room works are under progress.
553	Jadcherla S/S	220/132	200		0%	0%	0%	0%	0			
554	Jangaon S/S	220/132	200		0%	0%	0%	0%	0			
555	Manthani S/S	220/132	200		0%	0%	0%	0%	0			
556	Miyapur S/S	220/132	160		100%	100%	100%	100%	160		APR-15	Commissioned 04/15.
557	Nagole (Uppal) S/S	220/132/33	200		0%	0%	0%	0%	0			

As on 31-AUG-2015

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
558	Osmania University (2x160)	220/132	160		100%	90%	90%	95%	0	SEP-12	AUG-14	All control & Module room works completed. All Modules erection completed. 220 kV and 132 kV Modules erection under progress.HV Testing to be done.
559	Parigi S/S	220/132	200		0%	0%	0%	0%	0			
560	Singotam X Road	220/33	2x20		100%	50%	60%	0%	0		OCT-14	Works are under progress. 92/103 nos Structure foundations completed.99/133 Structure Erections completed.
561	Sircilla S/S	220/132	200		0%	0%	0%	0%	0			
562	Thimmajipet S/S	220/132	200		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TSECL

563	Ambassa (Aug.)	132/33	25		100%	100%	100%	100%	25		AUG-13	Commissioned 08/2013.
564	Banduar (Aug.)	132/11	15		100%	100%	100%	100%	15		SEP-13	Commissioned 9/13.
565	Budhjungnagar (Aug.)	132/33	25		100%	0%	0%	0%	0		JUN-14	LOA issued
566	Dharmanagar (Aug.)	132/33	25		100%	100%	100%	100%	25		SEP-13	Commissioned 9/13.
567	Garod Tilla (Aug.)	132/11	10		100%	0%	0%	0%	0		JUN-14	Tender Evaluation in process.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

UPPTCL

568	Agra (UP) S/S	765/400	3000		100%	2%	0%	0%	0	AUG-16	AUG-16	
569	Agra (South) S/S	400/132	600		100%	1%	0%	0%	0	AUG-16	AUG-16	
570	Aligarh S/s	400/220	1000		100%	71%	100%	46%	0		SEP-15	Work is in progress.
571	Banda S/S	400/220	630		100%	12%	60%	0%	0		SEP-15	WIP.
572	Bareilly (Aug) (2x315) S/S	400/220	315		100%	100%	100%	100%	315		MAY-15	Commissioned 05/15.
573	Mathura S/S	400/220	2x315		100%	1%	0%	0%	0	AUG-16	SEP-15	
574	Muradnagar - II S/S	400/220	480		100%	70%	90%	59%	0		SEP-15	Work is in progress.
575	Noida Sec-48 S/S	400/220	1000		100%	0%	0%	0%	0			
576	Orai S/S	400/220	630		100%	73%	86%	44%	0		DEC-15	WIP.
577	Sarnath (Aug)	400/220	500		100%	100%	100%	100%	500		APR-15	Commissioned 04/15.
578	Sarojini Nagar (Aug.)	400/220	75		100%	100%	1000%	100%	75		APR-15	Commissioned 04/15.
579	B.K.T Lucknow (Now)	220/132	120		100%	100%	100%	100%	120		APR-15	Commissioned 04/15.
580	B.K.T. (Aug) -II	220/132	60		100%	100%	100%	100%	60		MAY-15	Commissioned 05/15.
581	Baghpat S/S	220/132	200		100%	97%	98%	84%	0		SEP-15	WIP.
582	Bah S/S	220/132	200		100%	51%	0%	6%	0		DEC-15	WIP.
583	Bahraich S/S	220/132	2x100		100%	51%	80%	18%	0		SEP-15	WIP.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
584	Bakshi ka Talab S/S (BKT) (2x60)	220/33	120		100%	100%	100%	100%	0		MAY-15	S/s charged on 16.05.15
585	Bansi S/S	220/132	2x100		100%	0%	0%	0%	0		MAR-16	Work allotted to UPRNN on 29.10.10. Land handedover to UPRNN Varanasi on 10.01.2013. Rep. of M/S Technofab has approached site on 23.02.2015. Compensation distributed to farmer . Fund requisition for replacement of 33 & 11 KV lines. UPRNN has been requested for starting the work.
586	Bhelupur (New). S/S	220/33	60		100%	100%	100%	100%	60	JUN-12	AUG-15	Commissioned 08/15.
587	Bhelupur -ICT -II (New). S/S	220/132	100		0%	0%	0%	0%	0	JUN-12		
588	Charla (2nd Trf.)	220/132	160		100%	100%	100%	100%	200		JUN-13	Already energized on 20.12.12.
589	Chhatta S/S	220/132	320		100%	78%	51%	33%	0		DEC-15	WIP.
590	Chibramau (Aug.)	220/132	60		100%	100%	100%	100%	60		APR-15	Commissioned 04/15.
591	Debai S/S	220/132	200		100%	95%	96%	83%	0		SEP-15	WIP.
592	Harhua S/S	220/33	120		100%	67%	100%	57%	0		OCT-15	WIP.
593	Jansath, Muzaffarnagar (New)	220/132	2x100		100%	100%	100%	100%	200	DEC-12	APR-15	Commissioned 04/15.
594	Kanpur Road	220/33	3x60		100%	0%	0%	0%	0		DEC-15	Work not started.
595	Lalitpur S/S	220/132	2x100		100%	100%	100%	100%	200		AUG-15	Commissioned 08/15.
596	Madhuvan S/S	220/132	160		0%	0%	0%	0%	0			Land Identified.
597	Mahoba S/S	220/132	200		100%	12%	20%	0%	0		DEC-15	Work is in progress.
598	Mirzapur (Aug.) - II	220/13	100		100%	100%	100%	100%	100		MAY-15	Commissioned 05/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		2										
599	Morti S/S	220/132	1x160		0%	0%	0%	0%	0			The Land Available.
600	Nighasan (Lakhimpur) S/S	220/132	200		100%	99%	100%	95%	0	SEP-15		Work is in progress.
601	Noida Sec-48	220/132	1x160		100%	0%	0%	0%	0			
602	Pratap Vihar S/S	220/132	1x160		0%	0%	0%	0%	0			Land not available.
603	RPH (Aug). S/S	220/132	60		100%	100%	100%	100%	60	MAY-15		Commissioned 05/15.
604	Rampur -II (Extn.)	220/132	100		100%	100%	100%	100%	100	AUG-15		Commissioned 08/15.
605	Sahibabad (Aug.)	220/132	40		100%	100%	100%	100%	40	MAY-15		Commissioned 05/15.
606	Sahibabad-II S/S	220/132	2x100		0%	0%	0%	0%	0			Land Under id.
607	Shamli (Aug.) S/S	220/132	40		100%	100%	100%	100%	40	MAY-15		Commissioned 05/15.
608	Sikandara S/S	220/132	200		100%	63%	3%	14%	0	OCT-15		Work in Progress.
609	Sirathu S/S	220/132	160		100%	100%	100%	100%	160	JUL-15		Commissioned 07/15.
610	Siyana S/S	220/132	2x160		0%	0%	0%	0%	0			Land Identified.
611	Tanda	220/132	320		100%	100%	100%	100%	0	JUN-15		2*160 charged on 06.06.15
612	Tanda (New) S/S	220/132	320		100%	100%	100%	100%	320	JUN-15		Commissioned 06/15.
613	sarojini Nagar (Aug.)	220/132	60		100%	100%	100%	100%	60	APR-15		Commissioned 04/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

WBSETCL

614	Gokarna S/S	400/220	630		100%	70%	70%	25%	0	JUL-15	NOV-15	
615	New Chanditala S/S	400/220	630		100%	20%	40%	0%	0	JUN-16	JUN-16	
616	Rajarhat (GIS) S/S	400/220	2x500		0%	0%	0%	0%	0			It is a regional project under the scope of PGCIL.
617	Alipurduar S/S	220/132	320		100%	0%	0%	0%	0	NOV-16		
618	Bakreswar S/S	220/33	50		100%	100%	100%	100%	50		JUN-15	Commissioned 06/15.
619	Dharampur S/S	220/132	320		100%	90%	99%	60%	0	FEB-15	SEP-15	
620	Egra S/S	220/132	320		100%	0%	0%	0%	0	JUN-16		
621	Hura S/S	220/132	320		100%	100%	100%	100%	null		SEP-14	Substation commissioned on 31/03/14
622	Sadaipur S/S	220/132	320		100%	0%	0%	0%	0	APR-16		
623	Vidyasagar Park	220/132	320		100%	80%	98%	30%	0	JUL-14	SEP-15	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
624	Dhanwahi S/S	765/400	3000		0%	0%	0%	0%	0			
625	Parli S/S	765/400	3000		0%	0%	0%	0%	0			
626	Rajnandgaon S/S	765/400	3000		0%	0%	0%	0%	0			
627	Warora S/S	765/400	3000		0%	0%	0%	0%	0			
628	Morena S/S	400/220	630		0%	0%	0%	0%	0			
629	Villupuram (Ginjee) S/S	400/220	1000		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,tra nsformer,su bstation eqpt. received	Structure,tra nsformer,su bstation eqpt. erected	Capacity Tested/ Commisio ned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

EPTCL

630	Hazira S/S	400/220	2x500		100%	100%	100%	100%	1000		JUL-15	commissioned in March 2013. Reported in July 2015.
-----	------------	---------	-------	--	------	------	------	------	------	--	--------	--

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

NKTCL

631	Gurgaon	400/220	2x500		0%	0%	0%	0%	0	NOV-13	SEP-13	
-----	---------	---------	-------	--	----	----	----	----	---	--------	--------	--

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

PATRANTCL

632 Patran S/S

400/220

1000

0%

0%

0%

0%

0

FEB-16

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
SEUPPTCL												
633	Mainpuri S/S	765/400	2000		100%	82.6%	92.8%	56.9%	0		AUG-15	Sublease agreement between UPPTCL and SEUPPTCL is still pending.
634	Aurai (Ckt-I)	400/220	630		77.4%	1.3%	9.5%	0%	null		AUG-15	Land is available, however some of the land (gram samaj - 5.166 Acres) needs to be transferred to UPPTCL/Energy department of UP by DM Bhadohi (Sant Ravi Das Nagar) for which necessary communication has been provided to DM Bhadohi by UPPTCL, Varanasi, and also by Special secretary (Revenue) for transferring it to UPPTCL
635	Gonda S/S	400/220	630		100%	86.1%	92.3%	62.5%	0		AUG-15	
636	Rewa Road (GIS)	400/220	630		100%	95.7%	99.5%	94%	0		AUG-15	83% already tested and commissioned
637	Sultanpur Road (Ckt-I)	400/220	1000		100%	4%	15.8%	0%	0		AUG-15	
638	Aurai (Ckt-II)	220/132	320		77.4%	1.3%	9.5%	0%	0		AUG-15	Land is available, however some of the land (gram samaj - 5.166 Acres) needs to be transferred to UPPTCL/Energy department of UP by DM Bhadohi (Sant Ravi Das Nagar) for which necessary communication has been provided to DM Bhadohi by UPPTCL, Varanasi, and also by Special secretary (Revenue) for transferring it to UPPTCL
639	Gonda (Ckt-II)	220/132	200		100%	86.1%	92.3%	62.5%	0		AUG-15	
640	Sultanpur Road (Ckt-II)	220/132	320		100%	4%	15.8%	0%	0		AUG-15	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

SGL

641	Amargarh (GIS) S/S	400/220	630		0%	0%	0%	0%	0	AUG-14	AUG-17	Substation Land is identified near Village Sri Wara Pora, District-Baramula and land acquisition is in progress.line expected to commission by August,2017.
-----	--------------------	---------	-----	--	----	----	----	----	---	--------	--------	---

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

SKHWTTSCl

642 Nawalgarh

220/132

100

0%

0%

0%

0%

0

SEP-15

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TOR. POW. (UNOSUGEN)

643	Bharuch/Dahej	765/400	1500		0%	0%	0%	0%	0			.
-----	---------------	---------	------	--	----	----	----	----	---	--	--	---

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TTCL

644 Behrampur. S/S

400/220

2x315

0%

0%

0%

0%

0

OCT-12

DEC-13

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

WUPPTCL

645	Greater Noida AIS	765/400	2x1500		100%	95%	68%	50%	0		DEC-15	
646	Hapur AIS	765/400	2x1500		100%	70%	60%	40%	0		MAR-16	
647	Ataur GIS	400/220	2x500		0%	0%	0%	0%	0			
648	Dasna GIS	400/220	2x315		0%	0%	0%	0%	0			
649	Greater Noida AIS	400/220	2x315		0%	70%	35%	10%	0			
650	Hapur AIS	400/220	2x500		0%	50%	12%	0%	0		AUG-15	
651	Indirapuram GIS	400/220	2x500		100%	40%	10%	0%	0		APR-16	
652	Nehtaur (Bijnor) AIS	400/132	2x200		100%	72%	55%	15%	null		AUG-16	
653	Sikandrabad AIS	400/220	2x500		100%	97%	90%	88%	0		OCT-15	
654	Ataur GIS	220/33	3x60		100%	30%	10%	0%	0		DEC-15	
655	Dasna GIS	220/132	2x100		100%	10%	6%	0%	0		MAR-16	
656	Indirapuram GIS	220/33	3x60		60%	20%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

657	Darbhang	400/220	1000		100%	15%	0%	0%	null	JUL-17	JUN-16	Civil works and land acquisition are mentioned in terms of %
658	Motihari	400/132	400		100%	7%	0%	0%	null	JUL-17	AUG-16	Civil works and land acquisition are mentioned in terms of percentage.Soil is having very poor load bearing capacity alongwith high soil liquefaction.In such type of soil,ground improvement is required to be done and same is having cost & time implication.