

# REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE) DURING- 2019-20

As on 30-NOV-2019

| SI No                                  | Name of Transmission Lines                   | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
|----------------------------------------|----------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                        |                                              |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| 1.                                     | 2.                                           | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| <b>DAMODAR VALLEY CORPORATION(DVC)</b> |                                              |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| 1                                      | LILO of Mejia-Kalyaneswari at Burnpur S/S    | D/C                | 220                | 37                 | 79                              | 55                         | 0                   | 0                         |             |                      | Likely to be dropped due to insolvable ROW Problem.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| 2                                      | LILO of Parulia - Dtps at Durgapur steel TPS | D/C                | 220                | 13                 | 17                              | 17                         | 10                  | 0                         | SEP-19      | MAR-20               | Contract for Electrical work terminated on 17.04.18, matter is under subjudice. Fresh order placed on 13.02.19 to execute the leftover work. Revised compl. Target Mar'20                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| 3                                      | MTPS - Ramgarh (Bypassing Gola SS)           | S/C                | 220                | 207                | 681                             | 678                        | 666                 | 166                       | MAR-20      | MAR-20               | 220 KV substation at Gola has been dropped. The MTPS-Gola-Ramagarh line and Gola-Ranchi line are nearing completion. To utilise the said up-coming 220 KV lines to the best extent possible, a revised plan vide letter no. EDCON/SPE/CEA-07 Dated. 05.01.17 was proposed bypassing the Gola S/S (now dropped) and discussed in 19th Standing Committee Meeting on Power System Planning of ER. As per revised plan said 220 KV line will be rearranged as i) MTPS-Ranchi ii) MTPS-Ramgarh & iii) Ranchi- Ramgarh. From Ramgarh S/S to dead end tower at Gola portion 37KM has already been charged on 22.04.14. Further 124.2 KM/170KM has been partly charged from Gola-MTPS portion                                                                                                                                                                                                                                                                                                                               |
| 4                                      | MTPS- Ranchi (PG) (Bypassing Gola SS)        | S/C                | 220                | 228                | 778                             | 778                        | 726                 | 129                       | MAR-20      | MAR-20               | 220 KV substation at Gola has been dropped. The MTPS-Gola-Ramagarh line and Gola-Ranchi line are nearing completion. To utilise the said up-coming 220 KV lines to the best extent possible, a revised plan vide letter no. EDCON/SPE/CEA-07 Dated. 05.01.17 was proposed bypassing the Gola S/S (now dropped) and discussed in 19th Standing Committee Meeting on Power System Planning of ER. As per revised plan said 220 KV line will be rearranged as i) MTPS-Ranchi ii) MTPS-Ramgarh & iii) Ranchi- Ramgarh. From Ramgarh S/S to dead end tower at Gola portion 37 KM has already been charged on 22.04.14.. Further 124.2 KM/170KM has been partly charged from Gola-MTPS portion. *The executing agency ECI-SEW-JV (Gola-Ranchi portion) had become non-responsive from Nov'18, hence Termination letter issued on 17.01.19 with 30 days notice period and to be dealt with accordingly. However from July'19 Agency agreed to restart the work after comprehensive meetings and issuance of comfort letter. |

| Sl No | Name of Transmission Lines                                  | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
|-------|-------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|       |                                                             |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| 1.    | 2.                                                          | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| 5     | Parulia - Burdwan line                                      | D/C                | 220                | 188                | 299                             | 195                        | 146                 | 20                        | JUN-19      | JUN-20               | Separate P.O. and W.O. placed on 09.05.18. Proposal already submitted for clearance from Indian Army & Air force, Railway, NHAI for completion of remaining check survey . Partial clearance from Air Force received. As opined by air force authority, Original route is being reviewed by by engaging consultancy service.Total locations shown is tentative. NOC from Air force is still awaited , however alternate route is explored to complete the project. However the portion from Parulia S/S to LILO point of panagarh S/S (Proposed) is under consideration of CEA.                                                                                                                                                                                                                                                                                                                                                       |
| 6     | Ramgarh - Ranchi (PG) (Bypassing Gola SS) (Balance portion) | S/C                | 220                | 95                 | 355                             | 355                        | 311                 | 37                        | MAR-20      | MAR-20               | 220 KV substation at Gola has been dropped. The MTPS-Gola-Ramagarh line and Gola-Ranchi line are nearing completion. To utilise the said up-coming 220 KV lines to the best extent possible, a revised plan vide letter no. EDCON/SPE/CEA-07 Dated. 05.01.17 was proposed bypassing the Gola S/S (now dropped) and discussed in 19th Standing Committee Meeting on Power System Planning of ER. As per revised plan said 220 KV line will be rearranged as i) MTPS-Ranchi ii) MTPS-Ramgarh & iii) Ranchi- Ramgarh. From Ramgarh S/S to dead end tower at Gola portion has already been charged on 22.04.14.*The executing agency ECI-SEW-JV (Gola- Ranchi portion) has become non-responsive from Nov'18, hence Termination letter issued on 17.01.19 with 30 days notice period & to be dealt with accordingly. However from July'19, Agency agreed to restart the work after comprehensive meetings and issuance of comfort letter. |

| SI No              | Name of Transmission Lines                      | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks |
|--------------------|-------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---------|
|                    |                                                 |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |         |
| 1.                 | 2.                                              | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.     |
| NHPC LIMITED(NHPC) |                                                 |                    |                    |                    |                                 |                            |                     |                           |             |                      |         |
| 1                  | LILO of Lakhwar HEP- Muzaffarnagar at Vyasi HEP | D/C                | 220                |                    |                                 |                            |                     |                           | JAN-17      |                      |         |

| SI No                                              | Name of Transmission Lines                                     | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                                                                                            |
|----------------------------------------------------|----------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                    |                                                                |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                                                                                    |
| 1.                                                 | 2.                                                             | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                                                                                                |
| <b>POWERGRID (Consultancy Work)(PGCONSULTANCY)</b> |                                                                |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                    |
| 1                                                  | (J&K) LILO of Leh - Kharu line                                 | S/C                | 66                 | 16                 | 97                              | 55                         | 16                  | 1                         | MAY-17      | MAY-17               |                                                                                                                                                                                                    |
| 2                                                  | (J&K) LILO of Leh - Nimmo line                                 | S/C                | 66                 | 2                  | 13                              | 13                         | 9                   | 1                         | MAY-17      | MAY-17               |                                                                                                                                                                                                    |
| 3                                                  | (Sikkim) Chungthang - Lachen line                              | D/C                | 66                 | 44                 | 126                             |                            |                     |                           | DEC-18      | APR-19               |                                                                                                                                                                                                    |
| 4                                                  | (Sikkim) Chungthang - LILO point of Rabon - Malting line       | D/C                | 66                 | 8                  | 23                              |                            |                     |                           | DEC-18      | SEP-17               |                                                                                                                                                                                                    |
| 5                                                  | (Sikkim) Dikchu Pool - Makha line                              | D/C                | 66                 | 18                 | 114                             |                            |                     |                           | DEC-18      | MAR-19               |                                                                                                                                                                                                    |
| 6                                                  | (Sikkim) Khamdong - Makha line                                 | S/C                | 66                 | 4                  | 86                              |                            |                     |                           | DEC-18      | MAR-19               |                                                                                                                                                                                                    |
| 7                                                  | (Sikkim) Khamdong - Temi line                                  | S/C                | 66                 | 8                  | 69                              |                            |                     |                           | DEC-18      | MAR-19               |                                                                                                                                                                                                    |
| 8                                                  | (Sikkim) Kumrek - Rorathang line                               | D/C                | 66                 | 10                 | 103                             |                            |                     |                           | DEC-18      | MAR-19               |                                                                                                                                                                                                    |
| 9                                                  | (Sikkim) Parbing - Pangthang line                              | D/C                | 66                 | 14                 | 86                              |                            |                     |                           | DEC-18      | MAR-19               |                                                                                                                                                                                                    |
| 10                                                 | (Sikkim) Parbing - Sichey line                                 | S/C                | 66                 | 6                  | 40                              |                            |                     |                           | DEC-18      | MAR-19               |                                                                                                                                                                                                    |
| 11                                                 | (Sikkim) Parbing - Tadong line                                 | S/C                | 66                 | 4                  | 67                              |                            |                     |                           | DEC-18      | MAR-19               |                                                                                                                                                                                                    |
| 12                                                 | (Sikkim) Rorathang - LILO point on Pakyong - Rongli line       | D/C                | 66                 | 10                 | 29                              |                            |                     |                           | DEC-18      | MAR-19               |                                                                                                                                                                                                    |
| 13                                                 | (Sikkim) Samardong - Kumrek line                               | D/C                | 66                 | 22                 | 103                             |                            |                     |                           | DEC-18      | MAR-19               |                                                                                                                                                                                                    |
| 14                                                 | (Sikkim) Samardong - Mamring line                              | S/C                | 66                 | 10                 | 45                              |                            |                     |                           | DEC-18      | MAR-19               |                                                                                                                                                                                                    |
| 15                                                 | (Sikkim) Samardong - Namthong line                             | S/C                | 66                 | 7                  | 86                              |                            |                     |                           | DEC-18      | MAR-19               |                                                                                                                                                                                                    |
| 16                                                 | (Sikkim) Singhik - Mangan line                                 | S/C                | 66                 | 10                 | 57                              |                            |                     |                           | DEC-18      | MAY-18               |                                                                                                                                                                                                    |
| 17                                                 | (Sikkim) Singhik - Passidong line                              | S/C                | 66                 | 20                 | 114                             |                            |                     |                           | DEC-18      | MAR-19               |                                                                                                                                                                                                    |
| 18                                                 | (Assam) Rangia - Amingaon line                                 | D/C                | 220                | 33                 |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded.                                                                                                                                                                                 |
| 19                                                 | (Assam) Tinsukia - Behiating (new Dibrugarh)                   | D/C                | 220                | 55                 |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded.                                                                                                                                                                                 |
| 20                                                 | (Maghalaya) Byrnihat (Killing) - Mawngap - New Shillong line   | D/C                | 220                | 244                | 369                             |                            |                     |                           | DEC-18      | SEP-19               |                                                                                                                                                                                                    |
| 21                                                 | (Nagaland) New Kohima - Mokokchung (PG)                        | S/C on D/C         | 220                | 92                 |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded.                                                                                                                                                                                 |
| 22                                                 | (PMDP - Jammu) LILO of Hiranagar - Gladni at Chowadhi          | S/C                | 220                | 16                 | 0                               | 0                          | 0                   |                           | MAR-19      | NOV-19               | Contract awarded. Chowadhi Substation land yet to be handed over to POWERGRID.                                                                                                                     |
| 23                                                 | (PMDP - Jammu) LILO of Thein - Hiranagar at Kathua-II (Ghatti) | D/C                | 220                | 12                 | 14                              | 8                          | 0                   |                           | MAR-19      | NOV-19               | Tower foundation work in progress and 08/14 locations completed. Land acquisition matter taken up with concerned revenue authorities & JKPDD regarding framing of land papers of all 14 locations. |
| 24                                                 | (PMDP - Jammu) Samba(JK) - Jatwal (PG)                         | D/C                | 220                | 11                 | 25                              | 15                         | 0                   |                           | MAR-19      | NOV-19               | Tower foundation work in progress and 15/25 locations completed. Land acquisition matter taken up with concerned revenue authorities & JKPDD. Preparation of land papers yet to start.             |

| SI No | Name of Transmission Lines                                       | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks            |
|-------|------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--------------------|
|       |                                                                  |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                    |
| 1.    | 2.                                                               | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                |
| 25    | (Sikkim) Dikchu Pool - Rangpo (Samardong) (twin)                 | D/C                | 220                | 50                 |                                 |                            |                     |                           | DEC-18      | SEP-18               |                    |
| 26    | (Sikkim) Dikchu Pool - Singhik                                   | D/C                | 220                | 46                 |                                 |                            |                     |                           | DEC-18      | JUN-19               |                    |
| 27    | (Sikkim) Rangpo (PG) - Samardong                                 | D/C                | 220                | 4                  | 34                              |                            |                     |                           | DEC-18      | SEP-18               |                    |
| 28    | (Sikkim) Singhik - Chungthang                                    | D/C                | 220                | 44                 | 83                              |                            |                     |                           | DEC-18      | APR-19               |                    |
| 29    | (Arunachal Pradesh) Along - Kambang line                         | S/C on D/C         | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 30    | (Arunachal Pradesh) Along - Yingkiong line                       | S/C on D/C         | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 31    | (Arunachal Pradesh) Changlang - Jairampur line                   | S/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 32    | (Arunachal Pradesh) Chimpur (Itanagar) - Holongi line            | S/C on D/C         | 132                | 20                 |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 33    | (Arunachal Pradesh) Daporijo - Nacho line                        | S/C on D/C         | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 34    | (Arunachal Pradesh) Deomali - Khonsa line                        | S/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 35    | (Arunachal Pradesh) Gerukamukh - Likabali line                   | S/C on D/C         | 132                | 60                 | 0                               | 0                          | 0                   |                           | DEC-18      |                      | Yet to be awarded. |
| 36    | (Arunachal Pradesh) Jairampur - Miao line                        | S/C                | 132                | 40                 |                                 |                            |                     |                           | DEC-18      |                      |                    |
| 37    | (Arunachal Pradesh) Kambang - Mechuka line                       | S/C on D/C         | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 38    | (Arunachal Pradesh) Khonsa - Changlang line                      | S/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 39    | (Arunachal Pradesh) Khonsa - Longding line                       | S/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 40    | (Arunachal Pradesh) Khupi - Seppa line                           | S/C on D/C         | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 41    | (Arunachal Pradesh) Likabali - Niglok line                       | S/C on D/C         | 132                | 75                 | 293                             | 0                          | 0                   |                           | DEC-18      | NOV-19               | Yet to be awarded. |
| 42    | (Arunachal Pradesh) LILO of Daporijo - Along 132 KV S/C at Basar | S/C on D/C         | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 43    | (Arunachal Pradesh) Miao - Namsai (PG) line                      | S/C on D/C         | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 44    | (Arunachal Pradesh) Naharlagun - Banderdewa line                 | S/C on D/C         | 132                | 25                 |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 45    | (Arunachal Pradesh) Naharlagun - Gerukamukh line                 | S/C on D/C         | 132                | 90                 |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 46    | (Arunachal Pradesh) Niglok - Pasighat New (Napit)                | S/C on D/C         | 132                | 30                 |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 47    | (Arunachal Pradesh) Palin - Koloriang line                       | S/C on D/C         | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 48    | (Arunachal Pradesh) Pasighat New (Napit) - Pasighat Old          | S/C on D/C         | 132                | 15                 |                                 |                            |                     |                           | DEC-18      |                      |                    |
| 49    | (Arunachal Pradesh) Pasighat Old - Mariyang line                 | S/C on D/C         | 132                | 80                 |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |

| SI No | Name of Transmission Lines                                             | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks            |
|-------|------------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--------------------|
|       |                                                                        |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                    |
| 1.    | 2.                                                                     | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                |
| 50    | (Arunachal Pradesh) Rilo - Sagali line                                 | S/C on D/C         | 132                | 55                 |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 51    | (Arunachal Pradesh) Rilo - Seijosa line                                | S/C on D/C         | 132                | 85                 |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 52    | (Arunachal Pradesh) Roing (PG) - Anini line                            | S/C on D/C         | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 53    | (Arunachal Pradesh) Roing (PG) - Dambuk line                           | S/C on D/C         | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 54    | (Arunachal Pradesh) Sagali - Naharlagun line                           | S/C on D/C         | 132                | 45                 |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 55    | (Arunachal Pradesh) Seppa - Rilo line                                  | S/C on D/C         | 132                | 55                 |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 56    | (Arunachal Pradesh) Tawang - Lumla line                                | S/C on D/C         | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 57    | (Arunachal Pradesh) Tezu (PG) - Halaipani line                         | S/C on D/C         | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 58    | (Arunachal Pradesh) Yingkiong - Tuting line                            | S/C on D/C         | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 59    | (Arunachal Pradesh) Ziro (PG) - Palin line                             | S/C on D/C         | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 60    | (Arunachal Pradesh) Ziro (PG) - Ziro New line                          | S/C on D/C         | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 61    | (Arunachal Prades) Seppa - Bameng line                                 | S/C on D/C         | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 62    | (Assam) Amingaon - Hazo line                                           | D/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 63    | (Assam) Dhemaji - Silapathar line                                      | S/C on D/C         | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 64    | (Assam) Kahilipara - Guwahati Medical college ( Including 2 km cable)  | D/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 65    | (Assam) Kamakhya - Paltan Bazar                                        | S/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Awarded.           |
| 66    | (Assam) LILO of Golaghat - Bokajan line at Sarupathar                  | S/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 67    | (Assam) LILO of Jorhat (Gormur) - Nazira at Teok.                      | S/C on D/C         | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 68    | (Assam) LILO of Kamalpur - Sishugram line at Amingaon S/S              | S/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 69    | (Assam) LILO of one circuit of Rangia - Rowta line at Tangla           | D/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 70    | (Assam) Rupai - Chapakhowa line (including 2 km cable)                 | D/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 71    | (Assam) Sonabil - Tezpur (New) line                                    | D/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 72    | (Maghalaya) LILO of both circuits of MLHEP - Khliehriat line at Mynkre | D/C                | 132                | 34                 | 99                              |                            |                     |                           | DEC-18      | SEP-19               |                    |
| 73    | (Maghalaya) Phulbari - Ampati line                                     | D/C                | 132                | 138                | 239                             |                            |                     |                           | DEC-18      | SEP-19               |                    |
| 74    | (Manipur) Imphal (PG) - Ningthoukhong line                             | D/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |

| SI No | Name of Transmission Lines                                                                         | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                             |
|-------|----------------------------------------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---------------------------------------------------------------------|
|       |                                                                                                    |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                     |
| 1.    | 2.                                                                                                 | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                 |
| 75    | (Manipur) Kakching - Churachandpur (2nd ckt) line                                                  | D/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded.                                                  |
| 76    | (Manipur) Kakching - Kongba (2nd Ckt) line                                                         | D/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded.                                                  |
| 77    | (Manipur) LILO of one circuit of Kongba - Kakching line at Thoubal S/S                             | D/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded.                                                  |
| 78    | (Manipur) LILO of Yurembam (Imphal-State) - Karong line at Gamphajol                               | S/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded.                                                  |
| 79    | (Manipur) Rengpang - Tamenlong line                                                                | S/C on D/C         | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded.                                                  |
| 80    | (Manipur) Yaingangpokpi - Kongba (2nd Ckt) line                                                    | D/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded.                                                  |
| 81    | (Manipur) Yuremum - Karong - Mao (Manipur - Nagaland border) section of Yuremum-Karong-Kohima line | S/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded.                                                  |
| 82    | (Mizoram) Chawngte - S. Bungtlang line                                                             | S/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded.                                                  |
| 83    | (Mizoram) Lungsan - Chawngte line                                                                  | S/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded.                                                  |
| 84    | (Mizoram) W. Phaileng - Marpara line                                                               | S/C on D/C         | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded.                                                  |
| 85    | (Nagaland) LILO of Kohima - Meluri (Kiphire) at New Kohima                                         | S/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded.                                                  |
| 86    | (Nagaland) LILO of Kohima - Wokha line at New Kohima                                               | S/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded.                                                  |
| 87    | (Nagaland) LILO of Mokokchung (Nagaland) - Mariani (Assam) line at Longnak                         | D/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded.                                                  |
| 88    | (Nagaland) New Kohima (Zadima) - New Secretariat Complex Kohima line                               | D/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded.                                                  |
| 89    | (Nagaland) Tuensang - Longleng line                                                                | S/C on D/C         | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded.                                                  |
| 90    | (Nagaland) Wokha (Doyang River) - Zunheboto - Mokokchung (Nagaland)                                | S/C on D/C         | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded.                                                  |
| 91    | (PMDP - Kashmir) Waganpora - Khanyar (Cable)                                                       | D/C                | 132                | 10                 | 0                               | 0                          | 0                   |                           | MAR-20      | NOV-19               | Route survey completed and report approved. Cable received at site. |
| 92    | (Sikkim) Dikchu Pool - Parbing line                                                                | D/C                | 132                | 42                 | 96                              |                            |                     |                           | DEC-18      | MAR-19               |                                                                     |
| 93    | (Sikkim) LILO of Rangit - Melli (Power Deptt. Sikkim) 132 kV S/C at Manpur line                    | D/C                | 132                | 4                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded.                                                  |
| 94    | (Sikkim) LILO of Rangit - Melli (Power Deptt. Sikkim) 132 kV S/C at Namchi line                    | D/C                | 132                | 4                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded.                                                  |
| 95    | (Tripura) Bagafa - Belonia line                                                                    | D/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded.                                                  |
| 96    | (Tripura) Bagafa - Satchand (utilizing the corridor of existing Bagafa - Satchanda 66 kV line)     | S/C on D/C         | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded.                                                  |
| 97    | (Tripura) Belonia - Sabroom line                                                                   | S/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded.                                                  |

| SI No | Name of Transmission Lines                                                  | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks            |
|-------|-----------------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--------------------|
|       |                                                                             |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                    |
| 1.    | 2.                                                                          | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                |
| 98    | (Tripura) Kailasahar - Dharmanagar line                                     | D/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 99    | (Tripura) LILO of Agartala (79 Tilla) - Dhalabil (Khowai) line              | S/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 100   | (Tripura) LILO of Ambassa - P.K. Bari at Manu                               | S/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 101   | (Tripura) LILO of one circuit of Surajmaninagar - Rokhia line at Gokulnagar | D/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 102   | (Tripura) Rabindra Nagar - Belonia line                                     | D/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 103   | (Tripura) Rabindra Nagar - Rokhia line                                      | D/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 104   | (Tripura) Udaipur - Amarpur line                                            | D/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 105   | (Tripura) Udaipur - Bagafa line                                             | D/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 106   | (Assam) LILO of Kamalpur - Kamakhya line at Amingaon S/S                    | S/C                | 120                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |

| SI No                                                 | Name of Transmission Lines                                                               | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                                                                                                                                                                                                             |
|-------------------------------------------------------|------------------------------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                       |                                                                                          |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                                                                                                                                                                                                     |
| 1.                                                    | 2.                                                                                       | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                                                                                                                                                                                                                 |
| <b>POWER GRID CORPORATION OF INDIA LIMITED(PGCIL)</b> |                                                                                          |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                     |
| 1                                                     | Raigarh - Pugalur HVDC Bipole Link                                                       | BIPOLE             | 800                | 3676               | 4773                            | 4707                       | 4622                | 2908                      | NOV-19      | FEB-20               | "Progress slow in Tamil Nadu due to severe ROW. Efforts are being made to resolve the issue with the help of Distt. Admn. Huge forest involvement (432 Ha.) in WR portion. Working permission received in Oct'18. Wildlife corridor clearance discussed on 18.07.19 in NBWL meeting, minutes issued in Aug'19 end." |
| 2                                                     | Ajmer (new) - Bikaner line                                                               | D/C                | 765                | 526                | 717                             | 717                        | 717                 | 526                       | JUN-19      | AUG-19               | Commissioned 07/19.                                                                                                                                                                                                                                                                                                 |
| 3                                                     | Aurangabad - III - Aurangabad (PG)                                                       | 2xS/C              | 765                |                    |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                     |
| 4                                                     | Bhadla - Bikaner line                                                                    | D/C                | 765                | 340                | 455                             | 455                        | 455                 | 340                       | JUL-19      | OCT-19               | Commissioned 09/19.                                                                                                                                                                                                                                                                                                 |
| 5                                                     | Bikaner - Moga (PG) line                                                                 | D/C                | 765                | 728                | 988                             | 970                        | 944                 | 448                       | DEC-19      | DEC-19               | Defence aviation clearance received for revised route on 23.04.19. Forest clearance awaited. Some foundation abandoned & towers dismantled due to re-routing. Work held up due to raining & paddy fields.                                                                                                           |
| 6                                                     | Chilikaluripeta - Cudappah (PSITL - TBCB)                                                | D/C                | 765                | 577                | 768                             | 768                        | 768                 | 577                       | APR-19      | NOV-19               | Test charged on 30.07.19.                                                                                                                                                                                                                                                                                           |
| 7                                                     | Fatehgarh-II PS - Bhadla section (PGCIL-RTM)                                             | D/C                | 765                | 0                  | 0                               | 0                          | 0                   |                           |             | DEC-19               | Length of the line is to be provided.                                                                                                                                                                                                                                                                               |
| 8                                                     | Kurnool-III - Kurnool (New) (PGCIL-RTM)                                                  | D/C                | 765                | 0                  | 0                               | 0                          | 0                   |                           |             | DEC-19               | Length of the line is to be provided.                                                                                                                                                                                                                                                                               |
| 9                                                     | Kurnool - III - Maheshwaram (PG) (PGCIL-RTM)                                             | D/C                | 765                | 0                  | 0                               | 0                          | 0                   |                           |             | DEC-19               | Length of the line is to be provided.                                                                                                                                                                                                                                                                               |
| 10                                                    | LILO of both Ckts. of Ajmer - Bikaner line at Bhadla-II PS (PGCIL-RTM)                   | D/C                | 765                | 0                  | 0                               | 0                          | 0                   |                           |             | DEC-19               | Length of the line is to be provided.                                                                                                                                                                                                                                                                               |
| 11                                                    | LILO of both Ckts. of Fatehgarh (TBCB) - Bhadla (PG) line at Fatehgarh-II PS (PGCIL-RTM) | D/C                | 765                | 0                  | 0                               | 0                          | 0                   |                           |             | DEC-19               | Length of the line is to be provided.                                                                                                                                                                                                                                                                               |
| 12                                                    | LILO of Mainpuri -Gr. Noida S/C line at Jawaharpur TPS (J-FTL-TBCB)                      | S/C                | 765                | 0                  |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                     |
| 13                                                    | LILO of Tilaiya - Balia line at Gaya                                                     | D/C                | 765                |                    |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                     |
| 14                                                    | Medinipur - Jeerat (New) (PM-JTL-TBCB)                                                   | D/C                | 765                | 338                | 461                             | 415                        | 341                 | 121                       | JUL-20      | JUL-20               | ROW being faced.                                                                                                                                                                                                                                                                                                    |
| 15                                                    | Ranchi - Medinipur line (PM-JTL-TBCB)                                                    | D/C                | 765                | 536                | 717                             | 691                        | 674                 | 427                       | JUL-20      | JUL-20               | ROW being faced                                                                                                                                                                                                                                                                                                     |
| 16                                                    | Tehri Pooling Station - Meerut (Remaining part)                                          | D/C                | 765                | 2                  | 8                               | 8                          | 7                   | 1                         | NOV-17      | NOV-19               | Being expedited for system improvement                                                                                                                                                                                                                                                                              |
| 17                                                    | Vemagiri - Chilikaluripeta (PSITL - TBCB)                                                | D/C                | 765                | 558                | 748                             | 736                        | 722                 | 484                       | OCT-19      | NOV-19               | "25 fdn., 58 TE and 39 km stgg. under severe ROW in Nandigram area for want of increased compensation since Feb17. Enhanced compensation paid & work recently started with the support of Administration, State Govt. of AP and MoP. 3 nos. Foundation completed & Tower Erection also started."                    |
| 18                                                    | Vindhyanchal PS - Varanasi line ( WR- NR PTL -TBCB)                                      | D/C                | 765                | 388                | 528                             | 331                        | 252                 | 15                        |             | JUL-21               | Award placed Apr'18. Work under progress. Forest clearance of UP portion awaited.                                                                                                                                                                                                                                   |
| 19                                                    | Leh-Kharu (And LILO of Leh-Nimmo)                                                        | D/C                | 66                 | 17                 | 0                               | 0                          | 0                   |                           |             |                      |                                                                                                                                                                                                                                                                                                                     |

| SI No | Name of Transmission Lines                                                                                                       | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                                                                                                                                                   |
|-------|----------------------------------------------------------------------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|       |                                                                                                                                  |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                                                                                                                                           |
| 1.    | 2.                                                                                                                               | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                                                                                                                                                       |
| 20    | 400 kV S/C New Purnear - Gokarna line and 400 kV S/C New Purnear - Farakka line (part of Rajarhat - Purnea line)                 | S/C                | 400                | 302                | 0                               | 0                          | 0                   | 302                       |             | DEC-19               | Commissioned 11/19.                                                                                                                                                                                                                                       |
| 21    | Additional 400KV D/C line at Palatana S/S and Surajmaninagar S/S end for termination of Palatana - Surajmaninagar 400KV D/C line | D/C                | 400                | 2                  | 5                               | 0                          | 0                   |                           |             | APR-20               | Award placed in May'18. Engg. in progress. Due to change in location of substation under TBCB line, scope of work for Surajmaninagar end changed. Tendering for Surajmaninagar is going on.                                                               |
| 22    | Addutuiibak 400KV D/C line at P.K. Bari s/s and Silchar S/S end for termination of P.K. Bari - Silchar 400KV D/C line            | D/C                | 400                | 6                  | 15                              | 0                          | 0                   |                           |             | APR-20               | Award placed in May'18. Engg. in progress.                                                                                                                                                                                                                |
| 23    | Banaskantha PS - Banaskantha (PG) line                                                                                           | D/C                | 400                | 132                | 183                             | 183                        | 180                 | 92                        | DEC-19      | MAR-20               | Completion matching with Banaskantha (Radhanesda) S/strn. Gen. delayed (expected by Jul'20).                                                                                                                                                              |
| 24    | Bhadla-II PS-Bhadla (PG) (Twin HTLS) (PGCIL-RTM)                                                                                 | D/C                | 400                | 0                  | 0                               | 0                          | 0                   |                           |             | DEC-19               | Length of the line is to be provided.                                                                                                                                                                                                                     |
| 25    | Bhadla (PG) - Bhadla (RVPN) line                                                                                                 | D/C                | 400                | 53                 | 74                              | 74                         | 74                  | 53                        |             | APR-19               | Commissioned 04/19.                                                                                                                                                                                                                                       |
| 26    | Chilkaluraipeta - Narasaraopeta (QM) (PSITL - TBCB)                                                                              | D/C                | 400                | 60                 | 81                              | 81                         | 81                  | 60                        | APR-19      | AUG-19               | Commissioned 07/19.                                                                                                                                                                                                                                       |
| 27    | Darbhangha - Sitamarhi (New) line (Triple Snowbird) (ERSS XXITL - TBCB)                                                          | D/C                | 400                | 161                | 220                             | 185                        | 124                 | 41                        | MAR-21      | MAR-21               | Progress is getting severely affected due to heavy rain & flood.                                                                                                                                                                                          |
| 28    | Diversion of Dhauliganga - Bareilly line (operated at 220kV) at Bareilly end from Bareilly (UP) to Bareilly (PG) line            | D/C                | 400                | 17                 | 27                              | 25                         | 18                  | 3                         | DEC-19      | DEC-19               | work under progress.                                                                                                                                                                                                                                      |
| 29    | Edamon (KSEB) - Muvattupuzha (PG) Quad) line (1st Ckt.)                                                                          | D/C                | 400                | 149                | 447                             | 447                        | 447                 | 149                       | SEP-19      | OCT-19               | Commissioned 09/19.                                                                                                                                                                                                                                       |
| 30    | Edayarpalayam (TANTRANSCO)- Udumulpet line (Q)                                                                                   | D/C                | 400                | 108                | 137                             | 58                         | 37                  |                           | FEB-20      | FEB-20               | Progress being affected due to severe ROW problem in Tamil Nadu. Efforts are being made to resolve the issue with the help of Distt. Admn.                                                                                                                |
| 31    | Farakka - Malda (Reconductoring)                                                                                                 | D/C                | 400                | 86                 | 0                               |                            |                     | 86                        | NOV-16      | MAR-16               | Line charged in Mar'16.                                                                                                                                                                                                                                   |
| 32    | Hiriyur - Mysore line                                                                                                            | D/C                | 400                | 412                | 565                             | 561                        | 552                 | 353                       | DEC-19      | JAN-20               | ROW problem affecting the progress specially in Mysore area.                                                                                                                                                                                              |
| 33    | Jawaharpur TPS-Firozabad 400kV D/C (Q) line (J-FTL-TBCB)                                                                         | D/C                | 400                | 0                  |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                           |
| 34    | Jeerat (New) - Jeerat (WBSETCL) (PM-JTL-TBCB)                                                                                    | D/C                | 400                | 50                 | 81                              | 72                         | 67                  | 23                        | JUL-20      | JUL-20               | Severe ROW being faced.                                                                                                                                                                                                                                   |
| 35    | Jeerat (New) - Subhasgram (PM-JTL-TBCB)                                                                                          | D/C                | 400                | 214                | 304                             | 100                        | 35                  |                           | JUL-20      | JUL-20               | Severe ROW being faced.                                                                                                                                                                                                                                   |
| 36    | Jigmeling - Alipurdauar line (Q) (India Side)                                                                                    | D/C                | 400                | 324                | 466                             | 325                        | 310                 | 111                       | DEC-19      | MAR-20               | Line passing through buffer zone of Tiger reserve area. Wildlife proposal cleared in NBWL. Stage-I issued on 18.10.18. Working permission received in Feb'19. Alternate arrangements made for evacuation of power (contingency through Punatsangchu ATS). |
| 37    | Kishenpur - Ratle, (Dulhasti-Kishenpur Second Ckt stringing extending up to Ratle HP)                                            | S/C                | 400                |                    | 0                               | 0                          | 0                   |                           |             |                      |                                                                                                                                                                                                                                                           |

| SI No | Name of Transmission Lines                                                                   | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                                                                                                                                                                                                                                                                                                              |
|-------|----------------------------------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|       |                                                                                              |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                                                                                                                                                                                                                                                                                                      |
| 1.    | 2.                                                                                           | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                                                                                                                                                                                                                                                                                                                  |
| 38    | LILO of both ckt. Dhauliganga - Bareilly (PG) line at Jauljivi                               | D/C                | 400                | 7                  | 13                              | 0                          | 0                   |                           | DEC-19      | DEC-19               | Tower fdn. under progress. Work affected due to heavy rain.                                                                                                                                                                                                                                                                                                                                                          |
| 39    | LILO of both Ckt. Kishanganj - Patna (Q) line Saharsa (ERSS XXITL - TBCB)                    | D/C                | 400                | 150                | 211                             | 119                        | 86                  |                           | MAR-21      | MAR-21               | Progress is getting severely affected due to heavy rain & flood.                                                                                                                                                                                                                                                                                                                                                     |
| 40    | LILO of Both Ckt of Bawana - Mandola at Rajghat                                              | D/C                | 400                | 116                | 89                              | 79                         | 65                  | 22                        | MAY-17      | DEC-19               | Forest proposal under DPTA & FCA submitted. However, land yet to be allocated by DDA for CA & DPTA. Approval & tree cutting permission awaited.                                                                                                                                                                                                                                                                      |
| 41    | LILO of both Ckt. of Nabinagar-II - Gaya (Q) line at Chandauti (ERSS XXITL- TBCB)            | D/C                | 400                | 4                  | 9                               | 7                          | 0                   |                           | MAR-21      | MAR-21               | Progress is getting severely affected due to heavy rain & flood.                                                                                                                                                                                                                                                                                                                                                     |
| 42    | LILO of both Ckt. of RAPP - Shujalpur at Jeerapur PS (GEC-II)                                | D/C                | 400                | 0                  |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                                      |
| 43    | LILO of both ckts of Bawana - Mandola at Maharanibagh                                        | D/C                | 400                | 104                |                                 |                            |                     |                           | DEC-19      |                      |                                                                                                                                                                                                                                                                                                                                                                                                                      |
| 44    | LILO of both ckts. of Chandithala - Kharagpur at Medinipur (PM-JTL-TBCB)                     | D/C                | 400                | 146                | 199                             | 190                        | 179                 | 113                       | JUL-20      | JUL-20               | Award placed in Mar'17. Work under progress.                                                                                                                                                                                                                                                                                                                                                                         |
| 45    | LILO of Gaya-Chandwa(existing) at North Karanpura STPP (Interim)                             | M/C                | 400                | 38                 |                                 |                            |                     |                           | DEC-18      |                      |                                                                                                                                                                                                                                                                                                                                                                                                                      |
| 46    | LILO of Jeerat (WBSETCL) Subhasgram (PG)                                                     | D/C                | 400                | 1                  |                                 |                            |                     |                           | JUL-20      |                      |                                                                                                                                                                                                                                                                                                                                                                                                                      |
| 47    | LILO of Jeerat (WBSETCL) - Subhasgram (PG) 400kV at Rajarhat (PM-JTL-TBCB)                   | D/C                | 400                | 24                 | 37                              | 0                          | 0                   |                           |             | JUL-20               | Line deleted from scope.                                                                                                                                                                                                                                                                                                                                                                                             |
| 48    | LILO of Lonikhand (MSETCL)- Kalwa at Navi Mumbai                                             | S/C                | 400                | 16                 | 25                              | 25                         | 25                  | 16                        | SEP-10      | JUL-19               | Commissioned 05/19 (Late Reported).                                                                                                                                                                                                                                                                                                                                                                                  |
| 49    | LILO of one circuit of Dulhasti - Kishenpur at Ratle HEP.                                    | D/C                | 400                |                    |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                                      |
| 50    | LILO of one Ckt. of Agra South-Fatehabad (765kV) D/C line at 400kV at Firozabad (J-FTL-TBCB) | D/C                | 400                | 0                  |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                                      |
| 51    | LILO of One Ckt of Bamnauli - Jhattikara at Dwarka-I                                         | D/C                | 400                | 17                 | 41                              | 20                         | 12                  |                           | MAY-17      | DEC-19               | Forest proposal under FCA & DPTA submitted. Forest approval & tree cutting permission awaited.                                                                                                                                                                                                                                                                                                                       |
| 52    | LILO of One ckt. of Bhadla (RVPN) - Bikaner (RVPN) line at Bikaner (New)                     | D/C                | 400                | 18                 | 26                              | 26                         | 26                  | 18                        |             | AUG-19               | Commissioned 07/19.                                                                                                                                                                                                                                                                                                                                                                                                  |
| 53    | LILO of Sagardighi - Subhasgram line at Jeerat                                               | S/C                | 400                | 2                  | 8                               | 2                          | 0                   | 0                         |             | JAN-20               | Schedule extended due to corridor constraint at Jeerat S/S for bays.                                                                                                                                                                                                                                                                                                                                                 |
| 54    | LILO OUT of Teesta-III - Kishanganj at Rangpo                                                | D/C                | 400                | 15                 | 35                              | 5                          | 0                   |                           | JUN-20      | JUN-20               | Award placed in Dec'17. Work under progress. Major portion of line is in forest (40 Ha), Forest stage-I approval received in Jan'19. Working permission received in Mar'19.                                                                                                                                                                                                                                          |
| 55    | Lower Subhansiri - Biswanath Chariyali line -I                                               | D/C                | 400                | 335                | 444                             | 329                        | 228                 | 64                        | AUG-13      | MAR-22               | Works stand-still on a/c of local disturbance/agitation against big dams. Contract is under short closure as generation is not coming. Works stand-still on a/c of local disturbance/agitation against big dams. Contract is under short closure as generation is not coming. Works stand-still on a/c of local disturbance/agitation against big dams. Contract is under short closure as generation is not coming. |

| SI No | Name of Transmission Lines                                    | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
|-------|---------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|       |                                                               |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| 1.    | 2.                                                            | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 56    | Lower Subhansiri - Biswanath Chariyali line -II               | D/C                | 400                | 348                | 465                             | 327                        | 196                 | 35                        | AUG-13      | MAR-22               | Works stand-still on a/c of local disturbance/agitation against big dams. Contract is under short closure as generation was not coming. Now work for generation expected to start. Tendering for balance work is in progress.                                                                                                                                                                                                                                                                                                                 |
| 57    | Madhugiri - Yelhanka                                          | D/C                | 400                | 131                | 178                             | 178                        | 176                 | 116                       | DEC-19      | NOV-19               | Severe ROW in Karnataka. Issues are being resolved with the help of State/ District administration.                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 58    | Mohindergarh - Bhiwani line                                   | D/C                | 400                | 122                | 181                             | 152                        | 81                  | 8                         | MAR-20      | JUL-20               | Forest clearance stage-I received. ROW in Bhiwani portion & poor performance by executing agency affecting the progress. Executing agency has undergone NCLT and now terminated. Balance work to be executed by new agency after award. Re-tendering is under process. Forest clearance stage-I received. ROW in Bhiwani portion & poor performance by executing agency affecting the progress. Executing agency has undergone NCLT and now terminated. Balance work to be executed by new agency after award. Re-tendering is under process. |
| 59    | Nabinagar-II - Patna line (Q)                                 | D/C                | 400                | 282                | 392                             | 392                        | 392                 | 282                       | JUN-19      | AUG-19               | Commissioned 07/19.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 60    | New Neyveli TPP - Ariyalur (Villupuram)                       | D/C                | 400                | 156                | 213                             | 213                        | 211                 | 119                       | JUL-19      | DEC-19               | ROW issues at Ariyalur end. S/S at Ariyalur being implemented by TANTRANSCO expected to be delayed.                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 61    | Neyveli TS-II - Neyveli TS-I                                  | D/C                | 400                | 14                 | 0                               | 0                          | 0                   |                           | JUL-15      |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| 62    | NNTPS Sw. Yd. - Ariyalur (Villupuram) Line                    | D/C                | 400                | 205                | 213                             | 213                        | 211                 | 119                       | SEP-19      | DEC-19               | ROW issues at Ariyalur end. S/S at Ariyalur being implemented by TANTRANSCO expected to be delayed.                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 63    | North Trichur - Cochin line at North Trichur HDVC Station (Q) | D/C                | 400                | 2                  | 6                               | 0                          | 0                   |                           | APR-20      | APR-20               |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| 64    | Pugalur HVDC - Arasur line (Q)                                | D/C                | 400                | 120                | 162                             | 63                         | 29                  | 7                         | FEB-20      | FEB-20               | Progress being affected due to severe ROW problem in Tamil Nadu. Efforts are being made to resolve the issue with the help of Distt. Admn.                                                                                                                                                                                                                                                                                                                                                                                                    |
| 65    | Pugalur HVDC-Edayarpalayam (TANTRANSCO) line (Q)              | D/C                | 400                | 114                | 148                             | 26                         | 19                  | 12                        | FEB-20      | FEB-20               | Progress being affected due to severe ROW problem in Tamil Nadu. Efforts are being made to resolve the issue with the help of Distt. Admn.                                                                                                                                                                                                                                                                                                                                                                                                    |
| 66    | Pugalur HVDC - Pugalur line (Q)                               | D/C                | 400                | 116                | 140                             | 85                         | 47                  |                           | FEB-20      | FEB-20               | Progress being affected due to severe ROW problem in Tamil Nadu. Efforts are being made to resolve the issue with the help of Distt. Admn.                                                                                                                                                                                                                                                                                                                                                                                                    |
| 67    | Pugalur HVDC - Thiruvalam line (Q)                            | D/C                | 400                | 780                | 1111                            | 702                        | 577                 | 50                        | FEB-20      | FEB-20               | Progress being affected due to ROW. Efforts are being made to resolve the issue with the help of Distt. Admn.                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| 68    | Rajarhat - Purnea (excl. Farakka-Gokarna portion)             | D/C                | 400                | 645                | 1219                            | 1217                       | 1217                | 874                       | APR-16      | NOV-19               | Farakka - Gokarna portion of 400KV D/C Rajarhat - Purnea line (236 Ckm) including both LILO's at Farakka & Gokarna commissioned in Mar'17. Severe ROW problem at Rajarhat area. Work in Rajarhat was on hold for last 16 months. Work resumed in Oct'17 & again stopped on 01.12.2017 due to protest. Work re-started on 14.08.18 with the help of State administration & again stopped in Jan'19 & remained stopped till date. All work completed except 2 locations.                                                                        |
| 69    | Re-conductoring of Maithon RB - Maithon line                  | D/C                | 400                | 63                 | 0                               | 0                          | 0                   | 0                         | DEC-19      | MAR-20               | Work could not be started due to severe ROW & shutdown constraint.                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |

| SI No | Name of Transmission Lines                                                                               | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                                                                                                                                             |
|-------|----------------------------------------------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|       |                                                                                                          |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                                                                                                                                     |
| 1.    | 2.                                                                                                       | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                                                                                                                                                 |
| 70    | Siliguri - Purnea                                                                                        | D/C                | 400                |                    | 0                               | 0                          | 0                   |                           | SEP-13      | MAY-20               |                                                                                                                                                                                                                                                     |
| 71    | Singrauli - Allahabad line                                                                               | S/C                | 400                | 155                | 435                             | 435                        | 435                 | 155                       | JUN-16      | NOV-19               | Commissioned 10/19.                                                                                                                                                                                                                                 |
| 72    | Sitamarhi (New) - Motihari line (Triple Snowbird) (ERSS XXITL-TBCB)                                      | D/C                | 400                | 187                | 229                             | 191                        | 117                 | 48                        | MAR-21      | MAR-21               | Progress is getting severely affected due to heavy rain & flood.                                                                                                                                                                                    |
| 73    | Tehri Gen. - Tehri Pooling Station (Q)                                                                   | D/C                | 400                | 14                 | 38                              | 34                         | 34                  | 12                        | NOV-17      | NOV-19               | "04 locations under severe ROW. Line linked with Tehri Generation (expected by Dec' 20)."                                                                                                                                                           |
| 74    | Tirunelveli PS - Tuitcorin PS (Quad) line-1 and 2 line                                                   | D/C                | 400                | 48                 | 33                              | 33                         | 33                  | 24                        | APR-17      | MAR-18               | Erection completed. Work has been slowed-down to match with Generation (ant. by Mar'18).                                                                                                                                                            |
| 75    | Tumkur (Pavagada) PS - Devanahally (KPTCL) line - (Q) (139.30 D/C and 13.20 M/C)                         | D/C                | 400                | 312                | 436                             | 338                        | 330                 | 216                       | MAR-20      | MAR-20               | Progress being affected due to ROW . S/D tie up for M/C portion (using corridor of N'mangla-Hoody KPTCL line) being done.                                                                                                                           |
| 76    | Pugalur - North Trichur (Kerala) HVDC Bipole Link                                                        | BIPOLE             | 320                | 364                | 406                             | 204                        | 137                 |                           | APR-20      | APR-20               | Progress being affected due to severe ROW problem.                                                                                                                                                                                                  |
| 77    | Chandigarh S/s - Panchkula (PG) (incl. 10 KMs underground cable).                                        | D/C                | 220                | 52                 | 56                              | 50                         | 50                  | 38                        | FEB-19      | DEC-19               | Work of downstream system yet to be taken up by UT Chandigarh. Underground cable laying done in 5 Kms. Court case in 01 location which is hampering progress of 05 locations under severe ROW. Court hearing postponed & now scheduled on 19.11.19. |
| 78    | Disconnection of LILO arrangement of Dhauliganga - Bareilly at Pithoragarh and connecting it to Jauljive | D/C                | 220                | 50                 | 75                              | 23                         | 7                   |                           | DEC-19      | DEC-19               | Work under progress. Forest clearance awaited. Work affected due to delay in forest clearance.                                                                                                                                                      |
| 79    | Kishanganga - Wagoora line                                                                               | D/C                | 220                | 232                | 252                             | 252                        | 252                 | 232                       | MAR-18      | AUG-19               | Commissioned 07/19.                                                                                                                                                                                                                                 |
| 80    | LILO of 220kV Firozabad (220kV)-Agra (765kV PG) line at 400kV Firozabad (J-FTL-TBCB)                     | D/C                | 220                | 0                  |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                     |
| 81    | Purnea - Purnea (New)                                                                                    | D/C                | 220                | 2                  | 0                               | 0                          | 0                   |                           | MAY-20      | MAY-20               | Award placed in Jan'18. Engg. in progress.                                                                                                                                                                                                          |
| 82    | 132kV Firozabad (400kV)- Narkhi D/C line (J-FTL-TBCB)                                                    | D/C                | 132                | 0                  |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                     |
| 83    | LILO of 132kV Atmadpur -Barhan S/C line at 400kV Firozabad (J-FTL-TBCB)                                  | S/C                | 132                | 0                  |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                     |
| 84    | LILO of Aizwol (PG) - Zemabawk at Melriat (PG)                                                           | D/C                | 132                | 30                 | 17                              | 17                         | 17                  | 10                        | DEC-12      | NOV-18               | Line commissioned in Nov'18.                                                                                                                                                                                                                        |
| 85    | LILO of Gangtok - Melli at Rangpo                                                                        | S/C                | 132                | 19                 |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                     |
| 86    | LILO of Ranganadi - Nirjuli at Pare HEP                                                                  | D/C                | 132                | 3                  | 10                              | 10                         | 10                  | 3                         |             | FEB-18               | Line work completed. Test charged on 03.03.2018.                                                                                                                                                                                                    |
| 87    | Melriat (New) - Sihmui line                                                                              | D/C                | 132                | 12                 | 20                              | 20                         | 20                  | 12                        | DEC-12      | NOV-18               | Line commissioned in Nov'18.                                                                                                                                                                                                                        |
| 88    | Pasighat - Roing line.                                                                                   | S/C on D/C         | 132                | 102                | 347                             | 347                        | 347                 | 104                       | DEC-12      | JUN-17               | Line commissioned in Jun'17.                                                                                                                                                                                                                        |
| 89    | Re-conductoring of Agartala GBPP - Agartala (State) with HTLS conductor                                  | D/C                | 132                | 16                 | 0                               | 0                          | 0                   | 16                        | MAY-18      | FEB-18               | Line commissioned in Feb'18.                                                                                                                                                                                                                        |
| 90    | Re-conductoring of Imphal (PG) - Yurembam with HTLS conductor.                                           | S/C                | 132                | 1                  | 0                               | 0                          | 0                   | 1                         | JUL-18      | APR-18               | Line commissioned in Apr'18.                                                                                                                                                                                                                        |
| 91    | Roing - Tezu line                                                                                        | S/C on D/C         | 132                | 73                 | 244                             | 244                        | 244                 | 72                        | APR-12      | JUN-17               | Line commissioned in Jun'17.                                                                                                                                                                                                                        |

| SI No | Name of Transmission Lines                     | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                                                                                                                                                                                                                                                          |
|-------|------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|       |                                                |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                                                                                                                                                                                                                                                  |
| 1.    | 2.                                             | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                                                                                                                                                                                                                                                              |
| 92    | Silchar - Hailakandi (Contingency arrangement) | D/C                | 132                | 60                 | 110                             | 110                        | 110                 | 60                        |             | NOV-17               | Part line commissioned (35Ckm) through contingency in Jun'12. Balance line commissioned in Nov'17.                                                                                                                                                                                                                                                               |
| 93    | Tezu - Namsai line.                            | S/C on D/C         | 132                | 96                 | 332                             | 332                        | 332                 | 95                        | DEC-12      | JUL-18               | Line commissioned in Jul'18.                                                                                                                                                                                                                                                                                                                                     |
| 94    | Wardha - Aurangabad (on 1200 kV)               | D/C                | 1200               | 696                | 961                             | 961                        | 957                 | 566                       | OCT-12      | DEC-19               | Contract terminated 01 out of 02 packages due to unsatisfactory performance. The new package bifurcated into two part. Ist part awarded in Dec'14 and second part in Feb'15. Severe ROW is being encountered. Due to thunderstrom and cyclone in Jun'18, about 6 fdn, 11 tower erection & approx. 9 ckm stringing damaged. Rectification work is under progress. |

| SI No                                              | Name of Transmission Lines                         | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                              |
|----------------------------------------------------|----------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--------------------------------------------------------------------------------------------------------------------------------------|
|                                                    |                                                    |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                      |
| 1.                                                 | 2.                                                 | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                                  |
| REC Transmission Projects Company limited(RECTPCL) |                                                    |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                                                                                      |
| 1                                                  | (PMDP - Jammu) LILO of Barn - Kishanpur at Nagrota | S/C                | 220                | 10                 | 0                               | 0                          | 0                   |                           | MAR-19      |                      | Due to non-availability of land, work could not commence though agency is ready for mobilization.                                    |
| 2                                                  | (PMDP - Leh) Drass - Padum (Zanaskar) line         | S/C                | 220                | 207                | 0                               | 0                          | 0                   |                           | MAR-19      |                      | Tender shall be published immediately after getting clearance from the JKPDD/PGCIL & sanction of additional fund requirement by MoP. |
| 3                                                  | (PMDP - Leh) Phyang (PGCIL) - Diskit (Nubrai) line | S/C                | 220                | 100                | 0                               | 0                          | 0                   |                           | MAR-19      |                      | Tender shall be published immediately after getting clearance from the JKPDD/PGCIL & sanction of additional fund requirement by MoP. |

| SI No                                              | Name of Transmission Lines                                    | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                                                               |
|----------------------------------------------------|---------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                    |                                                               |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                                                       |
| 1.                                                 | 2.                                                            | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                                                                   |
| <b>ASSAM ELECTRICITY GRID CORP. LIMITED(AEGCL)</b> |                                                               |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                                                                                                                       |
| 1                                                  | Bongaigaon TPS - Rangia (Salakati)                            | D/C                | 220                | 324                | 516                             | 516                        | 516                 | 324                       | JUN-19      | DEC-19               | Commissioned 08/19 (Late Reported).                                                                                                                                   |
| 2                                                  | Sonabil - Biswanath Chariali                                  | S/C                | 220                | 40                 | 136                             | 133                        | 62                  | 0                         | MAR-20      | MAR-20               | RoW issues at many locations.                                                                                                                                         |
| 3                                                  | Agia-Sonapur (Hatchingmari) S/C line D/C tower                | S/C                | 132                | 103                | 387                             | 363                        | 284                 | 0                         |             | NOV-19               | RoW issues many locations. Change in scope of work due to technical issues.                                                                                           |
| 4                                                  | Amguri solar park - Mariani line (GEC-II)                     | D/C                | 132                | 0                  | 5                               | 0                          | 0                   |                           |             | MAR-20               | Re-survey done due to requirement of additional tower, additional financial implication involved which was submitted to APGCL for deposit                             |
| 5                                                  | Barnagar-Barpeta line on D/C tower                            | D/C                | 132                | 68                 | 0                               | 0                          | 0                   | 0                         |             | AUG-19               | The scope was changed to LILO of Shaligaon- Nalbari line at Barpeta GSS.                                                                                              |
| 6                                                  | BTPS - Kokrajhar line                                         | S/C on D/C         | 132                | 10                 | 39                              | 39                         | 39                  | 10                        | DEC-13      | JUN-16               | Line charged on 30.06.2016.                                                                                                                                           |
| 7                                                  | BTPS (salakati)-APM line S/C on D/C tower                     | S/C                | 132                | 42                 | 163                             | 115                        | 84                  | 0                         |             | MAR-20               | RoW issues at many locations. Change in scope of work due to technical issues.                                                                                        |
| 8                                                  | Hailakandi-Karimganj line on D/C tower                        | S/C                | 132                | 26                 | 93                              | 13                         | 0                   | 0                         |             | DEC-20               | 1. Contract agreement cancelled due to contractual failure. 2. Work order issued for supply of stub, superstructure,                                                  |
| 9                                                  | Kokrajhar - Bilashipara - Gauripur                            | S/C on D/C         | 132                | 63                 | 203                             | 203                        | 203                 | 63                        | SEP-13      | NOV-19               | Kokrajhar to Bilashipara charged on 24.06.16 and Bilashipara to Gauripur charged on 14.06.2016                                                                        |
| 10                                                 | Kukurmara - Azara line                                        | S/C on D/C         | 132                | 5                  | 29                              | 29                         | 29                  | 6                         | DEC-11      | NOV-19               | Court case pending at Loc-19. Stringing of Railway and Highway crossing left to be done.                                                                              |
| 11                                                 | Kukurmara(Mirza)-Boko                                         | S/C on D/C         | 132                | 6                  | 0                               | 0                          | 0                   |                           |             |                      | Proposal was dropped.                                                                                                                                                 |
| 12                                                 | LILO of both ckt of Depota - Gohapur at Sonabil S/S           | 2xD/C              | 132                | 3                  | 6                               | 6                          | 6                   | 3                         | NOV-13      | JUN-16               | Charged on 31.08.2015.                                                                                                                                                |
| 13                                                 | LILO of Dhaligaon- Bornagar line at Barpeta GSS (Package-A)   | D/C                | 132                | 24                 | 96                              | 63                         | 33                  | 0                         |             | APR-20               | ROW issues at many locations. change in scope of work due to technical issues. (LILO to Barpeta GSS is from Dhaligaon-Nalbari line, not from Dhaligaon-Barnagar line) |
| 14                                                 | LILO of one ckt of Rowta-Depota at Dhekiajuli                 | S/C                | 132                | 2                  | 8                               | 0                          | 0                   | 0                         |             | JUL-17               | One tower excavation work completed                                                                                                                                   |
| 15                                                 | LILO of one ckt. of Rowta-Depota line-1 at Dhekiajuli (Pkg B) | D/C                | 132                | 2                  | 8                               | 8                          | 8                   | 2                         |             | MAY-18               | Test Charged on 30.01.18.                                                                                                                                             |
| 16                                                 | LILO to Barpeta GSS from 132 kV Dhaligaon-Bornagar line       | D/C                | 132                | 24                 |                                 |                            |                     |                           |             |                      |                                                                                                                                                                       |
| 17                                                 | Sonapur - Chandrapur line                                     | D/C                | 132                | 28                 | 55                              | 53                         | 51                  | 20                        | NOV-13      | MAR-18               | Completed and Charged on 10.03.2018.                                                                                                                                  |
| 18                                                 | Sonapur - Jagirod line                                        | D/C                | 132                | 52                 | 107                             | 107                        | 107                 | 24                        | NOV-13      | DEC-20               | Due to ROW issues stringing is not completed. (Forest clearance issues).                                                                                              |

| SI No                                                         | Name of Transmission Lines                                                 | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                    |
|---------------------------------------------------------------|----------------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--------------------------------------------------------------------------------------------|
|                                                               |                                                                            |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                            |
| 1.                                                            | 2.                                                                         | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                        |
| <b>BIHAR STATE POWER TRANSMISSION COMPANY LIMITED(BSPTCL)</b> |                                                                            |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                                            |
| 1                                                             | LILO of ckt. III&IV (Quad) Patna - Balia at Naubatpur (New)                | D/C                | 400                | 6                  | 0                               | 0                          | 0                   |                           |             |                      | M/s BGCL                                                                                   |
| 2                                                             | LILO of Nabinagar -II - Patna (PG) at Jakkanpur (New)                      | D/C                | 400                | 7                  | 0                               | 0                          | 0                   |                           |             |                      | M/s BGCL                                                                                   |
| 3                                                             | LILO of (Quad) Barh - Patna at Bakhtiyarpur (New)                          | D/C                | 400                | 10                 | 61                              | 0                          | 0                   |                           | MAR-20      |                      |                                                                                            |
| 4                                                             | 2nd Circuit stringing of 220kV Darbhanga (400/220)-Samastipur (New) line   | D/C                | 220                | 48                 | 0                               | 0                          | 0                   |                           | OCT-19      |                      |                                                                                            |
| 5                                                             | Bakhtiyarpur (New) - Fatuha (BSPTCL)                                       | D/C                | 220                | 38                 | 152                             | 3                          | 0                   | 0                         |             |                      | Work under progress.                                                                       |
| 6                                                             | Bakhtiyarpur (New) - Hathidah (New)                                        | D/C                | 220                | 52                 | 109                             | 8                          | 0                   | 0                         |             |                      | Work under progress.                                                                       |
| 7                                                             | Bakhtiyarpur (New) - Sheikhpura (New)                                      | D/C                | 220                | 51                 | 154                             | 30                         | 0                   | 0                         |             |                      | work under progress.                                                                       |
| 8                                                             | Bihta (New) - Bihta                                                        | D/C                | 220                | 36                 | 74                              | 74                         | 70                  | 32                        | JUL-15      |                      | Work under progress                                                                        |
| 9                                                             | Bihta-Sipara (New)                                                         | D/C                | 220                | 118                | 146                             | 146                        | 143                 | 78                        |             |                      | This is the Same line as mentioned in Sr. no.7 -Gaurichak-Bihta(New) .This may be deleted. |
| 10                                                            | Karmnasa (New) - Pusauli (BSPTCL) (TM)                                     | D/C                | 220                | 60                 | 131                             | 2                          | 0                   | 0                         |             | MAR-20               | NOA issued and Work under progress.                                                        |
| 11                                                            | LILO of Ara (PG) - Pusauli (PG) at Dumraon GIS                             | D/C                | 220                | 50                 | 0                               | 0                          | 0                   |                           |             |                      | M/s BGCL                                                                                   |
| 12                                                            | LILO of Begusarai - Biharsarif at Mokama line                              | D/C                | 220                | 6                  | 0                               | 0                          | 0                   |                           | OCT-19      |                      |                                                                                            |
| 13                                                            | LILO of both Purnea (PG) - Begusarai at Khagaria (New)                     | D/C                | 220                | 14                 | 0                               | 0                          | 0                   |                           | JAN-20      |                      |                                                                                            |
| 14                                                            | LILO of Gaya (PG) - Sonenagar at both Bodhgaya (BSPTCL) and Chadauti (New) | D/C                | 220                | 62                 | 0                               | 0                          | 0                   |                           | JAN-20      | JAN-20               | NOA issued on 21.01.2019.                                                                  |
| 15                                                            | LILO of Khagaul (BSPTCL) - Sipara (BSPTCL) at Jakkanpur (New)              | S/C                | 220                | 10                 | 0                               | 0                          | 0                   |                           |             |                      | M/s BGCL                                                                                   |
| 16                                                            | LILO of Purnea (PG) - Khagaria (New) at Korha (New)                        | D/C                | 220                | 28                 | 0                               | 0                          | 0                   |                           | JAN-20      | MAR-22               | land not finalised yet                                                                     |
| 17                                                            | LILO of Sasaram - Sahupuri at Karmnasa (New)                               | D/C                | 220                | 8                  | 5                               | 0                          | 0                   | 0                         | MAR-20      | MAR-20               | NOA issued on 21.01.2019.                                                                  |
| 18                                                            | LILO of Sipara (BSPTCL) - Bihta (BSPTCL) at Jakkanpur (New)                | D/C                | 220                | 7                  | 0                               | 0                          | 0                   |                           |             |                      | M/s BGCL                                                                                   |
| 19                                                            | LILO of Ara (PG) - Khagaul (BSPTCL) at Naubatpur (New)                     | D/C                | 220                | 11                 | 0                               | 0                          | 0                   |                           |             |                      | M/s BGCL                                                                                   |
| 20                                                            | Muzaffarpur (PG) - Chhapra (New)                                           | D/C                | 220                | 100                | 200                             | 65                         | 22                  | 0                         |             | MAR-22               | NOA issued.Work under progress.                                                            |
| 21                                                            | Muzaffarpur (PG) - Gouraul line                                            | D/C                | 220                | 20                 | 159                             | 135                        | 105                 | 14                        | MAR-20      |                      | NOA issued on 21.01.2019 and work under progress.                                          |
| 22                                                            | Naubatpur (New) - Bhusaula (New)                                           | D/C                | 220                | 18                 | 0                               | 0                          | 0                   |                           |             |                      | M/s BGCL                                                                                   |
| 23                                                            | Naubatpur (New) - Bhusaula (New)                                           | D/C                | 220                | 18                 | 0                               | 0                          | 0                   |                           |             |                      | M/s BGCL                                                                                   |
| 24                                                            | Naubatpur (New) - Bihta (BSPTCL)                                           | D/C                | 220                | 25                 | 0                               | 0                          | 0                   |                           |             |                      | M/s BGCL                                                                                   |

| SI No | Name of Transmission Lines                  | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                  |
|-------|---------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--------------------------------------------------------------------------|
|       |                                             |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                          |
| 1.    | 2.                                          | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                      |
| 25    | Patna (PG) - Khagaul (BSPTCL)               | D/C                | 220                | 26                 | 0                               | 0                          | 0                   | 26                        | JUN-19      | NOV-19               | Commissioned 07/19 (Late Reported).                                      |
| 26    | Pusouli (New) - Dehri                       | D/C                | 220                | 62                 | 159                             | 109                        | 84                  | 7                         | MAY-15      |                      | work under progress                                                      |
| 27    | Raxaul (New) - Gopalganj (TM/ Single Zebra) | D/C                | 220                | 130                | 0                               | 0                          | 0                   | 0                         |             | MAR-22               | NOA issued on 21.01.2019.Route under progress.                           |
| 28    | Saharsa (New) - Begusarai                   | D/C                | 220                | 160                | 289                             | 27                         | 0                   | 0                         |             | APR-20               | NOA issued on 21.01.2019 and work under progress.                        |
| 29    | Saharsa (New) - Khagaria (New)              | D/C                | 220                | 80                 | 236                             | 20                         | 0                   | 0                         |             | MAR-20               | NOA issued on 21.01.2019.Work under progress.                            |
| 30    | Sitamarhi (New) - Motihari (New)            | D/C                | 220                | 120                | 0                               | 0                          | 0                   |                           |             |                      | This is the Same line as mentioned in Sr. no.32-Sitamarhi(New)-Raxaul    |
| 31    | Sitamarhi(New) - Motipur                    | D/C                | 220                | 140                | 0                               | 0                          | 0                   |                           |             | MAR-20               | NOA issued on 21.01.2019.Route survey completed and work under progress. |
| 32    | Sitamarhi (New) - Raxaul (New) (Twin Moose) | D/C                | 220                | 160                | 0                               | 0                          | 0                   |                           |             | MAR-22               | NOA issued on 21.01.2019.Work under progress.                            |
| 33    | Betia-Raxaul (2nd circuiting)               | D/C                | 132                |                    | 0                               | 0                          | 0                   |                           |             |                      | Completed                                                                |
| 34    | Motihari-Bettia                             | D/C                | 132                | 79                 | 143                             | 143                        | 143                 | 79                        |             | MAY-17               | completed                                                                |
| 35    | Motihari-Motihari                           | D/C                | 132                | 78                 | 142                             | 142                        | 142                 | 78                        |             | JUL-17               | Completed                                                                |
| 36    | Motihari-Raxaul                             | D/C                | 132                | 119                | 215                             | 215                        | 215                 | 119                       |             | OCT-17               | Completed                                                                |

| SI No                                                         | Name of Transmission Lines                                                                              | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                   |
|---------------------------------------------------------------|---------------------------------------------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|-----------------------------------------------------------|
|                                                               |                                                                                                         |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                           |
| 1.                                                            | 2.                                                                                                      | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                       |
| <b>CHHATTISGARH STATE POWER TRANSMISSION CO. LTD.(CSPTCL)</b> |                                                                                                         |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                           |
| 1                                                             | LILO of Raita - Jagdalpur at Kurud                                                                      | D/C                | 400                | 2                  | 4                               | 4                          | 3                   | 1                         | JUN-19      | NOV-18               | Work in progress.                                         |
| 2                                                             | Bemetara - Mungeli line 2nd circuit                                                                     | S/C                | 220                | 40                 | 0                               | 0                          | 0                   | 16                        | JUN-19      | OCT-19               | Work in progress.                                         |
| 3                                                             | Bilaspur - Mopka DCDS line                                                                              | D/C                | 220                | 80                 | 0                               | 0                          | 0                   |                           | MAR-22      |                      |                                                           |
| 4                                                             | Bilaspur - Suhela DCDS line                                                                             | D/C                | 220                | 220                | 0                               | 0                          | 0                   |                           | MAR-22      |                      |                                                           |
| 5                                                             | DCDS Barsoor - Jagdalpur line                                                                           | D/C                | 220                | 175                | 295                             | 295                        | 295                 | 175                       | JUN-19      | DEC-19               | work completed & line charged on dtd 03.12.2019           |
| 6                                                             | DCDS Raita - Parsada                                                                                    | D/C                | 220                | 110                | 0                               | 0                          | 0                   |                           | MAR-20      |                      | land for substation not finalized                         |
| 7                                                             | Dhamtari - Gurur DCDS line                                                                              | D/C                | 220                | 50                 | 0                               | 0                          | 0                   |                           | MAR-19      | AUG-19               | This line is re-planned as Gurur-Kurud(Bangoli) , S.No. 7 |
| 8                                                             | Gurur - Kurud (Bangoli)                                                                                 | D/C                | 220                | 74                 | 118                             | 118                        | 118                 | 72                        | JUN-19      | OCT-19               | Work in progress.                                         |
| 9                                                             | Janjgir Champa Ps - Mopka (GEC-II)                                                                      | D/C                | 220                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | work not approved till date                               |
| 10                                                            | LILO of Bhatapara - Doma at Rita ( 400kV S/s)                                                           | D/C                | 220                | 30                 | 0                               | 0                          | 0                   |                           | MAR-22      |                      | TFR & Estimate preparation is under process               |
| 11                                                            | LILO of Gurur - Barsoor at Narayanpur                                                                   | D/C                | 220                | 1                  | 2                               | 2                          | 2                   | 1                         | JUN-18      | NOV-19               | Commissioned 09/19 (Late Reported).                       |
| 12                                                            | LILO of Korba (E) - Siltara at DSPM                                                                     | D/C                | 220                | 3                  | 7                               | 6                          | 6                   | 1                         | JUN-19      | NOV-18               | Work in progress.                                         |
| 13                                                            | LILO of Mopka - Bharatpur and Mopka - Siltara at Dherdehi 220 kV S/S (Bilaspur)(on Multi circuit tower) | D/C                | 220                | 128                | 133                             | 133                        | 133                 | 128                       | MAY-19      | NOV-19               | Commissioned 09/19 (Late Reported).                       |
| 14                                                            | LILO of Mopka - Siltara line at Raita.                                                                  | D/C                | 220                | 30                 | 0                               | 0                          | 0                   |                           | MAR-22      |                      | TFR & Estimate preparation is under process               |
| 15                                                            | Raita - Rakhi DCDS line on multi ckt tower                                                              | D/C                | 220                | 140                | 0                               | 0                          | 0                   |                           | MAR-22      |                      | work not approved till date                               |
| 16                                                            | Rajnandgaon Ps - Bhilai (GEC-II)                                                                        | D/C                | 220                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | work not approved till date                               |

| SI No                                              | Name of Transmission Lines                    | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                             |
|----------------------------------------------------|-----------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|-------------------------------------|
|                                                    |                                               |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                     |
| 1.                                                 | 2.                                            | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                 |
| DADRA AND NAGAR HAVELI ELECTRICITY DEPARTMENT(DNH) |                                               |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                     |
| 1                                                  | LILO of Vapi - Khadoli line at Vaghchhipa s/s | D/C                | 220                | 5                  | 12                              | 12                         | 12                  | 5                         | JUN-19      | DEC-19               | Commissioned 06/19 (Late Reported). |

| SI No                             | Name of Transmission Lines                                                 | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
|-----------------------------------|----------------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                   |                                                                            |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| 1.                                | 2.                                                                         | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| <b>DELHI TRANSCO LIMITED(DTL)</b> |                                                                            |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| 1                                 | Bawana - Kanjhawala at Barwala                                             | D/C                | 220                | 1                  |                                 |                            |                     |                           |             | MAR-23               |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| 2                                 | Budella - Zakhira                                                          | D/C                | 220                | 20                 |                                 |                            |                     |                           | MAR-20      |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| 3                                 | Dev Nagar - Subzi Mandi (U/G Cable)                                        | D/C                | 220                | 10                 |                                 |                            |                     |                           | MAR-22      |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| 4                                 | Dwarka - Budella                                                           | D/C                | 220                | 12                 | 0                               | 0                          | 0                   |                           | MAR-20      | FEB-20               | 1. Contract Agreement signed on 01.03.2018. 2. Revised L2 network has been approved on 20.03.2018 3. Approval of cable Drum Length for Section 1 to 15 was done on 30.5.18 & subsequently on 18.09.18 for 46620 Mtrs. 4 A Joint visit along with Plg deptt was carried on 10.10.19 at 220/66kV Bedellas/ strn. to finalize the location of termination of 220 KV XLPE cable. MOM has been received from Plg deptt. on 30.10.19. 5. Cable has been laid in eleven sections i.e. Section -1, 2,3,4, 5, 6, 7,8, 13,14 & 15 out of 18 sections. 6. Jointing work has been completed at JB No 1, 2, 3, 4, 5, 6, 13 & 14. 7. XEN, WR-I, PWD has granting permission w.e.f. 23.09.19 to 15.12.19 for laying of 220kV Cable from Major P. Kumar Marg (C4-E, Janakpuri) to Prof. Joginder Singh Marg ( DD |
| 5                                 | Harsh Vihar - Preet Vihar                                                  | D/C                | 220                |                    | 0                               | 0                          | 0                   |                           | FEB-16      |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| 6                                 | IP-Park Street-Electric Lane (Cable)                                       | S/C                | 220                | 5                  |                                 | 0                          | 0                   |                           | DEC-19      | DEC-18               | Two section of approx. 1 KM length laid.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| 7                                 | Kashmiri Gate - Rajghat line                                               | D/C                | 220                | 10                 | 0                               | 0                          | 0                   |                           |             |                      | PGCIL yet to start the work.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| 8                                 | Kashmirigate - Timer Pur (U/G Cable)                                       | D/C                | 220                | 10                 | 0                               | 0                          | 0                   |                           | JUN-19      | MAR-21               | 1. Contract Agreement signed on 15.10.2019. 2. L2 network has been approved on 15.10.2019 3. CPG has been submitted on 15.10.2019.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| 9                                 | LILO of 2nd Ckt Kanjhawala - Njafgarh at Mundka                            | D/C                | 220                | 7                  |                                 |                            |                     |                           |             | MAR-21               |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| 10                                | LILO of AIIMS - Ridge Valley at R.K. Puram                                 | D/C                | 220                | 5                  |                                 |                            |                     |                           |             | MAR-21               |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| 11                                | LILO of Bamnauli to DIAL D/C at Bhartal                                    | D/C                | 220                | 4                  |                                 |                            |                     |                           | MAR-20      |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| 12                                | LILO of Electric Lane to Park Street at Dev Nagar (U/G Cable)              | D/C                | 220                | 10                 |                                 |                            |                     |                           | MAR-20      |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| 13                                | LILO of first ckt of double ckt of Pragati - Sarita Vihar at maharani Bagh | D/C                | 220                |                    |                                 |                            |                     |                           | MAR-15      |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| 14                                | LILO of Maharanibagh - Gazipur at Mayur Vihar                              | D/C                | 220                | 0                  |                                 |                            |                     |                           |             | MAR-22               |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| 15                                | LILO of Maharanibagh - Masjid Moth at Nehru Place                          | D/C                | 220                | 0                  |                                 |                            |                     |                           |             | MAR-21               |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| 16                                | LILO of Mandola - Gopalpur at Budhpur/Nathupura                            | D/C                | 220                | 2                  |                                 |                            |                     |                           |             | MAR-22               |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| 17                                | LILO of Narela - Mandola at Tikri Khurd                                    | D/C                | 220                | 3                  | 10                              | 5                          | 5                   |                           | JUN-19      | MAR-19               |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| 18                                | LILO of one ckt of Bamnauli - Naraina Ckt-I at Pappankalan-I               | S/C                | 220                |                    | 2                               | 2                          | 2                   | 0                         | MAR-15      | NOV-17               | Work completed                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |

| SI No | Name of Transmission Lines                     | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
|-------|------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|       |                                                |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| 1.    | 2.                                             | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| 19    | LILO of Pragati - Sarita Vihar at Maharanibagh | D/C                | 220                | 1                  |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| 20    | Masjid Moth - Tughlakabad (U/G) Cable          | D/C                | 220                | 16                 |                                 |                            |                     |                           | DEC-19      | MAR-18               |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| 21    | Shalimarbagh - Sanjay Gandhi Transport Nagar   | M/C                | 220                | 8                  | 21                              | 12                         | 10                  |                           | JUN-19      | DEC-19               | 1) ROW permission from North Delhi Municipal Corporation received on 02.08.18. DMRC accorded the NOC on 29.11.2018 and I & FC on 11.01.2019. 2) PWD has issued the NOC on 20.05.2019 for Location no. # 13,14,15 & 16. 3) Estimate towards Power & Traffic Block is in process with Railway. 4) Piling work has been completed at fifteen locations i.e. LOC# 2,3,4, 5, 6,7,8,12,13,15,16, 17, 18, 19, 20 & 21 and piling work is in progress at location no. 14. Pile Cap and Foundation work have been completed at twelve locations i.e. Loc#1, 2,3,4,5,6,8,17,18 ,19 ,20 &21 and is in progress at LOC# 12 & 13. 5) Tower erection has been completed at ten locations i.e. Loc# 1,2,3,4,5,17,18,19,20 & 21. 6) Due to washing away of culvert alongside of drain of I&FC deptt., there is a hindrance of work at Loc# 7,8,9 & 10 . The repairing work is being carried out by I&FC deptt. |
| 22    | Tughlakabad - R.K.Puram (U/G Cable)            | D/C                | 220                | 12                 |                                 |                            |                     |                           | MAR-20      | MAR-20               |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| 23    | Zakhira - Devnagar D/C U/G                     | D/C                | 220                | 10                 |                                 |                            |                     |                           | MAR-21      |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |

| SI No                                       | Name of Transmission Lines                                                 | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                  |
|---------------------------------------------|----------------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|----------------------------------------------------------------------------------------------------------|
|                                             |                                                                            |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                          |
| 1.                                          | 2.                                                                         | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                      |
| DEPARTMENT OF POWER ARUNACHAL PRADESH(null) |                                                                            |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                                                          |
| 1                                           | LILO of Ranganadi - Itanagar at Pare HEP                                   | D/C                | 132                | 5                  | 12                              | 12                         | 12                  | 5                         |             | MAR-18               | Line work completed. a) RHEP Section: Charged on 06.07.2018. b) Itanagar Section: Charged on 07.07.2018. |
| 2                                           | Pasighat-Roing -Tezu - Namsai 132kV S/c line (2nd ckt. stringing) (GEC-II) | S/C                | 132                | 0                  |                                 |                            |                     |                           |             |                      |                                                                                                          |
| 3                                           | Tezu pool - Tezu line (GEC-II)                                             | D/C                | 132                | 0                  |                                 |                            |                     |                           |             |                      |                                                                                                          |

| SI No                                                        | Name of Transmission Lines                                      | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                  |
|--------------------------------------------------------------|-----------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--------------------------------------------------------------------------|
|                                                              |                                                                 |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                          |
| 1.                                                           | 2.                                                              | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                      |
| <b>ELECTRICITY DEPARTMENT, GOVT. OF MANIPUR(ED, Manipur)</b> |                                                                 |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                          |
| 1                                                            | Yurembam - Thoubal via Nambol                                   | D/C                | 400                | 90                 | 137                             | 116                        | 106                 | 40                        | APR-19      |                      |                                                                          |
| 2                                                            | Kakching - Churachandpur                                        | S/C on D/C         | 132                | 35                 | 0                               | 0                          | 0                   |                           | OCT-17      |                      | Work almost completed except two spans of 700 m due to forest clearance. |
| 3                                                            | Leimatak PH (NHPC) - Ningthoukhong 132 s/s 2nd ckt              | S/C on D/C         | 132                | 11                 | 0                               | 0                          | 0                   |                           | NOV-17      |                      | 35% work completed                                                       |
| 4                                                            | Moreh Line                                                      | S/C                | 132                | 45                 | 181                             | 158                        | 70                  | 3                         | SEP-17      |                      |                                                                          |
| 5                                                            | Thanlon line                                                    | S/C                | 132                | 66                 | 242                             | 234                        | 224                 | 52                        | SEP-17      | SEP-17               |                                                                          |
| 6                                                            | Thoubal 400kV s/s - Kongba Yaingangpokpi , Hundung              | D/C                | 132                | 22                 | 44                              | 43                         | 34                  | 9                         | AUG-17      | SEP-17               |                                                                          |
| 7                                                            | Thoubal 400kV s/s - Moreh 132kV s/s                             | D/C                | 132                | 170                | 0                               | 0                          | 0                   |                           | MAR-18      |                      | WIP                                                                      |
| 8                                                            | Tipaimukh Line                                                  | S/C                | 132                | 10                 | 24                              | 12                         | 0                   |                           | DEC-17      |                      |                                                                          |
| 9                                                            | Yurembam S/S (State) 132kV- YurembamS/S(PGCIL) 132kVS/S 3rd ckt | S/C on D/C         | 132                | 2                  | 0                               | 0                          | 0                   |                           | NOV-17      |                      | 35% work completed                                                       |

| SI No                              | Name of Transmission Lines                | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                                                                        |
|------------------------------------|-------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                    |                                           |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                                                                |
| 1.                                 | 2.                                        | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                                                                            |
| GOA ELECTRICITY DEPARTMENT(ED-GOA) |                                           |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                |
| 1                                  | Colvale - Kadamba - Verna - Cuncolim line | D/C                | 220                | 120                |                                 |                            |                     |                           |             | MAR-19               | Proposals have been forwarded to Government. The aprocal is awaited from Finance Department.                                                                                   |
| 2                                  | Colvale-Saligao                           | D/C                | 220                | 80                 |                                 |                            |                     |                           | JUL-19      |                      |                                                                                                                                                                                |
| 3                                  | Colvale - Tuem                            | D/C                | 220                | 20                 |                                 |                            |                     |                           |             | MAR-19               | Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtatined from the Government. |
| 4                                  | Ponda - Verna                             | M/C                | 220                | 84                 |                                 | 0                          | 0                   | 0                         |             | MAR-19               | Proposals have been forwarded to Government. The aprocal is awaited from Finance Department.                                                                                   |

| SI No                                            | Name of Transmission Lines                                              | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                         |
|--------------------------------------------------|-------------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---------------------------------|
|                                                  |                                                                         |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                 |
| 1.                                               | 2.                                                                      | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                             |
| GUJARAT ENERGY TRANSMISSION CORP. LIMITED(GETCO) |                                                                         |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                 |
| 1                                                | Dhuvaran-Chharodi Line                                                  | D/C                | 765                | 240                | 0                               | 0                          | 0                   |                           |             | MAR-22               |                                 |
| 2                                                | Amreli - Kasor line                                                     | D/C                | 400                | 460                | 679                             | 633                        | 574                 | 188                       |             | JUN-19               | W I P / Severe RoW problems     |
| 3                                                | Bhachunda - Bhuj Pool (PG) line                                         | D/C                | 400                | 220                | 0                               | 0                          | 0                   |                           |             | MAR-21               | Yet to award.                   |
| 4                                                | Bhachunda - Varsana line (Twin AL-59)                                   | D/C                | 400                | 280                | 499                             | 199                        | 172                 | 0                         |             | JUN-20               | WIP                             |
| 5                                                | Bhogat-Kalavad                                                          | D/C                | 400                | 270                | 444                             | 135                        | 79                  | 0                         |             | MAR-20               | WIP.                            |
| 6                                                | dhuvaran - Fedra (Quad) line                                            | D/C                | 400                | 140                |                                 |                            |                     |                           |             | MAR-22               |                                 |
| 7                                                | Hadala - Shapar line (Twin AL-59)                                       | D/C                | 400                | 124                | 198                             | 121                        | 102                 | 0                         | MAR-20      | MAR-19               | WIP.                            |
| 8                                                | Kosamba- Achhalia                                                       | D/C                | 400                | 140                | 0                               | 0                          | 0                   | 0                         |             | MAR-21               | Yet to award                    |
| 9                                                | LILO of both ckt. Kakrapar - Vapi (PG) line at Chikhli S/s (Twin Moose) | D/C                | 400                | 80                 |                                 |                            |                     |                           |             | MAR-22               |                                 |
| 10                                               | LILO of Kasor-Amerli line at Fedra                                      | D/C                | 400                | 80                 |                                 |                            |                     |                           |             | OCT-22               |                                 |
| 11                                               | LILO of Mundra - Hadala at Halvad.                                      | D/C                | 400                | 89                 | 136                             | 124                        | 96                  | 24                        |             | JUN-19               | WIP (Repeated)                  |
| 12                                               | LILO of one ckt Halvad - Vadavi line at Chharodi S/s (ACSR Twin Moose)  | D/C                | 400                | 60                 | 411                             | 336                        | 225                 | 140                       |             | MAR-21               | WIP                             |
| 13                                               | LILO of one ckt. Jhanor - Navsari at Vav S/s                            | D/C                | 400                | 20                 | 34                              | 34                         | 34                  | 20                        |             | APR-19               | Commissioned 04/19.             |
| 14                                               | LILO of one ckt Kosamba - Chorania at Chharodi (ACSR Twin Moose)        | D/C                | 400                | 90                 | 125                             | 125                        | 125                 | 89                        |             | JUL-18               | line commissioned on 25.06.2018 |
| 15                                               | LILO of one ckt Kosamba-Chorania line at Fedra                          | D/C                | 400                | 46                 | 66                              | 55                         | 48                  | 0                         |             | MAR-19               | WIP                             |
| 16                                               | LILO of one ckt. of planned Ukai - Kosamba line at new s/s near Chikhli | D/C                | 400                | 120                |                                 |                            |                     |                           |             | MAR-22               |                                 |
| 17                                               | LILO of one ckt Wanakbori -Soja line at Prantji S/S                     | D/C                | 400                | 80                 | 0                               | 0                          | 0                   | 0                         |             | MAR-23               | Yet to award                    |
| 18                                               | LILO of SSP- Asoj & SSP -Kasor lines at Achhalia S/S                    | D/C                | 400                | 80                 | 0                               | 0                          | 0                   | 0                         |             | MAR-21               | Yet to award                    |
| 19                                               | LILO of Wanakbori -Soja line at Dehgam (PG) S/S                         | D/C                | 400                | 13                 | 24                              | 24                         | 24                  | 13                        |             | NOV-19               | Commissioned 10/19.             |
| 20                                               | Mundra (Adani) - Zerda line 1                                           | D/C                | 400                | 640                | 997                             | 453                        | 275                 | 0                         |             | JUN-19               | W I P / Severe RoW problems     |
| 21                                               | Pipavav-Amreli                                                          | D/C                | 400                | 150                | 0                               | 0                          | 0                   | 0                         |             | MAR-21               | Yet to award                    |
| 22                                               | Sankhari-Prantij                                                        | D/C                | 400                | 200                |                                 | 0                          | 0                   | 0                         |             | MAR-21               | Yet to award                    |
| 23                                               | Shapar - Pachham (Fedra) line (Twin AL-59)                              | D/C                | 400                | 200                | 346                             | 14                         | 0                   | 0                         |             | JUN-21               | WIP                             |
| 24                                               | Shapoorji Pallonji generating station                                   | D/C                | 400                | 220                | 0                               | 0                          | 0                   | 0                         |             | DEC-16               | Generation not coming           |
| 25                                               | Soja-Zerda Line                                                         | D/C                | 400                | 266                | 447                             | 387                        | 381                 | 203                       | SEP-19      | MAR-19               | WIP/Severe RoW issue            |
| 26                                               | Vadavi-Halvad                                                           | D/C                | 400                | 290                | 411                             | 338                        | 241                 | 140                       |             | JUN-19               | WIP                             |

| SI No | Name of Transmission Lines                                 | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                                   |
|-------|------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|-------------------------------------------------------------------------------------------------------------------------------------------|
|       |                                                            |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                           |
| 1.    | 2.                                                         | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                                       |
| 27    | Vadinar(Essar)- Amreli (Balance)                           | D/C                | 400                | 180                | 533                             | 490                        | 447                 | 235                       | NOV-09      | DEC-18               | WIP                                                                                                                                       |
| 28    | Varsana-halvad                                             | D/C                | 400                | 237                | 378                             | 218                        | 182                 | 29                        |             | MAR-19               | Tender to be invited at Risk & Cost of EPC Contractor.                                                                                    |
| 29    | Wanakbori TPS-Soja                                         | D/C                | 400                | 212                | 343                             | 272                        | 271                 | 144                       | DEC-19      | MAR-19               | WIP                                                                                                                                       |
| 30    | Amreli - Babara line (AL-59)                               | D/C                | 220                | 50                 | 0                               | 0                          | 0                   |                           |             | MAR-20               | Re-tender on 17-07-2018; Price bid under acceptance                                                                                       |
| 31    | Amreli - Maglana line                                      | D/C                | 220                | 400                | 0                               | 0                          | 0                   |                           |             | MAR-21               | Tender to be done                                                                                                                         |
| 32    | Babara - Gondal - II line                                  | D/C                | 220                | 320                | 0                               | 0                          | 0                   |                           |             | MAR-20               | Tender to be done                                                                                                                         |
| 33    | BECL (Padva) - Botad line                                  | D/C                | 220                | 188                | 292                             | 182                        | 142                 | 34                        |             | MAR-19               | Tender on website and last date is 10.12.2018. (Risk & cost for Balance work).                                                            |
| 34    | Bhachau - Radhanpur                                        | D/C                | 220                | 340                | 0                               | 0                          | 0                   | 0                         |             | MAR-22               | Yet to award.                                                                                                                             |
| 35    | Bhatia - Bhogat line (AL-59)                               | D/C                | 220                | 30                 | 53                              | 29                         | 25                  | 0                         |             | SEP-19               | WIP.                                                                                                                                      |
| 36    | Bhatia - Kalavad line                                      | D/C                | 220                | 238                | 373                             | 176                        | 127                 | 11                        |             | MAR-20               | Tender on website and last date is 17.12.2018. (Risk & cost for Balance work).                                                            |
| 37    | Bhogat - Moti Gop line (AL-59)                             | D/C                | 220                | 140                | 251                             | 89                         | 76                  | 0                         |             | MAR-19               | WIP                                                                                                                                       |
| 38    | Bhogat - Ranavav line (AL-59)                              | D/C                | 220                | 150                | 248                             | 99                         | 71                  | 0                         |             | JUN-19               | WIP.                                                                                                                                      |
| 39    | Chhatral - Dhanaj                                          | D/C                | 220                | 40                 | 0                               | 0                          | 0                   | 0                         |             | MAR-22               | Yet to award                                                                                                                              |
| 40    | Chikhli - Bhilad                                           | D/C                | 220                | 170                | 0                               | 0                          | 0                   | 0                         |             | MAR-22               | Yet to award                                                                                                                              |
| 41    | Chorania - Botad                                           | D/C                | 220                | 104                | 196                             | 113                        | 98                  | 4                         |             | MAR-19               | WIP                                                                                                                                       |
| 42    | Chorania - Salejada line (AL-59)                           | D/C                | 220                | 135                | 240                             | 144                        | 131                 | 26                        |             | FEB-19               | WIP .                                                                                                                                     |
| 43    | Gavasad - Salejada line with AL-59 conductor               | D/C                | 220                | 194                | 313                             | 278                        | 208                 | 59                        | JUN-19      | JUN-19               | W I P / Severe RoW problems                                                                                                               |
| 44    | Hadala - Khorana                                           | D/C                | 220                | 37                 | 0                               | 0                          | 0                   | 37                        |             | JUL-19               | Commissioned 06/19.                                                                                                                       |
| 45    | Hadala - Rajkot-II                                         | D/C                | 220                | 25                 | 0                               | 0                          | 0                   | 0                         |             | MAR-23               | Yet to award                                                                                                                              |
| 46    | Halvad - Sadla line with AL-59 conductor                   | D/C                | 220                | 76                 | 124                             | 101                        | 101                 | 59                        | MAY-19      | MAR-19               | Tender on website and last date is 17.12.2018. (Risk & cost for Balance work).                                                            |
| 47    | Hazaira (GSEC) - Mota                                      | D/C                | 220                | 111                | 182                             | 111                        | 96                  | 42                        |             | JUN-19               | Inter connection of Utran-Kosamba charged under stop gap arrangement (Kosamba-Mota & Utran-Mota) on 16.06.2018 as per system requirement. |
| 48    | Jambuva - Vadodara (765kV PGCIL) line with AL-59 Conductor | D/C                | 220                | 68                 | 131                             | 50                         | 43                  | 0                         | JUN-19      | JUN-19               | WIP                                                                                                                                       |
| 49    | Jasdan - Gondal                                            | D/C                | 220                | 100                | 0                               | 0                          | 0                   | 0                         |             | MAR-22               | Yet to award                                                                                                                              |
| 50    | Kalavad - Kangasiali line                                  | D/C                | 220                | 112                | 191                             | 177                        | 159                 | 64                        |             | DEC-20               | Tender under acceptance.                                                                                                                  |
| 51    | Keshod - Keshod                                            | D/C                | 220                | 60                 | 0                               | 0                          | 0                   | 0                         |             | MAR-24               | Yet to award                                                                                                                              |
| 52    | Keshod - Veraval line                                      | D/C                | 220                | 180                |                                 |                            |                     |                           |             | MAR-21               |                                                                                                                                           |

| SI No | Name of Transmission Lines                                                                                                  | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                     |
|-------|-----------------------------------------------------------------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|-----------------------------------------------------------------------------|
|       |                                                                                                                             |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                             |
| 1.    | 2.                                                                                                                          | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                         |
| 53    | Keshod - Visavadar                                                                                                          | D/C                | 220                | 120                | 0                               | 0                          | 0                   | 0                         |             | MAR-22               | Yet toaward                                                                 |
| 54    | LILO f one ckt. Chandrapura - Godhara line at Halol                                                                         | D/C                | 220                | 20                 |                                 |                            |                     |                           |             | MAR-20               |                                                                             |
| 55    | LILO of 220kV GSEG - Mora - Kim line at 220kV Velanja                                                                       | M/C                | 220                | 7                  | 12                              | 7                          | 5                   | 0                         | JAN-18      | MAR-19               | WIP.                                                                        |
| 56    | LILO of 220kV Vapi - Tarapur line at 220kV Sarigam                                                                          | M/C                | 220                | 25                 | 33                              | 12                         | 6                   | 0                         | JUL-18      | SEP-19               | WIP.                                                                        |
| 57    | LILO of Achhaliya-Jambuva line at Vyankatpura (Jarod) S/S                                                                   | D/C                | 220                | 125                | 130                             | 124                        | 124                 | 44                        |             | MAR-19               | Line charged from Vyankatpura s/s to Waghodiya s/s as stop gap arrangement. |
| 58    | LILO of Bhatia - Kalav ad - Kangasiyali at Khambhalia - II                                                                  | D/C                | 220                | 50                 |                                 | 0                          | 0                   | 0                         |             | MAR-21               | Yet to award                                                                |
| 59    | LILO of both ckt. Kawas - Navsari (PG) line at Vesu S/s (2220kVu/g cable)                                                   | D/C                | 220                | 5                  | 0                               | 0                          | 0                   |                           |             | MAR-25               |                                                                             |
| 60    | LILO of both ckt Kawas - Nvasari (PG) line at Khajod S/s                                                                    | D/C                | 220                | 20                 | 0                               | 0                          | 0                   |                           |             | MAR-21               |                                                                             |
| 61    | LILO of both Ckt. of 220kV Mobha - Mangrol line at 220kV Amod (Balanced portion)                                            | D/C                | 220                | 46                 | 0                               | 0                          | 0                   | 46                        |             | MAY-19               | Commissioned 05/19.                                                         |
| 62    | LILO of both ckt. Otha - Sagapara line at Talaja                                                                            | D/C                | 220                | 180                |                                 |                            |                     |                           |             | MAR-20               |                                                                             |
| 63    | LILO of both ckt. Visavadar- Timbdi line at Keshod S/s                                                                      | D/C                | 220                | 100                |                                 |                            |                     |                           |             | MAR-21               |                                                                             |
| 64    | LILO of Chorania - Gondal at Rajkot-II                                                                                      | D/C                | 220                | 25                 | 0                               | 0                          | 0                   | 0                         |             | MAR-20               | Yet to award                                                                |
| 65    | LILO of Chorania - Gondal at Shapar                                                                                         | D/C                | 220                | 40                 | 0                               | 0                          | 0                   | 0                         |             | MAR-21               | Yet to award                                                                |
| 66    | LILO of Gavasad - Salejda line at Bil                                                                                       | D/C                | 220                | 120                |                                 |                            |                     |                           |             | MAR-20               |                                                                             |
| 67    | LILO of Godhra -Kadana line at Lunawada                                                                                     | D/C                | 220                | 5                  | 223                             | 223                        | 214                 | 80                        |             | DEC-18               | WIP                                                                         |
| 68    | LILO of Jamnagar - Jetpur line-I at Sikka                                                                                   | D/C                | 220                | 116                | 178                             | 0                          | 0                   | 0                         |             | MAR-21               | Yet to be awarded.                                                          |
| 69    | LILO of Jetpur - Rajkot at Metoda                                                                                           | D/C                | 220                | 5                  | 0                               | 0                          | 0                   | 0                         |             | MAR-21               | yet to award                                                                |
| 70    | LILO of Keshod - Timbdi line at Veraval                                                                                     | S/C                | 220                | 8                  |                                 |                            |                     |                           |             | MAR-20               |                                                                             |
| 71    | LILO of Lalpar - Sartanpar line at Wankaner S/s on M/C tower by dismentalling of existing 132 kv S/C Lalpar - Wankaner line | D/C                | 220                | 40                 | 72                              | 58                         | 4                   | 0                         |             | MAR-19               | WIP                                                                         |
| 72    | LILo of Morbi - Hadala line at Makansar S/s                                                                                 | D/C                | 220                | 20                 |                                 |                            |                     |                           |             | MAR-21               |                                                                             |
| 73    | LILO of of both ckt. GSEG - Kosamba line at Olpad S/s                                                                       | D/C                | 220                | 16                 |                                 |                            |                     |                           |             | MAR-21               |                                                                             |
| 74    | LILO of one ckt Kasor - Gavasad line at Gotri S/s                                                                           | D/C                | 220                | 44                 | 90                              | 0                          | 0                   | 0                         |             | MAR-19               | WIP                                                                         |
| 75    | LILO of one ckt.Ukai (Thermal) - Achhhalia line at Virpore                                                                  | D/C                | 220                | 10                 | 128                             | 0                          | 0                   | 0                         |             | MAR-19               | LoA issues on 26.10.2018                                                    |
| 76    | LILO of one ckt. Wanakbori - Asoj line at Balsinor                                                                          | D/C                | 220                | 40                 |                                 |                            |                     |                           |             | MAR-21               |                                                                             |

| SI No | Name of Transmission Lines                                          | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                           |
|-------|---------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|-----------------------------------------------------------------------------------------------------------------------------------|
|       |                                                                     |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                   |
| 1.    | 2.                                                                  | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                               |
| 77    | LILO of pm ckt. GPPC- Savarkumdla line at Rajula S/s (ACSR Zerba)   | D/C                | 220                | 10                 | 0                               | 0                          | 0                   |                           |             | MAR-23               |                                                                                                                                   |
| 78    | LILO of pne ckt GPEC - Karamsad Iani at Bil                         | D/C                | 220                | 20                 | 0                               | 0                          | 0                   |                           |             | MAR-21               |                                                                                                                                   |
| 79    | LILO of Sartanpar - Wankaner line at Makansar S/s                   | D/C                | 220                | 2                  |                                 |                            |                     |                           |             | MAR-22               |                                                                                                                                   |
| 80    | LILO of Savarkundla - Sagapara line at Gariyadhar S/s               | D/C                | 220                | 15                 |                                 |                            |                     |                           |             | MAR-22               |                                                                                                                                   |
| 81    | LILO of Savarkundla - Visavadar at Bagasara S/s                     | D/C                | 220                | 16                 | 0                               | 0                          | 0                   | 0                         |             | MAR-20               | Yet to award                                                                                                                      |
| 82    | LILo of Tarapur - Bhilad line at Umargaon                           | D/C                | 220                | 10                 | 33                              | 12                         | 6                   | 0                         |             | SEP-19               | WIP                                                                                                                               |
| 83    | LILO of Tarapur - Vapi line at Umargaon                             | S/C                | 220                | 10                 |                                 |                            |                     |                           |             | MAR-20               |                                                                                                                                   |
| 84    | LILo of Ukai (Thermal) -Achhalia line - III at Virpore              | D/C                | 220                | 15                 | 0                               | 0                          | 0                   |                           |             | MAR-21               |                                                                                                                                   |
| 85    | LILO of Ukat (Th) - Achhalia at Achhalia                            | D/C                | 220                | 10                 | 0                               | 0                          | 0                   | 0                         |             | MAR-20               | Yet to award                                                                                                                      |
| 86    | LILO of Vadavi -Chatral at Santej (Dhanaj)                          | D/C                | 220                | 51                 | 88                              | 69                         | 60                  | 1                         |             | MAR-20               | "Tender re-invited for balance work at Risk & Cost of Contractor and last date of tender is 28.02.2018. Tender under acceptance." |
| 87    | LILO of Vadavi - Chhatral line at Santej S/s                        | D/C                | 220                | 51                 | 88                              | 69                         | 60                  | 1                         | AUG-13      | MAR-20               | Tender under acceptance.                                                                                                          |
| 88    | LILO of Vadavi - Chhatral & Vadavi - Ganndhinagar TPS at Dhanaj S/s | D/C                | 220                | 60                 |                                 |                            |                     |                           |             | MAR-21               |                                                                                                                                   |
| 89    | LILO of Vallabhipur - Vartej line at Maglana S/s                    | D/C                | 220                | 20                 |                                 |                            |                     |                           |             | MAR-20               |                                                                                                                                   |
| 90    | LILo of Vapi - Bhilad line at Chikhli s/s                           | D/C                | 220                | 150                | 0                               | 0                          | 0                   |                           |             | MAR-21               |                                                                                                                                   |
| 91    | LILO of Vapi - Chikhli & Bhilad - Chikhli lines at Chikhli          | D/C                | 220                | 150                |                                 |                            |                     |                           |             | MAR-20               |                                                                                                                                   |
| 92    | LILO of Wanakbori TPS - Zalod line at Savdasna Muvada               | D/C                | 220                | 270                |                                 |                            |                     |                           |             | MAR-22               |                                                                                                                                   |
| 93    | LLO of 220 kv Vadavi - Chhatral line at Santej S/s                  | D/C                | 220                | 43                 | 74                              | 69                         | 60                  | 0                         | MAR-14      | MAR-20               | Tender re-invited for balance work at Risk & Cost of Contractor and last date of tender is 28.02.2018.                            |
| 94    | Mitha - kotasana                                                    | D/C                | 220                | 33                 |                                 |                            |                     |                           | SEP-19      |                      |                                                                                                                                   |
| 95    | Moti Paneli - Open wind line with AL-59 Conductor                   | D/C                | 220                | 28                 | 0                               | 0                          | 0                   | 28                        |             | SEP-19               | Commissioned 07/19 (Late Reported).                                                                                               |
| 96    | Palanpur - Amarigadh (DFCC) line                                    | D/C                | 220                | 80                 | 144                             | 119                        | 64                  | 0                         | MAR-20      | MAR-20               | LoA issues on 03.11.2018 (on Risk Purchase work)                                                                                  |
| 97    | Pipava - Bagasara line                                              | D/C                | 220                | 160                |                                 |                            |                     |                           |             | MAR-21               |                                                                                                                                   |
| 98    | Pipavav - Otha line                                                 | D/C                | 220                | 100                |                                 |                            |                     |                           |             | MAR-21               |                                                                                                                                   |
| 99    | Pipavav - Rajula line                                               | D/C                | 220                | 80                 |                                 |                            |                     |                           |             | MAR-21               |                                                                                                                                   |
| 100   | Pirana (PG) - Barejadi line                                         | D/C                | 220                | 50                 | 92                              | 51                         | 38                  | 0                         |             | JUN-19               | WIP/ Severe RoW issue                                                                                                             |
| 101   | Pirana (PG) - Gatrad                                                | D/C                | 220                | 50                 | 0                               | 0                          | 0                   | 0                         |             | MAR-22               | Yet to award                                                                                                                      |

| SI No | Name of Transmission Lines                                | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                |
|-------|-----------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|----------------------------------------|
|       |                                                           |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                        |
| 1.    | 2.                                                        | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                    |
| 102   | Prantij - Agiyol                                          | D/C                | 220                | 60                 | 0                               | 0                          | 0                   | 0                         |             | MAR-22               | Yet to award                           |
| 103   | Prantij - Dhansura                                        | D/C                | 220                | 70                 | 0                               | 0                          | 0                   | 0                         |             | MAR-24               | Yet to award                           |
| 104   | Shapar - Babara line (AL-59)                              | D/C                | 220                | 120                | 258                             | 0                          | 0                   | 0                         |             | MAR-20               | WIP                                    |
| 105   | Soja - Joumang (DFCC) line                                | D/C                | 220                | 44                 | 64                              | 64                         | 64                  | 44                        | AUG-15      | NOV-19               | Commissioned 10/19.                    |
| 106   | Suva - Achhalia                                           | D/C                | 220                | 140                | 0                               | 0                          | 0                   | 0                         |             | MAR-23               | Yet to award                           |
| 107   | Termination of GPEC - Haldarva at Achhalia                | D/C                | 220                | 90                 | 0                               | 0                          | 0                   | 0                         |             | MAR-24               | Yet to award                           |
| 108   | Termination of one Achhalia- Jambuva line at Jarod        | D/C                | 220                | 70                 | 130                             | 124                        | 124                 | 44                        |             | SEP-18               | WIP                                    |
| 109   | Utran - Kosamba Line-II                                   | D/C                | 220                | 86                 |                                 |                            |                     |                           | DEC-09      |                      |                                        |
| 110   | Vadavi - Sanand (DFCC) line                               | D/C                | 220                | 61                 | 108                             | 61                         | 45                  | 0                         | APR-15      | MAR-19               | WIP                                    |
| 111   | Vadodara (PG) - Vyankatpura line                          | D/C                | 220                | 30                 | 60                              | 57                         | 57                  | 28                        |             | FEB-18               | WIP                                    |
| 112   | Vataman (PG) - Bagodara line                              | D/C                | 220                | 160                |                                 |                            |                     |                           |             | MAR-21               |                                        |
| 113   | Virpore - Chikhli line                                    | D/C                | 220                | 120                |                                 |                            |                     |                           |             | MAR-20               |                                        |
| 114   | Vondh - Radhanpur line                                    | D/C                | 220                | 340                |                                 |                            |                     |                           |             | MAR-21               |                                        |
| 115   | Vyankatpura - Halol line                                  | D/C                | 220                | 100                |                                 |                            |                     |                           |             | MAR-20               |                                        |
| 116   | LILO of both circuits Sitac WF - Jasdan at Babara (GEC-I) | 2xD/C              | 132                | 0                  | 0                               | 0                          | 0                   |                           |             | JUN-20               | Price Bid Opened & amp; under approval |

| SI No                                               | Name of Transmission Lines                                              | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                  |
|-----------------------------------------------------|-------------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--------------------------------------------------------------------------------------------------------------------------|
|                                                     |                                                                         |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                          |
| 1.                                                  | 2.                                                                      | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                      |
| <b>HARYANA VIDYUT PRASARAN NIGAM LIMITED(HVPNL)</b> |                                                                         |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                                                                          |
| 1                                                   | Bagun - Hisar (IA) line (GEC-II)                                        | D/C                | 220                | 0                  | 0                               | 0                          | 0                   |                           |             |                      |                                                                                                                          |
| 2                                                   | Barula - Mahindergarh line (GEC-II)                                     | D/C                | 220                | 0                  | 0                               | 0                          | 0                   |                           |             |                      |                                                                                                                          |
| 3                                                   | Bhiwani - Bhiwani                                                       | D/C                | 220                | 15                 | 0                               | 0                          | 0                   | 0                         |             | NOV-20               | The contract has been terminated .Work is awarded to M/s Skipper on dated 09.07.2019                                     |
| 4                                                   | Bhiwani - Isharwal                                                      | D/C                | 220                | 65                 | 218                             | 62                         | 0                   | 0                         |             | NOV-20               | The contract has been terminated Work is awarded to M/s Skipper on dated 09.07.2019 but allotment/PO is yet to be issued |
| 5                                                   | Daukhera - Rewari line (GEC-II)                                         | D/C                | 220                | 0                  | 0                               | 0                          | 0                   |                           |             |                      |                                                                                                                          |
| 6                                                   | Kaithal (PGCIL) - Neemwala                                              | D/C                | 220                | 36                 | 143                             | 143                        | 125                 | 10                        |             | JAN-20               | The progress is slow.The notice for termination of contract has been issued. The work re-awarded to M/s Skipper Ltd.     |
| 7                                                   | LILO of both ckt. Fatehabad - Rania line at Mehna Khera S/s             | D/C                | 220                | 28                 | 82                              | 82                         | 81                  | 23                        | APR-19      | DEC-19               | Work allocated to M/s Infra Projects Ltd. Work in progress.                                                              |
| 8                                                   | LILO of both ckt. Narwana-Mund line at Khatkar (Jind) PGCIL S/s         | D/C                | 220                | 44                 | 130                             | 20                         | 0                   |                           |             | NOV-20               | Work awarded to M/s Skipper on dated 09.07.2019                                                                          |
| 9                                                   | LILO of both Ckts. of Badshahpur - Sector -77 at Sohna Road Gurugram    | D/C                | 220                | 1                  | 0                               | 0                          | 0                   |                           |             | MAY-20               | BOQ is yet to be received. Case processed for permission of Election commission of India                                 |
| 10                                                  | LILO of both Ckts. of Pali-Sector-56 at Kadarpur                        | D/C                | 220                | 26                 | 0                               | 0                          | 0                   |                           |             | DEC-20               | NIT floated on 05.03.2019.                                                                                               |
| 11                                                  | LILO of both ckts. Palla - Palli at Sector- 46 Faridabad S/S            | D/C                | 220                | 9                  | 16                              | 16                         | 16                  | 9                         |             | OCT-19               | Commissioned 09/19.                                                                                                      |
| 12                                                  | LILO of Chormar - Fathebad line at Hukmawali                            | D/C                | 220                | 84                 | 169                             | 169                        | 159                 | 14                        | JUL-13      | DEC-19               | Loop-Out portion commissioned on 24.06.2016 .The balance work will be done by HVPNL. The contract has been terminated.   |
| 13                                                  | LILO of Dhanoda - Daultabad line at Farukhnagar S/s                     | D/C                | 220                | 10                 | 0                               | 0                          | 0                   |                           |             | MAR-20               | work awarded to M/S RS infra and Work in progress.                                                                       |
| 14                                                  | LILO of FGPP - BBMB Samaypur (PGCIL) line at Sector58 S/s               | D/C                | 220                | 1                  | 13                              | 12                         | 8                   |                           |             | JAN-20               | Work under Progress.                                                                                                     |
| 15                                                  | LILO of gurgaon Sec -72 - Sector 52 (A) at Sector 57                    | D/C                | 220                | 1                  | 1                               | 1                          | 0                   |                           |             | DEC-19               | Work awarded to M/S Infra and work in progress                                                                           |
| 16                                                  | LILO of Kunihar - PGCIL Naggal line at Pinjore S/s                      | M/C                | 220                | 6                  | 46                              | 46                         | 46                  | 5                         |             | JUN-20               | Work in progress                                                                                                         |
| 17                                                  | LILO of Madnpur - Kunihar line at Panchkula sector-32                   | D/C                | 220                | 5                  | 1                               | 1                          | 1                   | 4                         |             | JUN-20               | work awarded to M/S Feeder and Work in progress.                                                                         |
| 18                                                  | LILO of Narwana - Mund at Khatkar (Jind)                                | 2xD/C              | 220                | 44                 | 130                             | 20                         | 0                   | 0                         |             | NOV-20               | Work awarded to M/s Skipper on dated 09.07.2019                                                                          |
| 19                                                  | LILO of one ckt. Badshapur - IMT Manesar line at Gurgaon Sector- 77 S/s | D/C                | 220                |                    | 4                               | 4                          | 4                   |                           |             | NOV-18               | Line Commissioned on 01.11.2018                                                                                          |
| 20                                                  | LILO of one Ckt. Bastara - Kaul at Bhadson                              | D/C                | 220                | 60                 | 125                             | 125                        | 125                 | 60                        |             | JUL-19               | Commissioned 06/19.                                                                                                      |
| 21                                                  | LILO of one ckt. Nuna Majra - Daultabad at Sec.-107                     | D/C                | 220                | 4                  | 23                              | 23                         | 20                  | 4                         |             | DEC-19               | work awarded to M/S RS infra and Work in progress.                                                                       |
| 22                                                  | LILO of one Ckt. of Badshahpur Pali at Sec.-65 Gurgaon                  | D/C                | 220                | 3                  | 0                               | 0                          | 0                   | 3                         |             | APR-19               | Commissioned 04/19.                                                                                                      |

| SI No | Name of Transmission Lines                 | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                         |
|-------|--------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---------------------------------------------------------------------------------|
|       |                                            |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                 |
| 1.    | 2.                                         | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                             |
| 23    | Nuna Majra - Nuna Majra                    | D/C                | 220                | 2                  | 0                               | 0                          | 0                   |                           |             | MAR-20               | NIT yet to be floated                                                           |
| 24    | Panchgaon 400 kV - Panchgaon 220 kV        | D/C                | 220                | 1                  | 0                               | 0                          | 0                   | 0                         |             | NOV-20               | Re-tendering is in process. Tender opened on 30.10.18 and bid under evaluation. |
| 25    | Panchgaon (PGCIL) - Panchgaon (HVPNL) line | MC+D/C             | 220                | 10                 | 0                               | 0                          | 0                   |                           |             | NOV-20               | Work re-awarded to M/s Skipper JV M/s SoluxGalfab Ltd on 08.07.2019             |
| 26    | Panchkula (PGCIL)- Panchkula Sector 32     | D/C                | 220                | 40                 | 72                              | 53                         | 43                  | 14                        | MAR-20      | NOV-20               | Work in progress.                                                               |
| 27    | Singhani - Mahindergarh line (GEC-II)      | D/C                | 220                | 0                  | 0                               | 0                          | 0                   |                           |             |                      |                                                                                 |

| SI No                                                         | Name of Transmission Lines                                         | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                                                                                                                                                   |
|---------------------------------------------------------------|--------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                               |                                                                    |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                                                                                                                                           |
| 1.                                                            | 2.                                                                 | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                                                                                                                                                       |
| <b>HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD.(HPPTCL)</b> |                                                                    |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                           |
| 1                                                             | Sunda - Andhra Line (GEC-I)                                        | D/C                | 66                 | 0                  |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                           |
| 2                                                             | Lahal-Chamera                                                      | D/C                | 400                | 70                 | 114                             | 6                          | 0                   | 0                         | OCT-18      | APR-21               | Work in Progress                                                                                                                                                                                                                                          |
| 3                                                             | LILO of both ckt. Jhakri Abdullapur at (Gumma) Pragati Nagar       | D/C                | 400                | 3                  | 15                              | 13                         | 13                  | 0                         | JUN-19      | NOV-19               |                                                                                                                                                                                                                                                           |
| 4                                                             | LILO of Wangtoo - Abdullapur line at Wangtoo                       | D/C                | 400                | 1                  | 8                               | 8                          | 8                   | 1                         |             | SEP-19               |                                                                                                                                                                                                                                                           |
| 5                                                             | Nalagarh -Kunihar                                                  | S/C                | 400                | 33                 |                                 |                            |                     |                           |             | MAR-17               |                                                                                                                                                                                                                                                           |
| 6                                                             | Shongtong Karcham HEP - Wangtoo (Quad)                             | D/C                | 400                | 18                 | 0                               | 0                          | 0                   |                           |             |                      | The contract is to be awarded through TBCB route and BPC is yet to place RFQ/RFP.                                                                                                                                                                         |
| 7                                                             | Palchan-Prini line (GEC-I)                                         | N/A                | 33                 | 0                  | 60                              | 23                         | 9                   | 0                         |             |                      |                                                                                                                                                                                                                                                           |
| 8                                                             | Bajoli Holi HEP - Lahal GISS                                       | D/C                | 220                | 36                 | 59                              | 37                         | 18                  | 0                         | OCT-16      | APR-20               | Work in Progress                                                                                                                                                                                                                                          |
| 9                                                             | Charor -Banala                                                     | D/C                | 220                | 36                 | 61                              | 61                         | 61                  | 36                        | JUN-19      | NOV-19               | Commissioned 07/19 (Late Reported).                                                                                                                                                                                                                       |
| 10                                                            | Dehan - Hamirpur(PG) (GEC-I)                                       | D/C                | 220                | 110                | 197                             | 39                         | 2                   |                           | MAR-18      | APR-20               | Delay in FC.                                                                                                                                                                                                                                              |
| 11                                                            | Hatkoti-Pragati Nagar                                              | D/C                | 220                | 56                 | 80                              | 80                         | 80                  | 56                        | MAR-17      | MAR-20               | -                                                                                                                                                                                                                                                         |
| 12                                                            | Kashang - Jangi Pooling Station                                    | D/C                | 220                |                    | 0                               | 0                          | 0                   |                           |             |                      | power of kashang and other generating projects in vicinity was planned to be pooled at Jangi pooling station, since other generating projects have withdrawn LTA therefore the construction of Jangi pooling station has been dropped for the time being. |
| 13                                                            | Koti-Karian                                                        | S/C                | 220                | 35                 | 0                               | 0                          | 0                   |                           |             | MAR-19               | Delay FCA approval.                                                                                                                                                                                                                                       |
| 14                                                            | Lahal - bhudhil line                                               | D/C                | 220                | 4                  | 7                               | 7                          | 7                   | 1                         | JUN-19      | DEC-18               |                                                                                                                                                                                                                                                           |
| 15                                                            | LILO of Bajoli Holi- Lahal line at Heling ss (GEC-I)               | D/C                | 220                | 0                  | 5                               | 0                          | 0                   |                           |             |                      |                                                                                                                                                                                                                                                           |
| 16                                                            | LILO of both ckt of Kashang -Bhaba line at Wangtoo GIS             | D/C                | 220                |                    | 0                               | 0                          | 0                   |                           |             | DEC-18               | Work in Progress                                                                                                                                                                                                                                          |
| 17                                                            | LILO of Nalagarh-Baddi at Mandhala S/S                             | D/C                | 220                | 8                  |                                 |                            |                     |                           |             | MAR-17               |                                                                                                                                                                                                                                                           |
| 18                                                            | Mazra GISS - Chamba- Karian GISS                                   | D/C                | 220                | 18                 | 52                              | 3                          | 0                   | 0                         |             |                      | Tender in Progress.                                                                                                                                                                                                                                       |
| 19                                                            | Rauri-Kunihar                                                      | D/C                | 220                | 28                 |                                 |                            |                     |                           |             | MAR-17               |                                                                                                                                                                                                                                                           |
| 20                                                            | Snail (Swara Kudu) -Hatkoti                                        | D/C                | 220                | 28                 | 37                              | 37                         | 36                  | 10                        | SEP-19      | DEC-18               |                                                                                                                                                                                                                                                           |
| 21                                                            | Sunda-Hatkoti                                                      | D/C                | 220                | 51                 | 69                              | 64                         | 60                  | 9                         | SEP-19      | MAR-19               | Delay FCA approval.                                                                                                                                                                                                                                       |
| 22                                                            | Chanju-I - Chanju-II                                               | D/C                | 132                | 12                 |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                           |
| 23                                                            | Chanju-II - Chanju-III                                             | D/C                | 132                | 8                  |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                           |
| 24                                                            | Chanju - Nakrot line                                               | D/C                | 132                | 12                 | 30                              | 29                         | 27                  | 10                        |             | MAY-16               | commissioned.                                                                                                                                                                                                                                             |
| 25                                                            | LILO of Both Ckt 132 kV D/C Kurthala - Bathri at 220/132 Mazra GIS | 2xD/C              | 132                | 1                  |                                 |                            |                     |                           |             |                      | Under planning stage.                                                                                                                                                                                                                                     |

| SI No | Name of Transmission Lines                 | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                               |
|-------|--------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---------------------------------------------------------------------------------------|
|       |                                            |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                       |
| 1.    | 2.                                         | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                   |
| 26    | Rupin HEP - Sunda (GEC-I)                  | D/C                | 132                | 0                  |                                 |                            |                     |                           |             |                      |                                                                                       |
| 27    | Tangnu Romain I HEP - 220/132 kV Sunda S/S | D/C                | 132                | 24                 | 41                              | 0                          | 0                   |                           |             | AUG-18               | Line is being constructed by HPPTCL under Green Energy Corridor Scheme. Line awarded. |

| SI No                                                           | Name of Transmission Lines                                       | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks |
|-----------------------------------------------------------------|------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---------|
|                                                                 |                                                                  |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |         |
| 1.                                                              | 2.                                                               | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.     |
| <b>HIMACHAL PRADESH STATE ELECTRICITY BOARD LIMITED(HPSEBL)</b> |                                                                  |                    |                    |                    |                                 |                            |                     |                           |             |                      |         |
| 1                                                               | Ghanvi-II - Kotla with HTLS Line (GEC-I)                         | D/C                | 66                 | 8                  |                                 |                            |                     |                           |             |                      |         |
| 2                                                               | Hatkoti - Samoli Line (GEC-I)                                    | N/A                | 66                 | 0                  |                                 |                            |                     |                           |             |                      |         |
| 3                                                               | Kotla- Nogli-Samoli Line (GEC-I)                                 | N/A                | 66                 | 120                |                                 |                            |                     |                           |             |                      |         |
| 4                                                               | Nathpa - Wangtoo Line (GEC-I)                                    | N/A                | 66                 | 0                  |                                 |                            |                     |                           |             |                      |         |
| 5                                                               | Bajaura - Naggar Line at Kullu (GEC-I)                           | S/C + D/C          | 33                 | 0                  |                                 |                            |                     |                           |             |                      |         |
| 6                                                               | Baner Power House - Dehan (Dharmshala) line (GEC-I)              | S/C                | 33                 | 0                  |                                 |                            |                     |                           |             |                      |         |
| 7                                                               | Darkata (Ranital) - Lunj Line (GEC-I)                            | S/C                | 33                 | 0                  |                                 |                            |                     |                           |             |                      |         |
| 8                                                               | Dunkhra (Jari) - Manikaran Line (GEC-I)                          | D/C                | 33                 | 0                  |                                 |                            |                     |                           |             |                      |         |
| 9                                                               | Gaj Powerhouse - Kangra Line (GEC-I)                             | N/A                | 33                 | 37                 |                                 |                            |                     |                           |             |                      |         |
| 10                                                              | LILO from Gaj - Shahpur at Chambi Line (GEC-I)                   | S/C                | 33                 | 0                  |                                 |                            |                     |                           |             |                      |         |
| 11                                                              | LILO of Bharmour-Gharola line at Lahal (GEC-I)                   | N/A                | 33                 | 0                  |                                 |                            |                     |                           |             |                      |         |
| 12                                                              | LILO of one Ckt. Shahpur - Kangra at Chambi (GEC-I)              | D/C                | 33                 | 0                  |                                 |                            |                     |                           |             |                      |         |
| 13                                                              | LILO of Pandoh - Bijni line at Pandph (GEC-I)                    | N/A                | 33                 | 0                  |                                 |                            |                     |                           |             |                      |         |
| 14                                                              | LILO point Gharola - Chamba at Karian (GEC-I)                    | N/A                | 33                 | 96                 |                                 |                            |                     |                           |             |                      |         |
| 15                                                              | Naggar - Bajaira Line at Kullu (GEC-I)                           | N/A                | 33                 | 0                  |                                 |                            |                     |                           |             |                      |         |
| 16                                                              | Padhar (Gwali) - Bijni Line at Mandi (GEC-I)                     | S/C                | 33                 | 0                  |                                 |                            |                     |                           |             |                      |         |
| 17                                                              | Pandoh - Bijni Line (GEC-I)                                      | D/C                | 33                 | 0                  |                                 |                            |                     |                           |             |                      |         |
| 18                                                              | Pirini - AD Hydro HEP XLPE Cable Pirini (GEC-I)                  | N/A                | 33                 | 0                  |                                 |                            |                     |                           |             |                      |         |
| 19                                                              | Pirini - AD Hydro HEP XLPE Cable Pirini (GEC-I)                  | N/A                | 33                 | 0                  |                                 |                            |                     |                           |             |                      |         |
| 20                                                              | Reconductoring of Gaj-Shahpur line (New reconductoring ) (GEC-I) | S/C                | 33                 | 19                 |                                 |                            |                     |                           |             |                      |         |
| 21                                                              | Salooni - Koti Line (GEC-I)                                      | D/C                | 33                 | 0                  |                                 |                            |                     |                           |             |                      |         |
| 22                                                              | Gumma - Andhra (GEC-I)                                           | D/C                | 22                 | 12                 |                                 |                            |                     |                           |             |                      |         |
| 23                                                              | Jhakri - Rampur line (GEC-I)                                     | D/C                | 22                 | 0                  |                                 |                            |                     |                           |             |                      |         |
| 24                                                              | Karcham - Bhoktoo line (GEC-I)                                   | D/C                | 22                 | 0                  |                                 |                            |                     |                           |             |                      |         |
| 25                                                              | Rampur - Nagli line (GEC-I)                                      | S/C                | 22                 | 0                  |                                 |                            |                     |                           |             |                      |         |
| 26                                                              | Rukti - Shaung line (GEC-I)                                      | D/C                | 22                 | 8                  |                                 |                            |                     |                           |             |                      |         |

| SI No | Name of Transmission Lines             | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks             |
|-------|----------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---------------------|
|       |                                        |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                     |
| 1.    | 2.                                     | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                 |
| 27    | Gondpur (Paonta) - Sataun line (GEC-I) | D/C                | 132                | 0                  |                                 |                            |                     |                           |             |                      |                     |
| 28    | Uhl-III - Hamir Pur (By BVPCL)         | D/C                | 132                | 71                 | 0                               | 0                          | 0                   |                           |             |                      | completed on Mar-14 |

| SI No                                           | Name of Transmission Lines                          | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                                                                                                                                                    |
|-------------------------------------------------|-----------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                 |                                                     |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                                                                                                                                            |
| 1.                                              | 2.                                                  | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                                                                                                                                                        |
| <b>JHARKHAND URJA SANCHAR NIGAM LTD.(JUSNL)</b> |                                                     |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                            |
| 1                                               | Chandil - Chaibasa (PGCIL)                          | D/C                | 400                | 65                 | 0                               | 0                          | 0                   |                           |             | MAR-22               | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 is to be notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 10.12.2019 subject to notification of transmission licensee regulation 2019. |
| 2                                               | Chandil - Dhanbad GSS                               | D/C                | 400                | 125                | 0                               | 0                          | 0                   |                           |             | MAR-22               | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 is to be notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 10.12.2019 subject to notification of transmission licensee regulation 2019. |
| 3                                               | Chandil New - Chaibasa (PG) line                    | D/C                | 400                | 0                  | 0                               | 0                          | 0                   |                           |             | MAR-22               | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 is to be notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 10.12.2019 subject to notification of transmission licensee regulation 2019. |
| 4                                               | Dumka - Jasidih                                     | D/C                | 400                | 70                 | 0                               | 0                          | 0                   |                           |             | MAR-22               | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 is to be notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 10.12.2019 subject to notification of transmission licensee regulation 2019. |
| 5                                               | Essar (Latehar) - Latehar                           | D/C                | 400                | 81                 | 122                             | 119                        | 117                 | 22                        | MAR-20      | DEC-19               | Recommendation for working permission forwarded by DFO, Latehar to Nodal office.                                                                                                                                                                           |
| 6                                               | Koderma - Jasidih                                   | D/C                | 400                | 130                | 0                               | 0                          | 0                   |                           |             |                      | Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018                                                                                                                           |
| 7                                               | Latehar (JSUNL) - PTPS                              | D/C                | 400                | 220                | 304                             | 273                        | 253                 | 72                        | MAR-20      | DEC-19               | NOC for JJ land issued by DC, Latehar and Part-II of the Proposal uploaded by DFO, Ranchi. ( Stage I Clearance awaited)                                                                                                                                    |
| 8                                               | LILO of Bero- Patratu at GSS Mander                 | D/C                | 400                | 15                 | 0                               | 0                          | 0                   |                           |             | MAR-22               | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 is to be notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 10.12.2019 subject to notification of transmission licensee regulation 2019. |
| 9                                               | LILO of one ckt QM Kahalgaon - Maithon at GSS Dumka | D/C                | 400                | 20                 | 0                               | 0                          | 0                   |                           |             |                      | Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018                                                                                                                           |
| 10                                              | OM Jasidih - Koderma GSS                            | D/C                | 400                | 135                | 0                               | 0                          | 0                   |                           |             | MAR-22               | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 is to be notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 10.12.2019 subject to notification of transmission licensee regulation 2019. |
| 11                                              | Patratu - Chandil GSS                               | D/C                | 400                | 135                | 0                               | 0                          | 0                   |                           |             | MAR-22               | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 is to be notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 10.12.2019 subject to notification of transmission licensee regulation 2019. |

| SI No | Name of Transmission Lines         | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                                                                                                                                                    |
|-------|------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|       |                                    |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                                                                                                                                            |
| 1.    | 2.                                 | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                                                                                                                                                        |
| 12    | Patratu New - Chandil New line     | D/C                | 400                | 0                  | 0                               | 0                          | 0                   |                           |             | MAR-22               | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 is to be notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 10.12.2019 subject to notification of transmission licensee regulation 2019. |
| 13    | Patratu New - Kodarma (JUSNL) line | D/C                | 400                | 0                  | 0                               | 0                          | 0                   |                           |             | MAR-22               | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 is to be notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 10.12.2019 subject to notification of transmission licensee regulation 2019. |
| 14    | Patratu New - Patratu line         | D/C                | 400                | 0                  | 0                               | 0                          | 0                   |                           |             | MAR-22               | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 is to be notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 10.12.2019 subject to notification of transmission licensee regulation 2019. |
| 15    | PTPS - Bero (New Ranchi)           | D/C                | 400                | 102                | 139                             | 139                        | 139                 | 100                       | MAR-20      | DEC-19               | Forest clearance obtained.                                                                                                                                                                                                                                 |
| 16    | QM Koderma - Daltonganj            | D/C                | 400                | 200                | 0                               | 0                          | 0                   |                           |             |                      | Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018                                                                                                                           |
| 17    | QM Koderma DVC TPS - Koderma JUSNL | D/C                | 400                | 15                 | 0                               | 0                          | 0                   |                           |             |                      | Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018                                                                                                                           |
| 18    | QM North Karanpura - Latehar       | D/C                | 400                | 100                | 0                               | 0                          | 0                   |                           |             |                      | Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018                                                                                                                           |
| 19    | QM Patratu - Koderma GSS           | D/C                | 400                | 150                | 0                               | 0                          | 0                   |                           |             | MAR-22               | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 is to be notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 10.12.2019 subject to notification of transmission licensee regulation 2019. |
| 20    | TTPS - Dumka GSS                   | D/C                | 400                | 236                | 0                               | 0                          | 0                   |                           |             |                      | Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018                                                                                                                           |
| 21    | 3 Ph. Baliyapur - Topchanchi       | D/C                | 220                | 50                 | 0                               | 0                          | 0                   |                           |             | MAR-22               | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 is to be notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 10.12.2019 subject to notification of transmission licensee regulation 2019. |
| 22    | 3 Ph. Giridih - Domchanch          | D/C                | 220                | 90                 | 0                               | 0                          | 0                   |                           |             |                      | Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018                                                                                                                           |
| 23    | 3 Ph. Giridih - Topchanchi         | D/C                | 220                | 60                 | 0                               | 0                          | 0                   |                           |             |                      | Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018                                                                                                                           |
| 24    | 3 Ph. Khunti - Mander (400kV GSS)  | D/C                | 220                | 60                 | 0                               | 0                          | 0                   |                           |             | MAR-22               | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 is to be notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 10.12.2019 subject to notification of transmission licensee regulation 2019. |

| SI No | Name of Transmission Lines     | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                                                                                                                                                    |
|-------|--------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|       |                                |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                                                                                                                                            |
| 1.    | 2.                             | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                                                                                                                                                        |
| 25    | 3 Ph. Khunti - Simdega         | D/C                | 220                | 120                | 0                               | 0                          | 0                   |                           |             | MAR-22               | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 is to be notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 10.12.2019 subject to notification of transmission licensee regulation 2019. |
| 26    | 3 Ph. Koderma - Domchanch      | D/C                | 220                | 16                 | 0                               | 0                          | 0                   |                           |             |                      | Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018                                                                                                                           |
| 27    | Chaibasa - Gua TL              | D/C                | 220                | 168                | 278                             | 176                        | 116                 | 0                         | MAR-20      | MAR-20               | Stage -I approved on 22.08.2019. Demand Note received on 03.09.19. Payment is in process.                                                                                                                                                                  |
| 28    | Chandil (400kV GSS) - Jadugoda | D/C                | 220                | 80                 | 0                               | 0                          | 0                   |                           |             | MAR-22               | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 is to be notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 10.12.2019 subject to notification of transmission licensee regulation 2019. |
| 29    | Chandil GSS - Chandil          | D/C                | 220                | 10                 | 0                               | 0                          | 0                   |                           |             |                      | Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018.                                                                                                                          |
| 30    | Chandil GSS - Tamar            | D/C                | 220                | 25                 | 0                               | 0                          | 0                   |                           |             |                      | Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018                                                                                                                           |
| 31    | Chandrapura DVC - Chandrapura  | D/C                | 220                | 8                  | 0                               | 0                          | 0                   |                           |             |                      | Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018                                                                                                                           |
| 32    | Chatra - Latehar               | D/C                | 220                | 208                | 330                             | 330                        | 330                 | 184                       | MAR-20      | DEC-19               | Stage-I (In- principle) issued on 27.06.2019. Payment against demand note is in process.                                                                                                                                                                   |
| 33    | Chatra - PBCMP (Barkagaon)     | D/C                | 220                | 117                | 184                             | 107                        | 81                  | 0                         | MAR-20      | MAR-20               | Stage-I (In-Principle) issued on 18.06.2019. Payment made on 09.09.19. Working permission & Tree cutting permission awaited.                                                                                                                               |
| 34    | Daltonganj - Garhwa            | D/C                | 220                | 64                 | 110                             | 106                        | 95                  | 44                        |             | DEC-19               | Pile foundation work at Loc. T-99 ,T-100 & T-101 & Tower erection Work at T-99 & T-100 Completed. Tower Erction work at Loc. T-101 is in progress. Alternate arrangement is being made for Loc. T-16 under progress.                                       |
| 35    | Giridih - Jamua                | D/C                | 220                | 160                | 0                               | 0                          | 0                   |                           | MAY-18      |                      | This line actually constructing at 132kV volatge level instead of 220kV voltage level                                                                                                                                                                      |
| 36    | Godda - Dumka line             | D/C                | 220                | 139                | 248                             | 248                        | 248                 | 140                       | MAR-20      | DEC-19               | Stage -I issued on 27.03.2019. Payment against Demand note made on 11.06.19. Wild life management plan submitted on 11.07.19. Payment against wild life management plan has been deposited on 05.11.2019 . Working permission awaited.                     |
| 37    | Godda - Lalmatia               | D/C                | 220                | 44                 | 79                              | 79                         | 79                  | 44                        | MAR-20      |                      | Line has been charged on 440 voltage Level on date 18.1.2019.                                                                                                                                                                                              |
| 38    | Govindpur - Dumka              | D/C                | 220                | 203                | 332                             | 332                        | 332                 | 203                       | MAR-20      | NOV-19               | Commissioned 10/19.                                                                                                                                                                                                                                        |
| 39    | Govindpur - Govindpur          | D/C                | 220                | 7                  | 0                               | 0                          | 0                   |                           |             |                      | Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018                                                                                                                           |
| 40    | Hatia - Namkum (PGCIL)         | D/C                | 220                | 65                 | 130                             | 130                        | 129                 | 66                        | MAR-20      | DEC-19               | Forest clearance obtained.                                                                                                                                                                                                                                 |

| SI No | Name of Transmission Lines                          | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                                                                                                                                                    |
|-------|-----------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|       |                                                     |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                                                                                                                                            |
| 1.    | 2.                                                  | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                                                                                                                                                        |
| 41    | Hazaribagh - Barkatta                               | D/C                | 220                | 18                 | 0                               | 0                          | 0                   |                           |             | MAR-22               | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 is to be notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 10.12.2019 subject to notification of transmission licensee regulation 2019. |
| 42    | Jasidih - Dumkaa (Madanpur)                         | D/C                | 220                | 148                | 238                             | 234                        | 234                 | 137                       | MAR-20      | DEC-19               | Stage -I approved on 02.08.2019. Demand Note received on 02.09.19. Payment made & compliance submitted. Working permission awaited.                                                                                                                        |
| 43    | Jasidih - Giridih line                              | D/C                | 220                | 153                | 288                             | 266                        | 255                 | 58                        | MAR-20      | JUL-19               | Forest Area - 22.708 Ha. Stage -I Clearance issued on 12.03.2019                                                                                                                                                                                           |
| 44    | Koderma (JSEB) - Koderma(DVC)                       | D/C                | 220                | 21                 | 0                               | 0                          | 0                   |                           |             |                      | Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018                                                                                                                           |
| 45    | Koderma - Giridih                                   | D/C                | 220                | 140                | 0                               | 0                          | 0                   |                           |             | MAR-22               | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 is to be notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 10.12.2019 subject to notification of transmission licensee regulation 2019. |
| 46    | LILO of both ckts Dumka - Govindpur at Palojori GSS | D/C                | 220                | 10                 | 0                               | 0                          | 0                   |                           |             | MAR-22               | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 is to be notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 10.12.2019 subject to notification of transmission licensee regulation 2019. |
| 47    | LILO of Chandil - Ranchi (PG) at Tamar              | M/C                | 220                | 10                 | 0                               | 0                          | 0                   |                           |             | MAR-22               | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 is to be notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 10.12.2019 subject to notification of transmission licensee regulation 2019. |
| 48    | LILO of Govindpur - TTPS TL at Jainamore            | D/C                | 220                | 70                 | 0                               | 0                          | 0                   |                           | MAR-20      |                      | Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018                                                                                                                           |
| 49    | LILO of Hatia - Lohardaga at GSS Mander             | D/C                | 220                | 10                 | 0                               | 0                          | 0                   |                           |             | MAR-22               | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 is to be notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 10.12.2019 subject to notification of transmission licensee regulation 2019. |
| 50    | LILO of Patratu - Hatia at PTPS by MC Tower         | D/C                | 220                |                    | 0                               | 0                          | 0                   |                           |             | MAR-22               | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 is to be notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 10.12.2019 subject to notification of transmission licensee regulation 2019. |
| 51    | Link Line Daltonganj - Garhwa TL (Bhagodih END)     | D/C                | 220                | 82                 | 110                             | 106                        | 95                  | 44                        | MAR-22      | JUL-19               |                                                                                                                                                                                                                                                            |
| 52    | Mander - Tamar                                      | D/C                | 220                | 56                 | 0                               | 0                          | 0                   |                           |             |                      | Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018                                                                                                                           |

| Sl No | Name of Transmission Lines   | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                                                                                                                                                    |
|-------|------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|       |                              |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                                                                                                                                            |
| 1.    | 2.                           | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                                                                                                                                                        |
| 53    | Noamundi - Chaibasa (PG)     | D/C                | 220                | 130                | 0                               | 0                          | 0                   |                           |             | MAR-22               | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 is to be notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 10.12.2019 subject to notification of transmission licensee regulation 2019. |
| 54    | Noamundi - Jadugoda          | D/C                | 220                | 80                 | 0                               | 0                          | 0                   |                           |             |                      | Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018                                                                                                                           |
| 55    | Patratu - Ratu (Burmu ) line | D/C                | 220                | 61                 | 124                             | 113                        | 113                 | 37                        | MAR-20      | JAN-20               | Stage - I and demand note issued. Working permission awaited.                                                                                                                                                                                              |
| 56    | P.T.P.S. - Ratu              | D/C                | 220                | 70                 | 124                             | 113                        | 113                 | 37                        | MAY-18      | JAN-20               | Stage - I and demand note issued. Working permission awaited.                                                                                                                                                                                              |
| 57    | Ratu - Mander                | D/C                | 220                | 15                 | 0                               | 0                          | 0                   |                           |             | MAR-22               | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 is to be notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 10.12.2019 subject to notification of transmission licensee regulation 2019. |
| 58    | Simdega - Chaibasa           | D/C                | 220                | 165                | 0                               | 0                          | 0                   |                           |             |                      | Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018                                                                                                                           |
| 59    | Tenughat - Chandrapura       | D/C                | 220                | 55                 | 0                               | 0                          | 0                   |                           |             |                      | Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018                                                                                                                           |
| 60    | Tenughat - Gomia             | D/C                | 220                | 20                 | 0                               | 0                          | 0                   |                           |             | MAR-22               | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 is to be notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 10.12.2019 subject to notification of transmission licensee regulation 2019. |
| 61    | Tenughat - Hazaribagh        | D/C                | 220                | 135                | 0                               | 0                          | 0                   |                           |             | MAR-22               | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 is to be notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 10.12.2019 subject to notification of transmission licensee regulation 2019. |
| 62    | TTPS - Govindpur TL          | D/C                | 220                | 181                | 300                             | 289                        | 281                 | 123                       | MAR-20      | JAN-20               | Tree cutting work held up due to obstruction made by Van Rakshak Samiti of Gomia Forest Range under Bokaro Division.                                                                                                                                       |

| SI No                                              | Name of Transmission Lines                                               | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                                                                                                                                                                                                                                                                                                  |
|----------------------------------------------------|--------------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                    |                                                                          |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                                                                                                                                                                                                                                                                                          |
| 1.                                                 | 2.                                                                       | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                                                                                                                                                                                                                                                                                                      |
| <b>J&amp;K POWER DEVELOPMENT DEPARTMENT(JKPDD)</b> |                                                                          |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                          |
| 1                                                  | Kharu S/S - Himya S/S                                                    | S/C                | 66                 | 51                 | 242                             | 239                        | 204                 | 36                        |             | DEC-16               | Slow progress.                                                                                                                                                                                                                                                                                                                                                                                           |
| 2                                                  | Leh III (Army base) - Leh                                                | S/C                | 66                 | 10                 | 53                              | 29                         | 8                   | 2                         |             | DEC-16               | Rerouting of line and ganglas s/s dropped. Leh Army S/S shall be connected with Leh S/S.                                                                                                                                                                                                                                                                                                                 |
| 3                                                  | Kiru HEP - Kishtwar Pooling Station (Triple HLTs Conductor)              | D/C                | 400                | 0                  | 0                               | 0                          | 0                   |                           |             | DEC-19               | work under planning stage.                                                                                                                                                                                                                                                                                                                                                                               |
| 4                                                  | LILO of one Ckt. of Kiru HEP - Kishtwar PS at Kwar HEP and Pakal Dul HEP | D/C                | 400                | 0                  | 0                               | 0                          | 0                   |                           |             | DEC-19               | Work under planning stage.                                                                                                                                                                                                                                                                                                                                                                               |
| 5                                                  | Delina - Wahipora-Kishanganga                                            | D/C                | 220                | 80                 |                                 |                            |                     |                           |             |                      | Fund yet to be tied up.                                                                                                                                                                                                                                                                                                                                                                                  |
| 6                                                  | LILO of Wagoora - Mirbazar at Lassipora                                  | D/C                | 220                | 12                 | 0                               | 0                          | 0                   |                           |             | MAR-20               | LOI for Survey and construction of foundations for 220 kV LILO for Grid Station( GIS) Tailbal issued ** erection of towers/stringing to be taken up separately."                                                                                                                                                                                                                                         |
| 7                                                  | (PMDP - Jammu) LILO of Hiranagar - Bishnah at Jatwal Grid station        | D/C                | 220                | 12                 | 11                              | 9                          | 9                   |                           | MAR-19      | NOV-19               | Ckt-1(LILO-I): ROW issue at 02 Nos location Ckt-2(LILO-II): Due to poor response e-Nit is retendered on 24.06.2019 and opening date of e-Nit is 22.07.2019 and the date was extended upto 5th August 2019(with multiple extensions i.e seven times). Two bids were received and approval for opening/evaluation of the same has been granted.Evaluation under process.                                   |
| 8                                                  | (PMDP - Kashmir) Extension of Mirbazar - Alusteng line upto New Wanpoh   | D/C                | 220                | 12                 | 19                              | 0                          | 0                   |                           | MAR-19      | MAR-20               | LOA issued in favour of M/S Kuchay Brothers Humhama, Budgam vide No. GCD/Ts/04 of 2019 Dated: 09-05-2019. LOA issued to M/S Allayee Builders Budgam vide No. GCD/TS/14 of 2019 Dated: 03-07-2019. Work on laying of Tower Foundations started. Land Acquisition under progress. LOI for supply, erection, testing and commissioning of 220 kV Towers issued on 26-09-2018 to M/S R S Durafabs Hyderabad. |
| 9                                                  | (PMDP - Kashmir) LILO of one ckt. Alusteng - New Wanpoh at Tailbal       | D/C                | 220                | 7                  | 0                               | 0                          | 0                   |                           | MAR-19      | MAR-20               | LOA for Survey and construction of foundations for 220 kV LILO for Grid Stations Lassipora and GIS Tailbal issued in favour of M/S Lucky Traders Srinagar vide No. 31 of 2018 Dated: 21-12-2018 for Rs 272.66 Lakhs by SE S&O Circle-II Srinagar. Survey completed. Pre-Dispatch inspection of the stubs conducted. (Erection of towers/stringing to be taken up separately)                             |
| 10                                                 | (PMDP - Kashmir) LILO of Wagoora - Mirbazar line at Lassipora            | D/C                | 220                | 12                 | 22                              | 0                          | 0                   |                           | MAR-19      | MAR-20               | LOA for Survey and construction of foundations for 220 kV LILO for Grid Stations Lassipora and GIS Tailbal issued in favour of M/S Lucky Traders Srinagar vide No. 31 of 2018 Dated: 21-12-2018 for Rs 272.66 Lakhs by SE S&O Circle-II Srinagar. Survey completed. Pre-Dispatch inspection of the stubs conducted. (Erection of towers/stringing to be taken up separately.)                            |
| 11                                                 | (PMDP - Kashmir) LILO of Zainkote - Delina at Kunzar (Sterlite S/S)      | D/C                | 220                | 20                 | 13                              | 13                         | 13                  | 20                        | MAR-19      | SEP-19               | One LILO Circuit completed and charged. 2nd LILO Circuit also completed but held up for fulfillment of conditions including Telemetry at Zainakote Gris Station for NRLDC clearance.                                                                                                                                                                                                                     |

| SI No | Name of Transmission Lines                                          | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                                                                                                                                                                                                                                                                                                  |
|-------|---------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|       |                                                                     |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                                                                                                                                                                                                                                                                                          |
| 1.    | 2.                                                                  | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                                                                                                                                                                                                                                                                                                      |
| 12    | (PMDP - Kashmir) New Wanpoh - Mir Bazar line                        | D/C                | 220                | 10                 | 14                              | 7                          | 0                   |                           | MAR-19      | MAR-20               | LOA issued in favour of M/S Kuchay Brothers Humhama, Budgam vide No. GCD/Ts/04 of 2019 Dated: 09-05-2019. LOA issued to M/S Allayee Builders Budgam vide No. GCD/TS/14 of 2019 Dated: 03-07-2019. Work on laying of Tower Foundations started. Land Acquisition under progress. LOI for supply, erection, testing and commissioning of 220 kV Towers issued on 26-09-2018 to M/S R S Durafabs Hyderabad. |
| 13    | Thein (RSD)-Hiranagar (2nd ckt)                                     | S/C                | 220                | 40                 | 117                             | 117                        | 117                 | 40                        | MAR-08      | DEC-19               | E-NIT floated by PGCIL for the three works on 09-10-2017.                                                                                                                                                                                                                                                                                                                                                |
| 14    | Wagoora-Budgam- Zainkote                                            | D/C                | 220                | 60                 | 123                             | 106                        | 82                  | 17                        | DEC-19      | DEC-19               | ROW issue at Dangarpura resolved and the contract for 4 nos multi-Circuit towers awarded to the successful bidder. Laying of the rest of the foundations is under execution. Progress slow because of some ROW/Compensation issues .                                                                                                                                                                     |
| 15    | Wagoora-Mirbazar                                                    | D/C                | 220                | 104                | 177                             | 177                        | 171                 | 64                        | MAR-20      | DEC-18               | ROW, compensation issues delayed completion. Contractor(Laying of Foundations) not resuming work. Final Notice issued.                                                                                                                                                                                                                                                                                   |
| 16    | Zainkote-Alusteng-Mirbazar                                          | D/C                | 220                | 254                | 444                             | 434                        | 138                 | 25                        | MAY-19      | SEP-20               | LOA for Alusteng-Mirbazar section issued. Works on Zainakote-Alusteng section under progress. Work slowed down due to inclement weather conditions during March 2019.                                                                                                                                                                                                                                    |
| 17    | Lower Kalnai - Thathri S/s (existing) line                          | D/C                | 132                | 6                  |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                          |
| 18    | Parnai HEP - Parnai (JKPDD)                                         | D/C                | 132                | 30                 |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                          |
| 19    | (PMDP - Jammu) Hiranagar - Kathua line (Reconductoring)             | D/C                | 132                | 152                | 0                               | 0                          | 0                   |                           | MAR-19      | DEC-19               | CC-I meeting held on 3rd and 4th of June 2019 and minutes of meeting yet to be issued.                                                                                                                                                                                                                                                                                                                   |
| 20    | (PMDP - Jammu) LILO of Canal - Miran Sahib at Chatha                | D/C                | 132                | 16                 | 3                               | 0                          | 0                   |                           | MAR-19      | MAR-20               | Out of 40 Kanals of land 20Kanals land has been acquired. Preliminary works (soil testing and demarcation) are under progress. Layout also approved.                                                                                                                                                                                                                                                     |
| 21    | (PMDP - Kashmir) LILO of Budgam - Bemina at Tengpora (Power Cable)  | D/C                | 132                | 8                  | 0                               | 0                          | 0                   |                           | MAR-20      | MAR-20               | LOA issued .                                                                                                                                                                                                                                                                                                                                                                                             |
| 22    | (PMDP - Kashmir) Replacement of Conductor in Pampore - Cheshmashahi | D/C                | 132                | 28                 | 0                               | 0                          | 0                   |                           | MAR-19      | MAR-20               | CEA vide letter No. CEA/PS-11-22(15)/1/2018-PSPA-I 44441/2018/1817-1819 dated: 29-03-2019.has vetted the discovered cost of Rs 12.127 Crores for the project. Case deliberated upon in Contract committee-I on 04-07-2019. Case sent to Administrative Department for approval for placement of LOA on single Tender basis.                                                                              |
| 23    | Solar Park - Samba line (GEC-II)                                    | D/C                | 132                | 0                  |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                          |

| Sl No                                           | Name of Transmission Lines | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                    |
|-------------------------------------------------|----------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|----------------------------|
|                                                 |                            |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                            |
| 1.                                              | 2.                         | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                        |
| J&K STATE POWER DEVELOPMENT CORPORATION(JKSPDC) |                            |                    |                    |                    |                                 |                            |                     |                           |             |                      |                            |
| 1                                               | Udhampur- Gladni           | S/C                | 220                | 48                 | 165                             | 165                        | 165                 | 48                        | APR-08      | SEP-14               | Severe RoW and Court case. |

| SI No                                                    | Name of Transmission Lines                                                         | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
|----------------------------------------------------------|------------------------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                          |                                                                                    |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| 1.                                                       | 2.                                                                                 | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| <b>KARNATAKA POWER TRANSMISSION CORP. LIMITED(KPTCL)</b> |                                                                                    |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| 1                                                        | Bellary (PS) - C.N. Hally                                                          | D/C                | 400                |                    | 0                               | 0                          | 0                   |                           |             | MAR-18               | DPR approved. To be tendered                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| 2                                                        | Bellary (TPS) - Bellary (PS)                                                       | D/C                | 400                | 5                  | 0                               | 0                          | 0                   |                           |             | MAR-18               | This work is not in planned works.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| 3                                                        | Hiriyur - Mysore (GEC-II)                                                          | D/C                | 400                | 390                |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| 4                                                        | Kalburgi - YTPS                                                                    | D/C                | 400                |                    | 0                               | 0                          | 0                   |                           | SEP-18      | MAR-18               |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| 5                                                        | LILO both Ckts. of Nelamangala - Hoody (Twin Moose) at Devanahalli (Hardware Park) | D/C                | 400                | 3                  | 4                               | 4                          | 4                   | 1                         | SEP-19      | OCT-19               | 2 spans stringing completed. (Balance stringing work will be taken up at the time of 400 kV station commissioning i.e. LILO arrangements to station)                                                                                                                                                                                                                                                                                                                                                                                             |
| 6                                                        | LILo of Bellary PS - Chikkanayakanahalli at Jagalur (Common Point at Rampura)      | M/C                | 400                | 130                | 187                             | 184                        | 184                 | 118                       | SEP-18      | AUG-18               | Work is under progress.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| 7                                                        | LILo of both ckt. of Bellary Pool - Madhugiri at Tumkur (Pavagada ) PS (GEC-II)    | M/C                | 400                | 0                  |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| 8                                                        | LILo of Both ckt of Nelamangala - Talaguppa at CN Halli                            | D/C                | 400                |                    |                                 |                            |                     |                           |             | MAR-18               | Not in planned work for FY 16-17                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| 9                                                        | LILo of Somanahalli - Kolar SC line to Mylasandra (New Electric City)              | S/C                | 400                | 1                  | 6                               | 0                          | 0                   |                           | SEP-19      | DEC-19               | Check survey approved on 23.07.19. The design documents of 40kV towers has been approved. Foundation drawings submitted on to CEE, P&C by agency.                                                                                                                                                                                                                                                                                                                                                                                                |
| 10                                                       | Rampura - Jagalur (Hiremallanahole)                                                | D/C                | 400                | 130                | 0                               | 0                          | 0                   | 130                       |             | AUG-19               | Commissioned 07/19.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| 11                                                       | Tumkur (Pavagada) PS - Devanahally (KPTCL) (GEC-II)                                | D/C                | 400                | 170                |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| 12                                                       | Tumkur PS - Hiriyur (GEC-II)                                                       | D/C                | 400                | 218                |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| 13                                                       | Yermarus TPS - Gulbarga                                                            | D/C                | 400                |                    |                                 |                            |                     |                           |             | MAR-18               | Detailed survey completed. Estimate is being prepared.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 14                                                       | B3 - B4 - Brindavan Alloyas line                                                   | D/C                | 220                | 1                  | 7                               | 7                          | 7                   | 1                         | JUN-19      | OCT-19               | Commissioned 08/19(Late Reported).                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| 15                                                       | Beerenahalli - Thallak (Chitradurga) (Balance portion)                             | D/C                | 220                | 41                 | 73                              | 53                         | 42                  | 0                         | MAR-18      | DEC-19               | Contractor has stooped the work from March 2017 fue to ROW issues. Notice issued to the agency. In meeting held on 31.07.19 at Tumakuri Tz, agency requested for time extension and PV approval to Zonal office and instructed agency to recommence the work but agency is demanding for approval to recommence the work.                                                                                                                                                                                                                        |
| 16                                                       | Bidadi (PGCIL) - Magadi S/S                                                        | D/C                | 220                | 64                 | 127                             | 80                         | 70                  | 11                        | FEB-17      | MAR-20               | 220kV line passes through Balekatte minor forest area land covering of 1.724 Hectares. Forest clearance for stage-1 proposal resubmitted by attending, all the observations made by forest officers. The proposal accepted by APCCF through online on 26.03.19. Hard copies of the proposal submitted by EE, MWND to the DCF Ramangara on 05.04.19. The same has been forwarded to RFO Magadi for verification on 25.04.2019. After Verification by RFO Mogadi , reports submitted to DCF Ramanagar on 17.07.19. Verification is under progress. |

| SI No | Name of Transmission Lines                                       | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                                                                                                                                                                                                   |
|-------|------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|       |                                                                  |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                                                                                                                                                                                           |
| 1.    | 2.                                                               | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                                                                                                                                                                                                       |
| 17    | Bidadi - Kothipura (Channapatna)                                 | D/C                | 220                | 174                | 82                              | 63                         | 2                   |                           | FEB-08      | JUN-18               | Contract terminated on 25.01.2016. LOI issued on 06.09.2017 for balance portion of the work. Check survey approved on 20-Aug-2018. ROW problems pending in DC Court Ramanagar for Loc 15 since 2012, NHD: Not intimated                                                                                   |
| 18    | Bijapur - Sindagi                                                | D/C                | 220                |                    | 0                               | 0                          | 0                   |                           | SEP-19      | SEP-19               |                                                                                                                                                                                                                                                                                                           |
| 19    | Chintamani - Srinivaspura                                        | D/C                | 220                |                    | 0                               | 0                          | 0                   |                           | SEP-19      | SEP-19               |                                                                                                                                                                                                                                                                                                           |
| 20    | Chitradurga - Hiriyr S/S                                         | D/C                | 220                | 78                 | 152                             | 142                        | 103                 | 56                        | MAR-19      | DEC-19               | ROW issues resloved and work is under progress. Emergincy Restoration system required for taking up the works in Multi Ckts Corridor (5062 kms) under the supervision of PGCIL. Hence, requested PGCIL on 10.06.219 to inspect the spot and give the concurrence. PGCIL inspected the spot on 21.08.2019. |
| 21    | Devanhalli -(Hardware Park 2nd ckt) and Doddaballapura (2nd ckt) | M/C                | 220                | 113                |                                 | 0                          | 0                   |                           | MAR-20      | SEP-19               | Check survey approved on 05-Jan-2019.                                                                                                                                                                                                                                                                     |
| 22    | Gulbarga - Afzalpur (Ganagapura)                                 | D/C                | 220                |                    | 0                               | 0                          | 0                   |                           | SEP-19      | SEP-19               | Work is in tendering stage.                                                                                                                                                                                                                                                                               |
| 23    | HDVC Kolar - T. Gollahali (Thimmasandra) line                    | D/C                | 220                | 55                 | 162                             | 143                        | 84                  | 13                        | DEC-19      | DEC-19               | Work under progress. (Note: As per revised check survey approved on 23.03.2019 from SEE, Tr. (W) circle, the total no of towers is 162.)                                                                                                                                                                  |
| 24    | Hiriyr (PG) - Hiriyr S/S                                         | S/C                | 220                | 16                 | 18                              | 0                          | 0                   |                           | APR-19      | DEC-19               | work to be taken up.(Only stringing work to be done in the existing corridor conductor supplied)                                                                                                                                                                                                          |
| 25    | Honnali - Channagiri (Benkikere/Nallur)                          | D/C                | 220                | 95                 | 191                             | 43                         | 37                  | 0                         | MAR-19      | DEC-19               | DC coourt, davangere issued orders on 27.05.2019 for land compensation for tower foot area and line corridor for both 220kV and 66kV new lines. On 16.7.19the land comensation proposal sent to DGM Teach from CEE, Tz. Land compensation approved on 02.08.19.                                           |
| 26    | Hoondy 200 kv - EPIP GIS 200 kv staion (UG Cable)                | S/C                | 220                |                    | 0                               | 0                          | 0                   |                           |             | MAR-19               |                                                                                                                                                                                                                                                                                                           |
| 27    | Hosadurga - CN Halli line                                        | D/C                | 220                |                    | 0                               | 0                          | 0                   |                           |             | DEC-18               | Letter of intent to be issued.                                                                                                                                                                                                                                                                            |
| 28    | Hosadurga (Madure) - Benkikere                                   | D/C                | 220                | 83                 | 156                             | 62                         | 17                  |                           | SEP-18      | DEC-19               | Severe row issues in Nagenahalli, Ailpura, Gangasamudra. Approached and letter addressed to DC, Chitradurga for issuing land compensation. work under progress.                                                                                                                                           |
| 29    | Itagi - Kudligi (Badeladaku) line                                | D/C                | 220                | 65                 | 119                             | 112                        | 95                  | 0                         | AUG-19      | DEC-19               | RoW issues at Loc nos 88,109,113,114. Farmers are Demanding for higher compensation and also they are not allowing to enter their field as there are standing crops. Requested for police protection.                                                                                                     |
| 30    | Jagalur (Hiremallanahole) - Chitradurga                          | D/C                | 220                | 71                 | 154                             | 82                         | 52                  | 1                         | JUL-19      | DEC-19               | ROW ossies at Gonuru, Mutiur, H.M. hole village limits, demanding for higher compensation. Reqiostopm sin,otted tp DC Chitrafurga to issue the order for compensation. TB @ Chitrafurga Station completed except testing and commissioning.                                                               |
| 31    | Jagalur (Hiremallanahole) - Kudligi                              | D/C                | 220                | 83                 | 159                             | 154                        | 148                 | 60                        | JUL-19      | DEC-19               | Work under progress. ROW problem near Alur, Byala Tumaragudi, Garakabhavi, Kanamadagu village limits. Approached Police authorities for arranging police protection near Jagalur police station limits.                                                                                                   |

| SI No | Name of Transmission Lines                                                      | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
|-------|---------------------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|       |                                                                                 |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| 1.    | 2.                                                                              | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 32    | Jagalur (Hiremallanahole) - Thallak                                             | D/C                | 220                | 55                 | 109                             | 109                        | 109                 | 55                        | SEP-18      | AUG-19               | Commissioned 07/19.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 33    | Kolar - Malur at Somanahalli                                                    | D/C                | 220                | 180                | 280                             | 271                        | 267                 | 146                       | MAR-18      | DEC-19               | Malur-Kolar line charged (42 Ckm). Line from Malur end upto Loc 137 charged (68.98 Ckm). Line from Somanahalli end upto Loc 55 charged (23.64 Ckm). Total line charged 134.62 Ckm. Work short closed and LOI issued on 15.09.2017 for balance portion of work. Case pending in High Court: (i) Loc 84, 85, 86, 88 & 89: Case filed by KPTCL in DC Court on 27.01.2014 , LHD: 14.02.2017. Posted for orders. (ii) Loc 84, 85, 86 : Case filed by party in Court of Civil Judge (Jr Dv), Anekal .LHD: 14.06.2018 . NHD:10.08.2018. (iii) Loc 88 & 89: Case filed by KPTCL in DC Court Bangalore Urban District on 27.01.2014 LHD: 14.02.2017 posted for orders. (iv) Loc 88 & 89: Case filed by party in Court of Junior Civil Judge, Bangalore Rural District on 11.02.2014 . LHD: 10.01.2018. NHD: 11.07.2018 |
| 34    | Kothipura (Ramanagara) - Tubinakere line                                        | D/C                | 220                | 138                | 290                             | 283                        | 280                 | 136                       | JUN-09      | DEC-19               | ROW issues at Loc 124-127, 131-132, 206, 208,309-315 negotiation is under progress. Letter addressed to SI, Channapatna to provide protection for Loc No. 131-132 on 23.08.2019. Letter addressed to DC, Mondya on 14.08.2019 to resolve the ROW issues in Maddur limits & will be presued.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| 35    | Kudagi - Vajramatti line                                                        | D/C                | 220                | 159                | 267                             | 224                        | 141                 | 4                         | OCT-19      | FEB-19               | Work is under progress.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| 36    | LILO from Kothipura - Tubinakere at Channapatna                                 | D/C                | 220                | 6                  | 28                              | 0                          | 0                   |                           |             | DEC-19               | approval obtained form DGM (T), KPTCL to pay necessary charges to PWD on 17.06.2019. Letter addressed to firm to pay charges on 29.06.2019/16.07.2019. Approval obtained to pay BG to PWD on 12.07.2019. BG and 297L paid to EE, PWD to issue NOC on 31.07.2019. NOC issued on 21.08.2019 but site was not handed over. PWD is seeking clarification regarding security and safety. Letter to be addressed to EE PWD regarding security and safety. Note: CKt. Kms has been changed (3.25km to 3.35 km) as per check survey approval on 29.03.2019.                                                                                                                                                                                                                                                           |
| 37    | LILO from Shimoga - Mysore at Hassan (220 kV Re-orientation and shifting lines) | D/C                | 220                | 35                 | 68                              | 65                         | 64                  | 22                        |             | MAR-20               | Agency has stopped the work. Letter addressed to Agency to restart the work on 01.02.2019,26.03.19 & 29.03.19. Letter addressed to ADLR, Hassan to submit the sketch and RTC and all the associated documents pertaining to survey numbers coming under line corridor on 03.04.19. Awaited for sketch.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
| 38    | LILO line from 220kV Varahi-Kemar S/C line at Heggurje (Mabdarthi Line)         | M/C                | 220                | 2                  | 9                               | 6                          | 0                   |                           |             | NOV-19               | Forest issue: Location : AP 9 to AP 10 - BILLADI BLOCK - 1.0325 ha forest area. AP 17 to AP 18 - KORG - HESKATTURU BLOCK - 0.728 Ha forest area. Application submitted on 24-05-2019. Proposal returned with obsevation dtd 15.06.2019. The observations received from PCCF, Aranya Bhavan bengalur are attended and proposal to be re submitted.                                                                                                                                                                                                                                                                                                                                                                                                                                                             |

| SI No | Name of Transmission Lines                                                                                                               | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                                                                                                                                                                                                                                                         |
|-------|------------------------------------------------------------------------------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|       |                                                                                                                                          |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                                                                                                                                                                                                                                                 |
| 1.    | 2.                                                                                                                                       | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                                                                                                                                                                                                                                                             |
| 39    | LILO line on M/C Towers from 220kV RTPS - Sedam - Ramasamudra S/S                                                                        | M/C                | 220                | 7                  | 12                              | 0                          | 0                   |                           |             | DEC-19               | The work is delayed due to land issue. M/s DP Jain & Co Infrastrcture Pvt. Ltd. has stopped the work of removal or murrum. Hence, the CCE TZ has directed to procure alternative land vide Ltr. No. 3436-37Dtd:17.07.2019. New land to be identified.                                                                                                           |
| 40    | LILO of Bidadi - Vrushabavathi valley to Kumbalgod                                                                                       | S/C                | 220                | 23                 | 0                               | 0                          | 0                   |                           | SEP-18      | OCT-19               | NHAI and NH (PWD) permission awaited for completion of balance work. Cable jointing work under progress.                                                                                                                                                                                                                                                        |
| 41    | LILO of Chikkodi - Ghataprabha at Mughalkod                                                                                              | D/C                | 220                | 10                 | 0                               | 0                          | 0                   |                           |             | AUG-20               | LOI ossied pm 03-Aug-19. Activity chart approved on 30.08.19.                                                                                                                                                                                                                                                                                                   |
| 42    | LILO of Gadag - Lingapur at Koppal                                                                                                       | D/C                | 220                | 1                  | 2                               | 2                          | 2                   | 1                         |             | OCT-19               | Electrical Inspectorate Approval obtained on 25.07.19.                                                                                                                                                                                                                                                                                                          |
| 43    | LILO of Hebbal - Hoody Sc line to proposed ITI S/s                                                                                       | S/C                | 220                | 5                  | 0                               | 0                          | 0                   | 5                         | SEP-17      | NOV-19               | Commissioned 10/19.                                                                                                                                                                                                                                                                                                                                             |
| 44    | LILO of Hoody-Kolar at Hoskote                                                                                                           | D/C                | 220                | 27                 | 55                              | 35                         | 31                  | 0                         | MAR-18      | MAR-20               | Land compensation issue: Meeting was conducted by SEE (Tr.) Works circle on 11.07.2019 to convince M/s L&T for arranging land compensation payment . However the agency disagreed. Proposal for making payment from KPTCL end submitted to corporate office for approval on 07.08.2019. Approval awaited.                                                       |
| 45    | LILO of Hoody - Nelamangala to proposed 220/66 kv Manyatha S/s                                                                           | M/C                | 220                |                    |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                 |
| 46    | LILO of HSR- NIMHANS to proposed at Koramangala                                                                                          | S/C                | 220                | 5                  | 0                               | 0                          | 0                   |                           | SEP-17      | OCT-19               | 6/6 section cable laying completed. Cable charged on 20.05.19.                                                                                                                                                                                                                                                                                                  |
| 47    | LILO of Mylasandra - Malur to proposed 220/66 kV EXORA S/s                                                                               | S/C                | 220                |                    | 0                               | 0                          | 0                   |                           | SEP-19      | MAR-20               |                                                                                                                                                                                                                                                                                                                                                                 |
| 48    | LILO of Mylasandra to the 220kV Somanhalli-Malur                                                                                         | M/C                | 220                |                    | 0                               | 0                          | 0                   |                           | SEP-17      | SEP-19               | Detailed check survey under progress.                                                                                                                                                                                                                                                                                                                           |
| 49    | LILO of Second Ckts. from BAIL (Begur - Hoskote at Devanahalli H/W Park                                                                  | S/C                | 220                | 19                 | 0                               | 0                          | 0                   | 17                        |             | OCT-19               | 220kV BIAL-Hosakote line. LC request submitted on 25.06.19 to carry out the remaining stringing work and LC approval awaited.                                                                                                                                                                                                                                   |
| 50    | LILO of Shimoga - Mysore at Dandiganahally                                                                                               | D/C                | 220                | 35                 | 68                              | 65                         | 64                  | 22                        | JAN-18      | JAN-19               | Work under progress. ROW issues: Cases filed in DC Court: a) At loc. No. 49 (Sy.No: 151/2): Case filed by Sri. K.Narayan & Sri.Srinivasa on 17.09.2016. Case cleared on 15.09.2017 . Order copy yet to be received. b) At Loc.No.47-48 (Sy.No.350/1): Case filed by Sri.G.R.Shivaram on 17.09.2016. Case cleared on 15.09.2017 . Order copy yet to be received. |
| 51    | LILO of Thubinkere - Ramnagara to Maddur                                                                                                 | D/C                | 220                |                    |                                 |                            |                     |                           | SEP-19      | MAR-20               |                                                                                                                                                                                                                                                                                                                                                                 |
| 52    | LILO of T.K. Halli - Madhuvanahally - proposed 220/66 kV SFC S/s at Shivanasamudra (Hebbani Village)                                     | D/C                | 220                | 9                  | 16                              | 16                         | 16                  | 9                         | SEP-18      | DEC-19               | Commissioned 06/19 (Late Reported).                                                                                                                                                                                                                                                                                                                             |
| 53    | Melasandra (New elctronic city) - Yerandanahalli and concersion of existing Peeny - Singarpeta S/C line to M/C line up to Yerandanahalli | M/C                | 220                | 27                 | 35                              | 35                         | 6                   |                           | DEC-19      | DEC-19               | 220kV SC line from Somanahalli-Yerrandanahalli LC is required for a period of 90 days to complete line (a) work. During the above shut down period, Yerrandanahalli R/s has to be fed from Hosur end. Pending with the CEE, Hosur Tamilnadu (issue is discussed in OCC)                                                                                         |

| SI No | Name of Transmission Lines                                                                     | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                                                                                                                                                                                                                                                                    |
|-------|------------------------------------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|       |                                                                                                |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                                                                                                                                                                                                                                                            |
| 1.    | 2.                                                                                             | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                                                                                                                                                                                                                                                                        |
| 54    | Mylasandra - Somanahalli line                                                                  | S/C                | 220                | 1                  | 0                               | 0                          | 0                   |                           |             | DEC-19               | Check survey approved. The work to be taken p duly procuring excess materials by TK agency for 220kV DC UG cable which is not envisaged in DWA. One number of 220kV MC Cable terminating tower foundation work completed. Note: As per check survey approved route length is 1.775Kms and single ckt. has been revised to double ckts.                                     |
| 55    | Mylasandra - Somanahalli-Naganthapura-HSR Layout                                               | M/C                | 220                | 19                 | 38                              | 31                         | 11                  | 2                         | SEP-17      | DEC-19               | Dismantling of 02 towers completed. Stringing for 5 spans completed.                                                                                                                                                                                                                                                                                                       |
| 56    | Nagamangala- Anchepalya                                                                        | D/C                | 220                |                    |                                 |                            |                     |                           | SEP-19      | MAR-20               |                                                                                                                                                                                                                                                                                                                                                                            |
| 57    | Nagamangala-Tubinkere                                                                          | D/C                | 220                |                    |                                 |                            |                     |                           | SEP-19      | MAR-20               |                                                                                                                                                                                                                                                                                                                                                                            |
| 58    | Nelamangala - Peenya S/s                                                                       | M/C                | 220                |                    |                                 |                            |                     |                           | SEP-18      | MAR-19               |                                                                                                                                                                                                                                                                                                                                                                            |
| 59    | Nelmangala - Brindavan Alloys                                                                  | D/C                | 220                | 1                  | 7                               | 7                          | 7                   | 1                         | SEP-17      | OCT-19               | Work completed. CEIG approval to be obtained.                                                                                                                                                                                                                                                                                                                              |
| 60    | Peenya - A Station UG Cable                                                                    | S/C                | 220                | 0                  |                                 |                            |                     |                           | SEP-18      | MAR-19               |                                                                                                                                                                                                                                                                                                                                                                            |
| 61    | Ramanagara (Kothipura) - Bidadi line                                                           | M/C                | 220                | 73                 | 89                              | 63                         | 2                   |                           |             | DEC-19               | There is no alternate power supply arrangement for Bidadi-Ramanagara down stream stations, hence the work will be taken up after commissioning of the Kothipura Station.                                                                                                                                                                                                   |
| 62    | Shanthigrama - B4 line ( near Hedanahalli limits)                                              | D/C                | 220                | 16                 | 34                              | 34                         | 32                  | 9                         | MAR-18      | DEC-19               | LOI issued for balance portion of work on 10.06.2019. Revenue Survey work under progress, 4.5 kms survey completed out of 7.76 kms.                                                                                                                                                                                                                                        |
| 63    | Somanahalli - Malur I and II lines - Yarandanahally S/s Sommanahally-SingarpetSC line Corridor | M/C                | 220                | 27                 |                                 |                            |                     |                           | SEP-18      | MAR-19               |                                                                                                                                                                                                                                                                                                                                                                            |
| 64    | Somanahalli- Subramanyapura (M/C M/V)                                                          | M/C                | 220                |                    |                                 |                            |                     |                           | SEP-18      | MAR-19               |                                                                                                                                                                                                                                                                                                                                                                            |
| 65    | Somanahalli - T.K. Halli SC line to DC                                                         | D/C                | 220                |                    | 0                               | 0                          | 0                   |                           | SEP-17      | NOV-20               | LOI issued on 03-Aug-19. Activity Chart submitted on 28.08.2019 and under verification.                                                                                                                                                                                                                                                                                    |
| 66    | Somananahalli Malur I & II lines - Jigani                                                      | D/C                | 220                | 23                 | 34                              | 6                          | 4                   | 0                         | MAR-18      | MAR-18               | Termination issued to agency on 22.03.2017. Jigani station commissioned on 04.03.2018                                                                                                                                                                                                                                                                                      |
| 67    | Vajamangala - Kadakola                                                                         | D/C                | 220                | 40                 | 70                              | 49                         | 45                  | 0                         | MAR-18      | DEC-19               | Work terminated on 19-Sep-15. Balance works to be retendered at CEE, Trz, Mysore. Resurvey to be carried out. Letter sent to Corporate office for approval of Re-survey for the subject work on 03.06.2019. Ltr received from DGM (Tech.) on 17.06.2019 to place the subject before CPC. PC agenda sent to Corporate office on 24.7.19 for approval of detailed re-survey. |
| 68    | Vajamangala -Kodakola and Vajamangala-Varun M/C lines                                          | M/C                | 220                | 9                  | 23                              | 23                         | 23                  | 10                        |             | OCT-19               | Line work completed. The 220kV D/C line on MCMV towersform Loc-04(3) to 21 will be comissioned after copletion of 220kV double circuit link line on both Vajamangala (loc No.1 to 3) and Kadakola (loc No. 21 to 70) ends. 220kv 4.567 kms. only 66kV DC line commissioned on 31-0316. 66kV Line. 4.852kms Terminal Bay: Commissioned on 03-Feb-16.                        |
| 69    | Vasanthanarasapura - Madhugiri line                                                            | D/C                | 220                | 89                 | 209                             | 209                        | 209                 | 89                        | MAY-17      | SEP-19               | Commissioned 08/19.                                                                                                                                                                                                                                                                                                                                                        |

| SI No | Name of Transmission Lines        | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                     |
|-------|-----------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|-----------------------------|
|       |                                   |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                             |
| 1.    | 2.                                | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                         |
| 70    | Yelanhanka(KPTCL)- Yelanhanka(PG) | D/C                | 220                | 6                  | 0                               | 0                          | 0                   | 12                        |             | AUG-18               | Commissioned on 14.09.2018. |

| SI No                                | Name of Transmission Lines                                                                   | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                                                                   |
|--------------------------------------|----------------------------------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                      |                                                                                              |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                                                           |
| 1.                                   | 2.                                                                                           | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                                                                       |
| KERALA STATE ELECTRICITY BOARD(KSEB) |                                                                                              |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                                                                                                                           |
| 1                                    | Kasargode - Wayanad (GEC-II)                                                                 | D/C                | 400                | 0                  | 0                               | 0                          | 0                   |                           |             |                      |                                                                                                                                                                           |
| 2                                    | Mylatti - Wayanad (GEC-II)                                                                   | D/C                | 400                | 0                  | 0                               | 0                          | 0                   |                           |             |                      |                                                                                                                                                                           |
| 3                                    | Upgradation of 220kV S/C line from Madakkathar - Malaparambu line                            | D/C                | 400                | 178                | 320                             | 249                        | 180                 | 98                        |             | NOV-19               | Work awarded to M/s. Sterlite Power Transmission Ltd on 10.11.2017. 400/220kV MCMV line 97.38 ckm and 220/110kV MCVN line 20.20 ckm completed . Balance work in progress. |
| 4                                    | Brahmapuram - Kaloor line                                                                    | D/C                | 220                | 23                 | 0                               | 0                          | 0                   |                           | JAN-20      |                      |                                                                                                                                                                           |
| 5                                    | Brahmapuram - Thuthiyoor line                                                                | M/C                | 220                | 30                 | 16                              | 14                         | 13                  | 9                         |             | SEP-19               | 2.5.km old 110kV D/C line dismantling and RoW used for new MCMV line. work under progress. Time extension issued. (RoW issue at Brahmapuram Waste Disposal Plant).        |
| 6                                    | Interconnecting line to Thalasseri - Kunnamangalam at North Malabar                          | M/C                | 220                | 30                 | 0                               | 0                          | 0                   |                           |             | DEC-20               | Work awarded to M/Ss. Sterlite Power Transmission Ltd on 28.06.2019.                                                                                                      |
| 7                                    | Karukadom - Kothamangalam line                                                               | M/C                | 220                | 14                 | 10                              | 10                         | 10                  | 14                        |             | AUG-19               | Commissioning pending for want of PTCC clearance                                                                                                                          |
| 8                                    | Kasargode pool - Kasargode (GEC-II)                                                          | 2xD/C              | 220                | 0                  | 0                               | 0                          | 0                   |                           |             |                      |                                                                                                                                                                           |
| 9                                    | Kottayam - Ettumanoor                                                                        | M/C                | 220                | 25                 | 25                              | 6                          | 0                   |                           |             | DEC-20               | Work order issued to M/s. L&T on 28.06.2019.                                                                                                                              |
| 10                                   | Kottayam - Thuravoor (Kottayam Dist Alapuzha Dist)                                           | D/C                | 220                | 70                 | 9                               | 0                          | 0                   |                           |             | DEC-20               | Survey 19 Km completed                                                                                                                                                    |
| 11                                   | LILO of 220kV Kaniampetta - Areakode at Kunnamangalam line                                   | D/C                | 220                | 15                 | 0                               | 0                          | 0                   |                           | SEP-19      |                      |                                                                                                                                                                           |
| 12                                   | LILO of 220kV Lower Periyar - Madakkathara at Chalakudy line                                 | D/C                | 220                | 17                 | 0                               | 0                          | 0                   |                           | OCT-19      |                      |                                                                                                                                                                           |
| 13                                   | LILO of Chalakkudy interconnecting Kodungallor-Irinjalakuda                                  | M/C                | 220                | 28                 | 48                              | 2                          | 0                   |                           |             | DEC-20               | Work order issued to M/s. L&T on 28.06.2019.                                                                                                                              |
| 14                                   | LILO of Idukki-Udumalpet at Pallivasal HEP                                                   | D/C                | 220                | 1                  | 5                               | 0                          | 0                   | 0                         |             | JUN-17               | ATS of Pallivasal Extension HEP. Work is yet to start.                                                                                                                    |
| 15                                   | LILO of PL -AM - Kottayam at Kottayam                                                        | M/C                | 220                | 13                 | 13                              | 0                          | 0                   |                           |             | DEC-20               | work not started                                                                                                                                                          |
| 16                                   | LILO to Kunnamkulam - Wadakkanchery at Thrissivaperur                                        | M/C                | 220                | 23                 | 83                              | 1                          | 0                   |                           |             | DEC-20               | Work order issued to M/s. L&T on 28.06.2019.                                                                                                                              |
| 17                                   | LILO to Pallivasal - Aluva at Kothamangalam                                                  | D/C                | 220                | 332                | 255                             | 133                        | 86                  | 16                        |             | AUG-20               | Work under progress.                                                                                                                                                      |
| 18                                   | Lower Periyar-Madakkathara feeder (LPMD)                                                     | D/C                | 220                | 1                  | 0                               | 0                          | 0                   |                           |             |                      |                                                                                                                                                                           |
| 19                                   | Madkathara - Kozhikode MCMV Feeder line                                                      | M/C                | 220                | 96                 | 320                             | 251                        | 180                 | 118                       | JAN-20      |                      | Work awarded to M/Ss. Sterlite Power Transmission Ltd on 10.11.2017                                                                                                       |
| 20                                   | Malapramba - Keezhissery at Areakode upgradation of existing line from Kizhissery - Nallalam | D/C                | 220                | 206                | 320                             | 251                        | 180                 | 118                       |             | NOV-19               | Work awarded to M/s. Sterlite Power Transmission Ltd on 10.11.2017. 400/220kV MCMV line 97.38 ckm and 220/110kV MCVN line 20.20 ckm completed . Balance work in progress. |
| 21                                   | Pallikkara - Aluva line                                                                      | D/C                | 220                | 124                | 45                              | 45                         | 43                  | 25                        |             | DEC-19               | Work under progress. (PGCIL Concurrence required for connectiong to gantry. work delayed due to heavy rain).                                                              |
| 22                                   | Thuthiyoor - Kaloor (UG Cable)                                                               | D/C                | 220                | 14                 | 0                               | 0                          | 0                   | 8                         |             | FEB-19               | Thrikkakara municipality sanction obtained                                                                                                                                |

| SI No | Name of Transmission Lines                        | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                              |
|-------|---------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|----------------------------------------------------------------------|
|       |                                                   |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                      |
| 1.    | 2.                                                | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                  |
| 23    | Upgradation of Mundayad - Mayilatty at Kolothunad | M/C                | 220                | 90                 | 272                             | 2                          | 0                   |                           |             | DEC-21               | Work awarded to M/Ss. Sterlite Power Transmission ltd on 28.06.2019. |

| Sl No                                                            | Name of Transmission Lines                                                                                             | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
|------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                  |                                                                                                                        |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| 1.                                                               | 2.                                                                                                                     | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| <b>MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD.(MSETCL)</b> |                                                                                                                        |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| 1                                                                | Babhaleshwar - Kudus                                                                                                   | D/C                | 400                | 447                | 726                             | 572                        | 508                 | 182                       |             | DEC-20               | Forest Status: (148 Ha) Second & Final approval received on 06.04.2018. GMRT Issue: The issue is resolved. RoW: A) Nashik Zone: 22 cases for erection filed to Collector, Pune, he delegated powers to SDO, Manchar- Junnar, orders awaited. B) Vashi Zone: 13 & 12 cases respectively for foundation(F) & erection(E) filed to Collector, Thane, he delegated powers to SDO Kalyan (F-1 & E-12) / SDO Bhiwandi (F-1 & E-11), orders awaited. Major Constraint: As per GR dated 31.05.2017 there is provision for payment of compensation in respect of Tower foundation & erection i.e. 2 times the ready reckoner rate. However, revenue authority has issued orders for huge compensation. Remarks: Presently work stopped due to heavy rains/ Row issues. |
| 2                                                                | Jejuri - Hinjewadi - I and II                                                                                          | D/C                | 400                | 207                | 277                             | 204                        | 187                 | 70                        |             | MAR-20               | Pkg-I: ROW :dtd 03-06-16 : SDO Bhore- revised Lr. dt 15.06.16:SDO Haveli: 2 nos (loc 86,87). Agency went into Arbitration . Tender on Risk & cost is under process.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 3                                                                | Jejuri - Lonand                                                                                                        | D/C                | 400                | 20                 |                                 |                            |                     |                           | MAR-19      |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| 4                                                                | JPGPL TPS Switchyard - Warora PS (JPGPL-TBCB)                                                                          | D/C                | 400                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | Not in STU Plan.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| 5                                                                | LILLO of 400KV Bhusawal - Aurangabad ckt-II at Aurangabad (Thaptitanda)                                                | D/C                | 400                | 126                | 273                             | 241                        | 227                 | 119                       | JUN-19      | DEC-19               | The work is to be executed up to LOA cost i.e F-241, E-229 stg-123km by M/s BNC.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| 6                                                                | LILLO of Karad - Lonikand at Jejuri                                                                                    | D/C                | 400                | 20                 |                                 |                            |                     |                           | MAR-19      |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| 7                                                                | LILLO of one ckt Dhule - Sardar Sarovar at Balsane (PS)                                                                | D/C                | 400                | 36                 |                                 |                            |                     |                           | MAR-20      |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| 8                                                                | LILLO of two ckts Bhadravati - Chandrapur- I at Chandrapur -II                                                         | D/C                | 400                | 5                  |                                 |                            |                     |                           | MAR-19      |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| 9                                                                | LILLO om Solapur ( PG) - Karad at Tembhurni                                                                            | S/C                | 400                | 20                 |                                 |                            |                     |                           | MAR-22      |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| 10                                                               | LILLO on 220kV Mhaisal - Jath at 400kV Alkud                                                                           | D/C                | 400                | 45                 | 77                              | 15                         | 0                   | 0                         | OCT-19      | DEC-19               | slow progress.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| 11                                                               | LILLO on Chandrapur I - Parli 3rd Ckt at Warora                                                                        | D/C                | 400                | 50                 |                                 |                            |                     |                           | MAR-22      |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| 12                                                               | Shevgaon / Pathardi - Tapti Thanda                                                                                     | D/C                | 400                | 120                | 194                             | 109                        | 84                  | 0                         | MAR-22      | SEP-20               | Work in progress.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| 13                                                               | Solapur (PG) - Narangwadi                                                                                              | D/C                | 400                | 81                 | 250                             | 203                        | 121                 | 21                        | MAR-20      | DEC-20               | work is in progress.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| 14                                                               | 220 kV M/C LILLO of one Ckt. of 220 kV Tarapur -Borivali and Boisar- Ghodbandar line on M/C toweres at 400kV Kudus S/S | M/C                | 220                | 117                | 117                             | 43                         | 0                   | 0                         | DEC-19      | DEC-20               | ROW :Facing huge opposition in vasai and Bhiwandi areas where multiple project such as Bullet train , DFCCIL, Transmission lines, Highways. Forest : 2.95 Ha (Appr) Online submission done on 22.01.19 and complances submitted on 01.02.19. 3. Joint inspection with forest surveyor in jawahar section carried out on 04.02.2019. Proposal pending at DFO Dahanu. Railway Crossings : Not involved .                                                                                                                                                                                                                                                                                                                                                        |

| SI No | Name of Transmission Lines                                          | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                                                                             |
|-------|---------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|       |                                                                     |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                                                                     |
| 1.    | 2.                                                                  | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                                                                                 |
| 15    | 2nd ckt Dodaicha - Shahada                                          | S/C + D/C          | 220                | 27                 | 0                               | 0                          | 0                   |                           | MAR-18      |                      | Tenderization under process.                                                                                                                                                        |
| 16    | 2nd ckt. stringing Jamde - Walve                                    | S/C + D/C          | 220                | 13                 | 0                               | 0                          | 0                   | 5                         | MAR-20      | JAN-20               | Total Progress : 4.512 /13.31Km , Due to outage constraint from MSEDCL & ROW , stringing work delayed.                                                                              |
| 17    | 2nd Ckt. Stringing of Miraj - (Tilawani) Ichalkaranji               | S/C + D/C          | 220                | 35                 | 0                               | 0                          | 0                   | 18                        | MAR-23      | JAN-20               | Total length 21.05 ckm. Work in progress.                                                                                                                                           |
| 18    | Ambazari - Mankapur (UG)                                            | M/C                | 220                | 36                 |                                 |                            |                     |                           | MAR-23      |                      |                                                                                                                                                                                     |
| 19    | Aurangabad (PG) - Bidkin                                            | D/C                | 220                | 40                 |                                 |                            |                     |                           | MAR-22      |                      |                                                                                                                                                                                     |
| 20    | Babhaleshwar - Kopargaon LILO Point                                 | M/C                | 220                | 36                 | 118                             | 90                         | 2                   | 0                         | MAR-18      |                      | ROW at 13 nos loc. Railway crossings involved.                                                                                                                                      |
| 21    | Badnera - Ner line                                                  | S/C + D/C          | 220                | 43                 | 142                             | 142                        | 142                 | 43                        | DEC-18      | OCT-19               | Commissioned 04/19 (Late Reported).                                                                                                                                                 |
| 22    | Balsane (Shivajinagar) (T Conductor) - Shivanjinagar                | D/C                | 220                | 36                 |                                 |                            |                     |                           | MAR-20      |                      |                                                                                                                                                                                     |
| 23    | Boisar (PG)-Wada                                                    | S/C on D/C         | 220                | 50                 | 211                             | 173                        | 165                 | 28                        | MAR-22      | MAR-19               | The work stopped due to 1) Severe RoW2) Forest issue.The existing contract closure proposal is approved by C.O.The balance work shall be executed by placing new contract.          |
| 24    | Butibori - III - Addl. Butibori                                     | D/C                | 220                | 20                 |                                 |                            |                     |                           | MAR-23      |                      |                                                                                                                                                                                     |
| 25    | Chinchwad - II for reorientation of existing line at Chinchwad - II | D/C                | 220                | 12                 | 4                               | 4                          | 2                   | 0                         | DEC-19      | DEC-19               | Work in progress.                                                                                                                                                                   |
| 26    | Colourchem - Kolshet                                                | D/C                | 220                | 8                  |                                 |                            |                     |                           | MAR-21      |                      |                                                                                                                                                                                     |
| 27    | Deoli (PGCIL) - Yavatmal                                            | D/C                | 220                | 84                 |                                 |                            |                     |                           | JUN-19      |                      |                                                                                                                                                                                     |
| 28    | Dondaicha - Nandurbar                                               | D/C                | 220                | 80                 |                                 |                            |                     |                           | MAR-23      |                      |                                                                                                                                                                                     |
| 29    | Eklahare - Pimpalgaon                                               | D/C                | 220                | 87                 | 158                             | 158                        | 157                 | 14                        |             | DEC-19               | For Balance stringing work LOI issued.                                                                                                                                              |
| 30    | GCR Chandrapur - Sicom line                                         | D/C                | 220                | 13                 | 0                               | 0                          | 0                   | 13                        |             | DEC-19               | Commissioned 10/19 (Late Reported).                                                                                                                                                 |
| 31    | Georai - Thapti Tanda s/s                                           | D/C                | 220                | 109                | 166                             | 159                        | 140                 | 41                        | MAR-22      | DEC-19               | ROW problem at Loc.No.21.                                                                                                                                                           |
| 32    | Indapur MIDC (Loni Deokar) - Tembhurni                              | D/C                | 220                | 30                 | 0                               | 0                          | 0                   |                           | MAR-18      |                      | Scheme under revision.                                                                                                                                                              |
| 33    | Kalmeshwar - Warud                                                  | D/C                | 220                | 170                | 303                             | 179                        | 156                 | 27                        |             | DEC-19               | Work is carried out in 5 parts. Four parts Work is in progress.                                                                                                                     |
| 34    | Kandalgaon - Dasturi SCDC line                                      | S/C on D/C         | 220                | 75                 | 236                             | 92                         | 0                   | 0                         |             | MAR-19               | Severe ROW problem. Work stopped since June-2016. Short closure is approved. Balance work is to be carried out on Risk & cost basis.                                                |
| 35    | Khapakheda - Uppalwadi                                              | D/C                | 220                | 7                  |                                 |                            |                     |                           | MAR-19      |                      |                                                                                                                                                                                     |
| 36    | Kopargaon tap - Babhaleshwar                                        | M/C                | 220                | 144                | 118                             | 90                         | 2                   | 0                         |             | DEC-19               | ROW cases filed, order awaited [13].Railway crossing loc no 12-13 and 55-56. Proposal submitted to railway authority. New LOA issued to M/s Precious Infra services on Risk & Cost. |
| 37    | Koradi II - Butibori                                                | D/C on M/C         | 220                | 106                | 189                             | 133                        | 117                 | 22                        | MAR-11      | MAR-20               | Work is stopped.                                                                                                                                                                    |
| 38    | Kumbhari (PGCIL) - Bale                                             | D/C                | 220                | 58                 | 134                             | 134                        | 134                 | 58                        | DEC-19      | JUL-19               | Commissioned 06/19.                                                                                                                                                                 |

| SI No | Name of Transmission Lines                                                                         | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                                                                                                              |
|-------|----------------------------------------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|       |                                                                                                    |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                                                                                                      |
| 1.    | 2.                                                                                                 | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                                                                                                                  |
| 39    | Lamboti - Karkamb                                                                                  | D/C                | 220                | 60                 |                                 |                            |                     |                           | MAR-20      |                      |                                                                                                                                                                                                                      |
| 40    | LILO of Aaret (RINFRAT) - Borivalli (MSETCL) (Proposed cable ) at Goregaon Filmcity - 5 (UG Cable) | D/C                | 220                | 5                  |                                 |                            |                     |                           | MAR-23      |                      |                                                                                                                                                                                                                      |
| 41    | LILO of Aarey (RINFRAT) - Borivalli (RINFRAT) at Goregaon Filmcity - 5 (UG Cable)                  | D/C                | 220                | 5                  |                                 |                            |                     |                           | MAR-23      |                      |                                                                                                                                                                                                                      |
| 42    | LILO of Dhule - Dondaicha at 400 kV Balsane PS (GEC-II)                                            | D/C                | 220                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | Not yet tenderised.                                                                                                                                                                                                  |
| 43    | LILO of one Ckt. Ahmednagar Bhose at Supa                                                          | D/C                | 220                | 40                 |                                 |                            |                     |                           | MAR-22      |                      |                                                                                                                                                                                                                      |
| 44    | LILO of one Ckt. Aurangabad (PG) - Shendra at Shendra (AURIC) (DMIC Project)                       | D/C                | 220                | 16                 |                                 |                            |                     |                           | MAR-19      |                      |                                                                                                                                                                                                                      |
| 45    | LILO of one Ckt. borivali - Boisar at Boisar (PG)                                                  | D/C                | 220                | 5                  |                                 |                            |                     |                           | MAR-20      |                      |                                                                                                                                                                                                                      |
| 46    | LILO of one Ckt. of 220kV Kolshet-Wada line and Padghe-Wada line on M/C towers at 400 kV Kudus S/S | M/C                | 220                | 31                 | 46                              | 11                         | 2                   |                           | DEC-19      | DEC-19               | Area involved 9.4 ha (Appr) Proposal for forest clearance sent to APCCF (Nodal) Nagpur on dtd 04.04.2019. 4) Queries raised by APCCF nodal office, Nagpur on dated 26.06.2019, same is complied on dated 01.07.2019. |
| 47    | LILO of one Ckt. Padegaon - Paithan line at Chitegaon                                              | D/C                | 220                | 5                  |                                 |                            |                     |                           | MAR-19      |                      |                                                                                                                                                                                                                      |
| 48    | LILO of one ckt. Paras - Balapur at Malkapur s/s                                                   | M/C                | 220                | 144                | 231                             | 231                        | 231                 | 144                       | JUN-19      | SEP-19               | Commissioned 08/19.                                                                                                                                                                                                  |
| 49    | LILO of Pandharpur - Malinagar at Bhalwani S/S                                                     | D/C                | 220                | 39                 | 67                              | 65                         | 63                  | 18                        | JUN-19      | DEC-19               | Work in progress.                                                                                                                                                                                                    |
| 50    | LILO of Tarapur-Borivli at Boisar II                                                               | D/C                | 220                | 16                 | 15                              | 15                         | 12                  | 11                        | MAR-07      |                      | The work is stopped due to1) Severe ROW. Forest of 0.49 Ha involved forest Clearance proposal is pending at DCF, Dahanu.                                                                                             |
| 51    | LILO on 220 kV Deoli (PG) - Ghatodi line for 220kV Yavatmal                                        | D/C                | 220                | 20                 | 42                              | 39                         | 31                  | 0                         | JUN-19      | DEC-19               | Work in progress.                                                                                                                                                                                                    |
| 52    | LILO on Babhaleshwar - Nashik at Sinnar                                                            | D/C                | 220                | 20                 |                                 |                            |                     |                           | MAR-20      |                      |                                                                                                                                                                                                                      |
| 53    | LILO on Boisar (M) - Versova at Boisar                                                             | S/C + D/C          | 220                | 1                  |                                 |                            |                     |                           | MAR-20      |                      |                                                                                                                                                                                                                      |
| 54    | LILO on Boisar - Kopri at Chikhal Dongri                                                           | D/C                | 220                | 4                  |                                 |                            |                     |                           | MAR-19      |                      |                                                                                                                                                                                                                      |
| 55    | LILO on Boisar - Nalasopara at Palghar                                                             | D/C                | 220                | 20                 |                                 |                            |                     |                           | MAR-19      |                      |                                                                                                                                                                                                                      |

| SI No | Name of Transmission Lines                                   | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
|-------|--------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|       |                                                              |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| 1.    | 2.                                                           | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| 56    | LILO on Boisar - Varsova at Virar                            | D/C                | 220                | 4                  | 0                               | 0                          | 0                   |                           | MAR-20      |                      | Not in STU Plan.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| 57    | LILO on Boisar - Vasai Loc No. A                             | D/C                | 220                | 7                  |                                 |                            |                     |                           | MAR-20      |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| 58    | LILO on both ckt Parli - Harangul line at Parli (PG)         | D/C                | 220                | 25                 | 51                              | 51                         | 51                  | 25                        | JUN-19      | DEC-19               | Commissioned 10/19 (Late Reported).                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| 59    | LILO on Kandalgaon -Lanand at Kesurdi                        | S/C                | 220                | 10                 |                                 |                            |                     |                           | MAR-22      |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| 60    | LILO on Loc No. A (MC Towers ) - Kopri (Virar E)             | M/C                | 220                | 5                  |                                 |                            |                     |                           | MAR-20      |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| 61    | LILO on narrow base towers Boisar - Varsova Loc No. A        | 2xD/C              | 220                | 2                  |                                 |                            |                     |                           | MAR-20      |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| 62    | LILO on one Ckt. of Bhusawal (Khadka) - Chalisgaon at Jamner | D/C                | 220                | 1                  |                                 |                            |                     |                           | MAR-19      |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| 63    | LILO on one Ckt. of Eklahare - Navsari at Girnare            | D/C                | 220                | 10                 |                                 |                            |                     |                           | MAR-22      |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| 64    | LILO on Padghe - Wada at Kudus                               | D/C                | 220                | 10                 | 46                              | 11                         | 2                   | 0                         | MAR-18      | DEC-19               | Forest Area involved 9.4 ha (Appr) Proposal for forest clearance sent to APCCF (Nodal) Nagpur on dtd 04.04.2019. 4) Queries raised by APCCF nodal office, Nagpur on dated 26.06.2019, same is complied on dated 01.07.2019.                                                                                                                                                                                                                                                                                                    |
| 65    | LILO on two ckts Boisar (M) - Borivalli at Kudus             | D/C on M/C         | 220                | 100                | 117                             | 37                         | 0                   | 0                         | MAR-19      | MAR-20               | Line name: 220kV M/C LILO on 220kV Tarapur-Borivali & Boisar-Ghodbandar line for 400kV Kudus S/s - 27 kms. Total Ckm - 117.42. Forest involvement after re-routing: Area involved 2.95 Ha (Appr). Revise forest proposal online submission done on dt. 22.01.2019. 4) Joint inspection as per revised forest proposal is carried out on 15.02.2019 & 28.02.2019. The said proposal is under process at DFO Dahanu. . Major ROW issue due to non payment of land compensation. The said issue needs to be resolved on priority. |
| 66    | LILO on two ckts Boisar - borivalli at Boisar                | M/C                | 220                | 1                  | 7                               | 6                          | 1                   | 0                         | MAR-20      | DEC-19               | Name of line: i. 220 kV M/C line, LILO on 220 kV Boisar (M) - Borivali express feed-II at Boisar (PG) s/s ii. Rerouting of existing 220kV Boisar(PG) Boisar (M) II temporary line. Major hurdles due to local villagers ROW issues. 6. Outage issues due to critically over loaded EHV lines and DISCOM feeder crossing.                                                                                                                                                                                                       |
| 67    | LILO on Vita - Miraj at Kupwad s/s                           | S/C                | 220                | 1                  |                                 |                            |                     |                           | MAR-22      |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| 68    | Mangaon CCPP(Vile)- Bhagad                                   | D/C                | 220                | 4                  | 0                               | 0                          | 0                   |                           |             |                      | commissioned 03/16                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| 69    | Nagothane - Wadkhal                                          | D/C                | 220                | 30                 | 104                             | 56                         | 44                  | 52                        |             |                      | Work was stopped by agency due to severe ROW problem on 18/05/2008. Later the line is charged on 11/03/2016 by JSW under ORC using the corridor of existing 220kV DC IPCL- Wadkhal line from loc no 9.                                                                                                                                                                                                                                                                                                                         |
| 70    | Raymonds - Girnare                                           | D/C                | 220                | 30                 |                                 |                            |                     |                           | MAR-22      |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |

| SI No | Name of Transmission Lines                               | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                                                                                                                            |
|-------|----------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|       |                                                          |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                                                                                                                    |
| 1.    | 2.                                                       | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                                                                                                                                |
| 71    | Second ckt stringing Padegaon - Sawangi line             | S/C on D/C         | 220                | 17                 | 0                               | 0                          | 0                   |                           | DEC-17      |                      | This line is passing through urban area of Aurangabad city. Hence, even after 4th. call no response for tender. Hence TQR modified by CO. Tender acceptance is under process at Zone Office                                        |
| 72    | Shevgaon - Pathardi line at Amrapur S/S                  | D/C                | 220                | 4                  | 0                               | 0                          | 0                   | 4                         |             | OCT-19               | Commissioned 09/19.                                                                                                                                                                                                                |
| 73    | Uppalwadi - Mankapur                                     | M/C                | 220                | 32                 |                                 |                            |                     | 0                         |             |                      | Scope revised O/H - 7.5 Km U/ G - 2.5 Km To be considered in Ph. III, if necessary as per BR 112/12 .                                                                                                                              |
| 74    | Uppalwadi - New Pardi                                    | M/C                | 220                | 54                 | 0                               | 0                          | 0                   |                           |             |                      | LOA issued recently.                                                                                                                                                                                                               |
| 75    | Vairag - Paranda                                         | S/C + D/C          | 220                | 40                 | 0                               | 0                          | 0                   |                           | MAR-20      |                      | Not in STU Plan.                                                                                                                                                                                                                   |
| 76    | Vashi - Pawane                                           | D/C                | 220                | 3                  |                                 |                            |                     |                           | MAR-22      |                      |                                                                                                                                                                                                                                    |
| 77    | Wani - Pandharkawda line                                 | D/C                | 220                | 29                 | 100                             | 48                         | 0                   | 0                         | JAN-20      |                      | Phase-I order issued. Phase-II -Tenderization done, work order will be issued after completion of 50% work of Phase-I.                                                                                                             |
| 78    | Wardha (PGCIL) - Ghatodi                                 | D/C                | 220                | 322                | 522                             | 416                        | 264                 | 4                         |             | MAR-20               | Work in progress for part I.                                                                                                                                                                                                       |
| 79    | Yavatmal Tap - Ghatodi Line                              | D/C                | 220                | 25                 |                                 |                            |                     |                           | MAR-21      |                      |                                                                                                                                                                                                                                    |
| 80    | 2nd Ckt. Stringing of Gangapur - Valve at Jamde (GEC-I)  | S/C on D/C         | 200                | 0                  | 0                               | 0                          | 0                   |                           |             |                      |                                                                                                                                                                                                                                    |
| 81    | 2nd Ckt. Stringing of Aundh - Dahiwadi line (GEC-I)      | S/C + D/C          | 132                | 0                  | 0                               | 0                          | 0                   | 7                         |             | DEC-19               | Total progress 7.1/30 ckm. Work in progress.                                                                                                                                                                                       |
| 82    | 2nd Ckt. Stringing of Georai - Beed (GEC-I)              | S/C on D/C         | 132                | 0                  | 0                               | 0                          | 0                   | 32                        |             | NOV-19               | Line commissioned on 28/11/2019.                                                                                                                                                                                                   |
| 83    | 2nd Ckt. Stringing of Kale (T) - Warna line (GEC-I)      | S/C on D/C         | 132                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | Line cancelled.                                                                                                                                                                                                                    |
| 84    | 2nd Ckt stringing of Kharda - Bhairavnath (GEC-II)       | S/C                | 132                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | Space is not available at 132kV Kharda S/s,and alternate sources are available at Kharda S/s, Hence 2nd ckt stringing is not required.                                                                                             |
| 85    | 2nd Ckt. Stringing of Manmad - Yeola line (GEC-I)        | S/C + D/C          | 132                | 0                  | 1                               | 1                          | 1                   | 29                        |             | JUL-19               | Line commissioned on 03/06/2019.                                                                                                                                                                                                   |
| 86    | 2nd Ckt. Stringing of Nandurbar - Visarwadi line (GEC-I) | D/C                | 132                | 0                  | 0                               | 0                          | 0                   | 35                        |             | DEC-19               | Ckm: 34.87/43.75ckm . Outage required from MSEDCL.                                                                                                                                                                                 |
| 87    | 2nd Ckt. Stringing of Shevgaon - Ghodegaon line (GEC-I)  | S/C + D/C          | 132                | 0                  | 0                               | 0                          | 0                   | 25                        |             | JAN-20               | S-25.29 / 39.95 km Work in progress. ROW issue. Farmers are demanding higher compensation.                                                                                                                                         |
| 88    | 2nd Ckt. Stringing of Shevgaon - Pathardi line (GEC-I)   | D/C                | 132                | 0                  | 0                               | 0                          | 0                   | 23                        |             | DEC-19               | Line commissioned on 16/11/2019.                                                                                                                                                                                                   |
| 89    | 2nd Ckt. Stringing Shevgaon - Benda line (GEC-I)         | D/C                | 132                | 0                  | 0                               | 0                          | 0                   | 26                        |             | MAR-19               | Line commissioned on 18.03.2019.                                                                                                                                                                                                   |
| 90    | Ahmednagar - Ahmednagar MIDC line (GEC-I)                | D/C                | 132                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | Line cancelled.                                                                                                                                                                                                                    |
| 91    | Ahmednagar - Supa line (GEC-I)                           | D/C                | 132                | 0                  | 72                              | 60                         | 0                   |                           |             | MAR-20               | Work involved in existing line S/C corridor, hence after completion of all foundation work outage will be arranged for dismantling , erection & stringing work , Subject to shutdown & load management of Supa S/S from Shirur S/S |

| SI No | Name of Transmission Lines                                | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                                                                                                              |
|-------|-----------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|       |                                                           |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                                                                                                      |
| 1.    | 2.                                                        | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                                                                                                                  |
| 92    | Babhaleshwar - Rahuri at Ahmendnagar MIDC line (GEC-I)    | D/C                | 132                | 0                  | 185                             | 98                         | 0                   |                           |             | AUG-20               | Work involved in existing line S/C corridor, hence after completion of all foundation work outage will be arranged for dismantling , erection & stringing work , Subject to shutdown & ROW during execution of work. |
| 93    | Kadegon - Kirloskawadi line (GEC-I)                       | S/C + D/C          | 132                | 0                  | 54                              | 45                         | 42                  | 18                        |             | DEC-19               | Work in progress.                                                                                                                                                                                                    |
| 94    | Kavthemahankal - Jath line (GEC-I)                        | D/C                | 132                | 0                  | 106                             | 74                         | 14                  | 0                         |             | MAR-20               | Total Locations 106 as per revsied survey, in revised survey some locations of existing line are used                                                                                                                |
| 95    | Kavthemahankal - Savlaj line (GEC-I)                      | S/C + D/C          | 132                | 0                  | 96                              | 96                         | 96                  | 25                        |             | JUN-19               | Commissioned on 31.03.2019.                                                                                                                                                                                          |
| 96    | Kharda - Ashta (D/C partly on M/C Tower (GEC-I)           | D/C                | 132                | 0                  | 168                             | 98                         | 49                  | 0                         |             | JUN-20               | Work in progress.                                                                                                                                                                                                    |
| 97    | LILO of Ashti - Kharda at Patoda (GEC-II)                 | D/C                | 132                | 0                  | 0                               | 0                          | 0                   |                           |             |                      |                                                                                                                                                                                                                      |
| 98    | LILO of Lonand - Phaltan line at Phaltan MIDC GEC-I)      | S/C                | 132                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | Line cancelled.                                                                                                                                                                                                      |
| 99    | LILO of Mul Ashti at - Chamorashi                         | D/C on M/C         | 132                | 30                 |                                 |                            |                     |                           | MAR-20      |                      |                                                                                                                                                                                                                      |
| 100   | LILO of Myani - Dighnchi line at Mhaswad (GEC-I)          | S/C                | 132                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | Line cancelled.                                                                                                                                                                                                      |
| 101   | LILO of Padegaon -s Sillod at Phulambri line (GEC-I)      | S/C                | 132                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | The lines are not required as revised necessity is verified by STU.                                                                                                                                                  |
| 102   | LILO of Sawangi - Pishor at Phulambri line (GEC-I)        | N/A                | 132                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | The line is not required as revised necessity is verified by STU.                                                                                                                                                    |
| 103   | LILO on Kalwan - Dindori at Lakhampur                     | D/C                | 132                | 20                 |                                 |                            |                     |                           | MAR-23      |                      |                                                                                                                                                                                                                      |
| 104   | LILO on Markal - Kharadi at Eon Kharadi (Using U/G Cable) | D/C                | 132                | 4                  |                                 |                            |                     |                           | MAR-19      |                      |                                                                                                                                                                                                                      |
| 105   | LILO on Ozar - Kalwan line at Pimpalgaon (GEC-I)          | S/C                | 132                | 0                  | 21                              | 18                         | 14                  | 2                         |             | DEC-19               | Line name renamed as LILO on Ozar - Chandwad line at Pimpalgaon (GEC-I) . work in progress.                                                                                                                          |
| 106   | Patoda - Raimoha (GEC-II)                                 | S/C on D/C         | 132                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | Yet to be tenderized.                                                                                                                                                                                                |
| 107   | Sawantwadi - Kudal line (GEC-I)                           | D/C                | 132                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | The line is not required as revised necessity is verified by STU.                                                                                                                                                    |
| 108   | Vish Wind - Bhenda (GEC-I)                                | D/C                | 132                | 0                  | 137                             | 83                         | 32                  | 0                         | MAR-21      | DEC-19               | Work in progress.                                                                                                                                                                                                    |
| 109   | LILO on Kalwa - Vashi at Pawane                           | D/C                | 110                | 1                  |                                 |                            |                     |                           | MAR-20      |                      |                                                                                                                                                                                                                      |
| 110   | LILO on Padghe - Vasai                                    | UG Cable           | 110                | 42                 |                                 |                            |                     |                           | MAR-19      |                      |                                                                                                                                                                                                                      |

| SI No                                     | Name of Transmission Lines                     | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
|-------------------------------------------|------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                           |                                                |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| 1.                                        | 2.                                             | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| <b>MEGHALAYA ENERGY CORP. LTD.(MeECL)</b> |                                                |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| 1                                         | Killing (Byrnihat)-EPIP-I                      | M/C                | 132                | 17                 | 19                              | 19                         | 19                  | 22                        |             | MAY-17               | 1. Date of award of contract is 18.03.2011. 2. Schedule date of completion was 18.03.2012. 3. The line was completed on 11.02.2016 and commissioned on 12.05.2017. 4. Delay was due to RoW issue, all of which have been resolved and also due to delay in commissioning of SAS at 400/220/132 kV Killing sub-station.                                                                                                                                                  |
| 2                                         | LILO of Agia - Nangal at Mendipathar           | D/C                | 132                | 5                  | 9                               | 9                          | 9                   | 5                         |             | DEC-15               | 1. Date of award of contract is 11.02.2011. 2. Schedule date of completion was 11.08.2011. 3. Actual date of completion was 28.01.2014. The line was kept charged w.e.f 28.01.2014, but was commissioned with its connected 132/33 kV sub-station at Mendipathar on 22.12.2015. 4. Delay in completion of the line was due to RoW problem. 5. No issue of forest clearance.                                                                                             |
| 3                                         | LILO of Mawlai - Cherra at Mawngap.            | D/C                | 132                | 10                 | 16                              | 15                         | 15                  | 5                         |             | DEC-19               | 1. Date of award of contract is 19.01.2011. 2. Schedule date of completion was 19.07.2011. 3. Anticipated date of completion is March 2020. 4. Delay is due to RoW issues. Work held up due to ROW problem. The PHED, GOME has complained and filed an FIR against Loc No. 3 to 8. 5. The matter has been taken up with the District Administration for solving the RoW issues. 6. No issue on forest clearance and no court cases. 7. Overall status is 90% completed. |
| 4                                         | LILO of NEHU - Khliehriat line at Mustem       | D/C                | 132                | 1                  | 4                               | 4                          | 4                   | 1                         |             | NOV-15               | 1. Date of award of contract is 12.02.2015. 2. Schedule date of completion was 12.05.2015. 3. The LILO was completed and test charged in 7th August, 2015 but was commissioned along with the 132/33 kV Mustem sub-station on 20.11.2015. 4. Delay in completion of the line was due to sub-station was not ready. 5. No issue of forest clearance or RoW issues.                                                                                                       |
| 5                                         | LILO of NEIGRIHMS - Khliehriat at Lad Nongkrem | D/C                | 132                | 6                  | 7                               | 7                          | 7                   | 3                         |             | DEC-19               | 1. Date of award of contract is 26.02.2016. 2. Schedule date of completion was 26.02.2017. 3. Anticipated date of completion is December 2019. 4. Delay is due to delay in supply of materials for line by the vendor. 5. No issues on forest clearance and RoW issues.                                                                                                                                                                                                 |
| 6                                         | LILO of Rongkhon - Ampati at Praharinagar      | D/C                | 132                | 20                 | 30                              | 0                          | 0                   | 0                         |             | MAR-20               | Survey works for 132 kV LILO is completed. Materials procurement is under process. Tendering for the LILO is under process.                                                                                                                                                                                                                                                                                                                                             |
| 7                                         | Mawngap - Sumer                                | D/C                | 132                | 66                 | 102                             | 102                        | 102                 | 66                        |             | DEC-11               | 1. Date of award of contract is 20.07.2009. 2. Schedule date of completion was 20.07.2010. 3. Actual date of completion was 21.12.2011. 4. No issue of forest clearance, and the RoW issues that were there were resolved. 5. The line was commissioned on 21.12.2011.                                                                                                                                                                                                  |
| 8                                         | Nangalbibra - Agia                             | S/C                | 132                | 92                 | 316                             | 316                        | 316                 | 92                        |             | AUG-13               | 1. Date of award of contract is 14.12.2007. 2. Schedule date of completion was 14.12.2009. 3. Actual date of completion was 24.05.2013 but the line was commissioned on 06.08.2013. 4. Delay in completion was due to RoW issues and due to fund flow constraints. 5. The line was commissioned on 06.08.2013.                                                                                                                                                          |

| SI No | Name of Transmission Lines        | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
|-------|-----------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|       |                                   |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| 1.    | 2.                                | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| 9     | New Umtru HEP - Norbong (EPIP-II) | D/C                | 132                | 1                  | 7                               | 7                          | 7                   | 1                         |             | MAR-17               | 1. Date of award of contract is 05.02.2016. 2. Schedule date of completion was 05.05.2016. 3. The 132 kV line was completed on 11.11.2016 and commissioned on 25.03.2017. 4. Delay was due to delay in supply of conductor for line by the vendor and also that the New Umtru HEP was not ready as this line is an ATS of the New Umtru HEP. 5. No issues of forest clearance. 6. Line parameter: one circuit only of the 132 kV D/C line - 0.14 ckm, 132 kV S/C line - 1.07 ckm 7. The total expenditure incurred is Rs.471.87 Lakhs and is inclusive of 132 kV New Umtru - Umtru HEP line.                             |
| 10    | New Umtru - Umtru HEP             | S/C                | 132                | 0                  | 1                               | 1                          | 1                   | 0                         |             | MAR-17               | 1. Date of award of contract is 05.02.2016. 2. Schedule date of completion work 05.05.2016. 3. The 132 kV line was completed on 11.11.2016 and commissioned on 25.03.2017. 4. Delay was due to delay in supply of conductor for line by the vendor and also that the New Umtru HEP was not ready as this line is an ATS of the New Umtru HEP. 5. No issues of forest clearance. 6. Line parameter: one circuit only of the 132 kV D/C line - 0.14 ckm and 132 kV S/C line - 0.36 ckm 7. The total expenditure incurred is Rs. 448.76 Lakhs and is inclusive of the cost of 132 kV New Umtru HEP - Norbong -EPIP-II line. |
| 11    | Rongkhon S/S - Ampati             | D/C                | 132                | 33                 | 102                             | 102                        | 102                 | 32                        |             | DEC-18               | 1. Date of award of contract is 29.07.2011. 2. Schedule date of completion was 29.07.2012. 3. Anticipated date of completion is December, 2018. 4. Delay is due to heavy flood damage in Garo Hills in September 2014, and also due to fund flow constraint and RoW issues. 5. No issues on forest clearance and no court cases. 6. The line has been charged on 20th November'2018.                                                                                                                                                                                                                                     |

| SI No                                              | Name of Transmission Lines | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks |
|----------------------------------------------------|----------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---------|
|                                                    |                            |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |         |
| 1.                                                 | 2.                         | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.     |
| M. P. POWER GENERATING CORPORATION LIMITED(MPPGCL) |                            |                    |                    |                    |                                 |                            |                     |                           |             |                      |         |
| 1                                                  | Sailana - Ratlam           | D/C                | 220                |                    |                                 |                            |                     |                           |             |                      |         |

| SI No                                                      | Name of Transmission Lines                                        | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                          |
|------------------------------------------------------------|-------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|----------------------------------------------------------------------------------|
|                                                            |                                                                   |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                  |
| 1.                                                         | 2.                                                                | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                              |
| <b>M.P. POWER TRANSMISSION CORPORATION LIMITED(MPPTCL)</b> |                                                                   |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                                  |
| 1                                                          | Ashta - Ujjian (GEC-I)                                            | D/C                | 400                | 179                | 258                             | 192                        | 153                 | 23                        | FEB-20      | FEB-20               |                                                                                  |
| 2                                                          | Dada Dhuniwale TPP - Moondi Pooling Point                         | D/C                | 400                | 80                 |                                 |                            |                     |                           |             |                      |                                                                                  |
| 3                                                          | DBTPS - Vindhyachal PS (Quad) line                                | D/C                | 400                | 0                  |                                 |                            |                     |                           |             |                      |                                                                                  |
| 4                                                          | Handia - Ashta(2nd stage)                                         | D/C                | 400                | 180                |                                 |                            |                     |                           |             |                      |                                                                                  |
| 5                                                          | Indore (PGCIL) - Ujjian (GEC-I)                                   | DCDS               | 400                | 91                 | 130                             | 120                        | 120                 | 73                        | MAR-20      | MAR-20               |                                                                                  |
| 6                                                          | LILO of Damoh - Bhopal at Sagar                                   | D/C                | 400                | 40                 |                                 |                            |                     |                           |             |                      |                                                                                  |
| 7                                                          | LILO of Indira Sagar - Satpura at Handia                          | D/C                | 400                | 40                 |                                 |                            |                     |                           |             |                      |                                                                                  |
| 8                                                          | LILO of Indore - Itarsi at Handia                                 | D/C                | 400                | 40                 |                                 |                            |                     |                           |             |                      |                                                                                  |
| 9                                                          | LILO of Khandwa (PGCIL) - Rajgarh at Chhegaon                     | D/C                | 400                | 20                 | 7                               | 4                          | 0                   |                           |             |                      |                                                                                  |
| 10                                                         | LILO of one ckt of Khandwa (PGCIL) - Rajgarh (PGCIL) at Chhegaon  | D/C                | 400                | 20                 | 0                               | 0                          | 0                   |                           |             |                      | Double Entry                                                                     |
| 11                                                         | LILO of one ckt. of Satna (PGCIL) - Bina (PGCIL) at Sagar (GEC-I) | DCDS               | 400                | 50                 | 79                              | 79                         | 79                  | 32                        | JUN-19      | JAN-20               |                                                                                  |
| 12                                                         | LILO of one ckt of Vindhychal - Satna at Nigrie                   | D/C                | 400                |                    |                                 |                            |                     |                           |             |                      |                                                                                  |
| 13                                                         | Moondi Pooling Point - Handia                                     | D/C                | 400                | 240                |                                 |                            |                     |                           |             |                      |                                                                                  |
| 14                                                         | Nagda - Mandsaur (GEC-I)                                          | DCDS               | 400                | 137                | 197                             | 196                        | 151                 | 31                        | MAR-20      | MAR-20               |                                                                                  |
| 15                                                         | Nagda - Ujjain line (GEC-I)                                       | D/C                | 400                | 53                 | 152                             | 142                        | 139                 | 7                         | FEB-20      | FEB-20               |                                                                                  |
| 16                                                         | Pithampur - Moondi Pooling Point                                  | D/C                | 400                | 280                |                                 |                            |                     |                           |             |                      |                                                                                  |
| 17                                                         | REVA TPP - Moondi Pooling Point                                   | D/C                | 400                | 70                 |                                 |                            |                     |                           |             |                      |                                                                                  |
| 18                                                         | Shri Singaji TPP - Moondi Pooling Point                           | D/C                | 400                | 40                 |                                 |                            |                     |                           |             |                      |                                                                                  |
| 19                                                         | Ashta - Shajapur                                                  | D/C                | 220                | 95                 |                                 |                            |                     |                           |             |                      |                                                                                  |
| 20                                                         | Badod - Nalkheda (GEC)                                            | D/C                | 220                | 70                 | 169                             | 126                        | 62                  |                           |             | JUN-20               |                                                                                  |
| 21                                                         | Badod - Nipaniya line PS                                          | D/C                | 220                | 9                  | 0                               | 0                          | 0                   |                           |             | MAR-19               |                                                                                  |
| 22                                                         | Badod - Susner (GEC-I)                                            | D/C                | 220                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | Double Entry                                                                     |
| 23                                                         | Badwar PS - PGCIL S/s                                             | D/C                | 220                | 4                  | 4                               | 4                          | 4                   | 2                         |             | MAR-19               | CKT -I Charged on 28.03.2019 Ckt-II charged on 4.07.2019                         |
| 24                                                         | Betul - Gudgaon (GEC-I)                                           | D/C                | 220                | 94                 | 158                             | 158                        | 158                 | 94                        | SEP-19      | JUL-19               | Commissioned 06/19.                                                              |
| 25                                                         | DCDS Barsitadesh PS - PGCIL S/s                                   | D/C                | 220                | 2                  | 7                               | 7                          | 7                   | 2                         |             | DEC-18               | Ckt. - I charged on 17.06.2018 & 2nd ckt charged on 23.07.2018                   |
| 26                                                         | DCDS Ramnagar pahad PS - PGCIL S/s                                | D/C                | 220                | 5                  | 13                              | 13                         | 13                  | 5                         |             | DEC-18               | Line work completed. Ckt-I charged on 22.07.2018 & 2nd ckt charged on 10.10.2018 |

| SI No | Name of Transmission Lines                                    | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks             |
|-------|---------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---------------------|
|       |                                                               |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                     |
| 1.    | 2.                                                            | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                 |
| 27    | Julwaniya - Kukshi                                            | D/C                | 220                | 160                | 200                             | 123                        | 56                  |                           |             | MAR-20               |                     |
| 28    | Kanwan - Dhar line (GEC-I)                                    | DCDS               | 220                | 63                 | 106                             | 100                        | 100                 | 55                        | DEC-19      | DEC-19               |                     |
| 29    | Katni - Damoh                                                 | D/C                | 220                | 220                |                                 |                            |                     |                           |             |                      |                     |
| 30    | LILO of both ckt Indore - Pithampur at Indore                 | D/C                | 220                | 8                  |                                 |                            |                     |                           |             |                      |                     |
| 31    | LILO of both ckt. Nagda - Neemuch at Mandsaur S/s (GEC-I)     | D/C                | 220                | 103                | 159                             | 157                        | 140                 |                           | FEB-20      | FEB-20               |                     |
| 32    | LILO of both ckt Nagda - Ujjain at Ujjain                     | D/C                | 220                | 40                 | 38                              | 37                         | 36                  |                           |             | APR-20               |                     |
| 33    | LILO of both Ckt. of Badnagar- Ratlam At Badnawar 400 kV S/S  | D/C                | 220                | 28                 | 29                              | 29                         | 29                  | 28                        | MAR-17      | DEC-19               | Commissioned 11/19. |
| 34    | LILO of Both ckt. of Badod - Ujjain at Ujjain                 | DCDS               | 220                | 24                 | 42                              | 42                         | 39                  | 13                        | MAR-20      |                      |                     |
| 35    | LILO of both ckt of Ratlam - Badnagar at Badnawar             | D/C                | 220                | 40                 | 0                               | 0                          | 0                   |                           |             |                      | double entry        |
| 36    | LILO of Handia - Barwaha at Handia                            | D/C                | 220                | 40                 |                                 |                            |                     |                           |             |                      |                     |
| 37    | LILO of Indore-II - Ashta at Shankargarh                      | D/C                | 220                | 20                 |                                 |                            |                     |                           |             |                      |                     |
| 38    | LILO of one Ckt of Ashta- Dewas line at 220 kV S/S Chapda S/S | DCDS               | 220                | 66                 | 109                             | 102                        | 77                  | 9                         | DEC-19      | MAR-20               |                     |
| 39    | LILO of one ckt of Bansagar (Tons) - Satna at Sirmour         | D/C                | 220                | 2                  |                                 |                            |                     |                           |             |                      |                     |
| 40    | LILO of one ckt of Bina - Gwalior at Datia                    | D/C                | 220                | 10                 |                                 |                            |                     |                           |             |                      |                     |
| 41    | LILO of one ckt of Bina - Sagar at Bina                       | D/C                | 220                | 10                 |                                 |                            |                     |                           |             |                      |                     |
| 42    | LILO of one ckt of Indore - Barwaha at Simrol                 | D/C                | 220                | 13                 |                                 |                            |                     |                           |             |                      |                     |
| 43    | LILO of one ckt of Pithampur - Rajgarh (PGCIL) at Dhar        | D/C                | 220                | 4                  |                                 |                            |                     |                           |             |                      |                     |
| 44    | LILO of Ratlam - Badnagar at Badnawar                         | D/C                | 220                | 40                 | 0                               | 0                          | 0                   |                           |             |                      | double entry        |
| 45    | LILO of Ratlam-Daloda line at Jaora (GEC-I) (one ckt.)        | D/C                | 220                | 4                  | 13                              | 13                         | 13                  | 4                         | JUL-19      | DEC-19               | Commissioned 11/19. |
| 46    | LILO of second ckt of Auraiya - Malanpur at Mehgaon           | D/C                | 220                | 6                  |                                 |                            |                     |                           |             |                      |                     |
| 47    | LILO of second ckt of Damoh - Tikamgarh at Damoh              | D/C                | 220                | 10                 |                                 |                            |                     |                           |             |                      |                     |
| 48    | Maheshwar (HEP) - Rajgarh (Dhar)                              | D/C                | 220                | 230                |                                 |                            |                     |                           |             |                      |                     |
| 49    | Mandsaur (Sitamau) - Marut Shakti Pool (GEC-I)                | D/C                | 220                | 92                 | 147                             | 137                        | 124                 |                           | FEB-20      | JUL-20               |                     |
| 50    | Morena - Malapur                                              | D/C                | 220                | 80                 |                                 |                            |                     |                           |             |                      |                     |
| 51    | Morena SP - Morena s/s (ISTS) line (GEC-II)                   | D/C                | 220                | 0                  |                                 |                            |                     |                           |             |                      |                     |
| 52    | Neemuch - Ratangarh line (GEC-I)                              | DCDS               | 220                | 95                 | 151                             | 149                        | 145                 | 53                        | DEC-19      | JAN-20               |                     |

| SI No | Name of Transmission Lines                          | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                        |
|-------|-----------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|----------------------------------------------------------------|
|       |                                                     |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                |
| 1.    | 2.                                                  | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                            |
| 53    | Pithampur -Depalpur                                 | DCDS               | 220                | 75                 | 130                             | 130                        | 118                 | 29                        | DEC-19      | MAR-20               |                                                                |
| 54    | Pithampur - Gandhinagar                             | D/C                | 220                | 60                 |                                 |                            |                     |                           |             |                      |                                                                |
| 55    | Rajgarh (B) - Nalkheda (GEC)                        | D/C                | 220                | 144                | 228                             | 59                         | 13                  |                           |             | MAR-20               |                                                                |
| 56    | Rajgarh - Susner (GEC-I)                            | D/C                | 220                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | Double Entry                                                   |
| 57    | Sabargarh - Sheopur DCDS line                       | DCDS               | 220                | 220                | 342                             | 321                        | 278                 | 85                        | MAR-20      |                      |                                                                |
| 58    | Satna - Chhatarpur (2nd ckt)                        | S/C                | 220                | 160                |                                 | 0                          | 0                   | 160                       |             | SEP-19               | Commissioned 08/19.                                            |
| 59    | Second circuiting of Ratlam - Daloda line (GEC-I)   | D/C                | 220                | 37                 | 9                               | 9                          | 9                   | 37                        | MAR-20      | DEC-19               | Commissioned 11/19.                                            |
| 60    | Shujalpur - Narsinghgarh Line                       | D/C                | 220                | 44                 | 170                             | 170                        | 93                  |                           | JUN-17      | MAR-20               |                                                                |
| 61    | Ujjain - Dewas                                      | D/C                | 220                | 90                 |                                 |                            |                     |                           |             |                      |                                                                |
| 62    | Ujjain - Nalkheda (GEC)                             | D/C                | 220                | 200                | 256                             | 75                         | 23                  |                           |             | JAN-21               |                                                                |
| 63    | Ujjain - Susner (GEC-I)                             | D/C                | 220                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | Double Entry                                                   |
| 64    | 2nd Circuiting of Agar - Susner (GEC-I)             | S/C                | 132                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | This Line is deleted.                                          |
| 65    | 2nd Circuiting of Ashta- Ichhawar (GEC-I)           | S/C                | 132                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | This Line is deleted.                                          |
| 66    | 2nd Circuiting of Birsinghpur - Shahdol (GEC-I)     | S/C                | 132                | 40                 | 0                               | 0                          | 0                   |                           |             | MAR-19               | This Line is deleted.                                          |
| 67    | 2nd Circuiting of Mahidpur - Zarda (GEC-I)          | S/C                | 132                | 0                  | 0                               | 0                          | 0                   | 23                        |             |                      | Line Charged on 31.03.2019                                     |
| 68    | 2nd Circuiting of Maihar - Amarpatan (GEC-I)        | S/C                | 132                | 26                 | 0                               | 0                          | 0                   |                           |             | MAR-19               | This Line is deleted.                                          |
| 69    | 2nd Circuiting of Nalkheda - Moman Badodiya (GEC-I) | S/C                | 132                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | This Line is deleted.                                          |
| 70    | 2nd Circuiting of Sabalgarh - Vijaypur (GEC-I)      | S/C                | 132                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | This Line is deleted.                                          |
| 71    | 2nd Circuiting of Sidhi - Mauganj (GEC-I)           | S/C                | 132                | 46                 | 0                               | 0                          | 0                   |                           |             | MAR-19               | This Line is deleted.                                          |
| 72    | 2nd Circuiting of Susner - Jeerapur (GEC-I)         | S/C                | 132                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | This Line is deleted.                                          |
| 73    | 2nd Circuiting of Tarana - Makdon (GEC-I)           | S/C                | 132                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | This Line is deleted.                                          |
| 74    | Agar - Makdon (GEC-I)                               | D/C                | 132                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | This Line is deleted.                                          |
| 75    | Alot - Zarda (GEC-I)                                | D/C                | 132                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | This Line is deleted.                                          |
| 76    | BLA- Gadarwara line                                 | D/C                | 132                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | This Line is deleted.                                          |
| 77    | Gudgaon(220) - Gudgaon(132) (GEC-I)                 | D/C                | 132                | 19                 | 35                              | 1                          | 0                   |                           |             | MAR-19               | This Line is deleted.                                          |
| 78    | Kanwan (220) - Kanwan (132) (GEC-I)                 | D/C                | 132                | 26                 | 42                              | 42                         | 42                  | 30                        |             | MAR-19               | 2x13.115 + 3.4 Kms (second circuit) line charged on 30.03.2019 |
| 79    | Kanwan (220) - Teesgaon (GEC-I)                     | D/C                | 132                | 24                 | 44                              | 44                         | 44                  | 25                        |             | MAR-19               | Line Charged on 26.03.2019                                     |

| SI No | Name of Transmission Lines                                               | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                        |
|-------|--------------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|----------------------------------------------------------------|
|       |                                                                          |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                |
| 1.    | 2.                                                                       | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                            |
| 80    | LILO of both circuits of Susner-Jeerapur line at Susner (GEC-I)          | 2xD/C              | 132                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | This Line is deleted.                                          |
| 81    | LILO of both circuits of Ujjain-Tarana line at Ujjain 400 kV s/s (GEC-I) | 2xD/C              | 132                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | This Line is deleted.                                          |
| 82    | LILO of Both ckt Badod - Suwasara at Suwasara S/s                        | D/C                | 132                |                    | 0                               | 0                          | 0                   |                           |             |                      | This Line is deleted.                                          |
| 83    | LILO of Both ckt Neemuch - Mandsaur at Mandsaur S/s (GEC-I)              | D/C                | 132                | 143                | 0                               | 0                          | 0                   |                           |             | MAR-19               | This Line is deleted from the list                             |
| 84    | Ratangarh(400 )- Ratangarh(132) (GEC-I)                                  | D/C                | 132                | 4                  | 8                               | 0                          | 0                   |                           |             | MAR-19               | This Line is deleted.                                          |
| 85    | Sailana(400) - Sailana(132) (GEC-I)                                      | D/C                | 132                | 37                 | 69                              | 26                         | 0                   |                           |             | MAR-19               | This Line is deleted.                                          |
| 86    | Second circuiting of Alot - Sitamau 132 kV line (GEC-I)                  | S/C                | 132                | 40                 | 0                               | 0                          | 0                   |                           |             | MAR-19               | This Line is deleted.                                          |
| 87    | Second circuiting of Jhabua - Meghnagar 132 kV line (GEC-I)              | S/C                | 132                | 26                 | 0                               | 0                          | 0                   |                           |             | MAR-19               | This Line is deleted.                                          |
| 88    | Second circuiting of Rajgarh-Jhabua 132 kV line (GEC-I)                  | S/C                | 132                | 48                 | 0                               | 0                          | 0                   |                           |             | MAR-19               | This Line is deleted.                                          |
| 89    | Second circuiting of Rajgarh - Petlawad 132 kV line (GEC-I)              | S/C                | 132                | 54                 | 0                               | 0                          | 0                   |                           |             | MAR-19               | This Line is deleted.                                          |
| 90    | Sendhwa (220) - Pansemal (132) (GEC-I)                                   | D/C                | 132                | 95                 | 165                             | 19                         | 0                   |                           |             | MAR-19               | This Line is deleted.                                          |
| 91    | Sendhwa (220) - Sendhwa (132) (GEC-I)                                    | D/C                | 132                | 12                 | 15                              | 15                         | 15                  | 10                        |             | MAR-19               | 1x2.538 + 7.071 Km (second Circuit) Line charged on 29.03.2019 |
| 92    | Susner - Nalkheda (GEC-I)                                                | D/C                | 132                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | This Line is deleted.                                          |

| SI No                                                    | Name of Transmission Lines                                  | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                          |
|----------------------------------------------------------|-------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|------------------------------------------------------------------------------------------------------------------|
|                                                          |                                                             |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                  |
| 1.                                                       | 2.                                                          | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                              |
| <b>ORISSA POWER TRANSMISSION CORPORATION LTD.(OPTCL)</b> |                                                             |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                                                                  |
| 1                                                        | Bhanjanagar - Aska                                          | D/C                | 220                | 57                 | 105                             | 105                        | 105                 | 57                        | JUN-20      | MAY-19               | Commissioned 05/19.                                                                                              |
| 2                                                        | Bolangir - Kesinga                                          | D/C                | 220                | 170                | 327                             | 314                        | 300                 | 12                        | JUN-19      | MAR-20               | Delayed due to forest clearance issue                                                                            |
| 3                                                        | Cuttack (OPTCL) - Pratapsasan                               | D/C                | 220                | 96                 | 223                             | 87                         | 9                   | 0                         |             | MAR-20               | Delayed due to RoW issue                                                                                         |
| 4                                                        | Katapalli-Kiakata                                           | D/C                | 220                | 250                | 418                             | 107                        | 90                  |                           | JAN-20      | MAR-21               | The no. of Towers may be revised to 445 nos.                                                                     |
| 5                                                        | Kesinga - Baliguda                                          | D/C                | 220                | 200                | 376                             | 307                        | 264                 |                           | JUN-17      | MAR-21               | Delayed due to forest clearance issue                                                                            |
| 6                                                        | LILO of Balimela-Malkangiri at Gobindpalli                  | S/C + D/C          | 220                | 80                 | 146                             | 129                        | 92                  | 21                        | MAR-20      | OCT-20               | Total ckm will be 96 ckm (21kms Hot line stringing+37.6kms LILO e 37.6X2). Delayed due to forest clearance issue |
| 7                                                        | LILO of Budhipadar - Tarkera at Bamra                       | S/C                | 220                | 13                 | 37                              | 11                         | 0                   |                           |             | MAR-21               |                                                                                                                  |
| 8                                                        | LILO of Budhipadar - Tarkera at Kuanrapunda                 | S/C                | 220                | 61                 | 65                              | 29                         | 20                  |                           |             | MAY-20               |                                                                                                                  |
| 9                                                        | LILO of Duburi - Balasore at Dhamra                         | S/C                | 220                | 70                 | 133                             | 21                         | 0                   |                           |             | JUN-20               |                                                                                                                  |
| 10                                                       | LILO of Meramundali - Duburi Ckt-I at Goda                  | D/C                | 220                | 10                 | 24                              | 24                         | 24                  | 9                         | MAR-17      | MAR-20               |                                                                                                                  |
| 11                                                       | LILO of one Ckt. of Bhanjanagar - Meramundali at Daspalla   | D/C                | 220                | 60                 | 113                             | 39                         | 21                  |                           | JAN-20      | MAR-21               | Tower details is yet to be finalised                                                                             |
| 12                                                       | LILO of one Ckt. of Budhipadar-Basundhara at Lephripara s/s | D/C                | 220                | 10                 | 20                              | 20                         | 4                   |                           | MAY-19      | DEC-20               | No. of Towers may be revised to 20 nos.                                                                          |
| 13                                                       | LILO of one ckt of Indravati - Thervali line at Jaypatna    | D/C                | 220                | 32                 | 67                              | 67                         | 67                  | 32                        | FEB-18      | AUG-19               | Commissioned 07/19.                                                                                              |
| 14                                                       | LILO of one ckt. of Rengali-Barkote at Deogarh              | D/C                | 220                | 25                 | 50                              | 36                         | 22                  |                           | MAY-19      | JUL-20               | Delayed due to forest clearance issue                                                                            |
| 15                                                       | Malkangiri - Kalimela                                       | S/C                | 220                | 67                 | 128                             | 128                        | 128                 | 0                         | FEB-18      | MAR-20               | Delayed due to forest clearance issue                                                                            |
| 16                                                       | Pandiabili PGCIL - Pratapasasan line                        | D/C                | 220                | 58                 | 107                             | 97                         | 85                  | 4                         | MAR-17      | MAR-20               |                                                                                                                  |
| 17                                                       | LILO of Aska - Bhanjanagar at Aska line                     | S/C                | 132                | 12                 | 0                               | 0                          | 0                   |                           | MAR-18      |                      | May be deleted as it is 132kV voltge level                                                                       |

| SI No                                                     | Name of Transmission Lines                                               | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                |
|-----------------------------------------------------------|--------------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|------------------------------------------------------------------------------------------------------------------------|
|                                                           |                                                                          |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                        |
| 1.                                                        | 2.                                                                       | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                    |
| <b>POWER AND ELECTRICITY DEPARTMENT, MIZORAM(PEDMIZO)</b> |                                                                          |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                                                                        |
| 1                                                         | 2nd evacuation line : Tuirial HEP to Sihhmui via Bawktlang               | S/C                | 132                | 105                |                                 |                            |                     |                           |             |                      | Concept Note is being submitted                                                                                        |
| 2                                                         | Bairabi to W.Phaileng via Mamit                                          | D/C                | 132                | 74                 | 0                               | 0                          | 0                   |                           |             |                      | Sanction received from NEC. Preliminary survey started                                                                 |
| 3                                                         | Bawktlang (Kolasib) S/S - Sihhmui S/S                                    | D/C                | 132                | 47                 | 135                             | 135                        | 135                 | 47                        |             | DEC-16               | The 132KV Sihhmui substation was constructed by P&E, Govt. of Manipur and completed on 31.03.2016. Line has completed. |
| 4                                                         | LILO of 2nd ckt of Tuirial-Aizwal at Kolasib                             | D/C                | 132                | 105                | 0                               | 0                          | 0                   |                           |             |                      | Funding of project is yet to be identified                                                                             |
| 5                                                         | LILO of Zemabawk - W.Phaileng at Sihhmui                                 | S/C                | 132                | 5                  | 0                               | 0                          | 0                   | 0                         |             | DEC-13               | Approval from State Govt. obtained                                                                                     |
| 6                                                         | Luangmual to Sihhmui                                                     | D/C                | 132                | 16                 |                                 |                            |                     |                           |             |                      | Work progress is 28 percent due to ROW problem since the line is to be constructed through city area                   |
| 7                                                         | Melriat to Khumtung                                                      | D/C                | 132                | 25                 |                                 |                            |                     |                           |             |                      | Proposal stage                                                                                                         |
| 8                                                         | Sihhmui s/s to Airport road Sihhmui(to re-align existing W.Phaileng line | S/C                | 132                | 11                 |                                 |                            |                     |                           |             |                      | Proposal stage. Fund will be sought from NEC/DoNER                                                                     |
| 9                                                         | Tuirial HEP - Bawktlang (Kolasib) S/S                                    | S/C                | 132                | 42                 | 85                              | 85                         | 85                  | 42                        |             | FEB-17               | Line completed on Mar-17.                                                                                              |

| SI No                                                      | Name of Transmission Lines                                           | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
|------------------------------------------------------------|----------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                            |                                                                      |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| 1.                                                         | 2.                                                                   | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| <b>POWER TRANSMISSION CORP. OF UTTARAKHAND LTD.(PTCUL)</b> |                                                                      |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| 1                                                          | Kuwari Pass (Pipalkoti)-Karanprayag - Srinagar(Khandukhal)           | D/C                | 400                | 184                | 222                             | 0                          | 0                   | 0                         |             | DEC-20               | Contract awarded in 03 no. packages in Sep 2017. Forest proposal had been submitted on dated 24.11.2018 for Package-I, on dated 23/10/2018 for Package-II and on dated 23/02/2019 for Package-III. Stage-I clearance of forest case for Package I, II and III is expected by Oct'19, Oct'19 and Nov'19 resp. Construction work of line will be started after approval of stage-I clearance of forest.                                                            |
| 2                                                          | LILO of Loharinagpala - Koteswar at Pala - Maneri                    | D/C                | 400                | 10                 | 0                               | 0                          | 0                   | 0                         |             |                      | The work at Pala Maneri HEP stopped as per GOI order.                                                                                                                                                                                                                                                                                                                                                                                                            |
| 3                                                          | LILO of Vishnu Prayag - Muzaffarnagar at Tapovan Vishnugarh HEP      | D/C                | 400                | 2                  | 0                               | 0                          | 0                   |                           |             |                      | Approval is pending in Standing Committee, CEA. Construction of Transmission line will be planned after due approval from competent authority.                                                                                                                                                                                                                                                                                                                   |
| 4                                                          | Loharinagpala-Koteswar line                                          | D/C                | 400                | 180                | 0                               | 0                          | 0                   | 0                         |             |                      | The work at Loharinagpala HEP stopped as per GOI order.                                                                                                                                                                                                                                                                                                                                                                                                          |
| 5                                                          | Pipalkoti HEP - Pipalkoti (THDC) (Kuwari Pass)                       | D/C                | 400                | 36                 | 0                               | 0                          | 0                   |                           | SEP-19      | SEP-19               | Work has been awarded to Tata and route alignment & survey has been completed. Line is passing through forest land and forest proposal is under process.                                                                                                                                                                                                                                                                                                         |
| 6                                                          | Srinagar(Khandukhal)-Kashipur (Rampura)                              | D/C                | 400                | 304                | 0                               | 0                          | 0                   | 0                         |             | SEP-20               | NIT floated on date 08/03/2019. Bid part-1 (technical bid) was opened on date 07/05/2019 and technical bid evaluation report has been submitted on 09/07/2019. The transmission project is likely to be awarded in Oct19 with the commissioning schedule of 22 months from the date of award                                                                                                                                                                     |
| 7                                                          | Tapovan Vishnugadh - Kunwari Pass (Pipalkoti)                        | D/C                | 400                | 36                 | 52                              | 0                          | 0                   |                           |             | SEP-20               | Forest proposal has been submitted on 10/06/2018. Forest proposal was discussed in 39th Regional Empowered Committee (REC) meeting held on 20.06.19. REC accorded in principle approval for diversion of 61.479 Ha land subject to submission of clear enumeration of total trees proposed to be felled and lopped separately. Tree counting is under process. Principle approval of forest case is expected by Aug-2019commission schedule of line is Sep-2020. |
| 8                                                          | Vishnugad - Kuwari Pass (Pipalkoti)                                  | D/C                | 400                | 40                 | 62                              | 0                          | 0                   | 0                         |             | DEC-18               | Construction of 400 KV DC Vishnugad-Pipalkoti line & LILO of 400 KV DC Vishnuprayag-Muzaffarnagar at Piapalkoti is under progress. Rroute alignment, profile has been finalized and forest case preparation is under process. Completion period of line as amended is 02 years from 26.09.2016.                                                                                                                                                                  |
| 9                                                          | Almora-Pithoragarh                                                   | D/C                | 220                | 146                | 0                               | 0                          | 0                   | 0                         |             | DEC-20               | Revised DPR under preperation.                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| 10                                                         | Arakot -Mori and LILO of Arakot -Mori at Hanol Tuni                  | D/C                | 220                | 94                 | 0                               | 0                          | 0                   | 0                         |             | MAR-20               | Land for construction of S/s is being searched. Construction of line will be planned as per Connectivity Schedule of Generators in Yamuna Valley.                                                                                                                                                                                                                                                                                                                |
| 11                                                         | Devsari-Karanprayag                                                  | D/C                | 220                | 52                 | 0                               | 0                          | 0                   | 0                         |             |                      | Construction of Transmission line will be planned as per Connectivity Schedule of Devsari HEP (SJVNL) in Alaknanda Valley.                                                                                                                                                                                                                                                                                                                                       |
| 12                                                         | Jakhol -Sankri -Mori and LILO of Jakhol -Sankri -Mori at Natwar Mori | D/C                | 220                | 76                 | 0                               | 0                          | 0                   | 0                         |             | MAR-18               | Construction of line as per Conectivity Schedule of Generators in Yamuna Valley.                                                                                                                                                                                                                                                                                                                                                                                 |

| SI No | Name of Transmission Lines                                                                               | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|-------|----------------------------------------------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|       |                                                                                                          |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| 1.    | 2.                                                                                                       | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| 13    | Joshimath - Kunwari Pass (Pipalkoti)                                                                     | D/C                | 220                | 40                 | 0                               | 0                          | 0                   |                           |             |                      | Contract of transmission line has been terminated on 23.01.2017 due to the stay order of Hon'ble Supreme Court for Construction of Lata Tapovan HEP(171MW)                                                                                                                                                                                                                                                                                                                                                        |
| 14    | Lakhwar- Dehradun                                                                                        | D/C                | 220                | 60                 | 110                             | 57                         | 52                  | 0                         |             | JUN-20               | Foundation Completed : 57Nos. Tower erection : 52 Nos. Stringing :0.000 Kms                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| 15    | Lata Tapovan- Joshimath                                                                                  | D/C                | 220                | 24                 | 36                              | 0                          | 0                   | 0                         |             |                      | Contract of transmission line has been terminated on 23.01.2017 due to the stay order of Hon'ble Supreme Court for Construction of Lata Tapovan HEP(171MW)                                                                                                                                                                                                                                                                                                                                                        |
| 16    | LILO of Baramwari - Srinagar at Singoli Bhatwari                                                         | D/C                | 220                | 5                  | 0                               | 0                          | 0                   | 0                         | DEC-19      | DEC-19               | PPA is to be signed.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| 17    | LILO of Dhauliganga - Pithoragarh (PGCIL) line                                                           | D/C                | 220                | 11                 | 0                               | 0                          | 0                   |                           | AUG-19      | MAY-20               | Work is under progress. Physical Progress is 36%. Excavation done for 6 nos. tower locations out of 39 tower locations.                                                                                                                                                                                                                                                                                                                                                                                           |
| 18    | LILO of Kashipur - Pantnagar line at Jaffarpur                                                           | D/C                | 220                | 8                  | 17                              | 15                         |                     |                           | JUN-19      | MAR-20               | Physical Progress Is 40 % , Contract of M/s Vijay Rai & Company, Bihar has been terminated by SE(C&P) vide its office letter no. 645 date 31.08.2019 due to non performing over project.                                                                                                                                                                                                                                                                                                                          |
| 19    | LILO of Lakhwar- Dehradun at Vyasi                                                                       | D/C                | 220                | 71                 | 110                             | 56                         | 52                  | 0                         | DEC-19      | JUN-20               | Foundation Completed : 56 Nos. Tower erection : 52 Nos. Stringing :0.000 Kms                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| 20    | LILO of Mori - Dehradun line at Nogaon                                                                   | D/C                | 220                | 10                 | 39                              | 1                          | 0                   | 0                         |             | MAY-20               | Target date of Completion 31.05.2020.                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| 21    | LILO of Nandprayag -Karanprayag at Langrasu                                                              | D/C                | 220                | 16                 | 0                               | 0                          | 0                   | 0                         |             |                      | Construction of Transmission line will be planned as per Connectivity Schedule of Langrasu HEP (UJVNL) in Alaknanda Valley.                                                                                                                                                                                                                                                                                                                                                                                       |
| 22    | LILO of Vyasi HEP - Dehradun at Dehradun (PG) S/S                                                        | D/C                | 220                | 70                 | 0                               | 0                          | 0                   | 0                         |             | DEC-18               | Route Survey has been completed. Tower schedule and profile of line has been approved. Principal approval obtained from MOEF on dated 11/09/2017. Proposal for transfer of land (73.36 Hect.) for compensatory afforestation was submitted to DM, Dehradun on dated 14/09/2017. SDM directed to Tehsildar on 03/10/2017 for further necessary action. Total Progress 12%                                                                                                                                          |
| 23    | Mori -Dehradun                                                                                           | D/C                | 220                | 200                | 0                               | 0                          | 0                   | 0                         |             |                      | Preliminary route survey done.DPR prepared and tendering activities are yet to be started.                                                                                                                                                                                                                                                                                                                                                                                                                        |
| 24    | Naitwar Mori HEP - Mori SS                                                                               | D/C                | 220                | 0                  | 0                               | 0                          | 0                   | 0                         |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| 25    | Puhana - Imlikhera (Pirankaliyar) line                                                                   | D/C                | 220                | 14                 |                                 |                            |                     |                           | NOV-19      |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| 26    | Rudrapur - Srinagar line ( from srinagar to interconnection point of Singoli Bhatwari HEP of M/s L and T | D/C                | 220                | 150                | 260                             | 202                        | 133                 | 10                        | JUN-19      | JUN-19               | 1. Final approval of forest case was obtained on 18.05.2018 from MoEF & CC regional office Dehradun, GO for final approval issued by Uttarakhand Govt. on 13.08.2018. 2. Old contractor M/s LANCO did not make payments labors contractor/ Sub contractors and they are creating hurdle in construction of line and requesting PTCUL for making their payments directly from PTCUL. 3. There are RoW issues in some locations of line and same are being settled by consistent persuasion to concern land owners. |

| SI No                                                       | Name of Transmission Lines                                                    | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                            |
|-------------------------------------------------------------|-------------------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--------------------------------------------------------------------|
|                                                             |                                                                               |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                    |
| 1.                                                          | 2.                                                                            | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                |
| <b>PUNJAB STATE TRANSMISSION CORPORATION LIMITED(PSTCL)</b> |                                                                               |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                    |
| 1                                                           | LILO of both ckts. Rajpura Thermal s/s to Nakodar s/s at Doraha               | 2xD/C              | 400                | 22                 |                                 |                            |                     |                           | MAR-18      |                      |                                                                    |
| 2                                                           | LILO of both lines Rajpura s/s- Lalru s/s at Mohali                           | D/C                | 400                | 14                 |                                 |                            |                     |                           | MAR-18      |                      |                                                                    |
| 3                                                           | LILO of 1ckt RSP - Sarna at Shahpur Kandi PH-I and PH-II                      | D/C                | 220                | 18                 | 0                               | 0                          | 0                   |                           |             | MAR-20               | Amount not yet deposited by Punjab State power Corporation Limited |
| 4                                                           | LILO of 2nd Ckt. of PGCIL Jalandhar - Kotla Jagan (nakodar) line at Kartarpur | D/C                | 220                | 5                  | 4                               | 4                          | 4                   | 0                         | MAY-19      | NOV-19               | Work in progress . correct line length is 0.948 km                 |
| 5                                                           | LILO of both ckts. Jamalpur s/s Dhandari Kalan-I s/s at Sherpur (Focal Point) | D/C                | 220                | 26                 |                                 |                            |                     |                           | MAR-18      |                      |                                                                    |
| 6                                                           | LILO of Himmatpura - jagraon at Ajitwal                                       | D/C                | 220                | 3                  | 10                              | 7                          | 3                   | 0                         | MAY-19      | JUN-19               | Work is held up due to right of way problems at TL No.4, 5 and 6.  |
| 7                                                           | LILO of one ckt. of 220KV Humbran - Ferozpur Road (Ludhiana) at 220KV Ladowal | D/C                | 220                | 25                 | 44                              | 44                         | 44                  | 25                        | DEC-16      | MAR-19               | Line Energised on dated 13.03.2019                                 |
| 8                                                           | Makhu - Algaon                                                                | D/C                | 220                | 101                | 162                             | 160                        | 159                 | 96                        | MAY-19      | DEC-19               | W.O issued for Pile foundation and work in progress.               |
| 9                                                           | Makhu - Rashiana                                                              | D/C                | 220                | 92                 | 148                             | 148                        | 148                 | 92                        | MAY-19      | DEC-19               | work in progress                                                   |
| 10                                                          | Makhu - Taran  Tarn                                                           | D/C                | 220                | 60                 |                                 |                            |                     |                           |             |                      |                                                                    |
| 11                                                          | Malout - Abohar                                                               | D/C                | 220                | 30                 | 102                             | 101                        | 95                  | 20                        | MAY-19      | DEC-19               | Work help up due to non availability of labour                     |
| 12                                                          | Nakodar - Ladhowal                                                            | D/C                | 220                | 70                 | 128                             | 128                        | 128                 | 70                        | DEC-19      | SEP-19               | Commissioned 08/19.                                                |
| 13                                                          | Sarana- Kotli Surat Malli line                                                | S/C on D/C         | 220                | 62                 | 185                             | 70                         | 0                   | 0                         |             |                      | Work deferred for the timebeing.                                   |
| 14                                                          | Shahpur Kandi PH-I - Shahpur Kandi PH-II                                      | D/C                | 220                | 10                 | 0                               | 0                          | 0                   |                           |             | MAR-20               | Amount not yet deposited by Punjab State power Corporation Limited |

| SI No                                                 | Name of Transmission Lines                                              | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                                                                                                      |
|-------------------------------------------------------|-------------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                       |                                                                         |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                                                                                              |
| 1.                                                    | 2.                                                                      | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                                                                                                          |
| <b>RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED(RVPNL)</b> |                                                                         |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                              |
| 1                                                     | Barmer-Bhinmal line                                                     | D/C                | 400                | 288                | 399                             | 399                        | 399                 | 288                       |             | MAY-19               | Commissioned 05/19.                                                                                                                                                                                          |
| 2                                                     | LILO of one circuit of Akal - Jodhpur (new) line at Jaisalmer-2 (GEC-I) | D/C                | 400                | 20                 | 21                              | 2                          | 0                   | 0                         | MAR-20      | MAR-20               | KFW funded scheme. NOA issued on dated 27.05.2019 in favour of M/s Skipper, Kolkatta. Profile Approved                                                                                                       |
| 3                                                     | Ramgarh -Bhadla                                                         | D/C                | 400                | 320                | 446                             | 446                        | 443                 | 304                       | APR-19      | MAR-20               | W/O awarded to M/S SEW Hyderabad. Forest: Permission to work issued on 04.02.19. Aviation NOC issued on 16.05.2018. ROW resolved.                                                                            |
| 4                                                     | Suratgarh TPS - Babai ( Jhunjhunu)                                      | D/C                | 400                | 480                | 676                             | 676                        | 676                 | 469                       | APR-19      | MAR-20               | Work order awarded to M/s Aster Chennai. Aviation NOC received. Route approval certificate issued on 25.06.2018. 02 nos. tower at Loc. 34/12 & 35/0 were collapsed on dated 16.04.2019, work under progress. |
| 5                                                     | Akal- Jaisalmer-2 line (GEC-I)                                          | D/C                | 220                | 112                | 195                             | 154                        | 133                 | 12                        | MAR-20      | MAR-20               | NOA issued in favor of M/s Skipper on dated 01.06.2018. Route of 56.595 Km. is approved. Forest involved, approval pending.NHAI crossing approval pending.                                                   |
| 6                                                     | Gajner - Chhatargarh line (GEC-I)                                       | D/C                | 220                | 167                | 297                             | 253                        | 219                 | 43                        | DEC-19      | MAR-20               | NOA issued on dated 05.06.18 in favor of M/s Man structural. Contract agreement signed. Forest: Involved at 11 locs. , approval pending. NHAI: Crossing approval pending.                                    |
| 7                                                     | GSS Basni (Jodhpur) - GSS NPH (U/C) Jodhpur                             | D/C                | 220                | 6                  | 18                              | 15                         | 12                  | 0                         | SEP-19      | MAR-20               | W/O awarded to M/s Transrail on 26.12.17. Route profile for 2.222 kMs approved. All Monopole tower foundation drawings approved. BOQ case approved. Gang left the site.                                      |
| 8                                                     | Jodhpur (400 kV GSS) - Banar                                            | D/C                | 220                | 21                 | 39                              | 37                         | 34                  | 18                        | OCT-12      | MAR-20               | W.O. awarded to M/s Hitech. Approval for work at railway crossing received. BOQ approved from GOR ON 01.09.19                                                                                                |
| 9                                                     | Jodhpur CHB - Soorsagar                                                 | D/C                | 220                | 16                 | 32                              | 32                         | 32                  | 15                        |             | NOV-19               | Work order issued on dated 10.05.2018 to M/S Astvinayak. Work completed                                                                                                                                      |
| 10                                                    | LILO of Jhalawar - Chhabra line at 220kV GSS Aklera                     | D/C                | 220                | 98                 | 158                             | 136                        | 110                 | 46                        |             | MAR-20               | Achievements in respect of EHV works for the m/o October 2019                                                                                                                                                |
| 11                                                    | LILO of Jhalawar - Chhabra line at GSS Aklera (U/C)                     | D/C                | 220                | 97                 |                                 |                            |                     |                           | DEC-19      |                      |                                                                                                                                                                                                              |
| 12                                                    | LILO of one Ckt of existing STPS - Ratangarh line at 220kV GSS Rawatsar | D/C                | 220                | 80                 | 129                             | 5                          | 0                   |                           |             | MAR-20               | Work order issued to Moji Const. Jaipur on dt. 26.09.19 Survey work completed                                                                                                                                |

| SI No                                             | Name of Transmission Lines                                               | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks      |
|---------------------------------------------------|--------------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--------------|
|                                                   |                                                                          |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |              |
| 1.                                                | 2.                                                                       | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.          |
| SIKKIM POWER DEVELOPMENT CORPORATION LTD.(SIKKIM) |                                                                          |                    |                    |                    |                                 |                            |                     |                           |             |                      |              |
| 1                                                 | LILO of Teesta III - Rangpo 400 kv line at Dikchu (Interim connectivity) | D/C                | 400                | 1                  | 2                               | 2                          | 12                  | 1                         |             | FEB-17               | Completed.   |
| 2                                                 | Dikchu HEP - Dikchu Pool                                                 | D/C                | 132                |                    | 0                               | 0                          | 0                   |                           |             |                      | Yet to award |

| SI No                                                      | Name of Transmission Lines                                                                | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                                             |
|------------------------------------------------------------|-------------------------------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                            |                                                                                           |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                                     |
| 1.                                                         | 2.                                                                                        | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                                                 |
| <b>TAMILNADU TRANSMISSION CORPORATION LTD.(TANTRANSCO)</b> |                                                                                           |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                                                                                                     |
| 1                                                          | Ariyalur - Thiruvalam PGCIL                                                               | D/C                | 765                | 350                | 500                             | 500                        | 500                 | 347                       |             | SEP-19               | All works completed.                                                                                                                                |
| 2                                                          | NCTPS Stage-III - North Chennai (PS) line                                                 | D/C                | 765                | 0                  |                                 |                            |                     |                           |             |                      |                                                                                                                                                     |
| 3                                                          | Norht Chennai (PS) - Ariyalur line                                                        | D/C                | 765                | 0                  |                                 |                            |                     |                           |             |                      |                                                                                                                                                     |
| 4                                                          | North Chennai 765 KV PS - Ariyalur 765 KV s/s                                             | D/C                | 765                | 542                | 799                             | 770                        | 710                 | 373                       | MAR-20      | DEC-19               | Work under progres.                                                                                                                                 |
| 5                                                          | Uppur SCTPP - Virudhunagar                                                                | D/C                | 765                | 204                | 0                               | 0                          | 0                   |                           | MAR-21      |                      | Tender to be floated.                                                                                                                               |
| 6                                                          | Virudhnagar - Coimbatore                                                                  | D/C                | 765                | 498                | 0                               | 0                          | 0                   |                           | MAR-21      |                      | Estimate is under preparation                                                                                                                       |
| 7                                                          | Common point A of Thervaikandigai - Manali (8a)                                           | D/C                | 400                | 54                 | 82                              | 82                         | 82                  | 54                        | SEP-17      | DEC-19               | Commissioned 07/19 (Late Reported).                                                                                                                 |
| 8                                                          | Ennore SEZ - North Chennai Pooling Station                                                | D/C                | 400                | 24                 | 34                              | 8                          | 6                   | 0                         | SEP-18      | MAR-20               | Work under progress                                                                                                                                 |
| 9                                                          | ETPS exp.- Ennore SEZ                                                                     | D/C                | 400                | 24                 | 9                               | 4                          | 0                   |                           | APR-19      | APR-20               | Work under progress.                                                                                                                                |
| 10                                                         | ETPS exp. - North Chennai Pooling Station                                                 | D/C                | 400                | 24                 | 106                             | 27                         | 19                  |                           | SEP-18      | MAR-19               | Check survey completed.Foundation work commenced.                                                                                                   |
| 11                                                         | ETPS to Tondiarpet point ATS                                                              | D/C                | 400                | 18                 | 5                               | 3                          | 2                   |                           | SEP-17      | MAR-19               | Work under progres                                                                                                                                  |
| 12                                                         | Kayathar - Thennampatty                                                                   | D/C                | 400                | 48                 | 76                              | 76                         | 76                  | 48                        |             | MAY-19               | Commissioned 05/19.                                                                                                                                 |
| 13                                                         | LILO of Karaikudi - Pugalur feeder-I at Vellalaviduthi                                    | D/C                | 400                | 190                | 0                               | 0                          | 0                   |                           |             | MAR-20               | As work not commenced by the contractor, work contract terminated. Retender floated with due date of opening on 19.09.19.                           |
| 14                                                         | LILO of one ckt of Thappagundu - Anaikadavu 400 line at Udumalpet (PGCIL) S/S             | D/C                | 400                | 40                 | 60                              | 60                         | 55                  | 18                        | SEP-19      | APR-19               | Work under progress. ROW issued involved. Enter upon permission awaited from District Collector, Dindiguland awaited from Dist Collector/Thiruppur. |
| 15                                                         | LILO of Pugalur - Kalivanthapattu line at Ariyalur 765 KV s/s                             | 2xD/C              | 400                | 80                 | 15                              | 15                         | 15                  | 14                        | APR-17      | DEC-19               | Work completed.Gantry alone pending.                                                                                                                |
| 16                                                         | LILO of Sunguvarchatram - Alamathy at Vellavedu (Guindy)                                  | D/C                | 400                | 16                 | 43                              | 38                         | 35                  | 11                        |             | SEP-19               | Work are under progresws. ROW issues involved. Court case -1 no Enter upon permission awaited -4 nos.                                               |
| 17                                                         | Manali - Pulianthoppe                                                                     | D/C                | 400                | 9                  | 0                               | 0                          | 0                   |                           |             | MAY-19               | Work under progress.                                                                                                                                |
| 18                                                         | Manali - Pulianthoppe S/S                                                                 | S/C                | 400                | 40                 | 65                              | 30                         | 14                  |                           |             | DEC-19               | Work in Progress. Permission from Railways awaited and are being followed up.                                                                       |
| 19                                                         | Manjakuppam - Korattur                                                                    | D/C                | 400                | 22                 | 0                               | 0                          | 0                   |                           | APR-17      | APR-20               | Tender opened on 30.03.19 and under process.                                                                                                        |
| 20                                                         | NCTPS - Alamathy Common Point - B (8b1)                                                   | D/C                | 400                | 4                  | 0                               | 0                          | 0                   | 4                         |             | DEC-19               | Commissioned 07/19 (Late Reported).                                                                                                                 |
| 21                                                         | NCTPS Stage-II to Pulianthope Rearranging of North Chennai Pooling station to Pulianthope | D/C                | 400                | 44                 | 0                               | 0                          | 0                   |                           | SEP-17      | MAR-18               | Tender is under process.                                                                                                                            |

| SI No | Name of Transmission Lines                                        | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                                                                                                                                                                                                                                                                                                |
|-------|-------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|       |                                                                   |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                                                                                                                                                                                                                                                                                        |
| 1.    | 2.                                                                | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                                                                                                                                                                                                                                                                                                    |
| 22    | Parali - Karamadai line                                           | D/C                | 400                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | Parali - Karamadai 400 kV D/C line is to run on D/C tower up to location no. 57 (Hilly terrain area) and subsequently on 400 kV M/C tower (with four circuits) upto Karamadai 400/230 kV S/S (S/S (in Plains area ), which will also accommodate existing Parali-Karamadai 400 kV D/C line utilizing the corridor of existing Kundah PH-II-ARasur 230 kV S/C line. the lines will have HTLS conductor. |
| 23    | Rasipalayam - Dharmapuri (Palavadi)                               | D/C                | 400                | 390                | 564                             | 554                        | 507                 | 144                       | JUN-17      | MAR-20               | Work under progress. Row issues involved. Rasipalayam SS end.                                                                                                                                                                                                                                                                                                                                          |
| 24    | Sholinganallur 400 kV S/S (Perumbakkam) - Guindy 400 kV S/S       | D/C                | 400                | 40                 | 45                              | 15                         | 13                  |                           |             | MAR-20               | Work under progress. Reserve forest Clearence to be obtained for 22 locations are not under preview of wetland authority. Clearence from forest dept. Alone is in process.                                                                                                                                                                                                                             |
| 25    | Sholinganallur - Guindy                                           | D/C                | 400                | 12                 | 0                               | 0                          | 0                   |                           |             | MAR-20               | Tender opened on 31.03.19 and under process.                                                                                                                                                                                                                                                                                                                                                           |
| 26    | Thennampatty - SEPC IPP                                           | D/C                | 400                | 100                | 0                               | 0                          | 0                   |                           | DEC-18      |                      |                                                                                                                                                                                                                                                                                                                                                                                                        |
| 27    | Thervaikandigai - Korattur                                        | D/C                | 400                | 5                  | 9                               | 9                          | 9                   |                           | APR-15      | OCT-17               | line Energised on 23.07.17.                                                                                                                                                                                                                                                                                                                                                                            |
| 28    | Thervaikandikai - Korattur                                        | D/C                | 400                | 74                 | 104                             | 94                         | 72                  | 16                        | DEC-19      | MAR-20               | Court cases involved and is being followed up. Forest clearance awaited for 7 Locations.                                                                                                                                                                                                                                                                                                               |
| 29    | Tondiarpet point Puleanthope (Manali & NCTPS stage-II) (UG Cable) | D/C                | 400                | 21                 | 0                               | 0                          | 0                   |                           | SEP-17      | MAR-18               | BLTC Note for award of work is under approval.                                                                                                                                                                                                                                                                                                                                                         |
| 30    | Udangudi - Ottapidaram (QM ACSR Conductor) line                   | D/C                | 400                | 0                  |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                        |
| 31    | Udangudi - Samugarengapuram (QM ACSR Conductor) line              | D/C                | 400                | 0                  |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                        |
| 32    | Udangudi - Virudhunagar (QM ACSR Condutor) line                   | D/C                | 400                | 0                  |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                        |
| 33    | Vellavedu - Guindy 400 kV S/S (U/G Cable)                         | D/C                | 400                | 40                 | 0                               | 0                          | 0                   |                           |             | MAR-20               | Tender opened on 31.03.19 and under process.                                                                                                                                                                                                                                                                                                                                                           |
| 34    | Virudhnagar - Kamuthi                                             | D/C                | 400                | 114                | 0                               | 0                          | 0                   |                           | MAR-21      |                      | Tender to be floated.                                                                                                                                                                                                                                                                                                                                                                                  |
| 35    | Virudhnagar - Kayathar                                            | D/C                | 400                | 158                | 0                               | 0                          | 0                   |                           | MAR-21      |                      | Tender to be floated.                                                                                                                                                                                                                                                                                                                                                                                  |
| 36    | Virudhnagar - Thappagundu                                         | D/C                | 400                | 160                | 0                               | 0                          | 0                   |                           | MAR-21      |                      | Tender to be floated.                                                                                                                                                                                                                                                                                                                                                                                  |
| 37    | Basin Bridge - TNEB HQ (UG Cable)                                 | S/C                | 230                | 23                 | 0                               | 0                          | 0                   | 0                         |             | MAR-20               | Work awarded to M/s.Energy Power Cables.Laying 6/15 completed.                                                                                                                                                                                                                                                                                                                                         |
| 38    | Checkanurani - Sembatty feeder                                    | S/C on D/C         | 230                | 26                 | 104                             | 87                         | 71                  | 13                        | SEP-18      | AUG-19               | Work under progress.                                                                                                                                                                                                                                                                                                                                                                                   |
| 39    | CMRL Central 230 kV SS to Pulianthope 400 kV SS (UG Cable)        | S/C                | 230                | 3                  | 0                               | 0                          | 0                   |                           | SEP-17      | MAR-19               | Tender to be floated                                                                                                                                                                                                                                                                                                                                                                                   |
| 40    | CMRL Central Jail to proposed Mambalam 230kV GIS SS (UG Cable)    | S/C                | 230                | 9                  | 0                               | 0                          | 0                   |                           | SEP-17      | MAR-20               | work awarded and commenced. Route drawing approved. Awaiting for road cut permission                                                                                                                                                                                                                                                                                                                   |
| 41    | Dharmapuri (Palavadi) - Udanapally 230 kV SS                      | D/C                | 230                | 114                | 247                             | 247                        | 247                 | 114                       | JUN-19      | DEC-19               | Work completed. Tree cutting up.                                                                                                                                                                                                                                                                                                                                                                       |
| 42    | Guindy - R.A.Puram (UG Cable)                                     | S/C                | 230                | 8                  | 0                               | 0                          | 0                   | 8                         |             | JUL-19               | Commissioned 06/19.                                                                                                                                                                                                                                                                                                                                                                                    |

| SI No | Name of Transmission Lines                                                                   | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                                                                                     |
|-------|----------------------------------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|       |                                                                                              |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                                                                             |
| 1.    | 2.                                                                                           | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                                                                                         |
| 43    | KPSHEP - Parali lines on M/C towers                                                          | S/C                | 230                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | KPSHEP -Parali 230 kV 3 S/C lines on M/C towers (4Ckts.) (sharing the 4th Ckt. for in addition to the existing Kudnah Ph-II - Kundah PH-III 230 kV S/C line utilising that 230 kV corridor. |
| 44    | LILO in 230 kV Othakalmandapam - Palladam at the proposed Edayarpalayam 400 kV SS            | D/C                | 230                | 20                 | 32                              | 11                         | 5                   |                           | SEP-18      | DEC-19               | Work under progress.                                                                                                                                                                        |
| 45    | LILO in 230 kV Othakalmandapam - Ponnapuram at the proposed Edayarapalayam 400 kV SS         | D/C                | 230                | 50                 | 43                              | 3                          | 0                   |                           | SEP-18      | MAR-20               | Work help up due to ROW issues                                                                                                                                                              |
| 46    | LILO in the existing 230 kV Neyveli TS-I Tiruvannamalai at Sankarapuram 230 kV SS            | D/C                | 230                | 92                 | 130                             | 130                        | 130                 | 26                        | MAR-20      | NOV-19               | Work Completed.                                                                                                                                                                             |
| 47    | LILO in the existing 230 kV Pasumalai - Alagarkoil at the proposed Samayanallur 230 kV SS    | D/C                | 230                | 12                 | 11                              | 0                          | 0                   |                           | SEP-18      | AUG-19               | Work awarded. Approval requested from PWD for Pile foundation. For erection of tower in the reiver bed. PWD Clearance obtained.                                                             |
| 48    | LILO in the existing 230 kV Shoolagiri - Karimangalam at the propsosed Uddanapally 230kV SS  | D/C                | 230                | 30                 | 3                               | 3                          | 3                   | 1                         | SEP-18      |                      | Energised On 26.07.18                                                                                                                                                                       |
| 49    | LILO in the existing Dharmapuri (Palavadi) 400 kV SS to the proposed Uddanapally 230 kV SS   | D/C                | 230                | 136                | 247                             | 247                        | 247                 | 114                       | SEP-18      | DEC-19               | Work under progress.Tree cutting under Progress.                                                                                                                                            |
| 50    | LILO of Dharmapuri (Palavadi) 400 kV SS to the proposed Tirupattur 230 kV SS                 | S/C on D/C         | 230                | 75                 | 299                             | 281                        | 208                 | 21                        | SEP-18      | MAR-20               | Work under progress.                                                                                                                                                                        |
| 51    | LILO of existing 230 kV Shoolagiri - Vinnamangalam line at the proposed Tirupattur 230 kV SS | D/C                | 230                | 24                 | 24                              | 24                         | 24                  | 2                         | SEP-18      | JUN-19               | Work under progress.                                                                                                                                                                        |
| 52    | LILO of KPSHEP - Kundah PH-III at Parali (400/230 kV S/S)                                    | D/C                | 230                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | The existing LILO of KPSHEP - Kundah PH-III, 230 kv D/C line to Parali 400/230 kV S/S . And utilizing the existing 230kV corridor upto Parli.                                               |
| 53    | LILOof Sriperumbudur-Kadapperi at Porur 230KV SS (UG) Kadapperi to Porur (OH+UG)             | D/C                | 230                | 28                 | 0                               | 0                          | 0                   |                           | MAR-18      | APR-19               | Work under progress. UG cable work awarded to M/s Universal cable on 16.02.17.Total section 12 nos. Cable laying in the section completed.                                                  |
| 54    | LILO of Tonidapet - Mylapore at TNEB HQ (UG Cable)                                           | D/C                | 230                | 1                  | 0                               | 0                          | 0                   | 0                         |             | DEC-18               | Cable already laid. LILO to be made at the time of commissioned of Sub stations                                                                                                             |
| 55    | LILO the existing 230 kV Alundur - Thanjavur at the proposed Thuvankudy                      | M/C                | 230                | 80                 | 61                              | 58                         | 31                  |                           | SEP-18      | MAR-20               | Work under progress.                                                                                                                                                                        |
| 56    | LILO the existing 230 kV P.P Nallur - Thanjavur at proposed Narimanam 230 kV SS              | D/C                | 230                | 30                 | 0                               | 0                          | 0                   |                           | SEP-18      | MAR-19               | Work to be taken up.                                                                                                                                                                        |
| 57    | LILO the existing 230 kV P.P.Nallur - Thiruvarur at the proposed Narimanam 230 kV SS         | D/C                | 230                | 31                 | 0                               | 0                          | 0                   |                           | SEP-18      | MAR-19               | Work awarded and to be comenced.                                                                                                                                                            |
| 58    | Neyveli 230/110 kV SS to the existing Thiruvannamalai and Cuddalore feeders.                 | D/C                | 230                | 18                 | 14                              | 14                         | 14                  | 6                         | SEP-18      | MAR-19               | Work completed.                                                                                                                                                                             |
| 59    | Neyveli - Kadalangudy line                                                                   | S/C                | 230                | 77                 | 325                             | 321                        | 320                 | 74                        | MAR-20      | DEC-20               | Work under progress.                                                                                                                                                                        |

| SI No | Name of Transmission Lines                                  | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                                                                                                        |
|-------|-------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|       |                                                             |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                                                                                                |
| 1.    | 2.                                                          | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                                                                                                            |
| 60    | Neyveli - TS-II to the proposed Neyveli 230/110 kV SS       | D/C                | 230                | 2                  | 20                              | 20                         | 20                  | 10                        | SEP-18      | MAR-19               | Work completed.                                                                                                                                                                                                |
| 61    | N.T. Kudy - Karaikudi line                                  | S/C                | 230                | 110                | 391                             | 230                        | 186                 | 12                        | MAR-20      | MAR-20               | Work under progress.                                                                                                                                                                                           |
| 62    | Palavady - Thirupathur line                                 | D/C                | 230                | 75                 | 299                             | 281                        | 201                 | 21                        | DEC-19      | MAR-20               | Work under progress.                                                                                                                                                                                           |
| 63    | Palladam - Ingur                                            | S/C on D/C         | 230                | 62                 | 249                             | 239                        | 209                 | 41                        | APR-13      | MAR-20               | Line energised from Palladam to Kurukkathi tapping points ie up to loc 160. Severe Row issue between Loc no 160 - 190 .Court case pending in High Court.Case to be listed.                                     |
| 64    | Periapanachery - Porur (UG Cable)                           | S/C                | 230                | 7                  | 0                               | 0                          | 0                   | 7                         |             | DEC-19               | Commissioned 11/19.                                                                                                                                                                                            |
| 65    | Sholinganallur - KITS                                       | D/C                | 230                | 24                 | 50                              | 47                         | 44                  | 21                        |             | DEC-19               | Work under progress. Reserved forest clearance involved in 6 locations. Approval is also to be obtained from wet land authority and proposed is under scrutiny by wet land authority.                          |
| 66    | Shoolagiri - Hosur S/s                                      | S/C                | 230                | 19                 | 94                              | 94                         | 94                  | 19                        |             | SEP-19               | Commissioned 08/19.                                                                                                                                                                                            |
| 67    | Shoolagiri - Uddanapalli                                    | S/C                | 230                | 18                 | 0                               | 0                          | 0                   | 18                        |             | SEP-19               | Commissioned 08/19.                                                                                                                                                                                            |
| 68    | Sriperumbudur -Korattur (Changing of conductor)             | S/C                | 230                | 20                 | 70                              | 0                          | 0                   | 12                        | SEP-06      | MAY-20               | Line work is under modification. Revised administrative approval is under process.                                                                                                                             |
| 69    | Ulundurpet 230 kV SS to the proposed Sankarapuram 230 kV SS | S/C on D/C         | 230                | 60                 | 236                             | 234                        | 228                 | 34                        | MAR-20      | DEC-19               | Work under progress.                                                                                                                                                                                           |
| 70    | Vellalavidhuthi 400 kV SS to Nemmeli Thippayakudy 230 kV SS | S/C                | 230                | 45                 | 93                              | 90                         | 90                  | 21                        | SEP-18      | DEC-19               | Work under progress.                                                                                                                                                                                           |
| 71    | Vellalaviduthi 400 kV SS to Mondipatti 230 kV SS            | S/C on D/C         | 230                | 90                 | 354                             | 303                        | 253                 | 23                        | SEP-18      | MAR-20               | Work under progress.                                                                                                                                                                                           |
| 72    | Vellalaviduthi 400 kV SS to Thuvakudy 230 kV SS             | S/C on D/C         | 230                | 140                | 125                             | 115                        | 110                 | 13                        | SEP-18      | DEC-20               | Work under progress.                                                                                                                                                                                           |
| 73    | Vellalaviduthi to the existing Pudukottaai 230 kV SS        | S/C on D/C         | 230                | 55                 | 84                              | 75                         | 69                  | 14                        | SEP-18      | DEC-19               | Work under progress.                                                                                                                                                                                           |
| 74    | Villupuram - Ulundurpet                                     | S/C                | 230                | 55                 | 183                             | 181                        | 124                 | 20                        | MAR-12      | MAR-20               | Work under progress                                                                                                                                                                                            |
| 75    | Basin Bride - Pulianthope (UG Cable)                        | S/C                | 220                | 2                  | 0                               | 0                          | 0                   |                           |             | MAR-20               | (i) Basin Bridge - Tondiarpet cable energised on 30.07.17 (ii) Basin Bridge - Vyasarpadi: Cable energised on 01.08.17 Pulianthope - Basin Bridge - Work to be taken up an completion of Pulianthope 400 KV SS. |
| 76    | Common Point (from Karamadai) - Thudialur (2nd Circuit)     | S/C                | 220                | 20                 | 68                              | 68                         | 68                  | 39                        | AUG-15      | MAR-17               | Both the Ckts energised on 19.12.16 and 06.02.17                                                                                                                                                               |
| 77    | Cuddalore - Veerapuram (SP Koil) Via Neyveli.               | D/C                | 220                | 348                | 706                             | 699                        | 699                 | 339                       | JUN-19      | MAR-20               | Approval awaited 7nos Foundations Reserve Forest area.                                                                                                                                                         |
| 78    | Ingur - Arasur (PGCIL)                                      | S/C                | 220                | 54                 | 228                             | 223                        | 213                 | 28                        | SEP-16      | DEC-19               | Work under progress.                                                                                                                                                                                           |
| 79    | Kavanoor - Karaikudi (Existing)                             | D/C                | 220                | 170                | 326                             | 326                        | 326                 | 170                       | MAR-15      | SEP-19               | Line work completed . Testing completed. Line Inspection under progress.                                                                                                                                       |
| 80    | Kilpauk - CMRL Central Jail                                 | S/C                | 220                | 10                 | 0                               | 0                          | 0                   |                           |             | MAR-20               | Tender finalised. Work to be awarded.                                                                                                                                                                          |
| 81    | LILO of Existing Paramathi - Alundur at Valayapatty         | D/C                | 220                | 60                 | 116                             | 110                        | 110                 | 44                        |             | DEC-19               | Work under progress. PWD approval obtained for river crossing at 6 locations. Work will be taken up after draining of water.                                                                                   |

| SI No | Name of Transmission Lines                                                                            | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                                                                                                                                |
|-------|-------------------------------------------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|       |                                                                                                       |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                                                                                                                        |
| 1.    | 2.                                                                                                    | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                                                                                                                                    |
| 82    | LILO of the exisiting 230 kV Ingur - Kurukathi - Palladam feeder at sanctioned Rasipalayam 400 kV S/S | D/C                | 220                | 50                 | 61                              | 22                         | 6                   |                           |             | MAR-19               | Work under progress.                                                                                                                                                                                                                   |
| 83    | LILO of the exisiting 230 kV Myvady - Kurukathi - Pugalur feeder at sanctioned Rasipalayam 400 kV SS  | D/C                | 220                | 40                 | 93                              | 70                         | 30                  |                           |             | DEC-19               | Work under progress.                                                                                                                                                                                                                   |
| 84    | Ottiyambakkam - Kits S/s                                                                              | D/C                | 220                | 24                 | 50                              | 47                         | 44                  | 21                        |             | JUN-19               | Work under progress. Reserved forest clearence involved in 6 locations. Approval is also to be obtained from wet land authority and proposal is under scrutiny by wet land authority.now proposal is at conserveter of forest Chennai. |
| 85    | Ottiyambakkam - Omega                                                                                 | D/C                | 220                | 70                 | 150                             | 147                        | 143                 | 32                        | APR-14      | SEP-19               | Works are under progress. Forest clearence approval is under process for 3 locations. It is in Final Stage.                                                                                                                            |

| SI No                                                                | Name of Transmission Lines                                         | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                                                                                                                                                           |
|----------------------------------------------------------------------|--------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                      |                                                                    |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                                                                                                                                                   |
| 1.                                                                   | 2.                                                                 | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                                                                                                                                                               |
| <b>TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED(APTRANSCO)</b> |                                                                    |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                   |
| 1                                                                    | Chilakaluripeta (PG) to Chilakaluripeta (AP)                       | D/C                | 400                | 64                 | 0                               | 0                          | 0                   |                           | AUG-19      |                      | Tenders floated on 13.12.2018 Tenders finalized and LOI issued on 21.02.2019.Detailed purchase order issued on 30.05.2019.                                                                                                                                        |
| 2                                                                    | Elluru-Gudivada (Q)                                                | D/C                | 400                | 160                | 0                               | 0                          | 0                   |                           | AUG-19      |                      | Tenders finalized.LOI placed on 21.02.2019.Detailed purchase order placed on 29.05.2019.Works on hold due to prevailing POver sector scenario in A.P and revised feasibility studies under process to reduce the project cost.                                    |
| 3                                                                    | Gudivada-Chilakaluripeata (Q)                                      | D/C                | 400                | 206                | 0                               | 0                          | 0                   |                           | AUG-19      |                      | Tenders floated on 13.12.2018. Tenders finalized and LOI issued on 21.02.2019.Detailed purchase order placed on 30.05.2019.works on hold due to prevailing power sector scenario in A.P and revised feasibility studies under process to reduce the project cost. |
| 4                                                                    | Jammalamdugu-Gani (QM)                                             | D/C                | 400                | 240                | 0                               | 0                          | 0                   |                           | AUG-19      |                      | The scheme containing this Tr.line is posed to NCEF Grant. Soon after receipt of MNRE Grant and based on prevailing load conditions,tenders will be called for.                                                                                                   |
| 5                                                                    | LILO of 400kV Kalpaka-Vemagiri at Kallpaka                         | D/C                | 400                | 40                 | 0                               | 0                          | 0                   |                           | AUG-20      |                      | The scheme not yet formulated                                                                                                                                                                                                                                     |
| 6                                                                    | LILO of 400kV VTS-Sattenapalli at CRDA Amaravathi SS-I             | D/C                | 400                | 40                 | 0                               | 0                          | 0                   |                           | AUG-20      |                      | The scheme not yet formulated                                                                                                                                                                                                                                     |
| 7                                                                    | LILO of 400kV VTS-Sattenapalli at CRDA Amaravathi SS-II            | D/C                | 400                | 40                 | 0                               | 0                          | 0                   |                           | AUG-21      |                      | The scheme not yet formulated                                                                                                                                                                                                                                     |
| 8                                                                    | LILO of chittoor - Krishnapatnam at Rachagunneri SS                | D/C                | 400                | 63                 | 193                             | 193                        | 184                 | 96                        | SEP-18      | DEC-19               | Detailed purchase order issued on 31.01.2018. Works under progress.                                                                                                                                                                                               |
| 9                                                                    | LILO of existing VTS-Sattenapalli at oroposed Inavolu/Thullurs SS  | D/C                | 400                | 20                 | 0                               | 0                          | 0                   |                           | AUG-18      | MAR-20               | Line Survey works under progress.                                                                                                                                                                                                                                 |
| 10                                                                   | LILO of Hindupur - Kadapa (Cuddapah) at NP Kunta PS (GEC-II)       | D/C                | 400                | 18                 | 0                               | 0                          | 0                   |                           |             |                      | Not pertains to APTRANSCO                                                                                                                                                                                                                                         |
| 11                                                                   | LILO of Kadapa (Cuddapah) - Kolar S/C line at NP Kunta PS (GEC-II) | D/C                | 400                | 14                 | 0                               | 0                          | 0                   |                           |             |                      | Not pertains to APTRANSCO                                                                                                                                                                                                                                         |
| 12                                                                   | LILO of Vemagiri-I Sattenpali at Eluru                             | D/C                | 400                | 40                 | 0                               | 0                          | 0                   |                           | AUG-18      | NOV-20               | Tenders finalized. LOI placed on 21.02.2019.Detailed purchase order placed on 29.05.2019.Works on hold due to prevailing power Sector Scenario in A.P and revised feasibility studies under process to reduce the project cost.                                   |
| 13                                                                   | MAilavaram - Kondapura (Jammalamadugu) (GEC-II)                    | D/C                | 400                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | Detailed purchase order issued on 05.11.2018. Line preliminary survey works completed.Revised feasibility studies under progress to reduce the project cost due to prevailing Power Sector scenario in the state of Andhra Pradesh                                |
| 14                                                                   | Mylavaram-Jammalamdugu QMDC Line                                   | D/C                | 400                | 21                 | 0                               | 0                          | 0                   |                           | MAR-20      | MAR-20               | Detailed purchase orders placed on 05.11.2018.Line Survey Works under progress.(please change the line length as 10.5 KM)                                                                                                                                         |

| SI No | Name of Transmission Lines                                                                      | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
|-------|-------------------------------------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|       |                                                                                                 |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 1.    | 2.                                                                                              | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| 15    | Narnoor-Aspiri (QM)                                                                             | D/C                | 400                | 180                | 0                               | 0                          | 0                   |                           | AUG-19      |                      | The scheme containing this Sub station is posed to NCEF Grant. (Please change the transformation capacity of Sub-Station revised to 2 x 500 MVA instead of 3 x 315 MVA as per recommendation of CEA).In view of urgency,the scheme containing this Tr.Line is posed for advance tendering.Offline tenders floated on 15.02.2019. The Award of work yet to be finalized                                                                                    |
| 16    | NTTPS, Vijayawada TPS-existing Sattenapalli SS                                                  | D/C                | 400                | 120                | 0                               | 0                          | 0                   |                           | AUG-18      | MAR-20               | Instead of taking up seperate Evacuation line from VTPS -stage-V,,it is proposed to take up Replacement of ACSR Moose conductor with INVAR conductor from 400kV VTS - Sattenapalli DC line and Renovation of existing VTPS -I&II Feeder Bays at Sattenapalli SS . Tenders will be called soon.                                                                                                                                                            |
| 17    | Polavaram-Kamavarapukota (QM)                                                                   | D/C                | 400                | 140                | 0                               | 0                          | 0                   |                           | AUG-19      | AUG-20               | The scope of the work revised due to site constraints. 400kV QMDC Line from 400kV Polavaram S to 400/22/11 kV Guddigudem SS is proposed in place of earlier approved 400kV Polavaram-K.Kota QMDC Line.Tenders floated with revised scope of work on 28.01.2019.Tenders finalized and LOI placed on 29,04.2019 .Line survey works completed.Works will be taken up after finalization of award of contract of Polavaram Hydro Electric Project by APGENCO. |
| 18    | Urvakonda-Uravkonda-II                                                                          | D/C                | 400                | 100                | 0                               | 0                          | 0                   |                           | AUG-18      |                      | May be deleted that CEA ,during 42nd standing committe meeting recommended to take up 400/220kV Uravakonda 2 Substation with 3 x 500MVA PTRs + 1 x 125 MVAR Bus Reactor in the existing 400/220KV Uravakonda - 1 Sub-station of APTRANSCO duly extending the 400 KV Bus without constructing a new 400/220kV Sub-station.                                                                                                                                 |
| 19    | Vemagiri - Kamavarapukota                                                                       | D/C                | 400                | 185                | 268                             | 226                        | 184                 | 65                        | MAR-20      | JUN-21               | Works are being executed in slow pace due to RW issues and due to limited working season (45 days only) at 137 Locations                                                                                                                                                                                                                                                                                                                                  |
| 20    | Boksampalli - KIA Motors Switching Station and 220/33kV S/S Ammavaripalli in Anantapur District | D/C                | 220                | 35                 | 0                               | 0                          | 0                   | 35                        |             | OCT-19               | Commissioned 07/19 (Late Reported).                                                                                                                                                                                                                                                                                                                                                                                                                       |
| 21    | Chittoor 400 kV SS-Mananapalli                                                                  | D/C                | 220                | 130                |                                 |                            |                     |                           |             | MAR-17               |                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 22    | Garividi-Bobbili                                                                                | D/C                | 220                | 75                 | 130                             | 126                        | 115                 | 51                        |             | DEC-16               | Works are under progress                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| 23    | Garividi - Garividi                                                                             | D/C                | 220                | 70                 |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 24    | Garividi - Pydibhimavaram                                                                       | D/C                | 220                | 100                |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 25    | Hindupur (400) - Hindupur (220)(GEC-I)                                                          | D/C                | 220                | 40                 |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 26    | Hindupur (400) - Pampanur Tanda (220)(GEC-I)                                                    | D/C                | 220                | 70                 | 239                             | 98                         | 41                  |                           | NOV-19      | NOV-19               | 25% Work Completed.                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| 27    | Hindupur - Penukonda                                                                            | D/C                | 220                | 253                |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 28    | Jammalamadugu (400) - Tadipatri (220) (GEC-I)                                                   | D/C                | 220                | 80                 |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                           |

| SI No | Name of Transmission Lines                                        | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                           |
|-------|-------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|-----------------------------------------------------------------------------------------------------------------------------------|
|       |                                                                   |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                   |
| 1.    | 2.                                                                | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                               |
| 29    | Jammalamadugu - Betamacherla                                      | D/C                | 220                | 75                 | 259                             | 181                        | 103                 |                           | AUG-19      | NOV-19               | Works are under progress.                                                                                                         |
| 30    | Jammalamadugu - Chakrayapet                                       | D/C                | 220                | 172                | 296                             | 283                        | 281                 | 164                       | JAN-15      | NOV-18               | Line works are under progress                                                                                                     |
| 31    | Jammalamadugu - Porumamilla                                       | D/C                | 220                | 198                | 338                             | 328                        | 327                 | 193                       | JAN-15      | OCT-18               | Works are under progress. 10 Nos tower foundations and 2.8 km stringing in Forest reach are pending for want of forest clearance. |
| 32    | Jammalamadugu - Tirumalayapalli                                   | D/C                | 220                | 54                 | 89                              | 80                         | 60                  |                           | JUL-14      | DEC-18               | works are under progress.                                                                                                         |
| 33    | Kalikiri - Kalikiri line                                          | D/C                | 220                | 8                  |                                 |                            |                     |                           | JUN-18      |                      |                                                                                                                                   |
| 34    | Kalikiri - Madanapalli line                                       | D/C                | 220                | 60                 |                                 |                            |                     | 60                        | NOV-19      | APR-19               | Commissioned 04/19.                                                                                                               |
| 35    | Kalyandurg-Anantapur                                              | S/C                | 220                | 61                 |                                 |                            |                     |                           |             | DEC-16               |                                                                                                                                   |
| 36    | Kamavarapukota - Kamavarapukota                                   | D/C                | 220                | 30                 | 16                              | 7                          | 0                   | 0                         |             | DEC-20               | Works are under progress                                                                                                          |
| 37    | Kamavarapukota - Nuziveedu                                        | D/C                | 220                | 90                 |                                 |                            |                     |                           |             |                      |                                                                                                                                   |
| 38    | LILO of Both ckt Pulivendula - Hindupur at Gollapuram             | D/C                | 220                | 200                | 91                              | 66                         | 41                  | 0                         | DEC-14      | SEP-19               | Works are under progress.                                                                                                         |
| 39    | LILO of Nannur - Regumanugadda line at 220/11kV Brahmanakokur s/s | D/C                | 220                | 27                 | 0                               | 0                          | 0                   | 27                        |             | OCT-19               | Commissioned 09/19.                                                                                                               |
| 40    | LILO of Pendurthy - Garividi at Garividi                          | D/C                | 220                | 140                | 202                             | 29                         | 0                   | 0                         |             | MAR-20               | Works are under progress                                                                                                          |
| 41    | LILO of Podili - Nellore at Atmakur                               | D/C                | 220                | 80                 |                                 |                            |                     |                           |             |                      |                                                                                                                                   |
| 42    | LILO of Tadikonda - Ongole line to 220/132kV Prathipadu           | D/C                | 220                | 4                  | 0                               | 0                          | 0                   | 4                         |             | OCT-19               | Commissioned 04/19 (Late Reported).                                                                                               |
| 43    | LILO of Uravakonda - Kalyandurga at Borampalli                    | D/C                | 220                | 22                 |                                 |                            |                     |                           |             |                      |                                                                                                                                   |
| 44    | Maradam (from 400kV Maradam) - Pydibhimavaram line                | D/C                | 220                | 46                 | 46                              | 169                        | 168                 | 167                       | AUG-19      | NOV-19               | Tower foundations are completed, erection and stringing are under progress.                                                       |
| 45    | Muddanur-Anantapur (3rd line)                                     | S/C on D/C         | 220                | 100                |                                 |                            |                     |                           |             | DEC-16               |                                                                                                                                   |
| 46    | Muddanur (RTPP) - Dharmavaram                                     | D/C                | 220                | 200                |                                 |                            |                     |                           |             |                      |                                                                                                                                   |
| 47    | Narketpally_Suryapet                                              | S/C on D/C         | 220                | 60                 |                                 |                            |                     |                           |             | DEC-16               |                                                                                                                                   |
| 48    | Narsapur-Doultabad                                                | S/C                | 220                | 15                 |                                 |                            |                     |                           |             | DEC-16               |                                                                                                                                   |
| 49    | Narsapur-Manoharabad                                              | S/C                | 220                | 15                 |                                 |                            |                     |                           |             | DEC-16               |                                                                                                                                   |
| 50    | Nirmal-Nandipeta                                                  | S/C                | 220                | 20                 |                                 |                            |                     |                           |             | DEC-16               |                                                                                                                                   |
| 51    | Nizamabad-Janakampeta                                             | S/C                | 220                | 10                 |                                 |                            |                     |                           |             | DEC-16               |                                                                                                                                   |
| 52    | Oddugudem-Koyagudem                                               | D/C                | 220                | 20                 |                                 |                            |                     |                           |             | DEC-16               |                                                                                                                                   |
| 53    | Oglapur(Warangal 400 kV SS)- Warangal 220 kV SS                   | D/C                | 220                | 36                 |                                 |                            |                     |                           |             | DEC-16               |                                                                                                                                   |
| 54    | Peddapuram-Koruprolu                                              | D/C                | 220                | 130                |                                 |                            |                     |                           |             | MAR-17               |                                                                                                                                   |
| 55    | ppannadorapalem - Bobbili (Ckt-II)                                | D/C                | 220                | 84                 |                                 |                            |                     |                           |             |                      |                                                                                                                                   |

| SI No | Name of Transmission Lines                                                            | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                             |
|-------|---------------------------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|-------------------------------------|
|       |                                                                                       |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                     |
| 1.    | 2.                                                                                    | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                 |
| 56    | Sattenapalli - Guntur                                                                 | D/C                | 220                | 96                 | 180                             | 180                        | 180                 | 96                        | APR-19      | OCT-19               | Commissioned 06/19 (Late Reported). |
| 57    | Somayajulapalli - Gani/Panyam S/S                                                     | D/C                | 220                | 20                 |                                 |                            |                     |                           |             |                      |                                     |
| 58    | Uravakonda - Kalyanduring                                                             | D/C                | 220                | 100                | 160                             | 147                        | 137                 | 42                        | NOV-14      | OCT-19               | Works are under progress.           |
| 59    | Badvel-Porumamilla (2nd Ckt) (GEC-I)                                                  | S/C on D/C         | 132                | 0                  |                                 |                            |                     |                           |             |                      |                                     |
| 60    | LILO of Both Circuits of Badvel-Porumamilla at Porumamilla(GEC-I)                     | M/C                | 132                | 4                  |                                 |                            |                     |                           |             |                      |                                     |
| 61    | LILO of both circuits of Suzlon Wind-Jammalamadugu(132) at Jammalamadugu(400) (GEC-I) | M/C                | 132                | 24                 |                                 |                            |                     |                           | MAR-18      |                      |                                     |
| 62    | Penukonda(220) - Penukonda (132)                                                      | D/C                | 132                | 20                 |                                 |                            |                     |                           |             |                      |                                     |

| SI No                                                           | Name of Transmission Lines                                              | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                             |
|-----------------------------------------------------------------|-------------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|-------------------------------------|
|                                                                 |                                                                         |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                     |
| 1.                                                              | 2.                                                                      | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                 |
| <b>Transmission Corporation of Telangana Limited(TSTRANSCO)</b> |                                                                         |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                     |
| 1                                                               | Vadarevu - Amangal                                                      | S/C                | 765                | 240                | 0                               | 0                          | 0                   | 0                         |             | AUG-16               |                                     |
| 2                                                               | Chandlapur SS to Tukkapur SS (TMDC)                                     | D/C                | 400                | 60                 |                                 |                            |                     |                           | SEP-17      |                      |                                     |
| 3                                                               | Damacherla TPP - Choutuppal                                             | D/C                | 400                | 300                |                                 |                            |                     |                           | SEP-18      |                      |                                     |
| 4                                                               | Damacherla TPP - Dindi                                                  | D/C                | 400                | 280                |                                 |                            |                     |                           | SEP-18      |                      |                                     |
| 5                                                               | Damaracherla TPP - Jangaon                                              | D/C                | 400                | 310                |                                 |                            |                     |                           | SEP-18      |                      |                                     |
| 6                                                               | Damaracherla TPP - Maheswaram (TS)                                      | D/C                | 400                | 310                |                                 |                            |                     |                           | SEP-18      |                      |                                     |
| 7                                                               | Jangaon - Tippapur LI                                                   | D/C                | 400                | 138                | 193                             | 193                        | 193                 | 138                       | SEP-18      | MAY-19               | Commissioned 05/19.                 |
| 8                                                               | Julurupadu - Jangaon                                                    | D/C                | 400                | 349                | 489                             | 489                        | 489                 | 349                       | SEP-18      | JUL-19               | Commissioned 06/19.                 |
| 9                                                               | Julurupadu - Kamalapuram LI TMDC line                                   | D/C                | 400                | 80                 | 123                             | 103                        | 25                  | 0                         | FEB-20      |                      | 9 Nos ROW.                          |
| 10                                                              | Julurupadu - Manuguru TPP                                               | D/C                | 400                | 225                | 313                             | 313                        | 313                 | 225                       | MAR-17      | DEC-19               | Commissioned 02/19 (Late Reported). |
| 11                                                              | Kethiredypally - AP-41 line (Twin HTLS Quad Conventional Towers)        | D/C                | 400                | 53                 | 78                              | 71                         | 67                  | 0                         | MAR-20      |                      |                                     |
| 12                                                              | LILO of both Ckt. KTPP - Gajwel line to Chandlapur SS (TMDC)            | M/C                | 400                | 164                |                                 |                            |                     |                           | SEP-17      |                      |                                     |
| 13                                                              | LILO of both Ckt. of Nedunuru - Telangana STPP line to Yellampalli      | M/C                | 400                | 40                 |                                 |                            |                     |                           | SEP-17      |                      |                                     |
| 14                                                              | LILO of both Ckt. of SCCL - Gajwel line to Ramadugu SS (QMDC)           | D/C                | 400                | 72                 |                                 |                            |                     |                           | SEP-17      |                      |                                     |
| 15                                                              | LILO of both ckt. of SCCL - Ramadugu QMDC line to Yellampalli SS        | M/C                | 400                | 32                 |                                 |                            |                     |                           | SEP-17      |                      |                                     |
| 16                                                              | LILO of existing 400kV Khammam - Mamidipally TMDC line - Choutuppal S/S | D/C                | 400                | 0                  |                                 |                            |                     |                           |             |                      |                                     |
| 17                                                              | LILO of suryapet - Kethireddypalli (Manikonda) line to Uddandapur SS    | D/C                | 400                | 120                |                                 |                            |                     |                           | SEP-18      |                      |                                     |
| 18                                                              | Narlapur SS - Yedula SS                                                 | D/C                | 400                | 60                 |                                 |                            |                     |                           | SEP-18      |                      |                                     |
| 19                                                              | Narsapur SS to Tukkapur SS (TMDC)                                       | D/C                | 400                | 140                |                                 |                            |                     |                           | SEP-17      |                      |                                     |
| 20                                                              | Nirmal - Dichpally at Jangaon (QM) line                                 | D/C                | 400                | 120                | 174                             | 174                        | 173                 | 113                       | JUL-19      | OCT-19               |                                     |
| 21                                                              | NTPC - Ramadugu (QMDC) line                                             | D/C                | 400                | 104                | 161                             | 161                        | 148                 | 73                        | AUG-19      |                      |                                     |
| 22                                                              | Ramadugu SS to Tippapur SS (QMDC)                                       | D/C                | 400                | 40                 |                                 |                            |                     |                           | SEP-17      |                      |                                     |
| 23                                                              | Ramdugu SS - Medaram SS (QMDC)                                          | D/C                | 400                | 42                 |                                 |                            |                     |                           | SEP-17      |                      |                                     |
| 24                                                              | Sirichilla (NTPC) Common Point ) - Narsapur                             | D/C                | 400                | 171                | 492                             | 492                        | 491                 | 345                       | FEB-19      | OCT-19               |                                     |
| 25                                                              | Telangana STPP - Narsapur                                               | D/C                | 400                | 360                | 492                             | 491                        | 490                 | 343                       | DEC-19      | OCT-19               | works are under progress.           |

| SI No | Name of Transmission Lines                                                         | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                   |
|-------|------------------------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---------------------------|
|       |                                                                                    |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                           |
| 1.    | 2.                                                                                 | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                       |
| 26    | Telangana STPP - Ramadugu                                                          | D/C                | 400                | 110                | 161                             | 161                        | 158                 | 86                        | DEC-19      | OCT-19               | works are under progress. |
| 27    | Tippapur SS to Chandlapur SS (QMDC)                                                | D/C                | 400                | 42                 |                                 |                            |                     |                           | SEP-17      |                      |                           |
| 28    | Vattem SS - Uddandapur SS                                                          | D/C                | 400                | 100                |                                 |                            |                     |                           | SEP-18      |                      |                           |
| 29    | Veltoor SS - Yedula SS                                                             | D/C                | 400                | 100                |                                 |                            |                     |                           | SEP-18      |                      |                           |
| 30    | Yadadri TPP Switchyard - Choutuppal S/S                                            | D/C                | 400                | 0                  |                                 |                            |                     |                           |             |                      |                           |
| 31    | Yadadri TPP switchyard - Damaracherla S/S                                          | D/C                | 400                | 0                  |                                 |                            |                     |                           |             |                      |                           |
| 32    | Yadadri TPP Switchyard - Dindi s/s                                                 | D/C                | 400                | 0                  |                                 |                            |                     |                           |             |                      |                           |
| 33    | Yadadri TPP switchyard - Jangaon S/S                                               | D/C                | 400                | 0                  |                                 |                            |                     |                           |             |                      |                           |
| 34    | Yedula SS - Maheswaram SS                                                          | D/C                | 400                | 260                |                                 |                            |                     |                           | SEP-18      |                      |                           |
| 35    | Yedula SS - Vattem SS                                                              | D/C                | 400                | 100                |                                 |                            |                     |                           | SEP-18      |                      |                           |
| 36    | Asupaka - Aswaraopet                                                               | D/C                | 220                | 40                 |                                 |                            |                     |                           | NOV-17      |                      |                           |
| 37    | Chilakallu - Narketpally                                                           | D/C                | 220                | 25                 | 42                              | 42                         | 41                  | 20                        |             | JUL-19               |                           |
| 38    | Dichpally 400kV - Banswada 220kV                                                   | D/C                | 220                | 168                |                                 |                            |                     |                           | JUN-19      |                      |                           |
| 39    | Dindi -Existing Kondamallepally line                                               | D/C                | 220                | 70                 |                                 |                            |                     |                           | SEP-19      |                      |                           |
| 40    | Dindi - Nagarkurnool                                                               | S/C                | 220                | 86                 |                                 |                            |                     |                           | JUN-17      |                      |                           |
| 41    | Gajwel - Siddipet line (on Galvanized Towers with Mosse ACSR)                      | D/C                | 220                | 66                 |                                 |                            |                     |                           | SEP-19      |                      |                           |
| 42    | Julurupadu to Peddagopati                                                          | D/C                | 220                | 220                |                                 |                            |                     |                           | SEP-18      |                      |                           |
| 43    | Kalwakurthy-Dindi 3rd line                                                         | S/C                | 220                | 24                 |                                 |                            |                     |                           |             | DEC-16               |                           |
| 44    | Kamalapuram LISS - V.K.Ramavaram TMDS line                                         | D/C                | 220                | 30                 | 64                              | 63                         | 48                  | 5                         | FEB-20      |                      |                           |
| 45    | Kamareddy-Bhumpally                                                                | S/C                | 220                | 15                 |                                 |                            |                     |                           |             | DEC-16               |                           |
| 46    | Kethireddypalli (Manikonda) - Kanakamamidi DC line                                 | D/C                | 220                | 10                 |                                 |                            |                     |                           | JUN-17      |                      |                           |
| 47    | Kethireddypalli (Manikonda) SS to Kanakamamidi SS                                  | M/C                | 220                | 5                  |                                 |                            |                     |                           | SEP-17      |                      |                           |
| 48    | LILO of 220kV XLPE UG cable Chandrayangutta - Imlibun to the proposed Chanchalguda | S/C                | 220                | 1                  |                                 |                            |                     |                           | SEP-18      |                      |                           |
| 49    | LILO of Bhoothpur - Kalwakurthy at Thimmajipet                                     | D/C                | 220                | 2                  | 4                               | 4                          | 2                   | 1                         |             | OCT-18               |                           |
| 50    | LILO of Bhoothpur - Kalwakurthy at Thimmajipet (Ckt-II)                            | D/C                | 220                | 2                  | 4                               | 4                          | 2                   | 1                         |             | OCT-18               |                           |
| 51    | LILO of both Ckts. of Dindi - Bonguluru to Madugula and Maheshwaram                | D/C                | 220                | 18                 |                                 |                            |                     |                           | SEP-17      |                      |                           |

| SI No | Name of Transmission Lines                                                                         | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                          |
|-------|----------------------------------------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--------------------------------------------------------------------------------------------------|
|       |                                                                                                    |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                  |
| 1.    | 2.                                                                                                 | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                              |
| 52    | LILO of Budidampadu - Bhongiri at Waddekothapally                                                  | D/C                | 220                | 14                 |                                 |                            |                     |                           | DEC-13      |                      |                                                                                                  |
| 53    | LILO of Durshed - Seddipet at Nadunuru line                                                        | D/C                | 220                | 20                 |                                 |                            |                     |                           | SEP-17      |                      |                                                                                                  |
| 54    | LILO of existing Durshed - Sirchilla line (Both Ckts.) to proposed Ramadugu at Karimnagar District | M/C                | 220                | 36                 |                                 |                            |                     |                           | SEP-19      |                      |                                                                                                  |
| 55    | LILO of existing KTS - Shapurnagar at Waddekothapally (Jangaon District)                           | S/C                | 220                | 17                 |                                 |                            |                     |                           | JUN-19      |                      |                                                                                                  |
| 56    | LILO of existing KTS-Shapurnagar proposed line at Jangaon                                          | S/C                | 220                | 45                 |                                 |                            |                     |                           | JUN-19      |                      |                                                                                                  |
| 57    | LILO of existing RSS (Malayalapalli) - Bheemgal proposed line at Ramadugu (Karimnagar District)    | S/C                | 220                | 24                 |                                 |                            |                     |                           | SEP-19      |                      |                                                                                                  |
| 58    | LILO of existing Waddekothapally - Bhongir (Both Ckts.) to proposed at Jangaon (Jangaon District)  | M/C                | 220                | 104                |                                 |                            |                     |                           | JUN-19      |                      |                                                                                                  |
| 59    | LILO of Ghanapur - Chandrayan Gutta to Kachavani Singaram                                          | D/C                | 220                | 4                  |                                 |                            |                     |                           | SEP-18      |                      |                                                                                                  |
| 60    | LILO of Ghanapur - Hayathnagar to Kachavani Singaram DC line                                       | D/C                | 220                | 4                  |                                 |                            |                     |                           | SEP-18      |                      |                                                                                                  |
| 61    | LILO of KTPS - Lower Sileru-I to the Asupaka                                                       | D/C                | 220                | 30                 |                                 |                            |                     |                           | NOV-17      |                      |                                                                                                  |
| 62    | LILO of one ckt. of 220kV Mamidipally - Shadnagar at 220 kV Kothur SS                              | D/C                | 220                | 1                  |                                 |                            |                     |                           | JUN-19      |                      |                                                                                                  |
| 63    | LILO of one Ckt. of 220kV Shamshabad - Kethireddypalli (Manikonda) at 220kV Kothur SS              | D/C                | 220                | 18                 |                                 |                            |                     |                           | JUN-19      |                      |                                                                                                  |
| 64    | LILO of one ckt. of KTPS- Manuguru - proposed Pump House-1 at B.G. Kottur line                     | D/C                | 220                | 1                  | 5                               | 5                          | 5                   | 1                         | FEB-20      |                      | Commissioned 10/19.                                                                              |
| 65    | LILO of V-Lower Sileru-II - proposed Pump House-1 at B.G. Kottur                                   | D/C                | 220                | 40                 | 73                              | 72                         | 71                  | 32                        | FEB-20      | AUG-19               |                                                                                                  |
| 66    | LILO to Mahabubabad from Existing 220kV at Budidampadu - Warangal DC line                          | M/C                | 220                | 24                 |                                 |                            |                     |                           | JUN-17      |                      |                                                                                                  |
| 67    | Maheshwaram 400/220 kV SS to Fabcity 220kV SS                                                      | D/C                | 220                | 26                 |                                 |                            |                     |                           | SEP-17      |                      |                                                                                                  |
| 68    | Marripally common point- Hayatnagar S/S XLPE cable                                                 | DC UG cable        | 220                | 14                 | 0                               | 0                          | 0                   | 8                         |             | MAY-19               | Works are under progress.13/14 Nos Cable joints completed and remaining works are under progress |
| 69    | Narapur - Borampe                                                                                  | M/C                | 220                | 86                 |                                 |                            |                     |                           | MAR-18      |                      |                                                                                                  |
| 70    | Narsapur- Proposed Bowrampet line                                                                  | D/C                | 220                | 136                |                                 |                            |                     |                           | JUN-19      |                      |                                                                                                  |
| 71    | Narsapur to Toopran & LILO of Gajwel - Minpur to Toopran line                                      | D/C                | 220                | 79                 |                                 |                            |                     |                           | DEC-17      |                      |                                                                                                  |
| 72    | Nirmal - Indravelly (Uttoor) proposed line at Adilabad District                                    | D/C                | 220                | 204                |                                 |                            |                     |                           | SEP-19      |                      |                                                                                                  |
| 73    | Nirmal Upgraded 220/132kV Ranjal SS                                                                | D/C                | 220                | 136                |                                 |                            |                     |                           | NOV-17      |                      |                                                                                                  |

| SI No | Name of Transmission Lines         | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks               |
|-------|------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|-----------------------|
|       |                                    |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                       |
| 1.    | 2.                                 | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                   |
| 74    | Parigi SS to Lakshmidvipalli       | D/C                | 220                | 20                 |                                 |                            |                     |                           | SEP-17      |                      |                       |
| 75    | RC Puram 400kV to Raidurg 220kV    | D/C                | 220                | 10                 |                                 |                            |                     |                           | SEP-17      |                      |                       |
| 76    | Shivarampally - Asifnagar 2nd ckt. | S/C on D/C         | 220                | 2                  |                                 |                            |                     |                           | JUN-19      |                      |                       |
| 77    | Thimmajipet to Jadcherla DC line   | D/C                | 220                | 40                 |                                 |                            |                     |                           | SEP-17      |                      |                       |
| 78    | Timmajipet - Balanagar             | D/C                | 220                | 60                 |                                 |                            |                     |                           | SEP-17      |                      |                       |
| 79    | Yeddumailram - Pargi               | D/C                | 220                | 135                | 137                             | 137                        | 137                 | 90                        |             | MAR-19               | Works are in progress |
| 80    | Yellampalli - Goliwada             | D/C                | 220                | 1                  |                                 |                            |                     |                           | SEP-17      |                      |                       |
| 81    | Yellampalli - Sundla               | D/C                | 220                | 30                 |                                 |                            |                     |                           | SEP-17      |                      |                       |
| 82    | Yellampalli to Kaleshwaram         | D/C                | 220                | 60                 |                                 |                            |                     |                           | SEP-17      |                      |                       |

| SI No                                                       | Name of Transmission Lines                                       | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                                                                                                                                                                                                                                                                  |
|-------------------------------------------------------------|------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                             |                                                                  |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                                                                                                                                                                                                                                                          |
| 1.                                                          | 2.                                                               | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                                                                                                                                                                                                                                                                      |
| <b>TRIPURA STATE ELECTRICITY CORPORATION LIMITED(TSECL)</b> |                                                                  |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                          |
| 1                                                           | Surajmani nagar-P.K.Bari                                         | D/C                | 400                | 260                | 0                               | 0                          | 0                   | 0                         |             | MAR-17               | Fund not yet tied up. Proposed under World Bank Financing /SPA/NEC.                                                                                                                                                                                                                                                                                                      |
| 2                                                           | AGTP - Agartala line                                             | D/C                | 132                |                    |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                          |
| 3                                                           | AGTP - Kumarghat line                                            | S/C                | 132                |                    |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                          |
| 4                                                           | Gamai Tilla - Dhalabil                                           | S/C                | 132                | 31                 | 107                             | 101                        | 78                  | 17                        |             | SEP-13               | ROW problems affected the work                                                                                                                                                                                                                                                                                                                                           |
| 5                                                           | LILO of Rokia - Udaipur at Melaghat for connection to Monoarchak | D/C                | 132                | 20                 | 40                              | 0                          | 0                   | 0                         |             | JUN-15               |                                                                                                                                                                                                                                                                                                                                                                          |
| 6                                                           | Monarchak - Surajmani Nagar                                      | D/C                | 132                | 42                 | 152                             | 133                        | 92                  | 24                        |             | DEC-18               | RoW issues. TSECL has connected a portion of the said D/C line splitting the existing Rokhia - Udaipur 132 KV S/C line near Melaghar (12.178 Km distance from Monarchak) thereby connecting Monarchak with Rokhia and Udaipur sub-stations. The said arrangement has already been commissioned and is in operation w.e.f January 2015 for evacuation of Monarchak Power. |
| 7                                                           | P.K. Bari - Kanchanpur                                           | S/C                | 132                | 47                 | 113                             | 109                        | 99                  | 17                        |             | MAR-15               | All works completed in non forest land. Stage- I clearance received and compliance for conditions completed.                                                                                                                                                                                                                                                             |
| 8                                                           | Surajmani Nagar - Badarghat                                      | D/C                | 132                | 6                  | 0                               | 0                          | 0                   | 0                         |             | AUG-16               | Fund proposed in World Bank.                                                                                                                                                                                                                                                                                                                                             |
| 9                                                           | Surajmani Nagar - Rokhia                                         | D/C                | 132                | 20                 | 80                              | 68                         | 56                  | 7                         |             | DEC-18               | RoW issue                                                                                                                                                                                                                                                                                                                                                                |
| 10                                                          | Surajmani Nagar - Udaipur                                        | D/C                | 132                | 50                 | 50                              | 0                          | 0                   | 0                         |             | JUN-15               | Proposed under NEC.                                                                                                                                                                                                                                                                                                                                                      |

| SI No                                                   | Name of Transmission Lines                                   | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                                                                                                                                                                                                                                              |
|---------------------------------------------------------|--------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                         |                                                              |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                                                                                                                                                                                                                                      |
| 1.                                                      | 2.                                                           | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                                                                                                                                                                                                                                                  |
| <b>U.P. POWER TRANSMISSION CORPORATION LTD.(UPPTCL)</b> |                                                              |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                      |
| 1                                                       | Agra - Gr. Noida line                                        | S/C                | 765                | 200                | 411                             | 306                        | 262                 | 40                        |             | SEP-20               | Being constructed in TBCB mode by M/s Adani Transmission Ltd. Work in progress.                                                                                                                                                                                                                                                                      |
| 2                                                       | Agra (UP) - Greater Noida (UP)                               | S/C                | 765                | 0                  |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                      |
| 3                                                       | Anpara D - Unnao                                             | S/C                | 765                | 416                | 1225                            | 1222                       | 1204                | 394                       | APR-19      | DEC-19               | Subsequent to termination of the construction contract with M/s Jyoti Structures, the work is being carried out by new agency M/s Simplex Infra Pvt. Ltd. Physical verification of stores completed. Work in progress.                                                                                                                               |
| 4                                                       | Ghatampur TPS-Agra line                                      | S/C                | 765                | 240                | 579                             | 360                        | 259                 | 30                        |             | SEP-20               | Being constructed in TBCB mode by M/s Adani Transmission Ltd. Work in progress.                                                                                                                                                                                                                                                                      |
| 5                                                       | Ghatampur TPS - Agra (UP)                                    | S/C                | 765                | 0                  |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                      |
| 6                                                       | Ghatampur TPS - Hapur                                        | S/C                | 765                | 0                  |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                      |
| 7                                                       | Ghatampur TPS-Hapur Line                                     | S/C                | 765                | 400                | 1048                            | 574                        | 356                 | 31                        |             | MAR-21               | Being constructed in TBCB mode by M/s Adani Transmission Ltd. Work in progress..                                                                                                                                                                                                                                                                     |
| 8                                                       | LILO of Anpara D-Unnao line at Obra                          | S/C                | 765                | 40                 | 28                              | 0                          | 0                   | 0                         |             | NOV-20               | Being constructed in TBCB mode by M/s Adani Transmission Ltd. Work in progress..                                                                                                                                                                                                                                                                     |
| 9                                                       | LILO of Mainpuri - G Noida at Jawaharpur TPS                 | S/C                | 765                | 30                 | 54                              | 30                         | 4                   | 0                         |             | DEC-20               | Being constructed in TBCB mode by PGCIL. Work in progress.                                                                                                                                                                                                                                                                                           |
| 10                                                      | aligarh - Shamli Line                                        | D/C                | 400                | 180                | 686                             | 155                        | 22                  | 0                         |             | OCT-20               | Work in progress.                                                                                                                                                                                                                                                                                                                                    |
| 11                                                      | Badaun-Sambhal Line                                          | D/C                | 400                | 90                 | 0                               | 0                          | 0                   |                           |             |                      | To be constructed on TBCB in TBCB mode. Line (134 cKm) is sanctioned along with 400 kV S/s Sambhal on dated 06/12/018. Selection of Developer is in process.                                                                                                                                                                                         |
| 12                                                      | Ballia (PG)-Rasra Line                                       | S/C                | 400                | 35                 | 115                             | 101                        | 85                  | 32                        |             | DEC-20               | Sanctioned line is LILO of 400 kV Ballia PG(765)- Mau ckt-I at Rasra as per TWC. Foundation and Erection work in progress.                                                                                                                                                                                                                           |
| 13                                                      | Ghatampur TPS - Kanpur (PG) line                             | D/C                | 400                | 0                  |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                      |
| 14                                                      | Ghatampur TPS-Kanpur PG Line                                 | D/C                | 400                | 120                | 136                             | 136                        | 135                 | 94                        |             | FEB-20               | Being constructed in TBCB mode by M/s Adani Transmission Ltd. Work in progress.                                                                                                                                                                                                                                                                      |
| 15                                                      | Gonda - Shahjehanpur (PG)                                    | D/C                | 400                | 460                | 543                             | 296                        | 140                 | 0                         |             |                      | The project was being developed under TBCB mode. The parent company M/s Isolux has gone insolvent. Govt of UP is considering various options for quick and amicable resolution for completion of project i.e. Take over of transmission project on commercially viable purchase price or substitution of M/s Isolux as opted by lead lender M/s PFC. |
| 16                                                      | Jawahapur TPS-Firozabad Line                                 | D/C                | 400                | 80                 | 202                             | 97                         | 65                  |                           |             | MAR-21               | Being constructed in TBCB mode by PGCIL. Work in progress.                                                                                                                                                                                                                                                                                           |
| 17                                                      | LILO Agra(South)-Fahtehabad(Agra) at Firozabad               | D/C                | 400                | 20                 | 35                              | 22                         | 16                  | 0                         |             | DEC-20               | Being constructed in TBCB mode by PGCIL. Work in progress.                                                                                                                                                                                                                                                                                           |
| 18                                                      | LILO of Firozabad (220) -Agra(PG) at Firozabad(400)          | D/C                | 400                | 20                 | 38                              | 28                         | 24                  | 0                         |             | DEC-20               | Being constructed in TBCB mode by PGCIL. Work in progress.                                                                                                                                                                                                                                                                                           |
| 19                                                      | LILO of Gorakhpur (PG) - Lucknow (PG) line Ckt.-III at Basti | D/C                | 400                | 48                 | 79                              | 79                         | 79                  | 48                        | MAR-20      | FEB-20               | Line construction is completed except LILO point & gantry termination (gantry fdn being cast). S/s construction is expected by Feb-Mar-20.                                                                                                                                                                                                           |

| SI No | Name of Transmission Lines                                  | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                                                                                                                                                                                                |
|-------|-------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|       |                                                             |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                                                                                                                                                                                        |
| 1.    | 2.                                                          | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                                                                                                                                                                                                    |
| 20    | LILO of Gorakhpur (PG) - Lucknow (PG) line Ckt.-IV at Basti | D/C                | 400                | 60                 | 90                              | 90                         | 90                  | 58                        | MAR-20      | FEB-20               | Line construction is completed except LILO point & gantry termination (gantry fdn being cast). S/s construction is expected by Feb-Mar-20.                                                                                                                                                             |
| 21    | LILO of jaunpur -Gajokhar at Junpur Lne                     | S/C                | 400                | 60                 | 0                               | 0                          | 0                   |                           |             | MAR-21               | Misprint.The line is in fact LILO of 220 kV Jaunpur(220)-Gajokhar at Jaunpur(400).                                                                                                                                                                                                                     |
| 22    | LILO of one Ckt Aligarh-Sikandrabad at Harduaganj TPS Line  | D/C                | 400                | 50                 | 84                              | 84                         | 84                  | 54                        |             | SEP-19               | All work completed only 2 span stringing to be done at HTPS end, in scope of HTPS, is pending. Progress of OPGW stringing work on main Aligarh- Sikandrabad line by other Agency 17/95 km.                                                                                                             |
| 23    | LILO of one ckt. Fatehpur-Unchahar at Malwan                | D/C                | 400                | 58                 | 0                               | 0                          | 0                   |                           | JAN-20      | APR-21               |                                                                                                                                                                                                                                                                                                        |
| 24    | LILO of one Ckt Obra C -Jaunpur at Obra                     | D/C                | 400                | 30                 | 0                               | 0                          | 0                   |                           |             | MAR-20               | In place of above LILO line, Obra B- Obra C DC line will be constructed.                                                                                                                                                                                                                               |
| 25    | Mathura - Jawaharpuram                                      | D/C                | 400                | 220                | 0                               | 0                          | 0                   |                           |             |                      | To be deleted.                                                                                                                                                                                                                                                                                         |
| 26    | Obra-C-Jaunpur Line                                         | D/C                | 400                | 400                | 459                             | 15                         | 0                   | 0                         |             | FEB-21               | Work in progress.                                                                                                                                                                                                                                                                                      |
| 27    | Panki TPS-Panki Line                                        | D/C                | 400                | 6                  | 0                               | 0                          | 0                   |                           |             | JUN-20               |                                                                                                                                                                                                                                                                                                        |
| 28    | Panki TPS - Panki s/s                                       | D/C                | 400                | 0                  |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                        |
| 29    | Roza TPS-Badaun Line                                        | D/C                | 400                | 90                 | 219                             | 10                         | 0                   | 0                         |             | NOV-20               | Being constructed in TBCB mode by M/s Adani Transmission Ltd. Work in progress.                                                                                                                                                                                                                        |
| 30    | Sambhal-Moradabad Line                                      | D/C                | 400                | 100                | 0                               | 0                          | 0                   |                           |             | MAR-21               |                                                                                                                                                                                                                                                                                                        |
| 31    | Simbholi-Meerut Line                                        | D/C                | 400                | 40                 |                                 |                            |                     |                           |             | MAR-20               |                                                                                                                                                                                                                                                                                                        |
| 32    | Simbholi-Muradnagar-II Line                                 | D/C                | 400                | 50                 | 0                               | 0                          | 0                   |                           |             | JUN-21               |                                                                                                                                                                                                                                                                                                        |
| 33    | Simbholi-Simbholi Line                                      | D/C                | 400                | 15                 | 0                               | 0                          | 0                   |                           |             |                      | To be deleted.                                                                                                                                                                                                                                                                                         |
| 34    | Tanda TPS Extn- Basti (Q)                                   | S/C                | 400                | 43                 | 137                             | 129                        | 107                 | 36                        | OCT-19      | NOV-19               | Fdn work at 8 nos Ghaghra river x-ing locs under process .RoW issue between locs32/0-33/0 as land ownew has filed petition in UPERC, date of hearing not communicated yet. Also,RoW issue at locs 68,69 & 70,71- petition pending before Honb'le High Court, next date of hearing is not fixed as yet. |
| 35    | Varanasi (PG)-Jaunpur Line                                  | D/C                | 400                | 115                | 211                             | 139                        | 0                   |                           |             | FEB-21               | Fdn work is in progress.                                                                                                                                                                                                                                                                               |
| 36    | Anandnagar-Maharajganj Line                                 | D/C                | 220                | 50                 | 0                               | 0                          | 0                   |                           |             | MAR-21               | S/s land not acquired, line on hold.                                                                                                                                                                                                                                                                   |
| 37    | Aurai - Mizapur                                             | S/C                | 220                | 43                 | 150                             | 140                        | 82                  | 0                         |             |                      | Construction of line is kept on hold as work on feeding S/s ( Aurai400) was stopped by M/s SEUPPTCL long back ago due to financial constraints . The developer has gone bankrupt.Now it has been decided to divert the line to 220 kV s/s Bhadohi.                                                     |
| 38    | Aurai - Phoolpur                                            | S/C                | 220                | 71                 | 223                             | 210                        | 195                 | 47                        |             |                      | Construction of line is kept on hold as work on feeding S/s ( Aurai400) was stopped by M/s SEUPPTCL long back ago due to financial constraints . The developer has gone bankrupt.Now it has been decided to divert the line to 220 kV s/s Bhadohi.                                                     |

| SI No | Name of Transmission Lines                                | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                                                                                                           |
|-------|-----------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|       |                                                           |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                                                                                                   |
| 1.    | 2.                                                        | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                                                                                                               |
| 39    | Bah (Agra) - Sirsaganj (Firozabad) line (GEC-II)          | S/C                | 220                | 0                  | 140                             | 68                         | 15                  | 0                         |             |                      | The line is kept on hold as fund has not been made available by UPNEDA.                                                                                                                                           |
| 40    | Banda-Chitrakoot Line                                     | D/C                | 220                | 226                | 362                             | 362                        | 362                 | 226                       |             | APR-19               | Commissioned 04/19.                                                                                                                                                                                               |
| 41    | Bareilly (400) - Pilibhit Ckt.-II                         | S/C                | 220                | 39                 | 0                               | 0                          | 0                   | 39                        |             | MAY-19               | Commissioned 05/19.                                                                                                                                                                                               |
| 42    | Bareilly - C.B. Ganj                                      | S/C                | 220                | 24                 | 92                              | 92                         | 92                  | 24                        |             | JUL-19               | Commissioned 06/19.                                                                                                                                                                                               |
| 43    | Bareilly -Dohna                                           | S/C                | 220                | 10                 | 0                               | 0                          | 0                   | 10                        |             | JUL-19               | Commissioned 06/19.                                                                                                                                                                                               |
| 44    | Bhadrekhi (Orai) - Bah (Agra) line (GEC-II)               | S/C                | 220                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | Line Length 150 ckm. The line is kept on hold as fund has not been made available by UPNEDA.                                                                                                                      |
| 45    | Bhadrekhi (Orai) - Sikandera (Kanpur dehat) line (GEC-II) | S/C                | 220                | 0                  | 182                             | 93                         | 83                  | 0                         |             |                      | Line Length 61ckm. Line construction kept on hold. UPNEDA has been requested to make funds available for the purpose.                                                                                             |
| 46    | Bhopal Road-Khatauli Line                                 | D/C                | 220                | 60                 | 0                               | 0                          | 0                   |                           |             |                      | To be deleted. 220 kV S/s Khatauli in Muzaffarnagar distt is sanctioned on 09/01/19 and is expected in year 2020-21.                                                                                              |
| 47    | Charla - Meerut line                                      | S/C                | 220                | 5                  | 0                               | 0                          | 0                   | 5                         |             | OCT-19               | Commissioned 09/19.                                                                                                                                                                                               |
| 48    | Deoria - Rasra                                            | S/C                | 220                | 83                 | 253                             | 253                        | 253                 | 83                        |             | SEP-19               | Commissioned 08/19.                                                                                                                                                                                               |
| 49    | Firozabad (400)-Tundla                                    | D/C                | 220                | 50                 | 0                               | 0                          | 0                   |                           |             | MAR-21               | 220 kV s/s Tundla is sanctioned on 21/01/2019 with connectivity thru' LILO of 220 kV Agra PG(765) - Firozabad(400) resulting from LILO of 220 kV Firozabad(220)- Agra PG(765).                                    |
| 50    | Gorakhpur-Anandnagar Line                                 | D/C                | 220                | 100                | 0                               | 0                          | 0                   |                           |             | MAR-21               | Land purchase for Anandnagar s/s is in process.                                                                                                                                                                   |
| 51    | Gorakhpur (PG)-Gola line                                  | D/C                | 220                | 82                 | 0                               | 0                          | 0                   | 82                        |             | APR-19               | Commissioned 04/19.                                                                                                                                                                                               |
| 52    | Hamirppur-Banda Line                                      | D/C                | 220                | 140                | 0                               | 0                          | 0                   |                           |             | DEC-21               | 220kV S/s Hamirpur and 400 kV S/s Maheba in Jalaun distt sanctioned under MNRE scheme with DC ckt interconnectivity.                                                                                              |
| 53    | Hamirpur-Sarh Line                                        | D/C                | 220                | 140                | 0                               | 0                          | 0                   |                           |             |                      | To be deleted.                                                                                                                                                                                                    |
| 54    | Hapur(765) - Faridnagar line                              | S/C                | 220                | 11                 | 57                              | 57                         | 57                  | 11                        |             | APR-19               | Commissioned 04/19.                                                                                                                                                                                               |
| 55    | Hardoi Road-Lucknow Line                                  | D/C                | 220                | 20                 | 39                              | 21                         | 0                   |                           |             | SEP-20               | Work in progress. Can be energised only after 400 kV S/s Hardoi Rd( Jehta),Lucknow is energised                                                                                                                   |
| 56    | Hardoi Road-Sandila Line                                  | D/C                | 220                | 60                 | 0                               | 0                          | 0                   |                           |             | MAR-21               | S/s is sanctioned in Mallawan in place of Sandila in Hardoi distt .                                                                                                                                               |
| 57    | Indirapuram - Pratap Vihar                                | D/C                | 220                | 16                 | 38                              | 33                         | 7                   | 1                         |             | FEB-20               | It is not possible to construct the line on regular towers. Tower schedule with narrow base tower is approved but approval from GDA(Local Body) for line construction along diverted route is awaited since long. |
| 58    | LILO of 220 kV Baghpat - Muradnagar-II at Mandola Vihar   | D/C                | 220                | 20                 | 0                               | 0                          | 0                   | 20                        |             | SEP-19               | Commissioned 08/19.                                                                                                                                                                                               |
| 59    | LILO of 220kV Dunara - Laitpur TPS Ckt-II at Babina       | D/C                | 220                | 15                 | 0                               | 0                          | 0                   | 15                        |             | SEP-19               | Commissioned 08/19.                                                                                                                                                                                               |
| 60    | LILO of Agra-Bharatpur Line                               | D/C                | 220                | 20                 | 0                               | 0                          | 0                   |                           |             |                      | PGCIL scope. Line is energised.                                                                                                                                                                                   |
| 61    | LILO of Banda-Karvi at Chitrakoot Line                    | S/C                | 220                | 8                  | 0                               | 0                          | 0                   |                           |             |                      | To be deleted.                                                                                                                                                                                                    |

| SI No | Name of Transmission Lines                                 | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                                               |
|-------|------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------|
|       |                                                            |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                                       |
| 1.    | 2.                                                         | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                                                   |
| 62    | LILO of Gr. Noida (400) - Noida Sec-148 line at R.C. Green | D/C                | 220                | 9                  | 0                               | 0                          | 0                   | 9                         |             | MAY-19               | Commissioned 05/19.                                                                                                                                   |
| 63    | LILO of Gr .Noida -Noida Sec-129 at Noida Sec-148          | D/C                | 220                | 1                  | 0                               | 0                          | 0                   | 1                         |             | APR-19               | Commissioned 04/19.                                                                                                                                   |
| 64    | LILO of Hathras - Gokul at Mathura                         | D/C                | 220                | 120                | 198                             | 198                        | 198                 | 120                       |             | MAY-19               | Commissioned 05/19.                                                                                                                                   |
| 65    | LILO of Mainpuri- Sikandrarao at Jawarharpur TPS           | S/C                | 220                | 22                 | 49                              | 49                         | 49                  | 22                        |             | AUG-19               | Commissioned 07/19.                                                                                                                                   |
| 66    | LILO of Nibkarori-Mainpuri PG Fatehgarh Line               | D/C                | 220                | 60                 | 0                               | 0                          | 0                   |                           |             | MAR-21               | S/s is being constructed by the name 220 kV Farrukhabad. So the above line would be LILOed accordingly.LILO o                                         |
| 67    | LILO of Noida Sec-20-BTPS line at Botanical Garden         | D/C                | 220                | 3                  | 0                               | 0                          | 0                   | 3                         |             | JUL-19               | Commissioned 06/19.                                                                                                                                   |
| 68    | LILO of Saharanpur-Nakur Line                              | S/C                | 220                | 10                 | 13                              | 13                         | 13                  | 7                         |             |                      | line charged on 05.05.2018                                                                                                                            |
| 69    | LILO of Sultanpur - Sangipur First Ckt. at Amethi          | D/C                | 220                | 7                  | 12                              | 12                         | 12                  | 7                         | APR-19      | NOV-19               | Commissioned 08/19 (Late Reported).                                                                                                                   |
| 70    | Mator PG (400) - Partapur (Jagriti Vihar) line             | S/C                | 220                | 28                 | 0                               | 0                          | 0                   | 28                        |             | SEP-19               | Commissioned 08/19.                                                                                                                                   |
| 71    | Meerut by pass-Modipuram Line                              | D/C                | 220                | 70                 | 0                               | 0                          | 0                   |                           |             |                      |                                                                                                                                                       |
| 72    | Meerut-Gr. Noida-II Line                                   | D/C                | 220                | 200                | 0                               | 0                          | 0                   |                           |             | MAR-22               |                                                                                                                                                       |
| 73    | Modipura-II-Bagpat PG Line                                 | D/C                | 220                | 70                 |                                 |                            |                     |                           |             | MAR-22               |                                                                                                                                                       |
| 74    | Modipuram-II-Modipuram Line                                | D/C                | 220                | 60                 |                                 |                            |                     |                           |             | MAR-22               |                                                                                                                                                       |
| 75    | Modipuram-II-Shamli Line                                   | D/C                | 220                | 120                |                                 |                            |                     |                           |             | MAR-22               |                                                                                                                                                       |
| 76    | Muradabad-Tajpur Line                                      | D/C                | 220                | 60                 | 0                               | 0                          | 0                   |                           |             | MAR-21               |                                                                                                                                                       |
| 77    | Nehtaur-Tajpur Line                                        | D/C                | 220                | 100                | 0                               | 0                          | 0                   |                           |             |                      | S/s sanctioned by the name 220kV Chandpur in Bijnaur distt. The feeding line is sanctioned as LILO of one ckt 220 kV Meerut (UP 765)- Amroha DC line. |
| 78    | Nighasan-Lakhimpur Line                                    | D/C                | 220                | 120                | 0                               | 0                          | 0                   |                           |             | MAR-21               | LILO of 220 kV Shahjahanpur PG(4000)- Gola DC line is sanctioned for 220 kV S/s Gola in Lakhimpur distt.                                              |
| 79    | Partapur (Jagriti Vihar) - Hapur                           | D/C                | 220                | 53                 | 0                               | 0                          | 0                   | 53                        |             | OCT-19               | Commissioned 09/19.                                                                                                                                   |
| 80    | Sahupuri -Raja ka Talab                                    | S/C                | 220                | 65                 | 201                             | 201                        | 201                 | 65                        | MAY-19      | AUG-19               | Commissioned 07/19.                                                                                                                                   |
| 81    | Shamli-Khatauli Line                                       | D/C                | 220                | 50                 | 0                               | 0                          | 0                   |                           |             | MAR-20               |                                                                                                                                                       |
| 82    | Sohawal - Tanda                                            | D/C                | 220                | 232                | 350                             | 350                        | 350                 | 232                       | APR-19      | MAY-19               | Commissioned 05/19.                                                                                                                                   |
| 83    | Sultanpur-Sangipur LILO Section at Amethi                  | D/C                | 220                | 18                 | 12                              | 12                         | 12                  | 18                        |             | APR-19               | Commissioned 04/19.                                                                                                                                   |
| 84    | Unnao - Phoolbagh (Kanpur ) line                           | D/C                | 220                | 57                 | 107                             | 107                        | 107                 | 57                        | JUN-19      | NOV-19               | Commissioned 08/19 (Late Reported).                                                                                                                   |
| 85    | 132 kV D/C Agra cantt. - 400 kV Agra (South)               | D/C                | 132                | 24                 | 44                              | 44                         | 44                  | 24                        |             |                      | Line energised on 25/07/2017.                                                                                                                         |
| 86    | Barkhera (Bajaj) - Dohna                                   | D/C                | 132                |                    | 203                             | 203                        | 203                 | 129                       |             |                      | Line energised on 13.09.2017.                                                                                                                         |
| 87    | Bhadrekhi (Orai) - Jalaun line (GEC-II)                    | S/C                | 132                | 0                  | 103                             | 101                        | 22                  | 0                         |             |                      | Line Length 30 ckm. The line is kept on hold as fund has not been made available by UPNEDA.                                                           |

| SI No | Name of Transmission Lines                                                                 | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                    |
|-------|--------------------------------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--------------------------------------------------------------------------------------------|
|       |                                                                                            |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                            |
| 1.    | 2.                                                                                         | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                        |
| 88    | Dakore (Solar plant) - Bhadrekhi (Orai) line (GEC-II)                                      | D/C                | 132                | 0                  | 105                             | 105                        | 105                 | 70                        |             |                      | Line charge on 11.04.2018. (69.600 ckm)                                                    |
| 89    | Dumariaganj- - Utraula                                                                     | S/C                | 132                |                    | 114                             | 114                        | 114                 | 40                        |             |                      | Line energised on 18.01.2019                                                               |
| 90    | Gujrai (Solar Plant) - Pukhraya line (GEC-II)                                              | D/C                | 132                | 0                  | 71                              | 0                          | 0                   |                           |             |                      | The line is kept on hold as fund has not been made available by UPNEDA.                    |
| 91    | Gurrah (Solar plant) - Bhadrekhi (Orai) line (GEC-II)                                      | D/C                | 132                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | The line is kept on hold as fund has not been made available by UPNEDA.                    |
| 92    | Jigna - Dadar Vijaypur (Solar plant) Mirzapur line (GEC-II)                                | D/C                | 132                | 0                  | 38                              | 38                         | 38                  | 15                        |             |                      | line charged on 07.03.2018                                                                 |
| 93    | LILO of 132 kV Bodla - Kheragarh at 400 kV Agra (South)                                    | D/C                | 132                | 12                 | 19                              | 19                         | 19                  | 12                        |             |                      | Line energised on 28/07/2017.                                                              |
| 94    | LILO of 132 kV Kirawaki-Mathura at 400 kV Agra (South)                                     | D/C                | 132                | 12                 | 25                              | 25                         | 25                  | 6                         |             | AUG-17               | Energised on 06/11/2017                                                                    |
| 95    | LILO of 132 kV Shamshabad-Kheragarh at 400 kV Agra(South)                                  | D/C                | 132                | 12                 | 22                              | 22                         | 22                  | 12                        |             |                      | Line energised on 25/07/2017                                                               |
| 96    | LILO of Makreccha (Solar plant) - Bhadrekhi (Orai) line at Baghauli (Solar Plant) (GEC-II) | D/C                | 132                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | Line Length 4 ckm. The line is kept on hold as fund has not been made available by UPNEDA. |
| 97    | Makreccha (Solar plant) - Bhadrekhi (Orai) line (GEC-II)                                   | D/C                | 132                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | The line is kept on hold as fund has not been made available by UPNEDA.                    |
| 98    | Meja - Kosda Kala (Solar plant) Meja line (GEC-II)                                         | D/C                | 132                | 0                  | 132                             | 132                        | 132                 | 30                        |             |                      | Line Length 30 ckm. Energised in Feb, 2018.                                                |
| 99    | Parasan (Solar plant) - Bhadrekhi (Orai) line (GEC-II)                                     | D/C                | 132                | 0                  | 54                              | 0                          | 0                   |                           |             |                      | The line is kept on hold as fund has not been made available by UPNEDA.                    |

| SI No                                        | Name of Transmission Lines   | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
|----------------------------------------------|------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                              |                              |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| 1.                                           | 2.                           | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| UTTARAKHAND POWER CORPORATION LIMITED(UKPCL) |                              |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| 1                                            | Baramwari (GIS)-Srinagar S/S | D/C                | 220                | 180                | 228                             | 210                        | 182                 | 72                        | DEC-19      | DEC-19               | Baramwari Srinagar 220 kV D/C line and LILO of this line at Singoli Bhatwari HEP are required for transfer of power from Singoli Bhatwari HEP up to Srinagar pooling station.But after the works of Phata Byung (2x38 MW) being severely affected due to flash floods in June, 2013 and all works being stalled since July, 2017 due to Funds constraints with the developer , this Baramwari switching station is not being constructed, therefore currently above line is being constructed from 400kV S/s Srinagar to interconnection point of 99MW Singoli Bhatwari HEP.This line is of 150 Ckm out of which 72 Ckm stringing have been completed. Also out of 220 tower locations, 210 fdns have been completed and 182 towers have been erected |

| SI No                                                                  | Name of Transmission Lines                                                                      | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                              |
|------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|----------------------------------------------------------------------|
|                                                                        |                                                                                                 |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                      |
| 1.                                                                     | 2.                                                                                              | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                  |
| <b>WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED(WBSETCL)</b> |                                                                                                 |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                      |
| 1                                                                      | Gokarna - N. Chanditala                                                                         | D/C                | 400                | 340                | 532                             | 449                        | 114                 | 0                         | JAN-17      | MAR-21               | Fresh order has been placed. work in progress                        |
| 2                                                                      | Katwa TPS - New Katwa (Q Moose)                                                                 | D/C                | 400                | 10                 |                                 |                            |                     |                           |             | MAR-19               |                                                                      |
| 3                                                                      | LILO of Arambag - Durgapur at N. Chanditala                                                     | D/C                | 400                | 97                 | 134                             | 134                        | 134                 | 97                        | JUN-19      | AUG-19               | Commissioned 07/19.                                                  |
| 4                                                                      | LILO of KTPP - Kharagpur at N. Hadia NIZ                                                        | D/C                | 400                | 80                 |                                 |                            |                     |                           |             | MAR-21               |                                                                      |
| 5                                                                      | New Katwa to common towe of Jeerat - BKTPP & Jeerat - New Chanditala                            | D/C                | 400                | 172                |                                 |                            |                     |                           |             | MAR-21               |                                                                      |
| 6                                                                      | Sagardighi TPS - Gokarna line                                                                   | D/C                | 400                | 89                 | 154                             | 153                        | 153                 | 87                        | DEC-19      | NOV-19               | New order has been placed.                                           |
| 7                                                                      | Bankura - New Bishnupur line (GEC-II)                                                           | D/C                | 220                | 0                  |                                 |                            |                     |                           |             |                      |                                                                      |
| 8                                                                      | East Mednipur - Kharagpur line (GEC-II)                                                         | D/C                | 220                | 0                  |                                 |                            |                     |                           |             |                      |                                                                      |
| 9                                                                      | Establishment of Barasat - Rajarhat (PG) utilising Barasat - Kasba                              | D/C                | 220                | 62                 |                                 |                            |                     |                           |             | MAR-18               |                                                                      |
| 10                                                                     | Establishment of Jeerat - Kasba utilising remaining part of Jeerat New Town-IIAnd Barasat-Kasba | D/C                | 220                | 14                 |                                 |                            |                     |                           |             | MAR-18               |                                                                      |
| 11                                                                     | Establishment of Rajarhat (PG) - New Town-IIIutilishing Barasat - Kasba                         | D/C                | 220                | 2                  |                                 |                            |                     |                           |             | MAR-18               |                                                                      |
| 12                                                                     | LILO of Arambag - Domjur at Mayapur                                                             | D/C                | 220                | 36                 |                                 |                            |                     |                           |             | MAR-20               |                                                                      |
| 13                                                                     | LILO of Arambag - New Chanditata (Rishra) at Singur                                             | S/C                | 220                | 20                 |                                 |                            |                     |                           |             | MAR-18               |                                                                      |
| 14                                                                     | LILO of Arambag - Rishra at N. Chanditala                                                       | D/C                | 220                | 31                 | 63                              | 60                         | 54                  | 18                        | SEP-19      | DEC-19               | Work under progress at slow pace due to ROW problem in Haripur area. |
| 15                                                                     | LILO of BKTPP - Satgachia at Mahachhanda                                                        | D/C                | 220                | 14                 |                                 |                            |                     |                           |             | MAR-19               |                                                                      |
| 16                                                                     | LILO ofc arambag - Midnapur at C.K. Road                                                        | D/C                | 220                | 232                |                                 |                            |                     |                           |             | MAR-21               |                                                                      |
| 17                                                                     | LILO of Egra - New Haldia at N. Haldia NIZ                                                      | D/C                | 220                | 40                 |                                 |                            |                     |                           |             | MAR-21               |                                                                      |
| 18                                                                     | LILO of Gokarna - Krishnanagar at Rejinagar                                                     | D/C                | 220                | 9                  | 21                              | 21                         | 21                  | 9                         | JUN-19      | NOV-19               | Commissioned 10/19.                                                  |
| 19                                                                     | LILO of KTPS - New Haldia at N. Haldia NIZ                                                      | D/C                | 220                | 32                 |                                 |                            |                     |                           |             | MAR-21               |                                                                      |
| 20                                                                     | LILO of Malda (PG) - Dalkhola (PG) at Gozol                                                     | D/C                | 220                | 6                  | 14                              | 14                         | 14                  | 6                         | JUN-19      | AUG-19               | Commissioned 07/19.                                                  |
| 21                                                                     | LILO of Sadaipur - Gokarna at Kotasur                                                           | D/C                | 220                | 8                  |                                 |                            |                     |                           |             | MAR-20               |                                                                      |
| 22                                                                     | LILO of Satgachia - Krishnanagar at New Katwa                                                   | D/C                | 220                | 152                |                                 |                            |                     |                           |             | MAR-19               |                                                                      |
| 23                                                                     | LILO of STPS - Durgapur at Asansole                                                             | S/C                | 220                | 60                 |                                 |                            |                     |                           |             | MAR-18               |                                                                      |
| 24                                                                     | LILO of STPS - N. Bishnupur at Hura                                                             | S/C                | 220                | 44                 |                                 |                            |                     |                           |             | MAR-19               |                                                                      |

| SI No | Name of Transmission Lines                                   | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                       |
|-------|--------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|-------------------------------------------------------------------------------|
|       |                                                              |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                               |
| 1.    | 2.                                                           | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                           |
| 25    | LILO of Subhasgram (PG) - Laxmikantapur at Baruipur          | D/C                | 220                | 240                |                                 |                            |                     |                           |             | MAR-20               |                                                                               |
| 26    | Rajarhat (PG) - New Town-II                                  | D/C on M/C         | 220                | 56                 | 58                              | 2                          | 2                   | 1                         |             | MAR-19               | Work of main line yet to be commenced due to mass resistance by the villagers |
| 27    | Rajarhat (PG) - N. Town II C                                 | D/C                | 220                | 14                 | 24                              | 2                          | 2                   | 4                         | AUG-17      | AUG-20               | 2.2 Km Cable laying completed.                                                |
| 28    | STPS - Raghunathpur                                          | D/C                | 220                | 100                |                                 |                            |                     |                           |             | MAR-21               |                                                                               |
| 29    | Subashgram (PG) - Baruipur                                   | D/C                | 220                | 58                 | 126                             | 123                        | 120                 | 48                        | AUG-17      | DEC-19               | Work under progress at slow rate due to acute ROW problem.                    |
| 30    | Subhasgram (PG) - Laxmikantapur                              | D/C                | 220                | 210                |                                 |                            |                     |                           |             | MAR-18               |                                                                               |
| 31    | West Mednipur - Kharagpur line (GEC-II)                      | D/C                | 220                | 0                  |                                 |                            |                     |                           |             |                      |                                                                               |
| 32    | LILO of 132 kV One Ckt of Rammam-II - NBU at Rammam -III HEP | D/C                | 132                | 20                 |                                 |                            |                     |                           | APR-19      |                      |                                                                               |
| 33    | Rammam-III - New Jalpaiguri                                  | D/C                | 132                | 180                |                                 |                            |                     |                           | APR-19      |                      |                                                                               |

# REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE) DURING- 2019-20

As on 30-NOV-2019

| Sl No                        | Name of Transmission Lines                                                                | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
|------------------------------|-------------------------------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                              |                                                                                           |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 1.                           | 2.                                                                                        | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| <b>ADANI POWER LTD.(APL)</b> |                                                                                           |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 1                            | Fatehgarh PS/S - Bhadla (PG) (initially to be operated at 400 kV) (F-BTL-TBCB)            | D/C                | 765                | 208                | 388                             | 246                        | 131                 | 9                         |             | MAR-20               | a) Route Diversion due to GIB: CERC had admitted the petition and hearing was conducted on 29.10.2019 and matter is now reserved for order. b) Severe RoW is being faced and administrative support is difficult to get as publication in The Gazette of India for authorization U/S 164 is under process for the revised route. FBTL vide its letter dated 01.11.2019 has requested CEA to expedite authorization U/S 164. c) Defence NOC : Proposal submitted on 15.07.2019, NOC is awaited from Defence authority. FBTL has requested to Air Head Quarter, Delhi vide letter dated 15.10.2019 to expedite approval. Support from CEA is requested in expediting the approval from Defence authority.                                                                   |
| 2                            | LILO of One Circuit of 765 kV Aurangabad - Padghe D/C (hexa) line at Pune (C-WRTL - TBCB) | D/C                | 765                | 129                | 180                             | 180                        | 180                 | 129                       | MAR-19      | SEP-19               | Commissioned 08/19.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| 3                            | Ghatampur - Kanpur line                                                                   | D/C                | 400                | 98                 | 136                             | 135                        | 134                 | 94                        | FEB-20      | NOV-19               | Readiness of Bays at Kanpur and Ghatampur Switch yard.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| 4                            | LILO of both ckt. of Ranchi - Maithon-RB line at Dhanbad (NKTL-TBCB)                      | D/C                | 400                | 2                  | 0                               | 0                          | 0                   |                           | MAY-19      | MAY-19               | a) Approval under Section 164 on fast track basis as special case to be processed.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
| 5                            | North Karanpura - Chandwa (Jharkhand) PS line (NKTL -TBCB)                                | D/C                | 400                | 63                 | 112                             | 28                         | 14                  |                           | SEP-17      | SEP-17               | a) Forest clearance: Staff of Land and Revenue Department, Govt. Of Jharkhand had went on strike from 01.09.2019 to 10.10.2019 which had stalled the movement of forest clearance; FM notice had been submitted to stakeholders. Continuous support is requested from CEA, NTPC and LTTCs in expediting the forest approval as it is the most critical and long lead activity in achieving the compressed execution schedule. b) a) Authorization under Section 164 on fast track basis was agreed as special case. However, NKTL has commenced construction works pending approval. Acknowledgement received on 03.09.2019. NKTL had requested CEA vide its letter dated 22.10.2019 to expedite authorization U/S 164 so that RoW issues can be resolved on early basis. |

| SI No                                                  | Name of Transmission Lines                                                 | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
|--------------------------------------------------------|----------------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                        |                                                                            |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 1.                                                     | 2.                                                                         | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| 6                                                      | North Karanpura - Gaya line (NKTL - TBCB)                                  | D/C                | 400                | 185                | 289                             | 30                         | 12                  |                           | SEP-19      | SEP-19               | a) Forest clearance: Staff of Land and Revenue Department, Govt. Of Jharkhand had went on strike from 01.09.2019 to 10.10.2019 which had stalled the movement of forest clearance; FM notice had been submitted to stakeholders. Continuous support is requested from CEA, NTPC and LTTCs in expediting the forest approval as it is the most critical and long lead activity in achieving the compressed execution schedule. b) a) Authorization under Section 164 on fast track basis was agreed as special case. However, NKTL has commenced construction works pending approval. Acknowledgement received on 03.09.2019. NKTL had requested CEA vide its letter dated 22.10.2019 to expedite authorization U/S 164 so that RoW issues can be resolved on early basis. |
| <b><u>ATHENA CHHATTISGARH POWER LIMITED(ACPL)</u></b>  |                                                                            |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 1                                                      | LILO of one ckt of MSCTL - Chandrapur at Singhitrai                        | D/C                | 400                |                    |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| <b><u>BAJAJ ENERGY PVT. LTD.(BEPL)</u></b>             |                                                                            |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 1                                                      | Balrampur-Utraula line                                                     | D/C                | 132                |                    |                                 |                            |                     |                           |             |                      | Existing line.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| <b><u>CORPORATE POWER LTD.(CPL)</u></b>                |                                                                            |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 1                                                      | Corporate TPP - Jharkhand Pooling Station                                  | D/C                | 400                | 6                  | 11                              |                            |                     |                           |             | AUG-16               |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 2                                                      | Latehar - Namkum                                                           | D/C                | 400                | 216                | 320                             | 293                        | 274                 | 132                       |             | AUG-16               |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| <b><u>D.B. POWER CORP. LTD.(DBPCL)</u></b>             |                                                                            |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 1                                                      | LILO of Raigarh - Raipur (3rd Ckt) at Baradhara TPP ( Interim arrangement) | D/C                | 400                | 30                 | 44                              | 44                         | 44                  | 30                        |             | MAY-13               | Line completed. (Interim)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| <b><u>DIRANG ENERGY PVT. LTD.(DEPL)</u></b>            |                                                                            |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 1                                                      | Gongri - Dinchang Pooling Station                                          | D/C                | 220                |                    |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| <b><u>ESSAR POWER TRANSMISSION CO. LTD.(EPTCL)</u></b> |                                                                            |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 1                                                      | Navbharat TPP - Angul P.S. (PG)                                            | D/C                | 400                |                    |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 2                                                      | Tori - Jhharkhand Pooling Station                                          | D/C                | 400                |                    |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| <b><u>Essel Infraprojects Ltd.(ESSEL)</u></b>          |                                                                            |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 1                                                      | Hyderabad - Kurnool (WKTL- TBCB)                                           | D/C                | 765                | 332                | 422                             | 337                        | 183                 |                           | FEB-20      | FEB-20               | Work hampered due to severe RoW issue in the stretch of AP 27 AP 29, AP 60 A AP 60 B and AP 66 AP 67.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |

| SI No | Name of Transmission Lines                     | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
|-------|------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|       |                                                |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| 1.    | 2.                                             | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| 2     | Warangal (New) - Chilakaluripeta (WKTL - TBCB) | D/C                | 765                | 395                | 565                             | 446                        | 341                 |                           | FEB-20      | FEB-20               | Severe RoW issue existing in the stretch of AP 10 AP 11, AP 14- AP 15, AP 25 AP 28, AP 52- AP 53, AP 55 AP 56, AP 63 63/12, AP 76 AP 77, AP 84- AP 85 and AP 89 AP 90. Court Case: 04 no. of tower locations has been traversing though the proposed land area of M/s Emami Cement Ltd., out of which the 04 no. of foundations and 03 nos of erections are already completed. At this point of time, M/s Emami Cement Ltd. moved to High Court of Hyderabad for seeking Order to remove WKTL transmission towers along with direction to re-route the transmission line. At present this matter is under consideration of Honble High Court, Hyderabad and next date is yet to schedule. Forest Details of Tr. Line Falling under Forest: Forest area affected (ha):18.442 ha (2.75 Kms) in Andhra pradesh .Forest proposals sub on :23.08.2017. Stage I forest approval granted on 28.11.18. |
| 3     | Warangal (New) - Hyderabad (WKTL - TBCB)       | D/C                | 765                | 265                | 344                             | 312                        | 247                 |                           | DEC-19      | DEC-19               | RoW issue: In the stretch of AP 34 - AP 35, AP 37- AP 38, AP 41- AP 42, AP 46/0, AP 54/2, AP 17/3 and AP 21/6. At loc. nos. 47/2 and 47/3, locals have removed the stubs by using JCB. A FIR in this regard has been lodged with local Police Station. Court Case: Land Owner of location no. 2/6 has approached High Court of Telangana. The Court has granted the stay on work. Further on hearing held on 07th June 2018, the Court adjourned and as on date the matter is still pending for scrutiny. Land owner for the stretch between the location no. 30 to 31 has approached the District Court (Nalgonda) to accord permanent injunction. On the hearing held on 14.03.2019, , the Court scheduled next date of hearing on 01.05.2019 in this matter. In such situation, the work is at stand still at this location effectively from 20th Mar 2018.                                 |

| SI No | Name of Transmission Lines                            | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
|-------|-------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|       |                                                       |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| 1.    | 2.                                                    | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| 4     | Warora (Pool) - Warangal (New) (WKTL - TBCB)          | D/C                | 765                | 645                | 827                             | 773                        | 423                 | 59                        | DEC-19      | NOV-19               | Severe RoW issues.; Forest area affected (ha): 19.793 ha (2.954 Kms) in Maharastra and 47.592 ha (7.103 Kms) in Telangana. Forest proposals submitted on 4th Aug 17 for Maharashtra and on 23 Aug 17 for Telangana. Current status: Maharashtra Stage I received on 05.02.18. The Telangana stage I approval received on 13.12.2018 ; Wild life approval : Proposal forwarded by State Government to Member Secretary (NBWL) on 20.11.2018. Proposal forwarded to NTCA for their recommendation and MoEF&CC asked State Govt. to submit SBWL MoM, which is still awaited for further processing & consideration in next NBWL meeting.The work execution in under Maharashtra is severely affected due to farmer agitation demanding higher compensation for the construction of transmission line at their fields. Court Case- at loc. no. 89/8 in terms of stay order granted by Bombay High Court. The matter is listed on 15.01.2020. |
| 5     | Babai (RRVPNL)- Bhiwani (PG) (NRSS-XXXVITL-TBCB)      | D/C                | 400                | 221                | 299                             | 265                        | 215                 | 1                         | JUL-19      | JUL-19               | Details of Tr. Line Falling under Forest: 3.37 Km ,Forest area: 12.90 Ha (2.80 Kms) of Rajsthan + 3.46 Ha (0.57 Kms) of Haryana. Forest proposals submitted on : 15.05.2017 for Haryana and on 11.08.2017 for Rajasthan. Stage I approval from Haryana Forest Deptt. received on 27.03.2018 and Stage I approval from Rajasthan Forest Deptt. received on 06.07.2018. Wildlife Clearance : Wildlife area(ha) : 7.452 Ha (2.80 Kms) Khetri Bansyal Conversion Reserve Wildlife proposals submitted on : 16.02.2018 and at present, Proposal recommended by NBWL and currently recommendations forwarded to State Govt. (Rajasthan). Severe RoW issues: 52/1, 52/3, 53/0, 54/0, 54/1, 54/2 & 54A/0 of Tehsil Dadri and loc. No. 17/0 & 18/0 of Tehsil Khetri.                                                                                                                                                                              |
| 6     | Koteshwar (PS) - Rishikesh (HTLS) (NRSS-XXXVITL-TBCB) | D/C                | 400                | 81                 | 106                             | 16                         | 0                   |                           | DEC-19      | DEC-19               | 1. Consent from Indian Drug and Pharmaceuticals Ltd. (IDPL) , Rishikesh for traversing 400 kV D/C Koteshwar-Rishikesh line through IDPL premises is awaited.Pending NOC from IDP (Rishikesh), the Forest Deptt. is not ready to accept the forest diversion proposal because all 16 no. of tower locations are falling inside the IDPL lease hold area, which belongs to the forest deptt.2. DFO-Tehri directed us to divert from our existing transmission line route, which was earlier approved and confirmed by Forest Range officer through verification of land schedule and DGPS survey in Jan-2018. 3) Severe RoW issues are existing at loc. No. 1/0, 2/0, 3/0, 4/0, 13/0, 14/0, 14/1, 15/0, 16/0, 42/0, 43/0, 44/0, 48/0, 48/1 and 49/0 .                                                                                                                                                                                      |
| 7     | Sohwal - Lucknow (TTL -TBCB)                          | D/C                | 400                | 240                | 0                               | 0                          | 0                   |                           |             |                      | MoP has already dropped the project.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| 8     | Tanda - Sohwal (TTL - TBCB)                           | D/C                | 400                | 186                | 0                               | 0                          | 0                   |                           |             |                      | MoP has already dropped the project.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |

| SI No                                            | Name of Transmission Lines                                | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
|--------------------------------------------------|-----------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                  |                                                           |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| 1.                                               | 2.                                                        | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
| 9                                                | Warangal (New) - Warangal (Existing) (Q) (WKTL - TBCB)    | D/C                | 400                | 95                 | 130                             | 9                          | 0                   |                           | FEB-20      | FEB-20               | Forest : Nil                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| <b>GATI INFRASTRUCTURE PRIVATE LIMITED(GIPL)</b> |                                                           |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| 1                                                | LILO of one circuit of Chujachen - Rangpo line at Bhasmay | 2xS/C              | 220                | 10                 |                                 |                            |                     |                           |             | MAY-18               | Work yet to be awarded.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| <b>GMR ENERGY LIMITED(GMR ENERG)</b>             |                                                           |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| 1                                                | LILO of Talchar -Meramundli at Kamalanga TPP              | D/C                | 400                | 1                  | 3                               | 3                          | 3                   | 1                         |             | MAY-12               | For start up power,work completed 5/12.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| 2                                                | Alaknanda HEP - Joshimath                                 | D/C                | 220                |                    |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| <b>GUPTA ENERGY PVT. LTD.(GEPL)</b>              |                                                           |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| 1                                                | LILO of one ckt of Bhadrawati -Parli at GEPL TPS          | D/C                | 400                |                    |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| <b>IDEAL ENERGY PROJECTS LTD.(IEPL)</b>          |                                                           |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| 1                                                | LILO of Mouda - Wardha at Bela                            | D/C                | 400                | 0                  | 2                               | 2                          | 2                   | 0                         |             | NOV-12               | Completed (Interim)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
| <b>IND BHARATH POWER INFRA LIMITED(IBPIL)</b>    |                                                           |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| 1                                                | Ind Barath TPP - Tuticorin (PS)                           | D/C                | 400                | 200                |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| 2                                                | LILO of Rouekila - Raigarh at Ind Barath                  | D/C                | 400                | 47                 | 72                              | 72                         | 72                  | 47                        |             | JUN-15               |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| <b>ISPAT ENERGY LTD(ISPAT)</b>                   |                                                           |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| 1                                                | Haldia TPP - Egra                                         | D/C                | 220                | 180                |                                 |                            |                     |                           |             |                      | Under planning stage by WBSETCL.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| <b>JAIN ENERGY TRADING LTD(JAIN ETL)</b>         |                                                           |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| 1                                                | Jain Energy TPS - Dharamjaygarh Korba Pooling station     | D/C                | 400                |                    |                                 |                            |                     |                           |             | MAR-17               |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| <b>JAL POWER CORP. LTD.(JPCL)</b>                |                                                           |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| 1                                                | Rangit IV - New Melli line                                | D/C                | 220                | 7                  | 15                              |                            |                     |                           |             | MAR-19               | Work of 220kV line has been awarded to M/s. Ashish Infratech and completion period is 8 months from start of work. Generation project will take about 2? years for completion as against 8 months for completion of associated transmission line, there will be no mismatch for evacuation of power. It may also be mentioned that route survey of transmission line has been completed and design work of transmission system including towers (15 nos.) has also been completed. 220kV GIS bays at PGCIL substation at New Melli have also been awarded to M/s. PGCIL as deposit work. Line length is 3.3 KM. Associated transmission system comprises of 220kV GIS in PH building, 3.3 km long 220kV D/C line from PH to PGCIL pooling station at New Melli. Work for 220kV GIS substation at PH has been awarded to M/s. Siemens and GIS equipment has already been delivered at site. |

| SI No                                                                     | Name of Transmission Lines                                              | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                     |
|---------------------------------------------------------------------------|-------------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|-----------------------------------------------------------------------------|
|                                                                           |                                                                         |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                             |
| 1.                                                                        | 2.                                                                      | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                         |
| <b>KALPATARU POWER TRANSMISSION LIMITED(KPTL)</b>                         |                                                                         |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                             |
| 1                                                                         | Alipurduar (PG) - Siliguri (PG) (ATL - TBCB)                            | D/C                | 400                | 232                | 321                             | 259                        | 159                 | 12                        | MAY-19      |                      | Severe ROW throughout the line. Line Length -116 KM                         |
| 2                                                                         | Imphal - New Kohima (Twin Moose ACSR) (K-MTL - TBCB)                    | D/C                | 400                | 268                |                                 |                            |                     |                           | JUL-20      |                      |                                                                             |
| 3                                                                         | New Kohima -New Mariani (Twin Moose ACSR) (K-MTL - TBCB)                | D/C                | 400                | 240                |                                 |                            |                     |                           | JUL-20      |                      |                                                                             |
| <b>KORBA WEST POWER COMPANY LIMITED(KWPCL)</b>                            |                                                                         |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                             |
| 1                                                                         | LILO of on Ckt of Raigarh - Raipur at Avantha Bhandar (Korba west ) TPS | D/C                | 400                | 10                 | 22                              | 22                         | 22                  | 10                        |             | DEC-13               | Interim arrangement.                                                        |
| <b>KVK ENERGY PVT. LTD.(KVK)</b>                                          |                                                                         |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                             |
| 1                                                                         | LILO of Mendasal - Baripada at Nilanchal TPP                            | D/C                | 400                | 16                 | 0                               | 0                          | 0                   | 0                         |             | JUN-16               | Work yet to Start.                                                          |
| <b>LANCO ENERGY (P) LTD.,(LEPP)</b>                                       |                                                                         |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                             |
| 1                                                                         | LILO of Seoni - Wardha at Lanco Vidarbha TPS                            | D/C                | 765                | 15                 | 16                              |                            |                     |                           |             | MAR-17               |                                                                             |
| 2                                                                         | Babandh TPP - Angul Pooling Station                                     | D/C                | 400                | 48                 | 72                              | 0                          | 0                   | 0                         |             | DEC-16               | Work yet to start.                                                          |
| 3                                                                         | Lanco Amarkantak - Champa Pooling Station                               | D/C                | 400                | 95                 | 158                             | 96                         | 12                  | 0                         |             | JUN-16               |                                                                             |
| 4                                                                         | Phata HEP-Baramwari (Rudrapur)                                          | D/C                | 220                | 8                  | 20                              | 0                          | 0                   | 0                         |             | DEC-16               |                                                                             |
| 5                                                                         | Routing of one circuit of Jorthong - New Melli via Rangit - IV          | D/C                | 220                |                    |                                 |                            |                     |                           |             | MAR-19               | Work in generation project is stopped for since 2013.                       |
| 6                                                                         | Teesta VI HEP - Rangpo Pooling Station                                  | D/C                | 220                | 25                 |                                 |                            |                     |                           |             |                      | Detail survey completed section 164 approval received. Work yet to started. |
| <b>MALANA POWER COMPANY LIMITED(MPCL)</b>                                 |                                                                         |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                             |
| 1                                                                         | Ka Dogri - Jangi Pooling Station                                        | D/C                | 400                |                    |                                 |                            |                     |                           |             |                      |                                                                             |
| 2                                                                         | Chango Yangthang - Ka Dogri Pooling Station                             | D/C                | 220                |                    |                                 |                            |                     |                           |             |                      |                                                                             |
| <b>MONNET POWER COMPANY LIMITED(MPCL)</b>                                 |                                                                         |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                             |
| 1                                                                         | Malibrahmani - Angul                                                    | D/C                | 400                | 62                 | 108                             | 100                        | 80                  | 20                        |             | JUL-16               |                                                                             |
| <b>M/s Adani Renewable Energy Park Rajasthan Limited (AREPRL)(AREPRL)</b> |                                                                         |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                             |
| 1                                                                         | Bhadla IV SP - Bhadla Pooling station line (GEC-II)                     | D/C                | 220                | 0                  |                                 |                            |                     |                           |             |                      |                                                                             |
| 2                                                                         | Fatehgarh Solar Park - Fatehgarh Pooling Station line (GEC-II)          | D/C                | 220                | 0                  |                                 |                            |                     |                           |             |                      |                                                                             |
| 3                                                                         | SPP - Bhadla (PS) (GEC-II)                                              | D/C                | 220                | 0                  |                                 |                            |                     |                           |             |                      |                                                                             |
| <b>NORTH KARANPURA TRANSMISSION CO. LTD.(NKTCL)</b>                       |                                                                         |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                             |
| 1                                                                         | Bareilly - Meerut (NKTL - TBCB)                                         | S/C                | 765                | 240                | 0                               | 0                          | 0                   |                           | NOV-13      | DEC-16               | Case pending in Supreme Court.                                              |

| SI No                                                             | Name of Transmission Lines                                         | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                   |
|-------------------------------------------------------------------|--------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---------------------------------------------------------------------------------------------------------------------------|
|                                                                   |                                                                    |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                           |
| 1.                                                                | 2.                                                                 | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                       |
| 2                                                                 | Lucknow - Bareilly (NKTL - TBCB)                                   | S/C                | 765                | 220                | 0                               | 0                          | 0                   |                           | NOV-13      | DEC-16               | Case pending in Supreme Court.                                                                                            |
| 3                                                                 | Agra - Gurgaon (NKTL - TBCB)                                       | D/C                | 400                | 220                | 0                               | 0                          | 0                   |                           | NOV-13      | DEC-16               | Case pending in Supreme Court.                                                                                            |
| 4                                                                 | Gurgaon - Gurgaon (PG) (NKTL - TBCB)                               | D/C                | 400                | 20                 | 0                               | 0                          | 0                   |                           | NOV-13      | DEC-16               | Case pending in Supreme Court.                                                                                            |
| 5                                                                 | Sipat/Korba (PS) Seoni (NKTL - TBCB)                               | S/C                | 400                | 334                | 0                               | 0                          | 0                   |                           | NOV-13      | DEC-16               | Case pending in Supreme Court.                                                                                            |
| <b>NSL NAGAPATNAM POWER PVT. LTD.(NSLNPPL)</b>                    |                                                                    |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                                                                           |
| 1                                                                 | NSL TPP - Angul                                                    | D/C                | 400                | 46                 | 0                               | 0                          | 0                   | 0                         |             |                      | Project Authority intimated that PGCIL yet to award construction of work.                                                 |
| 2                                                                 | LILO of Kasang - Bhaba at Tidong-I                                 | D/C                | 220                | 32                 | 57                              | 0                          | 0                   |                           |             | DEC-20               | St-I FC received, St-II under progress                                                                                    |
| <b>RELIANCE POWER TRANSMISSION LTD.(RPTL)</b>                     |                                                                    |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                                                                           |
| 1                                                                 | Moti Khavdi TPP - Jam Nagar                                        | D/C                | 400                |                    |                                 |                            |                     |                           |             |                      |                                                                                                                           |
| 2                                                                 | Sohwal - Lucknow Line (TBCB-TTCL)                                  | D/C                | 400                | 176                |                                 |                            |                     |                           |             |                      |                                                                                                                           |
| 3                                                                 | Tanda - Sohwal Line (TBCB-TTCL)                                    | D/C                | 400                | 173                |                                 |                            |                     |                           |             |                      |                                                                                                                           |
| <b>RKM POWERGEN PVT. LIMITED(RKMPPL)</b>                          |                                                                    |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                                                                           |
| 1                                                                 | LILO of Raigarh (Kotra) - Raipur at Uchpinda (Interim Arrangement) | D/C                | 400                |                    | 73                              | 73                         | 73                  | 39                        |             |                      | Commissioned (Interim Arrangement). De-LILO activity completed.                                                           |
| <b>Shekhawati Transmission Service Company Limited(SKHWTTSCL)</b> |                                                                    |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                                                                           |
| 1                                                                 | Jhunjhunu - Nawalgarh line                                         | S/C                | 220                | 32                 | 108                             | 77                         | 73                  | 0                         | FEB-15      | DEC-20               | court case pending, severe ROW problem, Railway crossing pending.Funds problem from PFC.                                  |
| 2                                                                 | Sikar - Nawalgarh line                                             | S/C                | 220                | 22                 | 76                              | 55                         | 48                  | 0                         | FEB-15      | DEC-20               | court case pending, severe ROW problem, Railway crossing pending.Fund problem from PFC.                                   |
| <b>SIKKIM HYDRO POWER LIMITED(SHPL)</b>                           |                                                                    |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                                                                           |
| 1                                                                 | LILO of one ckt of Legship - New Melli at Rangit-II                | D/C                | 220                |                    |                                 |                            |                     |                           |             |                      |                                                                                                                           |
| <b>South East UP Power Transmission Company Limited(SEUPPTCL)</b> |                                                                    |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                                                                           |
| 1                                                                 | Mainpuri - Bara Ckt-I                                              | S/C                | 765                | 375                | 889                             | 613                        | 346                 | 0                         |             | JUN-17               | The project is at stand still pending of a time extension requested to UPPTCL in June 2015                                |
| 2                                                                 | Mainpuri - Unnao (Quad)                                            | S/C                | 765                | 188                | 449                             | 380                        | 274                 | 0                         |             | JUL-17               | The project is at stand still pending of a time extension requested to UPPTCL in June 2015                                |
| 3                                                                 | Bara - Karchana                                                    | D/C                | 400                | 80                 | 124                             | 0                          | 0                   | 0                         |             | JUN-16               | Karchana gantry not finalised. The project is at stand still pending of a time extension requested to UPPTCL in June 2015 |
| 4                                                                 | Gonda - Shahjanpur                                                 | D/C                | 400                | 442                | 542                             | 295                        | 140                 | 0                         |             | DEC-17               | The project is at stand still pending of a time extension requested to UPPTCL in June 2015                                |
| 5                                                                 | LILO of Obra - Sultanpur at Aurai                                  | S/C                | 400                | 1                  | 5                               | 0                          | 0                   | 0                         |             | JUN-16               | The project is at stand still pending of a time extension requested to UPPTCL in June 2015                                |
| 6                                                                 | LILO of Sarojini Nagar - Kursi RD at Sultanpur RD                  | D/C                | 400                | 14                 | 18                              | 0                          | 0                   |                           |             | JUL-16               | The project is at stand still pending of a time extension requested to UPPTCL in June 2015                                |

| SI No                               | Name of Transmission Lines                                              | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
|-------------------------------------|-------------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                     |                                                                         |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| 1.                                  | 2.                                                                      | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| 7                                   | Rewa Road - Karchana                                                    | D/C                | 400                | 58                 | 102                             | 0                          | 0                   |                           |             | OCT-16               | Karchana gantry not defined. The project is at stand still pending of a time extension requested to UPPTCL in June 2015                                                                                                                                                                                                                                                                                                                                                                                                                     |
| 8                                   | Tanda TPS Extn - Gonda                                                  | S/C                | 400                | 100                | 241                             | 97                         | 54                  | 0                         |             | OCT-18               | "Work is standstill for more than a year due to poor financial health of SEUPPTCL, the transmission service provider, owned by M/s Isolux. The line is a part of TBCB project awarded to M/s Isolux. UPPTCL representative informed that GoUP is considering to take over transmission project and evaluation of completed work is under progress. Bids for valuers have been invited by M/s PFC. Valuation is under progress. Final decision will be taken after valuation."                                                               |
| <b>STERLITE ENERGY LIMITED(SEL)</b> |                                                                         |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| 1                                   | Sterlite TPP - Jharsuguda (LILLO-II to Jharsuguda)                      | D/C                | 400                | 40                 | 0                               | 0                          | 0                   |                           | NOV-16      |                      | Transmission work not started yet. SEL will approach CEA for approval of continuing the LILLO-II.                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| <b>STERLITE GRID LTD.(SGL)</b>      |                                                                         |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| 1                                   | Dharamjaygarh Pool section B - Raigarh (Tamnar) Pool line (G-TTPL-TBCB) | D/C                | 765                | 140                | 182                             | 2                          | 0                   | 0                         | JUL-21      | JUN-20               | 1. Delay in getting forest clearance.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| 2                                   | Khandwa Pool - Dhule (KTL - TBCB)                                       | D/C                | 765                | 378                | 492                             | 476                        | 474                 | 350                       | JUL-19      | MAY-20               | 1. Objection has been raised by D.C, Dhule for traversing of line through submergence area of proposed Jamphal Dam in Maharastra and diversion of line is requested. Work is stopped now and this force majeure event has been intimated to the concerned LTTCs. 2. In the meeting held in CEA dated 29-07-2019, it has been finaised that KTL has to re-route the line so as to divert the Dam area and the construction work of KD line has to be completed by May20 subject to the timely grant of Forest Clearance and Sec-164 approval |
| 3                                   | Khandwa Pool - Indore (KTL - TBCB)                                      | D/C                | 765                | 179                | 243                             | 243                        | 243                 | 179                       | JUL-19      | DEC-19               | 1. NH-3 Crossing Approval is pending with NHA and this force majeure event has been intimated to the concerned LTTCs 2. The Electrical Inspection (except NH-3 crossing) is scheduled on 6th Dec 2019                                                                                                                                                                                                                                                                                                                                       |
| 4                                   | Aligarh - Prithala (GPTL - TBCB)                                        | D/C                | 400                | 99                 | 108                             | 108                        | 108                 | 99                        | APR-19      | AUG-19               | Commissioned 07/19.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| 5                                   | Kadarpur - Sohna Road (GPTL - TBCB)                                     | D/C                | 400                | 22                 | 29                              | 29                         | 29                  | 9                         | SEP-19      | DEC-19               | 1. Environment Pollution Control Authority (EPCA) construction Ban has prevented and unavoidably delayed the construction work which is a Force Majeure event and the same has been intimated to LTTCs 2. RoW issue raised by Land Owner Mr. Surendra Singh in village Tehsil Badshahpur, Gurgaon which has delayed construction by 4 months                                                                                                                                                                                                |

| SI No | Name of Transmission Lines                                                                 | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
|-------|--------------------------------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|       |                                                                                            |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| 1.    | 2.                                                                                         | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| 6     | Khargone TPP - Khandwa Pool (Q) (KTL - TBCB)                                               | D/C                | 400                | 49                 | 66                              | 64                         | 63                  | 24                        | JUL-19      | DEC-19               | 1. Delay due to Force Majeure event as the KTL had to divert the route for construction of KK line in order to avoid interception of KK Line with under progress NTPC Railway line and this force majeure event has been intimated to the concerned LTTCs. 2. RoW issues at Location no 7/0 (Village-Bhogawa Nipani, Tehsil Sanawad, District - Khargone), 19/1 (Village Delwada, Tehsil Sanawad, District - Khargone) and 20/0 (Village Mortakka Mafi, Tehsil Punas, District Khandwa). Apart from this, farmers from Mortakka and Moraghadi (Tehsil Punasa, District Khandwa) are creating hinderance for 33kV line required for Substation Auxiliary power. Support required from local administration to resolve the said issue 3. 3. Delay in getting outage and work permit for Power Line crossings (3 Nos) from MPPTCL |
| 7     | LILO of Gurgaon - Manesar at Sohna Road (GPTL - TBCB)                                      | D/C                | 400                | 1                  | 6                               | 0                          | 0                   | 0                         | SEP-19      | JAN-20               | 1. Environment Pollution Control Authority (EPCA) construction Ban has prevented and unavoidably delayed the construction work which is a Force Majeure event and the same has been intimated to LTTCs                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| 8     | LILO of one ckt. of Narendra (existing) - Narendra (New) quad line at Xeldem (G-TTPL-TBCB) | D/C                | 400                | 0                  | 233                             | 2                          | 0                   |                           |             | NOV-21               | 1. Delay in getting forest and wildlife clearances                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| 9     | Prithala - Kadarapur HTLS line (GPTL - TBCB)                                               | D/C                | 400                | 58                 | 69                              | 69                         | 69                  | 58                        | MAY-19      | DEC-19               | Commissioned 11/19.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| 10    | Silchar (PG) - Misa (PG) (Q) line (NER-II TL-TBCB)                                         | D/C                | 400                | 349                | 487                             | 395                        | 312                 | 97                        | NOV-20      | FEB-20               | 1. PGCIL bays at Silchar and Misa end has to be expedite so as to match with the transmission line schedule 2. 2. The proposal for PLCC Carrier frequency has been submitted to Ministry of Commnication (WPC Wing) on 08-07-2019 and the approval is still awaited                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| 11    | Surajmaninagar - P. K. Bari line (NER-II TL-TBCB)                                          | D/C                | 400                | 154                | 208                             | 119                        | 94                  | 20                        | JUL-20      | MAR-20               | 1. The proposal for PLCC Carrier frequency has been submitted to Ministry of Commnication (WPC Wing) on 08-07-2019 and the approval is still awaited                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 12    | Xeldem - Mapusa (quad) line (G-TTPL -TBCB)                                                 | D/C                | 400                | 0                  | 0                               | 0                          | 0                   |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| 13    | Xeldem - Mapusa (quad) line (G-TTPL -TBCB)                                                 | D/C                | 400                | 0                  | 148                             | 6                          | 0                   |                           |             | JUN-20               | 1. Delay in getting forest clearance                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 14    | AGTPP (NEEPCO) - P.K. Bari (TSECL) line (NER-II TL-TBCB)                                   | D/C                | 132                | 167                | 239                             | 145                        | 120                 | 25                        | MAR-20      | MAR-20               | 1. The proposal for PLCC Carrier frequency has been submitted to Ministry of Commnication (WPC Wing) on 08-07-2019 and the approval is still awaited                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 15    | Biswanath Chariyalli (PG) - Itanagar (Zebra) line (NER-II TL-TBCB)                         | D/C                | 132                | 134                | 211                             | 87                         | 54                  |                           | MAR-20      | MAR-20               | 1. Due to Non-grant of NOC, re-routing of line has been proposed by AAI and we have submitted the proposal for the same. AAI has not issued NOC certificate for 8 tower locations and it comes under Force Majeure event. We request CEA intervention to resolve the issue through Appealette Committee                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |

| SI No                                             | Name of Transmission Lines                                                                              | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
|---------------------------------------------------|---------------------------------------------------------------------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                   |                                                                                                         |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| 1.                                                | 2.                                                                                                      | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 16                                                | LILO of one Ckt. of Biswanath Chariyalli (PG)- Itanagar (Zebra) line at Gohpur (AEGCL) (NER-II TL-TBCB) | D/C                | 132                | 17                 | 30                              | 2                          | 0                   |                           | MAR-20      | MAR-20               |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| <b>TALCHER TRANSMISSION CO. LTD.(TTCL)</b>        |                                                                                                         |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| 1                                                 | Behrampur - Gazuwaka (T-II TL - TBCB)                                                                   | D/C                | 400                | 290                | 0                               | 0                          | 0                   |                           | OCT-12      | SEP-13               | Case pending in Supreme Court.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| 2                                                 | Talcher II - Behrampur (T-II TL - TBCB)                                                                 | D/C                | 400                | 220                | 0                               | 0                          | 0                   |                           | OCT-12      | SEP-13               | Case pending in Supreme Court.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| 3                                                 | Talcher II - Rourkela (T-II TL - TBCB)                                                                  | D/C                | 400                | 161                | 0                               | 0                          | 0                   |                           | OCT-12      | SEP-13               | Case pending in Supreme Court.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| <b>TEESTA URJA LTD.(TUL)</b>                      |                                                                                                         |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| 1                                                 | Teesta III - Kishanganj                                                                                 | D/C                | 400                | 427                | 590                             | 586                        | 581                 | 392                       |             | OCT-18               | Teesta III Rangpo (CKT-II) and Teesta III Dikchu (Ckt 1(a)) Lines are in commercial operation from 16.01.2017 & 14.04.2017 respectively. Dikchu- Rangpo (Ckt 1 (b)) is energized on 30.06.2018 (i.e. trial operation for 24 hours) and could successfully complete the trial operation on 1st July 2018. 46.1 Kms line from Kishanganj Substation has been successfully energized for antitheft purpose. Re-Stringing works, in last span of 290-291 is under progress and back charging would be extended stretch by stretch on completion of re-stringing. RoW and Forest issues faced in Darjeeling distt. |
| <b>TORRENT POWER LTD(TOR. POW. (UNOSUGEN))</b>    |                                                                                                         |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| 1                                                 | DGEN TPS - Bharuch/Dahej Pooling Station                                                                | D/C                | 400                |                    |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| 2                                                 | DGEN - Vadodara (DGEN TL - TBCB)                                                                        | D/C                | 400                |                    |                                 |                            |                     |                           |             |                      | Work awarded to M/s Instalaciones. Inabemsa. Spian on May 2014. Route changed after survey observations.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| 3                                                 | Sandila TPP - ATS not defin                                                                             | D/C                | 400                |                    |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| 4                                                 | Navseri - Bhasten (DGEN TL - TBCB)                                                                      | D/C                | 220                |                    |                                 |                            |                     |                           |             |                      | Work awarded to M/s Instalaciones. Inabemsa. Spian on May 2014. Route changed after survey observations.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| <b>VANDANA VIDYUT LTD.(VVL)</b>                   |                                                                                                         |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| 1                                                 | Salora TPS - Dharamjaigarh (Korba) (PGCIL) Pooling Station                                              | D/C                | 400                | 60                 | 84                              |                            |                     |                           |             | MAR-17               | Target Commissioning date will be provided after approval/receipet of loan from lenders.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| <b>VEMAGIRI TRANSMISSION SYSTEM LIMITED(VTSL)</b> |                                                                                                         |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| 1                                                 | Khammam-Hyderabad Line-1                                                                                | D/C                | 765                | 772                |                                 |                            |                     |                           |             | MAR-15               |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| 2                                                 | Khammam - Hyderabad line -I                                                                             | D/C                | 765                | 410                |                                 |                            |                     |                           | APR-15      |                      | Bidding process to be taken up                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| 3                                                 | Vemagiri Pooling Station -Khammam Line -1                                                               | D/C                | 765                | 852                |                                 |                            |                     |                           |             | MAR-15               |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| 4                                                 | Vemagiri Pooling Station - Khammam line -I                                                              | D/C                | 765                | 455                |                                 |                            |                     |                           | APR-15      |                      | Bidding process to be taken up                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| <b>VISA POWER LTD(VISA)</b>                       |                                                                                                         |                    |                    |                    |                                 |                            |                     |                           |             |                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |

| SI No | Name of Transmission Lines               | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                     |
|-------|------------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|-----------------------------|
|       |                                          |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                             |
| 1.    | 2.                                       | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                         |
| 1     | Visa Power TPP - Raigarh Pooling Station | D/C                | 400                | 26                 | 37                              | 33                         | 26                  | 0                         |             | JUN-15               | Work is under Construction. |