

REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE) VIS-A-VIS
PROGRAMME DURING 2014-2015

As on 28-FEB-2015

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

DAMODAR VALLEY CORPORATION (DVC)

1	Gola - Ramgarh	D/C	220	74				74		MAY-14	Commissioned 05/14.
2	Gola - Ranchi (PG)	D/C	220	311	216	127	72	0		MAR-15	Forest : 1st stage forest clearance obtained form GOI. Principal Secretary GOJ, Ranchi has sent the proposal to MOEF. Ranchi approved in principle 3 no. rail crossing on 24.11.2014. PTCC: proposal submitted to concerned authority on 27.8.14.
3	Kodarma-Giridih	D/C	220	212	325	311	310	98		JUN-15	Working clearance in forest area is pending with Principal Secretary,GoJ,Ranchi.Severe ROW problem in 1 location near Giridih end.Matter is being sorted out.PTCC obtained.
4	LILO of Mejia-Kalyaneswari at Burnpur S/S	D/C	220	37	79	55	0	0		DEC-15	Severe ROW problem in 17 no locations. SE Railway has given in principle clearance of crossing. Around 24 no. locations outside the ISP premises are being diverted again due to severe ROW problem. Contractual issues cropped up due to repeated route diversion. Presently work is been held up.
5	Mejia TPS - Gola	D/C	220	342	552	541	507	132	DEC-08	MAR-15	Working clearance obtained on 6-3-2013 from GOJ. Contractual issue cropped up due to delay in obtaining forest clearance as well as theft of materials (100 Ckm.) Rectification work of the theft portion of the line is in progress (80 Ckm out of 100 Ckm has been completed).
6	Raghunathpur TPS -Ranchi (PG)	D/C	400	311	439	439	431	274	AUG-10	MAR-15	Forest: Working clearance obtained on January 2013.Aviation Clearance:Obtained. PTCC Clearance: PTCC clearance obtained.

Legends

TL: Total Location STC: Stubs Cast TE: Towers Erected STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

NTPC LIMITED. (NTPC Ltd.)

1	Dadr-Loni (Harsh Vihar)	S/C	400	108	162	162	162	108	DEC-10	SEP-14	Commissioned 09/14.
2	LILO of Satna - Gwalior at Barethi TPS	D/C	765								.
3	Lara-I TPS - Raigarh Pooling Station (Kotra)	D/C	765								.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

National Hydro Power Corp.Ltd (NHPC)

1	Kishanganga - New Wanpow via Alistang	D/C	220							APR-15	.
2	Kishanpur-Amargarh	D/C	220							APR-15	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)

1	+/- 800KV HVDC Biswanath Chariyali - Agra Bi-pole line	BIPOL E	±800	3483	4334	4351	4226	2930	AUG-13	MAR-15	Matching with HVDC converter,Expected by Mar'15. efforts shall be made to complete earlier.Site work affected in NER Critical.
2	Allahabad - Kanpur line	D/C	400	486	629	62	6			JUN-16	
3	Alusteng(Srinagar) - Drass	S/C	220	120	0	0	0	0		MAR-16	
4	Angul - Dhenkanal	D/C	765								
5	Angul - Jharsauguda line	D/C	765	570	792	260	10		DEC-15	DEC-15	ROW being faced.
6	Angul Pooling Station - Jharsuguda Pooling Station line-I	S/C	765	274	743	743	738	250	MAY-14	MAR-15	Forest clearance received. Severe ROW problem faced.work being executed with Police protection.
7	Angul Pooling Station - Jharsuguda Pooling Station line-II	S/C	765	270	510	496	464	173	MAY-14	JUN-15	Forest clearance received. Severe ROW problem. Work being executed with Police protection.
8	Anuppur (Moser Baer) - Jabalpur Pooling Station	D/C	400	492	600	600	600	492		AUG-14	Commissioned 08/14.
9	Aurangabad (PG) - Padghe (PG)	D/C	765	560	764	617	549	56	MAY-15	MAY-15	Forest clearance awaited.Critical
10	Aurangabad (PG)-Aurangabad (MSETCL)	D/C	400	118				118	OCT-12	APR-14	Commissioned 04/14.
11	Aurangabad - Boisar line	D/C	400	672	896	635	545	217	MAY-15	MAY-15	Stage-I Forest clearance (138ha.) awaited.Critical Severe ROW problem (involvement grape garden).
12	Aurangabad - III - Aurangabad (PG)	2xS/C	765								
13	Aurangabad - Solapur line	D/C	765	560	774	520	286	91	MAR-16	MAR-16	
14	Bachou - Varsana line	D/C	400	20	32	32	32	20	SEP-13	JAN-15	Commissioned 01/15.
15	Bairasuil HEP - Sarna	D/C	220	80							
16	Balia - Varanasi	S/C	765	165	463	354	192	52	SEP-14	JUN-15	Completion matching with varansai S/stn.
17	Balipara - Bongaigaon	D/C	400	609	835	835	835	609	FEB-13	OCT-14	Ready for commissioning 10/14.
18	Balipara - Biswanath Chariyali	D/C	400	130	165	165	165	113	AUG-13	MAR-15	Site works affected due to disturbance in Assam.Completion matching with B.charly S/S.
19	Bareilly - Kashipur line (Quad)	D/C	400	200	282	279	275	180	APR-13	MAR-15	Completion matching with Bareilly sub station.
20	Barh-II - Gorakhpur	D/C	400	697	939	932	598	346	AUG-12	APR-15	Pile foundation critical.
21	Betul - Khandwa (Quad) line	D/C	400	340	440	151	34		MAY-15	MAY-16	
22	Bhiwani - Hissar line	D/C	400	110	152	86	38	1	MAY-16	MAR-16	Stringing commenced from Feb'15.
23	Biharshariff - Sasaram line	D/C	400	133	344	250	137	35		MAY-15	Completion matching with Varanasi Sub station.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearence and ROW problem, if any needs to be mentioned here.)
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
44	Gwalior - Jaipur line (Ckt 2)	S/C	765	311	656	653	652	265	DEC-14	JUN-15	Involved Wild life sanctury clearance received in Feb'15. Stage-I awaited.
45	Indore - Vadodara	S/C	765	320	909	909	909	320	DEC-13	MAY-14	Commissioned 05/14.
46	Jaipur (RVPNL) - Bhiwani (IIInd Ckt) line	S/C	765	272	734	194	71	2		MAR-16	
47	Jaipur - Bhiwani line	S/C	765	272	741	735	728	242	MAR-16	MAR-15	06 locs. are in severe ROW near Bhiwani.
48	Jharkhand Pool - Gaya (Quad) line	D/C	400	372	332	190	118		NOV-13	JUN-15	Involvement in forest clearance awaited. Critical. Completion matching with S/stn.
49	Jharsuguda - Dharamjaygarh line	D/C	765	312	315	85	10			DEC-15	Huge forest involvement.
50	Jharsuguda Pooling Station Dharamjaygarh line.	D/C	765	300	410	410	410	300		JUL-14	Commissisoned 07/14.
51	Kakrapar APP - Navsari line	D/C	400	100	108	30	5			OCT-16	
52	Kakrapar APP - Vapi line	D/C	400	222	289	56	7			OCT-16	
53	Kameng - Balipara	D/C	400	110	149	112	87	0	FEB-13	MAR-16	Matching with Gen. of Kameng. * Gen. proj. delayed. Revised schedule yet to be confirmed by NEEPCO.
54	Kanpur (new) - Kanpur (exit)	D/C	400	41	62	62	60	10	NOV-14	JUN-15	Matching with Kanpur 765KV GIS.
55	Kanpur - Jhatikara	S/C	765	483	1265	1038	624	140	NOV-14	JUN-15	Matching wit Kanpur 765KV S/Stn.
56	Kargil-Khalsti	S/C	220	90						MAR-16	
57	Kashipur - Roorkee line (Quad)	D/C	400	330	416	413	396	235	APR-13	APR-15	Completion matching with Bareilly S/S.(Delayed due to late handover land)
58	Khalsti - Leh	S/C	220	74						MAR-16	
59	Khamam - Nagarjunasagar line (Vzag TCL)	D/C	400	292	400	151	74	0		DEC-15	
60	Khandwa - Indore line	D/C	400	360	490	194	76	35	MAY-16	MAY-16	
61	Khargone TPP-Indore	D/C	400							DEC-15	
62	Kishanganj - Patna line (Quad)	D/C	400	692	915	792	577	278	NOV-13	JUN-15	Completion matching with Kishanganj s/stn. Land acquired in Aug'13.
63	Kishenpur - New Wanpoh line (132 KM D/C + 7 KM Multi Ckt)	MC+D/C	400	278	394	355	277	117	JUL-13	JUN-15	NBWL clearance received in on 28.11.14. Stg-II forest clearance awaited. Critical
64	Kishenpur - Ratle, (Dulhasti- Kishenpur Second Ckt stringing extending up to Ratle HP)	S/C	400								
65	Koderma - Gaya (Balance part)	D/C	400	152				152		SEP-14	Ckt-I (76 Ckm) Commissioned 09/14. Ckt -II (76 Ckm) Ready for commissioning 9/14.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearence and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
110	LILO of Somanhally - Hoddy line at Yelahanka	D/C	400	25	25	25	25	25		DEC-15	ROW problem. Critical.State Govt. help required for resolution of compensation issue.
111	LILO of Subhashgram - Jeerat at Rajarhat	S/C	400	8					APR-16		
112	LILO of Tala - Siliguri at Alipurduar	D/C	400	174	435				JAN-15	JAN-15	Scope deleted.
113	LILO of Teesta-III - Kishanganj 400 KV D/C (Q) at Rangpo (21 D/C+1.5 M/C)	MC+D/C	400	41	84	5	0	0	NOV-13	JUN-15	Award placed in Sep'11. Works was held up. Severe ROW problem issue.Now started.
114	LILO of Teesta-V Siliguri line at Rangpo (1 D/C & 1.5 M/C)	D/C	400	7	26	26	26	7	NOV-13	APR-14	Commissioned 04/14.
115	LILO of Teesta-V Siliguri line at Rangpo (2nd ckt balance)	D/C	400	5				5		OCT-14	Commissioned 10/14.
116	LILO of Tilaiya - Balia line at Gaya	D/C	765							DEC-16	
117	LILO of Vishnu Prayag - Muzaffarnagar at Tapovan Vishnugarh HEP	D/C	400							MAR-15	Investment approval pending.
118	LILO of boht ckt RAPP - Kankroli at Chittorgarh	D/C	400	48	54					JUN-16	Award placed in May'14 LILO only one ckt is to be carried out scheme has been revised.
119	LILO of both ckt of Kolhapur - Mapusa at Kolhapur (new)	D/C	400	172	126	63	40	5	APR-15	DEC-15	Completion matching with Sub station.Stringing commenced from Feb'15.
120	LILO of both ckts of Tuticorin JV - Maduri at Tuticorin Pooling station	D/C	400	9	16	16	16	9	JUL-14	JAN-15	Commissioned 01/15.
121	LILO of one circuit of Dulhasti - Kishenpur at Ratle HEP.	D/C	400								.
122	Lara STPS - Champa pooling Station line (Q)	D/C	400	224	307					APR-17	Award placed in Oct'14.
123	Lara STPS - Raigarh (Kotra) line	D/C	400	36	50					APR-17	Award placed in Oct'14.
124	Lower Subhansiri - Biswanath Chariyali line -I	D/C	400	334	444	329	228	64	FEB-13	MAR-15	Completion uncertain. Works stand still on a/c of localm disturbance /agitation against big dam. Generation uncertain.
125	Lower Subhansiri - Biswanath Chariyali line -II	D/C	400	340	465	327	196	35	FEB-13	MAR-15	Completion uncertaion.Works stand still on a/c of local disturbancec /agitation against big dam. Gen. schedule uncertain.
126	Lucknow - Kanpur	D/C	400	320	800					JUN-16	Award under progress.
127	Madhugiri - Bidadi (Quad)	D/C	400								
128	Madhugiri - Yelhanka	D/C	400	154	177	114	50		JUN-14	JUN-15	ROW being faced at Madugiri end.Critical.
129	Maithon -Gaya line (Balance part)	D/C	400	130				130		SEP-14	Ckt-I (65 Ckm) Commissioned 09/14. Ckt-II (65 Ckm) Ready for commissioning.(422 Ckm Commissioned in January 2013.)
130	Mariani (New) - Mokikchung (PG)	D/C	220	56	163	162	154	80	DEC-12	FEB-15	Due to agitation in Assam-Nagaland border, site work affected.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

											Board.Critical for completion of line.
150	RAPP - Kota line	D/C	400	104	130	33			MAR-15	SEP-15	Forest clearance for Bundi & Kota Div. are awaited.77nos. location are in forest.
151	Ragarh (Kotra) - Dhule	HVDC	±600	2000						MAR-17	
152	Raigarh Pooling Station (Near Kotra) - Champa Pooling Station line	S/C	765	96	247	234	226	41	MAY-14	MAR-15	Line contract terminated due to poor performance. pkg re-awarded in Nov'14.Work under progress.
153	Raipur Pooling Station - Wardha line	D/C	765	736	908	908	908	736	MAY-14	NOV-14	Commissioned 11/14.
154	Raipur Pooling station - Wardha line -II	D/C	765	713	968	661	336	65	DEC-15	DEC-15	Stage-I Forest clearance awaited.
155	Ranchi (New) - Dharamjaygarh /Near Korba	S/C	765	341	920	846	537	171	SEP-14	MAR-15	Stage-I forest clearance for Jharkhand & Chattisgarh portion obtained in Sep'14. Stage-II awaited.
156	Ranchi - Jharkhand Pool line (Quad)	D/C	400	136	195	195	166	102	NOV-13	JUN-15	Involment of forest,critical. Completion matching with Jharkhand Pooling station.
157	Rangpo - New Melli line (Twin Moose) (20.5 D/C & 1.5 MC+D/ M/C)		220	52	115	113	90	18	NOV-13	MAR-15	Completion matching with Melli S/stn. (re-award in Sep'13).Work progress hampered doe to non resolution of compensation issue. Line being planned to be directly connected to dedicated line from DANS, by passaing New Melli S/S.
158	Rihand - Vindhyachal Pooling Station (1st Ckt)	S/C	765	31	91	91	91	31	NOV-12	JUN-14	Commissioned 06/14.
159	Rihand - Vindhyachal Pooling Station (2nd Ckt)	S/C	765	31	91	91	91	31	NOV-12	MAR-15	Commissioning expected by Mar'15 alongwith S/stn.
160	Roing - Tezu line	S/C on D/C	132	60	246	156	139	25	APR-11	DEC-15	Progress affected due to severe ROW problem.
161	Roorkee - Saharanpur line (Quad)	D/C	400	76	100	86	57	1	APR-13	MAR-16	Severe ROW problem in western UP.
162	Sagardighi - Baharampur	D/C	400	52	78	78	78	52	DEC-15	DEC-14	Commissioned 12/14.
163	Salem Pooling Station - Madhugiri Pooling Station line	S/C	765	244	647	561	413	69	DEC-14	JUN-15	Severe ROW being faced in Karnataka.
164	Salem Pooling Station - Salem	D/C	400	120	165	165	165	120		FEB-15	Line completed. Testing under progress.
165	Sasaram - Allahabad line	D/C	400	4	11	11	9		MAR-15	MAY-15	
166	Sasaram - Deltonganj line	D/C	400	340	522	497	398	201	NOV-12	MAR-16	Completion matchung with Daltanganj S/S delayed due to non-availibility of S/S land (yet to acquired).
167	Satna - Gwalior line (60 Km D/C Portion) Ckt-II	D/C+S/ C	765	300	782	782	782	300	NOV-12	AUG-14	Commissioned 08/14.
168	Sholapur - Pune	S/C	765	268	750	750	750	268	OCT-14	FEB-15	Commissioned 02/15.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

169	Sikar - Jaipur line	D/C	400	336	478	454	403	84	AUG-12	JUN-15	Contract reviewed through assisment to JV.
170	Sikar - Ratnagarh line	D/C	400	156	209	209	209	156	AUG-12	JAN-15	Commissioned 01/15.
171	Silchar - Hailakandi (Contingency arrangement)	D/C	132	50	65	65	65	39		JUN-12	Line test charged in Jun'12.
172	Silchar - Imphal (New) line (to be charged at 132KV)	D/C	400	332	479	479	479	307	DEC-12	MAR-15	Severe ROW problem in noney area of Mainpuri.Site progress affecetd.
173	Silchar - Melriat (New) line (charged at 132KV)	D/C	400	286	436	336	191	96	DEC-12	DEC-15	Major portion of line in forest. severe ROW in vicinity of Aizwl town due to stiff resistance from influential local owner.
174	Silchar - Purba Kanchan Bari line (charged at 132KV)	D/C	400	256	373	373	373	245	DEC-12	MAR-15	Tripura portion completed, Severe ROW problem in Assam portion. Works being executed under police protection.
175	Siliguri - Purnea	D/C	400					10		SEP-13	
176	Singrauli - Allahabad line	D/C	400	170	422	15				JUN-16	
177	Solapur STPP - Solapur line	D/C	400	24	37	32	32	11	OCT-15	MAR-15	Severe ROW problem.
178	Srikakulam PP - Vemagiri - II Pooling Station (Vizag TCL)	D/C	765	668	868	313	91	0		AUG-16	
179	Srikakulam Pooling Station - Angul line	D/C	765	552	729	535	337	18	JUN-15	DEC-15	Forest clearance Processing of forest case very slow at astate GOVT. level.
180	Tapovan Vishnugadh - Kunwari Pass	D/C	400							MAR-17	Critical Investment approval pending.
181	Tezu - Namsai line.	S/C on D/C	132	90	331	174	135	27	DEC-12	DEC-15	Progress affecetd due to severe ROW problem.
182	Thiruvalam - Sholinganallur line	D/C	400	228	328	328	328	228	NOV-12	JUL-14	Commissisoned 07/14.
183	Tilaiya - Baliya	D/C	765							DEC-16	
184	Tilaiya - Gaya line	S/C	765							DEC-16	
185	Tuticorin Pooling Station - Salem Pooling Station	D/C	765	735	1000	954	390	75	DEC-14	JUN-15	Severe ROW problem.
186	Unchahar - Fatehpur	D/C	400	60							
187	Vapi (PG) - Kala - Kudus	D/C	400	236	346	205	185	90		DEC-15	Due to severe ROW portion at Novi Mumbai end, line was decided to be terminatedat Kudus S/stn.of MSETCL.
188	Vapi (PG) - Navi Mumbai	D/C	400	258	346	205	185	90	SEP-10	DEC-15	Due to severe ROW portion at Navi-Mumbai end,Line now decided to the terminated at Kudus S/stn. of MSETCL. Contingency arrangement to connect Vapi-Navi Mumbai with Navsari-Boisar line by passing ROW area to form Vapi-Navsari line (24 Ckm) commissioned in Mar'13.40KV D/C Vapi-Kala portion (61 Ckm0 commissioned in Mar'14. Balance matching

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

189	Vapi-Boisar	D/C	400	258	388	149	99	27			with readiness of Kudus S/S by MSETCL.
190	Varanasi - Kanpur	D/C	765	652	885	778	456	125	NOV-14	JUN-15	Severe ROW problem being faced in Maharastra & DNH on almost all locations. * Completion uncertain.
191	Vijayawada - Nellore line	D/C	400	686	922	855	849	596	NOV-14	JUN-15	Readiness sub station critical. Balance land for varansai GIS acquired in Jun'14
192	Vindhyachal Pooling Station - Satna line (2 Km D/C Portion) Ckt-II	D/C+S/C	765	211	586	586	584	246	NOV-11	MAR-15	ROW problem being faced at Krishna Distt & Guntur Distt.
193	Vindhyachal Pooling Station Satna line (Ckt-I)	S/C	765	253	706	705	701	251	NOV-14	MAR-15	Completion delay due to forest clearance (Stage-I received in Jul'14 & St-II in Dec'14).
194	Wardha - Aurangabad	D/C	765	690	928	928	928	690	MAY-15	JUL-14	Completion delay due to forest clearance(Stage-I, July'14 & St-II in Dec'14).
195	Wardha - Aurangabad (on 1200 kV)	D/C	1200	700	962	789	480	70	OCT-12	MAR-16	Contract terminated due to unsatisfactory performanc and fresh tender being taken up.The pkg. has been bifurcated into two pkgs.. 01 pkg. award in Dec'14 & 2nd pkg. awarded in Feb'15.
196	Wardha - Aurangabad -2	D/C	765	701	928	922	816	575	DEC-15	MAR-15	Commissisoned 07/14.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

ASSAM ELECTRICITY GRID CORP. LIMITED (AEGCL)

1	Agia - Matia (Dudhnoi) line	S/C on D/C	132	24	87	86	86	21		MAY-15	Work in progress.
2	BTPS - Kokrajhar line	S/C on D/C	132	10	39	17	1	0		MAR-15	
3	BTPS-Agia-Sarusajai (2nd Circuit, Balance portion)	S/C	220	65	195	195	195	65		SEP-14	commissioned 9/14
4	Bongaigaon TPS - Rangia	D/C	220	322	516	431	317	11		DEC-14	RoW problems
5	Kokrajhar - Bilashipara - Gauripur	S/C on D/C	132	61	199	137	14	0		MAY-15	
6	Kukurmara - Azara line	S/C on D/C	132	5	26	3	0	0		DEC-14	Re-tendering of the work has been done
7	Kukurmara - Boko line	S/C on D/C	132	25	162	0	0	0		DEC-14	Project has been abandoned
8	LILO of Jorhat - Bokakhat at Jorhat (West) S/S	D/C	132	10	9	9	8	2		MAY-15	Balance stringing work held due to non-availability of 132kV line shut-down.
9	LILO of Namrup - Tinsukia at Bordubi S/S	D/C	132	12	9	7	0	0		MAY-15	Work in progress.
10	LILO of Palatana - Bongaigaon at Azara S/S	D/C	400	7	14	14	14	7		JAN-15	Commissioned 01/15.
11	LILO of both ckt of Balipara (PG) Samaguri at Sonabil	2xD/C	220	14	6	6	0	0		DEC-14	Due to water logging issues, erection of towers couldnot be carried out.
12	LILO of both ckt of Chandrapur - Kahilipara/Narengi at Sonapur	2xD/C	132	89	137	64	31	0		MAY-15	Compensation issue, RoW problems, Forest Clearance and Railway crossing
13	LILO of both ckt of Depota - Gohapur at Sonabil S/S	2xD/C	132	8	6	6	0	0		MAY-15	Compensation issue, RoW problems and Railway crossing
14	LILO of both ckt of Samaguri - Sarusajai line at Sonapur S/S	2xD/C	220	55	41	17	0	0		DEC-14	RoW & Water logging problems adversely affected foundation works
15	LILO of one ckt of Tinsukia - Margherita at Rupai (Doomdooma) S/S	D/C	132	31	109	108	107	29		NOV-14	Right of way issues
16	Namrup - Mariani	S/C on	220	160	448	446	420	76		DEC-14	Work in progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

17	Nazira - Mariani (Garmur) line	D/C									
18	Samaguri - Lanka line (2nd Ckt)	S/C	132	34	117	117	117	34		APR-13	Project has been completed.
19	Samaguri - Nagaon line	S/C	132	61	205	205	205	60		NOV-13	Project has been completed
		S/C on D/C	132	42	142	142	142	42		DEC-13	Project completed.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

BEAS VALLEY POWER CORPORATION LIMITED (BVPCL)

1	Uhl-III - Hamir Pur	S/C on D/C	132								.
---	---------------------	---------------	-----	--	--	--	--	--	--	--	---

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

BIHAR STATE ELECTRICITY BOARD (BSEB)

1	Barauni TPS Exte. - Hazipur	D/C	220								
2	Begusarai-Purnea	D/C	220	366	564	551	172	16	SEP-03	DEC-14	
3	Kanti - Darbhanga (2nd Ckt)	S/C	220	68				68		SEP-14	Ready for commissioing 09/14. Bay is not ready in Darbhanga S/S.
4	Kanti - Gopalganj (2nd Ckt.)	S/C	220	101						DEC-14	There are no ROW issues at present in this line.The are no ROW issues at present in this line. The work is under progress.
5	LILO of Both Ckt of Purnea - Begusarai at BTPS Extn	D/C	220								
6	LILO of Both ckt of Biharsharif - Begusarai at BTPS Extn.	D/C	220								
7	MTPS - Dharbhangha (2nd Ckt)	D/C	220								
8	MTPS - Gopalganj (2nd Ckt)	D/C	220								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)

1	Chhur - Mopka (bilaspur)	D/C	220	189	345	345	339	107		MAR-15	Work is under progress
2	Korba (E) - Vishrampur (2nd Ckt.)	D/C	220	155				21	JUN-15		Work is under progress.
3	Korba -Vishrampur	S/C	220	153	505	505	505	153	MAR-12	AUG-14	Commissioned 08/14.
4	LILO of One ckt of Korba (W) - Khedamara at Marwa	D/C	400	116	161	161	160	102	MAR-13	MAR-15	work is under progress.
5	LILO of Korba (E) - Bishrampur at Churri	D/C	220	30	30	30	29	14		MAR-15	Work under progress.
6	LILO of Raigarh - Budipadar line at Raigarh (PG)	D/C	220	19	46	37	8	0		MAR-15	Work under progress.
7	LILO of Raigarh - Jindal (Tamnar) at Girwani	D/C	220	15	27	27	27	15		AUG-14	Commissioned 08/14.
8	Raita - Jagadalpur	D/C	400	662	950	685	622	259		MAR-15	Work is under progress.
9	Salora TPP - Dharamjaigarh (PS)	D/C	400	140							At present interim arrangement of LILO of Korba Barsingpur 400 kv S/C line is existing.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

DELHI TRANSCO LIMITED (DTL)

1	Bawana-Rohini -II (Sec -29)	D/C	220	12	38	30	19	0		MAR-15	Case for extension of time upto 28.02.15 was processed and approval of same is awaited.
2	Harsh Vihar - Patparganj line	D/C	220	180							
3	LILO of Bawana-Najafgarh at Kanjhawla	D/C	220	6	33	33	33	6		SEP-14	Commissioned 9/14.
4	LILO of Kanjhawala - Najafgarh at Mundka 400 kV S/S	D/C	220	11	35	30	19	0		MAR-15	Case for extension of time upto 28.02.15 was processed and approval of same is awaited.
5	Maharani Bagh- Gazipur (0.5kM cable on Maharani Bagh side & 8.5kM OH line)	D/C	220	19	42	42	42	19		SEP-14	Commissioned 9/14.
6	Mundka -Peeragarhi U/G 200 mm, 250 MW	D/C	220	26					MAY-11	FEB-15	.Cable laid in 23 Sections out of 24 Sections and 114 St. through joints made out of 138 joints. .Delay in RBI permission to M/s TBEA to open INR account in India received in Nov,13. Erection of Supporting structure for outdoor terminations has been completed
7	Peeragarhi-Wazirpur U/G 1000 mm, 200 MW	D/C	220	17						MAR-15	.Cable laid in 13 Sections out of 19 Sections. 42 Joints made out of 108 Joints. .Delay in RBI permission to M/s TBEA to open INR account in India received in Nov,13. .ROW charges amounting to Rs. 7.6 Crore deposited to Railways . The permission is expected within a week. Work has been stopped by TBEA and their sub-contractor for approx. last 4 months on account of pending INR payments. Finance deptt. is not releasing payments amounting to Rs. 2.7 Crore citing WCT/Taxation issues.
8	Shalimar bagh - Wazirpur, U/G,1000 mm, 200 MW	D/C	220	8				8	MAY-11	AUG-14	Commissioned 08/14.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

DEPARTMENT OF POWER ARUNACHAL PRADESH ()

1	LILO of Ranganadi - Nirjuli at Pare HEP	D/C	132								.
2	LILO of one ckt of Ranganadi HEP - Itanagar at Pare HEP	D/C	132								.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

GOA ELECTRICITY DEPARTMENT (ED- GOA)

1	Colvale-Cuncolim	D/C	220	30						APR-17	Under planning Stage.
2	Ponda - Verna	D/C	220	90		0	0	0		APR-17	Administration and expenditure approval has been accorded and placing of award likely by March 2015.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)

1	Amerli-Jasdan	D/C	220	110		0	0	0		MAR-16	Yet to award
2	Amreli - Kasor line	D/C	400	470	676	552	339	0		APR-15	W I P / Severe RoW problems
3	BECL (Padva) - Botad line	D/C	220	188	292	131	53	0		MAR-15	WIP
4	Bhachau - Radhanpur	D/C	220	340		0	0	0		JUN-15	Yetto award
5	Bhatiya-Kalwad line	D/C	220	238	373	101	59	0		APR-14	W I P / Severe RoW problems
6	Bhogat-Kalavad	D/C	400	240		0	0	0		MAR-16	Yet to award
7	Chanranka - Veloda	D/C	400	199	0	0	0	0			
8	Charanka - Jangrai	D/C	220	191	302	302	302	168		MAR-15	
9	Charanka - Langral	D/C	220	191	0	0	0	0			
10	Chhara -Keshod	D/C	400	200		0	0	0		MAR-17	Yet to award
11	Chhatral - Dhanaj	D/C	220	40		0	0	0		MAR-16	Yet to award
12	Chikhli - Bhilad	D/C	220	170		0	0	0		MAR-15	Yet to award
13	Chorania - Botad	D/C	220	160	196	36	0	0		OCT-15	WIP
14	Choraniya - Viramgam	D/C	220	71		0	0	0		MAR-15	Yet to award
15	Fedra - Botad	D/C	220	120		0	0	0		MAR-15	Yet to award
16	GPPC (Pipavav)- Dhokadva	D/C	220	94	152	149	136	49	MAR-12	MAR-15	Severe ROW Problem.
17	Gavasad - Salejada line	D/C	220	194	313	244	96	0		JUN-15	wip
18	Hadala - Rajkot-II	D/C	220	50		0	0	0		MAR-15	Yet to award
19	Halvad - Charadva	D/C	220	60		0	0	0		MAR-17	Yet to award
20	Halvad-Sadla	D/C	220	76	124	97	78	25		MAR-15	W I P / Severe RoW problems
21	Hazaira (GSEC) - Mota	D/C	220	111	182	107	93	20		MAR-15	W I P/Row problems
22	Jasdan - Gondal	D/C	220	100		0	0	0		MAR-17	Yet to award
23	Kalawad-Kangasiyali	D/C	220	112	191	141	106	34		DEC-15	W I P / Severe RoW problems

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

24	Kasor - Herang	D/C	400	37	0	0	0	0			
25	Keshod - Keshod	D/C	220	10		0	0	0		MAR-15	Yet to award
26	Keshod - Timbdi	D/C	220	140		0	0	0		MAR-16	Yet to award
27	Keshod - Visavadar	D/C	220	120		0	0	0		MAR-15	Yet toaward
28	Kosamba- Achhalia	D/C	400	140		0	0	0		MAR-17	Yet to award
29	Kosamba-Chorania line	D/C	400	460	641	641	641	460	JUL-11	AUG-14	Commissioned 08/14.
30	LILO of SSP- Asoj & SSP -Kasor lines at Achhalia S/S	D/C	400	80		0	0	0		MAR-16	Yetto award
31	LILO of Bhatia - Kalav ad - Kangasiyali at Khambhalia	D/C	220	40		0	0	0		MAR-15	Yet to award
32	LILO of Botad - Vartej at Vallabhipur	D/C	220	2				2		FEB-15	Commissioned 02/15.
33	LILO of Both ckt Viramgam - Bhat at Sanand	D/C	220	22	20	20	20	22		JAN-15	Commissioned 01/15.
34	LILO of Chorania - Gondal at Rajkot-II	D/C	220	50		0	0	0		MAR-15	Yet to award
35	LILO of Chorania - Gondal at Shapar	D/C	220	40		0	0	0		MAR-17	Yet to award
36	LILO of Essar-Hadala line at Kalavad S/S	D/C	400	100		0	0	0		MAR-16	Yet to award
37	LILO of GAVASAD - SLPP at Karjan	D/C	220	23	38	38	38	23		AUG-14	Commissioned 08/14.
38	LILO of Godhra -Kadana line at Lunawada	D/C	220	5						MAR-15	
39	LILO of Hadala - Sartanpar - Halvad at Tankara	D/C	220	50		0	0	0		MAR-17	Yet to award
40	LILO of Jambuva - Karamsad at Asodar	D/C	220	2		0	0	0		MAR-17	Yet to award
41	LILO of Jamnagar - Jetpur line-I at Sikka	D/C	220	116	178	0	0	0		APR-15	Yet to be awarded.
42	LILO of Jamnagar - Jetpur line-II at Sikka	D/C	220	120	187	112	83	0		APR-15	WIP
43	LILO of Jetpur - Rajkot at Metoda	D/C	220	10		0	0	0		MAR-15	yet to award
44	LILO of Kadana - Dhansura at Modasa	D/C	220	50	23	17	14	0		DEC-15	WIP
45	LILO of Kangasiyali - Nyara at Hadala	D/C	220	34	67	45	25	0		MAY-15	WIP
46	LILO of Karamsad - Vartej at Fedra	D/C	220	20		0	0	0		MAR-15	Yet to award
47	LILO of Karamsad-Vartej at Dhuvaran CCP-III	D/C	220	78	152	152	152	78		AUG-14	Commissioned 08/14.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
72	LILO of one ckt Kosamba - Mobha at Suva (Zebra)	D/C	220	113	194	190	187	98		MAR-15	
73	LILO of one ckt Kosamba-Chorania line at Fedra	D/C	400	80		0	0	0		MAR-16	Yet to award
74	LILO of one ckt Kosamba-Mobha line at Suva	D/C	220	113	192	183	167	90		JAN-15	WIP
75	LILO of one ckt Wanakbori -Soja line at Prantji S/S	D/C	400	80		0	0	0		MAR-17	Yet to award
76	LILO of one ckt of Wanakbori - Asoj at Vyankatpura (Jarod)	D/C	220	28							
77	Mundra (Adani) - Zerda line 1	D/C	400	664	997	451	275	0		APR-15	WIP/Severe RoW Issue and Forest Clearance pending, waiting for SBWL meeting
78	Mundra (Adani) - Zerda line 2	D/C	400	664	956	896	860	522		MAR-15	WIP.Severe RoW issues and Forest Clearance pending for Regional Committee Meeting
79	Nanikhakhar - Varsana - Chitrod	D/C	220	290		0	0	0		MAR-16	Yet to award
80	Palitana - Talaja	D/C	220	90		0	0	0		MAR-15	yet to award
81	Pipavav-Amreli	D/C	400	150		0	0	0		MAR-17	Yet to award
82	Pirana (PG) - Gatrad	D/C	220	50		0	0	0		MAR-15	Yet to award
83	Pooling station -Sankhari	D/C	400	218	275	155	130	0		DEC-15	WIP
84	Prantij - Agiyol	D/C	220	60		0	0	0		MAR-16	Yet to award
85	Prantij - Dhansura	D/C	220	70		0	0	0		MAR-16	Yet to award
86	Salaya (EPGCL generating station)-Halvad	D/C	400	350		0	0	0		MAR-16	Yet to award
87	Sankhari-Prantij	D/C	400	200		0	0	0		MAR-17	Yet to award
88	Shapoorji Pallonji generating station	D/C	400	220		0	0	0		MAR-16	Yet to award
89	Sikka - Moti Paneli line	D/C	220	156	259	154	139	20		APR-14	W I P
90	Soja-Zerda	D/C	400	280		0	0	0		MAR-16	Yet to award
91	Suva - Achhalia	D/C	220	140		0	0	0		MAR-15	Yet to award
92	Termination of GPEC - Haldarva at Achhalia	D/C	220	90		0	0	0		MAR-16	Yet to award
93	Termination of one Achhalia- Jambuva line at Jarod	D/C	220	60	115	56	1			DEC-15	WIP
94	Utran - Kosamba Line-II	D/C	220	86					DEC-09		
Legends											
TL: Total Location		STC: Stubs Cast		TE: Towers Erected		STG: Stringing Completed		Trasmission Lines: Page 25 of 128			

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
95	Vadavi - Chhatral	D/C	220	13	88	20	4	0		JUN-14	WIP
96	Vadavi - Dhanaj	D/C	220	38		0	0	0		MAR-16	Yet to award
97	Vadavi - Viramgam	D/C	220	53		0	0	0		MAR-14	Yet to award
98	Vadavi-Halvad	D/C	400	240	394	66	38	0		DEC-15	WIP
99	Vadinar(Essar)- Amreli (Balance)	D/C	400	239	365	309	256	113	NOV-09	JUN-15	W I P
100	Varsana - Jamanwada line	D/C	220	346	561	515	508	270		APR-15	WIP (For stop gap arrangement, 220 KV Nakhatrana-Akrimota S/C line made LILO to Jamanwada on date 29.03.2012
101	Varsana - Mokha	D/C	220	110	204	91	86	16		OCT-15	W I P,Severe RoW Issue
102	Varsana-Bhachau	D/C	220	60		0	0	0		APR-16	Yet to award
103	Varsana-halvad	D/C	400	220	378	28	1	0		MAR-16	WIP
104	Visavadar - Timbdi	D/C	220	120	295	218	182	0		DEC-15	WIP
105	Wanakbori S/y -Wanakbori S/y (existing)	D/C	400	2		0	0	0		APR-16	Yet to award
106	Wanakbori TPS-Soja	D/C	400	200		0	0	0		MAR-15	.Yet to award

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)

1	Bhiwani - Bhiwani	D/C	220	15	0	0	0	0			Work allotted. Yet to be start.
2	Bhiwani - Isharwal	D/C	220	65	218	60	0	0		MAY-15	Work under prgress
3	Deepalpur - Sonepat	D/C	220	5	27	11	0	0		MAY-15	Line under progress.
4	Deepalpur-Sonepat HSIIDC Rai	M/C	220	44	113	44	10	0	MAY-13	JUN-15	Work awarded.The nomenclature of work is Const. of multi-circuit line emanting from 400 kV Sub station Deepalpur enrouting 220 kV RGEC Sonepat, 220 kV HSIIDC Rai & 132 kV HSIIDC Rai
5	Gurgaon Sector 72 - Nuh - Rangla Raipur	S/C	220	152	318	307	304	126	APR-11	APR-15	work is in progress.
6	Gurgaon Sector 72 -Gurgaon Sector 33	D/C	220	7	19	19	19	4		APR-15	Work almost completed. Charging Pending for want of commissioning of C&R panel by PGCIL at 400KV PGCIL Sec-72, Gurgaon
7	Gurgaon Sector-72- Gurgaon Sector-20	D/C	220	24	108	108	108	24		JAN-15	Commissioned 01/15.
8	Gurgaon Sector-72- Gurgaon Sector-20 (2nd Ckt)	D/C	220	24				24		FEB-15	Commissioned 02/15.
9	LILO of Chormar - Fathebad line at Hukmawali	D/C	220	42	165	97	13		JUL-13	OCT-15	Work is in progress.
10	LILO of Madnpur - Kunihar line at Panchkula sector-32	D/C	220	5						OCT-15	Contract awarded on - 16.09.14
11	LILO of Moga-Hisar line at RGTPS Khedar	D/C	400	2					JAN-11		
12	LILO of Narwana - Mund at Khatkar (Jind)	2xD/C	220	44	0	0	0	0			
13	LILO of both Ckt of Cheeka - Durala at Sonta	D/C	220	127	127	55	11	0	JUL-13	JUL-15	work under progress
14	LILO of gurgaon Sec -72 - Sector 52 (A) at Sector 57	D/C	220	1						MAR-15	Work yet to be start.
15	LILO of one circuit A-3 Palla (Faridabad) - A5 (Faridabad) at A4 (Faridabad)	D/C	220	15	33	31	31	14		DEC-14	Work at Sr.8 is same and LILO at A-4 is cancelled.
16	LILO of one ckt of Badshahpur - Bhiwadi at HSIIDC Bawal	D/C	220	36	64	64	64	36		NOV-14	Ready for commissioning .
17	Masudpur-Samain line	D/C	220	91	182	182	182	44		MAR-15	The work of line held up due to ROW problem at TL. No. 112.The case of ROW is under judicious review of Lokayukta Haryana Govt. and District Magistrate, Hisar. The line was charged partly on no load from Masudpur to TL No. 109 on dated 16.06.2014 and from Samain to TL No-112 (Single Phase) on dated 01.07.2014 to avoid theft of conductor.
18	Mau - Bawal	D/C	220	37	64	64	64	18		OCT-14	The Nomenclature of work is LILO of one circuit of Mau Bhiwadi D/C section of 220 kV D/C Badshahpur Bhiwadi line at 220 kV substation HSIIDC Bawal

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

											Line test charge on 19.10.2014
19	Palla (Faridabad) - A 5 (Faridabad)	D/C	220	27	33	31	31	6	DEC-10	APR-15	Work in progress. nomenclature has been changed Creation of 220 kV A-5 to A-4 D/C line with 0.5 sq. inch ACSR conductor and LILO of one circuit of this line at NTPC Faridabad in place of earlier approval of creation of 220 kV A-3 to A-5 line with LILO of one circuit of this line at A-4 Faridabad
20	Palwal (Meghpur) - Meerpur Kurali	D/C	220	52	106	100	99	25		MAR-15	WORK IN PROGRESS. Railway crossing approval awaited.
21	Panchkula (PGCIL)- Panchkula Sector 32	D/C	220	15						AUG-15	Work awarded M/s Varrsana Ispat on dt 01.07.2014.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)

1	Barsaini -Banala	D/C	220	100						MAR-17	
2	Dehan-Hamirpur	D/C	220	110						MAR-15	
3	Hatkoti-Pragati Nagar	D/C	220	54						MAR-14	
4	Kairan-Chamera II (PG)	D/C	220	4						SEP-14	
5	Kashang - Bhaba (2nd Ckt)	S/C	220	39	100	100	100	23		SEP-14	2 nos. damaged .
6	Kashang - Jangi Pooling Station	D/C	220								.
7	Koti-Karian	S/C	220	35						MAR-17	
8	LILO Jhakri A/Pur	D/C	400	6						MAR-14	.
9	LILO of Nalagarh-Baddi at Mandhala S/S	D/C	220	8						SEP-14	
10	LILO of AD Hydro-Nalagarh at Fozal	D/C	220	12						SEP-14	
11	LILO of Kasang - Bhaba at Tidong-I	D/C	220							APR-15	.
12	LILO of Parbati III - Parbati Pooling station at Sainj	D/C	400							APR-14	.
13	LILO of one ckt of Nathpa Jhakri - Abdullapur at Swara Kuddu	D/C	400								.
14	Lahal -Budhil HEP	D/C	220	3						MAR-15	.
15	Lahal-Chamera	D/C	400	72						MAR-17	
16	Nalagarh -Kunihar	S/C	400	33						APR-14	.
17	Rauri-Kunihar	D/C	220	28						APR-14	
18	Snail -Hatkoti (Swara Kudu)	D/C	220	24						MAR-14	
19	Sunda-Hatkoti	D/C	220	54						MAR-15	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)

1	Alachi - Khalsi S/S	S/C	66	31	140	140	140	31		JUN-14	Commissioned.
2	Chutak HEP-Gramthong -II	S/C	66	5	29	29	29	5		SEP-12	Commissioned.
3	Chutak HEP-Kargil-I	S/C	66	10	55	55	55	10		OCT-12	Commissioned.
4	Delina - Wahipora-Kishanganga	D/C	220	80							Fund yet to be tied up.
5	Ganglas - Leh Army base	S/C	66	9	46	22	0	0		DEC-14	Rerouting of line and ganglas s/s dropped. Leh Army S/S shall be connected with Leh S/S.
6	Gramthong -II - Sankoo	S/C	66	27	154	154	154	27		SEP-14	Completedd & will be charge after tree cutting in Gramthang - Sankoo Transmission Line. Compensation of the trees are pending with District Administration. Sub-staton has been successfully back-charged on 09/10/2013.
7	Khangral - Mulbek -II	S/C	66	23	117	117	117	23		SEP-14	Completed & will be charge after completion of Mulbek S/s. Testing is under progress.
8	Kharu S/S - Himya S/S	S/C	66	51	242	239	204	36		SEP-14	Slow progress.
9	LILO of Wagoora - Mirbazar at Lassipora	D/C	220	12							Fund yet to be tied up.
10	LILO of one ckt of Kishanpur - New wanpoh at Baglihar HEP	D/C	400							SEP-14	Work yet to start.
11	Leh (C.P.) - Kharu S/S	S/C	66	25	107	107	107	25		SEP-14	Commissioned.
12	Leh III - Ganglas	S/C	66	10	53	29	8	2		SEP-14	Rerouting of line and ganglas s/s dropped. Leh Army S/S shall be connected with Leh S/S.
13	Mulbek-II - Kargil -I	S/C	66	28	124	124	124	28		SEP-14	Completed & will be charge after completion of Mulbek S/s. Testing is under progress
14	Thein (RSD)-Hiranagar (2nd ckt)	S/C	220	40	117	117	117	40	MAR-08	SEP-14	Stringing completed.The line could not be charged due to dipute between PSTCL and JKPDD on sharing of cost of bay at Shahpur Khadi.
15	Udhampur- Gladni	S/C	220	48	165	165	165	48	APR-08	SEP-14	Severe RoW and Court case.
16	Wagoora-Budgam- Zainkote	D/C	220	60	118	103	82	17	MAR-09	SEP-14	ROW issue at Dangarpora.Original Project provision exhausted.
17	Wagoora-Mirbazar	D/C	220	104	177	175	170	49		SEP-14	ROW issues and slow pace of execution of work by contractor due to paddy cultivation.
18	Zainkote-Alusteng-Mirbazar	D/C	220	254	441	410	68	0	MAR-10	SEP-14	Slow pace of execution of work in Zainkote-Alusteng section. Original Project cost provision exhausted, For Alusteng - Miarbazar section contract case sent to Govt for approval.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

JHARKHAND STATE ELECTRICITY BOARD (JSEB)

1
Chaibasa -Ramchandrapur
D/C
220
80
APR-09
Due to poor progress of working agency, the work order is cancelled.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)

1	Bellary (PS) - C.N. Hally	D/C	400								
2	Bellary (PS) - New Madhugiri (near Tumakur)	D/C	400								
3	Bellary (TPS) - Bellary (PS)	D/C	400								
4	Chikkodi-Kudachi	D/C	220	70	120	120	90	40	SEP-06	JUN-15	Work under progress.
5	HSR Layout - Nimhans S/S	UG Cable	220	11	0	0	0	9		MAR-15	21/21 sections laid. 20/20 joints completed. Cable testing to be taken up by the agency for which opening of link boxes is required. BBMP has given permission to open link boxes.
6	Hiriyur - Gowribidanur	D/C	220	244	436	434	429	226	AUG-08	DEC-14	Location 41 comes in forest area.The proposal submitted to APCCF, Bangalore on 09.10.2013.APCCF made observations which was attended and resubmitted for approval on 28.12.2013.The RFO, Hiriyur inspected the spot on 01.05.2013 and informed to resubmit the forest boundary details. The location was resurveyed and forest map submitted to RFO, Hiriyur on 23.05.2014.From RFO, Hiriyur to DCF, Chitradurga, then to CCF, Bellary, then to APCCF, Bengaluru and then to ACS, GoK on 09.10.2014. ACS GoK has submitted proposal to APCCF(Central), Koramangala on 20.01.2015. Stage I clearance awaited. To prevent theft, line charged on 03.10.2012 from location 102 to 431 from Gowribidanur end (route length 93 km) and from loc. 102 to 47 on 06.09.2014 (route length 14.5 km)by obtaining provisional approval from electrical inspectorate. Total route length idle charged is 107.5 km (route length). 02 TBs at Gowribidanur commissioned on 09.11.11 & 20.12.12.
7	Ittagi - Kudligi line	D/C	220	65	119	47	41			MAR-15	Work under progress.
8	JSW TPS - Bellary (PS)	D/C	400								
9	LILO of Arasikere -Kanthenahalli at Arasikere S/S	D/C	220	8	21	17	16			FEB-15	Work under progress.
10	LILO of Both ckt of Nelamangala - Talaguppa at CN Halli	D/C	400								
11	LILO of Gadag - Lingapur at Koppal	D/C	220	1	2	1				MAR-15	Work short closed vide O.M No. CEE/TZ/GLB/SEE(O)/AEE-3/2014-15/3830.37 dtd 12.09.2014 of Chief Engineer, Elec, Transmission zone, Gulbarga . To be retendered.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearence and ROW problem, if any needs to be mentioned here.)
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
12	LILO of Hoody-Kolar at Hoskote	D/C	220	26	55	35	31	0	SEP-07	JUN-15	Work under progress.(1) ROW problems at corridor between 4 & 5 pending in JMFC, Hoskote, Additional Civil Judge(Junior division) since 9.12.10. (2)Loc 4 & 5: Case filed by party at High court vide Writ Petition: 46532-533/2012 dtd: 19.11.2012 seeking injunction. (3) Loc 4 : The petitioner has obtained stay order vide WP 32606-32607/2013 from the Hon'ble High Court against the proceedings in the OS No: 253/2010 on 02.09.13. (4) Loc 36 : Case No: MAG(CR)/1/13-14 at DC Court, B'lore Rural. Posted for Orders. Being pursued.
13	LILO of Nelamangala - Talaguppa at Hassan	D/C	400								
14	LILO of RTPS - Lingasugur S/C line at Mallat (Manvi)	D/C	220	6	13	12	11			MAR-15	Work under progress.
15	LILO of Shimoga - Mysore at Dandiganahally	D/C	220	35	70	62	61	22	FEB-08	MAR-15	Forest clearance required for 3.836 hectares in locations 25,34 &35. Stage-I approval received on 20.04.11. NPV & compensatory afforestation charges of Rs.28,01,923/- paid on June-2011.Additional NPV & compensatory afforestation charges of Rs.4,04,973/- paid on 01.10.2011.Demarkation of the line corridor in the forest land done on 01.04.2013.Letter addressed on 01.04.2013 to forest authorities to process for stage-II. Payment of Rs.7,61,404 made on 06.11.2014 to KFDC, Chikkamagalur for stage-II clearance. The file was forwarded to DCF, Hassan on 14.11.2014 and from there to CCF, Hassan on 08.12.2014 and then to APCCF , Aranya Bhavan, Bengaluru on 23.12.2014. Stage-II clearance approval awaited.
16	LILO of Somanahalli - Malur at Vikas Tech Park	D/C	220	9	39	15	0	0		MAR-15	Work under progress. (1) Local ROW problems at locations: (i)9,10,14A,16,- being pursued. (2) Forest approval at Loc 17 to 21 : Stage-I clearance pending. Revised route proposal through forest area submitted for approval to Aranya Bhavan on 9.10.12, Approval awaited. Regarding condition No.4 : Compensatory afforestation charges of Rs.6,08,000/- and condition no.5 : Net present value (NPV) amount of Rs.15,89,504/- totaling of Rs.21,41,623/- payment made on 06.05.14.Demarkation has been done and intimated the RFO on 04.02.2015. DC COURT: For corridor 8-9 & 10-11: Case filed in DC court on 27.05.2013. Being

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

pursued.

17	Madhugiri - Pavagada	D/C	220	120	214	153	134	15	MAR-15		Work under progress. Railway crossing :There is a Tumkur -Rayadurga railway corridor problem encountered during excavation on 13.02.2014. Correspondence made with the railway authorities. As a result the meeting was held by Deputy Commissioner, Tumkur between Railway authorities and KPTCL officials on 7.05.2014 and directed to shift the line from the railway track. (loc No 2 to 5, Loc No 30 to 37, Loc No 62 to 81). Total 9 towers to be deviated (Loc 63,64,65,75,76,77,78,80 erected to be deviated and Loc 79 concreted to be deviated). Revised survey submitted by agency on 23.08.14. Cost implication and revised detailed survey received and hence a letter has been addressed to Railway authorities for payment of the same.
18	Shanthigrama - B4 line (near Hedanahalli limits)	D/C	220	15	34	34	31	9	SEP-09	MAR-15	Work under progress. Constraints : (i) ROW problem at loc 15 & 16 being pursued. (ii) Case filed in DC Court, Hassan for ROW problems at loc. 15 & 16 during March 2013. Being pursued.
19	Somanahalli - Malur - Kolar	D/C	220	180	271	266	265	110		JUN-15	Malur-Kolar line charged (42 Ckm). The line from Malur end upto Loc 137 charged (68.98 Ckm).The line from Somanahalli end upto Loc 55 charged (23.64 Ckm). Total line charged 134.62 Ckm. Balance work under progress. Case pending in High Court: (i) At Loc 59 (for stub concreting) : Case pending in High Court since 31.08.2013. Being pursued. (ii)Loc 84,85,86,88 & 89: Case filed by KPTCL in DC Court on 27.01.2014. Being pursued. (iii) Loc 84,85,86,88 & 89 : Case filed by party in Court of Junior Civil Judge , Bangalore Rural district on 11.02.2014. Being pursued. (iv) Loc 135,135A,135B, 135C & 136 : case filed in High Court by party (India International School) on 19.06.2013. Being pursued.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
20	Somananahalli Malur I & II lines - Jigani	D/C	220	23	34	6	4	0		JUN-15	Work under progress. (1)ROW problem at Loc. No.6 Case pending at JMFC, Anekal since 04.10.2010. Being pursued. (2) Loc Nos. 29-33: Tree cutting permission awaited from forest Department. Being pursued. ACF Malleshwaram orally approved on 12.07.2013 to carry out the stub work without cutting trees. (3) Local ROW issues at Loc no. 22 24 : Residential Layouts Celebrity Housing property. Being pursued locally. Commissioned 07/14.
21	Terminating tower point - HSR Layout (Cable work)	UG Cable	220	3	0	0	0	3		JUL-14	
22	Tubinakere- Kothipura	D/C	220	137	277	271	244	87	JUN-09	JUN-15	220 kV DC line from 220 kV Tubinakere S/s to Kothipura S/s :(1) (i) ROW problems pending in JMFC Ramanagara for- (a) Loc 81 since 2009 (ii) ROW problems pending in JMFC Channapatna for - (a) Loc 129-130 since 2009 (2)ROW problems pending in DC Court Ramanagar for (a) Loc 133: Case filed on 24-08-2011.Reserved for orders. (3)ROW problems at locations 208: being pursued locally. 220-66 kV MC line from 220 kV Kothipura to Bidadi S/s: (1) ROW problems pending in DC Court Ramanagar for Loc 15 : Case filed on 19-07-2012. (2) ROW problems to be solved locally at 8 locations 2,3,4,4A,5,6,33 & 77
23	Vajamangala - Kadakola	D/C	220	39	53	49	35	0		AUG-15	Work under progress.
24	Varahi -Khemar- Kavoor in the existing 110 kV corridor(balance portion)	D/C	220	226	420	419	419	224	JUL-08	MAR-15	Varahi-Khemar 150 Ckm (75 km route length) charged on 22.07.2010. Balance Work under progress. ROW problem pending at Civil courts and DC court :(i) For Corridor between 20 & 21, case pending in Jr. Division, Mangalore since 2010, Being pursued.(ii) For Corridor between 2-3A-2A, case filed in Civil Judge (Jr. Division) Mangalore, Interim order received against KPTCL on 24.01.2014. Miscellaneous appeal is filed in the Court of Civil Judge (Sr. Division), Mangalore, MA no. 11/2014. Being pursued.
25	Yermarus TPS - Bellary Pooling Station	D/C	400								
26	Yermarus TPS - Gulbarga	D/C	400								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

KERALA STATE ELECTRICITY BOARD (KSEB)

1	LILO of Idukki-Udumalpet at Pallivasal HEP	D/C	220								ATS of Pallivasal HEP
2	LILO of Ldukki - Kozikode at Kodakpara	D/C	220								ATS of Thottiar HEP
3	LILO of New Pallom- Kayamkulam at Punnapra	D/C	220	36	66	66	66	36		SEP-14	Commissioned 09/14.
4	Pothencode - Kattakkada	D/C	220	57	108	101	71	0		MAR-16	Spill Over.
5	Thottiyar - Kodakpara	D/C	220								ATS of Thottiar HEP

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)

1	Ashta - Berchha (2nd Ckt)	D/C	400	45				45		FEB-15	Commissioned 02/15.
2	Ashta - Indore - II (Jetpura)	S/C on D/C	220	199	317	317	317	199		FEB-15	Commissioned 02/15.
3	Ashta - Shajapur	D/C	220	95	72	17	13	32		MAR-16	Work under progress.About 12% work completed.
4	Berchha - Shajapur	D/C	220	20				20		FEB-15	Commissioned 02/15.
5	Chhegaon - Julwania	D/C	400	225	340	340	340	225		NOV-14	Commissioned 11/14.
6	Dada Dhuniwale TPP - Moondi Pooling Point	D/C	400	80							
7	Daloda - Mandsaur	D/C	220	14	48	48	48	14		NOV-14	Commissioned 11/14.
8	Damoh - Tikamgarh (2nd Ckt)	S/C	220	152				45		JAN-15	Work under progress.About 30% work completed.
9	Gwalior (PGCIL) - Gwalior-II	D/C	220	5	13	10	5	0		MAR-14	Work under progress.About 60% work completed. Tender opened for remaining works on 17.04.13 .Case under process.
10	Handia - Ashta(2nd stage)	D/C	400	180							
11	Julwania - Kukshi	D/C	220	160							
12	Katni - Damoh	D/C	220	220							
13	LILO of Badod - Kota line & Badod - Modak line at Bhanpura	D/C	220	4				4		JAN-15	Commissioned 01/15.
14	LILO of Bhilai - Seoni at Balaghat / Kirnapur	D/C	400	30							
15	LILO of Bina - Bhopal line at Ganjbasoda	D/C	220	11	20	20	20	11		JAN-15	Commissioned 01/15.
16	LILO of Both ckt of Badod - Ujjain at Ujjain	D/C	220	40							
17	LILO of Damoh - Bhopal at Sagar	D/C	400	40							
18	LILO of Handia - Barwaha at Handia	D/C	220	40							
19	LILO of Indira Sagar - Satpura at Handia	D/C	400	40							
20	LILO of Indore - Itarsi at Handia	D/C	400	40							
21	LILO of Indore-II - Ashta at Shankargarh	D/C	220	20							
22	LILO of Jabalpur (Sukha) - Birsinghpur / Amarkantak at Panagar	D/C	220	7						DEC-14	
23	LILO of Jabalpur - Amarkantak at Gorabazar	D/C	220	4							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

24	LILO of Khandwa (PGCIL) - Rajgarh at Chhegaon	D/C	400	20							.
25	LILO of Nagda - Rajgarh at Badnawar	D/C	400	40							
26	LILO of Nagda - Ujjain at Ujjain	D/C	220	40							
27	LILO of Narsinghpur - Itarsi at Pipariya	D/C	220	9	17	17	17	9		JAN-15	Commissioned 01/15.
28	LILO of Ratlam - Badnagar at Badnawar	D/C	220	40							
29	LILO of both ckt Bina - Guna at Ashoknagar	D/C	220	20							
30	LILO of both ckt Indore - Pithampur at Indore	D/C	220	8							
31	LILO of both ckt Nagda - Ujjain at Ujjain	D/C	220	40							
32	LILO of both ckt of Ratlam - Badnagar at Badnawar	D/C	220	40							
33	LILO of one ckt of Bina - Gwalior at Datia	D/C	220	10	7	6	5	0		MAR-16	Work under progress.About 45% work completed.
34	LILO of one ckt Bhopal - Ashta at Mugalia Chhap.	D/C	220	40							
35	LILO of one ckt of Bansagar (Tons) - Satna at Sirmour	D/C	220	2							
36	LILO of one ckt of Bina - Sagar at Bina	D/C	220	10							
37	LILO of one ckt of Indore - Barwaha at Simrol	D/C	220	13							
38	LILO of one ckt of Khandwa (PGCIL) - Rajgarh (PGCIL) at Chhegaon	D/C	400	20							
39	LILO of one ckt of Pithampur - Rajgarh (PGCIL) at Dhar	D/C	220	4							
40	LILO of one ckt of Vindhychal - Satna at Nigrie	D/C	400								.
41	LILO of second ckt of Auraiya - Malanpur at Mehgaon	D/C	220	6							
42	LILO of second ckt of Damoh - Tikamgarh at Damoh	D/C	220	10							
43	Maheshwar (HEP) - Rajgarh (Dhar)	D/C	220	230							
44	Moondi Pooling Point - Handia	D/C	400	240							
45	Morena - Malapur	D/C	220	80							
46	Nagda - Ujjain line	D/C	400	150							
47	Pithampur - Badnawar DCDS	D/C	400	150							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

48	Pithampur - Gandhinagar	D/C	220	60							
49	Pithampur - Moondi Pooling Point	D/C	400	280							
50	REVA TPP - Moondi Pooling Point	D/C	400	70							
51	Satna - Chhatarpur	S/C	220	160							
52	Satpura - Ashta	D/C	400	492	651	251	98	0		MAR-15	Work proposed under PPP Scheme .About 14% work completed.
53	Shri Singaji TPP - Moondi Pooling Point	D/C	400	40							
54	Ujjain - Dewas	D/C	220	90							

Legends

TL: Total Location STC: Stubs Cast TE: Towers Erected STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)

1	220 kV Apta - Kalwa line at Loc. No 647& 652 & 220 kV Kalwa - Taloja at Loc. No. 652 to 654 for Metra Rail Depot	S/C	220	4				4		DEC-14	Commissioned 12/14.
2	Ambazari - Mankapur	M/C	220	44	37	0	0	0		MAR-16	Agency has already given a letter on Dt. 14.04.2012 for cancellation of work.
3	Ambazari - New Buttibori-II	M/C	220	184	0	0	0	0		APR-16	line is to be deleted. As line is not possible due to major ROW problem as line passeing through N.A. and defence land only.
4	Amravati - Badnera line (2 Ckt)	S/C	220	30	1	1	1	30	DEC-10	MAR-15	3 Nos railway crossing involved.Out of which for Loc nos 71-72 stringing is done on Dt.10.04.2014.Permission for Loc No.27-27A is received on Dt.10.09.2014.Revised Demand of 87-88 received fron CR,Nagpur.
5	Apatapa - Anjangaon	D/C	220	104	172	77	63	0		MAR-16	Arbitral award- Group C. Tender being processed for balance work.
6	Babhaleshwar - Aurangabad II	D/C	400	254	373	373	373	254		JUL-14	Commissioned 07/14.
7	Babhaleshwar - Kudus	D/C	400	400	708	545	468	154		SEP-15	After GMRT objection line route diverted from Loc. No.: -242 to 298 hence casted 28 Nos foundations and erected 15 Nos. towers are not in use. ROW cases filed at Collector Thane & Collector Pune .Forest involved 114+36.243 , forest proposal being submitted to forest office.Work in progress.
8	Boisar (PG)-Wada	S/C on D/C	220	53	211	173	165	28	MAR-07	MAR-16	Court cases-2 nos. Next hearing on 21.12.13. Contract of M/s. M.M.Ghatge is closed at Zone office & that of M/s. B. N. Chaudhari closed at C.O. After closure of contract, fresh tenderisation will be done for balance work the estimate of which was already submitted.
9	Boisar II-Borivali	M/C	220	329	259	255	249	306	DEC-11	MAR-15	work in progress.Total ckm:329.
10	Bridgestone-II - Chakan-II	M/C	220	24	23	0	0	0		SEP-15	
11	Chandrapur II - MIDC - Ballarshah	D/C	220	40	66	66	60	2		APR-15	Railway status : For Loc No 53 & 54 Proposal submitted on 12.12.12 & Revised Proposal submitted on dtd.26.09.2013 Demand note for supervision, codel charges and way leave charges was

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

received on Dtd: 29.01.15
and paid on 05.02.2015.

work in progress.

Commissioned on dtd. 07.01.2014

collector order received for balance 23 foundations,2 cases order awaited, 2 kept for alignment(total 27). police protection letter issued to concerned police station for balance works.

Work in Progress. Forest- 0.94 Ha- NOC received.

SEP-15

SEP-15

DEC-15 line name is Kalmeshwar -Warud. 1) Forest: Proposal online submitted on dt: 5.11.2014by reference no. FP/MH/Trans/7908/2014. Letter from DCF Nagpur received vide No.Desk-11/forestconsevation/Case No. 434/5106/14-15 dtd 21/1/2015

2) ROW: 17 cases filed on dt: 20.10.2014 3) Railway: Proposal send to Railway ofc Nagpur

1. AP-10 to AP-11 (Kal-Katol section) vide ltr no. 3002 dt: 20.09.14

2. AP-04 to AP-05 (Katol-Warud) vide ltr no. 3003dt: 20.09.14

Demand for Joint site visit received on dt: 20.10.2014 vide rly letter dt: 08.10.2014

Joint inspection charges paid vide this office letter No. 3482, 3841 dt: 26.11.2014

19	Kalmeshwar - Warud	D/C	220	170							
20	Kalwa-Borivali	M/C	220	68	53	42	5	1	DEC-15	Work in progress	
21	Khadaki (VSNL - Dighi) - Theur-II line from Lonikand -I to Lonikand-II S/S	S/C	220	1				1	DEC-14	Commissioned 12/14.	
22	Khaperkheda - Butibori -I	D/C	220	126				126	SEP-14	Commissioned 09/14.	
23	Koradi II - Ambazari	D/C	220	42	27	0	0	0	MAR-16	Work will be after completion of 220KV Koradi - Butibori line.	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

		on M/C									
24	Koradi II - Butibori	D/C on M/C	220	106	189	133	117	22	MAR-11	DEC-15	Forest involved 10.36Ha.Proposal pending at Forest Nodal Officer Nagpur.
25	Koradi TPS - Wardha	D/C	400	239	336	333	326	209	APR-11	FEB-15	Forest: 16.9392 Ha (Wardha :3.85 & Nagpur:13.0892)1st stage approval received.FRA certificate awaited from Collector office Nagpur. 3 nos of ROW loc pending at Nagpur.1 no of loc pending at High Court Nagpur.
26	Koradi TPS-New Khaparhkeda	D/C	220	29	72	65	62	6	DEC-13	MAR-15	2 no of ROW cases pending at Collector Office, Nagpur.1 NO ROW case pending at Nagpur & for 1 no police protection required.Forest involved 4.122Ha.FRA certificate is awaited from collector office.
27	Koradi-II - Koradi-III	D/C	400	239	336	331	324	209		MAR-15	"Work in progress.CKM-238.9 6.625CKm line (ie from Gantry of Koradi-II S/Stn to Loc no-07 of Koradi Wardha D/C line) of 400 KV Koradi II to Wardha (PG) S/S with Quad Conductor linecomissined on dt.23.03.2013 for giving start-up power to Koradi-II S/Stn.. Name of the Line 400 kV Koradi Wardha Line "
28	LILO of Amravati - Badnera line at Nandgaon Peth.	D/C	220	62	101	65	52	0		SEP-15	1 nos of railway crossing involved- Loc. 31-32- Proposal submitted. Approval awaited.
29	LILO of Bhadravati - Parli at Chandrapur TPS	D/C	400								Line to be deleted.
30	LILO of Bhugaon - Pusad at Wardha (PG)	D/C	220	14	33	13	12	0		JUN-15	Work stopped due to ROW cases.
31	LILO of Bhugaon - Warora-I at Warora	D/C	220	50	42	11	6	0		SEP-15	
32	LILO of Dhule - Malegaon at Sayne	D/C	220	9	18	12	11	0		MAR-15	Arbitral award- Group B. LOA issued to S P Power.
33	LILO of Ekherla - Babhaleshwar at Nasik TPP	D/C	220								Line to be deleted.
34	LILO of Gangapur - Malegaon (Satana) at Sakri (Shivajinagar)	D/C	220	56	97	97	97	28		MAR-15	National Highway NH6 (Dhule-Surat) at loc No 62-63 proposal is submitted to NHAI ofiice on 22.01.14. The GM(T) & Project Director PIU Dhule, submitted the proposal to CGM(T), NHAI Mumbai for seeking the permission for crossing on 17.06.2014.
35	LILO of Hinjewadi - Infosys line at Pegasus	D/C	220	6				6		DEC-14	Commissioned 12/14.
36	LILO of Jeur - Karkambh at Shinde SKS	D/C	220	5				5		NOV-14	Commissioned 11/14.
37	LILO of Kalwa - Padghe at Bhiwandi-IV	D/C	220	10	0	0	0	0		APR-15	since now not required. This line is to be deleted.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
38	LILO of Kandalgaon - Lonand at Lonand MIDC	D/C	220	8	10	11	11	0		MAR-15	Arbitral award- Group B. Work order is placed on M/s. Anand Electical on 02.09.2013.
39	LILO of Kolhapur - Sawantwadi at Mudhaltitta	D/C	220	26	44	40	36	4		MAR-15	ROW issues pending for 2, 39, 42 locations.
40	LILO of Kolhapur II - Mumewadi at Ghorpade	D/C	220	7				7		DEC-14	Commissioned 12/14.
41	LILO of Pandharpur - Malinagar at karkambh	D/C	220	3				3		FEB-15	Commissioned 02/15.
42	LILO of Parvati - Phursungi at Kondhwa	D/C	220		5	5	5	0		MAR-16	
43	LILO of Sawangi - Bhokardan at Phulambri	D/C	220	12	20	8	0	0		MAR-15	Arbitral award- Group B. Work order for balance works of line are awarded to M/S Vishwas Elect, Nanded on 26.02.14.
44	LILO of Tarapur-Borivli at Boisar II	D/C	220	16	15	15	12	11	MAR-07	MAR-16	Forest land involved in the route at Loc. No. 16A, proposal yet to be approved. The proposal is returned by Nodal Officer, Nagpur to Dahanu forest dn. for compliances of Dwellers Act. Obtaining of NOC under Dwellers Act is in process from concerned Grampanchayats.
45	LILO of Waluj - Bhusawal at Thaptitanda	D/C	400	154				154		MAY-14	Commissioned 05/14.
46	LILO of Warora - Wardha at Warora	D/C	220	50	42	11	6	0		MAR-15	For 18 nos of ROW loc order received from Collector, C'pur . Police protection required. For 13 nos of ROW locations cases pending at Collector C'pur.
47	LILO of both ckt 400 kV Bhusawal II - Aurangabad I at Aurangabad-II	D/C	400	154	250	127	52	0	MAY-12	JUN-15	Work in progress.
48	LILO of both ckt Parli (GCR) - Beed at Parli	D/C	220								.
49	Malegaon - Kalwan	D/C	220	97	170	153	124	0		SEP-15	Work in Progress.
50	Nagothane - Wadkhal	D/C	220	30	93	56	44	0		MAR-16	Contract of M/s. R&C is closed. Fresh tenderisation is held up due to non receipt of assurance payment from ISPAT.
51	Nanded - Bhokar	D/C	220	73	122	120	111	14		MAR-15	Work in Progress. Forest NOC received.
52	Nanded - Krishnoor	M/C	220	136	51	28	0	0		MAR-16	Arbitral award- Group C. Tender for balance work to be refloated
53	Nanded - Narsi	D/C	220	32	50	22	0	0		MAR-16	Arbitral award- Group C. Tender for balance work to be refloated.
54	Nanded - Waghala	D/C	220	20	52	50	49	11		MAR-15	2 nos ROW locations pending at Nanded.1 no pending due to valuation of fruit bearing tree not received from krushi Adhikari.
55	Nasik TPP - Nasik (MSETCL)	D/C	400							MAR-15	
56	New Bhusawal - Chalisgaon	D/C	220	247	428	427	427	227	MAR-11	MAR-15	Work in progress.
57	Padghe - Tarapur	D/C	400	30	13	3	0	0		MAR-15	ROW for remaining 10 location.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearence and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
58	Purti - Butibori - III	D/C	220	78				78		SEP-14	Commissioned 09/14.
59	Sawangi - Bhokardhan	D/C	220	133	226	220	220	56		JUN-15	Work in progress . Forest approval received.
60	Shifting & height raising of 220 kV Kalwa - Taloja & 220 kV Kalwa - Apta line Loc. 652-653-654 for Metro rail Depot and Loc. No 647 to 652 metro rail at Panchananda	S/C	220	4				4		DEC-14	Commissioned 12/14.
61	Tap on 220 kV Bhigwan-Kurkumbh at 220 kV Shirsuphal	S/C	220	5				5		DEC-14	Commissioned 12/14.
62	Tarapur - Boisar line	S/C	220	1	0	0	0	1		DEC-14	Commissioned 12/14.
63	Tarapur - Borivali line	S/C	220	1				1		DEC-14	Commissioned 12/14.
64	Thaptitanda (Aurangabad -II) - Ektuni	D/C	400	9				9		MAY-14	Commissioned 05/14.
65	Uppalwadi - Mankapur	M/C	220	32	28	0	0	0		MAR-15	Work not started since land not available.Forest involved (Loc. No. 1, 7, & 8) . railway:- Loc No. 3-4 & 5-6
66	Uppalwadi - New Pardi	M/C	220	54	46	0	0	0		MAR-16	Work not started. Shifting of U/G cable involved o start work.Railway status: Loc No.3-4 & 21-22 involved
67	Wardha (PGCIL) - Ghatodi	D/C	220	322	510	313	197	0		MAR-16	
68	Warora - Wardha	D/C	220	165	280	231	216	71		MAR-15	Order received from Collector Office Wardha & Chandrapur.Police protection is required.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

MEGHALAYA ENERGY CORP. LTD. (MeECL)

1	Killing (Byrnihat)-EPIP-I	M/C	132	17	19	19	19	8	MAR-15	No issues of forest clearance and no court cases. Work held up due to non payment of compensation to the land owners.At the present the assessment is prepared and likely to be cleared within this financial year.
2	LILO of Agia - Nangal at Mendipathar	D/C	132	5	9	9	9	5	JAN-14	Work completed and line charged on 28.01.2014.
3	LILO of Mawlai - Cherra at Mawngap.	D/C	132	10	16	15	15	5	MAR-15	No issue on forest clearance and no court cases.Work held up due to ROW problem. The PHED,GOMe has complained and filed and FIR against Loc No. 3 to 8. Overall status is 90% completed.
4	LILO of NEHU - Khliehriat line at Mustem	D/C	132	4	4	0	0	0	MAR-15	No issues on forest clearance. Materials has been received. Tendering process is in final stage.
5	LILO of NEIGRIHMS - Khliehriat at Lad Nongkrem	D/C	132	6	9	0	0	0	JUL-16	No issues on forest clearance. Materials procurement is in process.
6	LILO of Rongkhon - Ampati at Praharinagar	D/C	132	20	34	0	0	0	DEC-16	Land for the substation has been identified and procurement of the same is in progress.Estimate for detail survey of the LILO approved.
7	LILO of one ckt Palatana - Bongaigaon line	D/C	400	4	10	9	9	4	MAR-15	Work executed by Power Grid. The LILO of the 400kV Palatana- Bongaigaon line was energised w.e.f. 03.03.2013 through the completed dead-end loop-out tower. Dead end tower falling in the additional land required could not be completed due to ROW problem. ROW has been resolved and the work for the 400kV Loop out bay has been resumed w.e.f. 07.11.2014.In the additional land required: installation of terminal equipments completed, installation of 400kV line reactor completed and filtration of oil is in progress, assembling of 400kV GIS bus duct completed except SF6 gas filling & pre-commissioning test, finishing of ground level for gravelling is in progress.
8	Mawngap - Sumer	D/C	132	66	102	102	102	66	DEC-11	Work completed and line charged on 21.12.2011.
9	Nangalbibra - Agia	S/C	132	92	316	316	316	92	AUG-13	Work Completed and line charged on 06.08.2013.
10	New Umtru HEP - Norbong (EPIP-II)	D/C	132	6	7	0	0	0	DEC-15	No issues of forest clearance. Survey completed. Re-survey carried out due to construction of a new building in the corridor of the approved profile survey & due to crossing of 132 kV D/C Killing-EPIP-II line. Materials procurement is in process.
11	Rongkhon S/S - Ampati	D/C	132	33	103	91	83	0	DEC-15	No issues on forest clearance and no court cases. ROW problem resolved. Work held up presently due to fund constraint.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)

1	Bidanasi -Cuttack	D/C	220	20	43	12	6	0	DEC-09	JUN-13	Work for river bed piling is in held up due to flood in the river.
2	Bolangir - Kesinga	D/C	220	158						JUN-15	
3	Brkote - Deogarh.	D/C	220	60						MAR-17	
4	Cuttack (OPTCL) - Pratapsasan	D/C	220	64						MAR-16	Techno commercial evaluation is over.
5	Ib-Meramundali	D/C	220	470	625	625	625	470		DEC-14	As informed by SLDC Odisha, 50 KM. OPGW work is in progress. Line is ready and has been test charged.
6	Jatni (Urrata) - Puri (PGCIL)	D/C	220	104						MAR-15	
7	Jayanagar (OPTCL) - Jayanagar (PGCIL)	D/C	220	17	37	0	0	0		MAR-15	Work awarded on 27.7.12 .
8	LILO of (Existing) Budhipadar-Burla at Lapanga	D/C	220	16						APR-15	
9	LILO of (Existing) Bhanjanagar - Meramundali at Narasinghpur	D/C	220	8						MAR-14	Tender floated & will be opened on 29.08.12.
10	LILO of (Existing) Budhipadar - Tarkera at Kuanrmunda.	D/C	220	29						SEP-13	
11	LILO of (Existing) KV TPPS - Joda at Gopinathpur,Keonjhar	D/C	220	9	16					SEP-13	Drilling, blasting & site levelling og S/S site is in progress.
12	LILO of (Existing) Rengali - Tarkera at Bonai.	D/C	220	5	18					JUN-13	Work progress of contractor is very slow.
13	LILO of Duburi - Balasore at Dhamara	D/C	220	79						SEP-15	
14	LILO of IB- Thermal-Meramandali at Lapanga	D/C	400	11						JUN-13	
15	LILO of Indravati - Theruvali at Kasipur	D/C	220	4						MAR-15	
16	LILO of Katapalli - Bolangir at Bargarh (New)	D/C	220	10						MAR-17	
17	LILO of Meramundali - Duburi at Dhenkanal (New)	D/C	220	10						MAR-17	
18	LILO of Meramundali - Ib at Nisa (Near Angul)	D/C	400	20						MAR-16	
19	LILO of Narendrapur - Mendhasal at Attri (Old Karadagadia)	D/C	220	7						MAR-15	
20	LILO of Pratapsasan - Cuttack at Jagatsinghpur	D/C	220	200						MAR-17	
21	LILO of Rengali - TTPS at Chendipada	D/C	220	36						MAR-16	
22	LILO of Rengali - Tarkera at Bonai	D/C	220	6	8	0	0	0		MAR-13	Substation, structure foundation work, boundary wall & residential quarter work in progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
23	Lapanga (PGCIL) - Sundergarh.	D/C	400	44						MAR-15	
24	Malibrahmani - Angul For evacuation of power	D/C	400								.
25	Mendhasal-Bidanasi	D/C	220	62	117	117	117	62		DEC-14	Commissioned 12/14.
26	Meramundali-Duburi (1st Ckt)	D/C	400	192	282	278	275	177		MAR-15	Work is being executed by PGCIL. Delayed due to ROW problem. Work has been restarted at 7 tower locations.
27	Mukhiguda (OHPC) - Jaypatna.	D/C	220	28						MAR-15	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

POWER AND ELECTRICITY DEPARTMENT, MIZORAM (P&ED Mizo)

1	LILO of Zemabawk - W.Phaileng at Sihhmui	S/C	132	5		0	0	0		DEC-13	
2	Turial HEP - Aizawl	S/C	132							MAR-14	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)

1	Almora-Pithoragarh	D/C	220	146	0	0	0	0		JUN-16	DPR prepared .sending of DPR to funding agency is in progress
2	Arakot -Mori and LILO of Arakot -Mori at Hanol Tuni	D/C	220	94	0	0	0	0		MAR-18	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
3	Devsari-Karanprayag	D/C	220	52	0	0	0	0		NOV-17	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
4	Jakhol -Sankri -Mori and LILO of Jakhol -Sankri -Mori at Natwar Mori	D/C	220	76	0	0	0	0		MAR-18	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
5	Joshimath - Kunwari Pass (Pipalkoti)	D/C	220	40						JUN-18	Contract has been awarded on 06.05.11 to M/s TATA Project Ltd., contract effective date is 14.10.11 and GMVN has not given the permission to cross the Auli Ropeway, hence crossing by underground cable is proposed at Joshimath. Land sliding zone being encountered at village Malli Tangri and Talli Tangri the survey and forest case yet to be completed. Forest Case of 51.3 Hect. is under preparation. Total Progress 6%.
6	Kashipur - Mahuakheraganj	D/C	220	34						SEP-14	
7	Kuwari Pass (Pipalkoti)-Karanprayag -Srinagar	D/C	400	184	0	0	0	0		JUN-16	Retendering is under Process.
8	LILO of Muzaffarnagar - Vishnu Prayag at Kuwari Pass (Pipalkoti)	D/C	400	2	6	0	0	0		DEC-15	Contract has been awarded on 06.05.11 to M/s TATA Project Ltd. contract effective date is 03.09.11 and will be taken after award of 400 KV Pipalkoti S/s. Total Progress 11%.
9	LILO of Baramwari - Srinagar at Singoli Bhatwari	D/C	220	5	0	0	0	0		OCT-16	Construction of line as per Schedule of construction of Singoli HEP and to be constructed by L&T.
10	LILO of Kashipur - Pantnagar line at Jaffarpur	D/C	220	12						JUN-15	Tendering is under process.
11	LILO of Khodri - Rishikesh at Dehradun	D/C	220	5	10	10	10	5		JUN-14	Commissioned 06/14.
12	LILO of Loharinagpala - Koteswar at Pala - Maneri	D/C	400	10	0	0	0	0			The work at Pala Maneri HEP stopped as per GOI order.
13	LILO of Mori - Dehradun line at Nogaon	D/C	220	10						MAR-18	Construction of line as per connectivity schedule of generators in Yamuna Valley
14	LILO of Nandprayag -Karanprayag at Langrasu	D/C	220	16	0	0	0	0		NOV-17	Construction of line as per Schedule of construction of Langrasu.
15	LILO of Rishikesh-Dehradun at Harrawala	D/C	220	1	0	0	0	0		MAR-15	Tendering is under process.
16	LILO of Roshanabad - Puhana line at Imlekhera	D/C	220	10						MAR-16	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

	(Pirankaliyar)										
17	LILO of Roshnabad -Puhana at Pirankaliyar S/S	D/C	220	10	0	0	0	0		JUN-15	LoA is to be issued.
18	LILO of Vyasi HEP - Dehradun at Dehradun (PG) S/S	D/C	220	70	0	0	0	0		APR-16	Tender has been floated.
19	Lata Tapovan- Joshimath	D/C	220	24	36	0	0	0		DEC-15	Regarding Forest land Transfer proposal nodal officer Dehradun raised queries vide letter no 3042 dated 01-06-2013. Reply of the same is being done. Total progress 10%
20	Loharinagpala-Koteshwar line	D/C	400	180	0	0	0	0			The work at Loharinagpala HEP stopped as per GOI order.
21	Mahuakheraganj-Kashipur S/S	D/C	220	34	61	61	61	34		AUG-14	Commissioned 08/14.
22	Mori -Dehradun	D/C	220	200	0	0	0	0		MAR-18	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
23	Rudrapur(Brahmwani) - Ghansali-Srinagar line	D/C	220	182	248	0	0	0		DEC-16	Forest approval granted on 02.04.2013.Tender scrapped retendering is under progress
24	Srinagar HEP - Sringar 400 kV S/S.	D/C	400	28	39	0	0	0		DEC-15	excavation and benching is in progress at tower no. 15,19 and 39 Total Progress 12%.
25	Sringar - Kashipur	D/C	400	304	0	0	0	0		DEC-18	Survey work is in progress in the alternative route proposed by M//s cobra.The go ahead was issued through this allternate route on dated 24/12/2014
26	Twin Zebra - Dehradun (PGCIL)	D/C	220	12						DEC-15	
27	Vishnugad - Kuwari Pass (Pipalkoti)	D/C	400	40	62	0	0	0		DEC-15	Contract has been awarded on 06.05.11 to M/s TATA Project Ltd. contract effective date is 03.09.11 Forest case prepared for 43.694 Hect. and submitted to DFO Joshimath/ DM Chamoli. NOC from 04 Nos. village panchyat Naurakh Agthalla, Tangri Talli and Tangri Malli is pending. Matter is being pursued GOU/District Administration.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)

1	Bajakhana - Bagha Purana	D/C	220	71	103	103	103	18		JUN-15	Work is in progress.
2	Balchak - Naraingranth	D/C	220	33	58	47	24			SEP-15	Work is in progress. Forest and Railway cases pending.
3	Dhuri (Bhalwan) - Dhanaula	D/C	400	75				75		MAY-14	Commissioned 05/14.
4	Goindwal Sahib - Bottianwala	D/C	220	130	201	152	38	0		DEC-15	Work is in progress.
5	Goindwal Sahib - Chola Sahib	D/C	220	55	92	92	92	48		MAR-15	Work in progress.
6	Kanjali - Jalandhar	D/C	220	29							
7	LILO of 2nd Ckt of Patiala - Patran at Rajla	D/C	220	12				12		DEC-14	Commissioned 12/14.
8	LILO of Baja khana - Mukatsar at Kotkapura	D/C	220	3	7	7	7	3		JUL-14	Commissioned 07/14.
9	LILO of Dhuri - Bangan at Chhajali (Loop out)	S/C	220	27				27		MAY-14	Commissioned 05/14.
10	LILO of Ferozepur - Talwandi Bhai line at Sadiq	D/C	220	48	78	78	71	40		MAR-15	Work is in progress.
11	LILO of GGSSTP - Jsmsher at Jadla	D/C	220	21	41	21	19	6		JUN-15	Forest case pending. loop in work in progress.loop out work is held up due to stay by court in some portion of line.
12	LILO of Ganguwal - Mohali at Majra	D/C	220	21	35	10				JUN-15	Work is in progress. Forest case pending.
13	LILO of Malout - GNDTP Bhatinda at Badal	D/C	220	50	82	52	31			JUN-15	Work is in progress. Forest case pending.
14	LILO of Moga - Ferozepur at Talwandi Bhai	D/C	220	4				4		APR-14	Commissioned 04/14.
15	LILO of Patial - Mondi Gobindgarh at Rajpura	D/C	220	68	111	109	109	37		MAR-15	Work is in progress.Work stopped by agitating farmers of Rajpura area.
16	Ludhiana - Doraha	D/C	220	28	95	95	78	10		MAY-15	Work is in progress. Shut down / ROW problem at Doraha end.
17	Makhu - Algaon	D/C	220	101	159	47	0	0		DEC-15	Work stopped by the contractor. Tenders being recalled. Forest and railway cases pending.
18	Makhu - Dharam kot	D/C	220	42				42		JUN-14	Commissioned 06/14.
19	Makhu - Rashiana	D/C	220	92	146	110	65	1		JUN-15	Work is in progress. Forest and Railway cases pending.
20	Makhu - Taran Tarn	D/C	220	60	146	110	65	1		JUN-15	Also exist at Sr.no. 12. Work is in progress. Forest and railway cases pending.
21	Malout - Abohar	D/C	220	30	95	34	11			OCT-15	Work is in progress. Forest and Railway cases pending.
22	Moga - Mehal Kalan	D/C	220	105	170	58	22			DEC-15	Work is in progress. forest case pending.
23	Moga- Nakodar	D/C	400	128	178	178	178	128		APR-14	Commissioned 04/14.
24	Mukatsar - Abohar	D/C	220	85	134	134	133	68		MAR-15	Work is in progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
25	Mukatsar - Ghubaya	D/C	220	81	126	126	126	81		FEB-15	Line work completed. Electrical clearance awaited.
26	Mukatsar - Kotkapura	D/C	220	76	126	35	25	0		SEP-15	Forest and railway cases pending. Court case also pending in High Court
27	Mukatsar - Malout	D/C	220	47	84	37				SEP-15	Work is in progress. Forest case pending.
28	Mukatsar -Makhu	D/C	400	191	262	262	262	191		JUL-14	Commissioned 07/14.
29	Nakodar - Kartarpur	D/C	220	90	88	88	88	53		MAR-15	Work is in progress. Forest case pending.
30	Nakodar - Makhu line	D/C	400	105	150	150	150	105		MAY-14	Commissioned 05/14.
31	Nakodar - Nurmehal	D/C	220	30	54	54	54	30		MAY-14	Commissioned 05/14.
32	Nakodar - Rehana	D/C	220	70	121	119	64	0		JUN-15	Work is in progress. Forest case pending.Railway case cleared.
33	Patti - Algon (2nd Ckt)	S/C	220	20				20		JUN-14	Commissioned 06/14.
34	Rajpura - Devigarh	D/C	220	37	114	79	0	0		JUN-15	Work in progress. Forest case pending. Work stopped by agitating farmers from TL no 1 to 25 & 44 to 60.
35	Rajpura - Lalru	D/C	220	59	97	66	55	12		JUN-15	Work is in progress.Work stopped by agitating farmers of Rajpura Area from TL-1 to 44.
36	Rajpura Thermal - Nakodar	D/C	400	279	381	381	381	279		MAY-14	Commissioned 05/14.
37	Sarana- Kotli Surat Malli line	S/C on D/C	220	62	185	70	0	0		APR-13	Work deferred for the time being
38	Sarna - Sujanpur line	D/C	220	9				9		DEC-14	Commissioned 12/14.
39	Talwandi - Dharamkot	D/C	220	63	113	109	109	36		JUN-15	Work is in progress. Forest and Railway cases pending.
40	Talwandi Sabo-Mukatsar	D/C	400	201	277	277	277	201		SEP-14	Ready for commisisoing 09/14.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)

1	Aau-Baithwasia	D/C	220	93	155	155	155	93		NOV-14	Ready for commissioning.
2	Ajari - Bhadla line	D/C	220	48	78	78	78	48		MAY-14	Commissioned 05/14.
3	Ajmer (400 kV) - Bherunda (TK)	D/C	220	80							
4	Akal (1)- Jaisalmer -2	D/C	400	50						MAR-15	
5	Akal -Jodhpur (New)	D/C	400	480						MAR-17	
6	Anta -Kota (PG) (Extension)	D/C	400	45	137	23				MAR-15	.
7	Badisid-Aau	D/C	220	100	196	196	92			MAR-15	
8	Badisid-Bap	D/C	220	30						MAR-15	
9	Banswara (Switching Station) - Pratapgarh	D/C	220	140	313					MAR-15	
10	Banswara TPS - Banswara	D/C	220	20					SEP-09		
11	Banswara TPS- Chittorgarh	D/C	400	360						MAR-17	
12	Banswara TPS- Udaipur	D/C	400	320						MAR-17	
13	Bap-Ajari line	D/C	220	57	91	91	91	57		MAY-14	Commissined 05/14.
14	Barmer-Bhinmal (PG)	D/C	400	280						MAR-15	
15	Bhadla-Bikaner	D/C	400	360	512	488	425	156		MAR-15	
16	Bhadla-Kanasar	D/C	220	50						MAR-15	
17	Bhawad - Bhopalgarh	D/C	220	93				93		SEP-14	Commissioned 09/14.
18	Bhawad-Baithwasia	D/C	220	66	107	107	107	66		NOV-14	Ready for commissioning.
19	Bhilwara TPS -Ajmer	D/C	400	300	480	364	144			MAR-15	
20	Bhinmal - Sayla line	D/C	220	100	132	131	129	73	JAN-12	JUN-15	W/o to M/s KMCC, work held up due to court stay.
21	Bikaner -Sikar (PG)	D/C	400	420						MAR-17	
22	Bikaner- Merta	S/C	400	200	465	465	465	172		MAR-15	
23	Chandan - Dechu	D/C	220	202	322	322	322	202		DEC-14	Commissioned 12/14.
24	Chatrail-Ramgarh	D/C	220	120	212	102				MAR-15	
25	Chhabra TPS - Anta (Baran)	D/C	400	179	244	244	244	179		JAN-15	Commissioned 01/15.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
26	Chittorgarh-Bhilwara	D/C	400	100	134	134	118	2		MAY-15	turnkey project, work progress slow
27	Dahanu - Degchu GSS	D/C	132								.
28	Debari - Salumber (2nd Ckt)	S/C	220	77	0	0	0	64	DEC-13	MAR-15	Line work completed & charged on 23.11.14 upto dead end tower but modification of 2 nos. towers is pending between dead end & gantry
29	Dhod-Danta Ramgarh	S/C	220	35	101	8				MAR-15	
30	Extension of Bikaner- Barsinghsar at Barsinghsar TPS	S/C	220	3	10	10	10	3	APR-09	APR-14	Stringing completed.
31	Gajner -Kolayat	D/C	220	30						MAR-15	
32	Heerapura -Chambal (Cable)	D/C	220	14						MAR-15	
33	Heerapura -Nallah Power House (Upgradation)	D/C	220	9						MAR-15	
34	Hindaun -Chonkarwada	D/C	220	110	122	122	122			MAR-15	
35	Indira Gandhi Nagar - Jawahar Nagar	S/C	220	12					AUG-13		
36	Indira Gandhi Nagar -Sitapur (Upgradation)	D/C	220	18	30	24				MAR-15	work started, tower erection will be possible after charging of 220kV GSS Sitapura so that supply be arranged for 132kV GSS Sitapura
37	Jaipur (South -PG) - Vatika line	D/C	220	56	95	95	95	56		NOV-14	Ready for commissioning.
38	Jaipur North (400 kV GSS) - Manoharpur (Turnkey)	D/C	220	62	100	78	26	0	JAN-13	MAR-15	
39	Jaisalmer -2 -Barmer	D/C	400	260						MAR-15	
40	Jalore - Sayla	S/C	220	61	211	177	172	27	JAN-12	FEB-15	
41	Jethana - Ajmer line	D/C	220	61	201	191	179	35	DEC-12	MAR-15	
42	Jodhpur (400 kV GSS) - Banar	D/C	220	28						OCT-12	
43	Jodhpur (New) - Barli (TK)	D/C	220	90	142	84	0	0	APR-10		
44	Jodhpur (New) - Jhalamand (TK)	D/C	220	40	65	59	23	0	APR-10		
45	Jodhpur - NPH Jodhpur	D/C	220	12							
46	Jodhpur -Bhadwasia	D/C	220	22	0	0	0	0		MAR-15	
47	Jodhpur CHB - Soorsagar	D/C	220	16	31	19	0	0		MAR-15	M/s Classic Coal, work stopped due to ROW problem.
48	Karwad/Bhawad-Bhopalgarh - II	D/C	220	93	152	152	152	93	DEC-13	OCT-14	93.23 CKM line charged on 25.09.2014.
49	Kotputli (PG) - Bansur	D/C	220	40	141	141	137	68		MAR-15	.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
50	Kunda ki dhani-Purana Ghat (upgradation)	D/C	220	14						MAR-15	
51	LILO of Kolayat -Bajju at Kolayat	D/C	220	20						MAR-15	
52	LILO of 2nd Ckt Sikar (RVPN), Ratnagarh at Sikar	D/C	220	6						MAR-14	
53	LILO of Aau -Phalodi at Aau	D/C	220	10						MAR-15	
54	LILO of Ajmer -Beawer line at Ajmer	D/C	220	38	65	65	65	38		NOV-14	Commissioned 11/14.
55	LILO of Ajmer -Kishangarh line at Ajmer	D/C	220	9	15	15	15	9	MAR-14	FEB-15	existing contract short closed and revised w/o issued to M/s IMBIBE Enercom Jaipur.
56	LILO of Alwar -Kotputli at Bansur	D/C	220	4	5	5	4			MAR-15	
57	LILO of Bhilwara -Bali at Bamantukda	D/C	220	26	44	44	44	26		NOV-14	Commissioned 11/14.
58	LILO of Chabra TPS -Dahra at Anta (2nd ckt)	D/C	400	2	4	4				JAN-15	
59	LILO of Chandan- Pokaran at Pokaran	D/C	220	20						MAR-15	
60	LILO of Dausa -Alwar at Alwar	D/C	220	9	16	16	16	9		AUG-14	Commissioned 08/14.
61	LILO of Debari - Banswara at Madri (Udaipur)	D/C	220	34	63	63	63	34		APR-14	Commissioned 04/14.
62	LILO of Duni - SEZ(220 KV GSS) line at Jaipur (south)(PG)	D/C	220	55	98	98	98	55		NOV-14	Commissioned 11/14.
63	LILO of Heerapura - Babai at Niwana	D/C	220	1					JUL-13		
64	LILO of Jodhpur (GSS) - Jodhpur at Barli	D/C	220	6	6	6	4			MAR-15	work held up due to court stay on 132kV line
65	LILO of Jodhpur - Merta line at Jodhpur (New)	D/C	400	99	139	136	104	0	AUG-09		
66	LILO of Jodhpur -Jodhpur interconnectorl at Jhalamand	D/C	220	2						MAR-15	
67	LILO of Jodhpur -Merta at Pooling station Badla	D/C	400	320						MAR-15	.
68	LILO of KTPS - Sanganer line at Vatika	D/C	220	11	21	21	21	11		MAR-15	work completed. Elect. inspector clearance awaited
69	LILO of Kankroli (PG) -Debari at Amberi	D/C	220	30	60	58	55			MAR-15	
70	LILO of Khetri - Heerapura line at Babai	D/C	220	6	13	13	13	6		OCT-14	Line work completed, however clearance from Electrical inspector awaited.
71	LILO of Kota (PG) -Bhilwara at Mandalgarh	D/C	220	36	76	75	73			MAR-15	
72	LILO of Kuchamancity -Dhod at Deedwana	D/C	220	80	146	146	145	83		MAR-15	W.O. issued to four different firms on CLRC
73	LILO of Mandawar -Nadbai- Bharatpur at Chonkarwada	D/C	220	6	10	10	10	5		MAR-15	Electrical Inspector clearance awaited

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

97	Purana Ghat -Jawahar Nagar (Upgradation)	D/C	220	14						MAR-14	
98	Ramgarh (GTPP) - Chandan	D/C	220	194	309	309	309	194		NOV-14	Ready for commissioning.
99	Ramgarh (Jaisalmer)-Akai (Jaisalmer)	D/C	400	200						MAR-15	
100	Ramgarh -Bhadla	D/C	400	360	543	308	126			MAR-15	
101	Renwal -Danta Ramgarh	S/C	220	28	130	14				MAR-15	
102	Sanganer- Sitapura (Upgradation)	D/C	220	21	38	38	38	19	MAR-14	FEB-15	court stay on loc. no. 37 vacated on 02.12.14,work under progress
103	Sanganer-Chaksu (Upgradation)	D/C	220	84	144	144	144	75	MAR-14	FEB-15	balance work under progress.220 KV D/C line one portion of 7.955 Km from 400 KV PGCIL-Chaksu to 220 KV GSS Chaksu is completed on 24.10.2013.
104	Sirohi-Pindwara	S/C	220	25						MAR-15	
105	Sitapura- Sitapura (Existing) (Upgradation)	D/C	220	1	3	3				MAR-15	shifting of 11kv & 33kv lines required for further execution of work.Pursuance is being made with Jaipur discom.
106	Soorpora - Banar line	D/C	220	11	35	29	7	0	AUG-11	MAR-15	
107	Sujangarh - Tehendesar (GSS)	S/C	220	55	182	180	180	54		FEB-15	railway crossing approval awaited
108	Suratgarh TPS - Babai (Jhunjhunu)	D/C	400	480	640	493	456	47		MAR-15	case for diverting route due to air force is under process
109	Suratgarh TPS- Bikaner	D/C	400	340						MAR-17	
110	Tehandesar(proposed)-Bandnu	S/C	220	40	111	110	62			MAR-15	previously placed work order has been withdrawn & now reordered.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

SIKKIM POWER DEVELOPMENT CORPORATION LTD. (SIKKIM)

1	Dikchu - Gangtok	D/C	132								
2	Dikchu - Mangan	D/C	132								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)

1	Alamathy - Koyembedu	D/C	400							MAR-16	Koladi - PH Road: OH Line work under progress. Stub: 47/76, TE:38/76 completed. Stringing: 5/23.For cable laying from PH road to Koyambedu,One circuit to be terminated at Koyembedu (CMRL) for which work awarded and to be taken up and another one circuit to be terminated at Alandur(CMRL) for which revised administrative approval is under process.
2	Arasur 400 kV S/S - Karamadai 230 kV S/S	S/C	220	39	169	168	168	38	JUN-12	MAR-15	Work under progress.Issues involved in line work at Loc.163. RDO inspection completed and enterupon permission awaited.It is being followed up.
3	Avadi-Ayappakkam line	S/C	220	3	0	0	0	0		AUG-15	Cable laying 6/6 Sections completed and Joints 18/30 completed. Joint bay : 5/5 completed.Sheath test in sec(3) is to be completed. Balance works are under progress.
4	Basin Bridge - TNEB HQ (UG Cable)	S/C	220	23	0	0	0	0		DEC-15	Tender is to be floated
5	CBE - Mandapam	D/C	220	10	24	24	24	10		FEB-15	Commissioned 02/15.
6	Kadaperi - Kalivanthapattu line	S/C	220	38	111	111	111	38		JAN-15	Commissioned 01/15.
7	Kadapperi - Guindy (UG Cable)	S/C	220	14	0	0	0	0		MAR-15	28/28 sections cable laying completed. 27/27 nos. joints bay completed. 78/81 joints completed. Work at Joint bay 17, is to be taken up, which is pending for want of Police Dept., permission.
8	Kalivanthapattu - Sholinganallur	S/C	400	52							
9	Kanarpatty - Kayathar	D/C	400	24	39	36	31			MAY-15	Works are under progress.
10	Karaikudi - Kayathar	D/C	400	390	535	535	535	390		JUL-14	Commissioned 07/14.
11	Karaikudi - Sembatty	S/C	220	140	554	548	491	84	DEC-11	JUN-15	Issues involved at 3 locations : (i) Since the land owner has objected for erecting the tower at loc.No.137, representation has been sent to the District Collector/Madurai and enter upon permission is awaited. (ii) Due to severe objections/threatening by the land owners, tower foundation work at loc.No.215 & loc.No.249 are pending. Representation sent to local Police for protection and they assured to give police protection at the time of taking up the work. Further,the contractor M/s.GET has not turned up for work. Hence one month notice issued to contractor for termination. Balance work will be carried out by GCC.
12	Karaikudi-Pugalur	D/C	400	326	460	460	460	249		FEB-15	Work under Progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

											Shortage of conductor materials is being sorted out by the company M/s.Jyothi Structures Ltd.,Mumbai.
13	Koladi - PH Road	D/C	220	23	76	47	30	3		DEC-15	work under progress for 2 reaches and work awarded and to be taken up for 3rd reach.
14	LILO of Alamathy - Koyembedut Thiruverkkadu	D/C	220	2							Work awarded and is being commenced.
15	LILO of Arasur (PG) - Karamadai at Karuvalur	D/C	220	6							Tender under process
16	LILO of Arasur-Ingur at Karamadai S/S	D/C	220	5				5		APR-14	Commissioned 04/14.
17	LILO of Chekkanurani - Kayather at Kinnimangalam	D/C	220	12							Retender opened on 13.01.15 and under process.
18	LILO of Chekkanurani - TTPS-I at Kinnimangalam	D/C	220	8							Retender opened on 13.01.15 and under process.
19	LILO of K.R. Thoppur - Ingur at Thingalur	D/C	220	32	99	97	97	21		MAY-15	Works are under progress. Objections at Loc.41.For Loc. 6 to 7, NHAI approval awaited.
20	LILO of K.R.Thoppur-Deviakurichi at Singapuram	D/C	220	14	27	27	27	14		JAN-15	Commissioned 01/15.
21	LILO of Kalivanthapattu - Veerapuram at OMEGA	D/C	220	39	75	75	75	39		FEB-15	Line work completed
22	LILO of Kalpakkam - Arani at Purisai	D/C	220	20							Tender finalised and work to be taken up
23	LILO of Kayathar - Anuppankulam at Kayathar	D/C	220	4				4		JUL-14	Commissioned 07/14.
24	LILO of Kayathar - Pasumalai at Kayathar	D/C	220	4				4		JUL-14	Commissioned 07/14.
25	LILO of Kundha PH III - PUSHEP at Karamadai	D/C	220	1	6	6	6	1		FEB-15	Commissioned 02/15.
26	LILO of Manali - Basin Bridge (BBGTP) at Vyasarpadi	D/C	220	1	6	6	6	1		DEC-14	All works completed. Line will be erergised on completion of SS works.
27	LILO of Myvady - Pugalur at Kurukathi	D/C	220	62	124	79	43	1			Work under progress. Objection encounted from loc.59 to 124. Action is being taken for getting entry permission from District Collector.
28	LILO of Neyveli Zero unit - Neyveli - TS-II at Ulundurpet	S/C	220	52	90	90	89	23		MAY-15	Work under progress. Railway crossing approval awaited for one location.
29	LILO of Siruseri - Tharamani at Sholinganallur	D/C	220	2	14	14	9	0		JUN-15	Work under progress. Objection at Loc.11
30	LILO of Sriperumbadur- Arni at Sunguvarchatram	D/C	220	12	28	10	3	0	DEC-10	MAR-15	Due to long penging Court case, approval for revised route is under scrutiny.
31	LILO of Sriperumbudur - Koyambedu at Guindy (UG Cable)	D/C	220	18	0	0	0	0		MAR-15	Work awarded and to be commenced.Road cut advice received from High ways.
32	LILO of Thatchankurichi - Eachangadu at Poiyur	D/C	220	20							Tender under process
33	LILO of Thiruvalam - Kanchipuram SP Koil at	D/C	220	10	20	20	20	10		AUG-14	Commissioned 08/14.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

	Thiruvalam										
34	LILO of Thiruvalam - Singarapet at Thiruvalam	D/C	220	20	20	20	20	20		OCT-14	Commissioned 10/14.
35	LILO of Thudiyalur - Othakalmandapam at Coimbatore	D/C	220	10				10		JUL-14	Commissioned 07/14.
36	LILO of Tonidapet - Mylapore at TNEB HQ (UG Cable)	D/C	220	1	0	0	0	0		DEC-15	Cable already laid.
37	LILO of Ulundurpet - STCMS at Ulundurpet	D/C	220	64	153	153	153	68		MAR-15	Line work completed.
38	MTPS St.III - Singarpet	D/C	400	200	0	0	0	0		JUN-16	Dharmapuri 400 KV SS has been sanctioned. Hence, work will be taken up according to that BP.
39	MTPS Stage-III - Thingalur common point	S/C + D/C	220	90						JUL-13	Work completed
40	MTPS Stage-III - Thiruvalam	D/C	400	204	799	799	799	204		JAN-15	Commissioned 01/15.
41	MTPS-Malco 50th tower-New common point towards Thingalur	D/C	220	39	0	0	0	38		SEP-14	Work completed.
42	Mylapore - Tharamani (UG Cable)	D/C	220	25	0	0	0	0		JUN-15	Work under progress. Cable laying work completed in 8/26 sections. (1,2,3,4,9,17,25 &26) In section 5,6,15 & 16 laying work is under progress.
43	Ottiyambakkam - Omega	D/C	220	70	153	138	54	6			Works are under progress.
44	PH Road - Koyambedu (UG Cable)	D/C	220	6	0	0	0	0		AUG-15	One circuit to be terminated at Koyembedu (CMRL) for which work awarded and to be taken up and another one circuit to be terminated at Alandur(CMRL) for which revised administrative approval is under process.
45	Palladam - Ingur	S/C on D/C	220	62	249	225	152			DEC-15	Works are under progress.Objection by land owners involved at locations 160 to 190.Issues are being followed up. Multi Circuit tower involved at Loc.236 to 249.
46	Pugalur - Ottiyambakkam - Kalivanthapattu (Melakottaiyur)	D/C	400	727	1165	1165	1165	727		JUL-14	Commissioned 07/14.
47	Rasipalayam - Anaikadavu	D/C	400	86	114	114	112	67		MAY-15	Work under progress.
48	Rasipalayam - Salem	D/C	765	390	556	532	485	99		JUN-15	Works are under progress.
49	Sholinganallur - KITS	D/C	220	1	56	33	0	0		JUL-15	work under progress. Work to be taken up for tower erection and stringing.
50	Sriperumbudur -Korattur (Changing of conductor)	S/C	220	20	70	0	0	12	SEP-06	MAY-13	Line work is under modification. Revised administrative approval is under process.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
51	Thappakundu - Anaikadavu	D/C	400	358	499	471	448	167		MAY-15	works are under progress.
52	Thingalur Common point - MTPS & MALCO line	D/C	220	17	39	39	39	9		NOV-14	Line work completed.
53	Thingalur Common Point-Gobi	S/C	220	40						MAR-14	Work completed
54	Thiruvalam - Kanagammachatram common poit	D/C	400	150	198	197	194	111		MAR-15	works are under progress.
55	Tirunelveli (Abishekapatty) - Kanarpatty	S/C	400	16	49	39	32			MAY-15	Work under progress
56	Villupuram - Ulundurpet	S/C	220	55	183	164	8	0		DEC-15	Work under progress. Progress of the contractor is very slow and instructed to speed up the work.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED. (APTRANSCO)

1	Appannadorapalem - Bobbili	D/C	220	163	269	258	211	34		AUG-15	Works Under Progress
2	Bonapally - Chittoor (Quad)	D/C	400	196	281	281	281	196		FEB-15	Ready for Commissioning.
3	Chittoor 400 kV SS-Mananapalli	D/C	220	130						MAR-15	
4	Gaddamvaripalli- Goddumari	D/C	220	9	31	31	21		DEC-10	APR-13	Works under progress
5	Garividi - Garividi	D/C	220	70							
6	Garividi - Pydibhimavaram	D/C	220	100							
7	Garividi-Bobbili	D/C	220	75	125	86	0	0		MAR-15	Works terminated due to poor progress. Tenders to be called for balance works.
8	Hinduja Vizag TPP - Kamavarapukota	D/C	400	600						MAR-15	Evaluation under progress.
9	Jammalamadugu - Betamacherla	D/C	220	136							
10	Jammalamadugu - Chakrayapet	D/C	220	172	291	261	218	6	JAN-15	OCT-15	Works are under progress
11	Jammalamadugu - Narnur Kurnool Dist	D/C	400	210					JUL-15		
12	Jammalamadugu - Porumamilla	D/C	220	198	330	291	253	61	JAN-15	OCT-15	Works are under progress
13	Jammalamadugu - Tirumalayapalli	D/C	220	54	84	44	25		JUL-14		works are under progress.
14	Jammalamadugu - Uravakonda	D/C	400	264					JUL-15		
15	Kalpaka - Proposed Garividi S/S	D/C	400	300	0	0	0	0		MAR-15	The pre-qualification bids are due for opening on 12.08.2013.
16	Kalwakurthy-Dindi 3rd line	S/C	220	24						MAR-14	
17	Kalyandurg-Anantapur	S/C	220	61						MAR-14	
18	Kamareddy-Bhumpally	S/C	220	15						MAR-15	
19	Kamavarapukota - Kamavarapukota	D/C	220	30							
20	Kamavarapukota - Nuziveedu	D/C	220	90							
21	Kamavarapukota - Surypet	D/C	400	424						MAR-15	LOI issued on 15.07.2013.Detailed survey is under progress.
22	Krishnapatnam TPS - Chittoor	D/C	220	376	0	0	0	0		SEP-15	
23	Krishnapatnam TPS- Bonapally (Quad)	D/C	400	180	272	246	238	80		JUN-14	Evacuation no problem
24	LILO of Budidampad - Bhongiri at Weddekothapally	D/C	220	14				14		SEP-14	Commissioned 09/2014.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

47	Sattenapalli (Narsaraopet) - Narsaraopet	D/C	220	40	68	68	68	40		MAR-14	Commissioned 03/14.
48	Sattenapalli - Guntur	D/C	220	110							
49	Singareni - Gajwel	D/C	400								
50	Singareni - Nirmal	D/C	400								
51	Thimmapuram- Yellanur	D/C	220	8	27	27	27	8	NOV-10	APR-13	Sub station works are under progress
52	Tungabhadra river - Yemmiganur	D/C	400	43					JUL-15		
53	Uravakonda - Borampalli	D/C	220	72	111	0	0	0	MAR-15		
54	Uravakonda - Kalyanduring	D/C	220	86	160	87	42	0	NOV-14	MAR-15	Line route modified through proposed 220 KV Borampally SS.
55	Uravakonda - Vajrakarur	D/C	220	32	56	34	25	0	DEC-14	MAR-15	Works are in progress.
56	Vadarevu - Amangal	S/C	765	240	0	0	0	0		MAR-15	Scheme to be formulated.
57	Vemagiri - Kamavarapukota	D/C	400								
58	Yemmiganur - Uravakonda	D/C	400	205					JUL-15		
59	a) Jujjuru - Sattenapalli (b) LILO of VTS - Srisailam line at Sattenapalli	D/C	400	134	178	174	168	118		OCT-13	Works under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TRIPURA STATE ELECTRICITY CORPORATION LIMITED (TSECL)

1	Gamai Tilla - Dhalabil	S/C	132	31	107	101	78	17		SEP-13	ROW problems affected the work
2	LILO of Rokia - Udaipur at Melaghat for connection to Monoarchak	D/C	132	20	40	0	0	0		JUN-15	
3	Monarchak - Surajmani Nagar	D/C	132	42	150	49	38	6		MAR-15	Work in progress.
4	P.K. Bari - Kanchanpur	S/C	132	47	113	109	99	17		MAR-15	All works completed in non forest land. Stage- I clearance received and compliance for conditions completed.
5	Surajmani Nagar - Agartala 79 Tilla Grid S/S	D/C	132	18	71	71	71	18		SEP-13	Completed 9/13
6	Surajmani Nagar - Badarghat	D/C	132	6		0	0	0		MAR-15	Fund proposed in World Bank.
7	Surajmani Nagar - Rabindra nagar	D/C	132	3	13	13	13	3		SEP-13	Completed 9/13
8	Surajmani Nagar - Rokhia	D/C	132	20	80	32	5	0		DEC-14	3.598 KM line in forest land for which TSECL will apply for forest clearance. LOA issued
9	Surajmani Nagar - Udaipur	D/C	132	50	50	0	0	0		JUN-15	Proposed under NEC.
10	Surajmani nagar-P.K.Bari	D/C	400	260	0	0	0	0		MAR-15	Fund not yet tied up. Proposed under World Bank Financing /SPA/NEC.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)

1	Agra (UP) - Mathura line	S/C	400							DEC-16	
2	Agra(UP) - Agra (South)	D/C	400	142							.
3	Aligarh - Atrauli	D/C	220	69	125	70	27	0		JUN-15	Material reconcilation completed.The proposed date of complition 07.06.15.
4	Aligarh - Sikandarabad	D/C	400	190	258	254	254	167		JAN-15	Line energised date not issued due to incompletion of Aligarh substation.
5	Allahabad (PG) - Reewa Road (Allahabad)	D/C	400								.
6	Anpara B-Anpara D	D/C	400	10	23	23	21	4		FEB-15	Contract of the firm M/s Maharashtra Power Transmission Structures Ltd. has been terminated on 20.05.2014 and LOI no. 2879/ETC(M)T-Tender issued by the SE, Mirzapur for the balance work.
7	Anpara C - Anpara D	S/C	765	3	11	11	11	3	JAN-12	JUN-14	Commissioned 06/14.
8	Anpara D - Unnao	S/C	765	416	1214	1030	978	275	JAN-12	MAR-15	1.forest clearance 2. Railway Crossing
9	Aurai - Mizapur	S/C	220	43	147	129	82	0		FEB-15	3. Power Line Crossing. Termination point at 400kv s/s Aurai not yet decided. DFCC line crossing between loc. 43/0-65/2. River crossing approval pending. 37 no. crop compensation cases pending. ROW at 15 loc's.The proposed date of complition 28.02.15.
10	Aurai - Phoolpur	S/C	220	68	216	210	195	48		FEB-15	Termination point at 400kV s/s Aurai(PPP) not yet decided. Last 2 Sections work held up due to this. ROW at loc. 2/1 , 3/0, 4/0, 5/0, 12/0, 12/1, 12/2,17/5,39/3,53/0,53/1, 53/2. The proposed date of complition 28.02.15.
11	Badaun - Sambhal	S/C	220	90	250	250	247	72		MAR-15	Gantry at Badaun end yet to be cleared by UPPTCL. Work inturuted due to rain.
12	Baghpat - Baghpat	S/C	220	13	49	45	24	0		MAR-15	Balance 12 No. Fdn hand Seren ROW. The proposed date of complition 31.03.15
13	Balrampur - Utraula	S/C	132		56	56	56	18			Energised 31.10.11
14	Banda - Allahabad (Reewa Road) DCQ	D/C	400	350	470	318	50	0		FEB-15	M/s Larsen and Tubro Ltd. Chennai is allotted for the balance work on 'as is where is basis' on 10.12.14.
15	Banda - Orai DCQ	D/C	400	216	295	211	130	0		FEB-15	M/s Larsen and Tubro Ltd. Chennai is allotted for the balance work on 'as is where is basis' on 10.12.14.
16	Bara - Karchanna	D/C	400								.
17	Bara - Meza line	D/C	400	64	83	83	81	56		DEC-14	
18	Bara TPS - Mainpuri	2xS/C	765	750						MAR-15	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
19	Barkhera (Bajaj) - Dohna	D/C	132		203	203	203	129		DEC-14	Line energised on 26.05.14. Barkhera-pilibhit Section,I ckt. Energised on10.02.12.II ckt. On 14.2.12
20	Bayas - Dohna	D/C	132								
21	Bayas - Pilibhit	D/C	132								
22	Bhognipur - Gatampur	S/C	765								.
23	Bhognipur - Jawarharpur	S/C	765								
24	Bhognipur - Moradabad/Rampur	S/C	765								
25	Bhognipur - Orai (PG)	2xS/C	765								.
26	Bilhaur - Sandila	S/C	765								
27	Bilhaur - Kanpur (PG)	D/C	400								
28	Chhatta - Mathura	D/C	220	60	114	0	0	0		JUL-15	Survey completed. Profile to be submitted shortly.The proposed date of complition 31.07.15.
29	Dasna (400) - Faridnagar	S/C	220	40						JAN-15	LOI issued to M/s R.S. Infra projects Pvt. Ltd. Remarks Survey completed
30	Deoria - Rasra	S/C	220	82	250	249	245	79		MAR-15	ROW at Loc No. 18/2, 19A/0, 61/0, 61A/2, 62/0, 63/0,43/1 & 43/2. Rly xing approval awaited and 116 crop comp. cases not yet paid. River Crossing pile foundation remaining.The proposed date of complition 31.03.15.
31	Dohna - C.B. Ganj	S/C	220	23	92	91	66	7		JAN-15	Rly crossing Approval pending for Loc. no 26-27. ROW at Loc No- 31. 55nos Crop Compensation pending.
32	Dopaha - Anpara	D/C	765								.
33	Dopaha - Ghazipur	D/C	765								
34	Dopaha - Varanasi / Jaunpur	D/C	765								
35	Dumariaganj- - Utraula	S/C	132		114	107	104	30		JAN-15	3 No. Loc 23,32 &75 are in water logged area.The proposed date of complition is 31.3.15.
36	Gajokhar-Jaunpur	S/C on D/C	220	37	132	132	132	30	AUG-09	FEB-15	Rly block applied for.The expected date for energisation is 28.02.15
37	Ghatampur - Moradabad / Rampur	2xS/C	765								.
38	Ghatampur - Kanpur (PG)	D/C	400								
39	Ghazipur - Rasra	S/C	220	59	186	186	186	59	FEB-11	SEP-14	Commissioned 09/14.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

40	Ghazipur - Varanasi / Jaunpur	S/C	400								
41	Gokul-Mitai(Hathras)	S/C	220	41	135	128	81	0		MAR-15	Line withdrwan from the scope of the firm, Tender floted for New Agency. BG encached.
42	Gonda - Basti	S/C	220	105	298	298	298	105		JAN-15	Commissioned 01/15.
43	Gonda - Shahjehanpur (PG)	D/C	400	460							.
44	Gr. Noida - JPSK	S/C	220	23	0	0	0	0			
45	Harduaganj - Jahangirabad	D/C	220	99	151	151	151	99	AUG-09	NOV-14	Commissioned 11/14.
46	Indirapuram - Pratap Vihar	D/C	220	16	0	0	0	0			
47	Jawaharpur - G Noida	D/C	765								
48	Jawaharpur - Agra (UP)	D/C	765								
49	Jawarpur - Mainpuri	D/C	765								
50	Khurja - Hapur	S/C	765								
51	LILO Mainpuri (PG) - Harduaganj at Jwrpur	D/C	220								
52	LILO of Muzaffarnagar -Vishnuprayag at Srinagar	D/C	400	7	20	20	20	7		NOV-14	Commissioned 11/14.
53	LILO of 1st Ckt Bhogaon-Mainpuri at Sirsaganj	D/C	400	67	111	97	46	0		JUN-15	Material reconcilation completed.The proposed date of complition 07.06.15
54	LILO of Agra - Muradnagar at Mathura	D/C	400	54							
55	LILO of Agra - Muradnagar at Kurja	D/C	4.4								
56	LILO of Aligarh - Sikandarabad	D/C	400								
57	LILO of Anpara - Mau at Ghazipur	D/C	400								
58	LILO of Azamgarh - Sultanpur at Tanda	D/C	400	120							Work not Started.
59	LILO of Bhauti - Orai at Sikandara	D/C	220	90							
60	LILO of Bhognipur - Mbd at Bilhaur	D/C	765								
61	LILO of Ghatampur - Mbd at Sandila	D/C	765								
62	LILO of Gorakhpur - Basti at Bansi	S/C	220	40	155	30	0	0		JUL-15	Water logging area,ROW at loc-40.The proposed date of complition is 31.07.15.
63	LILO of Harduagani - Hathras at Aligarh	D/C	220	48	65	64	59	15		FEB-15	ROW at 3 Loc. The proposed date of complition 28.02.15.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

111	Sohawal - Tanda	D/C	220	185	335	326	207	10		MAR-15	6No. Rly xing Drg submitted OPGW under despatch 113 Km OPGW stringing will take about year.The proposed date of complition is 15.11.15.
112	Tanda - Gonda	D/C	400	200							
113	Varanasi / Jaunpur - Gorakhpur	D/C	400								
114	Varanasi/Jaunpur - Aurai	D/C	400								
115	Varanasi/Jaunpur - Azamgarh	D/C	400								
116	Varanasi/Jaunpur - Meja	D/C	765								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)

1	Hura - Raghunathpur	D/C	220	67				67		AUG-14	Commissioned 08/14.
2	Kharagpur - Vidyasagar Park	D/C	220	92	133	126	114	70		JUN-15	Work under progress. Progress delayed due to ROW problem and court cases.
3	LILO of Arambagh -Rishra at Singur	D/C	220	20	37	10	2	0	AUG-08	MAY-15	LOA Terminated.
4	Santaldhi TPS-Bishnupur	D/C	220	224	347	347	325	193	OCT-08		PGCIL is executing the work as a deposit work of WBPDCCL. The work is stalled due to repeated theft. WBPDCCL asked PGCIL to take up with the present vendor for resumption of work or deploy a new vendor by cancelling the existing contract.
5	Sushasgram- Saintala	D/C	220	25	51	51	51	25	MAR-10	NOV-14	Line commissioned on 02/12/2014.
6	Teesta LDP III -Teesta LD IV - New Jalpaiguri	D/C	220	166	250	248	238	109	SEP-08	MAR-15	Status shown for TLDP-IV - NJP 220 KV D/C line only.The progress suffered due to contractual and ROW problem.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

XYZ ()

1	Athena Singhitarai - Raigarh Pooling Station (near Kotra)	D/C	400	60	75	63	31	0		JAN-14	
2	Bhavanapaddu TPP - Sri Kakulam	D/C	400								.
3	Bilaspur (PS) - Dhanwahi (PS)	D/C	765								
4	CSPL TPS - Raigarh Pooling Station (Near Kotra)	D/C	400								.
5	Champa (Pool) - Dharamjaigarh 2nd Ckt	S/C	765								
6	Chitrangi TPS - Vindhyachal Pooling Station	D/C	765								.
7	Dwarkesh Energy TPP - Indore	D/C	765								
8	Ellora TPP - Seoni	D/C	765								
9	Gadarwara STPS - Jabalpur Pool	D/C	765								
10	Gadarwara STPS - Warora	D/C	765								
11	Gwalior - Morena	D/C	765								
12	HEGCL TPP - Pune (AIS) (PG)	D/C	400	110							
13	Karchanna - Reewa Road Allahabad	D/C	400								
14	LILO at TRN TPP	D/C	400	12						MAR-14	For startup power
15	LILO of Both ckt Jabalpur - Orai at Dhanwahi (PS)	2xD/C	765								
16	LILO of Both ckt Wardha - Parli (PG) at Warora	D/C	400								
17	LILO of Gazuwaka - Behrampue at Bhavanapaddu TPP	D/C	400								
18	LILO of Lonikhand - Kalwa at HEGCL TPP	D/C	400								
19	LILO of Raipur/Bhilai - Bhadrawati at Rajnandgaon	D/C	400								
20	LILO of Tuticorin - Madurai at Ind Barath TPP (madras)	D/C	400								.
21	LILO of Vindhyachal - Jabalpur at Dhanwahi (PS)	2xD/C	400								
22	LILO of one ckt of Aurangabad - Padghe at Pune	D/C	765								
23	LILO of one ckt of MSCTL - Chandrapur at Singhitrai	D/C	400								.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

24	Maheshwaram (PG) - Mahboob Nagar	D/C	400								
25	Mohindergarh - Bhiwani	D/C	400								
26	NCC Power TPP - Nellore Pooling Station (PG)	D/C	400								.
27	NNTPS - Villupuram (Ginjee)	D/C	400								
28	Nizamabad - Yeddumailaram (Shankarapalli)	D/C	400								
29	Orrisa UMPP - Jharsuguda Pooling Station	D/C	765								.
30	PLNGL TPP - Vadodra	D/C	400								.
31	Parli (New) - Parli (PG)	D/C	400								
32	Parli (New) - Solapur	D/C	765								
33	Radial mode - Orrisa	D/C	400								
34	Raigarh (Kotra) - Champa (Pool) 2nd Ckt	S/C	765								
35	Raigarh TPS - Raigarh Pooling Station (Near Tamnar)	D/C	400								.
36	Raipur (Pool) - Rajnandgaon	D/C	765								
37	Rajnadgaon - Warora	D/C	765								
38	Reliable TPP - Vindhyachal Pooling Station	D/C	765								.
39	SJK TPS - Jabalpur Pooling Station	D/C	400	107	339	330	292	59			.
40	Sasan UMPP - Vindhyachal (PS)	S/C	765								
41	Sipat - Bilaspur (3rd PS)	S/C	765								
42	Suzlon wind farm - Bhachau (PG)	D/C	220								.
43	TRN TPP - Raighar (near Tamnar) Pooling Station	D/C	400	30						JUN-14	
44	Vindhyachal (PS) - Jabalpur (PS)	D/C	765								
45	Vindhyachal STPP - Vindhyachal (2nd Quad)	D/C	400								
46	Warora (PS) - Parli (New)	D/C	765								
47	Welspun Anuppur TPS - Vindhyachal Pooling Station	D/C	400								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

ADANI POWER LTD. (APL)

1	Akola - Aurangabad line ckt-I	S/C	765	219	596	596	596	219		AUG-14	Commissioned 08/14.
2	LILO of Korba-Mopka at Swastic TPP	D/C	132								.
3	Tiroda - Koradi - Akola - Aurangabad line ckt-II	S/C	765	575	1582	1369	726	14	AUG-12	JUL-14	.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

BAJAJ ENERGY PVT. LTD. (BEPL)

1	Balrampur-Utraula line	D/C	132								Existing line.
---	------------------------	-----	-----	--	--	--	--	--	--	--	----------------

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

BHARAT ALUMINIUM CO. LTD. (BALCO)

1	Balco (CPP) - Korba (E)	D/C	220								
2	Balco - Champa Pooling station	D/C	400								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

CALCUTTA ELECTRIC SUPPLY CO. LTD. (CESC)

1

Haldia - Subhasgram line

D/C

400

178

178

JAN-15

Commissioned 01/15.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

CORPORATE POWER LTD. (CPL)

1	Corporate TPP - Jharkhand Pooling Station	D/C	400	6	11					DEC-12	
2	Latehar - Namkum	D/C	400	216	320	293	274	132		DEC-12	.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

D.B.POWER CORP. LTD. (DBPCL)

1	DB Power (Baradarha) - Raigarh (Kotra) Pooling Station	D/C	400	36	54	54	54	36		AUG-14	Commissioned 08/14.
2	LILO of Raigarh - Raipur (3rd Ckt) at Baradhara TPP (Interim arrangement)	D/C	400	30	44	44	44	30		MAY-13	Line completed.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

DANS ENERGY PVT. LTD. (DEPL)

1	Jorethang - New Melli (Tokal) via Tashiding	S/C	220	21	33	6	0	0		OCT-14	
---	---	-----	-----	----	----	---	---	---	--	--------	--

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

DHARIWAL INFRASTRUCTURE PVT. LTD. (DIPL)

1	Dhariwal TPS -Channdrapur II (2nd Ckt)	S/C	400	10				10		JAN-15	Commissioned 01/15.
2	LILO of one ckt of Bhadravati (PG) - Parli at Dhariwal	D/C	400	31	51	51	51	31		AUG-14	Commissioned 08/14.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

Darbhanga Motihari Transmission Company Limited ()

1	LILO of both ckt Barh - Gorakhpur at Motihar	D/C	400	152	209	20	0	0		AUG-16	Forest proposal was submitted to Nodal Officer Patna on 10-9-2014.
2	Muzaffarpur - Darbhanga line	D/C	400	129	166	40	0	0		JUN-16	Forest proposal was submitted to Nodal Officer, Patna on 10-9-2014

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

ESSAR POWER TRANSMISSION CO. LTD. (EPTCL)

1	Mahan -Sipat	D/C	400	670	942	928	885	262		JUN-15	78 KM forest involved. Second Stage forest clearance obtained in March'2013. However getting working permission also tree cutting by Forest Department have taken long time. In dec 2013 tree cutting is started,in monsoon work of tree cutting was stopped. Now Balance tree cutting is under progress and construction work is in full swing.
2	Navbharat TPP - Angul P.S. (PG)	D/C	400								.
3	Tori - Jhharkhand Pooling Station	D/C	400								.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

GATI INFRASTRUCTURE LTD. (GATI)

1	LILO of Melli - Gantok at Chuzachen (LILO point at namthang)	D/C	132	47	91	91	91	47		APR-13	Commissioned 04/13
2	LILO of one circuit of Rongnichu - Randpo at Bhasmay	S/C	220							APR-13	.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

GHODAWAT ENERGY PVT. LTD. (GEPL)

1	GEPL -MIDC S/S	D/C	220	20				20	SEP-14	Commissioned 9/14	
---	----------------	-----	-----	----	--	--	--	----	--------	-------------------	--

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

GMR ENERGY LIMITED (GMR ENERG)

1	Alaknanda HEP - Joshimath	D/C	220								.
2	Kamalanga (GMR) - Angul pooling station	D/C	400	60	103	103	103	60		DEC-14	Commissioned 12/14.
3	LILO of Talchar -Meramundli at Kamalanga TPP	D/C	400	1	3	3	3	1		MAY-12	For start up power,work completed 5/12.
4	Ranikheda (GMR) - Raipur Pooling Station	D/C	400	25							.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

GUPTA ENERGY PVT. LTD. (GEPL)

1 LILO of one ckt of Bhadrawati -Parli at GEPL TPS D/C 400 .

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

HIMACHAL SORANG POWERGEN PVT. LIMITED (HSPPL)

1	LILO of one ckt Karcham wangto - Abdullapur at Sorang	D/C	400	6	11	7	1	0		SEP-13	
---	---	-----	-----	---	----	---	---	---	--	--------	--

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

IDEAL ENERGY PROJECTS LTD. (IEPL)

1	LILO of Koradi II- Wardh(PG) at Bela TPP	D/C	400	50	75	73	72	44	DEC-12	The progress of Koradi-Wardha line is slow . Forest clearance awaited.
2	LILO of Mouda - Wardha at Bela	D/C	400	0	2	2	2	0	NOV-12	Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

IND BHARATH POWER INFRA LIMITED (IBPIL)

1	Ind Barath - Jharsuguda pooling Station	D/C	400	84	125	72	9	0		AUG-14	
2	LILO of Rouekila - Raigarh at Ind Barath	D/C	400	47	72	72	71	43		JUL-14	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

INDIABULLS POWER LTD. (IBPL)

1	Amravati - Akola - I	D/C	400	206	279	279	278	162		JUL-14	1 bay test charged at Amravati, Akola - I
2	Nasik - Bobleshwar (2nd Ckt)	S/C	400	57	152	152	152	57		MAY-14	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

JAIN ENERGY TRADING LTD (JAIN ETL)

1

Jain Energy TPS - Dharamjaygarh Korba Pooling station

D/C

400

.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

JHABUA POWER LTD. (JHAPL)

1	Jhabua Power TPS - Jabalpur Pooling Station, (High capacity line).	D/C	400	131	207	150	135	10		DEC-13	Forect Clearance required for 4.4 Ha (4 no. foundation) stage-I approval received. Money for aforestation has been deposited and Stage-II approval, to be issued from Bhopal is being expedited. Railway and Highway crossing approvals received
---	--	-----	-----	-----	-----	-----	-----	----	--	--------	--

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

JINDAL POWER LTD. (JPL)

1	Derang - Angul Pooling Station	MC+D/C	400	154	231	231	231	154	AUG-14	Commissioned 08/14.
2	Derang - Meramundali	D/C	400							.
3	LILO of Meramundali - Jaypore at Derang	D/C	400	110	163	163	163	110	JUN-14	Work completed.
4	Tamnar TPP - Raigarh (Tamnar) Pooling Station	2xD/C	400	44	67	67	67	44	JAN-15	Commissioned 01/15.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

JOINT VENTURE OF PGCIL & JAYPEE (JV(PG&JP))

1	Bina TPS - Suitable location (along Bina (PG) - Bina (MPPTCL)	D/C	400	40				40	JAN-15	Commissioned 01/15.
2	Termination of Ckt of above at Bina (PG) & otuer ckt at Bina (MPTCL)	D/C	400							.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

KORBA WEST POWER COMPANY LIMITED (KWPCL)

1	Avantha Bhandar TPS (Korba West) - Raigarh (Kotra)	D/C	400	46	64	42	38	12		APR-14	
2	LILO of on Ckt of Raigarh - Raipur at Avantha Bhandar (Korba west) TPS	D/C	400	10	22	22	22	10		DEC-13	Work Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

KSK ENERGY VENTURE LTD. (KSK LTD.)

1	KSK Mahanadi (Warda Power) - Champa Pooling Station	2xD/C	400	105	164	116	101	46		DEC-15	
2	LILO of both ckt, of Raigarh - Raipur at Akaltara TPP	2xD/C	400	71	118	118	118	71		JUL-14	Commissioned 07/14. (Late reported.)

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

KVK ENERGY PVT. LTD. (KVK)

1	LILO of both ckts of Baripada - Mandhsal at Nilachal TPP	2xD/C	400	14	24						.
---	--	-------	-----	----	----	--	--	--	--	--	---

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

Kudgi Transmission Company Limited (KTCL)

1	Kudgi TPS - Narendra	2xD/C	400	36	46	7	5	0		SEP-15	Survey activity is stopped by villagers of Honnudike and Hobli Gudur village falling under Tumkur (Taluk & District) (Effected span: Approx. 2 KMs.) Matter is brought to the notice of District Administration.
2	Madhugiri - Bidadi	D/C	400	190	235	93	49	0		SEP-16	The villagers are not allowing for any construction work at the respective locations and asking for huge compensation. Matter is brought to the notice of District Administration. These locations are nearer to 400/220 kV POWERGRID Bidadi substation. Being terminating point, no alternatives available for re-routing the line.
3	Narendra (New) - Madhugiri	D/C	765	760	867	204	3	0		SEP-16	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

LANCO ENERGY (P) LTD,. (LEPP)

1	LILO of Seoni - Wardha at Lanco Vidarbha TPS	D/C	765	15	16					DEC-13	
2	Lanco Amarkantak - Champa Pooling Station	D/C	400								
3	Lanco Babandh - Angul Pooling Station	D/C	400	50	80					SEP-13	
4	Phata HEP-Baramwari (Rudrpur)	D/C	220	8	20	0	0	0		DEC-13	
5	Routing of one circuit of Jorthong - New Melli via Rangit - IV	D/C	220							DEC-13	
6	Teesta VI - New Melli	D/C	220								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

MALANA POWER COMPANY (MPCL)

1	Chango Yangthang - Ka Dogri Pooling Station	D/C	220								
2	Ka Dogri - Jangi Pooling Station	D/C	400								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

MARUTI CLEAN COAL & POWER LTD. (MCCPL)

1	LILO of ACBIL-Baraari (Bilaspur) PS at Bandakhar (Maruti Clean Coal)	D/C	400	6	14	14	14	6	JUN-14	Commissioned 06/14.	
---	--	-----	-----	---	----	----	----	---	--------	---------------------	--

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

NORTH EAST TRANSMISSION CO. LTD. (NETC)

1	Azara - Bongaigaon	D/C	400	318	442	441	439	316	DEC-14	DEC-14	2 tower locations handed over in Aie- Valley by Assam Forest Deptt. after cutting of 44no of trees on 05.07.2014. Construction of one foundation completed and tower erected.Construction of 2nd foundation commenced and expected by 15.11.2014.Completion of 2nd tower erection and stringing expected to be completed by 30.11.2014. 1st stage forest clearance for 2 tower locatons received on 04.09.2014. Necessary payments towards NPV, CA,etc submitted to DFO,Goalpara Division,Assam on 29.09.2014. Completion of 2 foundations, tower erection and stringing shall take 2 months after 2nd stage forest clearance and handing over of the land by Assam Forest Deptt.
2	Azara - Bongaigaon (2nd Ckt)	D/C	400	159				159		JAN-15	Commissioned 01/15.
3	Byrnihat - Azara (1st ckt)	D/C	400	42	124	124	124	42		JUL-14	Stringing Completed but cannot be commissioned since loop out arrangement by Meghalaya State Electricity Board is not ready at Byrnihat 400 kV S/S.
4	Byrnihat - Azara (2nd Ckt) (Part of Silchar - Azara)	S/C	400	42				42		JUL-14	Commissioned 07/14.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

NORTH KARANPURA TRANSMISSION CO. LTD. (NKTCL)

1	Agra - Gurgaon	D/C	400	220						SEP-13	
2	Bareilly - Meerut	S/C	765	240						SEP-13	
3	Gurgaon - Gurgaon (PG)	D/C	400	20						SEP-13	
4	Lucknow - Bareilly	S/C	765	220						SEP-13	
5	Seoni - Sipat / Korba (Pooling).	S/C	765	334						SEP-13	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

NRSS XXXI (B) Transmission Limited (NRSSXXXI(B))

1	Kurukshetra - Malerkotla line	D/C	400	278	375	47	0	0	SEP-16	At Malerkotla Sub-station, single double level gantry was allotted for termination of Kurukshetra line and Amritsar lines. There is 66 kV Multi circuit line surrounding the PGCIL substation and hence entry into substation at designated gantry is becoming critical. One of the person went to court on 27th January and the work was held between section on 18-19. The case was dismissed by the District Court on 27th February 2015. Rains in last week of Feb 2015 has affected the site progress.
2	Malerkotal - Amritsar line	D/C	400	298	412	41	0	0	SEP-16	At Malerkotla Sub-station, single double level gantry was allotted for termination of Kurukshetra line and Amritsar lines. There is 66 kV Multi circuit line surrounding the PGCIL substation and hence entry into substation at designated gantry is becoming critical. Panchyat Sarpanch stopped the work between section 31-32 during 1st week of February 2015. The matter was taken with administration and the same was cleared by Distrct Panchyat Development Officer on 25th Feb 2015. Rains in last week of Feb 2015 has affected the site progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

RAICHUR SHOLAPUR TRANSMISSION CO. LTD. (RSTCL)

1	Raichur - Sholapur line	S/C	765	208	544	544	544	208	JUN-14	Commissioned 06/14.
---	-------------------------	-----	-----	-----	-----	-----	-----	-----	--------	---------------------

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

RELIANCE POWER TRANSMISSION LTD. (RPTL)

1	Moti Khavdi TPP - Jam Nagar	D/C	400								.
2	Rajgarh (PG) - Karamsad (GETCO)	D/C	400	486	654	651	651	483	JUN-11	MAY-15	Progress stalled due to non-availability of MP state Forest Clearance (Stage-II) & Wildlife Clearance.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

RKM POWERGEN PVT. LIMITED (RKMPPL)

1	Uchpinda - Raigarh line with LILO of Raigarh (Kotra)-Raipur at Uchpinda TPP (Interim Arrangement)	D/C	400	58	95	94	77	47		MAR-15	ROW issues for tree cuting & Stringing.
---	---	-----	-----	----	----	----	----	----	--	--------	---

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

SKS POWER GENERATION LTD. (SKS)

1	Binjkote - Raigarh (Kotra) Pooling Station	D/C	400	50							.
2	LILO of one ckt of Raigarh - Raipur at Binjkote TPP	D/C	400								.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

SPECTRUM COAL & POWER LTD. (SCPL)

1	Ratija-Kasiapalli	D/C	132	24				24			Line is ready and to be inspected for electrical clearance.
---	-------------------	-----	-----	----	--	--	--	----	--	--	---

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

STERLITE GRID LTD. (SGL)

1	Aurangabad - Dhule (BDTCL)	S/C	765	192	509	509	509	192		OCT-14	Commissioned 10/14.
2	Bhopal - Bhopal (BDTCL)	D/C	400	17	27	27	27	17		JUL-14	Commissioned 07/14.
3	Bhopal - Indore (BDTCL)	S/C	765	176	455	455	455	176		OCT-14	Commissioned 10/14.
4	Bongaigoan - Siliguri Line (ENICL)	D/C	400	443	610	610	610	443	MAR-13	NOV-14	Commissioned 11/14.
5	Dhramjaygarh - Jabalpur (JTCL)	D/C	765	760	985	794	762	416		MAY-15	398 hec. of forest involved covering 400 locs and 125 kMs of route length. The element is affected by Force Majeure Event and Petition has been filed in CERC for force majeure & change in law.Stage-I forest Clearance Obtained.Excise duty has been increased from 8% to 12% as intimated earlier.As per stay order of National Green Tribunal Vide M.A. No. 156 of 2015; dated 20th February 2015, the element still is in force majeure upto working permission and Stage-II is granted by MoEF. Which we are perusing very closely.
6	Dhule (IPTC) - Dhule (MSETCL) (BDTCL)	D/C	400	35	56	56	56	35		SEP-14	Commissioned 09/14.
7	Dhule - Vadodara (BDTCL)	S/C	765	263	680	680	680	263		FEB-15	Commissioned 02/15.
8	Jabalpur - Bhopal (BDTCL)	S/C	765	260	664	644	633	234		APR-15	The Element is affected due to force majeure for delay in grant of section 164 approval & forest clearance. The same has been communicated to LTTC's vide our letter dated 03.02.2014. Excise duty has been increased from 8% to 12% as intimated earlier .Stage-I Forest Clearance Obtained.As per stay order of National Green Tribunal Vide M.A. No. 156 of 2015; dated 20th February 2015, the element still is in force majeure upto working permission and Stage-II is granted by MoEF. Which we are perusing very closely.
9	Jabalpur - Bina (JTCL)	S/C	765	237	610	577	577	218		APR-15	Severe RoW problem in 4 locs & 140 hec. forest land in MP involved. Forest proposal with MOEF Delhi & FAC cleared.The element is affected by Force Majeure event.Excise duty has been increased from 8 % to 12%.Petition has been filed in CERC for force majeure & change in law. Stage-I forest clearance obtained..As per stay order of National Green Tribunal Vide M.A. No. 156 of 2015; dated 20th February 2015, the element still is in force majeure upto working permission and Stage-II is granted by MoEF. Which we are perusing very closely.
10	Jullandhar - Samba line	D/C	400	270		10			AUG-14	JUN-17	Transmission licensee granted by CERC. Tariff adoption done by CERC. Forest Diversion Proposal submitted by Dec.2014. File is pending at the DFO-Pathankot,Gurdaspur & Jalandhar Division.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)	
					Towers							
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	
11	Khaigapur (WBSETCL) - Chaibasa (PG)	D/C	400		61							Force Majeure event: Delay in forest clearance. Transmission licensee granted by CERC. Tariff adoption done by CERC. Project execution plan submitted to CEA & lead LTTC. Kharagpur S/s & Chaibasa S/s bays orientation has been shifted & project has been delayed due to shifting of bays. Resurvey has to be done for route & forest identification .FAC pending.
12	LILO of Both ckt Uri - Wagoora at Amargarh	D/C	400	6					AUG-14	OCT-18	Transmission licensee granted by CERC. Tariff adoption done by CERC.	
13	Purulia PSP (WB) - Ranchi (PG)	D/C	400	370						APR-16	Force Majeure event: Delay in forest clearance. Transmission licensee granted by CERC. Tariff adoption done by CERC. Project execution plan submitted to CEA & lead LTTC. Bays at Purulia S/s & Ranchi S/s has been shifted by the respective Utilities due to which project has been delayed as resurvey has to be done again for route & forest identification. In this regard Notice has been served to LTTC's. Forest Diversion Proposal is pending at DFO Purulia and FRA certificate issuance is pending with District Magistrate, Purulia since 24.12.2014. FAC is pending.	
14	RAPP - Shujalpur	D/C	400	310	514	290	150			FEB-16	.Force Majeure event: Delay in forest clearance. Transmission licensee granted by CERC. Tariff adoption done by CERC. CERC has granted Liberty for extension of COD and additional tariff. TSP has started the work. Project execution plan submitted to CEA & lead LTTC. Forest Diversion Proposal is pending at Regional MoEF Lucknow.	
15	Samba - Amargarh line	D/C	400	574					AUG-14	OCT-18	Transmission licensee granted by CERC. Tariff adoption done by CERC. Forest Diversion & Wild Life Clearance Proposals submitted.	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

Shekhawati Transmission Service Company Limited (SKHWTTSCL)

1	Jhunjhunu - Nawalgarh line	S/C	220	40	107	0	0	0		SEP-15	
2	Sikar - Nawalgarh line	S/C	220	20	78	0	0	0		SEP-15	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

South East UP Power Transmission Company Limited (SEUPPTCL)

1	Bara - Karchana	D/C	400	80	124	0	0	0		FEB-16	Karchana gantry not.
2	Bara - Meza	D/C	400	64	83	83	83	64		FEB-16	Completed.
3	Gonda - Shahjanpur	D/C	400	442	542	262	136	0		FEB-16	
4	LILO 400 Orai - Mainpur	D/C	400	92	135	135	130	44		FEB-16	
5	LILO of Obra - Sultanpur at Aurai	S/C	400	1	5	0	0	0		FEB-16	
6	LILO of Panki - Obra at Rewa Road	S/C	400	1	2	2	2	1		FEB-16	Completed.
7	LILO of Sarojini Nagar - Kursi RD at Sultanpur RD	D/C	400	14	18					FEB-16	
8	Mainpuri - Alighar	D/C	400	186	218	199	180			FEB-16	
9	Mainpuri - Bara Ckt-I	S/C	765	375	889	547	249	0		FEB-16	
10	Mainpuri - Bara Ckt-II	S/C	765	375	883	685	380	4		FEB-15	
11	Mainpuri - Unnao (Quad)	S/C	765	188	449	352	244	0		FEB-16	
12	Rewa Road - Karchana	D/C	400	58	102					FEB-16	Karchana gantry not defined.
13	Rewa Road - Meza	D/C	400	68	91	91	91	68		FEB-16	Completed
14	Tanda - Gonda line	D/C	400	188	91	83	54	0		FEB-16	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TALCHER TRANSMISSION CO. LTD. (TTCL)

1	Behrampur - Gazuwaka	D/C	400	290						SEP-13	
2	Talcher II - Behrampur	D/C	400	220						SEP-13	
3	Talcher II - Rourkela	D/C	400	161						SEP-13	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TEESTA URJA LTD. (TUL)

1	Teesta III - Kishanganj	D/C	400	420	580	396	361	151	DEC-14		Work in progress.Work is on hold in Bihar due to substation. 47.49 Hac forest-"in principle approval" stage-1 received.
---	-------------------------	-----	-----	-----	-----	-----	-----	-----	--------	--	---

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TORRENT POWER LTD (TOR. POW. (UNOSUGEN))

1	DGEN - Vadodara	D/C	400								Bidding is Process, RFQ has been issued
2	DGEN TPS - Bharuch/Dahej Pooling Station	D/C	400								.
3	Navseri - Bhasten	D/C	220								Bidding is Process, RFQ has been issued
4	Sandila TPP - ATS not defin	D/C	400								
5	Solapur NTPC - Pune (PG), Quad	D/C	400	500							.
6	Solapur NTPC - Solapur (PG)	D/C	400	40							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

Transmission Corporation of Telangana Limited (TCTL)

1	Budidampadu - Bhongiri (2nd Ckt)	D/C	220	14	24	24	24	14		DEC-14	
2	Chilakallu - Narketpally	D/C	220	25							
3	Chinnakorukondi - Suryapet	D/C	400	170	234	12	0	0		OCT-15	
4	Gajwel - Narsapur	D/C	400	200	0	0	0	0		MAR-15	Preliminary survey completed. Detailed survey to be awarded. Estimates under scrutiny.
5	Ghanapur - Marripally	D/C	220	36							
6	Jagityal - Nirmal	D/C	400	145	216	0	0	0		MAY-15	
7	Jaipur TPP - Gajwel (Quad)	D/C	400	328	458	81	0	0		FEB-15	Work awarded on 06.02.2013.Works commenced.
8	Jaipuram - Jagityal	D/C	400	144	233	0	0	0		MAY-15	
9	LILO of Bhoothpur - Kalwakurthy at Thimmajipet	D/C	220	2							
10	LILO of Bhoothpur - Kalwakurthy at Thimmajipet (Ckt-II)	D/C	220	2							
11	LILO of Budidampadu - Bhongiri at Waddekothapally	D/C	220	14					DEC-13		
12	LILO of Ghanapur - Malkaram at Moulali	D/C	220	18							
13	LILO of Kalpaka - Khammam at Asupaka	D/C	400	34						SEP-14	
14	LILO of RSS - Warangal at Manthani	D/C	220	60							
15	LILO of Shapur Nagar - Gachilbowli feeder at GIS Erragadda SS	DC UG cable	220	19				19		JUL-14	All works completed. Connected SS works are under progress
16	LILO of Srisailam - Hyderabad atYeddumailaram (Shankarapally)	D/C	400	160	221	219	106	0	OCT-14	DEC-14	
17	LILO of Vizag - Khammam (Ckt-I) at Asupaka	D/C	400	34	0	0	0	0		DEC-13	P.O.issued on 18.05.2013.
18	LILO of Wanaparthy - Ragimanagadda at Singotam X Road SS	D/C	220	11	17	15	14			OCT-14	Works are under progress.
19	LILO of both ckt Dindi - Chandrayangutta at Bonguloor	D/C	220	2							
20	Lower Jurala HEP - Upper Jurala	D/C	220	22	36	29	25	3		AUG-14	Works are under progress. JC foundation works are under progress.
21	Mamidipally S/S M/s K.S.K. Photo Voltaic near Fabcity Ravirala (V)	D/C	220	11	37	37	37	11		JUL-14	Stringing works completed. OPGW work to be taken up.
22	Marripally common point- Hayatnagar S/S XLPE	DC UG	220	14				11		MAR-15	Works are under progress.7/14 Nos Cable joints completed and

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

	cable	cable									remaining works are under progress
23	Moulali - Osmania University (Chilakalaguda) SS	DC UG	220	18				18		AUG-14	Works are under progress.Cable laying work completed. Joint works to be taken up.
24	Nagole - Ghanapur	M/C	220	36							
25	Pulichintala - Huzurnagar	D/C	220	112							
26	Suryapet - Yeddumailaram (Shankarpalli)	D/C	400	462	659	346	173	0		MAR-15	
27	Veltoor - Thungabhadra	D/C	400	147	202	6	0	0		JUN-15	
28	Veltur-Thimmajipet	S/C	220	84	129	52	0	0		MAY-15	
29	Yeddumailram - Pargi	D/C	220	135							

Legends

TL: Total Location STC: Stubs Cast TE: Towers Erected STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

VANDANA VIDYUT LTD. (VVL)

1	Dharmajay-Korba Polling Station	D/C	220	64						APR-13	
---	---------------------------------	-----	-----	----	--	--	--	--	--	--------	--

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

VEMAGIRI TRANSMISSION SYSTEM LIMITED (VTSL)

1	Khammam - Hyderabad line -I	D/C	765	410							Bidding process to be taken up
2	Vemagiri Pooling Station - Khammam line -I	D/C	765	455							Bidding process to be taken up

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

VISA POWER LTD (VISA)

1 Visa Power TPP - Raigarh Pooling Station (Kotra) D/C 400 .

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

WESTERN U.P. POWER TRANSMISSION CO. LTD. (WUPPTCL)

1	Ataur-Indirapuram	D/C	400	15	58	3	0	0	MAR-15	Approval u/s 164 received
2	Greater Noida-Noida (Sec -148)	D/C	400	41	121	27	3	0	MAR-15	Approval u/s 164 received
3	Greater Noida-Sikandrabad	D/C	400	17	53	53	40	0	MAR-15	Approval u/s 164 received
4	Hapur-Ataur	D/C	400	53	152	92	41	0	MAR-15	Approval u/s 164 received
5	Hapur-Greater Noida	S/C	765	66	184	110	15	0	MAR-15	
6	Hapur-dasna	D/C	400	13	44	3	0	0	MAR-15	Approval u/s 164 received
7	LILO of Meerut -Agra at Greater Noida	S/C	765	10	35	30	10	0	MAR-15	
8	LILO of Moradabad-Muradnagar at Hapur	D/C	400	2	7	7	0	0	MAR-15	Approval u/s 164 received
9	LILO of Muradnagar -Muzzafarnagar at Ataur	D/C	400	15	48	1	0	0	MAR-15	Approval u/s 164 received
10	LILO of Rishikesh -Kashipur at Nehtaur (Bijnor)	D/C	400	10	44	0	0	0	MAR-15	Approval u/s 164 yet received
11	Mainpuri-Greater Noida	S/C	765	180	493	487	455	87	MAR-15	Approval u/s 164 received
12	Mainpuri-Hapur	S/C	765	217	597	561	273	0	MAR-15	Approval u/s 164 received

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

Pabati KoldamTransmission Company Ltd (PKTCL)

1	Koldam - Ludhinana (JV Portion)	D/C	400	301	423	423	423	301	SEP-08	SEP-14	Commissioned 09/14.
2	Parbati -II- Koldam line -II	S/C	400	76	157	157	157	76		SEP-14	Ready for commissioning 9/14.
3	Parbati- II - Koldam line-I	S/C	400	81	173	173	173	81		OCT-14	Commissioned 10/14.