

REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE) VIS-A-VIS
PROGRAMME DURING 2015-2016

As on 31-MAY-2015

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

DAMODAR VALLEY CORPORATION (DVC)

1	Gola - Ranchi (PG)	D/C	220	311	216	127	85	0		JUN-15	Forest : 1st stage forest clearance obtained form GOI. Principal Secretary GOJ, Ranchi has sent the proposal to MOEF. Ranchi approved in principle 3 no. rail crossing on 24.11.2014.
2	Kodarma-Giridih	D/C	220	212	325	311	310	98		JUN-15	PTCC: proposal submitted to concerned authority on 27.8.14. Working clearance in forest area is pending with Principal Secretary,GoJ,Ranchi.Severe ROW problem in 1 location near Giridih end.Matter is being sorted out.PTCC obtained.
3	LILO of Mejia-Kalyaneswari at Burnpur S/S	D/C	220	37	79	55	0	0		DEC-15	Severe ROW problem in 17 no locations. SE Railway has given in principle clearance of crossing. Around 24 no. locations outside the ISP premises are being diverted again due to severe ROW problem. Contractual issues cropped up due to repeated route diversion. Presently work is been held up.
4	Mejia TPS - Gola	D/C	220	344	552	541	507	132	DEC-08	SEP-15	Working clearance obtained on 6-3-2013 from GOJ. Contractual issue cropped up due to delay in obtaining forest clearance as well as theft of materials (100 Ckm.) Rectification work of the theft portion of the line is in progress (80 Ckm out of 100 Ckm has been completed).
5	Raghunathpur TPS -Ranchi (PG)	D/C	400	311	439	439	431	274	AUG-10	MAR-15	Forest: Working clearance obtained on January 2013.Aviation Clearance:Obtained. PTCC Clearance: PTCC clearance obtained.

Legends

TL: Total Location STC: Stubs Cast TE: Towers Erected STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

NTPC LIMITED. (NTPC Ltd.)

1	LILO of Satna - Gwalior at Barethi TPS	D/C	765								.
2	Lara-I TPS - Raigarh Pooling Station (Kotra)	D/C	765								.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

National Hydro Power Corp.Ltd (NHPC)

1	Kishanganga - New Wanpow via Alistang	D/C	220							APR-15	.
2	Kishanpur-Amargarh	D/C	220							APR-15	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)

1	+/- 800KV HVDC Biswanath Chariyali - Agra Bi-pole line	BIPOL E	±800	3483	4372	4369	4349	3388	AUG-13	AUG-15	Matching with HVDC converter,Expected by Jun'15.
2	400 kV D/C trans. Line for swapping of Kahalgaon #1 bay with Sasaram# 1 bay at Biharshariff S/Stn.	D/C	400	20	38	38	38	20	APR-15	APR-15	Commissioned 04/15.
3	Allahabad - Kanpur line	D/C	400	486	629	140	10		JUN-16	JUN-16	
4	Alusteng(Srinagar) - Drass	S/C	220	120	0	0	0	0		MAR-16	.
5	Angul - Dhenkanal	D/C	765								
6	Angul - Jharsauguda line	D/C	765	570	792	326	115	5	DEC-15	DEC-15	ROW being faced. Hug forest involvement clearance awaited. Critical
7	Angul Pooling Station - Jharsuguda Pooling Station line-I	S/C	765	270	743	743	743	274	MAR-13	JUN-15	Line commissioned in Mar'15.
8	Aurangabad (PG) - Padghe (PG)	D/C	765	570	772	630	588	102	AUG-14	MAR-16	Forest clearance awaited.Critical
9	Aurangabad - Boisar line	D/C	400	654	896	659	559	265	JUL-14	MAR-16	Stage-I Forest clearance (138ha.) awaited.Critical Severe ROW problem (involvement grape garden).
10	Aurangabad - III - Aurangabad (PG)	2xS/C	765								
11	Aurangabad - Solapur line	D/C	765	560	760	602	326	123	MAR-16	MAR-16	Effort being made to complete earlier.
12	Bairasuil HEP - Sarna	D/C	220	80							
13	Balia - Varanasi	S/C	765	165	463	463	330	132	AUG-14	SEP-15	Completion matching with varansai S/stn.
14	Balipara - Biswanath Chariyali	D/C	400	114	165	165	165	113	AUG-13	MAR-16	Completion matching with HVDC link.
15	Bareilly - Kashipur line (Quad)	D/C	400	202	282	282	282	202	APR-13	APR-15	Commissioned 04/15.
16	Barh-II - Gorakhpur	D/C	400	698	944	944	944	698	AUG-14	MAY-15	Commissioned 05/15.
17	Betul - Khandwa (Quad) line	D/C	400	338	440	204	40		MAY-16	MAY-16	Work under progress.
18	Bhiwani - Hissar line	D/C	400	116	152	147	46	7	MAR-16	MAR-16	
19	Biharshariff - Sasaram line	D/C	400	133	344	343	160	65		SEP-15	Completion matching with Varanasi Sub station.
20	Bypassing of Bhatapara - Raipur as Bhatapara - Bhilai	S/C	400	2	4				NOV-11	OCT-13	
21	Champa Pooling Station - Kurukshetra (HVDC)	BIPOL E	±800	2573	3474	2990	1425	395	JUN-15	MAR-16	Forest clearance (Chattisgarh portion) stg.-I obtained in Aug'14. Stage -II awaited. Stage-I for WR-II portion awaited.
22	Dehradun - Abdullapur	D/C	400	144	247	194	186	26	NOV-14	DEC-15	Severe ROW problem in Uttrakhand.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
44	Kameng - Balipara	D/C	400	110	149	121	92	0	AUG-13	MAR-16	Matching with Gen. of Kameng. * Gen. proj. delayed. (expected in 2017-18).
45	Kanpur (new) - Kanpur (exit)	D/C	400	41	62	62	61	36	OCT-14	MAR-16	Matching with Kanpur 765KV GIS.
46	Kanpur - Jhatikara	S/C	765	483	1265	1203	706	214	OCT-14	MAR-16	Matching with Kanpur 765KV GIS.
47	Kargil-Khalsti	S/C	220	90						MAR-16	
48	Kashipur - Roorkee line	S/C	400	302	416	414	403	246	APR-13	MAY-16	Severe ROW problem in Roorkee end.
49	Khalsti - Leh	S/C	220	74						MAR-16	
50	Khamam - Nagarjunasagar line (Vzag TCL)	D/C	400	292	400	185	102	6	AUG-16	DEC-15	
51	Khandwa - Indore line	D/C	400	360	490	284	167	80	MAY-16	MAY-16	
52	Khargone TPP-Indore	D/C	400							DEC-15	
53	Kishanganga - Amargarh	D/C	220	206					MAR-18	MAR-18	Award for tower pkgs. placed in march 2015. Award for S/S extn. paks. under progress.
54	Kishanganga - Wagoora	D/C	220	78					MAR-18	MAR-18	Award for tower pkgs. placed in march 2015. Award for S/S extn. paks. under progress.
55	Kishanganj - Patna line (Quad)	D/C	400	692	915	910	602	350	NOV-13	JUN-15	Completion matching with Kishanganj s/stn. Land acquired in Aug'13.
56	Kishenpur - New Wanpoh line (132 KM D/C + 7 KM Multi Ckt)	MC+D/C	400	278	394	378	311	136	JUL-13	DEC-15	Final forest clearance to be issu after cabinit meeting. Limited working period due to snow-bound area affecting implementation.
57	Kishenpur - Ratle, (Dulhasti- Kishenpur Second Ckt stringing extending up to Ratle HP)	S/C	400								
58	Krishnapatnam UMPP - Gooty line (Quad)	D/C	400	632	788	788	788	578		MAR-13	400KV D/C Nellor-Gooty line commissioned in Mar'13. (early K'patnam UMPP - Gooty line)
59	Kurnool (New) - Raichur line	D/C	765	119	324	165	20	5	AUG-16	AUG-16	Work under progress.
60	Kurukshetra - Jalandhar	D/C	400	516	728	675	356	290	JUN-15	DEC-15	Efforts being made to complete in earlier matching with readiness of AC yard at Kurukshetra.
61	Kurukshetra - Jind line (Q)	D/C	400	190	475				MAR-18	MAR-18	Award under progress.
62	LILO of Aurangabad - Pune at Pune	D/C	400	97	67	44	34	9	OCT-14	SEP-15	Severe ROW problem. Critical.
63	LILO of One Ckt Parbati Pooling Station - Amritsar at Jalandhar	D/C	400	17					JUL-17	JUL-17	
64	LILO of One Ckt of Baripada - Mendhasal line at Dubri (OPTCL)	D/C	400	34	48	48	46	24	NOV-12	MAY-15	Progress affected due to ROW problem & forest clearance awaited.
65	LILO of 2nd ckt of Neyveli - Trichy at	D/C	400	44	65	65	30	5	JUL-15	JUL-15	Work under progress.
Legends											
TL: Total Location		STC: Stubs Cast		TE: Towers Erected		STG: Stringing Completed		Trasmission Lines: Page 6 of 123			

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

	Nagapattnam										
66	LILO of Abdullapur - Sonepat at Kurukshetra (Tripal)	D/C	400	30	45	45	44	4	JUN-15	DEC-15	Work under progress.
67	LILO of Agra - Bharatpur at Agra	S/C	220	120					JUL-17	JUL-17	
68	LILO of Agra - Meerut at Aligarh	D/C	765						APR-18	APR-18	Award under progress.
69	LILO of Aizwol (PG) - Zemabawk at Melriat (PG)	D/C	132	30	45	0	0	0	DEC-12	MAR-16	Package under re-tendering.
70	LILO of Baripada - Mendhasal at Pindiabil	D/C	400	54	106	48	15			JUL-15	Award placed in Mar'14. Completion matching with Sub station. Severe ROW problem being faced.
71	LILO of Birpara - Salakati at Alipurduar	D/C	220	8					JAN-15	SEP-15	Scpoe deleted.
72	LILO of Bishwanath Chariali - Agra at Alipurduar	HVDC	±800	24	36	8	1		JAN-15	MAR-16	Work under progress. Tower erection commenced from May'15.
73	LILO of Bongaigaon - Siliguri at Alipurduar	D/C	400	13	24	6	1		JAN-15	MAR-16	Tower erection commenced from May'15.
74	LILO of Both Ckt of Bawana - Mandola at Rajgarh	D/C	400						MAY-17	MAY-17	Award under progress.
75	LILO of Both Ckt of Dehradun - Bagpat line (QUAD) at Saharanpur	D/C	400	58	78	35	0	0	NOV-12	DEC-15	Severe ROW problem in western UP. Completion Uncertain
76	LILO of Dadri - Malerkotla at Kaithal	D/C	400	50	125				JUN-16	JUN-16	Award placed in Feb'15.
77	LILO of Dehar - Bhiwani at Rajpura (PSTCL)	S/C	400	40	43	43	42	26	AUG-14	JUN-15	Completion matching with Rajpur S/S of PSTCL. which is delayed. Critical
78	LILO of Dehar - Panipat at Panchkula	S/C	400	18	20	20	20	18		MAR-15	Line commissioned in Mar'15.
79	LILO of Gangtok - Melli at Rangpo	S/C	132	19	34						Award placed in Aug/11. Engg. in progress.
80	LILO of Gangtok - Rangit at Rangpo	S/C	132	7	21	21	21	7	NOV-14	NOV-14	Commissioned 11/14.
81	LILO of Gaya - Fatehpur at Varanasi line	S/C	765	7	9	9	9		MAY-15	SEP-15	Commissioning matching with S/stn.
82	LILO of Gazuwaka - Vijayawada at Vemagiri	D/C	400	38	95				JUN-14	JUN-16	Scheme under review in view of CERC direction.LILO line canelled in schemen & added another scheme.
83	LILO of Hyderabad - Kurnool at Maheshwaram	D/C	400						MAR-18	MAR-18	Award under progress.
84	LILO of Jiribam - Aizawl at Turial	D/C	132								
85	LILO of Kanpur - Jhatikara at Aligarh	D/C	765						APR-18	APR-18	Award under progress.
86	LILO of Loktak - Imphal at Imphal (New) line	D/C	132	1	5	5	5	1	DEC-12	MAR-13	Commissioned 03/13.
87	LILO of Lonikhand (MSETCL)- Kalwa at Navi Mumbai	D/C	400	18	25	23	21	13	SEP-10	DEC-15	Balance protion of line using under ground cable. Award placed in Sep'13.ROW problem for laying of cable continue. Critical
88	LILO of Meerut - Kaithal at Bagpat	D/C	400	124	177	153	124	18	FEB-12	MAR-16	Completion matching with Bagpat S/Stn. (delay in land acquisition). Severe ROW problem. Progress is very slow.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
89	LILO of Moga - Bhiwani at Hissar line	D/C	400	4					MAR-16	MAR-16	Award placed in Nov'13.
90	LILO of Neelamangla - Hoddy line and LILO of Somanhally - Hoddy at Yelahanka	D/C	400	34	25	25	25	25	JUL-12	DEC-15	ROW problem. Critical.Petition filed in Karnataka High Court for now resolved on 31.07.13.
91	LILO of One Ckt of Bamnoli - Jhattikara at Dwarka-I	D/C	400						MAY-17	MAY-17	Award under progress.
92	LILO of Patiala - Kaithal at Patran	D/C	400	30							
93	LILO of Rajarhat - Purnea at Gokarana	D/C	400	906	1254	327	67		APR-16	APR-16	Part-I Tower pkg award placed in Mar'14. Part-II in Jul'14.
94	LILO of Ranganadi - Balipara 400KV D/C line at Biswanath Chariyali (Pooling Point)	D/C	400	52	77	77	75	46	AUG-13	MAR-16	Completion matching with HVDC link.
95	LILO of Sarna - Hiranagar at Samba	S/C	220	34					JUL-17	JUL-17	
96	LILO of Sasaram - Allabhadad at Varanasi (Q)	D/C	400	237	340	340	185	30	OCT-14	MAR-16	Completion matching with Varansai S/stn.
97	LILO of Siliguri (Existing) - Purnea at Kishanganj	D/C	400	8	23	23	13	6	JAN-13	SEP-15	Completion matching with kishenganj S/S.
98	LILO of Siliguri - Dalkhola line at New Pooling Station Kishanganj	D/C	220	36	69	67	10	0	JAN-13	JUN-15	Award placed in Aug'11.completion matching with Kishenganj S/S.
99	LILO of Somanhally - Hoddy line at Yelahanka	D/C	400	25	25	25	25	25	DEC-15	DEC-15	ROW problem. Critical.State Govt. help required for resolution of compensation issue.
100	LILO of Subhashgram - Jeerat at Rajarhat	S/C	400	8					APR-16	APR-16	Award placed in Mar'14.
101	LILO of Teesta-III - Kishanganj 400 KV D/C (Q) at Rangpo (21 D/C+1.5 M/C)	MC+D/C	400	41	84	5	0	0	NOV-13	DEC-15	Award placed in Sep'11. Works was held up. Severe ROW problem issue.Now started.
102	LILO of Tilaiya - Balia line at Gaya	D/C	765							DEC-16	
103	LILO of Vishnu Prayag - Muzaffarnagar at Tapovan Vishnugarh HEP	D/C	400							MAR-15	Investment approval pending.
104	LILO of boht ckt RAPP - Kankroli at Chittorgarh	D/C	400	48	54				JUN-16	JUN-16	Award placed in May'14 LILO only one ckt is to be carried out scheme has been revised.
105	LILO of both ckt of Kolhapur - Mapusa at Kolhapur (new)	D/C	400	172	126	90	55	15	APR-15	DEC-15	Completion matching with Sub station.
106	LILO of one circuit of Dulhasti - Kishenpur at Ratle HEP.	D/C	400								.
107	LILO of one ckt Rengali - Baripada at Dubri (OPTCL)	D/C	400	34					NOV-12	MAR-16	
108	LILO of one ckt of Satna - Gwalior at Orai	D/C	765	160					APR-18	APR-18	Award under progress.
109	Lara STPS - Champa pooling Station line (Q)	D/C	400	224	307				APR-17	APR-17	Award placed in Oct'14.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
110	Lara STPS - Raigarh (Kotra) line	D/C	400	36	50	7			APR-17	APR-17	Work under progress.
111	Legship - New Malli	D/C	220	20	33	0	0	0		MAR-16	
112	Lower Subhansiri - Biswanath Chariyali line -I	D/C	400	334	444	329	228	64	AUG-13	MAR-16	Completion uncertain. Works stand still on a/c of localm disturbance /agitation against big dam. Generation uncertain.
113	Lower Subhansiri - Biswanath Chariyali line -II	D/C	400	340	465	327	196	35	AUG-13	MAR-16	Completion uncertaion.Works stand still on a/c of local disturbancec /agitation against big dam. Gen. schedule uncertain.
114	Lucknow - Kanpur	D/C	400	320	800				JUN-16	JUN-16	Award placed in Mar'15.
115	Madhugiri - Bidadi (Quad)	D/C	400								
116	Madhugiri - Yelhanka	D/C	400	122	177	123	83		JUN-14	MAR-16	ROW being faced. Critical.
117	Mariani (New) - Mokikchung (PG)	D/C	220	56	163	163	163	97	DEC-12	MAY-15	Erection completed. testing under progress.
118	Mauda-II - Betul (Quad) line	D/C	400	386	537	240	65	1	MAY-16	MAY-16	
119	Meerut - Moga line	S/C	765	337	922	922	922	337	MAR-15	MAY-15	Commissioned 05/15.
120	Meja - Allahabad line	D/C	400	56	81	77	29	5	JUL-15	SEP-15	
121	Melriat (New) - Sihmui line	D/C	132	12	30	0	0	0	DEC-12	MAR-16	Stage-I forest clearance awaited.package under re-tendering.
122	Mendhasal - Uttra line	D/C	400	54	106	48	15	0	NOV-12	JUL-15	Severe ROW being faced. Scope changed, LILO of 400KV D/C baripada-Mendhasal at Pindiabil in place of Uttra-Mendhasal line. (alternative land acquired at Pindiabil)
123	Mokokchung (PG) - Mokokchung (Nagaland) line	D/C	132	2	11	10	7	2	DEC-12	MAY-15	04Locs. under Severe ROW problem.
124	Mysore - Kozhikode	D/C	400	418	614	569	522	315	DEC-07	DEC-15	Work completely held-up in stretch since more than 05 year due to severe ROW problem in Karnataka portion of line forest clearance in Karnataka. Work re-started from DOct'14 with admn. support as directed by court.
125	NCC gen Sw Yd. - Nellore PS line (Q)	D/C	400	33	95	25			FEB-17	FEB-17	Work under progress.
126	Nagapattinam Pooling Station - Salem (NMTCL)	D/C	765	534	543	302	96	0	MAR-15	DEC-15	
127	Narendra (New, Kudgi) - Kolhapur (new)	D/C	765	376	492	474	447	279	APR-15	JUN-15	Efforts being made to complete earlier .
128	Narendra (New, Kudgi) - Narendra (Existing)	D/C	400	354	462	374	160	98	APR-15	DEC-15	Completion matching with Kudgi S/stn.
129	Navsari - Boisor	D/C	400	432	575	480	447	287	OCT-12	JUN-15	Line is now proposed to be terminated at Boisor S/Stn in place of Mumbai new loc. Forest clearance awaited.Contignrcy arrangement to connect Navsari-Boisar with Vapi-Navi Mumbai line by passing forest area to form
Legends											
TL: Total Location		STC: Stubs Cast		TE: Towers Erected		STG: Stringing Completed		Trasmission Lines: Page 9 of 123			

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

											Vapi-Navsari line (212 Ckm) commissioned in Mar'13.FC proposal submitted to MoEF on 28.07.14 (57 Hac.)
130	Nizamabad - Dichpali	D/C	400	22					MAY-18	MAY-18	Tower packages award in March 2015. Balance under progress.
131	Nizamabad - Dichpali line	D/C	400	22	55				MAY-18	MAY-18	
132	Orai - Aligarh	D/C	765	600					APR-18	APR-18	Award under progress.
133	Orai - Orai (Q)	D/C	400	76					APR-18	APR-18	Award under progress.
134	Padghe (PG) - Kudus line	D/C	400	34	46	39	35	16	AUG-14	MAR-16	Commissioning of Kuddus S/S/by MSETCL critical.
135	Padghe (PG) - Padhe (PG)	D/C	400	50	46	39	35	16	AUG-14	MAR-16	Completion of Kudus S/S by MSETCL critical.
136	Panchkula - Patiala	D/C	400	131	177	76	15	2	JUN-16	JUN-16	Work under progress.
137	Pasighat - Roing line.	S/C on D/C	132	70	345	317	261	45	DEC-12	SEP-15	progress affected due to ROW problem (geogrephical condition)
138	Punatsangchu-I - Alipurduar	D/C	400	128	174	152	134	24	JAN-15	MAR-16	Gen. expected beyound 2017-18. Wild life sanctuary involved. Case under process at NBWL .Cleared by state WL Board completion of line. Case under process at NBWL.
139	RAPP - Kota line	D/C	400	104	130	35	15		MAR-15	DEC-15	Forest clearance for Bundi & Kota Div. are awaited.77nos. location are in forest. Critical
140	Ragarh (Kotra) - Dhule	HVDC	±600	2000						MAR-17	
141	Raigarh Pooling Station (Near Kotra) - Champa Pooling Station line	S/C	765	96	247	247	247	96	MAY-14	MAY-15	Commissioned 05/15.
142	Raipur Pooling station - Wardha line -II	D/C	765	713	961	676	340	71	JAN-15	MAR-16	Stage-I Forest clearance (295 Ha)awaited.
143	Ranchi (New) - Dharamjaygarh /Near Korba	S/C	765	341	920	896	875	298	AUG-14	SEP-15	Permission to work in forest received in May'15.
144	Ranchi - Jharkhand Pool line (Quad)	D/C	400	136	195	195	180	111	NOV-13	DEC-15	Completion matching with Jharkhand Pool & Jharkhand Pool bey at line. awaited. Completion matching with Jharkhand Pooling station.
145	Rangpo - New Melli line (Twin Moose) (20.5 D/C & 1.5 MC+D/ M/C)		220	54	115	115	115	54	NOV-13	MAY-15	Commissioned 05/15.
146	Rihand - Vindhyachal Pooling Station (2nd Ckt)	S/C	765	31	91	91	91	31	NOV-12	JUL-15	01 ckt charged at 400KV in Jun'14 by-passing vindhyachal S/s. Restoration of the line as per orignal scheme shall be done after commissioning of 765KV Gwalior-jaipur line.
147	Roing - Tezu line	S/C on D/C	132	60	246	164	142	30	APR-12	MAR-16	Progress affected due to severe ROW problem.
148	Roorkee - Saharanpur line (Quad)	D/C	400	76	100	90	60	2	APR-13	MAR-16	Severe ROW problem in western UP.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
171	Tuticorin Pooling Station - Salem Pooling Station	D/C	765	739	1000	987	448	94	SEP-14	JUN-16	Contractual issue.
172	Unchahar - Fatehpur	D/C	400	60					SEP-16		
173	Vapi (PG) - Kala - Kudus	D/C	400	236	346	205	185	90		DEC-15	Due to severe ROW portion at Novi Mumbai end, line was decided to be terminatedat Kudus S/stn.of MSETCL.
174	Vapi (PG) - Navi Mumbai	D/C	400	258	346	205	185	90	SEP-10	DEC-15	Due to severe ROW portion at Navi-Mumbai end,Line now decided to the terminated at Kudus S/stn. of MSETCL. Contingency arrangement to connect Vapi-Navi Mumbai with Navsari-Boisar line by passing ROW area to form Vapi-Navsari line (24 Ckm) commissioned in Mar'13.40KV D/C Vapi-Kala portion (61 Ckm0 commissioned in Mar'14. Balance matching with readiness of Kudus S/S by MSETCL.
175	Vapi-Boisar	D/C	400	258	388	149	99	27			Severe ROW problem being faced in Maharastra & DNH on almost all locations. * Completion uncertain.
176	Varanasi - Kanpur	D/C	765	652	885	875	545	225	OCT-14	MAR-16	Readiness sub station critical. Balance land for varansai GIS acquired in Jun'14
177	Vijayawada - Nellore line	D/C	400	686	887	873	873	636	NOV-14	SEP-15	ROW problem being faced at Krishna Distt & Guntur Distt.
178	Vindhyachal Pooling Station Satna line (Ckt-I)	S/C	765	271	706	706	706	271	NOV-14	MAR-15	Line commissioned in Mar'15.
179	Wardha - Aurangabad (on 1200 kV)	D/C	1200	700	961	818	564	106	OCT-12	MAR-16	Contract terminated 01 out of 02 nos due to unsatisfactory performanc and fresh tender being taken up.The pkg. has been bifurcated into two pkgs.. 01 pkg. award in Dec'14 & 2nd pkg. awarded in Feb'15.
180	Wardha - Hyderabad	D/C	765	1032					MAY-18	MAY-18	Tower packages award in March 2015. Balance under progress.
181	Wardha - Hyderabad line	D/C	765	1032	2580				MAY-18	MAY-18	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

ASSAM ELECTRICITY GRID CORP. LIMITED (AEGCL)

1	Agia - Matia (Dudhnoi) line	S/C on D/C	132	23	87	87	7	23	NOV-13	MAY-15	Work in progress.
2	BTPS - Kokrajhar line	S/C on D/C	132	10	39	37	24	0	DEC-13	MAY-15	Frequent Bandhs in BTAD area, forest clearance, RoW etc. are making the project slipped.
3	Bongaigaon TPS - Rangia	D/C	220	322	516	485	442	130		DEC-15	RoW problems have been resolved. work in progress.
4	Kokrajhar - Bilashipara - Gauripur	S/C on D/C	132	24	203	199	92	15	SEP-13	JUN-15	frequent bandhs in BTAD area, Forest Clearance and RoW
5	Kukurmara - Azara line	S/C on D/C	132	5	24	3	0	0	DEC-11	DEC-14	check survey is in progress subsequent to re tendering.
6	Kukurmara - Boko line	S/C on D/C	132	25	162	0	0	0		DEC-14	Project has been abandoned
7	LILO of once ckt of Langpi - Sarusajai at Sonapur	D/C	220	1	1	3	3	1	JAN-13	JUN-15	In progress.
8	LILO of Jorhat - Bokakhat at Jorhat (West) S/S	D/C	132	10	9	9	8	3	NOV-13	MAY-15	Balance stringing work held due to non-availability of 132kV line shut-down.
9	LILO of Namrup - Tinsukia at Bordubi S/S	D/C	132	4	9	9	8	0	NOV-13	MAY-15	Work in progress.
10	LILO of both ckt of Balipara (PG) Samaguri at Sonabil	2xD/C	220	14	6	6	1	0	DEC-13	JUN-15	Due to water logging issues, erection of towers couldnot be carried out.
11	LILO of both ckt of Depota - Gohapur at Sonabil S/S	2xD/C	132	5	6	6	4	0	NOV-13	MAY-15	Compensation issue, RoW problems and Railway crossing
12	LILO of one ckt Samaguri - Sarusajai line at Sonapur S/S	D/C	220	55	41	27	0	0	DEC-13	JUN-15	RoW & Water logging problems adversely affected foundation works
13	LILO of one ckt of Tinsukia - Margherita at Rupai (Doomdooma) S/S	D/C	132	59	109	109	109	58	JAN-13	OCT-15	Work at two spans is on hold due to court case.
14	Namrup - Mariani	S/C on D/C	220	141	448	447	442	125	DEC-13	JUN-15	Work in progress.
15	Nazira - Mariani (Garmur) line	S/C	132	34	117	117	117	34		APR-13	Project has been completed.
16	Samaguri - Lanka line (2nd Ckt)	S/C	132	61	205	205	205	60	NOV-13	NOV-13	Project has been completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
17	Samaguri - Nagaon line	S/C on D/C	132	42	142	142	142	42	JAN-13	DEC-13	Project completed.
18	Sonapur - Chandrapur line	D/C	132	28	50	35	11	0	NOV-13	AUG-15	In progress.
19	Sonapur - Jagirod line	D/C	132	52	87	40	25	0	NOV-13	AUG-15	In progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

BEAS VALLEY POWER CORPORATION LIMITED (BVPCL)

1	Uhl-III - Hamir Pur	S/C on D/C	132								.
---	---------------------	------------	-----	--	--	--	--	--	--	--	---

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

BIHAR STATE ELECTRICITY BOARD (BSEB)

1	Barauni TPS Exte. - Hazipur	D/C	220	200						JUN-16	Work awarded in 3/15. Detail survey under progress.
2	Begusarai-Purnea	D/C	220	366	564	551	172	16	SEP-03	DEC-14	
3	Bihta - Sipara	D/C	220	108						SEP-15	
4	Darbhanga - Darbhanga	D/C	220	20						MAR-16	
5	Darbhanga - Motipur	D/C	220	200						DEC-15	
6	Darbhanga - Samastipur (New)	D/C	220	50						JAN-16	
7	Darbhanga - Supaul/Lokhi	D/C	220	240						MAR-16	
8	Gaya (PG) - Sonenagar (New)	D/C	220	200						JAN-16	
9	Kanti - Gopalganj (2nd Ckt.)	S/C	220	101						DEC-14	There are no ROW issues at present in this line.The are no ROW issues at present in this line. The work is under progress.
10	Kishanganj (New) - Madhepura	D/C	220	250							
11	Kishanganj (PG) - Kishanganj (New)	D/C	220	16						FEB-16	
12	LILO of Begusarai - Kanti at Samastipur	D/C	220	60						JAN-16	
13	LILO of Both Ckt of Purnea - Begusarai at BTPS Extn	D/C	220								work yet to be awarded
14	LILO of Both ckt of Biharsharif - Begusarai at BTPS Extn.	D/C	220	4	9	5	2	0		JUN-15	
15	LILO of Darbhanga - Kanti at Motipur	D/C	220	140						NOV-15	
16	LILO of Darbhanga - Kanti at Musahari	D/C	220	84						DEC-15	
17	MTPS - Dharbhangha (2nd Ckt)	D/C	220								Completed.
18	MTPS - Gopalganj (2nd Ckt)	D/C	220								Line is under construction.
19	Madhepura - Lokhi	D/C	220	150							
20	Patna (PG) - Gourichak	D/C	220	1						MAR-15	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)

1	Chhur - Mopka (bilaspur)	D/C	220	189	345	345	341	147		JUN-15	Work is under progress
2	Korba (E) - Vishrampur (2nd Ckt.)	D/C	220	155				30	JUN-15		Work is under progress.
3	LILO of One ckt of Korba (W) - Khedamara at Marwa	D/C	400	116	161	161	161	116	MAR-13	MAY-15	Commissioned 05/15.
4	LILO of Korba - Vishrampur at Churri	D/C	220	30	30	30	30	30	JUL-14	APR-15	Commissioned 04/15.
5	LILO of Raigarh - Budipadar line at Raigarh (PG)	D/C	220	19	46	45	43	0	FEB-14	JUN-15	Work under progress.
6	Raita - Jagadalpur	D/C	400	662	901	760	673	319	MAY-14	MAR-16	Work is under progress.
7	Salora TPP - Dharamjaigarh (PS)	D/C	400	140							Yet to start construction of 400 kV D/C line from Salora TPS - Dhranjaygarh (70 Km). Intrim arrangement available.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

DELHI TRANSCO LIMITED (DTL)

1	Bawana-Rohini -II (Sec -29)	D/C	220	12	38	30	19	0		MAR-15	Case for extension of time upto 28.02.15 was processed and approval of same is awaited.
2	Harsh Vihar - Patparganj line	D/C	220	180							
3	LILO of Kanjhawala - Najafgarh at Mundka 400 kV S/S	D/C	220	11	35	30	19	0		MAR-15	Case for extension of time upto 28.02.15 was processed and approval of same is awaited.
4	Mundka -Peeragarhi U/G 200 mm, 250 MW	D/C	220	26				26	MAY-11	APR-15	Commissioned 04/15.
5	Peeragarhi-Wazirpur U/G 1000 mm, 200 MW	D/C	220	17						MAR-15	.Cable laid in 13 Sections out of 19 Sections. 42 Joints made out of 108 Joints. .Delay in RBI permission to M/s TBEA to open INR account in India received in Nov,13. .ROW charges amounting to Rs. 7.6 Crore deposited to Railways . The permission is expected within a week. Work has been stopped by TBEA and their sub-contractor for approx. last 4 months on account of pending INR payments. Finance deptt. is not releasing payments amounting to Rs. 2.7 Crore citing WCT/Taxation issues.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

DEPARTMENT OF POWER ARUNACHAL PRADESH ()

1	LILO of Ranganadi - Nirjuli at Pare HEP	D/C	132								.
2	LILO of one ckt of Ranganadi HEP - Itanagar at Pare HEP	D/C	132								.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

GOA ELECTRICITY DEPARTMENT (ED- GOA)

1	Colvale-Cuncolim	D/C	220	30						APR-17	Under planning Stage.
2	Ponda - Verna	D/C	220	90		0	0	0		APR-17	Administration and expenditure approval has been accorded and placing of award likely by March 2015.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)

1	Amerli-Jasdan	D/C	220	110		0	0	0		MAR-16	Yet to award
2	Amreli - Kasor line	D/C	400	470	676	552	339	0		APR-15	W I P / Severe RoW problems
3	BECL (Padva) - Botad line	D/C	220	188	292	131	53	0		MAR-15	WIP
4	Bhachau - Radhanpur	D/C	220	340		0	0	0		JUN-15	Yet to award.
5	Bhatiya-Kalwad line	D/C	220	238	373	101	59	0		APR-14	W I P / Severe RoW problems
6	Bhogat-Kalavad	D/C	400	240		0	0	0		MAR-16	Yet to award
7	Chanranka - Veloda	D/C	400	199	0	0	0	0			
8	Charanka - Jangrai	D/C	220	191	302	302	302	168		MAR-15	
9	Charanka - Langral	D/C	220	191	0	0	0	0			
10	Chhara -Keshod	D/C	400	200		0	0	0		MAR-17	Yet to award
11	Chhatral - Dhanaj	D/C	220	40		0	0	0		MAR-16	Yet to award
12	Chikhli - Bhilad	D/C	220	170		0	0	0		MAR-15	Yet to award
13	Chorania - Botad	D/C	220	160	196	36	0	0		OCT-15	WIP
14	Choraniya - Viramgam	D/C	220	71		0	0	0		MAR-15	Yet to award
15	Fedra - Botad	D/C	220	120		0	0	0		MAR-15	Yet to award
16	GPPC (Pipavav)- Dhokadva	D/C	220	94	152	149	136	49	MAR-12	MAR-15	Severe ROW Problem.
17	Gavasad - Salejada line	D/C	220	194	313	244	96	0		JUN-15	wip
18	Hadala - Rajkot-II	D/C	220	50		0	0	0		MAR-15	Yet to award
19	Halvad - Charadva	D/C	220	60		0	0	0		MAR-17	Yet to award
20	Halvad-Sadla	D/C	220	76	124	97	78	25		MAR-15	W I P / Severe RoW problems
21	Hazaira (GSEC) - Mota	D/C	220	111	182	107	93	20		MAR-15	W I P/Row problems
22	Jasdan - Gondal	D/C	220	100		0	0	0		MAR-17	Yet to award
23	Kalawad-Kangasiyali	D/C	220	112	191	141	106	34		DEC-15	W I P / Severe RoW problems

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

24	Kasor - Herang	D/C	400	37	0	0	0	0			
25	Keshod - Keshod	D/C	220	10		0	0	0		MAR-15	Yet to award
26	Keshod - Timbdi	D/C	220	140		0	0	0		MAR-16	Yet to award
27	Keshod - Visavadar	D/C	220	120		0	0	0		MAR-15	Yet toaward
28	Kosamba- Achhalia	D/C	400	140		0	0	0		MAR-17	Yet to award
29	LILO of SSP- Asoj & SSP -Kasor lines at Achhalia S/S	D/C	400	80		0	0	0		MAR-16	Yet to award
30	LILO of Asoj - Karamsad at Mogar S/S	D/C	220	15				15		APR-15	Commissioned 04/15.
31	LILO of Bhatia - Kalav ad - Kangasiyali at Khambhalia	D/C	220	40		0	0	0		MAR-15	Yet to award
32	LILO of Chorania - Gondal at Rajkot-II	D/C	220	50		0	0	0		MAR-15	Yet to award
33	LILO of Chorania - Gondal at Shapar	D/C	220	40		0	0	0		MAR-17	Yet to award
34	LILO of Essar-Hadala line at Kalavad S/S	D/C	400	100		0	0	0		MAR-16	Yet to award
35	LILO of Godhra -Kadana line at Lunawada	D/C	220	5						MAR-15	
36	LILO of Hadala - Sartanpar - Halvad at Tankara	D/C	220	50		0	0	0		MAR-17	Yet to award
37	LILO of Jambuva - Karamsad at Asodar	D/C	220	2		0	0	0		MAR-17	Yet to award
38	LILO of Jamnagar - Jetpur line-I at Sikka	D/C	220	116	178	0	0	0		APR-15	Yet to be awarded.
39	LILO of Jamnagar - Jetpur line-II at Sikka	D/C	220	120	187	112	83	0		APR-15	WIP
40	LILO of Jetpur - Rajkot at Metoda	D/C	220	10		0	0	0		MAR-15	yet to award
41	LILO of Kangasiyali - Nyara at Hadala	D/C	220	34	67	45	25	0		MAY-15	WIP
42	LILO of Karamsad - Vartej at Fedra	D/C	220	20		0	0	0		MAR-15	Yet to award
43	LILO of Karmsad -Vartej at Dhuvaran	D/C	220	60	152	143	94	18		APR-15	WIP
44	LILO of Kasor - Vertej at Fedra	D/C	220	20		0	0	0		MAR-15	Yet to award
45	LILO of Kasor-Amerli line at Fedra	D/C	400	80						MAR-16	
46	LILO of Kasor-Boated at Dhuvaran CCPP-III	D/C	220	82	148	127	96	6		DEC-15	WIP

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

71	Pipavav-Amreli	D/C	400	150		0	0	0		MAR-17	Yet to award
72	Pirana (PG) - Gatrad	D/C	220	50		0	0	0		MAR-15	Yet to award
73	Pooling station -Sankhari	D/C	400	218	275	155	130	0		DEC-15	WIP
74	Prantij - Agiyol	D/C	220	60		0	0	0		MAR-16	Yet to award
75	Prantij - Dhansura	D/C	220	70		0	0	0		MAR-16	Yet to award
76	Salaya (EPGCL generating station)-Halvad	D/C	400	350		0	0	0		MAR-16	Yet to award
77	Sankhari-Prantij	D/C	400	200		0	0	0		MAR-17	Yet to award
78	Shapoorji Pallonji generating station	D/C	400	220		0	0	0		MAR-16	Yet to award
79	Sikka - Moti Paneli line	D/C	220	156	259	154	139	20		APR-15	Work in progress.
80	Soja-Zerda	D/C	400	280		0	0	0		MAR-16	Yet to award
81	Suva - Achhalia	D/C	220	140		0	0	0		MAR-15	Yet to award
82	Termination of GPEC - Haldarva at Achhalia	D/C	220	90		0	0	0		MAR-16	Yet to award
83	Termination of one Achhalia- Jambuva line at Jarod	D/C	220	60	115	56	1			DEC-15	WIP
84	Utran - Kosamba Line-II	D/C	220	86					DEC-09		
85	Vadavi - Chhatral	D/C	220	13	88	20	4	0		JUN-14	WIP
86	Vadavi - Dhanaj	D/C	220	38		0	0	0		MAR-16	Yet to award
87	Vadavi - Viramgam	D/C	220	53		0	0	0		MAR-14	Yet to award
88	Vadavi-Halvad	D/C	400	240	394	66	38	0		DEC-15	WIP
89	Vadinar(Essar)- Amreli (Balance)	D/C	400	239	365	309	256	113	NOV-09	JUN-15	W I P
90	Varsana - Jamanwada line	D/C	220	346	561	515	508	270		APR-15	WIP (For stop gap arrangement, 220 KV Nakhatrana-Akrimota S/C line made LILO to Jamanwada on date 29.03.2012
91	Varsana - Mokha	D/C	220	110	204	91	86	16		OCT-15	W I P,Severe RoW Issue
92	Varsana-Bhachau	D/C	220	60		0	0	0		APR-16	Yet to award
93	Varsana-halvad	D/C	400	220	378	28	1	0		MAR-16	WIP
94	Visavadar - Timbdi	D/C	220	120	295	218	182	0		DEC-15	WIP

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
95	Wanakbori S/y -Wanakbori S/y (existing)	D/C	400	2		0	0	0		APR-16	Yet to award
96	Wanakbori TPS-Soja	D/C	400	200	0	0	0	0		JUN-15	Yet to award

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)

1	Bhiwani - Bhiwani	D/C	220	15	0	0	0	0			Work allotted. Complete route is yet to be finalised.
2	Bhiwani - Isharwal	D/C	220	65	218	61	0	0		MAR-16	Work under prgress
3	Deepalpur - Sonapat	D/C	220	5	27	14	4	0		AUG-15	Work under progress.
4	Deepalpur-Sonapat HSIIDC Rai	M/C	220	84	113	44	10	0	MAY-13	JAN-16	Due to dismal progress of contractor the firm has been blacklisted. The work was re-awarded in January 2015 with schedule completion period of one year.The nomenclature of work is Const. of multi-circuit line emanating from 400 kV Sub station Deepalpur -RGEC enrouting 220 kV HSIIDC Rai & 132 kV HSIIDC Rai, Khewra
5	Gurgaon Sector 72 (PGCIL) - Gurgaon Sector 72 (HVPNL)	D/C	220	1				1		APR-15	Commissioned 04/15.
6	Gurgaon Sector 72 (PGCIL) - Gurgaon Sector 33 (HVPNL)	D/C	220	7	19	19	19	7		APR-15	Commissioned 04/15.
7	Gurgaon Sector 72 - Nuh - Rangla Raipur	S/C	220	152	318	316	311	132	APR-11	JUL-15	work under progress.
8	LILO of Badshahpur - Bhiwadi - Mau line at Panchgaon	D/C	220	3				3		APR-15	Commissioned 04/15.
9	LILO of Chormar - Fathebad line at Hukmawali	D/C	220	42	165	132	14		JUL-13	OCT-15	Due to dismal progress of contractor the firm was blacklisted. Contract for balance work has been re-awarded. Work under progress.
10	LILO of Madnpur - Kunihar line at Panchkula sector-32	D/C	220	5						JUN-16	Work is to be re-awarded as the contractor to whom the work was awarded has been blacklisted
11	LILO of Moga-Hisar line at RGTPS Khedar	D/C	400	2					JAN-11		Line completed.
12	LILO of Narwana - Mund at Khatkar (Jind)	2xD/C	220	44	0	0	0	0			Work awarded. Route approval under progress
13	LILO of both Ckt of Cheeka - Durala at Sonta	D/C	220	80	128	93	49	0	JUL-13	JUL-15	work under progress
14	LILO of gurgaon Sec -72 - Sector 52 (A) at Sector 57	D/C	220	1						JUN-15	Work yet to be award.
15	LILO of one circuit A-3 Palla (Faridabad) - A5 (Faridabad) at A4 (Faridabad)	D/C	220	15	33	32	31	12		JUN-15	Work under progress. Forest clearance received from MoEF, Lucknow.Nomenclature of line has changed as A-5 to A-4, Faridabad line.
16	Masudpur-Samain line	D/C	220	91	182	182	182	91		MAY-15	Commissioned 05/15.
17	Mau - Bawal	D/C	220	37	64	64	64	37		OCT-14	Line test charged on 19.10.2014
18	Palla (Faridabad) - A 5 (Faridabad)	D/C	220	27					DEC-10	APR-15	Line cancelled
19	Palwal (Meghpur) - Meerpur Kurali	D/C	220	52	106	106	101	50		JUN-15	Work in progress.
20	Panchkula (PGCIL)- Panchkula Sector 32	D/C	220	15						AUG-15	The contractor has been blacklisted. Work is yet to be re-awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)

1	Barsaini -Banala	D/C	220	100						MAR-17	
2	Dehan-Hamirpur	D/C	220	110						MAR-15	
3	Hatkoti-Pragati Nagar	D/C	220	54						MAR-14	
4	Kairan-Chamera II (PG)	D/C	220	4						SEP-14	
5	Kashang - Bhaba (2nd Ckt)	S/C	220	39	100	100	100	23		SEP-14	2 nos. damaged .
6	Kashang - Jangi Pooling Station	D/C	220								Yet to award, PGCIL is to construction Jhangi Pooling Station.
7	Koti-Karian	S/C	220	35						MAR-17	
8	LILO Jhakri A/Pur	D/C	400	6						MAR-14	.
9	LILO of Nalagarh-Baddi at Mandhala S/S	D/C	220	8						SEP-14	
10	LILO of AD Hydro-Nalagarh at Fozal	D/C	220	12						SEP-14	
11	LILO of Kasang - Bhaba at Tidong-I	D/C	220							APR-15	.
12	LILO of Parbati III - Parbati Pooling station at Sainj	D/C	400							APR-14	Yet to award.
13	LILO of one ckt of Nathpa Jhakri - Abdullapur at Swara Kuddu	D/C	400								.
14	Lahal -Budhil HEP	D/C	220	3						MAR-15	.
15	Lahal-Chamera	D/C	400	72						MAR-17	
16	Nalagarh -Kunihar	S/C	400	33						APR-14	.
17	Rauri-Kunihar	D/C	220	28						APR-14	
18	Snail -Hatkoti (Swara Kudu)	D/C	220	24						MAR-14	
19	Sunda-Hatkoti	D/C	220	54						MAR-15	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)

1	Alachi - Khalsi S/S	S/C	66	31	140	140	140	31		JUN-14	Commissioned.
2	Chutak HEP-Gramthong -II	S/C	66	5	29	29	29	5		SEP-12	Commissioned.
3	Chutak HEP-Kargil-I	S/C	66	10	55	55	55	10		OCT-12	Commissioned.
4	Delina - Wahipora-Kishanganga	D/C	220	80							Fund yet to be tied up.
5	Ganglas - Leh Army base	S/C	66	9	46	22	0	0		DEC-14	Rerouting of line and ganglas s/s dropped. Leh Army S/S shall be connected with Leh S/S.
6	Gramthong -II - Sankoo	S/C	66	27	154	154	154	27		SEP-14	Completedd & will be charge after tree cutting in Gramthang - Sankoo Transmission Line. Compensation of the trees are pending with District Administration. Sub-staton has been successfully back-charged on 09/10/2013.
7	Khangral - Mulbek -II	S/C	66	23	117	117	117	23		SEP-14	Completed & will be charge after completion of Mulbek S/s. Testing is under progress.
8	Kharu S/S - Himya S/S	S/C	66	51	242	239	204	36		SEP-14	Slow progress.
9	LILO of Wagoora - Mirbazar at Lassipora	D/C	220	12							Fund yet to be tied up.
10	LILO of one ckt of Kishanpur - New wanpoh at Baglihar HEP	D/C	400							SEP-14	Work yet to start.
11	Leh (C.P.) - Kharu S/S	S/C	66	25	107	107	107	25		SEP-14	Commissioned.
12	Leh III - Ganglas	S/C	66	10	53	29	8	2		SEP-14	Rerouting of line and ganglas s/s dropped. Leh Army S/S shall be connected with Leh S/S.
13	Mulbek-II - Kargil -I	S/C	66	28	124	124	124	28		SEP-14	Completed & will be charge after completion of Mulbek S/s. Testing is under progress
14	Thein (RSD)-Hiranagar (2nd ckt)	S/C	220	40	117	117	117	40	MAR-08	SEP-14	Stringing completed.The line could not be charged due to dipute between PSTCL and JKPDD on sharing of cost of bay at Shahpur Khadi.
15	Udhampur- Gladni	S/C	220	48	165	165	165	48	APR-08	SEP-14	Severe RoW and Court case.
16	Wagoora-Budgam- Zainkote	D/C	220	60	118	103	82	17	MAR-09	SEP-14	ROW issue at Dangarpora.Original Project provision exhausted.
17	Wagoora-Mirbazar	D/C	220	104	177	175	170	49		SEP-14	ROW issues and slow pace of execution of work by contractor due to paddy cultivation.
18	Zainkote-Alusteng-Mirbazar	D/C	220	254	441	410	68	0	MAR-10	SEP-14	Slow pace of execution of work in Zainkote-Alusteng section. Original Project cost provision exhausted, For Alusteng - Miarbazar section contract case sent to Govt for approval.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

JHARKHAND STATE ELECTRICITY BOARD (JSEB)

1	Chaibasa -Ramchandrapur	D/C	220	80	130	109	88	18	APR-09	MAR-16	Due to poor progress of working agency, the work order is cancelled.
2	Chatra - Latehar	D/C	220	208	320	187	82	0		AUG-15	Delay due to Forest Clearance, Coal Block of TUBED coal mines under transmission corridor, ROW, non-availability of fund.
3	Chatra - PBCMP (Barkagaon)	D/C	220	114	171	34	10	0		AUG-15	Delay due to Forest Clearance, ROW, non- availability of fund.
4	Daltonganj - Garhwa	D/C	220	66	111	24	0	0		MAR-15	Delay due to Coal Block of Usha Martin under transmission corridor, ROW, non - availability of fund.
5	Dumka - Jasidih	D/C	220	160						SEP-16	
6	Dumka - Rupnarayanpur	D/C	220	146	242	191	149	12		MAR-16	
7	Essar (Latehar) - Latehar	D/C	400	82	114	98	79	21		DEC-15	
8	Govindpur - Dumka	D/C	220	204	330	266	192	0		APR-16	ROW problems.
9	Hatia - Namkum (PGCIL)	D/C	220	66	125	51	39	0		MAR-16	Critical ROW.
10	Jasidih - Giridih	D/C	220	180						SEP-16	
11	LILO of one ckt TTPS - Govindpur at Phase-III	D/C	220	70						SEP-16	
12	Latehar (JSEB) - PTPS	D/C	400	218	305	251	216	54		DEC-15	Latehar & PTPS end S/S not finalized and forest clearance in process.
13	PTPS - Bero (New Ranchi)	D/C	400	100	139	129	125	70		APR-15	PTPS end S/S not finalized and forest clearance in process.
14	TTPS - Govindpur	D/C	120	180	282	117	69	0		MAR-16	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)

1	Bellary (PS) - C.N. Hally	D/C	400							MAR-17	Tender invited on 7.3.2015. Detailed survey under progress.
2	Bellary (PS) - New Madhugiri (near Tumakur)	D/C	400	437	165	70				DEC-16	Work under progress.
3	Bellary (TPS) - Bellary (PS)	D/C	400	5	14					MAR-16	Tender invited on 28.4.2015
4	Chikkodi-Kudachi	D/C	220	70	120	120	90	40	SEP-06	JUN-15	Work under progress.
5	HSR Layout - Nimhans S/S	UG Cable	220	11	0	0	0	9		MAR-15	21/21 sections laid. 20/20 joints completed. Cable testing to be taken up by the agency for which opening of link boxes is required. BBMP has given permission to open link boxes.
6	Ittagi - Kudligi line	D/C	220	65	119	47	41			MAR-15	Work under progress.
7	JSW TPS - Bellary (PS)	D/C	400	20						MAR-16	Tender invited on 28.4.2015.
8	LILO of Arasikere -Kanthenahalli at Arasikere S/S	D/C	220	8	21	17	16			FEB-15	Work under progress.
9	LILO of Both ckt of Nelamangala - Talaguppa at CN Halli	D/C	400							DEC-16	Detailed survey under progress.
10	LILO of Gadag - Lingapur at Koppal	D/C	220	1	2	1				MAR-15	Work short closed vide O.M No. CEE/TZ/GLB/SEE(O)/AEE-3/2014-15/3830.37 dtd 12.09.2014 of Chief Engineer, Elec, Transmission zone, Gulbarga . To be retendered.
11	LILO of Hoody-Kolar at Hoskote	D/C	220	26	55	35	31	0	SEP-07	JUN-15	Work under progress.(1) ROW problems at corridor between 4 & 5 pending in JMFC, Hoskote, Additional Civil Judge(Junior division) since 9.12.10. (2)Loc 4 & 5: Case filed by party at High court vide Writ Petition: 46532-533/2012 dtd: 19.11.2012 seeking injunction. (3) Loc 4 : The petitioner has obtained stay order vide WP 32606-32607/2013 from the Hon'ble High Court against the proceedings in the OS No: 253/2010 on 02.09.13. (4) Loc 36 : Case No: MAG(CR)/1/13-14 at DC Court, B'lore Rural. Posted for Orders. Being pursued.
12	LILO of Nelamangala - Talaguppa at Hassan	D/C	400								line commissioned.
13	LILO of RTPS - Btps at YTPS	D/C	400	24	43	43	43	24		MAY-15	Line being constructed for Startup power and line charged on 17.5.2015
14	LILO of RTPS - Lingasugur S/C line at Mallat (Manvi)	D/C	220	6	13	12	11			MAR-15	Work under progress.
15	LILO of Shimoga - Mysore at Dandiganahally	D/C	220	35	70	62	61	22	FEB-08	MAR-15	Forest clearance required for 3.836 hectares in locations 25,34 &35.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

Stage-I approval received on 20.04.11.
NPV & compensatory afforestation charges of Rs.28,01,923/- paid on June-2011.Additional NPV & compensatory afforestation charges of Rs.4,04,973/- paid on 01.10.2011.Demarkation of the line corridor in the forest land done on 01.04.2013.Letter addressed on 01.04.2013 to forest authorities to process for stage-II. Payment of Rs.7,61,404 made on 06.11.2014 to KFDC, Chikkamagalur for stage-II clearance. The file was forwarded to DCF, Hassan on 14.11.2014 and from there to CCF, Hassan on 08.12.2014 and then to APCCF , Aranya Bhavan, Bengaluru on 23.12.2014.
Stage-II clearance approval awaited.

16	LILO of Somanahalli - Malur at Vikas Tech Park	D/C	220	9	39	15	0	0		MAR-15	Work under progress. (1) Local ROW problems at locations: (i)9,10,14A,16,- being pursued. (2) Forest approval at Loc 17 to 21 : Stage-I clearance pending. Revised route proposal through forest area submitted for approval to Aranya Bhavan on 9.10.12, Approval awaited. Regarding condition No.4 : Compensatory afforestation charges of Rs.6,08,000/- and condition no.5 : Net present value (NPV) amount of Rs.15,89,504/- totaling of Rs.21,41,623/- payment made on 06.05.14.Demarkation has been done and intimated the RFO on 04.02.2015. DC COURT: For corridor 8-9 & 10-11: Case filed in DC court on 27.05.2013. Being pursued.
----	--	-----	-----	---	----	----	---	---	--	--------	---

17	Madhugiri - Pavagada	D/C	220	120	214	153	134	15		MAR-15	Work under progress. Railway crossing :There is a Tumkur -Rayadurga railway corridor problem encountered during excavation on 13.02.2014. Correspondence made with the railway authorities. As a result the meeting was held by Deputy Commissioner, Tumkur between Railway authorities and KPTCL officials on 7.05.2014 and directed to shift the line from the railway track. (loc No 2 to 5, Loc No 30 to 37, Loc No 62 to 81). Total 9 towers to be deviated (Loc 63,64,65,75,76,77,78,80 erected to be deviated and Loc 79 concreted to be deviated). Revised survey submitted by agency on 23.08.14. Cost implication and revised detailed survey received and
----	----------------------	-----	-----	-----	-----	-----	-----	----	--	--------	--

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

18	Shanthigrama - B4 line (near Hedanahalli limits)	D/C	220	15	34	34	31	9	SEP-09	MAR-15	hence a letter has been addressed to Railway authorities for payment of the same. Work under progress.
19	Somanahalli - Malur - Kolar	D/C	220	180	271	266	265	110		JUN-15	Constraints : (i) ROW problem at loc 15 & 16 being pursued. (ii) Case filed in DC Court, Hassan for ROW problems at loc. 15 & 16 during March 2013. Being pursued. Malur-Kolar line charged (42 Ckm). The line from Malur end upto Loc 137 charged (68.98 Ckm).The line from Somanahalli end upto Loc 55 charged (23.64 Ckm). Total line charged 134.62 Ckm. Balance work under progress.
20	Somananahalli Malur I & II lines - Jigani	D/C	220	23	34	6	4	0		JUN-15	Case pending in High Court: (i) At Loc 59 (for stub concreting) : Case pending in High Court since 31.08.2013. Being pursued. (ii)Loc 84,85,86,88 & 89: Case filed by KPTCL in DC Court on 27.01.2014. Being pursued. (iii) Loc 84,85,86,88 & 89 : Case filed by party in Court of Junior Civil Judge , Bangalore Rural district on 11.02.2014. Being pursued. (iv) Loc 135,135A,135B, 135C & 136 : case filed in High Court by party (India International School) on 19.06.2013. Being pursued.
21	Termination of Nelamangala - Talaguppa at CN Halli	D/C	400							DEC-16	Work under progress. (1)ROW problem at Loc. No.6 Case pending at JMFC, Anekal since 04.10.2010. Being pursued. (2) Loc Nos. 29-33: Tree cutting permission awaited from forest Department. Being pursued. ACF Malleshwaram orally approved on 12.07.2013 to carry out the stub work without cutting trees. (3) Local ROW issues at Loc no. 22 24 : Residential Layouts Celebrity Housing property. Being pursued locally. Detailed survey under progress.
22	Tubinakere- Kothipura	D/C	220	137	277	271	244	87	JUN-09	JUN-15	220 kV DC line from 220 kV Tubinakere S/s to Kothipura S/s :(1) (i) ROW problems pending in JMFC Ramanagara for- (a) Loc 81 since 2009 (ii) ROW problems pending in JMFC Channapatna for - (a) Loc 129-130 since 2009

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

(2)ROW problems pending in DC Court Ramanagar for (a) Loc 133: Case filed on 24-08-2011.Reserved for orders.
(3)ROW problems at locations 208: being pursued locally.

220-66 kV MC line from 220 kV Kothipura to Bidadi S/s:
(1) ROW problems pending in DC Court Ramanagar for Loc 15 : Case filed on 19-07-2012.
(2) ROW problems to be solved locally at 8 locations 2,3,4,4A,5,6,33 & 77

23	Vajamangala - Kadakola	D/C	220	39	53	49	35	0		AUG-15	Work under progress.
24	Varahi -Khemar- Kavoor in the existing 110 kV corridor(balance portion)	D/C	220	226	420	419	419	224	JUL-08	MAR-15	Varahi-Khemar 150 Ckm (75 km route length) charged on 22.07.2010. Balance Work under progress. ROW problem pending at Civil court:(i) For corridor between 2-3A-2A, case filed in Civil Judge (Jr. Division) Mangalore, interim order received against KPTCL on 24.01.2014. Miscellaneous appeal filed at the Court of Civil Judge (Sr. Division), Mangalore, MA no. 11/2014. Being pursued.
25	Yermarus TPS - Bellary Pooling Station	D/C	400								
26	Yermarus TPS - Gulbarga	D/C	400							DEC-15	Tender invited on 7.3.2015.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

KERALA STATE ELECTRICITY BOARD (KSEB)

1	LILO of Idukki-Udumalpet at Pallivasal HEP	D/C	220								ATS of Pallivasal HEP
2	LILO of Ldukki - Kozikode at Kodakpara	D/C	220								ATS of Thottiar HEP
3	Pothencode - Kattakkada	D/C	220	57	108	101	71	0		MAR-16	Spill Over.
4	Thottiyar - Kodakpara	D/C	220								ATS of Thottiar HEP

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)

1	Ashta - Shajapur	D/C	220	95	72	17	13	32		MAR-16	Work under progress.About 12% work completed.
2	Dada Dhuniwale TPP - Moondi Pooling Point	D/C	400	80							
3	Damoh - Tikamgarh (2nd Ckt)	S/C	220	152				45		JAN-15	Work under progress.About 30% work completed.
4	Handia - Ashta(2nd stage)	D/C	400	180							
5	Julwania - Kukshi	D/C	220	160							
6	Katni - Damoh	D/C	220	220							
7	LILO of Bhilai - Seoni at Balaghat / Kirnapur	D/C	400	30							
8	LILO of Bina - Gwalior at Datia	D/C	220	2				2		APR-15	Commissioned 04/15.
9	LILO of Both ckt of Badod - Ujjain at Ujjain	D/C	220	40							
10	LILO of Damoh - Bhopal at Sagar	D/C	400	40							
11	LILO of Handia - Barwaha at Handia	D/C	220	40							
12	LILO of Indira Sagar - Satpura at Handia	D/C	400	40							
13	LILO of Indore - Itarsi at Handia	D/C	400	40							
14	LILO of Indore-II - Ashta at Shankargarh	D/C	220	20							
15	LILO of Jabalpur - Amarkantak at Gorabazar	D/C	220	4							
16	LILO of Khandwa (PGCIL) - Rajgarh at Chhegaon	D/C	400	20							
17	LILO of Nagda - Rajgarh at Badnawar	D/C	400	40							
18	LILO of Nagda - Ujjain at Ujjain	D/C	220	40							
19	LILO of Ratlam - Badnagar at Badnawar	D/C	220	40							
20	LILO of both ckt Bina - Guna at Ashoknagar	D/C	220	8							
21	LILO of both ckt Indore - Pithampur at Indore	D/C	220	8							
22	LILO of both ckt Nagda - Ujjain at Ujjain	D/C	220	40							
23	LILO of both ckt of Ratlam - Badnagar at Badnawar	D/C	220	40							
24	LILO of one ckt of Bina - Gwalior at Datia	D/C	220	10	7	6	5	0		MAR-16	Work under progress.About 45% work completed.
25	LILO of one ckt Bhopal - Ashta at Mugalia Chhap.	D/C	220	40							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

26 LILO of one ckt of Bansagar (Tons) - Satna at Sirmour

D/C

220

2

27 LILO of one ckt of Bina - Sagar at Bina

D/C

220

10

28 LILO of one ckt of Indore - Barwaha at Simrol

D/C

220

13

29 LILO of one ckt of Khandwa (PGCIL) - Rajgarh (PGCIL) at Chhegaon

D/C

400

20

30 LILO of one ckt of Pithampur - Rajgarh (PGCIL) at Dhar

D/C

220

4

31 LILO of one ckt of Vindhychal - Satna at Nigrie

D/C

400

32 LILO of second ckt of Auraiya - Malanpur at Mehgaon

D/C

220

6

33 LILO of second ckt of Damoh - Tikamgarh at Damoh

D/C

220

10

34 Maheshwar (HEP) - Rajgarh (Dhar)

D/C

220

230

35 Moondi Pooling Point - Handia

D/C

400

240

36 Morena - Malapur

D/C

220

80

37 Nagda - Ujjain line

D/C

400

150

38 Nigri TPP - Satna

D/C

400

39 Pithampur - Badnawar DCDS

D/C

400

150

40 Pithampur - Gandhinagar

D/C

220

60

41 Pithampur - Moondi Pooling Point

D/C

400

280

42 REVA TPP - Moondi Pooling Point

D/C

400

70

43 Satna - Chhatarpur

S/C

220

160

44 Shri Singaji TPP - Moondi Pooling Point

D/C

400

40

45 Ujjain - Dewas

D/C

220

90

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)

1	Ahmednagar - Jeur (Kaudgaon)	S/C	220	53				53	APR-15	Commissioned 04/15.	
2	Ambazari - Mankapur	M/C	220	44	37	0	0	0	MAR-16	Agency is not ready to carry out the work. Order awaited for U/G cable (3.7 KM)	
3	Ambazari - New Buttibori-II	M/C	220	184	0	0	0	0	APR-16	line is to be deleted. As line is not possible due to major ROW problem as line passeing through N.A. and defence land only.	
4	Apatapa - Anjangaon	D/C	220	104	172	77	63	0	MAR-16	Arbitral award- Group C. Tender being processed for balance work.	
5	Aurangabad (Ektuni - III) - Aurangabad -II (Thaptitanda) Ckt-II	S/C	400	5				5	MAY-15	Commissioned 05/15.	
6	Babhaleshwar - Jeur (Kaudgaon)	S/C	220	87				87	APR-15	Commissioned 04/15.	
7	Babhaleshwar - Kudus	D/C	400	400	687	572	481	175	MAR-16	Line is 447 CKm long. Forest: Total 26 Loc. Nos are in Forest. Proposal submitted at forest office. ROW Issue: 39 Locs. - Cases filed at Collector Pune.Cases refered to SDO , Revenue , Manchar dtd. 17.07.14.Hon Collctor Pune delegated power to SDO , Manchar.Hearing carried on dtd . 25.11.14. 22 Nos Loc Pending at Collector Office Thane. Railway - 4 loc NOC awaited Highway - 4 Loc, Loc.No. 26-27 foundation & erection completed. Loc No. 221 &222, 304 & 305, 247-248,297/2-297/3 Proposal submitted on dt 12.09.2014 to highway authority.	
8	Boisar (PG)-Wada	S/C on D/C	220	53	211	173	165	28	MAR-07	MAR-16	Court cases-2 nos. Next hearing on 21.12.13. Contract of M/s. M.M.Ghatge is closed at Zone office & that of M/s. B. N. Chaudhari closed at C.O. After closure of contract, fresh tenderisation will be done for balance work the estimate of which was already submitted.
9	Boisar II-Borivali	M/C	220	329	259	256	256	324	DEC-11	NOV-15	Forest NOC received. Work in Progress.
10	Bridgestone-II - Chakan-II	M/C	220	24	23	16	2	0	SEP-15		Work in Progress.
11	Chandrapur II - MIDC - Ballarshah	D/C	220	40	66	66	60	2	APR-15		Railway status : For Loc No 53 & 54 Proposal submitted on 12.12.12 & Revised Proposal submitted on dtd.26.09.2013 Demand note for supervision, codel charges and way leave charges was received on Dtd: 29.01.15

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

and paid on 05.02.2015.

12	Chandrapur II - Tadali	D/C	220	40	79	50	31	0		SEP-15	ROW Issue: 16 Nos: Order received from District Magistrate Chandrapur under section 16(1) of Indian Telegraph Act to this office on dated 27.03.2015 . PTCC Proposal submitted to The Director (PTCC), Central Electricity Authority, New Delhi on Dtd 25.02.15 from C.O. Mumbai. Approval awaited. Highway/ Railway Crossing: Both Proposal preparation in progress.
13	Chandrapur TPS - Chandrapur S/S	D/C	400	4	11	11	11	4		JAN-14	Commissioned on dtd. 07.01.2014
14	Eklahare - Pimpalgaon	D/C	220	87	157	157	157	44		JUN-15	collector order received for balance 23 foundations,2 cases order awaited, 2 kept for alignment(total 27). police protection letter issued to concerned police station for balance works.
15	Ghatodi - Hingoli line	S/C	220	85	268	268	268	86	MAR-11	JUN-15	Work in Progress. Forest- 0.94 Ha- NOC received.
16	Jejuri - Hinjewadi - I	D/C	400	93	128	105	94	27		MAR-16	ROW Issues: Loc. No. 32 to 36 (Sec A), 1 to 10(Sec B), 17,18, 21 to 25 (Sec B), 28:Opposition from Local MLA Loc. No. 53 (Sec B): Pending in Court. Loc. No. 56 to 77 (Sec B): ROW problems from members of Grampanchayat & ZP & local farmers of village Shivre & Khopi. Highway Crossing:Involved however, Loc No. are not identified as survey is pending due to ROW. Total no of locations are tentative as the survey from Loc No. 59 to 69 is to be carried out. WIP
17	Jejuri - Hinjewadi -II	D/C	400	114	137	127	66	5		DEC-15	Forest Involved Loc. between AP8-A9 (Velhe) & AP44-AP52 (Mulshi). Proposal submitted on Dt. 13.04.2015. Row Invovled: Negotiation under Process.
18	Kaleshwar - Warud	D/C	220	170	276	159	72	0		MAR-16	line name is Kalmeshwar -Warud. 1) Forest: Proposal online submitted on dt: 5.11.2014by reference no. FP/MH/Trans/7908/2014. Letter from DCF Nagpur received vide No.Desk-11/forestconsevation/Case No. 434/5106/14-15 dtd 21/1/2015 2) ROW: 17 cases filed on dt: 20.10.2014 3) Railway: Proposal send to Railway ofc Nagpur 1. AP-10 to AP-11 (Kal-Katol section) vide ltr no. 3002 dt: 20.09.14

Legends

TL: Total Location STC: Stubs Cast TE: Towers Erected STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

2. AP-04 to AP-05 (Katol-Warud) vide ltr no. 3003dt: 20.09.14
Demand for Joint site visit received on dt: 20.10.2014 vide rly letter dt: 08.10.2014
Joint inspection charges paid vide this office letter No. 3482, 3841 dt: 26.11.2014

19	Kalmeshwar - Warud	D/C	220	170							
20	Kalwa-Borivali	M/C	220	68	53	52	6	2		NOV-15	Forest NOC received. ROW: Loc no. 24 & 25 - Execution proposal pending with BMC. PTCC proposal is initiated by C.O. vide L.No. 9730 dt. 23.07.2013. NOC received for Railway crossing.
21	Koradi II - Ambazari	D/C on M/C	220	42	27	0	0	0		MAR-16	L.No. 2133 dt. 13.11.13 has given to agency to start the work. But agency has given a letter for cancellation of work on 13.11.13.
22	Koradi II - Butibori	D/C on M/C	220	106	189	133	117	22	MAR-11	DEC-15	10.36 Ha Received FRA certificate & submitted to DCF Nagpur vide ltr no. 946dt: 16.04.2015. ROW Issues: 17 nos cases filed under 16(1) is under hearing at District Magistrate Nagpur. Hearing held on 16.03.2015 Next date of hearing not intimated. Railway: Demand for traffic block for 2 hrs paid vide no. 3659 dt: 12.12.14 of Rs. 3093360/-
23	Koradi TPS - Wardha	D/C	400	239	336	334	333	217	APR-11	DEC-15	Forest: 16.9347 Ha (Wardha :3.85 & Nagpur:13.0892), 1 St Stage approval received. FRA certificate received from Nagpur collector on dt: 18.02.2015 & FRA Certificate from wardha collector is under process. Demand for medicinal plantation, falling of trees & CA land of Rs. 6169134/- paid through RTGS on dt: 20.04.2015. ROW Issue: Loc.No. 11/1 pending at Collector office, Nagpur. Hearing on dt. 09.03.2015. AP-16,Pending at Civil Judge Sr. Div. Nagpur. Railway crossing 18 &19 Traffic block to be availed. Highway crossing 29 & 30.
24	Koradi TPS-New Khaparkheda	D/C	220	29	72	67	64	10	DEC-13	DEC-15	Forest area involved 4.122 Ha. Received FRA certificate and submitted to DCF Nagpur vide ltr No. 947 dt 16.04.2015. PTCC proposal approved

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

											vide MRA No. 1942 Dtd. 26.09.2013. work in progress.
25	Koradi-II - Koradi-III	D/C	400	239	69	57	33	0		DEC-15	Line is 57 CKm long. Work in progress.
26	LILO of Amravati - Badnera line at Nandgaon Peth.	D/C	220	62	101	83	65	0		SEP-15	1 nos of railway crossing involved- Loc. 31-32- Proposal submitted. Approval awaited.
27	LILO of Bhugaon - Pusad at Wardha (PG)	D/C	220	14	33	14	12	0		JUN-15	Work stopped due to ROW cases. 10 cases under hearing For Loc No. (H1,H2,H3,H4). Last hearing held on 27.03.2015.
28	LILO of Bhugaon - Warora-I at Warora	D/C	220	50	42	19	11	0		DEC-15	NOC for non- involvement of forest received on dtd. 05.12.2014. ROW Issues: 13 Nos Order received from District Magistrate Chandrapur under section 16(1) of Indian Telegraph Act to this office on dated 27.03.2015 . Police Protection: Letter submitted to The S.P.Chandrapur for police Protection vide letter no. 550 Dtd.31.03.2015 for 13 locations. PTCC: Approval received vide letter no.IC/MBI/PTCC/MRA-2168 Dated at Mumbai, the 30.08.2014. Railway Crossing: The joint site inspection done on dtd:- 05.02.15 Highway Crossing- Proposal preparation in progress. Work in Progress.
29	LILO of Dhule - Malegaon at Sayne	D/C	220	9	18	18	18	10		JUN-15	Arbitral award- Group B. LOA issued to S P Power.
30	LILO of Kandalgaon - Lonand at Lonand MIDC	D/C	220	8	11	11	11	8		MAR-15	Line commissioned on dt. 29.03.2015
31	LILO of Kolhapur - Sawantwadi at Mudhaltitta	D/C	220	26	44	40	40	4		JUN-15	ROW issues pending for 2, 32, 42 locations.
32	LILO of Sawangi - Bhokardan at Phulambri	D/C	220	12	20	8	0	0		JUN-15	Arbitral award- Group B. Work order for balance works of line are awarded to M/S Vishwas Elect, Nanded on 26.02.14.
33	LILO of Tarapur-Borivli at Boisar II	D/C	220	16	15	15	12	11	MAR-07	MAR-16	Forest land involved in the route at Loc. No. 16A, proposal yet to be approved. The proposal is returned by Nodal Officer, Nagpur to Dahanu forest dn. for compliances of Dwellers Act. Obtaining of NOC under Dwellers Act is in process from concerned Grampanchayats.
34	LILO of Waluj Bahaleshwar - Deogaon Rangari S/S	D/C	220	26				26		APR-15	Commissioned 04/15.
35	LILO of Warora - Wardha at Warora	D/C	220	50	42	19	11	0		DEC-15	13 Nos Order received from District Magistrate Chandrapur under section 16(1) of Indian Telegraph Act to this office on dated 27.03.2015 .

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

											Police Protection: Letter submitted to The S.P.Chandrapur for police Protection vide letter no. 550 Dtd.31.03.2015 for 13 locations. Railway Crossing: The joint site inspection done on dtd:- 05.02.15 Highway Crossing- Proposal preparation in progress. Line commissioned on 21.05.2014
36	LILO of both ckt 400 kV Bhusawal II - Aurangabad I at Aurangabad-II	D/C	400	154	230	230	230	154	MAY-12	MAY-14	
37	LILO of both ckt Parli (GCR) - Beed at Parli	D/C	220								.
38	LILO point of IEPL to LILO point of Warora-Wardha line	D/C	400	97				97		MAY-15	Commissioned 05/15.
39	Malegaon - Kalwan	D/C	220	97	170	153	124	0		SEP-15	Work in Progress.
40	Nagothane - Wadkhal	D/C	220	30	93	56	44	0		MAR-16	Contract of M/s. R&C is closed. Fresh tenderisation is held up due to non receipt of assurance payment from ISPAT.
41	Nanded - Bhokar	D/C	220	73	122	120	111	14		MAR-15	Work in Progress. Forest NOC received.
42	Nanded - Krishnoor	M/C	220	136	51	28	0	0		MAR-16	Arbitral award- Group C. Tender for balance work to be refloated
43	Nanded - Narsi	D/C	220	32	50	22	0	0		MAR-16	Arbitral award- Group C. Tender for balance work to be refloated.
44	Nanded - Waghala	D/C	220	20	52	51	51	11		DEC-15	2 Nos. -(Loc No. 43& 52) - Pending at Collector Nanded 1 No. -(Loc No 48) Pending due to evalation of Fruit bearing tree not received from Krushi Adhikari.
45	Nasik TPP - Nasik (MSETCL)	D/C	400							MAR-15	
46	New Bhusawal - Chalisgaon	D/C	220	247	431	428	428	245	MAR-11	JUN-15	Work in progress.
47	Padghe - Tarapur	D/C	400	30	12	3	0	0		MAR-16	ROW for remaining 9 locations. PTCC Proposal initiated by C.O. Approval awaited.
48	Sawangi - Bhokardhan	D/C	220	133	226	220	220	56		SEP-15	Rs. 1749000.00 deposited in the n/o Tahsildar Phulambri as per valuation of land & awaited order from Collector Abad. PTCC Approval received Vide MRA- 1742 Dtd. 11.09.09.
49	Tapping on Lonand Kandalgaon for Lonand MIDC	S/C	220	1				1		APR-15	Commissioned 04/15.
50	Uppalwadi - Mankapur	M/C	220	32	28	1	0	0		MAR-16	Work not started since land not available.Forest involved (Loc. No. 1, 7, & 8) . railway:- Loc No. 3-4 & 5-6

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
51	Uppalwadi - New Pardi	M/C	220	54	46	0	0	0		MAR-16	Work not started. Shifting of U/G cable involved o start work.Railway status: Loc No.3-4 & 21-22 involved
52	Wardha (PGCIL) - Ghatodi	D/C	220	322	510	327	200	0		MAR-16	
53	Warora - Wardha	D/C	220	165	280	239	223	75		MAR-16	Order received from Collector Office Wardha & Chandrapur.Police protection is required.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

MEGHALAYA ENERGY CORP. LTD. (MeECL)

1	Killing (Byrnihat)-EPIP-I	M/C	132	17	19	19	19	8		JUN-15	No issues of forest clearance and no court cases. Work held up due to non payment of compensation to the land owners.At the present the assessment is prepared and likely to be cleared within this financial year.
2	LILO of Agia - Nangal at Mendipathar	D/C	132	5	9	9	9	5		JAN-14	Work completed and line charged on 28.01.2014.
3	LILO of Mawlai - Cherra at Mawngap.	D/C	132	10	16	15	15	5		MAR-16	No issue on forest clearance and no court cases.Work held up due to ROW problem. The PHED,GOMe has complained and filed and FIR against Loc No. 3 to 8. Overall status is 90% completed.
4	LILO of NEHU - Khliehriat line at Mustem	D/C	132	4	4	4	4	0		JUN-15	No issues on forest clearance. Materials received. Work is in progress.
5	LILO of NEIGRIHMS - Khliehriat at Lad Nongkrem	D/C	132	6	9	0	0	0		JUL-16	No issues on forest clearance. Materials procurement is in process.
6	LILO of Rongkhon - Ampati at Praharinagar	D/C	132	20	34	0	0	0		DEC-16	Land for the substation has been identified and procurement of the same is in progress.Survey work is in progress.
7	LILO of one ckt Palatana - Bongaigaon at Byrnihat line	D/C	400	4	10	10	10	4		MAY-15	Commissioned 05/15.
8	Mawngap - Sumer	D/C	132	66	102	102	102	66		DEC-11	Work completed and line charged on 21.12.2011.
9	Nangalbibra - Agia	S/C	132	92	316	316	316	92		AUG-13	Work Completed and line charged on 06.08.2013.
10	New Umtru HEP - Norbong (EPIP-II)	D/C	132	6	7	0	0	0		DEC-15	No issues of forest clearance. Survey completed. Re-survey carried out due to construction of a new building in the corridor of the approved profile survey & due to crossing of 132 kV D/C Killing-EPIP-II line. Materials procurement is in process.
11	Rongkhon S/S - Ampati	D/C	132	33	103	97	86	12		DEC-15	No issues on forest clearance and no court cases. ROW problem resolved. Work delayed presently due to fund constraint.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)

1	Atri - Pandiabil	D/C	200	44	89	82	45	0	APR-15	MAY-15	Right of Way problem. However now under control with the help of local administration
2	Bidanasi -Cuttack	D/C	220	20	43	12	6	0	DEC-09	JUN-13	Work for river bed piling is in held up due to flood in the river.
3	Bolangir - Kesinga	D/C	220	160	315	171	0	0	JAN-15	MAR-16	No Major RoW Problem. Forest Clearance at the width of 29 mtrs Corridor (for 85 locations), the total forest involvement comes to 208.782 Ha. The area covers under DFO Bolangir & DFO Kalahandi North at Bhawanipatna. The DFOs have been requested for Demarcation of forest land and enumeration of trees coming in the corridor of 220 kV Kesinga-Bolangir D/C line by DGJM, EHT [C] Bolangir vide Lr. No. 763 dated 27-09-2014 & 186 dated 27-05-2015 and also to ACF Bolangir, Deogoan, Range Officer Saintala, Titalagarh vide Lr. No. 294 dated 26.03.2015 for above work. Response is awaited.
4	Brkote - Deogarh.	D/C	220	60						MAR-17	
5	Cuttack (OPTCL) - Pratapsasan	D/C	220	64						MAR-16	Techno commercial evaluation is over.
6	Ib-Meramundali	D/C	220	470	625	625	625	470		DEC-14	As informed by SLDC Odisha, 50 KM. OPGW work is in progress. Line is ready and has been test charged.
7	Jatni (Urrata) - Puri (PGCIL)	D/C	220	104						MAR-15	
8	Jayanagar (OPTCL) - Jayanagar (PGCIL)	D/C	220	17	37	0	0	0		MAR-15	Work awarded on 27.7.12 .
9	LILO of (Existing) Budhipadar-Burla at Lapanga	D/C	220	16						APR-15	
10	LILO of (Existing) Bhanjanagar - Meramundali at Narasinghpur	D/C	220	8						MAR-14	Tender floated & will be opened on 29.08.12.
11	LILO of (Existing) Budhipadar - Tarkera at Kuanrmunda.	D/C	220	29						SEP-13	
12	LILO of (Existing) KV TPPS - Joda at Gopinathpur,Keonjhar	D/C	220	9	16					SEP-13	Drilling, blasting & site levelling og S/S site is in progress.
13	LILO of (Existing) Rengali - Tarkera at Bonai.	D/C	220	5	18					JUN-13	Work progress of contractor is very slow.
14	LILO of Duburi - Balasore at Dhamara	D/C	220	79						SEP-15	
15	LILO of IB- Thermal-Meramandali at Lapanga	D/C	400	11						JUN-13	
16	LILO of Indravati - Theruvali at Kasipur	D/C	220	4						MAR-15	
17	LILO of Katapalli - Bolangir at Bargarh (New)	D/C	220	10						MAR-17	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

18	LILO of Meramundali - Duburi at Dhenkanal (New)	D/C	220	10						MAR-17	
19	LILO of Meramundali - Ib at Nisa (Near Angul)	D/C	400	20						MAR-16	
20	LILO of Narendrapur - Mendhasal at Attri (Old Karadagadia)	D/C	220	7						MAR-15	
21	LILO of Pratapsasan - Cuttack at Jagatsinghpur	D/C	220	200						MAR-17	
22	LILO of Rengali - TTPS at Chendipada	D/C	220	36						MAR-16	
23	LILO of Rengali - Tarkera at Bonai	D/C	220	6	8	0	0	0		MAR-13	Substation, structure foundation work, boundary wall & residential quarter work in progress.
24	Lapanga (PGCIL) - Sundergarh.	D/C	400	44						MAR-15	
25	Malibrahmani - Angul	D/C	400	62	108	100	80	20		JUN-15	Severe ROW issue at 8 Location.
26	Meramundali-Duburi (1st Ckt)	D/C	400	192	282	278	275	177		MAR-15	Work is being executed by PGCIL. Delayed due to ROW problem. Work has been restarted at 7 tower locations.
27	Mukhiguda (OHPC) - Jaypatna.	D/C	220	28						MAR-15	
28	Puri (Samangra) - Pandiabil	D/C	220	90	155	120	58	0		JUN-15	Right of Way problem. However now under control with the help of local administration.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

POWER AND ELECTRICITY DEPARTMENT, MIZORAM (P&ED Mizo)

1	LILO of Zemabawk - W.Phaileng at Sihhmui	S/C	132	5		0	0	0		DEC-13	
2	Turial HEP - Aizawl	S/C	132							MAR-14	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)

1	Almora-Pithoragarh	D/C	220	146	0	0	0	0		JUN-16	DPR prepared .sending of DPR to funding agency is in progress
2	Arakot -Mori and LILO of Arakot -Mori at Hanol Tuni	D/C	220	94	0	0	0	0		MAR-18	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
3	Devsari-Karanprayag	D/C	220	52	0	0	0	0		NOV-17	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
4	Jakhol -Sankri -Mori and LILO of Jakhol -Sankri -Mori at Natwar Mori	D/C	220	76	0	0	0	0		MAR-18	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
5	Joshimath - Kunwari Pass (Pipalkoti)	D/C	220	40						JUN-18	Contract has been awarded on 06.05.11 to M/s TATA Project Ltd., contract effective date is 14.10.11 and GMVN has not given the permission to cross the Auli Ropeway, hence crossing by underground cable is proposed at Joshimath. Land sliding zone being encountered at village Malli Tangri and Talli Tangri the survey and forest case yet to be completed. Forest Case of 51.3 Hect. is under preparation. Total Progress 6%.
6	Kuwari Pass (Pipalkoti)-Karanprayag -Srinagar	D/C	400	184	0	0	0	0		JUN-16	Retendering is under Process.
7	LILO of Muzaffarnagar - Vishnu Prayag at Kuwari Pass (Pipalkoti)	D/C	400	2	6	0	0	0		DEC-15	Contract has been awarded on 06.05.11 to M/s TATA Project Ltd. contract effective date is 03.09.11 and will be taken after award of 400 KV Pipalkoti S/s. Total Progress 11%.
8	LILO of Baramwari - Srinagar at Singoli Bhatwari	D/C	220	5	0	0	0	0		OCT-16	Construction of line as per Schedule of construction of Singoli HEP and to be constructed by L&T.
9	LILO of Kashipur - Pantnagar line at Jaffarpur	D/C	220	12						JUN-15	Tendering is under process.
10	LILO of Loharinagpala - Koteswar at Pala - Maneri	D/C	400	10	0	0	0	0			The work at Pala Maneri HEP stopped as per GOI order.
11	LILO of Mori - Dehradun line at Nogaon	D/C	220	10						MAR-18	Construction of line as per connectivity schedule of generators in Yamuna Valley
12	LILO of Nandprayag -Karanprayag at Langrasu	D/C	220	16	0	0	0	0		NOV-17	Construction of line as per Schedule of construction of Langrasu.
13	LILO of Rishikesh-Dehradun at Harrawala	D/C	220	1	0	0	0	0		MAR-15	Tendering is under process.
14	LILO of Roshanabad - Puhana line at Imlekhera (Pirankaliyar)	D/C	220	10						MAR-16	
15	LILO of Roshnabad -Puhana at Pirankaliyar S/S	D/C	220	10	0	0	0	0		JUN-15	LoA is to be issued.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

16	LILO of Vyasi HEP - Dehradun at Dehradun (PG) S/S	D/C	220	70	0	0	0	0		APR-16	Tender has been floated.
17	Lata Tapovan- Joshimath	D/C	220	24	36	0	0	0		DEC-15	Regarding Forest land Transfer proposal nodal officer Dehradun raised queries vide letter no 3042 dated 01-06-2013. Reply of the same is being done. Total progress 10%
18	Loharinagpala-Koteshwar line	D/C	400	180	0	0	0	0			The work at Loharinagpala HEP stopped as per GOI order.
19	Mahuakheraganj-Kashipur S/S	D/C	220	34	61	61	61	34		AUG-14	Commissioned 08/14.
20	Mori -Dehradun	D/C	220	200	0	0	0	0		MAR-18	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
21	Rudrapur(Brahmwani) - Ghansali-Srinagar line	D/C	220	182	248	0	0	0		DEC-16	Forest approval granted on 02.04.2013.Tender scrapped retendering is under progress
22	Srinagar HEP - Sringar 400 kV S/S.	D/C	400	28	39	0	0	0		DEC-15	excavation and benching is in progress at tower no. 15,19 and 39 Total Progress 12%.
23	Sringar - Kashipur	D/C	400	304	0	0	0	0		DEC-18	Survey work is in progress in the alternative route proposed by M//s cobra.The go ahead was issued through this allternate route on dated 24/12/2014
24	Twin Zebra - Dehradun (PGCIL)	D/C	220	12						DEC-15	
25	Vishnugad - Kuwari Pass (Pipalkoti)	D/C	400	40	62	0	0	0		DEC-15	Contract has been awarded on 06.05.11 to M/s TATA Project Ltd. contract effective date is 03.09.11 Forest case prepared for 43.694 Hect. and submitted to DFO Joshimath/ DM Chamoli. NOC from 04 Nos. village panchyat Naurakh Agthalla, Tangri Talli and Tangri Malli is pending. Matter is being pursued GOU/District Administration.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)

1	Bajakhana - Bagha Purana	D/C	220	71	103	103	103	64		AUG-15	Work is in progress.
2	Balchak - Naraingranth	D/C	220	33	58	56	52			SEP-15	Work is in progress. Railway case pending.
3	Bhatinda - Mukatsar (2nd CKt)	D/C	220	23				23		MAY-15	Commissioned 05/15.
4	Goindwal Sahib - Bottianwala	D/C	220	80	201	152	92	0		DEC-15	Work is in progress.
5	Goindwal Sahib - Chola Sahib	D/C	220	55	92	92	92	54		JUL-15	Work in progress.
6	Kanjali - Jalandhar	D/C	220	29							
7	LILO of Both Ckt Malerkotla - Barnala at Sandhaur	D/C	220	12	25	25	25	12		APR-15	Commissioned 04/15.
8	LILO of Both Ckt Malerkotla - Pakhowal at Sandhaur	D/C	220	13	25	25	25	13		APR-15	Commissioned 04/15.
9	LILO of Ferozepur - Talwandi Bhai line at Sadiq	D/C	220	48	80	78	78	48		JUL-15	Work is in progress.
10	LILO of GGSSTP - Jsmsheer at Jadla	D/C	220	21	41	21	19	6		AUG-15	Forest case pending. loop in work in progress.loop out work is held up due to stay by court in some portion of line.
11	LILO of Ganguwal - Mohali at Majra	D/C	220	21	40	37	21			SEP-15	Work is in progress. Forest case pending.
12	LILO of Malout - GNDTP Bhatinda at Badal	D/C	220	50	82	68	45			SEP-15	Work is in progress. Forest case pending.
13	LILO of Patial - Mondi Gobindgarh at Rajpura	D/C	220	68	109	109	109	67		JUN-15	Loop out work completed.Further work is in progress.
14	Ludhiana - Doraha	D/C	220	28	95	95	78	12		SEP-15	Work is in progress. Shut down / ROW problem at Doraha end.
15	Makhu - Algaon	D/C	220	101	159	47	25	0		DEC-15	Work is in progress. Forest & Railway cases pending
16	Makhu - Rashiana	D/C	220	92	146	112	70	15		SEP-15	Work is in progress. Forest case pending.Work also exist at sr. no 2.
17	Makhu - Taran Tarn	D/C	220	60	146	112	70	15		DEC-15	Also exist at Sr.no.24. Work is in progress. Forest case pending.
18	Malout - Abohar	D/C	220	30	95	34	11			OCT-15	Work is in progress. Forest and Railway cases pending.
19	Moga - Mehal Kalan	D/C	220	105	170	71	56			DEC-15	Work is in progress. forest case pending.
20	Mukatsar - Abohar	D/C	220	85	134	134	13	87		APR-15	Line energised on 18.05.15
21	Mukatsar - Kotkapura	D/C	220	76	126	46	30	0		DEC-15	Forest and railway cases pending.
22	Mukatsar - Malout	D/C	220	47	84	60	31			SEP-15	Work is in progress. Forest case pending.
23	Nakodar - Rehana	D/C	220	71	121	121	90	4		SEP-15	Work is in progress. Forest case pending.Railway case cleared.
24	Rajpura - Devigarh	D/C	220	37	114	88	24	0		MAR-16	Work in progress. Forest case pending.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
25	Rajpura - Lalru	D/C	220	59	97	92	70	33		AUG-15	Work is in progress.
26	Sarana- Kotli Surat Malli line	S/C on D/C	220	62	185	70	0	0		APR-13	Work deferred for the time being
27	Talwandi - Dharamkot	D/C	220	63	113	109	109	62		JUL-15	Work is in progress. Forest and Railway cases pending.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)

1	Ajmer (400 kV) - Bherunda (TK)	D/C	220	80							
2	Akal (1)- Jaisalmer -2	D/C	400	50						MAR-15	
3	Akal -Jodhpur (New)	D/C	400	480	650	51	10			MAR-17	
4	Anta -Kota (PG) (Extension)	D/C	400	45	137	23				MAR-16	W.O. earlier placed to M/s Trans- Era has been cancelled
5	Badisid-Aau	D/C	220	100	196	196	122	25		MAR-16	
6	Badisid-Bap	D/C	220	30						MAR-15	
7	Banswara (Switching Station) - Pratapgarh	D/C	220	140	313					MAR-16	
8	Banswara TPS - Banswara	D/C	220	20					SEP-09		
9	Banswara TPS- Chittorgarh	D/C	400	360						MAR-17	
10	Banswara TPS- Udaipur	D/C	400	320						MAR-17	
11	Barmer-Bhinmal (PG)	D/C	400	280						MAR-16	
12	Bhadla-Bikaner	D/C	400	360	512	489	453	212		MAR-16	
13	Bhadla-Kanasar	D/C	220	50						MAR-16	
14	Bhilwara TPS -Ajmer	D/C	400	300	480	423	295			MAR-16	
15	Bhinmal - Sayla line	D/C	220	78	132	131	129	73	JAN-12	APR-16	W/o to M/s KMCC, work held up due to court stay.
16	Bikaner -Sikar (PG)	D/C	400	420						MAR-17	
17	Bikaner- Merta	S/C	400	200	465	465	465	172		APR-16	
18	Chatrail-Ramgarh	D/C	220	120	212	137	111			MAR-16	
19	Chittorgarh-Bhilwara	D/C	400	99	134	134	127	2		MAY-15	turnkey project, work progress slow
20	Dahanu - Degchu GSS	D/C	132								.
21	Debari - Salumber (2nd Ckt)	S/C	220	77	0	0	0	64	DEC-13	APR-16	Line work completed & charged on 23.11.14 upto dead end tower but modification of 5 nos. towers is pending between dead end & gantry
22	Dhod-Danta Ramgarh	S/C	220	35	101	8				MAR-16	
23	Extension of Bikaner- Barsinghsar at Barsinghsar TPS	S/C	220	3	10	10	10	3	APR-09	APR-14	Stringing completed.
24	Gajner -Kolayat	D/C	220	30						MAR-16	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
51	LILO of Jodhpur - Merta line at Jodhpur (New)	D/C	400	99	140	138	123	12	AUG-09		
52	LILO of Jodhpur -Jodhpur interconnectorl at Jhalamand	D/C	220	2						MAR-16	
53	LILO of Jodhpur -Merta at Pooling station Badla	D/C	400	320						MAR-16	
54	LILO of KTPS - Sanganer line at Vatika	D/C	220	11	21	21	21	11		APR-16	work completed.
55	LILO of Kankroli (PG) -Debari at Amberi	D/C	220	30	60	58	55	13		JUN-15	
56	LILO of Khetri - Heerapura line at Babai	D/C	220	6	13	13	13	6		OCT-14	Line work completed.
57	LILO of Kota (PG) -Bhilwara at Mandalgarh	D/C	220	36	76	75	73	25		DEC-15	
58	LILO of Kuchamancity -Dhod at Deedwana	D/C	220	80	146	146	146	87		APR-16	
59	LILO of Mandawar -Nadbai- Bharatpur at Chonkarwada	D/C	220	6	10	10	10	5		APR-16	Electrical Inspector clearance awaited
60	LILO of Nagaur -Merta at Kuchera	D/C	220	24						MAR-14	
61	LILO of PS 1- Bajju at PS 1/Bajju	D/C	220	20						MAR-16	
62	LILO of VKIA - Kukas line at GSS Jaipur (North) (Turnkey)	D/C	220								
63	LILO of both ckt Bassi-Kukas line at Lakhesara	D/C	220	40						MAR-14	scheme dropped
64	LILO of both ckts Ramgarh GTPS -Dechu at Ramgarh	D/C	220	1	1	1	1	1		APR-15	
65	LILO of both ckts Ramgarh GTPP -Dechu line at Pokaran	D/C	220	20						MAR-16	
66	LILO of existing Jodhpur GSS - Pali at Jodhpur (New)	D/C	220	16	30	14					
67	LILO of one ckt Kotputli -Manoharpur at Kotputli (PG)	D/C	220	12	26	26	26	12		MAY-15	Commissioned 05/15.
68	LILO of one ckt Neemrana -Kotputli at Behror	D/C	220	31	53	53	53	31		MAY-15	Commissioned 05/15.
69	LILO of one ckt Raj west -Jodhpur at Jodhpur (New)	D/C	400	200	138	138	138	102		MAR-17	
70	Lakhesara -Indira Gandhi Nagar	D/C	220	12						MAR-14	scheme dropped
71	Mansarovar - Chambal (Cable)	D/C	220	5							
72	Mansarovar - Jawahar Nagar	S/C	220	11					AUG-13		
73	Neemrana-(PG)-Behror	D/C	220	54	100	100	100	54		APR-16	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
74	PS 1 /Bajju -Bhadla	D/C	220	40	105	83	51			MAR-16	
75	Phagi GSS (Jaipur) - Heerpura	D/C	400	89	123	121	92	0		MAR-16	One no. NHAI crossing approval awaited, Work order withdrawn & place to M/s Varsana Ispat on 02.02.15
76	Phagi(Jaipur south-765 kV)-Ajmer line	D/C	400	213	284	257	184	0	DEC-11	MAR-16	Two nos. NHAI crossing approval & one no. railway crossing approval awaited , Work order withdarwn& palced to M/s Varsana Ispat on 02.02.15
77	Pratapgarh- Chittorgarh	D/C	220	240	450					MAR-16	
78	Purana Ghat -Bassi (Upgradation)	D/C	220	40						MAR-15	scheme dropped
79	Purana Ghat -Jawahar Nagar (Upgradation)	D/C	220	14						MAR-14	scheme dropped
80	Ramgarh (Jaisalmer)-Akai (Jaisalmer)	D/C	400	200						MAR-16	
81	Ramgarh -Bhadla	D/C	400	360	543	316	126			MAR-16	
82	Renwal -Danta Ramgarh	S/C	220	28	130	107	38			MAR-16	
83	Sanganer- Sitapura (Upgradation) Ckt-II	D/C	220	11	40	40	40	11	MAR-14	APR-15	Commissioned 04/15.
84	Sanganer-Chaksu (Upgradation)	D/C	220	84	144	144	144	81	MAR-14	MAY-15	balance work under progress.220 KV D/C line one portion of 7.955 Km from 400 KV PGCIL-Chaksu to 220 KV GSS Chaksu is completed on 24.10.2013.railway crossing work balance
85	Sirohi-Pindwara	S/C	220	25	106	34				MAR-16	
86	Sitapura- Sitapura (Existing) (Upgradation)	D/C	220	1	3	3	2			JUN-15	shifting of 11kV & 33kV lines required for further execution of work.Pursuance is being made with Jaipur discom.
87	Soorpara - Banar line	D/C	220	11	35	30	21	0	AUG-11	MAR-16	
88	Suratgarh TPS - Babai (Jhunjhunu)	D/C	400	480	640	493	456	47		MAR-16	case for diverting route due to air force is under process
89	Suratgarh TPS- Bikaner	D/C	400	340						MAR-17	
90	Tehandesar(proposed)-Bandnu	S/C	220	40	111	111	100			JUL-15	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

SIKKIM POWER DEVELOPMENT CORPORATION LTD. (SIKKIM)

1	Dikchu - Gangtok	D/C	132								
2	Dikchu - Mangan	D/C	132								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)

1	Alamathy - Koyembedu	D/C	400							MAR-16	Koladi - PH Road: OH Line work under progress. Stub: 47/76, TE:46/76 completed. Stringing: 15/23.For cable laying from PH road to Koyambedu,One circuit to be terminated at Koyembedu (CMRL) for which work awarded and to be taken up and another one circuit to be terminated at Alandur(CMRL) for which revised administrative approval is accorded and work to be taken up.
2	Arasur 400 kV S/S - Karamadai 230 kV S/S	S/C	220	39	169	169	169	38	JUN-12	JUN-15	Issues cleared.Stringing and line inspection under progress.
3	Avadi-Ayappakkam line	S/C	220	3	0	0	0	0		AUG-15	Cable laying 6/6 Sections completed and Joints 18/30 completed. Joint bay : 5/5 completed.Sheath test in sec(3) is to be completed. Balance works are under progress.
4	Basin Bridge - TNEB HQ (UG Cable)	S/C	220	23	0	0	0	0		DEC-15	Tender is to be floated
5	Kadapperi - Guindy (UG Cable)	S/C	220	14				14		APR-15	Commissioned 04/15.
6	Kalivanthapattu - Sholinganallur	S/C	400	52	88	69	63	25		DEC-15	Issues involved and is being followed up.(i) 2 locations : severe ROW issue. Work will be taken up under DCW basis. (ii) 14 Location: Case at National Green tirubunal. Case cleared and orders awaited. (iii) 5 location: MC tower design approved and work to be taken up.
7	Kanarpatty - Kayathar	D/C	400	24	39	36	33	11		SEP-15	Works are under progress.
8	Karaikudi - Sembatty	S/C	220	140	554	548	491	84	DEC-11	JUN-15	Issues involved at 3 locations : (i) Since the land owner has objected for erecting the tower at loc.No.137, representation has been sent to the District Collector/Madurai and enter upon permission is awaited. (ii) Due to severe objections/threatening by the land owners, tower foundation work at loc.No.215 & loc.No.249 are pending. Representation sent to local Police for protection and they assured to give police protection at the time of taking up the work. Further,the contractor M/s.GET has not turned up for work. Hence one month notice issued to contractor for termination. Balance work will be carried out by GCC.
9	Karaikudi-Pugalur	D/C	400	326	460	460	460	313		JUN-15	Work under Progress.Shortage of conductor has been sorted out. DI issued for supply of conductor material and partly supplied. 2nos. Railway crossing involved and approval received. 2 nos. Railway crossing involved. Approval received for one location and awaited for another one location.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

											Shortage of conductor materials is being sorted out by the company M/s.Jyothi Structures Ltd.,Mumbai.
10	Koladi - PH Road	D/C	220	23	76	47	46	15		OCT-15	work under progress for 2 reaches and work awarded and to be taken up for 3rd reach.
11	LILO of Alamathy - Koyembedut Thiruverkkadu	D/C	220	2	1	1	1				Work awarded and under progress.
12	LILO of Arasur (PG) - Karamadai at Karuvalur	D/C	220	6							Tender under process
13	LILO of Chekkanurani - Kayather at Kinnimangalam	D/C	220	12							Retender opened on 13.01.15 and under process.
14	LILO of Chekkanurani - TTPS-I at Kinnimangalam	D/C	220	8						MAR-16	Retender opened on 13.01.15 price bid opened on 18.05.15 and under evaluation.
15	LILO of Chilakallu - Narketpally at Huzumnagar.	D/C	220							DEC-15	Not related to TANTRANSCO
16	LILO of K.R. Thoppur - Ingur at Thingalur	D/C	220	32	99	99	98	21		JUN-15	Works are under progress. Objections cleraed at Loc 41. Meanwhile, the land owner got injunction order from High court chennai and work stopped. It is being followed up.
17	LILO of Kalivanthapattu - Veerapuram at OMEGA	D/C	220	39	75	75	75	39		SEP-15	Line work completed
18	LILO of Kalpakkam - Arani at Purisai	D/C	220	20							Tender finalised and work to be awarded.
19	LILO of Korattur - Koyembedu at Ambattur (3rd Main Road)	D/C	220	4	5					JUL-15	Work awarded and is being commenced. Objection involved by the private companies.
20	LILO of Manali - Basin Bridge (BBGTP) at Vyasarpadi	D/C	220	1	6	6	6	1		DEC-14	All works completed. Line will be erergised on completion of SS works.
21	LILO of Myvady - Pugalur at Kurukathi	D/C	220	62	124	81	52	5		FEB-16	Work under progress. Objection encounted from loc.1 to 119. Action is being taken for getting entry permission from District Collector/Tiruppur and DC/Karur.
22	LILO of Neyveli Zero unit - Neyveli - TS-II at Ulundurpet	S/C	220	52	90	90	89	26		SEP-15	Work under progress. Railway crossing approval received on 23.04.15. Block approval awaited.
23	LILO of Shoolagiri - Singarapet at Gurabarapally	D/C	220	2	3	3	3	2		MAR-16	Work completed.
24	LILO of Siruseri - Tharamani at Sholinganallur	D/C	220	2	14	14	11	2		JUN-15	Work under progress. Objection at Loc.10 & 11.
25	LILO of Sriperumbadur- Arni at Sunguvarchatram	D/C	220	12	28	10	3	0	DEC-10	MAR-15	Due to long penging Court case, approval for revised route is under scrutiny.
26	LILO of Sriperumbudur - Koyambedu at Guindy (UG Cable)	D/C	220	18	0	0	0	0		MAR-15	Work awarded and to be commenced.Road cut advice received from High ways.
27	LILO of Thatchankurichi - Eachangadu at Poiyur	D/C	220	20							Tender under process

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

47	Thingalur Common point - MTPS & MALCO line	D/C	220	17	39	39	39	9		NOV-14	Line work completed.
48	Thingalur Common Point-Gobi	S/C	220	40						MAR-14	Work completed
49	Thiruvalam - Almathy	D/C	400	150	198	198	195	129		SEP-15	works are under progress.
50	Tirunelveli (Abishekapatty) - Kanarpatty	S/C	400	16	49	41	35	11		SEP-15	Work under progress. ROW issue at one location. Enter upon permission awaited from District collector/Tirunelveli. 7 nos. Locations are under water logging area.
51	Villupuram - Ulundurpet	S/C	220	55	183	164	8	0		DEC-15	Work under progress. Progress of the contractor is very slow and instructed to speed up the work.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED. (APTRANSCO)

1	Appannadorapalem - Bobbili	D/C	220	163	269	262	256	76		AUG-15	Works Under Progress
2	Chittoor 400 kV SS-Mananapalli	D/C	220	130						MAR-15	
3	Gaddamvaripalli- Goddumari	D/C	220	9	31	31	22		DEC-10	JUN-15	Works under progress
4	Garividi - Garividi	D/C	220	70							
5	Garividi - Pydibhimavaram	D/C	220	100							
6	Garividi-Bobbili	D/C	220	75	125	86	0	0		AUG-15	Works terminated due to poor progress. Tenders to be called for balance works.
7	Jammalamadugu - Betamacherla	D/C	220	136							
8	Jammalamadugu - Chakrayapet	D/C	220	172	291	275	273	117	JAN-15	OCT-15	Works are under progress
9	Jammalamadugu - Narnur Kurnool Dist	D/C	400	202	282	270	263	93	JUL-15	DEC-15	RoW Issues Foundation :52A/1,52A/2, 55/0, 56/0,57,58,58A/0 Stringing 45/0-45/6 . (These locations are held up due to huge compensation demanded by the farmers) Forest Clearance: 4/15, 4/16, 4/17, 4/18. The proposals (in Sept'2015) were addressed to Chief Conservator of Forest, Kurnool.
10	Jammalamadugu - Porumamilla	D/C	220	198	336	311	300	170	JAN-15	OCT-15	Works are under progress
11	Jammalamadugu - Tirumalayapalli	D/C	220	54	84	59	42		JUL-14	MAR-16	works are under progress.
12	Jammalamadugu - Uravakonda	D/C	400	264	347	220	170	22	JUL-15	OCT-15	Works under progress.
13	Kalpaka - Proposed Garividi S/S	D/C	400	300	358	113	0	0		MAR-15	Works under progress.
14	Kalwakurthy-Dindi 3rd line	S/C	220	24						MAR-14	
15	Kalyandurg-Anantapur	S/C	220	61						MAR-14	
16	Kamareddy-Bhumpally	S/C	220	15						MAR-15	
17	Kamavarapukota - Kamavarapukota	D/C	220	30							
18	Kamavarapukota - Nuziveedu	D/C	220	90							
19	Kamavarrapukota - Surypet (Kamavarrapukota - Chinnakorukondi)	D/C	400	212	312	118	88	3	SEP-15	DEC-15	31 farmers demanding 8.0 lakhs per tower placement.
20	Krishnapatnam TPS - Chittoor	D/C	220	180	0	0	0	0		SEP-15	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
21	Krishnapatnam TPS- Bonapally (Quad)	D/C	400	180						JUN-14	
22	LILO of Both ckt Pulivendula - Hindupur at Gollapuram	D/C	220	200	122	24	0	0	DEC-14		Works are under progress.
23	LILO of Pendurthy - Garividi at Garividi	D/C	220	140							
24	LILO of Podili - Nellore at Atmakur	D/C	220	80							
25	LILO of Shadnagar - Yeddumailaram at Yeddumailaram	D/C	220	12	19	19	19	12		MAR-14	Shadnagar - Yeddumailaram line commissioned on 07.03.2014
26	LILO of Uravakonda - Kalyandurga at Borampalli	D/C	220	22							
27	Muddanur (RTPP) - Dharmavaram	D/C	220	200							
28	Muddanur-Anantapur (3rd line)	S/C on D/C	220	100						MAR-14	
29	Narketpally_Suryapet	S/C on D/C	220	60						MAR-14	
30	Narsapur-Doultabad	S/C	220	15						MAR-15	
31	Narsapur-Manoharabad	S/C	220	15						MAR-15	
32	Nirmal-Nandipeta	S/C	220	20						MAR-15	
33	Nizamabad-Janakampeta	S/C	220	10						MAR-15	
34	Oddugudem-Koyagudem	D/C	220	20						MAR-15	
35	Oglapur(Warangal 400 kV SS)-Warangal 220 kV SS	D/C	220	36						MAR-15	
36	Pulivendula-Hindupur	D/C	220	250	393	387	379	230	JUN-11	DEC-15	Works are under progress
37	Rayalaseema Stage-IV - Chittoor	D/C	400	420	0	0	0	0		MAR-15	Scheme formulated.Tenders to be called for.
38	Rentachintala - Macherla S/S	S/C	132	17	58	58	58	15		MAR-13	Line Charged on 27-03-2013.
39	Rentachintala - Nagarjuna Sagar Plant	S/C	132	16	34	34	34	16		JUL-14	All works completed. Commissioned on 04.08.2014.
40	Sattenapalli - Guntur	D/C	220	110							
41	Thimmapuram- Yellanur	D/C	220	8	27	27	27	8	NOV-10	MAR-14	Charged on 27-03-2014
42	Tungabhadra river - Yemmiganur	D/C	400	43	58	54	53	11	JUL-15	AUG-15	Works under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

43	Uravakonda - Borampalli	D/C	220	72	111	0	0	0	MAR-15		
44	Uravakonda - Kalyanduring	D/C	220	86	160	100	90	0	NOV-14	AUG-15	Line route modified through proposed 220 KV Borampally SS.
45	Uravakonda - Vajrakarur	D/C	220	32	57	39	32	0	DEC-14	AUG-15	Works are in progress.
46	Vadarevu - Amangal	S/C	765	240	0	0	0	0		MAR-15	Scheme to be formulated.Pertains to Telangana.
47	Vemagiri - Kamavarapukota	D/C	400								Tenders floated.
48	Vizag TPP - KamavarapukotaKota	D/C	400	500	730	185	23	0	NOV-15	NOV-15	ROW issues are being faced.
49	Vizag TPP - Kalpaka	D/C	400								
50	Yemmiganur - Uravakonda	D/C	400	205	271	248	208	76	JUL-15	AUG-15	Works under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TRIPURA STATE ELECTRICITY CORPORATION LIMITED (TSECL)

1	AGTP - Agartala line	D/C	132								
2	AGTP - Kumarghat line	S/C	132								
3	Gamai Tilla - Dhalabil	S/C	132	31	107	101	78	17		SEP-13	ROW problems affected the work
4	LILO of Rokia - Udaipur at Melaghat for connection to Monoarchak	D/C	132	20	40	0	0	0		JUN-15	
5	Monarchak - Surajmani Nagar	D/C	132	42	150	49	38	6		MAR-15	Work in progress.
6	P.K. Bari - Kanchanpur	S/C	132	47	113	109	99	17		MAR-15	All works completed in non forest land. Stage- I clearance received and compliance for conditions completed.
7	Surajmani Nagar - Agartala 79 Tilla Grid S/S	D/C	132	18	71	71	71	18		SEP-13	Completed 9/13
8	Surajmani Nagar - Badarghat	D/C	132	6		0	0	0		MAR-15	Fund proposed in World Bank.
9	Surajmani Nagar - Rabindra nagar	D/C	132	3	13	13	13	3		SEP-13	Completed 9/13
10	Surajmani Nagar - Rokhia	D/C	132	20	80	32	5	0		DEC-14	3.598 KM line in forest land for which TSECL will apply for forest clearance. LOA issued
11	Surajmani Nagar - Udaipur	D/C	132	50	50	0	0	0		JUN-15	Proposed under NEC.
12	Surajmani nagar-P.K.Bari	D/C	400	260	0	0	0	0		MAR-15	Fund not yet tied up. Proposed under World Bank Financing /SPA/NEC.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

Transmission Corporation of Telangana Limited (TCTL)

1	Budidampadu - Bhongiri (2nd Ckt)	D/C	220	14	24	24	24	14		DEC-14	
2	Chilakallu - Narketpally	D/C	220	25							
3	Chinnakorukondi - Suryapet	D/C	400	170	234	12	0	0		OCT-15	
4	Gajwel - Narsapur	D/C	400	200	0	0	0	0		MAR-15	Preliminary survey completed. Detailed survey to be awarded. Estimates under scrutiny.
5	Ghanapur - Marripally	D/C	220	36							
6	Jagityal - Nirmal	D/C	400	145	216	0	0	0		MAY-15	
7	Jaipur TPP - Gajwel (Quad)	D/C	400	328	458	81	0	0		FEB-15	Work awarded on 06.02.2013.Works commenced.
8	Jaipur TPP - Rangampet	D/C	220	150						JUN-15	
9	Jaipuram - Jagityal	D/C	400	144	233	0	0	0		MAY-15	
10	Kamavarrapukota - Surypet (Chinnakorukondi - Suryapet)	D/C	400	212					SEP-15		
11	LILO of 1st ckt of Shapurnagar - Gachibowllly line at Miyapur	D/C	220	2				2		APR-15	Commissioned 04/15.
12	LILO of Bhoothpur - Kalwakurthy at Thimmajipet	D/C	220	2							
13	LILO of Bhoothpur - Kalwakurthy at Thimmajipet (Ckt-II)	D/C	220	2							
14	LILO of Budidampadu - Bhongiri at Waddekothapally	D/C	220	14					DEC-13		
15	LILO of Ghanapur - Malkaram at Moulali	D/C	220	18							
16	LILO of Kalpaka - Khammam at Asupaka	D/C	400	34						SEP-14	
17	LILO of RSS - Warangal at Manthani	D/C	220	60							
18	LILO of Shapur Nagar - Gachilbowli feeder at GIS Erragadda SS	DC UG cable	220	19				19		MAY-15	Commissioned 05/15.
19	LILO of Srisailam - Hyderabad atYeddumailaram (Shankarapally)	D/C	400	160	221	219	106	0	OCT-14	DEC-14	
20	LILO of Vizag - Khammam (Ckt-I) at Asupaka	D/C	400	34	0	0	0	0		DEC-13	P.O.issued on 18.05.2013.
21	LILO of Wanaparthy - Ragimanagadda at Singotam X Road SS	D/C	220	11	17	15	14			OCT-14	Works are under progress.
22	LILO of both ckt Dindi - Chandrayangutta at	D/C	220	2							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

	Bonguloor										
23	Lower Jurala HEP - Upper Jurala	D/C	220	22	36	29	25	3		AUG-14	Works are under progress. JC foundation works are under progress.
24	Mamidipally - Fab city	D/C	220	6				6		APR-15	Commissioned 04/15.
25	Mamidipally S/S M/s K.S.K. Photo Voltaic near Fabcity Ravirala (V)	D/C	220	11	37	37	37	11		JUL-14	Stringing works completed. OPGW work to be taken up.
26	Marripally common point- Hayatnagar S/S XLPE cable	DC UG cable	220	14				11		MAR-15	Works are under progress.7/14 Nos Cable joints completed and remaining works are under progress
27	Moulali - Osmania University (Chilakalaguda) SS	DC UG cable	220	18				18		AUG-14	Works are under progress.Cable laying work completed. Joint works to be taken up.
28	Nagole - Ghanapur	M/C	220	36							
29	Pulichintala - Huzurnagar	D/C	220	112							
30	Rangampet - Gajwel	D/C	220	150						JUN-15	
31	Suryapet - Shankarpalli	D/C	400	462	659	346	173	0		MAR-16	
32	Veltoor - Thungabhadra	D/C	400	147	202	6	0	0		JUN-15	
33	Veltur-Thimmajipet	S/C	220	84	129	52	0	0		MAY-15	
34	Yeddumailram - Pargi	D/C	220	135							

Legends

TL: Total Location STC: Stubs Cast TE: Towers Erected STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)

1	Agra (UP) - Mathura line	S/C	400	142	388	29			AUG-16	AUG-16	
2	Agra(UP) - Agra (South)	D/C	400	142	142	293	32	0	AUG-16	AUG-16	
3	Aligarh - Atrauli	D/C	220	69	125	80	44	0		JUN-15	WIP.
4	Aligarh - Sikandarabad	D/C	400	190	258	254	254	167		MAY-15	WIP.
5	Allahabad (PG) - Reewa Road (Allahabad)	D/C	400								.
6	Anpara B-Anpara D	D/C	400	10	23	23	21	4		JUN-15	Contract of the firm M/s Maharashtra Power Transmission Structures Ltd. has been terminated on 20.05.2014 and LOI no. 2879/ETC(M)T-Tender issued by the SE, Mirzapur for the balance work. Work in progress of physical verification of M/s MPTL.
7	Anpara D - Unnao	S/C	765	416	1215	1030	982	284	JAN-12	DEC-15	1.forest clearance 2. Railway Crossing
8	Aurai - Mizapur	S/C	220	43	147	129	82	0		MAY-15	3. Power Line Crossing Termination point at 400kv s/s Aurai not yet decided. DFCC line crossing between loc. 43/0-65/2. River crossing approval pending. 37 no. crop compensation cases pending. ROW at 15 loc's.
9	Aurai - Phoolpur	S/C	220	71	216	210	195	48		MAY-15	Termination point at 400kV s/s Aurai(PPP) not yet decided. Last 2 Sections work held up due to this. ROW at loc. 2/1,11/0, 11/1, 11/2, 11/3, 12/0, 12/1, 12/2.
10	Badaun - Sambhal	S/C	220	86	250	250	249	79		MAY-15	WIP.
11	Baghpat - Baghpat	S/C	220	13	49	45	33	0		MAY-15	Farmers demanded very much compensation, under consideration at administrative level.
12	Balrampur - Utraula	S/C	132		56	56	56	18			Energised 31.10.11
13	Banda - Allahabad (Reewa Road) DCQ	D/C	400	350	470	318	50	0		MAY-15	M/s Larsen and Tubro Ltd. Chennai is allotted for the balance work on 'as is where is basis' on 10.12.14.Survey work is in progress.
14	Banda - Orai DCQ	D/C	400	216	295	211	130	0		MAY-15	M/s Larsen and Tubro Ltd. Chennai is allotted for the balance work on 'as is where is basis' on 10.12.14.Survey work is in progress.
15	Bara - Karchanna	D/C	400								.
16	Bara TPS - Mainpuri	2xS/C	765	750						MAR-15	
17	Barkhera (Bajaj) - Dohna	D/C	132		203	203	203	129		MAR-15	Line energized on 26.05.14. Barkhera-pilibhit Section,I ckt. Energised on10.02.12.II ckt. On 14.2.12
18	Bayas - Dohna	D/C	132								
19	Bayas - Pilibhit	D/C	132								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
44	Jawarpur - Mainpuri	D/C	765								
45	Khurja - Hapur	S/C	765								
46	LILO Mainpuri (PG) - Harduaganj at Jwrpur	D/C	220								
47	LILO of 1st Ckt Bhogaon-Mainpuri at Sirsaganj	D/C	400	67	111	98	46	0		JUN-15	WIP.
48	LILO of Agra - Muradnagar at Mathura	D/C	400	64	88	7			AUG-16	AUG-16	
49	LILO of Agra - Muradnagar at Kurja	D/C	4.4								
50	LILO of Aligarh - Sikandarabad	D/C	400							MAY-15	
51	LILO of Anpara - Mau at Ghazipur	D/C	400								
52	LILO of Azamgarh - Sultanpur at Tanda	D/C	400	120							Work not Started.
53	LILO of Bhauti - Orai at Sikandara	D/C	220	90	105	2	0	0		MAY-15	Excavation work is under progress.
54	LILO of Bhognipur - Mbd at Bilhaur	D/C	765								
55	LILO of Ghatampur - Mbd at Sandila	D/C	765								
56	LILO of Gorakhpur - Basti at Bansi	S/C	220	40	155	41	11	0		JUL-15	WIP.The proposed date of complition is 31.12.15.
57	LILO of Harduagani - Hathras at Aligarh	D/C	220	43	65	64	59	15		MAY-15	WIP.
58	LILO of Hathras - Gokul at Mathura	D/C	220	30						MAY-15	Route survey WIP
59	LILO of Mainpur (765) Aligarh (400) at Jwrpur	D/C	400								
60	LILO of Mainpur - Etah at Jwrpur	D/C	220								
61	LILO of Mainpuri - Gr Noida at Khurja	D/C	765								
62	LILO of Mohanpur - Behat line	S/C	220	104							.
63	LILO of Muradnagar - Loni at Ataur	S/C	220	30	0	0	0	0		MAY-15	Profile done.
64	LILO of Muradnagar - Shamli at Baghpat	S/C	220	9	20	15	12	0		MAY-15	Farmers demanded very much compensation, under consideration at administrative level.
65	LILO of Muzaffarnagar - Nara II at Jansath Ckt-II	D/C	220	20				20		APR-15	Commissioned 04/15.
66	LILO of Orai - Bhauti at Orai	S/C	220	6	15	13	7	0		MAY-15	Rly Xing Case at Loc. 17 - 18. submitted to DRM jhansi. Work stopped from several month. Proposal for withdrawal of line moved.
67	LILO of Orai - Mainpuri at Bah	S/C	220	100	258	258	258	154		MAY-14	Line charged on 14.02.14
68	LILO of Panki - Muradnagar at Jwrpur	D/C	400								.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
92	Sitapur - Nighasan	S/C	220	110	335	333	313	72		MAY-15	Row in Foundation at 3 loc 74/0,84/0,53/0.Rly block for 2 nos. railway xing is awaited.
93	Sohawal - Tanda	D/C	220	185	335	330	212	16		MAY-15	Crop. Compensation pending. Rly xing payment pending. ROW on loc. 11,12,92,145,143,57,29,23,248,249,250.
94	Tanda - Gonda	D/C	400	200							
95	Varanasi / Jaunpur - Gorakhpur	D/C	400								
96	Varanasi/Jaunpur - Aurai	D/C	400								
97	Varanasi/Jaunpur - Azamgarh	D/C	400								
98	Varanasi/Jaunpur - Meja	D/C	765								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)

1	Kharagpur - Vidyasagar Park	D/C	220	92	133	126	114	70		JUN-15	Work under progress. Progress delayed due to ROW problem and court cases.
2	LILO of Arambagh -Rishra at Singur	D/C	220	20	37	10	2	0	AUG-08	MAY-15	LOA Terminated.
3	Santaldhi TPS-Bishnupur	D/C	220	224	347	347	325	193	OCT-08		PGCIL is executing the work as a deposit work of WBPDCIL. The work is stalled due to repeated theft. WBPDCIL asked PGCIL to take up with the present vendor for resumption of work or deploy a new vendor by cancelling the existing contract.
4	Sushasgram- Saintala	D/C	220	25	51	51	51	25	MAR-10	NOV-14	Line commissioned on 02/12/2014.
5	Teesta LDP III -Teesta LD IV - New Jalpaiguri	D/C	220	166	250	248	238	109	SEP-08	MAR-15	Status shown for TLDP-IV - NJP 220 KV D/C line only.The progress suffered due to contractual and ROW problem.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

XYZ ()

1	Bhavanapaddu TPP - Sri Kakulam	D/C	400								.
2	Bilaspur (PS) - Dhanwahi (PS)	D/C	765								.
3	CSPL TPS - Raigarh Pooling Station (Near Kotra)	D/C	400								.
4	Champa (Pool) - Dharamjaigarh 2nd Ckt	S/C	765								.
5	Chitrangi TPS - Vindhyachal Pooling Station	D/C	765								.
6	Dwarkesh Energy TPP - Indore	D/C	765								.
7	Ellora TPP - Seoni	D/C	765								.
8	Gadarwara STPS - Jabalpur Pool	D/C	765								.
9	Gadarwara STPS - Warora	D/C	765								.
10	Gwalior - Morena	D/C	765								.
11	HEGCL TPP - Pune (AIS) (PG)	D/C	400	110							.
12	Karchanna - Reewa Road Allahabad	D/C	400								.
13	LILO at TRN TPP	D/C	400	12						MAR-14	For startup power
14	LILO of Both ckt Jabalpur - Orai at Dhanwahi (PS)	2xD/C	765								.
15	LILO of Both ckt Wardha - Parli (PG) at Warora	D/C	400								.
16	LILO of Gazuwaka - Behrampue at Bhavanapaddu TPP	D/C	400								.
17	LILO of Lonikhand - Kalwa at HEGCL TPP	D/C	400								.
18	LILO of Raipur/Bhilai - Bhadrawati at Rajnandgaon	D/C	400								.
19	LILO of Tuticorin - Madurai at Ind Barath TPP (madras)	D/C	400								.
20	LILO of Vindhyachal - Jabalpur at Dhanwahi (PS)	2xD/C	400								.
21	LILO of one ckt of Aurangabad - Padghe at Pune	D/C	765								.
22	Maheshwaram (PG) - Mahboob Nagar	D/C	400								.
23	Mohindergarh - Bhiwani	D/C	400								.
24	NCC Power TPP - Nellore Pooling Station (PG)	D/C	400								.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

25	NNTPS - Villupuram (Ginjee)	D/C	400								
26	Nizamabad - Yeddumailaram (Shankarapalli)	D/C	400								
27	Orrisa UMPP - Jharsuguda Pooling Station	D/C	765							.	
28	PLNGL TPP - Vadodra	D/C	400							.	
29	Parli (New) - Parli (PG)	D/C	400								
30	Parli (New) - Solapur	D/C	765								
31	Radial mode - Orrisa	D/C	400								
32	Raigarh (Kotra) - Champa (Pool) 2nd Ckt	S/C	765								
33	Raigarh TPS - Raigarh Pooling Station (Near Tamnar)	D/C	400							.	
34	Raipur (Pool) - Rajnandgaon	D/C	765								
35	Rajnadgaon - Warora	D/C	765								
36	Reliable TPP - Vindhyachal Pooling Station	D/C	765							.	
37	SJK TPS - Jabalpur Pooling Station	D/C	400	107	339	330	292	59		.	
38	Sasan UMPP - Vindhyachal (PS)	S/C	765								
39	Sipat - Bilaspur (3rd PS)	S/C	765								
40	Suzlon wind farm - Bhachau (PG)	D/C	220							.	
41	TRN TPP - Raighar (near Tamnar) Pooling Station	D/C	400	30						JUN-15	Line under construction.
42	Vindhyachal (PS) - Jabalpur (PS)	D/C	765								
43	Vindhyachal STPP - Vindhyachal (2nd Quad)	D/C	400								
44	Warora (PS) - Parli (New)	D/C	765								
45	Welspun Anuppur TPS - Vindhyachal Pooling Station	D/C	400								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

ATHENA CHHATTISGARH POWER LIMITED ()

1	Athena Singhitarai - Raigarh Pooling Station (near Kotra)	D/C	400	50	75	74	69	34		MAY-15	
2	LILO of one ckt of MSCTL - Chandrapur at Singhitrai	D/C	400								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

BHARAT ALUMINIUM CO. LTD. (BALCO)

1	Balco (CPP) - Korba (E)	D/C	220								.
2	Balco - Champa Pooling station	D/C	400	46	72	72	70	42		JUL-15	LILO of 400 kV D/C Korba - Birsinghpur, as interim arrangement.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

CORPORATE POWER LTD. (CPL)

1	Corporate TPP - Jharkhand Pooling Station	D/C	400	6	11					DEC-12	
2	Latehar - Namkum	D/C	400	216	320	293	274	132		DEC-12	.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

Costal Energen Private Limited (CEPL)

1	Mutiara TPP - Tuticorin Pooling Station	D/C	400	76	32	32	32	22	DEC-15		The total length of line is 38 KM and line will be extended from 22 ckm is completed of Mudrai - Tuticorin LILO line.
---	---	-----	-----	----	----	----	----	----	--------	--	---

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

D.B.POWER CORP. LTD. (DBPCL)

1	LILO of Raigarh - Raipur (3rd Ckt) at Baradhara TPP (Interim arrangement)	D/C	400	30	44	44	44	30		MAY-13	Line completed. (Interim)
---	---	-----	-----	----	----	----	----	----	--	--------	---------------------------

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

DANS ENERGY PVT. LTD. (DEPL)

1	Jorethang HEP - New Melli	S/C	220	20	35	14	2	0	JUN-15		As on intrim arrangement line will be completed with Rangpo - New Melli 220 kv line of PGCIL (Loc 14) as New Melli S/S is delayed.
---	---------------------------	-----	-----	----	----	----	---	---	--------	--	--

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

Darbhanga Motihari Transmission Company Limited ()

1	LILO of both ckt Barh - Gorakhpur at Motihar	D/C	400	152	209	260	0	0	AUG-16	Forest proposal was submitted to Nodal Officer Patna on 11-09-2014.
2	Muzaffarpur - Darbhanga line	D/C	400	129	166	136	52	0	JUN-16	Forest proposal was submitted to Nodal Officer, Patna on 11-9-2014

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

ESSAR POWER TRANSMISSION CO. LTD. (EPTCL)

1	Mahan -Sipat	D/C	400	670	942	937	905	372		SEP-15	78 KM forest involved. Second Stage forest clearance obtained in March'2013. However getting working permission and also tree cutting by Forest Department have taken long time. In dec 2013 tree cutting is started,in monsoon work of tree cutting was stopped. Now construction work is in full swing towards completion. 150 ckm - Forest 160 ckm - Non Forest RoW - 3 Loc (F) 17 Loc (NF) Gang F - 4 TE - 5 SY- 4 gangs.
2	Navbharat TPP - Angul P.S. (PG)	D/C	400								.
3	Tori - Jhharkhand Pooling Station	D/C	400								.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

GATI INFRASTRUCTURE LTD. (GATI)

1	Chujachen HEP - Rangpo PS	D/C	132								Line commissioned.
2	LILO of Melli - Gantok at Chuzachen (LILO point at namthang)	D/C	132	47	91	91	91	47		APR-13	Commissioned 04/13. (Interim arrangement)
3	LILO of one circuit of Rongnichu - Randpo at Bhasmay	S/C	220							APR-13	.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

GMR ENERGY LIMITED (GMR ENERG)

1	Alaknanda HEP - Joshimath	D/C	220								.
2	LILO of Talchar -Meramundli at Kamalanga TPP	D/C	400	1	3	3	3	1		MAY-12	For start up power,work completed 5/12.
3	Ranikheda (GMR) - Raipur Pooling Station	D/C	400	25							.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

GUPTA ENERGY PVT. LTD. (GEPL)

1 LILO of one ckt of Bhadrawati -Parli at GEPL TPS D/C 400 .

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

HIMACHAL SORANG POWERGEN PVT. LIMITED (HSPPL)

1	LILO of one ckt Karcham wangto - Abdullapur at Sorang	D/C	400	6	11	7	1	0		SEP-13	
---	---	-----	-----	---	----	---	---	---	--	--------	--

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

IDEAL ENERGY PROJECTS LTD. (IEPL)

1	LILO of Koradi II- Wardh(PG) at Bela TPP	D/C	400	50	75	75	75	50	DEC-15		The progress of Koradi-Wardha line is slow . Forest clearance awaited.
2	LILO of Mouda - Wardha at Bela	D/C	400	0	2	2	2	0	NOV-12		Completed (Interim)

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

IND BHARATH POWER INFRA LIMITED (IBPIL)

1	Ind Barath - Jharsuguda pooling Station	D/C	400	84	125	72	9	0		AUG-14	
2	LILO of Rouekila - Raigarh at Ind Barath	D/C	400	47	72	72	71	43		JUL-14	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

INDIABULLS POWER LTD. (IBPL)

1	Nasik - Bobleshwar (2nd Ckt)	S/C	400	57	152	152	152	57		MAY-14	
---	------------------------------	-----	-----	----	-----	-----	-----	----	--	--------	--

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

JAIN ENERGY TRADING LTD (JAIN ETL)

1	Jain Energy TPS - Dharamjaygarh Korba Pooling station	D/C	400								.
---	---	-----	-----	--	--	--	--	--	--	--	---

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

JHABUA POWER LTD. (JHAPL)

1	Jhabua Power TPS - Jabalpur Pooling Station.	D/C	400	131	207	207	207	131	MAY-15	Commissioned 05/15.	
---	--	-----	-----	-----	-----	-----	-----	-----	--------	---------------------	--

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

JINDAL POWER LTD. (JPL)

1	Derang - Meramundali	D/C	400								.
2	LILO of Meramundali - Jaypore at Derang	D/C	400	110	163	163	163	110		JUN-14	Work completed.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

JOINT VENTURE OF PGCIL & JAYPEE (JV(PG&JP))

1 Termination of Ckt of above at Bina (PG) & otuer ckt at Bina (MPTCL) D/C 400 .

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

KORBA WEST POWER COMPANY LIMITED (KWPCL)

1	Avantha Bhandar TPS (Korba West) - Raigarh (Kotra)	D/C	400	46	64	53	43	14	AUG-15	There are RoW issues involved at 8 locations.
2	LILO of on Ckt of Raigarh - Raipur at Avantha Bhandar (Korba west) TPS	D/C	400	10	22	22	22	10	DEC-13	Work Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

KSK ENERGY VENTURE LTD. (KSK LTD.)

1	KSK Mahanadi (Warda Power) - Champa Pooling Station	2xD/C	400	105	164	164	164	105	DEC-15	Line Completed /Champa PS completed by Dec 2015.
2	LILO of both ckt, of Raigarh - Raipur at Akaltara TPP	2xD/C	400	71	118	118	118	71	APR-15	Commissioned 04/15. (Interim)

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

KVK ENERGY PVT. LTD. (KVK)

1	LILO of Mendasal - Baripada at Nilanchal TPP	2xD/C	400	16	0	0	0	0	JUN-16	Work yet to Start.
---	--	-------	-----	----	---	---	---	---	--------	--------------------

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

Kudgi Transmission Company Limited (KTCL)

1	Kudgi TPS - Narendra	2xD/C	400	36	46	46	46	36	FEB-15	MAR-15	Construction of the line completed on 27.03.2015
2	Madhugiri - Bidadi	D/C	400	190	235	183	134	12	DEC-15	SEP-16	The villagers are not allowing for any construction work at the respective locations and asking for huge compensation. Matter is brought to the notice of District Administration. These locations are nearer to 400/220 kV POWERGRID Bidadi substation. Being terminating point, no alternatives available for re-routing the line.
3	Narendra (New) - Madhugiri	D/C	765	760	867	723	600	222	DEC-15	SEP-16	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

LANCO ENERGY (P) LTD,. (LEPP)

1	Babandh TPP - Angul Pooling Station	D/C	400	48	72	0	0	0		DEC-16	Work yet to start.
2	LILO of Seoni - Wardha at Lanco Vidarbha TPS	D/C	765	15	16					DEC-13	
3	Lanco Amarkantak - Champa Pooling Station	D/C	400								.
4	Phata HEP-Baramwari (Rudrpur)	D/C	220	8	20	0	0	0		DEC-13	
5	Routing of one circuit of Jorthong - New Melli via Rangit - IV	D/C	220							DEC-13	.
6	Teesta VI - New Melli	D/C	220								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

MALANA POWER COMPANY (MPCL)

1	Chango Yangthang - Ka Dogri Pooling Station	D/C	220								
2	Ka Dogri - Jangi Pooling Station	D/C	400								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

NORTH EAST TRANSMISSION CO. LTD. (NETC)

1	Byrnihat - Azara (1st ckt)	D/C	400	42	124	124	124	42		JUL-14	Stringing Completed but cannot be commissioned since loop out arrangement by Meghalaya State Electricity Board is not ready at Byrnihat 400 kV S/S.
---	----------------------------	-----	-----	----	-----	-----	-----	----	--	--------	---

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

NORTH KARANPURA TRANSMISSION CO. LTD. (NKTCL)

1	Agra - Gurgaon	D/C	400	220					NOV-13	SEP-15	
2	Bareilly - Meerut	S/C	765	240					NOV-13	SEP-15	
3	Gurgaon - Gurgaon (PG)	D/C	400	20					NOV-13	SEP-15	
4	Lucknow - Bareilly	S/C	765	220					NOV-13	SEP-15	
5	Seoni - Sipat / Korba (Pooling).	S/C	765	334					NOV-13	SEP-15	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

NRSS XXXI (B) Transmission Limited (NRSSXXXI(B))

1	Kurukshetra - Malerkotla line	D/C	400	278	375	190	35	0	SEP-16	SEP-16	1)There is change in start and end points of Kurukshetra Malerkotla Line from RFP Document. Further, no requirement of double level gantry and M/C Towers was specified in RFP Document, however, as per correspondence with PGCIL, double level gantry is to be considered for termination of Kurukshetra line and Amritsar lines at Malerkotla Sub-station. Also, there is a 66 kV Multi circuit line surrounding the PGCIL substation and hence entry into substation at designated gantry is critical. Due to above constraints, entry into Malerkotla Sub-station may require M/C Towers, which were not envisaged during RFP stage. The above deviations from RFP Documents will have cost as well as time implication. 2)65 Towers received at site and 50 under despatch. *10% hardware and 15% Insulator are received at site and 20% hardware &35 % insulator are under manufacturing.
2	Malerkotal - Amritsar line	D/C	400	298	412	142	6	0	SEP-16	SEP-16	1)As per survey report enclosed with RFP documents, there is no forest in the route of Malerkotla Amritsar Transmission Lines. However, the crossing of Roads, canals and Railway lines can not be avoided in the route of transmission lines. All strips along Roads, Canals and Railways have been notified as protected Forests. As involvement of forest in the route of transmission line is a deviation from RFP Documents and the same will have cost as well as time implication. 2)Unexpected rains in the month of May 2015 has affected the site work. 3)As the crop is in final stage, there is resistance from the farmers in removing the crop at this time. The work is being carried out only at locations wherever farmers are agreeing. This is involving frequent shifting of gangs and hence the progress is comparatively slow. 4)-50 Towers are received and other 65 tower is under fabrication. 5)10%Insulator& 15%Hardware are received and Earth wire & conductor are under despatch.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

NSL NAGAPATNAM POWER PVT. LTD. (NSLNPPL)

1	NSL TPP - Angul	D/C	400	46	0	0	0	46			Project Authority intimated that PGCIL yet to award construction of work.
---	-----------------	-----	-----	----	---	---	---	----	--	--	---

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

PATRAN TRANSMISSION COMPANY LIMITED (PATRANTCL)

1	LILO of both ckt of Patiala - Kaithal at Patran	D/C	400							MAR-16	
---	---	-----	-----	--	--	--	--	--	--	--------	--

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

RELIANCE POWER TRANSMISSION LTD. (RPTL)

1	Moti Khavdi TPP - Jam Nagar	D/C	400								.
2	Rajgarh (PG) - Karamsad (GETCO)	D/C	400	486	654	651	651	482	JUN-11	MAY-15	Progress stalled due to non-availability of MP state Forest Clearance (Stage-II) & Wildlife Clearance. compelled.
3	Rosa - Shahjehanpur (PG)	D/C	400	16							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

RKM POWERGEN PVT. LIMITED (RKMPPL)

1	Uchpinda - Raigarh line with LILO of Raigarh (Kotra)-Raipur at Uchpinda TPP (Interim Arrangement)	D/C	400	58	95	94	77	47		MAR-15	ROW issues for tree cutting & Stringing.
---	---	-----	-----	----	----	----	----	----	--	--------	--

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

SKS POWER GENERATION LTD. (SKS)

1	Binjkote - Raigarh (Kotra) Pooling Station	D/C	400	55	93	93	93	55	MAY-15	Commissioned 05/15.
2	LILO of one ckt of Raigarh - Raipur at Binjkote TPP	D/C	400							Interim arrangement is not needed.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

SPECTRUM COAL & POWER LTD. (SCPL)

1	Ratija-Kasiapalli	D/C	132	24				24			Line is ready and to be inspected for electrical clearance.
---	-------------------	-----	-----	----	--	--	--	----	--	--	---

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

STERLITE ENERGY LIMITED (SEL)

1Sterlite TPP - Jasugda

2x2D/C400

Construction of line yet to be started from LILO Point to Jhasugda S/S.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

STERLITE GRID LTD. (SGL)

1	Dhramjaygarh - Jabalpur (JTCL)	D/C	765	760	992	911	860	542	MAR-14	JUL-15	398 hec. of forest involved covering 400 locs and 125 kMs of route length. The element is affected by Force Majeure Event and Petition has been filed in CERC for force majeure & change in law.Stage-I forest Clearance Obtained.Excise duty has been increased from 8% to 12% as intimated earlier.As per stay order of National Green Tribunal Vide M.A. No. 156 of 2015; dated 20th February 2015, the element still is in force majeure upto working permission and Stage-II is granted by MoEF. Which we are perusing very closely.We have been granted the Forest Clearance and working permission in State of Madhya Pradesh and Chhattisgarh. We intent to connect the line by 15th July 2015.
2	Jabalpur - Bhopal (BDTCL)	S/C	765	260	665	665	665	260	MAR-14	JUN-15	The Element is affected due to force majeure for delay in grant of section 164 approval & forest clearance. The same has been communicated to LTTC's vide our letter dated 03.02.2014. Excise duty has been increased from 8% to 12% as intimated earlier .Stage-I Forest Clearance Obtained.As per stay order of National Green Tribunal Vide M.A. No. 156 of 2015; dated 20th February 2015, the element still is in force majeure upto working permission and Stage-II is granted by MoEF. Which we are perusing very closely.We have been granted Stage I & Stage-II Forest Clearance in State of Madhya Pradesh on dated 31st December,2014 and 25th March ,2015 respectively. CEA EI clearance Certificate for approval of Energization issued on 01.06.2015
3	Jabalpur - Bina (JTCL)	S/C	765	237	610	604	573	218	MAR-14	JUN-15	140 hec. forest land in MP involved. Forest proposal with MOEF Delhi & FAC cleared.The element is affected by Force Majeure event.Excise duty has been increased from 8 % to 12%.Petition has been filed in CERC for force majeure & change in law. Stage-I forest clearance obtained..As per stay order of National Green Tribunal Vide M.A. No. 156 of 2015; dated 20th February 2015, the element still is in force majeure upto working permission and Stage-II is granted by MoEF. Which we are perusing very closely.We have been granted Stage I & Stage-II Forest Clearance in State of Madhya Pradesh on dated 15th January,2015 and 16th March ,2015 respectively. We intent to connect the line by 15th June 2015.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

4	Jullandhar - Samba line	D/C	400	270	356	101	28	0	AUG-14	JUN-17	Transmission licensee granted by CERC. Tariff adoption done by CERC. Forest Diversion Proposal submitted by Dec.2014. File is pending at the DFO-Pathankot,Gurdaspur & Jalandhar Division.Force mejure events flood ,Border Ceasefire violation, unseasonal heavy snow fall, rain fall and land slides notices sent to all LTTC's. Change in law GST in J&K has been increased from 10% to 12% with effect from 01.04.2015.
5	Khaigapur (WBSETCL) - Chaibasa (PG)	D/C	400		421	168	67	0	MAR-14		Force Majeure event: Delay in forest clearance.Transmission licensee granted by CERC. Tariff adoption done by CERC. Project execution plan submitted to CEA & lead LTTC.Kharagpur S/s & Chaibasa S/s bays orientation has been shifted & project has been delayed due to shifting of bays.Resurvey has to be done for route & forest identification .FAC pending.Kharagpur FC is pending with State Govt. W.B.
6	LILO of Both ckt Uri - Wagoora at Amargarh	D/C	400	6					AUG-14	OCT-18	Transmission licensee granted by CERC. Tariff adoption done by CERC.Force mejure events flood ,Border Ceasefire violation, unseasonal heavy snow fall, rain fall and land slides notices sent to all LTTC's. Change in law GST in J&K has been increased from 10% to 12% with effect from 01.04.2015.
7	Purulia PSP (WB) - Ranchi (PG)	D/C	400	370						APR-16	Force Majeure event: Delay in forest clearance. Transmission licensee granted by CERC. Tariff adoption done by CERC. Project execution plan submitted to CEA & lead LTTC. Bays at Purulia S/s & Ranchi S/s has been shifted by the respective Utilities due to which project has been delayed as resurvey has to be done again for route & forest identification. In this regard Notice has been served to LTTC's. Forest Diversion Proposal is pending at DFO Purulia and FRA certificate issuance is pending with District Magistrate, Purulia since 24.12.2014. FAC is pending.i. Gantry issue at Purulia PSP (WBSETCL): Chief Engineer (PSPM), CEA shall hold a meeting to discuss the matter of earlier confirmation of Purulia PSP (WBSETCL) Substation by M/s. WBSETCL on 23.04.2015. and matter is pending at M/s . WBSETCL.
8	RAPP - Shujalpur	D/C	400	310	514	417	304	24	MAR-14	FEB-16	.Force Majeure event: Delay in forest clearance.Transmission licensee granted by CERC. Tariff adoption done by CERC. CERC has granted Liberty for extension of COD and additional tariff.TSP has started the work.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

Project execution plan submitted to CEA & lead LTTC. Forest Diversion Proposal is pending at Regional MoEF Lucknow.Critical RoW Issues in Location No- 11/10, 23/2, 25/5, 25/7(Dist. Kota & Jhalawar in Rajasthan) and 26/6, 26/8, 26/10, 37/6, 37/9(Dist. Agar Malwa & Rajgarh in Madhya Pradesh)

9	Samba - Amargarh line	D/C	400	574					AUG-14	OCT-18	Transmission licensee granted by CERC. Tariff adoption done by CERC. Forest Diversion & Wild Life Clearance Proposals submitted.Force mejure events flood ,Border Ceasefire violation, unseasonal heavy snow fall, rain fall and land slides notices sent to all LTTC's. Change in law GST in J&K has been increased from 10% to 12% with effect from 01.04.2015.
---	-----------------------	-----	-----	-----	--	--	--	--	--------	--------	---

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

Shekhawati Transmission Service Company Limited (SKHWTTSCL)

1	Jhunjhunu - Nawalgarh line	S/C	220	40	107	0	0	0		SEP-15	
2	Sikar - Nawalgarh line	S/C	220	20	78	0	0	0		SEP-15	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

South East UP Power Transmission Company Limited (SEUPPTCL)

1	Bara - Karchana	D/C	400	80	124	0	0	0		FEB-16	Karchana gantry not.
2	Bara - Meza	D/C	400	64	83	83	83	64		FEB-16	Completed.
3	Gonda - Shahjanpur	D/C	400	442	542	272	139	0		FEB-16	
4	LILO 400 Orai - Mainpur	D/C	400	92	135	133	131	44		FEB-16	
5	LILO of Obra - Sultanpur at Aurai	S/C	400	1	5	0	0	0		FEB-16	
6	LILO of Panki - Obra at Rewa Road	S/C	400	1	2	2	2	1		FEB-16	Completed.
7	LILO of Sarojini Nagar - Kursi RD at Sultanpur RD	D/C	400	14	18					FEB-16	
8	Mainpuri - Alighar	D/C	400	186	218	199	181			FEB-16	
9	Mainpuri - Bara Ckt-I	S/C	765	375	889	564	269	0		FEB-16	
10	Mainpuri - Bara Ckt-II	S/C	765	375	883	702	412	10		FEB-15	
11	Mainpuri - Unnao (Quad)	S/C	765	188	449	355	249	0		FEB-16	
12	Rewa Road - Karchana	D/C	400	58	102					FEB-16	Karchana gantry not defined.
13	Rewa Road - Meza	D/C	400	68	91	91	91	68		FEB-16	Completed
14	Tanda - Gonda line	D/C	400	188	91	86	54	0		FEB-16	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TALCHER TRANSMISSION CO. LTD. (TTCL)

1	Behrampur - Gazuwaka	D/C	400	290					OCT-12	SEP-13	
2	Talcher II - Behrampur	D/C	400	220					OCT-12	SEP-13	
3	Talcher II - Rourkela	D/C	400	161					OCT-12	SEP-13	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TEESTA URJA LTD. (TUL)

1	Teesta III - Kishanganj	D/C	400	424	569	393	364	160		MAR-16	Stage-II clearance for WB portion is pending. Kishanganj S/S of PGCIL is expected to commission by Dec.15.
2	Teesta III - Rangpo line	D/C	400	72	98	92	91	26		DEC-15	Work in progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TORRENT POWER LTD (TOR. POW. (UNOSUGEN))

1	DGEN - Vadodara	D/C	400								Bidding is Process, RFQ has been issued
2	DGEN TPS - Bharuch/Dahej Pooling Station	D/C	400								.
3	Navseri - Bhasten	D/C	220								Bidding is Process, RFQ has been issued
4	Sandila TPP - ATS not defin	D/C	400								
5	Solapur NTPC - Pune (PG), Quad	D/C	400	500							.
6	Solapur NTPC - Solapur (PG)	D/C	400	40							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

VANDANA VIDYUT LTD. (VVL)

1	Dharmajay-Korba Polling Station	D/C	220	64					APR-13	Work yet to start.	
---	---------------------------------	-----	-----	----	--	--	--	--	--------	--------------------	--

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

VEMAGIRI TRANSMISSION SYSTEM LIMITED (VTSL)

1	Khammam - Hyderabad line -I	D/C	765	410					APR-15		Bidding process to be taken up
2	Vemagiri Pooling Station - Khammam line -I	D/C	765	455					APR-15		Bidding process to be taken up

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

VISA POWER LTD (VISA)

1	Visa Power TPP - Raigarh Pooling Station	D/C	400	26	37	33	26	0	JUN-15	Work is under Construction.
---	--	-----	-----	----	----	----	----	---	--------	-----------------------------

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

WESTERN U.P. POWER TRANSMISSION CO. LTD. (WUPPTCL)

1	Ataur-Indirapuram	D/C	400	15	58	3	0	0	MAR-15	Approval u/s 164 received
2	Greater Noida-Noida (Sec -148)	D/C	400	41	121	27	3	0	MAR-15	Approval u/s 164 received
3	Greater Noida-Sikandrabad	D/C	400	17	53	53	40	0	MAR-15	Approval u/s 164 received
4	Hapur-Ataur	D/C	400	53	152	92	41	0	MAR-15	Approval u/s 164 received
5	Hapur-Greater Noida	S/C	765	66	184	110	15	0	MAR-15	
6	Hapur-dasna	D/C	400	13	44	3	0	0	MAR-15	Approval u/s 164 received
7	LILO of Meerut -Agra at Greater Noida	S/C	765	10	35	30	10	0	MAR-15	
8	LILO of Moradabad-Muradnagar at Hapur	D/C	400	2	7	7	0	0	MAR-15	Approval u/s 164 received
9	LILO of Muradnagar -Muzzafarnagar at Ataur	D/C	400	15	48	1	0	0	MAR-15	Approval u/s 164 received
10	LILO of Rishikesh -Kashipur at Nehtaur (Bijnor)	D/C	400	10	44	0	0	0	MAR-15	Approval u/s 164 yet received
11	Mainpuri-Greater Noida	S/C	765	180	493	487	455	87	MAR-15	Approval u/s 164 received
12	Mainpuri-Hapur	S/C	765	217	597	561	273	0	MAR-15	Approval u/s 164 received