

UTILITY WISE REPORT INDICATING STATUS OF CONSTRUCTION OF SUB-STATIONS (220 kV & ABOVE) VIS-A-VIS PROGRAMME DURING 2015-2016

As on 31-OCT-2015

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DVC

1	Girdih (2nd Trf.) S/S	220/132	160		100%	100%	100%	80%	0	JUN-13	ATR commissioned on 24th Sept'13.
2	Gola (2x80MVA)	220/132	160		100%	0%	0%	0%	0	DEC-15	Retendering work is under progress

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
PGCIL												
3	Alipurduar HVDC	±800	630		100%	35%	25%	10%	0		MAR-16	In order to commissioning of Alipurduar Terminal alongwith Pole-II of NEA-Agra completions planned to be preponed. Supply, civil works & erection under progress.
4	Biswanath Chariyali S/S	±800	0		100%	95%	95%	90%	0		MAR-16	Pole-I commissioned in Oct '15. Balance works under progress expected by Mar'16.
5	Champa S/S	±800	3000		100%	58%	55%	34%	0	JUL-15	JUN-16	Work under progress. Efforts being made to complete Pole-I by Mar'16 & Pole-II by June'16.
6	Extn. Agra S/S	±800	3000		100%	15%	12%	0%	0	DEC-15	MAR-16	In order to commissioning of Alipurduar Terminal alongwith Pole-II of NEA-Agra completions planned to be preponed. Supply, civil works & erection under progress.
7	Kurukshetra S/S	±800	3000		100%	6%	0%	0%	0	JUN-15	MAR-18	Award placed in Jul'14. Engg. & civil works under progress.
8	Agra S/S	765/400	500		100%	0%	0%	0%	0		JUL-17	Award placed in Sep'15.
9	Ajmer S/S	765/400	2x1500		100%	0%	0%	0%	0	APR-17	APR-17	Award placed in Apr'15. Engg. in progress.
10	Angul (ICT-II)	765/400	1500		100%	100%	100%	100%	1500		APR-15	Commissioned 04/15.
11	Angul (ICT-III)	765/400	1500		100%	100%	100%	100%	1500	MAY-15	MAY-15	Commissioned 05/15.
12	Banaskanta S/S	765/400	2x1500		100%	0%	0%	0%	0	APR-18	APR-18	Award placed in Sep'15. Engg. in progress.
13	Bareilly (ICT-I)	765/400	1500		100%	100%	100%	100%	1500	APR-13	APR-15	Commissioned 04/15.
14	Betul S/S (GIS)	765/400	630		100%	40%	35%	5%	0	MAY-16	MAY-16	Award placed in Dec'14. Engg., supply & civil work under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
15	Bhiwani (Addl.)S/S	765/400	333		100%	100%	100%	100%	0		AUG-15	Commissioned in Aug'15.
16	Bhuj Pooling Station	765/400	2x1500		0%	0%	0%	0%	0	JUL-18	JUL-18	Award under progress.
17	Champa Pooling Station	765/400	6x1500		100%	60%	75%	35%	0	MAY-14	JUN-16	400KV bay charged in May'15. ICT-I commissioned in Jun'15. Supply, civil works & erection under progress Delayed due to delay in land acquisition.
18	Champa Pooling Station(ICT-I)	765/400	1500		100%	100%	100%	100%	1500	MAY-14	JUN-15	Commissioned 06/15.
19	Chittorgarh S/S	765/400	2x1500		100%	0%	0%	0%	0	APR-17	APR-17	Award placed in Apr'15. Engg. in progress.
20	Extn. Angul S/S	765/400	0		100%	50%	50%	25%	0	DEC-15	JUN-16	Award placed in Aug'13. Work under progress.
21	Extn. Aurangabad (PG)	765/400	0		100%	100%	100%	100%	0	MAR-16	SEP-15	Commissioned in Sep'15.
22	Extn. Dharamjaigarh S/S	765/400	0		100%	80%	80%	70%	0	DEC-15	JUN-16	Award placed in Aug'13. Work under progress.
23	Extn. Jharsuguda S/S	765/400	0		100%	65%	60%	50%	0	DEC-15	JUN-16	Works under progress.
24	Extn. Knapur (GIS)	765/400	0		100%	84%	49%	0%	0	JUN-16	JUN-16	Award placed in Feb'14. Work under progress.
25	Extn. Lucknow S/S	765/400	0		100%	20%	10%	0%	0	APR-13	JUN-16	Works under progress.
26	Extn. Meerut S/S	765/400	0		100%	100%	100%	100%	0	MAR-15	MAY-15	Commissioned in May'15.
27	Extn. Moga S/S	765/400	0		100%	100%	100%	100%	0	MAR-15	MAY-15	Commissioned in May'15.
28	Extn. Nagapatnam (PS) S/S	765/400	0		100%	5%	0%	0%	0	JUL-15	MAY-17	Award placed in Dec'14. Engg. & civil work under progress.
29	Extn. Narendra (New) S/S	765/400	0		100%	80%	70%	60%	0	DEC-15	DEC-15	Land acquired in Feb'14. works under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
30	Extn. Raigarh S/S	765/400	1500		100%	0%	10%	0%	0	JUL-16	JUL-16	Award placed in May'14. Engg. & supply under progress.
31	Extn. Ranchi S/S	765/400	100		100%	0%	0%	0%	0	MAR-17	MAR-17	Award placed in Jun'15.
32	Extn. Solapur (PG)	765/400	0		100%	100%	100%	100%	0	MAR-16	SEP-15	Commissioned in Sep'15.
33	Extn. Tuticorin S/S	765/400	0		100%	45%	86%	45%	0	SEP-14	JUN-16	Work under progress.
34	Extn. Vadodara (GIS)	765/400	1500		100%	0%	0%	0%	0	JUL-16	JUL-16	Award placed in Jun'15. Engg. in progress.
35	Extn. Varansai S/S	765/400	0		100%	61%	80%	35%	0	MAY-15	DEC-15	Award in Nov'13. Works under progress.
36	Extn. Vindhyachal Pooling Station	765/400	1500		100%	0%	0%	0%	0		JUL-17	Award placed in Aug'15.
37	Fatehpur (Addl.) S/S	765/400	500		100%	0%	0%	0%	0		NOV-16	Award placed in Apr'15.
38	Hyderabad (Maheshwaram) (GIS) S/S	765/400	2x1500		0%	0%	0%	0%	0	MAR-18	MAR-18	Award placed in May'15. Engg. in progress.
39	Jharsuguda Pooling Station	765/400	2x1500		100%	100%	100%	99%	0	JUN-15	NOV-15	Commissioning matching with line.
40	Jhatikara S/S	765/400	500		100%	0%	0%	0%	0		APR-18	Award under progress.
41	Kanpur S/S	765/400	2x1500		100%	87%	77%	40%	0	OCT-14	MAR-16	Award placed in Jun'13. Engg., Supply, civil works & erection under progress.
42	Kudgi (GIS) S/S	765/400	0		100%	80%	70%	60%	0	DEC-15	DEC-15	Land acquired in Feb'14. Work under progress.
43	Meerut (Aug.)	765/400	1500		100%	0%	0%	0%	0		OCT-17	Award placed in Mar'15. Engg. in progress.
44	Narendra S/S	765/400	0		100%	98%	98%	98%	0	APR-15	NOV-15	Award placed in Mar'14. Land acquired in Feb'14 . Works under progress.
45	Nizamabad S/S	765/400	2x1500		100%	0%	0%	0%	0	MAY-18	MAY-18	Award placed in May'15. Engg. in progress.
46	Orai S/S	765/400	2000		100%	0%	0%	0%	0	APR-18	APR-18	Award placed in Oct'15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
47	Padghe S/S	765/400	2x1500		100%	75%	80%	70%	0	AUG-14	SEP-16	Supply, civil works & erection under progress. Commissioned alongwith both ICT's in Feb'15.
48	Pune (GIS) S/S	765/400	2x1500		100%	100%	100%	100%	0		FEB-15	
49	Pune S/S	765/400	1500		0%	0%	0%	0%	0			
50	Raigarh (Extn.)	765/400	1500		100%	0%	10%	0%	0		JUL-16	Award placed in May'14. Engg. & supply under progress.
51	Raipur (Extn.)	765/400	1500		100%	0%	0%	0%	0		JUL-16	Award placed in Aug'15. Engg. in progress.
52	Sasaram (2nd Trf.) S/S	765/400	1500		0%	0%	0%	0%	0		MAR-14	
53	Srikakulam S/S	765/400	2x1500		100%	90%	90%	55%	0	JUN-15	AUG-16	Works under progress Completion matching with srikakulam-Vemagiri TBCB line (sch. Aug'16). Award placed in Mar'15.
54	Tehri (GIS)	765/400	4x800		0%	0%	0%	0%	0	NOV-17	OCT-17	
55	Thiruvalam S/S	765/400	1500		100%	100%	100%	100%	1500		APR-15	Commissioned 04/15.
56	Vadodara S/S	765/400	3000		100%	100%	100%	100%	3000	DEC-13	JUN-15	Commissioned 06/15.
57	Varanasi (GIS) S/S	765/400	2x1500		100%	91%	91%	72%	0	AUG-14	DEC-15	Award placed in Nov'13. Balance land acquired on 30.06.14. Works under progress. Work under progress.
58	Vemagiri Pooling Station (GIS)	765/400	2x1500		100%	12%	0%	0%	0	JUN-14	NOV-17	
59	Vemagiri-II Pooling Station (PG)	765/400	2x1500		0%	0%	0%	0%	0	NOV-17	NOV-17	Scheme under review as per CERC's direction. Commissioned 08/15.
60	Vindhyachal Pooling Station (ICT -II)	765/400	1500		100%	100%	100%	100%	1500		AUG-15	
61	Agra (Aug.)	400/220	4x105		100%	93%	100%	84%	0	AUG-13	NOV-15	Works under progress. Completion matching with line Award placed in Sep'15.
62	Agra (Extn.)	400/220	315		100%	0%	0%	0%	0	JUL-17	JUL-17	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
63	Alipurduar (HVDC) S/S	400/220	630		100%	35%	25%	10%	0		MAR-16	In order to commissioning of Alipurduar Terminal alongwith Pole-II of NEA-Agra completions planned to be preponed. Supply, civil works & erection under progress.
64	Aurangabad (Extn.)	400/220	630		100%	98%	100%	98%	0	OCT-12	JUN-16	Sub station commisioned alongwith both ICT's in Jan'14. Balance works under progress. Commissioned matching with line.
65	Bagpat (GIS) S/S	400/220	2x500		100%	100%	98%	96%	0	FEB-12	MAR-16	Completion matching with line.
66	Balipara (2nd ICT)	400/220	315		100%	0%	0%	0%	0	MAY-17	MAY-17	Award placed in Dec'14. Engg. in progress.
67	Ballabgarh (Aug.)	400/220	740		100%	33%	53%	0%	0	JUN-16	JUN-16	Award placed in Sep'14. Engg. supply & civil works under progress.
68	Baripada (Addl.)	400/220	500		100%	20%	0%	0%	0		NOV-16	Award placed in Jun'14. Engg.& civil work under progress.
69	Betul (GIS) S/S	400/220	630		100%	40%	35%	5%	0		MAY-16	Award placed in Dec'14. Engg.,supply, civil work & erection under progress.
70	Bhinmal S/S	400/220	315		100%	0%	0%	0%	0		JUL-17	Award placed in Sep'15.
71	Birpara (160-100)	400/220	60		100%	5%	30%	0%	0		NOV-16	Award placed in Jun'14. Engg.,supply & civil work under progress.
72	Biswanath Chariyali S/S	400/132	200		100%	100%	100%	100%	200	AUG-13	SEP-15	Commissioned 09/15.
73	Bongaigaon (2nd ICT) S/s.	400/220	315		100%	0%	0%	0%	0	DEC-17	DEC-17	Award under progress.
74	Cuddapah (Extn.)	400/220	500		100%	25%	10%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg., Supply & civil work under progress.
75	Daltonganj	400/220	2x315		100%	0%	73%	0%	0	NOV-12	DEC-16	Award placed. Completion likely to be delayed due to delay in handling over of land, as M/s Alstom not agree to take up the work.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
76	Damon (Extn.)	400/220	500		100%	0%	0%	0%	0		JUL-16	Re-tendering under progress. Down stream network also not envisaged by JSEB. Award placed in Jun'15. Engg. in progress.
77	Dehradun	400/220	2x315		100%	99%	100%	98%	0		JUN-16	Civil works & erection under progress. Completion matching with line.
78	Dwarka -I (GIS) S/S	400/220	2000		100%	0%	0%	0%	0	MAY-17	MAY-17	Award under progress.
79	Extn. Allahabad S/S	400/220	0		100%	100%	100%	95%	0	JUL-15	JUN-16	Erection under progress. Gen. project delayed.
80	Extn. Bagpat S/S	400/220	0		100%	99%	100%	96%	0	NOV-11	JUN-16	Work under progress. Completion matching with line.
81	Extn. Balia S/S	400/220	0		100%	100%	100%	100%	0	NOV-14	JAN-14	Commissioned in Jan'14.
82	Extn. Bidadi (GIS)	400/220	0		100%	5%	0%	0%	0	DEC-15	DEC-15	Award placed in Dec'14. Engg. & civil works in progress.
83	Extn. Bina S/S	400/220	125		100%	0%	0%	0%	0	JUL-16	JUL-16	Award placed in oct'14. engg. in progress.
84	Extn. Chaibasa S/S	400/220	63		100%	0%	0%	0%	0	MAR-17	MAR-17	Award placed in Jun'15.
85	Extn. Chamera S/S	400/220	0		100%	100%	100%	100%	0	AUG-14	AUG-14	Bay commissioned in Aug'14.
86	Extn. Damoh S/S	400/220	500		100%	0%	0%	0%	0	JUL-16	JUL-16	Award placed in Jun'15. Engg. in progress.
87	Extn. Deharadun S/S	400/220	0		100%	100%	99%	98%	0	NOV-14	JUN-16	Award placed in Oct'12. Works under progress.
88	Extn. Dulhasti S/S	400/220	0		0%	0%	0%	0%	0	NOV-14		
89	Extn. Kishanpur S/S	400/220	0		100%	97%	96%	90%	0	JUL-13	JUN-16	Works under progress.
90	Extn. Kishenpur S/S	400/220	0		100%	100%	99%	98%	0	NOV-14	JUN-16	Award placed in Oct'12. Works under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
91	Extn. Kota S/S	400/220	0		100%	100%	98%	96%	0	MAR-15	NOV-15	Award placed in Jan'13. Work under progress.
92	Extn. Narendra S/S	400/220	0		100%	98%	98%	98%	0	APR-15	NOV-15	Award placed in Mar'14. Works under progress.
93	Extn. Navsari S/S	400/220	0		100%	10%	25%	5%	0	OCT-16	OCT-16	Award placed in Dec'14. Works under progress.
94	Extn. Panchkula S/S	400/220	0		100%	60%	48%	15%	0	AUG-14	JUN-16	Work under progress.
95	Extn. Purulia S/S	400/220	0		100%	0%	0%	0%	0	MAR-17	MAR-17	Purulia bay to be executed by West Bengal on deposit work basis. Bay at Purulia to be constructed in New S/S at Purulia (WBSETCL) due to space constraint. Interim arrangement to be made accordingly by WBSETCL.
96	Extn. Rajpura S/S	400/220	0		100%	100%	100%	100%	0	AUG-14	OCT-15	All work completed. Commissioning held up due to non-readiness of PSTCS sub station.
97	Extn. Sonapat S/S	400/220	0		100%	0%	0%	0%	0	JUL-17	AUG-17	Award placed in Mar'15.
98	Extn. Vadodara S/S (GIS)	400/220	2x500		100%	0%	0%	0%	0	JUL-16	JUL-16	Award placed in Jun'15. Engg. in progress.
99	Extn. Vapi S/S	400/220	0		100%	55%	60%	0%	0	OCT-16	OCT-16	Work under progress.
100	Farakka (Aug.) (500-315)	400/220	185		100%	50%	50%	10%	0		NOV-16	Award placed in Jun'14. Engg., supply & civil work under progress.
101	Gooty (Extn.)	400/220	500		100%	50%	20%	5%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg., supply civil work & erection under progress.
102	Gurgaon (Aug.) 4th ICT S/S	400/220	500		100%	15%	0%	0%	0	JUN-16	JUN-16	Award placed in Dec'14. Engg. & civil work under progress.
103	Gurgaon (Extn.)	400/220	500		100%	0%	0%	0%	0	MAY-16	MAR-16	Award placed in Nov'14. Engg. under progress.
104	Hamirpur (Extn.)	400/220	315		100%	28%	8%	0%	0	MAY-16	MAR-16	Award placed in Nov'14. Engg., supply & civil work under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
105	Hyderabad (Ghanapur) (Extn.)	400/220	500		100%	20%	20%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. & civil work under progress.
106	Jalandhar (Extn.)	400/220	500		100%	28%	0%	0%	0	MAY-16	MAR-16	Award placed in Nov'14. Engg & civil work under progress. Efforts being made to complete earlier.
107	Jalandhar S/S	400/220	315		100%	28%	0%	0%	0		MAR-16	Award placed in Nov'14. Engg. & civil work under progress. Efforts being made to complete earlier.
108	Jamshedpur (Aug.) (500-3415)	400/220	185		100%	25%	70%	0%	0		NOV-16	Award placed in Jun'14. Engg., supply & civil works under progress.
109	Jind	400/220	630		100%	100%	100%	100%	630		MAR-13	Commissioned 03/13.
110	Kaithal S/S	400/220	315		100%	0%	0%	0%	0		JUL-17	Award placed in Sep'15.
111	Khammam (Extn.)	400/220	500		100%	25%	20%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Works under progress.
112	Kishanganj	400/220	2x315		100%	88%	97%	82%	0	JAN-13	NOV-15	Award placed in Nov'13. * Land acquired in Aug'13. Supply, Civil works & erection under progress
113	Kohlapur S/S (GIS)	400/220	0		100%	98%	98%	98%	0	APR-15	NOV-15	Erection almost completed. Testing under progress.
114	Kotputli S/S	400/220	630		0%	0%	0%	0%	0		DEC-14	
115	Kozhikode S/Stn. (2x315)	400/220	630		100%	100%	100%	100%	630	DEC-07	OCT-15	Commissioned 10/15.
116	Kunta Pooling Station S/S	400/220	1500		100%	10%	0%	0%	0		MAY-16	Award placed in May'15. Engg. & civil works under progress.
117	Kurukshetra S/S	400/220	2x1500		100%	98%	97%	93%	0	JUN-15	DEC-15	Award placed in Jun'12. Works under progress.
118	Madhugiri S/S	400/220	2x500		100%	99%	99%	98%	0	JUN-14	NOV-15	Works almost completed. Completion matching with line.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
119	Maithon S/S (500-315)	400/220	370		100%	3%	10%	0%	0		JUN-16	Award placed in Oct'14. Engg, civil work & supply under progress.
120	Malekuttaiyur (Extn.)	400/220	500		100%	5%	1%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg., supply & civil works under progress.
121	Mandola (Aug.)	400/220	740		100%	0%	0%	0%	0	JUN-16	JUN-16	Award placed in Sep'14. Engg. in progress.
122	Mapusa (ICT) S/S	400/220	315		100%	100%	100%	100%	0			ICT commissioned in oct'13.
123	Moga (Aug.) ICT-I	400/220	500		100%	100%	100%	100%	500		JUN-13	Commissioned 06/13.
124	Muzaffarpur (ICT)	400/220	500		100%	85%	70%	50%	0		DEC-15	Work under progress.
125	Mysore (Extn.)	400/220	500		100%	8%	1%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg., supply & civil work under progress.
126	Narendra (Aug) (2x500-2x315)	400/220	370		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
127	Navi Mumbai (GIS)	400/220	630		100%	100%	100%	100%	0	SEP-10	DEC-15	Sub station is ready. Commissioning matching with LILO line (under ROW) now planned to be completed using underground cable. Cable trench work under progress. Severe ROW problem.Critical.
128	Panchkula (Extn.)	400/220	500		100%	18%	0%	0%	0	MAY-16	MAR-16	Award placed in Nov'14.Engg. & civil work under progress.
129	Parbati (PS)	400/220	630		100%	5%	10%	0%	0	JUN-16	JUN-16	Civil work & supply under progress.
130	Patna (Aug.) (500-315)	400/220	370		100%	0%	2%	0%	0		NOV-16	Award placed in Jun'14. Engg.& supply under progress.
131	Pugalur (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
132	Purnea (Aug.) (500-315)	400/220	160		100%	100%	100%	100%	160		JUN-15	Commissioned 06/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
133	Pusali (Aug.) (500-315)	400/220	370		100%	15%	30%	0%	0		NOV-16	Award placed in Jun'14. Engg., supply & civil works under progress.
134	Rajarhat (GIS) S/S	400/220	2x315		100%	12%	10%	0%	0	APR-16	APR-16	Land acquired in Feb'14. supply & civil works under progress. Progress hampered due to rains.
135	Rajgarh S/S (GIS)	400/220	2000		100%	0%	0%	0%	0	MAY-17	MAY-17	Rajghat Sub station. Award placed in Apr'15.
136	Rangpo S/S (GIS)	400/220	16x105 +3x100		100%	100%	100%	99%	0	NOV-13	JAN-16	Balance work under progress. Completion matching with line.
137	Saharanpur	400/220	2x315		100%	100%	100%	98%	0	NOV-12	DEC-15	Completion matching with associated line. Erection under progress.
138	Samba (Extn.) S/S	400/220	315		100%	28%	0%	0%	0	MAY-16	MAR-16	Award placed in Nov'14. Engg. & civil work under progress. Efforts being made to complete earlier.
139	Sholapur (Extn.)	400/220	315		100%	100%	100%	100%	0		OCT-15	Commissioned on 30.10.2015.
140	Silchar S/S (New)	400/220	200		0%	0%	0%	0%	0	DEC-12		
141	Solapur (Aug.)	400/220	315		100%	100%	100%	100%	0	OCT-15	OCT-15	ICT commissioned in Oct'15.
142	Somanahalli (Extn.)	400/220	500		100%	6%	1%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg., supply & civil work under progress.
143	Sumba (Extn.)	400/220	315		100%	28%	0%	0%	0		MAR-16	Award placed in Nov'14. Engg. & civil work under progress. Eforts being made to complete earlier.
144	Tirunelveli Pooling station (GIS)	400/220	2x1500		100%	0%	0%	0%	0	APR-17	APR-17	Award placed in Apr'15. Engg. in progress.
145	Trichy (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
146	Tughlakabad S/S (GIS)	400/220	2000		100%	0%	0%	0%	0	JUL-17	JUL-17	Award under progress.
147	Uttara	400/220	2x315		100%	68%	47%	28%	0	NOV-12	DEC-15	Alternate land acquired at pandiyabil in Mar'13. Supply, civil works & erection

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												under progress. Progress severely affected due to repeated ROW ereated by local.
148	Uttra (Pindiabil) S/S	400/220	630		100%	68%	47%	28%	0	MAR-16	DEC-15	Alternate land acquired at Pandiyabil. Land handed over in Mar'13. Supply, civil works & erection under progress. Progress severely affected due to repeated ROW ereated by local.
149	Vijayawada (Extn.)	400/220	500		100%	10%	20%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg., supply & civil work under progress.
150	Vimagiri (PS) S/S	400/220	2x500		100%	12%	0%	0%	0	APR-14	NOV-17	Award placed in Dec'14. Engg. & civil work under progress.
151	Wanpon (Extn.) S/S	400/220	420		0%	0%	0%	0%	0			
152	Warangal (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14.Engg. in progress.
153	Yelahanka (GIS)	400/220	2x500		100%	99%	99%	98%	0	JUN-13	MAR-16	Completion matching with line.Uncertain.
154	Ara (ICT)	220/132	160		100%	72%	65%	25%	0		JUN-16	Award placed in Oct'14. Engg. supply, civil work & erection under progress.
155	Balipara S/S	220/132	120		100%	0%	0%	0%	0	DEC-17	DEC-17	Award under progress.
156	Extn. Purnea S/S	220/132	320		100%	70%	75%	60%	0	MAR-14	DEC-15	ICT -I commissioned in Jun'15. ICT-II expected by Dec'15. Balance works under progress.
157	Mokokchung (ICT-II)	220/132	30		100%	100%	100%	100%	30		AUG-15	Commissioned 08/15.
158	Mokokchung (New)	220/132	30		100%	100%	100%	100%	30	DEC-12	JUL-15	Commissioned 07/15.
159	Phursungi S/S	220/33	200		0%	0%	0%	0%	0			
160	RPH (Aug). S/S	220/132	60		0%	0%	0%	0%	0			
161	Siliguri (160 - 100)	220/13	60		100%	10%	30%	0%	0		NOV-16	Award placed in Jun'14. Engg. supply &

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		2										civil work under progress.
162	Imphal S/S	132/33	2x50		100%	100%	100%	100%	100		APR-13	ICT-I (50MVA) commissioned in Mar'13 & ICT-II commissioned in Apr'13.
163	Melriat S/S (Upgradable to 400 kV)	132/33	2x50		100%	80%	65%	10%	0		JUN-16	Supply, civil works & erection under progress. Completion matching with line.
164	Namsai S/S	132/33	2x15		100%	62%	100%	18%	0		MAR-16	Work under progress. Completion matching with associated lines. Critical.
165	Roing S/S	132/33	2x15		100%	90%	100%	85%	0		NOV-15	Work under progress. Completion matching with associated lines. Critical.
166	Tezu S/S	132/33	2x15		100%	88%	100%	75%	0		MAR-16	Work under progress. Completion matching with associated lines. Critical.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

AEGCL

167	Kukurmara (Azara) S/S	400/220	630		100%	100%	100%	100%	630	SEP-11	MAY-15	Commissioned 05/15.
168	Boko (Add.Trf)	220/132	100		100%	100%	100%	95%	0	APR-14	JUN-16	Completed on 11.06.2015
169	Jawaharnagar GI S/S	220/33	50		100%	100%	100%	100%	0			Commissioned on 31.07.2013.
170	Kukumara S/S (2x50)	220/132	100		100%	90%	100%	98%	0		FEB-15	All testing and test charge completed. Awaiting the Mirza Azara 132 kV line to be completed.
171	Rangia S/S (2x100)	220/132	200		100%	100%	100%	100%	0	JUN-12	JUN-16	SS completed/charged on 24.06.2013. Awaiting completion of the line.
172	Sonabil (2x100)	220/132	200		100%	90%	100%	85%	0	MAR-13	JUN-16	90% Completed.
173	Sonapur (2x100)	220/132	200		100%	60%	90%	0%	200	MAR-13	JUN-16	Work in progress.
174	Tinsukia (Aug.) (2x50 by 2x100)	220/132	100		100%	100%	100%	100%	0	APR-14	JUN-16	1st Tr. on 07.08.2013 & 2nd Tr. on 12.04.2014

As on 31-OCT-2015

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
APTRANSCO												
175	Gani S/S	400/220	2x315		90%	2%	0%	0%	0			LOI issued on 27.07.2015. Site levelling and construction of compound wall are in progress.
176	Garividi (Marala)	400/220	630		100%	20%	20%	0%	0		FEB-16	Works under progress.
177	Jammalamadugu	400/220	630		100%	70%	65%	50%	0		DEC-15	Works under progress. The voltage ratio is 400/220/132kV in place of 400/220 kV.
178	Kalikiri	400/220	630		0%	0%	0%	0%	0			LOI issued on 16.09.2015
179	Kamavarapukota	400/220	630		100%	30%	40%	0%	0	MAR-16	MAR-16	Works under progress.
180	Kurnool S/S	400/220	2x315		0%	0%	0%	0%	0			
181	Podili S/S	400/220	630		0%	0%	0%	0%	0			LOI issued on 16.09.2015
182	Sattenapally	400/220	630		null%	null%	null%	null%	630		MAR-14	The substation was idle charged on 26.02.2014 with 1No.315 PTR and put into commercial operation from 31.03.2014. 2nd 315 MVA PTR was charged on 24.04.2014.
183	Uravakondat	400/220/132	630		100%	99%	100%	90%	0		OCT-15	Works nearing completion.The voltage ratio is 400/220kV in place of 400/220/132kV.
184	Bobbili (Vizianagaram)	220/132	100		100%	100%	100%	99%	0	DEC-12	OCT-15	All works completed and will be commissioned in two days.
185	Chakrayapet	220/132	200		100%	0%	0%	0%	0		MAR-16	Work awarded on 26.09.2013.Site yet to be handed over by the Revenue Dept.
186	Gaddamvaripalli	220/11	50		100%	100%	100%	95%	0		DEC-15	Works under progress
187	Goddumarri	220/11	100		100%	100%	100%	100%	0		DEC-15	Works completed.
188	Gollapuram	220/13	200		100%	40%	20%	10%	0		DEC-15	Works are under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		2										
189	Hindupur (Aug.)	220/66	60		100%	100%	100%	100%	60		APR-15	Commissioned 04/15.
190	Manikonda S/S	220/132	2x100		100%	5%	0%	0%	0		DEC-12	Pertains to Telangana
191	Manubolu (Aug.)	220/66	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
192	Porumamilla	220/132	200		100%	60%	80%	70%	0		DEC-15	works are under progress.
193	Tirumalayapalli	220/132	300		100%	20%	50%	0%	0			Works are under progress.
194	Vajrakarur	220/132	100		100%	90%	92%	90%	0		DEC-15	Foundation, structure erection completed. Equipment erection(45/69) completed and remaining erection works are under progress
195	Yellanur	220/11	50		100%	100%	100%	100%	50		MAR-14	Substation charged on 27-03-2014.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

BSEB

196	Barauni (TPS) (ICT)	220/132	300		0%	0%	0%	0%	0			Award under process.
197	Biharshariff S/S	220/132	150		0%	0%	0%	0%	0		MAR-14	
198	Bihta (GSS) S/S	220/132/33	320		100%	100%	5%	0%	0		SEP-15	Work holdup due to approach road.
199	Bodhgaya (2nd Trf.)	220/132	150		0%	0%	0%	0%	0		MAR-14	
200	Dehri (Addl.) S/S	220/132	100		0%	0%	0%	0%	0		SEP-14	
201	Kishanganj S/S	220/132/33	320		100%	10%	5%	1%	0		DEC-15	
202	Motipur (GSS) S/S	220/132/33	320		100%	0%	0%	0%	0		NOV-15	
203	Musahari S/S	220/132/33	320		0%	0%	0%	0%	0		DEC-15	Work holdup due to land issues.
204	Pusauli S/S	220/132/33	300		100%	100%	100%	98%	0		MAR-15	
205	Samastipur S/S	220/132/33	100		100%	0%	0%	0%	0		MAY-15	
206	Sonenagar S/S	220/132/33	100		100%	70%	60%	5%	0		SEP-15	
207	Supaul/Lokhi S/S	220/132/33	320		0%	0%	0%	0%	0		MAR-16	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

CSPTCL

208	Jagdalpur S/s	400/220	630		100%	0%	0%	0%	0	NOV-14	MAR-16	Work under progress.
209	NSPCL (2x315 MVA) ICT-II	400/220	630		100%	100%	100%	100%	0		DEC-13	Failed during S C test. Under repair.
210	Raipur (2nd Trf.)	400/220	315		100%	100%	100%	100%	0		DEC-13	Charged on 31.3.2014
211	Bishrampur S/S	220/132	160		100%	100%	100%	100%	0	DEC-12	JUN-14	Charged on 22.8.2014
212	Girwani S/S	220/132	160		100%	70%	50%	50%	0		MAR-16	Work under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DTL

213	Bamnoli (ICT Replacement) (2x500 -2x315)	400/220	370		0%	0%	0%	0%	0			
214	Lodhi Road (GIS)	220/33	100		0%	15%	35%	7%	0		MAR-15	Erection of 33kV GIS completed. 100 MVA Pr. foundation work completed.Laying of 33kV Power cable in progress.Laying/terminations work of the control cable for 33kV GIS completed. Laying of LT Power Cable under progress.
215	Peera Garhi (2x100)	220/33	200		100%	100%	100%	100%	200	FEB-13	APR-15	Commissioned 04/15.
216	Wazirpur (GIS) (1st Trf.)	220/33	100		100%	99%	98%	98%	0	DEC-12	JUN-14	1.Sub-station charged on 22.06.14.
217	Wazirpur (GIS) (2nd Trf.)	220/33	100		100%	98%	98%	98%	0	FEB-13	JUN-14	1..Sub-station back charged on 22.06.14.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ED, Manipur

218

Yurembam (Aug.) S/S

132/33

3X33.5

100%

0%

0%

0%

0

MAR-13

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ED- GOA

219	New Verna	220/110	1x100		100%	0%	0%	0%	0		DEC-13	Administration and expenditure approval has been accorded on July 2010.
220	Soccorro S/S	220/33	320		0%	0%	0%	0%	0		DEC-13	
221	Tivim (3rd Trf.) (Aug.)	220/110	1x100		100%	0%	0%	0%	0		DEC-13	Work in progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
GETCO												
222	Achchhalia S/S	400/220	2x315		0%	0%	0%	0%	0			
223	Bhogat S/S	400/220	1x315		0%	0%	0%	0%	0			
224	Charanka S/S	400/220	2x315		0%	0%	0%	0%	0			
225	Chhara S/S	400/220	315		0%	0%	0%	0%	0			
226	Fedra S/S	400/220	2x315		0%	0%	0%	0%	0			
227	Halvad	400/220	315		100%	100%	100%	100%	630		MAR-15	400/220/66KV system back charged on Dt.: 31.03.14.
228	Keshod S/S	400/220	630		0%	0%	0%	0%	0			
229	Pipavav S/S	400/220	1x315		0%	0%	0%	0%	0			
230	Prantij S/S	400/220	2x315		0%	0%	0%	0%	0			
231	Rajkot (Hadala) ICT-II	400/220	315		100%	0%	0%	0%	0		DEC-12	
232	Sankhari S/S	400/220	2x315		0%	0%	0%	0%	0			
233	Veloda (Sankhari) S/S	400/220	1000		0%	0%	0%	0%	0			
234	Agiyol (Aug.)	220/66	50		100%	100%	100%	100%	50		JUN-15	Commissioned 06/15.
235	Asodar S/S	220/66	1x100		0%	0%	0%	0%	0			
236	Asoj (Aug.)	220/132	150		100%	100%	100%	100%	150		JUN-15	Commissioned 06/15.
237	Atul (Navera) S/S	220/66	200		0%	0%	0%	0%	0		JAN-15	
238	Bagasara S/S	220/66	1x100		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
239	Bechraji S/S	220/66	200		0%	0%	0%	0%	0			
240	Bhestan S/S	220/66	1x100		0%	10%	60%	0%	300			Estimate approved. Tender to be floated.
241	Charadva S/S	220/66	200		0%	0%	0%	0%	0			
242	Charadva S/S	220/66	2x100		0%	0%	0%	0%	0			
243	Charanka S/S	220/66	8x100		0%	0%	0%	0%	0			
244	Dhanaj S/S	220/66	2x100		0%	0%	0%	0%	0			
245	Dhangadhra (Aug.)	220/66	60		100%	100%	100%	100%	60		JUN-15	Commissioned 06/15.
246	Dhasa (Aug.)	220/66	60		100%	100%	100%	100%	60		JUN-15	Commissioned 06/15.
247	Gatrad S/S	220/132/66	3x100		0%	0%	0%	0%	0			
248	Gondal S/S	220/66	2x100		0%	0%	0%	0%	0			
249	Jamnagar (Aug.)	220/66	60		100%	100%	100%	100%	60		JUN-15	Commissioned 06/15.
250	Jangral (Aug.)	220/66	60		100%	100%	100%	100%	60		JUN-15	Commissioned 06/15.
251	Jasdan	220/132	200		100%	0%	0%	0%	200		DEC-12	As land was not suitable so field office are conveyed to search for fresh land.
252	Kalavad S/S	220/66	1x100		0%	0%	0%	0%	0			
253	Kalawad	220/66	100		100%	0%	0%	0%	0		MAR-14	
254	Kerala S/S	220/66	2x100		0%	0%	0%	0%	0			
255	Khambhalia S/S	220/66	200		0%	0%	0%	0%	0			
256	Manjuvas S/S	220/11	50		100%	100%	100%	100%	50		JUN-15	Commissioned 06/15.
257	Methoda S/S	220/66	200		0%	0%	0%	0%	0			
258	Modasa S/S	220/66	100		100%	84%	10%	0%	200		MAR-16	WIP
259	Nani Hamirpur S/S	220/11	50		100%	100%	90%	70%	50		MAR-15	WIP

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
260	Navlakhi S/S	220/66	2x100		0%	0%	0%	0%	0			
261	Prantij S/S	220/66	2x100		0%	0%	0%	0%	0			
262	Radhanpur (Aug.)	220/66	50		100%	100%	100%	100%	50		JUN-15	Commissioned 06/15.
263	Rajkot (Nyara) (Aug.)	220/66	60		100%	100%	100%	100%	60		JUN-15	Commissioned 06/15.
264	Rajkot-II S/S	220/66	2x100		0%	0%	0%	0%	0			
265	Saria	220/132	100		100%	35%	65%	0%	0		DEC-12	Retender is carried out for Erection package.LOI issued for SCADA package. Major equipments will be supplied by GETCO.
266	Sartanpar (Tankara) S/S	220/132	300		100%	100%	100%	100%	100		MAR-14	Test charged on DT: 31.03.14. Commercially commissioned on Dt.: 06.06.14
267	Suva	220/66	200		100%	40%	12%	6%	200		JAN-15	A/T issued for total turnkey package.
268	Talaja S/S	220/66	1x100		0%	0%	0%	0%	0			
269	Tankara	220/66	100		100%	0%	0%	0%	0		MAR-14	
270	Vadala	220/66	100		100%	11%	0%	0%	0		MAR-13	WIP
271	Vallabhipur S/S	220/132	100		100%	100%	85%	78%	100		FEB-15	WIP
272	Vallabhipur S/S	220/66	100		100%	100%	85%	78%	100		FEB-15	WIP
273	Veloda (Sankhari) S/S	220/66	320		0%	0%	0%	0%	0			
274	Vyankatpura	220/66	100		100%	7%	0%	0%	0		MAR-14	
275	Wagra (Aug.)	220/66	50		100%	100%	100%	100%	50		JUN-15	Commissioned 06/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
HPPTCL												
276	Lahal S/S	400/220	630		0%	0%	0%	0%	0	JAN-18		
277	Pragati Nagar (2nd Trf)	400/220	315		0%	0%	0%	0%	0	JUL-16		
278	Pragati Nagar S/S	400/220	315		0%	0%	0%	0%	0	JUL-16		
279	Wangtoo (GIS) S/S	400/220	630		0%	0%	0%	0%	0			
280	Wangtoo S/S	400/220	630		0%	0%	0%	0%	0	AUG-17		
281	Barsaini S/S	220/33	63		0%	0%	0%	0%	0	MAR-16		
282	Bhokto S/S	220/66	31		0%	0%	0%	0%	0	FEB-16	SEP-15	
283	Dehan S/S	220/132	200		0%	0%	0%	0%	0			
284	Fozal S/S	220/33	126		0%	0%	0%	0%	0	MAR-13		FC awaited at Chandigarh.
285	Karian S/S	220/33	63		100%	70%	100%	0%	0	MAR-13	DEC-15	Trf. transportation issued due to narrow road/bridge.
286	Koti S/S	220/132	200		0%	0%	0%	0%	0			
287	Lahal S/S	220/33	63		0%	0%	0%	0%	0	JAN-17	DEC-16	
288	Mandhala	220/66	100		0%	0%	0%	0%	0			
289	Sunda S/S	220/132	200		0%	0%	0%	0%	0	MAR-17	DEC-16	
290	Taran tulla (Addl.)	220/132	100		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
HVPNL												
291	Barhi S/S	220/132	200		100%	55%	20%	0%	0		DEC-15	work in progress
292	Daultabad	220/66	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
293	Gurgaon Sector - 33	220/66	200		100%	24%	35%	20%	null		JUN-16	Work under progress.
294	Gurgoan Sector - 20 (GIS)	220/66	300		100%	50%	70%	25%	0		MAR-16	work under progress
295	Gurgoan Sector -57	220/66	200		100%	30%	50%	13%	0		JUN-16	work under progress. Firm has been requested to expedite the work.
296	HSI IDC Rai S/S	220/132	200		0%	0%	0%	0%	0		MAR-16	Physical possession of land not given by HSI IDC. Proposal for upgradation of 132 kV S/Stn. rai to 220 kV level is under consideration.
297	Hukmawali S/S	220/132	200		100%	98%	100%	90%	0		NOV-15	Work almost completed but the substation cannot be commissioned due to non-completion of feeding line.
298	Meerpur Kurali S/S	220/66	200		100%	15%	0%	0%	0		MAY-16	Work under progress.Firm has been requested to expedite the work.
299	Nawada (Addl.)	220/66	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
300	Panchgaon S/S	220/66	320		100%	57%	40%	52%	0		MAR-16	Work in progress
301	Panchkul Sector- 32 S/S	220/66	200		100%	78%	15%	2%	0		JUL-16	Work stopped by firm. Contractual problem. Court case.
302	RGEC, Sonipat S/S	220/33	200		100%	64%	45%	18%	0		DEC-15	Work under progress.
303	Sector -6, Sonipat S/S	220/33	200		100%	44%	0%	0%	0		MAR-16	Work under progress. Firm has been requested to expedite the work.
304	Sonta S/S	220/66	200		100%	100%	100%	98%	0		NOV-15	Sub-station completed but can not be commissioned due to non-availability of feeding line.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

JKPDD

305	Alchi. S/S	66/11	6.3		100%	100%	100%	100%	6		NOV-12	Commissioned 11/12.
306	Gramthong S/S	66/11	60		100%	100%	100%	100%	60		SEP-12	Commissioned.
307	Himya	66/11	60		100%	30%	0%	0%	0		JUL-13	
308	Kargil S/S	66/11	60		100%	100%	100%	100%	60		SEP-12	Commissioned.
309	Khalsi	66/11	60		100%	100%	100%	100%	60		JUL-13	Commissioned
310	Khangral (Bodhkharbu)	66/11	60		100%	100%	100%	100%	60		SEP-14	Commissioned.
311	Kharu	66/11	60		100%	100%	100%	100%	60		DEC-13	Commissioned
312	Leh	66/11	2x6.3		100%	100%	100%	100%	13		DEC-12	Commissioned 12/12.
313	Mulbeck	66/11	60		100%	100%	100%	100%	60		SEP-15	Commissioned.
314	Nimoo S/S	66/11	60		100%	100%	100%	100%	60		JUL-13	Commissioned.
315	Sankoo S/S	66/11	60		100%	100%	100%	100%	60		SEP-14	Commissioned.
316	Alusteng S/S	220/132	320		100%	70%	80%	20%	0		JAN-15	Transformers received.Due to technical reasons work get delayed.
317	Budgam (Aug.)	220/132	160		100%	99%	100%	100%	0		DEC-13	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
318	Budgam (Aug.) 2nd Trf.	220/132	160		0%	0%	0%	0%	0		DEC-13	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
319	Lassipora S/S	220/132	320		0%	0%	0%	0%	0		DEC-13	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
320	Mirbazar (Aug.)	220/132	160		0%	0%	0%	0%	0		DEC-13	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
321	Yonus Wahipora (Kupwara) S/S	220/132	320		0%	0%	0%	0%	0		DEC-12	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
322	Zainkote (Aug.)	220/132	3x150		100%	0%	0%	0%	0	DEC-12	JUL-13	Work under prgoress.Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

JSEB

323	Chaibasa	220/132	300		100%	0%	0%	0%	0		MAR-14	Land under development.due to poor progress of the working agency, the work is under the verge of cancellation.
324	Chatra S/S	220/132/33	400		0%	0%	0%	0%	0		JUN-15	Delay due to non-availability of fund naxal affected area.
325	Dumka S/S	220/132	300		100%	100%	100%	100%	300		JUN-15	Ready for Commissioning 06/15.
326	Giridih S/S	220/132/33	400		0%	0%	0%	0%	0		SEP-16	Tender invited vid NIT.
327	Jainamore (Bokaro) S/S	220/132/33	400		0%	0%	0%	0%	0		SEP-16	Tender is in awarding stage.
328	Jasidih S/S	220/132/33	400		0%	0%	0%	0%	0		SEP-16	Tender is in awarding stage.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
KPTCL												
329	Electronic city S/S	400/220	2x500		0%	0%	0%	0%	0		APR-15	Land under dispute and the matter is in High Court. Line work: To be tendered.
330	Gulbarga S/S	400/220	1000		0%	0%	0%	0%	0			Land has been acquired.
331	Ambewadi (Aug.)	220/110	45		100%	100%	100%	100%	45		APR-15	Commissioned 04/15.
332	Arasikere S/S	220/110	200		100%	90%	100%	100%	0	MAY-14	NOV-15	All equipments erected. Balance works: Control cable laying & termination, SAS wiring & testing, PC test.
333	DG Plant Yelahanka	220/66	2x150		100%	90%	100%	100%	0	OCT-11	NOV-15	All equipments erected including 220/66kV, 2x150MVA & 66/11kV 2x31.5MVA transformers. PC tests completed (66kV side) including SAS. 1X31.5MVA Tr idle charged on 31.8.2015.
334	Jigani (2x150)	220/66	300		100%	85%	100%	100%	0	MAR-13	MAR-16	220 kV side: PC tests to be completed.
335	Kemar (Aug.)	230/110	100		100%	100%	100%	100%	100		APR-15	Source line awaited. Commissioned 04/15.
336	Khoday Glass Factory	220/66	300		100%	100%	100%	100%	300		JUL-15	Commissioned 07/15.
337	Koppal S/S	220/110	2x100		100%	0%	0%	0%	0		MAR-15	Work short closed vide O.M. No.: CEE/TZ/GLB/SEE(O)/AEE-3/2014-15/3830-37, Dated: 12.09.2014 of Chief Engineer Electy., Transmission Zone, KPTCL., Gulbarga. To be retendered.
338	Kudligi (Badeladaku) S/S	220/66	200		100%	75%	90%	90%	0	MAY-14	DEC-15	Control Room plastering work, cable duct towards 220 kV and 66 kV side is

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
339	Pavagada S/S	220/66	100		100%	30%	100%	55%	0		MAR-15	completed, 2 Nos of 100 MVA tranformer erection is completed, yard lightning work is under progress, 220 kV CT-15 Nos erection completed, 220 kV CVT - 06 Nos completed, 9 nos 66 kV side road crossing PI foundation completed. 6 nos of 220 kV HPI foundation completed.
340	Ramanagar(Kothipura) (2nd ICT)	220/66	1x100		100%	100%	100%	100%	0	DEC-07	MAR-16	Work under progress. Earthmat 85% and land levelling completed . Control room roof casted. Retaining wall & toe wall under progress. Foundation of mounting structures for isolators and breakers under progress.37/46 Nos. of station tower foundations completed. 220KV&66 kV: All works completed. Backcharging approval rcvd on 30.8.14,intimated to ABB to commence the activity for back charging of 220/66/11/KV, Kothipura. Source line awaited. 220KV TB at Tubinakere:PC tests completed except bus stability test. 220 KV TB at Bidadi:Approval for shutdown of Bus 1 & 2 is reqd for erection of balance BPIs & bus extension work. Line clear will be availed after completion of PC tests.
341	Vikas Tech Park (2x150)	220/66	300		100%	95%	100%	100%	0	MAR-13	NOV-15	220kV and 66kV side PC tests & SAS work completed. PC test on power transformers & batteries will be taken up during commissioning.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Source line awaited.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

KSEB

342	Kanjikkod (Add.Tr.)	220/110	50		0%	0%	0%	0%	0			This work is not included in the Plan for 2015-16. May be deleted.
-----	---------------------	---------	----	--	----	----	----	----	---	--	--	--

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

MPPTCL

343	Badnawar (2x315)	400/220	630		0%	0%	0%	0%	0			
344	Balaghat / Kimapur S/S	400/220	315		0%	0%	0%	0%	0			
345	Handia S/S	400/220	630		0%	0%	0%	0%	0			
346	Katni (Addl.)	400/220	315		100%	63%	40%	10%	0		FEB-16	Work under progress. X mer erection and oil filling completed
347	Nagda (Addl.)	400/220	315		100%	100%	100%	100%	315		AUG-15	Commissioned 08/15.
348	Sagar S/S	400/220	630		0%	0%	0%	0%	0			
349	Ujjain S/S	400/220	630		0%	0%	0%	0%	0			
350	Ashoknagar S/S	220/132	160		100%	89%	73%	25%	0		MAR-16	Work under progress.
351	Barwaha S/S	220/132	160		0%	0%	0%	0%	0			
352	Bhopal S/S	220/132	160		0%	0%	0%	0%	0			
353	Bina S/S	220/132	160		100%	100%	100%	100%	160		AUG-15	Commissioned 08/15.
354	Chhindwara S/S	220/132	160		0%	0%	0%	0%	0			
355	Datia S/S	220/132	160		100%	100%	100%	100%	160		APR-15	Commissioned 04/15.
356	Dewas S/S	220/132	160		100%	100%	100%	100%	160		OCT-15	Commissioned 10/15.
357	Gandhinagar S/S	220/132	160		0%	0%	0%	0%	0			
358	Gorabazar S/S	220/132	160		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
359	Gwalior-II (Banmore) S/S	220/132	160		100%	100%	100%	100%	160		APR-15	Commissioned 04/15.
360	Hoshangabad S/S	220/132	160		0%	0%	0%	0%	0			
361	Indore (Aug.) S/S	220/132	40		100%	100%	100%	100%	40		SEP-15	Commissioned 09/15.
362	Indore S/S	220/132	160		0%	0%	0%	0%	0			
363	Julwania S/S	220/132	160		100%	100%	100%	100%	160		AUG-15	Commissioned 08/15.
364	Kukshi S/S	220/132	160		0%	0%	0%	0%	0			
365	Mandideep S/S	220/132	160		0%	0%	0%	0%	0			
366	Morena S/S	220/132	320		0%	0%	0%	0%	0			
367	Munglia ChhopS/S	220/132	160		100%	95%	10%	10%	0			
368	Pandhurna S/S	220/132	160		0%	0%	0%	0%	0			
369	Pithampur S/S	220/132	160		100%	100%	100%	100%	160		JUN-15	Commissioned 06/15.
370	Shajapur - II S/S	220/132	160		100%	100%	50%	50%	320		JAN-15	One 160MVA Tr. Charged on 04-03-2015
371	Shankargarh / Khsipra S/S	220/132	160		0%	0%	0%	0%	0			
372	Shivpuri S/S	220/132	160		100%	100%	50%	50%	0			Work under progress. X mer placed on plinth
373	Sidhi S/S	220/132	160		0%	0%	0%	0%	0			
374	Sirmour S/S	220/132	160		100%	77%	59%	5%	1		FEB-16	Work under progress. X mer placed on plinth

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

MSETCL

375	Aurangabad - III S/S	765/400	3000		100%	88%	80%	57.1%	0		MAR-16	Work in Progress.
376	Aurangabad II	400/220	1000		100%	83%	62%	51.67%	0		MAR-16	400kV Bus charged on 21.05.2014. Work in Progress.
377	Chandrapur-II	400/220	500		100%	85.53%	96%	71.92%	0		MAR-16	Priority Bay 410, 426, 408 (Tie Bay) and 409 ,411, 412, 428, 429, 404, 405 commissioned from 30.12.2013 to 13.3.2014
378	Kharghar S/S	400/220	315		100%	100%	100%	100%	315		JUN-15	Commissioned 06/15.
379	Koradi -II	400/220	500		100%	80.88%	91%	67.98%	0		MAR-16	priority bays commissssioned on 23.03.2013. ICT's plinth work in progress.Equipment erection work is almost completed.Scope is 2 X 500 MVA, 400/220kV ICTs. Adequate resources are not engaged for execution of control room ,BCR and metering room. The structural material of MSPGCL is partly removed.
380	Kudus S/S	400/220	2x500		100%	95%	80%	12%	0		MAR-16	Work in progress.
381	Nanded S/S	400/220	500		100%	84.93%	100%	95%	0		MAR-16	SCOPE: 2 X 500MVA, 400/220kV ICTs .Work in progress.
382	Akurdi (3x50)	220/22	150		100%	100%	100%	100%	150		JAN-13	commissioned on 31.01.2013.
383	Anjangaon S/S	220/132/33	1x100		100%	40%	30%	2%	0		MAR-16	Arbitral award- Group C. Tender being processed for balance work.
384	Ballarshah S/S	220/132, 220/33	50		100%	98%	100%	90%	0		DEC-15	Substation work is almost completed but could not charge due severe ROW problem in construction of associated line.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
385	Bhalwani S/S	220/33	2x25		100%	96.05%	50%	58.65%	0		MAR-16	Civil & electrical work in progress.
386	Bhokar S/S	220/132/33	2x100, 2x25		100%	97%	100%	100%	0	DEC-12	APR-13	S/s back charged on 01.04.13.
387	Bhokardhan (2nd Trf.)	220/33	50		0%	0%	0%	0%	0	AUG-12	MAR-13	
388	Boisar S/S	220/33	50		100%	100%	100%	100%	50		APR-15	Commissioned 04/15.
389	Butibori S/S	220/132	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
390	Chinchwad S/S	220/22	50		100%	100%	100%	100%	50		APR-15	Commissioned 04/15.
391	Coiourchem S/S	220/22	50		100%	100%	10%	100%	50		APR-15	Commissioned 04/15.
392	Colourchem ICT - II S/S	220/22	50		100%	100%	100%	100%	50		SEP-15	Commissioned 09/15.
393	Dhule S/S	220/33	25		100%	100%	100%	100%	25		APR-15	Commissioned 04/15.
394	Kamba S/S	220/22	50		100%	100%	100%	100%	50		APR-15	Commissioned 04/15.
395	Kondhwa S/S	220/22	2x50		100%	85%	10%	0%	0		DEC-15	Electrical work not started. Drawing approval work in process at C.O.
396	Kopergaon S/S	220/132	200		100%	100%	100%	100%	0		MAR-14	S/s commissioned on dt. 29.03.2014
397	Krishnoor S/S	220/132/33	200		100%	53%	56%	0%	0		MAR-16	Arbitral award- Group C. Tender for balance work to be refloated.
398	Kudus -II (Addl.) S/S	220/33	100		100%	100%	100%	100%	100		MAY-15	Commissioned 05/15.
399	Kudus-II (2nd T/F)	220/33	100		100%	100%	100%	100%	100		OCT-15	Commissioned 10/15.
400	MIDC Lonand S/S	220/132/33	300		100%	99%	100%	55%	0	AUG-12	DEC-15	Under arbitral group B- Work order placed to M/s. oberon. Slow work by agency.
401	Magarpatta S/S	220/132	2x100		100%	100%	100%	100%	0		MAR-15	ICT-I commissioned on dtd.28.03.2013. ICT-II commissioned on 31.03.2015.
402	Magarpatta S/S	220/132	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
403	Malegaon -II S/S	220/132	100		100%	44%	45%	32%	0	DEC-12	MAR-16	Arbitral award- Group C. Tender being processed for balance work.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
404	Mankapur S/S	220/132, 220/33	2x100+2x50		100%	12.44%	95%	0%	0		MAR-16	Work is done slow by agency.
405	Mendhegiri S/S	220/33	100		100%	100%	100%	100%	100		AUG-15	Commissioned 08/15.
406	Mulund S/S	220/22	50		100%	100%	100%	100%	50		AUG-15	Commissioned 08/15.
407	Nalasopara (Aug.)	220/22	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
408	Nandgaon Peth S/S	220/33	100		100%	97%	100%	99%	0	SEP-12	MAR-16	Work in Progress.
409	Narsi S/S	220/132, 220/33	2x100		100%	5.8%	10%	0%	0		MAR-16	Arbitral award- Group C. Tender for balance work to be refloated.
410	New Butibori-II S/S	220/132/33	2x100		100%	55.35%	40%	3%	0		MAR-16	Work is very slowly done by the agency.
411	New Pardi S/S	220/132	200		100%	46.59%	95%	64%	0		MAR-16	Work in Progress.
412	Pegasus S/S	220/22	25		100%	100%	100%	100%	25		APR-15	Commissioned 04/15.
413	Phulambri S/S	220/132	100		100%	91.5%	95%	90.2%	0		DEC-15	Under Arbitral - Group B. Work allotted to M/s Sukanya Engineering & Infra Pvt. Ltd.
414	Raymond S/S	220/33	50		100%	100%	100%	100%	50		APR-15	Commissioned 04/15.
415	Satana S/S	220/132	200		100%	100%	100%	100%	200		APR-15	Commissioned 04/15.
416	Sayane S/S	220/33	25		100%	100%	100%	100%	25		JUN-15	Commissioned 06/15.
417	Serum S/S	220/22	50		100%	100%	100%	100%	50		APR-15	Commissioned 04/15.
418	Shedyal ICT-II S/S	220/33	100		100%	100%	1000%	100%	100		SEP-15	Commissioned 09/15.
419	Shedyal S/S	220/33	100		100%	100%	100%	100%	100		AUG-15	Commissioned 08/15.
420	Tilwani S/S	220/33	50		100%	100%	100%	100%	50		AUG-15	Commissioned 08/15.
421	Uppalwadi S/S	220/132, 220/33	2x100+2x50		100%	9.35%	80%	0%	0		MAR-16	Work is slow by agency.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
422	Vile Bhagad S/S	220/33	50		100%	90%	95%	90%	0		MAR-16	SCOPE:2 X 25 MVA , 220/22 kV Transformers. Work in progress.
423	Wada-II S/S	220/22	100		100%	80%	90%	85.33%	0		MAR-16	Work in progress. T/F-I charged on 31.05.2015.
424	Warud S/S	220/132	200		100%	94.38%	100%	92.7%	0		FEB-14	S/s back charged on 28.02.14

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

MeECL

425	Killing S/S	400/220	630		100%	95%	100%	100%	630		FEB-15	Work executed by Power Grid. Both the 400/220 kV transformers are energised on 03.03.2013. The expenditure for the substation is included in the LILO of the line. Extension of 400 kV bay in the additional land required is completed & energised on 22.02.2015. Balance works to be completed are some civil works which are delayed due to fund constraint.
426	Nangalbibra S/S (at Agia in Assam for Meghalaya)	220/132	100		100%	100%	100%	100%	100		JUL-13	Work completed and line charged on 27.07.2013.
427	Ampati S/S (2x25)	132/33	50		100%	10%	60%	0%	0		MAR-16	Retaining wall, temporary shed, boundary wall completed. Work for levelling of land for 132kV & 33kV switchyard, staff barrack, control room building & transformer pad etc are in progress.
428	Lad Nongkrem S/S	132/33	40		100%	25%	35%	0%	null		JUL-16	Land levelling, retaining wall, approach road & culvert, transformer pad, Fencing, security barrack, side drain and gate at the front side & security shed completed. Construction of control room building is in progress.
429	Mawphlang S/S	132/33	40		100%	100%	100%	100%	40			Work completed. One transformer is commissioned on 23.12.2011 & 2nd transformer commissioned on 20.02.2012.
430	Mendipathar S/S	132/33	40		100%	100%	100%	90%	0		DEC-15	132kV (Ph-I) & 33kV Switchyard works completed. Control room building completed. Both the 20MVA transformers have been received &

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												placed in the pad. 132kV Bus & 132/33kV 20MVA transformer No.1 including switchgear test charged on 01.07.2015. 132kV (Ph-II) switchyard is in progress. Overall progress 92% completed.
431	Mustem S/S	132/33	40		100%	100%	100%	100%	0		AUG-15	132/33kV substation works completed except for PLCC equipments. The substation was test charged on 07.08.2015.
432	Praharinagar S/S	132/33	25		0%	0%	0%	0%	0		DEC-16	Land acquisition for the substation is under process.
433	Rongkhon (Aug.) S/S	132/33	50		100%	90%	90%	90%	20		DEC-15	The transformer augmentation of the substation has been completed on 20.10.2012. Other works relating to PLCC, RTU & 33kV switchyard; the materials procurement is in progress. Overall status is 90% completed.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
OPTCL												
434	Duburi S/S	400/220	630		100%	100%	100%	100%	630	MAR-13	AUG-15	Commissioned 08/15.
435	Atri (Karadagadia)S/S	220/132/33	320		100%	70%	70%	60%	0		MAR-16	The work order placed on M/s Shreem Capacitor on 21.03.2013.
436	Bonai S/S	220/33	80		100%	35%	5%	0%	0		DEC-16	Since the Agency M/s U.B.Engineering has delayed the work, it is offloaded from the contractor's scope and re-tendering is done. The evaluation is in progress
437	Cuttack S/S	220/132	2x100		100%	80%	100%	80%	0		DEC-16	The work order placed on M/s Tesla Transformers on 21.09.2011
438	Dhamara S/S	220/132/33	200		0%	0%	0%	0%	0		MAR-15	The work order placed on M/s Tesla Transformers on 17.07.2013 on M/s Tesla Transformers
439	Duburi S/S	220/33	40		100%	100%	100%	100%	40		APR-15	Commissioned 04/15.
440	Kesinga S/S	220/132	2x160		100%	30%	30%	20%	0		DEC-16	The Work Order placed on M/s A.K.Das & Associates, Bhubaneswar on 27.07.2012
441	Kuanrmunda S/S	220/132/33	200		100%	40%	45%	0%	0		MAR-13	Due to site condition the work was offloaded from the Executing Agency.
442	Lapanga S/S	220/132/33	320		100%	90%	85%	65%	0		AUG-15	The work order placed on M/s Sreem Electric on 23.10.2010. 1st 160 MVA Tfr charged on 22.02.2014 and 2nd charged on 30.03.2014. The total S/s i.e 220/132/33kV will be charged in this month
443	Mendhasal S/S	220/33	100		100%	100%	100%	100%	100	SEP-12	JUL-15	Commissioned 07/15.
444	Puri (Samangara) S/S	220/132	160		100%	100%	100%	100%	160		JUL-15	Commissioned 07/15.
445	Rengali S/S	220/33	20		100%	100%	100%	100%	20		JUL-15	Commissioned 07/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

PRAGATI

446

Extension of bus and connection with DTL Substation

400

2x315

0%

0%

0%

0%

0

commissioned

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
PSTCL												
447	Rajpura S/S (2x500)	400/220	1000		100%	85%	85%	85%	0		DEC-15	Work is in progress
448	Abohar S/S	220/66	100		100%	100%	100%	100%	100		MAY-15	Commissioned 05/15.
449	Badal (New) S/S	220/66	100		100%	92%	95%	90%	0		MAR-16	Work completed. Transformer test charged on 30.03.15 on 66 KV
450	Bahadurgarh (Bhater) (Aug.)	220/66	100		100%	0%	0%	0%	0	MAY-12	APR-14	Not to be done
451	Banur (Aug.)	220/66	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
452	Bassi Pathana (Aug.) (2nd Addl.)	220/66	100		100%	90%	0%	0%	0		MAR-16	Civil works in progress.
453	Bhai S/S	220/132	100		100%	100%	100%	100%	0			Energised on no load on 23.1.13 from 66 KV and loaded on 14.06.13
454	Chhajali (Aug.) (Addl.) S/S	220/66	100		100%	100%	100%	100%	100		JUN-15	Commissioned 06/15.
455	Devigarh (Aug.) (2nd Addl.)	220/66	160		100%	100%	100%	100%	160		APR-15	Commissioned 04/15.
456	Focal Point Nabha (Aug.) (3rd Addl.)	220/66	100		0%	0%	0%	0%	0		MAR-16	
457	GNDTP Bathinda (Aug.)	220/66	100		100%	100%	100%	100%	100		JUL-15	Commissioned 07/15.
458	Ghobaya S/S	220/66	50		100%	100%	100%	100%	50		JUN-15	Commissioned 06/15.
459	Ghubaya (Aug)	220/66	50		100%	90%	100%	100%	0		JUN-15	100 MVA Trf. in place of 50 MVA Trf. commissioned on 18.06.15 on no load and loaded on 20.06.15
460	Jadla S/S	220/132	160		100%	85%	80%	50%	0		DEC-15	Work is in progress.
461	Mahilpur (Aug.)	220/66	100		100%	100%	100%	100%	100		JUL-15	Commissioned 07/15.
462	Majra S/S	220/66	160		100%	80%	27%	20%	0		DEC-15	Work in progress
463	Mastewala (Aug.) (Addl.)	220/66	100		100%	0%	0%	0%	0		MAR-16	
464	Mehalpur (Aug.)	220/66	50		100%	95%	100%	100%	0		JUL-15	Commissioned on 02.07.15 on no load and loaded on 08.07.15
465	Naraingarh S/S	220/13	60		100%	90%	80%	80%	0		NOV-15	Transformer test charged on 31.08.15

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		2										on 66 KV
466	Nurmehal (Aug.)	220/66	100		100%	80%	30%	30%	0		MAR-16	Work is in progress
467	Sarna (Aug.)	220/66	100		100%	85%	25%	0%	0		MAR-16	Work is in progress
468	Talwandi Sahibo (2nd Trf.)	220/66	100		100%	100%	100%	100%	100		JUN-13	Commissioned on 03.09.13 on no load and loaded on 05.09.13

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
PTCUL												
469	Karanprayag (GIS)	400/132	630		0%	0%	0%	0%	0		JUN-17	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
470	Pipalkot (THDC)	400/220	2x315		0%	0%	0%	0%	0			
471	Pipalkoti (GIS)	400/132	630		100%	0%	0%	0%	0		DEC-15	Re-invitation of bids is in process & sent to ADB for uploading on website/ date of submission of bid was 25th July, 2013. Bid is under evaluation an likely to be awarded by II nd quarter of 2014.
472	Rishikesh (Aug.)	400/220	75		100%	100%	100%	100%	75		JUN-16	Transformer energized on 18-09-2013
473	Srinagar S/S	400/220	630		100%	77%	85%	83%	0	DEC-12	DEC-15	Work in progress.total progress 85%
474	Almora	220/132	200		0%	0%	0%	0%	0		JUN-17	% DPR Prepared.sending DPR to funding agency is under process.
475	Baramwari (GIS)	220/132	100		0%	0%	0%	0%	0		DEC-16	Revised Drawings has been submitted by M/s Siemens and has been approved.Total progress 4%.
476	Ghansali (GIS)	220/132	60		100%	0%	0%	0%	0		JUN-16	Substation layout work is in progress .Land has been cleared.notice has been issued to company for slow work
477	Haridwar (Aug.) S/S	220/33	120		100%	100%	100%	100%	120		APR-15	Commissioned 04/15.
478	Harrawala (GIS)	220/33	100		0%	0%	0%	0%	0		JUN-15	Tendering is in under Process
479	Imlikhera (2x50)	220/33	100		0%	0%	0%	0%	0		MAR-16	Tendering is under progress
480	Jaffarpur S/S	220/33	100		0%	0%	0%	0%	0		JUN-16	Tendering completed. LoA is issued to M/s Variegate project pvt. limited.Land transfer is under progress

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
481	Mori (GIS)	220/33	100		0%	0%	0%	0%	0		MAR-18	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
482	Nogaon	220/33	100		0%	0%	0%	0%	0		MAR-18	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
483	Pantnagar (Aug.)	220/132	100		0%	0%	0%	0%	0		MAY-14	Tendering is under progress
484	Piran Kaliyar (GIS)	220/132	100		0%	0%	0%	0%	0		JUN-15	Land Finalization in progress.
485	Puhana (GIS)	220/33	100		0%	0%	0%	0%	0		SEP-15	Differed till further order.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

RVPNL

486	Ajmer S/S	400/220	315		100%	95%	100%	98%	0		DEC-15	1.Delay is on the part of contractor(M/s Jyoti). B/W completed. 100% equipment erected. Erection work of 1x315 MVA transformer is u/p. 2. Associated line "400kV Ajmer-Deedwana" (on PPP mode) line work completed by M/s GMR. M/s GMR is to charge this line. NRLDC charging code awaited. Related works at 400kV GSS Ajmer in respect of line completed (RVPN Scope).
487	Akal (Aug.)	400/220	500		0%	0%	0%	0%	0			
488	Babai S/S	400/220	630		100%	80%	80%	63%	0		MAR-16	
489	Banswara S/S	400/220	1000		0%	0%	0%	0%	0			
490	Bhadia Pooling Station	400/220	945		100%	65%	65%	52%	0			
491	Jaisalmer -2 S/S	400/220	2x500		0%	0%	0%	0%	0			
492	Jodhpur (New) S/S	400/220	2x315		0%	0%	0%	0%	0			
493	Ramgarh S/S	400/220	1500		100%	100%	85%	53%	0		MAR-17	1.Revised NOA placed on dt.2.2.15. Date of commencement of work is yet to be decided. 2. In ADB Projects the date of commencement is decided from date of release of advance payment release. Payment of 10% advancement towards service part is yet to be released as the firm has not claimed the same.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
494	Aau S/S	220/132	160		100%	100%	100%	100%	160		MAY-15	Commissioned 05/15.
495	Amberi S/S	220/132	100		100%	10%	0%	0%	0		JUN-16	
496	Bajju S/S	220/132	160		0%	0%	0%	0%	0			
497	Banar (GIS) S/S	220/132/33	320		0%	0%	0%	0%	0			
498	Banar S/S	220/132	320		0%	0%	0%	0%	0			
499	Bansur S/S	220/132	100		100%	50%	100%	14%	0		OCT-15	
500	Barli (Distt. Jodhpur) S/S	220/132	100		100%	100%	100%	54%	0		MAR-16	
501	Behro S/S	220/132	100		100%	90%	100%	81%	0		AUG-15	
502	Bhadia Pooling Station	220/132	3x160		0%	0%	0%	0%	0			
503	Bhadwasia S/S	220/132	2x100		0%	0%	0%	0%	0			
504	Bherunda S/S	220/132	160		100%	9%	5%	0%	0			
505	Bherunda S/S	220/132/33	160		0%	9%	5%	0%	0			
506	Chambal S/S	220/132	2x160		0%	0%	0%	0%	0			
507	Chatrail S/S	220/132	160		0%	0%	0%	0%	0			
508	Chonkarwada S/S	220/132	100		100%	78%	45%	8%	0		SEP-15	
509	Danta Ramgarh	220/132	100		100%	100%	80%	61%	0		NOV-15	1.W/O of M/s Hythro Power Ltd. of associated turnkey line has been withdrawn. 2. Civil works completed.91% structure

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												& 61% equipment erected. SAS work not started and transformer has been allotted.
510	Goner S/s	220/132/33	100		100%	85%	90%	47%	0	SEP-15	MAR-16	
511	Jawahar Nagar S/S	220/132	320		0%	0%	0%	0%	0			
512	Jethana S/S	220/132	100		100%	60%	70%	28%	0		MAR-16	B/W (100%), foundation(40%), Control Room(75%)completed. 68/92 structure & 16/298 equipment erected. 2.Associated line "220kV D/C Ajmer(400kV)-Jethana" line work under progress.
513	Jhalmand S/S	220/132	100		0%	0%	0%	0%	0			NIT yet to be issued. Likely to be completed in 2016-17.
514	Kanasar S/S	220/132	320		0%	80%	0%	2%	0		MAR-16	1. Boundry wall(85%), structure, equipment, transformer foundation work(90%) and control room(100%) work in progress. Electric work yet to be started.
515	Kolayat S/S	220/132	160		0%	0%	0%	0%	0			
516	Kuchera S/S	220/132	100		100%	25%	25%	31%	0		AUG-15	
517	Lakhesara S/S	220/132	160		0%	0%	0%	0%	0			
518	NPH Jodhpur S/S	220/132/33	320		0%	95%	85%	0%	0			
519	Nallah Power House, Jaipur (Up-gradation) S/S	220/132	160		100%	100%	100%	100%	0	MAR-15		160 MVA 220/132kV trf. commissioned on 28.3.15
520	Niwana S/S	220/132	100		100%	100%	98%	17%	0		OCT-15	
521	Pokaran S/S	220/132	160		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
522	Pratapgarh (Upgradation)	220/132	100		100%	85%	90%	43%	0		DEC-15	
523	Ramgarh S/S	220/132	3x160		0%	0%	0%	0%	0			
524	Sayla S/S	220/132/33	100		100%	100%	100%	100%	160	JUL-15	OCT-15	Commissioned 10/15.
525	Sitapura S/S	220/132	160		100%	100%	100%	100%	160		APR-15	Commissioned 04/15.
526	Tehendesar S/S	220/132	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
527	Undoo S/S	220/132	320		0%	0%	0%	0%	0			
528	Vatika S/S	220/132/33	160		100%	100%	100%	100%	160	JUL-15	SEP-15	Commissioned 09/15.
529	mandelgarh S/S	220/132	100		100%	40%	0%	3%	0		JAN-16	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
TANTRANSCO												
530	Anaikadavu S/S	400/230	515		100%	70%	40%	40%	0		MAR-16	Work under progress. Control room 1st roof laid. Plinth, Tower erection and structure erection work is under progress. 2 nos. 315 MVA and 1 no. 100 MVA placed on plinth.
531	Dharmapuri (Palavady)	400/230-110	515		100%	50%	40%	40%	0		MAR-16	Work awarded and under progress. Survey and Site levelling completed. Plinth works 90% completed. Compound wall work under progress. ICT received at site.
532	Kanarapatty S/S	400/230	700		100%	50%	60%	60%	0		MAR-16	Compound wall and levelling works were completed. Control room upto roof level completed. 400 KV Structure foundation is under progress. Transformer received at site. Equipment foundation under progress.
533	Rasipalayam S/S	400/230	630		100%	90%	20%	20%	0		MAR-16	Work under progress. Control room finishing under progress. Plinth for tower foundation is under progress. Transformer placed on the plinth and erection is under progress.
534	Sholinganallur (Ottinmbakkam) S/S	400/230	515		100%	95%	75%	75%	0		MAR-16	Civil works are under progress. Control room 95% completed. Tower erection 100% completed. Earth mat 100% and equipment erection 30% completed. 200 MVA and 315 MVA Auto Transformer erection are under progress.
535	Thappakujindu S/S	400/110	200		100%	60%	30%	30%	0		DEC-15	Work under progress. Levelling and compound wall construction works are completed. 110 KV side tower foundation 65% completed. Control room Ground floor

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
536	Thervaignandigai S/S	400/230	630		100%	95%	95%	95%	0		DEC-16	roof level completed. Equipment foundation 40% completed. Substation works are nearing completion. Initially it is proposed to commission at 230 KV Level by March'16.
537	Alandur (CMRL)	220/110	100		100%	100%	100%	100%	100		AUG-15	Commissioned 08/15.
538	Alandur (GIS) S/S	220/110	100		100%	100%	100%	100%	100		MAY-15	Commissioned 05/15.
539	Ambattur (3dr Main Road)	230/110	100		100%	75%	0%	0%	0		MAR-16	Control room and plinth works are under progress. Plinth work 90% completed.
540	Anthiyur (Addl.)	230/110	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
541	Devigarh (Aug.) (2nd Addl.)	220/66	160		0%	0%	0%	0%	0			Not related to TANTRANSCO
542	Guindy (GIS) (New) S/S	230/110	200		100%	100%	100%	100%	200		APR-15	Commissioned 04/15.
543	Gurubarapally S/S	230/110	100		100%	95%	90%	80%	0		MAR-16	Control room and plinth works are completed. Transformer received at site.
544	Karuvalur S/S	230/110	100		100%	90%	95%	95%	0		MAR-16	Substation works are nearing completion.
545	Kinnimangalam S/S	220/110	100		100%	95%	95%	95%	0		AUG-16	All substation works are nearing completion
546	Kumbakonam S/S	230/110	100		100%	95%	95%	95%	0		MAR-16	All substation works are nearing completion. MRT Testing under progress.
547	Kurukathi S/S	220/110	100		100%	95%	90%	90%	0		DEC-15	Control room final finishing work is under progress. Plinth and Structure erection works are completed. Equipment erection is under progress.
548	Omega S/S	230/110	100		100%	95%	80%	80%	0		MAR-16	All substation works are nearing completion.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
549	Poiyur S/S	230/110	200		100%	90%	70%	70%	null		MAR-16	Control room roof level completed and structure erection works are under progress. Transformer arrived and erection is under progress.
550	Purisai S/S	230/110	100		100%	65%	80%	80%	0		MAR-16	Control room and plinth works 95% completed. SSE Works 70% completed.
551	S.P.Koil (3rd Auto) (Aug.)	230/110	20		100%	100%	100%	100%	20		JUL-15	Commissioned 07/15.
552	Singapuram S/S	230/110	100		100%	95%	90%	60%	0		DEC-15	works are under progress. Transformer plinth completed. Transformer received at site.
553	TNEB HQ S/S	230/110	200		100%	0%	0%	0%	0		DEC-17	Hqtrs building work awarded and under progress. 328/352 piles completed. Pile cap concrete work under progress. Tender of GIS building is lodged and retender to be floated.
554	Thignalur S/S	230/110	100		100%	100%	100%	95%	0		DEC-15	SAS panel received and erection is under progress.
555	Thiruverkkadu	230/110	200		100%	100%	100%	100%	200		OCT-15	Commissioned 10/15.
556	Thondayarpet (Addl)	230/110	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
557	Ulundurpet S/S	230/110	100		100%	100%	90%	80%	0	FEB-13	NOV-15	Due to slow progress of the contractor, contract has been terminated. For the balance all works, works are awarded and under progress. Auto Transformer erection is under progress.
558	Vannikonendal S/S	230/110	300		0%	0%	0%	0%	0		MAR-15	Dropped.
559	Vyasarpadi	230/110	100		100%	95%	90%	90%	0	DEC-12	DEC-15	works are nearing completion.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TSECL

560	Ambassa (Aug.)	132/33	25		100%	100%	100%	100%	25		AUG-13	Commissioned 08/2013.
561	Banduar (Aug.)	132/11	15		100%	100%	100%	100%	15		SEP-13	Commissioned 9/13.
562	Budhjungnagar (Aug.)	132/33	25		100%	0%	0%	0%	0		JUN-14	LOA issued
563	Dharmanagar (Aug.)	132/33	25		100%	100%	100%	100%	25		SEP-13	Commissioned 9/13.
564	Garod Tilla (Aug.)	132/11	10		100%	0%	0%	0%	0		JUN-14	Tender Evaluation in process.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
TSTRANSCO												
565	630 MVA, 440/220 kV Nirmal S/S	400/220	630		0%	0%	0%	0%	0		MAR-17	
566	Asupaka S/S	400/220	630		0%	0%	0%	0%	0	SEP-15		
567	Shankarpally (Extn.)	400	630		0%	0%	0%	0%	0			
568	Suryapet S/S	400/220	630		100%	98%	100%	80%	0	MAR-15	NOV-15	
569	Bonguloor S/S	220/132/33	200		0%	0%	0%	0%	0			1 no. 100MVA Transformer and line commissioned on 02.04.2015. balance works to be completed by 31.10.2015
570	Erragadda (2nd) S/S	220/132	160		100%	100%	100%	100%	160		JUL-15	Commissioned 07/15.
571	Erragadda (3x160)	220/132	160		100%	100%	100%	100%	160	SEP-12	MAY-15	Commissioned 05/15.
572	Fabcity S/S	220/132	150		100%	100%	100%	100%	150		APR-15	Commissioned 04/15.
573	Hayathnagar	220/33	2x50		100%	90%	95%	90%	0		MAR-15	All works completed except panel erection.
574	Huzumagar S/S	220/132/33	200		0%	0%	0%	0%	0			
575	Imliban (GIS)	220/132	2x160		100%	65%	90%	0%	0	SEP-12	AUG-14	Control room and Module room works are under progress.
576	Jadcherla S/S	220/132	200		0%	0%	0%	0%	0			
577	Jangaon S/S	220/132	200		0%	0%	0%	0%	0			
578	Manthani S/S	220/132	200		0%	0%	0%	0%	0			
579	Miyapur S/S	220/132	160		100%	100%	100%	100%	160		APR-15	Commissioned 04/15.
580	Nagole (Uppal) S/S	220/132/33	200		0%	0%	0%	0%	0			All Sub station works completed. Sub station along with connected line is

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												expected to be commissioned by Nov-2015
581	Osmania University (2x160)	220/132	160		100%	90%	90%	95%	0	SEP-12	AUG-14	All control & Module room works completed. All Modules erection completed. 220 kV and 132 kV Modules erected.Testing and commissioning under progress.
582	Parigi S/S	220/132	200		0%	0%	0%	0%	0			Works are in progress
583	Singotam X Road	220/33	2x20		100%	50%	60%	0%	0		OCT-14	Works are under progress. 92/103 nos Structure foundations completed.99/133 Structure Erections completed.
584	Sircilla S/S	220/132	200		0%	0%	0%	0%	0			
585	Thimmajipet S/S	220/132	200		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
UPPTCL												
586	Agra (UP) S/S	765/400	3000		100%	30%	0%	0%	0	AUG-16	MAY-16	
587	Agra (South) S/S	400/132	600		100%	15%	0%	0%	0	AUG-16	MAY-16	
588	Aligarh S/s	400/220	500		100%	100%	100%	100%	500		OCT-15	Commissioned 10/15.
589	Banda S/S	400/220	630		100%	12%	60%	0%	0		DEC-15	WIP.
590	Bareilly (Aug) (2x315) S/S	400/220	315		100%	100%	100%	100%	315		MAY-15	Commissioned 05/15.
591	Mathura S/S	400/220	2x315		100%	31%	0%	0%	0	AUG-16	MAY-16	
592	Muradnagar - II (ICT-II) S/S	400/220	240		100%	83%	95%	85%	0		NOV-15	I-240 T/F charged on 30.09.15
593	Muradnagar II (ICT-I)	400/220	240		100%	100%	100%	100%	240		SEP-15	Commissioned 09/15.
594	Noida Sec-48 S/S	400/220	1000		100%	0%	0%	0%	0			
595	Orai S/S	400/220	630		100%	74%	88%	51%	0		DEC-15	WIP.
596	Sarnath (Aug)	400/220	500		100%	100%	100%	100%	500		APR-15	Commissioned 04/15.
597	Sarojini Nagar (Aug.)	400/220	75		100%	100%	1000%	100%	75		APR-15	Commissioned 04/15.
598	B.K.T Lucknow (Now)	220/132	120		100%	100%	100%	100%	120		APR-15	Commissioned 04/15.
599	B.K.T. (Aug) -II	220/132	60		100%	100%	100%	100%	60		MAY-15	Commissioned 05/15.
600	Baghpat S/S	220/132	200		100%	97%	98%	85%	0		DEC-15	WIP.
601	Bah S/S	220/132	200		100%	51%	0%	8%	0		DEC-15	WIP.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
602	Bahraich S/S	220/132	2x100		100%	51%	80%	18%	0		NOV-15	WIP.
603	Bakshi ka Talab S/S (BKT) (2x60)	220/33	120		100%	100%	100%	100%	0		MAY-15	S/s charged on 16.05.15
604	Bansi S/S	220/132	2x100		100%	0%	0%	0%	0		MAR-16	Land handed over to UPRNNL Ltd vide this office letter No-44 dated 10.01.13. WIP 11%
605	Bhelupur (New). S/S	220/33	60		100%	100%	100%	100%	60	JUN-12	AUG-15	Commissioned 08/15.
606	Bhelupur -ICT -II (New). S/S	220/132	100		0%	0%	0%	0%	0	JUN-12		
607	Boner (New) ICT-I	220/132	100		100%	100%	100%	100%	100		SEP-15	Commissioned 09/15.
608	Charla (2nd Trf.)	220/132	160		100%	100%	100%	100%	200		JUN-13	Already energized on 20.12.12.
609	Chhatta S/S	220/132	320		100%	84%	70%	46%	0		NOV-15	WIP.
610	Chibramau (Aug.)	220/132	60		100%	100%	100%	100%	60		APR-15	Commissioned 04/15.
611	Debai (ICT-I) S/S	220/132	100		100%	100%	100%	100%	100		SEP-15	Commissioned 09/15.
612	Debai (ICT-II) S/S	220/132	100		0%	0%	0%	0%	0			
613	Harhua S/S	220/33	120		100%	77%	100%	80%	0		NOV-15	WIP.
614	Jansath, Muzaffarnagar (New)	220/132	2x100		100%	100%	100%	100%	200	DEC-12	APR-15	Commissioned 04/15.
615	Kanpur Road	220/33	3x60		100%	0%	0%	0%	0		DEC-15	Work not started.
616	Lalitpur S/S	220/132	2x100		100%	100%	100%	100%	200		AUG-15	Commissioned 08/15.
617	Madhuvan S/S	220/132	160		0%	0%	0%	0%	0			Land Identified.
618	Mahoba S/S	220/132	200		100%	31%	20%	11%	0		MAR-16	Work is in progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
619	Mirzapur (Aug.) - II	220/132	100		100%	100%	100%	100%	100		MAY-15	Commissioned 05/15.
620	Modipuram (Aug) (200-160)	220/132	40		100%	100%	100%	100%	40		OCT-15	Commissioned 10/15.
621	Morti S/S	220/132	1x160		100%	79%	15%	0%	0		MAR-16	Work in progress.
622	Nighasan (Lakhimpur) S/S	220/132	200		100%	98%	100%	96%	0		DEC-15	Work in progress.
623	Noida Sec-48	220/132	1x160		100%	0%	0%	0%	0			
624	Pratap Vihar S/S	220/132	1x160		0%	0%	0%	0%	0			Land not available.
625	RPH (Aug). S/S	220/132	60		100%	100%	100%	100%	60		MAY-15	Commissioned 05/15.
626	Rampur -II (Extn.)	220/132	100		100%	100%	100%	100%	100		AUG-15	Commissioned 08/15.
627	Sahibabad (Aug.)	220/132	40		100%	100%	100%	100%	40		MAY-15	Commissioned 05/15.
628	Sahibabad-II S/S	220/132	2x100		0%	0%	0%	0%	0			Land Under id.
629	Shamli (Aug.) S/S	220/132	40		100%	100%	100%	100%	40		MAY-15	Commissioned 05/15.
630	Sikandara S/S	220/132	200		100%	63%	3%	14%	0		NOV-15	Work in Progress.
631	Sirathu S/S	220/132	160		100%	100%	100%	100%	160		JUL-15	Commissioned 07/15.
632	Siyana S/S	220/132	2x160		0%	0%	0%	0%	0			Land Identified.
633	Tanda	220/132	320		100%	100%	100%	100%	0		JUN-15	2*160 charged on 06.06.15
634	Tanda (New) S/S	220/132	320		100%	100%	100%	100%	320		JUN-15	Commissioned 06/15.
635	sarojini Nagar (Aug.)	220/132	60		100%	100%	100%	100%	60		APR-15	Commissioned 04/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
WBSETCL												
636	Gokarna S/S	400/220	630		100%	70%	70%	25%	0	JUL-15	NOV-15	
637	New Chanditala S/S	400/220	630		100%	20%	40%	0%	0	JUN-16	JUN-16	
638	Rajarhat (GIS) S/S	400/220	2x500		0%	0%	0%	0%	0			It is a regional project under the scope of PGCIL.
639	Alipurduar S/S	220/132	320		100%	0%	0%	0%	0	NOV-16		
640	Bakreswar S/S	220/33	50		100%	100%	100%	100%	50		JUN-15	Commissioned 06/15.
641	Dharampur S/S	220/132	320		100%	90%	99%	60%	0	FEB-15	SEP-15	
642	Egra S/S	220/132	320		100%	0%	0%	0%	0	JUN-16		
643	Hura S/S	220/132	320		100%	100%	100%	100%	null		SEP-14	Substation commissioned on 31/03/14
644	New Jalpaiguri (NJP) (Aug.) S/S	220/132	160		100%	100%	100%	100%	160		OCT-15	Commissioned 10/15.
645	Sadaipur S/S	220/132	320		100%	0%	0%	0%	0	APR-16		
646	Vidyasagar Park	220/132	320		100%	80%	98%	30%	0	JUL-14	SEP-15	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
647	Dhanwahi S/S	765/400	3000		0%	0%	0%	0%	0			
648	Parli S/S	765/400	3000		0%	0%	0%	0%	0			
649	Rajnandgaon S/S	765/400	3000		0%	0%	0%	0%	0			
650	Warora S/S	765/400	3000		0%	0%	0%	0%	0			
651	Morena S/S	400/220	630		0%	0%	0%	0%	0			
652	Villupuram (Ginjee) S/S	400/220	1000		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,tra nsformer,su bstation eqpt. received	Structure,tra nsformer,su bstation eqpt. erected	Capacity Tested/ Commissio ned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

EPTCL

653	Hazira S/S	400/220	2x500		100%	100%	100%	100%	1000		JUL-15	commissioned in March 2013. Reported in July 2015.
-----	------------	---------	-------	--	------	------	------	------	------	--	--------	--

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

NKTCL

654	Gurgaon	400/220	2x500		0%	0%	0%	0%	0	NOV-13	SEP-13	
-----	---------	---------	-------	--	----	----	----	----	---	--------	--------	--

As on 31-OCT-2015

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,trans former,su bstation eqpt. received	Structure,trans former,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

PATRANTCL

655	Patran S/S	400/220	1000	100%	0%	0%	0%	0	NOV-16	Working in progress.
-----	------------	---------	------	------	----	----	----	---	--------	----------------------

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
SEUPPTCL												
656	Mainpuri S/S	765/400	2000		100%	82.6%	92.8%	56.9%	0		AUG-15	Sublease agreement between UPPTCL and SEUPPTCL is still pending.
657	Aurai (Ckt-I)	400/220	630		77.4%	1.3%	9.5%	0%	null		AUG-15	Land is available, however some of the land (gram samaj - 5.166 Acres) needs to be transferred to UPPTCL/Energy department of UP by DM Bhadohi (Sant Ravi Das Nagar) for which necessary communication has been provided to DM Bhadohi by UPPTCL, Varanasi, and also by Special secretary (Revenue) for transferring it to UPPTCL
658	Gonda S/S	400/220	630		100%	86.1%	92.3%	62.5%	0		AUG-15	
659	Rewa Road (GIS)	400/220	630		100%	95.7%	99.5%	94%	0		AUG-15	83% already tested and commissioned
660	Sultanpur Road (Ckt-I)	400/220	1000		100%	4%	15.8%	0%	0		AUG-15	
661	Aurai (Ckt-II)	220/132	320		77.4%	1.3%	9.5%	0%	0		AUG-15	Land is available, however some of the land (gram samaj - 5.166 Acres) needs to be transferred to UPPTCL/Energy department of UP by DM Bhadohi (Sant Ravi Das Nagar) for which necessary communication has been provided to DM Bhadohi by UPPTCL, Varanasi, and also by Special secretary (Revenue) for transferring it to UPPTCL
662	Gonda (Ckt-II)	220/132	200		100%	86.1%	92.3%	62.5%	0		AUG-15	
663	Sultanpur Road (Ckt-II)	220/132	320		100%	4%	15.8%	0%	0		AUG-15	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

SGL

664	Amargarh (GIS) S/S	400/220	630		0%	0%	0%	0%	0	AUG-14	AUG-17	Substation Land is identified near Village Sri Wara Pora, District-Baramula and land acquisition is in progress.Force Majure Events flood,border ceasefire violation, unseasonal heavy snow fall, rain fall and land slides,same has been intimated to all LTTC's.Delay in approval of Sec.164 under EA2003.Change in Law: i.As per notification SRO-105 by Dept. of Finance, Govt. of J&K GST has been changed from 10% to 12 % w.e.f 1st April 2015.
-----	--------------------	---------	-----	--	----	----	----	----	---	--------	--------	--

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

SKHWTTSCCL

665 Nawalgarh

220/132

100

0%

0%

0%

0%

0

SEP-15

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TOR. POW. (UNOSUGEN)

666

Bharuch/Dahej

765/400

1500

0%

0%

0%

0%

0

.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TTCL

667

Behrampur. S/S

400/220

2x315

0%

0%

0%

0%

0

OCT-12

DEC-13

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

WUPPTCL

668	Greater Noida AIS	765/400	2x1500		100%	96%	90%	75%	0		DEC-15	
669	Hapur AIS	765/400	2x1500		100%	75%	60%	45%	0		MAR-16	
670	Ataur GIS	400/220	2x500		100%	40%	25%	0%	0		DEC-15	
671	Dasna GIS	400/220	2x315		100%	12%	7%	0%	0		MAR-16	
672	Greater Noida AIS	400/220	2x315		0%	70%	35%	10%	0			
673	Hapur AIS	400/220	2x500		0%	50%	12%	0%	0		AUG-15	
674	Indirapuram GIS	400/220	2x500		100%	40%	25%	0%	0		APR-16	
675	Nehtaur (Bijnor) AIS	400/132	2x200		100%	75%	65%	25%	null		AUG-16	
676	Sikandrabad AIS	400/220	2x500		100%	98%	95%	90%	0		OCT-15	
677	Ataur GIS	220/33	3x60		100%	30%	10%	0%	0		DEC-15	
678	Dasna GIS	220/132	2x100		100%	10%	6%	0%	0		MAR-16	
679	Indirapuram GIS	220/33	3x60		60%	20%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
680	Darbhangha (GIS)	400/220	1000		100%	30%	0%	0%	null	JUL-17	JUN-16	1) Excise Duty increased to 12.5% from 12.36% and Service Tax to 14% from 12.36%. 2)Due to ongoing Assembly elections,material and manpower movement at locations was severely affected,leading to slow progress in Oct'15.
681	Motihari (GIS)	400/132	400		100%	10%	0%	0%	null	JUL-17	AUG-16	1) Soil strata is prone to liquefaction, which is rarest of rare geological surprise and ground improvement work is under progress. 2) ED increased to 12.5% from 12.36% and service tax to 14% from 12.36%. 3)Due to ongoing Assembly elections,material and manpower movement at location was severely affected,leading to slow progress in Oct'15.