

REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE) VIS-A-VIS PROGRAMME DURING 2016-2017

As on 28-FEB-2017

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

DAMODAR VALLEY CORPORATION (DVC)

1	Gola - Ranchi (PG)	D/C	220	112	226	175	119	0	NOV-14	MAY-17	Railway Crossing: SER, Ranchi approved in principle for 3 no.rail crossing on 24.11.2014.Way leave charges has been deposited for 03 no. rail crossing & SER,Ranchi has given permission for execution of constrction work of 03 no. rail crossing on 16.12.15 PTCC: Joint inspection report has been already submitted by AGM (NWO-CFA), O/o The CGMT,Jharkhand circle,Ranchi on 15.09.15 to The DET (PTCC),E/Region,Inspection cell Kolkata. Forest Clearance: Working Clearance issued on 22.5.2015. Progress affected due to non-availability of tower materials. In order to solve fund crisis faced by Contractor (M/s ECI-SEW), approval has been arranged for payment to the sub-vendor directly & subsequently 234 MT of tower materials has been delivered at site.
2	LILO of Mejia-Kalyaneswari at Burnpur S/S	D/C	220	37	79	55	0	0		DEC-16	Severe ROW problem in 17 no locations. SE Railway has given in principle clearance of crossing. Around 24 no. locations outside the ISP premises are being diverted again due to severe ROW problem. Contractual issues cropped up due to repeated route diversion. Presently work is held up.Likely to be dropped.
3	Mejia TPS - Gola	D/C	220	342	552	541	509	216	DEC-08	APR-17	Forest: Working clearance obtained on 6.3.13. Contractual issues cropped up due to delay in obtaining forest clearance as well as theft of materials (100 Ckm) from erected line. Rectification work of the theft portion of the line has been completed. 54 KM (i.e 108 CKM) of line has been charged at 220 KV from MTPS end on 09.9.15. Rectification work and stringing work is under progress.
4	Raghunathpur TPS -Ranchi (PG)	D/C	400	311	439	439	439	306	AUG-10	MAR-17	Forest:Working clearance obtained in Jan'13. PTCC Clearance:PTCC issued on 18.2.2014. Aviation clearance : Obtained Slow progress due to non-availability of working gang due to fund crunch of Contractor (M/s Jyoti Structures). Approval has been arranged for payment to the sub-vendor directly to solve above fund crisis of M/s JSL which has subsequently resumed work in Sep 2015 for balance

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Trasmission Lines: Page 1 of 94

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

portion.Charged at 400 KV upto Loc No 394 on 22.02.17.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

NHPC LIMITED (NHPC)

1	LILO of Lakhwar HEP- Muzaffarnagar at Vyasi HEP	D/C	220						JAN-17		
---	---	-----	-----	--	--	--	--	--	--------	--	--

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)

1	Ajmer (New) - Ajmer (RVPN) (Quad)	D/C	400	114	200	168	146	28	APR-17	DEC-17	18 locs. under severe ROW problem. Matter taken up with State administration.Not yet resolved.Critical
2	Ajmer (new) - Bikaner line	D/C	765	544	747	142				MAY-19	Award placed in Aug'16. Work under progress.
3	Allahabad - Kanpur line	D/C	400	486	652	637	618	335	JUN-16	SEP-17	ROW at both ends.
4	Angul - Jharsauguda line	D/C	765	580	790	694	614	131	DEC-15	DEC-17	ROW being faced near Angul end. Huge forest involvement (Stage-I clearance obtained). Working permission awaited.
5	Aurangabad (PG) - Padghe (PG)	D/C	765	570	773	739	716	422	AUG-14	DEC-17	Forest clearance received.Commissioning matching with down stream Kudus (MSETCL) S/s. MSETCL S/stn. Critical.
6	Aurangabad - Boisar line	D/C	400	654	860	841	813	514	JUL-14	SEP-17	Stage - I Forest clearance (138ha.) received in Aug'15. Work permission obtained in Oct'15. Work under progress. However, severe ROW problem is being encountered in grape garden area. Critical
7	Aurangabad - III - Aurangabad (PG)	2xS/C	765								
8	Banaskanta - Chittorgarh line	D/C	765	572	843	673	491	13	APR-18	APR-18	Work under progress.
9	Banaskanta - Sankhari line	D/C	400	52	78	26	0	0	APR-18	APR-18	Work under progress.
10	Betul - Khandwa (Quad) line	D/C	400	338	435	435	435	338	MAY-16	AUG-16	Ready for Commissioning 08/16.
11	Bhadla (PG) - Bhadla (RVPN) line	D/C	400	50	82					NOV-17	Award placed in Aug'16.Engg. in progress.
12	Bhadla - Bikaner line	D/C	765	400	484	1				JAN-19	Award placed in Sep'16. Work under progress.
13	Bhuj Pool - Banaskanta line	D/C	765	618	760	194	51	0	JUL-18	JUL-18	Work under progress.
14	Biharshariff (Ckt III & IV) - Kahalgaon (NTPC)	D/C	400	26	42	37	36	20		APR-17	Bays at NTPC awarded in May'16. Completion of bay by NTPC delayed.
15	Bikaner - Moga (PG) line	D/C	765	700	1018	65				MAY-19	Award placed in Aug'16. Work under progress.
16	Champa Pooling Station - Kurukshetra (HVDC) BIPOLE Line	BIPOL E	800	2574	3477	3477	3477	2574	JUN-15	SEP-16	Ready for Commissioning 9/16.
17	Chilikaluraipeta - Narasaraopeta (PSITL - TBCB)	D/C	400	84	119				APR-19	APR-19	Award placed in Mar'16. Engg. in progress.
18	Chilikaluripeta - Cudappah (PSITL - TBCB)	D/C	765	550	735	363	222	28	APR-19	APR-19	Work under progress.
19	Chittorgarh (New) - Chittorgarh (RVPN) (Quad) line	D/C	400	50	136	133	74	44	APR-17	DEC-17	Work under progress.
20	Chittorgarh - Ajmer line	D/C	765	418	577	565	554	164	APR-18	DEC-17	Work under progress.Efforts are being made to complete earlier. 12 locs. under ROW & 01 loc. under sub judice.
21	Cudappah - Madhugiri (PSITL - TBCB)	D/C	400		709	135	46		APR-19	FEB-19	work under progress.
22	Cuddapah - Hindupur (Q)	D/C	400	360	534	200	149	0		JUL-18	Work under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
62	LILO of Aizwol (PG) - Zemabawk at Melriat (PG)	D/C	132	30	16	6	0	0	DEC-12	FEB-18	Package re-awarded in Jun'16.01 loc. ROW problem. Work under progress.
63	LILO of Bellary - Tumkur (Vasantnarsapur) line (Q) at Tumkur Pool.	D/C	400	107	142	59	12			DEC-18	Work under progress.
64	LILO of Birpara - Salakati line at Alipurduar (New Pooling Station)	D/C	220	3	7	7	7	5		MAR-17	Testing under progress. Completion matching with Alipurduar PS.
65	LILO of Bishwanath Chariali - Agra at Alipurduar	HVDC	800	24	64	64	64	17	JAN-15	MAR-17	Gen. Project delayed (ant. in 2017-18). Work under progress. Commissioning matching with associated HVDC Terminal.Severe ROW issues seriously affected progress.
66	LILO of Bongaigaon - Siliguri at Alipurduar	D/C	400	13	23	23	23	13	JAN-15	MAR-17	Testing under progress. Completion matching with Alipurduar PS.
67	LILO of Both Ckt Cuddapah - Hindupur line (Q) at NP Kunta S/S	D/C	400	19	27	23	23	3		MAY-17	Award placed in Jan'16. Work under progress.
68	LILO of Both Ckt of Bawana - Mandola at Rajghat	D/C	400		90				MAY-17	SEP-18	Award placed. Engg. in progress. Commissioning matching with S/stn. rajghat S/S land possession in Dec'16.
69	LILO of Both Ckt of Bmanauli - Samaypur at Tughlakabad	D/C	400	70	150				JUL-17	SEP-18	Award placed. Commissioning matching with Sub station. Delay in land acquisition (land acquired in Aug'16).
70	LILO of Both ckto of Mundra UMPP - Limbdi (Triple) at Bachau.	D/C	400	71	72	47	18	0		JUL-18	Work under progress.Severe ROW problem.
71	LILO of Dadri - Malerkotla at Kaithal	D/C	400	50	74	74	73	41	JUN-16	APR-17	Work commenced after Hon'ble High Court order.
72	LILO of Farakka - Jeerat line at Baharampur	S/C	400	3	5	0	0	0		APR-18	Award placed in Apr'16. Engg. in progress.
73	LILO of Farakka - Jeerat line at Sagahdighi	S/C	400	30	52	0	0	0		APR-18	Award placed in Apr'16. Engg. & survey under progress.
74	LILO of Gangtok - Melli at Rangpo	S/C	132	19							
75	LILO of Gangtok - Rangit at Rangpo	S/C	132	7	21	21	21	7	NOV-14	NOV-14	Commissioned 11/14.
76	LILO of Gazuwaka - Vijayawada 400KV S/C line at Vemagiri PS	D/C	400	38	56	56	56	38	JUN-14	DEC-16	Ready for Commissioning 12/2016.
77	LILO of Gladni - Hiranagar at Samba (PG)	D/C	220	28	50	50	50	28	JUL-17	JUN-16	Commissioned 06/16.
78	LILO of Gooty - Tumkur (Vasantnarsapur) line (Q) at Tumkur Pool.	D/C	400	3	4					DEC-18	Award placed in Jun'16. Engg. in progress.
79	LILO of Hyderabad - Kurnool at Maheshwaram	D/C	400	7	13	13	13	7	MAR-18	DEC-17	Testing under progress. Commissioning matching with Sub station.
80	LILO of Jiribam - Aizawl at Turial	D/C	132								
81	LILO of Kadapa (Cuddapah) - Kolar at N.P. Kunta Pooling Station	D/C	400	21	32	32	32	21	MAY-16	APR-16	Commissioned 04/16.
82	LILO of Kanpur - Jhatikara at Aligarh	D/C	765	11	33	20	10		APR-18	APR-18	Efforts are being made to complete earlier.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
165	Tuticorin Pooling Station - Salem Pooling Station	D/C	765	731	1000	1000	1000	731	SEP-14	NOV-16	Commissioned 11/2016.
166	Unchahar - Fatehpur line (PUTL-TBCB)	D/C	400	107	145	145	145	107	SEP-16	SEP-16	Ready for Commissioning 09/2016.
167	Vapi (PG) - Kala - Kudus	D/C	400	234	239	204	187	164		DEC-17	Severe ROW problem. Permission to work obtained in Dec'15. Kudue S/stn. being implemented by MSETCL. Critical.
168	Varanasi - Kanpur	D/C	765	652	885	885	885	652	OCT-14	JUN-16	Ready for Commissioning 06/16.
169	Varanasi - Sarnath (Q)	D/C	400	213	306	306	306	213		OCT-16	Commissioned 10/2016.
170	Vemagiri - Chilkaluripeta (PSITL -TBCB)	D/C	765	580	746	278	90		APR-19	APR-19	Work under progress.
171	Vindhyachal - Jabalpur PS (PJTL -TBCB)	D/C	765	760	1036	449	116		JUN-18	JUN-18	Work under progress.
172	Wardha - Aurangabad (on 1200 kV)	D/C	1200	696	961	943	885	469	OCT-12	FEB-18	Contract terminated 01 out of 02 packages due to unsatisfactory performance and fresh tender taken up. The package subsequently bifurcated into two part. Ist part awarded in Dec'14 and second part in Feb'15. The remaning 01 pkg. also terminated in Aug'15 due to poor performance. However contract was revived in Feb'16. Severe ROW being encountered.
173	Wardha - Hyderabad line	D/C	765	1072	1449	1376	1303	821	MAY-18	DEC-17	Work under progress. Wardha - Nizamabad link being expedited and efforts being made for early completion by Mar'17.
174	Warora PS - Parli (PPTL-TBCB)	D/C	765	698	919	513	322	34	JAN-18	JAN-18	Work under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

POWERGRID (Consultancy Work) (PGCONSULTANCY)

1	(Arunachal Prades) Seppa - Bameng line	S/C on D/C	132								Yet to be awarded.
2	(Arunachal Pradesh) Along - Kambang line	S/C on D/C	132								Yet to be awarded.
3	(Arunachal Pradesh) Along - Yingkiong line	S/C on D/C	132								Yet to be awarded.
4	(Arunachal Pradesh) Changlang - Jairampur line	S/C	132								Yet to be awarded.
5	(Arunachal Pradesh) Chimpu (Itanagar) - Holongi line	S/C on D/C	132								Yet to be awarded.
6	(Arunachal Pradesh) Daporijo - Nacho line	S/C on D/C	132								Yet to be awarded.
7	(Arunachal Pradesh) Deomali - Khonsa line	S/C	132								Yet to be awarded.
8	(Arunachal Pradesh) Gerukamukh - Kikabali line	S/C on D/C	132								Yet to be awarded.
9	(Arunachal Pradesh) Jairampur - Miao line	S/C	132								
10	(Arunachal Pradesh) Kambang - Mechuka line	S/C on D/C	132								Yet to be awarded.
11	(Arunachal Pradesh) Khonsa - Changlang line	S/C	132								Yet to be awarded.
12	(Arunachal Pradesh) Khonsa - Longding line	S/C	132								Yet to be awarded.
13	(Arunachal Pradesh) Khupi - Seppa line	S/C on D/C	132								Yet to be awarded.
14	(Arunachal Pradesh) LILO of Daporijo - Along 132 KV S/C at Basar	S/C on D/C	132								Yet to be awarded.
15	(Arunachal Pradesh) Likabali - Niglok line	S/C on	132								Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

16	(Arunachal Pradesh) Miao - Namsai (PG) line	D/C S/C on D/C	132								Yet to be awarded.
17	(Arunachal Pradesh) Naharlagun - Banderdewa line	S/C on D/C	132								Yet to be awarded.
18	(Arunachal Pradesh) Naharlagun - Gerukamukh line	S/C on D/C	132								Yet to be awarded.
19	(Arunachal Pradesh) Niglok - Pasighat New (Napit)	S/C on D/C	132								Yet to be awarded.
20	(Arunachal Pradesh) Palin - Koloriang line	S/C on D/C	132								Yet to be awarded.
21	(Arunachal Pradesh) Pasighat New (Napit) - Pasighat Old	S/C on D/C	132								
22	(Arunachal Pradesh) Pasighat Old - Mariyang line	S/C on D/C	132								Yet to be awarded.
23	(Arunachal Pradesh) Rilo - Sagali line	S/C on D/C	132								Yet to be awarded.
24	(Arunachal Pradesh) Rilo - Seijosa line	S/C on D/C	132								Yet to be awarded.
25	(Arunachal Pradesh) Roing (PG) - Anini line	S/C on D/C	132								Yet to be awarded.
26	(Arunachal Pradesh) Roing (PG) - Dambuk line	S/C on D/C	132								Yet to be awarded.
27	(Arunachal Pradesh) Sagali - Naharlagun line	S/C on D/C	132								Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

28	(Arunachal Pradesh) Seppa - Rilo line	S/C on D/C	132								Yet to be awarded.
29	(Arunachal Pradesh) Tawang - Lumla line	S/C on D/C	132								Yet to be awarded.
30	(Arunachal Pradesh) Tezu (PG) - Halaipani line	S/C on D/C	132								Yet to be awarded.
31	(Arunachal Pradesh) Yingkiong - Tuting line	S/C on D/C	132								Yet to be awarded.
32	(Arunachal Pradesh) Ziro (PG) - Palin line	S/C on D/C	132								Yet to be awarded.
33	(Arunachal Pradesh) Ziro (PG) - Ziro New line	S/C on D/C	132								Yet to be awarded.
34	(Assam) Amingaon - Hazo line	D/C	132								Yet to be awarded.
35	(Assam) Dhemaji - Silapathar line	S/C on D/C	132								Yet to be awarded.
36	(Assam) Kahilipara - Guwahati Medical college (Including 2 km cable)	D/C	132								Yet to be awarded.
37	(Assam) Kamakhya - Paltan Bazar	S/C	132								Awarded.
38	(Assam) LILO of Golaghat - Bokajan line at Sarupathar	S/C	132								Yet to be awarded.
39	(Assam) LILO of Jorhat (Gormur) - Nazira at Teok.	S/C on D/C	132								Yet to be awarded.
40	(Assam) LILO of Kamalpur - Kamakhya line at Amingaon S/S	S/C	120								Yet to be awarded.
41	(Assam) LILO of Kamalpur - Sishugram line at Amingaon S/S	S/C	132								Yet to be awarded.
42	(Assam) LILO of one circuit of Rangia - Rowta line at Tangla	D/C	132								Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
84	(Sikkim) Rangpo (PG) - Samardong	D/C	220	12	34				SEP-18	SEP-18	
85	(Sikkim) Rangpo (Samardong) - Dikchu Pool twin	D/C	220	70					SEP-18	SEP-18	
86	(Sikkim) Rorathang - LiLo point on Pakyong - Rongli line	D/C	66		29					MAR-19	
87	(Sikkim) Samardong - Kumrek line	D/C	66		103					MAR-19	
88	(Sikkim) Samardong - Mamring line	S/C	66		45					MAR-19	
89	(Sikkim) Samardong - Namthong line	S/C	66		86					MAR-19	
90	(Sikkim) Singhik - Chungthang	D/C	220	40	83				JUN-19	APR-19	
91	(Sikkim) Singhik - Mangan line	S/C	66		57					MAY-18	
92	(Sikkim) Singhik - Passidong line	S/C	66		114					MAR-19	
93	(Tripura) Bagafa - Belonia line	D/C	132								Yet to be awarded.
94	(Tripura) Bagafa - Satchand (utilizing the corridor of existing Bagafa - Satchanda 66 kV line)	S/C on D/C	132								Yet to be awarded.
95	(Tripura) Belonia - Sabroom line	S/C	132								Yet to be awarded.
96	(Tripura) Kailasahar - Dharmanagar line	D/C	132								Yet to be awarded.
97	(Tripura) LILO of Agartala (79 Tilla) - Dhalabil (Khowai) line	S/C	132								Yet to be awarded.
98	(Tripura) LILO of Ambassa - P.K. Bari at Manu	S/C	132								Yet to be awarded.
99	(Tripura) LILO of one circuit of Surajmaninagar - Rokhia line at Gokulnagar	D/C	132								Yet to be awarded.
100	(Tripura) Rabindra Nagar - Belonia line	D/C	132								Yet to be awarded.
101	(Tripura) Rabindra Nagar - Rokhia line	D/C	132								Yet to be awarded.
102	(Tripura) Udaipur - Amarpur line	D/C	132								Yet to be awarded.
103	(Tripura) Udaipur - Bagafa line	D/C	132								Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

ASSAM ELECTRICITY GRID CORP. LIMITED (AEGCL)

1	Agia - Matia (Dudhnoi) line	S/C on D/C	132	23	87	87	87	23	NOV-13	MAY-15	completed/ Ready to be charged.
2	BTPS - Kokrajhar line	S/C on D/C	132	10	39	37	28	5	DEC-13	JAN-16	Frequent Bandhs in BTAD area, forest clearance received, RoW at Loc 21,22 in forest area etc. are making the project slipped.
3	Bongaigaon TPS - Rangia (Salakati)	D/C	220	327	517	494	452	77	JAN-13	MAR-17	1. Delay due to re alignment of line such as proposed airport at BTAD area, 800 kV line of PGCIL, ROW, Local Problem etc. are attributing to the delay. Now there is almost settlement of RoW and compensation related issues, the Erection work is going on smoothly. How ever in Mushalpur areas (Baksa) District there has been serious law and order issues and construction work is carried out by deploying Security personnel.
4	Kokrajhar - Bilashipara - Gauripur	S/C on D/C	132	63	203	199	121	22	SEP-13	FEB-16	Work in progress. Clearance and RoW
5	Kukurmara - Azara line	S/C on D/C	132	5	24		0	0	DEC-11	MAR-16	Check survey done. Profile drawing approved.
6	LILO of Jorhat - Bokakhat at Jorhat (West) S/S	D/C	132	10	9	9	9	3	NOV-13	AUG-15	Completed on 06.07.2015.
7	LILO of Namrup - Tinsukia at Bordubi S/S	D/C	132	4	9	9	8	5	NOV-13	MAY-15	completed 13.07.2015.
8	LILO of both ckt of Depota - Gohapur at Sonabil S/S	2xD/C	132	5	6	6	6	1	NOV-13	JUN-16	in progress.
9	LILO of one ckt Samaguri - Sarusajai line at Sonapur S/S	D/C	220	55	41	31	0	0	DEC-13	JAN-17	RoW & Water logging problems adversely affected erection work.
10	LILO of one ckt of Tinsukia - Margherita at Rupai (Doomdooma) S/S	D/C	132	59	109	109	109	59	JAN-13	JUL-15	commissioned on July 2015.
11	Nazira - Mariani (Garmur) line	S/C	132	34	237	237	137	69		APR-13	completed.
12	Samaguri - Lanka line (2nd Ckt)	S/C	132	61	205	205	205	61	NOV-13	JUN-16	Completed/ Charged on 04.12.2015.
13	Samaguri - Nagaon line	S/C on D/C	132	42	142	142	142	42	JAN-13	DEC-13	completed in Dec' 2013.
14	Sonapur - Chandrapur line	D/C	132	28	51	39	11	0	NOV-13	JUN-16	In progress Railway crossing/ ROW/ compensation issue..
15	Sonapur - Jagirod line	D/C	132	52	86	40	25	0	NOV-13	JUN-16	In progress (compensation issue)..

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

BIHAR STATE ELECTRICITY BOARD (BSEB)

1	Barauni TPS Exte. - Hazipur	D/C	220	200	403	362	334	90	JUN-16	MAR-17	Work under progress
2	Begusarai-Purnea	D/C	220	366	505	99	334	60	SEP-03	MAR-17	work under progress
3	Betia-Raxaul (2nd circuiting)	D/C	132								Completed
4	Bihta (New) - Bihta	D/C	220	36	64	2	0	0	JUL-15	DEC-16	
5	Bihta - Sipara	D/C	220	108						SEP-16	
6	Darbhanga - Darbhanga	D/C	220	12	15	12	12	0	MAR-16	MAR-17	
7	Darbhanga - Motipur	D/C	220	218	401	401	401	218	DEC-15	FEB-17	Completed
8	Darbhanga - Samastipur (New)	S/C on D/C	220	47	176	176	175	86	MAR-16	MAR-17	work under progress
9	Darbhanga - Supaul/Lokhi	D/C	220	178	327	325	322	158	JUN-16	MAR-17	
10	Gaurichak - Bihta (New)	D/C	220	86	143	118	111	24		MAR-17	
11	Gaya (PG) - Sonenagar (New)	D/C	220	183	299	299	299	183	JAN-16	JUL-16	Commissioned 06/16. (Late Reported).
12	Kishanganj (New) - Madhepura	D/C	220	141	510	499	447	42	JUN-16	APR-17	work under progress
13	Kishanganj (PG) - Kishanganj (New)	2xD/C	220	16	42	42	42	16	FEB-15	OCT-16	Commissioned 10/2016.
14	LILO of 2nd ckt Pusouli (PG) - Ara (PG) at Pusouli (New).	D/C	220	5	19	19	19	5	MAY-15		Completed.
15	LILO of Begusarai - Kanti at Samastipur	2xD/C	220	24	53	53	53	24	JAN-16	OCT-16	Commissioned 10/2016.
16	LILO of Both Ckt of Purnea - Begusarai at BTPS Extn	D/C	220								work yet to be awarded
17	LILO of Both ckt of Biharsharif - Begusarai at BTPS Extn.	D/C	220	4	9	5	2	0		DEC-16	
18	LILO of Darbhanga - Kanti at Motipur	D/C	220	130	251	251	251	130	DEC-15	JAN-17	Completed
19	LILO of Darbhanga - Kanti at Musahari	D/C	220	90	175	175	175	90	MAR-16	DEC-16	Ready for commissioning 12/2016
20	Madhepura - Lokhi	D/C	220	126	216	210	200	90		MAR-17	Work under progress
21	Motihari-Bettia	D/C	132	79	143	143	134	40		JAN-17	
22	Motihari-Motihari	D/C	132	78	142	141	137	72		JAN-17	
23	Motihari-Raxaul	D/C	132	119	215	204	174	14		MAR-17	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

24	Patna (PG) - Gourichak	S/C on D/C	220	1	3	3	1	0	MAR-15	NOV-16	
25	Pusouli (New) - Dehri	D/C	220	62	199	125	89	2	MAY-15	DEC-16	
26	Samatipur (New) s/s - Samastipur s/s (initially charged at 132 KV)	D/C	220	25						NOV-16	Commissioned 10/2016 (Late reported)

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)

1	Korba (E) - Vishrampur (2nd Ckt.)	D/C	220	155				103	JUN-15	JUN-17	Work is under progress.
2	LILO of Urla - PGCIL at Borjhara	D/C	220	1						DEC-17	Labour contract to be taken up.
3	Raita - Jagadalpur line	D/C	400	657	903	903	903	657	MAY-14	DEC-16	Ready for commissioning 12/2016

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

DELHI TRANSCO LIMITED (DTL)

1	Bamnauli - Dhansa	M/C	220	4						MAR-22	
2	Bawana - Kanjhawala at Barwala	D/C	220	1						MAR-23	
3	Bawana - Shalimarbagh	D/C	400	10						MAR-20	
4	Bawana-Rohini -II (Sec -29) line	D/C	220	12	38	38	38	12	JUN-14	JUL-16	Commissioned 06/2016. (Late Reported).
5	Budella - Punjabi Bagh	M/C	220	7						MAR-18	
6	Dwarka - Budella	D/C	220	12						MAR-19	
7	Dwarka - Janakpuri (U/G Cable)	D/C	220	5						MAR-20	
8	Harsh Vihar - Patparganj & LILO at Preet Vihar	2xD/C	220	14						DEC-16	work completed
9	Harsh Vihar - Patparganj line (U/G cable link)	D/C	220	29				29	MAR-15	FEB-17	Commissioned 12/2016 (Late Reported)
10	Harsh Vihar - Preet Vihar	D/C	220						FEB-16		
11	IP - Karolbagh	D/C	220	9						MAR-19	
12	IP-Park Street-Electric Lane (Cable)	S/C	220	16						MAR-17	
13	Karolbagh - Subzi Mandi (U/G Cable)	D/C	220	5						MAR-21	
14	Kashmiri gate - IP Tower	M/C	220	9						MAR-18	
15	Kashmirigate - Chandrawal (U/G Cable)	D/C	220	4						MAR-19	
16	LILO of 2nd Ckt Kanjhawala - Njafgarh at Mundka	D/C	220	7						MAR-21	
17	LILO of AIIMS - Ridge Valley at R.K.Puram	D/C	220	5						MAR-21	
18	LILO of Bamanuli - Naraina at PPK-III	2xD/C	220	1						MAR-17	
19	LILO of Bamnauli - Najafgarh at Budella	D/C	220	12						MAR-18	
20	LILO of Bamnauli - Najafgarh at PPK-II	D/C	220	4						MAR-17	
21	LILO of Bamnauli - Naraina at PPK-I	D/C	220	1						MAR-17	
22	LILO of Bamnauli - Tughlakabad at Rangpuri	M/C	400	32						MAR-22	
23	LILO of Bawana - Rajghat at Gopalpur	D/C	400	1						MAR-20	
24	LILO of Gopalpur - Subzi Mandi at Chandrawal	D/C	220	1						MAR-19	
25	LILO of Maharanibagh - Gazipur at Mayur Vihar	D/C	220	0						MAR-22	
26	LILO of Maharanibagh - Masjid Moth at Nehru	D/C	220	0						MAR-21	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

27	LILO of Maharanibagh - Sarita Vihar at Jasola	2xD/C	220	6						MAR-20	
28	LILO of Mandola - Gopalpur at Budhpur/Nathupura	D/C	220	2						MAR-22	
29	LILO of Mehrauli - BTPS at Tughlakabad	D/C	220	1						MAR-18	
30	LILO of Narela - Mandola at Tikri Khurd	D/C	220	3						MAR-18	
31	LILO of Pragati - Sarita Vihar at Maharanibagh	D/C	220	1							
32	LILO of Tughlakabad - Mehrauli at Maidan Garhi	M/C	220	1						MAR-21	
33	LILO of first ckt of double ckt of Pragati - Sarita Vihar at maharani Bagh	D/C	220						MAR-15		
34	LILO of one ckt of Bamnauli - Najafgarh at Pappankalan-II	S/C	220						MAR-15		
35	LILO of one ckt of Bamnauli - Naraina Ckt-I at Pappankalan-I	S/C	220						MAR-15		
36	Lodhi Road - IP Tower	D/C	220	8						MAR-17	
37	Okhla - Tughlakabad	D/C	220	2						MAR-18	
38	Punjabi Bagh - Janakpuri (U/G Cable)	D/C	220	8						MAR-20	
39	Ridge Valley - Naraina (2nd Ckt)	D/C	220	4						MAR-21	
40	Shalimarbagh - Mangolpuri - Bundella	D/C	220	12						MAR-20	
41	Shalimarbagh - Sanjay Gandhi Transport Nagar	M/C	220	5						MAR-19	
42	Tughlakabad - Masjid Moth	M/C	220	7						MAR-18	
43	Tughlakabad - R.K.Puram (U/G Cable)	D/C	220	12						MAR-20	
44	Vasant kunj - DIAL (Cable)	D/C	220	3						MAR-21	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

DEPARTMENT OF POWER ARUNACHAL PRADESH ()

1

LILO of Ranganadi - Itanagar at Pare HEP

D/C

132

FEB-17

Erection works completed. Only testing & commissioning left.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

GOA ELECTRICITY DEPARTMENT (ED- GOA)

1	Colvale - Kadamba - Verna - Cuncolim line	D/C	220	120						MAR-19	Proposals have been forwarded to Government. The approcal is awaited from Finance Department.
2	Colvale - Tuem	D/C	220	20						MAR-19	Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtatined from the Government.
3	Ponda - Verna	M/C	220	84		0	0	0		MAR-19	Proposals have been forwarded to Government. The approcal is awaited from Finance Department.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)

1	Amreli - Babara line (AL-59)	D/C	220								
2	Amreli - Kasor line	D/C	400	470	679	615	542	64		MAR-17	W I P / Severe RoW problems
3	BECL (Padva) - Botad line	D/C	220	188	292	169	115	0		MAR-17	W I P / Severe RoW problems
4	Bechraji - Maruti Suzuki line	D/C	220	2	12	12	12	2	SEP-16	FEB-17	Commissioned 12/2016 (Late Reported)
5	Bhachau - Radhanpur	D/C	220	340		0	0	0		MAR-17	Yet to award.
6	Bhachunda - Varsana line (Twin AL-59)	D/C	400								
7	Bhatia - Bhogat line (AL-59)	D/C	220								
8	Bhatiya-Kalwad line	D/C	220	238	373	101	59	0		DEC-16	W I P / Severe RoW problems
9	Bhogat - Moti Gop line (AL-59)	D/C	220								
10	Bhogat - Ranavav line (AL-59)	D/C	220								
11	Bhogat-Kalavad	D/C	400	240		0	0	0		MAR-17	Yet to award
12	Botad - Parabadi (Ajmer) line	D/C	220		211	211	211	124		OCT-16	Heavy ROW (Deposit work)
13	Charanka - Veloda	D/C	400	199	265	264	261	158		JAN-17	
14	Chhara -Keshod	D/C	400	200	0	0	0	0		MAR-17	Yet to award
15	Chhatral - Dhanaj	D/C	220	40		0	0	0		MAR-17	Yet to award
16	Chikhli - Bhilad	D/C	220	170		0	0	0		MAR-17	Yet to award
17	Chorania - Botad	D/C	220	160	196	58	0	0		DEC-17	WIP
18	Chorania - Salejada line (AL-59)	D/C	220								
19	Choraniya - Viramgam	D/C	220	71		0	0	0		MAR-17	Yet to award
20	Fedra - Botad	D/C	220	120		0	0	0		DEC-16	Yet to award
21	GPPC (Pipavav)- Dhokadva	D/C	220	94	152	152	152	94	MAR-12	JUL-16	Ready for Commissioning 07/16.
22	Gavasad - Bhayali (DFCC) line	D/C	220	46	91	83	83	41	JAN-16	AUG-16	Work in progress.
23	Gavasad - Salejada line	D/C	220	194	313	268	128	13		MAR-17	wip
24	Hadala - Rajkot-II	D/C	220	50		0	0	0		MAR-17	Yet to award

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
96	Prantij - Agiyol	D/C	220	60		0	0	0		MAR-17	Yet to award
97	Prantij - Dhansura	D/C	220	70		0	0	0		MAR-17	Yet to award
98	Radhanpur -Sankhari line (AL-59)	D/C	220								
99	Salaya (EPGCL generating station)-Halvad	D/C	400	350		0	0	0		MAR-17	Will be in line with generation project which is delayed
100	Sankhari-Prantij	D/C	400	200		0	0	0		MAR-17	Yet to award
101	Shapar - Babara line (AL-59)	D/C	220								
102	Shapar - Pachham (Fedra) line (Twin AL-59)	D/C	400								
103	Shapoorji Pallonji generating station	D/C	400	220		0	0	0		DEC-16	Generation project is delayed so this evacuation line will be in line with the generation project
104	Soja - Joumang (DFCC)	D/C	220		75	51	9	0	AUG-15	DEC-16	Work in progress.
105	Soja-Zerda	D/C	400	280	447	197	138	0		NOV-18	WIP
106	Suva - Achhalia	D/C	220	140		0	0	0		MAR-17	Yet to award
107	Termination of GPEC - Haldarva at Achhalia	D/C	220	90		0	0	0		MAR-17	Yet to award
108	Termination of one Achhalia- Jambuva line at Jarod	D/C	220	60	125	110	96	9		MAR-17	WIP
109	Utran - Kosamba Line-II	D/C	220	86					DEC-09		
110	Vadavi - Chhatral	D/C	220	13	88	39	32	0		DEC-16	WIP
111	Vadavi - Dhanaj	D/C	220	38	88	62	55	1		JUN-17	plan changed to 220 kV Vadavi -Chatral LILO to 220 kV Santej (Dhanaj) - 50.66 Ckm
112	Vadavi - Sanand (DFCC) line	D/C	220	61	108	35	2	0	APR-15	MAR-17	Work in progress.
113	Vadavi - Viramgam	D/C	220	53		0	0	0		MAR-17	Yet to award
114	Vadavi-Halvad	D/C	400	240	411	239	192	96		DEC-17	WIP
115	Vadinar(Essar)- Amreli (Balance)	D/C	400	239	365	309	256	113	NOV-09	DEC-16	W I P
116	Varsana-Bhachau	D/C	220	60		0	0	0		DEC-16	Yet to award
117	Varsana-halvad	D/C	400	220	378	168	109	0		MAR-17	WIP
118	Visavadar - Amreli line	D/C	220	132	221	219	216	84		FEB-17	W I P / Severe RoW problems
119	Visavadar - Timbdi	D/C	220	180	301	301	301	180		AUG-16	Ready for Commissioning 08/16.
120	Wanakbori S/y -Wanakbori S/y (existing)	D/C	400	2		0	0	0		MAR-17	Yet to award
Legends											
TL: Total Location		STC: Stubs Cast		TE: Towers Erected		STG: Stringing Completed		Trasmission Lines: Page 31 of 94			

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
121	Wanakbori TPS-Soja	D/C	400	200	157	29	20	0		MAY-18	WIP

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)

1	A5(Faridabad) - A4(Faridabad) (Ckt-I)	D/C	220	8	33	33	33	8		JUN-16	Commissioned 06/16.
2	Bhiwani - Bhiwani	D/C	220	15	0	0	0	0		JAN-18	Work awarded to Inabensa Bharat Ltd. Contractual problem.Arbitration case.Work awarded to M/s Isolux. route survey under progress.
3	Bhiwani - Isharwal	D/C	220	65	218	61	0	0		JAN-18	Work awarded to Inabensa Bharat Ltd. Contractual problem. Arbitration case.Work re-awarded to M/s Isolux.
4	Deepalpur - Sonipat (Sector- 6)	D/C	220	11	27	27	27	11		DEC-16	commissioned 12/2016
5	Deepalpur-Sonepat HSIIDC Rai (terminated at Rajiv Gandhi s/s)	M/C	220	41	101	101	101	41	MAY-13	DEC-16	Ready for commissioning 02/2016 (Late Reported)
6	Jajji - Rai line	D/C	220	51	113	104	101	41		MAR-17	Work in progress.
7	Kirori - Jind	D/C	400	99	149	149	149	98		MAR-17	Work of erection & stringing is in progress.
8	LILO of 2nd Ckt Shahbad - Pehowa at Durala	D/C	220	6	11	11	11	6		MAY-16	Commissioned 05/2016.
9	LILO of Bastara - Kaul at Bhadson	D/C	220	60	65	2	0	0		JAN-18	Work in progress
10	LILO of Chormar - Fathebad line at Hukmawali	D/C	220	84	169	169	158	71	JUL-13	MAR-17	Loop-Out portion commissioned on 24.06.2016 Loop-In portion's work in progress.
11	LILO of Madnpur - Kunihar line at Panchkula sector-32	D/C	220	5						FEB-18	Work has been re-awarded with schedule completion period of one year. Partial route of line has been approved. Final route approval under process.
12	LILO of Naggal (PGCIL) - Baddi Line at Pinjore	D/C	120	6	46	46	46	6		SEP-17	Work of line has been completed on 20.10.2014 only termination pending at 220 kV sub station Pinjore, which is yet to be constructed.
13	LILO of Narwana - Mund at Khatkar (Jind)	2xD/C	220	44	0	0	0	0		JAN-18	Work awarded to Inabensa Bharat Ltd. Co. Survey work in progress
14	LILO of Pehowa - Kaul at Bhadson	D/C	220	74	73	13	0	0		JAN-18	Work in progress
15	LILO of both Ckt of Cheeka - Durala at Sonta s/s	D/C	220	78	128	128	128	78	JUL-13	DEC-16	Commissioned 12/2016
16	LILO of gurgaon Sec -72 - Sector 52 (A) at Sector 57	D/C	220	1	1	1	0			MAY-17	Work in progress
17	Palwal (Meghpur) - Meerpur Kurali	D/C	220	53	106	106	106	53		AUG-16	Ready for Commissioning 08/16.
18	Panchgaon 400 kV - Panchgaon 220 kV	D/C	220	1	0	0	0	0		OCT-17	Work has been re-awarded to M/s Isolux . Work yet to be start.
19	Panchkula (PGCIL)- Panchkula Sector 32	D/C	220	40	73	31	22	0		DEC-17	Work has been re-awarded with schedule completion period of one year.Partial route approved. Work in progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)

1	Chanju - Nakrot line	D/C	132	12	30	29	27	10		MAY-16	
2	Charor -Banala	D/C	220	45	80	4	0	0	MAR-17	MAR-17	
3	Dehan-Hamirpur	D/C	220	110					MAR-18	MAR-17	
4	Hatkoti - Gumma	D/C	120								
5	Hatkoti-Pragati Nagar	D/C	220	54					MAR-17	MAR-17	Delay FAC approval.
6	Kairan-Chamera II (PG)	D/C	220	4	20	11	7	0	OCT-15	MAY-16	
7	Kashang - Bhaba (2nd Ckt)	D/C	220	39	100	100	100	39	OCT-15	APR-16	Commissioned 04/16.
8	Kashang - Jangi Pooling Station	D/C	220								Jhangi Pooling Station yet to be awarded.
9	Koti-Karian	S/C	220	35						MAR-17	Delay FCA approval.
10	LILO Jhakri A/Pur	D/C	400	6						MAR-17	
11	LILO of Nalagarh-Baddi at Mandhala S/S	D/C	220	8						MAR-17	
12	LILO of Both Ckt 132 kV D/C Kurthala - Bathri at 220/132 Mazra GIS	2xD/C	132								Under planning stage.
13	LILO of Kasang - Bhbaba at Tidong-I	D/C	220	32	57					NOV-16	Forest are involved and proposal for forest clearance submitted and it under progress for Stage-I clearance . Likely to be issue shortly.
14	LILO of Parbati II HEP - Parbati-III Pooling station at Sainj	D/C	400	1						MAY-16	Yet to award.
15	LILO of one ckt Kurthala - Bathri at Nakrot Pooling Station	D/C	132	1	1	1	1	1			Completed.
16	LILO of one ckt of Nathpa Jhakri - Abdullapur at Swara Kuddu	D/C	400	20					MAR-17	MAR-17	Delay FAC approval pending for the lest three year. Stage -I clearance in July 2015.
17	Lahal -Bajoli HEP	D/C	220	38					OCT-16	MAR-17	Delay FCA approval. (Work awarded).
18	Lahal-Chamera	D/C	400	80					OCT-18	MAR-17	Delay FCA approval.
19	Mazra GIS - 220 kV Karian S/S - 400/220 kV Chamera PS (PG)	D/C	220								Under planning stage.
20	Nalagarh -Kunihar	S/C	400	33						MAR-17	
21	Rauri-Kunihar	D/C	220	28						MAR-17	
22	Shongtong Karcham HEP - Wangtoo (Quad)	D/C	400	18							
23	Snail -Hatkoti (Swara Kudu)	D/C	220	24					MAR-17	MAR-17	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipate d	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
24	Sunda-Hatkoti	D/C	220	54					MAR-17	MAR-17	Delay FCA approval.
25	Tangnu Romai-I HEP - 220/132 kV Sunda S/S	D/C	132								Line is being constructed by HPPTCL under Green Energy Corridor Scheme.
26	Uhl-III - Hamir Pur (By BVPCL)	S/C on D/C	132								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)

1	Alachi - Khalsi S/S	S/C	66	31	140	140	140	31		JUN-14	Commissioned.
2	Chutak HEP-Gramthong -II	S/C	66	5	29	29	29	5		SEP-12	Commissioned.
3	Chutak HEP-Kargil-I	S/C	66	10	55	55	55	10		OCT-12	Commissioned.
4	Delina - Wahipora-Kishanganga	D/C	220	80							Fund yet to be tied up.
5	Ganglas - Leh Army base	S/C	66	9	46	22	0	0		DEC-16	Rerouting of line and ganglas s/s dropped. Leh Army S/S shall be connected with Leh S/S.
6	Gramthong -II - Sankoo	S/C	66	27	154	154	154	27		SEP-14	Commissioned.
7	Khangral - Mulbek -II	S/C	66	23	117	117	117	23		SEP-14	Commissioned
8	Kharu S/S - Himya S/S	S/C	66	51	242	239	204	36		DEC-16	Slow progress.
9	LILO of Wagoora - Mirbazar at Lassipora	D/C	220	12							Fund yet to be tied up.
10	LILO of one ckt of Kishanpur - New wanpoh at Baglihar HEP	D/C	400	12	17	4	1	0		DEC-16	Progress at 2 locations have been affected due to severe RoW issue and matter in court for one location.
11	Leh (C.P.) - Kharu S/S	S/C	66	25	107	107	107	25		SEP-14	Commissioned.
12	Leh III - Ganglas	S/C	66	10	53	29	8	2		DEC-16	Rerouting of line and ganglas s/s dropped. Leh Army S/S shall be connected with Leh S/S.
13	Mulbek-II - Kargil -I	S/C	66	28	124	124	124	28		SEP-14	Commissioned.
14	Thein (RSD)-Hiranagar (2nd ckt)	S/C	220	40	117	117	117	40	MAR-08	JUN-16	Stringing completed.The line could not be charged due to dipute between PSTCL and JKPDD on sharing of cost of bay at Shahpur Khadi.
15	Udhampur- Gladni	S/C	220	48	165	165	165	48	APR-08	SEP-14	Severe RoW and Court case.
16	Wagoora-Budgam- Zainkote	D/C	220	60	118	103	82	17	MAR-09	DEC-16	ROW issue at Dangarpora.Original Project provision exhausted.
17	Wagoora-Mirbazar	D/C	220	104	177	175	170	49		SEP-14	ROW issues and slow pace of execution of work by contractor due to paddy cultivation.
18	Zainkote-Alusteng-Mirbazar	D/C	220	254	441	410	68	0	MAR-10	MAR-17	Slow pace of execution of work in Zainkote-Alusteng section. Original Project cost provision exhausted, For Alusteng - Miarbazar section contract case sent to Govt for approval.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

JHARKHAND STATE ELECTRICITY BOARD (JSEB)

1	Chaibasa - Gua	D/C	220	220					JAN-18	JAN-18	Detail Survey going on.
2	Chaibasa -Ramchandrapur	D/C	220	79	129	125	121	79	APR-09	MAR-17	Line is passing through forest area of 4.70 Ha in Saraikela and Chaibasa division, which involves three location(2km stringing). In principle approval has been received in Sep 16. The amount for compliance of CA has deposit in Nov 16, work permission is awaited from forest department.
3	Chatra - Latehar	D/C	220	208	327	323	305	74	FEB-17	FEB-17	Forest clearance pending.
4	Chatra - PBCMP (Barkagaon)	D/C	220	114	171	54	21	0	FEB-17	FEB-17	Forest clearance pending.
5	Daltonganj - Garhwa	D/C	220	66	113	57	34	0	FEB-17	FEB-17	
6	Dumka - Jasidih	D/C	220	148					JAN-18	JAN-18	Detail survey going on.
7	Essar (Latehar) - Latehar	D/C	400	81	118	102	88	22		MAR-17	Line is passing through 81.843 Ha of forest area in Latehar division, which involves ten location (7.67 Km Stringing). Forest proposal submitted in May 2013 and fresh application submitted for issue of NOC of FRA based on CS map in Sep 2016. Total 22 villages are affected. Gram Sabha meeting for 20 villages completed, balance two are remained for Dhurva and Bhajkum village. District administration has to organized Gram Sabha meeting of issue of NOC.
8	Giridih - Jamua	D/C	220	160					MAY-18	MAY-18	LOI issued on 08.11.2016.
9	Giridih - Jasidih	D/C	220	160					MAY-18	MAY-18	LOI issued on 08.11.2016.
10	Godda - Lalmatia	D/C	220	100					MAY-18	MAY-18	LOI issued on 08.11.2016.
11	Govindpur - Dumka	D/C	220	203	332	331	330	203		MAR-17	Line is passing through 12.24 Ha in Dumka division, 12.1 Ha in Devghar division, 0.388 Ha in Dhanbad division and 6.2169 Ha in Jamtara division, which involves one location (16.14km stringing). Project proposal has been submitted to DFO, Dhanbad and Jamtara in Dec 16 and for Dumka, Deoghar division it will be submitted in Jan 17.
12	Hatia - Namkum (PGCIL)	D/C	220	65	127	67	53	0		MAR-17	Line is passing through 13.221 Ha of forest area in Ranchi division which involves sixteen location (2.06km stringing). The proposal uploaded in Jun 15. RMOEF raised queries in Nov 16 regarding details of forest line, tree enumeration and possibility of alternate route. DFO, Ranchi submitted reply in Dec 16.
13	LILO of Patratu - Hatia at PTPS by MC Tower	D/C	220								Survey held up due to non-finalisation of PTPS substation layout.
14	LILO of one ckt TTPS - Govindpur at Phase-III	D/C	220	70						SEP-16	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

15	Latehar (JSEB) - PTPS	D/C	400	220	308	256	237	54		MAR-17	Line is passing through forest area of 179.977 Ha in Ranchi, Ramghar and Latehar district which involves 39 locations (24.92km Stringing). Proposal submitted in Jul 13 and fresh application submitted for issue of NOC on FRA based on CS map in Sep 2016. Total 13 villages are involved and Gram sabha meeting for 20 villages completed except tow villages i.e Dhurva and Bhajkum. District administration has to organized Gram sabha meeting for issue of NOC. DC, Ranchi has to issue rectified GS report.
16	P.T.P.S. - Ratu	D/C	220	70					MAY-18	MAY-18	LOI issued on 08.11.2016.
17	PTPS - Bero (New Ranchi)	D/C	400	102	140	131	128	85		MAR-17	Line is passing through 10.94 Ha of forest area in Ranchi/Ramghar division, which involves six location (3.84KM stringing). The forest proposal originally submitted in April,2013 and combined proposal uploaded in Aug,2015. RMoEF forwarded queries in Nov,2016. DFO, Ranchi has submitted reply in DEC-16 and DFO, Ramghar yet to submit reply.
18	TTPS - Govindpur	D/C	220	181	295	229	202	36		MAR-17	Line is passing through forest area 103.621 Ha in Bokaro division and 1.275 in Hazaribagh division, which involves 67 location (47km stringing). Proposal submitted to MOEF. Gram Sabha proceeding of total eleven villages of Bokaro district have been received. NOC and FRA are yet to be issued by district administration.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)

1	Beerenahalli - Thallak (Chitradurga) (Balance portion)	D/C	220	41	73	51	38	0	AUG-07	MAR-17	Work under progress.
2	Bellary (PS) - C.N. Hally	D/C	400		127	127	127	86		APR-17	This line work is executed in three bits: (i) BPS 400 kV to Rampura limits (Kelagina Kanavi): 400 kV MC Line to link to the proposed 400kV DC lines to the proposed 765kV Vasanthanarasapura S/s & 400kV Chikkanayakan Halli switching stations (43.018 km) is completed. (ii) 400 kV Kelaginakanive to 400 kV Jagalur (Hiremallanahole) line: Land acquisition under progress. (iii) 400 kV DC line from Hiremallanahole GIS to Chikkanayakanahalli (Dinkanahalli) 400 kV S/s (126 km): Land acquisition under progress.
3	Bellary (PS) - New Madhugiri (near Tumakur)	D/C	400	437	520	520	520	372	DEC-16	MAR-17	Work under progress.
4	Bellary (TPS) - Bellary (PS)	D/C	400	5						AUG-16	This work is not in planned works.
5	Bidadi (PGCIL) - Magadi S/S	D/C	220	64	127	15	9		JUL-14	FEB-17	work is in progress.
6	Bidadi - Kothipura (Channapatna)	D/C	220	174	82	63	2		FEB-08	MAR-17	220-66 kV MC line from 220 kV Kothipura to Bidadi S/s: (1) ROW problems pending in DC Court Ramanagar for Loc 15 since 2012. (2) ROW problems to be solved locally at 8 locations 2,3,4,4A,5, 6,33,77. Final Notice issued to M/s ABB & M/s Deepak cables for termination of the contract on 14.12.2015 by CEE, Tz. The contract is terminated on 25.01.2016. The Joint inventory along with M/s ABB & M/s Deepak Cable completed. Re-Tendered on 20.12.2016 for balance work.
7	Chitradurga - Hiriyur S/S	D/C	220								Not in planned work for FY 16-17
8	HSR Layout - Nimhans S/S (UG Cable)	UG Cable	220	11	0	0	0	11		FEB-17	Commissioned 02/2017
9	Hiriyur (PG) - Hiriyur S/S	S/C	220								Not in planned work for FY 16-17
10	Hosadurga - CN Halli line	D/C	220								Not in planned work for FY 16-17
11	Ittagi - Kudligi line	D/C	220	65	119	79	71	0	MAY-14	MAR-17	Work under progress.
12	JSW TPS - Bellary (PS)	D/C	400	20	39	39	39	19		MAR-17	This work is being carried out on self execution basis. Line work is completed. Pre-commissioning test is under progress.
13	LILO on one ckt of Nelamangala - Anchepalya line at Magadi	D/C	220	31	63	63	63	31	JUL-14	FEB-17	Commissioned 02/2017

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

charged (23.64 Ckm). Total line charged 134.62 Ckm.Balance works to be retendered.
Case pending in High Court:
(i)Loc 84,85,86,88 & 89: Case filed by KPTCL in DC Court on 27.01.2014. Being pursued.
(ii) Loc 84,85,86,88 & 89 : Case filed by party in Court of Junior Civil Judge , Bangalore Rural district on 11.02.2014. Being pursued.
(iii) Loc 135,135A,135B, 135C & 136 : case filed in High Court by party (India International School) on 19.06.2013. Being pursued.
(iv)At Loc 59 (for stub concreting): Case pending in High court since 31.08.2013 being pursued.

25	Somananahalli Malur I & II lines - Jigani	D/C	220	23	34	6	4	0	OCT-08	MAR-17	Line work short closed vide OM No CEE/TZB/SEE(O)/AE-3/15-16/925-31 dated: 12.08.2015.
26	Termination of Nelamangala - Talaguppa at CN Halli	D/C	400							MAR-17	Not in planned work for FY 16-17
27	Thallak - M/s BARC	D/C	220	22						NOV-16	Commissioned 11/2016.
28	Tubinakere- Kothipura	D/C	220	137	278	278	257	87	JUN-09	MAR-17	220 kV DC line from 220 kV Tubinakere S/s to Kothipura S/s :(1) (i) ROW problems pending in JMFC Ramanagara for- (a) Loc 81 since 2009 (ii) ROW problems pending in JMFC Channapatna for - (a)Loc 129-130 since 2009 2)ROW problems pending in DC Court Ramanagar for (a) Loc 133: Case filed on 24-08-2011.Reserved for orders on 09.02.2016. (3)ROW problems at locations 208: being pursued locally. final Notice issued to M/s ABB & M/s Deepak cables for termination of the contract on 14.12.2015 by CEE, Tz. The contract is terminated on 25.01.2016. The Joint inventory along with M/s ABB & M/s Deepak Cable completed. Re-Tendered on 20.12.2016 for balance work.
29	Vajamangala - Kadakola	D/C	220	39	55	49	45	0	MAR-11	MAR-17	Work terminated on 19-Sep-15. Balance works to be retendered.
30	Vasanthanarasapura - Antharasanahally	D/C	220	38	96	96	96	37	JAN-16	MAR-17	Work is under progress

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
31	Vasanthanarasapura - Madhugiri	D/C	220	89	209	194	164	63	JUL-16	MAR-17	Work under progress.
32	Yermarus TPS - Bellary Pooling Station	D/C	400	284	401	331	297	39	AUG-17	AUG-17	Work under progress.
33	Yermarus TPS - Gulbarga	D/C	400							MAR-17	Detailed survey completed. Estimate is being prepared.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

KERALA STATE ELECTRICITY BOARD (KSEB)

1	LILO of Idukki-Udumalpet at Pallivasal HEP	D/C	220		5	0	0	0		JUN-17	ATS of Pallivasal Extension HEP. Work is yet to start.
2	LILO of Ldukki - Kozikode at Kodakpara	D/C	220								ATS of Thottiar HEP. May be deleted, as the work is not targeted in the Annual Plan of 2015-16.
3	Pothencode - Kattakkada	D/C	220	57	108	103	72	0		JUN-17	Re-tendering in Dec,15
4	Thottiyar - Kodakpara	D/C	220							MAR-17	ATS of Thottiar HEP. May be deleted, as the work is not targeted in the Annual Plan of 2015-16.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)

1	Ashta - Shajapur	D/C	220	95							
2	Ashta - Ujjian S/S	D/C	400								
3	Badnawar - Kanwan line	D/C	220								
4	Betul - Gudgaon	D/C	220								
5	Bina s/s - M/s Bharat Oman Refinaries Ltd. Agasod, Bina	D/C	220	36						DEC-16	Commissioned 08/2016 (Reported Late)
6	Bina-Bina (M/s BORLA)	D/C	220	36				36			
7	Dada Dhuniwale TPP - Moondi Pooling Point	D/C	400	80							
8	Gudgaon(220) - Gudgaon(132)	D/C	132								
9	Gwalior (Malanpur) - Morena line	D/C	220	59	101	72	34	0		MAR-17	Work in progress
10	Handia - Ashta(2nd stage)	D/C	400	180							
11	Indore (PGCIL) - Ujjian	D/C	400								
12	Julwaniya - Kukshi	D/C	220	160							
13	Julwaniya - Sendhwa	D/C	220								
14	Kanwan (220) - Kanwan (132)	D/C	132								
15	Kanwan (220) - Teesgaon	D/C	132								
16	Kanwan - Dhar line	D/C	220								
17	Katni - Damoh	D/C	220	220							
18	LILO of 220 kV Katni - Satna at PGCIL Satna	D/C	220	1				1		APR-16	Commissioned 04/16.
19	LILO of Bhilai - Seoni at Balaghat / Kirnapur	D/C	400	30							
20	LILO of Both Ckt Nagda - Neemuch at Mandsaur S/s	D/C	220								
21	LILO of Both ckt Badod - Suwasara at Suwasara S/s	D/C	132								
22	LILO of Both ckt Badod -Kota - Modak at Suwasara S/s	D/C	220								
23	LILO of Both ckt Neemuch - Mandsaur at Mandsaur S/s	D/C	132								

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
24	LILO of Both ckt of Badod - Ujjain at Ujjain	D/C	220	40							
25	LILO of Damoh - Bhopal at Sagar	D/C	400	40							
26	LILO of Handia - Barwaha at Handia	D/C	220	40							
27	LILO of Indira Sagar - Satpura at Handia	D/C	400	40							
28	LILO of Indore - Itarsi at Handia	D/C	400	40							
29	LILO of Indore-II - Ashta at Shankargarh	D/C	220	20							
30	LILO of Jabalpur - Amarkantak at Gorabazar	D/C	220	4							
31	LILO of Khandwa (PGCIL) - Rajgarh at Chhegaon	D/C	400	20							
32	LILO of Nagda - Rajgarh at Badnawar	D/C	400	40							
33	LILO of Pithampur - Indore line at 220kV Pithampur-II s/s	D/C	220	15	26	26	26	15		JUN-16	Commissioned 06/16.
34	LILO of Ratlam - Badnagar at Badnawar	D/C	220	40							
35	LILO of Ratlam-Daloda 220 kV line at Jaora	D/C	220								
36	LILO of both Ckt. of Badnagar- Ratlam At Badnawar 400 kV S/S	D/C	220	24	20	4			MAR-17	MAR-17	Work stopped.
37	LILO of both ckt Indore - Pithampur at Indore	D/C	220	8							
38	LILO of both ckt Nagda - Ujjain at Ujjain	D/C	220	40							
39	LILO of both ckt of Ratlam - Badnagar at Badnawar	D/C	220	40							
40	LILO of one Ckt of Ashta- Dewas line at 220 kV S/S Chapda S/S	D/C	220	66	104	18			APR-17	APR-17	Work Stopped.
41	LILO of one ckt of Bina - Gwalior at Datia	D/C	220	10							
42	LILO of one ckt Indore-II- Indore(400kV) at Indore (N/Z)	D/C	220	35	21	20	4		FEB-17		
43	LILO of one ckt of 220kV Bhopal - Ashta line at Mungaliyachhap s/s	D/C	220	52	89	89	89	52		JUN-16	Commissioned 06/16.
44	LILO of one ckt of Bansagar (Tons) - Satna at Sirmour	D/C	220	2							
45	LILO of one ckt of Bina - Sagar at Bina	D/C	220	10							
46	LILO of one ckt of Indore - Barwaha at Simrol	D/C	220	13							
47	LILO of one ckt of Khandwa (PGCIL) - Rajgarh	D/C	400	20							

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Trasmission Lines: Page 45 of 94

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

	(PGCIL) at Chhegaon										
48	LILO of one ckt of Pithampur - Rajgarh (PGCIL) at Dhar	D/C	220	4							
49	LILO of one ckt of Satna (PGCIL) - Bina(PGCIL) at Sagar	S/C	400								
50	LILO of one ckt of Vindhychal - Satna at Nigrie	D/C	400								
51	LILO of second ckt of Auraiya - Malanpur at Mehgaon	D/C	220	6							
52	LILO of second ckt of Damoh - Tikamgarh at Damoh	D/C	220	10							
53	LILO pf 2nd Ckt. of Bansagar - Satna line at Kotar 220kV S/s.	D/C	220	11	19	8			MAR-17	MAR-17	Work in progress.
54	Maheshwar (HEP) - Rajgarh (Dhar)	D/C	220	230							
55	Mandsaur - Marut Shakti Pool	D/C	220								
56	Moondi Pooling Point - Handia	D/C	400	240							
57	Morena (400kV S/s CWRTL Adani Group) - Sabalgarh DCDS line	D/C	220	115	173	42			JUN-17	JUN-17	Work in progress.
58	Morena - Malapur	D/C	220	80							
59	Nagda - Mandsaur	D/C	400								
60	Nagda - Ujjain line	D/C	400	150							
61	Neemuch - Ratangarh line	D/C	220								
62	Pithampur - Badnawar DCDS	D/C	400	150							
63	Pithampur - Gandhinagar	D/C	220	60							
64	Pithampur - Moondi Pooling Point	D/C	400	280							
65	Pithampur -Depalpur	D/C	220	71	129	120	63		JUN-17	JUN-17	Work stopped.
66	REVA TPP - Moondi Pooling Point	D/C	400	70							
67	Ratangarh(400)- Ratangarh(132)	D/C	132								
68	Sailana - Ratlam	D/C	220								
69	Sailana(400) - Sailana(132)	D/C	132								
70	Satna - Chhatarpur (2nd ckt)	S/C	220	160	0	0	0	15		MAR-17	Original Contract terminated and Retendered.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

71	Second circuiting of Alot - Sitamau 132 kV line	S/C	132								
72	Second circuiting of Jhabua - Meghnagar 132 kV line	S/C	132								
73	Second circuiting of Rajgarh - Petlawad 132 kV line	S/C	132								
74	Second circuiting of Rajgarh-Jhabua 132 kV line	S/C	132								
75	Second circuiting of Ratlam - Daloda 220 kV line	S/C	220								
76	Sendhwa (220_ - Sendhwa (132)	D/C	132								
77	Sendhwa(220) - Pansemal (132)	D/C	132								
78	Shri Singaji TPP - Moondi Pooling Point	D/C	400	40							
79	Shujalpur - Narsinghgarh Line	D/C	220	44	144	69	24		JUN-17	JUN-17	Work stopped.
80	Ujjain - Dewas	D/C	220	90							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)

1	400 kV Aurangabad II (Thaptitanda) - 765 kV Aurangabad III (Ektuni) (Ckt 3 & 4)	D/C	400	10	18	18	18	10		MAY-16	Commissioned 05/16.
2	ACC Limited - LMEL Ghugus	S/C	220	2				2		DEC-16	Commissioned 12/2016.
3	Akola - Anjangaon	D/C	220	104	114	105	89	13		MAR-17	Work in progress. Order of this line given in three sections for early completion of work. two sections allotted to M/s. G K Power and one section allotted to M/s. Amit-Asha Enterprises.
4	Babhaleshwar - Kudus	D/C	400	447	708	547	480	152		DEC-17	After the discussions held in expert committee meeting, MSETCL agreed to reroute portion of the line, thereby, ensuring separation distance of at least 6 km from W05 & W06 antennas on western arm of GMRT and also agreed to use higher capacity conductor to tackle RFI effect on E04, E05 & E06 antennas of GMRT.
5	Balapur - Malegaon line	D/C	220	140	228	180	132	35		MAR-17	Work in progress. ROW cases filed and order awaited for 6 locations.
6	Bhandup - Borivali line on M/C tower (from loc. no. 20 to 48)	S/C on M/C	220	9				9		OCT-16	Commissioned 10/2016.
7	Boisar (PG)-Wada	S/C on D/C	220	53	211	173	165	28	MAR-07	DEC-17	The work stopped due to 1) Severe RoW 2) Forest ssue. The existing contract closure proposal is approved by C.O. The balance work shall be executed by placed new contract.
8	Boisar II-Borivali	M/C	220	331	261	261	261	331	DEC-11	AUG-16	Ready for Commissioning 08/16.
9	Chandrapur II - Tadali (MIDC)	D/C	220	81	89	75	73	36		MAR-17	Work in progress.
10	Chandrapur MIDC - Ballarshah (Ckt- I)	D/C	220	21	66	66	66	21		SEP-16	Commissioned 09/16.
11	Chandrapur MIDC - Ballarshah (Ckt- II)	D/C	220	21	66	66	66	41			Ckt-I commissioned on 28.09.16
12	Eklahare - Pimpalgaon	D/C	220	87	158	145	127	13		MAR-17	Orders issued for ROW cases. Work in progress.
13	Jejuri - Hinjewadi - I & II	D/C	400	207	276	203	185	69		JUN-17	ROW problem at 8 locations. WIP
14	Kalmeshwar - Warud	D/C	220	170	277	179	86	0		JUN-17	ROW Cases filed order awaited [9] Order received. [24] Forest Locs. Approval awaited for 21 locations.
15	Kalwa - Borivali (under Mumbai Strengthening)	S/C on	220	3				3		DEC-16	Commissioned 12/2016.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

43	Nanded - Krishnoor	M/C	220	32	51	28	0	0		JUN-17	Arbital award- Group C. Tenderisation is in process for balance work.
44	Partur - Nagewadi line	D/C	220	128	221	180	151	0		MAR-17	Work is in progress.
45	Phaltan - Walchandnagar	D/C	220	104	177	166	162	73		MAR-17	ROW Case filed but order awaited[4]
46	Tap on Babhaleshwar - Chalisgaon for Kopergaon S/S (Ckt-II)	D/C	220	11				11		MAY-16	Commissioned 05/16.
47	Uppalwadi - Mankapur	M/C	220	32	28	1	0	0		DEC-17	ROW Locs. [16] 1. Case Filled Order Awaited [16] : 2, 6, 9, 10, 11, 12, 13, 14, 15, 16, 17, 18, 19A, 19B, 26, 27 2. Order Received [0] : Forest Locs. [3] 1. Forest Proposal Submitted Approval Awaited [3] : 1 CTT, 7, 8 2. Forest Approval Received [0] :
48	Uppalwadi - New Pardi	M/C	220	54	45	0	0	0		DEC-17	Work not started by agency. RAILWAY-Loc. no. 3&4 & Loc. no. 21 & 22 Proposal yet to be prepared by Agency. Regular follow up being done. NHAI/Highway Proposal for locs No 12-13 & 40-41 sub. to NHAI vide ltr no. 306 Dtd. 05.03.15, Ref no. 306
49	Wardha (PGCIL) - Ghatodi	D/C	220	322	547	388	209	0		JUN-17	Work in progress. ROW involved [43 nos.]
50	Warora - Wardha	D/C	220	165	289	286	285	154		MAR-17	Order received. Work in progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

MEGHALAYA ENERGY CORP. LTD. (MeECL)

1	Killing (Byrnihat)-EPIP-I	M/C	132	17	19	19	19	22		MAR-17	(i) Date of award of contract is 18.03.2011. (ii) Schedule date of completion was 18.03.2012. (iii) Anticipated date of completion is March 2017. (iv) Delay is due to RoW issue (all of which have been resolved) & commissioning of SAS at 400/220/132 kV Killing sub-station. (v) 98% of the line is completed on 11.02.2016 except at the tapping point, which will be done along with the integration of SAS at 400/220/132 kV Killing sub-station end.
2	LILO of Agia - Nangal at Mendipathar	D/C	132	5	9	9	9	5		JAN-14	(i) Date of award of contract is 11.02.2011. (ii) Schedule date of completion was 11.08.2011. (iii) Actual date of completion was 28.01.2014. The line was kept charged w.e.f 28.01.2014, but was commissioned with its connected 132/33 kV sub-station at Mendipathar on 20.12.2015. (iv) Delay in completion of the line was due to RoW problem. (v) No issue of forest clearance.
3	LILO of Mawlai - Cherra at Mawngap.	D/C	132	10	16	15	15	5		MAR-17	(i) Date of award of contract is 19.01.2011. (ii) Schedule date of completion was 19.07.2011. (iii) Anticipated date of completion is March 2017. (iv) Delay is due to RoW issues.Work held up due to ROW problem. The PHED,GOMe has complained and filed an FIR against Loc No. 3 to 8. (v) No issue on forest clearance and no court cases. (vi)Overall status is 90% completed.
4	LILO of NEHU - Khliehriat line at Mustem	D/C	132	1	4	4	4	1		NOV-15	(i) Date of award of contract is 12.02.2015. (ii) Schedule date of completion was 12.05.2015. (iii) The LILO was completed in August, 2015 but was commissioned along with the 132/33 kV Mustem sub-station on 20.11.2015. (iv) Delay in completion of the line was due to sub-station was not ready. (v) No issue of forest clearance or RoW issues.
5	LILO of NEIGRIHMS - Khliehriat at Lad Nongkrem	D/C	132	6	7	7	0	0		NOV-17	(i) Date of award of contract is 26.02.2016. (ii) Schedule date of completion was 26.02.2017. (iii) Anticipated date of completion is November 2017. (iv) Delay is due to delay in supply of materials for line by the vendor. (v) No issues on forest clearance and RoW issues.
6	LILO of Rongkhon - Ampati at Praharinagar	D/C	132	20	30	0	0	0		SEP-18	Survey works for 132 kV LILO is completed. LOA for the LILO is yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
7	Mawngap - Sumer	D/C	132	66	102	102	102	66		DEC-11	(i) Date of award of contract is 20.07.2009. (ii) Schedule date of completion was 20.07.2010. (iii) Actual date of completion is 21.12.2011. (iv) No issue of forest clearance, and the RoW issues that were there were resolved. (v)The line was commissioned on 21.12.2011.
8	Nangalbibra - Agia	S/C	132	92	316	316	316	92		AUG-13	(i) Date of award of contract is 14.12.2007. (ii) Schedule date of completion was 14.12.2009. (iii) Actual date of completion was 06.08.2013. (iv) Delay in completion was due to RoW issues & fund flow constraints. (v) The line was commissioned on 06.08.2013.
9	New Umtru - Umtru HEP	S/C	132	1	3	1	0	0		MAR-17	As in Serial 11 below for New Umtru - EPIP-II line.
10	New Umtru HEP - Norbong (EPIP-II)	D/C	132	2	8	8	8	2		MAR-17	(i) Date of award of contract is 05.02.2016. (ii) Schedule date of completion was 05.05.2016. (iii) Anticipated date of completion is March 2017. (iv) Delay is due to delay in supply of conductor for line by the vendor. (v) No issues of forest clearance. (vi) The 132 kV line is completed. Approval for charging of the line is awaited. The 132 kV line is expected to be commissioned by March 2017.
11	Rongkhon S/S - Ampati	D/C	132	33	102	101	98	26		MAR-17	(i) Date of award of contract is 29.07.2011. completion was 29.07.2012. (ii) Schedule date of completion is March 2017. (iii) Anticipated date of completion is March 2017. (iv) Delay is due to heavy flood damage in Garo Hills in September 2014, and also due to fund flow constraint and RoW issues. (v) No issues on forest clearance and no court cases. Work is presently under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)

1	Balimela - Malkangiri	S/C	220	22	78	78	78	22	SEP-16	JAN-17	
2	Bhanjanagar - Aska	D/C	220	28	112	35			JUN-20		kindly make the ckm as 54 ckm
3	Bidanasi -Cuttack	D/C	220	20	38	38	38	20	DEC-09	NOV-16	Commissioned 11/2016.
4	Bolangir - Kesinga	D/C	220	160	323	246	0	0	JAN-15	AUG-17	
5	Cuttack (OPTCL) - Pratapsasan	D/C	220	96	172	12	3	0		MAR-17	Work in progress.
6	IB - Lapanga	D/C	400	40	60				JUN-13	MAR-17	Since this is repeated may be deleted
7	Jayanagar (OPTCL) - Jayanagar (PGCIL)	D/C	220	17	37	32	0	0		MAR-17	May be deleted as repeated in Sl. 14
8	Kesinga - Baliguda	D/C	220	200	376	104			JUN-17		kindly make the Ckm as 200 instead of 96Ckm.
9	Keunjhar - Keunjhar PG	D/C	220	15	30	0	0	0	SEP-17		The CKM may be indicated as 14.802 CKM.
10	LILO of (Existing) Budhipadar-Burla at Lapanga	D/C	220	7	19	19	19	7		DEC-16	Commissioned 02/2014.(Late Reported)
11	LILO of (Existing) Bhanjanagar - Meramundali at Narasinghpur	D/C	220	10	21	7	0	0		MAR-17	Work Order issued
12	LILO of Indravati - Theruvali at Kashipur	D/C	220	3	13	11	0	0	DEC-16	DEC-16	The work is taken up through OPTCL empanelled Rate Contract Holder
13	LILO of Katapalli - Bolangir at Bargarh (New)	D/C	220	0	2	2	0	0	DEC-16	MAR-17	Work is taken up through OPTCL empanelled Rate Contract Holder
14	LILO of Meramundali - Duburi Ckt-I at Goda Chhak	D/C	220	10	24	19			MAR-17		tHE ckm MAY BE INDICATED AS 10.2 ckm
15	LILO of Rengali - Tarkera at Bonai	D/C	220	6	17	17	17	6		DEC-16	Ready for Commissioning 12/2016.
16	LILO of one ckt of Indravati - Thervali line at Jaypatna	D/C	220	32	66	0	0	0	FEB-18	FEB-18	Ongoing works
17	LILO of one ckt of Rengali - Tarkera at Deogarh	D/C	220	60					JUN-13		My be deleted as the project is yet to be awarded
18	Malkangiri - Kalimela	S/C	220	67	120	10	0	0	FEB-18		The CKM may be indicated as 67.254 CKM
19	Pandiabili PGCIL - Pratapasan line	D/C	220	58	107	40	23	0	MAR-17		The CKM may be indicated 58.30 CKM
20	Restoration of IB - Lapanga line	D/C	400	38	62	58	55		SEP-16	MAR-17	The line CKM may be corrected as 38 CKMs.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

POWER AND ELECTRICITY DEPARTMENT, MIZORAM (P&ED Mizo)

1	Bawktlang (Kolasib) S/S - Sihhmui S/S	D/C	132							DEC-16	The 132KV Sihhmui substation was constructed by P&E, Govt. of Manipur and completed on 31.03.2016.
2	LILO of Zemabawk - W.Phaileng at Sihhmui	S/C	132	5		0	0	0		DEC-13	
3	Tuirial HEP - Bawktlang (Kolasib) S/S	S/C	132							FEB-17	The stringing works for extension of the line upto the 132 KV Tuirial Switchyard is completed by P&E Deptt. Mizoram.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)

1	Almora-Pithoragarh	D/C	220	146	0	0	0	0	DEC-16	DPR prepared. DPR submission to funding agency is in progress.
2	Arakot -Mori and LILO of Arakot -Mori at Hanol Tuni	D/C	220	94	0	0	0	0	MAR-18	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
3	Devsari-Karanprayag	D/C	220	52	0	0	0	0	NOV-17	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
4	Jakhol -Sankri -Mori and LILO of Jakhol -Sankri -Mori at Natwar Mori	D/C	220	76	0	0	0	0	MAR-18	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
5	Joshimath - Kunwari Pass (Pipalkoti)	D/C	220	40					DEC-17	Contract has been awarded on 06.05.11 to M/s TATA Project Ltd., contract effective date is 14.10.11 and GMVN has not given the permission to cross the Auli Ropeway, hence crossing by underground cable is proposed at Joshimath. Land sliding zone being encountered at village Malli Tangri and Talli Tangri the survey and forest case yet to be completed. Forest Case of 51.3 Hect. is under preparation. Total Progress 6%.
6	Kuwari Pass (Pipalkoti)-Karanprayag -Srinagar	D/C	400	184	0	0	0	0	DEC-18	Retendering is under Process.
7	LILO of Muzaffarnagar - Vishnu Prayag at Kuwari Pass (Pipalkoti)	D/C	400	2	6	0	0	0	AUG-16	Contract has been awarded on 06.05.11 to M/s TATA Project Ltd. contract effective date is 03.09.11 and will be taken after award of 400 KV Pipalkoti S/s. Total Progress 11%.
8	LILO of Baramwari - Srinagar at Singoli Bhatwari	D/C	220	5	0	0	0	0	DEC-18	
9	LILO of Kashipur - Pantnagar line at Jaffarpur	D/C	220	12					SEP-17	Tendering is under process.
10	LILO of Loharinagpala - Koteswar at Pala - Maneri	D/C	400	10	0	0	0	0		The work at Pala Maneri HEP stopped as per GOI order.
11	LILO of Mori - Dehradun line at Nogaon	D/C	220	10					MAR-18	Construction of line as per connectivity schedule of generators in Yamuna Valley
12	LILO of Nandprayag -Karanprayag at Langrasu	D/C	220	16	0	0	0	0	NOV-17	Construction of line as per Schedule of construction of Langrasu.
13	LILO of Rishikesh-Dehradun at Harrawala	D/C	220	1	0	0	0	0	AUG-16	Tendering is under process.
14	LILO of Roshanabad - Puhana line at Imlekhera (Pirankaliyar)	D/C	220	10	21	15	7		JUN-17	Tower Foundation 15/21, Tower Erection 11/21, Total Progress 61%
15	LILO of Roshnabad -Puhana at Pirankaliyar S/S	D/C	220	10	0	0	0	0	JUN-17	Tower foundation 15/21, Tower Erection 11/21, Total Progress 61%
16	LILO of Vyasi HEP - Dehradun at Dehradun (PG) S/S	D/C	220	70	0	0	0	0	OCT-17	Forest case is under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

17	Lata Tapovan- Joshimath	D/C	220	24	36	0	0	0		DEC-17	Regarding Forest land Transfer proposal nodal officer Dehradun raised queries vide letter no 3042 dated 01-06-2013. Reply of the same is being done. Total progress 13%
18	Loharinagpala-Koteshwar line	D/C	400	180	0	0	0	0			The work at Loharinagpala HEP stopped as per GOI order.
19	Mori -Dehradun	D/C	220	200	0	0	0	0		MAR-18	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
20	Rudrapur(Brahmwani) - Ghansali-Srinagar line	D/C	220	182	260	0	52	0		DEC-18	Tower Foundation 52/260 and work is under progress at 16 locations.
21	Srinagar HEP - Sringar 400 kV S/S.	D/C	400	28	39	39	39	28		JUL-16	Commissioned 07/16.
22	Sringar - Kashipur	D/C	400	304	0	0	0	0		DEC-18	Survey work is prepared for the alternative route proposed by M//s cobra.The go ahead was issued through this alternate route on dated 24/12/2014.detailed surey of 189 Km completed.Forest case preparation in progress and profile potting in progress
23	Twin Zebra - Dehradun (PGCIL)	D/C	220	12	21	21	21	12		JUL-16	Tower foundation-21/21 and Tower erection-21/21.Total progress-100% Commercial loaded on dated 01/02/2017
24	Vishnugad - Kuwari Pass (Pipalkoti)	D/C	400	40	62	0	0	0		DEC-18	Contract has been awarded on 06.05.11 to M/s TATA Project Ltd. contract effective date is 03.09.11 Forest case prepared for 43.694 Hect. and submitted to DFO Joshimath/ DM Chamoli. NOC from 04 Nos. village panchyat Naurakh Agthalla, Tangri Talli and Tangri Malli is pending. Matter is being pursued GOU/District Administration.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)

1	Bajakhana - Bagha Purana	D/C	220	71	103	103	103	71		AUG-16	Ready for Commissioning 08/16.
2	Goindwal Sahib - Bottianwala	D/C	220	129	201	163	160	0		MAY-17	Due to poor performance and slow progress by the contractor, work order cancelled. Short term tenders are being recalled.
3	Kanjali - Science city line (Jalandhar)	D/C	220	30	58	58	58	30		JUN-16	Commissioned 06/16.
4	LILO of 220KV Patran - Kakrala & Patran - Rajila line at 400KV PGCIL Patran	D/C	220	23	41	37	35	21	OCT-16	FEB-17	Forest case pending.
5	LILO of Ferozepur - Talwandi Bhai line at Sadiq	D/C	220	48	80	80	80	48		MAY-16	Commissioned 05/16.
6	LILO of GGSSTP - Jamsher at Jadla	D/C	220	21	41	41	41	21		JUN-16	Commissioned 06/16.
7	LILO of Ganguwal - Mohali at Majra	D/C	220	21	40	40	40	21		JUN-16	Commissioned 06/16.
8	LILO of Malout - GNDTP Bhatinda at Badal	D/C	220	50	84	84	84	50		JUN-16	Commissioned 06/16.
9	LILO of Patiala - Mandi Gobindgarh at Rajpura	D/C	220	68	109	109	109	68		AUG-16	Ready for Commissioning 08/16.
10	LILO of one ckt of Ganguwal - Gobindgarh-II at Bhari	D/C	220	6	13	13	13	6		AUG-16	Ready for Commissioning 08/16.
11	LILO of one ckt. 220KV Nakodar - Rehanajattan line at 220KV Hoshiarpur	D/C	220	52	94	90	44		DEC-16	MAY-17	Forest case pending.Railway case approved.
12	LILO of one ckt. of 220KV Humbran - Ferozpur Road (Ludhiana) at 220KV Ladowal	D/C	220	25	41	34	24	15	DEC-16	MAY-17	Work in progress. Forest case pending
13	Ludhiana - Doraha	D/C	220	28	95	95	84	18		MAY-17	Work is in progress.Committee formulated for sale of trees
14	Makhu - Algaon	D/C	220	101	159	142	113	30		MAY-17	Work is in progress. Forest & Railway cases pending. Initially line length in RFD taken as 60 Ckm. Now the line length is 101 Ckm.
15	Makhu - Rashiana	D/C	220	92	146	131	113	55		MAY-17	Work is in progress.
16	Malout - Abohar	D/C	220	30	95	67	25			JUN-17	Work is in progress. Forest pending and Railway case cleared.
17	Moga - Mehal Kalan	D/C	220	105	170	163	161	74		MAR-17	Work in progress. Forest case of Ludhiana and Sangrur In Principal approval received. Ferozepur case pending with DFO.
18	Mukatsar - Kotkapura	D/C	220	76	129	118	115	12		MAR-17	Forest cases pending with DFO Ferozepur. Railway case approved.
19	Mukatsar - Malout	D/C	220	47	83	81	79	1		MAR-17	Work is in progress.
20	Nabha -Bhawanigarh	S/C on D/C	220	21	80	76	76	15		DEC-16	Work is in progress.Forest case - Patiala case approved. Sangrur case pending with PCCF Mohali.
21	Nakodar - Ladhowal	D/C	220	67	122	118	109	18		MAY-17	Work is in Progress.Forest case- Ludhiana case approved. Phillaur case pending .Railway case - one case approved and one case pending.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipate d	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
22	Nakodar - Rehana	D/C	220	71	121	121	121	70		DEC-16	Work is in progress.
23	Rajpura - Devigarh	D/C	220	74	114	114	95	7		FEB-17	Work in progress. Forest case pending.
24	Rajpura - Lalru	D/C	220	59	98	98	98	59		JUN-16	Commissioned 06/16.
25	Sarana- Kotli Surat Malli line	S/C on	220	62	185	70	0	0		AUG-16	Work deferred for the time being

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)

1	Aau - Badisid	D/C	220	118	196	196	196	118		APR-16	Commissioned 04/16.
2	Ajmer (400 kV) - Bherunda (TK)	D/C	220	80							LOI has been issued vide dt. 10.01.17 to M/S. Moji Construction , Jaipur.
3	Akal (1)- Jaisalmer -2	D/C	400	50						MAR-17	KFW funded scheme. Tech feasibility of line is being reviewed.
4	Akal -Jodhpur (New)	D/C	400	480	618	597	569	288		MAR-17	W.O awarded to M/S TATA Project Ltd.
5	Anta -Kota (PG) (Extension)	D/C	400	45	135	116	115	31		MAR-17	W.O. awarded to M/s Unique Structures & Towers Ltd., Bhilai (W.O from M/S Trans Era withdrawn.) Forest involved. Permission awaited.
6	Badisid-Bap	D/C	220	30						MAR-17	
7	Barmer-Bhinmal (PG)	D/C	400	280	444	50				MAR-17	KFW funded scheme .W.O. awarded to M/S Monte Carlo.
8	Bhadla-Bikaner	D/C	400	379	511	509	506	301		MAR-17	W.O. awarded to M/S Unitech. Forest involved . Permission to work received on 10.11.16.
9	Bhadla-Kanasar	D/C	220	63	105	105	105	63		JUN-16	Commissioned 06/16.
10	Bhilwara TPS -Ajmer	D/C	400	320	432	432	431	317	APR-14	MAR-17	W.O. awarded to M/S Best & Crompton Ltd.
11	Bhinmal - Sayla line	D/C	220	78	132	132	132	78	JAN-12	JUL-16	Commissioned 06/16. (Late Reported).
12	Bikaner -Sikar (PG)	D/C	400	420	448	284	185			MAR-17	PPP mode. W.O. awarded to M/S KEC BKNR SKR Tr.Ltd.
13	Chatrail-Ramgarh	D/C	220	90	146	146	146	90		AUG-16	Ready for Commissioning 08/16.
14	Chittorgarh - Sawa	D/C	220	53	91	91	91	53		AUG-16	Ready for Commissioning 08/16.
15	Chittorgarh-Bhilwara	D/C	400	99	134	134	131	90		FEB-17	"W.O. awarded to M/s SPML Infra.ROW problem at loc no. 2&3. "
16	Dahanu - Degchu GSS	D/C	132								.
17	Dhod-Danta Ramgarh	S/C	220	31	101	44				MAR-17	W.O. awarded to M/s Ramjee Power Work stopped due to severe ROW problem at Loc. no. 9-10 & 12 to 63.
18	Extension of Bikaner- Barsinghsar at Barsinghsar TPS	S/C	220	3	10	10	10	3	APR-09	DEC-16	Ready for commissioning 12/2016.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

											Two nos. of NHAI crossing awaited.
56	Pratapgarh- Chittorgarh	D/C	220	240	407	383	337	139		JAN-17	W.O awarded to M/s Moji Constructions. Forest involved. Clearance awaited. Court stay at 1 loc.Railway crossing approval awaited at 1 loc.
57	Ramgarh (Jaisalmer)-Akal (Jaisalmer)	D/C	400	200	278	275	270	128		MAY-17	ADB funded scheme. W.O awarded to M/S TATA Project Ltd.
58	Ramgarh -Bhadla	D/C	400	320	446	421	346	124		MAR-17	W/O awarded to M/s SEW Hyderabad
59	Sirohi-Pindwara	S/C	220	25	106	64				MAR-17	W/O awarded to M/S Moji Construction , Jpr. Forest involved . Clearance awaited.
60	Sitapura- Sitapura (Existing) (Upgradation)	D/C	220	1	3	3	3	1		DEC-16	commissioned 07/2015 (Late Reported)
61	Soorpora - Banar line	D/C	220	21	35	35	27	12	AUG-11	JAN-17	
62	Suratgarh TPS - Babai (Jhunjhunu)	D/C	400	480	676	647	588	291	JAN-13	FEB-17	Work order awarded to M/s Aster Chennai.Case for diverting route due to air force approved, work under progress.
63	Undoo - Pokaran	D/C	220	140							KFW funded scheme . W.O. is to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

SIKKIM POWER DEVELOPMENT CORPORATION LTD. (SIKKIM)

1	Dikchu - Gangtok	D/C	132								
2	Dikchu HEP - Dikchu Pool	D/C	132								
3	LILO of Teesta III - Rangpo 400 kv line at Dikchu	D/C	400	1	2	2	1	0	FEB-17	Stringing to be completed by 31.01.2017. COD scheduled on 05.02.2017 (Considering 5 days of back charging).	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)

1	Arasur (PGCIL) - Gobi S/S	S/C	220	47	188	183	181	43	DEC-16	JUN-17	Work under progress.ROW issues at 7 locations
2	Ariyalur - Thiruvalam PGCIL	D/C	765	320	485	67				APR-18	Work awarded to M/s.Gammon India Ltd.,Works are under progress
3	Basin Bride - Pulianthope (UG Cable)	S/C	220	2						JUN-17	Work awarded to M/s.Rahul Cables and under progress.
4	Basin Bridge - TNEB HQ (UG Cable)	S/C	220	23	0	0	0	0		MAR-18	Tendering in process
5	Common Point (from Karamadai) - Thudialur	S/C	220	19	68	65	63	19	AUG-15	MAR-17	SC line of 19.369 Ckt Kms energised on 19.12.16.
6	Cuddalore - Veerapuram (SP Koil) Via Neyveli.	D/C	220	348	702	637	547	138	SEP-16	OCT-17	Work under progress.
7	Dharmapuri - Gurubarapally	S/C	220	58	232	231	229	56		MAR-17	Work under progress
8	Guindy - R.A.Puram S/S	S/C	220	8							Work awarded and is being commenced. Cable to be supplied
9	Ingur - Arasur (PGCIL)	S/C	220	54	229	160	149	12	SEP-16	JUN-17	Work under progress. objection encounted in several locations.23 Nos writ
10	Kalivanthapattu - Sholinganallur	D/C	400	52	91	88	86	46	FEB-14	MAR-17	petititons filed at High Court/ Chennai works are under progress. 5 Locations are under court case and is being followed up.
11	Kamudhi s/s - Tiruchulis/s (Muthuramlingapuram) - Ckt-I	D/C	220	69	229	229	229	69		FEB-17	Commissioned 02/2017
12	Kamudhi s/s - Tiruchulis/s (Muthuramlingapuram) - Ckt-II	D/C	220	69	229	229	229	55		MAR-17	Works are nearing completion.One ckt radially energised from Kavanoor end. Muthuramalingapuram to Kamudhi, a length of 68.84 Ckm energised on 20.02.17.
13	Kanarpatty - Kayathar	D/C	400	24	39	36	33	18	MAR-15	MAR-17	Work held up due to ROW issue in 15/3,15/4 and 15/6. Enquiry attended on 29.06.16 at Dist Collector /Tuticorin . Report given by Tashildar to RDO/Tuticorin. RDO/Tuticorin conducted peace committee on 28.07.16 and requested to give compensation to land owners based on the rates fixed by Agricultural Dept.
14	Karaikudi - Kamudhi	D/C	400	220	319	319	319	220		DEC-16	Ready for commissioning 12/2016.
15	Karaikudi - Sembatty	S/C	220	137	559	558	548	132	DEC-11	MAR-17	One. no. ROW issue at Loc.249. Letter addressed to District Collector/Madurai for Police Protection and for enter upon permission. Alternate arrangements are being made to avoid ROW issues.
16	Karamadai - Common Point	S/C	220	21	80	80	80	21	AUG-15	DEC-16	Commissioned 07/2016 (Late Reported
17	Karamadai - Pushep	D/C	220	4							load flow analysis is under process.This may be deleted.
18	Kavanoor - Karaikudi (Existing)	D/C	220	170	326	325	325	130	MAR-15	MAY-17	Work under progress. Railway crossing involved at 2 locations.
19	Kayathar - Thennampatty	D/C	400	112						MAR-18	Retender opened on 07.01.17 and evaluation is under process

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

74	Pulianthope - Pulianthoppe	D/C	400	11						APR-17	up. Note being put up to BOARD for specification approval and to call for tender
75	Rasipalayam - Anaikadavu	D/C	400	77	115	115	115	77	AUG-14	JUN-16	Ready for Commissioning 06/16.
76	Rasipalayam - Dharmapuri (Palavadi)	D/C	400	390	554	450	378	63	JUN-17	JUN-17	Work under progress
77	Rasipalayam - Salem	D/C	400	390	558	558	556	373		APR-17	Work nearing completion. ROW issues: (i) Stringing between loc.A1/0 to A2/10 (ii) LOC.44 C/0 to 44D/0 Last hearing on 02.03.17 and under trial. (iii) LOC.148 to 149, Case dismissed with favour to BOARD.
78	Shenbagapudur - Karuvalur	S/C	220	31	122	105	105	5	AUG-16	MAY-17	Work under progress.
79	Sholinganallur - Guindy	D/C	400	12							It is proposed to reduce the UG Cable length to 9 km. Revised bid document is under preparation.
80	Sholinganallur - KITS	D/C	220	24	50	47	44	21		MAR-17	Work under progress. Reserved forest clearence involved in 6 locations. Proposal to be forwarded to PCCF Conservator of Forest by the DFO, Chennai.
81	Sholinganallur 400 kV S/S (Perumbakkam) - Guindy 400 kV S/S	D/C	400	40						OCT-17	LOA issued on 16.02.17
82	Shoolagiri - Hosur S/s	D/C	220	46							Work awarded
83	Sriperumbudur -Korattur (Changing of conductor)	S/C	220	20	70	0	0	12	SEP-06	MAY-13	Line work is under modification. Revised administrative approval is under process.
84	Thappakundu - Anaikadavu	D/C	400	358	500	500	500	358	MAR-15	JUN-16	Ready for Commissioning 06/16.
85	Thervaikandigai - Korattur	D/C	400	5	9	9	8		APR-15	JUN-17	Work under progress
86	Thervaikandikai - Korattur	D/C	400	74	103	58	25		APR-15	JUN-17	Issues involved and is being followed up.
87	Thingalur Common Point-Gobi	S/C	220	40						MAR-14	Work completed and may be deleted from the list.
88	Thiruverkadu - Ambattur 3rd Main road S/S	S/C	220	10						MAY-17	Work under progress. Cable laying in 24/24 sections completed. Joints 67/69 completed. Terminations 3/6 completed. Jointing work under progress
89	Thudiyalur s/s - Common point at loc. 81 to 148 (Associated line of Karamadai 400 KV s/s -single ckt only)	S/C	220	19				19		DEC-16	Commissioned 12/2016.
90	Tirunelveli (Abishekapatty) - Kanarpatty	S/C	400	15	49	49	49	15	MAR-15	DEC-16	Ready for commissioning 12/2016
91	Tondiarpet - Pulianthope (UG Cable)	D/C	220	10						SEP-17	Work awarded to M/s..Rahul cables and under progress. Initially the work is being taken up from Tondiarpet to Vysarpadi via Basin Bridge.
92	Veeranam - Abhishekapatty (PGCIL)	S/C	220	62	11	11	11	30	SEP-16	JUN-17	Work under progress. Total Length of the line is 61.650 Ckm

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
93	Veeranam - Kodikurichi	S/C	220	25	86	84	4	1	SEP-16	JUN-17	Work under progress
94	Vellavedu - Guindy 400 kV S/S (U/G Cable)	D/C	400	40						APR-17	It is proposed to reduce the UG cable route length from 20 km to 16.5 km based on revised survey. The OH-UG co-ordinates finalized. Draft specification is under preparation for obtaining concurrence from JICA.
95	Villupuram - Ulundurpet	S/C	220	55	183	164	8	0	MAR-12	MAR-17	Due to poor progress by the contractor, termination notice issued for termination of the contract.For the balance works tender is under process
96	Vyasarpadi - Pulianthoppe (UG Cable)	D/C	220	2						MAR-17	Work awarded to M/s.Rahul Cables and under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED. (APTRANSCO)

1	400 KV Karamadai S/S - 230 KV Thudiyalur S/S (Part of line from Loc. 1 to 81)	S/C on D/C	220	21				21		JUL-16	Commissioned 07/16.
2	Chittoor 400 kV SS-Mananapalli	D/C	220	130						MAR-17	
3	Gaddamvaripalli- Goddumari	D/C	220	9	31	31	31	9	DEC-10	DEC-16	Ready for commissioning 12/2016
4	Garividi - Garividi	D/C	220	70							
5	Garividi - Pydibhimavaram	D/C	220	100							
6	Garividi - Tekkali (2nd Ckt) line	S/C	220	92				92		AUG-16	Commissioned 08/16.
7	Garividi-Bobbili	D/C	220	75	130	126	115	51		DEC-16	Works are under progress
8	Hindupur - Uravakonda	D/C	400		349	187	123	0		OCT-17	Works under progress.
9	Hindupur - Penukonda	D/C	220								
10	Jammalamadugu - Betamacherla	D/C	220	136							
11	Jammalamadugu - Chakrayapet	D/C	220	172	296	283	281	164	JAN-15	NOV-16	Line works are under progress
12	Jammalamadugu - Porumamilla	D/C	220	198	338	328	327	193	JAN-15	OCT-16	Works are under progress. 10 Nos tower foundations and 2.8 km stringing in Forest reach are pending for want of forest clearance.
13	Jammalamadugu - Tirumalayapalli	D/C	220	54	89	80	60		JUL-14	DEC-16	works are under progress.
14	Jammalamadugu - Uravakonda	D/C	400	255	347	347	347	255	JUL-15	JUN-16	Ready for Commissioning 06/16.
15	Kalpaka - Proposed Garividi S/S	D/C	400	300	358	299	265	43		JUN-17	Works under progress.
16	Kalyandurg-Anantapur	S/C	220	61						DEC-16	
17	Kamavarapukota - Kamavarapukota	D/C	220	30	16	7	0	0		SEP-16	Works are under progress
18	Kamavarapukota - Nuziveedu	D/C	220	90							
19	Kamavarapukota - Surypet (Kamavarrapukota - Chinnakorukondi)	D/C	400	179	242	242	242	179	SEP-15	OCT-16	Ready for Commissioning 10/2016.
20	LILO of Both ckt Pulivendula - Hindupur at Gollapuram	D/C	220	200	91	66	41	0	DEC-14	SEP-16	Works are under progress.
21	LILO of Pendurthy - Garividi at Garividi	D/C	220	140	202	29	0	0			Works are under progress
22	LILO of Podili - Nellore at Atmakur	D/C	220	80							
23	LILO of Shadnagar - Yeddumailaram at Yeddumailaram	D/C	220	12	19	19	19	12		MAR-14	Shadnagar - Yeddumailaram line commissioned on 07.03.2014

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
47	Uravakonda - Borampalli	D/C	220	72	112	108	93	0	MAR-15	DEC-16	Works are under progress.
48	Uravakonda - Kalyanduring	D/C	220	100	160	147	137	42	NOV-14	OCT-16	Works are under progress.
49	Uravakonda - Vajrakarur	D/C	220	32	57	57	57	32	DEC-14	JUN-16	Commissioned 06/16.
50	Vemagiri - Kamavarapukota	D/C	400		268	74	52	0		MAY-17	Works under progress.
51	Vizag TPP - Kamavarapukota	D/C	400	712	697	693	688	412	NOV-15	MAR-17	The works are nearing to completion against severe ROW issues with the help of revenue and other concerned authorities.Water logged areas, collapsible soil, existing crops and frequent rains are also the reasons for delayed line works.Initially line length in RFD taken as 712 Ckm. Now the line length is 485 Ckm.
52	ppannadorapalem - Bobbili (Ckt-II)	D/C	220	84							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TRANSMISSIPN CORPORATION OF TELANGANA (TSTRANSCO)

1	Budidampadu - Bhongiri (2nd Ckt)	D/C	220	14	24	24	24	14		AUG-16	Ready for Commissioned 08/16.
2	Burgampadu (Common Point) - Manuguru	D/C	400	108	156	156	156	112		MAR-17	work completed.
3	Chandrayanagutta - 220KV Imlibun GIS (UG Cable)	D/C	220	10				10		FEB-17	Commissioned 02/2017
4	Chilakallu - Narketpally	D/C	220	25	42	42	41	20		JUL-16	
5	Durshed - Siricilla line	D/C	220	134				134		FEB-17	Commissioned 12/2016 (Late Reported)
6	Gajwel - Narsapur	D/C	400	200	0	0	0	0		AUG-17	Work not commenced due to ROW Problem.
7	Ghanapur - Marripally - Nagole (Uppal)	D/C	220	36	72	72	72	36		DEC-16	Ready for commissioning 12/2016
8	Jagityal - Nirmal	D/C	400	145	202	202	201	144		MAR-17	work under progress
9	Jaipuram - Jagityal	D/C	400	144	202	192	159	81		MAR-17	Stringing work is commenced.
10	Julurupadu - KTPS (Stage-VII)	D/C	400	78	118	104	82	31	MAR-17		WORK UNDER PROGRESS
11	Julurupadu - Suryapet S/S	D/C	400	222	306	298	241	46	MAR-17		WORK UNDER PROGRESS
12	Julurupadu S/S - Burgampadu	D/C	400	112	157	143	139	46		MAR-17	WORK UNDER PROGRESS
13	Kalwakurthy-Dindi 3rd line	S/C	220	24						DEC-16	
14	Kamareddy-Bhumpally	S/C	220	15						DEC-16	
15	Kamavarapukota - Surypet (Chinnakorukondi - Suryapet)	D/C	400	170	234	234	234	170	SEP-15	OCT-16	Ready for Commissioning 10/2016
16	LILO of (Ckt-II) of Miryalaguda - Khammam at Suryapet S/S	D/C	220	48	81	81	81	48		FEB-17	Commissioned 10/2016 (Late Reported)
17	LILO of (Ckt-I) of Miryalaguda - Khammam at Suryapet S/S	D/C	220	42	68	68	68	42		FEB-17	Commissioned 10/2016 (Late Reported)
18	LILO of Bhoothpur - Kalwakurthy at Thimmajipet	D/C	220	2	4	4	2	1		AUG-16	
19	LILO of Bhoothpur - Kalwakurthy at Thimmajipet (Ckt-II)	D/C	220	2	4	4	2	1		AUG-16	
20	LILO of Budidampadu - Bhongiri at Waddekothapally	D/C	220	14					DEC-13		
21	LILO of Chillakallu S/S - Narketpally line at Huzurnagar S/S	D/C	220	24	42	42	42	22		JUL-16	
22	LILO of Ghanapur - Malkaram at Moulali	D/C	220	9				9		FEB-17	Commissioning 12/2016 (Late Reported)
23	LILO of Srisailam - Mamidipally at Dindi S/s	D/C	400	3	11	11	9	5		DEC-16	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
24	LILO of Vizag - Khammam (Ckt-I) at Asupaka	D/C	400	34	49	49	49	34		DEC-16	Ready for commissioning 12/2016.
25	LILO of Wanaparthy - Ragimanagadda at Singotam X Road SS	D/C	220	10	17	17	17	10		FEB-17	Commissioned 09/2016 (Late Reported)
26	LILO of one Ckt of Chilakallu - Narkatpally at Suryapet S/S	D/C	220	24	40	40	40	24		FEB-17	Commissioned 12/2016 (Late Reported)
27	Lower Jurala HEP - Upper Jurala	D/C	220	21	36	36	36	21		MAY-16	Commissioned 05/16. (Late Reported).
28	Mamidipally S/S M/s K.S.K. Photo Voltaic near Fabcity Ravirala (V)	D/C	220	11	37	37	37	11		JUL-14	All works completed and line commissioned on 03.11.2014
29	Marripally common point- Hayatnagar S/S XLPE cable	DC UG cable	220	14				8		MAY-16	Works are under progress.13/14 Nos Cable joints completed and remaining works are under progress
30	Moulali - Osmania University	DC UG cable	220	9				9		DEC-16	commissioned 10/2015 (Late Reported).
31	Nandiwanaparathi - Shankarpally (part of Suryapet-Shankarpally line)	D/C	400	222	315	313	309	180		JAN-17	Severe R.O. W Problem.Work is under progress
32	Parigi - Kosigi line	D/C	220	40	128	128	128	40		JUL-16	Commissioned 07/16. (Late Reported).
33	Parigi 220 kV S/S - Shankarpally 400 kV S/S	D/C	220	90				90		APR-16	Commissioned 04/16.
34	Pulichintala HEP - Huzurnagar line	D/C	220	74	132	132	132	74		NOV-16	Commissioned 10/2016 (Late Reported)
35	RSS (Ramagundam TPS)- Nirmal line (2nd Ckt Stringing)	D/C	220	140				140		FEB-17	Commissioned 12/2016 (Late Reported)
36	Ramagundam - Mandamarri (Bellampally) (2nd Ckt)	D/C	220	34				34		APR-16	Commissioned 04/16.
37	Singareni - Nirmal	D/C	400	298				174		JUN-17	Work awarded to L&T/KEC in 9/2015 with completion period of 15 months.
38	Suryapet - Nandiwanaparathi (part of Suryapet-Shankarpally line)	D/C	400	240	343	343	343	240		AUG-16	Ready for Commissioning 08/16.
39	Vadarevu - Amangal	S/C	765	240	0	0	0	0		AUG-16	
40	Veltoor - Thungabhadra River (Q) line	D/C	400	147	200	200	200	147		NOV-16	Commissioned 11/2016.
41	Veltur-Thimmajipet	D/C	220	80	127	127	122	42		AUG-16	
42	Yeddumailram - Pargi	D/C	220	135	137	137	137	90			Works are in progress

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TRIPURA STATE ELECTRICITY CORPORATION LIMITED (TSECL)

1	AGTP - Agartala line	D/C	132								
2	AGTP - Kumarghat line	S/C	132								
3	Gamai Tilla - Dhalabil	S/C	132	31	107	101	78	17		SEP-13	ROW problems affected the work
4	LILO of Rokia - Udaipur at Melaghat for connection to Monoarchak	D/C	132	20	40	0	0	0		JUN-15	
5	Monarchak - Surajmani Nagar	D/C	132	42	150	49	38	6		SEP-16	Work in progress.
6	P.K. Bari - Kanchanpur	S/C	132	47	113	109	99	17		MAR-15	All works completed in non forest land. Stage- I clearance received and compliance for conditions completed.
7	Surajmani Nagar - Agartala 79 Tilla Grid S/S	D/C	132	18	71	71	71	18		SEP-13	Completed 9/13
8	Surajmani Nagar - Badarghat	D/C	132	6	0	0	0	0		AUG-16	Fund proposed in World Bank.
9	Surajmani Nagar - Rabindra nagar	D/C	132	3	13	13	13	3		SEP-13	Completed 9/13
10	Surajmani Nagar - Rokhia	D/C	132	20	80	32	5	0		DEC-14	3.598 KM line in forest land for which TSECL will apply for forest clearance. LOA issued
11	Surajmani Nagar - Udaipur	D/C	132	50	50	0	0	0		JUN-15	Proposed under NEC.
12	Surajmani nagar-P.K.Bari	D/C	400	260	0	0	0	0		MAR-17	Fund not yet tied up. Proposed under World Bank Financing /SPA/NEC.

Legends

TL: Total Location STC: Stubs Cast TE: Towers Erected STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)

1	132 kV D/C Agra cantt. - 400 kV Agra(South)	D/C	132	24	44	44	43	23		MAR-17	WIP
2	220 KV D/C Sohawal PG - Barabanki line	D/C	220	138	225	222	222	135		MAR-17	WIP, ROW at loc no 141,143,144 Rly xing approval pending.
3	400 kV Gonda - 220 kV Gonda Interconnector (one ckt)	D/C	220	14				14		JUN-16	Commissioned 06/16.
4	Agra (UP) - Mathura line	S/C	400	142	382	382	382	142	AUG-16	MAR-17	Work completed.
5	Agra(UP) - Agra (South)	D/C	400	139	203	203	203	128	AUG-16	MAR-17	Foundation & Erection work complete, Stringing work in progress.
6	Aligarh - Atrauli	D/C	220	69	125	102	84	22	MAR-16	MAR-17	WIP
7	Aligarh - Sikandarabad	D/C	400	190	258	258	258	189		MAR-17	The same as serial no. 47.
8	Allahabad (PG) - Rewa Road (Allahabad)	D/C	400								Does not pertain to UPPTCL.
9	Allahabad - Banda Line	D/C	400	350	484	484	484	350		MAR-17	1. Rly Xing work may be completed on 05.03.2017. 2. Str ROW loc no 14/1-15/1 & 26a/0-27/1
10	Anpara B - Anpara D (2nd ckt)	D/C	400	5	23	23	23	5		SEP-16	Commissioned 09/16.
11	Anpara D - Unnao	S/C	765	416	1225	1111	1034	334	JAN-12	MAR-17	1. Tree cutting, except in Kaimoor range is in progress. 2.Railway crossing NOC obtained. 3.NOC for PGCIL line crossings obtained.
12	Aurai - Mizapur	S/C	220	43	147	129	82	0		MAR-17	Work to be taken up after completion of Dohna-C.B.Ganj & Deoria-Rasra line.
13	Aurai - Phoolpur	S/C	220	71	216	216	195	48		MAR-17	Work to be taken up after completion of dohna-C.B.Ganj & deoria-rasra line.
14	Baghpat - Baghpat (PG)	S/C	220	15	56	56	56	15		MAY-16	Commissioned 05/16.
15	Bahraich - 400 kv Gonda line (one ckt.)	D/C	220	74				74		JUN-16	Commissioned 06/16.
16	Balrampur - Utraula	S/C	132	19	56	56	56	19		OCT-11	Charged on 31.10.11
17	Banda - Orai DCQ	D/C	400	216	295	290	147	0		MAR-17	1. Line profile & tower schedule approved, foundation work in progress.
18	Barkhera (Bajaj) - Dohna	D/C	132		203	203	203	129		MAR-15	26.05.14 Barkhera-pilibhit Section, lckt. Energised on10.02.12. Il ckt. On 14.2.12
19	Bayas - Dohna	D/C	132								
20	Bayas - Pilibhit	D/C	132								
21	Bhognipur - Gatampur	S/C	765								
22	Bhognipur - Jawarharpur	S/C	765								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

											shortly, Insulators received at site.
68	LILO of Harduaganj - Mainpuri S/C line at Sikandra Rau	D/C	220	3				3		JUN-16	Commissioned 06/16.
69	LILO of Mainpur (765) Aligarh (400) at Jwrrpur	D/C	400								
70	LILO of Mainpur - Etah at Jwrrpur	D/C	220								
71	LILO of Mainpuri - Gr Noida at Khurja	D/C	765								
72	LILO of Meza - Rewa Road at Masuli (Allahabad)	D/C	400	60	104	103	98	29		MAR-17	WIP.
73	LILO of Mohanpur - Behat line	S/C	220	104							Scrapped.
74	LILO of Muradnagar - Loni at Aatur	S/C	220	30	26	18	14	0		MAR-17	01 no Fdn & 01 Erec gang working.
75	LILO of Panki - Muradnagar at Jwrrpur	D/C	400								.
76	LILO of Sarnath - Azamgarh at Varanasi / Jaunpur	D/C	400								
77	LILO of Unnao - Bareilly at Shahjahanpur	D/C	400	12							
78	LILO of Unnao - Mainpur at Bilhaur	D/C	765								.
79	LILO of one ckt of 400 kV Agra (UP) - Agra (PG) 400 kV D/C line at Agra (UP) 765/400 kV S/S	D/C	400	73	100	100	100	73	AUG-16	SEP-16	Ready for Commissioning 09/16.
80	Lalitpur TPS - Agra (UP) Ckt-I	S/C	765	337	955	955	955	337	AUG-16	SEP-16	Ready for commissioning 09/16.
81	Lalitpur TPS - Agra (UP) Ckt-II	S/C	765	334	902	902	902	330	AUG-16	MAR-17	WIP.
82	Lucknow PG (400) - Kursi Road	D/C	220	30	67	67	67	30		AUG-16	Commissioned 08/16.
83	Mathura - Jawaharpuram	D/C	400	220							
84	Mathura(4) -Chhata line	D/C	220	66	119	119	119	66		DEC-17	Line charged on 22.12.16 from reverse side.
85	Meja - Bargarh	D/C	765								
86	Morti - Pratap Vihar	D/C	220	36	0	0	0	0			
87	Muradnagar-Agra line	D/C	400	0				0		SEP-15	Charged on 30/09/15.
88	Roza - Dohna	D/C	220	216	340	340	340	216		APR-16	Commissioned 04/16. (Late Reported.)
89	Saharanpur (PG)-Behat	D/C	220	104						MAR-17	Firm is not turning up.
90	Sahupuri-Bhelupur	D/C	220	29	39	39	39	29		MAY-16	Commissioned 05/16.
91	Sandila - Farrukhabad	S/C	400								
92	Sandila - Lucknow Hardoi Road	S/C	400								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
93	Sitapur - Nighasan	S/C	220	110	336	336	329	94		MAR-17	Line withdrawn from the scope of M/S SEW. balance work completed on field level.
94	Sohawal - Tanda	D/C	220	185	348	337	309	114		MAR-17	Work held up due to ROW problem at several locations.
95	Tanda - Gonda	D/C	400	200	241	97	54	0		MAR-17	WIP
96	Varanasi / Jaunpur - Gorakhpur	D/C	400								
97	Varanasi/Jaunpur - Aurai	D/C	400								
98	Varanasi/Jaunpur - Azamgarh	D/C	400								
99	Varanasi/Jaunpur - Meja	D/C	765								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)

1	Alipurduar - Alipurduar (PG)	D/C	220	13	25	14	4	0	MAY-17	AUG-17	
2	Gokarna - N. Chanditala	D/C	400	340	514	386	85	0	JAN-17	DEC-17	
3	Kharagpur - Egra	D/C	220	107	205	205	205	107	APR-16	MAY-16	Commissioned 05/16.
4	Kharagpur - N. Chanditala	D/C	400	277	407	405	398	220	SEP-16	MAR-17	
5	LILO of 132 kV One Ckt of Rammam-II - NBU at Rammam -III HEP	D/C	132						APR-19		
6	LILO of Arambag - Durgapur 400 kV S/C at N. Chanditala	D/C	400	94	128	74	8	0	FEB-17	MAR-18	
7	LILO of Arambag - PPSP 400 kV D/C at N. PPSP	D/C	400	2	4	4	2	0	SEP-16	DEC-16	
8	LILO of Arambag - Rishra at N. Chanditala	D/C	220	31	63	30	17	0	AUG-17	AUG-17	
9	LILO of Bakreswar - Gokarna at Sadaipur	D/C	220	13	25	25	25	13	SEP-16	FEB-17	Commissioned 12/2016 (Late Reported)
10	LILO of Gokarna Sagardighi TPS at Sagardighit (GIS)	D/C	220	11	21	19	18	9	FEB-17	APR-17	
11	LILO of Howrah - Foundry Park at N. Chanditala.	D/C on M/C	220	36	36	33	20	2	FEB-17	FEB-17	
12	LILO of Jeerat - KTPS 400 kV S/C at N. Chanditala	D/C+S/C	400	7	22	22	22	7	FEB-17	FEB-17	Ready for Commissioning 02/2017.
13	LILO of Jeerat - Kasba at Barasat	D/C on M/C	200	8	11	5	2	0	FEB-17	APR-17	
14	Rajarhat (PG) - N. Town II C	D/C	220	14	58	2	1	0	AUG-17	DEC-17	
15	Rammam-III - NJP line	D/C	132						APR-19		
16	Sagardighi - Gokarna	D/C	400	89	154	152	140	14	JUL-15	MAR-17	
17	Santaldhi TPS - Bishnupur	D/C	220	224	347	347	325	193	OCT-08	JUN-16	PGCIL is executing the work as a deposit work of WBPDCIL. The work is stalled due to repeated theft. WBPDCIL asked PGCIL to take up with the present vendor for resumption of work or deploy a new vendor by cancelling the existing contract.
18	Subashgram (PG) - Baruipur	D/C	220	58	117	8	0	0	AUG-17	AUG-17	
19	Teesta LDP -III - Teesta LDP-IV	S/C	220	21	94	87	72	13	SEP-08	MAR-17	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

ADANI POWER LTD. (APL)

1	Ajmer - Deedwana	S/C	400	111				111		FEB-17	Commissioned 12/2013 (Late Reported)
2	Aurangabad - Padghe	D/C	765	128	169	7	0	0	MAR-19		
3	Bikaner - Deedwana	S/C	400	129				129		FEB-17	Commissioned 12/2013 (Late Reported)
4	Bilaspur - Rajnandgaon (STL - TBCB)	D/C	765	322	419	174	85	0	MAR-19	JUL-18	
5	Champa -Dharmajayagarh (Quad) (C-WRTL - TBCB)	S/C	765	49	143	70	36	0	NOV-18	JAN-18	
6	Gwalior - Morena (Quad) (C-WRTL - TBCB)	D/C	400	98	152	59	5	0	MAY-18	JAN-18	
7	Hindaun - Alwar	S/C	400	97				97		FEB-17	Commissioned 08/2014 (Late reported)
8	LILO of Korba-Mopka at Swastic TPP	D/C	132					132			Commissioned
9	LILO of one ckt of Aurangabad - Padghe (hexa) at Pune (C-WRTL - TBCB)	D/C	765	169	169	14	3	0	MAR-19	MAY-18	
10	Raigarh - Champa (Quad) (C-WRTL -TBCB)	S/C	765	94	247	139	69	0	NOV-18	JAN-18	
11	Raipur - Rajnandgaon (RRWTL - TBCB)	D/C	765	80	105	77	52	0	NOV-18	JUL-18	
12	Rajnandgaon - Warora (RRWTL - TBCB)	D/C	765	532	689	153	83	0	NOV-18	JUL-18	
13	Sasan - Vindhyachal (Quad) (C-WRTL - TBCB)	S/C	765	6	18	4	0	0	NOV-18	JAN-18	
14	Sipat - Bilaspur (Quad) (STL - TBCB)	S/C	765	42	62	18	13	0	MAR-19	NOV-17	
15	Sujargarh - Deedwana	D/C	220	60				60		FEB-17	Commissioned 12/2013 (Late Reported)
16	Suratgarh TPS- Bikaner	D/C	400	280	360	91			JUL-18	JUL-18	PPP mode. Work order awarded to M/s Adani Trans Raj Ltd.
17	Vindhyachal - Vindhyachal (Quad) (C-WRTL -TBCB)	D/C	400	54	82	34	0	0	JAN-19	JAN-18	

ATHENA CHHATTISGARH POWER LIMITED (ACPL)

1	Athena Singhitarai - Raigarh Pooling Station (near Kotra)	D/C	400	50	75	75	75	50		MAY-16	Commissioned 4/16 (Late Reported)
---	---	-----	-----	----	----	----	----	----	--	--------	-----------------------------------

BAJAJ ENERGY PVT. LTD. (BEPL)

1	Balrampur-Utraula line	D/C	132								Existing line.
---	------------------------	-----	-----	--	--	--	--	--	--	--	----------------

BHARAT ALUMINIUM CO. LTD. (BALCO)

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Transmission Lines: Page 1 of 12

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
1	Balco - Dharamjaygar Pooling Station	D/C	400	46	72	72	70	46		DEC-16	Commissioned 06/2016 (Late Reported).
<u>CORPORATE POWER LTD. (CPL)</u>											
1	Corporate TPP - Jharkhand Pooling Station	D/C	400	6	11					AUG-16	
2	Latehar - Namkum	D/C	400	216	320	293	274	132		AUG-16	.
<u>Costal Energen Private Limted (CEPL)</u>											
1	Mutiara TPP(Coastal Energen Gen. Switchyard) - Tuticorin Pooling Station (Balance portion)	D/C	400	24	32	32	32	24		OCT-16	Commissioned 10/2016
<u>D.B.POWER CORP. LTD. (DBPCL)</u>											
1	LILO of Raigarh - Raipur (3rd Ckt) at Baradhara TPP (Interim arrangement)	D/C	400	30	44	44	44	30		MAY-13	Line completed. (Interim)
<u>DANS ENERGY PVT. LTD. (DEPL)</u>											
1	Jorethang HEP - New Melli	D/C	220	20	35	35	35	20		NOV-16	Commissioned 11/2016.(Interim connection removed- LILO on one ckt of New Melli - Rangpo D/C tr. Line at Jorethang).
<u>DIRANG ENERGY PVT. LTD. (DEPL)</u>											
1	Gongri - Dinchang Pooling Station	D/C	220								
<u>ESSAR POWER TRANSMISSION CO. LTD. (EPTCL)</u>											
1	Mahan -Sipat	D/C	400	670	942	938	909	394		DEC-17	Executing agency is starting the work. Although due to severe row issues and hindrances from local farmers the progress has hampered badly. Delay of fund disbursement is also played a major role in delaying the progress of project. EPTCL is working on resolving the row and fund issue for completion of the balance work on top priority.
2	Navbharat TPP - Angul P.S. (PG)	D/C	400								.
3	Tori - Jhharkhand Pooling Station	D/C	400								.
<u>Essel Infra Projects Ltd. (ESSEL)</u>											
1	Babai - Bhiwani (NRSSXXVITL - TBCB)	D/C	400	252					DEC-19		Route survey work of Transmission Lines is going on. Civil Contractor mobilized at Babai Sub-station and foundation work is going on.
* The tapping point and LILO arrangement of above mentioned transmission line is yet to be confirmed by the PGCIL.											

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
2	Hyderabad - Kurnool (WKTL- TBCB)	D/C	765	370					NOV-19		Presently detailed survey work is going on.
3	Koteshwar - Rishikesh (NRSSXXXVITL - TBCB)	D/C	400	86					DEC-19		Route survey work of Transmission Lines is going on.
4	Kurukshetra - Malerkotla line (NRSSXXXITL - TBCB)	D/C	400	278	377	377	377	278	SEP-16	JAN-17	Commissioned 01/2017
5	LILO of both ckt Barh - Gorakhpur at Motihari (DMTL - TBCB)	D/C	400	152	210	207	202	114	JUL-16	MAR-17	a) Forest: Stage I approval received recently on 09th Jan 2017. St-II approval awaited. Railway Line Crossings: 01 No. of Railway Proposals is approved and another 01 proposal is under approval. b) Row severe at remaining 2 locations in Ckt-1 (Erection-1 & Fnd-01) and 06 locations in Ckt-2(Erection-4 & Fnd-2) affecting the construction work.
6	Malerkotal - Amritsar line NRSS XXXITL - TBCB)	D/C	400	298	413	413	412	290	SEP-16	FEB-17	Forest Approval: Stage I Approval granted on 16th Sept 2016.
7	Muzaffarpur - Darbhanga line (DMTL - TBCB)	D/C	400	129	178	178	177	125	JUL-16	FEB-17	a) Row severe at remaining 4 locations in stringing work.approx 300 Mtr Stringing affected.
8	Sohwal - Lucknow (TTL -TBCB)	D/C	400	240							Transmission Service Agreement (TSA) : Yet to be signed SPV acquisition : Yet to be acquired
9	Tanda - Sohwal (TTL - TBCB)	D/C	400	186							Transmission Service Agreement (TSA) : Yet to be signed SPV acquisition : Yet to be acquired
10	Warangal - Chilakaluripeta (WKTL - TBCB)	D/C	765	478					NOV-19		Presently detailed survey work is going on.
11	Warangal - Hyderabad (WKTL - TBCB)	D/C	765	270					NOV-19		Presently detailed survey work is going on.
12	Warangal - Warangal (WKTL - TBCB)	D/C	400	108					NOV-19		Presently detailed survey work is going on.
13	Warora - Warangal (WKTL - TBCB)	D/C	765	666					NOV-19		Presently detailed survey work is going on.
GATI INFRASTRUCTURE LTD. (GATI)											
1	Chujachen HEP - Rangpo PS	D/C	132								Line commissioned.
2	LILO of Melli - Gantok at Chuzachen (LILO point at namthang)	D/C	132	47	91	91	91	47	APR-13		Commissioned 04/13. (Interim arrangement)
3	LILO of one circuit of Chujachen - Rangpo line at Bhasmay	2xS/C	220	10					MAY-18		Work yet to be awarded.
GMR ENERGY LIMITED (GMR ENERG)											

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipate d	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
1	Alaknanda HEP - Joshimath	D/C	220								.
2	LILO of Talchar -Meramundli at Kamalanga TPP	D/C	400	1	3	3	3	1		MAY-12	For start up power,work completed 5/12.
<u>GUPTA ENERGY PVT. LTD. (GEPL)</u>											
1	LILO of one ckt of Bhadrawati -Parli at GEPL TPS	D/C	400								.
<u>HIMGIRI HYDRO ENERGY PVT LTD (HHEPL)</u>											
1	Panan HEP - Mangan	2xD/C	220								.
<u>HINDUJA NATIONAL POWER CORP (HNPC)</u>											
1	Vizag (Hinduja) TPP - Kalpaka	D/C	400	15	25	25	25	15		MAY-14	Commissioned 05/14. for startup power.
<u>IDEAL ENERGY PROJECTS LTD. (IEPL)</u>											
1	LILO of Mouda - Wardha at Bela	D/C	400	0	2	2	2	0		NOV-12	Completed (Interim)
<u>IL & FS TAMIL NADU POWER COMPANY LIMITED (ITPCL)</u>											
1	Cuddalore - Naggapattinam	D/C	400	95	138	138	138	95		JAN-15	Commissioned 01/15. (Late reported.)
<u>IND BHARATH POWER INFRA LIMITED (IBPIL)</u>											
1	Ind Barath - Jharsuguda pooling Station	D/C	400	84	125	125	125	84		DEC-16	Line completed but could not be charged as trees cutting is under progress.
2	LILO of Rouekila - Raigarh at Ind Barath	D/C	400	47	72	72	72	47		JUN-15	
<u>ISPAT ENERGY LTD (ISPAT)</u>											
1	Haldia TPP - Egra	D/C	220	180							Under planning stage by WBSETCL.
2	Haldia TPP - Haldia (New)	D/C	220	5	15	15	5	0		JUL-16	
<u>JAIN ENERGY TRADING LTD (JAIN ETL)</u>											
1	Jain Energy TPS - Dharamjaygarh Korba Pooling station	D/C	400							MAR-17	.
<u>JAIPRAKASH ASSOCIATES LTD. (JAL)</u>											
1	JP Nigri TPP - Satna (PG)	D/C	400	322				322		FEB-17	Commissioned 08/2014 (Late Reported)
<u>JAL POWER CORP. LTD. (JPCL)</u>											
1	Rangit IV - New Melli line	D/C	220	7	15					MAR-19	Work of 220kV line has been awarded to M/s. Ashish Infratech and completion period is 8 months from start of work. Generation project will take about 2½ years for completion as against 8 months for completion

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

of associated transmission line, there will be no mismatch for evacuation of power. It may also be mentioned that route survey of transmission line has been completed and design work of transmission system including towers (15 nos.) has also been completed. 220kV GIS bays at PGCIL substation at New Melli have also been awarded to M/s. PGCIL as deposit work. Line length is 3.3 KM. Associated transmission system comprises of 220kV GIS in PH building, 3.3 km long 220kV D/C line from PH to PGCIL pooling station at New Melli. Work for 220kV GIS substation at PH has been awarded to M/s. Siemens and GIS equipment has already been delivered at site.

KALPATARU POWER TRANSMISSION LIMITED (KPTL)

1	Alipurduar (PG) - Siliguri (PG) (ATL - TBCB)	D/C	400	232						MAR-19	
2	Kishanganj(PG) - Darbhanga (DMTCL) (ATL - TBCB)	D/C	400	420						MAR-19	

KORBA WEST POWER COMPANY LIMITED (KWPCL)

1	Avantha Bhandar TPS (Korba West) - Raigarh (Kotra)	D/C	400	37	64	64	64	37		DEC-16	Commissioned 05/2016 (Late Reported)
2	LILO of on Ckt of Raigarh - Raipur at Avantha Bhandar (Korba west) TPS	D/C	400	10	22	22	22	10		DEC-13	Interim arrangement.

KVK ENERGY PVT. LTD. (KVK)

1	LILO of Mendasal - Baripada at Nilanchal TPP	D/C	400	16	0	0	0	0		JUN-16	Work yet to Start.
---	--	-----	-----	----	---	---	---	---	--	--------	--------------------

Kudgi Transmission Company Limited (KTCL)

1	Madhugiri - Bidadi (KTL - TBCB)	D/C	400	185	256	256	256	185	DEC-15	AUG-16	Commissioned 08/16.
2	Narendra (New) - Madhugiri (KTL - TBCB)	D/C	765	758	867	867	867	758	DEC-15	SEP-16	Ready for Commissioning 09/16.

LANCO ENERGY (P) LTD., (LEPP)

1	Babandh TPP - Angul Pooling Station	D/C	400	48	72	0	0	0		DEC-16	Work yet to start.
2	LILO of Seoni - Wardha at Lanco Vidarbha TPS	D/C	765	15	16					MAR-17	
3	Lanco Amarkantak - Champa Pooling Station	D/C	400	95	158	96	12	0		JUN-16	.
4	Phata HEP-Baramwari (Rudrpur)	D/C	220	8	20	0	0	0		DEC-16	
5	Routing of one circuit of Jorthong - New Melli via Rangit - IV	D/C	220							MAR-19	Work in generation project is stopped for since 2013.

Legends											
TL: Total Location		STC: Stubs Cast		TE: Towers Erected		STG: Stringing Completed		Trasmission Lines: Page 5 of 12			

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
6	Teesta VI HEP - Rangpo Pooling Station	D/C	220	25							Detail survey completed section 164 approval received. Work yet to started.
MADHYA BHARAT POWER CORPORATION LIMITED (MBPCL)											
1	Rongnichu - Rangpo Pooling Station	D/C	220								
MALANA POWER COMPANY (MPCL)											
1	Chango Yangthang - Ka Dogri Pooling Station	D/C	220								
2	Ka Dogri - Jangi Pooling Station	D/C	400								
MONNET POWER COMPANY LIMITED (MPCL)											
1	Malibrahmani - Angul	D/C	400	62	108	100	80	20		JUL-16	
NORTH EAST TRANSMISSION CO. LTD. (NETC)											
1	Byrnihat - Azara (1st ckt)	D/C	400	42	124	124	124	42		JUL-14	Stringing Completed but cannot be commissioned since loop out arrangement by Meghalaya State Electricity Board is not ready at Byrnihat 400 kV S/S.
NORTH KARANPURA TRANSMISSION CO. LTD. (NKTCL)											
1	Agra - Gurgaon (NKTL - TBCB)	D/C	400	220					NOV-13	DEC-16	
2	Bareilly - Meerut (NKTL - TBCB)	S/C	765	240					NOV-13	DEC-16	
3	Gurgaon - Gurgaon (PG) (NKTL - TBCB)	D/C	400	20					NOV-13	DEC-16	
4	Lucknow - Bareilly (NKTL - TBCB)	S/C	765	220					NOV-13	DEC-16	
5	Seoni - Sipat / Korba (Pooling) (NKTL - TBCB)	S/C	765	334					NOV-13	DEC-16	
NSL NAGAPATNAM POWER PVT. LTD. (NSLNPPL)											
1	NSL TPP - Angul	D/C	400	46	0	0	0	0			Project Authority intimated that PGCIL yet to award construction of work.
PATRAN TRANSMISSION COMPANY LIMITED (PATRANTCL)											
1	LILO of both ckt of Patiala - Kaithal at Patran (PTL - TBCB)	D/C	400	1	2	2	2	1	MAY-16	JUN-16	Commissioned 06/16.
RELIANCE POWER TRANSMISSION LTD. (RPTL)											
1	Moti Khavdi TPP - Jam Nagar	D/C	400								
RKM POWERGEN PVT. LIMITED (RKMPPL)											
1	LILO of Raigarh (Kotra) - Raipur at Uchpinda	D/C	400		73	73	73	39			Commissioned (Interim Arrangement). De-LILO activity completed.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
6	Khandwa Pool - Dhule (KTL - TBCB)	D/C	765						JUL-17		Detailed Survey Completed.
7	Kharagpur (WBSETCL) - Chaibasa (PG) (P&KTCL - TBCB)	D/C	400	323	426	426	426	323	APR-16	JUN-16	Commissioned 06/16. (PKTCL)
8	Khargone TPP - Khandwa Pool (Q) (KTL - TBCB)	D/C	400						JUL-17		Detailed Survey Completed.
9	Khargone TPP-Indore	D/C	400								
10	LILO of Both ckt Uri - Wagoora at Amargarh (NRSS-XXIX TL - TBCB)	D/C	400	6					OCT-18	JUL-17	Force majeure events due to Bandh, Shutdown, Curfew, Bad Law & Order Situation in J&K & there has been 58 days execution days lost till date, and suspension of work many times due to Armed Conflict & Blockade in the state of J&K from 08-07-2016 to 30-12-2016 i.e. loss of total 155 days, notices sent to all LTTC's. Change in Law- i. Additional Swachh Bharat Cess@0.5% has been added in Service Tax w.e.f 15th Nov.2015 as per Ministry of Finance Govt. of India Gazette Notification 21/2015-Service Tax & 22/2015-Service Tax dated 06th Nov. 2015 ii. Additional 0.5% Krishi Kalyaan CESS has been included in service tax w.e.f 01.06.2016 iii. Increase in J&K VAT@13.5% to 14.5% dated w.e.f 01.07.2016; same has been intimated to LTTC's. PTCC clearance is pending.
11	LILO of Gurgaon - Manesar at Sohna Road (GPTL - TBCB)	D/C	400						SEP-19	NOV-17	Transmission Licensee granted by CERC. Tariff Adoption done by CERC. Detailed survey completed. Acknowledgment issued on 08-02-2017 for Sec-164 u/EA-2003 from CEA
12	LILO of one ckt of Khandwa - Rajgarh at Khargone TPP (KTL - TBCB)	D/C	400						JUL-17		Detailed Survey Completed.
13	Maheshwaram(PG) - Mehboob Nagar (MTL -TBCB)	D/C	400	196	255	229	215	90	JUN-18	APR-17	Change In Law- New Guidelines by MoP No. 3/7/2015- Trans dated 15-10-2015 for payment of compensation towards damages in regard to RoW for T/L. Additional Swachh Bharat Cess@ 0.5% has been added in Service Tax w.e.f 15th Nov.2015 as per Ministry of Finance Govt. of India Gazette Notification 21/2015-Service Tax & 22/2015-Service Tax dated 06th Nov. 2015.Additional 0.5% Krishi Kalyaan CESS has been included in Service tax w.e.f 1st June 2016 same has been intimated to all LTTCs. PTCC Clearance pending with CEA (PTCC). Facing severe RoW issues in multiple locations i.e. between 9/1 15/1, 17/1, 20/12, 20/18, 26/1-26/5, 32/8 33/3 and 40/0 41/0 in Tehsil Kandukur, Thalakondapalli, Midjil, Ghanpur, Kothakota.
14	Neemrana (PG) - Dhanonda (HVPNL) (GPTL -	D/C	400						MAY-19	NOV-17	Transmission Licensee granted by CERC. Tariff Adoption done by CERC.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Trasmission Lines: Page 8 of 12

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
	TBCB)										Detailed survey completed. Acknowledgment issued on 08-02-2017 for Sec-164 u/EA-2003 from CEA
15	Nizamabad - Yeddumailaram (Shankarpalli) (MTL - TBCB)	D/C	400	277	364	338	287	96	JUN-18	APR-17	Change In Law- New Guidelines by MoP No. 3/7/2015- Trans dated 15-10-2015 for payment of compensation towards damages in regard to RoW for T/L. Additional Swachh Bharat Cess@ 0.5% has been added in Service Tax w.e.f 15th Nov.2015 as per Ministry of Finance Govt. of India Gazette Notification 21/2015-Service Tax & 22/2015-Service Tax dated 06th Nov. 2015.Additional 0.5% Krishi Kalyaan CESS has been included in Service tax w.e.f 1st June 2016 same has been intimated to all LTTCs. PTCC Clearance pending with CEA (PTCC). Facing severe RoW issues in multiple Locations i.e. between 1/0 4/2, 29/4 35A/0, 42/0 46/2 in Dist. Nizamabad, Medak and Sangareddy.
16	OPGC - Jharsuguda (OGP-IITL - TBCB)	D/C	400	110	152	92	66	8	JUL-17	JUL-17	Change In Law-Additional 0.5% Krishi Kalyaan CESS has been included in Service tax w.e.f 1st June 2016 same has been intimated to all LTTCs. Acknowledgment issued on 17.02.2017 for Sec-164 u/EA-2003 from CEA. PTCC Clearance pending with CEA (PTCC). Forest Clearance pending. Severe RoW issues in Loc No. between 32/0 33/1 and 58/0 61/0 in Tehsil Jharsuguda and Lakhanpur in Dist Jharsuguda.
17	Prithala - Kadarpur (GPTL - TBCB)	D/C	400						MAY-19	NOV-17	Transmission Licensee granted by CERC. Tariff Adoption done by CERC. Detailed survey completed. Acknowledgment issued on 08-02-2017 for Sec-164 u/EA-2003 from CEA
18	Purulia - Ranchi (PG) (P&KTCL - TBCB)	D/C	400	223	301	301	301	223	APR-16	JAN-17	Commissioned 01/2017
19	RAPP - Shujalpur line (RAPPTCL - TBCB)	D/C	400	402	521	521	521	402	FEB-16	JUN-16	Ready for Commissioning 06/16. (RTCL).
20	Samba - Amargarh line (NRSS-XXIX - TBCB)	D/C	400	574	781	680	497	264	OCT-18	JUL-17	Force majeure events due to Bandh, Shutdown, Curfew, Bad Law & Order Situation in J&K & there has been 58 days execution days lost till date, and suspension of work many times due to Armed Conflict & Blockade in the state of J&K from 08-07-2016 to 30-12-2016 i.e. loss of total 155 days, notices sent to all LTTC's. Change in Law- i. Additional Swachh Bharat Cess@0.5% has been added in Service Tax w.e.f 15th Nov.2015 as per Ministry of Finance Govt. of India Gazette Notification 21/2015-Service Tax & 22/2015-Service Tax dated 06th Nov. 2015 ii. Additional 0.5% Krishi Kalyaan CESS has been included in service tax w.e.f 01.06.2016 iii. Increase in J&K VAT@13.5% to 14.5% dated w.e.f 01.07.2016; same has been intimated to LTTC's. ROW issue at AP 34. PTCC clearance is pending.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

Shekhawati Transmission Service Company Limited (SKHWTTSCL)

1	Jhunjhunu - Nawalgarh line	S/C	220	32	108	77	73	0	FEB-15	DEC-17	court case pending, severe ROW problem, Railway crossing pending. Funds problem from PFC.
2	Sikar - Nawalgarh line	S/C	220	22	76	55	48	0	FEB-15	DEC-17	court case pending, severe ROW problem, Railway crossing pending. Fund problem from PFC.

South East UP Power Transmission Company Limited (SEUPPTCL)

1	Bara - Karchana	D/C	400	80	124	0	0	0		JUN-16	Karchana gantry not finalised
2	Gonda - Shahjanpur	D/C	400	442	542	295	140	0		JUL-16	
3	LILO 400 Orai - Mainpur at Bah	D/C	400	92	135	135	135	89		JUN-16	2/0 2A/0 stringing under hold due to construction of engineering college in the line corridor. Matter is pending with DM Mainpuri.
4	LILO of Obra - Sultanpur at Aurai	S/C	400	1	5	0	0	0		JUN-16	
5	LILO of Orai - Mainpuri line at Mainpuri	2xD/C	400	93	135	135	135	93		DEC-17	Ready for commissioning 12/2016
6	LILO of Panki - Obra at Rewa Road	S/C	400	1	2	2	2	1		FEB-16	Completed and commissioned
7	LILO of Sarojini Nagar - Kursi RD at Sultanpur RD	D/C	400	14	18					JUL-16	
8	Mainpuri - Aligarh	D/C	400	186	219	219	219	186		DEC-16	Ckt-I commissioned 12/2016 and Ckt-II Ready for commissioning 12/2016
9	Mainpuri - Bara Ckt-I	S/C	765	375	889	613	346	0		MAR-17	
10	Mainpuri - Bara Ckt-II	S/C	765	377	899	899	899	377		DEC-16	Ready for commissioning 12/2016
11	Mainpuri - Unnao (Quad)	S/C	765	188	449	380	274	0		MAY-16	
12	Meja - Bara	D/C	400	64	83	83	83	64		FEB-16	Completed and commissioned
13	Rewa Road - Karchana	D/C	400	58	102					OCT-16	Karchana gantry not defined.
14	Tanda - Gonda line	D/C	400	188	241	97	54	0		JUL-16	

TALCHER TRANSMISSION CO. LTD. (TTCL)

1	Behrampur - Gazuwaka (T-II TL -TBCB)	D/C	400	290					OCT-12	SEP-13	
2	Talcher II - Behrampur (T-II TL - TBCB)	D/C	400	220					OCT-12	SEP-13	
3	Talcher II - Rourkela (T-II TL - TBCB)	D/C	400	161					OCT-12	SEP-13	

TEESTA URJA LTD. (TUL)

1	Teesta III - Kishanganj	D/C	400	430	591	501	458	248		MAY-17	RoW matter of balance stringing of 0.5 km of priority portion up to
---	-------------------------	-----	-----	-----	-----	-----	-----	-----	--	--------	---

Legends											
TL: Total Location		STC: Stubs Cast		TE: Towers Erected		STG: Stringing Completed		Trasmission Lines: Page 10 of 12			

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
3	Greater Noida-Sikandrabad	D/C	400	34	53	53	53	34		APR-16	Commissioned 04/16.
4	Hapur-Ataur	D/C	400	53	155	150	129	30		JUL-16	
5	Hapur-Greater Noida	S/C	765	66	187	187	187	63		JUL-16	Foundation & Erection work complete, Stringing in progress.
6	Hapur-dasna	D/C	400	14	44	34	32	7		JUL-17	
7	LILO of Agra - Meerut line at Greater Noida	2xS/C	765	11	35	35	35	11		APR-16	Commissioned 04/16.
8	LILO of Moradabad-Muzzafarnagar at Hapur	D/C	400	2	7	7	7	2		AUG-16	Ready for Commissioning 08/16.
9	LILO of Muradnagar -Muzzafarnagar at Ataur	D/C	400	15	48	41	23	0		MAY-16	
10	LILO of Rishikesh -Kashipur at Nehtaur (Bijnor)	D/C	400	15	44	44	44	3		JUL-16	
11	Mainpuri-Greater Noida	S/C	765	181	494	494	494	181		AUG-16	Ready for commissioning 08/16.
12	Mainpuri-Hapur	S/C	765	217	602	598	597	209		JUL-16	ROW at few locs.