



ISO: 9001-2008

**Monthly Progress report of Cross border/ Inter-Regional/
Inter–State Transmission Schemes (RTM Projects)
(As on 31.08.2020)
Government of India
Ministry of Power
Central Electricity Authority
New Delhi**

(Published in fulfilment of CEA's obligation under section 73(i) & (j) of the Electricity Act, 2003)

PART- I: पारेषण लाईंस TRANSMISSION LINES

Sl. No.	Name of the Transmission line	Length (CKM) in Indian territory	Executing Agency	Progress of Construction				Completion Target		Remarks / Constraints & assistance required.
				Locs. (no.)	Stubs Setting (no.)	Tower Erect. (no.)	Strng. (Ckm)	Original Commissioning Schedule	Anticipated Completion	
A.	CROSS BORDER									
1	India-Nepal									
	400 kV DC Muzzafarpur (I) - Dhalkebar (N) by CPTC/NEA	173	CPTC/NEA					Dec'19		1. Construction of 400 kV bays at Muzaffarpur Substation for 400 kV Operation of Muzaffarpur(India) – Dhalkebar (Nepal) Line completed and test charged successfully in December 2019. 2. Construction of 400 kV bays at Dhalkebar Substation for 400 kV Operation of Muzaffarpur(India) – Dhalkebar (Nepal) Line is under progress. This work is being done by Nepal Electricity Authority.
	400 kV DC Gorakhpur (New) (I) - New Butwal (N) (Planned)	240	Planned							1. NITI Aayog approval has been obtained for construction of Indian portion of 400 kV D/C Gorakhpur - Butwal Transmission line in 50:50 JV between POWERGRID and NEA. 2. Share Holders Agreement to be signed among JV partners is under approval.
2	India-Bhutan									

Sl. No.	Name of the Transmission line	Length (CKM) in Indian territory	Executing Agency	Progress of Construction				Completion Target		Remarks / Constraints & assistance required.
				Locs. (no.)	Stubs Setting (no.)	Tower Erect. (no.)	Strng. (Ckm)	Original Commissioning Schedule	Anticipated Completion	
	400KV D/C Jigmeling - Alipurduar line (Q) (india Side)	326	PGCIL	466	435	419	230	Jan'18	Dec'20	Working permission in Forest in Assam received in Feb'19. Alternate arrangements made for evacuation of power (contingency through Punatsangchu ATS). Work affected due to COVID-19. Work has restarted after lockdown. However, work progress is slow due to COVID-19 & rain at site. 6 km in West Bengal in ROW.
3	India-Bangladesh									
	400 kV DC Surajmaninagar (I) - North Comilla (B) by PGCIL / BPDB	54	PGCIL					Jul'21		PROJECT DROPPED
	400 kV DC Baharampura (I) - Bheramara (B)-2nd link by PGCIL / BPDB	172	PGCIL	247	247	247	172	Feb'20	May'20	Work completed. Both circuit charged upto Indian portion on 07.05.20. Commissioning matching with Bangladesh side readiness.
1.0	MULTI REGIONAL SYSTEMS (IR Lines#)									

Sl. No.	Name of the Transmission line	Length (CKM) in Indian territory	Executing Agency	Progress of Construction				Completion Target		Remarks / Constraints & assistance required.
				Locs. (no.)	Stubs Setting (no.)	Tower Erect. (no.)	Strng. (Ckm)	Original Commissioning Schedule	Anticipated Completion	
1	North East / Northern Western Interconnector -I Project	5103	PGCIL	6563	6310	6078	4519	Mar'22	Mar'22	
	Part-A : North East - Northern/ Western Interconnector -I	3697		4668	4668	4668	3697	Sep'16	Sep'16	Part- A, Completed.
	+/- 800KV HVDC Biswanath Chariyali - Agra Bi-pole line#	3506		4369	4369	4369	3506		Oct'15	Line completed & Commissioned in Oct'15 alongwith Pole-I. Pole-II commissioned in Sep'16.
	400KV Balipara - Biswanath Chariyali line	114		165	165	165	114		Sep'15	Line completed in Sep'15 & commissioned on 01.10.15.
	LILO of Ranganadi - Balipara 400KV D/C line at Biswanath Chariyali (Pooling Point)	52		77	77	77	52		Oct'15	Line commissioned on 30.10.15.
	132KV D/C Biswanath Chariyali - Biswanath Chariyali (AEGCL) line	25		57	57	57	25		Sep'15	Line completed in Sep'15 & commissioned on 01.10.15.
	Part-B : Transmission System for immediate evacuation of Power from Kameng HEP	723		986	986	986	723	Mar'18	Mar'18	Part- B, Completed.
	400KV D/C Kameng - Balipara line	114		151	151	151	114		Mar'18	Line commissioned in Mar'18.
	400KV D/C Balipara - Bongaigaon line (Quad)	609		835	835	835	609		Oct'14	Line completed in Oct'14 & commissioned on 02.11.14.
	Part-C : Transmission System for immediate evacuation of Power from Lower Subhansiri HEP	683		909	656	424	99	Mar'22	Mar'22	Part- C, Completion matching with Lower Subhansari (Generation sch. uncertain).

Sl. No.	Name of the Transmission line	Length (CKM) in Indian territory	Executing Agency	Progress of Construction				Completion Target		Remarks / Constraints & assistance required.
				Locs. (no.)	Stubs Setting (no.)	Tower Erect. (no.)	Strng. (Ckm)	Original Commissioning Schedule	Anticipated Completion	
	400KV D/C Lower Subhansiri - Biswanath Chariyali line -I	335		444	329	228	64		Mar'22	Initially work was stalled on a/c of local disturbance/ agitation against big dams. Contract was short closed as generation was not coming. Now work for generation expected to start. Tendering for balance work is in progress based on communication received from NHPC that Ist unit will come in May'23.
	400KV D/C Lower Subhansiri - Biswanath Chariyali line -II	348		465	327	196	35		Mar'22	Initially work was stalled on a/c of local disturbance/ agitation against big dams. Contract was short closed as generation was not coming. Now work for generation expected to start. Tendering for balance work is in progress based on communication received from NHPC that Ist unit will come in May'23.
2	Transmission System Strengthening in Indian System for Transfer of Power from Mangdechhu Hydroelectric Proj, in BHUTAN.	326	PGCIL	466	435	419	230	Mar'19/ Dec'19/ Mar'20/ May'20	Dec'20	

Sl. No.	Name of the Transmission line	Length (CKM) in Indian territory	Executing Agency	Progress of Construction				Completion Target		Remarks / Constraints & assistance required.
				Locs. (no.)	Stubs Setting (no.)	Tower Erect. (no.)	Strng. (Ckm)	Original Commissioning Schedule	Anticipated Completion	
	400KV D/C Jigmeling - Alipurduar line (Q) (india Side)#	326		466	435	419	230		Dec'20	Working permission in Forest in Assam received in Feb'19. Alternate arrangements made for evacuation of power (contingency through Punatsangchu ATS). Work progress is slow due to lockdown of the entire country due to Corona Pandemic & rain at site. 6 km in West Bengal in ROW.
3	HVDC Bipole link between Western Region (Raigarh, Chhattisgarh) and Southern Region (Pugalur, TM) - North Trichur (Kerala) - Scheme-I : Raigarh-Pugalur 6000 MW HVDC System	3531	PGCIL	4773	4773	4773	3531	Nov'19/ May'20	Feb'21	
	+/- 800KV Raigarh (HVDC Stn.) - Pugalur (HVDC Stn.) HVDC Bipole link#	3531		4773	4773	4773	3531		Sep'20	Commissioning of line alongwith Pole-I is expected in Sep'20.
2.0	<u>NORTHERN REGION</u>									
4	Transmission System associated with Tehri Pump Storage Plant (PSP)	15	PGCIL	46	44	42	14	Sep'19/ Dec'20	Dec'20	

Sl. No.	Name of the Transmission line	Length (CKM) in Indian territory	Executing Agency	Progress of Construction				Completion Target		Remarks / Constraints & assistance required.
				Locs. (no.)	Stubs Setting (no.)	Tower Erect. (no.)	Strng. (Ckm)	Original Commissioning Schedule	Anticipated Completion	
	400KV S/C Tehri Gen. - Tehri Pooling Station (Q)	13		38	36	34	12		Dec'20	02 locations under severe ROW. Line linked with Tehri Generation (expected by Dec' 20). Work has also been affected due to lockdown of the entire country because of Corona Pandemic. Work restarted with limited labour due to restriction.
	Charging of Tehri Pooling - Meerut 765KV line	2		8	8	8	2		Jun'20	Circuit-I charged in Apr'20. Circuit-II charged in Jun'20.
5	Creation of 400/220KV S/Stn. in NCT of Delhi during 12th Plan Period (Part-A)	137	PGCIL	130	107	104	93	Jun'19/ Jul'20	Dec'20	
	LILO of both ckt of Bawana - Mandola 400KV D/C line at Maharaniabagh (Multi Ckt tower with twin/HTLS Cond.)	120		89	79	79	93		Dec'20	Forest proposal under DPTA & FCA submitted. Land allocated by DDA for CA. Approval & tree cutting permission awaited. Forest clearance proposal (FCA) processed by Delhi forest deptt. and forwarded to RMOEF, Lucknow for further na and to put up in next REC.

Sl. No.	Name of the Transmission line	Length (CKM) in Indian territory	Executing Agency	Progress of Construction				Completion Target		Remarks / Constraints & assistance required.
				Locs. (no.)	Stubs Setting (no.)	Tower Erect. (no.)	Strng. (Ckm)	Original Commissioning Schedule	Anticipated Completion	
	LILO of one ckt of Bamnauli - Jattikalan 400KV D/C line at Dwarka-I (with twin/HTLS Cond.)	17		41	28	25			Dec'20	Forest proposal under DPTA & FCA submitted. Land allocated by DDA for CA. Approval & tree cutting permission awaited. Forest clearance proposal (FCA) processed by Delhi forest deptt. and forwarded to RMOEF, Lucknow for further na and to put up in next REC.
6	Northern Region System Strengthening Scheme - XXXV	122	PGCIL	181	162	131	11	Aug'18	Mar'21	
	400KV D/C Mohinderghar - Bhiwani line	122		181	162	131	11		Mar'21	Executing agency has undergone NCLT and now contract terminated. Balance work awarded in Nov'19. 17 nos. Foundation under ROW.
7	Establishment of 220/22KV GIS at UT Chandigarh along with 220KV D/C line from Chandigarh GIS to 400/220KV Panchkula (PG) Sub station.	48	PGCIL	56	51	51	43	Feb'19/ Jun'19/ Apr'20	Oct'20	

Sl. No.	Name of the Transmission line	Length (CKM) in Indian territory	Executing Agency	Progress of Construction				Completion Target		Remarks / Constraints & assistance required.
				Locs. (no.)	Stubs Setting (no.)	Tower Erect. (no.)	Strng. (Ckm)	Original Commissioning Schedule	Anticipated Completion	
	220KV D/C UT Chandigarh S/S - Panchkula (PG) S/S line (incl. 9.7 Kms underground cable).	48		56	51	51	43		Oct'20	Work of downstream system (66 KV Cable) under progress by UT Chandigarh. 220 KV Underground cable laying completed. Court case in 04 location in view of ROW which is hampering progress. Court case hearing postponed and is now scheduled on 01.10.2020 (Early hearing) and 25.11.2020 (Regular hearing). Meeting held with Chief Secretary, Govt. of Punjab on 31.08.20 for resolution of RoW.
8	System Strengthening Scheme in Northern Region - XXXVII	45.4	PGCIL	115	104	91	28	Dec'19/ Jun'20	Dec'20	
	LILO of both ckt of 400KV Dhauliganga - Bareilly (PG) line at Jauljivi	5.4		13	11	10	2		Oct'20	Work has also been affected due to lockdown of the entire country because of Corona Pandemic. Works restarted again after lockdown.

Sl. No.	Name of the Transmission line	Length (CKM) in Indian territory	Executing Agency	Progress of Construction				Completion Target		Remarks / Constraints & assistance required.
				Locs. (no.)	Stubs Setting (no.)	Tower Erect. (no.)	Strng. (Ckm)	Original Commissioning Schedule	Anticipated Completion	
	Diversion of Dhauliganga-Bareilly 400KV D/C line (operated at 220KV) at Bareilly end from Bareilly (UP) to Bareilly (PG) line	16		27	27	27	15		Oct'20	Stage-I & Stage-II forest clearance received on 22.01.2020 & 12.06.2020 respectively. Work has also been affected due to lockdown of the entire country because of Corona Pandemic. Works restarted again. All works completed except stringing at tapping point.
	Disconnection of 220KV LILO arrangement of Dhauliganga - Bareilly at Pithoragarh and connecting it to Jauljivi S/Stn. at 220KV level	24		75	66	54	11		Dec'20	Stage-I forest clearance received on 31.10.19. Working permission received on 23.12.19. Civil Aviation clearance for 5 locs. yet to be received. Work has also been affected due to lockdown of the entire country because of Corona Pandemic. Works restarted again.
9	Transmission System for Solar Energy Zones in Rajasthan*	783	PGCIL	1073	879	641	107	Dec'20	Mar'21	
	LILO of both circuits of 765 KV D/C Ajmer-Bikaner line at Bhadla-II PS	527		722	693	549	107		Mar'21	Work has also been affected due to lockdown of the entire country because of Corona Pandemic. Work is under progress.

Sl. No.	Name of the Transmission line	Length (CKM) in Indian territory	Executing Agency	Progress of Construction				Completion Target		Remarks / Constraints & assistance required.
				Locs. (no.)	Stubs Setting (no.)	Tower Erect. (no.)	Strng. (Ckm)	Original Commissioning Schedule	Anticipated Completion	
	400 KV D/C Bhadla-II PS-Bhadla (PG) line (Twin HTLS)	100		130	63	35			Mar'21	Work has also been affected due to lockdown of the entire country because of Corona Pandemic. Work is under progress.
	LILO of both circuits of 765 KV D/C (op. at 400 KV) Fatehgarh (TBCB)-Bhadla (PG) at Fatehgarh-II PS	156		221	123	57			Mar'21	Work has also been affected due to lockdown of the entire country because of Corona Pandemic. Work is under progress.
3.0	<u>WESTERN REGION</u>									
10	Transmission System Associated with Mundra Ultra Mega Power Proj.	3639	PGCIL	4927	4927	4927	3600	Dec'18/ Dec'19/ Jun'20	Sep'20	
	Part-A - Tr. System of Mundra (UMPP)									
	400KV D/C Mundra - Limbdi line (Triple snowbird)	628		863	863	863	628		Feb'12	Line commissioned in Feb'12.
	400KV D/C Mundra - Bachchau line (Triple snowbird)	198		285	285	285	198		Sep'11	Line commissioned in Sep'11.
	400KV D/C Bachchau - Ranchodpura line (Triple snowbird)	566		755	755	755	566		Sep'11	Line commissioned in Sep'11.
	400KV D/C Mundra - Jetpur line (Triple snowbird)	672		918	918	918	672		Dec'12	Part of line (314 Ckm) commissioned in Aug'12 & balance (358 Ckm) commissioned in Dec'12.

Sl. No.	Name of the Transmission line	Length (CKM) in Indian territory	Executing Agency	Progress of Construction				Completion Target		Remarks / Constraints & assistance required.
				Locs. (no.)	Stubs Setting (no.)	Tower Erect. (no.)	Strng. (Ckm)	Original Commissioning Schedule	Anticipated Completion	
	Part-B - Regional System Strengthening in WR for Mundra (UMPP)									
	400KV D/C Gandhar - Navsari line	204		288	288	288	204		July'12	Line commissioned in July'12.
	400KV D/C Navsari - Boisar line (Multi-ckt locs. 109 nos. with Vapi-Kudus line & 100 nos. with A'bad-Boisar line have been included in 400KV D/C Navsari-Boisar line).	373		567	567	567	373		Dec'16	Contingency arrangement to connect Navsari-Boisar with Vapi-Navi Mumbai line by by-passing forest area, to form Vapi - Navsari line (212 Ckm, up to common point) commissioned in Mar'13. Balance portion (161 Ckm) commissioned in Dec'16.

Sl. No.	Name of the Transmission line	Length (CKM) in Indian territory	Executing Agency	Progress of Construction				Completion Target		Remarks / Constraints & assistance required.
				Locs. (no.)	Stubs Setting (no.)	Tower Erect. (no.)	Strng. (Ckm)	Original Commissioning Schedule	Anticipated Completion	
	400KV D/C Wardha - Aurangabad line (up-gradation 1200KV S/C)	696		961	961	961	657		Sep'20	Contract terminated 01 out of 02 packages due to unsatisfactory performance. The new package bifurcated into two part. 1st part awarded in Dec'14 and second part in Feb'15. Pkg D1: Due to thunderstrom and cyclone in Jun'18, about 6 Tower Foundation, 11 tower erection & approx. 9 ckm stringing damaged. Final sag of 0.8kM bewteen loc 7/0-8/0 under Package D1 completed in August'20. Pkg D2: Work is held up because of Covid-19 pandemic and country wide Lockdown. Approx. 19.5km stringing spread in four District in Maharashtra. Police protection is required to carry out balance stringing work due to severe RoW. Police protection could not be arranged due to prior engagement of Police personnel in managing situation emerged from COVID-19. There is restiction of inter district movement of Men and Material. Mobilization of Gangs for balance stringing is possible only clearance of

Sl. No.	Name of the Transmission line	Length (CKM) in Indian territory	Executing Agency	Progress of Construction				Completion Target		Remarks / Constraints & assistance required.
				Locs. (no.)	Stubs Setting (no.)	Tower Erect. (no.)	Strng. (Ckm)	Original Commissioning Schedule	Anticipated Completion	
	400KV D/C Aurangabad (PG) - Aurangabad (MSETCL) line (Q) (59Km) and Shifting of 400KV Akola -Aurangabad (MSETCL) to Aurangabad (PG) (Twin) line (51Km)	220		145	145	145	220		Apr'14	Akola-Aurangabad line (PG) twin commissioned in Jan'14 (102 Ckm) Aurangabad-Aurangabad (Q) portion commissioned in Apr'14.
	LILO of both Ckt of Kawas - Navsari 200KV D/C at Navsari	82		145	145	145	82		July'12	Commissioned in Jul'12.
11	<i>Transmission System for Ultra Mega Solar Power Park at Banaskantha (Radhanesda) Gujarat.</i>	132	PGCIL	183	183	183	132	Sep'18/ Sep'19/ Mar'20/ Jun'20	Sep'20	Gen. delayed (expected by Apr'21).
	400KV D/C Banaskantha PS - Banaskantha (PG) line	132		183	183	183	132		Sep'20	Line charged on 30th August'20. Generation at Radhanesda Solar UMPP is delayed and expected to commission from Nov'20 to Apr'21 progressively.
12	<i>Western Region System Strengthening Scheme-XXII</i>	37	PGCIL	69	4			Mar'23	Mar'23	

Sl. No.	Name of the Transmission line	Length (CKM) in Indian territory	Executing Agency	Progress of Construction				Completion Target		Remarks / Constraints & assistance required.
				Locs. (no.)	Stubs Setting (no.)	Tower Erect. (no.)	Strng. (Ckm)	Original Commissioning Schedule	Anticipated Completion	
	220 kV D/C Navsari (PG) – Bhestan line	37		69	4			Dec'20	Dec'20	Package Awarded to M/s APSPL on 22.05.2020. Survey work completed and Tower Foundation also started. Hinderance to work because of Heavy Rain fall and has also been affected due to lockdown of the entire country because of Corona Pandemic. Engineering activities are in progress.
4.0	<u>SOUTHERN REGION</u>									
13	Transmission System for Ultra mega Solar Park at Tumkur (Pavagada) Karnataka - Phase- II (Part.-A)	412	PGCIL	565	565	565	412	Jan'19/ Sep'19/ Apr'20	Apr'20	
	400KV D/C Hiriyur - Mysore line	412		565	565	565	412		Apr'20	1st Ckt charged in Mar'20 and 2nd ckt in Apr'20.
14	HVDC Bipole link between Western Region (Raigarh, Chhattisgarh) and Southern Region (Pugalur, TM) - North Trichur (Kerala) - Scheme-III : Pugalur - Trichur 2000 MW VSC based HVDC System*	276.4	PGCIL	408	406	384	186	Apr'20	Feb'21	

Sl. No.	Name of the Transmission line	Length (CKM) in Indian territory	Executing Agency	Progress of Construction				Completion Target		Remarks / Constraints & assistance required.
				Locs. (no.)	Stubs Setting (no.)	Tower Erect. (no.)	Strng. (Ckm)	Original Commissioning Schedule	Anticipated Completion	
	320KV HVDC Pugalur - North Trichur (Kerala) line	275		404	402	380	186		Dec'20	Progress affected due to severe ROW issue in Tamil Nadu and limited permission with regard to interstate movement of labours/ Quarantine compliance in view of COVID-19.
	LILO of 400KV D/C North Trichur - Cochin line at North Trichur HVDC Station (Q)	1.4		4	4	4	1		Dec'20	
15	Transmission System for evacuation of power from Neyveli Lignite Corp. Ltd. TS-1 (Replacement) (NNTPS) in Neyveli, Tamil Nadu.	154	PGCIL	223	223	223	154	Jul'19/ Jun'20	Jul'20	
	400KV D/C NNTPS Sw. Yd. - Ariyalur (Villupuram) line	147		213	213	213	147		Jul'20	Line charged in Jul'20.
	LILO of existing Neyveli TS-II - Pondycherry 400KV S/C at NNTPS Gen. Yd. (2KMS D/C & 2 Kms M/C)	7		10	10	10	7		Jun'18	Line charged in Jun'18 by cross jumpering at dead end tower near NLC switchyard as associated bays were not ready (under scope of NLC).
16	Transmission System for Ultra mega Solar Park at Tumkur (Pavagada) Karnataka - Phase- II (Part.-B)	312	PGCIL	428	427	404	258	Feb'19/ Dec'19/ May'20	Nov'20	

Sl. No.	Name of the Transmission line	Length (CKM) in Indian territory	Executing Agency	Progress of Construction				Completion Target		Remarks / Constraints & assistance required.
				Locs. (no.)	Stubs Setting (no.)	Tower Erect. (no.)	Strng. (Ckm)	Original Commissioning Schedule	Anticipated Completion	
	400KV D/C Tumkur (Pavagada) PS - Devanahally (KPTCL) line - (Q) (139.30 D/C & 13.20 M/C)	312		428	427	404	258		Nov'20	Progress affected due to limited permission with regard to interstate movement of labours/ Quarantine compliance in view of COVID 19 and ROW issue especially in Bangalore area.
17	HVDC Bipole link between Western Region (Raigarh, Chhattisgarh) and Southern Region (Pugalur, TM) - North Trichur (Kerala) - Scheme-II : AC System Strengthening at Pugalur end.	1196	PGCIL	1696	1538	1313	455	Feb'20/ Sep'20	Feb'21	
	400KV D/C Pugalur HVDC Station - Pugalur line (Q)	100		138	138	138	100		Sep'20	Charging of the line expected by Sep'20.
	400KV D/C Pugalur HVDC Station - Arasur line (Q)	118		162	162	162	118		Sep'20	Charging of the line expected by Sep'20.
	400KV D/C Pugalur HVDC Station - Thiruvalem line (Q)	779		1109	997	878	225		Feb'21	Progress affected due to severe ROW issue in Tamil Nadu and limited permission with regard to interstate movement of labours/ Quarantine compliance in view of COVID-19.

Sl. No.	Name of the Transmission line	Length (CKM) in Indian territory	Executing Agency	Progress of Construction				Completion Target		Remarks / Constraints & assistance required.
				Locs. (no.)	Stubs Setting (no.)	Tower Erect. (no.)	Strng. (Ckm)	Original Commissioning Schedule	Anticipated Completion	
	400KV D/C Pugalur HVDC Station - Edayarpalayam (TANTRANSCO) line (Q)	105		150	111	33	12		Nov'20	Progress affected due to severe ROW issue in Tamil Nadu and limited permission with regard to interstate movement of labours/ Quarantine compliance in view of COVID-19.
	400KV D/C Edayarpalayam (TANTRANSCO)-Udumulpet line (Q)	94		137	130	102			Nov'20	Progress affected due to severe ROW issue in Tamil Nadu and limited permission with regard to interstate movement of labours/ Quarantine compliance in view of COVID-19.
5.0	<u>EASTERN REGION</u>									
18	Eastern Region Strengthening Scheme-V	963	PGCIL	1344	1344	1344	963	Dec'18/ Aug'19/ Apr'20	Jul'20	

Sl. No.	Name of the Transmission line	Length (CKM) in Indian territory	Executing Agency	Progress of Construction				Completion Target		Remarks / Constraints & assistance required.
				Locs. (no.)	Stubs Setting (no.)	Tower Erect. (no.)	Strng. (Ckm)	Original Commissioning Schedule	Anticipated Completion	
	400KV D/C Rajarhat - Purnea line (Triple Snowbird)	881		1219	1219	1219	881		Jul'20	400 KV S/C New Purnea-Gokarna line & 400 KV S/C New Purnea-Farakka line charged on 10.11.19 (both lines are section of 400 KV D/C Rajarhat-Purnea line). Farakka - Gokarna portion of 400KV D/C Rajarhat - Purnea line (236 Ckm) including both LILO's at Farakka & Gokarna commissioned in Mar'17. Balance portion of line is commissioned on 12.07.20.
	LILO of 400KV D/C Rajarhat - Purnea line at Farakka.	40		58	58	58	40		Mar'17	Line commissioned in Mar'17.
	LILO of 400KV D/C Rajarhat - Purnea line at Gokarna.	34		51	51	51	34		Mar'17	Line commissioned in Mar'17.
	LILO of Subhashgram -Jeerat 400KV S/C line at Rajarhat	8		16	16	16	8		Feb'19	Commissioned in Feb'19.
19	Eastern Region Strengthening Scheme-XV	204	PGCIL	291	291	290	203	Apr'18/ Jan'20/ Apr'20	Sep'20	
	400KV D/C Farakka - Baharampur Line (Twin HTLS)	164		229	229	229	164		Sep'18	Line completed in Aug'18 & commissioned in Sep'18.
	LILO at 400KV S/C Farakka - Jeerat line at Sagardighi	38		54	54	54	38		Jul'18	LILO line completed in Jul'18 & commissioned in Aug'18.

Sl. No.	Name of the Transmission line	Length (CKM) in Indian territory	Executing Agency	Progress of Construction				Completion Target		Remarks / Constraints & assistance required.
				Locs. (no.)	Stubs Setting (no.)	Tower Erect. (no.)	Strng. (Ckm)	Original Commissioning Schedule	Anticipated Completion	
	LILO at 400KV S/C Sagardighi - Subhasgram line at Jeerat	2		8	8	7	1		Sep'20	Schedule extended due to corridor constraint at Jeerat S/S for bays. Work has also been affected due to lockdown of the entire country because of Corona Pandemic. Works restarted again after lockdown.
	Removal of the existing LILO of Farakka - Jeerat S/C line at Baharampur								Aug'18	Completed in Aug'18.
20	Eastern Region Strengthening Scheme-XVII (Part-B)	63	PGCIL				10	Jun'19/ Sep'20	Nov'20	
	Re-conductoring of Maithon RB - Maithon 400KV D/C line	63					10		Nov'20	Shutdown required. Work has also been affected due to lockdown of the entire country because of Corona Pandemic.
21	400KV D/C Baharampur (PG) - Bheramera (B'desh) line (IInd Ckt) - India portion	172	PGCIL	247	247	247	172	Feb'20/ Apr'20	May'20	Work completed. Both circuit charged upto Indian portion on 07.05.20. Commissioning matching with Bangladesh side readiness.
22	Eastern Region Strengthening Scheme - XX*	222	PGCIL				84	May'20	Oct'20	Compln. Sch.- 30 months from IA.

Sl. No.	Name of the Transmission line	Length (CKM) in Indian territory	Executing Agency	Progress of Construction				Completion Target		Remarks / Constraints & assistance required.
				Locs. (no.)	Stubs Setting (no.)	Tower Erect. (no.)	Strng. (Ckm)	Original Commissioning Schedule	Anticipated Completion	
	Re-conductoring of Rangpo - New Siliguri 400KV D/C line (The existing Twin ACSR Moose line to be re-conducted with Twin HTLS conductor)	220					82		Oct'20	Shutdown availed from 01.11.19. Work has also been affected due to lockdown of the entire country because of Corona Pandemic. The S/Down of both the circuits returned on 24.04.2020 in line with instruction of POSOCO. Now, S/Down is not permitted due to high hydel.
	Re-conductoring of New Purnea - Purnea 220KV D/C line (The existing New Purnea (400/220KV) - Purnea (220/132KV) 220KV D/C line needs to be re-conducted with Single HTLS conductor)Twin ACSR Moose line to be re-conducted with Twin HTLS conductor)	2					2		Dec'19	Re-conductoring work completed & charged.
23	TS for transfer of Power from Gen. Proj. in Sikkim to NR/WR (Part-B1)*	24	PGCIL	35	26	13	1.5	Jun'20	Oct'20	Compln. Sch.- 30 months from IA.

Sl. No.	Name of the Transmission line	Length (CKM) in Indian territory	Executing Agency	Progress of Construction				Completion Target		Remarks / Constraints & assistance required.
				Locs. (no.)	Stubs Setting (no.)	Tower Erect. (no.)	Strng. (Ckm)	Original Commissioning Schedule	Anticipated Completion	
	LILo of IInd Ckt of Teesta III - Kishanganj 400KV D/C line at Rangpo (Q)-Twin HTLS cond.	24		35	26	13	1.5		Oct'20	Award placed in Dec'17. Major portion of line is in forest (40 Ha), Forest stage-I approval received in Jan'19. Working permission received in Mar'19. Slow progress due to delay in tree enumeration & tree felling, head loading on account of hilly terrain, road making to reach the working site & local ROW. Work has also been affected due to lockdown of the entire country because of Corona Pandemic. Works restarted again after lockdown.
24	Eastern Region Strengthening Scheme - XXIII	88.34	PGCIL	137				Jun'21	Jun'21	Compln. Sch.- 11 months from IA.
	LILo of Kishanganj (POWERGRID) – Darbhanga (DMTCL) 400 kV D/C (Quad) line at Saharsa (New)	82		124					Jun'21	Award placed in Jul'20. Engg. under progress.
	Bypassing of Farakka – Kahalgaon (ckt-3 & ckt-4) and Farakka – Durgapur 400 kV D/C lines of POWERGRID so as to form Kahalgaon – Durgapur 400 kV D/C line	6.34		13					Jan'21	Award placed in Jul'20. Engg. under progress.
	<u>NORTH EASTERN REGION</u>									

Sl. No.	Name of the Transmission line	Length (CKM) in Indian territory	Executing Agency	Progress of Construction				Completion Target		Remarks / Constraints & assistance required.
				Locs. (no.)	Stubs Setting (no.)	Tower Erect. (no.)	Strng. (Ckm)	Original Commissioning Schedule	Anticipated Completion	
25	PG works associated with North Eastern Region Strengthening Scheme - V*	46	PGCIL	80		4		Apr'20	Mar'21	
	Additional 400KV D/C line at Palatana S/stn. & Surajmaninagar S/stn. end for termination of Palatana - Surajmaninagar 400KV D/C line	24		46					Mar'21	Palatana end: Survey completed, work has also been affected due to lockdown of the entire country because of Corona Pandemic. Works restarted again after lockdown. Due to change in location of substation under TBCB, line (Length) scope of work at Surajmaninagar end changed. Work at Surajmaninagar end awarded in Aug'20.
	Additional 400KV D/C line at P.K.Bari S/stn. & Silchar S/stn. end for termination of P.K. Bari - Silchar 400KV D/C line	22		34	4				Dec'20	Foundation work started, work has also been affected due to lockdown of the entire country because of Corona Pandemic and rain at site. Works restarted again after lockdown.
26	PG works associated with North Eastern Region Strengthening Scheme - VI*	2	PGCIL	7				Jul'20	Oct'20	

Sl. No.	Name of the Transmission line	Length (CKM) in Indian territory	Executing Agency	Progress of Construction				Completion Target		Remarks / Constraints & assistance required.
				Locs. (no.)	Stubs Setting (no.)	Tower Erect. (no.)	Strng. (Ckm)	Original Commissioning Schedule	Anticipated Completion	
	Disconnection of Mariani-Misa 400KV line (presently operated at 220KV) from mariani and termination of the same at 400KV Bus at both New Mariani and Misa S/stn. and operation of the resultant New Mariani (PG) Misa line at 400KV (Both Ckts)	2		7					Oct'20	Foundation work started, work has also been affected due to lockdown of the entire country because of Corona Pandemic and rain at site. Works restarted again after lockdown.

PART- II: सब स्टेशन SUBSTATION

Sl. No.	Name of the Sub -Station	MVA Ratio	Executing Agency	Status of land	Status of Construction			Completion Tgt.		Remarks
					Civil works compln. (%)	Str. & Eqpt. Received (%)	Str. & Eqpt. Erection (%)	Schedule	Ant./ Act	
	MULTI REGIONAL SYSTEMS									
1	North East / Northern Western Interconnector - I Project		PGCIL					Mar'22	Mar'22	
	Part-A : North East - Northern/ Western Interconnector -I							Sep'16	Sep'16	Part- A, Completed.
	400/132KV Biswanath Chariyali Pooling Station	2x200		Acquired	100%	100%	100%		Jan'16	Sub station along with ICT-II commissioned in Oct'15 & ICT -I in Jan'16.
	HVDC Rectifire Module at Biswanath Chariyali (3000MW)			Acquired	100%	100%	100%		Sep'16	Pole-I test commissioned in Oct'15. Pole -II commissioned in Sep'16.
	HVDC Rectifire Module at Agra (3000MW)			Acquired	100%	100%	100%		Sep'16	Pole-I test commissioned in Oct'15. Pole -II commissioned in Sep'16.
	Aug. of 400KV Agra S/Stn.	1x315		Available	100%	100%	100%		Jan'16	Commissioned in Jan'16.
	Extn. of 400KV Balipara S/Stn.			Available	100%	100%	100%		Sep'15	Commissioned.
	Extn. of 132KV Biswanath Chariyali S/Stn.			Available	100%	100%	100%		Sep'15	Commissioned.
	Part-B : Transmission System for immediate evacuation of Power from Kameng HEP							Mar'18	Mar'18	Part- B, Completed.
	2nd ICT of 400/220KV Misa S/Stn.	1x315		Available	100%	100%	100%		Jun'12	Commissioned in Jun'12.
	Extn. of 400KV Balipara S/Stn.			Available	100%	100%	100%		Mar'18	Bongaigaon bay commissioned in Oct'14. Balance in Mar'18.
	Extn. of 400KV Bongaigaon S/Stn.			Available	100%	100%	100%		Oct'14	Commissioned
	Part-C : Transmission System for immediate evacuation of Power from Lower Subhansiri HEP							Mar'22	Mar'22	Gen. Sch. uncertain.
	Extn. 400KV at Biswanath Chariyali Pooling stn.			Available	15%				Mar'22	Completion matching with line (Line work stalled due to agitation against big dam, Gen. sch. uncertain).
2	Transmission System Strengthening in Indian System for Transfer of Power from Mangdechhu Hydroelectric Proj, in BHUTAN		PGCIL					Mar'19/ Dec'19/ Mar'20/ May'20	Dec'20	
	Extn at 400KV bays at Alipurduar S/stn.			Available	99%	99%	99%		Dec'20	Bay available. Commissioning matching with line.

Sl. No.	Name of the Sub -Station	MVA Ratio	Executing Agency	Status of land	Status of Construction			Completion Tgt.		Remarks
					Civil works compln. (%)	Str. & Eqpt. Received (%)	Str. & Eqpt. Erection (%)	Schedule	Ant./ Act	
3	HVDC Bipole link between Western Region (Raigarh, Chhattisgarh) and Southern Region (Pugalur, TM) - North Trichur (Kerala) - Scheme-I : Raigarh-Pugalur 6000 MW HVDC System		PGCIL					Nov'19/ May'20	Feb'21	
	800KV HVDC Raigarh Station with 6000 MW HVDC Terminal			Acquired	96%	92%	87%		Feb'21	Progress affected due to limited permission with regard to interstate movement of labours/ Quarantine compliance in view of COVID-19. Commissioning of Pole-I expected by Sep'20.
	800KV HVDC Pugalur Station with 6000 MW HVDC Terminal			Acquired	96%	92%	87%		Feb'21	Progress affected due to limited permission with regard to interstate movement of labours/ Quarantine compliance in view of COVID-19. Commissioning of Pole-I expected by Sep'20.
4	POWERGRID works associated with additional 400 KV feed to Goa*		PGCIL					Sep'21	Sep'21	Compln Sch. : 30-36 months from IA.
	400 KV Extn. at Mapusa sub station (02 nos. 400 KV line bays for termination of Xeldem-Mapusa 400 KV D/C (Q) line (under TBCB))			Available	45%	60%		Mar'21	Mar'21	Awarded in Sep'18. Civil work and supply is under progress. Work was on hold due to corona virus outbreak & country wide lockdown. Work can't be resumed because of migration of labour from Goa to their natives after lockdown. Local labours are not available. Only 8 foundation out of 148 nos completed in associated TBCB Line by M/s Sterlite Grid Ltd.
	400 KV Extn. at Narendra (New) (Kudgi-GIS) sub station (1x80 MVAR, 420 KV LR along with 500 ohms NGR for Narendra (New)-Xeldem 400 KV (Q) line formed after LILO of one ckt of Narendra (Existing)-Narendra (New) 400 KV D/C (Q) line at Xeldem)			Available	45%	15%			Sep'21	Progress affected due to limited permission with regard to interstate movement of labours/ Quarantine compliance in view of COVID-19.
5	POWERGRID works associated with New WR-NR 765 KV Inter-Regional Corridor*		PGCIL					May'21	May'21	

Sl. No.	Name of the Sub -Station	MVA Ratio	Executing Agency	Status of land	Status of Construction			Completion Tgt.		Remarks
					Civil works compln. (%)	Str. & Eqpt. Received (%)	Str. & Eqpt. Erection (%)	Schedule	Ant./ Act	
	2 nos. 765 KV line bays at Vindhyachal Pooling Station			Available	85%	75%	35%		May'21	Awarded in Sep'18. Tower & equipment foundation completed. Work has also been affected due to lockdown of the entire country because of Corona Pandemic. Now, work has been resumed with limited manpower.
	2 nos. 765 KV line bays along with 2x330 MVAR LR (non-switchable) at Varanasi GIS			Available	62%	35%	25%		May'21	Work has been affected due to lockdown of the entire country because of Corona Pandemic. Now, work has been resumed with limited manpower.
6	System Strengthening Schemes at Tuticorin-II (erstwhile Tirunelveli GIS) and Bhuj PS*		PGCIL					Jun'20	Dec'20	Compln Sch. : 15-19 months from IA.
	Part-A: Augmentation at 400/230 KV Tuticorin-II (GIS) S/S (500 MVA 400/220 KV transformer & associated bays (GIS))	500		Available	95%	80%	60%	Feb'20	Nov'20	Supply affected due to limited permission with regard to interstate movement of labours/ Quarantine compliance in view of COVID-19.
	Part-B: Augmentation at 765/400/220 KV Bhuj S/S (2x1500 MVA 765/400 KV transformer & 16 nos. bays (AIS:11, GIS:5) 6x500 MVA 400/220 KV transformer)	6000			75%	75%	55%	Jun'20	Dec'20	2 nos. 500MVA 400/220 kV ICT commissioned in Oct'19. Commissioning of 3rd 400 kV ICT & 1st bank of 1500 MVA 765 kV ICT in Sep'20 with contingency plan and balance assets by Dec'20 progressively. Work has also been affected due to lockdown of the entire country because of Corona Pandemic. Now, work has been resumed with limited manpower.
	NORTHERN REGION									
7	Transmission System associated with Tehri Pump Storage Plant (PSP)		PGCIL					Sep'19/ Dec'20	Dec'20	
	765/400KV Tehri Pooling Station (GIS)	4x800			97%	95%	90%		Dec'20	3 nos. ICT commissioned in Apr'20 and 4th ICT is ready but it will be commissioned with 400 KV S/C Tehri-Koteshwar line matching with Tehri PSP plant generation as per NRPC decision, expected in Dec'20.

Sl. No.	Name of the Sub -Station	MVA Ratio	Executing Agency	Status of land	Status of Construction			Completion Tgt.		Remarks
					Civil works compln. (%)	Str. & Eqpt. Received (%)	Str. & Eqpt. Erection (%)	Schedule	Ant./ Act	
	Extn. at 765/400KV Meerut Sub station	1500		Available	100%	100%	100%		Jun'20	1st 765 kV Line Bay charged in Apr'20. 2nd 765 kV Line Bay & ICT charged in Jun'20.
8	Creation of 400/220KV S/Stn. in NCT of Delhi during 12th Plan Period (Part-A)		PGCIL					Jun'19/ Jul'20	Dec'20	
	Extn. at 400KV bays at Maharanibag S/stn. (in place of 400/220KV Rajghat S/stn. - Anuled)	-		Available	80%	70%	45%		Dec'20	Rajghat S/stn. anuled. Additional bays at Maharanibagh in place of Rajghat S/S. Award placed in Jan'18. 400 kV GIS matching with LILO line getting delayed due to forest clearance issue in Delhi.
	400/220KV Dwarka -I Sub station (GIS)	4x500		Acquired	99%	98%	95%		Dec'20	220 KV GIS charged in March'20. 400 kV GIS matching with LILO line getting delayed due to forest clearance issue in Delhi.
9	Establishment of 220/66KV GIS at UT Chandigarh along with 220KV D/C line from Chandigarh GIS to 400/220KV Panchkula (PG) Sub station.		PGCIL					Feb'19/ Jun'19/ Apr'20	Oct'20	
	220/66KV UT Chandigarh (GIS) Sub station	2x160		Acquired	98%	95%	92%		Oct'20	Work of down stream line under progress by UT Chandigarh.
	Extn at 400/220KV Panchkula Sub station	-		Available	98%	98%	98%		Oct'20	Commissioning matching with line, held up due to ROW at 04 +01 (Pile) locations in Punjab.
10	System Strengthening Scheme in Northern Region - XXXVII		PGCIL					Dec'19/ Jun'20	Dec'20	
	400/220KV Jauljivi (GIS) Sub station	7x105		Acquired	87%	90%	70%		Dec'20	Supply of Transformer & Reactor was affected due to poor road conditions. Recently, Road widening/strengthening work has been completed by NHAI. Accordingly, transportation of reactors & transformer (kept at temporary store, Chalthi) commenced. Work has also been affected due to lockdown of the entire country because of Corona Pandemic.

Sl. No.	Name of the Sub -Station	MVA Ratio	Executing Agency	Status of land	Status of Construction			Completion Tgt.		Remarks
					Civil works compln. (%)	Str. & Eqpt. Received (%)	Str. & Eqpt. Erection (%)	Schedule	Ant/ Act	
										Now, work has been resumed with limited manpower.
	Extn at 765/400KV Bareilly Sub station	-		Available	92%	95%	92%		Oct'20	Commissioning matching with line.
11	System Strengthening Scheme in Northern Region - XXXVI		PGCIL					Sep'19	Dec'20	
	Extn. at 400/220KV Koteswar Pooling station	-		Available	50%	22%			Dec'20	TBCB line of Essel delayed. Work completely at standstill due to lockdown of the entire country due to Corona Pandemic.
	Extn. at 400/220KV Roorkee Sub station	-		Available	100%	100%	100%		Sep'19	Bays ready for commissioning in Dec'18. Downstream is not available.
12	Implementation of 500 MVAR Thyristor Controlled Reactor at Kurukshetra*		PGCIL					Jul'21	Jul'21	Compln. Sch. - 30 months from IA
	500 MVAR Thyristor Controlled Reactor (TCR) at 400 kV Kurukshetra -I No.				19%				Jul'21	Work has been affected due to lockdown of the entire country because of Corona Pandemic. Now, work has been resumed with limited manpower.
13	Northern Region System Strengthening - XL*		PGCIL					Dec'20	Dec'20	Compln. Sch. - 22 months from IA. Work again resumed after lockdown due to Corona Pandemic.
	Extn. at 400/220 kV Roorkee	1x500		Available	10%	2%			Dec'20	Award placed in Oct'19.
	Extn. at 400/220 kV Sonapat	1x500		Available	8%	2%			Dec'20	Award placed in Oct'19. Civil work started.
	Extn. at 400/220 kV Fatehpur	1x500		Available	40%	25%	10%		Dec'20	Award placed in Aug'19. Engg. & civil work under progress. Work has also been affected due to lockdown of the entire country because of Corona Pandemic. Now, work has been resumed.
	Extn. at 400/220 kV Saharanpur	1x500		Available	20%	4%			Dec'20	Award placed in Oct'19. Civil work started.
	Extn. at 400/220 kV Bhadla	2x500		Available	35%	12%	5%		Dec'20	Award placed in Oct'19. Civil work started.

Sl. No.	Name of the Sub -Station	MVA Ratio	Executing Agency	Status of land	Status of Construction			Completion Tgt.		Remarks
					Civil works compln. (%)	Str. & Eqpt. Received (%)	Str. & Eqpt. Erection (%)	Schedule	Ant./ Act	
	Extn. at 400/220 kV Lucknow (Repl. of 1x315 MVA ICT by 1x500 MVA ICT)	185		Available	15%	5%			Dec'20	ICT replaced & commissioned in Mar'19. Engg. activities for 220 KV bay extn. is under progress. Work has also been affected due to lockdown of the entire country because of Corona Pandemic. Now, work has been resumed with limited manpower.
	Extn. at 400/220 kV Allahabad			Available	12%	5%			Dec'20	Award placed in Aug'19. Engg. activities under progress. Work has also been affected due to lockdown of the entire country because of Corona Pandemic. Now, work has been resumed with limited manpower.
	Extn. at 400/220 kV Mandola			Available	25%	4%			Dec'20	Award placed in Oct'19. Civil work started.
	Extn. at 400/220 kV Hissar			Available	8%	2%			Dec'20	Award placed in Oct'19. Civil work started.
	Extn. at 400/220 kV Sikar			Available	20%	2%			Dec'20	Award placed in Oct'19. Civil work started.
	Extn. at 400/220 kV Meerut			Available					Dec'20	Award placed in Oct'19.
	Extn. at 400/220 kV Abdullapur			Available	7%				Dec'20	Award placed in Oct'19. Civil work under progress.
	Extn. at 400/220 kV Gorakhpur (1x315 MVA ICT after replacement at Lucknow to be shifted to Gorakhpur)			Available	65%	60%	40%		Dec'20	400/220 kV, 315 MVA ICT at Gorakhpur charged on 31.07.20. Civil & erection work for 220 kV line bays under progress. Work has been affected due to lockdown of the entire country because of Corona Pandemic. Now, work has been resumed with limited manpower.
	Extn. at 400/220 kV Jind			Available	2%				Dec'20	Award placed in Oct'19. Civil work started.
	Extn. at 400/220 kV Fatehabad			Available	10%				Dec'20	Award placed in Oct'19. Civil work under progress.
	Extn. at 400/220 kV Kishenpur			Available	5%				Dec'20	Award placed in Oct'19. Civil work under progress.

Sl. No.	Name of the Sub -Station	MVA Ratio	Executing Agency	Status of land	Status of Construction			Completion Tgt.		Remarks
					Civil works compln. (%)	Str. & Eqpt. Received (%)	Str. & Eqpt. Erection (%)	Schedule	Ant./ Act	
	Extn. at 400/220 kV Jalandhar			Available	3%				Dec'20	For 220 kV Award placed in Oct'19. For 400 kV award placed in Jun'20. Civil work under progress.
	Extn. at 400/220 kV Amritsar			Available	8%				Dec'20	Award placed in Oct'19. Civil work under progress.
	Extn. at 400/220 kV Maharanibagh			Available					Dec'20	Award placed in Mar'20.
	Extn. at 400/220 kV Chamera PS			Available					Dec'20	Award placed in Mar'20. Engineering activities under progress.
	Extn. at 400/220 kV Moga			Available	5%				Dec'20	Award placed in Oct'19. Civil work under progress.
	Extn. at 400/220 kV Patiala			Available	1%				Dec'20	Award placed in Jun'20. Civil works under progress.
14	Northern Region System Strengthening - XLII*		PGCIL					Oct'20	Oct'20	
	Extn. at 400/220 kV Samba (Jatwal) (2 nos. 220 KV line bays for termination of 220 KV D/C Samba (PDD)-Samba (Jatwal) line of J&KPDD)			Available	1%				Oct'20	Awarded in Jun'20. Civil work started.
15	Transmission System for Solar Energy Zones in Rajasthan*		PGCIL					Dec'20	Mar'21	Work progress affected due to lockdown of the entire country due to Corona Pandemic.
	Establishment of 765/400 KV Bhadla-II PS (1x125 MVA BR, 2x240 MVA BR, 2x330 MVA SLR & 2x240 MVA SLR alongwith associated bays)	2x1500		Acquired	50%	30%	15%		Mar'21	Work has been affected due to lockdown of the entire country because of Corona Pandemic. Now, work has been resumed with limited manpower.
	Establishment of 765/400 KV Fatehgarh-II PS (1x125 MVA BR & 2x240 MVA BR alongwith associated bays)	3x1500		Acquired	40%	20%	12%		Mar'21	Work has been affected due to lockdown of the entire country because of Corona Pandemic. Now, work has been resumed with limited manpower.
	Extn. of 765/400/220 KV Bhadla (PG) S/S	2x500		Available	25%	10%			Mar'21	Work has been affected due to lockdown of the entire country because of Corona Pandemic. Now

Sl. No.	Name of the Sub -Station	MVA Ratio	Executing Agency	Status of land	Status of Construction			Completion Tgt.		Remarks
					Civil works compln. (%)	Str. & Eqpt. Received (%)	Str. & Eqpt. Erection (%)	Schedule	Ant./ Act	
	Extn. of 765/400/220 KV Bhadla (PG) S/S	2x500		Available	25%	10%			Mar'21	entire country because of Corona Pandemic. Now, work has been resumed with limited manpower.
	Extn. of 765/400 KV Bhiwani (PG) S/S	1x1000		Available	15%	8%			Mar'21	Work has been affected due to lockdown of the entire country because of Corona Pandemic. Now, work has been resumed with limited manpower.
16	Scheme to control fault level in Northern Region (Phase-II)*		PGCIL					Jun'21	Jun'21	Compln. Sch. - 18 months from IA. Award delayed due to COVID-19. Now placed in Jun'20.
	Extn. of 400 kV Kanpur Substation			Available					Jun'21	Awarded in Jun'20. Engineering activities under progress.
	Extn. of 400 kV Bhiwani Substation			Available					Jun'21	Awarded in Jun'20. Engineering activities under progress.
	Extn. of 400 kV Hissar Substation			Available					Jun'21	Awarded in Jun'20. Engineering activities under progress.
17	Northern Region System Strengthening - XLI*		PGCIL					May'21	May'21	
	Extn. at 400/220 kV Chamera Pooling Station (2 nos. 4000 KV line bays (GIS))								May'21	Awarded in Mar'20. Engineering activities under progress.
18	Transmission System for Providing connectivity to RE projects at Bikaner (PG), Fatehgarh-II & Bhadla-II*		PGCIL					Jan'21	Mar'21	Compln. Sch. - 12 months from IA. Work which was at standstill due to lockdown due to Corona Pandemic has resumed again.
	Extension 765/400/220 kV Fatehgarh-II PS (Jaisalmer)	1x1500 & 5x500		Available	4%				Mar'21	Award placed in Mar'20. Engineering in progress and civil works started at site.
	Extension 765/400/220kV Bhadla-II PS (Jodhpur)	1x1500 & 5x500		Available	3%				Mar'21	Award placed in Mar'20. Engineering in progress and civil works started at site.
	Extension 400/220 kV Bikaner (PG) Substation	2x500		Available	3%				Mar'21	Award placed in Mar'20. Engineering in progress and civil works started at site.
19	Additional 1x1500 MVA, 400/220 kV (4th) transformer at Amritsar (Balachak) PG SS under ISTS*		PGCIL					Aug'20	Oct'20	Compln. Sch. - 5 months from IA

Sl. No.	Name of the Sub -Station	MVA Ratio	Executing Agency	Status of land	Status of Construction			Completion Tgt.		Remarks
					Civil works compln. (%)	Str. & Eqpt. Received (%)	Str. & Eqpt. Erection (%)	Schedule	Ant./ Act	
	Extension 400/220 kV Amritsar (Balachak) PG Substation	1x500		Available	18%	13%	2%		Oct'20	400 KV, 500 MVA ICT is received at site and civil and tower erection work under progress. Other supplies under progress.
20	Construction of 2 nos. of 400 kV Hybrid/ GIS Line bays at Varanasi (PG) Substation		PGCIL					Jan'21	Jan'21	
	Extn. at 765/400/220 KV Varanasi Substation (400 kV Line bays (Hybrid/ GIS): 2 nos.)								Jan'21	Awarded in Jun'20. Engineering activities under progress.
21	Transmission scheme for controlling high loading and high short circuit level at Moga substation		PGCIL					Apr'21	Apr'21	
	Rearrangement of feeders at Moga 400 KV bus and splitting of same into two sections (Controlling high Sckt/loading at Moga S/S)			Available					Apr'21	Awarded in May'20.
	WESTERN REGION									
22	Transmission System Associated with Mundra Ultra Mega Power Proj.		PGCIL					Dec'18/ Dec'19/ Jun'20	Sep'20	
	400/220 KV Bachchau S/Stn.	2x315		Acquired	100%	100%	100%		Sep'11	Sub station commissioned with ICT's in Sep'11.
	400/220 KV Navsari GIS S/Stn.	2x315		Acquired	100%	100%	100%		July'12	Sub station commissioned with both ICT's in July'12.
	Extn. 400KV at Boisar S/Stn.			Available	100%	100%	100%		Dec'16	Commissioned in Dec'16 alongwith line.
	765/400KV Wardha S/Stn.	3x1500		Acquired	100%	100%	100%		Mar'12	Sub station commissioned alongwith I&II ICT's in Feb'12 & IIIrd ICT in Mar'12
	400/220 KV Aurangabad S/Stn. & Extn. at 400KV Wardha & Aurangabad (MSETCL) S/stn.	2x315		Acquired	100%	100%	98%		Sep'20	Sub station commisisoned alongwith both ICT's in Jan'14. Commissioning shall be matched with 400 kV Wardha Aurangabad line {upgradable to 1200 kV line}.

Sl. No.	Name of the Sub -Station	MVA Ratio	Executing Agency	Status of land	Status of Construction			Completion Tgt.		Remarks
					Civil works compln. (%)	Str. & Eqpt. Received (%)	Str. & Eqpt. Erection (%)	Schedule	Ant/ Act	
	Extn. 765KV at Seoni & Wardha S/stn.			Available	100%	100%	100%		May'12	Bays for Ist Seoni - Wardha line commissioned in Feb'12. & IInd Seoni-Wardha 765KV S/C line bay commissioned in May'12.
	Extn. 400KV at Limbdi S/stn.			Available	100%	100%	100%		Nov'11	Charged in Nov'11.
	Extn. 400KV at Ranchorpura S/stn.			Available	100%	100%	100%		Sep'11	Charged in Sep'11.
	Extn. 400KV Jetpur S/stn.			Available	100%	100%	100%		Aug'12	Commissioned in Aug'12.
	40% Fixed Series Compensation on Wardha - Aurangabad 400KV D/C line.			Available	99%	99%	97%		Sep'20	Commissioning shall be matched with 400 kV Wardha-Aurangabad line {upgradable to 1200 kV line}.
23	Transmission System for Ultra Mega Solar Power Park at Banaskantha (Radhanesda) Gujarat.		PGCIL					Sep'18/ Sep'19/ Mar'20/ Jun'20	Sep'20	Compln Sch. : 16 months from IA.
	Extn. at 765/400KV Banaskantha Sub station - 2 nos. 400 kV line bays	-		Available	99%	99%	99%		Sep'20	Bay Charged on 30th August'20. Generation at Radhanesda Solar UMPP is delayed and expected to commission from Nov'20 to Apr'21 progressively.
24	Supplementary Transmission System for Ultra Mega Solar Power Park at Banaskantha (Radhanesda) Gujarat.		PGCIL					Jun'19/ Sep'19/ Mar'20/ Jun'20	Sep'20	Compln Sch. : 18 months from IA.
	400/220KV Banaskantha (Radhanesda) Pooling station GIS	2x500		Acquired	98%	99%	99%		Sep'20	400 kV Bays charged on 30th August'20. ICTs testing under progress. Generation at Radhanesda Solar UMPP is delayed and expected to commission from Nov'20 to Apr'21 progressively.
25	Additional system for Power evacuation from Generation projects pooled at Raigarh (Tamnar) Pool*		PGCIL					May'21	May'21	
	2 nos. 765 KV line bays at Raigarh (Tamnar) PG PS (for termination of Dharamjaygarh PS section B-Raigarh (Tamnar) PS 765 KV D/C line)			Available	65%	45%	20%		May'21	Awarded in Sep'18. Work has been affected due to lockdown of the entire country because of Corona Pandemic. Now, work has been resumed with limited manpower.

Sl. No.	Name of the Sub -Station	MVA Ratio	Executing Agency	Status of land	Status of Construction			Completion Tgt.		Remarks
					Civil works compln. (%)	Str. & Eqpt. Received (%)	Str. & Eqpt. Erection (%)	Schedule	Ant./ Act	
	2 nos. 765 KV line bays at 765 KV Dharamjaygarh (PG) PS (for termination of Dharamjaygarh PS section B-Raigarh (Tamnar) PS 765 KV D/C line)			Available	70%	40%	20%		May'21	Awarded in Sep'18. Work has been affected due to lockdown of the entire country because of Corona Pandemic. Now, work has been resumed with limited manpower.
26	Western Region System Strengthening - XX*		PGCIL					Aug'21	Aug'21	
	Part-A: Provision of Bus Reactors at High Voltage Nodes in WR									
	Extn. at 400/220 KV Khandwa S/S (1x125 MVar BR alongwith 400 KV bay)			Available	25%	5%			Aug'21	Award placed in Jul'19. Work has been affected due to lockdown of the entire country because of Corona Pandemic. Now, work has been resumed with limited manpower.
	Extn. at 765/400 KV Solapur S/S (1x240 MVar BR alongwith 765 KV bay)			Available	20%	5%			Aug'21	Award placed in Jul'19. Work has been affected due to lockdown of the entire country because of Corona Pandemic. Now, work has been resumed with limited manpower.
	Extn. at 400/220 KV Rajgarh S/S (1x125 MVar BR alongwith 400 KV bay)			Available	15%	5%			Aug'21	Award placed in Jul'19. Work has been affected due to lockdown of the entire country because of Corona Pandemic. Now, work has been resumed with limited manpower.
	Extn. at 765/400 KV Wardha S/S (1x330 MVar BR alongwith 765 KV bay)			Available		5%			Aug'21	Award placed in Jul'19. Civil work was on hold due to country wide lockdown because of Corona Pandemic. Now, work has been resumed with limited manpower.
	Extn. at 765/400 KV Aurangabad S/S (1x240 MVar BR alongwith 765 KV bay)			Available	15%	5%			Aug'21	Award placed in Jul'19. Work has been affected due to lockdown of the entire country because of Corona Pandemic and unprecedented heavy rains in the month of Aug'20. Now, work has been resumed with limited manpower.
	Part-B: Provision of Bus Reactor at Champa Pool: Split section - Part A									

Sl. No.	Name of the Sub -Station	MVA Ratio	Executing Agency	Status of land	Status of Construction			Completion Tgt.		Remarks
					Civil works compln. (%)	Str. & Eqpt. Received (%)	Str. & Eqpt. Erection (%)	Schedule	Ant./ Act	
	Extn. at 400/220 KV Champa PS (1x125 MVA BR alongwith 400 KV bay)				5%	5%			Aug'21	Award placed in Jul'19. Work has been affected due to lockdown of the entire country because of Corona Pandemic and unprecedented heavy rains in the month of Aug'20. Now, work has been resumed with limited manpower.
	Part-C: Augmentation of transformation capacity in WR									
	Extn. at 400/220 KV Jabalpur S/S	1x500		Available	5%	5%			Aug'21	Award placed in Jul'19. Work has been affected due to lockdown of the entire country because of Corona Pandemic and unprecedented heavy rains in the month of Aug'20. Now, work is expected to resume.
	Extn. at 400/220 KV Itarsi S/S	1x500		Available	2%	5%			Aug'21	Award placed in Jul'19. Work has been affected due to lockdown of the entire country because of Corona Pandemic. Now, work has been resumed with limited manpower.
27	Scheme to control fault level in at Wardha substation*		PGCIL					Mar'22	Mar'22	
	400 kV Wardha Substation extension (400kV Bus Splitting at Wardha SS)								Mar'22	Award placed in May'20. Engineering activity is under progress.
28	Western Region System Strengthening Scheme-XXII		PGCIL					Mar'23	Mar'23	
	400 kV Boisar Substation Extension (Conversion of 80 MVA fixed line reactor at Boisar end of Aurangabad – Boisar 400 kV D/c line to switchable line reactor alongwith NGR bypass arrangement)			Available					Mar'23	Award placed on 10th August'20.
29	Extension works at POWERGRID substations for Interconnection of RE Projects		PGCIL					Jan'21	Jan'21	
	Part-A: PG works associated with Western Region Strengthening Scheme - 21									

Sl. No.	Name of the Sub -Station	MVA Ratio	Executing Agency	Status of land	Status of Construction			Completion Tgt.		Remarks
					Civil works compln. (%)	Str. & Eqpt. Received (%)	Str. & Eqpt. Erection (%)	Schedule	Ant./ Act	
	Conversion of existing 2x63 MVAR line reactors at Bhachau end of Bhachau - EPGL 400 KV D/C line to switchable line reactors along with 02 nos. 400 kV line reactor bays			Available					Jan'21	Award placed on 10th August'20.
	Part-B: Extension works at Bhuj PS for interconnection of RE Projects									
	Extn. at 765/400/220 kV Bhuj PS			Available					Jan'21	Award is under progress.
28	Western Region Strengthening Scheme - XIX WRSS(XIX)									Project is associated with TBCB Project. SPV Handed over to M/s Sterlite Grid 5 Ltd on 24th June'20. Completion Schedule for Bay Ext'n at Banaskantha and Padghe is 28 months and 42 months from Effective Date of Transfer of SPV to M/s Sterlite Grid 5 Ltd.
	Additional 400kV outlets from Banaskantha 765/400kV S/s - 2 nos. of 400kV line bays at Banaskantha(PG)			Available					Oct'22	[for termination of LILO of second circuit of Zerda – Ranchodpura 400 kV D/c line at Banaskantha (PG) PS
	Additional ISTS feed to Navi Mumbai 400/220kV substation of POWERGRID - 2 nos. of 400kV line bays at Padghe (PG)			Available					Dec'23	[for termination of Padghe (PG) – Kharghar 400 kV D/c (quad) line]
29	Transmission system for evacuation of power from RE P projects in wind energy zones in Osmanabad area of Maharashtra									
	Conversion of 50MVA Fixed line reactor on each circuit of Parli (PG) - Pune (GIS) 400kV D/c line at Parli (PG) end into to Switchable line reactor			Available					Dec'21	Project is associated with TBCB Project for which schedule is likely to be extended.
	SOUTHERN REGION									
30	Transmission System for Ultra mega Solar Park at Tumkur (Pavagada) Karnataka - Phase- II (Part.-A)		PGCIL					Jan'19/ Sep'19/ Apr'20	Apr'20	
	Extn at 400/220KV Tumkur (Pavagada) Pooling Station & 400 KV 125 MVAR BR	2x500		Available	100%	100%	100%		Jun'19	1 ICT charged in Mar'19 & 2nd ICT charged in Apr'19. 125 MVAR BR charged in Jun'19.

Sl. No.	Name of the Sub -Station	MVA Ratio	Executing Agency	Status of land	Status of Construction			Completion Tgt.		Remarks
					Civil works compln. (%)	Str. & Eqpt. Received (%)	Str. & Eqpt. Erection (%)	Schedule	Ant./ Act	
	Extn at 400/220KV Tumkur (Vasantnarsapur) Sub Station	1x500		Available	100%	100%	100%		Jun'19	Charged.
	Extn at 400/220KV Mysore Substation (2 nos. 400 KV Line bays with 2x80 MVAR Reactor)			Available	100%	100%	100%		Apr'20	1st Bay along with Reactor commissioned in Mar'20 and balance in Apr'20.
31	HVDC Bipole link between Western Region (Raigarh, Chhattisgarh) and Southern Region (Pugalur, TM) - North Trichur (Kerala) - Scheme-III : Pugalur - Trichur 2000 MW VSC based HVDC System*		PGCIL					Apr'20	Feb'21	Compln Sch. : 38 months from IA. (ADB Funded).
	+/- 320KV VSC based HVDC Terminal at Pugalur (2000MW)	2000MW		Acquired	80%	90%	76%		Feb'21	Progress affecetd due to limited permission with regard to interstate movement of labours/ Quarantine compliance.
	+/- 320KV VSC based HVDC Terminal at North Trichur (2000MW)	2000MW & 630		Acquired	79%	90%	76%		Feb'21	Progress affecetd due to limited permission with regard to interstate movement of labours/ Quarantine compliance.
32	Transmission System for evacuation of power from Neyveli Lignite Corp. Ltd. TS-1 (Replacement) (NNTPS) in Neyveli, Tamil Nadu.		PGCIL					Jul'19/ Jun'20	Jul'20	Compln. Sch. - 13-26 months from IA or matching with Generation.
	Extn at 400KV Ariyalur (Villupuram) S/stn. (TANTRANSCO) scope (2 nos. 400 KV line bays)			Available					Jul'20	Deposit work by TANTRANSCO. In view of Delay in Readiness of Ariyalur SS (TANTRANSCO), interim arrangement has been done to connect associated line to one ckt of LILO section of Pugalur-Kalivandapattu 400 kV D/C line to evacuate power from NNTPS.
33	Transmission System for Ultra mega Solar Park at Tumkur (Pavagada) Karnataka - Phase- II (Part.-B)		PGCIL					Feb'19/ Dec'19/ May'20	Nov'20	Compln. Sch. - 21 months from IA . ADB Funded
	Extn at 400/220KV Tumkur (Pavagada) Pooling Station (2 nos. 400 KV line bays)			Available	100%	99%	99%		Nov'20	Commissioning matching with line.
	Extn at 400/220KV Devanahally (KPTCL) Sub Station (2 nos. 400 KV line bays)			Available					Nov'20	Deposit work by KPTCL. Commissioning matching with line.

Sl. No.	Name of the Sub -Station	MVA Ratio	Executing Agency	Status of land	Status of Construction			Completion Tgt.		Remarks
					Civil works compln. (%)	Str. & Eqpt. Received (%)	Str. & Eqpt. Erection (%)	Schedule	Ant./ Act	
34	HVDC Bipole link between Western Region (Raigarh, Chhattisgarh) and Southern Region (Pugalur, TM) - North Trichur (Kerala) - Scheme-II : AC System Strengthening at Pugalur end.		PGCIL					Feb'20/ Sep'20	Feb'21	Progress affected due to limited permission with regard to interstate movement of labours/ Quarantine compliance.
	Extn at 400KV Pugalur GIS (8 nos. 400 KV line bays)			Available	98%	98%	98%		Feb'21	Commissioning matching with lines.
	Extn at 400KV Pugalur (Existing) Sub Station (2 nos. 400 KV line bays)			Available	100%	100%	99%		Sep'20	Commissioning matching with line.
	Extn at 400KV Arasur Sub Station (2 nos. 400 KV line bays)			Available	100%	100%	99%		Sep'20	Commissioning matching with line.
	Extn at 400KV Thiruvalem Sub Station (2 nos. 400 KV line bays)			Available	98%	96%	96%		Feb'21	Commissioning matching with line.
	Extn at 400KV Udumulpet Sub Station (2 nos. 400 KV line bays)			Available	97%	97%	96%		Nov'20	Commissioning matching with line.
	Extn at 400KV Edayarpalayam (TANTRANSCO) Sub Station (2 nos. 400 KV line bays)			Available					Nov'20	Deposit work basis.
35	Southern Region System Strengthening - XXVI*		PGCIL					Mar'21	Mar'21	Progress affected due to limited permission with regard to inter-state movement of labours/ Quarantine compliance/ Containment Zone in view of COVID-19 and Continuous heavy rain in Kerala.
	Part-A: Extn. at 400/220 KV Cochin S/S (East) (2 nos. 220 KV line bays for termination of Cochin East (Pallikkara)-Aluva 220 KV D/C line, to be implemented by KSEBL)			Available	92%	75%		Dec'20	Dec'20	
	Part-B: Extn. at 400/220 KV Kozhikode S/S (2 nos. 400 KV line bays for termination of North Trissur (Madakkathara)-Kozhikode (Areekode) 400 KV (Q) D/C line, to be implemented by KSEBL)			Available	85%	70%	10%	Mar'21	Mar'21	
36	Southern Region System Strengthening - XXV*		PGCIL					Jul'21	Jul'21	Progress affected due to limited permission with regard to interstate movement of labours/ Quarantine compliance.

Sl. No.	Name of the Sub -Station	MVA Ratio	Executing Agency	Status of land	Status of Construction			Completion Tgt.		Remarks
					Civil works compln. (%)	Str. & Eqpt. Received (%)	Str. & Eqpt. Erection (%)	Schedule	Ant./ Act	
	Augmentation of Transformation Capacity at 400/200 KV Gajuwaka S/S	500		Available	35%	10%			Jul'21	
	Extn. at 400/220 KV Hosur S/S (1x125 MVA, 420 KV BR alongwith associated bays)			Available	40%	15%			Jul'21	
	Extn. at 400/220 KV Madhugiri S/S (1x125 MVA, 420 KV BR alongwith associated bays)			Available	50%	15%			Jul'21	
	Extn. at 400/220 KV Dharampuri S/S (1x125 MVA, 420 KV BR alongwith associated bays)			Available	45%	15%			Jul'21	
	Extn. at 400/220 KV Hiriyur S/S (1x125 MVA, 420 KV BR alongwith associated bays)			Available	45%	15%			Jul'21	
	Extn. at 400/220 KV Pugalur S/S (1x125 MVA, 420 KV BR alongwith associated bays)			Available	20%	10%			Jul'21	
	Extn. at 400/220 KV Pugalur HVDC (GIS) S/S (2x125 MVA, 420 KV BR alongwith associated bays)			Available	5%				Jul'21	
37	Transmission system for controlling high Short Circuit Current level at 400 kV Thiruvalem S/S		PGCIL					Aug'21	Aug'21	
	Extn. at Thiruvalem Substation i. Installation of 12 Ω , 420 kV fault limiting bus series reactors between: ☐ Bus section-A and bus section-B ☐ Bus Section-B and bus section-C ☐ 4 nos. bays for 2 nos. series bus reactors ii. Opening of the one of the bus (other than on which fault limiting bus series reactors are being installed) between the above mentioned bus sections through suitable arrangement. iii. Bypass of Kolar-Thiruvalem and Thiruvalem-Sriperumbudur 400 kV S/c line to form Kolar – Sriperumbudur 400 kV S/c direct line.								Aug'21	Award placed on 30.06.20. Engg. in progress.

Sl. No.	Name of the Sub -Station	MVA Ratio	Executing Agency	Status of land	Status of Construction			Completion Tgt.		Remarks
					Civil works compln. (%)	Str. & Eqpt. Received (%)	Str. & Eqpt. Erection (%)	Schedule	Ant./ Act	
38	Transmission system for controlling High Loading of Nellore (PG) – Nellore PS 400 kV (Q) D/C Line		PGCIL					Jan'21	Jan'21	
	Extn. at Nellore (PG) Substation (i. Shifting of 125 MVAR and 80 MVAR line reactors at Nellore (PG) from Nellore PS-Nellore(PG) 400kV D/c line to Nellore(PG) – Sriperumbudur 400kV D/c line (with suitable arrangement). ii. Bypassing Nellore PS – Nellore (PG) 400 kV D/c (Quad) line and Nellore (PG) – Thiruvalam 400kV D/c (Quad) line at Nellore (PG) for making direct Nellore PS – Thiruvalam 400kV D/c (Quad) line)								Jan'21	Award placed on 30.06.20. Engg. in progress.
	EASTERN REGION									
39	Eastern Region Strengthening Scheme-V		PGCIL					Dec'18/ Aug'19/ Apr'20	Jul'20	
	400/220KV Rajarhat S/Stn. (GIS)	2x500		Acquired	100%	100%	100%		Jul'20	Land acquired in Feb'14. work resumed in Oct/Nov'17 but again stalled from 01.12.17 due to protest by locals. Work re-started on 14.08.18 with the help of local administration but severe ROW in line affected completion. 1 ICT charged in Feb'19. ICT-II commissioned in Aug'19. Line bays also commissioned on 12.07.20 with commissioning of Rajarhat-Purnea line.
	Extn at 400KV Purnea S/stn. (2x80MVAR L/R)			Available	100%	100%	100%		Oct'18	Commissioned in Oct'18
	Extn at 400KV Farakka S/stn.			Available	100%	100%	100%		Mar'17	Commissioned in Mar'17.
	Extn at 400KV Gokarna S/stn.			Available	100%	100%	100%		Mar'17	Commissioned in Mar'17.

Sl. No.	Name of the Sub -Station	MVA Ratio	Executing Agency	Status of land	Status of Construction			Completion Tgt.		Remarks
					Civil works compln. (%)	Str. & Eqpt. Received (%)	Str. & Eqpt. Erection (%)	Schedule	Ant./ Act	
40	Eastern Region Strengthening Scheme-XII		PGCIL					Jun'19/ Dec'19/ Jun'20	Dec'20	
	Installation of 125 MVAR Bus Reactor at Baripada (1 no.) & Maithon (1 no.) with GIS bays. Conversion of 50 MVAR LR, presently installed at Jeerat end of Baharampur - Jeerat 400KV line as BR in parallel with existing BR at Jeerat.			Available	100%	100%	100%		Nov'16	Conversion of Line reactor at Jeerat commissioned in Aug'16, Baripada commissioned in Oct'16 & Maithon in Nov'16.
	Addition of 500MVA ICT at 400/220KV Baripada S/stn.	500		Available	100%	100%	100%		Sep'16	Commissioned in Sep'16.
	Repl. 2 nos. ICT's, 315MVA to 500MVA at 400/220KV Purnea S/stn.	370		Available	100%	100%	100%		Sep'16	ICT- I commissioned in Jul'15 & ICT-II in Sep'16
	Repl. 2 nos. ICT's, 315MVA to 500MVA at 400/220KV Pusali S/stn.	370		Available	100%	100%	100%		Jan'20	ICT- I commissioned in Mar'16. ICT-II commissioned in Jan'20.
	Repl. 2 nos. ICT's, 315MVA to 500MVA at 400/220KV Patna S/stn. & 3rd new ICT 500MVA Installation	870		Available	100%	100%	100%		Feb'19	ICT-I commissioned in Sep'16. 3rd ICT added as per MoP order no; 15/2/2017 (Part-I)- Trans. dated 10.01.18. 3rd ICT commissioned in Feb'18. ICT -II charged in Feb'19
	Shifting of 1x315MVA 400/220KV ICT from any suitable location (after replacement by 1x500MVA & install it at 400/220KV Jamshedpur S/S. as 3rd ICT alongwith associated bays.	315		Available	100%	100%	100%		Dec'17	Commissioned in Dec'17.
	Shifting of 1x315MVA 400/220KV ICT from any suitable location (after replacement by 1x500MVA & install it at 400/220KV Farakka S/S. as 2nd ICT alongwith associated bays.	-		Available	85%	75%	60%		Dec'20	Shifted from Pusauli. ICT was held up at bridge near Farakka. ermission to cross bridge refused by MoST, W.B. ICT was delivered to Durgapur and commissioned at Durgapur *Scope was earlier proposed to be deleted from scheme. Now transporation via different route & commissioning at Farakka taken up. Awarded to CGL in Apr'19.

Sl. No.	Name of the Sub -Station	MVA Ratio	Executing Agency	Status of land	Status of Construction			Completion Tgt.		Remarks
					Civil works compln. (%)	Str. & Eqpt. Received (%)	Str. & Eqpt. Erection (%)	Schedule	Ant./ Act	
	Repl. 1 no. ICT's, 100MVA to160MVA at 220/132KV Siliguri S/stn.	60		Available	100%	100%	100%		Jan'16	Commissioned in Jan'16.
	Repl. 1 no. ICT's, 100MVA to160MVA at 220/132KV Purnea S/stn.	60		Available	100%	100%	100%		Feb'16	Commissioned in Feb'16.
	Repl. 1 no. ICT's, 100MVA to160MVA at 220/132KV Birpara S/stn.	60		Available	100%	100%	100%		Dec'15	Commissioned in Dec'15.
	Modification of 132KV Bus arrangement at 220/132 KV Siliguri & Purnea S/stn. with GIS bays.	-		Available	100%	100%	100%		Mar'18	Siliguri commissioned in Nov'16 & balance commissioned in Mar'18.
	02nos. 500MVA, 765/400KV Spare Transformers in ER.	-							Sep'18	01 ICT received at Angul received in Sep'17 & 2nd ICT commissioned at Jharsuguda in Sep'18.
	Const. of 4 nos 220KV GIS line bays at Kishanganj S/stn.	-		Available	100%	100%	100%		Oct'16	Commissioned in Oct'16.
41	Eastern Region Strengthening Scheme-XV		PGCIL					Apr'18/ Jan'20/ Apr'20	Sep'20	Agreement between WBSETCL & PGCIL signed on 22.08.17.
	Extn at 400/220KV at Farakka S/stn.			Available	100%	100%	100%		Aug'18	Bay commissioned in Aug'18.
	Extn at 400/220KV at Sagardighi S/stn.			Available	100%	100%	100%		Aug'18	Bay commissioned in Aug'18.
	Extn at 400/220KV at Jeerat S/stn.			Available	90%	90%	80%		Sep'20	Work to be executed by WBSETCL on deposit basis. Awarded to JV of M/s Techno & Xian in Nov'18. Work has been affected due to lockdown of the entire country because of Corona Pandemic.
	Extn at 400KV at Baharampur S/stn.			Available	100%	100%	100%		Aug'18	Bay commissioned in Aug'18.
	Extn at 400KV at Subhashgram S/stn.			Available	100%	100%	100%		Mar'18	Commissioned in Mar'18.
42	Eastern Region Strengthening Scheme-XVII (Part-B)		PGCIL					Jun'19/ Sep'20	Nov'20	
	Extn. at 400/220KV Gaya S/stn.	500		Available	100%	100%	100%		Jan'19	Commissioned.
	Extn. at 400/220KV New Siliguri S/s (3rd ICT)	315		Available	97%	100%	90%		Nov'20	Award placed in Jun'17. Work has been affected due to lockdown of the entire country because of Corona Pandemic. Now, work has been resumed with limited manpower.

Sl. No.	Name of the Sub -Station	MVA Ratio	Executing Agency	Status of land	Status of Construction			Completion Tgt.		Remarks
					Civil works compln. (%)	Str. & Eqpt. Received (%)	Str. & Eqpt. Erection (%)	Schedule	Ant./ Act	
	Extn. at 400/220KV Durgapur S/stn. (3rd ICT)	315		Available	100%	100%	100%		Jun'19	Charged in Jun'19.
	Extn. at 400/220KV Jeypore S/stn.	630		Available	80%	80%	50%		Oct'20	Award placed in Mar'17. Work has been affected due to lockdown of the entire country because of Corona Pandemic. Now, work has been resumed with limited manpower.
	Extn. at 400/220KV Rourkela S/stn.	630		Available	90%	90%	85%		Oct'20	Award placed in Mar'17. Work has been affected due to lockdown of the entire country because of Corona Pandemic. Now, work has been resumed with limited manpower.
	Repl. of 400/220KV Malda S/st. (2x315MVA to 2x500 MVA)	370		Available	80%	90%	55%		Oct'20	Award placed in Mar'17. Work has been affected due to lockdown of the entire country because of Corona Pandemic. Now, work has been resumed with limited manpower.
	Extn. at Maithon (PG) and Maithon (RB)			Available	80%	90%	60%		Oct'20	Award placed in Mar'17. Work has been affected due to lockdown of the entire country because of Corona Pandemic. Now, work has been resumed with limited manpower.
	Bypassing arrangement of LILO of 400KV lines at Angul.			Available	100%	100%	100%		Feb'20	Charged in Feb'20.
43	Eastern Region Strengthening Scheme- XVIII*		PGCIL					Jul'20	Oct'20	
	Extension at 765kV Ranchi (New) S/s			Available	97%	97%	95%		Oct'20	Bays are test charged on 8.8.20 (without Reactor). Commissioning matching with associated TBCB line.
	Extension at 400kV Subhashgram (New) S/s			Available	95%	95%	85%		Oct'20	Work has been affected due to lockdown of the entire country because of Corona Pandemic. Now, work has been resumed with limited manpower. Commissioning matching with associated TBCB line.
44	400KV D/C Baharampur (PG) - Bheramera (B'desh) line (IInd Ckt) - India portion		PGCIL					Feb'20/ Apr'20	May'20	

Sl. No.	Name of the Sub -Station	MVA Ratio	Executing Agency	Status of land	Status of Construction			Completion Tgt.		Remarks
					Civil works compln. (%)	Str. & Eqpt. Received (%)	Str. & Eqpt. Erection (%)	Schedule	Ant./ Act	
	Extn. at 400KV Baharampur S/stn.	-		Available	100%	100%	100%		May'20	Both bays are charged on 07.05.20. Commissioning matching with readiness of bays at Bangladesh end.
45	Eastern Region Strengthening Scheme - XX*		PGCIL					May'20	Oct'20	Compln. Sch. - 30 months from IA
	Extn. at 400/220KV Biharshariff S/Stn.	500		Available	100%	100%	100%		Sep'19	Commissioned.
	Extn. at 400/220KV Maithon S/Stn.	500		Available	100%	100%	100%		Jul'20	Commissioned.
	Extn. at 400/132KV Banka S/Stn.	315		Available	100%	100%	100%		Dec'19	Commissioned.
	Extn. at 400/132KV Lakhisarai S/Stn.	315		Available	100%	100%	100%		Dec'19	Commissioned.
	Extn. at 220/132KV Rangpo S/Stn.	100		Available	95%	95%	85%		Oct'20	Award placed in Dec'17. Work has been affected due to lockdown of the entire country because of Corona Pandemic. Now, work has been resumed with limited manpower.
	Repl. 220/132KV 50MVA to 160MVA at Malda S/stn.	110		Available	100%	100%	100%		Oct'19	Commissioned.
	Extn. at 220KV Biharshariff (BSPTCL) S/S.	-		Available	100%	100%	100%		Sep'19	Commissioned.
	Extn. at 400/220KV New Siliguri S/s	-		Available	75%	80%	65%		Oct'20	Award placed in Dec'17. Work has been affected due to lockdown of the entire country because of Corona Pandemic. Now, work has been resumed with limited manpower.
	Extn. at 400KV Subhashgram S/Stn.	-		Available	100%	100%	100%		Jan'20	Commissioned.
	Extn. at 765/400KV Ranchi (New) S/Stn.	-		Available	99%	99%	99%		Sep'20	Award placed in Dec'17. Work has been affected due to lockdown of the entire country because of Corona Pandemic. Now, work has been resumed with limited manpower.
	Extn. at 400/220KV New Purnea S/Stn.	-		Available					May'20	Award placed in Dec'17. Work completely at standstill due to lockdown of the entire country due to Corona Pandemic. The Ministry of Home Affairs on 24.03.20 invoked the National Disaster Management act and declared lockdown of the entire country for 40 days.

Sl. No.	Name of the Sub -Station	MVA Ratio	Executing Agency	Status of land	Status of Construction			Completion Tgt.		Remarks
					Civil works compln. (%)	Str. & Eqpt. Received (%)	Str. & Eqpt. Erection (%)	Schedule	Ant./ Act	
	Extn. at 220/132 KV Purnea S/Stn.	-		Available	100%	100%	100%		Feb'20	Charged in Feb'20.
46	Eastern Region Strengthening Scheme - XXII		PGCIL					Jan'22	Jan'22	Compln. Sch. - 18 months from IA
	Extn. at 400/220/132 KV Malda S/s (Upgradation work at 132kV Malda Substation from AIS to GIS including additional 2 nos. 132 kV GIS Bays)			Available					Jan'22	Award placed in July'20. Engg. Under progress.
47	Eastern Region Strengthening Scheme - XXIII		PGCIL					Jun'21	Jun'21	Compln. Sch. - 11 months from IA
	Extn. at 400/220 kV Muzaffarpur S/S extn including ICT	500		Available					Jun'21	Award placed in July'20. Engg. Under progress.
	Extn. at 400 kV Saharsa S/S			Available					Jun'21	Award placed in July'20. Engg. Under progress.
	Extn. at 400 kV Durgapur S/S								Jan'21	Award placed in July'20. Engg. Under progress.
	Extn. at 400 kV Kahalgaon S/S (NTPC)			Available					Jan'21	Award placed in July'20. Engg. Under progress.
	NORTH EASTERN REGION									
48	North Eastern Region Strengthening Scheme -III		PGCIL					Dec'17/ Jun'18/ Mar'21	Mar'21	
	2nd ICT at 400/220KV Bongaigaon S/s.	315		Available	100%	100%	100%		Apr'19	Commissioned.
	Repl. of 220/132KV 1x50 MVA to 1x160 MVA at Kopili S/stn.	110		Available	90%	85%	75%		Mar'21	Substation submerged due to bursting of penstock of Kopili HEP.
	Repl. of 220/132KV 2x50 MVA to 2x160 MVA at Balipara S/stn.	220		Available	100%	100%	100%		Apr'20	ICT-I commissioned in Sep'17. ICT-II commissioned in Apr'20.
	Extn. of 220KV Salakati S/stn.			Available	100%	100%	100%		Apr'19	Commissioned.
49	PG works associated with North Eastern Region Strengthening Scheme -V*		PGCIL					Apr'20	Mar'21	
	Extn. at 400/220KV Silchar Sub station				90%	80%	70%		Dec'20	Work has been affected due to lockdown of the entire country because of Corona Pandemic. Now, work has been resumed with limited manpower.
50	PG works associated with North Eastern Region Strengthening Scheme -VI*		PGCIL					Jul'20	Oct'20	

Sl. No.	Name of the Sub -Station	MVA Ratio	Executing Agency	Status of land	Status of Construction			Completion Tgt.		Remarks
					Civil works compln. (%)	Str. & Eqpt. Received (%)	Str. & Eqpt. Erection (%)	Schedule	Ant./ Act	
	Extn. at 400/220KV Misa & Imphal Sub station			Available	75%	60%	50%		Oct'20	Work has been affected due to lockdown of the entire country because of Corona Pandemic. Now, work has been resumed with limited manpower. Bays at Imphal completed.
	Extn. 400/220KV New Mariani Sub station	2x500		Available	75%	55%	45%		Oct'20	Work has been affected due to lockdown of the entire country because of Corona Pandemic. Now, work has been resumed with limited manpower.
51	PG works associated with North Eastern Region Strengthening Scheme -II (Part-B)*		PGCIL					Sep'20	Sep'20	Completion Sch. - 20 months to 28 months from IA.
	Extn. at 400/132KV Biswanath Chariyali S/stn.			Available	100%	100%	100%	Jan'20	Jun'20	Bay test charged in Jun'20. Associated TBCB line of Sterlite delayed.
	Extn. at 400/220 KV Silchar GIS S/stn.			Available	75%	65%	50%		Sep'20	Work has been affected due to lockdown of the entire country because of Corona Pandemic. Now, work has been resumed with limited manpower.
	Extn. at 400/220 KV Misa GIS S/stn.			Available	70%	60%	50%		Sep'20	Work has been affected due to lockdown of the entire country because of Corona Pandemic. Now, work has been resumed with limited manpower. 80 MVAR Bus Reactor charged in Jun'20.
52	North Eastern Region Strengthening Scheme-VIII*		PGCIL					Mar'21	Mar'21	Work progress affected due to lockdown of the entire country due to Corona Pandemic.
	Mokokchung (PG) GIS S/S (220/132 KV, 30 MVA 3rd ICT alongwith associated bays)	3x10		Available	20%	12%			Mar'21	Award placed in Nov'18. Engg. & Civil work in progress.
	Dimapur (PG) GIS S/S (Repl. Of 220/132 KV, 4x33.33 single ph. ICT by 1x160 MVA 3-ph. Unit, Addn. of new 200/132 KV 1x160 MVA 3-ph. ICT & associated bays, conversion of switchyard and Bus Bar scheme etc.)	60 1x160		Available	8%	12%			Mar'21	Award placed in Nov'18. Engg. & Civil work in progress.

Sl. No.	Name of the Sub -Station	MVA Ratio	Executing Agency	Status of land	Status of Construction			Completion Tgt.		Remarks
					Civil works compln. (%)	Str. & Eqpt. Received (%)	Str. & Eqpt. Erection (%)	Schedule	Ant./ Act	
	Jiribam (PG) GIS S/S (upgradation of 132 KV level from AIS to GIS alongwith incorporation of Double Bus Arrangement, LBB & Bus Bar Protection & associated works)			Available	18%	15%			Mar'21	Award placed in Nov'18. Engg. & Civil work in progress.
	Aizwal (PG) GIS S/S (upgradation of 132 KV level from AIS to GIS alongwith incorporation of Double Bus Arrangement, LBB & Bus Bar Protection & associated works)			Available	8%	10%			Mar'21	Award placed in Nov'18. Engg. & Civil work in progress.
	Kumarghat (PG) GIS S/S (upgradation of 132 KV level from AIS to GIS alongwith incorporation of Double Bus Arrangement, LBB & Bus Bar Protection & associated works)			Available	20%	10%			Mar'21	Award placed in Nov'18. Engg. & Civil work in progress.
	Haflong (PG) GIS S/S (upgradation of 132 KV level from AIS to GIS alongwith incorporation of Double Bus Arrangement, LBB & Bus Bar Protection & associated works)			Available	18%	8%			Mar'21	Award placed in Nov'18. Engg. & Civil work in progress.