

REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE) VIS-A-VIS PROGRAMME DURING 2014-2015

As on 31-MAR-2015

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

DAMODAR VALLEY CORPORATION (DVC)

1	Gola - Ramgarh	D/C	220	74				74		MAY-14	Commissioned 05/14.
2	Gola - Ranchi (PG)	D/C	220	311	216	127	85	0		SEP-15	Forest : 1st stage forest clearance obtained form GOI. Principal Secretary GOJ, Ranchi has sent the proposal to MOEF. Ranchi approved in principle 3 no. rail crossing on 24.11.2014. PTCC: proposal submitted to concerned authority on 27.8.14.
3	Kodarma-Giridih	D/C	220	212	325	311	310	98		JUN-15	Working clearance in forest area is pending with Principal Secretary,GoJ,Ranchi.Severe ROW problem in 1 location near Giridih end.Matter is being sorted out.PTCC obtained.
4	LILO of Mejia-Kalyaneswari at Burnpur S/S	D/C	220	37	79	55	0	0		DEC-15	Severe ROW problem in 17 no locations. SE Railway has given in principle clearance of crossing. Around 24 no. locations outside the ISP premises are being diverted again due to severe ROW problem. Contractual issues cropped up due to repeated route diversion. Presently work is been held up.
5	Mejia TPS - Gola	D/C	220	342	552	541	507	132	DEC-08	SEP-15	Working clearance obtained on 6-3-2013 from GOJ. Contractual issue cropped up due to delay in obtaining forest clearance as well as theft of materials (100 Ckm.) Rectification work of the theft portion of the line is in progress (80 Ckm out of 100 Ckm has been completed).
6	Raghunathpur TPS -Ranchi (PG)	D/C	400	311	439	439	431	274	AUG-10	MAR-15	Forest: Working clearance obtained on January 2013.Aviation Clearance:Obtained. PTCC Clearance: PTCC clearance obtained.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

NTPC LIMITED. (NTPC Ltd.)

1	Dadr-Loni (Harsh Vihar)	S/C	400	108	162	162	162	108	DEC-10	SEP-14	Commissioned 09/14.
2	LILO of Satna - Gwalior at Barethi TPS	D/C	765								.
3	Lara-I TPS - Raigarh Pooling Station (Kotra)	D/C	765								.

Legends

TL: Total Location STC: Stubs Cast TE: Towers Erected STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

National Hydro Power Corp.Ltd (NHPC)

1	Kishanganga - New Wanpow via Alistang	D/C	220							APR-15	.
2	Kishanpur-Amargarh	D/C	220							APR-15	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)

1	+/- 800KV HVDC Biswanath Chariyali - Agra Bi-pole line	BIPOL E	±800	3483	4334	4351	4226	2930	AUG-13	MAR-15	Matching with HVDC converter,Expected by Mar'15. efforts shall be made to complete earlier.Site work affected in NER Critical.
2	Allahabad - Kanpur line	D/C	400	486	629	103	7			JUN-16	
3	Alusteng(Srinagar) - Drass	S/C	220	120	0	0	0	0		MAR-16	
4	Angul - Dhenkanal	D/C	765								
5	Angul - Jharsauguda line	D/C	765	570	792	285	111		DEC-15	DEC-15	ROW being faced.
6	Angul Pooling Station - Jharsuguda Pooling Station line-I	S/C	765	270	743	743	743	274	MAY-14	MAR-15	Line commissioned in Mar'15.
7	Angul Pooling Station - Jharsuguda Pooling Station line-II	S/C	765	274	510	510	510	274	MAY-14	MAR-15	Commissioned 03/15.
8	Anuppur (Moser Baer) - Jabalpur Pooling Station	D/C	400	492	600	600	600	492		AUG-14	Commissioned 08/14.
9	Aurangabad (PG) - Padghe (PG)	D/C	765	560	764	617	549	56	MAY-15	MAY-15	Forest clearance awaited.Critical
10	Aurangabad (PG)-Aurangabad (MSETCL)	D/C	400	118				118	OCT-12	APR-14	Commissioned 04/14.
11	Aurangabad - Boisar line	D/C	400	672	896	635	545	217	MAY-15	MAY-15	Stage-I Forest clearance (138ha.) awaited.Critical Severe ROW problem (involvement grape garden).
12	Aurangabad - III - Aurangabad (PG)	2xS/C	765								
13	Aurangabad - Solapur line	D/C	765	560	774	520	286	91	MAR-16	MAR-16	
14	Bachou - Varsana line	D/C	400	20	32	32	32	20	SEP-13	JAN-15	Commissioned 01/15.
15	Bairasuil HEP - Sarna	D/C	220	80							
16	Balia - Varanasi	S/C	765	165	463	405	195	53	SEP-14	SEP-15	Completion matching with varansai S/stn.
17	Balipara - Bongaigaon	D/C	400	609	835	835	835	609	FEB-13	OCT-14	Ready for commissioning 10/14.
18	Balipara - Biswanath Chariyali	D/C	400	130	165	165	165	113	AUG-13	JUN-15	Site works affected due to disturbance in Assam.Completion matching with B.charly S/S.
19	Bareilly - Kashipur line (Quad)	D/C	400	200	282	279	279	180	APR-13	APR-15	Completion matching with Bareilly sub station.
20	Barh-II - Gorakhpur	D/C	400	697	939	932	598	346	AUG-12	APR-15	Pile foundation critical.
21	Betul - Khandwa (Quad) line	D/C	400	340	440	165	35		MAY-15	MAY-16	
22	Bhiwani - Hissar line	D/C	400	110	152	110	40	2	MAY-16	MAR-16	Stringing commenced from Feb'15.
23	Biharshariff - Sasaram line	D/C	400	133	344	250	137	35		MAY-15	Completion matching with Varanasi Sub station.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearence and ROW problem, if any needs to be mentioned here.)
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
44	Gwalior - Jaipur line (Ckt 2)	S/C	765	311	656	653	652	265	DEC-14	AUG-15	Involved Wild life sanctury clearance received in Feb'15. Stage-I awaited.
45	Indore - Vadodara	S/C	765	320	909	909	909	320	DEC-13	MAY-14	Commissioned 05/14.
46	Jaipur (RVPNL) - Bhiwani (IIInd Ckt) line	S/C	765	272	741	246	73	2		MAR-16	
47	Jaipur - Bhiwani line	S/C	765	272	741	735	728	242	MAR-16	MAY-15	06 locs. are in severe ROW near Bhiwani.
48	Jharkhand Pool - Gaya (Quad) line	D/C	400	372	332	235	120		NOV-13	DEC-15	Involvement in forest clearance awaited. Critical. Completion matching with S/stn.
49	Jharsuguda - Dharamjaygarh line	D/C	765	312	315	90	12			DEC-15	Huge forest involvement.
50	Jharsuguda Pooling Station Dharamjaygarh line.	D/C	765	300	410	410	410	300		JUL-14	Commissisoned 07/14.
51	Kakrapar APP - Navsari line	D/C	400	100	108	32	6			OCT-16	
52	Kakrapar APP - Vapi line	D/C	400	222	289	74	8			OCT-16	
53	Kameng - Balipara	D/C	400	110	149	115	89	0	FEB-13	MAR-16	Matching with Gen. of Kameng. * Gen. proj. delayed. Revised schedule yet to be confirmed by NEEPCO.
54	Kanpur (new) - Kanpur (exit)	D/C	400	41	62	62	60	10	NOV-14	JUN-15	Matching with Kanpur 765KV GIS.
55	Kanpur - Jhatikara	S/C	765	483	1265	1038	624	140	NOV-14	JUN-15	Matching wit Kanpur 765KV S/Stn.
56	Kargil-Khalsti	S/C	220	90						MAR-16	
57	Kashipur - Roorkee line (Quad)	D/C	400	330	416	413	400	235	APR-13	MAY-15	Completion matching with Bareilly S/S.(Delayed due to late handover land)
58	Khalsti - Leh	S/C	220	74						MAR-16	
59	Khamam - Nagarjunasagar line (Vzag TCL)	D/C	400	292	400	167	86	0		DEC-15	
60	Khandwa - Indore line	D/C	400	360	490	205	77	35	MAY-16	MAY-16	
61	Khargone TPP-Indore	D/C	400							DEC-15	
62	Kishanganj - Patna line (Quad)	D/C	400	692	915	825	579	278	NOV-13	JUN-15	Completion matching with Kishanganj s/stn. Land acquired in Aug'13.
63	Kishenpur - New Wanpoh line (132 KM D/C + 7 KM Multi Ckt)	MC+D/C	400	278	394	377	282	118	JUL-13	DEC-15	NBWL clearance received in on 28.11.14. Final approval to be issued after cabinet meeting.
64	Kishenpur - Ratle, (Dulhasti- Kishenpur Second Ckt stringing extending up to Ratle HP)	S/C	400								
65	Koderma - Gaya (Balance part)	D/C	400	152				152		SEP-14	Ckt-I (76 Ckm) Commissioned 09/14. Ckt -II (76 Ckm) Ready for commissioning 9/14.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearence and ROW problem, if any needs to be mentioned here.)
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
88	LILO of Ckt-II Jullandhur - Hamirpur at Hamirpur (PG)	D/C	220	19	65	65	65	19		FEB-15	Commissioned 02/15.
89	LILO of Dadri - Malerkotla at Kaithal	D/C	400	50	125					JUN-16	Award under progress.
90	LILO of Dehar - Bhiwani at Rajpura (PSTCL)	S/C	400	40	43	42	36	4	AUG-14	JUN-15	Severe ROW being faced.Critical. Completion matching with Rajpur S/S of PSTCL. Also ROW problem being encountered.
91	LILO of Dehar - Panipat at Panchkula	S/C	400	18	20	20	20	18		MAR-15	Line commissioned in Mar'15.
92	LILO of Gangtok - Melli at Rangpo	S/C	132	19	34						Award placed in Aug/11. Engg. in progress.
93	LILO of Gangtok - Rangit at Rangpo	S/C	132	7	21	21	21	7		NOV-14	Commissioned 11/14.
94	LILO of Gaya - Fatehpur at Varanasi line	S/C	765	12					MAY-15		
95	LILO of Gazuwaka - Vijayawada at Vemagiri	D/C	400	38	95				JUL-14	JUN-14	Scheme under review in view of CERC direction.
96	LILO of Jiribam - Aizawl at Turial	D/C	132								
97	LILO of Loktak - Imphal at Imphal (New) line	D/C	132	1	5	5	5	1	DEC-12	MAR-13	Commissioned 03/13.
98	LILO of Lonikhand (MSETCL)- Kalwa at Navi Mumbai	D/C	400	18	25	23	21	13	SEP-10	MAY-15	Completion uncertain. Balance prtion of line using under ground cable. Award placed in Sep'13.ROW problem for laying of cable continue. Critical
99	LILO of Meerut - Kaithal at Bagpat	D/C	400	124	177	153	122	15	FEB-12	MAR-16	Completion matching with Bagpat S/Stn. (delay in land acquisation). Severe ROW problem. Progress is very slow.
100	LILO of Moga - Bhiwani at Hissar line	D/C	400	4					MAR-16		Award placed in Nov'13.
101	LILO of Nathpa Jhakri - Nalagarh at Rampur (2nd Ckt balance)	D/C	400	2				2		OCT-14	Commissioned 10/14.
102	LILO of Navsai - Boisar at Magarwada	D/C	400	16	52	52	52	16	JAN-14	NOV-14	Commissioned 11/14.
103	LILO of Neelamangla - Hoddy line and LILO of Somanhally - Hoddy at Yelahanka	D/C	400	34	25	25	25	25	JUL-12	DEC-15	ROW problem. Critical.Petition filed in Karnataka High Court for now resolved on 31.07.13.
104	LILO of Neyveli - Trichy at Nagapattnam Pooling station	S/C	400	46	63	63	63	46	OCT-14	JUN-14	Commissioned 06/14.
105	LILO of Parli - Pune at Pune	D/C	400	39				39		FEB-15	Commissioned 02/15.
106	LILO of Patiala - Kaithal at Patran	D/C	400	30							
107	LILO of Rajarhat - Purnea at Gokarana	D/C	400	878	1254	290	40		APR-16	APR-16	Part-I Tower pkg award placed in Mar'14. Part-II in Jul'14.
108	LILO of Ranganadi - Balipara 400KV D/C line at Biswanath Chariyali (Pooling Point)	D/C	400	54	77	77	75	46	AUG-13	JUN-15	Site works defarrad due to disturbance in Assam.
109	LILO of Sarna - Hiranagar at Samba	S/C	220								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
131	Madhugiri - Bidadi (Quad)	D/C	400								
132	Madhugiri - Yelhanka	D/C	400	154	177	114	50		JUN-14	JUN-15	ROW being faced at Madugiri end.Critical.
133	Maithon -Gaya line (Balance part)	D/C	400	130				130		SEP-14	Ckt-I (65 Ckm) Commissioned 09/14. Ckt-II (65 Ckm) Ready for commissioning.(422 Ckm Commissioned in January 2013.)
134	Mariani (New) - Mokikchung (PG)	D/C	220	56	163	163	162	80	DEC-12	MAY-15	Due to agitation in Assam-Nagaland border, site work affected.
135	Mauda-II - Betul (Quad) line	D/C	400	396	537	205	62	1	MAY-16	MAY-16	Stringing commenced from Feb'15.
136	Meerut - Moga line	S/C	765	324	922	845	581	237	MAR-15	MAR-15	ROW being faced in UP.
137	Meja - Allahabad line	D/C	400	70	81	77	29			JUL-15	
138	Melriat (New) - Sihmui line	D/C	132	12	30	0	0	0	DEC-12	DEC-15	Stage-I forest clearance awaited.
139	Mendhasal - Uttra line	D/C	400	74	106	41	3	0		JUL-15	Severe ROW being faced. Scope changed, LILO of 400KV D/C baripada-Mendhasal at Pindiabil in place of Uttra-Mendhasal line. (alternative land acquired at Pindiabil)
140	Mokokchung (PG) - Mokokchung (Nagaland) line	D/C	132	2	11	9	6	1	DEC-12	MAY-15	04Locs. under Severe ROW problem. Stringing commenced from Mar'15.
141	Mysore - Kozhikode	D/C	400	418	614	500	486	309	DEC-07	MAR-16	Work completely held-up in stretch since more than 05 year due to severe ROW problem in Karnataka portion of line forest clearance in Karnataka. Work re-started from DOct'14 with admn. support as directed by court.
142	NCC gen Sw Yd. - Nellore PS line (Q)	D/C	400	33	95	15				FEB-17	
143	Nagapattinam Pooling Station - Salem (NMTCL)	D/C	765	534	543	238	64	0		SEP-14	
144	Narendra (New, Kudgi) - Kolhapur (new)	D/C	765	376	492	454	414	241	APR-15	DEC-15	Efforts being made to complete earlier .
145	Narendra (New, Kudgi) - Narendra (Existing)	D/C	400	354	411	350	148	66	APR-15	DEC-15	Completion matching with Kudgi S/stn.
146	Navsari - Boisor	D/C	400	432	575	480	447	287	OCT-12	JUN-15	Line is now proposed to be terminated at Boisor S/Stn in place of Mumbai new loc. Forest clearance awaited.Contigrncy arrangement to connect Navsari-Boisar with Vapi-Navi Mumbai line by passing forest area to form Vapi-Navsari line (212 Ckm) commissioned in Mar'13.FC proposal submitted to MoEF on 28.07.14 (57 Hac.)
147	Nellor - Thiruvalam (Quad) line	D/C	400	352	480	480	480	352		APR-14	Commissioned 04/14.
148	Padghe (PG) - Kudus line	D/C	400	34	46	33	30	8	MAY-15	MAY-15	Commissioning of Kuddus S/S/by MSETCL critical.
149	Padghe (PG) - Padhe (PG)	D/C	400	50	46	32	28	7		MAY-15	Completion of Kudus S/S by MSETCL critical.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
191	Vapi (PG) - Kala - Kudus	D/C	400	236	346	205	185	90		DEC-15	Due to severe ROW portion at Novi Mumbai end, line was decided to be terminatedat Kudus S/stn.of MSETCL.
192	Vapi (PG) - Navi Mumbai	D/C	400	258	346	205	185	90	SEP-10	DEC-15	Due to severe ROW portion at Navi-Mumbai end,Line now decided to the terminated at Kudus S/stn. of MSETCL. Contigency arrangement to connect Vapi-Navi Mumbai with Navsari-Boisar line by passing ROW area to form Vapi-Navsari line (24 Ckm) commissioned in Mar'13.40KV D/C Vapi-Kala portion (61 Ckm0 commissioned in Mar'14. Balance matching with readiness of Kudus S/S by MSETCL.
193	Vapi-Boisar	D/C	400	258	388	149	99	27			Severe ROW problem being faced in Maharastra & DNH on almost all locations. * Completion uncertain.
194	Varanasi - Kanpur	D/C	765	652	885	778	456	125	NOV-14	JUN-15	Readiness sub station critical. Balance land for varansai GIS acquired in Jun'14
195	Vijayawada - Nellore line	D/C	400	686	887	867	864	598	NOV-14	JUN-15	ROW problem being faced at Krishna Distt & Guntur Distt.
196	Vindhyachal Pooling Station - Satna line (2 Km D/C Portion) Ckt-II	D/C+S/C	765	271	586	586	586	271	NOV-11	MAR-15	Commissioned 03/15.
197	Vindhyachal Pooling Station Satna line (Ckt-I)	S/C	765	253	706	706	706	271	NOV-14	MAR-15	Line commissioned in Mar'15.
198	Wardha - Aurangabad (on 1200 kV)	D/C	1200	700	962	789	480	70	OCT-12	MAR-16	Contract terminated due to unsatisfactory performanc and fresh tender being taken up.The pkg. has been bifurcated into two pkgs.. 01 pkg. award in Dec'14 & 2nd pkg. awarded in Feb'15.
199	Wardha - Aurangabad -II	D/C	765	701	928	928	928	701	DEC-15	MAR-15	Commissioned 03/15.
200	Wardha - Aurangabad-I	D/C	765	690	928	928	928	690	MAY-15	JUL-14	Commissisoned 07/14.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

ASSAM ELECTRICITY GRID CORP. LIMITED (AEGCL)

1	Agia - Matia (Dudhnoi) line	S/C on D/C	132	24	87	86	86	21		MAY-15	Work in progress.
2	BTPS - Kokrajhar line	S/C on D/C	132	10	39	17	1	0		MAR-15	
3	BTPS-Agia-Sarusajai (2nd Circuit, Balance portion)	S/C	220	65	195	195	195	65		SEP-14	commissioned 9/14
4	Bongaigaon TPS - Rangia	D/C	220	322	516	431	317	11		DEC-14	RoW problems
5	Kokrajhar - Bilashipara - Gauripur	S/C on D/C	132	61	199	137	14	0		MAY-15	
6	Kukurmara - Azara line	S/C on D/C	132	5	26	3	0	0		DEC-14	Re-tendering of the work has been done
7	Kukurmara - Boko line	S/C on D/C	132	25	162	0	0	0		DEC-14	Project has been abandoned
8	LILO of Jorhat - Bokakhat at Jorhat (West) S/S	D/C	132	10	9	9	8	2		MAY-15	Balance stringing work held due to non-availability of 132kV line shut-down.
9	LILO of Namrup - Tinsukia at Bordubi S/S	D/C	132	12	9	7	0	0		MAY-15	Work in progress.
10	LILO of Palatana - Bongaigaon at Azara S/S	D/C	400	7	14	14	14	7		JAN-15	Commissioned 01/15.
11	LILO of both ckt of Balipara (PG) Samaguri at Sonabil	2xD/C	220	14	6	6	0	0		DEC-14	Due to water logging issues, erection of towers couldnot be carried out.
12	LILO of both ckt of Chandrapur - Kahilipara/Narengi at Sonapur	2xD/C	132	89	137	64	31	0		MAY-15	Compensation issue, RoW problems, Forest Clearance and Railway crossing
13	LILO of both ckt of Depota - Gohapur at Sonabil S/S	2xD/C	132	8	6	6	0	0		MAY-15	Compensation issue, RoW problems and Railway crossing
14	LILO of both ckt of Samaguri - Sarusajai line at Sonapur S/S	2xD/C	220	55	41	17	0	0		DEC-14	RoW & Water logging problems adversely affected foundation works
15	LILO of one ckt of Tinsukia - Margherita at Rupai (Doomdooma) S/S	D/C	132	31	109	108	107	29		NOV-14	Right of way issues
16	Namrup - Mariani	S/C on	220	160	448	446	420	76		DEC-14	Work in progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

		D/C									
17	Nazira - Mariani (Garmur) line	S/C	132	34	117	117	117	34		APR-13	Project has been completed.
18	Samaguri - Lanka line (2nd Ckt)	S/C	132	61	205	205	205	60		NOV-13	Project has been completed
19	Samaguri - Nagaon line	S/C on D/C	132	42	142	142	142	42		DEC-13	Project completed.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

BIHAR STATE ELECTRICITY BOARD (BSEB)

1	Barauni TPS Exte. - Hazipur	D/C	220	200							
2	Begusarai-Purnea	D/C	220	366	564	551	172	16	SEP-03	DEC-14	
3	Bihta - Sipara	D/C	220	108						SEP-15	
4	Darbhangha - Darbhanga	D/C	220	20						MAR-16	
5	Darbhangha - Motipur	D/C	220	200						DEC-15	
6	Darbhangha - Samastipur (New)	D/C	220	50						JAN-16	
7	Darbhangha - Supaul/Lokhi	D/C	220	240						MAR-16	
8	Gaya (PG) - Sonenagar (New)	D/C	220	200						JAN-16	
9	Kanti - Darbhanga (2nd Ckt)	S/C	220	68				68		SEP-14	Ready for commissioing 09/14. Bay is not ready in Darbhanga S/S.
10	Kanti - Gopalganj (2nd Ckt.)	S/C	220	101						DEC-14	There are no ROW issues at present in this line.The are no ROW issues at present in this line. The work is under progress.
11	Kishanganj (New) - Madhepura	D/C	220	250							
12	Kishanganj (PG) - Kishanganj (New)	D/C	220	16						FEB-16	
13	LILO of Begusarai - Kanti at Samastipur	D/C	220	60						JAN-16	
14	LILO of Both Ckt of Purnea - Begusarai at BTPS Extn	D/C	220								ICT is under construction.
15	LILO of Both ckt of Biharsharif - Begusarai at BTPS Extn.	D/C	220								
16	LILO of Darbhanga - Kanti at Motipur	D/C	220	140						NOV-15	
17	LILO of Darbhanga - Kanti at Musahari	D/C	220	84						DEC-15	
18	MTPS - Dharbhangha (2nd Ckt)	D/C	220								Completed.
19	MTPS - Gopalganj (2nd Ckt)	D/C	220								Line is under construction.
20	Madhepura - Lokhi	D/C	220	150							
21	Patna (PG) - Gourichak	D/C	220	1						MAR-15	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)

1	Chhur - Mopka (bilaspur)	D/C	220	189	345	345	341	147		MAY-15	Work is under progress
2	Korba (E) - Vishrampur (2nd Ckt.)	D/C	220	155				24	JUN-15		Work is under progress.
3	Korba -Vishrampur	S/C	220	153	505	505	505	153	MAR-12	AUG-14	Commissioned 08/14.
4	LILO of One ckt of Korba (W) - Khedamara at Marwa	D/C	400	116	161	161	161	102	MAR-13	MAY-15	work is under progress.
5	LILO of Korba (E) - Bishrampur at Churri	D/C	220	30	30	30	29	15		MAY-15	Work under progress.
6	LILO of Raigarh - Budipadar line at Raigarh (PG)	D/C	220	19	46	37	8	0		JUN-15	Work under progress.
7	LILO of Raigarh - Jindal (Tamnar) at Girwani	D/C	220	15	27	27	27	15		AUG-14	Commissioned 08/14.
8	Raita - Jagadalpur	D/C	400	662	901	719	650	293		JUN-15	Work is under progress.
9	Salora TPP - Dharamjaigarh (PS)	D/C	400	140							Yet to start construction of 400 kV D/C line from Salora TPS - Dhranjaygarh (70 Km). Intrim arrangement available.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

DELHI TRANSCO LIMITED (DTL)

1	Bawana-Rohini -II (Sec -29)	D/C	220	12	38	30	19	0		MAR-15	Case for extension of time upto 28.02.15 was processed and approval of same is awaited.
2	Harsh Vihar - Patparganj line	D/C	220	180							
3	LILO of Bawana-Najafgarh at Kanjhawla	D/C	220	6	33	33	33	6		SEP-14	Commissioned 9/14.
4	LILO of Kanjhawala - Najafgarh at Mundka 400 kV S/S	D/C	220	11	35	30	19	0		MAR-15	Case for extension of time upto 28.02.15 was processed and approval of same is awaited.
5	Maharani Bagh- Gazipur (0.5kM cable on Maharani Bagh side & 8.5kM OH line)	D/C	220	19	42	42	42	19		SEP-14	Commissioned 9/14.
6	Mundka -Peeragarhi U/G 200 mm, 250 MW	D/C	220	26					MAY-11	FEB-15	.Cable laid in 23 Sections out of 24 Sections and 114 St. through joints made out of 138 joints. .Delay in RBI permission to M/s TBEA to open INR account in India received in Nov,13. Erection of Supporting structure for outdoor terminations has been completed
7	Peeragarhi-Wazirpur U/G 1000 mm, 200 MW	D/C	220	17						MAR-15	.Cable laid in 13 Sections out of 19 Sections. 42 Joints made out of 108 Joints. .Delay in RBI permission to M/s TBEA to open INR account in India received in Nov,13. .ROW charges amounting to Rs. 7.6 Crore deposited to Railways . The permission is expected within a week. Work has been stopped by TBEA and their sub-contractor for approx. last 4 months on account of pending INR payments. Finance deptt. is not releasing payments amounting to Rs. 2.7 Crore citing WCT/Taxation issues.
8	Shalimar bagh - Wazirpur, U/G,1000 mm, 200 MW	D/C	220	8				8	MAY-11	AUG-14	Commissioned 08/14.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

DEPARTMENT OF POWER ARUNACHAL PRADESH ()

1	LILO of Ranganadi - Nirjuli at Pare HEP	D/C	132								.
2	LILO of one ckt of Ranganadi HEP - Itanagar at Pare HEP	D/C	132								.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

GOA ELECTRICITY DEPARTMENT (ED- GOA)

1	Colvale-Cuncolim	D/C	220	30						APR-17	Under planning Stage.
2	Ponda - Verna	D/C	220	90		0	0	0		APR-17	Administration and expenditure approval has been accorded and placing of award likely by March 2015.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)

1	Amerli-Jasdan	D/C	220	110		0	0	0		MAR-16	Yet to award
2	Amreli - Kasor line	D/C	400	470	676	552	339	0		APR-15	W I P / Severe RoW problems
3	BECL (Padva) - Botad line	D/C	220	188	292	131	53	0		MAR-15	WIP
4	Bhachau - Radhanpur	D/C	220	340		0	0	0		JUN-15	Yetto award
5	Bhatiya-Kalwad line	D/C	220	238	373	101	59	0		APR-14	W I P / Severe RoW problems
6	Bhogat-Kalavad	D/C	400	240		0	0	0		MAR-16	Yet to award
7	Chanranka - Veloda	D/C	400	199	0	0	0	0			
8	Charanka - Jangrai	D/C	220	191	302	302	302	168		MAR-15	
9	Charanka - Langral	D/C	220	191	0	0	0	0			
10	Chhara -Keshod	D/C	400	200		0	0	0		MAR-17	Yet to award
11	Chhatral - Dhanaj	D/C	220	40		0	0	0		MAR-16	Yet to award
12	Chikhli - Bhilad	D/C	220	170		0	0	0		MAR-15	Yet to award
13	Chorania - Botad	D/C	220	160	196	36	0	0		OCT-15	WIP
14	Choraniya - Viramgam	D/C	220	71		0	0	0		MAR-15	Yet to award
15	Fedra - Botad	D/C	220	120		0	0	0		MAR-15	Yet to award
16	GPPC (Pipavav)- Dhokadva	D/C	220	94	152	149	136	49	MAR-12	MAR-15	Severe ROW Problem.
17	Gavasad - Salejada line	D/C	220	194	313	244	96	0		JUN-15	wip
18	Hadala - Rajkot-II	D/C	220	50		0	0	0		MAR-15	Yet to award
19	Halvad - Charadva	D/C	220	60		0	0	0		MAR-17	Yet to award
20	Halvad-Sadla	D/C	220	76	124	97	78	25		MAR-15	W I P / Severe RoW problems
21	Hazaira (GSEC) - Mota	D/C	220	111	182	107	93	20		MAR-15	W I P/Row problems
22	Jasdan - Gondal	D/C	220	100		0	0	0		MAR-17	Yet to award
23	Kalawad-Kangasiyali	D/C	220	112	191	141	106	34		DEC-15	W I P / Severe RoW problems

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

24	Kasor - Herang	D/C	400	37	0	0	0	0			
25	Keshod - Keshod	D/C	220	10		0	0	0		MAR-15	Yet to award
26	Keshod - Timbdi	D/C	220	140		0	0	0		MAR-16	Yet to award
27	Keshod - Visavadar	D/C	220	120		0	0	0		MAR-15	Yet toaward
28	Kosamba- Achhalia	D/C	400	140		0	0	0		MAR-17	Yet to award
29	Kosamba-Chorania line	D/C	400	460	641	641	641	460	JUL-11	AUG-14	Commissioned 08/14.
30	LILO of SSP- Asoj & SSP -Kasor lines at Achhalia S/S	D/C	400	80		0	0	0		MAR-16	Yetto award
31	LILO of Bhatia - Kalav ad - Kangasiyali at Khambhalia	D/C	220	40		0	0	0		MAR-15	Yet to award
32	LILO of Botad - Vartej at Vallabhipur	D/C	220	2				2		FEB-15	Commissioned 02/15.
33	LILO of Both ckt Viramgam - Bhat at Sanand	D/C	220	22	20	20	20	22		JAN-15	Commissioned 01/15.
34	LILO of Chorania - Gondal at Rajkot-II	D/C	220	50		0	0	0		MAR-15	Yet to award
35	LILO of Chorania - Gondal at Shapar	D/C	220	40		0	0	0		MAR-17	Yet to award
36	LILO of Dhanki - Veramgam at Dhanki	D/C	220	1				1		MAR-15	Commissioned 03/15.
37	LILO of Essar-Hadala line at Kalavad S/S	D/C	400	100		0	0	0		MAR-16	Yet to award
38	LILO of GAVASAD - SLPP at Karjan	D/C	220	23	38	38	38	23		AUG-14	Commissioned 08/14.
39	LILO of Godhra -Kadana line at Lunawada	D/C	220	5						MAR-15	
40	LILO of Hadala - Sartanpar - Halvad at Tankara	D/C	220	50		0	0	0		MAR-17	Yet to award
41	LILO of Halvad - Bhimasar at Chardva	D/C	220	2				2		MAR-15	Commissioned 03/15.
42	LILO of Jambuva - Karamsad at Asodar	D/C	220	2		0	0	0		MAR-17	Yet to award
43	LILO of Jamnagar - Jetpur line-I at Sikka	D/C	220	116	178	0	0	0		APR-15	Yet to be awarded.
44	LILO of Jamnagar - Jetpur line-II at Sikka	D/C	220	120	187	112	83	0		APR-15	WIP
45	LILO of Jetpur - Rajkot at Metoda	D/C	220	10		0	0	0		MAR-15	yet to award
46	LILO of Kadana - Dhansura at Modasa	2xD/C	220	22	23	23	23	22		MAR-15	Commissioned 03/15.
47	LILO of Kangasiyali - Nyara at Hadala	D/C	220	34	67	45	25	0		MAY-15	WIP

Legends

TL: Total Location STC: Stubs Cast TE: Towers Erected STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
95	Termination of one Achhalia- Jambuva line at Jarod	D/C	220	60	115	56	1			DEC-15	WIP
96	Utran - Kosamba Line-II	D/C	220	86					DEC-09		
97	Vadavi - Chhatral	D/C	220	13	88	20	4	0		JUN-14	WIP
98	Vadavi - Dhanaj	D/C	220	38		0	0	0		MAR-16	Yet to award
99	Vadavi - Viramgam	D/C	220	53		0	0	0		MAR-14	Yet to award
100	Vadavi-Halvad	D/C	400	240	394	66	38	0		DEC-15	WIP
101	Vadinar(Essar)- Amreli (Balance)	D/C	400	239	365	309	256	113	NOV-09	JUN-15	W I P
102	Varsana - Jamanwada line	D/C	220	346	561	515	508	270		APR-15	WIP (For stop gap arrangement, 220 KV Nakhatrana-Akrimota S/C line made LILO to Jamanwada on date 29.03.2012
103	Varsana - Mokha	D/C	220	110	204	91	86	16		OCT-15	W I P,Severe RoW Issue
104	Varsana-Bhachau	D/C	220	60		0	0	0		APR-16	Yet to award
105	Varsana-halvad	D/C	400	220	378	28	1	0		MAR-16	WIP
106	Visavadar - Timbdi	D/C	220	120	295	218	182	0		DEC-15	WIP
107	Wanakbori S/y -Wanakbori S/y (existing)	D/C	400	2		0	0	0		APR-16	Yet to award
108	Wanakbori TPS-Soja	D/C	400	200		0	0	0		MAR-15	.Yet to award

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)

1	Bhiwani - Bhiwani	D/C	220	15	0	0	0	0			Work allotted. Yet to be start.
2	Bhiwani - Isharwal	D/C	220	65	218	60	0	0		MAY-15	Work under prgress
3	Deepalpur - Sonepat	D/C	220	5	27	11	0	0		MAY-15	Line under progress.
4	Deepalpur-Sonepat HSIIDC Rai	M/C	220	44	113	44	10	0	MAY-13	JUN-15	Work awarded.The nomenclature of work is Const. of multi-circuit line emanting from 400 kV Sub station Deepalpur enrouting 220 kV RGEC Sonepat, 220 kV HSIIDC Rai & 132 kV HSIIDC Rai
5	Gurgaon Sector 72 - Nuh - Rangla Raipur	S/C	220	152	318	307	304	126	APR-11	APR-15	work is in progress.
6	Gurgaon Sector 72 -Gurgaon Sector 33	D/C	220	7	19	19	19	4		APR-15	Work almost completed. Charging Pending for want of commissioning of C&R panel by PGCIL at 400KV PGCIL Sec-72, Gurgaon
7	Gurgaon Sector-72- Gurgaon Sector-20	D/C	220	24	108	108	108	24		JAN-15	Commissioned 01/15.
8	Gurgaon Sector-72- Gurgaon Sector-20 (2nd Ckt)	D/C	220	24				24		FEB-15	Commissioned 02/15.
9	LILO of Chormar - Fathebad line at Hukmawali	D/C	220	42	165	97	13		JUL-13	OCT-15	Work is in progress.
10	LILO of Madnpur - Kunihar line at Panchkula sector-32	D/C	220	5						OCT-15	Contract awarded on - 16.09.14
11	LILO of Moga-Hisar line at RGTPS Khedar	D/C	400	2					JAN-11		
12	LILO of Narwana - Mund at Khatkar (Jind)	2xD/C	220	44	0	0	0	0			
13	LILO of both Ckt of Cheeka - Durala at Sonta	D/C	220	127	127	55	11	0	JUL-13	JUL-15	work under progress
14	LILO of gurgaon Sec -72 - Sector 52 (A) at Sector 57	D/C	220	1						MAR-15	Work yet to be start.
15	LILO of one circuit A-3 Palla (Faridabad) - A5 (Faridabad) at A4 (Faridabad)	D/C	220	15	33	31	31	14		DEC-14	Work at Sr.8 is same and LILO at A-4 is cancelled.
16	LILO of one ckt of Badshahpur - Bhiwadi at HSIIDC Bawal	D/C	220	36	64	64	64	36		NOV-14	Ready for commissioning .
17	Masudpur-Samain line	D/C	220	91	182	182	182	44		MAR-15	The work of line held up due to ROW problem at TL. No. 112.The case of ROW is under judicious review of Lokayukta Haryana Govt. and District Magistrate, Hisar. The line was charged partly on no load from Masudpur to TL No. 109 on dated 16.06.2014 and from Samain to TL No-112 (Single Phase) on dated 01.07.2014 to avoid theft of conductor.
18	Mau - Bawal	D/C	220	37	64	64	64	18		OCT-14	The Nomenclature of work is LILO of one circuit of Mau Bhiwadi D/C section of 220 kV D/C Badshahpur Bhiwadi line at 220 kV substation HSIIDC Bawal

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

											Line test charge on 19.10.2014
19	Palla (Faridabad) - A 5 (Faridabad)	D/C	220	27	33	31	31	6	DEC-10	APR-15	Work in progress. nomenclature has been changed Creation of 220 kV A-5 to A-4 D/C line with 0.5 sq. inch ACSR conductor and LILO of one circuit of this line at NTPC Faridabad in place of earlier approval of creation of 220 kV A-3 to A-5 line with LILO of one circuit of this line at A-4 Faridabad
20	Palwal (Meghpur) - Meerpur Kurali	D/C	220	52	106	100	99	25		MAR-15	WORK IN PROGRESS. Railway crossing approval awaited.
21	Panchkula (PGCIL)- Panchkula Sector 32	D/C	220	15						AUG-15	Work awarded M/s Varrsana Ispat on dt 01.07.2014.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)

1	Barsaini -Banala	D/C	220	100						MAR-17	
2	Dehan-Hamirpur	D/C	220	110						MAR-15	
3	Hatkoti-Pragati Nagar	D/C	220	54						MAR-14	
4	Kairan-Chamera II (PG)	D/C	220	4						SEP-14	
5	Kashang - Bhaba (2nd Ckt)	S/C	220	39	100	100	100	23		SEP-14	2 nos. damaged .
6	Kashang - Jangi Pooling Station	D/C	220								Yet to award, PGCIL is to construction Jhangi Pooling Station.
7	Koti-Karian	S/C	220	35						MAR-17	
8	LILO Jhakri A/Pur	D/C	400	6						MAR-14	.
9	LILO of Nalagarh-Baddi at Mandhala S/S	D/C	220	8						SEP-14	
10	LILO of AD Hydro-Nalagarh at Fozal	D/C	220	12						SEP-14	
11	LILO of Kasang - Bhbaba at Tidong-I	D/C	220							APR-15	.
12	LILO of Parbati III - Parbati Pooling station at Sainj	D/C	400							APR-14	Yet to award.
13	LILO of one ckt of Nathpa Jhakri - Abdullapur at Swara Kuddu	D/C	400								.
14	Lahal -Budhil HEP	D/C	220	3						MAR-15	.
15	Lahal-Chamera	D/C	400	72						MAR-17	
16	Nalagarh -Kunihar	S/C	400	33						APR-14	.
17	Rauri-Kunihar	D/C	220	28						APR-14	
18	Snail -Hatkoti (Swara Kudu)	D/C	220	24						MAR-14	
19	Sunda-Hatkoti	D/C	220	54						MAR-15	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)

1	Alachi - Khalsi S/S	S/C	66	31	140	140	140	31		JUN-14	Commissioned.
2	Chutak HEP-Gramthong -II	S/C	66	5	29	29	29	5		SEP-12	Commissioned.
3	Chutak HEP-Kargil-I	S/C	66	10	55	55	55	10		OCT-12	Commissioned.
4	Delina - Wahipora-Kishanganga	D/C	220	80							Fund yet to be tied up.
5	Ganglas - Leh Army base	S/C	66	9	46	22	0	0		DEC-14	Rerouting of line and ganglas s/s dropped. Leh Army S/S shall be connected with Leh S/S.
6	Gramthong -II - Sankoo	S/C	66	27	154	154	154	27		SEP-14	Completedd & will be charge after tree cutting in Gramthang - Sankoo Transmission Line. Compensation of the trees are pending with District Administration. Sub-staton has been successfully back-charged on 09/10/2013.
7	Khangral - Mulbek -II	S/C	66	23	117	117	117	23		SEP-14	Completed & will be charge after completion of Mulbek S/s. Testing is under progress.
8	Kharu S/S - Himya S/S	S/C	66	51	242	239	204	36		SEP-14	Slow progress.
9	LILO of Wagoora - Mirbazar at Lassipora	D/C	220	12							Fund yet to be tied up.
10	LILO of one ckt of Kishanpur - New wanpoh at Baglihar HEP	D/C	400							SEP-14	Work yet to start.
11	Leh (C.P.) - Kharu S/S	S/C	66	25	107	107	107	25		SEP-14	Commissioned.
12	Leh III - Ganglas	S/C	66	10	53	29	8	2		SEP-14	Rerouting of line and ganglas s/s dropped. Leh Army S/S shall be connected with Leh S/S.
13	Mulbek-II - Kargil -I	S/C	66	28	124	124	124	28		SEP-14	Completed & will be charge after completion of Mulbek S/s. Testing is under progress
14	Thein (RSD)-Hiranagar (2nd ckt)	S/C	220	40	117	117	117	40	MAR-08	SEP-14	Stringing completed.The line could not be charged due to dipute between PSTCL and JKPDD on sharing of cost of bay at Shahpur Khadi.
15	Udhampur- Gladni	S/C	220	48	165	165	165	48	APR-08	SEP-14	Severe RoW and Court case.
16	Wagoora-Budgam- Zainkote	D/C	220	60	118	103	82	17	MAR-09	SEP-14	ROW issue at Dangarpora.Original Project provision exhausted.
17	Wagoora-Mirbazar	D/C	220	104	177	175	170	49		SEP-14	ROW issues and slow pace of execution of work by contractor due to paddy cultivation.
18	Zainkote-Alusteng-Mirbazar	D/C	220	254	441	410	68	0	MAR-10	SEP-14	Slow pace of execution of work in Zainkote-Alusteng section. Original Project cost provision exhausted, For Alusteng - Miarbazar section contract case sent to Govt for approval.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

JHARKHAND STATE ELECTRICITY BOARD (JSEB)

1	Chaibasa -Ramchandrapur	D/C	220	80	130	109	88	18	APR-09	MAR-16	Due to poor progress of working agency, the work order is cancelled.
2	Chatra - Latehar	D/C	220	208	320	187	82	0		AUG-15	Delay due to Forest Clearance, Coal Block of TUBED coal mines under transmission corridor, ROW, non-availability of fund.
3	Chatra - PBCMP (Barkagaon)	D/C	220	114	171	34	10	0		AUG-15	Delay due to Forest Clearance, ROW, non- availability of fund.
4	Daltonganj - Garhwa	D/C	220	66	111	24	0	0		MAR-15	Delay due to Coal Block of Usha Martin under transmission corridor, ROW, non - availability of fund.
5	Dumka - Jasidih	D/C	220	160						SEP-16	
6	Dumka - Rupnarayanpur	D/C	220	146	242	191	149	12		MAR-16	
7	Essar (Latehar) - Latehar	D/C	400	82	114	98	79	21		DEC-15	
8	Govindpur - Dumka	D/C	220	204	330	266	192	0		APR-16	ROW problems.
9	Hatia - Namkum (PGCIL)	D/C	220	66	125	51	39	0		MAR-16	Critical ROW.
10	Jasidih - Giridih	D/C	220	180						SEP-16	
11	LILO of one ckt TTPS - Govindpur at Phase-III	D/C	220	70						SEP-16	
12	Latehar (JSEB) - PTPS	D/C	400	218	305	251	216	54		DEC-15	Latehar & PTPS end S/S not finalized and forest clearance in process.
13	PTPS - Bero (New Ranchi)	D/C	400	100	139	129	125	70		APR-15	PTPS end S/S not finalized and forest clearance in process.
14	TTPS - Govindpur	D/C	120	180	282	117	69	0		MAR-16	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)

1	Bellary (PS) - C.N. Hally	D/C	400								
2	Bellary (PS) - New Madhugiri (near Tumakur)	D/C	400								
3	Bellary (TPS) - Bellary (PS)	D/C	400								
4	Chikkodi-Kudachi	D/C	220	70	120	120	90	40	SEP-06	JUN-15	Work under progress.
5	HSR Layout - Nimhans S/S	UG Cable	220	11	0	0	0	9		MAR-15	21/21 sections laid. 20/20 joints completed. Cable testing to be taken up by the agency for which opening of link boxes is required. BBMP has given permission to open link boxes.
6	Hiriyur - Gowribidanur	D/C	220	241	436	428	415	214	AUG-08	MAR-15	Commissioned 03/15.
7	Ittagi - Kudligi line	D/C	220	65	119	47	41			MAR-15	Work under progress.
8	JSW TPS - Bellary (PS)	D/C	400								
9	LILO of Arasikere -Kanthenahalli at Arasikere S/S	D/C	220	8	21	17	16			FEB-15	Work under progress.
10	LILO of Both ckt of Nelamangala - Talaguppa at CN Halli	D/C	400								
11	LILO of Gadag - Lingapur at Koppal	D/C	220	1	2	1				MAR-15	Work short closed vide O.M No. CEE/TZ/GLB/SEE(O)/AEE-3/2014-15/3830.37 dtd 12.09.2014 of Chief Engineer, Elec, Transmission zone, Gulbarga . To be retendered.
12	LILO of Hoody-Kolar at Hoskote	D/C	220	26	55	35	31	0	SEP-07	JUN-15	Work under progress.(1) ROW problems at corridor between 4 & 5 pending in JMFC, Hoskote, Additional Civil Judge(Junior division) since 9.12.10. (2)Loc 4 & 5: Case filed by party at High court vide Writ Petition: 46532-533/2012 dtd: 19.11.2012 seeking injunction. (3) Loc 4 : The petitioner has obtained stay order vide WP 32606-32607/2013 from the Hon'ble High Court against the proceedings in the OS No: 253/2010 on 02.09.13. (4) Loc 36 : Case No: MAG(CR)/1/13-14 at DC Court, B'lore Rural. Posted for Orders. Being pursued.
13	LILO of Nelamangala - Talaguppa at Hassan	D/C	400								
14	LILO of RTPS - Btps at YTPS	D/C	400	11						MAR-15	Construction of ATS yet to Start. Startup power and expected to complete by Mar-15.
15	LILO of RTPS - Lingasugur S/C line at Mallat (Manvi)	D/C	220	6	13	12	11			MAR-15	Work under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
16	LILO of Shimoga - Mysore at Dandiganahally	D/C	220	35	70	62	61	22	FEB-08	MAR-15	Forest clearance required for 3.836 hectares in locations 25,34 &35. Stage-I approval received on 20.04.11. NPV & compensatory afforestation charges of Rs.28,01,923/- paid on June-2011.Additional NPV & compensatory afforestation charges of Rs.4,04,973/- paid on 01.10.2011.Demarkation of the line corridor in the forest land done on 01.04.2013.Letter addressed on 01.04.2013 to forest authorities to process for stage-II. Payment of Rs.7,61,404 made on 06.11.2014 to KFDC, Chikkamagalur for stage-II clearance. The file was forwarded to DCF, Hassan on 14.11.2014 and from there to CCF, Hassan on 08.12.2014 and then to APCCF , Aranya Bhavan, Bengaluru on 23.12.2014. Stage-II clearance approval awaited.
17	LILO of Somanahalli - Malur at Vikas Tech Park	D/C	220	9	39	15	0	0		MAR-15	Work under progress. (1) Local ROW problems at locations: (i)9,10,14A,16,- being pursued. (2) Forest approval at Loc 17 to 21 : Stage-I clearance pending. Revised route proposal through forest area submitted for approval to Aranya Bhavan on 9.10.12, Approval awaited. Regarding condition No.4 : Compensatory afforestation charges of Rs.6,08,000/- and condition no.5 : Net present value (NPV) amount of Rs.15,89,504/- totaling of Rs.21,41,623/- payment made on 06.05.14.Demarkation has been done and intimated the RFO on 04.02.2015. DC COURT: For corridor 8-9 & 10-11: Case filed in DC court on 27.05.2013. Being pursued.
18	Madhugiri - Pavagada	D/C	220	120	214	153	134	15		MAR-15	Work under progress. Railway crossing :There is a Tumkur -Rayadurga railway corridor problem encountered during excavation on 13.02.2014. Correspondence made with the railway authorities. As a result the meeting was held by Deputy Commissioner, Tumkur between Railway authorities and KPTCL officials on 7.05.2014 and directed to shift the line from the railway track. (loc No 2 to 5, Loc No 30 to 37, Loc No 62 to 81). Total 9 towers to be deviated (Loc 63,64,65,75,76,77,78,80 erected to be deviated and Loc 79 concreted to be deviated). Revised survey submitted by agency on

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

											23.08.14. Cost implication and revised detailed survey received and hence a letter has been addressed to Railway authorities for payment of the same.
19	Shanthigrama - B4 line (near Hedanahalli limits)	D/C	220	15	34	34	31	9	SEP-09	MAR-15	Work under progress.
20	Somanahalli - Malur - Kolar	D/C	220	180	271	266	265	110		JUN-15	Constraints : (i) ROW problem at loc 15 & 16 being pursued. (ii) Case filed in DC Court, Hassan for ROW problems at loc. 15 & 16 during March 2013. Being pursued. Malur-Kolar line charged (42 Ckm). The line from Malur end upto Loc 137 charged (68.98 Ckm).The line from Somanahalli end upto Loc 55 charged (23.64 Ckm). Total line charged 134.62 Ckm. Balance work under progress. Case pending in High Court: (i) At Loc 59 (for stub concreting) : Case pending in High Court since 31.08.2013. Being pursued. (ii)Loc 84,85,86,88 & 89: Case filed by KPTCL in DC Court on 27.01.2014. Being pursued. (iii) Loc 84,85,86,88 & 89 : Case filed by party in Court of Junior Civil Judge , Bangalore Rural district on 11.02.2014. Being pursued. (iv) Loc 135,135A,135B, 135C & 136 : case filed in High Court by party (India International School) on 19.06.2013. Being pursued.
21	Somananahalli Malur I & II lines - Jigani	D/C	220	23	34	6	4	0		JUN-15	Work under progress. (1)ROW problem at Loc. No.6 Case pending at JMFC, Anekal since 04.10.2010. Being pursued. (2) Loc Nos. 29-33: Tree cutting permission awaited from forest Department. Being pursued. ACF Malleshwaram orally approved on 12.07.2013 to carry out the stub work without cutting trees. (3) Local ROW issues at Loc no. 22 24 : Residential Layouts Celebrity Housing property. Being pursued locally. Commissioned 07/14.
22	Terminating tower point - HSR Layout (Cable work)	UG Cable	220	3	0	0	0	3		JUL-14	
23	Termination of Nelamangala - Talaguppa at CN Halli	D/C	400								
24	Tubinakere- Kothipura	D/C	220	137	277	271	244	87	JUN-09	JUN-15	220 kV DC line from 220 kV Tubinakere S/s to Kothipura S/s :(1) (i) ROW

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

problems pending in JMFC Ramanagara for- (a) Loc 81 since 2009
(ii) ROW problems pending in JMFC Channapatna for - (a) Loc 129-130 since 2009
(2)ROW problems pending in DC Court Ramanagar for (a) Loc 133: Case filed on 24-08-2011.Reserved for orders.
(3)ROW problems at locations 208: being pursued locally.

220-66 kV MC line from 220 kV Kothipura to Bidadi S/s:
(1) ROW problems pending in DC Court Ramanagar for Loc 15 : Case filed on 19-07-2012.
(2) ROW problems to be solved locally at 8 locations 2,3,4,4A,5,6,33 & 77

25	Vajamangala - Kadakola	D/C	220	39	53	49	35	0		AUG-15	Work under progress.
26	Varahi -Khemar- Kavoor in the existing 110 kV corridor(balance portion)	D/C	220	226	420	419	419	224	JUL-08	MAR-15	Varahi-Khemar 150 Ckm (75 km route length) charged on 22.07.2010. Balance Work under progress. ROW problem pending at Civil court:(i) For corridor between 2-3A-2A, case filed in Civil Judge (Jr. Division) Mangalore, interim order received against KPTCL on 24.01.2014. Miscellaneous appeal filed at the Court of Civil Judge (Sr. Division), Mangalore, MA no. 11/2014. Being pursued.
27	Yermarus TPS - Bellary Pooling Station	D/C	400								
28	Yermarus TPS - Gulbarga	D/C	400								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

KERALA STATE ELECTRICITY BOARD (KSEB)

1	LILO of Idukki-Udumalpet at Pallivasal HEP	D/C	220								ATS of Pallivasal HEP
2	LILO of Ldukki - Kozikode at Kodakpara	D/C	220								ATS of Thottiar HEP
3	LILO of New Pallom- Kayamkulam at Punnapra	D/C	220	36	66	66	66	36		SEP-14	Commissioned 09/14.
4	Pothencode - Kattakkada	D/C	220	57	108	101	71	0		MAR-16	Spill Over.
5	Thottiyar - Kodakpara	D/C	220								ATS of Thottiar HEP

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)

1	Ashta - Berchha (2nd Ckt)	D/C	220	45				45		FEB-15	Commissioned 02/15.
2	Ashta - Indore - II (Jetpura)	S/C on D/C	220	199	317	317	317	199		FEB-15	Commissioned 02/15.
3	Ashta - Shajapur	D/C	220	95	72	17	13	32		MAR-16	Work under progress.About 12% work completed.
4	Berchha - Shajapur -I	D/C	220	20				20		FEB-15	Commissioned 02/15.
5	Berchha - Shajapur -II	D/C	220	20				20		MAR-15	Commissioned 03/15.
6	Chhegaon - Julwania	D/C	400	225	340	340	340	225		NOV-14	Commissioned 11/14.
7	Dada Dhuniwale TPP - Moondi Pooling Point	D/C	400	80							
8	Daloda - Mandsaur	D/C	220	14	48	48	48	14		NOV-14	Commissioned 11/14.
9	Damoh - Tikamgarh (2nd Ckt)	S/C	220	152				45		JAN-15	Work under progress.About 30% work completed.
10	Gwalior (PGCIL) - Gwalior-II	D/C	220	3	13	10	5	0		MAR-14	Commissioned 03/15.
11	Handia - Ashta(2nd stage)	D/C	400	180							
12	Julwania - Kukshi	D/C	220	160							
13	Katni - Damoh	D/C	220	220							
14	LILO of Badod - Kota line & Badod - Modak line at Bhanpura	D/C	220	4				4		JAN-15	Commissioned 01/15.
15	LILO of Bhilai - Seoni at Balaghat / Kirnapur	D/C	400	30							
16	LILO of Bina - Bhopal line at Ganjbasoda	D/C	220	11	20	20	20	11		JAN-15	Commissioned 01/15.
17	LILO of Both ckt of Badod - Ujjain at Ujjain	D/C	220	40							
18	LILO of Damoh - Bhopal at Sagar	D/C	400	40							
19	LILO of Handia - Barwaha at Handia	D/C	220	40							
20	LILO of Indira Sagar - Satpura at Handia	D/C	400	40							
21	LILO of Indore - Itarsi at Handia	D/C	400	40							
22	LILO of Indore-II - Ashta at Shankargarh	D/C	220	20							
23	LILO of Jabalpur (Sukha) - Birsinghpur / Amarkantak at Panagar	D/C	220	7						DEC-14	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

24	LILO of Jabalpur - Amarkantak at Gorabazar	D/C	220	4							
25	LILO of Khandwa (PGCIL) - Rajgarh at Chhegaon	D/C	400	20							
26	LILO of Nagda - Rajgarh at Badnawar	D/C	400	40							
27	LILO of Nagda - Ujjain at Ujjain	D/C	220	40							
28	LILO of Narsinghpur - Itarsi at Pipariya	D/C	220	9	17	17	17	9		JAN-15	Commissioned 01/15.
29	LILO of Ratlam - Badnagar at Badnawar	D/C	220	40							
30	LILO of both ckt Bina - Guna at Ashoknagar	D/C	220	20							
31	LILO of both ckt Indore - Pithampur at Indore	D/C	220	8							
32	LILO of both ckt Nagda - Ujjain at Ujjain	D/C	220	40							
33	LILO of both ckt of Ratlam - Badnagar at Badnawar	D/C	220	40							
34	LILO of one ckt of Bina - Gwalior at Datia	D/C	220	10	7	6	5	0		MAR-16	Work under progress.About 45% work completed.
35	LILO of one ckt Bhopal - Ashta at Mugalia Chhap.	D/C	220	40							
36	LILO of one ckt of Bansagar (Tons) - Satna at Sirmour	D/C	220	2							
37	LILO of one ckt of Bina - Sagar at Bina	D/C	220	10							
38	LILO of one ckt of Indore - Barwaha at Simrol	D/C	220	13							
39	LILO of one ckt of Khandwa (PGCIL) - Rajgarh (PGCIL) at Chhegaon	D/C	400	20							
40	LILO of one ckt of Pithampur - Rajgarh (PGCIL) at Dhar	D/C	220	4							
41	LILO of one ckt of Vindhychal - Satna at Nigrie	D/C	400								
42	LILO of second ckt of Auraiya - Malanpur at Mehgaon	D/C	220	6							
43	LILO of second ckt of Damoh - Tikamgarh at Damoh	D/C	220	10							
44	Maheshwar (HEP) - Rajgarh (Dhar)	D/C	220	230							
45	Moondi Pooling Point - Handia	D/C	400	240							
46	Morena - Malapur	D/C	220	80							
47	Nagda - Ujjain line	D/C	400	150							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

48 Pithampur - Badnawar DCDS

49 Pithampur - Gandhinagar

50 Pithampur - Moondi Pooling Point

51 REVA TPP - Moondi Pooling Point

52 Satna - Chhatarpur

53 Shri Singaji TPP - Moondi Pooling Point

54 Ujjain - Dewas

D/C400150

D/C22060

D/C400280

D/C40070

S/C220160

D/C40040

D/C22090

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)

1	220 kV Apta - Kalwa line at Loc. No 647& 652 & 220 kV Kalwa - Taloja at Loc. No. 652 to 654 for Metra Rail Depot	S/C	220	4				4		DEC-14	Commissioned 12/14.
2	Ambazari - Mankapur	M/C	220	44	37	0	0	0		MAR-16	Agency has already given a letter on Dt. 14.04.2012 for cancellation of work.
3	Ambazari - New Buttibori-II	M/C	220	184	0	0	0	0		APR-16	line is to be deleted. As line is not possible due to major ROW problem as line passeing through N.A. and defence land only.
4	Amravati - Badnera line (2 Ckt)	S/C	220	30	1	1	1	30	DEC-10	MAR-15	Commissioned 03/15.
5	Apatapa - Anjangaon	D/C	220	104	172	77	63	0		MAR-16	Arbitral award- Group C. Tender being processed for balance work.
6	Babhaleshwar - Aurangabad II	D/C	400	254	373	373	373	254		JUL-14	Commissioned 07/14.
7	Babhaleshwar - Kudus	D/C	400	400	708	572	481	173		SEP-15	After GMRT objection line route diverted from Loc. No.: -242 to 298 hence casted 28 Nos foundations and erected 15 Nos. towers are not in use. ROW cases filed at Collector Thane & Collector Pune .Forest involved 114+36.243 , forest proposal being submitted to forest office.Work in progress.
8	Boisar (PG)-Wada	S/C on D/C	220	53	211	173	165	28	MAR-07	MAR-16	Court cases-2 nos. Next hearing on 21.12.13. Contract of M/s. M.M.Ghatge is closed at Zone office & that of M/s. B. N. Chaudhari closed at C.O. After closure of contract, fresh tenderisation will be done for balance work the estimate of which was already submitted.
9	Boisar II-Borivali	M/C	220	329	259	256	256	322	DEC-11	MAR-15	work in progress.Total ckm:329.
10	Bridgestone-II - Chakan-II	M/C	220	24	23	14	2	0		SEP-15	
11	Chandrapur II - MIDC - Ballarshah	D/C	220	40	66	66	60	2		APR-15	Railway status : For Loc No 53 & 54 Proposal submitted on 12.12.12 & Revised Proposal submitted on dtd.26.09.2013 Demand note for supervision, codel charges and way leave charges was received on Dtd: 29.01.15 and paid on 05.02.2015.
12	Chandrapur II - Tadali	D/C	220	40	79	33	18	0		SEP-15	work in progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

		on M/C									Nagpur.
25	Koradi TPS - Wardha	D/C	400	239	336	334	331	215	APR-11	APR-15	Forest: 16.9392 Ha (Wardha :3.85 & Nagpur:13.0892)1st stage approval received.FRA certificate awaited from Collector office Nagpur. 3 nos of ROW loc pending at Nagpur.1 no of loc pending at High Court Nagpur. Stage-II forest clearance is pending at RMoEF Bhopal.
26	Koradi TPS-New Khaparhkeda	D/C	220	29	72	67	63	9	DEC-13	MAR-15	2 no of ROW cases pending at Collector Office, Nagpur.1 NO ROW case pending at Nagpur & for 1 no police protection required.Forest involved 4.122Ha.FRA certificate is awaited from collector office.
27	Koradi-II - Koradi-III	D/C	400	239	336	334	331	215		MAR-15	"Work in progress.CKM-238.9 6.625CKm line (ie from Gantry of Koradi-II S/Stn to Loc no-07 of Koradi Wardha D/C line) of 400 KV Koradi II to Wardha (PG) S/S with Quad Conductor line comissined on dt.23.03.2013 for giving start-up power to Koradi-II S/Stn.. Name of the Line 400 kV Koradi Wardha Line "
28	LILO of Amravati - Badnera line at Nandgaon Peth.	D/C	220	62	101	65	52	0		SEP-15	1 nos of railway crossing involved- Loc. 31-32- Proposal submitted. Approval awaited.
29	LILO of Bhadravati - Parli at Chandrapur TPS	D/C	400								Line to be deleted.
30	LILO of Bhugaon - Pusad at Wardha (PG)	D/C	220	14	33	14	12	0		JUN-15	Work stopped due to ROW cases.
31	LILO of Bhugaon - Warora-I at Warora	D/C	220	50	42	12	10	0		SEP-15	The joint site inspection done on dtd:- 05.02.15 Highway Crossing- Proposal preparation in progress.
32	LILO of Dhule - Malegaon at Sayne	D/C	220	9	18	16	16	1		JUN-15	Arbitral award- Group B. LOA issued to S P Power.
33	LILO of Ekherla - Babhaleshwar at Nasik TPP	D/C	220								Line to be deleted.
34	LILO of Gangapur - Malegaon (Satana) at Sakri (Shivajinagar)	D/C	220	55	97	97	97	55		MAR-15	Commissioned 03/15.
35	LILO of Hinjewadi - Infosys line at Pegasus	D/C	220	6				6		DEC-14	Commissioned 12/14.
36	LILO of Jeur - Karkambh at Shinde SKS	D/C	220	5				5		NOV-14	Commissioned 11/14.
37	LILO of Kalwa - Padghe at Bhiwandi-IV	D/C	220	10	0	0	0	0		APR-15	since now not required. This line is to be deleted.
38	LILO of Kandalgaon - Lonand at Lonand MIDC	D/C	220	8	10	11	11	0		MAR-15	Arbitral award- Group B. Work order is placed on M/s. Anand Electical on 02.09.2013.
39	LILO of Kolhapur - Sawantwadi at Mudhaltitta	D/C	220	26	44	40	36	4		JUN-15	ROW issues pending for 2, 39, 42 locations.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

40	LILO of Kolhapur II - Mumewadi at Ghorpade	D/C	220	7				7		DEC-14	Commissioned 12/14.
41	LILO of Pandharpur - Malinagar at karkambh	D/C	220	3				3		FEB-15	Commissioned 02/15.
42	LILO of Parvati - Phursungi at Kondhwa	D/C	220		5	5	5	0		MAR-16	The line is moddiffied as LILO on Chinchwad-Theur for Kondhwa GIS Substation.
43	LILO of Sawangi - Bhokardan at Phulambri	D/C	220	12	20	8	0	0		JUN-15	Arbitral award- Group B. Work order for balance works of line are awarded to M/S Vishwas Elect, Nanded on 26.02.14.
44	LILO of Tarapur-Borivli at Boisar II	D/C	220	16	15	15	12	11	MAR-07	MAR-16	Forest land involved in the route at Loc. No. 16A, proposal yet to be approved. The proposal is returned by Nodal Officer, Nagpur to Dahanu forest dn. for compliances of Dwellers Act. Obtaining of NOC under Dwellers Act is in process from concerned Grampanchayats.
45	LILO of Waluj - Bhusawal at Thaptitanda	D/C	400	154				154		MAY-14	Commissioned 05/14.
46	LILO of Warora - Wardha at Warora	D/C	220	50	42	12	10	0		MAR-15	For 18 nos of ROW loc order received from Collector, C'pur . Police protection required. For 13 nos of ROW locations cases pending at Collector C'pur.
47	LILO of both ckt 400 kV Bhusawal II - Aurangabad I at Aurangabad-II	D/C	400	154	230	230	230	154	MAY-12	JUN-15	line commissioned on 21.05.2014.
48	LILO of both ckt Parli (GCR) - Beed at Parli	D/C	220								.
49	Malegaon - Kalwan	D/C	220	97	170	153	124	0		SEP-15	Work in Progress.
50	Nagothane - Wadkhali	D/C	220	30	93	56	44	0		MAR-16	Contract of M/s. R&C is closed. Fresh tenderisation is held up due to non receipt of assurance payment from ISPAT.
51	Nanded - Bhokar	D/C	220	73	122	120	111	14		MAR-15	Work in Progress. Forest NOC received.
52	Nanded - Krishnoor	M/C	220	136	51	28	0	0		MAR-16	Arbitral award- Group C. Tender for balance work to be refloated
53	Nanded - Narsi	D/C	220	32	50	22	0	0		MAR-16	Arbitral award- Group C. Tender for balance work to be refloated.
54	Nanded - Waghala	D/C	220	20	52	50	49	11		MAR-15	2 nos ROW locations pending at Nanded.1 no pending due to valuation of fruit bearing tree not received from krushi Adhikari.
55	Nasik TPP - Nasik (MSETCL)	D/C	400							MAR-15	
56	New Bhusawal - Chalisgaon	D/C	220	247	428	427	427	227	MAR-11	JUN-15	Work in progress.
57	Padghe - Tarapur	D/C	400	30	13	3	0	0		MAR-15	ROW for remaining 10 location.
58	Purti - Butibori - III	D/C	220	78				78		SEP-14	Commissioned 09/14.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
59	Sawangi - Bhokardhan	D/C	220	133	226	220	220	56		JUN-15	Work in progress . Forest approval received.
60	Shifting & height raising of 220 kV Kalwa - Taloja & 220 kV Kalwa - Apta line Loc. 652-653-654 for Metro rail Depot and Loc. No 647 to 652 metro rail at Panchananda	S/C	220	4				4		DEC-14	Commissioned 12/14.
61	Tap on 220 kV Bhigwan-Kurkumbh at 220 kV Shirsuphal	S/C	220	5				5		DEC-14	Commissioned 12/14.
62	Tarapur - Boisar line	S/C	220	1	0	0	0	1		DEC-14	Commissioned 12/14.
63	Tarapur - Borivali line	S/C	220	1				1		DEC-14	Commissioned 12/14.
64	Thaptitanda (Aurangabad -II) - Ektuni	D/C	400	9				9		MAY-14	Commissioned 05/14.
65	Uppalwadi - Mankapur	M/C	220	32	28	0	0	0		MAR-16	Work not started since land not available.Forest involved (Loc. No. 1, 7, & 8) . railway:- Loc No. 3-4 & 5-6
66	Uppalwadi - New Pardi	M/C	220	54	46	0	0	0		MAR-16	Work not started. Shifting of U/G cable involved o start work.Railway status: Loc No.3-4 & 21-22 involved
67	Wardha (PGCIL) - Ghatodi	D/C	220	322	510	314	197	0		MAR-16	
68	Warora - Wardha	D/C	220	165	280	237	219	71		JUN-15	Order received from Collector Office Wardha & Chandrapur.Police protection is required.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

MEGHALAYA ENERGY CORP. LTD. (MeECL)

1	Killing (Byrnihat)-EPIP-I	M/C	132	17	19	19	19	8		JUN-15	No issues of forest clearance and no court cases. Work held up due to non payment of compensation to the land owners.At the present the assessment is prepared and likely to be cleared within this financial year.
2	LILO of Agia - Nangal at Mendipathar	D/C	132	5	9	9	9	5		JAN-14	Work completed and line charged on 28.01.2014.
3	LILO of Mawlai - Cherra at Mawngap.	D/C	132	10	16	15	15	5		MAR-16	No issue on forest clearance and no court cases.Work held up due to ROW problem. The PHED,GOMe has complained and filed and FIR against Loc No. 3 to 8. Overall status is 90% completed.
4	LILO of NEHU - Khliehriat line at Mustem	D/C	132	4	4	4	2	0		MAY-15	No issues on forest clearance. Materials received. Work is in progress.
5	LILO of NEIGRIHMS - Khliehriat at Lad Nongkrem	D/C	132	6	9	0	0	0		JUL-16	No issues on forest clearance. Materials procurement is in process.
6	LILO of Rongkhon - Ampati at Praharinagar	D/C	132	20	34	0	0	0		DEC-16	Land for the substation has been identified and procurement of the same is in progress.Survey work is in progress.
7	LILO of one ckt Palatana - Bongaigaon line	D/C	400	4	10	9	9	4		MAR-15	Work executed by Power Grid. The LILO of the 400kV Palatana- Bongaigaon line was energised w.e.f. 03.03.2013 through the completed dead-end loop-out tower. The 400kV LILO was completed & put under commercial operation w.e.f. 22.02.2015.
8	Mawngap - Sumer	D/C	132	66	102	102	102	66		DEC-11	Work completed and line charged on 21.12.2011.
9	Nangalbibra - Agia	S/C	132	92	316	316	316	92		AUG-13	Work Completed and line charged on 06.08.2013.
10	New Umtru HEP - Norbong (EPIP-II)	D/C	132	6	7	0	0	0		DEC-15	No issues of forest clearance. Survey completed. Re-survey carried out due to construction of a new building in the corridor of the approved profile survey & due to crossing of 132 kV D/C Killing-EPIP-II line. Materials procurement is in process.
11	Rongkhon S/S - Ampati	D/C	132	33	103	96	83	0		DEC-15	No issues on forest clearance and no court cases. ROW problem resolved. Work delayed presently due to fund constraint.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)

1	Bidanasi -Cuttack	D/C	220	20	43	12	6	0	DEC-09	JUN-13	Work for river bed piling is in held up due to flood in the river.
2	Bolangir - Kesinga	D/C	220	158						JUN-15	
3	Brkote - Deogarh.	D/C	220	60						MAR-17	
4	Cuttack (OPTCL) - Pratapsasan	D/C	220	64						MAR-16	Techno commercial evaluation is over.
5	Ib-Meramundali	D/C	220	470	625	625	625	470		DEC-14	As informed by SLDC Odisha, 50 KM. OPGW work is in progress. Line is ready and has been test charged.
6	Jatni (Urrata) - Puri (PGCIL)	D/C	220	104						MAR-15	
7	Jayanagar (OPTCL) - Jayanagar (PGCIL)	D/C	220	17	37	0	0	0		MAR-15	Work awarded on 27.7.12 .
8	LILO of (Existing) Budhipadar-Burla at Lapanga	D/C	220	16						APR-15	
9	LILO of (Existing) Bhanjanagar - Meramundali at Narasinghpur	D/C	220	8						MAR-14	Tender floated & will be opened on 29.08.12.
10	LILO of (Existing) Budhipadar - Tarkera at Kuanrmunda.	D/C	220	29						SEP-13	
11	LILO of (Existing) KV TPPS - Joda at Gopinathpur,Keonjhar	D/C	220	9	16					SEP-13	Drilling, blasting & site levelling og S/S site is in progress.
12	LILO of (Existing) Rengali - Tarkera at Bonai.	D/C	220	5	18					JUN-13	Work progress of contractor is very slow.
13	LILO of Duburi - Balasore at Dhamara	D/C	220	79						SEP-15	
14	LILO of IB- Thermal-Meramandali at Lapanga	D/C	400	11						JUN-13	
15	LILO of Indravati - Theruvali at Kasipur	D/C	220	4						MAR-15	
16	LILO of Katapalli - Bolangir at Bargarh (New)	D/C	220	10						MAR-17	
17	LILO of Meramundali - Duburi at Dhenkanal (New)	D/C	220	10						MAR-17	
18	LILO of Meramundali - Ib at Nisa (Near Angul)	D/C	400	20						MAR-16	
19	LILO of Narendrapur - Mendhasal at Attri (Old Karadagadia)	D/C	220	7						MAR-15	
20	LILO of Pratapsasan - Cuttack at Jagatsinghpur	D/C	220	200						MAR-17	
21	LILO of Rengali - TTPS at Chendipada	D/C	220	36						MAR-16	
22	LILO of Rengali - Tarkera at Bonai	D/C	220	6	8	0	0	0		MAR-13	Substation, structure foundation work, boundary wall & residential quarter work in progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

23	Lapanga (PGCIL) - Sundergarh.	D/C	400	44						MAR-15	
24	Malibrahmani - Angul	D/C	400	62	108	100	80	20		JUN-15	Severe ROW issue at 8 Location.
25	Mendhasal-Bidanasi	D/C	220	62	117	117	117	62		DEC-14	Commissioned 12/14.
26	Meramundali-Duburi (1st Ckt)	D/C	400	192	282	278	275	177		MAR-15	Work is being executed by PGCIL. Delayed due to ROW problem. Work has been restarted at 7 tower locations.
27	Mukhiguda (OHPC) - Jaypatna.	D/C	220	28						MAR-15	

Legends

TL: Total Location STC: Stubs Cast TE: Towers Erected STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

POWER AND ELECTRICITY DEPARTMENT, MIZORAM (P&ED Mizo)

1	LILO of Zemabawk - W.Phaileng at Sihhmui	S/C	132	5		0	0	0		DEC-13	
2	Turial HEP - Aizawl	S/C	132							MAR-14	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)

1	Almora-Pithoragarh	D/C	220	146	0	0	0	0		JUN-16	DPR prepared .sending of DPR to funding agency is in progress
2	Arakot -Mori and LILO of Arakot -Mori at Hanol Tuni	D/C	220	94	0	0	0	0		MAR-18	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
3	Devsari-Karanprayag	D/C	220	52	0	0	0	0		NOV-17	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
4	Jakhol -Sankri -Mori and LILO of Jakhol -Sankri -Mori at Natwar Mori	D/C	220	76	0	0	0	0		MAR-18	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
5	Joshimath - Kunwari Pass (Pipalkoti)	D/C	220	40						JUN-18	Contract has been awarded on 06.05.11 to M/s TATA Project Ltd., contract effective date is 14.10.11 and GMVN has not given the permission to cross the Auli Ropeway, hence crossing by underground cable is proposed at Joshimath. Land sliding zone being encountered at village Malli Tangri and Talli Tangri the survey and forest case yet to be completed. Forest Case of 51.3 Hect. is under preparation. Total Progress 6%.
6	Kashipur - Mahuakheraganj	D/C	220	34						SEP-14	
7	Kuwari Pass (Pipalkoti)-Karanprayag -Srinagar	D/C	400	184	0	0	0	0		JUN-16	Retendering is under Process.
8	LILO of Muzaffarnagar - Vishnu Prayag at Kuwari Pass (Pipalkoti)	D/C	400	2	6	0	0	0		DEC-15	Contract has been awarded on 06.05.11 to M/s TATA Project Ltd. contract effective date is 03.09.11 and will be taken after award of 400 KV Pipalkoti S/s. Total Progress 11%.
9	LILO of Baramwari - Srinagar at Singoli Bhatwari	D/C	220	5	0	0	0	0		OCT-16	Construction of line as per Schedule of construction of Singoli HEP and to be constructed by L&T.
10	LILO of Kashipur - Pantnagar line at Jaffarpur	D/C	220	12						JUN-15	Tendering is under process.
11	LILO of Khodri - Rishikesh at Dehradun	D/C	220	5	10	10	10	5		JUN-14	Commissioned 06/14.
12	LILO of Loharinagpala - Koteswar at Pala - Maneri	D/C	400	10	0	0	0	0			The work at Pala Maneri HEP stopped as per GOI order.
13	LILO of Mori - Dehradun line at Nogaon	D/C	220	10						MAR-18	Construction of line as per connectivity schedule of generators in Yamuna Valley
14	LILO of Nandprayag -Karanprayag at Langrasu	D/C	220	16	0	0	0	0		NOV-17	Construction of line as per Schedule of construction of Langrasu.
15	LILO of Rishikesh-Dehradun at Harrawala	D/C	220	1	0	0	0	0		MAR-15	Tendering is under process.
16	LILO of Roshanabad - Puhana line at Imlekhera	D/C	220	10						MAR-16	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

	(Pirankaliyar)										
17	LILO of Roshnabad -Puhana at Pirankaliyar S/S	D/C	220	10	0	0	0	0		JUN-15	LoA is to be issued.
18	LILO of Vyasi HEP - Dehradun at Dehradun (PG) S/S	D/C	220	70	0	0	0	0		APR-16	Tender has been floated.
19	Lata Tapovan- Joshimath	D/C	220	24	36	0	0	0		DEC-15	Regarding Forest land Transfer proposal nodal officer Dehradun raised queries vide letter no 3042 dated 01-06-2013. Reply of the same is being done. Total progress 10%
20	Loharinagpala-Koteshwar line	D/C	400	180	0	0	0	0			The work at Loharinagpala HEP stopped as per GOI order.
21	Mahuakheraganj-Kashipur S/S	D/C	220	34	61	61	61	34		AUG-14	Commissioned 08/14.
22	Mori -Dehradun	D/C	220	200	0	0	0	0		MAR-18	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
23	Rudrapur(Brahmwani) - Ghansali-Srinagar line	D/C	220	182	248	0	0	0		DEC-16	Forest approval granted on 02.04.2013.Tender scrapped retendering is under progress
24	Srinagar HEP - Sringar 400 kV S/S.	D/C	400	28	39	0	0	0		DEC-15	excavation and benching is in progress at tower no. 15,19 and 39 Total Progress 12%.
25	Sringar - Kashipur	D/C	400	304	0	0	0	0		DEC-18	Survey work is in progress in the alternative route proposed by M//s cobra.The go ahead was issued through this allternate route on dated 24/12/2014
26	Twin Zebra - Dehradun (PGCIL)	D/C	220	12						DEC-15	
27	Vishnugad - Kuwari Pass (Pipalkoti)	D/C	400	40	62	0	0	0		DEC-15	Contract has been awarded on 06.05.11 to M/s TATA Project Ltd. contract effective date is 03.09.11 Forest case prepared for 43.694 Hect. and submitted to DFO Joshimath/ DM Chamoli. NOC from 04 Nos. village panchyat Naurakh Agthalla, Tangri Talli and Tangri Malli is pending. Matter is being pursued GOU/District Administration.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)

1	Bajakhana - Bagha Purana	D/C	220	71	103	103	103	64		JUN-15	Work is in progress.
2	Balchak - Naraingranth	D/C	220	33	58	48	42			SEP-15	Work is in progress. Forest and Railway cases pending.
3	Dhuri (Bhalwan) - Dhanaula	D/C	220	75				75		MAY-14	Ready for Commissioning.
4	Goindwal Sahib - Bottianwala	D/C	220	130	201	152	44	0		DEC-15	Work is in progress.
5	Goindwal Sahib - Chola Sahib	D/C	220	55	92	92	92	54		APR-15	Work in progress.
6	Kanjali - Jalandhar	D/C	220	29							
7	LILO of 2nd Ckt of Patiala - Patran at Rajla	D/C	220	12				12		DEC-14	Commissioned 12/14.
8	LILO of Baja khana - Mukatsar at Kotkapura	D/C	220	3	7	7	7	3		JUL-14	Commissioned 07/14.
9	LILO of Both Ckt Malerkotla - Barnala at Sandhaur	D/C	220	12	25	25	25	12			Line is completed.
10	LILO of Both Ckt Malerkotla - Pakhowal at Sandhaur	D/C	220	13	25	25	25	13			Line is completed.
11	LILO of Dhuri - Bangan at Chhajali (Loop out)	S/C	220	27				27		MAY-14	Commissioned 05/14.
12	LILO of Ferozepur - Talwandi Bhai line at Sadiq	D/C	220	48	78	78	77	47		MAY-15	Work is in progress.
13	LILO of GGSSTP - Jsmsheer at Jadla	D/C	220	21	41	21	19	6		JUN-15	Forest case pending. loop in work in progress.loop out work is held up due to stay by court in some portion of line.
14	LILO of Ganguwal - Mohali at Majra	D/C	220	21	35	20				JUN-15	Work is in progress. Forest case pending.
15	LILO of Malout - GNDTP Bhatinda at Badal	D/C	220	50	82	59	45			JUN-15	Work is in progress. Forest case pending.
16	LILO of Moga - Ferozepur at Talwandi Bhai	D/C	220	4				4		APR-14	Commissioned 04/14.
17	LILO of Monga - Jagron at Himatpura	D/C	220	56				56		MAR-15	Commissioned 03/15.
18	LILO of Patial - Mondri Gobindgarh at Rajpura	D/C	220	68	109	109	109	55		JUN-15	Loop out work completed.Work was stopped by agitating farmers of Rajpura area.Now started with police protection.
19	Ludhiana - Doraha	D/C	220	28	95	95	78	10		MAY-15	Work is in progress. Shut down / ROW problem at Doraha end.
20	Makhu - Algaon	D/C	220	101	159	47	0	0		DEC-15	Work stopped by the contractor. Tenders recalled. Forest and railway cases pending.
21	Makhu - Dharam kot	D/C	220	42				42		JUN-14	Commissioned 06/14.
22	Makhu - Rashiana	D/C	220	92	146	110	65	10		JUN-15	Work is in progress. Forest and Railway cases pending.
23	Makhu - Taran Tarn	D/C	220	60	146	110	65	10		JUN-15	Also exist at Sr.no. 12. Work is in progress. Forest and railway cases pending.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
24	Malout - Abohar	D/C	220	30	95	34	11			OCT-15	Work is in progress. Forest and Railway cases pending.
25	Moga - Mehal Kalan	D/C	220	105	170	62	39			DEC-15	Work is in progress. forest case pending.
26	Moga- Nakodar	D/C	400	128	178	178	178	128		APR-14	Commissioned 04/14.
27	Mukatsar - Abohar	D/C	220	85	134	134	133	85		APR-15	Work is in progress.
28	Mukatsar - Ghubaya	D/C	220	81	126	126	126	81		MAR-15	Commissioned 03/15.
29	Mukatsar - Kotkapura	D/C	220	76	126	36	30	0		SEP-15	Forest and railway cases pending. Court case also pending in High Court
30	Mukatsar - Malout	D/C	220	47	84	44	16			SEP-15	Work is in progress. Forest case pending.
31	Mukatsar -Makhu	D/C	400	191	262	262	262	191		JUL-14	Commissioned 07/14.
32	Nakodar - Kartarpur	D/C	220	55	88	88	88	55		MAR-15	Commissioned 03/15.
33	Nakodar - Makhu line	D/C	400	105	150	150	150	105		MAY-14	Commissioned 05/14.
34	Nakodar - Nurmehal	D/C	220	30	54	54	54	30		MAY-14	Ready for Commissioning.
35	Nakodar - Rehana	D/C	220	70	121	119	68	3		JUN-15	Work is in progress. Forest case pending.Railway case cleared.
36	Patti - Algon (2nd Ckt)	S/C	220	20				20		JUN-14	Ready for Commissioning.
37	Rajpura - Devigarh	D/C	220	37	114	79	0	0		JUN-15	Work in progress. Forest case pending. Work stopped by agitating farmers from TL no 1 to 25 & 44 to 60.
38	Rajpura - Lalru	D/C	220	59	97	68	60	30		JUN-15	Work is in progress.Work was stopped by agitating farmers of Rajpura Area from TL-1 to 44. now started with police protection.
39	Rajpura Thermal - Nakodar	D/C	400	279	381	381	381	279		MAY-14	Ready for Commissioning.
40	Sarana- Kotli Surat Malli line	S/C on D/C	220	62	185	70	0	0		APR-13	Work deferred for the time being
41	Sarna - Sujanpur line	D/C	220	9				9		DEC-14	Commissioned 12/14.
42	Talwandi - Dharamkot	D/C	220	63	113	109	109	56		JUN-15	Work is in progress. Forest and Railway cases pending.
43	Talwandi Sabo-Mukatsar	D/C	400	201	277	277	277	201		SEP-14	Ready for commisisoing 09/14.

Legends

TL: Total Location STC: Stubs Cast TE: Towers Erected STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)

1	Aau-Baithwasia	D/C	220	93	155	155	155	93		NOV-14	Ready for commissioning.
2	Ajari - Bhadla line	D/C	220	48	78	78	78	48		MAY-14	Commissioned 05/14.
3	Ajmer (400 kV) - Bherunda (TK)	D/C	220	80							
4	Akal (1)- Jaisalmer -2	D/C	400	50						MAR-15	
5	Akal -Jodhpur (New)	D/C	400	480						MAR-17	
6	Anta -Kota (PG) (Extension)	D/C	400	45	137	23				MAR-15	W.O. earlier paced to M/s Trans- Era has been cancelled
7	Badisid-Aau	D/C	220	100	196	196	104			MAR-15	
8	Badisid-Bap	D/C	220	30						MAR-15	
9	Banswara (Switching Station) - Pratapgarh	D/C	220	140	313					MAR-15	
10	Banswara TPS - Banswara	D/C	220	20					SEP-09		
11	Banswara TPS- Chittorgarh	D/C	400	360						MAR-17	
12	Banswara TPS- Udaipur	D/C	400	320						MAR-17	
13	Bap-Ajari line	D/C	220	57	91	91	91	57		MAY-14	Commissined 05/14.
14	Barmer - M/s Carins	S/C	220	23				23		MAR-15	Commissioned 03/15.
15	Barmer-Bhinmal (PG)	D/C	400	280						MAR-15	
16	Bhadla-Bikaner	D/C	400	360	512	489	446	170		MAR-15	
17	Bhadla-Kanasar	D/C	220	50						MAR-15	
18	Bhawad - Bhopalgarh	D/C	220	93				93		SEP-14	Commissioned 09/14.
19	Bhawad-Baithwasia	D/C	220	66	107	107	107	66		NOV-14	Ready for commissioning.
20	Bhilwara TPS -Ajmer	D/C	400	300	480	364	144			MAR-15	
21	Bhinmal - Sayla line	D/C	220	100	132	131	129	73	JAN-12	JUN-15	W/o to M/s KMCC, work held up due to court stay.
22	Bikaner -Sikar (PG)	D/C	400	420						MAR-17	
23	Bikaner- Merta	S/C	400	200	465	465	465	172		MAR-15	
24	Chandan - Dechu	D/C	220	202	322	322	322	202		DEC-14	Commissioned 12/14.
25	Chatrail-Ramgarh	D/C	220	120	212	115	42			MAR-15	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
26	Chhabra TPS - Anta (Baran)	D/C	400	179	244	244	244	179		JAN-15	Commissioned 01/15.
27	Chittorgarh-Bhilwara	D/C	400	100	134	134	118	2		MAY-15	turnkey project, work progress slow
28	Dahanu - Degchu GSS	D/C	132								.
29	Debari - Salumber (2nd Ckt)	S/C	220	77	0	0	0	64	DEC-13	MAR-15	Line work completed & charged on 23.11.14 upto dead end tower but modification of 2 nos. towers is pending between dead end & gantry
30	Dhod-Danta Ramgarh	S/C	220	35	101	8				MAR-15	
31	Extension of Bikaner- Barsinghsar at Barsinghsar TPS	S/C	220	3	10	10	10	3	APR-09	APR-14	Stringing completed.
32	Gajner -Kolayat	D/C	220	30						MAR-15	
33	Heerapura -Chambal (Cable)	D/C	220	14						MAR-15	
34	Heerapura -Nala Power House (Upgradation)	D/C	220	12				9		MAR-15	Commissioned 03/15.
35	Hindaun -Chonkarwada	D/C	220	110	122	122	122			MAR-15	
36	Indira Gandhi Nagar - Jawahar Nagar	S/C	220	12					AUG-13		
37	Indira Gandhi Nagar -Sitapur (Upgradation)	D/C	220	18	30	24				MAR-15	work started, tower erection will be possible after charging of 220kV GSS Sitapura so that supply be arranged for 132kV GSS Sitapura
38	Jaipur (South -PG) - Vatika line	D/C	220	56	95	95	95	56		NOV-14	Ready for commissioning.
39	Jaipur North (400 kV GSS) - Manoharpur (Turnkey)	D/C	220	62	100	90	26	0	JAN-13	MAR-15	
40	Jaisalmer -2 -Barmer	D/C	400	260						MAR-15	
41	Jalore - Sayla	S/C	220	61	177	177	172	42	JAN-12	MAR-15	
42	Jethana - Ajmer line	D/C	220	61	201	191	179	35	DEC-12	MAR-15	
43	Jodhpur (400 kV GSS) - Banar	D/C	220	28					OCT-12		
44	Jodhpur (New) - Barli (TK)	D/C	220	90	142	108	38	0	APR-10		
45	Jodhpur (New) - Jhalamand (TK)	D/C	220	40	65	61	57	0	APR-10		
46	Jodhpur - NPH Jodhpur	D/C	220	12							
47	Jodhpur -Bhadwasia	D/C	220	22	0	0	0	0		MAR-15	
48	Jodhpur CHB - Soorsagar	D/C	220	16	31	19	0	0		MAR-15	M/s Classic Coal, work stopped due to ROW problem.
49	Karwad/Bhawad-Bhopalgarh - II	D/C	220	93	152	152	152	93	DEC-13	OCT-14	93.23 CKM line charged on 25.09.2014.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
50	Kotputli (PG) - Bansur	D/C	220	40	141	141	137	78		MAR-15	NH permission awaited
51	Kunda ki dhani-Purana Ghat (upgradation)	D/C	220	14						MAR-15	
52	LILO of Kolayat -Bajju at Kolayat	D/C	220	20						MAR-15	
53	LILO of 2nd Ckt Sikar (RVPN), Ratnagarh at Sikar	D/C	220	6						MAR-14	
54	LILO of Aau -Phalodi at Aau	D/C	220	10						MAR-15	
55	LILO of Ajmer -Beawer line at Ajmer	D/C	220	38	65	65	65	38		NOV-14	Commissioned 11/14.
56	LILO of Ajmer -Kishangarh line at Ajmer	D/C	220	9	15	15	15	9	MAR-14	MAR-15	Gentry work pending at 400kV GSS Ajmer
57	LILO of Alwar -Kotputli at Bansur	D/C	220	4	5	5	4			MAR-15	
58	LILO of Bhilwara -Bali at Bamantukda	D/C	220	26	44	44	44	26		NOV-14	Commissioned 11/14.
59	LILO of Chabra TPS -Dahra at Anta (2nd ckt)	D/C	400	2	4	4				JAN-15	W.O order earlier placed to M/s Trans- Era has been cancelled
60	LILO of Chandan- Pokaran at Pokaran	D/C	220	20						MAR-15	
61	LILO of Dausa -Alwar at Alwar	D/C	220	9	16	16	16	9		AUG-14	Commissioned 08/14.
62	LILO of Debari - Banswara at Madri (Udaipur)	D/C	220	34	63	63	63	34		APR-14	Commissioned 04/14.
63	LILO of Duni - SEZ(220 KV GSS) line at Jaipur (south)(PG)	D/C	220	55	98	98	98	55		NOV-14	Commissioned 11/14.
64	LILO of Heerapura - Babai at Niwana	D/C	220	1	4	4	3		JUL-13		
65	LILO of Jodhpur (GSS) - Jodhpur at Barli	D/C	220	6	6	6	4			MAR-15	work held up due to court stay on 132kV line
66	LILO of Jodhpur - Merta line at Jodhpur (New)	D/C	400	99	136	136	115	0	AUG-09		
67	LILO of Jodhpur -Jodhpur interconnectorl at Jhalamand	D/C	220	2						MAR-15	
68	LILO of Jodhpur -Merta at Pooling station Badla	D/C	400	320						MAR-15	.
69	LILO of KTPS - Sanganer line at Vatika	D/C	220	11	21	21	21	11		MAR-15	work completed.
70	LILO of Kankroli (PG) -Debari at Amberi	D/C	220	30	60	58	55			JUN-15	
71	LILO of Khetri - Heerapura line at Babai	D/C	220	6	13	13	13	6		OCT-14	Line work completed, however clearance from Electrical inspector awaited.
72	LILO of Kota (PG) -Bhilwara at Mandalgarh	D/C	220	36	76	75	73			MAR-15	
73	LILO of Kuchamancity -Dhod at Deedwana	D/C	220	80	146	146	145	83		MAR-15	Railway crossing awaited
74	LILO of Mandawar -Nadbai- Bharatpur at	D/C	220	6	10	10	10	5		MAR-15	Electrical Inspector clearance awaited

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

75	LILO of Mandawar-Alwar (MIA) at Alwar	D/C	220	1	2	2	2	1		AUG-14	Commissioned 08/14.
76	LILO of Nagaur -Merta at Kuchera	D/C	220	24						MAR-14	
77	LILO of PS 1- Bajju at PS 1/Bajju	D/C	220	20						MAR-15	
78	LILO of Ras - Merta line at Jethana	D/C	220	39	64	64	64	39	DEC-12	FEB-15	Commissioned 02/15.
79	LILO of Ratangarh -Bikaner at Bandnu	D/C	220	42	74	74	74	42		MAY-14	Commissioned 05/14.
80	LILO of VKIA - Kukas line at GSS Jaipur (North) (Turnkey)	D/C	220								
81	LILO of both ckt Bassi-Kukas line at Lakhesara	D/C	220	40						MAR-14	
82	LILO of both ckts Ramgarh GTPS -Dechu at Ramgarh	D/C	220	1	1	1	1	1		MAR-15	
83	LILO of both ckts Ramgarh GTPP -Dechu line at Pokaran	D/C	220	20						MAR-15	
84	LILO of existing Jodhpur GSS - Pali at Jodhpur (New)	D/C	220	16	30	12					
85	LILO of one ckt Kotputli -Manoharpur at Kotputli (PG)	D/C	220	12	26	26	26	12		MAR-15	NH permission awaited
86	LILO of one ckt Neemrana -Kotputli at Behror	D/C	220	20	53	53	53	30		MAR-15	NH permission awaited
87	LILO of one ckt Raj west -Jodhpur at Jodhpur (New)	D/C	400	200	138	137	137	78		MAR-17	
88	LILO of one ckt of Bapp - Bhadla at Badisid	D/C	220	29	47	47	47	29	AUG-12	MAR-15	Commissioned 03/15.
89	Lakhesara -Indira Gandhi Nagar	D/C	220	12						MAR-14	
90	Mansarovar - Chambal (Cable)	D/C	220	5							
91	Mansarovar - Jawahar Nagar	S/C	220	11					AUG-13		
92	Neemrana-(PG)-Behror	D/C	220	40	100	100	100	40		MAR-15	
93	PS 1 /Bajju -Bhadla	D/C	220	40	65	54	2			MAR-15	
94	Phagi GSS (Jaipur) - Heerpura	D/C	400	86	123	119	92	0		MAR-15	One no. NHAI crossing approval awaited, Work order withdrawn & place to M/s Varsana Ispat on 02.02.15
95	Phagi(Jaipur south-765 kV)-Ajmer line	D/C	400	213	284	257	184	0	DEC-11	JAN-15	Two nos. NHAI crossing approval & railway crossing approval awaited , Work order withdrawnw& palced to M/s Varsana Ispat on 02.02.15
96	Pratapgarh- Chittorgarh	D/C	220	240	450					MAR-15	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
97	Purana Ghat -Bassi (Upgradation)	D/C	220	40						MAR-15	
98	Purana Ghat -Jawahar Nagar (Upgradation)	D/C	220	14						MAR-14	
99	Ramgarh (GTPP) - Chandan	D/C	220	194	309	309	309	194		NOV-14	Ready for commissioning.
100	Ramgarh (Jaisalmer)-Akai (Jaisalmer)	D/C	400	200						MAR-15	
101	Ramgarh -Bhadla	D/C	400	360	543	312	126			MAR-15	
102	Renwal -Danta Ramgarh	S/C	220	28	130	70	5			MAR-15	
103	Sanganer- Sitapura (Upgradation)	D/C	220	21	38	38	38	21	MAR-14	MAR-15	court stay on loc. no. 37 vacated on 02.12.14,work under progress
104	Sanganer-Chaksu (Upgradation)	D/C	220	84	144	144	144	75	MAR-14	MAR-15	balance work under progress.220 KV D/C line one portion of 7.955 Km from 400 KV PGCIL-Chaksu to 220 KV GSS Chaksu is completed on 24.10.2013.
105	Sirohi-Pindwara	S/C	220	25						MAR-15	
106	Sitapura- Sitapura (Existing) (Upgradation)	D/C	220	1	3	3				MAR-15	shifting of 11kV & 33kV lines required for further execution of work.Pursuance is being made with Jaipur discom.
107	Soorpara - Banar line	D/C	220	11	35	30	17	0	AUG-11	MAR-15	
108	Sujargarh - Tehendesar (GSS)	S/C	220	53	182	182	182	53		MAR-15	Commissioned 03/15.
109	Suratgarh TPS - Babai (Jhunjhunu)	D/C	400	480	640	493	456	47		MAR-15	case for diverting route due to air force is under process
110	Suratgarh TPS- Bikaner	D/C	400	340						MAR-17	
111	Tehandesar(proposed)-Bandnu	S/C	220	40	111	110	79			MAR-15	previously placed work order has been withdrawn & now reordered.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

SIKKIM POWER DEVELOPMENT CORPORATION LTD. (SIKKIM)

1	Dikchu - Gangtok	D/C	132								
2	Dikchu - Mangan	D/C	132								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)

1	Alamathy - Koyembedu	D/C	400							MAR-16	Koladi - PH Road: OH Line work under progress. Stub: 47/76, TE:38/76 completed. Stringing: 5/23.For cable laying from PH road to Koyambedu,One circuit to be terminated at Koyembedu (CMRL) for which work awarded and to be taken up and another one circuit to be terminated at Alandur(CMRL) for which revised administrative approval is under process.
2	Arasur 400 kV S/S - Karamadai 230 kV S/S	S/C	220	39	169	168	168	38	JUN-12	APR-15	Work under progress.Issues involved in line work at Loc.163. RDO inspection completed and enterupon permission awaited.It is being followed up.
3	Avadi-Ayappakkam line	S/C	220	3	0	0	0	0		AUG-15	Cable laying 6/6 Sections completed and Joints 18/30 completed. Joint bay : 5/5 completed.Sheath test in sec(3) is to be completed. Balance works are under progress.
4	Basin Bridge - TNEB HQ (UG Cable)	S/C	220	23	0	0	0	0		DEC-15	Tender is to be floated
5	CBE - Mandapam	D/C	220	10	24	24	24	10		FEB-15	Commissioned 02/15.
6	Kadaperi - Kalivanthapattu line	S/C	220	38	111	111	111	38		JAN-15	Commissioned 01/15.
7	Kadapperi - Guindy (UG Cable)	S/C	220	14	0	0	0	0		APR-15	28/28 sections cable laying completed. 27/27 nos. joints bay completed. 81/81 joints completed. Cable test charged on 31.03.15 and tripped. HVDC test conducted and fault is being rectified.
8	Kalivanthapattu - Sholinganallur	S/C	400	52	88	67	61	25		OCT-15	Issues involved and is being followed up.
9	Kanarpatty - Kayathar	D/C	400	24	39	36	33	6		MAY-15	Works are under progress.
10	Karaikudi - Kayathar	D/C	400	390	535	535	535	390		JUL-14	195 ckm commissioned in July 14 and another is Ready for Commissioning.
11	Karaikudi - Sembatty	S/C	220	140	554	548	491	84	DEC-11	JUN-15	Issues involved at 3 locations : (i) Since the land owner has objected for erecting the tower at loc.No.137, representation has been sent to the District Collector/Madurai and enter upon permission is awaited. (ii) Due to severe objections/threatening by the land owners, tower foundation work at loc.No.215 & loc.No.249 are pending. Representation sent to local Police for protection and they assured to give police protection at the time of taking up the work. Further,the contractor M/s.GET has not turned up for work. Hence one month notice issued to contractor for termination. Balance work will be carried out by GCC.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
12	Karaikudi-Pugalur	D/C	400	326	460	460	460	263		MAY-15	Work under Progress. Shortage of conductor materials is being sorted out by the company M/s.Jyothi Structures Ltd.,Mumbai.
13	Koladi - PH Road	D/C	220	23	76	47	30	3		DEC-15	work under progress for 2 reaches and work awarded and to be taken up for 3rd reach.
14	LILO of Alamathy - Koyembedut Thiruverkkadu	D/C	220	2	1	1	1				Work awarded and under progress.
15	LILO of Arasur (PG) - Karamadai at Karuvalur	D/C	220	6							Tender under process
16	LILO of Arasur-Ingur at Karamadai S/S	D/C	220	5				5		APR-14	Commissioned 04/14.
17	LILO of Chekkanurani - Kayather at Kinnimangalam	D/C	220	12							Retender opened on 13.01.15 and under process.
18	LILO of Chekkanurani - TTPS-I at Kinnimangalam	D/C	220	8							Retender opened on 13.01.15 and under process.
19	LILO of Chilakallu - Narketpally at Huzumnagar.	D/C	220							DEC-15	Not related to TANTRANSCO
20	LILO of K.R. Thoppur - Ingur at Thingalur	D/C	220	32	99	99	98	21		MAY-15	Works are under progress. Objections at Loc.41.For Loc. 6 to 7, NHAI approval awaited.
21	LILO of K.R.Thoppur-Deviakurichi at Singapuram	D/C	220	14	27	27	27	14		JAN-15	Commissioned 01/15.
22	LILO of Kalivanthapattu - Veerapuram at OMEGA	D/C	220	39	75	75	75	39		FEB-15	Line work completed
23	LILO of Kalpakkam - Arani at Purisai	D/C	220	20							Tender finalised and work to be awarded.
24	LILO of Kayathar - Anuppankulam at Kayathar	D/C	220	4				4		JUL-14	Commissioned 07/14.
25	LILO of Kayathar - Pasumalai at Kayathar	D/C	220	4				4		JUL-14	Commissioned 07/14.
26	LILO of Korattur - Koyembedu at Ambattur (3rd Main Road)	D/C	220	4	5					JUL-15	Work awarded and is being commenced.
27	LILO of Kundha PH III - PUSHEP at Karamadai	D/C	220	1	6	6	6	1		FEB-15	Commissioned 02/15.
28	LILO of Manali - Basin Bridge (BBGTP) at Vyasarpadi	D/C	220	1	6	6	6	1		DEC-14	All works completed. Line will be erergised on completion of SS works.
29	LILO of Myvady - Pugalur at Kurukathi	D/C	220	62	124	81	51	5		DEC-15	Work under progress. Objection encounted from loc.73 to 119. Action is being taken for getting entry permission from District Collector.
30	LILO of Neyveli Zero unit - Neyveli - TS-II at Ulundurpet	S/C	220	52	90	90	89	23		MAY-15	Work under progress. Railway crossing approval awaited for one location.Demand notice obtained fees to be remitted.
31	LILO of Shoolagiri - Singarapet at Gurabarapally	D/C	220	2	3	1				SEP-15	Work under progress.
32	LILO of Siruseri - Tharamani at Sholinganallur	D/C	220	2	14	14	11	8		JUN-15	Work under progress. Objection at Loc.11

Legends

TL: Total Location STC: Stubs Cast TE: Towers Erected STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
51	Pulichintala - Huzumnagar	D/C	220							DEC-15	Not related to TANTRANSCO
52	Rasipalayam - Anaikadavu	D/C	400	86	114	114	112	70		MAY-15	Work under progress.ROW issue at Lco99 and party objection at loc72 due to well crossing.
53	Rasipalayam - Salem	D/C	765	390	556	533	488	151		JUN-15	Works are under progress.
54	Sholinganallur - KITS	D/C	220	1	56	33	0	0		JUL-15	work under progress. Work to be taken up for tower erection and stringing.
55	Sriperumbudur -Korattur (Changing of conductor)	S/C	220	20	70	0	0	12	SEP-06	MAY-13	Line work is under modification. Revised administrative approval is under process.
56	Thappakundu - Anaikadavu	D/C	400	358	499	476	462	199		MAY-15	works are under progress.
57	Thingalur Common point - MTPS & MALCO line	D/C	220	17	39	39	39	9		NOV-14	Line work completed.
58	Thingalur Common Point-Gobi	S/C	220	40						MAR-14	Work completed
59	Thiruvalem - Kanagammachatram common poit	D/C	400	150	198	197	195	120		APR-15	works are under progress.
60	Tirunelveli (Abishekapatty) - Kanarpatty	S/C	400	16	49	40	34	6		MAY-15	Work under progress
61	Villupuram - Ulundurpet	S/C	220	55	183	164	8	0		DEC-15	Work under progress. Progress of the contractor is very slow and instructed to speed up the work.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED. (APTRANSCO)

1	Appannadorapalem - Bobbili	D/C	220	163	269	259	243	42		AUG-15	Works Under Progress
2	Bonapally - Chittoor (Quad)	D/C	400	196	281	281	281	196		FEB-15	Ready for Commissioning.
3	Chittoor 400 kV SS-Mananapalli	D/C	220	130						MAR-15	
4	Gaddamvaripalli- Goddumari	D/C	220	9	31	31	21		DEC-10	APR-13	Works under progress
5	Garividi - Garividi	D/C	220	70							
6	Garividi - Pydibhimavaram	D/C	220	100							
7	Garividi-Bobbili	D/C	220	75	125	86	0	0		MAR-15	Works terminated due to poor progress. Tenders to be called for balance works.
8	Hinduja Vizag TPP - Kamavarapukota	D/C	400	600	737	120	23			AUG-15	For evacuation of power line is under construction. Severe ROW issues are being faced. For statup power a 7 KM line from Kalpaka - Vazag TPP completed and charged.
9	Jammalamadugu - Betamacherla	D/C	220	136							
10	Jammalamadugu - Chakrayapet	D/C	220	172	291	268	250	41	JAN-15	OCT-15	Works are under progress
11	Jammalamadugu - Narnur Kurnool Dist	D/C	400	210					JUL-15		
12	Jammalamadugu - Porumamilla	D/C	220	198	336	300	263	61	JAN-15	OCT-15	Works are under progress
13	Jammalamadugu - Tirumalayapalli	D/C	220	54	84	54	25		JUL-14		works are under progress.
14	Jammalamadugu - Uravakonda	D/C	400	264					JUL-15		
15	Kalpaka - Proposed Garividi S/S	D/C	400	300	0	0	0	0		MAR-15	The pre-qualification bids are due for opening on 12.08.2013.
16	Kalwakurthy-Dindi 3rd line	S/C	220	24						MAR-14	
17	Kalyandurg-Anantapur	S/C	220	61						MAR-14	
18	Kamareddy-Bhumpally	S/C	220	15						MAR-15	
19	Kamavarapukota - Kamavarapukota	D/C	220	30							
20	Kamavarapukota - Nuziveedu	D/C	220	90							
21	Kamavarapukota - Surypet	D/C	400	424						MAR-15	LOI issued on 15.07.2013.Detailed survey is under progress.
22	Krishnapatnam TPS - Chittoor	D/C	220	376	0	0	0	0		SEP-15	
23	Krishnapatnam TPS- Bonapally (Quad)	D/C	400	180	272	246	238	80		JUN-14	Evacuation no problem
24	LILO of Budidampad - Bhongiri at	D/C	220	14				14		SEP-14	Commissioned 09/2014.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

	Weddekothapally										
25	LILO of Both ckt Pulivendula - Hindupur at Gollapuram	D/C	220	200	122	12	0	0	DEC-14		Works are under progress.
26	LILO of Pendurthy - Garividi at Garividi	D/C	220	140							
27	LILO of Podili - Nellore at Atmakur	D/C	220	80							
28	LILO of Shadnagar - Yeddumailaram at Yeddumailaram	D/C	220	12	19	19	19	12		MAR-14	Shadnagar - Yeddumailaram line commissioned on 07.03.2014
29	LILO of Uravakonda - Kalyandurga at Borampalli	D/C	220	22							
30	Manubolu - Sullurpeta	D/C	220	136	220	220	220	136		NOV-14	Commissioned 11/14.
31	Muddanur (RTPP) - Dharmavaram	D/C	220	200							
32	Muddanur-Anantapur (3rd line)	S/C on D/C	220	100						MAR-14	
33	Narasaraopet - Parchur	D/C	220	106	189	189	189	106		JUN-14	Commissioned 06/14.
34	Narketpally_Suryapet	S/C on D/C	220	60						MAR-14	
35	Narsapur-Doultabad	S/C	220	15						MAR-15	
36	Narsapur-Manoharabad	S/C	220	15						MAR-15	
37	Nirmal-Nandipeta	S/C	220	20						MAR-15	
38	Nizamabad-Janakampeta	S/C	220	10						MAR-15	
39	Oddugudem-Koyagudem	D/C	220	20						MAR-15	
40	Oglapur(Warangal 400 kV SS)-Warangal 220 kV SS	D/C	220	36						MAR-15	
41	Pulichintala HEP - Chillakallu	D/C	132								.
42	Pulivendula-Hindupur	D/C	220	250	393	380	375	225	JUN-11	JUN-15	Works are under progress
43	Purushottapatnam (Nunna) Jujjuru	D/C	400	112	165	102	20	0		DEC-14	The contract was terminated.Fresh tenders were opened and P.O is issued on 29.04.2013.Works under progress.
44	Rayalaseema Stage-IV - Chittoor	D/C	400	420	0	0	0	0		MAR-15	Scheme formulated.Tenders to be called for.
45	Rentachintala - Macherla S/S	S/C	132	17	58	58	58	15		MAR-13	Line Charged on 27-03-2013.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

46	Rentachintala - Nagarjuna Sagar Plant	S/C	132	16	34	34	34	16		JUL-14	All works completed. Commissioned on 04.08.2014.
47	Sattenapalli (Narsaraopet) - Narsaraopet	D/C	220	40	68	68	68	40		MAR-14	Commissioned 03/14.
48	Sattenapalli - Guntur	D/C	220	110							
49	Singareni - Gajwel	D/C	400							JUN-15	
50	Singareni - Nirmal	D/C	400							JUN-15	
51	Thimmapuram- Yellanur	D/C	220	8	27	27	27	8	NOV-10	APR-13	Sub station works are under progress
52	Tungabhadra river - Yemmiganur	D/C	400	43					JUL-15		
53	Uravakonda - Borampalli	D/C	220	72	111	0	0	0	MAR-15		
54	Uravakonda - Kalyanduring	D/C	220	86	160	117	59	0	NOV-14	AUG-15	Line route modified through proposed 220 KV Borampally SS.
55	Uravakonda - Vajrakarur	D/C	220	32	57	37	27	0	DEC-14	AUG-15	Works are in progress.
56	Vadarevu - Amangal	S/C	765	240	0	0	0	0		MAR-15	Scheme to be formulated.
57	Vemagiri - Kamavarapukota	D/C	400								
58	Yemmiganur - Uravakonda	D/C	400	205					JUL-15		
59	a) Jujjuru - Sattenapalli (b) LILO of VTS - Srisailam line at Sattenapalli	D/C	400	134	178	178	178	134		MAR-15	Commissioned 03/15.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TRIPURA STATE ELECTRICITY CORPORATION LIMITED (TSECL)

1	Gamai Tilla - Dhalabil	S/C	132	31	107	101	78	17	SEP-13	ROW problems affected the work
2	LILO of Rokia - Udaipur at Melaghat for connection to Monoarchak	D/C	132	20	40	0	0	0	JUN-15	
3	Monarchak - Surajmani Nagar	D/C	132	42	150	49	38	6	MAR-15	Work in progress.
4	P.K. Bari - Kanchanpur	S/C	132	47	113	109	99	17	MAR-15	All works completed in non forest land. Stage- I clearance received and compliance for conditions completed.
5	Surajmani Nagar - Agartala 79 Tilla Grid S/S	D/C	132	18	71	71	71	18	SEP-13	Completed 9/13
6	Surajmani Nagar - Badarghat	D/C	132	6		0	0	0	MAR-15	Fund proposed in World Bank.
7	Surajmani Nagar - Rabindra nagar	D/C	132	3	13	13	13	3	SEP-13	Completed 9/13
8	Surajmani Nagar - Rokhia	D/C	132	20	80	32	5	0	DEC-14	3.598 KM line in forest land for which TSECL will apply for forest clearance. LOA issued
9	Surajmani Nagar - Udaipur	D/C	132	50	50	0	0	0	JUN-15	Proposed under NEC.
10	Surajmani nagar-P.K.Bari	D/C	400	260	0	0	0	0	MAR-15	Fund not yet tied up. Proposed under World Bank Financing /SPA/NEC.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)

1	Agra (UP) - Mathura line	S/C	400							DEC-16	
2	Agra(UP) - Agra (South)	D/C	400	142							.
3	Aligarh - Atrauli	D/C	220	69	125	70	27	0		JUN-15	Material reconcilation completed.The proposed date of complition 07.06.15.
4	Aligarh - Sikandarabad	D/C	400	190	258	254	254	167		MAR-15	Line energised date not issued due to incompletion of Aligarh substation.
5	Allahabad (PG) - Reewa Road (Allahabad)	D/C	400								.
6	Anpara B-Anpara D	D/C	400	10	23	23	21	4		JUN-15	Contract of the firm M/s Maharashtra Power Transmission Structures Ltd. has been terminated on 20.05.2014 and LOI no. 2879/ETC(M)T-Tender issued by the SE, Mirzapur for the balance work.
7	Anpara C - Anpara D	S/C	765	3	11	11	11	3	JAN-12	JUN-14	Commissioned 06/14.
8	Anpara D - Unnao	S/C	765	416	1215	1030	982	278	JAN-12	DEC-15	Involves wild life sanctuary. NBWL approval received and Supreme Court approval awaited.
9	Aurai - Mizapur	S/C	220	43	147	129	82	0		MAR-15	Termination point at 400kv s/s Aurai not yet decided. DFCC line crossing between loc. 43/0-65/2. River crossing approval pending. 37 no. crop compensation cases pending. ROW at 15 loc's.The proposed date of complition 31.03.15.
10	Aurai - Phoolpur	S/C	220	68	216	210	195	48		MAR-15	Termination point at 400kV s/s Aurai(PPP) not yet decided. Last 2 Sections work held up due to this. ROW at loc. 2/1 , 3/0, 4/0, 5/0, 12/0, 12/1, 12/2,17/5,39/3,53/0,53/1, 53/2. The proposed date of complition 31.03.15.
11	Badaun - Sambhal	S/C	220	90	250	250	247	79		MAR-15	Railway blocked applied.
12	Baghpat - Baghpat	S/C	220	13	49	45	31	0		MAR-15	The proposed date of complition 31.03.15
13	Balrampur - Utraula	S/C	132		56	56	56	18			Energised 31.10.11
14	Banda - Allahabad (Reewa Road) DCQ	D/C	400	350	470	318	50	0		MAR-15	M/s Larsen and Tubro Ltd. Chennai is allotted for the balance work on 'as is where is basis' on 10.12.14.
15	Banda - Orai DCQ	D/C	400	216	295	211	130	0		MAR-15	M/s Larsen and Tubro Ltd. Chennai is allotted for the balance work on 'as is where is basis' on 10.12.14.
16	Bara - Karchanna	D/C	400								.
17	Bara - Meza line	D/C	400	65	83	83	83	65		MAR-15	Commissioned 03/15.
18	Bara TPS - Mainpuri	2xS/C	765	750						MAR-15	
19	Barkhera (Bajaj) - Dohna	D/C	132		203	203	203	129		MAR-15	Line energized on 26.05.14. Pilibhit-Dohna section to charged. Forest

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

											clearance approval awaited.
20	Bayas - Dohna	D/C	132								
21	Bayas - Pilibhit	D/C	132								
22	Bhognipur - Gatampur	S/C	765								.
23	Bhognipur - Jawarharpur	S/C	765								
24	Bhognipur - Moradabad/Rampur	S/C	765								
25	Bhognipur - Orai (PG)	2xS/C	765								.
26	Bilhaur - Sandila	S/C	765								
27	Bilhaur - Kanpur (PG)	D/C	400								
28	Chhatta - Mathura	D/C	220	60	114	0	0	0		JUL-15	Survey completed. Profile to be submitted shortly.The proposed date of complition 31.07.15.
29	Dasna (400) - Faridnagar	S/C	220	40	0	0	0	0		MAR-15	Survey completed.
30	Deoria - Rasra	S/C	220	82	250	249	246	79		MAR-15	ROW at Loc No. 18/2, 19A/0, 61/0, 61A/2, 62/0, 63/0,43/1 & 43/2. Rly xing approval awaited and 116 crop comp. cases not yet paid. River Crossing pile foundation remaining.The proposed date of complition 31.03.15.
31	Dohna - C.B. Ganj	S/C	220	23	92	91	67	13		MAR-15	Rly crossing Approval pending for Loc. no 26-27. ROW at Loc No- 31. Crop Compensation pending for 55nos The proposed date of complition 31.03.15.
32	Dopaha - Anpara	D/C	765								.
33	Dopaha - Ghazipur	D/C	765								
34	Dopaha - Varanasi / Jaunpur	D/C	765								
35	Dumariaganj- - Utraula	S/C	132		114	107	104	30		MAR-15	3 No. Loc 23,32 &75 are in water logged area.The proposed date of complition is 31.3.15.
36	Gajokhar-Jaunpur	S/C on D/C	220	37	132	132	132	30	AUG-09	MAR-15	Rly block applied for.The expected date for energisation is 31.03.15
37	Ghatampur - Moradabad / Rampur	2xS/C	765								.
38	Ghatampur - Kanpur (PG)	D/C	400								
39	Ghazipur - Rasra	S/C	220	59	186	186	186	59	FEB-11	SEP-14	Commissioned 09/14.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

89	LILO of Unnao - Bareilly at Shahjahanpur	D/C	400	12							
90	LILO of Unnao - Mainpur at Bilhaur	D/C	765								.
91	LILO of existing Agra (UP) - Agra (PG) at Agra (UP)	2xS/C	400	70						DEC-16	
92	LILO of existing Agra (UP) - Muradnagar at Agra (UP)	S/C	400	158						DEC-16	
93	Lalitpur - Agra (UP)	2xS/C	765	754						AUG-16	
94	Lalitpur TP - Lalitpur S/S	D/C	220	19	57	57	57	19		MAR-15	Commissioned 03/15.
95	Lalitpur TPS - Jhansi	D/C	220	185	301	301	301	185		JUN-14	Commissioned 06/14.
96	Lucknow PG (400) - Kursi Road	D/C	220	50	59	48	0	0		SEP-15	Work started by J. E. 24 FDN completed.The proposed date of complition 07.09.15.
97	Mainpuri - Aligarh line	D/C	400	186	218	136	116	0		DEC-14	
98	Mathura - Jawaharpuram	D/C	400	220							
99	Meja - Bara	D/C	765								.
100	Meja - Bargarh	D/C	765								
101	Morti - Pratap Vihar	D/C	220	36	0	0	0	0			Land of Pratap Vihar Sub-station not finalised.
102	Puricha - Jhansi	D/C	220	14				14		OCT-14	Commissioned 10/14.
103	Reewa Road - Meza line	D/C	400	68	91	91	91	68		MAR-15	Commissioned 03/15.
104	Rosa - Dohna	D/C	220	214	340	340	340	214		MAR-15	Line is completed except ROW at loc. 317 & 318 for want of forest clearance.
105	Rosa - Shahjehanpur (PG)	D/C	400								.
106	Saharanpur (PG)-Behat	D/C	220	104	158	0	0	0		FEB-15	LOI issued to M/s PNC on 27.4.10.Work in progress. Profile Submitted.
107	Sahupuri-Bhelupur	D/C	220	18	39	37	35	13		MAR-15	WIP
108	Sandila - Farrukhabad	S/C	400								
109	Sandila - Lucknow Hardoi Road	S/C	400								
110	Shahjahanpur - Nighasan	S/C	220	123	369	366	356	93		MAR-15	ROW in Foundation at 9 locations . 7 ROW in single field crop completely.The proposed date of complition 31.03.15.
111	Sitapur - Nighasan	S/C	220	110	335	333	306	65		MAR-15	Row in Foundation at 5 loc 74/0,84/0,85/0,85/3,86/2. 2 Nos. Rly xing block applied for + Highway xing.The proposed date of complition 31.03.15.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
112	Sohawal - Tanda	D/C	220	185	335	326	212	14		MAR-15	6No. Rly xing Drg submitted OPGW under despatch 113 Km OPGW stringing will take about year.The proposed date of complition is 15.11.15.
113	Tanda - Gonda	D/C	400	200							
114	Varanasi / Jaunpur - Gorakhpur	D/C	400								
115	Varanasi/Jaunpur - Aurai	D/C	400								
116	Varanasi/Jaunpur - Azamgarh	D/C	400								
117	Varanasi/Jaunpur - Meja	D/C	765								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)

1	Hura - Raghunathpur	D/C	220	67				67		AUG-14	Commissioned 08/14.
2	Kharagpur - Vidyasagar Park	D/C	220	92	133	126	114	70		JUN-15	Work under progress. Progress delayed due to ROW problem and court cases.
3	LILO of Arambagh -Rishra at Singur	D/C	220	20	37	10	2	0	AUG-08	MAY-15	LOA Terminated.
4	Santaldhi TPS-Bishnupur	D/C	220	224	347	347	325	193	OCT-08		PGCIL is executing the work as a deposit work of WBPDCIL. The work is stalled due to repeated theft. WBPDCIL asked PGCIL to take up with the present vendor for resumption of work or deploy a new vendor by cancelling the existing contract.
5	Sushasgram- Saintala	D/C	220	25	51	51	51	25	MAR-10	NOV-14	Line commissioned on 02/12/2014.
6	Teesta LDP III -Teesta LD IV - New Jalpaiguri	D/C	220	166	250	248	238	109	SEP-08	MAR-15	Status shown for TLDP-IV - NJP 220 KV D/C line only.The progress suffered due to contractual and ROW problem.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

XYZ ()

1	Bhavanapaddu TPP - Sri Kakulam	D/C	400								.
2	Bilaspur (PS) - Dhanwahi (PS)	D/C	765								.
3	CSPL TPS - Raigarh Pooling Station (Near Kotra)	D/C	400								.
4	Champa (Pool) - Dharamjaigarh 2nd Ckt	S/C	765								.
5	Chitrangi TPS - Vindhyachal Pooling Station	D/C	765								.
6	Dwarkesh Energy TPP - Indore	D/C	765								.
7	Ellora TPP - Seoni	D/C	765								.
8	Gadarwara STPS - Jabalpur Pool	D/C	765								.
9	Gadarwara STPS - Warora	D/C	765								.
10	Gwalior - Morena	D/C	765								.
11	HEGCL TPP - Pune (AIS) (PG)	D/C	400	110							.
12	Karchanna - Reewa Road Allahabad	D/C	400								.
13	LILO at TRN TPP	D/C	400	12						MAR-14	For startup power
14	LILO of Both ckt Jabalpur - Orai at Dhanwahi (PS)	2xD/C	765								.
15	LILO of Both ckt Wardha - Parli (PG) at Warora	D/C	400								.
16	LILO of Gazuwaka - Behrampue at Bhavanapaddu TPP	D/C	400								.
17	LILO of Lonikhand - Kalwa at HEGCL TPP	D/C	400								.
18	LILO of Raipur/Bhilai - Bhadrawati at Rajnandgaon	D/C	400								.
19	LILO of Tuticorin - Madurai at Ind Barath TPP (madras)	D/C	400								.
20	LILO of Vindhyachal - Jabalpur at Dhanwahi (PS)	2xD/C	400								.
21	LILO of one ckt of Aurangabad - Padghe at Pune	D/C	765								.
22	Maheshwaram (PG) - Mahboob Nagar	D/C	400								.
23	Mohindergarh - Bhiwani	D/C	400								.
24	NCC Power TPP - Nellore Pooling Station (PG)	D/C	400								.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

25	NNTPS - Villupuram (Ginjee)	D/C	400								
26	Nizamabad - Yeddumailaram (Shankarapalli)	D/C	400								
27	Orrisa UMPP - Jharsuguda Pooling Station	D/C	765							.	
28	PLNGL TPP - Vadodra	D/C	400							.	
29	Parli (New) - Parli (PG)	D/C	400								
30	Parli (New) - Solapur	D/C	765								
31	Radial mode - Orrisa	D/C	400								
32	Raigarh (Kotra) - Champa (Pool) 2nd Ckt	S/C	765								
33	Raigarh TPS - Raigarh Pooling Station (Near Tamnar)	D/C	400							.	
34	Raipur (Pool) - Rajnandgaon	D/C	765								
35	Rajnadgaon - Warora	D/C	765								
36	Reliable TPP - Vindhyachal Pooling Station	D/C	765							.	
37	SJK TPS - Jabalpur Pooling Station	D/C	400	107	339	330	292	59		.	
38	Sasan UMPP - Vindhyachal (PS)	S/C	765								
39	Sipat - Bilaspur (3rd PS)	S/C	765								
40	Suzlon wind farm - Bhachau (PG)	D/C	220							.	
41	TRN TPP - Raighar (near Tamnar) Pooling Station	D/C	400	30						JUN-15	Line under construction.
42	Vindhyachal (PS) - Jabalpur (PS)	D/C	765								
43	Vindhyachal STPP - Vindhyachal (2nd Quad)	D/C	400								
44	Warora (PS) - Parli (New)	D/C	765								
45	Welspun Anuppur TPS - Vindhyachal Pooling Station	D/C	400								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

ADANI POWER LTD. (APL)

1	Akola - Aurangabad line ckt-I	S/C	765	219	596	596	596	219		AUG-14	Commissioned 08/14.
2	LILO of Korba-Mopka at Swastic TPP	D/C	132								.
3	Tiroda - Koradi - Akola - Aurangabad line ckt-II	S/C	765	575	1582	1582	1582	575	AUG-12	MAR-15	Commissioned 03/15.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

ATHENA CHHATTISGARH POWER LIMITED ()

1	Athena Singhitarai - Raigarh Pooling Station (near Kotra)	D/C	400	50	75	74	69	34		MAY-15	
2	LILO of one ckt of MSCTL - Chandrapur at Singhitrai	D/C	400								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

BHARAT ALUMINIUM CO. LTD. (BALCO)

1	Balco (CPP) - Korba (E)	D/C	220								
2	Balco - Champa Pooling station	D/C	400								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

CALCUTTA ELECTRIC SUPPLY CO. LTD. (CESC)

1
Haldia - Subhasgram line
D/C
400
178
178
JAN-15
Commissioned 01/15.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

CORPORATE POWER LTD. (CPL)

1	Corporate TPP - Jharkhand Pooling Station	D/C	400	6	11					DEC-12	
2	Latehar - Namkum	D/C	400	216	320	293	274	132		DEC-12	.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

D.B.POWER CORP. LTD. (DBPCL)

1	DB Power (Baradarha) - Raigarh (Kotra) Pooling Station	D/C	400	36	54	54	54	36		AUG-14	Commissioned 08/14.
2	LILO of Raigarh - Raipur (3rd Ckt) at Baradhara TPP (Interim arrangement)	D/C	400	30	44	44	44	30		MAY-13	Line completed.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

DANS ENERGY PVT. LTD. (DEPL)

1	Jorethang HEP - New Melli	S/C	220	20	35	14	2	0	JUN-15		As on intrim arrangement line will be completed with Rangpo - New Melli 220 kv line of PGCIL (Loc 14) as New Melli S/S is delayed.
---	---------------------------	-----	-----	----	----	----	---	---	--------	--	--

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

DHARIWAL INFRASTRUCTURE PVT. LTD. (DIPL)

1	Dhariwal TPS -Channdrapur II (2nd Ckt)	S/C	400	10				10		JAN-15	Commissioned 01/15.
2	LILO of one ckt of Bhadravati (PG) - Parli at Dhariwal	D/C	400	31	51	51	51	31		AUG-14	Commissioned 08/14.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

Darbhanga Motihari Transmission Company Limited ()

1	LILO of both ckt Barh - Gorakhpur at Motihar	D/C	400	152	209	39	0	0	AUG-16	Forest proposal was submitted to Nodal Officer Patna on 10-9-2014.
2	Muzaffarpur - Darbhanga line	D/C	400	129	166	52	0	0	JUN-16	Forest proposal was submitted to Nodal Officer, Patna on 10-9-2014

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

ESSAR POWER TRANSMISSION CO. LTD. (EPTCL)

1	Mahan -Sipat	D/C	400	670	942	928	885	262		JUN-15	78 KM forest involved. Second Stage forest clearance obtained in March'2013. However getting working permission also tree cutting by Forest Department have taken long time. In dec 2013 tree cutting is started,in monsoon work of tree cutting was stopped. Now Balance tree cutting is under progress and construction work is in full swing.
2	Navbharat TPP - Angul P.S. (PG)	D/C	400								.
3	Tori - Jhharkhand Pooling Station	D/C	400								.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

GATI INFRASTRUCTURE LTD. (GATI)

1	LILO of Melli - Gantok at Chuzachen (LILO point at namthang)	D/C	132	47	91	91	91	47		APR-13	Commissioned 04/13
2	LILO of one circuit of Rongnichu - Randpo at Bhasmay	S/C	220							APR-13	.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

GHODAWAT ENERGY PVT. LTD. (GEPL)

1	GEPL -MIDC S/S	D/C	220	20				20	SEP-14	Commissioned 9/14	
---	----------------	-----	-----	----	--	--	--	----	--------	-------------------	--

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

GMR ENERGY LIMITED (GMR ENERG)

1	Alaknanda HEP - Joshimath	D/C	220								.
2	Kamalanga (GMR) - Angul pooling station	D/C	400	60	103	103	103	60		DEC-14	Commissioned 12/14.
3	LILO of Talchar -Meramundli at Kamalanga TPP	D/C	400	1	3	3	3	1		MAY-12	For start up power,work completed 5/12.
4	Ranikheda (GMR) - Raipur Pooling Station	D/C	400	25							.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

HIMACHAL SORANG POWERGEN PVT. LIMITED (HSPPL)

1	LILO of one ckt Karcham wangto - Abdullapur at Sorang	D/C	400	6	11	7	1	0		SEP-13	
---	---	-----	-----	---	----	---	---	---	--	--------	--

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

IDEAL ENERGY PROJECTS LTD. (IEPL)

1	LILO of Koradi II- Wardh(PG) at Bela TPP	D/C	400	50	75	73	72	44		DEC-12	The progress of Koradi-Wardha line is slow . Forest clearance awaited.
2	LILO of Mouda - Wardha at Bela	D/C	400	0	2	2	2	0		NOV-12	Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

IND BHARATH POWER INFRA LIMITED (IBPIL)

1	Ind Barath - Jharsuguda pooling Station	D/C	400	84	125	72	9	0		AUG-14	
2	LILO of Rouekila - Raigarh at Ind Barath	D/C	400	47	72	72	71	43		JUL-14	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

INDIABULLS POWER LTD. (IBPL)

1	Amravati - Akola (Bableshtar) - II	D/C	400	207				207		MAR-15	Commissioned 03/15.
2	Amravati - Akola - I	D/C	400	206	279	279	278	162		JUL-14	1 bay test charged at Amravati, Akola - I
3	Nasik - Bobleshtar (2nd Ckt)	S/C	400	57	152	152	152	57		MAY-14	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

JAIN ENERGY TRADING LTD (JAIN ETL)

1	Jain Energy TPS - Dharamjaygarh Korba Pooling station	D/C	400								.
---	---	-----	-----	--	--	--	--	--	--	--	---

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

JHABUA POWER LTD. (JHAPL)

1	Jhabua Power TPS - Jabalpur Pooling Station, (High capacity line).	D/C	400	131	207	150	135	10		DEC-13	Forect Clearance required for 4.4 Ha (4 no. foundation) stage-I approval received. Money for aforestation has been deposited and Stage-II approval, to be issued from Bhopal is being expedited. Railway and Highway crossing approvals received
---	--	-----	-----	-----	-----	-----	-----	----	--	--------	--

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearence and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

JINDAL POWER LTD. (JPL)

1	Derang - Angul Pooling Station	MC+D/C	400	154	231	231	231	154	AUG-14	Commissioned 08/14.	
2	Derang - Meramundali	D/C	400							.	
3	LILO of Meramundali - Jaypore at Derang	D/C	400	110	163	163	163	110	JUN-14	Work completed.	
4	Tamnar TPP - Raigarh (Tamnar) Pooling Station	2xD/C	400	44	67	67	67	44	JAN-15	Commissioned 01/15.	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

JOINT VENTURE OF PGCIL & JAYPEE (JV(PG&JP))

1	Bina TPS - Suitable location (along Bina (PG) - Bina (MPPTCL)	D/C	400	40				40		JAN-15	Commissioned 01/15.
2	Termination of Ckt of above at Bina (PG) & otuer ckt at Bina (MPTCL)	D/C	400								.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

KALPATARU POWER TRANSMISSION LIMITED (KPTL)

1	Satpura - Ashta	D/C	400	482	651	651	651	482	MAR-15	Commissioned 03/15.
---	-----------------	-----	-----	-----	-----	-----	-----	-----	--------	---------------------

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

KORBA WEST POWER COMPANY LIMITED (KWPCL)

1	Avantha Bhandar TPS (Korba West) - Raigarh (Kotra)	D/C	400	46	64	42	38	12		APR-14	
2	LILO of on Ckt of Raigarh - Raipur at Avantha Bhandar (Korba west) TPS	D/C	400	10	22	22	22	10		DEC-13	Work Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

KSK ENERGY VENTURE LTD. (KSK LTD.)

1	KSK Mahanadi (Warda Power) - Champa Pooling Station	2xD/C	400	105	164	116	101	46		DEC-15	
2	LILO of both ckt, of Raigarh - Raipur at Akaltara TPP	2xD/C	400	71	118	118	118	71		APR-15	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

KVK ENERGY PVT. LTD. (KVK)

1	LILO of Mendasal - Baripada at Nilanchal TPP	2xD/C	400	16	0	0	0	0	JUN-16	Work yet to Start.
---	--	-------	-----	----	---	---	---	---	--------	--------------------

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

Kudgi Transmission Company Limited (KTCL)

1	Kudgi TPS - Narendra	2xD/C	400	36	46	7	5	0		SEP-15	Survey activity is stopped by villagers of Honnudike and Hobli Gudur village falling under Tumkur (Taluk & District) (Effected span: Approx. 2 KMs.) Matter is brought to the notice of District Administration.
2	Madhugiri - Bidadi	D/C	400	190	235	93	49	0		SEP-16	The villagers are not allowing for any construction work at the respective locations and asking for huge compensation. Matter is brought to the notice of District Administration. These locations are nearer to 400/220 kV POWERGRID Bidadi substation. Being terminating point, no alternatives available for re-routing the line.
3	Narendra (New) - Madhugiri	D/C	765	760	867	204	3	0		SEP-16	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

LANCO ENERGY (P) LTD,. (LEPP)

1	Babandh TPP - Angul Pooling Station	D/C	400	48	72	0	0	0		DEC-16	Work yet to start.
2	LILO of Seoni - Wardha at Lanco Vidarbha TPS	D/C	765	15	16					DEC-13	
3	Lanco Amarkantak - Champa Pooling Station	D/C	400								.
4	Phata HEP-Baramwari (Rudrpur)	D/C	220	8	20	0	0	0		DEC-13	
5	Routing of one circuit of Jorthong - New Melli via Rangit - IV	D/C	220							DEC-13	.
6	Teesta VI - New Melli	D/C	220								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

MALANA POWER COMPANY (MPCL)

1	Chango Yangthang - Ka Dogri Pooling Station	D/C	220								
2	Ka Dogri - Jangi Pooling Station	D/C	400								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

MARUTI CLEAN COAL & POWER LTD. (MCCPL)

1	LILO of ACBIL-Baraari (Bilaspur) PS at Bandakhar (Maruti Clean Coal)	D/C	400	6	14	14	14	6	JUN-14	Commissioned 06/14.	
---	--	-----	-----	---	----	----	----	---	--------	---------------------	--

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

NORTH EAST TRANSMISSION CO. LTD. (NETC)

1	Azara - Bongaigaon	D/C	400	201	442	442	442	201	DEC-14	MAR-15	Commissioned 03/15.
2	Azara - Bongaigaon (2nd Ckt)	D/C	400	159				159		JAN-15	Commissioned 01/15.
3	Byrnihat - Azara (1st ckt)	D/C	400	42	124	124	124	42		JUL-14	Stringing Completed but cannot be commissioned since loop out arrangement by Meghalaya State Electricity Board is not ready at Byrnihat 400 kV S/S.
4	Byrnihat - Azara (2nd Ckt) (Part of Silchar - Azara)	S/C	400	42				42		JUL-14	Commissioned 07/14.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

NORTH KARANPURA TRANSMISSION CO. LTD. (NKTCL)

1	Agra - Gurgaon	D/C	400	220						SEP-13	
2	Bareilly - Meerut	S/C	765	240						SEP-13	
3	Gurgaon - Gurgaon (PG)	D/C	400	20						SEP-13	
4	Lucknow - Bareilly	S/C	765	220						SEP-13	
5	Seoni - Sipat / Korba (Pooling).	S/C	765	334						SEP-13	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

NRSS XXXI (B) Transmission Limited (NRSSXXXI(B))

1	Kurukshetra - Malerkotla line	D/C	400	278	375	71	0	0	SEP-16	1)There is change in start and end points of Kurukshetra Malerkotla Line from RFP Document. Further, no requirement of double level gantry and M/C Towers was specified in RFP Document, however, as per correspondence with PGCIL, double level gantry is to be considered for termination of Kurukshetra line and Amritsar lines at Malerkotla Sub-station. Also, there is a 66 kV Multi circuit line surrounding the PGCIL substation and hence entry into substation at designated gantry is critical. Due to above constraints, entry into Malerkotla Sub-station may require M/C Towers, which were not envisaged during RFP stage. The above deviations from RFP Documents will have cost as well as time implication. 2)4) As the crop is in final stage, there is resistance from the farmers in removing the crop at this time. The work is being carried out only at locations wherever farmers are agreeing. This is involving frequent shifting of gangs and hence the progress is comparatively slow.
2	Malerkotal - Amritsar line	D/C	400	298	412	91	0	0	SEP-16	1)As per survey report enclosed with RFP documents, there is no forest in the route of Malerkotla Amritsar Transmission Lines. However, the crossing of Roads, canals and Railway lines can not be avoided in the route of transmission lines. All strips along Roads, Canals and Railways have been notified as protected Forests. As involvement of forest in the route of transmission line is a deviation from RFP Documents and the same will have cost as well as time implication. 2) Unexpected rains in the month of March 2015 has affected the site work. 3) As the crop is in final stage, there is resistance from the farmers in removing the crop at this time. The work is being carried out only at locations wherever farmers are agreeing. This is involving frequent shifting of gangs and hence the progress is comparatively slow. 4)-50 Towers are under transit and 50 under fabrication. 5)-Insulator, Hardware and Earth wire is under transit.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

NSL NAGAPATNAM POWER PVT. LTD. (NSLNPPL)

1	NSL TPP - Angul	D/C	400	46	0	0	0	46			Project Authority intimated that PGCIL yet to award construction of work.
---	-----------------	-----	-----	----	---	---	---	----	--	--	---

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

PATRAN TRANSMISSION COMPANY LIMITED (PATRANTCL)

1	LILO of both ckt of Patiala - Kaithal at Patran	D/C	400							MAR-16	
---	---	-----	-----	--	--	--	--	--	--	--------	--

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

RAICHUR SHOLAPUR TRANSMISSION CO. LTD. (RSTCL)

1	Raichur - Sholapur line	S/C	765	208	544	544	544	208	JUN-14	Commissioned 06/14.
---	-------------------------	-----	-----	-----	-----	-----	-----	-----	--------	---------------------

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

RELIANCE POWER TRANSMISSION LTD. (RPTL)

1	Moti Khavdi TPP - Jam Nagar	D/C	400								.
2	Rajgarh (PG) - Karamsad (GETCO)	D/C	400	486	654	651	651	483	JUN-11	MAY-15	Progress stalled due to non-availability of MP state Forest Clearance (Stage-II) & Wildlife Clearance.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

RKM POWERGEN PVT. LIMITED (RKMPPL)

1	Uchpinda - Raigarh line with LILO of Raigarh (Kotra)-Raipur at Uchpinda TPP (Interim Arrangement)	D/C	400	58	95	94	77	47		MAR-15	ROW issues for tree cuting & Stringing.
---	---	-----	-----	----	----	----	----	----	--	--------	---

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

SKS POWER GENERATION LTD. (SKS)

1	Binjkote - Raigarh (Kotra) Pooling Station	D/C	400	50							Yet to start construction . Intrim arrangement available.
2	LILO of one ckt of Raigarh - Raipur at Binjkote TPP	D/C	400								.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

SPECTRUM COAL & POWER LTD. (SCPL)

1	Ratija-Kasiapalli	D/C	132	24				24			Line is ready and to be inspected for electrical clearence.
---	-------------------	-----	-----	----	--	--	--	----	--	--	---

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

STERLITE GRID LTD. (SGL)

1	Aurangabad - Dhule (BDTCL)	S/C	765	192	509	509	509	192		OCT-14	Commissioned 10/14.
2	Bhopal - Bhopal (BDTCL)	D/C	400	17	27	27	27	17		JUL-14	Commissioned 07/14.
3	Bhopal - Indore (BDTCL)	S/C	765	176	455	455	455	176		OCT-14	Commissioned 10/14.
4	Bongaigoan - Siliguri Line (ENICL)	D/C	400	443	610	610	610	443	MAR-13	NOV-14	Commissioned 11/14.
5	Dhramjaygarh - Jabalpur (JTCL)	D/C	765	760	985	846	812	478		MAY-15	398 hec. of forest involved covering 400 locs and 125 kMs of route length. The element is affected by Force Majeure Event and Petition has been filed in CERC for force majeure & change in law.Stage-I forest Clearance Obtained.Excise duty has been increased from 8% to 12% as intimated earlier.As per stay order of National Green Tribunal Vide M.A. No. 156 of 2015; dated 20th February 2015, the element still is in force majeure upto working permission and Stage-II is granted by MoEF. Which we are perusing very closely.We have been granted the Forest Clearance and working permission in State of Madhya Pradesh and Chhattisgarh. We intent to connect the line by 15th July 2015.
6	Dhule (IPTC) - Dhule (MSETCL) (BDTCL)	D/C	400	35	56	56	56	35		SEP-14	Commissioned 09/14.
7	Dhule - Vadodara (BDTCL)	S/C	765	263	680	680	680	263		FEB-15	Commissioned 02/15.
8	Jabalpur - Bhopal (BDTCL)	S/C	765	260	664	662	646	239		APR-15	The Element is affected due to force majeure for delay in grant of section 164 approval & forest clearance. The same has been communicated to LTTC's vide our letter dated 03.02.2014. Excise duty has been increased from 8% to 12% as intimated earlier .Stage-I Forest Clearance Obtained.As per stay order of National Green Tribunal Vide M.A. No. 156 of 2015; dated 20th February 2015, the element still is in force majeure upto working permission and Stage-II is granted by MoEF. Which we are perusing very closely.We have been granted Stage I & Stage-II Forest Clearance in State of Madhya Pradesh on dated 31st December,2014 and 25th March ,2015 respectively. We intent to connect the line by 30th April 2015.
9	Jabalpur - Bina (JTCL)	S/C	765	237	610	577	577	218		APR-15	Severe RoW problem in 4 locs & 140 hec. forest land in MP involved. Forest proposal with MOEF Delhi & FAC cleared.The element is affected by Force Majeure event.Excise duty has been increased from 8 % to 12%.Petition has been filed in CERC for force majeure & change in law. Stage-I

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

											forest clearance obtained..As per stay order of National Green Tribunal Vide M.A. No. 156 of 2015; dated 20th February 2015, the element still is in force majeure upto working permission and Stage-II is granted by MoEF. Which we are perusing very closely.We have been granted Stage I & Stage-II Forest Clearance in State of Madhya Pradesh on dated 15th January,2015 and 16th March ,2015 respectively. We intent to connect the line by 20th May 2015.
10	Jullandhar - Samba line	D/C	400	270		50	0	0	AUG-14	JUN-17	Transmission licensee granted by CERC. Tariff adoption done by CERC. Forest Diversion Proposal submitted by Dec.2014. File is pending at the DFO-Pathankot,Gurdaspur & Jalandhar Division.Force mejure events flood ,Border Ceasefire violation, unseasonal heavy snow fall, rain fall and land slides notices sent to all LTTC's. Change in law GST in J&K has been increased from 10% to 12% with effect from 01.04.2015.
11	Khaigapur (WBSETCL) - Chaibasa (PG)	D/C	400			118	1	0			Force Majeure event: Delay in forest clearance.Transmission licensee granted by CERC. Tariff adoption done by CERC. Project execution plan submitted to CEA & lead LTTC.Kharagpur S/s & Chaibasa S/s bays orientation has been shifted & project has been delayed due to shifting of bays.Resurvey has to be done for route & forest identification .FAC pending.
12	LILO of Both ckt Uri - Wagoora at Amargarh	D/C	400	6					AUG-14	OCT-18	Transmission licensee granted by CERC. Tariff adoption done by CERC.Force mejure events flood ,Border Ceasefire violation, unseasonal heavy snow fall, rain fall and land slides notices sent to all LTTC's. Change in law GST in J&K has been increased from 10% to 12% with effect from 01.04.2015.
13	Purulia PSP (WB) - Ranchi (PG)	D/C	400	370						APR-16	Force Majeure event: Delay in forest clearance. Transmission licensee granted by CERC. Tariff adoption done by CERC. Project execution plan submitted to CEA & lead LTTC. Bays at Purulia S/s & Ranchi S/s has been shifted by the respective Utilities due to which project has been delayed as resurvey has to be done again for route & forest identification. In this regard Notice has been served to LTTC's. Forest Diversion Proposal is pending at DFO Purulia and FRA certificate issuance is pending with District Magistrate, Purulia since 24.12.2014. FAC is pending.
14	RAPP - Shujalpur	D/C	400	310	514	350	228	4		FEB-16	.Force Majeure event: Delay in forest clearance.Transmission licensee granted by CERC. Tariff adoption done by CERC. CERC has granted Liberty for extension of COD and additional tariff.TSP

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

15	Samba - Amargarh line	D/C	400	574					AUG-14	OCT-18	has started the work. Project execution plan submitted to CEA & lead LTTC. Forest Diversion Proposal is pending at Regional MoEF Lucknow. Transmission licensee granted by CERC. Tariff adoption done by CERC. Forest Diversion & Wild Life Clearance Proposals submitted.Force mejure events flood ,Border Ceasefire violation, unseasonal heavy snow fall, rain fall and land slides notices sent to all LTTC's. Change in law GST in J&K has been increased from 10% to 12% with effect from 01.04.2015.
----	-----------------------	-----	-----	-----	--	--	--	--	--------	--------	--

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

Shekhawati Transmission Service Company Limited (SKHWTT SCL)

1	Jhunjhunu - Nawalgarh line	S/C	220	40	107	0	0	0		SEP-15	
2	Sikar - Nawalgarh line	S/C	220	20	78	0	0	0		SEP-15	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

South East UP Power Transmission Company Limited (SEUPPTCL)

1	Bara - Karchana	D/C	400	80	124	0	0	0		FEB-16	Karchana gantry not.
2	Bara - Meza	D/C	400	64	83	83	83	64		FEB-16	Completed.
3	Gonda - Shahjanpur	D/C	400	442	542	272	139	0		FEB-16	
4	LILO 400 Orai - Mainpur	D/C	400	92	135	133	131	44		FEB-16	
5	LILO of Obra - Sultanpur at Aurai	S/C	400	1	5	0	0	0		FEB-16	
6	LILO of Panki - Obra at Rewa Road	S/C	400	1	2	2	2	1		FEB-16	Completed.
7	LILO of Sarojini Nagar - Kursi RD at Sultanpur RD	D/C	400	14	18					FEB-16	
8	Mainpuri - Alighar	D/C	400	186	218	199	181			FEB-16	
9	Mainpuri - Bara Ckt-I	S/C	765	375	889	564	269	0		FEB-16	
10	Mainpuri - Bara Ckt-II	S/C	765	375	883	702	412	10		FEB-15	
11	Mainpuri - Unnao (Quad)	S/C	765	188	449	355	249	0		FEB-16	
12	Rewa Road - Karchana	D/C	400	58	102					FEB-16	Karchana gantry not defined.
13	Rewa Road - Meza	D/C	400	68	91	91	91	68		FEB-16	Completed
14	Tanda - Gonda line	D/C	400	188	91	86	54	0		FEB-16	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TALCHER TRANSMISSION CO. LTD. (TTCL)

1	Behrampur - Gazuwaka	D/C	400	290						SEP-13	
2	Talcher II - Behrampur	D/C	400	220						SEP-13	
3	Talcher II - Rourkela	D/C	400	161						SEP-13	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TEESTA URJA LTD. (TUL)

1	Teesta III - Kishanganj	D/C	400	420	580	396	361	151	JUN-15		Stage-II clearance to pending. Line is expected to commission by Jun-15 alongwith Kishanganj S/S 8/15 by PGCIL.
---	-------------------------	-----	-----	-----	-----	-----	-----	-----	--------	--	---

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TORRENT POWER LTD (TOR. POW. (UNOSUGEN))

1	DGEN - Vadodara	D/C	400								Bidding is Process, RFQ has been issued
2	DGEN TPS - Bharuch/Dahej Pooling Station	D/C	400								.
3	Navseri - Bhasten	D/C	220								Bidding is Process, RFQ has been issued
4	Sandila TPP - ATS not defin	D/C	400								
5	Solapur NTPC - Pune (PG), Quad	D/C	400	500							.
6	Solapur NTPC - Solapur (PG)	D/C	400	40							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

Transmission Corporation of Telangana Limited (TCTL)

1	Budidampadu - Bhongiri (2nd Ckt)	D/C	220	14	24	24	24	14		DEC-14	
2	Chilakallu - Narketpally	D/C	220	25							
3	Chinnakorukondi - Suryapet	D/C	400	170	234	12	0	0		OCT-15	
4	Gajwel - Narsapur	D/C	400	200	0	0	0	0		MAR-15	Preliminary survey completed. Detailed survey to be awarded. Estimates under scrutiny.
5	Ghanapur - Marripally	D/C	220	36							
6	Jagityal - Nirmal	D/C	400	145	216	0	0	0		MAY-15	
7	Jaipur TPP - Gajwel (Quad)	D/C	400	328	458	81	0	0		FEB-15	Work awarded on 06.02.2013.Works commenced.
8	Jaipuram - Jagityal	D/C	400	144	233	0	0	0		MAY-15	
9	LILO of Bhoothpur - Kalwakurthy at Thimmajipet	D/C	220	2							
10	LILO of Bhoothpur - Kalwakurthy at Thimmajipet (Ckt-II)	D/C	220	2							
11	LILO of Budidampadu - Bhongiri at Waddekothapally	D/C	220	14					DEC-13		
12	LILO of Ghanapur - Malkaram at Moulali	D/C	220	18							
13	LILO of Kalpaka - Khammam at Asupaka	D/C	400	34						SEP-14	
14	LILO of RSS - Warangal at Manthani	D/C	220	60							
15	LILO of Shapur Nagar - Gachilbowli feeder at GIS Erragadda SS	DC UG cable	220	19				19		JUL-14	All works completed. Connected SS works are under progress
16	LILO of Srisailam - Hyderabad atYeddumailaram (Shankarapally)	D/C	400	160	221	219	106	0	OCT-14	DEC-14	
17	LILO of Vizag - Khammam (Ckt-I) at Asupaka	D/C	400	34	0	0	0	0		DEC-13	P.O.issued on 18.05.2013.
18	LILO of Wanaparthy - Ragimanagadda at Singotam X Road SS	D/C	220	11	17	15	14			OCT-14	Works are under progress.
19	LILO of both ckt Dindi - Chandrayangutta at Bonguloor	D/C	220	2							
20	Lower Jurala HEP - Upper Jurala	D/C	220	22	36	29	25	3		AUG-14	Works are under progress. JC foundation works are under progress.
21	Mamidipally S/S M/s K.S.K. Photo Voltaic near Fabcity Ravirala (V)	D/C	220	11	37	37	37	11		JUL-14	Stringing works completed. OPGW work to be taken up.
22	Marripally common point- Hayatnagar S/S XLPE	DC UG	220	14				11		MAR-15	Works are under progress.7/14 Nos Cable joints completed and

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

	cable	cable									remaining works are under progress
23	Moulali - Osmania University (Chilakalaguda) SS	DC UG	220	18				18		AUG-14	Works are under progress.Cable laying work completed. Joint works to be taken up.
24	Nagole - Ghanapur	M/C	220	36							
25	Pulichintala - Huzurnagar	D/C	220	112							
26	Suryapet - Yeddumailaram (Shankarpalli)	D/C	400	462	659	346	173	0		MAR-15	
27	Veltoor - Thungabhadra	D/C	400	147	202	6	0	0		JUN-15	
28	Veltur-Thimmajipet	S/C	220	84	129	52	0	0		MAY-15	
29	Yeddumailram - Pargi	D/C	220	135							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

VANDANA VIDYUT LTD. (VVL)

1	Dharmajay-Korba Polling Station	D/C	220	64						APR-13	
---	---------------------------------	-----	-----	----	--	--	--	--	--	--------	--

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

VEMAGIRI TRANSMISSION SYSTEM LIMITED (VTSL)

1	Khammam - Hyderabad line -I	D/C	765	410							Bidding process to be taken up
2	Vemagiri Pooling Station - Khammam line -I	D/C	765	455							Bidding process to be taken up

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

VISA POWER LTD (VISA)

1	Visa Power TPP - Raigarh Pooling Station	D/C	400	26	37	33	26	0	JUN-15	Work is under Construction.
---	--	-----	-----	----	----	----	----	---	--------	-----------------------------

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

WESTERN U.P. POWER TRANSMISSION CO. LTD. (WUPPTCL)

1	Ataur-Indirapuram	D/C	400	15	58	3	0	0	MAR-15	Approval u/s 164 received
2	Greater Noida-Noida (Sec -148)	D/C	400	41	121	27	3	0	MAR-15	Approval u/s 164 received
3	Greater Noida-Sikandrabad	D/C	400	17	53	53	40	0	MAR-15	Approval u/s 164 received
4	Hapur-Ataur	D/C	400	53	152	92	41	0	MAR-15	Approval u/s 164 received
5	Hapur-Greater Noida	S/C	765	66	184	110	15	0	MAR-15	
6	Hapur-dasna	D/C	400	13	44	3	0	0	MAR-15	Approval u/s 164 received
7	LILO of Meerut -Agra at Greater Noida	S/C	765	10	35	30	10	0	MAR-15	
8	LILO of Moradabad-Muradnagar at Hapur	D/C	400	2	7	7	0	0	MAR-15	Approval u/s 164 received
9	LILO of Muradnagar -Muzzafarnagar at Ataur	D/C	400	15	48	1	0	0	MAR-15	Approval u/s 164 received
10	LILO of Rishikesh -Kashipur at Nehtaur (Bijnor)	D/C	400	10	44	0	0	0	MAR-15	Approval u/s 164 yet received
11	Mainpuri-Greater Noida	S/C	765	180	493	487	455	87	MAR-15	Approval u/s 164 received
12	Mainpuri-Hapur	S/C	765	217	597	561	273	0	MAR-15	Approval u/s 164 received

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

Pabati KoldamTransmission Company Ltd (PKTCL)

1	Koldam - Ludhinana (JV Portion)	D/C	400	301	423	423	423	301	SEP-08	SEP-14	Commissioned 09/14.
2	Parbati -II- Koldam line -II	S/C	400	76	157	157	157	76		SEP-14	Ready for commissioning 9/14.
3	Parbati- II - Koldam line-I	S/C	400	81	173	173	173	81		OCT-14	Commissioned 10/14.