

REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE) DURING- 2017-18

As on 30-SEP-2017

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DAMODAR VALLEY CORPORATION(DVC)											
1	Raghunathpur TPS -Ranchi (PG)	D/C	400	311	439	439	439	311	AUG-10	SEP-17	Commissioned 08/2017(Late Reported). PTCC Clearance:PTCC issued on 18.2.2014. Aviation clearance : Obtained Slow progress due to non-availability of working gang due to fund crunch of Contractor (M/s Jyoti Structures). Approval has been arranged for payment to the sub-vendor directly to solve above fund crisis of M/s JSL which has subsequently resumed work in Sep 2015 for balance portion. Line have been successfully commissioned & put into load on 28.08.17. Line 407 -19:37 hr , Line 408-19:40 hr
2	Gola - Ranchi (PG)	D/C	220	112	226	190	138	0	NOV-14	JAN-18	Railway Crossing: SER, Ranchi approved in principle for 3 no.rail crossing on 24.11.2014.Way leave charges has been deposited for 03 no. rail crossing & SER,Ranchi has given permission for execution of constrction work of 03 no. rail crossing on 16.12.15 PTCC: Joint inspection report has been already submitted by AGM (NWO-CFA), O/o The CGMT,Jharkhand circle,Ranchi on 15.09.15 to The DET (PTCC),E/Region,Inspection cell Kolkata. Forest Clearance: Working Clearance issued on 22.5.2015.Progress affected due to non-availability of tower materials. In order to solve fund crisis faced by Contractor (M/s ECI-SEW), approval has been arranged for payment to the sub-vendor directly & subsequently 234 MT of tower materials has been delivered at site.
3	Koderma - North Karanpura line	D/C	220	204	0	0	0				
4	LILO of Kalyaneswari - MTPS line at Burnpur S/s	S/C	220	40	0	0	0				
5	LILO of Mejia-Kalyaneswari at Burnpur S/S	D/C	220	37	79	55	0	0		DEC-16	Severe ROW problem in 17 no locations. SE Railway has given in principle clearance of crossing.Around 24 no. locations outside the ISP premises are being diverted again due to severe ROW problem. Contractual issues cropped up due to repeated route diversion. Presently work is held up.Likely to be dropped.
6	LILO of Parulia - Burdwan at Panagarh Line	D/C	220	40	0	0	0				
7	LILO of Parulia - Dtps at DSTPS	D/C	220	20	17	11	0			OCT-17	
8	Mejia TPS - Gola	D/C	220	342	552	548	522	207	DEC-08	DEC-17	Forest: Working clearance obtained on 6.3.13. Contractual issues cropped up due to delay in obtaining forest clearance as well as theft of materials (100 Ckm) from erected line. Rectification work of the theft portion of the line has been completed. 54 KM (i.e 108 CKryjtjM) of line has been charged at 220 KV from MTPS end on 09.9.15. Till date 132 KM of line has been charged for anti theft. Rectification work and stringing work is under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
9	MTPS - Ramgarh Line	S/C	220	203	0	0	0			APR-17	As 220 KV Gola S/S dropped, 220 kv Gola-Ranchi line & 220kv MTPS-Gola -Ramgarh Line construction will be rearranged.
10	MTPS- Ranchi (PG) line	S/C	220	224	0	0	0			MAY-17	As 220 KV Gola S/S dropped, 220 kv Gola-Ranchi line & 220kv MTPS-Gola -Ramgarh Line construction will be rearranged.
11	Parulia - Burdwan line	D/C	220	184	0	0	0				Tendering is under process.
12	Ramgarh - North Karanpura Line	D/C	220	124	0	0	0				
13	Ramgarh - Ranchi (PG) line	S/C	220	91	0	0	0				As 220 KV Gola S/S dropped, 220 kv Gola-Ranchi line & 220kv MTPS-Gola -Ramgarh Line construction will be rearranged.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
NHPC LIMITED(NHPC)											
1	LILO of Lakhwar HEP- Muzaffarnagar at Vyasi HEP	D/C	220						JAN-17		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
POWERGRID (Consultancy Work)(PGCONSULTANCY)											
1	(J&K) LILO of Leh - Kharu line	S/C	66	16	97	55	16	1	MAY-17	MAY-17	
2	(J&K) LILO of Leh - Nimmo line	S/C	66	2	13	13	9	1	MAY-17	MAY-17	
3	(Sikkim) Chungthang - Lachen line	D/C	66		126					APR-19	
4	(Sikkim) Chungthang - LILON point on Rabon - Malting line	D/C	66		23					SEP-17	
5	(Sikkim) Dikchu Pool - Makha line	D/C	66		114					MAR-19	
6	(Sikkim) Khamdong - Makha line	S/C	66		86					MAR-19	
7	(Sikkim) Khamdong - Temi line	S/C	66		69					MAR-19	
8	(Sikkim) Kumrek - Rorathang line	D/C	66		103					MAR-19	
9	(Sikkim) Parbing - Pangthang line	D/C	66		86					MAR-19	
10	(Sikkim) Parbing - Sichey line	S/C	66		40					MAR-19	
11	(Sikkim) Parbing - Tadong line	S/C	66		67					MAR-19	
12	(Sikkim) Rorathang - LiLo point on Pakyong - Rongli line	D/C	66		29					MAR-19	
13	(Sikkim) Samardong - Kumrek line	D/C	66		103					MAR-19	
14	(Sikkim) Samardong - Mamring line	S/C	66		45					MAR-19	
15	(Sikkim) Samardong - Namthong line	S/C	66		86					MAR-19	
16	(Sikkim) Singhik - Mangan line	S/C	66		57					MAY-18	
17	(Sikkim) Singhik - Passidong line	S/C	66		114					MAR-19	
18	(Assam) Rangia - Amingaon line	D/C	220								Yet to be awarded.
19	(Assam) Tinsukia - Behiating (new Dibrugarh)	D/C	220								Yet to be awarded.
20	(J&K) Alusteng - Drass - Kargil - Khalsti-Leh	S/C	220	332	1134	745	548	232	JAN-17	MAY-17	Work under progress.
21	(Maghalaya) Byrnihat (Killing) - Mawngap - New Shillong line	D/C	220	244	369				SEP-19	SEP-19	
22	(Nagaland) New Kohima - Mokokchung (PG)	S/C on D/C	220								Yet to be awarded.
23	(Sikkim) Dikchu - Singhik	D/C	220	40					JUN-19	JUN-19	
24	(Sikkim) Rangpo (PG) - Samardong	D/C	220	12	34				SEP-18	SEP-18	
25	(Sikkim) Rangpo (Samardong) - Dikchu Pool twin	D/C	220	70					SEP-18	SEP-18	
26	(Sikkim) Singhik - Chungthang	D/C	220	40	83				JUN-19	APR-19	
27	(Arunachal Pradesh) Along - Kambang line	S/C on D/C	132								Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
28	(Arunachal Pradesh) Along - Yingkiong line	S/C on D/C	132								Yet to be awarded.
29	(Arunachal Pradesh) Changlang - Jairampur line	S/C	132								Yet to be awarded.
30	(Arunachal Pradesh) Chimpu (Itanagar) - Holongi line	S/C on D/C	132								Yet to be awarded.
31	(Arunachal Pradesh) Daporijo - Nacho line	S/C on D/C	132								Yet to be awarded.
32	(Arunachal Pradesh) Deomali - Khonsa line	S/C	132								Yet to be awarded.
33	(Arunachal Pradesh) Gerukamukh - Kikabali line	S/C on D/C	132		0	0	0				Yet to be awarded.
34	(Arunachal Pradesh) Jairampur - Miao line	S/C	132								
35	(Arunachal Pradesh) Kambang - Mechuka line	S/C on D/C	132								Yet to be awarded.
36	(Arunachal Pradesh) Khonsa - Changlang line	S/C	132								Yet to be awarded.
37	(Arunachal Pradesh) Khonsa - Longding line	S/C	132								Yet to be awarded.
38	(Arunachal Pradesh) Khupi - Seppa line	S/C on D/C	132								Yet to be awarded.
39	(Arunachal Pradesh) Likabali - Niglok line	S/C on D/C	132								Yet to be awarded.
40	(Arunachal Pradesh) LILO of Daporijo - Along 132 KV S/C at Basar	S/C on D/C	132								Yet to be awarded.
41	(Arunachal Pradesh) Miao - Namsai (PG) line	S/C on D/C	132								Yet to be awarded.
42	(Arunachal Pradesh) Naharlagun - Banderdewa line	S/C on D/C	132								Yet to be awarded.
43	(Arunachal Pradesh) Naharlagun - Gerukamukh line	S/C on D/C	132								Yet to be awarded.
44	(Arunachal Pradesh) Niglok - Pasighat New (Napit)	S/C on D/C	132								Yet to be awarded.
45	(Arunachal Pradesh) Palin - Koloriang line	S/C on D/C	132								Yet to be awarded.
46	(Arunachal Pradesh) Pasighat New (Napit) - Pasighat Old	S/C on D/C	132								
47	(Arunachal Pradesh) Pasighat Old - Mariyang line	S/C on D/C	132								Yet to be awarded.
48	(Arunachal Pradesh) Rilo - Sagali line	S/C on D/C	132								Yet to be awarded.
49	(Arunachal Pradesh) Rilo - Seijosa line	S/C on D/C	132								Yet to be awarded.
50	(Arunachal Pradesh) Roing (PG) - Anini line	S/C on D/C	132								Yet to be awarded.
51	(Arunachal Pradesh) Roing (PG) - Dambuk line	S/C on D/C	132								Yet to be awarded.
52	(Arunachal Pradesh) Sagali - Naharlagun line	S/C on D/C	132								Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
53	(Arunachal Pradesh) Seppa - Rilo line	S/C on D/C	132								Yet to be awarded.
54	(Arunachal Pradesh) Tawang - Lumla line	S/C on D/C	132								Yet to be awarded.
55	(Arunachal Pradesh) Tezu (PG) - Halaipani line	S/C on D/C	132								Yet to be awarded.
56	(Arunachal Pradesh) Yingkiong - Tuting line	S/C on D/C	132								Yet to be awarded.
57	(Arunachal Pradesh) Ziro (PG) - Palin line	S/C on D/C	132								Yet to be awarded.
58	(Arunachal Pradesh) Ziro (PG) - Ziro New line	S/C on D/C	132								Yet to be awarded.
59	(Arunachal Prades) Seppa - Bameng line	S/C on D/C	132								Yet to be awarded.
60	(Assam) Amingaon - Hazo line	D/C	132								Yet to be awarded.
61	(Assam) Dhemaji - Silapathar line	S/C on D/C	132								Yet to be awarded.
62	(Assam) Kahilipara - Guwahati Medical college (Including 2 km cable)	D/C	132								Yet to be awarded.
63	(Assam) Kamakhya - Paltan Bazar	S/C	132								Awarded.
64	(Assam) LILO of Golaghat - Bokajan line at Sarupathar	S/C	132								Yet to be awarded.
65	(Assam) LILO of Jorhat (Gormur) - Nazira at Teok.	S/C on D/C	132								Yet to be awarded.
66	(Assam) LILO of Kamalpur - Sishugram line at Amingaon S/S	S/C	132								Yet to be awarded.
67	(Assam) LILO of one circuit of Rangia - Rowta line at Tangla	D/C	132								Yet to be awarded.
68	(Assam) Rupai - Chapakhowa line (including 2 km cable)	D/C	132								Yet to be awarded.
69	(Assam) Sonabil - Tezpur (New) line	D/C	132								Yet to be awarded.
70	(Maghalaya) LILO of both circuits of MLHEP - Khliehriat line at Mynkre	D/C	132	34	99				SEP-19	SEP-19	
71	(Maghalaya) Phulbari - Ampati line	D/C	132	138	239				SEP-19	SEP-19	
72	(Manipur) Imphal (PG) - Ningthoukhong line	D/C	132								Yet to be awarded.
73	(Manipur) Kakching - Churachandpur (2nd ckt) line	D/C	132								Yet to be awarded.
74	(Manipur) Kakching - Kongba (2nd Ckt) line	D/C	132								Yet to be awarded.
75	(Manipur) LILO of one circuit of Kongba - Kakching line at Thoubal S/S	D/C	132								Yet to be awarded.
76	(Manipur) LILO of Yurembam (Imphal-State) - Karong line at Gamphajol	S/C	132								Yet to be awarded.
77	(Manipur) Rengpang - Tamenlong line	S/C on D/C	132								Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
78	(Manipur) Yaingangpokpi - Kongba (2nd Ckt) line	D/C	132								Yet to be awarded.
79	(Manipur) Yuremum - Karong - Mao (Manipur - Nagaland border) section of Yuremum-Karong-Kohima line	S/C	132								Yet to be awarded.
80	(Mizoram) Chawngte - S. Bungtlang line	S/C	132								Yet to be awarded.
81	(Mizoram) Lungsan - Chawngte line	S/C	132								Yet to be awarded.
82	(Mizoram) W. Phaileng - Marpara line	S/C on D/C	132								Yet to be awarded.
83	(Nagaland) LILO of Kohima - Meluri (Kiphire) at New Kohima	S/C	132								Yet to be awarded.
84	(Nagaland) LILO of Kohima - Wokha line at New Kohima	S/C	132								Yet to be awarded.
85	(Nagaland) LILO of Mokokchung (Nagaland) - Mariani (Assam) line at Longnak	D/C	132								Yet to be awarded.
86	(Nagaland) New Kohima (Zadima) - New Secretariat Complex Kohima line	D/C	132								Yet to be awarded.
87	(Nagaland) Tuensang - Longleng line	S/C on D/C	132								Yet to be awarded.
88	(Nagaland) Wokha (Doyang River) - Zunheboto - Mokokchung (Nagaland)	S/C on D/C	132								Yet to be awarded.
89	(Sikkim) Dikchu - Parbing line	D/C	132	44	96				MAR-19	MAR-19	
90	(Sikkim) LILO of Rangit - Melli (Power Deptt. Sikkim) 132 kV S/C at Manpur line	D/C	132								Yet to be awarded.
91	(Sikkim) LILO of Rangit - Melli (Power Deptt. Sikkim) 132 kV S/C at Namchi line	D/C	132								Yet to be awarded.
92	(Tripura) Bagafa - Belonia line	D/C	132								Yet to be awarded.
93	(Tripura) Bagafa - Satchand (utilizing the corridor of existing Bagafa - Satchanda 66 kV line)	S/C on D/C	132								Yet to be awarded.
94	(Tripura) Belonia - Sabroom line	S/C	132								Yet to be awarded.
95	(Tripura) Kailasahar - Dharmanagar line	D/C	132								Yet to be awarded.
96	(Tripura) LILO of Agartala (79 Tilla) - Dhalabil (Khowai) line	S/C	132								Yet to be awarded.
97	(Tripura) LILO of Ambassa - P.K. Bari at Manu	S/C	132								Yet to be awarded.
98	(Tripura) LILO of one circuit of Surajmaninagar - Rokhia line at Gokulnagar	D/C	132								Yet to be awarded.
99	(Tripura) Rabindra Nagar - Belonia line	D/C	132								Yet to be awarded.
100	(Tripura) Rabindra Nagar - Rokhia line	D/C	132								Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
101	(Tripura) Udaipur - Amarpur line	D/C	132								Yet to be awarded.
102	(Tripura) Udaipur - Bagafa line	D/C	132								Yet to be awarded.
103	(Assam) LILO of Kamalpur - Kamakhya line at Amingaon S/S	S/C	120								Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
POWER GRID CORPORATION OF INDIA LIMITED(PGCIL)											
1	Raigarh (HVDC Stn.) - Pugalur (HVDC Stn.) HVDC Bipole line	HVDC	800	3676	4595	182	2		NOV-19	NOV-19	All tower Packages awarded. Work under progress. Huge forest involvement in WR portion.
2	Ajmer (new) - Bikaner line	D/C	765	525	734	521	150			MAY-19	Work under progress.
3	Angul - Jharsauguda line	D/C	765	590	790	710	663	196	DEC-15	MAR-18	Severe ROW being faced near Angul end. Huge forest involvement (461.13 Ha.). Stage-I issued in Dec'16. Working permission issued from Apr'17 to Aug'17.
4	Aurangabad (PG) - Padghe (PG)	D/C	765	570	773	772	770	543	AUG-14	DEC-17	Commissioning matching with down stream Kudus (MSETCL) S/s. MSETCL S/stn. Critical. Progress affected due to heavy rains.
5	Aurangabad - III - Aurangabad (PG)	2xS/C	765								
6	Banaskanta - Chittorgarh line	D/C	765	604	841	807	658	110	APR-18	JUL-18	Forest clearance also awaited. Gen. proj. delayed (ant. by Jul'18). Works slowed down to the extent possible to match Generation.
7	Bhadla - Bikaner line	D/C	765	400	484	106	2			JAN-19	Work being expedited to match gen. project (ant. in Aug'18).
8	Bhuj Pool - Banaskanta line	D/C	765	618	760	469	251	0	JUL-18	JUL-18	Work under progress.
9	Bikaner - Moga (PG) line	D/C	765	702	1016	486	178			MAY-19	Work under progress.
10	Chilikaluripeta - Cudappah (PSITL - TBCB)	D/C	765	566	763	596	535	266	APR-19	APR-19	Work under progress.
11	Chittorgarh - Ajmer line	D/C	765	422	577	577	577	412	APR-18	DEC-17	Work under progress. Efforts are being made to complete earlier to match with readiness of Ajmer-Ajmer and C'garh - C'garh lines ant. by Dec'17.
12	Darlipalli TPS - Jharsuguda (Sundergarh) PS line	D/C	765	41	61	61	61	41		APR-17	Ready for Commissioning 04/2017
13	Gadarwara - Jabalpor Pool line (Balance Portion from LILO of Seoni - Bina to Jabalpur) (PWTL-TBCB)	D/C	765	187	271	271	271	187	NOV-17	MAY-17	Commissioned 05/17.
14	Gadarwara - Warora PS (PWTL-TBCB)	D/C	765	628	837	711	604	242	NOV-17	NOV-17	Severe ROW being faced in Maharastra. Forest clearance Stage-I issued in Jun'17 & working permission issued in Jul'17.
15	Jabalpur PS - Orai Substation	D/C	765	714	969	969	969	714	APR-18	AUG-17	Ready for commissioned 08/2017.
16	Jharsuguda - Dharamjaygarh line	D/C	765	300	407	341	332	169	DEC-15	MAR-18	Huge forest involvement (213 Ha.). Forest clearance (Stg.-I) for chattisgarh portion issued in Jul'17. Permission to work awaited in WR.
17	LILO of Agra - Meerut at Aligarh	S/C	765	30	34	24	17		APR-18	APR-18	Efforts are being made to complete earlier. 01 loc. under ROW..
18	LILO of Kanpur - Jhatikara at Aligarh	S/C	765	37	34	27	15		APR-18	APR-18	Efforts are being made to complete earlier. ROW clearance to be expedited at 02 locations.
19	LILO of Kurnool - Thirvualam line at Cuddapah	D/C	765	194	268	231	181	62		JUL-18	Work under progress.
20	LILO of one ckt of Satna- Gwalior 765KV 2xS/C line at Orai	2xS/C	765	73	104	104	104	73	APR-18	MAR-18	Erection completed. Completion matching with Sub station.
21	LILO of Tilaiya - Balia line at Gaya	D/C	765								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
22	Medinipur - Jeerat (New) (PM-JTL-TBCB)	D/C	765	0	401	0	0		JUL-20	JUL-20	Award placed in Mar'17. Engg. & survey under progress.
23	Nizamabad - Hyderabad line (Part of Wardha - Hyderabad line)	D/C	765	486	664	664	664	486		JUL-17	Commissioned 07/2017.
24	Orai - Aligarh line	D/C	765	662	906	899	870	455	APR-18	APR-18	Efforts are being made to complete earlier. Severe ROW problem near urban area.
25	Parli - Solapur (PPTL - TBCB)	D/C	765	236	311	265	219	45	JAN-18	JAN-18	Work under progress.
26	Ranchi Medinipur line (PM-JTL-TBCB)	D/C	765	0	764	0	0		JUL-20	JUL-20	Award placed in Mar'17. Foundation work commenced.
27	Salem - Madhugiri (PNMTL-TBCB)	S/C	765	219	575	551	533	117	DEC-15	MAR-18	Severe ROW problem being faced in Karnataka. 02 nos. locations in wildlife to be cleared.
28	Salem Pooling Station - Madhugiri Pooling Station line	S/C	765	245	644	644	639	184	SEP-14	DEC-17	Severe ROW in Karnataka. Obstruction are being removed progressively with the help of Police protection.
29	Tehri Pooling Station - Meerut (Remaining part)	D/C	765	2	8	6	0		NOV-17	JUN-18	Work slowed-down to the extent possible to match generation.
30	Vemagiri - Chilkaluripeta (PSITL - TBCB)	D/C	765	504	729	478	234	53	APR-19	APR-19	Work under progress. ROW being faced.
31	Vindhyachal PS - Jabalpur PS (PJTL - TBCB)	D/C	765	748	1008	718	403	39	JUN-18	JUN-18	ROW being faced in Vindhyachal area.
32	Warora PS - Parli (PPTL-TBCB)	D/C	765	698	919	764	661	180	JAN-18	JAN-18	Work under progress. Severe ROW problem in Maharastra.
33	Leh-Kharu (And LILO of Leh-Nimmo)	D/C	66	17	0	0	0				
34	Ajmer (New) - Ajmer (RVPN) (Quad)	D/C	400	132	200	193	191	103	APR-17	DEC-17	04 locs. under severe ROW problem. Matter already taken up with State administration.
35	Allahabad - Kanpur line	D/C	400	481	652	652	652	481	JUN-16	SEP-17	Commissioned 09/2017.
36	Aurangabad - Boisar	D/C	400	690	860	860	860	676	JUL-14	SEP-17	Ready for commissioned 09/2017.
37	Banaskanta - Sankhari line	D/C	400	43	59	58	52	14	APR-18	JUL-18	Gen. proj. delayed (ant. by Jul'18). Works slowed down to the extent possible to match Generation.
38	Banaskantha PS - Banaskantha (PG) line	D/C	400	118	112	0	0		SEP-18	SEP-18	Award placed in May'17. Engg. & survey under progress.
39	Bhadla (PG) - Bhadla (RVPN) line	D/C	400	50	82	31	11			JAN-19	Work being expedited to match gen. project (ant. in Aug'18).
40	Biharshariff (Ckt III & IV) - Kahalgaon (NTPC)	D/C	400	26	42	37	36	20		MAR-18	Bays at Kahalgaon Sy. Yd. (NTPC end) awarded in May'16. Completion matching with bay readiness by NTPC.
41	Both ckts of IInd LILO D/C portion of Simhadri - Vijayawada 400kV line at Vimagiri-i (AP) shall be LILOed at Vimagiri-II (PG)	D/C	400	56	45	38	31			JUL-18	Efforts being made to complete earlier in FY 2017-18.
42	Both ckts of Ist LILO D/C portion of Simhadri - Vijayawada 400kV line at Vimagiri-I (AP) shall be LILOed at Vimagiri-II (PG) - D/C portion (1.8 Km) & multi Ckt. portion (13.2 Km).	D/C	400	61	56	56	54	51		JUL-18	Efforts being made to complete earlier in FY 2017-18.
43	Chilkaluraipeta - Narasaraopeta (QM) (PSITL - TBCB)	D/C	400	60	80	11	0		APR-19	APR-19	Work under progress.
44	Chittorgarh (New) - Chittorgarh (RVPN) (Quad) line	D/C	400	98	136	136	136	87	APR-17	DEC-17	Work under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
45	Cuddapah - Hindupur (Q)	D/C	400	360	483	408	347	117		JUL-18	Work under progress.
46	Cuddapah - Madhugiri (QM) (PSITL - TBCB)	D/C	400	482	652	427	266	31	APR-19	FEB-19	ROW being faced.
47	Dehradun - Abdullapur	D/C	400	179	247	247	243	158	NOV-14	DEC-17	01 loc. in Saharanpur Distt. under severe ROW. Delay in tree cutting by forest deptt. in Uttrakhand affecting stringing.
48	Dharmapuri (Salem New) - Somanahalli	D/C	400	244	335	325	286	171	AUG-14	DEC-17	Severe ROW problem faced in Karnataka. With the support of state Govt. ROW issues are being resolved.
49	Dulhasti - Kishenpur	D/C	400	115	340	338	337	109	NOV-14	DEC-17	Severe ROW problem in Doda Distt. Work in progress with the help of Police protection.
50	Durgapur-Jamshedpur (Balance Portion)	D/C	400	314	434	434	434	314		APR-12	Line (279 Ckm) commissioned in April'12.
51	Edamon (KSEB) - Muvattupuzha (PG)	D/C	400	297	438	216	136	30	NOV-08	SEP-18	Severe ROW problem (long pending). Problem being addressed progressively as per latest Revised G.O. of 30.07.15 (compensation to be done on land value, to be finalised by concerned DC with the suport of State Govt.). Works under progress. Police protection support is required for stringing.
52	Edayarpalayam (TANTRANSCO)- Udumulpet line (Q)	D/C	400	108	135	0	0		FEB-20	FEB-20	Award under progress.
53	Extn. Kudankulam APP - Tirunveli (Q)	D/C	400	133	188	188	187	127		DEC-17	Work under progress. Efforts are being made to completed earlier
54	Farakka - Baharampur (Twin HTLS)	D/C	400	160	229	132	102	4		APR-18	Work under progress.
55	Farakka - Malda	D/C	400	86	0			86	NOV-16	MAR-16	Line charged in Mar'16.
56	Hiriyur - Mysore line	D/C	400	412	559	160	1		JAN-19	JAN-19	Work under progress.
57	Jameling - Alipurduar line (Q) (India Side)	D/C	400	326	471	219	100			MAR-19	Work under progress. Forest clearance awaited in Assam portion. critical (proposal submitted). Alternate arrangements being made for evacuation (through contingency matching with Generation.)
58	Jeerat (New) Jeerat (WBSETCL) (PM-JTL - TBCB)	D/C	400	0	71	0	0		JUL-20	JUL-20	Award placed on Mar'17. Engg. & survey under progress.
59	Jeerat (New) Subhasgram (PM-JTL-TBCB)	D/C	400	0	292	0	0		JUL-20	JUL-20	Award placed in Mar'17. Engg. & survey under progress.
60	Kakrapar APP - Navsari line	D/C	400	77	109	109	109	77	OCT-16	MAY-17	Commissioned 05/17. (01 Ckt. commissioned & 2nd ckt. ready. Pending completion of Kakrapar APP).
61	Kakrapar APP - Vapi line	D/C	400	234	326	326	326	234	OCT-16	MAY-17	Commissioned 05/17. (01 Ckt. commissioned & 2nd ckt. ready. Pending completion of Kakrapar APP).
62	Kameng - Balipara line	D/C	400	114	150	149	144	93	AUG-13	DEC-17	ATS slowed-down to the extent possible to match Generation. (Kameng HEP , ant. by Dec'17).
63	Kishenpur - New Wanpoh line (132 KM D/C + 7 KM Multi Ckt)	MC+D/C	400	279	399	399	399	279	JUL-13	JUL-17	Commissioned 07/2017.
64	Kishenpur - Ratle, (Dulhasti-Kishenpur Second Ckt stringing extending up to Ratle HP)	S/C	400		0	0	0				
65	Kota - Jaipur (South)	D/C	400	356	496	479	448	29	NOV-17	JUN-18	Work under progress. Forest clearance awaited. Work slowed down to extent possible to match Generation .
66	Kurukshetra - Jind line (Q)	D/C	400	190	265	265	265	195	MAR-18	OCT-17	Work under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
67	Lara STPS - Champa Pooling Station line (Q)	D/C	400	224	306	306	306	224	APR-17	JUL-17	Ready for commissioning 06/17
68	LILO of Both ckt of Rourkela - Raigarh (2nd line) at Jharsaguda (Sundargarh)	D/C	400	136	200	117	110	47		APR-19	Work under progress. Efforts being made to complete earlier in FY 2017-18.
69	LILO of Bellary - Tumkur (Vasantnarsapur) line (Q) at Tumkur Pool.	D/C	400	220	143	1141	134	100		DEC-17	Completion matching with Generation.
70	LILO of both circuits of Chandithala Kharagpur at Medinipur (PM-JTL - TBCB)	D/C	400	0	237	0	0		JUL-20	JUL-20	Award placed in Mar'17. Engg. and survey under progress.
71	LILO of Both Ckt Cuddapah - Hindupur line (Q) at NP Kunta S/S	D/C	400	38	27	27	25	16		OCT-17	Commissioning matching with Gen. Project.
72	LILO of Both Ckt of Bamnauli - Samaypur at Tughlakabad	D/C	400	70	112	0	0		JUL-17	OCT-18	Award placed. Commissioning matching with Sub station. Delay in land acquisition (land hand-over in Aug'16). Major portion in forest. Clearance required to start of work.
73	LILO of Both Ckt of Bawana - Mandola at Rajghat	D/C	400	116	87	0	0		MAY-17	JUN-19	Award placed. Engg. in progress. Commissioning matching with S/stn. (S/S land hand-over in Dec'16).
74	LILO of Both ckt of Mundra UMPP - Limbdi (Triple) at Bachau	D/C	400	71	72	72	70	40		NOV-17	Severe ROW problem. Efforts being made to complete earlier.
75	LILO of existing Neyveli TS-II - Pondycherry at NNTPS Gen. Yd. (2Kms D/C & 2Kms M/C)	S/C	400	12	12	0	0		JUL-19	JUL-19	Award placed in May'17. Engg. & survey under progress.
76	LILO of Farakka - Jeerat line at Baharampur	S/C	400	3	5	0	0	0		APR-18	Award placed in Apr'16. Engg. & survey under progress.
77	LILO of Farakka - Jeerat line at Sagahdighi	S/C	400	30	52	9	1	0		APR-18	Work under progress.
78	LILO of Gooty - Tumkur (Vasantnarsapur) line (Q) at Tumkur Pool.	D/C	400	3	4	4	4	2		OCT-17	Line completed. Commissioning matching with readiness of 220KV up-stream system being implemented by developers.
79	LILO of Jeerat (WBSETCL) Subhasgram (PG)	D/C	400	1					JUL-20		
80	LILO of Karcham Wangtoo - Abdullapur at Kala Amb (PKATL-TBCB)	D/C	400	2	4	4	4	2	JUL-17	AUG-17	Commissioned 08/2017.
81	LILO of Lonikhand (MSETCL)- Kalwa at Navi Mumbai	D/C	400	16	25	25	25	16	SEP-10	MAR-18	Balance portion (02 Kms) of line being executed using under ground cable. Work affected due to water logging. Severe ROW problem being encountered at Navi Mumbai end. Commissioning linked to availability of State down stream system at Navi Mumbai . Critical.
82	LILO of Neelamangla - Hoddy line and LILO of Somanhally - Hoddy at Yelahanka	D/C	400	34	25	25	25	10	JUL-12	DEC-17	During the meeting with DC on 08,09,16. Raitha Sangha Requested to discuss high compensation issue with energy minister. After support from State Govt., compensation survey by Revenue deptt. is in progress. DC order issued. Work yet to be resumed.
83	LILO of one circuit of Dulhasti - Kishenpur at Ratle HEP.	D/C	400								
84	LILO of One ckt of 400 kV Bhadla (RVPN) - Bikaner (RVPN) line at Bikaner (New)	D/C	400	17	25	2	0			MAY-19	Work under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
85	LILO of One Ckt of Bamnauli - Jhattikara at Dwarka-I	D/C	400	17	26	0	0		MAY-17	SEP-18	Award placed, Engg. in progress. Commissioning matching with Sub station. Delay in land acqurisation (land hand-over in Aug'16).
86	LILO of Sagardighi - Subhasgram line at Jeerat	S/C	400	2	5	0	0	0		APR-18	Award placed in Apr'16. Engg. & survey underprogress.
87	LILO of Somanhally - Hoddy line at Yelahanka	D/C	400	25	25	25	25	10	DEC-15	DEC-17	During the meeting with DC on 08,09,16. Raitha Sangha Requested to discuss high compensation issue with energy minister. After support from State Govt., compensation survey by Revenue deptt. is in progress. DC order issued.Work yet to be resumed.
88	LILO of Subhashgram - Jeerat at Rajarhat	S/C	400	8	16	16	16	8	APR-16	DEC-17	Work on Trans. Line completed. Work at Rajarhat S/S. held up due to persistent protest by locals.
89	LILO of Vindhyachal - Jabalpur line (Q) (II Ckt.) at Rewa PS	D/C	400	118	169	163	161	103		NOV-17	Work under progress. Completion matching with Gen. project (ant. by Nov'17).
90	LILO of Wardha - Parli at Warora PS (PWTL-TBCB)	2xD/C	400	194	269	259	245	115	NOV-17	NOV-17	Work under progress.
91	Loop-In (Hyderabad-Maheshwaram) portion of LILO of Hyderabad-Kurnool 400kV S/C line at Maheshwaram	D/C	400	3	0	0	0	3		SEP-17	Commissioned 09/2017.
92	Loop out (Kurnool - Maheshwaram) portion of LILO of Hyderabad - Kurnool at Maheshwaram	S/C	400	4	13	13	13	4	MAR-18	JUL-17	Commissioned 07/2017.
93	Loop Out of Teesta - Kishanganj at Rangpo	D/C	400	21	0	0	0			OCT-17	LILO-Out was deferred due to delayed clearance /Generation. Now,the project is taken up again . NIT has been floated.
94	Lower Subhansiri - Biswanath Chariyali line -I	D/C	400	335	444	329	228	64	AUG-13	MAR-18	Completion matching with Gen. (Sch. uncertain). Works stand still on a/c of localm disturbance /agitation against big dam. Generation sch. uncertain.
95	Lower Subhansiri - Biswanath Chariyali line -II	D/C	400	348	465	327	196	35	AUG-13	MAR-18	Completion matching with Gen. (Sch. uncertaion).Works stand still on a/c of local disturbancec /agitation against big dam. Gen. schedule uncertain.
96	Lucknow - Kanpur line	D/C	400	320	449	449	449	320	JUN-16	MAY-17	Commissioned 05/17.
97	Madhugiri - Yelhanka	D/C	400	132	178	131	101		JUN-14	JUN-18	Severe ROW in Karnataka. Re-tendering done & award for balance work under progress.
98	Mauda-II - Betul (Quad) line	D/C	400	393	551	551	551	393	MAY-16	JUL-17	Commissioned 07/2017.
99	Mohindergarh - Bhiwani line	D/C	400	120	183	78	20			AUG-18	Award placed in Aug'16. Work under progress.
100	Mundra UMPP - Bhuj Pool line	D/C	400	190	257	77	41			DEC-18	Work under progress. Severe ROW problem.
101	Nabinagar-II - Gaya (Q)	D/C	400	204	245	233	206	63		DEC-17	Work under progress. Efforts being made to complete matching with Generation requirements.
102	Nabinagar-II - Patna (Q)	D/C	400	278	390	277	257	44		JUN-19	Work under progress.
103	Neyveli TS-II - Neyveli TS-I	D/C	400	14	0	0	0		JUL-15		
104	NNTPS Sw. Yd. - Ariyalur (Villupuram) line	D/C	400	156	195	11	0		JUL-19	JUL-19	Work under progress.
105	North Trichur - Cochin line at North Trichur HDVC Station (Q)	D/C	400	2	2	0	0		APR-20	APR-20	Award placed in Sep'17.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
106	Orai - Orai (Q)	D/C	400	76	115	115	115	69	APR-18	MAR-18	Completion matching with Sub station.
107	Padghe (PG) - Padghe (Kudus) line (Q)	D/C	400	32	46	46	46	32	AUG-14	DEC-17	Line completed in Feb'17. Commissioning matching with A'bad-Padghe line & readiness of Kudus S/S of MSETCL.
108	Parli (New) - Parli (PG) (Q) (PPTL - TBCB)	D/C	400	36	52	32	26		JAN-18	JAN-18	Work under progress. Severe ROW problem.
109	Pipalkoti HEP - Pipalkoti (THDC) (Kuwari Pass)	D/C	400	36	0	0	0		SEP-19	SEP-19	Work has been awarded to Tata and route alignment & survey has been completed. Line is passing through forest land and forest proposal is under process.
110	Pugalur HVDC - Arasur line (Q)	D/C	400	120	120	0	0		FEB-20	FEB-20	Award placed in Sep'17.
111	Pugalur HVDC-Edayarpalayam (TANTRANSCO) line (Q)	D/C	400	114	142	0	0		FEB-20	FEB-20	Award under progress.
112	Pugalur HVDC - Pugalur line (Q)	D/C	400	116	145	0	0		FEB-20	FEB-20	Award placed in Sep'17.
113	Pugalur HVDC - Thiruvalam line (Q)	D/C	400	780	780	0	0		FEB-20	FEB-20	Award under progress.
114	Punatsangchu-I - Alipurduar	D/C	400	128	178	174	168	65	JAN-15	MAR-18	Gen. expected beyond 2017-18. Work slowed-down to the extent possible to match Generation.
115	Rajarhat - Purnea (with one LILO at Gokarana and another at Farakka)	D/C	400	953	1328	1284	1229	721	APR-16	MAR-18	Farakka - Gokarna portion of 400KV D/C Rajarhat - Purnea line (236 Ckm) including both LILO's at Farakka & Gokarna commissioned in Mar'17. Severe ROW problem at Rajarhat as well as in Jharkhand area. Processing of forest case in Jharkhand slow. Work in Rajarhat area at standstill due to severe ROW.
116	RAPP - Kota line	D/C	400	90	133	133	133	90	MAR-15	JUL-17	Ready for commissioned 07/2017.
117	Re-conductoring of Maithon RB - Maithon line	D/C	400	63	0	0	0		JUN-19	JUN-19	Award under progress.
118	Sasaram - Deltonganj line	D/C	400	392	523	523	522	388	NOV-12	DEC-17	Completion matching with Daltonganj S/S delayed due to non-availability of S/S land (land acquired in May'15). Construction of down stream 220KV line of state critical.
119	Sholapur STPP - Sholapur line - II	D/C	400	25	40	40	40	25	MAR-17	SEP-17	Line commissioned in Sep'17.
120	Silchar - Melriat (New) line (charged at 132KV)	D/C	400	288	451	424	344	163	DEC-12	FEB-18	Major portion of line is in forest (60%). Delay in tree cutting affecting site progress.
121	Siliguri - Purnea	D/C	400		0	0	0		SEP-13		
122	Singrauli - Allahabad line	S/C	400	153	436	313	276	61	JUN-16	FEB-18	ROW at Singrauli end. Also work affected due to poor performance by executing agency.
123	Solapur STPP - Solapur line - II (Q)	D/C	400	25	40	40	40	25		SEP-17	Commissioned 09/2017.
124	Srikakulam - Garividi (QM) (PSITL - TBCB)	D/C	400	292	394	271	206	46	FEB-19	FEB-19	Work under progress.
125	Tapovan Vishnugadh - Kunwari Pass (Pipalkoti)	D/C	400	36	0	0	0			AUG-19	Route alignment and forest proposal preparation is in progress.
126	Tehri Gen. - Tehri Pooling Station (Q)	D/C	400	14	38	32	28	5	NOV-17	JUN-18	Work slowed-down to the extent possible to match generation.
127	Tirunelveli PS - Tuitcorin PS (Quad) line-1	D/C	400	114	33	33	33	1	APR-17	MAR-18	Work has been slowed-down to match with Generation (ant. by Mar'18).
128	Tirunelveli PS - Tuitcorin PS (Quad) line-2	D/C	400	116	34	34	34	0	APR-17	MAR-18	Work has been slowed-down to match with Generation (ant. by Mar'18).

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
129	Tumkur (Pavagada) Pool - Hiriyur	D/C	400	218	302	253	229	41		DEC-18	Work under progress. ROW problems being encountered.
130	Tumkur & Pavagada; PS - Devanahally & KPTCL; line - & Q; & 139.30 D/C & 13.20 M/C;	D/C	400	333	418	0	0		FEB-19	FEB-19	Award placed in Jul'17. Engg. in progress.
131	Vapi (PG) - Kala - Kudus D/C line	D/C	400	149	241	232	218	184		DEC-17	Severe ROW problem. Permission to work obtained in Dec'15. Kudue S/stn. being implemented by MSETCL. Critical.
132	HVDC Pugalur - North Trichur (Kerala) line	D/C	320	364	455	0	0		APR-20	FEB-20	Award placed in Sep'17.
133	220KV D/C UT Chandigarh S/s - Panchkula (PG) s/s line (incl. 10 KMs underground cable).	D/C	220	52	60	9	0		FEB-19	FEB-19	Award placed in Mar'17. Work under progress.
134	Kishanganga - Amargarh	D/C	220	84	150	122	116	12	JUL-17	JAN-18	'Work affected due to disturbance in Kashmir since Jul'16 & slow process to resolve compensation issue. State/MoP help required. Line being made to matching with Gen. (ant. by Jan'18). Critical
135	Kishanganga - Wagoora	D/C	220	228	252	132	97	12	MAR-18	MAR-18	Work affected due to disturbance in Kashmir since Jul'16 and slow progress. To resolve compensation issue. State/MOP help required. Critical
136	Legship - New Malli	D/C	220	20	35	35	35	18		OCT-17	WIP
137	LILO of Agra - Bharatpur 220kv S/C at Agra	S/C	220	109	184	173	160	87	JUL-17	NOV-17	Work under progress. Severe ROW problem in 6 Km area near Agra end. State help required.
138	NLC - Karaikal line	D/C	220	190	316	185	137	6		JAN-18	ROW problem affecting implementation.
139	Purnea - Purnea (New)	D/C	220	2							
140	LILO of Aizwol (PG) - Zemabawk at Melriat (PG)	D/C	132	30	17	17	17	10	DEC-12	FEB-18	Erection completed. Testing under progress. Commissioning matching with upstream Silchar-Melriat link.
141	LILO of Gangtok - Melli at Rangpo	S/C	132	19							
142	LILO of Jiribam - Aizawl at Turial	D/C	132								
143	LILO of Ranganadi - Nirjuli at Pare HEP	D/C	132	3	10	10	10	3		OCT-17	Line completed in March 2017. Shifting of 2 Towers of Ranganadi-Nirjuli Transmission Line (0.849 Km) in reservoir / submergence area of Pare HEP is to be completed by PGCIL, work would start in Oct-17.
144	Melriat (New) - Sihmui line	D/C	132	12	20	20	20	12	DEC-12	FEB-18	Erection completed. Testing under progress. Commissioning matching with upstream Silchar-Melriat link.
145	Pasighat - Roing line.	S/C on D/C	132	102	347	347	347	104	DEC-12	JUN-17	Line commissioned in Jun'17.
146	Re-conductoring of Agartala GBPP - Agartala (State) with HTLS conductor	D/C	132	16	0	0	0		MAY-18	MAY-18	Award placed in Nov'16. Engg. under progress.
147	Re-conductoring of Imphal (PG) - Yurembam with HTLS conduuctor.	S/C	132	1	0	0	0		JUL-18	JUL-18	Award placed in Nov'16. Engg. under progress.
148	Roing - Tezu line	S/C on D/C	132	73	244	244	244	72	APR-12	JUN-17	Line commissioned in Jun'17.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
149	Silchar - Hailakandi (Contingency arrangement)	D/C	132	60	110	110	110	59		OCT-17	Part line commissioned (35Ckm) through contingency in Jun'12. Balance ant. by Oct'17.
150	Tezu - Namsai line.	S/C on D/C	132	96	332	329	326	76	DEC-12	FEB-18	Progress affected due to ROW problem and geographical condition. Tree cutting affecting progress. Due to non-availability of downstream line, line shall not be utilized.
151	Wardha - Aurangabad (on 1200 kV)	D/C	1200	696	961	959	923	521	OCT-12	FEB-18	Contract terminated 01 out of 02 packages due to unsatisfactory performance and fresh tender taken up. The package subsequently bifurcated into two part. Ist part awarded in Dec'14 and second part in Feb'15. The remaning 01 pkg. also terminated in Aug'15 due to poor performance. However contract was revived in Feb'16. Severe ROW being encountered.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ASSAM ELECTRICITY GRID CORP. LIMITED(AEGCL)											
1	220 kV line on D/C tower from Sonabil to Biswanath Chariali	S/C	220	40	136	117	0	0		JUN-17	Survey for compensation of land/ zirat is in progress
2	Bongaigaon TPS - Rangia (Salakati)	D/C	220	326	517	512	510	211	JAN-13	JUN-17	1. Overall 89 percent completed. A. All normal foundation completed. B. 5 nos of Pile foundation completed.
3	LILO of one ckt Samaguri - Sarusajai line at Sonapur S/S	D/C	220	27	43	43	42	3	DEC-13	JUN-17	RoW issues, harvesting followed by extreme rainfall are reasons delaying. Overall 94 percent Completed.
4	132 kV LILO to Barpeta GSS from 132 kV Dhaligaon- Bornagar line (Package-A)	D/C	132	24	96	22	0	0		APR-18	ROW survey is in progress. (37 Lo. Cleared) 80 percent material supplied.
5	Agia-Sonapur (Hatchingmari) S/C line D/C tower	S/C	132	103	371	196	158	0		APR-17	80 percent of supply material reached site for Pkg A and B respectively.
6	Barnagar-Barpeta line on D/C tower	D/C	132	68	0	0	0	0		JUL-17	Detail survey completed.
7	BTPS - Kokrajhar line	S/C on D/C	132	10	39	39	39	10	DEC-13	JAN-16	Line charged on 30.06.2016
8	BTPS (salakati)-APM line S/C on D/C tower	S/C	132	42	163	104	2	0		AUG-17	Part of material is supplied
9	Hailakandi-Karimganj line on D/C tower	S/C	132	26	83	12	0	0		JUN-17	Part of material is supplied. ROW issue is not resolved.
10	Kokrajhar - Bilashipara - Gauripur	S/C on D/C	132	63	203	203	203	63	SEP-13	JUN-16	Kokrajhar to Bilashipara charged on 24.06.16 and Bilashipara to Gauripur charged on 14.06.2016
11	Kukurmara - Azara line	S/C on D/C	132	5	24		0	0	DEC-11	MAR-16	Check survey done. Profile drawing approved.
12	Kukurmara(Mirza)-Boko	S/C on D/C	132	6	29	5	0	0		APR-17	Check Survey from LoC 1 to 17 approved
13	LILO of both ckt of Depota - Gohapur at Sonabil S/S	2xD/C	132	3	6	6	6	3	NOV-13	JUN-16	Charged on 31.08.2015.
14	LILO of one ckt of Rowta-Depota at Dhekiajuli	S/C	132	2	8	0	0	0		JUL-17	One tower excavation work completed
15	LILO of one ckt. of Rowta-Depota line-1 at Dhekiajuli (Pkg B)	D/C	132	2	8	0	0	0		JUL-17	Contract agreement signed on 18.04.2016
16	LILO to Barpeta GSS from 132 kV Dhaligaon-Bornagar line	D/C	132	24							
17	Sonapur - Chandrapur line	D/C	132	28	55	53	48	3	NOV-13	JUN-17	Railway crossing/ ROW/ compensation issue..
18	Sonapur - Jagirod line	D/C	132	52	106	103	72	2	NOV-13	JUN-17	Compensation/ Row issue.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
BIHAR STATE ELECTRICITY BOARD(BSEB)											
1	LILO of (Quad) Barh - Patna at Bakhtiyarpur (New)	D/C	400	5							
2	LILO of ckt. III&IV (Quad) Patna - Balia at Naubatpur (New)	D/C	400	6							
3	LILO of Nabinagar -II - Patna (PG) at Jakkanpur (New)	D/C	400	7							
4	Bakhtiyarpur (New) - Fatuha (BSPTCL)	D/C	220	38							
5	Bakhtiyarpur (New) - Hathidah (New)	D/C	220	52							
6	Bakhtiyarpur (New) - Sheikhpura (New)	D/C	220	51							
7	Barauni TPS Exte. - Hazipur	D/C	220	214	403	382	377	178	JUN-16	SEP-17	Due to severe ROW at 21 locations work progress is slow
8	Begusarai-Purnea	D/C	220	372	583	506	456	160	SEP-03	OCT-17	Due to water logged in rainy season work progress is slow
9	Bihta (New) - Bihta	D/C	220	36	74	25	5	0	JUL-15	DEC-17	Work under progress
10	Bihta-Sipara (New)	D/C	220	118	207	126	111	12		NOV-17	
11	Darbhanga(DMTCL) - Supaul/Laukahi (BSPTCL)	D/C	220	176	327	327	325	170	JUN-16	SEP-17	Due to water logged in rainy season work progress is slow
12	Darbhanga - Darbhanga	D/C	220	6	15	13	13	5	MAR-16	SEP-17	work under progress
13	Darbhanga - Samastipur (New)	S/C on D/C	220	47	176	176	176	46	MAR-16	APR-17	Line completed & charged
14	Gaurichak - Bihta (New)	D/C	220	86	148	138	119	42		DEC-17	work under progress
15	Karmnasa (New) - Pusauli (BSPTCL) (TM)	D/C	220	60							
16	Kishanganj (New) - Madhepura	D/C	220	284	510	505	500	204	JUN-16	SEP-17	Due to water logged in rainy season work progress is slow
17	LILO of 1st ckt. Darbhanga-MTPS (Kanti) at Motipur	D/C	220	72	139	139	139	72		JUL-17	Ready for commissioning 06/2017.
18	LILO of 2nd ckt. Darbhanga-MTPS (Kanti) at Motipur	D/C	220	56	112	112	112	56		JUL-17	Ready for commissioning 06/2017.
19	LILO of 2nd ckt Pusouli (PG) - Ara (PG) at Pusouli (New).	D/C	220	5	19	19	19	5	MAY-15	JUL-17	Ready for commissioning 06/2017.
20	LILO of Ara (PG) - Pusauli (PG) at Dumraon GIS	D/C	220	50							
21	LILO of Both ckt of Biharsharif - Begusarai at BTPS Extn.	D/C	220	4	9	9	9	4		DEC-16	Completed and charged
22	LILO of Both Ckt of Purnea - Begusarai at BTPS Extn	D/C	220								work yet to be awarded
23	LILO of Gaya (PG) - Sonenagar at both Bodhgaya (BSPTCL) and Chadauti (New)	D/C	220	62							
24	LILO of Khagaul (BSPTCL) - Sipara (BSPTCL) at Jakkanpur (New)	S/C	220	10							
25	LILO of Motipur - Darbhanga ckt-II at Musahari	D/C	220	41	0	0	0	41		JUN-17	Commissioned 01/2017 (Late Reported)

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
26	LILO of Purnea (PG) - Khagaria (New) at Korha (New)	D/C	220	60							
27	LILO of Sasaram - Sahupuri at Karmnasa (New)	D/C	220	8							
28	LILO of Sipara (BSPTCL) - Bihta (BSPTCL) at Jakkanpur (New)	D/C	220	7							
29	LILO of Ara (PG) - Khagaul (BSPTCL) at Naubatpur (New)	D/C	220	11							
30	Madhepura - Laukahi(BSPTCL)	D/C	220	124	216	215	214	110		SEP-17	Due to water logged in rainy season work progress is slow
31	Motipur(BSPTCL) - Darbhanga (DMTCL)	D/C	220	218	401	401	401	192	DEC-15	FEB-17	Commissioned 01/2017 (Late Reported)
32	Muzaffarpur (PG) - Chhapra (New)	D/C	220	100							
33	Naubatpur (New) - Bhusaula (New)	D/C	220	18							
34	Naubatpur (New) - Bhusaula (New)	D/C	220	18							
35	Naubatpur (New) - Bihta (BSPTCL)	D/C	220	25							
36	Patna (PG) - Gourichak	D/C	220	1	3	3	3	1	MAR-15	JUL-17	Ready for commissioning 06/2017.
37	Pusouli (New) - Dehri	D/C	220	62	159	122	100	0	MAY-15	DEC-17	
38	Raxaul (New) - Gopalganj (TM/ Single Zebra)	D/C	220	130							
39	Saharsa (New) - Begusarai	D/C	220	160							
40	Saharsa (New) - Khagaria (New)	D/C	220	80							
41	Sitamarhi (New) - Motihari (New)	D/C	220	120							
42	Sitamarhi(New) - Motipur	D/C	220	140							
43	Sitamarhi (New) - Raxaul (New) (Twin Moose)	D/C	220	160							
44	Betia-Raxaul (2nd circuiting)	D/C	132								Completed
45	Motihari-Bettia	D/C	132	79	143	143	143	79		MAY-17	completed
46	Motihari-Motihari	D/C	132	78	142	142	142	78		JUL-17	Completed
47	Motihari-Raxaul	D/C	132	119	215	215	212	112		SEP-17	foundation completed at all 03 severe ROW locations and erection under progress

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
CHHATTISGARH STATE POWER TRANSMISSION CO. LTD.(CSPTCL)											
1	LILO of Raita- Jagdalpur at Dhamtri	D/C	400	5	0	0	0				Tender in Process.
2	2nd circuiting Korba (E) - Vishrampur	D/C	220	155	0	0	0	126	JUN-17	DEC-17	Work under progress.
3	Bemetera - Mungeli line 2nd circuit	S/C	220	40					MAR-22		Work yet to be started
4	Bilaspur - Mopka DCDS line	D/C	220	80					MAR-22		To be taken up beyond FY 18.
5	Bilaspur - Suhela DCDS line	D/C	220	220					MAR-22		To be taken up beyond FY 18.
6	DCDS Barsoor - Jagdalpur line	D/C	220	175	290	5	0		MAR-22	JUL-17	Work in progress.
7	DCDS Mungeli - Kawardha	D/C	220	77	135	58	30		MAR-18	MAR-18	Work under progress.
8	DCDS Raita - Parsada	D/C	220	110					MAR-20		NIT document under process.
9	Dhamtari - Gurur DCDS line	D/C	220	50	0	0	0		MAR-19		Tender in process
10	LILO of Bhatapara - Doma at Rita (400kV S/s)	D/C	220	30					MAR-22		To be taken up beyond FY 18.
11	LILO of Gurur - Barsoor at Narayanpur	D/C	220	2	0	0	0		MAR-20		Tender in Process.
12	LILO of Mopka - Bharatpur at Dherdehi (Bilaspur) (on Multi circuit tower)	D/C	220	64	128	0	0		MAR-20	MAR-18	Work under progress.
13	LILO of Mopka - Siltara at Dherdehi (Bilaspur) (on Multicircuit tower)	D/C	220	20	1	0	0		MAR-20	MAR-18	Work in progress.
14	LILO of Mopka - Siltara line at Raita.	D/C	220	30					MAR-22		To be taken up beyond FY 18.
15	LILO of Urla - PGCIL at Borjhara	D/C	220	8	6	0	0		MAR-19	DEC-17	
16	LILO Urla - Khedamara (Bhilai) at Borjhara	M/C	220	1	6	3	2		DEC-17	DEC-17	Work under progress.
17	Mungeli - Kawardha DCDS line	D/C	220	110					MAR-20		Work yet to be started
18	Raita - Rakhi DCDS line on multi ckt tower	D/C	220	140					MAR-22		To be taken up beyond FY 18.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DADRA AND NAGAR HAVELI ELECTRICITY DEPARTMENT(DNH)											
1	LILO of Vapi - Khadoli line at Vaghchhipa s/s	D/C	220	5						MAR-18	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DAMAN AND DIU ELECTRICITY DEPARTMENT(DANDD)											
1	Magarwada - Ringanwada	D/C	220	11						MAR-18	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DELHI TRANSCO LIMITED(DTL)											
1	Bawana - Shalimarbagh	D/C	400	10						MAR-20	
2	LILO of Bamnauli - Tughlakabad at Rangpuri	M/C	400	32						MAR-22	
3	LILO of Bawana - Rajghat at Gopalpur	D/C	400	1						MAR-20	
4	Bamnauli - Dhansa	M/C	220	4						MAR-22	
5	Bawana - Kanjhawala at Barwala	D/C	220	1						MAR-23	
6	Budella - Punjabi Bagh	M/C	220	7						MAR-18	
7	Dwarka - Budella	D/C	220	12						MAR-19	
8	Dwarka - Janakpuri (U/G Cable)	D/C	220	5						MAR-20	
9	Harsh Vihar - Patparganj & LILO at Preet Vihar	2xD/C	220	14						DEC-16	work completed
10	Harsh Vihar - Preet Vihar	D/C	220						FEB-16		
11	IP - Karolbagh	D/C	220	9						MAR-19	
12	IP-Park Street-Electric Lane (Cable)	S/C	220	16						MAR-17	
13	Karolbagh - Subzi Mandi (U/G Cable)	D/C	220	5						MAR-21	
14	Kashmirigate - Chandrawal (U/G Cable)	D/C	220	4						MAR-19	
15	Kashmiri gate - IP Tower	M/C	220	9						MAR-18	
16	Kashmiri Gate - Rajghat line	D/C	220	9							
17	LILO of 2nd Ckt Kanjhawala - Njafgarh at Mundka	D/C	220	7						MAR-21	
18	LILO of AIIMS - Ridge Valley at R.K. Puram	D/C	220	5						MAR-21	
19	LILO of Badarpur TPS - Mehrauli at Tughlakabad	D/C	220	3						MAR-18	
20	LILO of Bamanuli - Naraina at Papankalan-III	D/C	220	1						MAR-17	
21	LILO of Bamnauli - Najafgarh at Budella	D/C	220	12						MAR-18	
22	LILO of Bamnauli - Najafgarh at PPK-II	D/C	220	4						MAR-17	
23	LILO of Bamnauli - Naraina at PPK-I	D/C	220	1						MAR-17	
24	LILO of first ckt of double ckt of Pragati - Sarita Vihar at maharani Bagh	D/C	220						MAR-15		
25	LILO of Geeta Colony - Patparganj at Rajghat line	D/C	220	4							
26	LILO of Gopalpur - Subzi Mandi at Chandrawal	D/C	220	1						MAR-19	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
27	LILO of Maharaniabagh - Gazipur at Mayur Vihar	D/C	220	0						MAR-22	
28	LILO of Maharaniabagh - Masjid Moth at Nehru Place	D/C	220	0						MAR-21	
29	LILO of Maharaniabagh - Sarita Vihar at Jasola	2xD/C	220	6						MAR-20	
30	LILO of Mandola - Gopalpur at Budhpur/Nathupura	D/C	220	2						MAR-22	
31	LILO of Narela - Mandola at Tikri Khurd	D/C	220	3						MAR-18	
32	LILO of one ckt of Bamnauli - Najafgarh at Pappankalan-II	S/C	220						MAR-15		
33	LILO of one ckt of Bamnauli - Naraina Ckt-I at Pappankalan-I	S/C	220						MAR-15		
34	LILO of Pragati - Sarita Vihar at Maharaniabagh	D/C	220	1							
35	LILO of Tughlakabad - Mehrauli at Maidan Garhi	M/C	220	1						MAR-21	
36	Lodhi Road - IP Tower	D/C	220	8						MAR-17	
37	Masjid Moth - Tughlakabad	D/C	220	16						MAR-18	
38	Okhla - Tughlakabad	D/C	220	10						MAR-18	
39	Punjabi Bagh - Janakpuri (U/G Cable)	D/C	220	8						MAR-20	
40	Ridge Valley - Naraina (2nd Ckt)	D/C	220	4						MAR-21	
41	Shalimarbagh - Mangolpuri - Bundella	D/C	220	12						MAR-20	
42	Shalimarbagh - Sanjay Gandhi Transport Nagar	M/C	220	5						MAR-19	
43	Tughlakabad - R.K.Puram (U/G Cable)	D/C	220	12						MAR-20	
44	Vasant kunj - DIAL (Cable)	D/C	220	3						MAR-21	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DEPARTMENT OF POWER ARUNACHAL PRADESH(null)											
1	LILO of Ranganadi - Itanagar at Pare HEP	D/C	132	5	12	12	12	5		JUN-17	Erection works completed.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ELECTRICITY DEPARTMENT, GOVT. OF MANIPUR(ED, Manipur)											
1	Yurembam - Thoubal via Nambol	D/C	400	90	137	116	106	40	FEB-18		
2	Kakching - Churachandpur	S/C on D/C	132	35	0	0	0		OCT-17		Work almost completed except two spans of 700 m due to forest clearance.
3	Leimatak PH (NHPC) - Ningthoukhong 132 s/s 2nd ckt	S/C on D/C	132	11	0	0	0		NOV-17		35% work completed
4	Moreh Line	S/C	132	45	181	158	70	3	SEP-17		
5	Thanlon line	S/C	132	66	242	234	224	52	SEP-17	SEP-17	
6	Thoubal 400kV s/s - Kongba Yaingangpokpi , Hundung	D/C	132	22	44	43	34	9	AUG-17	SEP-17	
7	Thoubal 400kV s/s - Moreh 132kV s/s	D/C	132	170	0	0	0		MAR-18		WIP
8	Tipaimukh Line	S/C	132	10	24	12	0		DEC-17		
9	Yurembam S/S (State) 132kV- YurembamS/S(PGCIL) 132kVS/S 3rd ckt	S/C on D/C	132	2	0	0	0		NOV-17		35% work completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
GOA ELECTRICITY DEPARTMENT(ED-GOA)											
1	Colvale - Kadamba - Verna - Cuncolim line	D/C	220	120						MAR-19	Proposals have been forwarded to Government. The aprocal is awaited from Finance Department.
2	Colvale - Tuem	D/C	220	20						MAR-19	Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtatined from the Government.
3	Ponda - Verna	M/C	220	84		0	0	0		MAR-19	Proposals have been forwarded to Government. The aprocal is awaited from Finance Department.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
GUJARAT ENERGY TRANSMISSION CORP. LIMITED(GETCO)											
1	Dhuvaran-Chharodi Line	D/C	765	240						MAR-18	
2	Amreli - Kasor line	D/C	400	460	679	619	549	88		MAR-18	W I P / Severe RoW problems
3	Bhachunda - Bhuj Pool (PG) line	D/C	400	220						MAR-21	
4	Bhachunda - Varsana line (Twin AL-59)	D/C	400	280	499					JUN-20	WIP
5	Bhogat-Kalavad	D/C	400	270	444	0	0	0		MAR-20	WIP
6	Chhara -Keshod	D/C	400	200	0	0	0	0		MAR-22	Yet to award
7	dhuvaran - Fedra (Quad) line	D/C	400	140						MAR-22	
8	Hadala - Shapar line (Twin AL-59)	D/C	400	130	198	15	9			MAR-19	WIP
9	Kosamba- Achhalia	D/C	400	140	0	0	0	0		MAR-17	Yet to award
10	LILO of Adani - Hadala at Halvad	S/C	400	55	136	124	76			DEC-17	WIP
11	LILO of both ckt. Essar - Hadala line at Kalavad S/S	D/C	400	15	26	25	23	14		JUN-17	WIP
12	LILO of both ckt. Kakrapar - Vapi (PG) line at Chikhli S/s (Twin Moose)	D/C	400	80						MAR-22	
13	LILO of both ckt. Mundra - Zerda at Charanka S/s	D/C	400	32						MAR-19	
14	LILO of Kasor-Amerli line at Fedra	D/C	400	80						OCT-22	
15	LILO of Mundra (Adani)- Zerda line at Sankhari	D/C	400	200	45	44	40	1		MAR-17	WIP; Plan change to LILO of one ckt. of 400kV D/C Vadavi-Zerda line at Veloda (Sankhari) S/s having total line length - 29.3 Ckm (Already consider in this report)
16	LILO of Mundra - Hadala at Halvad.	D/C	400	89	136	124	76	0		DEC-17	WIP (Repeated)
17	LILO of one ckt Halvad - Vadavi line at Chharodi S/s (ACSR Twin Moose)	D/C	400	60						MAR-21	
18	LILO of one ckt Jhanor - Navsari at Vav S/s	D/C	400	30	34					JUL-17	WIP
19	LILO of one ckt Kosamba - Chorania at Chharodi (ACSR Twin Moose)	D/C	400	90	132	114	108	52		MAR-18	WIP
20	LILO of one ckt Kosamba-Chorania line at Fedra	D/C	400	46		0	0	0		MAR-19	Yet to award
21	LILO of one ckt of 400 kV D/C Kosamba - Choraina line at 400 kv Sanand-II GIDC S/s	D/C	400	90	132	114	108	52	MAY-16	MAR-18	WIP
22	LILO of one ckt of 400 kV D/C Kosamba - Chorania line at 400 kV Pachchham S/s	D/C	400	46	66	37	31		FEB-17	MAR-18	WIP
23	LILO of one ckt. of planned Ukai - Kosamba line at new s/s near Chikhli	D/C	400	120						MAR-22	
24	LILO of one ckt. of Vadavi-Zerda line at Veloda (Sankhari) S/s	D/C	400	29	45	44	40	1		MAY-17	WIP

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
25	LILO of one ckt. Ukai - Kosamba at Vav S/s	D/C	400	62	106	32	28			JUL-18	WIP
26	LILO of one ckt Wanakbori -Soja line at Prantji S/S	D/C	400	80		0	0	0		MAR-17	Yet to award
27	LILO of SSP- Asoj & SSP -Kasor lines at Achhalia S/S	D/C	400	80		0	0	0		MAR-17	Yet to award
28	LILO of Wanakbori -Soja line at Dehgam (PG) S/S	D/C	400	14	23	0	0	0		MAR-19	LOI given on 30.03.2017.
29	Mundra (Adani) - Zerda line 1	D/C	400	640	997	453	275	0		MAR-18	Severe RoW issue
30	Pipavav-Amreli	D/C	400	150		0	0	0		MAR-17	Yet to award
31	Pooling station -Sankhari	D/C	400	218	265	265	265	192		MAR-17	ne commissioned on 09.03.2017.
32	Salaya (EPGCL generating station)- Halvad	D/C	400	350		0	0	0		MAR-17	Will be in line with generation project which is delayed
33	Sankhari-Prantij	D/C	400	200		0	0	0		MAR-21	Yet to award
34	Shapar - Pachham (Fedra) line (Twin AL-59)	D/C	400	200						MAR-21	
35	Shapoorji Pallonji generating station	D/C	400	220		0	0	0		DEC-16	Generation project is delayed so this evacuation line will be in line with the generation project
36	Soja-Zerda Line	D/C	400	268	447	232	184	0		NOV-18	WIP
37	Vadavi-Halvad	D/C	400	290	411	242	204	124		MAR-18	WIP
38	Vadinar(Essar)- Amreli (Balance)	D/C	400	180	365	309	267	118	NOV-09	DEC-18	Tender invited at risk purchase. Date of NIT is 23.03.2017.
39	Varsana-halvad	D/C	400	237	378	189	145	0		MAR-18	WIP
40	Wanakbori S/y -Wanakbori S/y (existing)	D/C	400	2		0	0	0		MAR-17	Yet to award
41	Wanakbori TPS-Soja	D/C	400	212	343	184	167	0		MAY-18	WIP
42	Amreli - Babara line (AL-59)	D/C	220	50						MAR-20	
43	Amreli - Maglana line	D/C	220	400						MAR-21	
44	Babara - Gondal - II line	D/C	220	320						MAR-20	
45	Babra - Gondal -II line	D/C	220	200						MAR-21	
46	BECL (Padva) - Botad line	D/C	220	188	292	169	115	0		MAR-17	W I P / Severe RoW problems
47	Bhachau - Radhanpur	D/C	220	340		0	0	0		MAR-17	Yet to award.
48	Bhatia - Bhogat line (AL-59)	D/C	220	30						MAR-19	
49	Bhatia - Kalavad line	D/C	220	238						MAR-18	
50	Bhatiya-Kalwad line	D/C	220	238	373	101	59	0		DEC-16	W I P / Severe RoW problems
51	Bhogat - Moti Gop line (AL-59)	D/C	220	140						MAR-20	
52	Bhogat - Ranavav line (AL-59)	D/C	220	150						MAR-20	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
53	Chhara - Dhokadva line	D/C	220	90						MAR-21	
54	Chhara - Veraval line	D/C	220	200						MAR-20	
55	Chhatral - Dhanaj	D/C	220	40		0	0	0		MAR-17	Yet to award
56	Chikhli - Bhilad	D/C	220	170		0	0	0		MAR-17	Yet to award
57	Chorania - Botad	D/C	220	104	196	64	0	0		MAR-18	WIP
58	Chorania - Salejada line (AL-59)	D/C	220								
59	Choraniya - Viramgam	D/C	220	71		0	0	0		MAR-17	Yet to award
60	Fedra - Botad	D/C	220	120		0	0	0		DEC-16	Yet to award
61	Gavasad - Bhayali (DFCC) line	D/C	220	46	91	83	83	41	JAN-16	AUG-16	Work in progress.
62	Gavasad - Salejada line	D/C	220	194	313	268	141	13		MAR-18	W I P / Severe RoW problems
63	Hadala - Rajkot-II	D/C	220	25		0	0	0		MAR-17	Yet to award
64	Halvad - Charadva	D/C	220	60		0	0	0		MAR-17	Yet to award
65	Halvad-Sadla line	D/C	220	76	124	101	99	49		JUN-17	W I P / Severe RoW problems
66	Hazaira (GSEC) - Mota	D/C	220	111	182	107	94	20		AUG-17	Tender under acceptance
67	Jamnagar - Hadala	D/C	220	139	257	226	221	107		MAR-17	WIP
68	Jasdan - Gondal	D/C	220	100		0	0	0		MAR-17	Yet to award
69	Kalavad - Kangasiali line	D/C	220	112						MAR-19	
70	Kalawad-Kangasiyali	D/C	220	112	191	163	146	64		JUN-17	W I P / Severe RoW problems
71	Keshod - Keshod	D/C	220	60		0	0	0		MAR-17	Yet to award
72	Keshod - Timbdi	D/C	220	140		0	0	0		MAR-16	Yet to award
73	Keshod - Veraval line	D/C	220	180						MAR-21	
74	Keshod - Visavadar	D/C	220	120		0	0	0		MAR-17	Yet to award
75	Kheralu - Dharewada (DFCC) line	D/C	220	53	97	64	36	0	NOV-15	DEC-16	Work in progress.
76	LILO f one ckt. Chandrapura - Godhara line at Halol	D/C	220	20						MAR-20	
77	LILO of Achhaliya-Jambuva line at Vyankatpura (Jarod) S/S	D/C	220	125	113	108	20	76		JAN-18	
78	LILO of Amreli - dhasa line at Botad S/s	D/C	220	100	186	112	33	0	MAY-15	MAR-18	Work in progress.
79	LILO of Bhatia - Kalav ad - Kangasiyali at Khambhalia - II	D/C	220	50		0	0	0		MAR-21	Yet to award
80	LILO of both circuit of 220 kV D/C Nyara - Thebda line at Kalawad S/S	D/C	220	20	20	11	0		NOV-16		Work in progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
81	LILO of both ckt. Kawas - Navsari (PG) line at Vesu S/s (2220kVu/g cable)	D/C	220	5						MAR-18	
82	LILO of both ckt Kawas - Nvasari (PG) line at Khajod S/s	D/C	220	20						MAR-19	
83	LILO of both ckt. Kawas - Vavsari (PG) line at Vesu s/s (2220KV	D/C	220	5							
84	LILO of both ckt. Kawas - Vavsari (PG) line at Vesu s/s (2220KV U/G Cable)	D/C	220	5							
85	LILO of Both ckt of Tebhda - Nyara line at Moti Gop S/S (M/C line AL-59)	D/C	220	60						MAR-19	
86	LILO of both ckt. Otha - Sagapara line at Talaja	D/C	220	180						MAR-20	
87	LILO of both ckt. Tebhda - Rajkot line at Kalavad S/s	D/C	220	21						MAR-18	
88	LILO of both ckt. Visavadar- Timbdi line at Keshod S/s	D/C	220	100						MAR-21	
89	LILO of Chorania - Gondal at Rajkot-II	D/C	220	25		0	0	0		MAR-17	Yet to award
90	LILO of Chorania - Gondal at Shapar	D/C	220	40		0	0	0		MAR-17	Yet to award
91	LILO of Chorania - Salejada at Bagodara S/s	D/C	220	4	0	0	0	4		JUL-17	Commissioned 06/2017.
92	LILO of Gavasad - Salejda line at Bil	D/C	220	120						MAR-20	
93	LILO of Godhra -Kadana line at Lunawada	D/C	220	5						MAR-17	
94	LILO of Hadala - Sartanpar - Halvad at Tankara	D/C	220	50		0	0	0		MAR-17	Yet to award
95	LILO of Haldarwa - Zaghadia line	D/C	220	14	26	18	16	0	NOV-15	MAR-17	Work in progress.
96	LILO of Jambuva - Karamsad at Asodar	D/C	220	2		0	0	0		MAR-17	Yet to award
97	LILO of Jamnagar - Jetpur line-I at Sikka	D/C	220	116	178	0	0	0		APR-17	Yet to be awarded.
98	LILO of Jamnagar - Jetpur line-II at Sikka	D/C	220	120	189	171	166	56		JUN-17	WIP. Case of 6 locations is pending in district court
99	LILO of Jetpur - Rajkot at Metoda	D/C	220	5		0	0	0		MAR-17	yet to award
100	LILO of Karamsad - Vartej at Fedra	D/C	220	20	33	0	0	0		SEP-16	AT given on 10.07.15
101	LILO of Karmsad -Vartej at Dhuvaran	D/C	220	60	152	143	94	18		DEC-16	Work in Progress.
102	LILO of Kasor - Vartej line and S/C Karamsad - Vartej line at Pachchaam S/s on M/C tower	S/C on M/C	220	39						MAR-19	
103	LILO of Kasor - Vertej at Fedra	D/C	220	20	33	0	0	0		MAR-16	AT given on 10.07.2015
104	LILO of Keshod - Timbdi line at Veraval	S/C	220	8						MAR-20	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
105	LILO of Lalpar - Sartanpar line at Wankaner S/son M/C tower by dismantling of existng 132 kv S/C Lalpar - Wankaner line	D/C	220	40						MAR-19	
106	LILO of Morbi - Hadala at Tankara	D/C	220	24		0	0	0		MAR-17	Yet to award
107	LILo of Morbi - Hadala line at Makansar S/s	D/C	220	20						MAR-21	
108	LILO of Navsari-Talangpore line at Utran	D/C	220			0	0	0		APR-17	Yet to award
109	LILO of Navsari - Vav at Popada	D/C	220	17							
110	LILO of of both ckt. GSEG - Kosamba line at Olpad S/s	D/C	220	16						MAR-21	
111	LILO of one circuit of 220 kV D/C Kadana - Godhara line at 220 kV Zalod S/S	D/C	220	124	248	0	0	0	JUN-16		LOA given on 27.06.2016.
112	LILO of one ckt. Amreli - Dhasa line at Gariyadhar	D/C	220	70						MAR-21	
113	LILO of one ckt Gandhinagar TPS - Chhatral line at Vadavi (AL-59)	D/C	220	50							
114	LILO of one ckt Kasor - Gavasad line at Gotri S/s	D/C	220	44						MAR-19	
115	LILO of one ckt. Moti - Paneli - Sardargadh line at Shapur s/s	D/C	220	48						MAR-18	
116	LILO of one ckt of Akrimota - Nakhatrana line at Bhachunda	D/C	220	64	96	61	51			JAN-18	WIP
117	LILO of one ckt of Hadala - Sartanpar line at Wankaner (M/C tower by replacement of existing 132 kV towers) (AL-59)	D/C	220	20						MAR-19	
118	LILO of one ckt of Wanakbori - Asoj at Vyankatpura (Jarod)	D/C	220	28							
119	LILO of one ckt.Ukai (Thermal) - Achhalia line at Virpore	D/C	220	10						MAR-19	
120	LILO of one ckt Vyankatpura - Achhalia line at Kawant	D/C	220	168						MAR-19	
121	LILO of one ckt. Wanakbori - Asoj line at Balsinor	D/C	220	40						MAR-21	
122	LILO of pm ckt. GPPC- Savarkumdla line at Rajula S/s (ACSR Zerba)	D/C	220	10						MAR-18	
123	LILO of pne ckt GPEC - Karamsad Iani at Bil	D/C	220	20						MAR-19	
124	LILO of Salejada - Bhat at Kerala	D/C	220	10		0	0	0		MAR-17	Yet to award
125	LILO of Sankhari-Jangral at Veloda (Sankhari)	MC+D/C	220	61	53	53	53	54		SEP-17	Commissioned 09/2017.
126	LILO of Sartanpar - Wankaner line at Makansar S/s	D/C	220	2						MAR-22	
127	LILO of Savarkundla - Sagapara line at Gariyadhar S/s	D/C	220	15						MAR-22	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
128	LILO of Savarkundla - Visavadar at Bagasara S/s	D/C	220	16		0	0	0		MAR-17	Yet to award
129	LILO of Shivalkha - Nanikhakhar at Kukma	D/C	220	34	54	40	40	18	APR-09	JUN-17	WIP
130	LILO of Tappar - Hadala at Navlakhi	D/C	220	10		0	0	0		MAR-17	Yet to award
131	LILO of Tappar - Hadala line at Bhachau s/s	D/C	220	6						MAR-18	
132	LILO of Tappar-Hadala line at Vondh S/s	D/C	220	4	0	0	0	4			Commissioned 09/2017.
133	LILo of Tarapur - Bhilad line at Umargaon	D/C	220	10						MAR-20	
134	LILO of Tarapur - Vapi line at Umargaon	S/C	220	10						MAR-20	
135	LILo of Ukai (Thermal) -Achhalia line - III at Virpore	D/C	220	15						MAR-19	
136	LILO of Ukat (Th) - Achhalia at Achhalia	D/C	220	10	0	0	0	0		MAR-20	Yet to award
137	LILO of Vadavi - Chhatral line at Santej S/s	D/C	220	51	14	14	14	0	AUG-13	MAR-17	Work in progress.
138	LILO of Vadavi - Chhatral & Vadavi - Ganndhinagar TPS at Dhanaj S/s	D/C	220	60						MAR-21	
139	LILO of Vallabhipur - Vartej line at Maglana S/s	D/C	220	20						MAR-20	
140	LILo of Vapi - Bhilad line at Chikhli s/s	D/C	220	150						MAR-19	
141	LILO of Vapi - Chikhli & Bhilad - Chikhli lines at Chikhli	D/C	220	150						MAR-20	
142	LILO of Wanakbori TPS - Zalod line at Savdasna Muvada	D/C	220	270						MAR-22	
143	LILO on one circuit of 220 kV D/C Achhaliya - Vyankatpur line at 220 kV Kawant S/S	D/C	220	168	304	63	20	0	OCT-18	MAR-18	LOI given on 12.04.2016 and work under progress.
144	LLO of 220 kv Vadavi - Chhatral line at Santej S/s	D/C	220	43	74	47	29	0	MAR-14	MAR-17	
145	Nanikhakhar - Varsana - Chitrod	D/C	220	290		0	0	0		MAR-17	Yet to award
146	Palanpur - Amarigadh (DFCC) line	D/C	220	80	144	41	0	0	MAY-16	MAR-17	Work in progress.
147	Palitana - Talaja	D/C	220	90		0	0	0		MAR-17	yet to award
148	Pipava - Bagasara line	D/C	220	160						MAR-21	
149	Pipavav - Otha line	D/C	220	100						MAR-21	
150	Pipavav - Rajula line	D/C	220	80						MAR-21	
151	Pirana (PG) - Barejadi line	D/C	220	50						MAR-20	
152	Pirana (PG) - Gatrad	D/C	220	50		0	0	0		MAR-17	Yet to award
153	Prantij - Agiyol	D/C	220	60		0	0	0		MAR-17	Yet to award

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
154	Prantij - Dhansura	D/C	220	70		0	0	0		MAR-17	Yet to award
155	Shapar - Babara line (AL-59)	D/C	220	120						MAR-20	
156	Soja - Joumang (DFCC)	D/C	220		75	51	33	0	AUG-15	DEC-17	Work in progress.
157	Suva - Achhalia	D/C	220	140		0	0	0		MAR-17	Yet to award
158	Termination of GPEC - Haldarva at Achhalia	D/C	220	90		0	0	0		MAR-17	Yet to award
159	Termination of one Achhalia- Jambuva line at Jarod	D/C	220	70	125	110	96	9		MAR-17	WIP
160	Utran - Kosamba Line-II	D/C	220	86					DEC-09		
161	Vadavi - Chhatral	D/C	220	13	88	39	32	0		DEC-16	WIP
162	Vadavi - Dhanaj	D/C	220	38	88	62	55	1		JUN-17	plan changed to 220 kV Vadavi -Chatral LILO to 220 kV Santej (Dhanaj) - 50.66 Ckm
163	Vadavi - Sanand (DFCC) line	D/C	220	61	108	35	2	0	APR-15	MAR-17	Work in progress.
164	Vadavi - Viramgam	D/C	220	53		0	0	0		MAR-17	Yet to award
165	Vadodara (PG) - Jambuva line	D/C	220	68						MAR-19	
166	Vadodara (PG) - Vyankatpura line	D/C	220	30						MAR-18	
167	Varsana-Bhachau	D/C	220	60		0	0	0		DEC-16	Yet to award
168	Vataman (PG) - Bagodara line	D/C	220	160						MAR-21	
169	Virpore - Chikhli line	D/C	220	120						MAR-20	
170	Vondh - Radhanpur line	D/C	220	340						MAR-21	
171	Vyankatpura - Halol line	D/C	220	100						MAR-20	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
HARYANA VIDYUT PRASARAN NIGAM LIMITED(HVPNL)											
1	Kirori - Jind line (Ckt-I)	D/C	400	50	149	149	149	50		JUL-17	Ready for commissioning 06/2017.
2	Bhiwani - Bhiwani	D/C	220	15	0	0	0	0		JAN-18	Work re-awarded to M/s Isolux on dated 26.08.2016. Route survey under progress. Some crossing profiles submitted for approval.
3	Bhiwani - Isharwal	D/C	220	65	218	61	0	0		JAN-18	Work re-awarded to M/s Isolux on dated 26.08.2016. Route survey under progress. Some crossing profiles submitted for approval.
4	Deepalpur - Rai Khewra at RGEC Kundli S/s	M/C	220	22	0	0	0			MAR-18	Line commissioned on 29.02.2016
5	Jajji - Rai line	D/C	220	51	110	110	110	50		OCT-17	Work in progress.
6	Kaithal (PGCIL) - Neemwala	D/C	220	36	0	0	0			MAY-18	Work awarded and yet to be start
7	LILO of 2nd ckt. YTPP - Abdullahpur line at Rampur Kamboyan line	D/C	220		69	49	14			JUL-18	Work in progress
8	LILO of Bastara - Kaul at Bhadson	D/C	220	60	125	21	0	0		DEC-17	Work in progress
9	LILO of both ckt. Fatehabad - Rania line at Mehna Khera S/s	D/C	220	28	81	44	5			JUL-18	Work allocated to M/s Infra Projects Ltd. Work in progress.
10	LILO of both ckt. Narwana-Mund line at Khatkar (Jind) PGCIL S/s	D/C	220	44	0	0	0			JAN-18	Work re-awarded to M/s Isolux on 26.08.2016. Route survey under progress
11	LILO of both ckt. Palla - Palli at Sector-46 S/s	D/C	220	2	0	0	0			MAR-19	NIT yet to be floated
12	LILO of both ckt. Sec.-72 - Rangla Rajpur line at Roj-ka-Meo	D/C	220	2	0	0	0			MAR-18	Work awarded and yet to be start
13	LILO of Chormar - Fatehabad line at Hukmawali	D/C	220	84	169	169	159	71	JUL-13	DEC-17	Loop-Out portion commissioned on 24.06.2016 . Loop-In portion's work in progress.
14	LILO of Dautabad -Mau line at Hub Gurgaon S/s	D/C	220	5	0	0	0			MAR-19	NIT yet to be floated
15	LILO of Dhanoda - Daultabad line at Farukhnagar S/s	D/C	220	10	0	0	0			MAR-19	NIT yet to be floated
16	LILO of FGPP - BBMB Samaypur (PGCIL) line at Sector58 S/s	D/C	220	1	0	0	0			MAR-19	NIT yet to be floated
17	LILO of gurgaon Sec -72 - Sector 52 (A) at Sector 57	D/C	220	1	1	1	0				Work in progress
18	LILO of Kunihar - PGCIL Naggal line at Pinjore S/s	M/C	220	6	44	36	24			DEC-17	Progress of work is slow. Firm has been requested to expedite the work.
19	LILO of Madnpur - Kunihar line at Panchkula sector-32	D/C	220	5	0	0	0			DEC-17	Work has been re-awarded with schedule completion period of one year. Partial route of line has been approved. Final route approval under process.
20	LILO of Narwana - Mund at Khatkar (Jind)	2xD/C	220	44	0	0	0	0		JAN-18	Work re-awarded to M/s Isolux on 26.08.2016. Route survey under progress
21	LILO of one ckt. Badshapur - IMT Manesar line at Gurgaon Sector- 77 S/s	D/C	220		0	0	0			MAR-18	NIT yet to be floated
22	LILO of one ckt. Daultabad-IMT Manesar line at Gurgaon Sec.- 85	D/C	220	5	0	0	0			MAR-18	NIT yet to be floated
23	LILO of one ckt. Nuna Majra - Daultabad at Sec.-107	D/C	220	4	0	0	0			MAR-18	NIT yet to be floated

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
24	LILO of Pehowa - Kaul at Bhadson	D/C	220	74	143	19	0	0		DEC-17	Progress of work is slow. Firm has been requested to expedite the work.
25	Nuna Majra - Nuna Majra	D/C	220	2	0	0	0			MAR-18	NIT yet to be floated
26	Panchgaon 400 kV - Panchgaon 220 kV	D/C	220	1	0	0	0	0		DEC-17	Work has been re-awarded to M/s Isolux . Work yet to be start.
27	Panchgaon (PGCIL) - Panchgaon (HVPNL) line	MC+D/C	220	10	0	0	0			MAR-18	Work re-awarded and yet to be start
28	Panchkula (PGCIL)- Panchkula Sector 32	D/C	220	40	72	37	22	0		DEC-17	Work has been re-awarded with schedule completion period of one year. Work in progress.
29	LILO of Naggal (PGCIL) - Baddi Line at Pinjore	D/C	120	6	46	46	46	6		SEP-17	Work of line has been completed on 20.10.2014 only termination pending at 220 kV sub station Pinjore, which is yet to be constructed.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD.(HPPTCL)											
1	Lahal-Chamera	D/C	400	70	0	0	0		OCT-18	APR-19	Forest proposal would be submitted shortly. Bid is to be opened on 28.08.17. HPPTCL is yet apply for connectivity for termination at Chamera (PGCIL) substation.
2	LILO of both ckt. Jhakri Abdullapur at pragati Nagar	D/C	400	3						MAR-17	
3	LILO of one ckt of Nathpa Jhakri - Abdullapur at Gumma	D/C	400	6	0	0	0		MAR-17	MAR-17	Delay FAC approval pending for the last three year. Stage -I clearance in July 2015. Work has started
4	LILO of Parbati II HEP - Parbati-III Pooling station at Sainj	D/C	400	1	1	1	1	1		APR-17	line successfully charged
5	LILO of Wangtoo - Abdullapur line at Wangtoo	D/C	400								
6	Nalagarh -Kunihar	S/C	400	33						MAR-17	
7	Shongtong Karcham HEP - Wangtoo (Quad)	D/C	400	18	0	0	0				The contract is to be awarded through TCB route and BPC is yet to place RFQ/RFP.
8	Bajoli Holi HEP - Lahal GISS	D/C	220	36	0	0	0		OCT-16	AUG-18	Forest proposal would be submitted shortly. Fund is being arranged from ADB and proposal has been submitted and after its approval, the LOA would be issued.
9	Charor -Banala	D/C	220	30	80	4	0	0	MAR-17	MAR-17	
10	Dehan-Hamirpur	D/C	220	110					MAR-18	MAR-17	
11	Hatkoti - Gumma	D/C	220	52	80	66	45			DEC-18	
12	Hatkoti-Pragati Nagar	D/C	220	56					MAR-17	MAR-17	Delay FAC approval.
13	Kairan-Chamera II (PG)	D/C	220	4	20	11	7	0	OCT-15	MAY-17	
14	Kashang - Jangi Pooling Station	D/C	220		0	0	0				power of kashang and other generating projects in vicinity was planned to be pooled at Jangi pooling station, since other generating projects have withdrawn LTA therefore the construction of Jangi pooling station has been dropped for the time being.
15	Koti-Karian	S/C	220	35						MAR-17	Delay FCA approval.
16	LILO of both ckt of Kashang -Bhaba line at Wangtoo GIS	D/C	220								
17	LILO of Kasang - Bhbaba at Tidong-I	D/C	220	32	57	0	0			DEC-17	St-I FC received, St-II under progress
18	LILO of Nalagarh-Baddi at Mandhala S/S	D/C	220	8						MAR-17	
19	Mazra GISS - Chamba- Karian GISS	D/C	220	18							Under planning stage.
20	Rauri-Kunihar	D/C	220	28						MAR-17	
21	Snail(Swara Kudu) -Hatkoti	D/C	220	27	41	10	0		MAR-17	DEC-17	
22	Sunda-Hatkoti	D/C	220	50	65	16	0		MAR-17	AUG-18	Delay FCA approval.
23	Chanju-I - Chanju-II	D/C	132	12							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
24	Chanju-II - Chanju-III	D/C	132	8							
25	Chanju - Nakrot line	D/C	132	12	30	29	27	10		MAY-16	commissioned.
26	LILO of Both Ckt 132 kV D/C Kurthala - Bathri at 220/132 Mazra GIS	2xD/C	132	1							Under planning stage.
27	Tangnu Romai-I HEP - 220/132 kV Sunda S/S	D/C	132	24	41	0	0			AUG-18	Line is being constructed by HPPTCL under Green Energy Corridor Scheme. Line awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
HIMACHAL PRADESH STATE ELECTRICITY BOARD LIMITED(HPSEB)											
1	Uhl-III - Hamir Pur (By BVPCL)	S/C on D/C	132	71	0	0	0				completed on Mar-14

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
JHARKHAND STATE ELECTRICITY BOARD(JSEB)											
1	Chandil - Chaibasa (PGCIL)	D/C	400	65	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
2	Chandil - Dhanbad GSS	D/C	400	125	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
3	Dumka - Jasidih	D/C	400	70	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
4	Essar (Latehar) - Latehar	D/C	400	81	115	108	88	22		FEB-18	07/118 foundation, 27/118 erection and 29.62/40Km. stringing balance. Forest proposal (81.84 Ha) at Nodal Office. NOC & FRA of dhurwa and Bhajkum village awaited from DC, Latehar. Last Gram Sabha meeting was conducted with DC, Latehar and villagers on 19.08.2017. Survey for diversion has been started on 22.08.2017 and completed 05.09.2017. Application submitted for NOC/FRA of JJ land to DC Latehar.
5	Koderma - Jasidih	D/C	400	130	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
6	Latehar (JSEB) - PTPS	D/C	400	220	306	265	249	68		FEB-18	41/309 foundation, 57/309 erection and 76.318/110 Km stringing balance.Forest proposal (124.42 Ha) at Nodal Office. NOC & FRA of dhurwa and Bhajkum village awaited from DC, Latehar. Last Gram Sabha meeting was conducted with DC, Latehar and villagers on 19.08.2017. Survey for diversion has been started on 22.08.2017 and completed 05.09.2017. Application submitted for NOC/FRA of JJ land to DC Latehar.
7	LILO of Bero- Patratu at GSS Mander	D/C	400	15	0	0	0			JUN-17	Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
8	LILO of one ckt QM Kahalgaon - Maithon at GSS Dumka	D/C	400	20	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
9	OM Jasidih - Koderma GSS	D/C	400	135	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
10	Patratu - Chandil GSS	D/C	400	135	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
11	PTPS - Bero (New Ranchi)	D/C	400	102	139	133	133	85		DEC-17	06/139 foundation, 06/139 erection and 07/49 Km stringing balance. Forest proposal (10.94 Ha) at Regional Office, MOEF. RMoEF raised some query on 23.06.2017. Pr.Sec(F) has to issue letter to PCCF for compliance.
12	QM Koderma - Daltonganj	D/C	400	200	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017
13	QM Koderma DVC TPS - Koderma JUSNL	D/C	400	15	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
14	QM North Karanpura - Latehar	D/C	400	100	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
15	QM Patratu - Koderma GSS	D/C	400	150	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
16	TTPS - Dumka GSS	D/C	400	236	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
17	3 Ph. Baliyapur - Topchanchi	D/C	220	50	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
18	3 Ph. Giridih - Domchanch	D/C	220	90	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
19	3 Ph. Giridih - Topchanchi	D/C	220	60	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
20	3 Ph. Khunti - Mander (400kV GSS)	D/C	220	60	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
21	3 Ph. Khunti - Simdega	D/C	220	120	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
22	3 Ph. Koderma - Domchanch	D/C	220	16	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
23	Chaibasa - Gua	D/C	220	220	0	0	0		JAN-18	JAN-18	Detail Survey going on.
24	Chaibasa -Ramchandrapur	D/C	220	79	129	129	129	79	APR-09	AUG-17	The line charged on 24.08.2017 successfully
25	Chandil (400kV GSS) - Jadugoda	D/C	220	80	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
26	Chandil GSS - Chandil	D/C	220	10	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
27	Chandil GSS - Tamar	D/C	220	25	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
28	Chandrapura DVC - Chandrapura	D/C	220	8	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
29	Chatra - Latehar	D/C	220	208	327	327	327	165	FEB-17	MAR-18	21.5/104 Km Stringing balance. Forest proposal (59.95 Ha) forwarded to MOEF on 21.03.2017.Fresh Query raised by MOEF on 18.05.2017. Reply submitted. Will be placed in the next REC meeting.
30	Chatra - PBCMP (Barkagaon)	D/C	220	114	171	62	34	0	FEB-17	DEC-17	109/171 foundations, 137/171 erection and 57/57 KM Stringing balance. Forest proposal (127.30 Ha) at DFO/DC level. NOC & FRA to be issued by DC Hazaribagh.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
31	Daltonganj - Garhwa	D/C	220	66	110	92	78	0	FEB-17	AUG-18	18/110 foundation, 32/110 erection and 32/32 Km stringing balance.
32	Dumka - Jasidih	D/C	220	148	240	116			JAN-18	JAN-18	124/240 foundation, 209/2400 erection and 73.754/73.754 KM. Stringing balance.
33	Giridih - Jamua	D/C	220	160	97	43	0		MAY-18	MAY-18	Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
34	Giridih - Jasidih	D/C	220	160	269	143	0		MAY-18	MAY-18	126/269 foundation, 269/269 erection and 76.723/76.723 KM. Stringing balance.
35	Godda - Lalmatia	D/C	220	100	74	63	45		MAY-18	MAY-18	Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
36	Govindpur - Dumka	D/C	220	203	332	331	331	167		FEB-18	01/332 foundation, 01/332 erection and 17.93/101.5 Km stringing balance, forest proposal (30.99 Ha) is at Regional Office. RMoEF raised 12 queries from Pr. Sec (F) on 29.06.17. Compliance of queries has been submitted on 22.07.17 to DFO, Dhanbad, Deoghar, Dumka & Jamtara. District level and sub divisional level Proceeding of Gramsabha was not issued from DC, Deogarh office with FRA certificate. Sub divisional level received on 12.09.17. District level certificate is awaited. Compliance of quires have been submitted to RMOEF on 23.09.17.
37	Govindpur - Govindpur	D/C	220	7	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
38	Hatia - Namkum (PGCIL)	D/C	220	65	127	90	75	21		DEC-17	37/127 foundation, 52/127 erection and 22.062/32.5 Km stringing balance. Forest proposal (13.22 Ha) at Regional Office, MOEF. Query of MOEF has been submitted on 12.05.2017. REC raised few query in meeting on 01.06.17. Compliance to queries have been submitted in DFO Ranchi on 12.09.2017.
39	Hazaribagh - Barkatta	D/C	220	18	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
40	Koderma (JSEB) - Koderma(DVC)	D/C	220	21	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
41	Koderma - Giridih	D/C	220	140	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
42	LILO of both ckts Dumka - Govindpur at Palojori GSS	D/C	220	10	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
43	LILO of Chandil - Ranchi (PG) at Tamar	M/C	220	10	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
44	LILO of Hatia - Lohardaga at GSS Mander	D/C	220	10	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
45	LILO of one ckt TTPS - Govindpur at Phase-III	D/C	220	70	0	0	0			SEP-16	Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
46	LILO of Patratu - Hatia at PTPS by MC Tower	D/C	220		0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
47	Mander - Tamar	D/C	220	56	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
48	Noamundi - Chaibasa (PG)	D/C	220	130	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
49	Noamundi - Jadugoda	D/C	220	80	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
50	P.T.P.S. - Ratu	D/C	220	70	107	57	15		MAY-18	MAY-18	50/107 foundation, 92/107 erection and 30.4/30.4 KM. Stringing balance.
51	Ratu - Mander	D/C	220	15	0	0	0				Preparation of DPR is under process. Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.yet to be invited.
52	Simdega - Chaibasa	D/C	220	165	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
53	Tenughat - Chandrapura	D/C	220	55	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
54	Tenughat - Gomia	D/C	220	20	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
55	Tenughat - Hazaribagh	D/C	220	135	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
56	TTPS - Govindpur	D/C	220	181	295	230	220	66		FEB-18	65/295 foundation, 75/295 erection and 57.57/90.72 Km stringing balance, forest proposal (103.67 Ha) forwarded on 30.05.2017 to MoEF. RMOEF raised few queries on 06.06.17 . POWERGRID submitted compliance on 24.07.2017 to DFO Bokaro, Dhanbad & Hazaribagh. Compliance of quires have been submitted to RMOEF on 23.09.17

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
J&K POWER DEVELOPMENT DEPARTMENT(JKPDD)											
1	Ganglas - Leh Army base	S/C	66	9	46	22	0	0		DEC-16	Rerouting of line and ganglas s/s dropped. Leh Army S/S shall be connected with Leh S/S.
2	Kharu S/S - Himya S/S	S/C	66	51	242	239	204	36		DEC-16	Slow progress.
3	Leh III - Ganglas	S/C	66	10	53	29	8	2		DEC-16	Rerouting of line and ganglas s/s dropped. Leh Army S/S shall be connected with Leh S/S.
4	LILO of one ckt of Kishanpur - New wanpoh at Baglihar HEP	D/C	400	12	17	4	1	0		DEC-17	Progress at 2 locations have been affected due to severe RoW issue and matter in court for one location.
5	(PMDP) Extension of Mirbazar - Alusteng line upto New Wanpoh	D/C	220	12	0	0	0		MAR-19		Contract for laying of Tower foundations for 220 kV Transmission lines placed NIT for supply and erection of towers floated on 31-07-2017. No response to NIT. Last date for submission of Bids extended to 30-10-2017.
6	(PMDP) Kargil - Padum (Zanaskar) line	S/C	220	207					MAR-19		
7	(PMDP) LILO of Barn - Kishanpur at Nagrota	S/C	220	10					MAR-19		
8	(PMDP) LILO of Hiranagar - Bishmah at Samba	D/C	220	16					MAR-19		
9	(PMDP) LILO of Hiranagar - Bishnah at Jatwal Grid station	D/C	220	12					MAR-19		
10	(PMDP) LILO of Hiranagar - Gladni at Chowadhi	S/C	220	16					MAR-19		
11	(PMDP) LILO of one ckt. Alusteng - New Wanpoh at Tailbal	D/C	220	7	0	0	0		MAR-19		NIT floated on 31-07-2017. However, due to no response, works re-tendered on 01-09-2017. Last date for receipt of Bids was 21-09-2017. There was no response to the NIT. The NIT was subsequently cancelled . NIT being re-framed.
12	(PMDP) LILO of Thein - Hiranagar at Kathua-II (Ghatti)	D/C	220	12					MAR-19		
13	(PMDP) LILO of Wagoora - Mirbazar line at Lassipora	D/C	220	12	0	0	0		MAR-19		NIT floated on 31-07-2017. However, due to no response, works re-tendered on 01-09-2017. Last date for receipt of Bids was 21-09-2017. There was no response to the NIT. The NIT was subsequently cancelled . NIT being re-framed.
14	(PMDP) LILO of Zainkote - Delina at Kunzar (Sterlite S/S)	D/C	220	20	0	0	0		MAR-19		LOA issued in favour of Sterlite Grid Ventures Ltd.(L1) on 05-10-2017.
15	(PMDP) New Wanpoh - Mir Bazar line	D/C	220	10	0	0	0		MAR-19		NIT floated on 31-07-2017. However, due to no response, works re-tendered on 01-09-2017. Last date for receipt of Bids was 21-09-2017. There was no response to the NIT. The NIT was subsequently cancelled . NIT being re-framed.
16	(PMDP) Phyang (PGCIL) - Diskit (Nubrai) line	S/C	220	100					MAR-19		
17	Delina - Wahipora-Kishanganga	D/C	220	80							Fund yet to be tied up.
18	LILO of Wagoora - Mirbazar at Lassipora	D/C	220	12	0	0	0				NIT floated.
19	LILO of Zainkote - Dalina at Amargarh	2xD/C	220	12						SEP-17	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
20	Thein (RSD)-Hiranagar (2nd ckt)	S/C	220	40	117	117	117	40	MAR-08	JUN-16	Stringing completed.The line could not be charged due to dipute between PSTCL and JKPDD on sharing of cost of bay at Shahpur Khadi.
21	Wagoora-Budgam- Zainkote	D/C	220	60	123	105	82	17	MAR-09	JAN-18	ROW issue at Dangarpura resolved and the contract for 4 nos multi-Circuit towers awarded to the successful bidder. Laying of the rest of the foundations is under execution. The target date for physical & financial closure will be 6 months from the date of availability of revised funds.
22	Wagoora-Mirbazar	D/C	220	104	177	177	171	49		JAN-18	ROW and Compensation issues delaying completion.Anticipated target date for physical and financial closure will be 6 months from the date of availability of revised funds.
23	Zainkote-Alusteng-Mirbazar	D/C	220	254	441	423	91	9	MAR-10	JUN-18	Tendering of Alusteng-Mirbazar section under process. Anticipated target date for physical and financial closure will be 6 months from the date of availability of revised funds.
24	(PMDP) Habak - Khanyar line	D/C	132	28	0	0	0		MAR-20		SBD being finalized. Land identified. Acquisition/ Handing over of land taken up with the concerned departments.
25	(PMDP) Hiranagar - Kathua line	D/C	132	152					MAR-19		
26	(PMDP) LILO of Budgam - Bemina at Tengpora (Power Cable)	D/C	132	8	0	0	0		MAR-20		Revised SBD and the NIT being finalized.
27	(PMDP) LILO of Canal - Miran Sahib at Chatha	D/C	132	16					MAR-19		
28	(PMDP) Replacement of Conductor of Pampore - Cheshmashahi line	D/C	132	28	0	0	0		MAR-19		NIT floated. Contract expected to be awarded by the end of November 2017.
29	Lower Kalnai - Thathri S/s (existing) line	D/C	132	0							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
J&K STATE POWER DEVELOPMENT CORPORATION(JKSPDC)											
1	Udhampur- Gladni	S/C	220	48	165	165	165	48	APR-08	SEP-14	Severe RoW and Court case.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
KARNATAKA POWER TRANSMISSION CORP. LIMITED(KPTCL)											
1	Bellary (PS) - New Madhugiri (near Tumakur)	D/C	400	450	520	520	520	450	DEC-16	JUL-17	Ready for commissioning 06/2017.
2	Bellary (PS) - C.N. Hally	D/C	400		0	0	0			MAR-18	DPR approved. To be tendered
3	Bellary (TPS) - Bellary (PS)	D/C	400	5	0	0	0			MAR-18	This work is not in planned works.
4	Kalburgi - YTPS	D/C	400		0	0	0		SEP-18	MAR-18	
5	LILO of Bellary PS - Chikkanayakanahalli at Jagalur (Common Point at Rampura)	M/C	400	130	186	160	146	53	SEP-18	MAR-19	Work is in progress.
6	LILO of Both ckt of Nelamangala - Talaguppa at CN Halli	D/C	400							MAR-18	Not in planned work for FY 16-17
7	LILO of Guddadadhalli (Munirabad) and Guttur (Davangeere) to Dhoni	S/C	400	54	78	78	74	42	JAN-18	JAN-18	Work under progress.
8	LILO of Somanahalli - Kolar SC line to Mylasandra	S/C	400						SEP-17	MAR-18	
9	Termination of Nelamangala - Talaguppa at CN Halli	D/C	400						SEP-17	MAR-18	Not in planned work for FY 16-17
10	Yermarus TPS - Bellary Pooling Station (BPS)	D/C	400	285	392	392	391	268	AUG-17	OCT-17	Work under progress.
11	Yermarus TPS - Gulbarga	D/C	400							MAR-18	Detailed survey completed. Estimate is being prepared.
12	Beerenahalli - Thallak (Chitradurga) (Balance portion)	D/C	220	41	73	53	42	0	MAR-18	MAR-18	Work under progress.
13	Bidadi (PGCIL) - Magadi S/S	D/C	220	64	127	69	51		FEB-17	SEP-17	Work is in progress.
14	Bidadi - Kothipura (Channapatna)	D/C	220	174	82	63	2		FEB-08	MAR-18	ROW problems pending in DC Court Ramanagar for Loc 15 since 2012. The final Notice issued to M/s ABB & M/s Deepak cables for termination of the contract on 14.12.2015 by CEE, Tz. The contract is terminated on 25.01.2016. The Joint inventory along with M/s ABB & M/s Deepak Cable completed. Tender evaluation completed.The subject approved in Board meeting on 06.07.2017 , LOI to be issued.
15	Bijapur - Sindagi	D/C	220		0	0	0		SEP-19	SEP-19	
16	Chintamani - Srinivaspura	D/C	220		0	0	0		SEP-19	SEP-19	
17	Chitradurga - Hiriya S/S	D/C	220		0	0	0				Work is in Tendering stage.
18	Gowribidnur - Mitemari	D/C	220		189	172	146	49	SEP-17	DEC-17	Work under progress
19	Gulbarga - Afzalpur (Ganagapura)	D/C	220		0	0	0		SEP-19	SEP-19	Work is in tendering stage.
20	Hiriya (PG) - Hiriya S/S	S/C	220		0	0	0				Work is in Tendering Stage.
21	Hoondy 200 kv - EPIP GIS 200 kv staion (UG Cable)	S/C	220		0	0	0			MAR-19	
22	Hosadurga - Benkikere	D/C	220		0	0	0		SEP-18	MAR-19	
23	Hosadurga - CN Halli line	D/C	220		0	0	0				DPR to be prepared.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
24	Ittagi - Kudligi (Badeladaku) line	D/C	220	66	119	79	72	0	DEC-17	JAN-18	Work under progress.
25	Jagalur - Chitradurga	D/C	220		0	0	0		SEP-18	MAR-19	
26	Jagalur - Kudligi	D/C	220		0	0	0		SEP-18	MAR-19	
27	Jagalur - Thallak	D/C	220		0	0	0		SEP-18	MAR-19	
28	Kolar (PGCIL) - Gollahalli	D/C	220	54	0	0	0		SEP-17	MAR-18	Check survey to be submitted by agency
29	Kolar - Malur at Somanahalli	D/C	220	180	272	267	267	140	MAR-18	MAR-18	Malur-Kolar line charged (42 Ckm). The line from Malur end upto Loc 137 charged (68.98 Ckm).The line from Somanahalli end upto Loc 55 charged (23.64 Ckm). Total line charged 134.62 Ckm.Balance works to be retendered. Case pending in High Court: (i)Loc 84,85,86,88 & 89: Case filed by KPTCL in DC Court on 27.01.2014. Being pursued. (ii) Loc 84,85,86,88 & 89 : Case filed by party in Court of Junior Civil Judge , Bangalore Rural district on 11.02.2014. Being pursued. (iii) Loc 135,135A,135B, 135C & 136 : case filed in High Court by party (India International School) on 19.06.2013. Being pursued. (iv)At Loc 59 (for stub concreting): Case pending in High court since 31.08.2013 being pursued.
30	Kudgi UMPP(NTPC) - Vajramatti 220kV s/s(Bagalkot Distt.)	D/C	220	159	277	107	66	0	FEB-17	JAN-18	Work is under progress
31	LILO of B.Bagewadi - Bijapur line at Kudgi 400kV STPP	M/C	220	73	99	98	97	50	JUN-17	SEP-17	Location No. 1 to 46 (12.595km) line commissioned.
32	LILO of Bidadi - Vrushabavathi valley to Kumbalagod	S/C	220						SEP-18	MAR-19	
33	LILO of Chikkodi - Ghataprabha at Mughalkod	D/C	220								Estimate to be prepared.
34	LILO of Gadag - Lingapur at Koppal	D/C	220	1	2	1				MAR-18	Work short closed vide O.M No. CEE/TZ/GLB/SEE(O)/AEE-3/2014-15/3830.37 dtd 12.09.2014 of Chief Engineer, Elec, Transmission zone, Gulbarga . Work retendered on 15.12.2016.
35	LILO of Hebbal - Hoody Sc line to proposed ITI S/s	S/C	220						SEP-17	MAR-18	
36	LILO of Hoody-Kolar at Hoskote	D/C	220	27	55	35	31	0	MAR-18	MAR-18	Work under progress. (1)Loc 4 & 5: Case filed by party at High court vide Writ Petition: 46532-533/2012 dtd: 19.11.2012 seeking injunction. (2) Loc 4 : The petitioner has obtained stay order vide WP 32606-32607/2013 from the Hon'ble High Court against the proceedings in the OS No: 253/2010 on 02.09.13. (3) Loc 36 : Case No: MAG(CR)/1/13-14 at DC Court, B'lore Rural.Posted for Orders.Being pursued.
37	LILO of Hoody - Nelamangala to proposed 220/66 kv Manyatha S/s	M/C	220								
38	LILO of Hsr- NIMHANS to proposed Koramangala	S/C	220						SEP-17	MAR-18	
39	LILO of Mylasandra - Malur to proposed 220/66 kV EXORA S/s	S/C	220						SEP-19	MAR-20	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
40	LILO of Mylasandra to the 220kV Somanhalli-Malur	M/C	220						SEP-17	MAR-18	
41	LILO of Narendra - Haveri at Haveri (Dharwad District)	D/C	220		0	0	0				Work is in Tendering stage.
42	LILO of RTPS - Lingasugur S/C line at Mallat (Manvi)	D/C	220	6	13	12	12	6	JUN-17	JAN-18	Work under progress.
43	LILO of Shimoga - Mysore at Dandiganahally	D/C	220	35	68	65	64	22	JAN-18	JAN-18	Work under progress. ROW issues : case filed in DC Court : (a) At loc No.49(Sy No.151/2) : Case filed by Sri. K. Narayan & Sri Srinivasa on 17.09.2016. LHD: 15.03.2017, Next hearing date: 15.04.2017. (b) At Loc No.47-48 (Sy No 350/1) : Case filed by Sri G.R.Shivaram on 17.09.2016. LHD: 15.03.2017, Next hearing date: 15.04.2017.
44	LILO of Somanahalli S/S- Yerandanahalli at Jigani 220kV s/s	D/C	220	11					OCT-17		
45	LILO of SRS Hubli - Lingapur line to proposed 220 kV Koppal S/s and 400/220 kV Dhoni with second ckt. at Gadag	M/C	220						SEP-18	MAR-19	
46	LILO of Thubinkere - Ramnagara to Maddur	D/C	220						SEP-19	MAR-20	
47	LILO of T.K. Halli - Madhuvanahally to proposed 220/66 kV SFC S/s	D/C	220						SEP-18	MAR-19	
48	Madhugiri - Pavagada line	D/C	220	120	212	203	203	40	APR-17	SEP-17	Work under progress.
49	Mylasandra to Somanahalli-Naganthapura-HSR Layout	M/C	220						SEP-17	MAR-18	
50	Nagamangala- Anchepalya	D/C	220						SEP-19	MAR-20	
51	Nagamangala-Tubinkere	D/C	220						SEP-19	MAR-20	
52	Nelamangala - Peenya S/s	M/C	220						SEP-18	MAR-19	
53	Nelmangala - Brindavan Alloys	D/C	220						SEP-17	MAR-18	
54	Peenya to A Station UG Cable	S/C	220						SEP-18	MAR-19	
55	Shanthigrama - B4 line (near Hedanahalli limits)	D/C	220	16	34	34	32	9	MAR-18	MAR-18	Work terminated on 12.05.2016. Balance works to be retendered.
56	Somanahalli - Malur I & II lines - Yarandanahally S/s Sommanahally-SingarpetsC line Corridor	M/C	220						SEP-18	MAR-19	
57	Somanahalli- Subramanyapura (M/C M/V)	M/C	220						SEP-18	MAR-19	
58	Somanahalli - T.K. Halli SC line to DC	D/C	220						SEP-17	MAR-18	
59	Somananahalli Malur I & II lines - Jigani	D/C	220	23	34	6	4	0	MAR-18	MAR-18	Line work short closed vide OM No CEE/TZB/SEE(O)/AE-3/15-16/925-31 dated: 12.08.2015.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
60	Tubinakere- Kothipura	D/C	220	137	278	278	257	87	JUN-09	MAR-18	220 kV DC line from 220 kV Tubinakere S/s to Kothipura S/s :(1) (i) ROW problems pending in JMFC Ramanagara for- (a) Loc 81 since 2009 (ii) ROW problems pending in JMFC Channapatna for - (a)Loc 129-130 since 2009 2)ROW problems pending in DC Court Ramanagar for (a) Loc 133: Case filed on 24-08-2011.Reserved for orders on 09.02.2016. (3)ROW problems at locations 208: being pursued locally. final Notice issued to M/s ABB & M/s Deepak cables for termination of the contract on 14.12.2015 by CEE, Tz. The contract is terminated on 25.01.2016. The Joint inventory along with M/s ABB & M/s Deepak Cable completed. Re-Tendered on 20.12.2016 for balance work.
61	Vajamangala - Kadakola	D/C	220	40	55	49	45	0	MAR-18	MAR-18	Work terminated on 19-Sep-15. Balance works to be retendered.
62	Vasanthanarasapura - Antharasanahally	D/C	220	37	96	96	96	36	AUG-17	AUG-17	Work is under progress Terminal Bay : Concreting of foundations: CT 6/6, CVT: 5/6, LA s: 5/6 , isolator: 7/8, breaker: 2/2 completed. Cable duct completed. Breaker erected. Mounting structure erected and 2 ckt. Breakers erected.
63	Vasanthanarasapura - Madhugiri	D/C	220	89	209	202	199	81	MAY-17	DEC-17	Work under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
KERALA STATE ELECTRICITY BOARD(KSEB)											
1	LILO of Idukki-Udumalpet at Pallivasal HEP	D/C	220		5	0	0	0		JUN-17	ATS of Pallivasal Extension HEP. Work is yet to start.
2	LILO of Ldukki - Kozikode at Kodakpara	D/C	220								ATS of Thottiar HEP. May be deleted, as the work is not targeted in the Annual Plan of 2015-16.
3	Pothencode - Kattakkada	D/C	220	57	108	103	72	0		OCT-17	Re-tendering in Dec,15
4	Thottiyar - Kodakpara	D/C	220							MAR-17	ATS of Thottiar HEP. May be deleted, as the work is not targeted in the Annual Plan of 2015-16.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD.(MSETCL)											
1	Aurangabad (PG) - Bidkin	D/C	400	39					MAR-22		
2	Aurangabad (PG) - Shendra line	D/C	400	52					MAR-19		
3	Aurangabad-II - Jalna MIDC (Negewadi)	D/C	400	90					MAR-20		
4	Babhaleshwar - Kudus	D/C	400	447	708	555	485	152		DEC-17	According to committee report, detailed survey carried out. The map of diverted route is sent to committee for NOC, Clearance received from Committee members. Now, the NOC for diverted route from GMRT awaited. Forest of 150 Ha involved. First stage approval received vide FC-111/MH-11/2016 /2561 dtd 21/09/2017.
5	Chandrapur-II - Chandrapur MIDC	D/C	400	22					MAR-18		
6	Jejuri - Hinjewadi - I & II	D/C	400	207	275	202	183	67		DEC-17	ROW problem at 21 locations. Forest of 17.25 Ha involved. Compliance submitted to DCF Pune. DCF Pune filled Part-II but pending for want of FRA Certificate(FRA certificate to be obtained from Collector Pune).Gram Sabha resolution is awaited from village Man.
7	Jejuri - Lonand	D/C	400	20					MAR-19		
8	JPGPL TPS Switchyard - Warora PS (JPGPL-TBCB)	D/C	400	0							
9	LILO of 400KV Bhusawal - Aurangabad ckt-II at Aurangabad (Thaptitanda)	D/C	400	170	273	239	209	83		DEC-17	Work in progress. Tower material available at site.
10	LILO of Karad - Lonikand at Jejuri	D/C	400	20					MAR-19		
11	LILO of one ckt Dhule - Sardar Sarovar at Balsane (PS)	D/C	400	36					MAR-20		
12	LILO of one ckt Lonikand - Jejuri at Hinjewadi	D/C	400	100					MAR-18		
13	LILO of one ckt Koyana - Lonikand at Jejuri	D/C	400	11					MAR-18		
14	LILO of two ckts Bhadravati - Chandrapur- I at Chandrapur -II	D/C	400	5					MAR-19		
15	LILO om Solapur (PG) - Karad at Tembhurni	S/C	400	20					MAR-22		
16	LILO on 220 kV Beed - Patoda at 400 kV Kharda	D/C	400	30					MAR-22		
17	LILO on 400KV Padghe - Tarapur line at 400KV Padghe-II (Kudus)	D/C	400	6	12	3	0	0		DEC-17	Forest involvement: Work Stopped, new survey carried out
18	LILO on both ckt Parli (PG) - Pune (PG) at Lonikand - II	D/C	400	61					MAR-18		
19	LILO on Chandrapur I - Parli at Warora	D/C	400	50					MAR-22		
20	LILO on one ckt Boisar (PG) - Padghe at Boisar	D/C	400	1					MAR-20		
21	LILO on one ckt Lamboti - Bale at Watwate	D/C	400	50					MAR-22		
22	LILO on one Tarapur - Padghe at Boisar	D/C	400	1					MAR-20		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
23	LILO on Parli (PG) - Pune (PG) at Kharda	D/C	400	40					MAR-22		
24	LILO Tmebhurni - Jeur at Tembhurni	S/C	400	10					MAR-22		
25	Nanded - Jalkot line	D/C	400	120					MAR-18		
26	Shevgaon / Pathardi - Tapti Thanda	D/C	400	120					MAR-22		
27	Sinnar (IPP) - Nashik	D/C	400	60					MAR-18		
28	Solapur (PG) - NArangwadi	D/C	400	140					MAR-20		
29	2nd ckt Dodaicha - Shahada	S/C + D/C	220	27					MAR-18		
30	2nd ckt stringing Miraj - Ichalkaranji	S/C + D/C	220	35					MAR-19		
31	Akola - Anjangaon	D/C	220	104	169	158	151	55		OCT-17	Work in progress.
32	Ambazari - Mankapur	M/C	220	13					MAR-22		
33	Babhaleshwar - Kopargaon LILO Point	M/C	220	36					MAR-18		
34	Balapur - Malegaon line Ckt.-I	D/C	220	71	241	241	241	71		AUG-17	Commissioned 08/2017.
35	Balsane (Shivajinagar) (T Conductor) - Shivanjinagar	D/C	220	36					MAR-20		
36	Boisar (PG)-Wada	S/C on D/C	220	53	211	173	165	28	MAR-07	DEC-17	The work stopped due to 1) Severe RoW 2) Forest ssue. The existing contract closure proposal is approved by C.O. The balance work shall be executed by placed new contract.
37	Butibori - III - Addl Butibori	D/C	220	20					MAR-21		
38	Chandrapur II - Tadali (MIDC)	D/C	220	81	89	84	75	40		DEC-17	Work in progress. Railway crossing-Loc 17/0-18/0 and 19/0-20/0 Revised crossing estimate submitted on 17/05/17. Demand note received from Rly which seems to be very high. Requested to issue fresh demand due to GST.
39	Chandrapur MIDC - Ballarshah (Ckt- II)	D/C	220	21	66	66	66	21		JUL-17	Ready for commissioning 06/2017.
40	Chimur - Umred s/s	D/C	220	100					MAR-19		
41	Chinchwad - II for reorientation of existing line at Chinchwad - II	D/C	220	12					MAR-18		
42	Colourchem - Kolshet	D/C	220	8					MAR-21		
43	Dondaicha - Nandurbar	D/C	220	80					MAR-20		
44	Eklahare - Pimpalgaon	D/C	220	87	158	149	127	13		DEC-17	ROW issue at Loc no 37 and 46 Fdn completed at 37 & 46. Material is not available with agency. tender floated for shortfall of material.
45	Georai - Thapti Tanda s/s	D/C	220	140					MAR-22		
46	Indapur MIDC (Loni Deokar) - Tembhurni	D/C	220	30					MAR-18		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
47	Kalmeshwar - Warud	D/C	220	170	303	187	101	0		DEC-17	Forest Locs. Approval awaited Railway proposal submitted.
48	Kalwa-Borivali	M/C	220	63	52	52	52	32		MAR-17	220kV Kalwa-Borivali commissioned on 31.12.2016- 31.702 ckm. and 220kV Kharghar -Borivali commissioned on 11.03.2017- 76.40ckm.(Mumbai strengthening scheme).
49	Kalwn (Bhendi) - Lakhampur	D/C	220	50					MAR-20		
50	Kandalgaon - Dasturi SCDC line	S/C on D/C	220	75	236	92	0	0		DEC-17	Severe ROW problem. Slow progress by agency.
51	Khapakheda - Uppalwadi	D/C	220	9					MAR-19		
52	Kharda - Jeur	D/C	220	70					MAR-22		
53	Kharda - Washi	D/C	220	40					MAR-22		
54	Kopargaon tap - Babhaleshwar	M/C	220	144	118	90	2	0		DEC-17	ROW cases filed, order awaited [13].Railway crossing loc no 12-13 and 55-56. Proposal submitted to railway authority.
55	Koradi II - Butibori	D/C on M/C	220	106	189	133	117	22	MAR-11	MAR-18	Forest Involved: 10.36 Ha Received FRA certificate. GOI Nagpur informed queries to GOM, MSETCL & Nodal Nagpur on 07.06.16National Highway (NH-69) crossing: Reminder letter given to NHAI regarding approval of long pending cases vide no:3162 Dt:26.08.15.ROW Case Filled Order Awaited [3] : 4, 53, 138P.O. Order Received [13] : 13, 13A, 29, 48, 51/52, 142A, 143, 144, 156, 31, 99, 102, 120. Agency has applied for short closure.work is stopped.
56	Koyna Left Bank - Koyna line	D/C	220	0							
57	Kumbhari S/S - Bale	D/C	220	84	134	128	88	35		DEC-17	ROW:Cases filed but order awaited [2].
58	Lamboti - Karkamb	D/C	220	60					MAR-20		
59	LILO Kandalgaon Mahad at Dighi (Murud)	S/C	220	25					MAR-21		
60	LILO of 220KV Bhugaon - Warora-I at Warora	D/C	220	21	42	40	34	4		DEC-17	ROW cases filed for 20 locations. Order received (3), order awaited (17).Railway crossing loc 4/0,5/0, proposal submitted to railway authority. Revised online proposal is to be submitted as instructed by Railway authority.
61	LILO of 2nd ckt Bhigwan - Walchandnagar at Loni Deokar s/s (Ckt. -II)	S/C on D/C	220	19	67	67	67	19		MAY-17	Commissioned 05/2017.
62	LILO of Aaret (RINFRAT) - Borivalli (MSETCL) (Proposed cable) at Goregaon Filmcity - 5 (UG Cable)	D/C	220	5					MAR-20		
63	LILO of Aaret (RINFRAT) - Borivalli (RINFRAT) at Goregaon Filmcity - 5 (UG Cable)	D/C	220	5					MAR-20		
64	LILO of one ckt Ahmednagar - Bhose at Supa	D/C	220	40					MAR-19		
65	LILO of one ckt Chikhali - Jalna at Jalna MIDC (Negewadi) s/s	D/C	220	30					MAR-18		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
66	LILO of one ckt Padegaon - Paithan line at Chitegaon	D/C	220	5					MAR-19		
67	LILO of one ckt. Paras - Balapur at Malkapur s/s	M/C	220	80	230	121	25	0	MAR-19	JUN-18	Work in progress. Railway crossing at loc AP17 and AP18. Online proposal submitted to DRM Bhusawal on 11.09.17.
68	LILO of Pandharpur - Malinagar at Bhalwani S/S	D/C	220	39	67	60	48	6		DEC-17	Work in progress.ROW cases filed Order awaited[2]. Tower material & disc insulator received at site,
69	LILO of Parli - Osmanabad line at Parli (PG)	S/C	220	10					MAR-19		
70	LILO of Tarapur-Borivli at Boisar II	D/C	220	16	15	15	12	11	MAR-07	DEC-17	The work is stopped due to1) Severe ROW. Forest of 0.49 Ha involved forest Clearance proposal is pending at DCF, Dahanu.
71	LILO om Paranda - Kallamb at Washi	S/C	220	10					MAR-22		
72	LILO on 220 kV Deepnagar - Amalner at Viroda	D/C	220	20	0	0	0		MAR-18		LOA placed recently.
73	LILO on 220 kV Karkamb - Jeur at 400 kV Tembhurni	S/C	220	10					MAR-22		
74	LILO on 2nd ckt Halkarni - Phonda at Tillari s/s	D/C	220	4					MAR-18		
75	LILO on Ambazari - Amravati at Karanja s/s	D/C	220	20					MAR-21		
76	LILO on Babhaleshwar - Nashik at Sinnar	D/C	220	20					MAR-20		
77	LILO on Boisar (M) - Versova at Boisar	S/C + D/C	220	1					MAR-20		
78	LILO on Boisar - Kopri at Chikhal Dongri	D/C	220	4					MAR-19		
79	LILO on Boisar - Nalasopara at Palghar	D/C	220	10					MAR-19		
80	LILO on Boisar - Vasai Loc No. A	D/C	220	7					MAR-20		
81	LILO on Both circuits of Waluj - Jalna at Taptitanda s/s	2xD/C	220	32	41	41	41	32		MAY-17	Commissioned 05/2017.
82	LILO on both ckt Parli - Harangul line at Parli (PG)	D/C	220	20					MAR-19		
83	LILO one one ckt proposed 220 kV solapur (Lamboti) - Karkambh at Malikpeth	D/C	220	5					MAR-21		
84	LILO on Kalwa - Vashi at Pawane	D/C	220	1					MAR-21		
85	LILO on Kaman (Vasai) (Padghe - Vasai) section of Padghe - Vasai	UG Cable	220	2					MAR-19		
86	LILO on Kandalgaon -Lanand at Kesurdi s/s	S/C	220	10					MAR-19		
87	LILO on Loc No. A (MC Towers) - Kopri (Virar E)	M/C	220	5					MAR-20		
88	LILO on narrow base towers Boisar - Varsova Loc No. A	2xD/C	220	2					MAR-20		
89	LILO on one ckt Ahmednagar - Bhose at Vish Wind	D/C	220	70					MAR-21		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
90	LILO on one ckt Aurangabad (PG) - Shendra at Phulambri	D/C	220	60					MAR-20		
91	LILO on one ckt Bhusawal (Khadka) - Chalisgaon at Jamner	D/C	220	1					MAR-19		
92	LILO on one ckt Dahanu (RIL) - Varsova at Boisar	D/C	220	1					MAR-20		
93	LILO on one ckt Eklahare - Navasare at Lakhampur	D/C	220	10					MAR-20		
94	LILO on one ckt Eklahare - Navsare at Girnare	D/C	220	10					MAR-20		
95	LILO on one ckt Sindewahi - Brahmpuri at Chimur s/s	D/C	220	70					MAR-19		
96	LILO on Padghe - Wada at Kudus	D/C	220	10	0	0	0		MAR-18		Tender floated.
97	LILO on Paranda - Bhoom at Washi	S/C	220	10					MAR-22		
98	LILO on Posco - nagothane at Ville Bagad	D/C	220	4					MAR-22		
99	LILO on Tembhurni - Makubagar at Tembhurni	S/C	220	10					MAR-22		
100	LILO on Theur - Magarpatta at Eon Kharadi	D/C	220	8					MAR-19		
101	LILO on two ckts Boisar (M) - Borivalli at Kudus	D/C on M/C	220	100					MAR-19		
102	LILO on two ckts Boisar - Barivalli at Boisar	M/C	220	1					MAR-20		
103	LILO on two ckts Boisar - borivalli at Boisar	M/C	220	1	0	0	0		MAR-20		Tender floated.
104	LILO on Virur - Gadchiroli at Chamorashi	D/C on M/C	220	70					MAR-22		
105	LILO on Vita - Miraj at Kupwad s/s	S/C	220	1					MAR-19		
106	Malegaon - Kalwan	D/C	220	97	170	170	168	80		DEC-17	Work in progress.
107	Nagewadi - Taptitanda	D/C	220	78	130	126	105	1		DEC-17	Work is in progress.ROW: Cases filed but order awaited [3]. Railway proposal submitted on 17.07.17.
108	Nagothane - Wadkhal	D/C	220	30	104	56	44	52		MAR-17	Work was stopped by agency due to severe ROW problem on 18/05/2008. Later the line is charged on 11/03/2016 by JSW under ORC using the corridor of existing 220kV DC IPCL- Wadkhal line from loc no 9.
109	Nanded - Krishnoor	M/C	220	32	54	54	28	0		DEC-17	Work in progress.
110	@nd ckt stringing Jamde - Walve	S/C + D/C	220	13					MAR-20		
111	Partur - Nagewadi line	D/C	220	128	215	199	190	89		OCT-17	Work is in progress. ROW at 1 loc.
112	Phaltan - Walchandnagar	D/C	220	114	178	178	178	114		AUG-17	Commissioned 08/2017.
113	Raymonds - Girnare	D/C	220	30					MAR-20		
114	Sakri (Shivaji Nagar) - Dhule	D/C	220	120					MAR-22		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
115	Second ckt stringing Padegaon - Sawangi line	S/C on D/C	220	17					DEC-17		
116	Shirpur - Amalner line	D/C	220	0							
117	Uppalwadi - Mankapur	M/C	220	32	28	1	0	0		DEC-17	Work stopped by Agency from 12.04.2015 Order not issued for U/G cable. As per the present instruction, the complete line is to be constructed by 220KV U/G cable. Hence Revised estimate submitted by using U/G cable at C.O vide ltr. no. 2476 Dtd. 20.10.2015. Short closure proposal submitted to Z.O vide ltr. no. 972 dt. 20.05.2016. Z.O. to C.O. code ltr no. 1351 dt.18.06.2016.
118	Uppalwadi - New Pardi	M/C	220	54	45	0	0	0		DEC-17	Work not started by agency Order not issued for U/G cable. As per the present instruction, the complete line is to be constructed by 220KV U/G cable. Hence Revised estimate submitted by using U/G cable at C.O vide ltr. no. 2476 Dtd. 20.10.2015. Short closure proposal submitted to Z.O vide ltr. no. 973 dt. 20.05.2016 Z.O. to C.O. code ltr no. 1352 dt.18.06.2016.
119	Vairag - Paranda	S/C + D/C	220	40					MAR-18		
120	Vairag - Paranda	S/C + D/C	220	40					MAR-20		
121	Vashi - Pawane	D/C	220	3					MAR-22		
122	Wardha (PG)-Yavatmal line	D/C	220	140					MAR-18		
123	Wardha (PGCIL) - Ghatodi	D/C	220	322	548	406	219	0		DEC-17	Work in progress.
124	Warora - Wardha - II (Bhugaon)	D/C	220	165	289	289	289	165		MAY-17	Commissioned 05/2017.
125	Washi - Washi s/s	D/C	220	40					MAR-22		
126	Yavatmal - Ghatodi Line	D/C	220	200					MAR-21		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
MEGHALAYA ENERGY CORP. LTD.(MeECL)											
1	Killing (Byrnihat)-EPIP-I	M/C	132	17	19	19	19	22		MAY-17	1. Date of award of contract is 18.03.2011. 2. Schedule date of completion was 18.03.2012. 3. The line was completed on 11.02.2016 and commissioned on 12.05.2017. 4. Delay was due to RoW issue, all of which have been resolved and also due to delay in commissioning of SAS at 400/220/132 kV Killing sub-station.
2	LILO of Agia - Nangal at Mendipathar	D/C	132	5	9	9	9	5		DEC-15	1. Date of award of contract is 11.02.2011. 2. Schedule date of completion was 11.08.2011. 3. Actual date of completion was 28.01.2014. The line was kept charged w.e.f 28.01.2014, but was commissioned with its connected 132/33 kV sub-station at Mendipathar on 22.12.2015. 4. Delay in completion of the line was due to RoW problem. 5. No issue of forest clearance.
3	LILO of Mawlai - Cherra at Mawngap.	D/C	132	10	16	15	15	5		MAR-18	1. Date of award of contract is 19.01.2011. 2. Schedule date of completion was 19.07.2011. 3. Anticipated date of completion is June 2017. 4. Delay is due to RoW issues. Work held up due to ROW problem. The PHED, GOME has complained and filed an FIR against Loc No. 3 to 8. 5. The matter has been taken up with the District Administration for solving the RoW issues. 6. No issue on forest clearance and no court cases. 7. Overall status is 90% completed.
4	LILO of NEHU - Khliehriat line at Mustem	D/C	132	1	4	4	4	1		NOV-15	1. Date of award of contract is 12.02.2015. 2. Schedule date of completion was 12.05.2015. 3. The LILO was completed and test charged in 7th August, 2015 but was commissioned along with the 132/33 kV Mustem sub-station on 20.11.2015. 4. Delay in completion of the line was due to sub-station was not ready. 5. No issue of forest clearance or RoW issues.
5	LILO of NEIGRIHMS - Khliehriat at Lad Nongkrem	D/C	132	6	7	7	7	3		NOV-17	1. Date of award of contract is 26.02.2016. 2. Schedule date of completion was 26.02.2017. 3. Anticipated date of completion is November 2017. 4. Delay is due to delay in supply of materials for line by the vendor. 5. No issues on forest clearance and RoW issues.
6	LILO of Rongkhon - Ampati at Praharnagar	D/C	132	20	30	0	0	0		SEP-18	Survey works for 132 kV LILO is completed. LOA for the LILO is yet to be awarded.
7	Mawngap - Sumer	D/C	132	66	102	102	102	66		DEC-11	1. Date of award of contract is 20.07.2009. 2. Schedule date of completion was 20.07.2010. 3. Actual date of completion was 21.12.2011. 4. No issue of forest clearance, and the RoW issues that were there were resolved. 5. The line was commissioned on 21.12.2011.
8	Nangalbibra - Agia	S/C	132	92	316	316	316	92		AUG-13	1. Date of award of contract is 14.12.2007. 2. Schedule date of completion was 14.12.2009. 3. Actual date of completion was 24.05.2013 but the line was commissioned on 06.08.2013. 4. Delay in completion was due to RoW issues and due to fund flow constraints. 5. The line was commissioned on 06.08.2013.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
9	New Umtru HEP - Norbong (EPIP-II)	D/C	132	1	7	7	7	1		MAR-17	1. Date of award of contract is 05.02.2016. 2. Schedule date of completion was 05.05.2016. 3. The 132 kV line was completed on 11.11.2016 and commissioned on 25.03.2017. 4. Delay was due to delay in supply of conductor for line by the vendor and also that the New Umtru HEP was not ready as this line is an ATS of the New Umtru HEP. 5. No issues of forest clearance. 6. Line parameter: one circuit only of the 132 kV D/C line - 0.14 ckm, 132 kV S/C line - 1.07 ckm 7. The total expenditure incurred is Rs.448.76 Lakhs and is inclusive of 132 kV New Umtru - Umtru HEP line.
10	New Umtru - Umtru HEP	S/C	132	0	1	1	1	0		MAR-17	1. Date of award of contract is 05.02.2016. 2. Schedule date of completion was 05.05.2016. 3. The 132 kV line was completed on 11.11.2016 and commissioned on 25.03.2017. 4. Delay was due to delay in supply of conductor for line by the vendor and also that the New Umtru HEP was not ready as this line is an ATS of the New Umtru HEP. 5. No issues of forest clearance. 6. Line parameter: one circuit only of the 132 kV D/C line - 0.14 ckm and 132 kV S/C line - 0.36 ckm. 7. The total expenditure is Rs. 448.76 Lakhs and is inclusive of the cost of 132 kV New Umtru HEP - Norbong -EPIP-II line
11	Rongkhon S/S - Ampati	D/C	132	33	103	103	101	30		DEC-17	1. Date of award of contract is 29.07.2011. 2. Schedule date of completion was 29.07.2012. 3. Anticipated date of completion is December 2017. 4. Delay is due to heavy flood damage in Garo Hills in September 2014, and also due to fund flow constraint and RoW issues. 5. No issues on forest clearance and no court cases. Work is presently under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
M. P. POWER GENERATING CORPORATION LIMITED(MPPGCL)											
1	Sailana - Ratlam	D/C	220								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
M.P. POWER TRANSMISSION CORPORATION LIMITED(MPPTCL)											
1	Ashta - Ujjian S/S	D/C	400								
2	Dada Dhuniwale TPP - Moondi Pooling Point	D/C	400	80							
3	DBTPS - Vindhyachal PS (Quad) line	D/C	400	0							
4	Handia - Ashta(2nd stage)	D/C	400	180							
5	Indore (PGCIL) - Ujjian	D/C	400								
6	LILO of Bhilai - Seoni at Balaghat / Kirnapur	D/C	400	30							
7	LILO of Damoh - Bhopal at Sagar	D/C	400	40							
8	LILO of Indira Sagar - Satpura at Handia	D/C	400	40							
9	LILO of Indore - Itarsi at Handia	D/C	400	40							
10	LILO of Khandwa (PGCIL) - Rajgarh at Chhegaon	D/C	400	20							
11	LILO of Nagda - Rajgarh at Badnawar	D/C	400	40							
12	LILO of one ckt of Khandwa (PGCIL) - Rajgarh (PGCIL) at Chhegaon	D/C	400	20							
13	LILO of one ckt of Satna (PGCIL) - Bina (PGCIL) at Sagar	S/C	400								
14	LILO of one ckt of Vindhychal - Satna at Nigrie	D/C	400								
15	Moondi Pooling Point - Handia	D/C	400	240							
16	Nagda - Mandsaur	D/C	400								
17	Nagda - Ujjain line	D/C	400	150							
18	Pithampur - Badnawar DCDS	D/C	400	150							
19	Pithampur - Moondi Pooling Point	D/C	400	280							
20	REVA TPP - Moondi Pooling Point	D/C	400	70							
21	Shri Singaji TPP - Moondi Pooling Point	D/C	400	40							
22	400 kV Betul s/s - 220 kV Betul s/s	D/C	220	4	4	4	4	4		JUL-17	Commissioned 07/2017.
23	Ashta - Shajapur	D/C	220	95							
24	Badnawar - Kanwan line	D/C	220								
25	Badod - Nipaniya line PS	D/C	220	9						SEP-17	
26	Badwar PS - PGCIL S/s	D/C	220	4	8	1	0	0		MAR-18	Work under progress.
27	Betul - Gudgaon	D/C	220								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
28	Bina-Bina (M/s BORLA)	D/C	220	36				36			
29	DCDS Barsitadesh PS - PGCIL S/s	D/C	220	2	7	5	0	0		MAR-18	work under progress.
30	DCDS Ramnagar pahad PS - PGCIL S/s	D/C	220	5	13	4	0	0		MAR-18	Work to be commenced.
31	Julwaniya - Kukshi	D/C	220	160							
32	Julwaniya - Sendhwa	D/C	220								
33	Kanwan - Dhar line	D/C	220								
34	Katni - Damoh	D/C	220	220							
35	LILO of 2nd Ckt. Birsinghpur - Amarkantak line at Shahdol S/s	D/C	220	11	24	17	2			DEC-17	
36	LILO of 2nd Ckt. Damoh - Sagar line at Damoh S/s	D/C	220	1	3	3	3	1		AUG-17	Ready for commissioned 08/2017.
37	LILO of Both ckt Badod -Kota - Modak at Suwasara S/s	D/C	220	28	18	12	0			MAR-18	
38	LILO of both ckt Indore - Pithampur at Indore	D/C	220	8							
39	LILO of Both Ckt Nagda - Neemuch at Mandsaur S/s	D/C	220	25						MAR-18	
40	LILO of both ckt Nagda - Ujjain at Ujjain	D/C	220	40							
41	LILO of both Ckt. of Badnagar- Ratlam At Badnawar 400 kV S/S	D/C	220	24	20	4			MAR-17	MAR-17	Work stopped.
42	LILO of Both ckt of Badod - Ujjain at Ujjain	D/C	220	40							
43	LILO of both ckt of Ratlam - Badnagar at Badnawar	D/C	220	40							
44	LILO of Handia - Barwaha at Handia	D/C	220	40							
45	LILO of Indore-II - Ashta at Shankargarh	D/C	220	20							
46	LILO of Indore - Indore - II (Jaitpura) line at Mangliya S/s	D/C	220	1	3	3	3			MAR-18	Work to be commenced.
47	LILO of Jabalpur - Amarkantak at Gorabazar	D/C	220	4							
48	LILO of one Ckt. Malanpur - Mehgaon line at CWRTL (Adani) S/s	D/C	220	16	26	24	12			DEC-17	Work under progress.
49	LILO of one Ckt of Ashta- Dewas line at 220 kV S/S Chapda S/S	D/C	220	66	104	18			APR-17	APR-17	Work Stopped.
50	LILO of one ckt of Bansagar (Tons) - Satna at Sirmour	D/C	220	2							
51	LILO of one ckt of Bina - Gwalior at Datia	D/C	220	10							
52	LILO of one ckt of Bina - Sagar at Bina	D/C	220	10							
53	LILO of one ckt of Indore - Barwaha at Simrol	D/C	220	13							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
54	LILO of one ckt of Pithampur - Rajgarh (PGCIL) at Dhar	D/C	220	4							
55	LILO of Ratlam - Badnagar at Badnawar	D/C	220	40							
56	LILO of Ratlam-Daloda 220 kV line at Jaora	D/C	220								
57	LILO of second ckt. Nagda - Neemuch line at Daloda s/s	D/C	220	25	34	20	0			MAR-18	
58	LILO of second ckt of Auraiya - Malanpur at Mehgaon	D/C	220	6							
59	LILO of second ckt of Damoh - Tikamgarh at Damoh	D/C	220	10							
60	LILO pf 2nd Ckt. of Bansagar - Satna line at Kotar 220kV S/s.	D/C	220	11	21	21	18		MAR-17	DEC-17	Work under progress.
61	Maheshwar (HEP) - Rajgarh (Dhar)	D/C	220	230							
62	Mandsaur - Marut Shakti Pool	D/C	220								
63	Morena (400kV S/s CWRTL Adani Group) - Sabalgarh DCDS line	D/C	220	115	173	42			JUN-17	JUN-17	Work in progress.
64	Morena - Malapur	D/C	220	80							
65	Neemuch - Ratangarh line	D/C	220								
66	Pithampur -Depalpur	D/C	220	71	129	120	63		JUN-17	JUN-17	Work stopped.
67	Pithampur - Gandhinagar	D/C	220	60							
68	Satna - Chhatarpur (2nd ckt)	S/C	220	160	0	0	0	15		MAR-18	Work to be commenced.
69	Second circuiting of Ratlam - Daloda 220 kV line	S/C	220								
70	Shujalpur - Narsinghgarh Line	D/C	220	44	144	69	24		JUN-17	JUN-17	Work stopped.
71	Ujjain - Dewas	D/C	220	90							
72	BLA- Gadarwara line	D/C	132	0							
73	Gudgaon(220) - Gudgaon(132)	D/C	132								
74	Kanwan (220) - Kanwan (132)	D/C	132								
75	Kanwan (220) - Teesgaon	D/C	132								
76	LILO of Both ckt Badod - Suwasara at Suwasara S/s	D/C	132								
77	LILO of Both ckt Neemuch - Mandsaur at Mandsaur S/s	D/C	132								
78	Ratangarh(400)- Ratangarh(132)	D/C	132								
79	Sailana(400) - Sailana(132)	D/C	132								
80	Second circuiting of Alot - Sitamau 132 kV line	S/C	132								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
81	Second circuiting of Jhabua - Meghnagar 132 kV line	S/C	132								
82	Second circuiting of Rajgarh-Jhabua 132 kV line	S/C	132								
83	Second circuiting of Rajgarh - Petlawad 132 kV line	S/C	132								
84	Sendhwa(220) - Pansemal (132)	D/C	132								
85	Sendhwa (220_ - Sendhwa (132)	D/C	132								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ORISSA POWER TRANSMISSION CORPORATION LTD.(OPTCL)											
1	IB - Lapanga	D/C	400	38	62	62	56	1	JUN-13	DEC-17	
2	Bhanjanagar - Aska	D/C	220	80	112	103	10	0	JUN-20	MAR-18	Total no. of Locations revised to 105 Nos.
3	Bolangir - Kesinga	D/C	220	160	323	246	0	0	JAN-15	DEC-18	
4	Cuttack (OPTCL) - Pratapsasan	D/C	220	96	172	47	3	0		MAR-18	
5	Jayanagar (OPTCL) - Jayanagar (PGCIL)	D/C	220	17	37	37	30	0		DEC-17	
6	Kesinga - Baliguda	D/C	220	200	376	212	0		JUN-17	MAR-18	
7	Keunjhar - Keunjhar PG	D/C	220	15	30	18	15	0	SEP-17	DEC-17	
8	LILO of Atri-puri at Pandiabil S/s	D/C	220	3	0	0	0	3		APR-17	Commissioned 04/2017
9	LILO of (Existing) Bhanjanagar - Meramundali at Narasinghpur	D/C	220	10	21	14	7	0		DEC-17	
10	LILO of Katapalli - Bolangir at Bargarh (New)	D/C	220	0	2	2	0	0	DEC-16	MAR-18	S/s work in full swing. This will be completed along with S/s at Bargarh New.
11	LILO of Meramundali - Duburi Ckt-I at Goda	D/C	220	10	24	22	0		MAR-17	MAR-18	
12	LILO of one ckt Indravati - Theruvali at Kashipur	D/C	220	7	13	12	12	0	DEC-16	DEC-17	
13	LILO of one ckt of Indravati - Thervali line at Jaypatna	D/C	220	32	66	6	0	0	FEB-18	JUN-18	
14	Malkangiri - Kalimela	S/C	220	67	120	70	0	0	FEB-18	MAR-18	
15	Pandiabili PGCIL - Pratapasasan line	D/C	220	58	107	81	57	0	MAR-17	MAR-18	
16	LILO of Aska - Bhanjanagar at Aska line	S/C	132	12					MAR-18		
17	LILO of Kuchinda - Rajgangpur and Sundargarh to Bamra line	S/C	132	30	0	0	0		MAR-18		This should be deleted as it is a 132kV

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
POWER AND ELECTRICITY DEPARTMENT, MIZORAM(P&ED Mizo)											
1	2nd evacuation line : Tuirial HEP to Sihhmui via Bawktlang	S/C	132	105							Concept Note is being submitted
2	Bairabi to W.Phaileng via Mamit	D/C	132	74	0	0	0				Sanction received from NEC. Preliminary survey started
3	Bawktlang (Kolasib) S/S - Sihhmui S/S	D/C	132		135	135	135	47		DEC-16	The 132KV Sihhmui substation was constructed by P&E, Govt. of Manipur and completed on 31.03.2016.
4	LILO of Zemabawk - W.Phaileng at Sihhmui	S/C	132	5	0	0	0	0		DEC-13	Approval from State Govt. obtained
5	Luangmual to Sihhmui	D/C	132	16							Work progress is 28 percent due to ROW problem since the line is to be constructed through city area
6	Melriat to Khumtung	D/C	132	25							Proposal stage
7	Sihhmui s/s to Airport road Sihhmui(to re-align existing W.Phaileng line	S/C	132	11							Proposal stage. Fund will be sought from NEC/DoNER
8	Tuirial HEP - Bawktlang (Kolasib) S/S	S/C	132		0	0	0			FEB-17	The stringing works for extension of the line upto the 132 KV Tuirial Switchyard is completed by P&E Deptt. Mizoram.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
POWER TRANSMISSION CORP. OF UTTARAKHAND LTD.(PTCUL)											
1	Kuwari Pass (Pipalkoti)-Karanprayag - Srinagar	D/C	400	184	0	0	0	0		DEC-18	price bids of all 3 packages has been opened and finalized . Tender shall be awarded in the month of Aug 2017 after getting approval of PTCUL Board.
2	LILO of Loharinagpala - Koteswar at Pala - Maneri	D/C	400	10	0	0	0	0			The work at Pala Maneri HEP stopped as per GOI order.
3	LILO of Vishnu Prayag - Muzaffarnagar at Tapovan Vishnugarh HEP	D/C	400	2	0	0	0				PTCUL representative requested CEA to allow LILO of 400 KV DC Vishnuprayag-Muzaffarnagar line at Pipalkoti as an alternate arrangement for power evacuation of Tapovan Vishnugad (NTPC). PTCUL representative was advised to take up matter with UPPTCL alongwith detail System Study report as UPPTCL is the owner of 400 KV DC Vishnuprayag-Muzaffarnagar Line and subsequently take up with CEA for approval of Standing Committee of power system in NR. The System Study Report may also be submitted to CEA and PGCIL.
4	Loharinagpala-Koteswar line	D/C	400	180	0	0	0	0			The work at Loharinagpala HEP stopped as per GOI order.
5	Srinagar - Kashipur	D/C	400	304	0	0	0	0		MAR-19	contract had been awarded to M/s Cobra but due to poor financial condition of company, M/s Cobra had abandoned the project. Bank Guarantees of M/s Cobra has been encashed on 16.06.2017 due to nonperformance of contract and termination/re-tendering/other parallel activities are being taken up. NTPC representative intimated that this line is very important element of UITP scheme for power evacuation from Hydro Projects in Alaknanda and Mandakini river basin and it would be difficult to evacuate power of Hydro Projects under construction.
6	Vishnugad - Kuwari Pass (Pipalkoti)	D/C	400	40	62	0	0	0		DEC-18	Construction of 400 KV DC Vishnugad-Pipalkoti line & LILO of 400 KV DC Vishnuprayag-Muzaffarnagar at Piapalkoti is under progress. Rroute alignment, profile has been finalized and forest case preparation is under process. Completion period of line as amended is 02 years from 26.09.2016.
7	Almora-Pithoragarh	D/C	220	146	0	0	0	0		DEC-16	Revised DPR under preperation.
8	Arakot -Mori and LILO of Arakot -Mori at Hanol Tuni	D/C	220	94	0	0	0	0		MAR-18	Land for construction of S/s is being searched. Construction of line will be planned as per Connectivity Schedule of Generators in Yamuna Valley.
9	Devsari-Karanprayag	D/C	220	52	0	0	0	0		NOV-17	Construction of line will be planned as per Connectivity Schedule of Generators in Alaknanda Valley.
10	Jakhol -Sankri -Mori and LILO of Jakhol -Sankri -Mori at Natwar Mori	D/C	220	76	0	0	0	0		MAR-18	Construction of line as per Conectivity Schedule of Generators in Yamuna Valley.
11	Joshimath - Kunwari Pass (Pipalkoti)	D/C	220	40	0	0	0			DEC-17	Contract has been terminated on 23.01.2017 as per the stay order of Honble Supreme Court for Construction of Hydro electric project of Lata Tapovan HEP(171MW) after June 2013 Natural Disaster in Uttrakhand State and also non availability of Land at Pipalkoti for construction of 400KV Substation and huge agitation of local public on prposed land.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
12	Lakhwar- Dehradun	D/C	220	60	0	0	0				Route Survey has been completed. Tower schedule and profile of line has been approved. Online submission of Forest case is completed. At present forest case has been submitted to MOEF Regional office, Dehradun from State Government, Uttarakhand. Total Progress 10%
13	Lata Tapovan- Joshimath	D/C	220	24	36	0	0	0		DEC-17	Contract has been terminated on 23.01.2017 as per the stay order of Honble Supreme Court for Construction of Hydro electric project of Lata Tapovan HEP(171MW) after June 2013 Natural Disaster in Uttarakhand State and also non availability of Land at Joshimath for construction of 220 KV Substation.
14	LILO of Baramwari - Srinagar at Singoli Bhatwari	D/C	220	5	260	69	0	0		MAR-19	Contractual issue. PTCUL was requested by CEA to resolve the contractual issue of Baramwari Srinagar 220 KV D/C line and complete it matching with the commissioning of Singoli Bhatwari HEP to avoid power evacuation from the project.
15	LILO of Kashipur - Pantnagar line at Jaffarpur	D/C	220	12	0	0	0			SEP-17	Work awarded to M/s Vijay Roy and Company, Bihar. Details servay, Tower es parting data and Tower profile work has been completed.
16	LILO of Lakhwar- Dehradun at Vyasi	D/C	220	16	0	0	0		DEC-18		Route survey has been completed, tower schedule and profile of line has been approved. Line is passing through forest land and forest proposal has been forwarded to regional MOEF, Dehradun from State Government, Uttarakhand.
17	LILO of Mori - Dehradun line at Nogaon	D/C	220	10	0	0	0			MAR-18	Construction of line as per connectivity schedule of generators in Yamuna Valley
18	LILO of Nandprayag -Karanprayag at Langrasu	D/C	220	16	0	0	0	0		NOV-17	Construction of line as per Schedule of construction of Langrasu.
19	LILO of Rishikesh-Dehradun at Harrawala	D/C	220	1	0	0	0	0		OCT-17	Work awarded to M/s Kanohar Electricals Ltd. Noida
20	LILO of Roshanabad - Puhana line at Imlekhera (Pirankaliyar)	D/C	220	10	21	18	17			OCT-17	Tower Foundation 18/21, Tower Erection 17/21, Total Progress 80%
21	LILO of Vyasi HEP - Dehradun at Dehradun (PG) S/S	D/C	220	70	0	0	0	0		OCT-17	Route Survey has been completed. Tower Schedule and profile of line has been approved. Online Submission of Forest Case is completed. At present Forest Case has been submitted to MCEF Regional Office, Dehradun from State Government, Uttarakhand. Overall Progress 10%
22	Mori -Dehradun	D/C	220	200	0	0	0	0		MAR-18	Construction of line will be planned as per Connectivity Schedule of Generators in Yamuna Valley.
23	Rudrapur(Brahmwani) - Ghansali-Srinagar line	D/C	220	182	260	69	0	0		MAR-19	line is passing through forest land and stage I forest approval has been obtained and compliance report for final approval of forest case has been submitted to Nodal Officer on 05 Aug 17. LANCO is contractor for both lines and M/s LANCO has been referred to NCLT by Banks and progress of Work is very slow at site at present. Notice has been issued to M/s LANCO & Bank Guarantees of LANCO against mobilization advance has been encashed by PTCUL.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
PUNJAB STATE TRANSMISSION CORPORATION LIMITED(PSTCL)											
1	LILO of both ckts. Rajpura Thermal s/s to Nakodar s/s at Doraha	2xD/C	400	22					MAR-18		
2	LILO of both lines Rajpura s/s- Lalru s/s at Mohali	D/C	400	14					MAR-18		
3	LILO of Patran - Rajla at Patran (PGCIL) s/s	D/C	400	3	0	0	0	3		MAY-17	Commissioned 05/17.
4	Goindwal Sahib - Bottianwala	D/C	220	129	203	195	178	41		DEC-17	Work in progress.
5	LILO of 1ckt RSP - Sarna at Shahpur Kandi PH-I and PH-II	D/C	220	18	0	0	0				Amount not yet deposited by Punjab State Power Corporation Limited.
6	LILO of both ckts. Jamalpur s/s Dhandari Kalan-I s/s at Sherpur (Focal Point)	D/C	220	26					MAR-18		
7	LILO of one ckt. 220KV Nakodar - Rehanajattan line at 220KV Hoshiarpur	D/C	220	52	94	94	94	33	DEC-16	OCT-17	Work is in progress.
8	LILO of one ckt. of 220KV Humbran - Ferozpur Road (Ludhiana) at 220KV Ladowal	D/C	220	25	44	37	37	19	DEC-16	OCT-17	Work in progress. Forest case pending in PCCF, Sector-68 for in-principle approval. Shifting on National Highway under process.
9	LILO of Patran - Kakrala at Patran (PGCIL) s/s	D/C	220	24	41	41	41	24	OCT-16	MAY-17	Commissioned 05/17.
10	Ludhiana - Doraha	D/C	220	28	96	96	96	28		OCT-17	Work near completion. Tree cutting work completed.
11	Makhu - Algaon	D/C	220	101	159	157	155	80		DEC-17	Work is in progress. Forest case - FZR - submitted. ASR case-in principle approval received. Railway cases pending.
12	Makhu - Rashiana	D/C	220	92	148	133	129	86		OCT-17	Work is in progress.
13	Makhu - Taran Tarn	D/C	220	60							
14	Malout - Abohar	D/C	220	30	101	90	42	0		DEC-17	Work is in progress. Forest case pending and Railway case cleared.
15	Moga - Mehal Kalan	D/C	220	105	170	169	166	104		OCT-17	Work in progress. Subject to forest clearance.
16	Mukatsar - Kotkapura	D/C	220	76	132	127	121	35		OCT-17	Work is in progress. In-principle approval for Forest case has been received. Railway case approved.
17	Mukatsar - Malout	D/C	220	47	81	81	81	49		OCT-17	Line work completed. yet to be energized.
18	Nabha -Bhawanigarh	S/C on D/C	220	21	80	80	80	40		JUN-17	Both circuits energized on 08.06.2017.
19	Nakodar - Ladhowal	D/C	220	67	127	120	112	19		MAR-18	Work is in Progress. In-principle approval for Ludhiana and Phillaur Forest case has been received. both Railway cases approved.
20	Nakodar - Rehana	D/C	220	71	121	121	121	70		OCT-17	Work is in progress. Line test-charged on 17.08.2017.
21	Rajpura - Devigarh	D/C	220	74	116	116	115	56		OCT-17	Work in progress. Railway case cleared. Forest case submitted to PCCF Chandigarh Sec-68 by DFO. Subject to the decision of court case.
22	Sarana- Kotli Surat Malli line	S/C on D/C	220	62	185	70	0	0		AUG-16	Work deferred for the timebeing.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
23	Shahpur Kandi PH-I - Shahpur Kandi PH-II	D/C	220	10	0	0	0				Amount not yet deposited by Punjab State Power Corporation Limited.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED(RVPNL)											
1	Akal (1)- Jaisalmer -2	D/C	400	50							KFW funded scheme. Scheme dropped NOC received from KFW.
2	Akal -Jodhpur (New)	D/C	400	480	618	618	617	413			W.O awarded to M/S TATA Project Ltd. Work execution permission received from Railways on 08.03.2017. Work is under progress. Aviation, PTCC & NHAI approval pending.
3	Anta -Kota (PG) (Extension)	D/C	400	45	135	117	116	32		MAR-18	W.O. placed M/s Unique Structures & Towers Ltd. Work stopped since Feb'17 due to involvement of forest (13 locs.) &. ROW problem at 2 locs. Forest: In-Principal approval issued on dt. 28.7.2017 . Stringing work started at non forest locations. PTCC: approval pending.
4	Barmer-Bhinmal (PG)	D/C	400	280	444	306	193	5		MAR-18	KFW funded scheme .W.O. awarded to M/S Monte Carlo. Route approved, Forest: involved & approval pending. Railway & NHAI crossing approval pending
5	Bhadla-Bikaner	D/C	400	379	512	512	512	378		APR-17	Commissioned 04/2017
6	Bhilwara TPS -Ajmer	D/C	400	320	432	432	432	320	APR-14	APR-17	Ready for Commissioning 04/2017
7	Bikaner -Sikar (PG)	D/C	400	420	445	438	421	215		NOV-17	PPP mode. W.O. awarded to M/S KEC BKNR SKR Tr.Ltd.Work under progress
8	Chittorgarh-Bhilwara	D/C	400	99	135	134	133	91		NOV-17	W.O. awarded to M/s SPML Infra. Delayed on contractor part. . Work U/P
9	Jaisalmer-2 - Akal line	S/C	400	100							W.O. is to be awarded
10	Jaisalmer -2 -Barmer	D/C	400	260	390	111	72				KFW funded scheme. W.O. awaded to M/s TATA Project Ltd. Work Under Progress.
11	LILO of Chabra TPS -Dahra at Anta (2nd ckt)	D/C	400	1	5	5	5			MAR-18	W.O. awarded to M/s Unique Structures & Towers Ltd., Bhilai (W.O from M/S Trans Era withdrawn.) Work under progress.Work stopped by firm on Dated:-15.07.2017. Balance work will be taken up during work of 400 KV S/C line extension from 765 KV Anta to PGCIL 400 KV GSS Kota
12	LILO of Jodhpur -Merta at Pooling station Badla	D/C	400	390	547	547	547	306		JAN-18	ADB funded scheme. W.O. awarded to M/s TATA Project.,Aviation , NHAI & PTCC approval pending. Work U.P.
13	Phagi(Jaipur south-765 kV)-Ajmer line	D/C	400	210	284	284	282	148	SEP-12	SEP-17	W.O awarded to M/s Varsana Ispat.(W.O. withdrawn from M/s. GET) . NHAI: Permission received for Loc. No. 56-57 & Permission awaited for Loc. No. 38-39 . Work U/P
14	Ramgarh (Jaisalmer)-Akal (Jaisalmer)	D/C	400	200	278	278	278	198		SEP-17	line test charged anti theft on 31.03.17
15	Ramgarh -Bhadla	D/C	400	320	446	434	399	161		DEC-17	W/O awarded to M/s SEW Hyderabad Aviation approval awaited.
16	Suratgarh TPS - Babai (Jhunjhunu)	D/C	400	480	676	676	669	358	JAN-13	SEP-17	"Work order awarded to M/s Aster Chennai. Case for diverting route due to air force approved, work under progress PTCC :Pending with BSNL for details. "
17	Ajmer (400 kV) - Bherunda (TK)	D/C	220	80	170	89	27			FEB-18	W.O issued to M/s. Mauji Construction, Jaipur on dt. 31.01.17.43.13 kM profile approved. Forest: approval pending.
18	Badisid-Bap	D/C	220	30						MAR-17	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
19	Dhod-Danta Ramgarh	S/C	220	31	101	44	0			MAR-18	W.O. awarded to M/s Ramjee Power Work stopped due to severe ROW problem at Loc. no. 9-10 & 12 to 63. Recently surveyor reached at site to resatart the work but work could not be started due to crop.
20	Gajner -Kolayat	D/C	220	30	0	0	0			MAR-17	KFW funded scheme. Scheme Under Review as associated 220 kV GSS Kolayat has been dropped.
21	Indira Gandhi Nagar -Sitapur (Upgradation)	D/C	220	8	29	29	29	8		JUL-17	Commissioned 06/2017.
22	Jaipur North (400 kV GSS) - Manoharpur (Turnkey)	D/C	220	80	141	141	135	74	JAN-13	MAR-18	FOREST : In-principal approval issued on dated 28.07.17. Work permission received on 11.09.17 from the O/O Dy. Conservator of Forest.
23	Jethana - Ajmer line	D/C	220	120	203	203	203	120	DEC-12	SEP-17	Ready for commissioned 12/16 (Late Reported) .
24	Jodhpur (400 kV GSS) - Banar	D/C	220	21	35	35	27	12	OCT-12	MAR-18	W.O. awarded to M/s Hitech. Work stopped as 220 kV GSS Banar has been dropped. ROW Problem also exist.
25	Jodhpur CHB - Soorsagar	D/C	220	16	31	19	0	0		JUL-17	W.O. awarded to M/s Classic Coal, work stopped due to ROW problem.
26	Jodhpur (New) - Barli (TK)	D/C	220	90	158	158	158	89	APR-10	JAN-17	Work order awarded to M/s R.S. Infra Noida.line charged on 132 kv on 23.12.16 (any theft)
27	Jodhpur (New) - Jhalamand (TK)	D/C	220	40	64	64	64	35	APR-10		Line charged on 33KV voltage on 08.04.17 for anti theft.
28	Jodhpur - NPH Jodhpur	D/C	220	12	0	0	0				Severe ROW problem. Date of tech. bid opening is extended to 19.09.17. Prebid meeting held on 03.08.2017.Incorporation of pre bid suggetions have been done on e-proc.
29	Kalisindh TPS - Bhawanimandi	S/C	220	34	108	108	108	34		SEP-17	Commissioned 08/2017 (Late Reported).
30	Kunda ki dhani-Purana Ghat (upgradation)	D/C	220	14							
31	LILO of 2nd Ckt Sikar (RVPN), Ratnagarh at Sikar	D/C	220	6						MAR-17	
32	LILO of both ckts Ramgarh GTPP - Dechu line at Pokaran	D/C	220	20	0	0	0			MAR-17	KFW funded scheme. Scheme Under Review as associated 220 kV GSS Pokaran has been dropped.
33	LILO of Chandan- Pokaran at Pokaran	D/C	220	20	0	0	0			MAR-17	KFW funded scheme. PBG returned to the bidders, and Bid to be cancelled after receipt of NOC from KFW.
34	LILO of Kolayat -Bajju at Kolayat	D/C	220	20	0	0	0			MAR-17	under KFW. Scheme under review
35	LILO of PS 1- Bajju at PS 1/Bajju	D/C	220	20						MAR-17	under KFW
36	LILO of VKIA - Kukas at Jaipur (North) (Turnkey)	D/C	220		141	137	134	74		MAR-17	Subject to Clearance of forest case at location No. 44 to Location No. 50.CASE IS FORWARDED ONLINE TO REGIONAL OFFICE,LUCKNOW FOR FOREST CLEARANCE FROM FOREST SECRETARY,GOR on dated 27.06.17. FOREST CLEARANCE approved on dated 26.07.17
37	Mansarovar - Chambal (Cable System)	D/C	220	5							
38	Nimbahera - Pratapgarh (Part of Pratapgarh -Chittorgarh line)	D/C	220	181	421	421	421	181		JUL-17	Commissioned 06/2017.
39	PS 1 /Bajju -Bhadla	D/C	220	68	107	107	107	68		SEP-17	Bajju SS dropped. Line utilization planning under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
40	Sirohi-Pindwara	S/C	220	25	106	65	62	6		SEP-17	W/O awarded to M/S Moji Construction , Jpr. Forest involved . Clearance awaited. Work stopped due to forest involvement. Forest case under prep.FRA Issued by collector. KML file u/p
41	Soorpara - Banar line	D/C	220	21	35	35	27	12	AUG-11	JAN-17	
42	Undoo - Pokaran	D/C	220	140	0	0	0				KFW funded scheme . Scheme Under Review as associated 220 kV GSS Pokaran has been dropped.
43	Dahanu - Degchu GSS	D/C	132								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
SIKKIM POWER DEVELOPMENT CORPORATION LTD.(SIKKIM)											
1	LILO of Teesta III - Rangpo 400 kv line at Dikchu	D/C	400	1	2	2	1	0		FEB-17	Stringing to be completed by 31.01.2017. COD scheduled on 05.02.2017 (Considering 5 days of back charging).
2	Dikchu - Gangtok	D/C	132		0	0	0				
3	Dikchu HEP - Dikchu Pool	D/C	132								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
TAMILNADU TRANSMISSION CORPORATION LTD.(TANTRANSCO)											
1	Ariyalur - Thiruvalam PGCIL	D/C	765	320	498	391	179	15		APR-18	Work awarded to M/s.Gammon India Ltd.,Works are under progress.
2	North Chennai 765 KV PS - Ariyalur 765 KV s/s	D/C	765	380	0	0	0		APR-19	APR-18	Tender opened on 16.06.17 and under process. 1st & 3rd reach : Price bid opened and evalaution is under process. 2nd reach : Price bid to be opened.
3	Common point A of Thervaikandigai - Manali (8a)	D/C	400	54	82	82	82	54	SEP-17	JUL-17	Energised on 23.07.17
4	ETPS to Tondiarpet point ATS	D/C	400	18	0	0	0		SEP-17	MAR-18	Tender is under process
5	Kalivanthapattu - Sholinganallur	D/C	400	52	92	91	91	57	FEB-14	AUG-17	Stub setting and tower erection are c ompleted.Line stringing between location 48/0 to 50/0 and location 2a to 4 are under court case.
6	Kanarpatti - Kayathar line	D/C	400	25	39	39	39	24	MAR-15	JUL-17	Commissioned 06/17.
7	Kayathar - Thennampatty	D/C	400	112	0	0	0			MAR-18	Retender opened on 07.01.17 and evaluation is under process
8	LILO in 2nd Ckt of MTPS -III - Thiruvalam at Dharmapuri	D/C	400	1						MAR-17	Line energised on 15.03.17
9	LILO in Ist Ckt of MTPS - III - Thiruvalam at Dharmapuri	D/C	400	1						OCT-16	Line energised on 15.03.17
10	LILO of Guindy 400 KV SS to Porur 230KV SS (UG)	S/C	400	10	0	0	0		JUN-17	MAR-18	Work under progress. Laying in 9/19 sections and 21/54 joints completed. In section 16 cable laying work under progress.
11	LILO of Karaikudi - Pugalur feeder-I at Vellalaviduthi	D/C	400	190	0	0	0			MAR-18	Tender opened on 09.08.17 and technical evaluation is under process.
12	LILO of NCTPS Stage-II - Alamathy line at Manali GIS	D/C	400	66	0	0	0	66		JUL-17	Commissioned 07/2017.
13	LILO of one ckt of Thappagundu - Anaikadavu 400 line at Udumalpet (PGCIL) S/S	D/C	400	30	60	31				JAN-18	Word under progress
14	LILO of one ckt Thppagundu - Anaikadavu at Udumalpet	D/C	400	30	60	1	0			MAR-18	Work awarded and commenced.
15	LILO of Pugalur - Kalivanthapattu line at Ariyalur 765 KV s/s	2xD/C	400	80	28	0	0		APR-17	MAR-18	Work awarded to M/s Gammon India on 24.09.2016. Check survey completed.
16	LILO of Sunguvarchatram - Alamathy at Vellavedu (Guindy)	D/C	400	16	43	16	0			MAR-18	Stub setting is under progress.
17	Manali and NCTPS to ETPS point	S/C on D/C	400	20	0	0	0		JAN-15	MAR-18	To be deleted
18	Manali - Korattur	D/C	400	11	19	19	19	6	APR-14	DEC-17	New case filed in the High Court /Chennai by Mrs. Goenka. Case adjourned for 2 weeks without stay.
19	Manali - Pulianthoppe	D/C	400	9	0	0	0			MAR-18	Price bid opened and evaluation is under process.
20	Manali - Pulianthoppe S/S	S/C	400	40	0	0	0			MAR-18	Price bid opened and evaluation is under process. GST calculation sent to accounts branch.
21	Manjakuppam - Korattur	D/C	400	22	0	0	0		APR-17		Tender to be floated
22	MTPS St.III - Singarpet	D/C	400	200	0	0	0	0		JUN-16	To be deleted
23	NCTPS - Alamathy Common Point - B (8b1)	D/C	400	4	0	0	0	4		JUL-17	line Energised on 23.07.17.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
24	NCTPS Stage-II to Pulianthope Rearranging of North Chennai Pooling station to Pulianthope	D/C	400	44					SEP-17	MAR-18	Tender is under process
25	Pulianthope - Pulianthope	D/C	400	11	0	0	0			APR-17	To be deleted
26	Rasipalayam - Dharmapuri (Palavadi)	D/C	400	390	560	473	406	67	JUN-17	MAR-18	Work under progress. Row issues involved.
27	Rasipalayam - Salem (Palavady)	D/C	400	388	558	558	558	388	MAR-16	AUG-17	Commissioned 08/2017.
28	Sholinganallur 400 kV S/S (Perumbakkam) - Guindy 400 kV S/S	D/C	400	40	45	4	0			MAR-18	Work awarded. Stub setting under progress. RF Clearance to be obtained for 19 Locations.
29	Sholinganallur - Guindy	D/C	400	12	0	0	0				Draft specification under preparation for obtaining Concurrence JICA.
30	Thervaikandigai - Korattur	D/C	400	5	9	9	9		APR-15	OCT-17	line Energised on 23.07.17.
31	Thervaikandikai - Korattur	D/C	400	74	104	66	27		APR-15	MAR-18	Court cases involved and is being followed up. Approval is under process for appointing special standing council to speed up all pending court cases.
32	Tondiarpet point Puleanthope (Manali & NCTPS stage-II) (UG Cable)	D/C	400	21	0	0	0		SEP-17	MAR-18	Price bid opened and evaluation is under process. Negotiation meeting with the contractors for revised GST rates is proposed to be held on 07.08.17.
33	Vellavedu - Guindy 400 kV S/S (U/G Cable)	D/C	400	40	0	0	0			MAR-18	Tender to be floated
34	Basin Bridge - TNEB HQ (UG Cable)	S/C	230	23	0	0	0	0		MAR-18	Tendering in Process. Price bid opened on 31.08.17 and draft BLTC note for placing of order is to being put up.
35	Checkanurani - Sembatty feeder	S/C on D/C	230	26	0	0	0		SEP-18	MAR-19	Tender to be floated
36	CMRL Central 230 kV SS to Pulianthope 400 kV SS (UG Cable)	S/C	230	3	0	0	0		SEP-17	MAR-18	Tender to be floated
37	CMRL Central Jail to proposed Mambalam 230kV GIS SS (UG Cable)	S/C	230	9	0	0	0		SEP-17	MAR-18	Tender floated with due date for opening on 10.10.17.
38	Kamudhi - Kavanoor	D/C	230	56	0	0	0	56		JUL-17	Ready for Commissioning 06/2017.
39	Kamudhi s/s - Tiruchulis/s (Muthuramlingapuram) - Ckt-II	D/C	230	69	229	229	229	55		MAR-17	Works are nearing completion. One ckt radially energised from Kavanoor end. Muthuramalingapuram to Kamudhi, a length of 68.84 Ckm energised on 20.02.17.
40	Koladi - PH Road (Alamathy - Koyembedu)	D/C	230	27	69	69	69	27	APR-12	JUL-17	Commissioned 07/2017.
41	LILO in 230 kV Othakalmandapam - Palladam at the proposed Edayarpalayam 400 kV SS	D/C	230	20					SEP-18	MAR-19	Tender to be floated
42	LILO in 230 kV Othakalmandapam - Ponnapuram at the proposed Edayarpalayam 400 kV SS	D/C	230	50					SEP-18	MAR-19	Tender to be floated
43	LILO in the existing 230 kV Neyveli TS-I Tiruvannamalai at Sankarapuram 230 kV SS	D/C	230	92	0	0	0		SEP-18	MAR-19	Tender to be floated
44	LILO in the existing 230 kV Pasumalai - Alagarkoil at the proposed Samayanallur 230 kV SS	D/C	230	12	0	0	0		SEP-18	MAR-19	Tender to be floated

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
45	LILO in the existing 230 kV Shoolagiri - Karimangalam at the proposed Uddanapally 230kV SS	D/C	230	30					SEP-18	MAR-19	Tender to be floated
46	LILO in the existing Dharmapuri (Palavadi) 400 kV SS to the proposed Uddanapally 230 kV SS	D/C	230	136	0	0	0		SEP-18	MAR-19	Tender under finalisation
47	LILO of Alandur - Alagarkoil at Mondipatti 230 Kv S/S	D/C	230	25	54	54	54	25		JUL-17	Commissioned 06/17.
48	LILO of Dharmapuri (Palavadi) 400 kV SS to the proposed Tirupattur 230 kV SS	S/C on D/C	230	75					SEP-18	MAR-19	Tender to be floated
49	LILO of existing 230 kV Shoolagiri - Vinnamangalam line at the proposed Tirupattur 230 kV SS	D/C	230	24	0	0	0		SEP-18	MAR-19	Tender to be floated
50	LILO of Kodikurichi - Veeranam line at Thennampatty	D/C	230	10	0	0	0		SEP-17	MAR-18	To be deleted
51	LILO of Sriperumbadur- Arni at Sunguvarchatram	D/C	230	12	28	10	3	0	DEC-10	MAR-18	Due to long pending Court case, revised route is under study.
52	LILO of Sriperumbudur-Kadapperi at Porur 230KV SS (UG) Kadapperi to Porur (OH+UG)	D/C	230	28	0	0	0		MAR-18	MAR-18	OH Portion work awarded and to be commenced. UG cable Work awarded to M/s.Universal cable on 16.02.17. Total section 12 Nos. Cable supplied. Work commenced.
53	LILO of Sriperumbudur - Koyambedu at Guindy (UG Cable)	S/C	230	9	0	0	0	0		DEC-17	Work in progress. Cable laying in 14/16 section completed. In section 6 work progress. Joints 12/45 Completed.
54	LILO of Tonidapet - Mylapore at TNEB HQ (UG Cable)	D/C	230	1	0	0	0	0		DEC-17	Cable already laid. Termination to be done
55	LILO the existing 230 kV Alundur - Thanjavur at the proposed Thuvankudy	M/C	230	80					SEP-18	MAR-19	Tender to be floated
56	LILO the existing 230 kV P.P Nallur - Thanjavur at proposed Narimanam 230 kV SS	D/C	230	30					SEP-18	MAR-19	Tender to be floated
57	LILO the existing 230 kV P.P.Nallur - Thiruvarur at the proposed Narimanam 230 kV SS	D/C	230	31					SEP-18	MAR-19	Tender to be floated
58	Neyveli 230/110 kV SS to the existing Thiruvannamalai and Cuddalore feeders.	D/C	230	18					SEP-18	MAR-19	Tender to be floated
59	Neyveli - TS-II to the proposed Neyveli 230/110 kV SS	D/C	230	2					SEP-18	MAR-19	Tender to be floated
60	NNtps to the proposed Neyveli 230/110 kV SS	D/C	230	6					SEP-18	MAR-19	Tender to be floated
61	Palladam - Ingur	S/C on D/C	230	62	249	239	209	38	APR-13	SEP-17	Severe Row issue between Loc NO 160-190. Committee suggested to execute the work in the original route.
62	PH Road - Koyambedu (UG Cable)	D/C	230	3	0	0	0	3	APR-12	JUN-17	Commissioned 05/2017.
63	Rohini theatre take off structure to CMRL Koyambedu 230kV GIS S/s (230 kV UG cable)	S/C	230	1	0	0	0	1		JUL-17	Commissioned 06/2017.
64	Sholinganallur - KITS	D/C	230	24	50	47	44	21		SEP-17	Work under progress. Reserved forest clearance involved in 6 locations. Now proposal is at CF/Chennai.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
65	Sriperumbudur -Korattur (Changing of conductor)	S/C	230	20	70	0	0	12	SEP-06	MAY-13	Line work is under modification. Revised administrative approval is under process.
66	Thiruverkadu - Ambattur 3rd Main road S/S (UG Cable)	D/C	230	10	0	0	0	10		AUG-17	Commissioned 08/2017.
67	Ulundurpet 230 kV SS to the proposed Sankarapuram 230 kV SS	S/C on D/C	230	60					SEP-18	MAR-19	Tender to be floated
68	Vellalavidhuthi 400 kV SS to Nemmeli Thippayakudy 230 kV SS	S/C	230	45					SEP-18	MAR-19	Tender to be floated
69	Vellalaviduthi 400 kV SS to Mondipatti 230 kV SS	S/C on D/C	230	90					SEP-18	MAR-19	Tender to be floated
70	Vellalaviduthi 400 kV SS to Thuvakudy 230 kV SS	S/C on D/C	230	140					SEP-18	MAR-19	Tender to be floated
71	Vellalaviduthi to the existing Pudukottaai 230 kV SS	S/C on D/C	230	55					SEP-18	MAR-19	Tender to be floated
72	Villupuram - Ulundurpet	S/C	230	55	183	164	8	0	MAR-12	SEP-17	Termination notice issued to M/s GET by the head quarters. work awarded for balance work and to be commenced.
73	Vyasarpadi - Pulianthoppe (UG Cable)	D/C	230	2	0	0	0	2		AUG-17	Commissioned 08/2017.
74	Arasur (PGCIL) - Gobi S/S	S/C	220	47	190	189	189	47	DEC-16	SEP-17	Work under progress. ROW issues at 7 locations and is being followed up
75	Basin Bride - Pulianthope (UG Cable)	S/C	220	2	0	0	0			OCT-17	Pulianthope to Basin Bridge work to be taken up an completion of pulianthope SS.
76	Common Point (from Karamadai) - Thudialur (2nd Circuit)	S/C	220	20	68	68	68	39	AUG-15	MAR-17	Both the Ckts energised on 19.12.16 and 06.02.17
77	Cuddalore - Veerapuram (SP Koil) Via Neyveli.	D/C	220	348	704	672	647	248	SEP-16	OCT-17	Work under progress.
78	Dharmapuri (Palavady) - Gurubarapally	S/C	220	58	232	232	232	58	FEB-16	SEP-17	Commissioned 09/2017.
79	Guindy - R.A.Puram S/S	S/C	220	8	0	0	0			MAR-18	Work under progress. laying completed in 4/21 sections completed. Work under progress in section 6.
80	Ingur - Arasur (PGCIL)	S/C	220	54	229	185	166	26	SEP-16	DEC-17	Work under progress. Severe ROW issue.Enter upon permission requested from the District collector Tirupur. 18 Nos writ petition disposed by High Court, chennai and pending with District Collector/Erode.
81	Karaikudi - Sembatty	S/C	220	137	559	558	557	139	DEC-11	SEP-17	Work under progress.One. no. ROW issue at Loc.249. Letter addressed to District Collector/Madurai for enter upon permission. Enquiry completed and Permission awaited.
82	Karamadai - Pushep	D/C	220	4	0	0	0				load flow analysis is under process.This may be deleted.
83	Kavanoor - Karaikudi (Existing)	D/C	220	170	326	325	322	130	MAR-15	SEP-17	Work under progress.
84	Kayathar - Tuticorin S/S	D/C	220	130	230	230	229	109	DEC-16	SEP-17	Work under progress. Court case at 1 location and is being followed up.
85	Kilpauk - CMRL Central Jail	S/C	220	10	0	0	0			MAR-18	To be retenderd since M/s.EPIL was black listed. There is a case in the court vide MP.No:1 of 2015 and WP No:21319 of 2015. Stay vacation Petition filed vide MP.No: 2 of 15.
86	LILO of Arasur - Karamadai at Shenbagapudur S/S	D/C	220	75	126	126	126	75	AUG-15	SEP-17	Commissioned 09/2017.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
87	LILO of Arasur - Palladam at Tiruppur	D/C	220	20	46	46	46	20	AUG-15	JUL-17	Ready for Commissioning 06/2017.
88	LILO of Chekkanurani - Kayather at Kinnimangalam	D/C	220	12	5	5	5	0	JUL-16	JUL-17	Energized on 11.09.17
89	LILO of existing Othakalmandapam feeder-I at sanctioned Anaikadavu 400 kV S/S	D/C	220	2	0	0	0			AUG-17	Stringing will be taken up on commisisoning of Aaikadavu 400 kV SS.
90	LILO of Existing Paramathi - Alundur at Valayapatty	D/C	220	60	116	112	110	44		DEC-17	Work under progress
91	LILO of Mettur - Karimangalam at Dharmapuri S/s	D/C	220	6	19	19	19	6		APR-17	Commissioned 04/2017
92	LILO of Mylapore - Taramani at RA puram S/s	D/C	220	7	0	0	0			MAR-18	One circuit with LILO at R.A Puram Energized on 07.04.17 2nd circuit energised in 17.04.17
93	LILO of Myvady - Pugalur at Kurukathi	D/C	220	62	124	100	100	22		DEC-17	Work under progress.
94	LILO of the exisiting 230 kV Ingur - Kurukathi - Palladam feeder at sanctioned Rasipalayam 400 kV S/S	D/C	220	50	61	0	0			MAR-18	Work under progress.
95	LILO of the exisiting 230 kV Myvady - Kurukathi - Pugalur feeder at sanctioned Rasipalayam 400 kV SS	D/C	220	40	89	0	0			DEC-18	Work awarded and commenced
96	LILO of Thiruvarur - Kadalangudi at Kumbakonam	D/C	220	46	92	92	92	46		SEP-17	Commissioned 09/2017.
97	Mylapore - Tharamani (UG Cable)	D/C	220	25	0	0	0	25	APR-14	APR-17	Commissioned 04/2017
98	Ottiyambakkam - Kits S/s	D/C	220	24	50	47	44	21		SEP-17	Work under progress. Reserved forest clearence involved in 6 locations. Proposal to be forwarded to PCCF Conservator of Forest by the DFO, Chennai.
99	Ottiyambakkam - Omega	D/C	220	70	150	141	141	32	APR-14	MAR-18	works are under progress. 6 Locations under ROW issue. Enter upon permission obtained from district Collector/Kancheepuram and work under progress.3 Location approval awaited from Forest Department.
100	Shenbagapudur - Karuvalur	S/C	220	31	122	122	120	30	AUG-16	DEC-17	Work completed.
101	Shoolagiri - Hosur S/s	D/C	220	46	93	16	0			MAR-18	Work under progress
102	Thingalur Common Point-Gobi	S/C	220	40	0	0	0			MAR-14	Work completed and may be deleted from the list.
103	Tondiarpet - Basin Bridge (UG Cable)	D/C	220	4	0	0	0	4		JUL-17	Commissioned 07/2017.
104	Veeranam - Abhishekapatty (PGCIL)	S/C	220	62	11	11	11	30	SEP-16	AUG-17	Work completed.
105	Veeranam - Kodikurichi	S/C	220	25	86	86	75	22	SEP-16	OCT-17	Work under progress

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED(APTRANSCO)											
1	Chilakaluripeta (PG) to Chilakaluripeta (AP)	D/C	400	64	0	0	0		AUG-19	AUG-19	
2	Elluru-Gudivada (Q)	D/C	400	160	0	0	0		AUG-19	AUG-19	Preliminary Survey works under progress
3	Gudivada-Chilakaluripeeta (Q)	D/C	400	206	0	0	0		AUG-19	AUG-19	
4	Hindupur - Uravakonda	D/C	400	253	350	311	300	130	OCT-17	DEC-17	Works under progress.
5	Jammalamdugu-Gani (QM)	D/C	400	240	0	0	0		AUG-19	AUG-19	
6	Jammalamdugu-Mylavaram QM	D/C	400	2	0	0	0		AUG-18	MAR-19	
7	Kalpaka - Proposed Garividi S/S	D/C	400	226	358	326	300	119	JUL-17	DEC-17	Works under progress.
8	LILO of 400kV Kalpaka-Vemagiri at Kallpaka	D/C	400	40	0	0	0		AUG-20	AUG-20	
9	LILO of 400kV VTS-Sattenapalli at CRDA Amaravathi SS-I	D/C	400	40	0	0	0		AUG-20	AUG-20	
10	LILO of 400kV VTS-Sattenapalli at CRDA Amaravathi SS-II	D/C	400	40	0	0	0		AUG-21	AUG-21	
11	LILO of both ckt 400kV RTPP (IV) - Chittoor at 400kV Kalikiri S/S	D/C	400	104	127	124	105	0	SEP-17	DEC-17	Works under progress.
12	LILO of both the Ckt.of uravakonda-Jammalamadugu to Talaricheruvu SS	D/C	400	4	0	0	0		AUG-18	NOV-18	Works under progress
13	LILO of chittoor APGENCO Krishnapatnam Rachagunneri SS	D/C	400	180	0	0	0		AUG-18	MAR-19	
14	LILO of existing VTS-Sattenapalli at oroposed Inavolu/Thullurs SS	D/C	400	20	0	0	0		AUG-18	AUG-18	
15	LILO of Vemagiri-I Sattenpali at Eluru	D/C	400	40	0	0	0		AUG-18	AUG-18	
16	Narnoor-Aspiri (QM)	D/C	400	180	0	0	0		AUG-19	OCT-19	
17	NTTPS, Vijayawada TPS-existing Sattenapalli SS	D/C	400	120	0	0	0		AUG-18	MAR-19	
18	Numa - Juyarni	D/C	400	112	166	165	162	70		JUN-16	
19	Polavaram-Kamavarapukota (QM)	D/C	400	140	0	0	0		AUG-19	AUG-19	
20	Rayalaseema TPP - Chittoor line	D/C	400	429	321	321	321	429	MAY-15	JUL-17	Ready for commissioning 06/2017.
21	Sattenapalli 400kV s/s - Podili s/s	D/C	400	213	297	265	195	32	JUL-17	FEB-18	Works under progress.
22	Urvakonda-Uravkonda-II	D/C	400	100	0	0	0		AUG-18	MAR-19	
23	Vemagiri - Kamavarapukota	D/C	400	185	268	91	73	6	OCT-17	MAR-18	Works under progress.
24	Vizag TPP(HNPCL) - Kamavarapukota	D/C	400	486	697	697	697	486	NOV-15	JUL-17	Ready for Commissioning 06/2017. (Earlier the line was of 712 ckm now the length is revised to 485 ckm).
25	Chittoor 400 kV SS-Mananapalli	D/C	220	130						MAR-17	
26	Garividi-Bobbili	D/C	220	75	130	126	115	51		DEC-16	Works are under progress
27	Garividi - Garividi	D/C	220	70							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
28	Garividi - Pydibhimavaram	D/C	220	100							
29	Hindupur - Penukonda	D/C	220	253							
30	Jammalamadugu - Betamacherla	D/C	220	136							
31	Jammalamadugu - Chakrayapet	D/C	220	172	296	283	281	164	JAN-15	NOV-16	Line works are under progress
32	Jammalamadugu - Porumamilla	D/C	220	198	338	328	327	193	JAN-15	OCT-16	Works are under progress. 10 Nos tower foundations and 2.8 km stringing in Forest reach are pending for want of forest clearance.
33	Jammalamadugu - Tirumalayapalli	D/C	220	54	89	80	60		JUL-14	DEC-16	works are under progress.
34	Kalyandurg-Anantapur	S/C	220	61						DEC-16	
35	Kamavarapukota - Kamavarapukota	D/C	220	30	16	7	0	0		SEP-16	Works are under progress
36	Kamavarapukota - Nuziveedu	D/C	220	90							
37	LILO of Both ckt Pulivendula - Hindupur at Gollapuram	D/C	220	200	91	66	41	0	DEC-14	SEP-16	Works are under progress.
38	LILO of Pendurthy - Garividi at Garividi	D/C	220	140	202	29	0	0			Works are under progress
39	LILO of Podili - Nellore at Atmakur	D/C	220	80							
40	LILO of Uravakonda - Kalyandurga at Borampalli	D/C	220	22							
41	Muddanur-Anantapur (3rd line)	S/C on D/C	220	100						DEC-16	
42	Muddanur (RTPP) - Dharmavaram	D/C	220	200							
43	Narketpally_Suryapet	S/C on D/C	220	60						DEC-16	
44	Narsapur-Doultabad	S/C	220	15						DEC-16	
45	Narsapur-Manoharabad	S/C	220	15						DEC-16	
46	Nirmal-Nandipeta	S/C	220	20						DEC-16	
47	Nizamabad-Janakampeta	S/C	220	10						DEC-16	
48	Oddugudem-Koyagudem	D/C	220	20						DEC-16	
49	Oglapur(Warangal 400 kV SS)- Warangal 220 kV SS	D/C	220	36						DEC-16	
50	Peddapuram-Koruprolu	D/C	220	130						MAR-17	
51	ppannadorapalem - Bobbili (Ckt-II)	D/C	220	84							
52	Sattenapalli - Guntur	D/C	220	110							
53	Somayajulapalli - Gani/Panyam S/S	D/C	220	20							
54	Uravakonda - Borampalli	D/C	220	72	112	112	112	72	MAR-15	JUL-17	Commissioned 06/2017.
55	Uravakonda - Kalyanduring	D/C	220	100	160	147	137	42	NOV-14	OCT-16	Works are under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
Transmission Corporation of Telangana Limited(TSTRANSCO)											
1	Vadarevu - Amangal	S/C	765	240	0	0	0	0		AUG-16	
2	Chandlapur SS to Tukkapur SS (TMDC)	D/C	400	60					SEP-17		
3	Damacherla TPP - Choutuppal	D/C	400	300					SEP-18		
4	Damacherla TPP - Dindi	D/C	400	280					SEP-18		
5	Damaracherla TPP - Jangaon	D/C	400	310					SEP-18		
6	Damaracherla TPP - Maheswaram (TS)	D/C	400	310					SEP-18		
7	Jaipur STPP - Nirmal SS	D/C	400	289	407	403	399	265	MAR-17	OCT-17	Pile foundation(RC Tower) & Stringing work is in progress.
8	Jangaon - Tippapur LI	D/C	400	140	200	86	0		SEP-18		Profiles handed over on 27.02.2017, 57.394 Kms check survey completed
9	Julurupadu (QM) - Suryapet S/s	D/C	400	219	306	306	306	217	MAR-17	OCT-17	WORK IS UNDER PROGRESS
10	Julurupadu - Jangaon	D/C	400	360	489	202	14	0	SEP-18	SEP-18	Detailed survey profile for166.144 kms was handed over to contractor on 31.03.2017
11	Julurupadu - KTPS (Stage-VII)	D/C	400	78	119	116	107	45	MAR-17	OCT-17	WORK UNDER PROGRESS
12	Julurupadu SS - Manuguru TPP	D/C	400	222	313	302	296	201	MAR-17	OCT-17	Work Under Progress
13	LILO of 2nd Ckt. VTS- Malkaram to Suryapet	D/C	400	7	9	4	0	0	AUG-17	OCT-17	Severe ROW problems
14	LILO of both Ckt. KTPP - Gajwel line to Chandlapur SS (TMDC)	M/C	400	164					SEP-17		
15	LILO of both ckt of Mamidipally - Srisailam at Dindi S/s	D/C	400	5	11	11	11	5		APR-17	Commissioned 04/2017
16	LILO of both Ckt. of Nedunuru - Telangana STPP line to Yellampalli	M/C	400	40					SEP-17		
17	LILO of both Ckt. of SCCL - Gajwel line to Ramadugu SS (QMDC)	D/C	400	72					SEP-17		
18	LILO of both ckt. of SCCL - Ramadugu QMDC line to Yellampalli SS	M/C	400	32					SEP-17		
19	LILO of one ckt. of 400kV Khammam - Gajwel Line at 400kV Asupaka S/s	D/C	400	34	0	0	0	34		AUG-17	Commissioned 08/2017.
20	LILO of one ckt. of KTPS - Khammam line at KTPS-VI	D/C	400	0	2	2	2	0		DEC-17	
21	LILO of suryapet - Kethireddypalli (Manikonda) line to Uddandapur SS	D/C	400	120					SEP-18		
22	Maheshwaram (PGCIL) - Maheshwaram (TSTRANSCO)	D/C	400	3	8	8	8	3	MAR-17	JUL-17	Ready for Commissioning 06/2017.
23	Maheshwaram - Shankarpally S/s	D/C	400	12	0	0	0	12		JUL-17	Commissioned 06/17.
24	Maheshwaram PGCIL - Shankarpalli	D/C	400	15	19	19	19	12	MAR-17	JUN-17	Works completed.Line is charged on 09.06.2017
25	Nandiwanaparathi - Shankarpally (part of Suryapet- Shankarpally line)	D/C	400	222	316	316	316	222		MAY-17	Commissioned 05/2017.
26	Narlapur SS - Yedula SS	D/C	400	60					SEP-18		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
27	Narsapur SS to Tukkapur SS (TMDC)	D/C	400	140					SEP-17		
28	Ramadugu SS to Tippapur SS (QMDC)	D/C	400	40					SEP-17		
29	Ramdugu SS - Medaram SS (QMDC)	D/C	400	42					SEP-17		
30	Tippapur SS to Chandlapur SS (QMDC)	D/C	400	42					SEP-17		
31	Vattem SS - Uddandapur SS	D/C	400	100					SEP-18		
32	Veltoor SS - Yedula SS	D/C	400	100					SEP-18		
33	Yedula SS - Maheswaram SS	D/C	400	260					SEP-18		
34	Yedula SS - Vattem SS	D/C	400	100					SEP-18		
35	Asupaka - Aswaraopet	D/C	220	40					NOV-17		
36	Chilakallu - Narketpally	D/C	220	25	42	42	41	20		JUL-16	
37	Dichpally 400kV to Banswada 220kV	D/C	220	60					NOV-17		
38	Dindi - Nagarkurnool	S/C	220	86					JUN-17		
39	Julurupadu to Peddagopati	D/C	220	220					SEP-18		
40	Kalwakurthy-Dindi 3rd line	S/C	220	24						DEC-16	
41	Kamareddy-Bhumpally	S/C	220	15						DEC-16	
42	Kethireddypalli (Manikonda) - Kanakamamidi DC line	D/C	220	10					JUN-17		
43	Kethireddypalli (Manikonda) SS to Kanakamamidi SS	M/C	220	5					SEP-17		
44	LILO of 220kV Chandrayangutta - Imlibun to the proposed Chanchalguda	D/C	220	1					SEP-18		
45	LILO of Bhoothpur - Kalwakurthy at Thimmajipet	D/C	220	2	4	4	2	1		APR-17	
46	LILO of Bhoothpur - Kalwakurthy at Thimmajipet (Ckt-II)	D/C	220	2	4	4	2	1		APR-17	
47	LILO of both Ckt. of Suryapet - Shankarpally(ckt-II) Kethireddypalli (Manikonda) SS	M/C	220	50	59	30	12	0	JUL-17		
48	LILO of both Ckts. of Dindi - Bonguluru to Madugula and Maheshwaram	D/C	220	18					SEP-17		
49	LILO of Budidampadu - Bhongiri at Waddekothapally	D/C	220	14					DEC-13		
50	LILO of Chillakallu S/S - Narketpally line at Huzurnagar S/S	D/C	220	24	42	42	42	24		JUL-17	Ready for commissioning 06/2017.
51	LILO of Durshed - Seddipet at Nadunuru line	D/C	220	20					SEP-17		
52	LILO of Ghanapur - Chandrayan Gutta to Kachavani Singaram	D/C	220	4					SEP-18		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
53	LILO of Ghanapur - Hayathnagar to Kachavani Singaram DC line	D/C	220	4					SEP-18		
54	LILO of KTPS - Lower Sileru-I to the Asupaka	D/C	220	30					NOV-17		
55	LILO of one ckt. of 220kV Mamidipally - Shadnagar at 220 kV Kothur SS	D/C	220	3					SEP-17		
56	LILO of one Ckt. of 220kV Shamshabad - Kethireddypalli (Manikonda) at 220kV Kothur SS	D/C	220	13					SEP-17		
57	LILO of Shadnagar - Yeddumailaram at Yeddumailaram	D/C	220	12	19	19	19	12		MAR-14	Shadnagar - Yeddumailaram line commissioned on 07.03.2014
58	LILO to Mahabubabad from Existing 220kV at Budidampadu - Warangal DC line	M/C	220	24					JUN-17		
59	Maheshwaram 400/220 kV SS to Fabcity 220kV SS	D/C	220	26					SEP-17		
60	Mamidipally S/s-M/s K.S.K. Photo Voltaic near Fabcity Ravirala (V)	D/C	220	11	37	37	37	11		JUL-17	Ready for commissioning 06/2017.
61	Marripally common point- Hayatnagar S/S XLPE cable	DC UG cable	220	14				8		MAY-16	Works are under progress.13/14 Nos Cable joints completed and remaining works are under progress
62	Narapur - Borampe	M/C	220	86					MAR-18		
63	Narsapur to Toopran & LILO of Gajwel - Minpur to Toopran line	D/C	220	79					DEC-17		
64	Nirmal Upgraded 220/132kV Ranjal SS	D/C	220	136					NOV-17		
65	Parigi SS to Lakshmidvipalli	D/C	220	20					SEP-17		
66	RC Puram 400kV to Raidurg 220kV	D/C	220	10					SEP-17		
67	Shivarampally - Asifnagar 2nd ckt.	S/C on D/C	220	6					SEP-17		
68	Thimmajipet to Jadcherla DC line	D/C	220	40					SEP-17		
69	Thimmajipet - Balanagar	D/C	220	60					SEP-17		
70	Veltur-Thimmajipet	D/C	220	80	127	127	127	80		JUL-17	Ready for commissioning 06/2017.
71	Yeddumailram - Pargi	D/C	220	135	137	137	137	90			Works are in progress
72	Yellampalli - Goliwada	D/C	220	1					SEP-17		
73	Yellampalli - Sundla	D/C	220	30					SEP-17		
74	Yellampalli to Kaleshwaram	D/C	220	60					SEP-17		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
TRIPURA STATE ELECTRICITY CORPORATION LIMITED(TSECL)											
1	Surajmani nagar-P.K.Bari	D/C	400	260	0	0	0	0		MAR-17	Fund not yet tied up. Proposed under World Bank Financing /SPA/NEC.
2	AGTP - Agartala line	D/C	132								
3	AGTP - Kumarghat line	S/C	132								
4	Gamai Tilla - Dhalabil	S/C	132	31	107	101	78	17		SEP-13	ROW problems affected the work
5	LILO of Rokia - Udaipur at Melaghat for connection to Monoarchak	D/C	132	20	40	0	0	0		JUN-15	
6	Monarchak - Surajmani Nagar	D/C	132	42	150	49	38	6		SEP-16	Work in progress.
7	P.K. Bari - Kanchanpur	S/C	132	47	113	109	99	17		MAR-15	All works completed in non forest land. Stage- I clearance received and compliance for conditions completed.
8	Surajmani Nagar - Badarghat	D/C	132	6	0	0	0	0		AUG-16	Fund proposed in World Bank.
9	Surajmani Nagar - Rokhia	D/C	132	20	80	32	5	0		DEC-14	3.598 KM line in forest land for which TSECL will apply for forest clearance. LOA issued
10	Surajmani Nagar - Udaipur	D/C	132	50	50	0	0	0		JUN-15	Proposed under NEC.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
U.P. POWER TRANSMISSION CORPORATION LTD.(UPPTCL)											
1	Agra - Gr. Noida line	S/C	765	200						MAR-19	
2	Amroha-Gajraula Line	D/C	765	25						MAR-19	
3	Anpara D - Unnao	S/C	765	416	1225	1127	1057	339	JAN-12	DEC-17	1. Forest clearances have been obtained with permission of work in treeless areas. 2. Tree cutting is in progress in Obra and Renukoot ranges while tree cutting has not been started by forest deptt in Kaimoor range.
4	Bhognipur - Gatampur	S/C	765								
5	Bhognipur - Jawarharpur	S/C	765								
6	Bhognipur - Moradabad/Rampur	S/C	765								
7	Bhognipur - Orai (PG)	2xS/C	765								
8	Bilhaur - Sandila	S/C	765								
9	Dopaha - Anpara	D/C	765								
10	Dopaha - Ghazipur	D/C	765								
11	Dopaha - Varanasi / Jaunpur	D/C	765								
12	Ghatampur - Moradabad / Rampur	2xS/C	765								
13	Ghatampur TPS-Agra line	S/C	765	240						MAR-19	
14	Ghatampur TPS-Hapur Line	S/C	765	400						MAR-19	
15	Jawaharpur - Agra (UP)	D/C	765								
16	Jawaharpur - G Noida	D/C	765								
17	Jawarpur - Mainpuri	D/C	765								
18	Khurja - Hapur	S/C	765								
19	Lalitpur TPS - Fatehabad (Agra (UP)) Ckt-II	S/C	765	335	902	902	902	335	AUG-16	APR-17	Commissioned 04/2017
20	LILO of Anpara D-Unnao line at Obra	S/C	765	40						MAR-18	
21	LILO of Bhognipur - Mbd at Bilhaur	D/C	765								
22	LILO of Ghatampur-Hapur Line	S/C	765	30						MAR-20	
23	LILO of Ghatampur - Mbd at Sandila	D/C	765								
24	LILO of Gr. Noida-Hapur Line	D/C	765	60						MAR-19	
25	LILO of Mainpuri -G.Noida (M/s Cobra line) at Jawaharpur TPS	S/C	765	30						MAR-18	
26	LILO of Mainpuri - Gr Noida at Khurja	D/C	765								
27	LILO of Unnao - Mainpur at Bilhaur	D/C	765								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
28	Meja - Bargarh	D/C	765								
29	Modipuram-Bagphat (PGCIL) Line	D/C	765	60						MAR-19	
30	Modipuram-Gajraula Line	D/C	765	65						MAR-19	
31	Modipuram-Jansath Line	D/C	765	45						MAR-19	
32	Modipuram-Shamli Line	D/C	765	60						MAR-20	
33	Moradabad-Moradabad Line	D/C	765	25						MAR-20	
34	Moradabad-Sambhal Line	D/C	765	50						MAR-20	
35	Varanasi/Jaunpur - Meja	D/C	765								
36	LILO of Agra - Muradnagar at Kurja	D/C	4.4								
37	Jawahapur TPS-Firoozabad Line	D/C	400/220/132	40						MAR-18	
38	Lalu Kheri-Shamli Line	D/C	400/220/132	20						MAR-20	
39	LILO of jaunpur -Gajokhar at Junpur Lne	S/C	400/220/132	60						MAR-19	
40	Agra(UP) - Agra (South)	D/C	400	139	203	203	203	139	AUG-16	JUL-17	Ready for commissioning 06/2017.
41	Agra(South)-Firozabad Line	D/C	400	50						MAR-18	
42	aligarh - Shamli Line	D/C	400	180						MAR-20	
43	Aligarh - Sikandarabad line	D/C	400	190	258	258	258	190		MAY-17	Commissioned 05/17.
44	Allahabad (PG) - Rewa Road (Allahabad)	D/C	400	0							
45	Allahabad - Banda Line	D/C	400	355	484	484	484	355		MAY-17	Commissioned 05/17.
46	Badaun-Sambhal Line	D/C	400	90	0	0	0			MAR-21	
47	Ballia (PG)-Rasra Line	S/C	400	35						MAR-19	
48	Banda - Orai DCQ	D/C	400	216	297	297	258	38		SEP-17	WORK IN PROGRESS 758.78%
49	Bhopal Road -Nehtaur Line	S/C	400	50						MAR-20	
50	Bilhaur - Kanpur (PG)	D/C	400								
51	Fatehabad (Agra (UP)) - Maath (Mathura) line	S/C	400	142	382	382	382	142	AUG-16	APR-17	Commissioned 04/2017
52	Firozabad-Firozabad Line	D/C	400	20						MAR-18	
53	Firozabad-Tundla Line	D/C	400	50						MAR-18	
54	Ghatampur TPS - Kanpur (PG)	D/C	400	60							
55	Ghatampur TPS-Kanpur PG Line	D/C	400	120						MAR-18	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
56	Ghazipur - Varanasi / Jaunpur	S/C	400								
57	Gonda - Shahjehanpur (PG)	D/C	400	460	543	296	140	0			Work is held up.
58	Gr. Noida - Noida (Quad)	D/C	400	91	148	148	148	91		JUL-17	Commissioned 07/2017.
59	jawahapur TPS-Firozabad Line	D/C	400	80						MAR-19	
60	Lalu- Kheri -Nhopal Road Line	D/C	400							MAR-20	
61	LILO of Agra - Muradnagar at Mathura	D/C	400	64	88	88	88	64	AUG-16	JUL-17	Commissioned 06/2017.
62	LILO of Anpara - Mau at Ghazipur	D/C	400								
63	LILO of Azamgarh - Sultanpur at Tanda	D/C	400	120							
64	LILO of Mainpur (765) Aligarh (400) at Jwrrpur	D/C	400								
65	LILO of Meza - Rewa Road at Masuli (Allahabad)	D/C	400	60	104	104	104	64		OCT-17	
66	LILO of one Ckt Aligarh-Sikandrabad at Harduaganj TPS Line	D/C	400	50						MAR-19	
67	LILO of one Ckt Ballia (PG)-Mau or Ballia-Sohawal PG Line	D/C	400	30						MAR-19	
68	LILO of one Ckt Obra C -Jaunpur at Obra	D/C	400	30						MAR-19	
69	LILO of Panki - Muradnagar at Jwrrpur	D/C	400								
70	LILO of Sarnath - Azamgarh at Varanasi / Jaunpur	D/C	400								
71	LILO of Shahganj- Kadipur at Jaunpur	D/C	400	6						MAR-19	
72	LILO of Shahganj-Siddiqpur at Jaunpur	D/C	400	44						MAR-19	
73	LILO of Unchahar-Fatehpur Line	D/C	400	100						MAR-20	
74	LILO of Unnao - Bareilly at Shahjahanpur	D/C	400	12							
75	LILO of Vishnu Prayag-Srinagar-Muzaffarnagar	D/C	400							MAR-20	
76	Mathura - Jawaharpuram	D/C	400	220							
77	Muradnagar-Agra line	D/C	400	0	0	0	0	0			Charged on 30/09/15.
78	Obra-C-Jaunpur Line	D/C	400	400						MAR-19	
79	Panki TPS-Panki Line	D/C	400	6						MAR-19	
80	Raebareli-Amethi Line	D/C	400	160						MAR-20	
81	Rasra-Bhadaura Line	D/C	400	100						MAR-19	
82	Rasra-Rasra Line	D/C	400	20						MAR-20	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
83	Roza TPS-Badaun Line	D/C	400	90						MAR-21	
84	Sambhal-Moradabad Line	D/C	400	100						MAR-21	
85	Sandila - Farrukhabad	S/C	400								
86	Sandila - Lucknow Hardoi Road	S/C	400								
87	Simbholi-Meerut Line	D/C	400	40						MAR-20	
88	Simbholi-Muradnagar-II Line	D/C	400	50						MAR-20	
89	Simbholi-Simbholi Line	D/C	400	15						MAR-20	
90	Tanda - Gonda	D/C	400	200	241	97	54	0			Work is held up.
91	Varanasi/Jaunpur - Aurai	D/C	400								
92	Varanasi/Jaunpur - Azamgarh	D/C	400								
93	Varanasi / Jaunpur - Gorakhpur	D/C	400								
94	Varanasi (PG)-Jaunpur Line	D/C	400	115						MAR-19	
95	220 KV D/C Sohawal PG - Barabanki line	D/C	220	138	225	222	222	67		OCT-17	1.ROW at loc no 142,143 & 144.2. Rly X-ing approval pending with Railways.
96	Aligarh - Atrauli	D/C	220	69	125	125	106	45	MAR-16	NOV-17	Work in progress.
97	Aligarh-Kasganj Line	D/C	220	80						MAR-22	
98	Anandnagar-Maharajganj Line	D/C	220	50						MAR-21	
99	Aurai - Mizapur	S/C	220	43	147	129	82	0			Work held up.
100	Aurai - Phoolpur	S/C	220	71	216	210	195	48			Work held up.
101	Awas Vikas Loni-Ataur & Moradabad Line	D/C	220	60						MAR-22	
102	Badaun-Badaun Road Line	D/C	220	50						MAR-21	
103	bahpat-Chhaprauli Line	D/C	220	50						MAR-20	
104	Banda-Chitrakoot Line	D/C	220	140	365	336	202	3		OCT-17	Work in progress.
105	Bareilly-Pilibhit By Pass Line	D/C	220	40						MAR-21	
106	Bhopal Road-Khatauli Line	D/C	220	60						MAR-20	
107	Bhopal Road-Nehtaur (New) Line	D/C	220	100						MAR-21	
108	Chhaprauli-Sighauli Line	D/C	220	60						MAR-20	
109	Dasna (400) - Faridnagar	S/C	220	40	0	0	0	0			Line Changed. The new Line is Hapur(765)-Faridnagar.
110	Dayalbagh-Math-Agra Dayalbagh Line	D/C	220	100						MAR-22	
111	Deoria - Rasra	S/C	220	83	253	253	252	82		SEP-17	M/s SEW gangs have not turned up yet, Firm not responding

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
112	Dohna - C.B. Ganj	S/C	220	48	92	92	89	43		OCT-17	work in progress
113	Etah-Jawaharpur TPS Line	D/C	220	40						MAR-19	
114	Fatehpur PG-Khaga Line	D/C	220	100						MAR-21	
115	Gatehpur Power Grid-Fatehpur (New) Line	D/C	220	40						MAR-20	
116	Ghaziabad Ataur-Ind.Area Line	D/C	220	40						MAR-22	
117	Gorakhpur-Anandnagar Line	D/C	220	100						MAR-21	
118	Gorakhpur-Khalilabad Line	D/C	220	100						MAR-21	
119	Gr. Noida - JPSK	S/C	220	23	0	0	0	0			
120	Hamirppur-Banda Line	D/C	220	140						MAR-20	
121	Hamirpur-Sarh Line	D/C	220	140						MAR-21	
122	Hapur (765) - Hapur	S/C	220	8	0	0	0	8		JUN-17	Commissioned 06/2017.
123	Hardoi(New)-Shahjahanpur PG Line	D/C	220	120						MAR-21	
124	Hardoi Road-Lucknow Line	D/C	220	20						MAR-22	
125	Hardoi Road-Sandila Line	D/C	220	60						MAR-21	
126	Indirapuram - Pratap Vihar	D/C	220	16	0	0	0	0			Held up- shall be constructed on Monopole.
127	Jawaharpur TPS-Sirsaganj Line	D/C	220	80						MAR-19	
128	Kanpur(South)-Kidwainagar Line	D/C	220	40						MAR-22	
129	Lalukheri-Saharanpur New Line	D/C	220	110						MAR-22	
130	LILO Mainpuri (PG) - Harduaganj at Jwrpur	D/C	220								
131	LILO of 220 kV Hathras-Gokul at 400 kV s/s Mathura	D/C	220	120	185	171	157	52		SEP-17	Work in progress
132	LILO of Agra-Bharatpur Line	D/C	220	20						MAR-19	
133	LILO of Banda-Karvi at Chittrakoot Line	S/C	220	8						MAR-22	
134	LILO of Bhauti - Orai at Sikandara	D/C	220	90	104	96	31	0		AUG-17	Fresh agreement finalised.
135	LILO of Gorakhpur - Basti at Bansi	S/C	220	40	155	155	147	27		OCT-17	Work in progress hardware & fitting received 01 erection & 01 Stringing gang at site
136	LILO of Mainpur - Etah at Jwrpur	D/C	220								
137	LILO of Modipuram-Mawana Line	S/C	220	15						MAR-22	
138	LILO of Mohanpur - Behat line	S/C	220	104							Scrapped.
139	LILO of Moradabad - Nehtaur at Amroha	D/C	220	45	0	0	0	45			Commissioned 06/2017.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
140	LILO of Muradnagar - Loni at Aatur	S/C	220	30	26	21	20	2		SEP-17	Work is held up due to RoW problem.
141	LILO of Nibkarori-Mainpuri PG Fatehgarh Line	D/C	220	60						MAR-20	
142	LILO of one Ckt. Saharanpur-Khodari	D/C	220	36	27	26	25	6		AUG-17	Stringing WIP, 02 no. locs. area in servere ROW, being pursued with the help of SDM, Saharanpur
143	LILO of one Ckt. Sultanpur-Sangipur Line	D/C	220	20						MAR-19	
144	LILO of Rosa-Dohna Line	D/C	220	80						MAR-19	
145	LILO of Saharanpur-Nakur Line	S/C	220	10	13	8	2	0		OCT-17	Balance locs are in RoW, being resolved.
146	LILO of Sarojninagar-Gomtinagar	D/C	220	40						MAR-21	
147	Maath (Mathura) -Chhata line	D/C	220	68	119	119	119	68		APR-17	Commissioned 04/2017
148	Math-Kiraoli Line	D/C	220	80						MAR-22	
149	Mawana-Modipuram New Line	D/C	220	40						MAR-20	
150	Meerut by pass-Modipuram Line	D/C	220	70						MAR-21	
151	Meerut-Gr. Noida-II Line	D/C	220	200						MAR-22	
152	Modipura-II-Bagpat PG Line	D/C	220	70						MAR-22	
153	Modipuram-II-Modipuram Line	D/C	220	60						MAR-22	
154	Modipuram-II-Shamli Line	D/C	220	120						MAR-22	
155	Mohangadda-PGCIL-Sarsawa Line	D/C	220	50	38	21	9	0		SEP-17	ROW still not resolved, being pursued with help of SDM
156	Moradabad-II-Moradabad Line	D/C	220	50						MAR-20	
157	Morta-Muradnagar-A & Murandnagar-II Line	D/C	220	70						MAR-19	
158	Morti (220kV) - Aatur (400kV)	D/C	220	13	0	0	0	13		JUL-17	Commissioned 07/2017.
159	Morti - Pratap Vihar	D/C	220	36	0	0	0	0			
160	Muradabad-Tajpur Line	D/C	220	60						MAR-21	
161	Muraddnagar-II-Bulandshahar Road Line	D/C	220	70						MAR-21	
162	Nehtaur-Tajpur Line	D/C	220	100						MAR-19	
163	Nighasan-Lakhimpur Line	D/C	220	120						MAR-21	
164	Rasra-Balia Line	D/C	220	70						MAR-21	
165	Rewa Road-Allahabad Line	D/C	220	40						MAR-22	
166	Rewa Road (GIS)-Chitrakoot Line	D/C	220	250	369	320	102	0		AUG-17	Work in progress. ROW at 13 locs.
167	Saharanpur (PG)-Behat	D/C	220	104	0	0	0			MAY-17	Firm is not turning up.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
168	Sardhana-Modipuram Line	D/C	220	40						MAR-19	
169	Sarsawa-Rampur Maniharan Line	D/C	220	52						MAR-18	On hold
170	shahjahanpurPG-Lakhimpur Line	D/C	220	160						MAR-21	
171	Shamli-Khatauli Line	D/C	220	50						MAR-20	
172	Sikandrabad (WUPPTCL) - Sikandrabad (ckt-I&II)	D/C	220	50	92	92	92	50		APR-17	Commissioned 04/2017
173	Simbholi-Bibinagar Line	D/C	220	50						MAR-19	
174	Sitapur - Nighasan	S/C	220	110	336	336	336	100		OCT-17	Work in progress.
175	Sohawal - Tanda	D/C	220	185	349	337	315	140		OCT-17	At present 02 nos erection & 1 no. stringing gang are working
176	Sultanpur Road-Lucknow Line	D/C	220	20						MAR-21	
177	Unnao-Unnao Dahi Chowki Line	D/C	220	50						MAR-20	
178	Varanasi-Varanasi Line	D/C	220	40						MAR-22	
179	Vasundhara-Indirapuram Line	D/C	220	10						MAR-21	
180	132 kV D/C Agra cantt. - 400 kV Agra (South)	D/C	132	24	44	44	44	24			Line energised on 25/07/2017.
181	Balrampur - Utraula	S/C	132	19	56	56	56	19			Charged on 31.10.11. May pl be deleted from the list.
182	Barkhera (Bajaj) - Dohna	D/C	132		203	203	203	129			26.05.14 Barkhera-pilibhit Section, lckt. Energised on 10.02.12. II ckt. On 14.2.12
183	Bayas - Dohna	D/C	132								
184	Bayas - Pilibhit	D/C	132								
185	Dumariaganj- - Utraula	S/C	132		114	114	114	39		JUN-17	60 mtr. Strg. Pending due to non availability of Bay at Dumariaganj S/S
186	LILO of 132 kV Bodla - Kheragarh at 400 kV Agra (South)	D/C	132	12	19	19	19	6			Line energised on 28/07/2017.
187	LILO of 132 kV Kirawaki-Mathura at 400 kV Agra (South)	D/C	132	12	25	24	23	6		AUG-17	Erec. WIP, ROW at balance 01 locations (Court Case)
188	LILO of 132 kV Shamshabad- 400 kV Agra (South) at 132 kV Gwalior Road	D/C	132	20	30	30	30	18		JUN-17	Line energised on 17/06/2017, may pl be deleted from the list
189	LILO of 132 kV Shamshabad-Kheragarh at 400 kV Agra(South)	D/C	132	12	22	22	22	12			Line energised on 25/07/2017

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED(WBSETCL)											
1	D/C LILO of PPSP - Arambagh 400 kV D/C line at New PPSP 400 kV GIS	D/C	400	1	4	4	4	1	SEP-16	AUG-17	Commissioned 07/2017 (Late Reported).
2	Gokarna - N. Chanditala	D/C	400	340	532	436	86	0	JAN-17	DEC-18	Work is being delayed due to poor performance of the vendor (Jyoti Structurals Ltd.).
3	Katwa TPS - New Katwa (Q Moose)	D/C	400	10						MAR-19	
4	Kharagpur - N. Chanditala	D/C	400	277	406	406	406	277	SEP-16	SEP-17	Commissioned 09/2017.
5	LILO of Arambag - Durgapur 400 kV S/C at N. Chanditala	D/C	400	94	128	119	107	64	FEB-17	MAR-18	Suffering at New Chanditala SS end due to acute ROW issue.
6	LILO of KTPP - Kharagpur at N. Hadia NIZ	D/C	400	80						MAR-21	
7	New Katwa to common towe of Jeerat - BKTPP & Jeerat - New Chanditala	D/C	400	172						MAR-21	
8	Sagardighi - Gokarna	D/C	400	82	154	153	151	78	JUL-15	SEP-17	Work Delayed due to poor performance of the vendor (Jyoti Structures Ltd.).
9	Alipurduar - Alipurduar (PG)	D/C	220	13	26	24	19	0	MAY-17	NOV-17	Work is being delayed due to acute ROW problem.
10	Establishment of Barasat - Rajarhat (PG) utilising Barasat - Kasba	D/C	220	62						MAR-18	
11	Establishment of Jeerat - Kasba utilising remaining part of Jeerat New Town-IIAnd Barasat-Kasba	D/C	220	14						MAR-18	
12	Establishment of Rajarhat (PG) - New Town-IIIutilishing Barasat - Kasba	D/C	220	2						MAR-18	
13	LILO of Arambag - Domjur at Mayapur	D/C	220	36						MAR-20	
14	LILO of Arambag - New Chanditata (Rishra) at Singur	S/C	220	20						MAR-18	
15	LILO of Arambag - Rishra at N. Chanditala	D/C	220	31	63	46	45	14	AUG-17	DEC-17	Work under progress at slow pace due to ROW problem.
16	LILO of BKTPP - Satgachia at Mahachhanda	D/C	220	14						MAR-19	
17	LILO ofc arambag - Midnapur at C.K. Road	D/C	220	232						MAR-21	
18	LILO of Egra - New Haldia at N. Haldia NIZ	D/C	220	40						MAR-21	
19	LILO of Gokarna - Krishnanagar at Rejinagar	D/C	220	14						MAR-18	
20	LILO of Gokarna Sagardighi TPS at Sagardighit (GIS)	D/C	220	11	21	19	18	9	FEB-17	NOV-17	Balance 2 location are held up due to court case.
21	LILO of Howrah - Foundry Park at N. Chanditala.	D/C	220	36	36	36	36	36	FEB-17	AUG-17	Line Commissioned on 01/08/2017
22	LILO of KTPS - New Haldia at N. Haldia NIZ	D/C	220	32						MAR-21	
23	LILO of Malda (PG) - Dalkhola (PG) at Gozol	D/C	220	18						MAR-18	
24	LILO of Sadaipur - Gokarna at Kotasur	D/C	220	8						MAR-20	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
25	LILO of Satgachia - Krishnanagar at New Katwa	D/C	220	152						MAR-19	
26	LILO of STPS - Durgapur at Asansole	S/C	220	60						MAR-18	
27	LILO of STPS - N. Bishnupur at Hura	S/C	220	44						MAR-19	
28	LILO of Subhasgram (PG) - Laxmikantapur at Baruiপুর	D/C	220	240						MAR-20	
29	N. Chanditala - Domjur	D/C	220	38	33	17	0	0		DEC-17	Work in Progress
30	Rajarhat (PG) - New Town-II	D/C on M/C	220	56	58	2	2	1		MAR-18	Work of main line yet to be commenced due to mass resistance by the villagers
31	Rajarhat (PG) - N. Town II C	D/C	220	14	58	2	2	1	AUG-17	DEC-17	
32	STPS - Raghunathpur	D/C	220	100						MAR-21	
33	Subashgram (PG) - Baruiপুর	D/C	220	58	117	26	16	0	AUG-17	MAR-18	Work under progress at slow rate due to acute ROW problem.
34	Subhasgram (PG) - Laxmikantapur	D/C	220	210						MAR-18	
35	Teesta LDP -III - Teesta LDP-IV	S/C	220	21	94	90	83	13	SEP-08	DEC-17	Work is almost stalled due to acute ROW problem.
36	LILO of Jeerat - Kasba at Barasat	D/C on M/C	200	8	11	11	9	3	FEB-17	NOV-17	Balance work can be completed after availability of shutdown.
37	LILO of 132 kV One Ckt of Rammam-II - NBU at Rammam -III HEP	D/C	132						APR-19		
38	Rammam-III - NJP line	D/C	132						APR-19		

REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE) DURING- 2017-18

As on 30-SEP-2017

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ADANI POWER LTD.(APL)											
1	Bilaspur - Rajnandgaon (hexa) (STL-TBCB)	D/C	765	322	428	427	380	231	MAR-19	MAR-18	a) RoW issue: Severe ROW being faced and taken up on case-to-case basis b) Delay in availability of 33KV & 11KV shutdown affecting stringing. c) Delay in PTCC approval d) Completion of interconnection facility of bays at Bilaspur being constructed by PGCIL to be matched with line schedule.
2	Champa (Pool) Dharamjaygarh (Quad) (C-WRTL - TBCB)	S/C	765	49	150	122	113	19	NOV-18	MAR-18	a) RoW issue: Severe ROW being faced and taken up on case-to-case basis. b) Forest/Wildlife clearance issue: approval awaited c) SDO, Janjgir-Champa has issued an order on 08.12.2016 notifying the procedure for releasing compensation to landowners. As per order, the assessment for affected land is to be done by Tehsildar and compensation for the affected area shall be assessed by revenue circle officer. Thereafter newspaper publication is to be made with waiting period of 30 days post which 100% amount is to be deposited in account of revenue officer who in turn will disburse the amount to landowner. The said procedure is time consuming and has affected the progress badly. d) PTCC clearance awaited. e) Completion of interconnected bays at Champa and Dharamjaygarh being constructed by PGCIL to be matched.
3	LILO of one ckt of Aurangabad - Padghe (hexa) at Pune (C-WRTL - TBCB)	D/C	765	128	179	87	52	7	MAR-19	JUL-18	a) RoW issue: Severe ROW being faced and taken up on case-to-case basis. b) Completion of interconnected facility at Pune being constructed by PGCIL to be matched.
4	Raigarh (Kotra) Champa (Pool) (Quad) (C-WRTL -TBCB)	S/C	765	94	257	218	194	54	NOV-18	MAR-18	a) RoW issue: Severe ROW being faced and taken up on case-to-case basis b) Forest/Wildlife clearance issue: Nil c) SDO, Janjgir-Champa has issued an order on 08.12.2016 notifying the procedure for releasing compensation to landowners. As per order, the assessment for affected land is to be done by Tehsildar and compensation for the affected area shall be assessed by revenue circle officer. Thereafter newspaper publication is to be made with waiting period of 30 days post which 100% amount is to be deposited in account of revenue officer who in turn will disburse the amount to landowner. The said procedure is time consuming and has affected the progress badly. d) Completion of interconnected bays at Raigarh and Champa being constructed by PGCIL to be matched with lines.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
5	Raipur - Rajnandgaon (hexa) (RRWTL-TBCB)	D/C	765	80	104	104	104	79	NOV-18	MAY-17	a) PTCC proposal submitted on 13.09.2016 and approval awaited. b) Completion of interconnected upstream Bays at Raipur being constructed by PGCIL to be matched with completion of line.
6	Rajnandgaon - Warora (hexa) (RRWTL - TBCB)	D/C	765	532	688	538	442	189	NOV-18	MAR-18	a) RoW issue: Severe ROW being faced and taken up on case-to-case basis b) Forest/Wildlife clearance issue: Forest approval awaited c) Delay in availability of 33KV & 11KV shutdown affecting stringing. d) Completion of interconnected upstream / downstream facilities being constructed by PGCIL under Gadarwara A and Gadarwara B projects along with Switchable Line Reactors with Bays being constructed by Essel Infra under Warangal project to be matched with completion of line.
7	Sasan UMPPVindhyaachal PS (Quad) (C-WRTL - TBCB)	S/C	765	6	22	22	15	2	NOV-18	DEC-17	a) RoW issue: Severe ROW being faced and taken up on case-to-case basis b) PTCC clearance awaited. c) Completion of interconnected bays at Vindhayachal being constructed by PGCIL to be matched with completion of line.
8	Sipat STPS - Bilaspur (Quad) (STL-TBCB)	S/C	765	24	73	69	54	12	NOV-18	DEC-17	a) RoW issue: Severe ROW being faced and taken up on case-to-case basis. b) Completion of interconnection facility of bays at Bilaspur being constructed by PGCIL to be matched with line schedule.
9	Gwalior-Morena (Quad) (C-WRTL-TBCB)	D/C	400	96	145	145	145	95	MAY-18	AUG-17	a) PTCC proposal submitted in Sep16 and approval awaited. b) Civil aviation proposal submitted in Sept16, approval awaited. c) Completion of interconnected Substation / Bay at Gwalior and downstream line (Morena Sabalgarh) being constructed by MPPTCL to be matched.
10	LILO of both ckt. of Ranchi - Maithon-RB line at Dhanbad (NKTL-TBCB)	D/C	400	2	0	0	0		MAY-19	MAY-19	Petition seeking Extension of Time filled in CERC on 28.08.2017.
11	North Karanpura - Chandwa (Jharkhand) PS line (NKTL -TBCB)	D/C	400	63	112	4	0		SEP-17	SEP-17	a) CCL & CMPDI disallowed construction on BPC route, hence work had to be stopped. CCL/CMPDI had suggested a route which involved multi-circuit towers and required pile foundations having huge time and cost overrun implications on the project. During meeting held by CEA on 12.05.2017; CMPDI/CCL had agreed to reevaluate the REC routes if NKTL gives an undertaking that line shall be decommissioned after 35 years. Undertaking has been submitted to CMPDI / CCL on 15.05.2017 and 16.05.2017. NOC still awaited continuing Force Majeure situation. b) NOC awaited and the same is under approval at Ministry of Coal. c) Petition seeking Extension of Time & Cost Overrun on account of FM and Change in Law filled in CERC on 28.08.2017.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
12	North Karanpura - Gaya line (NKTL - TBCB)	D/C	400	185	265	31	0		SEP-19	SEP-19	a) CCL & CMPDI disallowed construction on BPC route, hence work had to be stopped. CCL/CMPDI had suggested a route which involved multi-circuit towers and required pile foundations having huge time and cost overrun implications on the project. During meeting held by CEA on 12.05.2017; CMPDI/CCL had agreed to reevaluate the REC routes if NKTL gives an undertaking that line shall be decommissioned after 35 years. Undertaking has been submitted to CMPDI / CCL on 15.05.2017 and 16.05.2017. NOC still awaited continuing Force Majeure situation. b) NOC awaited and the same is under approval at Ministry of Coal. c) Petition seeking Extension of Time & Cost Overrun on account of FM and Change in Law filled in CERC on 28.08.2017.
13	Suratgarh TPS- Bikaner	D/C	400	280	351	278	195	46	JUL-18	APR-18	PPP mode. Work order awarded to M/s Adani Trans Raj Ltd.
14	Vindhyachal STPS - IV & V Vindhyachal pool (Quad) (C-WRTL- TBCB)	D/C	400	54	87	86	84	50	JAN-19	JAN-18	a) RoW issue: Severe ROW being faced and taken up on case-to-case basis b) Delay in availability of 11 kV/33 kV shutdown affecting stringing. c) PTCC approval awaited d) Completion of interconnected bays at Vindhayachal being constructed by PGCIL to be matched with completion of line.
<u>ATHENA CHHATTISGARH POWER LIMITED(null)</u>											
1	LILO of one ckt of MSCTL - Chandrapur at Singhitrai	D/C	400								
<u>BAJAJ ENERGY PVT. LTD.(BEPL)</u>											
1	Balrampur-Utraula line	D/C	132								Existing line.
<u>CORPORATE POWER LTD.(CPL)</u>											
1	Corporate TPP - Jharkhand Pooling Station	D/C	400	6	11					AUG-16	
2	Latehar - Namkum	D/C	400	216	320	293	274	132		AUG-16	
<u>D.B. POWER CORP. LTD.(DBPCL)</u>											
1	LILO of Raigarh - Raipur (3rd Ckt) at Baradhara TPP (Interim arrangement)	D/C	400	30	44	44	44	30		MAY-13	Line completed. (Interim)
<u>DIRANG ENERGY PVT. LTD.(DEPL)</u>											
1	Gongri - Dinchang Pooling Station	D/C	220								
<u>ESSAR POWER TRANSMISSION CO. LTD.(EPTCL)</u>											
1	Mahan -Sipat	D/C	400	670	942	938	912	404		MAR-18	The construction work has been started . The Tower erection and stringing work is under progress. 2 Tower erection & 3 stringing gang has been deployed at site to achieve the desire completion. The more gang is expected in this month.
2	Navbharat TPP - Angul P.S. (PG)	D/C	400								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
3	Tori - Jhharkhand Pooling Station	D/C	400								
Essel Infraprojects Ltd.(ESSEL)											
1	Hyderabad - Kurnool (WKTL- TBCB)	D/C	765	370	0	0	0		NOV-19	NOV-19	Order for Transmission line tower package is awarded. 2) Transmission Line route alignment and detailed survey work is completed. 3) Contractor mobilized at site and check survey is in progress. 4) Proto testing of 02 Nos Towers for 765 kV D/C Transmission Line is completed. 5) Contractor already mobilize at site and stores are opened.
2	Warangal (New) - Chilakaluripeta (WKTL - TBCB)	D/C	765	478	0	0	0		NOV-19	NOV-19	Order for Transmission line tower package is awarded. 2) Transmission Line route alignment and detailed survey work is completed. 3) Contractor mobilized at site and check survey is in progress. 4) Proto testing of 02 Nos Towers for 765 kV D/C Transmission Line is completed. 5) Contractor already mobilize at site and stores are opened.
3	Warangal (New) - Hyderabad (WKTL - TBCB)	D/C	765	270	0	0	0		NOV-19	NOV-19	Order for Transmission line tower package is awarded. 2) Transmission Line route alignment and detailed survey work is completed. 3) Contractor mobilized at site and check survey is in progress. 4) Proto testing of 02 Nos Towers for 765 kV D/C Transmission Line is completed. 5) Contractor already mobilize at site and stores are opened.
4	Warora (Pool) - Warangal (New) (WKTL - TBCB)	D/C	765	666	0	0	0		NOV-19	NOV-19	1) Order for Transmission line tower package is awarded. 2) Transmission Line route alignment and detailed survey work is completed. 3) Contractor mobilized at site and check survey is in progress. 4) Proto testing of 02 Nos Towers for 765 kV D/C Transmission Line is completed. 5) Contractor already mobilize at site and stores are opened. 6) 100 sets of stubs are received at site. 7) Online Forest Proposals of below transmission lines submitted on 27th July 2017: a) Forest area affected (ha) : 19.793 ha (2.954 Kms) in Maharastra + 47.592 ha (7.103 Kms) in Telangana Forest proposals submitted on : 27.07.2017 Current status : Proposal is pending at DFO level. Proposal is pending at Nodal Officer.
5	Babai (RRVPNL)Bhiwani (PG) (NRSS-XXXVITL-TBCB)	D/C	400	285	0	0	0		JUN-19	JUN-19	Length:Forest area affected (ha) : 12.902 Ha (2.805 Kms) Rajsthan + 3.46 Ha (0.57 Kms) Haryana Forest proposals submitted on 15-05-2017 for Haryana and on 11.08.2017 for Rajasthan. Current status: Copy submitted to DFO (Haryana & Rajsthan)
6	Koteshwar (PS) - Rishikesh (HTLS) (NRSS-XXXVITL-TBCB)	D/C	400	84	0	0	0		DEC-19	DEC-19	Route alignment and detailed survey work of Transmission Lines is completed.Forest Status: DGPS survey is under process
7	LILO of Barh - Gorakhpur 400 kV D/C Line at Motihari (DMTCL -TBCB)	2xD/C	400	151	210	210	210	151	JUL-16	AUG-17	Commissioned 08/2017.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
8	LILO of one ckt. Sikar (PG) Neemrana (PG) line at Babai (NRSS-XXXVITL - TBCB)	D/C	400	3	6	6	6	3	AUG-17	OCT-17	1-NOC from Forest Deptt received. 2-PTCC Approval Receievd on 29 Aug-2017.3-Civil Aviation approval receieved on 17-July-2017.7. Site visit done on 29th July 2017. Stringing pending only at LILO tapping point .
9	Malerkotla - Amritsar line (NRSS-XXXI TL(B) - TBCB)	D/C	400	299	413	413	413	299	SEP-16	APR-17	Commissioned 04/2017
10	Muzaffarpur - Darbhanga line (DMTCL - TBCB)	D/C	400	126	178	178	178	126	JUL-16	APR-17	Commissioned 04/2017
11	Sohwal - Lucknow (TTL -TBCB)	D/C	400	240	0	0	0				Due to non-signing of Transmission Service Agreement (TSA) by LTTCs, the SPV is yet to be acquired.
12	Tanda - Sohwal (TTL - TBCB)	D/C	400	186	0	0	0				Due to non-signing of Transmission Service Agreement (TSA) by LTTCs, the SPV is yet to be acquired.
13	Warangal (New) - Warangal (Existing) (Q) (WKTL - TBCB)	D/C	400	108	0	0	0		NOV-19	NOV-19	1) Order for Transmission line tower package is awarded. 2) Transmission Line route alignment and detailed survey work is completed.4) Contractor mobilized at site .
GATI INFRASTRUCTURE LIMITED(GISL)											
1	LILO of one circuit of Chujachen - Rangpo line at Bhasmay	2xS/C	220	10						MAY-18	Work yet to be awarded.
GMR ENERGY LIMITED(GMR ENERG)											
1	LILO of Talchar -Meramundli at Kamalanga TPP	D/C	400	1	3	3	3	1		MAY-12	For start up power,work completed 5/12.
2	Alaknanda HEP - Joshimath	D/C	220								
GUPTA ENERGY PVT. LTD.(GEPL)											
1	LILO of one ckt of Bhadrawati -Parli at GEPL TPS	D/C	400								
IDEAL ENERGY PROJECTS LTD.(IEPL)											
1	LILO of Mouda - Wardha at Bela	D/C	400	0	2	2	2	0		NOV-12	Completed (Interim)
IND BHARATH POWER INFRA LIMITED(IBPIL)											
1	Ind Barath - Jharsuguda pooling Station	D/C	400	84	125	125	125	84		DEC-16	Line completed but could not be charged as trees cutting is under progress.
2	LILO of Rouekila - Raigarh at Ind Barath	D/C	400	47	72	72	72	47		JUN-15	
India Power Corporation (Haldia) Limited(IPCHL)											
1	Haldia TPP (IPCL) - New Haldia (WBSETCL)	D/C	220	5	15	15	15	5		MAY-17	Commissioned 03/17 (Late Reported).
ISPAT ENERGY LTD(ISPAT)											
1	Haldia TPP - Egra	D/C	220	180							Under planning stage by WBSETCL.
JAIN ENERGY TRADING LTD(JAIN ETL)											
1	Jain Energy TPS - Dharamjaygarh Korba Pooling station	D/C	400							MAR-17	
JAL POWER CORP. LTD.(JPCL)											

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
1	Rangit IV - New Melli line	D/C	220	7	15					MAR-19	Work of 220kV line has been awarded to M/s. Ashish Infratech and completion period is 8 months from start of work. Generation project will take about 2? years for completion as against 8 months for completion of associated transmission line, there will be no mismatch for evacuation of power. It may also be mentioned that route survey of transmission line has been completed and design work of transmission system including towers (15 nos.) has also been completed. 220kV GIS bays at PGCIL substation at New Melli have also been awarded to M/s. PGCIL as deposit work. Line length is 3.3 KM. Associated transmission system comprises of 220kV GIS in PH building, 3.3 km long 220kV D/C line from PH to PGCIL pooling station at New Melli. Work for 220kV GIS substation at PH has been awarded to M/s. Siemens and GIS equipment has already been delivered at site.
JINDAL POWER JINDAL(OP JINDAL- PVT).(JPL)											
1	JSW TPS - Bellary (PS)	D/C	400	19	39	39	39	19		JUL-17	Ready for commissioning 06/2017.
KALPATARU POWER TRANSMISSION LIMITED(KPTL)											
1	Alipurduar (PG) - Siliguri (PG) (ATL - TBCB)	D/C	400	232					MAY-19		
2	Imphal - New Kohima (Twin Moose ACSR) (K-MTL - TBCB)	D/C	400	0					JUL-20		
3	Kishanganj(PG) - Darbhanga (DMTCL) (ATL - TBCB)	D/C	400	418					MAR-19		
4	New Kohima -New Mariani (Twin Moose ACSR) (K-MTL - TBCB)	D/C	400	0					JUL-20		
KORBA WEST POWER COMPANY LIMITED(KWPCL)											
1	LILO of on Ckt of Raigarh - Raipur at Avantha Bhandar (Korba west) TPS	D/C	400	10	22	22	22	10		DEC-13	Interim arrangement.
KVK ENERGY PVT. LTD.(KVK)											
1	LILO of Mendasal - Baripada at Nilanchal TPP	D/C	400	16	0	0	0	0		JUN-16	Work yet to Start.
LANCO ENERGY (P) LTD.,(LEPP)											
1	LILO of Seoni - Wardha at Lanco Vidarbha TPS	D/C	765	15	16					MAR-17	
2	Babandh TPP - Angul Pooling Station	D/C	400	48	72	0	0	0		DEC-16	Work yet to start.
3	Lanco Amarkantak - Champa Pooling Station	D/C	400	95	158	96	12	0		JUN-16	
4	Phata HEP-Baramwari (Rudrpur)	D/C	220	8	20	0	0	0		DEC-16	
5	Routing of one circuit of Jorthong - New Melli via Rangit - IV	D/C	220							MAR-19	Work in generation project is stopped for since 2013.
6	Teesta VI HEP - Rangpo Pooling Station	D/C	220	25							Detail survey completed section 164 approval received. Work yet to started.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
MALANA POWER COMPANY LIMITED(MPCL)											
1	Ka Dogri - Jangi Pooling Station	D/C	400								
2	Chango Yangthang - Ka Dogri Pooling Station	D/C	220								
MONNET POWER COMPANY LIMITED(null)											
1	Malibrahmani - Angul	D/C	400	62	108	100	80	20		JUL-16	
NORTH EAST TRANSMISSION CO. LTD.(NETC)											
1	Byrnihat - Azara (1st ckt)	D/C	400	42	124	124	124	42		JUL-14	Stringing Completed but cannot be commissioned since loop out arrangement by Meghalaya State Electricity Board is not ready at Byrnihat 400 kV S/S.
NORTH KARANPURA TRANSMISSION CO. LTD.(NKTCL)											
1	Bareilly - Meerut (NKTL - TBCB)	S/C	765	240					NOV-13	DEC-16	
2	Lucknow - Bareilly (NKTL - TBCB)	S/C	765	220					NOV-13	DEC-16	
3	Agra - Gurgaon (NKTL - TBCB)	D/C	400	220					NOV-13	DEC-16	
4	Gurgaon - Gurgaon (PG) (NKTL - TBCB)	D/C	400	20					NOV-13	DEC-16	
5	Sipat/Korba (PS) Seoni (NKTL - TBCB)	S/C	400	334					NOV-13	DEC-16	
NSL NAGAPATNAM POWER PVT. LTD.(NSLNPPL)											
1	NSL TPP - Angul	D/C	400	46	0	0	0	0			Project Authority intimated that PGCIL yet to award construction of work.
RELIANCE POWER TRANSMISSION LTD.(RPTL)											
1	Moti Khavdi TPP - Jam Nagar	D/C	400								
RKM POWERGEN PVT. LIMITED(RKMPPL)											
1	LILO of Raigarh (Kotra) - Raipur at Uchpinda (Interim Arrangement)	D/C	400		73	73	73	39			Commissioned (Interim Arrangement). De-LILO activity completed.
Shekhawati Transmission Service Company Limited(SKHWTTSCL)											
1	Jhunjhunu - Nawalgarh line	S/C	220	32	108	77	73	0	FEB-15	DEC-17	court case pending, severe ROW problem, Railway crossing pending. Funds problem from PFC.
2	Sikar - Nawalgarh line	S/C	220	22	76	55	48	0	FEB-15	DEC-17	court case pending, severe ROW problem, Railway crossing pending. Fund problem from PFC.
SHIGA ENERGY PVT. LTD.(null)											
1	Tashiding - Legship	D/C	220	17	23	23	23	17		DEC-16	Work Completed
SIKKIM HYDRO POWER LIMITED(null)											
1	LILO of one ckt of Legship - New Melli at Rangit-II	D/C	220								
SKS POWER GENERATION LTD.(SKS)											

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
1	LILO of one ckt of Raigarh - Raipur at Binjkote TPP	D/C	400								Interim arrangement removed.
South East UP Power Transmission Company Limited(SEUPPTCL)											
1	Mainpuri - Bara Ckt-I	S/C	765	375	889	613	346	0		JUN-17	
2	Mainpuri - Unnao (Quad)	S/C	765	188	449	380	274	0		JUL-17	
3	Bara - Karchana	D/C	400	80	124	0	0	0		JUN-16	Karchana gantry not finalised
4	Gonda - Shahjanpur	D/C	400	442	542	295	140	0		DEC-17	
5	LILO 400 Orai - Mainpur at Bah	D/C	400	92	135	135	135	90		MAY-17	
6	LILO of Obra - Sultanpur at Aurai	S/C	400	1	5	0	0	0		JUN-16	
7	LILO of Orai-Mainpuri at Mainpuri (Balance Portion)	D/C	400	90	0	0	0	90		SEP-17	Commissioned 07/2017 (Late Reported).
8	LILO of Sarojini Nagar - Kursi RD at Sultanpur RD	D/C	400	14	18	0	0			JUL-16	
9	Mainpuri (765kV) - Aligarh line (Balance portion)	D/C	400	54	0	0	0	54		JUL-17	Commissioned 07/2017.
10	Rewa Road - Karchana	D/C	400	58	102	0	0			OCT-16	Karchana gantry not defined.
11	Tanda - Gonda line	D/C	400	188	241	97	54	0		OCT-17	
STERLITE ENERGY LIMITED(SEL)											
1	Sterlite TPP - Jharsuguda (LILO-II to Jharsuguda)	D/C	400	40	0	0	0		NOV-16		Transmission work not started yet. SEL will approach CEA for approval of continuing the LILO-II.
2	Sterlite TPP - Jharsuguda (LILO-I to Jharsuguda)	D/C	400	40	64	64	64	37	NOV-16	SEP-17	LILO-II point to Jharsuguda work not started.
STERLITE GRID LTD.(SGL)											
1	Jharsuguda - Raipur (OGP-IITL - TBCB)	D/C	765	608	778	589	427	149	AUG-19	MAR-18	RoW issue: Yes (Facing Severe RoW Issue in various Locations in District Durg, Baloda Bazar, Bhatapara, Janjgir, Champa Raigarh and Sundargarh) Forest/Wildlife clearance issue: Yes (Forest Clearance proposal (94.656 Ha) pending with DFO, Sundargarh (Odisha) and Forest Clearance proposal (71.767 Ha) pending with Honble Forest Minister, Govt. of Chhattisgarh) PTCC Clearance pending for CG Portion Change in Law- Govt. of Odisha vide their letter dated 21.09.2016 and Govt. of Chhattisgarh vide their letter dated 01.06.2016 has issued the guidelines for determination of land compensation amount for area under Transmission line towers and for area under which transmission line is drawn, same has been intimated to LTTCs and CEA Introduction of GST in place of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
2	Khandwa Pool - Dhule (KTL - TBCB)	D/C	765	378	485	121	56	0	JUL-19	JUL-18	Change in Law- a) As per Notification of Govt. of Maharashtra vide Govt rule No. Policy-2016/Pra.kra./urja-4 dated 31st May 2017 has increased the land compensation for area under EHV Transmission tower and for area under conductors, same has been intimated to all LTTCs. B) Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 has introduced GST instead of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
3	Khandwa Pool - Indore (KTL - TBCB)	D/C	765	179	246	79	44	0	JUL-19	JUL-18	Change in Law-Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 by sub section (3) of section 1 of Central Goods and Services Tax Act, 2017 & Notification No. 3/2017-Integrated Tax dated 28th June 2017 of sub section (3) of Section 1 of the Integrated Goods and Service Tax Act, 2017 has introduced GST instead of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
4	Aligarh - Prithala (GPTL - TBCB)	D/C	400	99	107	7	0	0	MAY-19	MAR-18	Change in Law-Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 by sub section (3) of section 1 of Central Goods and Services Tax Act, 2017 & Notification No. 3/2017-Integrated Tax dated 28th June 2017 of sub section (3) of Section 1 of the Integrated Goods and Service Tax Act, 2017 has introduced GST in place of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
5	Kadarpur - Sohna Road (GPTL - TBCB)	D/C	400	22	30	0	0	0	SEP-19	MAR-18	Change in Law-Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 by sub section (3) of section 1 of Central Goods and Services Tax Act, 2017 & Notification No. 3/2017-Integrated Tax dated 28th June 2017 of sub section (3) of Section 1 of the Integrated Goods and Service Tax Act, 2017 has introduced GST instead of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
6	Khargone TPP - Khandwa Pool (Q) (KTL - TBCB)	D/C	400	49	70	0	0	0	JUL-19	JUL-19	Change in Law-Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 by sub section (3) of section 1 of Central Goods and Services Tax Act, 2017 & Notification No. 3/2017-Integrated Tax dated 28th June 2017 of sub section (3) of Section 1 of the Integrated Goods and Service Tax Act, 2017 has introduced GST instead of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
7	LILO of Both ckt Uri - Wagoora at Amargarh (NRSS-XXIX TL - TBCB)	D/C	400	6	23	23	13	0	OCT-18	NOV-17	Change in Law- Finance Dept. Govt of Jammu & Kashmir vide notification No. ET/Estt/119/2017 dated 08th July 2017 by sub-section (2) of Section 1 of J&K Goods and Services Tax Act, 2017 has introduced GST w.e.f. 08-07-2017 and it is @18%, same has been intimated to all LTTCs
8	LILO of Gurgaon - Manesar at Sohna Road (GPTL - TBCB)	D/C	400	1	2	0	0	0	SEP-19	MAR-18	Change in Law-Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 by sub section (3) of section 1 of Central Goods and Services Tax Act, 2017 & Notification No. 3/2017-Integrated Tax dated 28th June 2017 of sub section (3) of Section 1 of the Integrated Goods and Service Tax Act, 2017 has introduced GST instead of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
9	LILO of one ckt of Khandwa - Rajgarh at Khargone TPP (KTL - TBCB)	D/C	400	14	20	15	5	0	FEB-18	FEB-18	Change in Law-Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 by sub section (3) of section 1 of Central Goods and Services Tax Act, 2017 & Notification No. 3/2017-Integrated Tax dated 28th June 2017 of sub section (3) of Section 1 of the Integrated Goods and Service Tax Act, 2017 has introduced GST instead of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
10	Maheshwaram(PG) - Mehboob Nagar (MTL -TBCB)	D/C	400	196	255	254	254	190	JUN-18	OCT-17	RoW issue: Yes (Facing Severe RoW Issue at Location no. 7/0 in Tehsil Kandukur and District Rangareddy) Change in Law-Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 by sub section (3) of section 1 of Central Goods and Services Tax Act, 2017 & Notification No. 3/2017-Integrated Tax dated 28th June 2017 of sub section (3) of Section 1 of the Integrated Goods and Service Tax Act, 2017 has introduced GST instead of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
11	Neemrana (PG) - Dhanonda (HVPNL) (GPTL - TBCB)	D/C	400	93	110	74	31	0	MAY-19	MAR-18	Change in Law-Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 by sub section (3) of section 1 of Central Goods and Services Tax Act, 2017 & Notification No. 3/2017-Integrated Tax dated 28th June 2017 of sub section (3) of Section 1 of the Integrated Goods and Service Tax Act, 2017 has introduced GST instead of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
12	Nizamabad - Yeddumailaram (Shankarpalli) (MTL - TBCB)	D/C	400	279	367	367	367	279	JUN-18	AUG-17	Ready for commissioned 08/2017.
13	OPGC - Jharsuguda (OGP-IITL - TBCB)	D/C	400	103	152	152	152	103	JUL-17	AUG-17	Ready for commissioned 08/2017.
14	Prithala - Kadarapur HTLS line (GPTL - TBCB)	D/C	400	55	64	0	0	0	MAY-19	MAR-18	Change in Law-Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 by sub section (3) of section 1 of Central Goods and Services Tax Act, 2017 & Notification No. 3/2017-Integrated Tax dated 28th June 2017 of sub section (3) of Section 1 of the Integrated Goods and Service Tax Act, 2017 has introduced GST in place of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
15	Samba - Amargarh line (NRSS-XXIX TL - TBCB)	D/C	400	562	760	736	704	420	OCT-18	NOV-17	PTCC Clearance pending with CEA, PTCC Division. RoW Issue at Location No. 34/0, 444, 542 and 543 in J&K Approval for Walnut tree cutting permission in Shopian, Pulwama, Budgam and Baramulla is pending. Work is hampering due to unrest in Kashmir. Change in Law- Finance Dept. Govt of Jammu & Kashmir vide notification No. ET/Estt/119/2017 dated 08th July 2017 by sub-section (2) of Section 1 of J&K Goods and Services Tax Act, 2017 has introduced GST w.e.f. 08-07-2017 and it is @18%, same has been intimated to all LTTCs
TALCHER TRANSMISSION CO. LTD.(TTCL)											
1	Behrampur - Gazuwaka (T-II TL - TBCB)	D/C	400	290					OCT-12	SEP-13	
2	Talcher II - Behrampur (T-II TL - TBCB)	D/C	400	220					OCT-12	SEP-13	
3	Talcher II - Rourkela (T-II TL - TBCB)	D/C	400	161					OCT-12	SEP-13	
TEESTA URJA LTD.(TUL)											
1	Teesta III - Kishanganj	D/C	400	430	590	540	521	319		MAR-18	ROW for 8 nos. location in West Bengal planes (Foot Hills of Darjeeling). Intermittent rains in South Sikkim are hampering foundation works. In Darjeeling, the Gorkhaland agitation & indefinite band has been called off and work is being resumed.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
2	Teesta III - Rangpo line section (Teesta-III - Kishanganj line)	D/C	400	71	98	98	98	71		JAN-17	Dikchu-Rangpo line section is complete but could not be charged due to ROW issue created by a group of people for tower no. AP 36A in vicinity of church.
TORRENT POWER LTD(TOR. POW. (UNOSUGEN))											
1	DGEN TPS - Bharuch/Dahej Pooling Station	D/C	400								
2	DGEN - Vadodara (DGEN TL - TBCB)	D/C	400								Work awarded to M/s Instalaciones. Inabemsa. Spian on May 2014. Route changed after survey observations.
3	Sandila TPP - ATS not defin	D/C	400								
4	Navseri - Bhasten (DGEN TL - TBCB)	D/C	220								Work awarded to M/s Instalaciones. Inabemsa. Spian on May 2014. Route changed after survey observations.
VANDANA VIDYUT LTD.(VVL)											
1	Salora TPS - Dharamjaigarh (Korba) (PGCIL) Pooling Station	D/C	400	60	84					MAR-17	Target Commissioning date will be provided after approval/receipet of loan from lenders.
VEMAGIRI TRANSMISSION SYSTEM LIMITED(VTSL)											
1	Khammam-Hyderabad Line-1	D/C	765	772						MAR-15	
2	Khammam - Hyderabad line -I	D/C	765	410					APR-15		Bidding process to be taken up
3	Vemagiri Pooling Station -Khammam Line -1	D/C	765	852						MAR-15	
4	Vemagiri Pooling Station - Khammam line -I	D/C	765	455					APR-15		Bidding process to be taken up
VISA POWER LTD(VISA)											
1	Visa Power TPP - Raigarh Pooling Station	D/C	400	26	37	33	26	0		JUN-15	Work is under Construction.
WESTERN U.P. POWER TRANSMISSION CO. LTD.(WUPPTCL)											
1	Hapur-Greater Noida line	S/C	765	66	187	187	187	66		MAY-17	Commissioned 05/2017.
2	Mainpuri-Hapur line	S/C	765	217	602	602	602	217		MAY-17	Ready for commissioning 05/2017.
3	Ataur-Indirapuram	D/C	400	16	54	54	54	16		JUL-17	
4	Greater Noida-Noida Sec -148 line	D/C	400	94	131	131	131	94		MAY-17	Ready for Commissioning 05/2017.
5	Hapur-Ataur	D/C	400	106	155	155	155	106		JUL-17	Ready for Commissioning 06/2017.
6	Hapur-dasna	D/C	400	29	44	44	44	29		JUL-17	Ready for Commissioning 06/2017.
7	LILO of Moradabad - Muradnagar TL at Ataur s/s	D/C	400	30	0	0	0	30		JUL-17	Ready for Commissioning 06/2017.
8	LILO of Moradabad - Muradnagar TL at Hapur s/s	D/C	400	4	0	0	0	4		JUL-17	Commissioned 06/17.
9	LILO of Muradnagar -Muzzafarnagar at Ataur	D/C	400	15	48	48	48	15		JUN-17	
10	LILO of Rishikesh - Kashipur line at Nehtaur (Balance portion)	D/C	400	15	0	0	0	15		JUL-17	Ready for Commissioning 06/2017.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
11	LILO of Rishikesh -Kashipur line at Nehtaur s/s	D/C	400	15	44	44	44	15		MAY-17	Commissioned 05/2017.