

**REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE) DURING-
2023-24**

As on 30-SEP-2023

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DAMODAR VALLEY CORPORATION(DVC)											
1	LILO of CTPS -Kalyaneswari line at RTPS	D/C	220	12	72	58	24	0	JAN-24	JAN-24	Scheduled target - Jan'24. Revised Line length = 12.956, Route length= 12.956*4 =51.824CKM
2	LILO of MTPS-A - Barjora at MTPS -B	D/C	220	43	76	74	72	37	JAN-24	OCT-23	Scheduled target - Jan'24. Line length = 21.52KM, Route lenth = 21.52*4 = 86CKM . Stringing completed: 9.305*4=37.22CKM
3	LILO of MTPS-A - Durgapur line at Barjora s/s	S/C	220	4	17	17	15	4	JAN-24	JAN-24	Scheduled target - Jan'24. Line length = 4.36KM, Route length = 4.36*2 = 8.76CKM . Stringing completed: 2.238*2=4.476CKM

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
NHPC LIMITED(NHPC)											
1	LILO of Lakhwar HEP- Muzaffarnagar at Vyasi HEP	D/C	220						JAN-17		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
POWERGRID (Consultancy Work)(PGCONSULTANCY)											
1	(J&K) LILO of Leh - Kharu line	S/C	66	16	97	55	16	1	MAY-17	MAY-17	
2	(J&K) LILO of Leh - Nimmo line	S/C	66	2	13	13	9	1	MAY-17	MAY-17	
3	(Sikkim) Chungthang - Lachen line	D/C	66	44	126				DEC-18	APR-19	
4	(Sikkim) Chungthang - LILO point of Rabon - Malting line	D/C	66	8	23				DEC-18	SEP-17	
5	(Sikkim) Dikchu Pool - Makha line	D/C	66	18	114				DEC-18	MAR-19	
6	(Sikkim) Khamdong - Makha line	S/C	66	4	86				DEC-18	MAR-19	
7	(Sikkim) Khamdong - Temi line	S/C	66	8	69				DEC-18	MAR-19	
8	(Sikkim) Kumrek - Rorathang line	D/C	66	10	103				DEC-18	MAR-19	
9	(Sikkim) Parbing - Pangthang line	D/C	66	14	86				DEC-18	MAR-19	
10	(Sikkim) Parbing - Sichey line	S/C	66	6	40				DEC-18	MAR-19	
11	(Sikkim) Parbing - Tadong line	S/C	66	4	67				DEC-18	MAR-19	
12	(Sikkim) Rorathang - LILO point on Pakyong - Rongli line	D/C	66	10	29				DEC-18	MAR-19	
13	(Sikkim) Samardong - Kumrek line	D/C	66	22	103				DEC-18	MAR-19	
14	(Sikkim) Samardong - Mamring line	S/C	66	10	45				DEC-18	MAR-19	
15	(Sikkim) Samardong - Namthong line	S/C	66	7	86				DEC-18	MAR-19	
16	(Sikkim) Singhik - Mangan line	S/C	66	10	57				DEC-18	MAY-18	
17	(Sikkim) Singhik - Passidong line	S/C	66	20	114				DEC-18	MAR-19	
18	(Maghalaya) Byrnihat (Killing) - Mawngap - New Shillong line	D/C	220	244	369				DEC-18	SEP-19	
19	(PMDP - Jammu) LILO of Hiranagar - Gladni at Chowadhi	S/C	220	16	0	0	0		MAR-19	NOV-19	Contract awarded. Chowadhi Substation land yet to be handed over to POWERGRID.
20	(PMDP - Jammu) LILO of Thein - Hiranagar at Kathua-II (Ghatti)	D/C	220	12	14	8	0		MAR-19	NOV-19	Tower foundation work in progress and 08/14 locations completed. Land acquisition matter taken up with concerned revenue authorities & JKPDD regarding framing of land papers of all 14 locations.
21	(PMDP - Jammu) Samba(JK) - Jatwal (PG)	D/C	220	11	25	15	0		MAR-19	NOV-19	Tower foundation work in progress and 15/25 locations completed. Land acquisition matter taken up with concerned revenue authorities & JKPDD. Preparation of land papers yet to start.
22	(Sikkim) Dikchu Pool - Rangpo (Samardong) (twin)	D/C	220	50					DEC-18	SEP-18	
23	(Sikkim) Dikchu Pool - Singhik	D/C	220	46					DEC-18	JUN-19	
24	(Sikkim) Singhik - Chungthang	D/C	220	44	83				DEC-18	APR-19	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
25	(Arunachal Pradesh) Along - Kambang line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
26	(Arunachal Pradesh) Along - Yingkiong line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
27	(Arunachal Pradesh) Changlang - Jairampur line	S/C	132	0					DEC-18		Yet to be awarded.
28	(Arunachal Pradesh) Chimpu (Itanagar) - Holongi line	S/C on D/C	132	20					DEC-18		Yet to be awarded.
29	(Arunachal Pradesh) Daporijo - Nacho line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
30	(Arunachal Pradesh) Deomali - Khonsa line	S/C	132	0					DEC-18		Yet to be awarded.
31	(Arunachal Pradesh) Gerukamukh - Likabali line	S/C on D/C	132	60	0	0	0		DEC-18		Yet to be awarded.
32	(Arunachal Pradesh) Jairampur - Miao line	S/C	132	40					DEC-18		
33	(Arunachal Pradesh) Kambang - Mechuka line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
34	(Arunachal Pradesh) Khonsa - Changlang line	S/C	132	0					DEC-18		Yet to be awarded.
35	(Arunachal Pradesh) Khonsa - Longding line	S/C	132	0					DEC-18		Yet to be awarded.
36	(Arunachal Pradesh) Khupi - Seppa line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
37	(Arunachal Pradesh) Likabali - Niglok line	S/C on D/C	132	75	293	0	0		DEC-18	NOV-19	Yet to be awarded.
38	(Arunachal Pradesh) LILO of Daporijo - Along 132 KV S/C at Basar	S/C on D/C	132	0					DEC-18		Yet to be awarded.
39	(Arunachal Pradesh) Miao - Namsai (PG) line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
40	(Arunachal Pradesh) Naharlagun - Banderdewa line	S/C on D/C	132	25					DEC-18		Yet to be awarded.
41	(Arunachal Pradesh) Naharlagun - Gerukamukh line	S/C on D/C	132	90					DEC-18		Yet to be awarded.
42	(Arunachal Pradesh) Niglok - Pasighat New (Napit)	S/C on D/C	132	30					DEC-18		Yet to be awarded.
43	(Arunachal Pradesh) Palin - Koloriang line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
44	(Arunachal Pradesh) Pasighat New (Napit) - Pasighat Old	S/C on D/C	132	15					DEC-18		
45	(Arunachal Pradesh) Pasighat Old - Mariyang line	S/C on D/C	132	80					DEC-18		Yet to be awarded.
46	(Arunachal Pradesh) Rilo - Sagali line	S/C on D/C	132	55					DEC-18		Yet to be awarded.
47	(Arunachal Pradesh) Rilo - Seijosa line	S/C on D/C	132	85					DEC-18		Yet to be awarded.
48	(Arunachal Pradesh) Roing (PG) - Anini line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
49	(Arunachal Pradesh) Roing (PG) - Dambuk line	S/C on D/C	132	0					DEC-18		Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
50	(Arunachal Pradesh) Sagali - Naharlagun line	S/C on D/C	132	45					DEC-18		Yet to be awarded.
51	(Arunachal Pradesh) Seppa - Rilo line	S/C on D/C	132	55					DEC-18		Yet to be awarded.
52	(Arunachal Pradesh) Tawang - Lumla line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
53	(Arunachal Pradesh) Tezu (PG) - Halaipani line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
54	(Arunachal Pradesh) Yingkiong - Tuting line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
55	(Arunachal Pradesh) Ziro (PG) - Palin line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
56	(Arunachal Pradesh) Ziro (PG) - Ziro New line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
57	(Arunachal Prades) Seppa - Bameng line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
58	(Assam) Amingaon - Hazo line	D/C	132	0					DEC-18		Yet to be awarded.
59	(Assam) Dhemaji - Silapathar line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
60	(Assam) Kahilipara - Guwahati Medical college (Including 2 km cable)	D/C	132	0					DEC-18		Yet to be awarded.
61	(Assam) Kamakhya - Paltan Bazar	S/C	132	0					DEC-18		Awarded.
62	(Assam) LILO of Golaghat - Bokajan line at Sarupathar	S/C	132	0					DEC-18		Yet to be awarded.
63	(Assam) LILO of Jorhat (Gormur) - Nazira at Teok.	S/C on D/C	132	0					DEC-18		Yet to be awarded.
64	(Assam) LILO of Kamalpur - Sishugram line at Amingaon S/S	S/C	132	0					DEC-18		Yet to be awarded.
65	(Assam) LILO of one circuit of Rangia - Rowta line at Tangla	D/C	132	0					DEC-18		Yet to be awarded.
66	(Assam) Rupai - Chapakhowa line (including 2 km cable)	D/C	132	0					DEC-18		Yet to be awarded.
67	(Assam) Sonabil - Tezpur (New) line	D/C	132	0					DEC-18		Yet to be awarded.
68	(Maghalaya) LILO of both circuits of MLHEP - Khliehriat line at Mynkre	D/C	132	34	99				DEC-18	SEP-19	
69	(Maghalaya) Phulbari - Ampati line	D/C	132	138	239				DEC-18	SEP-19	
70	(Manipur) Imphal (PG) - Ningthoukhong line	D/C	132	0					DEC-18		Yet to be awarded.
71	(Manipur) Kakching - Churachandpur (2nd ckt) line	D/C	132	0					DEC-18		Yet to be awarded.
72	(Manipur) Kakching - Kongba (2nd Ckt) line	D/C	132	0					DEC-18		Yet to be awarded.
73	(Manipur) LILO of one circuit of Kongba - Kakching line at Thoubal S/S	D/C	132	0					DEC-18		Yet to be awarded.
74	(Manipur) LILO of Yurembam (Imphal-State) - Karong line at Gamphajol	S/C	132	0					DEC-18		Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
75	(Manipur) Rengpang - Tamenlong line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
76	(Manipur) Yaingangpokpi - Kongba (2nd Ckt) line	D/C	132	0					DEC-18		Yet to be awarded.
77	(Manipur) Yuremum - Karong - Mao (Manipur - Nagaland border) section of Yuremum-Karong-Kohima line	S/C	132	0					DEC-18		Yet to be awarded.
78	(Mizoram) Chawngte - S. Bungtlang line	S/C	132	0					DEC-18		Yet to be awarded.
79	(Mizoram) Lungsan - Chawngte line	S/C	132	0					DEC-18		Yet to be awarded.
80	(Mizoram) W. Phaileng - Marpara line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
81	(Nagaland) LILO of Kohima - Meluri (Kiphire) at New Kohima	S/C	132	0					DEC-18		Yet to be awarded.
82	(Nagaland) LILO of Kohima - Wokha line at New Kohima	S/C	132	0					DEC-18		Yet to be awarded.
83	(Nagaland) LILO of Mokokchung (Nagaland) - Mariani (Assam) line at Longnak	D/C	132	0					DEC-18		Yet to be awarded.
84	(Nagaland) New Kohima (Zadima) - New Secretariat Complex Kohima line	D/C	132	0					DEC-18		Yet to be awarded.
85	(Nagaland) Tuensang - Longleng line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
86	(Nagaland) Wokha (Doyang River) - Zunheboto - Mokokchung (Nagaland)	S/C on D/C	132	0					DEC-18		Yet to be awarded.
87	(PMDP - Kashmir) Waganpora - Khanyar (Cable)	D/C	132	10	0	0	0		MAR-20	NOV-19	Route survey completed and report approved. Cable received at site.
88	(Sikkim) Dikchu Pool - Parbing line	D/C	132	42	96				DEC-18	MAR-19	
89	(Sikkim) LILO of Rangit - Melli (Power Deptt. Sikkim) 132 kV S/C at Manpur line	D/C	132	4					DEC-18		Yet to be awarded.
90	(Sikkim) LILO of Rangit - Melli (Power Deptt. Sikkim) 132 kV S/C at Namchi line	D/C	132	4					DEC-18		Yet to be awarded.
91	(Tripura) Bagafa - Belonia line	D/C	132	0					DEC-18		Yet to be awarded.
92	(Tripura) Bagafa - Satchand (utilizing the corridor of existing Bagafa - Satchanda 66 kV line)	S/C on D/C	132	0					DEC-18		Yet to be awarded.
93	(Tripura) Belonia - Sabroom line	S/C	132	0					DEC-18		Yet to be awarded.
94	(Tripura) Kailasahar - Dharmanagar line	D/C	132	0					DEC-18		Yet to be awarded.
95	(Tripura) LILO of Agartala (79 Tilla) - Dhalabil (Khowai) line	S/C	132	0					DEC-18		Yet to be awarded.
96	(Tripura) LILO of Ambassa - P.K. Bari at Manu	S/C	132	0					DEC-18		Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
97	(Tripura) LILO of one circuit of Surajmaninagar - Rokhia line at Gokulnagar	D/C	132	0					DEC-18		Yet to be awarded.
98	(Tripura) Rabindra Nagar - Belonia line	D/C	132	0					DEC-18		Yet to be awarded.
99	(Tripura) Rabindra Nagar - Rokhia line	D/C	132	0					DEC-18		Yet to be awarded.
100	(Tripura) Udaipur - Amarpur line	D/C	132	0					DEC-18		Yet to be awarded.
101	(Tripura) Udaipur - Bagafa line	D/C	132	0					DEC-18		Yet to be awarded.
102	(Assam) LILO of Kamalpur - Kamakhya line at Amingaon S/S	S/C	120	0					DEC-18		Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
POWER GRID CORPORATION OF INDIA LIMITED(PGCIL)											
1	765kV D/C Ahemdabad- South Gujrat (New Navsari) line	D/C	765	577					MAR-25		
2	765kV D/C Banskantha-Ahemadabad line	D/C	765	267					MAR-25		
3	765kV Dc/KPS2-KPS3 line	D/C	765	30					DEC-24		
4	765kV D/C Lakadia PS- Ahmedabad line	D/C	765	368					MAR-25		
5	Aurangabad - III - Aurangabad (PG)	2xS/C	765								
6	Bhadla II - Sikar II 765kV D/C line	D/C	765	614					DEC-22		
7	Bhadla II - Sikar II 765 kV D/C line (2nd)	D/C	765	600					DEC-24		
8	Fatehgar-II - Bhadla-II (2nd)	D/C	765	404					FEB-24		
9	Khetri-Narela 765kV D/C line	D/C	765	339					DEC-22		
10	Kurnool-III - Kurnool (New) (PGCIL-RTM)	D/C	765	214	0	0	0		NOV-24	DEC-19	Length of the line is to be provided.
11	Kurnool - III - Maheshwaram (PG) (PGCIL-RTM)	D/C	765	496	0	0	0		NOV-24	DEC-19	Length of the line is to be provided.
12	LILO of 765kV S/C Meerut -Bhiwani line at Narela	S/C	765	60					DEC-22		
13	LILO of Mainpuri -Gr. Noida S/C line at Jawaharpur TPS (J-FTL-TBCB)	S/C	765	0							
14	LILO of Tilaiya - Balia line at Gaya	D/C	765								
15	Navsari (New (South Gujarat) (GIS) - Padghe (GIS) 765 kV D/C line	D/C	765	444					JUN-23		
16	Sikar II - Aligarh 765kV D/C line	D/C	765	528					DEC-22		
17	Vindhyanchal PS - Varanasi line (WR- NR PTL -TBCB)	D/C	765	379	521	521	520	368	JUL-21	JUL-21	Stage -I forest clearance of UP portion obtained on 14.09.20. Working permission for Mirzapur division received on 29.10.20. Wildlife proposal cleared by NBWL. NBWL in their clearance advised to cross river using 765 kV U/G Cable. Technology is not available world wide. Matter was taken up with SBWL/ NBWL and clarification in this regard issued on 17th June'20. In MP portion, delay in tree felling by forest deptt. also affected foundation works. Presently tree felling in stringing stretches are in progress.
18	Leh-Kharu (And LILO of Leh-Nimmo)	D/C	66	17	0	0	0				
19	2nd Ckt . Kishenpur - Dulhasti (Q) line (Kishtwar- Kishenpur Section) 115 ckm reconductoring and 14.6 ckm new line work	D/C	400	130					APR-22		
20	400kV D/C Banaskantha- Sankhari line (2nd ckt.)	D/C	400	45					JUN-23		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
21	400kV D/C Jeypore (POWERGRID) - Jagdalpur (CSPTCL) line	D/C	400	136					MAR-25		
22	400 kV D/C (Twin HTLS) Navasari (New) (South Gujarat) - Kala line and 400 kV D/C (Twin HTLS) Navasari (New) (South Gujarat)- Magarwada line (M/C portion)	D/C	400	383					JUN-23		
23	Bikaner-II PS-Khetri 400kV line (phase II part F)	M/C	400	1102	0	0	0	1102	MAY-23	JUL-23	Commissioned 06/23.
24	Farakka - Malda (Reconductoring)	D/C	400	86	0			86	NOV-16	MAR-16	Line charged in Mar'16.
25	Fatehgarh-III (Ramgarh-II)-Fatehgarh-II 400kV D/C line (Twin HTLS)	D/C	400	88					DEC-22		
26	Fatehgarh-III (Ramgarh-II) - Jaisalmer-II (RVPNL 400kV D/C line (Twin HTLS)	D/C	400	100	0	0	0	100	DEC-22	OCT-23	Commissioned 09/23.
27	Jawaharpur TPS-Firozabad 400kV D/C (Q) line (J-FTL-TBCB)	D/C	400	0							
28	Khetri-Bhiwadi 400kV line (Twin HTLS) (PHASE II Part F)	D/C	400	251	0	0	0	251	JUL-23	JUL-23	Commissioned 06/23.
29	Kishenpur - Ratle, (Dulhasti-Kishenpur Second Ckt stringing extending up to Ratle HP)	S/C	400		0	0	0				
30	LILO of both Ckt. Kishanganj - Patna (Q) line Saharsa (ERSS XXITL - TBCB)	D/C	400	150	211	211	211	149	AUG-21	OCT-21	One ckt charged in 11.09.2021, 2nd ckt expected in October'21.
31	LILO of Both Ckt of Bawana - Mandola at Rajghat	D/C	400	116					MAY-17		Rajgath S/s annulled. Bays now constructed at Maharaniabagh
32	LILO of both Ckt. of RAPP - Shujalpur at Jeerapur PS (GEC-II)	D/C	400	0							
33	LILO of Gaya-Chandwa(existing) at North Karanpura STPP (Interim)	M/C	400	38					DEC-18		
34	LILO of Jeerat (WBSETCL) Subhasgram (PG)	D/C	400	1					JUL-20		
35	LILO of Jeerat (WBSETCL) - Subhasgram (PG) 400kV at Rajarhat (PM-JTL-TBCB)	D/C	400	24	37	0	0			JUL-20	Line deleted from scope.
36	LILO of one circuit of Dulhasti - Kishenpur at Ratle HEP.	D/C	400								
37	LILOof one Ckt. of Agra South-Fatehabad (765kV) D/C line at 400kV at Firozabad (J-FTL-TBCB)	D/C	400	0							
38	LILO of Palatama-Surajmaninagar (ISTS) line at Surajmaninaga (TSECL)	D/C	400	12	0	0	0		MAY-22	OCT-22	
39	LILO OUT of Teesta-III - Kishanganj at Rangpo	D/C	400	15	35	35	35	23	JUN-20	AUG-21	Work affected due to RoW in stringing at one section due to Tashi Choling trust. Progress also affected due to COVID-19 restrictions. Lockdown extended upto 14.07.2021.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
40	Lower Subhansiri - Biswanath Chariyali line -II	D/C	400	371	515	376	227	0	SEP-23	MAR-23	Initially work was stalled on a/c of local disturbance/ agitation against big dams. Contract was short closed as generation was not coming. Balance work of line awarded in Dec'20. As per communication dated 27.05.21 from NHPC 1st & 2nd Unit schedule preponed from May'23 to Aug'22.
41	Magarwada (GIS) - Kala (GIS) 400 kV D/C line	D/C	400	89					JUN-23		
42	Neemuch PS - Chhittorgarh (PG) s/s 400kV D/C line	D/C	400	235					FEB-24		
43	Neemuch PS - Mandsaur s/s 400kV D/C line	D/C	400	235					FEB-24		
44	Neyveli TS-II - Neyveli TS-I	D/C	400	14	0	0	0		JUL-15		
45	Raipur Pool - Dhamtari 400kVD/C line (Q)	D/C	400	0					SEP-24		
46	Rajarhat - Purnea (excl. Farakka-Gokarna portion)	D/C	400	645	1219	1219	1219	645	APR-16	JUL-20	400 KV S/C New Purnea-Gokarna line & 400 KV S/C New Purnea-Farakka line charged on 10.11.19 (both lines are section of 400 KV D/C Rajarhat-Purnea line). Farakka - Gokarna portion of 400KV D/C Rajarhat - Purnea line (236 Ckm) including both LILO's at Farakka & Gokarna commissioned in Mar'17. Balance portion of line is commissioned on 12.07.20.
47	Ramgarh-II -Jaisalmer-II (RVPNL) (Twin HTLS)	D/C	400	100					JUL-23		
48	Ramgarh-II SEZ PP- Fateharh-II (Twin HTLS)	D/C	400	88					NOV-23		
49	Reconducting of Parli (PG) - Parli (M) 400kV D/C line section of above line (at SI.1) with twin HTLS conductor with a minimum capacity of 196 MVA Ckt. at a nominal voltage	D/C	400	9					AUG-23		
50	Reconducting Dulhasti Ratle LILO tap point of Dulhasti- Kishenpur 400kV line implemented through twin moose conductor to Quad moose conductor	S/C	400	13					APR-25		
51	Reconducting of 400 kV Jodhpur (Surpura) (RVPN)- Kankroli s/c (twin moose) line with twin HTLS conductor inl c. OPGW installation	S/C	400	188					MAY-24		
52	Reconducting of Jharsuguda/Sundargarh(PG) Rourkela (PG) 400 kV twin moose line with twin HTLS	D/C	400	1404					NOV-25		
53	Reconducting of Kolhapur(PG) - Kolhapur (MSETCL) 400kv D/C line (Ckt-2) under TS strengthening beyond Kolhapur for export of power from Solar and Wind Energy	D/C	400	40	0	0	0	40		SEP-23	Commissioned 08/23.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
54	Removal of LILO of Bawana- Mandola 400kv D/C line at Maharanibagh s/s and Extension of above LILO section from Maharanibagh upto Narela s/s so as to from 2x400 kV D/C Maharanibagh- Narela line on Mult	D/C	400	46					SEP-22		
55	Removal of LILO of one Ckt. of Bhadla-Bikaner (RVPN) at Bikaner (PG) and Extension of this LILO section from Bikaner (PG) to Bikaner-PS -Bikaner (PG)	D/C	400	68	0	0	0	68	SEP-23	AUG-23	Commissioned 07/23.
56	Sikar II - Neemrana 400kV D/C line (Twin HTLS)	D/C	400	284					DEC-22		
57	Siliguri - Purnea	D/C	400		0	0	0		SEP-13	MAY-20	
58	Simbhavali (400kV) -Muradnagar-II (Gaziabad) 400kV D/C line	D/C	400	142	0	0	0		APR-23	MAR-23	
59	Sitamarhi (POWERGRID) (Quad Moose) - Dhalkebar (Nepal) (Indian Portion)	D/C	400	78	0	0	0	78	OCT-23	OCT-23	Commissioned 09/23.
60	Tirunelveli PS - Tuitcorin PS (Quad) line-1 and 2 line	D/C	400	48	33	33	33	24	APR-17	MAR-18	Erection completed. Work has been slowed-down to match with Generation (ant. by Mar'18).
61	Chandigarh S/s - Panchkula (PG) (incl. 10 KMs underground cable).	D/C	220	48	56	53	51	43	SEP-22	DEC-22	Work of downstream system (66 KV Cable) under progress by UT Chandigarh. 220 KV Underground cable laying completed. Work held up at 5 locations due to ROW issues. DM, SAS NAGAR issued orders u/s 16 of Indian telegraph act for removal of ROW on 09.11.2020. High Court stayed works on 16.11.2020. Next hearing on 20.08.2021 after repeated adjournments.
62	Kathalguri (NEEPCO) - NAMSai (POWERGRID) 220kV D/C line	D/C	220	139					OCT-25		
63	Laying of cable between Minamarg and Zojilla top section of Alusteng-Drass 220kV Section	S/C	220	15					DEC-24		
64	LILO of 220kV Firozabad (220kV)-Agra (765kV PG) line at 400kV Firozabad (J-FTL-TBCB)	D/C	220	0							
65	Purnea - Purnea (New)	D/C	220	2	0	0	0	2	MAY-20	DEC-19	Re-conductoring work completed & charged.
66	Re-conductoring of BTPS- Salakati 220kv line with Single HTLS Conductor	D/C	220	8	0	0	0	8	MAY-23	JUL-23	Commissioned 06/23.
67	132kV D/C Roing (PG) -Chapakhowa (AEGCL) line	D/C	132	66					MAY-22		
68	132kV Firozabad (400kV)- Narkhi D/C line (J-FTL-TBCB)	D/C	132	0	0	0	0				
69	LILO of 132kV Atmadpur -Barhan S/C line at 400kV Firozabad (J-FTL-TBCB)	S/C	132	0							
70	LILO of Aizwol (PG) - Zemabawk at Melriat (PG)	D/C	132	30	17	17	17	10	DEC-12	NOV-18	Line commissioned in Nov'18.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
71	LILO of Gangtok - Melli at Rangpo	S/C	132	19							
72	LILO of Ranganadi - Nirjuli at Pare HEP	D/C	132	3	10	10	10	3		FEB-18	Line work completed. Test charged on 03.03.2018.
73	Melriat (New) - Sihmui line	D/C	132	12	20	20	20	12	DEC-12	NOV-18	Line commissioned in Nov'18.
74	Pasighat - Roing line.	S/C on D/C	132	102	347	347	347	104	DEC-12	JUN-17	Line commissioned in Jun'17.
75	Reconducting of existing Single AAAC Panther Khandong (NEEPCO)	S/C	132	40					NOV-24		
76	Re-conductoring of Agartala GBPP - Agartala (State) with HTLS conductor	D/C	132	16	0	0	0	16	MAY-18	FEB-18	Line commissioned in Feb'18.
77	Reconductoring of Aizawal (POWERGRID) - Luangmual (Mizoram) 132kV ACSR Panther S/C line with Single HTLS Conductor of 800A (at nominal Voltage Level)	S/C	132	1					APR-25		
78	Reconductoring of existing Single AAAC Panther Khliehriat (POWERGRID)	S/C	132	73					NOV-24		
79	Reconductoring of existing Single ACSR Panther Khandong (NEEPCO)	S/C	132	42					NOV-24		
80	Reconductoring of existing Single ACSR Panther Kopili (NEEPCO)	S/C	132	10					NOV-24		
81	Reconductoring of exiting Single ACSR Panther Khliehriat (POWERGRID)	S/C	132	7					NOV-24		
82	Re-conductoring of Imphal (PG) - Yurembam with HTLS conduuctor.	S/C	132	1	0	0	0	1	JUL-18	APR-18	Line commissioned in Apr'18.
83	Reconductoring of Melriat (GIS) (POWERGRID) - Zuangtui (Mizoram) 132kV ACSR Panther S/C line with Single HTLS conductor of 900A (at nominal voltage level)	S/C	132	10					APR-25		
84	Reconductoring of Rangpo-Gangtok 132kV D/c line with single HTLS conductor of 800A (at nominal voltage level)	D/C	132	54					NOV-24		
85	Roing - Tezu line	S/C on D/C	132	73	244	244	244	72	APR-12	JUN-17	Line commissioned in Jun'17.
86	Shifting of Melriat (GIS) (POWERGRID) - Zuangtui (Mizoram) 132kV HTLS line from existing bay and termination of the HTLS line in the new bay	S/C	132	1					APR-25		
87	Silchar - Hailakandi (Contingency arrangement)	D/C	132	60	110	110	110	60		NOV-17	Part line commissioned (35Ckm) through contingency in Jun'12. Balance line commissioned in Nov'17.
88	Tezu - Namsai line.	S/C on D/C	132	96	332	332	332	95	DEC-12	JUL-18	Line commissioned in Jul'18.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
REC Transmission Projects Company limited(RECTPCL)											
1	(PMDP - Jammu) LILO of Barn - Kishanpur at Nagrota	S/C	220	10	0	0	0		MAR-19		Due to non-availability of land, work could not commence though agency is ready for mobilization.
2	(PMDP - Leh) Drass - Padum (Zanaskar) line	S/C	220	207	0	0	0		MAR-19		Tender shall be published immediately after getting clearance from the JKPDD/PGCIL & sanction of additional fund requirement by MoP.
3	(PMDP - Leh) Phyang (PGCIL) - Diskit (Nubrai) line	S/C	220	100	0	0	0		MAR-19		Tender shall be published immediately after getting clearance from the JKPDD/PGCIL & sanction of additional fund requirement by MoP.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ASSAM ELECTRICITY GRID CORP. LIMITED(AEGCL)											
1	Sonabil - Biswanath Chariali	S/C	220	40	136	133	62	0	MAR-21	MAR-21	RoW issues at many locations.
2	Agia-Sonapur (Hatchingmari) S/C line D/C tower	S/C	132	103	387	363	284	0		NOV-19	RoW issues many locations. Change in scope of work due to technical issues.
3	Amguri solar park - Mariani line (GEC-II)	D/C	132	0	5	0	0			MAR-20	Re-survey done due to requirement of additional tower, additional financial implication involved which was submitted to APGCL for deposit
4	Barnagar-Barpeta line on D/C tower	D/C	132	68	0	0	0	0		AUG-19	The scope was changed to LILO of Shaligaon- Nalbari line at Barpeta GSS.
5	BTPS - Kokrajhar line	S/C on D/C	132	10	39	39	39	10	DEC-13	JUN-16	Line charged on 30.06.2016.
6	BTPS (salakati)-APM line S/C on D/C tower	S/C	132	42	163	115	84	0		MAR-20	RoW issues at many locations. Change in scope of work due to technical issues.
7	Hailakandi-Karimganj line on D/C tower	S/C	132	26	93	13	0	0		DEC-20	1. Contract agreement cancelled due to contractual failure. 2. Work order issued for supply of stub, superstructure,
8	Kokrajhar - Bilashipara - Gauripur	S/C on D/C	132	63	203	203	203	63	SEP-13	NOV-19	Kokrajhar to Bilashipara charged on 24.06.16 and Bilashipara to Gauripur charged on 14.06.2016
9	Kukurmara - Azara line	S/C on D/C	132	5	29	29	29	6	DEC-11	NOV-19	Court case pending at Loc-19. Stringing of Railway and Highway crossing left to be done.
10	Kukurmara(Mirza)-Boko	S/C on D/C	132	6	0	0	0				Proposal was dropped.
11	LILO of both ckt of Depota - Gohapur at Sonabil S/S	2xD/C	132	3	6	6	6	3	NOV-13	JUN-16	Charged on 31.08.2015.
12	LILO of Dhaligaon- Bornagar line at Barpeta GSS (Package-A)	D/C	132	24	96	63	33	0		APR-20	ROW issues at many locations. change in scope of work due to technical issues. (LILO to Barpeta GSS is from Dhaligaon-Nalbari line, not from Dhaligaon-Barnagar line)
13	LILO of one ckt of Rowta-Depota at Dhekiajuli	S/C	132	2	8	0	0	0		JUL-17	One tower excavation work completed
14	LILO of one ckt. of Rowta-Depota line-1 at Dhekiajuli (Pkg B)	D/C	132	2	8	8	8	2		MAY-18	Test Charged on 30.01.18.
15	LILO to Barpeta GSS from 132 kV Dhaligaon-Bornagar line	D/C	132	24							
16	Sonapur - Chandrapur line	D/C	132	28	55	53	51	20	NOV-13	MAR-18	Completed and Charged on 10.03.2018.
17	Sonapur - Jagirod line	D/C	132	52	107	107	107	24	NOV-13	DEC-20	Due to ROW issues stringing is not completed. (Forest clearance issues).

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
BIHAR STATE POWER TRANSMISSION COMPANY LIMITED(BSPTCL)											
1	BTPP - Naubatpur line (twin moose conductor)	D/C	400	126	339	257	190		SEP-23	FEB-23	
2	LILO of (Quad) Barh - Patna at Bakhtiyarpur (New)	D/C	400	10	61	49	43		JUL-23	FEB-23	ROW issues.
3	Amnour- Digha	D/C	220	48	0	0	0		APR-23	JAN-22	
4	Bakhtiyarpur (New) - Fatuha (BSPTCL)	D/C	220	45	157	142	107	0	OCT-23	DEC-22	Work under progress.
5	BTPP - Dehri-on-sone (single zebra conductor)	D/C	220	77	246	177	97		OCT-23	AUG-22	
6	BTPP - Dumraon (New) GSS	D/C	220	64	215	185	0		SEP-23	FEB-23	
7	BTPP - Karmnasa GSS line (twin moose conductor)	D/C	220	59	185	134	58		JUN-23	FEB-23	
8	LILO of Purnea (PG) - Khagaria (New) at Korha (New)	D/C	220	28	0	0	0		JAN-20	JUN-22	land not finalised yet
9	LILO of Sipara (BSPTCL) - Bihta (BSPTCL) at Jakkanpur (New)	D/C	220	47	0	0	0		AUG-23		M/s BGCL
10	Pusouli (New) - Dehri	D/C	220	62	159	135	110	18	SEP-23	MAR-23	work under progress
11	Sitamarhi (New) - Motihari (New)	D/C	220	120	0	0	0				This is the Same line as mentioned in Sr. no.34-Sitamarhi(New)-Raxual
12	Tajpur- Goraul line	D/C	220	102	0	0	0	102	MAY-23	MAY-23	Commissioned 04/23.
13	Tajpur- Samastipur (New) Trans. line	D/C	220	37	0	0	0		MAY-23	MAR-23	
14	Thakunganj - Kishanganj (New) Trans. line	D/C	220	52	0	0	0		MAR-24	DEC-22	
15	Betia-Raxaul (2nd circuiting)	D/C	132		0	0	0				Completed
16	Motihari-Bettia	D/C	132	79	143	143	143	79		MAY-17	completed
17	Motihari-Motihari	D/C	132	78	142	142	142	78		JUL-17	Completed
18	Motihari-Raxaul	D/C	132	119	215	215	215	119		OCT-17	Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
CHHATTISGARH STATE POWER TRANSMISSION CO. LTD.(CSPTCL)											
1	Bilaspur - Mopka DCDS line	D/C	220	80	0	0	0		MAR-22		This line was re-planned as LILO of 220 KV Mopka -Bhatapara circuit & 220 KV Mopka- Siltara circuit on multi circuit tower at 220 KV S/s Dhardehi (Bilaspur) and these line were charged on dtd 25.09.2019
2	Bilaspur - Suhela DCDS line	D/C	220	220	0	0	0		MAR-22		This line was re-planned as LILO of 220 KV Mopka -Bhatapara circuit & 220 KV Mopka- Siltara circuit on multi circuit tower at 220 KV S/s Dhardehi (Bilaspur) and these line were charged on dtd 25.09.2019
3	DCDS Raita - Parsada	D/C	220	110	0	0	0		MAR-20		land for substation not finalized
4	Dhamtari - Gurur DCDS line	D/C	220	50	0	0	0		MAR-19	AUG-19	This line is re-planned as Gurur-Kurud(Bangoli) , S.No. 7
5	Janjgir Champa Ps - Mopka (GEC-II)	D/C	220	0	0	0	0				work not approved till date
6	Kuurud - Patan DCDS line	D/C	220	22					MAR-24		
7	LILO of Bhatapara - Doma at Rita (400kV S/s)	D/C	220	30	0	0	0		MAR-22		Estimate sanctioned
8	LILO of Mopka - Siltara line at Raita.	D/C	220	30	0	0	0		MAR-22		Estimate sanctioned
9	Raita - Rakhi DCDS line on multi ckt tower	D/C	220	140	0	0	0		MAR-22		work not approved till date
10	Rajnandgaon Ps - Bhilai (GEC-II)	D/C	220	0	0	0	0				work not approved till date

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DELHI TRANSCO LIMITED(DTL)											
1	220 kV between Park Street to Electric Lane and between Lodhi Road to Electric Lane	S/C	220	17	0	0	0		OCT-23	JUL-23	1. Cable laying work have been completed in all 19 sections. 2. Cable Straight through Jointing work completed in all 17 JB's. 3. Case file for releasing of Advance payment (Rs.6.45 Crore) in favour of M/s. PGCIL have been processed on 14/03/2022. This Case file has been received back from Finance Dept. on 12/05/2022 seeking some clarifications, accordingly the Case file put up for seeking clarification from Planning Deptt on 12/05/2022, 27/05/2022, 14/06/2022, 28/07/2022 and 23/08/2022 and received back on 30.09.2022. Clarification sought from PGCIL as per queries of Planning department on dated 04.10.2022, which is still awaited. A) Electric Lane to Park Street (JB#01):- 4. 220kV GIS end termination work and installation of link boxes has been completed.Termination of OFC is completed. 5. Electrical Inspector clearance has been received on 28-03-2023. 6. Commissioning team meeting/activities held on 27th to 29th March, 2023. 7. As per direction of Dir(Opr), and as i
2	220 KV D/C U/G Cable from Kashmiri Gate to Timarpur (2x5)	D/C	220	10	0	0	0		NOV-23	OCT-23	1. Contract Agreement has been executed on 15.10.2019. 2. Cable laying work completed in all 09 sections. 3. Cable Jointing (48) has been completed in all 08 JB's. 4. The sites are handed over to PWD by 26.04.2022 after completion of work on PWD Road. 5. Cable end terminations (6 Nos) work has been completed at Timarpur end. On 10.05.2022. 6. A case file has been forwarded to Project I deptt on 15.06.2022 seeking current status of the availability of GIS bays at 220KV Kashmiri Gate S/Stn. GIS interface drawing for manufacturing of Cable indoor termination has been provided to M/s LSCI on dt. 10.03.2023. 8. A case file was forwarded to Planning wing of DTL seeking information/confirmation about the execution of proposed 220 kV Rajghat Kashmiri Gate D/C O/H T/L and location of the end tower of the same towards 220 kV Kashmiri Gate S/stn. The case file is received back on dt. 25.01.2023 informing that as per 13th Business plan connectivity from 220kV Rajghat to Kashmiri Gate S/st
3	Bawana - Kanjhawala at Barwala	D/C	220	1						MAR-23	
4	Budella - Zakhira	D/C	220	20					MAR-20		
5	Dev Nagar - Subzi Mandi (U/G Cable)	D/C	220	10	0	0	0		MAR-22	OCT-22	
6	Harsh Vihar - Preet Vihar	D/C	220		0	0	0		FEB-16		
7	IP-Park Street-Electric Lane (Cable)	S/C	220	18	0	0	0		MAR-22	MAR-22	Work in Progress.
8	Kashmiri Gate - Rajghat line	D/C	220	10	0	0	0				PGCIL yet to start the work.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
9	LILO of 2nd Ckt Kanjhawala - Njafgarh at Mundka	D/C	220	7						MAR-21	
10	LILO of AIIMS - Ridge Valley at R.K. Puram	D/C	220	5	0	0	0			NOV-21	1. Preliminary Joint Survey has been carried out on 18.12.19. 2. CPG has been submitted on 20.12.2019. 3. Contract Agreement has been executed on 23.12.19. 4. L-2 network has been approved on 07.01.2020. 5. Drum length has been approved for all eight sections. 6. R.K.Puram-AIIMS Ckt-II (Bay No 206) has been charged on 29.03.2021 and thereafter R.K.Puram Ridge Valley Ckt-II (Bay No-212) has been charged on 30.03.2021 7. R.K.Puram-AIIMS Ckt-I (Bay no 207) has been charged on 31.03.2021 and thereafter R.K.Puram Ridge Valley Ckt-I (Bay No 211) has been charged on 31.03.2021. 8. Installation of Route markers has been completed.
11	LILO of Bamnauli to DIAL D/C at Bhartal	D/C	220	4					MAR-20		
12	LILO of Electric Lane to Park Street at Dev Nagar (U/G Cable)	D/C	220	10	0	0	0		JUL-23	APR-23	1. CPG has been submitted on 20.12.2019. 2. Contract Agreement has been executed on 23.12.2019. 3. L-2 network has been approved on 06.01.2020. 4. Cable laying work has been completed in 12 sections out of 12 sections. 5. Jointing works have been completed at 12 JBs out of 12 JBs. 6. Indoor End Termination work at 220kV GIS bay Devnagar S/stn has been completed. 7. Park Street Devnagar 220KV U/G cable has energized on 06.12.2022 at 20:58 Hrs. 8. Provisional time extension has been approved from competent authority up to 30.04.2023. 9. The Electric lane-Dev Nagar circuit was test charged on 29.03.2023 at 20:54 hrs but it tripped on differential protection soon after. The repairing work of side cable is in progress.
13	LILO of first ckt of double ckt of Pragati - Sarita Vihar at maharani Bagh	D/C	220						MAR-15		
14	LILO of Maharanibagh - Gazipur at Mayur Vihar	D/C	220	0						MAR-22	
15	LILO of Maharanibagh - Masjid Moth at Nehru Place	D/C	220	0						MAR-21	
16	LILO of Mandola - Gopalpur at Budhpur/Nathupura	D/C	220	2						MAR-22	
17	LILO of Narela - Mandola at Tikri Khurd	D/C	220	3	10	5	5		JUN-19	MAR-19	
18	LILO of one ckt of Bamnauli - Naraina Ckt-I at Pappankalan-I	S/C	220		2	2	2	0	MAR-15	NOV-17	Work completed
19	LILO of Pragati - Sarita Vihar at Maharanibagh	D/C	220	1							
20	Zakhira - Devnagar D/C U/G	D/C	220	10					MAR-21		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DEPARTMENT OF POWER ARUNACHAL PRADESH(null)											
1	LILO of Ranganadi - Itanagar at Pare HEP	D/C	132	5	12	12	12	5		MAR-18	Line work completed. a) RHEP Section: Charged on 06.07.2018. b) Itanagar Section: Charged on 07.07.2018.
2	Pasighat-Roing -Tezu - Namsai 132kV S/c line (2nd ckt. stringing) (GEC-II)	S/C	132	0							
3	Tezu pool - Tezu line (GEC-II)	D/C	132	0							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ELECTRICITY DEPARTMENT, GOVT. OF MANIPUR(ED, Manipur)											
1	Kakching - Churachandpur	S/C on D/C	132	35	0	0	0		OCT-17		Work almost completed except two spans of 700 m due to forest clearance.
2	Leimatak PH (NHPC) - Ningthoukhong 132 s/s 2nd ckt	S/C on D/C	132	11	0	0	0		NOV-17		35% work completed
3	Moreh Line	S/C	132	45	181	158	70	3	SEP-17		
4	Thanlon line	S/C	132	66	242	234	224	52	SEP-17	SEP-17	
5	Thoubal 400kV s/s - Kongba Yaingangpokpi , Hundung	D/C	132	22	44	43	34	9	AUG-17	SEP-17	
6	Thoubal 4ookV s/s - Moreh 132kV s/s	D/C	132	170	0	0	0		MAR-18		WIP
7	Tipaimukh Line	S/C	132	10	24	12	0		DEC-17		
8	Yurembam S/S (State) 132kV-YurembamS/S(PGCIL) 132kVS/S 3rd ckt	S/C on D/C	132	2	0	0	0		NOV-17		35% work completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ENERGY & POWER DEPARTMENT,GOVT. OF SIKKIM(SPD)											
1	Dikchu -Singhik	D/C	220	22					JUN-23		
2	(Sikkim) Singhik-Chungthang line	D/C	220	30					SEP-22		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
GOA ELECTRICITY DEPARTMENT(ED-GOA)											
1	Colvale - Kadamba - Verna - Cuncolim line	D/C	220	120						MAR-19	Proposals have been forwarded to Government. The aprocal is awaited from Finance Department.
2	Colvale-Saligao	D/C	220	80					JUL-19		
3	Colvale - Tuem	D/C	220	20						MAR-19	Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtatined from the Government.
4	Ponda - Verna	M/C	220	84		0	0	0		MAR-19	Proposals have been forwarded to Government. The aprocal is awaited from Finance Department.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
GUJARAT ENERGY TRANSMISSION CORP. LIMITED(GETCO)											
1	Dhuvaran-Chharodi Line	D/C	765	240	0	0	0			MAR-22	
2	Amreli - Kasor line	D/C	400	460	680	633	591	224		MAR-25	W I P / Severe RoW problems
3	Bhachunda - Bhuj Pool (PG) line	D/C	400	220	0	0	0			MAR-21	Yet to award.
4	Bhachunda - Varsana line (Twin AL-59)	D/C	400	280	431	308	256	32		DEC-23	WIP
5	Bhogat-Kalavad (Twin AL-59)	D/C	400	250	409	408	402	199	NOV-23	SEP-23	WIP.
6	dhuvaran - Fedra (Quad) line	D/C	400	140						MAR-22	
7	Kosamba- Achhalia	D/C	400	140	0	0	0	0		MAR-21	Yet to award
8	LILO of both ckt. Kakrapar - Vapi (PG) line at Chikhli S/s (Twin Moose)	D/C	400	80						MAR-22	
9	LILO of Kasor-Amerli line at Fedra	D/C	400	80						OCT-22	
10	LILO of one ckt Halvad - Vadavi line at Chharodi S/s (ACSR Twin Moose)	D/C	400	60	411	336	225	140		MAR-21	WIP
11	LILO of one ckt Kosamba-Chorania line at Fedra	D/C	400	46	66	55	48	0		MAR-19	WIP
12	LILO of one ckt. of planned Ukai - Kosamba line at new s/s near Chikhli	D/C	400	120						MAR-22	
13	LILO of one Ckt. Vadavi- Halvad line at Sanand-II GIDC s/s with Twin AL-59 Cond. and OPDW line	D/C	400	85	0	0	0		FEB-24	MAR-23	
14	LILO of one Ckt. Vadavi- Halvad line at Sanand-II GIDC s/s with Twin AL-59 Cond. and OPDW line	D/C	400	85	130	129	128	78	MAR-23	DEC-23	
15	LILO of SSP- Asoj & SSP -Kasor lines at Achhalia S/S	D/C	400	80	0	0	0	0		MAR-21	Yet to award
16	Mundra (Adani) - Zerda line 1	D/C	400	640	997	491	293	120		SEP-23	W I P / Severe RoW problems
17	Pipavav-Amreli	D/C	400	150	0	0	0	0		MAR-21	Yet to award
18	Sankhari-Prantij	D/C	400	200		0	0	0		MAR-21	Yet to award
19	Shapar - Pachham (Fedra) line	D/C	400	197	301	251	225	25	MAR-23	DEC-23	WIP
20	Shapoorji Pallonji generating station	D/C	400	220	0	0	0	0		DEC-16	Generation not coming
21	Soja -Zerda line (Pkg-2) with Twin AL-59 Conductor	D/C	400	135	200	200	200	135	JUL-23	MAY-23	RoW issues, court matter and COVID-19 pandemic
22	Vadavi (Balance Work) - Halvad line (Package-2) (Twin AL-59)	D/C	400	144					DEC-23		
23	Vadinar (Balance Work) -Amreli line (PKG-III) with ACSR Twin Moose Conductor and Earth Wire	D/C	400	121	533	533	533	242	JAN-24	JUN-23	WIP
24	Varsana-halvad	D/C	400	237	360	320	306	111		DEC-23	Tender to be invited at Risk & Cost of EPC Contractor.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
25	Wanakbori TPS-Soja	D/C	400	212	343	272	271	144	DEC-19	MAR-19	WIP
26	Amreli - Maglana line	D/C	220	400	0	0	0			MAR-21	Tender to be done
27	Babara - Gondal - II line	D/C	220	320	0	0	0			MAR-20	Tender to be done
28	Balance work of 220kV D/C KALAWAD - KANGASIYALI LINE with AL-59 condu. and OPGW	D/C	220	114					OCT-23		
29	BECL (Padva) - Botad line	D/C	220	188	310	249	209	34		MAR-24	Tender on website and last date is 10.12.2018. (Risk & cost for Balance work).
30	Bhachau - Radhanpur	D/C	220	340	0	0	0	0		MAR-22	Yet to award.
31	Bhatia - Kalavad line	D/C	220	238	373	176	127	11		MAR-25	Tender on website and last date is 17.12.2018. (Risk & cost for Balance work).
32	Bhogat - Moti Gop line (AL-59)	D/C	220	140	225	164	143	16		DEC-23	WIP
33	Bhogat - Ranavav line (AL-59)	D/C	220	150	216	142	107	0		DEC-23	WIP.
34	Chhatral - Dhanaj	D/C	220	40	0	0	0	0		MAR-22	Yet to award
35	Chikhli - Bhilad	D/C	220	170	0	0	0	0		MAR-22	Yet to award
36	Chorania - Botad	D/C	220	104	170	164	145	36		MAR-24	WIP
37	Chorania - Salejada line (AL-59)	D/C	220	135	217	216	215	126	DEC-23	DEC-23	WIP .
38	Gavasad - Salejada line with AL-59 conductor	D/C	220	194	327	295	275	102	JUN-19	MAR-24	W I P / Severe RoW problems
39	Hadala - Rajkot-II	D/C	220	25	0	0	0	0		MAR-23	Yet to award
40	Hazaira (GSEC) - Mota	D/C	220	111	182	111	96	42		JUN-19	Inter connection of Utran-Kosamba charged under stop gap arrangement (Kosamba-Mota & Utran-Mota) on 16.06.2018 as per system requirement.
41	Jasdan - Gondal	D/C	220	100	0	0	0	0		MAR-22	Yet to award
42	Kalavad - Kangasiali line	D/C	220	112	196	196	195	111		SEP-23	Tender under acceptance.
43	Keshod - Keshod	D/C	220	60	0	0	0	0		MAR-24	Yet to award
44	Keshod - Veraval line	D/C	220	180						MAR-21	
45	Keshod - Visavadar	D/C	220	120	0	0	0	0		MAR-22	Yet to award
46	LILO f one ckt. Chandrapura - Godhara line at Halol	D/C	220	20						MAR-20	
47	LILO of 220kV GSEG - Mora - Kim line at 220kV Velanja	M/C	220	7	13	8	5	0	JAN-18	DEC-23	WIP.
48	LILO of Achhaliya-Jambuva line at Vyankatpura (Jarod) S/S	D/C	220	125	130	130	130	72		AUG-20	
49	LILO of Bhatia - Kalav ad - Kangasiyali at Khambhalia - II	D/C	220	50		0	0	0		MAR-21	Yet to award
50	LILO of both ckt. Kawas - Navsari (PG) line at Vesu S/s (2220kVu/g cable)	D/C	220	5	0	0	0			MAR-25	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
51	LILO of both ckt Kawas - Nvasari (PG) line at Khajod S/s	D/C	220	20	0	0	0			MAR-21	
52	LILO of both ckt. Visavadar- Timbdi line at Keshod S/s	D/C	220	100						MAR-21	
53	LILO of Chorania - Gondal at Rajkot-II	D/C	220	25	0	0	0	0		MAR-20	Yet to award
54	LILO of Chorania - Gondal at Shapar	D/C	220	40	0	0	0	0		MAR-21	Yet to award
55	LILO of Gavasad - Salejda line at Bil	D/C	220	120						MAR-20	
56	LILO of Godhra -Kadana line at Lunawada	D/C	220	5	223	223	214	80		DEC-18	WIP
57	LILO of Jamnagar - Jetpur line-I at Sikka	D/C	220	116	178	0	0	0		MAR-21	Yet to be awarded.
58	LILO of Jetpur - Rajkot at Metoda	D/C	220	5	0	0	0	0		MAR-21	yet to award
59	LILO of Keshod - Timbdi line at Veraval	S/C	220	8						MAR-20	
60	LILo of Morbi - Hadala line at Makansar S/s	D/C	220	20						MAR-21	
61	LILO of of both ckt. GSEG - Kosamba line at Olpad S/s	D/C	220	16						MAR-21	
62	LILO of one circuit of 220kV D/C BECL - Botad line at proposed 220kV Vallabhipur with ACSR Zebra conductor with OPGW	D/C	220	11	0	0	0	11		SEP-23	Commissioned 08/23.
63	LILO of one ckt Kasor - Gavasad line at Gotri S/s	D/C	220	44	85	73	73	86		MAR-25	WIP
64	LILO of one ckt. Wanakbori - Asoj line at Balsinor	D/C	220	40						MAR-21	
65	LILO of pm ckt. GPPC- Savarkumdla line at Rajula S/s (ACSR Zerba)	D/C	220	10	0	0	0			MAR-23	
66	LILO of pne ckt GPEC - Karamsad Iani at Bil	D/C	220	20	0	0	0			MAR-21	
67	LILO of Sartanpar - Wankaner line at Makansar S/s	D/C	220	2						MAR-22	
68	LILO of Savarkundla - Visavadar at Bagasara S/s	D/C	220	16	0	0	0	0		MAR-20	Yet to award
69	LILo of Tarapur - Bhilad line at Umargaon	D/C	220	10	33	12	6	0		SEP-19	WIP
70	LILO of Tarapur - Vapi line at Umargaon	S/C	220	10						MAR-20	
71	LILo of Ukai (Thermal) -Achhalia line - III at Virpore	D/C	220	15	0	0	0			MAR-21	
72	LILO of Ukat (Th) - Achhalia at Achhalia	D/C	220	10	0	0	0	0		MAR-20	Yet to award
73	LILO of Vadavi -Chatral at Santej (Dhanaj)	D/C	220	51	91	91	91	51		AUG-21	Line Commissioned
74	LILO of Vadavi - Chhatral & Vadavi - Ganndhinagar TPS at Dhanaj S/s	D/C	220	60						MAR-21	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
75	LILo of Vapi - Bhilad line at Chikhli s/s	D/C	220	150	0	0	0			MAR-21	
76	LILo of Vapi - Chikhli & Bhilad - Chikhli lines at Chikhli	D/C	220	150						MAR-20	
77	LILo of Wanakbori TPS - Zalod line at Savdasna Muvada	D/C	220	270						MAR-22	
78	LLO of 220 kv Vadavi - Chhatral line at Santej S/s	D/C	220	43	91	91	91	50	MAR-14	SEP-21	Commissioned 08/21.
79	Pipava - Bagasara line	D/C	220	160						MAR-21	
80	Pipavav - Otha line	D/C	220	100						MAR-21	
81	Pipavav - Rajula line	D/C	220	80						MAR-21	
82	Pirana (PG) - Gatrad	D/C	220	50	0	0	0	0		MAR-22	Yet to award
83	Prantij - Agiyol	D/C	220	60	0	0	0	0		MAR-22	Yet to award
84	Prantij - Dhansura	D/C	220	70	0	0	0	0		MAR-24	Yet to award
85	Suva - Achhalia	D/C	220	140	0	0	0	0		MAR-23	Yet to award
86	Termination of GPEC - Haldarva at Achhalia	D/C	220	90	0	0	0	0		MAR-24	Yet to award
87	Utran - Kosamba Line-II	D/C	220	86					DEC-09		
88	Vadavi - Sanand (DFCC) line	D/C	220	61	108	100	88	16	APR-15	DEC-23	WIP
89	Vadodara (PG) - Vyankatpura line	D/C	220	30	60	57	57	28		FEB-18	WIP
90	Vataman (PG) - Bagodara line	D/C	220	160						MAR-21	
91	Virpore - Chikhli line	D/C	220	120						MAR-20	
92	Vondh - Radhanpur line	D/C	220	340						MAR-21	
93	Vyankatpura - Halol line	D/C	220	100						MAR-20	
94	LILo of both circuits Sitac WF - Jasdan at Babara (GEC-I)	2xD/C	132	0	0	0	0			JUN-20	Price Bid Opened & amp; under approval

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
HARYANA VIDYUT PRASARAN NIGAM LIMITED(HVPNL)											
1	Bagun - Hisar (IA) line (GEC-II)	D/C	220	0	0	0	0				
2	Barula - Mahindergarh line (GEC-II)	D/C	220	0	0	0	0				
3	Bhiwani - Isharwal line	D/C	220	100	212	202	190	76	DEC-23	DEC-23	Work is in progress. Work is held up due to severe RoW problem from farmers. However, matter taken up with District Administration, Bhiwani for resolving the issue. MD, HVPNL, Panchkula to hold a meeting with farmers on dated 12.05.2023 at Shakti Bhawan Panchkula for resolving the issue.
4	Creation of 220kV D/C Mund-IOCL line	D/C	220	68	135	135	135	68	AUG-23	OCT-23	Commissioned 09/23.
5	Daukhera - Rewari line (GEC-II)	D/C	220	0	0	0	0				
6	LILO of both ckt. Narwana-Mund line at Khatkar (Jind) PGCIL S/s	D/C	220	44	130	130	128	42		FEB-21	Commissioned on 01.02.2021
7	LILO of both Ckts. of 220kV Sector-65-Pali line at Kadarapur line (AL-59)	D/C	220	7	45	13	13	0	DEC-23	MAR-24	Work in progress. (Forest Clearance Stage-I received)
8	LILO of both Ckts. of Pali-Sector-56 at Kadarapur	D/C	220	14	80	13	0		DEC-23	MAR-24	Forest clearance pending
9	LILO of Ckt. no. 04 from 400kV S/S Sector-72 Gurgaon (PGCIL) - Sector-72 Gurgaon (HVPNL) at Sector-15-II at Gurgaon	D/C	220	5	28	2	2	0	OCT-23	DEC-23	Work in progress.
10	LILO of Dhanoda - Daultabad line at Farukhnagar S/s	D/C	220	10	0	0	0			DEC-23	Principally approved but possession of land is still pending.
11	LILO of gurgaon Sec -72 - Sector 52 (A) at Sector 57	D/C	220	1	1	1	0			APR-18	Commissioned.
12	LILO of Kunihar - PGCIL Naggal line at Pinjore S/s	M/C	220	6	46	46	46	5		NOV-22	Work completed
13	LILO of Madnpur - Kunihar line at Panchkula sector-32	D/C	220	5	1	1	1	4		NOV-22	Work completed
14	LILO of Mohana - Samalkha line at Jajji (PGCIL)	D/C	220	3	24	24	16	1	DEC-23	SEP-23	Work in progress.
15	LILO of one ckt. Badshapur - IMT Manesar line at Gurgaon Sector- 77 S/s	D/C	220		4	4	4			NOV-18	Line Commissioned on 01.11.2018
16	LILO of Sector-72- Rangla Raipur at Roj-Ka-Meo	D/C	220	7	10	9	0		NOV-23	JUN-23	Short closed.
17	Mandanpur - Kunihar line at Sector-32 Mandanpur - Kunihar line at PGCL Naggal	D/C	220	40	73	73	66	28	JUL-23	DEC-23	Work in progress.
18	Nuna Majra - Nuna Majra	D/C	220	2	0	0	0			DEC-23	NIT yet to be floated
19	Panchgaon (PGCIL) - Panchgaon (HVPNL) line	MC+D/C	220	10	2	2	2	10		SEP-22	commissioned on 05.09.2022
20	Panchkula (PGCIL)- Panchkula Sector-32	D/C	220	40	74	74	67	31	AUG-23	DEC-23	Work in Progress.
21	Prithla - Sector-78 Faridabad line	D/C	220	59	169	125	66	0	FEB-24	MAR-24	Work in progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
22	Singhani - Mahindergarh line (GEC-II)	D/C	220	0	0	0	0				

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD.(HPPTCL)											
1	Sunda - Andhra Line (GEC-I)	D/C	66	0							
2	LILO of Wangtoo - Abdullapur line at Wangtoo	D/C	400	1	8	8	8	1		SEP-19	Line Commissioned
3	Nalagarh -Kunihar	S/C	400	33						MAR-17	
4	Shongtong Karcham HEP - Wangtoo (Quad)	D/C	400	18		0	0			DEC-21	Preliminert Survey has been carried out and is under tendering process for the detailed Survey of the route.
5	Palchan-Prini line (GEC-I)	N/A	33	0	60	23	9	0		JUN-20	
6	Hatkoti-Pragati Nagar	D/C	220	56	100	100	100	56	MAR-17	MAR-20	Line commissioned
7	Kashang - Jangi Pooling Station	D/C	220		0	0	0				power of kashang and other generating projects in vicinity was planned to be pooled at Jangi pooling station, since other generating projects have withdrawn LTA therefore the construction of Jangi pooling station has been dropped for the time being.
8	Koti-Karian	S/C	220	35	0	0	0			MAR-19	Delay FCA approval.
9	LILO of Bajoli Holi- Lahal line at Heling ss (GEC-I)	D/C	220	0	0	0	0			SEP-21	Forest Clearance Case is under Process
10	LILO of both ckt of Kashang -Bhaba line at Wangtoo GIS	D/C	220		0	0	0			DEC-18	Work in Progress
11	LILO of Nalagarh-Baddi at Mandhala S/S	D/C	220	8						MAR-17	
12	Mazra - Karian	D/C	220	35	52	30	0	0	JUL-23	MAR-23	Work is in Progress.
13	PGCIL (PS) Kala Amb - Andheri s/s	D/C	220	6	0	0	0		SEP-23	MAR-23	
14	Rauri-Kunihar	D/C	220	28						MAR-17	
15	Stringing of 2nd Ckts. 220kV line Dehar Power House -Kangoo s/s	D/C	220	4	0	0	0		AUG-23	MAR-23	
16	Chanju-I - Chanju-II	D/C	132	12							
17	Chanju-II - Chanju-III	D/C	132	8							
18	Chanju - Nakrot line	D/C	132	12	30	29	27	10		MAY-16	commissioned.
19	LILO of Both Ckt 132 kV D/C Kurthala - Bathri at 220/132 Mazra GIS	2xD/C	132	1	0	0	0				Forest Clearance Case is under Progress
20	Rupin HEP - Sunda (GEC-I)	D/C	132	0							
21	Tangnu Romai-I HEP - 220/132 kV Sunda S/S	D/C	132	24	37	25	17	5		DEC-21	work is progress and all efforts have been made to complete the work by Dec-21.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
HIMACHAL PRADESH STATE ELECTRICITY BOARD LIMITED(HPSEBL)											
1	Ghanvi-II - Kotla with HTLS Line (GEC-I)	D/C	66	8							
2	Hatkoti - Samoli Line (GEC-I)	N/A	66	0							
3	Kotla- Nogli-Samoli Line (GEC-I)	N/A	66	120							
4	Nathpa - Wangtoo Line (GEC-I)	N/A	66	0							
5	Bajaura - Naggar Line at Kullu (GEC-I)	S/C + D/C	33	0							
6	Baner Power House - Dehan (Dharmshala) line (GEC-I)	S/C	33	0							
7	Darkata (Ranital) - Lunj Line (GEC-I)	S/C	33	0							
8	Dunkhra (Jari) - Manikaran Line (GEC-I)	D/C	33	0							
9	Gaj Powerhouse - Kangra Line (GEC-I)	N/A	33	37							
10	LILO from Gaj - Shahpur at Chambi Line (GEC-I)	S/C	33	0							
11	LILO of Bharmour-Gharola line at Lahal (GEC-I)	N/A	33	0							
12	LILO of one Ckt. Shahpur - Kangra at Chambi (GEC-I)	D/C	33	0							
13	LILO of Pandoh - Bijni line at Pandph (GEC-I)	N/A	33	0							
14	LILO point Gharola - Chamba at Karian (GEC-I)	N/A	33	96							
15	Naggar - Bajaira Line at Kullu (GEC-I)	N/A	33	0							
16	Padhar (Gwali) - Bijni Line at Mandi (GEC-I)	S/C	33	0							
17	Pandoh - Bijni Line (GEC-I)	D/C	33	0							
18	Pirini - AD Hydro HEP XLPE Cable Pirini (GEC-I)	N/A	33	0							
19	Pirini - AD Hydro HEP XLPE Cable Pirini (GEC-I)	N/A	33	0							
20	Reconductoring of Gaj-Shahpur line (New reconductoring) (GEC-I)	S/C	33	19							
21	Salooni - Koti Line (GEC-I)	D/C	33	0							
22	Gumma - Andhra (GEC-I)	D/C	22	12							
23	Jhakri - Rampur line (GEC-I)	D/C	22	0							
24	Karcham - Bhoktoo line (GEC-I)	D/C	22	0							
25	Rampur - Nagli line (GEC-I)	S/C	22	0							
26	Rukti - Shaung line (GEC-I)	D/C	22	8							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
27	Gondpur (Paonta) - Sataun line (GEC-I)	D/C	132	0							
28	Uhl-III - Hamir Pur (By BVPCL)	D/C	132	71	0	0	0				completed on Mar-14

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
JHARKHAND URJA SANCHAR NIGAM LTD.(JUSNL)											
1	Chandil - Chaibasa (PGCIL)	D/C	400	65	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
2	Chandil - Dhanbad GSS	D/C	400	125	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
3	Chandil New - Chaibasa (PG) line	D/C	400	0	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. Tender will be floated by approval from JSERC.
4	Dumka - Jasidih	D/C	400	70	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
5	Koderma - Jasidih	D/C	400	130	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
6	Latehar (JSUNL) - Patratu (JUSNL)	D/C	400	215	304	275	260	82	OCT-22	FEB-23	Stage-I clearances awaited.
7	LILO of Bero- Patratu at GSS Mander	D/C	400	15	0	0	0			MAR-24	"The RFQ & RFP floted by M/s RECTPCL has been cancelled. The decision for mode of execution of this project will be taken after getting approval of 1st phase projects i.e Project related to PUVNL evacuation."
8	LILO of one ckt QM Kahalgaon - Maithon at GSS Dumka	D/C	400	20	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
9	OM Jasidih - Koderma GSS	D/C	400	135	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
10	Patratu - Chandil GSS	D/C	400	135	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
11	Patratu New - Chandil New line	D/C	400	0	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. Tender will be floated by approval from JSERC.
12	Patratu New - Kodarma (JUSNL) line	D/C	400	0	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. Tender will be floated by approval from JSERC.
13	Patratu New - Patratu line	D/C	400	0	0	0	0			MAR-22	Project is being implemented by JUSNL. Tender is likely to be floated in Jul 20. Length of line is 8ckm.
14	PUVNL- Patratu	D/C	400	14	0	0	0		JUL-23		Request letter regarding additional fund as difference of sanctioned cost and offered price of L-1 bidder has been sent to energy dept. Govt of Jharkhand. After sanctioning of requisite fund, work order will be issued.
15	PVUNL-Chandil	D/C	400	270	0	0	0				Technical evaluation under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
16	PVUNL-Koderma	D/C	400	300	0	0	0				Technical evaluation under progress.
17	QM Koderma - Daltonganj	D/C	400	200	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
18	QM Koderma DVC TPS - Koderma JUSNL	D/C	400	15	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
19	QM North Karanpura - Latehar	D/C	400	100	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
20	QM Patratu - Koderma GSS	D/C	400	150	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
21	Quad Essar (Chandwa) - Latehar (JUSNL) TL	D/C	400	83	122	122	120	43	SEP-23	MAR-23	Work in Progress.
22	Quad Essar (Latehar) - Chandwa TL	D/C	400	2	7	4	0			FEB-22	Work in Progress.
23	TTPS - Dumka GSS	D/C	400	236	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
24	TTPS-PTPS (Modification and upgradation) to provide startup power to PVUNL)	D/C	400	0	0	0	0				LOA placed on 15.07.22. Schedule completion 14.10.22.
25	3 Ph. Baliyapur - Topchanchi	D/C	220	50	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
26	3 Ph. Giridih - Domchanch	D/C	220	90	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
27	3 Ph. Giridih - Topchanchi	D/C	220	60	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
28	3 Ph. Khunti - Mander (400kV GSS)	D/C	220	60	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
29	3 Ph. Khunti - Simdega	D/C	220	120	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
30	3 Ph. Koderma - Domchanch	D/C	220	16	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
31	Chaibasa - Gua TL	D/C	220	168	278	127	110	0		JAN-22	Wildlife clearance issue.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
32	Chandil (400kV GSS) - Jadugoda	D/C	220	80	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
33	Chandil GSS - Chandil	D/C	220	10	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018.
34	Chandil GSS - Tamar	D/C	220	25	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
35	Chandrapura DVC - Chandrapura	D/C	220	8	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
36	Chatra - PBCMP (Barkagaon) TL	D/C	220	117	185	158	125	20		MAR-23	Work in Progress.
37	Giridih - Jamua	D/C	220	160	0	0	0		MAY-18		This line actually constructing at 132kV volatge level instead of 220kV voltage level
38	Govindpur - Govindpur	D/C	220	7	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
39	Hazaribagh - Barkatta	D/C	220	18	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
40	Koderma (JSEB) - Koderma(DVC)	D/C	220	21	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 31.01.2018
41	Koderma - Giridih	D/C	220	140	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
42	LILO of 220kV D/C Govindpur -TTPS at Jainmore	D/C	220	47	92	82	67	24	SEP-23	MAR-23	Work in Progress.
43	LILO of both ckts Dumka - Govindpur at Palojori GSS	D/C	220	10	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
44	LILO of Chandil - Ranchi (PG) at Tamar	M/C	220	10	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
45	LILO of Hatia - Lohardaga at GSS Mander	D/C	220	10	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
46	LILO of Patratu - Hatia at PTPS by MC Tower	D/C	220		0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
47	Link Line Daltonganj - Garhwa TL (Bhagodih END)	D/C	220	82	159	159	159	89	MAR-22	AUG-20	Link Line Daltonganj-Garhwa (both end Bhagodih end and Daltonganj end) has been commissioned on 18.08.2020.
48	Mander - Tamar	D/C	220	56	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
49	Noamundi - Chaibasa (PG)	D/C	220	130	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
50	Noamundi - Jadugoda	D/C	220	80	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
51	P.T.P.S. - Ratu	D/C	220	70	124	122	121	49	MAY-18	OCT-20	Tree Cutting Permission awaited for Hapua-Katia Proposal from DFO, Ramgarh.
52	Ratu - Mander	D/C	220	15	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
53	Simdega - Chaibasa	D/C	220	165	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
54	Tenughat - Chandrapura	D/C	220	55	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
55	Tenughat - Gomia	D/C	220	20	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
56	Tenughat - Hazaribagh	D/C	220	135	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
J&K POWER DEVELOPMENT DEPARTMENT(JKPDD)											
1	Kharu S/S - Himya S/S	S/C	66	51	242	239	204	36		DEC-16	Slow progress.
2	Leh III (Army base) - Leh	S/C	66	10	53	29	8	2		DEC-16	Rerouting of line and ganglas s/s dropped. Leh Army S/S shall be connected with Leh S/S.
3	Kiru HEP - Kishtwar Pooling Station (Triple HLTS Conductor)	D/C	400	0	0	0	0			DEC-21	work under planning stage.
4	LILO of one Ckt. of Kiru HEP - Kishtwar PS at Kwar HEP and Pakal Dul HEP	D/C	400	0	0	0	0			DEC-21	Work under planning stage.
5	Delina - Wahipora-Kishanganga	D/C	220	80							Fund yet to be tied up.
6	LILO-II of Bishnah-Hiranagar Tr. Line from 400/220 kV Grid Station Jatwal (PGCIL) to Loc. No. 203	D/C	220	4					MAY-23		
7	(PMDP - Kashmir) Extension of Mirbazar - Alusteng line upto New Wanpoh	D/C	220	12	19	7	0	0	MAY-23	JUN-23	Works in progress.
8	(PMDP - Kashmir) LILO of one ckt. Alusteng - New Wanpoh at Tailbal	D/C	220	7	5	5	4		AUG-23	MAR-23	LILO Completed after ROW issue at one location.
9	(PMDP - Kashmir) LILO of Wagoora - Mirbazar line at Lassipora	D/C	220	11	22	21	20	0		JUN-22	Works under progress. Delayed due to severe ROW issue.
10	Thein (RSD)-Hiranagar (2nd ckt)	S/C	220	40	117	117	117	40	MAR-08	DEC-19	E-NIT floated by PGCIL for the three works on 09-10-2017.
11	Wagoora-Budgam- Zainkote	D/C	220	60	123	106	82	17	JAN-24	OCT-23	ROW issues at various locations delaying the project.
12	Wagoora-Mirbazar	D/C	220	104	177	175	173	63	AUG-23	JUL-23	ROW,, compensation issues delaying the project.
13	Zainkote-Alusteng-Mirbazar	D/C	220	254	444	436	371	114	MAY-19	MAR-23	Section I-- Zainakote-Alusteng completed and commissioned in Feb 20. Erection works on Section-II Alusteng-Mirbazar section held up due to non-availability of funds.
14	Lower Kalnai - Thathri S/s (existing) line	D/C	132	6							
15	Parnai HEP - Parnai (JKPDD)	D/C	132	30							
16	(PMDP - Jammu) Hiranagar - Kathua line (Reconductoring)	D/C	132	152	0	0	0		MAR-19	DEC-19	CC-I meeting held on 3rd and 4th of June 2019 and minutes of meeting yet to be issued.
17	(PMDP - Jammu) LILO of Canal - Miran Sahib at Chatha	D/C	132	16	3	0	0		MAR-19	MAR-20	Out of 40 Kanals of land 20Kanals land has been acquired. Preliminary works (soil testing and demarcation) are under progress. Layout also approved.
18	(PMDP - Kashmir) LILO of Budgam - Bemina at Tengpora (Power Cable)	D/C	132	8	0	0	0		MAR-20	SEP-21	Completed
19	(PMDP - Kashmir) Replacement of Conductor in Pampore - Cheshmashahi	D/C	132	28	0	0	0		MAR-19	JAN-21	Completed.
20	Solar Park - Samba line (GEC-II)	D/C	132	0							

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
J&K STATE POWER DEVELOPMENT CORPORATION(JKSPDC)											
1	Udhampur- Gladni	S/C	220	48	165	165	165	48	APR-08	SEP-14	Severe RoW and Court case.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
KARNATAKA POWER TRANSMISSION CORP. LIMITED(KPTCL)											
1	Bellary (PS) - C.N. Hally	D/C	400		0	0	0			MAR-18	
2	Bellary (TPS) - Bellary (PS)	D/C	400	5	0	0	0			MAR-18	This work is not in planned works.
3	Hiriyur - Mysore (GEC-II)	D/C	400	390	0	0	0				Pertains to PGCIL
4	Kalburgi - YTPS	D/C	400		331	331	331	227	SEP-18	JAN-23	Work under progress
5	LILO both Ckts. of Nelamangala - Hoody (Twin Moose) at Devanahalli (Hardware Park)	D/C	400	3	4	4	4	1	SEP-19	OCT-19	Commissioned on 24.09.2020
6	LILO of Bellary PS - Chikkanayakanahalli at Jagalur (Common Point at Rampura)	M/C	400	130	187	187	187	130	SEP-18	AUG-18	commissioned
7	LILO of both ckt. of Bellary Pool - Madhugiri at Tumkur (Pavagada) PS (GEC-II)	M/C	400	0	0	0	0				Commissioned
8	LILO of Both ckt of Nelamangala - Talaguppa at CN Halli	D/C	400		0	0	0			MAR-18	S/S Land to be Acquired
9	Tumkur (Pavagada) PS - Devanahally (KPTCL) (GEC-II)	D/C	400	170	0	0	0				Pertains to PGCIL
10	Tumkur PS - Hiriyur (GEC-II)	D/C	400	218							
11	Yermarus TPS - Gulbarga	D/C	400		331	312	296	125		MAR-18	Repeated work
12	Beerenahalli - Thallak (Chitradurga) (Balance portion)	D/C	220	41	73	70	61	6	MAR-18	MAR-23	ROW issues at Talvatti and Berenahalli limits.
13	Bidadi (PGCIL) - Magadi S/S	D/C	220	64	127	88	80	32	FEB-17	DEC-22	ROW issues. Work under progress
14	Bidadi - Kothipura (Channapatna)	D/C	220	174	89	80	69	53	FEB-08	NOV-22	Work under progress
15	Bijapur - Sindagi	D/C	220		0	0	0		SEP-19	SEP-19	work under progress
16	Chikkabettahalli limits (8 Pole Structure) - Sahakarinagar GIS s/s	M/C	220	19	29	29	20	11		DEC-21	1. 220kV peenya - Sahakarinagar line from CTT to GIS MODULE - 0.104kms is idle charged on 25.3.2022 at 00:15hrs 2. 220kV Hebbal - Sahakarinagar line from CTT to GIS MODULE - 0.116kms line is idle charged on 25.3.2022 at 00:10hrs
17	Devanhalli -(Hardware Park 2nd ckt) and Doddaballapura (2nd ckt)	M/C	220	100	94	85	68	62		DEC-21	Work under progress. ROW issues in the line. ROW issues resolving under progress.
18	Ghanagapura - Aaheri line	D/C	220	112					FEB-24		
19	Ghanagapura - Ferozbad line	D/C	220	72					JAN-24		
20	Ghanagapura - link Shahpur - Khanapura line	D/C	220	21					DEC-23		
21	Gulbarga - Afzalpur (Ganagapura)	D/C	220		0	0	0		SEP-19	SEP-19	Work tendered
22	Hiriyur (PG) - Hiriyur S/S	S/C	220	16	28	25	25	15	APR-19	DEC-19	Commissioned on 30.03.2022
23	Hoondy 200 kv - EPIP GIS 200 kv staion (UG Cable)	S/C	220		0	0	0			MAR-19	Commissioned

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
24	Hosadurga - CN Halli line	D/C	220		0	0	0			DEC-18	Included in CN Halli Work
25	Itagi - Kudligi (Badeladaku) line	D/C	220	65	118	118	116	58	AUG-19	DEC-22	Row issues. Farmers are demanding for higher compensation and also not allowing to enter their field. Requested for police protection.
26	Jagalur (Hiremallanahole) - Kudligi line	D/C	220	83	159	159	159	83	JUL-19	MAY-20	Commissioned 05/20.
27	Kolar - Malur at Somanahalli	D/C	220	180	13	4	4	1	MAR-18	DEC-19	Work shortclosed. For balance work :LOI issued to M/s Sagar Steel Pvt Ltd on 15.09.17. Cases pending in Court
28	LILO at Bilagi - Kudigi -Vajramatti line	D/C	220	37					JAN-24		
29	LILO at Keonics (Electronic City)- Mysandra - Yeradanahalli	S/C	220	21					JAN-24		
30	LILO at Keonics (Electronic City) - Somanahalli Hoddy	S/C	220	38					JAN-24		
31	LILO at Somasamudra - Allipura - Rayalpadu line	D/C	220	12					JAN-24		
32	LILO from Shimoga - Mysore at Hassan (220 kV Re-orientation and shifting lines)	D/C	220	35	68	65	64	22		MAR-20	Revised Agenda for revision of DPR towards compensation amount submitted on 08.12.2020 to place before CPC for approval. Approval received. KSSIDC Bengaluru have paid Rs.17.96 Crores at corporate office. Agenda for the payment for the compensation directly through KPTCL as per the request of agency has been submitted to GMT on 01.08.2022. Approval issued from CO to carryout the work on 13.09.2022. Director Techenical, KSIDC held ameeeting at DC office on 13.09.2022 and requested to complete the work by Nov-22. Once again letter addressed to agency to restart the work on 21.09.2022.
33	LILO line from 220kV Varahi-Kemar S/C line at Heggunde (Mabdarthi Line)	M/C	220	2	9	9	9	2			Commissioned on 28.03.2021
34	LILO of Gadag - Lingapur at Koppal	D/C	220	1	2	2	2	1		OCT-19	Commissioned
35	LILO of Hoody-Kolar at Hoskote	D/C	220	27	55	35	31	0	MAR-18	MAR-20	Work to be dropped
36	LILO of Hoody - Nelamangala to proposed 220/66 kv Manyatha S/s	M/C	220		0	0	0				Commissioned
37	LILO of HSR- NIMHANS to proposed at Koramangala	S/C	220	5	0	0	0		SEP-17	OCT-19	Cable charged on 20.05.19.
38	LILO of Mylasandra - Malur to proposed 220/66 kV EXORA S/s	S/C	220		0	0			SEP-19	MAR-20	Commissioned on 28.03.2022(4/4 sec Cable laying completed)
39	LILO of Mylasandra to the 220kV Somanhalli-Malur	M/C	220		0	0	0		SEP-17	SEP-19	Proposal Dropped
40	LILO of Shimoga - Mysore at Dandiganahally	D/C	220	35	68	68	68	35	JAN-18	JAN-19	Commissioned on 14.03.2022
41	LILO of Thubinkere - Ramnagara to Maddur	D/C	220		0	0	0		SEP-19	MAR-20	Approved in TCCM
42	Mylasandra - Somanahalli line	S/C	220	1	0	0	0	1		DEC-19	Commissioned on 12.02.2022
43	Nagamangala-Tubinkere	D/C	220		0	0	0		SEP-19	MAR-20	Proposal Dropped

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
44	Nelamangala - Peenya S/s	M/C	220						SEP-18	MAR-19	
45	Nelmangala - Brindavan Alloys	D/C	220	1	7	7	7	1	SEP-17	OCT-19	commissioned
46	Peenya - A Station UG Cable	S/C	220	0	24	0	0		SEP-18	JAN-24	Work under progress
47	PGCIL Station at Beerannahalli (Hiriyour) to existing 220/66/11kV Hiriyour s/s	S/C	220	15	0	0	0	15		APR-22	Commissioned 03/22.
48	Ramanagara (Kothipura) - Bidadi line	M/C	220	73	89	79	69	53		DEC-19	Work under progress
49	Shanthigrama - B4 line (near Hedannahalli limits)	D/C	220	16	34	34	32	9	MAR-18	DEC-19	Contract terminated on 12.05.2016. DWA issued for balance portion of work on 29.07.2019. Agenda for revision of DPR towards compensation submitted on 23.02.2021 to place before CPC for approval. Approval received for revised DPR amount of Rs.270.42lakhs towards crop/land compensation and statutory charges to Rs2.25lakhs on 06.04.2022. Letter has been addressed to the agency on 08.04.2022 to restart the work .Agency has requested to make payment from KPTCL for Land compensation. Ltr addressed to agency to takeup the work as per SCC 2.06.2022 & 08.06.2022. Agenda for the payment for the compensation directly through KPTCL as per request of agency submitted to GMT on 01.08.2022. Approval issued on 13.09.2022. Letter addressed to agency to restart the work on 17.09.2022.
50	Somanahalli - Malur I and II lines - Yarandanahally S/s Sommanahally-SingarpetSC line Corridor	M/C	220	27	0	0	0		SEP-18	MAR-19	Proposal Dropped
51	Somanahalli- Subramanyapura (M/C M/V)	M/C	220		0	0	0		SEP-18	MAR-19	Proposal Dropped
52	Somanahalli - T.K. Halli SC line to DC	D/C	220		236	189	104	32	SEP-17	NOV-20	Work under progress.
53	Somanahalli Malur I & II lines - Jigani	D/C	220	23	34	6	4	0	MAR-18	MAR-18	Termination issued to agency on 22.03.2017. Jigani station commissioned on 04.03.2018
54	Somasamudra - BTPS (Kudithini)	D/C	220	41					JAN-24		
55	Srinivasapura from existing s/s -to the proposed Srinivasapura s/s	D/C	220	48	99	84	70	10	OCT-23	JAN-23	Work under proress
56	Strengthening of existing 220kV Antharasanahalli-Nelamangala SC line by replacing Drake by HTLS conductor	S/C	220	59	0	0	0	59		SEP-23	Commissioned 08/23.
57	Tubinakere - Ramnagar (Kothipura) line	D/C	220	142	290	290	290	142	JUN-09	MAY-20	Commissioned on 07.04.2020
58	Vajamangala - Kadakola	D/C	220	40	85	65	65	10	MAR-18	APR-23	LOI issued on 18.04.2022 to PVR Constructions, Bangalore for balance work.
59	Vajamangala -Kodakola and Vajamangala-Varun M/C lines	M/C	220	9	23	23	23	10		OCT-19	Commissioned. Physically and financially closed
60	Yelanhanka(KPTCL)- Yelanhanka(PG)	D/C	220	6	0	0	0	12		AUG-18	Commissioned on 14.09.2018.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
KERALA STATE ELECTRICITY BOARD(KSEB)											
1	Malaparamba - Areakode line	D/C	400	78	118	118	118	79			commissioned on 11.02.2021
2	Kanhirode - Mylatti line	D/C	220	178	303	222	179	99	MAR-24	MAR-24	Work in Progress.
3	Kunnamkulam - Vengallur	D/C	220	84	150	6	0	0	FEB-24	MAR-25	Work in Progress.
4	Malapramba - Keezhissery at Areakode upgradation of existing line from Kizhissery - Nallalam	D/C	220	206	276	276	274	189		JAN-21	Charged on 26.12.2020.Commissioned on 11.02.2021
5	Mylatti-Vidyanagar	D/C	220	12	35	20	0	0	DEC-23	MAR-24	Work in Progress.
6	Pathanamthitta -Kakkad line	D/C	220	114	188	135	100	16	JUN-23	MAY-24	Work in Progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD.(MSETCL)											
1	220 kV DC line from 400 kV Jejuri Substation to location no. 28 of existing 220 kV Jejuri-Lonand circuit	D/C	400	14	24	22	19	5	JUN-23	DEC-23	Work in progress.
2	400KV Babhaleshwar-Kudus DC line	D/C	400	453	719	681	659	272	FEB-24	FEB-24	Work in progress.
3	Jejuri - Hinjewadi - I and II	D/C	400	207	277	204	187	70			Pkg-I: ROW :dtd 03-06-16 : SDO Bhor- revised Lr. dt 15.06.16:SDO Haveli: 2 nos (loc 86,87). Agency went into Arbitration . Tender on Risk & cost is under process.
4	JPGPL TPS Switchyard - Warora PS (JPGPL-TBCB)	D/C	400	0	0	0	0				Not in STU Plan.
5	LILO of Bhusawal-II to Aurangabad-I ckt-II at Thaptitanda	D/C	400	176	273	270	247	133		MAR-24	Severe ROW issue, Police Protection required.
6	LILO of one ckt Dhule - Sardar Sarovar at Balsane (PS)	D/C	400	36					MAR-20		
7	LILO of two ckts Bhadravati - Chandrapur- I at Chandrapur -II	D/C	400	5					MAR-19		
8	LILO om Solapur (PG) - Karad at Tembhurni	S/C	400	20					MAR-22		
9	LILO on Chandrapur I - Parli 3rd Ckt at Warora	D/C	400	50					MAR-22		
10	Shevgaon / Pathardi - Tapti Thanda	D/C	400	120	198	198	198	145	MAR-22	AUG-22	Commissioned on 28.07.2022.
11	220kV DC line from 220kV Wani s/s to 132kV Pandharkawda	D/C	220	65	189	189	189	65	DEC-23	JUL-23	Commissioned 05/23 (Late Reported).
12	220kV DC line from Umred S/stn to Nagbhid s/s	D/C	220	103	187	180	179	56	DEC-23	DEC-23	Forest involved in PART-II :-3.04 HA(4 Loc;0.88KM). NBWL: Proposal submitted by CCF, Nagpur to APCCF, Wildlife Nagpur on Dt 03.11.2022.NBWL Proposal compliances submitted on dt 27.01.2023. Compliances from DCF Nagpur - CCF Nagpur on dt: 24.02.23. APCCF Wildlife Nagpur - PCCF Wildlife Nagpur on Dt. 21.03.2023.. Matter taken up with Collector, Chandrapur regarding SDO Level Committee meeting on Dt:12.05.2023.
13	220kV D/C line from Vishwind-Bhenda	D/C	220	86	141	138	133	44	JUN-23	DEC-23	Slow work.
14	220kV Koradi-II to Butibori-III DCMC line	D/C on M/C	220	106	189	187	180	50	NOV-23	DEC-23	Work in progress.
15	220KV Nagewadi- Bhokardhan line	D/C	220	90	151	116	106	0	DEC-23	DEC-23	All Tower Material received at site store. Conductor not received at site.
16	2nd ckt Dodaicha - Shahada	S/C + D/C	220	27	0	0	0		MAR-18		Tenderization under process.
17	2nd Ckt. Stringing of Gangapur - Valve at Jamde (GEC-I)	S/C on D/C	220	13	0	0	0		MAR-21		
18	2nd Ckt. Stringing of Miraj - (Tilawani) Ichalkaranji	S/C + D/C	220	35	0	0	0	22	MAR-23	FEB-21	Balance line charged on 09.02.2021.
19	Ambazari - Mankapur (UG)	M/C	220	36					MAR-23		
20	Aurangabad (PG) - Bidkin	D/C	220	40					MAR-22		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
21	Babhaleshwar - Kopargaon LILO Point	M/C	220	36	118	90	2	0	MAR-18		ROW at 13 nos loc. Railway crossings involved.
22	Balsane (Shivajinagar) (T Conductor) - Shivanjinagar	D/C	220	36					MAR-20		
23	Boisar (PG)-Wada	S/C on D/C	220	50	211	173	165	28	MAR-22	MAR-19	The work stopped due to 1) Severe RoW2) Forest issue.The existing contract closure proposal is approved by C.O.The balance work shall be executed by placing new contract.
24	Butibori - III - Addl. Butibori	D/C	220	20					MAR-23		
25	Chinchwad - II for reorientation of existing line at Chinchwad - II	D/C	220	12	4	4	2	0	DEC-19	MAR-20	Work in progress.
26	Colourchem - Kolshet	D/C	220	8					MAR-21		
27	Deoli (PGCIL) upto LILO point for 220 kV Yavatmal ss	D/C	220	100	173	173	173	99	OCT-22	OCT-23	The line from Loc. 1 to Loc.125 -34.8Km and from Loc. 129 to Loc. 144-5KM is charged on 08.04.2023 and 13.04.2023 resp. The stringing of 1Km is balance for forest approval, Gol, Delhi.
28	Dondaicha - Nandurbar	D/C	220	80					MAR-23		
29	Indapur MIDC (Loni Deokar) - Tembhurni	D/C	220	30	0	0	0		MAR-18		Scheme under revision.
30	Jerur- Karjat line	D/C	220	101	162	148	143	23	OCT-23	DEC-23	Work in progress.
31	Kalmeshwar - Warud	D/C	220	180	309	309	309	157	DEC-22	DEC-23	Work is in progress.
32	Kandalgaon - Dasturi SCDC line	S/C on D/C	220	75	236	92	0	0		MAR-19	Severe ROW problem. Work stopped since June-2016. Short closure is approved. Balance work is to be carried out on Risk & cost basis.
33	Khapakheda - Uppalwadi	D/C	220	7					MAR-19		
34	Kopargaon tap - Babhaleshwar	M/C	220	144	118	90	2	0		DEC-20	ROW cases filed, order awaited [13].Railway crossing loc no 12-13 and 55-56. Proposal submitted to railway authority. New LOA issued to M/s Precious Infra services on Risk & Cost.
35	Koradi II - Butibori	D/C on M/C	220	106	189	187	180	50	MAR-11	DEC-23	Work in progress .
36	Kumbhargaon (Nanded) - Kurunda	D/C	220	122	219	206	202	85	DEC-23	OCT-23	Slow work.
37	Lamboti - Karkamb	D/C	220	60					MAR-20		
38	LILO of Aaret (RINFRAT) - Borivalli (MSETCL) (Proposed cable) at Goregaon Filmcity - 5 (UG Cable)	D/C	220	5					MAR-23		
39	LILO of Aarey (RINFRAT) - Borivalli (RINFRAT) at Goregaon Filmcity - 5 (UG Cable)	D/C	220	5					MAR-23		
40	LILO of Dhule - Dondaicha at 400 kV Balsane PS (GEC-II)	D/C	220	0	0	0	0				Not yet tenderised.
41	LILO of one Ckt. Ahmednagar Bhose at Supa	D/C	220	40	0	0	0		MAR-22		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
42	LILO of one Ckt. Aurangabad (PG) - Shendra at Shendra (AURIC) (DMIC Project)	D/C	220	16	0	0	0	2	MAR-19	MAR-24	
43	LILO of one Ckt. borivali - Boisar at Boisar (PG)	D/C	220	5					MAR-20		
44	LILO of one Ckt. of 220kV Kolshet-Wada line and Padghe-Wada line on M/C towers at 400 kV Kudus S/S	LILO	220	32	50	29	27	15	DEC-23	DEC-23	Forest proposal : DCF, Thane site visit done on 27.05.2023. DCF Thane forwarded proposal to CCF Thane on 10.07.2023 and CCF Thane forwarded to APCCF Nagpur on 20.07.2023. All foundation in non-forest area completed.
45	LILO of one Ckt. Padegaon - Paithan line at Chitegaon	D/C	220	5					MAR-19		
46	LILO of Tarapur-Borivli at Boisar II	D/C	220	16	15	15	12	11	MAR-07		The work is stopped due to 1) Severe ROW. Forest of 0.49 Ha involved forest Clearance proposal is pending at DCF, Dahanu.
47	LILO on 220kV Bhigwan Kurkumb line at 400kV Karjat s/s	LILO	220	36	51	46	43	14	JUN-23	DEC-23	Work in progress.
48	LILO on 220kV Kathapur-Lonikand-I line at 220kV Khed City line	D/C	220	11	22	22	22	5	APR-23	OCT-23	Severe ROW issues, Stringing work to be carried out under police protection.
49	LILO on 220kV Mhaisal - Jath at 400kV Alkud	LILO	220	45	77	73	56	0	OCT-23	DEC-23	Work in Progress.
50	LILO on 220 kV Nalasopara- Boisar line at Palghar	D/C	220	5	4	4	4	5	APR-23	JUN-23	Commissioned 05/23.
51	LILO on 220kV Tarapur-Borivali and Boisar- Ghodbandar line at 400kV Kudus S/S	LILO	220	117	124	110	101	63	OCT-23	DEC-23	Forest proposal : Mantralaya raised query to DCF, Nanded on 22.05.2023. DCF, Nanded forwarded compliance to DCF, Dahanu on 12.06.2023. DCF dahanu forwarded compliance to CCF, Thane on 13.06.2023. CCF, Thane has forwarded proposal to APCCF, Nagpur on 22.06.2023. APCCF, Nagpur has forwarded compliance to GoM, Nagpur on 26.06.2023. Proposal is under scrutiny at Mantralaya, GoM. Cases filed under section 16(1) for locs. 11A and 16A at Collector, Palghar. He delegates Powers to SDO Wada, hearing awaited.
52	LILO on Babhaleshwar - Nashik at Sinnar	D/C	220	20					MAR-20		
53	LILO on Boisar (M) - Versova at Boisar	S/C + D/C	220	1					MAR-20		
54	LILO on Boisar - Kopri at Chikhal Dongri	D/C	220	4					MAR-19		
55	LILO on Boisar - Nalasopara at Palghar	D/C	220	20	4	4	4	5	MAR-19	MAR-23	Line commissioned on 31.03.2023.
56	LILO on Boisar - Varsova at Virar	D/C	220	4	0	0	0		MAR-20		Not in STU Plan.
57	LILO on Boisar - Vasai Loc No. A	D/C	220	7					MAR-20		
58	LILO on both ckts. of Uran-Kharghar Ulwe Node	D/C	220	18	0	0	0		DEC-22	JAN-23	1st ckt charged on 03.09.2021 & second ckt charged on 24-09-2021.
59	LILO on Kandalgaon -Lanand at Kesurdi	S/C	220	10					MAR-22		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
60	LILO on Kolshet-Wada and Padghe-Wada line at 400kV Kudus S/s	M/C	220	32	50	29	27	15		DEC-23	DCF, Thane site visit done on 27.05.2023. DCF Thane forwarded proposal to CCF Thane on 10.07.2023 and CCF Thane forwarded to APCCF Nagpur on 20.07.2023.. All foundation in non-forest area completed.
61	LILO on Loc No. A (MC Towers) - Kopri (Virar E)	M/C	220	5					MAR-20		
62	LILO on narrow base towers Boisar - Varsova Loc No. A	2xD/C	220	2					MAR-20		
63	LILO on one Ckt. of Bhusawal (Khadka) - Chalisgaon at Jamner	D/C	220	1	2	2	2	0	MAR-19	APR-19	Line commissioned on 25-03-2019.
64	LILO on one Ckt. of Eklahare - Navsari at Girnare	D/C	220	10					MAR-22		
65	LILO on Padghe - Wada at Kudus	D/C	220	10	50	29	27	15	MAR-18	DEC-23	Forest proposal : DCF, Thane site visit done on 27.05.2023. DCF Thane forwarded proposal to CCF Thane on 10.07.2023 and CCF Thane forwarded to APCCF Nagpur on 20.07.2023. All foundation in non-forest area completed.
66	LILO on Padghe-wada line at Loc.no. 98 at Abitghar s/s (NBDC) line	D/C	220	17	31	2	0	0	MAR-23	MAR-24	This line comes under Eco- sensitive zone of forest. therefore, work will be restarted after forest approval. Forest status: (12.7435 Ha) 1) APCCF has forwarded proposal to PCCF (wild Life) Nagpur for Confirmation and comments regarding involvement of wild life in the project. Also raised Queries. 2) Queries submitted by MSETCL on 10.04.2023 to DCF,Jawahar 3) DCF Nanded has submitted the compliances on 19.04.2023. 4) DCF Jawahar has submitted the compliances to CCF Thane on 11.05.2023. 5) CCF has forwarded the same to APCCF Nagpur on 16.05.2023 . 6) Proposal is pending with APCCF Nagpur.
67	LILO on two ckts Boisar (M) - Borivalli at Kudus	D/C on M/C	220	100	124	110	101	63	MAR-19	DEC-23	Line name: 220kV M/C LILO on 220kV Tarapur-Borivali & Boisar-Ghodbandar line for 400kV Kudus S/s - 27 kms. Total Ckm - 117.42. Forest: Mantralaya raised query to DCF, Nanded on 22.05.2023. DCF, Nanded forwarded compliance to DCF, Dahanu on 12.06.2023. DCF dahanu forwarded compliance to CCF, Thane on 13.06.2023. CCF, Thane has forwarded proposal to APCCF, Nagpur on 22.06.2023. APCCF, Nagpur has forwarded compliance to GoM, Nagpur on 26.06.2023. Proposal is under scrutiny at Mantralaya, GoM.Cases filed under section 16(1) for locs. 11A and 16A at Collector, Palghar. He delegates Powers to SDO Wada, hearing awaited.
68	LILO on two ckts Boisar - borivalli at Boisar	M/C	220	1	7	7	7	4	MAR-20	JUL-20	Line commissioned on 16/07/2020.
69	LILO on Vita - Miraj at Kupwad s/s	S/C	220	1					MAR-22		
70	Mangaon CCPP(Vile)- Bhagad	D/C	220	4	0	0	0				commissioned 03/16
71	Nagothane - Wadkhal	D/C	220	30	104	56	44	52			Work was stopped by agency due to severe ROW problem on 18/05/2008. Later the line is charged on 11/03/2016 by JSW under ORC using the corridor of existing 220kV DC IPCL-Wadkhal line from loc no 9.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
72	Raymonds - Girnare	D/C	220	30					MAR-22		
73	Uppalwadi - Mankapur	M/C	220	32				0			Scope revised O/H - 7.5 Km U/ G - 2.5 Km To be considered in Ph. III, if necessary as per BR 112/12 .
74	Uppalwadi - New Pardi	M/C	220	54	0	0	0	0			
75	Uppalwadi-Pardi UG Cable	D/C	220	26	0	0	0	0	MAR-23	MAR-24	Cable laying 15.98/26 Ckm completed. .i.Involvement of 4 nos. of Bridges of Nagpur Municipal Corporation, Bridge design approval is awaited from VNITi. Railway underpass permission from RDSO Lucknow awaited. iii.NHAI issues - corridor not given for 3 sections.
76	Vairag - Paranda	S/C + D/C	220	40	0	0	0		MAR-20		Not in STU Plan.
77	Vashi - Pawane	D/C	220	3					MAR-22		
78	Wardha (PGCIL) - Ghatodi	D/C	220	322	551	461	346	99		DEC-23	Work in progress. Forest involvement-5.72 Hec. Forest approval awaited. Deoli to LILO point of Yawatmal , line test charged except forest patch. Yawatmal to Ghatodi work stuck up.
79	Yavatmal Tap - Ghatodi Line	D/C	220	25					MAR-21		
80	2nd Ckt. Stringing of Aundh - Dahiwadi line (GEC-I)	S/C + D/C	132	0	2	2	1	28		OCT-20	Line commissioned on 30/09/2020.
81	2nd Ckt. Stringing of Georai - Beed (GEC-I)	S/C on D/C	132	0	0	0	0	32		NOV-19	Line commissioned on 28/11/2019.
82	2nd Ckt. Stringing of Kale (T) - Warna line (GEC-I)	S/C on D/C	132	0	0	0	0				Line under GEC-I cancelled. MBR sanctioned for MSETCL scheme.
83	2nd Ckt stringing of Kharda - Bhairavnath (GEC-II)	S/C	132	0	0	0	0				Space is not available at 132kV Kharda S/s,and alternate sources are available at Kharda S/s, Hence 2nd ckt stringing is not required.
84	2nd Ckt. Stringing of Manmad - Yeola line (GEC-I)	S/C + D/C	132	0	1	1	1	29		JUL-19	Line commissioned on 03/06/2019.
85	2nd Ckt. Stringing of Nandurbar - Visarwadi line (GEC-I)	D/C	132	0	3	3	3	44		MAR-20	Line commissioned on 08/03/2020.
86	2nd Ckt. Stringing of Shevgaon - Ghodegaon line (GEC-I)	S/C + D/C	132	0	2	2	2	40		MAR-20	Line commissioned on 07/03/2020.
87	2nd Ckt. Stringing of Shevgaon - Pathardi line (GEC-I)	D/C	132	0	0	0	0	23		DEC-19	Line commissioned on 16/11/2019.
88	2nd Ckt. Stringing Shevgaon - Benda line (GEC-I)	D/C	132	0	0	0	0	26		MAR-19	Line commissioned on 18.03.2019.
89	Ahmednagar - Ahmednagar MIDC line (GEC-I)	D/C	132	0	25	25	11	2		SEP-23	Instead of Ahmednagar- Ahmednagar(MIDC) line new 132 kV Ahmednagar - Nimblak - Ahmednagar MIDC line- 9.3 km is proposed and work in progress.
90	Ahmednagar - Supa line (GEC-I)	D/C	132	0	65	65	65	39		MAR-22	Line charged on 07.03.2022.
91	Babhaleshwar - Rahuri at Ahmendnagar MIDC line (GEC-I)	D/C	132	0	186	176	86	48		DEC-23	Work in progress.
92	Kadegon - Kirloskawadi line (GEC-I)	S/C + D/C	132	0	56	56	56	29		DEC-20	Line commissioned on 19.10.20
93	Kavthemahankal - Jath line (GEC-I)	D/C	132	0	108	108	108	64		JUN-21	Line charged on 28.05.2021.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
94	Kavthemahankal - Savlaj line (GEC-I)	S/C + D/C	132	0	96	96	96	25		JUN-19	Commissioned on 31.03.2019.
95	Kharda - Ashta (D/C partly on M/C Tower (GEC-I)	D/C	132	0	168	168	168	91		SEP-23	Line commissioned on 07.09.2023.
96	LILO of Ashti - Kharda at Patoda (GEC-II)	D/C	132	0	0	0	0				
97	LILO of Lonand - Phaltan line at Phaltan MIDC (GEC-I)	S/C	132	0	0	0	0				Line cancelled.
98	LILO of Mul Ashti at - Chamorashi	D/C on M/C	132	30	56	56	56	14	MAR-20	DEC-19	Line commissioned on dtd. 30.12.2019
99	LILO of Myani - Dighnchi line at Mhaswad (GEC-I)	S/C	132	0	0	0	0				Line cancelled.
100	LILO of Padegaon -s Sillod at Phulambri line (GEC-I)	S/C	132	0	0	0	0				The lines are not required as revised necessity is verified by STU.
101	LILO of Sawangi - Pishor at Phulambri line (GEC-I)	N/A	132	0	0	0	0				The line is not required as revised necessity is verified by STU.
102	LILO on Kalwan - Dindori at Lakhampur	D/C	132	20					MAR-23		
103	LILO on Markal - Kharadi at Eon Kharadi (Using U/G Cable)	D/C	132	4					MAR-19		
104	LILO on Ozar - Kalwan line at Pimpalgaon (GEC-I)	S/C	132	0	24	24	24	10		JUN-20	Line LILO on Ozar - Chandwad line at Pimpalgaon (GEC-I) commissioned on 05/05/2020.
105	Patoda - Raimoha (GEC-II)	S/C on D/C	132	0	0	0	0				Yet to be tenderized.
106	Sawantwadi - Kudal line (GEC-I)	D/C	132	0	0	0	0				The line is not required as revised necessity is verified by STU.
107	Vish Wind - Bhenda (GEC-I)	D/C	132	0	141	138	133	44	MAR-21	DEC-23	Slow work.
108	LILO on Padghe - Vasai	UG Cable	110	42					MAR-19		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
MEGHALAYA ENERGY CORP. LTD.(MeECL)											
1	2nd Ckts. of 132 kV Nagalbibra-Agia line	D/C	132	92	316	316	316	92		FEB-18	1.Date of award of contract is 20.01.2014. 2.Schedule date of completion was 30.01.2016. 3.Actual date of completion was 20.01.2018. 4. The line was commissioned on 25.11.2021 5. Reason for delay: a) ROW issues for compensation of crop damage b) Ground clearance in some sections c) Bay construction at Agia S/s was delayed by AEGCL d) Delay in obtaining clearance from PTCC
2	Killing (Byrnihat)-EPIP-I	M/C	132	17	19	19	19	22		MAY-17	1. Date of award of contract is 18.03.2011. 2. Schedule date of completion was 18.03.2012. 3. The line was completed on 11.02.2016 and commissioned on 12.05.2017. 4. Delay was due to RoW issue, all of which have been resolved and also due to delay in commissioning of SAS at 400/220/132 kV Killing sub-station.
3	LILO of Agia - Nangal at Mendipathar	D/C	132	5	9	9	9	5		DEC-15	1. Date of award of contract is 11.02.2011. 2. Schedule date of completion was 11.08.2011. 3. Actual date of completion was 28.01.2014. The line was kept charged w.e.f 28.01.2014, but was commissioned with its connected 132/33 kV sub-station at Mendipathar on 22.12.2015. 4. Delay in completion of the line was due to RoW problem. 5. No issue of forest clearance.
4	LILO of Mawlai - Cherra at Mawngap.	D/C	132	10	16	15	15	5		DEC-19	1. Date of award of contract is 19.01.2011. 2. Schedule date of completion was 19.07.2011. 3. Anticipated date of completion is March 2020. 4. Delay is due to RoW issues. Work held up due to ROW problem. The PHED, GOME has complained and filed an FIR against Loc No. 3 to 8. 5. The matter has been taken up with the District Administration for solving the RoW issues. 6. Overall status is 90% completed.
5	LILO of NEHU - Khliehriat line at Mustem	D/C	132	1	4	4	4	1		NOV-15	1. Date of award of contract is 12.02.2015. 2. Schedule date of completion was 12.05.2015. 3. The LILO was completed and test charged in 7th August, 2015 but was commissioned along with the 132/33 kV Mustem sub-station on 20.11.2015. 4. Delay in completion of the line was due to sub-station was not ready. 5. No issue of forest clearance or RoW issues.
6	LILO of NEIGRIHMS - Khliehriat at Lad Nongkrem	D/C	132	6	7	7	7	3		DEC-19	1. Date of award of contract is 26.02.2016. 2. Schedule date of completion was 26.02.2017. 3. Anticipated date of completion is December 2019. 4. Delay is due to delay in supply of materials for line by the vendor. 5. No issues on forest clearance and RoW issues. Commissioned on 9th December, 2019
7	LILO of Rongkhon - Ampati at Praharnagar	D/C	132	20	30	0	0	0		MAR-20	Survey works for 132 kV LILO is completed. Materials procurement is under process. Tendering for the LILO is under process.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
8	Mawngap - Sumer	D/C	132	66	102	102	102	66		DEC-11	1. Date of award of contract is 20.07.2009. 2. Schedule date of completion was 20.07.2010. 3. Actual date of completion was 21.12.2011. 4. No issue of forest clearance, and the RoW issues that were there were resolved. 5. The line was commissioned on 21.12.2011.
9	Nangalbibra - Agia	S/C	132	92	316	316	316	92		AUG-13	1. Date of award of contract is 14.12.2007. 2. Schedule date of completion was 14.12.2009. 3. Actual date of completion was 24.05.2013 but the line was commissioned on 06.08.2013. 4. Delay in completion was due to RoW issues and due to fund flow constraints. 5. The line was commissioned on 06.08.2013.
10	New Umtru HEP - Norbong (EPIP-II)	D/C	132	1	7	7	7	1		MAR-17	1. Date of award of contract is 05.02.2016. 2. Schedule date of completion was 05.05.2016. 3. The 132 kV line was completed on 11.11.2016 and commissioned on 25.03.2017. 4. Delay was due to delay in supply of conductor for line by the vendor and also that the New Umtru HEP was not ready as this line is an ATS of the New Umtru HEP. 5. No issues of forest clearance. 6. Line parameter: one circuit only of the 132 kV D/C line - 0.14 ckm, 132 kV S/C line - 1.07 ckm 7. The total expenditure incurred is Rs.471.87 Lakhs and is inclusive of 132 kV New Umtru - Umtru HEP line.
11	New Umtru - Umtru HEP	S/C	132	0	1	1	1	0		MAR-17	1. Date of award of contract is 05.02.2016. 2. Schedule date of completion work 05.05.2016. 3. The 132 kV line was completed on 11.11.2016 and commissioned on 25.03.2017. 4. Delay was due to delay in supply of conductor for line by the vendor and also that the New Umtru HEP was not ready as this line is an ATS of the New Umtru HEP. 5. No issues of forest clearance. 6. Line parameter: one circuit only of the 132 kV D/C line - 0.14 ckm and 132 kV S/C line - 0.36 ckm 7. The total expenditure incurred is Rs. 448.76 Lakhs and is inclusive of the cost of 132 kV New Umtru HEP - Norbong -EPIP-II line.
12	Rongkhon S/S - Ampati	D/C	132	33	102	102	102	32		DEC-18	1. Date of award of contract is 29.07.2011. 2. Schedule date of completion was 29.07.2012. 3. Anticipated date of completion is December, 2018. 4. Delay is due to heavy flood damage in Garo Hills in September 2014, and also due to fund flow constraint and RoW issues. 5. No issues on forest clearance and no court cases. 6. The line has been charged on 20th November'2018.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
M. P. POWER GENERATING CORPORATION LIMITED(MPPGCL)											
1	Sailana - Ratlam	D/C	220								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
M.P. POWER TRANSMISSION CORPORATION LIMITED(MPPTCL)											
1	Ashta - Ujjian (GEC-I)	DCDS	400	179	258	258	258	180	JUN-21	JUN-22	Line charged on dated 16.06.2022
2	Dada Dhuniwale TPP - Moondi Pooling Point	D/C	400	80							
3	DBTPS - Vindhyachal PS (Quad) line	D/C	400	0							
4	Handia - Ashta(2nd stage)	D/C	400	180							
5	LILO of Damoh - Bhopal at Sagar	D/C	400	40	58	7	0	0			work under progress.
6	LILO of Indira Sagar - Satpura at Handia	D/C	400	40							
7	LILO of Indore - Itarsi at Handia	D/C	400	40							
8	LILO of one ckt of Vindhychal - Satna at Nigrie	D/C	400								
9	Moondi Pooling Point - Handia	D/C	400	240							
10	Pithampur - Moondi Pooling Point	D/C	400	280							
11	REVA TPP - Moondi Pooling Point	D/C	400	70							
12	Shri Singaji TPP - Moondi Pooling Point	D/C	400	40							
13	Ashta - Shajapur	D/C	220	95	0	0	0				In previously, line already charged on 28.02.2015
14	Badod - Nipaniya line PS	D/C	220	9	0	0	0			MAR-19	
15	Badod - Susner (GEC-I)	D/C	220	0	0	0	0				Double Entry . Already reported line charged on 28.12.2020
16	Badwar PS - PGCIL S/s	D/C	220	4	4	4	4	2		MAR-19	CKT -I Charged on 28.03.2019 Ckt-II charged on 4.07.2019
17	DCDS Barsitadesh PS - PGCIL S/s	D/C	220	2	7	7	7	2		DEC-18	Ckt. - I charged on 17.06.2018 & 2nd ckt charged on 23.07.2018
18	DCDS Ramnagar pahad PS - PGCIL S/s	D/C	220	5	13	13	13	5		DEC-18	Line work completed. Ckt-I charged on 22.07.2018 & 2nd ckt charged on 10.10.2018
19	Katni - Damoh	D/C	220	220							
20	LILO of Bina - Ganjbasoda 220 KV Line at Bina (MPPTCL) 400KV S/s	DCDS	220	25	43	43	43	25	SEP-23	JUN-23	Commissioned 05/23.
21	LILO of both ckt Indore - Pithampur at Indore	D/C	220	8							
22	LILO of both ckt of Ratlam - Badnagar at Badnagar	D/C	220	40	0	0	0				double entry. In previously, already reported line charged on 11.11.2019
23	LILO of Gwalior - Datiya 220kv line at Gwalior(PGCIL) 765kv S/s	DCDS	220	20	13	13	13	6	FEB-24		Line work completed.
24	LILO of Handia - Barwaha at Handia	D/C	220	40							
25	LILO of Indore-II - Ashta at Shankargarh	D/C	220	20							
26	LILO of one ckt of Bansagar (Tons) - Satna at Sirmour	D/C	220	2	0	0	0				LILO of 220kv Rewa-Tons line at 220Kv S/s Sirmour charged on 12.10.2015.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
27	LILO of one ckt of Bina - Gwalior at Datia	D/C	220	10	0	0	0	0			line charged on 29.03.2022.
28	LILO of one ckt of Bina - Sagar at Bina	D/C	220	10							
29	LILO of one ckt of Indore - Barwaha at Simrol	D/C	220	13							
30	LILO of one ckt of Pithampur - Rajgarh (PGCIL) at Dhar	D/C	220	4	0	0	0				Line already charged on 17.10.2015
31	LILO of second ckt of Auraiya - Malanpur at Mehgaon	D/C	220	6							
32	LILO of second ckt of Damoh - Tikamgarh at Damoh	D/C	220	10							
33	Maheshwar (HEP) - Rajgarh (Dhar)	D/C	220	230							
34	Morena - Malapur	D/C	220	80	0	0	0				In previously line charged already. Line 2x29.765 Ckm charged on 16.02.2017.
35	Morena SP - Morena s/s (ISTS) line (GEC-II)	D/C	220	0							
36	Pithampur - Gandhinagar	D/C	220	60							
37	Rajgarh - Susner (GEC-I)	D/C	220	0	0	0	0				Double Entry . In previously , reported already line charged on 24.06.2021.
38	Rewa UMSP - Sidhi 220kV DCDS line	DCDS	220	126	200	200	200	126	AUG-23	SEP-23	Commissioned 08/23.
39	Ujjain - Dewas	D/C	220	90							
40	Ujjain - Susner (GEC-I)	D/C	220	0	0	0	0				Double Entry. In previously reported in June'2021 already. 2x79.763 CKM charged on 17.06.2021 (2nd ckt) & 21.06.2021 (1st ckt)
41	2nd Circuiting of Mahidpur - Zarda (GEC-I)	S/C	132	0	0	0	0	23			Line Charged on 31.03.2019
42	Kanwan (220) - Kanwan (132) (GEC-I)	D/C	132	26	42	42	42	30		MAR-19	2x13.115 + 3.4 Kms (second circuit) line charged on 30.03.2019
43	Kanwan (220) - Teesgaon (GEC-I)	D/C	132	24	44	44	44	25		MAR-19	Line Charged on 26.03.2019
44	Sendhwa (220) - Sendhwa (132) (GEC-I)	D/C	132	12	15	15	15	10		MAR-19	1x2.538 + 7.071 Km (second Circuit) Line charged on 29.03.2019

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ORISSA POWER TRANSMISSION CORPORATION LTD.(OPTCL)											
1	Cuttack (OPTCL) - Pratapsasan	D/C	220	96	176	159	153	56		JAN-24	
2	Kaonjhar (PG) - Turumunga S/s	D/C	220	35	66	48	35			FEB-24	Forest issue
3	Katapalli-Kiakata	D/C	220	250	445	337	309	82	JAN-20	JUL-24	The no. of Towers may be revised to 440 nos.
4	Kesinga - Baliguda	D/C	220	200	376	324	299		JUN-17	JUL-24	Delayed due to forest clearance issue. The total locations may be revised to 384 due to site requirement.
5	LILO of Balimela-Malkangiri at Gobindpalli	S/C + D/C	220	80	146	146	146	21	MAR-20	MAY-24	The S/s charged through "T"connection. The line is delayed due Forest clearance issue.
6	LILO of Bhanjanagar -Meramundali at Daspalla	LILO	220	60	113	108	99	45	SEP-23	DEC-23	Forest issue
7	LILO of Duburi - Balasore at Dhamra	D/C	220	70	133	133	133	70	MAY-23	APR-23	Commissioned 04/23.
8	LILO of Joda -TTPS at Keonjhar (OPTCL)	D/C	220	27	52	45	33		NOV-23	DEC-23	The line length may be corrected to 26.8 Ckm. Forest clearance issue
9	LILO of Narendrapur - Therubali at Aska New S/S	LILO	220	90	161	162	162	63	SEP-23	NOV-23	the total no. of Towers are 162 nos.
10	LILO of one ckt of Rengali - Tarkera at Deogarh	S/C	220	24					MAR-21		
11	LILO of Aska - Bhanjanagar at Aska line	S/C	132	12	0	0	0		MAR-18		May be deleted as it is 132kV voltge level

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
POWER AND ELECTRICITY DEPARTMENT, MIZORAM(PEDMIZO)											
1	2nd evacuation line : Tuirial HEP to Sihhmui via Bawktlang	S/C	132	105							Concept Note is being submitted
2	Bairabi to W.Phaileng via Mamit	D/C	132	74	0	0	0				Sanction received from NEC. Preliminary survey started
3	Bawktlang (Kolasib) S/S - Sihhmui S/S	D/C	132	47	135	135	135	47		DEC-16	The 132KV Sihhmui substation was constructed by P&E, Govt. of Manipur and completed on 31.03.2016. Line has completed.
4	LILO of 2nd ckt of Tuirial-Aizwal at Kolasib	D/C	132	105	0	0	0				Funding of project is yet to be identified
5	LILO of Zemabawk - W.Phaileng at Sihhmui	S/C	132	5	0	0	0	0		DEC-13	Approval from State Govt. obtained
6	Luangmual to Sihhmui	D/C	132	16							Work progress is 28 percent due to ROW problem since the line is to be constructed through city area
7	Melriat to Khumtung	D/C	132	25							Proposal stage
8	Sihhmui s/s to Airport road Sihhmui(to re-align existing W.Phaileng line	S/C	132	11							Proposal stage. Fund will be sought from NEC/DoNER
9	Tuirial HEP - Bawktlang (Kolasib) S/S	S/C	132	42	85	85	85	42		FEB-17	Line completed on Mar-17.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
POWER TRANSMISSION CORP. OF UTTARAKHAND LTD.(PTCUL)											
1	Kuwari Pass (Pipalkoti)-Karanprayag - Srinagar(Khandukhal)	D/C	400	184	220	45	0	0		DEC-21	Contract awarded in 03 no. packages in Sep 2017. Forest proposal had been submitted on dated 24.11.2018 for Package-I, on dated 23/10/2018 for Package-II and on dated 23/02/2019 for Package-III. Stage-I clearance of forest case for Package I, II and III is expected by Oct'19, Oct'19 and Nov'19 resp. Construction work of line will be started after approval of stage-I clearance of forest.
2	LILO of Loharinagpala - Koteswar at Pala - Maneri	D/C	400	10	0	0	0	0			The work at Pala Maneri HEP stopped as per GOI order.
3	LILO of Vishnu Prayag - Muzaffarnagar at Tapovan Vishnugarh HEP	D/C	400	2	0	0	0				Approval is pending in Standing Committee, CEA. Construction of Transmission line will be planned after due approval from competent authority.
4	Loharinagpala-Koteswar line	D/C	400	180	0	0	0	0			The work at Loharinagpala HEP stopped as per GOI order.
5	Pipalkoti HEP (THDC) - Pipalkoti (Kuwari Pass) Switching Substation T/line	D/C	400	2	0	0	0		SEP-19	DEC-21	Construction of line shall be planned as per schedule of Pipalkoti HEP (THDC) after signing of Implementation Agreement with PTCUL.
6	Srinagar(Khandukhal)-Kashipur (Rampura)	D/C	400	362	0	0	0	0		DEC-21	Implementation of line to be taken up under central sector as an ISTS scheme with the matching timeframe of commissioning of Vishnugad -Pipalkoti(HEP) of THDC i.e June 2023 or Tapovan-Vishnugad HEP of NTPC whichever is earlier as per minutes of 3rd NRPC meeting (Transmission planning) held on dt 19.02.21.
7	Tapovan (Vishnugad) - Pipalkoti	D/C	400	36	48	13	4		MAR-23	MAR-23	Final approval on forest proposal was accorded on dt 21.07.2020. Natural calamity happened on dt.07.02.2021in Joshimath,Dist Chamoli at Rishi Ganga, which also affected the NTPC HEP. Revised commissioning schedule of Tapovan-Vishnugad HEP is awaited from NTPC.
8	Vishnugad - Kuwari Pass (Pipalkoti)	D/C	400	40	62	0	0	0		DEC-18	Construction of 400 KV DC Vishnugad-Pipalkoti line & LILO of 400 KV DC Vishnuprayag-Muzaffarnagar at Piapalkoti is under progress. Route alignment, profile has been finalized and forest case preparation is under process. Completion period of line as amended is 02 years from 26.09.2016.
9	2-Phase Single Circuit Transmission line on D/C towers from 220 kV S/s Jafferpur to TSS Rudrapur for M/s IRCON	S/C	220	10							
10	Almora-Pithoragarh	D/C	220	146	0	0	0	0		DEC-20	Revised DPR under preperation.
11	Arakot -Mori and LILO of Arakot -Mori at Hanol Tuni	D/C	220	94	0	0	0	0		MAR-20	Land for construction of S/s is being searched. Construction of line will be planned as per Connectivity Schedule of Generators in Yamuna Valley.
12	Baramwari -Srinagar Phase-2 (Single Zebra conductor from Interconnection point of Singoli Bhatwari HEP) at Rudrapur line	D/C	220	31	0	0	0		SEP-23	MAR-23	
13	Devsari-Karanprayag	D/C	220	52	0	0	0	0			Construction of Transmission line will be planned as per Connectivity Schedule of Devsari HEP (SJVNL) in Alaknanda Valley.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
14	Jakhol -Sankri -Mori and LILO of Jakhol -Sankri -Mori at Natwar Mori	D/C	220	76	0	0	0	0		MAR-18	Construction of line as per Conectivity Schedule of Generators in Yamuna Valley.
15	Joshimath - Kunwari Pass (Pipalkoti)	D/C	220	40	0	0	0			DEC-21	Contract of transmission line has been terminated on 23.01.2017 due to the stay order of Hon'ble Supreme Court for Construction of Lata Tapovan HEP(171MW).
16	Lakhwar- Dehradun	D/C	220	60	110	57	52	0		JUN-20	Foundation Completed : 57Nos. Tower erection : 52 Nos. Stringing :0.000 Kms
17	Lata Tapovan- Joshimath	D/C	220	24	36	0	0	0		DEC-21	Contract of transmission line has been terminated on 23.01.2017 due to the stay order of Hon'ble Supreme Court for Construction of Lata Tapovan HEP(171MW).
18	LILO of Baramwari - Srinagar at Singoli Bhatwari	D/C	220	5	0	0	0	0	DEC-19	MAY-21	Work held up due to COVID-19.
19	LILO of Dhauliganga - Pithoragarh (PGCIL) line at proposed 220/33 kV S/s Baram (Jauljivi)	D/C	220	22	0	0	0		MAR-23	MAR-23	Work is under progress. Physical Progress is 36%. Excavation done for 6 nos. tower locations out of 39 tower locations.
20	LILO of Kashipur - Pantnagar line at Jaffarpur	D/C	220	8	17	17	17	8	MAY-20	APR-21	Commissioned 03/21.
21	LILO of Mori - Dehradun line at Nogaon	D/C	220	10	39	1	0	0		MAY-20	Target date of Completion 31.05.2020.
22	LILO of Nandprayag -Karanprayag at Langrasu	D/C	220	16	0	0	0	0			Construction of Transmission line will be planned as per Connectivity Schedule of Langrasu HEP (UJVNL) in Alaknanda Valley.
23	LILO of Vyasi HEP - Dehradun at Dehradun (PG) S/S	D/C	220	70	0	0	0	0		DEC-18	Route Survey has been completed. Tower schedule and profile of line has been approved. Principal approval obtained from MOEF on dated 11/09/2017. Proposal for transfer of land (73.36 Hect.) for compensatory afforestation was submitted to DM, Dehradun on dated 14/09/2017. SDM directed to Tehsildar on 03/10/2017 for further necessary action. Total Progress 12%
24	Mori -Dehradun	D/C	220	200	0	0	0	0		DEC-21	Implementation of line may be considered in future under central sector with materialization of projects other that Natwar-Mori in Yamuna Basin as per minutes of 3rd NRPC meeting (Transmission planning) held on dt 19.02.21. For evacuation of Natwari Mori HEP, alternative arrangement was approved in the meeting.
25	Naitwar Mori HEP - Mori SS	D/C	220	0	0	0	0	0		DEC-21	Implementation of line may be considered in future under central sector with materialization of projects other that Natwar-Mori in Yamuna Basin as per minutes of 3rd NRPC meeting (Transmission planning) held on dt 19.02.21. For evacuation of Natwari Mori HEP, alternative arrangement was approved in the meeting.
26	Phata HEP-Baramwari (Rudrpur)	D/C	220	8	8	0	0			DEC-22	Pertains with L&T HEP.
27	Pipalkoti -Srinagar Trans. Line	D/C	220	176					MAR-23		
28	Puhana - Imlikhera (Pirankaliyar) line	D/C	220	14					NOV-19		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
PUNJAB STATE TRANSMISSION CORPORATION LIMITED(PSTCL)											
1	LILO of both ckts. Rajpura Thermal s/s to Nakodar s/s at Doraha	2xD/C	400	22					MAR-18		
2	LILO of both lines Rajpura s/s- Lalru s/s at Mohali	D/C	400	14					MAR-18		
3	Bhari (proposed) - Daheru Railway TSS line	D/C	220	26	50	50	50	26	APR-23	JUL-23	Commissioned 06/23.
4	Bhateri-TSS Mehmampur line	D/C	220	53	103	34	9	0	SEP-22	JUL-23	ROW issues. Help of District Administration has been sought to resolve ROW issue.
5	LILO of 220kV Mansa -Sunam at Patran	D/C	220	85	144	144	144	85	OCT-23	OCT-23	Work in progress. Delayed due to paddy season. Likely to be completed by Oct., 2023
6	LILO of 220kV Sarna Wadala - Granthian at Gurdaspur	D/C	220	16	31	31	31	15	JUN-23	NOV-23	Line almost completed, but the work of upgradation of 132 kV to 220 kV substation at Gurdaspur is under progress. Work likely to be completed by 30.11.2023.
7	LILO of Ckt. one RSP - Sarna at Shahpur Kandi PH-I and PH-II	S/C on D/C	220	0	0	0	0	0		AUG-24	
8	LILO of one Ckts. of Jamalpur Dhandari Kalan at Sherpur	D/C	220	4	5	3	0	0	DEC-23		Work in progress.
9	Makhu - Taran Tarn	D/C	220	60							
10	Mansa - Budhlada line	D/C	220	51	100	89	83	24	FEB-24		Work in progress.
11	RSD - Shahpur Kandi PH-I	S/C on D/C	220	20	0	0	0			AUG-24	
12	Sarana- Kotli Surat Malli line	S/C on D/C	220	62	185	70	0	0			Work deferred for the timebeing.
13	Shahpur Kandi PG-II - Sarna with HTLS conductor of 1200 A Capacity	S/C on D/C	220	18	0	0	0			AUG-24	
14	Shahpur Kandi PH-I - Shahpur Kandi PH-II	S/C on D/C	220	4	0	0	0	0		AUG-24	PSTCL to fund the upfront payment for this work .

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED(RVPNL)											
1	Suratgarh - Babai	D/C	400	491	676	676	676	469	DEC-23	MAR-24	1. Earlier Work order awarded to M/s Aster Chennai has been withdrawn at risk and cost of the firm. 2. Stay against termination of contract issued by court. 3. Matter is under the jurisdiction of court. IA Cancelled in hearing on 11.09.23. 4. For balance work revised detailed W.O. issued to M/s Kay Cee Infra & Energy on 8.4.22 . NIB floated on 07.08.2023 & opened on 26.09.23.
2	Jodhpur CHB - Soorsagar	D/C	220	16	32	32	32	15		DEC-21	Charged on dated 10.03.2022 at 132 KV Voltage level.
3	LILO of 220kV Sirohi - Bhinmal line at 220kV GSS Reodar line	D/C	220	50	82	82	82	50	AUG-23	SEP-23	Commissioned 08/23.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
SIKKIM POWER DEVELOPMENT CORPORATION LTD.(SIKKIM)											
1	LILO of Teesta III - Rangpo 400 kv line at Dikchu (Interim connectivity)	D/C	400	1	2	2	12	1		FEB-17	Completed.
2	Dikchu HEP - Dikchu Pool	D/C	132		0	0	0				Yet to award

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
TAMILNADU TRANSMISSION CORPORATION LTD.(TANTRANSCO)											
1	NCTPS Stage-III - North Chennai (PS) line	D/C	765	13	20	19	19	11	JUN-23	MAR-23	ROW issue. Being followed up.
2	Uppur SCTPP - Virudhunagar	D/C	765	204	0	0	0		MAR-21		Tender to be floated.
3	Virudhnagar - Coimbatore	D/C	765	498	725	556	527	200	MAR-21	MAR-24	Work in progress in all the 3 reaches awarded.
4	Ennore SEZ - North Chennai Pooling Station	D/C	400	33	51	40	36	15	SEP-23	MAR-24	Work under progress.ROW issues involved . PWD approval awaited
5	ETPS exp.- Ennore SEZ	D/C	400	24	22	21	19	10	APR-19	MAR-25	Work under progress.line stringing pending for want LC
6	ETPS exp. - North Chennai Pooling Station	D/C	400	24	9	8	8	4	SEP-18		Work under progress.
7	ETPS to Tondiarpet point ATS	D/C	400	18	5	5	5	2	SEP-17	MAR-23	Work is under progress. Line stringing pending for want of LC.
8	Laying of 400 KV 1X2500 Sq.mm XLPE UG cable from perumbakkam junction to Pallikarunai OH/UG Junction in the Sholinghanallur to Guindy 400 KV Feeder for aroute length of 8.546 Km under turnkey basis	S/C	400	8							
9	LILO of Karaikudi - Pugalur feeder-I at Vellalaviduthi	D/C	400	167	246	246	246	167	APR-23	MAR-23	All works completed, PTCC & CEIG approval to be obtained.
10	LILO of one ckt of Thappagundu - Anaikadavu 400 line at Udumalpet (PGCIL) S/S	D/C	400	40	60	60	60	29	NOV-23	MAR-23	5.463 KM of stringing and 20.012 KM OPGW stringing pending.Work will be taken up after payment of Tree /Crop compensatation.
11	LILO of Pugalur - Kalivanthapattu line at Ariyalur	2xD/C	400	15	15	15	15	15	JUN-23	JAN-23	Work completed. Will be energised on commissioning of Ariyalur 765 KV SS
12	LILO of Sunguvarchatram - Alamathy at Vellavedu (Guindy)	D/C	400	16	44	44	44	28		FEB-22	Work completed. Will be energised after completion of 400 KV UG Cable from Parivakkam to Guindy.
13	Manali - Pulianthoppe	D/C	400	9	64	64	63	19	JUN-22	NOV-22	Work completed.Private company obtained stay order in High court to maintain Status-quo.Being followed up.
14	Manjakuppam - Korattur	D/C	400	22	0	0	0	0	APR-17	MAR-23	Laying completed in 12/27 sections and work under progress. NHA approval for 9 sections awaited
15	Parali - Karamadai line	D/C	400	0	0	0	0				Parali - Karamadai 400 kV D/C line is to run on D/C tower up to location no. 57 (Hilly terrain area) and subsequently on 400 kV M/C tower (with four circuits) upto Karamadai 400/230 kV S/S (S/S (in Plains area), which will also accommodate existing Parali-Karamadai 400 kV D/C line utilizing the corridor of existing Kundah PH-II-ARasur 230 kV S/C line. the lines will have HTLS conductor.
16	Sholinganallur 400 kV S/S (Perumbakkam) - Guindy 400 kV S/S	D/C	400	40	19	19	19	6		MAR-24	400KV UG Cable in lieu of erection of 400KV OH line in the portion of line invloved in Marsh Land.(9.5 KM) awarded on24.02.2023.OH Line 5.70 Km completed.
17	Sholinganallur - Guindy	D/C	400	12	0	0	0			MAY-22	UG cable work from Perumbakkam Jn to Guindy Work awarded on 27.05.20. As per field route length is 9 Kms.
18	Thervaikandigai - Korattur	D/C	400	5	9	9	9		APR-15	OCT-17	line Energised on 23.07.17.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
19	Thervaikandikai - Manali	D/C	400	73	113	111	106	59	OCT-23	MAR-23	Work under progress. Row issues Enter upon permission awaited.
20	Udangudi - Ottapidaram (QM ACSR Conductor) line	D/C	400	141	206	205	205	132	JUL-23	JUN-23	Ottapadaram-Kamudhi line energised on 15.03.2023. Ottapadaram-Udangudi line Work is under progress.
21	Udangudi - Samugarengapuram (QM ACSR Conductor) line	D/C	400	154	154	0	0				Estimate approval under process.
22	Udangudi - Virudhunagar (QM ACSR Conductor) line	D/C	400	0	0	0	0				
23	Vellavedu - Guindy 400 kV S/S (U/G Cable)	D/C	400	40	0	0	0			MAY-23	laying completed in 3 section payment made and approval awaited from NHA. work under progress
24	Virudhnagar - Kamuthi	D/C	400	114	0	0	0		MAR-21		Tender to be floated. Revised estimate under preparation.
25	Virudhnagar - Kayathar	D/C	400	158	201	201	201	127	MAR-21	MAR-24	Work under Progress.
26	Virudhnagar - Thappagundu	D/C	400	160	0	0	0		MAR-21		Tender to be floated.
27	CMRL Central 230 kV SS to Pulianthope 400 kV SS (UG Cable)	S/C	230	3	0	0	0		SEP-17	JUN-21	Tender to be floated.
28	CMRL Central Jail to proposed Mambalam 230kV GIS SS (UG Cable)	S/C	230	9	0	0	0		MAY-23	MAR-23	Total sections: 19. Laying 19/19 completed. Joints 54/54 completed. Cable damage by corporation to be rectified. To be taken up after monsoon.
29	Erection of 230KV SC on DC tower with ZEBRA conductor from Pudukottai 230 LV SS to Vellalaviduthy 400/230 KV SS.	S/C	230	51							
30	Kilpauk - TNEB HQ	S/C	230	6					JUN-23		
31	KPSHEP - Parali lines on M/C towers	S/C	230	0	238	0	0			JUN-21	Tender in process for reach 1 & 2. Tender to be floated for reach 3
32	LILo in 230 kV Othakalmandapam - Ponnapuram at the proposed Edayarapalayam 400 kV SS	D/C	230	50	42	42	41	10	SEP-18	MAR-24	land compensation issue being followed up
33	LILo in the existing 230 kV Shoolagiri - Karimangalam at the proposed Uddanapally 230kV SS	D/C	230	30	3	3	3	1	SEP-18	JUL-18	Energised On 26.07.18
34	LILo in the existing Dharmapuri (Palavadi) 400 kV SS to the proposed Uddanapally 230 kV SS	D/C	230	136	247	247	247	114	SEP-18	MAR-22	Energised on 03.07.2021
35	LILo of 230 kV Abishekapatti - Udayathur line at Nanguneri	D/C	230	40	0	0	0		DEC-23		
36	LILo of 230 kV Mylapore - Tarammani feeder at the proposed Thiruvannamiyur (400 kv GIS)	D/C	230	2					JUN-23		
37	LILo of Dharmapuri (Palavadi) 400 kV SS to the proposed Tirupattur 230 kV SS	S/C on D/C	230	77	299	289	248	33	JAN-24	MAR-23	Work to resume after payment of crop compensation.
38	LILo of existing 230 kV Arni - Sriperumbudur feeder (0.81KM) at the proposed Vembakkam 230 kV S/S	D/C	230	2					DEC-23		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
39	LILO of KPSHEP - Kundah PH-III at Parali (400/230 kV S/S)	D/C	230	0	0	0	0				The existing LILO of KPSHEP - Kundah PH-III, 230 kv D/C line to Parali 400/230 kV S/S . And utilizing the existing 230kV corridor upto Parli.
40	LILO of S. P. Koil - Oragadam at Maraimalai Nagar 230 KV S/S	D/C	230	9					JUN-23		
41	LILO of Sriperumbudur-Kadapperi at Porur 230KV SS (UG) Kadapperi to Porur (OH+UG)	D/C	230	28	0	0	0		MAR-18	DEC-20	UG cable work awarded to M/s Universal cable on 16.02.17.Total section 12 nos. Cable laying in the section completed. Joints 27/33 completed.
42	LILO of the existing 230 kV Ingur - Kurukathi - Palladam feeder at sanctioned Rasipalayam 400 kV S/S	D/C	230	46	59	59	51	7	AUG-22	MAR-24	ROW issues. Land owners are demanding yield compensation of further works tender floated for 8 nos towers.
43	LILO of the existing 230 kV Myvady - Kurukathi - Pugalur feeder at sanctioned Rasipalayam 400 kV SS	D/C	230	46	93	92	92	41	JAN-24	MAR-24	Row issues land owners are demanding yield compensation prior to commencement of further works tender floated for supply and erection of 5 nos towers.
44	LILO of Tonidapet - Mylapore at TNEB HQ (UG Cable)	D/C	230	1	0	0	0	0		SEP-20	Dropped. Scheme will be completed while making LILO of CMRL Central to Mylapore feeder at TNEB HQ
45	LILO the existing 230 kV P.P Nallur - Thanjavur at proposed Narimanam 230 kV SS	D/C	230	30	0	0	0		SEP-18	MAR-24	Revised administrative approval is under process.
46	LILO the existing 230 kV P.P.Nallur - Thiruvarur at the proposed Narimanam 230 kV SS	D/C	230	31	0	0	0		SEP-18	MAR-24	Revised administrative approved is under process.
47	Neyveli - TS-II to the proposed Neyveli 230/110 kV SS	D/C	230	2	20	20	20	10	SEP-18	JUN-21	Work completed. Energised on 26.12.19
48	N.T. Kudy - Karaikudi line	S/C on D/C	230	104	370	367	365	98	SEP-23	DEC-22	Work under progress.Row issues in 2 locations.
49	Palavady - Thirupathur line	D/C	230	75	299	289	248	33		MAR-24	Work to resume after payment of making crop compensation.
50	Palladam - Ingur	S/C on D/C	230	62	249	236	209	41	APR-13	MAR-24	Line energised from Palladam to Kurukkathi tapping points ie up to loc 160. Severe RoW issue between Loc no 160 - 190.
51	Sholinganallur - KITS	D/C	230	24	50	47	44	21		MAR-23	"Proposal for laying of UG Cable to avoid OH line in 4 locations in Marsh Land is submitted and approval is in Process. Proposal submitted for Reserve Forest clearance in 2 locations.
52	Sholinganallur (Ottiyambakkam) - Omega	D/C	230	66	150	150	150	66	AUG-23	MAY-23	Commissioned 04/23.
53	Sriperumbudur -Korattur (Changing of conductor)	S/C	230	20	70	0	0	12	SEP-06	DEC-20	Line work is under modification. Revised administrative approval is under process.
54	UG Cable from Basin Bridge to TNEB Head Quarters	S/C	230	7	0	0	0	0	APR-23	FEB-23	Total section: 15. Laying work for section 15/15 completed. Joints 42/42 completed. Cable damaged during Chennai Corporation contract in 3 sections. Rectification work under progress.
55	Vellalaviduthi 400 kV SS to Mondipatti 230 kV SS	S/C on D/C	230	90	354	354	354	92	APR-23	MAR-23	Railway crossing work to be taken up.
56	Vellalaviduthi - existing Pudukottaai 230 kV SS	S/C on D/C	230	21	85	85	85	21	SEP-22	OCT-22	Work completed line inspection to be carried over by operation wing.
57	Villupuram - Ulundurpet	S/C	230	55	183	181	117	20		MAR-25	Work could not be taken up further due to issues invloved and revised route is under study.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
58	Common Point (from Karamadai) - Thudialur (2nd Circuit)	S/C	220	20	68	68	68	39	AUG-15	JUN-21	Both the Ckts energised on 19.12.16 and 06.02.17
59	Kilpauk - CMRL Central Jail	S/C	220	10	0	0	0			MAR-24	Total: 13 sections. Total:36 joints.Cable Laying 13/13 Completed. Joints 36/36 completed.Indoor termination to be taken up.
60	Ottiyambakkam - Kits S/s	D/C	220	24	50	46	44	10		MAR-23	Proposal for laying of UG Cable to avoid OH line in 4 locations in Marsh Land (3.04 KM) approved and tender to be floated. Proposal submitted for Reserve Forest clearance in 2 locations.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
TRANSMISSION CORP. OF ANDHRA PRADESH LIMITED(APTRANSCO)											
1	LILO of 400kV HNPCL-Kamavarapukota TMDC line to proposed 400/220/11 kV Guddigudem S/S	D/C	400	41							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED(APTRANSCO)											
1	Chilakaluripeta (PG) to Chilakaluripeta (AP)	D/C	400	64	0	0	0		AUG-19		work cancelled
2	Elluru-Gudivada (Q)	D/C	400	160	0	0	0		AUG-19		work cancelled
3	Gudivada-Chilakaluripeata (Q)	D/C	400	206	0	0	0		AUG-19		The line is cancelled as the contract for construction of 400kV SS at Chilakaluripeta is rescinded.
4	Jammalamdugu-Gani (QM)	D/C	400	240	0	0	0		AUG-19		work cancelled
5	LILO of 400kV Kalpaka-Vemagiri at Kallpaka	D/C	400	40	0	0	0		AUG-20		The scheme not yet formulated
6	LILO of 400kV VTS-Sattenapalli at CRDA Amaravathi SS-I	D/C	400	40	0	0	0		AUG-20		work cancelled
7	LILO of 400kV VTS-Sattenapalli at CRDA Amaravathi SS-II	D/C	400	40	0	0	0		AUG-21		work cancelled
8	LILO of existing VTS-Sattenapalli at proposed Inavolu/Thullurs SS	D/C	400	20	7	2	0	0	JUN-22	OCT-23	work under progress
9	LILO of Hindupur - Kadapa (Cuddapah) at NP Kunta PS (GEC-II)	D/C	400	18	0	0	0				Not pertains to APTRANSCO
10	LILO of Kadapa (Cuddapah) - Kolar S/C line at NP Kunta PS (GEC-II)	D/C	400	14	0	0	0				Not pertains to APTRANSCO
11	LILO of Krishnapatnam - Manubolu (Ckt - I) Quad Moose line to M/s SEIL- P2 400KV GIS Substation	D/C	400	4	16	12	0	0	SEP-23	OCT-23	work is under progress
12	LILO of - Manubolu (Ckt-I Quad Moose line - M/s SEIL - P2 400kV GIS s/s	D/C	400	4							
13	LILO of Vemagiri-I Sattenpali at Eluru	D/C	400	40	0	0	0		AUG-18		work cancelled
14	MAilavaram - Kondapura (Jammalamadugu) (GEC-II)	D/C	400	21	0	0	0		JUL-20		The line is cancelled as the scheme is modified by laying 220kV lines from pooling stations at Mylavaram Ultra Mega Solar Park (1000MW) at kadapa dist. of AP to the existing 400kV Jammamalamadugu in a Cost effective manner instead of constructing separate 400kV Substation at Mylavaram.
15	Mylavaram-Jammalamdugu QMDC Line	D/C	400	21	0	0	0		JUL-20	JUL-20	The line is cancelled as the scheme is modified by laying 220kV lines from pooling stations at Mylavaram Ultra Mega Solar Park (1000MW) at kadapa dist. of AP to the existing 400kV Jammamalamadugu in a Cost effective manner instead of constructing separate 400kV Substation at Mylavaram.
16	Narnoor-Aspiri (QM)	D/C	400	180	0	0	0		AUG-19		The scheme is cancelled as the uncommissioned RE connectivities which are proposed to connect Aspiri scheme are envisaged in 10,000MW Solar Power establishment Scheme at other Substations.
17	NTTPS, Vijayawada TPS-existing Sattenapalli SS	D/C	400	120	0	0	0		AUG-18		work cancelled , not taken up as per system studies
18	Polavaram - Guddigudem (QM)	D/C	400	49	72	59	51	17	DEC-22	MAY-24	Works are under progress

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
19	Polavaram-Kamavarapukota (QM)	D/C	400	140	0	0	0		AUG-19		The scope of the work revised due to site constraints. 400kV QMDC Line from 400kV Polavaram SS to 400/22/11 kV Guddigudem SS is proposed in place of earlier approved 400kV Polavaram-K.Kota QMDC Line.Tenders floated with revised scope of work on 28.01.2019.Tenders finalized and LOI placed on 29,04.2019 .Line survey works completed. Works will be taken up after finalization of award of contract of Polavaram Hydro Electric Project by APGENCO.
20	Rasipalayam -Dharmapuri (Palavadi)	D/C	400	379	0	0	0				does not pertains to APTRANSCO
21	Urvakonda-Uravkonda-II	D/C	400	100	0	0	0		AUG-18		May be deleted that CEA , during 42nd standing committee meeting recommended to take up 400/220kV Uravakonda 2 Substation with 3 x 500MVA PTRs + 1 x 125 MVAR Bus Reactor in the existing 400/220KV Uravakonda - 1 Sub-station of APTRANSCO duly extending the 400 KV Bus without constructing a new 400/220kV Sub-station.
22	Vemagiri - Kamavarapukota	D/C	400	185	268	262	254	143	DEC-22	MAY-24	Works are being executed in slow pace due to ROW issues and limited working period due to seasonal crops
23	220KV DC/SC (2-Phase) line from the existing 220/11KV LIS SS Settypalli to proposed 220/25KV RTSS Veldurthy	D/C+S/C	220	6							
24	220KV Pallantla-Guddigudem DC Line at Loc.No.54 to 400/220/11KV Guddigudem SS	D/C	220	25							
25	220kV TMDC from 400kV Hindupur S/S - 220kV S/S Gollapuram	D/C	220	59	0	0	0	59		AUG-23	Commissioned 07/23.
26	Brandix-Atchuthapuram	D/C	220	7	11	11	11	3	JUN-23	DEC-23	Work in progress
27	Chittoor 400 kV SS-Mananapalli	D/C	220	130	0	0	0				Work not taken up
28	Garividi-Bobbili	D/C	220	75	130	130	130	75			charged
29	Garividi - Garividi	D/C	220	70	0	0	0				Work not taken up
30	Garividi - Pydibhimavaram	D/C	220	100	169	169	169	100		MAY-21	charged on 14.05.21
31	Hindupur (400) - Pampanur Tanda (220)(GEC-I)	D/C	220	140	239	237	237	8	APR-23	MAR-23	Work in Progress.
32	Hindupur - Penukonda	D/C	220	54	97	94	92	32	JUN-23	DEC-23	work is under progress
33	Jammalamadugu (400) - Tadipatri (220) (GEC-I)	D/C	220	80	0	0	0				work cancelled
34	Jammalamadugu - Betamacherla	D/C	220	152	260	258	258	141	JAN-24	DEC-23	96% works completed, after approval from forest department balance works will be taken up
35	Jammalamadugu - Porumamilla YSR Kadapa District	D/C	220	200	133	133	133	200	AUG-23	OCT-23	Commissioned 09/23.
36	Kalyandurg-Anantapur	S/C	220	61	0	0	0				work cancelled
37	Kamavarapukota -Bhimadole line	D/C	220	37	69	69	69	37	APR-23	AUG-23	All works completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
38	Kamavarapukota - Kamavarapukota	D/C	220	30	69	69	69	37		AUG-23	All works completed
39	LILO of Gooty- Shapuram at Dharmavaram line	D/C	220	2	8	8	8	2	JUL-22	SEP-22	OPGW Stringing is under progress.
40	LILO of Nunna- KTPS line at Tiruvru	S/C	220	6	16	10	4	0	JUN-23	OCT-23	work is under progress
41	LILO of Uravakonda - Kalyandurga at Borampalli	D/C	220	22	0	0	0				Charged on 19.09.2020
42	LILO of VSS - Kakinada line and Anrak-Samakota line at Chandanada line	D/C	220	11	60	53	26	1		JUL-22	Works are under progress.
43	LILO of VTS -3 and 4 at Pidugguralla line	D/C	220	4	8	8	8	4		MAR-23	Charged on 06.01.2023
44	LILO Pallantla -Pattiseema line at Guddigudem line	D/C	220	23	49	43	41	9	JUL-23	JAN-23	Works are under progress.
45	Muddanur-Anantapur (3rd line)	S/C on D/C	220	100	0	0	0			DEC-16	commissioned on Dec-16
46	Muddanur (RTPP) - Dharmavaram	D/C	220	200	0	0	0				work cancelled
47	Narketpally_Suryapet	S/C on D/C	220	60	0	0	0			DEC-16	work does not pertains to APTRANSCO
48	Narsapur-Doultabad	S/C	220	15	0	0	0			DEC-16	does not pertains to APTRANSCO
49	Narsapur-Manoharabad	S/C	220	15	0	0	0			DEC-16	does not pertains to APTRANSCO
50	Nirmal-Nandipeta	S/C	220	20	0	0	0			DEC-16	does not pertains to APTRANSCO
51	Nizamabad-Janakampeta	S/C	220	10	0	0	0			DEC-16	does not pertains to APTRANSCO
52	Oddugudem-Koyagudem	D/C	220	20	0	0	0			DEC-16	does not pertains to APTRANSCO
53	Oglapur(Warangal 400 kV SS)- Warangal 220 kV SS	D/C	220	36	0	0	0				does not pertains to APTRANSCO
54	Peddapuram-Koruprolu	D/C	220	130	0	0	0			MAR-17	Charged on March-17
55	ppannadorapalem - Bobbili (Ckt-II)	D/C	220	84	0	0	0				Charged on 29.03.2017
56	Purushothapatnam - Guddigudem line	D/C	220	31	65	58	47	0	OCT-23	NOV-23	Works are under progress.
57	Rachagunneri - Racherla line	D/C	220	107	188	188	188	107	SEP-23	JAN-24	Stautary inspection under progress
58	Somayajulapalli - Gani/Panyam S/S	D/C	220	20	0	0	0				Work not taken up
59	Sulluruepta -Racherla line	D/C	220	39	57	57	57	39	MAY-22	JAN-24	All works completed.
60	Uravakonda - Kalyanduring	D/C	220	100	160	160	160	100	NOV-14		Charged
61	Badvel-Porumamilla (2nd Ckt) (GEC-I)	S/C on D/C	132	0	0	0	0			MAR-22	Charged on 21.08.2018
62	LILO of Both Circuits of Badvel-Porumamilla at Porumamilla(GEC-I)	M/C	132	4	0	0	0				line charged on 28.8.19
63	LILO of both circuits of Suzlon Wind-Jammalamadugu(132) at Jammalamadugu(400) (GEC-I)	M/C	132	24	35	35	33	14	MAR-18	SEP-22	Work in Progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
64	Penukonda(220) - Penukonda (132)	D/C	132	20	0	0	0				work cancelled

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
Transmission Corporation of Telangana Limited(TSTRANSCO)											
1	Vadarevu - Amangal	S/C	765	240	0	0	0	0		AUG-16	
2	400kV QMDC line from 400kV Kachapur Switching STation -400 /11kV Velgatoor S/S	D/C	400	52	76	66	63		JAN-23	DEC-23	Works under progress.
3	400kV QMDC line from 400kV Kachapur Switchng station - 400/11kV Namapur (Pegadapally) S/S of line	D/C	400	30	46	35	0		JAN-23	DEC-23	Works under progress.
4	400kV QMDC line from 400kV Kachapur (Vadkapur) Swtiching Station - -400/220kV Gajwel S/S in Karimnagar (old) district	D/C	400	14	23	14	0		FEB-23	DEC-23	Works under progress.
5	400kV QMDC line from 400kV Velgatoor Switchyard -400/11kV Namapur (Pegadapally) s/s	D/C	400	42	70	58	0		JAN-23	DEC-23	Works under progress.
6	400kV QMDC line from existing 400/11kV Tippapur S/S - proposed 400/11kV Veljipur S/S	D/C	400	5	18	17	16		JAN-23	DEC-24	Works under progress.
7	400kV QMDC line from Existing 400/13.8/11kV Chandiapur s/s - proposed Yellaipally 400/11kV S/S	D/C	400	10	30	29	25	2	NOV-23	NOV-23	Works under progress.
8	400KV QMDC line from exsiting 765/4000kV Nizamabad s/s (PGCIL) - Existing 400/13.8/11 Chandulapur S/S	D/C	400	188	278	211	0		FEB-23	DEC-23	Works under progress.
9	400kV QMDC line from STPP (Jaipur) - proposed 400kV S/S at Annaram pump house	D/C	400	40	63	61	0		NOV-22	DEC-23	Works under progress.
10	Chandlapur SS to Tukkapur SS (TMDC)	D/C	400	60	70	70	70	49	SEP-17	SEP-19	400kV TMDC Chandulapur - Tukkapur Line charged on 19.09.2019
11	Damacherla TPP - Choutuppal	D/C	400	300					SEP-18		
12	Damacherla TPP - Dindi	D/C	400	280					SEP-18		
13	Damaracherla TPP - Jangaon	D/C	400	310					SEP-18		
14	Damaracherla TPP - Maheswaram (TS)	D/C	400	310					SEP-18		
15	Dindi S/s -Yedula s/s	D/C	400	111	167	167	167	111	JUL-23	JUL-23	Commissioned 06/23.
16	Kethiredypally - AP-41 line (Twin HTLS Quad Conventional Towers)	D/C	400	53	79	79	79	54		DEC-21	charged on 13.01.2022
17	LILO of 400kV QMDC line from STPP Jaipur- Ramadugu 400/220/132kV s/s - Kachapur Switching Station line	D/C	400	20	30	18	0		FEB-23	DEC-23	Works under progress.
18	LILO of 400kv QMDC line from Telegana STPP ntpc (2X800mw)-400 /220/32kV Narsappur SS- Kachapur Switching Station	D/C	400	8	13	7	0		FEB-23	DEC-23	Works under progress.
19	LILO of both Ckt. KTPP - Gajwel line to Chandlapur SS (TMDC)	M/C	400	164	160	160	160	108	SEP-17	MAY-19	Line Length was revised to 108.42 CKM and Commissioned on 16.05.2019

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
20	LILO of both Ckt. of Nedunuru - Telangana STPP line to Yellampalli	M/C	400	40					SEP-17		
21	LILO of both Ckt. of SCCL - Gajwel line to Ramadugu SS (QMDC)	D/C	400	72	97	97	97	72	SEP-17	MAY-18	Commissioned on 06.05.2018
22	LILO of both ckt. of SCCL - Ramadugu QMDC line to Yellampalli SS	M/C	400	32	20	20	20	6	SEP-17	SEP-18	Due to Change in Connectivity And Change in Name of Substation the line route was changed as LILO of both Ckts of SCCL-Nirmal QMDC line to 400/220/11 kV Sundilla SS.CKT-I Commissioned on 18.07.2018 and CKT-II Commissioned on 25.09.2018
23	LILO of suryapet - Kethireddypalli (Manikonda) line to Uddandapur SS	D/C	400	120	0	0	0		SEP-18		The connectivity was revised as per the Revised Administrative Approval.
24	Narlapur SS - Yedula SS	D/C	400	55	94	94	94	55	DEC-23	OCT-23	Commissioned 09/23.
25	Narsapur SS to Tukkapur SS (TMDC)	D/C	400	140	159	159	159	110	SEP-17	MAR-20	400kV TMDC Narsapur - Tukkapur Line charged on 21.03.2020
26	NTPC - Ramadugu (QMDC) line	D/C	400	104	161	161	161	98	AUG-19	JAN-20	
27	Ramadugu SS to Tippapur SS (QMDC)	D/C	400	40	133	133	133	92	SEP-17	APR-19	Line Length was revised to 92.23 CKM and Commissioned on 29.04.2019
28	Ramdugu SS - Medaram SS (QMDC)	D/C	400	42	59	59	59	41	SEP-17	AUG-18	Line Length was revised to 40.70 CKM and Commissioned on 28.08.2018
29	Sirichilla (NTPC) Common Point) - Narsapur	D/C	400	171	492	492	492	347	FEB-19	JAN-20	
30	Tippapur SS to Chandlapur SS (QMDC)	D/C	400	42	59	59	59	40	SEP-17	MAY-19	Line Length was revised to 40 CKM and Commissioned on 06.05.2019
31	Vattem SS - Uddandapur SS	D/C	400	100	103	103	103	68	SEP-18	DEC-23	All works completed except gantry connections against the line length of 68.278 (ckm).
32	Veltoor SS - Yedula SS	D/C	400	94	139	139	139	94	AUG-23	AUG-23	All works completed. Ready for charging.
33	Yadadri TPP Switchyard - Choutuppal S/S	D/C	400	185	259	259	253	66	SEP-23	AUG-23	Tower Foundation, Erection and Stringing works are under progress.
34	Yadadri TPP Switchyard - Dindi s/s	D/C	400	208	290	290	289	169	AUG-23	AUG-23	Tower foundation,Erection & Stringing works are under progress.
35	Yadadri TPP switchyard - Jangaon S/S	D/C	400	268	402	367	283	44	FEB-24	FEB-24	Works under progress.
36	Yedula SS - Maheswaram SS	D/C	400	260	0	0	0		SEP-18		The connectivity was revised as per the Revised Administrative Approval.
37	Yedula SS - Vattem SS	D/C	400	61	90	90	90	61	AUG-23	AUG-23	All works completed except gantry connections.
38	220kV 1000Sq.mm XPLE Cable from 220kV SS Maheswaram- 220/33kV Amazon (Pharmacy) SS (Ckt.I 1.464 ckm and Ckt.-II - 1.506ckm)	D/C	220	1	0	0	0	1		SEP-23	Commissioned 08/23.
39	220kV LILO line (2KM) -Proposed Mentrappally from one of the circuit of under construction 220 KVDC line from 400/220kV S/S Dichpally to 220/11kV Manchippa s/s	S/C	220	4	7	7	7	4		SEP-23	Commissioned on31.03.2022.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
40	220kV Twin Moose D/C line from proposed 400/200kV s/s at Annaram Pump House - Existing 200/11kV s/s at Medigadda Pump House-48 KM	D/C	220	41	155	117	90		NOV-22	DEC-23	Works under progress.
41	Chilakallu - Narketpally	D/C	220	25	42	42	42	25		JUL-19	It is 220kV LILO of Chilakallu - Narketpally to the 220kV Huzurnagar SS. This Line charged on 05.12.2018.
42	Damaracherla -Huzurnagar line	D/C	220	77	137	137	133	73	AUG-23	DEC-23	works are hampered due to standing crops(repeated at S.No:32)
43	Dichpally - Yacharam Thanda line	D/C	220	54	97	89	86	36	DEC-23	DEC-23	Forest approval and working permission was obtained on 17.01.2023 for a period of 1 year
44	Existing 220/132kV Fabcity - Amazon (Fabcity) S/S	D/C	220	4	0	0	0	4		JUL-23	Commissioned 06/23.
45	Existing 220kV from Proposed Damaracharla -Huzurnagar	D/C	220	77	137	125	122	65	JAN-22	MAR-23	works are hampered due to standing crops
46	Ghanapur s/s -CPRI (220kV Monopole DC/SC line)	D/C+S/C	220	9	0	0	0		NOV-21	MAY-22	Permission from National highways, HGCL,Forest Authority under process
47	Janagon -Husnabad	D/C	220	79	139	139	136	61	AUG-23	NOV-23	Works under progress.
48	Jangaon -Devannapet line	D/C	220	109	198	198	198	109	MAY-23	MAY-23	Commissioned 04/23.
49	Kalwakurthy-Dindi 3rd line	S/C	220	24	0	0	0			DEC-16	Proposal cancelled
50	Kamareddy-Bhumpally	S/C	220	15	0	0	0			DEC-16	Proposal cancelled
51	Kethireddypalli (Manikonda) - Kanakamamidi DC line	D/C	220	10	22	22	22	10	JUN-17		Line charged on 13.12.2018
52	Kethireddypalli (Manikonda) SS to Kanakamamidi SS	M/C	220	5	16	16	16	5	SEP-17		Line charged on 14.11.2018.
53	LILO of 220kV XLPE UG cable Chandrayangutta - Imlibun to the proposed Chanchalguda	S/C	220	1	0	0	0	1	SEP-18		Line charged on 26.02.2020
54	LILO of Bhoothpur - Kalwakurthy at Thimmajipet	D/C	220	2	4	4	4	1		OCT-18	Line charged on 07.06.2017
55	LILO of Bhoothpur - Kalwakurthy at Thimmajipet (Ckt-II)	D/C	220	2	4	4	4	1		OCT-18	Line charged on 07.06.2017
56	LILO of both Ckts. of Dindi - Bonguluru to Madugula and Maheshwaram	D/C	220	18	0	0	0		SEP-17		commissioned in 2017
57	LILO of Budidampadu - Bhongiri at Waddekothapally	D/C	220	14					DEC-13		
58	LILO of Durshed - Seddipet at Nadunuru line	D/C	220	20					SEP-17		
59	LILO of existing RSS (Malayalapalli) - Bheemgal proposed line at Ramadugu (Karimnagar District)	S/C	220	24	0	0	0		SEP-19		Work cancelled as new 220/11kV Rampur is taken up
60	LILO of Ghanapur - Chandrayan Gutta to Kachavani Singaram	D/C	220	4	0	0	0		SEP-18		Works yet to be taken up
61	LILO of Ghanapur - Hayathnagar to Kachavani Singaram DC line	D/C	220	4	0	0	0		SEP-18		Works yet to be taken up
62	LILO of Mahabubabad-Warangal line at Ammavaripet	D/C	220	64	111	111	111	64	APR-23	SEP-23	Tree cutting, Jumpering and statutory remarks are to be attended by the agency.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
63	LILO of Pulukurthy- Bheemghanpur line to KTPP SS	D/C	220	46	88	88	88	46	SEP-23	JUL-23	Commissioned 06/23.
64	LILO of Salivagu- Bheemghanpur line to KTPP SS	D/C	220	42	83	83	83	42	JUN-23	OCT-23	Commissioned 09/23.
65	LILO to Mahabubabad from Existing 220kV at Budidampadu - Warangal DC line	M/C	220	24	20	20	20	24	JUN-17		Line charged on 29.01.2018
66	Marripally common point- Hayatnagar S/S XLPE cable	DC UG cable	220	14	0	0	0	8		MAY-19	Works are under progress.13/14 Nos Cable joints completed and remaining works are under progress
67	Narsapur to Bowrampet line (lattice structure)	M/C	220	136	136	136	134	131	AUG-23	MAR-24	work completed
68	Narsapur to Bowrampet (Monopole towers)	D/C	220	7	23	11	0		AUG-23	MAR-24	Survey work under progress. Monopole structure revised design approval under process.
69	Narsapur to Bowrampet (XLPE UG Cable)	D/C	220	7	1	0	0	6	AUG-23	MAR-24	cable laying works under progress. Cable Jointing works completed.
70	Narsapur to Toopran & LILO of Gajwel - Minpur to Toopran line	D/C	220	79	0	0	0		DEC-17		Works yet to be taken up
71	Nirmal Upgraded 220/132kV Ranjal SS	D/C	220	136	228	228	228	136	NOV-17		Line charged on 15.02.2020
72	Parigi SS to Lakshmiddevipalli	D/C	220	20					SEP-17		
73	Pulakurthy - Kakatiya Mega Textile Park	D/C	220	30	110	93	61	0	MAR-24	MAR-24	
74	RC Puram 400kV to Raidurg 220kV	D/C	220	10					SEP-17		
75	Thimmajipet to Jadcherla DC line	D/C	220	40	0	0	0		SEP-17		As per the field condition, not yet taken up.
76	Timmajipet - Balanagar	D/C	220	60	0	0	0		SEP-17		Proposal cancelled
77	Yeddumailram - Pargi	D/C	220	135	137	137	137	90		MAR-19	Works are in progress
78	Yellampalli - Goliwada	D/C	220	1	0	0	0	0	SEP-17		Does not exist. Removed due to change in Pump House location
79	Yellampalli - Sundla	D/C	220	30	106	106	106	56	SEP-17	SEP-18	Due to Change in Pump House Location the Connectivity is Revised as 220 kV TMDC Line from 400/220/11kV Sundilla(Yellampally) to 220/11 kV Annaram SS.(Sundilla is renamed as annaram)
80	Yellampalli to Kaleshwaram	D/C	220	60	260	260	260	152	SEP-17	SEP-18	Yellampally SS was renamed as 400/220/11 kV Sundilla SS and Kaleshwaram was renamed as 220/11 kV Medigadda SS,Hence 220 kV Line from 400/220/11 kV sundilla to 220/11 kV Medigadda was Commissioned on 29.09.2018 and total line length was revised to 152 CKM

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
TRIPURA STATE ELECTRICITY CORPORATION LIMITED(TSECL)											
1	Surajmani nagar-P.K.Bari	D/C	400	260	0	0	0	0		MAR-17	Fund not yet tied up. Proposed under World Bank Financing /SPA/NEC.
2	AGTP - Agartala line	D/C	132								
3	AGTP - Kumarghat line	S/C	132								
4	Gamai Tilla - Dhalabil	S/C	132	31	107	101	78	17		SEP-13	ROW problems affected the work
5	LILO of Rokia - Udaipur at Melaghat for connection to Monoarchak	D/C	132	20	40	0	0	0		JUN-15	
6	Monarchak - Surajmani Nagar	D/C	132	43	154	145	128	15		AUG-20	RoW issues. TSECL has connected a portion of the said D/C line splitting the existing Rokhia - Udaipur 132 KV S/C line near Melaghar (12.178 Km distance from Monarchak) thereby connecting Monarchak with Rokhia and Udaipur sub-stations. The said arrangement has already been commissioned and is in operation w.e.f January 2015 for evacuation of Monarchak Power.
7	P.K. Bari - Kanchanpur	S/C	132	47	113	109	99	17		MAR-15	All works completed in non forest land. Stage- I clearance received and compliance for conditions completed.
8	Surajmani Nagar - Badarghat	D/C	132	6	0	0	0	0		AUG-16	Fund proposed in World Bank.
9	Surajmani Nagar - Rokhia	D/C	132	20	80	68	56	7		DEC-18	RoW issue
10	Surajmani Nagar - Udaipur	D/C	132	50	50	0	0	0		JUN-15	Proposed under NEC.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
U.P. POWER TRANSMISSION CORPORATION LTD.(UPPTCL)											
1	Agra - Gr. Noida line	S/C	765	200	411	411	411	159			Line energized on 18.03.2021. To be deleted
2	Agra (UP) - Greater Noida (UP)	S/C	765	0	0	0	0				To be deleted
3	Ghatampur TPS-Agra line	S/C	765	240	579	579	579	229			Energized (Antitheft) from Agra end on 30.04.2021. Being constructed in TBCB mode by M/s Adani Transmission Ltd .
4	Ghatampur TPS - Agra (UP)	S/C	765	0							Commissioned in Mar'2021
5	Ghatampur TPS - Hapur	S/C	765	0							Line Antitheft energized on 18.06.2022.
6	Ghatampur TPS-Hapur Line	S/C	765	400	1052	1052	1052	411			Line Energized on 18.06.2022 (Anti Theft)
7	LILO of Anpara D-Unnao line at Obra	S/C	765	40	28	28	28	18			Line energised on 20.04.2023
8	LILO of Mainpuri - G Noida at Jawaharpur TPS	S/C	765	30	66	66	66	26			Line charged on 10.04.2023. Being constructed in TBCB mode by PGCIL.
9	Aligarh - Shamli Line	D/C	400	478	739	729	663	295	JUL-23	DEC-23	Work in progress.
10	Ballia (PG)-Rasra Line	S/C	400	35							There is no line as such a this name . Please to be deleted .
11	Ghatampur TPS - Kanpur (PG) line	D/C	400	0							Commissioned in Jan'20
12	Ghatampur TPS-Kanpur PG Line	D/C	400	120	138	138	138	98			Line Antitheft energized on 28.02.2020.
13	Gonda - Shahjehanpur (PG)	D/C	400	460	543	296	140	0			To being constructed in TBCB mode
14	Jawahapur TPS-Firozabad Line	D/C	400	80	204	204	204	141			Energized on 07,08.07.2021 . Being constructed in TBCB mode by PGCIL.
15	LILO of one Ckt. 400kV (Twin Moose) Shamli -Aligarh line at THDC Khujra Power Plant	D/C	400	26	0	0	0				To be constructed in TBCB mode.
16	Mathura - Jawaharpuram	D/C	400	220	0	0	0				There is no line as such a this name . To be deleted.
17	Obra-C-Jaunpur Line	D/C	400	400	459	459	459	334			Charged on 31.01.2023 (Antitheft)
18	Panki TPS-Panki Line	D/C	400	2					JUN-22		0.757 km. line charged on 06.03.2023
19	Panki TPS - Panki s/s	D/C	400	0	0	0	0				Please To be deleted
20	Roza TPS-Badaun Line	D/C	400	90	221	221	221	85			Line charged on 02.04.2021. Being constructed in TBCB mode by M/s Adani Transmission Ltd. To be deleted..
21	Sambhal-Moradabad Line	D/C	400	100	0	0	0				There is no such line. Please remove this from the list.
22	Simbholi-Meerut Line	D/C	400	40	80	80	80	58			Line energised on 25.03.2023
23	Simbholi-Muradnagar-II Line	D/C	400	50	213	213	212	136			Being constructed in TBCB mode. ROW at loc. no.55. Work is held up due to court Case.
24	Simbholi-Simbholi Line	D/C	400	15	0	0	0				There is no line as such a this name. Please To be deleted
25	Tanda TPS Extn- Basti (Q)	S/C	400	43	137	137	137	88	OCT-19		Line energised on 14/03/2021. To be deleted.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
26	220kV Budaun (400) - Dataganj DC line	D/C	220	55	0	0	0	55		AUG-23	Commissioned 07/23.
27	220 kV Pilipokhar Agra (400) - I.O.C. L. Mathura D/C line	D/C	220	84	0	0	0	84		JUL-23	Commissioned 06/23.
28	Anandnagar-Maharajganj Line	D/C	220	50	0	0	0				There is no line as such a this name . Please to be deleted .
29	Aurai - Mizapur	S/C	220	43	152	129	77	0	JUL-23	DEC-23	Work allotted to M/s Rama Power on debitable basis. Due to non availability of tower parts, conductor and financial constrains of firm, work is delayed and likely to be completed in Dec-23.
30	Aurai - Phoolpur	S/C	220	71	223	202	178	41	JUL-23	DEC-23	Work allotted to M/s Gayatri Ganga on debitable basis. Due to non availability of tower parts, conductor and financial constrains of firm, work is delayed and likely to be completed in Dec-23.
31	Badhaikalan (Muzaffarnagar) - Shamli line	D/C	220	66	113	113	104	17	JUN-23	DEC-23	Work in progress.
32	Bah (Agra) - Sirsaganj (Firozabad) line (GEC-II)	S/C	220	0	140	68	15	0			Will be constructed in deposit scheme after receipt of fund from UPNEDA/LSPDCL.
33	Bhadrekhi (Orai) - Bah (Agra) line (GEC-II)	S/C	220	0	0	0	0				Line has been cancelled by UPPTCL as per decision in TWC meeting on 09.11.2022. (To be deleted)
34	Bhadrekhi (Orai) - Sikandera (Kanpur dehat) line (GEC-II)	S/C	220	0	182	93	83	0			Will be constructed in deposit scheme after receipt of fund from UPNEDA/LSPDCL.
35	Bhopal Road-Khatauli Line	D/C	220	60	0	0	0				There is no line as such a this name . Please to be deleted .
36	Firozabad (400)-Tundla	D/C	220	50							There is no line as such a this name . Please to be deleted .
37	Gorakhpur-Anandnagar Line	D/C	220	100	0	0	0				Line Cancelled by TWC on dt. 09.09.2020. To be deleted.
38	Hamirppur-Banda Line	D/C	220	140							There is no line as such a this name . Please to be deleted .
39	Hamirpur-Sarh Line	D/C	220	140							There is no line as such a this name . Please to be deleted .
40	Hardoi Road-Lucknow Line	D/C	220	20	20	39	39	20			Commissioned in March-2022. To be deleted.
41	Hardoi Road-Sandila Line	D/C	220	60	0	0	0				There is no line as such a this name . Please to be deleted .
42	Indirapuram - Pratap Vihar	D/C	220	16	38	33	0	10			ROW is on location no. firm 35-38 work is held up due to stay of humble High Court & Supreme Court.
43	Jehta (400) - Mallawaan line	D/C	220	160	266	265	263	120	JUN-23	OCT-23	Work is likely to be completed in Oct-23
44	Kursi Rd (PG) - Kanduni line	D/C	220	91	151	151	151	87	AUG-23		Likely to be charged in Oct-2023
45	LILO of 220 kV Agra(765) PG-Sikandra(220) line at Kirawali(220)	D/C	220	4	0	0	0	4		SEP-23	Commissioned 08/23.
46	LILO of 220 kV C.B. Ganj (220)-Budaun (220) line	D/C	220	2	4	4	4	2	MAR-21		Commissioned in March-2021. To be deleted.
47	LILO of 220kV Gorakhpur (PG)-Mahrajganj DC line at Annand Nagar	D/C	220	70	0	0	0	70		OCT-23	Commissioned 09/23.
48	LILO of 220kV Gr. Noida -RC Green/Metro Depot line at Jalpura	D/C	220	42	80	76	59	16	AUG-23	OCT-23	Work is in progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
49	LILO of 220 kV Hapur(220)- Simbhaoli (220) line at Simbhaoli(400)	D/C	220	39	0	0	0	39		SEP-23	Commissioned 08/23.
50	LILO of 220kV Parichha (TPS) - Orai Ckt.II at Moth line	D/C	220	12	20	20	20	11	APR-23	OCT-23	Line will be charged in Oct-2023.
51	LILO of 220kV Phulpur- Jhunsi 400kV Machhalishahar	S/C	220	99							
52	LILO of 220 kV Pura Chandausi (220) - Budaun (220) line at Budaun	D/C	220	31	58	58	58	36	MAR-21		Commissioned in March-2021. To be deleted.
53	LILO of 220kV Rasra (220) - Gaipur S/C line at Rasra	D/C	220	26	49	49	49	26	APR-22		Commissioned in March-2021. To be deleted.
54	LILO of 220kV Sec.-148 - RC Green/Metro Depot at Knowledge Park-5	D/C	220	28	80	76	59	16	AUG-23		Work is in progress.
55	LILO of 220kV Sitapur (220) - Nighasan (220) SC line at Kanduni	D/C	220	59	0	0	0	59		OCT-23	Commissioned 09/23.
56	LILO of Agra-Bharatpur Line	D/C	220	20	0	0	0				PGCIL scope. Line is energised.
57	LILO of Banda-Karvi at Chittrakoot Line	S/C	220	8							There is no line as such a this name . Please to be deleted .
58	LILO of Ckt.-I and Ckt. -II (Quad) Thathra- Biharsharif at Sahupuri	D/C	220	54	157	157	132	28	JUL-23	DEC-23	Work is in progress. Work is likely to be completed in Dec-2023
59	LILO of Modipuram- Faridnagar at Modipuram-II line	D/C	220	12	22	21	21	12	APR-23	OCT-23	Work in progress.
60	LILO of Motiram Adda (400) - Barahuan line at Khorabar (2km Monopole 2km Cable)	D/C	220	8	9	9	9	3	SEP-23		Work in progress.
61	LILO of Nibkarori-Mainpuri PG Fatehgarh Line	D/C	220	60	0	0	0				There is no line as such a this name . Please to be deleted .
62	LILO of One ckt Laitpur TPS -Dunara line at Babina	D/C	220	15	25	25	25	15	MAR-21		Commissioned in August-2019. To be deleted.
63	LILO of one Ckt. of Chhata (Mathura) - Manth (400) at Vrindawan	D/C	220	46	74	74	74	44	MAR-21		Commissioned in August-2020. To be deleted.
64	LILO of Saharanpur-Nakur Line	S/C	220	10	13	13	13	7			Commissioned in May-2018. To be deleted.
65	Maharajganj - Gorakhpur PG (400) line	D/C	220	175	274	274	274	175	APR-23	OCT-23	Commissioned 09/23.
66	Mallawan (220) - Hardoi(220)	D/C	220	81	143	143	143	86	MAY-22		Energised on 04/08/2022. To be deleted
67	Meerut by pass-Modipuram Line	D/C	220	70	0	0	0				There is no line as such a this name. To be deleted.
68	Meerut-Gr. Noida-II Line	D/C	220	200	0	0	0				There is no line as such a this name. To be deleted.
69	Modipura-II-Bagpat PG Line	D/C	220	70	133	133	133	77			Commissioned in 30.09.2022. To be deleted.
70	Modipuram-II-Modipuram Line	D/C	220	60			0				There is no line as such a this name. Please To be deleted
71	Modipuram-II-Shamli Line	D/C	220	148	261	261	258	146	APR-23	OCT-23	Work in progress. It is expected to complete the line in Oct-23.
72	Muradabad-Tajpur Line	D/C	220	60	0	0	0				There is no line as such a this name. Please To be deleted

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
73	Nehtaur-Tajpur Line	D/C	220	100	0	0	0				There is no line as such a this name. Please To be deleted
74	Nighasan-Lakhimpur Line	D/C	220	120							There is no line as such a this name. Please To be deleted
75	Rae Bareli (400)-(Amethi (220)	D/C	220	89	147	147	147	89	OCT-22		Line work completed, 400 kV S/s Raebareli not ready.
76	Raebareli (400) -Bachhrawan line	D/C	220	160	273	259	159	31	JUL-23	FEB-24	Erection & Stringing work is in progress.
77	Saharanpur PG (400) - Deoband line	D/C	220	50	87	87	87	50	APR-23	MAY-23	Commissioned 04/23.
78	Shamli (400) - Deoband line	D/C	220	93	150	150	149	32	JUN-23	NOV-23	Price variation proposal is under consideration for BOD approval.
79	Shamli-Khatauli Line	D/C	220	50	0	0	0				There is no line as such a this name. Please To be deleted
80	132 kV D/C Agra cantt. - 400 kV Agra (South)	D/C	132	24	44	44	44	24			Line energised on 25/07/2017. To be deleted
81	Barkhera (Bajaj) - Dohna	D/C	132		203	203	203	129			Line energised on 13.09.2017. To be deleted
82	Bhadrekhi (Orai) - Jalaun line (GEC-II)	S/C	132	0	108	108	108	37			Commissioned in June-2021. To be deleted.
83	Dakore (Solar plant) - Bhadrekhi (Orai) line (GEC-II)	D/C	132	0	105	105	105	70			Commissioned in April-2018. To be deleted.
84	Dumariaganj- - Utraula	S/C	132		114	114	114	40			Commissioned in January-2019. To be deleted.
85	Gujrai (Solar Plant) - Pukhraya line (GEC-II)	D/C	132	0	72	72	58	9		NOV-23	Work in progress.
86	Gurrah (Solar plant) - Bhadrekhi (Orai) line (GEC-II)	D/C	132	0	30	30	30	17			Antitheft charged on 02.08.2023
87	Jigna - Dadar Vijaypur (Solar plant) Mirzapur line (GEC-II)	D/C	132	0	38	38	38	15			Commissioned in March-2018. To be deleted.
88	LILO of 132 kV Bodla - Kheragarh at 400 kV Agra (South)	D/C	132	12	19	19	19	12			Commissioned in July-2017. To be deleted.
89	LILO of 132 kV Kirawaki-Mathura at 400 kV Agra (South)	D/C	132	12	25	25	25	6			Commissioned in November-2017. To be deleted.
90	LILO of 132 kV Shamshabad-Kheragarh at 400 kV Agra(South)	D/C	132	12	22	22	22	12			Commissioned in July-2017. To be deleted.
91	LILO of Makreccha (Solar plant) - Bhadrekhi (Orai) line at Baghauli (Solar Plant) (GEC-II)	D/C	132	0	0	0	0				Will be constructed in deposit scheme after receipt of fund from UPNEDA/LSPDCL.
92	Makreccha (Solar plant) - Bhadrekhi (Orai) line (GEC-II)	D/C	132	0	0	0	0				LOI issued on 05.05.2022. Line will be allotted after receipt of fund from UPNEDA/ LSPDCL.
93	Meja - Kosda Kala (Solar plant) Meja line (GEC-II)	D/C	132	0	132	132	132	30			Commissioned in February-2018. To be deleted.
94	Parasan (Solar plant) - Bhadrekhi (Orai) line (GEC-II)	D/C	132	0	54	0	0	18			Commissioned on 14.09.2022. (To be deleted)

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
UTTARAKHAND POWER CORPORATION LIMITED(UKPCL)											
1	Baramwari (GIS)-Srinagar S/S	D/C	220	180	228	210	182	72	DEC-19	DEC-19	Baramwari Srinagar 220 kV D/C line and LILO of this line at Singoli Bhatwari HEP are required for transfer of power from Singoli Bhatwari HEP up to Srinagar pooling station.But after the works of Phata Byung (2x38 MW) being severely affected due to flash floods in June, 2013 and all works being stalled since July, 2017 due to Funds constraints with the developer , this Baramwari switching station is not being constructed, therefore currently above line is being constructed from 400kV S/s Srinagar to interconnection point of 99MW Singoli Bhatwari HEP.This line is of 150 Ckm out of which 72 Ckm stringing have been completed. Also out of 220 tower locations, 210 fdns have been completed and 182 towers have been erected

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED(WBSETCL)											
1	Bankura - New Bishnupur line (GEC-II)	D/C	220	0							
2	Bhangar (UG Cable) (PGCIL) -New Town-IIC (GIS) S/S	D/C	220	18	0	0	0		OCT-22	MAR-23	
3	Diversion of existing STPS-Asansol Transmission line	D/C	220	5	122	122	122	5	JUN-23	AUG-23	Commissioned 07/23.
4	East Mednipur - Kharagpur line (GEC-II)	D/C	220	0							
5	Establishment of Barasat - Rajarhat (PG) utilising Barasat - Kasba	D/C	220	62						MAR-18	
6	Establishment of Rajarhat (PG) - New Town-IIIutilishing Barasat - Kasba	D/C	220	2						MAR-18	
7	Jeerat - Krishnanagar	D/C	220	114	0	0	0		JUL-23	DEC-22	
8	LILO of Arambag - Domjur at Mayapur	D/C	220	36						MAR-20	
9	LILO of Birpara -Alipurduar line (PGCIL) at proposed line at Falakata s/s	D/C	220	17	0	0	0		DEC-23	MAR-23	
10	LILO of BKTPP - Satgachia at Mahachhanda	D/C	220	14						MAR-19	
11	LILO ofc arambag - Midnapur at C.K. Road	D/C	220	232						MAR-21	
12	LILO of Durgapur - Asansole Tr. Line at proposed Mongalpur 220kV GIS	M/C	220	9	0	0	0	9	JUN-23	AUG-23	Commissioned 07/23.
13	LILO of Durgapur -DPL at Durgapur AB Zone (for Upgradation of Durgapur AB Zone S/S	D/C	220	8					OCT-23		
14	LILO of Existing STPS - JK Nagar 220kV line at Asansol 220kV S/S	D/C	220	65	0	0	0		AUG-23	DEC-22	
15	LILO of Howarh-KTPP at Jangalpur 220 kV GIS	D/C	220	1	0	0	0	1	MAY-23	JUN-23	Commissioned 05/23.
16	LILO of Sadaipur - Gokarna at Kotasur	D/C	220	8						MAR-20	
17	Rajarhat (PG) - New Town-II	D/C on M/C	220	56	58	2	2	1		MAR-19	Work of main line yet to be commenced due to mass resistance by the villagers
18	STPS - Raghunathpur	D/C	220	100						MAR-21	
19	West Mednipur - Kharagpur line (GEC-II)	D/C	220	0							
20	LILO of 132 kV One Ckt of Rammam-II - NBU at Rammam -III HEP	D/C	132	20	0	0	0		APR-19	DEC-21	"Survey work of the transmission lines completed. WBSETCL contemplated the ATS of Rammam III HPS of NTPC considering that WBSEDCL would purchase the entire power from NTPC. But the PPA of NTPC with WBSEDCL for sale power from Rammam III HPS has not been executed till date. After execution of the said PPA, WBSETCL would take up the construction work of the ATS obtaining Investment Approval fromWBERC."

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
21	Rammam III - Chalsa	D/C	132	130	0	0	0		APR-19	DEC-21	"Survey work of the transmission lines completed. WBSETCL contemplated the ATS of Rammam III HPS of NTPC considering that WBSEDCL would purchase the entire power from NTPC. But the PPA of NTPC with WBSEDCL for sale power from Rammam III HPS has not been executed till date. After execution of the said PPA, WBSETCL would take up the construction work of the ATS obtaining Investment Approval from WBERC."

REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE) DURING- 2023-24

As on 30-SEP-2023

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
Adani Green Energy Ltd(ADANIGREEN)											
1	AGEL - Bhuj-II line	S/C	220	79	0	0	0	79		MAY-23	Commissioned 04/23.
ADANI POWER LIMITED(APL)											
1	Hyderabad - Kurnool	D/C	765	335	0	0	0	335	JUL-23	AUG-23	Commissioned 07/23.
2	Khavda PS (GIS) - Bhuj PS 765 kV D/c line	D/C	765	218					JAN-24		
3	KPS2 (GIS) - Lakadia	D/C	765	0							
4	Narendra New (GIS) - Pune (GIS) (line with 1x330MVA r switchable line reactor (SLR) on each ckt. at both ends)	D/C	765	635					JUL-24		
5	Warangal (New) - Chilakaluripeta	D/C	765	392	0	0	0	392	MAY-23	OCT-23	Commissioned 09/23.
6	Warangal (New) - Hyderabad	D/C	765	268	0	0	0	268	JUN-23	OCT-23	Commissioned 09/23.
7	Warora (Pool) - Warangal (New)	D/C	765	664					MAY-23		
8	LILO of both Ckts. of Pugalur-Pugalur (HVDC) (with Quad Moose ACSR conductor) at Karur PS	D/C	400	4					JUL-23		
9	North Karanpura - Gaya line (NKTL - TBCB)	D/C	400	196	286	140	132	37			Work in progress.
10	Warangal(New)- Warangal(Existing)	D/C	400	95	0	0	0	95	APR-23	JUL-23	Commissioned 06/23.
Adani Renewable Energy Park Rajasthan Limited(AREPRL)											
1	Bhadla IV SP - Bhadla Pooling station line (GEC-II)	D/C	220	0							
2	Fatehgarh Solar Park - Fatehgarh Pooling Station line (GEC-II)	D/C	220	0							
3	SPP - Bhadla (PS) (GEC-II)	D/C	220	0							
ATHENA CHHATTISGARH POWER LIMITED(ACPL)											
1	LILO of one ckt of MSCTL - Chandrapur at Singhitrai	D/C	400								
BAJAJ ENERGY PVT. LTD.(BEPL)											
1	Balrampur-Utraula line	D/C	132								Existing line.
CORPORATE POWER LTD.(CPL)											
1	Corporate TPP - Jharkhand Pooling Station	D/C	400	6	11					AUG-16	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
2	Latehar - Namkum	D/C	400	216	320	293	274	132		AUG-16	
<u>D.B. POWER CORP. LTD.(DBPCL)</u>											
1	LILO of Raigarh - Raipur (3rd Ckt) at Baradhara TPP (Interim arrangement)	D/C	400	30	44	44	44	30		MAY-13	Line completed. (Interim)
<u>DIRANG ENERGY PVT. LTD.(DEPL)</u>											
1	Gongri - Dinchang Pooling Station	D/C	220								
<u>ESSAR POWER TRANSMISSION CO. LTD.(EPTCL)</u>											
1	Navbharat TPP - Angul P.S. (PG)	D/C	400								
2	Tori - Jhharkhand Pooling Station	D/C	400								
<u>Essel Infraprojects Ltd.(ESSEL)</u>											
1	Hyderabad - Kurnool (WKTL- TBCB)	D/C	765	332	422	337	183		FEB-20	FEB-20	Work hampered due to severe RoW issue in the stretch of AP 27 AP 29, AP 60 A AP 60 B and AP 66 AP 67.
2	Warangal (New) - Chilakaluripeta (WKTL - TBCB)	D/C	765	395	565	446	341		FEB-20	FEB-20	Severe RoW issue existing in the stretch of AP 10 AP 11, AP 14- AP 15, AP 25 AP 28, AP 52- AP 53, AP 55 AP 56, AP 63 63/12, AP 76 AP 77, AP 84- AP 85 and AP 89 AP 90. Court Case: 04 no. of tower locations has been traversing though the proposed land area of M/s Emami Cement Ltd., out of which the 04 no. of foundations and 03 nos of erections are already completed. At this point of time, M/s Emami Cement Ltd. moved to High Court of Hyderabad for seeking Order to remove WKTL transmission towers along with direction to re-route the transmission line. At present this matter is under consideration of Honble High Court, Hyderabad and next date is yet to schedule. Forest Details of Tr. Line Falling under Forest: Forest area affected (ha):18.442 ha (2.75 Kms) in Andhra pradesh .Forest proposals sub on :23.08.2017. Stage I forest approval granted on 28.11.18.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
3	Warangal (New) - Hyderabad (WKTL - TBCB)	D/C	765	265	344	312	247		DEC-19	DEC-19	RoW issue: In the stretch of AP 34 - AP 35, AP 37- AP 38, AP 41- AP 42, AP 46/0, AP 54/2, AP 17/3 and AP 21/6. At loc. nos. 47/2 and 47/3, locals have removed the stubs by using JCB. A FIR in this regard has been lodged with local Police Station. Court Case: Land Owner of location no. 2/6 has approached High Court of Telangana. The Court has granted the stay on work. Further on hearing held on 07th June 2018, the Court adjourned and as on date the matter is still pending for scrutiny. Land owner for the stretch between the location no. 30 to 31 has approached the District Court (Nalgonda) to accord permanent injunction. On the hearing held on 14.03.2019, , the Court scheduled next date of hearing on 01.05.2019 in this matter. In such situation, the work is at stand still at this location effectively from 20th Mar 2018.
4	Warora (Pool) - Warangal (New) (WKTL - TBCB)	D/C	765	645	827	773	423	59	DEC-19	NOV-19	Severe RoW issues.; Forest area affected (ha): 19.793 ha (2.954 Kms) in Maharastra and 47.592 ha (7.103 Kms) in Telangana. Forest proposals submitted on 4th Aug 17 for Maharashtra and on 23 Aug 17 for Telangana. Current status: Maharashtra Stage I received on 05.02.18. The Telangana stage I approval received on 13.12.2018 ; Wlld life approval : Proposal forwarded by State Government to Member Secretary (NBWL) on 20.11.2018. Proposal forwarded to NTCA for their recommendation and MoEF&CC asked State Govt. to submit SBWL MoM, which is still awaited for further processing & consideration in next NBWL meeting.The work execution in under Maharashtra is severely affected due to farmer agitation demanding higher compensation for the construction of transmission line at their fields. Court Case- at loc. no. 89/8 in terms of stay order granted by Bombay High Court. The matter is listed on 15.01.2020.
5	Koteshwar (PS) - Rishikesh (HTLS) (NRSS-XXXVITL-TBCB)	D/C	400	81	106	16	0		DEC-19	DEC-19	1. Consent from Indian Drug and Pharmaceuticals Ltd. (IDPL) , Rishikesh for traversing 400 kV D/C Koteshwar-Rishikesh line through IDPL premises is awaited.Pending NOC from IDP (Rishikesh), the Forest Deptt. is not ready to accept the forest diversion proposal because all 16 no. of tower locations are falling inside the IDPL lease hold area, which belongs to the forest deptt.2. DFO-Tehri directed us to divert from our existing transmission line route, which was earlier approved and confirmed by Forest Range officer through verification of land schedule and DGPS survey in Jan-2018. 3) Severe RoW issues are existing at loc. No. 1/0, 2/0, 3/0, 4/0, 13/0, 14/0, 14/1, 15/0, 16/0, 42/0, 43/0, 44/0, 48/0, 48/1 and 49/0 .
6	Sohwal - Lucknow (TTL -TBCB)	D/C	400	240	0	0	0				MoP has already dropped the project.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
7	Tanda - Sohwal (TTL - TBCB)	D/C	400	186	0	0	0				MoP has already dropped the project.
8	Warangal (New) - Warangal (Existing) (Q) (WKTL - TBCB)	D/C	400	95	130	9	0		FEB-20	FEB-20	Forest : Nil
GATI INFRASTRUCTURE PRIVATE LIMITED(GIPL)											
1	LILO of one circuit of Chujachen - Rangpo line at Bhasmay	2xS/C	220	10						MAY-18	Work yet to be awarded.
GMR ENERGY LIMITED(GMR ENERG)											
1	LILO of Talchar -Meramundli at Kamalanga TPP	D/C	400	1	3	3	3	1		MAY-12	For start up power,work completed 5/12.
2	Alaknanda HEP - Joshimath	D/C	220								
G R Infraprojects Limited(GRINFRA)											
1	Pachora SEZ PP - Bhopal (Sterlite) line (Quad/HTLS)	D/C	400	288					NOV-23		
GUPTA ENERGY PVT. LTD.(GEPL)											
1	LILO of one ckt of Bhadrawati -Parli at GEPL TPS	D/C	400								
IDEAL ENERGY PROJECTS LTD.(IEPL)											
1	LILO of Mouda - Wardha at Bela	D/C	400	0	2	2	2	0		NOV-12	Completed (Interim)
IND BHARATH POWER INFRA LIMITED(IBPIL)											
1	Ind Barath TPP - Tuticorin (PS)	D/C	400	200							
2	LILO of Rouekila - Raigarh at Ind Barath	D/C	400	47	72	72	72	47		JUN-15	
Indigrid Ltd(INDIGRID)											
1	LILO of both Ckts. of Parli (PG) -Pune (GIS) line at Kallam (PS)	M/C	400	68	47	30	12	0	OCT-23	OCT-23	1) Work has been resumed in Month of May-23, after 3 months of complete stoppage due to severe RoW . The resolution has been for partial location of Beed district, we are resolving RoW location by location which is taking time to achieve monthly targets. We are getting continuous support from both district administration and need to have similar support in next couple of months. 2) Onset of timely monsoon and continuous rain are making approaching the location difficult and further for execution.
ISPAT ENERGY LTD(ISPAT)											
1	Haldia TPP - Egra	D/C	220	180							Under planning stage by WBSETCL.
JAIN ENERGY TRADING LTD(JAIN ETL)											
1	Jain Energy TPS - Dharamjaygarh Korba Pooling station	D/C	400							MAR-17	
JAL POWER CORP. LTD.(JPCL)											

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
1	Rangit IV - New Melli line	D/C	220	7	15					MAR-19	Work of 220kV line has been awarded to M/s. Ashish Infratech and completion period is 8 months from start of work. Generation project will take about 2? years for completion as against 8 months for completion of associated transmission line, there will be no mismatch for evacuation of power. It may also be mentioned that route survey of transmission line has been completed and design work of transmission system including towers (15 nos.) has also been completed. 220kV GIS bays at PGCIL substation at New Melli have also been awarded to M/s. PGCIL as deposit work. Line length is 3.3 KM. Associated transmission system comprises of 220kV GIS in PH building, 3.3 km long 220kV D/C line from PH to PGCIL pooling station at New Melli. Work for 220kV GIS substation at PH has been awarded to M/s. Siemens and GIS equipment has already been delivered at site.
KALPATARU POWER TRANSMISSION LIMITED(KPTL)											
1	LILO from Kothipura - Tubinakere at Channapatna	D/C	220	7							
KORBA WEST POWER COMPANY LIMITED(KWPCL)											
1	LILO of on Ckt of Raigarh - Raipur at Avantha Bhandar (Korba west) TPS	D/C	400	10	22	22	22	10		DEC-13	Interim arrangement.
KVK ENERGY PVT. LTD.(KVK)											
1	LILO of Mendasal - Baripada at Nilanchal TPP	D/C	400	16	0	0	0	0		JUN-16	Work yet to Start.
LANCO ENERGY (P) LTD.,(LEPP)											
1	LILO of Seoni - Wardha at Lanco Vidarbha TPS	D/C	765	15	16					MAR-17	
2	Babandh TPP - Angul Pooling Station	D/C	400	48	72	0	0	0		DEC-16	Work yet to start.
3	Lanco Amarkantak - Champa Pooling Station	D/C	400	95	158	96	12	0		JUN-16	
4	Phata HEP-Baramwari (Rudrpur)	D/C	220	8	20	0	0	0		DEC-16	
5	Routing of one circuit of Jorthong - New Melli via Rangit - IV	D/C	220							MAR-19	Work in generation project is stopped for since 2013.
6	Teesta VI HEP - Rangpo Pooling Station	D/C	220	25							Detail survey completed section 164 approval received. Work yet to started.
MALANA POWER COMPANY LIMITED(MPCL)											
1	Ka Dogri - Jangi Pooling Station	D/C	400								
2	Chango Yangthang - Ka Dogri Pooling Station	D/C	220								
Masaya Solar Energy Private Limited(MASAYA)											

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
1	Masaya Solar Energy Private Limeted-Khandwa 220kV S/C Line	S/C	220	14	0	0	0	14		OCT-23	Commissioned 09/23.
Megha Engineering & Infrastructures Limited(MEGHA)											
1	400kV Khandhukal -Rampura Transmission line	D/C	400	384					SEP-24		
2	Khandkha (Srinagar) - Rampura (Kashipur) line (Twin HTLS)	D/C	400	384					SEP-24		
MONNET POWER COMPANY LIMITED(MPCL)											
1	Malibrahmani - Angul	D/C	400	62	108	100	80	20		JUL-16	
NORTH KARANPURA TRANSMISSION CO. LTD.(NKTCL)											
1	Bareilly - Meerut (NKTL - TBCB)	S/C	765	240	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.
2	Lucknow - Bareilly (NKTL - TBCB)	S/C	765	220	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.
3	Agra - Gurgaon (NKTL - TBCB)	D/C	400	220	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.
4	Gurgaon - Gurgaon (PG) (NKTL - TBCB)	D/C	400	20	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.
5	Sipat/Korba (PS) Seoni (NKTL - TBCB)	S/C	400	334	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.
NSL NAGAPATNAM POWER PVT. LTD.(NSLNPPL)											
1	NSL TPP - Angul	D/C	400	46	0	0	0	0			Project Authority intimated that PGCIL yet to award construction of work.
2	LILO of Kasang - Bhaba at Tidong-I	D/C	220	32	57	44	40			DEC-23	Being Executed by M/s Statkraft. St-II clearance obtained for 17 locations in Nov-22.
RELIANCE POWER TRANSMISSION LTD.(RPTL)											
1	Moti Khavdi TPP - Jam Nagar	D/C	400								
2	Sohwal - Lucknow Line (TBCB-TTCL)	D/C	400	176							
3	Tanda - Sohwal Line (TBCB-TTCL)	D/C	400	173							
ReNew Transmission Ventures Private Limited(RTVPL)											
1	400KV D/C Gadag PS - Koppal PS Tran. line	D/C	400	127							
2	Gadag PS- Koppal (PS) line	D/C	400	100					MAY-23		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
3	Gadag (PS) - Narendra (New) Trans. Ltd.	D/C	400	187	232	160	83	13	SEP-23	SEP-23	Bagalkot Forest Division : DFO, Bagalkote has recommended the proposal on 03.03.2023 and forwarded to CCF, Belgaum. Gadag Forest Division : Reply against DFO, Gadag queries dated 20.02.2023 was submitted on 02.03.2023. Proposal is pending with DFO, Gadag & PCCF, Karnataka for acceptance and further processing of proposal & ROW compensation fixation order have been issued for Bagalkote, Gadag & Vijayapura Districts (except Koppal district) by the respective DCs on 27.10.2022, 04.03.2023 & 06.03.2023 respectively.
4	Koppal PS - Narendra (New) Trans. Ltd.	D/C	400	275	352	345	316	187	JUN-23	JUN-23	Proposal has been approved by PCCF, Karnataka and Additional Chief Secretary (Forest), Govt. of Karnataka on 03.03.2023 and 14.03.2023. Currently proposal is pending with State Forest Minister (Honble Chief Minister) for their recommendation & Severe RoW (Issue ID : 4048-11306 to 11309) Total Foundation Locations : 2 Nos.
RKM POWERGEN PVT. LIMITED(RKMPPL)											
1	LILO of Raigarh (Kotra) - Raipur at Uchpinda (Interim Arrangement)	D/C	400		73	73	73	39			Commissioned (Interim Arrangement). De-LILO activity completed.
Saurya Urja Company of Rajasthan Ltd(SUCRL)											
1	SUCRL Solar Park - Bhadla	D/C	220	18	0	0	0	18		APR-23	Commissioned 03/23.
Shekhawati Transmission Service Company Limited(SKHWTTSCCL)											
1	Jhunjhunu - Nawalgarh line	S/C	220	32	108	77	73	0	FEB-15	DEC-20	court case pending, severe ROW problem, Railway crossing pending.Funds problem from PFC.
2	Sikar - Nawalgarh line	S/C	220	22	76	55	48	0	FEB-15	DEC-20	court case pending, severe ROW problem, Railway crossing pending.Fund problem from PFC.
SIKKIM HYDRO POWER LIMITED(SHPL)											
1	LILO of one ckt of Legship - New Melli at Rangit-II	D/C	220								
South East UP Power Transmission Company Limited(SEUPPTCL)											
1	Mainpuri - Bara Ckt-I	S/C	765	375	889	613	346	0		JUN-17	The project is at stand still pending of a time extension requested to UPPTCL in June 2015
2	Mainpuri - Unnao (Quad)	S/C	765	188	449	380	274	0		JUL-17	The project is at stand still pending of a time extension requested to UPPTCL in June 2015
3	Bara - Karchana	D/C	400	80	124	0	0	0		JUN-16	Karchana gantry not finalised. The project is at stand still pending of a time extension requested to UPPTCL in June 2015
4	Gonda - Shahjanpur	D/C	400	442	542	295	140	0		DEC-17	The project is at stand still pending of a time extension requested to UPPTCL in June 2015
5	LILO of Obra - Sultanpur at Aurai	S/C	400	1	5	0	0	0		JUN-16	The project is at stand still pending of a time extension requested to UPPTCL in June 2015

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
6	LILO of Sarojini Nagar - Kursi RD at Sultanpur RD	D/C	400	14	18	0	0			JUL-16	The project is at stand still pending of a time extension requested to UPPTCL in June 2015
7	Rewa Road - Karchana	D/C	400	58	102	0	0			OCT-16	Karchana gantry not defined. The project is at stand still pending of a time extension requested to UPPTCL in June 2015
8	Tanda TPS Extn - Gonda	S/C	400	100	241	97	54	0		OCT-18	"Work is standstill for more than a year due to poor financial health of SEUPPTCL, the transmission service provider, owned by M/s Isolux. The line is a part of TBCB project awarded to M/s Isolux. UPPTCL representative informed that GoUP is considering to take over transmission project and evaluation of completed work is under progress. Bids for valuers have been invited by M/s PFC. Valuation is under progress. Final decision will be taken after valuation."
STERLITE GRID LTD.(SGL)											
1	Bongaigaon (POWERGRID) - Nangalbibra	D/C	400	245					DEC-23		
2	LILO of KAPP - Vapi 400 kV D/C line at Vapi II	D/C	400	1					APR-23		
3	LILO of one Ckt. of Kishenpur - Dulhasti (Quad) line at Kishtwar	D/C	400	5					APR-25		
4	LILO of one ckt. of Narendra (existing) - Narendra (New) quad line at Xeldem (G-TTPL-TBCB)	D/C	400	196	233	2	0		MAR-23	JUL-22	1.Delay in getting forest and wildlife clearances. State Govt had returned the proposal to nodal officer seeking the details that whether the user agency is utilizing the corridor of existing defunct 110kV Ambewadi Ponda line or not at possible extent. The user agency confirmed that they are utilizing the corridor of defunct 110kV line at the maximum possible extent. Therefore, support is required from PCCF / Nodal officer and Chief Wildlife Warden, Karnataka to recommend the proposal with mitigation measures 2. The progress is suffered due to petition filed by Goa Foundation in CEC constituted by Supreme court and High Court of Mumbai and Goa 3. The introduction of Guidelines being issued by District Collector, North Goa vide letter dated 06-11-2020 for payment of Additional Compensation towards damages in regards of Right of Way for transmission Line has consequently led to an escalation in the cost of the project and the same is covered under Article 12 of the TSA as CIL event
5	LILO of Padghe (PG) -Ghatkopar at Navi Mumbai GIS (PG)	D/C	400	38					DEC-23		
6	Mangalore (Udupi PCL) - Kasargode (Quad) line	D/C	400	231					JUL-23		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
7	Padghe (PG) - Kharghar (quad) line to be terminated into one Ckt. of Kharghar- Ghatkopr (quad) line (thus forming Padghe (PG) - Kharghar (quad) line Padghe (PG) - Ghatkopar 400 kV S/c (quad) line)	D/C	400	140					DEC-23		
8	Xeldem - Mapusa (quad) line (G-TTPL -TBCB)	D/C	400	105	148	14	2		JAN-22	JAN-23	1. Delay due to occurrence of Force Majeure (FM) event i.e. outbreak of COVID-19 and this FM event has been intimated to all LTTCs 2.The progress is suffered due to petition filed by Goa Foundation in Central Empowered Committee (CEC) constituted by Supreme court and High Court of Mumbai and Goa 3. The introduction of Guidelines being issued by District Collector, North Goa vide letter dated 06-11-2020 for payment of Additional Compensation towards damages in regards of Right of Way for transmission Line has consequently led to an escalation in the cost of the project and the same is covered under Article 12 of the TSA as Change in law event
9	LILO of Apta-Kalwa/Taloja at Navi Mumbai(PG)	M/C	220	5					SEP-23		
10	Vapi II -Sayali 220 kV D/C line	D/C	220	45					APR-23		
11	Xeldem (Existing) - Xeldem (New) Transmission line	D/C	220	44					JAN-22		
12	AGTPP (NEEPCO) - P.K. Bari (TSECL) line (NER-II TL-TBCB)	D/C	132	167	236	236	236	167	MAR-20	FEB-21	Commissioned and declared under Commercial Operation (DOCO) w.e.f. 00:00 Hrs of 21-02-2021
13	Biswanath Chariyalli (PG) - Itanagar (Zebra) line (NER-II TL-TBCB)	D/C	132	134	211	211	207	126	MAR-20	MAR-21	1.The proposal for PLCC Carrier frequency has been submitted to Ministry of Communication (WPC Wing) and the approval is still awaited. Support required to expedite the same. The WPC Wing has informed that the Frequency allotment has been temporarily closed by MOC, therefore in the interest of timely completion of the project we have requested CEA to grant an approval for use of proposed frequenices otherwise the line cant be charged 2. The Additional Compensation has been paid for forest Land in the state of Arunachal Pradesh as being directed by Deputy commissioner, Papum Pare and Itanagar Districts. This is an additional cost to the project and the same is entitled to be covered under Article 12 of the TSA as Change in Law event
14	Hatsinghmari (Assam)- Ampati (Meghalaya) (Single ACSR Panther)	D/C	132	57					DEC-23		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
15	LILO of one Ckt. of Biswanath Chariyalli (PG)- Itanagar (Zebra) line at Gohpur (AEGCL) (NER-II TL-TBCB)	D/C	132	17	30	30	30	16	MAR-20	MAR-21	1.Non-finalization of terminal bays at Gohpur S/s by AEGCL for the termination of LILO line 2. The proposal for PLCC Carrier frequency has been submitted to Ministry of Communication (WPC Wing) and the approval is still awaited. Support required to expedite the same. The WPC Wing has informed that the Frequency allotment has been temporarily closed by MOC, therefore in the interest of timely completion of the project we have requested CEA to grant an approval for use of proposed frequencies otherwise the line cant be charged 3. The Additional Compensation has been paid for forest Land in the state of Arunachal Pradesh as being directed by Deputy commissioner, Papum Pare and Itanagar Districts. This is an additional cost to the project and the same is entitled to be covered under Article 12 of the TSA as Change in Law event
16	LILO of one Ckt. of Pare HEP - North Lakhimpur (AEGCL) (With ACSR Zebra)at Nirjuli (POWERGRID)	D/C	132	33					JUN-23		
17	Pare HEP (NEEPCO) (From near LILO Point) - North Lakhimpur (AEGCL) (With ACSR Zebra Conductor) along with 2 no. 132 kV line bays at North Lakhimpur	D/C	132	62					JUN-23		
TALCHER TRANSMISSION CO. LTD.(TTCL)											
1	Behrampur - Gazuwaka (T-II TL - TBCB)	D/C	400	290	0	0	0		OCT-12	SEP-13	Case pending in Supreme Court.
2	Talcher II - Behrampur (T-II TL - TBCB)	D/C	400	220	0	0	0		OCT-12	SEP-13	Case pending in Supreme Court.
3	Talcher II - Rourkela (T-II TL - TBCB)	D/C	400	161	0	0	0		OCT-12	SEP-13	Case pending in Supreme Court.
Tata Power Ltd(TATAPOWER)											
1	Babai-Bhiwani (NRSS XXXVI Element II)	D/C	400	111	299	265	215	1	MAY-23	MAR-23	Details of Tr. Line Falling under Forest: 3.37 Km ,Forest area: 12.90 Ha (2.80 Kms) of Rajsthan + 3.46 Ha (0.57 Kms) of Haryana. Forest proposals submitted on : 15.05.2017 for Haryana and on 11.08.2017 for Rajasthan. Stage I approval from Haryana Forest Deptt. received on 27.03.2018 and Stage I approval from Rajasthan Forest Deptt. received on 06.07.2018. Wildlife Clearance : Wildlife area(ha) : 7.452 Ha (2.80 Kms) Khetri Bansyal Conversion Reserve Wildlife proposals submitted on : 16.02.2018 and at present, Proposal recommended by NBWL and currently recommendations forwarded to State Govt. (Rajasthan). Severe RoW issues: 52/1, 52/3, 53/0, 54/0, 54/1, 54/2 & 54A/0 of Tehsil Dadri and loc. No. 17/0 & 18/0 of Tehsil Khetri.
TEESTA URJA LTD.(TUL)											

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
1	Teesta III - Kishanganj	D/C	400	427	590	586	581	392		OCT-18	Teesta III Rangpo (CKT-II) and Teesta III Dikchu (Ckt 1(a)) Lines are in commercial operation from 16.01.2017 & 14.04.2017 respectively. Dikchu- Rangpo (Ckt 1 (b)) is energized on 30.06.2018 (i.e. trial operation for 24 hours) and could successfully complete the trial operation on 1st July 2018. 46.1 Kms line from Kishanganj Substation has been successfully energized for antitheft purpose. Re-Stringing works, in last span of 290-291 is under progress and back charging would be extended stretch by stretch on completion of re-stringing. RoW and Forest issues faced in Darjeeling distt.
TORRENT POWER LTD(TOR. POW. (UNOSUGEN))											
1	DGEN TPS - Bharuch/Dahej Pooling Station	D/C	400								
2	DGEN - Vadodara (DGEN TL - TBCB)	D/C	400								Work awarded to M/s Instalaciones. Inabemsa. Spian on May 2014. Route changed after survey observations.
3	Sandila TPP - ATS not defin	D/C	400								
4	Navseri - Bhasten (DGEN TL - TBCB)	D/C	220								Work awarded to M/s Instalaciones. Inabemsa. Spian on May 2014. Route changed after survey observations.
Torrent Power Ltd. (TPL)(TORRENT)											
1	TPL- Jam Khambhaliya PS line	S/C	220	28	0	0	0	28		OCT-23	Commissioned 09/23.
VANDANA VIDYUT LTD.(VVL)											
1	Salora TPS - Dharamjaigarh (Korba) (PGCIL) Pooling Station	D/C	400	60	84					MAR-17	Target Commissioning date will be provided after approval/receipet of loan from lenders.
VEDANTA LIMITED(VEDANTA)											
1	Sterlite TPP - Jharsuguda (LILO-II to Jharsuguda)	D/C	400	40	0	0	0		NOV-16		Transmission work not started yet. SEL will approach CEA for approval of continuing the LILO-II.
VEMAGIRI TRANSMISSION SYSTEM LIMITED(VTSL)											
1	Khammam-Hyderabad Line-1	D/C	765	772						MAR-15	
2	Khammam - Hyderabad line -I	D/C	765	410					APR-15		Bidding process to be taken up
3	Vemagiri Pooling Station -Khammam Line -1	D/C	765	852						MAR-15	
4	Vemagiri Pooling Station - Khammam line -I	D/C	765	455					APR-15		Bidding process to be taken up
VISA POWER LTD(VISA)											
1	Visa Power TPP - Raigarh Pooling Station	D/C	400	26	37	33	26	0		JUN-15	Work is under Construction.