

TRANSMISSION SCHEMES (TRANSMISSION LINES & SUB-STATIONS) FOR EVACUATION OF
POWER FROM THE GENERATION PROJECTS 2018-19

28-February-2019

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completi on	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos) /Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Er ection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
Adhunik Power TPP (Mahadev Prasad TPP) (2x270 MW), PS,Jhk, APCL.U1-11/12(C),U2-3/13 (C)												
1 Adhunik - Jamshedupur (PG) (Padampur)	ADHUNIK	D/C	400	1				1		JUL-12	JUL-12	Commissioned. 7/12
Remark:												
Agartala (AGTP) (4x21 MW), PS NEEPCO, Tripura,ST-I, 08/16 (C),ST-2,3/15(C)												
1 AGTP - Agartala line	TSECL	D/C	132									
2 AGTP - Kumarghat line	TSECL	S/C	132									
Remark: Agrartala Gas Turbine Combineddd Cycle Extension Plant Stg-1 (25.5MW) commissioned on 23.08.2015.												
Akaltara(Naiyara) TPP (6x600 MW), Chg, KSK, U1-8/13(c),U2-8/14(c),U3-12/17,U4-3/18,U5-9/18,U6-12/18												
1 KSK Mahanadi (Warda Power) - Champa Pooling Station		2xD/C	400	105	164	164	164	105		JUN-15	JUN-15	Ready for Commissioning 06/15.
2 LILO of both ckt, of Raigarh - Raipur at Akaltara TPP		2xD/C	400	71	118	118	118	71		APR-15	APR-15	Commissioned 04/15. (Interim)
Remark:												
Alaknanda HEP (6x50 MW), PS, UK, Badrinath, Project dropped												
1 Alaknanda HEP - Joshimath	GMR	D/C	220									
Remark: Generation project has been dropped.												
Amravati, TPS,(5x270+5x270), Phase-II-uncertain												
1 Amravati - Akola (Bableshtar) - I	IBPL	D/C	400	207	279	279	279	207		MAR-15	MAR-15	Commissioned 03/15.
2 LILO of Koradi -Akola at Amravati	IBPL	D/C	400	14	22	22	22	14		OCT-12	OCT-12	Commissioned 10/12.
Remark:												
Anpara C (2X600 MW),PS,UP,LANCO,U1&2-11/11(C)												
1 Shiffting of 765 kV Anpara- Unnao at Unnao	UPPTCL	S/C	765	1	3	3	3	1		OCT-11	OCT-11	Line charged at 400 kV Oct'11
2 Shifting of Anpara B-Unnao termination point from Anpara B to Anpara C sw. yard.	UPPTCL	S/C	765	1	6	6	6	1		MAR-12	MAR-12	Commissioned 3/12.
3 Extn. of Bus from Anpara B to Anpara C.	LEPP	D/C	400							JUN-10	JUN-10	Work completed. 6/10.
4 Unnao	UPPTCL		765/400	1000	100	100	100	100		MAR-12	MAR-12	Commissioned 3/12.
Remark:												
Anpara-D TPP (2x500 MW),SS,UP,UPRVUNL, U6-6/15 (C),U7-3/16 (C)												
1 Anpara C - Anpara D	UPPTCL	S/C	765	3	11	11	11	3	JAN-12	JUN-14	JUN-14	Commissioned 06/14.
2 Anpara D - Unnao	UPPTCL	S/C	765	416	1225	1197	1120	353	JAN-12	JUN-19		Subsequent to termination of the construction contract with M/s Jyoti Structures, the work is being carried out by new agency M/s Simplex Infra Pvt. Ltd.
Legends												
Report generated through				Monday 18 March 2019				10.19.50 AM				
TL: Total Location	STC: Stubs Cast	TE: Towers Erected				STG: Stringing Completed				Page 1 of52		

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/ Recp.Materia	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
3 Anpara B-Anpara D (Ckt-I)	UPPTCL	D/C	400	5	23	23	23	5		MAR-16	MAR-16	Commissioned 03/16.
4 Anpara D. S/S	UPPTCL		765/400	1000	100	100	100	100		JUN-14	JUN-14	Commissioned 06/14.
Remark:												
Anuppur TPP Ph-I, (2x600 MW),PS,MP,Moser Baer Power MP, U1-4/15 (C),U2-2/15 (C)												
1 Anuppur (Moser Baer) - Jabalpur Pooling Station	PGCIL	D/C	400	492	600	600	600	492		AUG-14	AUG-14	Commissioned 08/14.
2 LILO of Amarkantak - Korba at Anooppur	MPPTCL	D/C	220	16	18	18	18	16		NOV-12	NOV-12	Commissioned 11/12.
3 Jabalpur Pooling Station - Jabalpur (High Capacity) line	PGCIL	D/C	400	31	45	45	45	31		DEC-13	DEC-13	Commissioned in Dec'13.
Remark:												
Avantha Bhandar TPS, (2x600 MW), PS,Chhattisgarh,Korba West Power Comany Limited U1-3/14(C),												
1 Avantha Bhandar TPS (Korba West) - Raigarh (Kotra)	KWPCL	D/C	400	37	64	64	64	37		DEC-16	DEC-16	Commissioned 05/2016 (Late Reported)
2 LILO of on Ckt of Raigarh - Raipur at Avantha Bhandar (Korba west) TPS	KWPCL	D/C	400	10	22	22	22	10		DEC-13		Interim arrangement.
Remark:												
Avantha (Jhabua Power) (2x600 MW), PS,Seoni,MP, BHEL, U1-03/14 (C)												
1 Jhabua Power TPS - Jabalpur Pooling Station.	JHAPL	D/C	400	131	207	207	207	131		MAY-15	MAY-15	Commissioned 05/15.
Remark:												
Babandh - (Dhenkanal) TPS , (2x660 MW), PS Orissa, Lanco Infratech U1-7/18,U2-1/19												
1 Babandh TPP - Angul Pooling Station	LEPP	D/C	400	48	72	0	0	0		DEC-16		Work yet to start.
Remark:												
Baghliar-II HEP (3x150MW) SS,J&K, JKPDC, U1-9/15 (C),U2-9/15(C),U3- 10/15 (C)												
1 LILO of one ckt. of Kishanpur - New wanpoh at Baglihar HEP	JKPDD	D/C	400	8	16	16	16	8		MAY-18	MAY-18	Ready for Commissioning 05/18.
Remark:												
Bajoli Holi HEP(3x60=180 MW), HP, GMR-BHHPPL, U1-U3 (2019-20)												
1 Lahal-Chamera	HPPTCL	D/C	400	70	0	0	0		OCT-18	APR-19		Work in Progress
2 Bajoli Holi HEP - Lahal GISS	HPPTCL	D/C	220	36	61	0	0		OCT-16	JUN-19		Work in Progress
3 Lahal S/S	HPPTCL		400/220	630	100	35	45	10	JAN-18	JUL-19		
Remark:												
Balco TPS PS,Chg,Sterlite,U1-6/15 (C),U2-3/16 (C),U3-2/14,(4x300 MW, 4x67.5 (CPP)) 4x67.5 (C)												
1 Balco - Dharamjaygar Pooling Station	BALCO	D/C	400	46	72	72	70	46		DEC-16	DEC-16	Commissioned 06/2016 (Late Reported).
2 LILO of one ckt of Korba - Birsinghpur at Balco	BALCO	D/C	400	35				35		JUN-12	MAR-12	commissioned 3/12 (Interim)
Remark:												
Bandakhar TPP, (300 MW), PS,Chg, MCC&PL, U1-6/15 (C)												

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/ Recp.Materia	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1 LILO of ACBIL-Baraari (Bilaspur) PS at Bandakhar (Maruti Clean Coal) Remark:	MCCPL	D/C	400	6	14	14	14	6		JUN-14	JUN-14	Commissioned 06/14.
Banswara and Pratpgarh Wind Project												
1 Nimbahera - Pratapgarh (Part of Pratapgarh -Chittorgarh line)	RVPNL	D/C	220	181	421	421	421	181		JUL-17	JUN-17	Commissioned 06/2017.
2 Pratapgarh (Upgradation)(160-100)	RVPNL		220/132	60	100	100	100	100		JUN-17	JUN-17	Commissioned 06/2017.
Remark:												
Banswara Super Critical TPS (2x660 MW), SS,Raj, U1 & U2 -2016/2017												
1 Chitorgarh S/S	RVPNL		400/220	315	100	100	100	100		NOV-14	NOV-14	Commissioned 11/14.
2 Jodhpur s/s (New)	RVPNL		400/220	315	100	100	100	100		OCT-18	OCT-18	Commissioned 10/18.
Remark:												
Baradarha TPP (2x600 MW), PS,D.B.P.C.L, Dist.. Jangir Champa ,Chhattisgarh,U1-8/13, U2-2/14												
1 LILO of Raigarh - Raipur (3rd Ckt) at Baradhara TPP (Interim arrangement)	DBPCL	D/C	400	30	44	44	44	30		MAY-13		Line completed. (Interim)
2 DB Power (Baradarha) - Raigarh (Kotra) Pooling Station	DBPCL	D/C	400	36	54	54	54	36		AUG-14	AUG-14	Commissioned 08/14.
Remark:												
Bara TPP (3x660MW),PS,UP,PPGCL,U1-12/15(C),U2-9/16(C),U3-9/15 (C)												
1 Mainpuri - Aligarh	SEUPPTC	D/C	400	186	219	219	219	186		DEC-16	DEC-16	Ckt-I commissioned 12/2016 and Ckt-II Ready for commissioning 12/2016 Karchana gantry not finalised. The project is at stand still pending of a time extension requested to UPPTCL in June 2015
2 Bara - Karchana	SEUPPTC	D/C	400	80	124	0	0	0		JUN-16		
3 LILO of Orai - Mainpuri line at Mainpuri	SEUPPTC	2xD/C	400	93	135	135	135	93		DEC-17	DEC-16	Ready for commissioning 12/2016
4 LILO of Panki - Obra at Rewa Road	UPPTCL	D/C	400	1	2	2	2	1		MAR-15	MAR-15	Commissioned 03/15.
5 Mainpuri - Bara Ckt-I	SEUPPTC	S/C	765	375	889	613	346	0		JUN-17		The project is at stand still pending of a time extension requested to UPPTCL in June 2015
6 Mainpuri - Bara Ckt-II	SEUPPTC	S/C	765	377	899	899	899	377		DEC-16	DEC-16	Ready for commissioning 12/2016
Remark: Unit - II (660MW) commissioned on 06.09.2016.												
Barauni TPS Extn (2x250, Bihar, BSPGCL,U8-12/17,U9-3/18(C)												
1 LILO of Both ckt. of Biharsharif - Begusarai at BTPS Extn.	BSPTCL	D/C	220	4	9	9	9	4		DEC-17	DEC-17	Commissioned 10/2017 (Late Reported).
2 Barauni TPS Exte. - Hazipur	BSPTCL	D/C	220	214	403	403	403	214	JUN-16	JUN-18	JUN-18	Commissioned 06/18.
3 Barauni (TPS) (ICT)	BSPTCL		220/132	300	100	90	90	90		APR-18		yet to be commissioned
Remark:												
Barh STPP -Stage-I (3x660 MW), Stage-2 (2x660 MW), CS, Bihar, U4,5-11/13(C),U1-3/18,U2-09/18,U3-3/19												
1 Barh-II - Gorakhpur	PGCIL	D/C	400	698	944	944	944	698	AUG-14	MAY-15	MAY-15	Commissioned 05/15.

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completi on	Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos) /Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Er ection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2 Barh-Balia (Quad)	PGCIL	D/C	400	488	645	645	645	488	SEP-09	JUN-10	JUN-10	Commissioned 06/10.
3 Balia & Bhiwadi convertor Stn. (Pole-II)	PGCIL		500	1250	100	100	100	100		JUN-12	JUN-12	Commissioned 6/12
Remark:												
Barkhera TPP (2x45 MW), PS,UP, Bajaj,												
1 Barkhera (Bajaj) - Dohna	UPPTCL	D/C	132		203	203	203	129				Line energised on 13.09.2017.
Remark:												
Bela TPP (1x270 MW),PS,Maha,IEPL,U1-3/13(C)												
1 LILO of Koradi II- Wardh(PG) at Bela TPP	MSETCL	D/C	400	49	75	75	75	49		DEC-15	DEC-15	Commissioned 12/15. (Only LILO Portion 2x24.3 Ckm has been taken).
2 LILO of Mouda - Wardha at Bela	IEPL	D/C	400	0	2	2	2	0		NOV-12		Completed (Interim)
Remark:												
Bellary TPP (3X500 MW),SS,KAR,KPCL,U1-12/07(C),U2-6/14,U3-3/16 (C)												
1 LILO of RTPS - Guttur at BTPS.	KPTCL	D/C	400	2	3	3	3	2		JUN-08	JUN-08	Commissioned 6/08
2 BTPS- Hiriyr	KPTCL	D/C	400	313	440	440	440	313	DEC-08	MAR-12	MAR-12	Commissioned 3/12
Remark:												
Bhadradri TPP (Manuguru) (4x270 MW),TSGENCO, U1-12/17,U2-2/18,U3-5/18,U4-8/18												
1 Julurupadu SS - Manuguru TPP	TSTRANS	D/C	400	222	313	313	313	225	MAR-17	OCT-17		Work completed on 28.10.2018 .
2 Julurupadu (QM) - Suryapet S/s	TSTRANS	D/C	400	219	306	306	306	219	MAR-17	OCT-17	JAN-18	Commissioned 12/2017(Late Reported)
3 400kV Suryapet Bay Extensions	TSTRANS		400	0								
4 Julurupadu S/S	TSTRANS		400/220	630	100	100	100	100		AUG-18	JUL-18	Commissioned 07/18.
Remark:												
Bhasmey HEP (2x25.5 MW),PS,Sikkim,Gati Infra,U1,2&3 (2021-22)												
1 LILO of one circuit of Chujachen - Rangpo line at Bhasmay	GISL	2xS/C	220	10						MAY-18		Work yet to be awarded.
Remark: Generation Projects stopped since Dec-16												
Bhavanagar Padva (2x250MW),SS,Guj,BHEL,U1-6/16,U2-9/16												
1 LILO of Savarkundla - Vartej at BECL (Padva)	GETCO	D/C	220	56	97	97	97	56		JUN-13	JUN-13	Commissioned 06/13.
2 BECL (Padva)- Sagapara line	GETCO	D/C	220	83	139	139	139	83		MAR-14	MAR-14	Commissioned 03/14.
3 BECL (Padva) - Botad line	GETCO	D/C	220	188	292	182	142	34		MAR-19		Tender on website and last date is 10.12.2018. (Risk & cost for Balance work).
Remark:												
Bhavanapaddu TPP, (2x660MW),PS, AP,East cost Energy, U1-12/17,U2-05/18												
1 Bhavanapaddu TPP - Srikakulam (PS)	XYZ	D/C	400	44								
Remark:												
Bhawani Barrage HEP -II & III (4x15 MW), SS,TN, TANGEDCO, BB-II (U1-8/13 (C),U2-9/13(C), BB-III (U1-12/12 (C),U2-9/13(C)												
1 BKB-II - Common Point line	TANTRAN	D/C	110	15	30	30	30	15		AUG-12	AUG-12	Energised on 23.08.12.
2 BKB-III - Common point line.	TANTRAN	D/C	110	6	13	13	13	6		AUG-12	AUG-12	Energised on 13.08.12.

Associated Transmission Lines and Substations		State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
						TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection				
1.		2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
3	BKB-III Common point - Nallur line	TANTRAN	S/C	110	10	36	36	36	10		AUG-12	AUG-12	Energised on 13.08.12.
4	LILO of Mettupalayam - Irumborai line at BKB-II	TANTRAN	D/C	110	4	12	12	12	4		SEP-13	SEP-12	Commissioned 09/13.
5	LILO of BKB-I - SP Budur at BKB-II line	TANTRAN	D/C	110	5	10	10	10	5		JUN-11	JUN-11	Energised on 06/11
6	BKB-II Common point - Pallipalayam line	TANTRAN	S/C	110	2	7	7	7	2		AUG-12	AUG-12	Energised on 23.08.12.
7	BKB-II Common point - Thirucengode line	TANTRAN	S/C	110	9	40	40	40	9		AUG-12	AUG-12	Energised on 23.08.12.
8	BKB-III Common point - BKB-II line	TANTRAN	S/C	110	22	69	69	69	22		JUN-12	JUN-12	Energised 6/12
Remark:													
Bhusaval TPS (2x500 MW),SS,MAHA,MSPGCL,U4-3/12 (C),U5-3/12 (C)													
1	Bhusaval - II - Amalner	MSETCL	D/C	220	197	331	331	331	197		NOV-11	NOV-11	Commissioed 11/11
2	Bhusaval - II - existing Khadka	MSETCL	D/C	400	15	26	26	26	15	DEC-09	APR-10	APR-10	Commissioned 4/10.
3	Bhusaval - II - Aurangabad	MSTRANS	D/C	400	185	283	283	283	185		DEC-11	DEC-11	Commissioned 12/11.
4	Bhusaval (ICT-I) S/S	MSETCL		400/220	500	100	100	100	100		AUG-11	AUG-11	Commissioned 8/11.
5	Bhusaval (ICT -II) S/S	MSETCL		400/220	500	100	100	100	100		SEP-11	SEP-11	Commissioned 9/11.
Remark:													
Bijora Ghanmukh TPP (2x300MW), Maharashtra ,JPGPL, Uncertain													
1	JPGPL TPS Switchyard - Warora PS (JPGPL-TBCB)	MSETCL	D/C	400	0	0	0	0					Not in STU Plan.
Remark:													
Bina TPS (2x250 MW),PS,MP,Bina power,U1-8/12(C),U2-3/13(c)													
1	Termination of Ckt of above at Bina (PG) & otuer ckt at Bina (MPTCL)	JV(PG&JP	D/C	400							JAN-15	JAN-15	Commissioned.
2	Bina TPS - Suitable location (along Bina (PG) - Bina (MPPTCL)	JV(PG&JP	D/C	400	40				40		JAN-15	JAN-15	Commissioned 01/15.
Remark:													
Binjkote TPP (4x300 MW),PS,Chg,SKS Power, U1-4/17(c),U2-3/18(c), U3,4-unknown													
1	Binjkote - Raigarh (Kotra) Pooling Station	SKS	D/C	400	55	93	93	93	55		MAY-15	MAY-15	Commissioned 05/15.
Remark:													
Bokaro TPS													
1	Bokaro TPS Extn.- Koderma TPS	PGCIL	D/C	400	200	276	276	276	200	AUG-12	DEC-14	DEC-14	Commissioned 12/14.
Remark:													
Bongaigaon TPS (3x250 MW),CS, Assam, NTPC, U1-6/15 (C),U2-3/17(C),U3-12/17													
1	Bongaigaon TPS - Bongaigaon	PGCIL	D/C	400	6	11	11	11	6		DEC-12	DEC-12	Commissioned 12/12.

Associated Transmission Lines and Substations		State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
						TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection				
1.		2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2	Bongaigaon TPS - Rangia (Salakati)	AEGCL	D/C	220	326	517	517	515	279	JAN-13	DEC-18		1. All normal Foundations have been completed, 2.Two (2) nos. of Tower Erection are remaining on completed Pile Foundation. 3. 186.445 ckm of line are idle charged.
3	BTPS-Agia-Sarusajai (2nd Circuit, Balance portion)	AEGCL	S/C	220	65	195	195	195	65		SEP-14	SEP-14	commissioned 9/14
4	BTPS - Kokrajhar line	AEGCL	S/C on D/C	132	10	39	39	39	10	DEC-13	JAN-16		Line charged on 30.06.2016
5	Kokrajhar - Bilashipara - Gauripur	AEGCL	S/C on D/C	132	63	203	203	203	63	SEP-13	JUN-16		Kokrajhar to Bilashipara charged on 24.06.16 and Bilashipara to Gauripur charged on 14.06.2016
Remark: Budhil HEP (2x35 MW), PS, H.P., LANCO Green, U1-5/12(C),U2-5/12.(C)													
1	Budhil -Chamera III	LEPP	S/C on D/C	220	40	62	62	62	40		MAR-12	MAR-12	Commissioned 3/12
Remark: Butibori (2x300 MW) TPS Phase -II,PS,Maha,RPL,U1-8/12(C),U2-11/12													
1	Buttibori TPS -Buttibori-III	MSETCL	D/C	220	1				1		DEC-11	DEC-11	Commissioned 12/11.
2	butibori III	MSETCL		220/132	100	100	90	100	90		MAR-13	MAR-13	Commissioned on 26.03.2013
Remark: Chamera-II HEP,CS,HP,													
1	Chamera-II HEP (Part-I)-Chamera Pooling Station	PGCIL	S/C	400	1	3	3	3	1	APR-10	MAR-11	MAR-11	Commissioned 3/11.
Remark: Chamera-III HEP (3x77 MW), CS,H.P.,NHPC, U1-6/12,(C) U2-6/12(C), U3-6/12 (C)													
1	Chamera-III - Pooling Station Near Chamera-II HEP	PGCIL	D/C	220	30	46	46	46	30		AUG-11	AUG-11	Commissioned 8/11
2	Chamera-II HEP - Jullandur line	PGCIL	D/C	400	324	444	444	444	324		MAR-13	MAR-13	Commissioned 03/13.
3	GIS Pooling Station near Chamera-II HEP	PGCIL		400/220	630	100	100	100	100		AUG-11	AUG-11	Commisiioned 8/11.
Remark: Chandrapur TPS, (2x500 MW), SS, Maha, MSPGCL, U1 to 7 (C) U8-3/15 (C), U9-3/16 (C)													
1	LILO of Chandrapur - Parli at Chandrapur II	MSETCL	D/C	400	3	11	11	11	3		SEP-13	APR-13	Commissioned 4/13.
2	Chandrapur switching Stn. - Chandrapur II S/S	MSETCL	S/C	400	4	11	11	11	4		MAR-14	MAR-14	Commissioned 03/14.
3	Chandrapur-II - Warora	MSETCL	D/C	400	91	138	138	137	91		JUN-13	JUN-13	Commissioned 06/13.
4	Warora-Wardha(2nd Ckt)	MSETCL	S/C	400	76	223	223	223	76		JAN-13	JAN-13	Commissioned 01/13.
5	Chandrapur-II (Addl.)	MSETCL		400/220	500	100	97	96	85		AUG-17	MAR-18	Priority Bay 410, 426, 408 (Tie Bay) and 409 ,411, 412, 428, 429, 404, 405 commissioned from 30.12.2013 to 13.3.2014. In 400KV Switchyard- erection of ICT-2 is balance. ICT-I (500 MVA) commissioned on 31-03-2018.

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completi on	Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos) /Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Er ection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Remark:

Chango Yangthang (140 MW), PS, Spiti,HP, MPCL, Project dropped

1	Chango Yangthang - Ka Dogri Pooling Station	MPCL	D/C	220								
2	Ka Dogri - Jangi Pooling Station	MPCL	D/C	400								

Remark: Project has been dropped from generation program.

Chanju-I HEP (3x12 MW) on Ravi river, SS HPPTCL, IA Energy, U1,2-2/17(C), U3-9/17

1	Chanju - Nakrot line	HPPTCL	D/C	132	12	30	29	27	10		MAY-16	commissioned.
2	LILO of one ckt Kurthala - Bathri at Nakrot Pooling Station	HPPTCL	D/C	132	1	1	1	1	1		MAR-17	Completed.

Remark:

Chhabra TPP Extn. (2x250 MW) SS,Raj, RRVUNL, U3-9/13(C),U4-6/14 (C)

1	Chhabra TPS - Jhalawar	RVPNL	S/C	220	101	329	329	329	101		AUG-11	AUG-11	Commissioned 8/11.
2	Chhabra TPS -Hindaun	RVPNL	S/C	400	342	803	803	803	342		APR-10	APR-10	Commissioned 4/10

Remark:

Chhabra TPS-II(2x660),SS,RRVUNL,Rajasthan, U5-4/17(c),U6-12/18

1	Chhabra TPS - Anta (Baran)	RVPNL	D/C	400	179	244	244	244	179		JAN-15	JAN-15	Commissioned 01/15.
---	----------------------------	-------	-----	-----	-----	-----	-----	-----	-----	--	--------	--------	---------------------

Remark:

Chitrangi TPP Ph-I (6x660 MW), Ph-II (3x660 MW),SS,MP,Ph-I,U1-9/13,U2-12/13,U3-3/14,U4-6/14,U5-9/14,U6-12/14, Ph-II,U1-3/15,U2-6/15,U3-9/19

1	Chitrangi TPS - Vindhyachal Pooling Station	XYZ	D/C	765									
---	---	-----	-----	-----	--	--	--	--	--	--	--	--	--

Remark:

Chujachen HEP (2x49.5 MW)PS,Sikkim,GIL,U1-4/13(C),U2-4/13 (C).

1	Chujachen HEP - Rangpo PS	GISL	D/C	132							MAR-17	Line commissioned.
2	LILO of Melli - Gantok at Chuzachen (LILO point at namthang)	GISL	D/C	132	47	91	91	91	47	APR-13	MAR-17	Commissioned 04/13. (Interim arrangement)

Remark:

Chutak-HEP (4x11 MW), CS, J&K, NHPC, U1-11/12(C), U2- 11/12(C), U3- 11/12(C), U4-1/13(C)

1	Chutak HEP-Gramthong -II	JKPDD	S/C	66	5	29	29	29	5		SEP-12	MAR-17	Commissioned.
2	Mulbek-II - Kargil -I	JKPDD	S/C	66	28	124	124	124	28		SEP-14	MAR-17	Commissioned.
3	Chutak HEP-Kargil-I	JKPDD	S/C	66	10	55	55	55	10		OCT-12	MAR-17	Commissioned.
4	Khangral - Mulbek -II	JKPDD	S/C	66	23	117	117	117	23		SEP-14	MAR-17	Commissioned
5	Gramthong -II - Sankoo	JKPDD	S/C	66	27	154	154	154	27		SEP-14	MAR-17	Commissioned.
6	Sankoo S/S	JKPDD		66/11	60	100	100	100	100		SEP-14		Commissioned.
7	Mulbeck	JKPDD		66/11	60	100	100	100	100		SEP-15		Commissioned.
8	Kargil S/S	JKPDD		66/11	60	100	100	100	100		SEP-12		Commissioned.
9	Gramthong S/S	JKPDD		66/11	60	100	100	100	100		SEP-12		Commissioned.
10	Khangral (Bodhkharbu)	JKPDD		66/11	60	100	100	100	100		SEP-14		Commissioned.

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/ Recp.Materia	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Remark:

Common System Associated with Costal Energen Private Ltd and Ind-Barath Power Ltd. (LTOA) Gen. Proj. in Tuticorin area Part - B..

1	Salem PS - Madhugiri PS line	PGCIL	S/C	765	243	644	644	644	243	SEP-14	OCT-18	OCT-18	Commissioned 10/18.
2	Tuticorin Pooling Station - Salem Pooling Station	PGCIL	D/C	765	731	1000	1000	1000	731	SEP-14	NOV-16	NOV-16	Commissioned 11/2016.
3	Salem Pooling Station - Salem	PGCIL	D/C	400	120	165	165	165	120	SEP-14	AUG-15	AUG-15	Ready for commissioning 08/15.

Remark:

Cosmos Sponge TPS, (1x350 MW), PS,Chh,CSPL,U1-6/13

1	CSPL TPS - Raigarh Pooling Station (Near Kotra)	XYZ	D/C	400									
---	---	-----	-----	-----	--	--	--	--	--	--	--	--	--

Remark:

Cuddalore TPP (2x600 MW), PVT, IL&FS, SS, Tamil Nadu, U1-9/15 (C) U2-05/16

1	Cuddalore - Naggapattinam	ITPCL	D/C	400	95	138	138	138	95		JAN-15	AUG-16	Commissioned 01/15. (Late reported.)
---	---------------------------	-------	-----	-----	----	-----	-----	-----	----	--	--------	--------	--------------------------------------

Remark:

Dada Dhuni wale TPP, Khandwa (2x800 MW) SS,MP, U1-7/15,1U2-12/16

1	Dada Dhuniwale TPP - Moondi Pooling Point	MPPTCL	D/C	400	80								
2	Handia S/S	MPPTCL		400/220	630	0	0	0	0				
3	Badnawar (2x315)	MPPTCL		400/220	630	100	100	83	83	MAR-19			Work under progress.

Remark:

Dahanu Solar (40 MW), PS,Tehsil Pokaran, Distt, Jaisalmer,Raj,M/s Dahanu Solar Power Pvt. Ltd.

1	Dahanu - Degchu GSS	RVPNL	D/C	132		0	0	0	0				
---	---------------------	-------	-----	-----	--	---	---	---	---	--	--	--	--

Remark:

Damaracherla TPP (2*600+4*800), TSGenco, Telangana

1	Damacherla TPP - Choutuppal	TSTRANS	D/C	400	300					SEP-18			
2	Damaracherla TPP - Jangaon	TSTRANS	D/C	400	310					SEP-18			
3	Damacherla TPP - Dindi	TSTRANS	D/C	400	280					SEP-18			
4	Damaracherla TPP - Maheswaram (TS)	TSTRANS	D/C	400	310					SEP-18			

Remark:

Damodaram Sanjeevaiah(Krishnapatnam) TPP, (2x800MW) SS,AP, APPDCL, U1-9/14 (C), U2-3/15 (C)

1	Bonapally - Chittoor (Quad)	APTRANS	D/C	400	196	281	281	281	196		FEB-15	FEB-15	Commissioned 02/15.
2	Krishnapatnam TPS - Nellore.	APTRANS	D/C	400	72	112	112	112	72		NOV-12	NOV-12	Commissioned 11/12.
3	Krishnapatnam TPS- Chittoor (Balance)	APTRANS	D/C	400	180				180		JUL-15	JUL-15	Commissioned 07/15.

Remark:

Darlipalli TPS(2x800), Odissa, NTPC, U1-02/18, U2-08/18

1	Darlipalli TPS - Jharsuguda (Sundergarh) PS line	PGCIL	D/C	765	41	61	61	61	41		APR-17	APR-17	Ready for Commissioning 04/2017
---	--	-------	-----	-----	----	----	----	----	----	--	--------	--------	---------------------------------

Remark:

Associated Transmission Lines and Substations	State/Agency Executing Asociated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completi on	Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)	
					TL(Nos)/ Land Acq. (%)	STC(Nos) /Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Er ection					
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	
Derang TPP (2x600MW) PS, Orissa, JIPL, U1-5/14 (C), U2-1/15 (C)													
1	Derang - Angul Pooling Station	JPL	MC+D/ C	400	154	231	231	231	154		AUG-14	AUG-14	Commissioned 08/14.
Remark:													
DGEN TPS (3x400MW), Torrent Power Ltd, Gujarat													
1	DGEN - Vadodara (DGEN TL - TBCB)	TOR.	D/C	400									Work awarded to M/s Instalaciones. Inabemsa. Spian on May 2014. Route changed after survey observations.
2	DGEN TPS - Bharuch/Dahej Pooling Station	TOR.	D/C	400									
3	Navseri - Bhasten (DGEN TL - TBCB)	TOR.	D/C	220									Work awarded to M/s Instalaciones. Inabemsa. Spian on May 2014. Route changed after survey observations.
4	Bharuch/Dahej	TOR.		765/400	1500	0	0	0	0				
Remark:													
Dhariwal TPS (2x300 MW), PS, Maharashtra, DIPL, U1-11/13(C),U2-5/14 (C)													
1	Dhariwal TPS -Channdrapur II (1st Ckt)	DIPL	S/C	400	10	29	29	29	10		SEP-13	SEP-13	Commissioned 09/13.
2	LILO of one ckt of Bhadravati (PG) - Parli at Dhariwal	DIPL	D/C	400	31	51	51	51	31		AUG-14	AUG-14	Commissioned 08/14.
Remark:													
Dharpura TPP (4x300 MW), Jain Energy, P.S,													
1	Jain Energy TPS - Dharamjaygarh Korba Pooling station	JAIN ETL	D/C	400							MAR-17		
Remark:													
Dikchu HEP (2x48MW)PS,Sikkim,SKPPL,U1,U2-4/17(C)													
1	LILO of Teesta III - Rangpo 400 kv line at Dikchu (Interim connectivity)	SIKKIM	D/C	400	1	2	2	12	1		FEB-17		Completed.
2	Dikchu HEP - Dikchu Pool	SIKKIM	D/C	132		0	0	0					Yet to award
3	(Sikkim) Dikchu Pool - Parbing line	PGCONSU	D/C	132	42	96				DEC-18	MAR-19		
4	(Sikkim) Dikchu Pool - Rangpo (Samardong) (twin)	PGCONSU	D/C	220	50					DEC-18	SEP-18		
5	(Sikkim) Dikchu Pool - Singhik	PGCONSU	D/C	220	46					DEC-18	JUN-19		
6	(Sikkim) Dikchu pool (new) S/S	PGCONSU		132/33/11	100		0	0	0	DEC-18	MAY-19		
Remark:													
Durgapur (DPL) Extn. (250 MW), SS,WB, U8-3/14 (C)													
1	DPL - Bidhan nagar	DPL	D/C	400								MAR-12	Existing line.
Remark:													
Durgapur TPS (2x500 MW),CS,WB,DVC,U1-7/11(C),U2-3/1 (C)													
1	Durgapur STPS - Raghunathpur	DVC	D/C	400	138	208	208	208	138	MAY-10	JUL-13	JUL-13	Commissioned 07/13.

Associated Transmission Lines and Substations		State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
						TL(Nos)/ Land Acq. (%)	STC(Nos) /Civil Work	TE(Nos)/ Recp.Materia	STG(C km)/Erection				
1.		2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2 Durgapur-Jamshedpur (Part Line)		PGCIL	D/C	400	276	519	469	451	276		APR-12	APR-12	Commissioned 4/12.
3 LILO of Durgapur-Jamshedpur (PG) at Durgapur STPS		DVC	D/C	400	7	14	14	14	7	MAY-09	MAR-11	JAN-11	Commissioned 3/11.
Remark:													
Dwarkesh Energy Ltd TPP (2x660 MW) PS, Khandwa, MP,													
1 Dwarkesh Energy TPP - Indore		XYZ	D/C	765									
Remark:													
EMCO Warora TPP (2x300 MW), PS,Maha,GMR, U1-2/13 (C),U2-8/13(C)													
1 EMCO - Bhadrawathi (PG)		GMR	D/C	400	80	96	96	96	80		JAN-13	JAN-13	Commissioned 01/13.
Remark:													
Ennore TPP, Ennore Exp, N Chennai-III(2X660, 660, 800),TG,TANGENDCO,U1-3/20,U2-4/19;U1-9/21;U1-9/18													
1 Ennore SEZ - North Chennai Pooling Station		TANTRAN	D/C	400	24	108	6	0	0	SEP-18	MAR-19		Work under progress
2 ETPS exp. - North Chennai Pooling Station		TANTRAN	D/C	400	24	108	0	0		SEP-18	MAR-19		Check survey completed.Foundation work commenced.
3 ETPS exp.- Ennore SEZ		TANTRAN	D/C	400	24	108	0	0		APR-19			Work under progress.
4 North Chennai PS (GIS)		TANTRAN		765/400	3000	0	34	0	0	SEP-18	MAR-20		Work awarded and under progress. Site grading under progress. Piling for compound wall and retaining wall 765 KV and 400 KV GIS building, Reactor and transformeris progress. Casting of pile for 765 KV GIS building in progress.
Remark:													
Gadarwara STPS-I (2x800 MW), NTPC, U1-1/18,U2-07/18													
1 LILO of existing Seoni-Bina at Gadarwara STPP		PGCIL	D/C	765	16	43	43	43	16		JAN-17	JAN-17	commissioned 11/2016 (Late Reported)
2 LILO of Wardha - Parli at Warora PS (PWTL-TBCB)		PGCIL	D/C	400	196	269	269	269	196	NOV-17	MAY-18	MAY-18	Commissioned 05/18.
3 Gadarwara - Jabalpor Pool line (Balance Portion from LILO of Seoni - Bina to Jabalpur) (PWTL-TBCB)		PGCIL	D/C	765	187	271	271	271	187	NOV-17	MAY-17	MAY-17	Commissioned 05/17.
4 Gadarwara - Warora PS (PWTL-TBCB)		PGCIL	D/C	765	627	837	837	837	616	NOV-17	JUN-18	JUN-18	Ready for Commissioning 06/18.
5 Warora PS (PWTL-TBCB)		PGCIL		765/400	3000	100	100	100	100	NOV-17	JUN-18	JUN-18	Commissioned 06/18.
Remark: SPV/BPC - Powergrid Warora Transmission Ltd / REC													
Gadarwara STPS-II (2x800 MW), NTPC (Part-B) (TBCB)													
1 Parli (MSETCL) - Parli (PG)		PGCIL	D/C	400	10	15	15	15	10	JUL-10	FEB-11	FEB-11	Ready for Commissioning 2/11.
2 Parli - Solapur (PPTL - TBCB)		PGCIL	D/C	765	236	311	311	311	236	JAN-18	APR-18	APR-18	Commissioned 04/18.
3 Warora PS - Parli (PPTL-TBCB)		PGCIL	D/C	765	694	920	920	920	694	JAN-18	JUN-18	JUN-18	Commissioned 06/18.
4 Parli (New) S/s (PPTL -TBCB)		PGCIL		765/400	3000	100	100	100	100	JAN-18	APR-18	APR-18	Commissioned 04/18.
Remark: SPV/BPC - Powergrid Parli Transmission Ltd / REC													
GAMA CCPP (225 MW), M/s GAMA Infraprojects Ltd., UK, Module-1:4/16(C)													
Legends				Report generated through				Monday 18 March 2019		10.19.50 AM			
TL: Total Location		STC: Stubs Cast		TE: Towers Erected			STG: Stringing Completed				Page 10 of52		

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

1 LILO of Mahuakheraganj-Kashipur line at GAMA CCPP

Remark:

GEPL Ph -1 (2x60 MW), U1-60 MW,9/12 (C) & Ph-2 (2x270 MW) TPS,PS,Maha,GEPL,U2-4/12(C)

1 LILO of one ckt of Bhadrawati - Parli at GEPL TPS

2 GEPL -MIDC S/S

Remark:

Ghazipur (2x660 MW), PS, UP, BEL Spun,

1 Ghazipur - Rasra

Remark:

Goindwal Sahib (2x270MW), PS,Punjab,GVK, U1-2/16(C),U2-3/16 (C)

1 Goindwal Sahib - Bottianwala

2 Goindwal Sahib - Chola Sahib

3 Goindwal Sahib - Sultanpur Lodhi

Remark:

Gongri HEP (2x72 MW), PS, Arp, Dirang Energy, U1&U2 (2022-23)

1 Gongri - Dinchang Pooling Station

Remark:

Gorgi TPP (2x660MW), MP, DB Power Ltd. , Uncertain

1 DBTPS - Vindhyachal PS (Quad) line

Remark:

Green Energy Corridor - I Intrastate

1 Wankaner S/S (Dist. Rajkot) (GEC-I)

Remark:

Haldia TPP (2x300 MW) SS, WB, IPC(H)L. U1 - 07/16, U2 - 11/16

1 Haldia TPP (IPCL) - New Haldia (WBSETCL)

2 Haldia TPP - Egra

Remark:

Harduaganj TPS (2x250 MW),SS,UP,UPRVUNL,U8-9/11(C),U9-5/12(C)

1 Harduaganj - Jahangirabad

Remark:

Harduaganj TPS Exp-II (1x660MW), UP, UPRVUNL , U-6/19

Associated Transmission Lines and Substations		State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
						TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/ Recp.Materia	STG(C km)/Erection				
1.		2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1	LILO of one Ckt Aligarh-Sikandrabad at Harduaganj TPS Line	UPPTCL	D/C	400	50	84	82	75	17		APR-19		Work in progress. Forest clearance is pending, being expedited by field officers.
2	ICT at Harduaganj Extn	UPPTCL		400/220	630	100	0	0	0		MAR-20		UPRVUNL SCOPE
Remark: Hazaira CCPP (351 MW),SS,GUJ,GSECL,,GT+ST-2/12(c)													
1	Hazaira (GSEC) - Mota	GETCO	D/C	220	111	182	111	96	42		JUN-19		Inter connection of Utran-Kosamba charged under stop gap arrangement (Kosamba-Mota & Utran-Mota) on 16.06.2018 as per system requirement.
2	Hazaira (GSEC)-Kosamba	GETCO	D/C	220	125	211	211	211	125	APR-11	SEP-11	SEP-11	Commissioned 9/11.
Remark:													
Hindustan Electricity GCL TPP (1x350+3x379 MW), PS, Maha, U1-3/14, U2, & U3													
1	HEGCL TPP - Pune (AIS) (PG)	XYZ	D/C	400	110								
2	LILO of Lonikhand - Kalwa at HEGCL TPP	XYZ	D/C	400									
Remark:													
Ind Barath TPP (Utkal)(2x350MW),PS,Orissa,Barath, U1-2/16(C), U2-11/17													
1	Ind - Barath (Power Plant (Shahjbahal) - Jharsuguda (Sundargarh)line	IBPIL	D/C	400	124	125	125	125	124		OCT-17	OCT-17	Commissioned 06/2017 (Late Reported).
2	LILO of Rouekila - Raigarh at Ind Barath	IBPIL	D/C	400	47	72	72	72	47		JUN-15		
Remark:													
Jal Churk (4x60 MW), PS,UP, M/S Jal ,													
1	Churk - Robertsganj	UPPTCL	D/C	220	13				13		JAN-14	JAN-14	Commissioned 01/14.
Remark:													
Jallipa-Kapurdi TPP(8x135MW),PS,RAJ, RW Power, U1 to U8: Comm from 10/09(c) to 2/13(c)													
1	LILO of Giral - Barmer Ckt 1 at Raj West LTPS.	RVPNL	D/C	220	5	10	10	10	5		AUG-08	AUG-08	Commissioned 8/10
2	Rajwest- Jodhpur	RVPNL	D/C	400	417	560	560	560	417	APR-09	MAY-10	MAY-10	Commissioned 5/10
3	Raj West-Dhorimana	RVPNL	S/C	220	83	283	283	283	83		MAR-12	MAR-12	Commisisoned 3/12
4	Rajwest- Barmer	RVPNL	D/C	400	30	44	44	44	30	APR-10	MAY-10	MAY-10	1 ckt Commissioned 5/10
Remark:													
Jawaharpur TPP, (3x660 MW), Uttar Pradesh, JVUNL, 2020-21													
1	LILO Agra(South)-Fahtehabad (Agra) at Firozabad	UPPTCL	D/C	400	20	0	0	0			MAR-21		To be constructed in TBCB mode.
2	LILO of Mainpuri - G Noida at Jawaharpur TPS	UPPTCL	S/C	765	30								
3	Jawaharpur TPP - yet to be decided	JAWAHAR	D/C	400									
4	Jawahapur TPS-Firozabad Line	UPPTCL	D/C	400	80						MAR-18		

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Ma teria	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

5

LILO of Mainpuri- Sikandrarao at Jawarharpur TPS

UPPTCL

S/C

220

15

49

49

48

17

MAR-19

Work in progress for erection of LILO tower & amp; to complete the remaining stringing shutdown is requires and request has been submitted for the same.

Remark:

Jegurupadu extesion project (Phase II) GVK Group) 220 MW U (C)

1

Jegurupadu - Vemagiri line

GVKP&IL

D/C

400

14

14

MAR-09

MAR-09

Commissioned in FY 2008-09.

Remark:

Jhajjar Mahatama Gandhi (CLP) (2x660 MW), PS, U1-1/12(C),U2-4/12(C)

1

Kabalpur - Badhan

HVPNL

D/C

220

46

97

97

97

46

SEP-13

SEP-13

Commissioned 09/13

2

Deepalpur-Sonepat HSIIDC Rai (terminated at Rajiv Gandhi s/s)

HVPNL

M/C

220

41

101

101

101

41

MAY-13

DEC-16

DEC-16

Ready for commissioning 02/2016 (Late Reported)

3

Jhajjar - Kabulpur

HVPNL

D/C

400

70

95

95

95

95

FEB-12

FEB-12

Commissioned 2/12.

4

LLIO of Bahadurgarh- Rohtak at Kabulpur

HVPNL

D/C

220

47

94

94

94

47

NOV-13

NOV-13

Commissioned 11/13.

5

LILO of Jhajjar (APCPL) - Daultabad line at MG Jhajjar (CLP)

HVPNL

D/C

400

10

23

23

23

10

OCT-11

OCT-11

Commissioned 10/11.

6

LILO of abdullapur-Bawana at deepalpur

HVPNL

D/C

400

2

3

3

3

2

FEB-12

FEB-12

commissioned 2/12.

7

Kabulpur-Deepalpur

HVPNL

D/C

400

133

FEB-12

FEB-12

Commissoned 2/12.

8

Deepalpur-Barhi

HVPNL

D/C

220

25

95

95

95

25

MAY-13

MAY-13

Commissioned 05/13.

9

Jhajjar -Dhanonda

HVPNL

D/C

400

40

64

64

64

64

FEB-12

FEB-12

Commissioned 2/12.

10

Deepalpur S/S

HVPNL

400/220

630

100

100

100

0

FEB-12

FEB-12

Commissioned 2/12.

11

Deepalpur S/S

HVPNL

220/132

200

100

100

100

100

FEB-12

FEB-12

Commissioned 2/12.

12

Kabulpur S/S

HVPNL

400/220

630

100

100

100

100

FEB-12

FEB-12

Commissioned 2/12.

13

Kabulpur S/S

HVPNL

220/132

200

100

100

100

100

FEB-12

FEB-12

Commissioned 2/12.

Remark:

Jhajjar TPS (Indira Gandhi) TPS (3x500 MW),CS,HR,ACPCL,U1- (C),U2-(C),U3-12/12

1

Jhajjar - Daultabad

HVPNL

D/C

400

136

175

175

175

136

FEB-12

FEB-12

Commissioned 2/12.

2

Jhajjar - Mundka

APCPL

D/C

400

132

186

186

186

132

MAR-10

NOV-10

NOV-10

1st cket commissioned 9/10 & 2nd ckt in 11/10.

3

Mundka (2nd ICT)

DTL

220/66

160

100

100

100

100

SEP-12

SEP-12

Commissioned 9/12.

4

Mundka (2x315) S/S

DTL

400/220

630

0

0

0

MAR-11

MAR-11

1st Trans. Commissioned 9/10. 2nd trf 3/11.

5

Daultabad S/S

HVPNL

400/220

945

0

0

0

DEC-10

DEC-10

Commissioned 12/10

6

Mundka (1st ICT)

DTL

220/66

160

100

100

100

MAR-11

MAR-11

Commissioned 3/11.

Remark:

Jharsuguda (Sterlite TPP),PS, Ori,Sterlite, U1-12/10(C), U2-10/10(C),U3-8/11(C),U4-6/12 (c)

Associated Transmission Lines and Substations		State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
						TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/ Recp.Materia	STG(C km)/Erection				
1.		2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1	Sterlite TPP (Vedanta)-Jharsuguda (Sundergarh) (Balance portion from LILO-I point to Jharsuguda)	SEL	D/C	400	41	64	64	64	47	NOV-16	OCT-17	OCT-17	Commissioned 10/2017
2	LILO of Rourkela - Raigarh at Sterlite TPP (2nd LILO)	SEL	D/C	400	60	92	92	92	60		MAR-14	MAR-14	Commissioned 03/14. (Interim arrangement).
3	Sterlite TPP - Sterlite captive plant D/C	SEL	2xD/C	220	9				9		AUG-10	AUG-10	Ist ckt commissioned, 2nd ckt commissioned 8/10.
4	Sterlite TPP - Jharsuguda (LILO-II to Jharsuguda)	SEL	D/C	400	40	0	0	0		NOV-16			Transmission work not started yet. SEL will approach CEA for approval of continuing the LILO-II.
5	LILO of Rourkela - Raigarh at Sterlite TPP (Existing line)	SEL	D/C	400	49	85	85	85	49		FEB-11	FEB-10	Commissioned 2/11. (Interim arrangement).
Remark: Jorethang Loop HEP (2x48MW)PS,Sikkim,DANS,U1-9/15 (C), U2-9/15 (C).													
1	Jorethang HEP - New Melli	DEPL	D/C	220	20	35	35	35	20		NOV-16	NOV-16	Commissioned 11/2016.(Interim connection removed- LILO on one ckt of New Melli - Rangpo D/C tr. Line at Jorethang).
Remark: JSW Ratnagiri TPP (4x300 MW) ,PS,MAHA,JSW Energy ,U1-8/10(C),U2-12/10(C),U3-5/11(C),U4-10/11(C)													
1	Jaigad - New Koyna	JSWEL	D/C	400	110	160	160	160	110	MAY-10	AUG-10	AUG-10	Ckt 1 commissioned 7/10 & ckt 2 commissioned 8/10.
2	Jaigad - karad.	JSWEL	D/C	400	219	300	300	300	218		OCT-11	SEP-11	Commissioned 10/11.
Remark: Kaiga APP (220 MW),CS,KAR,NPCIL,U4-11/10(C)													
1	Mysore - Kozhikode	PGCIL	D/C	400	420	614	614	614	420	DEC-07	SEP-15	SEP-15	Ready for Commissioning 09/15.
2	Narendra - Davangere	PGCIL	D/C	400	310	422	422	422	310		MAR-08	MAR-08	Commissioned 03/08
3	Kozhikode S/Stn. (2x315)	PGCIL		400/220	630	100	100	100	100	DEC-07	OCT-15	OCT-15	Commissioned 10/15.
4	Hirriyur (Extn.) S/S	PGCIL		400/220	315	100	100	100	100		MAR-08	MAR-08	Commissioned 03/08
Remark: Kakatiya TPP Extn (2x600 MW) SS,TCTL, APGENCO, U1-5/10 (C),U2-12/15 (C)													
1	Bhoopalapally (Kakatiya) - Gajwel	APTRANS	D/C	400	262	363	363	363	262		SEP-13	SEP-13	Commissioned 09/13.
Remark: Kalisindh TPS (2x600 MW), SS,Raj,RRVUNL, U1-5/14 (C),U2-6/15 (C)													
1	Kalisndh TPS - Anta (Baran) Pooling Station (Quad)	RVPNL	D/C	400	159	220	220	220	159		MAR-14	MAR-14	Commissioned 03/14.
2	Kalisindh-Jhalawar line	RVPNL	D/C	220	19	35	35	35	19		APR-12	APR-12	Commissioned 4/12.
3	Anta - Phagi (Jaipur South Ckt-2) (Charged at 400 kV)	RVPNL	S/C	765	214	570	570	570	214		JAN-14	JAN-14	Charged at 400 kV 01/14.
4	Phagi (Jaipur south-765 kV)-Ajmer (Ckt. - I)	RVPNL	D/C	400	106	284	284	284	106	SEP-12	MAR-18	MAR-18	Commissioned 03/18.
5	Phagi GSS (Jaipur) - Heerpura line	RVPNL	D/C	400	104	126	126	126	104	SEP-12	DEC-16	DEC-16	Commissioned 11/2016 (Reported Late)
6	Anta - Phagi (Jaipur South Ckt-1)	RVPNL	S/C	765	212	586	586	586	212		MAR-14	MAR-14	Commissioned 03/14.

Associated Transmission Lines and Substations	State/Agency Executing Asociated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completi on	Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos)) /Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Er ection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
7 Anta (Distt. Banra) Pooling Station	RVPNL		765/400	3000	100	100	100	100		FEB-15	FEB-15	Commissioned 02/15.
8 Phagi (jaipur South) (2x1500) S/S	RVPNL		765/400	3000	100	100	100	100		FEB-15	FEB-15	Commissioned 02/15.
9 Ajmer S/S	RVPNL		400/220	315	100	100	100	100		JAN-16	JAN-16	Commissioned 01/16.
Remark:												
Kalpakkam PFBR (Bhavini) (500 MW)												
1 Kalpakkam PFBR-Sirucheri	PGCIL	D/C	230	72	140	140	140	72		NOV-11	NOV-11	Line commissioned in Nov'11
2 Kalpakkam - Arni	PGCIL	D/C	230	213				213		MAR-12	MAR-12	Commissioned 3/12.
3 Kalpakkam PFBR-Kancheपुरram	PGCIL	D/C	230	160	306	306	306	160		AUG-12	AUG-12	Commissioned 8/12.
Remark:												
Kamalanga TPP (3x350MW),PS,GMR, Orissa, U1-3/13(C),U2-9/13(C),U3-9/13												
1 Kamalanga (GMR) - Angul pooling station	GMR	D/C	400	60	103	103	103	60		DEC-14	DEC-14	Commissioned 12/14.
2 LILO of Talchar -Meramundli at Kamalanga TPP	GMR	D/C	400	1	3	3	3	1		MAY-12		For start up power,work completed 5/12.
Remark:												
Kameng HEP,(4x150 MW) SS,ArP, NEEPCO,U1-4 (2018-20)												
1 Kameng - Balipara line	PGCIL	D/C	400	114	151	151	151	114	AUG-13	MAR-18	MAR-18	Commissioned 03/18.
Remark:												
Karcham Wangtoo HEP (4x250 MW)PS, HP, JKHCL, U1-5/11(C), U2-6/11(C), U3-9/11 (C), U4,9/11 (C).												
1 Abdullapur - Sonapat	PGCIL	D/C	400	291	403	395	385	230	SEP-11	MAR-11	MAR-11	Commissioned 3/11.
2 Karcham Wangtoo-Abdullapur	JV(PG&JP	D/C	400	432	518	518	518	432		JUL-12	JUL-12	Commissioned. 7/12
Remark:												
Kasaipalli TPP (2x135 MW),PS,Cha,ACB,U1- 12/11(C),U2-6/12(C)												
1 LILO of Korba - Bhatapara at Kasaipalli	ACB	D/C	400	6				6		NOV-11	NOV-11	Commissioned 11/11.
2 Kasaipalli TPP -Bharai (Sipat) Pooling station	ACB	D/C	400	112	181	181	181	112		JUL-12	JUL-12	Commissioned. 7/12
Remark:												
Kashang-I,II & III HEP (1x65+2x65MW) on Satluj river,SS,HP,U1 -10/16 (C),U2-8/16 (C),U1-01/17 (C)												
1 Kashang - Jangi Pooling Station	HPPTCL	D/C	220		0	0	0					power of kashang and other generating projects in vicinity was planned to be pooled at Jangi pooling station, since other generating projects have withdrawn LTA therefore the construction of Jangi pooling station has been dropped for the time being.
2 Kashang - Bhaba (2nd Ckt)	HPPTCL	D/C	220	39	100	100	100	39	OCT-15	APR-16	APR-16	Commissioned 04/16.
Remark:												
Kashipur CCPP (225+225 MW) (Gas),SEPL, UK, Mod-1:11/16(C)												
1 Kashipur - Mahuakheraganj	PTCUL	D/C	220	34						SEP-14	JUL-14	

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completi on	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos) /Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Er ection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Remark:

Kawai Super Critical TPS (2x660 MW),Raj, PS,Adani , Unit 1-5/13 (C),U2-12/13 (C)

1	Chhabra TPS-Kawai SCTPS	RVPNL	S/C	400	16	46	46	46	16		DEC-12	DEC-12	Commissioned 12/12.
2	Kawai - Anta (Baran)	RVPNL	D/C	400	101	136	136	136	101		JAN-14	JAN-14	Commissioned 01/14.
3	Anta GSS (ICT-3)	RVPNL		765/400	1500	100	100	100	100		APR-17	APR-17	Commissioned 09/2016 (Late Reported)

Remark:

Khaperkheda (500 MW),SS,MAHA,MSPGCL,U1-8/11(C)

1	Khaperkheda TPS - Khaperkheda (Existing)	MSETCL	2xD/C	220	12	19	19	19	12		MAR-12	MAR-12	Commissioned 3/12.
2	LILO of Koradi - Chandrapur at Khaperkheda TPS.	MSETCL	D/C	400	3	8	8	8	3		NOV-09	NOV-09	Commissioned 11/9
3	Khaperkheda S/S (2x500)	MSETCL		400/220	1000	100	100	100	100		DEC-11	DEC-11	Commissioned 12/11.

Remark:

Khargone Super Critical TPP(2x660 MW),CS,MP,NTPC,U1-3/19,U2-9/19 (TBCB)

1	Khandwa Pool - Dhule (KTL - TBCB)	SGL	D/C	765	378	486	479	469	316	JUL-19	MAR-19		1. Introduction of new guidelines for determination of Land & Corridor compensation in the state of Madhya Pradesh and Maharashtra which has led to the increase in cost of the project. Notices served to LTTCs. 2. Stoppage of construction work in Jamphal Dam Area
2	Khargone TPP - Khandwa Pool (Q) (KTL - TBCB)	SGL	D/C	400	49	70	54	25	0	JUL-19	JUL-19		Introduction of new guidelines for determination of Land & Corridor compensation in the state of Madhya Pradesh which has led to the increase in cost of the project. Notices served to LTTC s
3	LILO of one ckt. of Khandwa - Rajgarh at Khargone TPP (KTL - TBCB)	SGL	D/C	400	14	21	21	21	14	FEB-18	FEB-18	FEB-18	Commissioned 02/2018.
4	Khandwa Pool - Indore (KTL - TBCB)	SGL	D/C	765	179	243	243	242	168	JUL-19	MAR-19		1. Introduction of new guidelines for determination of Land & Corridor compensation in the state of Madhya Pradesh which has led to the increase in cost of the project. Notices served to LTTC s 2. NH-3 Crossing Approval is pending with NHAI
5	Khandwa PS (KTL - TBCB)	SGL		765/400	3000	100	69	95	19	JUL-19	JUL-19		Agitation from farmers for land acquisituion Change in Law- Introduction of GST in place of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs

Remark: Khargone Transmission Limited (SGL)

Kishanganga HEP (3x110MW) CS, J&K, NHPC, U1-3/18(C),2 & 3-03/18(C)

Associated Transmission Lines and Substations		State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
						TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection				
1.		2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1	Kishanganga - Wagoora	PGCIL	D/C	220	228	252	252	252	228	MAR-18	MAR-19		Progress affected due to ROW compensation issue. 1.6 Km stringing stretch were held up due to severe ROW which is now being resolved. Progress is slow due to snowfall and law & order problem.
2	Kishanganga - Amargarh line	PGCIL	D/C	220	85	150	150	150	85	JUL-17	FEB-18	FEB-18	Commissioned 02/2018.
Remark:													
Koderma TPS 2x500 MW,CS,JHA,DVC,U1-7/11 (C),U2-2/13 (C)													
1	LILO of Barhi-Koderma at Koderma S/S	DVC	D/C	132	32	66	66	66	32		AUG-10	AUG-10	Commissioned 8/10
2	Koderma-Biharshariff (Quad)	PGCIL	D/C	400	222	294	294	294	222	APR-10	MAY-11	MAY-11	Commissioned 5/11.
Remark:													
Koldam HEP (4x200 MW),CS,HP,NTPC, U3-4/15 (C), U4-6/15 (C)													
1	Koldam - Ludhinana (JV Portion)	PKTCL	D/C	400	301	423	423	423	301	SEP-08	SEP-14	SEP-14	Commissioned 09/14.
2	Koldam - Nalagarh	PGCIL	D/C	400	93	127	127	127	93		MAR-10	MAR-10	Commissioned 03/10.
Remark:													
Koradi TPP Expn. (3x660 MW), SS,Maha, MSPGCL, U8-3/15 (C) ,U9-3/16 (C),U10-6/16													
1	Koradi-II - Koradi-III (Ckt-I)	MSETCL	D/C	400	38	111	111	111	38		DEC-16	DEC-16	Commissioned 12/2016
2	Koradi TPS-New Khaparhkeda	MSETCL	D/C	220	28	72	72	72	28	DEC-13	MAR-16	MAR-16	Commissioned 03/16.
3	Koradi TPS - Wardha	MSETCL	D/C	400	144	336	336	336	144	APR-11	JAN-16	JAN-16	Commissioned 01/16.. (97 Ckm had already been taken as commissioned in May 2015.)
Remark:													
Korba (E) (2x250 MW), SS, Chg, U2-7/12 (C)													
1	Korba -Vishrampur	CSPTCL	S/C	220	153	505	505	505	153	MAR-12	AUG-14	AUG-14	Commissioned 08/14.
Remark:													
Korba (W) (1x500 MW),SS,Cha,CSEB,U5-3/13(C)													
1	Korba (W)-Bhilai (khedamara)	CSPTCL	D/C	400	447	640	640	640	447		DEC-12	DEC-12	Commissioned 12/12.
2	LILO Korba (West)-Bhilai at Raipur (CSPTCL)	CSPTCL	D/C	400	47	70	70	70	47	MAR-10	SEP-12	SEP-12	Commissioned 9/12.
3	Raipur S/S (ICT I & II.)	CSPTCL		400/220	630	100	100	100	100		MAR-14	MAR-16	Commissioned 03/13 & 03/14. (Reported Late)
Remark:													
Koteshwar HEP (4x100 MW),CS,UK, THDC,U3-1/12,U4-3/12.													
1	LILO of Tehri - Meerut at Tehri Pooling Point (to be charged at 400 KV)	PGCIL	2xD/C	765	13	59	59	59	13	JUN-08	JUN-11	JUN-11	Commissioned 6/11.
2	Koteshwar -Tehri Pooling Point	PGCIL	D/C	400	5	9	9	9	5	JUN-08	MAR-11	APR-11	Commissioned 3/11.
Remark:													
Kothagudem TPS St-VII (1x800), TPGenco, U12-07/18													
1	Julurupadu - Jangaon	TSTRANS	D/C	400	349	489	489	489	316	SEP-18	MAR-19		works are U/P.

Associated Transmission Lines and Substations		State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
						TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Er ection				
1.		2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2	Muvattupuzha (PG) - North Trichur (PG)	PGCIL	D/C	400	157	224	224	224	157		NOV-11	NOV-11	Line commissioned in Nov'11.
3	LILO of Madurai - Trivandrum at Tirunelveli 2 X D/C	PGCIL	D/C	400	213	300	300	300	213		APR-08	APR-08	Commissioned 4/08.
4	Kudankulam-Tirunelveli (Quad) 2nd.	PGCIL	D/C	400	160	213	213	213	160		MAR-09	MAR-09	Commissioned 03/09.
5	Kudankulam-Tirunelveli (Quad) 1st.	PGCIL	D/C	400	145	199	199	199	145		MAR-09	MAR-09	Commissioned 03/09.
6	Tirunelveli - Udumaplet	PGCIL	D/C	400	533	730	730	730	533		MAR-09	MAR-09	Commissioned 03/09.
7	Edamon (KSEB) - Muvattupuzha (PG)	PGCIL	D/C	400	296	447	443	434	238	NOV-08	APR-19		Severe ROW problem (long pending). Problem being addressed progressively as per revised G.O. of 30.07.15 .
8	Trivandrum	PGCIL		400/220	315	100	100	100	100		JUN-09	JUN-09	Commissioned 6/09.
9	Tirunelveli S/S	PGCIL		400/220	630	100	100	100	100		APR-08	NOV-08	ICT-I Commissioned 4/08, ICT-II Commissioned 11/08.
10	Muvattapuzha s/s (2 nd ICT)	PGCIL		400/220	315	100	100	100	100		NOV-11	NOV-11	ICT-II commissioned in Nov'11.
11	Udumalpet (PG) Ext.	PGCIL		400/200	315	100	100	100	100		MAR-09	MAR-09	Commissioned 3/09
Remark: Lakhwar (300 MW) Yamuna river,UK,UJVNL - 2018-19													
1	Lakhwar- Dehradun	PTCUL	D/C	220	60	0	0	0			DEC-20		Route Survey has been completed. Tower schedule and profile of line has been approved. Principal approval obtained from MOEF on dated 11/09/2017. Proposal for transfer of land (73.36 Hect.) for compensatory afforestation was submitted to DM, Dehradun on dated 14/09/2017. SDM directed to Tehsildar on 03/10/2017 for further necessary action. Total Progress 12%
2	LILO of Lakhwar HEP- Muzaffarnagar at Vyasi HEP	NHPC	D/C	220						JAN-17			
Remark: Lalitpur Ph-I (3x660MW), Ph-II (3x660 MW)PS,UP,BHL, U1-03/16 (C),U2-1/16(C),U3-04/16(C)													
1	Maath (Mathura) -Chhata line	UPPTCL	D/C	220	68	119	119	119	68		APR-17	APR-17	Commissioned 04/2017
2	LILO of one ckt of 400 kV Agra (UP) - Agra (PG) 400 kV D/C line at Agra (UP) 765/400 kV S/S	UPPTCL	D/C	400	73	100	100	100	73	AUG-16	SEP-16	SEP-16	Ready for Commissioning 09/16.
3	LILO of Agra - Muradnagar at Mathura	UPPTCL	D/C	400	64	88	88	88	64	AUG-16	JUL-17	JUN-17	Commissioned 06/2017.
4	LILO of 400 kV Agra (UP) - Muradnagar 400 kV S/C line at Agra (UP) 765/400 kV S/S	UPPTCL	D/C	400	156	219	219	219	156	AUG-16	SEP-16	SEP-16	Commissioned 09/16.
5	Lalitpur TPS - Fatehabad (Agra (UP)) Ckt-II	UPPTCL	S/C	765	335	902	902	902	335	AUG-16	APR-17	APR-17	Commissioned 04/2017
6	Lalitpur TPS - Agra (UP) Ckt-I	UPPTCL	S/C	765	337	955	955	955	337	AUG-16	SEP-16	SEP-16	Ready for commissioning 09/16.
7	Fatehabad (Agra (UP)) - Maath (Mathura) line	UPPTCL	S/C	400	142	382	382	382	142	AUG-16	APR-17	APR-17	Commissioned 04/2017
Legends													
Report generated through				Monday 18 March 2019				10.19.50 AM					
TL: Total Location		STC: Stubs Cast		TE: Towers Erected		STG: Stringing Completed				Page 19 of52			

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
8 Agra(UP) - Agra (South)	UPPTCL	D/C	400	139	203	203	203	139	AUG-16	JUL-17	JUN-17	Ready for commissioning 06/2017.
9 Agra (South) S/S	UPPTCL		400/132	600	100	100	100	100	AUG-16		JUN-17	3x200 MVA, 400/132 KV ICTs energised on 10/07/2017
10 Agra (UP) S/S (ICT-II) (Fatehabad)	UPPTCL		765/400	1500	100	100	100	100		FEB-17	FEB-17	Commissioned 02/2017
11 Agra (UP) S/S (ICT-I) (Fatehabad)	UPPTCL		765/400	1500	100	100	100	100	AUG-16	SEP-16	SEP-16	Commissioned 09/16.
12 Maath Mathura (New) (ICT-II)	UPPTCL		400/220	315	100	100	100	100		MAY-17	MAY-17	Commissioned 05/2017.
13 Maath (Mathura) s/s (ICT-1)	UPPTCL		400/220	315	100	100	100	100	AUG-16	APR-17	APR-17	Commissioned 04/2017
Remark:												
Lanco Amarkantak TPS -II, (2x660 MW), PS,Chg,LPT, U3 -11/18,U4-2/18												
1 Lanco Amarkantak - Champa Pooling Station	LEPP	D/C	400	95	158	96	12	0		JUN-16		
Remark:												
Lanco Vidarbha (Dhenkanal)TPS (2x660 MW), PS,LIL, U1-12/18,U2-3/19												
1 LILO of Seoni - Wardha at Lanco Vidarbha TPS	LEPP	D/C	765	15	16					MAR-17		
Remark:												
Lara STPP-I (2x800 MW), CS, Chh, NTPC, U1-3/18(c), U2-6/18												
1 Lara STPS - Raigarh (Kotra) line	PGCIL	D/C	400	36	50	50	50	36	APR-17	APR-16	APR-16	Commissioned 04/16.
2 Lara STPS - Champa Pooling Station line (Q)	PGCIL	D/C	400	224	306	306	306	224	APR-17	JUL-17	JUN-17	Ready for commissioning 06/17
Remark:												
Lata Tapovan (3x57 MW),CS,UK,NTPC- 2021-22												
1 Joshimath - Kunwari Pass (Pipalkoti)	PTCUL	D/C	220	40	0	0	0			DEC-20		Contract has been terminated on 23.01.2017 as per the stay order of Hon ble Supreme Court for Construction of Hydro electric project of Lata Tapovan HEP (171MW) after June 2013 Natural Disaster in Uttrakhand State and also non availability of Land at Pipalkoti for construction of 400KV Substation and huge agitation of local public on prposed land.
2 Lata Tapovan- Joshimath	PTCUL	D/C	220	24	36	0	0	0		DEC-17		Contract has been terminated on 23.01.2017 as per the stay order of Hon ble Supreme Court for Construction of Hydro electric project of Lata Tapovan HEP (171MW) after June 2013 Natural Disaster in Uttrakhand State and also non availability of Land at Joshimath for construction of 220 KV Substation.
Remark: Contract has been terminated on 23.01.2017 as per the stay order of hon'ble Supreme Court for construction of HEP of Lata Tapovan after June 2013 natural disaster in Uttarakhand. Currently work is stalled												
Loharinagpala (NTPC),CS,UK,NTPC,Unit-14/15.												
1 Loharinagpala-Koteshwar line	PTCUL	D/C	400	180	0	0	0	0				The work at Loharinagpala HEP stopped as per GOI order.

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Er ection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2 LILO of Loharinagpala - Koteswar at Pala - Maneri	PTCUL	D/C	400	10	0	0	0	0				The work at Pala Maneri HEP stopped as per GOI order.
Remark:												
Lower Jurala HEP (6x40MW) SS,TCTL,TSGENCO,U1-10/15(C),U2-9/15(C),U3-1/16 (C),U4-11/15,U5-8/16 (C),U6-9/16(C).												
1 LILO of Veltoor -Jurala at Lower Jurala HEP	APTRANS	D/C	220	9	17	17	17	9		DEC-13	DEC-13	Commissioned 12/13.
2 Lower Jurala HEP - Upper Jurala	TSTRANS	D/C	220	21	36	36	36	21		MAY-16	AUG-16	Commissioned 05/16. (Late Reported).
Remark:												
Lower Kalnai (2x24MW),J&K, JKSPDC (2022-23)												
1 Lower Kalnai - Thathri S/s (existing) line	JKPDD	D/C	132	6								
Remark:												
Mahan TPP Ph-1(2x600 MW),PS, MP,ESSAR Power TCL, U1-2/13 (C), U2-9/17												
1 LILO of Viindhyachal -Korba line at Mahan S/S	EPTCL	D/C	400	44	67	67	67	44		MAR-12	MAR-13	Commissioned 3/12. (Interim)
2 Mahan -Sipat	EPTCL	D/C	400	673	942	942	942	673		SEP-18	SEP-18	Commissioned 09/18.
3 Gandhar-Hazira	EPTCL	D/C	400	208	287	287	287	208		MAR-13	MAR-13	Commissioned 3/13.
4 Hazira S/S	EPTCL		400/220	1000	100	100	100	100		JUL-15	JUL-15	commissioned in March 2013. Reported in July 2015.
Remark:												
Maheshwar HEP (10x40 MW),PS,MP,SMHPCL,U1 to U10 (2020-21)												
1 Maheshwar - Pithampur	MPPTCL	D/C	220	115	195	195	195	115		FEB-12	FEB-12	Commissioned 2/12.
2 Maheshwar - Nimrani	MPPTCL	D/C	220	54	90	90	90	54	APR-09	MAY-10	MAY-10	Commissioned 5/10.
Remark:												
Maithon RBTPP (2x525 MW),PS,JHA,DVC-JV TATA ,U1-6/11(C),U2-3/12 (C)												
1 Maithon (RB) - Ranchi	PGCIL	D/C	400	376	534	534	534	376		DEC-11	DEC-11	Commissioned 12/11.
2 Maithon RB - Maithon (PG)	PGCIL	D/C	400	62	94	94	94	62	APR-10	SEP-10	SEP-10	Commissioned 09/10
Remark:												
Malana - II HEP (2x50 MW)PS,HP,EPPL,U1-8/11(C),U2-8/11(C),												
1 Malana - II HEP - Chhaur.	EPCL	D/C	132	36	51	51	51	36		SEP-11	SEP-11	Commissioned 9/11.
2 LILO of Allain Duhangan-Nalagarh at Chhaur	EPCL	D/C	220	2	4	4	4	2	SEP-09	SEP-11	SEP-11	Commissioned 9/11.
3 Chhaur	EPCL		230/132	170		0	0	0		SEP-11	SEP-11	Commissioned 9/11
Remark:												
Malibrahmini (2x525MW),PS,Orissa, MPL,U1-3/18,U2-3/18												
1 Malibrahmani - Angul	MPCL	D/C	400	62	108	100	80	20		JUL-16		
Remark:												
Malwa TPP(Shree Singaji), (2x600+2x660), SS,MP,MPPGCL, U1-11/13,U2-10/14,U3-07/18,U411/18												
1 Chhegaon - Julwania	MPPTCL	D/C	400	225	340	340	340	225		NOV-14	NOV-14	Commissioned 11/14.
2 Pithampur-Indore	MPPTCL	D/C	400	128	193	193	193	128		MAR-14	MAR-14	Commissioned 03/14.

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completi on	Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos) /Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Er ection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
3 Pithampur - Badnawar DCDS (Quad Moose) line	MPPTCL	D/C	400	71	203	203	203	71		FEB-19	FEB-19	Commissioned 02/19.
4 MalwaTPP(Stage-II)-Pithampur	MPPTCL	D/C	400	284	383	383	383	281		SEP-18		
5 Malwa TPP - Pithampur	MPPTCL	D/C	400	272	397	397	397	268		NOV-13	NOV-13	Commissioned 11/13.
6 Malwa TPP - Chhegaon	MPPTCL	D/C	220	95	160	160	160	95		MAR-12	MAR-12	Commisioned 3/12
7 Malwa TPP - Chhegaon	MPPTCL	D/C	400	105	158	158	158	105		FEB-13	FEB-13	Commissioned 02/13
8 LILO of both ckts of Nimrani- Julwania at Julwania	MPPTCL	D/C	220	6	9	9	9	5		SEP-13	SEP-13	Commissioned 09/13.
9 Chhegaon S/S	MPPTCL		400/220	315	100	100	100	100		DEC-12	DEC-12	Commissioned 12/12.
10 Julwania S/S	MPPTCL		400/220	630	100	100	100	100		NOV-14	NOV-14	Commissioned 11/14.
11 Pithampur S/S	MPPTCL		400/220	630	100	100	100	100		APR-13	APR-13	Commissioned 4/13.
Remark: Mangaon CCPP(338 MW), PS, MH, PGPL, U1-2/13(C)												
1 Mangaon CCPP(Vile)- Bhagad	MSETCL	D/C	220	4	0	0	0					commissioned 03/16
Remark: Marwa TPP (2x500 MW) SS,Chg,CSPGCL U1-3/14 (C), U2 -6/16												
1 Marwa - Banari (Start up power)	CSPTCL	D/C	220	28	55	55	55	28		JAN-13	JAN-13	Commissioned 1/13. (Loc 39 to 51 charged on 7.11.12)
2 Marwa - Raipur (Raitha)	CSPTCL	D/C	400	281	379	379	379	281		JUN-13	JUN-13	Commissioned 06/13.
3 LILO of One ckt of Korba (W) - Khedamara at Marwa	CSPTCL	D/C	400	116	161	161	161	116	MAR-13	MAY-15	MAY-15	Commissioned 05/15.
Remark: Matrishri Usha TPP (Corporate Power) (4x270MW), U1-3/18,U2-3/19,U3,4-uncertain												
1 Corporate TPP - Jharkhand Pooling Station	CPL	D/C	400	6	11					AUG-16		
2 Latehar - Namkum	CPL	D/C	400	216	320	293	274	132		AUG-16		
Remark: Mauda TPS (500 MW),Phase-II (2x660 MW) CS, Maha, NTPC, U1-4/12 (C), U2-3/13(C),U3-7/16,U4-03/17 (C)												
1 Mauda - Wardha (2nd Ckt)	PGCIL	S/C	400	124						MAY-12	MAY-12	Commisisoned 05/12
2 Mauda - Wardha line (Quad) (Ckt-1)	PGCIL	S/C	400	124	345	345	345	124		MAR-12	MAR-12	Commissioned 3/12.
Remark: Meja TPP Ph-I (2x660 MW)(UPPCL & NTPC), U1-3/18(C),U2-1/19												
1 Rewa Road - Meza line	UPPTCL	D/C	400	68	91	91	91	68		MAR-15	MAR-15	Commissioned 03/15.
2 Bara - Meza line	UPPTCL	D/C	400	65	83	83	83	65		MAR-15	MAR-15	Commissioned 03/15.
3 Meja - Allahabad line	PGCIL	D/C	400	56	81	81	81	56	JUL-15	AUG-16	AUG-16	Ready for Commissioning 08/16.
Remark: Mettur TPS Stage III (600 MW), SS,TN,U1-10/12(C)												
1 MTPS St.III - Arasur	TANTRAN	D/C	400	220	325	325	325	220		JAN-13	JAN-13	Commissioned 01/13.

Associated Transmission Lines and Substations		State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
						TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/ Recp.Materia	STG(C km)/Erection				
1.		2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2	LILO of MTPS -Malco at MTPS Stage III	TANTRAN	D/C	230	3	9	9	9	3		FEB-11	FEB-11	MTPS III- Malco energised 2/11 for start up power. Commissioned 3/12
3	MTPS Stage-III - Gobi	TANTRAN	S/C	230	3	8	8	8	3		MAR-12	MAR-12	
Remark: Monarchak CCPP (101 MW), CS,Tripura, NEEPCO, GT - 3/15 (C), ST - 1/16(C).													
1	Surajmani Nagar - Rabindra nagar	TSECL	D/C	132	3	13	13	13	3		SEP-13	MAR-17	Completed 9/13
2	Monarchak - Surajmani Nagar	TSECL	D/C	132	42	152	133	92	24		DEC-18		RoW issues. TSECL has connected a portion of the said D/C line splitting the existing Rokhia - Udaipur 132 KV S/C line near Melaghar (12.178 Km distance from Monarchak) thereby connecting Monarchak with Rokhia and Udaipur sub-stations. The said arrangement has already been commissioned and is in operation w.e.f January 2015 for evacuation of Monarchak Power.
Remark:													
Moti Khavdi (500 MW), PS,Guj,RPL,U1													
1	Moti Khavdi TPP - Jam Nagar	RPTL	D/C	400									
Remark:													
M/s Sembcorp Gayatri Power Ltd. (SGPL) (Formerly NCC Power Project Ltd.) Super-critical TPP (2x660 MW),PS,AP,Nellore, U1-11/16 (C), U2-11/16													
1	NCC gen Sw Yd. - Nellore PS line (Q)	PGCIL	D/C	400	66	101	101	101	66	FEB-17	MAR-16	MAR-16	Commissioned 03/16.
Remark:													
Mundra TPP & Mundra UMPP (3x660&5x800),PS,Guj, Adani & TATA, both project commissioned by 03/13(c)													
1	Mohindergarh HVDC-Mohindergarh HVPNI (Dhanonda)	APL	D/C	400	10	15	15	15	10	APR-11	JUL-12	JUL-12	Commissioned. 7/12
2	Mohindergarh HVDC - Bhiwani	APL	D/C	400	100	139	139	139	100	APR-11	JUL-12	JUL-12	Commissioned. 7/12
3	Daultabad -Dhanonda	HVPNL	D/C	400	146	219	219	219	146		JAN-13	JAN-13	Commissioned 1/13.
4	+/- 500 kV Mundra - Bipole Mohindergarh	APL	BIPOLE	500	1980	2693	2693	2693	1980		MAR-12	MAR-12	Commissioned 3/12
5	Dhanoda (Mohindergarh)	HVPNL		400/220	315	100	100	100	100		APR-12	APR-12	Commissioned 4/12
Remark:													
Mundra TPP Ph.II (2x660 MW) ,PS,GUJ,Adani ,U1-12/10(C),U2-7/11(C)													
1	Mundra (Adani) - Zerda line 1	GETCO	D/C	400	640	997	453	275	0		JUN-19		W I P / Severe RoW problems
2	Mundra (Adani) - Zerda line 2	GETCO	D/C	400	671	956	956	956	671		FEB-16	FEB-16	Commissioned 02/16. (One Circuit is via varsana.)
Remark:													
Mundra UMPP WR system Strengthening													
1	LILO of Halvad-Morbi II at Bhachau	GETCO	D/C	220	216	333	333	333	216		MAY-12	MAY-12	Commissioned 5/12.

Associated Transmission Lines and Substations		State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
						TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection				
1.		2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2	Shifting of Ankola -Aurangabad (MSETCL) to Aurangabad (PG)	PGCIL	D/C	400	102				102		JAN-14	JAN-14	Commissioned 01/14.
3	Wardha - Aurangabad (on 1200 kV)	PGCIL	D/C	1200	696	961	960	942	536	OCT-12	JUN-19		Contract terminated 01 out of 02 packages due to unsatisfactory performance and fresh tender taken up. The new package bifurcated into two part. Ist part awarded in Dec'14 and second part in Feb'15. Severe ROW being encountered. Due to thunderstrom and cyclone in Jun'18, about 6 fdn, 11 tower erection & approx. 9 ckm stringing damaged.
4	Aurangabad (PG)-Aurangabad (MSETCL)	PGCIL	D/C	400	118				118	OCT-12	APR-14	APR-14	Commissioned 04/14.
5	Gandhar - Navsari	PGCIL	D/C	400	204	288	288	288	204		JUL-12	JUL-12	Commisisoned 7/12
6	LILO of both ckts of Kawas-Navsari at Navsari.	PGCIL	D/C	220	82	145	145	145	82		JUL-12	JUL-12	Commisisoned 7/12.
7	LILO of Halvad-Morbi I at Bhachau	GETCO	D/C	220	217	315	315	315	217		MAY-12	MAY-12	Commissioned 5/12.
8	Navsari - Boisor line (Balance portion)	PGCIL	D/C	400	161	567	567	567	161	OCT-12	DEC-16	DEC-16	Commissioned 12/2016. (Remaining portion was taken as commissioned as Vapi-Navsari line in Mar'13)
Remark:													
Mutiarra (Melamaruthur) (Coastal Energen) TPP (2x600 MW),PS,CEPL,U1-12/14 (C),U2-1/16(C)													
1	Mutiara TPP(Coastal Energen Gen. Switchyard) - Tuticorin Pooling Station (Balance portion)	CEPL	D/C	400	24	32	32	32	24		OCT-16	OCT-16	Commissioned 10/2016
2	LILO of Madurai - Tuticorin at Costal Energen	CEPL	D/C	400	52				52		MAR-12	MAR-12	commissioned 3/12. (Interim arrangement).
Remark:													
Muzaffarpur TPP Exp, Kanti-II (2x195MW) CS, Bihar, JV-NTPC U3-03/15 (C), U4-3/17 (C)													
1	Kanti - Darbhanga (2nd Ckt)	BSPTCL	S/C	220	68				68		SEP-14	SEP-14	Commissioned 09/14.
2	Kanti - Gopalganj (2nd Ckt.)	BSPTCL	S/C	220	101				101		MAR-16	MAR-16	Commissioned 03/16.
Remark:													
Myntdu (Leshka) HEP (3x42 MW),SS,Meg,MeECL, U1&U2-3/13,U3-3/13 (C)													
1	Leshka Myntdu - Khliehriat	MeECL	D/C	132	53	85	85	85	53		MAY-10	MAY-10	The Line was initially charged at 33 kV from 22.05.2010 and subsequently at 132 kV on 25.11.2011.
Remark:													
NABINAGAR -II STPS (3x660), CS, Bihar, NTPC, U1-1/18,U2-6/18,U3-12/18													
1	Nabinagar-II - Patna (Q)	PGCIL	D/C	400	278	392	386	380	227		JUN-19		work under progress.
2	Nabinagar-II - Gaya (Q)	PGCIL	D/C	400	184	245	245	245	184		FEB-18	FEB-18	Ready for Commissioning 02/18.
3	Bay Extn. at 765/400KV at Patna S/stn. for 400KV D/C Nabinagar-II -Patna line (Q)	PGCIL		400	0	100	0	0	0	JUN-19	JUN-19		Award placed in Mar'17. Engg. in progress.
Remark: Associated Transmission System for NABINAGAR -II STPS (3 x 660) - PGCIL													

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/ Recp.Materia	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Nabi Nagar TPP (4x250 MW), CS,Bihar, NTPC, U1-3/16(C),U2-3/17,U3-12/17,U4-05/18

1	Nabinagar - Sasaram line (Twin lapwing)	PGCIL	D/C	400	164	216	216	216	164		MAY-12	MAY-12	Commissioned 05/12.
---	---	-------	-----	-----	-----	-----	-----	-----	-----	--	--------	--------	---------------------

Remark:

Nagarjana Sagar TR HEP (2x25 MW),SS,AP,APGENCO,Unit-1&2-01/17(c)

1	LILO of VTS - Tallapally line at Rentachintala	APTRANS	D/C	220	2	0	0	0	2		NOV-08	NOV-08	Commissioned 11/08
2	Rentachintala - Macherla S/S	APTRANS	S/C	132	17	58	58	58	17		MAR-13	MAR-17	Commissioned 27.03.2013
3	Rentachintala - Nagarjuna Sagar Plant	APTRANS	S/C	132	16	34	34	34	16		AUG-14	MAR-17	Commissioned 08/14.
4	Rentachintala S/S	APTRANS		220/132	200	100	100	100	100		NOV-08	NOV-08	Commissioned 11/08

Remark:

Naitwar Mori HEP (2x30 MW),CS,UK,SJVNL,U1&2 (2021-22)

1	Naitwar Mori HEP - Mori SS	PTCUL	D/C	220	0	0	0	0	0				
2	Mori -Dehradun	PTCUL	D/C	220	200	0	0	0	0		MAR-20		Construction of line will be planned as per Connectivity Schedule of Generators in Yamuna Valley.

Remark:

Namrup CCGT (100 MW),SS, Assam,GT/ST,U1-10/17,U2-11/17

1	Namrup - Mariani	AEGCL	S/C	220	145	448	448	448	145	DEC-13	JAN-16	JAN-16	Commissioned 01/16.
---	------------------	-------	-----	-----	-----	-----	-----	-----	-----	--------	--------	--------	---------------------

Remark:

Nasik (5x270 + 5x270) TPS, PS, Maha, India Bulls, ph-II- uncertain

1	Nasik-Bableshwar (1st Ckt)	IBPL	D/C	400	57	152	152	152	57		MAR-14	MAR-14	Commissioned 03/14.
2	Nasik - Bobleshwar (2nd Ckt)	IBPL	D/C	400	57	152	152	152	57		AUG-15	AUG-15	Ready for commissioning 08/15.

Remark:

Navapura TPP (TRN) (2x300 MW), Chhattisgarh Pvt. Sector , TRN Energy Pvt. Ltd. U1-08/16 (C)

1	TRN (TPP) - Raigarh PS (Tamnar)	TRNE	D/C	400	30				30		JAN-16	JAN-16	Commissioned 01/16.
---	---------------------------------	------	-----	-----	----	--	--	--	----	--	--------	--------	---------------------

Remark: Unit-1 Commissioned on 14.08.2016.

Navbharat TPP Ph-1 (2x525 MW), PS,Chh, U1&2

1	Navbharat TPP - Angul P.S. (PG)	EPTCL	D/C	400									
---	---------------------------------	-------	-----	-----	--	--	--	--	--	--	--	--	--

Remark:

New Umtru HEP (2x20 MW),SS,Meg,MeECL,U1-4/17(C), U2-6/17(C)

Associated Transmission Lines and Substations		State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
						TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection				
1.		2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1	New Umtru HEP - Norbong (EPIP-II)	MeECL	D/C	132	1	7	7	7	1		MAR-17		1. Date of award of contract is 05.02.2016. 2. Schedule date of completion was 05.05.2016. 3. The 132 kV line was completed on 11.11.2016 and commissioned on 25.03.2017. 4. Delay was due to delay in supply of conductor for line by the vendor and also that the New Umtru HEP was not ready as this line is an ATS of the New Umtru HEP. 5. No issues of forest clearance. 6. Line parameter: one circuit only of the 132 kV D/C line - 0.14 ckm, 132 kV S/C line - 1.07 ckm 7. The total expenditure incurred is Rs.448.76 Lakhs and is inclusive of 132 kV New Umtru - Umtru HEP line.
2	New Umtru - Umtru HEP	MeECL	S/C	132	0	1	1	1	0		MAR-17		1. Date of award of contract is 05.02.2016. 2. Schedule date of completion work 05.05.2016. 3. The 132 kV line was completed on 11.11.2016 and commissioned on 25.03.2017. 4. Delay was due to delay in supply of conductor for line by the vendor and also that the New Umtru HEP was not ready as this line is an ATS of the New Umtru HEP. 5. No issues of forest clearance. 6. Line parameter: one circuit only of the 132 kV D/C line - 0.14 ckm and 132 kV S/C line - 0.36 ckm 7. The total expenditure incurred is Rs. 448.76 Lakhs and is inclusive of the cost of 132 kV New Umtru HEP - Norbong -EPIP-II line.
Remark:													
Neyveli New TPP (2x500MW),CS, Tamil Nadu, NLC,U1-04/18,U2-09/18													
1	New Neyveli TPP - Ariyalur (Villupuram)	PGCIL	D/C	400	156	213	170	146	18	JUL-19	JUL-19		
Remark:													
Neyveli TPS-II Exp. (2x250MW) CS,TN, NLC, U1-1/12(C),U2-1/15 (C)													
1	Neyveli (Exp-II) - Neyveli TS-II	NLC	2xS/C	400	3	17	17	17	3		AUG-09	AUG-09	Commissioned 08/09
2	Neyveli TS-II - Pugalur	NLC	D/C	400	398	576	576	576	398		AUG-09	AUG-09	Commissioned 08/09.
Remark:													
Nigri TPP (2x660 MW), PS,MP, JPVL, U1-8/14 (C),U2-2/15 (C)													
1	JP Nigri TPP - Satna (PG)	JAL	D/C	400	322				322		FEB-17	FEB-17	Commissioned 08/2014 (Late Reported)
2	LILO of one ckt of Vindhychal - Satna at Nigrie	MPPTCL	D/C	400									
Remark:													
Nilanchal TPP,(3x350MW), PS,Orissa, KVK, uncertain													
1	LILO of Mendasal - Baripada at Nilanchal TPP	KVK	D/C	400	16	0	0	0	0		JUN-16		Work yet to Start.
Remark:													
Legends													
Report generated through				Monday 18 March 2019				10.19.50 AM					
TL: Total Location		STC: Stubs Cast		TE: Towers Erected		STG: Stringing Completed		Page 26 of52					

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Nimoo Bazgo (NHPC) (3x15 MW),CS,J & K,NHPC,U1-11/13(C),U2-10/13(C),U3-10/13(C).

1	Nimoo Bazgo HEP - Alachi	JKPDD	S/C	66	4	13	13	13	4		NOV-12	NOV-11	Commissioned 11/12.
2	Leh III (Army base) - Leh	JKPDD	S/C	66	10	53	29	8	2		DEC-16		Rerouting of line and ganglas s/s dropped. Leh Army S/S shall be connected with Leh S/S.
3	Leh (C.P.) - Leh S/S	JKPDD	S/C	66	7	39	39	39	7		DEC-12	DEC-12	Commissioned 12/12.
4	Leh (C.P.) - Kharu S/S	JKPDD	S/C	66	25	107	107	107	25		SEP-14	MAR-17	Commissioned.
5	Nimoo S/S- Leh S/S	JKPDD	S/C	66	31	152	152	152	31		MAR-12	MAR-12	Commissioned 03/12.
6	Nimoo S/S - Alachi S/S	JKPDD	S/C	66	17	77	77	77	17		SEP-12	SEP-12	Commissioned 09/12.
7	Kharu S/S - Himya S/S	JKPDD	S/C	66	51	242	239	204	36		DEC-16		Slow progress.
8	Alachi - Khalsi S/S	JKPDD	S/C	66	31	140	140	140	31		JUN-14	MAR-17	Commissioned.
9	Alchi. S/S	JKPDD		66/11	6	100	100	100	100		NOV-12		Commissioned 11/12.
10	Himya	JKPDD		66/11	60	100	30	0	0		JUL-13		
11	Khalsi	JKPDD		66/11	60	100	100	100	100		JUL-13		Commissioned
12	Nimoo S/S	JKPDD		66/11	60	100	100	100	100		JUL-13		Commissioned.
13	Kharu	JKPDD		66/11	60	100	100	100	100		DEC-13		Commissioned
14	Leh	JKPDD		66/11	13	100	100	100	100		DEC-12		Commissioned 12/12.

Remark:

Niwari TPP (2x45MW), MP, BLA Power Ltd. , U2-uncertain

1	BLA- Gadarwara line	MPPTCL	D/C	132	0	0	0	0					This Line is deleted.
---	---------------------	--------	-----	-----	---	---	---	---	--	--	--	--	-----------------------

Remark:

North Chennai TPS St.II (2x600 MW),SS,TN,U1-9/13(C),U2-3/13 (C).

1	NCTPS St.II- Alamathy 400 kV S/S	TANTRAN	M/C	400	136	114	114	114	136		JAN-13	JAN-13	Commissioned 01/13.
2	LILO of NCTPS- Mosur at NCTPS Stage II (for startup power)	TANTRAN	D/C	230	2	2	2	2	2	DEC-10	NOV-10	NOV-10	Commissioned 11/10.
3	Alamathy -Sunguvarchatram (2nd Ckt)	TANTRAN	D/C	400	100				100		MAR-14	MAR-14	Commissioned 03/14.
4	Alamathy -Sunguvarchatram (1st Ckt)	TANTRAN	D/C	400	98	161	161	161	98	JUN-10	JAN-14	JAN-14	Commissioned 01/14.

Remark:

North Karanpura (3x660MW), NTPC, Adani, U1-2/20,U2-8/20,U3-2/21

1	LILO of Gaya-Chandwa(existing) at North Karanpura STPP (Interim)	PGCIL	M/C	400	38					DEC-18			
---	--	-------	-----	-----	----	--	--	--	--	--------	--	--	--

Associated Transmission Lines and Substations		State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
						TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Erection				
1.		2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2	LILO of both ckt. of Ranchi - Maithon-RB line at Dhanbad (NKTL-TBCB)	APL	D/C	400	2	0	0	0		MAY-19	MAY-19		a)TSA termination notice withdrawn on 10.12.2018, which was allowed by CERC. NKTL having taken several steps to complete the project, is better placed to implement the project in efficient and compressed time. However, still NoC is awaited from CCL/MoC for construction of NK-C and NK-G lines over coal bearing area and hence force-majeure for the project is continued. b) Further, in accordance with the provision of the TSA, NKTL has approached CERC for further course of action.
3	North Karanpura - Gaya line (NKTL - TBCB)	APL	D/C	400	185	265	31	0		SEP-19	SEP-19		a)TSA termination notice withdrawn on 10.12.2018, which was allowed by CERC. NKTL having taken several steps to complete the project, is better placed to implement the project in efficient and compressed time. However, still NoC is awaited from CCL/MoC for construction of the lines over coal bearing area and hence force-majeure for the project is continued. b)The NK-G line was passing through coal block of Usha Martin and NOC for which received denial by Usha Martin. c)MoC has filed an affidavit on 21.01.2019 requesting CERC to amend the Transmission License condition by mentioning that implementing agency shall shift the line within 24 months from the notice and failing which the agency will be liable to pay the price of coal to CCL. d)In response to MoCs affidavit, NKTL had filed an affidavit on 25.02.2019 undertaking to re-route/divert/shift the transmission lines in future, in accordance with law and the orders passed by CERC, based on the alternate route provided by MoC and CCL.

Associated Transmission Lines and Substations		State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
						TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/ Recp.Materia	STG(C km)/Erection				
1.		2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
4	North Karanpura - Chandwa (Jharkhand) PS line (NKTL - TBCB)	APL	D/C	400	63	112	4	0		SEP-17	SEP-17		a)TSA termination notice withdrawn on 10.12.2018, which was allowed by CERC. NKTL having taken several steps to complete the project, is better placed to implement the project in efficient and compressed time. However, still NoC is awaited from CCL/MoC for construction of the lines over coal bearing area and hence force-majeure for the project is continued. b)The NK-G line was passing through coal block of Usha Martin and NOC for which received denial by Usha Martin. c)MoC has filed an affidavit on 21.01.2019 requesting CERC to amend the Transmission License condition by mentioning that implementing agency shall shift the line within 24 months from the notice and failing which the agency will be liable to pay the price of coal to CCL. d)In response to MoCs affidavit, NKTL had filed an affidavit on 25.02.2019 undertaking to re-route/divert/shift the transmission lines in future, in accordance with law and the orders passed by CERC, based on the alternate route provided by MoC and CCL.
5	Dhanbad s/s (NKTL-TBCB)	APL		400/220	1000	0	0	0	0	MAY-19	MAY-19		TSA termination notice withdrawn on 10.12.2018, which was allowed by CERC. NKTL having taken several steps to complete the project, is better placed to implement the project in efficient and compressed time. However, still NoC is awaited from CCL/MoC for construction of NK-C and NK-G lines over coal bearing area and hence force-majeure for the project is continued. Further, in accordance with the provision of the TSA, NKTL has approached CERC for further course of action.
Remark: SPV/BPC - North Karanpura Transco Ltd / REC													
NSL TPP (2x660 MW), PS, Orrisa, NPPL,													
1	NSL TPP - Angul	NSLNPPL	D/C	400	46	0	0	0	0				Project Authority intimated that PGCIL yet to award construction of work.
Remark:													
Obra-C STPP (1x660MW), UP, UPRVUNL , 2021													
1	LILO of Anpara D-Unnao line at Obra	UPPTCL	S/C	765	40	0	0	0			MAR-21		To be constructed in TBCB mode.
2	LILO of one Ckt Obra C -Jaunpur at Obra	UPPTCL	D/C	400	30						MAR-19		
3	Obra-C-Jaunpur Line	UPPTCL	D/C	400	400						MAR-19		
4	ICT at Obra C s/s	UPPTCL		765/400	3000	0	0	0	0		NOV-20		UPRVUNL TO COMMITIONED BEFORE MARCH-21
Remark:													
Legends													
TL: Total Location		STC: Stubs Cast		Report generated through				Monday 18 March 2019			10.19.50 AM		
				TE: Towers Erected				STG: Stringing Completed			Page 29 of52		

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completi on	Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos) /Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Er ection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

OPGC TPS-II(2X660)& other projects in Odisha, Ib Valley, U3-8/18,U4-10/18

1	OPGC - Jharsuguda (OGP-IITL - TBCB)	SGL	D/C	400	103	152	152	152	103	JUL-17	AUG-17	AUG-17	Ready for commissioned 08/2017.
2	Jharsuguda (Sundargarh) - Raipur (OGP-IITL - TBCB)	SGL	D/C	765	610	782	782	782	610	AUG-19	JAN-19	DEC-18	Commissioned 12/18.
Remark: SPV/BPPC - Orissa Generation Phase-II Transmission Ltd. / PFC													

Orissa UMPP (Bedabahal, Orissa), (5x800MW),(Orissa Integrated Power Ltd. (OPIL)

1	Orrisa UMPP - Jharsuguda Pooling Station	XYZ	D/C	765									
Remark:													

Painampuram TPP (2x660MW),PS,AP,Thermal power tech Development Corp (India) Ltd.,U1-2/15 (C),U2-9/15 (C)

1	Thermal Powertech - Nellore Pooling Station	PGCIL	D/C	400	65	92	92	92	65		AUG-13	AUG-13	Commissioned 08/13.
Remark:													

Pakal Dul HEP (4x250MW), J&K, JKPDD, U,U2,U3,U4 (2023-24)

1	Pakal Dul HEP-Kishtwar Switching station (Triple HTLs Conductor)	JKPDD	D/C	400	0
2	Establishment of 400 kV switching station at Kishtwar (GIS)	JKPDD		400	0
Remark:					

Palatana CCGT (2x363.3),P S,Tri,OTPC, Module-1:1/13(c), Module 2 - 11/14 (C)

1	Azara - Bongaigaon (2nd Ckt)	NETC	D/C	400	159					159	JAN-15	JAN-15	Commissioned 01/15.
2	Byrnihat - Azara (2nd Ckt) (Part of Silchar - Azara)	NETC	S/C	400	42					42	JUL-14	JUL-14	Commissioned 07/14.
3	Azara - Bongaigaon	NETC	D/C	400	201	442	442	442	201	DEC-14	MAR-15	MAR-15	Commissioned 03/15.
4	Silchar - Byrnihat	NETC	D/C	400	428	590	590	590	428		FEB-13	FEB-13	Commissioned.
5	Palatana -Silchar	NETC	D/C	400	495	680	680	680	495		AUG-12	AUG-12	Commissioned 8/12
6	LILO of Palatana - Bongaigaon at Killing (Byrnihat)	MeECL	D/C	400	9	10	10	10	9		MAR-13	MAR-13	commissioned 3/13
7	LILO of Palatana - Bongaigaon at Azara S/S	AEGCL	D/C	400	7	14	14	14	7		JAN-15	JAN-15	Commissioned 01/15.
8	Kukumara S/S (2x50)	AEGCL		220/132	100	100	90	100	98		JUN-16		completed
9	Killing (Byrnihat) (Ist Trf.)S/S	MeECL		400/220	315	100	100	100	100		FEB-13	FEB-13	Ist transformer commissioned.
10	Kukurmara (Azara) S/S	AEGCL		400/220	630	100	100	100	100	SEP-11	MAY-15	MAY-15	Commissioned 05/15.

Remark:

Pallivasal HEP (2x30MW),SS,Kerala,KSEB, U1 & 2 (2020-21)

1	LILO of Idukki-Udumalpet at Pallivasal HEP	KSEB	D/C	220	1	5	0	0	0		JUN-17		ATS of Pallivasal Extension HEP. Work is yet to start.
Remark:													

Panan HEP (4x75MW), PS, Sikkim, HHEPL, U1-U4 (2022-23)

1	Panan HEP - Mangan	HHEPL	2xD/C	220									
---	--------------------	-------	-------	-----	--	--	--	--	--	--	--	--	--

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completi on	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos) /Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Er ection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Remark:

Parbati-II HEP (4x200), (PGCIL & JP) CS, HP, NHPC, U1 - 4 (2021-22)

1	Parbati- II - Koldam line-I	PKTCL	S/C	400	81	173	173	173	81		OCT-14	OCT-14	Commissioned 10/14.
2	Parbati -II- Koldam line -II	PKTCL	S/C	400	76	157	157	157	76		SEP-14	SEP-14	Commissioned 9/14.

Remark:

Parbati-III HEP (4x130 MW),CS,HP,NHPC,U1-6/14 (C),U2-2/14 (C),U3-3/14 (C),U4-5/14 (C)

1	LILO of Parbati -II - Koldam at Parbati Pooling Point.	PGCIL	D/C	400	1	5	5	5	1	JAN-10	JUL-13	JUL-13	Commissioned 07/2013.
2	Parbati Pooling Point - Amritsar	PGCIL	D/C	400	501	668	668	668	501		JUL-13	JUL-13	Commissioned 07/2013.
3	LILO of Parbati -II - Parbati Pooling Point at Parbati -III	PGCIL	D/C	400	4	7	7	7	4		JUL-13	JUL-13	Commissioned 07/2013.

Remark:

Pare HEP (2x55MW)CS,ARP,NEEPCO,U1,2-5/18(c)

1	LILO of Ranganadi - Itanagar at Pare HEP		D/C	132	5	12	12	12	5		MAR-18		Line work completed. a) RHEP Section: Charged on 06.07.2018. b) Itanagar Section: Charged on 07.07.2018.
2	LILO of Ranganadi - Nirjuli at Pare HEP	PGCIL	D/C	132	3	10	10	10	3		FEB-18		Line work completed. Test charged on 03.03.2018.

Remark:

Parichha Extn. TPS (2x250 MW),SS,UP,UPRVUNL,U5-5/12(C),U6-3/13 (C)

1	Paricha - Mainpuri 2nd Ckt.)	UPPTCL	D/C	400	259	402	402	402	259		JAN-14	JAN-14	Commissioned 01/14.
2	Parichha - Banda	UPPTCL	S/C	220	210	606	606	606	210		MAR-12	MAR-12	Commissioned 3/12
3	Parichha - Bhauti	UPPTCL	S/C	220							MAR-10	MAR-10	Commissioned 3/11
4	Parichha - Mainpuri (1st Ckt.)	UPPTCL	D/C	400	259	301	301	301	259	DEC-10	DEC-13	DEC-13	Commissioned 12/13.
5	Orai (New) (ICT-II)	UPPTCL		400/220	315	100	100	100	100		NOV-17	NOV-17	Commissioned 11/2017.
6	Orai S/S (new) (ICT-I)	UPPTCL		400/220	315	100	100	100	100		NOV-16	NOV-16	Commissioned 11/2016

Remark:

Parli TPP Expn. (250 MW), SS,Maha,MSPGCL, U8-3/16(C)

1	Parli TPS-Nanded (waghala)	MSETCL	M/C	220	181	300	300	300	181	APR-11	OCT-12	OCT-12	Commissioned 10/12.
---	----------------------------	--------	-----	-----	-----	-----	-----	-----	-----	--------	--------	--------	---------------------

Remark:

Part ATS for RAPP U-7&8 in Rajasthan (TBCB)

1	RAPP - Shujalpur line (RAPPTCL - TBCB)	SGL	D/C	400	402	521	521	521	402	FEB-16	JUN-16	JUN-16	Ready for Commissioning 06/16. (RTCL).
---	--	-----	-----	-----	-----	-----	-----	-----	-----	--------	--------	--------	--

Remark: SPV/BPC - RAPP Transmission Company Ltd. / PFC

Petronet LNG (3x395 MW), PS,Guj,PLNGL, U1,U2,U3

1	PLNGL TPP - Vadodra	XYZ	D/C	400									
---	---------------------	-----	-----	-----	--	--	--	--	--	--	--	--	--

Remark:

Phata Byung HEP (2x38 MW),PS, UK, Lanco, U1 & U2 (2021-22)

Associated Transmission Lines and Substations		State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
						TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/ Recp.Materia	STG(C km)/Erection				
1.		2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1	Rudrapur(Brahmwani) - Ghansali-Srinagar line	PTCUL	D/C	220	182	260	70	0	0		MAR-19		Stage-II forest clearance is awaited. Possibility of commissioning the line in the matching time frame of generation project i.e. March 2019 is very low . Interim/ alternative arrangement for connecting the Singoli Bhatwari HEP to 220 kV grid is suggested.
2	Phata HEP-Baramwari (Rudrpur)	LEPP	D/C	220	8	20	0	0	0		DEC-16		
3	Ghansali (GIS)	PTCUL		220/132	60	100	0	0	0		AUG-17		contract terminated with M/S CGL, retendering is in progress
4	Baramwari (GIS)	PTCUL		220/132	100	0	0	0	0		DEC-18		Revised Drawings has been submitted by M/s Siemens and has been approved.Total progress 4%.
5	Srinagar S/S	PTCUL		400/220	630	100	100	100	100	DEC-12	JUL-16	JUL-16	Commissioned 07/16.
Remark:													
Pipalkoti HEP (Vishnugad Pipalkoti) (THDC) (Kuwari Pass) (4x111 MW),SS,UK,PTCUL,U1,2,3,4 (2021-22)													
1	Pipalkoti HEP - Pipalkoti (THDC) (Kuwari Pass)	PGCIL	D/C	400	36	0	0	0		SEP-19	SEP-19		Work has been awarded to Tata and route alignment & survey has been completed. Line is passing through forest land and forest proposal is under process.
2	Pipalkot (THDC)	PTCUL		400/220	630	0	0	0	0				Acquisition of land for Pipalkoti substation is under process with THDC which would be resolved by Sep-17.
Remark:													
Pipavav CCPP(2x351MW),SS,Guj,GSECL,Block-1-2/14 (C), Block-2-3/13 (C).													
1	GPPC (Pipavav)- Dhokadva	GETCO	D/C	220	94	152	152	152	94	MAR-12	JUL-16	JUL-16	Ready for Commissioning 07/16.
2	LILO of Savarkundla - Mahva (otha) at Pipavav (GPPC) (line-1)	GETCO	D/C	220	91	149	149	149	91	AUG-10	MAR-12	MAR-12	Commissioned 3/12
3	LILO of Savarkundla - Mahva (otha) at Pipavav (GPPC) (line-2)	GETCO	D/C	220	81	133	133	133	81	APR-11	AUG-12	AUG-12	Commissioned 8/12
4	Otha (Mahuva) - Sagapara (Palitana)	GETCO	D/C	220	96	161	161	161	96		JUN-13	JUN-13	Commissioned 06/13.
Remark:													
Polavaram HEP (12x80MW),SS,AP,PPA,U1-12 (2021-23)													
1	Polavaram-Kamavarapukota (QM)	APTRANS	D/C	400	140	0	0	0		AUG-19	AUG-20		
Remark:													
Pragati CCGT Ph-III(4X250+2X250MW),SS,DEL,PPCL,GT1-10/10(C),GT2-2/11(C),GT3-6/12,(C)ST1-2/12(C),GT4-5/13(C),ST2-2/14 (C)													
1	Extension of bus and connection with DTL Substation	PPCL		400	630	0	0	0	0				commissioned
Remark:													
Pulichintala HEP (4x30MW),SS,TelanganA,TSGENCO,U1- 9/16 (C), U2-9/16,U 3-9/17,U4-10/17													
1	LILO of Chillakallu S/S - Narketpally line at Huzurnagar S/S	TSTRANS	D/C	220	24	42	42	42	24		JUL-17	JUN-17	Ready for commissioning 06/2017.

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Ma teria	STG(C km)/Er ection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2 Pulichintala HEP - Huzurnagar line	TSTRANS	D/C	220	74	132	132	132	74		NOV-16	NOV-16	Commissioned 10/2016 (Late Reported)
3 Huzumagar S/S	TSTRANS		220/132/33	200	100	0	0	0		MAR-17		
Remark: RaghunathpurTPS (2x600 MW),CS,WB,DVC,U1-8/14 (C),U2-1/16(C).												
1 LILO of Maithon-Ranchi (PG) at Raghunathpur	DVC	D/C	400	21	33	33	33	21		MAR-11	MAR-11	Commissioned 3/11. (Interim arrangement)
2 Raghunathpur TPS -Ranchi (PG)	DVC	D/C	400	311	439	439	439	311	AUG-10	SEP-17	SEP-17	Commissioned 08/2017(Late Reported).
Remark: Raikheda TPP (2x685 MW), PS,Chh, GMR, U1-2/15 (C), U2-3/16 (C),												
1 Raikheda (GMR) - Raipur Pooling Station	GMR	D/C	400	131	181	181	181	131		JUL-15	JUL-15	Commissioned in February 2014. Reported in July 2015.
Remark: Rajasthan New Solar and Wind Power Plant												
1 Bikaner -Sikar (PG)	RVPNL	D/C	400	420	445	445	445	420		MAR-18	MAR-18	Commissioned 12/17 (Late Reported).
2 Bhadla-Bikaner	RVPNL	D/C	400	379	512	512	512	378		APR-17	APR-17	Commissioned 04/2017
3 Ramgarh (Jaisalmer)-Akai (Jaisalmer)	RVPNL	D/C	400	198	278	278	278	198		DEC-17	DEC-17	Ready for Commissioning 12/2017.
4 Ramgarh -Bhadla	RVPNL	D/C	400	320	446	437	435	263		MAR-19		W/O awarded to M/S SEW Hydrabad. Aviation NOC issued. Forest involved, In-principle aproval issued on 14.09.18. Aviation NOC issued on 16.05.2018. Work under progress.W/O awarded to M/S SEW Hydrabad. Forest: Permission to work issued on 04.02.19. Aviation NOC issued on 16.05.2018. Work under progress.
5 PS 1 /Bajju -Bhadla	RVPNL	D/C	220	68	107	107	107	68		SEP-18		Bajju has been dropped and extension of line is under planning. Line charged on 33 KV on dt 08.02.16 for anti-theft
6 Akai (1)- Jaisalmer -2	RVPNL	D/C	400	50	190	13	0	0		JUL-19		NOA issued in favor of M/s Skipper on dated 01.06.2018. Route of 56.595 Km. is approved and detailed survey work is under progress by the firm. 43.0 KM Tower Profile approved rest is in under progress. Forest involved, approval pending.
7 Akai -Jodhpur (New)	RVPNL	D/C	400	447	620	620	620	447		AUG-18	AUG-18	Ready for Commissioning 08/18.
8 LILO of PS 1- Bajju at PS 1/Bajju	RVPNL	D/C	220	20	0	0	0	0		MAR-20		under KFW
9 Badisid-Bap	RVPNL	D/C	220	30	0	0	0	0		MAR-17		
10 Barmer-Bhinmal (PG)	RVPNL	D/C	400	280	399	398	398	285		MAR-19		KFW funded scheme .W.O. awarded to M/S Monte Carlo. Forest involved: PTW issued on 29.08.18. One no. Pile foundation work under progress.
11 LILO of one ckt Raj west - Jodhpur at Jodhpur (New)	RVPNL	D/C	400	102	138	138	138	102		APR-16	APR-16	Commissioned 04/16.
12 LILO of Kolayat -Bajju at Kolayat	RVPNL	D/C	220	20	0	0	0	0		MAR-20		under KFW. Scheme under review

Associated Transmission Lines and Substations		State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
						TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection				
1.		2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
13	LILO of Jodhpur -Merta at Pooling station Badla	RVPNL	D/C	400	405	557	557	557	405		DEC-18	NOV-18	Ready for Commissioning 11/18.
14	LILO of Chandan- Pokaran at Pokaran	RVPNL	D/C	220	20	0	0	0	0		MAR-20		KFW funded scheme. PBG returned to the bidders, and Bid to be cancelled after receipt of NOC from KFW.
15	LILO of both ckts Ramgarh GTPS -Dechu at Ramgarh	RVPNL	D/C	220	1	1	1	1	1		DEC-16	DEC-16	Ready for commissioning 12/2016.
16	Jaisalmer -2 -Barmer line	RVPNL	D/C	400	234	332	332	332	234		FEB-19	JAN-19	Commissioned 01/19.
17	Chatrail-Ramgarh	RVPNL	D/C	220	90	146	146	146	90		AUG-16	AUG-16	Ready for Commissioning 08/16.
18	Bhadla-Kanasar	RVPNL	D/C	220	63	105	105	105	63		JUN-16	JUN-16	Commissioned 06/16.
19	Aau - Badisid	RVPNL	D/C	220	118	196	196	196	118		APR-16	APR-16	Commissioned 04/16.
20	Aau-Baithwasia	RVPNL	D/C	220	93	155	155	155	93		NOV-14	NOV-14	Commissioned 11/14.
21	Sirohi-Pindwara line	RVPNL	S/C	220	23	80	80	80	23		FEB-19	FEB-19	Commissioned 02/19.
22	Aau S/S	RVPNL		220/132	160	100	100	100	100		MAY-15	MAY-15	Commissioned 05/15.
23	Jaisalmer -2 S/S	RVPNL		400/220	500	100	100	100	100		FEB-19	FEB-19	Commissioned 02/19.
24	Bhadia Pooling Station	RVPNL		400/220	945	100	100	100	100				W.O. awarded to M/s Alstom. ADB funded scheme. 500MVA Trf. Test Charge on 18.03.17 & comm. on 22.07.17. 2 nos Trf. Charged on 18.08.17 Trf ICT-3 charged on 05.09.17. Repaired Trf. Commissioned on 15.02.18.
25	Bhadia Pooling Station	RVPNL		220/132	480	100	100	100	100				commissioned
26	Bajju S/S	RVPNL		220/132	160	100	0	0	0				Scheme deferred. PBG returned to bidders
27	Kanasar S/S	RVPNL		220/132	160	100	100	100	100		JUN-16	JUN-16	Commissioned 06/16.
28	Akal (Aug.)	RVPNL		400/220	500	0	0	0	0				
29	Kolayat S/S	RVPNL		220/132	160	100	0	0	0				Scheme deferred. PBG returned to bidders.
30	Kuchera S/S	RVPNL		220/132	100	100	100	100	100		DEC-15	DEC-15	Commissioned 12/15.
31	Pokaran S/S	RVPNL		220/132	160	100	0	0	0				Scheme deferred. SBG of tender released and tender dropped
32	Ramgarh S/S	RVPNL		220/132	480	0	0	0	0		MAR-17		
33	Ramgarh S/S	RVPNL		400/220	1500	100	100	100	100		MAR-18		W.O awarded to M/s Techno Pvt Ltd. 3*500 MVA 400/220 KV X-Mers received. All three transformers charged from 220kV side. 220/132 kv 160 MVA Trans commissioned. ICT 3 commissioned on 21.09.17 & ICT 1 & 2 commissioned on 10.10.17 . 3 Nos reactors installed. Trf.Third commissioned on 10.1.17 (220KV side). On 15.12.17 commisioned on 400KV level
34	Chatrail S/S	RVPNL		220/132	160	100	0	0	0				Scheme deferred. PBG returned to bidders
Remark:													
Rajpura (NABA) TPP, (2x700MW) U1-1/13 (C) ,& U2-7/14 (C)													
1	Rajpura Thermal - Nakodar	PSTCL	D/C	400	279	381	381	381	279		MAY-14	MAY-14	Commissioned 05/14.
2	Rajpura - Dhuri	PSTCL	D/C	400	171	242	242	242	171		MAY-13	MAY-13	Commissioned 05/13.

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Er ection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

3	Rajpura Thermal - Rajpura	PSTCL	D/C	400	18	29	29	29	18		MAY-13	MAY-13	Commissioned 05/13.
4	Rajpura (New) (2x500) (ICT-I)	PSTCL		400/220	500	100	100	100	100		JUN-16	JUN-16	Commissioned 06/16.
5	Rajpura (New) (2x500) (ICT-II)	PSTCL		400/220	500	100	100	100	100	DEC-16	MAR-17	MAR-17	Commissioned 03/2017

Remark:													
Ramgarh CCPP Extn.-III, (110+50 MW), SS,Raj, RRVUNL, (GT-3/13(C),ST-5/14 (C)													
1	Ramgarh (GTPP) - Chandan	RVPNL	D/C	220	194	309	309	309	194		NOV-14	NOV-14	Commissioned 11/14.
2	Chandan - Dechu	RVPNL	D/C	220	202	322	322	322	202		DEC-14	DEC-14	Commissioned 12/14.
3	Dechu - Phalodi	RVPNL	D/C	220	71	119	119	119	71		SEP-12	SEP-12	Commissioned 9/12.

Remark:													
RAMMAM-III HEP (3x40 MW), NTPC, WBSTCL (2021-22)													
1	LILO of 132 kV One Ckt of Rammam-II - NBU at Rammam - III HEP	WBSETCL	D/C	132	20					APR-19			
2	Rammam-III - New Jalpaiguri	WBSETCL	D/C	132	180					APR-19			

Remark: Onus of development of ATS for the project is pending as PPA for purchase of power from Rammam - III HEP by WBSEDCL is yet to be executed. NTPC may be requested to finalise the evacuation plan and its development mechanism in consultation with CEA/CTU/STU.

Rampur HEP (6x68.67 MW),CS,HP,SJVNL,U1-2/14 (C),U2-2/14 (C),U3-3/14 (C), U4-6/14(C), U5-3/14 (C), U6 - 12/14(C)													
1	LILO of Nathpa Jhakri - Nalagarh at Rampur (Loop in portion)	PGCIL	D/C	400	5	12	12	12	5	NOV-11	FEB-14	FEB-14	Commissioned 02/14.
2	LILO of Nathpa Jhakri - Nalagarh at Rampur (2nd Ckt balance)	PGCIL	D/C	400	2				2		OCT-14	OCT-14	Commissioned 10/14.
3	LILO of Patiala - Hissar at Kaithal	PGCIL	D/C	400	66	90	90	90	66	NOV-11	AUG-11	AUG-11	Commissioned 8/11.
4	Patiala - Ludhiana	PGCIL	D/C	400	156	217	217	217	156	NOV-11	SEP-11	SEP-11	Commissioned 9/11.

Remark:													
Rangit-II HEP (2x33MW)PS,Sikkim, SHPL,U1&2 (2020-21)													
1	LILO of one ckt of Legship - New Melli at Rangit-II	SHPL	D/C	220									

Remark:													
Rangit-IV HEP (3x40MW),PS,Sikkim,JPCL,U1,2&3 (2021-22)													
1	Routing of one circuit of Jorthong - New Melli via Rangit - IV	LEPP	D/C	220						MAR-19			Work in generation project is stopped for since 2013.

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2 Rangit IV - New Melli line	JPCL	D/C	220	7	15					MAR-19		Work of 220kV line has been awarded to M/s. Ashish Infratech and completion period is 8 months from start of work. Generation project will take about 2? years for completion as against 8 months for completion of associated transmission line, there will be no mismatch for evacuation of power. It may also be mentioned that route survey of transmission line has been completed and design work of transmission system including towers (15 nos.) has also been completed. 220kV GIS bays at PGCIL substation at New Melli have also been awarded to M/s. PGCIL as deposit work. Line length is 3.3 KM. Associated transmission system comprises of 220kV GIS in PH building, 3.3 km long 220kV D/C line from PH to PGCIL pooling station at New Melli. Work for 220kV GIS substation at PH has been awarded to M/s. Siemens and GIS equipment has already been delivered at site.
Remark:												
Ratija (1x50 MW) TPS,P.S.,Spectrum Coal & Power Ltd.,Chh, U1-2/13(C)												
1 Ratija - Kasiapalli	SCPL	D/C	132	24				24			MAR-17	Commissioned.
Remark:												
Ratle HEP, (4x205+1x30 MW), PS, J&K, GVK, U-I - U-5 (2023-24)												
1 Kishenpur - Ratle, (Dulhasti-Kishenpur Second Ckt stringing extending up to Ratle HP)	PGCIL	S/C	400		0	0	0					
2 LILO of one circuit of Dulhasti - Kishenpur at Ratle HEP.	PGCIL	D/C	400									
Remark: Work yet to be award.												
Rayalseema (Stage-IV) (600 MW), SS,AP,BHEL,U6-08/17												
1 Rayalaseema TPP - Chittoor line	APTRANS	D/C	400	429	321	321	321	429	MAY-15	JUL-17	JUN-17	Ready for commissioning 06/2017.
Remark:												
Reliable TPP (RTPL), (2x660 MW), PS, MP, RTPL,U1-6/16 (Tentative), U2-12/16 (Tentative)												
1 Reliable TPP - Vindhyachal Pooling Station	XYZ	D/C	765									
Remark:												
Rewa TPP, Khandwa (2x800 MW), SS,MP												
1 LILO of Khandwa (PGCIL) - Rajgarh at Chhegaon	MPPTCL	D/C	400	20								
2 Handia - Ashta(2nd stage)	MPPTCL	D/C	400	180								
3 LILO of Ratlam - Badnagar at Badnawar	MPPTCL	D/C	220	40	0	0	0					double entry

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
4 LILO of Handia - Barwaha at Handia	MPPTCL	D/C	220	40								
5 Nagda - Ujjain line (GEC-I)	MPPTCL	D/C	400	53	149	137	111		FEB-20	FEB-20		
Remark: Rongnichu HEP (2x48MW) PS,Sikkim, MBPCL,U1&2 (2019-20)												
1 Rongnichu - Rangpo Pooling Station	MBPC	D/C	220									
Remark: Rosa TPP Extn Ph-II (2x300), PS, UP, Reliance, Northern Region, U3-12/11 (C), U4-3/12 (C)												
1 LILO of Lucknow - Bareilly at Shahjahanpur	RPTL	D/C	400	15				15		MAR-12	MAR-12	Commissioned 3/12
2 Rosa - Shahjehanpur (PG)	RPTL	D/C	400	16				16		JUL-15	JUL-15	Commissioned in March 2012. reported in july 2015.(Line Charged by passing Shahjehanpur S/S).
3 Roza - Dohna	UPPTCL	D/C	220	216	340	340	340	216		APR-16	AUG-16	Commissioned 04/16. (Late Reported.)
Remark: Sagardighi TPP (2x300 MW) Phase-II(2x660 MW),SS,WBPDCL U1-12/07(C),U2-7/08(C), U3-12/15(C), U4-12/16												
1 Sagardighi TPS - Gokarna line	WBSETCL	D/C	400	89	154	153	153	87	JUL-15	DEC-18		Contract terminated due to poor performance of vendor
2 Sagardighi - Parulia (PGCIL)	WBSETCL	S/C on D/C	400	255	340	340	340	255	DEC-08	APR-11	APR-11	Commissioned 4/11.
Remark: Sainj HEP (2x50 MW) on Sainj river,SS,HP,HPPCL,U-08/17												
1 LILO of Parbati - II HEP - Parbati-III Pooling station at Sainj	HPPTCL	D/C	400	1	1	1	1	1		MAR-18	MAR-18	Commissioned 04/17 (Late Reported).
Remark: Salaya (Essar Power) (2x600 MW),PS, Guj, Essar Power U1-2/12(C),U2-6/12 (C)												
1 Vadinar - Amreli (Part line)	GETCO	D/C	400	117	294	294	294	117		JAN-14	JAN-14	Commissioned 01/14.
2 Vadinar (Essar)-Hadala	GETCO	D/C	400	226	353	353	353	226	NOV-09	MAY-11	MAY-11	Commissioned 5/11.
3 Essar Gujarat TPS - Bachau (Tripal)	PGCIL	D/C	400	446	606	606	606	446	FEB-14	SEP-16	SEP-16	Ready for Commissioning 09/16. (Due to delay in Essar Generation Project & non finalization of gentry 6 ckm work is pending balance 446 ckm has been test charged.
4 Vadinar(Essar)- Amreli (Balance)	GETCO	D/C	400	180	533	490	447	235	NOV-09	DEC-18		WIP
Remark: Salora TPS (M/s Vandana Vidyut) (2x135 MW), U2- uncertain												
1 Salora TPS - Dharamjaigarh (Korba) (PGCIL) Pooling Station	VVL	D/C	400	60	84					MAR-17		Target Commissioning date will be provided after approval/receipet of loan from lenders.
2 LILO of one ckt Korba-Birsinghpur at Vandana	VVL	D/C	400	6				6		JUL-12	JUL-12	Commissioned. 7/12. (Interim)
Remark: Sandila TPP (2x660 MW), PS,UP,TPL,												

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completi on	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos)) /Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Er ection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1 Sandila TPP - ATS not defin	TOR.	D/C	400									
Remark: Status Not Reported (UP share 1188 MW)												
Santaldih TPP (250 MW),SS,WB,WBPDCL,U6-6/11(C)												
1 LILO of Santaldih - Durgapur (I Ckt) at Asansol	WBSETCL	D/C	220	80	152	152	152	80		DEC-07	DEC-07	Commissioned 12/07
2 LILO of STPS - Arambagh at Bishnupur	WBSETCL	D/C	220	4	11	11	11	4		APR-08	APR-08	Commissioned 4/08
Remark:												
Sasan UMPP (6x660 MW),PS,MP,Reliance,U1-5/14 (C),U2-12/13 (C),U3-5/13 (C),U4-3/14 (C),U5-8/14 (C),U6-3/15 (C)												
1 LILO of both ckt Vindhyachal - Jabalpur at Sasan	PGCIL	2xD/C	400	13	26	26	26	13		MAR-12	MAR-12	Commissioned 3/12.
2 Bina - Bina (MPPTCL)	PGCIL	D/C	400	1	6	6	6	1	DEC-12	JAN-13	JAN-13	Commissioned 01/13.
3 Fatehpur- Agra line-II	PGCIL	S/C	765	334	896	896	896	334	DEC-12	SEP-13	SEP-13	Commissioned 09/13.
4 Indore - Indore Ckt-II	PGCIL	D/C	400	50	139	139	139	50		JUN-13	JUN-13	2nd Ckt Commissioned 06/13.
5 Indore - Indore (MPPTL)(Partly)	PGCIL	D/C	400	50	139	139	139	98		MAR-12	MAR-12	Commisisoned 03/12
6 Sasan - Satna line -I	PGCIL	S/C	765	241	689	689	689	241	DEC-12	DEC-12	DEC-12	Commissioned 12/12.
7 Sasan - Satna line -II	PGCIL	S/C	765	242	670	670	670	242		APR-13	APR-13	Commissioned 4/13.
8 Sasaram - Fatehpur line-II	PGCIL	S/C	765	355	954	954	954	355		MAY-13	MAY-13	Commissioned 05/13.
9 Satna - Bina line -I	PGCIL	S/C	765	274	738	738	738	274		MAR-12	JAN-12	Line commissioned in Jan'12(charged at 400 KV)
10 Satna - Bina line -II	PGCIL	S/C	765	276	737	737	737	276		JUN-12	JUN-12	Commissioned 6/12
11 Bina (ICT-II) S/S	PGCIL		765/400	1000	100	100	100	100		MAR-13	MAR-13	Commissioned 03/13.
12 Satna (2nd ICT)	PGCIL		765/400	1000	100	100	100	100		AUG-12	AUG-12	Commissioned 8/12.
13 Satna (1st ICT)	PGCIL		765/400	1000	100	100	100	100		JUN-12	JUN-12	ICT-I Commissioned 6/12.
14 Indore (2nd Trf.)	PGCIL		765/400	1500	100	100	100	100		SEP-13	SEP-13	Commissioned 09/13.
15 Indore (1st Trf.)	PGCIL		765/400	1500	100	100	100	100		JUN-13	JUN-13	Commissioned 06/13.
16 Gwalior	PGCIL		765/400	3000	100	100	100	100		MAR-13	MAR-13	Commissioned 03/13.
17 Bina. S/S	PGCIL		765/400	1000	100	100	100	100		AUG-12	AUG-12	Commissioned 8/12.
Remark:												
Satpura Ext TPS (250 MW),SS, MP,MPPGCL, U10-3/13 (C), U11-12/13(C)												
1 Ashta - Indore - II (Jetpura)	MPPTCL	S/C on D/C	220	199	317	317	317	199		FEB-15	FEB-15	Commissioned 02/15.
2 Satpura - Ashta	KPTL	D/C	400	482	651	651	651	482		MAR-15	MAR-15	Commissioned 03/15.
3 Ashta (Add.) Trf. S/S	MPPTCL		220/132	160	100	100	100	100		OCT-11	OCT-11	Commissioned 10/11
4 Ashta New S/S	MPPTCL		400/220	315	100	100	100	100		SEP-13	SEP-13	Commissioned 09/13.
5 Ashta New (2nd Trf.)	MPPTCL		400/220	315	100	100	100	100		JAN-15	JAN-15	Commissioned 01/15.
Remark:												
Sawra Kuddu HPPCL (3x37MW), U1,U2,U3 (2019-20)												
1 Snail(Swara Kudu) -Hatkoti	HPPTCL	D/C	220	28	38	25	20		MAR-17	DEC-18		

Associated Transmission Lines and Substations		State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
						TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/ Recp.Materia	STG(C km)/Erection				
1.		2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2	Hatkoti - Gumma	HPPTCL	D/C	220	52	80	80	80	52		AUG-18	AUG-18	Ready for Commissioning 08/18.
3	LILO of both ckt of Nathpa Jhakri - Abdullapur at Gumma	HPPTCL	D/C	400	6	15	9	4		MAR-17	DEC-18		
4	Gumma S/S	HPPTCL		400/220	315	100	50	0	0		NOV-18		
5	Hatkoti Switching Station	HPPTCL		220	0	0	0	0	0				
Remark:													
Shahpurkandi Dam(3x33+3x33+1x8), Punjab, Ravi river, PSPCL (2021-22)													
1	LILO of 1ckt RSP - Sarna at Shahpur Kandi PH-I and PH-II	PSTCL	D/C	220	18	0	0	0					Amount not yet deposited by Punjab State Power Corporation Limited.
2	Shahpur Kandi PH-I - Shahpur Kandi PH-II	PSTCL	D/C	220	10	0	0	0			MAR-20		Amount not yet deposited by Punjab State Power Corporation Limited.
Remark:													
Shapoorji Pallonji,Kodinar,(2x660),PS,Guj, SPEPL. U1-5/15,U2-8/15													
1	SPEL - Pirana (PG)	SPPCL	D/C	400									
2	Shapporji Pallonji TPS - Amreli	SPPCL	D/C	400	107	339	330	292	59				
3	Shapoorji Pallonji generating station	GETCO	D/C	400	220	0	0	0	0		DEC-16		Generation not coming
Remark:													
Shirpur TPP (2x150MW), Maharashtra, Shripur power, U1&2-11/17													
1	Shirpur Power Plant - Amalner line	MSETCL	D/C	220	70	0	0	0	70		OCT-17	OCT-17	Commissioned 01/2017 (Late Reported).
Remark:													
Shongtong Karcham HEP (3x150 MW) on Satluj river, U1,U2&U3 (2024-25)													
1	Shongtong Karcham HEP - Wangtoo (Quad)	HPPTCL	D/C	400	18	0	0	0					The contract is to be awarded through TBCB route and BPC is yet to place RFQ/RFP.
2	Wangtoo (GIS) S/S	HPPTCL		400/220	630	100	85	85	65		DEC-18		
Remark:													
Sikka TPP Extn, (2x250 MW) SS, Gujarat, GSECL, U3 -3/15 (C),U4-9/15 (C)													
1	Sikka - Moti Paneli line	GETCO	D/C	220	157	259	259	259	157		AUG-15	AUG-15	Commissioned 08/15.
2	LILO of Jamnagar - Jetpur line-II at Sikka	GETCO	D/C	220	117	189	189	189	117		MAR-18	MAR-18	Commissioned 03/18.
Remark:													
Simhapuri PH-I,(150 MW),PS,U2-7/12(C)													
1	Simhapuri-Nellore		S/C	400	26				26		MAR-12	MAR-12	Commissioned 3/12
Remark:													
Singareni Collieries Generation Project (2x 600 MW), Telangana,U1-3/16 (C),U2-11/16(C)													
1	Singareni TPS (Jaipur TPP) - Gajwel	TSTRANS	D/C	400	325	459	459	459	325		NOV-15	NOV-15	Commissioned 11/15.
Remark:													
Singhitarai TPP (2x600 MW),PS,Chg,, Athena Chhg Power Ltd.,U1,U2-uncertain													
Legends													
TL: Total Location		STC: Stubs Cast		TE: Towers Erected		STG: Stringing Completed		Page 39 of52					

Associated Transmission Lines and Substations		State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
						TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Erection				
1.		2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
15	Silchar - Hailakandi (Contingency arrangement)	PGCIL	D/C	132	60	110	110	110	60		NOV-17		Part line commissioned (35Ckm) through contingency in Jun'12. Balance line commissioned in Nov'17.
16	Silchar - Badarpur (PG) line.	PGCIL	D/C	132	38	69	69	69	38		APR-12	APR-12	Commissioned 4/12.
17	Roing - Tezu line	PGCIL	S/C on D/C	132	73	244	244	244	72	APR-12	JUN-17		Line commissioned in Jun'17.
18	LILO of Korattur - Koyambedu at Alamathy (Balance Portion)	TANTRAN	D/C	220	23				23		SEP-15	SEP-15	Commissioned 09/15.
19	LILO of Loktak - Imphal at Imphal (New) line	PGCIL	D/C	132	1	5	5	5	1	DEC-12	MAR-13	MAR-17	Commissioned 03/13.
20	Udaipur - Palatana	TSECL	D/C	132	12	41	41	413	12		AUG-11	AUG-11	Line test charged on 21.08.2011.
21	Tezu - Namsai line.	PGCIL	S/C on D/C	132	96	332	332	332	95	DEC-12	JUL-18		Line commissioned in Jul'18.
22	Surajmani Nagar - Udaipur	TSECL	D/C	132	50	50	0	0	0		JUN-15		Proposed under NEC.
23	LILO of Zemabawk - W.Phaileng at Sihhmui	PEDMIZO	S/C	132	5	0	0	0	0		DEC-13		Approval from State Govt. obtained
24	Mariani (New) - Mokikchung (PG)	PGCIL	D/C	220	97	163	163	163	97	DEC-12	JUN-15	JUN-15	Ready for Commissioning 06/15.
25	Melriat (New) - Sihmui line	PGCIL	D/C	132	12	20	20	20	12	DEC-12	NOV-18		Line commissioned in Nov'18.
26	Mokokchung (PG) - Mokokchung (Nagaland) line	PGCIL	D/C	132	2	11	11	11	2	DEC-12	JUL-15	MAR-17	Line commissioned in Jul'15.
27	Surajmani Nagar - Rokhia	TSECL	D/C	132	20	80	68	56	7		DEC-18		RoW issue
28	Surajmani Nagar - Budhujngnagar	TSECL	D/C	132	36	63	63	63	36		AUG-12	AUG-12	Commissioned 08/12.
29	Pasighat - Roing line.	PGCIL	S/C on D/C	132	102	347	347	347	104	DEC-12	JUN-17		Line commissioned in Jun'17.
30	Surajmani nagar-P.K.Bari	TSECL	D/C	400	260	0	0	0	0		MAR-17		Fund not yet tied up. Proposed under World Bank Financing /SPA/NEC.
31	Yurembam (Aug.) S/S	ED,		132/33	90	100	0	0	0		MAR-13		
32	Tezu S/S	PGCIL		132/33	30	100	100	100	100		JUN-17		Charged in Jun'17.
33	Surajmaninagar S/S (Upgrdable to 400 kV)	TSECL		132/33	100	100	100	100	100		DEC-12	DEC-12	Commissioned 12/12
34	Roing S/S	PGCIL		132/33	30	100	100	100	100		JUN-17		Commissioned in Jun'17.
35	Panchgram (Aug.) S/S	AEGCL		132/33	50	100	100	100	100		DEC-11	DEC-11	Commissioned 12/11
36	Namsai S/S	PGCIL		132/33	30	100	100	100	100		JUN-18		Commissioned in Jul'18.
37	DSTPS ICT-II S/s	DVC		400/220	315	100	100	50	50	FEB-17	AUG-19		400KV infrastructure is ready and its 220KV infrastructure is under construction.
38	Wathar (Addl.)	MSETCL		220/33	50	100	100	100	100		MAR-17	MAR-17	Commissioned 03/2017
Remark: Talwandi Sabo TPP (3x660MW),PS,Punjab, Sterlite, U1-6/14 (C),U2-10/15 (C),U3-03/16 (C)													
1	Moga- Nakodar	PSTCL	D/C	400	128	178	178	178	128		APR-14	APR-14	Commissioned 04/14.
2	Talwandi Sabo - Dhuri	PSTCL	D/C	400	175	250	250	250	175		JAN-13	JAN-13	Commissioned 01/13. (Line energised on 21.8.12 but intimated in Jan 2013)
3	Talwandi Sabo - Moga	PSTCL	D/C	400	204	287	287	287	204		MAR-13	MAR-13	Commissioned 03/13.

Associated Transmission Lines and Substations		State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
						TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection				
1.		2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2	Tangnu Romai-I HEP - 220/132 kV Sunda S/S	HPPTCL	D/C	132	24	41	0	0			AUG-18		Line is being constructed by HPPTCL under Green Energy Corridor Scheme. Line awarded.
3	Sunda S/S	HPPTCL		220/132	100	0	0	0	0	MAR-17	DEC-16		Substation is being constructed with funds sourced from ADB.
Remark: Project work stopped due to fund issue. Tapovan Vishnugad HEP (4x130MW), CS,UK,NTPC,U1-4 (2020-21)													
1	Tapovan Vishnugadh - Kunwari Pass (Pipalkoti)	PTCUL	D/C	400	36	0	0	0			DEC-19		Route alignment and forest proposal preparation is in progress.
2	LILO of Vishnu Prayag - Muzaffarnagar at Tapovan Vishnugarh HEP	PTCUL	D/C	400	2	0	0	0					PTCUL representative requested CEA to allow LILO of 400 KV DC Vishnuprayag-Muzaffarnagar line at Pipalkoti as an alternate arrangement for power evacuation of Tapovan Vishnugad (NTPC). PTCUL representative was advised to take up matter with UPPTCL alongwith detail System Study report as UPPTCL is the owner of 400 KV DC Vishnuprayag-Muzaffarnagar Line and subsequently take up with CEA for approval of Standing Committee of power system in NR. The System Study Report may also be submitted to CEA and PGCIL.
3	Kuwari Pass (Pipalkoti)-Karanprayag -Srinagar	PTCUL	D/C	400	184	0	0	0	0		SEP-20		All 3 packages had been awarded in Sep 2017Forest proposal has been submitted on dated 24.11.2018 and case has been forwarded to Nodal by concern DFO and conservator of Forest (Package-I & II). Complete Forest proposal submitted to DFO Pauri for checking & signing on proposal (Package-III).
4	Srinagar - Kashipur	PTCUL	D/C	400	304	0	0	0	0		SEP-20		Award for the scheme is expected by July 2018. Implementation time of 26 months has been specified in the tender document from the date of award.
Remark: Tashiding HEP (2x48.5MW)PS,Sikkim,Shiga Energy,U1-11/17,U2-11/17													
1	Tashiding - Legship	SEPL	D/C	220	17	23	23	23	17		MAR-18	MAR-18	Commissioned 11/17 (Late Reported).
2	Legship - New Malli	SIKKIM	D/C	220	20	35	35	35	20		JUN-18	JUN-18	Commissioned 10/17 (Late Reported).
3	Legship S/S	PGCIL		220/132	100	0	0	0	0				
Remark: Teesta-III(6x200 MW),PS,Sikkim,TUL,U1to6- 2/17 (C)													
1	LILO IN of Both Ckt Teesta-III - Kishanganj at Rangpo	PGCIL	MC+D/C	400	21	36	36	36	21	NOV-13	JUL-16	JUL-16	Commissioned 03/16..(Late Reported).
2	LILO OUT of Teesta-III - Kishanganj at Rangpo	PGCIL	D/C	400	15	35	0	0		JUN-20	JUN-20		Award placed in Dec'17. Engg. & survey under progress. Major portion of line is in forest (40 Ha), Forest stage-I approval received.

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
3 Teesta III - Kishanganj	TUL	D/C	400	427	590	586	581	392		OCT-18		Teesta III Rangpo (CKT-II) and Teesta III Dikchu (Ckt 1(a)) Lines are in commercial operation from 16.01.2017 & 14.04.2017 respectively. Dikchu- Rangpo (Ckt 1 (b)) is energized on 30.06.2018 (i.e. trial operation for 24 hours) and could successfully complete the trial operation on 1st July 2018. 46.1 Kms line from Kishanganj Substation has been successfully energized for antitheft purpose. Re-Stringing works, in last span of 290-291 is under progress and back charging would be extended stretch by stretch on completion of re-stringing. RoW and Forest issues faced in Darjeeling distt.
Remark: Teesta LD IV HEP (4x40 MW),CS,WB,NHPC,U1:03/16, U2:03/16(C), U3-7/16 (C),U4-8/16 (C)												
1 Teesta LDP -III - Teesta LDP-IV	WBSETCL	S/C	220	21	94	94	94	21	SEP-08	SEP-18	SEP-18	Ready for Commissioning 09/18.
2 Teesta LDP - IV - New Jalpaiguri (NJP)	WBSETCL	D/C	220	145	250	250	250	145	SEP-08	FEB-16	FEB-16	Commissioned 02/16.
Remark: Unit-4 (40MW) commissioned on 11.08.2016.												
Teesta Low Dam III (4x33 MW),CS,WB,NHPC, U1-1/13(C) ,(C) U2-1/13(C), U3-2/13(C), U4/13(C)												
1 Teesta LD III-New Jalpaiguri	WBSETCL	S/C	220	81	282	282	282	81	DEC-09	JAN-13	JAN-13	Commissioned 01/13.
Remark:												
Teesta-VI HEP (4x125 MW), PS, M/S LANCO Urja, SIKKIM,U1-4 (2021-22)												
1 Teesta VI HEP - Rangpo Pooling Station	LEPP	D/C	220	25								Detail survey completed section 164 approval received. Work yet to started.
Remark:												
Tehri PSS (THDC) (4x250 MW) U1-4 (2021-22)												
1 Tehri Pooling Station - Meerut (Remaining part)	PGCIL	D/C	765	2	8	8	7		NOV-17	SEP-19		Being expedited for system improvement
2 Tehri Gen. - Tehri Pooling Station (Q)	PGCIL	D/C	400	14	38	34	34	10	NOV-17	SEP-19		04 locations under severe ROW. Line linked with Tehri Generation (expected by Dec' 20).
3 Tehri PS (GIS)	PGCIL		765/400	3200	100	92	90	35	MAR-18	SEP-19		Civil work, supply & erection under progress.
4 Meerut (Aug.)	PGCIL		765/400	1500	100	99	97	93	MAR-18	SEP-19		Civil work, supply & erection under progress.
Remark:												
Telangana STPP (2x800 MW), Telangana, NTPC, U1-01/20, U2-01/20												
1 Telangana STPP - Narsapur	TSTRANS	D/C	400	360	492	483	473	255	DEC-19	FEB-19		works are under progress.
2 Telangana STPP - Ramadugu	TSTRANS	D/C	400	110	161	118	88	0	DEC-19	AUG-19		works are under progress.
Remark:												
Thamminapatnam (Meenakshi) (2x150, MW),PS, Ph-II (U3-12/17,U4-3/18)												
1 Thamminapatnam (Meenakshi) - Nellore		S/C	400	26				26		MAR-12	MAR-12	Commissioned 3/12

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Transmission System Associated with Mundra Ultra Mega Power Project - PGCIL

1	Mundra - Jetpur (Balance portion)	PGCIL	S/C	400	358	918	918	918	358		DEC-12	DEC-12	Commissioned 12/12.
2	Bachchau - Ranchodpura	PGCIL	D/C	400	566	755	755	755	566		SEP-11	SEP-11	Commissioned 9/11.
3	Mundra - Bachchau	PGCIL	D/C	400	198	285	285	285	198		AUG-11	AUG-11	Commissioned 8/11
4	Mundra - Jetpur (Part line)	PGCIL	S/C	400	314	424	424	424	314		AUG-12	AUG-12	Commissioned 8/12.
5	Mundra - Limbdi	PGCIL	D/C	400	244	863	863	863	244		FEB-12	FEB-12	Commissioned 02/12.
6	Mundra -Limbdi (part Line)	PGCIL	S/C	400	384				192		NOV-11	NOV-11	192 Ckm part line commissioned 11/11.
7	Wardha	PGCIL		765/400	3000	100	100	100	100		FEB-12	FEB-12	Commissioned 02/12.
8	Navsari GIS	PGCIL		400/220	630	100	100	100	100		JUL-12	JUL-12	Commisisoned 7/12
9	Bachchau S/S	PGCIL		400/220	630	100	100	100	100		AUG-11	AUG-11	Commissioned.
10	Wardha 3rdTrf	PGCIL		765/400	1500	100	100	100	100		MAR-12	MAR-12	commissioned 3/12.

Remark:

Transmission System associated with Pallatana gas Based Power Project and Bongaigaon Thermal Power Station (BTPS) - PGCIL

1	Imphal S/S	PGCIL		132/33	100	100	100	100	100		APR-13		ICT-I (50MVA) commissioned in Mar'13 & ICT-II commissioned in Apr'13.
2	Silchar (New)	PGCIL		400/220	400	100	100	100	100		MAR-12	MAR-12	Commissioned 3/12.
3	Melriat S/S (Upgadable to 400 kV)	PGCIL		132/33	100	100	100	100	100		NOV-18		Completed on 28.11.18.
4	Mokokchung (New)	PGCIL		220/132	30	100	100	100	100	DEC-12	JUL-15	JUL-15	Commissioned 07/15.
5	Mokokchung (ICT-II)	PGCIL		220/132	30	100	100	100	100		AUG-15	AUG-15	Commissioned 08/15.

Remark:

Transmission System for Transfer of Power from Generation Project in SIKKIM to NR/WR Part-A

1	LILO of Gangtok - Melli at Rangpo	PGCIL	S/C	132	19								
---	-----------------------------------	-------	-----	-----	----	--	--	--	--	--	--	--	--

Remark:

Transmission System for Transfer of Power from Generation Project in SIKKM to NR/WR Part-B

1	LILO of Gangtok - Rangit at Rangpo	PGCIL	S/C	132	7	21	21	21	7	NOV-14	NOV-14	MAR-17	Commissioned 11/14.
---	------------------------------------	-------	-----	-----	---	----	----	----	---	--------	--------	--------	---------------------

Remark:

Transmission System for Ultra mega Solar Park in Rewa District, Madhya Pradesh - PGCIL

1	LILO of Vindhyachal - Jabalpur line (Q) (II Ckt.) at Rewa PS	PGCIL	D/C	400	116	169	169	169	116		FEB-18	FEB-18	Ready for Commissioning 02/18.
---	--	-------	-----	-----	-----	-----	-----	-----	-----	--	--------	--------	--------------------------------

Remark:

Transmission System of Phase-I Generation Projects in Orissa-Part-A

1	LILO of Rourkela - Raigarh at Jharsuguda Pooling Stn. Ckt-II	PGCIL	D/C	400	44	120	120	120	44		MAY-13	MAY-13	Commissioned 05/13.
---	--	-------	-----	-----	----	-----	-----	-----	----	--	--------	--------	---------------------

Remark:

Transmission System strengthening in Western part of WR for IPP Generation Projects in Chhatisgsrh - part-D - PGCIL

1	Aurangabad S/S	PGCIL		400/220	630	100	100	100	100		JAN-14	JAN-14	Commissioned 01/14.
---	----------------	-------	--	---------	-----	-----	-----	-----	-----	--	--------	--------	---------------------

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Ma teria	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Remark:

Tuirial HEP (2x30MW),CS,Miz,NEEPCO, U1-8/17(c),U2-11/17(c)

1	Tuirial HEP - Bawktlang (Kolasib) S/S	PEDMIZO	S/C	132	42	85	85	85	42		FEB-17		Line completed on Mar-17.
2	Bawktlang (Kolasib) S/S - Sihhmui S/S	PEDMIZO	D/C	132	47	135	135	135	47		DEC-16		The 132KV Sihhmui substation was constructed by P&E, Govt. of Manipur and completed on 31.03.2016. Line has completed.

Remark:

Tuticorin TPP (Ind Barath), (660MW),TN, U1-10/18

1	Ind Barath TPP - Tuticorin (PS)	IBPIL	D/C	400	200								
---	---------------------------------	-------	-----	-----	-----	--	--	--	--	--	--	--	--

Remark:

Tuticorin TPS (JV) (2x500 MW), U1-3/14,U2-7/15 (C)

1	Tuticorin JV - Madurai	PGCIL	D/C	400	304	423	423	423	304		JAN-12	JAN-12	Commissioned 01/12.
---	------------------------	-------	-----	-----	-----	-----	-----	-----	-----	--	--------	--------	---------------------

Remark:

Uchpinda TPP, (4x360MW), PS,Chg, RKMPPPL, U1-10/15(C),U2-1/16(C),U3-9/17,U4-12/17

1	Uchpinda (RKM Powergen Private Ltd.) - Kotra s/s (Raigarh) line	RKMPPPL	D/C	400	53	88	88	88	53		OCT-16	OCT-16	Commissioned 10/2016 (41.42 CKm on D/C & 11 CKm on M/C)
2	LILO of Raigarh (Kotra) - Raipur at Uchpinda (Interim Arrangement)	RKMPPPL	D/C	400		73	73	73	39				Commissioned (Interim Arrangement). De-LILO activity completed.

Remark:

Udupi TPP (2x600 MW),PS,KAR,UPCL,U1-7/10(C),U2-4/11(C)

1	UTPS-Nandikur - Khemar (partly on Multi-ckt Multi - Voltage towers & partly on D/C towers)	KPTCL	D/C	220	48	919	91	91	48		OCT-09	OCT-09	Commissioned 10/09. (For start up power)
2	Nandikur (UTPS) - Shantigram (Hassan)	KPTCL	D/C	400	358	529	529	529	319		AUG-12	AUG-12	Commissioned 8/12

Remark:

Ugo-Sugen (382.5MW), PS, Guj, Torrent Energy, Module1: 1/13(c)

1	LILO of Sugen TPS- Pirana at Uno-Sugen GPP	XYZ	D/C	400	1								
---	--	-----	-----	-----	---	--	--	--	--	--	--	--	--

Remark:

Uhl-III BVPCL HEP, (3x33.3MW),SS,HP, HPSEB,U1,2, & 3 (2019-20)

1	Uhl-III - Hamir Pur (By BVPCL)	HPSEBL	D/C	132	71	0	0	0					completed on Mar-14
---	--------------------------------	--------	-----	-----	----	---	---	---	--	--	--	--	---------------------

Remark:

Ukai Extn. (2x490 MW),PS,Guj,GSECL, U6-3/13(C),U7-3/13

1	Kosamba-Chorania line	GETCO	D/C	400	460	641	641	641	460	JUL-11	AUG-14	AUG-14	Commissioned 08/14.
2	UKai-Kosamba	GETCO	D/C	400	145	215	215	215	145		MAR-13	MAR-13	Commissioned 03/13.
3	LILO of Asoj - Ukai at Kosamba	GETCO	D/C	400	64	96	96	96	64		JAN-12	JAN-12	Commissioned 1/12.
4	Kosamba-Mobha line	GETCO	D/C	220	178	300	300	300	178		MAR-13	MAR-13	Commissioned 03/13.

Associated Transmission Lines and Substations	State/Agency Executing Asociated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Er ection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Remark:

Unchahar TPS (500 MW), PS,UP,NTPC, U6-03/17(C)

1	Unchahar - Fatehpur line (PUTL-TBCB)	PGCIL	D/C	400	107	145	145	145	107	SEP-16	SEP-16	SEP-16	Ready for Commissioning 09/2016.
---	--------------------------------------	-------	-----	-----	-----	-----	-----	-----	-----	--------	--------	--------	----------------------------------

Remark:

Uppur SCTPP, (2x800MW), Tamilnadu, TANGENDCO, U1-3/21,U2-9/21

1	Uppur SCTPP - Virudhunagar	TANTRAN	D/C	765	204	0	0	0		MAR-21			Tender to be floated.
2	Virudhnagar - Thappagundu	TANTRAN	D/C	400	160	0	0	0		MAR-21			Tender to be floated.
3	Virudhnagar - Kayathar	TANTRAN	D/C	400	158	0	0	0		MAR-21			Tender to be floated.
4	Virudhnagar - Kamuthi	TANTRAN	D/C	400	114	0	0	0		MAR-21			Tender to be floated.
5	Virudhnagar - Coimbatore	TANTRAN	D/C	765	498	0	0	0		MAR-21			Estimate is under preparation
6	Virudhunagar	TANTRAN		765/400	3000	0	0	0	0	MAR-21	MAR-22		Tender floated with due date of opening on 20.03.19.

Remark:

URI-II HEP (4x60 MW), CS,J&K,NHPC,U1-9/13(C),U2-11/13(C),U3-9/13(C),U4-2/14 (C)

1	URI I - URI II	PGCIL	S/C	400	11	32	32	32	11		AUG-11	AUG-11	Commissioned 08/11.
2	URI II -Wagoora	PGCIL	S/C	400	105	288	288	288	105	MAY-11	DEC-11	DEC-11	Commissioned 12/11.

Remark:

Utraula IIPP (2x45 MW),PS,UP,BAJAJ,U1-2/12 (C),U2-3/12(C)

1	Balrampur-Utraula line	BEPL	D/C	132									Existing line.
---	------------------------	------	-----	-----	--	--	--	--	--	--	--	--	----------------

Remark:

Utraula TPP, (2x45 MW), PS, UP, Bajaj

1	Dumariaganj- - Utraula	UPPTCL	S/C	132		114	114	114	40		JAN-19		Line energised on 18.01.2019
---	------------------------	--------	-----	-----	--	-----	-----	-----	----	--	--------	--	------------------------------

Remark:

VallureTPS. (3x500 MW),CS,TN,NTPC,U1-2/12(C), U2-2/13(c), U3-2/14

1	LILO of Alamathy - Sriperumbdur at Vallure TPS	PGCIL	D/C on M/C	400	131	129	129	129	131	JUL-10	JUL-11	JUL-11	Commissioned 7/11
2	Vallur JV Project-NCTPS St.II	TANTRAN	D/C	400	7	14	14	14	7	MAR-11	AUG-12	AUG-12	Commissioned 8/12.
3	Tiruvelam (PG) - Chittoor	PGCIL	D/C	400	42	59	59	59	42		MAR-14	MAR-14	Commissioned 03/14.
4	Vallure TPS - Melakottaiyur line	PGCIL	D/C	400	71	104	104	104	71		MAR-13	MAR-13	Commissioned 03/13.

Remark:

Vijayawada TPS (Extn. -IV),500 MW,SS,AP,APGENCO, -10/09 (C)

1	Vijayawada TPS-Tallapally	APTRANS	D/C	220	266	411	411	411	266	JAN-11	AUG-11	AUG-11	Commissioned 8/11.
2	Malkaram-Narsapur	APTRANS	D/C	400	147	209	209	209	147		FEB-13	FEB-13	Commissioned 02/13.
3	LILO of Srisaliam -Nunaa at Vijayawada TPS	APTRANS	M/C	400	24	22	22	22	24		JUL-09	JUL-09	Commisioned 7/09
4	Narsapur-Suryapet	APTRANS	D/C	400	149	199	199	199	149		FEB-13	FEB-13	Commissioned 02/13.
5	Vijayawada TPS-Suryapeta	APTRANS	D/C	400	226	316	316	316	226	JUN-11	FEB-13	FEB-13	Commissioned 02/13.

Remark:

Associated Transmission Lines and Substations		State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
						TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Erection				
1.		2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
Vindhyachal-IV ,CS,MP,NTPC, U11-6/12(C) C), U12-3/13(C), U13-08/15 (C) Rihand - III,(1000MW each) Gen. U5- U6-11/13(C)													
1	Sasan - Vindhyachal Pooling Station line	PGCIL	S/C	765	12	19	19	19	12	NOV-12	DEC-12	DEC-12	Commissioned 12/12
2	Bassi (PG)- Jaipur (RVPN) 765 KV line (Q)	PGCIL	D/C	400	97	138	138	138	97		DEC-13	DEC-13	Commissioned 12/13.
3	Gwalior - Jaipur (Ckt 1)	PGCIL	S/C	765	305	834	834	834	305	MAR-14	AUG-15	AUG-15	Commissioned 08/15.
4	Rihand - Vindhyachal Pooling Station (1st Ckt)	PGCIL	S/C	765	31	91	91	91	31	NOV-12	JUN-14	JUN-14	Commissioned 06/14.
5	Rihand - Vindhyachal Pooling Station (2nd Ckt)	PGCIL	D/C	765	31	91	91	91	31	NOV-12	AUG-15	AUG-15	Ready for Commissioning in 08/15.
6	Sasan - Vindhyachal Pooling station	PGCIL	D/C	400	12	18	18	18	12		DEC-12	DEC-12	Commissioned 12/12.
7	Satna - Gwalior line (60 Km D/C Portion) Ckt-II	PGCIL	D/C+S/ C	765	300	782	782	782	300	NOV-12	AUG-14	AUG-14	Commissioned 08/14.
8	Satna - Gwalior line (Ckt-I)	PGCIL	S/C	765	337	901	901	901	337		FEB-14	FEB-14	Commissioned 02/14.
9	Vindhyachal-IV - Vindhyachal Pooling Station line (Q)	PGCIL	D/C	400	58	84	84	84	58		DEC-12	DEC-12	Ready for commissioning 12/12.
10	Vindhyachal Pooling Station - Satna Ckt-II	PGCIL	S/C	765	271	586	586	586	271		AUG-15	AUG-15	Commissioned 08/15.
11	Vindhyachal Pooling Station - Satna line (2 Km D/C Portion) Ckt-I	PGCIL	D/C+S/ C	765	271	586	586	586	271	NOV-11	MAR-15	MAR-15	Commissioned 03/15.
12	Vindhyachal Pooling Station (ICT-I)	PGCIL		765/400	1500	100	100	100	100	NOV-12	MAR-15	MAR-15	Commissioned 03/15.
13	Vindhyachal Pooling Station (ICT-II)	PGCIL		765/400	1500	100	100	100	100		AUG-15	AUG-15	Commissioned 08/15.
Remark:													
Visa Power TPP (2x600 MW) PS, Chh, VPL, U1 & U2-uncertain													
1	Visa Power TPP - Raigarh Pooling Station	VISA	D/C	400	26	37	33	26	0		JUN-15		Work is under Construction.
Remark:													
Vizag (Hinduja National Power) (2x520MW),PS,AP,U1-12/15 (C), U2-3/16 (C)													
1	Kamavarapukota - Surypet (Chinnakorukondi - Suryapet)	TSTRANS	D/C	400	170	234	234	234	170	SEP-15	OCT-16	OCT-16	Ready for Commissioning 10/2016
2	Vizag TPP - Kalpaka	APTRANS	D/C	400	14				14		JUL-15	JUL-15	Commissioned 07/15.
3	Vizag TPP(HNPCL) - Kamavarapukota	APTRANS	D/C	400	486	697	697	697	486	NOV-15	JUL-17	JUN-17	Ready for Commissioning 06/2017. (Earlier the line was of 712 ckm now the length is revised to 485 ckm).
4	Vizag (Hinduja) TPP - Kalpaka		D/C	400	15	25	25	25	15		MAY-14		Commissioned 05/14. for startup power.
5	Kamavarapukota - Surypet (Kamavarrapukota - Chinnakorukondi)	APTRANS	D/C	400	179	242	242	242	179	SEP-15	OCT-16	OCT-16	Ready for Commissioning 10/2016.
6	Suryapet S/S	TSTRANS		400/220	630	100	100	100	100	MAR-15	MAR-16	MAR-16	Commissioned 03/16.
7	Kamavarapukota s/s (ICT-2)	APTRANS		400/220	315	100	100	100	100	MAR-16	MAR-17	MAR-17	Commissioned 03/2017
8	Kamavarapukota s/s (ICT-1)	APTRANS		400/220	315	100	100	100	100	MAR-16	FEB-17	FEB-17	Commissioned 02/2017
9	Shankarpally	TSTRANS		400/220	500	100	100	100	100		OCT-18	OCT-18	Commissioned 10/18.
Legends													
Report generated through				Monday 18 March 2019				10.19.51 AM					
TL: Total Location		STC: Stubs Cast		TE: Towers Erected		STG: Stringing Completed				Page 50 of52			

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Remark:

Vyasi HEP(120 MW), Yamuna river,UK,UJVNL, (2019-20)

1	LILO of Lakhwar- Dehradun at Vyasi	PTCUL	D/C	220	16	0	0	0	DEC-18			Route Survey has been completed. Tower schedule and profile of line has been approved. Principal approval obtained from MOEF on dated 11/09/2017. Proposal for transfer of land (73.36 Hect.) for compensatory afforestation was submitted to DM, Dehradun on dated 14/09/2017. SDM directed to Tehsildar on 03/10/2017 for further necessary action. Total Progress 12%
---	------------------------------------	-------	-----	-----	----	---	---	---	--------	--	--	--

Remark:

Wanakbori TPS(1x800), SS, Guj,GSECL,U8-10/18

1	Wanakbori TPS-Soja	GETCO	D/C	400	212	343	272	271	144	MAR-19		WIP
2	LILO of Wanakbori -Soja line at Dehgam (PG) S/S	GETCO	D/C	400	14	24	20	19	3	MAR-19		WIP
3	Soja-Zerda Line	GETCO	D/C	400	268	447	387	381	203	MAR-19		WIP/Severe RoW issue
4	Wanakbori S/y -Wanakbori S/y (existing)	GETCO	D/C	400	2	5	5	5	2	MAR-17	MAR-18	Ready for Commissioning 03/18.

Remark:

Welspun Energy Annupur,(2x660 MW), PS,Annupur,MB Power, U1-4/15(C),U2-3/15

1	Welspun Anuppur TPS - Vindhyachal Pooling Station	XYZ	D/C	400								
---	---	-----	-----	-----	--	--	--	--	--	--	--	--

Remark:

Yelanhanka CCPP (370MW), KPTL, Kar, U1-06/18

1	Yelanhanka CCPP - Yelanhanka (KPTCL)	KPTCL	D/C	220	1	3	3	3	1	MAY-18	MAY-18	Commissioned 12/15 (Late Reported)
2	Yelanhanka(KPTCL)- Yelanhanka (PG)	KPTCL	D/C	220	6	0	0	0	12	AUG-18		Commissioned on 14.09.2018.

Remark:

Yermarus TPS (2 x 800 MW), Karnataka, KPCL, U1-3/16 (C), U2-6/16

1	Bellary (PS) - New Madhugiri (near Tumakur)	KPTCL	D/C	400	450	520	520	520	450	DEC-16	JUL-17	JUN-17	Ready for commissioning 06/2017.
2	Yermarus TPS - Bellary Pooling Station (BPS)	KPTCL	D/C	400	285	392	392	392	285	AUG-17	MAR-18	MAR-18	Ready for Commissioning 03/18.
3	LILO of Both ckt of Nelamangala - Talaguppa at CN Halli	KPTCL	D/C	400						MAR-18			Not in planned work for FY 16-17
4	Yermarus TPS - Gulbarga	KPTCL	D/C	400						MAR-18			Detailed survey completed. Estimate is being prepared.
5	Bellary (PS) - C.N. Hally	KPTCL	D/C	400		0	0	0		MAR-18			DPR approved. To be tendered
6	JSW TPS - Bellary (PS)	JPL	D/C	400	19	39	39	39	19	JUL-17	JUN-17		Ready for commissioning 06/2017.
7	Bellary (TPS) - Bellary (PS)	KPTCL	D/C	400	5	0	0	0		MAR-18			This work is not in planned works.
8	Gulbarga S/S	KPTCL		400/220	1000	100	0	0	0	SEP-19			Land is in pocession of KPTCL. Preliminary survey work of 400kV line is completed. Estimate to be prepared.

Associated Transmission Lines and Substations	State/Agen cy Executing Asociated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completio n	Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos)Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Er ection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Remark: