

REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE) VIS-A-VIS PROGRAMME DURING 2015-2016

As on 31-JAN-2016

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

DAMODAR VALLEY CORPORATION (DVC)

1	Gola - Ranchi (PG)	D/C	220	112	216	150	100	0	NOV-14	MAR-16	Railway Crossing:SER, Ranchi approved in principle for 3 no.rail crossing on 24.11.2014. Demand note raised by SER has been paid. SER being persued for agreement in this respect.PTCC: proposal submitted to concerned authority on 27.8.14. Matter is being persued with H'bag, BSNL & Ranchi, BSNL. Forest Clearance: Working Clearance issued on 22.5.2015. Progress affected due to non-availability of tower materials. In order to solve fund crisis faced by Contractor (M/s ECI-SEW), approval has been arranged for payment to the sub-vendor directly & subsequently 234 MT of tower materials has been delivered at site.
2	Kodarma-Giridih	D/C	220	212	324	324	324	212	FEB-10	AUG-15	Commissioned 08/15.
3	LILO of Mejia-Kalyaneswari at Burnpur S/S	D/C	220	37	79	55	0	0		MAR-16	Severe ROW problem in 17 no locations. SE Railway has given in principle clearance of crossing. Around 24 no. locations outside the ISP premises are being diverted again due to severe ROW problem. Contractual issues cropped up due to repeated route diversion. Presently work is held up.
4	Mejia TPS - Gola	D/C	220	342	552	541	509	148	DEC-08	MAR-16	Forest: Working clearance obtained on 6.3.2013 from GOJ. Contractual issues cropped up due to delay in obtaining forest clearance as well as theft of materials (100 Ckm.) from erected line. Rectification work of the theft portion of the line has been completed. 54 km (i.e 108 ckm) of line charged at 220 KV from MTPS end on 09.9.15.
5	Raghunathpur TPS -Ranchi (PG)	D/C	400	311	439	439	437	282	AUG-10	MAR-16	Forest: Working clearance obtained in January 2013.PTCC clearance:issued on 18.2.14. Aviation clearance: Obtained. Slow progress due to non-availability of working gang due to fund crunch of Contractor (M/s Jyoti Structures). Approval has been arranged for payment to the sub-vendor directly to solve above fund crisis of M/s JSL which has subsequently resumed work in Sep 2015 for the balance portion.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Trasmission Lines: Page 1 of 129

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)

1	+/- 800KV HVDC Biswanath Chariyali - Agra Bi-pole line	BIPOL E	7800	3506	4369	4369	4369	3506	AUG-13	SEP-15	Ready for commissioning 09/15.
2	400 kV D/C trans. Line for swapping of Kahalgaon #1 bay with Sasaram# 1 bay at Biharshariff S/Stn.	D/C	400	20	38	38	38	20	APR-15	APR-15	Commissioned 04/15.
3	Ajmer (New) - Ajmer (RVPN) (Quad)	D/C	400	114	163	92	30	0	APR-17	APR-17	Work under progress.
4	Allahabad - Kanpur line	D/C	400	486	629	560	345	15	JUN-16	JUN-16	Work under progress.
5	Alusteng - Drass - Kargil - Khalsti-Leh	D/C	220	334	1116	370	129	0	JAN-17	JAN-17	Work under progress.
6	Angul - Jharsauguda line	D/C	765	580	790	667	290	50	DEC-15	DEC-16	ROW being faced. Hug forest involvement clearance awaited. Critical
7	Angul Pooling Station - Jharsuguda Pooling Station line-II	S/C	765	284	510	510	510	284	MAR-13	JAN-16	Commissioned 01/16.
8	Aurangabad (PG) - Padghe (PG)	D/C	765	570	772	643	621	235	AUG-14	JUN-16	Forest clearance awaited.Critical
9	Aurangabad - Boisar line	D/C	400	654	896	690	615	318	JUL-14	JUN-16	Stage-I Forest clearance (138ha.) received in Aug'15. Severe ROW problem (involvement grape garden).
10	Aurangabad - III - Aurangabad (PG)	2xS/C	765								
11	Aurangabad - Solapur line	D/C	765	556	760	760	760	556	MAR-16	SEP-15	Commissioned 09/15.
12	Bairasuil HEP - Sarna	D/C	220	80							Work yet to started.
13	Balia - Varanasi	S/C	765	165	463	463	463	164	AUG-14	MAR-16	Completion matching with varansai S/stn.
14	Balipara - Biswanath Chariyali	D/C	400	114	165	165	165	114	AUG-13	SEP-15	Commissioned 09/15.
15	Banaskanta - Chittorgarh line	D/C	765	570	836	92	8	0	APR-18	APR-18	Award plected in Jul'15. Work under progress.
16	Banaskanta - Sankhari line	D/C	400	52	130	0	0	0	APR-18	APR-18	Award placed in Jul'15. Engg. in progress.
17	Bareilly - Kashipur line (Quad)	D/C	400	202	282	282	282	202	APR-13	APR-15	Commissioned 04/15.
18	Barethi - Etawah	D/C	765								
19	Barh-II - Gorakhpur	D/C	400	698	944	944	944	698	AUG-14	MAY-15	Commissioned 05/15.
20	Betul - Khandwa (Quad) line	D/C	400	338	434	339	290	84	MAY-16	MAY-16	Work under progress. Stage -I forest clearance received in Nov'15. Permission to work awaited..
21	Bhiwani - Hissar line	D/C	400	113	159	159	159	113	MAR-16	OCT-15	Commissioned 10/15.
22	Bhuj Pool - Banaskanta line	D/C	765	618	0	0	0	0	JUL-18	JUL-18	Award under progress.
23	Champa Pooling Station - Kurukshetra (HVDC)	BIPOL	7800	2573	3474	3462	2635	1204	JUN-15	JUN-16	Completion matching with Champa HVDC Station. Stage-I forest

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

24	Chittorgarh (New) - Chittorgarh (RVPN) (Quad) line	D/C	400	50	71	70	15	0	APR-17	APR-17	clearance for WR-II portion obtain in Jun'15. Permission to work obtained in Sep'15. Work under progress.
25	Chittorgarh - Ajmer line	D/C	765	398	625	288	45	0	APR-18	APR-18	Work under progress.
26	Dehradun - Abdullapur	D/C	400	144	247	225	211	90	NOV-14	JUN-16	Severe ROW problem in Uttrakhand.
27	Dehradun - Bagpat	D/C	400	249	443	425	419	165	NOV-11	JUN-16	Severe ROW problem in western UP.
28	Dharamjaygarh - Jabalpur Pooling Station line	D/C	765	848	1138	1138	1138	848	MAR-13	SEP-15	Ready for Commissioning 09/15.
29	Dharmapuri (Salem New) - Somanahalli	D/C	400	244	336	312	274	171	AUG-14	JUN-16	Severe ROW problem faced in Karnataka. Critical
30	Dulhasti - Kishenpur	D/C	400	242	340	315	282	70	NOV-14	JUN-16	Implementation affecetd due to delay in forest clearance(received in Feb'15).
31	Durgapur-Jamshedpur (Balance Portion)	D/C	400	314	434	434	434	314		JUL-13	Aportion of line (279 Ckm) commissioned in April'12. balance portion under hold due to ECL.
32	Edamon (KSEB) - Muvattupuzha (PG)	D/C	400	297	438	159	105	29	NOV-08	DEC-16	G.O issued by govt. of Kerela dated on 19.08.14 recommanding additional compensation by land owner. Work to start after assessment of compensation & payment by state Govt./KSEB. Revised G.O. issued on Jan'15. Recently GO issued on 30.07.15 in which compensation is to be done on land value, to be finalised by concerned DC. DC yet to initiate action.
33	Essar Gujarat TPS - Bachau	D/C	400	450	605	597	593	428	FEB-14	MAR-16	Severe ROW problem being encountered. 09 fdn. 10 TE & 3.5 Km stringing hold due to non- finalisation of gantry by Essar Power.
34	Ext. of one ckt Biharshariff - Sasaram at Varanasi (Q)	D/C	400	251	344	344	341	216	MAY-15	MAR-16	Completion matching with Varansai S/stn.
35	Farakka - Malda	D/C	400	86	0			16	NOV-16	MAR-16	Re-conductoring work under progress. Efforts being made to complete earlier.
36	Gadarwara - Jabalpor Pool line	D/C	765	203	278				NOV-17	MAY-17	Award placed in Dec'15. Engg. in progress.
37	Gadarwara - Warora Pooling Station	D/C	765	640	871				NOV-17	NOV-17	Award placed in Dec'15. Engg. in progress.
38	Gaya - Varanasi	S/C	765	246	738	734	734	264	AUG-14	MAR-16	Completion matching with S/stn. Varansi sub station critical due to delay in land acquisition.Severe ROW)Naxalite)problem faced.
39	Gola - Ranchi line	D/C	220	112							
40	Gooty - Madhugiri	D/C	400	418	575	572	572	418	JUN-14	NOV-15	Commissioned 11/15.
41	Gwalior - Jaipur (Ckt 1)	S/C	765	305	834	834	834	305	MAR-14	AUG-15	Commissioned 08/15.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

											UMPP - Gooty line)
64	Kurnool (New) - Raichur line	D/C	765	120	319	319	319	120	AUG-16	DEC-15	Commissioned 12/15.
65	Kurukshetra - Jalandhar (Ckt-I)	D/C	400	266	728	728	728	266	JUN-15	NOV-15	Commissioned in Dec-15.
66	Kurukshetra - Jalandhar (Ckt-II)	D/C	400	265	728	728	728	265		DEC-15	Commissioned in Dec-15
67	Kurukshetra - Jind line (Q)	D/C	400	190	270	110	7	0	MAR-18	MAR-18	Work under progress.
68	LILO of Aurangabad - Pune at Pune	D/C	400	97	67	65	61	28	OCT-14	MAR-16	Severe ROW problem. Critical.
69	LILO of One Ckt Parbati Pooling Station - Amritsar at Jalandhar	D/C	400	17	56	34	6		JUL-17	JUL-17	Award placed in May'15.Work under progress.
70	LILO of One Ckt of Baripada - Mendhasal line at Dubri (OPTCL)	D/C	400	32	48	48	48	32	NOV-12	JUL-15	Commissioned 07/15.
71	LILO of 2nd ckt of Neyveli - Trichy at Nagapattnam	D/C	400	46	65	65	65	46	JUL-15	AUG-15	Ready for Commissioning 08/15.
72	LILO of Abdullapur - Karchan wangtoo at Kala Amb	D/C	400	2					JUL-17	JUL-17	Award under progress.
73	LILO of Abdullapur - Sonapat at Kurukshetra (Tripal)	D/C	400	30	45	45	45	30	JUN-15	NOV-15	Ready for Commissioning 11/15.
74	LILO of Agra - Bharatpur at Agra	S/C	220	120	175	80	1		JUL-17	JUL-17	Award placed in Mar'15.Work under progress.
75	LILO of Agra - Meerut at Aligarh	D/C	765		99				APR-18	APR-18	Award placed in Mar'15.Engg. & survey under progress.
76	LILO of Aizwol (PG) - Zemabawk at Melriat (PG)	D/C	132	30	45	0	0	0	DEC-12	DEC-16	Package under re-tendering.
77	LILO of Baripada - Mendhasal at Pindiabil	D/C	400	54	106	103	99	21		MAR-16	Completion matching with Sub station. Severe ROW problem being faced.
78	LILO of Bishwanath Chariali - Agra at Alipurduar	HVDC	800	24	63	35	13		JAN-15	JUN-16	Gen. Project delayed (ant. in 2016-17). Work under progress. Commissioning matching with HVDC Terminal.
79	LILO of Bongaigaon - Siliguri at Alipurduar	D/C	400	13	23	14	7		JAN-15	JUN-16	Work under progress.
80	LILO of Both Ckt of Bawana - Mandola at Rajgarh	D/C	400						MAY-17	MAY-17	Award under progress.
81	LILO of Both Ckt of Bmanauli - Samaypur at Tughlakabad	D/C	400	70	150				JUL-17	JUL-17	Award under progress.
82	LILO of Both Ckt of Dehradun - Bagpat line (QUAD) at Saharanpur	D/C	400	58	78	35	0	0	NOV-12	MAR-16	Severe ROW problem in western UP.Line proposed for deletion as advised by State Govt. (referred to CEA). Completion Uncertain
83	LILO of Dadri - Malerkotla at Kaithal	D/C	400	50	67	50	5		JUN-16	JUN-16	Work under progress.
84	LILO of Dehar - Bhiwani at Rajpura (PSTCL)	S/C	400	29	43	43	43	29	AUG-14	JUL-15	Commissioned 07/15.
85	LILO of Gangtok - Melli at Rangpo	S/C	132	19							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

184	Vijayawada - Nellore line	D/C	400	661	887	887	887	661	NOV-14	JUL-15	Commissioned 07/15.
185	Vindhyachal - Jabalpur	D/C	765	1520					JUN-18	JUN-18	Award under progress.
186	Vindhyachal Pooling Station - Satna Ckt-II	S/C	765	271	586	586	586	271		AUG-15	Commissioned 08/15.
187	Wardha - Aurangabad (on 1200 kV)	D/C	1200	700	961	887	709	252	OCT-12	DEC-16	Contract terminated 01 out of 02 nos due to unsatisfactory performanc and fresh tender being taken up.The pkg. has been bifurcated into two pkgs.. 01 pkg. award in Dec'14 & 2nd pkg. awarded in Feb'15.Remaning 01 pkg. also terminated in Aug'15 due to poor performance. However revival of contract is under process.
188	Wardha - Hyderabad line	D/C	765	1072	1474	708	195	10	MAY-18	MAY-18	Work under progress. Efforts being made to complete Wardha-Nizamabad portion in FY 2016-17.
189	Warora Pooling Station - Parli	D/C	765	640					NOV-17	JAN-18	Award under progress.

Legends

TL: Total Location STC: Stubs Cast TE: Towers Erected STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

ASSAM ELECTRICITY GRID CORP. LIMITED (AEGCL)

1	Agia - Matia (Dudhnoi) line	S/C on D/C	132	23	87	87	87	23	NOV-13	MAY-15	completed/ Ready to be charged.
2	BTPS - Kokrajhar line	S/C on D/C	132	10	39	37	28	5	DEC-13	JAN-16	Frequent Bandhs in BTAD area, forest clearance received, RoW at Loc 21,22 in forest area etc. are making the project slipped.
3	Bongaigaon TPS - Rangia (Salakati)	D/C	220	327	517	494	452	77	JAN-13	JUN-16	1. Delay due to re alignment of line such as proposed airport at BTAD area, 800 kV line of PGCIL, ROW, Local Problem etc. are attributing to the delay. Now there is almost settlement of RoW and compensation related issues, the Erection work is going on smoothly. How ever in Mushalpur areas (Baksa) District there has been serious law and order issues and construction work is carried out by deploying Security personnel.
4	Kokrajhar - Bilashipara - Gauripur	S/C on D/C	132	63	203	199	121	22	SEP-13	FEB-16	Work in progress. Clearance and RoW
5	Kukurmara - Azara line	S/C on D/C	132	5	24		0	0	DEC-11	MAR-16	Check survey done. Profile drawing approved.
6	Kukurmara - Boko line	S/C on D/C	132	25	162	0	0	0		DEC-14	Project has been abandoned
7	LILO of One Ckt Langpi - Sarusajai at Sonapur	D/C	220	2	1	1	1	2	JAN-13	AUG-15	Commissioned 08/15.
8	LILO of Jorhat - Bokakhat at Jorhat (West) S/S	D/C	132	10	9	9	9	3	NOV-13	AUG-15	Completed on 06.07.2015.
9	LILO of Namrup - Tinsukia at Bordubi S/S	D/C	132	4	9	9	8	5	NOV-13	MAY-15	completed 13.07.2015.
10	LILO of both ckt of Balipara (PG) Samaguri at Sonabil	2xD/C	220	6	6	6	6	6	DEC-13	JAN-16	Commissioned 01/16.
11	LILO of both ckt of Depota - Gohapur at Sonabil S/S	2xD/C	132	5	6	6	6	1	NOV-13	JUN-16	in progress.
12	LILO of one ckt Samaguri - Sarusajai line at Sonapur S/S	D/C	220	55	41	31	0	0	DEC-13	JUN-16	RoW & Water logging problems adversely affected erection work.
13	LILO of one ckt of Tinsukia - Margherita at Rupai (Doomdooma) S/S	D/C	132	59	109	109	109	59	JAN-13	JUN-16	commissioned on July 2015.
14	Namrup - Mariani	S/C	220	145	448	448	448	145	DEC-13	JAN-16	Commissioned 01/16.
15	Nazira - Mariani (Garmur) line	S/C	132	34	237	237	137	69		APR-13	completed.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
16	Samaguri - Lanka line (2nd Ckt)	S/C	132	61	205	205	205	61	NOV-13	JUN-16	Completed/ Charged on 04.12.2015.
17	Samaguri - Nagaon line	S/C on D/C	132	42	142	142	142	42	JAN-13	DEC-13	completed in Dec' 2013.
18	Sonapur - Chandrapur line	D/C	132	28	51	39	11	0	NOV-13	JUN-16	In progress Railway crossing/ ROW/ compensation issue..
19	Sonapur - Jagirod line	D/C	132	52	86	40	25	0	NOV-13	JUN-16	In progress (compensation issue)..

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

BIHAR STATE ELECTRICITY BOARD (BSEB)

1	Barauni TPS Exte. - Hazipur	D/C	220	200	350	0	0	0	JUN-16	JUN-16	Work yet to start.
2	Begusarai-Purnea	D/C	220	366	564	551	172	16	SEP-03	DEC-14	
3	Bihta (New) - Bihta	D/C	220	34					JUL-15		No Progress.
4	Bihta - Sipara	D/C	220	108						SEP-15	
5	Darbhangha - Darbhanga	D/C	220	20	16	3	0	0	MAR-16	MAR-16	
6	Darbhangha - Motipur	D/C	220	200	397	230	86	0	DEC-15	DEC-15	
7	Darbhangha - Samastipur (New)	D/C	220	50	178	4	0	0	MAR-16	MAR-16	
8	Darbhangha - Supaul/Lokhi	D/C	220	190	326	0	0	0	JUN-16	JUN-16	
9	Gaurichak - Bihta (New)	D/C	220	118	207	89	81	11			
10	Gaya (PG) - Sonenagar (New)	D/C	220	200	299	252	188	0	JAN-16	JAN-16	
11	Kanti - Gopalganj (2nd Ckt.)	S/C	220	101						MAR-16	Severe ROW issues.
12	Kishanganj (New) - Madhepura	D/C	220	250					JUN-16	JUN-15	Detailed survey of APO to AP 18 done, rest under progress.
13	Kishanganj (PG) - Kishanganj (New)	D/C	220	16	29	0	0	0	FEB-15	FEB-16	
14	LILO of 2nd ckt Pusouli (PG) - Ara (PG) at Pusouli (New).	D/C	220	4					MAY-15		Likely to start soon.
15	LILO of Begusarai - Kanti at Samastipur	D/C	220	60	53	6	0	0	JAN-16	JAN-16	
16	LILO of Both Ckt of Purnea - Begusarai at BTPS Extn	D/C	220								work yet to be awarded
17	LILO of Both ckt of Biharsharif - Begusarai at BTPS Extn.	D/C	220	4	9	5	2	0		AUG-15	
18	LILO of Darbhanga - Kanti at Motipur	D/C	220	140	251	197	142	0	DEC-15	DEC-15	
19	LILO of Darbhanga - Kanti at Musahari	D/C	220	84	166	7	0	0	MAR-16	JUN-16	
20	LILO of Pusouli (PG) - Ara (PG) at Pusouli (New)	D/C	220	5	19	19	19	5	MAY-15	AUG-15	Ready for Commissioning 08/15.
21	Madhepura - Lokhi	D/C	220	150						AUG-16	Detailed survey of APO to AP 14 done, rest under progress.
22	Patna (PG) - Gourichak	D/C	220	1						AUG-15	Not yet decided due to incorporation of Multi-Ckt. Towers in the scope of work.
23	Pusouli (New) - Dehri	D/C	220	62	199	125	23	5	MAY-15		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)

1	Chhuri - Mopka (Bilaspur)	D/C	220	189	345	345	345	189	FEB-11	NOV-15	Ready for Commissioning 11/15.
2	Korba (E) - Vishrampur (2nd Ckt.)	D/C	220	155				52	JUN-15	MAR-16	Work is under progress.
3	LILO of One ckt of Korba (W) - Khedamara at Marwa	D/C	400	116	161	161	161	116	MAR-13	MAY-15	Commissioned 05/15.
4	LILO of Korba - Vishrampur at Churri	D/C	220	30	30	30	30	30	JUL-14	APR-15	Commissioned 04/15.
5	LILO of Raigarh - Budipadar line at Raigarh (PG)	D/C	220	18	46	46	46	18	FEB-14	AUG-15	Commissioned 08/15.
6	Raita - Jagadalpur	D/C	400	658	901	878	858	469	MAY-14	MAR-16	Work is under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

DELHI TRANSCO LIMITED (DTL)

1	Bawana-Rohini -II (Sec -29)	D/C	220	12	38	30	19	0		MAR-15	?Case for extension of time upto 28.02.15 was processed and approval of same is awaited.
2	Harsh Vihar - Patparganj line	D/C	220	180							
3	LILO of Kanjhawala - Najafgarh at Mundka 400 kV S/S	D/C	220	11	35	35	35	11		JUL-15	Commissioned 07/15.
4	Mundka -Peeragarhi U/G 200 mm, 250 MW	D/C	220	26				26	MAY-11	APR-15	Commissioned 04/15.
5	Peeragarhi-Wazirpur U/G 1000 mm, 200 MW	D/C	220	17						MAR-15	.Cable laid in 13 Sections out of 19 Sections. 42 Joints made out of 108 Joints. .Delay in RBI permission to M/s TBEA to open INR account in India received in Nov,13. .?ROW charges amounting to Rs. 7.6 Crore deposited to Railways . The permission is expected within a week. ? Work has been stopped by TBEA and their sub-contractor for approx. last 4 months on account of pending INR payments. Finance depts. is not releasing payments amounting to Rs. 2.7 Crore citing WCT/Taxation issues.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

DEPARTMENT OF POWER ARUNACHAL PRADESH ()

1 LILO of Ranganadi - Nirjuli at Pare HEP

D/C

132

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

GOA ELECTRICITY DEPARTMENT (ED- GOA)

1	Colvale-Cuncolim	D/C	220	30						APR-17	Under planning Stage.
2	Ponda - Verna	D/C	220	90		0	0	0		APR-17	Administration and expenditure approval has been accorded and placing of award likely by March 2015.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)

1	Amerli-Jasdan	D/C	220	110		0	0	0		MAR-16	Line dropped as scheme changed
2	Amreli - Kasor line	D/C	400	470	676	584	471	0		MAR-16	W I P / Severe RoW problems
3	Amreli - Sukhpar line	D/C	220	80	126	126	126	80		OCT-15	Commissioned 10/15.
4	BECL (Padva) - Botad line	D/C	220	188	292	138	87	0		MAR-16	WIP
5	Bhachau - Radhanpur	D/C	220	340		0	0	0		JUN-15	Yet to award.
6	Bhadreshwar - Varsana line	D/C	220	104				104		NOV-15	Commissioned 11/15.
7	Bhatiya-Kalwad line	D/C	220	238	373	101	59	0		APR-14	W I P / Severe RoW problems
8	Bhogat-Kalavad	D/C	400	240		0	0	0		MAR-16	Yet to award
9	Chanranka - Veloda	D/C	400	199	275	217	192	53		MAR-16	
10	Charanka - Jangral	D/C	220	193	302	302	302	193		JUN-15	Ready for Commissioning 06/15.
11	Charanka - Langral	D/C	220	191	302	302	302	193		JUN-15	Line test charged on 01.06.2015 from Jangral to AP-13.
12	Chhara -Keshod	D/C	400	200		0	0	0		MAR-17	Yet to award
13	Chharodi - Ford line	D/C	220	38	33	33	33	38	OCT-15	OCT-15	Commissioned 10/15.
14	Chhatral - Dhanaj	D/C	220	40		0	0	0		MAR-16	Yet to award
15	Chikhli - Bhilad	D/C	220	170		0	0	0		MAR-17	Yet to award
16	Chorania - Botad	D/C	220	160	196	36	0	0		OCT-15	WIP
17	Choraniya - Viramgam	D/C	220	71		0	0	0		MAR-15	Yet to award
18	Fedra - Botad	D/C	220	120		0	0	0		MAR-15	Yet to award
19	GPPC (Pipavav)- Dhokadva	D/C	220	94	152	152	152	70	MAR-12	OCT-15	Severe ROW Problem.
20	Gavasad - Salejada line	D/C	220	194	313	245	96	0		MAR-16	wip
21	Hadala - Rajkot-II	D/C	220	50		0	0	0		MAR-15	Yet to award
22	Halvad - Charadva	D/C	220	60		0	0	0		MAR-17	Yet to award
23	Halvad-Sadla	D/C	220	76	124	97	87	31		DEC-15	W I P / Severe RoW problems

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

											under stop gap arrangement. W I P (Severe RoW problems)
73	Nanikhakhar - Varsana - Chitrod	D/C	220	290		0	0	0		MAR-16	Yet to award
74	Palitana - Talaja	D/C	220	90		0	0	0		MAR-15	yet to award
75	Pipavav-Amreli	D/C	400	150		0	0	0		MAR-17	Yet to award
76	Pirana (PG) - Gatrad	D/C	220	50		0	0	0		MAR-17	Yet to award
77	Pooling station -Sankhari	D/C	400	218	275	217	192	53		MAR-16	WIP
78	Prantij - Agiyol	D/C	220	60		0	0	0		MAR-16	Yet to award
79	Prantij - Dhansura	D/C	220	70		0	0	0		MAR-16	Yet to award
80	SSNNL PS-I - PS-2 (ACSR Zebra conductor)	D/C	220	22	38	38	38	22	JUL-13	JUN-15	Commissioned 06/15.
81	Salaya (EPGCL generating station)-Halvad	D/C	400	350		0	0	0		MAR-18	Will be in line with generation project which is delayed
82	Sankhari-Prantij	D/C	400	200		0	0	0		MAR-17	Yet to award
83	Shapoorji Pallonji generating station	D/C	400	220		0	0	0		MAR-16	Generation project is delayed so this evacuation line will be in line with the generation project
84	Sikka - Moti Paneli line	D/C	220	157	259	259	259	157		AUG-15	Commissioned 08/15.
85	Soja-Zerda	D/C	400	280		0	0	0		MAR-16	Yet to award
86	Suva - Achhalia	D/C	220	140		0	0	0		MAR-15	Yet to award
87	Termination of GPEC - Haldarva at Achhalia	D/C	220	90		0	0	0		MAR-16	Yet to award
88	Termination of one Achhalia- Jambuva line at Jarod	D/C	220	60	125	88	70			MAR-16	WIP
89	Utran - Kosamba Line-II	D/C	220	86					DEC-09		
90	Vadavi - Chhatral	D/C	220	13	88	39	32	0		MAR-16	WIP
91	Vadavi - Dhanaj	D/C	220	38		0	0	0		MAR-16	Yet to award
92	Vadavi - Viramgam	D/C	220	53		0	0	0		MAR-14	Yet to award
93	Vadavi-Halvad	D/C	400	240	394	127	87	0		DEC-15	WIP
94	Vadinar(Essar)- Amreli (Balance)	D/C	400	239	365	309	256	113	NOV-09	JUN-15	W I P
95	Varsana - Jamanwada line	D/C	220	348	565	565	565	348		OCT-15	Commissioned 10/15.
96	Varsana - Mokha	D/C	220	109	230	230	230	109		NOV-15	Commissioned 11/15.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
97	Varsana-Bhachau	D/C	220	60		0	0	0		APR-16	Yet to award
98	Varsana-halvad	D/C	400	220	378	110	38	0		MAY-16	WIP
99	Visavadar - Timbdi	D/C	220	120	295	268	251	64		MAR-16	WIP
100	Wanakbori S/y -Wanakbori S/y (existing)	D/C	400	2		0	0	0		APR-16	Yet to award
101	Wanakbori TPS-Soja	D/C	400	200	0	0	0	0		JUN-15	Yet to award

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)

1	A5(Faridabad) - A4(Faridabad) (Ckt-I)	D/C	220	15	33	33	33	8		FEB-16	Circuit-II charged on 30.12.2015. Circuit-I is yet to be commissioned.
2	A5(Faridabad) - A4(Faridabad) (Ckt-II)	D/C	220	8				8		DEC-15	Commissioned 12/15.
3	Bhiwani - Bhiwani	D/C	220	15	0	0	0	0			Work awarded to Inabensa Bharat Ltd. Contractual problem.Arbitration case.
4	Bhiwani - Isharwal	D/C	220	65	218	61	0	0		MAR-16	Work awarded to Inabensa Bharat Ltd. Contractual problem.Arbitrationcase.
5	Deepalpur - Sonapat	D/C	220	5	27	16	12	0		MAY-16	ROW problem.
6	Deepalpur-Sonapat HSIIDC Rai	M/C	220	42	101	101	100	30	MAY-13	FEB-16	Work in progress.
7	Gurgaon Sector 72 (PGCIL) - Gurgaon Sector 72 (HVPNL)	D/C	220	1				1		APR-15	Commissioned 04/15.
8	Gurgaon Sector 72 (PGCIL) - Gurgaon Sector 33 (HVPNL)	D/C	220	7	19	19	19	7		APR-15	Commissioned 04/15.
9	Gurgaon Sector 72 - Nuh - Rangla Raipur (Ckt-I & II)	D/C	220	146	318	318	318	146	APR-11	SEP-15	Commissioned 09/15.
10	LILO of Badshahpur - Bhiwadi - Mau line at Panchgaon	D/C	220	3				3		APR-15	Commissioned 04/15.
11	LILO of Bhiwani - Bahadurgarh (PGCIL) at Kaboolpur S/S	D/C	400	13				13		DEC-15	Commissioned 12/15
12	LILO of Chormar - Fathebad line at Hukmawali	D/C	220	84	165	147	82	0	JUL-13	JUN-16	Due to dismal progress of contractor the firm was blacklisted. Contract for balance work has been re-awarded. Work in progress.
13	LILO of Madnpur - Kunihar line at Panchkula sector-32	D/C	220	5						DEC-16	Work has been re-awarded with schedule completion period of one year.
14	LILO of Moga-Hisar line at RGTPS Khedar	D/C	400	2				2	JAN-11	AUG-15	Ready for Commissioning 08/15.
15	LILO of Narwana - Mund at Khatkar (Jind)	2xD/C	220	44	0	0	0	0		MAR-16	Work awarded to Inabensa Bharat Ltd. Contractual problem.Arbitration case.
16	LILO of both Ckt of Cheeka - Durala at Sonta	D/C	220	80	128	124	108	6	JUL-13	MAR-16	work in progress
17	LILO of gurgaon Sec -72 - Sector 52 (A) at Sector 57	D/C	220	1						DEC-16	Work yet to be award.
18	LILO of one ckt Badshahpur - Mau - Bhiwadi at HSIIDC Bawal	D/C	220	39				39		DEC-15	Commissioned 12/15.
19	Masudpur-Samain line	D/C	220	91	182	182	182	91		MAY-15	Commissioned 05/15.
20	Mau - Balwal	D/C	220	37	64	64	64	37		JUL-15	Commissioned 07/15.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
21	Palwal (Meghpur) - Meerpur Kurali	D/C	220	52	106	106	106	53		MAR-16	RoW on account of Railway crossing and NHAI crossing. Approval of railway authorities for crossing between TL No. 47 & 48 has been accorded. Highway crossing is involved between TL No. 44, 45 and the matter is being pursued with the NHAI and same will be resolved shortly.
22	Panchkula (PGCIL)- Panchkula Sector 32	D/C	220	15						DEC-16	Work has been re-awarded with schedule completion period of one year.Work in progress.

SI No	Name of Transmission Lines	Ckts (S/C & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)

1	Barsaini -Banala	D/C	220	100					MAR-17	MAR-17	Delay FAC approval.
2	Dehan-Hamirpur	D/C	220	110					MAR-18	MAR-17	
3	Hatkoti-Pragati Nagar	D/C	220	54					MAR-17	MAR-16	Delay FAC approval.
4	Kairan-Chamera II (PG)	D/C	220	4	20	11	7	0	OCT-15	DEC-15	
5	Kashang - Bhaba	D/C	220	78	100	100	100	62	OCT-15	DEC-15	out of 2 ckt, one ckt completed and charged on 7/2011.
6	Kashang - Jangi Pooling Station	D/C	220								3 gangs working
7	Koti-Karian	S/C	220	35						MAR-17	Jhangi Pooling Station yet to be awarded.
8	LILO Jhakri A/Pur	D/C	400	6						MAR-14	
9	LILO of Nalagarh-Baddi at Mandhala S/S	D/C	220	8						SEP-14	
10	LILO of AD Hydro-Nalagarh at Fozal	D/C	220	13	24	24	24	13		JUL-15	Commissioned 07/15.
11	LILO of Kasang - Bhbaba at Tidong-I	D/C	220							DEC-16	Work yet to start
12	LILO of Parbati III - Parbati Pooling station at Sainj	D/C	400							APR-14	Yet to award.
13	LILO of one ckt of Nathpa Jhakri - Abdullapur at Swara Kuddu	D/C	400						MAR-17	JUL-16	Delay FAC approval pending for the lest three year. Stage -I clearance in July 2015.
14	Lahal -Budhil HEP	D/C	220	3					OCT-16	SEP-16	Delay FCA approval. (Work awarded).
15	Lahal-Chamera	D/C	400	72					OCT-18	MAR-17	Delay FCA approval.
16	Nalagarh -Kunihar	S/C	400	33						APR-14	
17	Rauri-Kunihar	D/C	220	28						APR-14	
18	Shongtong Karcham HEP - Wangtoo (Quad)	D/C	400	18							
19	Snail -Hatkoti (Swara Kudu)	D/C	220	24					MAR-17	MAR-16	
20	Sunda-Hatkoti	D/C	220	54					MAR-17	DEC-16	Delay FCA approval.
21	Uhl-III - Hamir Pur (By BVPCL)	S/C on D/C	132								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)

1	Alachi - Khalsi S/S	S/C	66	31	140	140	140	31		JUN-14	Commissioned.
2	Chutak HEP-Gramthong -II	S/C	66	5	29	29	29	5		SEP-12	Commissioned.
3	Chutak HEP-Kargil-I	S/C	66	10	55	55	55	10		OCT-12	Commissioned.
4	Delina - Wahipora-Kishanganga	D/C	220	80							Fund yet to be tied up.
5	Ganglas - Leh Army base	S/C	66	9	46	22	0	0		SEP-15	Rerouting of line and ganglas s/s dropped. Leh Army S/S shall be connected with Leh S/S.
6	Gramthong -II - Sankoo	S/C	66	27	154	154	154	27		SEP-14	Commissioned.
7	Khangral - Mulbek -II	S/C	66	23	117	117	117	23		SEP-14	Commissioned
8	Kharu S/S - Himya S/S	S/C	66	51	242	239	204	36		SEP-14	Slow progress.
9	LILO of Wagoora - Mirbazar at Lassipora	D/C	220	12							Fund yet to be tied up.
10	LILO of one ckt of Kishanpur - New wanpoh at Baglihar HEP	D/C	400	12	17	4	1	0		JAN-16	Progress at 2 locations have been affected due to severe RoW issue and matter in court for one location.
11	Leh (C.P.) - Kharu S/S	S/C	66	25	107	107	107	25		SEP-14	Commissioned.
12	Leh III - Ganglas	S/C	66	10	53	29	8	2		SEP-15	Rerouting of line and ganglas s/s dropped. Leh Army S/S shall be connected with Leh S/S.
13	Mulbek-II - Kargil -I	S/C	66	28	124	124	124	28		SEP-14	Commissioned.
14	Thein (RSD)-Hiranagar (2nd ckt)	S/C	220	40	117	117	117	40	MAR-08	SEP-14	Stringing completed.The line could not be charged due to dipute between PSTCL and JKPDD on sharing of cost of bay at Shahpur Khadi.
15	Udhampur- Gladni	S/C	220	48	165	165	165	48	APR-08	SEP-14	Severe RoW and Court case.
16	Wagoora-Budgam- Zainkote	D/C	220	60	118	103	82	17	MAR-09	SEP-14	ROW issue at Dangarpora.Original Project provision exhausted.
17	Wagoora-Mirbazar	D/C	220	104	177	175	170	49		SEP-14	ROW issues and slow pace of execution of work by contractor due to paddy cultivation.
18	Zainkote-Alusteng-Mirbazar	D/C	220	254	441	410	68	0	MAR-10	SEP-14	Slow pace of execution of work in Zainkote-Alusteng section. Original Project cost provision exhausted, For Alusteng - Miarbazar section contract case sent to Govt for approval.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

JHARKHAND STATE ELECTRICITY BOARD (JSEB)

1	Chaibasa -Ramchandrapur	D/C	220	80	130	109	88	18	APR-09	MAR-16	Due to poor progress of working agency, the work order is cancelled.
2	Chatra - Latehar	D/C	220	208	320	187	82	0		AUG-15	Delay due to Forest Clearance, Coal Block of TUBED coal mines under transmission corridor, ROW, non-availability of fund.
3	Chatra - PBCMP (Barkagaon)	D/C	220	114	171	34	10	0		AUG-15	Delay due to Forest Clearance, ROW, non- availability of fund.
4	Daltonganj - Garhwa	D/C	220	66	111	24	0	0		MAR-15	Delay due to Coal Block of Usha Martin under transmission corridor, ROW, non - availability of fund.
5	Dumka - Jasidih	D/C	220	160						SEP-16	
6	Dumka - Rupnarayanpur	D/C	220	147	242	242	242	147		JUN-15	Ready for commissioning 06/15.
7	Essar (Latehar) - Latehar	D/C	400	82	114	98	79	21		DEC-15	
8	Govindpur - Dumka	D/C	220	204	330	266	192	0		APR-16	ROW problems.
9	Hatia - Namkum (PGCIL)	D/C	220	66	125	51	39	0		MAR-16	Critical ROW.
10	Jasidih - Giridih	D/C	220	180						SEP-16	
11	LILO of one ckt TTPS - Govindpur at Phase-III	D/C	220	70						SEP-16	
12	Latehar (JSEB) - PTPS	D/C	400	218	305	251	216	54		DEC-15	Latehar & PTPS end S/S not finalized and forest clearance in process.
13	PTPS - Bero (New Ranchi)	D/C	400	100	139	129	125	70		APR-15	PTPS end S/S not finalized and forest clearance in process.
14	TTPS - Govindpur	D/C	120	180	282	117	69	0		MAR-16	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)

1	Bagalkot - Gadag	D/C	220	193	380	380	380	193	JUL-15	DEC-15	Commissioned 12/15.
2	Beerenahalli - Thallak (Chitradurga) (Balance portion)	D/C	220	41	73	50	34	0	AUG-07	FEB-16	Work under progress.
3	Bellary (PS) - C.N. Hally	D/C	400		124	38				APR-17	Work under progress.
4	Bellary (PS) - New Madhugiri (near Tumakur)	D/C	400	437	498	363	326	92		DEC-16	Work under progress.
5	Bellary (TPS) - Bellary (PS)	D/C	400	5						AUG-16	LOI issued on 25-Aug-15.
6	Chikkodi-Kudachi	D/C	220	70	120	120	120	40	SEP-06	JAN-16	Commissioned 01/16.
7	HSR Layout - Nimhans S/S	UG Cable	220	11	0	0	0	9		JAN-16	21/21 sections laid, 20/20 joints completed. Cable testing to be taken up by the agency for which opening of link boxes is required. BBMP permission awaited. Satisfactory restoration certificate to be obtained from BBMP /BDA/Nimhans. Balance works : 1. OFC cable to be laid in 11th section (approx 510Mtrs). 2. Jointing and termination of OFC cable. 3. Fixing of balance Link box at JB-1. 4. Testing and commissioning of cable.
8	Ittagi - Kudligi line	D/C	220	65	119	65	54	0		JAN-16	Work under progress.
9	JSW TPS - Bellary (PS)	D/C	400	20						MAR-16	Tender invited on 28.4.2015.
10	Kapnoor - Humnabad line	D/C	220	106	191	191	191	106	JAN-16	JAN-16	Commissioned 01/16.
11	LILO of Arasikere -Kanthenahalli at Arasikere S/S	D/C	220	8	21	21	21	10		DEC-15	Commissioned 12/15.
12	LILO of Both ckt of Nelamangala - Talaguppa at CN Halli	D/C	400							DEC-16	Detailed survey under progress.
13	LILO of Gadag - Lingapur at Koppal	D/C	220	1	2	1				MAR-15	Work short closed vide O.M No. CEE/TZ/GLB/SEE(O)/AEE-3/2014-15/3830.37 dtd 12.09.2014 of Chief Engineer, Elec, Transmission zone, Gulbarga . To be retendered.
14	LILO of Hoody-Kolar at Hoskote	D/C	220	26	55	35	31	0	SEP-07	MAR-16	Work under progress.(1) ROW problems at corridor between 4 & 5 pending in JMFC, Hoskote, Additional Civil Judge(Junior division) since 9.12.10. (2)Loc 4 & 5: Case filed by party at High court vide Writ Petition: 46532-533/2012 dtd: 19.11.2012 seeking injunction. (3) Loc 4 : The petitioner has obtained stay order vide WP 32606-

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

15	LILO of Hubli - Lingapur 2nd Ckt at Gadag	D/C on M/C	220	15				15	JUL-15	DEC-15	32607/2013 from the Hon'ble High Court against the proceedings in the OS No: 253/2010 on 02.09.13. (4) Loc 36 : Case No: MAG(CR)/1/13-14 at DC Court, B'lore Rural.Posted for Orders.Being pursued. Commissioned 12/15.
16	LILO of Peenya - Hoody at Chikkabettahalli	M/C	220	11	42	42	42	11	JUL-15	DEC-15	Commissioned 12/15.
17	LILO of RTPS - Btps at YTPS	D/C	400	33	43	43	43	33		JUN-15	Commissioned 06/15.
18	LILO of RTPS - Lingasugur S/C line at Mallat (Manvi)	D/C	220	6	13	12	12	6		JAN-16	Work under progress.
19	LILO of Shimoga - Mysore at Dandiganahally	D/C	220	35	70	62	61	22	FEB-08	FEB-16	Forest clearance required for 3.836 hectares in locations 25,34 &35. Stage-I approval received on 20.04.11. NPV & compensatory afforestation charges of Rs.28,01,923/- paid on June-2011.AdditionalNPV & compensatory afforestation charges of Rs.4,04,973/- paid on 01.10.2011.Demarkation of the line corridor in the forest land done on 01.04.2013.Letter addressed on 01.04.2013 to forest authorities to process for stage-II. Payment of Rs.7,61,404 made on 06.11.2014 to KFDC, Chikkamagalur for stage-II clearance. The file was forwarded to DCF, Hassan on 14.11.2014 and from there to CCF, Hassan on 08.12.2014 and then to APCCF , Aranya Bhavan, Bengaluru on 23.12.2014. Intimation received from the Principal Chief Conservator of forest, Hassan to accord Stage-II clearance in view of clearing the required payments by KPTCL on 20.04.2015.Stage-II clearance approval awaited.
20	LILO of Somanahalli - Malur at Vikas Tech Park	D/C	220	9	32	27	26	3	JUN-11	JAN-16	Work under progress. (1) Local ROW problems at locations: (i)9,10,14A,16,- being pursued. (2) DC COURT: For corridor 8-9 & 10-11: Case filed in DC court on 27.05.2013. Being pursued. (ii) Loc 16: Case filed at DC Court on 26.11.2014. Being pursued.
21	Madhugiri - Pavagada	D/C	220	120	214	155	140	18		MAR-16	Work under progress.
22	Shanthigrama - B4 line (near Hedanahalli limits)	D/C	220	15	34	34	32	9	SEP-09	JAN-16	Work under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

23	Somanahalli - Malur - Kolar	D/C	220	180	272	267	267	140	MAR-08	MAR-16	Malur-Kolar line charged (42 Ckm). The line from Malur end upto Loc 137 charged (68.98 Ckm).The line from Somanahalli end upto Loc 55 charged (23.64 Ckm). Total line charged 134.62 Ckm. Balance work under progress.Case pending in High Court: (i)Loc 84,85,86,88 & 89: Case filed by KPTCL in DC Court on 27.01.2014. Being pursued. (ii) Loc 84,85,86,88 & 89 : Case filed by party in Court of Junior Civil Judge , Bangalore Rural district on 11.02.2014. Being pursued. (iii) Loc 135,135A,135B, 135C & 136 : case filed in High Court by party (India International School) on 19.06.2013. Being pursued.
24	Somananahalli Malur I & II lines - Jigani	D/C	220	23	34	6	4	0		MAR-16	Line work short closed vide OM No CEE/TZB/SEE(O)/AE-3/15-16/925-31 dated: 12.08.2015
25	Termination of Nelamangala - Talaguppa at CN Halli	D/C	400							DEC-16	Detailed survey under progress.
26	Tubinakere- Kothipura	D/C	220	137	278	278	257	87	JUN-09	MAR-16	220 kV DC line from 220 kV Tubinakere S/s to Kothipura S/s :(1) (i) ROW problems pending in JMFC Ramanagara for- (a) Loc 81 since 2009 (ii) ROW problems pending in JMFC Channapatna for - (a)Loc 129-130 since2009 2)ROW problems pending in DC Court Ramanagar for (a) Loc 133: Case filed on 24-08-2011.Reserved for orders on 09.02.2016. (3)ROW problems at locations 208: being pursued locally. 220-66 kV MC line from 220 kV Kothipura to Bidadi S/s: (1) ROW problems pending in DC Court Ramanagar for Loc 15 : Case filed on 19-07-2012. (2) ROW problems to be solved locally at 8 locations 2,3,4,4A,5,6,33 & 77
27	Vajamangala - Kadakola	D/C	220	39	55	49	45	0		MAR-16	Work terminated on 19-Sep-15. Balance works to be retendered.
28	Varahi -Khemar- Kavoor in the existing 110 kV corridor(balance portion)	D/C on M/C	220	245	420	420	420	245	JUL-08	MAR-16	Varahi-Khemar 150 Ckm (75 km route length) charged on 22.07.2010. Work of 220 kV line completed. CEIG approval awaited.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
29	Vasanthanarasapura - Antharasanahally	D/C	220	38	97	43	10	0	JAN-16	JUL-16	Work under progress.
30	Vasanthanarasapura - Madhugiri	D/C	220	89	209	0	0	0	JUL-16	JUL-16	Work under progress.
31	Yermarus TPS - Bellary Pooling Station	D/C	400	284							LOI issued on 19-Oct-15. Work to be taken up.
32	Yermarus TPS - Gulbarga	D/C	400							DEC-15	Estimate under preparation.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

KERALA STATE ELECTRICITY BOARD (KSEB)

1	LILO of Idukki-Udumalpet at Pallivasal HEP	D/C	220		5	0	0	0		MAR-16	ATS of Pallivasal Extension HEP. Work is yet to start.
2	LILO of Ldukki - Kozikode at Kodakpara	D/C	220								ATS of Thottiar HEP. May be deleted, as the work is not targeted in the Annual Plan of 2015-16.
3	Pothencode - Kattakkada	D/C	220	57	108	103	72	0		MAR-16	Re-tendering in Dec,15
4	Thottiyar - Kodakpara	D/C	220							MAR-17	ATS of Thottiar HEP. May be deleted, as the work is not targeted in the Annual Plan of 2015-16.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)

1	Ashta - Shajapur	D/C	220	95	72	17	13	32		MAR-16	Work under progress.About 12% work completed.
2	Dada Dhuniwale TPP - Moondi Pooling Point	D/C	400	80							
3	Damoh - Tikamgarh (2nd Ckt)	D/C	220	158				158		JUN-15	Commissioned 06/15.
4	Handia - Ashta(2nd stage)	D/C	400	180							
5	Julwania - Kukshi	D/C	220	160							
6	Katni - Damoh	D/C	220	220							
7	LILO of Bina - Guna at Ashoknagar	D/C	220	8	14	14	13	0		DEC-15	Work under progress.
8	LILO of Bhilai - Seoni at Balaghat / Kirnapur	D/C	400	30							
9	LILO of Bina - Gwalior at Datia	D/C	220	2				2		APR-15	Commissioned 04/15.
10	LILO of Both ckt of Badod - Ujjain at Ujjain	D/C	220	40							
11	LILO of Damoh - Bhopal at Sagar	D/C	400	40							
12	LILO of Handia - Barwaha at Handia	D/C	220	40							
13	LILO of Indira Sagar - Satpura at Handia	D/C	400	40							
14	LILO of Indore - Itarsi at Handia	D/C	400	40							
15	LILO of Indore-II - Ashta at Shankargarh	D/C	220	20							
16	LILO of Jabalpur - Amarkantak at Gorabazar	D/C	220	4							
17	LILO of Khandwa (PGCIL) - Rajgarh at Chhegaon	D/C	400	20							
18	LILO of Nagda - Rajgarh at Badnawar	D/C	400	40							
19	LILO of Ratlam - Badnagar at Badnawar	D/C	220	40							
20	LILO of Rewa - Ton at Sirmour	D/C	220	10	20	20	20	10		JUN-15	Ready for Commissioning 06/15.
21	LILO of both ckt Indore - Pithampur at Indore	D/C	220	8							
22	LILO of both ckt Nagda - Ujjain at Ujjain	D/C	220	40							
23	LILO of both ckt of Ratlam - Badnagar at Badnawar	D/C	220	40							
24	LILO of one ckt of Bina - Gwalior at Datia	D/C	220	10	7	6	5	0		MAR-16	Work under progress.About 45% work completed.
25	LILO of one ckt Bhopal - Ashta at Mugalia Chhap.	D/C	220	40							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

26	LILO of one ckt of Bansagar (Tons) - Satna at Sirmour	D/C	220	2							
27	LILO of one ckt of Bina - Sagar at Bina	D/C	220	10							
28	LILO of one ckt of Indore - Barwaha at Simrol	D/C	220	13							
29	LILO of one ckt of Khandwa (PGCIL) - Rajgarh (PGCIL) at Chhegaon	D/C	400	20							
30	LILO of one ckt of Pithampur - Rajgarh (PGCIL) at Dhar	D/C	220	4							
31	LILO of one ckt of Vindhychal - Satna at Nigrie	D/C	400								
32	LILO of second ckt of Auraiya - Malanpur at Mehgaon	D/C	220	6							
33	LILO of second ckt of Damoh - Tikamgarh at Damoh	D/C	220	10	0	0	0	0			
34	Maheshwar (HEP) - Rajgarh (Dhar)	D/C	220	230							Double entry previously as Maheshwar - Rajgarh
35	Moondi Pooling Point - Handia	D/C	400	240							
36	Morena - Malapur	D/C	220	80							
37	Nagda - Ujjain line	D/C	400	150							Double entry previously as Nagda - Ujjain
38	Nigri TPP - Satna	D/C	400								
39	Pithampur - Badnawar DCDS	D/C	400	150							
40	Pithampur - Gandhinagar	D/C	220	60							
41	Pithampur - Moondi Pooling Point	D/C	400	280							
42	REVA TPP - Moondi Pooling Point	D/C	400	70							
43	Satna - Chhatarpur (2nd ckt)	S/C	220	160				15		MAR-16	
44	Shri Singaji TPP - Moondi Pooling Point	D/C	400	40							
45	Ujjain - Dewas	D/C	220	90							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)

1	Ahmednagar - Jeur (Kaudgaon)	S/C	220	53				53		APR-15	Commissioned 04/15.
2	Ambazari - Mankapur	M/C	220	44	37	0	0	0		MAR-16	Agency is not ready to carry out the work. Order awaited for U/G cable (3.7 KM)
3	Ambazari - New Buttibori-II	M/C	220	184	0	0	0	0		APR-16	line is to be deleted. As line is not possible due to major ROW problem as line passeing through N.A. and defence land only.
4	Apatapa - Anjangaon	D/C	220	104	172	77	65	0		MAR-16	Arbitral award- Group C. Tender being processed for balance work.
5	Aurangabad (Ektuni - III) - Aurangabad -II (Thaptitanda) Ckt-II	S/C	400	5				5		MAY-15	Commissioned 05/15.
6	Babhaleshwar - Jeur (Kaudgaon)	S/C	220	87				87		APR-15	Commissioned 04/15.
7	Babhaleshwar - Kudus	D/C	400	447	708	547	481	173		MAR-16	Forest Involved: Nashik Zone - 32 Hec (27 locations) Vashi Zone - 116 hec (60 locations) Forest Proposal pending at CCF, Nashik, Pune & Thane. ROW: (Nasik Zone) For 39 locations: Cases filed. Hon. Collector Pune delegated the powers to SDO Revenue Manchar. Loc. No. 33 - Due to GMRT issue and intervene of MLA Junnar, SDO Revenue Manchar has instructed that unless this issue is resolved, orders will not be issued. (Vashi Zone) ROW cases for 27 locations pending at Collector, Thane office. Rly Crossing: 100KV Railway crossing involved for total 4 Nos. Loc(Mumbai-Nashik central railway near Vashind, Tadavali):- On 12.08.2015 reminder letter given to Sr. DEN, CST w/r to track crossing approval on dtd. 12.08.2015. PTCC: Proposal forwarded to BSNL, Mumbai. Telecom details awaited.
8	Boisar (PG)-Wada	S/C on D/C	220	53	211	173	165	28	MAR-07	MAR-16	Work stopped due to severe ROW problems.
9	Boisar II-Borivali	M/C	220	329	261	261	261	331	DEC-11	MAR-16	Forest permission received on 14.01.2013 for SGNP(81.42 Hec) and on 17.09.2012 for teritorial forest(117.28 Hec). WOrk is in progress.
10	Bridgestone-II - Chakan-II	M/C	220	24	27	25	17	0		MAR-16	Work in Progress.
11	Chandrapur II - MIDC - Ballarshah	D/C	220	40	66	66	61	4		MAR-16	Railway Crossing: For Loc 53 & 54 Demand note for supervision, charges and way leave charges paid on . 05.02.2015. Work in progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

											29.07.2015. Telecom & railway details awaited. Highway: In principle approval received on dt. 13.10.15. Commissioned 06/15.
27	LILO (Tapping) of Dhule - Malegaon at Sayne	S/C	220	5	18	18	18	5		JUN-15	Commissioned 06/15.
28	LILO of 220 kV Lonikand - Kathapur line at Lonikand-II	D/C	220	2				2		JAN-16	Commissioned 01/16.
29	LILO of Amravati - Badnera line at Nandgaon Peth.	D/C	220	62	99	99	99	62		DEC-15	Commissioned 12/15.
30	LILO of Bhugaon - Pusad at Wardha (PG)	D/C	220	14	33	14	13	0		MAR-16	ROW: For 13 no. of cases. All the cases closed for orders, orders received on dt:09.12.15
31	LILO of Bhugaon - Warora-I at Warora	D/C	220	50	42	22	14	2		MAR-16	ROW: After continous followup and reminder, received police protection & more co-opearation needed . Severe ROW from cultivators in Warora. Local political interference.
32	LILO of Chinchwad - Phursungi at Kondhwa	D/C	220	1				1		AUG-15	Ready for Commissioning 08/15.
33	LILO of Kandalgaon - Lonand at Lonand MIDC	D/C	220	8	11	11	11	8		JUL-15	Commissioned 07/15.
34	LILO of Kolhapur - Sawantwadi at Mudhaltitta	D/C	220	26	44	43	39	14		MAR-16	Work in progress. ROW: ROW for Loc.No. 2- Awaited notice from Prant office. Hearing held at Tahsildar, Kagal office on Dt:01.02.2016. For Loc No. 32,42 for erection - ROW is almost resolved.
35	LILO of Koradi II- Wardh(PG) at Bela TPP	D/C	400	49	75	75	75	49		DEC-15	Commissioned 12/15. (Only LILO Portion 2x24.3 Ckm has been taken).
36	LILO of Mhaisal - Jath at Mendhegiri S/S (Ckt-I)	D/C	220	20				20		AUG-15	Commissioned 08/15.
37	LILO of Sawangi - Bhokardan at Phulambri	D/C	220	11	20	20	20	11		NOV-15	Commissioned 11/15.
38	LILO of Tarapur-Borivli at Boisar II	D/C	220	16	15	15	12	11	MAR-07	MAR-16	Forest land involved in the route at Loc. No. 16A, proposal yet to be approved. The proposal is returned by Nodal Officer, Nagpur to Dahanu forest dn. for compliances of Dwellers Act. Obtaining of NOC under Dwellers Act is in process from concerned Grampanchayats. WORK stopped due to severe ROW problem.
39	LILO of Waluj Bahaleshwar - Deogaon Rangari S/S	D/C	220	26				26		APR-15	Commissioned 04/15.
40	LILO of Warora - Wardha at Warora	D/C	220	50	42	22	13	2		MAR-16	After continous followup and reminder, received police protection & more co-opearation needed . Severe ROW from cultivators in Warora. Local political interference.
41	LILO of both ckt Bhusawal II - Aurangabad I at Aurangabad-II (Ckt-II)	D/C	400	154					MAY-12	NOV-15	
42	LILO of both ckt Parli (GCR) - Beed at Parli	D/C	220								.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

For 8 locations
(Loc. No. 1, 1/0, 12/3 , 12/2, H1,H2,H3 ,H4): Severe ROW from cultivators in Warora. Local political interference.
Again requested to PI Waroraa on dt 16.11.15for police protection .

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

MEGHALAYA ENERGY CORP. LTD. (MeECL)

1	Killing (Byrnihat)-EPIP-I	M/C	132	17	19	19	19	18		MAR-16	No issues of forest clearance and no court cases. Work is in the final stage of completion.
2	LILO of Agia - Nangal at Mendipathar	D/C	132	5	9	9	9	5		JAN-14	Work completed and line charged on 28.01.2014.
3	LILO of Mawlai - Cherra at Mawngap.	D/C	132	10	16	15	15	5		MAR-16	No issue on forest clearance and no court cases.Work held up due to ROW problem. The PHED,GOMe has complained and filed and FIR against Loc No. 3 to 8. Overall status is 90% completed.
4	LILO of NEHU - Khliehriat line at Mustem	D/C	132	1	4	4	4	1		NOV-15	Work completed & commissioned on 20.11.2015.
5	LILO of NEIGRIHMS - Khliehriat at Lad Nongkrem	D/C	132	6	9	0	0	0		JUL-16	No issues on forest clearance. Materials procurement is in process.
6	LILO of Rongkhon - Ampati at Praharinagar	D/C	132	20	34	0	0	0		DEC-16	Land for the substation has been identified and procurement of the same is in progress.
7	LILO of one ckt Palatana - Bongaigaon at Byrnihat line	D/C	400	4	10	10	10	4		MAY-15	Commissioned 05/15.
8	Mawngap - Sumer	D/C	132	66	102	102	102	66		DEC-11	Work completed and line charged on 21.12.2011.
9	Nangalbibra - Agia	S/C	132	92	316	316	316	92		AUG-13	Work Completed and line charged on 06.08.2013.
10	New Umtru - Umtru HEP	S/C	132							MAR-16	No issues of forest clearance. Survey works completed. Expenditure included in 132 kV New Umtru - Norbong (EPIP-II) line at Sl. No. 3 below.
11	New Umtru HEP - Norbong (EPIP-II)	D/C	132	6	9	0	0	0		MAR-16	No issues of forest clearance. Survey works completed. NIT invited for erection works. Tendering process is in the final stage of completion. Expenditure inclusive of 132kV New Umtru - Umtru HEP line at Sl. No. 1 above.
12	Rongkhon S/S - Ampati	D/C	132	33	102	97	86	12		MAR-16	No issues on forest clearance and no court cases. ROW problem resolved. Work delayed presently due to fund constraint.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)

1	Atri - Pandiabil	D/C	220	45	88	88	88	45	APR-15	JUN-15	Commissioned 06/15. (By passing Pandiabil S/S)
2	Bidanasi -Cuttack	D/C	220	20	38	31	31	5	DEC-09	MAR-16	Work for river bed piling was held up due to flood in the river.However work has already resumed
3	Bolangir - Kesinga	D/C	220	160	315	189	0	0	JAN-15	SEP-16	Forest clearance pending with DFO Bolangir & Kalahandi North for Demarcation of forest land and enumeration of trees coming in the corridor of 220 kV Kesinga-Bolangir D/C line.
4	Cuttack (OPTCL) - Pratapsasan	D/C	220	64						MAR-16	Re-routing required due to acute ROW proble. Survey completed. Location details is being worked out
5	Ib-Meramundali	D/C	400	470	625	625	625	470		JAN-16	
6	Ib-Meramundali (Loc No. 122/0 to Meramundali)	D/C	400	418				418		DEC-15	Commissioned 12/15.
7	Jayanagar (OPTCL) - Jayanagar (PGCIL)	D/C	220	17	37	0	0	0		MAR-16	Repeated. already at sl. 6. This may be deleted.
8	LILO of (Existing) Budhipadar-Burla at Lapanga	D/C	220	16	19	19	19	6		DEC-15	
9	LILO of (Existing) Bhanjanagar - Meramundali at Narasinghpur	D/C	220	8						SEP-16	The survey work is in progress
10	LILO of (Existing) Budhipadar - Tarkera at Kuanrmunda.	D/C	220	29					SEP-15	OCT-15	Work offloaded from Contractors scope.
11	LILO of Duburi - Balasore at Dhamara	D/C	220	79					DEC-16	DEC-16	Survey in progress. Location details is being worked out. It is decided to defer the project right now.
12	LILO of IB- Thermal-Meramandali at Lapanga	D/C	400	11					JUN-13	FEB-16	The line work will be taken through other modalities. Survey in progress. However S/s order already placed on M/s Alsthom
13	LILO of Indravati - Theruvali at Kasipur	D/C	220	4					AUG-16	AUG-16	Work order just placed for S/s. The line work tendering not done. The completion schedule mentioned is for S/s.
14	LILO of Katapalli - Bolangir at Bargarh (New)	D/C	220	10					MAR-17	MAR-17	Work order just placed for S/s. The line work tendering not done. The completion schedule mentioned is for S/s.
15	LILO of Meramundali - Duburi at Dhenkanal (New)	D/C	220	10					MAR-17	MAR-17	The project is likely to be taken up on a later date. Tendering not done
16	LILO of Narendrapur - Mendhasal at Attri (Old Karadagadia)	D/C	220	7	8	8	7	0		DEC-15	Work in progress.
17	LILO of Rengali - TTPS at Chendipada	D/C	220	36						MAR-16	Work is deffered. May be deleted for now.
18	LILO of Rengali - Tarkera at Bonai	D/C	220	6	17	17	0	0		MAR-16	All foundation work completed. Since the balance work of S/s is re-tendered even though line is completed total project can not be completed.However line work is taken up through OPTCL empanelled

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

19	LILO of one ckt of Indravati - Thervali line at Jaypatna	D/C	220	28					DEC-17	DEC-17	contractor Work order just placed for S/s. The line work tendering not done. The completion schedule mentioned is for S/s.
20	LILO of one ckt of Rengali - Tarkera at Deogarh	D/C	220	60					JUN-13	MAR-17	The project is likely to be taken up on a later date. Tendering not done
21	Lapanga (PGCIL) - Sundergarh.	D/C	400	44						MAR-15	The project is not taken up right now.May be deleted.
22	Malibrahmani - Angul	D/C	400	62	108	100	80	20		MAR-16	There is no such project under OPTCL. May be deleted
23	Meramundali-Duburi (1st Ckt)	D/C	400	192	279	279	279	192		AUG-15	Ready for Commissioning 08/15.
24	Puri (Samangra) - Pandiabil	D/C	220	92	155	155	155	92		JUL-15	Commissioned 07/15. (By passing Pandiabil S/S).

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

POWER AND ELECTRICITY DEPARTMENT, MIZORAM (P&ED Mizo)

1	LILO of Zemabawk - W.Phaileng at Sihhmui	S/C	132	5		0	0	0		DEC-13	
2	Turial HEP - Aizawl	S/C	132							MAR-14	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)

1	Almora-Pithoragarh	D/C	220	146	0	0	0	0		JUN-16	DPR prepared. DPR submission to funding agency is in progress.
2	Arakot -Mori and LILO of Arakot -Mori at Hanol Tuni	D/C	220	94	0	0	0	0		MAR-18	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
3	Devsari-Karanprayag	D/C	220	52	0	0	0	0		NOV-17	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
4	Jakhol -Sankri -Mori and LILO of Jakhol -Sankri -Mori at Natwar Mori	D/C	220	76	0	0	0	0		MAR-18	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
5	Joshimath - Kunwari Pass (Pipalkoti)	D/C	220	40						DEC-17	Contract has been awarded on 06.05.11 to M/s TATA Project Ltd., contract effective date is 14.10.11 and GMVN has not given the permission to cross the Auli Ropeway, hence crossing by underground cable is proposed at Joshimath. Land sliding zone being encountered at village Malli Tangri and Talli Tangri the survey and forest case yet to be completed. Forest Case of 51.3 Hect. is under preparation. Total Progress 6%.
6	Kuwari Pass (Pipalkoti)-Karanprayag -Srinagar	D/C	400	184	0	0	0	0		JUN-16	Retendering is under Process.
7	LILO of Muzaffarnagar - Vishnu Prayag at Kuwari Pass (Pipalkoti)	D/C	400	2	6	0	0	0		DEC-15	Contract has been awarded on 06.05.11 to M/s TATA Project Ltd. contract effective date is 03.09.11 and will be taken after award of 400 KV Pipalkoti S/s. Total Progress 11%.
8	LILO of Baramwari - Srinagar at Singoli Bhatwari	D/C	220	5	0	0	0	0		OCT-16	Construction of line as per Schedule of construction of Singoli HEP and to be constructed by L&T.
9	LILO of Kashipur - Pantnagar line at Jaffarpur	D/C	220	12						JUN-15	Tendering is under process.
10	LILO of Loharinagpala - Koteswar at Pala - Maneri	D/C	400	10	0	0	0	0			The work at Pala Maneri HEP stopped as per GOI order.
11	LILO of Mori - Dehradun line at Nogaon	D/C	220	10						MAR-18	Construction of line as per connectivity schedule of generators in Yamuna Valley
12	LILO of Nandprayag -Karanprayag at Langrasu	D/C	220	16	0	0	0	0		NOV-17	Construction of line as per Schedule of construction of Langrasu.
13	LILO of Rishikesh-Dehradun at Harrawala	D/C	220	1	0	0	0	0		MAR-15	Tendering is under process.
14	LILO of Roshanabad - Puhana line at Imlekhera (Pirankaliyar)	D/C	220	10						MAR-16	
15	LILO of Roshnabad -Puhana at Pirankaliyar S/S	D/C	220	10	0	0	0	0		DEC-16	LoA is to be issued.
16	LILO of Vyasi HEP - Dehradun at Dehradun (PG)	D/C	220	70	0	0	0	0		APR-16	Tender has been floated.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

17	S/S Lata Tapovan- Joshimath	D/C	220	24	36	0	0	0		DEC-17	Regarding Forest land Transfer proposal nodal officer Dehradun raised queries vide letter no 3042 dated 01-06-2013. Reply of the same is being done. Total progress 13%
18	Loharinagpala-Koteswar line	D/C	400	180	0	0	0	0			The work at Loharinagpala HEP stopped as per GOI order.
19	Mori -Dehradun	D/C	220	200	0	0	0	0		MAR-18	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
20	Rudrapur(Brahmwani) - Ghansali-Srinagar line	D/C	220	182	248	0	0	0		DEC-16	Forest approval granted on 02.04.2013.Tender scrapped retendering is under progress
21	Srinagar HEP - Sringar 400 kV S/S.	D/C	400	28	39	9	0	0		DEC-15	
22	Sringar - Kashipur	D/C	400	304	0	0	0	0		DEC-18	Survey work is in progress in the alternative route proposed by M//s cobra.The go ahead was issued through this alternate route on dated 24/12/2014.detailed surey of 189 Km completed.Forest case preparation in progress and profile potting in progress
23	Twin Zebra - Dehradun (PGCIL)	D/C	220	12	21	1	0			MAR-16	Tower foundation-8/21 and Tower erection-0/21.Total progress-20%
24	Vishnugad - Kuwari Pass (Pipalkoti)	D/C	400	40	62	0	0	0		DEC-15	Contract has been awarded on 06.05.11 to M/s TATA Project Ltd. contract effective date is 03.09.11 Forest case prepared for 43.694 Hect. and submitted to DFO Joshimath/ DM Chamoli. NOC from 04 Nos. village panchyat Naurakh Agthalla, Tangri Talli and Tangri Malli is pending. Matter is being pursued GOU/District Administration.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)

1	Bajakhana - Bagha Purana	D/C	220	71	103	103	103	64		FEB-16	Work is in progress.
2	Balchak - Naraingranth	D/C	220	33	58	58	58	30		MAR-16	1. Work is in progress. 2. Forest and railway case approved.
3	Bhatinda - Mukatsar (2nd CKt)	D/C	220	23				23		MAY-15	Commissioned 05/15.
4	Goindwal Sahib - Bottianwala	D/C	220	80	201	153	126	0		JUN-16	Work is in progress.
5	Goindwal Sahib - Chola Sahib	D/C	220	55	92	92	92	55		DEC-15	Ready for Commissioning 12/15.
6	Kanjali - Jalandhar	D/C	220	29	54	53	44	2		MAR-16	Work is in progress. Forest case cleared. Railway case pending. ROW problem at PTU Jalandhar.
7	LILO of Both Ckt Malerkotla - Barnala at Sandhaur	D/C	220	12	25	25	25	12		APR-15	Commissioned 04/15.
8	LILO of Both Ckt Malerkotla - Pakhowal at Sandhaur	D/C	220	13	25	25	25	13		APR-15	Commissioned 04/15.
9	LILO of Dhuri - Bangan at Chhajali (Loop in)	D/C	220	29				29		JUL-15	Commissioned 07/15.
10	LILO of Ferozepur - Talwandi Bhai line at Sadiq	D/C	220	48	80	80	79	48		MAR-16	Work is in progress.Shifting of PSPCL 11 KV lines involved.
11	LILO of GGSSTP - Jsms her at Jadla	D/C	220	21	41	28	19	6		MAR-16	Work is in progress. Forest case sent to sector-31 for approval
12	LILO of Ganguwal - Mohali at Majra	D/C	220	21	40	40	37	18		MAR-16	Work is in progress.
13	LILO of Malout - GNDTP Bhatinda at Badal	D/C	220	50	82	80	65	3		MAY-16	Work is in progress. Forest case approved by DFO Bhatinda and DFO Mukutasar, case submitted to MOEF, sector-32, Chandigarh.
14	LILO of Patial - Mondi Gobindgarh at Rajpura	D/C	220	68	109	109	109	67		FEB-16	Loop out work completed.Further work is in progress.
15	LILO of one ckt of Ganguwal - Gobindgarh-II at Bhari	D/C	220	12	13	13	11	1		MAR-16	Work is in progress. In principle approval for forest case given by PCCF, Sector-68, Chandigarh. Railway clearance not required.
16	Ludhiana - Doraha	D/C	220	28	95	95	83	16		MAR-16	Work is in progress.
17	Makhu - Algaon	D/C	220	101	159	69	52	0		JUN-16	Work is in progress. Forest & Railway cases pending
18	Makhu - Rashiana	D/C	220	92	146	122	86	26		MAR-16	Work is in progress.Work also exist at Sr. no 32.
19	Makhu - Taran Tarn	D/C	220	60	146	122	86	26		MAR-16	Also exist at Sr.no.8. Work is in progress.
20	Malout - Abohar	D/C	220	30	95	42	11			JUN-16	Work is in progress. Forest pending and Railway case cleared.
21	Moga - Mehal Kalan	D/C	220	105	170	154	87			JUN-16	Work is in progress. forest case pending.
22	Mukatsar - Abohar	D/C	220	87	134	134	134	87		AUG-15	Commissioned 08/15.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

23	Mukatsar - Kotkapura	D/C	220	76	129	86	78	0		JUN-16	Forest and railway cases pending with DFO Ferozepur.
24	Mukatsar - Malout	D/C	220	47	84	84	81	15		JUL-16	Work is in progress. Forest case pending.Railway case not involved.
25	Nabha -Bhawanigarh	S/C on D/C	220	84	80	74	30	10		JUN-16	Work is in progress.Forest case pending.
26	Nakodar - Ladhowal	D/C	220	134	122	115	88	0		JUN-16	Work is in Progress.Forest & Railway cases pending.
27	Nakodar - Rehana	D/C	220	71	121	121	100	26		MAR-16	Work is in progress.
28	Rajpura - Devigarh	D/C	220	37	114	108	31	0		MAR-16	Work in progress. Forest case pending.
29	Rajpura - Lalru	D/C	220	59	98	98	97	51		FEB-16	Work is in progress.
30	Sarana- Kotli Surat Malli line	S/C on D/C	220	62	185	70	0	0		MAY-16	Work deferred for the time being
31	Talwandi - Dharamkot	D/C	220	63	113	113	113	63		JUN-15	Commissioned 06/15.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)

1	Ajmer (400 kV) - Bherunda (TK)	D/C	220	80							
2	Akal (1)- Jaisalmer -2	D/C	400	50						MAR-15	
3	Akal -Jodhpur (New)	D/C	400	480	650	304	270	54		MAR-17	
4	Anta -Kota (PG) (Extension)	D/C	400	45	141	62				MAR-16	W.O. earlier placed to M/s Trans- Era has been cancelled
5	Badisid-Aau	D/C	220	100	196	196	160	54		MAR-16	
6	Badisid-Bap	D/C	220	30						MAR-15	
7	Banswara (Switching Station) - Pratapgarh	D/C	220	160	313					MAR-16	W.O. to M/s Hythro Power on turnkey has been cancelled , further order yet to be placed.
8	Banswara TPS - Banswara	D/C	220	20					SEP-09		
9	Banswara TPS- Chittorgarh	D/C	400	360						MAR-17	
10	Banswara TPS- Udaipur	D/C	400	320						MAR-17	
11	Barmer-Bhinmal (PG)	D/C	400	280						MAR-16	
12	Bhadla-Bikaner	D/C	400	379	511	492	476	230		MAR-16	1. Forest Clearance required at 22 locations at Indira Gandhi Canal crossings in three districts. Distt. Jodhpur- Loc 4 nos, Area 3.204 ha. Distt. Jaisalmer- Loc 2 nos, Area 1.631 ha. Distt. Bikaner- Loc 16 nos, Area 17.58 ha 2. Clearance taken from DFO(Bikaner,Jaisalmer,Jodhpur) and CCF. Now pending at APCCF(FCA),Jaipur. 3. Severe ROW issues- There is a court case by land owner at 2 nos location in Distt. Bikaner, sought for diversion of line route.
13	Bhadla-Kanasar	D/C	220	50	83	61	41	26		MAR-16	
14	Bhilwara TPS -Ajmer	D/C	400	320	432	432	427	116	APR-14	MAR-16	
15	Bhinmal - Sayla line	D/C	220	100	132	131	131	76	JAN-12	OCT-15	Work held up due to court stay. 2 No bays at 400 kV GSS Bhinmal are to be provided by PGCIL.
16	Bikaner -Sikar (PG)	D/C	400	420						MAR-17	
17	Bikaner- Merta	S/C	400	172	465	465	465	172	MAR-14	NOV-15	Commissioned 11/15.
18	Chatrail-Ramgarh	D/C	220	120	146	145	145	89		MAR-16	
19	Chittorgarh - Sawa	D/C	220	53	91	91	91	48			
20	Chittorgarh-Bhilwara	D/C	400	99	134	134	129	12		DEC-15	W.O. issued to SPML Infra Ltd., work stop by firm. W.O placed to M/S PLR

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

21	Dahanu - Degchu GSS	D/C	132								on dt. 19.1.16.
22	Debari - Salumber (2nd Ckt)	D/C	220	64	5	5	5	64	DEC-13	SEP-15	Commissioned 09/15.
23	Dhod-Danta Ramgarh	S/C	220	31	101	44				MAR-16	ROW problem at Loc. no. 9-10 & 12 to 63.
24	Extension of Bikaner- Barsinghsar at Barsinghsar TPS	S/C	220	3	10	10	10	3	APR-09	APR-14	Stringing completed.
25	Gajner -Kolayat	D/C	220	30						MAR-16	
26	Heerapura -Chambal (Cable)	D/C	220	14						MAR-16	
27	Hindaun -Chonkarwada	D/C	220	72	122	122	122	72		NOV-15	Commissioned 11/15.
28	Indira Gandhi Nagar - Jawahar Nagar	S/C	220	12					AUG-13		
29	Indira Gandhi Nagar -Sitapur (Upgradation)	D/C	220	16	29	29	29	6		FEB-16	Shifting work of 11 KV feeder by JVVNL completed on dt. 29.9.15. Balance work under progress.
30	Jaipur North (400 kV GSS) - Manoharpur (Turnkey)	D/C	220	62	141	137	127	33	JAN-13	MAR-16	
31	Jaisalmer -2 -Barmer	D/C	400	260						MAR-16	
32	Jalore - Sayla	S/C	220	54	177	177	177	54	JAN-12	OCT-15	Commissioned 10/15.
33	Jethana - Ajmer line	D/C	220	120	203	203	203	108	DEC-12	JAN-16	Actual line length is 119.652 Ckm
34	Jodhpur (400 kV GSS) - Banar	D/C	220	21	35	34	27	12	OCT-12		
35	Jodhpur (New) - Barli (TK)	D/C	220	90	158	150	150	80	APR-10		
36	Jodhpur (New) - Jhalamand (TK)	D/C	220	40	65	61	60	34	APR-10		
37	Jodhpur - NPH Jodhpur	D/C	220	12							
38	Jodhpur -Bhadwasia	D/C	220	22	0	0	0	0		MAR-16	
39	Jodhpur CHB - Soorsagar	D/C	220	16	31	19	0	0		MAR-16	M/s Classic Coal, work stopped due to ROW problem.
40	Kotputli (PG) - Bansur	D/C	220	84	141	141	141	84		AUG-15	Ready for Commissioning 08/15.
41	Kunda ki dhani-Purana Ghat (upgradation)	D/C	220	14						MAR-15	
42	LILO of Kolayat -Bajju at Kolayat	D/C	220	20						MAR-16	
43	LILO of 2nd Ckt Sikar (RVPN), Ratnagarh at Sikar	D/C	220	6						MAR-14	
44	LILO of Aau -Phalodi at Aau	D/C	220	10						MAR-16	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

91 Undoo - Pokaran

D/C

220

140

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

SIKKIM POWER DEVELOPMENT CORPORATION LTD. (SIKKIM)

1	Dikchu - Gangtok	D/C	132								
2	Dikchu - Mangan	D/C	132								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)

1	Alamathy - Koyembedu	D/C	400							MAR-16	Koladi - PH Road: OH Line work under progress. Stub: 68/71, TE:61/71 completed. Stringing: 22/23.For cable laying from PH road to Koyambedu,One circuit to be terminated at Koyembedu (CMRL) for which work awarded and to be taken up and another one circuit to be terminated at Alandur(CMRL) for which revised administrative approval is accorded and tender is under process.
2	Arasur (PGCIL) - Gobi S/S	S/C	220	55					DEC-16		Work awarded and survey under progress
3	Arasur 400 kV S/S - Karamadai 230 kV S/S	S/C	220	39	169	169	169	39	JUN-12	JUN-15	Commissioned 06/15.
4	Avadi-Ayappakkam line	S/C	220	3	0	0	0	0		SEP-15	Cable energised on 01.09.15
5	Basin Bridge - TNEB HQ (UG Cable)	S/C	220	23	0	0	0	0		MAR-16	Tender is to be floated
6	Common Point - Thudialur	S/C	220	37	80	76	74	10	AUG-15		Work under progress (i) Location 102-107 forest permission is to be obtained and proposal is under process. (ii) Location 84 - Objection involved by land owners. Enter upon permission awaited from DC/Coimbatore.
7	Dharmapuri - Gurubarapally	S/C	220	58							Work awarded for all reaches and to be commenced
8	Guindy - R.A.Puram S/S	S/C	220	8							Work awarded and route survey completed. Drawing approval is under process.
9	Ingur - Arasur (PGCIL)	S/C	220	60					DEC-16		Work awarded and survey under progress
10	Kadapperi - Guindy (UG Cable)	S/C	220	14				14		APR-15	Commissioned 04/15.
11	Kalivanthapattu - Sholinganallur	S/C	400	52	88	72	67	31		MAR-16	Issues involved and is being followed up. (i) 2 locations : severe ROW issue. Work will be taken up under DCW basis. (ii) 12 Locations: Case at National Green tirubunal. Case cleared and work is being taken up. Subsequently stay obtained by the villagers and hearing on 14.07.15 postponed and next hearing date is ON 18.01.16. (iii) 4 locations: Court case. Status quo maintained.
12	Kanarpatty - Kayathar	D/C	400	24	39	36	33	17		MAR-16	Works are under progress. ROW issues at 3 locations. Work held up by the contractor.
13	Karaikudi - Kamudhi	D/C	400	220	308	257	207				Work under progress.2 nos.railway crossing involved and approval awaited.
14	Karaikudi - Sembatty	S/C	220	137	554	548	491	84	DEC-11	MAR-16	Issues involved at 3 locations : (i) Since the land owner has objected for erecting the tower at loc.No.137,

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

87	Veeranam - Abhishekapatty (PGCIL)	S/C	220	45					DEC-16		awaited from District collector/Tirunelveli. 7 nos. Locations are under water logging area.
88	Veeranam - Kodikurichi	S/C	220	25					DEC-16		Work awarded and survey under progress
89	Villupuram - Ulundurpet	S/C	220	55	183	164	8	0		MAR-16	Work awarded and survey under progress
											Due to poor progress by the contractor, termination notice issued for termination of the contract.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED. (APTRANSCO)

1	Appannadorapalem - Bobbili (Ckt-I)	D/C	220	84	269	269	269	84		NOV-15	Commissioned 11/15.
2	Chittoor 400 kV SS-Mananapalli	D/C	220	130						MAR-15	
3	Gaddamvaripalli- Goddumari	D/C	220	9	31	31	31	17	DEC-10	DEC-15	Works under progress
4	Garividi - Garividi	D/C	220	70							
5	Garividi - Pydibhimavaram	D/C	220	100							
6	Garividi-Bobbili	D/C	220	75	125	86	0	0		OCT-16	Tenders called and LOI issued on 01.10.2015 with the completion period of 12 months
7	Jammalamadugu - Betamacherla	D/C	220	136							
8	Jammalamadugu - Chakrayapet	D/C	220	172	296	283	281	164	JAN-15	MAR-16	Line works are under progress and expected to be completed by March,2016.
9	Jammalamadugu - Narnur (Kurnool)	D/C	400	202	282	282	282	202	JUL-15	DEC-15	Ready for Commissioning 12/15.
10	Jammalamadugu - Porumamilla	D/C	220	198	338	320	314	173	JAN-15	MAR-16	Works are under progress. 10 Nos tower foundations and 2.8 km stringing in Forest reach are pending for want of forest clearance.
11	Jammalamadugu - Tirumalayapalli	D/C	220	54	88	75	47		JUL-14	MAR-16	works are under progress.
12	Jammalamadugu - Uravakonda	D/C	400	264	347	318	306	147	JUL-15	MAR-16	Works nearing completion.
13	Kalpaka - Proposed Garividi S/S	D/C	400	300	358	198	132	0		JUN-16	Works under progress.
14	Kalyandurg-Anantapur	S/C	220	61						MAR-14	
15	Kamavarapukota - Kamavarapukota	D/C	220	30							
16	Kamavarapukota - Nuziveedu	D/C	220	90							
17	Kamavarrapukota - Surypet (Kamavarrapukota - Chinnakorukondi)	D/C	400	212	242	225	210	76	SEP-15	MAR-16	Works nearing completion.
18	Krishnapatnam TPS- Chittoor(Balance)	D/C	400	180				180		JUL-15	Commissioned 07/15.
19	Kurnool (Narnoor) - Gani S/S	D/C	400	60	50	14	0	0			Works under progress.
20	LILO of Both ckt Pulivendula - Hindupur at Gollapuram	D/C	220	200	93	40	0	0	DEC-14	SEP-16	Works are under progress.
21	LILO of Pendurthy - Garividi at Garividi	D/C	220	140							
22	LILO of Podili - Nellore at Atmakur	D/C	220	80							
23	LILO of Shadnagar - Yeddumailaram at Yeddumailaram	D/C	220	12	19	19	19	12		MAR-14	Shadnagar - Yeddumailaram line commissioned on 07.03.2014

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
47	Vemagiri - Kamavarapukota	D/C	400		256	0	0	0			LOI issued on 04.09.2015.Detailed Purchase order issued in Nov'2015.Check Survey in progress.
48	Vizag TPP - KamavarapukotaKota	D/C	400	712	708	427	237	0	NOV-15	DEC-16	The works are getting delayed due to severe resistance from farmers and land Owners through their lands. These people are demanding huge compensation that the compenasion fixed up by Revenue authories and not allowing the works to be carried out. Water logged areas, collasable soil, existing crops and frequent rains are also the reasons for delay to take up the line works. However, construction activity is being continued with the help of Revenue and other conerned authorites.
49	Vizag TPP - Kalpaka	D/C	400	14				14		JUL-15	Commissioned 07/15.
50	Yemmiganur - Uravakonda	D/C	400	205	271	271	271	205	JUL-15	OCT-15	Ready for Commissioning 10/15.
51	ppannadorapalem - Bobbili (Ckt-II)	D/C	220	84							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TRANSMISSIPN CORPORATION OF TELANGANA (TSTRANSCO)

1	Budidampadu - Bhongiri (2nd Ckt)	D/C	220	14	24	24	24	14		DEC-14	
2	Chilakallu - Narketpally	D/C	220	25	42	42	41	9		JAN-16	
3	Chinnakorukondi - Suryapet	D/C	400	170	234	230	218	111		MAR-16	Work is under progress.ROW problems
4	Gajwel - Narsapur	D/C	400	200	0	0	0	0		MAR-15	Preliminary survey completed. Detailed survey to be awarded. Estimates under scrutiny.
5	Ghanapur - Marripally	D/C	220	36	72	71	67	10		OCT-15	Works are under progress
6	Jagityal - Nirmal	D/C	400	145	210	87	55	0		MAR-17	work under progress
7	Jaipuram - Jagityal	D/C	400	144	201	41	0	0		MAR-17	work under progress.
8	Kalwakurthy-Dindi 3rd line	S/C	220	24						MAR-14	
9	Kamareddy-Bhumpally	S/C	220	15						MAR-15	
10	Kamavarrapukota - Surypet (Chinnakorukondi - Suryapet)	D/C	400	212	234	223	197	48	SEP-15	DEC-15	
11	LILO of VTS - Malkaram (Ckt-I) at Suryapet	D/C	400	8	12	12	12	7		FEB-16	Works completed.
12	LILO of (Ckt-II) of Miryalaguda - Khammam at Suryapet S/S	D/C	220	48	81	75	68	0		MAR-16	
13	LILO of (Ckt-I) of Miryalaguda - Khammam at Suryapet S/S	D/C	220	42	68	65	59	0		MAR-16	
14	LILO of 1st ckt of Shapurnagar - Gachibowllly line at Miyapur	D/C	220	2				2		APR-15	Commissioned 04/15.
15	LILO of Bhoothpur - Kalwakurthy at Thimmajipet	D/C	220	2	4	4	1	0		MAR-16	
16	LILO of Bhoothpur - Kalwakurthy at Thimmajipet (Ckt-II)	D/C	220	2	4	4	1	0		MAR-16	
17	LILO of Budidampadu - Bhongiri at Waddekothapally	D/C	220	14					DEC-13		
18	LILO of Ghanapur - Malkaram at Moulali	D/C	220	18							Cable laying and jointing completed. OFC cable works in progress.
19	LILO of Kalpaka - Khammam at Asupaka	D/C	400	34	49	49	49	34		OCT-15	Commissioned 10/15.
20	LILO of RSS - Warangal at Manthani	D/C	220	60				60		JAN-16	Commissioned 01/16.
21	LILO of Shapur Nagar - Gachilbowli feeder at GIS Erragadda SS	DC UG cable	220	19				19		MAY-15	Commissioned 05/15.
22	LILO of Srisailam - Hyderabad (Ckt-I) atYeddumailaram (Shankarapally)	D/C	400	158	221	221	221	158	OCT-14	NOV-15	Commissioned 11/15.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
23	LILO of Vizag - Khammam (Ckt-I) at Asupaka	D/C	400	34	49	49	49	34		JAN-16	P.O.issued on 18.05.2013.Work completed.Substation works yet to be completed.
24	LILO of Wanaparthy - Ragimanagadda at Singotam X Road SS	D/C	220	11	17	15	14	9		JAN-16	Works are under progress.
25	LILO of both ckt Dindi - Chandrayangutta at Bonguloor	D/C	220	2				2		JUL-15	Commissioned 07/15.
26	LILO of one Ckt of Chilakallu - Narkatpally at Suryapet S/S	D/C	220	24	40	22	0	0		MAR-16	
27	Lower Jurala HEP - Upper Jurala	D/C	220	22	36	36	35	21		JAN-16	Erection of 2 towers for Krishna river crossing are balance and casting of pile foundation is under progress.
28	Mamidipally - Fab city	D/C	220	6				6		APR-15	Commissioned 04/15.
29	Mamidipally S/S M/s K.S.K. Photo Voltaic near Fabcity Ravirala (V)	D/C	220	11	37	37	37	11		JUL-14	All works completed and line commissioned on 03.11.2014
30	Marripally common point- Hayatnagar S/S XLPE cable	DC UG cable	220	14				8		MAR-15	Works are under progress.13/14 Nos Cable joints completed and remaining works are under progress
31	Moulali - Osmania University (Chilakalaguda) SS	DC UG cable	220	18				18		AUG-14	Works are under progress.Cable laying work completed. Joint works completed. cable along with substation is expeced to be charged by October-2015
32	Nagole - Ghanapur	M/C	220	36						OCT-15	
33	Nandiwanaparathi - Shankarpalli	D/C	400	222	315	298	263	41		MAR-16	Severe R.O. W Problem.Work is under progress
34	Parigi - Kosigi line	D/C	220	80	128	128	128	40		JAN-16	
35	Pulichintala - Sitapuram	D/C	220	16	30	30	30	15		FEB-16	
36	Singareni - Nirmal	D/C	400	298				174		JUN-17	Work awarded to L&T/KEC in 9/2015 with completion period of 15 months.
37	Singareni TPS (Jaipur TPP) - Gajwel	D/C	400	325	459	459	459	325		NOV-15	Commissioned 11/15.
38	Sitapuram - Huzurnagar S/s	D/C	220	58	100	87	72	56		MAR-16	
39	Suryapet - Nandiwanaparathi	D/C	400	240	343	343	343	240		DEC-15	Works completed.except 4km of OPGW (ROW problem)
40	Suryapet - Shankarpalli	D/C	400	462	658	636	558	268		MAR-16	
41	Vadarevu - Amangal	S/C	765	240	0	0	0	0		AUG-16	
42	Veltoor - Thungabhadra	D/C	400	147	200	194	181	19		MAR-16	R.O.W problem.
43	Veltur-Thimmajipet	D/C	220	80	127	127	122	42		MAR-16	
44	Yeddumailram - Pargi	D/C	220	135	137	137	137	90			Works are in progress

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TRIPURA STATE ELECTRICITY CORPORATION LIMITED (TSECL)

1	AGTP - Agartala line	D/C	132								
2	AGTP - Kumarghat line	S/C	132								
3	Gamai Tilla - Dhalabil	S/C	132	31	107	101	78	17		SEP-13	ROW problems affected the work
4	LILO of Rokia - Udaipur at Melaghat for connection to Monoarchak	D/C	132	20	40	0	0	0		JUN-15	
5	Monarchak - Surajmani Nagar	D/C	132	42	150	49	38	6		MAR-15	Work in progress.
6	P.K. Bari - Kanchanpur	S/C	132	47	113	109	99	17		MAR-15	All works completed in non forest land. Stage- I clearance received and compliance for conditions completed.
7	Surajmani Nagar - Agartala 79 Tilla Grid S/S	D/C	132	18	71	71	71	18		SEP-13	Completed 9/13
8	Surajmani Nagar - Badarghat	D/C	132	6		0	0	0		MAR-15	Fund proposed in World Bank.
9	Surajmani Nagar - Rabindra nagar	D/C	132	3	13	13	13	3		SEP-13	Completed 9/13
10	Surajmani Nagar - Rokhia	D/C	132	20	80	32	5	0		DEC-14	3.598 KM line in forest land for which TSECL will apply for forest clearance. LOA issued
11	Surajmani Nagar - Udaipur	D/C	132	50	50	0	0	0		JUN-15	Proposed under NEC.
12	Surajmani nagar-P.K.Bari	D/C	400	260	0	0	0	0		MAR-15	Fund not yet tied up. Proposed under World Bank Financing /SPA/NEC.

Legends

TL: Total Location STC: Stubs Cast TE: Towers Erected STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)

1	132 kV D/C Agra cantt. - 400 kV Agra(South)	D/C	132	24							
2	220 kV LOC 49 of Roza-Hardoi to 220 Shahjehanpur	D/C	220	20				20		SEP-15	Commissioned 09/15.
3	Agra (UP) - Mathura line	S/C	400	142	388	295	233	0	AUG-16	MAR-16	WIP.
4	Agra(UP) - Agra (South)	D/C	400	142	190	165	108	0	AUG-16	MAY-16	WIP.
5	Aligarh - Atrauli	D/C	220	69	125	73	68	2	MAR-16	FEB-16	WIP. The proposed date of complition 18.05.16.
6	Aligarh - Sikandarabad	D/C	400	190	258	254	254	166		DEC-15	Line energised date not issued due to incompletion of Aligarh substation. Balance work of line on hold due to DFCC work. Restoration work is in progress on 9 towers.
7	Allahabad (PG) - Rewa Road (Allahabad)	D/C	400								Work yet to be awarded.
8	Anpara - jhusi	S/C	765	274	542	369	322	74		JUN-16	1.Forest Clearance a. Kamoor wild life b. Reserved forest area 2. Railway xing 3. Power line xing 4. Foundation
9	Anpara B-Anpara D	D/C	400	10	23	23	21	6		OCT-15	Contract of the firm M/s Maharashtra Power Transmission Structures Ltd. has been terminated on 20.05.2014 and LOI issued on 30.12.14 by SE, Mirzapur for the balance work. Work in progress.
10	Anpara D - Unnao	S/C	765	416	1215	1045	999	311	JAN-12	FEB-16	1.Apnara D - Jhusi section. (a) Forest clearance b. Reserved forest area 2 Railway xing 3. Power line xing 4. Foundation b. Jhunsi - Unnao section 1. forest clearance 2. Railway xing 3. Power line xing
11	Aurai - Mizapur	S/C	220	43	147	129	82	0		MAR-16	1) Aurai end Gantry finalized . profile passed now fdn. Work under progress. Severe ROW.
12	Aurai - Phoolpur	S/C	220	71	216	210	195	48		JAN-16	1) Aurai end Gantry finalized . 3) 2 loc. Court case.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

33	Dopaha - Varanasi / Jaunpur	D/C	765								
34	Dumariaganj- - Utraula	S/C	132		114	109	107	32		JAN-16	Fdn ROW at Loc-32 under court case,next hearing on 01.12.15. R/C & Anchor Foundation work under progress.
35	Gajokhar-Jaunpur	S/C on D/C	220	37	132	132	132	38	AUG-09	JAN-16	Line Complete, likely to be charged by 28.12.2015
36	Ghatampur - Moradabad / Rampur	2xS/C	765								.
37	Ghatampur - Kanpur (PG)	D/C	400								
38	Ghazipur - Varanasi / Jaunpur	S/C	400								
39	Gokul-Mitai(Hathras)	S/C	220	41	135	135	129	15		JUN-16	Survey WIP, to be completed by 30.11.15.The proposed date of competion is 30.06.16
40	Gonda - Shahjehanpur (PG)	D/C	400	460							.
41	Gr. Noida - JPSK	S/C	220	23	0	0	0	0			
42	Gr. Noida - Noida (Quad)	D/C	400	88	147	101	88	14		JAN-16	1. Foundation & Erection work is in progress. 2. ROW in foundation & 70 to 76 & 82,84,86,87,88,89 by local farmers. 1 Land for 220 KV S/s Pratap Vihar not finalized.
43	Indirapuram - Pratap Vihar	D/C	220	16	0	0	0	0			
44	Jawaharpur - G Noida	D/C	765								
45	Jawaharpur - Agra (UP)	D/C	765								
46	Jawarpur - Mainpuri	D/C	765								
47	Jhusi - Unnao	D/C	765	239	673	673	671	227		JAN-16	1.Forest Clearance 2. Railway xing 3. Power line xing
48	Khurja - Hapur	S/C	765								
49	LILO Mainpuri (PG) - Harduaganj at Jwrpur	D/C	220								
50	LILO of 132 kV Bodla - Kheragarh at 400 kV Agra (South)	D/C	132	12							
51	LILO of 132 kV Kirawaki-Mathura at 400 kV Agra (South)	D/C	132	12							
52	LILO of 132 kV Shamshabad- 400 kV Agra (South) at 132 kV Gwalior Road	D/C	132	20							
53	LILO of 132 kV Shamshabad-Kheragarh at 400 kV Agra(South)	D/C	132	12							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
100	Saharanpur (PG)-Behat	D/C	220	104						MAR-16	
101	Sahupuri-Bhelupur	D/C	220	18	39	39	38	15		JAN-16	Agency not taking interest in work.
102	Sandila - Farrukhabad	S/C	400								
103	Sandila - Lucknow Hardoi Road	S/C	400								
104	Shahjahanpur - Nighasan	S/C	220	121	369	369	365	103		JAN-16	Erection at 18A/1 held up due to X-arm bend, stringing under progress.
105	Sitapur - Nighasan	S/C	220	110	336	335	318	85		FEB-16	Work to be taken up after completion of Shahjahanpur-Nigasan line. The proposed date of complition 28.02.2016
106	Sohawal - Tanda	D/C	220	185	348	338	263	24		MAR-16	FDN, ROW at 10 locs 23,29,157,190,248,249,250,251 & 152, Er ROW at loc. No. 145, Str ROW at loc. No 92, Erection work under progress. 3 no gang working at site.The proposed date of complition is 31.03.16.
107	Tanda - Gonda	D/C	400	200							
108	Varanasi / Jaunpur - Gorakhpur	D/C	400								
109	Varanasi/Jaunpur - Aurai	D/C	400								
110	Varanasi/Jaunpur - Azamgarh	D/C	400								
111	Varanasi/Jaunpur - Meja	D/C	765								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)

1	Alipurduar - Alipurduar (PG)	D/C	220	13	0	0	0	0	MAY-17	MAR-16	
2	Gokarna - Krishnanagar	D/C	220	210	389	389	389	210	JUN-14	NOV-15	Commissioned 11/15.
3	Gokarna - N. Chanditala	D/C	400	340	514	167	0	0	JAN-17	FEB-16	
4	Kharagpur - Egra	D/C	220	107	205	152	135	20	APR-16	APR-16	
5	Kharagpur - N. Chanditala	D/C	400	277	405	357	232	14	SEP-16	FEB-16	
6	Kharagpur - Vidyasagar Park	D/C	220	92	133	133	133	92	APR-14	OCT-15	Ready for Commissioning 10/15.
7	LILO of Arambagh -Rishra at Singur	D/C	220	20	37	10	2	0	AUG-08	MAR-16	Server RoW issue rerouting line is proposed.
8	LILO of Bakreswar - Gokarna at Sadaipur	D/C	220	13	27	1	0	0	SEP-16	MAR-16	
9	LILO of Jeerat - Rishra at Dharampur	D/C	220	9	21	0	0	0		FEB-16	
10	Sagardighi - Gokarna	D/C	400	89	154	130	52	0	JUL-15	FEB-16	
11	Santaldhi TPS-Bishnupur	D/C	220	224	347	347	325	193	OCT-08		PGCIL is executing the work as a deposit work of WBPDCIL. The work is stalled due to repeated theft. WBPDCIL asked PGCIL to take up with the present vendor for resumption of work or deploy a new vendor by cancelling the existing contract.
12	Sushasgram- Saintala	D/C	220	25	51	51	51	25	MAR-10	NOV-14	Line commissioned on 02/12/2014.
13	Teest LDP -III - Teesta LDP-IV	S/C	220	21	94	83	67	6	SEP-08	DEC-15	
14	Teesta LDP - IV - New Jalpaiguri (NJP)	D/C	220	145	250	250	250	138	SEP-08	SEP-15	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

XYZ ()

1	Bhavanapaddu TPP - Sri Kakulam	D/C	400								.
2	Bilaspur (PS) - Dhanwahi (PS)	D/C	765								
3	CSPL TPS - Raigarh Pooling Station (Near Kotra)	D/C	400								.
4	Champa (Pool) - Dharamjaigarh 2nd Ckt	S/C	765								
5	Chitrangi TPS - Vindhyachal Pooling Station	D/C	765								.
6	Dwarkesh Energy TPP - Indore	D/C	765								
7	Ellora TPP - Seoni	D/C	765								
8	Gadarwara STPS - Jabalpur Pool	D/C	765								
9	Gadarwara STPS - Warora	D/C	765								
10	Gwalior - Morena	D/C	765								
11	HEGCL TPP - Pune (AIS) (PG)	D/C	400	110							
12	Karchanna - Rewa Road Allahabad	D/C	400								
13	LILO of Both ckt Jabalpur - Orai at Dhanwahi (PS)	2xD/C	765								
14	LILO of Both ckt Wardha - Parli (PG) at Warora	D/C	400								
15	LILO of Gazuwaka - Behrampur at Bhavanapaddu TPP	D/C	400								
16	LILO of Lonikhand - Kalwa at HEGCL TPP	D/C	400								
17	LILO of Raipur/Bhilai - Bhadrawati at Rajnandgaon	D/C	400								
18	LILO of Tuticorin - Madurai at Ind Barath TPP (madras)	D/C	400								.
19	LILO of Vindhyachal - Jabalpur at Dhanwahi (PS)	2xD/C	400								
20	LILO of one ckt of Aurangabad - Padghe at Pune	D/C	765								
21	Maheshwaram (PG) - Mahboob Nagar	D/C	400								
22	Mohindergarh - Bhiwani	D/C	400								
23	NCC Power TPP - Nellore Pooling Station (PG)	D/C	400								.
24	NNTPS - Villupuram (Ginjee)	D/C	400								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

25	Nizamabad - Yeddumailaram (Shankarapalli)	D/C	400								
26	Orrisa UMPP - Jharsuguda Pooling Station	D/C	765								.
27	PLNGL TPP - Vadodra	D/C	400								.
28	Parli (New) - Parli (PG)	D/C	400								
29	Parli (New) - Solapur	D/C	765								
30	Raigarh (Kotra) - Champa (Pool) 2nd Ckt	S/C	765								
31	Raigarh TPS - Raigarh Pooling Station (Near Tamnar)	D/C	400								.
32	Raipur (Pool) - Rajnandgaon	D/C	765								
33	Rajnadgaon - Warora	D/C	765								
34	Reliable TPP - Vindhyachal Pooling Station	D/C	765								.
35	SJK TPS - Jabalpur Pooling Station	D/C	400	107	339	330	292	59			.
36	Sasan UMPP - Vindhyachal (PS)	S/C	765								
37	Sipat - Bilaspur (3rd PS)	S/C	765								
38	Suzlon wind farm - Bhachau (PG)	D/C	220								.
39	Vindhyachal (PS) - Jabalpur (PS)	D/C	765								
40	Vindhyachal STPP - Vindhyachal (2nd Quad)	D/C	400								
41	Warora (PS) - Parli (New)	D/C	765								
42	Welspun Anuppur TPS - Vindhyachal Pooling Station	D/C	400								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

ADANI POWER LTD. (APL)

1	LILO of Korba-Mopka at Swastic TPP	D/C	132					132			Commissioned
---	------------------------------------	-----	-----	--	--	--	--	-----	--	--	--------------

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

ATHENA CHHATTISGARH POWER LIMITED ()

1	Athena Singhitarai - Raigarh Pooling Station (near Kotra)	D/C	400	50	75	75	73	40		SEP-15	
2	LILO of one ckt of MSCTL - Chandrapur at Singhitrai	D/C	400								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

BAJAJ ENERGY PVT. LTD. (BEPL)

1

Balrampur-Utraula line

D/C

132

Existing line.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

BHARAT ALUMINIUM CO. LTD. (BALCO)

1	Balco - Dharamjaygar Pooling Station	D/C	400	46	72	72	70	42	OCT-15	Stage-I Clearance is awaited.
---	--------------------------------------	-----	-----	----	----	----	----	----	--------	-------------------------------

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

CORPORATE POWER LTD. (CPL)

1	Corporate TPP - Jharkhand Pooling Station	D/C	400	6	11					DEC-12	
2	Latehar - Namkum	D/C	400	216	320	293	274	132		DEC-12	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

Costal Energen Private Limited (CEPL)

1	Mutiara TPP - Tuticorin Pooling Station	D/C	400	76	32	32	32	22		DEC-15	The total length of line is 38 KM and line will be extended from 22 ckm is completed of Mudrai - Tuticorin LILO line.
---	---	-----	-----	----	----	----	----	----	--	--------	---

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

D.B.POWER CORP. LTD. (DBPCL)

1	LILO of Raigarh - Raipur (3rd Ckt) at Baradhara TPP (Interim arrangement)	D/C	400	30	44	44	44	30		MAY-13	Line completed. (Interim)
---	---	-----	-----	----	----	----	----	----	--	--------	---------------------------

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

DANS ENERGY PVT. LTD. (DEPL)

1	Jorethang HEP - New Melli	S/C	220	20	35	35	35	20		AUG-15	220 kv line from Jorethang switchyard to interconnection point has been completed as in interim arrangement.
---	---------------------------	-----	-----	----	----	----	----	----	--	--------	--

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

DIRANG ENERGY PVT. LTD. (DEPL)

1 Gongri - Dinchang Pooling Station

D/C

220

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

Darbhanga Motihari Transmission Company Limited ()

1	LILO of both ckt Barh - Gorakhpur at Motihar	D/C	400	152	210	180	122	44	JUL-16	AUG-16	a) Forest is encountered in the route of line (deviation from RFP) and same is having cost & time implication. b) Increase in applicable taxes c) Assembly elections in Bihar in Nov & Dec 2015 has affected the site progress. d) Flooding of Gandak river from May 2015 to Nov 2015 e) Frequent thefts in store f) Due to MoP guidelines dated 15th Oct 15, cost of RoW compensation is increased.
2	Muzaffarpur - Darbhanga line	D/C	400	129	173	148	130	77	JUL-16	JUN-16	a) Forest is encountered in the route of line (deviation from RFP) and same is having cost & time implication. b) Increase in applicable taxes c) Assembly elections in Bihar in Nov & Dec 2015 has affected the site progress. d) Severe RoW at 7 locations e) Very high no. of trees in the route of line leading to resistance from villagers & frequent stoppage of work. f) Due to MoP guidelines dated 15th Oct 15, cost of RoW compensation is increased.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

ESSAR POWER TRANSMISSION CO. LTD. (EPTCL)

1	Mahan -Sipat	D/C	400	670	942	938	909	394		JUN-16	Work is getting started.
2	Navbharat TPP - Angul P.S. (PG)	D/C	400								.
3	Tori - Jhharkhand Pooling Station	D/C	400								.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

GATI INFRASTRUCTURE LTD. (GATI)

1	Chujachen HEP - Rangpo PS	D/C	132								Line commissioned.
2	LILO of Melli - Gantok at Chuzachen (LILO point at namthang)	D/C	132	47	91	91	91	47		APR-13	Commissioned 04/13. (Interim arrangement)
3	LILO of one circuit of Rongnichu - Randpo at Bhasmay	S/C	220							APR-13	.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

GMR ENERGY LIMITED (GMR ENERG)

1	Alaknanda HEP - Joshimath	D/C	220								
2	LILO of Talchar -Meramundli at Kamalanga TPP	D/C	400	1	3	3	3	1		MAY-12	For start up power,work completed 5/12.
3	Raikheda (GMR) - Raipur Pooling Station	D/C	400	131	181	181	181	131		JUL-15	Commissioned in February 2014. Reported in July 2015.

Legends

TL: Total Location STC: Stubs Cast TE: Towers Erected STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

GUPTA ENERGY PVT. LTD. (GEPL)

1 LILO of one ckt of Bhadrawati -Parli at GEPL TPS D/C 400

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

HIMACHAL SORANG POWERGEN PVT. LIMITED (HSPPL)

1	LILO of one ckt Karcham wangto - Abdullapur at Sorang HEP	D/C	400	7	11	11	11	7		OCT-15	Commissioned 10/15.
---	---	-----	-----	---	----	----	----	---	--	--------	---------------------

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

HINDUJA NATIONAL POWER CORP (HNPC)

1	Vizag (Hinduja) TPP - Kalpaka	D/C	400	15	25	25	25	15	MAY-14	Commissioned 05/14. for startup power.	
---	--------------------------------	-----	-----	----	----	----	----	----	--------	--	--

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

IDEAL ENERGY PROJECTS LTD. (IEPL)

1	LILO of Mouda - Wardha at Bela	D/C	400	0	2	2	2	0	NOV-12	Completed (Interim)	
---	--------------------------------	-----	-----	---	---	---	---	---	--------	---------------------	--

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

IND BHARATH POWER INFRA LIMITED (IBPIL)

1	Ind Barath - Jharsuguda pooling Station	D/C	400	84	125	120	117	60		NOV-15	Progress of line has been affected due to severe ROW issue as land owner are demanding hefty amount for crop/land compensation.
2	LILO of Rouekila - Raigarh at Ind Barath	D/C	400	47	72	72	72	47		JUN-15	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

INDIABULLS POWER LTD. (IBPL)

1	Nasik - Bobleshwar (2nd Ckt)	D/C	400	57	152	152	152	57	AUG-15	Ready for commissioning 08/15.
---	------------------------------	-----	-----	----	-----	-----	-----	----	--------	--------------------------------

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

JAIN ENERGY TRADING LTD (JAIN ETL)

1

Jain Energy TPS - Dharamjaygarh Korba Pooling station

D/C

400

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

JAL POWER CORP. LTD. (JPCL)

1 Rangit IV - New Melli line D/C 220

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

KORBA WEST POWER COMPANY LIMITED (KWPCL)

1	Avantha Bhandar TPS (Korba West) - Raigarh (Kotra)	D/C	400	42	64	64	60	22		NOV-15	There are RoW issues involved at 8 locations.
2	LILO of on Ckt of Raigarh - Raipur at Avantha Bhandar (Korba west) TPS	D/C	400	10	22	22	22	10		DEC-13	Interim arrangement.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

KSK ENERGY VENTURE LTD. (KSK LTD.)

1	KSK Mahanadi (Warda Power) - Champa Pooling Station	2xD/C	400	105	164	164	164	105		JUN-15	Ready for Commissioning 06/15.
2	LILO of both ckt, of Raigarh - Raipur at Akaltara TPP	2xD/C	400	71	118	118	118	71		APR-15	Commissioned 04/15. (Interim)

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

KVK ENERGY PVT. LTD. (KVK)

1	LILO of Mendasal - Baripada at Nilanchal TPP	D/C	400	16	0	0	0	0	JUN-16	Work yet to Start.
---	--	-----	-----	----	---	---	---	---	--------	--------------------

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

Kudgi Transmission Company Limited (KTCL)

1	Kudgi STPS - Narendra	2xD/C	400	36	46	46	46	36	FEB-15	AUG-15	Ready for Commissioning 08/15.
2	Madhugiri - Bidadi	D/C	400	186	256	242	237	140	DEC-15	MAR-16	The villagers are not allowing for any construction work at the respective locations and asking for huge compensation. Matter is brought to the notice of District Administration. These locations are nearer to 400/220 kV POWERGRID Bidadi substation. Being terminating point, no alternatives available for re-routing the line.
3	Narendra (New) - Madhugiri	D/C	765	758	870	800	789	470	DEC-15	DEC-15	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

LANCO ENERGY (P) LTD,. (LEPP)

1	Babandh TPP - Angul Pooling Station	D/C	400	48	72	0	0	0		DEC-16	Work yet to start.
2	LILO of Seoni - Wardha at Lanco Vidarbha TPS	D/C	765	15	16					DEC-13	
3	Lanco Amarkantak - Champa Pooling Station	D/C	400	95	158	96	12	0		APR-16	.
4	Phata HEP-Baramwari (Rudrpur)	D/C	220	8	20	0	0	0		DEC-16	
5	Routing of one circuit of Jorthong - New Melli via Rangit - IV	D/C	220							DEC-13	.
6	Teesta VI HEP - Rangpo Pooling Station	D/C	220	25							Detail survey completed section 164 approval received. Work yet to started.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

MALANA POWER COMPANY (MPCL)

- 1 Chango Yangthang - Ka Dogri Pooling Station
- 2 Ka Dogri - Jangi Pooling Station

D/C220

D/C400

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

NORTH EAST TRANSMISSION CO. LTD. (NETC)

1	Byrnihat - Azara (1st ckt)	D/C	400	42	124	124	124	42		JUL-14	Stringing Completed but cannot be commissioned since loop out arrangement by Meghalaya State Electricity Board is not ready at Byrnihat 400 kV S/S.
---	----------------------------	-----	-----	----	-----	-----	-----	----	--	--------	---

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

NORTH KARANPURA TRANSMISSION CO. LTD. (NKTCL)

1	Agra - Gurgaon	D/C	400	220					NOV-13	SEP-15	
2	Bareilly - Meerut	S/C	765	240					NOV-13	SEP-15	
3	Gurgaon - Gurgaon (PG)	D/C	400	20					NOV-13	SEP-15	
4	Lucknow - Bareilly	S/C	765	220					NOV-13	SEP-15	
5	Seoni - Sipat / Korba (Pooling).	S/C	765	334					NOV-13	SEP-15	

Legends

TL: Total Location STC: Stubs Cast TE: Towers Erected STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

NRSS XXXI (B) Transmission Limited (NRSSXXXI(B))

1	Kurukshetra - Malerkotla line	D/C	400	278	375	302	186	80	SEP-16	SEP-16	a) Forest is encountered in the route of line (deviation from RFP) and same is having cost & time implication. b) Change in Gantry Co-ordinates at Malerkotla end c) Severe RoW at 30 locations d) Agitation by locals & farmers in Punjab in Oct 2015 has affected the site progress. e)Due to MoP guidelines dated 15th Oct 15, cost of RoW compensation is increased.
2	Malerkotal - Amritsar line	D/C	400	298	412	307	242	70	SEP-16	SEP-16	a) Forest is encountered in the route of line (deviation from RFP) and same is having cost & time implication. b) Change in Gantry Co-ordinates at Malerkotla end c) Severe RoW at 4 locations d) Agitation by locals & farmers in Punjab in Oct 2015 has affected the site progress. e) Due to MoP guidelines dated 15th Oct 15, cost of RoW compensation is increased.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

NSL NAGAPATNAM POWER PVT. LTD. (NSLNPPL)

1	NSL TPP - Angul	D/C	400	46	0	0	0	0			Project Authority intimated that PGCIL yet to award construction of work.
---	-----------------	-----	-----	----	---	---	---	---	--	--	---

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

PATRAN TRANSMISSION COMPANY LIMITED (PATRANTCL)

1	LILO of both ckt of Patiala - Kaithal at Patran	D/C	400						MAY-16	MAR-16	
---	---	-----	-----	--	--	--	--	--	--------	--------	--

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

RELIANCE POWER TRANSMISSION LTD. (RPTL)

1	Moti Khavdi TPP - Jam Nagar	D/C	400								.
2	Rajgarh (PG) - Karamsad (GETCO)	D/C	400	486	654	654	654	486	JUN-11	DEC-15	Commissioned 12/15.
3	Rosa - Shahjehanpur (PG)	D/C	400	16				16		JUL-15	Commissioned in March 2012. reported in july 2015.(Line Charged by passing Shahjehanpur S/S).

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

RKM POWERGEN PVT. LIMITED (RKMPPL)

1	LILO of Raigarh (Kotra) - Raipur at Uchpinda (Interim Arrangement)	D/C	400								Commissioned (Interim Arrangement)
2	Uchpinda - Raigarh line	D/C	400	57	88	88	87	41		JAN-16	D/C portion of line is complete but the multi ckt portion of line is balance.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

SHIGA ENERGY PVT. LTD. ()

1	Legship - New Malli	D/C	220	20	33	0	0	0		MAR-16	
2	Tashiding - Legship	D/C	220	14	21	0	0	0			Acquisition of land falling in West district for the construction of the tower foundations is completed and further has been completed up to tower no. 16 in South district and for balance towers under process. Prior approval from CEA for installation of overhead transmission line has been received. Design consultant has been appointed and the design & drawings are received. Tower Foundation work at 4 tower locations has been completed and that at other six locations is under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

SIKKIM HYDRO POWER LIMITED (SHPL)

1 LILO of one ckt of Legship - New Melli at Rangit-II D/C 220

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

SKS POWER GENERATION LTD. (SKS)

1	Binjkote - Raigarh (Kotra) Pooling Station	D/C	400	55	93	93	93	55		MAY-15	Commissioned 05/15.
2	LILO of one ckt of Raigarh - Raipur at Binjkote TPP	D/C	400								Interim arrangement removed.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

STERLITE ENERGY LIMITED (SEL)

1Sterlite TPP - Jharsuguda

2x D/C400

Construction of line yet to be started from LILO Point to Jhasugda S/S.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

STERLITE GRID LTD. (SGL)

1	Dhramjaygarh - Jabalpur (JTCL)	D/C	765	758	992	992	992	758	MAR-14	SEP-15	Commissioned 09/15.
2	Jabalpur - Bhopal (BDTCL)	S/C	765	274	665	665	665	274	MAR-14	JUN-15	Commissioned 06/15.
3	Jabalpur - Bina (JTCL)	S/C	765	245	610	610	610	245	MAR-14	JUN-15	Commissioned 06/15.
4	Jullandhar - Samba line	D/C	400	270	356	351	340	172	AUG-18	FEB-16	Transmission licensee granted by CERC.Tariff adoption done by CERC.Force mejure events flood,Border Ceasefire violation, unseasonal heavy snow fall,rain fall and land slides notices sent to all LTTC's.Change in Law:i.As per notification SRO-105 by Dept.of Finance,Govt.of J&K GST has been changed from 10% to 12 % w.e.f 01.04.2015.ii.Central Excise duty has been increased 12.36% to 12.5 % w.e.f 01.03.2015. iii.Service tax has been increased 12.36% to 14% w.e.f 01.06.2015.iv.Custom duty has been changed due to Finance Act.v.New Guidelines by MoP No.3/7/2015-Trans dated 15.10.2015 for payment of additional Row compensation for Tower Base Area and corridor in addition to Crop Compensation,same has been intimated to all LTTCs.Force Majeure event:Delayed in approval of Sec.164 under EA2003.
5	Kharagpur (WBSETCL) - Chaibasa (PG)	D/C	400		421	402	385	170	MAR-16	FEB-16	Force Majeure event: Delay in forest clearance.Transmission licensee granted by CERC. Tariff adoption done by CERC. Project execution plan submitted to CEA & lead LTTC.Kharagpur S/s & Chaibasa S/s bays orientation has been shifted & project has been delayed due to shifting of bays.Resurvey has to be done for route & forest identification.Change in Law: i.Central Excise duty has been increased 12.36% to 12.5 % w.e.f 01.03.2015. ii.Service tax has been increased 12.36% to 14% w.e.f 01.06.2015.iii.Custom duty has been changed due to Finance Act. iv.New Guidelines by MoP No.3/7/2015-Trans dated:15.10.2015 for payment of additional RoW compensation for Tower Base Area and corridor in addition to crop compensation.The same has been intimated to all LTTCs.
6	LILO of Both ckt Uri - Wagoora at Amargarh	D/C	400	6					AUG-18	AUG-17	Trans.licensee granted by CERC. Tariff adoption done by CERC.Force mejure events flood,Border Ceasefire violation, unseasonal heavy snow fall,rain fall and land slides notices sent to all LTTC's.Change in Law:i.As per notification SRO-105 by Dept. of Finance,Govt. of J&K GST has been changed from 10% to 12 % w.e.f 01.04.2015.ii.Central Excise duty has been increased 12.36% to 12.5 % w.e.f 01.03.2015. iii.Service tax has been increased 12.36% to 14% w.e.f 01.06.2015.iv.Custom duty has been

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

changed due to Finance Act.v.New Guidelines by MoP No.3/7/2015-Trans dated15.10.2015for payment of additional RoW compensation for Tower Base Area and corridor in addition to Crop Compensation,same has been intimated to all LTTCs.Force Majeure event:Delayed in approval of Sec.164 under EA2003.

7	Purulia PSP (WB) - Ranchi (PG)	D/C	400	370	302	207	109	18	MAR-16	APR-16	Force Majeure event: Delay in forest clearance. Transmission licensee granted by CERC. Tariff adoption done by CERC. Project execution plan submitted to CEA & lead LTTC. Bays at Purulia S/s & Ranchi S/s has been shifted by the respective Utilities due to which project has been delayed as resurvey has to be done again for route & forest identification.In this regard Notice has been served to LTTC's.Multiple changes in substation gantry coordinates and Issues is pending with WBSETCL.Change in Law: i.Central Excise duty has been increased 12.36% to 12.5 % w.e.f 01.03.2015. ii.Service tax has been increased 12.36% to 14% w.e.f 01.06.2015. iii. Custom duty has been changed due to Finance Act. iv.New Guidelines by MoP no.3/7/2015-Trans dated:15.10.2015 for payment of additional RoW compensation for Tower Base Area and Corridor in addition to Crop compensation. The same has been intimated to all LTTCs.
8	RAPP - Shujalpur	D/C	400	402	521	521	521	402	FEB-16	JAN-16	
9	Samba - Amargarh line	D/C	400	574	783	216	60	0	AUG-18	AUG-17	Transmission licensee granted by CERC. Tariff adoption done by CERC. Forest Diversion &Wild Life Clearance Proposals submitted.Force mejure events flood,Border,Ceasefire violation, unseasonal heavy snow fall,rain fall and land slides notices sent to all LTTC's.Wild Life proposal is pending with NBWL.Change in Law:i.As per notification SRO-105 by Dept. of Finance, Govt. of J&K GST has been changed from 10% to 12 % w.e.f 01.04.2015.ii.Central Excise duty has been increased 12.36% to 12.5 % w.e.f 01.03.2015.iii.Service tax has been increased 12.36% to 14% w.e.f 01.06.2015.iv.Custom duty has been changed due to Finance Act.v.New Guidelines by MoP No. 3/7/2015-Trans dated 15.10.2015for payment of additional RoW compensation for Tower base area and corridor in addition to crop compensation,same has been intimated to all LTTCs.Force Majeure event:Delayed in approval of Section 164 under EA2003.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

Shekhawati Transmission Service Company Limited (SKHWTTSCCL)

1	Jhunjhunu - Nawalgarh line	S/C	220	32	108	77	68	0	FEB-15	DEC-15	court case pending, severe ROW problem, Railway crossing pending.
2	Sikar - Nawalgarh line	S/C	220	22	76	55	40	0	FEB-15	DEC-15	court case pending, severe ROW problem, Railway crossing pending.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

South East UP Power Transmission Company Limited (SEUPPTCL)

1	Bara - Karchana	D/C	400	80	124	0	0	0		FEB-16	Karchana gantry not finalised
2	Gonda - Shahjanpur	D/C	400	442	542	295	140	0		FEB-16	
3	LILO 400 Orai - Mainpur at Bah	D/C	400	92	135	133	132	57		FEB-16	2/0 ? 2A/0 stringing under hold due to construction of engineering college in the line corridor. Matter is pending with DM Mainpuri.
4	LILO of Obra - Sultanpur at Aurai	S/C	400	1	5	0	0	0		FEB-16	
5	LILO of Panki - Obra at Rewa Road	S/C	400	1	2	2	2	1		FEB-16	Completed.
6	LILO of Sarojini Nagar - Kursi RD at Sultanpur RD	D/C	400	14	18					FEB-16	
7	Mainpuri - Aligarh	D/C	400	186	219	218	209	63		FEB-16	
8	Mainpuri - Bara Ckt-I	S/C	765	375	889	612	332	0		FEB-16	3 locations are under hold since long due to land allocated for women PAC camp in line corridor at Mainpuri. Matter has been taken up with DM Mainpuri. Approx 3.8 km route of each line passing through proposed refinery of BPCL near Bara. Matter is pending with High Power committee as per directives of High Courte Allahabad.
9	Mainpuri - Bara Ckt-II	S/C	765	750	899	846	775	140		FEB-16	3 locations are under hold since long due to land allocated for women PAC camp in line corridor at Mainpuri. Matter has been taken up with DM Mainpuri. Approx 3.8 km route of each line passing through proposed refinery of BPCL near Bara. Matter is pending with High Power committee as per directives of High Courte Allahabad.
10	Mainpuri - Unnao (Quad)	S/C	765	188	449	380	266	0		FEB-16	3 locations are under hold since long due to land allocated for women PAC camp in line corridor at Mainpuri. Matter has been taken up with DM Mainpuri.
11	Meja - Bara	D/C	400	64	83	83	83	64		FEB-16	Completed.
12	Rewa Road - Karchana	D/C	400	58	102					FEB-16	Karchana gantry not defined.
13	Rewa Road - Meza	D/C	400	68	91	91	91	68		FEB-16	Completed
14	Tanda - Gonda line	D/C	400	188	241	97	54	0		FEB-16	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TALCHER TRANSMISSION CO. LTD. (TTCL)

1	Behrampur - Gazuwaka	D/C	400	290					OCT-12	SEP-13	
2	Talcher II - Behrampur	D/C	400	220					OCT-12	SEP-13	
3	Talcher II - Rourkela	D/C	400	161					OCT-12	SEP-13	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TEESTA URJA LTD. (TUL)

1	Teesta III - Kishanganj	D/C	400	424	571	404	374	160		MAR-16	GOKE Territorial Forest, MANJHA UCC Reserve Forest, GHUM SIMANA Reserve Forest (Darjeeling & Kurseong division) - " In principle Approval (Stage-I)" has been accorded by MoEF, New Delhi on 28.05.2013. (30 Towers, Total Area 47.4932 Ha.) Stage-II clearance for WB portion is pending. Kishanganj S/S of PGCIL is expected to commission by Dec.15.
2	Teesta III - Rangpo line	D/C	400	72	98	95	91	26		DEC-15	Work in progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TORRENT POWER LTD (TOR. POW. (UNOSUGEN))

1	DGEN - Vadodara	D/C	400								Work awarded to M/s Instalaciones. Inabemsa. Spian on May 2014. Route changed after survey observations.
2	DGEN TPS - Bharuch/Dahej Pooling Station	D/C	400								.
3	Navseri - Bhasten	D/C	220								Work awarded to M/s Instalaciones. Inabemsa. Spian on May 2014. Route changed after survey observations.
4	Sandila TPP - ATS not defin	D/C	400								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TRN ENERGY PVT. LTD. (TRNE)

1	TRN (TPP) - Raigarh PS (Tamnar)	D/C	400	30				30		JAN-16	Commissioned 01/16.
---	---------------------------------	-----	-----	----	--	--	--	----	--	--------	---------------------

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

VANDANA VIDYUT LTD. (VVL)

1	Salora TPS - Dharamjaigarh (Korba) (PGCIL) Pooling Station	D/C	400	60	84					MAR-17	Yet to start construction of 400 kV D/C line from Salora TPS - Dhranjaygarh (70 KM). Interim arrangement available. LOI has been issued to M/s EBPL Ventures Pvt. Ltd. , Bhilai. The line is expected to be completed by March, 2017.
---	--	-----	-----	----	----	--	--	--	--	--------	---

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

VEMAGIRI TRANSMISSION SYSTEM LIMITED (VTSL)

1	Khammam - Hyderabad line -I	D/C	765	410					APR-15		Bidding process to be taken up
2	Vemagiri Pooling Station - Khammam line -I	D/C	765	455					APR-15		Bidding process to be taken up

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

VISA POWER LTD (VISA)

1	Visa Power TPP - Raigarh Pooling Station	D/C	400	26	37	33	26	0	JUN-15	Work is under Construction.
---	--	-----	-----	----	----	----	----	---	--------	-----------------------------

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

WESTERN U.P. POWER TRANSMISSION CO. LTD. (WUPPTCL)

1	Ataur-Indirapuram	D/C	400	16	54	16	2	0		MAY-17	One loc. is in 5th Res. Bn. CISF compound which is crucial and approval is awaited
2	Greater Noida-Noida (Sec -148)	D/C	400	46	130	90	16	0		MAY-17	Approval u/s 164 received
3	Greater Noida-Sikandrabad	D/C	400	17	53	53	53	17		MAR-16	Ready for Commissioning
4	Hapur-Ataur	D/C	400	53	154	127	97	2		DEC-15	Approval u/s 164 received
5	Hapur-Greater Noida	S/C	765	66	187	173	115	0		MAY-16	
6	Hapur-dasna	D/C	400	14	44	28	14	0		DEC-15	Approval u/s 164 received
7	LILO of Meerut -Agra at Greater Noida	S/C	765	11	35	35	35	11		FEB-16	
8	LILO of Moradabad-Muradnagar at Hapur	D/C	400	2	7	7	2	0		DEC-15	Approval u/s 164 received
9	LILO of Muradnagar -Muzzafarnagar at Ataur	D/C	400	15	48	17	0	0		MAY-16	Work stopped at 4 locations due to RoW causing more than 4 months delay
10	LILO of Rishikesh -Kashipur at Nehtaur (Bijnor)	D/C	400	15	44	0	0	0		DEC-15	Approval u/s 164 yet received
11	Mainpuri-Greater Noida	S/C	765	180	494	494	494	180		NOV-15	
12	Mainpuri-Hapur	S/C	765	217	602	590	546	89		DEC-15	