

TRANSMISSION SCHEMES (TRANSMISSION LINES & SUB-STATIONS) FOR EVACUATION OF
POWER FROM THE GENERATION PROJECTS 2021-22

28-February-2022

Associated Transmission Lines and Substations	State/Agency Executing Asociated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completi on	Remark (Status of all statutory clearences particularly forest clearence and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos) /Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Er ection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
Adhunik Power TPP (Mahadev Prasad TPP) (2x270 MW), PS,Jhk, APCL.U1-11/12(C),U2-3/13 (C)												
1 Adhunik - Jamshedupur (PG) (Padampur)	ADHUNIK	D/C	400	1				1		JUL-12	JUL-12	Commissioned. 7/12
Remark:												
Agartala (AGTP) (4x21 MW), PS NEEPCO, Tripura,ST-I, 08/16 (C),ST-2,3/15(C)												
1 AGTP - Agartala line	TSECL	D/C	132									
2 AGTP - Kumarghat line	TSECL	S/C	132									
Remark: Agrartala Gas Turbine Combinedd Cycle Extension Plant Stg-1 (25.5MW) commissioned on 23.08.2015.												
Akaltara(Naiyara) TPP (6x600 MW), Chg, KSK, U1-8/13(c),U2-8/14(c),U3-12/17,U4-3/18,U5-9/18,U6-12/18												
1 LILO of both ckt, of Raigarh - Raipur at Akaltara TPP		2xD/C	400	71	118	118	118	71		APR-15	APR-15	Commissioned 04/15. (Interim)
2 KSK Mahanadi (Warda Power) - Champa Pooling Station		2xD/C	400	105	164	164	164	105		JUN-15	JUN-15	Ready for Commissioning 06/15.
Remark:												
Alaknanda HEP (6x50 MW), PS, UK, Badrinath, Project dropped												
1 Alaknanda HEP - Joshimath	GMR	D/C	220									
Remark: Generation project has been dropped.												
Amravati, TPS,(5x270+5x270), Phase-II-uncertain												
1 LILO of Koradi -Akola at Amravati	IBPL	D/C	400	14	22	22	22	14		OCT-12	OCT-12	Commissioned 10/12.
2 Amravati - Akola (Bableshtar) - I	IBPL	D/C	400	207	279	279	279	207		MAR-15	MAR-15	Commissioned 03/15.
Remark:												
Anpara C (2X600 MW),PS,UP,LANCO,U1&2-11/11(C)												
1 Shifting of Anpara B-Unnao termination point from Anpara B to Anpara C sw. yard.	UPPTCL	S/C	765	1	6	6	6	1		MAR-12	MAR-12	Commissioned 3/12.
2 Shiffing of 765 kV Anpara- Unnao at Unnao	UPPTCL	S/C	765	1	3	3	3	1		OCT-11	OCT-11	Line charged at 400 kV Oct'11
3 Extn. of Bus from Anpara B to Anpara C.	LEPP	D/C	400							JUN-10	JUN-10	Work completed. 6/10.
4 Unnao	UPPTCL		765/400	1000	100	100	100	100		MAR-12	MAR-12	Commissioned 3/12.
Remark:												
Anpara-D TPP (2x500 MW),SS,UP,UPRVUNL, U6-6/15 (C),U7-3/16 (C)												
1 Anpara D - Unnao	UPPTCL	S/C	765	426	1225	1225	1225	426	AUG-19	DEC-21	NOV-21	Commissioned 11/21.
2 Anpara C - Anpara D	UPPTCL	S/C	765	3	11	11	11	3	JAN-12	JUN-14	JUN-14	Commissioned 06/14.
3 Anpara B-Anpara D (Ckt-I)	UPPTCL	D/C	400	5	23	23	23	5		MAR-16	MAR-16	Commissioned 03/16.
4 Anpara D. S/S	UPPTCL		765/400	1000	100	100	100	100		JUN-14	JUN-14	Commissioned 06/14.

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/ Recp.Materia	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Remark:

Anuppur TPP Ph-I, (2x600 MW),PS,MP,Moser Baer Power MP, U1-4/15 (C),U2-2/15 (C)

1	LILO of Amarkantak - Korba at Anooppur	MPPTCL	D/C	220	16	18	18	18	16		NOV-12	NOV-12	Commissioned 11/12.
2	Jabalpur Pooling Station - Jabalpur (High Capacity) line	PGCIL	D/C	400	31	45	45	45	31		DEC-13	DEC-13	Commissioned in Dec'13.
3	Anuppur (Moser Baer) - Jabalpur Pooling Station	PGCIL	D/C	400	492	600	600	600	492		AUG-14	AUG-14	Commissioned 08/14.

Remark:

Avantha Bhandar TPS, (2x600 MW), PS,Chhattisgarh,Korba West Power Comany Limited U1-3/14(C),

1	LILO of on Ckt of Raigarh - Raipur at Avantha Bhandar (Korba west) TPS	KWPCL	D/C	400	10	22	22	22	10		DEC-13		Interim arrangement.
2	Avantha Bhandar TPS (Korba West) - Raigarh (Kotra)	KWPCL	D/C	400	37	64	64	64	37		DEC-16	DEC-16	Commissioned 05/2016 (Late Reported)

Remark:

Avantha (Jhabua Power) (2x600 MW), PS,Seoni,MP, BHEL, U1-03/14 (C)

1	Jhabua Power TPS - Jabalpur Pooling Station.	JHAPL	D/C	400	131	207	207	207	131		MAY-15	MAY-15	Commissioned 05/15.
---	--	-------	-----	-----	-----	-----	-----	-----	-----	--	--------	--------	---------------------

Remark:

Babandh - (Dhenkanal) TPS , (2x660 MW), PS Orissa, Lanco Infratech U1-7/18,U2-1/19

1	Babandh TPP - Angul Pooling Station	LEPP	D/C	400	48	72	0	0	0		DEC-16		Work yet to start.
---	-------------------------------------	------	-----	-----	----	----	---	---	---	--	--------	--	--------------------

Remark:

Baghliar-II HEP (3x150MW) SS,J&K, JKPDC, U1-9/15 (C),U2-9/15(C),U3- 10/15 (C)

1	LILO of one ckt. of Kishanpur - New wanpoh at Baglihar HEP	JKPDD	D/C	400	8	16	16	16	8		MAY-18	MAY-18	Ready for Commissioning 05/18.
---	--	-------	-----	-----	---	----	----	----	---	--	--------	--------	--------------------------------

Remark:

Bajoli Holi HEP(3x60=180 MW), HP, GMR-BHHPPL, U1-U3 (03/20)

1	Bajoli Holi - Lahal	HPPTCL	D/C	220	36	59	59	59	36	JUN-21	DEC-21	DEC-21	Commissioned 12/21 (Late Reported).
2	Lahal GISS - Chamera (PS)	HPPTCL	D/C	400	71	114	90	39	0	SEP-21	DEC-21		Work in Progress and all efforts have been made to complete the work by Dec-21.
3	Lahal S/S	HPPTCL		400/220	630	100	100	100	100	JAN-18	DEC-20	NOV-20	Commissioned 11/20.

Remark:

Balco TPS PS,Chg,Sterlite,U1-6/15 (C),U2-3/16 (C),U3-2/14,(4x300 MW, 4x67.5 (CPP)) 4x67.5 (C)

1	Balco - Dharamjaygar Pooling Station	BALCO	D/C	400	46	72	72	70	46		DEC-16	DEC-16	Commissioned 06/2016 (Late Reported).
2	LILO of one ckt of Korba - Birsinghpur at Balco	BALCO	D/C	400	35				35		JUN-12	MAR-12	commissioned 3/12 (Interim)

Remark:

Bandakhar TPP, (300 MW), PS,Chg, MCC&PL, U1-6/15 (C)

1	LILO of ACBIL-Baraari (Bilaspur) PS at Bandakhar (Maruti Clean Coal)	MCCPL	D/C	400	6	14	14	14	6		JUN-14	JUN-14	Commissioned 06/14.
---	--	-------	-----	-----	---	----	----	----	---	--	--------	--------	---------------------

Associated Transmission Lines and Substations	State/Agency Executing Asociated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)	
					TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Er ection					
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	
Remark:													
Barkhera TPP (2x45 MW), PS,UP, Bajaj,													
1	Barkhera (Bajaj) - Dohna	UPPTCL	D/C	132		203	203	203	129			Line energised on 13.09.2017.	
Remark:													
Bela TPP (1x270 MW),PS,Maha,IEPL,U1-3/13(C)													
1	LILO of Mouda - Wardha at Bela	IEPL	D/C	400	0	2	2	2	0		NOV-12	Completed (Interim)	
2	LILO of Koradi II- Wardh(PG) at Bela TPP	MSETCL	D/C	400	49	75	75	75	49		DEC-15	DEC-15	Commissioned 12/15. (Only LILO Portion 2x24.3 Ckm has been taken).
Remark:													
Bellary TPP (3X500 MW),SS,KAR,KPCL,U1-12/07(C),U2-6/14,U3-3/16 (C)													
1	LILO of RTPS - Guttur at BTPS.	KPTCL	D/C	400	2	3	3	3	2		JUN-08	JUN-08	Commissioned 6/08
2	BTPS- Hiriyr	KPTCL	D/C	400	313	440	440	440	313	DEC-08	MAR-12	MAR-12	Commissioned 3/12
Remark:													
Bhadradri TPP (Manuguru) (4x270 MW),TSGENCO, U1-12/17,U2-2/18,U3-5/18,U4-8/18													
1	Julurupadu - Manuguru TPP	TSTRANS	D/C	400	225	313	313	313	225	MAR-17	DEC-19	NOV-19	Commissioned 02/19 (Late Reported).
2	Julurupadu (QM) - Suryapet S/s	TSTRANS	D/C	400	219	306	306	306	219	MAR-17	OCT-17	JAN-18	Commissioned 12/2017(Late Reported)
3	400kV Suryapet Bay Extensions	TSTRANS		400	0								
4	Julurupadu S/S	TSTRANS		400/220	630	100	100	100	100		AUG-18	JUL-18	Commissioned 07/18.
Remark:													
Bhasmey HEP (2x25.5 MW),PS,Sikkim,Gati Infra,U1,2&3 (2021-22)													
1	LILO of one circuit of Chujachen - Rangpo line at Bhasmay	GIPL	2xS/C	220	10						MAY-18		Work yet to be awarded.
Remark: Generation Projects stopped since Dec-16													
Bhavanagar Padva (2x250MW),SS,Guj,BHEL,U1-6/16,U2-9/16													
1	LILO of Savarkundla - Vartej at BECL (Padva)	GETCO	D/C	220	56	97	97	97	56		JUN-13	JUN-13	Commissioned 06/13.
2	BECL (Padva) - Botad line	GETCO	D/C	220	188	310	233	177	34		MAR-22		Tender on website and last date is 10.12.2018. (Risk & cost for Balance work).
3	BECL (Padva)- Sagapara line	GETCO	D/C	220	83	139	139	139	83		MAR-14	MAR-14	Commissioned 03/14.
Remark:													
Bhavanapaddu TPP, (2x660MW),PS, AP,East cost Energy, U1-12/17,U2-05/18													
1	Bhavanapaddu TPP - Srikakulam (PS)	XYZ	D/C	400	44								
Remark:													
Bhawani Barrage HEP -II & III (4x15 MW), SS,TN, TANGEDCO, BB-II (U1-8/13 (C),U2-9/13(C), BB-III (U1-12/12 (C),U2-9/13(C)													
1	LILO of Mettupalayam - Irumborai line at BKB-II	TANTRAN	D/C	110	4	12	12	12	4		SEP-13	SEP-12	Commissioned 09/13.
2	BKB-II Common point - Thirucengode line	TANTRAN	S/C	110	9	40	40	40	9		AUG-12	AUG-12	Energised on 23.08.12.
3	BKB-II Common point - Pallipalayam line	TANTRAN	S/C	110	2	7	7	7	2		AUG-12	AUG-12	Energised on 23.08.12.
Legends													
Report generated through					Wednesday 09 March 2022			10.55.52 AM					
TL: Total Location		STC: Stubs Cast		TE: Towers Erected			STG: Stringing Completed			Page 4 of51			

Associated Transmission Lines and Substations		State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
						TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/ Recp.Materia	STG(C km)/Erection				
1.		2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
4	BKB-III Common point - BKB-II line	TANTRAN	S/C	110	22	69	69	69	22		JUN-12	JUN-12	Energised 6/12
5	BKB-III - Common point line.	TANTRAN	D/C	110	6	13	13	13	6		AUG-12	AUG-12	Energised on 13.08.12.
6	BKB-III Common point - Nallur line	TANTRAN	S/C	110	10	36	36	36	10		AUG-12	AUG-12	Energised on 13.08.12.
7	BKB-II - Common Point line	TANTRAN	D/C	110	15	30	30	30	15		AUG-12	AUG-12	Energised on 23.08.12.
8	LILO of BKB-I - SP Budur at BKB-II line	TANTRAN	D/C	110	5	10	10	10	5		JUN-11	JUN-11	Energised on 06/11
Remark:													
Bhusaval TPS (2x500 MW),SS,MAHA,MSPGCL,U4-3/12 (C),U5-3/12 (C)													
1	Bhusaval - II - existing Khadka	MSETCL	D/C	400	15	26	26	26	15	DEC-09	APR-10	APR-10	Commissioned 4/10.
2	Bhusaval - II - Amalner	MSETCL	D/C	220	197	331	331	331	197		NOV-11	NOV-11	Commissoed 11/11
3	Bhusaval - II - Aurangabad	MSTRANS	D/C	400	185	283	283	283	185		DEC-11	DEC-11	Commissioned 12/11.
4	Bhusaval (ICT-I) S/S	MSETCL		400/220	500	100	100	100	100		AUG-11	AUG-11	Commissioned 8/11.
5	Bhusaval (ICT -II) S/S	MSETCL		400/220	500	100	100	100	100		SEP-11	SEP-11	Commissioned 9/11.
Remark:													
Bijora Ghanmukh TPP (2x300MW), Maharashtra ,JPGPL, Uncertain													
1	JPGPL TPS Switchyard - Warora PS (JPGPL-TBCB)	MSETCL	D/C	400	0	0	0	0					Not in STU Plan.
Remark:													
Bina TPS (2x250 MW),PS,MP,Bina power,U1-8/12(C),U2-3/13(c)													
1	Termination of Ckt of above at Bina (PG) & otuer ckt at Bina (MPTCL)	JV(PG&JP	D/C	400							JAN-15	JAN-15	Commissioned.
2	Bina TPS - Suitable location (along Bina (PG) - Bina (MPPTCL)	JV(PG&JP	D/C	400	40				40		JAN-15	JAN-15	Commissioned 01/15.
Remark:													
Binjkote TPP (4x300 MW),PS,Chg,SKS Power, U1-4/17(c),U2-3/18(c), U3,4-unknown													
1	Binjkote - Raigarh (Kotra) Pooling Station	SKS	D/C	400	55	93	93	93	55		MAY-15	MAY-15	Commissioned 05/15.
Remark:													
Bokaro TPS													
1	Bokaro TPS Extn.- Koderma TPS	PGCIL	D/C	400	200	276	276	276	200	AUG-12	DEC-14	DEC-14	Commissioned 12/14.
Remark:													
Bongaigaon TPS (3x250 MW),CS, Assam, NTPC, U1-6/15 (C),U2-3/17(C),U3-12/17													
1	BTPS-Agia-Sarusajai (2nd Circuit, Balance portion)	AEGCL	S/C	220	65	195	195	195	65		SEP-14	SEP-14	commissioned 9/14
2	Bongaigaon TPS - Bongaigaon	PGCIL	D/C	400	6	11	11	11	6		DEC-12	DEC-12	Commissioned 12/12.
3	Kokrajhar - Bilashipara - Gauripur	AEGCL	S/C on D/C	132	63	203	203	203	63	SEP-13	NOV-19		Kokrajhar to Bilashipara charged on 24.06.16 and Bilashipara to Gauripur charged on 14.06.2016

Associated Transmission Lines and Substations		State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
						TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/ Recp.Materia	STG(C km)/Erection				
1.		2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
4	Bongaigaon TPS - Rangia (Salakati)	AEGCL	D/C	220	324	516	516	516	324	JUN-19	DEC-19	NOV-19	Commissioned 08/19 (Late Reported).
5	BTPS - Kokrajhar line	AEGCL	S/C on D/C	132	10	39	39	39	10	DEC-13	JUN-16		Line charged on 30.06.2016.
Remark: Budhil HEP (2x35 MW), PS, H.P., LANCO Green, U1-5/12(C),U2-5/12.(C)													
1	Budhil -Chamera III	LEPP	S/C on D/C	220	40	62	62	62	40		MAR-12	MAR-12	Commissioned 3/12
Remark: Butibori (2x300 MW) TPS Phase -II,PS,Maha,RPL,U1-8/12(C),U2-11/12													
1	Buttibori TPS -Buttibori-III	MSETCL	D/C	220	1				1		DEC-11	DEC-11	Commissioned 12/11.
2	butibori III	MSETCL		220/132	100	100	90	100	90		MAR-13	MAR-13	Commissioned on 26.03.2013
Remark: Chamera-II HEP,CS,HP,													
1	Chamera-II HEP (Part-I)-Chamera Pooling Station	PGCIL	S/C	400	1	3	3	3	1	APR-10	MAR-11	MAR-11	Commissioned 3/11.
Remark: Chamera-III HEP (3x77 MW), CS,H.P.,NHPC, U1-6/12,(C) U2-6/12(C), U3-6/12 (C)													
1	Chamera-II HEP - Jullandur line	PGCIL	D/C	400	324	444	444	444	324		MAR-13	MAR-13	Commissioned 03/13.
2	Chamera-III - Pooling Station Near Chamera-II HEP	PGCIL	D/C	220	30	46	46	46	30		AUG-11	AUG-11	Commissioned 8/11
3	GIS Pooling Station near Chamera-II HEP	PGCIL		400/220	630	100	100	100	100		AUG-11	AUG-11	Commisiioned 8/11.
Remark: Chandrapur TPS, (2x500 MW), SS, Maha, MSPGCL, U1 to 7 (C) U8-3/15 (C), U9-3/16 (C)													
1	LILO of Chandrapur - Parli at Chandrapur II	MSETCL	D/C	400	3	11	11	11	3		SEP-13	APR-13	Commissioned 4/13.
2	Warora-Wardha(2nd Ckt)	MSETCL	S/C	400	76	223	223	223	76		JAN-13	JAN-13	Commissioned 01/13.
3	Chandrapur switching Strn. - Chandrapur II S/S	MSETCL	S/C	400	4	11	11	11	4		MAR-14	MAR-14	Commissioned 03/14.
4	Chandrapur-II - Warora	MSETCL	D/C	400	91	138	138	137	91		JUN-13	JUN-13	Commissioned 06/13.
5	Chandrapur-II (Addl.)	MSETCL		400/220	500	100	97	96	85		AUG-17	MAR-18	Priority Bay 410, 426, 408 (Tie Bay) and 409 ,411, 412, 428, 429, 404, 405 commissioned from 30.12.2013 to 13.3.2014. In 400KV Switchyard- erection of ICT-2 is balance. ICT-I (500 MVA) commissioned on 31-03-2018.
Remark: Chango Yangthang (140 MW), PS, Spiti,HP, MPCL, Project dropped													
1	Ka Dogri - Jangi Pooling Station	MPCL	D/C	400									
2	Chango Yangthang - Ka Dogri Pooling Station	MPCL	D/C	220									
Remark: Project has been dropped from generation program.													

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completi on	Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos) /Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Er ection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Chanju-I HEP (3x12 MW) on Ravi river, SS HPPTCL, IA Energy, U1,2-2/17(C), U3-9/17

1	LILO of one ckt Kurthala - Bathri at Nakrot Pooling Station	HPPTCL	D/C	132	1	1	1	1			MAR-17	Completed.
2	Chanju - Nakrot line	HPPTCL	D/C	132	12	30	29	27	10	MAY-16		commissioned.

Remark:

Chhabra TPP Extn. (2x250 MW) SS,Raj, RRVUNL, U3-9/13(C),U4-6/14 (C)

1	Chhabra TPS - Jhalawar	RVPNL	S/C	220	101	329	329	329	101	AUG-11	AUG-11	Commissioned 8/11.
2	Chhabra TPS -Hindaun	RVPNL	S/C	400	342	803	803	803	342	APR-10	APR-10	Commissioned 4/10

Remark:

Chhabra TPS-II(2x660),SS,RRVUNL,Rajasthan, U5-4/17(c),U6-12/18

1	Chhabra TPS - Anta (Baran)	RVPNL	D/C	400	179	244	244	244	179	JAN-15	JAN-15	Commissioned 01/15.
---	----------------------------	-------	-----	-----	-----	-----	-----	-----	-----	--------	--------	---------------------

Remark:

Chitrangi TPP Ph-I (6x660 MW), Ph-II (3x660 MW),SS,MP,Ph-I,U1-9/13,U2-12/13,U3-3/14,U4-6/14,U5-9/14,U6-12/14, Ph-II,U1-3/15,U2-6/15,U3-9/19

1	Chitrangi TPS - Vindhyachal Pooling Station	XYZ	D/C	765								
---	---	-----	-----	-----	--	--	--	--	--	--	--	--

Remark:

Chujachen HEP (2x49.5 MW)PS,Sikkim,GIL,U1-4/13(C),U2-4/13 (C).

1	Chujachen HEP - Rangpo PS	GISL	D/C	132							MAR-17	Line commissioned.
2	LILO of Melli - Gantok at Chuzachen (LILo point at namthang)	GISL	D/C	132	47	91	91	91	47	APR-13	MAR-17	Commissioned 04/13. (Interim arrangement)

Remark:

Chutak-HEP (4x11 MW), CS, J&K, NHPC, U1-11/12(C), U2- 11/12(C), U3- 11/12(C), U4-1/13(C)

1	Gramthong -II - Sankoo	JKPDD	S/C	66	27	154	154	154	27	SEP-14	MAR-17	Commissioned.
2	Chutak HEP-Gramthong -II	JKPDD	S/C	66	5	29	29	29	5	SEP-12	MAR-17	Commissioned.
3	Chutak HEP-Kargil-I	JKPDD	S/C	66	10	55	55	55	10	OCT-12	MAR-17	Commissioned.
4	Khangral - Mulbek -II	JKPDD	S/C	66	23	117	117	117	23	SEP-14	MAR-17	Commissioned
5	Mulbek-II - Kargil -I	JKPDD	S/C	66	28	124	124	124	28	SEP-14	MAR-17	Commissioned.
6	Kargil S/S	JKPDD		66/11	60	100	100	100	100	SEP-12		Commissioned.
7	Khangral (Bodhkharbu)	JKPDD		66/11	60	100	100	100	100	SEP-14		Commissioned.
8	Mulbeck	JKPDD		66/11	60	100	100	100	100	SEP-15		Commissioned.
9	Gramthong S/S	JKPDD		66/11	60	100	100	100	100	SEP-12		Commissioned.
10	Sankoo S/S	JKPDD		66/11	60	100	100	100	100	SEP-14		Commissioned.

Remark:

Common System Associated with Costal Energen Private Ltd and Ind-Barath Power Ltd. (LTOA) Gen. Proj. in Tuticorin area Part - B..

1	Tuticorin Pooling Station - Salem Pooling Station	PGCIL	D/C	765	731	1000	1000	1000	731	SEP-14	NOV-16	NOV-16	Commissioned 11/2016.
2	Salem PS - Madhugiri PS line	PGCIL	S/C	765	243	644	644	644	243	SEP-14	OCT-18	OCT-18	Commissioned 10/18.
3	Salem Pooling Station - Salem	PGCIL	D/C	400	120	165	165	165	120	SEP-14	AUG-15	AUG-15	Ready for commissioning 08/15.

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completi on	Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos) /Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Er ection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Remark:

Cosmos Sponge TPS, (1x350 MW), PS,Chh,CSPL,U1-6/13

1 CSPL TPS - Raigarh Pooling Station (Near Kotra) XYZ D/C 400

Remark:

Cuddalore TPP (2x600 MW), PVT, IL&FS, SS, Tamil Nadu, U1-9/15 (C) U2-05/16

1 Cuddalore - Naggapattinam ITPCL D/C 400 95 138 138 138 95 JAN-15 AUG-16 Commissioned 01/15. (Late reported.)

Remark:

Dada Dhuni wale TPP, Khandwa (2x800 MW) SS,MP, U1-7/15,1U2-12/16

1 Dada Dhuniwale TPP - Moondi Pooling Point MPPTCL D/C 400 80

2 Handia S/S MPPTCL 400/220 630 0 0 0 0

3 Badnawar (New) s/s MPPTCL 400/220 315 100 100 100 100 MAR-19 MAR-19 MAR-19 Commissioned 03/19.

Remark:

Damaracherla TPP (2*600+4*800), TSGenco, Telangana

1 Damacherla TPP - Choutuppal TSTRANS D/C 400 300 SEP-18

2 Damaracherla TPP - Maheswaram (TS) TSTRANS D/C 400 310 SEP-18

3 Damacherla TPP - Dindi TSTRANS D/C 400 280 SEP-18

4 Damaracherla TPP - Jangaon TSTRANS D/C 400 310 SEP-18

Remark:

Damodaram Sanjeevaiah(Krishnapatnam) TPP, (2x800MW) SS,AP, APPDCL, U1-9/14 (C), U2-3/15 (C)

1 Krishnapatnam TPS- Chittoor (Balance) APTRANS D/C 400 180 180 JUL-15 JUL-15 Commissioned 07/15.

2 Krishnapatnam TPS - Nellore. APTRANS D/C 400 72 112 112 112 72 NOV-12 NOV-12 Commissioned 11/12.

3 Bonapally - Chittoor (Quad) APTRANS D/C 400 196 281 281 281 196 FEB-15 FEB-15 Commissioned 02/15.

Remark:

Darlipalli TPS(2x800), Odissa, NTPC, U1-02/18, U2-08/18

1 Darlipalli TPS - Jharsuguda (Sundergarh) PS line PGCIL D/C 765 41 61 61 61 41 APR-17 APR-17 Ready for Commissioning 04/2017

Remark:

Derang TPP (2x600MW) PS, Orissa, JIPL, U1-5/14 (C), U2-1/15 (C)

1 Derang - Angul Pooling Station JPL MC+D/ C 400 154 231 231 231 154 AUG-14 AUG-14 Commissioned 08/14.

Remark:

DGEN TPS (3x400MW), Torrent Power Ltd, Gujarat

1 DGEN TPS - Bharuch/Dahej Pooling Station TOR. D/C 400

2 DGEN - Vadodara (DGEN TL - TBCB) TOR. D/C 400

Work awarded to M/s Instalaciones. Inabemsa. Spian on May 2014. Route changed after survey observations.

Associated Transmission Lines and Substations		State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
						TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/ Recp.Materia	STG(C km)/Erection				
1.		2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
3	Navseri - Bhasten (DGEN TL - TBCB)	TOR.	D/C	220									Work awarded to M/s Instalaciones. Inabemsa. Spian on May 2014. Route changed after survey observations.
4	Bharuch/Dahej	TOR.		765/400	1500	0	0	0	0				
Remark:													
Dhariwal TPS (2x300 MW), PS, Maharashtra, DIPL, U1-11/13(C),U2-5/14 (C)													
1	Dhariwal TPS -Channdrapur II (1st Ckt)	DIL	S/C	400	10	29	29	29	10		SEP-13	SEP-13	Commissioned 09/13.
2	LILO of one ckt of Bhadravati (PG) - Parli at Dhariwal	DIL	D/C	400	31	51	51	51	31		AUG-14	AUG-14	Commissioned 08/14.
Remark:													
Dharmapura TPP (4x300 MW), Jain Energy, P.S,													
1	Jain Energy TPS - Dharamjaygarh Korba Pooling station	JAIN ETL	D/C	400							MAR-17		
Remark:													
Dikchu HEP (2x48MW)PS,Sikkim,SKPPL,U1,U2-4/17(C)													
1	(Sikkim) Dikchu Pool - Rangpo (Samardong) (twin)	PGCONSU	D/C	220	50					DEC-18	SEP-18		
2	Dikchu HEP - Dikchu Pool	SIKKIM	D/C	132		0	0	0					Yet to award
3	(Sikkim) Dikchu Pool - Singhik	PGCONSU	D/C	220	46					DEC-18	JUN-19		
4	(Sikkim) Dikchu Pool - Parbing line	PGCONSU	D/C	132	42	96				DEC-18	MAR-19		
5	LILO of Teesta III - Rangpo 400 kv line at Dikchu (Interim connectivity)	SIKKIM	D/C	400	1	2	2	12	1		FEB-17		Completed.
6	(Sikkim) Dikchu pool (new) S/S	PGCONSU		132/33/11	100		0	0	0	DEC-18	MAY-19		
Remark:													
Durgapur (DPL) Extn. (250 MW), SS,WB, U8-3/14 (C)													
1	DPL - Bidhan nagar	DPL	D/C	400								MAR-12	Existing line.
Remark:													
Durgapur TPS (2x500 MW),CS,WB,DVC,U1-7/11(C),U2-3/1 (C)													
1	Durgapur-Jamshedpur (Part Line)	PGCIL	D/C	400	276	519	469	451	276		APR-12	APR-12	Commissioned 4/12.
2	LILO of Durgapur-Jamshedpur (PG) at Durgapur STPS	DVC	D/C	400	7	14	14	14	7	MAY-09	MAR-11	JAN-11	Commissioned 3/11.
3	Durgapur STPS - Raghunathpur	DVC	D/C	400	138	208	208	208	138	MAY-10	JUL-13	JUL-13	Commissioned 07/13.
Remark:													
Dwarkesh Energy Ltd TPP (2x660 MW) PS, Khandwa, MP,													
1	Dwarkesh Energy TPP - Indore	XYZ	D/C	765									
Remark:													
EMCO Warora TPP (2x300 MW), PS,Maha,GMR, U1-2/13 (C),U2-8/13(C)													

Associated Transmission Lines and Substations		State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
						TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection				
1.		2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1 EMCO - Bhadrawathi (PG)		GMR	D/C	400	80	96	96	96	80		JAN-13	JAN-13	Commissioned 01/13.
Remark:													
Ennore TPP, Ennore Exp, N Chennai-III(2X660, 660, 800),TG,TANGENDCO,U1-3/20,U2-4/19;U1-9/21;U1-9/18													
1	ETPS exp. - North Chennai Pooling Station	TANTRAN	D/C	400	24	9	8	8	2	SEP-18	SEP-23		Work is under progress.
2	Ennore SEZ - North Chennai Pooling Station	TANTRAN	D/C	400	33	51	39	36	8	SEP-21	DEC-22		Work is under progress. RoW issues involved. Railway/PWD approval awaited for 13 Locations.
3	ETPS exp.- Ennore SEZ	TANTRAN	D/C	400	24	22	21	19	5	APR-19	SEP-22		Work is under progress. Railway approval awaited.
4	North Chennai Pooling Station (GIS) (2X1500)	TANTRAN		765/400	3000	100	95	95	95	NOV-21	SEP-22		Work under progress.
Remark:													
Gadarwara STPS-I (2x800 MW), NTPC, U1-1/18,U2-07/18													
1	LILO of Wardha - Parli at Warora PS (PWTL-TBCB)	PGCIL	D/C	400	196	269	269	269	196	NOV-17	MAY-18	MAY-18	Commissioned 05/18.
2	LILO of existing Seoni-Bina at Gadarwara STPP	PGCIL	D/C	765	16	43	43	43	16		JAN-17	JAN-17	commissioned 11/2016 (Late Reported)
3	Gadarwara - Warora PS (PWTL-TBCB)	PGCIL	D/C	765	627	837	837	837	616	NOV-17	JUN-18	JUN-18	Ready for Commissioning 06/18.
4	Gadarwara - Jabalpor Pool line (Balance Portion from LILO of Seoni - Bina to Jabalpur) (PWTL-TBCB)	PGCIL	D/C	765	187	271	271	271	187	NOV-17	MAY-17	MAY-17	Commissioned 05/17.
5	Warora PS (PWTL-TBCB)	PGCIL		765/400	3000	100	100	100	100	NOV-17	JUN-18	JUN-18	Commissioned 06/18.
Remark: SPV/BPC - Powergrid Warora Transmission Ltd / REC													
Gadarwara STPS-II (2x800 MW), NTPC (Part-B) (TBCB)													
1	Parli (MSETCL) - Parli (PG)	PGCIL	D/C	400	10	15	15	15	10	JUL-10	FEB-11	FEB-11	Ready for Commissioning 2/11.
2	Warora PS - Parli (PPTL-TBCB)	PGCIL	D/C	765	694	920	920	920	694	JAN-18	JUN-18	JUN-18	Commissioned 06/18.
3	Parli - Solapur (PPTL - TBCB)	PGCIL	D/C	765	236	311	311	311	236	JAN-18	APR-18	APR-18	Commissioned 04/18.
4	Parli (New) S/s (PPTL -TBCB)	PGCIL		765/400	3000	100	100	100	100	JAN-18	APR-18	APR-18	Commissioned 04/18.
Remark: SPV/BPC - Powergrid Parli Transmission Ltd / REC													
GAMA CCPP (225 MW), M/s GAMA Infraprojects Ltd., UK, Module-1:4/16(C)													
1	LILO of Mahuakheraganj-Kashipur line at GAMA CCPP	XYZ	D/C	220	3								
Remark:													
GEPL Ph -1 (2x60 MW), U1-60 MW,9/12 (C) & Ph-2 (2x270 MW) TPS,PS,Maha,GEPL,U2-4/12(C)													
1	LILO of one ckt of Bhadrawati - Parli at GEPL TPS	GEPL	D/C	400									
2	GEPL -MIDC S/S	GEPL	D/C	220	20				20		SEP-14	SEP-14	Commissioned 9/14
Remark:													
Ghatampur TPP (3x660 MW), UP, NLC JV, U1-02/22, U2-08/23, U3-02/23													
1	Ghatampur TPS - Hapur	UPPTCL	S/C	765	0	0	0	0					To be deleted

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Er ection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1 LILO of 400 kV Aligarh-Sikandrabad at Harduaganj TPS Line	UPPTCL	D/C	400	61	84	84	84	61		JUN-21	MAY-21	Commissioned 05/21.
2 ICT at Harduaganj Extn	UPPTCL		400/220	630	100	0	0	0				UPRVUNL SCOPE. Energised in Jan-19
Remark: Hazaira CCPP (351 MW),SS,GUJ,GSECL,,GT+ST-2/12(c)												
1 Hazaira (GSEC)-Kosamba	GETCO	D/C	220	125	211	211	211	125	APR-11	SEP-11	SEP-11	Commissioned 9/11.
2 Hazaira (GSEC) - Mota	GETCO	D/C	220	111	182	111	96	42		JUN-19		Inter connection of Utran-Kosamba charged under stop gap arrangement (Kosamba-Mota & Utran-Mota) on 16.06.2018 as per system requirement.
Remark: Hindustan Electricity GCL TPP (1x350+3x379 MW), PS, Maha, U1-3/14, U2, & U3												
1 HEGCL TPP - Pune (AIS) (PG)	XYZ	D/C	400	110								
2 LILO of Lonikhand - Kalwa at HEGCL TPP	XYZ	D/C	400									
Remark: Ind Barath TPP (Utkal)(2x350MW),PS,Orissa,Barath, U1-2/16(C), U2-11/17												
1 Ind - Barath (Power Plant (Shahjbahal) - Jharsuguda (Sundargarh)line	IBPIL	D/C	400	124	125	125	125	124		OCT-17	OCT-17	Commissioned 06/2017 (Late Reported).
2 LILO of Rouekila - Raigarh at Ind Barath	IBPIL	D/C	400	47	72	72	72	47		JUN-15		
Remark: Jal Churk (4x60 MW), PS,UP, M/S Jal ,												
1 Churk - Robertsganj	UPPTCL	D/C	220	13				13		JAN-14	JAN-14	Commissioned 01/14.
Remark: Jallipa-Kapurdi TPP(8x135MW),PS,RAJ, RW Power, U1 to U8: Comm from 10/09(c) to 2/13(c)												
1 LILO of Giral - Barmer Ckt 1 at Raj West LTPS.	RVPNL	D/C	220	5	10	10	10	5		AUG-08	AUG-08	Commissioned 8/10
2 Rajwest- Barmer	RVPNL	D/C	400	30	44	44	44	30	APR-10	MAY-10	MAY-10	1 ckt Commissioned 5/10
3 Rajwest- Jodhpur	RVPNL	D/C	400	417	560	560	560	417	APR-09	MAY-10	MAY-10	Commissioned 5/10
4 Raj West-Dhorimana	RVPNL	S/C	220	83	283	283	283	83		MAR-12	MAR-12	Commisisoned 3/12
Remark: Jawaharpur TPP, (3x660 MW), Uttar Pradesh, JVUNL, 2020-21												
1 LILO of Mainpuri- Sikandrarao at Jawarharpur TPS	UPPTCL	S/C	220	22	49	49	49	22		AUG-19	JUL-19	Commissioned 07/19.
2 LILO Agra(South)-Fahtehabad (Agra) at Firozabad	UPPTCL	D/C	400	26	47	47	47	26		APR-21	MAR-21	Commissioned 02/21 (Late Reported).
3 LILO of Mainpuri - G Noida at Jawaharpur TPS	UPPTCL	S/C	765	30	66	66	66	22				Work completed. Being constructed in TBCB mode by PGCIL.
4 Jawahapur TPS-Firozabad Line	UPPTCL	D/C	400	80	204	204	204	70				Energized (Antitheft) on 07 and 08.07.2021. Being constructed in TBCB mode by PGCIL.

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completi on	Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos) /Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Er ection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
5 Jawaharpur TPP - yet to be decided Remark:	JAWAHAR	D/C	400									
Jegurupadu extesion project (Phase II) GVK Group) 220 MW U (C)												
1 Jegurupadu - Vemagiri line	GVKP&IL	D/C	400	14				14		MAR-09	MAR-09	Commissioned in FY 2008-09.
Jhajjar Mahatama Gandhi (CLP) (2x660 MW), PS, U1-1/12(C),U2-4/12(C)												
1 Jhajjar -Dhanonda	HVPNL	D/C	400	40	64	64	64	64		FEB-12	FEB-12	Commissioned 2/12.
2 Deepalpur-Barhi	HVPNL	D/C	220	25	95	95	95	25		MAY-13	MAY-13	Commissioned 05/13.
3 Kabulpur-Deepalpur	HVPNL	D/C	400	133						FEB-12	FEB-12	Commissoned 2/12.
4 LILO of Jhajjar (APCPL) - Daultabad line at MG Jhajjar (CLP)	HVPNL	D/C	400	10	23	23	23	10		OCT-11	OCT-11	Commissioned 10/11.
5 LLIO of Bahadurgarh- Rohtak at Kabulpur	HVPNL	D/C	220	47	94	94	94	47		NOV-13	NOV-13	Commissioned 11/13.
6 Deepalpur-Sonepat HSIIDC Rai (terminated at Rajiv Gandhi s/s)	HVPNL	M/C	220	41	101	101	101	41	MAY-13	DEC-16	DEC-16	Ready for commissioning 02/2016 (Late Reported)
7 Jhajjar - Kabulpur	HVPNL	D/C	400	70	95	95	95	95		FEB-12	FEB-12	Commissioned 2/12.
8 Kabalpur - Badhan	HVPNL	D/C	220	46	97	97	97	46		SEP-13	SEP-13	Commissioned 09/13
9 LILO of abdullapur-Bawana at deepalpur	HVPNL	D/C	400	2	3	3	3	2		FEB-12	FEB-12	commissioned 2/12.
10 Deepalpur S/S	HVPNL		400/220	630	100	100	100	0		FEB-12	FEB-12	Commissioned 2/12.
11 Kabulpur S/S	HVPNL		220/132	200	100	100	100	100		FEB-12	FEB-12	Commissioned 2/12.
12 Kabulpur S/S	HVPNL		400/220	630	100	100	100	100		FEB-12	FEB-12	Commissioned 2/12.
13 Deepalpur S/S	HVPNL		220/132	200	100	100	100	100		FEB-12	FEB-12	Commissioned 2/12.
Remark:												
Jhajjar TPS (Indira Gandhi) TPS (3x500 MW),CS,HR,ACPCL,U1- (C),U2-(C),U3-12/12												
1 Jhajjar - Mundka	APCPL	D/C	400	132	186	186	186	132	MAR-10	NOV-10	NOV-10	1st cket commissioned 9/10 & 2nd ckt in 11/10.
2 Jhajjar - Daultabad	HVPNL	D/C	400	136	175	175	175	136		FEB-12	FEB-12	Commissioned 2/12.
3 Mundka (1st ICT)	DTL		220/66	160	100	100	100			MAR-11	MAR-11	Commissioned 3/11.
4 Mundka (2x315) S/S	DTL		400/220	630	0	0	0			MAR-11	MAR-11	1st Trans. Commissioned 9/10. 2nd trf 3/11.
5 Daultabad S/S	HVPNL		400/220	945	0	0	0			DEC-10	DEC-10	Commissioned 12/10
6 Mundka (2nd ICT)	DTL		220/66	160	100	100	100	100		SEP-12	SEP-12	Commissioned 9/12.
Remark:												
Jharsuguda (Sterlite TPP),PS, Ori,Sterlite, U1-12/10(C), U2-10/10(C),U3-8/11(C),U4-6/12 (c)												
1 Sterlite TPP (Vedanta)- Jharsuguda (Sundergarh) (Balance portion from LILO-I point to Jharsuguda)	VEDANTA	D/C	400	41	64	64	64	47	NOV-16	OCT-17	OCT-17	Commissioned 10/2017

Associated Transmission Lines and Substations		State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
						TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/ Recp.Materia	STG(C km)/Erection				
1.		2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2	Sterlite TPP - Jharsuguda (LILO-II to Jharsuguda)	VEDANTA	D/C	400	40	0	0	0		NOV-16			Transmission work not started yet. SEL will approach CEA for approval of continuing the LILO-II.
3	LILO of Rourkela - Raigarh at Sterlite TPP (Existing line)	VEDANTA	D/C	400	49	85	85	85	49		FEB-11	FEB-10	Commissioned 2/11. (Interim arrangement).
4	Sterlite TPP - Sterlite captive plant D/C	VEDANTA	2xD/C	220	9				9		AUG-10	AUG-10	1st ckt commissioned, 2nd ckt commissioned 8/10.
5	LILO of Rourkela - Raigarh at Sterlite TPP (2nd LILO)	VEDANTA	D/C	400	60	92	92	92	60		MAR-14	MAR-14	Commissioned 03/14. (Interim arrangement).
Remark: Jorethang Loop HEP (2x48MW)PS,Sikkim,DANS,U1-9/15 (C), U2-9/15 (C).													
1	Jorethang HEP - New Melli	DEPL	D/C	220	20	35	35	35	20		NOV-16	NOV-16	Commissioned 11/2016.(Interim connection removed- LILO on one ckt of New Melli - Rangpo D/C tr. Line at Jorethang).
Remark: JSW Ratnagiri TPP (4x300 MW) ,PS,MAHA,JSW Energy ,U1-8/10(C),U2-12/10(C),U3-5/11(C),U4-10/11(C)													
1	Jaigad - New Koyna	JSWEL	D/C	400	110	160	160	160	110	MAY-10	AUG-10	AUG-10	Ckt 1 commissioned 7/10 & ckt 2 commissioned 8/10.
2	Jaigad - karad.	JSWEL	D/C	400	219	300	300	300	218		OCT-11	SEP-11	Commissioned 10/11.
Remark: Kaiga APP (220 MW),CS,KAR,NPCIL,U4-11/10(C)													
1	Narendra - Davangere	PGCIL	D/C	400	310	422	422	422	310		MAR-08	MAR-08	Commissioned 03/08
2	Mysore - Kozhikode	PGCIL	D/C	400	420	614	614	614	420	DEC-07	SEP-15	SEP-15	Ready for Commissioning 09/15.
3	Kozhikode S/Stn. (2x315)	PGCIL		400/220	630	100	100	100	100	DEC-07	OCT-15	OCT-15	Commissioned 10/15.
4	Hirriyur (Extn.) S/S	PGCIL		400/220	315	100	100	100	100		MAR-08	MAR-08	Commissioned 03/08
Remark: Kakatiya TPP Extn (2x600 MW) SS,TCTL, APGENCO, U1-5/10 (C),U2-12/15 (C)													
1	Bhoopalapally (Kakatiya) - Gajwel	APTRANS	D/C	400	262	363	363	363	262		SEP-13	SEP-13	Commissioned 09/13.
Remark: Kalisindh TPS (2x600 MW), SS,Raj,RRVUNL, U1-5/14 (C),U2-6/15 (C)													
1	Anta - Phagi (Jaipur South Ckt-1)	RVPNL	S/C	765	212	586	586	586	212		MAR-14	MAR-14	Commissioned 03/14.
2	Kalisndh TPS - Anta (Baran) Pooling Station (Quad)	RVPNL	D/C	400	159	220	220	220	159		MAR-14	MAR-14	Commissioned 03/14.
3	Phagi GSS (Jaipur) - Heerpura line	RVPNL	D/C	400	104	126	126	126	104	SEP-12	DEC-16	DEC-16	Commissioned 11/2016 (Reported Late)
4	Anta - Phagi (Jaipur South Ckt-2) (Charged at 400 kV)	RVPNL	S/C	765	214	570	570	570	214		JAN-14	JAN-14	Charged at 400 kV 01/14.
5	Kalisindh-Jhalawar line	RVPNL	D/C	220	19	35	35	35	19		APR-12	APR-12	Commissioned 4/12.
6	Phagi (Jaipur south-765 kV)-Ajmer (Ckt. - I)	RVPNL	D/C	400	106	284	284	284	106	SEP-12	MAR-18	MAR-18	Commissioned 03/18.
7	Phagi (jaipur South) (2x1500) S/S	RVPNL		765/400	3000	100	100	100	100		FEB-15	FEB-15	Commissioned 02/15.

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/ Recp.Materia	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
8 Anta (Distt. Banra) Pooling Station	RVPNL		765/400	3000	100	100	100	100		FEB-15	FEB-15	Commissioned 02/15.
9 Ajmer S/S	RVPNL		400/220	315	100	100	100	100		JAN-16	JAN-16	Commissioned 01/16.
Remark: Kalpakkam PFBR (Bhavini) (500 MW)												
1 Kalpakkam - Arni	PGCIL	D/C	230	213				213		MAR-12	MAR-12	Commissioned 3/12.
2 Kalpakkam PFBR-Sirucheri	PGCIL	D/C	230	72	140	140	140	72		NOV-11	NOV-11	Line commissioned in Nov'11
3 Kalpakkam PFBR-Kancheipurram	PGCIL	D/C	230	160	306	306	306	160		AUG-12	AUG-12	Commissioned 8/12.
Remark: Kamalanga TPP (3x350MW),PS,GMR, Orissa, U1-3/13(C),U2-9/13(C),U3-9/13												
1 Kamalanga (GMR) - Angul pooling station	GMR	D/C	400	60	103	103	103	60		DEC-14	DEC-14	Commissioned 12/14.
2 LILO of Talchar -Meramundli at Kamalanga TPP	GMR	D/C	400	1	3	3	3	1		MAY-12		For start up power,work completed 5/12.
Remark: Kameng HEP,(4x150 MW) SS,ArP, NEEPCO,U1-4 (02/22)												
1 Kameng - Balipara line	PGCIL	D/C	400	114	151	151	151	114	AUG-13	MAR-18	MAR-18	Commissioned 03/18.
Remark: Karcham Wangtoo HEP (4x250 MW)PS, HP, JKHCL, U1-5/11(C), U2-6/11(C), U3-9/11 (C), U4,9/11 (C).												
1 Karcham Wangtoo-Abdullapur	JV(PG&JP	D/C	400	432	518	518	518	432		JUL-12	JUL-12	Commissioned. 7/12
2 Abdullapur - Sonapat	PGCIL	D/C	400	291	403	395	385	230	SEP-11	MAR-11	MAR-11	Commissioned 3/11.
Remark: Kasaipalli TPP (2x135 MW),PS,Cha,ACB,U1- 12/11(C),U2-6/12(C)												
1 Kasaipalli TPP -Bharai (Sipat) Pooling station	ACB	D/C	400	112	181	181	181	112		JUL-12	JUL-12	Commissioned. 7/12
2 LILO of Korba - Bhatapara at Kasaipalli	ACB	D/C	400	6				6		NOV-11	NOV-11	Commissioned 11/11.
Remark: Kashang-I,II & III HEP (1x65+2x65MW) on Satluj river,SS,HP,U1 -10/16 (C),U2-8/16 (C),U1-01/17 (C)												
1 Kashang - Bhaba (2nd Ckt)	HPPTCL	D/C	220	39	100	100	100	39	OCT-15	APR-16	APR-16	Commissioned 04/16.
2 Kashang - Jangi Pooling Station	HPPTCL	D/C	220		0	0	0					power of kashang and other generating projects in vicinity was planned to be pooled at Jangi pooling station, since other generating projects have withdrawn LTA therefore the construction of Jangi pooling station has been dropped for the time being.
Remark: Kashipur CAPP (225+225 MW) (Gas),SEPL, UK, Mod-1:11/16(C)												
1 Kashipur - Mahuakheraganj	PTCUL	D/C	220	34						SEP-14	JUL-14	
Remark: Kawai Super Critical TPS (2x660 MW),Raj, PS,Adani , Unit 1-5/13 (C),U2-12/13 (C)												

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completi on	Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos)Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Er ection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1 Chhabra TPS-Kawai SCTPS	RVPNL	S/C	400	16	46	46	46	16		DEC-12	DEC-12	Commissioned 12/12.
2 Kawai - Anta (Baran)	RVPNL	D/C	400	101	136	136	136	101		JAN-14	JAN-14	Commissioned 01/14.
3 Anta GSS (ICT-3)	RVPNL		765/400	1500	100	100	100	100		APR-17	APR-17	Commissioned 09/2016 (Late Reported)
Remark: Khaperkheda (500 MW),SS,MAHA,MSPGCL,U1-8/11(C)												
1 Khaperkheda TPS - Khaperkheda (Existing)	MSETCL	2xD/C	220	12	19	19	19	12		MAR-12	MAR-12	Commissioned 3/12.
2 LILO of Koradi - Chandrapur at Khaperkheda TPS.	MSETCL	D/C	400	3	8	8	8	3		NOV-09	NOV-09	Commissioned 11/9
3 Khaperkheda S/S (2x500)	MSETCL		400/220	1000	100	100	100	100		DEC-11	DEC-11	Commissioned 12/11.
Remark:												
Khargone Super Critical TPP(2x660 MW),CS,MP,NTPC,U1-3/19,U2-9/19 (TBCB)												
1 LILO of one ckt. of Khandwa - Rajgarh at Khargone TPP (KTL - TBCB)	SGL	D/C	400	14	21	21	21	14	FEB-18	FEB-18	FEB-18	Commissioned 02/2018.
2 Khandwa Pool - Indore (KTL - TBCB)	SGL	D/C	765	180	243	243	243	180	JUL-19	MAR-20	MAR-20	Commissioned 03/20
3 Khargone TPP - Khandwa Pool (Q) (KTL - TBCB)	SGL	D/C	400	50	66	66	66	50	JUL-19	MAR-20	MAR-20	Commissioned 03/20
4 Khandwa Pool - Dhule Line (KTL - TBCB)	SGL	D/C	765	383	492	492	492	383	JUN-21	DEC-21	DEC-21	Commissioned 12/21.
5 Khandwa PS (KTL - TBCB)	SGL		765/400	3000	100	100	100	100	JUL-19	MAR-20	MAR-20	Commissioned 03/20
Remark: Khargone Transmission Limited (SGL)												
Kishanganga HEP (3x110MW) CS, J&K, NHPC, U1-3/18(C),2 & 3-03/18(C)												
1 Kishanganga - Amargarh line	PGCIL	D/C	220	85	150	150	150	85	JUL-17	FEB-18	FEB-18	Commissioned 02/2018.
2 Kishanganga - Wagoora line	PGCIL	D/C	220	232	252	252	252	232	MAR-18	AUG-19	JUL-19	Commissioned 07/19.
Remark:												
Koderma TPS 2x500 MW,CS,JHA,DVC,U1-7/11 (C),U2-2/13 (C)												
1 Koderma-Biharshariff (Quad)	PGCIL	D/C	400	222	294	294	294	222	APR-10	MAY-11	MAY-11	Commissioned 5/11.
2 LILO of Barhi-Koderma at Koderma S/S	DVC	D/C	132	32	66	66	66	32		AUG-10	AUG-10	Commissioned 8/10
Remark:												
Koldam HEP (4x200 MW),CS,HP,NTPC, U3-4/15 (C), U4-6/15 (C)												
1 Koldam - Nalagarh	PGCIL	D/C	400	93	127	127	127	93		MAR-10	MAR-10	Commissioned 03/10.
2 Koldam - Ludhinana (JV Portion)	PKTCL	D/C	400	301	423	423	423	301	SEP-08	SEP-14	SEP-14	Commissioned 09/14.
Remark:												
Koradi TPP Expn. (3x660 MW), SS,Maha, MSPGCL, U8-3/15 (C) ,U9-3/16 (C),U10-6/16												
1 Koradi TPS - Wardha	MSETCL	D/C	400	144	336	336	336	144	APR-11	JAN-16	JAN-16	Commissioned 01/16.. (97 Ckm had already been taken as commissioned in May 2015.)
2 Koradi-II - Koradi-III (Ckt-I)	MSETCL	D/C	400	38	111	111	111	38		DEC-16	DEC-16	
3 Koradi TPS-New Khaparhkeda	MSETCL	D/C	220	28	72	72	72	28	DEC-13	MAR-16	MAR-16	Commissioned 03/16.

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Er ection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Remark:

Korba (E) (2x250 MW), SS, Chg, U2-7/12 (C)

1	Korba -Vishrampur	CSPTCL	S/C	220	153	505	505	505	153	MAR-12	AUG-14	AUG-14	Commissioned 08/14.
---	-------------------	--------	-----	-----	-----	-----	-----	-----	-----	--------	--------	--------	---------------------

Remark:

Korba (W) (1x500 MW),SS,Cha,CSEB,U5-3/13(C)

1	Korba (W)-Bhilai (khedamara)	CSPTCL	D/C	400	447	640	640	640	447		DEC-12	DEC-12	Commissioned 12/12.
2	LILO Korba (West)-Bhilai at Raipur (CSPTCL)	CSPTCL	D/C	400	47	70	70	70	47	MAR-10	SEP-12	SEP-12	Commissioned 9/12.
3	Raipur S/S (ICT I & II.)	CSPTCL		400/220	630	100	100	100	100		MAR-14	MAR-16	Commissioned 03/13 & 03/14. (Reported Late)

Remark:

Koteshwar HEP (4x100 MW),CS,UK, THDC,U3-1/12,U4-3/12.

1	LILO of Tehri - Meerut at Tehri Pooling Point (to be charged at 400 KV)	PGCIL	2xD/C	765	13	59	59	59	13	JUN-08	JUN-11	JUN-11	Commissioned 6/11.
2	Koteshwar -Tehri Pooling Point	PGCIL	D/C	400	5	9	9	9	5	JUN-08	MAR-11	APR-11	Commissioned 3/11.

Remark:

Kothagudem TPS St-VII (1x800), TPGenco, U12-07/18

1	Julurupadu - KTPS (Stage-VII)	TSTRANS	D/C	400	78	119	119	119	78	MAR-17	FEB-18	FEB-18	Ready for Commissioning 02/18.
2	Julurupadu - Jangaon	TSTRANS	D/C	400	349	489	489	489	349	SEP-18	JUL-19	JUN-19	Commissioned 06/19.
3	Jangaon s/s (3x500) (ICT-I)	TSTRANS		400/220	500	100	100	100	100	AUG-18	MAY-19	MAY-19	Commissioned 05/19.
4	Julurupadu 2nos 400kV bay	TSTRANS		400	0					SEP-17			

Remark:

Koyna Left Bank PSS (2x40MW), Maharashtra, WRD Maharashtra

1	Koyna PSS - Karad(Loc. 8 - 144) line	MSETCL	S/C on D/C	220	44	170	170	170	44		FEB-17	FEB-17	Commissioned 02/2017
---	--------------------------------------	--------	------------	-----	----	-----	-----	-----	----	--	--------	--------	----------------------

Remark: Current expenditure on the project has already reached to original administrative approved cost level hence expenditure on the project is stopped and is presently stalled since year 2015.

Kudgi TPS-I (3x800), NTPC Ltd., U1-12/16(C),U2-3/17(C),U3-11/17

1	Madhugiri - Bidadi (KTL - TBCB)	KTCL	D/C	400	185	256	256	256	185	DEC-15	AUG-16	AUG-16	Commissioned 08/16.
2	Narendra (New) - Madhugiri (KTL - TBCB)	KTCL	D/C	765	758	867	867	867	758	DEC-15	SEP-16	SEP-16	Ready for Commissioning 09/16.
3	Kudagi - Tapping point of NTPC (part of Kudagi-Vajramatti line)	KPTCL	D/C	220	153	267	267	267	153	OCT-19	APR-21	MAR-21	Commissioned 03/21.
4	LILO of B.Bagewadi - Bijapur line at Kudgi 400kV STPP	KPTCL	M/C	220	80	99	99	99	80	JUN-17	DEC-17	DEC-17	Commissioned 12/2017.
5	Kudgi STPS - Narendra (KTL - TBCB)	KTCL	2xD/C	400	36	46	46	46	36	FEB-15	AUG-15	AUG-15	Ready for Commissioning 08/15.

Remark: Transmission System required for evacuation of power from Kudgi TPS (3x800 MW in Phase-I) of NTPC Ltd. (TBCB) SPV/BPC - Kudgi Transmission Company Ltd. / REC

Kundah Pumped storage HEP (4x125MW), TN, TANTRANSCO, U1,U2,U3 & U4 (03/23)

Associated Transmission Lines and Substations		State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
						TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Ma teria	STG(C km)/Erection				
1.		2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1	Parali - Karamadai line	TANTRAN	D/C	400	0	0	0	0					Parali - Karamadai 400 kV D/C line is to run on D/C tower up to location no. 57 (Hilly terrain area) and subsequently on 400 kV M/C tower (with four circuits) upto Karamadai 400/230 kV S/S (S/S (in Plains area), which will also accommodate existing Parali-Karamadai 400 kV D/C line utilizing the corridor of existing Kundah PH-II-ARasur 230 kV S/C line. the lines will have HTLS conductor.
2	LILO of KPSHEP - Kundah PH-III at Parali (400/230 kV S/S)	TANTRAN	D/C	230	0	0	0	0					The existing LILO of KPSHEP - Kundah PH-III, 230 kv D/C line to Parali 400/230 kV S/S . And utilizing the existing 230kV corridor upto Parli.
3	KPSHEP - Parali lines on M/C towers	TANTRAN	S/C	230	0	238	0	0			JUN-21		Tender in process for reach 1 & 2. Tender to be floated for reach 3
4	Establishment of 400/230 kV S/S ICTs at Parali (near existing Kundah PH-III	TANTRAN		400/230	1000	100	5	0	0		JUN-23		Work commenced.permission awaiting from forest dept, for cutting of 276 nos trees in the SS site. in the meanwhile , permission to commence the work in vacant land without felling treees is being followed up with forest dept.

Remark:

Kundankulam - APP Transmission System - PGCIL

1	Edamon (KSEB) - Muvattupuzha (PG) Quad) line (1st Ckt.)	PGCIL	D/C	400	149	447	447	447	149	SEP-19	OCT-19	SEP-19	Commissioned 09/19.
2	Kudankulam-Tirunelveli (Quad) 2nd.	PGCIL	D/C	400	160	213	213	213	160		MAR-09	MAR-09	Commissioned 03/09.
3	Tirunelveli - Edamon	PGCIL	M/C	400	327	235	235	235	327		MAR-10	MAR-10	Commissioned 03/10.
4	LILO of Madurai - Trivandrum at Tirunelveli 2 X D/C	PGCIL	D/C	400	213	300	300	300	213		APR-08	APR-08	Commissioned 4/08.
5	Kudankulam-Tirunelveli (Quad) 1st.	PGCIL	D/C	400	145	199	199	199	145		MAR-09	MAR-09	Commissioned 03/09.
6	Tirunelveli - Udumaplet	PGCIL	D/C	400	533	730	730	730	533		MAR-09	MAR-09	Commissioned 03/09.
7	Muvattupuzha (PG) - North Trichur (PG)	PGCIL	D/C	400	157	224	224	224	157		NOV-11	NOV-11	Line commissioned in Nov'11.
8	Muvattapuzha s/s (2 nd ICT)	PGCIL		400/220	315	100	100	100	100		NOV-11	NOV-11	ICT-II commissioned in Nov'11.
9	Trivandrum	PGCIL		400/220	315	100	100	100	100		JUN-09	JUN-09	Commissioned 6/09.
10	Tirunelveli S/S	PGCIL		400/220	630	100	100	100	100		APR-08	NOV-08	ICT-I Commissioned 4/08, ICT-II Commissioned 11/08.
11	Udumalpet (PG) Ext.	PGCIL		400/200	315	100	100	100	100		MAR-09	MAR-09	Commissioned 3/09

Remark:

Lakhwar (300 MW) Yamuna river,UK,UJVNL - 2018-19

1	LILO of Lakhwar HEP-Muzaffarnagar at Vyasi HEP	NHPC	D/C	220						JAN-17			
2	Lakhwar- Dehradun	PTCUL	D/C	220	60	110	57	52	0		JUN-20		Foundation Completed : 57Nos. Tower erection : 52 Nos. Stringing :0.000 Kms

Remark:

Legends		Report generated through	Wednesday 09 March 2022	10.55.53 AM	
TL: Total Location	STC: Stubs Cast	TE: Towers Erected	STG: Stringing Completed		Page 18 of51

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)	
					TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection					
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	
Lalitpur Ph-I (3x660MW), Ph-II (3x660 MW)PS,UP,BHL, U1-03/16 (C),U2-1/16(C),U3-04/16(C)													
1	Fatehabad (Agra (UP)) - Maath (Mathura) line	UPPTCL	S/C	400	142	382	382	382	142	AUG-16	APR-17	APR-17	Commissioned 04/2017
2	Lalitpur TPS - Fatehabad (Agra (UP)) Ckt-II	UPPTCL	S/C	765	335	902	902	902	335	AUG-16	APR-17	APR-17	Commissioned 04/2017
3	LILO of Agra - Muradnagar at Mathura	UPPTCL	D/C	400	64	88	88	88	64	AUG-16	JUL-17	JUN-17	Commissioned 06/2017.
4	LILO of 400 kV Agra (UP) - Muradnagar 400 kV S/C line at Agra (UP) 765/400 kV S/S	UPPTCL	D/C	400	156	219	219	219	156	AUG-16	SEP-16	SEP-16	Commissioned 09/16.
5	LILO of one ckt of 400 kV Agra (UP) - Agra (PG) 400 kV D/C line at Agra (UP) 765/400 kV S/S	UPPTCL	D/C	400	73	100	100	100	73	AUG-16	SEP-16	SEP-16	Ready for Commissioning 09/16.
6	Agra(UP) - Agra (South)	UPPTCL	D/C	400	139	203	203	203	139	AUG-16	JUL-17	JUN-17	Ready for commissioning 06/2017.
7	Maath (Mathura) -Chhata line	UPPTCL	D/C	220	68	119	119	119	68		APR-17	APR-17	Commissioned 04/2017
8	Lalitpur TPS - Agra (UP) Ckt-I	UPPTCL	S/C	765	337	955	955	955	337	AUG-16	SEP-16	SEP-16	Ready for commissioning 09/16.
9	Agra (UP) S/S (ICT-II) (Fatehabad)	UPPTCL		765/400	1500	100	100	100	100		FEB-17	FEB-17	Commissioned 02/2017
10	Maath Mathura (New) (ICT-II)	UPPTCL		400/220	315	100	100	100	100		MAY-17	MAY-17	Commissioned 05/2017.
11	Maath (Mathura) s/s (ICT-1)	UPPTCL		400/220	315	100	100	100	100	AUG-16	APR-17	APR-17	Commissioned 04/2017
12	Agra (UP) S/S (ICT-I) (Fatehabad)	UPPTCL		765/400	1500	100	100	100	100	AUG-16	SEP-16	SEP-16	Commissioned 09/16.
13	Agra (South) S/S	UPPTCL		400/132	600	100	100	100	100	AUG-16		JUN-17	3x200 MVA, 400/132 KV ICTs energised on 10/07/2017
Remark:													
Lanco Amarkantak TPS -II, (2x660 MW), PS,Chg,LPT, U3 -11/18,U4-2/18													
1	Lanco Amarkantak - Champa Pooling Station	LEPP	D/C	400	95	158	96	12	0		JUN-16		
Remark:													
Lanco Vidarbha (Dhenkanal)TPS (2x660 MW), PS,LIL, U1-12/18,U2-3/19													
1	LILO of Seoni - Wardha at Lanco Vidarbha TPS	LEPP	D/C	765	15	16					MAR-17		
Remark:													
Lara STPP-I (2x800 MW), CS, Chh, NTPC, U1-3/18(c), U2-6/18													
1	Lara STPS - Raigarh (Kotra) line	PGCIL	D/C	400	36	50	50	50	36	APR-17	APR-16	APR-16	Commissioned 04/16.
2	Lara STPS - Champa Pooling Station line (Q)	PGCIL	D/C	400	224	306	306	306	224	APR-17	JUL-17	JUN-17	Ready for commissioning 06/17
Remark:													
Lata Tapovan (3x57 MW),CS,UK,NTPC- 2021-22													
1	Lata Tapovan- Joshimath	PTCUL	D/C	220	24	36	0	0	0		DEC-21		Contract of transmission line has been terminated on 23.01.2017 due to the stay order of Hon'ble Supreme Court for Construction of Lata Tapovan HEP(171MW).
Legends													
Report generated through				Wednesday 09 March 2022				10.55.53 AM					
TL: Total Location		STC: Stubs Cast		TE: Towers Erected		STG: Stringing Completed				Page 19 of51			

Associated Transmission Lines and Substations		State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
						TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/ Recp.Materia	STG(C km)/Erection				
1.		2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2	Joshimath - Kunwari Pass (Pipalkoti)	PTCUL	D/C	220	40	0	0	0			DEC-21		Contract of transmission line has been terminated on 23.01.2017 due to the stay order of Hon'ble Supreme Court for Construction of Lata Tapovan HEP(171MW).
Remark: Contract has been terminated on 23.01.2017 as per the stay order of hon'ble Supreme Court for construction of HEP of Lata Tapovan after June 2013 natural disaster in Uttarakhand. Currently work is stalled													
Loharinagpala (NTPC),CS,UK,NTPC,Unit-14/15.													
1	LILO of Loharinagpala - Koteswar at Pala - Maneri	PTCUL	D/C	400	10	0	0	0	0				The work at Pala Maneri HEP stopped as per GOI order.
2	Loharinagpala-Koteswar line	PTCUL	D/C	400	180	0	0	0	0				The work at Loharinagpala HEP stopped as per GOI order.
Remark:													
Lower Jurala HEP (6x40MW) SS,TCTL,TSGENCO,U1-10/15(C),U2-9/15(C),U3-1/16 (C),U4-11/15,U5-8/16 (C),U6-9/16(C).													
1	LILO of Veltoor -Jurala at Lower Jurala HEP	APTRANS	D/C	220	9	17	17	17	9		DEC-13	DEC-13	Commissioned 12/13.
2	Lower Jurala HEP - Upper Jurala	TSTRANS	D/C	220	21	36	36	36	21		MAY-16	AUG-16	Commissioned 05/16. (Late Reported).
Remark:													
Lower Kalnai (2x24MW),J&K, JKSPDC													
1	Lower Kalnai - Thathri S/s (existing) line	JKPDD	D/C	132	6								
Remark: Project is in initial stage of construction and recently works are stalled. Its commissioning can be assessed after restart of works.													
Mahan TPP Ph-1(2x600 MW),PS, MP,ESSAR Power TCL, U1-2/13 (C), U2-9/17													
1	Mahan -Sipat	EPTCL	D/C	400	673	942	942	942	673		SEP-18	SEP-18	Commissioned 09/18.
2	Gandhar-Hazira	EPTCL	D/C	400	208	287	287	287	208		MAR-13	MAR-13	Commissioned 3/13.
3	LILO of Viindhyachal -Korba line at Mahan S/S	EPTCL	D/C	400	44	67	67	67	44		MAR-12	MAR-13	Commissioned 3/12. (Interim)
4	Hazira S/S	EPTCL		400/220	1000	100	100	100	100		JUL-15	JUL-15	commissioned in March 2013. Reported in July 2015.
Remark:													
Maheshwar HEP (10x40 MW),PS,MP,SMHPCL,U1 to U10 (2020-21)													
1	Maheshwar - Nimrani	MPPTCL	D/C	220	54	90	90	90	54	APR-09	MAY-10	MAY-10	Commissioned 5/10.
2	Maheshwar - Pithampur	MPPTCL	D/C	220	115	195	195	195	115		FEB-12	FEB-12	Commissioned 2/12.
Remark:													
Maithon RBTPP (2x525 MW),PS,JHA,DVC-JV TATA ,U1-6/11(C),U2-3/12 (C)													
1	Maithon RB - Maithon (PG)	PGCIL	D/C	400	62	94	94	94	62	APR-10	SEP-10	SEP-10	Commissioned 09/10
2	Maithon (RB) - Ranchi	PGCIL	D/C	400	376	534	534	534	376		DEC-11	DEC-11	Commissioned 12/11.
Remark:													
Malana - II HEP (2x50 MW)PS,HP,EPPL,U1-8/11(C),U2-8/11(C),													
1	Malana - II HEP - Chhaur.	EPCL	D/C	132	36	51	51	51	36		SEP-11	SEP-11	Commissioned 9/11.
2	LILO of Allain Duhangan-Nalagarh at Chhaur	EPCL	D/C	220	2	4	4	4	2	SEP-09	SEP-11	SEP-11	Commissioned 9/11.
3	Chhaur	EPCL		230/132	170		0	0	0		SEP-11	SEP-11	Commissioned 9/11

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completi on	Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos))Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Er ection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Remark:

Malibrahmini (2x525MW),PS,Orissa, MPL,U1-3/18,U2-3/18

1	Malibrahmani - Angul	MPCL	D/C	400	62	108	100	80	20		JUL-16	
---	----------------------	------	-----	-----	----	-----	-----	----	----	--	--------	--

Remark:

Malwa TPP(Shree Singaji), (2x600+2x660), SS,MP,MPPGCL, U1-11/13,U2-10/14,U3-07/18,U411/18

1	Chhegaon - Julwania	MPPTCL	D/C	400	225	340	340	340	225		NOV-14	NOV-14	Commissioned 11/14.
2	Malwa TPP - Chhegaon	MPPTCL	D/C	220	95	160	160	160	95		MAR-12	MAR-12	Commisioned 3/12
3	Shri Singaji TPS - Pithampur DCDS (QM) line	MPPTCL	D/C	400	281	0	0	0	281		FEB-19	FEB-19	Commissioned 02/19.
4	Malwa TPP - Chhegaon	MPPTCL	D/C	400	105	158	158	158	105		FEB-13	FEB-13	Commissioned 02/13
5	LILO of both ckts of Nimrani-Julwania at Julwania	MPPTCL	D/C	220	6	9	9	9	5		SEP-13	SEP-13	Commissioned 09/13.
6	Pithampur-Indore	MPPTCL	D/C	400	128	193	193	193	128		MAR-14	MAR-14	Commissioned 03/14.
7	Malwa TPP - Pithampur	MPPTCL	D/C	400	272	397	397	397	268		NOV-13	NOV-13	Commissioned 11/13.
8	Pithampur - Badnawar DCDS (Quad Moose) line	MPPTCL	D/C	400	71	203	203	203	71		FEB-19	FEB-19	Commissioned 02/19.
9	Pithampur S/S	MPPTCL		400/220	630	100	100	100	100		APR-13	APR-13	Commissioned 4/13.
10	Julwania S/S	MPPTCL		400/220	630	100	100	100	100		NOV-14	NOV-14	Commissioned 11/14.
11	Chhegaon S/S	MPPTCL		400/220	315	100	100	100	100		DEC-12	DEC-12	Commissioned 12/12.

Remark:

Mangaon CCPP(338 MW), PS, MH, PGPL, U1-2/13(C)

1	Mangaon CCPP(Vile)- Bhagad	MSETCL	D/C	220	4	0	0	0					commissioned 03/16
---	----------------------------	--------	-----	-----	---	---	---	---	--	--	--	--	--------------------

Remark:

Marwa TPP (2x500 MW) SS,Chg,CSPGCL U1-3/14 (C), U2 -6/16

1	Marwa - Raipur (Raitha)	CSPTCL	D/C	400	281	379	379	379	281		JUN-13	JUN-13	Commissioned 06/13.
2	Marwa - Banari (Start up power)	CSPTCL	D/C	220	28	55	55	55	28		JAN-13	JAN-13	Commissioned 1/13. (Loc 39 to 51 charged on 7.11.12)
3	LILO of One ckt of Korba (W) - Khedamara at Marwa	CSPTCL	D/C	400	116	161	161	161	116	MAR-13	MAY-15	MAY-15	Commissioned 05/15.

Remark:

Matrishri Usha TPP (Corporate Power) (4x270MW), U1-3/18,U2-3/19,U3,4-uncertain

1	Latehar - Namkum	CPL	D/C	400	216	320	293	274	132		AUG-16		
2	Corporate TPP - Jharkhand Pooling Station	CPL	D/C	400	6	11					AUG-16		

Remark:

Mauda TPS (500 MW),Phase-II (2x660 MW) CS, Maha, NTPC, U1-4/12 (C), U2-3/13(C),U3-7/16,U4-03/17 (C)

1	Mauda - Wardha line (Quad) (Ckt-1)	PGCIL	S/C	400	124	345	345	345	124		MAR-12	MAR-12	Commissioned 3/12.
2	Mauda - Wardha (2nd Ckt)	PGCIL	S/C	400	124						MAY-12	MAY-12	Commisisoned 05/12

Remark:

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completi on	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos)) /Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Er ection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Meja TPP Ph-I (2x660 MW)(UPPCL & NTPC), U1-3/18(C),U2-1/19

1	Rewa Road - Meza line	UPPTCL	D/C	400	68	91	91	91	68		MAR-15	MAR-15	Commissioned 03/15.
2	Bara - Meza line	UPPTCL	D/C	400	65	83	83	83	65		MAR-15	MAR-15	Commissioned 03/15.
3	Meja - Allahabad line	PGCIL	D/C	400	56	81	81	81	56	JUL-15	AUG-16	AUG-16	Ready for Commissioning 08/16.

Remark:

Mettur TPS Stage III (600 MW), SS,TN,U1-10/12(C)

1	MTPS St.III - Arasur	TANTRAN	D/C	400	220	325	325	325	220		JAN-13	JAN-13	Commissioned 01/13.
2	LILO of MTPS -Malco at MTPS Stage III	TANTRAN	D/C	230	3	9	9	9	3		FEB-11	FEB-11	MTPS III- Malco energised 2/11 for start up power.
3	MTPS Stage-III - Gobi	TANTRAN	S/C	230	3	8	8	8	3		MAR-12	MAR-12	Commissioned 3/12

Remark:

Monarchak CCPP (101 MW), CS,Tripura, NEEPCO, GT - 3/15 (C), ST - 1/16(C).

1	Surajmani Nagar - Rabindra nagar	TSECL	D/C	132	3	13	13	13	3		SEP-13	MAR-17	Completed 9/13
2	Monarchak - Surajmani Nagar	TSECL	D/C	132	43	154	145	128	15		AUG-20		RoW issues. TSECL has connected a portion of the said D/C line splitting the existing Rokhia - Udaipur 132 KV S/C line near Melaghar (12.178 Km distance from Monarchak) thereby connecting Monarchak with Rokhia and Udaipur sub-stations. The said arrangement has already been commissioned and is in operation w.e.f January 2015 for evacuation of Monarchak Power.

Remark:

Moti Khavdi (500 MW), PS,Guj,RPL,U1

1	Moti Khavdi TPP - Jam Nagar	RPTL	D/C	400									
---	-----------------------------	------	-----	-----	--	--	--	--	--	--	--	--	--

Remark:

M/s Sembcorp Gayatri Power Ltd. (SGPL) (Formerly NCC Power Project Ltd.) Super-critical TPP (2x660 MW),PS,AP,Nellore, U1-11/16 (C), U2-11/16

1	NCC gen Sw Yd. - Nellore PS line (Q)	PGCIL	D/C	400	66	101	101	101	66	FEB-17	MAR-16	MAR-16	Commissioned 03/16.
---	--------------------------------------	-------	-----	-----	----	-----	-----	-----	----	--------	--------	--------	---------------------

Remark:

Mundra TPP & Mundra UMPP (3x660&5x800),PS,Guj, Adani & TATA, both project commissioned by 03/13(c)

1	Mohindergarh HVDC - Bhiwani	APL	D/C	400	100	139	139	139	100	APR-11	JUL-12	JUL-12	Commissioned. 7/12
2	Daultabad -Dhanonda	HVPNL	D/C	400	146	219	219	219	146		JAN-13	JAN-13	Commissioned 1/13.
3	+/- 500 kV Mundra - Bipole Mohindergarh	APL	BIPOLE	500	1980	2693	2693	2693	1980		MAR-12	MAR-12	Commissioned 3/12
4	Mohindergarh HVDC-Mohindergarh HVPNI (Dhanonda)	APL	D/C	400	10	15	15	15	10	APR-11	JUL-12	JUL-12	Commissioned. 7/12
5	Dhanoda (Mohindergarh)	HVPNL		400/220	315	100	100	100	100		APR-12	APR-12	Commissioned 4/12

Remark:

Mundra TPP Ph.II (2x660 MW) ,PS,GUJ,Adani ,U1-12/10(C),U2-7/11(C)

Associated Transmission Lines and Substations		State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
						TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/ Recp.Materia	STG(C km)/Erection				
1.		2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1	Mundra (Adani) - Zerda line 1	GETCO	D/C	400	640	997	491	293	0		JUN-19		W I P / Severe RoW problems
2	Mundra (Adani) - Zerda line 2	GETCO	D/C	400	671	956	956	956	671		FEB-16	FEB-16	Commissioned 02/16. (One Circuit is via varsana.)
Remark: Mundra UMPP WR system Strengthening													
1	LILO of Halvad-Morbi I at Bhachau	GETCO	D/C	220	217	315	315	315	217		MAY-12	MAY-12	Commissioned 5/12.
2	Wardha - Aurangabad line (up-gradable on 1200 kV)	PGCIL	D/C	400	696	961	961	961	696	NOV-20	APR-21	MAR-21	Commissioned 03/21.
3	Aurangabad (PG)-Aurangabad (MSETCL)	PGCIL	D/C	400	118				118	OCT-12	APR-14	APR-14	Commissioned 04/14.
4	Shifting of Ankola -Aurangabad (MSETCL) to Aurangabad (PG)	PGCIL	D/C	400	102				102		JAN-14	JAN-14	Commissioned 01/14.
5	LILO of both ckts of Kawas-Navsari at Navsari.	PGCIL	D/C	220	82	145	145	145	82		JUL-12	JUL-12	Commisisoned 7/12.
6	LILO of Halvad-Morbi II at Bhachau	GETCO	D/C	220	216	333	333	333	216		MAY-12	MAY-12	Commissioned 5/12.
7	Navsari - Boisor line (Balance portion)	PGCIL	D/C	400	161	567	567	567	161	OCT-12	DEC-16	DEC-16	Commissioned 12/2016. (Remaining portion was taken as commissioned as Vapi-Navsari line in Mar'13)
8	Gandhar - Navsari	PGCIL	D/C	400	204	288	288	288	204		JUL-12	JUL-12	Commisisoned 7/12
Remark: Mutiara (Melamaruthur) (Coastal Energen) TPP (2x600 MW),PS,CEPL,U1-12/14 (C),U2-1/16(C)													
1	LILO of Madurai - Tuticorin at Costal Energen	CEPL	D/C	400	52				52		MAR-12	MAR-12	commissioned 3/12. (Interim arrangement).
2	Mutiara TPP(Coastal Energen Gen. Switchyard) - Tuticorin Pooling Station (Balance portion)	CEPL	D/C	400	24	32	32	32	24		OCT-16	OCT-16	Commissioned 10/2016
Remark: Muzaffarpur TPP Exp, Kanti-II (2x195MW) CS, Bihar, JV-NTPC U3-03/15 (C), U4-3/17 (C)													
1	Kanti - Gopalganj (2nd Ckt.)	BSPTCL	S/C	220	101				101		MAR-16	MAR-16	Commissioned 03/16.
2	Kanti - Darbhanga (2nd Ckt)	BSPTCL	S/C	220	68				68		SEP-14	SEP-14	Commissioned 09/14.
Remark: Myntdu (Leshka) HEP (3x42 MW),SS,Meg,MeECL, U1&U2-3/13,U3-3/13 (C)													
1	Leshka Myntdu - Khliehriat	MeECL	D/C	132	53	85	85	85	53		MAY-10	MAY-10	The Line was initially charged at 33 kV from 22.05.2010 and subsequently at 132 kV on 25.11.2011.
Remark: NABINAGAR -II STPS (3x660), CS, Bihar, NTPC, U1-1/18,U2-6/18,U3-12/18													
1	Nabinagar-II - Patna line (Q)	PGCIL	D/C	400	282	392	392	392	282	JUN-19	AUG-19	JUL-19	Commissioned 07/19.
2	Nabinagar-II - Gaya (Q)	PGCIL	D/C	400	184	245	245	245	184		FEB-18	FEB-18	Ready for Commissioning 02/18.
3	Bay Extn. at 765/400KV at Patna S/stn. for 400KV D/C Nabinagar-II -Patna line (Q)	PGCIL		400	0	100	0	0	0	JUN-19	JUN-19		Award placed in Mar'17. Engg. in progress.
Legends													
TL: Total Location		STC: Stubs Cast		TE: Towers Erected		STG: Stringing Completed		Page 23 of51					

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/ Recp.Materia	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Remark: Associated Transmission System for NABINAGAR -II STPS (3 x 660) - PGCIL

Nabi Nagar TPP (4x250 MW), CS,Bihar, NTPC, U1-3/16(C),U2-3/17,U3-12/17,U4-05/18

1	Nabinagar - Sasaram line (Twin lapwing)	PGCIL	D/C	400	164	216	216	216	164		MAY-12	MAY-12	Commissioned 05/12.
---	---	-------	-----	-----	-----	-----	-----	-----	-----	--	--------	--------	---------------------

Remark:

Nagarjana Sagar TR HEP (2x25 MW),SS,AP,APGENCO,Unit-1&2-01/17(c)

1	Rentachintala - Nagarjuna Sagar Plant	APTRANS	S/C	132	16	34	34	34	16		AUG-14	MAR-17	Commissioned 08/14.
2	LILO of VTS - Tallapally line at Rentachintala	APTRANS	D/C	220	2	0	0	0	2		NOV-08	NOV-08	Commissioned 11/08
3	Rentachintala - Macherla S/S	APTRANS	S/C	132	17	58	58	58	17		MAR-13	MAR-17	Commissioned 27.03.2013
4	Rentachintala S/S	APTRANS		220/132	200	100	100	100	100		NOV-08	NOV-08	Commissioned 11/08

Remark:

Naitwar Mori HEP (2x30 MW),CS,UK,SJVNL,U1&2 -12/21

1	Mori -Dehradun	PTCUL	D/C	220	200	0	0	0	0		DEC-21		Implementation of line may be considered in future under central sector with materialization of projects other that Natwar-Mori in Yamuna Basin as per minutes of 3rd NRPC meeting (Transmission planning) held on dt 19.02.21. For evacuation of Natwari Mori HEP, alternative arrangement was approved in the meeting.
2	Naitwar Mori HEP - Mori SS	PTCUL	D/C	220	0	0	0	0	0		DEC-21		Implementation of line may be considered in future under central sector with materialization of projects other that Natwar-Mori in Yamuna Basin as per minutes of 3rd NRPC meeting (Transmission planning) held on dt 19.02.21. For evacuation of Natwari Mori HEP, alternative arrangement was approved in the meeting.

Remark:

Namrup CCGT (100 MW),SS, Assam,GT/ST,U1-10/17,U2-11/17

1	Namrup - Mariani	AEGCL	S/C	220	145	448	448	448	145	DEC-13	JAN-16	JAN-16	Commissioned 01/16.
---	------------------	-------	-----	-----	-----	-----	-----	-----	-----	--------	--------	--------	---------------------

Remark:

Nasik (5x270 + 5x270) TPS, PS, Maha, India Bulls, ph-II- uncertain

1	Nasik - Bobleshwar (2nd Ckt)	IBPL	D/C	400	57	152	152	152	57		AUG-15	AUG-15	Ready for commissioning 08/15.
2	Nasik-Bableshwar (1st Ckt)	IBPL	D/C	400	57	152	152	152	57		MAR-14	MAR-14	Commissioned 03/14.

Remark:

Navapura TPP (TRN) (2x300 MW), Chhattisgarh Pvt. Sector , TRN Energy Pvt. Ltd. U1-08/16 (C)

1	TRN (TPP) - Raigarh PS (Tamnar)	TRNE	D/C	400	30				30		JAN-16	JAN-16	Commissioned 01/16.
---	---------------------------------	------	-----	-----	----	--	--	--	----	--	--------	--------	---------------------

Remark: Unit-1 Commissioned on 14.08.2016.

Navbharat TPP Ph-1 (2x525 MW), PS,Chh, U1&2

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1 Navbharat TPP - Angul P.S. (PG)	EPTCL	D/C	400									
Remark: New Umtru HEP (2x20 MW),SS,Meg,MeECL,U1-4/17(C), U2-6/17(C)												
1 New Umtru HEP - Norbong (EPIP-II)	MeECL	D/C	132	1	7	7	7	1		MAR-17		1. Date of award of contract is 05.02.2016. 2. Schedule date of completion was 05.05.2016. 3. The 132 kV line was completed on 11.11.2016 and commissioned on 25.03.2017. 4. Delay was due to delay in supply of conductor for line by the vendor and also that the New Umtru HEP was not ready as this line is an ATS of the New Umtru HEP. 5. No issues of forest clearance. 6. Line parameter: one circuit only of the 132 kV D/C line - 0.14 ckm, 132 kV S/C line - 1.07 ckm 7. The total expenditure incurred is Rs.471.87 Lakhs and is inclusive of 132 kV New Umtru - Umtru HEP line.
2 New Umtru - Umtru HEP	MeECL	S/C	132	0	1	1	1	0		MAR-17		1. Date of award of contract is 05.02.2016. 2. Schedule date of completion work 05.05.2016. 3. The 132 kV line was completed on 11.11.2016 and commissioned on 25.03.2017. 4. Delay was due to delay in supply of conductor for line by the vendor and also that the New Umtru HEP was not ready as this line is an ATS of the New Umtru HEP. 5. No issues of forest clearance. 6. Line parameter: one circuit only of the 132 kV D/C line - 0.14 ckm and 132 kV S/C line - 0.36 ckm 7. The total expenditure incurred is Rs. 448.76 Lakhs and is inclusive of the cost of 132 kV New Umtru HEP - Norbong -EPIP-II line.
Remark: Neyveli New TPP (2x500MW),CS, Tamil Nadu, NLC,U1-04/18,U2-09/18												
1 New Neyveli TPP - Ariyalur (Villupuram)	PGCIL	D/C	400	156	213	213	213	147	JUL-19	AUG-21		Line charged in Jul'20 by connecting to one ckt of LILO section of Pugalur - Kalivandapattu 400 kV D/C line near Ariyalur S/s (as bays by TANTRANCO on Deposit work Basis are expected by Aug'21) .
Remark: Neyveli TPS-II Exp. (2x250MW) CS,TN, NLC, U1-1/12(C),U2-1/15 (C)												
1 Neyveli (Exp-II) - Neyveli TS-II	NLC	2xS/C	400	3	17	17	17	3		AUG-09	AUG-09	Commissioned 08/09
2 Neyveli TS-II - Pugalur	NLC	D/C	400	398	576	576	576	398		AUG-09	AUG-09	Commissioned 08/09.
Remark: Nigri TPP (2x660 MW), PS,MP, JPVL, U1-8/14 (C),U2-2/15 (C)												
1 JP Nigri TPP - Satna (PG)	JAL	D/C	400	322				322		FEB-17	FEB-17	Commissioned 08/2014 (Late Reported)

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completi on	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos) /Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Er ection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2 LILO of one ckt of Vindhychal - Satna at Nigrie	MPPTCL	D/C	400									
Remark:												
Nilanchal TPP,(3x350MW), PS,Orissa, KVK, uncertain												
1 LILO of Mendasal - Baripada at Nilanchal TPP	KVK	D/C	400	16	0	0	0	0		JUN-16		Work yet to Start.
Remark:												
Nimoo Bazgo (NHPC) (3x15 MW),CS,J & K,NHPC,U1-11/13(C),U2-10/13(C),U3-10/13(C).												
1 Alachi - Khalsi S/S	JKPDD	S/C	66	31	140	140	140	31		JUN-14	MAR-17	Commissioned.
2 Nimoo S/S - Alachi S/S	JKPDD	S/C	66	17	77	77	77	17		SEP-12	SEP-12	Commissioned 09/12.
3 Nimoo S/S- Leh S/S	JKPDD	S/C	66	31	152	152	152	31		MAR-12	MAR-12	Commissioned 03/12.
4 Kharu S/S - Himya S/S	JKPDD	S/C	66	51	242	239	204	36		DEC-16		Slow progress.
5 Leh III (Army base) - Leh	JKPDD	S/C	66	10	53	29	8	2		DEC-16		Rerouting of line and ganglas s/s dropped. Leh Army S/S shall be connected with Leh S/S.
6 Leh (C.P.) - Kharu S/S	JKPDD	S/C	66	25	107	107	107	25		SEP-14	MAR-17	Commissioned.
7 Leh (C.P.) - Leh S/S	JKPDD	S/C	66	7	39	39	39	7		DEC-12	DEC-12	Commissioned 12/12.
8 Nimoo Bazgo HEP - Alachi	JKPDD	S/C	66	4	13	13	13	4		NOV-12	NOV-11	Commissioned 11/12.
9 Khalsi	JKPDD		66/11	60	100	100	100	100		JUL-13		Commissioned
10 Nimoo S/S	JKPDD		66/11	60	100	100	100	100		JUL-13		Commissioned.
11 Himya	JKPDD		66/11	60	100	30	0	0		JUL-13		
12 Leh	JKPDD		66/11	13	100	100	100	100		DEC-12		Commissioned 12/12.
13 Kharu	JKPDD		66/11	60	100	100	100	100		DEC-13		Commissioned
14 Alchi. S/S	JKPDD		66/11	6	100	100	100	100		NOV-12		Commissioned 11/12.
Remark:												
North Chennai TPP Stage-III (1x800MW), TN, TANGEDCO, U1-09/20												
1 NCTPS Stage-III - North Chennai (PS) line	TANTRAN	D/C	765	13	20	17	17	9	JUN-21	MAR-22		Work under progress. RoW issues in 3 locations and are being followed up.
2 Ariyalur s/s	TANTRAN		765/400	3000	100	95	95	95		SEP-22		Work under progress.
3 North Chennai (PS) S/S	TANTRAN		765/400	3000	0	0	0	0				
Remark:												
North Chennai TPS St.II (2x600 MW),SS,TN,U1-9/13(C),U2-3/13 (C).												
1 Alamathy -Sunguvarchatram (2nd Ckt)	TANTRAN	D/C	400	100				100		MAR-14	MAR-14	Commissioned 03/14.
2 LILO of NCTPS- Mosur at NCTPS Stage II (for startup power)	TANTRAN	D/C	230	2	2	2	2	2	DEC-10	NOV-10	NOV-10	Commissioned 11/10.
3 NCTPS St.II- Alamathy 400 kV S/S	TANTRAN	M/C	400	136	114	114	114	136		JAN-13	JAN-13	Commissioned 01/13.
4 Alamathy -Sunguvarchatram (1st Ckt)	TANTRAN	D/C	400	98	161	161	161	98	JUN-10	JAN-14	JAN-14	Commissioned 01/14.
Remark:												
Legends												
Report generated through				Wednesday 09 March 2022				10.55.53 AM				
TL: Total Location	STC: Stubs Cast	TE: Towers Erected				STG: Stringing Completed				Page 26 of51		

Associated Transmission Lines and Substations		State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
						TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection				
1.		2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
North Karanpura (3x660MW), NTPC, Adani, U1-2/20,U2-8/20,U3-2/21													
1	LILO of Gaya-Chandwa(existing) at North Karanpura STPP (Interim)	PGCIL	M/C	400	38					DEC-18			
2	LILO of both ckt. of Ranchi - Maithon-RB line at Dhanbad (NKTL-TBCB)	APL	D/C	400	5	10	10	10	5	MAY-21	AUG-21	JUL-21	Commissioned 07/21.
3	North Karanpura - Gaya line (NKTL - TBCB)	APL	D/C	400	185	286	138	114	36	SEP-19	JUN-23		a) Covid-19: Project progress including Statutory proposals affected due to 1st & 2nd wave of COVID-19. b) Forest Clearance: Delay in receipt of Forest clearance, around 895 days (Since 20-07-19) passed against 300 days. The proposal has been accepted by Nodal officer after 408 days i.e. on 06.08.20 & presently proposal is pending with DFO for further processing. in meeting of 16-03-20, 16-10-20, 29-01-21, 07-09-21 NKTL conveyed that, NKTL will be able to complete the NK-G line in 12 months from the date of forest clearance. Subsequently, the review meeting conducted by Joint Secretary (Trans.), MoP on 11-11-20 & 10-02-21. Also on 31-03-21, 15-06-21 & 11-11-21, review meeting conducted by Secretary (Power), MOP wherein NKTL has requested support. However, in CS/RS Certificate some land patches shown as GM/JJ Land this resulted in additional 3.25HA Forest areas and revision in Forest proposal and requirement of FRA certificate & GM/JJ Land NOC for additional Area.
4	North Karanpura - Chandwa (Jharkhand) PS line (NKTL - TBCB)	APL	D/C	400	50	73	52	52	13	JAN-22	NOV-22		a) Covid-19: Project progress including Statutory proposals affected due to COVID-19. Further, due to recent 2nd wave of Covid-19, various restrictions imposed by Central/State Governments. b) Forest Clearance: Delay in receipt of Forest clearance, around 928 days (Since 17-07-19) passed against 200 days agreed. state Government forwarded the proposal to Regional Office on 23-09-21. In meeting dated 16-03-20, 16-10-20, 29-01-21, 07-09-21 NKTL conveyed that, NKTL will be able to complete the NK-C line in 9 months from the date of FC. Subsequently, the review meeting conducted by Joint Secretary (Trans.), MoP on 11-11-20, 10-02-21. Also on 31-03-21, 15-06-21 & 11-11-21, review meeting conducted by Secretary (Power), MOP wherein NKTL has requested support for FC.
5	Dhanbad New s/s (NKTL-TBCB)	APL		400/220	1000	100	100	100	100	MAY-21	AUG-21	JUL-21	Commissioned 07/21.
Legends				Report generated through				Wednesday 09 March 2022		10.55.53 AM			
TL: Total Location		STC: Stubs Cast		TE: Towers Erected			STG: Stringing Completed				Page 27 of51		

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Remark: SPV/BPC - North Karanpura Transco Ltd / REC

NSL TPP (2x660 MW), PS, Orrisa, NPPL,

1	NSL TPP - Angul	NSLNPPL	D/C	400	46	0	0	0	0			Project Authority intimated that PGCIL yet to award construction of work.
---	-----------------	---------	-----	-----	----	---	---	---	---	--	--	---

Remark:

Obra-C STPP (1x660MW), UP, UPRVUNL , 2021

1	Obra-C-Jaunpur Line	UPPTCL	D/C	400	400	459	418	194	214		DEC-21	Work in progress.
2	LILO of one Ckt Obra C -Jaunpur at Obra	UPPTCL	D/C	400	30	0	0	0				To be deleted
3	LILO of Anpara D-Unnao line at Obra	UPPTCL	S/C	765	40	28	28	28	8			Work completed , Being constructed in TBCB mode by M/s Adani Transmission Ltd. Work in progress..
4	ICT at Obra C s/s	UPPTCL		765/400	3000	100	0	0	0			UPRVUNL SCOPE. To be commissioned before MARCH-21.

Remark:

OPGC TPS-II(2X660)& other projects in Odisha, Ib Valley, U3-8/18,U4-10/18

1	OPGC - Jharsuguda (OGP-IITL - TBCB)	SGL	D/C	400	103	152	152	152	103	JUL-17	AUG-17	AUG-17	Ready for commissioned 08/2017.
2	Jharsuguda (Sundargarh) - Raipur (OGP-IITL - TBCB)	SGL	D/C	765	610	782	782	782	610	AUG-19	JAN-19	DEC-18	Commissioned 12/18.

Remark: SPV/BPPC - Orissa Generation Phase-II Transmission Ltd. / PFC

Orissa UMPP (Bedabahal, Orissa), (5x800MW),(Orissa Integrated Power Ltd. (OPIL)

1	Orrisa UMPP - Jharsuguda Pooling Station	XYZ	D/C	765									
---	--	-----	-----	-----	--	--	--	--	--	--	--	--	--

Remark:

Painampuram TPP (2x660MW),PS,AP,Thermal power tech Development Corp (India) Ltd.,U1-2/15 (C),U2-9/15 (C)

1	Thermal Powertech - Nellore Pooling Station	PGCIL	D/C	400	65	92	92	92	65		AUG-13	AUG-13	Commissioned 08/13.
---	---	-------	-----	-----	----	----	----	----	----	--	--------	--------	---------------------

Remark:

Pakal Dul HEP (4x250MW), J&K, JKSPDC, U,U2,U3,U4 (2023-24)

1	Kiru HEP - Kishtwar Pooling Station (Triple HLTS Conductor)	JKPDD	D/C	400	0	0	0	0		DEC-21			work under planning stage.
2	LILO of one Ckt. of Kiru HEP - Kishtwar PS at Kwar HEP and Pakal Dul HEP	JKPDD	D/C	400	0	0	0	0		DEC-21			Work under planning stage.
3	Establishment of 400 kV switching station at Kishtwar (GIS)	JKPDD		400	40								

Remark:

Palatana CCGT (2x363.3),P S,Tri,OTPC, Module-1:1/13(c), Module 2 - 11/14 (C)

1	Palatana -Silchar	NETC	D/C	400	495	680	680	680	495		AUG-12	AUG-12	Commissioned 8/12
2	Byrnihat - Azara (2nd Ckt) (Part of Silchar - Azara)	NETC	S/C	400	42				42		JUL-14	JUL-14	Commissioned 07/14.
3	Silchar - Byrnihat	NETC	D/C	400	428	590	590	590	428		FEB-13	FEB-13	Commissioned.

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/ Recp.Materia	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
4 Azara - Bongaigaon (2nd Ckt)	NETC	D/C	400	159				159		JAN-15	JAN-15	Commissioned 01/15.
5 LILO of Palatana - Bongaigaon at Killing (Byrnihat)	MeECL	D/C	400	9	10	10	10	9		MAR-13	MAR-13	commissioned 3/13
6 Azara - Bongaigaon	NETC	D/C	400	201	442	442	442	201	DEC-14	MAR-15	MAR-15	Commissioned 03/15.
7 LILO of Palatana - Bongaigaon at Azara S/S	AEGCL	D/C	400	7	14	14	14	7		JAN-15	JAN-15	Commissioned 01/15.
8 Killing (Byrnihat) (Ist Trf.)S/S	MeECL		400/220	315	100	100	100	100		FEB-13	FEB-13	Ist transformer commissioned.
9 Kukumara S/S (2x50)	AEGCL		220/132	100	100	100	100	100		DEC-19	NOV-19	Commissioned 01/15 (Late Reported).
10 Kukurmara (Azara) S/S	AEGCL		400/220	630	100	100	100	100	SEP-11	MAY-15	MAY-15	Commissioned 05/15.
Remark:												
Panan HEP (4x75MW), PS, Sikkim, HHEPL, U1-U4-03/24												
1 Panan HEP - Mangan	HHEPL	2xD/C	220									
Remark: Civil works were awarded on 22.02.2014 but project could not be started because of non availability of NWLB clearance.It was concluded that since the matter is subjudice , commissioning can be assessed after clearance from NWLB and approach road to dam site is available.												
Panki TPS Extn. (1x660 MW), UP, URVUNL, U1-09/23												
1 Panki TPS - Panki s/s	UPPTCL	D/C	400	0	0	0	0					to be deleted
Remark:												
Parbati-II HEP (4x200), (PGCIL & JP) CS, HP, NHPC, U1 - 4 (12/21)												
1 Parbati -II- Koldam line -II	PKTCL	S/C	400	76	157	157	157	76		SEP-14	SEP-14	Commissioned 9/14.
2 Parbati- II - Koldam line-I	PKTCL	S/C	400	81	173	173	173	81		OCT-14	OCT-14	Commissioned 10/14.
Remark:												
Parbati-III HEP (4x130 MW),CS,HP,NHPC,U1-6/14 (C),U2-2/14 (C),U3-3/14 (C),U4-5/14 (C)												
1 Parbati Pooling Point - Amritsar	PGCIL	D/C	400	501	668	668	668	501		JUL-13	JUL-13	Commissioned 07/2013.
2 LILO of Parbati -II - Koldam at Parbati Pooling Point.	PGCIL	D/C	400	1	5	5	5	1	JAN-10	JUL-13	JUL-13	Commissioned 07/2013.
3 LILO of Parbati -II - Parbati Pooling Point at Parbati -III	PGCIL	D/C	400	4	7	7	7	4		JUL-13	JUL-13	Commissioned 07/2013.
Remark:												
Pare HEP (2x55MW)CS,ARP,NEEPCO,U1,2-5/18(c)												
1 LILO of Ranganadi - Itanagar at Pare HEP		D/C	132	5	12	12	12	5		MAR-18		Line work completed. a) RHEP Section: Charged on 06.07.2018. b) Itanagar Section: Charged on 07.07.2018.
2 LILO of Ranganadi - Nirjuli at Pare HEP	PGCIL	D/C	132	3	10	10	10	3		FEB-18		Line work completed. Test charged on 03.03.2018.
Remark:												
Parichha Extn. TPS (2x250 MW),SS,UP,UPRVUNL,U5-5/12(C),U6-3/13 (C)												
1 Parichha - Mainpuri (1st Ckt.)	UPPTCL	D/C	400	259	301	301	301	259	DEC-10	DEC-13	DEC-13	Commissioned 12/13.
2 Paricha - Mainpuri 2nd Ckt.)	UPPTCL	D/C	400	259	402	402	402	259		JAN-14	JAN-14	Commissioned 01/14.
3 Parichha - Banda	UPPTCL	S/C	220	210	606	606	606	210		MAR-12	MAR-12	Commissioned 3/12
4 Parichha - Bhauti	UPPTCL	S/C	220							MAR-10	MAR-10	Commissioned 3/11
5 Orai S/S (new) (ICT-I)	UPPTCL		400/220	315	100	100	100	100		NOV-16	NOV-16	Commissioned 11/2016

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completi on	Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos))Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Er ection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
6 Orai (New) (ICT-II)	UPPTCL		400/220	315	100	100	100	100		NOV-17	NOV-17	Commissioned 11/2017.
Remark: Parli TPP Expn. (250 MW), SS,Maha,MSPGCL, U8-3/16(C)												
1 Parli TPS-Nanded (waghala)	MSETCL	M/C	220	181	300	300	300	181	APR-11	OCT-12	OCT-12	Commissioned 10/12.
Remark: Parnai HEP (3x12.5),JKPDC,03/22												
1 Parnai HEP - Parnai (JKPDD)	JKPDD	D/C	132	30								
Remark: Part ATS for RAPP U-7&8 in Rajasthan (TBCB)												
1 RAPP - Shujalpur line (RAPPTCL - TBCB)	SGL	D/C	400	402	521	521	521	402	FEB-16	JUN-16	JUN-16	Ready for Commissioning 06/16. (RTCL).
Remark: SPV/BPC - RAPP Transmission Company Ltd. / PFC												
Patratu STPP (3x800 MW), Th, JV of NTPC & JBVNL, U1-05/22, U2-09/22, U3-12/22												
1 Patratu New - Kodarma (JUSNL) line	JUSNL	D/C	400	0	0	0	0			MAR-22		Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. Tender will be floated by approval from JSERC.
2 Chandil New - Chaibasa (PG) line	JUSNL	D/C	400	0	0	0	0			MAR-22		Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. Tender will be floated by approval from JSERC.
3 Patratu New - Chandil New line	JUSNL	D/C	400	0	0	0	0			MAR-22		Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. Tender will be floated by approval from JSERC.
4 Patratu New - Patratu line	JUSNL	D/C	400	0	0	0	0			MAR-22		Project is being implemented by JUSNL. Tender is likely to be floated in Jul 20. Length of line is 8ckm.
Remark: Petronet LNG (3x395 MW), PS,Guj,PLNGL, U1,U2,U3												
1 PLNGL TPP - Vadodra	XYZ	D/C	400									
Remark: Phata Byung HEP (2x38 MW),PS, UK, Lanco, U1 & U2												
1 Rudrapur (Brahmwari) - Ghansali (Srinagar) line	PTCUL	D/C	220	150	260	260	260	150	JUN-19	JUN-20	JUN-20	Commissioned 07/20.
2 Phata HEP-Baramwari (Rudrpur)	PTCUL	D/C	220	8	8	0	0			DEC-22		Pertains with L&T HEP.
3 Phata HEP-Baramwari (Rudrpur)	LEPP	D/C	220	8	20	0	0	0		DEC-16		
4 Srinagar S/S	PTCUL		400/220	630	100	100	100	100	DEC-12	JUL-16	JUL-16	Commissioned 07/16.
5 Baramwari (GIS)	PTCUL		220/132	60	100	0	0	0		DEC-23		Tendering is in progress.
6 Ghansali (GIS)	PTCUL		220/33	60	100	0	0	0		DEC-21		Will be planned matching with commissioing schedule of Bhilanga-II HEP of UJVN Ltd.
Remark: All construction activities on project site is on hold since Jul'17 as EPC contractor has been reffered to National company law tribunal under IBC 2016. The project is likely to be commissioned within 2 years after the restart of works.												

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completi on	Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos))Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Er ection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Pipalkoti HEP (Vishnugad Pipalkoti) (THDC) (Kuwari Pass) (4x111 MW),SS,UK,PTCUL,U1-4 (12/22)

1	Pipalkoti HEP (THDC) - Pipalkoti (Kuwari Pass) Switching Substation T/line	PTCUL	D/C	400	2	0	0	0	SEP-19	DEC-21		Construction of line shall be planned as per schedule of Pipalkoti HEP (THDC) after signing of Implementation Agreement with PTCUL.
2	Pipalkot (THDC) Switching Substation	PTCUL		400	10	0	0	0		DEC-21		Substation land is inside the premises of Pipalkoti HEP. Construction of Substation shall be planned as per schedule of Pipalkoti HEP (THDC) after signing of Implementation Agreement with PTCUL.

Remark:

Pipavav CCPP(2x351MW),SS,Guj,GSECL,Block-1-2/14 (C), Block-2-3/13 (C).

1	Otha (Mahuva) - Sagapara (Palitana)	GETCO	D/C	220	96	161	161	161	96		JUN-13	JUN-13	Commissioned 06/13.
2	LILO of Savarkundla - Mahva (otha) at Pipavav (GPPC) (line-1)	GETCO	D/C	220	91	149	149	149	91	AUG-10	MAR-12	MAR-12	Commissioned 3/12
3	GPPC (Pipavav)- Dhokadva	GETCO	D/C	220	94	152	152	152	94	MAR-12	JUL-16	JUL-16	Ready for Commissioning 07/16.
4	LILO of Savarkundla - Mahva (otha) at Pipavav (GPPC) (line-2)	GETCO	D/C	220	81	133	133	133	81	APR-11	AUG-12	AUG-12	Commissioned 8/12

Remark:

Polavaram HEP (12x80MW),SS,AP,PPA,U1-12

1	Polavaram-Kamavarapukota (QM)	APTRANS	D/C	400	140	0	0	0	AUG-19	AUG-20		The scope of the work revised due to site constraints. 400kV QMDC Line from 400kV Polavaram SS to 400/22/11 kV Guddigudem SS is proposed in place of earlier approved 400kV Polavaram-K.Kota QMDC Line.Tenders floated with revised scope of work on 28.01.2019.Tenders finalized and LOI placed on 29,04.2019 . Line survey works completed. Works will be taken up after finalization of award of contract of Polavaram Hydro Electric Project by APGENCO.
Remark: Work is in standstill condition as review of present contract is under progress												

Pragati CCGT Ph-III(4X250+2X250MW),SS,DEL,PPCL,GT1-10/10(C),GT2-2/11(C),GT3-6/12,(C)ST1-2/12(C),GT4-5/13(C),ST2-2/14 (C)

1	Extension of bus and connection with DTL Substation	PPCL		400	630	0	0	0	0				commissioned
---	---	------	--	-----	-----	---	---	---	---	--	--	--	--------------

Remark:

Pulichintala HEP (4x30MW),SS,TelanganA,TSGENCO,U1- 9/16 (C), U2-9/16,U 3-9/17,U4-10/17

1	Pulichintala HEP - Huzurnagar line	TSTRANS	D/C	220	74	132	132	132	74		NOV-16	NOV-16	Commissioned 10/2016 (Late Reported)
2	LILO of Chillakallu S/S - Narketpally line at Huzurnagar S/S	TSTRANS	D/C	220	24	42	42	42	24		JUL-17	JUN-17	Ready for commissioning 06/2017.
3	Huzumagar S/S	TSTRANS		220/132/33	200	100	100	100	100				Commissioned on 10.12.2018

Remark:

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completi on	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos)) /Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Er ection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Remark:

Ramgarh CCPP Extn.-III, (110+50 MW), SS,Raj, RRVUNL, (GT-3/13(C),ST-5/14 (C)

1	Chandan - Dechu	RVPNL	D/C	220	202	322	322	322	202		DEC-14	DEC-14	Commissioned 12/14.
2	Dechu - Phalodi	RVPNL	D/C	220	71	119	119	119	71		SEP-12	SEP-12	Commissioned 9/12.
3	Ramgarh (GTPP) - Chandan	RVPNL	D/C	220	194	309	309	309	194		NOV-14	NOV-14	Commissioned 11/14.

Remark:

RAMMAM-III HEP (3x40 MW), NTPC, WBSTCL (02/22)

1	Rammam III - Chalsa	WBSETCL	D/C	132	130	0	0	0		APR-19	DEC-21		"Survey work of the transmission lines completed. WBSETCL contemplated the ATS of Rammam III HPS of NTPC considering that WBSEDCL would purchase the entire power from NTPC. But the PPA of NTPC with WBSEDCL for sale power from Rammam III HPShas not been executed till date. After execution of the said PPA, WBSETCL would take up the construction work of the ATS obtaining Investment Approval fromWBERC."
2	LILO of 132 kV One Ckt of Rammam-II - NBU at Rammam - III HEP	WBSETCL	D/C	132	20	0	0	0		APR-19	DEC-21		"Survey work of the transmission lines completed. WBSETCL contemplated the ATS of Rammam III HPS of NTPC considering that WBSEDCL would purchase the entire power from NTPC. But the PPA of NTPC with WBSEDCL for sale power from Rammam III HPShas not been executed till date. After execution of the said PPA, WBSETCL would take up the construction work of the ATS obtaining Investment Approval fromWBERC."

Remark: Discussion going on with WB

Rampur HEP (6x68.67 MW),CS,HP,SJVNL,U1-2/14 (C),U2-2/14 (C),U3-3/14 (C), U4-6/14(C), U5-3/14 (C), U6 - 12/14(C)

1	LILO of Nathpa Jhakri - Nalagarh at Rampur (Loop in portion)	PGCIL	D/C	400	5	12	12	12	5	NOV-11	FEB-14	FEB-14	Commissioned 02/14.
2	LILO of Nathpa Jhakri - Nalagarh at Rampur (2nd Ckt balance)	PGCIL	D/C	400	2				2		OCT-14	OCT-14	Commissioned 10/14.
3	Patiala - Ludhiana	PGCIL	D/C	400	156	217	217	217	156	NOV-11	SEP-11	SEP-11	Commissioned 9/11.
4	LILO of Patiala - Hissar at Kaithal	PGCIL	D/C	400	66	90	90	90	66	NOV-11	AUG-11	AUG-11	Commissioned 8/11.

Remark:

Rangit-II HEP (2x33MW)PS,Sikkim, SHPL,U1&2 (2020-21)

1	LILO of one ckt of Legship - New Melli at Rangit-II	SHPL	D/C	220									
---	---	------	-----	-----	--	--	--	--	--	--	--	--	--

Remark:

Rangit-IV HEP (3x40MW),PS,Sikkim,JPCL,U1,2&3

1	Routing of one circuit of Jorthong - New Melli via Rangit - IV	LEPP	D/C	220							MAR-19		Work in generation project is stopped for since 2013.
---	--	------	-----	-----	--	--	--	--	--	--	--------	--	---

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Materia	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2 Rangit IV - New Melli line	JPCL	D/C	220	7	15					MAR-19		Work of 220kV line has been awarded to M/s. Ashish Infratech and completion period is 8 months from start of work. Generation project will take about 2? years for completion as against 8 months for completion of associated transmission line, there will be no mismatch for evacuation of power. It may also be mentioned that route survey of transmission line has been completed and design work of transmission system including towers (15 nos.) has also been completed. 220kV GIS bays at PGCIL substation at New Melli have also been awarded to M/s. PGCIL as deposit work. Line length is 3.3 KM. Associated transmission system comprises of 220kV GIS in PH building, 3.3 km long 220kV D/C line from PH to PGCIL pooling station at New Melli. Work for 220kV GIS substation at PH has been awarded to M/s. Siemens and GIS equipment has already been delivered at site.

Remark: Work remain suspended since Oct'13 due to fund constraints. Project is likely to be commissioned within 30 months after restart of works

Ratija (1x50 MW) TPS,P.S.,Spectrum Coal & Power Ltd.,Chh, U1-2/13(C)

1	Ratija - Kasiapalli	SCPL	D/C	132	24			24			MAR-17	Commissioned.
---	---------------------	------	-----	-----	----	--	--	----	--	--	--------	---------------

Remark:

Ratle HEP, (4x205+1x30 MW), PS, J&K, GVK, U-I - U-5 (2023-24)

1	Kishenpur - Ratle, (Dulhasti-Kishenpur Second Ckt stringing extending up to Ratle HP)	PGCIL	S/C	400		0	0	0				
2	LILO of one circuit of Dulhasti - Kishenpur at Ratle HEP.	PGCIL	D/C	400								

Remark: Work yet to be award.

Rayalseema (Stage-IV) (600 MW), SS,AP,BHEL,U6-08/17

1	Rayalaseema TPP - Chittoor line	APTRANS	D/C	400	429	321	321	321	429	MAY-15	JUL-17	JUN-17	Ready for commissioning 06/2017.
---	---------------------------------	---------	-----	-----	-----	-----	-----	-----	-----	--------	--------	--------	----------------------------------

Remark:

Reliable TPP (RTPL), (2x660 MW), PS, MP, RTPL,U1-6/16 (Tentative), U2-12/16 (Tentative)

1	Reliable TPP - Vindhyachal Pooling Station	XYZ	D/C	765									
---	--	-----	-----	-----	--	--	--	--	--	--	--	--	--

Remark:

Rewa TPP, Khandwa (2x800 MW), SS,MP

1	LILO of Handia - Barwaha at Handia	MPPTCL	D/C	220	40								
2	Handia - Ashta(2nd stage)	MPPTCL	D/C	400	180								
3	Nagda - Ujjain line (GEC-I)	MPPTCL	DCDS	400	53	152	152	152	53	SEP-20	MAR-21	FEB-21	Commissioned 02/21.

Remark:

Associated Transmission Lines and Substations	State/Agency Executing Asociated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Ma teria	STG(C km)/Er ection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
Rongnichu HEP (2x48 MW) PS,Sikkim, MBPCL,U1 & U2 (10/20)												
1 Rongnichu - Rangpo Pooling Station	MBPC	D/C	220									
Remark:												
Rosa TPP Extn Ph-II (2x300), PS, UP, Reliance, Northern Region, U3-12/11 (C), U4-3/12 (C)												
1 Roza - Dohna	UPPTCL	D/C	220	216	340	340	340	216		APR-16	AUG-16	Commissioned 04/16. (Late Reported.)
2 Rosa - Shahjehanpur (PG)	RPTL	D/C	400	16				16		JUL-15	JUL-15	Commissioned in March 2012. reported in july 2015.(Line Charged by passing Shahjehanpur S/S).
3 LILO of Lucknow - Bareilly at Shahjahanpur	RPTL	D/C	400	15				15		MAR-12	MAR-12	Commissioned 3/12
Remark:												
Sagardighi TPP (2x300 MW) Phase-II(2x660 MW),SS,WBPDCL U1-12/07(C),U2-7/08(C), U3-12/15(C), U4-12/16												
1 Sagardighi - Parulia (PGCIL)	WBSETCL	S/C on D/C	400	255	340	340	340	255	DEC-08	APR-11	APR-11	Commissioned 4/11.
2 Sagardighi TPS - Gokarna line	WBSETCL	D/C	400	89	154	154	154	89	DEC-19	NOV-20	OCT-20	Commissioned 10/20.
Remark:												
Sainj HEP (2x50 MW) on Sainj river,SS,HP,HPPCL,U-08/17												
1 LILO of Parbati - II HEP - Parbati-III Pooling station at Sainj	HPPTCL	D/C	400	1	1	1	1	1		MAR-18	MAR-18	Commissioned 04/17 (Late Reported).
Remark:												
Salaya (Essar Power) (2x600 MW),PS, Guj, Essar Power U1-2/12(C),U2-6/12 (C)												
1 Vadinar - Amreli (Part line)	GETCO	D/C	400	117	294	294	294	117		JAN-14	JAN-14	Commissioned 01/14.
2 Vadinar (Essar)-Hadala	GETCO	D/C	400	226	353	353	353	226	NOV-09	MAY-11	MAY-11	Commissioned 5/11.
3 Essar Gujarat TPS - Bachau (Tripal)	PGCIL	D/C	400	446	606	606	606	446	FEB-14	SEP-16	SEP-16	Ready for Commissioning 09/16. (Due to delay in Essar Generation Project & non finalization of gentry 6 ckm work is pending balance 446 ckm has been test charged.
4 Vadinar(Essar)- Amreli (Balance)	GETCO	D/C	400	180	533	490	447	235	NOV-09	DEC-18		WIP
Remark:												
Salora TPS (M/s Vandana Vidyut) (2x135 MW), U2- uncertain												
1 Salora TPS - Dharamjaigarh (Korba) (PGCIL) Pooling Station	VVL	D/C	400	60	84					MAR-17		Target Commissioning date will be provided after approval/receipet of loan from lenders.
2 LILO of one ckt Korba-Birsinghpur at Vandana	VVL	D/C	400	6				6		JUL-12	JUL-12	Commissioned. 7/12. (Interim)
Remark:												
Sandila TPP (2x660 MW), PS,UP,TPL,												
1 Sandila TPP - ATS not defind	TOR.	D/C	400									
Remark: Status Not Reported (UP share 1188 MW)												
Santaldih TPP (250 MW),SS,WB,WBPDCL,U6-6/11(C)												
1 LILO of STPS - Arambagh at Bishnupur	WBSETCL	D/C	220	4	11	11	11	4		APR-08	APR-08	Commissioned 4/08

Associated Transmission Lines and Substations		State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
						TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Erection				
1.		2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2	LILO of Santaldih - Durgapur (I Ckt) at Asansol	WBSETCL	D/C	220	80	152	152	152	80		DEC-07	DEC-07	Commissioned 12/07
Remark: Sasan UMPP (6x660 MW),PS,MP,Reliance,U1-5/14 (C),U2-12/13 (C),U3-5/13 (C),U4-3/14 (C),U5-8/14 (C),U6-3/15 (C)													
1	Sasaram - Fatehpur line-II	PGCIL	S/C	765	355	954	954	954	355		MAY-13	MAY-13	Commissioned 05/13.
2	Satna - Bina line -I	PGCIL	S/C	765	274	738	738	738	274		MAR-12	JAN-12	Line commissioned in Jan'12(charged at 400 KV)
3	Satna - Bina line -II	PGCIL	S/C	765	276	737	737	737	276		JUN-12	JUN-12	Commissioned 6/12
4	Fatehpur- Agra line-II	PGCIL	S/C	765	334	896	896	896	334	DEC-12	SEP-13	SEP-13	Commissioned 09/13.
5	Sasan - Satna line -II	PGCIL	S/C	765	242	670	670	670	242		APR-13	APR-13	Commissioned 4/13.
6	Indore - Indore (MPPTL)(Partly)	PGCIL	D/C	400	50	139	139	139	98		MAR-12	MAR-12	Commisisoned 03/12
7	Bina - Bina (MPPTCL)	PGCIL	D/C	400	1	6	6	6	1	DEC-12	JAN-13	JAN-13	Commissioned 01/13.
8	Indore - Indore Ckt-II	PGCIL	D/C	400	50	139	139	139	50		JUN-13	JUN-13	2nd Ckt Commissioned 06/13.
9	Sasan - Satna line -I	PGCIL	S/C	765	241	689	689	689	241	DEC-12	DEC-12	DEC-12	Commissioned 12/12.
10	LILO of both ckt Vindhyachal - Jabalpur at Sasan	PGCIL	2xD/C	400	13	26	26	26	13		MAR-12	MAR-12	Commissioned 3/12.
11	Indore (2nd Trf.)	PGCIL		765/400	1500	100	100	100	100		SEP-13	SEP-13	Commissioned 09/13.
12	Satna (2nd ICT)	PGCIL		765/400	1000	100	100	100	100		AUG-12	AUG-12	Commissioned 8/12.
13	Bina (ICT-II) S/S	PGCIL		765/400	1000	100	100	100	100		MAR-13	MAR-13	Commissioned 03/13.
14	Bina. S/S	PGCIL		765/400	1000	100	100	100	100		AUG-12	AUG-12	Commissioned 8/12.
15	Gwalior	PGCIL		765/400	3000	100	100	100	100		MAR-13	MAR-13	Commissioned 03/13.
16	Indore (1st Trf.)	PGCIL		765/400	1500	100	100	100	100		JUN-13	JUN-13	Commissioned 06/13.
17	Satna (1st ICT)	PGCIL		765/400	1000	100	100	100	100		JUN-12	JUN-12	ICT-I Commissioned 6/12.
Remark: Satpura Ext TPS (250 MW),SS, MP,MPPGCL, U10-3/13 (C), U11-12/13(C)													
1	Ashta - Indore - II (Jetpura)	MPPTCL	S/C on D/C	220	199	317	317	317	199		FEB-15	FEB-15	Commissioned 02/15.
2	Satpura - Ashta	KPTL	D/C	400	482	651	651	651	482		MAR-15	MAR-15	Commissioned 03/15.
3	Ashta New S/S	MPPTCL		400/220	315	100	100	100	100		SEP-13	SEP-13	Commissioned 09/13.
4	Ashta (Add.) Trf. S/S	MPPTCL		220/132	160	100	100	100	100		OCT-11	OCT-11	Commissioned 10/11
5	Ashta New (2nd Trf.)	MPPTCL		400/220	315	100	100	100	100		JAN-15	JAN-15	Commissioned 01/15.
Remark: Sawra Kuddu HPPCL (3x37MW), U1,U2,U3 (2019-20)													
1	Snail -Hatkoti	HPPTCL	D/C	220	13	37	37	37	13	SEP-19	DEC-20	NOV-20	Commissioned 11/20.
2	LILO of both ckt. Jhakri Abdullapur at (Gumma) Pragati Nagar	HPPTCL	D/C	400	3	15	15	15	3	JUN-19	NOV-20	OCT-20	Commissioned 10/20.
3	Hatkoti - Gumma	HPPTCL	D/C	220	52	80	80	80	52		AUG-18	AUG-18	Ready for Commissioning 08/18.
4	Hatkoti Switching Station	HPPTCL		220	0	0	0	0	0				
Legends													
TL: Total Location		STC: Stubs Cast		TE: Towers Erected		STG: Stringing Completed		Page 36 of51					

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/ Recp.Materia	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
5 Gumma S/S	HPPTCL		400/220	315	100	100	100	100		DEC-20	NOV-20	Commissioned 11/20.
Remark:												
Shahpurkandi Dam(3x33+3x33+1x8), Punjab, Ravi river, PSPCL (08/24)												
1 Shahpur Kandi PH-I - Shahpur Kandi PH-II	PSTCL	S/C on D/C	220	4	0	0	0	0		AUG-24		PSTCL to fund the upfront payment for this work .
2 LILO of Ckt. one RSP - Sarna at Shahpur Kandi PH-I and PH-II	PSTCL	S/C on D/C	220	0	0	0	0	0		AUG-24		
3 RSD - Shahpur Kandi PH-I	PSTCL	S/C on D/C	220	20	0	0	0			AUG-24		
4 Shahpur Kandi PG-II - Sarna with HTLS conductor of 1200 A Capacity	PSTCL	S/C on D/C	220	18	0	0	0			AUG-24		
Remark:												
Shapoorji Pallonji,Kodinar,(2x660),PS,Guj, SPEPL. U1-5/15,U2-8/15												
1 Shapporji Pallonji TPS - Amreli	SPPCL	D/C	400	107	339	330	292	59				Generation not coming
2 SPEL - Pirana (PG)	SPPCL	D/C	400									
3 Shapoorji Pallonji generating station	GETCO	D/C	400	220	0	0	0	0		DEC-16		
Remark:												
Shirpur TPP (2x150MW), Maharashtra, Shripur power, U1&2-11/17												
1 Shirpur Power Plant - Amalner line	MSETCL	D/C	220	70	0	0	0	70		OCT-17	OCT-17	Commissioned 01/2017 (Late Reported).
Remark:												
Shongtong Karcham HEP (3x150 MW) on Satluj river, U1,U2&U3, (04/24)												
1 Shongtong Karcham HEP - Wangtoo (Quad)	HPPTCL	D/C	400	18		0	0			DEC-21		Preliminert Survey has been carried out and is under tendering process for the detailed Survey of the route. Commissioned 09/19 (Late Reported).
2 Wangtoo (GIS) S/S	HPPTCL		400/220	630	100	100	100	100	JUN-19	NOV-19	OCT-19	
Remark:												
Sikka TPP Extn, (2x250 MW) SS, Gujarat, GSECL, U3 -3/15 (C),U4-9/15 (C)												
1 Sikka - Moti Paneli line	GETCO	D/C	220	157	259	259	259	157		AUG-15	AUG-15	Commissioned 08/15.
2 LILO of Jamnagar - Jetpur line-II at Sikka	GETCO	D/C	220	117	189	189	189	117		MAR-18	MAR-18	Commissioned 03/18.
Remark:												
Simhapuri PH-I,(150 MW),PS,U2-7/12(C)												
1 Simhapuri-Nellore		S/C	400	26				26		MAR-12	MAR-12	Commissioned 3/12
Remark:												
Singareni Collieries Generation Project (2x 600 MW), Telangana,U1-3/16 (C),U2-11/16(C)												
1 Singareni TPS (Jaipur TPP) - Gajwel	TSTRANS	D/C	400	325	459	459	459	325		NOV-15	NOV-15	Commissioned 11/15.
Remark:												
Singhitarai TPP (2x600 MW),PS,Chg,, Athena Chhg Power Ltd.,U1,U2-uncertain												

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos) /Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Er ection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1 Athena Singhitarai - Raigarh Pooling Station (near Kotra) Remark: Singoli Bhatwari HEP (3x33MW)PS,UK,L&T,U1,2,3 & 4 (03/20)	ACPLT	D/C	400	50	75	75	75	50		MAY-16	MAY-16	Commissioned 4/16 (Late Reported)
1 LILO of Baramwari - Srinagar at Singoli Bhatwari Remark: SJK Powergen TPP (2x660 MW),PS, MP GMR, U1-12/14,U2-6/14	PTCUL	D/C	220	5	0	0	0	0	DEC-19	MAY-21		Work held up due to COVID-19.
1 SJK TPS - Jabalpur Pooling Station Remark: Solapur TPP (2x660 MW),CS, Maha, TPL, U1-4/17(c) & U2-10/18	XYZ	D/C	400	107	339	330	292	59				
1 Sholapur STPP - Sholapur line-I	PGCIL	D/C	400	22	35	35	35	22	OCT-15	APR-15	APR-15	Ready for commissioning 04/15.
2 Bay Extn. at 400/220KV Sholapur S/stn. Remark: Sorang HEP (2x50 MW),PS,HP,HSPCL,U1 & U2 (03/20)	PGCIL		400	0	100	60	50	20	MAR-17	SEP-17	SEP-17	Award placed in Jun'15. Work under progress.
1 LILO of one ckt Karcham wangto - Abdullapur at Sorang HEP Remark: Srinagar HEP, (4x82.5 MW),PS,UK,AHPC Ltd.,U1-4/15 (C) ,U2-6/15 (C), U3-4/15 (C)U4-6/15 (C)	HSPPL	D/C	400	7	11	11	11	7		OCT-15	OCT-15	Commissioned 10/15.
1 Srinagar HEP - Sringar 400 kV S/S.	PTCUL	D/C	400	28	39	39	39	28		JUL-16	JUL-16	Commissioned 07/16.
2 LILO of Muzaffarnagar - Vishnuprayag at Srinagar Remark: Subansiri Lower (HEP) (8x250 MW) ,CS, ArP, NHPC, U1&2-12/19, U3&4 -06/20	UPPTCL	D/C	400	7	20	20	20	7		NOV-14	NOV-14	Commissioned 11/14.
1 Lower Subhansiri - Biswanath Chariyali line -I	PGCIL	D/C	400	359	480	374	257	0	AUG-13	AUG-22		Initially work was stalled on a/c of local disturbance/ agitation against big dams. Contract was short closed as generation was not coming. Balance work of line awarded in Dec'20. As per communication dated 27.05.21 from NHPC 1st & 2nd Unit schedule preponed from May'23 to Aug'22.
2 Lower Subhansiri - Biswanath Chariyali line -II Remark: The works of the project is stalled since Dec 2011 due to agitation by various pressure groups of Assam and the balance works are likely to be completed within four years after resumption of works Suratgarh Super Critical TPS (2x660 MW),SS, Raj,RRVUNL U7-11/17,U8-3/18	PGCIL	D/C	400	371	515	376	227	0	AUG-13	MAY-23		Initially work was stalled on a/c of local disturbance/ agitation against big dams. Contract was short closed as generation was not coming. Balance work of line awarded in Dec'20. As per communication dated 27.05.21 from NHPC 1st & 2nd Unit schedule preponed from May'23 to Aug'22.
1 Suratgarh TPS- Bikaner	APL	D/C	400	279	351	351	351	279	JUL-18	JUL-18	JUL-18	Commissioned 07/18.

Associated Transmission Lines and Substations		State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
						TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/ Recp.Materia	STG(C km)/Erection				
1.		2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2	Suratgarh TPS - Babai (Jhunjhunu)	RVPNL	D/C	400	480	676	676	676	469	MAR-22			1. Work order awarded to M/s Aster Chennai. 2. 02 nos. tower at Loc. 34/12 & 35/0 were collapsed on dated 16.04.2019, Work has been stalled wef 02.11.19. 3. Stay against termination of contract issued by court. 4. Matter is under the jurisdiction of court. Hearing held on 01.03.2022. Next hearing date awaited.
3	Bikaner- Merta	RVPNL	S/C	400	172	465	465	465	172	MAR-14	NOV-15	NOV-15	Commissioned 11/15.
4	GSS Babai S/S	RVPNL		400/220	315	100	100	100	100		MAR-18	MAR-18	Commissioned 03/18.

Remark:

Suzlon wind farm (100 MW), PS,Kutch, GETCO, U1-5/13

1	Suzlon wind farm - Bhachau (PG)	XYZ	D/C	220									
---	---------------------------------	-----	-----	-----	--	--	--	--	--	--	--	--	--

Remark:

S V Power TPP (63 MW),PS,Cha,KVK,U1-12/11(C),

1	LILO of Korba-Mopaka line at S. V. Power	SVPPL	D/C	132	12				12		NOV-11	NOV-11	Commissioned 11/11.
---	--	-------	-----	-----	----	--	--	--	----	--	--------	--------	---------------------

Remark:

Swastik TPP, (25 MW), PS,Chg, ACB, U1-12/13

1	LILO of Korba-Mopka at Swastic TPP	APL	D/C	132					132			MAR-17	Commissioned
---	------------------------------------	-----	-----	-----	--	--	--	--	-----	--	--	--------	--------------

Remark:

System Strengthening

1	Silchar - Badarpur (PG) line.	PGCIL	D/C	132	38	69	69	69	38		APR-12	APR-12	Commissioned 4/12.
2	LILO of Loktak - Imphal at Imphal (New) line	PGCIL	D/C	132	1	5	5	5	1	DEC-12	MAR-13	MAR-17	Commissioned 03/13.
3	Surajmani Nagar - Rokhia	TSECL	D/C	132	20	80	68	56	7		DEC-18		RoW issue
4	Surajmani Nagar - Budhujngnagar	TSECL	D/C	132	36	63	63	63	36		AUG-12	AUG-12	Commissioned 08/12.
5	Mariani (New) - Mokikchung (PG)	PGCIL	D/C	220	97	163	163	163	97	DEC-12	JUN-15	JUN-15	Ready for Commissioning 06/15.
6	Udaipur - Palatana	TSECL	D/C	132	12	41	41	413	12		AUG-11	AUG-11	Line test charged on 21.08.2011.
7	Silchar - Melriat (New)	PGCIL	D/C	400	287	451	451	451	287	DEC-12	DEC-18	NOV-18	Commissioned 11/18.
8	Surajmani Nagar - Agartala 79 Tilla Grid S/S	TSECL	D/C	132	18	71	71	71	18		SEP-13	MAR-17	Completed 9/13
9	Silchar - Srikona line	PGCIL	D/C	132	2	7	7	7	2		MAR-12	MAR-12	Line commissioned in Mar'12.

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/Recp.Ma teria	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
10 Baramwari (GIS)-Srinagar S/S	UKPCL	D/C	220	180	228	210	182	72	DEC-19	DEC-19		Baramwari Srinagar 220 kV D/C line and LILO of this line at Singoli Bhatwari HEP are required for transfer of power from Singoli Bhatwari HEP up to Srinagar pooling station.But after the works of Phata Byung (2x38 MW) being severely affected due to flash floods in June, 2013 and all works being stalled since July, 2017 due to Funds constraints with the developer , this Baramwari switching station is not being constructed, therefore currently above line is being constructed from 400kV S/s Srinagar to interconnection point of 99MW Singoli Bhatwari HEP.This line is of 150 Ckm out of which 72 Ckm stringing have been completed. Also out of 220 tower locations, 210 fdns have been completed and 182 towers have been erected
11 Tezu - Namsai line.	PGCIL	S/C on D/C	132	96	332	332	332	95	DEC-12	JUL-18		Line commissioned in Jul'18.
12 LILO of Aizwol (PG) - Zemabawk at Melriat (PG)	PGCIL	D/C	132	30	17	17	17	10	DEC-12	NOV-18		Line commissioned in Nov'18.
13 Melriat (New) - Sihmui line	PGCIL	D/C	132	12	20	20	20	12	DEC-12	NOV-18		Line commissioned in Nov'18.
14 Kamudhi - Kavanoor Ckt-II	TANTRAN	D/C	230	56	229	229	229	56		FEB-19	FEB-19	Commissioned 02/19.
15 Killing (Byrnihat)-EPIP-I	MeECL	M/C	132	17	19	19	19	22		MAY-17		1. Date of award of contract is 18.03.2011. 2. Schedule date of completion was 18.03.2012. 3. The line was completed on 11.02.2016 and commissioned on 12.05.2017. 4. Delay was due to RoW issue, all of which have been resolved and also due to delay in commissioning of SAS at 400/220/132 kV Killing sub-station.
16 LILO of Korattur - Koyambedu at Alamathy (Balance Portion)	TANTRAN	D/C	220	23				23		SEP-15	SEP-15	Commissioned 09/15.
17 Silchar - Purba Kanchan Bari line (charged at 132KV)	PGCIL	D/C	400	254	373	373	373	254	DEC-12	JUL-15	JUL-15	Commissioned 07/15.
18 Palatana - Surajmaninagar line (Charged at 132 KV)	PGCIL	D/C	400	74	118	118	118	74		JUN-12	JUN-12	Commissioned 6/12
19 Mokokchung (PG) - Mokokchung (Nagaland) line	PGCIL	D/C	132	2	11	11	11	2	DEC-12	JUL-15	MAR-17	Line commissioned in Jul'15.
20 ETPS to Tondiarpet point ATS	TANTRAN	D/C	400	18	5	5	5	1	SEP-17	SEP-23		Work is under progress. Line stringing pending for want of LC.
21 LILO of Agia - Sarusajai line at Kukurmara S/S	AEGCL	D/C	220	4	8	8	8	4		SEP-12	SEP-12	Commissioned 9/12.
22 Surajmani Nagar - Badarghat	TSECL	D/C	132	6	0	0	0	0		AUG-16		Fund proposed in World Bank.
23 Kukurmara - Azara line	AEGCL	S/C on D/C	132	5	29	29	29	6	DEC-11	NOV-19		Court case pending at Loc-19. Stringing of Railway and Highway crossing left to be done.
24 Roing - Tezu line	PGCIL	S/C on D/C	132	73	244	244	244	72	APR-12	JUN-17		Line commissioned in Jun'17.
25 Surajmani Nagar - Udaipur	TSECL	D/C	132	50	50	0	0	0		JUN-15		Proposed under NEC.

Associated Transmission Lines and Substations		State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
						TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Erection				
1.		2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
26	LILO of Kaithalguri - Misa line at Mariani (New) (Charged at 220KV)	PGCIL	D/C	400	1	4	4	4	1		MAR-13	MAR-13	Commissioned 03/13.
27	Surajmani nagar-P.K.Bari	TSECL	D/C	400	260	0	0	0	0		MAR-17		Fund not yet tied up. Proposed under World Bank Financing /SPA/NEC. Commissioned 03/15.
28	Silchar - Imphal (New) line (to be charged at 132KV)	PGCIL	D/C	400	334	479	479	479	334	DEC-12	MAR-15	MAR-15	
29	LILO of Zemabawk - W.Phaileng at Sihhmui	PEDMIZO	S/C	132	5	0	0	0	0		DEC-13		Approval from State Govt. obtained
30	Silchar - Hailakandi (Contingency arrangement)	PGCIL	D/C	132	60	110	110	110	60		NOV-17		Part line commissioned (35Ckm) through contingency in Jun'12. Balance line commissioned in Nov'17. Line commissioned in Jun'17.
31	Pasighat - Roing line.	PGCIL	S/C on D/C	132	102	347	347	347	104	DEC-12	JUN-17		
32	Wathar (Addl.)	MSETCL		220/33	50	100	100	100	100		MAR-17	MAR-17	Commissioned 03/2017
33	DSTPS ICT-II S/s	DVC		400/220	315	100	100	100	100	JAN-21	MAR-21	FEB-21	Commissioned 02/21.
34	Namsai S/S	PGCIL		132/33	30	100	100	100	100		JUN-18		Commissioned in Jul'18.
35	Panchgram (Aug.) S/S	AEGCL		132/33	50	100	100	100	100		DEC-11	DEC-11	Commissioned 12/11
36	Yurembam (Aug.) S/S	ED,		132/33	90	100	0	0	0		MAR-13		
37	Surajmaninagar S/S (Upgrdable to 400 kV)	TSECL		132/33	100	100	100	100	100		DEC-12	DEC-12	Commissioned 12/12
38	Tezu S/S	PGCIL		132/33	30	100	100	100	100		JUN-17		Charged in Jun'17.
39	Roing S/S	PGCIL		132/33	30	100	100	100	100		JUN-17		Commissioned in Jun'17.
Remark:													
Talwandi Sabo TPP (3x660MW),PS,Punjab, Sterlite, U1-6/14 (C),U2-10/15 (C),U3-03/16 (C)													
1	Talwandi Sabo - Dhuri	PSTCL	D/C	400	175	250	250	250	175		JAN-13	JAN-13	Commissioned 01/13. (Line energised on 21.8.12 but intimated in Jan 2013)
2	Talwandi Sabo-Mukatsar	PSTCL	D/C	400	201	277	277	277	201		SEP-14	SEP-14	
3	Talwandi Sabo - Moga	PSTCL	D/C	400	204	287	287	287	204		MAR-13	MAR-13	Commissioned 03/13.
4	Moga- Nakodar	PSTCL	D/C	400	128	178	178	178	128		APR-14	APR-14	Commissioned 04/14.
5	Nakodar (1st Trf.)	PSTCL		400/220	315	100	100	100	100		APR-14	APR-14	Commissioned 04/14.
6	Mukatsar (2x315)	PSTCL		400/220	630	100	100	100	100	JAN-13	SEP-14	SEP-14	Commissioned 09/14.
Remark:													
Tamnar TPP (4x600 MW),PS,Chatt,JPL, U1-3/14 (C),U2-3/14 (C),U3-1/15 (C),U4-3/15 (C)													
1	Tamnar TPP - Raigarh (Tamnar) Pooling Station	JPL	2xD/C	400	44	67	67	67	44		JAN-15	JAN-15	Commissioned 01/15.
Remark:													
Tanda Extn. (2x660 MW), CS,UP, NTPC,U1-3/19,U2-7/19													
1	LILO of Azamgarh - Sultanpur at Tanda TPS Extn.	UPPTCL	D/C	400	133	206	206	206	133		MAR-19	MAR-19	Ready for Commissioning 03/19.

Associated Transmission Lines and Substations		State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
						TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/ Recp.Materia	STG(C km)/Erection				
1.		2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2	Tanda TPS Extn - Gonda	SEUPPTC	S/C	400	100	241	97	54	0		OCT-18		"Work is standstill for more than a year due to poor financial health of SEUPPTCL, the transmission service provider, owned by M/s Isolux. The line is a part of TBCB project awarded to M/s Isolux. UPPTCL representative informed that GoUP is considering to take over transmission project and evaluation of completed work is under progress. Bids for valuers have been invited by M/s PFC. Valuation is under progress. Final decision will be taken after valuation."
3	Gonda - Shahjehanpur (PG)	UPPTCL	D/C	400	460	543	296	140	0				The project was being developed under TBCB mode.
4	Tanda (NTPC) - Tanda (New) line	UPPTCL	D/C	220	42	94	94	94	42		FEB-19	FEB-19	Commissioned 02/19.
5	Tanda TPS Extn- Basti (Q)	UPPTCL	S/C	400	43	137	137	137	88	OCT-19			Line energised on 14/03/2021. DC line.
6	Gonda	UPPTCL		400/220	630	100	100	100	100				Developed by M/s Isolux under TBCB S/s is complete and energised at 220 kV since 2016
7	Tanda TPS	UPPTCL		400/220	630	100	100	100	100				Both ICTs are energised in Mar-19.
8	Basti (GIS) (T/F-I)	UPPTCL		400/220	500	100	100	100	100	JUN-21	FEB-22	JAN-22	Commissioned 10/21 (Late Reported).
Remark: Tangnu Romai-I HEP (2x22MW)PS,HP,U1 & U2 (2021-22)													
1	Tangnu Romai-I HEP - 220/132 kV Sunda S/S	HPPTCL	D/C	132	24	37	25	17	5		DEC-21		work is progress and all efforts have been made to complete the work by Dec-21.
2	Sunda-Hatkoti	HPPTCL	D/C	220	50	69	65	65	40	JUN-21	DEC-21		Re-routing of the Tranmsission Line was done from tower no. T-33 to T-52 and T-63 to T-69, for which revised Forest Clearance case was submitted. Final approval (Stage-II) of the Forest Clearance case has been received from MoEF on 29-06-2021 subject to Hon'ble Apex Court Decision.
3	Sunda S/S	HPPTCL		220/132	200	100	98	90	70	AUG-21	SEP-21		Work in progress and all efforts have been made to complete the work by Sep-21.
Remark: Project work stopped due to fund issue. Tapovan Vishnugad HEP (4x130MW), CS,UK,NTPC,U1-4 (12/20)													
1	Tapovan Vishnugadh - Kunwari Pass (Pipalkoti)	PTCUL	D/C	400	36	48	13	4		DEC-21	DEC-21		Final approval on forest proposal was accorded on dt 21.07.2020. Natural calamity happened on dt.07.02.2021in Joshimath,Dist Chamoli at Rishi Ganga, which also affected the NTPC HEP. Revised commissioning schedule of Tapovan-Vishnugad HEP is awaited from NTPC.
2	LILO of Vishnu Prayag - Muzaffarnagar at Tapovan Vishnugarh HEP	PTCUL	D/C	400	2	0	0	0					Approval is pending in Standing Committee, CEA. Construction of Transmission line will be planned after due approval from competent authority.

Associated Transmission Lines and Substations		State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
						TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Erection				
1.		2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
3	Srinagar(Khandukhal)-Kashipur (Rampura)	PTCUL	D/C	400	362	0	0	0	0		DEC-21		Implementation of line to be taken up under central sector as an ISTS scheme with the matching timeframe of commissioning of Vishnugad -Pipalkoti (HEP) of THDC i.e June 2023 or Tapovan-Vishnugad HEP of NTPC whichever is earlier as per minutes of 3rd NRPC meeting (Transmission planning) held on dt 19.02.21.
4	Kuwari Pass (Pipalkoti)-Karanprayag -Srinagar (Khandukhal)	PTCUL	D/C	400	184	220	45	0	0		DEC-21		Contract awarded in 03 no. packages in Sep 2017. Forest proposal had been submitted on dated 24.11.2018 for Package-I, on dated 23/10/2018 for Package-II and on dated 23/02/2019 for Package-III. Stage-I clearance of forest case for Package I, II and III is expected by Oct'19, Oct'19 and Nov'19 resp. Construction work of line will be started after approval of stage-I clearance of forest.
Remark:													
Tashiding HEP (2x48.5MW)PS,Sikkim,Shiga Energy,U1-11/17,U2-11/17													
1	Tashiding - Legship	SEPL	D/C	220	17	23	23	23	17		MAR-18	MAR-18	Commissioned 11/17 (Late Reported).
2	Legship - New Malli	SIKKIM	D/C	220	20	35	35	35	20		JUN-18	JUN-18	Commissioned 10/17 (Late Reported).
3	Legship S/S	PGCIL		220/132	100	0	0	0	0				
Remark:													
Teesta-III(6x200 MW),PS,Sikkim,TUL,U1to6- 2/17 (C)													
1	LILO IN of Both Ckt Teesta-III - Kishanganj at Rangpo	PGCIL	MC+D/C	400	21	36	36	36	21	NOV-13	JUL-16	JUL-16	Commissioned 03/16..(Late Reported).
2	LILO OUT of Teesta-III - Kishanganj at Rangpo	PGCIL	D/C	400	15	35	35	35	23	JUN-20	AUG-21		Work affected due to RoW in stringing at one section due to Tashi Choling trust. Progress also affected due to COVID-19 restrictions. Lockdown extended upto 14.07.2021.
3	Teesta III - Kishanganj	TUL	D/C	400	427	590	586	581	392		OCT-18		Teesta III Rangpo (CKT-II) and Teesta III Dikchu (Ckt 1(a)) Lines are in commercial operation from 16.01.2017 & 14.04.2017 respectively. Dikchu- Rangpo (Ckt 1 (b)) is energized on 30.06.2018 (i.e. trial operation for 24 hours) and could successfully complete the trial operation on 1st July 2018. 46.1 Kms line from Kishanganj Substation has been successfully energized for antitheft purpose. Re-Stringing works, in last span of 290-291 is under progress and back charging would be extended stretch by stretch on completion of re-stringing. RoW and Forest issues faced in Darjeeling distt.
Remark:													
Legends				Report generated through				Wednesday 09 March 2022		10.55.53 AM			
TL: Total Location		STC: Stubs Cast		TE: Towers Erected				STG: Stringing Completed				Page 43 of51	

Associated Transmission Lines and Substations	State/Agen cy Executing Asociated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completi on	Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)	
					TL(Nos)/ Land Acq. (%)	STC(Nos) /Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Er ection					
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	
Teesta LD IV HEP (4x40 MW),CS,WB,NHPC,U1:03/16, U2:03/16(C), U3-7/16 (C),U4-8/16 (C)													
1	Teesta LDP - IV - New Jalpaiguri (NJP)	WBSETCL	D/C	220	145	250	250	250	145	SEP-08	FEB-16	FEB-16	Commissioned 02/16.
2	Teesta LDP -III - Teesta LDP-IV	WBSETCL	S/C	220	21	94	94	94	21	SEP-08	SEP-18	SEP-18	Ready for Commissioning 09/18.
Remark: Unit-4 (40MW) commissioned on 11.08.2016.													
Teesta Low Dam III (4x33 MW),CS,WB,NHPC, U1-1/13(C) ,(C) U2-1/13(C), U3-2/13(C), U4/13(C)													
1	Teesta LD III-New Jalpaiguri	WBSETCL	S/C	220	81	282	282	282	81	DEC-09	JAN-13	JAN-13	Commissioned 01/13.
Remark:													
Teesta-VI HEP (4x125 MW), PS, M/S LANCO Urja, SIKKIM,U1-4 (2021-22)													
1	Teesta VI HEP - Rangpo Pooling Station	LEPP	D/C	220	25								Detail survey completed section 164 approval received. Work yet to started.
Remark:													
Tehri PSS (THDC) (4x250 MW) U1-4 (06/22)													
1	Tehri Pooling Station - Meerut (Remaining part)	PGCIL	S/C	765	1	8	8	8	1	NOV-17	MAY-20	APR-20	Commissioned 04/20.
2	Tehri Gen. - Tehri Pooling Station	PGCIL	S/C	400	13	38	38	38	13	NOV-17	FEB-21	JAN-21	Commissioned 01/21.
3	Tehri PS (GIS) (3 ICTs)	PGCIL		765/400	2400	100	100	100	100	MAR-18	MAY-20	APR-20	Commissioned 04/20.
4	Extn at Meerut substation	PGCIL		765/400	1500	100	100	100	100	MAY-20	JUN-20	JUN-20	Commissioned 07/20.
Remark:													
Telangana STPP (2x800 MW), Telangana, NTPC, U1-01/20, U2-01/20													
1	Telangana STPP - Narsapur	TSTRANS	D/C	400	354	492	492	492	354	DEC-19	SEP-21	AUG-21	Commissioned 08/21.
2	Telangana STPP - Ramadugu	TSTRANS	D/C	400	104	161	161	161	104	DEC-19	SEP-21	AUG-21	Commissioned 08/21.
Remark:													
Thamminapatnam (Meenakshi) (2x150, MW),PS, Ph-II (U3-12/17,U4-3/18)													
1	Thamminapatnam (Meenakshi) - Nellore		S/C	400	26				26		MAR-12	MAR-12	Commissioned 3/12
2	Meenakshi - Simhapuri		D/C	400	2				2		MAR-12	MAR-12	Commissioned 3/12
Remark:													
Tidong-I HEP (2x50MW)PS,HP,NSL,U1 & U2 (10/21)													
1	LILO of Kasang - Bhababa at Tidong-I	NSLNPPL	D/C	220	32	57	0	0			DEC-22		Being Executed by M/s Statkraft.
Remark:													
Tilaiya UMPP													
1	LILO of Tilaiya - Balia line at Gaya	PGCIL	D/C	765									
Remark:													
Tiroda TPP (Gondia) PH-I (2x660 MW),PS,MAHA,ADANI,U1-9/12, (C),U2-11/12 ,PH II (3x660 MW) U1-6/13(C), U2- 3/14(C),U3-9/14 (C)													
1	Tiroda TPP -Warora (1st ckt)	APL	S/C	400	218	587	587	587	218		MAR-13	MAR-13	Commissioned 3/13.
2	Tiroda TPP - Warora (2nd ckt)	APL	D/C	400	218	587	587	587	218		AUG-12	AUG-12	218 Ckm Commissioned 8/12
3	Akola- I - Akola-II	APL	D/C	400	61	90	90	90	61		FEB-14	FEB-14	Commissioned 02/14.

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos) /Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Er ection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

4	Tiroda - Akola-II	APL	S/C	765	361	1011	1011	1011	361		FEB-14	FEB-14	Commissioned 02/14.
5	Tiroda - Koradi - Akola - Aurangabad line ckt-II	APL	S/C	765	575	1582	1582	1582	575	AUG-12	MAR-15	MAR-15	Commissioned 03/15.
6	Aurangabad - III - Aurangabad (PG)	PGCIL	2xS/C	765									
7	Warora S/S	MSETCL		400/220	500	100	100	100	100	SEP-12	MAR-13	MAR-13	Commissioned 03/13.
8	Akola -II S/S	APL		765/400	1500	100	100	100	100		FEB-14	FEB-14	Commissioned 02/14.
9	Tiroda S/S	APL		765/400	1500	100	100	100	100		FEB-14	FEB-14	Commissioned 02/14.
10	Aurangabad - III (Ektuni) S/S (ICT-II)	MSETCL		765/400	1500	100	100	100	100		MAR-16	MAR-16	Commissioned 03/16.
11	Koradi - III S/S	APL		765/400	3000	100	100	100	100		MAR-15	MAR-15	Commissioned 03/15.

Remark:

Tori TPP (2x600 MW),PS,Jhh, Essar, Uncertain

1	Tori - Jhharkhand Pooling Station	EPTCL	D/C	400
---	-----------------------------------	-------	-----	-----

Remark: Delay in grant of mega power project status, cancellation of coal block & non-availability tapering/long term coal linkage etc.

Transmission system associated with IPPs of Nagapattinam / Cuddalore Area- Package A (TBCB)

1	Salem - Madhugiri (PNMTL-TBCB)	PGCIL	S/C	765	219	575	575	575	219	DEC-15	FEB-19	JAN-19	Commissioned 01/19.
2	Nagapattinam PS - Salem (PNMTL-TBCB)	PGCIL	D/C	765	406	543	543	543	406	MAR-15	OCT-16	OCT-16	Commissioned 10/2016.

Remark: SPV/BPC - Powergrid Nagapattinam Transmission Ltd. / PFC

Transmission System Associated with Mauda Stage-II (2x660MW) Gen. Proj. - PGCIL

1	Khandwa - Indore line	PGCIL	D/C	400	344	479	479	479	344	MAY-16	AUG-16	AUG-16	Ready for Commissioning 08/16.
2	Mauda-II - Betul (Quad) line	PGCIL	D/C	400	393	551	551	551	393	MAY-16	JUL-17	JUL-17	Commissioned 07/2017.
3	Betul - Khandwa (Quad) line	PGCIL	D/C	400	338	435	435	435	338	MAY-16	AUG-16	AUG-16	Ready for Commissioning 08/16.

Remark:

Transmission System Associated with Mundra Ultra Mega Power Project - PGCIL

1	Mundra - Bachchau	PGCIL	D/C	400	198	285	285	285	198	AUG-11	AUG-11	Commissioned 8/11
2	Bachchau - Ranchodpura	PGCIL	D/C	400	566	755	755	755	566	SEP-11	SEP-11	Commissioned 9/11.
3	Mundra - Jetpur (Part line)	PGCIL	S/C	400	314	424	424	424	314	AUG-12	AUG-12	Commissioned 8/12.
4	Mundra -Limbd i (part Line)	PGCIL	S/C	400	384				192	NOV-11	NOV-11	192 Ckm part line commissioned 11/11.
5	Mundra - Jetpur (Balance portion)	PGCIL	S/C	400	358	918	918	918	358	DEC-12	DEC-12	Commissioned 12/12.
6	Mundra - Limbdi	PGCIL	D/C	400	244	863	863	863	244	FEB-12	FEB-12	Commissioned 02/12.
7	Bachchau S/S	PGCIL		400/220	630	100	100	100	100	AUG-11	AUG-11	Commissioned.
8	Wardha 3rdTrf	PGCIL		765/400	1500	100	100	100	100	MAR-12	MAR-12	commissioned 3/12.
9	Wardha	PGCIL		765/400	3000	100	100	100	100	FEB-12	FEB-12	Commissioned 02/12.
10	Navsari GIS	PGCIL		400/220	630	100	100	100	100	JUL-12	JUL-12	Commisisoned 7/12

Remark:

Legends		Report generated through	Wednesday 09 March 2022	10.55.53 AM
TL: Total Location	STC: Stubs Cast	TE: Towers Erected	STG: Stringing Completed	Page 45 of 51

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos) /Civil Work	TE(Nos)/ Recp.Materia	STG(C km)/Erection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
Transmission System associated with Pallatana gas Based Power Project and Bongaigaon Thermal Power Station (BTPS) - PGCIL												
1 Mokokchung (ICT-II)	PGCIL		220/132	30	100	100	100	100		AUG-15	AUG-15	Commissioned 08/15.
2 Melriat S/S (Upgadable to 400 kV)	PGCIL		132/33	100	100	100	100	100		NOV-18		Completed on 28.11.18.
3 Imphal S/S	PGCIL		132/33	100	100	100	100	100		APR-13		ICT-I (50MVA) commissioned in Mar'13 & ICT-II commissioned in Apr'13.
4 Mokokchung (New)	PGCIL		220/132	30	100	100	100	100	DEC-12	JUL-15	JUL-15	Commissioned 07/15.
5 Silchar (New)	PGCIL		400/220	400	100	100	100	100		MAR-12	MAR-12	Commissioned 3/12.
Remark:												
Transmission System for Transfer of Power from Generation Project in SIKKIM to NR/WR Part-A												
1 LILO of Gangtok - Melli at Rangpo	PGCIL	S/C	132	19								
Remark:												
Transmission System for Transfer of Power from Generation Project in SIKKM to NR/WR Part-B												
1 LILO of Gangtok - Rangit at Rangpo	PGCIL	S/C	132	7	21	21	21	7	NOV-14	NOV-14	MAR-17	Commissioned 11/14.
Remark:												
Transmission System for Ultra mega Solar Park in Rewa District, Madhya Pradesh - PGCIL												
1 LILO of Vindhyachal - Jabalpur line (Q) (II Ckt.) at Rewa PS	PGCIL	D/C	400	116	169	169	169	116		FEB-18	FEB-18	Ready for Commissioning 02/18.
Remark:												
Transmission System of Phase-I Generation Projects in Orissa-Part-A												
1 LILO of Rourkela - Raigarh at Jharsuguda Pooling Stn. Ckt-II	PGCIL	D/C	400	44	120	120	120	44		MAY-13	MAY-13	Commissioned 05/13.
Remark:												
Transmission System strengthening in Western part of WR for IPP Generation Projects in Chhatisgsrh - part-D - PGCIL												
1 Aurangabad S/S	PGCIL		400/220	630	100	100	100	100		JAN-14	JAN-14	Commissioned 01/14.
Remark:												
Tuirial HEP (2x30MW),CS,Miz,NEEPCO, U1-8/17(c),U2-11/17(c)												
1 Bawktlang (Kolasib) S/S - Sihhmui S/S	PEDMIZO	D/C	132	47	135	135	135	47		DEC-16		The 132KV Sihhmui substation was constructed by P&E, Govt. of Manipur and completed on 31.03.2016. Line has completed. Line completed on Mar-17.
2 Tuirial HEP - Bawktlang (Kolasib) S/S	PEDMIZO	S/C	132	42	85	85	85	42		FEB-17		
Remark:												
Tuticorin TPP (Ind Barath), (660MW),TN, U1-10/18												
1 Ind Barath TPP - Tuticorin (PS)	IBPIL	D/C	400	200								
Remark:												
Tuticorin TPS (JV) (2x500 MW), U1-3/14,U2-7/15 (C)												
1 Tuticorin JV - Madurai	PGCIL	D/C	400	304	423	423	423	304		JAN-12	JAN-12	Commissioned 01/12.
Remark:												
Legends			Report generated through				Wednesday 09 March 2022		10.55.53 AM			
TL: Total Location	STC: Stubs Cast		TE: Towers Erected				STG: Stringing Completed		Page 46 of51			

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completi on	Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos) /Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Er ection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
Uchpinda TPP, (4x360MW), PS,Chg, RKMPPPL, U1-10/15(C),U2-1/16(C),U3-9/17,U4-12/17												
1	Uchpinda (RKM Powergen Private Ltd.) - Kotra s/s (Raigarh) line	RKMPPPL	D/C	400	53	88	88	88	53	OCT-16	OCT-16	Commissioned 10/2016 (41.42 CKm on D/C & 11 CKm on M/C)
2	LILO of Raigarh (Kotra) - Raipur at Uchpinda (Interim Arrangement)	RKMPPPL	D/C	400		73	73	73	39			Commissioned (Interim Arrangement). De-LILO activity completed.
Remark:												
Udangudi STPP Stage-I (2x660 MW), TN, TANGEDCO, U1-04/22, U2-07/22												
1	Udangudi - Ottapidaram (QM ACSR Conductor) line	TANTRAN	D/C	400	0	200	68	34				Check survey submitted and approved - 38.809Km. Soil investigation Approved-77 Loc.
2	Udangudi - Samugarengapuram (QM ACSR Conductor) line	TANTRAN	D/C	400	0	154	0	0				Estimate approval under process.
3	Udangundi - Virudhunagar (QM ACSR Condutor) line	TANTRAN	D/C	400	0	0	0	0				
Remark:												
Udupi TPP (2x600 MW),PS,KAR,UPCL,U1-7/10(C),U2-4/11(C)												
1	UTPS-Nandikur - Khemar (partly on Multi-ckt Multi - Voltage towers & partly on D/C towers)	KPTCL	D/C	220	48	919	91	91	48	OCT-09	OCT-09	Commissioned 10/09. (For start up power)
2	Nandikur (UTPS) - Shantigram (Hassan)	KPTCL	D/C	400	358	529	529	529	319	AUG-12	AUG-12	Commissioned 8/12
Remark:												
Ugo-Sugen (382.5MW), PS, Guj, Torrent Energy, Module1: 1/13(c)												
1	LILO of Sugan TPS- Pirana at Uno-Sugen GPP	XYZ	D/C	400	1							
Remark:												
Uhl-III BVPCL HEP, (3x33.3MW),SS,HP, HPSEB,U1,2, & 3 (2019-20)												
1	Uhl-III - Hamir Pur (By BVPCL)	HPSEBL	D/C	132	71	0	0	0				completed on Mar-14
Remark:												
Ukai Extn. (2x490 MW),PS,Guj,GSECL, U6-3/13(C),U7-3/13												
1	Kosamba-Mobha line	GETCO	D/C	220	178	300	300	300	178	MAR-13	MAR-13	Commissioned 03/13.
2	Kosamba-Chorania line	GETCO	D/C	400	460	641	641	641	460	JUL-11	AUG-14	Commissioned 08/14.
3	UKai-Kosamba	GETCO	D/C	400	145	215	215	215	145	MAR-13	MAR-13	Commissioned 03/13.
4	LILO of Asoj - Ukai at Kosamba	GETCO	D/C	400	64	96	96	96	64	JAN-12	JAN-12	Commissioned 1/12.
Remark:												
Unchahar TPS (500 MW), PS,UP,NTPC, U6-03/17(C)												
1	Unchahar - Fatehpur line (PUTL-TBCB)	PGCIL	D/C	400	107	145	145	145	107	SEP-16	SEP-16	Ready for Commissioning 09/2016.
Remark:												
Uppur SCTPP, (2x800MW), Tamilnadu, TANGENDCO, U1-3/21,U2-9/21												
1	Virudhnagar - Coimbatore	TANTRAN	D/C	765	498	725	363	250	29	MAR-21	MAR-22	Work under progress.

Associated Transmission Lines and Substations		State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
						TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Erection				
1.		2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2	Virudhnagar - Kamuthi	TANTRAN	D/C	400	114	0	0	0		MAR-21			Tender to be floated. Revised estimate under preparation. Tender to be floated. Tender to be floated.
3	Virudhnagar - Thappagundu	TANTRAN	D/C	400	160	0	0	0		MAR-21			
4	Uppur SCTPP - Virudhunagar	TANTRAN	D/C	765	204	0	0	0		MAR-21			
5	Virudhnagar - Kayathar	TANTRAN	D/C	400	158	201	169	162	29	MAR-21	AUG-21		
6	Virudhunagar	TANTRAN		765/400	3000	100	75	70	70	MAR-21	JUN-22		Work under Progress. RoW issues involved due to Vivasayigal Sangam. Work in progress.
Remark:													
URI-II HEP (4x60 MW), CS,J&K,NHPC,U1-9/13(C),U2-11/13(C),U3-9/13(C),U4-2/14 (C)													
1	URI II -Wagoora	PGCIL	S/C	400	105	288	288	288	105	MAY-11	DEC-11	DEC-11	Commissioned 12/11.
2	URI I - URI II	PGCIL	S/C	400	11	32	32	32	11		AUG-11	AUG-11	Commissioned 08/11.
Remark:													
Utraula IIPP (2x45 MW),PS,UP,BAJAJ,U1-2/12 (C),U2-3/12(C)													
1	Balrampur-Utraula line	BEPL	D/C	132									Existing line.
Remark:													
Utraula TPP, (2x45 MW), PS, UP, Bajaj													
1	Dumariaganj- - Utraula	UPPTCL	S/C	132		114	114	114	40				Line energised on 18.01.2019
Remark:													
VallureTPS. (3x500 MW),CS,TN,NTPC,U1-2/12(C), U2-2/13(c), U3-2/14													
1	Vallur JV Project-NCTPS St.II	TANTRAN	D/C	400	7	14	14	14	7	MAR-11	AUG-12	AUG-12	Commissioned 8/12.
2	LILO of Alamathy - Sriperumbdur at Vallure TPS	PGCIL	D/C on M/C	400	131	129	129	129	131	JUL-10	JUL-11	JUL-11	Commissioned 7/11
3	Vallure TPS - Melakottaiyur line	PGCIL	D/C	400	71	104	104	104	71		MAR-13	MAR-13	Commissioned 03/13.
4	Tiruvelam (PG) - Chitoor	PGCIL	D/C	400	42	59	59	59	42		MAR-14	MAR-14	Commissioned 03/14.
Remark:													
Vijayawada TPS (Extn. -IV),500 MW,SS,AP,APGENCO, -10/09 (C)													
1	Vijayawada TPS-Suryapeta	APTRANS	D/C	400	226	316	316	316	226	JUN-11	FEB-13	FEB-13	Commissioned 02/13.
2	Malkaram-Narsapur	APTRANS	D/C	400	147	209	209	209	147		FEB-13	FEB-13	Commissioned 02/13.
3	Vijayawada TPS-Tallapally	APTRANS	D/C	220	266	411	411	411	266	JAN-11	AUG-11	AUG-11	Commissioned 8/11.
4	Narsapur-Suryapet	APTRANS	D/C	400	149	199	199	199	149		FEB-13	FEB-13	Commissioned 02/13.
5	LILO of Srisaliam -Nunaa at Vijayawada TPS	APTRANS	M/C	400	24	22	22	22	24		JUL-09	JUL-09	Commisioned 7/09
Remark:													
Vindhyachal-IV ,CS,MP,NTPC, U11-6/12(C) C), U12-3/13(C), U13-08/15 (C) Rihand - III,(1000MW each) Gen. U5- U6-11/13(C)													
1	Sasan - Vindhyachal Pooling Station line	PGCIL	S/C	765	12	19	19	19	12	NOV-12	DEC-12	DEC-12	Commissioned 12/12
2	Satna - Gwalior line (Ckt-I)	PGCIL	S/C	765	337	901	901	901	337		FEB-14	FEB-14	Commissioned 02/14.
3	Vindhyachal Pooling Station - Satna Ckt-II	PGCIL	S/C	765	271	586	586	586	271		AUG-15	AUG-15	Commissioned 08/15.

Associated Transmission Lines and Substations		State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
						TL(Nos)/ Land Acq. (%)	STC(Nos) /Civil Work	TE(Nos)/ Recp.Materia	STG(C km)/Erection				
1.		2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
4	Bassi (PG)- Jaipur (RVPN) 765 KV line (Q)	PGCIL	D/C	400	97	138	138	138	97		DEC-13	DEC-13	Commissioned 12/13.
5	Satna - Gwalior line (60 Km D/C Portion) Ckt-II	PGCIL	D/C+S/C	765	300	782	782	782	300	NOV-12	AUG-14	AUG-14	Commissioned 08/14.
6	Gwalior - Jaipur (Ckt 1)	PGCIL	S/C	765	305	834	834	834	305	MAR-14	AUG-15	AUG-15	Commissioned 08/15.
7	Vindhyachal Pooling Station - Satna line (2 Km D/C Portion) Ckt-I	PGCIL	D/C+S/C	765	271	586	586	586	271	NOV-11	MAR-15	MAR-15	Commissioned 03/15.
8	Sasan - Vindhyachal Pooling station	PGCIL	D/C	400	12	18	18	18	12		DEC-12	DEC-12	Commissioned 12/12.
9	Rihand - Vindhyachal Pooling Station (2nd Ckt)	PGCIL	D/C	765	31	91	91	91	31	NOV-12	AUG-15	AUG-15	Ready for Commissioning in 08/15.
10	Rihand - Vindhyachal Pooling Station (1st Ckt)	PGCIL	S/C	765	31	91	91	91	31	NOV-12	JUN-14	JUN-14	Commissioned 06/14.
11	Vindhyachal-IV - Vindhyachal Pooling Station line (Q)	PGCIL	D/C	400	58	84	84	84	58		DEC-12	DEC-12	Ready for commissioning 12/12.
12	Vindhyachal Pooling Station (ICT-II)	PGCIL		765/400	1500	100	100	100	100		AUG-15	AUG-15	Commissioned 08/15.
13	Vindhyachal Pooling Station (ICT-I)	PGCIL		765/400	1500	100	100	100	100	NOV-12	MAR-15	MAR-15	Commissioned 03/15.
Remark:													
Visa Power TPP (2x600 MW) PS, Chh, VPL, U1 & U2-uncertain													
1	Visa Power TPP - Raigarh Pooling Station	VISA	D/C	400	26	37	33	26	0		JUN-15		Work is under Construction.
Remark:													
Vizag (Hinduja National Power) (2x520MW),PS,AP,U1-12/15 (C), U2-3/16 (C)													
1	Kamavarapukota - Surypet (Kamavarrapukota - Chinnakorukondi)	APTRANS	D/C	400	179	242	242	242	179	SEP-15	OCT-16	OCT-16	Ready for Commissioning 10/2016.
2	Vizag TPP - Kalpaka	APTRANS	D/C	400	14				14		JUL-15	JUL-15	Commissioned 07/15.
3	Vizag TPP(HNPCL) - Kamavarapukota	APTRANS	D/C	400	486	697	697	697	486	NOV-15	JUL-17	JUN-17	Ready for Commissioning 06/2017. (Earlier the line was of 712 ckm now the length is revised to 485 ckm).
4	Vizag (Hinduja) TPP - Kalpaka		D/C	400	15	25	25	25	15		MAY-14		Commissioned 05/14. for startup power.
5	Kamavarapukota - Surypet (Chinnakorukondi - Suryapet)	TSTRANS	D/C	400	170	234	234	234	170	SEP-15	OCT-16	OCT-16	Ready for Commissioning 10/2016
6	Suryapet S/S	TSTRANS		400/220	630	100	100	100	100	MAR-15	MAR-16	MAR-16	Commissioned 03/16.
7	Kamavarapukota s/s (ICT-2)	APTRANS		400/220	315	100	100	100	100	MAR-16	MAR-17	MAR-17	Commissioned 03/2017
8	Shankarpally	TSTRANS		400/220	500	100	100	100	100		OCT-18	OCT-18	Commissioned 10/18.
9	Kamavarapukota s/s (ICT-1)	APTRANS		400/220	315	100	100	100	100	MAR-16	FEB-17	FEB-17	Commissioned 02/2017
Remark:													
Vyasi HEP(2x60MW), Yamuna river,UK,UJVNL, (12/20)													
1	LILO of Lakhwar- Dehradun at Vyasi	PTCUL	D/C	220	71	113	100	88	24	JUN-21	DEC-21		Work in progress.
Remark:													
Legends				Report generated through				Wednesday 09 March 2022		10.55.53 AM			
TL: Total Location		STC: Stubs Cast		TE: Towers Erected			STG: Stringing Completed			Page 49 of51			

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)	
					TL(Nos)/ Land Acq. (%)	STC(Nos)/Civil Work	TE(Nos)/ Recp.Materia	STG(C km)/Erection					
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	
Wanakbori TPS(1x800), SS, Guj,GSECL,U8-10/18													
1	LILO of Wanakbori -Soja line at Dehgam (PG) S/S	GETCO	D/C	400	13	24	24	24		NOV-19	OCT-19	Commissioned 10/19.	
2	Soja - Zerda line (Pkg-1) with Twin AL-59 conductor	GETCO	D/C	400	134	198	198	198	AUG-21	FEB-22	JAN-22	Commissioned 01/22.	
3	Wanakbori TPS-Soja	GETCO	D/C	400	212	343	272	271	DEC-19	MAR-19		WIP	
4	Wanakbori S/y -Wanakbori S/y (existing)	GETCO	D/C	400	2	5	5	5		MAR-17	MAR-18	Ready for Commissioning 03/18.	
Remark:													
Welspun Energy Annupur,(2x660 MW), PS,Annupur,MB Power, U1-4/15(C),U2-3/15													
1	Welspun Anuppur TPS - Vindhyachal Pooling Station	XYZ	D/C	400									
Remark:													
Yadadri TPS (5x800 MW), Telangana, TSGENCO/BHEL, U1-09/22, U2-10/22, U3-05/23, u4-05/23, U5-09/23													
1	Yadadri TPP Switchyard - Choutuppal S/S	TSTRANS	D/C	400	0	259	220	115				Tower Foundation and Erection works are under progress.	
2	LILO of existing 400kV Khammam - Mamidipally TMDC line - Choutuppal S/S	TSTRANS	D/C	400	0	48	38	0				Tower Foundation works are under progress.	
3	Yadadri TPP Switchyard - Dindi s/s	TSTRANS	D/C	400	0	290	219	160	39			Tower foundation,Erection & Stringing works are under progress.	
4	Yadadri TPP switchyard - Damaracherla S/S	TSTRANS	D/C	400	0								
5	Yadadri TPP switchyard - Jangaon S/S	TSTRANS	D/C	400	0								
6	Damaracherla S/S	TSTRANS		400/220	1500	0	0	0	0				
7	Choutuppal S/S	TSTRANS		400/220/132	1500	100	80	85	40	JUN-20		400kV,220kV & 132kV Structure Erection works under progress	
Remark:													
Yelanhanka CCPP (370MW), KPTL, Kar, U1-06/18													
1	Yelanhanka CCPP - Yelanhanka (KPTCL)	KPTCL	D/C	220	1	3	3	3	1		MAY-18	MAY-18	Commissioned 12/15 (Late Reported)
2	Yelanhanka(KPTCL)- Yelanhanka (PG)	KPTCL	D/C	220	6	0	0	0	12		AUG-18		Commissioned on 14.09.2018.
Remark:													
Yermarus TPS (2 x 800 MW), Karnataka, KPCL, U1-3/16 (C), U2-6/16													
1	JSW TPS - Bellary (PS)	JPL	D/C	400	19	39	39	39	19		JUL-17	JUN-17	Ready for commissioning 06/2017.
2	Bellary (PS) - New Madhugiri (near Tumakur)	KPTCL	D/C	400	450	520	520	520	450	DEC-16	JUL-17	JUN-17	Ready for commissioning 06/2017.
3	Bellary (TPS) - Bellary (PS)	KPTCL	D/C	400	5	0	0	0			MAR-18		This work is not in planned works.
4	Yermarus TPS - Bellary Pooling Station (BPS)	KPTCL	D/C	400	285	392	392	392	285	AUG-17	MAR-18	MAR-18	Ready for Commissioning 03/18.
5	LILO of Both ckt of Nelamangala - Talaguppa at CN Halli	KPTCL	D/C	400							MAR-18		Not in planned work for FY 16-17
6	Yermarus TPS - Gulbarga	KPTCL	D/C	400							MAR-18		Detailed survey completed. Estimate is being prepared.
Legends													
Report generated through			Wednesday 09 March 2022			10.55.53 AM							
TL: Total Location	STC: Stubs Cast	TE: Towers Erected	STG: Stringing Completed			Page 50 of51							

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans.	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completi on	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos)/ Land Acq. (%)	STC(Nos) /Civil Work	TE(Nos)/ Recp.Ma teria	STG(C km)/Er ection				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

7	Bellary (PS) - C.N. Hally	KPTCL	D/C	400		0	0	0		MAR-18		DPR approved. To be tendered
8	Gulbarga S/S	KPTCL		400/220	1000	100	0	0	0	SEP-19		Land is in pocession of KPTCL. Preliminary survey work of 400kV line is completed. Estimate to be prepared.

Remark: