

POWER FROM THE GENERATION PROJECTS 2017-18

31-May-2017

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress				Original Target Date	Revised Target Date	Month of Comple tion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos)/Recp. Material l(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Adhunik Power TPP (Mahadev Prasad TPP) (2x270 MW), PS,Jhk, APCL.U1-11/12(C),U2-3/13 (C)

1	Adhunik - Jamshedpur (PG) (Padampur)	ADHUNIK	D/C	400	1.0	JUL-12
---	---	---------	-----	-----	-----	--------

Remark:

Agartala (AGTP) (4x21 MW), PS NEEPCO, Tripura,ST-I, 08/15 (C),ST-2,3/15(C)

1	AGTP - Agartala line	TSECL	D/C	132
2	AGTP - Kumarghat line	TSECL	S/C	132

Remark:

Akaltara (Naiyara) TPP, (4x600 MW),PS,Chg,WP(KSK), U1-8/13(C),U2-08/14 (C),U3-3/17,U4-8/17, U5-12/17, U6-4/18

1	KSK Mahanadi (Warda Power) - Champa Pooling Station	2xD/C	400	105.0	JUN-15
2	LILO of both ckt, of Raigarh - Raipur at Akaltara TPP	2xD/C	400	71.0	APR-15

Remark:

Alaknanda HEP (6x50 MW), PS, UK, Badrinath, U1,U2,U3,U4,U5,U6,

1	Alaknanda HEP - Joshimath	GMR	D/C	220						.
2	Sringar - Kashipur	PTCUL	D/C	400	304.0	0.0	0.0	0.0	0	DEC-18 Survey work is prepared for the alternative route proposed by M/s cobra.The go ahead was issued through this alternate route on dated 24/12/2014.detailed surey of 189 Km completed.Forest case preparation in progress and profile potting in progress

Remark:

Amravati, TPS,-Phase-I (2x270 MW),U1-3/13(C),U2-6/13,U3-1/15 (C) ,U4-3/15 (C),U5-3/15 (C), Phase-II,(5x270)

1	LILO of Koradi -Akola at Amravati	IBPL	D/C	400	14.0	OCT-12
2	Amravati - Akola (Bableshtar) - I	IBPL	D/C	400	207.0	MAR-15

Remark:

Anpara C (2X600 MW),PS,UP,LANCO,U1&2-11/11(C)

1	Extn. of Bus from Anpara B to Anpara C.	LEPP	D/C	400			JUN-10
2	Shifting of Anpara B-Unnao termination point from Anpara B to Anpara C sw. yard.	UPPTCL	S/C	765	1.0		MAR-12
3	Shifting of 765 kV Anpara- Unnao at Unnao	UPPTCL	S/C	765	1.0		OCT-11
4	Unnao	UPPTCL	765/400	765/400	1000.0		MAR-12

Remark:

Legends					
TL: Total Location	STC: Stubs Cast	TE: Towers Erected	STG: Stringing Completed		Page 1 of 45

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress				Original Target Date	Revised Target Date	Month of Comple tion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos)/Recp. Materia l(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Anpara-D TPP (2x500 MW),SS,UP,UPRVUNL, U6-6/15 (C),U7-3/16 (C)

1	Anpara C - Anpara D	UPPTCL	S/C	765	3.0				JUN-14		JAN-12	
2	Anpara D - Unnao	UPPTCL	S/C	765	416.0	1225.0	1120.0	1042.0	338	SEP-17	JAN-12	1. Forest clearances have been obtained with permission of work in treeless areas. 2. Tree cutting is in progress in Obra and Renukoot ranges while tree cutting has not been started by forest deptt in Kaimoor range.
3	Anpara D. S/S	UPPTCL	765/400	765/400	1000.0						JUN-14	
4	Anpara B-Anpara D (Ckt-I)	UPPTCL	D/C	400	5.0				MAR-16			

Remark:

Anuppur TPP Ph-I, (2x600 MW),PS,MP,Moser Baer Power MP, U1-4/15 (C),U2-2/15 (C)

1	Anuppur (Moser Baer) - Jabalpur Pooling Station	PGCIL	D/C	400	492.0				AUG-14			
2	Jabalpur Pooling Station - Jabalpur (High Capacity) line	PGCIL	D/C	400	31.0				DEC-13			
3	LILO of Amarkantak - Korba at Anooppur	MPPTCL	D/C	220	16.0				NOV-12			

Remark:

Avantha Bhandar TPS, (2x600 MW), PS,Chhattisgarh,Korba West Power Comany Limited U1-3/14(C),

1	LILO of on Ckt of Raigarh - Raipur at Avantha Bhandar (Korba west) TPS	KWPCL	D/C	400	10.0	22.0	22.0	22.0	10	DEC-13		Interim arrangement.
2	Avantha Bhandar TPS (Korba West) - Raigarh (Kotra)	KWPCL	D/C	400	37.0					DEC-16		

Remark:

Avantha (Jhabua Power) (2x600 MW), PS,Seoni,MP, BHEL, U1-03/14 (C)

1	Jhabua Power TPS - Jabalpur Pooling Station.	JHAPL	D/C	400	131.0					MAY-15		
---	--	-------	-----	-----	-------	--	--	--	--	--------	--	--

Remark:

Babandh - (Dhenkanal) TPS , (2x660 MW), PS Orissa, Lanco Infratech U1-2/17,U2-3/17

1	Babandh TPP - Angul Pooling Station	LEPP	D/C	400	48.0	72.0	0.0	0.0	0	DEC-16		Work yet to start.
---	-------------------------------------	------	-----	-----	------	------	-----	-----	---	--------	--	--------------------

Remark:

Baghliar-II HEP (3x150MW) SS,J&K, JKPDC, U1-9/15 (C),U2-9/15(C),U3- 10/15 (C)

1	LILO of one ckt of Kishanpur - New wanpoh at Baglihar HEP	JKPDD	D/C	400	12.0	17.0	4.0	1.0	0	DEC-17		Progress at 2 locations have been affected due to severe RoW issue and matter in court for one location.
---	---	-------	-----	-----	------	------	-----	-----	---	--------	--	--

Remark:

Bajoli Holı HEP(3x60=180 MW), HP, GMR-BHHPPL, U1-8/18,U2-8/18,U3-8/18.

1	Bajoli Holı HEP - Lahal GISS	HPPTCL	D/C	220	18.0					MAR-17	OCT-16	Delay FCA approval. (Work awarded).
2	Lahal-Chamera	HPPTCL	D/C	400	80.0					MAR-17	OCT-18	Delay FCA approval.

Remark:

Balco TPS PS,Chg,Sterlite,U1-6/15 (C),U2-3/16 (C),U3-2/14,(4x300 MW, 4x67.5 (CPP)) 4x67.5 (C)

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress				Original Target Date	Revised Target Date	Month of Comple tion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos)/Recp. Materia l(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Bhavanapaddu TPP, (4x660MW),PS, AP,East cost Energy, U1-6/17,U2-11/17

1	Bhavanapaddu TPP - Sri Kakulam		D/C	400								.
2	LILO of Gazuwaka - Behrampure at Bhavanapaddu TPP		D/C	400								

Remark:

Bhawani Barrage HEP -II & III (4x15 MW), SS,TN, TANGEDCO, BB-II (U1-8/13 (C),U2-9/13(C), BB-III (U1-12/12 (C),U2-9/13(C)

1	LILO of BKB-I - SP Budur at BKB-II line	TANTRANS	D/C	110	5.0				JUN-11			
2	LILO of Mettupalayam - Irumborai line at BKB-II	TANTRANS	D/C	110	4.0				SEP-12			
3	BKB-III Common point - Nallur line	TANTRANS	S/C	110	10.0				AUG-12			
4	BKB-III Common point - BKB-II line	TANTRANS	S/C	110	22.0				JUN-12			
5	BKB-III - Common point line.	TANTRANS	D/C	110	6.0				AUG-12			
6	BKB-II Common point - Thirucengode line	TANTRANS	S/C	110	9.0				AUG-12			
7	BKB-II - Common Point line	TANTRANS	D/C	110	15.0				AUG-12			
8	BKB-II Common point - Pallipalayam line	TANTRANS	S/C	110	2.0				AUG-12			

Remark:

Bhognipur TPP Ph-I (2x660 MW),Ph- II(2x660 MW) ,PS,UP,Lanco Infratech,Northen Region

1	Bhognipur - Orai (PG)	UPPTCL	2xS/C	765								.
2	Bhognipur - Moradabad/Rampur	UPPTCL	S/C	765								
3	Bhognipur - Jawarharpur	UPPTCL	S/C	765								
4	Bhognipur - Gatampur	UPPTCL	S/C	765								.

Remark:

Bhusaval TPS (2x500 MW),SS,MAHA,MSPGCL,U4-3/12 (C),U5-3/12 (C)

1	Bhusaval - II - Aurangabad	MSTRANSC	D/C	400	185.0				DEC-11			
2	Bhusaval - II - existing Khadka	MSETCL	D/C	400	15.0				APR-10		DEC-09	
3	Bhusaval - II - Amalner	MSETCL	D/C	220	197.0				NOV-11			
4	Bhusaval (ICT -II) S/S	MSETCL	400/220	400/220	500.0						SEP-11	
5	Bhusaval (ICT-I) S/S	MSETCL	400/220	400/220	500.0						AUG-11	

Remark:

Bilhaur (2x660 MW),PS,UP, NTPC,

1	Bilhaur - Sandila	UPPTCL	S/C	765								
2	LILO of Bhognipur - Mbd at Bilhaur	UPPTCL	D/C	765								
3	Bilhaur - Kanpur (PG)	UPPTCL	D/C	400								

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos)/Recp. Material(%)	STG(Ck m)/Erection (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
Chamera-III HEP (3x77 MW), CS,H.P.,NHPC, U1-6/12,(C) U2-6/12(C), U3-6/12 (C)												
1	GIS Pooling Station near Chamera-II HEP	PGCIL	400/220	400/220	630.0						AUG-11	
2	Chamera-II HEP - Jullandur line	PGCIL	D/C	400	324.0				MAR-13			
3	Chamera-III - Pooling Station Near Chamera-II HEP	PGCIL	D/C	220	30.0				AUG-11			
Remark:												
Chandrapur TPS, (2x500 MW), SS, Maha, MSPGCL, U1 to 7 (C) U8-3/15 (C), U9-3/16 (C)												
1	Chandrapur-II - Warora	MSETCL	D/C	400	91.0				JUN-13			
2	Chandrapur-II	MSETCL	400/220	400/220	1000.0	100.0	91.98	96.0	77			Priority Bay 410, 426, 408 (Tie Bay) and 409 ,411, 412, 428, 429, 404, 405 commissioned from 30.12.2013 to 13.3.2014. In 400KV Switchyard- Dia 5, 11 & 12, ICT -1 &2 Incomplete. In 220KV Switchyard- 10% erection & jumpering balance, cabling, termination, testing balance.
3	Warora-Wardha(2nd Ckt)	MSETCL	S/C	400	76.0				JAN-13			
4	LILO of Chandrapur - Parli at Chandrapur II	MSETCL	D/C	400	3.0				APR-13			
5	Chandrapur switching Stn. - Chandrapur II S/S	MSETCL	S/C	400	4.0				MAR-14			
Remark:												
Chango Yangthang (140 MW), PS,Distt, Spiti,HP,M/s Malana Power (MPCL)												
1	Chango Yangthang - Ka Dogri Pooling Station	MPCL	D/C	220								
2	Ka Dogri - Jangi Pooling Station	MPCL	D/C	400								.
Remark:												
Chanju HEP (3x12 MW) on Ravi river, SS HPPTCL, IA Energy, U1,U2,U3-11/16												
1	Mazra GISS - Chamba- Karian GISS	HPPTCL	D/C	220	18.0							Under planning stage.
2	LILO of Both Ckt 132 kV D/C Kurthala - Bathri at 220/132 Mazra GIS	HPPTCL	2xD/C	132								Under planning stage.
3	LILO of one ckt Kurthala - Bathri at Nakrot Pooling Station	HPPTCL	D/C	132	1.0				MAR-17			
4	Mazra GIS	HPPTCL	220/132	220/132	200.0	0.0	0.0	0.0	0			Under planning stage.
5	Chanju - Nakrot line	HPPTCL	D/C	132	12.0	30.0	29.0	27.0	10	MAY-16		
Remark:												
Chhabra Super Critical TPS (2x660 MW), SS , RRVUNL, Rajasthan U1 & U2												
1	Chhabra TPS - Anta (Baran)	RVPNL	D/C	400	179.0				JAN-15			
Remark:												
Chhabra TPP Extn. (2x250 MW) SS,Raj, RRVUNL, U3-9/13(C),U4-6/14 (C)												
1	Chhabra TPS -Hindaun	RVPNL	S/C	400	342.0				APR-10			
Legends TL: Total Location STC: Stubs Cast TE: Towers Erected STG: Stringing Completed												

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos)/Recp. Material(%)	STG(Ck m)/Erection (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

2	Chhabra TPS - Jhalawar	RVPNL	S/C	220	101.0				AUG-11			
---	------------------------	-------	-----	-----	-------	--	--	--	--------	--	--	--

Remark:

Chitrangi TPP Ph-I (6x660 MW), Ph-II (3x660 MW),SS,MP,Ph-I,U1-9/13,U2-12/13,U3-3/14,U4-6/14,U5-9/14,U6-12/14, Ph-II,U1-3/15,U2-6/15,U3-9/19

1	Chitrangi TPS - Vindhyachal Pooling Station		D/C	765								.
---	---	--	-----	-----	--	--	--	--	--	--	--	---

Remark:

Chujachen HEP (2x49.5 MW)PS,Sikkim,GIL,U1-4/13(C),U2-4/13 (C).

1	Chujachen HEP - Rangpo PS	GATI	D/C	132					MAR-17			
2	LILO of Melli - Gantok at Chuzachen (LILO point at namthang)	GATI	D/C	132	47.0				MAR-17			

Remark:

Chutak-HEP (4x11 MW), CS, J&K, NHPC, U1-11/12(C), U2- 11/12(C), U3- 11/12(C), U4-1/13(C)

1	Gramthong S/S	JKPDD	66/11	66/11	60.0	100.0	100.0	100.0	100			Commissioned.
2	Kargil S/S	JKPDD	66/11	66/11	60.0	100.0	100.0	100.0	100			Commissioned.
3	Chutak HEP-Kargil-I	JKPDD	S/C	66	10.0				MAR-17			
4	Chutak HEP-Gramthong -II	JKPDD	S/C	66	5.0				MAR-17			
5	Khangral (Bodhkharbu)	JKPDD	66/11	66/11	60.0	100.0	100.0	100.0	100			Commissioned.
6	Mulbek-II - Kargil -I	JKPDD	S/C	66	28.0				MAR-17			
7	Sankoo S/S	JKPDD	66/11	66/11	60.0	100.0	100.0	100.0	100			Commissioned.
8	Gramthong -II - Sankoo	JKPDD	S/C	66	27.0				MAR-17			
9	Khangral - Mulbek -II	JKPDD	S/C	66	23.0				MAR-17			
10	Mulbeck	JKPDD	66/11	66/11	60.0	100.0	100.0	100.0	100			Commissioned.

Remark:

Cosmos Sponge TPS, (1x350 MW), PS,Chh,CSPL,U1-6/13

1	CSPL TPS - Raigarh Pooling Station (Near Kotra)		D/C	400								.
---	---	--	-----	-----	--	--	--	--	--	--	--	---

Remark:

Cuddalore TPP (2x600 MW), PVT, IL&FS, SS, Tamil Nadu, U1-9/15 (C) U2-05/16

1	Nagapattinam PS - Salem (PNMTL-TBCB)	PGCIL	D/C	765	406.0				OCT-16		MAR-15	
2	Cuddalore - Naggapattinam	ILFSTP	D/C	400	95.0				AUG-16			
3	Salem - Madhugiri (PNMTL-TBCB)	PGCIL	S/C	765	219.0	575.0	544.0	514.0	100	MAR-18	DEC-15	Severe ROW problem being faced. 02 nos. locations in wildlife to be cleared.

Remark:

Dada Dhuni wale TPP, Khandwa (2x800 MW) SS,MP, U1-7/15,1U2-12/16

1	Dada Dhuniwale TPP - Moondi Pooling Point	MPPTCL	D/C	400	80.0							
---	---	--------	-----	-----	------	--	--	--	--	--	--	--

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress				Original Target Date	Revised Target Date	Month of Comple tion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos)/Recp. Materia l(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Dharmपुरa TPP (4x300 MW), Jain Energy, P.S,

1	Jain Energy TPS - Dharamjaygarh Korba Pooling station	JAIN ETL	D/C	400						MAR-17		.
---	--	----------	-----	-----	--	--	--	--	--	--------	--	---

Remark:

Dhuvaran CCGP-III,360 MW,SS ,GSECL												
1	LILO of Karmsad -Vartej at Dhuvaran	GETCO	D/C	220	60.0	152.0	143.0	94.0	18		DEC-16	Work in Progress.

Remark:

Dikchu HEP &#40;2x48MW&#41;PS,Sikkim,SKPPL,U1,U2-4/17&#40;C&#41;												
1	Dikchu HEP - Dikchu Pool	SIKKIM	D/C	132								
2	Dikchu - Gangtok	SIKKIM	D/C	132								.
3	LILO of Teesta III - Rangpo 400 kv line at Dikchu	SIKKIM	D/C	400	1.0	2.0	2.0	1.0	0		FEB-17	Stringing to be completed by 31.01.2017. COD scheduled on 05.02.2017 (Considering 5 days of back charging).

Remark:

Dopaha TPP (3x660 MW), SS, UP, U1,U2,U3												
1	Dopaha - Anpara	UPPTCL	D/C	765								.
2	Meja - Bargarh	UPPTCL	D/C	765								
3	Dopaha - Ghazipur	UPPTCL	D/C	765								
4	Dopaha - Varanasi / Jaunpur	UPPTCL	D/C	765								

Remark:

Durgapur (DPL) Extn. (250 MW), SS,WB, U8-3/14 (C)												
1	DPL - Bidhan nagar	DPL	D/C	400						MAR-12		

Remark:

Durgapur TPS (2x500 MW),CS,WB,DVC,U1-7/11(C),U2-3/1 (C)												
1	Durgapur-Jamshedpur (Part Line)	PGCIL	D/C	400	276.0					APR-12		
2	Durgapur STPS - Raghunathpur	DVC	D/C	400	138.0					JUL-13	MAY-10	
3	LILO of Durgapur-Jamshedpur (PG) at Durgapur STPS	DVC	D/C	400	7.0					JAN-11	MAY-09	

Remark:

Dwarkesh Energy Ltd TPP (2x660 MW) PS, Khandwa, MP,												
1	Dwarkesh Energy TPP - Indore		D/C	765								

Remark:

EMCO Warora TPP (2x300 MW), PS,Maha,GMR, U1-2/13 (C),U2-8/13(C)												
1	EMCO - Bhadrawathi (PG)	GMR	D/C	400	80.0					JAN-13		

Remark:

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress				Original Target Date	Revised Target Date	Month of Comple tion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos)/Recp. Materia l(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

GEPL Ph -1 (2x60 MW), U1-60 MW,9/12 (C) & Ph-2 (2x270 MW) TPS,PS,Maha,GEPL,U2-4/12(C)

1	GEPL -MIDC S/S	GEPL	D/C	220	20.0				SEP-14			
2	LILO of one ckt of Bhadrawati -Parli at GEPL TPS	GEPL	D/C	400								.

Remark:

Ghatampur TPP (3x660 MW), CS, UP, JVN,UPRVUNL,

1	Ghatampur TPS - Kanpur (PG)	UPPTCL	D/C	400	60.0							
2	Ghatampur - Moradabad / Rampur	UPPTCL	2xS/C	765								.

Remark:

Ghazipur (2x660 MW), PS, UP, BEL Spun,

1	Varanasi / Jaunpur - Gorakhpur	UPPTCL	D/C	400								
2	Varanasi/Jaunpur - Azamgarh	UPPTCL	D/C	400								
3	LILO of Sarnath - Azamgarh at Varanasi / Jaunpur	UPPTCL	D/C	400								
4	Varanasi/Jaunpur - Meja	UPPTCL	D/C	765								
5	Ghazipur - Rasra	UPPTCL	S/C	220	59.0				SEP-14		FEB-11	
6	LILO of Anpara - Mau at Ghazipur	UPPTCL	D/C	400								
7	Ghazipur - Varanasi / Jaunpur	UPPTCL	S/C	400								
8	Varanasi/Jaunpur - Aurai	UPPTCL	D/C	400								

Remark:

Goindwal Sahib (2x270MW), PS,Punjab,GVK, U1-2/16(C),U2-3/16 (C)

1	Goindwal Sahib - Bottianwala	PSTCL	D/C	220	129.0	201.0	165.0	164.0	13	DEC-17		Work is in progress.
2	Goindwal Sahib - Chola Sahib	PSTCL	D/C	220	55.0					DEC-15		
3	Goindwal Sahib - Sultanpur Lodhi	PSTCL	D/C	220	38.0					AUG-12		

Remark:

Gongri HEP (2x72 MW), PS, Arp, Dirang Energy, U1&U2-03/20

1	Gongri - Dinchang Pooling Station	DEPL	D/C	220								
---	-----------------------------------	------	-----	-----	--	--	--	--	--	--	--	--

Remark:

Haldia TPP (2x300 MW) SS, WB, IPC(H)L. U1 - 07/16, U2 - 11/16

1	Haldia TPP - Egra	ISPAT	D/C	220	180.0							Under planning stage by WBSETCL.
2	Haldia TPP - Haldia (New)	ISPAT	D/C	220	5.0	15.0	15.0	5.0	0	JUL-16		

Remark:

Harduaganj TPS (2x250 MW),SS,UP,UPRVUNL,U8-9/11(C),U9-5/12(C)

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos)/Recp. Material(%)	STG(Ck m)/Erection (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

1	Harduaganj - Jahangirabad	UPPTCL	D/C	220	99.0				NOV-14		AUG-09	
---	---------------------------	--------	-----	-----	------	--	--	--	--------	--	--------	--

Remark:

Hazaira CCPP (351 MW),SS,GUJ,GSECL,,GT+ST-2/12(c)

1	Hazaira (GSEC)-Kosamba	GETCO	D/C	220	125.0				SEP-11		APR-11	
2	Hazaira (GSEC) - Mota	GETCO	D/C	220	111.0	182.0	107.0	94.0	20	AUG-17		Tender under acceptance

Remark:

Hindustan Electricity GCL TPP (1x350+3x379 MW), PS, Maha, U1-3/14, U2, & U3

1	HEGCL TPP - Pune (AIS) (PG)		D/C	400	110.0							
2	LILO of Lonikhand - Kalwa at HEGCL TPP		D/C	400								

Remark:

Ind Barath Tamil Nadu TPP, (660MW) U1-7/13

1	LILO of Tuticorin - Madurai at Ind Barath TPP (madras)		D/C	400								.
---	--	--	-----	-----	--	--	--	--	--	--	--	---

Remark:

Ind Barath TPP (Utkal)(2x350MW),PS,Orissa,Barath, U1-2/16(C), U2-8/16

1	Ind Barath - Jharsuguda pooling Station	IBPIL	D/C	400	84.0	125.0	125.0	125.0	84	DEC-16		Line completed but could not be charged as trees cutting is under progress.
2	LILO of Rouekila - Raigarh at Ind Barath	IBPIL	D/C	400	47.0	72.0	72.0	72.0	47	JUN-15		

Remark:

Jal Churk (4x60 MW), PS,UP, M/S Jal ,

1	Churk - Robertsganj	UPPTCL	D/C	220	13.0				JAN-14			
---	---------------------	--------	-----	-----	------	--	--	--	--------	--	--	--

Remark:

Jallipa - Kapurdi TPP (8x135 MW),PS,RAJ, Raj West Power,U1-10/09(C),U2-7/10(C),U3&U4-11/11(C),U5-2/13(C)

1	Raj West-Dhorimana	RVPNL	S/C	220	83.0				MAR-12			
2	LILO of Giral - Barmer Ckt 1 at Raj West LTPS.	RVPNL	D/C	220	5.0				AUG-08			
3	Rajwest- Jodhpur	RVPNL	D/C	400	417.0				MAY-10		APR-09	
4	Rajwest- Barmer	RVPNL	D/C	400	30.0				MAY-10		APR-10	

Remark:

Jawaharpur TPP, (3x660 MW), PS,UP, Jawaharpur Vidyut Utpadan Nigam Ltd..

1	Jawaharpur - Agra (UP)	UPPTCL	D/C	765					MAR-12			
2	LILO of Panki - Muradnagar at Jwrpur	UPPTCL	D/C	400								.
3	LILO Mainpuri (PG) - Harduaganj at Jwrpur	UPPTCL	D/C	220								
4	LILO of Mainpur - Etah at Jwrpur	UPPTCL	D/C	220								

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress				Original Target Date	Revised Target Date	Month of Completi on	Remark (Status of all statutory clearences particularly forest clearence and ROW problem, if any needs to be mentioned here.)
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos)/Recp. Materia l(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

5	Jawaharpur - G Noida	UPPTCL	D/C	765								
6	LILO of Mainpur (765) Aligarh (400) at Jwrpur	UPPTCL	D/C	400								
7	Jawarpur - Mainpuri	UPPTCL	D/C	765								
8	Jawaharpur TPP - yet to be decided	JAWAHARP	D/C	400								

Remark:

Jegurupadu extesion project (Phase II) GVK Group) 220 MW U (C)

1	Jegurupadu - Vemagiri line	GVKP&IL	D/C	400	14.0				MAR-09			
---	----------------------------	---------	-----	-----	------	--	--	--	--------	--	--	--

Remark:

Jhajjar Mahatama Gandhi (CLP) (2x660 MW), PS, U1-1/12(C),U2-4/12(C)

1	Kabulpur S/S	HVPNL	400/220	400/220	630.0						FEB-12	
2	Jhajjar - Kabulpur	HVPNL	D/C	400	70.0				FEB-12			
3	LILO of abdullapur-Bawana at deepalpur	HVPNL	D/C	400	2.0				FEB-12			
4	Jhajjar -Dhanonda	HVPNL	D/C	400	40.0				FEB-12			
5	Deepalpur-Barhi	HVPNL	D/C	220	25.0				MAY-13			
6	Kabulpur-Deepalpur	HVPNL	D/C	400	133.0				FEB-12			
7	Deepalpur S/S	HVPNL	220/132	220/132	200.0						FEB-12	
8	Kabulpur S/S	HVPNL	220/132	220/132	200.0						FEB-12	
9	Deepalpur-Sonepat HSIIDC Rai (terminated at Rajiv Gandhi s/s)	HVPNL	M/C	220	41.0				DEC-16		MAY-13	
10	LILO of Jhajjar (APCPL) - Daultabad line at MG Jhajjar (CLP)	HVPNL	D/C	400	10.0				OCT-11			
11	LLIO of Bahadurgarh- Rohtak at Kabulpur	HVPNL	D/C	220	47.0				NOV-13			
12	Kabalpur - Badhan	HVPNL	D/C	220	46.0				SEP-13			
13	Deepalpur S/S	HVPNL	400/220	400/220	630.0						FEB-12	

Remark:

Jhajjar TPS (Indira Gandhi) TPS (3x500 MW),CS,HR,ACPCL,U1- (C),U2-(C),U3-12/12

1	Daultabad S/S	HVPNL	400/220	400/220	945.0						DEC-10	
2	Mundka (1st ICT)	DTL	220/66	220/66	160.0						MAR-11	
3	Mundka (2nd ICT)	DTL	220/66	220/66	160.0						SEP-12	
4	Jhajjar - Mundka	APCPL	D/C	400	132.0				NOV-10		MAR-10	
5	Mundka (2x315) S/S	DTL	400/220	400/220	630.0						MAR-11	
6	Jhajjar - Daultabad	HVPNL	D/C	400	136.0				FEB-12			

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress				Original Target Date	Revised Target Date	Month of Comple tion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos)/Recp. Materia l(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Remark:

Jharsuguda (Sterlite TPP),PS, Ori,Sterlite, U1-12/10(C), U2-10/10(C),U3-8/11(C),U4-6/12 (c)

1	Sterlite TPP - Jharsuguda	SEL	2xD/C	400	40.0	64.0	51.0	9.0	0			Tree Enumeration in Forest Land Completed.
2	LILO of Rourkela - Raigarh at Sterlite TPP (2nd LILO)	SEL	D/C	400	60.0					MAR-14		
3	LILO of Rourkela - Raigarh at Sterlite TPP (Existing line)	SEL	D/C	400	49.0					FEB-10		
4	Sterlite TPP - Sterlite captive plant D/C	SEL	2xD/C	220	9.0					AUG-10		

Remark:

Jorethang Loop HEP (2x48MW)PS,Sikkim,DANS,U1-9/15 (C), U2-9/15 (C).

1	Jorethang HEP - New Melli	DEPL	D/C	220	20.0					NOV-16		
---	---------------------------	------	-----	-----	------	--	--	--	--	--------	--	--

Remark:

JSW Ratnagiri TPP (4x300 MW) ,PS,MAHA,JSW Energy ,U1-8/10(C),U2-12/10(C),U3-5/11(C),U4-10/11(C)

1	Jaigad - karad.	JSWEL	D/C	400	219.0					SEP-11		
2	Jaigad - New Koyna	JSWEL	D/C	400	110.0					AUG-10	MAY-10	

Remark:

Kaiga APP (220 MW),CS,KAR,NPCIL,U4-11/10(C)

1	Kozhikode S/Stn. (2x315)	PGCIL	400/220	400/220	630.0					DEC-07	OCT-15	
2	Mysore - Kozhikode	PGCIL	D/C	400	420.0					SEP-15	DEC-07	
3	Narendra - Davangere	PGCIL	D/C	400	310.0					MAR-08		
4	Hirriyur (Extn.) S/S	PGCIL	400/220	400/220	315.0						MAR-08	

Remark:

Kakatiya TPP Extn (2x600 MW) SS,TCTL, APGENCO, U1-5/10 (C),U2-12/15 (C)

1	Bhoopalapally (Kakatiya) - Gajwel	APTRANSC	D/C	400	262.0					SEP-13		
---	-----------------------------------	----------	-----	-----	-------	--	--	--	--	--------	--	--

Remark:

Kalisindh TPS (2x600 MW), SS,Raj,RRVUNL, U1-5/14 (C),U2-6/15 (C)

1	Phagi (jaipur South) (2x1500) S/S	RVPNL	765/400	765/400	3000.0						FEB-15	
2	Ajmer S/S	RVPNL	400/220	400/220	315.0						JAN-16	
3	Anta - Phagi (Jaipur South Ckt-1)	RVPNL	S/C	765	212.0					MAR-14		
4	Anta - Phagi (Jaipur South Ckt-2) (Charged at 400 kV)	RVPNL	S/C	765	214.0					JAN-14		
5	Phagi GSS (Jaipur) - Heerpura line	RVPNL	D/C	400	104.0					DEC-16	SEP-12	
6	Phagi(Jaipur south-765 kV)-Ajmer line	RVPNL	D/C	400	210.0	284.0	283.0	278.0	95	JUL-17	SEP-12	W.O awarded to M/s Varsana Ispat.(W.O. withdrawn from M/s. GET). 2 nos NHAI crossing awaited. Two nos. of NHAI crossing awaited.

Legends												
TL: Total Location			STC: Stubs Cast			TE: Towers Erected			STG: Stringing Completed			Page 14 of 45

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos)/Recp. Material (%)	STG(Ck m)/Erection (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

3	Kawai - Anta (Baran)	RVPNL	D/C	400	101.0				JAN-14			
---	----------------------	-------	-----	-----	-------	--	--	--	--------	--	--	--

Remark:

Khaperkheda (500 MW),SS,MAHA,MSPGCL,U1-8/11(C)

1	Khaperkheda TPS - Khaperkheda (Existing)	MSETCL	2xD/C	220	12.0				MAR-12			
2	Khaperkheda S/S (2x500)	MSETCL	400/220	400/220	1000.0						DEC-11	
3	LILO of Koradi - Chandrapur at Khaperkheda TPS.	MSETCL	D/C	400	3.0				NOV-09			

Remark:

Khurja (2x660 MW), PS, UP, THDC,

1	LILO of Aligarh - Sikandarabad	UPPTCL	D/C	400		258.0	258.0	258.0	190	MAY-17		Charged on 04/05/2017
2	LILO of Agra - Muradnagar at Kurja	UPPTCL	D/C	4.4								
3	Khurja - Hapur	UPPTCL	S/C	765								
4	LILO of Mainpuri - Gr Noida at Khurja	UPPTCL	D/C	765								

Remark:

Kishanganga HEP (3x110MW) CS, J&K, NHPC, U1,2 & 3- 11/16

1	Kishanganga - Wagoora	PGCIL	D/C	220	228.0	248.0	95.0	45.0		MAR-18	MAR-18	Work affected due to disturbance in Kashmir since Jul'16 & slow progress. To resolve compensation issue. State/MOP help required.Critical
2	Kishanganga - Amargarh	PGCIL	D/C	220	84.0	148.0	112.0	75.0	5	NOV-17	JUL-17	Work affected due to disturbance in Kashmir since Jul'16 & slow process to resolve compensation issue. State/MoP help required. All efforts shall be made to complete line matching with Gen.(ant. by Nov'17).Secretary PDD intimated that possession of land at the remaining tower locations and disbursement of compensation in two distts Bandipora and Baramulla shall be completed by the end of May'17

Remark:

Koderma TPS 2x500 MW,CS,JHA,DVC,U1-7/11 (C),U2-2/13 (C)

1	Koderma-Biharshariff (Quad)	PGCIL	D/C	400	222.0				MAY-11		APR-10	
2	LILO of Barhi-Koderma at Koderma S/S	DVC	D/C	132	32.0				AUG-10			

Remark:

Koldam HEP (4x200 MW),CS,HP,NTPC, U3-4/15 (C), U4-6/15 (C)

1	Koldam - Ludhinana (JV Portion)	PKTCL	D/C	400	301.0				SEP-14		SEP-08	
2	Koldam - Nalagarh	PGCIL	D/C	400	93.0				MAR-10			

Remark:

Koradi TPP Expn. (3x660 MW), SS,Maha, MSPGCL, U8-3/15 (C) ,U9-3/16 (C),U10-6/16

1	Koradi TPS - Wardha	MSETCL	D/C	400	144.0				JAN-16		APR-11	
---	---------------------	--------	-----	-----	-------	--	--	--	--------	--	--------	--

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress				Original Target Date	Revised Target Date	Month of Comple tion	Remark (Status of all statutory clearances particularly forest clearence and ROW problem, if any needs to be mentioned here.)
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos)/Recp. Materia l(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

2	Koradi TPS-New Khaparhkeda	MSETCL	D/C	220	28.0				MAR-16		DEC-13	
3	Koradi-II - Koradi-III (Ckt-I)	MSETCL	D/C	400	38.0				DEC-16			

Remark:

Korba (E) (2x250 MW), SS, Chg, U2-7/12 (C)

1	Korba -Vishrampur	CSPTCL	S/C	220	153.0				AUG-14		MAR-12	
---	-------------------	--------	-----	-----	-------	--	--	--	--------	--	--------	--

Remark:

Korba (W) (1x500 MW),SS,Cha,CSEB,U5-3/13(C)

1	LILO Korba (West)-Bhilai at Raipur (CSPTCL)	CSPTCL	D/C	400	47.0				SEP-12		MAR-10	
2	Raipur S/S (ICT I & II.)	CSPTCL	400/220	400/220	630.0						MAR-16	
3	Korba (W)-Bhilai (khedamara)	CSPTCL	D/C	400	447.0				DEC-12			

Remark:

Koteshwar HEP (4x100 MW),CS,UK, THDC,U3-1/12,U4-3/12.

1	Koteshwar -Tehri Pooling Point	PGCIL	D/C	400	5.0				APR-11		JUN-08	
2	LILO of Tehri - Meerut at Tehri Pooling Point (to be charged at 400 KV)	PGCIL	2xD/C	765	13.0				JUN-11		JUN-08	

Remark:

Kudgi STPS (3x800 MW);CS, NTPC, U1-3/16, U2-3/17(C);, U3-9/16.

1	Narendra (New) - Madhugiri (KTL - TBCB)	KTCL	D/C	765	758.0				SEP-16		DEC-15	
2	Kudgi STPS - Narendra (KTL - TBCB)	KTCL	2xD/C	400	36.0				AUG-15		FEB-15	
3	Madhugiri - Bidadi (KTL - TBCB)	KTCL	D/C	400	185.0				AUG-16		DEC-15	

Remark:

Kundankulam - APP (2x1000 MW);CS,TN,APCIL, U1-12/14 (C);U2-3/17(C);

1	Kudankulam-Tirunelveli (Quad) 1st.	PGCIL	D/C	400	145.0				MAR-09			
2	Tirunelveli - Udumaplet	PGCIL	D/C	400	533.0				MAR-09			
3	Udumalpet (PG) Ext.	PGCIL	400/200	400/200	315.0						MAR-09	
4	Muvattupuzha (PG) - North Trichur (PG)	PGCIL	D/C	400	157.0				NOV-11			
5	Edamon (KSEB) - Muvattupuzha (PG)	PGCIL	D/C	400	297.0	350.0	179.0	105.0	29	SEP-18	NOV-08	Severe ROW problem (long pending). Problem being addressed progressively as per latest Revised G.O. of 30.07.15 (compensation to be done on land value, to be finalised by concerned DC with the support of State Govt.). Works under progress..
6	Trivandrum	PGCIL	400/220	400/220	315.0						JUN-09	
7	Tirunelveli - Edamon	PGCIL	M/C	400	327.0				MAR-10			

Associated Transmission Lines and Substations		State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
						TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos)/Recp. Material (%)	STG(Ck m)/Erection (%)				
1.		2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
8	LILO of Madurai - Trivandrum at Tirunelveli 2 X D/C	PGCIL	D/C	400	213.0					APR-08			
9	Kudankulam-Tirunelveli (Quad) 2nd.	PGCIL	D/C	400	160.0					MAR-09			
10	Muvattapuzha s/s (2 nd ICT)	PGCIL	400/220	400/220	315.0							NOV-11	
11	Tirunelveli S/S	PGCIL	400/220	400/220	630.0							NOV-08	
Remark:													
Lakhwar (300 MW) & Vyasi HEP(120 MW) on Lakhwar Dam on Yamuna river,UK,UJVNL - 2018-19													
1	LILO of Vyasi HEP - Dehradun at Dehradun (PG) S/S	PTCUL	D/C	220	70.0	0.0	0.0	0.0	0		OCT-17		Forest case is under progress.
2	Mori -Dehradun	PTCUL	D/C	220	200.0	0.0	0.0	0.0	0		MAR-18		Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
3	Almora-Pithoragarh	PTCUL	D/C	220	146.0	0.0	0.0	0.0	0		DEC-16		DPR prepared. DPR submission to funding agency is in progress.
4	Arakot -Mori and LILO of Arakot - Mori at Hanol Tuni	PTCUL	D/C	220	94.0	0.0	0.0	0.0	0		MAR-18		Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
5	LILO of Nandprayag -Karanprayag at Langrasu	PTCUL	D/C	220	16.0	0.0	0.0	0.0	0		NOV-17		Construction of line as per Schedule of construction of Langrasu.
6	LILO of Lakhwar HEP- Muzaffarnagar at Vyasi HEP	NHPC	D/C	220								JAN-17	
7	Jakhol -Sankri -Mori and LILO of Jakhol -Sankri -Mori at Natwar Mori	PTCUL	D/C	220	76.0	0.0	0.0	0.0	0		MAR-18		Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
8	Devsari-Karanprayag	PTCUL	D/C	220	52.0	0.0	0.0	0.0	0		NOV-17		Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
Remark:													
Lalitpur Ph-I (3x660MW), Ph-II (3x660 MW)PS,UP,BHL, U1-03/16 (C),U2-1/16(C),U3-04/16(C)													
1	LILO of 132 kV Shamshabad-Kheragarh at 400 kV Agra(South)	UPPTCL	D/C	132	11.95	22.0	22.0	22.0	12		JUN-17		Line completed
2	Lalitpur - Lalitpur TPS (Ckt-II)	UPPTCL	D/C	220	19.0					APR-15			
3	Lalitpur TPS - Jhansi	UPPTCL	D/C	220	185.0					JUN-14			
4	LILO of Agra - Muradnagar at Mathura	UPPTCL	D/C	400	64.0	88.0	88.0	88.0	54		JUN-17	AUG-16	work in progress.
5	Agra (UP) S/S (ICT-I) (Fatehabad)	UPPTCL	765/400	765/400	1500.0					AUG-16		SEP-16	
6	LILO of 132 kV Shamshabad- 400 kV Agra (South) at 132 kV Gwalior Road	UPPTCL	D/C	132	20.0	30.0	30.0	30.0	15		JUN-17		Line completed except Rly X-ing section(to be done at local level)
7	LILO of 220 kV Hathras-Gokul at 400 kV s/s Mathura	UPPTCL	D/C	220	120.0	185.0	171.0	145.0	38		JUN-17		01 no FDN & 01 no. Erection gang at site, FDN ROW at 14 location, Erection ROW at 20 location, being resolved locally.
8	Lalitpur TPS - Fatehabad (Agra (UP)) Ckt-II	UPPTCL	S/C	765	335.0					APR-17		AUG-16	
9	LILO of one ckt of 400 kV Agra (UP) - Agra (PG) 400 kV D/C line at Agra (UP) 765/400 kV S/S	UPPTCL	D/C	400	73.0					SEP-16		AUG-16	
10	Lalitpur TPS - Agra (UP) Ckt-I	UPPTCL	S/C	765	337.0					SEP-16		AUG-16	
11	LILO of 132 kV Bodla - Kheragarh at 400 kV Agra (South)	UPPTCL	D/C	132	11.9	19.0	19.0	19.0	6		JUN-17		Line completed
12	Maath (Mathura) -Chhata line	UPPTCL	D/C	220	68.0					APR-17			
Legends													
TL: Total Location		STC: Stubs Cast		TE: Towers Erected		STG: Stringing Completed		Page 18 of 45					

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos)/Recp. Materia l(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
Malibrahmini (2x525MW),PS,Orissa, MPL,U1-10/16,U2-2017-18												
1	Malibrahmani - Angul	D/C	400	62.0	108.0	100.0	80.0	20		JUL-16		
Remark:												
Malwa TPP, Shree Singhaji TPP, Ph-I (2x600 MW),Ph-II (2x600 MW), SS,MP,MPPGCL, U1-11/13(C), U2-10/14 (C)												
1	Julwania S/S	MPPTCL	400/220	400/220	630.0						NOV-14	
2	Chhegaon S/S	MPPTCL	400/220	400/220	315.0						DEC-12	
3	Malwa TPP - Chhegaon	MPPTCL	D/C	220	95.0				MAR-12			
4	Malwa TPP - Chhegaon	MPPTCL	D/C	400	105.0				FEB-13			
5	Malwa TPP - Pithampur	MPPTCL	D/C	400	272.0				NOV-13			
6	Chhegaon - Julwania	MPPTCL	D/C	400	225.0				NOV-14			
7	LILO of both ckts of Nimrani-Julwania at Julwania	MPPTCL	D/C	220	6.0				SEP-13			
8	Pithampur S/S	MPPTCL	400/220	400/220	630.0						APR-13	
9	Pithampur-Indore	MPPTCL	D/C	400	128.0				MAR-14			
Remark:												
Marwa TPP (2x500 MW) SS,Chg,CSPGCL U1-3/14 (C), U2 -6/16												
1	LILO of One ckt of Korba (W) - Khedamara at Marwa	CSPTCL	D/C	400	116.0				MAY-15		MAR-13	
2	Marwa - Raipur (Raitha)	CSPTCL	D/C	400	281.0				JUN-13			
3	Marwa - Banari (Start up power)	CSPTCL	D/C	220	28.0				JAN-13			
Remark:												
Mauda TPS (500 MW),Phase-II (2x660 MW) CS, Maha, NTPC, U1-4/12 (C), U2-3/13(C),U3-7/16,U4-03/17 (C)												
1	Khandwa - Indore line	PGCIL	D/C	400	344.0				AUG-16		MAY-16	
2	Mauda - Wardha (2nd Ckt)	PGCIL	S/C	400	124.0				MAY-12			
3	Betul - Khandwa (Quad) line	PGCIL	D/C	400	338.0				AUG-16		MAY-16	
4	Mauda - Wardha line (Quad)(Ckt-1)	PGCIL	S/C	400	124.0				MAR-12			
5	Mauda-II - Betul (Quad) line	PGCIL	D/C	400	386.0	551.0	550.0	543.0	354	JUN-17	MAY-16	Work under progress. Severe ROW problem being faced in Maharastra area.
Remark:												
Meja TPP Ph-I (2x660 MW), Ph-II (2x660 MW),SS (Jonit Venture,UPPCL & NTPC), U1-4/17,U2-10/17												
1	Allahabad (PG) - Rewa Road (Allahabad)	UPPTCL	D/C	400								
Remark:												
Mettur TPS Stage III (600 MW), SS,TN,U1-10/12(C)												
1	LILO of MTPS -Malco at MTPS Stage III	TANTRANS	D/C	230	3.0				FEB-11			

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Associated Transmission Lines and Substations		State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
						TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos)/Recp. Materia l(%)	STG(Ck m)/Erec tion (%)				
1.		2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2	MTPS St.III - Arasur	TANTRANS	D/C	400	220.0					JAN-13			
3	MTPS Stage-III - Gobi	TANTRANS	S/C	230	3.0					MAR-12			
4	MTPS St.III - Singarpet	TANTRANS	D/C	400	200.0	0.0	0.0	0.0	0		JUN-16		To be deleted
Remark: Monarchak CCPP (101 MW), CS,Tripura, NEEPCO, GT - 3/15 (C), ST - 1/16(C).													
1	Monarchak - Surajmani Nagar	TSECL	D/C	132	42.0	150.0	49.0	38.0	6		SEP-16		Work in progress.
2	Surajmani Nagar - Rabindra nagar	TSECL	D/C	132	3.0					MAR-17			
Remark: Moti Khavdi (500 MW), PS,Guj,RPL,U1													
1	Moti Khavdi TPP - Jam Nagar	RPTL	D/C	400									.
Remark: M/s Sembcorp Gayatri Power Ltd. (SGPL) (Formerly NCC Power Project Ltd.) Super-critical TPP (2x660 MW),PS,AP,Nellore, U1-11/16 (C), U2-11/16													
1	NCC gen Sw Yd. - Nellore PS line (Q)	PGCIL	D/C	400	66.0					MAR-16		FEB-17	
Remark: Mundra TPP Ph.II (2x660 MW) ,PS,GUJ,Adani ,U1-12/10(C),U2-7/11(C)													
1	Mundra (Adani) - Zerda line 1	GETCO	D/C	400	640.0	997.0	453.0	275.0	0		MAR-18		Severe RoW issue
2	Mundra (Adani) - Zerda line 2	GETCO	D/C	400	671.0					FEB-16			
Remark: Mundra TPP Ph. III (3x660 MW),PS,Guj, Adani, U1-11/11 (C),U2-3/12(C), U3-3/12(C)													
1	Mohindergarh HVDC - Bhiwani	APL	D/C	400	100.0					JUL-12		APR-11	
2	Dhanoda (Mohindergarh)	HVPNL	400/220	400/220	315.0							APR-12	
3	Mohindergarh HVDC- Mohindergarh HVPNI (Dhanonda)	APL	D/C	400	10.0					JUL-12		APR-11	
4	Daultabad -Dhanonda	HVPNL	D/C	400	146.0					JAN-13			
5	+/- 500 kV Mundra - Bipole Mohindergarh	APL	BIPOLE	500	1980.0					MAR-12			
Remark: Mundra UMPP (5x800 MW),PS,GUJ,TATA,U1-2/12(C),U2-7/12(C),U3-10/12 (C),U4 -1/13(C) , U5-3/13(C)													
1	Mundra - Jetpur (Balance portion)	PGCIL	S/C	400	358.0					DEC-12			
2	Mundra - Bachchau	PGCIL	D/C	400	198.0					AUG-11			
3	Bachchau - Ranchodpura	PGCIL	D/C	400	566.0					SEP-11			
4	Mundra - Limbdi	PGCIL	D/C	400	244.0					FEB-12			
5	Mundra - Jetpur (Part line)	PGCIL	S/C	400	314.0					AUG-12			

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress				Original Target Date	Revised Target Date	Month of Comple tion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos)/Recp. Materia l(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

6	Mundra -Limbdi (part Line)	PGCIL	S/C	400	384.0				NOV-11			
---	-----------------------------	-------	-----	-----	-------	--	--	--	--------	--	--	--

Remark:

Mundra UMPP WR system Strengthening

1	LILO of Halvad-Morbi II at Bhachau	GETCO	D/C	220	216.0				MAY-12			
2	Wardha	PGCIL	765/400	765/400	3000.0						FEB-12	
3	LILO of both ckts of Kawas-Navsari at Navsari.	PGCIL	D/C	220	82.0				JUL-12			
4	LILO of Halvad-Morbi I at Bhachau	GETCO	D/C	220	217.0				MAY-12			
5	Wardha - Aurangabad (on 1200 kV)	PGCIL	D/C	1200	696.0	961.0	950.0	916.0	506	FEB-18	OCT-12	Contract terminated 01 out of 02 packages due to unsatisfactory performance and fresh tender taken up. The package subsequently bifurcated into two part. Ist part awarded in Dec'14 and second part in Feb'15. The remaning 01 pkg. also terminated in Aug'15 due to poor performance. However contract was revived in Feb'16. Severe ROW being encountered.
6	Navsari GIS	PGCIL	400/220	400/220	630.0						JUL-12	
7	Aurangabad S/S	PGCIL	400/220	400/220	630.0						JAN-14	
8	Shifting of Ankola -Aurangabad (MSETCL) to Aurangabad (PG)	PGCIL	D/C	400	102.0				JAN-14			
9	Bachchau S/S	PGCIL	400/220	400/220	630.0						AUG-11	
10	Aurangabad (PG)-Aurangabad (MSETCL)	PGCIL	D/C	400	118.0				APR-14		OCT-12	
11	Wardha 3rdTrf	PGCIL	765/400	765/400	1500.0						MAR-12	
12	Navsari - Boisor line (Balance portion)	PGCIL	D/C	400	161.0				DEC-16		OCT-12	
13	Gandhar - Navsari	PGCIL	D/C	400	204.0				JUL-12			

Remark:

Mutiara (Melamaruthur) (Coastal Energen) TPP (2x600 MW),PS,CEPL,U1-12/14 (C),U2-1/16(C)

1	Salem Pooling Station - Madhugiri Pooling Station line	PGCIL	S/C	765	245.0	644.0	644.0	639.0	183	SEP-17	SEP-14	Severe ROW in Karnataka. Obstruction are being removed progressively with the help of Police protection.
2	Salem Pooling Station - Salem	PGCIL	D/C	400	120.0				AUG-15		SEP-14	
3	Tuticorin Pooling Station - Salem Pooling Station	PGCIL	D/C	765	731.0				NOV-16		SEP-14	
4	LILO of Madurai - Tuticorin at Costal Energen	CEPL	D/C	400	52.0				MAR-12			
5	Mutiara TPP(Coastal Energen Gen. Switchyard) - Tuticorin Pooling Station (Balance portion)	CEPL	D/C	400	24.0				OCT-16			

Remark:

Muzaffarpur TPP Exp, Kanti-II (2x195MW) CS, Bihar, JV-NTPC U3-03/15 (C), U4-3/17 (C)

1	Kanti - Gopalganj (2nd Ckt.)	BSEB	S/C	220	101.0				MAR-16			
2	Kanti - Darbhanga (2nd Ckt)	BSEB	S/C	220	68.0				SEP-14			

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress				Original Target Date	Revised Target Date	Month of Comple tion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos)/Recp. Materia l(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Remark:

Myntdu (Leshka) HEP (3x42 MW),SS,Meg,MeECL, U1&U2-3/13,U3-3/13 (C)

1	Leshka Myntdu - Khliehriat	MeECL	D/C	132	53.0				MAY-10			
---	----------------------------	-------	-----	-----	------	--	--	--	--------	--	--	--

Remark:

Nabi Nagar TPP (4x250 MW), CS,Bihar, NTPC, U1-3/16(C),U2-3/17,U3-7/17,U4-10/17

1	Nabinagar - Sasaram line (Twin lapwing)	PGCIL	D/C	400	164.0				MAY-12			
---	---	-------	-----	-----	-------	--	--	--	--------	--	--	--

Remark:

Nagarjana Sagar TR HEP (2x25 MW),SS,AP,APGENCO,Unit-1&2-01/17(c)

1	LILO of VTS - Tallapally line at Rentachintala	APTRANSC	D/C	220	2.0				NOV-08			
2	Rentachintala S/S	APTRANSC	220/132	220/132	200.0						NOV-08	
3	Rentachintala - Macherla S/S	APTRANSC	S/C	132	17.0				MAR-17			
4	Rentachintala - Nagarjuna Sagar Plant	APTRANSC	S/C	132	16.0				MAR-17			

Remark:

Namrup CCGT (100 MW),SS, Assam,GT/ST,U1-7/16,U2-11/16

1	Namrup - Mariani	AEGCL	S/C	220	145.0				JAN-16		DEC-13	
---	------------------	-------	-----	-----	-------	--	--	--	--------	--	--------	--

Remark:

Nasik (5x270 MW) TPS, PS, Maha, India Bulls, U1-2/14 (C);U2-6/16,U3-04/17(C);U4-2/17,U5 - 3/17,

1	Nasik - Bobleshwar (2nd Ckt)	IBPL	D/C	400	57.0				AUG-15			
2	Nasik-Bableshtar (1st Ckt)	IBPL	D/C	400	57.0				MAR-14			

Remark:

Navapura TPP (TRN) (2x300 MW), Chhattisgarh Pvt. Sector , TRN Energy Pvt. Ltd. U1-08/16 (C)

1	TRN (TPP) - Raigarh PS (Tamnar)	TRNE	D/C	400	30.0				JAN-16			
---	---------------------------------	------	-----	-----	------	--	--	--	--------	--	--	--

Remark:

Navbharat TPP Ph-1 (2x525 MW), PS,Chh, U1&2

1	Navbharat TPP - Angul P.S. (PG)	EPTCL	D/C	400								.
---	---------------------------------	-------	-----	-----	--	--	--	--	--	--	--	---

Remark:

New Umtru HEP (2x20 MW),SS,Meg,MeECL,Unit -1&2 - 3/2017.

Legends

TL: Total Location STC: Stubs Cast TE: Towers Erected STG: Stringing Completed

Associated Transmission Lines and Substations		State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
						TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos)/Recp. Material(%)	STG(Ck m)/Erection (%)				
1.		2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1	New Umtru HEP - Norbong (EPIP-II)	MeECL	D/C	132	1.21	7.0	7.0	7.0	1		MAR-17		1. Date of award of contract is 05.02.2016. 2. Schedule date of completion was 05.05.2016. 3. The 132 kV line was completed on 11.11.2016 and commissioned on 25.03.2017. 4. Delay was due to delay in supply of conductor for line by the vendor and also that the New Umtru HEP was not ready as this line is an ATS of the New Umtru HEP. 5. No issues of forest clearance. 6. Line parameter: one circuit only of the 132 kV D/C line - 0.14 ckm, 132 kV S/C line - 1.07 ckm 7. The expenditure is inclusive of 132 kV New Umtru - Umtru HEP line.
2	New Umtru - Umtru HEP	MeECL	S/C	132	0.5	1.0	1.0	1.0	0		MAR-17		1. Date of award of contract is 05.02.2016. 2. Schedule date of completion was 05.05.2016. 3. The 132 kV line was completed on 11.11.2016 and commissioned on 25.03.2017. 4. Delay was due to delay in supply of conductor for line by the vendor and also that the New Umtru HEP was not ready as this line is an ATS of the New Umtru HEP. 5. No issues of forest clearance. 6. Line parameter: one circuit only of the 132 kV D/C line - 0.14 ckm and 132 kV S/C line - 0.36 ckm. 7. The expenditure is included in the 132 kV New Umtru - EPIP-II line at serial 9 above.
Remark: Neyveli TPS-II Exp. (2x250MW) CS,TN, NLC, U1-1/12(C),U2-1/15 (C)													
1	Neyveli (Exp-II) - Neyveli TS-II	NLC	2xS/C	400	3.0						AUG-09		
2	Neyveli TS-II - Pugalur	NLC	D/C	400	398.0						AUG-09		
Remark: Nigri TPP (2x660 MW), PS,MP, JPVL, U1-8/14 (C),U2-2/15 (C)													
1	LILO of one ckt of Vindhychal - Satna at Nigrie	MPPTCL	D/C	400									
2	JP Nigri TPP - Satna (PG)	JAL	D/C	400	322.0						FEB-17		
Remark: Nilachal TPP,(3x350MW), PS,Orissa, KVK U1-2019,uncertain													
1	LILO of Mendasal - Baripada at Nilanchal TPP	KVK	D/C	400	16.0	0.0	0.0	0.0	0		JUN-16		Work yet to Start.
Remark: Nimoo Bazgo (NHPC) (3x15 MW),CS,J & K,NHPC,U1-11/13(C),U2-10/13(C),U3-10/13(C).													
1	Leh	JKPDD	66/11	66/11	12.6	100.0	100.0	100.0	100				Commissioned 12/12.
2	Nimoo S/S	JKPDD	66/11	66/11	60.0	100.0	100.0	100.0	100				Commissioned.
3	Alchi. S/S	JKPDD	66/11	66/11	6.3	100.0	100.0	100.0	100				Commissioned 11/12.
4	Khalsi	JKPDD	66/11	66/11	60.0	100.0	100.0	100.0	100				Commissioned
5	Nimoo S/S - Alachi S/S	JKPDD	S/C	66	17.0					SEP-12			
6	Himya	JKPDD	66/11	66/11	60.0	100.0	30.0	0.0	0				
7	Leh III - Ganglas	JKPDD	S/C	66	10.0	53.0	29.0	8.0	2		DEC-16		Rerouting of line and ganglas s/s dropped. Leh Army S/S shall be connected with Leh S/S.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos)/Recp. Materia l(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
8 Kharu S/S - Himya S/S	JKPDD	S/C	66	51.0	242.0	239.0	204.0	36		DEC-16		Slow progress.
9 Ganglas - Leh Army base	JKPDD	S/C	66	9.0	46.0	22.0	0.0	0		DEC-16		Rerouting of line and ganglas s/s dropped. Leh Army S/S shall be connected with Leh S/S.
10 Leh (C.P.) - Leh S/S	JKPDD	S/C	66	7.0					DEC-12			
11 Leh (C.P.) - Kharu S/S	JKPDD	S/C	66	25.0					MAR-17			
12 Nimoo Bazgo HEP - Alachi	JKPDD	S/C	66	4.0					NOV-11			
13 Alachi - Khalsi S/S	JKPDD	S/C	66	31.0					MAR-17			
14 Nimoo S/S- Leh S/S	JKPDD	S/C	66	31.0					MAR-12			
15 Kharu	JKPDD	66/11	66/11	60.0	100.0	100.0	100.0	100				Commissioned

Remark:

North Chennai TPS St.II (2x600 MW),SS,TN,U1-9/13(C),U2-3/13 (C).

1	NCTPS St.II- Alamathy 400 kV S/S	TANTRANS	M/C	400	136.0					JAN-13		
2	Alamathy -Sunguvarchatram (2nd Ckt)	TANTRANS	D/C	400	100.0					MAR-14		
3	LILO of NCTPS- Mosur at NCTPS Stage II (for startup power)	TANTRANS	D/C	230	2.0					NOV-10	DEC-10	
4	Alamathy -Sunguvarchatram (1st Ckt)	TANTRANS	D/C	400	98.0					JAN-14	JUN-10	

Remark:

NSL TPP (2x660 MW), PS, Orrisa, NPPL,

1	NSL TPP - Angul	NSLNPPL	D/C	400	46.0	0.0	0.0	0.0	0			Project Authority intimated that PGCIL yet to award construction of work.
---	-----------------	---------	-----	-----	------	-----	-----	-----	---	--	--	---

Remark:

Orissa UMPP (Bedabahal, Orissa), (5x800MW),(Orissa Integrated Power Ltd. (OPIL)

1	Orrisa UMPP - Jharsuguda Pooling Station		D/C	765								.
---	--	--	-----	-----	--	--	--	--	--	--	--	---

Remark:

Painampuram TPP (2x660MW),PS,AP,Thermal power tech Development Corp (India) Ltd.,U1-2/15 (C),U2-9/15 (C)

1	Thermal Powertech - Nellore Pooling Station	PGCIL	D/C	400	65.0					AUG-13		
---	---	-------	-----	-----	------	--	--	--	--	--------	--	--

Remark:

Palatana CCGT (2x363.3 MW),PS,Tri,OTPC, Module 1 (GT-10/12,ST-10/12), Module 2 - 11/14 (C)

1	Killing (Byrnihat) (Ist Trf.)S/S	MeECL	400/220	400/220	315.0						FEB-13	
2	Azara - Bongaigaon	NETC	D/C	400	201.0					MAR-15	DEC-14	
3	Silchar - Srikona line	PGCIL	D/C	132	2.0					MAR-12		
4	Namsai S/S	PGCIL	132/33	132/33	30.0	100.0	65.0	100.0	25		FEB-18	Work under progress. Completion matching with associated lines. Critical.
5	Melriat S/S (Upgradable to 400 kV)	PGCIL	132/33	132/33	100.0	100.0	85.0	75.0	50		FEB-18	Supply, civil works & erection under progress. Completion matching with line.

Associated Transmission Lines and Substations		State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
						TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos)/Recp. Material(%)	STG(Ck m)/Erection (%)				
1.		2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
6	Roing - Tezu line	PGCIL	S/C on D/C	132	73.0	244.0	244.0	244.0	72		SEP-17	APR-12	Line checking under progress.
7	LILO of Zemabawk - W.Phaileng at Sihhmui	P&ED Mizo	S/C	132	5.0		0.0	0.0	0		DEC-13		
8	Silchar - Byrnihat	NETC	D/C	400	428.0					FEB-13			
9	Tezu - Namsai line.	PGCIL	S/C on D/C	132	96.0	332.0	329.0	315.0	70		FEB-18	DEC-12	Progress affecetd due to ROW problem & geographical condition. Tree cutting affecteing progress. Due to non-availability of downstream line, line shall not be utilized.
10	Roing S/S	PGCIL	132/33	132/33	30.0	100.0	100.0	100.0	99		SEP-17		Work under progress. Completion matching with associated lines. Critical.
11	Pasighat - Roing line.	PGCIL	S/C on D/C	132	102.0	347.0	347.0	347.0	104		MAY-17	DEC-12	Line completed. Testing under progress.
12	Silchar - Badarpur (PG) line.	PGCIL	D/C	132	38.0					APR-12			
13	Udaipur - Palatana	TSECL	D/C	132	12.0					AUG-11			
14	Yurembam (Aug.) S/S	ED,	132/33	132/33	90.0	100.0	0.0	0.0	0				
15	Silchar - Imphal (New) line (to be charged at 132KV)	PGCIL	D/C	400	334.0					MAR-15		DEC-12	
16	LILO of Loktak - Imphal at Imphal (New) line	PGCIL	D/C	132	1.0					MAR-17		DEC-12	
17	LILO of Aizwol (PG) - Zemabawk at Melriat (PG)	PGCIL	D/C	132	30.0	17.0	14.0	13.0	3		FEB-18	DEC-12	Package re-awarded in Jun'16. 01 loc. ROW problem. Work under progress.
18	Mokokchung (PG) - Mokokchung (Nagaland) line	PGCIL	D/C	132	2.0					MAR-17		DEC-12	
19	LILO of Agia - Sarusajai line at Kukurmara S/S	AEGCL	D/C	220	4.0					SEP-12			
20	Surajmani Nagar - Budhujngnagar	TSECL	D/C	132	36.0					AUG-12			
21	Surajmani Nagar - Badarghat	TSECL	D/C	132	6.0	0.0	0.0	0.0	0		AUG-16		Fund proposed in World Bank.
22	Kukurmara (Azara) S/S	AEGCL	400/220	400/220	630.0					SEP-11		MAY-15	
23	Palatana -Silchar	NETC	D/C	400	495.0					AUG-12			
24	Silchar - Melriat (New) line (charged at 132KV)	PGCIL	D/C	400	288.0	456.0	419.0	334.0	155		FEB-18	DEC-12	Major portion of line is in forest. severe ROW in vicinity of Aizwal town due to influential local owner. Delay in tree cutting affecting site progress.
25	LILO of Palatana - Bongaigaon at Killing (Byrnihat)	MeECL	D/C	400	9.0					MAR-13			
26	Imphal S/S	PGCIL	132/33	132/33	100.0	100.0	100.0	100.0	100				ICT-I (50MVA) commissioned in Mar'13 & ICT-II commissioned in Apr'13.
27	Surajmani nagar-P.K.Bari	TSECL	D/C	400	260.0	0.0	0.0	0.0	0		MAR-17		Fund not yet tied up. Proposed under World Bank Financing /SPA/NEC.
28	Mariani (New) - Mokikchung (PG)	PGCIL	D/C	220	97.0					JUN-15		DEC-12	
29	Panchgram (Aug.) S/S	AEGCL	132/33	132/33	50.0							DEC-11	
30	Silchar - Purba Kanchan Bari line (charged at 132KV)	PGCIL	D/C	400	254.0					JUL-15		DEC-12	
31	Surajmani Nagar - Udaipur	TSECL	D/C	132	50.0	50.0	0.0	0.0	0		JUN-15		Proposed under NEC.
32	Palatana - Surajmaninagar line (Charged at 132 KV)	PGCIL	D/C	400	74.0					JUN-12			
33	Surajmani Nagar - Agartala 79 Tilla Grid S/S	TSECL	D/C	132	18.0					MAR-17			

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos)/Recp. Material (%)	STG(Ck m)/Erection (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
34 Mokokchung (New)	PGCIL	220/132	220/132	30.0					DEC-12		JUL-15	
35 Silchar (New)	PGCIL	400/220	400/220	400.0							MAR-12	
36 Kukurmara - Azara line	AEGCL	S/C on D/C	132	5.0	24.0		0.0	0		MAR-16	DEC-11	Check survey done. Profile drawing approved.
37 LILO of Palatana - Bongaigaon at Azara S/S	AEGCL	D/C	400	7.0					JAN-15			
38 Tezu S/S	PGCIL	132/33	132/33	30.0	100.0	88.0	100.0	85		SEP-17		Work under progress. Completion matching with associated lines. Critical.
39 Killing (Byrnihat)-EPIP-I	MeECL	M/C	132	17.0	19.0	19.0	19.0	22		MAY-17		1. Date of award of contract is 18.03.2011. 2. Schedule date of completion was 18.03.2012. 3. The line was completed on 11.02.2016 and commissioned on 12.05.2017. 4. Delay is due to RoW issue, all of which have been resolved and also due to delay in commissioning of SAS at 400/220/132 kV Killing sub-station.
40 Kukumara S/S (2x50)	AEGCL	220/132	220/132	100.0	100.0	90.0	100.0	98				completed
41 LILO of Kaithalguri - Misa line at Mariani (New) (Charged at 220KV)	PGCIL	D/C	400	1.0					MAR-13			
42 Surajmaninagar S/S (Upgrdable to 400 kV)	TSECL	132/33	132/33	100.0							DEC-12	
43 Mokokchung (ICT-II)	PGCIL	220/132	220/132	30.0							AUG-15	
44 Surajmani Nagar - Rokhia	TSECL	D/C	132	20.0	80.0	32.0	5.0	0		DEC-14		3.598 KM line in forest land for which TSECL will apply for forest clearance. LOA issued
45 Melriat (New) - Sihmui line	PGCIL	D/C	132	12.0	23.0	15.0	8.0	0		FEB-18	DEC-12	Package re-awarded in Jun'16.Down stream line at Sihmui needs to be expedite. Work commenced.
46 Silchar - Hailakandi (Contingency arrangement)	PGCIL	D/C	132	60.0	109.0	101.0	93.0	39		DEC-17		Part line (35 Ckm) commissioned through contingency in Jun'12. Balance work re-award in Nov'16. Severe ROE problem in balance work.
Remark: Pallivasal HEP (2x30MW),SS,Kerala,KSEB, U1 & 2-2017-18												
1 LILO of Idukki-Udumalpet at Pallivasal HEP	KSEB	D/C	220		5.0	0.0	0.0	0		JUN-17		ATS of Pallivasal Extension HEP. Work is yet to start.
Remark: Panan HEP (4x75MW), PS, Sikkim, HHEPL, U1&U4-12/19												
1 Panan HEP - Mangan	HHEPL	2xD/C	220									
Remark: Parabati-II HEP (PGCIL & JP)CS,HP,NHPC,Unit-12/18												
1 Parabati- II - Koldam line-I	PKTCL	S/C	400	81.0					OCT-14			
2 Parabati -II- Koldam line -II	PKTCL	S/C	400	76.0					SEP-14			
Remark: Parbati-III HEP (4x130 MW),CS,HP,NHPC,U1-6/14 (C),U2-2/14 (C),U3-3/14 (C),U4-5/14 (C)												
1 LILO of Parbati -II - Parbati Pooling Point at Parbati -III	PGCIL	D/C	400	4.0					JUL-13			
2 LILO of Parbati -II - Koldam at Parbati Pooling Point.	PGCIL	D/C	400	1.0					JUL-13		JAN-10	
Legends TL: Total Location STC: Stubs Cast TE: Towers Erected STG: Stringing Completed												

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos)/Recp. Material(%)	STG(Ck m)/Erection (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Remark:

Pipavav CCPP(2x351MW),SS,Guj,GSECL,Block-1-2/14 (C), Block-2-3/13 (C).

1	Otha (Mahuva) - Sagapara (Palitana)	GETCO	D/C	220	96.0				JUN-13			
2	LILO of Savarkundla - Mahva(otha) at Pipavav (GPPC) (line-1)	GETCO	D/C	220	91.0				MAR-12		AUG-10	
3	LILO of Savarkundla - Mahva (otha) at Pipavav (GPPC) (line-2)	GETCO	D/C	220	81.0				AUG-12		APR-11	
4	GPPC (Pipavav)- Dhokadva	GETCO	D/C	220	94.0				JUL-16		MAR-12	

Remark:

Pragati CCGT Ph-III(4X250+2X250MW),SS,DEL,PPCL,GT1-10/10(C),GT2-2/11(C),GT3-6/12,(C)ST1-2/12(C),GT4-5/13(C),ST2-2/14 (C)

1	Extension of bus and connection with DTL Substation	PRAGATI	400	400	630.0							
---	---	---------	-----	-----	-------	--	--	--	--	--	--	--

Remark:

Pulichintala HEP (4x30MW),SS,TelanganA,TSGENCO,U1- 9/16 (C), U2-9/16,U 3-3/17,U4-3/17

1	LILO of Chillakallu S/S - Narketpally line at Huzurnagar S/S	TCTL	D/C	220	24.0	42.0	42.0	42.0	24	APR-17		completed
2	Pulichintala HEP - Huzurnagar line	TCTL	D/C	220	74.0					NOV-16		
3	Huzumagar S/S	TCTL	220/132/33	220/132 /33	200.0	100.0	0.0	0.0	0			

Remark:

RaghunathpurTPS (2x600 MW),CS,WB,DVC,U1-8/14 (C),U2-1/16(C).

1	Raghunathpur TPS -Ranchi (PG)	DVC	D/C	400	311.0	439.0	439.0	439.0	311	MAY-17	AUG-10	Forest:Working clearance obtained in Jan'13. PTCC Clearance:PTCC issued on 18.2.2014. Aviation clearance : Obtained Slow progress due to non-availability of working gang due to fund crunch of Contractor (M/s Jyoti Structures). Approval has been arranged for payment to the sub-vendor directly to solve above fund crisis of M/s JSL which has subsequently resumed work in Sep 2015 for balance portion. Total line charged at 400 KV as anti theft measure on 29.05.17.
2	LILO of Maithon-Ranchi (PG) at Raghunathpur	DVC	D/C	400	21.0					MAR-11		

Remark:

Raikheda TPP (2x685 MW), PS,Chh, GMR, U1-2/15 (C), U2-3/16 (C),

1	Raikheda (GMR) - Raipur Pooling Station	GMR	D/C	400	131.0					JUL-15		
---	---	-----	-----	-----	-------	--	--	--	--	--------	--	--

Remark:

Rajasthan New Solar and Wind Power Plant

1	Akal (1)- Jaisalmer -2	RVPNL	D/C	400	50.0	0.0	0.0	0.0		MAR-17		KFW funded scheme. Scheme dropped NOC received from KFW.
2	Sirohi-Pindwara	RVPNL	S/C	220	25.0	106.0	64.0	26.0		MAR-17		W/O awarded to M/S Moji Construction , Jpr. Forest involved . Clearance awaited.
3	Aau-Baithwasia	RVPNL	D/C	220	93.0				NOV-14			
4	LILO of PS 1- Bajju at PS 1/Bajju	RVPNL	D/C	220	20.0					MAR-17		under KFW

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress				Original Target Date	Revised Target Date	Month of Comple tion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos)/Recp. Materia l(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
5 Bajju S/S	RVPNL	220/132	220/132	160.0	100.0	0.0	0.0	0				Under KFW. Bid is to be cancelled after receiving of NOC from KFW. W.O awarded to M/s Techno Pvt Ltd. .220/132 kv 160 MVA Trans commissioned . 400 KV works under progress. 3*500 MVA 400/220 KV X-Mers received. Work under progress. Under KFW. Bid is to be cancelled after receiving of NOC from KFW.
6 Ramgarh S/S	RVPNL	400/220	400/220	1500.0	100.0	100.0	100.0	97				
7 Kolayat S/S	RVPNL	220/132	220/132	160.0	100.0	0.0	0.0	0				
8 Kanasar S/S	RVPNL	220/132	220/132	160.0							JUN-16	
9 Pokaran S/S	RVPNL	220/132	220/132	160.0	100.0	0.0	0.0	0				
10 Jaisalmer -2 S/S	RVPNL	400/220	400/220	1000.0	0.0	0.0	0.0	0				Case sent for approval of standing committee for dropping the case. W.O. awarded to M/s Siemens. KFW funded scheme. Work under progress.
11 Chatrail S/S	RVPNL	220/132	220/132	160.0	100.0	0.0	0.0	0				Under KFW. Bid to be cancelled after receiving NOC from KFW.
12 Ramgarh (Jaisalmer)-Akai (Jaisalmer)	RVPNL	D/C	400	200.0	278.0	278.0	277.0	192		MAY-17		line test charged anti theft on 31.03.17
13 Bhadla-Bikaner	RVPNL	D/C	400	379.0					APR-17			
14 Bhadla-Kanasar	RVPNL	D/C	220	63.0					JUN-16			
15 PS 1 /Bajju -Bhadla	RVPNL	D/C	220	66.0	107.0	107.0	107.0	66		AUG-17		W.O. awarded to M/s RS Infra. Line charged on 33 KV on dt 30.06.16
16 Gajner -Kolayat	RVPNL	D/C	220	30.0	0.0	0.0	0.0			MAR-17		KFW funded scheme. Scheme under review.
17 Chatrail-Ramgarh	RVPNL	D/C	220	90.0					AUG-16			
18 LILO of Kolayat -Bajju at Kolayat	RVPNL	D/C	220	20.0						MAR-17		under KFW
19 Akal -Jodhpur (New)	RVPNL	D/C	400	480.0	618.0	613.0	602.0	345		JUL-17		W.O awarded to M/S TATA Project Ltd. Work execution permission received from Railways on 08.03.17. Work is under progress.
20 Barmer-Bhinmal (PG)	RVPNL	D/C	400	280.0	444.0	229.0	95.0			MAR-18		KFW funded scheme .W.O. awarded to M/S Monte Carlo. Forest : Prepration of KML file is under process. Applied for FRA certificate .NHAI & RLW Approval pending.
21 LILO of Chandan- Pokaran at Pokaran	RVPNL	D/C	220	20.0						MAR-17		KFW funded scheme. W.O. Is to be awarded .
22 Bhadia Pooling Station	RVPNL	220/132	220/132	480.0	0.0	0.0	0.0	0				commissioned
23 Ramgarh S/S	RVPNL	220/132	220/132	480.0	0.0	0.0	0.0	0				
24 LILO of both ckts Ramgarh GTPS - Dechu at Ramgarh	RVPNL	D/C	220	1.0					DEC-16			
25 Ramgarh -Bhadla	RVPNL	D/C	400	320.0	446.0	433.0	387.0	138		JUN-17		W/O awarded to M/s SEW Hyderabad Aviation approval awaited.
26 Bikaner -Sikar (PG)	RVPNL	D/C	400	420.0	448.0	284.0	185.0			MAR-17		PPP mode. W.O. awarded to M/S KEC BKNR SKR Tr.Ltd.Work under progress
27 Aau S/S	RVPNL	220/132	220/132	160.0							MAY-15	
28 Jaisalmer -2 -Barmer	RVPNL	D/C	400	260.0	390.0	40.0	1.0			MAR-17		KFW funded scheme. W.O. awaded to M/s TATA Project Ltd. Tentative route approval on dt. 15.11.16 (117.162) Route approved, Survey - 60.633 Km Work Under Progress.
29 LILO of Jodhpur -Merta at Pooling station Badla	RVPNL	D/C	400	390.0	547.0	547.0	545.0	177		JUL-17		ADB funded scheme. W.O. awarded to M/s TATA Project.Aviation involved.
30 LILO of one ckt Raj west -Jodhpur at Jodhpur (New)	RVPNL	D/C	400	102.0					APR-16			

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos)/Recp. Material(%)	STG(Ck m)/Erection (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
31 Bhadia Pooling Station	RVPNL	400/220	400/220	945.0	100.0	70.0	100.0	100				W.O. awarded to M/s Alstom. ADB funded scheme. 500MVA Trf. Test Charge on 18.03.17. Another 2 nos. X-Mers are placed on foundation and testing work under progress.
32 Kuchera S/S	RVPNL	220/132	220/132	100.0							DEC-15	
33 Badisid-Bap	RVPNL	D/C	220	30.0						MAR-17		
34 LILO of both ckts Ramgarh GTPP - Dechu line at Pokaran	RVPNL	D/C	220	20.0	0.0	0.0	0.0			MAR-17		KFW funded scheme. Scheme under review.
35 Akal (Aug.)	RVPNL	400/220	400/220	500.0	0.0	0.0	0.0	0				
36 Aau - Badisid	RVPNL	D/C	220	118.0					APR-16			

Remark:

Rajpura (NABA) TPP, (2x700MW) U1-1/13 (C) ,& U2-7/14 (C)

1	Rajpura (New) (2x500) (ICT-II)	PSTCL	400/220	400/220	500.0				DEC-16		MAR-17	
2	Rajpura Thermal - Nakodar	PSTCL	D/C	400	279.0				MAY-14			
3	Rajpura (New) (2x500) (ICT-I)	PSTCL	400/220	400/220	500.0						JUN-16	
4	Rajpura - Dhuri	PSTCL	D/C	400	171.0				MAY-13			
5	Rajpura Thermal - Rajpura	PSTCL	D/C	400	18.0				MAY-13			

Remark:

Ramgarh CCPP Extn.-III, (110+50 MW), SS,Raj, RRVUNL, (GT-3/13(C),ST-5/14 (C)

1	Ramgarh (GTPP) - Chandan	RVPNL	D/C	220	194.0				NOV-14			
2	Dechu - Phalodi	RVPNL	D/C	220	71.0				SEP-12			
3	Chandan - Dechu	RVPNL	D/C	220	202.0				DEC-14			

Remark:

RAMMAM-III (3x40 MW),SS,WBSTCL, U1-12/19,U2-12/19,U3-12/19

1	Rammam-III - NJP line	WBSETCL	D/C	132							APR-19	
2	LILO of 132 kV One Ckt of Rammam-II - NBU at Rammam -III HEP	WBSETCL	D/C	132							APR-19	

Remark:

Rampur HEP (6x68.67 MW),CS,HP,SJVNL,U1-2/14 (C),U2-2/14 (C),U3-3/14 (C), U4-6/14(C), U5-3/14 (C), U6 - 12/14(C)

1	LILO of Nathpa Jhakri - Nalagarh at Rampur (2nd Ckt balance)	PGCIL	D/C	400	2.0				OCT-14			
2	LILO of Patiala - Hissar at Kaithal	PGCIL	D/C	400	66.0				AUG-11		NOV-11	
3	LILO of Nathpa Jhakri - Nalagarh at Rampur (Loop in portion)	PGCIL	D/C	400	5.0				FEB-14		NOV-11	
4	Patiala - Ludhiana	PGCIL	D/C	400	156.0				SEP-11		NOV-11	

Remark:

Ranghit-IV HEP (3x40MW),PS,Sikkim,JPCL,U1,2,&3-2019-20

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress				Original Target Date	Revised Target Date	Month of Comple tion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos)/Recp. Materia l(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

1	LILO of Handia - Barwaha at Handia	MPPTCL	D/C	220	40.0							
2	Nagda - Ujjain line	MPPTCL	D/C	400	150.0							
3	LILO of Khandwa (PGCIL) - Rajgarh at Chhegaon	MPPTCL	D/C	400	20.0							
4	Handia - Ashta(2nd stage)	MPPTCL	D/C	400	180.0							
5	LILO of Ratlam - Badnagar at Badnawar	MPPTCL	D/C	220	40.0							

Remark:

Rongnichu HEP (2x48MW) PS,Sikkim, MBPCL,U1&2

1	Rongnichu - Rangpo Pooling Station	MBPC	D/C	220								
---	------------------------------------	------	-----	-----	--	--	--	--	--	--	--	--

Remark:

Rosa TPP Extn Ph-II (2x300), PS, UP, Reliance, Northern Region, U3-12/11 (C), U4-3/12 (C)

1	Rosa - Shahjehanpur (PG)	RPTL	D/C	400	16.0					JUL-15		
2	Roza - Dohna	UPPTCL	D/C	220	216.0					AUG-16		
3	LILO of Lucknow - Bareilly at Shahjahanpur	RPTL	D/C	400	15.0					MAR-12		

Remark:

Sagardighi TPP (2x300 MW) Phase-II (2x660 MW),SS,WB,WBPDCL,U1-12/07(C),U2-7/08(C), U3-12/15(C), U4-10/14

1	Sagardighi - Parulia (PGCIL)	WBSETCL	S/C on D/C	400	255.0					APR-11		DEC-08
2	Sagardighi - Gokarna	WBSETCL	D/C	400	82.0	154.0	153.0	147.0	60		SEP-17	JUL-15

Remark:

Sainj HEP (2x50 MW) on Sainj river,SS,HP,HPPCL,U1-3/17,U2-3/17

1	LILO of Parbati II HEP - Parbati-III Pooling station at Sainj	HPPTCL	D/C	400	1.0					MAY-16		Yet to award.
---	---	--------	-----	-----	-----	--	--	--	--	--------	--	---------------

Remark:

Salaya (Essar Power) (2x600 MW),PS, Guj, Essar Power U1-2/12(C),U2-6/12 (C)

1	Vadinar - Amreli (Part line)	GETCO	D/C	400	117.0						JAN-14		
2	Essar Gujarat TPS - Bachau (Tripal)	PGCIL	D/C	400	446.0						SEP-16		FEB-14
3	Vadinar(Essar)- Amreli (Balance)	GETCO	D/C	400	180.0	365.0	309.0	267.0	118		DEC-18	NOV-09	Tender invited at risk purchase. Date of NIT is 23.03.2017.
4	Vadinar (Essar)-Hadala	GETCO	D/C	400	226.0						MAY-11		NOV-09

Remark:

Salaya Phase -II (3240MW),PS, Guj,

1	Salaya (EPGCL generating station)- Halvad	GETCO	D/C	400	350.0		0.0	0.0	0		MAR-17		Will be in line with generation project which is delayed
---	--	-------	-----	-----	-------	--	-----	-----	---	--	--------	--	--

Remark:

Salora TPS (M/s Vandana Vidyut) (2x135 MW)

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress				Original Target Date	Revised Target Date	Month of Comple tion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos)/Recp. Materia l(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

1	Salora TPS - Dharamjaigarh (Korba) (PGCIL) Pooling Station	VVL	D/C	400	60.0	84.0				MAR-17		Target Commissioning date will be provided after approval/receipt of loan from lenders.
2	LILO of one ckt Korba- Birsinghpur at Vandana	VVL	D/C	400	6.0				JUL-12			

Remark:

Sandila TPP (2x660 MW), PS,UP,TPL,

1	Sandila - Lucknow Hardoi Road	UPPTCL	S/C	400								
2	Sandila - Farrukhabad	UPPTCL	S/C	400								
3	LILO of Ghatampur - Mbd at Sandila	UPPTCL	D/C	765								
4	Sandila TPP - ATS not defin	TOR. POW.	D/C	400								

Remark:

Santaldih TPP (250 MW),SS,WB,WBPDCL,U6-6/11(C)

1	LILO of STPS - Arambagh at Bishnupur	WBSETCL	D/C	220	4.0				APR-08			
2	LILO of Santaldih - Durgapur (I Ckt) at Asansol	WBSETCL	D/C	220	80.0				DEC-07			

Remark:

Sasan UMPP (6x660 MW),PS,MP,Reliance,U1-5/14 (C),U2-12/13 (C),U3-5/13 (C),U4-3/14 (C),U5-8/14 (C),U6-3/15 (C)

1	Sasaram - Fatehpur line-II	PGCIL	S/C	765	355.0				MAY-13			
2	Satna - Bina line -II	PGCIL	S/C	765	276.0				JUN-12			
3	Satna (1st ICT)	PGCIL	765/400	765/400	1000.0						JUN-12	
4	Bina - Bina (MPPTCL)	PGCIL	D/C	400	1.0				JAN-13		DEC-12	
5	Bina. S/S	PGCIL	765/400	765/400	1000.0						AUG-12	
6	Satna (2nd ICT)	PGCIL	765/400	765/400	1000.0						AUG-12	
7	Bina (ICT-II) S/S	PGCIL	765/400	765/400	1000.0						MAR-13	
8	Satna - Bina line -I	PGCIL	S/C	765	274.0				JAN-12			
9	Fatehpur- Agra line-II	PGCIL	S/C	765	334.0				SEP-13		DEC-12	
10	Indore - Indore Ckt-II	PGCIL	D/C	400	50.0				JUN-13			
11	Gwalior	PGCIL	765/400	765/400	3000.0						MAR-13	
12	Sasan - Satna line -II	PGCIL	S/C	765	242.0				APR-13			
13	Sasan - Satna line -I	PGCIL	S/C	765	241.0				DEC-12		DEC-12	
14	Indore - Indore (MPPTL)(Partly)	PGCIL	D/C	400	50.0				MAR-12			
15	LILO of both ckt Vindhyachal - Jabalpur at Sasan	PGCIL	2xD/C	400	13.0				MAR-12			
16	Indore (1st Trf.)	PGCIL	765/400	765/400	1500.0						JUN-13	

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos)/Recp. Material(%)	STG(Ck m)/Erection (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

17	Indore (2nd Trf.)	PGCIL	765/400	765/400	1500.0						SEP-13	
----	-------------------	-------	---------	---------	--------	--	--	--	--	--	--------	--

Remark:

Satpura Ext TPS (250 MW),SS, MP,MPPGCL, U10-3/13 (C), U11-12/13(C)

1	Satpura - Ashta	KPTL	D/C	400	482.0				MAR-15			
2	Ashta New (2nd Trf.)	MPPTCL	400/220	400/220	315.0						JAN-15	
3	Ashta - Indore - II (Jetpura)	MPPTCL	S/C on D/C	220	199.0				FEB-15			
4	Ashta (Add.) Trf. S/S	MPPTCL	220/132	220/132	160.0						OCT-11	
5	Ashta New S/S	MPPTCL	400/220	400/220	315.0						SEP-13	

Remark:

Shapoorji Pallonji,Kodinar,(2x660),PS,Guj, SPEPL. U1-5/15,U2-8/15

1	Shapoorji Pallonji generating station	GETCO	D/C	400	220.0		0.0	0.0	0	DEC-16		Generation project is delayed so this evacuation line will be in line with the generation project
2	Shapporji Pallonji TPS - Amreli	SPPCL	D/C	400	107.0	339.0	330.0	292.0	59			
3	SPEL - Pirana (PG)	SPPCL	D/C	400								.

Remark:

Shongtong Karcham HEP (3x150 MW) on Satluj river, U1,U2&U3-01/2020

1	Shongtong Karcham HEP - Wangtoo (Quad)	HPPTCL	D/C	400	18.0							
2	Wangtoo (GIS) S/S	HPPTCL	400/220	400/220	630.0	0.0	0.0	0.0	0			

Remark:

Sikka TPP Extn, (2x250 MW) SS, Gujarat, GSECL, U3 -3/15 (C),U4-9/15 (C)

1	Sikka - Moti Paneli line	GETCO	D/C	220	157.0				AUG-15			
2	LILO of Jamnagar - Jetpur line-II at Sikka	GETCO	D/C	220	120.0	189.0	171.0	166.0	56	JUN-17		WIP. Case of 6 locations is pending in district court

Remark:

Simhapuri PH-I,(150 MW),PS,U2-7/12(C)

1	Simhapuri-Nellore		S/C	400	26.0				MAR-12			
---	-------------------	--	-----	-----	------	--	--	--	--------	--	--	--

Remark:

Singareni Collieres Generation Project (2x 600 MW), Telangana,U1-3/16 (C),U2-11/16(C)

1	Singareni - Nirmal	TCTL	D/C	400	298.0				174	JUN-17		Work awarded to L&T/KEC in 9/2015 with completion period of 15 months.
2	Singareni TPS (Jaipur TPP) - Gajwel	TCTL	D/C	400	325.0				NOV-15			
3	630 MVA, 440/220 kV Nirmal S/S	TCTL	400/220	400/220	630.0	100.0	27.0	11.36	2			Leveling works under progress.

Remark:

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos)/Recp. Material (%)	STG(Ck m)/Erection (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
Singhitarai TPP (2x600 MW),PS,Chg,, Athena Chhg Power Ltd.,U1-10/16,U2-5/17												
1	Athena Singhitarai - Raigarh Pooling Station (near Kotra)	D/C	400	50.0					MAY-16			
Remark:												
Singoli Bhatwari HEP (3x33MW)PS,UK,L&T,U1,2 &3-03/19												
1	LILO of Baramwari - Srinagar at Singoli Bhatwari	PTCUL	D/C	220	5.0	0.0	0.0	0.0		DEC-18		
Remark:												
SJK Powergen TPP (2x660 MW),PS, MP GMR, U1-12/14,U2-6/14												
1	SJK TPS - Jabalpur Pooling Station	D/C	400	107.0	339.0	330.0	292.0	59				
Remark:												
Solapur TPP (2x660 MW),CS, Maha, TPL, U1-4/17(c) & U2												
1	Sholapur STPP - Sholapur line-I	PGCIL	D/C	400	22.0				APR-15		OCT-15	
2	Sholapur STPP - Sholapur line - II	PGCIL	D/C	400	25.0	40.0	35.0	32.0		JUN-17	MAR-17	Severe ROW faced in the line.
Remark:												
Sorang HEP (2x50 MW),PS,HP,HSPCL, U1- 9/15, U 2-9/15 2015-16												
1	LILO of one ckt Karcham wangto - Abdullapur at Sorang HEP	HSPPL	D/C	400	7.0				OCT-15			
Remark:												
Srinagar HEP, (4x82.5 MW),PS,UK,AHPC Ltd.,U1-4/15 (C) ,U2-6/15 (C), U3-4/15 (C)U4-6/15 (C)												
1	Srinagar HEP - Sringar 400 kV S/S.	PTCUL	D/C	400	28.0				JUL-16			
2	LILO of Muzaffarnagar - Vishnuprayag at Srinagar	UPPTCL	D/C	400	7.0				NOV-14			
Remark:												
Subhansiri Lower (HEP) (8x250 MW) ,CS,ArP,NHPC,Unit 1 to 8 -2019-20												
1	Lower Subhansiri - Biswanath Chariyali line -II	PGCIL	D/C	400	348.0	465.0	327.0	196.0		MAR-18	AUG-13	Completion matching with Gen. (Sch. uncertaion).Works stand still on a/c of local disturbancec /agitation against big dam. Gen. schedule uncertain.
2	Lower Subhansiri - Biswanath Chariyali line -I	PGCIL	D/C	400	335.0	444.0	329.0	228.0		MAR-18	AUG-13	Completion matching with Gen. (Sch. uncertain). Works stand still on a/c of localm disturbance /agitation against big dam. Generation sch. uncertain.
Remark:												
Suratgarh Super Critical TPS (2x660 MW),SS, Raj,RRVUNL U7-9/16,U8-12/16												
1	Suratgarh TPS- Bikaner	APL	D/C	400	280.0	360.0	245.0	78.0		APR-18	JUL-18	PPP mode. Work order awarded to M/s Adani Trans Raj Ltd.
2	Babai S/S	RVPNL	400/220	400/220	630.0	100.0	96.0	88.0		JUN-17		W.O. awarded to M/s A2Z. Transformer Erection and Filteration work Completed.
3	Suratgarh TPS - Babai (Jhunjhunu)	RVPNL	D/C	400	480.0	676.0	675.0	642.0		SEP-17	JAN-13	Work order awarded to M/s Aster Chennai. Case for diverting route due to air force approved, work under progress.220kV Bay required at 400kV Babai(Jhunjhunu). WTD Meeting held on 25.05.17 & approved to issue LOI
4	Bikaner- Merta	RVPNL	S/C	400	172.0				NOV-15		MAR-14	
Legends												
TL: Total Location			STC: Stubs Cast			TE: Towers Erected			STG: Stringing Completed			Page 37 of 45

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos)/Recp. Material(%)	STG(Ck m)/Erection (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Remark:

Suzlon wind farm (100 MW), PS,Kutch, GETCO, U1-5/13

1	Suzlon wind farm - Bhachau (PG)	D/C	220									
---	---------------------------------	-----	-----	--	--	--	--	--	--	--	--	--

Remark:

S V Power TPP (63 MW),PS,Cha,KVK,U1-12/11(C),

1	LILO of Korba-Mopaka line at S.V. Power	SVPPL	D/C	132	12.0				NOV-11			
---	---	-------	-----	-----	------	--	--	--	--------	--	--	--

Remark:

Swara Kuddu HPPCL (3x37MW), U1,U2,U3 -9/17

1	LILO of one ckt of Nathpa Jhakri - Abdullapur at Swara Kuddu	HPPTCL	D/C	400	20.0				MAR-17	MAR-17		Delay FAC approval pending for the lest three year. Stage -I clearance in July 2015.
---	--	--------	-----	-----	------	--	--	--	--------	--------	--	--

Remark:

Swastik TPP, (25 MW), PS,Chg, ACB, U1-12/13

1	LILO of Korba-Mopka at Swastic TPP	APL	D/C	132					MAR-17			
---	------------------------------------	-----	-----	-----	--	--	--	--	--------	--	--	--

Remark:

System Strengthening

1	LILO of existing Seoni-Bina at Gadarwara STPP	PGCIL	D/C	765	16.0				JAN-17			
2	Wathar (Addl.)	MSETCL	220/33	220/33	50.0						MAR-17	
3	OPGC - Jharsuguda (OGP-IITL - TBCB)	SGL	D/C	400	110.0	152.0	142.0	127.0	45	JUL-17	JUL-17	a) RoW issue: Yes (Facing Severe RoW Issue in Location No. 22/2, 24/0, 52/0 in Tehsil Jharsuguda and Lakhanpur in District Jharsuguda) b) Forest/Wildlife clearance issue: Yes (Tree Cutting Permission is pending) c) PTCC Clearance pending d) Delay in getting railway Crossing Approval from DRM, Chakradharpur between location No. 28/0 29/0.
4	Kamudhi s/s - Tiruchulis/s (Muthuramlingapuram) - Ckt-II	TANTRANS	D/C	230	69.0	229.0	229.0	229.0	55	MAR-17		Works are nearing completion.One ckt radially energised from Kavanoor end. Muthuramalingapuram to Kamudhi, a length of 68.84 Ckm energised on 20.02.17.
5	LILO of Korattur - Koyambedu at Alamathy (Balance Portion)	TANTRANS	D/C	220	23.0					SEP-15		
6	LILO of Vishnu Prayag-Srinagar-Muzaffaarnagar	UPPTCL	D/C	400						MAR-20		
7	ETPS to Tondiarpet point ATS	TANTRANS	D/C	400	18.0	0.0	0.0	0.0		MAR-18	SEP-17	Tender is under process
8	DSTPS ICT-II S/s	DVC	220	220	315.0	0.0	0.0	0.0	0			220 KV infrastructure at DSTPS is under construction.

Remark:

Talwandi Sabo TPP (3x660MW),PS,Punjab, Sterlite, U1-6/14 (C),U2-10/15 (C),U3-03/16 (C)

1	Mukatsar (2x315)	PSTCL	400/220	400/220	630.0				JAN-13		SEP-14	
2	Nakodar (1st Trf.)	PSTCL	400/220	400/220	315.0						APR-14	
3	Talwandi Sabo-Mukatsar	PSTCL	D/C	400	201.0				SEP-14			
4	Talwandi Sabo - Dhuri	PSTCL	D/C	400	175.0				JAN-13			

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Associated Transmission Lines and Substations	State/Agency Executing Asociated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearences particularly forest clearence and ROW problem, if any needs to be mentioned here.)	
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos)/Recp. Material(%)	STG(Ck m)/Erection (%)					
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	
Teesta LD IV HEP (4x40 MW),CS,WB,NHPC,U1:03/16, U2:03/16(C), U3-7/16 (C),U4-8/16 (C)													
1	Teesta LDP -III - Teesta LDP-IV	WBSETCL	S/C	220	21.0	94.0	90.0	83.0	13		DEC-17	SEP-08	
2	Teesta LDP - IV - New Jalpaiguri (NJP)	WBSETCL	D/C	220	145.0					FEB-16		SEP-08	
Remark:													
Teesta Low Dam III (4x33 MW),CS,WB,NHPC, U1-1/13(C) ,(C) U2-1/13(C), U3-2/13(C), U4/13(C)													
1	Teesta LD III-New Jalpaiguri	WBSETCL	S/C	220	81.0					JAN-13		DEC-09	
Remark:													
Teesta Stage -III (6x200 MW);PS,Sikkim,TUL,U1-11/16,U2-12/16, U4-02/17(C)													
1	Teesta III - Rangpo line	TUL	D/C	400	71.0	98.0	98.0	98.0	70		NOV-16		One ckt of Teesta-III - Rangpo completed by TVPTL, IInd ckt is expected to be completed soon. Work at one location is affected due to RoW issue.
2	Teesta III - Kishanganj	TUL	D/C	400	430.0	591.0	501.0	458.0	248		MAY-17		RoW matter of balance stringing of 0.5 km of priority portion up to Rangpo S/S, the matter has been taken up with the state govt and a committee headed by District Commissioner is working on resolution of these issues and the portions of site area are being cleared one by one. GOKE Territorial Forest, MANJHA UCC Reserve Forest, GHUM SIMANA Reserve Forest (Darjeeling & Kurseong division) - " In principle Approval (Stage-I)" has been accorded by MoEF, New Delhi on 28.05.2013. (30 Towers, Total Area 47.4932 Ha.) Forest Clearance received and work is in progress.
Remark:													
Teesta VI HEP (4x125 MW), PS, M/S LANCO Urja, SIKKIM,U1-4 -1219													
1	Teesta VI HEP - Rangpo Pooling Station	LEPP	D/C	220	25.0								Detail survey completed section 164 approval received. Work yet to started.
Remark:													
Tehri PSP (THDC) (4x250 MW) U1-4: 5/18													
1	Meerut (Aug.)	PGCIL	765/400	765/400	1500.0	100.0	65.0	40.0	0		MAR-18		Work under progress.
2	Tehri (GIS)	PGCIL	765/400	765/400	3200.0	100.0	50.0	30.0	0	NOV-17	MAR-18		Award placed in Mar'15. Engg., civil work & supply under progress.
3	Tehri Pooling Station - Meerut	PGCIL	D/C	765	4.0	8.0	0.0	0.0			MAR-18	NOV-17	Engg. in progress.
4	Tehri Gen. - Tehri Pooling Station (Q)	PGCIL	D/C	400	14.0	38.0	30.0	27.0	1		MAR-18	NOV-17	Work under progress.
Remark:													
Thamminapatnam (Meenakshi) (2x150 MW),PS,Ph-I,(U1-9/12,(C) U2-4/13(C), Ph-II (U3-3/17,U4-7/17)													
1	Thamminapatnam (Meenakshi) - Nellore		S/C	400	26.0					MAR-12			
2	Meenakshi - Simhapuri		D/C	400	2.0					MAR-12			
Remark:													
Thottiyar HEP (1x30+1x10MW)SS,Kerala, KSEB, U1, & 2 2017-18													
1	Thottiyar - Kodakpara	KSEB	D/C	220							MAR-17		ATS of Thottiar HEP. May be deleted, as the work is not targeted in the Annual Plan of 2015-16.
Legends													
TL: Total Location		STC: Stubs Cast		TE: Towers Erected		STG: Stringing Completed		Page 40 of 45					

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress				Original Target Date	Revised Target Date	Month of Comple tion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos)/Recp. Materia l(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

2	LILO of Ldukki - Kozikode at Kodakpara	KSEB	D/C	220								ATS of Thottiar HEP. May be deleted, as the work is not targeted in the Annual Plan of 2015-16.
---	--	------	-----	-----	--	--	--	--	--	--	--	---

Remark:

Tidong-I HEP (2x50MW)PS,HP,NSL,U1,U2- 7/18.

1	LILO of Kasang - Bhbaba at Tidong-I	HPPTCL	D/C	220	32.0	57.0				DEC-17		Forest are involved and proposal for forest clearance submitted and it under progress for Stage-I clearance . Likely to be issue shortly.
---	-------------------------------------	--------	-----	-----	------	------	--	--	--	--------	--	---

Remark:

Tilaiya UMPP

1	LILO of Tilaiya - Balia line at Gaya	PGCIL	D/C	765								
---	--------------------------------------	-------	-----	-----	--	--	--	--	--	--	--	--

Remark:

Tiroda TPP (Gondia) PH-I (2x660 MW),PS,MAHA,ADANI,U1-9/12, (C),U2-11/12 ,PH II (3x660 MW) U1-6/13(C), U2- 3/14(C),U3-9/14 (C)

1	Akola -II S/S	APL	765/400	765/400	1500.0						FEB-14	
2	Tiroda - Koradi - Akola - Aurangabad line ckt-II	APL	S/C	765	575.0				MAR-15		AUG-12	
3	Koradi - III S/S	APL	765/400	765/400	3000.0						MAR-15	
4	Tiroda - Akola-II	APL	S/C	765	361.0				FEB-14			
5	Aurangabad - III - Aurangabad (PG)	PGCIL	2xS/C	765								
6	Aurangabad - III (Ektuni) S/S (ICT-II)	MSETCL	765/400	765/400	1500.0						MAR-16	
7	Warora S/S	MSETCL	400/220	400/220	500.0				SEP-12		MAR-13	
8	Tiroda TPP -Warora (1st ckt)	APL	S/C	400	218.0				MAR-13			
9	Tiroda TPP - Warora (2nd ckt)	APL	D/C	400	218.0				AUG-12			
10	Tiroda S/S	APL	765/400	765/400	1500.0						FEB-14	
11	Akola- I - Akola-II	APL	D/C	400	61.0				FEB-14			

Remark:

Tori TPP (2x600 MW),PS,Jhh, Essar, Uncertain

1	Tori - Jhharkhand Pooling Station	EPTCL	D/C	400								.
---	-----------------------------------	-------	-----	-----	--	--	--	--	--	--	--	---

Remark:

Transmission System for Transfer of Power from Generation Project in SIKKIM to NR/WR Part-A

1	LILO of Gangtok - Melli at Rangpo	PGCIL	S/C	132	19.0							
---	-----------------------------------	-------	-----	-----	------	--	--	--	--	--	--	--

Remark:

Transmission System for Transfer of Power from Generation Project in SIKKM to NR/WR Part-B

1	LILO of Gangtok - Rangit at Rangpo	PGCIL	S/C	132	7.0				MAR-17		NOV-14	
---	------------------------------------	-------	-----	-----	-----	--	--	--	--------	--	--------	--

Remark:

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress				Original Target Date	Revised Target Date	Month of Comple tion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos)/Recp. Materia l(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Remark:

URI-II HEP (4x60 MW), CS,J&K,NHPC,U1-9/13(C),U2-11/13(C),U3-9/13(C),U4-2/14 (C)

1	URI I - URI II	PGCIL	S/C	400	11.0				AUG-11			
2	URI II -Wagoora	PGCIL	S/C	400	105.0				DEC-11		MAY-11	

Remark:

Utraula IIPP (2x45 MW),PS,UP,BAJAJ,U1-2/12 (C),U2-3/12(C)

1	Balrampur-Utraula line	BEPL	D/C	132								Existing line.
---	------------------------	------	-----	-----	--	--	--	--	--	--	--	----------------

Remark:

Utraula TPP, (2x45 MW), PS, UP, Bajaj

1	Balrampur - Utraula	UPPTCL	S/C	132	19.0	56.0	56.0	56.0	19			Charged on 31.10.11
2	Dumariaganj- - Utraula	UPPTCL	S/C	132		114.0	114.0	114.0	39	JUN-17		60 mtr. Strg. Pending due to non availability of Bay at Dumariaganj S/S

Remark:

VallureTPS. (3x500 MW),CS,TN,NTPC,U1-2/12(C), U2-2/13(c), U3-2/14

1	Tiruvelam (PG) - Chitoor	PGCIL	D/C	400	42.0					MAR-14		
2	LILO of Alamathy - Sriperumbdur at Vallure TPS	PGCIL	D/C on M/C	400	131.0					JUL-11	JUL-10	
3	Vallur JV Project-NCTPS St.II	TANTRANS	D/C	400	7.0					AUG-12	MAR-11	
4	Vallure TPS - Melakottaiyur line	PGCIL	D/C	400	71.0					MAR-13		

Remark:

Vijayawada TPS (Extn. -IV),500 MW,SS,AP,APGENCO, -10/09 (C)

1	Vijayawada TPS-Suryapeta	APTRANSC	D/C	400	226.0					FEB-13	JUN-11	
2	Vijayawada TPS-Tallapally	APTRANSC	D/C	220	266.0					AUG-11	JAN-11	
3	Malkaram-Narsapur	APTRANSC	D/C	400	147.0					FEB-13		
4	LILO of Srisaliam -Nunaa at Vijayawada TPS	APTRANSC	M/C	400	24.0					JUL-09		
5	Narsapur-Suryapet	APTRANSC	D/C	400	149.0					FEB-13		

Remark:

Vindhyachal-IV ,CS,MP,NTPC, U11-6/12(C) C), U12-3/13(C), U13-08/15 (C) Rihand - III,(1000MW each) Gen. U5- U6-11/13(C)

1	Vindhyachal Pooling Station - Satna Ckt-II	PGCIL	S/C	765	271.0					AUG-15		
2	Vindhyachal Pooling Station (ICT-I)	PGCIL	765/400	765/400	1500.0					NOV-12	MAR-15	
3	Sasan - Vindhyachal Pooling station	PGCIL	D/C	400	12.0					DEC-12		
4	Satna - Gwalior line (60 Km D/C Portion) Ckt-II	PGCIL	D/C+S/C	765	300.0					AUG-14	NOV-12	
5	Gwalior - Jaipur (Ckt 1)	PGCIL	S/C	765	305.0					AUG-15	MAR-14	

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Associated Transmission Lines and Substations		State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress				Original Target Date	Revised Target Date	Month of Completion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
						TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos)/Recp. Material(%)	STG(Ck m)/Erection (%)				
1.		2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
6	Vindhyachal-IV - Vindhyachal Pooling Station line (Q)	PGCIL	D/C	400	58.0					DEC-12			
7	Satna - Gwalior line (Ckt-I)	PGCIL	S/C	765	337.0					FEB-14			
8	Rihand - Vindhyachal Pooling Station (1st Ckt)	PGCIL	S/C	765	31.0					JUN-14		NOV-12	
9	Bassi (PG)- Jaipur (RVPN) 765 KV line (Q)	PGCIL	D/C	400	97.0					DEC-13			
10	Sasan - Vindhyachal Pooling Station line	PGCIL	S/C	765	12.0					DEC-12		NOV-12	
11	Vindhyachal Pooling Station (ICT-II)	PGCIL	765/400	765/400	1500.0							AUG-15	
12	Vindhyachal Pooling Station - Satna line (2 Km D/C Portion) Ckt-I	PGCIL	D/C+S/C	765	271.0					MAR-15		NOV-11	
13	Rihand - Vindhyachal Pooling Station (2nd Ckt)	PGCIL	D/C	765	31.0					AUG-15		NOV-12	
Remark:													
Visa Power TPP (2x600 MW) PS, Chh, VPL, U1 & U2													
1	Visa Power TPP - Raigarh Pooling Station	VISA	D/C	400	26.0	37.0	33.0	26.0	0		JUN-15		Work is under Construction.
Remark:													
Vizag (Hinduja National Power) (2x520MW),PS,AP,U1-12/15 (C), U2-3/16 (C)													
1	Shankarpally (Extn.)	TCTL	400/220	400/220	630.0	0.0	100.0	100.0	100				Works completed.Bays charged on 04.02.2017
2	Vizag TPP - Kamavarapukota	APTRANSC	D/C	400	712.0	697.0	697.0	697.0	480		JUN-17	NOV-15	All Tower foundations and Tower Erection completed.The stringing works are nearing completion against severe ROW issues with the help of revenue and other concerned authorities.Initially line length in RFD taken as 712 Ckm. Now the line length is 485.856Ckm.
3	Vizag (Hinduja) TPP - Kalpaka		D/C	400	15.0	25.0	25.0	25.0	15		MAY-14		Commissioned 05/14. for startup power.
4	Kamavarapukota s/s (ICT-2)	APTRANSC	400/220	400/220	315.0					MAR-16		MAR-17	
5	Suryapet S/S	TCTL	400/220	400/220	630.0					MAR-15		MAR-16	
6	Kamavarapukota - Surypet (Chinnakorukondi - Suryapet)	TCTL	D/C	400	170.0					OCT-16		SEP-15	
7	Vizag TPP - Kalpaka	APTRANSC	D/C	400	14.0					JUL-15			
8	Kamavarapukota s/s (ICT-1)	APTRANSC	400/220	400/220	315.0					MAR-16		FEB-17	
9	Kamavarapukota - Surypet (Kamavarrapukota - Chinnakorukondi)	APTRANSC	D/C	400	179.0					OCT-16		SEP-15	
Remark:													
Wanakbori TPS, SS, Guj,GSECL, (C), U8-10/18													
1	LILO of Wanakbori -Soja line at Dehgam (PG) S/S	GETCO	D/C	400	14.0	23.0	0.0	0.0	0		MAR-19		LOI given on 30.03.2017.
2	Wanakbori S/y -Wanakbori S/y (existing)	GETCO	D/C	400	2.0		0.0	0.0	0		MAR-17		Yet to award
3	Soja-Zerda Line	GETCO	D/C	400	268.0	447.0	232.0	184.0	0		NOV-18		WIP
4	Wanakbori TPS-Soja	GETCO	D/C	400	212.0	343.0	184.0	167.0	0		MAY-18		WIP
Legends													
TL: Total Location		STC: Stubs Cast		TE: Towers Erected		STG: Stringing Completed		Page 44 of 45					

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress				Original Target Date	Revised Target Date	Month of Comple tion	Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos)/Recp. Materia l(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Remark:

Welspun Energy Annupur,(2x660 MW), PS,Annupur,MB Power, U1-4/15(C),U2-3/15

1	Welspun Anuppur TPS - Vindhyachal Pooling Station	D/C	400
---	---	-----	-----

Remark:

Yermarus TPS (2 x 800 MW), Karnataka, KPCL, U1-3/16 (C), U2-6/16

1	Gulbarga S/S	KPTCL	400/220	400/220	1000.0	100.0	0.0	0.0	0	SEP-19		Land is in pocession of KPTCL. Preliminary survey work of 400kV line is completed. Estimate to be prepared.
2	LILO of Both ckt of Nelamangala - Talaguppa at CN Halli	KPTCL	D/C	400						MAR-18		Not in planned work for FY 16-17
3	Yermarus TPS - Bellary Pooling Station	KPTCL	D/C	400	285.0	399.0	387.0	359.0	213	AUG-17	AUG-17	Work under progress.
4	JSW TPS - Bellary (PS)	KPTCL	D/C	400	20.0	39.0	39.0	39.0	19	MAR-17		This work is being carried out on self execution basis. Line work is completed. Pre-commissioning test is under progress.
5	Bellary (PS) - New Madhugiri (near Tumakur)	KPTCL	D/C	400	437.0	520.0	520.0	520.0	450	MAR-17	DEC-16	Work completed.
6	Termination of Nelamangala - Talaguppa at CN Halli	KPTCL	D/C	400						MAR-18	SEP-17	Not in planned work for FY 16-17
7	Yermarus TPS - Gulbarga	KPTCL	D/C	400						MAR-18		Detailed survey completed. Estimate is being prepared.
8	Bellary (TPS) - Bellary (PS)	KPTCL	D/C	400	5.0	0.0	0.0	0.0		MAR-18		This work is not in planned works.
9	Bellary (PS) - C.N. Hally	KPTCL	D/C	400						MAR-18		Survey completed. Estimate is being prepared.

Remark: