

REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE) DURING- 2018-19

As on 31-JUL-2018

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DAMODAR VALLEY CORPORATION(DVC)											
1	LILO of Mejia-Kalyaneswari at Burnpur S/S	D/C	220	37	79	55	0	0			Likely to be dropped due to insolvable ROW Problem.
2	LILO of Parulia - Dtps at Durgapur steel TPS	D/C	220	20	17	13	0			DEC-18	Contract for Electrical work terminated on 17.04.18, matter is under subjudice. Tendering process for fresh contract initiated to execute the leftover work. Revised completion target : December, 2018.
3	MTPS - Ramgarh (Bypassing Gola SS)	S/C	220	207	681	678	666	152		DEC-18	220 KV substation at Gola has been dropped. The MTPS-Gola-Ramagarh line and Gola-Ranchi line are nearing completion. To utilise the said up-coming 220 KV lines to the best extent possible, a revised plan vide letter no. EDCON/SPE/CEA-07 Dated. 05.01.17 was proposed bypassing the Gola S/S (now dropped) and due discussed in 19th Standing Committee Meeting on Power System Planning of ER. As per revised plan said 220 KV line will be rearranged as i) MTPS-Ranchi ii) MTPS-Ramgarh & iii) Ranchi- Ramgarh. From Ramgarh S/S to dead end tower at Gola portion has already been charged on 22.04.14.
4	MTPS- Ranchi (PG) (Bypassing Gola SS)	S/C	220	228	778	769	698	115		DEC-18	220 KV substation at Gola has been dropped. The MTPS-Gola-Ramagarh line and Gola-Ranchi line are nearing completion. To utilise the said up-coming 220 KV lines to the best extent possible, a revised plan vide letter no. EDCON/SPE/CEA-07 Dated. 05.01.17 was proposed bypassing the Gola S/S (now dropped) and due discussed in 19th Standing Committee Meeting on Power System Planning of ER. As per revised plan said 220 KV line will be rearranged as i) MTPS-Ranchi ii) MTPS-Ramgarh & iii) Ranchi- Ramgarh. From Ramgarh S/S to dead end tower at Gola portion has already been charged on 22.04.14.
5	Parulia - Burdwan line	D/C	220	184	296	8	0	0		JUN-19	Separate P.O. and W.O. placed on 09.05.18. Check survey is under progress. Total locations shown is tentative.
6	Ramgarh - Ranchi (PG) (Bypassing Gola SS) (Balance portion)	S/C	220	95	355	349	290	37		AUG-18	220 KV substation at Gola has been dropped. The MTPS-Gola-Ramagarh line and Gola-Ranchi line are nearing completion. To utilise the said up-coming 220 KV lines to the best extent possible, a revised plan vide letter no. EDCON/SPE/CEA-07 Dated. 05.01.17 was proposed bypassing the Gola S/S (now dropped) and due discussed in 19th Standing Committee Meeting on Power System Planning of ER. As per revised plan said 220 KV line will be rearranged as i) MTPS-Ranchi ii) MTPS-Ramgarh & iii) Ranchi- Ramgarh. From Ramgarh S/S to dead end tower at Gola portion has already been charged on 22.04.14.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
NHPC LIMITED(NHPC)											
1	LILO of Lakhwar HEP- Muzaffarnagar at Vyasi HEP	D/C	220						JAN-17		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
POWERGRID (Consultancy Work)(PGCONSULTANCY)											
1	(J&K) LILO of Leh - Kharu line	S/C	66	16	97	55	16	1	MAY-17	MAY-17	
2	(J&K) LILO of Leh - Nimmo line	S/C	66	2	13	13	9	1	MAY-17	MAY-17	
3	(Sikkim) Chungthang - Lachen line	D/C	66	44	126				DEC-18	APR-19	
4	(Sikkim) Chungthang - LILO point of Rabon - Malting line	D/C	66	8	23				DEC-18	SEP-17	
5	(Sikkim) Dikchu Pool - Makha line	D/C	66	18	114				DEC-18	MAR-19	
6	(Sikkim) Khamdong - Makha line	S/C	66	4	86				DEC-18	MAR-19	
7	(Sikkim) Khamdong - Temi line	S/C	66	8	69				DEC-18	MAR-19	
8	(Sikkim) Kumrek - Rorathang line	D/C	66	10	103				DEC-18	MAR-19	
9	(Sikkim) Parbing - Pangthang line	D/C	66	14	86				DEC-18	MAR-19	
10	(Sikkim) Parbing - Sichey line	S/C	66	6	40				DEC-18	MAR-19	
11	(Sikkim) Parbing - Tadong line	S/C	66	4	67				DEC-18	MAR-19	
12	(Sikkim) Rorathang - LILO point on Pakyong - Rongli line	D/C	66	10	29				DEC-18	MAR-19	
13	(Sikkim) Samardong - Kumrek line	D/C	66	22	103				DEC-18	MAR-19	
14	(Sikkim) Samardong - Mamring line	S/C	66	10	45				DEC-18	MAR-19	
15	(Sikkim) Samardong - Namthong line	S/C	66	7	86				DEC-18	MAR-19	
16	(Sikkim) Singhik - Mangan line	S/C	66	10	57				DEC-18	MAY-18	
17	(Sikkim) Singhik - Passidong line	S/C	66	20	114				DEC-18	MAR-19	
18	(Assam) Rangia - Amingaon line	D/C	220	0					DEC-18		Yet to be awarded.
19	(Assam) Tinsukia - Behiating (new Dibrugarh)	D/C	220	0					DEC-18		Yet to be awarded.
20	(JandK) Drass - Kargil (Part of Alusteng-Drass-Kargil-Khalsti-Leh)	S/C	220	60	203	203	203	55	JAN-17	SEP-18	Work under progress.
21	(JnK) Alusteng-Drass ((Part of Alusteng - Drass -Kargil - Khalsti-Leh)	S/C	220	115	425	364	277	49	SEP-17	SEP-18	WIP
22	(Maghalaya) Byrnihat (Killing) - Mawngap - New Shillong line	D/C	220	244	369				DEC-18	SEP-19	
23	(Nagaland) New Kohima - Mokokchung (PG)	S/C on D/C	220	0					DEC-18		Yet to be awarded.
24	(PMDP - Jammu) LILO of Barn - Kishanpur at Nagrota	S/C	220	10	0	0	0		MAR-19	DEC-17	Revised final comments submitted to RECTPCL for publication. e-NIT to be floated on 23-11-2017.
25	(PMDP - Jammu) LILO of Hiranagar - Bishmah at Samba	D/C	220	16	0	0	0		MAR-19	NOV-19	E-NIT floated by PGCIL on 09-10-2017. Award made ready since 29.02.2018. Handing over of S/Stn. land awaited from JKPDD. Consent sought from JKPDD for placement of award.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
26	(PMDP - Jammu) LILO of Hiranagar - Gladni at Chowadhi	S/C	220	16	0	0	0		MAR-19	NOV-19	E-NIT floated by PGCIL on 09-10-2017. Award made ready since 29.02.2018. Handing over of S/Stn. land awaited from JKPDD. Consent sought from JKPDD for placement of award.
27	(PMDP - Jammu) LILO of Thein - Hiranagar at Kathua-II (Ghatti)	D/C	220	12	0	0	0		MAR-19	NOV-19	E-NIT floated by PGCIL on 09-10-2017. Award made ready since 29.02.2018. Handing over of S/Stn. land awaited from JKPDD. Consent sought from JKPDD for placement of award.
28	(PMDP - Leh) Kargil - Padum (Zanaskar) line	S/C	220	207	0	0	0		MAR-19		The revised survey report and subsequent revised cost estimate is under preparation and shall be submitted to JKPDD for approval by 15th March 2018. Cost estimate is also under review with PGCIL, the PMA for the Project.
29	(PMDP - Leh) Phyang (PGCIL) - Diskit (Nubrai) line	S/C	220	100	0	0	0		MAR-19		The revised survey report and subsequent revised cost estimate is under preparation and shall be submitted to JKPDD for approval by 15th March 2018. Cost estimate is also under review with PGCIL, the PMA for the Project.
30	(Sikkim) Dikchu Pool - Rangpo (Samardong) (twin)	D/C	220	50					DEC-18	SEP-18	
31	(Sikkim) Dikchu Pool - Singhik	D/C	220	46					DEC-18	JUN-19	
32	(Sikkim) Rangpo (PG) - Samardong	D/C	220	4	34				DEC-18	SEP-18	
33	(Sikkim) Singhik - Chungthang	D/C	220	44	83				DEC-18	APR-19	
34	(Arunachal Pradesh) Along - Kambang line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
35	(Arunachal Pradesh) Along - Yingkiong line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
36	(Arunachal Pradesh) Changlang - Jairampur line	S/C	132	0					DEC-18		Yet to be awarded.
37	(Arunachal Pradesh) Chimpu (Itanagar) - Holongi line	S/C on D/C	132	20					DEC-18		Yet to be awarded.
38	(Arunachal Pradesh) Daporijo - Nacho line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
39	(Arunachal Pradesh) Deomali - Khonsa line	S/C	132	0					DEC-18		Yet to be awarded.
40	(Arunachal Pradesh) Gerukamukh - Likabali line	S/C on D/C	132	60	0	0	0		DEC-18		Yet to be awarded.
41	(Arunachal Pradesh) Jairampur - Miao line	S/C	132	40					DEC-18		
42	(Arunachal Pradesh) Kambang - Mechuka line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
43	(Arunachal Pradesh) Khonsa - Changlang line	S/C	132	0					DEC-18		Yet to be awarded.
44	(Arunachal Pradesh) Khonsa - Longding line	S/C	132	0					DEC-18		Yet to be awarded.
45	(Arunachal Pradesh) Khupi - Seppa line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
46	(Arunachal Pradesh) Likabali - Niglok line	S/C on D/C	132	75	293	0	0		DEC-18	NOV-19	Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
47	(Arunachal Pradesh) LILO of Daporijo - Along 132 KV S/C at Basar	S/C on D/C	132	0					DEC-18		Yet to be awarded.
48	(Arunachal Pradesh) Miao - Namsai (PG) line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
49	(Arunachal Pradesh) Naharlagun - Banderdewa line	S/C on D/C	132	25					DEC-18		Yet to be awarded.
50	(Arunachal Pradesh) Naharlagun - Gerukamukh line	S/C on D/C	132	90					DEC-18		Yet to be awarded.
51	(Arunachal Pradesh) Niglok - Pasighat New (Napit)	S/C on D/C	132	30					DEC-18		Yet to be awarded.
52	(Arunachal Pradesh) Palin - Koloriang line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
53	(Arunachal Pradesh) Pasighat New (Napit) - Pasighat Old	S/C on D/C	132	15					DEC-18		
54	(Arunachal Pradesh) Pasighat Old - Mariyang line	S/C on D/C	132	80					DEC-18		Yet to be awarded.
55	(Arunachal Pradesh) Rilo - Sagali line	S/C on D/C	132	55					DEC-18		Yet to be awarded.
56	(Arunachal Pradesh) Rilo - Seijosa line	S/C on D/C	132	85					DEC-18		Yet to be awarded.
57	(Arunachal Pradesh) Roing (PG) - Anini line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
58	(Arunachal Pradesh) Roing (PG) - Dambuk line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
59	(Arunachal Pradesh) Sagali - Naharlagun line	S/C on D/C	132	45					DEC-18		Yet to be awarded.
60	(Arunachal Pradesh) Seppa - Rilo line	S/C on D/C	132	55					DEC-18		Yet to be awarded.
61	(Arunachal Pradesh) Tawang - Lumla line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
62	(Arunachal Pradesh) Tezu (PG) - Halaipani line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
63	(Arunachal Pradesh) Yingkiong - Tuting line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
64	(Arunachal Pradesh) Ziro (PG) - Palin line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
65	(Arunachal Pradesh) Ziro (PG) - Ziro New line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
66	(Arunachal Pradesh) Seppa - Bameng line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
67	(Assam) Amingaon - Hazo line	D/C	132	0					DEC-18		Yet to be awarded.
68	(Assam) Dhemaji - Silapathar line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
69	(Assam) Kahilipara - Guwahati Medical college (Including 2 km cable)	D/C	132	0					DEC-18		Yet to be awarded.
70	(Assam) Kamakhya - Paltan Bazar	S/C	132	0					DEC-18		Awarded.
71	(Assam) LILO of Golaghat - Bokajan line at Sarupathar	S/C	132	0					DEC-18		Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
72	(Assam) LILO of Jorhat (Gormur) - Nazira at Teok.	S/C on D/C	132	0					DEC-18		Yet to be awarded.
73	(Assam) LILO of Kamalpur - Sishugram line at Amingaon S/S	S/C	132	0					DEC-18		Yet to be awarded.
74	(Assam) LILO of one circuit of Rangia - Rowta line at Tangla	D/C	132	0					DEC-18		Yet to be awarded.
75	(Assam) Rupai - Chapakhowa line (including 2 km cable)	D/C	132	0					DEC-18		Yet to be awarded.
76	(Assam) Sonabil - Tezpur (New) line	D/C	132	0					DEC-18		Yet to be awarded.
77	(Maghalaya) LILO of both circuits of MLHEP - Khliehriat line at Mynkre	D/C	132	34	99				DEC-18	SEP-19	
78	(Maghalaya) Phulbari - Ampati line	D/C	132	138	239				DEC-18	SEP-19	
79	(Manipur) Imphal (PG) - Ningthoukhong line	D/C	132	0					DEC-18		Yet to be awarded.
80	(Manipur) Kakching - Churachandpur (2nd ckt) line	D/C	132	0					DEC-18		Yet to be awarded.
81	(Manipur) Kakching - Kongba (2nd Ckt) line	D/C	132	0					DEC-18		Yet to be awarded.
82	(Manipur) LILO of one circuit of Kongba - Kakching line at Thoubal S/S	D/C	132	0					DEC-18		Yet to be awarded.
83	(Manipur) LILO of Yurembam (Imphal-State) - Karong line at Gamphajol	S/C	132	0					DEC-18		Yet to be awarded.
84	(Manipur) Rengpang - Tamenlong line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
85	(Manipur) Yaingangpokpi - Kongba (2nd Ckt) line	D/C	132	0					DEC-18		Yet to be awarded.
86	(Manipur) Yuremum - Karong - Mao (Manipur - Nagaland border) section of Yuremum-Karong-Kohima line	S/C	132	0					DEC-18		Yet to be awarded.
87	(Mizoram) Chawngte - S. Bungtlang line	S/C	132	0					DEC-18		Yet to be awarded.
88	(Mizoram) Lungsan - Chawngte line	S/C	132	0					DEC-18		Yet to be awarded.
89	(Mizoram) W. Phaileng - Marpara line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
90	(Nagaland) LILO of Kohima - Meluri (Kiphire) at New Kohima	S/C	132	0					DEC-18		Yet to be awarded.
91	(Nagaland) LILO of Kohima - Wokha line at New Kohima	S/C	132	0					DEC-18		Yet to be awarded.
92	(Nagaland) LILO of Mokokchung (Nagaland) - Mariani (Assam) line at Longnak	D/C	132	0					DEC-18		Yet to be awarded.
93	(Nagaland) New Kohima (Zadima) - New Secretariat Complex Kohima line	D/C	132	0					DEC-18		Yet to be awarded.
94	(Nagaland) Tuensang - Longleng line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
95	(Nagaland) Wokha (Doyang River) - Zunheboto - Mokokchung (Nagaland)	S/C on D/C	132	0					DEC-18		Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
96	(PMDP - Kashmir) Habak - Khanyar (Cable)	D/C	132	28	0	0	0		MAR-20	NOV-19	[Cable Pkg.] E-NIT floated by PGCIL on 09-10-2017. Award made ready since 29.02.2018. Handing over of S/Stn. land awaited from JKPDD. Consent sought from JKPDD for placement of award.
97	(Sikkim) Dikchu Pool - Parbing line	D/C	132	42	96				DEC-18	MAR-19	
98	(Sikkim) LILO of Rangit - Melli (Power Deptt. Sikkim) 132 kV S/C at Manpur line	D/C	132	4					DEC-18		Yet to be awarded.
99	(Sikkim) LILO of Rangit - Melli (Power Deptt. Sikkim) 132 kV S/C at Namchi line	D/C	132	4					DEC-18		Yet to be awarded.
100	(Tripura) Bagafa - Belonia line	D/C	132	0					DEC-18		Yet to be awarded.
101	(Tripura) Bagafa - Satchand (utilizing the corridor of existing Bagafa - Satchanda 66 kV line)	S/C on D/C	132	0					DEC-18		Yet to be awarded.
102	(Tripura) Belonia - Sabroom line	S/C	132	0					DEC-18		Yet to be awarded.
103	(Tripura) Kailasahar - Dharmanagar line	D/C	132	0					DEC-18		Yet to be awarded.
104	(Tripura) LILO of Agartala (79 Tilla) - Dhalabil (Khowai) line	S/C	132	0					DEC-18		Yet to be awarded.
105	(Tripura) LILO of Ambassa - P.K. Bari at Manu	S/C	132	0					DEC-18		Yet to be awarded.
106	(Tripura) LILO of one circuit of Surajmaninagar - Rokhia line at Gokulnagar	D/C	132	0					DEC-18		Yet to be awarded.
107	(Tripura) Rabindra Nagar - Belonia line	D/C	132	0					DEC-18		Yet to be awarded.
108	(Tripura) Rabindra Nagar - Rokhia line	D/C	132	0					DEC-18		Yet to be awarded.
109	(Tripura) Udaipur - Amarpur line	D/C	132	0					DEC-18		Yet to be awarded.
110	(Tripura) Udaipur - Bagafa line	D/C	132	0					DEC-18		Yet to be awarded.
111	(Assam) LILO of Kamalpur - Kamakhya line at Amingaon S/S	S/C	120	0					DEC-18		Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
POWER GRID CORPORATION OF INDIA LIMITED(PGCIL)											
1	Raigarh - Pugalur HVDC Bipole Link	BIPOLE	800	3676	4595	3324	1949	219	NOV-19	NOV-19	Progress slow in Tamilnadu due to severe ROW -Critical. Huge forest involvement (432 Ha.) in WR portion incl. Wildlife Sanctuary clearance. Critical
2	Ajmer (new) - Bikaner line	D/C	765	525	717	717	633	170		MAY-19	
3	Angul - Jharsauguda line	D/C	765	590	790	790	790	528	DEC-15	SEP-18	Severe ROW being faced near Angul end. Huge forest involvement (461.13 Ha.). Working permission issued from Apr'17 to Aug'17.
4	Aurangabad - III - Aurangabad (PG)	2xS/C	765								
5	Banaskanta - Chittorgarh line	D/C	765	604	841	833	808	452	APR-18	OCT-18	Matching with Bhuj - Banaskantha line (Generation at Bhuj anticipated by Oct'18). Forest clearance in Rajasthan portion also awaited. ROW in Gujarat portion.
6	Bhadla - Bikaner line	D/C	765	350	455	376	184			JAN-19	Work under progress.
7	Bhuj Pool - Banaskanta line	D/C	765	583	755	739	721	414	JUL-18	OCT-18	Severe ROW problem faced. Gen. Proj. delayed (ant. by Oct'18). Work slowed-down to the extent possible to match Gen.
8	Bikaner - Moga (PG) line	D/C	765	702	980	934	760	182		MAY-19	Work under progress.
9	Chilikaluripeta - Cudappah (PSITL - TBCB)	D/C	765	566	768	750	744	514	APR-19	APR-19	Wildlife clearance awaited.
10	Gadarwara - Warora PS (PWTL-TBCB)	D/C	765	627	837	837	837	616	NOV-17	JUN-18	Ready for Commissioning 06/18.
11	Jharsuguda - Dharamjaygarh line	D/C	765	300	407	407	407	282	DEC-15	SEP-18	Huge forest involvement (213 Ha.). Working permission issued in Nov'17 for WR portion.
12	LILO of Kurnool - Thirvualam line at Cuddapah	D/C	765	194	267	267	267	190		AUG-18	Erection completed. Testing/rectification under progress.
13	LILO of Tilaiya - Balia line at Gaya	D/C	765								
14	Medinipur - Jeerat (New) (PM-JTL-TBCB)	D/C	765	0	461	143	50		JUL-20	JUL-20	Award placed in Mar'17. Work under progress.
15	Parli - Solapur (PPTL - TBCB)	D/C	765	236	311	311	311	236	JAN-18	APR-18	Commissioned 04/18.
16	Ranchi Medinipur line (PM-JTL-TBCB)	D/C	765	0	716	461	283	31	JUL-20	JUL-20	Award placed in Mar'17. Work under progress.
17	Salem - Madhugiri (PNMTL-TBCB)	S/C	765	219	575	573	573	185	DEC-15	SEP-18	Severe ROW problem being faced in Karnataka. Issue highlight to PMO level, issue remain unsolved.
18	Salem Pooling Station - Madhugiri Pooling Station line	S/C	765	245	644	644	644	231	SEP-14	SEP-18	Severe ROW in Karnataka. Obstruction are being removed progressively with the help of Police protection.
19	Tehri Pooling Station - Meerut (Remaining part)	D/C	765	2	8	8	7		NOV-17	SEP-18	being expedited for system improvement
20	Vemagiri - Chilikaluripeta (PSITL - TBCB)	D/C	765	504	748	693	633	401	APR-19	APR-19	Work under progress. ROW being faced.
21	Vindhyachal PS - Jabalpur PS (PJTL - TBCB)	D/C	765	748	1010	992	949	543	JUN-18	OCT-18	ROW being faced in Vindhyachal area. Issue highlight to PMO level.
22	Vindhyanchal PS - Varanasi line (WR-NR PTL -TBCB)	D/C	765	0	519	5	0			JUL-21	Award placed in Apr'18. Work under progress.
23	Warora PS - Parli (PPTL-TBCB)	D/C	765	694	920	920	920	694	JAN-18	JUN-18	Commissioned 06/18.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
24	Leh-Kharu (And LILO of Leh-Nimmo)	D/C	66	17	0	0	0				
25	Banaskanta - Sankhari line	D/C	400	43	59	59	59	43	APR-18	OCT-18	Testing/rectification work under progress. Matching with Bhuj - Banaskantha line (Generation at Bhuj anticipated by Oct'18).
26	Banaskantha PS - Banaskantha (PG) line	D/C	400	118	183	122	68		SEP-18	JUN-19	Award placed in May'17. Work under progress.
27	Bhadla (PG) - Bhadla (RVPN) line	D/C	400	52	74	73	58	26		JAN-19	Work under progress.
28	Biharshariff (Ckt III and IV) - Kahalgaon (NTPC)	D/C	400	26	42	42	41	21		AUG-18	Commissioning matching with NTPC bay at Kahalgaon.
29	Chilikaluraipeta - Narasaraopeta (QM) (PSITL - TBCB)	D/C	400	60	81	81	81	60	APR-19	APR-19	Testing under progress.
30	Cuddapah - Hindupur (Q)	D/C	400	338	483	483	483	338		AUG-18	Erection completed. Testing/rectification under progress.
31	Cuddapah - Madhugiri (QM) (PSITL - TBCB)	D/C	400	487	649	612	605	359	APR-19	FEB-19	ROW being faced.
32	Darbhangha - Sitamarhi (New) line (Triple Snowbird) (ERSS XXITL - TBCB)	D/C	400	161	180	37	0		MAR-21	MAR-21	Work under progress.
33	Dharmapuri (Salem New) - Somanahalli	D/C	400	244	335	332	325	208	AUG-14	SEP-18	Severe ROW problem faced in Karnataka. With the support of state Govt. ROW issues are being resolved.
34	Diversion of Dhauliganga - Bareilly line (operated at 220kV) at Bareilly end from Bareilly (UP) to Bareilly (PG) line	D/C	400	17	25	0	0		DEC-19	DEC-19	Award placed in Mar'17. Engg. in progress.
35	Edamon (KSEB) - Muvattupuzha (PG)	D/C	400	296	447	393	330	116	NOV-08	DEC-18	Severe ROW problem (long pending). Problem being addressed progressively as per latest Revised G.O. of 30.07.15 (compensation to be done on land value, to be finalised by concerned DC with the suport of State Govt.). Works under progress. Site is getting police protection as per requirement from State admn.
36	Edayarpalayam (TANTRANSCO)- Udumulpet line (Q)	D/C	400	108	150	1	0		FEB-20	FEB-20	Progress affected due to severe ROW problem in Tamil nadu.
37	Farakka - Baharampur (Twin HTLS)	D/C	400	164	229	223	219	137		AUG-18	Work under progress.
38	Farakka - Malda (Reconductoring)	D/C	400	86	0			86	NOV-16	MAR-16	Line charged in Mar'16.
39	Hiriyur - Mysore line	D/C	400	412	565	464	301	102	JAN-19	JAN-19	ROW problem affecting the progress.
40	Jagmeling - Alipurduar line (Q) (India Side)	D/C	400	326	449	300	243	10		MAR-19	Line passing through Tiger reserve area. Wildlife clearance proposal submitted. Clearance awaited. Critical. Alternate arrangements made for evacuation (contingency through Punatsangchu ATS ready)
41	Jeerat (New) Jeerat (WBSETCL) (PM-JTL - TBCB)	D/C	400	0	81	22	9		JUL-20	JUL-20	Award placed on Mar'17. Work under progress.
42	Jeerat (New) Subhasgram (PM-JTL - TBCB)	D/C	400	0	303	2	0		JUL-20	JUL-20	Award placed in Mar'17. Work under progress.
43	Kishenpur - Ratle, (Dulhasti-Kishenpur Second Ckt stringing extending up to Ratle HP)	S/C	400		0	0	0				

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
44	Kota - Jaipur (South)	D/C	400	356	496	486	486	338	NOV-17	OCT-18	Stage-I forest clearance obtained in May'18. Working permission awaited. Work slowed down to extent possible to match Generation.
45	LILO of both circuits of Chandithala Kharagpur at Medinipur (PM-JTL - TBCB)	D/C	400	0	198	94	55	8	JUL-20	JUL-20	Award placed in Mar'17. Work under progress.
46	LILO of both ckt. Dhauliganga - Bareilly (PG) line at Jauljivi	D/C	400	7	9	0	0		DEC-19	DEC-19	Award placed in Mar'17. Engg. in progress.
47	LILO of both Ckt. Kishanganj - Patna (Q) line Saharsa (ERSS XXITL - TBCB)	D/C	400	130	190	0	0		MAR-21	MAR-21	Award placed in Jan'18. Engg. & survey under progress.
48	LILO of Both Ckt of Bamnauli - Samaypur at Tughlakabad	M/C	400	108	86	86	85	91	JUL-17	SEP-18	Tree cutting permission in delhi portion awaited. Critical.
49	LILO of Both Ckt of Bawana - Mandola at Rajghat	D/C	400	116	89	67	15		MAY-17	JUN-19	Tree cutting permission awaited. Work under progress.
50	LILO of both Ckt. of Nabinagar-II - Gaya (Q) line at Chandauti (ERSS XXITL- TBCB)	D/C	400	24	15	0	0		MAR-21	MAR-21	Award placed in Jan'18. Engg. & survey under progress.
51	LILO of both Ckt. of RAPP - Shujalpur at Jeerapur PS (GEC-II)	D/C	400	0							
52	LILO of Exiting Neyveli TS-II - Pondy cherry at NNTPS Gen. Yard	D/C	400	7	10	10	10	7	JUL-19	JUN-18	Commissioned 06/18.
53	LILO of Farakka - Jeerat line at Baharampur	S/C	400	3	5	0	0	0		AUG-18	
54	LILO of Farakka - Jeerat line at Sagahdighi	D/C	400	38	54	54	54	38		JUL-18	Commissioned 07/18.
55	LILO of Gaya-Chandwa(existing) at North Karanpura STPP (Interim)	M/C	400	38					DEC-18		
56	LILO of Jeerat (WBSETCL) Subhasgram (PG)	D/C	400	1					JUL-20		
57	LILO of Lonikhand (MSETCL)- Kalwa at Navi Mumbai	D/C	400	16	25	25	25	16	SEP-10	DEC-18	Balance portion (02 Kms) of line being executed using under ground cable. Work affected due to water logging. Severe ROW problem being encountered at Navi Mumbai end. Commissioning linked to availability of State down stream system at Navi Mumbai . Critical.
58	LILO of one circuit of Dulhasti - Kishenpur at Ratle HEP.	D/C	400								
59	LILO of One ckt of 400 kV Bhadla (RVPN) - Bikaner (RVPN) line at Bikaner (New)	D/C	400	17	26	23	19			MAY-19	
60	LILO of One Ckt of Bamnauli - Jhattikara at Dwarka-I	D/C	400	17	37	19	0		MAY-17	OCT-18	Tree cutting permission awaited.
61	LILO of Sagardighi - Subhasgram line at Jeerat	S/C	400	2	5	0	0	0		AUG-18	Award placed in Apr'16. Engg. & survey under progress.
62	LILO of Subhashgram - Jeerat at Rajarhat	S/C	400	8	16	16	16	8	APR-16	DEC-18	Trans. Line completed. Work at Rajarhat S/S. held up due to persistent protest by locals.
63	LILO of Wardha - Parli at Warora PS (PWTl-TBCB)	D/C	400	196	269	269	269	196	NOV-17	MAY-18	Commissioned 05/18.
64	LILO OUT of Teesta-III - Kishanganj at Rangpo	D/C	400	15	34		0		JUN-20	JUN-20	Award placed in Dec'17. Engg. in progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
65	Lower Subhansiri - Biswanath Chariyali line -I	D/C	400	335	444	329	228	64	AUG-13	MAR-22	Completion matching with Gen. (Sch. uncertain). Works stand still on a/c of local disturbance /agitation against big dam. Generation sch. uncertain.
66	Lower Subhansiri - Biswanath Chariyali line -II	D/C	400	348	465	327	196	35	AUG-13	MAR-22	Completion matching with Gen. (Sch. uncertain). Works stand still on a/c of local disturbance /agitation against big dam. Gen. schedule uncertain.
67	Madhugiri - Yelhanka	D/C	400	132	176	147	130	20	JUN-14	DEC-18	Severe ROW in Karnataka. Issue being resolved with the help of administration.
68	Mohindergarh - Bhiwani line	D/C	400	130	181	115	60			AUG-18	Forest clearance awaited. ROW in Bhiwani portion affected progress.
69	Mundra UMPP - Bhuj Pool line	D/C	400	190	272	201	173	75		DEC-18	Severe ROW problem.
70	Nabinagar-II - Patna (Q)	D/C	400	278	390	369	355	195		JUN-19	Work under progress.
71	New Neyveli TPP - Ariyalur (Villupuram)	D/C	400	156	205	61	33		JUL-19	JUL-19	Work under progress.
72	Neyveli TS-II - Neyveli TS-I	D/C	400	14	0	0	0		JUL-15		
73	NNTPS Sw. Yd. - Ariyalur (Villupuram) Line	D/C	400	205	205	61	33		SEP-19	JUL-19	
74	North Trichur - Cochin line at North Trichur HDVC Station (Q)	D/C	400	2	6	0	0		APR-20	APR-20	Award placed in Sep'17. Engg. in progress.
75	Parli (New) - Parli (PG) (Q) (PPTL - TBCB)	D/C	400	36	52	52	52	36	JAN-18	APR-18	Commissioned 04/18.
76	Pipalkoti HEP - Pipalkoti (THDC) (Kuwari Pass)	D/C	400	36	0	0	0		SEP-19	SEP-19	Work has been awarded to Tata and route alignment & survey has been completed. Line is passing through forest land and forest proposal is under process.
77	Pugalur HVDC - Arasur line (Q)	D/C	400	120	170	2	0		FEB-20	FEB-20	Progress affected due to severe ROW problem in Tamil nadu.
78	Pugalur HVDC-Edayarpalayam (TANTRANSCO) line (Q)	D/C	400	114	155	4	0		FEB-20	FEB-20	Progress affected due to severe ROW problem in Tamil nadu.
79	Pugalur HVDC - Pugalur line (Q)	D/C	400	116	170	1	0		FEB-20	FEB-20	Progress affected due to severe ROW problem in Tamil nadu.
80	Pugalur HVDC - Thiruvalam line (Q)	D/C	400	780	1118	168	60		FEB-20	FEB-20	Work under progress.
81	Rajarhat - Purnea (excl. Farakka-Gokarna portion)	D/C	400	645	1219	1198	1190	801	APR-16	DEC-18	Farakka - Gokarna portion of 400KV D/C Rajarhat - Purnea line (236 Ckm) including both LILO's at Farakka & Gokarna commissioned in Mar'17. Severe ROW problem at Rajarhat area. Processing of forest case in Jharkhand slow. Work in Rajarhat was hold since last 16 months. Work resumed in Oct'17 again stopped on 01.12.2017 due to protest. Matter being folowed up at all levels for early resolution.
82	Re-conductoring of Maithon RB - Maithon line	D/C	400	63	0	0	0	10	JUN-19	JUN-19	Award placed in Oct'17. Work under progress.
83	Silchar - Melriat (New) line (charged at 132KV)	D/C	400	288	451	451	450	265	DEC-12	SEP-18	Major portion of line is in forest .
84	Siliguri - Purnea	D/C	400		0	0	0		SEP-13		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
85	Singrauli - Allahabad line	S/C	400	153	435	416	389	120	JUN-16	SEP-18	ROW at Singrauli end. Also work affected due to poor performance by executing agency. Working permission received in Jul'18 for MP. portion
86	Sitamarhi (New) - Motihari line (Triple Snowbird) (ERSS XXITL-TBCB)	D/C	400	187	249	20	0		MAR-21	MAR-21	Award placed in Jan'18. Work under progress.
87	Srikakulam - Garividi (QM) (PSITL - TBCB)	D/C	400	288	393	393	393	288	FEB-19	AUG-18	Final checking under progress.
88	Tehri Gen. - Tehri Pooling Station (Q)	D/C	400	14	38	34	33	8	NOV-17	SEP-19	04 locations under ROW. Line linked with Tehri Generation completion expected by December 2020.
89	Tirunelveli PS - Tuitcorin PS (Quad) line-1 and 2 line	D/C	400	48	33	33	33	24	APR-17	MAR-18	Erection completed. Work has been slowed-down to match with Generation (ant. by Mar'18).
90	Tumkur (Pavagada) Pool - Hiriyur	D/C	400	218	302	302	302	202		DEC-18	Slow progress due to ROW problem.
91	Tumkur (Pavagada) PS - Devanahally (KPTCL) line - (Q) (139.30 D/C and 13.20 M/C)	D/C	400	333	436	176	162	6	FEB-19	FEB-19	
92	Pugalur - North Trichur (Kerala) HVDC Bipole Link	BIPOLE	320	364	472	3	0		APR-20	APR-20	Progress affected due to severe ROW problem.
93	Chandigarh S/s - Panchkula (PG) (incl. 10 KMs underground cable).	D/C	220	52	56	50	42	14	FEB-19	FEB-19	Work of down stream TL yet to be taken up by UT Chandigarh. Underground cable laying in 4 Kms. 04 location under severe ROW.
94	Disconnection of LILO arrangement of Dhauliganga - Bareilly at Pithoragarh and connecting it to Jauljive	D/C	220	54	75	0	0		DEC-19	DEC-19	Award placed in Mar'17. Engg. in progress.
95	Kishanganga - Wagoora	D/C	220	228	252	251	248	210	MAR-18	SEP-18	Slow progress due to resolve compensation issue. Govt. help required to resolve compensation issues. Critical. Severe ROW at 01 loc. & 5 kms stringing.
96	LILO of Agra - Bharatpur 220kv S/C at Agra	S/C	220	109	184	183	183	108	JUL-17	AUG-18	03 tower Collapsed in thunder stone. The supply received in Jul'18. Severe ROW problem at 01 location.
97	NLC - Karaikal line	D/C	220	190	317	317	309	160		AUG-18	ROW problem affecting the progress.
98	Purnea - Purnea (New)	D/C	220	2	0	0	0		MAY-20	MAY-20	Award placed in Jan'18. Engg. in progress.
99	LILO of Aizwol (PG) - Zemabawk at Melriat (PG)	D/C	132	30	17	17	17	10	DEC-12	SEP-18	Erection completed. Testing under progress. Commissioning matching with upstream Silchar-Melriat link.
100	LILO of Gangtok - Melli at Rangpo	S/C	132	19							
101	LILO of Ranganadi - Nirjuli at Pare HEP	D/C	132	3	10	10	10	3		FEB-18	Line work completed. Test charged on 03.03.2018.
102	Melriat (New) - Sihmui line	D/C	132	12	20	20	20	12	DEC-12	SEP-18	Erection completed. Testing under progress. Commissioning matching with upstream Silchar-Melriat link.
103	Pasighat - Roing line.	S/C on D/C	132	102	347	347	347	104	DEC-12	JUN-17	Line commissioned in Jun'17.
104	Re-conductoring of Agartala GBPP - Agartala (State) with HTLS conductor	D/C	132	16	0	0	0	16	MAY-18	FEB-18	Line commissioned in Feb'18.
105	Re-conductoring of Imphal (PG) - Yurembam with HTLS conduuctor.	S/C	132	1	0	0	0	1	JUL-18	JUL-18	Line commissioned in Apr'18.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
106	Roing - Tezu line	S/C on D/C	132	73	244	244	244	72	APR-12	JUN-17	Line commissioned in Jun'17.
107	Silchar - Hailakandi (Contingency arrangement)	D/C	132	60	110	110	110	60		NOV-17	Part line commissioned (35Ckm) through contingency in Jun'12. Balance line commissioned in Nov'17.
108	Tezu - Namsai line.	S/C on D/C	132	96	332	332	332	95	DEC-12	JUN-18	Line ready for commissioning in Jun'18 & commissioned in Jul'18.
109	Wardha - Aurangabad (on 1200 kV)	D/C	1200	696	961	960	938	536	OCT-12	FEB-19	Contract terminated 01 out of 02 packages due to unsatisfactory performance and fresh tender taken up. The package subsequently bifurcated into two part. Ist part awarded in Dec'14 and second part in Feb'15. The remaning 01 pkg. also terminated in Aug'15 due to poor performance. However contract was revived in Feb'16. Severe ROW being encountered. Due to thunderstrom and cyclone in Jun'18, about 10 fdn, 15 tower erection & approx. 9 ckm stringing damaged.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
REC Transmission Projects Company limited(RECTPCL)											
1	(PMDP - Jammu) LILO of Hiranagar - Bishnah at Jatwal Grid station	D/C	220	12	0	0	0		MAR-19	DEC-18	Due to no response tender was cancelled. Draft tender submitted to JKPDD on 26.03.2018. NIT to be issued by JKPDD for retendering
2	(PMDP - Kashmir) Extension of Mirbazar - Alusteng line upto New Wanpoh	D/C	220	12	0	0	0		MAR-19		NIT for supply and erection of towers initially floated on 31-07-2017. Techno-Commercial bids opened on 22-02-2018. Price Bids also opened. Bids Evaluated and case sent to Director Finance, Financial Organization.
3	(PMDP - Kashmir) LILO of one ckt. Alusteng - New Wanpoh at Tailbal	D/C	220	7	0	0	0		MAR-19		Works retendered by SE Circle-II, S&O Kmr vide NIT No. SE-II/S&O 13 of 2017 Dated: 24-11-2017. Last Date for Bid submission was 20-12-2017. Works retendered due to poor response. Last date of e-bid submission was 12-02-2018. Tender cancelled due to no response. Works retendered again. Last date for e-bid submission is 20-04-2018. There is No response yet.
4	(PMDP - Kashmir) LILO of Wagoora - Mirbazar line at Lassipora	D/C	220	12	0	0	0		MAR-19		Works retendered by SE Circle-II, S&O Kmr vide NIT No. SE-II/S&O 13 of 2017 Dated: 24-11-2017. Last Date for Bid submission was 20-12-2017. Works retendered due to poor response. Last date of e-bid submission was 12-02-2018. Tender cancelled due to no response. Works retendered again. Last date for e-bid submission is 20-04-2018. There is No response yet.
5	(PMDP - Kashmir) LILO of Zainkote - Delina at Kunzar (Sterlite S/S)	D/C	220	20	13	13	13	0	MAR-19	MAR-18	LOA issued in favour of M/S Sterlite Grid Ventures Ltd. Erection of towers completed: 13, Stringing work completed but line yet not charged.
6	(PMDP - Kashmir) New Wanpoh - Mir Bazar line	D/C	220	10	0	0	0		MAR-19		NIT for supply and erection of towers initially floated on 31-07-2017. Techno-Commercial bids opened on 22-02-2018. Price Bids also opened. Bids Evaluated and case sent to Director Finance, Financial Organization.
7	(PMDP - Jammu) Hiranagar - Kathua line (Reconductoring)	D/C	132	152	0	0	0		MAR-19	MAR-19	E-NIT floated vide No: TLMD-II/Gld/J/03, dated: 16-09-2017, Last Date of submission of e-bid was: 23-10-2017 Due to no response extended up to 06-11-2017. Due to no response again re-extended upto 24-11-2017. Draft Tender Document resubmitted to JKPDD on 20.02.2018. NIT to be issued by JKPDD for retendetrng. Timeline for Completion of work (18 months from LOA)
8	(PMDP - Jammu) LILO of Canal - Miran Sahib at Chatha	D/C	132	16	0	0	0		MAR-19		E-NIT floated vide No: TLMD-I/J/38,dated: 29-01-2018 Pre bid meeting was held on 09.02.2018. Techno Commercial Bid opened on 23.03.2018. 12 nos. Bids Received. Bid evaluation under process. RECTPCL has submitted their Bid Evaluation Report to JKPDD on 17.04.2018. Timeline for completion of work (18 months from LOA).
9	(PMDP - Kashmir) LILO of Budgam - Bemina at Tengpora (Power Cable)	D/C	132	8	0	0	0		MAR-20		NIT floated by SE-II S&O Kashmir. Last date for Bid submission was 14-03-2018. Techno-Commercial Bids opened on 19-03-2018. 5 nos of bidders has submitted their bid. RECTPCL has submitted their pre-clarification bid evaluation report to JKPDD on 12.04.2018.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
10	(PMDP - Kashmir) Replacement of Conductor in Pampore - Cheshmashahi	D/C	132	28	0	0	0		MAR-19		Comments from RECTPCL received and ACCC included in the tender. Retendering done after reviewing the estimated cost. Nit issued. Last date for submission of e-bids is 21-04-2018. Bid Opening -27.04.2018

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ASSAM ELECTRICITY GRID CORP. LIMITED(AEGCL)											
1	Bongaigaon TPS - Rangia (Salakati)	D/C	220	326	517	517	515	279	JAN-13	AUG-18	1. All normal Foundations have been completed, 2.Two (2) nos. of Tower Erection are remaining on completed Pile Foundation. 3. 186.445 ckm of line are idle charged.
2	Sonabil to Biswanath Chariali	S/C	220	40	136	130	4	0		AUG-18	Out of 5 nos. of Pile Foundation, 3 nos. are completed and the 4th & 5th Pile Foundation Work has been started.
3	Agia-Sonapur (Hatchingmari) S/C line D/C tower	S/C	132	103	371	196	158	0		APR-17	80 percent of supply material reached site for Pkg A and B respectively.
4	Amguri solar park - Mariani line (GEC-II)	D/C	132	0							
5	Barnagar-Barpeta line on D/C tower	D/C	132	68	0	0	0	0		JUL-17	Detail survey completed.
6	BTPS - Kokrajhar line	S/C on D/C	132	10	39	39	39	10	DEC-13	JAN-16	Line charged on 30.06.2016
7	BTPS (salakati)-APM line S/C on D/C tower	S/C	132	42	163	112	76	0		AUG-17	Part of material is supplied
8	Hailakandi-Karimganj line on D/C tower	S/C	132	26	93	13	0	0		SEP-18	Part of material is supplied.
9	Kokrajhar - Bilashipara - Gauripur	S/C on D/C	132	63	203	203	203	63	SEP-13	JUN-16	Kokrajhar to Bilashipara charged on 24.06.16 and Bilashipara to Gauripur charged on 14.06.2016
10	Kukurmara - Azara line	S/C on D/C	132	5	33	12	2	0	DEC-11	DEC-18	80% material supplied.
11	Kukurmara(Mirza)-Boko	S/C on D/C	132	6	29	5	0	0		APR-17	Check Survey from LoC 1 to 17 approved
12	LILO of both ckt of Depota - Gohapur at Sonabil S/S	2xD/C	132	3	6	6	6	3	NOV-13	JUN-16	Charged on 31.08.2015.
13	LILO of Dhaligaon- Bornagar line at Barpeta GSS (Package-A)	D/C	132	24	96	60	32	0		AUG-18	Row survey is in progress (47 Loc Cleared) 80% material supplied.
14	LILO of one ckt of Rowta-Depota at Dhekiajuli	S/C	132	2	8	0	0	0		JUL-17	One tower excavation work completed
15	LILO of one ckt. of Rowta-Depota line-1 at Dhekiajuli (Pkg B)	D/C	132	2	8	8	7	0		MAY-18	Test Charged on 30.01.18.
16	LILO to Barpeta GSS from 132 kV Dhaligaon-Bornagar line	D/C	132	24							
17	Sonapur - Chandrapur line	D/C	132	28	55	53	51	20	NOV-13	MAR-18	Completed and Charged on 10.03.2018
18	Sonapur - Jagirod line	D/C	132	52	107	105	101	12	NOV-13	OCT-18	Letters requesting resolve of ROW Problem are issued to the Circle Officers of Mayong and Sonapur Revenue Circles respectively.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
BIHAR STATE POWER TRANSMISSION COMPANY LIMITED(BSPTCL)											
1	LILO of (Quad) Barh - Patna at Bakhtiyarpur (New)	D/C	400	5	0	0	0				UNDER TENDERING STAGE
2	LILO of ckt. III&IV (Quad) Patna - Balia at Naubatpur (New)	D/C	400	6							
3	LILO of Nabinagar -II - Patna (PG) at Jakkanpur (New)	D/C	400	7							
4	Bakhtiyarpur (New) - Fatuha (BSPTCL)	D/C	220	38	0	0	0				UNDER TENDERING STAGE
5	Bakhtiyarpur (New) - Hathidah (New)	D/C	220	52	0	0	0				UNDER TENDERING STAGE
6	Bakhtiyarpur (New) - Sheikhpura (New)	D/C	220	51	0	0	0				UNDER TENDERING STAGE
7	Barauni TPS Exte. - Hazipur	D/C	220	214	403	403	403	214	JUN-16	JUN-18	Commissioned 06/18.
8	Begusarai-Purnea line	D/C	220	372	586	586	586	368	SEP-03	AUG-18	work under progress
9	Bihta (New) - Bihta	D/C	220	36	74	74	70	32	JUL-15	AUG-18	Work under progress
10	Bihta-Sipara (New)	D/C	220	118	207	126	111	12		NOV-17	
11	Darbhanga (Essel) - Darbhanga (BSPTCL)	D/C	220	5	15	15	15	5	MAR-16	JUN-18	Commissioned 06/18.
12	Gaurichak - Bihta (New) line	D/C	220	86	147	147	144	78		AUG-18	work under progress
13	Karmnasa (New) - Pusauli (BSPTCL) (TM)	D/C	220	60							
14	Kishanganj (New) - Madhepura	D/C	220	284	510	510	510	280	JUN-16	AUG-18	Last location foundation under progress
15	LILO of Ara (PG) - Pusauli (PG) at Dumraon GIS	D/C	220	50							
16	LILO of Gaya (PG) - Sonenagar at both Bodhgaya (BSPTCL) and Chadauti (New)	D/C	220	62							
17	LILO of Khagaul (BSPTCL) - Sipara (BSPTCL) at Jakkanpur (New)	S/C	220	10							
18	LILO of Purnea (PG) - Khagaria (New) at Korha (New)	D/C	220	60	0	0	0				UNDER TENDERING STAGE
19	LILO of Sasaram - Sahupuri at Karmnasa (New)	D/C	220	8							
20	LILO of Sipara (BSPTCL) - Bihta (BSPTCL) at Jakkanpur (New)	D/C	220	7							
21	LILO of Ara (PG) - Khagaul (BSPTCL) at Naubatpur (New)	D/C	220	11							
22	Madhepura - Laukahi(BSPTCL)	D/C	220	124	216	216	216	124		JUN-18	Commissioned 06/18.
23	Muzaffarpur (PG) - Chhapra (New)	D/C	220	100	0	0	0				UNDER TENDERING STAGE
24	Naubatpur (New) - Bhusaula (New)	D/C	220	18							
25	Naubatpur (New) - Bhusaula (New)	D/C	220	18							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
26	Naubatpur (New) - Bihta (BSPTCL)	D/C	220	25							
27	Pusouli (New) - Dehri	D/C	220	62	159	109	84	7	MAY-15	MAR-19	
28	Raxaul (New) - Gopalganj (TM/ Single Zebra)	D/C	220	130	0	0	0				UNDER TENDERING STAGE
29	Saharsa (New) - Begusarai	D/C	220	160	0	0	0				UNDER TENDERING STAGE
30	Saharsa (New) - Khagaria (New)	D/C	220	80	0	0	0				UNDER TENDERING STAGE
31	Sitamarhi (New) - Motihari (New)	D/C	220	120	0	0	0				UNDER TENDERING STAGE
32	Sitamarhi(New) - Motipur	D/C	220	140	0	0	0				UNDER TENDERING STAGE
33	Sitamarhi (New) - Raxaul (New) (Twin Moose)	D/C	220	160	0	0	0				UNDER TENDERING STAGE
34	Betia-Raxaul (2nd circuiting)	D/C	132								Completed
35	Motihari-Bettia	D/C	132	79	143	143	143	79		MAY-17	completed
36	Motihari-Motihari	D/C	132	78	142	142	142	78		JUL-17	Completed
37	Motihari-Raxaul	D/C	132	119	215	215	215	119		OCT-17	Completed and charged

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
CHHATTISGARH STATE POWER TRANSMISSION CO. LTD.(CSPTCL)											
1	LILO of Raita- Jagdalpur at Dhamtari	D/C	400	5	4	0	0			AUG-19	order placed
2	Bemetera - Mungeli line 2nd circuit	S/C	220	40					MAR-22		Work yet to be started
3	Bilaspur - Mopka DCDS line	D/C	220	80					MAR-22		To be taken up beyond FY 18.
4	Bilaspur - Suhela DCDS line	D/C	220	220					MAR-22		To be taken up beyond FY 18.
5	DCDS Barsoor - Jagdalpur line	D/C	220	175	290	78	23		JUN-18	DEC-18	Work in progress.
6	DCDS Raita - Parsada	D/C	220	110					MAR-20		NIT document under process.
7	Dhamtari - Gurur DCDS line	D/C	220	50	115	18	0		MAR-19	AUG-19	Tender in process
8	Janjgir Champa Ps - Mopka (GEC-II)	D/C	220	0							
9	Korba (E) - Vishrampur 2nd Ckt.	D/C	220	155	0	0	0	148	DEC-17	SEP-18	Work under progress.
10	LILO of Bhatapara - Doma at Rita (400kV S/s)	D/C	220	30					MAR-22		To be taken up beyond FY 18.
11	LILO of Gurur - Barsoor at Narayanpur	D/C	220	2	2	2	1		MAR-20	DEC-18	work in progress.
12	LILO of Mopka - Bharatpur at Dherdehi (Bilaspur) (on Multi circuit tower)	D/C	220	64	148	125	83		MAR-20	SEP-18	Work under progress.
13	LILO of Mopka - Siltara at Dherdehi (Bilaspur) (on Multicircuit tower)	D/C	220	20	1	0	0		MAR-20	MAR-18	Work in progress.
14	LILO of Mopka - Siltara line at Raita.	D/C	220	30					MAR-22		To be taken up beyond FY 18.
15	Mungeli - Kawardha	D/C	220	77	123	123	123	77	MAR-18	JUL-18	Commissioned 07/18.
16	Mungeli - Kawardha DCDS line	D/C	220	110	123	123	123	77	MAR-20	SEP-18	Charged on 28.7.208.
17	Raipur - Doma	D/C	220	118	0	0	0	118		MAY-18	Commissioned 11/17 (Late Reported).
18	Raita - Rakhi DCDS line on multi ckt tower	D/C	220	140					MAR-22		To be taken up beyond FY 18.
19	Rajnandgaon Ps - Bhilai (GEC-II)	D/C	220	0							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DADRA AND NAGAR HAVELI ELECTRICITY DEPARTMENT(DNH)											
1	LILO of Vapi - Khadoli line at Vaghchhipa s/s	D/C	220	5						MAR-18	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DELHI TRANSCO LIMITED(DTL)											
1	Bawana - Kanjhawala at Barwala	D/C	220	1						MAR-23	
2	Budella - Zakhira	D/C	220	20					MAR-20		
3	Dev Nagar - Subzi Mandi (U/G Cable)	D/C	220	10					MAR-22		
4	Dwarka - Budella	D/C	220	12	0	0	0			FEB-20	1) Work has been awarded to M/s. Universal Cable Limited. 2) Contract Agreement signed between M/s. DTL and M/s. UCL on 01.03.2018. 3) The L-2 Network has been approved on 20.03.2018. 4)Route Drawing No. UCL/EHV-29/Route/05(Sheet No. I&II) has been approved on 15.05.2018. 5) Drum lengths for the section 1 to 15 i.e. 46080mtrs. has been approved on 30.05.2018. Remaining Drum lengths for the sections 16 to 18 will be finalized after finalization on 220kV GIS bays at 220kV Budella substation. 6) FAT/Inspection of 1st lot of cable i.e. 18106 mtrs. has been carried out and cleared for dispatch by DTL Inspector. 7) The matter for granting of ROW permission is being vigorously followed up :- (i) Letters have been sent to I&FC and DDA for getting ROW permission on 10.07.18. (ii) Letter has been sent to PWD for getting ROW permission on 19.07.18.
5	Harsh Vihar - Preet Vihar	D/C	220		0	0	0		FEB-16		
6	IP-Park Street-Electric Lane (Cable)	S/C	220	5	0	0	0			DEC-18	Two section of approx. 1 KM length laid.
7	Kashmiri Gate - Rajghat line	D/C	220	10	0	0	0				Route survey in Progress
8	Kashmirigate - Timer Pur (U/G Cable)	D/C	220	10					MAR-20	MAR-19	
9	LILO of 2nd Ckt Kanjhawala - Njafgarh at Mundka	D/C	220	7						MAR-21	
10	LILO of AIIMS - Ridge Valley at R.K. Puram	D/C	220	5						MAR-21	
11	LILO of Badarpur TPS - Mehrauli at Tughlakabad	D/C	220	3	8	8	5			OCT-18	work in progress
12	LILO of Bamnauli to DIAL D/C at Bhartal	D/C	220	4					MAR-20		
13	LILO of Electric Lane to Park Street at Dev Nagar (U/G Cable)	D/C	220	10					MAR-20		
14	LILO of first ckt of double ckt of Pragati - Sarita Vihar at maharani Bagh	D/C	220						MAR-15		
15	LILO of Maharanibagh - Gazipur at Mayur Vihar	D/C	220	0						MAR-22	
16	LILO of Maharanibagh - Masjid Moth at Nehru Place	D/C	220	0						MAR-21	
17	LILO of Mandola - Gopalpur at Budhpur/Nathupura	D/C	220	2						MAR-22	
18	LILO of Narela - Mandola at Tikri Khurd	D/C	220	3	10	5	5			MAR-18	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
19	LILO of one ckt of Bamnauli - Naraina Ckt-I at Pappankalan-I	S/C	220		2	2	2	0	MAR-15	NOV-17	Work completed
20	LILO of Pragati - Sarita Vihar at Maharaniabagh	D/C	220	1							
21	Masjid Moth - Tughlakabad	D/C	220	16						MAR-18	
22	Okhla - Tughlakabad	D/C	220	3						MAR-18	
23	Shalimarbagh - Sanjay Gandhi Transport Nagar	M/C	220	8	21	0	0			JUN-19	1) LOA placed on 06.12.2017. 2) The activity of Contract Agreement and Contract Performance Guarantee has been complete. 3) Site survey route plan has been approved on 27.03.2018. 4) Survey-Profile approved on 28.05.2018. For ROW & PTCC clearance matter has been taken up with different agencies. 5) For ROW Permission, meetings are being held with MCD, PWD, FC&I and DMRC. Detailed reply to DMRC observations, has been sent on 13.07.18. 6) Drawings of C-type tower has been approved on 18.07.2018.
24	Tughlakabad - R.K.Puram (U/G Cable)	D/C	220	12						MAR-20	
25	Zakhira - Devnagar D/C U/G	D/C	220	10					MAR-21		

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DEPARTMENT OF POWER ARUNACHAL PRADESH(null)											
1	LILO of Ranganadi - Itanagar at Pare HEP	D/C	132	5	12	12	12	5		MAR-18	Construction of LILO of one circuit of Ranganadi-Itanagar 132 KV D/C line is completed except Jumpering work but one tower damaged due to land slide. The ractification work is under progress. Tower erection has been sarted. Line is expected to be test charged on 20.03.18. Terminal bay at Itanagar would be completed b y Mar'18 the Ranganadi terminal bay is completed.
2	Pasighat-Roing -Tezu - Namsai 132kV S/c line (2nd ckt. stringing) (GEC-II)	S/C	132	0							
3	Tezu pool - Tezu line (GEC-II)	D/C	132	0							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ELECTRICITY DEPARTMENT, GOVT. OF MANIPUR(ED, Manipur)											
1	Yurembam - Thoubal via Nambol	D/C	400	90	137	116	106	40	FEB-18		
2	Kakching - Churachandpur	S/C on D/C	132	35	0	0	0		OCT-17		Work almost completed except two spans of 700 m due to forest clearance.
3	Leimatak PH (NHPC) - Ningthoukhong 132 s/s 2nd ckt	S/C on D/C	132	11	0	0	0		NOV-17		35% work completed
4	Moreh Line	S/C	132	45	181	158	70	3	SEP-17		
5	Thanlon line	S/C	132	66	242	234	224	52	SEP-17	SEP-17	
6	Thoubal 400kV s/s - Kongba Yaingangpokpi , Hundung	D/C	132	22	44	43	34	9	AUG-17	SEP-17	
7	Thoubal 400kV s/s - Moreh 132kV s/s	D/C	132	170	0	0	0		MAR-18		WIP
8	Tipaimukh Line	S/C	132	10	24	12	0		DEC-17		
9	Yurembam S/S (State) 132kV- YurembamS/S(PGCIL) 132kVS/S 3rd ckt	S/C on D/C	132	2	0	0	0		NOV-17		35% work completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
GOA ELECTRICITY DEPARTMENT(ED-GOA)											
1	Colvale - Kadamba - Verna - Cuncolim line	D/C	220	120						MAR-19	Proposals have been forwarded to Government. The approval is awaited from Finance Department.
2	Colvale-Saligao	D/C	220	80					JUL-19		
3	Colvale - Tuem	D/C	220	20						MAR-19	Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtained from the Government.
4	Ponda - Verna	M/C	220	84		0	0	0		MAR-19	Proposals have been forwarded to Government. The approval is awaited from Finance Department.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
GUJARAT ENERGY TRANSMISSION CORP. LIMITED(GETCO)											
1	Dhuvaran-Chharodi Line	D/C	765	240						MAR-18	
2	Amreli - Kasor line	D/C	400	460	679	628	574	188		MAR-19	W I P / Severe RoW problems
3	Bhachunda - Bhuj Pool (PG) line	D/C	400	220	0	0	0			MAR-21	Yet to award.
4	Bhachunda - Varsana line (Twin AL-59)	D/C	400	280	499	141	101	0		JUN-20	WIP
5	Bhogat-Kalavad	D/C	400	270	444	107	42	0		MAR-20	WIP.
6	dhuvaran - Fedra (Quad) line	D/C	400	140						MAR-22	
7	Hadala - Shapar line (Twin AL-59)	D/C	400	130	198	104	93	0		MAR-19	WIP.
8	Kosamba- Achhalia	D/C	400	140	0	0	0	0		MAR-17	Yet to award
9	LILO of both ckt. Kakrapar - Vapi (PG) line at Chikhli S/s (Twin Moose)	D/C	400	80						MAR-22	
10	LILO of Kasor-Amerli line at Fedra	D/C	400	80						OCT-22	
11	LILO of Mundra - Hadala at Halvad.	D/C	400	89	136	124	96	24		MAR-19	WIP (Repeated)
12	LILO of one ckt Halvad - Vadavi line at Chharodi S/s (ACSR Twin Moose)	D/C	400	60	411	336	225	140		MAR-18	WIP
13	LILO of one ckt Jhanor - Navsari at Vav S/s	D/C	400	30	34	24	18	0		SEP-18	WIP
14	LILO of one ckt. Kosamba - Choraina at Sanand-II GIDC	D/C	400	89	132	132	132	89	MAY-16	JUN-18	Commissioned 06/18.
15	LILO of one ckt Kosamba - Chorania at Chharodi (ACSR Twin Moose)	D/C	400	90	125	125	125	89		JUL-18	line commissioned on 25.06.2018
16	LILO of one ckt Kosamba-Chorania line at Fedra	D/C	400	46	66	55	48	0		MAR-19	WIP
17	LILO of one ckt of 400 kV D/C Kosamba - Chorania line at 400 kV Pachchham S/s	D/C	400	46	72	63	63	33	FEB-17	DEC-18	WIP/Severe RoW issue
18	LILO of one ckt. of planned Ukai - Kosamba line at new s/s near Chikhli	D/C	400	120						MAR-22	
19	LILO of one ckt. Ukai - Kosamba at Vav S/s	D/C	400	62	106	89	83	42		SEP-18	WIP
20	LILO of one ckt Wanakbori -Soja line at Prantji S/S	D/C	400	80		0	0	0		MAR-17	Yet to award
21	LILO of SSP- Asoj & SSP -Kasor lines at Achhalia S/S	D/C	400	80		0	0	0		MAR-17	Yet to award
22	LILO of Wanakbori -Soja line at Dehgam (PG) S/S	D/C	400	14	23	20	15	0		DEC-18	WIP
23	Mundra (Adani) - Zerda line 1	D/C	400	640	997	453	275	0		MAR-18	W I P / Severe RoW problems
24	Pipavav-Amreli	D/C	400	150		0	0	0		MAR-17	Yet to award
25	Salaya (EPGCL generating station)- Halvad	D/C	400	350		0	0	0		MAR-17	Will be in line with generation project which is delayed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
26	Sankhari-Prantij	D/C	400	200		0	0	0		MAR-21	Yet to award
27	Shapar - Pachham (Fedra) line (Twin AL-59)	D/C	400	200	0	0	0			MAR-21	WIP
28	Shapoorji Pallonji generating station	D/C	400	220	0	0	0	0		DEC-16	Generation not coming
29	Soja-Zerda Line	D/C	400	268	447	380	372	188		DEC-18	WIP/Severe RoW issue
30	Vadavi-Halvad	D/C	400	290	411	336	225	140		MAR-19	WIP
31	Vadinar(Essar)- Amreli (Balance)	D/C	400	180	533	447	435	235	NOV-09	DEC-18	A/T issued on 19.07.2018.
32	Varsana-halvad	D/C	400	237	378	217	181	19		MAR-19	Tender to be invited at Risk & Cost of EPC Contractor.
33	Wanakbori TPS-Soja	D/C	400	212	343	272	271	144		MAY-18	WIP
34	Amreli - Babara line (AL-59)	D/C	220	50	0	0	0			MAR-20	Re-tender on 17-07-2018
35	Amreli - Maglana line	D/C	220	400	0	0	0			MAR-21	Tender to be done
36	Babara - Gondal - II line	D/C	220	320	0	0	0			MAR-20	Tender to be done
37	BECL (Padva) - Botad line	D/C	220	188	292	182	142	34		MAR-19	Contractual notice issued to EPC Agency.
38	Bhachau - Radhanpur	D/C	220	340	0	0	0	0		MAR-22	Yet to award.
39	Bhatia - Bhogat line (AL-59)	D/C	220	30	53	29	25	0		SEP-19	WIP.
40	Bhatia - Kalavad line	D/C	220	238	373	176	127	11		MAR-18	Contractual notice issued to EPC Agency.
41	Bhogat - Moti Gop line (AL-59)	D/C	220	140	251	85	72	0		OCT-19	WIP
42	Bhogat - Ranavav line (AL-59)	D/C	220	150	248	91	60	0		DEC-18	WIP.
43	Chhatral - Dhanaj	D/C	220	40	0	0	0	0		MAR-22	Yet to award
44	Chikhli - Bhilad	D/C	220	170	0	0	0	0		MAR-22	Yet to award
45	Chorania - Botad	D/C	220	104	196	104	91	0		MAR-19	WIP
46	Chorania - Salejada line (AL-59)	D/C	220	135	240	136	122	13		FEB-19	WIP .
47	Choraniya - Viramgam	D/C	220	71		0	0	0		MAR-17	Yet to award
48	Fedra - Botad	D/C	220	120		0	0	0		DEC-16	Yet to award
49	Gavasad - Bhayali (DFCC) line	D/C	220	46	84	84	84	47	JAN-16	SEP-18	WIP
50	Gavasad - Salejada line	D/C	220	194	313	277	208	54		MAR-19	W I P / Severe RoW problems
51	Hadala - Rajkot-II	D/C	220	25		0	0	0		MAR-17	Yet to award
52	Halvad - Charadva	D/C	220	60		0	0	0		MAR-17	Yet to award
53	Halvad-Sadla line	D/C	220	76	124	101	101	60		MAR-18	Contractual notice issued to EPC Agency.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
54	Hazaira (GSEC) - Mota	D/C	220	111	182	111	96	42		JAN-19	Inter connection of Utran-Kosamba charged under stop gap arrangement (Kosamba-Mota & Utran-Mota) on 16.06.2018 as per system requirement.
55	Jasdan - Gondal	D/C	220	100		0	0	0		MAR-17	Yet to award
56	Kalavad - Kangasiali line	D/C	220	112	191	177	159	64		MAR-18	Contractual notice issued to EPC Agency.
57	Keshod - Keshod	D/C	220	60		0	0	0		MAR-17	Yet to award
58	Keshod - Timbdi	D/C	220	140		0	0	0		MAR-16	Yet to award
59	Keshod - Veraval line	D/C	220	180						MAR-21	
60	Keshod - Visavadar	D/C	220	120		0	0	0		MAR-17	Yet to award
61	Kheralu - Dharewada (DFCC) line	D/C	220	53	97	85	83	29	NOV-15	MAR-19	WIP
62	LILo f one ckt. Chandrapura - Godhara line at Halol	D/C	220	20						MAR-20	
63	LILo of 220kV GSEG - Mora - Kim line at 220kV Velanja	M/C	220	7	12	7	5	0	JAN-18	SEP-19	WIP.
64	LILo of 220kV Vapi - Tarapur line at 220kV Sarigam	M/C	220	25	33	12	6	0	JUL-18	SEP-19	WIP.
65	LILo of Achhaliya-Jambuva line at Vyankatpura (Jarod) S/S	D/C	220	125	130	124	124	44		SEP-19	WIP
66	LILo of Amreli - Dhasa line at Botad	D/C	220	100	170	170	170	100	MAY-15	JUL-18	Commissioned 07/18.
67	LILo of Bhatia - Kalav ad - Kangasiyali at Khambhalia - II	D/C	220	50		0	0	0		MAR-21	Yet to award
68	LILo of both ckt. Kawas - Navsari (PG) line at Vesu S/s (2220kVu/g cable)	D/C	220	5						MAR-18	
69	LILo of both ckt Kawas - Nvasari (PG) line at Khajod S/s	D/C	220	20						MAR-19	
70	LILo of both ckt. Kawas - Vavsari (PG) line at Vesu s/s (2220KV	D/C	220	5							
71	LILo of both ckt. Kawas - Vavsari (PG) line at Vesu s/s (2220KV U/G Cable)	D/C	220	5							
72	LILo of both ckt. of Mobha - Mangrol at Amod	M/C	220	57	66	54	45	0	MAR-18	SEP-18	WIP.
73	LILo of Both ckt of Tebhda - Nyara line at Moti Gop S/S (M/C line AL-59)	2xD/C	220	59	59	50	47	0		SEP-18	WIP
74	LILo of both ckt. Otha - Sagapara line at Talaja	D/C	220	180						MAR-20	
75	LILo of both ckt. Visavadar- Timbdi line at Keshod S/s	D/C	220	100						MAR-21	
76	LILo of Chorania - Gondal at Rajkot-II	D/C	220	25		0	0	0		MAR-17	Yet to award
77	LILo of Chorania - Gondal at Shapar	D/C	220	40		0	0	0		MAR-17	Yet to award
78	LILo of Gavasad - Salejda line at Bil	D/C	220	120						MAR-20	
79	LILo of Godhra -Kadana line at Lunawada	D/C	220	5	223	223	214	80		DEC-18	WIP

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
80	LILO of Hadala - Sartanpar - Halvad at Tankara	D/C	220	50		0	0	0		MAR-17	Yet to award
81	LILO of Jambuva - Karamsad at Asodar	D/C	220	2		0	0	0		MAR-17	Yet to award
82	LILO of Jamnagar - Jetpur line-I at Sikka	D/C	220	116	178	0	0	0		APR-17	Yet to be awarded.
83	LILO of Jetpur - Rajkot at Metoda	D/C	220	5		0	0	0		MAR-17	yet to award
84	LILO of Karamsad - Vartej at Fedra	D/C	220	20	33	29	26	0		MAR-18	WIP
85	LILO of Karmsad -Vartej at Dhuvaran	D/C	220	60	152	143	94	18		DEC-16	Work in Progress.
86	LILO of Kasor - Vartej and Karamsad - Vartej at Pachchaam	M/C	220	40	33	33	33	40		JUN-18	Commissioned 06/18.
87	LILO of Kasor - Vertej at Fedra	D/C	220	20	32	32	32	40		DEC-18	line commissioned on 08.06.2018
88	LILO of Keshod - Timbdi line at Veraval	S/C	220	8						MAR-20	
89	LILO of Lalpar - Sartanpar line at Wankaner S/s on M/C tower by dismantalling of existing 132 kv S/C Lalpar - Wankaner line	D/C	220	40	72	32	0	0		JAN-19	WIP
90	LILO of Morbi - Hadala at Tankara	D/C	220	24		0	0	0		MAR-17	Yet to award
91	LILo of Morbi - Hadala line at Makansar S/s	D/C	220	20						MAR-21	
92	LILO of Navsari-Talangpore line at Utran	D/C	220			0	0	0		APR-17	Yet to award
93	LILO of Navsari - Vav at Popada	D/C	220	17							
94	LILO of of both ckt. GSEG - Kosamba line at Olpad S/s	D/C	220	16						MAR-21	
95	LILO of one circuit of 220 kV D/C Kadana - Godhara line at 220 kV Zalod S/S	D/C	220	124	223	220	211	80	JUN-16	DEC-18	WIP
96	LILO of one ckt. Amreli - Dhasa line at Gariyadhar	D/C	220	70	170	170	170	100		JUL-19	Line charged on 04.07.2018.
97	LILO of one ckt Gandhinagar TPS - Chhatral line at Vadavi (AL-59)	D/C	220	50	52	38	37	10		APR-19	WIP
98	LILO of one ckt Kasor - Gavasad line at Gotri S/s	D/C	220	44	90	0	0	0		MAR-19	A/T issued on 27.06.2018
99	LILO of one ckt. Moti - Paneli - Sardargadh line at Shapur s/s	D/C	220	48						MAR-18	
100	LILO of one ckt of Hadala - Sartanpar line at Wankaner (M/C tower by replacement of existing 132 kV towers) (AL-59)	D/C	220	13	16	14	14	0		DEC-19	WIP
101	LILO of one ckt of Wanakbori - Asoj at Vyankatpura (Jarod)	D/C	220	28	0	0	0				
102	LILO of one ckt.Ukai (Thermal) - Achhalia line at Virpore	D/C	220	10						MAR-19	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
103	LILO of one ckt. Wanakbori - Asoj line at Balsinor	D/C	220	40						MAR-21	
104	LILO of pm ckt. GPPC- Savarkumdlā line at Rajula S/s (ACSR Zerba)	D/C	220	10						MAR-18	
105	LILO of pne ckt GPEC - Karamsad lani at Bil	D/C	220	20						MAR-19	
106	LILO of Salejada - Bhat at Kerala	D/C	220	10		0	0	0		MAR-17	Yet to award
107	LILO of Sartanpar - Wankaner line at Makansar S/s	D/C	220	2						MAR-22	
108	LILO of Savarkundla - Sagapara line at Gariyadhar S/s	D/C	220	15						MAR-22	
109	LILO of Savarkundla - Visavadar at Bagasara S/s	D/C	220	16		0	0	0		MAR-17	Yet to award
110	LILO of Shivalkha - Nanikhakhar at Kukma	D/C	220	34	62	56	52	31	APR-09	SEP-18	WIP/Severe RoW issue
111	LILO of Tappar - Hadala at Navlakhi	D/C	220	10		0	0	0		MAR-17	Yet to award
112	LILO of Tappar - Hadala line at Bhachau s/s	D/C	220	6						MAR-18	
113	LILo of Tarapur - Bhilad line at Umargaon	D/C	220	10	33	12	6	0		SEP-19	WIP
114	LILO of Tarapur - Vapi line at Umargaon	S/C	220	10						MAR-20	
115	LILo of Ukai (Thermal) -Achhālia line - III at Virpore	D/C	220	15						MAR-19	
116	LILO of Ukat (Th) - Achhālia at Achhālia	D/C	220	10	0	0	0	0		MAR-20	Yet to award
117	LILO of Vadavi -Chatral at Santej (Dhanaj)	D/C	220	51	88	69	60	1		JUN-17	Tender under acceptance.
118	LILO of Vadavi - Chhatral line at Santej S/s	D/C	220	51	28	69	60	1	AUG-13	MAR-18	Tender under scrutiny
119	LILO of Vadavi - Chhatral & Vadavi - Ganndhinagar TPS at Dhanaj S/s	D/C	220	60						MAR-21	
120	LILO of Vallabhipur - Vartej line at Maglana S/s	D/C	220	20						MAR-20	
121	LILo of Vapi - Bhilad line at Chikhli s/s	D/C	220	150						MAR-19	
122	LILO of Vapi - Chikhli & Bhilad - Chikhli lines at Chikhli	D/C	220	150						MAR-20	
123	LILO of Wanakbori TPS - Zalod line at Savdasna Muvada	D/C	220	270						MAR-22	
124	LLO of 220 kv Vadavi - Chhatral line at Santej S/s	D/C	220	43	74	69	60	0	MAR-14	MAR-18	Tender re-invited for balance work at Risk & Cost of Contractor and last date of tender is 28.02.2018.
125	Nanikhakhar - Varsana - Chitrod	D/C	220	290		0	0	0		MAR-17	Yet to award
126	Palanpur - Amarigadh (DFCC) line	D/C	220	80	144	119	64	0	MAY-16	MAR-18	Contractual notice issued to EPC Agency.
127	Palitana - Talaja	D/C	220	90		0	0	0		MAR-17	yet to award
128	Pipava - Bagasara line	D/C	220	160						MAR-21	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
129	Pipavav - Otha line	D/C	220	100						MAR-21	
130	Pipavav - Rajula line	D/C	220	80						MAR-21	
131	Pirana (PG) - Barejadi line	D/C	220	50	92	48	35	0		DEC-18	WIP
132	Pirana (PG) - Gatrad	D/C	220	50		0	0	0		MAR-17	Yet to award
133	Prantij - Agiyol	D/C	220	60		0	0	0		MAR-17	Yet to award
134	Prantij - Dhansura	D/C	220	70		0	0	0		MAR-17	Yet to award
135	Radhanpur - Sankhari line	D/C	220	96	152	152	152	95	AUG-18	AUG-18	WIP.
136	Shapar - Babara line (AL-59)	D/C	220	120	258	0	0	0		MAR-20	A/T issued on 18.07.2018.
137	Soja - Joumang (DFCC) line	D/C	220	43	75	53	49	0	AUG-15	MAR-18	WIP
138	Suva - Achhalia	D/C	220	140		0	0	0		MAR-17	Yet to award
139	Termination of GPEC - Haldarva at Achhalia	D/C	220	90		0	0	0		MAR-17	Yet to award
140	Termination of one Achhalia- Jambuva line at Jarod	D/C	220	70	130	124	124	44		SEP-18	WIP
141	Utran - Kosamba Line-II	D/C	220	86					DEC-09		
142	Vadavi - Chhatral	D/C	220	13	88	39	32	0		DEC-16	WIP
143	Vadavi - Sanand (DFCC) line	D/C	220	61	196	104	91	0	APR-15	MAR-19	WIP
144	Vadavi - Viramgam	D/C	220	53		0	0	0		MAR-17	Yet to award
145	Vadodara (PG) - Jambuva line	D/C	220	68	131	42	33	0		JAN-19	WIP
146	Vadodara (PG) - Vyankatpura line	D/C	220	30	60	57	57	28		FEB-18	WIP
147	Varsana-Bhachau	D/C	220	60		0	0	0		DEC-16	Yet to award
148	Vataman (PG) - Bagodara line	D/C	220	160						MAR-21	
149	Virpore - Chikhli line	D/C	220	120						MAR-20	
150	Vondh - Radhanpur line	D/C	220	340						MAR-21	
151	Vyankatpura - Halol line	D/C	220	100						MAR-20	
152	LILO of both circuits Sitac WF - Jasdan at Babara (GEC-I)	2xD/C	132	0	0	0	0			JUN-18	Price Bid Opened & under approval

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
HARYANA VIDYUT PRASARAN NIGAM LIMITED(HVPNL)											
1	Bagun - Hisar (IA) line (GEC-II)	D/C	220	0	0	0	0				
2	Barula - Mahindergarh line (GEC-II)	D/C	220	0	0	0	0				
3	Bhiwani - Bhiwani	D/C	220	15	0	0	0	0		SEP-18	The contract has been terminated .Re-tendering of balance work is in process.
4	Bhiwani - Isharwal	D/C	220	65	218	62	0	0		SEP-18	The contract has been terminated .Re-tendering of balance work is in process.
5	Daukhera - Rewari line (GEC-II)	D/C	220	0	0	0	0				
6	Deepalpur - Rai Khewra at RGEC Kundli S/s	M/C	220	22	0	0	0			FEB-16	Line commissioned on 29.02.2016
7	Kaithal (PGCIL) - Neemwala	D/C	220	36	0	0	0			SEP-18	The progress is slow.The notice for termination of contract has been issued. Re-tendering of balance work in progress
8	LILO of 2nd ckt. YTPP - Abdullahpur line at Rampur Kamboyan line	D/C	220		69	69	69	100		JUN-18	Line commissioned on 03.05.2018.
9	LILO of Bastara - Kaul at Bhadson	D/C	220	60	125	115	13	0		SEP-18	Contract terminated. Re-tender is awarded to R.S Infra.
10	LILO of both ckt. Fatehabad - Rania line at Mehna Khera S/s	D/C	220	28	82	81	77	22		SEP-18	Work allocated to M/s Infra Projects Ltd. Work in progress.
11	LILO of both ckt. Narwana-Mund line at Khatkar (Jind) PGCIL S/s	D/C	220	44	0	0	0			SEP-18	The contract has been terminated .Re-tendering of balance work is in process.
12	LILO of both ckt. Palla - Palli at Sector-46 S/s	D/C	220	2	0	7	0			MAY-19	Work under Progress.
13	LILO of both ckt. Sec.-72 - Rangla Rajpur line at Roj-ka-Meo	D/C	220	2	0	0	0			SEP-19	The contract has been terminated .Re-tendering of balance work is in process.
14	LILO of Chormar - Fathebad line at Hukmawali	D/C	220	84	169	169	159	71	JUL-13	NOV-18	Loop-Out portion commissioned on 24.06.2016 .The balance work will be done by HVPNL. The contract has been terminated.
15	LILO of Dautabad -Mau line at Hub Gurgaon S/s	D/C	220	5	0	18	0			APR-19	work awarded to M/S RS infra and Work in progress.
16	LILO of Dhanoda - Daultabad line at Farukhnagar S/s	D/C	220	10	0	0	0			MAR-19	work awarded to M/S RS infra and Work in progress.
17	LILO of FGPP - BBMB Samaypur (PGCIL) line at Sector58 S/s	D/C	220	1	0	0	0			MAR-19	Tendering process initiated.
18	LILO of gurgaon Sec -72 - Sector 52 (A) at Sector 57	D/C	220	1	1	1	0			SEP-18	Work awarded to M/S Infra and work in progress
19	LILO of Kunihar - PGCIL Naggal line at Pinjore S/s	M/C	220	6	46	46	46	5		DEC-18	Work in progress
20	LILO of Madnpur - Kunihar line at Panchkula sector-32	D/C	220	5	1	1	1	4		DEC-18	work awarded to M/S Feeder and Work in progress.
21	LILO of Narwana - Mund at Khatkar (Jind)	2xD/C	220	44	0	0	0	0		SEP-18	The contract has been terminated .Re-tendering of balance work is in process.
22	LILO of one ckt. Badshapur - IMT Manesar line at Gurgaon Sector- 77 S/s	D/C	220		4	4	0			APR-19	work awarded to M/S RS infra and Work in progress.
23	LILO of one ckt. Daultabad-IMT Manesar line at Gurgaon Sec.- 85	D/C	220	5	6	6	0			APR-19	work awarded to M/S RS infra and Work in progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
24	LILO of one ckt. Nuna Majra - Daultabad at Sec.-107	D/C	220	4	0	0	0			AUG-18	work awarded to M/S RS infra and Work in progress.
25	LILO of Pehowa - Kaul at Bhadson	D/C	220	74	143	138	43	0		SEP-18	Contract terminated. Re-tender is awarded to R.S Infra.
26	Nuna Majra - Nuna Majra	D/C	220	2	0	0	0			AUG-18	NIT yet to be floated
27	Panchgaon 400 kV - Panchgaon 220 kV	D/C	220	1	0	0	0	0		DEC-18	The contract re-awarded to R.S Infra.
28	Panchgaon (PGCIL) - Panchgaon (HVPNL) line	MC+D/C	220	10	0	0	0			AUG-18	The contract has been terminated .Re-tendering of balance work is in process.
29	Panchkula (PGCIL)- Panchkula Sector 32	D/C	220	40	72	40	26	14		DEC-18	Work in progress.
30	Singhani - Mahindergarh line (GEC-II)	D/C	220	0	0	0	0				

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD.(HPPTCL)											
1	Sunda - Andhra Line (GEC-I)	D/C	66	0							
2	Lahal-Chamera	D/C	400	70	0	0	0		OCT-18	APR-19	Forest proposal would be submitted shortly. Bid is to be opened on 28.08.17. HPPTCL is yet apply for connectivity for termination at Chamera (PGCIL) substation.
3	LILO of both ckt. Jhakri Abdullapur at pragati Nagar	D/C	400	6	15	9	4			DEC-18	
4	LILO of both ckt of Nathpa Jhakri - Abdullapur at Gumma	D/C	400	6	15	5	2		MAR-17	NOV-18	WIP
5	LILO of Wangtoo - Abdullapur line at Wangtoo	D/C	400	1							
6	Nalagarh -Kunihar	S/C	400	33						MAR-17	
7	Shongtong Karcham HEP - Wangtoo (Quad)	D/C	400	18	0	0	0				The contract is to be awarded through TBCB route and BPC is yet to place RFQ/RFP.
8	Palchan-Prini line (GEC-I)	N/A	33	0							
9	Bajoli Holi HEP - Lahal GISS	D/C	220	36	0	0	0		OCT-16	JUN-19	Forest proposal would be submitted shortly. Fund is being arranged from ADB and proposal has been submitted and after its approval, the LOA would be issued.
10	Charor -Banala	D/C	220	38	63	50	41	12	MAR-17	DEC-18	
11	Dehan - Hamirpur(PG) (GEC-I)	D/C	220	110					MAR-18	APR-20	
12	Hatkoti - Gumma	D/C	220	52	80	80	80	52		AUG-18	Ready for Commissioning .
13	Hatkoti-Pragati Nagar	D/C	220	56					MAR-17	MAR-17	Delay FAC approval.
14	Kashang - Jangi Pooling Station	D/C	220		0	0	0				power of kashang and other generating projects in vicinity was planned to be pooled at Jangi pooling station, since other generating projects have withdrawn LTA therefore the construction of Jangi pooling station has been dropped for the time being.
15	Koti-Karian	S/C	220	35						MAR-17	Delay FCA approval.
16	LILO of Bajoli Holi- Lahal line at Heling ss (GEC-I)	D/C	220	0							
17	LILO of both ckt of Kashang -Bhaba line at Wangtoo GIS	D/C	220								
18	LILO of Nalagarh-Baddi at Mandhala S/S	D/C	220	8						MAR-17	
19	Mazra GISS - Chamba- Karian GISS	D/C	220	18							Under planning stage.
20	Rauri-Kunihar	D/C	220	28						MAR-17	
21	Snail(Swara Kudu) -Hatkoti	D/C	220	28	38	24	18		MAR-17	DEC-18	
22	Sunda-Hatkoti	D/C	220	50	69	41	13		MAR-17	AUG-18	Delay FCA approval.
23	Chanju-I - Chanju-II	D/C	132	12							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
24	Chanju-II - Chanju-III	D/C	132	8							
25	Chanju - Nakrot line	D/C	132	12	30	29	27	10		MAY-16	commissioned.
26	LILO of Both Ckt 132 kV D/C Kurthala - Bathri at 220/132 Mazra GIS	2xD/C	132	1							Under planning stage.
27	Rupin HEP - Sunda (GEC-I)	D/C	132	0							
28	Tangnu Romai-I HEP - 220/132 kV Sunda S/S	D/C	132	24	41	0	0			AUG-18	Line is being constructed by HPPTCL under Green Energy Corridor Scheme. Line awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
HIMACHAL PRADESH STATE ELECTRICITY BOARD LIMITED(HPSEBL)											
1	Ghanvi-II - Kotla with HTLS Line (GEC-I)	D/C	66	8							
2	Hatkoti - Samoli Line (GEC-I)	N/A	66	0							
3	Kotla- Nogli-Samoli Line (GEC-I)	N/A	66	120							
4	Nathpa - Wangtoo Line (GEC-I)	N/A	66	0							
5	Bajaura - Naggar Line at Kullu (GEC-I)	S/C + D/C	33	0							
6	Baner Power House - Dehan (Dharmshala) line (GEC-I)	S/C	33	0							
7	Darkata (Ranital) - Lunj Line (GEC-I)	S/C	33	0							
8	Dunkhra (Jari) - Manikaran Line (GEC-I)	D/C	33	0							
9	Gaj Powerhouse - Kangra Line (GEC-I)	N/A	33	37							
10	LILO from Gaj - Shahpur at Chambi Line (GEC-I)	S/C	33	0							
11	LILO of Bharmour-Gharola line at Lahal (GEC-I)	N/A	33	0							
12	LILO of one Ckt. Shahpur - Kangra at Chambi (GEC-I)	D/C	33	0							
13	LILO of Pandoh - Bijni line at Pandph (GEC-I)	N/A	33	0							
14	LILO point Gharola - Chamba at Karian (GEC-I)	N/A	33	96							
15	Naggar - Bajaira Line at Kullu (GEC-I)	N/A	33	0							
16	Padhar (Gwali) - Bijni Line at Mandi (GEC-I)	S/C	33	0							
17	Pandoh - Bijni Line (GEC-I)	D/C	33	0							
18	Pirini - AD Hydro HEP XLPE Cable Pirini (GEC-I)	N/A	33	0							
19	Pirini - AD Hydro HEP XLPE Cable Pirini (GEC-I)	N/A	33	0							
20	Reconductoring of Gaj-Shahpur line (New reconductoring) (GEC-I)	S/C	33	19							
21	Salooni - Koti Line (GEC-I)	D/C	33	0							
22	Gumma - Andhra (GEC-I)	D/C	22	12							
23	Jhakri - Rampur line (GEC-I)	D/C	22	0							
24	Karcham - Bhoktoo line (GEC-I)	D/C	22	0							
25	Rampur - Nagli line (GEC-I)	S/C	22	0							
26	Rukti - Shaung line (GEC-I)	D/C	22	8							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
27	Gondpur (Paonta) - Sataun line (GEC-I)	D/C	132	0							
28	Uhl-III - Hamir Pur (By BVPCL)	D/C	132	71	0	0	0				completed on Mar-14

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
JHARKHAND URJA SANCHAR NIGAM LTD.(JUSNL)											
1	Chandil - Chaibasa (PGCIL)	D/C	400	65	0	0	0				Under PPP mode (TBCB) - RFQ Finalized, RFP yet to be issued
2	Chandil - Dhanbad GSS	D/C	400	125	0	0	0				Under PPP mode (TBCB) - RFQ Finalized, RFP yet to be issued
3	Dumka - Jasidih	D/C	400	70	0	0	0				Under PPP mode (TBCB) - RFQ Finalized, RFP yet to be issued
4	Essar (Latehar) - Latehar	D/C	400	81	115	109	91	22		SEP-18	Forest proposal (73.166 Ha):The Compliance of some queries raised on 23.04.18 has been uploaded on MOEF portal and verification of the same is pending at Nodal office.
5	Koderma - Jasidih	D/C	400	130	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
6	Latehar (JSEB) - PTPS	D/C	400	220	306	266	249	73		NOV-18	Severe public agitation observed in Dhurwa and Bhajkum villages. The proposal of diverted corridor has been returned with some queries on 23.04.2018.The Compliance to queries has been uploaded on 25.06.18 and verification is under process at nodal office.
7	LILO of Bero- Patratu at GSS Mander	D/C	400	15	0	0	0				Under PPP mode (TBCB) - RFP has already been issued
8	LILO of one ckt QM Kahalgaon - Maithon at GSS Dumka	D/C	400	20	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
9	OM Jasidih - Koderma GSS	D/C	400	135	0	0	0				Under PPP mode (TBCB) - RFP has already been issued
10	Patratu - Chandil GSS	D/C	400	135	0	0	0				Under PPP mode (TBCB) - RFQ Finalized, RFP yet to be issued
11	PTPS - Bero (New Ranchi)	D/C	400	102	139	135	133	87		SEP-18	Forest proposal (10.94 Ha)- Demand note raised by DFO / Ramgarh & Ranchi has been uploaded on MOEF portal and same has been verified on 11.06.2018.Payment released and working permission awaited.
12	QM Koderma - Daltonganj	D/C	400	200	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017
13	QM Koderma DVC TPS - Koderma JUSNL	D/C	400	15	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
14	QM North Karanpura - Latehar	D/C	400	100	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
15	QM Patratu - Koderma GSS	D/C	400	150	0	0	0				Under PPP mode (TBCB) - RFP has already been issued
16	TTPS - Dumka GSS	D/C	400	236	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
17	3 Ph. Baliyapur - Topchanchi	D/C	220	50	0	0	0				Under PPP mode (TBCB) - RFQ Finalized, RFP yet to be issued
18	3 Ph. Giridih - Domchanch	D/C	220	90	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
19	3 Ph. Giridih - Topchanchi	D/C	220	60	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
20	3 Ph. Khunti - Mander (400kV GSS)	D/C	220	60	0	0	0				Under PPP mode (TBCB) - RFP has already been issued
21	3 Ph. Khunti - Simdega	D/C	220	120	0	0	0				Under PPP mode (TBCB) - RFP has already been issued
22	3 Ph. Koderma - Domchanch	D/C	220	16	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
23	Chaibasa - Gua	D/C	220	220	278	173	106	0	JAN-18	MAR-19	Railway Crossing clearance : -Office order for payment towards Way leave, supervision charges and power cum traffic block charges has been issued. Forest Area - 51.266 Ha. FRA field work completed expected to issued next week. DFO issued letter for nonavailability of degraded forest land for Compensatory afforestation.
24	Chandil (400kV GSS) - Jadugoda	D/C	220	80	0	0	0				Under PPP mode (TBCB) - RFQ Finalized, RFP yet to be issued
25	Chandil GSS - Chandil	D/C	220	10	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
26	Chandil GSS - Tamar	D/C	220	25	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
27	Chandrapura DVC - Chandrapura	D/C	220	8	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
28	Chatra - Latehar	D/C	220	208	327	327	327	165	FEB-17	SEP-18	Forest Area:- Chatra South Division - 139.2 Ha. (Forest - 137.4 Ha. & JJ - 1.8 Ha.) .Latehar Division - 59.96 Ha. (Forest - 29.46 Ha. & JJ - 30.497 Ha.) Stage-I Forest clearance awaited
29	Chatra - PBCMP (Barkagaon)	D/C	220	114	179	62	47	0	FEB-17	MAR-19	Forest Area:- Hazaribag West Division - 72.56 Ha.(71.83Ha forest,0.73Ha JJ). CF inspection completed. File forwarded to RCCF on 19.06.2018. Chatra South Division - 75.59 Ha.(68.15Ha forest,7.44Ha JJ). PCCF General's office has forwarded the combined file to the Government along with the documents of Hazaribagh Forest Division.
30	Daltonganj - Garhwa	D/C	220	66	110	103	95	44	FEB-17	DEC-18	04 Nos. pile foundations is to be carried out in Koyal River.
31	Dumka - Jasidih	D/C	220	148	238	224	190	78	JAN-18	OCT-18	Dumka section - JJ land- 0.3 Ha;FRA completed & NOC awaited from DC. Deoghar section -JJ land- 4.4 Ha;All Gram sabha completed; FRA & NOC awaited. ROW: ROW resolving in progress with the help of administration at Loc. No. 62/0 & 66/0- Railway: Malda division -NOC issued and date of blockage to be finalized. Asansol Division . Demand note awaited from Railway .
32	Giridih - Jamua	D/C	220	160	97	43	10		MAY-18	MAY-18	Forest proposal submitted in forest department

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
33	Giridih - Jasidih	D/C	220	160	288	260	220	50	MAY-18	NOV-18	Forest Area-53.75Ha All Gram Sabha completed under Girdih & Deoghar-Division. Presently all Document for FRA & NOC of JJ & GM land is at DC-Deoghar for issuing the FRA.
34	Godda - Lalmatia	D/C	220	100	77	72	72	41	MAY-18	AUG-18	No forest identified as per topo sheet. However Land schedule submitted to A.C for taking NOC.
35	Govindpur - Dumka	D/C	220	203	332	331	331	168		OCT-18	Forest proposal (16.2636 Ha)- Stage-I clearance approved by RMoEF on 18.05.2018. Revised demand note has been uploaded on MoEF portal on 06.07.2018 for verification.
36	Govindpur - Govindpur	D/C	220	7	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
37	Hatia - Namkum (PGCIL)	D/C	220	65	127	99	84	23		OCT-18	Forest proposal (13.22 Ha)- The proposal has been approved for stage-I in REC meeting on 29.05.2018 subject to clarification from concerned DFO regarding CA scheme.
38	Hazaribagh - Barkatta	D/C	220	18	0	0	0				Under PPP mode (TBCB) - RFP has already been issued
39	Koderma (JSEB) - Koderma(DVC)	D/C	220	21	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
40	Koderma - Giridih	D/C	220	140	0	0	0				Under PPP mode (TBCB) - RFP has already been issued
41	LILO of both ckts Dumka - Govindpur at Palojori GSS	D/C	220	10	0	0	0				Under PPP mode (TBCB) - RFQ Finalized, RFP yet to be issued
42	LILO of Chandil - Ranchi (PG) at Tamar	M/C	220	10	0	0	0				Under PPP mode (TBCB) - RFQ Finalized, RFP yet to be issued
43	LILO of Hatia - Lohardaga at GSS Mander	D/C	220	10	0	0	0				Under PPP mode (TBCB) - RFP has already been issued
44	LILO of one ckt TTPS - Govindpur at Phase-III	D/C	220	70	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
45	LILO of Patratu - Hatia at PTPS by MC Tower	D/C	220		0	0	0				Under PPP mode (TBCB) - RFP has already been issued
46	Mander - Tamar	D/C	220	56	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
47	Noamundi - Chaibasa (PG)	D/C	220	130	0	0	0				Under PPP mode (TBCB) - RFQ Finalized, RFP yet to be issued
48	Noamundi - Jadugoda	D/C	220	80	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
49	P.T.P.S. - Ratu	D/C	220	70	117	105	97	28	MAY-18	DEC-18	Forest Area - 12.424 Ha. Ranchi Dist.(Burmu)-Forest proposal Uploaded on 10.05.18 and pending at nodal officer, FRA awaited at DC Ranchi. Ramgarh Dist.(Patratu)- All Gram sabha completed on 29.05.18 & dispatched to AC, SDO & DWO. FRA NOC under process.
50	Ratu - Mander	D/C	220	15	0	0	0				Under PPP mode (TBCB) - RFP has already been issued

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
51	Simdega - Chaibasa	D/C	220	165	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
52	Tenughat - Chandrapura	D/C	220	55	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
53	Tenughat - Gomia	D/C	220	20	0	0	0				Under PPP mode (TBCB) - RFQ Finalized, RFP yet to be issued
54	Tenughat - Hazaribagh	D/C	220	135	0	0	0				Under PPP mode (TBCB) - RFP has already been issued
55	TTPS - Govindpur	D/C	220	181	295	230	220	69		DEC-18	Forest proposal (103.67 Ha)- The payment towards demand note for NPV has been released on 04.04.2018. The working permission received from GoJ on 05.07.18.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
J&K POWER DEVELOPMENT DEPARTMENT(JKPDD)											
1	Kharu S/S - Himya S/S	S/C	66	51	242	239	204	36		DEC-16	Slow progress.
2	Leh III (Army base) - Leh	S/C	66	10	53	29	8	2		DEC-16	Rerouting of line and ganglas s/s dropped. Leh Army S/S shall be connected with Leh S/S.
3	LILO of one ckt. of Kishanpur - New wanpoh at Baglihar HEP	D/C	400	8	16	16	16	8		MAY-18	Ready for Commissioning 05/18.
4	Delina - Wahipora-Kishanganga	D/C	220	80							Fund yet to be tied up.
5	LILO of Wagoora - Mirbazar at Lassipora	D/C	220	12	0	0	0			MAR-20	Works retendered several times due to poor response. Fresh NIT floated on 07-06-2018. Last date for e-bid submission is 03-08-2018.
6	Thein (RSD)-Hiranagar (2nd ckt)	S/C	220	40	117	117	117	40	MAR-08	DEC-17	E-NIT floated by PGCIL for the three works on 09-10-2017.
7	Wagoora-Budgam- Zainkote	D/C	220	60	123	105	82	17	MAR-09		ROW issue at Dangarpura resolved and the contract for 4 nos multi-Circuit towers awarded to the successful bidder. Laying of the rest of the foundations is under execution. Progress slow because of some ROW/Compensation issues and Paddy/Fruits in fields and orchards.
8	Wagoora-Mirbazar	D/C	220	104	177	177	171	64			ROW and Compensation issues delaying completion.
9	Zainkote-Alusteng-Mirbazar	D/C	220	254	441	424	91	9	MAR-10		Tendering of Alusteng-Mirbazar section under process. Works on Zainakote-Alusteng section under progress.
10	Lower Kalnai - Thathri S/s (existing) line	D/C	132	6							
11	Solar Park - Samba line (GEC-II)	D/C	132	0							

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
J&K STATE POWER DEVELOPMENT CORPORATION(JKSPDC)											
1	Udhampur- Gladni	S/C	220	48	165	165	165	48	APR-08	SEP-14	Severe RoW and Court case.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
KARNATAKA POWER TRANSMISSION CORP. LIMITED(KPTCL)											
1	Bellary (PS) - C.N. Hally	D/C	400		0	0	0			MAR-18	DPR approved. To be tendered
2	Bellary (TPS) - Bellary (PS)	D/C	400	5	0	0	0			MAR-18	This work is not in planned works.
3	Hiriyur - Mysore (GEC-II)	D/C	400	390							
4	Kalburgi - YTPS	D/C	400		0	0	0		SEP-18	MAR-18	
5	LILO of Bellary PS - Chikkanayakanahalli at Jagalur (Common Point at Rampura)	M/C	400	130	187	184	181	111	SEP-18	AUG-18	Work is under progress.
6	LILO of both ckt. of Bellary Pool - Madhugiri at Tumkur (Pavagada) PS (GEC-II)	M/C	400	0							
7	LILO of Both ckt of Nelamangala - Talaguppa at CN Halli	D/C	400							MAR-18	Not in planned work for FY 16-17
8	LILO of Somanahalli - Kolar SC line to Mylasandra	S/C	400		0	0	0		SEP-17	SEP-19	LOI issued on 24-Mar-2018. Detailed check survey under progress. Contour survey submitted
9	Tumkur (Pavagada) PS - Devanahally (KPTCL) (GEC-II)	D/C	400	170							
10	Tumkur PS - Hiriyur (GEC-II)	D/C	400	218							
11	Yermarus TPS - Gulbarga	D/C	400							MAR-18	Detailed survey completed. Estimate is being prepared.
12	Beerenahalli - Thallak (Chitradurga) (Balance portion)	D/C	220	41	73	53	42	0	MAR-18	DEC-18	Slow progress by agency. ROW issue at loc No: 21,21A,25,42A, & 59 for foundation work
13	Bidadi (PGCIL) - Magadi S/S	D/C	220	64	127	80	70	11	FEB-17	MAR-19	The farmers have stopped the work and insisting higher land compensation in par with PGCIL compensation rates. Hence, letter addressed to Honble DC, Ramanagar on 04.04.2017 to revise the compensation.
14	Bidadi - Kothipura (Channapatna)	D/C	220	174	82	63	2		FEB-08	JUN-18	Contract terminated on 25.01.2016. LOI issued on 06.09.2017 for balance portion of the work. ROW problems pending in DC Court Ramanagar for Loc 15 since 2012, NHD: Not intimated
15	Bijapur - Sindagi	D/C	220		0	0	0		SEP-19	SEP-19	
16	Chintamani - Srinivaspura	D/C	220		0	0	0		SEP-19	SEP-19	
17	Chitradurga - Hiriyur S/S	D/C	220	73	149	40	0	0	MAR-19	APR-19	Work is under progress.
18	Gowribidnur - Mitemmari	D/C	220	91	189	188	173	62	SEP-17	NOV-18	Work under progress
19	Gulbarga - Afzalpur (Ganagapura)	D/C	220		0	0	0		SEP-19	SEP-19	Work is in tendering stage.
20	Hiriyur (PG) - Hiriyur S/S	S/C	220	16	18	0	0		APR-19	APR-19	DWA issued on 19-Apr-2018.
21	Honnali - Channagiri (Benkikere)	D/C	220	95	188	38	23		MAR-19	AUG-19	Work under progress.
22	Hoondy 200 kv - EPIP GIS 200 kv staion (UG Cable)	S/C	220		0	0	0			MAR-19	
23	Hosadurga - Benkikere	D/C	220		0	0	0		SEP-18	SEP-19	LOI issued on 15-Mar-2018.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
24	Hosadurga - CN Halli line	D/C	220		0	0	0			DEC-18	Letter of intent to be issued.
25	Ittagi - Kudligi (Badeladaku) line	D/C	220	66	119	84	72	0	DEC-17	AUG-18	Work under progress.
26	Jagalur - Chitradurga	D/C	220	71	154	48	26		SEP-18	AUG-18	Work under progress.
27	Jagalur - Kudligi	D/C	220		155	66	56		SEP-18	AUG-18	Work under progress
28	Jagalur - Thallak	D/C	220		108	92	90	19	SEP-18	AUG-18	Work under progress
29	Kolar - Malur at Somanahalli	D/C	220	180	280	267	267	146	MAR-18	SEP-18	Malur-Kolar line charged (42 Ckm). Line from Malur end upto Loc 137 charged (68.98 Ckm).Line from Somanahalli end upto Loc 55 charged (23.64 Ckm). Total line charged 134.62 Ckm. Work short closed and LOI issued on 15.09.2017 for balance portion of work. Case pending in High Court: (i) Loc 84, 85, 86, 88 & 89: Case filed by KPTCL in DC Court on 27.01.2014 , LHD: 14.02.2017. Posted for orders. (ii) Loc 84, 85, 86 : Case filed by party in Court of Civil Judge (Jr Dv), Anekal .LHD: 14.06.2018 . NHD:10.08.2018. (iii) Loc 88 & 89: Case filed by KPTCL in DC Court Bangalore Urban District on 27.01.2014 LHD: 14.02.2017 posted for orders. (iv) Loc 88 & 89: Case filed by party in Court of Junior Civil Judge, Bangalore Rural District on 11.02.2014 . LHD: 10.01.2018. NHD: 11.07.2018
30	Kolar (PGCIL) - Gollahalli	D/C	220	55	161	111	42		SEP-17	DEC-18	Work under progress.
31	Kudgi UMPP(NTPC) - Vajramatti 220kV s/s(Bagalkot Distt.)	D/C	220	159	267	209	141	2	FEB-17	FEB-19	Work is under progress
32	LILO of Bidadi - Vrushabavathi valley to Kumbalgod	S/C	220		0	0	0		SEP-18	SEP-18	Cable work. LOI issued on 15-Mar-18. Check survey approved. Applied for BBMP /NHAI/KIADB approval on 13-Jun-2018.
33	LILO of Chikkodi - Ghataprabha at Mughalkod	D/C	220		0	0	0			NOV-18	Estimate to be prepared.
34	LILO of Gadag - Lingapur at Koppal	D/C	220	1	2	1	0			JAN-19	Work short closed and LOI issued on 23.01.2018 for balance work.
35	LILO of Hebbal - Hoody Sc line to proposed ITI S/s	S/C	220		0	0	0		SEP-17	NOV-18	UG cable work. 5/6 section cable laying completed. BBMP road cutting approval applied on 28.02.2018 and permission received on 16.05.2018. National Highway (NHAI) permission applied on 28.12.2017 and approved on 23.05.2018.
36	LILO of Hoody-Kolar at Hoskote	D/C	220	27	55	35	31	0	MAR-18	MAR-19	A site meeting held on 18.8.17 with farmers/ land owners for approaching D.C rural for suitable land compensation. Till date , work is not yet commenced. Loc 4 & 5: Case filed by party at High court vide Writ Petition: 46532-533/2012 dtd: 19.11.2012 seeking injunction. LHD: 26.04.2018. Case adjourned.
37	LILO of Hoody - Nelamangala to proposed 220/66 kv Manyatha S/s	M/C	220								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
38	LILO of Hsr- NIMHANS to proposed Koramangala	S/C	220		0	0	0		SEP-17	NOV-18	Applied to traffic police permission on 31.01.2018 and received on 16.05.2018. .Re-applied for BBMP road cutting permission extension on 28.02.2018 & received on 23.3.2018(23.3.2018 to 30.5.2018). Trial pit work commenced on 17.05.2018 from KENDRIYA SADAN end. JB 1 and 2 excavation completed.
39	LILO of Mylasandra - Malur to proposed 220/66 kV EXORA S/s	S/C	220		0	0	0		SEP-19	MAR-20	
40	LILO of Mylasandra to the 220kV Somanhalli-Malur	M/C	220		0	0	0		SEP-17	SEP-19	LOI issued on 24-Mar-18. Detailed check survey under progress. Counter survey submitted.
41	LILO of Narendra-Haveri at Bidnal (GEC-I)	D/C	220	31	61	61	61	31	MAR-18	JUL-18	Commissioned 07/18.
42	LILO of Narendra - Haveri at Haveri (Dharwad District)	D/C	220	31	61	60	58	24	OCT-18	AUG-18	Work under progress.
43	LILO of Shimoga - Mysore at Dandiganahally	D/C	220	35	68	65	64	22	JAN-18	JAN-18	Work under progress. ROW issues: Cases filed in DC Court: a) At loc. No. 49 (Sy.No: 151/2): Case filed by Sri. K.Narayan & Sri.Srinivasa on 17.09.2016. Case cleared on 15.09.2017 . Order copy yet to be received. b) At Loc.No.47-48 (Sy.No.350/1): Case filed by Sri.G.R.Shivaram on 17.09.2016. Case cleared on 15.09.2017 . Order copy yet to be received.
44	LILO of Thubinkere - Ramnagara to Maddur	D/C	220						SEP-19	MAR-20	
45	LILO of T.K. Halli - Madhuvanahally to proposed 220/66 kV SFC S/s	D/C	220						SEP-18	MAR-19	
46	Madhugiri - Pavagada line	D/C	220	121	214	214	214	113	APR-17	AUG-18	Work under progress. ROW issue: Local ROW in Andhrapradesh Limits being resolved. Stringing under progress.
47	Mylasandra to Somanahalli-Naganthapura-HSR Layout	M/C	220		0	0	0		SEP-17	SEP-19	LOI issued on 24-Mar-18. Detailed check survey under progress. Counter survey submitted.
48	Nagamangala- Anchepalya	D/C	220						SEP-19	MAR-20	
49	Nagamangala-Tubinkere	D/C	220						SEP-19	MAR-20	
50	Nelamangala - Peenya S/s	M/C	220						SEP-18	MAR-19	
51	Nelmangala - Brindavan Alloys	D/C	220		0	0	0		SEP-17	JUN-19	LOI issued on 30-Dec-2017.
52	Peenya to A Station UG Cable	S/C	220						SEP-18	MAR-19	
53	Shanthigrama - B4 line (near Hedanahalli limits)	D/C	220	16	34	34	32	9	MAR-18	MAR-19	Work terminated on 12.05.2016. Balance works to be retendered.
54	Somanahalli - Malur I & II lines - Yarandanahally S/s Sommanahally-SingarpetSC line Corridor	M/C	220						SEP-18	MAR-19	
55	Somanahalli- Subramanyapura (M/C M/V)	M/C	220						SEP-18	MAR-19	
56	Somanahalli - T.K. Halli SC line to DC	D/C	220						SEP-17	MAR-18	
57	Somanahalli Malur I & II lines - Jigani	D/C	220	23	34	6	4	0	MAR-18	MAR-18	Termination issued to agency on 22.03.2017. Jigani station commissioned on 04.03.2018

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
58	Tubinakere- Kothipura	D/C	220	138	278	273	268	80	JUN-09	SEP-18	Contract terminated on 25.01.2016. LOI issued on 06.09.2017 for balance portion of the work . (1) ROW problems pending in JMFC Ramanaara for Loc.81-02 No. of cases pending since 2009, NHD:12.07.2018. (2) ROW problem at location no 208 is being persued locally.
59	Vajamangala - Kadakola	D/C	220	40	55	49	45	0	MAR-18	MAR-18	Work terminated on 19-Sep-15. Balance works to be retendered.
60	Vasanthanarasapura - Madhugiri	D/C	220	89	209	202	202	84	MAY-17	SEP-18	Work under progress. ROW issues: (i) KIADB issue: At locations 1,2,3,37,38,39 to be resolved. Gazette notification is awaited for acquiring land. (ii) Local ROW: Location 60: Farmer requesting to divert the route. Negotiations are on.
61	Yelanhanka CCPP - Yelanhanka (KPTCL)	D/C	220	1	3	3	3	1		MAY-18	Commissioned 12/15 (Late Reported)
62	Yelanhanka(KPTCL)- Yelanhanka(PG)	D/C	220	6	0	0	0	4		AUG-18	U/G Cable, 14/17 sections (4.8/5.9 km) cable laying completed from Yelahanka station end, 12/16 Cable Jointing work completed and balance cable laying is under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
KERALA STATE ELECTRICITY BOARD(KSEB)											
1	Kasargode - Wayanad (GEC-II)	D/C	400	0							
2	Mylatti - Wayanad (GEC-II)	D/C	400	0							
3	Karukadom - Kothamangalam	D/C	220	14					FEB-19		
4	Kasargode pool - Kasargode (GEC-II)	2xD/C	220	0							
5	LILO of Idukki-Udumalpet at Pallivasal HEP	D/C	220	1	5	0	0	0		JUN-17	ATS of Pallivasal Extension HEP. Work is yet to start.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD.(MSETCL)											
1	Aurangabad (PG) - Bidkin	D/C	400	39					MAR-22		
2	Aurangabad (PG) - Shendra line	D/C	400	52					MAR-19		
3	Babhaleshwar - Kudus	D/C	400	447	713	598	524	163		MAY-19	According to committee report, detailed survey carried out. The map of diverted route was sent to committee for NOC, Clearance received from Committee members. NOC given abiding to recommendations made by expert committee. Forest of 150 Ha involved. First stage approval received vide FC-111/MH-11/2016 /2561 dtd 21/09/2017. Second stage approval received vide FC-111/MH-11/2016-NGP/3464 dtd 06.04.2018.
4	Jejuri - Hinjewadi - I and II	D/C	400	207	275	203	187	71		MAY-19	ROW problem at 17 locations. Forest of 17.25 Ha involved. Compliance submitted to DCF Pune. DCF Pune filled Part-II but pending for want of FRA Certificate(FRA certificate to be obtained from Collector Pune).Gram Sabha resolution is awaited from village Man.
5	Jejuri - Lonand	D/C	400	20					MAR-19		
6	JPGPL TPS Switchyard - Warora PS (JPGPL-TBCB)	D/C	400	0							
7	LILo of 400KV Bhusawal - Aurangabad ckt-II at Aurangabad (Thaptitanda)	D/C	400	169	273	240	216	106		DEC-18	The work is to be executed up to LOA cost i.e F-241, E-234. stg-126km by M/s BNC.
8	LILo of Karad - Lonikand at Jejuri	D/C	400	20					MAR-19		
9	LILo of one ckt Dhule - Sardar Sarovar at Balsane (PS)	D/C	400	36					MAR-20		
10	LILo of one ckt Lonikand - Jejuri at Hinjewadi	D/C	400	100					MAR-18		
11	LILo of one ckt Koyana - Lonikand at Jejuri	D/C	400	11					MAR-18		
12	LILo of two ckts Bhadravati - Chandrapur- I at Chandrapur -II	D/C	400	5					MAR-19		
13	LILo om Solapur (PG) - Karad at Tembhurni	S/C	400	20					MAR-22		
14	LILo on 220 kV Beed - Patoda at 400 kV Kharda	D/C	400	30					MAR-22		
15	LILo on 400KV Padghe - Tarapur line at 400KV Padghe-II (Kudus)	D/C	400	6	12	3	0	0		MAR-18	Forest involvement: Work Stopped, new survey carried out. New scheme for both ckt LILo on Tarapur- Padghe by M/C Towers submitted to Corporate Office.
16	LILo on both ckt Parli (PG) - Pune (PG) at Lonikand - II	D/C	400	61					MAR-18		
17	LILo on Chandrapur I - Parli at Warora	D/C	400	50					MAR-22		
18	LILo on one ckt Boisar (PG) - Padghe at Boisar	D/C	400	1					MAR-20		
19	LILo on one ckt Lamboti - Bale at Watwate	D/C	400	50					MAR-22		
20	LILo on one Tarapur - Padghe at Boisar	D/C	400	1					MAR-20		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
21	LILO on Parli (PG) - Pune (PG) at Kharda	D/C	400	40					MAR-22		
22	LILO Tmebhurni - Jeur at Tembhurni	S/C	400	10					MAR-22		
23	Shevgaon / Pathardi - Tapti Thanda	D/C	400	120					MAR-22		
24	Sinnar (IPP) - Nashik	D/C	400	60					MAR-18		
25	Solapur (PG) - NArangwadi	D/C	400	140	131	0	0		MAR-20	APR-20	Part A-Check survey work is in progress, Part-A total locs 131. Part B- LOA yet to be finalised
26	220 kV M/C LILO of one Ckt. of 220 kV Tarapur -Borivali and Boisar-Ghodbandar line on M/C toweres at 400kV Kudus S/S	M/C	220	118	116	10	0	0	JUL-19	DEC-18	Area involved 2.95 Ha (Appr) online proposal submission : FP/ MH/ TrANS /30204/2017 dt 13.11.2017 Queries raise online dt 15.11.2017 are complied on dt 20.11.2017 Joint inspection balance due to revision in line route to minimise forest.
27	2nd ckt Dodaicha - Shahada	S/C + D/C	220	27					MAR-18		
28	2nd ckt stringing Miraj - Ichalkaranji	S/C + D/C	220	35					MAR-19		
29	Ambazari - Mankapur	M/C	220	13					MAR-22		
30	Babhaleshwar - Kopargaon LILO Point	M/C	220	36					MAR-18		
31	Badnera - Ner (Loni/Renkapur)	S/C + D/C	220	42	142	111	83	9	DEC-18	SEP-19	ROW at 04 nos of locs. Railway crossing at AP/6 & AP/7, proposal submitted to DRM Nagpur.
32	Balapur - Malegaon line (Ckt-II)	D/C	220	36	0	0	0	36		MAY-18	Commissioned 04/18 (Late Reported).
33	Balsane (Shivajinagar) (T Conductor) - Shivanjinagar	D/C	220	36					MAR-20		
34	Boisar (PG)-Wada	S/C on D/C	220	53	211	173	165	28	MAR-07	MAR-19	The work stopped due to 1) Severe RoW2) Forest ssue.The existing contract closure proposal is approved by C.O.The balance work shall be executed by placed new contract.
35	Butibori - III - Addl Butibori	D/C	220	20					MAR-21		
36	Chimur - Umred s/s	D/C	220	100					MAR-19		
37	Chinchwad - II for reorientation of existing line at Chinchwad - II	D/C	220	12					MAR-18		
38	Colourchem - Kolshet	D/C	220	8					MAR-21		
39	Dondaicha - Nandurbar	D/C	220	80					MAR-20		
40	Eklahare - Pimpalgaon	D/C	220	87	158	155	140	13		DEC-18	New LOA issued to M/s BNC for labour part only. Work started on 27.05.2018.
41	Georai - Thapti Tanda s/s	D/C	220	140	166	0	0	0	MAR-22	OCT-19	Part A-Check survey work is in process Amitsha-Part B - check survey of 29.7/30.8 Km is carried out
42	Indapur MIDC (Loni Deokar) - Tembhurni	D/C	220	30					MAR-18		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
43	Kalmeshwar - Warud	D/C	220	170	303	200	101	0		MAR-19	Forest involved in Kalmeshwar- Warud section -0.74 Ha, approved vide 4171 dtd 23.11.15. Forest involved in Kalmeshwar- Warud section, bypassed in revised route. Railway proposal submitted.Line is to be executed in 5 parts on Risk & cost basis. Tenders floated by ZO, Amaravati. Submitted to CE, DCM on dt 28.12.2017 for approval for accepting of tender for Ph.I to Ph IV and on dt 8.1.2018 for Ph V. Order placed for 3 parts to M/s. BNC , Power Engineers ,Amit-Asha.
44	Kalwn (Bhendi) - Lakhampur	D/C	220	50					MAR-20		
45	Kandalgaon - Dasturi SCDC line	S/C on D/C	220	75	236	92	0	0		MAR-19	Severe ROW problem. Work stopped since June-2016. proposal for short closure submitted by zone.
46	Khapakheda - Uppalwadi	D/C	220	9					MAR-19		
47	Khaperkheda-II -Khaperkheda-I (Reorientation work of one ckt.)	D/C	220	1	0	0	0	1		JUN-18	Commissioned 06/18.
48	Kharda - Jeur	D/C	220	70					MAR-22		
49	Kharda - Washi	D/C	220	40					MAR-22		
50	Kopargaon tap - Babhaleshwar	M/C	220	144	118	90	2	0		DEC-18	ROW cases filed, order awaited [13].Railway crossing loc no 12-13 and 55-56. Proposal submitted to railway authority. New LOA issued to M/s Precious Infra services on Risk & Cost.
51	Koradi II - Butibori	D/C on M/C	220	106	189	133	117	22	MAR-11	MAR-18	Forest Involved: 10.36 Ha In-Principal approval received vide 2394 dtd 7/09/17. Letter for demand note sent to DCF NGR vide 1722 dtd 20/09/17. ROW Case Filed, Order Awaited [3] : 4, 53, 138P.O. Order Received [13] : 13, 13A, 29, 48, 51/52, 142A, 143, 144, 156, 31, 99, 102, 120. Agency has applied for short closure. Work is stopped. The proposal for carrying out balance work on risk and cost is under process at C.O.
52	Koyna Left Bank - Koyna line	D/C	220	0							
53	Kumbhari S/S - Bale	D/C	220	108	134	129	90	47		DEC-18	The outage is proposed on 220 kV Bale-Tulajapur and Bale-Osmanabad line for MC portion. But the LD has suggested completing the DC portion and feed the Tulajapur & Osmanabad S/stn from PGCIL end then work for MC portion by taking the outage on 220 kV Bale-Tulajapur and Bale-Osmanabad line. Hence, the work of MC portion is pending.
54	Lamboti - Karkamb	D/C	220	60					MAR-20		
55	LILO Kandalgaon Mahad at Dighi (Murud)	S/C	220	25					MAR-21		
56	LILO of Aaret (RINFRAT) - Borivalli (MSETCL) (Proposed cable) at Goregaon Filmcity - 5 (UG Cable)	D/C	220	5					MAR-20		
57	LILO of Aaret (RINFRAT) - Borivalli (RINFRAT) at Goregaon Filmcity - 5 (UG Cable)	D/C	220	5					MAR-20		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
58	LILO of Bhugaon - Warora-I at Warora	M/C	220	40	42	42	42	40		JUL-18	Commissioned 07/18.
59	LILO of Boisar - Borivali at Boisar(PG)	D/C	220	4					MAR-20		
60	LILO of Dhule - Dondaicha at 400 kV Balsane PS (GEC-II)	D/C	220	0							
61	LILO of one ckt Ahmednagar - Bhose at Supa	D/C	220	40					MAR-19		
62	LILO of one ckt Chikhali - Jalna at Jalna MIDC (Negewadi) s/s	D/C	220	30					MAR-18		
63	LILO of one Ckt. of 220kV Kolshet-Wada line and Padghe-Wada line on M/C towers at 400 kV Kudus S/S	M/C	220	26	50	11	0		NOV-18	DEC-18	Area involved 11ha (Appr) Online submission of proposal: FP/ MH/TRANS/30180/2017 dt 9.11.2017 . Joint inspection carried out on dt 25.1.2018 with forest officer Estimation of tree cutting & CA land is under process at RFO, Padghe. Application for FRA submitted to Hon'ble Collector, Thane vide 136 dt 22.2.2018
64	LILO of one Ckt. of Beed - Patoda line at Manjarumbha s/s (GEC-I)	D/C	220	0							
65	LILO of one ckt Padegaon - Paithan line at Chitegaon	D/C	220	5					MAR-19		
66	LILO of one ckt. Paras - Balapur at Malkapur s/s	M/C	220	146	230	210	163	77	MAR-19	SEP-18	ROW at 15 nos of locs, proposal submitted to Collector Buldhana. Loc. No. AP 17- AP 18 (Loc.no. 88-89) Proposal Submitted to DRM, C.R. Bhusawal Railway vide L. No. 3788 dt 18.9.2017.Inspection done on 23.12.2017.Demand note received & payment done.
67	LILO of Pandharpur - Malinagar at Bhalwani S/S	D/C	220	40	67	65	58	15		SEP-18	Work in progress.ROW cases filed Order awaited[7 nos locs].
68	LILO of Parli - Osmanabad line at Parli (PG)	S/C	220	5	13	10	9	1	MAR-19	SEP-18	
69	LILO of Tarapur-Borivli at Boisar II	D/C	220	16	15	15	12	11	MAR-07	MAR-18	The work is stopped due to1) Severe ROW. Forest of 0.49 Ha involved forest Clearance proposal is pending at DCF, Dahanu.
70	LILO om Paranda - Kallamb at Washi	S/C	220	10					MAR-22		
71	LILO on 220 kV Karkamb - Jeur at 400 kV Tembhurni	S/C	220	10					MAR-22		
72	LILO on 2nd ckt Halkarni - Phonda at Tillari s/s	D/C	220	4					MAR-18		
73	LILO on Ambazari - Amravati at Karanja s/s	D/C	220	20					MAR-21		
74	LILO on Babhaleshwar - Nashik at Sinnar	D/C	220	20					MAR-20		
75	LILO on Boisar (M) - Versova at Boisar	S/C + D/C	220	1					MAR-20		
76	LILO on Boisar - Kopri at Chikhal Dongri	D/C	220	4					MAR-19		
77	LILO on Boisar - Nalasopara at Palghar	D/C	220	10					MAR-19		
78	LILO on Boisar - Vasai Loc No. A	D/C	220	7					MAR-20		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
79	LILO on both ckt Parli - Harangul line at Parli (PG)	D/C	220	26	56	32	25	0	MAR-19	DEC-18	
80	LILO one one ckt proposed 220 kV solapur (Lamboti) - Karkambh at Malikpeth	D/C	220	5					MAR-21		
81	LILO on Kalwa - Vashi at Pawane	D/C	220	1					MAR-21		
82	LILO on Kaman (Vasai) (Padghe - Vasai) section of Padghe - Vasai	UG Cable	220	2					MAR-19		
83	LILO on Kandalgaon -Lanand at Kesurdi s/s	S/C	220	10					MAR-19		
84	LILO on Loc No. A (MC Towers) - Kopri (Virar E)	M/C	220	5					MAR-20		
85	LILO on narrow base towers Boisar - Varsova Loc No. A	2xD/C	220	2					MAR-20		
86	LILO on one ckt Ahmednagar - Bhose at Vish Wind	D/C	220	70					MAR-21		
87	LILO on one ckt Aurangabad (PG) - Shendra at Phulambri	D/C	220	60					MAR-20		
88	LILO on one ckt Bhusawal (Khadka) - Chalisgaon at Jamner	D/C	220	1					MAR-19		
89	LILO on one ckt Dahanu (RIL) - Varsova at Boisar	D/C	220	1					MAR-20		
90	LILO on one ckt Eklahare - Navasare at Lakhampur	D/C	220	10					MAR-20		
91	LILO on one ckt Eklahare - Navsare at Girnare	D/C	220	10					MAR-20		
92	LILO on one ckt Sindewahi - Brahmpuri at Chimur s/s	D/C	220	70					MAR-19		
93	LILO on Padghe - Wada at Kudus	D/C	220	10	50	11	0	0	MAR-18	DEC-18	Forest involved-11Ha. Online proposal submitted on 09/11/2017. Joint inspection done on 25.01.2018.
94	LILO on Paranda - Bhoom at Washi	S/C	220	10					MAR-22		
95	LILO on Posco - nagothane at Ville Bagad	D/C	220	4					MAR-22		
96	LILO on Tembhurni - Makubagar at Tembhurni	S/C	220	10					MAR-22		
97	LILO on Theur - Magarpatta at Eon Kharadi	D/C	220	8					MAR-19		
98	LILO on two ckts Boisar (M) - Borivalli at Kudus	D/C on M/C	220	100	116	10	0	0	MAR-19	JUL-19	Line name: 220kV M/C LILO on 220kV Tarapur-Borivali & Boisar-Ghodbandar line for 400kV Kudus S/s - 27 kms. Total Ckm - 117.42. Forest involvement after re-routing: Area involved 2.95 Ha (Appr). Proposal to be resubmitted. Local ROW problems expected between Loc. No. 61-71 which has been informed to SDO, Vasai. Cases not filed yet.
99	LILO on two ckts Boisar - borivalli at Boisar	M/C	220	1	8	3	0	0	MAR-20	SEP-18	Name of line: i. 220 kV M/C line, LILO on 220 kV Boisar (M) - Borivali express feed-II at Boisar (PG) s/s ii. Rerouting of existing 220kV Boisar(PG) Boisar (M) II temporary line. Total ckm 2.33

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
100	LILO on Virur - Gadchiroli at Chamorashi	D/C on M/C	220	70					MAR-22		
101	LILO on Vita - Miraj at Kupwad s/s	S/C	220	1					MAR-19		
102	Mangaon CCPP(Vile)- Bhagad	D/C	220	4	0	0	0				commissioned 03/16
103	Nagothane - Wadkhal	D/C	220	30	104	56	44	52		MAR-18	Work was stopped by agency due to severe ROW problem on 18/05/2008. Later the line is charged on 11/03/2016 by JSW under ORC using the corridor of existing 220kV DC IPCL- Wadkhal line from loc no 9.
104	Nanded (Kumbhargaoon) - Jalkot line	D/C	220	107	166	166	166	107	MAR-18	MAY-18	Commissioned 05/18.
105	Nanded (Kumbhargaoon) - Nanded (Waghala) Ckt.-II	D/C	220	5	0	0	0	5		MAY-18	Commissioned 05/18.
106	@nd ckt stringing Jamde - Walve	S/C + D/C	220	13					MAR-20		
107	Raymonds - Girnare	D/C	220	30					MAR-20		
108	Sakri (Shivaji Nagar) - Dhule	D/C	220	120					MAR-22		
109	Second ckt stringing Padegaon - Sawangi line	S/C on D/C	220	17					DEC-17		
110	Uppalwadi - Mankapur	M/C	220	32	28	1	0	0		MAR-19	Scope revised O/H - 7.5 Km U/ G - 2.5 Km To be considered in Ph. III, if necessary as per BR 112/12 .
111	Uppalwadi - New Pardi	M/C	220	54	45	0	0	0		MAR-19	Underground cable-15.5 km & 66kV reorientation work at 132kV Pardi SS. (Revised scope Ph-II as per BR no 112/12 dtd 02.12.16.). Revised scope is yet to be tenderized.
112	Vairag - Paranda	S/C + D/C	220	40					MAR-20		
113	Vairag - Paranda	S/C + D/C	220	40					MAR-18		
114	Vashi - Pawane	D/C	220	3					MAR-22		
115	Vish Wind - Bhenda (GEC-I)	D/C	220	0							
116	Wardha (PG)-Yavatmal line	D/C	220	140					MAR-18		
117	Wardha (PGCIL) - Ghatodi	D/C	220	322	524	389	208	0		MAR-19	Work in progress. Line order issued in three parts - LILO on 220 kV Deoli(PG) - Ghatodi line for 220 kV Yavatmal s/s (19.39 ckm). 220kV DC line from LILO pt. of 220 kV Yavatmal ss to Ghatodi s/s (Balance portion of Deoli (PGCIL) - Ghatodi) (226.56 ckm). 220kV DC line from Deoli (PGCIL) upto LILO pt. for 220 kV Yavatmal ss - 42 Km. (Balance portion of Deoli (PGCIL) - Ghatodi) (84 ckm)
118	Washi - Washi s/s	D/C	220	40					MAR-22		
119	Yavatmal - Ghatodi Line	D/C	220	200					MAR-21		
120	2nd Ckt. Stringing of Gangapur - Valve at Jamde (GEC-I)	S/C on D/C	200	0							
121	2nd Ckt. Stringing of Aundh - Dahiwadi line (GEC-I)	S/C + D/C	132	0							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
122	2nd Ckt. Stringing of Aundh - Dahiwadi line (GEC-I)	S/C + D/C	132	0							
123	2nd Ckt. Stringing of Georai - Beed (GEC-I)	S/C on D/C	132	0							
124	2nd Ckt. Stringing of Kale (T) - Warna line (GEC-I)	S/C on D/C	132	0							
125	2nd Ckt stringing of Kharda - Bhairavnath (GEC-II)	S/C	132	0							
126	2nd Ckt. Stringing of Manmad - Yeola line (GEC-I)	S/C + D/C	132	0	0	0	0			JUL-19	Tower profile handed over on 13.06.2018
127	2nd Ckt. Stringing of Nandurbar - Visarwadi line (GEC-I)	D/C	132	0							
128	2nd Ckt. Stringing of Shevgaon - Ghodegaon line (GEC-I)	S/C + D/C	132	0							
129	2nd Ckt. Stringing of Shevgaon - Pathardi line (GEC-I)	D/C	132	0							
130	2nd Ckt. Stringing Shevgaon - Benda line (GEC-I)	D/C	132	0	0	0	0			JUL-19	Tower profile handed over on 13.06.2018.
131	Ahmednagar - Ahmednagar MIDC line (GEC-I)	D/C	132	0							
132	Ahmednagar - Supa line (GEC-I)	D/C	132	0							
133	Babhaleshwar - Rahuri at Ahmendnagar MIDC line (GEC-I)	D/C	132	0							
134	Kadegon - Kirloskawadi line (GEC-I)	S/C + D/C	132	0							
135	Kadegon - Kirloskawadi line (GEC-I)	S/C + D/C	132	0							
136	Kavthemahankal - Jath line (GEC-I)	D/C	132	0							
137	Kavthemahankal - Savlaj line (GEC-I)	S/C + D/C	132	0							
138	Kharda - Ashta (D/C partly on M/C Tower (GEC-I)	D/C	132	0							
139	LILO of Ashti - Kharda at Patoda (GEC-II)	D/C	132	0							
140	LILO of Lonand - Phaltan line at Phaltan MIDC (GEC-I)	S/C	132	0							
141	LILO of Myani - Dighnchi line at Mhaswad (GEC-I)	S/C	132	0							
142	LILO of Padegaon -s Sillod at Phulambri line (GEC-I)	S/C	132	0							
143	LILO of Sawangi - Pishor at Phulambri line (GEC-I)	N/A	132	0							
144	LILO of Sawangi - Pishor at Phulambri line (GEC-I)	N/A	132	0							
145	LILO on Ozar - Kalwan line at Pimpalgaon (GEC-I)	S/C	132	0							
146	Patoda - Raimoha (GEC-II)	S/C on D/C	132	0							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
147	Sawantwadi - Kudal line (GEC-I)	D/C	132	0							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
MEGHALAYA ENERGY CORP. LTD.(MeECL)											
1	Killing (Byrnihat)-EPIP-I	M/C	132	17	19	19	19	22		MAY-17	1. Date of award of contract is 18.03.2011. 2. Schedule date of completion was 18.03.2012. 3. The line was completed on 11.02.2016 and commissioned on 12.05.2017. 4. Delay was due to RoW issue, all of which have been resolved and also due to delay in commissioning of SAS at 400/220/132 kV Killing sub-station.
2	LILO of Agia - Nangal at Mendipathar	D/C	132	5	9	9	9	5		DEC-15	1. Date of award of contract is 11.02.2011. 2. Schedule date of completion was 11.08.2011. 3. Actual date of completion was 28.01.2014. The line was kept charged w.e.f 28.01.2014, but was commissioned with its connected 132/33 kV sub-station at Mendipathar on 22.12.2015. 4. Delay in completion of the line was due to RoW problem. 5. No issue of forest clearance.
3	LILO of Mawlai - Cherra at Mawngap.	D/C	132	10	16	15	15	5		JUN-18	1. Date of award of contract is 19.01.2011. 2. Schedule date of completion was 19.07.2011. 3. Anticipated date of completion is June 2018. 4. Delay is due to RoW issues. Work held up due to ROW problem. The PHED, GOME has complained and filed an FIR against Loc No. 3 to 8. 5. The matter has been taken up with the District Administration for solving the RoW issues. 6. No issue on forest clearance and no court cases. 7. Overall status is 90% completed.
4	LILO of NEHU - Khliehriat line at Mustem	D/C	132	1	4	4	4	1		NOV-15	1. Date of award of contract is 12.02.2015. 2. Schedule date of completion was 12.05.2015. 3. The LILO was completed and test charged in 7th August, 2015 but was commissioned along with the 132/33 kV Mustem sub-station on 20.11.2015. 4. Delay in completion of the line was due to sub-station was not ready. 5. No issue of forest clearance or RoW issues.
5	LILO of NEIGRIHMS - Khliehriat at Lad Nongkrem	D/C	132	6	7	7	7	3		JUN-18	1. Date of award of contract is 26.02.2016. 2. Schedule date of completion was 26.02.2017. 3. Anticipated date of completion is December 2018. 4. Delay is due to delay in supply of materials for line by the vendor. 5. No issues on forest clearance and RoW issues.
6	LILO of Rongkhon - Ampati at Praharinagar	D/C	132	20	30	0	0	0		SEP-18	Survey works for 132 kV LILO is completed. Materials procurement is under process. Tendering for the LILO is under process.
7	Mawngap - Sumer	D/C	132	66	102	102	102	66		DEC-11	1. Date of award of contract is 20.07.2009. 2. Schedule date of completion was 20.07.2010. 3. Actual date of completion was 21.12.2011. 4. No issue of forest clearance, and the RoW issues that were there were resolved. 5. The line was commissioned on 21.12.2011.
8	Nangalbibra - Agia	S/C	132	92	316	316	316	92		AUG-13	1. Date of award of contract is 14.12.2007. 2. Schedule date of completion was 14.12.2009. 3. Actual date of completion was 24.05.2013 but the line was commissioned on 06.08.2013. 4. Delay in completion was due to RoW issues and due to fund flow constraints. 5. The line was commissioned on 06.08.2013.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
9	New Umtru HEP - Norbong (EPIP-II)	D/C	132	1	7	7	7	1		MAR-17	1. Date of award of contract is 05.02.2016. 2. Schedule date of completion was 05.05.2016. 3. The 132 kV line was completed on 11.11.2016 and commissioned on 25.03.2017. 4. Delay was due to delay in supply of conductor for line by the vendor and also that the New Umtru HEP was not ready as this line is an ATS of the New Umtru HEP. 5. No issues of forest clearance. 6. Line parameter: one circuit only of the 132 kV D/C line - 0.14 ckm, 132 kV S/C line - 1.07 ckm 7. The total expenditure incurred is Rs.448.76 Lakhs and is inclusive of 132 kV New Umtru - Umtru HEP line.
10	New Umtru - Umtru HEP	S/C	132	0	1	1	1	0		MAR-17	1. Date of award of contract is 05.02.2016. 2. Schedule date of completion work 05.05.2016. 3. The 132 kV line was completed on 11.11.2016 and commissioned on 25.03.2017. 4. Delay was due to delay in supply of conductor for line by the vendor and also that the New Umtru HEP was not ready as this line is an ATS of the New Umtru HEP. 5. No issues of forest clearance. 6. Line parameter: one circuit only of the 132 kV D/C line - 0.14 ckm and 132 kV S/C line - 0.36 ckm 7. The total expenditure incurred is Rs. 448.76 Lakhs and is inclusive of the cost of 132 kV New Umtru HEP - Norbong -EPIP-II line.
11	Rongkhon S/S - Ampati	D/C	132	33	102	102	102	32		DEC-18	1. Date of award of contract is 29.07.2011. 2. Schedule date of completion was 29.07.2012. 3. Anticipated date of completion is December, 2018. 4. Delay is due to heavy flood damage in Garo Hills in September 2014, and also due to fund flow constraint and RoW issues. 5. No issues on forest clearance and no court cases. Work is presently under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
M. P. POWER GENERATING CORPORATION LIMITED(MPPGCL)											
1	Sailana - Ratlam	D/C	220								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
M.P. POWER TRANSMISSION CORPORATION LIMITED(MPPTCL)											
1	Ashta - Ujjian (GEC-I)	D/C	400	179	257	79	35		FEB-20	MAR-19	
2	Dada Dhuniwale TPP - Moondi Pooling Point	D/C	400	80							
3	DBTPS - Vindhyachal PS (Quad) line	D/C	400	0							
4	Handia - Ashta(2nd stage)	D/C	400	180							
5	Indore (PGCIL) - Ujjian (GEC-I)	D/C	400	85	117	95	79	16	NOV-19	MAR-19	
6	LILO of Bhilai - Seoni at Balaghat / Kirnapur	D/C	400	30	10	9	4	0	MAR-19	MAR-19	
7	LILO of Damoh - Bhopal at Sagar	D/C	400	40							
8	LILO of Indira Sagar - Satpura at Handia	D/C	400	40							
9	LILO of Indore - Itarsi at Handia	D/C	400	40							
10	LILO of Khandwa (PGCIL) - Rajgarh at Chhegaon	D/C	400	20							
11	LILO of Nagda - Rajgarh at Badnawar	D/C	400	40	22	21	14	5	MAR-19	MAR-19	
12	LILO of one ckt of Khandwa (PGCIL) - Rajgarh (PGCIL) at Chhegaon	D/C	400	20							
13	LILO of one ckt. of Satna (PGCIL) - Bina(PGCIL) at Sagar (GEC-I)	S/C	400	56	79	69	4		JAN-20	MAR-19	
14	LILO of one ckt of Vindhychal - Satna at Nigrie	D/C	400								
15	MalwaTPP(Stage-II)-Pithampur	D/C	400	284	380	357	321	156		SEP-18	Work Under Progress
16	Moondi Pooling Point - Handia	D/C	400	240							
17	Nagda - Mandsaur (GEC-I)	D/C	400	137	199	141	56		FEB-20	MAR-19	
18	Nagda - Ujjain line (GEC-I)	D/C	400	53	149	102	30		FEB-20	FEB-20	
19	Pithampur - Badnawar DCDS	D/C	400	140	201	194	160	65		SEP-18	Work Under Progress
20	Pithampur - Moondi Pooling Point	D/C	400	280							
21	REVA TPP - Moondi Pooling Point	D/C	400	70							
22	Shri Singaji TPP - Moondi Pooling Point	D/C	400	40							
23	Ashta - Shajapur	D/C	220	95							
24	Badnawar - Kanwan line (GEC-I)	D/C	220	64	103	83	0		JUL-19	MAR-19	
25	Badod - Nalkheda (GEC)	D/C	220	70							
26	Badod - Nipaniya line PS	D/C	220	9						SEP-17	
27	Badod - Susner (GEC-I)	D/C	220	0							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
28	Badwar PS - PGCIL S/s	D/C	220	4	8	2	0	0		JUN-18	Work to be commenced.
29	Betul - Gudgaon (GEC-I)	D/C	220	94	158	153	113	30	JAN-20	MAR-19	
30	DCDS Barsitadesh PS - PGCIL S/s	D/C	220	2	7	7	7	2		MAY-18	Ckt. - I charged on 17.06.2018
31	DCDS Ramnagar pahad PS - PGCIL S/s	D/C	220	5	13	13	13	5		MAY-18	Line work completed. Ckt-I charged on 22.07.2018
32	Julwaniya - Kukshi	D/C	220	160	200	108	34			MAR-20	
33	Julwaniya - Sendhwa (GEC-I)	D/C	220	70	123	113	89	12	OCT-19	OCT-19	
34	Kanwan - Dhar line (GEC-I)	D/C	220	62	106	76	19		JUL-19	JUL-19	
35	Katni - Damoh	D/C	220	220							
36	LILO of 2nd Ckt. Birsinghpur - Amarkantak line at Shahdol S/s	D/C	220	11	24	24	24	11		APR-18	Commissioned 02/18 (Late Reported).
37	LILO of 2nd Ckt. of Itarsi (MP) - Hoshangabad (PG) at Itarsi (PG) line	D/C	220	1	0	0	0	1		APR-18	Commissioned 08/17 (Late Reporeted).
38	LILO of Both ckt Badod -Kota - Modak at Suwasara S/s	D/C	220	18	16	16	16	18	JUN-18	JUN-18	Commissioned 06/18.
39	LILO of both ckt Indore - Pithampur at Indore	D/C	220	8							
40	LILO of both ckt. Nagda - Neemuch at Mandsaur S/s (GEC-I)	D/C	220	103	136	48	0		FEB-20	FEB-20	
41	LILO of both ckt Nagda - Ujjain at Ujjain	D/C	220	40							
42	LILO of both Ckt. of Badnagar- Ratlam At Badnawar 400 kV S/S	D/C	220	24	28	24	5		MAR-17	MAR-20	Work stopped.
43	LILO of Both ckt. of Badod - Ujjain at Ujjain	D/C	220	80							
44	LILO of both ckt of Ratlam - Badnagar at Badnawar	D/C	220	40	0	0	0				double entry
45	LILO of Handia - Barwaha at Handia	D/C	220	40							
46	LILO of Indore-II - Ashta at Shankargarh	D/C	220	20							
47	LILO of Jabalpur - Amarkantak at Gorabazar	D/C	220	4							
48	LILO of one Ckt of Ashta- Dewas line at 220 kV S/S Chapda S/S	D/C	220	66	104	18	0		APR-17	MAR-20	Work Stopped.
49	LILO of one ckt of Bansagar (Tons) - Satna at Sirmour	D/C	220	2							
50	LILO of one ckt of Bina - Gwalior at Datia	D/C	220	10							
51	LILO of one ckt of Bina - Sagar at Bina	D/C	220	10							
52	LILO of one ckt of Indore - Barwaha at Simrol	D/C	220	13							
53	LILO of one ckt of Pithampur - Rajgarh (PGCIL) at Dhar	D/C	220	4							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
54	LILO of Ratlam - Badnagar at Badnawar	D/C	220	40	0	0	0				double entry
55	LILO of Ratlam-Daloda line at Jaora (GEC-I)	D/C	220	7	13	13	0		JUL-19	JUL-19	
56	LILO of second ckt. Nagda - Neemuch line at Daloda s/s	D/C	220	25	35	35	24	7	DEC-17	MAR-19	Work under progress.
57	LILO of second ckt of Auraiya - Malanpur at Mehgaon	D/C	220	6							
58	LILO of second ckt of Damoh - Tikamgarh at Damoh	D/C	220	10							
59	Maheshwar (HEP) - Rajgarh (Dhar)	D/C	220	230							
60	Mandsaur (Sitamau) - Marut Shakti Pool (GEC-I)	D/C	220	92	145	82	17		FEB-20	JUL-20	
61	Morena (400kV S/s CWRTL Adani Group) - Sabalgarh DCDS line	D/C	220	115	290	290	282	174	JUN-17	JUN-17	49.37 ckm. from Morena WCRTL Adani Group to Morena 220KV S/s line has been charged on 31.03.2018. Remaining work in progress.
62	Morena - Malapur	D/C	220	80							
63	Morena SP - Morena s/s (ISTS) line (GEC-II)	D/C	220	0							
64	Neemuch - Ratangarh line (GEC-I)	D/C	220	85	144	63	21		JAN-20	JAN-20	
65	Pithampur -Depalpur	D/C	220	71	129	126	63		JUN-17	MAR-20	
66	Pithampur - Gandhinagar	D/C	220	60							
67	Rajgarh (B) - Nalkheda (GEC)	D/C	220	144							
68	Rajgarh - Susner (GEC-I)	D/C	220	0							
69	Sailana - Ratlam switching (GEC-I)	D/C	220	66	114	114	99	9	JUL-19	JUL-20	
70	Satna - Chhatarpur (2nd ckt)	S/C	220	160	0	0	0	112		MAR-19	Work under progress.
71	Second circuiting of Ratlam - Daloda line (GEC-I)	S/C	220	72	0	0	0	65	JUL-19	JUL-19	
72	Shujalpur - Narsinghgarh Line	D/C	220	44	144	84	24		JUN-17	MAR-20	Work stopped.
73	Ujjain - Dewas	D/C	220	90							
74	Ujjain - Nalkheda (GEC)	D/C	220	200							
75	Ujjain - Susner (GEC-I)	D/C	220	0							
76	2nd Circuiting of Agar - Susner (GEC-I)	S/C	132	0							
77	2nd Circuiting of Ashta- Ichhawar (GEC-I)	S/C	132	0							
78	2nd Circuiting of Birsinghpur - Shahdol (GEC-I)	S/C	132	40	0	0	0			MAR-19	
79	2nd Circuiting of Mahidpur - Zarda (GEC-I)	S/C	132	0							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
80	2nd Circuiting of Maihar - Amarpatan (GEC-I)	S/C	132	26	0	0	0			MAR-19	
81	2nd Circuiting of Nalkheda - Moman Badodiya (GEC-I)	S/C	132	0							
82	2nd Circuiting of Sabalgarh - Vijaypur (GEC-I)	S/C	132	0							
83	2nd Circuiting of Sidhi - Mauganj (GEC-I)	S/C	132	46	0	0	0			MAR-19	
84	2nd Circuiting of Susner - Jeerapur (GEC-I)	S/C	132	0							
85	2nd Circuiting of Tarana - Makdon (GEC-I)	S/C	132	0							
86	Agar - Makdon (GEC-I)	D/C	132	0							
87	Alot - Zarda (GEC-I)	D/C	132	0							
88	BLA- Gadarwara line	D/C	132	0							
89	Gudgaon(220) - Gudgaon(132) (GEC-I)	D/C	132	19	35	1	0			MAR-19	
90	Kanwan (220) - Kanwan (132) (GEC-I)	D/C	132	26	43	20	0			MAR-19	
91	Kanwan (220) - Teesgaon (GEC-I)	D/C	132	24	45	34	0			MAR-19	
92	LILO of both circuits of Susner- Jeerapur line at Susner (GEC-I)	2xD/C	132	0							
93	LILO of both circuits of Ujjain-Tarana line at Ujjain 400 kV s/s (GEC-I)	2xD/C	132	0							
94	LILO of Both ckt Badod - Suwasara at Suwasara S/s	D/C	132								
95	LILO of Both ckt Neemuch - Mandsaur at Mandsaur S/s (GEC-I)	D/C	132	143	0	0	0			MAR-19	
96	Ratangarh(400)- Ratangarh(132) (GEC-I)	D/C	132	4	8	0	0			MAR-19	
97	Sailana(400) - Sailana(132) (GEC-I)	D/C	132	37	69	26	0			MAR-19	
98	Second circuiting of Alot - Sitamau 132 kV line (GEC-I)	S/C	132	40	0	0	0			MAR-19	
99	Second circuiting of Jhabua - Meghnagar 132 kV line (GEC-I)	S/C	132	26	0	0	0			MAR-19	
100	Second circuiting of Rajgarh-Jhabua 132 kV line (GEC-I)	S/C	132	48	0	0	0			MAR-19	
101	Second circuiting of Rajgarh - Petlawad 132 kV line (GEC-I)	S/C	132	54	0	0	0			MAR-19	
102	Sendhwa (220) - Pansemal (132) (GEC-I)	D/C	132	95	165	19	0			MAR-19	
103	Sendhwa (220) - Sendhwa (132) (GEC-I)	D/C	132	12	16	0	0			MAR-19	
104	Susner - Nalkheda (GEC-I)	D/C	132	0							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ORISSA POWER TRANSMISSION CORPORATION LTD.(OPTCL)											
1	IB - Lapanga	D/C	400	40	62	62	62	40	JUN-13	AUG-18	The ckm should be corrected to 42.044ckm
2	Bhanjanagar - Aska	D/C	220	80	105	105	105	56	JUN-20	MAR-19	The ckm may be revised to 56 ckm due to re-routing of the line
3	Bolangir - Kesinga	D/C	220	160	323	295	264	0	JAN-15	DEC-18	
4	Cuttack (OPTCL) - Pratapsasan	D/C	220	96	172	51	3	0		MAR-19	Re-tendering done by offloading from the Executing Agency
5	Jayanagar (OPTCL) - Jayanagar (PGCIL)	D/C	220	17	37	37	37	16		DEC-18	
6	Katapalli-Kiakata	D/C	220	250	418	0	0		JAN-20	JAN-20	
7	Kesinga - Baliguda	D/C	220	200	376	295	195		JUN-17	MAR-19	
8	Keunjhar - Keunjhar PG	D/C	220	15	31	31	30	13	SEP-17	AUG-18	
9	LILO of Balimela-Malkangiri at Gobindpalli	S/C + D/C	220	99	146	40	0		JAN-20	JAN-20	
10	LILO of (Existing) Bhanjanagar - Meramundali at Narasinghpur	D/C	220	10	21	21	21	10		AUG-18	
11	LILO of Meramundali - Duburi Ckt-I at Goda	D/C	220	10	24	24	24	9	MAR-17	MAR-19	
12	LILO of one ckt Indravati - Theruvali at Kashipur	D/C	220	7	13	12	12	2	DEC-16	AUG-18	
13	LILO of one Ckt. of Bhanjanagar - Meramundali at Daspalla	D/C	220	60	113	0	0		JAN-20	JAN-20	
14	LILO of one Ckt. of Budhipadar-Basundhara at Lephripara s/s	D/C	220	10	19	0	0		MAY-19	MAY-19	
15	LILO of one ckt of Indravati - Thervali line at Jaypatna	D/C	220	32	66	27	0	0	FEB-18	MAR-19	
16	LILO of one ckt. of Rengali-Barkote at Deogarh	D/C	220	25	50	13	0		MAY-19	MAY-19	
17	Malkangiri - Kalimela	S/C	220	67	128	128	128	0	FEB-18	MAR-19	
18	Pandiabili PGCIL - Pratapsasan line	D/C	220	58	107	90	76	0	MAR-17	MAR-19	
19	LILO of Aska - Bhanjanagar at Aska line	S/C	132	12	0	0	0		MAR-18		May be deleted

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
POWER AND ELECTRICITY DEPARTMENT, MIZORAM(P&ED Mizo)											
1	2nd evacuation line : Tuirial HEP to Sihhmui via Bawktlang	S/C	132	105							Concept Note is being submitted
2	Bairabi to W.Phaileng via Mamit	D/C	132	74	0	0	0				Sanction received from NEC. Preliminary survey started
3	Bawktlang (Kolasib) S/S - Sihhmui S/S	D/C	132	71	135	135	135	47		DEC-16	The 132KV Sihhmui substation was constructed by P&E, Govt. of Manipur and completed on 31.03.2016. Line has completed.
4	LILO of 2nd ckt of Tuirial-Aizwal at Kolasib	D/C	132	105	0	0	0				Funding of project is yet to be identified
5	LILO of Zemabawk - W.Phaileng at Sihhmui	S/C	132	5	0	0	0	0		DEC-13	Approval from State Govt. obtained
6	Luangmual to Sihhmui	D/C	132	16							Work progress is 28 percent due to ROW problem since the line is to be constructed through city area
7	Melriat to Khumtung	D/C	132	25							Proposal stage
8	Sihhmui s/s to Airport road Sihhmui(to re-align existing W.Phaileng line	S/C	132	11							Proposal stage. Fund will be sought from NEC/DoNER
9	Tuirial HEP - Bawktlang (Kolasib) S/S	S/C	132	42	85	85	85	42		FEB-17	Line completed on Mar-17.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
POWER TRANSMISSION CORP. OF UTTARAKHAND LTD.(PTCUL)											
1	Kuwari Pass (Pipalkoti)-Karanprayag - Srinagar	D/C	400	184	0	0	0	0		SEP-19	All 3 packages had been awarded in Sep 2017.
2	LILO of Loharinagpala - Koteswar at Pala - Maneri	D/C	400	10	0	0	0	0			The work at Pala Maneri HEP stopped as per GOI order.
3	LILO of Vishnu Prayag - Muzaffarnagar at Tapovan Vishnugarh HEP	D/C	400	2	0	0	0				PTCUL representative requested CEA to allow LILO of 400 KV DC Vishnuprayag-Muzaffarnagar line at Pipalkoti as an alternate arrangement for power evacuation of Tapovan Vishnugad (NTPC). PTCUL representative was advised to take up matter with UPPTCL alongwith detail System Study report as UPPTCL is the owner of 400 KV DC Vishnuprayag-Muzaffarnagar Line and subsequently take up with CEA for approval of Standing Committee of power system in NR. The System Study Report may also be submitted to CEA and PGCIL.
4	Loharinagpala-Koteswar line	D/C	400	180	0	0	0	0			The work at Loharinagpala HEP stopped as per GOI order.
5	Srinagar - Kashipur	D/C	400	304	0	0	0	0		SEP-20	Award for the scheme is expected by July 2018. Implementation time of 26 months has been specified in the tender document from the date of award.
6	Tapovan Vishnugadh - Kunwari Pass (Pipalkoti)	D/C	400	36	0	0	0			DEC-19	Route alignment and forest proposal preparation is in progress.
7	Vishnugad - Kuwari Pass (Pipalkoti)	D/C	400	40	62	0	0	0		DEC-18	Construction of 400 KV DC Vishnugad-Pipalkoti line & LILO of 400 KV DC Vishnuprayag-Muzaffarnagar at Piapalkoti is under progress. Rroute alignment, profile has been finalized and forest case preparation is under process. Completion period of line as amended is 02 years from 26.09.2016.
8	Almora-Pithoragarh	D/C	220	146	0	0	0	0		DEC-16	Revised DPR under preperation.
9	Arakot -Mori and LILO of Arakot -Mori at Hanol Tuni	D/C	220	94	0	0	0	0		MAR-18	Land for construction of S/s is being searched. Construction of line will be planned as per Connectivity Schedule of Generators in Yamuna Valley.
10	Devsari-Karanprayag	D/C	220	52	0	0	0	0		NOV-17	Construction of line will be planned as per Connectivity Schedule of Generators in Alaknanda Valley.
11	Jakhol -Sankri -Mori and LILO of Jakhol -Sankri -Mori at Natwar Mori	D/C	220	76	0	0	0	0		MAR-18	Construction of line as per Conectivity Schedule of Generators in Yamuna Valley.
12	Joshimath - Kunwari Pass (Pipalkoti)	D/C	220	40	0	0	0			DEC-17	Contract has been terminated on 23.01.2017 as per the stay order of Honble Supreme Court for Construction of Hydro electric project of Lata Tapovan HEP(171MW) after June 2013 Natural Disaster in Utrakhand State and also non availability of Land at Pipalkoti for construction of 400KV Substation and huge agitation of local public on prposed land.
13	Lakhwar- Dehradun	D/C	220	60	0	0	0				Route Survey has been completed. Tower schedule and profile of line has been approved. Principal approval obtained from MOEF on dated 11/09/2017. Proposal for transfer of land (73.36 Hect.) for compensatory afforestation was submitted to DM, Dehradun on dated 14/09/2017. SDM directed to Tehsildar on 03/10/2017 for further necessary action. Total Progress 12%

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
14	Lata Tapovan- Joshimath	D/C	220	24	36	0	0	0		DEC-17	Contract has been terminated on 23.01.2017 as per the stay order of Honble Supreme Court for Construction of Hydro electric project of Lata Tapovan HEP(171MW) after June 2013 Natural Disaster in Uttrakhand State and also non availability of Land at Joshimath for construction of 220 KV Substation.
15	LILO of Baramwari - Srinagar at Singoli Bhatwari	D/C	220	5	260	70	0	0		MAR-19	Contractual issue. PTCUL was requested by CEA to resolve the contractual issue of Baramwari Srinagar 220 KV D/C line and complete it matching with the commissioning of Singoli Bhatwari HEP to avoid power evacuation from the project.
16	LILO of Kashipur - Pantnagar line at Jaffarpur	D/C	220	12	0	0	0			SEP-17	Work awarded to M/s Vijay Roy and Company, Bihar. Details servay, Tower es parting data and Tower profile work has been completed.
17	LILO of Lakhwar- Dehradun at Vyasi	D/C	220	16	0	0	0		DEC-18		Route Survey has been completed. Tower schedule and profile of line has been approved. Principal approval obtained from MOEF on dated 11/09/2017. Proposal for transfer of land (73.36 Hect.) for compensatory afforestation was submitted to DM, Dehradun on dated 14/09/2017. SDM directed to Tehsildar on 03/10/2017 for further necessary action. Total Progress 12%
18	LILO of Mori - Dehradun line at Nogaon	D/C	220	10	0	0	0			MAR-18	Construction of line as per connectivity schedule of generations in Yamuna Valley
19	LILO of Nandprayag -Karanprayag at Langrasu	D/C	220	16	0	0	0	0		NOV-17	Construction of line as per Schedule of construction of Langrasu.
20	LILO of Rishikesh-Dehradun at Harrawala	D/C	220	1	0	1	1	0		OCT-17	Work awarded to M/s Kanohar Electricals Ltd. Noida
21	LILO of Vyasi HEP - Dehradun at Dehradun (PG) S/S	D/C	220	70	0	0	0	0		DEC-18	Route Survey has been completed. Tower schedule and profile of line has been approved. Principal approval obtained from MOEF on dated 11/09/2017. Proposal for transfer of land (73.36 Hect.) for compensatory afforestation was submitted to DM, Dehradun on dated 14/09/2017. SDM directed to Tehsildar on 03/10/2017 for further necessary action. Total Progress 12%
22	Mori -Dehradun	D/C	220	200	0	0	0	0		MAR-18	Construction of line will be planned as per Connectivity Schedule of Generators in Yamuna Valley.
23	Naitwar Mori HEP - Mori SS	D/C	220	0	0	0	0	0			
24	Puhana- Imlekhera (Pirankaliyar) (LILO of Roshanabad - Puhana)	D/C	220	10	21	21	19			DEC-17	Tower Foundation 21/21, Tower Erection 19/21, Total Progress 88%
25	Rudrapur(Brahmwani) - Ghansali-Srinagar line	D/C	220	182	260	70	0	0		MAR-19	Stage-II forest clearance is awaited. Possibility of commissioning the line in the matching time frame of generation project i.e. March 2019 is very low . Interim/ alternative arrangement for connecting the Singoli Bhatwari HEP to 220 kV grid is suggested.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
PUNJAB STATE TRANSMISSION CORPORATION LIMITED(PSTCL)											
1	LILO of both ckts. Rajpura Thermal s/s to Nakodar s/s at Doraha	2xD/C	400	22					MAR-18		
2	LILO of both lines Rajpura s/s- Lalru s/s at Mohali	D/C	400	14					MAR-18		
3	Goindwal Sahib - Bottianwala	D/C	220	129	203	203	203	129		AUG-18	Work completed. Commissioning pending due to ban on tree cutting by NGT. PTCC clearance pending
4	LILO of 1ckt RSP - Sarna at Shahpur Kandi PH-I and PH-II	D/C	220	18	0	0	0				Amount not yet deposited by Punjab State Power Corporation Limited.
5	LILO of 2nd Ckt. of PGCIL Jalandhar - Kotla Jangan (nakodar) line at Kartarpur	D/C	220	4	4	2	0	0	OCT-18	SEP-18	Work in progress
6	LILO of both ckts. Jamalpur s/s Dhandari Kalan-I s/s at Sherpur (Focal Point)	D/C	220	26					MAR-18		
7	LILO of one ckt. of 220KV Humbran - Ferozpur Road (Ludhiana) at 220KV Ladowal	D/C	220	25	44	37	37	19	DEC-16	SEP-18	Work in progress., court case pending. PTCC clearance pending.
8	LILO ofs - Jagraon at Ajital	D/C	220	6	10	7	3	0	SEP-18	SEP-18	Work in progress
9	Makhu - Algaon	D/C	220	101	159	158	155	96		NOV-18	Work is in progress. Foundation tender in process. Police protection sort. Ban on tree cutting by NGT, PTCC clearance pending , Court case pending
10	Makhu - Rashiana	D/C	220	92	148	148	145	88		NOV-18	Work is in progress.
11	Makhu - Taran Tarn	D/C	220	60							
12	Malout - Abohar	D/C	220	30	101	100	86	12		OCT-18	The line is SC on DC towers. Work is in progress. Ban on tree cutting, PTCC clearance pending
13	Moga - Mehal Kalan	D/C	220	105	170	170	170	105		AUG-18	Work completed. But commissioning pending due to ban on tree cutting. PTCC clearance pending.
14	Nakodar - Ladhowal	D/C	220	67	127	121	121	58		OCT-18	Pile type foundation, tender in process. Court case at TL78. PTCC clearance pending.
15	Rajpura - Devigarh	D/C	220	74	117	117	117	74		AUG-18	Work completed. Commissioning pending due to ban on tree cutting
16	Sarana- Kotli Surat Malli line	S/C on D/C	220	62	185	70	0	0			Work deferred for the timebeing.
17	Shahpur Kandi PH-I - Shahpur Kandi PH-II	D/C	220	10	0	0	0				Amount not yet deposited by Punjab State Power Corporation Limited.

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED(RVPNL)											
1	Akal (1)- Jaisalmer -2	D/C	400	50	0	0	0	0		MAR-19	NOC received from KFW for award of contract on 30.05.2018. LOA issued in favor of M/s Skipper on dated 01.06.2018.
2	Akal -Jodhpur (New)	D/C	400	445	620	620	618	444		AUG-18	Line is anti-theft charge on 220kV for 154.722kM on dated 23.06.2018.
3	Anta-Chhabra TPS	S/C	400	100	212	212	212	100	JUL-18	JUL-18	Ready for commissioning 07/18
4	Anta -Kota (PG) (Extension)	D/C	400	45	135	135	135	45		JUL-18	The line has been charged and commissioned on dated 09/07/2018 at 12:28 Hrs and synchronized from 400/220KV GSS PGCIL Kota on dated 09/07/2018 at 12:33hrs.
5	Barmer-Bhinmal (PG)	D/C	400	280	399	394	386	227		DEC-18	KFW funded scheme .W.O. awarded to M/S Monte Carlo. In principle approval issued by NHA I & Forest deptt. Route approval certificate issued.
6	Chittorgarh-Bhilwara	D/C	400	100	135	135	135	100		JUL-18	Ready for commissioning 07/18
7	Jaisalmer-2 - Akal line	S/C	400	100	0	0	0	0			NOC received from KFW for award of contract on 30.05.2018. LOA issued in favor of M/s Skipper on dated 01.06.2018.
8	Jaisalmer -2 -Barmer	D/C	400	260	390	322	298	169		SEP-18	KFW funded scheme. W.O. awaded to M/s TATA Project Ltd. Route approval certificate issued. Final approval issued by State Govt. on 01.06.2018.
9	LILO of Chabra TPS -Dahra at Anta (2nd ckt)	D/C	400	1	5	5	5	1		JUL-18	The above LILO line (400KV Anta-PGCIL Kota circuit) has been charged and commissioned on dated 09/07/2018 at 12:28Hrs and synchronized from 400/220KV GSS PGCIL Kota on dated 09/07/2018 at 12:33hrs. For 400 KV Anta- Chabra Line, charging documents have been submitted to L.D. on dated 17.07.2018. ABT meters are installed at Chabra end.
10	LILO of Jodhpur -Merta at Pooling station Badla	D/C	400	390	557	557	557	386		AUG-18	W.O. awarded to M/s TATA Project. Aviation , NHA I & PTCC approval pending. Work U.P. Line route is realigned near Kurja Village for approx 7 Km. Re-routing work started. 25 out of 25 tower erection completed in re-routing work. Stringing pending.
11	LILO of one circuit of Akal - Jodhpur (new) line at Jaisalmer-2 (GEC-I)	D/C	400	20	0	0	0	0		MAR-19	W/O not placed yet. Bid opened on dated 12.06.2018. Bid evaluation under progress. Analysis naote is circulated for TCBE meeting.
12	Phagi (Jaipur South) - Ajmer Ckt-II	D/C	400	106	0	0	0	106		MAY-18	Commissioned 04/18 (Late Reported).
13	Ramgarh -Bhadla	D/C	400	320	446	437	426	213		AUG-18	W/O awarded to M/S SEW Hydrabad. Aviation NOC issued. Forest involved, Approval awaited.
14	Suratgarh TPS - Babai (Jhunjhunu)	D/C	400	480	676	676	676	418	JAN-13	AUG-18	Work order awarded to M/s Aster Chennai. Aviation NOC received. Route approval certificate issued on 25.06.2018. Stringing & tower erection work under progress.
15	Ajmer (400 kV) - Bherunda (TK)	D/C	220	100	170	164	164	98		AUG-18	LOI has been issued vide 716 dt. 10.01.17 to M/s. Moji Construction, Jaipur. Work except forest area completed. In principal approval issued by Forest deptt. PTW issued on dated 26.07.2018.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
16	Akal- Jaisalmer-2 line (GEC-I)	D/C	220	150	0	0	0	0			NOC received from KFW for award of contract on 30.05.2018. LOA issued in favor of M/s Skipper on dated 01.06.2018.
17	Badisid-Bap	D/C	220	30	0	0	0	0		MAR-17	
18	Dhod-Danta Ramgarh	S/C	220	31	109	109	107	27		AUG-18	W.O. awarded to M/s Ramjee Power. work under progress.
19	Gajner - Chhatargarh line (GEC-I)	D/C	220	200	0	0	0	0		MAR-19	NOA issued on dated 05.06.18 in favor of M/s Man structural. Contract agreement is to be signed.
20	Jodhpur (400 kV GSS) - Banar	D/C	220	21	39	35	33	21	OCT-12	AUG-18	W.O. awarded to M/s Hitech. For Railway Crossing: Case submitted on 24.1.18, Demand note deposited on 21.06.18. Permission awaited.
21	Jodhpur CHB - Soorsagar	D/C	220	16	31	25	0	0		AUG-18	Work order issued on dated 10.05.2018 to M/S Astvinayak.Line route & survey work under process. Profile approved for 1.927 kMs. Revised profile approved for location no. 11(DB+6) to 16 (DB+3) with section length 1.270kM.
22	Jodhpur (New) - Barli (TK)	D/C	220	90	158	158	158	89	APR-10	AUG-18	Anti Theft charging on 132KV on 23.12.16
23	Jodhpur - NPH Jodhpur	D/C	220	12	15	5	0	0		AUG-18	W/O awarded to M/s Transrail on 26.12.17. Route profile for 2.222 kMs approved. 3 No. S/S completed. One D/C Monopole tower foundation design approval pending.
24	Kunda ki dhani-Purana Ghat (upgradation)	D/C	220	14	0	0	0	0			
25	LILO of 2nd Ckt Sikar (RVPN), Ratnagarh at Sikar	D/C	220	6	0	0	0	0		MAR-17	
26	LILO of Chandan- Pokaran at Pokaran	D/C	220	20	0	0	0	0		MAR-17	KFW funded scheme. PBG returned to the bidders, and Bid to be cancelled after receipt of NOC from KFW.
27	LILO of Kolayat -Bajju at Kolayat	D/C	220	20	0	0	0	0		MAR-17	under KFW. Scheme under review
28	LILO of PS 1- Bajju at PS 1/Bajju	D/C	220	20	0	0	0	0		MAR-17	under KFW
29	Mansarovar - Chambal (Cable System)	D/C	220	5	0	0	0	0			
30	PS 1 /Bajju -Bhadla	D/C	220	68	107	107	107	68		SEP-17	W.O. awarded to M/s RS Infra. Line charged on 33 KV on dt 08.02.16
31	Sirohi-Pindwara	S/C	220	23	80	74	62	10		JUL-18	W/O awarded to M/S Moji Construction , Permission to Work from Forest Deptt issued on 28.03.2018. Work started.
32	Soorpara - Banar line	D/C	220	21	39	35	33	21	AUG-11	JUL-18	W.O. awarded to M/s Hitech. For Railway Crossing: Case submitted on 24.1.18, Demand note deposited on 21.06.18. Permission awaited.
33	Chhatargarh - Loonkarnsar (GEC-I)	D/C	132	144	0	0	0	0			
34	Dahanu - Degchu GSS	D/C	132		0	0	0	0			

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
SIKKIM POWER DEVELOPMENT CORPORATION LTD.(SIKKIM)											
1	LILO of Teesta III - Rangpo 400 kv line at Dikchu (Interim connectivity)	D/C	400	1	2	2	12	1		FEB-17	Completed.
2	Legship - New Malli	D/C	220	20	35	35	35	20		JUN-18	Commissioned 10/17 (Late Reported).
3	Dikchu HEP - Dikchu Pool	D/C	132		0	0	0				Yet to award

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
TAMILNADU TRANSMISSION CORPORATION LTD.(TANTRANSCO)											
1	Ariyalur - Thiruvalam PGCIL	D/C	765	350	499	487	481	249		DEC-18	Work awarded to M/s.Transrail Works are under progress
2	North Chennai 765 KV PS - Ariyalur 765 KV s/s	D/C	765	380	790	156	4		APR-19	SEP-19	Work under progress.
3	Uppur SCTPP - Virudhunagar	D/C	765	204					MAR-21		
4	Virudhnagar - Coimbatore	D/C	765	498	0	0	0		MAR-21		Estimate is under preparation
5	Common point A of Thervaikandigai - Manali (8a)	D/C	400	54	82	82	82	54	SEP-17	JUL-17	Energised on 23.07.17
6	Ennore SEZ - North Chennai Pooling Station	D/C	400	24	0	0	0		SEP-18		Placing of order approved by the Board. LOA under perusal
7	ETPS exp.- Ennore SEZ	D/C	400	24	0	0	0		APR-19		Placing of order approved by the Board. LOA under perusal
8	ETPS exp. - North Chennai Pooling Station	D/C	400	24	0	0	0		SEP-18		Placing of order approved by the Board. LOA under perusal
9	ETPS to Tondiarpet point ATS	D/C	400	18	0	0	0		SEP-17	MAR-19	Part of the work awarded and is being taken up. For balance portion tender is to be floated.
10	Kayathar - Thennamapatti	D/C	400	48	76	71	26			SEP-19	Work are under progress.
11	LILO of Guindy 400 KV SS to Porur 230KV SS (UG)	S/C	400	10	0	0	0		JUN-17	AUG-18	Energised on 25.07.18
12	LILO of Karaikudi - Pugalur feeder-I at Vellalaviduthi	D/C	400	190	0	0	0			MAY-19	Work awarded Check survey under progress.
13	LILO of one ckt of Thappagundu - Anaikadavu 400 line at Udumalpet (PGCIL) S/S	D/C	400	40	60	60	48	4		SEP-18	Work under progress. ROW issued involved. Enter upon permission awaited from District Collector/ Thirupur & Dindigul
14	LILO of Pugalur - Kalivanthapattu line at Ariyalur 765 KV s/s	2xD/C	400	80	15	15	13	1	APR-17	MAR-19	Work under progress.
15	LILO of Sunguvarchatram - Alamathy at Vellavedu (Guindy)	D/C	400	16	43	33	14			MAR-19	Work are under progresws. ROW issues involved.
16	Manali - Korattur	D/C	400	11	19	19	19	6	APR-14	JUN-18	Work completed.
17	Manali - Pulianthoppe	D/C	400	9	0	0	0			MAY-19	Work awarded and check survey in progress.
18	Manali - Pulianthoppe S/S	S/C	400	40	0	0	0			MAY-19	Work awarded and check survey in progress.
19	Manjakuppam - Korattur	D/C	400	22	0	0	0		APR-17		OH line proposed instead of UG cable estimate under scrutiny
20	NCTPS - Alamathy Common Point - B (8b1)	D/C	400	4	0	0	0	4		JUL-17	line Energised on 23.07.17.
21	NCTPS Stage-II to Pulianthope Rearranging of North Chennai Pooling station to Pulianthope	D/C	400	44	0	0	0		SEP-17	MAR-18	Tender is under process.
22	Rasipalayam - Dharmapuri (Palavadi)	D/C	400	390	562	496	430	80	JUN-17	MAR-19	Work under progress. Row issues involved.
23	Sholinganallur 400 kV S/S (Perumbakkam) - Guindy 400 kV S/S	D/C	400	40	45	13	4			DEC-18	Work awarded. Stub setting under progress.RF Clearence to be obtained for 22 locations Pallikaranai Marsh Land.
24	Sholinganallur - Guindy	D/C	400	12	0	0	0			MAR-20	ReTender to be floated

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
25	Thennampatty - SEPC IPP	D/C	400	100					DEC-18		
26	Thervaikandigai - Korattur	D/C	400	5	9	9	9		APR-15	OCT-17	line Energised on 23.07.17.
27	Thervaikandikai - Korattur	D/C	400	74	104	88	65		APR-15	MAR-19	Court cases involved and is being followed up. Enterupon permission granted by District Collector for 22 Locations. Forest clearance awaited for 7 Location.
28	Tondiarpet point Puleanthope (Manali & NCTPS stage-II) (UG Cable)	D/C	400	21	0	0	0		SEP-17	MAR-18	BLTC Note for award of work is under approval.
29	Vellavedu - Guindy 400 kV S/S (U/G Cable)	D/C	400	40	0	0	0			MAR-18	ReTender to be floated.
30	Virudhnagar - Kamuthi	D/C	400	114	0	0	0		MAR-21		Estimate is under preparation
31	Virudhnagar - Kayathar	D/C	400	158	0	0	0		MAR-21		Estimate is under preparation
32	Virudhnagar - Thappagundu	D/C	400	160	0	0	0		MAR-21		Estimate is under preparation
33	Arasur - Gobi	S/C	230	48	190	190	190	48	DEC-16	MAY-18	Commissioned 05/18.
34	Basin Bridge - TNEB HQ (UG Cable)	S/C	230	23	0	0	0	0		MAR-19	Placing of order applied by the Board. LOA to be issued.
35	Checkanurani - Sembatty feeder	S/C on D/C	230	26	26	22	0		SEP-18	AUG-18	Work under progress
36	CMRL Central 230 kV SS to Pulianthope 400 kV SS (UG Cable)	S/C	230	3	0	0	0		SEP-17	MAR-19	Tender to be floated
37	CMRL Central Jail to proposed Mambalam 230kV GIS SS (UG Cable)	S/C	230	9	0	0	0		SEP-17	MAR-19	Tender under process. Price bid to be opened.
38	Dharmapuri (Palavadi) - Udanapally 230 kV SS	D/C	230	114	245	193	77		MAR-19	DEC-18	Work under progress.
39	Kamudhi s/s - Tiruchulis/s (Muthuramlingapuram) - Ckt-II	D/C	230	69	229	229	229	55		MAR-17	One ckt radially energised from Kavanoor end. Muthuramalingapuram to Kamudhi, a length of 68.84 Ckm energised on 20.02.17.
40	Karaikudy - Sembatty	S/C	230	136	559	559	559	136	DEC-11	MAY-18	Commissioned 05/18.
41	Koyambedu 230kV AIS - Guindy 230 kV GIS	S/C	230	8	0	0	0	8		MAY-18	Commissioned 05/18.
42	LILO in 230 kV Othakalmandapam - Palladam at the proposed Edayarpalayam 400 kV SS	D/C	230	20	0	0	0		SEP-18	MAR-19	Placing of order approved by the board . LOA to be issued.
43	LILO in 230 kV Othakalmandapam - Ponnapuram at the proposed Edayarapalayam 400 kV SS	D/C	230	50	0	0	0		SEP-18	MAR-19	placing of order approved by the board . LOA to be issued.
44	LILO in the existing 230 kV Neyveli TS-I Tiruvannamalai at Sankarapuram 230 kV SS	D/C	230	92	0	0	0		SEP-18	NOV-19	LOI issued on 07.05.18 Check survey in Progress.
45	LILO in the existing 230 kV Pasumalai - Alagarkoil at the proposed Samayanallur 230 kV SS	D/C	230	12	0	0	0		SEP-18	MAR-19	Tender under finalisation.
46	LILO in the existing 230 kV Shoolagiri - Karimangalam at the propsosed Uddanapally 230kV SS	D/C	230	30			3		SEP-18		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
47	LILO in the existing Dharmapuri (Palavadi) 400 kV SS to the proposed Uddanapally 230 kV SS	D/C	230	136	245	203	106		SEP-18	DEC-18	Work under progress.
48	LILO of Dharmapuri (Palavadi) 400 kV SS to the proposed Tirupattur 230 kV SS	S/C on D/C	230	75	0	0	0		SEP-18	JUN-19	Work awarded to M/s BGR . Check survey under progress.
49	LILO of existing 230 kV Shoolagiri - Vinnamangalam line at the proposed Tirupattur 230 kV SS	D/C	230	24	0	0	0		SEP-18	JAN-19	Work awarded and to be commenced.
50	LILO of Sriperumbadur- Arni at Sunguvarchatram	D/C	230	12	28	10	3	0	DEC-10	MAR-18	Due to long pending Court case, revised route is under study.
51	LILO of Sriperumbudur-Kadapperi at Porur 230KV SS (UG) Kadapperi to Porur (OH+UG)	D/C	230	28	0	0	0		MAR-18	MAR-19	For OH Portion work under progress.UG cable work awarded to M/s Universal cable on 16.02.17 Total section 12 Nos. Cable laying 2/12 laying in 2/12 sections completed. UG cable work awarded to M/s Universal cable on 16.02.17.Total section 12 nos. Cable laying in the section completed.
52	LILO of Tonidapet - Mylapore at TNEB HQ (UG Cable)	D/C	230	1	0	0	0	0		DEC-17	Cable already laid. Termination to be done
53	LILO the existing 230 kV Alundur - Thanjavur at the proposed Thuvankudy	M/C	230	80	0	0	0		SEP-18	MAR-19	Tender under process.
54	LILO the existing 230 kV P.P Nallur - Thanjavur at proposed Narimanam 230 kV SS	D/C	230	30	0	0	0		SEP-18	MAR-19	Placing of order approved by the Board. LOA to be issued.
55	LILO the existing 230 kV P.P.Nallur - Thiruvarur at the proposed Narimanam 230 kV SS	D/C	230	31	0	0	0		SEP-18	MAR-19	Placing of order approved by the board.LOA to be issued.
56	Neyveli 230/110 kV SS to the existing Thiruvannamalai and Cuddalore feeders.	D/C	230	18	13	10	1		SEP-18	AUG-18	Work awarded for the reach. Tender under neogotation for balance reach.
57	Neyveli - TS-II to the proposed Neyveli 230/110 kV SS	D/C	230	2	17	13	4		SEP-18	AUG-18	Work under progress.
58	NNtps to the proposed Neyveli 230/110 kV SS	D/C	230	6	4	4	4	2	SEP-18	AUG-18	Work completed.
59	Palladam - Ingur	S/C on D/C	230	62	249	239	209	38	APR-13	MAR-19	Severe Row issue between Loc NO 160-190. Committee suggested to execute the work in the original route.
60	Sholinganallur - KITS	D/C	230	24	50	47	44	21		AUG-18	Work under progress. Reserved forest clearance involved in 6 locations. Approval is also to be obtained from wet land authority and proposed is under scrutiny by wet land authority
61	Sriperumbudur -Korattur (Changing of conductor)	S/C	230	20	70	0	0	12	SEP-06	MAY-13	Line work is under modification. Revised administrative approval is under process.
62	Ulundurpet 230 kV SS to the proposed Sankarapuram 230 kV SS	S/C on D/C	230	60	0	0	0		SEP-18	MAR-19	LOI issued on 07.05.18 Check survey in Progress.
63	Vellalavidhuthi 400 kV SS to Nemmeli Thippayakudy 230 kV SS	S/C	230	45	0	0	0		SEP-18	NOV-19	Work awarded and check survey in progress.
64	Vellalaviduthi 400 kV SS to Mondipatti 230 kV SS	S/C on D/C	230	90	0	0	0		SEP-18	NOV-19	Work awarded and check survey in progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
65	Vellalaviduthi 400 kV SS to Thuvakudy 230 kV SS	S/C on D/C	230	140	0	0	0		SEP-18	NOV-19	Work awarded and check survey in progress.
66	Vellalaviduthi to the existing Pudukottaai 230 kV SS	S/C on D/C	230	55	0	0	0		SEP-18	NOV-19	Work awarded and check survey in progress.
67	Villupuram - Ulundurpet	S/C	230	55	183	181	124	20	MAR-12	SEP-18	Termination notice issued to M/s GET.Work awarded for balance work and under progress.
68	Basin Bride - Pulianthope (UG Cable)	S/C	220	2	0	0	0			MAR-19	Pulianthope - Basin Bridge - Work to be taken up an completion of Pulianthope 400 KV SS.
69	Common Point (from Karamadai) - Thudialur (2nd Circuit)	S/C	220	20	68	68	68	39	AUG-15	MAR-17	Both the Ckts energised on 19.12.16 and 06.02.17
70	Cuddalore - Veerapuram (SP Koil) Via Neyveli.	D/C	220	348	705	697	691	324	SEP-16	AUG-18	Work under progress. ROW issues involved in line work. 8 Foundations under ROW/Reserve Forest/ Railway Approval.6 Erections pending due to pole shifting/dismantlingapproval/shutdown approval.
71	Guindy - Porur GIS (Cable)	S/C	220	8	0	0	0	8		JUL-18	Commissioned 07/18.
72	Guindy - R.A.Puram S/S	S/C	220	8	0	0	0			AUG-18	cable laying completed. Termination to be taken up.
73	Ingur - Arasur (PGCIL)	S/C	220	54	229	185	166	28	SEP-16	DEC-18	Work under progress. Severe ROW issue.Enter upon permission requested from the District collector Tirupur. 18 Nos writ petition pending at High Court, chennai and yet to be listed.
74	Kavanoor - Karaikudi (Existing)	D/C	220	170	326	326	326	168	MAR-15	AUG-18	Work under progress.LC applied for OH Line crossing.
75	Kayathar - Tuticorin	D/C	220	113	230	230	230	113	DEC-16	JUL-18	Ready for Commissioning 07/18.
76	Kilpauk - CMRL Central Jail	S/C	220	10	0	0	0			JUL-18	Tender opened on 07.03.18 and Technical evaluation is under process.
77	LILO of Existing Paramathi - Alundur at Valayapatty	D/C	220	60	116	110	110	44		SEP-18	Work under progress.PWD approval obtained for river crossing at 6 locations.
78	LILO of Myvady - Pugalur at Kurukathi	D/C	220	62	124	124	124	62		JUL-18	OPGW Stringing to be completed.
79	LILO of Shoolagiri - Karimanagalam at Uddanapalli	D/C	220	1	0	0	0	1		JUL-18	Commissioned 07/18.
80	LILO of the exisiting 230 kV Ingur - Kurukathi - Palladam feeder at sanctioned Rasipalayam 400 kV S/S	D/C	220	50	61	7	0			SEP-18	Work held up due to ROW issues.
81	LILO of the exisiting 230 kV Myvady - Kurukathi - Pugalur feeder at sanctioned Rasipalayam 400 kV SS	D/C	220	40	93	47	15			SEP-18	Work held up due to ROW issues.
82	Ottiyambakkam - Kits S/s	D/C	220	24	50	47	44	21		MAY-19	Work under progress. Reserved forest clearence involved in 6 locations. now proposal is at conserveter of forest Chennai.
83	Ottiyambakkam - Omega	D/C	220	70	150	147	141	32	APR-14	MAR-19	works are under progress. Forest clearence approval is under process for 3 locations.
84	Shoolagiri - Hosur S/s	D/C	220	60	93	91	85	28		AUG-18	Work under progress.
85	Veeranam-Tirunelveli (PG)(GEC-I)	S/C on D/C	220	31	0	0	0	31		JUL-18	Commissioned 12/17 (Late Reported).

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED(APTRANSCO)											
1	Chilakaluripeta (PG) to Chilakaluripeta (AP)	D/C	400	64	0	0	0		AUG-19	AUG-20	
2	Elluru-Gudivada (Q)	D/C	400	160	0	0	0		AUG-19	AUG-20	Preliminary Survey works under progress
3	Gani/ Panyam - Kurnool (GEC-II)	D/C	400	33	50	50	50	33		JAN-17	Commissioned 07/17 (Late Reported)
4	Gudivada-Chilakaluripeata (Q)	D/C	400	206	0	0	0		AUG-19	AUG-20	
5	Hindupur - Uravakonda	D/C	400	253	350	344	339	223	OCT-17	SEP-18	Works nearing completion.
6	Jammalamdugu-Gani (QM)	D/C	400	240	0	0	0		AUG-19	MAR-19	The scheme containing this Tr.line is posed to NCEF Grant.Soon after receipt tenders will be called for.
7	Jammalamdugu-Mylavaram QM	D/C	400	2	0	0	0		AUG-18	DEC-19	Tender published on ap-e-procurement platform on 13.06.2018.
8	Kalpaka - Maradam line	D/C	400	230		0	0	230		APR-18	Commissioned 04/18.
9	Kondapalli TPS- Nunna	D/C	400	44	0	0	0				Commissioned Oct-09
10	LILO of 400kV Kalpaka-Vemagiri at Kallpaka	D/C	400	40	0	0	0		AUG-20	AUG-20	
11	LILO of 400kV VTS-Sattenapalli at CRDA Amaravathi SS-I	D/C	400	40	0	0	0		AUG-20	MAR-20	
12	LILO of 400kV VTS-Sattenapalli at CRDA Amaravathi SS-II	D/C	400	40	0	0	0		AUG-21	AUG-21	
13	LILO of both the Ckt.of Uravakonda-Jammalamadugu to Talaricheruvu SS	D/C	400	3	6	5	4		AUG-18	SEP-18	Line Survey works are completed.Please change the line length as in ckm as 3 ckm.Tower Foundation and Erection works under progress.
14	LILO of chittoor APGENCO Krishnapatnam Rachagunneri SS	D/C	400	180	179	47	0		AUG-18	MAY-19	Detailed purchase order issued on 31.01.2018.Survey works and Tower Foundation works under progress.
15	LILO of existing VTS-Sattenapalli at oroposed Inavolu/Thullurs SS	D/C	400	20	0	0	0		AUG-18	MAR-20	
16	LILO of Hindupur - Kadapa (Cuddapah) at NP Kunta PS (GEC-II)	D/C	400	18							
17	LILO of Kadapa (Cuddapah) - Kolar S/C line at NP Kunta PS (GEC-II)	D/C	400	14							
18	LILO of Vemagiri-I Sattenpali at Eluru	D/C	400	40	0	0	0		AUG-18	AUG-20	Tenders will be called for shortly.
19	MAilavaram - Kondapura (Jammalamadugu) (GEC-II)	D/C	400	0	0	0	0			DEC-19	Tenders published on AP e-Procurement platform on 13.06.2018
20	Narnoor-Aspiri (QM)	D/C	400	180	0	0	0		AUG-19	OCT-20	
21	NTTPS, Vijayawada TPS-existing Sattenapalli SS	D/C	400	120	0	0	0		AUG-18	MAR-20	
22	Numa - Juyarni	D/C	400	112	166	165	162	70		JUN-16	Not belongs to APTRANSCO
23	Polavaram-Kamavarapukota (QM)	D/C	400	140	0	0	0		AUG-19	AUG-20	
24	Sattenapalli 400kV s/s - Podili s/s	D/C	400	215	299	299	298	194	JUL-17	AUG-18	Works under progress.
25	Urvakonda-Uravkonda-II	D/C	400	100	0	0	0		AUG-18	MAR-20	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
26	Vemagiri - Kamavarapukota	D/C	400	185	268	154	110	23	OCT-17	DEC-18	Works under progress.
27	Chittoor 400 kV SS-Mananapalli	D/C	220	130						MAR-17	
28	Garividi-Bobbili	D/C	220	75	130	126	115	51		DEC-16	Works are under progress
29	Garividi - Garividi	D/C	220	70							
30	Garividi - Pydibhimavaram	D/C	220	100							
31	Hindupur (400) - Hindupur (220)(GEC-I)	D/C	220	40							
32	Hindupur (400) - Pampanur Tanda (220)(GEC-I)	D/C	220	180							
33	Hindupur - Penukonda	D/C	220	253							
34	Jammalamadugu (400) - Tadipatri (220) (GEC-I)	D/C	220	80							
35	Jammalamadugu - Betamacherla	D/C	220	136							
36	Jammalamadugu - Chakrayapet	D/C	220	172	296	283	281	164	JAN-15	NOV-16	Line works are under progress
37	Jammalamadugu - Porumamilla	D/C	220	198	338	328	327	193	JAN-15	OCT-16	Works are under progress. 10 Nos tower foundations and 2.8 km stringing in Forest reach are pending for want of forest clearance.
38	Jammalamadugu - Tirumalayapalli	D/C	220	54	89	80	60		JUL-14	DEC-16	works are under progress.
39	Kalikiri - Kalikiri line	D/C	220	8					JUN-18		
40	Kalikiri - Madanapalli line	D/C	220	30					MAR-19		
41	Kalyandurg-Anantapur	S/C	220	61						DEC-16	
42	Kamavarapukota - Kamavarapukota	D/C	220	30	16	7	0	0		SEP-16	Works are under progress
43	Kamavarapukota - Nuziveedu	D/C	220	90							
44	LILO of Both ckt Pulivendula - Hindupur at Gollapuram	D/C	220	200	91	66	41	0	DEC-14	SEP-16	Works are under progress.
45	LILO of Pendurthy - Garividi at Garividi	D/C	220	140	202	29	0	0			Works are under progress
46	LILO of Podili - Nellore at Atmakur	D/C	220	80							
47	LILO of Uravakonda - Kalyandurga at Borampalli	D/C	220	22							
48	Muddanur-Anantapur (3rd line)	S/C on D/C	220	100						DEC-16	
49	Muddanur (RTPP) - Dharmavaram	D/C	220	200							
50	Narketpally_Suryapet	S/C on D/C	220	60						DEC-16	
51	Narsapur-Doultabad	S/C	220	15						DEC-16	
52	Narsapur-Manoharabad	S/C	220	15						DEC-16	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
53	Nirmal-Nandipeta	S/C	220	20						DEC-16	
54	Nizamabad-Janakampeta	S/C	220	10						DEC-16	
55	Oddugudem-Koyagudem	D/C	220	20						DEC-16	
56	Oglapur(Warangal 400 kV SS)- Warangal 220 kV SS	D/C	220	36						DEC-16	
57	Peddapuram-Koruprolu	D/C	220	130						MAR-17	
58	ppannadorapalem - Bobbili (Ckt-II)	D/C	220	84							
59	Sattenapalli - Guntur	D/C	220	110							
60	Somayajulapalli - Gani/Panyam S/S	D/C	220	20							
61	Uravakonda - Kalyanduring	D/C	220	100	160	147	137	42	NOV-14	OCT-16	Works are under progress.
62	Badvel-Porumamilla (2nd Ckt) (GEC-I)	S/C on D/C	132	0							
63	LILO of Both Circuits of Badvel-Porumamilla at Porumamilla(GEC-I)	M/C	132	4							
64	LILO of both circuits of Suzlon Wind-Jammalamadugu(132) at Jammalamadugu(400) (GEC-I)	M/C	132	24					MAR-18		
65	Penukonda(220) - Penukonda (132)	D/C	132	20							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
Transmission Corporation of Telangana Limited(TSTRANSCO)											
1	Vadarevu - Amangal	S/C	765	240	0	0	0	0		AUG-16	
2	Chandlapur SS to Tukkapur SS (TMDC)	D/C	400	60					SEP-17		
3	Damacherla TPP - Choutuppal	D/C	400	300					SEP-18		
4	Damacherla TPP - Dindi	D/C	400	280					SEP-18		
5	Damaracherla TPP - Jangaon	D/C	400	310					SEP-18		
6	Damaracherla TPP - Maheswaram (TS)	D/C	400	310					SEP-18		
7	Jangaon - Tippapur LI	D/C	400	138	193	193	159	20	SEP-18	JUN-18	Profiles handed over on 27.02.2017, works are Under Progress.
8	Julurupadu - Jangaon	D/C	400	349	489	468	386	140	SEP-18	SEP-18	works are U/P.
9	Julurupadu SS - Manuguru TPP	D/C	400	222	313	313	310	221	MAR-17	OCT-17	Work Under Progress .
10	LILO of 2nd Ckt. VTS- Malkaram to Suryapet	D/C	400	4	9	9	9	7	AUG-17	APR-18	Commissioned 04/18.
11	LILO of 400kV Gajwel - Yeddumallaram (Shankarpally) Ckt.-II at Narsapur S/S	D/C	400	5	0	0	0	5		JUN-18	Commissioned 06/18.
12	LILO of both Ckt. KTPP - Gajwel line to Chandlapur SS (TMDC)	M/C	400	164					SEP-17		
13	LILO of both Ckt. of Nedunuru - Telangana STPP line to Yellampalli	M/C	400	40					SEP-17		
14	LILO of both Ckt. of SCCL - Gajwel line to Ramadugu SS (QMDC)	D/C	400	72					SEP-17		
15	LILO of both ckt. of SCCL - Ramadugu QMDC line to Yellampalli SS	M/C	400	32					SEP-17		
16	LILO of Jaipur - Nirmal at Sundilla LI (Ckt.-I)	D/C	400	28	0	0	0	28		JUL-18	Commissioned 07/18.
17	LILO of suryapet - Kethireddypalli (Manikonda) line to Uddandapur SS	D/C	400	120					SEP-18		
18	Narlapur SS - Yedula SS	D/C	400	60					SEP-18		
19	Narsapur SS to Tukkapur SS (TMDC)	D/C	400	140					SEP-17		
20	Ramadugu SS to Tippapur SS (QMDC)	D/C	400	40					SEP-17		
21	Ramdugu SS - Medaram SS (QMDC)	D/C	400	42					SEP-17		
22	Sirichilla (NTPC) Common Point) - Narsapur	D/C	400	171					FEB-19		
23	Telangana STPP - Narsapur	D/C	400	360					DEC-19		
24	Telangana STPP - Ramadugu	D/C	400	110					DEC-19		
25	Tippapur SS to Chandlapur SS (QMDC)	D/C	400	42					SEP-17		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
26	Vattem SS - Uddandapur SS	D/C	400	100					SEP-18		
27	Veltoor SS - Yedula SS	D/C	400	100					SEP-18		
28	Yedula SS - Maheswaram SS	D/C	400	260					SEP-18		
29	Yedula SS - Vattem SS	D/C	400	100					SEP-18		
30	Asupaka - Aswaraopet	D/C	220	40					NOV-17		
31	Budidampadu (PG) - Budidampadu	S/C	220	1	0	0	0	1		JUN-18	Commissioned 06/18.
32	Chilakallu - Narketpally	D/C	220	25	42	42	41	20		JUL-16	
33	Dichpally 400kV to Banswada 220kV	D/C	220	60					NOV-17		
34	Dindi - Nagarkurnool	S/C	220	86					JUN-17		
35	Julurupadu to Peddagopati	D/C	220	220					SEP-18		
36	Kalwakurthy-Dindi 3rd line	S/C	220	24						DEC-16	
37	Kamareddy-Bhumpally	S/C	220	15						DEC-16	
38	Kethireddypalli (Manikonda) - Kanakamamidi DC line	D/C	220	10					JUN-17		
39	Kethireddypalli (Manikonda) SS to Kanakamamidi SS	M/C	220	5					SEP-17		
40	LILO of 220kV Chandrayangutta - Imlibun to the proposed Chanchalguda	D/C	220	1					SEP-18		
41	LILO of Bhoothpur - Kalwakurthy at Thimmajipet	D/C	220	2	4	4	2	1		APR-17	
42	LILO of Bhoothpur - Kalwakurthy at Thimmajipet (Ckt-II)	D/C	220	2	4	4	2	1		APR-17	
43	LILO of both Ckt. of Suryapet - Shankarpally(ckt-II) Kethireddypalli (Manikonda) SS	M/C	220	41	59	30	12	0	JUL-17		
44	LILO of both Ckts. of Dindi - Bonguluru to Madugula and Maheshwaram	D/C	220	18					SEP-17		
45	LILO of Budidampadu - Bhongiri at Waddekothapally	D/C	220	14					DEC-13		
46	LILO of Durshed - Seddipet at Nadunuru line	D/C	220	20					SEP-17		
47	LILO of Ghanapur - Chandrayan Gutta to Kachavani Singaram	D/C	220	4					SEP-18		
48	LILO of Ghanapur - Hayathnagar to Kachavani Singaram DC line	D/C	220	4					SEP-18		
49	LILO of KTPS - Lower Sileru-I to the Asupaka	D/C	220	30					NOV-17		
50	LILO of one ckt. of 220kV Mamidipally - Shadnagar at 220 kV Kothur SS	D/C	220	3					SEP-17		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
51	LILO of one Ckt. of 220kV Shamshabad - Kethireddypalli (Manikonda) at 220kV Kothur SS	D/C	220	13					SEP-17		
52	LILO to Mahabubabad from Existing 220kV at Budidampadu - Warangal DC line	M/C	220	24					JUN-17		
53	Maheshwaram 400/220 kV SS to Fabcity 220kV SS	D/C	220	26					SEP-17		
54	Marripally common point- Hayatnagar S/S XLPE cable	DC UG cable	220	14				8		MAY-16	Works are under progress.13/14 Nos Cable joints completed and remaining works are under progress
55	Narapur - Borampe	M/C	220	86					MAR-18		
56	Narsapur to Toopran & LILO of Gajwel - Minpur to Toopran line	D/C	220	79					DEC-17		
57	Nirmal Upgraded 220/132kV Ranjal SS	D/C	220	136					NOV-17		
58	Parigi SS to Lakshmidvipalli	D/C	220	20					SEP-17		
59	RC Puram 400kV to Raidurg 220kV	D/C	220	10					SEP-17		
60	Shivarampally - Asifnagar 2nd ckt.	S/C on D/C	220	6					SEP-17		
61	Thimmajipet to Jadcherla DC line	D/C	220	40					SEP-17		
62	Timmajipet - Balanagar	D/C	220	60					SEP-17		
63	Yeddumailram - Pargi	D/C	220	135	137	137	137	90			Works are in progress
64	Yellampalli - Goliwada	D/C	220	1					SEP-17		
65	Yellampalli - Sundla	D/C	220	30					SEP-17		
66	Yellampalli to Kaleshwaram	D/C	220	60					SEP-17		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
TRIPURA STATE ELECTRICITY CORPORATION LIMITED(TSECL)											
1	Surajmani nagar-P.K.Bari	D/C	400	260	0	0	0	0		MAR-17	Fund not yet tied up. Proposed under World Bank Financing /SPA/NEC.
2	AGTP - Agartala line	D/C	132								
3	AGTP - Kumarghat line	S/C	132								
4	Gamai Tilla - Dhalabil	S/C	132	31	107	101	78	17		SEP-13	ROW problems affected the work
5	LILO of Rokia - Udaipur at Melaghat for connection to Monoarchak	D/C	132	20	40	0	0	0		JUN-15	
6	Monarchak - Surajmani Nagar	D/C	132	42	152	133	92	24		DEC-18	RoW issues.
7	P.K. Bari - Kanchanpur	S/C	132	47	113	109	99	17		MAR-15	All works completed in non forest land. Stage- I clearance received and compliance for conditions completed.
8	Surajmani Nagar - Badarghat	D/C	132	6	0	0	0	0		AUG-16	Fund proposed in World Bank.
9	Surajmani Nagar - Rokhia	D/C	132	20	80	68	56	7		DEC-18	RoW issue
10	Surajmani Nagar - Udaipur	D/C	132	50	50	0	0	0		JUN-15	Proposed under NEC.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
U.P. POWER TRANSMISSION CORPORATION LTD.(UPPTCL)											
1	Agra - Gr. Noida line	S/C	765	200	0	0	0			MAR-19	
2	Amroha-Gajraula Line	D/C	765	25						MAR-19	
3	Anpara D - Unnao	S/C	765	416	1225	1195	1106	346	JAN-12	FEB-19	Fresh Tender for completion of balance works invited and likely to be finalized by end of Aug- 2018. Line is likely to be completed by Feb-19.
4	Bhognipur - Gatampur	S/C	765								
5	Bhognipur - Jawarharpur	S/C	765								
6	Bhognipur - Moradabad/Rampur	S/C	765								
7	Bhognipur - Orai (PG)	2xS/C	765								
8	Bilhaur - Sandila	S/C	765								
9	Dopaha - Anpara	D/C	765								
10	Dopaha - Ghazipur	D/C	765								
11	Dopaha - Varanasi / Jaunpur	D/C	765								
12	Ghatampur - Moradabad / Rampur	2xS/C	765								
13	Ghatampur TPS-Agra line	S/C	765	240						MAR-19	
14	Ghatampur TPS-Hapur Line	S/C	765	400						MAR-19	
15	Khurja - Hapur	S/C	765								
16	LILO of Anpara D-Unnao line at Obra	S/C	765	40						MAR-18	
17	LILO of Bhognipur - Mbd at Bilhaur	D/C	765								
18	LILO of Ghatampur-Hapur Line	S/C	765	30						MAR-20	
19	LILO of Ghatampur - Mbd at Sandila	D/C	765								
20	LILO of Gr. Noida-Hapur Line	D/C	765	60						MAR-19	
21	LILO of Mainpuri - G Noida at Jawaharpur TPS	S/C	765	30							
22	LILO of Mainpuri -G.Noida (M/s Cobra line) at Jawaharpur TPS	S/C	765	30						MAR-18	
23	LILO of Mainpuri - Gr Noida at Khurja	D/C	765								
24	LILO of Unnao - Mainpur at Bilhaur	D/C	765								
25	Meja - Bargarh	D/C	765								
26	Modipuram-Bagphat (PGCIL) Line	D/C	765	60						MAR-19	
27	Modipuram-Gajraula Line	D/C	765	65						MAR-19	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
28	Modipuram-Jansath Line	D/C	765	45						MAR-19	
29	Modipuram-Shamli Line	D/C	765	60						MAR-20	
30	Moradabad-Moradabad Line	D/C	765	25						MAR-20	
31	Moradabad-Sambhal Line	D/C	765	50						MAR-20	
32	Varanasi/Jaunpur - Meja	D/C	765								
33	aligarh - Shamli Line	D/C	400	180						MAR-20	
34	Badaun-Sambhal Line	D/C	400	90	0	0	0			MAR-21	
35	Ballia (PG)-Rasra Line	S/C	400	35	0	0	0			MAR-19	
36	Banda - Orai	D/C	400	217	297	297	297	217		MAY-18	Commissioned 05/18.
37	Bhopal Road -Nehtaur Line	S/C	400	50						MAR-20	
38	Bilhaur - Kanpur (PG)	D/C	400								
39	Ghatampur TPS - Kanpur (PG)	D/C	400	60							
40	Ghatampur TPS-Kanpur PG Line	D/C	400	120						MAR-18	
41	Ghazipur - Varanasi / Jaunpur	S/C	400								
42	Gonda-Basti	S/C	400	50					JUL-19		
43	Gonda - Shahjehanpur (PG)	D/C	400	460	543	296	140	0			Work is held up.
44	Jawahapur TPS-Firozabad Line	D/C	400	80						MAR-18	
45	Lalu- Kheri -Nhopal Road Line	D/C	400							MAR-20	
46	Lalu Kheri-Shamli Line	D/C	400	20						MAR-20	
47	LILO Agra(South)-Fahtehabad(Agra) at Firozabad	D/C	400	20						MAR-18	
48	LILO of Agra - Muradnagar at Kurja	D/C	400	100	0	0	0				
49	LILO of Anpara - Mau at Ghazipur	D/C	400								
50	LILO of Azamgarh - Sultanpur at Tanda TPS Extn	D/C	400	120	206	199	100	14		OCT-18	Line likely to be completed by the targeted date of Oct-18.
51	LILO of Firozabad (220) -Agra(PG) at Firozabad(400)	D/C	400	20						MAR-18	
52	LILO of jaunpur -Gajokhar at Junpur Lne	S/C	400	60						MAR-19	
53	LILO of one Ckt Aligarh-Sikandrabad at Harduaganj TPS Line	D/C	400	50	84	30	0			MAR-19	work in progress.
54	LILO of one Ckt Ballia (PG)-Mau or Ballia-Sohawal PG Line	D/C	400	30						MAR-19	
55	LILO of one Ckt Obra C -Jaunpur at Obra	D/C	400	30						MAR-19	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
56	LILO of Sarnath - Azamgarh at Varanasi / Jaunpur	D/C	400								
57	LILO of Shahganj- Kadipur at Jaunpur	D/C	400	6						MAR-19	
58	LILO of Shahganj-Siddiqpur at Jaunpur	D/C	400	44						MAR-19	
59	LILO of Unchahar-Fatehpur Line	D/C	400	100						MAR-20	
60	LILO of Unnao - Bareilly at Shahjahanpur	D/C	400	12							
61	LILO of Vishnu Prayag-Srinagar-Muzaffarnagar	D/C	400							MAR-20	
62	Mathura - Jawaharpuram	D/C	400	220							
63	Muradnagar-Agra line	D/C	400	0	0	0	0	0			Charged on 30/09/15.
64	Obra-C-Jaunpur Line	D/C	400	400						MAR-19	
65	Panki TPS-Panki Line	D/C	400	6						MAR-19	
66	Raebareli-Amethi Line	D/C	400	160						MAR-20	
67	Rasra-Bhadaura Line	D/C	400	100						MAR-19	
68	Rasra-Rasra Line	D/C	400	20						MAR-20	
69	Roza TPS-Badaun Line	D/C	400	90						MAR-21	
70	Sambhal-Moradabad Line	D/C	400	100						MAR-21	
71	Sandila - Farrukhabad	S/C	400								
72	Sandila - Lucknow Hardoi Road	S/C	400								
73	Simbholi-Meerut Line	D/C	400	40						MAR-20	
74	Simbholi-Muradnagar-II Line	D/C	400	50						MAR-20	
75	Simbholi-Simbholi Line	D/C	400	15						MAR-20	
76	Tanda TPS Extn- Basti (Q)	S/C	400	50							
77	Varanasi/Jaunpur - Aurai	D/C	400								
78	Varanasi/Jaunpur - Azamgarh	D/C	400								
79	Varanasi / Jaunpur - Gorakhpur	D/C	400								
80	Varanasi (PG)-Jaunpur Line	D/C	400	115						MAR-19	
81	Tikar-II (Solar Plant) - Rahaiya (Orai) line (Panther Conductor) (GEC-II)	D/C	33	0							
82	Aligarh - Atrauli	D/C	220	69	129	129	129	76	MAR-16	AUG-18	Stringing work under progress.
83	Aligarh-Kasganj Line	D/C	220	80						MAR-22	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
84	Anandnagar-Maharajganj Line	D/C	220	50	0	0	0			MAR-21	
85	Ataur - Mandola Vihar line	D/C	220	33	0	0	0	33		APR-18	Commissioned 04/18.
86	Aurai - Mizapur	S/C	220	43	147	140	82	0			
87	Aurai - Phoolpur	S/C	220	71	216	210	195	48			Work held up.
88	Awas Vikas Loni-Ataur & Moradabad Line	D/C	220	60						MAR-22	
89	Badaun-Badaun Road Line	D/C	220	50						MAR-21	
90	Bah (Agra) - Sirsaganj (Firozabad) line (GEC-II)	S/C	220	0	140	68	15	0			Line Length is 39.79 km. The line is kept on hold as fund has not been made available by UPNEDA.
91	bahpat-Chhaprauli Line	D/C	220	50						MAR-20	
92	Banda-Chitrakoot Line	D/C	220	226	362	360	358	208		AUG-18	Work in progress.
93	Bhadrekhi (Orai) - Bah (Agra) line (GEC-II)	S/C	220	0	0	0	0				
94	Bhadrekhi (Orai) - Sikandera (Kanpur dehat) line (GEC-II)	S/C	220	0	185	93	83	0			Line kept on hold
95	Bhopal Road-Khatauli Line	D/C	220	60						MAR-20	
96	Bhopal Road-Nehtaur (New) Line	D/C	220	100						MAR-21	
97	Chhaprauli-Sighauli Line	D/C	220	60						MAR-20	
98	Dayalbagh-Math-Agra Dayalbagh Line	D/C	220	100						MAR-22	
99	Deoria - Rasra	S/C	220	83	253	253	252	82			M/s SEW gangs have not turned up yet, blacklisted for 2 years
100	Dohna - C.B. Ganj	S/C	220	48	92	92	88	43		JUL-18	M/s SEW gangs have not turned up yet, Firm not responding
101	Fatehpur PG-Khaga Line	D/C	220	100						MAR-21	
102	Fatehpur PG - Sarh	D/C	220	150	0	0	0	150	JUL-18	MAY-18	Commissioned 05/18.
103	Firozabad (400)-Tundla	D/C	220	50						MAR-18	
104	Gatehpur Power Grid-Fatehpur (New) Line	D/C	220	40						MAR-20	
105	Ghaziabad Ataur-Ind.Area Line	D/C	220	40						MAR-22	
106	Gorakhpur-Anandnagar Line	D/C	220	100						MAR-21	
107	Gorakhpur-Khalilabad Line	D/C	220	100						MAR-21	
108	Gr. Noida - JPSK	S/C	220	23	0	0	0	0			
109	Hamirppur-Banda Line	D/C	220	140						MAR-20	
110	Hamirpur-Sarh Line	D/C	220	140	0	0	0			MAR-21	
111	Hapur(765) - Faridnagar	S/C	220	40	0	0	0	0			Line Changed. The new Line is Hapur(765)-Faridnagar.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
112	Hapur (765) - Simbhaoli	D/C	220	57	0	0	0	57		JUL-18	Commissioned 07/18.
113	Hardoi(New)-Shahjahanpur PG Line	D/C	220	120						MAR-21	
114	Hardoi Road-Lucknow Line	D/C	220	20						MAR-22	
115	Hardoi Road-Sandila Line	D/C	220	60	0	0	0			MAR-21	
116	Indirapuram - Pratap Vihar	D/C	220	16	0	0	0	0			Held up- shall be constructed on Monopole.
117	Kanpur(South)-Kidwainagar Line	D/C	220	40						MAR-22	
118	Lalukheri-Saharanpur New Line	D/C	220	110						MAR-22	
119	LILO of 220 kV Hathras-Gokul at 400 kV s/s Mathura	D/C	220	120	193	174	168	98		AUG-18	Route diversion due to Yamuna Expressway. Work in progress
120	LILO of Agra-Bharatpur Line	D/C	220	20						MAR-19	
121	LILO of Amawan PG - Sarojni Nagar at Bachrawan	D/C	220	49	0	0	0	49		MAY-18	Commissioned 05/18.
122	LILO of Banda-Karvi at Chittrakoot Line	S/C	220	8	362	360	351	102		JUN-18	Work in progress.
123	LILO of Bhauti - Orai at Sikandara	D/C	220	62	105	105	105	62		MAY-18	Commissioned 05/18.
124	LILO of Harduaganj - Jahangirabad Ckt.-I at Rukhi	D/C	220	69	0	0	0	69		JUL-18	Commissioned 07/18.
125	LILO of Khara (HPS) - Shamli at Saharanpur (PG)	D/C	220	8	0	0	0	8		JUN-18	Commissioned 06/18.
126	LILO of Loni - Muradnagar line at Ator	D/C	220	12	27	27	27	12		JUL-18	Commissioned 07/18.
127	LILO of Mainpuri- Sikandrarao at Jawarharpur TPS	S/C	220	15	49	47	40	9		AUG-18	Work in progress.
128	LILO of Modipuram-Mawana Line	S/C	220	15						MAR-22	
129	LILO of Nibkarori-Mainpuri PG Fatehgarh Line	D/C	220	60						MAR-20	
130	LILO of one Ckt. Sultanpur-Sangipur Line	D/C	220	20	0	0	0	0		MAR-19	
131	LILO of Rosa-Dohna Line	D/C	220	80						MAR-19	
132	LILO of Saharanpur-Nakur Line	S/C	220	10	13	13	13	7		JUN-18	line charge on 5.5.2018
133	LILO of Sahibabad - Noida Sec-62 at Indirapuram	D/C	220	7	0	0	0	7		JUN-18	Commissioned 06/18.
134	LILO of Sarojninagar-Gomtinagar	D/C	220	40						MAR-21	
135	LILO of Simbhaoli - Shatabdinagar at Hapur (765)	D/C	220	23	0	0	0	23		JUN-18	Commissioned 06/18.
136	Math-Kiraoli Line	D/C	220	80						MAR-22	
137	Mawana-Modipuram New Line	D/C	220	40						MAR-20	
138	Meerut by pass-Modipuram Line	D/C	220	70						MAR-21	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
139	Meerut-Gr. Noida-II Line	D/C	220	200						MAR-22	
140	Modipura-II-Bagpat PG Line	D/C	220	70						MAR-22	
141	Modipuram-II-Modipuram Line	D/C	220	60						MAR-22	
142	Modipuram-II-Shamli Line	D/C	220	120						MAR-22	
143	Mohangadda-PGCIL-Sarsawa Line	D/C	220	22	38	38	38	22		JUN-18	Energised on 13.06.2018 .
144	Moradabad-II-Moradabad Line	D/C	220	50						MAR-20	
145	Morta-Muradnagar-A & Murandnagar-II Line	D/C	220	70						MAR-19	
146	Morti - Pratap Vihar	D/C	220	36	0	0	0	0			
147	Muradabad-Tajpur Line	D/C	220	60						MAR-21	
148	Muraddnagar-II-Bulandshahar Road Line	D/C	220	70						MAR-21	
149	Nehtaur-Tajpur Line	D/C	220	100						MAR-19	
150	Nighasan-Lakhimpur Line	D/C	220	120						MAR-21	
151	Rasra-Balia Line	D/C	220	70						MAR-21	
152	Rewa Road-Allahabad Line	D/C	220	40						MAR-22	
153	Rewa Road (GIS)-Chitrakoot Line	D/C	220	250	370	370	370	180		AUG-18	Work in progress. RoW at 01 loc.
154	Saharanpur (PG)-Behat	D/C	220	104	0	0	0			JUN-18	Firm is not turning up.
155	Saharanpur (PG) -Sarsawa	D/C	220	22	0	0	0	22		JUN-18	Commissioned 06/18.
156	Sarangapur (Allahabad)PG - Phulpur line	S/C	220	68	0	0	0	68		APR-18	Commissioned 04/18.
157	Sardhana-Modipuram Line	D/C	220	40						MAR-19	
158	Sarsawa-Rampur Maniharan Line	D/C	220	52	0	0	0			MAR-18	On hold
159	shahjahanpurPG-Lakhimpur Line	D/C	220	160						MAR-21	
160	Shamli-Khatauli Line	D/C	220	50						MAR-20	
161	Sikandarabad - Rookhi (Siyana)	D/C	220	116	202	202	202	113	AUG-18	JUL-18	Stringing at loc no. 104 is under RoW.
162	Simbholi-Bibinagar Line	D/C	220	50						MAR-19	
163	Sohawal PG - Barabanki line	D/C	220	138	225	225	225	138		APR-18	Commissioned 04/18.
164	Sohawal - Tanda	D/C	220	226	349	341	334	204		JUL-18	Severe RoW at several locs.
165	Sultanpur Road-Lucknow Line	D/C	220	20	0	0	0			MAR-21	
166	Unnao-Unnao Dahi Chowki Line	D/C	220	50						MAR-20	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
167	Varanasi-Varanasi Line	D/C	220	40						MAR-22	
168	Vasundhara-Indirapuram Line	D/C	220	10						MAR-21	
169	132 kV D/C Agra cantt. - 400 kV Agra (South)	D/C	132	24	44	44	44	24			Line energised on 25/07/2017.
170	Barkhera (Bajaj) - Dohna	D/C	132		203	203	203	129			Line energised on 13.09.2017.
171	Bayas - Dohna	D/C	132								
172	Bayas - Pilibhit	D/C	132								
173	Bhadrekhi (Orai) - Jalaun line (GEC-II)	S/C	132	0	103	101	22	0			Line kept on hold
174	Dakore (Solar plant) - Bhadrekhi (Orai) line (GEC-II)	D/C	132	0	105	105	105	70			Line charge on 11.04.2018. (69.600 ckm)
175	Dumariaganj- - Utraula	S/C	132		114	114	114	40		APR-18	line complete
176	Gujrai (Solar Plant) - Pukhraya line (GEC-II)	D/C	132	0	71	0	0				Line Length 22 Km
177	Gurrah (Solar plant) - Bhadrekhi (Orai) line (GEC-II)	D/C	132	0	0	0	0				
178	Jigna - Dadar Vijaypur (Solar plant) Mirzapur line (GEC-II)	D/C	132	0	38	38	38	15			line charge on 07.03.2018
179	LILO of 132 kV Bodla - Kheragarh at 400 kV Agra (South)	D/C	132	12	19	19	19	6			Line energised on 28/07/2017.
180	LILO of 132 kV Kirawaki-Mathura at 400 kV Agra (South)	D/C	132	12	25	24	23	6		AUG-17	Energised on 06/11/2017
181	LILO of 132 kV Shamshabad-Kheragarh at 400 kV Agra(South)	D/C	132	12	22	22	22	12			Line energised on 25/07/2017
182	LILO of Makreccha (Solar plant) - Bhadrekhi (Orai) line at Baghauli (Solar Plant) (GEC-II)	D/C	132	0							
183	Makreccha (Solar plant) - Bhadrekhi (Orai) line (GEC-II)	D/C	132	0							
184	Meja - Kosda Kala (Solar plant) Meja line (GEC-II)	D/C	132	0							
185	Parasan (Solar plant) - Bhadrekhi (Orai) line (GEC-II)	D/C	132	0	54	0	0				Line length 18 km.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED(WBSETCL)											
1	Gokarna - N. Chanditala	D/C	400	340	532	449	114	0	JAN-17	JUN-19	Work is being delayed due to poor performance of the vendor (Jyoti Structurals Ltd.).
2	Katwa TPS - New Katwa (Q Moose)	D/C	400	10						MAR-19	
3	LILO of Arambag - Durgapur 400 kV S/C at N. Chanditala	D/C	400	94	134	132	127	90	FEB-17	JUN-18	Suffering at New Chanditala SS end due to acute ROW issue.
4	LILO of KTPP - Kharagpur at N. Hadia NIZ	D/C	400	80						MAR-21	
5	New Katwa to common towe of Jeerat - BKTPP & Jeerat - New Chanditala	D/C	400	172						MAR-21	
6	Sagardighi TPS - Gokarna line	D/C	400	89	154	153	153	87	JUL-15	DEC-18	Work Delayed due to poor performance of the vendor (Jyoti Structures Ltd.).
7	Alipurduar - Alipurduar (PG)	D/C	220	13	26	26	26	13	MAY-17	JUN-18	Commissioned on 31/05/2018
8	Bankura - New Bishnupur line (GEC-II)	D/C	220	0							
9	East Mednipur - Kharagpur line (GEC-II)	D/C	220	0							
10	Establishment of Barasat - Rajarhat (PG) utilising Barasat - Kasba	D/C	220	62						MAR-18	
11	Establishment of Jeerat - Kasba utilising remaining part of Jeerat New Town-IIAnd Barasat-Kasba	D/C	220	14						MAR-18	
12	Establishment of Rajarhat (PG) - New Town-IIIutilishing Barasat - Kasba	D/C	220	2						MAR-18	
13	LILO of Arambag - Domjur at Mayapur	D/C	220	36						MAR-20	
14	LILO of Arambag - New Chanditata (Rishra) at Singur	S/C	220	20						MAR-18	
15	LILO of Arambag - Rishra at N. Chanditala	D/C	220	31	63	49	48	16	AUG-17	DEC-18	Work under progress at slow pace due to ROW problem.
16	LILO of BKTPP - Satgachia at Mahachhanda	D/C	220	14						MAR-19	
17	LILO ofc arambag - Midnapur at C.K. Road	D/C	220	232						MAR-21	
18	LILO of Egra - New Haldia at N. Haldia NIZ	D/C	220	40						MAR-21	
19	LILO of Gokarna - Krishnanagar at Rejinagar	D/C	220	14	21	9	0			JAN-19	
20	LILO of Gokarna Sagardighi TPS at Sagardighit (GIS)	D/C	220	21	21	21	20	9	FEB-17	SEP-18	Balance 1 location are held up due to court case.
21	LILO of KTPS - New Haldia at N. Haldia NIZ	D/C	220	32						MAR-21	
22	LILO of Malda (PG) - Dalkhola (PG) at Gozol	D/C	220	18	20	0	0			JAN-19	
23	LILO of Sadaipur - Gokarna at Kotasur	D/C	220	8						MAR-20	
24	LILO of Satgachia - Krishnanagar at New Katwa	D/C	220	152						MAR-19	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
25	LILO of STPS - Durgapur at Asansole	S/C	220	60						MAR-18	
26	LILO of STPS - N. Bishnupur at Hura	S/C	220	44						MAR-19	
27	LILO of Subhasgram (PG) - Laxmikantapur at Baruipur	D/C	220	240						MAR-20	
28	N. Chanditala - Domjur	D/C	220	17	31	31	31	16		AUG-18	Work in Progress
29	Rajarhat (PG) - New Town-II	D/C on M/C	220	56	58	2	2	1		MAR-18	Work of main line yet to be commenced due to mass resistance by the villagers
30	Rajarhat (PG) - N. Town II C	D/C	220	14	58	2	2	1	AUG-17	DEC-17	
31	STPS - Raghunathpur	D/C	220	100						MAR-21	
32	Subashgram (PG) - Baruipur	D/C	220	58	117	94	86	17	AUG-17	DEC-18	Work under progress at slow rate due to acute ROW problem.
33	Subhasgram (PG) - Laxmikantapur	D/C	220	210						MAR-18	
34	Teesta LDP -III - Teesta LDP-IV	S/C	220	21	94	94	94	21	SEP-08	SEP-18	Work has been resumed and under progress
35	West Mednipur - Kharagpur line (GEC-II)	D/C	220	0							
36	LILO of 132 kV One Ckt of Rammam-II - NBU at Rammam -III HEP	D/C	132	20					APR-19		
37	Rammam-III - New Jalpaiguri	D/C	132	180					APR-19		

REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE) DURING- 2018-19

As on 31-JUL-2018

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ADANI POWER LTD.(APL)											
1	Bilaspur - Rajnandgaon (hexa) (STL-TBCB)	D/C	765	322	428	428	428	324	MAR-19	MAR-18	Works Completed. a) Completion of interconnection facility of bays at Bilaspur being constructed by PGCIL to be expedited.
2	Champa (Pool) - Dharamiaygarh (Quad) (C-WRTL - TBCB)	S/C	765	51	150	150	150	51	NOV-18	JUL-18	Commissioned 07/18.
3	Fatehgarh PS/S - Bhadla (PG) (initially to be operated at 400 kV) (F-BTL-TBCB)	D/C	765	0	0	0	0			SEP-19	a) The Beneficiary i.e. Adani Renewable Energy Park Rajasthan Limited (AREPRL) had served a Force Majeure (FM) notice on Fatehgarh-Bhadla Transmission Limited (FBTL) vide their letter dated 04.06.2018 on account of the order of Honble High Court of Rajasthan staying any transfer of land for polling station which was ceased vide their letter dated 14.07.2018 with an total impact of 59 days. b) FBTL has also received letter from the BPC i.e. PFC Consulting Ltd. about AREPRL requesting CEA for revised commissioning date from Sep19 to Mar20.
4	LILO of one ckt of Aurangabad - Padghe (hexa) at Pune (C-WRTL - TBCB)	D/C	765	128	179	152	140	75	MAR-19	DEC-18	a) RoW issue: Severe ROW being faced and taken up on case-to-case basis. b) Completion of interconnected facility at Pune being constructed by PGCIL to be matched. c) Force Majeure notice issued to LTTCs on account of Maratha Reservations and the Farmers Agitation for milk procurement prices on 25.07.2018.
5	Raigarh (Kotra) - Champa (Pool) (Quad) (C-WRTL-TBCB)	S/C	765	94	261	261	261	97	NOV-18	AUG-18	a) RoW issue: Severe ROW being faced and taken up on case-to-case basis b) Forest/Wildlife clearance issue: Nil c) SDO, Janjgir-Champa has issued an order on 08.12.2016 notifying the procedure for releasing compensation to landowners. As per order, the assessment for affected land is to be done by Tehsildar and compensation for the affected area shall be assessed by revenue circle officer. Thereafter newspaper publication is to be made with waiting period of 30 days post which 100% amount is to be deposited in account of revenue officer who in turn will disburse the amount to landowner. The said procedure is time consuming and has affected the progress badly.
6	Raipur - Rajnandgaon (hexa) (RRWTL-TBCB)	D/C	765	80	104	104	104	80	NOV-18	MAY-17	Works Completed.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
7	Rajnandgaon - Warora (hexa) (RRWTL - TBCB)	D/C	765	532	688	550	516	201	NOV-18	NOV-18	a) RoW issue: Severe ROW being faced in Maharashtra and taken up on case-to-case basis. b) Forest/Wildlife clearance issue: Force Majeure notice submitted to LTTCs on 31.01.2018 on account of Dealy in Forest approval (MH portion). Stage I approval received on 26.03.2018, however, working permission still awaited continuing Force Majeure. As per TSA provisions, LTTCs were once again requested on 12.06.2018 to assist in obtaining forest approval. c) Completion of interconnected upstream / downstream facilities being constructed by PGCIL under Gadarwara A and Gadarwara B projects along with Switchable Line Reactors with Bays being constructed by Essel Infra under Warangal project to be matched with completion of line. d) PTCC approval awaited. e) FM notice issued to LTTCs as work hampered in the month of Jul18 due to protest against Maratha Reservation and heavy rains.
8	Sasan UMPP - Vindhyachal PS (Q) (C-WRTL- TBCB)	S/C	765	6	22	22	22	6	NOV-18	APR-18	Commissioned 04/18.
9	Sipat STPS - Bilaspur (Quad) (STL- TBCB)	S/C	765	24	73	73	73	24	NOV-18	MAY-18	a) works completed.
10	Gwalior-Morena (Quad) (C-WRTL- TBCB)	D/C	400	96	145	145	145	96	MAY-18	MAY-18	Commissioned 05/18.
11	LILO of both ckt. of Ranchi - Maithon- RB line at Dhanbad (NKTL-TBCB)	D/C	400	2	0	0	0		MAY-19	MAY-19	TSA terminated on 13.04.2018 under Force Majeure clause due to non grant of NoC by CCL/MOC for construction of the lines over coal bearing area and LTTCs are requested to return the CPBG. Further, in accordance with the provision of the TSA, NKTL has approached CERC for further course of action.
12	North Karanpura - Chandwa (Jharkhand) PS line (NKTL -TBCB)	D/C	400	63	112	4	0		SEP-17	SEP-17	TSA terminated on 13.04.2018 under Force Majeure clause due to non grant of NoC by CCL/MOC for construction of the lines over coal bearing area and LTTCs are requested to return the CPBG. Further, in accordance with the provision of the TSA, NKTL has approached CERC for further course of action.
13	North Karanpura - Gaya line (NKTL - TBCB)	D/C	400	185	265	31	0		SEP-19	SEP-19	TSA terminated on 13.04.2018 under Force Majeure clause due to non grant of NoC by CCL/MOC for construction of the lines over coal bearing area and LTTCs are requested to return the CPBG. Further, in accordance with the provision of the TSA, NKTL has approached CERC for further course of action.
14	Suratgarh TPS- Bikaner	D/C	400	279	351	351	351	279	JUL-18	JUL-18	Commissioned 07/18.
ATHENA CHHATTISGARH POWER LIMITED(ACPL)											
1	LILO of one ckt of MSCTL - Chandrapur at Singhitrai	D/C	400								
BAJAJ ENERGY PVT. LTD.(BEPL)											

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
1	Balrampur-Utraula line	D/C	132								Existing line.
CORPORATE POWER LTD.(CPL)											
1	Corporate TPP - Jharkhand Pooling Station	D/C	400	6	11					AUG-16	
2	Latehar - Namkum	D/C	400	216	320	293	274	132		AUG-16	
D.B. POWER CORP. LTD.(DBPCL)											
1	LILO of Raigarh - Raipur (3rd Ckt) at Baradhara TPP (Interim arrangement)	D/C	400	30	44	44	44	30		MAY-13	Line completed. (Interim)
DIRANG ENERGY PVT. LTD.(DEPL)											
1	Gongri - Dinchang Pooling Station	D/C	220								
ESSAR POWER TRANSMISSION CO. LTD.(EPTCL)											
1	Mahan -Sipat	D/C	400	670	942	942	942	622		AUG-18	The construction work is in full swing. 02 Nos TSE and 04 Manual stringing gang is deployed and working at site to achieve the desire completion. Although sever row issues is being faced at site resulting delay in completion.
2	Navbharat TPP - Angul P.S. (PG)	D/C	400								
3	Tori - Jhharkhand Pooling Station	D/C	400								
Essel Infraprojects Ltd.(ESSEL)											
1	Hyderabad - Kurnool (WKTL- TBCB)	D/C	765	370	422	208	133		NOV-19	NOV-19	Work hampered due to severe RoW issue in the stretch of AP-22 to AP-26.
2	Warangal (New) - Chilakaluripeta (WKTL - TBCB)	D/C	765	478	565	354	260		NOV-19	NOV-19	Severe RoW issue existing in the stretch of AP-08 to AP-09, AP-25 to AP-28, AP-76 to AP-77 and AP-89 to AP-90. Forest Details of Tr. Line Falling under Forest: Length:Forest area affected (ha):18.442 ha (2.75 Kms) in Andhra pradesh .Forest proposals submitted on :23.08.2017, currently Proposal forwarded by DFO to CF.
3	Warangal (New) - Hyderabad (WKTL - TBCB)	D/C	765	270	344	251	108		NOV-19	NOV-19	Severe RoW issue at loc no. 4/6, on which stay order granted by Honble High Court of Telangana. A FIR is already lodged for the ongoing RoW issue at loc. no. 47/2 and 47/3. Severe RoW is also exisiting in the stretch of AP-37 to AP-38 and AP-46 to AP-49.
4	Warora (Pool) - Warangal (New) (WKTL - TBCB)	D/C	765	666	827	653	215		NOV-19	NOV-19	Severe RoW issue at tower locations of Ghanpur, Distt. Jangaon.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
5	Babai (RRVPNL)Bhiwani (PG) (NRSS-XXXVITL-TBCB)	D/C	400	285	299	225	44		JUN-19	JUN-19	Details of Tr. Line Falling under Forest: 3.37 Km ,Forest area: 12.90 Ha (2.80 Kms) of Rajsthan + 3.46 Ha (0.57 Kms) of Haryana. Forest proposals submitted on : 15.05.2017 for Haryana and on 11.08.2017 for Rajasthan. Stage I approval from Haryana Forest Deptt. received on 27.03.2018 and Stage I approval from Rajasthan Forest Deptt. received on 06.07.2018. Wildlife Clearance Wildlife area(ha) : 7.452 Ha (2.80 Kms) Khetri Bansyal Conversion Reserve Wildlife proposals submitted on : 16.02.2018 and Proposal recommended by Standing Committee of SBWL for including in SBWL agenda.
6	Koteshwar (PS) - Rishikesh (HTLS) (NRSS-XXXVITL-TBCB)	D/C	400	84	106	1	0		DEC-19	DEC-19	Consent from Indian Drug and Pharmaceuticals Ltd. (IDPL) , Rishikesh for traversing 400 kV D/C Koteshwar-Rishikesh line through IDPL premises is awaited.
7	Sohwal - Lucknow (TTL -TBCB)	D/C	400	240	0	0	0				
8	Tanda - Sohwal (TTL - TBCB)	D/C	400	186	0	0	0				
9	Warangal (New) - Warangal (Existing) (Q) (WKTL - TBCB)	D/C	400	108	130	0	0		NOV-19	NOV-19	Forest : Nil
GATI INFRASTRUCTURE LIMITED(GISL)											
1	LILO of one circuit of Chujachen - Rangpo line at Bhasmay	2xS/C	220	10						MAY-18	Work yet to be awarded.
GMR ENERGY LIMITED(GMR ENERGY)											
1	LILO of Talchar -Meramundli at Kamalanga TPP	D/C	400	1	3	3	3	1		MAY-12	For start up power,work completed 5/12.
2	Alaknanda HEP - Joshimath	D/C	220								
GUPTA ENERGY PVT. LTD.(GEPL)											
1	LILO of one ckt of Bhadrawati -Parli at GEPL TPS	D/C	400								
IDEAL ENERGY PROJECTS LTD.(IEPL)											
1	LILO of Mouda - Wardha at Bela	D/C	400	0	2	2	2	0		NOV-12	Completed (Interim)
IND BHARATH POWER INFRA LIMITED(IBPIL)											
1	Ind Barath TPP - Tuticorin (PS)	D/C	400	200							
2	LILO of Rouekila - Raigarh at Ind Barath	D/C	400	47	72	72	72	47		JUN-15	
ISPAT ENERGY LTD(ISPAT)											
1	Haldia TPP - Egra	D/C	220	180							Under planning stage by WBSETCL.
JAIN ENERGY TRADING LTD(JAIN ETL)											
1	Jain Energy TPS - Dharamjaygarh Korba Pooling station	D/C	400							MAR-17	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
JAL POWER CORP. LTD.(JPCL)											
1	Rangit IV - New Melli line	D/C	220	7	15					MAR-19	Work of 220kV line has been awarded to M/s. Ashish Infratech and completion period is 8 months from start of work. Generation project will take about 2? years for completion as against 8 months for completion of associated transmission line, there will be no mismatch for evacuation of power. It may also be mentioned that route survey of transmission line has been completed and design work of transmission system including towers (15 nos.) has also been completed. 220kV GIS bays at PGCIL substation at New Melli have also been awarded to M/s. PGCIL as deposit work. Line length is 3.3 KM. Associated transmission system comprises of 220kV GIS in PH building, 3.3 km long 220kV D/C line from PH to PGCIL pooling station at New Melli. Work for 220kV GIS substation at PH has been awarded to M/s. Siemens and GIS equipment has already been delivered at site.
KALPATARU POWER TRANSMISSION LIMITED(KPTL)											
1	Alipurduar (PG) - Siliguri (PG) (ATL - TBCB)	D/C	400	232	321	259	159	12	MAY-19		Severe ROW throughout the line. Line Length -116 KM
2	Imphal - New Kohima (Twin Moose ACSR) (K-MTL - TBCB)	D/C	400	0					JUL-20		
3	Kishanganj(PG) - Darbhanga (DMTCL) (ATL - TBCB)	D/C	400	418	545	488	422	72	MAR-19		Low Lying Area Near supaul section & ROW near S/S ends. total Line length 208 KM & 545 Locations
4	New Kohima -New Mariani (Twin Moose ACSR) (K-MTL - TBCB)	D/C	400	0					JUL-20		
KORBA WEST POWER COMPANY LIMITED(KWPCL)											
1	LILO of on Ckt of Raigarh - Raipur at Avantha Bhandar (Korba west) TPS	D/C	400	10	22	22	22	10		DEC-13	Interim arrangement.
KVK ENERGY PVT. LTD.(KVK)											
1	LILO of Mendasal - Baripada at Nilanchal TPP	D/C	400	16	0	0	0	0		JUN-16	Work yet to Start.
LANCO ENERGY (P) LTD.,(LEPP)											
1	LILO of Seoni - Wardha at Lanco Vidarbha TPS	D/C	765	15	16					MAR-17	
2	Babandh TPP - Angul Pooling Station	D/C	400	48	72	0	0	0		DEC-16	Work yet to start.
3	Lanco Amarkantak - Champa Pooling Station	D/C	400	95	158	96	12	0		JUN-16	
4	Phata HEP-Baramwari (Rudrpur)	D/C	220	8	20	0	0	0		DEC-16	
5	Routing of one circuit of Jorthong - New Melli via Rangit - IV	D/C	220							MAR-19	Work in generation project is stopped for since 2013.
6	Teesta VI HEP - Rangpo Pooling Station	D/C	220	25							Detail survey completed section 164 approval received. Work yet to started.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
MALANA POWER COMPANY LIMITED(MPCL)											
1	Ka Dogri - Jangi Pooling Station	D/C	400								
2	Chango Yangthang - Ka Dogri Pooling Station	D/C	220								
MONNET POWER COMPANY LIMITED(MPCL)											
1	Malibrahmani - Angul	D/C	400	62	108	100	80	20		JUL-16	
M/s Adani Renewable Energy Park Rajasthan Limited (AREPRL)(AREPRL)											
1	Bhadla IV SP - Bhadla Pooling station line (GEC-II)	D/C	220	0							
2	Fatehgarh Solar Park - Fatehgarh Pooling Station line (GEC-II)	D/C	220	0							
3	SPP - Bhadla (PS) (GEC-II)	D/C	220	0							
NORTH KARANPURA TRANSMISSION CO. LTD.(NKTCL)											
1	Bareilly - Meerut (NKTL - TBCB)	S/C	765	240	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.
2	Lucknow - Bareilly (NKTL - TBCB)	S/C	765	220	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.
3	Agra - Gurgaon (NKTL - TBCB)	D/C	400	220	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.
4	Gurgaon - Gurgaon (PG) (NKTL - TBCB)	D/C	400	20	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.
5	Sipat/Korba (PS) Seoni (NKTL - TBCB)	S/C	400	334	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.
NSL NAGAPATNAM POWER PVT. LTD.(NSLNPP)											
1	NSL TPP - Angul	D/C	400	46	0	0	0	0			Project Authority intimated that PGCIL yet to award construction of work.
2	LILO of Kasang - Bhaba at Tidong-I	D/C	220	32	57	0	0			DEC-17	St-I FC received, St-II under progress
RELIANCE POWER TRANSMISSION LTD.(RPTL)											
1	Moti Khavdi TPP - Jam Nagar	D/C	400								
2	Sohwal - Lucknow Line (TBCB-TTCL)	D/C	400	176							
3	Tanda - Sohwal Line (TBCB-TTCL)	D/C	400	173							
RKM POWERGEN PVT. LIMITED(RKMPPL)											
1	LILO of Raigarh (Kotra) - Raipur at Uchpinda (Interim Arrangement)	D/C	400		73	73	73	39			Commissioned (Interim Arrangement). De-LILO activity completed.
Shekhawati Transmission Service Company Limited(SKHWTTSCL)											
1	Jhunjhunu - Nawalgarh line	S/C	220	32	108	77	73	0	FEB-15	DEC-17	court case pending, severe ROW problem, Railway crossing pending. Funds problem from PFC.
2	Sikar - Nawalgarh line	S/C	220	22	76	55	48	0	FEB-15	DEC-17	court case pending, severe ROW problem, Railway crossing pending. Fund problem from PFC.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
SIKKIM HYDRO POWER LIMITED(SHPL)											
1	LILO of one ckt of Legship - New Melli at Rangit-II	D/C	220								
South East UP Power Transmission Company Limited(SEUPPTCL)											
1	Mainpuri - Bara Ckt-I	S/C	765	375	889	613	346	0		JUN-17	The project is at stand still pending of a time extension requested to UPPTCL in June 2015
2	Mainpuri - Unnao (Quad)	S/C	765	188	449	380	274	0		JUL-17	The project is at stand still pending of a time extension requested to UPPTCL in June 2015
3	Bara - Karchana	D/C	400	80	124	0	0	0		JUN-16	Karchana gantry not finalised. The project is at stand still pending of a time extension requested to UPPTCL in June 2015
4	Gonda - Shahjanpur	D/C	400	442	542	295	140	0		DEC-17	The project is at stand still pending of a time extension requested to UPPTCL in June 2015
5	LILO of Obra - Sultanpur at Aurai	S/C	400	1	5	0	0	0		JUN-16	The project is at stand still pending of a time extension requested to UPPTCL in June 2015
6	LILO of Sarojini Nagar - Kursi RD at Sultanpur RD	D/C	400	14	18	0	0			JUL-16	The project is at stand still pending of a time extension requested to UPPTCL in June 2015
7	Rewa Road - Karchana	D/C	400	58	102	0	0			OCT-16	Karchana gantry not defined. The project is at stand still pending of a time extension requested to UPPTCL in June 2015
8	Tanda TPS Extn - Gonda	S/C	400	100	241	97	54	0		OCT-17	The project is at stand still pending of a time extension requested to UPPTCL in June 2015
STERLITE ENERGY LIMITED(SEL)											
1	Sterlite TPP - Jharsuguda (LILO-II to Jharsuguda)	D/C	400	40	0	0	0		NOV-16		Transmission work not started yet. SEL will approach CEA for approval of continuing the LILO-II.
STERLITE GRID LTD.(SGL)											
1	Dharamjaygarh Pool section B - Raigarh (Tamnar) Pool line (G-TTPL-TBCB)	D/C	765	0							
2	Jharsuguda - Raipur (OGP-IITL - TBCB)	D/C	765	608	782	781	769	510	AUG-19	SEP-18	
3	Khandwa Pool - Dhule (KTL - TBCB)	D/C	765	378	486	453	340	137	JUL-19	SEP-18	1. Delay in getting clearance for carrier frequency from Ministry of Communication. Proposal submitted on 13-3-2018 Change in Law- a) As per Notification of Govt. of Maharashtra vide Govt rule No. Policy-2016/Pra.kra./urja-4 dated 31st May 2017 has increased the land compensation for area under EHV Transmission tower and for area under conductors, same has been intimated to all LTTCs. B) Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 has introduced GST instead of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
4	Khandwa Pool - Indore (KTL - TBCB)	D/C	765	179	243	236	190	68	JUL-19	SEP-18	1. Delay in getting clearance for carrier frequency from Ministry of Communication. Proposal submitted on 13-3-2018 Change in Law-Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 by sub section (3) of section 1 of Central Goods and Services Tax Act, 2017 & Notification No. 3/2017-Integrated Tax dated 28th June 2017 of sub section (3) of Section 1 of the Integrated Goods and Service Tax Act, 2017 has introduced GST instead of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
5	Aligarh - Prithala (GPTL - TBCB)	D/C	400	99	107	92	60	6	MAY-19	MAR-19	Delay in getting NOC from Civil Aviation and Yamuna Expressway Industrial Development Authority (YEIDA) Change in Law-Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 by sub section (3) of section 1 of Central Goods and Services Tax Act, 2017 & Notification No. 3/2017-Integrated Tax dated 28th June 2017 of sub section (3) of Section 1 of the Integrated Goods and Service Tax Act, 2017 has introduced GST in place of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
6	Kadarpur - Sohna Road (GPTL - TBCB)	D/C	400	22	30	3	0	0	SEP-19	MAR-19	Change in Law-Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 by sub section (3) of section 1 of Central Goods and Services Tax Act, 2017 & Notification No. 3/2017-Integrated Tax dated 28th June 2017 of sub section (3) of Section 1 of the Integrated Goods and Service Tax Act, 2017 has introduced GST instead of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
7	Khargone TPP - Khandwa Pool (Q) (KTL - TBCB)	D/C	400	49	70	0	0	0	JUL-19	JUL-19	1. Delay in getting clearance for carrier frequency from Ministry of Communication. Proposal submitted on 13-3-2018 Change in Law-Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 by sub section (3) of section 1 of Central Goods and Services Tax Act, 2017 & Notification No. 3/2017-Integrated Tax dated 28th June 2017 of sub section (3) of Section 1 of the Integrated Goods and Service Tax Act, 2017 has introduced GST instead of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
8	LILO of Gurgaon - Manesar at Sohna Road (GPTL - TBCB)	D/C	400	1	2	0	0	0	SEP-19	MAR-19	Change in Law-Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 by sub section (3) of section 1 of Central Goods and Services Tax Act, 2017 & Notification No. 3/2017-Integrated Tax dated 28th June 2017 of sub section (3) of Section 1 of the Integrated Goods and Service Tax Act, 2017 has introduced GST instead of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
9	LILO of one ckt. of Narendra (existing) - Narendra (New) quad line at Xeldem (G-TTPL-TBCB)	D/C	400	0							
10	Neemrana (PG) - Dhanonda (HVPNL) (GPTL - TBCB)	D/C	400	93	110	107	106	73	MAY-19	SEP-18	Change in Law-Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 by sub section (3) of section 1 of Central Goods and Services Tax Act, 2017 & Notification No. 3/2017-Integrated Tax dated 28th June 2017 of sub section (3) of Section 1 of the Integrated Goods and Service Tax Act, 2017 has introduced GST instead of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
11	Prithala - Kadarapur HTLS line (GPTL - TBCB)	D/C	400	55	64	35	8	0	MAY-19	MAR-19	Change in Law-Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 by sub section (3) of section 1 of Central Goods and Services Tax Act, 2017 & Notification No. 3/2017-Integrated Tax dated 28th June 2017 of sub section (3) of Section 1 of the Integrated Goods and Service Tax Act, 2017 has introduced GST in place of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
12	Samba - Amargarh line (NRSS-XXIX TL - TBCB)	D/C	400	547	761	761	761	547	OCT-18	AUG-18	1.. Change in Law- Finance Dept. Govt of Jammu & Kashmir vide notification No. ET/Estt/119/2017 dated 08th July 2017 by sub-section (2) of Section 1 of J&K Goods and Services Tax Act, 2017 has introduced GST w.e.f. 08-07-2017 and it is @18%, same has been intimated to all LTTCs
13	Silchar (PG) - Misa (PG) (Q) line (NER-II TL-TBCB)	D/C	400	349	489	112	20		NOV-20	JUL-19	
14	Surajmaninagar - P. K. Bari line (NER-II TL-TBCB)	D/C	400	155	211	16	0		JUL-20	JUL-19	
15	Xeldem - Mapusa (quad) line (G-TTPL -TBCB)	D/C	400	0							
16	Xeldem - Mapusa (quad) line (G-TTPL -TBCB)	D/C	400	0							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
17	AGTPP (NEEPCO) - P.K. Bari (TSECL) line (NER-II TL-TBCB)	D/C	132	167	239	41	19		MAR-20	JUL-19	
18	Biswanath Chariyalli (PG) - Itanagar (Zebra) line (NER-II TL-TBCB)	D/C	132	134	204	27	0		MAR-20	JUL-19	
19	LILO of one Ckt. of Biswanath Chariyalli (PG)- Itanagar (Zebra) line at Gohpur (AEGCL) (NER-II TL-TBCB)	D/C	132	17	30	0	0		MAR-20	JUL-19	
TALCHER TRANSMISSION CO. LTD.(TTCL)											
1	Behrampur - Gazuwaka (T-II TL - TBCB)	D/C	400	290	0	0	0		OCT-12	SEP-13	Case pending in Supreme Court.
2	Talcher II - Behrampur (T-II TL - TBCB)	D/C	400	220	0	0	0		OCT-12	SEP-13	Case pending in Supreme Court.
3	Talcher II - Rourkela (T-II TL - TBCB)	D/C	400	161	0	0	0		OCT-12	SEP-13	Case pending in Supreme Court.
TEESTA URJA LTD.(TUL)											
1	Teesta III - Kishanganj	D/C	400	427	590	583	573	374		SEP-18	Teesta III Rangpo (CKT-II) and Teesta III Dikchu (Ckt 1(a)) Lines are in commercial operation from 16.01.2017 & 14.04.2017 respectively. Dikchu- Rangpo (Ckt 1 (b)) is energized on 30.06.2018 (i.e. trial operation for 24 hours) and could successfully complete the trial operation on 1st July 2018. 46.1 Kms line from Kishanganj Substation has been successfully energized for antitheft purpose. Re-Stringing works, in last span of 290-291 is under progress and back charging would be extended stretch by stretch on completion of re-stringing. RoW and Forest issues faced in Darjeeling distt.
TORRENT POWER LTD(TOR. POW. (UNOSUGEN))											
1	DGEN TPS - Bharuch/Dahej Pooling Station	D/C	400								
2	DGEN - Vadodara (DGEN TL - TBCB)	D/C	400								Work awarded to M/s Instalaciones. Inabemsa. Spian on May 2014. Route changed after survey observations.
3	Sandila TPP - ATS not defind	D/C	400								
4	Navseri - Bhasten (DGEN TL - TBCB)	D/C	220								Work awarded to M/s Instalaciones. Inabemsa. Spian on May 2014. Route changed after survey observations.
VANDANA VIDYUT LTD.(VVL)											
1	Salora TPS - Dharamjaigarh (Korba) (PGCIL) Pooling Station	D/C	400	60	84					MAR-17	Target Commissioning date will be provided after approval/receipet of loan from lenders.
VEMAGIRI TRANSMISSION SYSTEM LIMITED(VTSL)											
1	Khammam-Hyderabad Line-1	D/C	765	772						MAR-15	
2	Khammam - Hyderabad line -I	D/C	765	410					APR-15		Bidding process to be taken up
3	Vemagiri Pooling Station -Khammam Line -1	D/C	765	852						MAR-15	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
4	Vemagiri Pooling Station - Khammam line -I	D/C	765	455					APR-15		Bidding process to be taken up
<u>VISA POWER LTD(VISA)</u>											
1	Visa Power TPP - Raigarh Pooling Station	D/C	400	26	37	33	26	0		JUN-15	Work is under Construction.