

UTILITY WISE REPORT INDICATING STATUS OF CONSTRUCTION OF SUB-STATIONS (220 kV & ABOVE) VIS-A-VIS PROGRAMME DURING 2016-2017

As on 28-FEB-2017

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DVC

1	Gola (2x80MVA)	220/132	160		100%	0%	0%	0%	0	DEC-15	NIT floated on 11.11.2015. NIT Cancelled on 25.02.16.
---	----------------	---------	-----	--	------	----	----	----	---	--------	---

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
PGCIL												
2	Alipurduar & Agra(Extn.) HVDC S/S (Pole-1&2)	800	3000		100%	74%	68%	60%	0		JUN-17	Pole-I expected by Mar'17. Supply, civil works & erection under progress. Balance land acquisition for Earth Electrode station acquired.
3	Bay Extn. Kurukshetra HVDC (GIS) S/S	800	0		100%	0%	0%	0%	0		DEC-16	Engg. in progress.
4	Biswanath Chariyali & Agra HVDC terminal (Pole-II)	800	1500		100%	100%	100%	100%	1500		AUG-16	Commissioned 08/16.
5	Champa & Kurukshetra HVDC S/S (Addl.) (Pole-3&4)	800	3000		100%	35%	25%	0%	0		MAR-18	work under progress.
6	Champa & Kurukshetra HVDC S/S (Pole-1&2)	800	3000		100%	95%	99%	88%	0	JUL-15	JUN-17	Work under progress. Pole-I expected by Mar'17 & Pole-II by Jun'17.
7	Agra S/S	765/400	500		100%	12%	0%	0%	0		NOV-17	Award placed in Sep'15. Work under progress.
8	Ajmer S/S	765/400	2x1500		100%	70%	70%	45%	0	APR-17	DEC-17	Award placed in Apr'15. work under progress.
9	Angul S/S (Bus Arrangment)	765/400	2x1500		100%	0%	0%	0%	0		APR-19	Scpoe deleted.
10	Banaskanta S/S	765/400	2x1500		100%	50%	35%	2%	0	APR-18	APR-18	Award placed in Sep'15. Work under progress.
11	Banaskanta S/S	765/400	2x500		100%	50%	35%	2%	0	APR-18	APR-18	Award placed in Sep'15. Work under progress.
12	Bay Aligarh (GIS)	765/400	0		100%	0%	0%	0%	0		APR-18	Award placed in Oct'15. Engg. in progress.
13	Bay Dharajaygarh S/S	765/400	0		100%	99%	95%	95%	0		JUN-17	Work under progress. Completion matching with line.
14	Bay Extn. Angul S/s	765/400	0		100%	80%	70%	55%	0		JUN-17	Work under progress. Completion matching with line.
15	Bay Extn. Aurangabad S/S	765/400	0		100%	95%	99%	95%	0		MAR-17	work under progress.
16	Bay Extn. Balia S/S	765/400	0		100%	100%	100%	100%	0		MAR-16	Commissioned in Mar'16.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
17	Bay Extn. Banaskantha S/S	765/400	0		100%	0%	0%	0%	0		JUL-18	Award placed in Mar'16. Engg. in progress.
18	Bay Extn. Bhiwani S/S	765/400	0		100%	92%	90%	90%	0		OCT-16	Work under progress.
19	Bay Extn. Fatehpur S/S	765/400	0		100%	65%	65%	10%	0		SEP-16	Award placed in Apr'15. Work under progress.
20	Bay Extn. Gwalior S/S	765/400	0		100%	0%	0%	0%	0		APR-18	Award under progress.
21	Bay Extn. Hyderabad S/S	765/400	0		100%	70%	50%	45%	0		MAY-18	Work under progress.
22	Bay Extn. Jabalpur (Gadarwara-A)	765/400	0		100%	10%	5%	0%	0		MAY-17	Award placed in Apr'16. Engg., supply & civil work under progress.
23	Bay Extn. Jabalpur PS	765/400	0		100%	15%	10%	0%	0		APR-18	Award placed in Aug '15. Work under progress.
24	Bay Extn. Jaipur S/S	765/400	0		100%	75%	80%	60%	0		OCT-16	Deposit work by RVPNL.
25	Bay Extn. Kurnool S/S	765/400	0		100%	100%	100%	100%	0		DEC-15	Commissioned in Dec'15.
26	Bay Extn. Nagapattinam S/S	765/400	0		100%	100%	100%	100%	0		SEP-15	Commissioned in Sep'15.
27	Bay Extn. Raichur S/S	765/400	0		100%	100%	100%	100%	0		DEC-15	Commissioned in Dec'15.
28	Bay Extn. Raipur Pooling Station	765/400	0		100%	95%	95%	95%	0		DEC-16	Work under progress. Matching with line.
29	Bay Extn. Ranchi (Dharmjaygarh) S/S	765/400	0		100%	100%	100%	100%	0		DEC-15	Commissioned in Dec'15.
30	Bay Extn. Salem Pooling Station	765/400	0		0%	0%	0%	0%	0			
31	Bay Extn. Wardha S/S	765/400	0		100%	95%	95%	95%	0		DEC-16	Work under progress. Matching with line.
32	Bay Extn. Wardha S/S	765/400	0		100%	95%	95%	90%	0		MAR-17	Award placed in Aug'15. Work under progress.
33	Bay extn. Ajmer S/S	765/400	0		100%	15%	5%	0%	0	APR-18	APR-18	work under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
34	Bay extn. Angul S/S	765/400	0		100%	80%	70%	55%	0	DEC-15	JUN-17	Engg. supply, civil works & erection under progress. Completion matching with line.
35	Bhadla S/S	765/400	3x1500		100%	5%	0%	0%	0		JAN-19	Award Placed in Aug'16.Work under progress.
36	Bhiwani (Addl.)S/S	765/400	333		100%	100%	100%	100%	0		AUG-15	Commissioned in Aug'15.
37	Bhuj Pooling Station	765/400	2x1500		100%	20%	5%	0%	0	JUL-18	JUL-18	Award placed in Mar'16.Work under progress.
38	Bikaner S/S	765/400	2x1500		100%	8%	0%	0%	0		MAY-19	Award placed in May'16. Work under progress.
39	Champa Pooling Station (ICT-III & IV)	765/400	3000		100%	100%	100%	100%	3000	MAY-14	SEP-16	Commissioned 09/16.
40	Champa Pooling Station (ICT-V& VI)	765/400	3000		100%	100%	100%	100%	3000		DEC-16	Commissioned 12/2016
41	Chilakaluripeta S/S (PSITL - TBCB)	765/400	2x1500		100%	0%	0%	0%	0	APR-19	APR-19	Award placed in Dec'16.Land acquired. Engg. in progress.
42	Chittorgarh S/S	765/400	2x1500		100%	60%	65%	40%	0	APR-17	DEC-17	Award placed in Apr'15. Work under progress.
43	Cuddapah S/s	765/400	2x1500		100%	20%	0%	0%	0		JUL-18	Award placed in Feb'16. Engg. & civil work under progress.
44	Extn Kanpur S/S	765/400	0		100%	62%	32%	26%	0		MAR-17	Work under progress.
45	Extn. Aurangabad (PG)	765/400	0		100%	100%	100%	100%	0	MAR-16	SEP-15	Commissioned in Sep'15.
46	Extn. Chittorgarh S/S	765/400	0		100%	15%	10%	5%	0	APR-18	APR-18	Work under progress.
47	Extn. Gaya S/S	765/400	0		100%	0%	0%	0%	0		JUN-19	Award under progress.
48	Extn. Jabalpur (vindhyachal) Pooling Station	765/400	0		100%	0%	2%	0%	0		JUN-18	Award placed in Apr'16. Engg. in progress.
49	Extn. Jharsaguda (Sundergarh) Pooling Station	765/400	0		100%	0%	0%	0%	0		JUN-18	Award under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
50	Extn. Jharsuguda S/S	765/400	0		100%	80%	70%	62%	0	DEC-15	JUN-17	Works under progress. Completion matching with line.
51	Extn. Kanpur (GIS)	765/400	0		100%	100%	85%	90%	0	JUN-16	MAR-17	Award placed in Feb'14. Work under progress.
52	Extn. Lucknow S/S	765/400	0		100%	100%	100%	100%	0	APR-13	MAR-15	Commissioned.
53	Extn. Lucknow S/S	765/400	0		100%	67%	35%	30%	0		MAR-17	Work under progress.
54	Extn. Meerut S/S	765/400	0		100%	100%	100%	100%	0	MAR-15	MAY-15	Commissioned in May'15.
55	Extn. Moga S/S	765/400	0		100%	100%	100%	100%	0	MAR-15	MAY-15	Commissioned in May'15.
56	Extn. Patna S/S	765/400	0		100%	0%	0%	0%	0		JUN-19	Award under progress.
57	Extn. Raigarh S/S	765/400	1500		100%	95%	95%	75%	0	JUL-16	MAR-17	Award placed in May'14. Work under progress.
58	Extn. Ranchi S/S	765/400	0		100%	65%	40%	30%	0	MAR-17	MAR-17	Work under progress.
59	Extn. Solapur (PG)	765/400	0		100%	100%	100%	100%	0	MAR-16	SEP-15	Commissioned in Sep'15.
60	Extn. Solapur S/S	765/400	0		100%	5%	0%	0%	0		JAN-18	Award placed in Apr'16. Engg. & civil work under progress.
61	Extn. Tuticorin S/S	765/400	0		100%	85%	90%	60%	0	SEP-14	DEC-16	Work under progress.
62	Extn. Varanasi S/S	765/400	0		100%	100%	100%	100%	0	MAY-15	MAR-16	Commissioned in Mar'16.
63	Extn. Vindhyachal Pooling Station	765/400	1500		100%	80%	75%	15%	0		SEP-17	Award placed in Aug'15.work under progress.
64	Extn. vindhyachal (Jabalpur) Pooing Station	765/400	0		100%	10%	15%	0%	0		JUN-18	Award placed in Apr'16. Work under progress.
65	Gaya (ICT) S/S	765/400	500		100%	0%	0%	0%	0		JUN-17	Award placed in Jun'15.Procurement under progress.
66	Hyderabad (Maheshwaram) (GIS) S/S	765/400	2x1500		100%	68%	50%	45%	0	MAR-18	DEC-17	Award placed in May'15. Works under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
67	Jharsuguda (Sundargarh) S/S	765/400	2x1500		100%	10%	0%	0%	0		APR-19	Award placed in Jun'16. Engg. & civil work under progress.
68	Jharsuguda Pooling Station	765/400	2x1500		100%	100%	100%	100%	0	JUN-15	JAN-16	Commissioned in Jan'16.
69	Jhatikara S/S	765/400	500		100%	45%	35%	5%	0		APR-18	Award placed in Aug'15. Work under progress.
70	Kanpur (GIS) S/S	765/400	2x1500		100%	100%	100%	100%	3000	OCT-14	JUL-16	Commissioned 07/16.
71	Kudgi (GIS) S/S	765/400	0		100%	100%	100%	100%	0	DEC-15	DEC-15	Commissioned in Dec'15.
72	Meerut (Aug.)	765/400	1500		100%	50%	20%	0%	0		OCT-17	Award placed in Mar'15. Engg., civil work & supply under progress.
73	Nellore	765/400	3000		0%	0%	0%	0%	0	MAR-17		
74	Nizamabad S/S	765/400	2x1500		100%	90%	90%	85%	0	MAY-18	MAR-17	Award placed in May'15. Work under progress. Efforts being made to complete in FY 2016-17.
75	Orai S/S	765/400	2000		100%	30%	25%	5%	0	APR-18	APR-18	Award placed in Oct'15. Work under progress.
76	Padghe S/S	765/400	2x1500		100%	95%	95%	90%	0	AUG-14	DEC-17	Supply, civil works & erection under progress. Completion matching with line.
77	Parli S/S (PPTL -TBCB)	765/400	2x1500		100%	10%	4%	0%	0	JAN-18	JAN-18	All packages awarded. Work under progress.
78	Pune (GIS) S/S	765/400	2x1500		100%	100%	100%	100%	3000		JUN-16	Commissioned 02/15. (Reported Late
79	Raipur (Extn.)	765/400	1500		100%	85%	75%	35%	0		JUN-17	Award placed in Aug'15. Work under progress.
80	Sasaram (2nd Trf.) S/S	765/400	1500		0%	0%	0%	0%	0		MAR-14	
81	Srikakulam S/S	765/400	2x1500		100%	98%	97%	95%	0	JUN-15	DEC-17	765KV Bay commissioned in Jan'17. Completion delayed due to down-stream not ready, matching with Srikakulam - Garividi line (under TBCB).

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
82	Tehri (GIS)	765/400	4x800		100%	40%	15%	0%	0	NOV-17	OCT-17	Award placed in Mar'15. Engg., civil work & supply under progress.
83	Vemagiri Pooling Station (ICT-1)	765/400	1500		100%	100%	100%	100%	1500	JUN-14	JAN-17	Commissioned 01/2017
84	Vemagiri-II Pooling Station (PG)	765/400	2x1500		100%	98%	95%	95%	1500	NOV-17	APR-17	ICT-I commissioned in Jan'17. Balance work under progress.
85	Warora PS (PWTL-TBCB)	765/400	2x1500		100%	30%	10%	0%	0	NOV-17	NOV-17	Award placed in Apr'16. Work under progress.
86	Agra (Extn.)	400/220	315		100%	12%	0%	0%	0	JUL-17	NOV-17	Award placed in Sep'15. Work under progress.
87	Alipurduar HVDC S/S	400/220	630		100%	74%	68%	60%	0		JUN-17	Supply, civil works & erection under progress. Land acquisition balance for Earth Electrode station, under process.
88	Aurangabad (Extn.)	400/220	630		100%	98%	100%	98%	0	OCT-12	FEB-18	Sub station commisisoned alongwith both ICT's in Jan'14. Balance works under progress. Commissioned matching with line.
89	Bagpat (ICT-II) S/S	400/220	500		100%	100%	100%	100%	500		JUN-16	Commissioned 06/16.
90	Balipara (2nd ICT)	400/220	315		100%	100%	100%	100%	315	MAY-17	MAY-16	Commissioned 05/16.
91	Ballabgharh S/S (Replacement of ICT-I & ICT-II) ((500-315)	400/220	370		100%	100%	100%	60%	370	JUN-16	SEP-16	ICT-I Commissioned in 02/16,Late reported. ICT-II Commissioned in 09/16.
92	Ballabgharh S/S (Replacement of ICT-III & ICT-IV) ((500-315)	400/220	370		100%	90%	87%	65%	0		SEP-17	ICT-I & II commissioned in Feb'16 & Sep'16. Balance work under progress.Transformor supply expected by Mar'17/Apr'17.
93	Baripada (Addl.)	400/220	500		100%	100%	100%	100%	500		SEP-16	Commissioned 09/16.
94	Bay Barh (Switchyard)	400/220	0		100%	100%	100%	100%	0		JUN-15	Commissioned in Jun'15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
95	Bay Extn Alipurduar	400/220	0		100%	0%	0%	0%	0		JAN-18	Bays available/ ready. Commissioning matching with line.
96	Bay Extn. Madhugiri S/S	400/220	0		100%	60%	40%	30%	0		MAY-17	Award placed in Dec'14. Work under progress.
97	Bay Extn. Allahabad S/S	400/220	0		100%	100%	100%	100%	0	JUL-15	APR-16	Ready for commissioning. Gen. project delayed.
98	Bay Extn. Allahabad S/S	400/220	0		100%	100%	82%	90%	0		MAR-17	Work under progress.
99	Bay Extn. Amritsar S/S	400/220	0		100%	60%	50%	40%	0		SEP-16	Work under progress.
100	Bay Extn. Aurangabad S/S	400/220	0		100%	20%	5%	0%	0		SEP-17	Work under progress.
101	Bay Extn. Bachau S/s	400/220	0		100%	100%	100%	100%	0		MAR-16	Commissioned in Mar'16.
102	Bay Extn. Bagpat S/S	400/220	0		100%	99%	100%	96%	0	NOV-11	NOV-16	Work under progress. Completion matching with line.
103	Bay Extn. Balia S/S	400/220	0		100%	100%	100%	100%	0	NOV-14	JAN-14	Commissioned in Jan'14.
104	Bay Extn. Balipara S/S	400/220	0		100%	100%	100%	0%	0	AUG-13	SEP-15	Commissioned in Sep'15.
105	Bay Extn. Bhinamal S/S	400/220	0		100%	60%	50%	40%	0		JUL-17	Award placed in Sep'15. Work under progress.
106	Bay Extn. Biharshariff	400/220	0		100%	35%	40%	20%	0		DEC-16	Work under progress. Completion delayed due to delay in manufacturing of Reactors by M/s BHEL. Now matter being taken up.
107	Bay Extn. Biharshariff S/S	400/220	0		100%	100%	100%	75%	0		OCT-16	work under progress.Works on halt due to non-availability of S/D.
108	Bay Extn. Biswanath Chariyali S/S	400/220	0		100%	15%	0%	0%	0	FEB-13	DEC-17	Completion matching with line (Line work almost stalled due to agitation against big dam)/delay in Generation.
109	Bay Extn. Boisar S/S	400/220	0		100%	98%	98%	98%	0		OCT-16	Navsari - Navi mumbai line is now to be terminated at Boisor S/Stn in place of Mumbai. Works under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												Commissioning matching with line.
110	Bay Extn. Champa S/S	400/220	0		100%	0%	0%	0%	0		APR-17	Award placed in oct'14. Engg. in progress.
111	Bay Extn. Dehar S/S	400/220	0		100%	90%	80%	76%	0		SEP-17	One reactor commissioned & Transformer in Jan'17 Balance work under progress. Completion expected by Sep'17.
112	Bay Extn. Dharmapuri S/S	400/220	0		100%	95%	90%	85%	0		MAY-17	Work under progress.
113	Bay Extn. Dichpally S/S	400/220	0		100%	0%	0%	0%	0		MAR-17	Work being executed by APTRANSCO on deposit basis. Efforts being made to complete in FY 2016-17.
114	Bay Extn. Farakka S/S	400/220	0		100%	60%	70%	35%	0		DEC-16	Award placed in Mar'15. Work under progress.
115	Bay Extn. Gokarna S/S	400/220	0		100%	75%	80%	50%	0		DEC-16	Award placed in Mar'15. Work under progress.
116	Bay Extn. Gooty S/S	400/220	0		100%	20%	0%	0%	0		JUL-17	Award placed in Mar'15. Work under progress.
117	Bay Extn. Gorakhpur S/S	400/220	0		100%	100%	100%	100%	0		JUN-15	Commissioned in Jun'15.
118	Bay Extn. Gwalior S/S	400/220	0		100%	0%	0%	0%	0		SEP-17	Award under progress.
119	Bay Extn. Hissar S/S	400/220	0		100%	100%	100%	100%	0		JUN-15	Commissioned in Jun'15.
120	Bay Extn. Indore (Khandwa) S/S	400/220	0		100%	95%	95%	92%	0		DEC-16	work under progress. Matching with line.
121	Bay Extn. Jalandhar S/S	400/220	0		100%	100%	100%	100%	0		DEC-15	Commissioned in Dec'15.
122	Bay Extn. Kaithal S/S	400/220	0		100%	50%	40%	30%	0		AUG-17	Work under progress.
123	Bay Extn. Khammam (Nagarjuneasagar) S/S	400/220	0		100%	100%	100%	100%	0		DEC-15	Commissioned in Dec'15.
124	Bay Extn. Kishanganj S/S	400/22	0		100%	100%	100%	100%	0		MAR-16	Commissioned in Mar'16.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		0										
125	Bay Extn. Kota S/S	400/220	0		100%	40%	20%	0%	0		NOV-17	Award placed in Aug'15. Work under progress.
126	Bay Extn. Kota S/S (PG)	400/220	0		100%	100%	100%	100%	0		JUN-17	Work completed. Commissioning matching with line.
127	Bay Extn. Koteswar S/S	400/220	0		100%	100%	100%	100%	0		DEC-16	Testing under progress.
128	Bay Extn. Kurukshetra (Jind) S/S	400/220	0		100%	5%	0%	0%	0		MAR-18	Award placed in Nov'15. Civil work under progress.
129	Bay Extn. Madhugiri S/S (Salem-I)	400/220	0		100%	85%	95%	70%	0		DEC-16	Work under progress.
130	Bay Extn. Maithon (Durgapur) S/S	400/220	0		100%	100%	100%	100%	0		JAN-16	Commissioned in Jan'16.
131	Bay Extn. Malerkotal (GIS) S/S	400/220	0		100%	80%	60%	50%	0		SEP-16	work under progress.
132	Bay Extn. Mysore S/S	400/220	0		100%	100%	100%	100%	0		OCT-15	Commisisoned in Oct'15.
133	Bay Extn. Nagapatnam (PS) S/S	400/220	0		100%	95%	90%	85%	0	JUL-15	SEP-16	Award placed in Dec'14. Work under progress.
134	Bay Extn. Nakodar	400/220	0		100%	100%	100%	0%	0		DEC-15	Commissioned in Dec'15.
135	Bay Extn. Nellor S/S	400/220	0		100%	20%	0%	0%	0		JUL-17	Award played in Mar'15. work under progress.
136	Bay Extn. Nellore PS	400/220	0		100%	100%	100%	100%	0		MAR-16	Commissioned in Mar'16.
137	Bay Extn. Orai S/s	400/220	0		100%	1%	0%	0%	0		APR-18	Award placed in Oct'15. Engg. & civil work in progress.
138	Bay Extn. Padhe S/S	400/220	0		100%	15%	10%	0%	0		MAR-17	Engg., civil work & supply under progress. MSETCL S/S at Kudus delayed due to termination of main contract and re-tendered. Critical
139	Bay Extn. Patna S/S	400/220	0		100%	100%	100%	100%	0		FEB-15	Commissioned in May'15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
140	Bay Extn. Raigarh (Kotra) S/S	400/220	0		100%	100%	100%	100%	0		APR-16	Commissioned in Apr'16.
141	Bay Extn. Rajgarh S/S	400/220	0		100%	85%	80%	55%	0		SEP-16	Work under progress.
142	Bay Extn. Roorkee S/S	400/220	0		100%	100%	100%	100%	0		MAY-16	Comissioned in May'16.
143	Bay Extn. Saharanpur S/S	400/220	0		100%	100%	100%	100%	0		MAY-16	Commissioned in May'16.
144	Bay Extn. Salem S/S	400/220	0		100%	97%	98%	90%	0		DEC-16	Work under progress.
145	Bay Extn. Sasaram S/S	400/220	0		100%	90%	78%	50%	0		DEC-16	work under progress.
146	Bay Extn. Satna S/S	400/220	0		100%	20%	5%	0%	0		SEP-17	Award placed in Jun'15. work under progress.
147	Bay Extn. Sholapur S/S	400/220	0		100%	60%	50%	20%	0		MAR-17	Award placed in Jun'15. Work under progress.
148	Bay Extn. Shujalpur S/S	400/220	0		100%	100%	100%	100%	0		FEB-16	Commissioned in Feb'16.
149	Bay Extn. Singrauli S/s	400/220	0		100%	75%	82%	35%	0		MAR-17	work under progress.
150	Bay Extn. Somanahalli S/S	400/220	0		100%	98%	98%	98%	0		DEC-16	Work almost completed, completion matching with line.
151	Bay Extn. Trissur S/S	400/220	0		100%	0%	0%	0%	0		FEB-17	Award placed in Sep'14. Engg. in progress.
152	Bay Extn. Tuticorin PS	400/220	0		100%	85%	90%	60%	0		DEC-16	Work under progress.
153	Bay Extn. Vijayawada S/S	400/220	0		0%	0%	0%	0%	0			
154	Bay Extn. Wagoora S/S	400/220	0		100%	6%	0%	0%	0	MAR-18	MAR-18	Engg. & civil work under progress.
155	Bay Extn. Yelahanka (GIS)	400/220	0		100%	10%	0%	0%	0		JUL-17	Award placed in Mar'15. Engg. & civil work under progress.
156	Bay extn. Bidadi (GIS)	400/220	0		100%	80%	70%	0%	0	DEC-15	SEP-16	Award placed in Dec'14. Work under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
157	Bay extn. Chamera S/S	400/220	0		100%	100%	100%	100%	0	AUG-14	AUG-14	Bay commissioned in Aug'14.
158	Bay extn. Deharadun S/S	400/220	0		100%	100%	99%	98%	0	NOV-14	DEC-16	Supply & erection under progress. Commissioning matching with line.
159	Bay extn. Dubri (Mendhasal) S/S	400/220	0		0%	0%	0%	0%	0			
160	Bay extn. Kishanpur S/S	400/220	0		100%	97%	96%	90%	0	JUL-13	OCT-16	Works under progress.
161	Bay extn. Kishenpur S/S	400/220	0		100%	100%	99%	98%	0	NOV-14	DEC-16	Supply & erection under progress. Commissioning matching with line.
162	Bay extn. Kota S/S	400/220	0		100%	100%	100%	100%	0	MAR-15	JUN-17	Work completed. Commissioning matching with line.
163	Bay extn. Narendra S/S	400/220	0		100%	100%	100%	100%	0	APR-15	DEC-15	Commissioned in Dec'15.
164	Bay extn. Navsari S/S	400/220	0		100%	95%	95%	65%	0	OCT-16	OCT-16	Award placed in Dec'14. Works under progress.
165	Bay extn. Panchkula S/S	400/220	0		100%	100%	100%	100%	0	AUG-14	MAR-15	Commissioned.
166	Bay extn. Purulia S/S	400/220	0		100%	65%	40%	30%	0	MAR-17	MAR-17	Purulia bay to be executed by West Bengal on deposit work basis. Bay at Purulia to be constructed in New S/S at Purulia (WBSETCL) due to space constraint. Interim arrangement to be made accordingly by WBSETCL.
167	Bay extn. Rajpura S/S	400/220	0		100%	100%	100%	100%	0	AUG-14	JUN-16	Commissioned in Jun'16.
168	Bay extn. Sonapat S/S	400/220	0		100%	50%	40%	30%	0	JUL-17	AUG-17	Award placed in Mar'15. Work under progress.
169	Bay extn. Vapi S/S	400/220	0		100%	95%	92%	60%	0	OCT-16	OCT-16	Work under progress.
170	Betul (GIS) S/S	400/220	630		100%	95%	95%	92%	0		MAY-17	Award placed in Dec'14. Work under progress. Completion matching with line
171	Bhadla S/S	400/220	1500		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
172	Bhuj Pooling Station	400/220	2x500		100%	20%	7%	0%	0	JUL-18	JUL-18	Award placed in Mar'16. Work under progress.
173	Bongaigaon (2nd ICT) S/s.	400/220	315		100%	15%	10%	0%	0	DEC-17	DEC-17	Award placed in Nov'15. work under progress.
174	Cuddapah (Extn.)	400/220	500		100%	68%	60%	50%	0	FEB-17	SEP-17	Award placed in Sep'14. Work under progress.
175	Daltonganj	400/220	2x315		100%	45%	78%	12%	0	NOV-12	DEC-17	Award placed in May'16 after re-tendering. Engg., supply, civil works & erection under progress. Due to delay in handing over land, M/s Alstom not agree to take up the work. Down stream network also not envisaged by JSEB.
176	Damon (Extn.)	400/220	500		100%	100%	100%	100%	0		NOV-16	Commissioned in Nov'16.
177	Dehar s/s (Replacement)	400/220	65		100%	100%	100%	100%	65		JAN-17	Commissioned 01/2017
178	Dehradun	400/220	2x315		100%	100%	100%	100%	630		JAN-17	Commissioned 01/2017.
179	Dwarka -I (GIS) S/S	400/220	2000		100%	0%	0%	0%	0	MAY-17	SEP-18	Award placed in Dec'16. Land acquired in Aug'16.
180	Extn. Bachau S/S	400/220	0		100%	10%	5%	0%	0		JUL-18	Award placed in Jan'16. work in progress.
181	Extn. Baharampur S/S	400/220	0		100%	0%	0%	0%	0		APR-18	Award placed in Aug'16.
182	Extn. Bina S/S	400/220	125		100%	100%	100%	100%	0	JUL-16	FEB-16	Commissioned in Feb'16.
183	Extn. Chaibasa S/S	400/220	63		100%	100%	100%	100%	0	MAR-17	MAY-16	Commissioned in May'16.(under TBCB rout).
184	Extn. Chittorgarh S/S	400/220	0		100%	0%	0%	0%	0	APR-17	APR-17	Award placed in Jul'15. Engg in progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
185	Extn. Chittorgarh S/S	400/220	0		100%	0%	0%	0%	0		MAR-17	Deposit work by RVPNL.
186	Extn. Daltonganj S/S	400/220	2x160		100%	10%	0%	0%	0		NOV-17	Award placed in Jul'16. Work under progress.
187	Extn. Dulhasti S/S	400/220	0		0%	0%	0%	0%	0	NOV-14		
188	Extn. Farakka S/S	400/220	0		100%	0%	0%	0%	0		APR-18	Award placed in Aug'16.
189	Extn. Hindupur S/S	400/220	0		100%	0%	0%	0%	0		JUL-18	To be implementation by APTRANSCO.
190	Extn. Indore S/s	400/220	2x500		100%	40%	30%	0%	0		JUL-18	Award placed in Jan'16. work under progress.
191	Extn. Itarsi S/S	400/220	500		100%	335%	25%	0%	0		JUL-18	Work under progress.
192	Extn. Jaipur (Sourth) (RAPP)	400/220	0		100%	0%	0%	0%	0		NOV-17	Award placed in Aug'15. Engg. in progress.
193	Extn. Jaipur (South) S/S	400/220	0		100%	0%	0%	0%	0		NOV-17	Award placed in Aug'15. Engg in progress.
194	Extn. Jalandhar (Samba)	400/220	0		100%	30%	20%	15%	0		JUL-17	Award placed in Jan'16. Work under progress.
195	Extn. Jeerat S/S	400/220	0		100%	0%	0%	0%	0		APR-18	Award placed in Aug'16.
196	Extn. Kaithal S/S	400/220	0		100%	50%	40%	30%	0		OCT-16	Work under progress.
197	Extn. Madugiri S/S	400/220	500		100%	90%	80%	80%	0		JUN-17	Completion matching with TBCB line.
198	Extn. Mainpuri S/S	400/220	500		100%	20%	0%	0%	0		JAN-18	Award placed in Mar'16. Work under progress.Efforts being made to complete earlier i.e. Jul'17.
199	Extn. NP Kunta S/S	400/220	0		100%	5%	0%	0%	0		JUL-18	Engg. & civil work commenced from May'16.
200	Extn. Parli Switching Station	400/220	0		100%	5%	0%	0%	0		FEB-18	Award placed in Apr'16. Engg. & civil work under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
201	Extn. Sagardighi S/S	400/220	0		100%	0%	0%	0%	0		APR-18	Award placed in Aug'16.
202	Extn. Salem (Madhugiri II) S/S	400/220	0		0%	0%	0%	0%	0			
203	Extn. Samba (Jalandhar)	400/220	0		100%	30%	15%	10%	0		NOV-18	Award placed in Jan'16. Work under progress.
204	Extn. Sankhari S/S	400/220	0		100%	0%	0%	0%	0	APR-18	APR-18	Award placed in Sep'15. Engg. in progress.
205	Extn. Sikar S/S	400/220	500		100%	40%	25%	0%	0		JAN-18	Award placed in Mar'16. Supply & civil work under progress. Issue needs to be takk up with State for construction of 220KV line. In absence of line, bay not be utilised. Readiness of the bay expected by Jul'17.
206	Extn. Subhashgram S/S	400/220	0		100%	0%	0%	0%	0		APR-18	Award placed in Aug'16.
207	Extn. Tuticorin Pooling Station	400/220	0		100%	4%	0%	0%	0	APR-17	APR-17	Award placed in Apr'15. Work under progress.
208	Extn. Tuticoring Pooling Stn. (Kudukulom)	400/220	0		100%	0%	0%	0%	0		JUL-18	Award placed in May'16.
209	Extn. Vadodara S/S (GIS)	400/220	2x500		100%	95%	90%	55%	0	JUL-16	JUN-17	Award placed in Jun'15. Work under progress. Down stream 220KV line (GETCO) not ready for commissioning. Matching with GETCO line.
210	Extn. Vemagiri (PG) S/S	400/220	0		100%	0%	0%	0%	0		JUL-18	Award placed in May'16.
211	Extn. Yelahanka (GIS) S/S	400/220	0		100%	10%	0%	0%	0		JUL-17	Work under progress.
212	Extn. at 400/220 KV Damoh s/s	400/220	500		100%	100%	100%	100%	500		NOV-16	Commissioned 11/2016
213	Extn. at Hyderabad S/s	400/220	500		100%	100%	100%	100%	500	FEB-17	FEB-17	Commissioned 02/2017
214	Extn. at Madurai s/s	400/220	500		100%	100%	100%	100%	500		DEC-16	Commissioned 12/2016

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
215	Extn. at Mysore S/S	400/220	500		100%	100%	100%	100%	500	FEB-17	SEP-16	Commissioned 09/16.
216	Extn. madhugiri (Salem II) S/S	400/220	0		0%	0%	0%	0%	0			
217	Extn. of 2 nos. bays Imphal S/S	400/132	0		100%	0%	0%	0%	0		MAY-18	Award placed in Jul'16.
218	Extn. of 2nos. GIS bays at Silchar S/S	400/132	0		100%	0%	0%	0%	0		MAY-18	Award placed in Jul'16.
219	Farakka (Aug.) (500-315)	400/220	185		100%	80%	65%	50%	0		JUN-17	Supply, civil work & erection under progress. Shifting of ICT from Pusali under progress. However, ICT held up at bridge near Farakka. Permission to cross bridge refused by MoST, W.B. ICT temporarily stored at Durgapur.
220	Gooty (Extn.)	400/220	500		100%	77%	55%	45%	0	FEB-17	SEP-17	Award placed in Sep'14. Work under progress.
221	Gurgaon (Aug.) 4th ICT S/S	400/220	500		100%	86%	90%	45%	0	JUN-16	JUN-17	Award placed in Dec'14. work under progress.
222	Gurgaon (Extn.)	400/220	500		100%	80%	90%	55%	0	MAY-16	JUN-17	Award placed in Nov'14. Work under progress.
223	Hamirpur (Extn.)	400/220	315		100%	50%	20%	15%	0	MAY-16	JUN-17	Award placed in Nov'14. Work under progress. Down stream line delayed. CEA to take up with state for readiness of down stream line by Jun'17.
224	Imphal (3rd ICT)	400/132	200		100%	0%	0%	0%	0		JUL-18	Award placed in Jul'16. Engg. in progress.
225	Imphal S/S (upgradation)	400/132	2x315		100%	10%	0%	0%	0		MAY-18	Award placed in Jul'16. Work under progress. Efforts are being made to complete Silcher bay at Imphal early.
226	Jalandhar (Extn.)	400/220	500		100%	100%	100%	100%	500	MAY-16	JUN-16	Commissioned 06/16.
227	Jamshedpur (Aug.) (500-3415)	400/220	185		100%	95%	95%	80%	0		MAR-17	Awarded in Jun'14. work under progress. ICT transported from Patna .

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
228	Jharkhand Pool (Chandwa) Switching GIS	400	0		0%	0%	0%	0%	0		JUL-16	Commissioned 07/16.
229	Kaithal S/S	400/220	315		100%	23%	8%	0%	0		JUL-17	Award placed in Sep'15. Work under progress.
230	Kala Amb S/S (PKATL-TBCB)	400/220	7x105		100%	91%	80%	35%	0	JUL-17	JUL-17	Work under progress.
231	Khammam (Extn.)	400/220	500		100%	70%	60%	30%	0	FEB-17	SEP-17	Award placed in Sep'14. Works under progress.
232	Kishanganj S/S (ICT-II)	400/220/33	500		100%	100%	100%	100%	500		SEP-16	Commissioned 09/16.
233	Kohlapur S/S (GIS)	400/220	0		100%	100%	100%	100%	0	APR-15	NOV-15	Commissioned in Nov'15.
234	Kotputli S/S	400/220	630		0%	0%	0%	0%	0		DEC-14	
235	Kurukshetra S/S	400/220	2x500		100%	99%	99%	99%	0	JUN-15	MAR-17	400KV bays ready for commissioning in Dec'15. Balance work under progress.
236	Maithon S/S (Replacement of ICT-I) (500-315)	400/220	185		100%	100%	100%	100%	185		SEP-16	Commissioned 09/16.
237	Maithon S/S (Replacement of ICT-II) (500-315)	400/220	185		100%	70%	50%	45%	0		JUN-17	ICT-I commissioned in Sep'16. Balance work under progress. ICT yet to be supplied.
238	Mandola S/s (Aug.) ICT-II (Replacing 315 MVA with 500 MVA ICT)	400/220	185		100%	100%	100%	100%	185		APR-16	Commissioned 04/16.
239	Mandola S/s (Aug.) ICT-III (Replacement of 315 MVA by 500 MVA)	400/220	185		100%	100%	100%	100%	185		MAY-16	Commissioned 05/16.
240	Mandola s/s (Aug.) ICT-IV (Replacing 315 MVA with 500 MVA ICT)	400/220	185		100%	100%	100%	100%	185		OCT-16	Commissioned 10/2016
241	Mapusa (ICT) S/S	400/220	315		100%	100%	100%	100%	0			ICT commissioned in oct'13.
242	Misa (Aug.) S/S (Replacement 4x105 MVA by 2x500 MVA)	400/220	2x500		100%	2%	0%	0%	0		MAY-18	GIS portion award in Jun'16 & AIS portion in Jul'16. Work under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
243	Misa (Extn.) S/S	400/220	315		100%	0%	0%	0%	0		JUL-18	Award placed in Jul'16. Engg. in progress.
244	N.P. Kunta Pooling Station S/S (ICT-I)	400/220	500		100%	100%	100%	100%	500		APR-16	Commissioned 04/16.
245	N.P. Kunta Pooling Station S/S (ICT-II & III)	400/220	1000		100%	100%	100%	100%	1000		JUL-16	Commissioned 07/16.
246	Narendra (Aug) (2x500-2x315)	400/220	370		100%	30%	15%	20%	0	FEB-17	SEP-17	Award placed in Sep'14. Work under progress.
247	Navi Mumbai (GIS)	400/220	630		100%	100%	100%	100%	0	SEP-10	MAY-17	Sub station is ready. Commissioning matching with LILO line (under ROW) now planned to be completed using under ground cable. Cable trench work under progress. Severe ROW problem. Critical. Due to severe ROW portion at Navi-Mumbai end, Line was decided to be terminated at Kudus S/Stn. of MSETCL. Also 220KV down stream system (under MSETCL scope) delayed. Critical.
248	Pandiabil S/S (ICT-I & II)	400/220	1000		100%	100%	100%	100%	1000		JUN-16	Ready for Commissioned 06/16.
249	Parbati (PS)	400/220	630		100%	70%	65%	60%	0	JUN-16	APR-17	work under progress. MoP/CEA assistance required for implementation of down stream line by HPSEB.
250	Patna (Replacement of ICT-I) (500-315)	400/220	185		100%	100%	100%	100%	185		SEP-16	Commissioned 09/16.
251	Patna (Replacement of ICT-II) (500-315)	400/220	185		100%	62%	67%	52%	0		JUN-17	ICT-I commissioned in Sep'16 Balance work under progress.
252	Pugalur (Extn.)	400/220	500		100%	93%	90%	90%	0	FEB-17	MAR-17	Award placed in Sep'14. Work under progress.
253	Purnea S/S (Replacement of	400/22	185		100%	100%	100%	100%	185		SEP-16	Commissioned 09/16.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
	ICT-II) (500-315)	0										
254	Pusali (Aug.) (500-315)	400/220	370		100%	72%	62%	52%	185		JUN-17	ICT-I commissioned in Mar'16. Balance works under progress.
255	Rajarhat (GIS) S/S	400/220	2x315		100%	90%	95%	85%	0	APR-16	SEP-17	Work under completion. However, work standstill due to severe ROW problem in last one month & protest by locals. Who are not allowing to enter in Rajarhat S/S. Land acquired in Feb'14.
256	Rajarhat (GIS) S/S	400/220	2x500		100%	90%	95%	85%	0		SEP-17	Work under completion. However, work standstill due to severe ROW problem in last one month & protest by locals. Who are not allowing to enter in Rajarhat S/S. Land acquired in Feb'14.
257	Rajghat S/S (GIS)	400/220	2000		100%	0%	0%	0%	0	MAY-17	DEC-18	Award placed in Apr'15. Possession of land in Dec'16. completion likely to be delayed.
258	Rangpo S/S (GIS)	400/220	16x105 +3x100		100%	100%	100%	100%	0	NOV-13	MAR-16	Commissioned.
259	Rewa Pooling Station	400/220	3x1500		100%	65%	55%	20%	0		DEC-17	Work under progress.
260	SVA at 400/220 kV New Wanpoh S/S (+)300 MVAR/(-)200 MVAR	400/220	0		100%	65%	62%	82%	0		DEC-16	Work stopped due to disturbance in Kashmir since 07.08.16
261	SVC at 400/220 kV Kankroli s/s (+)600 MVAR/(-)400 MVAR	400/220	0		100%	90%	95%	82%	0		OCT-16	Work under progress.
262	SVC at 400/220 kV Ludhiana S/S (+)400 MVAR/(-)300 MVAR	400/220	0		100%	85%	75%	60%	0		OCT-16	work under progress.
263	Saharanpur S/S	400/220	2x315		100%	100%	100%	100%	630	NOV-12	MAY-16	Commissioned 05/16.
264	Samba (Extn.) S/S	400/22	315		100%	100%	100%	100%	315	MAY-16	OCT-16	Commissioned 10/2016.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		0										
265	Satenapalli (Narasaraopeta) & Garividi (AP) S/S (PSITL - TBCB)	400/220	400		100%	0%	0%	0%	0		APR-19	Award placed in Dec'16. Engg. in progress..
266	Silchar (New) S/s	400/220	400		100%	99%	99%	99%	0		FEB-18	Major part of sub station charged progressively from Mar'12 to Oct'12. Balance Work under progress.
267	Silchar S/S (New)	400/220	200		100%	99%	99%	99%	0	DEC-12	FEB-18	Major part of sub station charged progressively from Mar'12 to Oct'12. Balance under progress.
268	Solapur (Aug.)	400/220	315		100%	100%	100%	100%	0	OCT-15	OCT-15	ICT commissioned in Oct'15.
269	Somanahalli S/S	400/220	500		100%	100%	100%	100%	500	FEB-17	AUG-16	Commissioned 08/16.
270	Somannm S/S	400/220	2x500		0%	0%	0%	0%	0			
271	Tirunelveli Pooling station (GIS)	400/220	2x500		100%	95%	40%	30%	0	APR-17	DEC-18	Award placed in Apr'15. work under progress.
272	Trichy (Extn.)	400/220	500		100%	95%	90%	90%	0	FEB-17	APR-17	Award placed in Sep'14. Work under progress.
273	Tughlakabad S/S (GIS)	400/220	2000		100%	0%	0%	0%	0	JUL-17	SEP-18	Award under progress.Land acquired in Jul'16.
274	Uttra (Pindiabil) S/S	400/220	630		100%	100%	100%	100%	0	MAR-16	JUN-16	Sub station completed in Jun'16. Commissioned in Jul'16.
275	Vijayawada (Extn.)	400/220	500		100%	80%	70%	70%	0	FEB-17	MAR-17	Award placed in Sep'14. Work under progress.
276	Wanpon (Extn.) S/S	400/220	420		100%	100%	100%	100%	0		JUL-14	Commissioned.
277	Warangal (Extn.)	400/220	500		100%	82%	65%	20%	0	FEB-17	SEP-17	Award placed in Sep'14.Work under progress.
278	Yelahanka (GIS)	400/220	2x500		100%	99%	99%	98%	0	JUN-13	JUN-17	Completion matching with line.Uncertain.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
279	extn. Dharmapuri (Salem New) S/S	400/220	0		100%	95%	90%	85%	0		MAY-17	work under progress.
280	Anuppur S/S	220/132	160		0%	0%	0%	0%	0			
281	Balipara S/S	220/132	120		100%	5%	0%	0%	0	DEC-17	DEC-17	Award placed in Nov'15. Work under progress.
282	Bay Extn. Amargarh S/s	220/132	0		100%	0%	0%	0%	0		JUL-17	Not in scope in POWERGRID.
283	Bay Extn. Kishanganj S/S	220/132	0		100%	90%	90%	70%	0		NOV-16	Work under progress.
284	Bay Extn. New Melli (GIS)	220/132	0		0%	0%	0%	0%	0			
285	Bay Extn. Siliguri (Purena) S/S	220/132	0		100%	67%	60%	35%	0		NOV-16	work under progress.
286	Kopili S/S	220/132	100		100%	10%	5%	0%	0		DEC-17	Award placed in Nov'15. Work under progress.
287	Kopli (Extn.) S/S	220/132	160		100%	0%	0%	0%	0		JUL-18	Award placed in Jul'16. Engg. in progress.
288	Legship S/S	220/132	100		0%	0%	0%	0%	0		NOV-16	Work yet to be awarded by PGCIL.
289	Mokokchung (ICT)	220	315		100%	0%	0%	0%	0		JUL-18	Award placed in Jul'16. Engg. in progress.
290	Phursungi S/S	220/33	200		0%	0%	0%	0%	0			
291	RPH (Aug). S/S	220/132	60		0%	0%	0%	0%	0			
292	Wagoora (Ext.) S/ S	220	0		100%	0%	0%	0%	0		MAR-17	
293	Bay Extn. Sujyamaninagar S/S	132/33	0		100%	100%	100%	100%	0		JAN-16	Commissioned in Jan'16.
294	Imphal S/S	132/33	2x50		100%	100%	100%	100%	100		APR-13	ICT-I (50MVA) commissioned in Mar'13 & ICT-II commissioned in Apr'13.
295	Melriat S/S (Upgradable to 400 kV)	132/33	2x50		100%	81%	70%	40%	0		FEB-18	Supply, civil works & erection under progress. Completion matching with line.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
296	Namsai S/S	132/33	2x15		100%	65%	100%	20%	0		FEB-18	Work under progress. Completion matching with associated lines. Critical.
297	Nirijuli (Extn.) S/S	132/33	50		100%	0%	0%	0%	0		JUL-18	Award placed in Jul'16. Engg. in progress.
298	Nirjuli S/S (Repl.)	132/33	80		100%	100%	100%	100%	0		MAR-16	ICT-I commissioned in Feb'16 & ICT-II in MAR'16.
299	Roing S/S	132/33	2x15		100%	92%	100%	92%	0		SEP-17	Work under progress. Completion matching with associated lines. Critical.
300	Tezu S/S	132/33	2x15		100%	88%	100%	85%	0		SEP-17	Work under progress. Completion matching with associated lines. Critical.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

PGCONSULTANCY

301	(Sikkim) Khamdong (New) S/S	66/11	0		null%	0%	0%	0%	0	MAY-19	MAY-19	
302	(Sikkim) Kumrek (New) S/S	66/11	0		null%	0%	0%	0%	0	MAY-19	MAY-19	
303	(Sikkim) Lachen (New) S/S	66/11	0		0%	0%	0%	0%	0			Yet to be awarded.
304	(Sikkim) Makha (New) S/S.	66/11	0		null%	0%	0%	0%	0	MAY-19	MAY-19	
305	(Sikkim) Mamring (Extn.) S/S	66/11	0		null%	0%	0%	0%	0	MAY-19	MAY-19	
306	(Sikkim) Mangan (Extn.) S/S	66/11	0		0%	0%	0%	0%	0			Yet to be awarded.
307	(Sikkim) Namchi (New) (Extn.) S/S	66/11	0		0%	0%	0%	0%	0			Yet to be awarded.
308	(Sikkim) Namchi (Old) (Extn.) S/S	66/11	0		0%	0%	0%	0%	0			Yet to be awarded.
309	(Sikkim) Namthang (New) S/S	66/11	0		null%	0%	0%	0%	0	MAY-19	MAY-19	
310	(Sikkim) Pangthang (New) S/S	66/11	0		0%	0%	0%	0%	0			Yet to be awarded.
311	(Sikkim) Passingdong (New) S/S	66/11	0		0%	0%	0%	0%	0			Yet to be awarded.
312	(Sikkim) Pelling (Extn.) S/S	66/11	0		0%	0%	0%	0%	0			
313	(Sikkim) Rellichu (New) S/S	66/11	0		0%	0%	0%	0%	0			Yet to be awarded.
314	(Sikkim) Richenpong (New) S/S	66/11	0		0%	0%	0%	0%	0			Yet to be awarded.
315	(Sikkim) Rohthak S/S	66/11	0		0%	0%	0%	0%	0			Yet to be awarded.
316	(Sikkim) Rorathang (New) S/S	66/11	0		null%	0%	0%	0%	0	MAY-19	MAY-19	
317	(Sikkim) Sichey (Extn.) S/S	66/11	0		0%	0%	0%	0%	0			Yet to be awarded.
318	(Sikkim) Sombaria (New) S/S	66/11	0		0%	0%	0%	0%	0			Yet to be awarded.
319	(Sikkim) Tadong (Extn.) S/S	66/11	0		0%	0%	0%	0%	0			Yet to be awarded.
320	(Sikkim) Temi (New) S/S	66/11	0		null%	0%	0%	0%	0	MAY-19	MAY-19	
321	(Sikkim) Namchi (Old) (Extn.) S/S	66	0		0%	0%	0%	0%	0			Yet to be awarded.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
322	(Assam) Amingaon (GIS)	220/132	2x160		null%	0%	0%	0%	0	MAR-19		Land identified, Price negotiation underway.
323	(Assam) Behating (New Dibrugarh)	220/132	2x100		100%	0%	0%	0%	0		MAR-19	
324	(Assam) Rangia (Extn.)	220	0		100%	0%	0%	0%	0		NOV-18	
325	(Assam) Samaguri (Aug.) (2x160 -2x50)	220/132	220		100%	0%	0%	0%	0		MAR-19	
326	(Assam) Tinsukia (Extn.)	220	0		100%	0%	0%	0%	0		NOV-18	
327	(J&K) Drass S/S	220/66	4x16.67		100%	40%	80%	0%	0		MAY-17	Award placed. Work under progress.
328	(J&K) Kargil S/S	220/66	7x16.67		0%	0%	0%	0%	0		MAY-17	land yet to be handed over by Distt. Administration.
329	(J&K) Khalsti S/S	220/66	4x16.67		100%	55%	80%	0%	0		SEP-17	Work under progress.
330	(J&K) Leh S/S	220/66	7x16.67		100%	60%	80%	0%	0		JUN-17	Work under progress.
331	(MAGHALAYA) Byrnihat (Killing) AIS Substation Extension	220	0		100%	0%	0%	0%	0	APR-19	APR-19	
332	(MAGHALAYA) Mawngap (GIS) (Upgradation)	220/132	2x160		100%	0%	0%	0%	0	APR-19	APR-19	
333	(MAGHALAYA) New Shillong (GIS)	220/132	2x160		100%	0%	0%	0%	0	APR-19	APR-19	
334	(Nagaland) Kohima (New) S/S	220/132	0		0%	0%	0%	0%	0			
335	(Nagaland) Mokokchung (PG) (Extn.) S/S	220	0		0%	0%	0%	0%	0			
336	(Sikkim) Legship Pool (New) S/S	220/132	0		null%	0%	0%	0%	0	MAY-19	MAY-19	
337	(Sikkim) New Mellin (PG) GIS S/S (Extn.)	220	0		0%	0%	0%	0%	0			Yet to be awarded.
338	(Arunachal Pradesh) Khupi (Extn.) S/S	132	0		100%	0%	0%	0%	0	MAY-18	MAY-18	
339	(Arunachal Pradesh) Along (Extn.) S/S	132	0		0%	0%	0%	0%	0			Yet to be awarded.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
340	(Arunachal Pradesh) Bameng S/S	132/33	15		0%	0%	0%	0%	0	MAY-18		Yet to be awarded.
341	(Arunachal Pradesh) Banderdewa S/S	132/33	63		0%	0%	0%	0%	0		AUG-19	
342	(Arunachal Pradesh) Basar S/S	132/33	15		0%	0%	0%	0%	0			Yet to be awarded.
343	(Arunachal Pradesh) Changlang S/S	132/33	15		0%	0%	0%	0%	0		OCT-19	land acquisition under progress
344	(Arunachal Pradesh) Chimpu (Itanagar) (Extn.)	132	0		0%	0%	0%	0%	0		AUG-19	
345	(Arunachal Pradesh) Dambuk S/S	132/33	15		0%	0%	0%	0%	0			Yet to be awarded.
346	(Arunachal Pradesh) Daporijo (Aug.)	132/33	15		0%	0%	0%	0%	0			Yet to be awarded.
347	(Arunachal Pradesh) Daporijo (Extn.) S/S	132/33	0		0%	0%	0%	0%	0			Yet to be awarded.
348	(Arunachal Pradesh) Deomali (Extn.) S/S	132	0		0%	0%	0%	0%	0		OCT-19	land available
349	(Arunachal Pradesh) Gerukhamukh S/S	132/33	15		0%	0%	0%	0%	0			Yet to be awarded.
350	(Arunachal Pradesh) Halaipani S/S	132/33	15		0%	0%	0%	0%	0			Yet to be awarded.
351	(Arunachal Pradesh) Holongi S/S	132/33	20		0%	0%	0%	0%	0		AUG-19	
352	(Arunachal Pradesh) Jairampur S/S	132/33	0		0%	0%	0%	0%	0		OCT-19	land acquisition under progress
353	(Arunachal Pradesh) Kambang S/S	132/33	15		0%	0%	0%	0%	0			Yet to be awarded.
354	(Arunachal Pradesh) Khonsa S/S	132/33	15		0%	0%	0%	0%	0		OCT-19	land acquisition under progress
355	(Arunachal Pradesh) Koloriang S/S	132/33	15		0%	0%	0%	0%	0			Yet to be awarded.
356	(Arunachal Pradesh) Likabali S/S	132/33	15		100%	0%	0%	0%	0	MAY-19	MAY-19	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
357	(Arunachal Pradesh) Miao S/S	132/33	15		0%	0%	0%	0%	0		OCT-19	land acquisition under progress
358	(Arunachal Pradesh) Naharlagun S/S	132/33	63		0%	0%	0%	0%	0		AUG-19	
359	(Arunachal Pradesh) Namsai (PG) (Extn.) S/S	132	0		0%	0%	0%	0%	0		OCT-19	land available
360	(Arunachal Pradesh) Niglok S/S	132/33	63		100%	5%	0%	0%	0	MAY-18	MAY-18	
361	(Arunachal Pradesh) Palin S/S	132/33	15		0%	0%	0%	0%	0			Yet to be awarded.
362	(Arunachal Pradesh) Pasighat (New) (Napit)	132/33	20		100%	0%	0%	0%	0	MAY-18	MAY-18	
363	(Arunachal Pradesh) Pasighat Old (Extn.)	132	0		null%	0%	0%	0%	0	MAY-18	MAY-18	acquisition under process
364	(Arunachal Pradesh) Rilo S/S	132/33	15		null%	0%	0%	0%	0	MAY-18	MAY-18	
365	(Arunachal Pradesh) Roing (Extn.) S/S	132	0		0%	0%	0%	0%	0			Yet to be awarded.
366	(Arunachal Pradesh) Sagali S/S	132/33	15		0%	0%	0%	0%	0		AUG-19	Yet to acquire
367	(Arunachal Pradesh) Seijosa S/S	132/33	15		null%	0%	0%	0%	0	MAY-18	MAY-18	land not yet finalized due to forest clearance issue.
368	(Arunachal Pradesh) Seppa S/S	132/33	15		null%	0%	0%	0%	0	MAY-18	MAY-18	
369	(Arunachal Pradesh) Tezu (Extn.) S/S	132	0		0%	0%	0%	0%	0			Yet to be awarded.
370	(Arunachal Pradesh) Yingkiong S/S	132/33	15		0%	0%	0%	0%	0			Yet to be awarded.
371	(Arunachal Pradesh) Zero (Extn.)	132	0		0%	0%	0%	0%	0			Yet to be awarded.
372	(Arunachal Pradesh) Ziro (New) S/S	132/33	15		0%	0%	0%	0%	0			Yet to be awarded.
373	(Assam) Chapakhowa (New) S/S	132/33	4x8.33		100%	0%	0%	0%	0		MAR-19	
374	(Assam) Dhaligaon (Aug.) (2x50-2x25)	132/33	50		100%	0%	0%	0%	0		MAR-19	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
375	(Assam) Dhemaji (Extn.)	132	0		100%	0%	0%	0%	0		DEC-18	
376	(Assam) Guwahati Medical College (GIS)	132/33	2x50		100%	0%	0%	0%	0	MAR-19	MAR-19	
377	(Assam) Hazo (New) S/S	132/33	2x31.5		0%	0%	0%	0%	0			Land identified and is under finalization
378	(Assam) Kahalipara (Extn.)	132	0		100%	0%	0%	0%	0		DEC-18	
379	(Assam) Kamakhya S/S (Extn.)	132	0		100%	0%	0%	0%	0	MAR-19	MAR-19	
380	(Assam) Paltan Bazar (GIS)	132/33	2x50		100%	0%	0%	0%	0	MAR-19	MAR-19	
381	(Assam) Rupai (Extn.)	132	0		100%	0%	0%	0%	0		DEC-18	
382	(Assam) Samaguri (Aug.) (1x40-1x16)	132/33	25		100%	0%	0%	0%	0		MAR-19	
383	(Assam) Sarupathar (new) S/S	132/33	2x25		0%	0%	0%	0%	0		MAR-19	
384	(Assam) Silapathar (New) S/S	132/33	2x31.5		100%	0%	0%	0%	0		MAR-19	
385	(Assam) Sonabali (Extn.)	132	0		100%	0%	0%	0%	0		NOV-18	
386	(Assam) Tangla (New) S/S	132/33	2x31.5		100%	0%	0%	0%	0			
387	(Assam) Teok S/S	132/33	2x31.5		100%	0%	0%	0%	0		MAR-19	
388	(Assam) Tezpur (New) S/S	132/33	2x50		100%	0%	0%	0%	0		MAR-19	
389	(MAGHALAYA) Ampati (Extn.) S/S	132	0		100%	0%	0%	0%	0		OCT-18	
390	(MAGHALAYA) Mynkre S/S	132/33	2x50		100%	0%	0%	0%	0		APR-19	
391	(MAGHALAYA) New Shillong (GIS)	132/33	2x50		0%	0%	0%	0%	0	APR-19		
392	(MAGHALAYA) Phulbari S/s	132/33	2x50		100%	0%	0%	0%	0		APR-19	
393	(Manipur) Gamphajol (new) S/S	132/33	40		0%	0%	0%	0%	0			Yet to be awarded.
394	(Manipur) Imphal (PG) (Extn.) S/S	132	0		0%	0%	0%	0%	0			Yet to be awarded.
395	(Manipur) Jiribam (Aug.) (2nd Trans.)	132/33	20		0%	0%	0%	0%	0			Yet to be awarded.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
396	(Manipur) Kakching (Extn.) S/S	132	0		0%	0%	0%	0%	0			Yet to be awarded.
397	(Manipur) Kongba (3rd Addl.)	132/33	20		0%	0%	0%	0%	0			Yet to be awarded.
398	(Manipur) Kongba (Extn.) S/S	132/33	0		0%	0%	0%	0%	0			
399	(Manipur) Ningthoukhong (Extn.) S/S	132	0		0%	0%	0%	0%	0			Yet to be awarded.
400	(Manipur) Ningthoukhong 2nd (Aug.)	132/33	20		0%	0%	0%	0%	0			
401	(Manipur) Rengpang (Extn.) S/S	132	20		0%	0%	0%	0%	0			
402	(Manipur) Tamenglong (New) S/S	132/33	0		0%	0%	0%	0%	0			Yet to be awarded.
403	(Manipur) Thoubal (Extn.) S/S	132/33	0		0%	0%	0%	0%	0			Yet to be awarded.
404	(Manipur) Ukhrul (Aug.) S/S	132/33	0		0%	0%	0%	0%	0			Yet to be awarded.
405	(Manipur) Yaingangpokpi (Extn.) S/S	132	0		0%	0%	0%	0%	0			Yet to be awarded.
406	(Mizoram) Lunglei (Aug.) (2x25-2x12.5)	132/33	25		0%	0%	0%	0%	0			
407	(Mizoram) Lungsan S/S	132/33	25		0%	0%	0%	0%	0			
408	(Mizoram) Marpara (new) S/S	132/33	0		0%	0%	0%	0%	0			
409	(Mizoram) W. Phaileng (New) S/S	132/33	26		0%	0%	0%	0%	0			
410	(Nagaland) Longleng S/s	132/33	20		0%	0%	0%	0%	0			
411	(Nagaland) Longnak (Mongkolemba Junction) S/S	132/33	2x25		0%	0%	0%	0%	0			
412	(Nagaland) Mokokchung (State) (Extn.) S/S	132	0		0%	0%	0%	0%	0			
413	(Nagaland) Pfutsero (New) S/S	132/33	2x25		0%	0%	0%	0%	0			
414	(Nagaland) Secretariat Complex Kohima (New) S/S	132/33	2x25		0%	0%	0%	0%	0			
415	(Nagaland) Tuensang (Extn.)	132	0		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
	S/S											
416	(Nagaland) Wokha (Extn.) S/S	132	25		0%	0%	0%	0%	0			
417	(Nagaland) Zunheboto (New) S/S	132/33	2x25		0%	0%	0%	0%	0			
418	(Sikkim) Chungthang (New) S/S	132/66/1	0		0%	0%	0%	0%	0			Yet to be acquire.
419	(Sikkim) Dikchu pool (new) S/S	132/33/1	0		null%	0%	0%	0%	0	MAY-19	MAY-19	
420	(Sikkim) Namchi (New) S/S	132/66	0		0%	0%	0%	0%	0			Yet to awarded.
421	(Sikkim) Parbing (New) S/S	132/66	0		0%	0%	0%	0%	0			Yet to be awarded.
422	(Sikkim) Rangpo (PG) (Extn.) S/S	132	0		0%	0%	0%	0%	0			Yet to be awarded.
423	(Sikkim) Samardong (New) S/S	132/66/1	0		0%	0%	0%	0%	0			Yet to be awarded.
424	(Sikkim) Singhik (New) S/s	132/66/1	0		0%	0%	0%	0%	0			Yet to be awarded.
425	(Tripura) Amarpur (new) S/S	132/33	2x31.5		100%	0%	0%	0%	0		NOV-19	
426	(Tripura) Ambassa (Aug.) S/S	132/33	31.5		100%	0%	0%	0%	0		NOV-19	
427	(Tripura) Bagafa (New) S/S	132/33	2x50		0%	0%	0%	0%	0			
428	(Tripura) Belonia (New) S/S	132/33	2x50		100%	0%	0%	0%	0		NOV-19	
429	(Tripura) Dhalabil (Khowai) (Aug.) S/S	132/33	2x31.5		100%	0%	0%	0%	0		NOV-19	
430	(Tripura) Dharmanagar (Extn.) S/S	132/33/1	0		100%	0%	0%	0%	0		NOV-19	
431	(Tripura) Gokulnagar (New) S/S	132/33	2x50		100%	0%	0%	0%	0		NOV-19	
432	(Tripura) Jirania (Aug.) (1x31.5 - 1x10)	132/33	23		100%	0%	0%	0%	0		NOV-19	
433	(Tripura) Kailasahar S/S	132/33	2x50		100%	0%	0%	0%	0		NOV-19	
434	(Tripura) Manu (new) S/S	132/33	2x50		100%	0%	0%	0%	0		NOV-19	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
435	(Tripura) Mohonpur (Hezamara) (New) S/S	132/33	2x31.5		100%	0%	0%	0%	0		NOV-19	
436	(Tripura) Rabindra Nagar Plus	132/33	2x50		100%	0%	0%	0%	0		NOV-19	
437	(Tripura) Rokhia (Extn.) S/S	132/33/1	0		100%	0%	0%	0%	0		NOV-19	
438	(Tripura) Sabroom (New) S/S	132/33	2x31.5		100%	0%	0%	0%	0		NOV-19	
439	(Tripura) Satchand (New) S/S	132/33	2x31.5		100%	0%	0%	0%	0		NOV-19	
440	(Tripura) Udaipur (Aug.) S/S	132/33	2x50		100%	0%	0%	0%	0		NOV-19	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

AEGCL

441	Kukumara S/S (2x50)	220/132	100		100%	90%	100%	98%	0		JUN-16	All testing and test charge completed. Awaiting the Mirza Azara 132 kV line to be completed.
442	Rangia S/S (2x100)	220/132	200		100%	100%	100%	100%	0	JUN-12	JUN-16	SS completed/charged on 24.06.2013. Awaiting completion of the line.
443	Sonapur (2x100)	220/132	200		100%	60%	90%	0%	200	MAR-13	JUN-16	Work in progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
APTRANSCO												
444	Gani S/S	400/220	2x315		100%	95%	95%	75%	0		MAR-17	All 873 Nos. foundations, 950 Nos. out of 1007 Nos. Structure erection and 575 Nos. out of 727 Nos. 400kV Bus and 400kV Line bays charged on 01.02.2017.1 No. 500 MVA,400/220kV Transformer is charged on 14.02.2017.220kV Bus and 220kV Byas connected to pooling station No.4 are charged on 19.02.2017.The Substation, transformer capacity is 3x500 MVA in place of 2x315 MVA.
445	Garividi (Marala)	400/220	630		100%	95%	95%	92%	0		MAR-17	Works under progress. All 578 Nos. foundations ,699 Nos. out of 700 Nos.Structure erection and 372 Nos. out of 449 Nos. equipment erection completed. All other electrical and civil works are under progress.
446	Hindupur S/S	400/220	3x315		100%	22%	15%	0%	0		OCT-17	Works under progress.88 Nos. out of 619 Nos.Structure foundations AND 18 Nos structure erection out of 710 Nos.are completed.
447	Jammalamadugu s/s (ICT-I)	400/220	315		100%	100%	100%	100%	315		DEC-16	Commissioned 12/2016
448	Kalikiri	400/220	630		100%	12%	0%	0%	0		SEP-17	Site levelling works and structure foundation works under progress.Control room platforms,FF room works under progress.
449	Kamavarapukota s/s (ICT-1)	400/220	315		100%	100%	100%	100%	315	MAR-16	FEB-17	Commissioned 02/2017
450	Kamavarapukota s/s (ICT-2)	400/220	315		75%	98%	100%	99%	0	MAR-16	MAR-17	Works are in advanced stage of completion.Total 488 Nos. foundations, 552

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												Nos. out of 555 Nos. structure erection and 400 Nos. out of 407 Nos. equipment erection completed. 400kV Bus I & II are charged on 25.01.2017.Pre-commissioning works are under progress.
451	Kurnool S/S	400/220	2x315		0%	0%	0%	0%	0			This may be deleted as the project is not approved/ execution by APTRANSCO.
452	Podili S/S	400/220	630		98%	12%	0%	0%	0		JUN-17	Site levelling works are under progress.Control rom,Platforms,FF room works under progress
453	Sattenapally	400/220	630		100%	100%	100%	100%	630		APR-14	Commissioned 04/14 (Late reported)
454	Uravakonda S/S	400/220	2x315		100%	100%	100%	100%	630		JUL-16	Commissioned 07/16.
455	Chakrayapet	220/132	200		100%	2%	0%	0%	0		MAR-17	Site handed over on 16.04.2016.Leveling of site works under progress.
456	Gaddamvaripalli	220/11	50		100%	100%	100%	96%	0		JUN-16	Works under progress
457	Goddumarri	220/11	100		100%	100%	100%	100%	0		MAY-16	Works completed.
458	Gollapuram	220/132	200		100%	80%	90%	85%	0		NOV-16	Works are under progress.
459	N.P. Kunta Poling Station	220/33	160		100%	100%	100%	100%	160		APR-16	Commissioned 04/16.
460	Porumamilla	220/132	200		100%	95%	95%	95%	0		AUG-16	works are under progress.
461	Tirumalayapalli	220/132	300		100%	60%	85%	50%	0		DEC-16	Works are under progress.
462	Vajrakarur	220/132	100		100%	100%	100%	100%	100		JUL-16	Commissioned 07/16.
463	Yellanur	220/11	50		100%	100%	100%	100%	50		MAR-14	Substation charged on 27-03-2014.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
BSEB												
464	Barauni (TPS) (ICT)	220/132	300		0%	0%	0%	0%	0			Award under process.
465	Biharshariff S/S	220/132	150		0%	0%	0%	0%	0		DEC-16	
466	Bihta (GSS) S/S	220/132/33	320		100%	10%	20%	0%	0		DEC-17	Civil work under progress
467	Bodhgaya (2nd Trf.)	220/132	150		0%	0%	0%	0%	0		DEC-16	
468	Dehri (Addl.) S/S	220/132	100		0%	0%	0%	0%	0		DEC-16	
469	Kishanganj S/S	220/132/33	320		100%	100%	100%	100%	320	JUN-16	OCT-16	Commissioned 10/2016
470	Motipur (GSS) S/S	220/132/33	320		100%	100%	90%	85%	0	FEB-17	MAR-17	
471	Musahari S/S	220/132/33	320		100%	95%	100%	95%	0	DEC-16	MAR-17	2x160 MVA and 3x50 MVA charged
472	Pusauli S/S	220/132/33	300		100%	100%	100%	98%	0		MAY-16	
473	Samastipur S/S (ICT-I)	220/132/33	160		100%	100%	100%	100%	160	NOV-16	OCT-16	Commissioned 10/2016
474	Supaul/Lokhi S/S	220/132/33	320		100%	55%	85%	0%	0	MAR-17	JUN-17	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

CSPTCL

475	Jagdalpur S/s	400/220	630		100%	58%	85%	85%	0	NOV-14	AUG-17	Work under progress.
476	NSPCL (2x315 MVA) ICT-II	400/220	630		100%	100%	100%	100%	0		MAR-17	Failed during S C test. Under repair.
477	Borjhara S/S	220/132	2x160		100%	0%	0%	0%	0		DEC-17	Civil Levelling under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
DTL												
478	Bamnoli S/S (Addl.)	400/220	315		0%	0%	0%	0%	0		MAR-18	
479	Gopalpur GIS	400/220	1000		0%	0%	0%	0%	0		MAR-22	
480	Mundka S/S (Addl.)	400/220	315		0%	0%	0%	0%	0		MAR-18	
481	Rangpuri GIS	400/220	2000		0%	0%	0%	0%	0		MAR-23	
482	Shalimarbagh GIS	400/220	2000		0%	0%	0%	0%	0		MAR-21	
483	220 KV Bays at Shalimar Bagh (2 Nos.)	220	0		100%	100%	100%	100%	0	NOV-16	NOV-16	Both 220 kV bays commissioned.
484	220 KV Bays at Vasant Kunj (2 Nos.)	220	0		100%	50%	100%	50%	0	NOV-16	APR-17	1.Work not started on bay no.208 due to permission of tree cutting is awaited from forest deptt. 2. All equipments have been erected in Bay no.206 and likely to be commissioned shortly.
485	220 KV bay at Masjid moth (2 nos.)	220	0		100%	90%	100%	90%	0	OCT-16	MAR-17	1.Erection of all 220 kV equipments completed except C&R panel. 2.Erection of all 33 kV equipments completed except 33 kV C.B. 3.Inspection of 33kV CB and 220 kV C&R panel has been completed and D.I. issued.
486	AIIMS (Aug.)	220/33	100		0%	0%	0%	0%	0		MAR-17	
487	Bamnauli GIS	220/66	320		0%	0%	0%	0%	0		MAR-21	
488	Barwala (Rohini Sector-34)	220/66	320		0%	0%	0%	0%	0		MAR-23	
489	Budella S/S	220/66	320		0%	0%	0%	0%	0		MAR-18	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
490	Budhpur GIS	220/66	320		0%	0%	0%	0%	0		MAR-21	
491	Chandrawal GIS	220/66	300		0%	0%	0%	0%	0		MAR-19	
492	DSIIDC Bawana (Addl.)	220/66	160		100%	100%	100%	100%	160		JAN-16	Commissioned 01/16 (Late Reported).
493	Dhansa/Jaffarpur/Jhatikalan	220/66	320		0%	0%	0%	0%	0			
494	Geeta Colony (Addl.)	220/33	100		0%	0%	0%	0%	0		MAR-17	
495	Gopalpur GIS	220/66	320		0%	0%	0%	0%	0		MAR-18	
496	Janakpuri GIS	220/66	320		0%	0%	0%	0%	0		MAR-20	
497	Jasola GIS	220/33	320		0%	0%	0%	0%	0		MAR-20	
498	Kanjhawala (Addl.)	220/66	160		100%	100%	100%	100%	160		FEB-16	Commissioned 02/16 (Late Reported).
499	Karol Bagh GIS	220/33	300		0%	0%	0%	0%	0		MAR-19	
500	Lodhi Road (GIS)	220/33	100		100%	90%	97%	92%	0	JUL-12	MAR-17	Dismantling of existing switch yard and then convert in to GIS. There are constraints in execution of work due to non availability of shut downs and it is existing AIS Sub Station & heavily loaded one.
501	Maharanibagh GIS	220/33	300		0%	0%	0%	0%	0		MAR-19	
502	Maidan Garhi / IGNOU GIS	220/66	320		0%	0%	0%	0%	0		MAR-21	
503	Mangolpuri GIS	220/66	320		0%	0%	0%	0%	0		MAR-20	
504	Masjid Moth (Addl.)	220/33	100		0%	0%	0%	0%	0	JUN-14	MAR-17	
505	Masjid Moth (Addl.)	220/33	100		0%	0%	0%	0%	0		MAR-17	
506	Mayur Vihar GIS	220/66	320		0%	0%	0%	0%	0		MAR-22	
507	Mehrauli (Replacement) (160-100)	220/33	60		0%	0%	0%	0%	0		MAR-21	
508	Najafgarh (Replacement) (160-100)	220/33	120		0%	0%	0%	0%	0		MAR-21	
509	Narela (Replacement) (160-	220/33	60		0%	0%	0%	0%	0		MAR-21	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
100)												
510	Nehru Place GIS	220/33	300		0%	0%	0%	0%	0		MAR-21	
511	Okhla (Replacement) (160-100)	220/33	120		0%	0%	0%	0%	0		MAR-21	
512	Panjabi Bagh GIS	220/33	300		0%	0%	0%	0%	0		MAR-19	
513	Pappankalan-II (Addl.)	220/66	160		100%	100%	100%	100%	160		DEC-15	Commissioned 12/15 (Late Reported).
514	Pappankalan-III	220/66	320		100%	60%	70%	30%	0	MAR-17	AUG-17	1.Erection of 220 kV Gantry tower and stringing work completed. 2. Erection of 66kV Gantry Tower completed and stringing work is in progress. 3.Construction of Control room building is in progress. 4.Shifting of DJB line is taken up with DJB. 5.Erection of 220 kV equipments is in advance stage. 6. Erection of 66 kV equipments is in advance stage.
515	Patparganj (Addl.)	220/33	100		0%	0%	0%	0%	0	JUN-16	MAY-16	
516	Patparganj (Aug.)	220/33	100		0%	0%	0%	0%	0		MAR-17	
517	Patparganj (Replacement) (160-100)	220/33	120		0%	0%	0%	0%	0		MAR-21	
518	Peeragarhi (Addl.)	220/33	100		0%	0%	0%	0%	0	JUN-16	MAR-17	
519	Preet Vihar GIS	220/33	2x100		100%	96%	96%	95%	0		MAR-17	1.06 Nos. 220 kV GIS bays commissioned. 2. 05 Nos. 33 kV GIS bay commissioned. 3. Ist 100 MVA Pr.Trf. commissioned. 4.Erection of IInd 100 MVA Pr. Trf. is under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
520	Preet Vihar GIS (ICT-I)	220/33	100		100%	100%	100%	100%	100	FEB-16	MAR-17	5.1 no. 100 MVA Pr. Trf. is yet to be supplied by PGCIL. Commissioned 02/2017
521	R.K. Puram GIS	220/66	160		100%	0%	0%	0%	0		MAY-18	1.Sub station layout SLD of 220,66 & 33 kV GIS approved. 2.Land handed over. 3.Civil work for boundary wall started.
522	R.K.Puram GIS	220/33	100		100%	0%	0%	0%	0		MAY-18	1.Sub station layout SLD of 220,66 & 33 kV GIS approved. 2.Land handed over. 3.Civil work for boundary wall started.
523	Replacement of 100 MVA by 160 MVA at Pappankalan-I	220/66	60		100%	100%	100%	100%	60		FEB-16	Commissioned 02/16 (Late Reported).
524	Sanjay Gandhi Transport Nagar (SGTN) GIS	220/66	320		0%	0%	0%	0%	0		MAR-19	
525	Sarita Vihar (Addl.)	220/66	100		100%	100%	100%	100%	100		JAN-16	Commissioned 01/16 (Late Reported).
526	Sarita Vihar (Replacement) (160-100)	220/33	60		0%	0%	0%	0%	0		MAR-21	
527	Subzi Mandi GIS	220/66	100		0%	0%	0%	0%	0		MAR-21	
528	Tikri Khrd GIS	220/66	320		0%	0%	0%	0%	0		MAR-18	
529	Tughlakabad S/S	220/66	320		0%	0%	0%	0%	0		MAR-18	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ED, Manipur

530

Yurembam (Aug.) S/S

132/33

3X33.5

100%

0%

0%

0%

0

MAR-13

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ED- GOA

531	Kadamba GIS	220/110	2x100		0%	0%	0%	0%	0		MAR-19	Proposals have been forwarded to Government. The approval is awaited from Finance Department.
532	Ponda s/s (Addl.)	220/33	1x50		0%	0%	0%	0%	0		MAR-19	Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtained from the Government.
533	Socorro S/S	220/33	320		0%	0%	0%	0%	0		MAR-17	
534	Tivim (3rd Trf.) (Aug.)	220/110	1x100		100%	0%	0%	0%	0		MAR-17	Work in progress.
535	Tuem GIS	220/33	3x63		0%	0%	0%	0%	0		MAR-19	Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtained from the Government.
536	Verna GIS	220/110	2x160		100%	0%	0%	0%	0		MAR-19	Proposals have been forwarded to Government. The approval is awaited from Finance Department.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
GETCO												
537	Achchhalia S/S	400/220	2x315		100%	0%	0%	0%	0			
538	Amreli (ICT addition)	400/220	500		100%	100%	100%	40%	0		FEB-17	
539	Bhachunda GIS (Dist. Kutch)	400/220	3x100		100%	0%	0%	0%	0			
540	Bhogat GIS (Dist. Jamnagar)	400/220	2x500		100%	0%	0%	0%	0			
541	Bhogat S/S	400/220	1x315		0%	0%	0%	0%	0			
542	Charanka S/S	400/220	2x315		100%	100%	100%	98%	0		DEC-16	WIP
543	Chhara S/S	400/220	315		0%	0%	0%	0%	0			
544	Fedra S/S	400/220	2x315		100%	0%	0%	0%	0			
545	Halvad	400/220	315		100%	100%	100%	100%	630		MAR-15	400/220/66KV system back charged on Dt.: 31.03.14.
546	Kasor (Aug.)	400/220/33	315		100%	100%	100%	100%	315		AUG-16	Commissioned 08/16.
547	Keshod S/S	400/220	630		0%	0%	0%	0%	0			
548	Kosamba (ICT addition)	400/220	500		100%	100%	100%	100%	500		FEB-17	Commissioned on 01/2017. (Late Reported)
549	Pipavav S/S	400/220	1x315		100%	0%	0%	0%	0			
550	Prantij S/S	400/220	2x315		100%	0%	0%	0%	0			
551	Rajkot (Hadala) ICT-II	400/220	315		100%	0%	0%	0%	0		MAY-16	
552	Sankhari S/S	400/220	2x315		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
553	Veloda (Sankhari) S/S	400/220	1000		100%	85%	95%	96%	0		JAN-17	02 Nos. 160MVA 220/66KV TR. charged on Dt: 18.03.16 and Dt: . 29.03.16. 01No. 500MVA 400/220KV Tr. charged on Dt: 31.03.16. 80MVar 400KV Bus Reactor charged on Dt: 31.03.16.
554	Agthala (Aug.)	220/66	100		100%	100%	100%	100%	100		JUL-16	Commissioned 07/16. (Late Report).
555	Asodar S/S	220/66	1x100		0%	0%	0%	0%	0			Dropped
556	Babara (Dist. Amreli) S/S	220/132	2x150		0%	0%	0%	0%	0			
557	Babara (Dist. Amreli) S/S	220/66	2x160		0%	0%	0%	0%	0			
558	Bagasara S/S	220/66	1x100		0%	0%	0%	0%	0			
559	Bechraji S/S	220/66	200		100%	100%	100%	100%	200			Back Charged, line work under progress
560	Bhachunda GIS (Dis. Kutch)	220/66	2x160		100%	null%	0%	0%	0			WiP
561	Bhestan S/S	220/66	1x100		100%	100%	100%	100%	300			Commissioned. Name changed to Popda (Bhestan)
562	Bhogat GIS (Dist. Jamnagar)	220/66	2x160		100%	0%	0%	0%	0			
563	Botad (Aug.)	220/132	1x150		100%	100%	100%	100%	150		FEB-17	Commissioned 12/2016 (Late Reported)
564	Chhatral (Aug.)	220/66	100		100%	100%	100%	100%	100		MAY-16	Commissioned 05/16.(Late Report).
565	Dhanaj S/S	220/66	2x100		100%	45%	0%	0%	0		MAR-18	Substatio name is replace with Gatrad
566	Gatrad S/S	220/132/66	3x100		100%	45%	10%	10%	0		MAR-18	
567	Gondal (Aug.)	220/132	50		100%	100%	100%	100%	50		FEB-17	Commissioned 01/2017 (Late Reported)
568	Gondal S/S	220/66	2x100		0%	0%	0%	0%	0			
569	Gotri	220/66	1x160		100%	76%	80%	70%	0		MAR-17	WIP
570	Haladarwa (Aug.)	220/66	100		100%	100%	100%	100%	100		FEB-17	Commissioned 09/2016 (Late Reported)
571	Jasdan	220/132	200		100%	0%	0%	0%	200		DEC-12	As land was not suitable so field office are conveyed to search for fresh land.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												Dropped
572	Kalavad GIS (Dist. Jamnagar)	220/66	3x160		100%	0%	0%	0%	0			
573	Kalavad S/S	220/66	1x100		0%	0%	0%	0%	0			
574	Kalawad	220/66	100		100%	0%	0%	0%	0		JUN-16	
575	Kansari (Aug.)	220/66	60		100%	100%	100%	100%	60		AUG-16	Commissioned 08/16.
576	Kerala S/S	220/66	2x100		100%	0%	0%	0%	0			
577	Khambhalia S/S	220/66	200		100%	0%	0%	0%	0			WIP
578	Khanpur (Aug.)	220/66	100		100%	100%	100%	100%	100		FEB-17	Commissioned 10/2016 (Late Reported)
579	Kheralu (Aug.)	220/66	60		100%	100%	100%	100%	60		FEB-17	Commissioned 09/2016 (Late Reported)
580	Kim (Aug.)	220/66	100		100%	100%	100%	100%	100		JUN-16	Commissioned 06/16.(Late Report)
581	Mehsana (Aug.)	220/132	50		100%	100%	100%	100%	50		JUN-16	Commissioned 06/16.(Late Report).
582	Methoda S/S	220/66	200		0%	0%	0%	0%	0			
583	Mota (Aug.)	220/66	110		100%	100%	100%	100%	110		MAY-16	Commissioned 05/16.(Late Report).
584	Moti Gop S/S	220/66	3x160		100%	0%	0%	0%	0			
585	Nani Hamirpur S/S	220/11	50		100%	100%	100%	100%	50		MAR-15	Commissioned
586	Navlakhi S/S	220/66	2x100		0%	0%	0%	0%	0			Dropped
587	Panandhro (KLTPS) (Aug.)	220/66	50		100%	100%	100%	100%	50		FEB-17	Commissioned 09/2016 (Late Reported)
588	Prantij S/S	220/66	2x100		0%	0%	0%	0%	0			
589	Rajkot (Nyara) (Aug.)	220/66	60		100%	100%	100%	100%	60		MAY-16	Commissioned 05/16.(Late Report).
590	Rajkot-II S/S	220/66	2x100		0%	0%	0%	0%	0			
591	Ranasan (Aug.)	220/132	50		100%	100%	100%	100%	50		FEB-17	Commissioned 09/2016 (Late Reported)
592	Salejada (Aug.)	220/66	100		100%	100%	100%	100%	100		JUN-16	Commissioned 06/16. (Late Report).
593	Saria	220/132	100		100%	35%	65%	0%	0		DEC-12	Retender is carried out for Erection package.LOI issued for SCADA

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
594	Suva	220/66	200		100%	40%	12%	6%	200		JUN-16	package. Major equipments will be supplied by GETCO. A/T issued for total turnkey package.
595	Talaja S/S	220/66	1x100		0%	0%	0%	0%	0			
596	Vadala	220/66	100		100%	11%	0%	0%	0		MAR-13	WIP
597	Vallabhipur S/S	220/66	100		100%	100%	100%	100%	100		FEB-15	Commissioned
598	Vyankatpura	220/66	100		100%	7%	0%	0%	0		JUN-16	
599	Wagra (Aug.)	220/66	50		100%	100%	100%	100%	50		FEB-17	Commissioned 01/2017 (Late Reported)

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
HPPTCL												
600	Gumma S/S	400/220	2x315		0%	0%	0%	0%	0			
601	Lahal S/S	400/220	630		0%	0%	0%	0%	0	JAN-18		
602	Pragati Nagar (2nd Trf)	400/220	315		0%	0%	0%	0%	0	JUL-16		
603	Pragati Nagar S/S	400/220	315		0%	0%	0%	0%	0	JUL-16		
604	Wangtoo (GIS) S/S	400/220	630		0%	0%	0%	0%	0			
605	Wangtoo S/S	400/220	630		0%	0%	0%	0%	0	AUG-17		
606	Barsaini S/S	220/33	63		0%	0%	0%	0%	0	MAR-16		
607	Bhokto S/S	220/66	31		100%	70%	60%	50%	0	FEB-16	JUN-16	
608	Dehan S/S	220/132	200		0%	0%	0%	0%	0			
609	Karian S/S	220/33	63		100%	70%	100%	0%	0	MAR-13	OCT-16	Trf. transportation issued due to narrow road/bridge.
610	Koti S/S	220/132	200		0%	0%	0%	0%	0			
611	Lahal S/S	220/33	63		0%	0%	0%	0%	0	JAN-17	DEC-16	
612	Mandhala	220/66	100		0%	0%	0%	0%	0			
613	Mazra GIS	220/132	2x100		0%	0%	0%	0%	0			Under planning stage.
614	Sunda S/S	220/132	200		0%	0%	0%	0%	0	MAR-17	DEC-16	Substation is being constructed with funds sourced from ADB.
615	Taran tulla (Addl.)	220/132	100		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
HVPNL												
616	Barhi S/S	220/132	200		100%	80%	95%	75%	0		APR-17	work in progress
617	Bastara s/s (Addl.)	220/132	100		100%	100%	100%	100%	100		OCT-16	Commissioned 10/2016.
618	Gurgaon Sector - 33	220/66	200		100%	94%	98%	95%	null		APR-17	Work in progress.
619	Gurgoan Sector - 20 (GIS)	220/66	300		100%	95%	100%	100%	0		MAR-17	Work in progress. 66kV GIS has been commissioned on 10.11.2016.
620	Gurgoan Sector -57	220/66	200		100%	90%	95%	90%	0		MAY-17	work in progress.
621	HSIIDC Rai S/S	220/132	200		0%	0%	0%	0%	0		DEC-17	Physical possession of land not given by HSIIDC. Proposal for alternate site is under examination
622	Hukmawali S/S	220/132	200		100%	100%	100%	100%	200		JUL-16	Commissioned 04/16 (Late Reported).
623	Kaul S/S	220/132	100		100%	100%	100%	100%	100		MAY-16	Commissioned 05/16.
624	Meerpur Kurali S/S	220/66	200		100%	75%	85%	70%	0		APR-17	Work in progress.Firm has been requested to expedite the work.
625	Panchgaon S/S	220/66	320		100%	80%	80%	50%	0		JUN-17	Work in progress
626	Panchkul Sector- 32 S/S	220/66	200		100%	78%	95%	65%	0		SEP-17	Work stopped by firm. Contractual problem. Court case. Work re-awarded at risk & cost of firm on 28.08.2016
627	Pinjore s/s	220/66	2x100		100%	40%	90%	65%	0		SEP-17	work allotted to Inabensa. Contractual problem. Work reawarded on 28.08.2016. Civil work in progress.
628	RGEC, Sonipat S/S	220/33	200		100%	78%	65%	50%	0		JUN-17	Work in progress.
629	Rewari (Aug.)	220/132	100		100%	100%	100%	100%	100		NOV-16	Commissioned 11/2016.
630	Roj-Ka-Meo	220/33	100		100%	20%	20%	0%	0		DEC-17	Work in progress.
631	Roj-Ka-Meo	220/66	2x160		100%	20%	20%	0%	0		DEC-17	Work in progress.
632	Sector -6, Sonipat S/S	220/33	200		100%	80%	90%	50%	0		APR-17	Work in progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
633	Sonta S/S (ICT-I)	220/66	100		100%	100%	100%	100%	100		MAY-16	Commissioned 05/16.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

JKPDD

634	Alchi. S/S	66/11	6.3		100%	100%	100%	100%	6		NOV-12	Commissioned 11/12.
635	Gramthong S/S	66/11	60		100%	100%	100%	100%	60		SEP-12	Commissioned.
636	Himya	66/11	60		100%	30%	0%	0%	0		JUL-13	
637	Kargil S/S	66/11	60		100%	100%	100%	100%	60		SEP-12	Commissioned.
638	Khalsi	66/11	60		100%	100%	100%	100%	60		JUL-13	Commissioned
639	Khangral (Bodhkharbu)	66/11	60		100%	100%	100%	100%	60		SEP-14	Commissioned.
640	Kharu	66/11	60		100%	100%	100%	100%	60		DEC-13	Commissioned
641	Leh	66/11	2x6.3		100%	100%	100%	100%	13		DEC-12	Commissioned 12/12.
642	Mulbeck	66/11	60		100%	100%	100%	100%	60		SEP-15	Commissioned.
643	Nimoo S/S	66/11	60		100%	100%	100%	100%	60		JUL-13	Commissioned.
644	Sankoo S/S	66/11	60		100%	100%	100%	100%	60		SEP-14	Commissioned.
645	Alusteng S/S	220/132	320		100%	70%	80%	20%	0		JAN-17	Transformers received.Due to technical reasons work get delayed.
646	Budgam (Aug.)	220/132	160		100%	99%	100%	100%	0		DEC-16	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
647	Budgam (Aug.) 2nd Trf.	220/132	160		0%	0%	0%	0%	0		MAR-17	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
648	Lassipora S/S	220/132	320		0%	0%	0%	0%	0		MAR-17	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
649	Mirbazar (Aug.)	220/132	160		0%	0%	0%	0%	0		MAR-17	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
650	Yonus Wahipora (Kupwara) S/S	220/132	320		0%	0%	0%	0%	0		MAR-17	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
651	Zainkote (Aug.)	220/132	3x150		100%	0%	0%	0%	0	DEC-12	MAR-17	Work under prgoress.Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

JSEB

652	Latehar S/S	400/220/132	2x315		100%	0%	10%	0%	0		DEC-17	
653	Patratu (New) S/S	400/220	2x315		100%	0%	15%	0%	0		DEC-17	
654	Chatra S/S	220/132/33	400		0%	0%	0%	0%	0	MAR-17		Delay due to non-availability of fund naxal affected area.
655	Giridih S/S	220/132/33	400		0%	0%	0%	0%	0	SEP-18		LOI issued in September 16.
656	Govindpur (New) S/S	220/132/33	400		100%	80%	100%	80%	0	MAR-17		
657	Jainamore (Bokaro) S/S	220/132/33	400		0%	0%	0%	0%	0	FEB-18		LOI issued in February 2016.
658	Jasidih S/S	220/132/33	400		0%	0%	0%	0%	0	SEP-16		Tender is in awarding stage.
659	Lohardaga S/S	220/132	2x150		100%	0%	10%	0%	0	DEC-17		
660	Ratu	220/132	400		0%	0%	0%	0%	0			LOI issued in November 2016.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
661	Electronic city S/S	400/220	2x500		0%	0%	0%	0%	0		MAR-17	Revised DPR approved on 30-Jan-17. Land under dispute and the matter is in High Court. Line work: To be tendered.
662	Gadag (Doni) S/S	400/220	2x500		100%	0%	0%	0%	0			Site levelling , Control room excavation completed. 26/42 nos of columns footing completed. Security fencing, casting of RCC fencing pole work , SSM retaining wall work, station gantry and intermediate station tower work under progress.
663	Gulbarga S/S	400/220	1000		100%	0%	0%	0%	0			Land is in pocession of KPTCL. Preliminary survey work of 400kV line is completed. Estimate to be prepared.
664	Jagalur S/S	400/220	2x500		100%	10%	0%	0%	0			Shifting of 11kV lines completed. Excavation u/p. Station towers supplied. Civil :levelling work completed. Control room footing work under progress.
665	Chinthamani (Aug.)	220/66	100		100%	90%	80%	70%	0	JUL-16	FEB-17	Transformer received on 11.07.16. Erection of under hung isolator completed.Cable laying work, Transformer erection & PT bay shifting under progress. Oil sump work completed. 220KV side and 66KV side cable duct work completed.Baffle wall work completed.
666	Gowribidanur (Aug.)	220/66	100		100%	95%	100%	95%	0	NOV-12	FEB-17	Erection of equipments including transformer completed. Bus bar formation work completed. Tan delta test of CT and transformer bushing

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
667	Hosadurga S/S	220/66	2x100		0%	0%	0%	0%	0			completed. Wave traps erected.
668	Jigani (2x150)	220/66	300		100%	95%	100%	100%	0	MAR-13	MAR-17	DPR to be prepared.
669	Kanakapura (Aug.)	220/66	100		100%	100%	100%	100%	100	MAR-15	NOV-16	220 kV side: PC tests to be completed.
670	Koppal S/S	220/110	2x100		100%	0%	0%	0%	0		MAR-17	Incoming line scheme changed. Tender floated. Source line awaited. Commissioned 11/2016
671	Kudligi (Badeladaku) S/S	220/66	200		100%	80%	100%	90%	0	MAY-14	MAR-17	Work short closed vide O.M. No.: CEE/TZ/GLB/SEE(O)/AEE-3/2014-15/3830-37, Dated: 12.09.2014 of Chief Engineer Electy., Transmission Zone, KPTCL., Gulbarga. To be retendered.
672	Magadi S/S	220/66	200		100%	100%	100%	100%	200	MAY-15	FEB-17	Transformers, CTs, PTs and major equipment erection completed. Work under progress.
673	Mallat (Manvi) S/S	220/66	200		100%	60%	60%	60%	0	AUG-14	MAR-17	Commissioned 02/2017
674	Mittemari S/S	220/66	200		100%	50%	50%	50%	0	JUL-15	MAR-17	Work under progress.
675	Mughalkod S/S	220/110	2x100		0%	0%	0%	0%	0			2 nos of 100MVA & 1 no of 12.5MVA Trs foundation completed. Mounting structures erection completed and erection of equipments u/p.
676	Pavagada S/S	220/66	100		100%	50%	100%	100%	0	JUL-14	MAR-17	66kV side : Equipment erection u/p. 3 Nos of 220kV TBs at Gowribidanur S/s : Foundation for erection of mounting strutures u/p. Estimate to be prepared.
												Transformers received and erected. Earthing of equipments and cable laying under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
677	Ramanagar(Kothipura) (2nd ICT)	220/66	1x100		100%	100%	100%	100%	0	DEC-07	MAR-17	Terminal bays at 220 KV Madhugiri station: Equipment erection under progress.Earth mat work, Retaining wall , cable duct, road work completed. Stn :All works at both 220kV & 66kV side completed. 2nd 100 MVA Tr to be allotted. Contract is terminated on 25.01.2016.ReTendered on 20.12.2016 for balance work. 220KV TB at Tubinakere:PC tests completed except bus stability test. 220 KV TB at Bidadi:Approval for shutdown of Bus 1 & 2 is reqd for erection of balance BPIs & bus extension work. Line clear will be availed after completion of PC tests.
678	Shivanasamudram S/S	220/66	2x100		0%	0%	0%	0%	0			DPR to be prepared.
679	Vikas Tech Park (2x150)	220/66	300		100%	95%	100%	100%	0	OCT-11	MAR-17	Final testing of equipments and final finishing works are under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

KSEB

680 Kanjikkod (Add.Tr.)

220/11050

0%0%0%0%0

This work is not included in the Plan for 2015-16. May be deleted.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

MPPTCL

681	Badnawar (2x315)	400/220	630		100%	23%	21%	0%	0			Work under progress.
682	Balaghat / Kimapur S/S	400/220	315		100%	30%	24%	0%	0			Work under progress.
683	Bhopal (Sukhi Sewaniya) Addl. 315 MVA X-mer (Distt.Bhopal)	400/220	315		100%	68%	30%	0%	0			Work under progress.
684	Chhegaon Addl. 315 MVA X-mer (Distt. Khandwa)	400/220	315		100%	100%	50%	5%	0			Work under progress.
685	Handia S/S	400/220	630		0%	0%	0%	0%	0			
686	Mandsaur S/S	400/220	0		0%	0%	0%	0%	0			
687	Nagda (Bus Reactor 1x125MVAR)	400	0		100%	100%	100%	100%	0			Charges on 09.08.2016.
688	Sagar S/S	400/220	630		0%	0%	0%	0%	0			
689	Ujjain S/S	400/220	630		0%	0%	0%	0%	0			
690	Adampur	220/33	100		100%	34%	0%	0%	0			work under progress.
691	Barwaha S/S	220/132	160		0%	0%	0%	0%	0			
692	Betul Addl. 160 MVA X-mer	220/132	160		100%	37%	23%	0%	0			Work in progress.
693	Bhopal S/S	220/132	160		0%	0%	0%	0%	0			
694	Chhatarpur (Addl. X-mer)	220/132	160		100%	100%	100%	100%	160	OCT-16		Commissioned 10/2016.
695	Chhegaon s/s (Addl.)	220/132	160		100%	100%	100%	100%	160			Commissioned 01/2017
696	Daloda Addl. 160 MVA X-mer	220/132	160		100%	100%	70%	0%	0			Work in progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
697	Gandhinagar S/S	220/132	160		0%	0%	0%	0%	0			
698	Gorabazar S/S	220/132	160		0%	0%	0%	0%	0			
699	Gudgaon S/S	220/132	0		0%	0%	0%	0%	0			
700	Gwalior-II(ICT-2))	220/132	160		100%	100%	100%	100%	160		DEC-16	Commissioned 12/2016
701	Handia	220/132	160		100%	100%	100%	100%	160		NOV-16	Commissioned 11/2016.
702	Hoshangabad S/S	220/132	160		0%	0%	0%	0%	0			
703	Indore S/S	220/132	160		0%	0%	0%	0%	0			
704	Jaora (Upgradation)	220/132	0		0%	0%	0%	0%	0			
705	Julwaniya (Distt.Badwani) (ICT-2)	220/132	160		100%	100%	100%	100%	160		DEC-16	Commissioned 12/2016
706	Kanwan S/S	220/132	0		0%	0%	0%	0%	0			
707	Kotar (Aug.)	220/132	160		100%	100%	100%	100%	160		NOV-16	Commissioned 11/2016.
708	Kukshi S/S	220/132	160		100%	56%	0%	0%	0			Work under progress.
709	Mandideep S/S	220/132	160		100%	100%	100%	100%	160		NOV-16	Commissioned 11/2016.
710	Morena S/S	220/132	320		100%	99%	97%	86%	0			Work under progress.
711	Mugaliachhap (New S/s) Bhopal	220/132	160		100%	100%	100%	100%	160		JUN-16	Commissioned 06/16.
712	Nagra Switching S/s	220/132	0		100%	100%	100%	100%	0			Commissioned 05/2016 (Reported Late)
713	Pandhurna S/S	220/132	160		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
714	Pithampur-II S/S (Upgradation of 132 kV S/S)	220/132	160		100%	100%	100%	100%	160		APR-16	Commissioned 04/16.
715	Ratangarh S/S	220/132	0		0%	0%	0%	0%	0			
716	Sailana S/S	220/132	0		0%	0%	0%	0%	0			
717	Sendhwa S/S	220/132	0		0%	0%	0%	0%	0			
718	Shajapur (Addl. 2nd Unit)	220/132	160		100%	100%	100%	100%	160		APR-16	Commissioned 04/16.
719	Shankargarh / Khsipra S/S	220/132	160		0%	0%	0%	0%	0			
720	Sidhi S/S	220/132	160		100%	100%	100%	100%	160		JAN-17	Commissioned 01/2017.
721	Susner S/S	220/132	0		0%	0%	0%	0%	0			
722	Suwasara S/S	220/132	0		0%	0%	0%	0%	0			
723	Upgradation of Chapda 132Kv S/s to 220kv with 1x160MVA	220/132	160		100%	12%	0%	0%	0			Work under progress.
724	Upgration of Depalpur 132 Kv S/s 220kv with 1x160MVA	220/132	160		100%	46%	0%	0%	0			Work under progress.
725	Nalkheda(Aug.)	132/33	40		0%	0%	0%	0%	0			
726	Vijaipur (Aug.)	132/33	40		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
MSETCL												
727	Aurangabad III (Ektuni) S/S (ICT -I)	765/400	1500		100%	100%	100%	100%	1500		MAY-16	Commissioned 05/16.
728	Alkud S/S	400/220	500		100%	100%	100%	100%	500		JAN-17	Commissioned 01/2017.
729	Aurangabad II	400/220	1000		100%	88%	80%	58%	0		MAR-17	400kV Main Bus -I charged on 21.05.2014. Charging of Bays :- Line bay at 400KV Waluj -I & Bhusawal -I on 21.05.2014. 765 Kv Interconnection Ckt-I & II line bay on 22.05.2014. Oil filtration of 4 nos. ICT completed, 3 balance. ICT tertiary FDN WIP. 220kV Gantry beam erection completed. cable laying balance due to unavailability of cable.
730	Babhaleshwar (Additional ICT-4)	400/220	500		100%	100%	100%	100%	500		NOV-16	Commissioned 11/2016
731	Chandrapur-II	400/220	1000		100%	91.98%	96%	77.46%	0		MAR-17	Priority Bay 410, 426, 408 (Tie Bay) and 409, 411, 412, 428, 429, 404, 405 commissioned from 30.12.2013 to 13.3.2014. In 400KV Switchyard- Dia 5, 11 & 12, ICT -1 & 2 Incomplete. In 220KV Switchyard- 10% erection & jumpering balance, cabling, termination, testing balance.
732	Hinjewadi II (GIS)	400/220	2x500		100%	100%	100%	99.28%	0		DEC-16	Outdoor GIS at Hinjewadi -II test charged on 19.12.2015. 400/220/33kV, 167 MVA ICTs & its bays, 400kV & 220kV GIS Bays test charged on 30.05.2016.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
733	Koradi-II (ICT-II)	400/220	500		100%	100%	100%	100%	500		AUG-16	400kV line side jumpering is balance for want of completion of line. Commissioned 08/16 (Late reported).
734	Kudus S/S	400/220	2x500		100%	65%	80%	23%	0		MAR-17	Work in progress.
735	Nanded (Kumbhargaoon)S/S (ICT-II)	400/220	500		100%	100%	100%	100%	500		JUN-16	Commissioned 06/16.
736	Amalner (Replacement) (200-100)	220/132	100		100%	100%	100%	100%	100		NOV-16	Commissioned 10/2016 (Late Reported).
737	Anjangaon S/S	220/132/33	1x100		100%	40%	30%	2%	0		MAR-17	Arbitral award- Group C. Tendering under process for balance work.
738	Ballarshah S/S	220/33	25		100%	100%	100%	100%	25		JAN-17	Commissioned 12/2016 (Late Reported)
739	Beed s/s (Addl.)	220/33	50		100%	100%	100%	100%	50		JAN-17	Commissioned 01/2017 (Late Reported)
740	Bhokardhan (2nd Trf.)	220/33	50		0%	0%	0%	0%	0	AUG-12		
741	Dondaicha (Additional)	220/33	50		100%	100%	100%	100%	50		NOV-16	Commissioned 11/2016
742	Halkarni-1 (Replacement)(50-25)	220/33	25		100%	100%	100%	100%	25		NOV-16	Commissioned 11/2016
743	Karkambh (Additional)	220/33	50		100%	100%	100%	100%	50		NOV-16	Commissioned 08/2016 (late Reported)
744	Krishnoor S/S	220/132/33	200		100%	53%	56%	9%	0		JUN-17	Arbitral award- Group C. Tender for balance work to be refloated.
745	Lonideokar S/S	220/132	100		100%	95%	100%	94.53%	0		JAN-17	Work in progress.
746	Malegaon -II S/S	220/132	100		100%	44%	45%	32%	0	DEC-12	JAN-17	Arbitral award- Group C. Tendering in process for balance work.
747	Manjarsumbha S/s (Addl.)	220/33	25		100%	100%	100%	100%	25		JAN-17	Commissioned 01/2017 (Late Reported)
748	Mankapur S/S	220/132, 220/33	2x100+2x50		100%	12.79%	95%	0%	0		DEC-17	Civil:- Equipment & ganty foundation work in progress. BCR, cable trench, metal spreading, WBM road & chain link fencing work balance.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												Electrical work not started.
749	Mumewadi (Replacement) (50-25)	220/33	25		100%	100%	100%	100%	25		NOV-16	Commissioned 06/2016(Late Reported)
750	New Pardi S/S	220/132	200		100%	54.34%	95%	67%	0		DEC-17	Work in Progress.
751	Partur S/S	220/132-33	150		100%	100%	100%	100%	150		JAN-17	Commissioned 01/2017.(1x100+1x50)
752	Partur S/S (ICT-2)	220/132	100		100%	95%	90%	91%	0		MAR-17	Work is in progress.
753	Phulambri S/S (Addl.)	220/33	50		100%	100%	100%	100%	50		JAN-17	Commissioned 12/2017(Late Reported)
754	Pimpalgaon S/S	220/132	100		100%	100%	95%	95%	0		DEC-16	SS back charged from 132 kV on dt. 20.03.2014. Balance works- Bus and earthwire stringing, cable termination, Earthmat/ Earthpits, PLCC works, SCADA, testing works.
755	Tilawani s/s (Replacement) (100-50)	220/33	50		100%	100%	100%	100%	50		JAN-17	Commissioned 01/2017 (Late Reported)
756	Uppalwadi S/S	220/132, 2x100+2x50 220/33	0		100%	34.81%	80%	0%	0		DEC-17	132 KV equipment foundations completed by Agency Revised drawings issued by CO with pile foundations on dt.30.01.2014. Electrical work is not started. Existing 132KV Uppalwadi-Pardi Line and 132KV Uppalwadi-Mankapur Line to be shifted.
757	Vile Bhagad S/S	220/22	25		100%	100%	100%	100%	25		JAN-17	Commissioned 01/2017.
758	Viraj Profile S/S	220/33	2x50		100%	100%	100%	100%	100		MAR-17	Commissioned 01/2017
759	Wada-II S/S	220/22	100		100%	90%	100%	95%	0		OCT-15	2 X 100MVA, 220/33-22kV T/Fs. commissioned on dt. 31.05.2015 & 31.10.2015 respectively.
760	Warud S/S	220/13	200		100%	94.4%	100%	92.7%	0		FEB-14	S/s back charged on 28.02.14

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,tra nsformer,su bstation eqpt. received	Structure,tra nsformer,su bstation eqpt. erected	Capacity Tested/ Commissio ned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
MeECL												
761	Killing S/S	400/220	630		100%	100%	100%	100%	630		FEB-15	(i) Date of award of contract is 25.08.2011. (ii) Schedule date of completion was 25.06.2013. (iii) Actual date of commissioning is 22.02.2015. (iv) Delay due to acquisition of additional land required for the sub-station. However the LILO line & both the 400/220 kV transformers were charged since 03.03.2013. (v) No issues on forest clearance and no court cases. Work executed by Power Grid. The expenditure for the substation is inclusive of the LILO line.
762	Ampati S/S (2x25)	132/33	50		100%	80%	83%	65%	0		SEP-17	(i) Date of commencement of the work is 29.01.2013. (ii) Schedule date of completion is 31.03.2017. (iii) Anticipated date of completion is September 2017. (iv) Delay is due to heavy flood indamage in Garo Hills in September 2014 & also due to fund flow constraint. (v) Overall progress of the sub-station is 75% completed.
763	Lad Nongkrem S/S	132/33	40		100%	50%	50%	10%	null		NOV-17	(i) Date of commencement of the work is 01.06.2014. (ii) Schedule date of completion is 31.03.2017. (iii) Anticipated date of completion is

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
764	Mawphlang S/S	132/33	40		100%	100%	100%	100%	40		FEB-12	30.11.2017. (iv) Delay in completion is due to delay in supply of materials for the sub-station switchyard by the vendor. (v) No issue of forest clearance. (vi) Overall progress is 58% completed. (i) Date of commencement of the work is 05.05.2010. (ii) Schedule date of completion was December 2011. (iii) Actual date of commissioning is as follow: 132/33kV, 20MVA - 1no. Transformer commissioned on 23.12.2011 & 2nd transformer is commissioned on 20.02.2012. (iv) No issues on forest clearance.
765	Mendipathar S/S	132/33	40		100%	100%	100%	90%	20		MAR-17	(i) Date of commencement of the Phase-II work is 01.04.2012. (ii) Schedule date of completion was 22.12.2015. (iii) The sub-station is charged with 132/ 33 kV 20 MVA transformer No. 1 since 22.12.2015. (iv) 95% of the work for the 2nd 20 MVA transformer is completed and the remaining work is expected to be completed by March 2017. (v) No issues on forest clearance.
766	Mustem S/S	132/33	40		100%	100%	100%	100%	40		NOV-15	(i) Date of commencement of the work is 01.10.2013. (ii) Schedule date of completion was November 2015. (iii) Actual date of completion is 22.11.2015. (iv) No issues on forest clearance.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
767	Praharinagar S/S	132/33	25		100%	0%	0%	0%	0		SEP-18	(v) Work completed and substation commissioned on 20.11.2015 (i) LOA for levelling of land for the 132 kV & 33 kV switchyard at Praharinagar have been issued on 22.02.2017 with schedule date of completion as 22.04.2017. (ii) The schedule date for completion of the sub-station is September 2018.
768	Rongkhon (Aug.) S/S	132/33	50		100%	90%	90%	90%	20		JUN-17	(i) The transformer augmentation of the substation has been completed on 20.10.2012. (ii) Date of contract for Renovation and restructuring of 33kV switchyard is 04.01.2017. (iii) Schedule date of completion is 04.06.2017. (iv) Overall progress of the project is 90% completed.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
OPTCL												
769	Lapanga S/S	400/220	630		100%	55%	25%	20%	0	NOV-16	NOV-17	
770	Mendhasal ICT -III	400/220	315		100%	70%	80%	70%	0		MAR-17	
771	Aska S/S	220/132/33	320		100%	45%	0%	0%	0	JUN-17		
772	Atri (Karadagadia) 2nd ICT S/S	220/132/33	160		100%	100%	100%	100%	160		AUG-16	Commissioned 08/16.
773	Balasore (ICT-III)	220/132	160		100%	100%	80%	10%	0		MAR-17	
774	Baliguda S/S	220/33	40		100%	20%	0%	0%	0	JUN-17		
775	Bargarh (New) S/S	220/132/33	320		100%	80%	75%	65%	0	AUG-16	JUN-17	
776	Bonai S/S	220/33	80		100%	95%	98%	95%	0		DEC-16	Since the Agency M/s U.B.Engineering has delayed the work, it is offloaded from the contractor's scope and re-tendering is done. A fresh work order was placed on M/s JD Construction, Balasore and the work is going on.
777	Chandaka - B GIS S/S	220/132/33	320		100%	98%	95%	90%	0		DEC-16	
778	Cuttack S/S	220/132	2x100		100%	100%	100%	100%	0		DEC-16	
779	Dhamara S/S	220/132/33	200		100%	0%	0%	0%	0		MAR-17	The work oredr placed on M/s Tesla Transformers on 17.07.2013 on M/s Tesla Transformers was cancelled and may be deleted at present
780	Goda Chhak S/S	220/132/33	320		100%	40%	25%	0%	0	MAR-17	SEP-17	
781	INFOCITY-II GIS (Bhubaneswar) S/S	220/33	80		100%	100%	100%	100%	0	JUL-16	NOV-16	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
782	Jayapatana S/S	220/132/33	320		100%	50%	0%	0%	0	FEB-18		
783	Kalimela S/S	220/33	40		100%	15%	0%	0%	0	FEB-18		
784	Kasipur S/S	220/33	40		100%	96%	98%	98%	0			
785	Keonjhar GIS S/S	220/33	80		100%	30%	0%	0%	0	JUN-17		
786	Kesinga S/S	220/132	2x160		100%	85%	60%	40%	0		DEC-17	The Work Order placed on M/s A.K.Das & Associates, Bhubaneswar on 27.07.2012
787	Kuanrmunda S/S	220/132/33	200		100%	40%	45%	0%	0		DEC-16	May be deleted at present.As the revival process has been approved and a new contract will be signed for balance work to be executed.
788	Laxmipur S/S	220/33	20		100%	95%	90%	90%	0		MAR-17	
789	Malkanagiri S/S	220/33	80		100%	100%	100%	100%	0	SEP-16	DEC-16	
790	Narasinghpur S/S	220/33	40		100%	75%	80%	60%	0		MAR-17	
791	Pratapassan S/S	220/132/33	320		100%	50%	50%	0%	0	DEC-16		
792	Puri (Samangara) ICT-II S/S	220/132	160		100%	100%	100%	100%	160		AUG-16	Commissioned 08/16.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schedule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
PSTCL												
793	Dhuri (New) (Addl.)	400/220	500		100%	95%	40%	0%	0	FEB-17	FEB-17	Works in progress.
794	Rajpura (New) (2x500) (ICT-I)	400/220	500		100%	100%	100%	100%	500		JUN-16	Commissioned 06/16.
795	Rajpura (New) (2x500) (ICT-II)	400/220	500		0%	0%	0%	0%	0	DEC-16		
796	Ablowal (Addl.)	220/66	100		100%	60%	0%	0%	0	MAR-17	MAR-17	Civil works in progress
797	Abohar (Addl.)	220/66	100		100%	100%	100%	100%	100	AUG-16	AUG-16	Commissioned 08/16.
798	Ajitwal s/s (Addl.)	220/66	100		100%	100%	100%	100%	100	MAR-17	JAN-17	Commissioned 01/2017.
799	Badal (New) S/S	220/66	100		100%	100%	100%	100%	100		JUN-16	Commissioned 06/16.
800	Badshahpur s/s (Addl.)	220/66	100		100%	100%	100%	100%	100	OCT-16	DEC-16	Commissioned 12/2016
801	Bahadurgarh (Bhater) (Aug.)	220/66	100		0%	0%	0%	0%	0	MAY-12		
802	Bhai S/S	220/132	100		100%	100%	100%	100%	0			Energised on no load on 23.1.13 from 66 KV and loaded on 14.06.13
803	Bhari	220/66	160		100%	95%	95%	90%	0	SEP-16	NOV-16	Transformer test charged on 66 KV on 18.08.2016
804	Bhawanigarh	220/66	160		100%	95%	85%	60%	0	DEC-16	DEC-16	Work is in progress
805	Dhanaula (Addl.)	220/66	100		100%	100%	100%	100%	100	AUG-16	SEP-16	Commissioned 09/16.
806	Focal Point Nabha (Aug.) (3rd Addl.)	220/66	100		0%	0%	0%	0%	0			
807	Himmatpura S/s (Trf. Replacement) (160-100)	220/132	60		100%	100%	100%	100%	60		FEB-17	Commissioned 02/2017
808	Jadla S/S	220/66	160		100%	100%	100%	100%	160		JUN-16	Commissioned 06/16.
809	Kanjli (Aug.)	220/66	100		100%	80%	50%	40%	0	DEC-16	DEC-16	Work is in progress
810	Ladowal	220/66	160		100%	50%	55%	30%	0	MAR-17	MAR-17	Work is in progress
811	Majra S/S	220/66	160		100%	100%	100%	100%	160		JUN-16	Commissioned 06/16.
812	Mastewal (Addl.)	220/66	100		100%	100%	100%	100%	100		JAN-17	Commissioned 01/2017.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
813	Nurmehal (Addl.)	220/66	100		100%	100%	100%	100%	100		SEP-16	Commissioned 09/16.
814	Rajpura (Addl.)	220/66	100		100%	100%	100%	100%	100	SEP-16	OCT-16	Commissioned 10/2016
815	Sarna (Addl.)	220/132	100		100%	100%	100%	100%	100		APR-16	Commissioned 04/16.
816	Science city (Jalandhar)	220/132	100		100%	100%	100%	100%	100	JUL-16	SEP-16	Commissioned 09/16.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
PTCUL												
817	Karanprayag (GIS)	400/132	630		0%	0%	0%	0%	0		JUN-17	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley. Tender is under process.
818	Pipalkot (THDC)	400/220	2x315		0%	0%	0%	0%	0			
819	Pipalkoti (GIS)	400/132	630		100%	0%	0%	0%	0		DEC-16	Tender is under process.
820	Srinagar S/S	400/220	2x315		100%	100%	100%	100%	630	DEC-12	JUL-16	Commissioned 07/16.
821	Almora	220/132	200		0%	0%	0%	0%	0		JUN-17	DPR Prepared.sending DPR to funding agency is under process.
822	Barahamwari New	220/33	100		0%	0%	0%	0%	100	MAR-17	DEC-18	Work awarded to M/s Simens.
823	Baram (Jauljibi) New	230/33	50		0%	0%	0%	0%	100	MAR-17	DEC-17	Contract awarded to M/s capital electech Pvt. Ltd.
824	Baramwari (GIS)	220/132	100		0%	0%	0%	0%	0		DEC-18	Revised Drawings has been submitted by M/s Siemens and has been approved.Total progress 4%.
825	Ghansali (GIS)	220/132	60		100%	0%	0%	0%	0		AUG-17	contract terminated with M/S CGL,retendering is in progress
826	Ghansali New	220/33	60		0%	0%	0%	0%	60	MAR-17	DEC-18	Tender is under process.
827	Harrawala (GIS)	220/33	100		0%	0%	0%	0%	0		MAR-17	contract done with M/s Kanohar Electricals lim work is in progress. Total Progress 48%
828	Imlikhera (2x50)	220/33	100		0%	0%	0%	0%	0		MAR-17	contract done with M/S Safety and control devices. Total Progress 32%
829	Jaffarpur S/S	220/33	100		0%	0%	0%	0%	0		JUN-16	Work awarded to M/s Varigant Project Pvt. Ltd., Hyderabad and M/s Kanhor Electrical Ltd. Meerut.
830	Mori (GIS)	220/33	100		0%	0%	0%	0%	0		MAR-18	Construction of Substation as per Connectivity schedule of generators in

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
831	Nogaon	220/33	100		0%	0%	0%	0%	0		MAR-18	Yamuna Valley. Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
832	Pantnagar (Aug.)	220/132	100		0%	0%	0%	0%	0		MAR-17	Tendering is under progress
833	Piran Kaliyar (GIS)	220/132	100		0%	0%	0%	0%	0		MAR-17	Tender is under process.
834	Puhana (GIS)	220/33	100		0%	0%	0%	0%	0		MAR-17	Differed till further order.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
RVPNL												
835	Akal (Aug.)	400/220	500		0%	0%	0%	0%	0			
836	Babai S/S	400/220	630		100%	95%	85%	90%	0		MAR-17	W.O. awarded to M/s A2Z. Transformer Erection and Filtration work Completed.
837	Bhadia Pooling Station	400/220	945		100%	70%	100%	100%	0		MAR-17	W.O. awarded to M/s Alstom. ADB funded scheme.
838	Bhadla (Distt. Jodhpur)	400/220	1500		100%	65%	65%	60%	0		MAR-17	400kV works under progress. 220kV side yard is ready and charged.
839	Chittorgarh (ICT-II) S/S	400/220	315		100%	100%	100%	100%	315		DEC-16	Commissioned 10/2016 (Reported Late)
840	Jaisalmer -2 S/S	400/220	2x500		0%	0%	0%	0%	0			W.O. awarded to M/s Siemens. KFW funded scheme.
841	Jodhpur (New) S/S	400/220	2x315		100%	10%	0%	0%	0		DEC-17	Earlier issued W.O. withdrawn. NIB floated and tender opened on 14.09.16. W.O process initiated.
842	Ramgarh S/S	400/220	1500		100%	100%	100%	92%	0		MAR-17	W.O awarded to M/s Techno Pvt Ltd. .220/132 kv 160 MVA Trans commissioned . 400 KV works under progress.
843	Amberi S/S	220/132	160		100%	100%	100%	100%	160		FEB-17	Commissioned 02/2017
844	Bajju S/S	220/132	160		100%	0%	0%	0%	0		MAR-17	Under KFW. Tender opened on 05.08.16 . W.O. process initiated. Price bid opened on 04.01.17 NOC received from KFW on 27.01.17 and NOA issued on 27.01.17

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
845	Bamantukda S/S	220/132	100		100%	100%	100%	100%	0			
846	Bansur (Distt. Alwar) S/S	220/132	100		100%	100%	100%	100%	160		APR-16	Commissioned 04/16.
847	Bhadia Pooling Station	220/132	3x160		0%	0%	0%	0%	0			commissioned
848	Bhawanimandi S/S	220/132	160		100%	100%	90%	80%	0		MAR-17	Work order placed to M/s Kay Cee Electrical, Kota. Work is under progress.
849	Bherunda S/S	220/132	160		100%	92%	85%	70%	0		MAR-17	Equipment foundation 135/141, 1/2 Trans. foundation work completed. Remaining work is under progress
850	Bherunda S/S	220/132/33	160		100%	92%	85%	70%	0		MAR-17	W.O. awarded to M/s Karni Electricals. Work under progress.
851	Chatrail S/S	220/132	160		100%	0%	0%	0%	0		MAR-17	Under KFW. Tender opened on 28.07.16 . W.O. process initiated. NOA issued on 17.01.17 contact agreement yet to be signed . Advance payment yet to be released
852	Goner (Jaipur) S/s	220/132/33	100		100%	100%	100%	100%	100	SEP-15	DEC-16	Commissioned 11/2016 (Reported Late)
853	Jhalmand S/S	220/132	100		100%	50%	50%	37%	0		MAR-17	W.O awarded to M/S Mahadev on dt 10.03.16.
854	Kanasar S/S	220/132	160		100%	100%	100%	100%	160		JUN-16	Commissioned 06/16.
855	Kolayat S/S	220/132	160		100%	0%	0%	0%	0		MAR-17	Under KFW. Tender opened on 28.07.16 . W.O. process initiated. NOA issued on 17.01.17 contract agreement yet to be signed. Advance

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												payment yet to be released.
856	Lakhesara S/S	220/132	160		0%	0%	0%	0%	0			Dropped
857	Mandelgarh (Distt. Bhilwara) S/S	220/132	100		100%	100%	100%	100%	100		DEC-16	Commissioned 09/2016(Reported Late)
858	NPH Jodhpur S/S	220/132/33	320		100%	100%	100%	50%	0		MAR-17	W.O. awarded to M/s Balaji Enterprises. Work under progress.
859	Nawalgarh S/S	220/132	0		0%	0%	0%	0%	0			
860	Pokaran S/S	220/132	160		100%	0%	0%	0%	0		MAR-17	Under KFW. Tender opened on 05.08.16 . W.O. process initiated.NOC received from KFW on 27.01.17 and NOA issued on 27.01.17
861	Pratapgarh (Upgradation)	220/132	100		100%	95%	92%	86%	0		MAR-17	W.O. awarded to M/s Kalaji Enterprises. Work under progress.
862	Ramgarh S/S	220/132	3x160		0%	0%	0%	0%	0		MAR-17	
863	Sawaimadhopur S/s (Aug.) (160-100)	220/132	60		100%	100%	100%	100%	60		FEB-17	Commissioned 07/2016(Late Reported)
864	Undoo S/S	220/132	320		100%	0%	0%	0%	0		MAR-17	Under KFW. Tender opened on 05.08.16 . noc received from KFW on 27.01.17 and NOA issued on 27.01.17

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
TANTRANS CO												
865	Ariyalur S/S	765/400	2x1500		100%	0%	0%	0%	0		MAR-19	Price bid opened and evaluation is under process
866	North Chennai Pooling Station (GIS)	765/400	3x1500		0%	0%	0%	0%	0		MAR-20	Tender opened on 21.12.16 and evaluation is under process
867	Anaikadavu S/S	400/230-110	1030		100%	90%	90%	90%	0	DEC-14	MAY-17	Slow progress of work by the contractor M/s.BHEL.
868	Dharmapuri (Palavady)	400/230-110	1030		100%	90%	95%	95%	0	NOV-15	MAR-17	All works are nearing completion. Programmed by 2nd week of March'17
869	Kamudhi (Addl.)	400/110	200		100%	100%	100%	100%	200		DEC-16	Commissioned 12/2016
870	Kamudhi S/S	400/230-110	1030		100%	100%	100%	100%	1030	JUL-16	SEP-16	Commissioned 09/16 (315x2+200x2)
871	Kanarapatty S/S	400/230-110	2x500+3x200		100%	100%	100%	100%	1600	JUN-15	JAN-17	Commissioned 01/2017.(2x500+3x200)
872	Karamadai S/S	400/230	945		100%	100%	0%	100%	945		AUG-16	Commissioned 08/16. (3x315)
873	Manali (GIS)	400/230-110	2x315+1x200		100%	60%	30%	30%	0	SEP-16	MAR-17	Back charged on 30.01.17 at 230 KV level.400 kV Line works are under progress
874	Pavoorchatram (Tennampatty)	400/230-110	2x315+2x100		100%	5%	5%	null%	0		MAR-18	Tower fondation at 400 kv 230 kv and 110 kv side completed. Transformer Plinth work completed. Control room plinth beam concreting work and cable duct work in progress.
875	Pulianthope (GIS)	400/220	3x315		100%	0%	0%	0%	0		MAR-18	Tender lodged and retender to be floated
876	Rasipalayam S/S	400/230	1030		100%	90%	95%	95%	0	NOV-15	MAR-17	Testing and precommissioning works under progress.
877	Sholinganallur (Ottinmbakkam) S/S	400/230-110	2x315+1x100		100%	100%	95%	95%	0		MAR-17	Substation work completed and will be commissioned on completion of 400 kV line work.
878	Thoppankundu S/S	400/11	600		100%	80%	65%	65%	0	DEC-14	MAY-17	Slow progress of work by the contractor

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		0										M/s.BHEL.
879	Vellalaviduthi (Pudukkottai)	400/230-110	2x315+2x100		0%	0%	0%	0%	0		APR-18	Electrical and Civil estimates are under scrutiny
880	Aliyar (2nd Auto Tr.)	230/110	100		100%	100%	100%	100%	100		JAN-17	Commissioned 01/2017
881	Ambattur (3dr Main Road) (JICA)	230/110	200		100%	90%	95%	95%	0	MAR-15	MAR-17	Work under progress. Control room work 95% completed. Plinth work completed. Cable duct work completed. 1x100 MVA Transformer erected.
882	Central CMRL (GIS) (JICA)	230/110	2x100		100%	100%	100%	100%	0	AUG-15	MAR-17	Substation work completed and will be energised on completion of 230 kV Cable work.
883	Cuddalore s/s (3rd Auto Tr.)	220/110	100		100%	100%	100%	100%	100		NOV-16	Commissioned 11/2016
884	Devigarh (Aug.) (2nd Addl.)	220/66	160		0%	0%	0%	0%	0			Not related to TANTRANSCO
885	Echur (Purisai) (JICA) S/S	230/110	200		100%	100%	100%	100%	200	SEP-15	AUG-16	Commissioned 08/16 (2x100).
886	Gurubarapally S/S (2nd Auto Tr.)	220/110	100		100%	100%	100%	100%	100		MAY-16	Commissioned 05/16.
887	Jambunathapuram	230/110	2x100		100%	95%	85%	85%	0	APR-16	MAR-17	Work under progress.
888	KIDS Park (3r Auto Trf.)	220/110	100		100%	100%	100%	100%	100		APR-16	Commissioned 04/16.
889	Kadalangudy (Aug.) (100-80)	220/110	20		100%	100%	100%	100%	20		DEC-15	Commissioned 12/15.
890	Kanchipuram S/S	230/110	2x100+1x16		100%	90%	40%	40%	0	APR-14	MAR-17	Control room 1st floor roof concreting completed and yard works 100 % completed. Cable duct 80% completed. Line work completed.
891	Kinnimangalam (JICA) S/S	230/110	3x100		100%	100%	100%	100%	300	AUG-15	JAN-17	Commissioned 01/2017. (3x100)
892	Kumbakonam (JICA) S/S	230/110	2x100		100%	100%	100%	100%	0	AUG-15	MAR-17	Substation back charged at 110 kV Level on 31.01.17. 230 kV Line works are

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												under progress
893	Kurukathi S/S	220/110	100		100%	95%	95%	95%	0		MAR-17	Control room work completed. Plinth, Structure and equipment erection completed. Earth mat work completed.
894	Mambalam (GIS)	230/110	320		0%	0%	0%	0%	0	JUL-17	JUL-17	Work awarded on 02.01.16 and Dismantling works are completed. Piles 83/83 completed. Pile testing is under progress
895	Membalam (GIS)	230/110	2x160		0%	0%	0%	0%	0		MAR-18	Work awarded on 02.01.16 and Dismantling works are completed. Piles 83/83 completed. Pile testing is under progress
896	Mondipatti (TNPL Premises)	230/110	200		100%	90%	0%	0%	0	APR-16	MAR-18	Control room work 90% completed and SSE works are being awarded.
897	Mosur S/S (4th Addl. Auto tr)	220/110	100		100%	100%	0%	100%	100		AUG-16	Commissioned 08/16.
898	Nallamanaickenpartty s/s (2nd Auto Tr.)	230/110	80		100%	100%	100%	100%	80		JAN-17	Commissioned 01/2017
899	Narimanam S/S	230/110	2x100		100%	0%	0%	0%	0		JUN-19	Tender to be floated
900	Neyveli S/S	230/110	480		100%	0%	0%	0%	0	APR-17	JUN-19	Work awarded on 17.02.2017. Land taken over by the turnkey contractor on 27.02.2017
901	Palladam s/s (4th Auto tr.)	230/110	100		100%	100%	100%	100%	100		JAN-17	Commissioned 01/2017
902	Poiyur (JICA)S/S	230/110	100		100%	100%	100%	100%	null	AUG-15	MAR-17	All works are completed. Sub station will be commissioned on completion of line works.
903	Porur UG (GIS)	230/110	300		100%	0%	0%	0%	0	APR-16	MAR-18	Work awarded on 24.09.16. Pile gap work in Progress. 33kV Control room pile work completed.
904	RA Puram (GIS) UG (JICA)	220/33/11	200		0%	65%	60%	60%	0	JUL-15	MAR-17	GIS equipment erection under progress. Transformer I & II erection completed.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
905	Samayanallur S/S	230/110	2x100		100%	0%	0%	0%	0		JUN-19	Civil work awarded and for SSE works, tender is under finalisation.
906	Sankarapuram S/S	230/110	200		0%	0%	0%	0%	0		APR-18	Tender to be floated
907	Savasapuram S/S	230/110	2x100		100%	40%	45%	45%	0	APR-14	APR-17	Control room 80% completed and SSE works are awarded and commenced. Structure erection and equipment erection works are under progress. Transformer Plinth completed. Transformer allotted
908	Shenpagapudur (JICA)	230/110	2x100		100%	50%	20%	15%	0	JUN-15	JUN-17	Slow progress by the contractor
909	Singapuram S/S (ICT-I)	220/110	100		100%	100%	100%	100%	100	SEP-13	MAY-16	Commissioned 05/16.
910	Singapuram S/S (ICT-II)	220/110	100		0%	0%	0%	0%	0			Test charged on 02.05.16 with 1x100 MVA Auto Transformer
911	TNEB HQ (GIS) (JICA) S/S	230/110	200		100%	0%	0%	0%	0	APR-12	MAR-19	Tender lodged and retender to be floated
912	Thirupattur S/S	230/110	200		0%	0%	0%	0%	0		APR-18	Tender to be floated
913	Thiruvalam (4th Auto Tr.)	230/110	100		100%	100%	100%	100%	100		JAN-17	Commissioned 01/2017
914	Thuvakudy S/S	230/110	200		100%	0%	0%	0%	0	APR-17	JUN-19	Tender to be floated
915	Tiruchuli (Near Muthuramalingapuram)	230/110	100		100%	100%	100%	100%	100		FEB-17	Commissioned 02/2017
916	Tirupur (JICA)	230/110	2x100		100%	50%	20%	20%	0	APR-16	MAR-17	Control room and Transformer plinth works are under progress. Slow Progress by the contractor.
917	Uddanapally S/S	230/110	200		100%	0%	0%	0%	0	APR-16	MAR-18	Tender opened and under process
918	Valayapatty S/S	230/110	200		100%	100%	85%	85%	0	APR-15	MAY-17	Work under progress. 1 no.80 MVA Transformer erected and Oil circulation completed.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
919	Vannikonendal S/S	230/110	300		0%	0%	0%	0%	0		MAR-15	The substation may be deleted from from the list since the administrative approval for the same has been cancelled.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TSECL

920	Ambassa (Aug.)	132/33	25		100%	100%	100%	100%	25		AUG-13	Commissioned 08/2013.
921	Banduar (Aug.)	132/11	15		100%	100%	100%	100%	15		SEP-13	Commissioned 9/13.
922	Budhjungnagar (Aug.)	132/33	25		100%	0%	0%	0%	0		MAR-17	LOA issued
923	Dharmanagar (Aug.)	132/33	25		100%	100%	100%	100%	25		SEP-13	Commissioned 9/13.
924	Garod Tilla (Aug.)	132/11	10		100%	0%	0%	0%	0		MAR-17	Tender Evaluation in process.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
TSTRANSCO												
925	630 MVA, 440/220 kV Nirmal S/S	400/220	630		100%	27%	11.36%	2%	0		JUN-17	Leveling works under progress.
926	Asupaka S/S	400/220	630		100%	100%	97%	93%	0	SEP-15	SEP-16	Control room works under progress ,balance works under progress
927	Dindi S/S	400/220	630		100%	89%	80%	50%	0		MAR-17	work under progress
928	Julurupadu S/S	400/220	630		100%	55%	55%	35%	0		JUN-17	work is under progress.
929	Maheswaram S/S	400/220	1000		100%	70%	80%	60%	1000		JUN-17	Works are under progress.
930	Narsapur (Medak Dist.) S/s	400/220/132	2x315		100%	96%	99%	99%	0		JAN-17	Works under progress.
931	Nirmal S/S	400/220	630		100%	45%	35%	25%	0		JUN-17	work under progress.
932	Shankarpally (Extn.)	400	630		0%	100%	100%	100%	0			Works completed.
933	Bonguloor S/S	220/132/33	200		0%	0%	0%	0%	0			1 no. 100MVA Transformer and line commissioned on 02.04.2015. balance works to be completed by 31.10.2015
934	Chilakalaguda GIS (Osmania University) (ICT-II)	220/132	160		100%	100%	100%	100%	160		FEB-17	Commissioned 10/2015 (Late Reported)
935	Dichapilly (Aug.)	220/132	315		100%	98%	99%	99%	0		FEB-17	Works are in progress
936	Hayathnagar	220/33	2x50		100%	100%	100%	100%	100		NOV-16	Ready for commissioning 10/2016
937	Huzumagar S/S	220/132/33	200		100%	0%	0%	0%	0		MAR-17	
938	Imlibun (GIS)	220/132	2x160		100%	100%	100%	100%	320	SEP-12	FEB-17	Commissioned 02/2017 (2x160)
939	Jadcherla S/S	220/132	200		0%	0%	0%	0%	0			
940	Jangaon S/S	220/132	200		100%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
941	Manikonda S/S	220/132	2x100		100%	5%	0%	0%	0		DEC-18	Works commenced.
942	Nagole (Uppal) S/S	220/132/33	200		100%	100%	100%	0%	200		DEC-16	Commissioned 09/2016 (Late Reported)
943	Parigi (ICT-I) S/S	220/132	100		100%	100%	100%	100%	100		APR-16	Commissioned 04/16.
944	Singotam X Roads S/s	220/33	2x20		100%	100%	100%	100%	40		FEB-17	Commissioned 09/2016 (Late Reported)
945	Sircilla S/s (Karimnagar Distt.)	220/132	300		100%	100%	100%	100%	300		FEB-17	Commissioned 12/2016 (Late Reported) (3x100)
946	Thimmajipet S/S	220/132	200		0%	0%	0%	0%	0		MAR-17	
947	Veltoor (Aug.)	220/132	315		100%	100%	99%	95%	0		FEB-17	Works under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
UPPTCL												
948	Agra (UP) S/S (ICT-I) (Fatehabad)	765/400	1500		100%	100%	100%	100%	1500	AUG-16	SEP-16	Commissioned 09/16.
949	Agra (UP) S/S (ICT-II) (Fatehabad)	765/400	1500		100%	100%	100%	100%	1500		FEB-17	Commissioned 02/2017
950	Agra (South) S/S	400/132	600		100%	90%	85%	67%	0	AUG-16	MAR-17	WIP.
951	Aligarh (Aug.)	400/220	500		100%	100%	100%	100%	500		NOV-16	Commissioned 11/2016.
952	Banda S/S	400/220	630		100%	93%	85%	87%	0		MAR-17	Erection of 315MVA ICT-I completed & charged from 220KV Side. Via LILO of 220 kV Banda-Mahoba line.
953	Gr. Noida (Aug.) (500-315)	400/220	185		100%	100%	100%	100%	185		FEB-17	Commissioned 02/2017
954	Mathura S/S	400/220	2x315		100%	100%	100%	100%	0	AUG-16	MAR-17	commissioning work in Progress.
955	Noida Sec-148 S/S	400/220/132	1000		100%	81%	80%	28%	0		MAR-17	WIP. Combined Progress of S/S at sl.no. 11 & 12
956	Orai S/S (new) (ICT-I)	400/220	315		100%	100%	100%	100%	315		NOV-16	Commissioned 11/2016
957	Orai s/s (new) (ICT-2)	400/220	315		100%	81%	93%	91%	0		MAY-17	04 nos. 400KV CB Supply Pending.
958	220 KV Rania s/s	220	200		100%	95%	100%	97%	0		MAR-17	Completed, expected in Mar-17.
959	Azamgarh (Aug). (160-100)	220/132	60		100%	100%	100%	100%	60		APR-16	Commissioned 04/16. (Reported Late).
960	Badaun (Aug.) ICT-II (200-150)	220/132	50		100%	100%	100%	100%	50		FEB-17	Commissioned 02/2017
961	Baghpat S/S	220/132	100		100%	100%	100%	100%	100		MAY-16	Commissioned 05/16.
962	Bah (New) S/S ICT-I	220/132	100		100%	100%	100%	100%	100		OCT-16	Commissioned 09/16.
963	Bah (New) S/S ICT-II	220/132	100		100%	100%	100%	100%	100			Commissioned 12/2016 (Late Reported).

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
964	Bahraich S/S	220/132	2x100		100%	100%	100%	100%	200		JUN-16	Commissioned 06/16.
965	Bansi S/S	220/132	2x100		100%	95%	47%	47%	0		MAR-17	WIP
966	Barahua S/S	220/132	100		100%	100%	100%	100%	100		AUG-16	Commissioned 08/16.
967	Bhelupur	220/132	60		100%	100%	100%	100%	60		MAY-16	Commissioned 05/16.
968	Bhelupur -ICT -II (New). S/S	220/132	100		100%	100%	75%	75%	0	JUN-12	MAR-17	T/F Received at site.
969	Charla (ICT-II)	220/132	160		100%	100%	100%	100%	160		DEC-16	Commissioned 12/2012 (Reported Late)
970	Debai (ICT-II) S/S	220/132	100		100%	100%	100%	100%	100		DEC-16	Commissioned 12/2015 (Reported Late)
971	Dohna, Bareilly (Aug.) ICT -I (160-100)	220/132	60		100%	100%	100%	100%	60		FEB-17	Commissioned 02/2017
972	Hardoi (Aug.)	220/132	100		100%	100%	100%	100%	100		SEP-16	Commissioned 09/16.
973	Kanpur Road	220/33	3x60		100%	76%	60%	16%	0		APR-17	WIP.
974	Kursi Road, Lucknow (Aug.) (200-100)	220/132	100		100%	100%	100%	100%	100		JAN-17	Commissioned 01/2017
975	Madhuvan S/S	220/132	160		100%	10%	0%	0%	0		MAY-18	WIP 5%
976	Mahoba S/S	220/132	100		100%	100%	100%	100%	100		JUN-16	Commissioned 06/16.
977	Mahoba s/s (ICT-II)	220/132	100		100%	100%	100%	100%	100		OCT-16	Commissioned 10/2016
978	Moradabad (Aug.) (160-100)	220/132	60		100%	100%	100%	100%	60		MAY-16	Commissioned 05/16.
979	Moradabad s/s (Aug.) (200-100)	220/132	40		100%	100%	100%	100%	40		JAN-17	Commissioned 05/2016 (Late Reported) (60 MVA already taken in 05/2016)
980	Morti (New) S/S	220/132	160		100%	100%	100%	100%	160		OCT-16	Commissioned 10/2016.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
981	Nighasan S/S	220/132	200		100%	100%	100%	100%	200		MAR-16	Commissioned 03/16. (Reported Late.)
982	Noida Sec-148	220/132	1x160		100%	81%	80%	28%	0		MAR-17	WIP. Combined Progress of S/S at sl.no. 11 & 12
983	Pratap Vihar S/S	220/132	1x160		100%	14%	0%	0%	0		JUL-17	WIP 15%
984	Sahibabad (Aug.)	220/132	40		100%	100%	100%	100%	40		DEC-16	Commissioned 12/2016
985	Sahibabad-II S/S	220/132	2x100		0%	0%	0%	0%	0		MAR-17	Scrapped due to non availability of land.
986	Sahupuri, Chandauli (Aug.) (200-160)	220/132	40		100%	100%	100%	100%	40		JAN-17	Commissioned 01/2017
987	Shamli (Aug.) ICT -II (200-160)	220/132	40		100%	100%	100%	100%	40		FEB-17	Commissioned 02/2017
988	Sikandra Rau (New) (ICT-II)	220/132	160		100%	100%	100%	100%	160		SEP-16	Commissioned 09/16.
989	Sikandra Rau S/S	220/132	160		100%	100%	100%	100%	160		JUN-16	Commissioned 06/16.
990	Simbhaoli (Aug.)	220/132	40		100%	100%	100%	100%	40		DEC-16	Commissioned 12/2016
991	Sirsaganj (new) S/S	220/132	280		100%	100%	100%	100%	280		SEP-16	Commissioned 09/16 (2x100+2x40).
992	Siyana S/S	220/132	2x160		100%	7%	0%	0%	0		DEC-17	S/s is being constructed at a place called Rukhi WIP 10%
993	Sultanpur (Aug.) ICT-I (200-160)	220/132	40		100%	100%	100%	100%	40		FEB-17	Commissioned 02/2017
994	chinhat (Aug.)	220/132	40		100%	100%	100%	100%	40		DEC-16	Commissioned 12/2016

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

WBSETCL

995	Gokarna S/S	400/220	630		100%	100%	100%	99%	630	NOV-15	MAR-17	SS is ready but not commissioned for want of line
996	New Chanditala S/S	400/220	630		100%	90%	100%	90%	630	JUN-16	JAN-17	SS is ready to commission but delayed due to want of line
997	New Purulia (N.PPSP) S/S	400	630		100%	85%	70%	50%	0	SEP-16	JUL-17	
998	Alipurduar S/S	220/132	320		100%	90%	90%	60%	320	NOV-16	AUG-17	
999	Egra (ICT-II) S/S	220/132	160		100%	100%	100%	100%	160		JUL-16	Commissioned 07/16.
1000	Egra S/S	220/132	160		100%	100%	100%	100%	160	JUN-16	MAY-16	Commissioned 05/16.
1001	Sadaipur S/S	220/132	320		100%	80%	90%	65%	320	APR-16	MAR-17	
1002	Vidyasagar Park (ICT-I & II)	220/132	320		100%	100%	100%	100%	320	JUL-14	JUL-16	Commissioned 07/16.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1003	Dhanwahi S/S	765/400	3000		0%	0%	0%	0%	0			
1004	Parli S/S	765/400	3000		0%	0%	0%	0%	0			
1005	Rajnandgaon S/S	765/400	3000		0%	0%	0%	0%	0			
1006	Warora S/S	765/400	3000		0%	0%	0%	0%	0			
1007	Morena S/S	400/220	630		0%	0%	0%	0%	0			
1008	Villupuram (Ginjee) S/S	400/220	1000		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

APL

1009	Rajnandgaon Switching station (RRWTL - TBCB)	765	0		100%	0%	0%	0%	0	NOV-18	AUG-17	
1010	Alwar S/S	400/220	630		100%	100%	100%	100%	630		FEB-17	Commissioned 08/2014 (2x315) (Late Reported)
1011	Deedwana S/S	400/220/132	630		100%	100%	100%	100%	630		FEB-17	Commissioned 12/2013 (2x315) (Late Reported)
1012	Morena (C-WRTL - TBCB)	400/220	2x315		100%	0%	0%	0%	0	MAY-18	APR-17	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ESSEL

1013	Warangal S/S (WKTL -TBCB)	765/400	2x1500		0%	0%	0%	0%	0	NOV-19		
1014	Darbhangha (GIS) (DMTL - TBCB)	400/220	1000		100%	95%	100%	98%	null	JUN-16	MAR-17	
1015	Motihari (GIS) (DMTL -TBCB)	400/132	400		100%	80%	80%	55%	null	AUG-16	APR-17	1.Due to flooding at Motihari sub-station land in Aug/Sep 2015, the construction work was totally stopped during this period. 2. Due to Geotechnical surprise at Sub-station land, ground improvement was required to be done before start of construction work for safety of foundations. Accordingly, ground improvement was done and same has taken additional 04 -05 months time.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

NKTCL

1016	Gurgaon (NKTL - TBCB)	400/220	2x500		0%	0%	0%	0%	0	NOV-13	DEC-16	
------	-----------------------	---------	-------	--	----	----	----	----	---	--------	--------	--

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

PATRANTCL
1017 Patran S/S (ICT I & II) (PTL - TBCB) 400/220 1000 100% 100% 100% 100% 1000 MAY-16 JUN-16 Commissioned 06/16.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

SEUPPTCL

1018	Mainpuri S/S (ICT-1)	765/400	1000		100%	100%	100%	100%	1000		JAN-17	Commissioned 01/2017
1019	Mainpuri s/s (ICT-2)	765/400	1000		0%	0%	0%	0%	0			
1020	Aurai s/s	400/220	630		77.4%	21%	23.5%	0%	null		JUN-16	Land is available, however some of the land (gram samaj - 2.2 Ha) needs to be transferred to UPPTCL/Energy department of UP by DM Bhadohi (Sant Ravi Das Nagar) for which necessary communication has been provided to DM Bhadohi by UPPTCL and also by Special secretary (Revenue) for transferring it to UPPTCL and same is under process.
1021	Gonda s/s	400/220	630		100%	96.7%	97%	93.8%	0		JUN-16	35.2% already tested
1022	Sultanpur Road s/s	400/220	1000		100%	11.5%	17%	0%	0		JUN-16	
1023	400 KV Gonda S/s	220/132	200		100%	100%	100%	100%	200		FEB-17	Commissioned 02/2017

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

SGL

1024	Khandwa PS (KTL - TBCB)	765/400	2x1500		0%	0%	0%	0%	0	JUL-17		Land Acquisition in under progress.
1025	Amargarh (GIS) S/S (NRSS-XXIX TL - TBCB)	400/220	630		100%	30%	50%	0%	0	OCT-18	JUL-17	Force majeure events due to Bandh, Shutdown, Curfew, Bad Law & Order Situation in J&K & there has been 58 days execution days lost till date & suspension of work many times due to Armed Conflict & Blockade in the state of J&K from 08-07-2016 to 30-12-2016 i.e. loss of total 155 days, notices sent to all LTTC's
1026	Kadarpur (GPTL - TBCB)	400/220	2x500		0%	0%	0%	0%	0	MAY-19	NOV-17	Transmission Licensee granted by CERC. Tariff Adoption done by CERC.
1027	Prithala (GPTL - TBCB)	400/220	2x500		0%	0%	0%	0%	0	MAY-19	NOV-17	Transmission Licensee granted by CERC. Tariff Adoption done by CERC.
1028	Sohna Road (GPTL - TBCB)	400/220	2x500		0%	0%	0%	0%	0		NOV-17	Transmission Licensee granted by CERC. Tariff Adoption done by CERC.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

SKHWTTSCCL

1029 Nawalgarh

220/132

100

0%

0%

0%

0%

0

DEC-16

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TOR. POW. (UNOSUGEN)

1030 Bharuch/Dahej	765/400	1500		0%	0%	0%	0%	0			.	
--------------------	---------	------	--	----	----	----	----	---	--	--	---	--

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TTCL

1031 Behrampur. S/S (T-II TL - TBCB) 400/220 2x315 0% 0% 0% 0% 0 OCT-12 DEC-16

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

WUPPTCL

1032	Greater Noida AIS (ICT-1)	765/400	1500		100%	99%	98%	98%	0			
1033	Greater Noida AIS (ICT-2)	765/400	1500		100%	100%	100%	100%	1500		APR-16	Commissioned 04/16.
1034	Hapur AIS	765/400	2x1500		100%	97%	92%	90%	0		MAY-16	
1035	Ataur GIS	400/220	2x500		100%	95%	90%	80%	0		MAY-16	
1036	Dasna GIS	400/220	2x315		100%	88%	95%	60%	0		AUG-16	
1037	Indirapuram GIS	400/220	2x500		100%	98%	92%	85%	0		NOV-16	
1038	Nehtaur (Bijnor) AIS	400/132	2x200		100%	95%	95%	90%	0		AUG-16	
1039	Sikandrabad AIS (ICT-1)	400/220	500		100%	100%	100%	100%	500		JUN-16	Commissioned 06/16.
1040	Sikandrabad AIS (ICT-2)	400/220	500		100%	100%	100%	100%	500		APR-16	Commissioned 04/16.