

UTILITY WISE REPORT INDICATING STATUS OF CONSTRUCTION OF SUB-STATIONS (220
kV & ABOVE) VIS-A-VIS PROGRAMME DURING 2014-2015

As on 28-FEB-2015

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,tra nsformer,su bstation eqpt. received	Structure,tra nsformer,su bstation eqpt. erected	Capacity Tested/ Commissio ned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DVC

1	Girdih (2nd Trf.) S/S	220/132	160		100%	100%	100%	80%	0		JUN-13	ATR commissioned on 24th Sept'13.
2	Gola (2x80MVA)	220/132	160		100%	0%	0%	0%	0		DEC-14	Land acquired. Order on ABB cancelled. Retendering process is initiated.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
PGCIL												
3	Alipurduar HVDC	±800	630		100%	10%	0%	0%	0		DEC-15	Award placed. Partly land acquired. Works under progress.
4	Biswanath Chariyali S/S	±800	0		100%	37%	0%	0%	0		SEP-15	Works under progress.
5	Champa S/S	±800	3000		100%	0%	0%	0%	0		MAR-18	Award placed.
6	Angul Pooling Station. S/S (4x1500)	765/400	6000		100%	98%	96%	95%	0		JUN-15	400KV (02nos)bays charged in Mar'13. Supply, civil works & erection under progress.
7	Aurangabad ICT-II	765/400	1500		100%	100%	100%	100%	1500		JUL-14	Commissioned 07/14.
8	Bareilly (With 125 MVAR Reactor)	765/400	2x1500		100%	90%	95%	85%	0		MAR-15	Award placed in Oct'11 . Land acquired in Dec'12. Engg., Supply, civil works & erection under progress.
9	Champa Pooling Station	765/400	3000		100%	20%	10%	0%	0		MAR-15	Award placed in Oct'11. Engg. & civil works under progress. Work delayed due to delay in Land acquisition (Apr'13).
10	Dharamjaygarh/ Korba Pooling station	765/400	1500		100%	100%	100%	100%	1500		JUN-14	Commissioned 06/14.
11	Dharamjaygarh/ Korba Pooling station ICT -II	765/400	1500		100%	100%	100%	100%	1500		JUL-14	Commissioned 07/14.
12	Jabalpur Pooling Station (Ist ICT)	765/400	1500		100%	100%	100%	100%	1500	JUL-14	DEC-13	Ist ICT Commissioned 12/13.
13	Jharsuguda (2nd ICT)	765/400	1500		100%	100%	100%	100%	1500		OCT-14	Commissioned 10/14.
14	Jharsuguda Pooling Station	765/400	1500		100%	100%	100%	100%	1500		JUL-14	Commissioned 07/14.
15	Kanpur S/S	765/400	2x1500		100%	75%	40%	30%	0		JUN-15	Award placed in Jun'13. Supply, civil works & erection under progress.
16	Kurnool S/S	765/400	2x1500		100%	100%	100%	100%	3000		JUN-14	commissioned 6/14.
17	Narendra S/S	765/40	0		100%	0%	0%	0%	0		FEB-17	Award placed in Sep'14. Engg in

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		0										progress.
18	Nellore I & II - ICT	765/400	3000		100%	100%	100%	100%	3000		OCT-14	Commissioned 10/14.
19	Padghe S/S	765/400	2x1500		100%	50%	40%	10%	0		MAY-15	Award placed in May'12. Engg., civil works & erection under progress.
20	Pune (GIS) S/S	765/400	3000		100%	100%	100%	100%	0		FEB-15	Sub station commissioned alongwith both ICT's in Feb'14
21	Pune (GIS) S/S	765/400	2x1500		100%	100%	100%	100%	0		FEB-15	Commissioned alongwith both ICT's in Feb'15.
22	Pune S/S	765/400	1500		0%	0%	0%	0%	0			
23	Raigarh (Extn.)	765/400	1500		100%	0%	0%	0%	0		JUL-16	Award placed in May'14.Engg. in progress.
24	Raipur (Extn.)	765/400	1500		100%	0%	0%	0%	0		JUL-16	Award under progress.
25	Sasaram (2nd Trf.) S/S	765/400	1500		0%	0%	0%	0%	0		MAR-14	
26	Sholapur (GIS) S/S	765/400	3000		100%	100%	100%	100%	3000		FEB-15	Commissioned 02/15.
27	Srikakulam S/S	765/400	2x1500		100%	70%	50%	20%	0		JUN-15	Engg., Civil workd, Supply & erection under progress.
28	Thiruvalam S/S (2x1500)	765/400	3000		100%	98%	99%	95%	0		MAR-15	400KV yard commissioned in Mar'14. balance works under progress.
29	Vadodara S/S	765/400	2x1500		100%	80%	75%	65%	0		APR-15	Award placed in May'12. Engg., civil works & erection under progress.Land acquired in Jun'13.
30	Varanasi (GIS) S/S	765/400	2x1500		100%	45%	75%	10%	0		JUN-15	Land Acquired (80%). Balance land acquired on 30.06.14. Works under progress.
31	Vemagiri-II Pooling Station (PG)	765/400	2x1500		0%	0%	0%	0%	0		JUN-14	Scheme under review as per CERC's direction.
32	Vindhyachal Pooling Station	765/400	2x1500		100%	70%	90%	80%	0	NOV-12	MAR-15	Completion affected due to land acquiation & encroachment.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
33	Agra (Aug.)	400/220	4x105		100%	32%	10%	0%	0		MAR-15	Works under progress. Completion matching with line
34	Alipurduar (HVDC) S/S	400/220	630		0%	10%	0%	0%	0		JUN-15	land under acquisition (partly land acquired).
35	Allahabad (Aug.) S/S	400/220	315		100%	100%	100%	100%	315		OCT-14	Commissioned 10/14.
36	Aug. of 400 KV Agra S/Stn.	400/220	4x105		100%	32%	10%	0%	0		MAR-15	Completion matching with Gen.
37	Aurangabad (Extn.)	400/220	630		100%	30%	0%	0%	0			Work under progress.
38	Bagpat (GIS) S/S	400/220	2x500		100%	75%	80%	50%	0		MAR-16	Completion matching with line.
39	Balipara (2nd ICT)	400/220	315		100%	0%	0%	0%	0		MAY-17	Award placed in Dec'14. Engg. in progress.
40	Ballabgarh (Aug.)	400/220	740		100%	0%	0%	0%	0		JUN-16	Award placed in Sep'14
41	Baripada (Addl.)	400/220	500		100%	0%	0%	0%	0		NOV-16	Award placed in Jun'14. Engg. in progress.
42	Bassi (Aug.) S/S	400/220	500		100%	100%	100%	100%	500		OCT-14	Commissioned 10/14.
43	Betul (GIS) S/S	400/220	630		100%	0%	0%	0%	0		MAY-16	Award placed in Dec'14.
44	Bhadrawati (Extn.) HVDC	400/220	315		100%	80%	85%	75%	0		AUG-15	Award for transformer (315MVA) pkg. placed in Sep'13. Works under progress.
45	Birpara (160-100)	400/220	60		100%	0%	0%	0%	0		NOV-16	Award placed in Jun'14. Engg. in progress.
46	Biswanath Chariyali Pooling Station	400/132	2x200		100%	37%	0%	0%	0	AUG-13	SEP-15	Award placed in Mar'11.Engg. & civil works under progress. Completion affected due to delayed in Lnd acquisition & awarded. Severe ROW problrm faced in site works.affected. 400KV by Mar'15 & balance by Sep'15.
47	Boisor (Aug.) S/S	400/220	500		100%	100%	100%	100%	500		DEC-14	Commissioned 12/14.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
48	Chaibasa (ICT-II) S/S	400/220	315		100%	100%	100%	100%	315		JAN-15	Commissioned 01/15.
49	Chaibasa S/S	400/220	315		100%	100%	100%	100%	315		NOV-14	Commissioned 11/14.
50	Cuddapah (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
51	Daltonganj	400/220	2x315		0%	0%	62%	0%	0		MAR-16	Award placed. Supply under progress. Completion likely to be delayed due to delay in land acquisition.(yet to be acquired)
52	Damon (Extn.)	400/220	500		100%	0%	0%	0%	0		JUL-16	Award under progress.
53	Dehradun	400/220	2x315		100%	90%	90%	60%	0		MAR-16	Engg. , civil works, supply & erection under progress. Completion delay due to delay in land acquisition. completion matching with line.
54	Farakka (Aug.) (500-315)	400/220	185		100%	0%	0%	0%	0		NOV-16	Award placed in Jun'14. Engg. in progress.
55	Gooty (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
56	Gurgaon (Aug.) 4th ICT S/S	400/220	500		100%	0%	0%	0%	0		JUN-16	Award placed in Dec'14.
57	Gurgaon (Extn.)	400/220	500		100%	0%	0%	0%	0		MAY-16	Award placed in Nov'14. Engg. in progress.
58	Hamirpur (Extn.)	400/220	315		100%	0%	0%	0%	0		MAY-16	Award placed in Nov'14. Engg. in progress.
59	Hyderabad (Ghanapur) (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
60	Jalandhar (Extn.)	400/220	500		100%	0%	0%	0%	0		MAY-16	Award placed in Nov'14. Engg in progress.
61	Jamshedpur (Aug.) (500-3415)	400/220	185		100%	0%	0%	0%	0		NOV-16	Award placed in Jun'14. Engg. in progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
62	Jind	400/220	630		100%	100%	100%	100%	630		MAR-13	Commissioned 03/13.
63	Khammam (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
64	Kishanganj	400/220	2x315		100%	60%	45%	40%	0		JUN-15	Award placed in Nov'13. * Land acquired in Aug'13. Supply ,Civil works & erection under progress
65	Kotputli S/S	400/220	630		0%	0%	0%	0%	0		DEC-14	
66	Kozhikode S/Stn. (2x315)	400/220	630		100%	100%	100%	100%	0		DEC-15	Completion matching with line.
67	Kurukshetra S/S	400/220	0		100%	50%	0%	0%	0		JUN-15	Works under progress.
68	Lakhisarai S/S (2nd Trf)	400/132	200		100%	100%	100%	100%	200			commissioned 5/14.
69	Madhugiri S/S	400/220	500		100%	98%	98%	95%	0		JUN-15	Works under progress.
70	Magarwada S/S	400/220	630		100%	100%	100%	100%	630		NOV-14	Commissioned 11/14.
71	Maithon S/S (500-315)	400/220	370		0%	0%	0%	0%	0		FEB-16	Award placed in Oct'14. Engg in progress.
72	Malekuttaiyur (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg in progress.
73	Mandola (Aug.)	400/220	740		100%	0%	0%	0%	0		JUN-16	Award placed in Sep'14. Engg. in progress.
74	Mapusa (ICT) S/S	400/220	315		100%	100%	100%	100%	0			ICT commissioned in oct'13.
75	Meerut (Aug.) S/S	400/220	500		100%	100%	100%	100%	500		OCT-14	Commissioned 10/14.
76	Muzaffarpur (ICT)	400/220	500		100%	0%	0%	0%	0		FEB-16	Award placed in Oct'14. Engg. in progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
77	Mysore (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
78	Narendra (Aug) (2x500-2x315)	400/220	370		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
79	Navi Mumbai (GIS)	400/220	630		100%	100%	100%	100%	0		MAR-15	Commissioning matching with associated line. S/STn. commissioning critical due to ROW issue in associated LILO line.
80	Navsari S/S	400/220	500		100%	100%	100%	100%	500		JUL-14	Commissioned 07/14.
81	Panchkula (Extn.)	400/220	500		100%	0%	0%	0%	0		MAY-16	Award placed in Nov'14. Engg. in progress.
82	Parbati (PS)	400/220	630		100%	0%	0%	0%	0		JUN-16	Award under progress.
83	Patna (Aug.) (500-315)	400/220	370		100%	0%	40%	0%	0		NOV-16	Award placed in Jun'14. Engg. & supply under progress.
84	Pugalur (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Eng. in progress.
85	Purnea (Aug.) (500-315)	400/220	370		100%	0%	40%	0%	0		NOV-16	Award placed in Jun'14. Engg. & supply under progress.
86	Pusali (Aug.) (500-315)	400/220	370		100%	0%	0%	0%	0		NOV-16	Award placed in Jun'14
87	Rajarhat (GIS) S/S	400/220	1000		100%	0%	0%	0%	0		APR-16	Award under progress. Land acquired in Feb'14.
88	Rangpo (2nd ICT) S/S	400/220	315		100%	100%	100%	100%	315		MAY-14	Commissioned 05/14.
89	Rangpo 3rd & 4th ICT	400/220	630		100%	100%	100%	100%	630		JUN-14	Commissioned 06/14.
90	Rangpo ICT - V	400/220	315		100%	100%	100%	100%	315		JUL-14	Commissioned 07/14.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
91	Rangpoo (GIS)	400/220	315		100%	100%	100%	100%	315		APR-14	Commissioned 04/14.
92	Sahajahanpur (ICT-II) S/S	400/220	500		100%	100%	100%	100%	500		SEP-14	Commissioned 09/14.
93	Saharanpur	400/220	2x315		100%	90%	100%	65%	0		DEC-15	Completion matching with associated line. Engg. supply, civil works & erection under progress.
94	Samba (With 80 MVAR B. Reactor)	400/220	630		100%	100%	100%	100%	630		MAR-13	Commissioned 03/13.
95	Shahajanpur	400/220	315		100%	100%	100%	100%	315		JUN-14	Commissisoned 06/14.
96	Sholapur (Extn.)	400/220	315		100%	75%	75%	60%	0		MAR-15	Award placed in May'14. Works under progress.
97	Somanahalli (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
98	Subhashgram (ICT) S/S	400/220	500		100%	100%	100%	100%	500		JAN-15	Commissioned 01/15.
99	Sumba (Extn.)	400/220	315		100%	0%	0%	0%	0		MAY-16	Award placed in Nov'14.Engg. in progress.
100	Trichy (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
101	Uttara	400/220	2x315		100%	10%	0%	0%	0		JUN-15	Alternate land acquired at pandiyabil in Mar'13. Civil works under progress.
102	Vijayawada (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
103	Wagoora S/Stn. 4th ICT (3x105) (Spare)	400/220	105		100%	100%	100%	100%	105		JAN-15	Commissioned 01/15.
104	Wanpon (Extn.) S/S	400/220	420		0%	0%	0%	0%	0			
105	Wanpoo ICT-II	400/220	315		100%	100%	100%	100%	315		JUL-14	Commissioned 07/14.
106	Warangal (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14.Engg. in progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
107	Yelahanka (GIS)	400/220	2x500		100%	99%	99%	98%	0	JAN-13	DEC-15	Erection completed Completion matching with line.
108	Ara (ICT)	220/132	160		100%	0%	0%	0%	0		FEB-16	Award placed in Oct'14. Engg. in progress.
109	Mokokchung (New)	220/132	70		100%	80%	75%	10%	0		MAR-15	Engg., supply, civil works & erection under progress.
110	Phursungi S/S	220/33	200		0%	0%	0%	0%	0			
111	Purnea S/S	220/132	160		100%	100%	100%	100%	160		SEP-14	Commissioned 09/14
112	Rangpo (2nd ICT) S/S	220/132	100		100%	100%	100%	100%	100		MAY-14	Commissioned 05/14.
113	Rangpo 3rd ICT)	220/132	100		100%	100%	100%	100%	100		JUN-14	Commissioned 06/14.
114	Rangpoo (GIS)	220/132	100		100%	100%	100%	100%	100		APR-14	Commissioned 04/14.
115	Siliguri (160 - 100)	220/132	60		100%	0%	0%	0%	0		NOV-16	Award placed in Jun'14. Engg. in progress.
116	Imphal S/S	132/33	2x50		100%	100%	100%	100%	100		APR-13	ICT-I (50MVA) commissioned in Mar'13 & ICT-II commissioned in Apr'13.
117	Melriat S/S (Upgradable to 400 kV)	132/33	2x50		100%	52%	0%	0%	0		NOV-15	Engg. in progress. Civil works under progress.
118	Namsai S/S	132/33	2x15		100%	56%	55%	10%	0		NOV-15	Supply & Civil works under progress .Completion matching with line
119	Roing S/S	132/33	2x15		100%	84%	95%	72%	0		SEP-15	Civil works & supply under progress
120	Tezu S/S	132/33	2x15		100%	87%	76%	58%	0		NOV-15	Supply, Civil works & erection under progress. Completion matching with line.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

AEGCL

121	Kukurmara S/S	400/220	630		100%	100%	100%	100%	630		JUN-14	Completed
122	Boko (Add.Trf)	220/132	100		100%	70%	80%	50%	0		DEC-14	Work in progress.
123	Kukumara S/S (2x50)	220/132	100		100%	35%	70%	55%	0		DEC-13	Work in progress.
124	Rangia S/S (2x100)	220/132	200		100%	100%	100%	100%	0		JUL-14	Completed
125	Sonabil (2x100)	220/132	200		100%	40%	65%	0%	0		MAY-15	(i) Both the 100MVA Power transformers are erected on respective pads. (ii) 80% CRB work completed. (iii) Erection of 220kV Gantry Structures is scheduled to commence soon. Drawing design is under scrutiny.
126	Sonapur (2x100)	220/132	200		100%	0%	0%	0%	200		MAY-15	Work in progress.
127	Tinsukia (Aug.) (2x50 by 2x100)	220/132	100		100%	100%	90%	50%	0		OCT-14	Work in progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
APTRANSCO												
128	Galwel S/S	400/220	315		100%	100%	100%	100%	315		SEP-14	Commissioned 09/2014.
129	Garividi (Marala)	400/220	630		0%	0%	0%	0%	0			
130	Jammalamadugu	400/220	630		0%	0%	0%	0%	0			
131	Kalikiri	400/220	630		0%	0%	0%	0%	0			
132	Kamavarapukota	400/220	630		0%	0%	0%	0%	0			
133	Nirmal S/S	400/220	630		0%	0%	0%	0%	0			
134	Podili S/S	400/220	630		0%	0%	0%	0%	0			
135	Sattenapally	400/220	630		100%	50%	0%	0%	0		NOV-13	Contract was terminated, because of the poor performance of the contractor.Work was awarded on 30.11.2012.549 out of 586 Nos. foundations are completed.2 Nos. transformer foundations completed.Construction of control room, compound wall and DG building is under progress.405 Nos. out of 670 Nos. structure erection completed.62 Nos. out of 417 Nos. equipment erection completed.
136	Uravakondat	400/220/132	630		0%	0%	0%	0%	0			
137	Bobbili (Vizianagaram)	220/132	100		100%	35%	70%	18%	0	DEC-12	AUG-15	201/234 structure foundations are completed.Works commenced and schedule date of commission is Aug'2015.
138	Chakrayapet	220/13	200		0%	0%	0%	0%	0			Work awarded on 26.09.2013.Site yet to

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		2										be handed over.
139	Dairy Farm (Addl. Trf)	220/132	100		100%	100%	100%	100%	100		NOV-14	Commissioned 11/14.
140	Gaddamvaripalli	220/11	50		100%	100%	95%	95%	0			Works under progress
141	Goddumarri	220/11	100		100%	100%	100%	95%	0		SEP-12	Works under progress.
142	Gollapuram	220/132	200		100%	25%	27%	0%	0		DEC-15	Civil works are under progress and foundation works commenced.
143	Gooty (Aug.) (160-100)	220/132	60		100%	100%	100%	100%	60		NOV-14	Commissioned 11/14.
144	Manikonda S/S	220/132	2x100		100%	5%	0%	0%	0		DEC-12	Works stopped as per the instructions of Hon'ble High Court regarding the Substation site issue.
145	Ongole S/S (Aug.) (160-100)	220/132	60		100%	100%	100%	100%	60		NOV-14	Commissioned 11/14.
146	Osmania University (2x160)	220/132	160		100%	90%	90%	95%	0	SEP-12	AUG-14	All control & Module room works completed. All Modules erection completed. 220 kV and 132 kV Modules erection under progress.HV Testing to be done.
147	Podili S/S (Add Trf)	220/132	100		100%	100%	100%	100%	100		JUL-14	Commissioned 07/14.
148	Porumamilla	220/132	200		100%	70%	0%	0%	0		OCT-15	Work awarded on 20.11.2013.Levelling under progress.
149	Sadasivpet S/S	220/132	100		100%	100%	100%	100%	100		SEP-14	Commissioned 09/2014.
150	Tirumalayapalli	220/132	300		100%	5%	0%	0%	0			Levelling work completed and compound wall under progress.
151	Vajrakarur	220/132	100		100%	45%	70%	80%	0		JUL-15	works are under progress.
152	Yellanur	220/11	50		100%	100%	100%	75%	0		DEC-12	Works under progress

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

BSEB

153	Barauni (TPS) (ICT)	220/132	300		0%	0%	0%	0%	0			
154	Biharshariff S/S	220/132	150		0%	0%	0%	0%	0		MAR-14	
155	Bodhgaya (2nd Trf.)	220/132	150		0%	0%	0%	0%	0		MAR-14	
156	Dehri (Addl.) S/S	220/132	100		0%	0%	0%	0%	0		SEP-14	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

CSPTCL

157	Jagdalpur S/s	400/220	630		100%	0%	0%	0%	0		NOV-14	Final forest approval received on 27.08.2014.
158	NSPCL (2x315 MVA) ICT-II	400/220	630		100%	100%	100%	100%	0		DEC-13	Failed during S C test. Under repair.
159	Raipur (2nd Trf.)	400/220	315		100%	100%	100%	100%	0		DEC-13	Charged on 31.3.2014
160	Bishrampur S/S	220/132	160		100%	100%	100%	100%	0	DEC-12	JUN-14	Charged on 22.8.2014
161	Chhuri (Korba)	220/132	160		100%	100%	100%	100%	160		JUL-14	Commissioned 07/14.
162	Doma (Addl. Trf)	220/132	160		100%	100%	100%	100%	160		NOV-14	Commissioned 11/14.
163	Girwani S/S	220/132	160		100%	25%	0%	0%	0		MAR-15	Work U/P
164	Mungeli (160+40)	220/132	200		100%	100%	100%	100%	200		NOV-14	Commissioned 11/14.
165	Saraipali (Addl. Trf)	220/132	160		100%	100%	100%	100%	160		NOV-14	Commissioned 11/14.
166	Vishrampur S/S	220/132	160		100%	100%	100%	100%	160		AUG-14	Commissioned 08/14.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DTL

167	Bamnoli (ICT Replacement) (2x500 -2x315)	400/220	370		0%	0%	0%	0%	0			
168	Harsh Vihar (Loni) GIS (2x315)	400/220	630		100%	100%	100%	100%	630	DEC-12	SEP-14	Commissioned 9/14.
169	Harsh Vihar GIS	220/66	320		100%	100%	100%	100%	320	DEC-12	SEP-14	Commissioned 9/14.
170	Lodhi Road (GIS)	220/33	100		0%	15%	35%	7%	0		MAR-15	Erection of 33kV GIS completed. 100 MVA Pr. foundation work completed.Laying of 33kV Power cable in progress.Laying/terminations work of the control cable for 33kV GIS completed. Laying of LT Power Cable under progress.
171	Peera Garhi (2x100)	220/33	200		100%	93%	90%	46%	0	FEB-13	AUG-14	1.2. 33kV GIS Erected, tested and its relay and protection testing completed. 3. 2x100MVA (220/33kV) T/Fs are Erected and tested. 4. 220kV GIS erection work in progress.
172	Wazirpur (GIS) (1st Trf.)	220/33	100		100%	99%	98%	98%	0	DEC-12	JUN-14	1.Sub-station charged on 22.06.14.
173	Wazirpur (GIS) (2nd Trf.)	220/33	100		100%	98%	98%	98%	0	FEB-13	JUN-14	1..Sub-station back charged on 22.06.14.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ED, Manipur

174

Yurembam (Aug.) S/S

132/33

3X33.5

100%

0%

0%

0%

0

MAR-13

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ED- GOA

175	New Verna	220/110	1x100		100%	0%	0%	0%	0		DEC-13	Administration and expenditure approval has been accorded on July 2010.
176	Soccorro S/S	220/33	320		0%	0%	0%	0%	0		DEC-13	
177	Tivim (3rd Trf.) (Aug.)	220/110	1x100		100%	0%	0%	0%	0		DEC-13	Work in progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
GETCO												
178	Achchhalia S/S	400/220	2x315		0%	0%	0%	0%	0			
179	Bhogat S/S	400/220	1x315		0%	0%	0%	0%	0			
180	Charanka S/S	400/220	2x315		0%	0%	0%	0%	0			
181	Chhara S/S	400/220	315		0%	0%	0%	0%	0			
182	Fedra S/S	400/220	2x315		0%	0%	0%	0%	0			
183	Halvad	400/220	315		100%	100%	100%	100%	630		MAR-15	400/220/66KV system back charged on Dt.: 31.03.14.
184	Keshod S/S	400/220	630		0%	0%	0%	0%	0			
185	Pipavav S/S	400/220	1x315		0%	0%	0%	0%	0			
186	Prantij S/S	400/220	2x315		0%	0%	0%	0%	0			
187	Rajkot (Hadala) ICT-II	400/220	315		100%	0%	0%	0%	0		DEC-12	
188	Sankhari S/S	400/220	2x315		0%	0%	0%	0%	0			
189	Vadavi S/S	400/220	315		100%	100%	100%	100%	315		FEB-15	Commissioned 02/15.
190	Veloda (Sankhari) S/S	400/220	1000		0%	0%	0%	0%	0			
191	Ambetha S/S	220/66	50		100%	100%	100%	100%	50		FEB-15	Commissioned 02/15.
192	Asodar S/S	220/66	1x100		0%	0%	0%	0%	0			
193	Asoj S/S	220/66	100		100%	100%	100%	100%	100		FEB-15	Commissioned 02/15.
194	Atul (Navera) S/S	220/66	200		0%	0%	0%	0%	0		JAN-15	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
195	Bagasara S/S	220/66	1x100		0%	0%	0%	0%	0			
196	Bechraji S/S	220/66	200		0%	0%	0%	0%	0			
197	Bhestan S/S	220/66	1x100		0%	10%	60%	0%	300			Estimate approved. Tender to be floated.
198	Charadva S/S	220/66	200		0%	0%	0%	0%	0			
199	Charadva S/S	220/66	2x100		0%	0%	0%	0%	0			
200	Charanka (Addl.)	220/66	100		100%	100%	100%	100%	100		FEB-15	Commissioned 02/15.
201	Charanka S/S	220/66	8x100		0%	0%	0%	0%	0			
202	Dahej S/S	220/66	100		100%	100%	100%	100%	100		FEB-15	Commissioned 02/15.
203	Dhanaj S/S	220/66	2x100		0%	0%	0%	0%	0			
204	Dhokadava (Kansari) S/S	220/66	50		100%	100%	100%	100%	50		FEB-15	Commissioned 02/15.
205	Gatrad S/S	220/132/66	3x100		0%	0%	0%	0%	0			
206	Gondal S/S	220/66	2x100		0%	0%	0%	0%	0			
207	Hadala S/S	220/66	50		100%	100%	100%	100%	50		FEB-15	Commissioned 02/15.
208	Halvad (Addl.)	220/66	60		100%	100%	100%	100%	60		FEB-15	Commissioned 02/15.
209	Halvad S/S	220/66	60		100%	100%	100%	100%	60		FEB-15	Commissioned 02/15.
210	Jantral S/S	220/66	60		100%	100%	100%	100%	60		FEB-15	Commissioned 02/15.
211	Jasdan	220/132	200		100%	0%	0%	0%	200		DEC-12	As land was not suitable so field office are conveyed to search for fresh land.
212	Kalavad S/S	220/66	1x100		0%	0%	0%	0%	0			
213	Kalawad	220/66	100		100%	0%	0%	0%	0		MAR-14	
214	Karjan (2nd Trf) S/S	220/66	100		100%	100%	100%	100%	100		NOV-14	Ready for commissioning.
215	Kerala S/S	220/66	2x100		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
216	Khambhalia S/S	220/66	200		0%	0%	0%	0%	0			
217	Kim S/S	220/66	50		100%	100%	100%	100%	50		FEB-15	Commissioned 02/15.
218	Manjuwas S/S	220/11	50		100%	100%	90%	70%	50		MAR-15	WIP
219	Methoda S/S	220/66	200		0%	0%	0%	0%	0			
220	Mitha S/S	220/66	50		100%	100%	100%	100%	50		FEB-15	Commissioned 02/15.
221	Modasa S/S	220/66	100		100%	84%	10%	0%	200		MAR-16	WIP
222	Mota (Bardoli)	220/66	50		100%	100%	100%	100%	50		FEB-15	Commissioned 02/15.
223	Nani Hamirpur S/S	220/11	50		100%	100%	90%	70%	50		MAR-15	WIP
224	Navlakhi S/S	220/66	2x100		0%	0%	0%	0%	0			
225	Prantij S/S	220/66	2x100		0%	0%	0%	0%	0			
226	Rajkot Nayara S/S	220/66	50		100%	100%	100%	100%	50		FEB-15	Commissioned 02/15.
227	Rajkot-II S/S	220/66	2x100		0%	0%	0%	0%	0			
228	Saria	220/132	100		100%	35%	65%	0%	0		DEC-12	Retender is carried out for Erection package.LOI issued for SCADA package. Major equipments will be supplied by GETCO.
229	Sartanpar (Tankara) S/S	220/132	300		100%	100%	100%	100%	100		MAR-14	Test charged on DT: 31.03.14. Commercially commissioned on Dt.: 06.06.14
230	Suva	220/66	200		100%	40%	12%	6%	200		JAN-15	A/T issued for total turnkey package.
231	Talaja S/S	220/66	1x100		0%	0%	0%	0%	0			
232	Tankara	220/66	100		100%	0%	0%	0%	0		MAR-14	
233	Tharad S/S	220/66	50		100%	100%	100%	100%	50		FEB-15	Commissioned 02/15.
234	Vadala	220/66	100		100%	11%	0%	0%	0		MAR-13	WIP
235	Vadavi S/S	220/66	100		100%	100%	100%	100%	100		FEB-15	Commissioned 02/15.
236	Vallabhipur S/S	220/13	100		100%	100%	85%	78%	100		FEB-15	WIP

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2												
237	Vallabhipur S/S	220/66	100		100%	100%	85%	78%	100		FEB-15	WIP
238	Vapi S/S	220/66	60		100%	100%	100%	100%	60		FEB-15	Commissioned 02/15.
239	Veloda (Sankhari) S/S	220/66	320		0%	0%	0%	0%	0			
240	Vyankatpura	220/66	100		100%	7%	0%	0%	0		MAR-14	
241	Wagra S/S	220/66	50		100%	100%	100%	100%	50		FEB-15	Commissioned 02/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

HPPTCL

242	Lahal S/S	400/220	630		0%	0%	0%	0%	0			
243	Pragati Nagar (2nd Trf)	400/220	315		0%	0%	0%	0%	0			
244	Pragati Nagar S/S	400/220	315		0%	0%	0%	0%	0			
245	Wangtoo S/S	400/220	630		0%	0%	0%	0%	0			
246	Barsaini S/S	220/33	63		0%	0%	0%	0%	0			
247	Bhokto S/S	220/66	31		0%	0%	0%	0%	0		SEP-14	
248	Dehan S/S	220/132	200		0%	0%	0%	0%	0			
249	Fozal S/S	220/33	126		0%	0%	0%	0%	0	MAR-13		FC awaited at Chandigarh.
250	Karian S/S	220/33	63		100%	70%	100%	0%	0	MAR-13	DEC-13	Trf. transportation issued due to narrow road/bridge.
251	Koti S/S	220/132	200		0%	0%	0%	0%	0			
252	Lahal S/S	220/33	63		0%	0%	0%	0%	0		NOV-14	
253	Mandhala	220/66	100		0%	0%	0%	0%	0			
254	Sunda S/S	220/132	200		0%	0%	0%	0%	0			
255	Taran tulla (Addl.)	220/132	100		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
HVPNL												
256	A-4 Faridabad (GIS)	220/66	200		100%	100%	100%	100%	200		NOV-14	Ready for commissioning.
257	Barhi S/S	220/132	200		10%	55%	0%	0%	0		JUN-15	work in progress
258	Gurgaon Sector - 33	220/66	200		100%	45%	0%	0%	0		JUN-15	Work awarded and under progress.
259	Gurgoan Sector - 20 (GIS)	220/66	300		100%	40%	20%	0%	0		JUN-15	work under progress
260	Gurgoan Sector -57	220/66	200		100%	40%	40%	0%	0		JUN-15	work under progress
261	HSIIDC Rai S/S	220/132	200		0%	0%	0%	0%	0		MAR-16	Work awarded to M/S TBEA Shenyang Transformer group company Limited on dated 7.02.14
262	Hukmawali S/S	220/132	200		100%	96%	98%	98%	0		JAN-15	Work almost completed but the substation cannot be commissioned due to non-completion of feeding line.
263	Meerpur Kurali S/S	220/66	200		100%	0%	0%	0%	0		MAY-15	Work allotted and under progress.
264	Nawada (Addl.)	220/66	100		100%	100%	100%	100%	100		MAR-15	
265	Nawada S/S	220/66	100		100%	100%	100%	100%	100		DEC-14	Commissioned 12/14.
266	Panchgaon S/S	220/66	200		100%	42%	0%	0%	0		MAY-15	Work awarded to M/s Emirates Technical Associates JV M/s ETA Star International LLC Abu Dhabi on dt. 13.01.14. Work under progress
267	Panchkul Sector- 32 S/S	220/66	200		100%	50%	20%	0%	0		MAY-15	Work awarded to M/S Inabansa Spain on dt. 25/9/13
268	RGEC, Sonipat S/S	220/33	200		100%	30%	30%	0%	0		JUL-15	Work under progress.
269	Sector -6, Sonipat S/S	220/33	200		100%	15%	0%	0%	0			Work under progress
270	Sonta S/S	220/66	200		100%	98%	98%	98%	0		MAR-15	Work awarded on 29.02.2012. Two transformer of rating 220/66 kV 100 MVA will be install in 220 kV Sonta.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

JKPDD

271	Alchi. S/S	66/11	6.3		100%	100%	100%	100%	6		NOV-12	Commissioned 11/12.
272	Gramthong S/S	66/11	60		100%	100%	100%	100%	60		SEP-12	Work Completed & back charged.
273	Himya	66/11	60		100%	30%	0%	0%	0		JUL-13	
274	Kargil S/S	66/11	60		100%	100%	100%	100%	60		SEP-12	Sub-stations has been charged successfully.
275	Khalsi	66/11	60		100%	50%	30%	0%	0		JUL-13	Work suspended due to want of RCE.
276	Khangral (Bodhkharbu)	66/11	60		100%	100%	95%	95%	0		JUN-13	Equipment erection is in progress.
277	Kharu	66/11	60		100%	20%	0%	0%	0		DEC-13	Work suspended due to want of RCE.
278	Leh	66/11	2x6.3		100%	100%	100%	100%	13		DEC-12	Commissioned 12/12.
279	Mulbeck	66/11	60		100%	100%	0%	0%	null		JUN-13	Equipment foundation completed.
280	Nimoo S/S	66/11	60		100%	50%	40%	0%	0		JUL-13	Civil work completed. Equipment structure erection in progress.
281	Sankoo S/S	66/11	60		100%	100%	0%	0%	0		JUN-13	Civil work completed & equipment erection is in progress.
282	Alusteng S/S	220/132	320		100%	70%	80%	20%	0		JAN-15	Transformers received.Due to technical reasons work get delayed.
283	Budgam (Aug.)	220/132	160		100%	99%	100%	100%	0		DEC-13	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
284	Budgam (Aug.) 2nd Trf.	220/132	160		0%	0%	0%	0%	0		DEC-13	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
285	Lassipora S/S	220/132	320		0%	0%	0%	0%	0		DEC-13	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
286	Mirbazar (Aug.)	220/132	160		0%	0%	0%	0%	0		DEC-13	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
287	Yonus Wahipora (Kupwara) S/S	220/13	320		0%	0%	0%	0%	0		DEC-12	Works planned for execution during

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
288	Zainkote (Aug.)	220/132	3x150		100%	0%	0%	0%	0	DEC-12	JUL-13	12th Five year Plan (2012-17). Funding to be arranged. Work under prgoress.Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

JSEB

289	Chaibasa	220/132	300		100%	0%	0%	0%	0	MAR-14		Land under development.due to poor progress of the working agency, the work is under the verge of cancellation.
-----	----------	---------	-----	--	------	----	----	----	---	--------	--	---

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

KPTCL

290	Electronic city S/S	400/220	2x500		0%	0%	0%	0%	0		APR-15	Land under dispute and the matter is in High Court. Line work: To be tendered.
291	Gulbarga S/S	400/220	1000		0%	0%	0%	0%	0			
292	Hoody (3rd Trf) S/S	400/220	500		100%	100%	100%	100%	500	AUG-12	NOV-14	Commissioned 11/14.
293	Neelmangla (Addl. 3rd Trf.)	400/220	500		100%	100%	100%	100%	500	AUG-12	APR-14	Commissioned 04/14.
294	Arasikere S/S	220/110	200		100%	90%	95%	95%	0		FEB-15	All equipments erected except 11kV NCT. Jelly spreading 90% complete. CI pipe earthing, control cable laying & termination, 220kV battery set erection & road work under progress. Minor works to be taken up. Materials to be supplied. 1) 11kV NCT-1No 2) Lightning Mast fixtures-9sets
295	DG Plant Yelahanka	220/66	2x150		100%	90%	100%	100%	0		MAR-15	All equipment erected. PC tests on 220 & 66kV outdoor yard equipments completed. Constraint: Main drainage of BBMP to be deviated. Approval awaited. Line Work : Work under progress.
296	Jigani (2x150)	220/66	300		100%	85%	100%	100%	0	MAR-13	JUN-15	220 kV side: Control Cable laying, termination, final levelling, jelly spreading, PC Tests to be completed. Source line awaited.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
297	Koppal S/S	220/110	2x100		100%	0%	0%	0%	0		MAR-15	Work short closed vide O.M. No.: CEE/TZ/GLB/SEE(O)/AEE-3/2014-15/3830-37, Dated: 12.09.2014 of Chief Engineer Electy., Transmission Zone, KPTCL., Gulbarga. To be retendered.
298	Kudligi (Badeladaku) S/S	220/66	200		100%	75%	90%	90%	0		MAR-15	Earth mat laying is completed. 12.5 MVA power transformer bed casted. Oil sump slab to be casted. Control Room building brick masonry upto plinth level under progress. Extension of casting of column, Cable duct excavation under progress. 220kV & 66kV circuit breakers erection completed.
299	Manglore SEZ SS	220/110	200		100%	100%	100%	100%	200		DEC-14	Commissioned 12/14.
300	Pavagada S/S	220/66	100		100%	30%	100%	55%	0		MAR-15	Work under progress. Earthmat 85% and land levelling completed . Control room roof casted. Retaining wall & toe wall under progress. Foundation of mounting structures for isolators and breakers under progress.37/46 Nos. of station tower foundations completed.
301	Ramanagar(Kothipura) (2nd ICT)	220/66	1x100		100%	100%	100%	100%	0		JUN-15	220 KV & 66 kV: All works completed. Back charging approval received on 30.08.2014 & intimated to ABB to commence the activity for back charging of 220/66/11kV Kothipura. Source line awaited.
												220KV TBs at Tubinakere (2 Nos) and 220kV TBs at Bidadi (2 Nos.) : Work

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

under progress.

302	Vikas Tech Park (2x150)	220/66	300		100%	95%	100%	100%	0	MAR-13	MAR-15	220kV and 66kV side PC tests & SAS work completed. PC test on power transformers & batteries will be taken up during commissioning. Source line awaited.
-----	-------------------------	--------	-----	--	------	-----	------	------	---	--------	--------	--

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

KSEB

303	Madakkathara (3rd Trf.)S/S	400/220	315		100%	100%	100%	100%	315		JAN-15	Commissioned 01/15.
304	Kanjikkod (Add.Tr.)	220/110	50		0%	0%	0%	0%	0			
305	Punnapra S/S	220/132	200		100%	100%	100%	100%	200		SEP-14	Commissioned 09/14.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
MPPTCL												
306	Ashta New (2nd Trf.)	400/220	315		100%	100%	100%	100%	315		JAN-15	Commissioned 01/15.
307	Badnawar (2x315)	400/220	630		0%	0%	0%	0%	0			
308	Balaghat / Kimapur S/S	400/220	315		0%	0%	0%	0%	0			
309	Handia S/S	400/220	630		0%	0%	0%	0%	0			
310	Julwania S/S	400/220	630		100%	100%	100%	100%	630		NOV-14	Commissioned 11/14.
311	Katni (Addl.)	400/220	315		0%	0%	0%	0%	0			
312	Nagda (Addl.)	400/220	315		100%	25%	0%	0%	315		MAR-15	Total 5%work completed.civil work under progress.
313	Sagar S/S	400/220	630		0%	0%	0%	0%	0			
314	Ujjain S/S	400/220	630		0%	0%	0%	0%	0			
315	Ashoknagar S/S	220/132	320		0%	0%	0%	0%	0			
316	Barwaha S/S	220/132	160		0%	0%	0%	0%	0			
317	Bhanpura S/S	220/132	160		100%	100%	100%	100%	160		FEB-15	Commissioned 02/15.
318	Bhopal S/S	220/132	160		0%	0%	0%	0%	0			
319	Bina S/S	220/132	160		0%	0%	0%	0%	0			
320	Chhindwara S/S	220/132	160		0%	0%	0%	0%	0			
321	Datia S/S	220/132	160		100%	33%	0%	0%	160		DEC-14	Work under progress.About 6% work completed.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
322	Dhar S/S	220/132	160		100%	100%	100%	100%	160		JAN-15	Commissioned 01/15.
323	Gandhinagar S/S	220/132	160		0%	0%	0%	0%	0			
324	Ganj Basoda S/S	220/132	160		100%	100%	100%	100%	160		JAN-15	Commissioned 01/15.
325	Gorabazar S/S	220/132	160		0%	0%	0%	0%	0			
326	Gwalior-II S/S	220/132	160		100%	36%	0%	0%	320		JAN-15	Work commenced recently. Civil work under progress.About 07% work completed.
327	Hoshangabad S/S	220/132	160		0%	0%	0%	0%	0			
328	Indore - II	220/132	160		0%	0%	0%	0%	0			
329	Indore S/S	220/132	160		0%	0%	0%	0%	0			
330	Julwania S/S	220/132	320		100%	20%	0%	0%	320		MAR-15	Work commenced recently. Civil work under progress.4% work completed.
331	Kukshi S/S	220/132	160		0%	0%	0%	0%	0			
332	Mahalgaoon (Addl.)	220/132	1x160		100%	100%	100%	100%	160		NOV-14	Commissioned 11/14.
333	Mandideep S/S	220/132	160		0%	0%	0%	0%	0			
334	Morena S/S	220/132	320		0%	0%	0%	0%	0			
335	Munglia ChhopS/S	220/132	160		0%	0%	0%	0%	0			
336	Panagar S/S	220/132	160		100%	100%	100%	100%	160		JAN-15	Commissioned 01/15.
337	Pandhurna S/S	220/132	160		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
338	Pipariya S/S	220/132	160		100%	100%	100%	100%	160		AUG-14	Commissioned 08/14.
339	Pithampur S/S	220/132	160		0%	0%	0%	0%	0			
340	Rajgarh (Biora) (Addl) S/S	220/132	160		100%	100%	100%	100%	160		AUG-14	Commissioned 08/14.
341	Ratlam S/S	220/132	160		100%	100%	100%	100%	160		AUG-14	Commissioned 08/14.
342	Shajapur S/S	220/132	320		100%	35%	0%	0%	320		JAN-15	Work commenced recently. Civil work under progress.7% work completed.
343	Shankargarh / Khsipra S/S	220/132	160		0%	0%	0%	0%	0			
344	Shivpuri S/S	220/132	160		0%	0%	0%	0%	0			
345	Sidhi S/S	220/132	160		0%	0%	0%	0%	0			
346	Sirmour S/S	220/132	160		100%	5%	0%	0%	160		DEC-15	Civil Work under progress.About 01% work completed.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

MSETCL

347	Aurangabad - III S/S	765/400	3000		100%	54%	80%	5%	0		MAR-15	Priority bays expected by Mar-2015. ICTs expected upto Mar-2016.
348	Aurangabad II	400/220	1000		100%	84%	62%	38%	0		MAR-15	400kV Bus charged on 21.05.2014.(1 no of ICT expected by March -2015)
349	Chandrapur-II	400/220	500		100%	84%	96%	60%	0		MAR-15	Bay 410 - Dhariwal Line II commissioned on 13.03.2014. Bay No. 426 commissioned on 08.02.2014. Bay No.408 (Tie Bay) and 409 (400KV Chandrapur-II Bay) successfully commissioned on 25.01.2014 at 22:42 Hrs and at 22:39 Hrs respectively. Bay No. 411, 412 : Charged on 08.01.2014 at 17.40 Hrs Bay No. 428 is commissioned on Dtd. 10.01.2014 at 18.42 Hrs Bay No. 429 is commissioned on Dtd. 16.01.2014 at 10.08Hrs Bay 404, 405 commissioned on 30.12.2013 at 18.40 Hrs & 18.41 Hrs respectively.
350	Koradi -II	400/220	500		100%	69%	91%	57%	0		MAR-15	priority bays commisssioned on 23.03.2013. ICT's plinth work in progress.Equipment erection work is almost completed.Scope is 2 X 500 MVA, 400/220kV ICTs.
351	Koyna S/S	400/220	4x167		100%	0%	0%	0%	0			Substation to be deleted.
352	Kudus S/S	400/220	2x500		100%	39%	30%	13%	0		MAR-16	Due to slow progress previous contract cancelled & new order issued recently to other agency.
353	Nanded S/S	400/22	500		100%	85%	80%	95%	0		MAR-15	SCOPE: 2 X 500MVA, 400/220kV ICTs .

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		0										Work in progress.
354	Akurdi (3x50)	220/22	150		100%	100%	100%	100%	150		JAN-13	commissioned on 31.01.2013.
355	Anjangaon S/S	220/132/33	1x100		100%	40%	30%	2%	0		MAR-16	Arbitral award- Group C. Tender being processed for balance work.
356	Ballarshah S/S	220/132, 220/33	50		100%	98%	100%	89%	0		MAR-15	Work in progress.
357	Bhalwani S/S	220/33	2x25		100%	59%	15%	45%	0		SEP-15	Civil & electrical work in progress.
358	Bhiwandi-IV S/S	220/22	4x50		100%	0%	0%	0%	0		MAR-16	Substation to be dropped due to land problem
359	Bhokar S/S	220/132/33	2x100, 2x25		100%	97%	100%	100%	0	DEC-12	APR-13	S/s back charged on 01.04.13.
360	Bhokardhan (2nd Trf.)	220/33	50		0%	0%	0%	0%	0	AUG-12	MAR-13	
361	Butibori II	220/132	2x100		0%	40%	10%	0%	0		MAR-16	To be deleted.
362	Kondhwa S/S	220/22	2x50		100%	0%	0%	0%	0		MAR-16	Work order placed to M/s. Alstom
363	Kopergaon S/S	220/132	200		100%	98%	100%	85%	0		MAR-15	scope : 2X 200 MVA , 220/132 kV & 2x 50 MVA , 220/33 kV T/F's.2x 200MVA ICTs commissioned on dtd.29.03.2014. & 1X 50 MVA T/F commissioned on dtd.29.03.2014.1 X 50 MVA expected by March 2015.
364	Krishnoor S/S	220/132/33	200		100%	90%	56%	5%	0		MAR-16	Arbitral award- Group C. Tender for balance work to be refloated.
365	MIDC Lonand S/S	220/132/33	300		100%	99.87%	100%	34%	0	AUG-12	MAR-15	Under arbitral group B- Work order placed to M/s. oberon.
366	Magarpatta S/S	220/132	2x100		100%	90%	100%	80%	0		DEC-15	1 no of ICT commissioned on dtd.28.03.2013. Other ICT's work progress is very slow.Hence notice issued to contractor.
367	Malegaon -II S/S	220/132	100		100%	44%	45%	32%	0	DEC-12	MAR-16	Arbitral award- Group C. Tender being processed for balance work.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
368	Mankapur S/S	220/132, 220/33	2x100+2x50		100%	13%	95%	0%	0		MAR-16	Work is done slow by agency.
369	Nandgaon Peth S/S	220/33	100		100%	90%	100%	93.85%	0	SEP-12	DEC-15	Work in Progress.
370	Narsi S/S	220/132, 220/33	2x100		100%	45%	10%	5%	0		MAR-16	Arbitral award- Group C. Tender for balance work to be refloated.
371	Narsi S/S	220/33	2x25		100%	0%	0%	0%	0			Substation repeated. Please delete this substation.
372	New Butibori-II S/S	220/132/33	2x100		100%	56%	40%	3%	0		MAR-16	Work is very slowly done by the agency.
373	New Pardi	220/33	1x50		0%	0%	0%	0%	0		MAR-16	SCOPE INCLUDED IN SR. NO 25. to be deleted. Repeated substation.
374	New Pardi S/S	220/132	200		100%	47%	95%	52%	0		MAR-16	Work in Progress.
375	Pegasus S/S	220/22	25		100%	100%	100%	100%	25		FEB-15	Commissioned 02/15.
376	Phulambri S/S	220/132	100		100%	47.72%	75%	44.92%	0		MAR-15	Under Arbitral - Group B. Work allotted to M/s Sukanya Engineering & Infra Pvt. Ltd.
377	Phursungi S/S	220/33	50		100%	100%	100%	100%	50		JUN-14	Commissioned 06/14.
378	Sayane S/S	220/33	50		100%	87%	85%	22.23%	0		AUG-16	Under Arbitral Group B. Retenderised. Work allotted to SP Power.
379	Shirsuphal S/S	220/33	50		100%	100%	100%	100%	50		DEC-14	Commissioned 12/14.
380	Theur S/S	220/22	50		100%	85%	100%	95%	0		MAR-16	To be deleted.
381	Uppalwadi S/S	220/132, 220/33	2x100+2x50		100%	2%	80%	0%	0		MAR-16	Work is done slow by agency.
382	Vile Bhagad S/S	220/33	50		100%	89%	70%	60%	0		MAR-15	SCOPE:2 X 25 MVA , 220/22 kV Transformers. Work in progress.
383	Wada-II S/S	220/22	100		100%	36%	62%	12%	0		MAR-15	Work in progress.
384	Warud S/S	220/13	200		100%	94.38%	100%	92.7%	0		FEB-14	S/s back charged on 28.02.14

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

MeECL

385	Killing S/S	400/220	630		100%	90%	100%	80%	630		MAR-15	Work executed by Power Grid. Both the 400/220 kV transformers are energised. The expenditure for the substation is included in the LILO of the line. Extension of 400 kV bay in the additional land required was held up due to ROW problem, the ROW problem has been resolved and the work has resumed w.e.f 07.11.2014.
386	Nangalbibra S/S (at Agia in Assam for Meghalaya)	220/132	100		100%	100%	100%	100%	100		JUL-13	Work completed and line charged on 27.07.2013.
387	Ampati S/S (2x25)	132/33	50		100%	10%	60%	0%	0		DEC-15	Retaining wall completed. Work for levelling of land, boundary wall fencing, temporary shed, staff barrack & 33kV switchyard is in progress.
388	Lad Nongkrem S/S	132/33	40		100%	20%	0%	0%	null		JUL-16	Land levelling completed. Retaining wall & culvert completed. Fencing/ approach road works is in progress. Materials procurement is under progress.
389	Mawphlang S/S	132/33	40		100%	100%	100%	100%	40			Work completed. One transformer is commissioned on 23.12.2011 & 2nd transformer commissioned on 20.02.2012.
390	Mendipathar S/S	132/33	40		100%	90%	90%	90%	0		MAR-15	132 kV & 33 kV Switchyard works completed. Control room building completed. Both the 20MVA transformers have been received & one transformer installed in the pad. Transformer pad for the second transformer is also completed. Overall progress 90% completed.
391	Mustem S/S	132/33	40		100%	90%	75%	55%	0		MAR-15	Levelling of land, retaining wall, security

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												barrack, boundary fencing, transformer pads completed. Control room plastering works completed.33kV switchyard completed. 2 nos. 20MVA transformer received & placed in the pad. Approach Road completed.Foundation works of 132kV column 40% completed.
392	Praharinagar S/S	132/33	25		0%	0%	0%	0%	0	DEC-16		Land acquisition for the substation is under process.
393	Rongkhon (Aug.) S/S	132/33	50		100%	90%	90%	90%	20	MAR-15		The transformer augmentation of the substation has been completed on 20.10.2012. Other works relating to PLCC & RTU, the materials procurement is in progress. Overall status is 90% completed.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
OPTCL												
394	Duburi	400/220	630		100%	100%	100%	100%	0	MAR-13	JUN-12	commissioning of 400/220 kV transformer is in progress.
395	Bonai S/S	220/33	80		100%	35%	5%	0%	0		JUN-13	Civil work in progress.
396	Cuttack S/S	220/132	2x100		100%	15%	0%	0%	0		MAR-14	Site leveling & soil investigation completed. Pile foundation work for column. Sir. & equipment is in progress.
397	Dhamara S/S	220/132	200		0%	0%	0%	0%	0		MAR-15	Tender floated on 21.05.12 * bid to be opened on 17.07.12
398	Dhamara S/S	220/33	80		0%	0%	0%	0%	0		MAR-15	Tender cancelled & retendering to be done.
399	Gopinathpur S/S	220/33	80		100%	15%	0%	0%	0		MAR-13	Work Order issued on Dt. 23.10.10. 220 kV S/Y - leveling in progress & other civil work (Drilling & blasting) in progress.
400	Karadagadia S/S	220/132	320		100%	0%	0%	0%	0		MAR-15	Tender is cancelled. Re tendering to be done.
401	Kesinga S/S	220/132	2x160		100%	0%	0%	0%	0		MAR-15	BID opened on 18.01.12. Techno commercial evaluation is under progress.
402	Kuanrmunda S/S	220/132	200		100%	40%	45%	0%	0		MAR-13	S/S civil work in progress.
403	Kuanrmunda S/S	220/33	80		100%	40%	45%	0%	0		MAR-13	S/S civil work in progress.
404	Lapanga S/S	220/132	320		100%	90%	85%	65%	0		MAR-13	Work in progress.
405	Mendhasal S/S	220/132	200		100%	0%	0%	0%	0		DEC-14	NIT floated by OPTCL on 24.09.11. Bid opened on 11.01.12. Techno- commercial evaluation is under process.
406	Mendhasal S/S	220/33	200		100%	70%	70%	40%	0	SEP-12	OCT-12	Work Order (LOI) issued on Dt.09.06.2010. Work in progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

PRAGATI

407	connective with DTL	400	2x315		0%	0%	0%	0%	0			.
-----	---------------------	-----	-------	--	----	----	----	----	---	--	--	---

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
PSTCL												
408	Mukatsar (2x315)	400/220	630		100%	100%	100%	100%	630	JAN-13	SEP-14	Commissioned 09/14.
409	Nakodar (1st Trf.)	400/220	315		100%	100%	100%	100%	315		APR-14	Commissioned 04/14.
410	Nakodar(2nd Trf.)	400/220	315		100%	100%	100%	100%	315		MAY-14	commissioned 5/14.
411	Rajpura S/S (2x500)	400/220	1000		100%	80%	80%	80%	0		JUN-15	Work is in progress
412	Abhoar S/S	220/66	100		100%	85%	95%	65%	0		MAR-15	Work in progress.
413	Algon (Addl.)	220/66	100		100%	100%	100%	100%	100		NOV-14	Commissioned 11/14.
414	Badal (New) S/S	220/66	100		100%	80%	80%	80%	0		MAY-15	Works in progress.
415	Bahadurgarh (Bhater) (Aug.)	220/66	100		100%	0%	0%	0%	0	MAY-12	APR-14	Not to be done
416	Banur (Aug.)	220/66	100		100%	35%	0%	0%	0		JUL-15	Civil works in progress
417	Bassi Pathana (Aug.) (2nd Addl.)	220/66	100		100%	0%	0%	0%	0		MAR-16	Civil works allotted
418	Bhai S/S	220/132	100		100%	100%	100%	100%	0			Energised on no load on 23.1.13 from 66 KV and loaded on 14.06.13
419	Chhajali (Aug.) (Addl.) S/S	220/66	100		0%	0%	0%	0%	0			
420	Chohla Sahib (Addl.) (Trf.)	220/132	100		100%	100%	100%	100%	100		NOV-14	Commissioned 11/14.
421	Devigarh (Aug.) (2nd Addl.)	220/66	160		100%	90%	50%	20%	0		JUN-15	Work is in progress
422	Dharamkot S/S	220/66	160		100%	100%	100%	100%	160		JUN-14	Commissioned 06/14.
423	Focal Point Nabha (Aug.) (3rd Addl.)	220/66	100		0%	0%	0%	0%	0			
424	Ghubaya (Aug)	220/66	50		0%	0%	0%	0%	0			
425	Ghulal (Addl.) S/S	220/66	100		100%	100%	100%	100%	100		APR-14	Commissioned 04/14.
426	Jadla S/S	220/132	160		100%	50%	25%	10%	0		JUN-15	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
427	Kakrala (Addl.)	220/66	100		100%	100%	100%	100%	100		JUN-14	Commissioned 06/14.
428	Kotkapura (New) S/S	220/66	100		100%	100%	100%	100%	100		JUL-14	Commissioned 07/14.
429	Kotla Jangan (Aug.)	220/132	100		100%	100%	100%	100%	100		FEB-15	Commissioned 02/15.
430	Majra S/S	220/66	160		100%	30%	0%	0%	0		JUN-15	Civil works in progress
431	Malout (Addl.)	220/66	100		100%	100%	100%	100%	100		JUL-14	Commissioned 07/14.
432	Mastewala (Aug.) (Addl.)	220/66	100		0%	0%	0%	0%	0			
433	Mehalpur (Aug.)	220/66	50		100%	0%	0%	0%	0		JUN-15	Tenders for civil works opened and under process
434	Mohali -I (Aug)	220/66	60		100%	100%	100%	100%	60		FEB-15	Commissioned 02/15.
435	Naraingarh S/S	220/132	60		100%	60%	0%	0%	0		JUN-15	Civil Works in progress
436	Nurmehar (Aug.)	220/66	100		100%	5%	0%	0%	0			Civil Works in progress
437	Passiana (Addl..) S/S	220/132	100		100%	100%	100%	100%	100		NOV-14	Commissioned 11/14.
438	Rehana Jattan (Addl.)	220/66	100		100%	100%	100%	100%	100		JUN-14	Commissioned 06/14.
439	Sandhaur (New) S/S	220/132	100		100%	100%	100%	100%	100		JUL-14	Commissioned 07/14.
440	Sarna (Aug.)	220/66	100		0%	0%	0%	0%	0			
441	Talwandi Sahibo (2nd Trf.)	220/66	100		100%	100%	100%	100%	100		JUN-13	Commissioned on 03.09.13 on no load and loaded on 05.09.13

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
PTCUL												
442	Karanprayag (GIS)	400/132	630		0%	0%	0%	0%	0		JUN-17	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
443	Pipalkoti (GIS)	400/132	630		100%	0%	0%	0%	0		DEC-15	Re-invitation of bids is in process & sent to ADB for uploading on website/ date of submission of bid was 25th July, 2013. Bid is under evaluation an likely to be awarded by II nd quarter of 2014.
444	Rishikesh (Aug.)	400/220	75		100%	100%	100%	100%	75		JUN-16	Transformer energized on 18-09-2013
445	Srinagar S/S	400/220	630		100%	77%	82%	80%	0	DEC-12	DEC-15	Work in progress.total progress 75 %
446	Almora	220/132	200		0%	0%	0%	0%	0		JUN-17	DPR Prepared.sending DPR to funding agency is under process.
447	Baramwari (GIS)	220/132	100		0%	0%	0%	0%	0		DEC-16	Revised Drawings has been submitted by M/s Siemens and has been approved.Total progress 4%.
448	Dehradun S/S	220/132	320		100%	100%	100%	100%	320	NOV-12	JUN-14	Commissioned 06/14.
449	Ghansali (GIS)	220/132	60		100%	0%	0%	0%	0		JUN-16	Substation layout work is in progress .Land has been cleared
450	Harrawala (GIS)	220/33	100		0%	0%	0%	0%	0		JUN-15	Tendering is in under Process
451	Imlikhera (2x50)	220/33	100		0%	0%	0%	0%	0		MAR-16	Tendering is under progress
452	Jaffarpur S/S	220/33	100		0%	0%	0%	0%	0		JUN-16	Tendering completed. LoA is issued to M/s Variegate project pvt. limited.Land transfer is under progress
453	Mori (GIS)	220/33	100		0%	0%	0%	0%	0		MAR-18	Construction of Substation as per

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
454	Nogaon	220/33	100		0%	0%	0%	0%	0		MAR-18	Connectivity schedule of generators in Yamuna Valley. Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
455	Pantnagar (Aug.)	220/132	100		0%	0%	0%	0%	0		MAY-14	Tendering is under progress
456	Piran Kaliyar (GIS)	220/132	100		0%	0%	0%	0%	0		JUN-15	Land Finalization in progress.
457	Puhana (GIS)	220/33	100		0%	0%	0%	0%	0		SEP-15	Differed till further order.
458	SIDCUL Haridwar (Aug.)	220/33	120		0%	0%	0%	0%	0		DEC-14	Tendering is under progress

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
RVPNL												
459	Anta (Distt. Banra) Pooling Station	765/400	3000		100%	100%	100%	100%	3000		FEB-15	Commissioned 02/15.
460	Phagi (jaipur South) (2x1500) S/S	765/400	3000		100%	100%	100%	100%	3000		FEB-15	Commissioned 02/15.
461	Ajmer S/S	400/220	315		100%	95%	100%	61%	0		FEB-15	
462	Akal (Aug.)	400/220	500		0%	0%	0%	0%	0			
463	Babai S/S	400/220	630		100%	78%	80%	63%	0		MAR-16	
464	Banswara S/S	400/220	1000		0%	0%	0%	0%	0			
465	Barmer (Aug) S/S	400/220	315		100%	100%	100%	100%	315		NOV-14	315 MVA New Transformer commissioned on 25.9.2014. Reported in Nov'14.
466	Bhadia Pooling Station	400/220	945		100%	65%	65%	52%	0			
467	Chitorgarh S/S	400/220	315		100%	100%	100%	100%	315		NOV-14	Ready for commissioning.
468	Jaisalmer -2 S/S	400/220	2x500		0%	0%	0%	0%	0			
469	Jodhpur (New) S/S	400/220	2x315		0%	0%	0%	0%	0			
470	Ramgarh S/S	400/220	1500		100%	100%	85%	70%	0			
471	Aau S/S	220/132	160		100%	80%	30%	64%	0		MAR-15	
472	Amberi S/S	220/132	100		100%	10%	0%	0%	0			
473	Badisid S/S	220/132	160		100%	100%	80%	27%	0		FEB-15	
474	Badnu (Upgradation)	220/13	160		100%	100%	100%	100%	160	DEC-12	MAY-14	Commissioned 05/14.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		2										
475	Baithwasia S/S	220/132	100		100%	100%	100%	78%	0		FEB-15	
476	Bajju S/S	220/132	160		0%	0%	0%	0%	0			
477	Bamantukda S/S	220/132	100		100%	100%	95%	93%	0		MAR-15	
478	Banar S/S	220/132	320		0%	0%	0%	0%	0			
479	Bansur S/S	220/132	100		0%	0%	0%	0%	0			
480	Barli (Distt. Jodhpur) S/S	220/132	100		100%	100%	100%	54%	0		MAR-16	
481	Behro S/S	220/132	100		0%	0%	0%	0%	0			
482	Bhadia Pooling Station	220/132	3x160		0%	0%	0%	0%	0			
483	Bhadla (UC 400 kV)	220/132	160		100%	100%	100%	100%	160		NOV-14	New Transformer commissioned on 9.8.2014. Reported in Nov'14.
484	Bhadra S/S	220/132	50		100%	100%	100%	100%	50		NOV-14	New Transformer commissioned on 5.9.2014. Reported in Nov'14.
485	Bhadwasia S/S	220/132	2x100		0%	0%	0%	0%	0			
486	Bherunda S/S	220/132	160		0%	0%	0%	0%	0			
487	Bundi (Addl.) S/S	220/132	100		100%	100%	100%	100%	100		FEB-15	Commissioned 02/15.
488	Bundi (Addl.) S/S	220/132	100		100%	100%	100%	100%	100		MAY-14	Commissisoned 05/14.
489	Chambal S/S	220/132	2x160		0%	0%	0%	0%	0			
490	Chatrail S/S	220/132	160		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
491	Chonkarwada S/S	220/132	100		0%	0%	0%	0%	0			
492	Danta Ramgarh	220/132	100		100%	100%	80%	36%	0		MAR-16	
493	Gajner (Addl.) S/S	220/132	160		100%	100%	100%	100%	160		FEB-15	Commissioned 02/15.
494	Hanumangarh (Aug.) (160-100)	220/132	60		100%	100%	100%	100%	60		NOV-14	In place of 100 MVA Transformer 160 MVA new Transformer commissioned on 7.5.2014. Reported in Nov'2014.
495	Jawahar Nagar S/S	220/132	320		0%	0%	0%	0%	0			
496	Jethana S/S	220/132	100		0%	0%	0%	0%	0			
497	Jhalmand S/S	220/132	100		0%	0%	0%	0%	0			
498	Kanasar S/S	220/132	320		0%	80%	0%	0%	0			
499	Kolayat S/S	220/132	160		0%	0%	0%	0%	0			
500	Kuchera S/S	220/132	100		100%	5%	5%	1%	0			
501	Lakhesara S/S	220/132	160		0%	0%	0%	0%	0			
502	Madri (Udaipur)	220/132	100		100%	100%	100%	100%	100	JUN-12	APR-14	Commissioned 04/14.
503	Nallah Power House, Jaipur (Up-gradation) S/S	220/132	160		100%	100%	100%	100%	0		FEB-15	
504	Niwana S/S	220/132	100		0%	0%	0%	0%	0			
505	Nokha (Aug.) (160-100)	220/132	60		100%	100%	100%	100%	60		NOV-14	In place of 100 MVA Transformer 160 MVA new Transformer commissioned on 29.5.2014. Reported in Nov'2014.
506	Padampur (Addl.)S/S	220/132	100		100%	100%	100%	100%	100		FEB-15	Commissioned 02/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
507	Pokaran S/S	220/132	160		0%	0%	0%	0%	0			
508	Pratapgarh (Upgradation)	220/132	100		100%	85%	90%	38%	0			
509	Ramgarh S/S	220/132	3x160		0%	0%	0%	0%	0			
510	Sikar (Aug.) (160-100)	220/132	60		100%	100%	100%	100%	60		NOV-14	In place of 100 MVA Transformer 160 MVA new Transformer commissioned on 2.10.2014. Reported in Nov'2014.
511	Sitapura S/S	220/132	160		100%	95%	100%	98%	0		FEB-15	
512	Tehendesar S/S	220/132	100		100%	100%	100%	100%	0		FEB-15	220/132kV 100MVA transformer test charged from 132kV side on 18.03.13
513	Undoo S/S	220/132	320		0%	0%	0%	0%	0			
514	mandelgarh S/S	220/132	100		100%	5%	0%	0%	0			Civil work started & Scheme shall be completed on turnkey

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
TANTRANSCO												
515	Almathy (3rd ICT)	400/230	315		100%	100%	100%	100%	315		MAY-14	Commissisoned 05/14.
516	Anaikadavu S/S	400/230	630		100%	40%	20%	20%	0		SEP-15	Work under progress. Company addressed to speed up the work.
517	Dharmapuri (Palavady)	400/230-110	515		0%	0%	0%	0%	0			Work awarded. Preliminary works are commenced.
518	Kanarapatty S/S	400/230	1000		100%	15%	15%	15%	0		MAR-16	Work awarded and commenced. Compound wall and levelling works were completed. 400 KV Structure foundation is under progress. Equipment foundation under progress.
519	Kayathar (2nd ICT)	400/220	315		100%	100%	100%	100%	315		SEP-14	Commissioned 09/2014.
520	Kayathar (Addl.) S/S	400/110	200		100%	100%	100%	100%	200		AUG-14	Commissioned 08/14.
521	Kayathar S/S	400/230	315		100%	100%	100%	100%	315		JUL-14	Commissioned 07/14.
522	Rasipalayam S/S	400/230	630		100%	20%	5%	5%	0		MAR-16	Work commenced. Control room upto plinth level completed. 400 KV side earth excavation work is under progress. Transformer plinth work is under progress. compound wall construction works are under progress.
523	Sholinganallur (Ottinmbakkam) S/S	400/230	630		100%	60%	10%	10%	0		MAR-16	Civil work under progress. Control room 45% completed. Tower erection 55% completed. Other works are under progress.
524	Sungavarchatram 4th ICT	400/110	200		100%	100%	100%	100%	200		JUN-14	Commissioned 06/14.
525	Thervaigandigai S/S	400/230	630		100%	95%	90%	90%	0		MAR-15	Substation works are nearing completion. Initially it is proposed to commission at 230 KV Level.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
526	Thiruvalem (2nd ICT)	400/230	315		100%	100%	100%	100%	315		NOV-14	Commissioned 11/14.
527	Thiruvalem S/S	400/230	315		100%	100%	100%	100%	315		JUL-14	Commissioned 07/14.
528	Thoppankundu (3x200) S/S	400/110	600		100%	25%	10%	10%	0		SEP-15	Work under progress. 400 KV side Main bus - tower foundation 100% completed. Control room lintel beam concrete level completed. Company has been addressed to speed up the work
529	Anthiyur S/S	230/110	100		100%	100%	100%	100%	100		JAN-15	Commissioned 01/15.
530	Arasur 400KV S/S (4th ICT)	230/110	100		100%	100%	100%	100%	100		MAY-14	Commissioned 05/14.
531	Coimbatore (Addil Trans.)	230/110	100		100%	100%	100%	100%	100		DEC-14	Commissioned 12/14.
532	Coimbatore S/S	230/110	100		100%	100%	100%	100%	100	DEC-12	JUL-14	Commissioned 07/14.
533	Devigarh (Aug.) (2nd Addl.)	220/66	160		0%	0%	0%	0%	0			Not related to TANTRANSCO
534	Eachangadu S/S	230/110	50		100%	100%	100%	100%	50		AUG-14	Commissioned 08/14
535	Guindy S/S	230/110	200		100%	95%	95%	95%	0		MAR-15	Substation works are nearing completion and will be commissioned, on completion of cable work.
536	Karamadai (2nd auto)	230/110	100		100%	100%	100%	100%	100		FEB-15	Commissioned 02/15.
537	Karamdai (New)	230/110	100		100%	100%	100%	100%	100		APR-14	Commissioned 04/14.
538	Karimangalam (3rd auto)	230/110	100		100%	100%	100%	100%	100		FEB-15	Commissioned 02/15.
539	Karuvalur S/S	230/110	100		100%	35%	10%	10%	0			Control room: Ground floor roof slab shuttering work is under progress. Tower foundation on 230 KV side

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
540	Kinnimangalam S/S	220/110	100		100%	50%	0%	0%	0			completed. Equipment foundation is under progress.
541	Kurukathi S/S	220/110	100		100%	95%	50%	50%	0			Work under progress. Control room up to ground level completed. 230 KV/110 KV Side tower foundation completed.
542	Omega S/S	230/110	100		100%	75%	60%	5%	0		MAY-15	Control room final finishing work is under progress. Structure erection works are completed and equipment erection is to be taken up.
543	Pallakapalayam S/S	230/110	200		100%	100%	100%	100%	200	FEB-13	AUG-14	Work under progress. Ground floor roof completed. Yard plinth works are under progress. Commissioned 08/14.
544	Poiyur S/S	230/110	200		100%	30%	35%	35%	0		MAR-16	Control room and structure erection works are under progress.
545	Pugalur (Addl.) (3rd Trf.)	230/110	100		100%	100%	100%	100%	100		NOV-14	Commissioned 11/14.
546	Purisai S/S	230/110	100		100%	0%	0%	0%	0			Work awarded and commenced
547	Sempatty (3rd auto)	230/110	100		100%	100%	100%	100%	100		FEB-15	Commissioned 02/15.
548	Singapuram S/S	230/110	100		100%	40%	50%	50%	0		JUN-15	Work under progress. As the progress are very slow, the contractor has been instructed to speed up the work.
549	TNEB HQ S/S	230/110	200		100%	0%	0%	0%	0		DEC-16	Hqtrs building work awarded and under progress. 310/352 piles completed. Tender opened for GIS and under process.
550	Thignalur S/S	230/110	100		100%	100%	100%	95%	0		MAY-15	SAS Panels supply awaited. SAS Panels supply awaited.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
551	Thiruvarur (Enhancement) S/S	230/110	20		100%	100%	100%	100%	20		FEB-15	Commissioned 02/15.
552	Thiruvekkadu	230/110	200		100%	25%	0%	0%	0			Control room ground floor roof works are under progress.
553	Ulundurpet S/S	230/110	200		100%	100%	80%	80%	0	FEB-13	MAY-15	Due to slow progress of the contractor, contract has been terminated. For the balance all works, works are awarded and under progress.
554	Vannikonendal S/S	230/110	300		0%	0%	0%	0%	0		MAR-15	Dropped.
555	Veerapuram S/S	230/110	100		100%	100%	100%	100%	100		SEP-14	Commissioned 09/2014.
556	Vyasarpadi	230/110	100		100%	80%	10%	10%	0	DEC-12	JUN-15	Work awarded and under progress. Ist floor roof level completed. Yard filling 40% and Transformer plinth 1 no. completed.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TSECL

557	Ambassa (Aug.)	132/33	25		100%	100%	100%	100%	25		AUG-13	Commissioned 08/2013.
558	Banduar (Aug.)	132/11	15		100%	100%	100%	100%	15		SEP-13	Commissioned 9/13.
559	Budhjungnagar (Aug.)	132/33	25		100%	0%	0%	0%	0		JUN-14	LOA issued
560	Dharmanagar (Aug.)	132/33	25		100%	100%	100%	100%	25		SEP-13	Commissioned 9/13.
561	Garod Tilla (Aug.)	132/11	10		100%	0%	0%	0%	0		JUN-14	Tender Evaluation in process.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
UPPTCL												
562	Agra (UP) S/S	765/400	3000		0%	0%	0%	0%	0		DEC-16	
563	Anpara D. S/S	765/400	1000		100%	100%	100%	100%	1000		JUN-14	Commissioned 06/14.
564	Agra (South) S/S	400/132	600		0%	0%	0%	0%	0		DEC-16	
565	Aligarh S/s	400/220	1000		100%	64%	80%	21%	0		MAR-15	Land handed over to firm on 15.12.2011
566	Banda S/S	400/220	630		100%	9%	60%	0%	0		MAR-15	possession of land on 23.03.2011.work Started.(TK CGL)
567	Greater Noida (Extn.)	400/132	185		100%	100%	100%	100%	185		OCT-14	Commissioned 10/14.
568	Mathura S/S	400/220	2x315		100%	0%	0%	0%	0			Included in PPP.
569	Muradnagar - II S/S	400/220	480		100%	66%	95%	26%	0		JUN-15	land is available. Work is in progress.
570	Noida Sec-48 S/S	400/220	1000		100%	0%	0%	0%	0			Tender under process.
571	Orai S/S	400/220	630		100%	68%	80%	24%	0		DEC-15	Land available. land handed Over to firm on 26.12.2011.
572	Baghpat S/S	220/132	200		100%	93%	98%	36%	0		JUN-15	Work to be started.
573	Bah S/S	220/132	200		100%	44%	0%	3%	0		DEC-15	Work allotted to M/S Jal Nigam. Land Handed over to firm on 02.09.11. Piling work started.
574	Bahraich S/S	220/132	2x100		100%	12%	0%	0%	0		APR-15	Work yet to start by RNN.
575	Bakshi ka Talab S/S (BKT) (2x60)	220/33	120		100%	87%	90%	30%	0		MAR-15	Progress 98%
576	Bansi S/S	220/132	2x100		100%	0%	0%	0%	0		MAR-15	Work allotted to UPRNN on 29.10.10. Land handedover to UPRNN Varanasi on 10.01.2013.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
577	Bhelupur. S/S	220/33	120		100%	99%	95%	89%	0	JUN-12	APR-15	Work is in Progress. One no. 220/33KV, 60 MVA T/F erected. Decision taken by Hon'ble Supreme Court regarding construction of two nos. well type foundation work to be taken up by civil unit now progress 95%.
578	Charla (2nd Trf.)	220/132	160		100%	100%	100%	100%	200		JUN-13	
579	Chhatta S/S	220/132	320		100%	58%	7%	10%	0		MAR-15	Tender under process. Work Started.
580	Debai S/S	220/132	200		100%	92%	91%	72%	0		APR-15	Work started.
581	Faridnagar (New) S/S	220/132/33	160		100%	100%	100%	100%	160		APR-14	Commissioned 04/14.
582	Firozabad (Extn.)	220/132	23		100%	100%	100%	100%	23		SEP-14	Commissioned 09/14.
583	Harhua S/S	220/33	120		100%	58%	0%	38%	0		MAR-15	Progress 52%. Land Handed Over as on 05.02.2012. M/s UPRNN.
584	Jansath	220/132	2x100		100%	100%	100%	100%	0	DEC-12	DEC-14	Work allotted to UPRNN on 31.05.10 Energised on 28.11.2014.
585	Kanpur Road	220/33	3x60		100%	0%	0%	0%	0		JUN-15	TK. Work not started.
586	Khair	220/132	320		100%	100%	100%	100%	320		AUG-14	Commissioned 08/14.
587	Lalitpur S/S	220/132	630		0%	0%	0%	0%	0		DEC-16	
588	Madhuvan S/S	220/132	160		0%	0%	0%	0%	0			Land Identified.
589	Mahoba S/S	220/132	200		100%	10%	20%	0%	0		JUL-15	TK (Sterling & Wilson Ltd.)
590	Mirzapur S/S	220/132	100		100%	100%	100%	100%	100		OCT-14	Commissioned 10/14.
591	Morti S/S	220/132	1x160		0%	0%	0%	0%	0			The Land Identified.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
592	Nehtour	220/132	100		100%	100%	100%	100%	100		AUG-14	Commissioned 08/14.
593	Nighasan (Lakhimpur) S/S	220/132	200		100%	80%	85%	54%	0		MAR-15	Work allotted to UPRNN on 31.05.10. Work is in progress.
594	Noida Sec-20 S/S (Extn.)	220/132	23		100%	100%	100%	100%	23		OCT-14	Commissioned 10/14.
595	Noida Sec-48	220/132	1x160		100%	0%	0%	0%	0			Tender under process.
596	Noida Sec-62 (Addl.)	220/132	63		100%	100%	100%	100%	63		OCT-14	Commissioned 10/14.
597	Pratap Vihar S/S	220/132	1x160		0%	0%	0%	0%	0			Land not available.
598	Rampur S/S	220/132	100		100%	100%	100%	100%	100		SEP-14	Commissioned 09/14.
599	Rasra (Balua) S/S	220/132	320		100%	100%	100%	100%	320	JUN-12	OCT-14	Commissioned 10/14.
600	Sahibabad-II S/S	220/132	2x100		0%	0%	0%	0%	0			Land Under id.
601	Sikandara S/S	220/132	200		100%	55%	3%	11%	0		JUL-15	Work in Progress.
602	Sirathu (Kaushambi)	220/132	160		100%	100%	100%	100%	0		DEC-14	S/s charged on 30.06.14(LV side) 16.08.14 (HV side)
603	Sirathu (Kaushambi)	220/132	160		100%	100%	100%	100%	160		AUG-14	Commissioned 08/14.
604	Sirsaganj (Firozabad) S/S	220/132/33	100		100%	100%	100%	100%	100		SEP-14	Commissioned 09/14.
605	Siyana S/S	220/132	2x160		0%	0%	0%	0%	0			Land Identified.
606	Tanda	220/132	320		100%	93%	0%	64%	0		MAR-15	Work allotted to UPJN on 29.09.10.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

WBSETCL

607	Rajarhat (GIS) S/S	400/220	2x500		0%	0%	0%	0%	0			It is a regional project under the scope of PGCIL.
608	Gokarna (Aug) Add	220/132	160		100%	100%	100%	100%	160	NOV-14		Commissioned 11/14.
609	Hura (Addl.) (2nd Trf.)	220/132	160		100%	100%	100%	100%	160	NOV-14		Commissioned 11/14.
610	Hura S/S	220/132	320		100%	100%	100%	100%	null	SEP-14		Substation commissioned on 31/03/14
611	New Bishnupur (Aug) Add	220/132	160		100%	100%	100%	100%	160	NOV-14		Commissioned 11/14.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
612	Dhanwahi S/S	765/400	3000		0%	0%	0%	0%	0			
613	Parli S/S	765/400	3000		0%	0%	0%	0%	0			
614	Rajnandgaon S/S	765/400	3000		0%	0%	0%	0%	0			
615	Warora S/S	765/400	3000		0%	0%	0%	0%	0			
616	Morena S/S	400/220	630		0%	0%	0%	0%	0			
617	Villupuram (Ginjee) S/S	400/220	1000		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

APL

618

Koradi S/S

765/400

3000

50%

14%

88%

0%

0

JUL-14

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

EPTCL

619	Hazira S/S	400/220	2x500		100%	100%	100%	100%	null		FEB-13	Inspection of substation by CEA has been completed & charging permission given by CEA.Substation including ICTs were commissioned on 17th Mar 2013.
-----	------------	---------	-------	--	------	------	------	------	------	--	--------	---

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

NKTCL

620

Gurgaon

400/220

2x500

0%

0%

0%

0%

0

SEP-13

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

PATRANTCL

621 Patran S/S

400/220

1000

0%

0%

0%

0%

0

FEB-16

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
SEUPPTCL												
622	Mainpuri S/S	765/400	2000		100%	63.7%	85.6%	43%	0		AUG-15	Sublease agreement between UPPTCL and SEUPPTCL is still pending.
623	Aurai (Ckt-I)	400/220	630		77.4%	3%	0%	0%	null		AUG-15	Land is available, however some of the land (gram samaj) needs to be transferred to UPPTCL/Energy department of UP by DM Bhadohi (Sant Ravi Das Nagar) for which necessary communication has been provided to DM Bhadohi by UPPTCL, Varanasi, and also by Special secretary (Revenue) for transferring it to UPPTCL
624	Gonda S/S	400/220	630		100%	63%	76%	11.5%	0		AUG-15	
625	Rewa Road (GIS)	400/220	630		100%	80%	89%	61%	0		AUG-15	
626	Sultanpur Road (Ckt-I)	400/220	1000		100%	2%	13.5%	0%	0		AUG-15	
627	Aurai (Ckt-II)	220/132	320		77.4%	3%	0%	0%	0		AUG-15	Land is available, however some of the land (gram samaj) needs to be transferred to UPPTCL/Energy department of UP by DM Bhadohi (Sant Ravi Das Nagar) for which necessary communication has been provided to DM Bhadohi by UPPTCL, Varanasi, and also by Special secretary (Revenue) for transferring it to UPPTCL
628	Gonda (Ckt-II)	220/132	200		100%	63%	76%	11.5%	0		AUG-15	
629	Sultanpur Road (Ckt-II)	220/132	320		100%	2%	13.5%	0%	0		AUG-15	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

SGL

630	Agaria (Bhopal) (2x1500)	765/400	3000		100%	100%	100%	100%	3000		JUL-14	Commissioned 07/14.
631	Dhule S/S (BDTCL) (2x1500)	765/400	3000		100%	100%	100%	100%	3000		SEP-14	Ready for commissioning 9/14
632	Amargarh (GIS) S/S	400/220	630		0%	0%	0%	0%	0	AUG-14	OCT-18	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,tra nsformer,su bstation eqpt. received	Structure,tra nsformer,su bstation eqpt. erected	Capacity Tested/ Commissio ned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

SKHWTTSCCL

633	Nawalgarh	220/132	100		0%	0%	0%	0%	0		SEP-15	
-----	-----------	---------	-----	--	----	----	----	----	---	--	--------	--

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
TCTL												
634	Asupaka S/S	400/220	630		0%	0%	0%	0%	0	SEP-15		
635	Nirmal S/S	400/220	630		0%	0%	0%	0%	0			
636	Suryapet S/S	400/220	630		0%	0%	0%	0%	0	MAR-15		
637	Bonguloor S/S	220/132/33	200		0%	0%	0%	0%	0			
638	Erragadda (3x160)	220/132	160		100%	95%	95%	95%	0	SEP-12	JUL-14	All control & Module room works completed.Module erection completed. HV Testing done. Cable termination works to be taken up.
639	Fabcity S/S	220/132	2x100		100%	70%	80%	70%	0		JUL-14	239/241 Foundations ,279/294 structure erection,253/285 equipment erection completed.
640	Hayathnagar	220/33	2x50		100%	90%	95%	90%	0		MAR-15	90% of work equipment erection completed and remaining works are under progress.
641	Huzumagar S/S	220/132/33	200		0%	0%	0%	0%	0			
642	Imliban (GIS)	220/132	2x160		100%	65%	90%	0%	0	SEP-12	AUG-14	Control room and Module room works are under progress.
643	Jadcherla S/S	220/132	200		0%	0%	0%	0%	0			
644	Jangaon S/S	220/132	200		0%	0%	0%	0%	0			
645	Manthani S/S	220/132	200		0%	0%	0%	0%	0			
646	Miyapur S/S	220/132/33	200		0%	0%	0%	0%	0			
647	Nagole (Uppal) S/S	220/132/33	200		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
648	Parigi S/S	220/132	200		0%	0%	0%	0%	0			
649	Singotam X Road	220/33	2x20		100%	50%	60%	0%	0		OCT-14	Works are under progress. 92/103 nos Structure foundations completed.99/133 Structure Erections completed.
650	Sircilla S/S	220/132	200		0%	0%	0%	0%	0			
651	Thimmajipet S/S	220/132	200		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TOR. POW. (UNOSUGEN)

652	Bharuch/Dahej	765/400	1500		0%	0%	0%	0%	0			.
-----	---------------	---------	------	--	----	----	----	----	---	--	--	---

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TTCL

653 Behrampur. S/S

400/220

2x315

0%

0%

0%

0%

0

DEC-13

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

WUPPTCL

654	Greater Noida AIS	765/400	2x1500		100%	78%	40%	18%	0		AUG-15	
655	Hapur AIS	765/400	2x1500		100%	56%	18%	5%	0		AUG-15	
656	Ataur GIS	400/220	2x500		0%	0%	0%	0%	0			
657	Dasna GIS	400/220	2x315		0%	0%	0%	0%	0			
658	Greater Noida AIS	400/220	2x315		0%	70%	35%	10%	0			
659	Hapur AIS	400/220	2x500		0%	50%	12%	0%	0		AUG-15	
660	Indirapuram GIS	400/220	2x500		50%	0%	0%	0%	0			
661	Nehtaur (Bijnor) AIS	400/132	2x200		100%	3%	0%	0%	null			
662	Sikandrabad AIS	400/220	2x500		0%	93%	45%	30%	0			
663	Ataur GIS	220/33	3x60		0%	0%	0%	0%	0			
664	Dasna GIS	220/132	2x100		0%	0%	0%	0%	0			
665	Indirapuram GIS	220/33	3x60		50%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

666	Darbhang	400/220	1000		100%	0%	0%	0%	null		JUN-16	Land Acquisition 100% completed
667	Motihari	400/132	400		100%	0%	0%	0%	null		AUG-16	Land Acquisition 100% Completed