

REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE) VIS-A-VIS
PROGRAMME DURING 2015-2016

As on 30-JUN-2015

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

DAMODAR VALLEY CORPORATION (DVC)

1	Gola - Ranchi (PG)	D/C	220	112	216	135	91	0	NOV-14	SEP-15	Railway Crossing:SER, Ranchi approved in principle for 3 no.rail crossing on 24.11.2014. Demand note has been issued by SER,Ranchi. PTCC:proposal submitted to concerned authority on 27.8.14. Forest Clearance: 1st stage forest clearance obtained from GOI. Principal Sec. GOJ, Ranchi has sent the proposal to MOEF, New Delhi on 08.08.14 for 2nd stage clearance.Working Clearance issued on 22.5.2015. Progress affected due to non-availability of tower materials. In order to solve fund crisis faced by Contractor (M/s ECI-SEW), approval has been arranged for payment to the sub-vendor directly.
2	Kodarma-Giridih	D/C	220	212	324	321	320	160	FEB-10	SEP-15	Forest:1st stage clearance obtained on 25.5.12 from MOEF, New Delhi.Compliance done and file sent to MOEF,New Delhi on 8.8.14 for 2nd stage clearance by GoJ.Working clearance as well as tree cutting permission has been obtained from Forest Department, Govt. of Jharkhand, Ranchi on 24.03.2015.Effort being made to commission the line in July2015. PTCC:Obtained.
3	LILO of Mejia-Kalyaneswari at Burnpur S/S	D/C	220	37	79	55	0	0		DEC-15	Clearance of Electrical Inspectorate of CEA: Applied for Severe ROW problem in 17 no locations. SE Railway has given in principle clearance of crossing. Around 24 no. locations outside the ISP premises are being diverted again due to severe ROW problem. Contractual issues cropped up due to repeated route diversion. Presently work is been held up.
4	Mejia TPS - Gola	D/C	220	342	552	541	509	148	DEC-08	SEP-15	Forest: Working clearance obtained on 6.3.2013 from GOJ. Contractual issue cropped up due to delay in obtaining forest clearance as well as theft of materials (100 Ckm.) from erected line. Rectification work of the theft portion of the line has been completed.
5	Raghunathpur TPS -Ranchi (PG)	D/C	400	311	439	439	431	274	AUG-10	MAR-15	Forest: Working clearance obtained in January 2013.Aviation Clearance:Obtained. PTCC Clearance: obtained. Slow progress due to non-availability of working gang due to fund crunch of Contractor (M/s Jyoti Structures). Proposal has been made to obtain approval for payment to the sub-vendor directly.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

NTPC LIMITED. (NTPC Ltd.)

1	LILO of Satna - Gwalior at Barethi TPS	D/C	765								.
2	Lara-I TPS - Raigarh Pooling Station (Kotra)	D/C	765								.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

National Hydro Power Corp.Ltd (NHPC)

1	Kishanganga - New Wanpow via Alistang	D/C	220							APR-15	.
2	Kishanpur-Amargarh	D/C	220							APR-15	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)

1	+/- 800KV HVDC Biswanath Chariyali - Agra Bi-pole line	BIPOL E	±800	3483	4372	4369	4360	3446	AUG-13	AUG-15	Matching with HVDC converter,Expected by Aug'15.
2	400 kV D/C trans. Line for swapping of Kahalgaon #1 bay with Sasaram# 1 bay at Biharshariff S/Stn.	D/C	400	20	38	38	38	20	APR-15	APR-15	Commissioned 04/15.
3	Allahabad - Kanpur line	D/C	400	486	629	276	175		JUN-16	JUN-16	Work under progress.
4	Alusteng(Srinagar) - Drass	S/C	220	120	0	0	0	0		MAR-16	.
5	Angul - Dhenkanal	D/C	765								
6	Angul - Jharsauguda line	D/C	765	570	792	420	202	42	DEC-15	MAR-16	ROW being faced. Hug forest involvement clearance awaited. Critical
7	Angul Pooling Station - Jharsuguda Pooling Station line-II	S/C	765	270	510	505	483	208	MAR-13	SEP-15	Forest clearance received in May'14. Severe ROW in 32Loc/50Km at Angul end. Work being executed with police protection.
8	Aurangabad (PG) - Padghe (PG)	D/C	765	570	772	635	592	116	AUG-14	MAR-16	Forest clearance awaited.Critical
9	Aurangabad - Boisar line	D/C	400	654	896	665	561	283	JUL-14	MAR-16	Stage-I Forest clearance (138ha.) awaited.Critical Severe ROW problem (involvement grape garden).
10	Aurangabad - III - Aurangabad (PG)	2xS/C	765								
11	Aurangabad - Solapur line	D/C	765	560	760	730	525	290	MAR-16	DEC-15	Effort being made to complete earlier.
12	Bairasuil HEP - Sarna	D/C	220	80							
13	Balia - Varanasi	S/C	765	165	463	463	425	156	AUG-14	SEP-15	Completion matching with varansai S/stn.
14	Balipara - Biswanath Chariyali	D/C	400	114	165	165	164	113	AUG-13	AUG-15	Completion matching with HVDC link.
15	Bareilly - Kashipur line (Quad)	D/C	400	202	282	282	282	202	APR-13	APR-15	Commissioned 04/15.
16	Barh-II - Gorakhpur	D/C	400	698	944	944	944	698	AUG-14	MAY-15	Commissioned 05/15.
17	Betul - Khandwa (Quad) line	D/C	400	338	440	204	176	20	MAY-16	MAY-16	Work under progress.
18	Bhiwani - Hissar line	D/C	400	116	159	155	145	88	MAR-16	AUG-15	
19	Biharshariff - Sasaram line	D/C	400	133	344	343	235	138		SEP-15	Completion matching with Varanasi Sub station.
20	Bypassing of Bhatapara - Raipur as Bhatapara - Bhilai	S/C	400	2	4				NOV-11	OCT-13	
21	Champa Pooling Station - Kurukshetra (HVDC)	BIPOL E	±800	2573	3474	3123	1630	578	JUN-15	MAR-16	Forest clearance (Chattisgarh portion) stg.-I obtained in Aug'14. Stage -II awaited. Stage-I for WR-II portion awaited.
22	Dehradun - Abdullapur	D/C	400	144	247	202	190	34	NOV-14	DEC-15	Severe ROW problem in Uttrakhand.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

	Nagapattnam										
66	LILO of Abdullapur - Sonepat at Kurukshetra (Tripal)	D/C	400	30	45	45	45	4	JUN-15	DEC-15	Work under progress.
67	LILO of Agra - Bharatpur at Agra	S/C	220	120	300				JUL-17	JUL-17	Award placed in Mar'15.
68	LILO of Agra - Meerut at Aligarh	D/C	765		87				APR-18	APR-18	Award placed in Mar'15.
69	LILO of Aizwol (PG) - Zemabawk at Melriat (PG)	D/C	132	30	45	0	0	0	DEC-12	MAR-16	Package under re-tendering.
70	LILO of Baripada - Mendhasal at Pindiabil	D/C	400	54	106	64	38			JUL-15	Award placed in Mar'14. Completion matching with Sub station. Severe ROW problem being faced.
71	LILO of Birpara - Salakati at Alipurduar	D/C	220	8					JAN-15	SEP-15	Scpoe deleted.
72	LILO of Bishwanath Chariali - Agra at Alipurduar	HVDC	±800	24	36	19	2		JAN-15	MAR-16	Work under progress.
73	LILO of Bongaigaon - Siliguri at Alipurduar	D/C	400	13	24	11	2		JAN-15	MAR-16	Work under progress.
74	LILO of Both Ckt of Bawana - Mandola at Rajgarh	D/C	400						MAY-17	MAY-17	Award under progress.
75	LILO of Both Ckt of Dehradun - Bagpat line (QUAD) at Saharanpur	D/C	400	58	78	35	0	0	NOV-12	DEC-15	Severe ROW problem in western UP. Completion Uncertain
76	LILO of Dadri - Malerkotla at Kaithal	D/C	400	50	125				JUN-16	JUN-16	Award placed in Feb'15.
77	LILO of Dehar - Bhiwani at Rajpura (PSTCL)	S/C	400	40	43	43	43	29	AUG-14	AUG-15	Completion matching with Rajpur S/S of PSTCL. which is delayed. Critical
78	LILO of Gangtok - Melli at Rangpo	S/C	132	19	34						Award placed in Aug/11. Engg. in progress.
79	LILO of Gangtok - Rangit at Rangpo	S/C	132	7	21	21	21	7	NOV-14	NOV-14	Commissioned 11/14.
80	LILO of Gaya - Fatehpur at Varanasi line	S/C	765	7	9	9	9		MAY-15	SEP-15	Commissioning matching with S/stn.
81	LILO of Gazuwaka - Vijayawada at Vemagiri	D/C	400	38	95				JUN-14	JUN-16	Scheme under review in view of CERC direction.LILO line canelled in schemen & added another scheme.
82	LILO of Hyderabad - Kurnool at Maheshwaram	D/C	400		85				MAR-18	NOV-17	Award placed in Mar'15.Engg. & survey in progress.
83	LILO of Jiribam - Aizawl at Turial	D/C	132								
84	LILO of Kadapa (Cuddapah) - Kolar at Kunta Pooling Station	D/C	400								Award under progress.
85	LILO of Kanpur - Jhatikara at Aligarh	D/C	765						APR-18	APR-18	Award placed in Mar'15.
86	LILO of Loktak - Imphal at Imphal (New) line	D/C	132	1	5	5	5	1	DEC-12	MAR-13	Commissioned 03/13.
87	LILO of Lonikhand (MSETCL)- Kalwa at Navi Mumbai	D/C	400	18	25	24	21	13	SEP-10	SEP-15	Balance protion of line using under ground cable. Award placed in Sep'13.ROW problem for laying of cable continue. Critical
88	LILO of Meerut - Kaithal at Bagpat	D/C	400	124	177	171	157	51	FEB-12	MAR-16	Completion matching with Bagpat S/Stn. (delay in land acquisation).

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

											Severe ROW problem. Progress is very slow.
89	LILO of Moga - Bhiwani at Hissar line	D/C	400	4	4	4	4	4	MAR-16	JUN-15	Commissioned 06/15.
90	LILO of Neelamangla - Hoddy line and LILO of Somanhally - Hoddy at Yelahanka	D/C	400	34	25	25	25	25	JUL-12	DEC-15	ROW problem. Critical.Petition filed in Karnataka High Court for now resolved on 31.07.13.
91	LILO of One Ckt of Bamnoli - Jhattikara at Dwarka-I	D/C	400						MAY-17	MAY-17	Award under progress.
92	LILO of Patiala - Kaithal at Patran	D/C	400	30							
93	LILO of Rajarhat - Purnea at Gokarana	D/C	400	906	1254	468	196	5	APR-16	APR-16	work under progress.
94	LILO of Ranganadi - Balipara 400KV D/C line at Biswanath Chariyali (Pooling Point)	D/C	400	52	77	77	75	46	AUG-13	AUG-15	Completion matching with HVDC link.
95	LILO of Sarna - Hiranagar at Samba	S/C	220	34	85				JUL-17	JUL-17	Award placed in Mar'15.
96	LILO of Sasaram - Allahabad at Varanasi (Q)	D/C	400	237	340	340	230	61	OCT-14	MAR-16	Completion matching with Varansai S/stn.
97	LILO of Siliguri (Existing) - Purnea at Kishanganj	D/C	400	8	23	23	14	6	JAN-13	SEP-15	Completion matching with kishenganj S/S.
98	LILO of Siliguri - Dalkhola line at New Pooling Station Kishanganj	D/C	220	36	69	68	49	0	JAN-13	SEP-15	Completion matching with Kishenganj S/S.
99	LILO of Somanhally - Hoddy line at Yelahanka	D/C	400	25	25	25	25	25	DEC-15	DEC-15	ROW problem. Critical.State Govt. help required for resolution of compensation issue.
100	LILO of Subhashgram - Jeerat at Rajarhat	S/C	400	8					APR-16	APR-16	Award placed in Mar'14.
101	LILO of Teesta-III - Kishanganj 400 KV D/C (Q) at Rangpo (21 D/C+1.5 M/C)	MC+D/C	400	41	84	9	4	0	NOV-13	DEC-15	Award placed in Sep'11. Works was held up. Severe ROW problem issue.Now started.
102	LILO of Tilaiya - Balia line at Gaya	D/C	765							DEC-16	
103	LILO of Vishnu Prayag - Muzaffarnagar at Tapovan Vishnugarh HEP	D/C	400							MAR-15	Investment approval pending.
104	LILO of boht ckt RAPP - Kankroli at Chittorgarh	D/C	400	48	54				JUN-16	JUN-16	Award placed in May'14 LILO only one ckt is to be carried out scheme has been revised.
105	LILO of both ckt of Kolhapur - Mapusa at Kolhapur (new)	D/C	400	172	126	109	97	42	APR-15	SEP-15	Completion matching with Sub station.
106	LILO of one circuit of Dulhasti - Kishenpur at Ratle HEP.	D/C	400								.
107	LILO of one ckt Rengali - Baripada at Dubri (OPTCL)	D/C	400	34					NOV-12	MAR-16	
108	LILO of one ckt of Satna - Gwalior at Orai	D/C	765	160					APR-18	APR-18	Award placed in Mar'15.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

											new loc. Forest clearance awaited.Contigrncy arrangement to connect Navsari-Boisar with Vapi-Navi Mumbai line by passing forest area to form Vapi-Navsari line (212 Ckm) commissioned in Mar'13.FC proposal submitted to MoEF on 28.07.14 (57 Hac.)
130	Nizamabad - Dichpali	D/C	400	22					MAY-18	MAY-18	Tower packages award in March 2015. Balance under progress.
131	Nizamabad - Dichpali line	D/C	400	22	55				MAY-18	MAY-18	Award uplaced in Mar'15.
132	Orai - Aligarh	D/C	765	600	1500				APR-18	APR-18	Award Placed in Mar'15.
133	Orai - Orai (Q)	D/C	400	76	190				APR-18	APR-18	Award placed in Mar'15.
134	Padghe (PG) - Kudus line	D/C	400	34	46	42	39	19	AUG-14	MAR-16	Commissioning of Kuddus S/S/by MSETCL critical.
135	Padghe (PG) - Padhe (PG)	D/C	400	50	46	42	39	19	AUG-14	MAR-16	Completion of Kudus S/S by MSETCL critical.
136	Panchkula - Patiala	D/C	400	131	177	125	51	4	JUN-16	JUN-16	Work under progress.
137	Pasighat - Roing line.	S/C on D/C	132	70	345	341	333	72	DEC-12	SEP-15	progress affected due to ROW problem (geogrephical condition)
138	Punatsangchu-I - Alipurduar	D/C	400	128	174	152	135	24	JAN-15	MAR-16	Gen. expected beyound 2017-18. Wild life sanctuary involved. Case under process at NBWL.
139	RAPP - Kota line	D/C	400	104	130	35	15		MAR-15	DEC-15	Forest clearance for Bundi & Kota Div. are awaited.77nos. location are in forest. Critical
140	Raigarh Pooling Station (Near Kotra) - Champa Pooling Station line	S/C	765	96	247	247	247	96	MAY-14	MAY-15	Commissioned 05/15.
141	Raipur Pooling station - Wardha line -II	D/C	765	713	961	709	516	173	JAN-15	MAR-16	Stage-I Forest clearance (295 Ha)awaited.
142	Ranchi (New) - Dharamjaygarh /Near Korba	S/C	765	341	920	902	886	310	AUG-14	SEP-15	Permission to work in forest received in May'15.
143	Ranchi - Jharkhand Pool line (Quad)	D/C	400	136	195	195	195	136	NOV-13	DEC-15	Testing under progress. Completion matching with Jharkhand Pool & Jharkhand Pool bey at line. awaited.
144	Rangpo - New Melli line (Twin Moose) (20.5 D/C & 1.5 MC+D/M/C)		220	54	115	115	115	54	NOV-13	MAY-15	Commissioned 05/15.
145	Rihand - Vindhyachal Pooling Station (2nd Ckt)	S/C	765	31	91	91	91	31	NOV-12	JUL-15	01 ckt charged at 400KV in Jun'14 by-passing vindhyachal S/s. Restoration of the line as per orignal scheme shall be done after commissioning of 765KV Gwalior-jaipur line.
146	Roing - Tezu line	S/C on D/C	132	60	246	168	148	30	APR-12	MAR-16	Progress affected due to severe ROW problem.
147	Roorkee - Saharanpur line (Quad)	D/C	400	76	100	98	87	37	APR-13	OCT-15	Severe ROW problem in western UP.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

169	Tilaiya - Gaya line	S/C	765							DEC-16	
170	Tuticorin Pooling Station - Salem Pooling Station	D/C	765	739	1000	988	528	94	SEP-14	JUN-16	Contractual issue.
171	Unchahar - Fatehpur	D/C	400	60					SEP-16		
172	Vapi (PG) - Kala - Kudus	D/C	400	236	346	205	185	90		DEC-15	Due to severe ROW portion at Novi Mumbai end, line was decided to be terminatedat Kudus S/stn.of MSETCL.
173	Vapi (PG) - Navi Mumbai	D/C	400	258	346	205	185	90	SEP-10	MAR-16	Due to severe ROW portion at Navi-Mumbai end,Line now decided to the terminated at Kudus S/stn. of MSETCL. Contigency arrangement to connect Vapi-Navi Mumbai with Navsari-Boisar line by passing ROW area to form Vapi-Navsari line (24 Ckm) commissioned in Mar'13.40KV D/C Vapi-Kala portion (61 Ckm0 commissioned in Mar'14. Balance matching with readiness of Kudus S/S by MSETCL.
174	Vapi-Boisar	D/C	400	258	388	149	99	27			Severe ROW problem being faced in Maharastra & DNH on almost all locations. * Completion uncertain.
175	Varanasi - Kanpur	D/C	765	652	885	876	636	306	OCT-14	MAR-16	Readiness sub station critical. Balance land for varansai GIS acquired in Jun'14
176	Vijayawada - Nellore line	D/C	400	686	887	888	880	648	NOV-14	SEP-15	Work under progress.
177	Wardha - Aurangabad (on 1200 kV)	D/C	1200	700	961	826	592	141	OCT-12	MAR-16	Contract terminated 01 out of 02 nos due to unsatisfactory performanc and fresh tender being taken up.The pkg. has been bifurcated into two pkgs.. 01 pkg. award in Dec'14 & 2nd pkg. awarded in Feb'15.
178	Wardha - Hyderabad	D/C	765	1032	1474	5			MAY-18	MAY-18	Tower packages award in March 2015.
179	Wardha - Hyderabad line	D/C	765	1032	1474	5			MAY-18	MAY-18	Award placed in Mar'15.Foundation commenced from Jun'15.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

ASSAM ELECTRICITY GRID CORP. LIMITED (AEGCL)

1	Agia - Matia (Dudhnoi) line	S/C on D/C	132	23	87	87	7	23	NOV-13	MAY-15	Work in progress.
2	BTPS - Kokrajhar line	S/C on D/C	132	10	39	37	24	0	DEC-13	MAY-15	Frequent Bandhs in BTAD area, forest clearance, RoW etc. are making the project slipped.
3	Bongaigaon TPS - Rangia	D/C	220	322	516	485	442	130		DEC-15	RoW problems have been resolved. work in progress.
4	Kokrajhar - Bilashipara - Gauripur	S/C on D/C	132	24	203	199	92	15	SEP-13	JUN-15	frequent bandhs in BTAD area, Forest Clearance and RoW
5	Kukurmara - Azara line	S/C on D/C	132	5	24	3	0	0	DEC-11	DEC-14	check survey is in progress subsequent to re tendering.
6	Kukurmara - Boko line	S/C on D/C	132	25	162	0	0	0		DEC-14	Project has been abandoned
7	LILO of once ckt of Langpi - Sarusajai at Sonapur	D/C	220	1	1	3	3	1	JAN-13	JUN-15	In progress.
8	LILO of Jorhat - Bokakhat at Jorhat (West) S/S	D/C	132	10	9	9	8	3	NOV-13	MAY-15	Balance stringing work held due to non-availability of 132kV line shut-down.
9	LILO of Namrup - Tinsukia at Bordubi S/S	D/C	132	4	9	9	8	0	NOV-13	MAY-15	Work in progress.
10	LILO of both ckt of Balipara (PG) Samaguri at Sonabil	2xD/C	220	14	6	6	1	0	DEC-13	JUN-15	Due to water logging issues, erection of towers couldnot be carried out.
11	LILO of both ckt of Depota - Gohapur at Sonabil S/S	2xD/C	132	5	6	6	4	0	NOV-13	MAY-15	Compensation issue, RoW problems and Railway crossing
12	LILO of one ckt Samaguri - Sarusajai line at Sonapur S/S	D/C	220	55	41	27	0	0	DEC-13	JUN-15	RoW & Water logging problems adversely affected foundation works
13	LILO of one ckt of Tinsukia - Margherita at Rupai (Doomdooma) S/S	D/C	132	59	109	109	109	58	JAN-13	OCT-15	Work at two spans is on hold due to court case.
14	Namrup - Mariani	S/C on D/C	220	141	448	447	442	125	DEC-13	JUN-15	Work in progress.
15	Nazira - Mariani (Garmur) line	S/C	132	34	117	117	117	34		APR-13	Project has been completed.
16	Samaguri - Lanka line (2nd Ckt)	S/C	132	61	205	205	205	60	NOV-13	NOV-13	Project has been completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
17	Samaguri - Nagaon line	S/C on D/C	132	42	142	142	142	42	JAN-13	DEC-13	Project completed.
18	Sonapur - Chandrapur line	D/C	132	28	50	35	11	0	NOV-13	AUG-15	In progress.
19	Sonapur - Jagirod line	D/C	132	52	87	40	25	0	NOV-13	AUG-15	In progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

BIHAR STATE ELECTRICITY BOARD (BSEB)

1	Barauni TPS Exte. - Hazipur	D/C	220	200						JUN-16	Work awarded in 3/15. Detail survey under progress.
2	Begusarai-Purnea	D/C	220	366	564	551	172	16	SEP-03	DEC-14	
3	Bihta - Sipara	D/C	220	108						SEP-15	
4	Darbhanga - Darbhanga	D/C	220	20						MAR-16	
5	Darbhanga - Motipur	D/C	220	200						DEC-15	
6	Darbhanga - Samastipur (New)	D/C	220	50						JAN-16	
7	Darbhanga - Supaul/Lokhi	D/C	220	240						MAR-16	
8	Gaya (PG) - Sonenagar (New)	D/C	220	200						JAN-16	
9	Kanti - Gopalganj (2nd Ckt.)	S/C	220	101						DEC-14	There are no ROW issues at present in this line.The are no ROW issues at present in this line. The work is under progress.
10	Kishanganj (New) - Madhepura	D/C	220	250							
11	Kishanganj (PG) - Kishanganj (New)	D/C	220	16						FEB-16	
12	LILO of Begusarai - Kanti at Samastipur	D/C	220	60						JAN-16	
13	LILO of Both Ckt of Purnea - Begusarai at BTPS Extn	D/C	220								work yet to be awarded
14	LILO of Both ckt of Biharsharif - Begusarai at BTPS Extn.	D/C	220	4	9	5	2	0		JUN-15	
15	LILO of Darbhanga - Kanti at Motipur	D/C	220	140						NOV-15	
16	LILO of Darbhanga - Kanti at Musahari	D/C	220	84						DEC-15	
17	MTPS - Dharbhangha (2nd Ckt)	D/C	220								Completed.
18	MTPS - Gopalganj (2nd Ckt)	D/C	220								Line is under construction.
19	Madhepura - Lokhi	D/C	220	150							
20	Patna (PG) - Gourichak	D/C	220	1						MAR-15	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)

1	Chhur - Mopka (bilaspur)	D/C	220	189	345	345	345	171	FEB-11	AUG-15	Work is under progress
2	Korba (E) - Vishrampur (2nd Ckt.)	D/C	220	155				38	JUN-15	MAR-16	Work is under progress.
3	LILO of One ckt of Korba (W) - Khedamara at Marwa	D/C	400	116	161	161	161	116	MAR-13	MAY-15	Commissioned 05/15.
4	LILO of Korba - Vishrampur at Churri	D/C	220	30	30	30	30	30	JUL-14	APR-15	Commissioned 04/15.
5	LILO of Raigarh - Budipadar line at Raigarh (PG)	D/C	220	18	46	46	46	6	FEB-14	AUG-15	Work under progress.
6	Raita - Jagadalpur	D/C	400	658	901	791	710	341	MAY-14	MAR-16	Work is under progress.
7	Salora TPP - Dharamjaigarh (PS)	D/C	400	140							Yet to start construction of 400 kV D/C line from Salora TPS - Dhranjaygarh (70 Km). Intrim arrangement available.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

DELHI TRANSCO LIMITED (DTL)

1	Bawana-Rohini -II (Sec -29)	D/C	220	12	38	30	19	0		MAR-15	Case for extension of time upto 28.02.15 was processed and approval of same is awaited.
2	Harsh Vihar - Patparganj line	D/C	220	180							
3	LILO of Kanjhawala - Najafgarh at Mundka 400 kV S/S	D/C	220	11	35	30	19	0		MAR-15	Case for extension of time upto 28.02.15 was processed and approval of same is awaited.
4	Mundka -Peeragarhi U/G 200 mm, 250 MW	D/C	220	26				26	MAY-11	APR-15	Commissioned 04/15.
5	Peeragarhi-Wazirpur U/G 1000 mm, 200 MW	D/C	220	17						MAR-15	.Cable laid in 13 Sections out of 19 Sections. 42 Joints made out of 108 Joints. .Delay in RBI permission to M/s TBEA to open INR account in India received in Nov,13. .ROW charges amounting to Rs. 7.6 Crore deposited to Railways . The permission is expected within a week. Work has been stopped by TBEA and their sub-contractor for approx. last 4 months on account of pending INR payments. Finance deptt. is not releasing payments amounting to Rs. 2.7 Crore citing WCT/Taxation issues.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

DEPARTMENT OF POWER ARUNACHAL PRADESH ()

1	LILO of Ranganadi - Nirjuli at Pare HEP	D/C	132								.
2	LILO of one ckt of Ranganadi HEP - Itanagar at Pare HEP	D/C	132								.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

GOA ELECTRICITY DEPARTMENT (ED- GOA)

1	Colvale-Cuncolim	D/C	220	30						APR-17	Under planning Stage.
2	Ponda - Verna	D/C	220	90		0	0	0		APR-17	Administration and expenditure approval has been accorded and placing of award likely by March 2015.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)

1	Amerli-Jasdan	D/C	220	110		0	0	0		MAR-16	Yet to award
2	Amreli - Kasor line	D/C	400	470	676	552	339	0		APR-15	W I P / Severe RoW problems
3	BECL (Padva) - Botad line	D/C	220	188	292	131	53	0		MAR-15	WIP
4	Bhachau - Radhanpur	D/C	220	340		0	0	0		JUN-15	Yet to award.
5	Bhatiya-Kalwad line	D/C	220	238	373	101	59	0		APR-14	W I P / Severe RoW problems
6	Bhogat-Kalavad	D/C	400	240		0	0	0		MAR-16	Yet to award
7	Chanranka - Veloda	D/C	400	199	0	0	0	0			
8	Charanka - Jangral	D/C	220	193	302	302	302	193		JUN-15	Ready for Commissioning 06/15.
9	Charanka - Langral	D/C	220	191	0	0	0	0			
10	Chhara -Keshod	D/C	400	200		0	0	0		MAR-17	Yet to award
11	Chhatral - Dhanaj	D/C	220	40		0	0	0		MAR-16	Yet to award
12	Chikhli - Bhilad	D/C	220	170		0	0	0		MAR-15	Yet to award
13	Chorania - Botad	D/C	220	160	196	36	0	0		OCT-15	WIP
14	Choraniya - Viramgam	D/C	220	71		0	0	0		MAR-15	Yet to award
15	Fedra - Botad	D/C	220	120		0	0	0		MAR-15	Yet to award
16	GPPC (Pipavav)- Dhokadva	D/C	220	94	152	149	136	49	MAR-12	MAR-15	Severe ROW Problem.
17	Gavasad - Salejada line	D/C	220	194	313	244	96	0		JUN-15	wip
18	Hadala - Rajkot-II	D/C	220	50		0	0	0		MAR-15	Yet to award
19	Halvad - Charadva	D/C	220	60		0	0	0		MAR-17	Yet to award
20	Halvad-Sadla	D/C	220	76	124	97	78	25		MAR-15	W I P / Severe RoW problems
21	Hazaira (GSEC) - Mota	D/C	220	111	182	107	93	20		MAR-15	W I P/Row problems
22	Jasdan - Gondal	D/C	220	100		0	0	0		MAR-17	Yet to award
23	Kalawad-Kangasiyali	D/C	220	112	191	141	106	34		DEC-15	W I P / Severe RoW problems

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

24	Kasor - Herang	D/C	400	37	0	0	0	0			
25	Keshod - Keshod	D/C	220	10		0	0	0		MAR-15	Yet to award
26	Keshod - Timbdi	D/C	220	140		0	0	0		MAR-16	Yet to award
27	Keshod - Visavadar	D/C	220	120		0	0	0		MAR-15	Yet toaward
28	Kosamba- Achhalia	D/C	400	140		0	0	0		MAR-17	Yet to award
29	LILO of SSP- Asoj & SSP -Kasor lines at Achhalia S/S	D/C	400	80		0	0	0		MAR-16	Yet to award
30	LILO of Asoj - Karamsad at Mogar S/S	D/C	220	15				15		APR-15	Commissioned 04/15.
31	LILO of Bhatia - Kalav ad - Kangasiyali at Khambhalia	D/C	220	40		0	0	0		MAR-15	Yet to award
32	LILO of Chorania - Gondal at Rajkot-II	D/C	220	50		0	0	0		MAR-15	Yet to award
33	LILO of Chorania - Gondal at Shapar	D/C	220	40		0	0	0		MAR-17	Yet to award
34	LILO of Essar-Hadala line at Kalavad S/S	D/C	400	100		0	0	0		MAR-16	Yet to award
35	LILO of Godhra -Kadana line at Lunawada	D/C	220	5						MAR-15	
36	LILO of Hadala - Sartanpar - Halvad at Tankara	D/C	220	50		0	0	0		MAR-17	Yet to award
37	LILO of Jambuva - Karamsad at Asodar	D/C	220	2		0	0	0		MAR-17	Yet to award
38	LILO of Jamnagar - Jetpur line-I at Sikka	D/C	220	116	178	0	0	0		APR-15	Yet to be awarded.
39	LILO of Jamnagar - Jetpur line-II at Sikka	D/C	220	120	187	112	83	0		APR-15	WIP
40	LILO of Jetpur - Rajkot at Metoda	D/C	220	10		0	0	0		MAR-15	yet to award
41	LILO of Kangasiyali - Nyara at Hadala	D/C	220	34	67	45	25	0		MAY-15	WIP
42	LILO of Karamsad - Vartej at Fedra	D/C	220	20		0	0	0		MAR-15	Yet to award
43	LILO of Karmsad -Vartej at Dhuvaran	D/C	220	60	152	143	94	18		APR-15	WIP
44	LILO of Kasor - Vertej at Fedra	D/C	220	20		0	0	0		MAR-15	Yet to award
45	LILO of Kasor-Amerli line at Fedra	D/C	400	80						MAR-16	
46	LILO of Kasor-Boated at Dhuvaran CCPP-III	D/C	220	82	148	127	96	6		DEC-15	WIP

Legends

TL: Total Location STC: Stubs Cast TE: Towers Erected STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
71	Pipavav-Amreli	D/C	400	150		0	0	0		MAR-17	Yet to award
72	Pirana (PG) - Gatrad	D/C	220	50		0	0	0		MAR-15	Yet to award
73	Pooling station -Sankhari	D/C	400	218	275	155	130	0		DEC-15	WIP
74	Prantij - Agiyol	D/C	220	60		0	0	0		MAR-16	Yet to award
75	Prantij - Dhansura	D/C	220	70		0	0	0		MAR-16	Yet to award
76	SSNNL PS-I - PS-2 (ACSR Zebra conductor)	D/C	220	22	38	38	38	22	JUL-13	JUN-15	Commissioned 06/15.
77	Salaya (EPGCL generating station)-Halvad	D/C	400	350		0	0	0		MAR-16	Yet to award
78	Sankhari-Prantij	D/C	400	200		0	0	0		MAR-17	Yet to award
79	Shapoorji Pallonji generating station	D/C	400	220		0	0	0		MAR-16	Yet to award
80	Sikka - Moti Paneli line	D/C	220	156	259	154	139	20		APR-15	Work in progress.
81	Soja-Zerda	D/C	400	280		0	0	0		MAR-16	Yet to award
82	Suva - Achhalia	D/C	220	140		0	0	0		MAR-15	Yet to award
83	Termination of GPEC - Haldarva at Achhalia	D/C	220	90		0	0	0		MAR-16	Yet to award
84	Termination of one Achhalia- Jambuva line at Jarod	D/C	220	60	115	56	1			DEC-15	WIP
85	Utran - Kosamba Line-II	D/C	220	86					DEC-09		
86	Vadavi - Chhatral	D/C	220	13	88	20	4	0		JUN-14	WIP
87	Vadavi - Dhanaj	D/C	220	38		0	0	0		MAR-16	Yet to award
88	Vadavi - Viramgam	D/C	220	53		0	0	0		MAR-14	Yet to award
89	Vadavi-Halvad	D/C	400	240	394	66	38	0		DEC-15	WIP
90	Vadinar(Essar)- Amreli (Balance)	D/C	400	239	365	309	256	113	NOV-09	JUN-15	W I P
91	Varsana - Jamanwada line	D/C	220	346	561	515	508	270		APR-15	WIP (For stop gap arrangement, 220 KV Nakhatrana-Akrimota S/C line made LILO to Jamanwada on date 29.03.2012
92	Varsana - Mokha	D/C	220	110	204	91	86	16		OCT-15	W I P,Severe RoW Issue
93	Varsana-Bhachau	D/C	220	60		0	0	0		APR-16	Yet to award
94	Varsana-halvad	D/C	400	220	378	28	1	0		MAR-16	WIP

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
95	Visavadar - Timbdi	D/C	220	120	295	218	182	0		DEC-15	WIP
96	Wanakbori S/y -Wanakbori S/y (existing)	D/C	400	2		0	0	0		APR-16	Yet to award
97	Wanakbori TPS-Soja	D/C	400	200	0	0	0	0		JUN-15	Yet to award

Legends

TL: Total Location STC: Stubs Cast TE: Towers Erected STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)

1	Bhiwani - Bhiwani	D/C	220	15	0	0	0	0			Work allotted. Complete route is yet to be finalised.
2	Bhiwani - Isharwal	D/C	220	65	218	61	0	0		MAR-16	Work under prgress
3	Deepalpur - Sonepat	D/C	220	5	27	14	7	0		AUG-15	Work under progress.
4	Deepalpur-Sonepat HSIIDC Rai	M/C	220	84	113	44	10	0	MAY-13	JAN-16	Due to dismal progress of contractor the firm has been blacklisted. The work was re-awarded in January 2015 with schedule completion period of one year.The nomenclature of work is Const. of multi-circuit line emanating from 400 kV Sub station Deepalpur -RGEC enrouting 220 kV HSIIDC Rai & 132 kV HSIIDC Rai, Khewra
5	Gurgaon Sector 72 (PGCIL) - Gurgaon Sector 72 (HVPNL)	D/C	220	1				1		APR-15	Commissioned 04/15.
6	Gurgaon Sector 72 (PGCIL) - Gurgaon Sector 33 (HVPNL)	D/C	220	7	19	19	19	7		APR-15	Commissioned 04/15.
7	Gurgaon Sector 72 - Nuh - Rangla Raipur	S/C	220	152	318	316	311	132	APR-11	JUL-15	work under progress.
8	LILO of Badshahpur - Bhiwadi - Mau line at Panchgaon	D/C	220	3				3		APR-15	Commissioned 04/15.
9	LILO of Chormar - Fathebad line at Hukmawali	D/C	220	42	165	132	16		JUL-13	OCT-15	Due to dismal progress of contractor the firm was blacklisted. Contract for balance work has been re-awarded. Work under progress.
10	LILO of Madnpur - Kunihar line at Panchkula sector-32	D/C	220	5						JUN-16	Work is to be re-awarded as the contractor to whom the work was awarded has been blacklisted
11	LILO of Moga-Hisar line at RGTPS Khedar	D/C	400	2					JAN-11		Line completed.
12	LILO of Narwana - Mund at Khatkar (Jind)	2xD/C	220	44	0	0	0	0			Work awarded. Route approval under progress
13	LILO of both Ckt of Cheeka - Durala at Sonta	D/C	220	80	128	102	56	0	JUL-13	NOV-15	work under progress
14	LILO of gurgaon Sec -72 - Sector 52 (A) at Sector 57	D/C	220	1						JUN-15	Work yet to be award.
15	LILO of one circuit A-3 Palla (Faridabad) - A5 (Faridabad) at A4 (Faridabad)	D/C	220	15	33	32	32	12		JUL-15	Work under progress. Forest clearance received from MoEF, Lucknow.Nomenclature of line has changed as A-5 to A-4, Faridabad line.
16	Masudpur-Samain line	D/C	220	91	182	182	182	91		MAY-15	Commissioned 05/15.
17	Mau - Bawal	D/C	220	37	64	64	64	37		OCT-14	Line test charged on 19.10.2014
18	Palla (Faridabad) - A 5 (Faridabad)	D/C	220	27					DEC-10	APR-15	Line cancelled
19	Palwal (Meghpur) - Meerpur Kurali	D/C	220	52	106	106	104	53		JUN-15	Work in progress.
20	Panchkula (PGCIL)- Panchkula Sector 32	D/C	220	15						AUG-15	The contractor has been blacklisted. Work is yet to be re-awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)

1	Barsaini -Banala	D/C	220	100						MAR-17	
2	Dehan-Hamirpur	D/C	220	110						MAR-15	
3	Hatkoti-Pragati Nagar	D/C	220	54						MAR-14	
4	Kairan-Chamera II (PG)	D/C	220	4						SEP-14	
5	Kashang - Bhaba (2nd Ckt)	S/C	220	39	100	100	100	23		SEP-14	2 nos. damaged .
6	Kashang - Jangi Pooling Station	D/C	220								Yet to award, PGCIL is to construction Jhangi Pooling Station.
7	Koti-Karian	S/C	220	35						MAR-17	
8	LILO Jhakri A/Pur	D/C	400	6						MAR-14	.
9	LILO of Nalagarh-Baddi at Mandhala S/S	D/C	220	8						SEP-14	
10	LILO of AD Hydro-Nalagarh at Fozal	D/C	220	12						SEP-14	
11	LILO of Kasang - Bhaba at Tidong-I	D/C	220							APR-15	.
12	LILO of Parbati III - Parbati Pooling station at Sainj	D/C	400							APR-14	Yet to award.
13	LILO of one ckt of Nathpa Jhakri - Abdullapur at Swara Kuddu	D/C	400								.
14	Lahal -Budhil HEP	D/C	220	3						MAR-15	.
15	Lahal-Chamera	D/C	400	72						MAR-17	
16	Nalagarh -Kunihar	S/C	400	33						APR-14	.
17	Rauri-Kunihar	D/C	220	28						APR-14	
18	Snail -Hatkoti (Swara Kudu)	D/C	220	24						MAR-14	
19	Sunda-Hatkoti	D/C	220	54						MAR-15	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)

1	Alachi - Khalsi S/S	S/C	66	31	140	140	140	31		JUN-14	Commissioned.
2	Chutak HEP-Gramthong -II	S/C	66	5	29	29	29	5		SEP-12	Commissioned.
3	Chutak HEP-Kargil-I	S/C	66	10	55	55	55	10		OCT-12	Commissioned.
4	Delina - Wahipora-Kishanganga	D/C	220	80							Fund yet to be tied up.
5	Ganglas - Leh Army base	S/C	66	9	46	22	0	0		DEC-14	Rerouting of line and ganglas s/s dropped. Leh Army S/S shall be connected with Leh S/S.
6	Gramthong -II - Sankoo	S/C	66	27	154	154	154	27		SEP-14	Completedd & will be charge after tree cutting in Gramthang - Sankoo Transmission Line. Compensation of the trees are pending with District Administration. Sub-staton has been successfully back-charged on 09/10/2013.
7	Khangral - Mulbek -II	S/C	66	23	117	117	117	23		SEP-14	Completed & will be charge after completion of Mulbek S/s. Testing is under progress.
8	Kharu S/S - Himya S/S	S/C	66	51	242	239	204	36		SEP-14	Slow progress.
9	LILO of Wagoora - Mirbazar at Lassipora	D/C	220	12							Fund yet to be tied up.
10	LILO of one ckt of Kishanpur - New wanpoh at Baglihar HEP	D/C	400							SEP-14	Work yet to start.
11	Leh (C.P.) - Kharu S/S	S/C	66	25	107	107	107	25		SEP-14	Commissioned.
12	Leh III - Ganglas	S/C	66	10	53	29	8	2		SEP-14	Rerouting of line and ganglas s/s dropped. Leh Army S/S shall be connected with Leh S/S.
13	Mulbek-II - Kargil -I	S/C	66	28	124	124	124	28		SEP-14	Completed & will be charge after completion of Mulbek S/s. Testing is under progress
14	Thein (RSD)-Hiranagar (2nd ckt)	S/C	220	40	117	117	117	40	MAR-08	SEP-14	Stringing completed.The line could not be charged due to dipute between PSTCL and JKPDD on sharing of cost of bay at Shahpur Khadi.
15	Udhampur- Gladni	S/C	220	48	165	165	165	48	APR-08	SEP-14	Severe RoW and Court case.
16	Wagoora-Budgam- Zainkote	D/C	220	60	118	103	82	17	MAR-09	SEP-14	ROW issue at Dangarpora.Original Project provision exhausted.
17	Wagoora-Mirbazar	D/C	220	104	177	175	170	49		SEP-14	ROW issues and slow pace of execution of work by contractor due to paddy cultivation.
18	Zainkote-Alusteng-Mirbazar	D/C	220	254	441	410	68	0	MAR-10	SEP-14	Slow pace of execution of work in Zainkote-Alusteng section. Original Project cost provision exhausted, For Alusteng - Miarbazar section contract case sent to Govt for approval.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

JHARKHAND STATE ELECTRICITY BOARD (JSEB)

1	Chaibasa -Ramchandrapur	D/C	220	80	130	109	88	18	APR-09	MAR-16	Due to poor progress of working agency, the work order is cancelled.
2	Chatra - Latehar	D/C	220	208	320	187	82	0		AUG-15	Delay due to Forest Clearance, Coal Block of TUBED coal mines under transmission corridor, ROW, non-availability of fund.
3	Chatra - PBCMP (Barkagaon)	D/C	220	114	171	34	10	0		AUG-15	Delay due to Forest Clearance, ROW, non- availability of fund.
4	Daltonganj - Garhwa	D/C	220	66	111	24	0	0		MAR-15	Delay due to Coal Block of Usha Martin under transmission corridor, ROW, non - availability of fund.
5	Dumka - Jasidih	D/C	220	160						SEP-16	
6	Dumka - Rupnarayanpur	D/C	220	147	242	242	242	147		JUN-15	Ready for commissioning 06/15.
7	Essar (Latehar) - Latehar	D/C	400	82	114	98	79	21		DEC-15	
8	Govindpur - Dumka	D/C	220	204	330	266	192	0		APR-16	ROW problems.
9	Hatia - Namkum (PGCIL)	D/C	220	66	125	51	39	0		MAR-16	Critical ROW.
10	Jasidih - Giridih	D/C	220	180						SEP-16	
11	LILO of one ckt TTPS - Govindpur at Phase-III	D/C	220	70						SEP-16	
12	Latehar (JSEB) - PTPS	D/C	400	218	305	251	216	54		DEC-15	Latehar & PTPS end S/S not finalized and forest clearance in process.
13	PTPS - Bero (New Ranchi)	D/C	400	100	139	129	125	70		APR-15	PTPS end S/S not finalized and forest clearance in process.
14	TTPS - Govindpur	D/C	120	180	282	117	69	0		MAR-16	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)

1	Bellary (PS) - C.N. Hally	D/C	400							MAR-17	Tender invited on 7.3.2015. Detailed survey under progress.
2	Bellary (PS) - New Madhugiri (near Tumakur)	D/C	400	437	165	70				DEC-16	Work under progress.
3	Bellary (TPS) - Bellary (PS)	D/C	400	5	14					MAR-16	Tender invited on 28.4.2015
4	Chikkodi-Kudachi	D/C	220	70	120	120	90	40	SEP-06	JUN-15	Work under progress.
5	HSR Layout - Nimhans S/S	UG Cable	220	11	0	0	0	9		MAR-15	21/21 sections laid. 20/20 joints completed. Cable testing to be taken up by the agency for which opening of link boxes is required. BBMP has given permission to open link boxes. Balance Works: 1. OFC cable to be laid in 11 th section (approx 510 Mtrs). 2. Jointing and termination of OFC cable. 3. Fixing of balance link box at JB-1. 4. Testing and commissioning of cable.
6	Ittagi - Kudligi line	D/C	220	65	119	54	47			AUG-15	Work under progress.
7	JSW TPS - Bellary (PS)	D/C	400	20						MAR-16	Tender invited on 28.4.2015.
8	LILO of Arasikere -Kanthenahalli at Arasikere S/S	D/C	220	8	21	19	19	10		JUN-15	Work under progress.
9	LILO of Both ckt of Nelamangala - Talaguppa at CN Halli	D/C	400							DEC-16	Detailed survey under progress.
10	LILO of Gadag - Lingapur at Koppal	D/C	220	1	2	1				MAR-15	Work short closed vide O.M No. CEE/TZ/GLB/SEE(O)/AEE-3/2014-15/3830.37 dtd 12.09.2014 of Chief Engineer, Elec, Transmission zone, Gulbarga . To be retendered.
11	LILO of Hoody-Kolar at Hoskote	D/C	220	26	55	35	31	0	SEP-07	JUN-15	Work under progress.(1) ROW problems at corridor between 4 & 5 pending in JMFC, Hoskote, Additional Civil Judge(Junior division) since 9.12.10. (2)Loc 4 & 5: Case filed by party at High court vide Writ Petition: 46532-533/2012 dtd: 19.11.2012 seeking injunction. (3) Loc 4 : The petitioner has obtained stay order vide WP 32606-32607/2013 from the Hon'ble High Court against the proceedings in the OS No: 253/2010 on 02.09.13. (4) Loc 36 : Case No: MAG(CR)/1/13-14 at DC Court, B'lore Rural. Posted for Orders. Being pursued.
12	LILO of Nelamangala - Talaguppa at Hassan	D/C	400								line commissioned.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

											Commissioner, Tumkur between Railway authorities and KPTCL officials on 7.05.2014 and directed to shift the line from the railway track. (loc No 2 to 5, Loc No 30 to 37, Loc No 62 to 81). Total 9 towers to be deviated (Loc 63,64,65,75,76,77,78,80 erected to be deviated and Loc 79 concreted to be deviated). Revised survey submitted by agency on 23.08.14. Cost implication and revised detailed survey submitted for approval.
18	Shanthigrama - B4 line (near Hedanahalli limits)	D/C	220	15	34	34	32	9	SEP-09	MAR-15	Work under progress.
19	Somanahalli - Malur - Kolar	D/C	220	180	272	267	267	140		JUN-15	Constraints : (i) ROW problem at loc 15 & 16 being pursued. (ii) Case filed in DC Court, Hassan for ROW problems at loc. 15 & 16 during March 2013. Being pursued. Malur-Kolar line charged (42 Ckm). The line from Malur end upto Loc 137 charged (68.98 Ckm).The line from Somanahalli end upto Loc 55 charged (23.64 Ckm). Total line charged 134.62 Ckm. Balance work under progress. Case pending in High Court: (i) At Loc 59 (for stub concreting) : Case pending in High Court since 31.08.2013. Being pursued. (ii)Loc 84,85,86,88 & 89: Case filed by KPTCL in DC Court on 27.01.2014. Being pursued. (iii) Loc 84,85,86,88 & 89 : Case filed by party in Court of Junior Civil Judge , Bangalore Rural district on 11.02.2014. Being pursued. (iv) Loc 135,135A,135B, 135C & 136 : case filed in High Court by party (India International School) on 19.06.2013. Being pursued.
20	Somananahalli Malur I & II lines - Jigani	D/C	220	23	34	6	4	0		JUN-15	Work under progress. New proposal of converting SC Singarpet line to MC line from crossing point of Somanahalli-Malur line to Yerandanahalli S/s & DC line from Bommasandra I/A to Jigani s/s in the KIADB road median. Estimate for MC line submitted to P&C on 25.10.1204 and for UG cable on 08.01.2015.
21	Termination of Nelamangala - Talaguppa at CN Halli	D/C	400							DEC-16	Detailed survey under progress.
22	Tubinakere- Kothipura	D/C	220	137	278	278	248	87	JUN-09	JUN-15	220 kV DC line from 220 kV Tubinakere S/s to Kothipura S/s :(1) (i) ROW

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

problems pending in JMFC Ramanagara for- (a) Loc 81 since 2009
(ii) ROW problems pending in JMFC Channapatna for - (a) Loc 129-130 since 2009
(2)ROW problems pending in DC Court Ramanagar for (a) Loc 133: Case filed on 24-08-2011.Reserved for orders.
(3)ROW problems at locations 208: being pursued locally.

220-66 kV MC line from 220 kV Kothipura to Bidadi S/s:
(1) ROW problems pending in DC Court Ramanagar for Loc 15 : Case filed on 19-07-2012.
(2) ROW problems to be solved locally at 8 locations 2,3,4,4A,5,6,33 & 77

23 Vajamangala - Kadakola D/C 220 39 55 49 45 0 AUG-15 Work under progress.

24 Varahi -Khemar- Kavoor in the existing 110 kV corridor(balance portion) D/C 220 226 420 419 419 243 JUL-08 JUN-15 Varahi-Khemar 150 Ckm (75 km route length) charged on 22.07.2010. Balance Work under progress.
ROW problem pending at Civil court:(i) For corridor between 2-3A-2A, case filed in Civil Judge (Jr. Division) Mangalore, interim order received against KPTCL on 24.01.2014. Miscellaneous appeal filed at the Court of Civil Judge (Sr. Division), Mangalore, MA no. 11/2014. Being pursued.

25 Yermarus TPS - Bellary Pooling Station D/C 400

26 Yermarus TPS - Gulbarga D/C 400 43 43 43 33 DEC-15 Commissioned on 17-May-2015.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

KERALA STATE ELECTRICITY BOARD (KSEB)

1	LILO of Idukki-Udumalpet at Pallivasal HEP	D/C	220								ATS of Pallivasal HEP
2	LILO of Ldukki - Kozikode at Kodakpara	D/C	220								ATS of Thottiar HEP
3	Pothencode - Kattakkada	D/C	220	57	108	101	71	0		MAR-16	Spill Over.
4	Thottiyar - Kodakpara	D/C	220								ATS of Thottiar HEP

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)

1	Ashta - Shajapur	D/C	220	95	72	17	13	32		MAR-16	Work under progress.About 12% work completed.
2	Dada Dhuniwale TPP - Moondi Pooling Point	D/C	400	80							
3	Damoh - Tikamgarh (2nd Ckt)	D/C	220	158				158		JUN-15	Commissioned 06/15.
4	Handia - Ashta(2nd stage)	D/C	400	180							
5	Julwania - Kukshi	D/C	220	160							
6	Katni - Damoh	D/C	220	220							
7	LILO of Bina - Guna at Ashoknagar	D/C	220	8	14	13	0	0		DEC-15	Work under progress.
8	LILO of Bhilai - Seoni at Balaghat / Kirnapur	D/C	400	30							
9	LILO of Bina - Gwalior at Datia	D/C	220	2				2		APR-15	Commissioned 04/15.
10	LILO of Both ckt of Badod - Ujjain at Ujjain	D/C	220	40							
11	LILO of Damoh - Bhopal at Sagar	D/C	400	40							
12	LILO of Handia - Barwaha at Handia	D/C	220	40							
13	LILO of Indira Sagar - Satpura at Handia	D/C	400	40							
14	LILO of Indore - Itarsi at Handia	D/C	400	40							
15	LILO of Indore-II - Ashta at Shankargarh	D/C	220	20							
16	LILO of Jabalpur - Amarkantak at Gorabazar	D/C	220	4							
17	LILO of Khandwa (PGCIL) - Rajgarh at Chhegaon	D/C	400	20							
18	LILO of Nagda - Rajgarh at Badnawar	D/C	400	40							
19	LILO of Nagda - Ujjain at Ujjain	D/C	220	40							
20	LILO of Ratlam - Badnagar at Badnawar	D/C	220	40							
21	LILO of Rewa - Ton at Sirmour	D/C	220	10	20	20	20	10		JUN-15	Ready for Commissioning 06/15.
22	LILO of both ckt Indore - Pithampur at Indore	D/C	220	8							
23	LILO of both ckt Nagda - Ujjain at Ujjain	D/C	220	40							
24	LILO of both ckt of Ratlam - Badnagar at Badnawar	D/C	220	40							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

25	LILO of one ckt of Bina - Gwalior at Datia	D/C	220	10	7	6	5	0		MAR-16	Work under progress.About 45% work completed.
26	LILO of one ckt Bhopal - Ashta at Mugalia Chhap.	D/C	220	40							
27	LILO of one ckt of Bansagar (Tons) - Satna at Sirmour	D/C	220	2							
28	LILO of one ckt of Bina - Sagar at Bina	D/C	220	10							
29	LILO of one ckt of Indore - Barwaha at Simrol	D/C	220	13							
30	LILO of one ckt of Khandwa (PGCIL) - Rajgarh (PGCIL) at Chhegaon	D/C	400	20							
31	LILO of one ckt of Pithampur - Rajgarh (PGCIL) at Dhar	D/C	220	4							
32	LILO of one ckt of Vindhychal - Satna at Nigrie	D/C	400								
33	LILO of second ckt of Auraiya - Malanpur at Mehgaon	D/C	220	6							
34	LILO of second ckt of Damoh - Tikamgarh at Damoh	D/C	220	10	0	0	0	0			
35	Maheshwar (HEP) - Rajgarh (Dhar)	D/C	220	230							
36	Moondi Pooling Point - Handia	D/C	400	240							
37	Morena - Malapur	D/C	220	80							
38	Nagda - Ujjain line	D/C	400	150							
39	Nigri TPP - Satna	D/C	400								
40	Pithampur - Badnawar DCDS	D/C	400	150							
41	Pithampur - Gandhinagar	D/C	220	60							
42	Pithampur - Moondi Pooling Point	D/C	400	280							
43	REVA TPP - Moondi Pooling Point	D/C	400	70							
44	Satna - Chhatarpur (2nd ckt)	S/C	220	160				15		MAR-16	
45	Shri Singaji TPP - Moondi Pooling Point	D/C	400	40							
46	Ujjain - Dewas	D/C	220	90							

Legends

TL: Total Location STC: Stubs Cast TE: Towers Erected STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)

1	Ahmednagar - Jeur (Kaudgaon)	S/C	220	53				53		APR-15	Commissioned 04/15.
2	Ambazari - Mankapur	M/C	220	44	37	0	0	0		MAR-16	Agency is not ready to carry out the work. Order awaited for U/G cable (3.7 KM)
3	Ambazari - New Buttibori-II	M/C	220	184	0	0	0	0		APR-16	line is to be deleted. As line is not possible due to major ROW problem as line passeing through N.A. and defence land only.
4	Apatapa - Anjangaon	D/C	220	104	172	77	63	0		MAR-16	Arbitral award- Group C. Tender being processed for balance work.
5	Aurangabad (Ektuni - III) - Aurangabad -II (Thaptitanda) Ckt-II	S/C	400	5				5		MAY-15	Commissioned 05/15.
6	Babhaleshwar - Jeur (Kaudgaon)	S/C	220	87				87		APR-15	Commissioned 04/15.
7	Babhaleshwar - Kudus	D/C	400	400	683	572	481	175		MAR-16	Line is 447 CKm long. Forest: Total 26 Loc. Nos are in Forest. Proposal submitted at forest office. ROW Issue: 39 Locs. - Cases filed at Collector Pune.Cases refered to SDO , Revenue , Manchar dtd. 17.07.14.Hon Collctor Pune delegated power to SDO , Manchar.Hearing carried on dtd . 25.11.14. 22 Nos Loc Pending at Collector Office Thane. Railway - 4 loc NOC awaited Highway - 4 Loc, Loc.No. 26-27 foundation & erection completed. Loc No. 221 &222, 304 & 305, 247-248,297/2-297/3 Proposal submitted on dt 12.09.2014 to highway authority.
8	Boisar (PG)-Wada	S/C on D/C	220	53	211	173	165	28	MAR-07	MAR-16	Court cases-2 nos. Next hearing on 21.12.13. Contract of M/s. M.M.Ghatge is closed at Zone office & that of M/s. B. N. Chaudhari closed at C.O. After closure of contract, fresh tenderisation will be done for balance work the estimate of which was already submitted.
9	Boisar II-Borivali	M/C	220	329	259	257	256	322	DEC-11	NOV-15	Work in Progress.
10	Bridgestone-II - Chakan-II	M/C	220	24	23	20	8	0		SEP-15	Work in Progress.
11	Chandrapur II - MIDC - Ballarshah	D/C	220	40	66	66	60	20		DEC-15	Railway status : For Loc No 53 & 54 Proposal submitted on 12.12.12 & Revised Proposal submitted on dtd.26.09.2013 Way leave charges paid on dt. 05.02.2015.
12	Chandrapur II - Tadali	D/C	220	40	79	52	34	0		SEP-15	Railway Crossing - Proposal preparation in process.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

13	Chinchwad - Apta	M/C	220	30				30		JUN-15	PTCC approval is awaited.
14	Eklahare - Pimpalgaon	D/C	220	87	157	157	157	44		SEP-15	ROW- 16 Nos: Order received from District Magistrate Chandrapur under section 16(1). Police protection- Letter submitted to The S.P.Chandrapur for police Protection vide letter no.452 Dtd.31.03.2015 for which Collector Order received.Remainder request letter given to SP Chandrapur vide T.O. Letter No. 980 Dtd 19.05.2015. Follow up being done. Commissioned 06/15.
15	Ghatodi - Hingoli line	S/C	220	85	269	268	268	86	MAR-11	JUL-15	collector order received for balance 23 foundations,2 cases order awaited, 2 kept for alignment(total 27). police protection letter issued to concerned police station for balance works.
16	Jejuri - Hinjewadi - I	D/C	400	93	137	105	94	27		MAR-16	Work in Progress. Forest- 0.94 Ha- NOC received.Railway block awaited.1 no of location increase for railway crossing. ROW Issues: Loc. No. 32 to 36 (Sec A), 1 to 10(Sec B), 17,18, 21 to 25 (Sec B), 28:Opposition from Local MLA Loc. No. 53 (Sec B): Pending in Court. Loc. No. 56 to 77 (Sec B): ROW problems from members of Grampanchayat & ZP & local farmers of village Shivre & Khopi. Highway Crossing:Involved however, Loc No. are not identified as survey is pending due to ROW. Total no of locations are tentative as the survey from Loc No. 59 to 69 is to be carried out. WIP
17	Jejuri - Hinjewadi -II	D/C	400	114	128	85	71	6		DEC-15	Forest Involved Loc. between AP8-A9 (Velhe) & AP44-AP52 (Mulshi). Proposal submitted on Dt. 13.04.2015.
18	Kalmeshwar - Warud	D/C	220	170	276	159	72	0		MAR-16	Row Invovled: Negotiation under Process. line name is Kalmeshwar -Warud. 1) Forest: Proposal online submitted on dt: 5.11.2014by reference no. FP/MH/Trans/7908/2014. Letter from DCF Nagpur received vide No.Desk-11/forestconsevation/Case No. 434/5106/14-15 dtd 21/1/2015
											2) ROW: 17 cases filed on dt: 20.10.2014 3) Railway: Proposal send to Railway ofc Nagpur 1. AP-10 to AP-11 (Kal-Katol section) vide ltr no. 3002 dt:

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

20.09.14
2. AP-04 to AP-05 (Katol-Warud) vide ltr no. 3003dt: 20.09.14
Demand for Joint site visit received on dt: 20.10.2014 vide rly letter dt: 08.10.2014
Joint inspection charges paid vide this office letter No. 3482, 3841 dt: 26.11.2014

19	Kalwa-Borivali	M/C	220	68	53	52	6	2		NOV-15	Forest NOC received. ROW: Loc no. 24 & 25 - Execution proposal pending with BMC. PTCC proposal is initiated by C.O. vide L.No. 9730 dt. 23.07.2013. NOC received for Railway crossing.
20	Koradi II - Ambazari	D/C on M/C	220	42	27	0	0	0		MAR-16	L.No. 2133 dt. 13.11.13 has given to agency to start the work. But agency has given a letter for cancellation of work on 13.11.13.
21	Koradi II - Butibori	D/C on M/C	220	106	189	133	117	22	MAR-11	DEC-15	10.36 Ha Received FRA certificate & submitted to DCF Nagpur vide ltr no. 946dt: 16.04.2015. ROW Issues: 17 nos cases filed under 16(1) is under hearing at District Magistrate Nagpur. Hearing held on 16.03.2015 Next date of hearing not intimated. Railway: Demand for traffic block for 2 hrs paid vide no. 3659 dt: 12.12.14 of Rs. 3093360/-
22	Koradi TPS - Wardha	D/C	400	239	336	336	334	224	APR-11	DEC-15	Forest: 16.9392 Ha (Wardha :3.85 & Nagpur:13.0892) FRA certificate received from Nagpur collector on dt: 18.02.2015 & FRA Certificate from wardha collector received vide ltr no. AK/land/FRA/ws-140/15 dt: 29.04.2015. ROW: 6 cases are under hearing at Collector office Nagpur, for Loc no. 11/1 (3 leg),11/1 (1 leg),11/2,36/6, AP-15 (2 leg) & AP-13 05 case for Loc No.11/1 (1leg),11/2,36/6, AP-15 (2 leg) & AP-13 solved through negotiation 01 case for Loc No, 11/1 (3 leg) order received on dt: 06.04.2015 Railway:For Loc. No. AP 18 - AP 19 WORK NOT TAKEN UP. Approval received from from SRDEE, TRD, Central Rly Nagpur & Traffic Block charges paid. National highway: : 'National Highway crossing proposal submitted to

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

											project manager NHAI Amravati for crossing NH-6 (near village Gondkhairi) vide letter No 255 dt 21.01.2012 & Nagpur for NH-69 near Village Koradi vide letter No 256 dt.21.01.2012.
23	Koradi TPS-New Khaparhkeda	D/C	220	29	72	68	65	11	DEC-13	DEC-15	Forest area involved 4.122 Ha. Final Compliance (FRA) submitted to Addl PCCF (Central) from Addl PCCF & nodal officer for approval vide ltr no. 172 dt: 06.05.2015. PTCC approval is awaited.
24	Koradi-II - Koradi-III	D/C	400	239	69	110	39	0		DEC-15	Forest: Area involved 0.5523 Ha Proposal Submitted to DCF Nagpur vide ltr no. 1159 dt: 06.05.2015 NHAI: NH-69 between Loc No. AP-1A to AP-2 near village panjara tehsil nagpur (R) of Nagpur District Proposal Submitted to Project Director NHAI, Ramnagar Nagpur, vide ltr no. 1243 dt: 15.05.2015 PTCC : Submitted to Construction Circle office vide letter no. 1436 on dt: 03.06.2015 for onward submission to Corporate office, Mumbai
25	LILO (Tapping) of Dhule - Malegaon at Sayne	S/C	220	5	18	18	18	5		JUN-15	Commissioned 06/15.
26	LILO of Amravati - Badnera line at Nandgaon Peth.	D/C	220	62	99	97	83	6		SEP-15	Work in progress.
27	LILO of Bhugaon - Pusad at Wardha (PG)	D/C	220	14	33	14	13	0		JUN-15	ROW: , 03 cases closed on dt: 15.11.2014 for Loc No. 1/2, (1/0,1/3 &2/0), 2/1 10 cases under hearing For Loc No. ,(H1,H2,H3,H4), ,10/0,9/0, (H1,H2,H3,H4,10/0), ,(2/4 & 2/5), ,3/2,5/0,6/0,5/1,(7/0 & 8/0).Last hearing held on 27.03.2015. PTCC: Submitted to Construction Circle office vide letter no. 1220 on dt: 22.04.2014 for onward submission to Corporate office, Mumbai.
28	LILO of Bhugaon - Warora-I at Warora	D/C	220	50	42	21	12	0		DEC-15	NOC for non- involvement of forest received on dtd. 05.12.2014. ROW Issues: 13 Nos Order received from District Magistrate Chandrapur under section 16(1) of Indian Telegraph Act to this office on dated 27.03.2015 . Police Protection: Letter submitted to The S.P.Chandrapur for police Protection vide letter no. 550 Dtd.31.03.2015 for 13 locations. PTCC: Approval received vide letter no.IC/MBI/PTCC/MRA-2168 Dated at Mumbai, the 30.08.2014.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

											Railway Crossing: The joint site inspection done on dtd:- 05.02.15 Highway Crossing- Proposal preparation in progress. Work in Progress.
29	LILO of Kandalgaon - Lonand at Lonand MIDC	D/C	220	8	11	11	11	8		MAR-15	Line commissioned on dt. 29.03.2015
30	LILO of Kolhapur - Sawantwadi at Mudhaltitta	D/C	220	26	44	41	40	4		SEP-15	ROW issues pending for 2, 32, 42 locations.
31	LILO of Sawangi - Bhokardan at Phulambri	D/C	220	12	20	8	0	0		SEP-15	Arbitral award- Group B. Work order for balance works of line are awarded to M/S Vishwas Elect, Nanded on 26.02.14.
32	LILO of Tarapur-Borivli at Boisar II	D/C	220	16	15	15	12	11	MAR-07	MAR-16	Forest land involved in the route at Loc. No. 16A, proposal yet to be approved. The proposal is returned by Nodal Officer, Nagpur to Dahanu forest dn. for compliances of Dwellers Act. Obtaining of NOC under Dwellers Act is in process from concerned Grampanchayats.
33	LILO of Waluj Bahaleshwar - Deogaon Rangari S/S	D/C	220	26				26		APR-15	Commissioned 04/15.
34	LILO of Warora - Wardha at Warora	D/C	220	50	42	19	11	0		DEC-15	13 Nos Order received from District Magistrate Chandrapur under section 16(1) of Indian Telegraph Act to this office on dated 27.03.2015 . Police Protection: Letter submitted to The S.P.Chandrapur for police Protection vide letter no. 550 Dtd.31.03.2015 for 13 locations. Railway Crossing: The joint site inspection done on dtd:- 05.02.15 Highway Crossing- Proposal preparation in progress.
35	LILO of both ckt 400 kV Bhusawal II - Aurangabad I at Aurangabad-II	D/C	400	154	230	230	230	154	MAY-12	MAY-14	Line commissioned on 21.05.2014
36	LILO of both ckt Parli (GCR) - Beed at Parli	D/C	220								.
37	LILO point of IEPL to LILO point of Warora-Wardha line	D/C	400	97				97		MAY-15	Commissioned 05/15.
38	Malegaon - Kalwan	D/C	220	97	170	153	124	0		DEC-15	Slow Work by agency..
39	Nagothane - Wadkhal	D/C	220	30	93	56	44	0		MAR-16	Contract of M/s. R&C is closed. Fresh tenderisation is held up due to non receipt of assurance payment from ISPAT.
40	Nanded - Bhokar	D/C	220	73	122	120	111	14		MAR-15	Slow work by agency. Forest NOC received.
41	Nanded - Krishnoor	M/C	220	136	51	28	0	0		MAR-16	Arbitral award- Group C. Tender for balance work to be refloated
42	Nanded - Narsi	D/C	220	32	50	22	0	0		MAR-16	Arbitral award- Group C. Tender for balance work to be refloated.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearence and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
43	Nanded - Waghala	D/C	220	20	52	51	51	11		DEC-15	PTTC APPROVAL:- iNSPECTION COMPLTED APPROVAL AWAITED
44	Nasik TPP - Nasik (MSETCL)	D/C	400							MAR-15	
45	New Bhusawal - Chalisgaon	D/C	220	247	431	428	428	245	MAR-11	SEP-15	Work stopped due to ROW issues.
46	Padghe - Tarapur	D/C	400	30	12	3	0	0		MAR-16	ROW for remaining 9 locations. PTCC Proposal initiated by C.O. Approval awaited.
47	Sawangi - Bhokardhan	D/C	220	133	224	220	220	56		SEP-15	Forest: Rs. 1749000.00 deposited in the n/o Tahsildar Phulambri as per valuation of land & awaited order from Collector Abad.
48	Shedyal - Jath line	D/C	220	37				37		JUN-15	Commissioned 06/15.
49	Shivajinagar - Malegaon	S/C	220	114				114		JUN-15	Commissioned 06/15.
50	Shivajinagar - Satana	S/C	220	96				96		JUN-15	Commissioned 06/15.
51	Tapping on Lonand Kandalgaon for Lonand MIDC	S/C	220	1				1		APR-15	Commissioned 04/15.
52	Uppalwadi - Mankapur	M/C	220	32	28	1	0	0		MAR-16	Work not started since land not available.Forest involved (Loc. No. 1, 7, & 8) . railway:- Loc No. 3-4 & 5-6
53	Uppalwadi - New Pardi	M/C	220	54	46	0	0	0		MAR-16	Work not started. Shifting of U/G cable involved o start work.Railway status: Loc No.3-4 & 21-22 involved
54	Wardha (PGCIL) - Ghatodi	D/C	220	322	510	327	200	0		MAR-16	Slow work by agency.
55	Warora - Wardha	D/C	220	165	280	247	233	90		MAR-16	Order received from Collector Office Wardha & Chandrapur.Police protection is required.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

MEGHALAYA ENERGY CORP. LTD. (MeECL)

1	Killing (Byrnihat)-EPIP-I	M/C	132	17	19	19	19	8	DEC-15	No issues of forest clearance and no court cases. Work held up due to non payment of compensation to the land owners.At the present the assessment is prepared and likely to be cleared within this financial year.
2	LILO of Agia - Nangal at Mendipathar	D/C	132	5	9	9	9	5	JAN-14	Work completed and line charged on 28.01.2014.
3	LILO of Mawlai - Cherra at Mawngap.	D/C	132	10	16	15	15	5	MAR-16	No issue on forest clearance and no court cases.Work held up due to ROW problem. The PHED,GOMe has complained and filed and FIR against Loc No. 3 to 8. Overall status is 90% completed.
4	LILO of NEHU - Khliehriat line at Mustem	D/C	132	4	4	4	4	1	AUG-15	No issues on forest clearance. Work is completed.
5	LILO of NEIGRIHMS - Khliehriat at Lad Nongkrem	D/C	132	6	9	0	0	0	JUL-16	No issues on forest clearance. Materials procurement is in process.
6	LILO of Rongkhon - Ampati at Praharinagar	D/C	132	20	34	0	0	0	DEC-16	Land for the substation has been identified and procurement of the same is in progress.Survey work is in progress.
7	LILO of one ckt Palatana - Bongaigaon at Byrnihat line	D/C	400	4	10	10	10	4	MAY-15	Commissioned 05/15.
8	Mawngap - Sumer	D/C	132	66	102	102	102	66	DEC-11	Work completed and line charged on 21.12.2011.
9	Nangalbibra - Agia	S/C	132	92	316	316	316	92	AUG-13	Work Completed and line charged on 06.08.2013.
10	New Umtru HEP - Norbong (EPIP-II)	D/C	132	6	7	0	0	0	DEC-15	No issues of forest clearance. Survey completed. Re-survey carried out due to construction of a new building in the corridor of the approved profile survey & due to crossing of 132 kV D/C Killing-EPIP-II line. Materials procurement is in process.
11	Rongkhon S/S - Ampati	D/C	132	33	103	97	86	12	DEC-15	No issues on forest clearance and no court cases. ROW problem resolved. Work delayed presently due to fund constraint.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)

1	Atri - Pandiabil	D/C	220	45	88	88	88	45	APR-15	JUN-15	Commissioned 06/15.
2	Bidanasi -Cuttack	D/C	220	20	43	12	6	0	DEC-09	JUN-13	Work for river bed piling is in held up due to flood in the river.
3	Bolangir - Kesinga	D/C	220	160	315	171	0	0	JAN-15	MAR-16	No Major RoW Problem. Forest Clearance at the width of 29 mtrs Corridor (for 85 locations), the total forest invovement comes to 208.782 Ha. The area covers under DFO Bolangir & DFO Kalahandi North at Bhawanipatna. The DFOs have been requested for Demarcation of forest land and enumeration of trees coming in the corridor of 220 kV Kesinga-Bolangir D/C line by DGJM, EHT [C] Bolangir vide Lr. No. 763 dated 27-09-2014 & 186 dated 27-05-2015 and also to ACF Bolangir, Deogoan, Range Officer Saintala, Titalagarh vide Lr. No. 294 dated 26.03.2015 for above work. Response is awaited.
4	Brkote - Deogarh.	D/C	220	60						MAR-17	
5	Cuttack (OPTCL) - Pratapsasan	D/C	220	64						MAR-16	Techno commercial evaluation is over.
6	Ib-Meramundali	D/C	220	470	625	625	625	470		DEC-14	As informed by SLDC Odisha, 50 KM. OPGW work is in progress. Line is ready and has been test charged.
7	Jatni (Urrata) - Puri (PGCIL)	D/C	220	104						MAR-15	
8	Jayanagar (OPTCL) - Jayanagar (PGCIL)	D/C	220	17	37	0	0	0		MAR-15	Work awarded on 27.7.12 .
9	LILO of (Existing) Budhipadar-Burla at Lapanga	D/C	220	16						APR-15	
10	LILO of (Existing) Bhanjanagar - Meramundali at Narasinghpur	D/C	220	8						MAR-14	Tender floated & will be opened on 29.08.12.
11	LILO of (Existing) Budhipadar - Tarkera at Kuanrmunda.	D/C	220	29						SEP-13	
12	LILO of (Existing) KV TPPS - Joda at Gopinathpur,Keonjhar	D/C	220	9	16					SEP-13	Drilling, blasting & site levelling og S/S site is in progress.
13	LILO of (Existing) Rengali - Tarkera at Bonai.	D/C	220	5	18					JUN-13	Work progress of contractor is very slow.
14	LILO of Duburi - Balasore at Dhamara	D/C	220	79						SEP-15	
15	LILO of IB- Thermal-Meramandali at Lapanga	D/C	400	11						JUN-13	
16	LILO of Indravati - Theruvali at Kasipur	D/C	220	4						MAR-15	
17	LILO of Katapalli - Bolangir at Bargarh (New)	D/C	220	10						MAR-17	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

18	LILO of Meramundali - Duburi at Dhenkanal (New)	D/C	220	10						MAR-17	
19	LILO of Meramundali - Ib at Nisa (Near Angul)	D/C	400	20						MAR-16	
20	LILO of Narendrapur - Mendhasal at Attri (Old Karadagadia)	D/C	220	7						MAR-15	
21	LILO of Pratapsasan - Cuttack at Jagatsinghpur	D/C	220	200						MAR-17	
22	LILO of Rengali - TTPS at Chendipada	D/C	220	36						MAR-16	
23	LILO of Rengali - Tarkera at Bonai	D/C	220	6	8	0	0	0		MAR-13	Substation, structure foundation work, boundary wall & residential quarter work in progress.
24	Lapanga (PGCIL) - Sundergarh.	D/C	400	44						MAR-15	
25	Malibrahmani - Angul	D/C	400	62	108	100	80	20		JUN-15	Severe ROW issue at 8 Location.
26	Meramundali-Duburi (1st Ckt)	D/C	400	192	282	278	275	177		MAR-15	Work is being executed by PGCIL. Delayed due to ROW problem. Work has been restarted at 7 tower locations.
27	Mukhiguda (OHPC) - Jaypatna.	D/C	220	28						MAR-15	
28	Puri (Samangra) - Pandiabil	D/C	220	90	155	120	58	0		JUN-15	Right of Way problem. However now under control with the help of local administration.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

POWER AND ELECTRICITY DEPARTMENT, MIZORAM (P&ED Mizo)

1	LILO of Zemabawk - W.Phaileng at Sihhmui	S/C	132	5		0	0	0		DEC-13	
2	Turial HEP - Aizawl	S/C	132							MAR-14	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)

1	Almora-Pithoragarh	D/C	220	146	0	0	0	0		JUN-16	DPR prepared .sending of DPR to funding agency is in progress
2	Arakot -Mori and LILO of Arakot -Mori at Hanol Tuni	D/C	220	94	0	0	0	0		MAR-18	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
3	Devsari-Karanprayag	D/C	220	52	0	0	0	0		NOV-17	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
4	Jakhol -Sankri -Mori and LILO of Jakhol -Sankri -Mori at Natwar Mori	D/C	220	76	0	0	0	0		MAR-18	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
5	Joshimath - Kunwari Pass (Pipalkoti)	D/C	220	40						JUN-18	Contract has been awarded on 06.05.11 to M/s TATA Project Ltd., contract effective date is 14.10.11 and GMVN has not given the permission to cross the Auli Ropeway, hence crossing by underground cable is proposed at Joshimath. Land sliding zone being encountered at village Malli Tangri and Talli Tangri the survey and forest case yet to be completed. Forest Case of 51.3 Hect. is under preparation. Total Progress 6%.
6	Kuwari Pass (Pipalkoti)-Karanprayag -Srinagar	D/C	400	184	0	0	0	0		JUN-16	Retendering is under Process.
7	LILO of Muzaffarnagar - Vishnu Prayag at Kuwari Pass (Pipalkoti)	D/C	400	2	6	0	0	0		DEC-15	Contract has been awarded on 06.05.11 to M/s TATA Project Ltd. contract effective date is 03.09.11 and will be taken after award of 400 KV Pipalkoti S/s. Total Progress 11%.
8	LILO of Baramwari - Srinagar at Singoli Bhatwari	D/C	220	5	0	0	0	0		OCT-16	Construction of line as per Schedule of construction of Singoli HEP and to be constructed by L&T.
9	LILO of Kashipur - Pantnagar line at Jaffarpur	D/C	220	12						JUN-15	Tendering is under process.
10	LILO of Loharinagpala - Koteswar at Pala - Maneri	D/C	400	10	0	0	0	0			The work at Pala Maneri HEP stopped as per GOI order.
11	LILO of Mori - Dehradun line at Nogaon	D/C	220	10						MAR-18	Construction of line as per connectivity schedule of generators in Yamuna Valley
12	LILO of Nandprayag -Karanprayag at Langrasu	D/C	220	16	0	0	0	0		NOV-17	Construction of line as per Schedule of construction of Langrasu.
13	LILO of Rishikesh-Dehradun at Harrawala	D/C	220	1	0	0	0	0		MAR-15	Tendering is under process.
14	LILO of Roshanabad - Puhana line at Imlekhera (Pirankaliyar)	D/C	220	10						MAR-16	
15	LILO of Roshnabad -Puhana at Pirankaliyar S/S	D/C	220	10	0	0	0	0		JUN-15	LoA is to be issued.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

16	LILO of Vyasi HEP - Dehradun at Dehradun (PG) S/S	D/C	220	70	0	0	0	0		APR-16	Tender has been floated.
17	Lata Tapovan- Joshimath	D/C	220	24	36	0	0	0		DEC-15	Regarding Forest land Transfer proposal nodal officer Dehradun raised queries vide letter no 3042 dated 01-06-2013. Reply of the same is being done. Total progress 10%
18	Loharinagpala-Koteshwar line	D/C	400	180	0	0	0	0			The work at Loharinagpala HEP stopped as per GOI order.
19	Mahuakheraganj-Kashipur S/S	D/C	220	34	61	61	61	34		AUG-14	Commissioned 08/14.
20	Mori -Dehradun	D/C	220	200	0	0	0	0		MAR-18	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
21	Rudrapur(Brahmwani) - Ghansali-Srinagar line	D/C	220	182	248	0	0	0		DEC-16	Forest approval granted on 02.04.2013.Tender scrapped retendering is under progress
22	Srinagar HEP - Sringar 400 kV S/S.	D/C	400	28	39	0	0	0		DEC-15	excavation and benching is in progress at tower no. 15,19 and 39 Total Progress 12%.
23	Sringar - Kashipur	D/C	400	304	0	0	0	0		DEC-18	Survey work is in progress in the alternative route proposed by M//s cobra.The go ahead was issued through this allternate route on dated 24/12/2014
24	Twin Zebra - Dehradun (PGCIL)	D/C	220	12						DEC-15	
25	Vishnugad - Kuwari Pass (Pipalkoti)	D/C	400	40	62	0	0	0		DEC-15	Contract has been awarded on 06.05.11 to M/s TATA Project Ltd. contract effective date is 03.09.11 Forest case prepared for 43.694 Hect. and submitted to DFO Joshimath/ DM Chamoli. NOC from 04 Nos. village panchyat Naurakh Agthalla, Tangri Talli and Tangri Malli is pending. Matter is being pursued GOU/District Administration.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)

1	Bajakhana - Bagha Purana	D/C	220	71	103	103	103	64		AUG-15	Work is in progress.
2	Balchak - Naraingranth	D/C	220	33	58	56	53	10		SEP-15	Work is in progress. Railway case pending.
3	Bhatinda - Mukatsar (2nd CKt)	D/C	220	23				23		MAY-15	Commissioned 05/15.
4	Goindwal Sahib - Bottianwala	D/C	220	80	201	152	115	0		DEC-15	Work is in progress.
5	Goindwal Sahib - Chola Sahib	D/C	220	55	92	92	92	54		JUL-15	Work in progress.
6	Kanjali - Jalandhar	D/C	220	29							
7	LILO of Both Ckt Malerkotla - Barnala at Sandhaur	D/C	220	12	25	25	25	12		APR-15	Commissioned 04/15.
8	LILO of Both Ckt Malerkotla - Pakhowal at Sandhaur	D/C	220	13	25	25	25	13		APR-15	Commissioned 04/15.
9	LILO of Ferozepur - Talwandi Bhai line at Sadiq	D/C	220	48	80	80	79	48		JUL-15	Work is in progress.
10	LILO of GGSSTP - Jsmsheer at Jadla	D/C	220	21	41	21	19	6		AUG-15	Forest case pending. loop in work in progress.loop out work is held up due to stay by court in some portion of line.
11	LILO of Ganguwal - Mohali at Majra	D/C	220	21	40	39	26	6		SEP-15	Work is in progress.
12	LILO of Malout - GNDTP Bhatinda at Badal	D/C	220	50	82	69	45			SEP-15	Work is in progress. Forest case pending.
13	LILO of Patial - Mondi Gobindgarh at Rajpura	D/C	220	68	109	109	109	67		JUL-15	Loop out work completed.Further work is in progress.
14	Ludhiana - Doraha	D/C	220	28	95	95	78	12		SEP-15	Work is in progress. Shut down / ROW problem at Doraha end.
15	Makhu - Algaon	D/C	220	101	159	47	40	0		DEC-15	Work is in progress. Forest & Railway cases pending
16	Makhu - Rashiana	D/C	220	92	146	115	73	20		SEP-15	Work is in progress. Forest case pending.Work also exist at sr. no 2.
17	Makhu - Taran Tarn	D/C	220	60	146	115	73	20		SEP-15	Also exist at Sr.no.24. Work is in progress. Forest case pending.
18	Malout - Abohar	D/C	220	30	95	34	11			OCT-15	Work is in progress. Forest and Railway cases pending.
19	Moga - Mehal Kalan	D/C	220	105	170	85	58			DEC-15	Work is in progress. forest case pending.
20	Mukatsar - Abohar	D/C	220	85	134	134	13	87		APR-15	Line energised on 18.05.15
21	Mukatsar - Kotkapura	D/C	220	76	126	55	36	0		DEC-15	Forest and railway cases pending.
22	Mukatsar - Malout	D/C	220	47	84	66	38			SEP-15	Work is in progress. Forest case pending.
23	Nakodar - Rehana	D/C	220	71	121	121	90	10		SEP-15	Work is in progress. Forest case pending.Railway case cleared.
24	Rajpura - Devigarh	D/C	220	37	114	94	31	0		MAR-16	Work in progress. Forest case pending.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

25	Rajpura - Lalru	D/C	220	59	97	97	73	45		AUG-15	Work is in progress.
26	Sarana- Kotli Surat Malli line	S/C on D/C	220	62	185	70	0	0		APR-13	Work deferred for the time being
27	Talwandi - Dharamkot	D/C	220	63	113	113	113	63		JUN-15	Commissioned 06/15.

Legends

TL: Total Location STC: Stubs Cast TE: Towers Erected STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)

1	Ajmer (400 kV) - Bherunda (TK)	D/C	220	80							
2	Akal (1)- Jaisalmer -2	D/C	400	50						MAR-15	
3	Akal -Jodhpur (New)	D/C	400	480	650	107	65			MAR-17	
4	Anta -Kota (PG) (Extension)	D/C	400	45	137	23				MAR-16	W.O. earlier placed to M/s Trans- Era has been cancelled
5	Badisid-Aau	D/C	220	100	196	196	141	25		MAR-16	
6	Badisid-Bap	D/C	220	30						MAR-15	
7	Banswara (Switching Station) - Pratapgarh	D/C	220	140	313					MAR-16	
8	Banswara TPS - Banswara	D/C	220	20					SEP-09		
9	Banswara TPS- Chittorgarh	D/C	400	360						MAR-17	
10	Banswara TPS- Udaipur	D/C	400	320						MAR-17	
11	Barmer-Bhinmal (PG)	D/C	400	280						MAR-16	
12	Bhadla-Bikaner	D/C	400	360	512	489	463	220		MAR-16	1. Forest Clearance required at 22 locations (Indira Gandhi Canal crossings). Case is pending at DFO (Bikaner, Jaisalmer, Jodhpur). 2. Aviation clearance issue is pending at Delhi Airport Authority. 3. Severe ROW issues.
13	Bhadla-Kanasar	D/C	220	50						MAR-16	
14	Bhilwara TPS -Ajmer	D/C	400	300	432	423	386	2		MAR-16	
15	Bhinmal - Sayla line	D/C	220	78	132	131	129	73	JAN-12	JUL-15	Work held up due to court stay. 2 No bays at 400 kV GSS Bhinmal are to be provided by PGCIL.
16	Bikaner -Sikar (PG)	D/C	400	420						MAR-17	
17	Bikaner- Merta	S/C	400	172	465	465	465	172		JUN-15	Likely to be completed by June, 2015.
18	Chatrail-Ramgarh	D/C	220	120	149	137	115	4		MAR-16	
19	Chittorgarh-Bhilwara	D/C	400	99	134	134	127	6		OCT-15	Delayed on Contractor part, likely to be completed up to Oct,15.
20	Dahanu - Degchu GSS	D/C	132								.
21	Debari - Salumber (2nd Ckt)	S/C	220	77	5	5	5	64	DEC-13	MAR-16	Line work completed & charged on 23.11.14 upto dead end tower but modification of 5 nos. towers is pending between dead end & gantry
22	Dhod-Danta Ramgarh	S/C	220	35	101	21				MAR-16	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
23	Extension of Bikaner- Barsinghsar at Barsinghsar TPS	S/C	220	3	10	10	10	3	APR-09	APR-14	Stringing completed.
24	Gajner -Kolayat	D/C	220	30						MAR-16	
25	Heerapura -Chambal (Cable)	D/C	220	14						MAR-16	
26	Hindaun -Chonkarwada	D/C	220	110	122	122	122	17		SEP-15	Likely to be completed up to Sept'15.
27	Indira Gandhi Nagar - Jawahar Nagar	S/C	220	12					AUG-13		
28	Indira Gandhi Nagar -Sitapur (Upgradation)	D/C	220	18	29	29	9			JUN-15	
29	Jaipur North (400 kV GSS) - Manoharpur (Turnkey)	D/C	220	62	140	136	86	0	JAN-13	MAR-16	
30	Jaisalmer -2 -Barmer	D/C	400	260						MAR-16	
31	Jalore - Sayla	S/C	220	61	177	177	177	51	JAN-12	MAR-16	
32	Jethana - Ajmer line	D/C	220	120	203	193	182	80	DEC-12	MAR-16	
33	Jodhpur (400 kV GSS) - Banar	D/C	220	28	35	33			OCT-12		
34	Jodhpur (New) - Barli (TK)	D/C	220	90	142	130	95	0	APR-10		
35	Jodhpur (New) - Jhalamand (TK)	D/C	220	40	65	65	60	34	APR-10		
36	Jodhpur - NPH Jodhpur	D/C	220	12							
37	Jodhpur -Bhadwasia	D/C	220	22	0	0	0	0		MAR-16	
38	Jodhpur CHB - Soorsagar	D/C	220	16	31	19	0	0		MAR-16	M/s Classic Coal, work stopped due to ROW problem.
39	Karwad/Bhawad-Bhopalgarh - II	D/C	220	93	152	152	152	93	DEC-13	OCT-14	93.23 CKM line charged on 25.09.2014.
40	Kotputli (PG) - Bansur	D/C	220	84	141	141	141	84		NOV-15	Line work completed.
41	Kunda ki dhani-Purana Ghat (upgradation)	D/C	220	14						MAR-15	
42	LILO of Kolayat -Bajju at Kolayat	D/C	220	20						MAR-16	
43	LILO of 2nd Ckt Sikar (RVPN), Ratnagarh at Sikar	D/C	220	6						MAR-14	
44	LILO of Aau -Phalodi at Aau	D/C	220	10						MAR-16	
45	LILO of Ajmer -Kishangarh line at Ajmer	D/C	220	11	15	15	15	11	MAR-14	JUN-04	Ready for commissioning 06/15.
46	LILO of Alwar -Kotputli at Bansur	D/C	220	4	5	5	4			MAR-16	
47	LILO of Chabra TPS -Dahra at Anta (2nd ckt)	D/C	400	2	4	4				MAR-16	W.O order earlier placed to M/s Trans- Era has been cancelled

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
48	LILO of Chandan- Pokaran at Pokaran	D/C	220	20						MAR-16	
49	LILO of Heerapura - Babai at Niwana	D/C	220	1	4	4	3		JUL-13		
50	LILO of Jodhpur (GSS) - Jodhpur at Barli	D/C	220	6	6	6	4			MAR-16	work held up due to court stay on 132kV line
51	LILO of Jodhpur - Merta line at Jodhpur (New)	D/C	400	99	140	139	130	33	AUG-09	DEC-15	
52	LILO of Jodhpur -Jodhpur interconnectorl at Jhalamand	D/C	220	2						MAR-16	
53	LILO of Jodhpur -Merta at Pooling station Badla	D/C	400	320						MAR-16	.
54	LILO of KTPS - Sanganer line at Vatika	D/C	220	11	21	21	21	11		MAR-16	work completed.
55	LILO of Kankroli (PG) -Debari at Amberi	D/C	220	30	60	58	58	27		SEP-15	
56	LILO of Khetri - Heerapura line at Babai	D/C	220	5	13	13	13	5		JUN-15	Ready for Commissoioning 06/15.
57	LILO of Kota (PG) -Bhilwara at Mandalgarh	D/C	220	36	76	76	76	39		DEC-15	
58	LILO of Kuchamancity -Dhod at Deedwana	D/C	220	88	146	146	146	88		JUN-15	Commissioned 06/15.
59	LILO of Mandawar -Nadbai- Bharatpur at Chonkarwada	D/C	220	6	10	10	10	5		MAR-16	Electrical Inspector clearance awaited
60	LILO of Nagaur -Merta at Kuchera	D/C	220	24						MAR-14	
61	LILO of PS 1- Bajju at PS 1/Bajju	D/C	220	20						MAR-16	
62	LILO of VKIA - Kukas line at GSS Jaipur (North) (Turnkey)	D/C	220								
63	LILO of both ckt Bassi-Kukas line at Lakhesara	D/C	220	40						MAR-14	scheme dropped
64	LILO of both ckts Ramgarh GTPS -Dechu at Ramgarh	D/C	220	1	1	1	1	1		APR-15	
65	LILO of both ckts Ramgarh GTPP -Dechu line at Pokaran	D/C	220	20						MAR-16	
66	LILO of existing Jodhpur GSS - Pali at Jodhpur (New)	D/C	220	16	30	14					
67	LILO of one ckt Kotputli -Manoharpur at Kotputli (PG)	D/C	220	12	26	26	26	12		MAY-15	Commissioned 05/15.
68	LILO of one ckt Neemrana -Kotputli at Behror	D/C	220	31	53	53	53	31		MAY-15	Commissioned 05/15.
69	LILO of one ckt Raj west -Jodhpur at Jodhpur (New)	D/C	400	200	138	138	138	102		MAR-17	
70	Lakhesara -Indira Gandhi Nagar	D/C	220	12						MAR-14	scheme dropped

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Trasmission Lines: Page 53 of 122

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

71	Mansarovar - Chambal (Cable)	D/C	220	5							
72	Mansarovar - Jawahar Nagar	S/C	220	11					AUG-13		
73	Neemrana-(PG)-Behror	D/C	220	54	100	100	100	54		SEP-15	work pending due to pipe line exist, subject to NOC from IOCL
74	PS 1 /Bajju -Bhadla	D/C	220	40	105	93	60			MAR-16	
75	Phagi GSS (Jaipur) - Heerpura	D/C	400	89	123	121	92	4		DEC-15	Work order withdrawn from M/s. GET and placed to M/s Varsana Ispat on 02.02.15. Likely to be completed up to Dec,15.
76	Phagi(Jaipur south-765 kV)-Ajmer line	D/C	400	213	283	257	184	0	DEC-11	DEC-15	Work order withdrawn from M/s. GET and placed to M/s Varsana Ispat on 02.02.15. Likely to be completed up to Dec,15.
77	Pratapgarh- Chittorgarh	D/C	220	240	243	57				MAR-16	
78	Purana Ghat -Bassi (Upgradation)	D/C	220	40						MAR-15	scheme dropped
79	Purana Ghat -Jawahar Nagar (Upgradation)	D/C	220	14						MAR-14	scheme dropped
80	Ramgarh (Jaisalmer)-Akai (Jaisalmer)	D/C	400	200	293	28				MAR-16	
81	Ramgarh -Bhadla	D/C	400	360	440	322	126			MAR-16	
82	Renwal -Danta Ramgarh	S/C	220	28	113	111	64			MAR-16	
83	Sanganer- Sitapura (Upgradation) Ckt-II	D/C	220	11	40	40	40	11	MAR-14	APR-15	Commissioned 04/15.
84	Sanganer-Chaksu (Upgradation)	D/C	220	84	144	144	144	81	MAR-14	JUN-15	balance work under progress.220 KV D/C line one portion of 7.955 Km from 400 KV PGCIL-Chaksu to 220 KV GSS Chaksu is completed on 24.10.2013.railway crossing work balance
85	Sirohi-Pindwara	S/C	220	25	106	51				MAR-16	
86	Sitapura- Sitapura (Existing) (Upgradation)	D/C	220	1	3	3	2			JUN-15	shifting of 11kV & 33kV lines required for further execution of work.Pursuance is being made with Jaipur discom.
87	Soorpora - Banar line	D/C	220	11	35	33	23	0	AUG-11	MAR-16	
88	Suratgarh TPS - Babai (Jhunjhunu)	D/C	400	480	640	537	500	75		MAR-16	case for diverting route due to air force is under process
89	Suratgarh TPS- Bikaner	D/C	400	340						MAR-17	
90	Tehandesar(proposed)-Bandnu	S/C	220	40	111	111	111	28		JUL-15	

Legends

TL: Total Location STC: Stubs Cast TE: Towers Erected STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

SIKKIM POWER DEVELOPMENT CORPORATION LTD. (SIKKIM)

1	Dikchu - Gangtok	D/C	132								
2	Dikchu - Mangan	D/C	132								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)

1	Alamathy - Koyembedu	D/C	400							MAR-16	Koladi - PH Road: OH Line work under progress. Stub: 47/76, TE:46/76 completed. Stringing: 15/23.For cable laying from PH road to Koyambedu,One circuit to be terminated at Koyembedu (CMRL) for which work awarded and to be taken up and another one circuit to be terminated at Alandur(CMRL) for which revised administrative approval is accorded and work to be taken up.
2	Arasur 400 kV S/S - Karamadai 230 kV S/S	S/C	220	39	169	169	169	39	JUN-12	JUN-15	Commissioned 06/15.
3	Avadi-Ayappakkam line	S/C	220	3	0	0	0	0		SEP-15	Cable laying 6/6 Sections completed and Joints 18/30 completed. Joint bay : 5/5 completed.Sheath test in sec(3) is to be completed by the contractor. Remainders sent to the contractor to take up the work.
4	Basin Bridge - TNEB HQ (UG Cable)	S/C	220	23	0	0	0	0		DEC-15	Tender is to be floated
5	Kadapperi - Guindy (UG Cable)	S/C	220	14				14		APR-15	Commissioned 04/15.
6	Kalivanthapattu - Sholinganallur	S/C	400	52	88	69	63	25		DEC-15	Issues involved and is being followed up.(i) 2 locations : severe ROW issue. Work will be taken up under DCW basis. (ii) 14 Location: Case at National Green tirubunal. Case cleared and orders awaited. Subsequently, stay obtained by the villagers and work stopped.
7	Kanarpatty - Kayathar	D/C	400	24	39	36	33	11		SEP-15	Works are under progress. ROW issues at3 locations. Work held up by the contrator.
8	Karaikudi - Sembatty	S/C	220	140	554	548	491	84	DEC-11	JUN-15	Issues involved at 3 locations : (i) Since the land owner has objected for erecting the tower at loc.No.137, representation has been sent to the District Collector/Madurai and enter upon permission is awaited. (ii) Due to severe objections/threatening by the land owners, tower foundation work at loc.No.215 & loc.No.249 are pending. Representation sent to local Police for protection and they assured to give police protection at the time of taking up the work. Further,the contractor M/s.GET has not turned up for work. Hence one month notice issued to contractor for termination. Balance work will be carried out by GCC.
9	Karaikudi-Pugalur	D/C	400	320	460	460	460	320		JUN-15	Commissioned 06/15.
10	Koladi - PH Road	D/C	220	23	76	47	46	15		OCT-15	work under progress for 2 reaches and work awarded and to be taken up for 3rd reach.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
11	LILO of Alamathy - Koyembedut Thiruverkkadu	D/C	220	2	1	1	1				Work awarded and under progress.
12	LILO of Arasur (PG) - Karamadai at Karuvalur	D/C	220	6							Tender under process
13	LILO of Chekkanurani - Kayather at Kinnimangalam	D/C	220	12							Retender opened on 13.01.15 and under process.
14	LILO of Chekkanurani - TTPS-I at Kinnimangalam	D/C	220	8						MAR-16	Retender opened on 13.01.15 price bid opened on 18.05.15 and under evaluation.
15	LILO of Chilakallu - Narketpally at Huzumnagar.	D/C	220							DEC-15	Not related to TANTRANSCO
16	LILO of K.R. Thoppur - Ingur at Thingalur	D/C	220	32	99	99	98	21		JUL-15	Works are under progress. Objections cleraed at Loc 41. Meanwhile, the land owner got injunction order from High court chennai and work stopped. It is being followed up.
17	LILO of Kalivanthapattu - Veerapuram at OMEGA	D/C	220	39	75	75	75	39		SEP-15	Line work completed
18	LILO of Kalpakkam - Arani at Purisai	D/C	220	20							Tender finalised and work to be awarded.
19	LILO of Korattur - Koyembedu at Ambattur (3rd Main Road)	D/C	220	4	5					SEP-15	Work awarded and is being commenced. Objection involved by the private companies.
20	LILO of Manali - Basin Bridge (BBGTP) at Vyasarpadi	D/C	220	1	6	6	6	1		DEC-14	All works completed. Line will be erergised on completion of SS works.
21	LILO of Myvady - Pugalur at Kurukathi	D/C	220	62	124	81	56	5		FEB-16	Work under progress. Objection encounted from loc.1 to 119. Action is being taken for getting entry permission from District Collector/Tiruppur and DC/Karur.
22	LILO of Neyveli Zero unit - Neyveli - TS-II at Ulundurpet	S/C	220	52	90	90	90	52		SEP-15	Work completed and line inspection under is under progress.
23	LILO of Shoolagiri - Singarapet at Gurabarapally	D/C	220	2	3	3	3	2		MAR-16	Work completed.
24	LILO of Siruseri - Tharamani at Sholinganallur	D/C	220	2	14	14	11	2		SEP-15	Work under progress. Objection at Loc.10 & 11.
25	LILO of Sriperumbadur- Arni at Sunguvarchatram	D/C	220	12	28	10	3	0	DEC-10	MAR-15	Due to long penging Court case, approval for revised route is under scrutiny.
26	LILO of Sriperumbudur - Koyambedu at Guindy (UG Cable)	D/C	220	18	0	0	0	0		MAR-16	Work awarded and to be commenced.Road cut advice received from High ways and HR submitted.
27	LILO of Thatchankurichi - Eachangadu at Poiyur	D/C	220	20							Tender under process
28	LILO of Thiruvarur - Kadalangudi at Kumbakkonam	D/C	220	40						AUG-15	Retender under process
29	LILO of Tonidapet - Mylapore at TNEB HQ (UG Cable)	D/C	220	1	0	0	0	0		DEC-15	Cable already laid.
30	LILO of Ulundurpet - STCMS at Ulundurpet	D/C	220	68	153	153	153	68		SEP-15	Line work completed.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
31	MTPS St.III - Singarpet	D/C	400	200	0	0	0	0		JUN-16	Dharmapuri 400 KV SS has been sanctioned. Hence, work will be taken up according to that BP.
32	MTPS Stage-III - Thingalur common point	S/C + D/C	220	90						JUL-13	Work completed
33	MTPS Stage-III - Thiruvalam (Ckt-II) (Balance)	D/C	400	338				338		MAY-15	Commissioned 05/15.
34	MTPS-Malco 50th tower-New common point towards Thingalur	D/C	220	39	0	0	0	38		SEP-14	Work completed.
35	Mylapore - Tharamani (UG Cable)	D/C	220	25	0	0	0	0		OCT-15	Work under progress. Cable laying work completed in 18/26 sections. In section 19 laying work is under progress.
36	Ottiyambakkam - Omega	D/C	220	70	153	140	90	12		MAR-16	Works are under progress.
37	PH Road - Koyambedu (UG Cable)	D/C	220	6	0	0	0	0		MAR-16	One circuit to be terminated at Koyembedu (CMRL) for which work awarded and to be taken up and another one circuit to be terminated at Alandur(CMRL) for which revised administrative approval is accorded and tender floated with due on 09.07.15.
38	Palladam - Ingur	S/C on D/C	220	62	249	236	154			MAR-16	Works are under progress.Objection by land owners involved at locations 160 to 190.Issues are being followed up. Multi Circuit tower involved at Loc.236 to 249.
39	Rasipalayam - Anaikadavu	D/C	400	86	115	115	113	75		SEP-15	Work under progress.ROW issue at Lco99 and 71 have been cleared and work to be taken up.
40	Rasipalayam - Salem	D/C	765	390	556	535	491	200		JUN-15	Works are under progress.
41	Sholinganallur - KITS	D/C	220	1	56	33	6	0		JUL-15	work under progress. Work to be taken up for tower erection and stringing.
42	Sriperumbudur -Korattur (Changing of conductor)	S/C	220	20	70	0	0	12	SEP-06	MAY-13	Line work is under modification. Revised administrative approval is under process.
43	Thappakundu - Anaikadavu	D/C	400	358	499	494	485	273		SEP-15	works are under progress.Court case involved and is being followed up.
44	Thingalur Common point - MTPS & MALCO line	D/C	220	17	39	39	39	9		NOV-14	Line work completed.
45	Thingalur Common Point-Gobi	S/C	220	40						MAR-14	Work completed
46	Thiruvalem - Almathy	D/C	400	150	198	198	196	136		SEP-15	works are under progress.
47	Tirunelveli (Abishekapatty) - Kanarpatty	S/C	400	16	49	41	35	11		SEP-15	Work under progress. ROW issue at one location. Enter upon permission awaited from District collector/Tirunelveli. 7 nos. Locations are under water logging area.
48	Villupuram - Ulundurpet	S/C	220	55	183	164	8	0		DEC-15	Work under progress. Progress of the contractor is very slow and instructed to speed up the work.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED. (APTRANSCO)

1	Appannadorapalem - Bobbili	D/C	220	163	269	264	261	105		AUG-15	Works Under Progress
2	Chittoor 400 kV SS-Mananapalli	D/C	220	130						MAR-15	
3	Gaddamvaripalli- Goddumari	D/C	220	9	31	31	22		DEC-10	JUN-15	Works under progress
4	Garividi - Garividi	D/C	220	70							
5	Garividi - Pydibhimavaram	D/C	220	100							
6	Garividi-Bobbili	D/C	220	75	125	86	0	0		AUG-15	Works terminated due to poor progress. Tenders to be called for balance works.
7	Jammalamadugu - Betamacherla	D/C	220	136							
8	Jammalamadugu - Chakrayapet	D/C	220	172	296	280	276	145	JAN-15	OCT-15	Works are under progress
9	Jammalamadugu - Narnur Kurnool Dist	D/C	400	202	282	274	266	118	JUL-15	DEC-15	RoW Issues Foundation :52A/1,52A/2, 55/0, 56/0,57,58,58A/0 Stringing 45/0-45/6 . (These locations are held up due to huge compensation demanded by the farmers) Forest Clearance: 4/15, 4/16, 4/17, 4/18. The proposals (in Sept'2015) were addressed to Chief Conservator of Forest, Kurnool.
10	Jammalamadugu - Porumamilla	D/C	220	198	336	312	300	137	JAN-15	OCT-15	Works are under progress
11	Jammalamadugu - Tirumalayapalli	D/C	220	54	88	61	43		JUL-14	MAR-16	works are under progress.
12	Jammalamadugu - Uravakonda	D/C	400	264	347	239	188	29	JUL-15	OCT-15	Works under progress.
13	Kalpaka - Proposed Garividi S/S	D/C	400	300	358	120	0	0		MAR-15	Works under progress.
14	Kalwakurthy-Dindi 3rd line	S/C	220	24						MAR-14	
15	Kalyandurg-Anantapur	S/C	220	61						MAR-14	
16	Kamareddy-Bhumpally	S/C	220	15						MAR-15	
17	Kamavarapukota - Kamavarapukota	D/C	220	30							
18	Kamavarapukota - Nuziveedu	D/C	220	90							
19	Kamavarrapukota - Surypet (Kamavarrapukota - Chinnakorukondi)	D/C	400	212	248	122	102	3	SEP-15	DEC-15	The total length of the line is reduced from 212 Ckm to 196 Ckm. 31 farmers demanding 8.0 lakhs per tower placement.
20	Krishnapatnam TPS - Chittoor	D/C	220	180	0	0	0	0		SEP-15	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
21	Krishnapatnam TPS- Bonapally (Quad)	D/C	400	180						JUN-14	
22	LILO of Both ckt Pulivendula - Hindupur at Gollapuram	D/C	220	200	122	25	0	0	DEC-14		Works are under progress.
23	LILO of Pendurthy - Garividi at Garividi	D/C	220	140							
24	LILO of Podili - Nellore at Atmakur	D/C	220	80							
25	LILO of Shadnagar - Yeddumailaram at Yeddumailaram	D/C	220	12	19	19	19	12		MAR-14	Shadnagar - Yeddumailaram line commissioned on 07.03.2014
26	LILO of Uravakonda - Kalyandurga at Borampalli	D/C	220	22							
27	Muddanur (RTPP) - Dharmavaram	D/C	220	200							
28	Muddanur-Anantapur (3rd line)	S/C on D/C	220	100						MAR-14	
29	Narketpally_Suryapet	S/C on D/C	220	60						MAR-14	
30	Narsapur-Doultabad	S/C	220	15						MAR-15	
31	Narsapur-Manoharabad	S/C	220	15						MAR-15	
32	Nirmal-Nandipeta	S/C	220	20						MAR-15	
33	Nizamabad-Janakampeta	S/C	220	10						MAR-15	
34	Oddugudem-Koyagudem	D/C	220	20						MAR-15	
35	Oglapur(Warangal 400 kV SS)-Warangal 220 kV SS	D/C	220	36						MAR-15	
36	Pulivendula-Hindupur	D/C	220	250	393	388	384	238	JUN-11	DEC-15	Works are under progress
37	Rayalaseema Stage-IV - Chittoor	D/C	400	420	0	0	0	0		MAR-15	Scheme formulated.Tenders to be called for.
38	Rentachintala - Macherla S/S	S/C	132	17	58	58	58	15		MAR-13	Line Charged on 27-03-2013.
39	Rentachintala - Nagarjuna Sagar Plant	S/C	132	16	34	34	34	16		JUL-14	All works completed. Commissioned on 04.08.2014.
40	Sattenapalli - Guntur	D/C	220	110							
41	Thimmapuram- Yellanur	D/C	220	8	27	27	27	8	NOV-10	MAR-14	Charged on 27-03-2014
42	Tungabhadra river - Yemmiganur	D/C	400	43	58	54	54	18	JUL-15	AUG-15	Works under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

43	Uravakonda - Borampalli	D/C	220	72	111	0	0	0	MAR-15		
44	Uravakonda - Kalyanduring	D/C	220	86	160	100	92	0	NOV-14	OCT-15	Line route modified through proposed 220 KV Borampally SS.
45	Uravakonda - Vajrakarur	D/C	220	32	57	39	32	0	DEC-14	OCT-15	Works are in progress.
46	Vadarevu - Amangal	S/C	765	240	0	0	0	0		MAR-15	Scheme to be formulated.Pertains to Telangana.
47	Vemagiri - Kamavarapukota	D/C	400								Tenders floated.Evaluation under process.
48	Vizag TPP - KamavarapukotaKota	D/C	400	500	730	204	23	0	NOV-15	NOV-15	ROW issues are being faced.
49	Vizag TPP - Kalpaka	D/C	400								
50	Yemmiganur - Uravakonda	D/C	400	205	271	256	230	91	JUL-15	AUG-15	Works under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TRIPURA STATE ELECTRICITY CORPORATION LIMITED (TSECL)

1	AGTP - Agartala line	D/C	132								
2	AGTP - Kumarghat line	S/C	132								
3	Gamai Tilla - Dhalabil	S/C	132	31	107	101	78	17		SEP-13	ROW problems affected the work
4	LILO of Rokia - Udaipur at Melaghat for connection to Monoarchak	D/C	132	20	40	0	0	0		JUN-15	
5	Monarchak - Surajmani Nagar	D/C	132	42	150	49	38	6		MAR-15	Work in progress.
6	P.K. Bari - Kanchanpur	S/C	132	47	113	109	99	17		MAR-15	All works completed in non forest land. Stage- I clearance received and compliance for conditions completed.
7	Surajmani Nagar - Agartala 79 Tilla Grid S/S	D/C	132	18	71	71	71	18		SEP-13	Completed 9/13
8	Surajmani Nagar - Badarghat	D/C	132	6		0	0	0		MAR-15	Fund proposed in World Bank.
9	Surajmani Nagar - Rabindra nagar	D/C	132	3	13	13	13	3		SEP-13	Completed 9/13
10	Surajmani Nagar - Rokhia	D/C	132	20	80	32	5	0		DEC-14	3.598 KM line in forest land for which TSECL will apply for forest clearance. LOA issued
11	Surajmani Nagar - Udaipur	D/C	132	50	50	0	0	0		JUN-15	Proposed under NEC.
12	Surajmani nagar-P.K.Bari	D/C	400	260	0	0	0	0		MAR-15	Fund not yet tied up. Proposed under World Bank Financing /SPA/NEC.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

Transmission Corporation of Telangana Limited (TCTL)

1	Budidampadu - Bhongiri (2nd Ckt)	D/C	220	14	24	24	24	14		DEC-14	
2	Chilakallu - Narketpally	D/C	220	25							
3	Chinnakorukondi - Suryapet	D/C	400	170	234	12	0	0		OCT-15	
4	Gajwel - Narsapur	D/C	400	200	0	0	0	0		MAR-15	Preliminary survey completed. Detailed survey to be awarded. Estimates under scrutiny.
5	Ghanapur - Marripally	D/C	220	36							
6	Jagityal - Nirmal	D/C	400	145	216	0	0	0		MAY-15	
7	Jaipur TPP - Gajwel (Quad)	D/C	400	328	458	81	0	0		FEB-15	Work awarded on 06.02.2013.Works commenced.
8	Jaipur TPP - Rangampet	D/C	220	150						JUN-15	
9	Jaipuram - Jagityal	D/C	400	144	233	0	0	0		MAY-15	
10	Kamavarrapukota - Surypet (Chinnakorukondi - Suryapet)	D/C	400	212					SEP-15		
11	LILO of 1st ckt of Shapurnagar - Gachibowllly line at Miyapur	D/C	220	2				2		APR-15	Commissioned 04/15.
12	LILO of Bhoothpur - Kalwakurthy at Thimmajipet	D/C	220	2							
13	LILO of Bhoothpur - Kalwakurthy at Thimmajipet (Ckt-II)	D/C	220	2							
14	LILO of Budidampadu - Bhongiri at Waddekothapally	D/C	220	14					DEC-13		
15	LILO of Ghanapur - Malkaram at Moulali	D/C	220	18							
16	LILO of Kalpaka - Khammam at Asupaka	D/C	400	34						SEP-14	
17	LILO of RSS - Warangal at Manthani	D/C	220	60							
18	LILO of Shapur Nagar - Gachilbowli feeder at GIS Erragadda SS	DC UG cable	220	19				19		MAY-15	Commissioned 05/15.
19	LILO of Srisailam - Hyderabad atYeddumailaram (Shankarapally)	D/C	400	160	221	219	106	0	OCT-14	DEC-14	
20	LILO of Vizag - Khammam (Ckt-I) at Asupaka	D/C	400	34	0	0	0	0		DEC-13	P.O.issued on 18.05.2013.
21	LILO of Wanaparthy - Ragimanagadda at Singotam X Road SS	D/C	220	11	17	15	14			OCT-14	Works are under progress.
22	LILO of both ckt Dindi - Chandrayangutta at	D/C	220	2							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

	Bonguloor										
23	Lower Jurala HEP - Upper Jurala	D/C	220	22	36	29	25	3		AUG-14	Works are under progress. JC foundation works are under progress.
24	Mamidipally - Fab city	D/C	220	6				6		APR-15	Commissioned 04/15.
25	Mamidipally S/S M/s K.S.K. Photo Voltaic near Fabcity Ravirala (V)	D/C	220	11	37	37	37	11		JUL-14	Stringing works completed. OPGW work to be taken up.
26	Marripally common point- Hayatnagar S/S XLPE cable	DC UG cable	220	14				11		MAR-15	Works are under progress.7/14 Nos Cable joints completed and remaining works are under progress
27	Moulali - Osmania University (Chilakalaguda) SS	DC UG cable	220	18				18		AUG-14	Works are under progress.Cable laying work completed. Joint works to be taken up.
28	Nagole - Ghanapur	M/C	220	36							
29	Pulichintala - Huzumnagar	D/C	220							DEC-15	Not related to TANTRANSCO
30	Pulichintala - Huzurnagar	D/C	220	112							
31	Rangampet - Gajwel	D/C	220	150						JUN-15	
32	Singareni - Nirmal	D/C	400	298						JUN-17	Not related to TANTRANSCO
33	Singareni TPS - Gajwel	D/C	400	325	460	451	444	218		AUG-15	Not related to TANTRANSCO
34	Suryapet - Shankarpalli	D/C	400	462	659	346	173	0		MAR-16	
35	Veltoor - Thungabhadra	D/C	400	147	202	6	0	0		JUN-15	
36	Veltur-Thimmajipet	S/C	220	84	129	52	0	0		MAY-15	
37	Yeddumailram - Pargi	D/C	220	135							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)

1	Agra (UP) - Mathura line	S/C	400	142	388	150	0	0	AUG-16	AUG-16	WIP.
2	Agra(UP) - Agra (South)	D/C	400	142	212	107	0	0	AUG-16	AUG-16	WIP.
3	Aligarh - Atrauli	D/C	220	69	125	80	68	2		JUL-15	Balance tower delivery expected in 2nd week of July 2015.1 Fdn gang at site.
4	Aligarh - Sikandarabad	D/C	400	190	258	254	254	167		JUL-15	WIP.
5	Allahabad (PG) - Reewa Road (Allahabad)	D/C	400								.
6	Anpara B-Anpara D	D/C	400	10	23	23	21	4		JUL-15	Contract of the firm M/s Maharashtra Power Transmission Structures Ltd. has been terminated on 20.05.2014 and LOI no. 2879/ETC(M)T-Tender issued by the SE, Mirzapur on 30.12.14 for the balance work. Work in progress of Stringing between tower no11-13.
7	Anpara D - Unnao	S/C	765	416	1215	1032	982	287	JAN-12	DEC-15	1.forest clearance 2. Railway Crossing
8	Aurai - Mizapur	S/C	220	43	147	129	82	0		JUL-15	3. Power Line Crossing 4.Foundation Termination point at 400kv s/s Aurai not yet decided. River crossing approval pending to be taken up field unit on priority. Severe ROW at 15 loc's being pursued.
9	Aurai - Phoolpur	S/C	220	71	216	210	195	48		JUL-15	ROW at loc. 2/1 , 11/0, 11/1, 11/2,11/3, 12/0, 12/1, 12/2 (Vill.- Chakkisandaspur , Tehsil- Gyanpur, Dist.-Bhadoi, DM- Bhadoi, Comm.- Mirzapur). loc. 53/0- (Vill.- Phoolpur , Tehsil- Phoolpur, Dist.-Allahabad, DM- Allahabad, Comm.- Allahabad) . Termination point at 400kV s/s Aurai(PPP) not yet decided. Last 2 Sections work held up due to this. Constant efforts are being made up with dist. authorities to resolved the ROW.
10	Badaun - Sambhal	S/C	220	86	250	250	249	82		JUL-15	ROW at 1 loc. -173 (Vill.- Asalatpur Jarai , Tehsil- Chandausi, Dist.-Sambhal, Comm.- Moradabad). Stringing WIP.
11	Baghpat - Baghpat	S/C	220	13	49	45	33	0		JUL-15	Farmers demanded very high compensation as per PGCIL norms, consideration at administrative level.
12	Balrampur - Utraula	S/C	132		56	56	56	18			Energised 31.10.11
13	Banda - Allahabad (Reewa Road) DCQ	D/C	400	350	470	340	50	0		JUL-15	M/s Larsen and Tubro Ltd. Chennai is allotted for the balance work on 'as is where is basis' on 10.12.14. Foundation work is in progress .
14	Banda - Orai DCQ	D/C	400	216	295	211	130	0		JUL-15	M/s Larsen and Tubro Ltd. Chennai is allotted for the balance work on 'as is where is basis' on 10.12.14.
15	Bara - Karchanna	D/C	400								.
16	Bara TPS - Mainpuri	2xS/C	765	750						MAR-15	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
17	Barkhera (Bajaj) - Dohna	D/C	132		203	203	203	129		MAR-15	Line energized on 26.05.14. Barkhera-pilibhit Section,I ckt. Energised on10.02.12.II ckt. On 14.2.12
18	Bayas - Dohna	D/C	132								
19	Bayas - Pilibhit	D/C	132								
20	Bhognipur - Gatampur	S/C	765								.
21	Bhognipur - Jawarharpur	S/C	765								
22	Bhognipur - Moradabad/Rampur	S/C	765								
23	Bhognipur - Orai (PG)	2xS/C	765								.
24	Bilhaur - Sandila	S/C	765								
25	Bilhaur - Kanpur (PG)	D/C	400								
26	Chhatta - Mathura	D/C	220	60	114	9	0	0		JUL-15	FDN (1 gang) work in progress.
27	Dasna (400) - Faridnagar	S/C	220	40	0	0	0	0		JUL-15	Route and profiling done.
28	Deoria - Rasra	S/C	220	83	253	253	250	81		JUL-15	Approval for 3 nos.Rly Xing obtained and demand note for Rly block awaited. Crop comp. cases not yet paid. River Crossing pile/ Special foundations completed & Tower erection under progress.
29	Dohna - C.B. Ganj	S/C	220	48	92	92	74	27		JUL-15	Approval for 2 nos.Rly Xing under process (DRM office- Bareilly) 1). Loc No.26-27; Bhojipura-Pilibhit rail section ; TP No. 298/10 - 298/11. 2). Loc No. 30 -31 ; Bhojipura-Atta Manda-Lalkuan rail section ; TP No. 01/7 - 01/8. ROW at loc no.-31 due to civil Material of UP State on the site got resolved and Foundation casted.
30	Dopaha - Anpara	D/C	765								.
31	Dopaha - Ghazipur	D/C	765								
32	Dopaha - Varanasi / Jaunpur	D/C	765								
33	Dumariaganj- - Utraula	S/C	132		114	107	107	32		JUL-15	Fdn gangs for river crossing tower shall be deployed, Severe ROW at Loc- 32,75,11-12,23,29,92,145,157,183,190,248,249 & 250.. FDN work under progress.
34	Gajokhar-Jaunpur	S/C on D/C	220	37	132	132	132	31	AUG-09	JUL-15	One Erection and Stringing gang deployed, 3 Rly xing involved.
35	Ghatampur - Moradabad / Rampur	2xS/C	765								.
36	Ghatampur - Kanpur (PG)	D/C	400								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

37	Ghazipur - Varanasi / Jaunpur	S/C	400								
38	Gokul-Mitai(Hathras)	S/C	220	41	135	128	123	1		JUL-15	Erection, strg work U/P. Str start between loc 77-99,1 Ere & 1 Str gang at site.
39	Gonda - Shahjehanpur (PG)	D/C	400	460							.
40	Gr. Noida - JPSK	S/C	220	23	0	0	0	0			
41	Indirapuram - Pratap Vihar	D/C	220	16	0	0	0	0			Land of Pratap Vihar Sub-station not finalised.
42	Jawaharpur - G Noida	D/C	765								
43	Jawaharpur - Agra (UP)	D/C	765								
44	Jawarpur - Mainpuri	D/C	765								
45	Khurja - Hapur	S/C	765								
46	LILO Mainpuri (PG) - Harduaganj at Jwrpur	D/C	220								
47	LILO of 1st Ckt Bhogaon-Mainpuri at Sirsaganj	D/C	400	67	111	105	46	0		JUL-15	The tower delivers expected with in one week , 2 Fdn gang at site.
48	LILO of Agra - Muradnagar at Mathura	D/C	400	64	88	30	0	0	AUG-16	AUG-16	WIP.
49	LILO of Agra - Muradnagar at Kurja	D/C	4.4								
50	LILO of Aligarh - Sikandarabad	D/C	400							MAY-15	
51	LILO of Anpara - Mau at Ghazipur	D/C	400								
52	LILO of Azamgarh - Sultanpur at Tanda	D/C	400	120							Work not Started.
53	LILO of Bhauti - Orai at Sikandara	D/C	220	90	105	22	0	0		JUL-15	FDN (1 gang) work is under progress.
54	LILO of Bhognipur - Mbd at Bilhaur	D/C	765								
55	LILO of Ghatampur - Mbd at Sandila	D/C	765								
56	LILO of Gorakhpur - Basti at Bansi	S/C	220	40	155	51	12	0		JUL-15	WIP.
57	LILO of Harduagani - Hathras at Aligarh	D/C	220	43	65	64	62	10		JUL-15	WIP.
58	LILO of Hathras - Gokul at Mathura	D/C	220	30						JUL-15	Contract terminated & Retendering under process.
59	LILO of Mainpur (765) Aligarh (400) at Jwrpur	D/C	400								
60	LILO of Mainpur - Etah at Jwrpur	D/C	220								
61	LILO of Mainpuri - Gr Noida at Khurja	D/C	765								
62	LILO of Mohanpur - Behat line	S/C	220	104							.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
63	LILO of Muradnagar - Loni at Ataur	S/C	220	30	91	9	0	0		JUL-15	WIP.
64	LILO of Muradnagar - Shamli at Baghpat	S/C	220	9	20	15	12	0		JUL-15	Farmers demanded very high compensation as per PGCIL norms, consideration at administrative level, SE ETC Meerut to take up matter to the local administration.
65	LILO of Muzaffarnagar - Nara II at Jansath Ckt-II	D/C	220	20				20		APR-15	Commissioned 04/15.
66	LILO of Orai - Bhauti at Orai	S/C	220	6	15	13	8	0		JUL-15	Rly Xing Case at Loc. 17 - 18. submitted to DRM jhansi. Work stopped from several month.Contract terminate of M/s Hythro vide SE, ETDC lucknow letter no. 2055 dtd. 03.06.15
67	LILO of Orai - Mainpuri at Bah	S/C	220	100	258	258	258	154		MAY-14	Line charged on 14.02.14
68	LILO of Panki - Muradnagar at Jwrpur	D/C	400								.
69	LILO of Sarnath (400) - Azamgarh at Harhua	S/C	220	42	75	75	68	14		JUL-15	WIP.
70	LILO of Sarnath - Azamgarh at Varanasi / Jaunpur	D/C	400								Work not Started.
71	LILO of Shajahanpur - Hardoi line at Rosa	S/C	220	18	52	52	52	17	MAR-11	JUL-15	132 KV shut down required for tapping point . Tree cutting by the Division is awaited.
72	LILO of Sultanpur - Phoolpur at Pratapgarh	D/C	220	48	80	80	80	36		JUL-15	Stringing work in progress. Slow progress due to rain.
73	LILO of Unnao - Bareilly at Shahjahanpur	D/C	400	12							.
74	LILO of Unnao - Mainpur at Bilhaur	D/C	765								.
75	LILO of existing Agra (UP) - Agra (PG) at Agra (UP)	D/C	400	68	123	21	0	0	AUG-16	AUG-16	WIP.
76	LILO of existing Agra (UP) - Muradnagar at Agra (UP)	D/C	400	158	233	26	0	0	AUG-16	AUG-16	WIP.
77	Lalitpur - Lalitpur TPS (Ckt-II)	D/C	220	19				19		APR-15	Commissioned 04/15.
78	Lalitpur - Agra (UP)	2xS/C	765	668	1825	1243	274	0	AUG-16	AUG-16	Foundation & Tower erection work under progress. Stringing work may be start in July,2015.
79	Lucknow PG (400) - Kursi Road	D/C	220	50	66	66	7	0		DEC-15	Tower material has been received. 1 Ere gang at site.
80	Mainpuri - Aligarh line	D/C	400	186	218	136	116	0		DEC-14	
81	Mathura - Jawaharpuram	D/C	400	220							
82	Meja - Bara	D/C	765								.
83	Meja - Bargarh	D/C	765								
84	Morti - Pratap Vihar	D/C	220	36	0	0	0	0			Land of Pratap Vihar Sub-station not finalised.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

97 Varanasi/Jaunpur - Azamgarh

D/C

400

98 Varanasi/Jaunpur - Meja

D/C

765

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)

1	Kharagpur - Vidyasagar Park	D/C	220	92	133	126	114	70		JUN-15	Work under progress. Progress delayed due to ROW problem and court cases.
2	LILO of Arambagh -Rishra at Singur	D/C	220	20	37	10	2	0	AUG-08	MAY-15	LOA Terminated.
3	Santaldhi TPS-Bishnupur	D/C	220	224	347	347	325	193	OCT-08		PGCIL is executing the work as a deposit work of WBPDCIL. The work is stalled due to repeated theft. WBPDCIL asked PGCIL to take up with the present vendor for resumption of work or deploy a new vendor by cancelling the existing contract.
4	Sushasgram- Saintala	D/C	220	25	51	51	51	25	MAR-10	NOV-14	Line commissioned on 02/12/2014.
5	Teesta LDP III -Teesta LD IV - New Jalpaiguri	D/C	220	166	250	248	238	109	SEP-08	MAR-15	Status shown for TLDP-IV - NJP 220 KV D/C line only.The progress suffered due to contractual and ROW problem.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

XYZ ()

1	Bhavanapaddu TPP - Sri Kakulam	D/C	400								.
2	Bilaspur (PS) - Dhanwahi (PS)	D/C	765								.
3	CSPL TPS - Raigarh Pooling Station (Near Kotra)	D/C	400								.
4	Champa (Pool) - Dharamjaigarh 2nd Ckt	S/C	765								.
5	Chitrangi TPS - Vindhyachal Pooling Station	D/C	765								.
6	Dwarkesh Energy TPP - Indore	D/C	765								.
7	Ellora TPP - Seoni	D/C	765								.
8	Gadarwara STPS - Jabalpur Pool	D/C	765								.
9	Gadarwara STPS - Warora	D/C	765								.
10	Gwalior - Morena	D/C	765								.
11	HEGCL TPP - Pune (AIS) (PG)	D/C	400	110							.
12	Karchanna - Reewa Road Allahabad	D/C	400								.
13	LILO at TRN TPP	D/C	400	12						MAR-14	For startup power
14	LILO of Both ckt Jabalpur - Orai at Dhanwahi (PS)	2xD/C	765								.
15	LILO of Both ckt Wardha - Parli (PG) at Warora	D/C	400								.
16	LILO of Gazuwaka - Behrampue at Bhavanapaddu TPP	D/C	400								.
17	LILO of Lonikhand - Kalwa at HEGCL TPP	D/C	400								.
18	LILO of Raipur/Bhilai - Bhadrawati at Rajnandgaon	D/C	400								.
19	LILO of Tuticorin - Madurai at Ind Barath TPP (madras)	D/C	400								.
20	LILO of Vindhyachal - Jabalpur at Dhanwahi (PS)	2xD/C	400								.
21	LILO of one ckt of Aurangabad - Padghe at Pune	D/C	765								.
22	Maheshwaram (PG) - Mahboob Nagar	D/C	400								.
23	Mohindergarh - Bhiwani	D/C	400								.
24	NCC Power TPP - Nellore Pooling Station (PG)	D/C	400								.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

25	NNTPS - Villupuram (Ginjee)	D/C	400								
26	Nizamabad - Yeddumailaram (Shankarapalli)	D/C	400								
27	Orrisa UMPP - Jharsuguda Pooling Station	D/C	765							.	
28	PLNGL TPP - Vadodra	D/C	400							.	
29	Parli (New) - Parli (PG)	D/C	400								
30	Parli (New) - Solapur	D/C	765								
31	Radial mode - Orrisa	D/C	400								
32	Raigarh (Kotra) - Champa (Pool) 2nd Ckt	S/C	765								
33	Raigarh TPS - Raigarh Pooling Station (Near Tamnar)	D/C	400							.	
34	Raipur (Pool) - Rajnandgaon	D/C	765								
35	Rajnadgaon - Warora	D/C	765								
36	Reliable TPP - Vindhyachal Pooling Station	D/C	765							.	
37	SJK TPS - Jabalpur Pooling Station	D/C	400	107	339	330	292	59		.	
38	Sasan UMPP - Vindhyachal (PS)	S/C	765								
39	Sipat - Bilaspur (3rd PS)	S/C	765								
40	Suzlon wind farm - Bhachau (PG)	D/C	220							.	
41	TRN TPP - Raighar (near Tamnar) Pooling Station	D/C	400	30						JUN-15	Line under construction.
42	Vindhyachal (PS) - Jabalpur (PS)	D/C	765								
43	Vindhyachal STPP - Vindhyachal (2nd Quad)	D/C	400								
44	Warora (PS) - Parli (New)	D/C	765								
45	Welspun Anuppur TPS - Vindhyachal Pooling Station	D/C	400								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

ATHENA CHHATTISGARH POWER LIMITED ()

1	Athena Singhitarai - Raigarh Pooling Station (near Kotra)	D/C	400	50	75	75	71	38		MAY-15	
2	LILO of one ckt of MSCTL - Chandrapur at Singhitrai	D/C	400								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

BAJAJ ENERGY PVT. LTD. (BEPL)

1 Balrampur-Utraula line D/C 132 Existing line.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

BHARAT ALUMINIUM CO. LTD. (BALCO)

1	Balco - Dharamjaygar Pooling Station	D/C	400	46	72	72	70	42	JUL-15		LILO of 400 kV D/C Korba - Birsinghpur, as interim arrangement.
---	--------------------------------------	-----	-----	----	----	----	----	----	--------	--	---

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

CORPORATE POWER LTD. (CPL)

1	Corporate TPP - Jharkhand Pooling Station	D/C	400	6	11					DEC-12	
2	Latehar - Namkum	D/C	400	216	320	293	274	132		DEC-12	.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

Costal Energen Private Limited (CEPL)

1	Mutiara TPP - Tuticorin Pooling Station	D/C	400	76	32	32	32	22	DEC-15		The total length of line is 38 KM and line will be extended from 22 ckm is completed of Mudrai - Tuticorin LILO line.
---	---	-----	-----	----	----	----	----	----	--------	--	---

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

D.B.POWER CORP. LTD. (DBPCL)

1	LILO of Raigarh - Raipur (3rd Ckt) at Baradhara TPP (Interim arrangement)	D/C	400	30	44	44	44	30		MAY-13	Line completed. (Interim)
---	---	-----	-----	----	----	----	----	----	--	--------	---------------------------

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

DANS ENERGY PVT. LTD. (DEPL)

1	Jorethang HEP - New Melli	S/C	220	20	35	35	33	0	JUN-15		As on intrim arrangement line will be completed with Rangpo - New Melli 220 kv line of PGCIL (Loc 14) as New Melli S/S is delayed.
---	---------------------------	-----	-----	----	----	----	----	---	--------	--	--

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

Darbhanga Motihari Transmission Company Limited ()

1	LILO of both ckt Barh - Gorakhpur at Motihar	D/C	400	152	209	324	5	0	AUG-16	Forest proposal was submitted to Nodal Officer Patna on 11-09-2014.
2	Muzaffarpur - Darbhanga line	D/C	400	129	166	476	60	0	JUN-16	Forest proposal was submitted to Nodal Officer, Patna on 11-9-2014

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

ESSAR POWER TRANSMISSION CO. LTD. (EPTCL)

1	Mahan -Sipat	D/C	400	670	942	938	909	391		MAR-16	Due to severe ROW problem & Monsoon, the construction work of the line has been obstructed badly and progress is very slow.
2	Navbharat TPP - Angul P.S. (PG)	D/C	400								.
3	Tori - Jhharkhand Pooling Station	D/C	400								.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

GATI INFRASTRUCTURE LTD. (GATI)

1	Chujachen HEP - Rangpo PS	D/C	132								Line commissioned.
2	LILO of Melli - Gantok at Chuzachen (LILO point at namthang)	D/C	132	47	91	91	91	47		APR-13	Commissioned 04/13. (Interim arrangement)
3	LILO of one circuit of Rongnichu - Randpo at Bhasmay	S/C	220							APR-13	.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

GMR ENERGY LIMITED (GMR ENERG)

1	Alaknanda HEP - Joshimath	D/C	220								.
2	LILO of Talchar -Meramundli at Kamalanga TPP	D/C	400	1	3	3	3	1		MAY-12	For start up power,work completed 5/12.
3	Ranikheda (GMR) - Raipur Pooling Station	D/C	400	25							.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

GUPTA ENERGY PVT. LTD. (GEPL)

1 LILO of one ckt of Bhadrawati -Parli at GEPL TPS D/C 400 .

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

HIMACHAL SORANG POWERGEN PVT. LIMITED (HSPPL)

1	LILO of one ckt Karcham wangto - Abdullapur at Sorang	D/C	400	6	11	11	11	6	JUN-15	LILO connection is pending.	
---	---	-----	-----	---	----	----	----	---	--------	-----------------------------	--

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

IDEAL ENERGY PROJECTS LTD. (IEPL)

1	LILO of Koradi II- Wardh(PG) at Bela TPP	D/C	400	50	75	75	75	50	DEC-15		The progress of Koradi-Wardha line is slow . Forest clearance awaited.
2	LILO of Mouda - Wardha at Bela	D/C	400	0	2	2	2	0	NOV-12		Completed (Interim)

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

IND BHARATH POWER INFRA LIMITED (IBPIL)

1	Ind Barath - Jharsuguda pooling Station	D/C	400	84	125	72	9	0		AUG-14	
2	LILO of Rouekila - Raigarh at Ind Barath	D/C	400	47	72	72	71	43		JUL-14	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

INDIABULLS POWER LTD. (IBPL)

1	Nasik - Bobleshwar (2nd Ckt)	S/C	400	57	152	152	152	57		MAY-14	
---	------------------------------	-----	-----	----	-----	-----	-----	----	--	--------	--

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

JAIN ENERGY TRADING LTD (JAIN ETL)

1	Jain Energy TPS - Dharamjaygarh Korba Pooling station	D/C	400								.
---	---	-----	-----	--	--	--	--	--	--	--	---

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

JHABUA POWER LTD. (JHAPL)

1	Jhabua Power TPS - Jabalpur Pooling Station.	D/C	400	131	207	207	207	131	MAY-15	Commissioned 05/15.	
---	--	-----	-----	-----	-----	-----	-----	-----	--------	---------------------	--

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

JINDAL POWER LTD. (JPL)

1	Derang - Meramundali	D/C	400								.
2	LILO of Meramundali - Jaypore at Derang	D/C	400	110	163	163	163	110		JUN-14	Work completed.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

JOINT VENTURE OF PGCIL & JAYPEE (JV(PG&JP))

1

Termination of Ckt of above at Bina (PG) & otuer ckt at Bina (MPTCL)

D/C

400

.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

KORBA WEST POWER COMPANY LIMITED (KWPCL)

1	Avantha Bhandar TPS (Korba West) - Raigarh (Kotra)	D/C	400	46	64	53	43	14	AUG-15	There are RoW issues involved at 8 locations.
2	LILO of on Ckt of Raigarh - Raipur at Avantha Bhandar (Korba west) TPS	D/C	400	10	22	22	22	10	DEC-13	Work Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

KSK ENERGY VENTURE LTD. (KSK LTD.)

1	KSK Mahanadi (Warda Power) - Champa Pooling Station	2xD/C	400	105	164	164	164	105		JUN-15	Ready for Commissioning 06/15.
2	LILO of both ckt, of Raigarh - Raipur at Akaltara TPP	2xD/C	400	71	118	118	118	71		APR-15	Commissioned 04/15. (Interim)

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

KVK ENERGY PVT. LTD. (KVK)

1	LILO of Mendasal - Baripada at Nilanchal TPP	2xD/C	400	16	0	0	0	0	JUN-16	Work yet to Start.
---	--	-------	-----	----	---	---	---	---	--------	--------------------

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

Kudgi Transmission Company Limited (KTCL)

1	Kudgi TPS - Narendra	2xD/C	400	36	46	46	46	36	FEB-15	MAR-15	Construction of the line completed on 27.03.2015
2	Madhugiri - Bidadi	D/C	400	190	235	183	134	12	DEC-15	SEP-16	The villagers are not allowing for any construction work at the respective locations and asking for huge compensation. Matter is brought to the notice of District Administration. These locations are nearer to 400/220 kV POWERGRID Bidadi substation. Being terminating point, no alternatives available for re-routing the line.
3	Narendra (New) - Madhugiri	D/C	765	760	867	723	600	222	DEC-15	SEP-16	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

LANCO ENERGY (P) LTD., (LEPP)

1	Babandh TPP - Angul Pooling Station	D/C	400	48	72	0	0	0		DEC-16	Work yet to start.
2	LILO of Seoni - Wardha at Lanco Vidarbha TPS	D/C	765	15	16					DEC-13	
3	Lanco Amarkantak - Champa Pooling Station	D/C	400								.
4	Phata HEP-Baramwari (Rudrpur)	D/C	220	8	20	0	0	0		DEC-13	
5	Routing of one circuit of Jorthong - New Melli via Rangit - IV	D/C	220							DEC-13	.
6	Teesta VI - New Melli	D/C	220								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

MALANA POWER COMPANY (MPCL)

1	Chango Yangthang - Ka Dogri Pooling Station	D/C	220								
2	Ka Dogri - Jangi Pooling Station	D/C	400								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

NORTH EAST TRANSMISSION CO. LTD. (NETC)

1	Byrnihat - Azara (1st ckt)	D/C	400	42	124	124	124	42		JUL-14	Stringing Completed but cannot be commissioned since loop out arrangement by Meghalaya State Electricity Board is not ready at Byrnihat 400 kV S/S.
---	----------------------------	-----	-----	----	-----	-----	-----	----	--	--------	---

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

NORTH KARANPURA TRANSMISSION CO. LTD. (NKTCL)

1	Agra - Gurgaon	D/C	400	220					NOV-13	SEP-15	
2	Bareilly - Meerut	S/C	765	240					NOV-13	SEP-15	
3	Gurgaon - Gurgaon (PG)	D/C	400	20					NOV-13	SEP-15	
4	Lucknow - Bareilly	S/C	765	220					NOV-13	SEP-15	
5	Seoni - Sipat / Korba (Pooling).	S/C	765	334					NOV-13	SEP-15	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

NRSS XXXI (B) Transmission Limited (NRSSXXXI(B))

1	Kurukshetra - Malerkotla line	D/C	400	278	375	214	49	2	SEP-16	SEP-16	1)There is change in start and end points of Kurukshetra Malerkotla Line from RFP Document. Further, no requirement of double level gantry and M/C Towers was specified in RFP Document, however, as per correspondence with PGCIL, double level gantry is to be considered for termination of Kurukshetra line and Amritsar lines at Malerkotla Sub-station. Also, there is a 66 kV Multi circuit line surrounding the PGCIL substation and hence entry into substation at designated gantry is critical. Due to above constraints, entry into Malerkotla Sub-station may require M/C Towers, which were not envisaged during RFP stage. The above deviations from RFP Documents will have cost as well as time implication. 2)65 Towers received at site and 50 under despatch. *10% hardware and 15% Insulator are received at site and 20% hardware &35 % insulator are under manufacturing.
2	Malerkotal - Amritsar line	D/C	400	298	412	165	39	0	SEP-16	SEP-16	1)As per survey report enclosed with RFP documents, there is no forest in the route of Malerkotla Amritsar Transmission Lines. However, the crossing of Roads, canals and Railway lines can not be avoided in the route of transmission lines. All strips along Roads, Canals and Railways have been notified as protected Forests. As involvement of forest in the route of transmission line is a deviation from RFP Documents and the same will have cost as well as time implication. 2)Unexpected rains in the month of May 2015 has affected the site work. 3)As the crop is in final stage, there is resistance from the farmers in removing the crop at this time. The work is being carried out only at locations wherever farmers are agreeing. This is involving frequent shifting of gangs and hence the progress is comparatively slow. 4)-50 Towers are received and other 65 tower is under fabrication. 5)10%Insulator& 15%Hardware are received and Earth wire & conductor are under despatch.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

NSL NAGAPATNAM POWER PVT. LTD. (NSLNPPL)

1	NSL TPP - Angul	D/C	400	46	0	0	0	46			Project Authority intimated that PGCIL yet to award construction of work.
---	-----------------	-----	-----	----	---	---	---	----	--	--	---

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

PATRAN TRANSMISSION COMPANY LIMITED (PATRANTCL)

1	LILO of both ckt of Patiala - Kaithal at Patran	D/C	400							MAR-16	
---	---	-----	-----	--	--	--	--	--	--	--------	--

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

RELIANCE POWER TRANSMISSION LTD. (RPTL)

1	Moti Khavdi TPP - Jam Nagar	D/C	400								.
2	Rajgarh (PG) - Karamsad (GETCO)	D/C	400	486	654	651	651	482	JUN-11	MAY-15	Progress stalled due to non-availability of MP state Forest Clearance (Stage-II) & Wildlife Clearance. compelled.
3	Rosa - Shahjehanpur (PG)	D/C	400	16							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

RKM POWERGEN PVT. LIMITED (RKMPPL)

1	Uchpinda - Raigarh line with LILO of Raigarh (Kotra)-Raipur at Uchpinda TPP (Interim Arrangement)	D/C	400	58	95	94	77	47		MAR-15	ROW issues for tree cuting & Stringing.
---	---	-----	-----	----	----	----	----	----	--	--------	---

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

SKS POWER GENERATION LTD. (SKS)

1	Binjkote - Raigarh (Kotra) Pooling Station	D/C	400	55	93	93	93	55	MAY-15	Commissioned 05/15.
2	LILO of one ckt of Raigarh - Raipur at Binjkote TPP	D/C	400							Interim arrangement is not needed.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

SPECTRUM COAL & POWER LTD. (SCPL)

1
Ratija-Kasiapalli
D/C
132
24
24
Line is ready and to be inspected for electrical clearance.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

STERLITE ENERGY LIMITED (SEL)

1Sterlite TPP - Jasugda

2x

D/C

400

Construction of line yet to be started from LILO Point to Jhasugda S/S.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

STERLITE GRID LTD. (SGL)

1	Dhramjaygarh - Jabalpur (JTCL)	D/C	765	760	992	911	860	542	MAR-14	JUL-15	398 hec. of forest involved covering 400 locs and 125 kMs of route length. The element is affected by Force Majeure Event and Petition has been filed in CERC for force majeure & change in law.Stage-I forest Clearance Obtained.Excise duty has been increased from 8% to 12% as intimated earlier.As per stay order of National Green Tribunal Vide M.A. No. 156 of 2015; dated 20th February 2015, the element still is in force majeure upto working permission and Stage-II is granted by MoEF. Which we are perusing very closely.We have been granted the Forest Clearance and working permission in State of Madhya Pradesh and Chhattisgarh. We intent to connect the line by 31st July 2015.
2	Jabalpur - Bhopal (BDTCL)	S/C	765	274	665	665	665	274	MAR-14	JUN-15	Commissioned 06/15.
3	Jabalpur - Bina (JTCL)	S/C	765	245	610	610	610	245	MAR-14	JUN-15	Commissioned 06/15.
4	Jullandhar - Samba line	D/C	400	270	356	101	28	0	AUG-14	MAR-16	Transmission licensee granted by CERC. Tariff adoption done by CERC. Forest Diversion Proposal submitted by Dec.2014. File is pending at the DFO-Pathankot,Gurdaspur & Jalandhar Division.Force mejure events flood ,Border Ceasefire violation, unseasonal heavy snow fall, rain fall and land slides notices sent to all LTTC's. Change in law GST in J&K has been increased from 10% to 12% with effect from 01.04.2015.line expected to commission by March, 2016.
5	Khaigapur (WBSETCL) - Chaibasa (PG)	D/C	400		421	168	67	0	MAR-14		Force Majeure event: Delay in forest clearance.Transmission licensee granted by CERC. Tariff adoption done by CERC. Project execution plan submitted to CEA & lead LTTC.Kharagpur S/s & Chaibasa S/s bays orientation has been shifted & project has been delayed due to shifting of bays.Resurvey has to be done for route & forest identification.Kharagpur FC is pending with State Govt. W.B.
6	LILO of Both ckt Uri - Wagoora at Amargarh	D/C	400	6					AUG-14	AUG-17	Transmission licensee granted by CERC. Tariff adoption done by CERC.Force mejure events flood ,Border Ceasefire violation, unseasonal heavy snow fall, rain fall and land slides notices sent to all LTTC's. Change in law GST in J&K has been increased from 10% to 12% with effect from 01.04.2015.Substation Land is identified near Village Sri Wara Pora, District-Baramula and land acquisition is in progress.line expected to commission by August,2017.
7	Purulia PSP (WB) - Ranchi (PG)	D/C	400	370						APR-16	Force Majeure event: Delay in forest clearance. Transmission licensee

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

granted by CERC. Tariff adoption done by CERC. Project execution plan submitted to CEA & lead LTTC. Bays at Purulia S/s & Ranchi S/s has been shifted by the respective Utilities due to which project has been delayed as resurvey has to be done again for route & forest identification. In this regard Notice has been served to LTTC's. Forest Diversion Proposal is pending at DFO Purulia and FRA certificate issuance is pending with District Magistrate, Purulia since 24.12.2014. FAC is pending.i. Gantry issue at Purulia PSP (WBSETCL): Chief Engineer (PSPM), CEA shall hold a meeting to discuss the matter of earlier confirmation of Purulia PSP (WBSETCL) Substation by M/s. WBSETCL on 23.04.2015. and matter is pending at M/s . WBSETCL.Again Chief Engineer (PSPM), CEA held a meeting to discuss the matter for confirmation of Purulia PSP (WBSETCL) Substation by M/s. WBSETCL on 25.06.2015. Waiting for final Confirmation.

8 RAPP - Shujalpur

D/C

400

310

514

417

304

24

MAR-14

DEC-15

Force Majeure event: Delay in forest clearance.Transmission licensee granted by CERC. Tariff adoption done by CERC. CERC has granted Liberty for extension of COD and additional tariff.TSP has started the work. Project execution plan submitted to CEA & lead LTTC. Forest Diversion Proposal is pending at Regional MoEF Lucknow.Critical RoW Issues in Location No- 11/10, 23/2, and between location no. 25/0-26/0 (Dist. Kota & Jhalawar in Rajasthan) and 26/6, 26/8, 26/10, 37/6, 37/9(Dist. Agar Malwa & Rajgarh in Madhya Pradesh).line expected to commission by Dec. 2015.

9 Samba - Amargarh line

D/C

400

574

AUG-14

AUG-17

Transmission licensee granted by CERC. Tariff adoption done by CERC. Forest Diversion & Wild Life Clearance Proposals submitted.Force mejure events flood ,Border Ceasefire violation, unseasonal heavy snow fall, rain fall and land slides notices sent to all LTTC's. Change in law GST in J&K has been increased from 10% to 12% with effect from 01.04.2015.Forest Proposal is pending with Secretary Forest,J&K for FAC meeting. Wild Life proposal is pending with Chief Wild Life Warden,Jammu.Line expected to commission by August,2017.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

Shekhawati Transmission Service Company Limited (SKHWTTSCL)

1	Jhunjhunu - Nawalgarh line	S/C	220	40	107	0	0	0		SEP-15	
2	Sikar - Nawalgarh line	S/C	220	20	78	0	0	0		SEP-15	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

South East UP Power Transmission Company Limited (SEUPPTCL)

1	Bara - Karchana	D/C	400	80	124	0	0	0		FEB-16	Karchana gantry not.
2	Bara - Meza	D/C	400	64	83	83	83	64		FEB-16	Completed.
3	Gonda - Shahjanpur	D/C	400	442	542	272	139	0		FEB-16	
4	LILO 400 Orai - Mainpur	D/C	400	92	135	133	131	44		FEB-16	
5	LILO of Obra - Sultanpur at Aurai	S/C	400	1	5	0	0	0		FEB-16	
6	LILO of Panki - Obra at Rewa Road	S/C	400	1	2	2	2	1		FEB-16	Completed.
7	LILO of Sarojini Nagar - Kursi RD at Sultanpur RD	D/C	400	14	18					FEB-16	
8	Mainpuri - Alighar	D/C	400	186	218	199	181			FEB-16	
9	Mainpuri - Bara Ckt-I	S/C	765	375	889	564	269	0		FEB-16	
10	Mainpuri - Bara Ckt-II	S/C	765	375	883	702	412	10		FEB-15	
11	Mainpuri - Unnao (Quad)	S/C	765	188	449	355	249	0		FEB-16	
12	Rewa Road - Karchana	D/C	400	58	102					FEB-16	Karchana gantry not defined.
13	Rewa Road - Meza	D/C	400	68	91	91	91	68		FEB-16	Completed
14	Tanda - Gonda line	D/C	400	188	91	86	54	0		FEB-16	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TALCHER TRANSMISSION CO. LTD. (TTCL)

1	Behrampur - Gazuwaka	D/C	400	290					OCT-12	SEP-13	
2	Talcher II - Behrampur	D/C	400	220					OCT-12	SEP-13	
3	Talcher II - Rourkela	D/C	400	161					OCT-12	SEP-13	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearences particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TEESTA URJA LTD. (TUL)

1	Teesta III - Kishanganj	D/C	400	424	569	393	364	160		MAR-16	Stage-II clearance for WB portion is pending. Kishanganj S/S of PGCIL is expected to commission by Dec.15.
2	Teesta III - Rangpo line	D/C	400	72	98	92	91	26		DEC-15	Work in progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TORRENT POWER LTD (TOR. POW. (UNOSUGEN))

1	DGEN - Vadodara	D/C	400								Bidding is Process, RFQ has been issued
2	DGEN TPS - Bharuch/Dahej Pooling Station	D/C	400								.
3	Navseri - Bhasten	D/C	220								Bidding is Process, RFQ has been issued
4	Sandila TPP - ATS not defin	D/C	400								
5	Solapur NTPC - Pune (PG), Quad	D/C	400	500							.
6	Solapur NTPC - Solapur (PG)	D/C	400	40							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

VANDANA VIDYUT LTD. (VVL)

1	Dharmajay-Korba Polling Station	D/C	220	64					APR-13	Work yet to start.	
---	---------------------------------	-----	-----	----	--	--	--	--	--------	--------------------	--

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

VEMAGIRI TRANSMISSION SYSTEM LIMITED (VTSL)

1	Khammam - Hyderabad line -I	D/C	765	410					APR-15		Bidding process to be taken up
2	Vemagiri Pooling Station - Khammam line -I	D/C	765	455					APR-15		Bidding process to be taken up

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

VISA POWER LTD (VISA)

1	Visa Power TPP - Raigarh Pooling Station	D/C	400	26	37	33	26	0	JUN-15	Work is under Construction.
---	--	-----	-----	----	----	----	----	---	--------	-----------------------------

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

WESTERN U.P. POWER TRANSMISSION CO. LTD. (WUPPTCL)

1	Ataur-Indirapuram	D/C	400	15	58	3	0	0	MAR-15	Approval u/s 164 received
2	Greater Noida-Noida (Sec -148)	D/C	400	46	132	20	7	0	DEC-15	Approval u/s 164 received
3	Greater Noida-Sikandrabad	D/C	400	17	53	53	53	0	OCT-15	Approval u/s 164 received
4	Hapur-Ataur	D/C	400	53	152	118	53	0	DEC-15	Approval u/s 164 received
5	Hapur-Greater Noida	S/C	765	66	184	149	32	0	DEC-15	
6	Hapur-dasna	D/C	400	14	44	12	0	0	OCT-15	Approval u/s 164 received
7	LILO of Meerut -Agra at Greater Noida	S/C	765	9	35	35	35	0	SEP-15	
8	LILO of Moradabad-Muradnagar at Hapur	D/C	400	2	7	7	0	0	SEP-15	Approval u/s 164 received
9	LILO of Muradnagar -Muzzafarnagar at Ataur	D/C	400	15	48	15	0	0	OCT-15	Approval u/s 164 received
10	LILO of Rishikesh -Kashipur at Nehtaur (Bijnor)	D/C	400	15	44	0	0	0	DEC-15	Approval u/s 164 yet received
11	Mainpuri-Greater Noida	S/C	765	180	494	494	190	171	AUG-15	
12	Mainpuri-Hapur	S/C	765	217	599	582	383	0	OCT-15	