

Name of Transmission Lines	Ckts (S/C & D/C)	Voltage Level	Total Length CKM	Target date	Apr16		May16		Jun16		Qtr-1		Jul16		Aug16		Sept16		Qtr-2		Oct-16		Nov-16		Dec-16		Qtr-3		Jan-17		Feb-17		Mar-17		Qtr-4		Target	Achievement	RFD	NRFD	800kv	765kv	400 kV	220 kV	Programmed	Achieved
					(T)	(A)	(T)	(A)	(T)	(A)	(T)	(A)	(T)	(A)	(T)	(A)	(T)	(A)	(T)	(A)	(T)	(A)	(T)	(A)	(T)	(A)	(T)	(A)	(T)	(A)	(T)	(A)	(T)	(A)	(T)	(A)										
GRAND TOTAL(A+B+C)			23384		1078	1080	332	0	6222	0	7632	1080	4550	0	2729	0	1314	0	8593	0	881	0	924	0	3021	0	4826	0	1019	0	446	0	868	0	2333	0	23384	1080	406	674	0	284	386	410	6000	2100

Achievement 1078 1080 100.2 % 23384 1080 4.618543 %

Inter-Regional Tr. Lines
 Non-RFD Tr. Lines

	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (MVA)	Capacity to be added	Target date	Apr16		May16		Jun16		Qtr-1		Jul16		Aug16		Sept16		Qtr-2		Oct-16		Nov-16		Dec-16		Qtr-3		Jan-17		Feb-17		Mar-17		Qtr-4		Target	Achievement	RFD	NRFD	800kv	765kv	400 kV	220 kV								
						(T)	(A)	(T)	(A)	(T)	(A)	(T)	(A)	(T)	(A)	(T)	(A)	(T)	(A)	(T)	(A)	(T)	(A)	(T)	(A)	(T)	(A)	(T)	(A)	(T)	(A)	(T)	(A)	(T)	(A)	(T)	(A)																
	Mainpuri S/S	765/400	2000	2000	JUL-16							0	0	2000							2000	0														0	0	2000	0														
WUPPTCL												0	0								0	0																															
	Indirapuram GIS	400/220	2x500	1000	MAY-16			1000				1000	0								0	0																	1000	0													
	Sikandrabad AIS	400/220	2x500	1000	MAY-16		500	1000				1000	500								0	0																		1000	500	500				500							
	Greater Noida AIS (ICT-2)	765/400					1500						1500																																								
PS TOTAL(C)												4000	0	0	2000	2000	0	0	0	0	2000	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	4000	2000	500	1500	0	1500	500	0						
GRAND TOTAL(A+B+C)												45188	0	2190	4265	4830	0	10885	0	17905	4265	4950	0	5305	0	2195	0	12450	0	3268	0	630	0	3710	0	7608	0	1020	0	4390	0	1815	0	7225	0	45188	4265	820	3445	0	1500	1185	1580

Achievement 2190 4265 194.749 % 45188 4265 9.438346 %

Non-RFD Substations