

Hydro Capacity addition Programme for 2018-19

Sl. No.	Particular	Unit Nos.	Cap. (MW)	Commissioning As programmed	Commissioning Actual(A)/ Anticipated	COD As programmed	COD Actual(A)/ Anticipated	Remarks
A.	Central Sector							
1	Pare NEEPCO, Arunachal Pradesh 2x55=110 MW	Unit # 1 Unit # 2	55 55	May 18 May 18	24.05.2018 16.05.2018	June 18 June 18	28.05.2018 21.05.2018	Comm.
2	Kameng * NEEPCO, Arunachal Pradesh 4x150=600 MW	Unit # 1 Unit # 2 Unit # 3 Unit # 4	150 150 150 150	2018-19 2018-19 2018-19 2018-19	Mar,19 Mar,19 2019-20 2019-20	2018-19 2018-19 2018-19 2018-19	Mar,19 Mar,19 2019-20 2019-20	-Slow progress of rectification works
	Sub- total (A):		710 MW		110 MW		110 MW	
B.	State Sector							
3	Uhl - III BVPCL, H.P. 3x33.33=100 MW	Unit #1 Unit # 2 Unit # 3	33.33 33.33 33.33	Aug. 18 Aug.18 Sep.18	May.19 Jun.19 Jul. 19 (Slipping to 2019-20)	Aug. 18 Aug.18 Sep.18	May.19 Jun.19 Jul. 19 (Slipping to 2019-20)	All works completed. During Hydro static pressure test of Penstock, some leakage in penstock was observed which is being attended.
4	Pulichintala TSGENCO,Te langana 4x30=120 MW	Unit # 4	30	Sept. 18	08.09.2018	Sept. 18	08.09.2018	Comm.
	Sub- total (B):		130				30 MW	
	Total (A+B)		840 MW		140 MW		140 MW	