

## Expected synchronization/commissioning (Full load)/COD details of Thermal Power Projects (Beyond list of 78000 MW)

S. No.	Project name/ Unit No.	Implementing Agency	Synchronisation	Full load	COD
1.	Chandrapur TPS Extn. Unit-8 (500 MW)	MSPGCL	12/2014	03/2015	04/2015
2.	Chandrapur TPS Extn. Unit-9 (500 MW)	MSPGCL	05/2015	07/2015	08/2015
3.	Parli TPP, Unit-8 (250 MW)	MSPGCL	02/2015	03/2015	04/2015
4.	Koradi TPP, Unit-8 (660 MW)	MSPGCL	02/2015	03/2015	05/2015
5.	Koradi TPP, Unit-9 (660 MW)	MSPGCL	05/2015	06/2015	08/2015
6.	Koradi TPP, Unit-10 (660 MW)	MSPGCL	01/2016	02/2016	03/2016
7.	Amravati TPP Ph-II, Unit-1 (270 MW)	Rattan India Power Ltd.	02/2019	02/2019	02/2019
8.	Amravati TPP Ph-II, Unit-2 (270 MW)	Rattan India Power Ltd.	06/2019	06/2019	06/2019
9.	Amravati TPP Ph-II, Unit-3 (270 MW)	Rattan India Power Ltd.	08/2019	08/2019	08/2019
10.	Amravati TPP Ph-II, Unit-4 (270 MW)	Rattan India Power Ltd.	10/2019	10/2019	10/2019
11.	Amravati TPP Ph-II, Unit-5 (270 MW)	Rattan India Power Ltd.	12/2019	12/2019	12/2019
12.	Nashik TPP Ph-I Unit-5 (270 MW)	Rattan India Power Ltd.	03/2017	03/2017	03/2017
13.	Nashik TPP Ph-II Unit-1 (270 MW)	Rattan India Power Ltd.	02/2019	02/2019	02/2019
14.	Nashik TPP Ph-II Unit-2 (270 MW)	Rattan India Power Ltd.	06/2019	06/2019	06/2019
15.	Nashik TPP Ph-II Unit-3 (270 MW)	Rattan India Power Ltd.	08/2019	08/2019	08/2019
16.	Nashik TPP Ph-II Unit-4 (270 MW)	Rattan India Power Ltd.	10/2019	10/2019	10/2019
17.	Nashik TPP Ph-II Unit-5 (270 MW)	Rattan India Power Ltd.	12/2019	12/2019	12/2019
18.	Lanco Vidarbha TPP Unit-1 (660 MW)	M/s. Lanco Vidarbha Thermal Power Ltd.,	12/2016	03/2017	06/2017
19.	Lanco Vidarbha TPP Unit-2 (660 MW)	M/s. Lanco Vidarbha Thermal Power Ltd.,	03/2016	06/2017	09/2017
20.	Wanakbori TPS Extn. Unit-8, (800 MW)	GSECL	07/2018	08/2018	10/2018
21.	Rayalaseema TPP St.IV Unit-6	APGENCO	10/2016	11/2016	12/2016
22.	Bhavanpadu TPP U-1 (660 MW)	East Coast Energy Pvt Ltd.,	08/2016	09/2016	10/2016
23.	Bhavanpadu TPP U-2 (660 MW)	East Coast Energy Pvt Ltd.,	11/2016	12/2016	01/2017

S. No.	Project name/ Unit No.	Implementing Agency	Synchronisation	Full load	COD
24.	Simhapuri TPP U-4 (150 MW)	Simhapuri Energy	30.12.2014	01/2015	01/2015
25.	NCC TPP Unit-1 (660 MW)	NCC PPL	11/2015	11/2015	01/2016
26.	NCC TPP Unit-2 (660 MW)	NCC PPL	02/2016	02/2016	04/2016
27.	Thaminapatanam (Meenakshi Power), U-4 (350 MW)	Meenakshi Energy Pvt. Ltd.	08/2016	09/2016	10/2016
28.	Lalitpur, Unit-1	LPGCL	03/2015	03/2015	04/2015
29.	Lalitpur, Unit-2	LPGCL	06/2015	07/2015	07/2015
30.	Lalitpur, Unit-3	LPGCL	11/2015	12/2015	12/2015
31.	Binjkote TPP unit-3 (300MW)	SKS POWER (CHHATTISHAGH) LIMITED	10/2017	12/2017	01/2018
32.	Binjkote TPP unit-4 (300MW)	SKS POWER GENERATION (CHHATTISHAGH) LIMITED	12/2017	02/2018	03/2018
33.	Singhitarai TPP Unit-1 (600 MW)	ATHENA CHATTISHGARH POWER LIMITED	08/2015	09/2015	12/2015
34.	Singhitarai TPP Unit-2 (600 MW)	ATHENA CHATTISHGARH POWER LIMITED	11/2015	12/2015	03/2016
35.	Niwari TPP, Unit-2 (45MW)	BLA Power P. Ltd.,	02/2015	02/2015	03/2015
36.	Shri Singaji TPP, Unit-2 (600 MW)	M.P. Power Generating Co. Ltd.,	10/2014(A)	10/2014(A)	28/12/2014 *
37.	Raikheda TPP (685 MW)Unit-1	M/s. GMR (Chhattisgarh) Energy Ltd.,	02.10.14 (A)	12/2014	02/2015
38.	Raikheda TPP (685 MW)Unit-2	M/s. GMR (Chhattisgarh) Energy Ltd.,	02/2015	03/2015	05/2015
39.	Deveri TPP (Visa TPP Raigarh) U-1 (600 MW)	M/s. Visa Power Ltd.,	-	-	03/2017
40.	Lanco Babandh Unit-2 (660 MW)	M/s. Lanco	11/2016	01/2017	02/2017
41.	Bongaigaon,U#3 250 MW	NTPC	07/2016	08/2016	01/2017
42.	BRBCL(Nabhinagar),U#3 250 MW	NTPC JV	06/2016	09/2016	12/2016
43.	BRBCL (Nabhinagar),U#4 250 MW	NTPC JV	05/2017	06/2017	12/2017
44.	Barh-I,U#2 660MW	NTPC	10/2016	12/2016	04/2017
45.	Barh-I,U#3 660MW	NTPC	01/2018	03/2018	07/2018
46.	Mouda-II,U#3 660MW	NTPC	01/2016	03/2016	05/2016
47.	Mouda-II,U#4 660MW	NTPC	07/2016	09/2016	11/2016
48.	Solapur,U#1 660MW	NTPC	04/2016	05/2016	07/2016
49.	Solapur,U#2 660MW	NTPC	09/2016	11/2016	01/2017

S. No.	Project name/ Unit No.	Implementing Agency	Synchronisation	Full load	COD
50.	Meja,U#1 660MW	NTPC JV	04/2016	06/2016	08/2016
51.	Meja,U#2 660MW	NTPC JV	05/2017	06/2017	07/2017
52.	NPGCPL(New Nabhinagar),U#1 660MW	NTPC JV	11/2016	01/2017	05/2017
53.	NPGCPL(New Nabhinagar),U#2 660MW	NTPC JV	05/2017	07/2017	11/2017
54.	NPGCPL(New Nabhinagar),U#3 660MW	NTPC JV	11/2017	01/2018	05/2018
55.	North Karanpura,U#1 660MW	NTPC	12/2017	02/2018	06/2018
56.	North Karanpura, U#2 660MW	NTPC	06/2018	08/2018	12/2018
57.	North Karanpura, U#3 660MW	NTPC	12/2018	02/2019	06/2019
58.	Mutiara TPP U-1 (600 MW)	Coastal Energen Pvt. Ltd.,	07.09.14(A)	02.12.14(A)	02/2015
59.	Mutiara TPP U-2 (600 MW)	Coastal Energen Pvt. Ltd.,	06/2015	07/2015	08/2015
60.	Tuticorin (Madras) TPP (660 MW) U-1	Indbarath Power Ltd.,	12/2016	12/2016	07/2017
61.	Bellary TPP (1x700 MW) U-3	KPCL	09/2015	09/2015	11/2015
62.	Yermarus TPP, Unit-1 (800 MW)	KPCL	10/2015	11/2015	12/2015
63.	Yermarus TPP, Unit-2 (800 MW)	KPCL	12/2015	01/2016	02/2016
64.	Chhabra TPP Unit-4 (250 MW)	RRVUNL	23.04.2014	30.06.2014	30.12.2014 *
65.	Chhabra SC TPP Unit-5 (660 MW)	RRVUNL	06/2016	09/2016	12/2016
66.	Kalisindh TPP U-2 (600 MW)	RRVUNL	01/2015	01/2015	02/2015
67.	Suratgarh SC TPP Unit-7 (660 MW)	RRVUNL	06/2016	09/2016	12/2016
68.	Suratgarh SC TPP Unit-8 (660 MW)	RRVUNL	09/2016	12/2016	03/2017
69.	Tori TPP Unit-1(600 MW)	Essar Power (Jharkhand) Ltd.,	08/2016	09/2016	10/2016
70.	Tori TPP Unit-2 (600 MW)	Essar Power (Jharkhand) Ltd.,	12/2016	01/2017	01/2017
71.	Kakatiya TPP (600 MW)	TSGENCO	11/2015	12/2015	03/2016
72.	Singareni TPP Unit-1 (600 MW)	Singareni Collieries Co. Ltd.,	11/2015	11/2015	12/2015
73.	Singareni TPP Unit-2 (600 MW)	Singareni Collieries Co. Ltd.,	01/2016	01/2016	02/2016
74.	Matashri Usha TPP PH-II U-3 (270 MW)	Corporate Power Ltd.,	#	#	#
75.	Matashri Usha TPP PH-II U-4 (270 MW)	Corporate Power Ltd.,	#	#	#
76.	Goindwalsaheb, Unit-1 (270MW)	GVK	06.07.2013 (A)	@	@
77.	Goindwalsaheb Unit-2 (270MW)	GVK	04.03.14 (A)	NA	NA
78.	Raghunathpur Ph-II U-1 (660 MW)	DVC	03/2018	05/2018	07/2018
79.	Raghunathpur Ph-II U-2 (660 MW)	DVC	09/2018	11/2018	01/2019

S. No.	Project name/ Unit No.	Implementing Agency	Synchronisation	Full load	COD
80.	Barauni U-2 (250 MW)	BSPGCL	905/2015	11/2015	06/2016
81.	Barauni U-2 (250 MW)	BSPGCL	05/2016	05/2016	08/2016
82.	Sagardighi U-3 (500MW)	WBPDC	04/2015	09/2015	09/2015
83.	Sagardighi U-4 (500MW)	WBPDC	10/2015	03/2016	03/2016
84.	Jas Infra U-2 (660 MW)	Jas Infrastructure & Power Ltd.	#	#	#
85.	Jas Infra U-2 (660 MW)	Jas Infrastructure & Power Ltd.	#	#	#
86.	Jas Infra U-3 (660 MW)	Jas Infrastructure & Power Ltd.	#	#	#
87.	Jas Infra U-4 (660 MW)	Jas Infrastructure & Power Ltd.	#	#	#
88.	Akaltara U-4 (600 MW)	KSK Mahanadi Power Company Ltd.	02/2016	03/2016	04/2016
89.	Akaltara U-5 (600 MW)	KSK Mahanadi Power Company Ltd.	05/2016	06/2016	07/2016
90.	Akaltara U-6 (600 MW)	KSK Mahanadi Power Company Ltd.	01/2017	02/2017	03/2017
91.	Swastik U-1 (25 MW)	ACB India Ltd.	02/2015	02/2015	03/2015
92.	Tamnar (Raigarh) U-3 (660W)	Jindal Power Ltd.	31.03.2014 (A)	07/1/2015 (A)	02/2015
93.	Tamnar (Raigarh) U-4 660W)	Jindal Power Ltd.	05/2015	05/2015	06/2015
94.	Mahan U-2 (600 MW)	Essar Power Ltd.	03/2015	03/2015	03/2015
95.	Nigri U-2 (660 MW)	Jaiprakash Power Ventures Ltd.	01/2015	02/2015	03/2015
96.	Gorgi U-1 (660 MW)	DB Power Ltd.	09/2018	09/2018	10/2018 &
97.	Seoni U-1 (600 MW)	Avantha Power And Infrastructure Ltd.	07/2015	08/2015	12/2015
98.	KVK Nilachal U-2(350 MW)	KVK Nilachal Power	12/2017	02/2018	03/2018
99.	KVK Nilachal U-3(350 MW)	KVK Nilachal Power	03/2018	05/2018	06/2018
100	Malibrahmani U-1 (525 MW)	Monnet Ispat	05/2015	06/2015	06/2015
101	Malibrahmani U-2 ( 525 MW)	Monnet Ispat	08/2015	09/2015	09/2015
102	Durgapur TPS Extn U-8 (250 MW)	DPL		30.03.14 (A)	01.10.2014 *
103	Niwari TPP U-1 (45 MW)	BLA Power		10.12.13 (A)	
104	Nigri STPP U-1 (660 MW)	Jaiprakash Power Ventures Ltd.	07.05.2014 (A)		01.09.2014 *

\* COD declared by the project authority. Yet to be certified by CEA.

# COD uncertain since work is held up at site.

@ COD uncertain due to cancellation of coal block.

& Order for main plant equipment is yet to be placed. Only LOI was placed on BHEL.

II. The COD dates of the following projects of have not been given by the NTPC. The dates has been taken from the progress reports furnished to CEA by NTPC

S. No.	Project name/ Unit No.	Implementing Agency	Synchronisation	Full load	COD
1.	Barh-II, U-5 (660 MW)	NTPC	01/2015	03/2015	06/2015
2.	Kudgi STPP, U-1 (800 MW)	NTPC	02/2016	03/2016	07/2016
3.	Kudgi STPP, U-2 (800 MW)	NTPC	08/2016	09/2016	01/2017
4.	Kudgi STPP, U-3 (800 MW)	NTPC	04/2017	05/2017	09/2017
5.	Unchahar STPP, U-6 (500 MW)	NTPC	12/2016	12/2016	01/2017
6.	Lara STPP, U-1 (800MW)	NTPC	10/2016	12/2016	04/2017
7.	Lara STPP, U-2 (800MW)	NTPC	04/2017	06/2017	10/2017
8.	Gadarwara STPP U-1 (800 MW)	NTPC	03/2017	06/2017	10/2017
9.	Gadarwara STPP U-2 (800 MW)	NTPC	09/2017	12/2017	04/2018
10.	Vindhyachal STPP U-13 (500 MW)	NTPC	08/2015	08/2015	10/2015
11.	Darlipalli STPP U-1 (800 MW)	NTPC	12/2017	02/2018	06/2018
12.	Darlipalli STPP U-2 (800 MW)	NTPC	04/2018	06/2018	08/2018
13.	Tanda STPP Ph-II, U-1 (660 MW)	NTPC	07/2018	09/2018	01/2019
14.	Tanda STPP Ph-II, U-2 (660 MW)	NTPC	01/2019	03/2019	07/2019