

**Annexure-IV(b)****List of Hydro projects (above 25 MW) for which construction is held up**

<b>Sl. No.</b>	<b>Name of Project / Installed Capacity</b>	<b>Unit No.</b>	<b>State/District Implementing Agency</b>	<b>Capacity (MW)</b>	<b>Likely Commissioning*</b>	<b>Reason /Present status</b>
<b>Central Sector</b>						
1	<b>Lata Tapovan 3x57= 171 MW</b>	U-1 to U-3	Uttarakhand/Chamoli/NTPC	171	2025-26	Subsequent to the Uttarakhand disaster in June, 2013, Hon'ble Supreme Court gave the judgment on 13.08.2013 that "MoEF as well as State of Uttarakhand not to grant any further environmental clearance or forest clearance for any hydroelectric power project in the State of Uttarakhand, until further orders". Therefore, the construction work stopped. The matter is sub-judice.
2	<b>Rangit-IV 3x40= 120 MW</b>	U-1 to U-3	Sikkim/West Sikkim/NHPC	120	2025-26	Project was stalled since October, 2013 due to funds constraints with the developer. The project is under NCLT process since 9th April, 2019. NHPC submitted EOI on 08.07.2019 and was shortlisted under final list of Prospective Resolution Applicants on dated 23.08.2019. The Resolution Plan submitted by NHPC on 04.12.2019. The Resolution Plan Approval Application was listed for hearing on 17.02.2020 before NCLT, Hyderabad ("Tribunal"). Final hearing was held on 31.07.2020. The project has been awarded to NHPC. PIB/CCEA is under process.
3	<b>Ratle 4x205+1x30= 850 MW</b>	U-1 to U-5	Jammu & Kashmir/Kishtwar/JV of Govt. of UT of J&K and NHPC	850	2025-26	Project was stalled since 11.07.2014 due to various issues viz. R&R issues, Local issues, Law & order problem etc. Earlier, it was under execution by private sector developer and some works already have been done. There is no progress since 11th July, 2014. JV of Govt. of UT of J&K and NHPC has been formed. CCEA clearance received. Award of works is to be done.
	<b>Sub-Total(Central)</b>			<b>1141</b>		
<b>State Sector</b>						
4	<b>Koyna Left Bank PSS 2x40= 80 MW</b>	U-1 to U-2	Maharashtra/Satara/WRD, Gov. of Mah.	80	2025-26	Project stalled since July, 2015. The current expenditure on the project has already reached to almost original administrative approved cost level. Proposal for revival of the project is submitted to the Govt. of Maharashtra.

5	<b>Lower Kalnai</b> <b>2x24= 48 MW</b>	U-1 to U-2	J&K/Kishtwar/JKSP DC	48	2025-26	Works on all fronts at Dam and Power House site are stalled since 24.01.2018 due to payment dispute with subcontractors and due to non-settlement of extension of time of the contract by the JKSPDC. The contract with M/s. Coastal Projects Ltd. has been terminated and re-tendering for selection of EPC contractor is under process.
6	<b>Polavaram</b> <b>12x80= 960 MW</b>	U-1 to U-12	Andhra Pradesh/East & West Godavari/ APGENCO/ Irr. Deptt., A.P.	960	2023-25	Works stalled since 19.07.2019 as APGENCO asked contractor (NECL) to stop all works and termination of contract issued on 14.08.2019. Now works are being taken up as legal hurdles got cleared on 14.12.2020 and works are yet to be started. The writ petition filed by MECL was disposed by Hon'ble High Court against MECL on 14.12.2020.
	<b>Sub-Total (State)</b>			<b>1088</b>		
<b>Private Sector</b>						
7	<b>Maheshwar</b> <b>10x40= 400 MW</b>	U-1 to U-10	Madhya Pradesh/Khargone & Khandwa/SMHPCL	400	2023-24	Works suspended since Nov-11 due to cash flow problem with developer. M.P. Power Management Company Ltd. has terminated the Power Purchase Agreement with SMHPCL on 18.04.2020.

8	<b>Panan</b> <b>4x75= 300 MW</b>	U-1 to U-4	Sikkim/North Sikkim/Himgiri Hydro Energy Pvt. Ltd.	300	2025-26	Issue of construction of bridge on Mantham Lake for accessibility of site is under discussion with the State Govt of Sikkim.
9	<b>Tangnu Romai- I</b> <b>2x22= 44 MW</b>	U-1 to U-2	Himachal Pradesh/Shimla/Tan gnu Romai Power Generation	44	2024-25	Works are stalled since January, 2015 due to fund constraints with developer.
10	<b>Rangit-II</b> <b>2x33= 66 MW</b>	U-1 to U-2	Sikkim/West Sikkim/Sikkim Hydro Power Ltd.	66	2024-25	Works are stalled since December, 2017 due to funds constraints with developer. Project is in NCLT since 30.07.2020.
11	<b>Bhasmey</b> <b>2x25.5= 51 MW</b>	U-1 to U-2	Sikkim/East Sikkim/Gati Infrastructure	51	2024-25	Works are stalled since Sept., 2016 due to funds constraints with developer
12	<b>Phata Byung</b> <b>2x38= 76 MW</b>	U-1 to U-2	Uttarakhand/Rudrap rayag M/s Lanco	76	2025-26	Works stalled since July, 2017 due to Financial crunch with the contractor / developer. The company is undergoing a corporate insolvency resolution process initiated under IBC for resolution and revival of the project since June 2020. Under this process, the resolution professional appointed by the NCLT has initiated the process for inviting prospective investors for the project.
	<b>Sub-Total (Private)</b>			<b>937</b>		

	<b>Total</b>			<b>3166</b>		
--	--------------	--	--	-------------	--	--

\* Subject to re-start of works