



सत्यमेव जयते

भारत सरकार
Government of India
विद्युत मंत्रालय
Ministry of Power
केन्द्रीय विद्युत प्राधिकरण
Central Electricity Authority
विद्युत प्रणाली परियोजना प्रबोधन प्रभाग
Power System Project Monitoring Division

सं: केविप्रा / पीएस / पीएसपीएम /7/7/2019

दिनांक: 24/01/19

सेवा में,
(संलग्न सूची के अनुसार)

विषय: वित्त वर्ष 2019-20 के लिए आरएफडी के अंतर्गत आने वाली पारेषण लाइनों / सब-स्टेशनों के लक्ष्यों के अंतिम रूप देने के लिए बैठक।

Subject: Meeting to finalize the Result Framework Document (RFD) program for FY 2019-20

महोदय/महोदया,

Chief Engineer (PSPM), CEA will be taking a meeting to finalize RFD program for 2019-20. The schedule of the meeting along with under construction transmission projects (TL&SS), as available in PSPM division, is enclosed herewith. It is requested that same may please be examined and transmission projects (220kV and above), likely to be completed in 2019-20, may be forwarded to PSPM Division by 31st January 2019 so that the RFD program for 2019-20 can be discussed and finalized in the meeting scheduled in February 2019. The achievement of the RFD program 2018-19 will also be discussed in the meeting.

You are requested to kindly make it convenient to attend the meeting or depute the concerned senior level officer along with updated status of all substations/transmission lines which are likely to be commissioned during financial year 2019-20.

Kindly confirm your participation by sending email to ceapspm@gmail.com.

भवदीय/Yours faithfully,

(संजय जैन /Sanjay Jain)
निदेशक/ Director

| Date / Time / Venue of Meeting | Transmission Utility |
|--|-----------------------------|
| Date: 14.02.2019 Time: 11:00 AM Venue: Conference Room, 2nd Floor, CEA, Sewa Bhawan, R. K. Puram, New Delhi-110066 | PGCIL & DVC |
| Date: 14.02.2019 Time: 03:00 PM Venue: Conference Room, 2 nd Floor, CEA, Sewa Bhawan, R. K. Puram, New Delhi-110066 | Private Sector |

List of Addresses

| S.No. | Name of Utility | Address | Ph./FAX/ Email ID |
|-------|-----------------|--|---|
| 1. | PGCIL | Chairman & Managing Director, Powergrid Corporation of India Ltd., SAUDAMINI, Plot No.2, Sector-29, Gurgaon, Haryana-122001 | Ph: 0124- 2571800/2571900 Fax:01242571990/2571922/2571760/09810530571 Email: isjha@powergridindia.com |
| | | Executive Director(CMG) Powergrid Corporation of India Ltd., SAUDAMINI, Plot No.2, Sector-29, Gurgaon , Haryana-122001 | Ph: 0124 2571700-719 Fax: 95124 2571760/2571945/2571932 Email: s.k.sharma@powergridindia.com ajaiiku@hotmail.com |
| 3. | DVC | Chairman, Damodar Valley Corporation , DVC Towers, VIP Road, Kolkata-700054 | Ph: 033-23557935, 23556965 Fax: 033-23551252 Email: chairman@dvc.gov.in |
| | | Exec. Director (Systems), Damodar Valley Corporation, DVC Towers, VIP Road, Kolkata – 700 054 | Ph. (033)2355-7939 Fax (033)2355-4841() Email: mm.kumar@dvc.gov.in |
| 5. | SGL | Head - Corporate Affairs & Business Devpt. Sterlite Grid Limited The Mira Corporate Suite, Plot No. 1 & 2, C Block, 2nd Floor, Ishwar Nagar, Mathura Road, New Delhi 110 065 | Phone: 49962200 Mobile: 9310490976 Fax: 49962288 Email: tan.reddy@sterlite.com |
| 6. | APL | Sh L N Mishra, Head - Transmission Adani Power Limited, 7th Floor, Sambhav Building, Judges Bunglow Road, Bodakdev, Ahmedabad,Gujarat-380015 | Ph-079-25557134Fax:079-25557177 ln.mishra@adani.com |
| 7. | KPTL | Shri Saurabh Gupta, Sr. Vice President/ Head PPP Projects JMC Projects (India) Ltd Kalpatatru Power Transmission Limited B-21, Sec-58, Noida, UP-201301 | 0120-3372601(O) 09811826807 (M) mmohnot@kalpatarupower.com saurabh.gupta@kalpatarupower.com |
| 8. | EIPL | Sr. V.P. Essel Infra Projects Limited, 6th Floor, Plot No. 19, Film City, Sec-16 A, Gautam Buddha Nagar, Noida, U.P. -201301 | Email: amit.kumar1@infra.esselgroup.com Ph: 09953200475 |
| 9. | RPTL | CEO, Reliance Power Transmission Limited, 12th Floor, Building No. 10B, DLF Cyber City, Gurgaon , Haryana -122002 | Ph-0124-3917999 Fax: 0124 3917982 Email: alok.k.roy@relianceada.com |

REPORT INDICATING STATUS OF CONSTRUCTION OF SUB STATIONS (220 kV & ABOVE)

| Sl No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMVA) | Date of Award | Cummulative progress till date | | | | | Commissioning | |
|-------|----------------------|-----------------------|--------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|
| | | | | | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. |

DAMODAR VALLEY CORPORATION (DVC)

| | | | | | | | | | | | |
|---|--|---------|-------|--|-----|-----|----|----|--|--------|--------|
| 1 | DSTPS ICT-II S/s | 400/220 | 315 | | 100 | 100 | 50 | 50 | | FEB-17 | MAR-19 |
| 2 | Burdwan GIS along with associated line bays at Parulia S/s | 220/132 | 2x160 | | 100 | 0 | 0 | 0 | | | |
| 3 | Dhanbad (Auto-Xmer) | 220/132 | 320 | | 100 | 80 | 40 | 40 | | SEP-18 | MAR-19 |
| 4 | Jamshedpur(Auto Xmer- Replacement) | 220/132 | 160 | | 100 | 80 | 80 | 80 | | | |

POWERGRID (Consultancy Work) (PGCONSULTANCY)

| | | | | | | | | | | | |
|---|-----------------------------------|-------|---|--|---|---|---|---|--|--------|--------|
| 1 | (Sikkim) Khamdong (New) S/S | 66/11 | 0 | | | 0 | 0 | 0 | | DEC-18 | MAY-19 |
| 2 | (Sikkim) Kumrek (New) S/S | 66/11 | 0 | | | 0 | 0 | 0 | | DEC-18 | MAY-19 |
| 3 | (Sikkim) Lachen (New) S/S | 66/11 | 0 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 4 | (Sikkim) Makha (New) S/S. | 66/11 | 0 | | | 0 | 0 | 0 | | DEC-18 | MAY-19 |
| 5 | (Sikkim) Mamring (Extn.) S/S | 66/11 | 0 | | | 0 | 0 | 0 | | DEC-18 | MAY-19 |
| 6 | (Sikkim) Mangan (Extn.) S/S | 66/11 | 0 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 7 | (Sikkim) Namchi (New) (Extn.) S/S | 66/11 | 0 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 8 | (Sikkim) Namchi (Old) (Extn.) S/S | 66/11 | 0 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 9 | (Sikkim) Namthang (New) S/S | 66/11 | 0 | | | 0 | 0 | 0 | | DEC-18 | MAY-19 |

| | | | | | | | | | | | |
|----|--------------------------------------|---------|---------|--|-----|----|----|---|--|--------|--------|
| 10 | (Sikkim) Pangthang (New) S/S | 66/11 | 0 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 11 | (Sikkim) Passingdong (New) S/S | 66/11 | 0 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 12 | (Sikkim) Pelling (Extn.) S/S | 66/11 | 0 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 13 | (Sikkim) Rellichu (New) S/S | 66/11 | 0 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 14 | (Sikkim) Richenpong (New) S/S | 66/11 | 0 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 15 | (Sikkim) Rohthak S/S | 66/11 | 0 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 16 | (Sikkim) Rorathang (New) S/S | 66/11 | 0 | | | 0 | 0 | 0 | | DEC-18 | MAY-19 |
| 17 | (Sikkim) Sichey (Extn.) S/S | 66/11 | 0 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 18 | (Sikkim) Sombaria (New) S/S | 66/11 | 0 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 19 | (Sikkim) Tadong (Extn.) S/S | 66/11 | 0 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 20 | (Sikkim) Temi (New) S/S | 66/11 | 0 | | | 0 | 0 | 0 | | DEC-18 | MAY-19 |
| 21 | (Sikkim) Namchi (Old) (Extn.) S/S | 66 | 0 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 22 | (J and K) Drass S/S | 220/66 | 4x16.67 | | 100 | 40 | 80 | 0 | | SEP-17 | MAY-17 |
| 23 | (J and K) Kargil S/S | 220/66 | 7x16.67 | | 0 | 0 | 0 | 0 | | SEP-17 | MAY-17 |
| 24 | (PMDP-Jammu) Chowadhi S/S | 220/33 | 160 | | 0 | 0 | 0 | 0 | | MAR-19 | NOV-19 |
| 25 | (PMDP-Jammu) Kathua-II (Ghatti) S/S | 220/33 | 160 | | 0 | 0 | 0 | 0 | | MAR-19 | NOV-19 |
| 26 | (PMDP-Jammu) Samba S/S | 220/33 | 160 | | 0 | 0 | 0 | 0 | | MAR-19 | NOV-19 |
| 27 | (PMDP-Kashmir) Batpora Tailbal (GIS) | 220/33 | 160 | | 0 | 0 | 0 | 0 | | MAR-19 | JAN-20 |
| 28 | (Assam) Amingaon (GIS) | 220/132 | 2x160 | | | 0 | 0 | 0 | | DEC-18 | |
| 29 | (Assam) Behiating (New Dibrugarh) | 220/132 | 2x100 | | 100 | 0 | 0 | 0 | | DEC-18 | MAR-19 |

| | | | | | | | | | | | |
|----|--|---------------|-------|--|-----|---|---|---|--|--------|--------|
| 30 | (Assam) Samaguri (Aug.) (2x160-2x50) | 220/132 | 220 | | 100 | 0 | 0 | 0 | | DEC-18 | MAR-19 |
| 31 | (MAGHALAYA) Mawngap (GIS) (Upgradation) | 220/132 | 2x160 | | 100 | 0 | 0 | 0 | | DEC-18 | APR-19 |
| 32 | (MAGHALAYA) New Shillong (GIS) | 220/132 | 2x160 | | 100 | 0 | 0 | 0 | | DEC-18 | APR-19 |
| 33 | (Nagaland) Kohima (New) S/S | 220/132 | 0 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 34 | (Sikkim) Legship Pool (New) S/S | 220/132 | 0 | | | 0 | 0 | 0 | | DEC-18 | MAY-19 |
| 35 | (Assam) Rangia (Extn.) | 220 | 0 | | 100 | 0 | 0 | 0 | | DEC-18 | NOV-18 |
| 36 | (Assam) Tinsukia (Extn.) | 220 | 0 | | 100 | 0 | 0 | 0 | | DEC-18 | NOV-18 |
| 37 | (MAGHALAYA) Byrnihat (Killing) AIS Substation Extension | 220 | 0 | | 100 | 0 | 0 | 0 | | DEC-18 | APR-19 |
| 38 | (Nagaland) Mokokchung (PG) (Extn.) S/S | 220 | 0 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 39 | (Sikkim) New Mellin (PG) GIS S/S (Extn.) | 220 | 0 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 40 | (Sikkim) Chungthang (New) S/S | 132/66/1 1 | 0 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 41 | (Sikkim) Samardong (New) S/S | 132/66/1 1 | 0 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 42 | (Sikkim) Singhik (New) S/s | 132/66/1 1 | 0 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 43 | (Sikkim) Namchi (New) S/S | 132/66 | 0 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 44 | (Sikkim) Parbing (New) S/S | 132/66 | 0 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 45 | (Sikkim) Dikchu pool (new) S/S | 132/33/1 1 | 100 | | | 0 | 0 | 0 | | DEC-18 | MAY-19 |
| 46 | (Tripura) Dharmanagar (Extn.) S/S | 132/33/1 1 | 0 | | 100 | 0 | 0 | 0 | | DEC-18 | NOV-19 |
| 47 | (Tripura) Rokhia (Extn.) S/S | 132/33/1 1 | 0 | | 100 | 0 | 0 | 0 | | DEC-18 | NOV-19 |
| 48 | (Arunachal Pradesh) Bameng S/S | 132/33 | 15 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 49 | (Arunachal Pradesh) Banderdewa S/S | 132/33 | 63 | | 0 | 0 | 0 | 0 | | DEC-18 | AUG-19 |
| 50 | (Arunachal Pradesh) Basar S/S | 132/33 | 15 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 51 | (Arunachal Pradesh) Changlang S/S | 132/33 | 15 | | 0 | 0 | 0 | 0 | | DEC-18 | OCT-19 |
| 52 | (Arunachal Pradesh) Dambuk S/S | 132/33 | 15 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 53 | (Arunachal Pradesh) Daporijo (Aug.) | 132/33 | 15 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 54 | (Arunachal Pradesh) Daporijo (Extn.) S/S | 132/33 | 0 | | 0 | 0 | 0 | 0 | | DEC-18 | |

| | | | | | | | | | | | |
|----|--|--------|--------|--|-----|---|---|---|--|--------|--------|
| 55 | (Arunachal Pradesh) Gerukhamukh S/S | 132/33 | 15 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 56 | (Arunachal Pradesh) Halaipani S/S | 132/33 | 15 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 57 | (Arunachal Pradesh) Holongi S/S | 132/33 | 20 | | 0 | 0 | 0 | 0 | | DEC-18 | AUG-19 |
| 58 | (Arunachal Pradesh) Jairampur S/S | 132/33 | 0 | | 0 | 0 | 0 | 0 | | DEC-18 | OCT-19 |
| 59 | (Arunachal Pradesh) Kambang S/S | 132/33 | 15 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 60 | (Arunachal Pradesh) Khonsa S/S | 132/33 | 15 | | 0 | 0 | 0 | 0 | | DEC-18 | OCT-19 |
| 61 | (Arunachal Pradesh) Koloriang S/S | 132/33 | 15 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 62 | (Arunachal Pradesh) Likabali S/S | 132/33 | 15 | | 100 | 0 | 0 | 0 | | DEC-18 | MAY-19 |
| 63 | (Arunachal Pradesh) Miao S/S | 132/33 | 15 | | 0 | 0 | 0 | 0 | | DEC-18 | OCT-19 |
| 64 | (Arunachal Pradesh) Naharlagun S/S | 132/33 | 63 | | 0 | 0 | 0 | 0 | | DEC-18 | AUG-19 |
| 65 | (Arunachal Pradesh) Niglok S/S | 132/33 | 63 | | 100 | 5 | 0 | 0 | | DEC-18 | MAY-18 |
| 66 | (Arunachal Pradesh) Palin S/S | 132/33 | 15 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 67 | (Arunachal Pradesh) Pasighat (New) (Napit) | 132/33 | 20 | | 100 | 0 | 0 | 0 | | DEC-18 | MAY-18 |
| 68 | (Arunachal Pradesh) Rilo S/S | 132/33 | 15 | | | 0 | 0 | 0 | | DEC-18 | MAY-18 |
| 69 | (Arunachal Pradesh) Sagali S/S | 132/33 | 15 | | 0 | 0 | 0 | 0 | | DEC-18 | AUG-19 |
| 70 | (Arunachal Pradesh) Seijosa S/S | 132/33 | 15 | | | 0 | 0 | 0 | | DEC-18 | MAY-18 |
| 71 | (Arunachal Pradesh) Seppa S/S | 132/33 | 15 | | | 0 | 0 | 0 | | DEC-18 | MAY-18 |
| 72 | (Arunachal Pradesh) Yingkiong S/S | 132/33 | 15 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 73 | (Arunachal Pradesh) Ziro (New) S/S | 132/33 | 15 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 74 | (Assam) Chapakhowa (New) S/S | 132/33 | 4x8.33 | | 100 | 0 | 0 | 0 | | DEC-18 | MAR-19 |
| 75 | (Assam) Dhaligaon (Aug.) (2x50-2x25) | 132/33 | 50 | | 100 | 0 | 0 | 0 | | DEC-18 | MAR-19 |
| 76 | (Assam) Guwahati Medical College (GIS) | 132/33 | 2x50 | | 100 | 0 | 0 | 0 | | DEC-18 | MAR-19 |
| 77 | (Assam) Hazo (New) S/S | 132/33 | 2x31.5 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 78 | (Assam) Paltan Bazar (GIS) | 132/33 | 2x50 | | 100 | 0 | 0 | 0 | | DEC-18 | MAR-19 |
| 79 | (Assam) Samaguri (Aug.) (1x40-1x16) | 132/33 | 25 | | 100 | 0 | 0 | 0 | | DEC-18 | MAR-19 |
| 80 | (Assam) Sarupathar (new) S/S | 132/33 | 2x25 | | 0 | 0 | 0 | 0 | | DEC-18 | MAR-19 |
| 81 | (Assam) Silapathar (New) S/S | 132/33 | 2x31.5 | | 100 | 0 | 0 | 0 | | DEC-18 | MAR-19 |

| | | | | | | | | | | | |
|-----|---|--------|--------|--|-----|---|---|---|--|--------|--------|
| 82 | (Assam) Tangla (New) S/S | 132/33 | 2x31.5 | | 100 | 0 | 0 | 0 | | DEC-18 | |
| 83 | (Assam) Teok S/S | 132/33 | 2x31.5 | | 100 | 0 | 0 | 0 | | DEC-18 | MAR-19 |
| 84 | (Assam) Tezpur (New) S/S | 132/33 | 2x50 | | 100 | 0 | 0 | 0 | | DEC-18 | MAR-19 |
| 85 | (MAGHALAYA) Mynkre S/S | 132/33 | 2x50 | | 100 | 0 | 0 | 0 | | DEC-18 | APR-19 |
| 86 | (MAGHALAYA) New Shillong (GIS) | 132/33 | 2x50 | | 0 | 0 | 0 | 0 | | APR-19 | |
| 87 | (MAGHALAYA) Phulbari S/s | 132/33 | 2x50 | | 100 | 0 | 0 | 0 | | DEC-18 | APR-19 |
| 88 | (Manipur) Gamphajol (new) S/S | 132/33 | 40 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 89 | (Manipur) Jiribam (Aug.) (2nd Trans.) | 132/33 | 20 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 90 | (Manipur) Kongba (3rd Addl.) | 132/33 | 20 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 91 | (Manipur) Kongba (Extn.) S/S | 132/33 | 0 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 92 | (Manipur) Ningthoukhong 2nd (Aug.) | 132/33 | 20 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 93 | (Manipur) Tamenglong (New) S/S | 132/33 | 0 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 94 | (Manipur) Thoubal (Extn.) S/S | 132/33 | 0 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 95 | (Manipur) Ukhrul (Aug.) S/S | 132/33 | 0 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 96 | (Mizoram) Lunglei (Aug.) (2x25-2x12.5) | 132/33 | 25 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 97 | (Mizoram) Lungsan S/S | 132/33 | 25 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 98 | (Mizoram) Marpara (new) S/S | 132/33 | 0 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 99 | (Mizoram) W. Phaileng (New) S/S | 132/33 | 26 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 100 | (Nagaland) Longleng S/s | 132/33 | 20 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 101 | (Nagaland) Longnak (Mongkolemba Junction) S/S | 132/33 | 2x25 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 102 | (Nagaland) Pfutsero (New) S/S | 132/33 | 2x25 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 103 | (Nagaland) Secretariat Complex Kohima (New) S/S | 132/33 | 2x25 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 104 | (Nagaland) Zunheboto (New) S/S | 132/33 | 2x25 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 105 | (PMDP -Kashmir) Khanyar (GIS) | 132/33 | 100 | | 0 | 0 | 0 | 0 | | MAR-20 | JAN-20 |
| 106 | (Tripura) Amarpur (new) S/S | 132/33 | 2x31.5 | | 100 | 0 | 0 | 0 | | DEC-18 | NOV-19 |

| | | | | | | | | | | | |
|-----|---|--------|--------|--|-----|---|---|---|--|--------|--------|
| 107 | (Tripura) Ambassa (Aug.) S/S | 132/33 | 31.5 | | 100 | 0 | 0 | 0 | | DEC-18 | NOV-19 |
| 108 | (Tripura) Bagafa (New) S/S | 132/33 | 2x50 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 109 | (Tripura) Belonia (New) S/S | 132/33 | 2x50 | | 100 | 0 | 0 | 0 | | DEC-18 | NOV-19 |
| 110 | (Tripura) Dhalabil (Khowai) (Aug.) S/S | 132/33 | 2x31.5 | | 100 | 0 | 0 | 0 | | DEC-18 | NOV-19 |
| 111 | (Tripura) Gokulnagar (New) S/S | 132/33 | 2x50 | | 100 | 0 | 0 | 0 | | DEC-18 | NOV-19 |
| 112 | (Tripura) Jirania (Aug.) (1x31.5 - 1x10) | 132/33 | 23 | | 100 | 0 | 0 | 0 | | DEC-18 | NOV-19 |
| 113 | (Tripura) Kailasahar S/S | 132/33 | 2x50 | | 100 | 0 | 0 | 0 | | DEC-18 | NOV-19 |
| 114 | (Tripura) Manu (new) S/S | 132/33 | 2x50 | | 100 | 0 | 0 | 0 | | DEC-18 | NOV-19 |
| 115 | (Tripura) Mohonpur (Hezamara) (New) S/S | 132/33 | 2x31.5 | | 100 | 0 | 0 | 0 | | DEC-18 | NOV-19 |
| 116 | (Tripura) Rabindra Nagar Plus | 132/33 | 2x50 | | 100 | 0 | 0 | 0 | | DEC-18 | NOV-19 |
| 117 | (Tripura) Sabroom (New) S/S | 132/33 | 2x31.5 | | 100 | 0 | 0 | 0 | | DEC-18 | NOV-19 |
| 118 | (Tripura) Satchand (New) S/S | 132/33 | 2x31.5 | | 100 | 0 | 0 | 0 | | DEC-18 | NOV-19 |
| 119 | (Tripura) Udaipur (Aug.) S/S | 132/33 | 2x50 | | 100 | 0 | 0 | 0 | | DEC-18 | NOV-19 |
| 120 | (Arunachal Pradeesh) Khupi (Extn.) S/S | 132 | 0 | | 100 | 0 | 0 | 0 | | DEC-18 | MAY-18 |
| 121 | (Arunachal Pradesh) Along (Extn.) S/S | 132 | 0 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 122 | (Arunachal Pradesh) Chimpu (Itanagar) (Extn.) | 132 | 0 | | 0 | 0 | 0 | 0 | | DEC-18 | AUG-19 |
| 123 | (Arunachal Pradesh) Deomali (Extn.) S/S | 132 | 0 | | 0 | 0 | 0 | 0 | | DEC-18 | OCT-19 |
| 124 | (Arunachal Pradesh) Namsai (PG) (Extn.) S/S | 132 | 0 | | 0 | 0 | 0 | 0 | | DEC-18 | OCT-19 |
| 125 | (Arunachal Pradesh) Pasighat Old (Extn.) | 132 | 0 | | 0 | 0 | 0 | 0 | | DEC-18 | MAY-18 |
| 126 | (Arunachal Pradesh) Roing (Extn.) S/S | 132 | 0 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 127 | (Arunachal Pradesh) Tezu (Extn.) S/S | 132 | 0 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 128 | (Arunachal Pradesh) Zero (Extn.) | 132 | 0 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 129 | (Assam) Dhemaji (Extn.) | 132 | 0 | | 100 | 0 | 0 | 0 | | DEC-18 | DEC-18 |
| 130 | (Assam) Kahalipara (Extn.) | 132 | 0 | | 100 | 0 | 0 | 0 | | DEC-18 | DEC-18 |
| 131 | (Assam) Kamakhya S/S (Extn.) | 132 | 0 | | 100 | 0 | 0 | 0 | | DEC-18 | MAR-19 |
| 132 | (Assam) Rupai (Extn.) | 132 | 0 | | 100 | 0 | 0 | 0 | | DEC-18 | DEC-18 |

| | | | | | | | | | | | |
|-----|---|-----|----|--|-----|---|---|---|--|--------|--------|
| 133 | (Assam) Sonabali (Extn.) | 132 | 0 | | 100 | 0 | 0 | 0 | | DEC-18 | NOV-18 |
| 134 | (MAGHALAYA) Ampati (Extn.) S/S | 132 | 0 | | 100 | 0 | 0 | 0 | | DEC-18 | OCT-18 |
| 135 | (Manipur) Imphal (PG) (Extn.) S/S | 132 | 0 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 136 | (Manipur) Kakching (Extn.) S/S | 132 | 0 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 137 | (Manipur) Ningthoukhong (Extn.) S/S | 132 | 0 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 138 | (Manipur) Rengpang (Extn.) S/S | 132 | 20 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 139 | (Manipur) Yaingangpokpi (Extn.) S/S | 132 | 0 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 140 | (Nagaland) Mokokchung (State) (Extn.) S/S | 132 | 0 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 141 | (Nagaland) Tuensang (Extn.) S/S | 132 | 0 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 142 | (Nagaland) Wokha (Extn.) S/S | 132 | 25 | | 0 | 0 | 0 | 0 | | DEC-18 | |
| 143 | (Sikkim) Rangpo (PG) (Extn.) S/S | 132 | 0 | | 0 | 0 | 0 | 0 | | DEC-18 | |

POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)

| | | | | | | | | | | | |
|----|---|---------|--------|--|-----|-----|-----|-----|--|--------|--------|
| 1 | Champa and Kurukshetra HVDC Station (Addl.) (Pole-3 and 4) | 800 | 3000 | | 100 | 98 | 91 | 68 | | | JUN-19 |
| 2 | Raigarh and Pugalur HVDC Station | 800 | 6000 | | 100 | 48 | 34 | 22 | | NOV-19 | NOV-19 |
| 3 | Agra S/S | 765/400 | 500 | | | | | 0 | | | JUL-17 |
| 4 | Aligarh Switching Stn. (GIS) | 765/400 | 0 | | 100 | 55 | 30 | 10 | | APR-18 | APR-18 |
| 5 | Banaskanta S/S | 765/400 | 2x500 | | 100 | 100 | 100 | 100 | | APR-18 | FEB-19 |
| 6 | Bay Extn at 765/400KV at Jabalpur PS for 765KV D/C Jabalpur Pooling Stn. - Orail line | 765/400 | 0 | | 100 | 95 | 95 | 75 | | MAR-18 | MAY-17 |
| 7 | Bay Extn. at 765KV Jabalpur Pooling Station for 765KV D/C Vindhyachal - Jabalpur line | 765/400 | 0 | | 100 | 40 | 35 | 5 | | JUN-18 | JUN-18 |
| 8 | Bay Extn. at 765KV Vindhyachal Pooling Stn for 765KV D/C Vindhyachal - Jabalpur line | 765/400 | 0 | | 100 | 45 | 40 | 0 | | JUN-18 | JUN-18 |
| 9 | Bhadla S/S | 765/400 | 3x1500 | | 100 | 95 | 92 | 65 | | JAN-19 | MAR-19 |
| 10 | Bhuj Pooling Station | 765/400 | 2x1500 | | 100 | 97 | 98 | 95 | | JUL-18 | JAN-19 |
| 11 | Bikaner S/S | 765/400 | 2x1500 | | 100 | 93 | 91 | 64 | | MAY-19 | MAY-19 |

| | | | | | | | | | | | |
|----|---|---------|--------|--|-----|-----|-----|-----|------|--------|--------|
| 12 | Chilakaluripeta S/S (PSITL - TBCB) | 765/400 | 3500 | | 100 | 95 | 89 | 85 | | APR-19 | APR-19 |
| 13 | Cuddapah S/s | 765/400 | 2x1500 | | 100 | 100 | 100 | 100 | 3000 | JUL-18 | OCT-18 |
| 14 | Extn. at 765/400/220KV Fatehpur Sub station | 765/400 | 0 | | 100 | 0 | 0 | 0 | | DEC-18 | DEC-18 |
| 15 | Extn. Jharsaguda (Sundergarh) Pooling Station | 765/400 | 0 | | 100 | 0 | 0 | 0 | | | MAR-19 |
| 16 | Extn. Varanasi S/S | 765/400 | 0 | | 100 | 100 | 100 | 100 | | MAY-15 | MAR-16 |
| 17 | Gaya (ICT) S/S | 765/400 | 500 | | 100 | 100 | 0 | 0 | | | MAR-19 |
| 18 | Jeerat (New) S/s (PM-JTL -TBCB) | 765/400 | 2x1500 | | 100 | 4 | 0 | 0 | | JUL-20 | JUL-20 |
| 19 | Jharsuguda (Sundargarh) S/S (Addl.) | 765/400 | 2x1500 | | 100 | 85 | 85 | 65 | | APR-19 | APR-19 |
| 20 | Jhatikara S/S | 765/400 | 500 | | | | | | | | |
| 21 | Kudgi (GIS) S/S | 765/400 | 0 | | 100 | 100 | 100 | 100 | | DEC-15 | DEC-15 |
| 22 | Medinipur S/s (PM-JTL -TBCB) | 765/400 | 2x1500 | | 100 | 18 | 35 | 0 | | JUL-20 | JUL-20 |
| 23 | Meerut (Aug.) | 765/400 | 1500 | | 100 | 99 | 97 | 92 | | MAR-18 | SEP-19 |
| 24 | Nellore | 765/400 | 3000 | | 0 | 0 | 0 | 0 | | MAR-17 | |
| 25 | Orai (ICT-II) | 765/400 | 2x500 | | 100 | 100 | 100 | 100 | 1000 | | APR-18 |
| 26 | Parli (New) S/s (PPTL -TBCB) | 765/400 | 2x1500 | | 100 | 100 | 100 | 100 | 3000 | JAN-18 | APR-18 |
| 27 | Sasaram (2nd Trf.) S/S | 765/400 | 1500 | | 0 | 0 | 0 | 0 | | | MAR-14 |
| 28 | Srikakulam S/S | 765/400 | 2x1500 | | 100 | 100 | 100 | 100 | 3000 | JUN-15 | AUG-18 |
| 29 | Tehri PS (GIS) | 765/400 | 4x800 | | 100 | 92 | 87 | 25 | | MAR-18 | SEP-19 |
| 30 | Warora PS (PWTL-TBCB) | 765/400 | 2x1500 | | 100 | 100 | 100 | 100 | 3000 | NOV-17 | JUN-18 |
| 31 | 1x240 MVar switchable line reactor at each end (each ckt.) of the 765kV Bhadla(PG)- Bikaner(PG) D/C | 765 | 0 | | | | | | | | |
| 32 | 1x240 MVar switchable line reactor at each end (each ckt) of the Bhadla(PG)-Bikaner(PG)(GFC-II) | 765 | 0 | | | | | | | | |
| 33 | Aligarh (PG) 765kV GIS (creation of 400kV Level) | 765 | 2x1500 | | 100 | 60 | 35 | 15 | | JUN-19 | JUN-19 |
| 34 | Bay Extn. at 765/400KV Aurangabad s/s for 765KV D/C Aurangabad (PG) - Padghe (PG) line | 765 | 0 | | 100 | 95 | 99 | 95 | | DEC-17 | DEC-17 |

| | | | | | | | | | | | |
|----|---|---------|---|--|-----|-----|-----|-----|--|--------|--------|
| 54 | Bay Extn. at 400/220 KV Kurukshetra s/s for 400KV D/C Kurukshetra - Jind line (Q) | 400/220 | 0 | | 100 | 45 | 43 | 25 | | MAR-18 | MAR-18 |
| 55 | Bay Extn. Bagpat S/S | 400/220 | 0 | | 100 | 100 | 100 | 100 | | NOV-11 | NOV-16 |
| 56 | Bay Extn. Bhinamal S/S | 400/220 | 0 | | 100 | 100 | 100 | 100 | | | APR-17 |
| 57 | Bay extn. Bidadi (GIS) | 400/220 | 0 | | 100 | 100 | 100 | 100 | | DEC-15 | SEP-16 |
| 58 | Bay Extn. Biharshariff | 400/220 | 0 | | 100 | 80 | 75 | 55 | | | JUN-17 |
| 59 | Bay Extn. Biharshariff S/S | 400/220 | 0 | | 100 | 100 | 100 | 97 | | | SEP-17 |
| 60 | Bay Extn. Biswanath Chariyali S/S | 400/220 | 0 | | 100 | 15 | 0 | 0 | | FEB-13 | DEC-17 |
| 61 | Bay Extn. Boisar S/S | 400/220 | 0 | | 100 | 100 | 100 | 100 | | | OCT-16 |
| 62 | Bay Extn. Champa S/S | 400/220 | 0 | | 100 | 90 | 88 | 80 | | | MAY-17 |
| 63 | Bay extn. Deharadun S/S | 400/220 | 0 | | 100 | 100 | 99 | 99 | | SEP-17 | JUN-17 |
| 64 | Bay Extn. Dehar S/S | 400/220 | 0 | | 100 | 90 | 80 | 76 | | SEP-17 | SEP-17 |
| 65 | Bay Extn. Dharmapuri S/S | 400/220 | 0 | | 100 | 99 | 99 | 98 | | | DEC-17 |
| 66 | Bay Extn. Dichpally S/S | 400/220 | 0 | | 100 | 10 | 100 | 100 | | MAR-17 | MAR-17 |
| 67 | Bay extn. Dubri (Mendhasal) S/S | 400/220 | 0 | | 100 | 100 | 100 | 100 | | | |
| 68 | Bay Extn. Farakka S/S | 400/220 | 0 | | 100 | 100 | 100 | 100 | | | MAR-17 |
| 69 | Bay Extn. Gokarna S/S | 400/220 | 0 | | 100 | 100 | 100 | 100 | | MAR-17 | MAR-17 |
| 70 | Bay Extn. Gooty S/S | 400/220 | 0 | | 100 | 100 | 100 | 100 | | | JUL-17 |
| 71 | Bay Extn. Gwalior S/S | 400/220 | 0 | | 100 | 8 | 2 | 0 | | APR-18 | SEP-17 |
| 72 | Bay Extn. Indore (Khandwa) S/S | 400/220 | 0 | | 100 | 100 | 100 | 99 | | JUN-17 | JUN-17 |
| 73 | Bay Extn. Kaithal S/S | 400/220 | 0 | | 100 | 100 | 100 | 100 | | MAR-17 | AUG-17 |
| 74 | Bay extn. Kishanpur S/S | 400/220 | 0 | | 100 | 97 | 96 | 90 | | JUN-17 | JUN-17 |
| 75 | Bay extn. Kishenpur S/S | 400/220 | 0 | | 100 | 100 | 99 | 99 | | SEP-17 | JUN-17 |
| 76 | Bay extn. Kota S/S | 400/220 | 0 | | 100 | 100 | 100 | 100 | | NOV-17 | JUN-17 |

| | | | | | | | | | | | |
|----|-----------------------------------|---------|---|--|-----|-----|-----|-----|--|--------|--------|
| 77 | Bay Extn. Kota S/S | 400/220 | 0 | | 100 | 70 | 50 | 35 | | SEP-17 | NOV-17 |
| 78 | Bay Extn. Kota S/S (PG) | 400/220 | 0 | | 100 | 100 | 100 | 100 | | MAR-16 | JUN-17 |
| 79 | Bay Extn. Koteswar S/S | 400/220 | 0 | | 100 | 100 | 100 | 99 | | | SEP-17 |
| 80 | Bay Extn. Madhugiri S/S | 400/220 | 0 | | 100 | 60 | 40 | 30 | | | MAY-17 |
| 81 | Bay Extn. Madhugiri S/S (Salem-I) | 400/220 | 0 | | 100 | 85 | 95 | 70 | | | JUN-17 |
| 82 | Bay Extn. Nagapatnam (PS) S/S | 400/220 | 0 | | 100 | 100 | 100 | 100 | | JUL-15 | SEP-16 |
| 83 | Bay extn. Navsari S/S | 400/220 | 0 | | 100 | 100 | 100 | 100 | | APR-17 | MAY-17 |
| 84 | Bay Extn. Nellor S/S | 400/220 | 0 | | 100 | 100 | 100 | 100 | | | JUL-17 |
| 85 | Bay Extn. Orai S/s | 400/220 | 0 | | 100 | 0 | 0 | 0 | | APR-18 | APR-18 |
| 86 | Bay Extn. Padhe S/S | 400/220 | 0 | | 100 | 75 | 60 | 20 | | | DEC-17 |
| 87 | Bay extn. Purulia S/S | 400/220 | 0 | | 100 | 94 | 92 | 84 | | MAR-17 | MAY-17 |
| 88 | Bay Extn. Rajgarh S/S | 400/220 | 0 | | 100 | 100 | 100 | 100 | | | SEP-16 |
| 89 | Bay Extn. Sasaram S/S | 400/220 | 0 | | 100 | 90 | 78 | 55 | | | DEC-17 |
| 90 | Bay Extn. Satna S/S | 400/220 | 0 | | 100 | 60 | 50 | 15 | | | SEP-17 |
| 91 | Bay Extn. Singrauli S/s | 400/220 | 0 | | 100 | 75 | 85 | 40 | | FEB-18 | FEB-18 |
| 92 | Bay Extn. Somanahalli S/S | 400/220 | 0 | | 100 | 98 | 98 | 98 | | | DEC-17 |
| 93 | Bay extn. Sonapat S/S | 400/220 | 0 | | 100 | 100 | 100 | 100 | | JUL-17 | DEC-16 |
| 94 | Bay Extn. Trissur S/S | 400/220 | 0 | | 100 | 100 | 100 | 100 | | | MAR-17 |
| 95 | Bay extn. Vapi S/S | 400/220 | 0 | | 100 | 100 | 100 | 100 | | APR-17 | MAY-17 |
| 96 | Bay Extn. Vijayawada S/S | 400/220 | 0 | | 0 | 0 | 0 | 0 | | | |
| 97 | Bay Extn. Wagoora S/S | 400/220 | 0 | | 100 | 25 | 20 | 0 | | MAR-18 | MAR-18 |
| 98 | Bay Extn. Yelahanka (GIS) | 400/220 | 0 | | 100 | 0 | 0 | 0 | | | JUL-17 |

| | | | | | | | | | | | |
|-----|---|---------|--------|--|-----|-----|-----|-----|------|--------|--------|
| 99 | Bays extension at Satenapalli (Narasaraopeta) S/s - (PSITL- TBCB) | 400/220 | 0 | | 100 | 1 | 0 | 0 | | APR-19 | APR-19 |
| 100 | Bhadla S/S | 400/220 | 1500 | | 100 | 95 | 92 | 65 | | JAN-19 | MAR-19 |
| 101 | Bhuj Pooling Station | 400/220 | 2x500 | | 100 | 97 | 98 | 95 | | JUL-18 | JAN-19 |
| 102 | Boisar (Extn.) | 400/220 | 500 | | 100 | 100 | 100 | 100 | 500 | SEP-19 | MAY-18 |
| 103 | Bongaigaon (2nd ICT) S/s. | 400/220 | 315 | | 100 | 90 | 85 | 80 | | DEC-17 | FEB-19 |
| 104 | Chandauti S/S | 400/220 | 1x1500 | | 100 | 1 | 0 | 0 | | MAR-21 | MAR-21 |
| 105 | Daltonganj s/s (2nd -ICT) | 400/220 | 1x315 | | 100 | 100 | 100 | 100 | 500 | | DEC-18 |
| 106 | Degham (Extn) | 400/220 | 500 | | 100 | 100 | 100 | 100 | 500 | | JUN-18 |
| 107 | Dwarka -I (GIS) S/S | 400/220 | 2000 | | 100 | 96 | 95 | 82 | | SEP-18 | JUN-19 |
| 108 | Extn. at Banka | 400/220 | 315 | | 100 | 10 | 0 | 0 | | MAY-20 | MAY-20 |
| 109 | Extn. at Biharshariff | 400/220 | 500 | | 100 | 70 | 5 | 5 | | MAY-20 | MAY-20 |
| 110 | Extn. at Cuddapah s/s | 400/220 | 500 | | 100 | 100 | 100 | 100 | 500 | FEB-17 | SEP-18 |
| 111 | Extn at Deharadun s/s | 400/220 | 0 | | | | | | | SEP-17 | |
| 112 | Extn at Dehgam s/s (3rd ICT) | 400/220 | 500 | | 100 | 100 | 100 | 100 | 500 | SEP-19 | JUN-18 |
| 113 | Extn at Durgapur S/s (3rd ICT) | 400/220 | 1x315 | | 100 | 85 | 75 | 63 | | JUN-19 | JUN-19 |
| 114 | Extn at Gaya s/s | 400/220 | 500 | | 100 | 100 | 100 | 98 | | JUN-19 | JUN-19 |
| 115 | Extn. at Indore S/s | 400/220 | 2x500 | | 100 | 100 | 100 | 100 | 1000 | JUL-18 | SEP-18 |
| 116 | Extn at Jeypore s/s | 400/220 | 630 | | 100 | 50 | 28 | 0 | | JUN-19 | JUN-19 |
| 117 | Extn. at Lakhisarai | 400/220 | 315 | | 100 | 20 | 0 | 0 | | MAY-20 | MAY-20 |
| 118 | Extn. at Maithon | 400/220 | 500 | | 100 | 25 | 5 | 0 | | MAY-20 | MAY-20 |
| 119 | Extn at New Siliguri s/s (3rd ICT) | 400/220 | 315 | | 100 | 62 | 75 | 0 | | JUN-19 | JUN-19 |
| 120 | Extn. at NP Kunta S/s | 400/220 | 500 | | 100 | 100 | 100 | 100 | 500 | NOV-17 | SEP-18 |
| 121 | Extn at Rourkela S/s | 400/220 | 630 | | 100 | 60 | 30 | 0 | | JUN-19 | JUN-19 |
| 122 | Extn. at Tumkur (Vasantnarsapur) S/s | 400/220 | 500 | | 100 | 75 | 85 | 40 | | JAN-19 | FEB-19 |

| | | | | | | | | | | | |
|-----|--|---------|-----|--|-----|-----|-----|-----|--|--------|--------|
| 123 | Extn. Bachau S/S | 400/220 | 0 | | 100 | 65 | 70 | 15 | | | JUL-18 |
| 124 | Extn. Baharampur S/S | 400/220 | 0 | | 100 | 20 | 0 | 0 | | | APR-18 |
| 125 | Extn. Bina S/S | 400/220 | 125 | | 100 | 100 | 100 | 100 | | JUL-16 | |
| 126 | Extn. Chaibasa S/S | 400/220 | 63 | | 100 | 100 | 100 | 100 | | MAR-17 | MAY-16 |
| 127 | Extn. Dulhasti S/S | 400/220 | 0 | | 0 | 0 | 0 | 0 | | NOV-14 | |
| 128 | Extn. Farakka S/S | 400/220 | 0 | | 100 | 7 | 0 | 0 | | | APR-18 |
| 129 | Extn. Hindupur S/S | 400/220 | 945 | | 100 | 0 | 0 | 0 | | JUL-18 | OCT-18 |
| 130 | Extn. Jalandhar (Samba) | 400/220 | 0 | | 100 | 50 | 35 | 25 | | NOV-18 | NOV-18 |
| 131 | Extn. Jeerat S/S (WBSETCL) (PM-JTL-TBCB) | 400/220 | 0 | | 100 | 5 | 0 | 0 | | JUL-20 | APR-18 |
| 132 | Extn. Kaithal S/S | 400/220 | 0 | | 100 | 100 | 100 | 100 | | | OCT-16 |
| 133 | Extn. madhugiri (Salem II) S/S | 400/220 | 0 | | 0 | 0 | 0 | 0 | | | |
| 134 | Extn. Madugiri S/S | 400/220 | 500 | | 100 | 100 | 100 | 100 | | | JAN-19 |
| 135 | Extn. NP Kunta S/S | 400/220 | 0 | | 100 | 50 | 40 | 0 | | | JUL-18 |
| 136 | Extn. Parli Switching Station | 400/220 | 0 | | 100 | 25 | 5 | 0 | | JAN-18 | FEB-18 |
| 137 | Extn. Sagardighi S/S | 400/220 | 0 | | 100 | 10 | 0 | 0 | | | APR-18 |
| 138 | Extn. Salem (Madhugiri II) S/S | 400/220 | 0 | | 0 | 0 | 0 | 0 | | | |
| 139 | Extn. Samba (Jalandhar) | 400/220 | 0 | | 100 | 50 | 35 | 25 | | | NOV-18 |
| 140 | Extn. Sankhari S/S | 400/220 | 0 | | 100 | 25 | 10 | 0 | | APR-18 | APR-18 |
| 141 | Extn. Subhashgram S/S | 400/220 | 0 | | 100 | 0 | 0 | 0 | | | APR-18 |
| 142 | Extn. Vemagiri (PG) S/S | 400/220 | 0 | | 100 | 20 | 0 | 0 | | JUL-18 | JUL-18 |
| 143 | Extn. Yelahanka (GIS) S/S | 400/220 | 0 | | 100 | 10 | 0 | 0 | | | JUL-17 |
| 144 | Farakka (Aug.) (500-315) | 400/220 | 185 | | 100 | 85 | 75 | 50 | | | JUN-19 |

| | | | | | | | | | | | |
|-----|--|---------|-------|--|-----|-----|-----|-----|------|--------|--------|
| 145 | Gooty (Extn) | 400/220 | 500 | | 100 | 100 | 100 | 100 | 500 | FEB-17 | JUN-18 |
| 146 | Hamirpur (Extn.) | 400/220 | 315 | | 100 | 95 | 90 | 80 | | JUL-17 | FEB-19 |
| 147 | Jauljivi (GIS) s/s | 400/220 | 735 | | 100 | 27 | 0 | 0 | | DEC-19 | DEC-19 |
| 148 | Kala s/s Extn. (3rd ICT) | 400/220 | 500 | | 100 | 100 | 100 | 100 | 500 | SEP-19 | DEC-18 |
| 149 | Khammam (Extn) | 400/220 | 500 | | 100 | 100 | 100 | 100 | 500 | FEB-17 | JUN-18 |
| 150 | Khandwa (Extn.) | 400/220 | 500 | | 100 | 100 | 100 | 100 | 500 | SEP-19 | MAY-18 |
| 151 | Kohlapur S/S (GIS) | 400/220 | 0 | | 100 | 100 | 100 | 100 | | APR-15 | NOV-15 |
| 152 | Kotputli S/S | 400/220 | 630 | | 0 | 0 | 0 | 0 | | | |
| 153 | Kurukshetra S/S | 400/220 | 2x500 | | 100 | 100 | 100 | 100 | 1000 | JUN-15 | |
| 154 | Mapusa (ICT) S/S | 400/220 | 315 | | 100 | 100 | 100 | 100 | | | |
| 155 | Misa (Aug.) S/S (Replacement 4x105 MVA by 2x500 MVA) | 400/220 | 2x500 | | 100 | 70 | 70 | 44 | | | MAR-19 |
| 156 | Misa (Extn.) S/S | 400/220 | 315 | | 100 | 0 | 0 | 0 | | | DEC-18 |
| 157 | Narendra (ICT-II Repl.) (500-315) | 400/220 | 185 | | 100 | 100 | 100 | 100 | 185 | | APR-18 |
| 158 | Navi Mumbai (GIS) | 400/220 | 630 | | 100 | 100 | 100 | 100 | | DEC-17 | FEB-19 |
| 159 | New. Mariani (Extn.) | 400/220 | 2x500 | | 100 | 0 | 0 | 0 | | | JUL-20 |
| 160 | Parli Switching Station (Extn.) | 400/220 | 1000 | | 100 | 100 | 100 | 100 | 1000 | JUL-18 | JUL-18 |
| 161 | Patna (Replacement of ICT-II) (500-315) | 400/220 | 185 | | 100 | 100 | 100 | 90 | 685 | | JAN-19 |
| 162 | Pusali (Aug.) (500-315) | 400/220 | 370 | | 100 | 80 | 100 | 65 | 185 | | MAR-19 |

| | | | | | | | | | | | |
|-----|---|---------|------------------|--|-----|-----|-----|-----|------|--------|--------|
| 163 | Rajarhat (GIS) S/S | 400/220 | 2x315 | | | | | | | APR-16 | |
| 164 | Rajghat S/S (GIS) | 400/220 | 2000 | | 100 | 37 | 25 | 0 | | JUN-19 | JUN-19 |
| 165 | Rangpo S/S (GIS) | 400/220 | 16x105 +3x100 | | 100 | 100 | 100 | 100 | | NOV-13 | |
| 166 | Repl of 400/220kV Malda S/s (3x315-2x500) | 400/220 | 1000 | | 100 | 65 | 70 | 0 | | JUN-19 | JUN-19 |
| 167 | Saharsa S/S | 400/220 | 2x500 | | 100 | 0 | 0 | 0 | | MAR-21 | MAR-21 |
| 168 | Silchar S/S (New) | 400/220 | 200 | | 100 | 100 | 100 | 100 | 400 | DEC-12 | NOV-18 |
| 169 | Sitamarhi S/S ERSS XXITL-TBCB) | 400/220 | 2x500 | | 100 | 0 | 0 | 0 | | MAR-21 | MAR-21 |
| 170 | Solapur (Aug.) | 400/220 | 315 | | 100 | 100 | 100 | 100 | | OCT-15 | OCT-15 |
| 171 | Somannm S/S | 400/220 | 2x500 | | 0 | 0 | 0 | 0 | | | |
| 172 | SVA at 400/220 kV New Wanpoh S/S 300 MVAR/(-)200 MVAR | 400/220 | 0 | | 100 | 68 | 65 | 82 | | OCT-17 | OCT-17 |
| 173 | SVC at 400/220 kV Kankroli s/s (+)600 MVAR/(-)400 MVAR | 400/220 | 0 | | 100 | 100 | 100 | 100 | | | DEC-16 |
| 174 | SVC at 400/220 kV Ludhiana S/S (+)400 MVAR/(-)300 MVAR | 400/220 | 0 | | 100 | 100 | 100 | 100 | | | NOV-16 |
| 175 | Tirunelveli Pooling station | 400/220 | 2x500 | | 100 | 100 | 100 | 100 | 1000 | MAR-18 | JUN-18 |
| 176 | Tughlakabad GIS (4th-ICT) | 400/220 | 2x200 2x50 | | 100 | 100 | 100 | 100 | 500 | | DEC-18 |
| 177 | Tughlakabad S/S (GIS) | 400/220 | 1x1500 | | 100 | 100 | 100 | 100 | 1500 | OCT-18 | OCT-18 |
| 178 | Tumkur (Pavagada) PS ICT-III | 400/220 | 500 | | 100 | 100 | 100 | 100 | 500 | JAN-19 | JUL-18 |
| 179 | Uttra (Pindiabil) S/S | 400/220 | 630 | | 100 | 100 | 100 | 100 | | MAR-16 | |
| 180 | Wanpon (Extn.) S/S | 400/220 | 420 | | 100 | 100 | 100 | 100 | | | JUL-14 |
| 181 | Warangal (Extn) | 400/220 | 500 | | 100 | 100 | 100 | 100 | 500 | FEB-17 | JUN-18 |
| 182 | Yelahanka (GIS) | 400/220 | 2x500 | | 100 | 100 | 100 | 100 | 1000 | JUN-13 | MAR-18 |
| 183 | Extn. of 2 nos. bays Imphal S/S | 400/132 | 0 | | 100 | 0 | 0 | 0 | | | JUL-18 |
| 184 | Extn. of 2nos. GIS bays at Silchar S/S | 400/132 | 0 | | 100 | 30 | 0 | 0 | | | MAY-18 |
| 185 | Imphal (3rd ICT) | 400/132 | 200 | | 100 | 0 | 0 | 0 | | | |
| 186 | Imphal S/S (upgradation from 132/33kV to 400/132kV) (ICT-I) | 400/132 | 1x315 | | 100 | 100 | 100 | 100 | 315 | | JAN-19 |

| | | | | | | | | | | | |
|-----|---|---------|-------|--|-----|-----|-----|-----|-----|--------|--------|
| 187 | Silcher ICT-III | 400/132 | 1x315 | | 100 | 100 | 100 | 100 | 315 | | JUL-18 |
| 188 | 100 MVAR STATCOM at 400 kV NP Kunta PS (GEC-II) | 400 | 0 | | | | | | | | |
| 189 | 100 MVAR STATCOM at PS NP Kunta s/s | 400 | 0 | | | | | | | | |
| 190 | 1X125 Mvar 420 kV Bus Reactor at Jeerapur PS (GEC-II) | 400 | 0 | | | | | | | | |
| 191 | 1x240 MVA (765kV) 1x125MVA (400kV) Bus reactor at Bhadla PS (GEC-II) | 400 | 0 | | | | | | | | |
| 192 | 1x240 MVA (765kV) and 1x125MVA (400kV) Bus reactor at Bhadla PS (GEC-II) | 400 | 0 | | | | | | | | |
| 193 | 2 nos. 400kV and 6 nos. 220kV line bays at Bhadla (PG) for interconnection of solar park | 400 | 0 | | | | | | | | |
| 194 | 2 nos. 400kV and 6 nos. 220kV line bays at Bhadla (PG) for interconnection of SP (GEC-II) | 400 | 0 | | | | | | | | |
| 195 | 2 nos. of 400 kV line bays at Banaskantha(PG) PS (GEC-II) | 400 | 0 | | | | | | | | |
| 196 | 2 nos. of 400 kV line bays at Banaskantha(Radhnesda) S/S (GEC-II) | 400 | 0 | | | | | | | | |
| 197 | Bay Extn. at 400/220KV Dharmapuri (Salem New) S/stn. | 400 | 0 | | 100 | 99 | 99 | 98 | | DEC-17 | DEC-17 |
| 198 | Bay Extn. at 400/220KV Jaipur (South) S/stn for 400KV D/C Kota - Jaipur (South) line | 400 | 0 | | 100 | 85 | 80 | 70 | | NOV-17 | AUG-17 |
| 199 | Bay Extn. at 400 Aurangabad S/stn (STATCOM in WR) | 400 | 0 | | 100 | 60 | 50 | 15 | | JAN-18 | SEP-17 |
| 200 | Bay Extn. at 765/400KV at Patna S/stn. for 400KV D/C Nabinagar-II -Patna line (Q) | 400 | 0 | | 100 | 0 | 0 | 0 | | JUN-19 | JUN-19 |
| 201 | Bay Extn. of 400/220KV Ajmer (RVPN) S/stn (Deposit work) | 400 | 0 | | 0 | 0 | 0 | 0 | | DEC-17 | |
| 202 | Bay Extn. of 400/220KV Chittorgarh (RVPN) | 400 | 0 | | 100 | 80 | 70 | 55 | | MAR-18 | MAR-18 |
| 203 | Bay Extn. of 400/230KV Tuticorin Pooling station | 400 | 0 | | 100 | 75 | 60 | 50 | | MAR-18 | MAY-18 |
| 204 | Bays extension at Garividi s/s (PSITL-TBCB) | 400 | 0 | | | | | | | APR-19 | |
| 205 | Pugalur and North Trichur VSC based HVDC Station | 320 | 2000 | | 100 | 21 | 16 | 10 | | APR-20 | APR-20 |
| 206 | Chandigarh UT (GIS) s/s | 220/66 | 2x160 | | 100 | 85 | 75 | 65 | | FEB-19 | FEB-19 |
| 207 | Phursungi S/S | 220/33 | 200 | | 0 | 0 | 0 | 0 | | | |

| | | | | | | | | | | | |
|-----|--|---------|-------|--|-----|-----|-----|-----|--|--------|--------|
| 208 | Sitarganj (Extn.) | 220/133 | 1x100 | | 100 | 100 | 100 | 90 | | MAR-19 | MAR-19 |
| 209 | Anuppur S/S | 220/132 | 160 | | | | | | | | |
| 210 | Bay Extn. Amargarh S/s | 220/132 | 0 | | | 0 | 0 | 0 | | | JUL-17 |
| 211 | Bay Extn. Kishanganj S/S | 220/132 | 0 | | 100 | 100 | 100 | 100 | | | NOV-16 |
| 212 | Bay Extn. New Melli (GIS) | 220/132 | 0 | | 0 | 0 | 0 | 0 | | | |
| 213 | Bay Extn. Siliguri (Purena) S/S | 220/132 | 0 | | 100 | 85 | 90 | 75 | | | MAY-17 |
| 214 | Chandauti Sub station | 220/132 | 3x200 | | 100 | 1 | 0 | 0 | | MAR-21 | MAR-21 |
| 215 | Extn. at Rangpo | 220/132 | 1x100 | | 100 | 30 | 5 | 0 | | MAY-20 | MAY-20 |
| 216 | Kopili S/S | 220/132 | 110 | | 100 | 80 | 70 | 50 | | | FEB-19 |
| 217 | Kopli (Extn.) S/S | 220/132 | 160 | | 100 | 0 | 0 | 0 | | JUL-18 | JUN-18 |
| 218 | Legship S/S | 220/132 | 100 | | 0 | 0 | 0 | 0 | | | |
| 219 | Repl. at Malda (50-160) | 220/132 | 110 | | 100 | 10 | 0 | 0 | | MAY-20 | MAY-20 |
| 220 | RPH (Aug). S/S | 220/132 | 60 | | 0 | 0 | 0 | 0 | | | |
| 221 | Saharsa Sub station | 220/132 | 4x100 | | 100 | 0 | 0 | 0 | | MAR-21 | MAR-21 |
| 222 | Sitamarhi Sub station (ERSS -XXITL - TBCB) | 220/132 | 4x100 | | 100 | 0 | 0 | 0 | | MAR-21 | MAR-21 |
| 223 | 10 nos. 220kV line bays for solar park interconnections | 220 | 0 | | | | | | | | |
| 224 | 2 nos. 220 kV line bays at NP Kunta PS (GEC-II) | 220 | 0 | | | | | | | | |
| 225 | 4 nos. 220 kV line bays at NP Kunta Pooling Station (GEC-II) | 220 | 0 | | | | | | | | |
| 226 | 4 nos. 220 kV line bays at NP Kunta PS (GEC-II) | 220 | 0 | | | | | | | | |
| 227 | 4 nos. of 220 kV line bays for solar park interconnection (GEC-II) | 220 | 0 | | | | | | | | |
| 228 | 6 nos. 220 kV line bays at NP Kunta Pooling Station (GEC-II) | 220 | 0 | | | | | | | | |
| 229 | 6 nos. 220 kV line bays at NP Kunta PS (GEC-II) | 220 | 0 | | | | | | | | |
| 230 | 6 Nos. 220kV Line bays at Rewa PS (for its interconnection with solar park) | 220 | 0 | | | | | | | | |
| 231 | 6 Nos. 220kV Line bays at Rewa PS (for its interconnection with solar park) (GEC-II) | 220 | 0 | | | | | | | | |

| | | | | | | | | | | | |
|---|---------------------------|--------|------|--|---|---|---|---|--|--------|--|
| 5 | (PMDP-Leh) Diskit (Nubra) | 220/33 | 1x50 | | 0 | 0 | 0 | 0 | | MAR-19 | |
| 6 | (PMDP-Leh) Padum S/S | 220/33 | 1x50 | | 0 | 0 | 0 | 0 | | MAR-19 | |

ASSAM ELECTRICITY GRID CORP. LIMITED (AEGCL)

| | | | | | | | | | | | |
|----|---------------------|---------|------|--|-----|-----|-----|-----|-----|--------|--------|
| 1 | Kukumara S/S (2x50) | 220/132 | 100 | | 100 | 90 | 100 | 98 | | | JUN-16 |
| 2 | Rangia S/S (2x100) | 220/132 | 200 | | 100 | 100 | 100 | 100 | 200 | JUN-12 | JUN-17 |
| 3 | Sonapur (2x100) | 220/132 | 200 | | 100 | 90 | 100 | 98 | 0 | MAR-13 | MAY-18 |
| 4 | Amguri PS (GEC-II) | 132/33 | 100 | | | | | | | | |
| 5 | Azara s/s | 132/33 | 2x16 | | 100 | 78 | 90 | 82 | 0 | | MAY-18 |
| 6 | Barpeta | 132/33 | 2x25 | | 100 | 30 | 20 | 40 | 0 | | AUG-18 |
| 7 | Dhekiajuli | 132/33 | 2x25 | | 100 | 75 | 100 | 100 | | | MAY-18 |
| 8 | Hatchingmari | 132/33 | 2x25 | | 100 | 0 | 0 | 0 | 0 | | DEC-18 |
| 9 | Kamakhya s/s | 132/33 | 2x40 | | 100 | 60 | 100 | 80 | 0 | | JUN-17 |
| 10 | Karimganj | 132/33 | 2x25 | | 100 | 90 | 100 | 0 | 0 | | MAY-18 |
| 11 | Sonapur s/s (2x25) | 132/33 | 2x25 | | 100 | 90 | 100 | 98 | | | MAY-18 |

BIHAR STATE POWER TRANSMISSION COMPANY LIMITED (BSPTCL)

| | | | | | | | | | | | |
|---|------------------------|-----------------|-----------------|--|--|--|--|--|--|--|--|
| 1 | Bakhtiyarpur (GIS) s/s | 400/220/ 132 | 2x500+2 x160 | | | | | | | | |
|---|------------------------|-----------------|-----------------|--|--|--|--|--|--|--|--|

| | | | | | | | | | | | |
|----|----------------------|-----------------|--------------------------|--|-----|-----|-----|----|-----|--------|--------|
| 2 | Jakkanpur (GIS) s/s | 400/220/ 132 | 2x500+3 x160+4x 80 | | | | | | | | |
| 3 | Naubatpur (GIS) s/s | 400/220/ 132 | 2x500+2 x160+2x 80 | | | | | | | | |
| 4 | Bhusaula (GIS) s/s | 220/33 | 2x100 | | | | | | | | |
| 5 | Bihta (GSS) S/S | 220/132/ 33 | 320 | | 100 | 90 | 85 | 45 | | | OCT-18 |
| 6 | Laukahi (Supaul new) | 220/132/ 33 | 320 | | 100 | 93 | 98 | 95 | 160 | MAR-17 | OCT-18 |
| 7 | Pusauli S/S | 220/132/ 33 | 300 | | 100 | 100 | 100 | 98 | | | MAY-16 |
| 8 | Barauni (TPS) (ICT) | 220/132 | 300 | | 100 | 90 | 90 | 90 | | | APR-18 |
| 9 | Biharshariff S/S | 220/132 | 150 | | | | | | | | DEC-16 |
| 10 | Bodhgaya (2nd Trf.) | 220/132 | 150 | | | | | | | | DEC-16 |
| 11 | Dehri (Addl.) S/S | 220/132 | 100 | | | | | | | | DEC-16 |
| 12 | Dumraon (GIS) s/s | 220/132 | 480 | | | | | | | | |
| 13 | Karamnasha (New) s/s | 220/132 | 4x100 | | | | | | | | |
| 14 | Korha (New) s/s | 220/132 | 200 | | | | | | | | |
| 15 | Raxaul (New) s/s | 220/132 | 4x100 | | | | | | | | |

CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)

| | | | | | | | | | | | |
|----|--------------------------|---------|-------|--|-----|-----|-----|-----|-----|--------|--------|
| 1 | Bilaspur | 400/220 | 2x315 | | 0 | 0 | 0 | 0 | | | APR-18 |
| 2 | Dhamtri S/s | 400/220 | 630 | | 100 | 36 | 70 | 70 | | SEP-19 | SEP-19 |
| 3 | Jagdalpur S/s | 400/220 | 630 | | 100 | 100 | 100 | 100 | | NOV-14 | JUN-18 |
| 4 | NSPCL (2x315 MVA) ICT-II | 400/220 | 630 | | 100 | 100 | 100 | 100 | | | MAR-17 |
| 5 | Borjhara | 220/132 | 160 | | 100 | 100 | 100 | 100 | 160 | DEC-17 | JUL-18 |
| 6 | Borjhara s/s | 220/132 | 1x160 | | 100 | 100 | 100 | 100 | 160 | | DEC-18 |
| 7 | Dharsiwa s/s | 220/132 | 2x160 | | 100 | 100 | 100 | 100 | 320 | JUN-18 | DEC-18 |
| 8 | Dherdehi (Bilaspur) s/s | 220/132 | 2x160 | | 100 | 53 | 70 | 20 | | JUN-18 | SEP-18 |
| 9 | Jagdalpur | 220/132 | 160 | | 100 | 66 | 28 | 28 | | MAR-18 | SEP-18 |
| 10 | Kawardha s/s | 220/132 | 160 | | 100 | 100 | 100 | 100 | 160 | JUN-18 | JUL-18 |

| | | | | | | | | | | | |
|----|---|---------|-------|--|-----|-----|-----|-----|-----|--------|--------|
| 11 | Kawardha s/s (2nd T/F) | 220/132 | 1x160 | | 100 | 100 | 100 | 100 | 160 | | DEC-18 |
| 12 | Narayanpur s/s | 220/132 | 1x160 | | 100 | 57 | 100 | 100 | | JUN-18 | AUG-18 |
| 13 | Rajnandgaon and Janjgir Champa (PS) (GEC-II) | 220/132 | 4x100 | | | | | | | | |

DADRA AND NAGAR HAVELI ELECTRICITY DEPARTMENT (DNH)

| | | | | | | | | | | | |
|---|----------------|--------|-----|--|---|---|---|---|--|--|--------|
| 1 | Vaghchippa s/s | 220/66 | 320 | | 0 | 0 | 0 | 0 | | | MAR-18 |
|---|----------------|--------|-----|--|---|---|---|---|--|--|--------|

DAMAN AND DIU ELECTRICITY DEPARTMENT (DANDD)

| | | | | | | | | | | | |
|---|----------------|--------|-----|--|---|---|---|---|--|--|--------|
| 1 | Ringanwada s/s | 220/66 | 260 | | 0 | 0 | 0 | 0 | | | MAR-18 |
|---|----------------|--------|-----|--|---|---|---|---|--|--|--------|

DELHI TRANSCO LIMITED (DTL)

| | | | | | | | | | | | |
|----|---|---------|------|--|-----|-----|-----|-----|-----|--------|--------|
| 1 | Bamnoli S/S (Addl.) | 400/220 | 500 | | 0 | 0 | 0 | 0 | | MAR-21 | MAR-18 |
| 2 | Gopalpur GIS | 400/220 | 2000 | | 0 | 0 | 0 | 0 | | MAR-21 | MAR-22 |
| 3 | Jhatikalan | 400/220 | 2000 | | | | | | | MAR-23 | |
| 4 | Mundka Bays | 400/220 | 0 | | 100 | 85 | 70 | 25 | | | DEC-18 |
| 5 | Barwala (Rohini Sector-34) | 220/66 | 320 | | 0 | 0 | 0 | 0 | | | MAR-23 |
| 6 | Bhartal GIS | 220/66 | 320 | | | | | | | MAR-21 | |
| 7 | BTPS GIS | 220/66 | 480 | | | | | | | MAR-21 | |
| 8 | Budella S/S | 220/66 | 320 | | 100 | 0 | 0 | 0 | 320 | | DEC-18 |
| 9 | Budhpur GIS | 220/66 | 320 | | 0 | 0 | 0 | 0 | | | MAR-21 |
| 10 | Chandrawal GIS | 220/66 | 300 | | 0 | 0 | 0 | 0 | | | MAR-19 |
| 11 | Dhansa/Jaffarpur/Jhatikalan | 220/66 | 320 | | 0 | 0 | 0 | 0 | | | |
| 12 | Gopalpur GIS | 220/66 | 320 | | 0 | 0 | 0 | 0 | | | MAR-18 |
| 13 | Mayur Vihar GIS | 220/66 | 320 | | 0 | 0 | 0 | 0 | | | MAR-22 |
| 14 | R.K. Puram - I (GIS) | 220/66 | 320 | | 100 | 100 | 100 | 100 | 320 | | AUG-18 |
| 15 | Sanjay Gandhi Transport Nagar (SGTN) GIS | 220/66 | 320 | | 100 | 0 | 0 | 0 | | | DEC-19 |
| 16 | Shalimarbagh GIS | 220/66 | 220 | | | | | | | MAR-21 | |
| 17 | Subzi Mandi GIS | 220/66 | 100 | | 0 | 0 | 0 | 0 | | | MAR-21 |
| 18 | Tikri Khrd GIS | 220/66 | 320 | | 0 | 0 | 0 | 0 | | | MAR-18 |

| | | | | | | | | | | | |
|----|---------------------------------------|-----|---|--|-----|-----|-----|-----|--|--------|--------|
| 40 | 220 KV bay at Masjid moth (2 nos.) | 220 | 0 | | 100 | 95 | 100 | 100 | | OCT-16 | APR-17 |
| 41 | 220 KV Bays at Shalimar Bagh (2 Nos.) | 220 | 0 | | 100 | 100 | 100 | 100 | | NOV-16 | NOV-16 |
| 42 | 220 KV Bays at Vasant Kunj (2 Nos.) | 220 | 0 | | 100 | 50 | 100 | 50 | | NOV-16 | APR-17 |

DEPARTMENT OF POWER ARUNACHAL PRADESH (null)

| | | | | | | | | | | | |
|---|------------------|--------|-----|--|--|--|--|--|--|--|--|
| 1 | Tezu PS (GEC-II) | 132/33 | 100 | | | | | | | | |
|---|------------------|--------|-----|--|--|--|--|--|--|--|--|

ELECTRICITY DEPARTMENT, GOVT. OF MANIPUR (ED, Manipur)

| | | | | | | | | | | | |
|---|---------------------------------|---------|--------|--|-----|-----|-----|----|--|--------|--------|
| 1 | Thoubal S/S | 400/132 | 1x315 | | 0 | 0 | 0 | 0 | | APR-18 | |
| 2 | Imphal (PG) 2 nos bay extension | 400 | 0 | | | | | | | MAR-18 | |
| 3 | Moreh S/S | 132/33 | 1x25 | | 100 | 100 | 50 | 0 | | SEP-17 | |
| 4 | Thanlon S/S | 132/33 | 1x25 | | 100 | 100 | 100 | 90 | | SEP-17 | |
| 5 | Yurembam (Aug.) S/S | 132/33 | 3X33.5 | | 100 | 0 | 0 | 0 | | | MAR-13 |
| 6 | Tipaimukh S/s | 132 | 25 | | 0 | 0 | 0 | 0 | | DEC-17 | |

GOA ELECTRICITY DEPARTMENT (ED-GOA)

| | | | | | | | | | | | |
|---|-------------------------|---------|-------|--|-----|---|---|---|--|--------|--------|
| 1 | Ponda s/s (Addl.) | 220/33 | 1x50 | | 0 | 0 | 0 | 0 | | | MAR-19 |
| 2 | Saligao | 220/33 | 100 | | | | | | | JUL-19 | |
| 3 | Socorro S/S | 220/33 | 320 | | 0 | 0 | 0 | 0 | | | MAR-17 |
| 4 | Tuem GIS | 220/33 | 3x63 | | 0 | 0 | 0 | 0 | | | MAR-19 |
| 5 | Kadamba GIS | 220/110 | 2x100 | | 0 | 0 | 0 | 0 | | | MAR-19 |
| 6 | Tivim (3rd Trf.) (Aug.) | 220/110 | 1x100 | | 100 | 0 | 0 | 0 | | | MAR-17 |

| | | | | | | | | | | | |
|---|-----------|---------|-------|--|-----|---|---|---|--|--|--------|
| 7 | Verna GIS | 220/110 | 1x160 | | 100 | 0 | 0 | 0 | | | MAR-19 |
|---|-----------|---------|-------|--|-----|---|---|---|--|--|--------|

GRID CORPORATION OF ORISSA LIMITED (GRIDCO) (GRIDCO)

| | | | | | | | | | | | |
|---|-----------------------|---------|-------|--|--|--|--|--|--|--|--|
| 1 | Jeerapur s/s (GEC-II) | 400/220 | 2x500 | | | | | | | | |
|---|-----------------------|---------|-------|--|--|--|--|--|--|--|--|

GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)

| | | | | | | | | | | | |
|----|---|---------|-------|--|-----|-----|-----|-----|-----|--|--------|
| 1 | Bays Feeder at Bhachunda GIS s/s (6 Nos.) (GEC-I) | 66 | 0 | | | | | | | | |
| 2 | Bays Feeder at Bhogat GIS s/s (6Nos.) (GEC-I) | 66 | 0 | | | | | | | | |
| 3 | Bays Feeder at Kalavad GIS (10 Nos.) (GEC-I) | 66 | 0 | | | | | | | | |
| 4 | Bays Feeder at Moti Gop s/s (6Nos.) (GEC-I) | 66 | 0 | | | | | | | | |
| 5 | Bays Feeder at Wankaner s/s (6 Nos.) (GEC-I) | 66 | 0 | | | | | | | | |
| 6 | Feeder Bays at Babara s/s (Dist. Amreli) (6 Nos.) (GEC-I) | 66 | 0 | | | | | | | | |
| 7 | Achchhalia S/S | 400/220 | 2x315 | | 100 | 0 | 0 | 0 | | | |
| 8 | Bhachunda GIS (Dist. Kutch) | 400/220 | 1500 | | 100 | 0 | 0 | 0 | | | MAR-20 |
| 9 | Bhogat S/S | 400/220 | 1500 | | 100 | 0 | 0 | 0 | | | MAR-20 |
| 10 | Charanka S/S | 400/220 | 2x315 | | 100 | 100 | 100 | 100 | 630 | | MAR-16 |
| 11 | Chhara S/S | 400/220 | 1000 | | 0 | 0 | 0 | 0 | | | MAR-21 |
| 12 | Fedra S/S | 400/220 | 1000 | | 100 | 14 | 0 | 0 | | | MAR-21 |
| 13 | Hadala (Aug.) | 400/220 | 500 | | 100 | 100 | 100 | 100 | 500 | | DEC-17 |
| 14 | Halvad | 400/220 | 315 | | 100 | 100 | 100 | 100 | 315 | | MAR-15 |
| 15 | Kasor (VI - ICT) S/s | 400/220 | 500 | | 100 | 100 | 100 | 100 | | | AUG-16 |
| 16 | Keshod S/S | 400/220 | 1000 | | 0 | 0 | 0 | 0 | | | MAR-21 |
| 17 | Pipavav S/S | 400/220 | 1000 | | 100 | 0 | 0 | 0 | | | MAR-21 |
| 18 | Prantij S/S | 400/220 | 1000 | | 100 | 0 | 0 | 0 | | | MAR-21 |
| 19 | Sanand (ICT-II) s/s | 400/220 | 500 | | 100 | 100 | 100 | 100 | | | |

| | | | | | | | | | | | |
|----|--|---------|-------|--|-----|-----|-----|-----|------|--|--------|
| 20 | Sankhari S/S | 400/220 | 2x315 | | 100 | 100 | 100 | 100 | 1320 | | MAR-16 |
| 21 | Up-gradation of 220 kV Vav to 400 kv level (GIS) | 400/220 | 1500 | | 100 | 0 | 0 | 0 | | | MAR-19 |
| 22 | Achhalia S/s | 400/200 | 1000 | | 100 | 0 | 0 | 0 | | | MAR-20 |
| 23 | Chharodi (GIS) S/s | 400/200 | 1500 | | 100 | 91 | 62 | 57 | | | MAR-18 |
| 24 | Chikhli S/s | 400/200 | 1000 | | 0 | 0 | 0 | 0 | | | MAR-21 |
| 25 | Chorania S/s | 400/200 | 500 | | 0 | 0 | 0 | 0 | | | MAR-19 |
| 26 | Kalavad S/s | 400/200 | 1000 | | 100 | 0 | 0 | 0 | | | MAR-20 |
| 27 | Shapar S/s | 400/200 | 1000 | | 100 | 0 | 0 | 0 | | | MAR-21 |
| 28 | Soja S/s | 400/200 | 500 | | 0 | 0 | 0 | 0 | | | MAR-18 |
| 29 | Zerda S/s | 400/200 | 500 | | 100 | 100 | 100 | 100 | 500 | | JUN-16 |
| 30 | 2 nos. of 400 kV line bays at Banaskantha(Radhanesda) S/S (GEC-II) | 400 | 0 | | | | | | | | |
| 31 | Bays Feeder at Bhachunda GIS s/s (4 Nos.) (GEC-I) | 400 | 0 | | | | | | | | |
| 32 | Bays Feeder at Bhogat GIS s/s (2 Nos.)(GEC-I) | 400 | 0 | | | | | | | | |
| 33 | Bays Feeder at Hadala s/s (Nos. 2) (GEC-I) | 400 | 0 | | | | | | | | |
| 34 | Bays Feeder at Kalavad s/s (2 Nos.) (GEC-I) | 400 | 0 | | | | | | | | |
| 35 | Bays Feeder at Pachham (Fedra) s/s (Nos. 2) (GEC-I) | 400 | 0 | | | | | | | | |
| 36 | Bays Feeder at Shapar s/s (4 Nos.) (GEC-I) | 400 | 0 | | | | | | | | |
| 37 | Bays Feeder at Varsana s/s (2 Nos.) (GEC-I) | 400 | 0 | | | | | | | | |
| 38 | Amod (up-gradation of 66 kv to 220 kv - Hybrid) | 220/66 | 320 | | 100 | 55 | 0 | 0 | | | MAR-19 |
| 39 | Asoj (Aug) | 220/66 | 150 | | 100 | 100 | 100 | 100 | 150 | | OCT-18 |
| 40 | Babara (Dist. Amreli) S/S | 220/66 | 3x160 | | 100 | 0 | 0 | 0 | | | DEC-19 |
| 41 | Bagasara S/S | 220/66 | 320 | | 0 | 0 | 0 | 0 | | | MAR-22 |
| 42 | Bagodara S/s | 220/66 | 320 | | 100 | 21 | 0 | 0 | | | MAR-19 |

| | | | | | | | | | | | |
|----|--|--------|-------|--|-----|-----|-----|-----|-----|--|--------|
| 43 | Balasinor S/s | 220/66 | 320 | | 0 | 0 | 0 | 0 | | | MAR-22 |
| 44 | Barejdi S/s | 220/66 | 320 | | 100 | 0 | 0 | 0 | | | MAR-19 |
| 45 | Bhachunda GIS (Dis. Kutch) | 220/66 | 2x160 | | 100 | 89 | 25 | 10 | | | DEC-19 |
| 46 | Bhat (Aug) (2x160-100) | 220/66 | 220 | | 0 | 0 | 0 | 0 | | | MAR-20 |
| 47 | Bhogat GIS (Dist. Jamnagar) | 220/66 | 2x160 | | 100 | 0 | 0 | 0 | | | MAR-20 |
| 48 | Bil S/s | 220/66 | 320 | | 0 | 0 | 0 | 0 | | | MAR-21 |
| 49 | Chiloda S/s | 220/66 | 300 | | 100 | 0 | 0 | 0 | | | MAR-19 |
| 50 | Chiloda (up-gradation of 132 kv to 220 kv GIS) | 220/66 | 320 | | 100 | 0 | 0 | 0 | | | MAR-22 |
| 51 | Dhanaj S/S | 220/66 | 320 | | 100 | 0 | 0 | 0 | | | MAR-20 |
| 52 | Gondal S/S | 220/66 | 320 | | 100 | 0 | 0 | 0 | | | MAR-20 |
| 53 | Halol S/s | 220/66 | 320 | | 0 | 0 | 0 | 0 | | | MAR-21 |
| 54 | Jamnagar (Aug)(160-100) | 220/66 | 60 | | 100 | 100 | 100 | 100 | 60 | | JUL-18 |
| 55 | Kalavad GIS (Dist. Jamnagar) | 220/66 | 3x160 | | 100 | 5 | 0 | 1 | | | JAN-20 |
| 56 | Kalavad S/S | 220/66 | 1x100 | | 100 | 0 | 0 | 0 | | | DEC-19 |
| 57 | Kalawad | 220/66 | 100 | | 100 | 0 | 0 | 0 | | | DEC-19 |
| 58 | Kangasiyali (Aug.) | 220/66 | 60 | | 100 | 100 | 100 | 100 | 60 | | OCT-18 |
| 59 | Karmsad (Aug.) | 220/66 | 160 | | 100 | 100 | 100 | 100 | 160 | | OCT-18 |
| 60 | Kawant S/s | 220/66 | 160 | | 100 | 100 | 100 | 100 | 160 | | AUG-18 |
| 61 | Kerala S/S | 220/66 | 2x100 | | 100 | 0 | 0 | 0 | | | |
| 62 | Khajod S/s | 220/66 | 320 | | 0 | 0 | 0 | 0 | | | MAR-21 |
| 63 | Khambhalia S/S | 220/66 | 320 | | 100 | 0 | 0 | 0 | | | |
| 64 | Lalpar (Aug.) | 220/66 | 60 | | 100 | 100 | 100 | 100 | 60 | | OCT-18 |
| 65 | Maglana S/s | 220/66 | 320 | | 0 | 0 | 0 | 0 | | | MAR-20 |
| 66 | Makansar S/s | 220/66 | 320 | | 0 | 0 | 0 | 0 | | | MAR-20 |
| 67 | Mesanka (Gariyadhar) | 220/66 | 320 | | 0 | 0 | 0 | 0 | | | MAR-19 |
| 68 | Methoda S/S | 220/66 | 320 | | 0 | 0 | 0 | 0 | | | MAR-22 |
| 69 | Moti Gop S/S | 220/66 | 3x160 | | 100 | 80 | 75 | 65 | | | NOV-18 |

| | | | | | | | | | | | |
|----|------------------------------|---------|-------|--|-----|-----|-----|-----|-----|--|--------|
| 5 | Madanpur (Aug.) | 220/66 | 1x100 | | 100 | 100 | 100 | 100 | 100 | | OCT-18 |
| 6 | Panchgaon s/s (Aug.) | 220/66 | 1x160 | | 100 | 100 | 100 | 100 | 160 | | DEC-18 |
| 7 | Rajokheri S/s | 220/66 | 320 | | 0 | 3 | 0 | 0 | | | FEB-20 |
| 8 | Roj-Ka-Meo | 220/66 | 2x160 | | 100 | 25 | 15 | 5 | | | MAR-19 |
| 9 | GIS Sector 78 Faridabad S/s | 220/33 | 200 | | 0 | 20 | 0 | 0 | | | NOV-19 |
| 10 | Prithala S/s | 220/33 | 320 | | 0 | 0 | 0 | 0 | | | |
| 11 | RGEC Sonipat S/S | 220/33 | 200 | | 100 | 96 | 80 | 61 | | | JAN-19 |
| 12 | Roj-Ka-Meo | 220/33 | 100 | | 100 | 41 | 41 | 6 | | | MAR-19 |
| 13 | Bagun PS (GEC-II) | 220/132 | 200 | | 0 | 0 | 0 | 0 | | | |
| 14 | Barhi S/S | 220/132 | 200 | | 100 | 100 | 97 | 93 | | | FEB-19 |
| 15 | Barula PS (GEC-II) | 220/132 | 200 | | 0 | 0 | 0 | 0 | | | |
| 16 | Bhuna (Aug.) | 220/132 | 1x100 | | 100 | 100 | 100 | 100 | 100 | | OCT-18 |
| 17 | Daukhera PS (GEC-II) | 220/132 | 200 | | 0 | 0 | 0 | 0 | | | |
| 18 | Deroli Ahir S/s | 220/132 | 520 | | 0 | 5 | 0 | 0 | | | JAN-20 |
| 19 | GIS Rai S/s | 220/132 | 520 | | 0 | 0 | 0 | 0 | | | |
| 20 | GIS Sector -46 Faridabad S/s | 220/132 | 320 | | 100 | 80 | 70 | 0 | | | APR-19 |
| 21 | GIS Sector-58 Faridabad S/s | 220/132 | 320 | | 0 | 0 | 0 | 0 | | | MAR-20 |
| 22 | HSIIDC Rai S/S | 220/132 | 200 | | 0 | 0 | 0 | 0 | | | MAR-19 |
| 23 | I.A. Hisar (Aug.) | 220/132 | 1x50 | | 100 | 100 | 100 | 100 | 50 | | OCT-18 |
| 24 | Jind s/s (Aug.) | 220/132 | 60 | | 100 | 100 | 100 | 100 | 60 | | DEC-18 |
| 25 | Lohari/Jattal S/s | 220/132 | 200 | | 0 | 0 | 0 | 0 | | | |
| 26 | Malsari Khera S/s | 220/132 | 260 | | 0 | 0 | 0 | 0 | | | |

| | | | | | | | | | | | |
|----|------------------------------------|---------|-------|--|-----|-----|-----|-----|-----|--|--------|
| 27 | Mehna Khera S/s | 220/132 | 300 | | 0 | 0 | 0 | 0 | | | NOV-19 |
| 28 | Mohana (Aug) | 220/132 | 1x100 | | 100 | 100 | 100 | 100 | 100 | | JUL-18 |
| 29 | Mund | 220/132 | 1x100 | | 100 | 100 | 100 | 100 | 100 | | JUN-18 |
| 30 | Narwana (Aug.) | 220/132 | 60 | | 100 | 100 | 100 | 100 | 60 | | OCT-18 |
| 31 | Neemwala S/s | 220/132 | 223 | | 0 | 0 | 0 | 0 | | | MAR-20 |
| 32 | Nonand S/s | 220/132 | 520 | | 0 | 0 | 0 | 0 | | | |
| 33 | Pahari S/s | 220/132 | 200 | | 0 | 0 | 0 | 0 | | | |
| 34 | Sector-107 GIS Gurgoan S/s | 220/132 | 200 | | 0 | 0 | 0 | 0 | | | |
| 35 | Sector -65 GIS Gurgaon S/s | 220/132 | 200 | | 100 | 68 | 95 | 0 | | | MAR-19 |
| 36 | Sector-69 GIS S/s | 220/132 | 200 | | 100 | 60 | 95 | 0 | | | SEP-19 |
| 37 | Sector - 85 GIS S/s | 220/132 | 200 | | 100 | 67 | 82 | 0 | | | MAR-19 |
| 38 | Sector -86 Faridabad S/s | 220/132 | 200 | | 0 | 0 | 0 | 0 | | | |
| 39 | Sector - 95 GIS S/s | 220/132 | 200 | | 100 | 77 | 92 | 0 | | | FEB-19 |
| 40 | Sectro - 77 GIS Gurgaon S/s | 220/132 | 200 | | 100 | 62 | 95 | 0 | | | FEB-19 |
| 41 | Singhani PS (GEC-II) | 220/132 | 200 | | 0 | 0 | 0 | 0 | | | |
| 42 | Transport Hub Scetor-8 Manesar S/s | 220/132 | 300 | | 0 | 0 | 0 | 0 | | | |

HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)

| | | | | | | | | | | | |
|---|---|---------|-------|--|-----|----|-----|----|--|--------|--------|
| 1 | Gumma S/S | 400/220 | 1x315 | | 100 | 50 | 0 | 0 | | | NOV-18 |
| 2 | Lahal S/S | 400/220 | 630 | | 100 | 35 | 45 | 10 | | JAN-18 | JUL-19 |
| 3 | Pragati Nagar (2nd Trf) | 400/220 | 315 | | 100 | 50 | 40 | 0 | | JUL-16 | NOV-18 |
| 4 | Pragati Nagar (Gumma) S/S | 400/220 | 315 | | 100 | 96 | 100 | 95 | | JUL-16 | DEC-18 |
| 5 | Wangtoo (GIS) S/S | 400/220 | 630 | | 100 | 85 | 85 | 65 | | | DEC-18 |
| 6 | Construction of 33 kV GIS switching station at Palchan (Distt. Kullu) (GEC-I) | 33 | 0 | | | | | | | | |
| 7 | Heling substation (GEC-I) | 220/66 | 100 | | | | | | | | |

| | | | | | | | | | | | |
|----|--|---------|-------|--|-----|----|----|----|--|--------|--------|
| 8 | Mandhala | 220/66 | 100 | | 0 | 0 | 0 | 0 | | | |
| 9 | Sunda S/S (Aug.) (GEC-I) | 220/66 | 100 | | | | | | | | |
| 10 | Barsaini S/S | 220/33 | 63 | | 0 | 0 | 0 | 0 | | MAR-16 | |
| 11 | Charor (Distt. Kullu) (Augmentation) (GEC-I) | 220/33 | 100 | | | | | | | | |
| 12 | Lahal S/S | 220/33 | 63 | | 100 | 65 | 65 | 10 | | JAN-17 | NOV-18 |
| 13 | Dehan substation (GEC-I) | 220/132 | 2x100 | | | | | | | | |
| 14 | Koti S/S | 220/132 | 200 | | 0 | 0 | 0 | 0 | | | |
| 15 | Mazra GIS | 220/132 | 2x100 | | 0 | 0 | 0 | 0 | | | |
| 16 | Sunda S/S | 220/132 | 100 | | 0 | 0 | 0 | 0 | | MAR-17 | DEC-16 |
| 17 | Taran tulla (Addl.) | 220/132 | 100 | | 0 | 0 | 0 | 0 | | | |
| 18 | Hatkoti Switching Station | 220 | 0 | | 0 | 0 | 0 | 0 | | | |
| 19 | Pandoh (Distt. Mandi) (Augmentation) (GEC-I) | 132/33 | 31.5 | | 100 | 75 | 95 | 50 | | | OCT-18 |
| 20 | Sub station in the yard of Rupin HEP (GEC-I) | 132/33 | 31.5 | | | | | | | | |
| 21 | Tangnu Romai HEP S/S (GEC-I) | 132/22 | 63 | | | | | | | | |

HIMACHAL PRADESH STATE ELECTRICITY BOARD LIMITED (HPSEBL)

| | | | | | | | | | | | |
|---|---|-------|--------|--|--|--|--|--|--|--|--|
| 1 | Andhra (Aug.) (GEC-I) | 66/22 | 31.5 | | | | | | | | |
| 2 | Andhra (GEC-I) | 66/22 | 31.5 | | | | | | | | |
| 3 | Hatkoti (GEC-I) | 66/22 | 1x12.5 | | | | | | | | |
| 4 | Nogli (GEC-I) | 66/22 | 10 | | | | | | | | |
| 5 | Pooh GIS (GEC-I) | 66/22 | 1x10 | | | | | | | | |
| 6 | Rukti (Shaung Power House) (GEC-I) | 66/22 | 10 | | | | | | | | |
| 7 | Samoli (Aug. 20-10) (GEC-I) | 66/22 | 10 | | | | | | | | |
| 8 | Construction of 22kV terminal bays at Hatkoti and Kotkhai under Electrical Division (GEC-I) | 220 | 0 | | | | | | | | |

JHARKHAND URJA SANCHAR NIGAM LTD. (JUSNL)

| | | | | | | | | | | | |
|---|-----------------|-----------------|-----|--|---|---|---|---|--|--|--|
| 1 | GSS Chandil s/s | 400/220/ 132 | 945 | | 0 | 0 | 0 | 0 | | | |
|---|-----------------|-----------------|-----|--|---|---|---|---|--|--|--|

| | | | | | | | | | | | |
|----|---------------------|-----------------|-------|--|-----|-----|-----|-----|--|--|--------|
| 2 | Latehar S/S | 400/220/ 132 | 2x315 | | 100 | 40 | 40 | 0 | | | MAR-19 |
| 3 | GSS Dumka s/s | 400/220 | 630 | | 0 | 0 | 0 | 0 | | | |
| 4 | GSS Jasidih s/s | 400/220 | 630 | | 0 | 0 | 0 | 0 | | | |
| 5 | GSS Koderma s/s | 400/220 | 2x315 | | 0 | 0 | 0 | 0 | | | |
| 6 | GSS Mander s/s | 400/220 | 630 | | 0 | 0 | 0 | 0 | | | |
| 7 | Patratu (New) S/S | 400/220 | 2x315 | | 100 | 40 | 40 | 0 | | | MAR-19 |
| 8 | Chatra S/S | 220/132/ 33 | 400 | | 100 | 100 | 100 | 100 | | | JAN-19 |
| 9 | Giridih S/S | 220/132/ 33 | 400 | | 100 | 100 | 100 | 100 | | | JAN-19 |
| 10 | Govindpur (New) S/S | 220/132/ 33 | 400 | | 100 | 100 | 100 | 100 | | | JAN-19 |
| 11 | GSS Baliyapur s/s | 220/132/ 33 | 4x100 | | 0 | 0 | 0 | 0 | | | |
| 12 | GSS Barkatha s/s | 220/132/ 33 | 4x100 | | 0 | 0 | 0 | 0 | | | |
| 13 | GSS Chandrapura s/s | 220/132/ 33 | 4x100 | | 0 | 0 | 0 | 0 | | | |

| | | | | | | | | | | | |
|----|-------------------------|----------------|-------|--|-----|----|----|----|--|--|--------|
| 14 | GSS Domchanch s/s | 220/132/ 33 | 4x100 | | 0 | 0 | 0 | 0 | | | |
| 15 | GSS Gomia/Kathara | 220/132/ 33 | 4x100 | | 0 | 0 | 0 | 0 | | | |
| 16 | GSS PTPS (2x150 - 2x50) | 220/132/ 33 | 4x100 | | 0 | 0 | 0 | 0 | | | |
| 17 | GSS Topchanchi s/s | 220/132/ 33 | 4x100 | | 0 | 0 | 0 | 0 | | | |
| 18 | Hazaribagh s/s | 220/132/ 33 | 4x100 | | 0 | 0 | 0 | 0 | | | |
| 19 | Jasidih S/S | 220/132/ 33 | 400 | | 100 | 40 | 35 | 0 | | | MAR-19 |
| 20 | Palojori (Gird) s/s | 220/132/ 33 | 4x100 | | 0 | 0 | 0 | 0 | | | |
| 21 | GSS Jadugoda s/s | 220/132 | 3x100 | | 0 | 0 | 0 | 0 | | | |
| 22 | GSS Khunti s/s | 220/132 | 3x100 | | 0 | 0 | 0 | 0 | | | |
| 23 | GSS Noamundi s/s | 220/132 | 300 | | 0 | 0 | 0 | 0 | | | |
| 24 | GSS Simdega s/s | 220/132 | 3x100 | | 0 | 0 | 0 | 0 | | | |
| 25 | GSS Tamar s/s | 220/132 | 3x100 | | 0 | 0 | 0 | 0 | | | |
| 26 | Jainamore (Bokaro) S/S | 220/132 | 400 | | 100 | 85 | 95 | 85 | | | DEC-18 |

| | | | | | | | | | | | |
|----|---------------|---------|-------|--|-----|-----|-----|-----|--|--|--------|
| 27 | Koderma s/s | 220/132 | 4x100 | | 0 | 0 | 0 | 0 | | | |
| 28 | Lohardaga S/S | 220/132 | 2x150 | | 100 | 60 | 60 | 30 | | | MAR-19 |
| 29 | Ratu | 220/132 | 400 | | 100 | 100 | 100 | 100 | | | JAN-19 |

J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)

| | | | | | | | | | | | |
|----|----------------------|---------|-------|--|-----|-----|-----|-----|--|--|--------|
| 1 | Alchi. S/S | 66/11 | 6.3 | | 100 | 100 | 100 | 100 | | | NOV-12 |
| 2 | Gramthong S/S | 66/11 | 60 | | 100 | 100 | 100 | 100 | | | SEP-12 |
| 3 | Himya | 66/11 | 60 | | 100 | 30 | 0 | 0 | | | JUL-13 |
| 4 | Kargil S/S | 66/11 | 60 | | 100 | 100 | 100 | 100 | | | SEP-12 |
| 5 | Khalsi | 66/11 | 60 | | 100 | 100 | 100 | 100 | | | JUL-13 |
| 6 | Khangral (Bodhkarbu) | 66/11 | 60 | | 100 | 100 | 100 | 100 | | | SEP-14 |
| 7 | Kharu | 66/11 | 60 | | 100 | 100 | 100 | 100 | | | DEC-13 |
| 8 | Leh | 66/11 | 2x6.3 | | 100 | 100 | 100 | 100 | | | DEC-12 |
| 9 | Mulbeck | 66/11 | 60 | | 100 | 100 | 100 | 100 | | | SEP-15 |
| 10 | Nimoo S/S | 66/11 | 60 | | 100 | 100 | 100 | 100 | | | JUL-13 |
| 11 | Sankoo S/S | 66/11 | 60 | | 100 | 100 | 100 | 100 | | | SEP-14 |
| 12 | Alusteng S/S | 220/132 | 320 | | 100 | 80 | 85 | 60 | | | DEC-18 |

| | | | | | | | | | | | |
|----|--|---------------|-------|--|---|---|---|-----|-----|--------|--------|
| 13 | Budgam (Aug.) | 220/132 | 160 | | | | | | | | |
| 14 | Budgam (Aug.) 2nd Trf. | 220/132 | 160 | | 0 | 0 | 0 | 0 | | | |
| 15 | Lassipora S/S | 220/132 | 320 | | 0 | 0 | 0 | 0 | | | |
| 16 | Mirbazar (Aug.) | 220/132 | 160 | | 0 | 0 | 0 | 0 | | | |
| 17 | Yonus Wahipora (Kupwara) S/S | 220/132 | 320 | | 0 | 0 | 0 | 0 | | | MAR-17 |
| 18 | Zainkote (Aug.) | 220/132 | 3x150 | | | 0 | 0 | 100 | 450 | DEC-12 | MAR-08 |
| 19 | (PMDP - Jammu) Janipur (Aug) S/S | 132/66/3 3 | 50 | | 0 | 0 | 0 | 0 | | MAR-19 | MAR-18 |
| 20 | (PMDP - Jammu) Kathua (Aug) (50-20) S/S | 132/66/3 3 | 30 | | 0 | 0 | 0 | 0 | | MAR-19 | MAR-18 |
| 21 | (PMDP - Jammu) Miran Sahib (Aug) (50-20) | 132/66/3 3 | 30 | | 0 | 0 | 0 | 0 | | MAR-19 | MAR-18 |
| 22 | (PMDP - Jammu) Pounichak (Aug) S/S | 132/66/3 3 | 50 | | 0 | 0 | 0 | 0 | | MAR-19 | MAR-18 |
| 23 | (PMDP - Jammu) Sidhra (Aug) (2x50-2x20) | 132/66/3 3 | 60 | | 0 | 0 | 0 | 0 | | MAR-19 | MAR-18 |
| 24 | (PMDP-Jammu) Chatha Grid S/S | 132/33 | 100 | | 0 | 0 | 0 | 0 | | MAR-19 | |
| 25 | (PMDP - Kashmir) Bemina (Aug)(200-150) | 132/33 | 1x50 | | 0 | 0 | 0 | 0 | | MAR-19 | |
| 26 | (PMDP - Kashmir) Chadoora (Aug) (100-50) | 132/33 | 50 | | 0 | 0 | 0 | 0 | | MAR-20 | |

| | | | | | | | | | | | |
|----|---|--------|------|--|---|---|---|---|--|--------|--|
| 27 | (PMDP - Kashmir) Cheshmashahi (Aug) (140-105) | 132/33 | 1x35 | | 0 | 0 | 0 | 0 | | MAR-19 | |
| 28 | (PMDP - Kashmir) Khrew (Aug) (150-100) | 132/33 | 50 | | 0 | 0 | 0 | 0 | | MAR-20 | |
| 29 | (PMDP - Kashmir) Tengpora (GIS) | 132/33 | 150 | | 0 | 0 | 0 | 0 | | MAR-20 | |
| 30 | (PMDP-Kashmir) Zainakote (Aug) (125-75) | 132/33 | 50 | | 0 | 0 | 0 | 0 | | MAR-19 | |
| 31 | 2 nos. of 132 kV line bays at Samba (GEC-II) | 132 | 0 | | | | | | | | |

KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)

| | | | | | | | | | | | |
|---|-------------------------------|---------|-------|--|-----|-----|-----|-----|------|--------|--------|
| 1 | Shivanasamudra S/S (GEC-I) | 66/11 | 1x8 | | | | | | | | |
| 2 | C.N.Halli | 400/220 | 500 | | 0 | 0 | 0 | 0 | | SEP-18 | SEP-18 |
| 3 | Devanahalli | 400/220 | 1500 | | 100 | 15 | 2 | 0 | | | SEP-19 |
| 4 | Dhoni (Gadag) | 400/220 | 500 | | 100 | 100 | 100 | 100 | | SEP-18 | OCT-18 |
| 5 | Doni (Gadag)S/S | 400/220 | 2x500 | | 100 | 100 | 100 | 100 | 1000 | | OCT-18 |
| 6 | Electronic city S/S | 400/220 | 2x500 | | 100 | 15 | 0 | 0 | | | SEP-19 |
| 7 | Gulbarga S/S | 400/220 | 1000 | | 100 | 0 | 0 | 0 | | SEP-19 | |
| 8 | Jagalur (Hiremallanahole) S/S | 400/220 | 2x500 | | 100 | 100 | 100 | 100 | 1000 | | JAN-19 |

| | | | | | | | | | | | |
|----|------------------------------------|---------|--------|--|-----|-----|-----|-----|-----|--------|--------|
| 9 | Tumkur(Pavagada) PS (Aug) (GEC-II) | 400/220 | 1000 | | | | | | | | |
| 10 | Tumkur (Pavagada) PS (GEC-II) | 400/220 | 1x1500 | | | | | | | | |
| 11 | Tumkur (Vasantnarsapur) (GEC-II) | 400/220 | 500 | | | | | | | | |
| 12 | Benkikere | 220/66 | 200 | | 100 | 60 | 90 | 80 | | SEP-17 | AUG-18 |
| 13 | Brindavan Alloys | 220/66 | 150 | | 100 | 0 | 0 | 0 | | SEP-17 | JUN-19 |
| 14 | Exora | 220/66 | 150 | | 0 | 0 | 0 | 0 | | SEP-19 | SEP-19 |
| 15 | Golahalli | 220/66 | 100 | | 100 | 80 | 55 | 52 | | SEP-17 | DEC-18 |
| 16 | Hosadurga S/S | 220/66 | 2x100 | | 100 | 0 | 0 | 0 | | SEP-17 | SEP-19 |
| 17 | ITI | 220/66 | 150 | | 100 | 50 | 80 | 0 | | SEP-17 | NOV-18 |
| 18 | Jigani (2x150) | 220/66 | 300 | | 100 | 100 | 100 | 100 | 150 | MAR-13 | MAR-18 |
| 19 | Koramangala | 220/66 | 300 | | 100 | 50 | 80 | 0 | | SEP-17 | NOV-18 |
| 20 | Kudligi (Badeladaku) S/S | 220/66 | 200 | | 100 | 95 | 100 | 90 | | MAY-14 | AUG-18 |

| | | | | | | | | | | | |
|----|--------------------------------|---------|-------|--|-----|-----|-----|-----|-----|--------|--------|
| 21 | Kumbalgod | 220/66 | 150 | | 100 | 0 | 0 | 0 | | SEP-18 | SEP-19 |
| 22 | Maddur | 220/66 | 100 | | 0 | 0 | 0 | 0 | | SEP-19 | SEP-19 |
| 23 | Mallat (Manvi) S/S | 220/66 | 200 | | 100 | 100 | 100 | 100 | | AUG-14 | JUN-17 |
| 24 | Manyatha | 220/66 | 150 | | 0 | 0 | 0 | 0 | | | |
| 25 | Mittemari S/S | 220/66 | 200 | | 100 | 95 | 100 | 95 | | JUL-15 | DEC-18 |
| 26 | Nagmangala | 220/66 | 100 | | 0 | 0 | 0 | 0 | | SEP-19 | SEP-19 |
| 27 | Pavagada S/S | 220/66 | 2x100 | | 100 | 100 | 100 | 100 | 200 | JUL-14 | DEC-18 |
| 28 | Ramanagar(Kothipura) (2nd ICT) | 220/66 | 1x100 | | 100 | 100 | 100 | 100 | | DEC-07 | JAN-19 |
| 29 | Shivanasamudram S/S | 220/66 | 2x100 | | 100 | 65 | 60 | 60 | | | APR-19 |
| 30 | Srinivasapura | 220/66 | 100 | | 0 | 0 | 0 | 0 | | SEP-19 | SEP-19 |
| 31 | Afzlapur | 220/110 | 100 | | 0 | 0 | 0 | 0 | | SEP-19 | SEP-19 |
| 32 | Koppal S/S | 220/110 | 2x100 | | 100 | 20 | 25 | 10 | | | JAN-19 |
| 33 | Mughalkod S/S (GEC-I) | 220/110 | 2x100 | | 0 | 0 | 0 | 0 | | | |
| 34 | Sindagi | 220/110 | 100 | | 0 | 0 | 0 | 0 | | SEP-19 | SEP-19 |
| 35 | Mughalkod S/S (GEC-I) | 110/11 | 2x5 | | | | | | | | |

KERALA STATE ELECTRICITY BOARD (KSEB)

| | | | | | | | | | | | |
|---|-----------------------|---------|--------|--|-----|----|---|---|--|--|--------|
| 1 | Mylatti (GEC-II) | 400/220 | 1x1500 | | | | | | | | |
| 2 | Kasargode PS (GEC-II) | 220/132 | 600 | | | | | | | | |
| 3 | Manjeri s/s | 220/110 | 2x100 | | 100 | 30 | 0 | 0 | | | JUL-20 |

| | | | | | | | | | | | |
|----|----------------------------|--------|-------|--|-----|-----|-----|-----|----|--------|--------|
| 25 | Jamner (Kekatnimbhora) T/F | 220/33 | 2x50 | | | | | | | MAR-19 | |
| 26 | Kaudgaon T/f | 220/33 | 2x50 | | 0 | 0 | 0 | 0 | | MAR-21 | |
| 27 | Kesurdi MIDC T/F | 220/33 | 1x100 | | | | | | | MAR-19 | |
| 28 | Khandeshwar T/F | 220/33 | 2x50 | | | | | | | MAR-20 | |
| 29 | Kupwad T/F | 220/33 | 1x100 | | | | | | | MAR-19 | |
| 30 | Lakhampur / Dindori T/F | 220/33 | 2x50 | | 0 | 0 | 0 | 0 | | MAR-20 | |
| 31 | Manjarsumba (Addl) | 220/33 | 25 | | | | | | | MAR-18 | |
| 32 | Nandurbar MIDC T/F | 220/33 | 2x50 | | | | | | | MAR-21 | |
| 33 | Narangwadi T/f | 220/33 | 2x25 | | 0 | 1 | 0 | 0 | | MAR-20 | |
| 34 | Ner (Wafali) T/F s/s | 220/33 | 2x25 | | 100 | 86 | 85 | 49 | | MAR-19 | SEP-18 |
| 35 | ONGC Panvel Addl T/F | 220/33 | 1x50 | | | | | | | MAR-19 | |
| 36 | Palghar T/F | 220/33 | 2x50 | | | | | | | MAR-19 | |
| 37 | Parbhani (Addl) | 220/33 | 50 | | 100 | 100 | 100 | 100 | 50 | MAR-18 | JUL-18 |
| 38 | Pardi T/F | 220/33 | 2x50 | | | | | | | MAR-19 | |
| 39 | R S Kharghar Addl T/F | 220/33 | 1x50 | | 100 | 100 | 100 | 100 | | DEC-19 | |
| 40 | Shendra (DMIC) T/f | 220/33 | 1x100 | | | | | | | MAR-19 | |
| 41 | SICOM Chandrapur Addl T/F | 220/33 | 1x50 | | 100 | 90 | 70 | 10 | | MAR-18 | |
| 42 | Slinnar (Datali) T/F | 220/33 | 2x50 | | 0 | 0 | 0 | 0 | | MAR-21 | |
| 43 | Supa MIDC/Dhotre T/F | 220/33 | 2x50 | | | | | | | MAR-19 | |
| 44 | Ulwe Node T/F | 220/33 | 2x50 | | | | | | | MAR-20 | |
| 45 | Wardha Addl. T/F | 220/33 | 1x50 | | 100 | 100 | 100 | 100 | 50 | MAR-19 | SEP-18 |
| 46 | Washi T/f | 220/33 | 2x25 | | 0 | 0 | 0 | 0 | | MAR-22 | |
| 47 | WAtwate T/F | 220/33 | 2x50 | | 0 | 0 | 0 | 0 | | MAR-22 | |
| 48 | Dighi T/F | 220/22 | 2x50 | | | | | | | MAR-21 | |
| 49 | Eon Kharadi T/F | 220/22 | 2x50 | | | | | | | MAR-19 | |
| 50 | Hinjewadi -II | 220/22 | 1x100 | | 100 | 100 | 70 | 50 | | MAR-18 | |

| | | | | | | | | | | | |
|----|---------------------------------|---------|-------|--|-----|-----|-----|-----|-----|--------|--------|
| 73 | Insuli (Sawantwadi) - ICT | 220/132 | 1x100 | | | | | | | MAR-19 | |
| 74 | Jalkot | 220/132 | 1x100 | | 100 | 100 | 100 | 100 | 100 | MAR-18 | JUN-18 |
| 75 | Jalkot ICT-II | 220/132 | 1x100 | | 100 | 100 | 100 | 100 | 100 | MAR-18 | JUL-18 |
| 76 | Jalna (Addl ICT-I) | 220/132 | 1x100 | | | | | | | MAR-18 | |
| 77 | Jalna MIDC (Nagewadi) (ICT) s/s | 220/132 | 1x100 | | 100 | 100 | 100 | 100 | 100 | MAR-18 | AUG-18 |
| 78 | Jamner (Kekatnimbhora) ICT | 220/132 | 2x100 | | 100 | 80 | 50 | 47 | | MAR-19 | JUN-19 |
| 79 | Karanja ICT | 220/132 | 2x100 | | 100 | 33 | 10 | 0 | | MAR-21 | |
| 80 | Kharda ICT-I | 220/132 | 2x100 | | 0 | 0 | 0 | 0 | | MAR-22 | |
| 81 | Krishnoor Addl ICT | 220/132 | 1x100 | | | | | | | MAR-20 | |
| 82 | Krishnoor s/s | 220/132 | 1x100 | | 100 | 99 | 90 | 90 | 25 | MAR-21 | |
| 83 | Kurunda - ICT | 220/132 | 2x100 | | | | | | | MAR-21 | |
| 84 | Lakhampur/Dindori ICT | 220/132 | 2x100 | | 0 | 0 | 0 | 0 | | MAR-20 | |
| 85 | Malkapur - ICT s/s | 220/132 | 2x100 | | 100 | 59 | 45 | 16 | | MAR-19 | |
| 86 | Manjarsumba Addl ICT | 220/132 | 1x100 | | | | | | | MAR-21 | |
| 87 | Manjarsumba ICT | 220/132 | 1x100 | | | | | | | MAR-20 | |
| 88 | Naldurg ICT | 220/132 | 2x100 | | 0 | 0 | 0 | 0 | | MAR-21 | |
| 89 | Nandgaon Peth (ICT) | 220/132 | 1x100 | | 100 | 100 | 100 | 100 | | MAR-18 | |
| 90 | Nandgaon Peth -Addl ICT | 220/132 | 1x100 | | | | | | | MAR-19 | |
| 91 | Nandurbar MIDC - ICT | 220/132 | 2x100 | | | | | | | MAR-21 | |
| 92 | Narangwadi ICT | 220/132 | 2x100 | | 100 | 34 | 20 | 0 | | MAR-20 | |
| 93 | Ner (Wafali) - ICT s/s | 220/132 | 2x100 | | | | | | | MAR-20 | |
| 94 | New Pardi S/S | 220/132 | 200 | | 100 | 100 | 98 | 95 | | | |
| 95 | Patoda s/s (Aug.) | 220/132 | 2x100 | | | | | | | | |

| | | | | | | | | | | | |
|-----|--|---------|-------|--|-----|-----|-----|-----|-----|--------|--------|
| 96 | Pimpalgaon S/S | 220/132 | 100 | | 100 | 100 | 95 | 95 | | | DEC-16 |
| 97 | Shahada Addl ICT | 220/132 | 1x100 | | 100 | 100 | 100 | 100 | 100 | MAR-18 | SEP-18 |
| 98 | Shevgaon/Pathardi | 220/132 | 2x200 | | | | | | | MAR-22 | |
| 99 | Shevgaon / Pathardi ICT | 220/132 | 2x200 | | 100 | 45 | 0 | 0 | | MAR-22 | |
| 100 | Slinnar (Datali) T/F | 220/132 | 2x200 | | 0 | 0 | 0 | 0 | | MAR-21 | |
| 101 | Supa MIDC/Dhotre ICT | 220/132 | 200 | | | | | | | MAR-18 | |
| 102 | Viroda ICT | 220/132 | 2x200 | | 100 | 97 | 90 | 85 | | MAR-18 | SEP-18 |
| 103 | Wani (Addl ICT - I) | 220/132 | 1x100 | | | | | | | MAR-20 | |
| 104 | Wani ICT | 220/132 | 1x100 | | | | | | | MAR-19 | |
| 105 | Washi ICT | 220/132 | 2x100 | | 0 | 0 | 0 | 0 | | MAR-22 | |
| 106 | Watwate ICT | 220/132 | 2x100 | | 0 | 0 | 0 | 0 | | MAR-22 | |
| 107 | Yawatmal Addl T/F | 220/132 | 1x100 | | 100 | 100 | 100 | 100 | | MAR-18 | |
| 108 | Pandharpur Replacement ICT T/F | 220/110 | 1x100 | | | | | | | MAR-19 | |
| 109 | Wadhkal Addl ICT | 220/110 | 100 | | 0 | 0 | 0 | 0 | | MAR-19 | |
| 110 | Paighar ICT | 220/100 | 2x100 | | | | | | | MAR-19 | |
| 111 | Pawane ICT | 220/100 | 2x100 | | 0 | 0 | 0 | 0 | | MAR-21 | |
| 112 | Taloja (Replacement ICT) 1x(200-100) | 220/100 | 2x100 | | | | | | | MAR-20 | |
| 113 | Vasai Replacement ICT | 220/100 | 1x100 | | | | | | | MAR-19 | |
| 114 | Vashi - ICT | 220/100 | 2x100 | | | | | | | MAR-22 | |
| 115 | Wadkhal ICT | 220/100 | 1x100 | | 0 | 0 | 0 | 0 | | MAR-18 | |
| 116 | 1x25 MVAR Bus Reactor at Dhule s/s (GEC-I) | 220 | 1x25 | | | | | | | | |

MEGHALAYA ENERGY CORP. LTD. (MeECL)

| | | | | | | | | | | | |
|---|-------------------|---------|-----|--|-----|-----|-----|-----|-----|--|--------|
| 1 | Killing S/S | 400/220 | 630 | | 100 | 100 | 100 | 100 | 630 | | FEB-15 |
| 2 | Ampati S/S (2x25) | 132/33 | 50 | | 100 | 100 | 100 | 100 | | | DEC-18 |
| 3 | Lad Nongkrem S/S | 132/33 | 40 | | 100 | 80 | 80 | 60 | | | MAR-19 |
| 4 | Mawphlang S/S | 132/33 | 40 | | 100 | 100 | 100 | 100 | 40 | | FEB-12 |
| 5 | Mendipathar S/S | 132/33 | 40 | | 100 | 100 | 100 | 100 | 40 | | DEC-17 |

| | | | | | | | | | | | |
|---|---------------------|--------|----|--|-----|-----|-----|-----|----|--|--------|
| 6 | Mustem S/S | 132/33 | 40 | | 100 | 100 | 100 | 100 | 40 | | NOV-15 |
| 7 | Praharinagar S/S | 132/33 | 25 | | 100 | 0 | 0 | 0 | | | DEC-19 |
| 8 | Rongkhon (Aug.) S/S | 132/33 | 50 | | 100 | 95 | 95 | 95 | 15 | | DEC-18 |

M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)

| | | | | | | | | | | | |
|----|---------------------------------|---------|-----|--|-----|-----|-----|-----|-----|--------|--------|
| 1 | Badnawar (2x315) | 400/220 | 630 | | 100 | 100 | 83 | 67 | | MAR-19 | |
| 2 | Balaghat / Kimapur S/S | 400/220 | 315 | | 100 | 100 | 83 | 83 | 100 | | |
| 3 | Bhopal (Sukhi Sewaniya) (Addl.) | 400/220 | 315 | | 100 | 100 | 100 | 100 | 315 | JUN-18 | JUN-18 |
| 4 | Handia S/S | 400/220 | 630 | | 0 | 0 | 0 | 0 | | | |
| 5 | Mandsaur (Sitamau) (GEC-I) | 400/220 | 630 | | 100 | 42 | 0 | 0 | | | MAR-19 |
| 6 | Sagar (GEC-I) | 400/220 | 630 | | 100 | 89 | 53 | 53 | | JAN-20 | JAN-20 |
| 7 | Ujjain (GEC-I) | 400/220 | 630 | | 100 | 70 | 0 | 0 | | | FEB-20 |
| 8 | Nagda (Bus Reactor 1x125MVAR) | 400 | 0 | | 100 | 100 | 100 | 100 | | | |
| 9 | Adampur | 220/33 | 100 | | 100 | 62 | 8 | 8 | | | |
| 10 | Badwar Rewa Pooling S/s | 220/33 | 300 | | 100 | 81 | 11 | 11 | | | MAR-18 |
| 11 | Barsitadesh Rewa Pooling S/s | 220/33 | 300 | | 100 | 100 | 100 | 100 | 300 | | MAR-19 |
| 12 | Ramnagar Pahad Rewa Pooling S/s | 220/33 | 300 | | 100 | 99 | 87 | 87 | 200 | | MAR-19 |

| | | | | | | | | | | | |
|----|--|---------|-------|--|-----|-----|-----|-----|-----|--------|--------|
| 13 | Barwaha S/S | 220/132 | 160 | | 0 | 0 | 0 | 0 | | | |
| 14 | Betul (Addl.) | 220/132 | 160 | | 100 | 100 | 100 | 100 | 160 | MAY-18 | JUN-18 |
| 15 | Bhopal S/S | 220/132 | 160 | | 0 | 0 | 0 | 0 | | | |
| 16 | Chhanera | 220/132 | 2x160 | | 100 | 100 | 100 | 100 | 320 | | SEP-18 |
| 17 | Gandhinagar S/S | 220/132 | 160 | | 0 | 0 | 0 | 0 | | | |
| 18 | Gorabazar S/S | 220/132 | 160 | | 0 | 0 | 0 | 0 | | | |
| 19 | Gudgaon (GEC-I) | 220/132 | 160 | | 100 | 95 | 60 | 60 | | | JAN-20 |
| 20 | Hoshangabad S/S | 220/132 | 160 | | 0 | 0 | 0 | 0 | | | |
| 21 | Indore S/S | 220/132 | 160 | | 0 | 0 | 0 | 0 | | | |
| 22 | Jaora (Upgradation) (GEC-I) | 220/132 | 2x160 | | 100 | 98 | 50 | 50 | | JUL-19 | JUL-19 |
| 23 | Kanwan (GEC-I) | 220/132 | 160 | | 100 | 99 | 97 | 97 | | JUL-19 | JUL-19 |
| 24 | Kukshi S/S | 220/132 | 160 | | 100 | 94 | 0 | 0 | | | |
| 25 | Nalkheda s/s (GEC) | 220/132 | 320 | | | | | | | | |
| 26 | Ratangarh (GEC-I) | 220/132 | 2x160 | | 100 | 50 | 5 | 5 | | JAN-20 | JAN-20 |
| 27 | Sailana (GEC-I) | 220/132 | 2x160 | | 100 | 94 | 58 | 58 | | JUL-19 | JUL-19 |
| 28 | Sendhwa (New) s/s | 220/132 | 160 | | 100 | 100 | 100 | 100 | 160 | | JAN-19 |
| 29 | Shankargarh / Khsipra S/S | 220/132 | 160 | | 0 | 0 | 0 | 0 | | | |
| 30 | Susner S/S | 220/132 | 2x160 | | 0 | 0 | 0 | 0 | | | |
| 31 | Suwasara (2nd Unit) | 220/132 | 1x160 | | 100 | 100 | 100 | 100 | 160 | | SEP-18 |
| 32 | Suwasara S/S | 220/132 | 160 | | 100 | 100 | 100 | 100 | 160 | JUN-18 | JUN-18 |
| 33 | Upgradation of Chapda 132Kv S/s to 220kv with 1x160MVA | 220/132 | 160 | | 100 | 89 | 23 | 23 | | | |
| 34 | Upgration of Depalpur 132 Kv S/s 220kv with 1x160MVA | 220/132 | 160 | | 100 | 87 | 0 | 0 | | | |
| 35 | Nalkheda(Aug.) | 132/33 | 40 | | 0 | 0 | 0 | 0 | | | |
| 36 | Vijaipur (Aug.) | 132/33 | 40 | | 0 | 0 | 0 | 0 | | | |

ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)

| | | | | | | | | | | | |
|---|------------------|---------|-----|--|-----|-----|-----|-----|-----|--------|--------|
| 1 | Duburi (ICT-III) | 400/220 | 315 | | 100 | 30 | 20 | 10 | | JUN-19 | JUN-19 |
| 2 | Lapanga S/S | 400/220 | 315 | | 100 | 100 | 100 | 100 | 315 | NOV-16 | AUG-18 |

| | | | | | | | | | | | |
|----|---------------------------|----------------|-------|--|-----|-----|-----|-----|-----|--------|--------|
| 3 | Mendhasal (2nd power T/F) | 400/220 | 1x20 | | 100 | 100 | 100 | 100 | 20 | | OCT-18 |
| 4 | Baliguda S/S | 220/33 | 40 | | 100 | 80 | 75 | 45 | | JUN-17 | JUN-19 |
| 5 | Daspalla | 220/33 | 1x40 | | 100 | 0 | 0 | 0 | | JAN-20 | JAN-20 |
| 6 | Deogarh | 220/33 | 1x40 | | 100 | 20 | 10 | 0 | | MAY-19 | MAY-19 |
| 7 | Gobindpalli | 220/33 | 2x20 | | 100 | 40 | 30 | 20 | | JAN-20 | JAN-20 |
| 8 | Kalimela S/S | 220/33 | 40 | | 100 | 95 | 90 | 75 | | SEP-19 | MAR-19 |
| 9 | Kasipur S/S | 220/33 | 1x20 | | 100 | 100 | 100 | 100 | | | FEB-19 |
| 10 | Keonjhar GIS | 220/33 | 2x20 | | 100 | 100 | 100 | 100 | 40 | JUN-17 | SEP-18 |
| 11 | Laxmipur S/S | 220/33 | 20 | | 100 | 95 | 95 | 95 | | | MAR-19 |
| 12 | Lephipara | 220/33 | 2x20 | | 100 | 10 | 5 | 0 | | MAY-19 | MAY-19 |
| 13 | Narasinghpur S/S | 220/33 | 2x20 | | 100 | 100 | 100 | 100 | 40 | | AUG-18 |
| 14 | Dhamara S/S | 220/132/ 33 | 200 | | 100 | 0 | 0 | 0 | | | JUN-20 |
| 15 | Aska S/S | 220/132 | 2x100 | | 100 | 95 | 95 | 95 | | JUN-17 | MAR-19 |
| 16 | Bargarh S/S (ICT-II) | 220/132 | 160 | | 100 | 100 | 100 | 100 | 160 | | JAN-19 |
| 17 | Cuttack (One Auto T/F) | 220/132 | 1x100 | | 100 | 100 | 100 | 100 | 100 | | SEP-18 |
| 18 | Goda S/S | 220/132 | 2x100 | | 100 | 85 | 85 | 80 | | MAR-17 | MAR-19 |
| 19 | Jaypatna S/S | 220/132 | 2x100 | | 100 | 85 | 85 | 85 | | FEB-18 | MAR-19 |
| 20 | Kesinga S/S | 220/132 | 160 | | 100 | 95 | 85 | 80 | | | MAR-19 |
| 21 | Kiakata | 220/132 | 320 | | 100 | 5 | 0 | 0 | | JAN-20 | JAN-20 |
| 22 | Kuanrunda S/S | 220/132 | 200 | | 100 | 40 | 45 | 0 | | | |
| 23 | Meramundali B GIS | 220/132 | 2x500 | | 100 | 50 | 30 | 5 | | JUN-19 | JUN-19 |
| 24 | Therubali (3rd Auto T/F) | 220/132 | 1x160 | | 100 | 100 | 100 | 100 | 160 | | OCT-18 |

POWER AND ELECTRICITY DEPARTMENT, MIZORAM (PEDMIZO)

| | | | | | | | | | | | |
|---|---|--------|------|--|---|---|---|---|--|--|--|
| 1 | Bawktlang (Augmentation of existing substation) | 132/33 | 2x20 | | 0 | 0 | 0 | 0 | | | |
| 2 | Khawiva (Augmentation of existing substation) | 132/33 | 25 | | 0 | 0 | 0 | 0 | | | |
| 3 | Luangmual (Augmentation of existing substation) | 132/33 | 60 | | 0 | 0 | 0 | 0 | | | |

| | | | | | | | | | | | |
|---|--------------------------------------|---------|-------|--|-----|-----|-----|-----|-----|--------|--------|
| 3 | Bahadurgarh (Addle. T/F) S/S | 220/66 | 100 | | 100 | 100 | 100 | 100 | 160 | | JUN-17 |
| 4 | Focal Point Nabha (Aug.) (3rd Addl.) | 220/66 | 100 | | 0 | 0 | 0 | 0 | | | |
| 5 | Hoshiarpur | 220/66 | 160 | | 100 | 100 | 100 | 100 | 160 | | JUL-18 |
| 6 | Ladowal | 220/66 | 160 | | 100 | 95 | 95 | 95 | 160 | MAR-17 | OCT-18 |
| 7 | Maur | 220/66 | 1x100 | | 100 | 100 | 100 | 100 | 100 | JUL-18 | JUN-18 |
| 8 | Verpal Repl. (100-50) | 220/66 | 50 | | 100 | 100 | 100 | 100 | 50 | | APR-18 |
| 9 | Bhai S/S | 220/132 | 100 | | 100 | 100 | 100 | 100 | 160 | | SEP-17 |

RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)

| | | | | | | | | | | | |
|---|--|----------------|-------|--|-----|-----|-----|-----|------|--|--------|
| 1 | Akal (Aug.) | 400/220 | 500 | | 0 | 0 | 0 | 0 | | | |
| 2 | Akal GSS (Augmentaton 3x500-3x315 MVA) (GEC-I) | 400/220 | 555 | | 0 | 0 | 0 | 0 | | | |
| 3 | Bhadia Pooling Station | 400/220 | 945 | | 100 | 100 | 100 | 100 | 1500 | | |
| 4 | Jaisalmer -2 S/S | 400/220 | 2x500 | | 100 | 98 | 97 | 97 | | | JAN-19 |
| 5 | Jodhpur s/s (New) | 400/220 | 315 | | 100 | 100 | 100 | 100 | 315 | | OCT-18 |
| 6 | Ramgarh S/S | 400/220 | 1500 | | 100 | 100 | 100 | 100 | | | MAR-18 |
| 7 | Bay (QM) (Feeder)at GSS Jaisalmer-2 (1 No.) | 400 | 0 | | | | | | | | |
| 8 | Bays at Barmer (2 nos.) (GEC-I) | 400 | 0 | | | | | | | | |
| 9 | NPH Jodhpur S/S | 220/132/ 33 | 320 | | 100 | 100 | 100 | 100 | | | MAR-19 |

| | | | | | | | | | | | |
|----|--|---------|-------|--|-----|-----|-----|-----|-----|--|--------|
| 10 | Bajju S/S | 220/132 | 160 | | 100 | 0 | 0 | 0 | | | |
| 11 | Bhadia Pooling Station | 220/132 | 3x160 | | 100 | 100 | 100 | 100 | | | |
| 12 | Bhawanimandi S/S | 220/132 | 160 | | 100 | 100 | 100 | 100 | 160 | | AUG-18 |
| 13 | Bherunda S/S | 220/132 | 160 | | 100 | 100 | 100 | 100 | 160 | | DEC-18 |
| 14 | Chatrail S/S | 220/132 | 160 | | 100 | 0 | 0 | 0 | | | |
| 15 | Chhatargarh GSS (Upgradation) (GEC-I) | 220/132 | 1x160 | | 100 | 10 | 0 | 0 | | | AUG-19 |
| 16 | Halasar s/s | 220/132 | 1x160 | | 100 | 100 | 100 | 100 | 75 | | OCT-18 |
| 17 | Hindaun (160-50) | 220/132 | 110 | | 100 | 100 | 100 | 100 | 110 | | MAY-18 |
| 18 | Jalore (160-50) | 220/132 | 110 | | 100 | 100 | 100 | 100 | 110 | | MAY-18 |
| 19 | Kolayat S/S | 220/132 | 160 | | 100 | 0 | 0 | 0 | | | |
| 20 | Nawalgarh s/s | 220/132 | 100 | | 100 | 0 | 0 | 0 | | | MAR-19 |
| 21 | Pokaran S/S | 220/132 | 160 | | 100 | 0 | 0 | 0 | | | |
| 22 | Ramgarh S/S | 220/132 | 3x160 | | 0 | 0 | 0 | 0 | | | MAR-17 |
| 23 | Undoo S/S | 220/132 | 320 | | 100 | 0 | 0 | 0 | | | |
| 24 | Bays at (Feeder) GSS Jaisalmer-2 (2 nos.)(GEC-I) | 220 | 0 | | | | | | | | |
| 25 | Bhadla GSS (Augmentation 50-25 MVA) (GEC-I) | 132/33 | 25 | | 0 | 0 | 0 | 0 | | | |

TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)

| | | | | | | | | | | | |
|---|--------------|---------|--------|--|-----|----|---|---|---|--|--------|
| 1 | Ariyalur S/S | 765/400 | 2x1500 | | 100 | 30 | 5 | 0 | 0 | | MAR-20 |
|---|--------------|---------|--------|--|-----|----|---|---|---|--|--------|

| | | | | | | | | | | | |
|----|------------------------------|-----------------|-----------------|--|-----|-----|-----|-----|-----|--------|--------|
| 2 | Coimbatore | 765/400 | 3000 | | 0 | 0 | 0 | 0 | | SEP-21 | MAR-21 |
| 3 | North Chennai PS (GIS) | 765/400 | 3000 | | 0 | 20 | 0 | 0 | | SEP-18 | MAR-20 |
| 4 | Virudhunagar | 765/400 | 3000 | | 0 | 0 | 0 | 0 | | MAR-21 | MAR-22 |
| 5 | Edayarpalayam | 400/230/ 110 | 2x315+3 x200 | | 0 | 0 | 0 | 0 | | SEP-18 | |
| 6 | Guindy (GIS) | 400/230/ 110 | 630 | | 0 | 60 | 40 | 40 | | SEP-19 | DEC-19 |
| 7 | Korattur (GIS) | 400/230/ 110 | 1030 | | 0 | 0 | 0 | 0 | | SEP-19 | AUG-20 |
| 8 | Mylapore/Taramani | 400/230/ 110 | 1030 | | 0 | 0 | 0 | 0 | | SEP-19 | MAR-20 |
| 9 | Pavoorchatram (Tennampatty) | 400/230/ 110 | 2x315+2 x100 | | 100 | 100 | 100 | 100 | | | MAY-19 |
| 10 | Thennamapatty | 400/230/ 110 | 2x315+2 x200 | | 100 | 100 | 100 | 100 | | SEP-17 | OCT-18 |
| 11 | Vellalaviduthi | 400/230/ 110 | 1030 | | 0 | 0 | 0 | 0 | | SEP-18 | DEC-19 |
| 12 | Vellalaviduthi (Pudukkottai) | 400/230/ 110 | 2x315+2 x100 | | 100 | 0 | 0 | 0 | | | SEP-19 |
| 13 | Kolappalur | 400/230 | 1030 | | 0 | 0 | 0 | 0 | | SEP-21 | MAR-22 |
| 14 | Mangalapuram | 400/230 | 1030 | | 0 | 0 | 0 | 0 | | SEP-21 | MAR-22 |
| 15 | Ottapidaram | 400/230 | 630 | | 0 | 0 | 0 | 0 | | SEP-19 | MAR-20 |
| 16 | Samugarengapuram | 400/230 | 1030 | | 0 | 0 | 0 | 0 | | SEP-19 | MAR-20 |
| 17 | Selvapuram | 400/230 | 1030 | | 0 | 0 | 0 | 0 | | SEP-20 | OCT-19 |
| 18 | Thuraiyur | 400/230 | 1030 | | 0 | 0 | 0 | 0 | | SEP-21 | MAR-22 |
| 19 | Pulianthope (GIS) | 400/220 | 3x315 | | 100 | 0 | 0 | 0 | | SEP-17 | MAR-20 |
| 20 | K.R.Thoppur | 400/110 | 200 | | 0 | 0 | 0 | 0 | | SEP-17 | SEP-17 |
| 21 | Thappagundu s/s | 400/110 | 3x200 | | 100 | 100 | 100 | 100 | 600 | | OCT-18 |

| | | | | | | | | | | | |
|----|-------------------------------------|---------|-------|--|-----|-----|-----|-----|-----|--------|--------|
| 47 | Pudukkottai (Aug) (160-100) | 230/110 | 60 | | | | | | | | |
| 48 | Pudukkottai (2x100 to 3x160)(GEC-I) | 230/110 | 280 | | | | | | | | |
| 49 | Samayanallur S/S | 230/110 | 2x100 | | 100 | 60 | 0 | 0 | | | MAR-19 |
| 50 | Sankarapuram S/S | 230/110 | 200 | | 0 | 15 | 0 | 0 | | | AUG-19 |
| 51 | Sathumadurai | 230/110 | 200 | | 0 | 0 | 0 | 0 | | SEP-18 | MAR-19 |
| 52 | Sembatty (Aug)(160-100) (GEC-I) | 230/110 | 60 | | 100 | 100 | 100 | 100 | 60 | | JUL-18 |
| 53 | Shenpagapudur (JICA) | 230/110 | 2x100 | | 100 | 90 | 75 | 75 | | JUN-15 | MAR-19 |
| 54 | Taramani (3x100+3x160) | 230/110 | 780 | | 0 | 0 | 0 | 0 | | SEP-17 | MAR-20 |
| 55 | Thirupattur S/S | 230/110 | 200 | | 0 | 40 | 0 | 0 | | | JUN-19 |
| 56 | Thiruvanmiyur | 230/110 | 200 | | 0 | 0 | 0 | 0 | | SEP-18 | MAY-19 |
| 57 | Thuvakudy S/S | 230/110 | 200 | | 100 | 15 | 0 | 0 | | APR-17 | OCT-19 |
| 58 | Tirupur (JICA) | 230/110 | 2x100 | | 100 | 90 | 90 | 50 | | APR-16 | MAR-19 |
| 59 | TNEB HQ (GIS) (JICA) S/S | 230/110 | 200 | | 100 | 0 | 0 | 0 | | APR-12 | NOV-19 |
| 60 | Uddanapally S/S | 230/110 | 200 | | 100 | 90 | 80 | 80 | | APR-16 | JAN-19 |
| 61 | Usilampatty | 230/110 | 200 | | 0 | 0 | 0 | 0 | | SEP-20 | MAR-21 |
| 62 | Villupuram (2x100 to 2x160) (GEC-I) | 230/110 | 120 | | | | | | | | |
| 63 | Vinnmangalam (2x100 to 2x160) | 230/110 | 520 | | 0 | 0 | 0 | 0 | | SEP-17 | MAR-18 |
| 64 | Central (CMRL) (2x100) | 220/110 | 2x100 | | 100 | 100 | 100 | 100 | 200 | | AUG-18 |
| 65 | Kadalangudy (Aug.) (100-80) | 220/110 | 20 | | 100 | 100 | 100 | 100 | | | DEC-15 |
| 66 | Muppandal | 220/110 | 200 | | 0 | 0 | 0 | 0 | | SEP-18 | MAR-19 |
| 67 | Nemmali thippiyakudi (2x100+3x100) | 220/110 | 500 | | 0 | 0 | 0 | 0 | | SEP-17 | MAR-17 |
| 68 | Singapuram S/S (ICT-II) | 220/110 | 100 | | 0 | 0 | 0 | 0 | | | |

| | | | | | | | | | | | |
|----|---|---------|-------|--|-----|-----|-----|-----|-----|--------|--------|
| 69 | Singarapet (Enhancement from 3x50 to 2x160 MVA and shifting of SS to new location inside the SS premises) | 220/110 | 170 | | 0 | 100 | 100 | 90 | | SEP-18 | MAR-19 |
| 70 | Thiruvannamalai (Addl.) | 220/110 | 1x160 | | 100 | 100 | 100 | 100 | 160 | | AUG-18 |

TRANSMISSION CORP. OF ANDHRA PRADESH LIMITED (APTRANSCO)

| | | | | | | | | | | | |
|----|--|-----------------|-------|--|-----|-----|-----|-----|-----|--------|--------|
| 1 | Mughalkod (GEC-I) | 400/220 | 945 | | | | | | | | |
| 2 | Uravakonda (GEC-I) | 400/220 | 1000 | | | | | | | | |
| 3 | 80 MVAR Bus Reactor at Jammalamadugu s/s (GEC-I) | 400 | 0 | | | | | | | | |
| 4 | Bay Extn. at Uravakonda s/s (2Nos.) (GEC-I) | 400 | 0 | | | | | | | | |
| 5 | Chilakaluripeta S/s (2x500MVA) | 400/220/ 132 | 1000 | | 0 | 0 | 0 | 0 | | AUG-19 | MAR-20 |
| 6 | 80 MVAR Bus Rector at Hindupur s/s (GEC-I) | 400/220 | 0 | | | | | | | | |
| 7 | Amaravathi SS-II in CRDA | 400/220 | 630 | | 0 | 0 | 0 | 0 | | AUG-21 | AUG-21 |
| 8 | Amaravathi S/s-I in CRDA | 400/220 | 630 | | 0 | 0 | 0 | 0 | | AUG-20 | AUG-21 |
| 9 | Aspiri S/s | 400/220 | 945 | | 0 | 0 | 0 | 0 | | AUG-18 | MAR-20 |
| 10 | Eluru S/s | 400/220 | 630 | | 0 | 0 | 0 | 0 | | AUG-18 | MAR-20 |
| 11 | Garividi (Marala) | 400/220 | 630 | | 100 | 100 | 100 | 100 | | AUG-18 | MAR-18 |
| 12 | Hindupur (GEC-I) | 400/220 | 315 | | | | | | | | |
| 13 | Hindupur s/s (1st ICT) | 400/220 | 315 | | 100 | 100 | 100 | 100 | 315 | OCT-17 | OCT-18 |
| 14 | Inavolu S/s | 400/220 | 1000 | | 0 | 0 | 0 | 0 | | AUG-18 | MAR-20 |
| 15 | Kalikiri | 400/220 | 630 | | 100 | 100 | 100 | 100 | 630 | SEP-17 | JUN-18 |
| 16 | Kalpaka-II S/s | 400/220 | 945 | | 0 | 0 | 0 | 0 | | AUG-20 | AUG-21 |
| 17 | Mailavaram (GEC-II) | 400/220 | 3x315 | | | | | | | | |
| 18 | Mylavarm S/s | 400/220 | 945 | | 100 | 0 | 0 | 0 | | AUG-18 | MAR-20 |

| | | | | | | | | | | | |
|----|--|----------------|--------|--|-----|-----|-----|-----|-----|--------|--------|
| 19 | NP Kunta - ICT-4 (GEC-II) | 400/220 | 500 | | | | | | | | |
| 20 | NP Kunta PS(GEC-II) | 400/220 | 1x1500 | | | | | | | | |
| 21 | Podili s/s (1st ICT) | 400/220 | 315 | | 100 | 100 | 100 | 100 | 315 | AUG-17 | OCT-18 |
| 22 | Rachaganneru S/s | 400/220 | 630 | | 100 | 55 | 50 | 30 | | AUG-18 | MAY-19 |
| 23 | Sattenapalli ICT-III | 400/220 | 315 | | 100 | 100 | 100 | 100 | 315 | | MAY-18 |
| 24 | Talaricheruvu S/s | 400/220 | 945 | | 100 | 90 | 80 | 80 | | AUG-18 | MAR-19 |
| 25 | urvakonda-II S/s | 400/220 | 1260 | | 0 | 0 | 0 | 0 | | AUG-18 | MAR-20 |
| 26 | Gudivada (2x500 MVA+2x100 MVA) | 400/132 | 1200 | | 0 | 0 | 0 | 0 | | AUG-19 | MAR-20 |
| 27 | 125 MVAR Bus Reactor at Uravakonda (GEC-I) | 400 | 0 | | | | | | | | |
| 28 | Bays at Kurnool S/S (2nos.) | 400 | 0 | | | | | | | | |
| 29 | Anupankulam (3x100 to 3x160)(GEC-I) | 230/110 | 3x60 | | | | | | | | |
| 30 | Sembatty (3x100 to 3x160)(GEC-I) | 230/110 | 3x60 | | | | | | | | |
| 31 | Betamcherla(GEC-I) | 220/132/ 33 | 2x160 | | | | | | | | |
| 32 | Chakrayapet | 220/132 | 200 | | 100 | 2 | 0 | 0 | | | MAR-17 |
| 33 | Gollapuram | 220/132 | 200 | | 100 | 80 | 90 | 85 | | | MAY-17 |
| 34 | Pampanur Tanda(GEC-I) | 220/132 | 2x160 | | | | | | | | |
| 35 | Penukonda(GEC-I) | 220/132 | 2x160 | | | | | | | | |
| 36 | Porumamilla | 220/132 | 200 | | 100 | 95 | 95 | 95 | | | AUG-16 |
| 37 | Tirumalayapalli | 220/132 | 300 | | 100 | 60 | 85 | 50 | | | JUN-17 |

| | | | | | | | | | | | |
|----|--|--------|----|--|-----|-----|-----|----|--|--|--------|
| 38 | Gaddamvaripalli | 220/11 | 50 | | 100 | 100 | 100 | 96 | | | JUN-16 |
| 39 | Bay Extn. at Hindupur s/s (GEC-I) | 220 | 0 | | | | | | | | |
| 40 | Bay Extn. at Porumamilla s/s (2 Nos) (GEC-I) | 220 | 0 | | | | | | | | |
| 41 | Bay Extn. at Tadipatri s/s (GEC-I) | 220 | 0 | | | | | | | | |
| 42 | Bay Extn. at Badavel s/s (1 No.) (GEC-I) | 132 | 0 | | | | | | | | |
| 43 | Bay Extn. at Penukonda s/s (GEC-I) | 132 | 0 | | | | | | | | |
| 44 | Bay Extn. at Porumamilla s/s (1 Nos) (GEC-I) | 132 | 0 | | | | | | | | |

Transmission Corporation of Telangana Limited (TSTRANSCO)

| | | | | | | | | | | | |
|----|-------------------------------|-----------------|--------|--|-----|-----|-----|-----|-----|--------|--------|
| 1 | Kethireddypally | 400/220/ 132 | 630 | | 100 | 100 | 100 | 100 | 630 | MAR-18 | DEC-18 |
| 2 | Gajwel (Aug.) | 400/220 | 315 | | 100 | 90 | 95 | 70 | | SEP-17 | |
| 3 | Julurupadu S/S | 400/220 | 630 | | 100 | 100 | 100 | 100 | 630 | | AUG-18 |
| 4 | Malkaram (4th -ICT) | 400/220 | 1x315 | | 100 | 100 | 100 | 100 | 315 | | DEC-18 |
| 5 | Nirmal ICT-III | 400/220 | 315 | | 100 | 100 | 100 | 100 | 315 | | AUG-18 |
| 6 | Nirmal S/S | 400/220 | 630 | | 100 | 100 | 100 | 100 | 630 | | AUG-18 |
| 7 | Ramadugu (2x500 MVA) | 400/220 | 2x500 | | 100 | 30 | 90 | 10 | | | JUL-19 |
| 8 | Shankarpally | 400/220 | 500 | | 100 | 100 | 100 | 100 | 500 | | OCT-18 |
| 9 | 400kV Suryapet Bay Extensions | 400 | 0 | | | | | | | | |
| 10 | Chandulapur LI | 400 | 500 | | 0 | 0 | 0 | 0 | | NOV-17 | |
| 11 | Choutuppal | 400 | 1x1500 | | 0 | 0 | 0 | 0 | | JUN-20 | |
| 12 | Damacherla | 400 | 1500 | | 0 | 0 | 0 | 0 | | SEP-18 | |
| 13 | Jangaon | 400 | 500 | | 100 | 55 | 60 | 70 | | AUG-18 | |
| 14 | Julurupadu 2nos 400kV bay | 400 | 0 | | | | | | | SEP-17 | |
| 15 | Mydaram LI | 400 | 1120 | | 0 | 0 | 0 | 0 | | NOV-17 | |
| 16 | Narlapur LI | 400 | 1440 | | 0 | 0 | 0 | 0 | | SEP-18 | |
| 17 | Ramachandrapuram | 400 | 1000 | | 0 | 0 | 0 | 0 | | SEP-18 | |
| 18 | Ramadugu LI | 400 | 1120 | | 0 | 0 | 0 | 0 | | NOV-17 | |

| | | | | | | | | | | | |
|----|--|----------------|-------|--|-----|-----|-----|-----|-----|--------|--------|
| 19 | Tippapur LI | 400 | 480 | | 0 | 0 | 0 | 0 | | NOV-17 | |
| 20 | Tukkapur LI | 400 | 400 | | 0 | 0 | 0 | 0 | | NOV-17 | |
| 21 | Uddandapur LI | 400 | 900 | | 0 | 0 | 0 | 0 | | SEP-18 | |
| 22 | Vattem/Karvena | 400 | 1440 | | 0 | 0 | 0 | 0 | | SEP-18 | |
| 23 | Yedula LI | 400 | 1260 | | 0 | 0 | 0 | 0 | | SEP-18 | |
| 24 | Yellampalli LI | 400 | 945 | | 0 | 0 | 0 | 0 | | NOV-17 | |
| 25 | Bonguloor S/S | 220/132/ 33 | 200 | | 0 | 0 | 0 | 0 | | | |
| 26 | Huzumagar S/S | 220/132/ 33 | 200 | | 100 | 0 | 0 | 0 | | | MAR-17 |
| 27 | Jadcherla S/S | 220/132 | 200 | | 0 | 0 | 0 | 0 | | | |
| 28 | Jangaon S/S | 220/132 | 200 | | 100 | 0 | 0 | 0 | | | |
| 29 | Kethireddypalli (2 nos of 220/132MVA PTRs) | 220/132 | 2x100 | | 100 | 100 | 100 | 100 | 200 | | JAN-19 |
| 30 | Manikonda S/S | 220/132 | 2x100 | | 100 | 10 | 5 | 0 | | | DEC-18 |
| 31 | Thimmajipet S/S | 220/132 | 200 | | 0 | 0 | 0 | 0 | | | MAR-17 |
| 32 | Aswaraopet SS upgradation from 132 kV | 220 | 200 | | 0 | 0 | 0 | 0 | | NOV-17 | |
| 33 | Banswada | 220 | 200 | | 0 | 0 | 0 | 0 | | NOV-17 | |
| 34 | Borampet GIS | 220 | 480 | | 0 | 0 | 0 | 0 | | DEC-17 | |
| 35 | Chanchalguda | 220 | 200 | | 0 | 0 | 0 | 0 | | SEP-18 | |
| 36 | Goliwada (Yellampalli) LI SS | 220 | 450 | | 0 | 0 | 0 | 0 | | SEP-17 | |
| 37 | Husnabad GIS | 220 | 200 | | 0 | 0 | 0 | 0 | | MAY-18 | |
| 38 | Kachavanisingaram | 220 | 200 | | 0 | 0 | 0 | 0 | | | |
| 39 | Kallur GIS | 220 | 200 | | 0 | 0 | 0 | 0 | | SEP-17 | |
| 40 | Kleshwaram LI SS | 220 | 550 | | 0 | 0 | 0 | 0 | | SEP-17 | |
| 41 | Kothur | 220 | 320 | | 0 | 0 | 0 | 0 | | SEP-17 | |
| 42 | Lakshmidivipalli LI SS | 220 | 240 | | 0 | 0 | 0 | 0 | | SEP-17 | |
| 43 | Madugula | 220 | 200 | | 0 | 0 | 0 | 0 | | MAY-17 | |
| 44 | Mahabubabad (Ayyagaripally) | 220 | 200 | | 0 | 0 | 0 | 0 | | JUN-17 | |

| | | | | | | | | | | | |
|----|-----------------|-----|-------|--|---|---|---|---|--|--------|--|
| 45 | Nagarkurnool | 220 | 2x100 | | 0 | 0 | 0 | 0 | | JUN-17 | |
| 46 | Peddagopati GIS | 220 | 200 | | 0 | 0 | 0 | 0 | | NOV-17 | |
| 47 | Raidurg | 220 | 300 | | 0 | 0 | 0 | 0 | | SEP-17 | |
| 48 | Renjal GIS | 220 | 200 | | 0 | 0 | 0 | 0 | | NOV-17 | |
| 49 | Sundilla LISS | 220 | 400 | | 0 | 0 | 0 | 0 | | SEP-17 | |
| 50 | Toopran | 220 | 2x100 | | 0 | 0 | 0 | 0 | | SEP-17 | |

TRIPURA STATE ELECTRICITY CORPORATION LIMITED (TSECL)

| | | | | | | | | | | | |
|---|----------------------|--------|----|--|-----|-----|-----|-----|--|--|--------|
| 1 | Ambassa (Aug.) | 132/33 | 25 | | 100 | 100 | 100 | 100 | | | AUG-13 |
| 2 | Budhjungnagar (Aug.) | 132/33 | 25 | | 100 | 0 | 0 | 0 | | | MAR-17 |
| 3 | Dharmanagar (Aug.) | 132/33 | 25 | | 100 | 100 | 100 | 100 | | | SEP-13 |
| 4 | Banduar (Aug.) | 132/11 | 15 | | 100 | 100 | 100 | 100 | | | SEP-13 |
| 5 | Garod Tilla (Aug.) | 132/11 | 10 | | 100 | 0 | 0 | 0 | | | MAR-17 |

U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)

| | | | | | | | | | | | |
|----|------------------------|---------|-----------------|--|-----|-----|-----|-----|-----|--------|--------|
| 1 | ICT at Obra C s/s | 765/400 | 3000 | | 0 | 0 | 0 | 0 | | | |
| 2 | Modipuram S/s | 765/400 | 3000 | | 0 | 0 | 0 | 0 | | | MAR-19 |
| 3 | Moradabad S/s | 765/400 | 3000 | | 0 | 0 | 0 | 0 | | | MAR-20 |
| 4 | Badaun S/s | 400/220 | 630 | | 0 | 0 | 0 | 0 | | | MAR-21 |
| 5 | Banda (New) ICT-II | 400/220 | 315 | | 100 | 100 | 100 | 100 | 315 | | APR-18 |
| 6 | Basti GIS | 400/220 | 2x500+2 x200 | | 100 | 0 | 0 | 0 | | JUL-19 | MAR-20 |
| 7 | Firozabad S/s | 400/220 | 1000 | | 100 | 0 | 0 | 0 | | | MAR-21 |
| 8 | Gonda | 400/220 | 2x315 | | 0 | 0 | 0 | 0 | | | |
| 9 | ICT at Harduaganj Extn | 400/220 | 630 | | 0 | 0 | 0 | 0 | | | |
| 10 | Jaunpur S/s | 400/220 | 630 | | 0 | 0 | 0 | 0 | | | MAR-21 |

| | | | | | | | | | | | |
|----|-------------------------------------|---------|-------|--|-----|-----|-----|-----|-----|--|--------|
| 38 | Jhusi Prayagraj (Aug.) (200-160) | 220/132 | 1x40 | | 100 | 100 | 100 | 100 | 40 | | JAN-19 |
| 39 | Madhuvan S/S | 220/132 | 160 | | 100 | 61 | 80 | 70 | | | FEB-19 |
| 40 | Neebkarori Farrukhabad (New) T/F-II | 220/132 | 1x100 | | 100 | 100 | 100 | 100 | 100 | | SEP-18 |
| 41 | Phahari (Chitrakoot) S/s | 220/132 | 320 | | 100 | 100 | 90 | 90 | | | JAN-19 |
| 42 | Pratap Vihar S/S | 220/132 | 1x160 | | 100 | 80 | 80 | 75 | | | FEB-19 |
| 43 | Rampur s/s (Aug. (160-100) | 220/132 | 60 | | 100 | 100 | 100 | 100 | 60 | | JAN-19 |
| 44 | Rukhi (New) ICT-I | 220/132 | 160 | | 100 | 100 | 100 | 100 | 160 | | JUL-18 |
| 45 | Sarh Dehat (Aug.) (160-100) | 220/132 | 60 | | 100 | 100 | 100 | 100 | 60 | | JAN-19 |
| 46 | Sarh (Kanpur Dehat New) ICT-I | 220/132 | 100 | | 100 | 100 | 100 | 100 | 100 | | MAY-18 |
| 47 | Sarh (Kanpur Dehat New) T/F-II | 220/132 | 160 | | 100 | 100 | 100 | 100 | 160 | | SEP-18 |
| 48 | Sarsawa New (Saharanpur) ICT-I | 220/132 | 160 | | 100 | 100 | 100 | 100 | 160 | | APR-18 |
| 49 | Sarsawa (Saharanpur) (ICT-II) S/S | 220/132 | 320 | | 100 | 100 | 50 | 50 | | | |
| 50 | Shamli S/S (Aug) Additional T/F | 220/132 | 1x100 | | 100 | 100 | 100 | 100 | 100 | | JAN-19 |
| 51 | Sikandara (Kanpur Dehat New) ICT-I | 220/132 | 1x100 | | 100 | 100 | 100 | 100 | 100 | | MAY-18 |
| 52 | Simbhaoli Ghaziabad (Aug) T/F-II | 220/132 | 2x20 | | 100 | 100 | 100 | 100 | 40 | | SEP-18 |
| 53 | Siyana ICT-I | 220/132 | 1x160 | | 100 | 100 | 100 | 100 | 160 | | AUG-18 |
| 54 | Sohawal (Aug.) (160-100) ICT-I | 220/132 | 60 | | 100 | 100 | 100 | 100 | 60 | | APR-18 |
| 55 | Faridpur (Bareilly) S/s | 220 | 320 | | 100 | 0 | 0 | 0 | | | JUN-20 |
| 56 | Fatehgarh or Kannauj S/s | 220 | 320 | | 0 | 0 | 0 | 0 | | | AUG-20 |
| 57 | Hamirpur S/s | 220 | 320 | | 0 | 0 | 0 | 0 | | | SEP-20 |
| 58 | Hardoi (New) S/s | 220 | 320 | | 0 | 0 | 0 | 0 | | | NOV-20 |
| 59 | Kasganj S/s | 220 | 320 | | 100 | 25 | 0 | 0 | | | NOV-19 |
| 60 | Khatauli S/s | 220 | 320 | | 0 | 0 | 0 | 0 | | | MAR-20 |
| 61 | Kiraowli S/s | 220 | 320 | | 0 | 0 | 0 | 0 | | | MAR-22 |
| 62 | Lakhimpur s/s | 220 | 320 | | 0 | 0 | 0 | 0 | | | MAR-21 |
| 63 | Maharajganj S/s | 220 | 320 | | 100 | 0 | 0 | 0 | | | JUL-20 |

| | | | | | | | | | | | |
|----|--|-----|-----|--|-----|----|----|----|--|--|--------|
| 64 | Saharanpur New s/s | 220 | 320 | | 0 | 0 | 0 | 0 | | | MAR-22 |
| 65 | SGPGI Road S/s | 220 | 320 | | 0 | 0 | 0 | 0 | | | MAR-21 |
| 66 | Tajpur S/s | 220 | 320 | | 0 | 0 | 0 | 0 | | | |
| 67 | Tundla S/s | 220 | 320 | | 0 | 0 | 0 | 0 | | | |
| 68 | Unnao (Dahi Chowki) S/s | 220 | 180 | | 100 | 70 | 55 | 55 | | | JUN-19 |
| 69 | Varanasi Cantt. S/s | 220 | 180 | | 0 | 0 | 0 | 0 | | | |
| 70 | Vasundhara S/s | 220 | 320 | | 0 | 0 | 0 | 0 | | | MAR-21 |
| 71 | 2 Nos. 132 kV line bays at Jigna S/s (GEC-II) | 132 | 0 | | | | | | | | |
| 72 | 2 Nos. 132 kV line bays at Meja S/s (GEC-II) | 132 | 0 | | | | | | | | |
| 73 | 2 Nos. 132 kV line bays at Pukhraya S/s (GEC-II) | 132 | 0 | | | | | | | | |

WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)

| | | | | | | | | | | | |
|----|------------------------------------|---------|------|--|-----|-----|-----|-----|-----|--------|--------|
| 1 | Durgapur Aug. | 400/220 | 315 | | 0 | 0 | 0 | 0 | | | MAR-19 |
| 2 | Gokarna Aug.-I | 400/220 | 315 | | 0 | 0 | 0 | 0 | | | MAR-20 |
| 3 | New Haldia NIZ GIS | 400/220 | 630 | | 0 | 0 | 0 | 0 | | | MAR-20 |
| 4 | New Katwa Aug. | 400/220 | 315 | | 0 | 0 | 0 | 0 | | | MAR-22 |
| 5 | New Katwa GIS | 400/220 | 1000 | | 0 | 0 | 0 | 0 | | | MAR-21 |
| 6 | New Purulia (N.PPSP) Switching S/S | 400 | 0 | | 100 | 85 | 70 | 50 | | SEP-16 | JUL-17 |
| 7 | New Town AA-III | 220/33 | 50 | | 100 | 100 | 100 | 100 | 50 | | AUG-18 |
| 8 | Alipurduar Aug. | 220/132 | 160 | | 0 | 0 | 0 | 0 | | | MAR-20 |
| 9 | Bankura PS (GEC-II) | 220/132 | 200 | | | | | | | | |
| 10 | Barasat Aug. | 220/132 | 160 | | 0 | 0 | 0 | 0 | | | MAR-21 |
| 11 | Barasat GIS | 220/132 | 320 | | 100 | 100 | 100 | 100 | 320 | | MAY-18 |
| 12 | Baruipur GIS | 220/132 | 320 | | 100 | 0 | 0 | 0 | | | JAN-20 |
| 13 | C.K. Road GIS | 220/132 | 320 | | 0 | 0 | 0 | 0 | | | MAR-22 |
| 14 | Dalkhola Aug. | 220/132 | 160 | | 0 | 0 | 0 | 0 | | | MAR-20 |
| 15 | Dharampur | 220/132 | 160 | | 0 | 0 | 0 | 0 | | | MAR-18 |
| 16 | East Mednipur PS (GEC-II) | 220/132 | 200 | | | | | | | | |

| | | | | | | | | | | | |
|---|---|---------|------|--|-----|---|---|---|--|--------|--------|
| 3 | Rajnandgaon Switching S/s (RRWTL-TBCB) | 765 | 0 | | 100 | 0 | 0 | 0 | | NOV-18 | AUG-17 |
| 4 | Dhanbad s/s (NKTL-TBCB) | 400/220 | 1000 | | 0 | 0 | 0 | 0 | | MAY-19 | MAY-19 |
| 5 | 2 nos of 400 kV line bays at Fatehgarh PS (F-BTL-TBCB) | 400 | 0 | | | | | | | | |
| 6 | 400 kV Bays (2 nos.) at Vindhyachal STPP switchyard (C-WRTL-TBCB) | 400 | 0 | | | | | | | JAN-19 | |
| 7 | Fatehgarh (PS) (with a provision to upgrade at 765 kV level) (F-BTL-TBCB) | 400 | 0 | | | | | | | | |

EsSEL Infraprojects Ltd. (ESSEL)

| | | | | | | | | | | | |
|---|--|---------|--------|--|-----|----|-----|----|---|--------|--------|
| 1 | Warangal (New) S/s (WKTL -TBCB) | 765/400 | 2x1500 | | 100 | 47 | 60 | 0 | 0 | NOV-19 | |
| 2 | 2 Nos of bays at Rishikesh S/s (NRSS-XXXVITL-TBCB) | 400 | 0 | | 0 | 0 | 0 | 0 | | DEC-19 | |
| 3 | 4 Nos of bays at Babai (RRVPL) S/s (NRSS-XXXVITL-TBCB) | 400 | 0 | | 0 | 90 | 100 | 90 | | JUN-19 | AUG-17 |

KALPATARU POWER TRANSMISSION LIMITED (KPTL)

| | | | | | | | | | | | |
|---|-----------------------------|---------|-------|--|--|--|--|--|--|--------|--|
| 1 | New Kohima S/s (K-MTL-TBCB) | 400/220 | 2x500 | | | | | | | JUL-20 | |
|---|-----------------------------|---------|-------|--|--|--|--|--|--|--------|--|

NORTH KARANPURA TRANSMISSION CO. LTD. (NKTCL)

| | | | | | | | | | | | |
|---|-------------------------------------|---------|-------|--|---|---|---|---|--|--------|--------|
| 1 | Gurgaon (ITP) GIS S/s (NKTL - TBCB) | 400/220 | 2x500 | | 0 | 0 | 0 | 0 | | NOV-13 | DEC-16 |
|---|-------------------------------------|---------|-------|--|---|---|---|---|--|--------|--------|

Shekhawati Transmission Service Company Limited (SKHWTTSC)

Report generated through NPP

22/01/2019 16.34 a

| | | | | | | | | | | | |
|--|--|--|----------------|--|--|--|--|--|--|---------------------------------------|----------------------|
| | | | Capacit | | | | | | | Cummulative progress till date | Commissioning |
|--|--|--|----------------|--|--|--|--|--|--|---------------------------------------|----------------------|

| Sl No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMVA) | Date of Award | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated |
|-------|----------------------|-----------------------|--------------------|---------------|-------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|----------|----------------------|
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. |
| 1 | Nawalgarh | 220/132 | 100 | | 0 | 0 | 0 | 0 | | | DEC-16 |

South East UP Power Transmission Company Limited (SEUPPTCL)

| | | | | | | | | | | | |
|---|----------------------|---------|------|--|-----|----|-----|----|--|--|--|
| 1 | Mainpuri s/s (ICT-2) | 765/400 | 1000 | | 100 | 98 | 100 | 85 | | | |
| 2 | Aurai s/s | 400/220 | 630 | | 77 | 21 | 24 | 0 | | | |
| 3 | Sultanpur Road s/s | 400/220 | 1000 | | 100 | 12 | 17 | 0 | | | |

STERLITE GRID LTD. (SGL)

| | | | | | | | | | | | |
|---|--|---------|--------|--|-----|-----|-----|-----|--|--------|--------|
| 1 | Khandwa PS (KTL - TBCB) | 765/400 | 2x1500 | | 100 | 54 | 87 | 2 | | JUL-19 | JUL-19 |
| 2 | Amargarh (GIS) S/S (NRSS-XXIX TL - TBCB) | 400/220 | 630 | | 100 | 100 | 100 | 100 | | OCT-18 | AUG-18 |
| 3 | Kadarpur (Gurgaon) (GIS) (GPTL - TBCB) | 400/220 | 2x500 | | 100 | 34 | 73 | 3 | | MAY-19 | MAR-19 |

| | | | | | | | | | | | |
|---|---------------------------------------|---------|-------|--|-----|----|----|---|--|--------|--------|
| 4 | P.K. Bari S/S (NER-II TL- TBCB) | 400/220 | 630 | | 90 | 0 | 0 | 0 | | JUL-20 | JUL-19 |
| 5 | Prithala (Palwal) (GIS) (GPTL - TBCB) | 400/220 | 2x500 | | 100 | 65 | 87 | 5 | | MAY-19 | MAR-19 |

Report generated through NPP

22/01/2019 16.34 a

| SI No | Name of Sub Stations | Voltage Ratio (kV/kV) | Capacity (No.xMVA) | Date of Award | Cummulative progress till date | | | | | Commissioning | |
|-------|---|-----------------------|--------------------|---------------|--------------------------------|---------------------------|-------------------------------------|------------------------------------|-------------------------------------|---------------|----------------------|
| | | | | | Land Acquired (%) | Civil works completed (%) | Materials / Equipments Received (%) | Materials / Equipments erected (%) | Capacity Tested/ Commissioned (MVA) | Original | Revised/ Anticipated |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. |
| 6 | Sohna Road (Gurgaon) (GIS) (GPTL - TBCB) | 400/220 | 2x500 | | 100 | 34 | 67 | 3 | | SEP-19 | MAR-19 |
| 7 | Surajmaninagar (NER-II TL -TBCB) | 400/220 | 735 | | 90 | 0 | 0 | 0 | | | JUL-19 |
| 8 | Xeldem S/S (G-TTPL - TBCB) | 400/220 | 2x500 | | 100 | 0 | 0 | 0 | | | JUN-20 |
| 9 | 2 no. 400 kV line bays at Palatana GBPP swyd for termtion of Palatana-Suraimaninagar(NER-IITL-TBCB) | 400 | 0 | | | | | | | JUL-20 | |

| | | | | | | | | | | | |
|----|---|-----|---|--|--|--|--|--|--|--------|--|
| 10 | 2 No of 400 kV line bays at Mehboob Nagar S/S of TSTRANSCO (MTL - TBCB) | 400 | 0 | | | | | | | JUN-18 | |
| 11 | 2 No of 400 kV line bays at Yeddu mailaram S/S of TSTRANSCO (MTL-TBCB) | 400 | 0 | | | | | | | JUN-18 | |
| 12 | 2 nos of 400kV bays at Dhanonda S/S | 400 | 0 | | | | | | | MAY-19 | |
| 13 | 2 no. 132kV line bays for termtion of AGTPP(NEEPCO)-PK Bari(TSECL)atAGTPP(NEEPCO)swyd(NER-IITL -TBCB) | 132 | 0 | | | | | | | MAR-20 | |
| 14 | 2 no. 132kV line bays for termtion of AGTPP(NEEPCO)-PK.Bari(TSECL)atPK.Bari(TSECL)s/s(NE | 132 | 0 | | | | | | | MAR-20 | |
| 15 | 2No.132 line bays for termtion of BiswanathChariyalliPG-Itanagar(Zebra)line atItanagar(NER-IITL - | 132 | 0 | | | | | | | MAR-20 | |

TALCHER TRANSMISSION CO. LTD. (TTCL)

| | | | | | | | | | | | |
|---|---------------------------------|---------|-------|--|---|---|---|---|--|--------|--------|
| 1 | Behrampur. S/s (T-II TL - TBCB) | 400/220 | 2x315 | | 0 | 0 | 0 | 0 | | OCT-12 | DEC-16 |
|---|---------------------------------|---------|-------|--|---|---|---|---|--|--------|--------|

TORRENT POWER LTD (TOR. POW. (UNOSUGEN))

| | | | | | | | | | | | |
|---|---------------|---------|------|--|---|---|---|---|--|--|--|
| 1 | Bharuch/Dahej | 765/400 | 1500 | | 0 | 0 | 0 | 0 | | | |
|---|---------------|---------|------|--|---|---|---|---|--|--|--|

WESTERN U.P. POWER TRANSMISSION CO. LTD. (WUPPTCL)

| | | | | | | | | | | | |
|---|---------------------------|---------|------|--|-----|----|----|----|--|--|--|
| 1 | Greater Noida AIS (ICT-1) | 765/400 | 1500 | | 100 | 99 | 98 | 98 | | | |
|---|---------------------------|---------|------|--|-----|----|----|----|--|--|--|

31-JAN-2019

Remarks

13.

400KV infrastructure is ready and its 220KV infrastructure is under construction.

Order placed on 06.11.18. Contract Agreement signed on 28.11.18. Kick off meeting held on 07.12.18. Bar chart submission being persuaded

Main tank will be placed on existing plinth. Foundation of radiator bank to be newly constructed/modified. Order of Transformer placed on 13.09.17 with schedule delivery of 365 days and delivery schedule extended till 15.02.19

Land Acquisition not required as it is an augmentation programme of the existing transformer. Other related work 80% completed. Tendering under process.

| |
|--------------------|
| |
| |
| Yet to be awarded. |
| |
| |
| Yet to be awarded. |
| Yet to be awarded. |
| Yet to be awarded. |
| |

| |
|---|
| Yet to be awarded. |
| Yet to be awarded. |
| |
| Yet to be awarded. |
| Yet to be awarded. |
| Yet to be awarded. |
| |
| Yet to be awarded. |
| Yet to be awarded. |
| Yet to be awarded. |
| |
| Yet to be awarded. |
| Award placed. Work under progress. |
| land yet to be handed over by Distt. Administration. |
| E-NIT floated by PGCIL on 09-10-2017. Award made ready since 29.02.2018. Handing over of S/Stn. land awaited from JKPDD. Consent sought from JKPDD for placement of award |
| E-NIT floated by PGCIL on 09-10-2017. Award made ready since 29.02.2018. Handing over of S/Stn. land awaited from JKPDD. Consent sought from JKPDD for placement of award |
| E-NIT floated by PGCIL on 09-10-2017. Award made ready since 29.02.2018. Handing over of S/Stn. land awaited from JKPDD. Consent sought from JKPDD for placement of award |
| E-NIT floated by PGCIL on 09-10-2017. Award made ready since 29.02.2018. Handing over of S/Stn. land awaited from JKPDD. Consent sought from JKPDD for placement of award |
| Land identified,Price negotiation underway. |
| |

| |
|---------------------------------|
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| Yet to be awarded. |
| Yet to be acquire. |
| Yet to be awarded. |
| Yet to be awarded. |
| Yet to awarded. |
| Yet to be awarded. |
| |
| |
| |
| Yet to be awarded. |
| |
| Yet to be awarded. |
| land acquisition under progress |
| Yet to be awarded. |
| Yet to be awarded. |
| Yet to be awarded. |

| |
|---|
| Yet to be awarded. |
| Yet to be awarded. |
| |
| land acquisition under progress |
| Yet to be awarded. |
| land acquisition under progress |
| Yet to be awarded. |
| |
| land acquisition under progress |
| |
| |
| Yet to be awarded. |
| |
| |
| Yet to acquire |
| land not yet finalized due to forest clearance issue. |
| |
| Yet to be awarded. |
| Yet to be awarded. |
| |
| |
| |
| Land identified and is under finalization |
| |
| |
| |
| |

| |
|---------------------------|
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| Yet to be awarded. |
| |
| land available |
| land available |
| acquisition under process |
| Yet to be awarded. |
| Yet to be awarded. |
| Yet to be awarded. |
| |
| |
| |
| |

| |
|--------------------|
| |
| |
| Yet to be awarded. |
| Yet to be awarded. |
| Yet to be awarded. |
| |
| Yet to be awarded. |
| |
| |
| |
| Yet to be awarded. |

| |
|--|
| |
| Award placed in Jun'16. Work under progress. Court case resolved in Dec'16. |
| |
| Award placed in Oct'15. Work under progress. |
| Completed. 400 KV bays charged in Dec'18. Balance commissioning matching with Banskantha-Chittorgarh line. |
| Work under progress. |
| Award placed in Apr'16. Work under progress. |
| Award placed in Apr'16. Work under progress. |
| Award placed in Aug'16. Supply, civil work & erection under progress. |
| Supply, civil work & erection under progress. |
| Work under progress. |

| |
|---|
| Award placed in Dec'16. Work under progress. |
| Commissioned 10/18. |
| Award placed in Mar'17. Engg. in progress.. |
| Award placed in Mar'17. |
| Commissioned in Mar'16. |
| ICT to be kept at Ranchi. Test conducted by GE, giving value higher than the permitted one, Dispatch on hold by Engg. |
| Award placed in Sep'17. Work under progress. |
| Supply, civil work & erection under progress. 400KV portion commissioned. |
| |
| Commissioned in Dec'15. |
| Award placed in Sep'17. Work under progress. |
| Civil work, supply & erection under progress. |
| |
| Commissioned 04/18. |
| Commissioned 04/18. |
| |
| Commissioned 08/18. |
| Civil work, supply & erection under progress. |
| Commissioned 06/18. |
| |
| |
| Award placed in Mar'17. Engg., supply & civil work under progress. |
| work under progress. |

| |
|--|
| Award placed in Mar'16. |
| Award placed in Mar'16. Engg. in progress. |
| |
| Commissioned in May'15. |
| Award placed in Apr'16. Work under progress. |
| work under progress. Completion matching with associated line. |
| Engg. supply, civil works & erection under progress. Completion matching with line. |
| Work under progress. |
| Work under progress. Completion matching with line. |
| Works under progress. Completion matching with line. |
| Award placed in Aug'13. Work under progress. |
| Commissioned 06/18. |
| Both ICT's commissioned in Mar'17 |
| Sub station commissioned along with both ICT's in Jan'14. Balance works under progress. Commissioning matching with line |
| Deleted in Scope. |
| Commissioned in Jun'15. |
| Bays available/ ready. Commissioning matching with line. |
| Work under progress. |
| |

| |
|---|
| Work under progress. |
| Bay commissioned in March 2017. |
| Bay commissioned in April 2017. |
| Bay commissioned. |
| Work under progress. |
| work under progress.Works on halt due to non-availability of S/D. Now work under progress. |
| Completion matching with line (Line work almost stalled due to agitation against big dam)/delay in Generation. Gen. schedule uncertain. |
| Bay commissioned. |
| Work under progress. Completion matching with line. |
| Bay ready. Commissioning matching with line. |
| One reactor commissioned & Transformer in Jan'17 Balance work under progress. Completion expected by Sep'17. |
| Work under progress. Completion matching with line. |
| Commissioned in Mar'17. |
| Bay commissioned in Aug'15. |
| Bay commissioned in Mar'17. |
| Bay commissioned in Mar'17. |
| Bay commissioned. |
| Work under progress. |
| Completion matching with line. |
| Bay commissioned . |
| Works under progress. |
| Commissioning matching with line. |
| Commissioning matching with line. |

| |
|--|
| Award placed in Aug'15. Work under progress. |
| Work completed. Commissioning matching with line. |
| Balance work under progress. |
| Award placed in Dec'14. Work under progress. |
| Work under progress. Completion matching with line |
| Bay commissioned in Oct'16. |
| Bay completed. Commissioning matching with line. |
| Bay commissioned. |
| Award placed in Oct'15. Engg. in progress. |
| Engg., civil work & supply under progress. MSETCL S/S at Kudus delayed due to termination of main contract and re-tendered. Critical |
| Purulia bay to be executed by West Bengal on deposit work basis. Bay at Purulia to be constructed in New S/S at Purulia (WBSETCL) due to space constraint. Interim arrangement to be made accordingly by WBSETCL |
| Bay commissioned in Oct'16. |
| work under progress. |
| Award placed in Jun'15. work under progress. |
| work under progress. |
| Work almost completed, completion matching with line. |
| Bay commissioned in Dec'16 |
| Bay commissioned in Mar'17. |
| Bay completed. Commissioning matching with line. |
| |
| Work under progress. |
| After resolution of ROW issue of LILO line at Yelahanka S/stn. |

| |
|---|
| Award placed in Dec'16. Work under progress.. |
| Award placed in Aug'16. Supply, civil work & erection under progress. |
| Supply, civil work & erection under progress. |
| Commissioned 05/18. |
| Engg., supply, civil work and erection under progress. |
| Award placed in Mar'18. Engg. in progress. |
| Commissioned 11/18. |
| Commissioned 06/18. |
| Land acquired in Aug'16. Award placed in Dec'16. Engg., supply, civil work & erection under progress. |
| Award placed in Dec'17. Engg. in progress. |
| Award placed in Dec'17. Work under progress. |
| Commissioned 09/18. |
| |
| Commissioned in Jun'18. |
| Award placed in Mar'17. Work under progress. |
| Award placed in Jun'17. Work under progress. |
| Commissioned 09/18. |
| Award placed in Mar'17. Engg. and civil work under progress. |
| Award placed in Dec'17. Work under progress. |
| Award placed in Dec'17. Work under progress. |
| Award placed in Jun'17. Engg. & civil work under progress. |
| Commissioned 09/18. |
| Award placed in Mar'17. Engg., supply and civil work under progress. |
| |

| |
|---|
| Award placed in Jan'16. work in progress. |
| Award placed in Aug'16. work under progress. |
| Commissioned in Feb'16. |
| Commissioned in May'16.(under TBCB rout). |
| |
| Award placed in Aug'16. Work under progress. |
| under deposit work basis by APTRANSCO. Ready for charging. |
| Work under progress. |
| Award placed in Aug'16. Work under progress. |
| Bat commissioned in Oct'16. |
| |
| Work completed. Matching with TBCB line. |
| Work under progress. |
| Award placed in Apr'16. Work under progress. |
| Award placed in Aug'16. work under progress. |
| |
| Award placed in Jan'16. Work under progress. |
| Award placed in Sep'15. Work under progress. |
| Award placed in Aug'16. Engg. in progress. |
| Award placed in May'16. Work under progress. |
| Work under progress. |
| Supply, civil work & erection under progress. Shifted from Pasuali ICT was held up at bridge near Farakka. Permission to cross bridge rfeused by MoST, W.B. ICT was delivered to Durgapur. *Scope was earlies proposed to be deleted from scheme. Now again transporation via different route & |

| |
|--|
| Commissioned 06/18. |
| Erection under progress. Down stream line delayed. Critical. |
| Award placed in Mar'17. Civil work under progress. |
| Commissioned 11/18. |
| Commissioned 06/18. |
| Commissioned 05/18. |
| Commissioned in Nov'15. |
| |
| Boths ICT's commissioned in Mar'17. |
| ICT commissioned in oct'13. |
| |
| Destination changed from Misa to Balipara. |
| Commissioned 04/18. |
| Sub station is ready. Commissioning matching with LILO line (under ROW). Critical. Due to severe ROW portion at Navi-Mumbai end, Line was decided to be terminated at Kudus S/Stn. of MSETCL. Also 220KV down stream system (under MSETCL scope) delayed. Critical. |
| Award placed in May'18. Engg. in progress. |
| Commissioned 07/18. |
| ICT-I commissioned in Sep'16. 3rd ICT added as per MoP order no; 15/2/2017 (Part-I)- Trans. dated 10.01.18. 3rd ICT commissioned in Feb'18. Balance work (ICT-II repl.) under progress. Testing and commissioning to be taken up after shutdown availed & work under progress. |
| ICT- I commissioned in Mar'16. Balance work under progress. Transformer supplied. Balance erection, testing and commissioning to be taken up during shutdown (40 days) expected after S/D for Patna |

| |
|---|
| |
| Rajghat S/stn. anuled. Additional bays at Maharanibag in place of Rajghat S/S . Award placed in Jan'18. Civil work under progress |
| Commissioned. |
| Award placed in Mar'17. Engg. supply & civil work under progress. |
| Award placed in Mar'18. Engg. in progress. |
| Major part of sub station charged progressively from Mar'12 to Oct'12. Balance bays completed on 28.11.18. |
| Award placed in Feb'18. Engg. in progress. |
| ICT commissioned in Oct'15. |
| |
| Work stopped due to disturbance in Kashmir since 07.08.16 |
| Commissioned in Dec'16 |
| Commissioned in Nov'16 |
| Commissioned 06/18. |
| Commissioned 11/18. |
| Commissioned 10/18. |
| Commissioned 07/18. |
| Sub station completed in Jun'16. Commissioned in Jul'16. |
| Commissioned. |
| Commissioned 06/18. |
| Sub station commissioned in march '18. |
| Award placed in Jul'16. Engg. in progress. |
| Award placed in Jul'16. Work under progress. |
| |
| Commissioned 12/18. |

| |
|---|
| Commissioned 07/18. |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| work under progress. |
| Work under progress. |
| Work under progress. |
| Award placed in Mar'17. Engg. in progress. |
| |
| Work under progress. |
| Work under progress. |
| |
| Award placed in Mar'17. Work under progress. |
| Work of down stream line yet to be taken up by UT Chandigarh. |
| |

| |
|---|
| |
| |
| |
| ICT -I (3x10) commissioned in July'15 & ICT-II (3x10) commissioned in Aug'15. |
| ICT-I (50MVA) commissioned in Mar'13 & ICT-II commissioned in Apr'13. |
| Completed on 28.11.18. |
| Commissioned in Jul'18. |
| supply of spare ICT completed in Jun'18. |
| ICT-I commissioned in Feb'16 & ICT-II in Mar'16. |
| Commissioned in Jun'17. |
| Charged in Jun'17. |

The revised survey report and subsequent revised cost estimate is under preparation and shall be submitted to JKPDD for approval by 15th March 2018. Cost estimate is also under review with PGCIL, the PMA for the Project.

RECTPCL has floated e-NIT on 18-11-2017. Tendering process has already completed and approval for issuance of LoA is under process. Work to be awarded by April 2018. Timeline for completion of work- 24 months from date of award of work.

NIT floated on 17.11.2017. Last date for submission of e-Bids extended upto 15-02-2018 due to bidder queries. Only single Bid received. Techno-Commercial Bid opened and evaluated. Works re-tendered by RECTPCL (DIA)

The revised survey report and subsequent revised cost estimate is under preparation and shall be submitted to JKPDD for approval by 15th March 2018. Cost estimate is also under review with PGCIL, the PMA for the Project.

The revised survey report and subsequent revised cost estimate is under preparation and shall be submitted to JKPDD for approval by 15th March 2018. Cost estimate is also under review with PGCIL, the PMA for the Project.

completed

SS completed/charged on 24.06.2013 but could not commissioned due to non completion of the line.

97% completed.

One Transformer is erected.

" Civil & other field work is in progress. Overall Progress 55%, Control Room-Columns, Cble Trench done. Transformer supplied "

Charged on 30.01.2018.

"Major Equipments except Relay Panels delivered/ Dispatched. Civil Works halted due to ban on Stone Quarried in Assam and Meghalaya "

80 percent completed

All major equipments erected, Transformers installed on pad.Preparatory activities for erection, Testing and Commissioning of Transformers to other equipment started. Back Charging is intended for completion by January, 2018.

Completedand charged on 10.03.2018

Tender floated on 08.01.2019

| |
|--|
| M/s BGCL |
| M/s BGCL |
| M/s BGCL |
| work under progress |
| 2x160 MVA & 1x50 MVA Transformer commissioned & charged |
| commissioning |
| yet to be commissioned |
| 3x150 MVA transformers are in service from 2014 |
| (4x150)+(1x160)MVA Transformers are in service from 03.09.2015 |
| |
| M/s BGCL |
| BOD held on 05.01.2019 |
| BOD held on 05.01.2019 |
| BOD held on 05.01.2019 |

| |
|--|
| |
| Work under progress. |
| 1x315 MVA Transformer charged and sub station commissioned on 10.09.017. |
| Failed during S C test. Under repair. |
| Commissioned 07/18. |
| Commissioned 11/18. |
| Commissioned 10/18 (Late Reported). |
| work under progress. |
| work under progress. |
| Commissioned 07/18. |

Commissioned 09/18 (Late Reported).

work under progress.

The current project does not include the scope of 315 MVA Transformer. The progress of associated 400kV & 220kV Bays are is provided here only

Commissioned 05/18 (Late Reported).

| |
|---|
| Work under execution |
| |
| |
| |
| |
| |
| |
| |
| |
| 1. The level of new yard is approximately 1.5 meter above from the existing 66kv Switch level. 2. 66 kV BRPL double circuit overhead line was passing through the proposed bays S/yard area. Therefore, to resolve above issues, Plg Dept. finally change location of bays & accordingly plg Dept. approved the revised plan & section layouts on 02.02.2018. |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| Commissioned 05/18 (Late Reported). |
| |
| |

1.220 kV erection work completed.
2.Electrical Inspector clearance has been obtained on 31.03.2017. 3. All bays commissioned on 05.04.2017
Both 220 kV bays commissioned on 02.11.2016
1. 1x220 kV Bay no. 206 commssioned on 24.03.2017 2.Work not started on bay no.208 due to permission of tree cutting is awaited from forest deptt

Completed and equipment testing in progress

Foundation of Transformer, Gantry and Major Equipment completed Control Room Building is 95% Completed

Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtained from the Government.

Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtained from the Government.

Proposals have been forwarded to Government. The approval is awaited from Finance Department.
Work in progress.

Proposals have been forwarded to Government. The approval is awaited from Finance Department.

Yet to do NIT

Initial Stage.

WIP

Commercially commissioned on Dt: 30.03.16. Remote SCADA work completed.

LAQ under progress

WIP

Commissioned

Commissioned

charged on Dt: 26.08.16

Yet to do NIT

Yet to do NIT

Commissioned

02 Nos. 160MVA 220/66KV TR. charged on Dt: 18.03.16 and Dt: . 29.03.16. 01No. 500MVA 400/220KV Tr. charged on Dt: 31.03.16 and 01 no. Charged 30.06.16. 80MVAr 400KV Bus Reactor charged on Dt: 21.03.16

WIP

Yet to do NIT

Same as Sanand; WIP

LAQ under progress

Yet to do NIT

Price bid under acceptance

Commissioned

WIP

Commissioned 10/18.

NIT done on 23.10.17; Price Bid Opened; Under approval

LAQ under process

Tender for SCADA on web. Tender for Erection package estimate approved.

| |
|---------------------------------------|
| LAQ under progress |
| Same as Gatrad |
| Initial Stage. |
| |
| Tender on WEB |
| LAQ under progress |
| NIT to be done |
| NIT to be done |
| Substatio name is replace with Gatrad |
| Yet to do NIT |
| LAQ under progress |
| Commissioned 07/18. |
| WIP. |
| WIP |
| WIP |
| Commissioned 10/18. |
| Commissioned 08/18 (Late Reported). |
| Commissioned 08/18. |
| |
| |
| Yet to do NIT |
| Commissioned 09/18 (Late Reported). |
| |
| |
| |
| |
| WIP. |

| |
|--|
| Dropped |
| NIT to be done |
| Yet to do NIT |
| Commissioned 07/18. |
| LAQ under process |
| NIT to be done for electrical works |
| Except testing all work completed. Line work under progress. |
| |
| Commissioned 09/18 (Late Reported). |
| |
| Commissioned |
| LAQ under process |
| Commissioned 07/18. |
| WIP |
| |
| |
| |
| |
| Commissioned |
| Commissioned |
| WIP. |
| NIT to be done for electrical works |
| Tender on WEB |
| NIT done on 23.10.17; Price Bid Opened; Under approval |
| Commissioned 04/18 (Later Reported). |
| Commissioned 05/18(Late Reported). |

| |
|--|
| Commissioned 10/18. |
| Commissioned 06/18 (Late Reported). |
| The work has been awarded to M/s IKE Electric Pvt. Ltd. Maharashtra JV M/s Deesan Agro-Tech Pvt. Ltd, Mumbai on dt 17.07.18. The work is yet to be started.Site handed over to the firm on 14.09.2018 and the contouring is in progress. |
| The contract has been terminated .Re-tendering of balance work is in process. |
| work awarded to M/s TBEA Energy India Limited, NH-8, Village MiyagamKarjan, Vadodara. Guirat |
| NIT yet to be floated |
| Firm has been blacklisted. Balance work to be done by HVPNL. |
| The contract has been terminated .Re-tendering of balance work is in process. |
| |
| Contract terminated. Balance work is to be done by departmentally. |
| |
| Commissioned 10/2018. |
| |
| Work awarded to M/s safety Plus. Work in progress. |
| NIT yet to be floated |
| work awarded to M/S SPML infra. Civil work in progress |
| Work Awarded to M/s TBEA Energy India Limited. Contouring is in progress. |
| Physical possession of land not given by HSIIDC. Proposal for alternate site is approved. NIT vet to be floated |
| Commissioned 10/18. |
| Commissioned 11/18. |
| NIT yet to be floated |
| Tender enquiry under process |

| |
|--|
| |
| |
| |
| |
| |
| |
| |
| |
| Under planning stage. |
| Substation is being constructed with funds sourced from ADB. |
| |
| |
| |
| |
| |

| |
|--|
| |
| |
| |
| |
| |
| |
| |
| |
| |

Under PPP mode (TBCB) - RFP issued on 07.09.2018. Last date of submission of bid is extended up to 13.01.2019

Supply Status: - All major 400 kV & 220 kV Switchyard equipment like CB, CT, CVT, LA & Isolator etc. have been supplied. Erection Status: - 400kV & 132Kv Tower foundation, Control Room, boundary wall brick work & precast boundary wall works are under progress.

Under PPP mode (TBCB) - RFP issued on 07.09.2018. Last date of submission of bid is extended up to 13.01.2019

Under PPP mode (TBCB) - RFP issued on 07.09.2018. Last date of submission of bid is extended up to 13.01.2019

Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 13.01.2019

Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 13.01.2019

Supply status: - Major switchyard equipments & 315 MVA Transformers have been supplied. Erection Status: - Site levelling, Boundary wall, control Room Building works are in progress

GSS -Back charged at 33 KV voltage level on 01.04.2016. Waiting for 220 KV Chatra Latehar line for final commissioning.

GSS is ready for charging. Waiting for 220 KV Jasidih - Giridih T/L for final commissioning.

Ready for commissioning. Waiting for 220 kV Dumka -Govindpur T/L.

Under PPP mode (TBCB) - RFP issued on 07.09.2018. Last date of submission of bid is extended up to 13.01.2019

Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 13.01.2019

Grid Substation deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018

Grid Substation deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018.

Under PPP mode (TBCB) - RFP issued on 07.09.2018. Last date of submission of bid is extended up to 13.01.2019

Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 13.01.2019

Under PPP mode (TBCB) - RFP issued on 07.09.2018. Last date of submission of bid is extended up to 13.01.2019

Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 13.01.2019

Control room building & store shed-60%, Road-40%, Cable Trench-25%, DG, Security & Store Room-100%. Foundation work of equipment & structure 33 kV side-100%, 132 kV side-80% ,220 kV side-50%

Under PPP mode (TBCB) - RFP issued on 07.09.2018. Last date of submission of bid is extended up to 13.01.2019

Under PPP mode (TBCB) - RFP issued on 07.09.2018. Last date of submission of bid is extended up to 13.01.2019

Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 13.01.2019

Under PPP mode (TBCB) - RFP issued on 07.09.2018. Last date of submission of bid is extended up to 13.01.2019

Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 13.01.2019

Under PPP mode (TBCB) - RFP issued on 07.09.2018. Last date of submission of bid is extended up to 13.01.2019

220kV and 132kV Switchyard area foundation and erection of all tower & equipment completed. 33kV Switchyard-foundation & erection of all tower & equipment completed except 8 nos. tandem isolator.

Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 13.01.2019.

Supply Status:- All major 220 kV & 132 kV switchyard equipment like CB, CT, CVT, LA & Isolator etc. have been supplied. Erection: - 132 kV Structure foundation completed. 220Kv Structure foundation work is in progress. All Equipment foundation of 220 KV level has been completed except CB foundation.

GSS is ready for charging. Waiting for 220kV D/C Patratu -Ratu (Burmu) TL for final commissioning.

| |
|--|
| Commissioned 11/12. |
| Commissioned. |
| |
| Commissioned. |
| Commissioned |
| Commissioned. |
| Commissioned |
| Commissioned 12/12. |
| Commissioned. |
| Commissioned. |
| Commissioned. |
| a) Leveling / grading of 220/132 kV yard completed. b) Civil works for 132/33 kV yards & construction of retaining walls RW4 & RW5 in progress. c) Reconditioning of Power Transformers to be completed by OEM. d) Equipment erection in 132/33 kV switchyard under progress. e) Erection of equipment in 220 kV Switchyard under progress. f) Concreting and Mettalling of Switch Yards |

Works planned for execution during 13th Five year Plan (2018-22). Funding to be arranged.

Works planned for execution during 13th Five year Plan (2018-22). Funding to be arranged.

Work included in the draft Transmission Plan. funding agency to be identified.

Works planned for execution during 13th Five year Plan (2018-22). Funding to be arranged.

Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.

Works completed.

LOA issued, RECTPCL has submitted Observation on GTP/Drawings to JKPDD on 03.04.2018

LOA issued, RECTPCL has submitted Observation on GTP/Drawings Sent to JKPDD on 19.03.2018

LOA issued Date of Completion 31-03-2018 LOA issued, Date of completion 20-05-2018

LOA issued, RECTPCL has submitted Observation on GTP/Drawings Sent to JKPDD on 04.04.18

LOA issued, RECTPCL has submitted Observation on GTP/Drawings Sent to JKPDD on 23.04.18

E-NIT floated vide No: TLMD-I/J/38,dated: 29-01-2018 Extended Date of submission of e-bid: 19-03-2018. Techno-Commercial bid opened on 23.03.2018. 12 nos of bidders has submitted their bid. RECTPCL has submitted their Bid Evaluation Report to JKPDD on 17.04.2018. Timeline for completion of work (18 months from LOA).

LOA issued to M/S ECE Industries Pvt. Ltd. Sonipat for 40/50 MVA Transformers by Chief Engineer, EP&D J&K. LOA for the remaining works issued. Works under progress

Power Transformer delivered at site. LOA for balance works issued.

LOA for Purchase of Power Transformers issued. LOA for the remaining works also issued. Works under progress.

Power Transformer delivered at site. LOA for the remaining works issued. Works to start soon.

LOA issued to J K Engineers Jammu (in JV with Siemens) for Rs 52.39 Crores . Sixteen Kanals of land identified near stock yard of UEED at Tengpora and taken over from UEED on 14-08-2018..The Taken-over land is Govt. land (Seri Serker)

Request for purchase of Power Transformer for Zainakote Grid S/S submitted to Chief Engineer, EP&D J&K. NIT for balance related works floated on 31-07-2017 and 03 extensions granted in view of poor response. Contract awarded for Rs 380.82 Lakhs - LOA No. SE-I/S&O/T/11 of 2018 Dated: 13-06-2018.

400kV GIS Building: 68 Nos raft completed, 68 Nos column completed upto plinth beam bottom, Plinth beam bottom PCC work under progress. 400k equipment foundation, Earthmat, Road works under progress.

Work completed. CEIG approval received on 24-Mar-2018.

Commissioned 10/18.

Site levelling, 400kV GIS building column footing, Control room building, Excavation and foundation for equipments under progress. 220kV GIS all basement steel reinforcement completed.

Land is in pocation of KPTCL. Preliminary survey work of 400kV line is completed. Estimate to be prepared.

Ready for Commissioning 12/18.

| |
|--|
| |
| |
| |

Transformer No: 1 & 2 foundation work completed. All station tower & structure erection work completed. All 220kV & 66kV equipments erected. Retaining wall, Control room flooring works under progress.

220kV & 66kV GIS Control Room, Security compound wall, Transformer foundation works under progress.

| |
|--|
| |
|--|

1no 100MVA & 12.5MVA transformers erected. Station tower erection completed. Equipment foundation and erection work is under progress. Earthmat, Control room building, Cable duct, Retaining wall, Baffle wall, Security fencing works under progress.

LOI issued on 15-Mar-2018. Activity chart approved on 24-Mar-2018. Site leveling under progress.

2 Nos of Transformers erection and testing completed. 31.5MVA transformer received. GIS Modules erection under progress. Major civil works completed. Cable duct, Security fencing, Raod works under progress.

Commissioned 03/18 (Late Reported)

1x150MVA Transformer erected. 2nd transformer erection under progress. 220kV GIS and 66kV GIS hall all works completed. Control room building work under progress. 1 no of 31.5 MVA transformer and 220KV & 66kKV GIS modules received at site. GIS module erection under progress.

Erection of all equipments like 100MVA Transformer -02 Nos, 12.5 MVA transformer, circuit breakers, station structures ,CT, PT, PI, Isolator, LA's, at both 220KV and 66KV completed. 220kV side earthing, Civil works are under progress.

| |
|--|
| Site levelling, Retaining wall, Excavation for tower foundation works under progress. |
| |
| Commissioned 03/18 (Late Reported) |
| |
| All equipments erection, Cable laying completed. Jelly spreading in 220kV yard completed. Jelly spreading in 66kV yard under progress |
| |
| Commissioned 11/18. |
| Contract terminated on 25.01.2016. LOI issued on 06.09.2017 for balance portion of the work. Station equipment healthness testing u/p. C&R panel erected. 220k CT, PT&CVT- IR & Tandelta testing completed. 2Nos Transformer erected and Oil filtration completed. |
| Yard Leveling on 220kV side u/p. 6T1,6T2,6T3 Structure erection work under progress. 66kv Isolator & breaker erection work under progress. Control room brick work under progress |
| |
| |
| Work short closed and LOI issued on 23.01.2018 for balance work. Control room slab casted for 1st floor. Station towers erected. Cable duct works under progress |
| Estimate to be prepared. |
| |
| |

| |
|--|
| |
| |
| |

| |
|--|
| scheme sanctioned. tender yet to be floated. |
| Not in STU Plan |
| LOA issued recently. |
| |
| Testing engineer from Arpan required for ICT testing. |
| SS back charged on 220kV line and 400/220/ 33 kV,3X167 MVA ICTs 2 nos charged on 30-05-2016. |
| Commissioned on dt 31-03-2018. |
| Work in progress. |
| Not in STU Plan . 400kV Kharda s/s dropped. |
| Tender floated for substation. |
| Not in STU Plan. 400kV Tembhorni s/s dropped. |
| |
| |
| |
| Scope : 25 MVA, 132/33 kV T/F with bays - 02 nos, 132 kV Line bays- 02 nos. 33 kV bays- 06 nos |
| Not in STU Plan Chimur s/s dropped |
| Tender not accepted by agency so cancelled. New Tender will be floated shortly. |
| Commissioned 09/18. |
| |
| |
| |
| Commissioned 08/18. |
| |
| |

| |
|--|
| |
| Not in STU Plan |
| |
| |
| Scope: 132/33kV, 2 x 25 MVA T/F for 132kV Lakhampur s/s. |
| |
| |
| All equipments, disc insulators, conductors and both T/F received at site. balance material: Earthing electrode and H.T. Power cable awaited |
| |
| |
| Commissioned 07/18. |
| |
| T/F commissioned on 17.06.2017 |
| |
| Work in progress. |
| Not in STU Plan |
| |
| |
| Commissioned 09/18. |
| Not in STU Plan 220kV Washi s/s dropped |
| Not in STU Plan 220kV Watwate s/s dropped |
| |
| |
| Work in progress. |

| |
|--|
| |
| |
| |
| Under review. |
| Work is in progress. |
| |
| Commissioned 11/18. |
| |
| |
| |
| 2 X 100MVA, 220/33-22kV T/Fs. commissioned on dt. 31.05.2015 & 31.10.2015 respectively. All feeders commissioned, all work completed on 15/01/2016 |
| Scope of work re-validated vide MBR no. 112/12. To be considered in phase-III if necessary as per MBR no. 112/12 Proposal for closure received at to C.E ,DCM in June 2017. Short closure proposal for Uppalwadi - Mankapur line & Mankapur s/s put up for approval |
| Work order for modification in control room is placed on M/s Associated Engineers. |
| ICT commissioned on 01.03.2018. |
| |
| Work in progress. |
| Not in STU Plan |
| Not in STU Plan Chimur s/s dropped. |
| Scheme sanctioned recently. Tender under process. |
| Work is in progress. |
| |
| |

| |
|---|
| |
| Commissioned 05/18 (Late Reported). |
| Commissioned 07/18. |
| |
| Commissioned 08/18. |
| Civil & electrical work is in progress. gantry material & hardware received at site. |
| Civil work is in progress. |
| Not in STU Plan . 400kV Kharda s/s dropped. |
| |
| 1 x 25 MVA, 220/33kV T/F commissioned on 25-03-208. |
| |
| Not in STU Plan |
| 1)land development is 65% is done 2) For 220 kv gantry :- 31/31 is completed. 3) for 132 Gantry:- 25/41 completed. 4) Equipment FDN : 220kV 83/83 completed, 132kV : 97/148 completed. 5) T/F Plint:- 2 no completed except rail pole fixing. |
| |
| |
| Not in STU Plan |
| ICT commissioned on 31-03-2018 |
| |
| |
| Civil work is in progress. |
| |
| Work in progress. |
| |

SS back charged from 132 kV on dt. 20.03.2014. Balance works-Bus and earthwire stringing, cable termination, Earthmat/ Earthpits, PLCC works, SCADA, ~~testing works~~
Commissioned 08/18 (Late Reported).

LOA placed recently. Site handed over to agency on 20.04.2018.

Not in STU Plan

work is in progress.

Not in STU Plan 220kV Washi s/s dropped

Not in STU Plan 220kV Watwate s/s dropped

Commissioned on 03/09/2017.

Not in STU Plan

Under review.

Not in STU Plan

1. Date of award of contract is 25.08.2011. 2. Schedule date of completion was 25.06.2013. 3. Actual date of commissioning is 22.02.2015. 4. Delay due to acquisition of additional land required for the sub-station. However the LILO line and both the 400/220 kV, 315 MVA transformers were charged since 03.03.2013. 5. No issues on forest clearance and no court cases. 6. Work executed by Power Grid. 7. The expenditure for the sub-station is inclusive.

1. Date of commencement of the work is 27.09.2013. 2. Schedule date of completion is 31.03.2017. 3. Anticipated date of completion is December, 2018. 4. Delay is due to heavy flood damage in Garo Hills in September 2014 and also due to fund flow constraint. 5. Overall progress of the sub-station is 100% completed. 6. Precommissioning test completed, waiting for approval for

1. Date of commencement of the work is 01.06.2014. 2. Schedule date of completion is 31.03.2017. 3. Anticipated date of completion is 31.03.2019. 4. Delay in completion is due to delay in supply of materials for the sub-station switchyard by the vendor. 5. No issue of forest clearance. 6. Overall progress is 70%

1. Date of commencement of the work is 05.05.2010. 2. Schedule date of completion was December 2011. 3. Actual date of commissioning are as follow: 132/33kV, 20MVA - 1no. transformer commissioned on 23.12.2011 and 2nd transformer was commissioned on 20.02.2012. 4. No issues on forest

1. Date of commencement of the Phase-II work is 01.04.2012. 2. Schedule date of completion was 22.12.2015. 3. The sub-station is charged with 132/ 33 kV 20 MVA transformer No. 1 since 22.12.2015. 4. The 2nd 20 MVA transformer was commissioned on 01.12.2017. 5. No issues on forest clearance.

1. Date of commencement of the work is 01.10.2013. 2. Schedule date of completion was November 2015. 3. Actual date of completion is 20.11.2015. 4. No issues on forest clearance. 5. Work completed and substation commissioned on 20.11.2015.

1. LOA for leveling of land for the 132 kV and 33 kV switchyard at Praharinagar have been issued on 22.02.2017 . 2. LOA for boundary wall also issued but work could not progress due to ban on stone aggregates. 3. The schedule date for completion of the sub-station is December 2018.

1. The transformer augmentation of the substation was completed on 20.10.2012. 2. Date of contract for Renovation and restructuring of 33 kV switchyard is 04.01.2017. 3. Anticipated date of completion is June 2018. 4. Overall progress of the project is 90% completed.

| |
|---|
| Work under progress. |
| 100 MVA(1st unit) charged from 132 KV. on 29.10.2018. Work under progress. |
| Commissioned 04/18 (Late Reported). |
| |
| |
| |
| |
| Charges on 09.08.2016. |
| work under progress. |
| |
| 1st unit charged on 18.06.2018, 2nd 100 MVA charged on 23.07.2018 & 3rd 100 MVA charged on 14.10.2018 |
| 1st 100 MVA charged on 28.07.2018 & 2nd 100 MVA charged on 14.10.2018. Work under progress. |

| |
|-------------------------------------|
| |
| Commissioned 03/18 (Late Reported). |
| |
| Commissioned 09/18. |
| |
| |
| |
| |
| |
| |
| |
| |
| Work under progress. |
| |
| |
| |
| Commissioned 12/18. |
| |
| |
| Commissioned 08/18 (Late Reported.) |
| Commissioned 06/18. |
| Work under progress. |
| Work under progress. |
| This S/s deleted from the list |
| This S/s deleted from the list |

| |
|---------------------|
| |
| Commissioned 08/18. |

| |
|---|
| Commissioned 10/18. |
| |
| |
| |
| |
| |
| Capacity to be 2X20 MVA=40 MVA instead of 20 MVA |
| Ready for Commissioning 09/18. |
| |
| |
| Commissioned 08/18. |
| Capacity to be 2X160 MVA=320 MVA instead of 200 MVA |
| |
| Commissioned 12/18. |
| Commissioned 09/18. |
| |
| Capacity to be 2X160 MVA |
| Capacity to be 2X160 MVA |
| |
| Capacity to be 2X160 MVA=320 MVA instead of 200 MVA |
| |
| Commissioned 10/18. |

| |
|--|
| Proposal stage |
| Works are in progress and are implemented by PGCIL |
| Proposal stage |

Proposal stage

Acquisition of land for Pipalkoti substation is under process with THDC which would be resolved by Sep-17.

Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.

Tender is under process.

Contract awarded to M/s capital electech Pvt. Ltd.

Work awarded to M/s Simens.

Tender is under process.

Commissioned 08/18.

contract done with M/S Safety and control devices. Total Progress 50%

Work awarded to M/s Varigant Project Pvt. Ltd., Hyderabad and M/s Kanhor Electrical Ltd. Meerut.

Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.

Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.

Differed till further order.

DPR Prepared.sending DPR to funding agency is under process.

Revised Drawings has been submitted by M/s Siemens and has been approved.Total progress 4%.

contract terminated with M/S CGL,retendering is in progress

Tendering is under progress

Tender is under process.

Commissioned 09/18.

work in progress

Commissioned 11/18.

The work of Augmentation of 1x100 MVA, 220/66 KV T/F with 1x160 MVA, 220/66 KV T/F has been completed on 16.02.2017 and T/F loaded on 22.6.2017
no such work exists.

Commissioned 06/18 (Late Reported).

Work is in progress.

Commissioned 06/18.

Commissioned 04/18.

The name of S/S is Bhari & rating of T/f is 220/66KV commissioned on no-load on 03.08.2017 and loaded on 30.09.2017.

W.O. awarded to M/s Alstom. ADB funded scheme. 500MVA Trf. Test Charge on 18.03.17 & comm. on 22.07.17. 2 nos Trf. Charged on 18.08.17 Trf ICT-3 charged on 05.09.17. Repaired Trf. Commissioned on 15.02.18

W.O. awarded to M/s Siemens. KFW funded scheme. Testing Work under progress.

Commissioned 10/18.

W.O awarded to M/s Techno Pvt Ltd. 3*500 MVA 400/220 KV X-Mers received. All three transformers charged from 220kV side. 220/132 kv 160 MVA Trans commissioned. ICT 3 commissioned on 21.09.17 & ICT 1 & 2 commissioned on 10.10.17 . 3 Nos reactors installed. Trf.Third commissioned on 10.1.17 (220KV side). On 15.12.17 commisioned

W.O. awarded to M/s Balaji Enterprises. Work under progress

| |
|--|
| Scheme deferred. PBG returned to bidders |
| commissioned |
| Commissioned 03/17 (Late Reported). |
| Commissioned 10/18 (Late Reported). |
| Scheme deferred. PBG returned to bidders |
| NOC received from KFW on dated 26.07.2018. NOA issued in favor of M/s Kanohar. Contract agreement signed by the firm Civil work started |
| Commissioned 10/18. |
| Commissioned 04/18 (Late Reported). |
| Commissioned 04/18 (Late Reported). |
| Scheme deferred. PBG returned to bidders. |
| PPP mode. W.O. awarded to M/s. EMCO Ltd. Termination notice has been issued to firm by RVUNL in term of Article 13.3(d) of TSA dated 25.02.2013. Firm filed petition before APTEL Delhi against the order passed by PERC |
| Scheme deferred. SBG of tender released and tender dropped |
| |
| Scheme deferred. PBG returned to bidders |
| |
| |

Control room 45% completed. Plinth 30% completed. 765 KV & 400 KV Tower and equipment foundation and struture erection in progress. Earth mat work in progress. Lattice structure: 765 KV side :- 81/84 Nos 400 KV Side:- 41/49 Nos.Equipment :765 KV side - 165/650,400 KV side - 13/457

| |
|--|
| Administrative approval accorded. Land cost approved and land registration is <u>nearing completion.</u> |
| Work awarded and under progress. Site grading under progress. Piling for compound wall and retaining wall is progress. Casting of pile for 765 KV GIS <u>building in progress.</u> |
| Tender will be floatd shortly. |
| BLTC Note put up for issue of NIT |
| Work awarded to M/s.L&T. Work under progress. 2 nos. 315 MVA ICT erected. |
| Tender under process. |
| Bpard Note put up for issue of NIT |
| All civil works completed SSE works completed except cable laying which is <u>under progress. Testing in progress.</u> |
| SS Charged at 230 KV on 08.10.18. 400 KV line works are in progress. ROW <u>issues involved.</u> |
| Work awarded to M/s. BHEL and commenced. |
| Tender awarded to M/s BHEL on 28/06/2018. Detailed Engieering under <u>progress.</u> |
| Sanction awaited |
| Sanction awaited |
| Estimate and Specification is under preparation based on rewited packages <u>proposed by ADB.</u> |
| Bid documents are under preparation. MNRE clearance awaited. |
| Work awarded on 24.10.18. Initial works are under progress. |
| Sanction awaited |
| Tender awarded to M/s L&T on 3/08/18 . Land issues involved. line work under <u>progress.</u> |
| Work under progress |
| Commissioned 10/18. |

| |
|--|
| 2x200 MVA, 400/110 KV DCT Commissioned on 22.10.18and 1x200 MVA, 400/110 KV DCT Commissioned on 23.10.18. |
| |
| |
| Work to be taken up |
| Commissioned 10/18. |
| Work to be taken up |
| |
| Negotiation completed and LOA will be issued after obtaining Board approval. |
| Work to be taken up |
| Sanction awaited |
| Commissioned 09/18. |
| Work under progress. Structure and Plinth works are progress. |
| Sanction awaited |
| Sanction awaited |
| Sanction awaited |
| Estimate and Specification are under preparation. |
| Negotiation completed and LOA will be issued after obtaining Board approval. |
| Tender is under negotiation. |
| Commissioned 09/18. |
| Work awarded and Kick off meeting conducted on 01.11.18. |
| Commissioned 10/18. |
| MNRE approval awaited for floating tender. |
| Commissioned 10/18. |
| Commissioned 07/18. |

| |
|---|
| |
| |
| Work awarded. Control room work . First floor roof work completed. 230 KV equipment and plinth work are under progress. |
| LOI issued on 07.05.18. Work commenced. Levelling 90% completed. Sanction awaited |
| Commissioned 07/18. |
| Work are under progress. |
| Tender floated and due on 29.01.2019. |
| Work under progress. Control room 60% completed. |
| Work under progress. Site clearance completed. Load test on test pile completed. Working Pile 28/97 completed. |
| Work awarded to M/s.Murali & Co. Compound wall and control room work are under progress. Control Room 25% completed. Compound wall work in progress |
| Work are under progress. Control room finish is in Progress. Cable trench in Progress. |
| Tender award to M/s L&T on 10.08.18. Initial work are under progress. |
| Work under progress. |
| Sanction awaited |
| |
| Work to be taken up |
| Commissioned 08/18. |
| Commissioned 12/15. |
| Sanction awaited |
| Work to be taken up |
| Test charged on 02.05.16 with 1x100 MVA Auto Transformer |

Work under progress. Cabling and earthing 90% completed.

Commissioned 08/18.

Tenders floated on 13.12.2018.Due date for tender opening 11.01.2019

The scheme containing this Sub station is posed to NCEF Grant.Soon after receipt tenders will be called for.Please change the transformation capacity of Sub-Station revised to 2 x 500 MVA instead of 3 x 315 MVA as per recommendation of CEA.

Tenders floated on 13.12.2018.Due date for tender opening 11.01.2019.

Commissioned 03/18 (Late Reported)

Commissioned 10/18.

* The Inavolu S/S renamed as 400kV Thallayapalem GIS*.LOI issued on 31.08.2018.Works will commence soon.

Commissioned 06/18.

LOI issued on 01.10.2018.Detailed purchase orders placed on 05.11.2018.Substation site is handed over to the contractor on 14.12.2018. Mobilization is under progress.

| |
|--|
| |
| |
| Commissioned 10/18. |
| Detailed Purchase orders issued on 31.01.2018 .379 Nos out of 425 Nos structure foundations and 48 Nos out of 515 Nos structure erection completed.Construction of compound Wall, 315 MVA PTR foundation works, Road works and other civil foundation |
| Commissioned 05/18. |
| Detailed purchase orders issued on 09.06.2017. Site is handed over to the Executing Agency on 24.06.2017. All 663 Nos structure Foundations and 763 Nos structure erection and 535 Nos out of 562 Nos equipment erection completed. Sub-Station is commissioned with 1st 315 MVA PTR on 17.12.2018.Balance works are |
| |
| Tenders floated on 13.12.2018.Due date for tender opening 11.01.2019. |
| |
| |
| |
| |
| |
| Site handed over on 16.04.2016.Leveling of site works under progress. |
| Works are under progress. |
| |
| |
| works are under progress. |
| Works are under progress. |

| |
|----------------------|
| Works under progress |
| |
| |
| |
| |
| |
| |

| |
|---|
| Commissioned 11/18. |
| Works are in progress |
| Commissioned 07/18. |
| Commissioned 11/18. |
| Commissioned 08/18. |
| Commissioned 07/18. |
| 400/200kV Ramadugu S/S is under execution besides already existed LI <u>Ramadugu substation</u> |
| Commissioned 10/18. |
| |
| |
| |
| |
| Equipment erection WORKS Under progress . |
| |
| |
| |
| |

| |
|--|
| |
| |
| |
| |
| |
| |
| |

1 no. 100MVA Transformer and line commissioned on 02.04.2015. balance works to be completed by 31.10.2015

| |
|--|
| |
|--|

| |
|--|
| |
|--|

| |
|--|
| |
|--|

Commissioned 12/18.

Works are in progress

| |
|--|
| |
|--|

| |
|--|
| |
|--|

| |
|--|
| |
|--|

| |
|--|
| |
|--|

| |
|--|
| |
|--|

| |
|--|
| |
|--|

| |
|--|
| |
|--|

| |
|--|
| |
|--|

| |
|--|
| |
|--|

| |
|--|
| |
|--|

| |
|--|
| |
|--|

| |
|--|
| |
|--|

| |
|--|
| |
|--|

| |
|--|
| |
| |
| |
| |
| |
| |
| |

| |
|-------------------------------|
| Commissioned 08/2013. |
| LOA issued |
| Commissioned 9/13. |
| Commissioned 9/13. |
| Tender Evaluation in process. |

| |
|---|
| UPRVUNL TO COMMISSIONED BEFORE MARCH-21 |
| LAND HAS BEEN IDENTIFIED |
| LAND FOR 765 KV SS IS IDENTIFIED |
| to be constructed under TBCB scheme alongwith Obra-C evacuation scheme. |
| Commissioned 04/18. |
| Work in progress. |
| tendering in process. To be constructed in TBCB mode. |
| The project is being developed under TBCB mode. The parent company M/s Isolux has gone insolvent. Govt of UP is considering various options for quick and amicable resolution for completion of project i.e. Take over of transmission project on commercially viable purchase price or substitution of M/s Isolux as opted |
| UPRVUNL SCOPE |
| LAND HAS BEEN IDENTIFIED |

| |
|--|
| Commissioned 04/18. |
| Commissioned 04/18. |
| Commissioned 05/18. |
| LAND IDENTIFIED |
| WORK IN PROGRESS |
| Land is available. |
| LAND HAS BEEN IDENTIFIED |
| Land available. |
| NTPC scope |
| Commissioned 10/18. |
| Overall progress 85% |
| Commissioned 10/18. |
| Commissioned 04/18. |
| Commissioned 10/18. |
| Commissioned 06/18. |
| Commissioned 08/18. |
| Commissioned 11/18. |
| Commissioned 08/17 (Late Reported). |
| Overall progress 60% |
| Land has been Identified. Land procurement in process. |
| Commissioned 05/18. |
| Commissioned 03/18 (Late Reported). |
| Commissioned 07/18. |
| Commissioned 10/18. |
| Commissioned 04/18. |
| one transformer likely to be energize in Jan-19. |
| Commissioned 10/18. |

| |
|--|
| Commissioned 12/18. |
| WIP 71% |
| Commissioned 09/18. |
| Work Progress 90%. charged on 132 kV Level |
| WIP 70% |
| Commissioned 12/18. |
| Commissioned 07/18. |
| Commissioned 12/18. |
| Commissioned 05/18. |
| Commissioned 09/18. |
| Commissioned 04/18. |
| TRANSFORMER ALLOTMENT AWAITED |
| Commissioned 12/18. |
| Commissioned 05/18. |
| Commissioned 09/18. |
| Commissioned 07/18 (Late Reported). |
| Commissioned 04/18. |
| Tender price part open on 03-11-18 |
| LAND IDENTIFIED IN FARRUKHABAD |
| Land has been Identified on sagar highway. |
| LAND IDENTIFIED for construction of 220 kv s/s sandila (2x160 mva) |
| work in progress 15% |
| Land has been Identified. |
| LAND IDENTIFIED |
| LAND IDENTIFIED |
| Work allotted to agency, work to start shortly. |

| |
|---|
| LAND IDENTIFIED FOR 220 KV SS DEOBAND IN SAHARANPUR |
| LAND IDENTIFIED |
| LAND HAS BEEN IDENTIFIED |
| LAND IDENTIFIED |
| WORK IN PROGRESS. One t/f received. |
| Land being identified. |
| LAND IDENTIFIED |
| |
| |
| |

| |
|-------------------------------------|
| . |
| |
| |
| |
| |
| |
| |
| Commissioned 08/17 (Late Reported). |
| |
| |
| |
| Commissioned 04/18 (Late Reported). |
| |
| |
| |
| |

Land development & boundary wall work under progress.

Commissioned 12/18.

Commissioned 12/18.

Work in progress

Remarks1

13.

TSA termination notice withdrawn on 10.12.2018, which was allowed by CERC. NKTL having taken several steps to complete the project, is better placed to implement the project in efficient and compressed time. However, still NoC is awaited from CCL/MoC for construction of the lines over coal bearing area and hence force-majeure for the project is continued. Further, in accordance with the provision of the TSA, NKTL has approached CERC for further course of action.

1) 100% land purchased for Warangal Sub-station. 2) Substation basic design & engineering work completed. 3) 03 no. of reactors received at site , 60% S/s material received at site 4) S/s civil works, structure erection and earthing work is in progress

•Civil works -90% completed. and Erection - 90% Gantry Structures erected

Case pending in Supreme Court.

Remarks1

13.

The project is at stand still pending of a time extension requested to UPPTCL in June 2015

Land is available, however some of the land (gram samaj - 2.2 Ha) needs to be transferred to UPPTCL/Energy department of UP by DM Bhadohi (Sant Ravi Das Nagar) for which necessary communication has been provided to DM Bhadohi by UPPTCL and also by Special secretary (Revenue) for transferring it to UPPTCL and same is under process. The project is at stand still pending of a time extension requested to UPPTCL in June

The project is at stand still pending of a time extension requested to UPPTCL in June 2015

•Agitation from farmers for land acquisituion •Change in Law- Introduction of GST in place of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs

Commissioned 05/18 (Late Reported)

a) Change in Law- Introduction of GST in place of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs

•Land has been finalised in Mouja/Tehsil - Purba Noagaon, Sub Division -Jirania, District -West Tripura & State -Tripura having Coordinates 334131.00 E, 2630963.00 N and advance has been paid to land owners. Approval from Govt of Tripura for exemption from ceiling limit is awaited.

Change in Law- Introduction of GST in place of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs.

Remarks1

13.

In the meeting held on 16-11-2018 during site visit of Technical Committee , it was finalised that construction of 220kV line up to and including dead end tower is not in the scope of GPTL being executed under TBCB. However, HVPNL may send formal proposal for termination of 220 kV lines or any other important elements of HVPNL to be constructed. However, the cost is to be borne by HVPNL and CEA insisted HVPNL and GPTL for timely completion of the project

Land has been finalised in Mouja/Tehsil - Purba Noagaon, Sub Division -Jirania, District -West Tripura & State -Tripura having Coordinates 334131.00 E, 2630963.00 N and advance has been paid to land owners. Approval from Govt of Tripura for exemption from ceiling limit is awaited.

| |
|--|
| |
| |
| |
| |
| |
| |
| |

| |
|--|
| |
|--|

| |
|--|
| |
|--|

| |
|--|
| |
|--|

REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE)

| Sl No | Name of Transmission Lines | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission | | | | Target Date | |
|---|--|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|
| | | | | | Total Locations (Nos) | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule | Revised/ Anticipated |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. |
| <u>DAMODAR VALLEY CORPORATION(DVC)</u> | | | | | | | | | | |
| 1 | LILO of Mejia-Kalyaneswari at Burnpur S/S | D/C | 220 | 37 | 79 | 55 | 0 | 0 | | |
| 2 | LILO of Parulia - Dtps at Durgapur steel TPS | D/C | 220 | 20 | 17 | 15 | 0 | 0 | FEB-17 | JUL-19 |
| 3 | MTPS - Ramgarh (Bypassing Gola SS) | S/C | 220 | 207 | 681 | 678 | 666 | 152 | DEC-08 | MAR-19 |
| 4 | MTPS- Ranchi (PG) (Bypassing Gola SS) | S/C | 220 | 228 | 778 | 775 | 698 | 115 | OCT-14 | MAR-19 |
| 5 | Parulia - Burdwan line | D/C | 220 | 184 | 299 | 42 | 0 | 0 | JUN-19 | |

| | | | | | | | | | | |
|---|---|-----|-----|----|-----|-----|-----|----|--------|--------|
| 6 | Ramgarh - Ranchi (PG) (Bypassing Gola SS) (Balance portion) | S/C | 220 | 95 | 355 | 355 | 290 | 37 | OCT-14 | MAR-19 |
|---|---|-----|-----|----|-----|-----|-----|----|--------|--------|

NHPC LIMITED(NHPC)

| | | | | | | | | | | |
|---|---|-----|-----|--|--|--|--|--|--------|--|
| 1 | LILO of Lakhwar HEP- Muzaffarnagar at Vyasi HEP | D/C | 220 | | | | | | JAN-17 | |
|---|---|-----|-----|--|--|--|--|--|--------|--|

POWERGRID (Consultancy Work)(PGCONSULTANCY)

| | | | | | | | | | | |
|----|--|-----|----|----|-----|----|----|---|--------|--------|
| 1 | (J&K) LILO of Leh - Kharu line | S/C | 66 | 16 | 97 | 55 | 16 | 1 | MAY-17 | MAY-17 |
| 2 | (J&K) LILO of Leh - Nimmo line | S/C | 66 | 2 | 13 | 13 | 9 | 1 | MAY-17 | MAY-17 |
| 3 | (Sikkim) Chungthang - Lachen line | D/C | 66 | 44 | 126 | | | | DEC-18 | APR-19 |
| 4 | (Sikkim) Chungthang - LILO point of Rabon - Malting line | D/C | 66 | 8 | 23 | | | | DEC-18 | SEP-17 |
| 5 | (Sikkim) Dikchu Pool - Makha line | D/C | 66 | 18 | 114 | | | | DEC-18 | MAR-19 |
| 6 | (Sikkim) Khamdong - Makha line | S/C | 66 | 4 | 86 | | | | DEC-18 | MAR-19 |
| 7 | (Sikkim) Khamdong - Temi line | S/C | 66 | 8 | 69 | | | | DEC-18 | MAR-19 |
| 8 | (Sikkim) Kumrek - Rorathang line | D/C | 66 | 10 | 103 | | | | DEC-18 | MAR-19 |
| 9 | (Sikkim) Parbing - Pangthang line | D/C | 66 | 14 | 86 | | | | DEC-18 | MAR-19 |
| 10 | (Sikkim) Parbing - Sichey line | S/C | 66 | 6 | 40 | | | | DEC-18 | MAR-19 |
| 11 | (Sikkim) Parbing - Tadong line | S/C | 66 | 4 | 67 | | | | DEC-18 | MAR-19 |
| 12 | (Sikkim) Rorathang - LILO point on Pakyong - Rongli line | D/C | 66 | 10 | 29 | | | | DEC-18 | MAR-19 |
| 13 | (Sikkim) Samardong - Kumrek line | D/C | 66 | 22 | 103 | | | | DEC-18 | MAR-19 |
| 14 | (Sikkim) Samardong - Mamring line | S/C | 66 | 10 | 45 | | | | DEC-18 | MAR-19 |
| 15 | (Sikkim) Samardong - Namthong line | S/C | 66 | 7 | 86 | | | | DEC-18 | MAR-19 |
| 16 | (Sikkim) Singhik - Mangan line | S/C | 66 | 10 | 57 | | | | DEC-18 | MAY-18 |

| | | | | | | | | | | |
|----|---|------------|-----|-----|-----|-----|-----|----|--------|--------|
| 17 | (Sikkim) Singhik - Passidong line | S/C | 66 | 20 | 114 | | | | DEC-18 | MAR-19 |
| 18 | (Assam) Rangia - Amingaon line | D/C | 220 | 33 | | | | | DEC-18 | |
| 19 | (Assam) Tinsukia - Behiating (new Dibrugarh) | D/C | 220 | 55 | | | | | DEC-18 | |
| 20 | (JandK) Drass - Kargil (Part of Alusteng-Drass-Kargil-Khalsti-Leh) | S/C | 220 | 60 | 203 | 203 | 203 | 60 | JAN-17 | SEP-18 |
| 21 | (JnK) Alusteng-Drass ((Part of Alusteng-Drass -Kargil - Khalsti-Leh) | S/C | 220 | 115 | 425 | 364 | 277 | 49 | SEP-17 | SEP-18 |
| 22 | (Maghalaya) Byrnihat (Killing) - Mawngap - New Shillong line | D/C | 220 | 244 | 369 | | | | DEC-18 | SEP-19 |
| 23 | (Nagaland) New Kohima - Mokokchung (PG) | S/C on D/C | 220 | 92 | | | | | DEC-18 | |
| 24 | (PMDP - Jammu) LILO of Hiranagar - Bishmah at Samba | D/C | 220 | 16 | 0 | 0 | 0 | | MAR-19 | NOV-19 |
| 25 | (PMDP - Jammu) LILO of Hiranagar - Gladni at Chowadhi | S/C | 220 | 16 | 0 | 0 | 0 | | MAR-19 | NOV-19 |
| 26 | (PMDP - Jammu) LILO of Thein - Hiranagar at Kathua-II (Ghatti) | D/C | 220 | 12 | 0 | 0 | 0 | | MAR-19 | NOV-19 |
| 27 | (Sikkim) Dikchu Pool - Rangpo (Samardong) (twin) | D/C | 220 | 50 | | | | | DEC-18 | SEP-18 |
| 28 | (Sikkim) Dikchu Pool - Singhik | D/C | 220 | 46 | | | | | DEC-18 | JUN-19 |
| 29 | (Sikkim) Rangpo (PG) - Samardong | D/C | 220 | 4 | 34 | | | | DEC-18 | SEP-18 |
| 30 | (Sikkim) Singhik - Chungthang | D/C | 220 | 44 | 83 | | | | DEC-18 | APR-19 |
| 31 | (Arunachal Pradesh) Along - Kambang line | S/C on D/C | 132 | 0 | | | | | DEC-18 | |
| 32 | (Arunachal Pradesh) Along - Yingkiong line | S/C on D/C | 132 | 0 | | | | | DEC-18 | |
| 33 | (Arunachal Pradesh) Changlang - Jairampur line | S/C | 132 | 0 | | | | | DEC-18 | |
| 34 | (Arunachal Pradesh) Chimpu (Itanagar) - Holongji line | S/C on D/C | 132 | 20 | | | | | DEC-18 | |
| 35 | (Arunachal Pradesh) Daporijo - Nacho line | S/C on D/C | 132 | 0 | | | | | DEC-18 | |
| 36 | (Arunachal Pradesh) Deomali - Khonsa line | S/C | 132 | 0 | | | | | DEC-18 | |

| | | | | | | | | | | |
|----|--|------------|-----|----|-----|---|---|--|--------|--------|
| 37 | (Arunachal Pradesh) Gerukamukh - Likabali line | S/C on D/C | 132 | 60 | 0 | 0 | 0 | | DEC-18 | |
| 38 | (Arunachal Pradesh) Jairampur - Miao line | S/C | 132 | 40 | | | | | DEC-18 | |
| 39 | (Arunachal Pradesh) Kambang - Mechuka line | S/C on D/C | 132 | 0 | | | | | DEC-18 | |
| 40 | (Arunachal Pradesh) Khonsa - Changlang line | S/C | 132 | 0 | | | | | DEC-18 | |
| 41 | (Arunachal Pradesh) Khonsa - Longding line | S/C | 132 | 0 | | | | | DEC-18 | |
| 42 | (Arunachal Pradesh) Khupi - Seppa line | S/C on D/C | 132 | 0 | | | | | DEC-18 | |
| 43 | (Arunachal Pradesh) Likabali - Niglok line | S/C on D/C | 132 | 75 | 293 | 0 | 0 | | DEC-18 | NOV-19 |
| 44 | (Arunachal Pradesh) LILO of Daporijo - Along 132 KV S/C at Basar | S/C on D/C | 132 | 0 | | | | | DEC-18 | |
| 45 | (Arunachal Pradesh) Miao - Namsai (PG) line | S/C on D/C | 132 | 0 | | | | | DEC-18 | |
| 46 | (Arunachal Pradesh) Naharlagun - Banderdewa line | S/C on D/C | 132 | 25 | | | | | DEC-18 | |
| 47 | (Arunachal Pradesh) Naharlagun - Gerukamukh line | S/C on D/C | 132 | 90 | | | | | DEC-18 | |
| 48 | (Arunachal Pradesh) Niglok - Pasighat New (Napit) | S/C on D/C | 132 | 30 | | | | | DEC-18 | |
| 49 | (Arunachal Pradesh) Palin - Koloriang line | S/C on D/C | 132 | 0 | | | | | DEC-18 | |
| 50 | (Arunachal Pradesh) Pasighat New (Napit) - Pasighat Old | S/C on D/C | 132 | 15 | | | | | DEC-18 | |
| 51 | (Arunachal Pradesh) Pasighat Old - Mariyang line | S/C on D/C | 132 | 80 | | | | | DEC-18 | |
| 52 | (Arunachal Pradesh) Rilo - Sagali line | S/C on D/C | 132 | 55 | | | | | DEC-18 | |
| 53 | (Arunachal Pradesh) Rilo - Seijosa line | S/C on D/C | 132 | 85 | | | | | DEC-18 | |
| 54 | (Arunachal Pradesh) Roing (PG) - Anini line | S/C on D/C | 132 | 0 | | | | | DEC-18 | |
| 55 | (Arunachal Pradesh) Roing (PG) - Dambuk line | S/C on D/C | 132 | 0 | | | | | DEC-18 | |
| 56 | (Arunachal Pradesh) Sagali - Naharlagun line | S/C on D/C | 132 | 45 | | | | | DEC-18 | |
| 57 | (Arunachal Pradesh) Seppa - Rilo line | S/C on D/C | 132 | 55 | | | | | DEC-18 | |
| 58 | (Arunachal Pradesh) Tawang - Lumla line | S/C on D/C | 132 | 0 | | | | | DEC-18 | |

| | | | | | | | | | | |
|----|--|------------|-----|-----|-----|--|--|--|--------|--------|
| 59 | (Arunachal Pradesh) Tezu (PG) - Halaipani line | S/C on D/C | 132 | 0 | | | | | DEC-18 | |
| 60 | (Arunachal Pradesh) Yingkiong - Tuting line | S/C on D/C | 132 | 0 | | | | | DEC-18 | |
| 61 | (Arunachal Pradesh) Ziro (PG) - Palin line | S/C on D/C | 132 | 0 | | | | | DEC-18 | |
| 62 | (Arunachal Pradesh) Ziro (PG) - Ziro New line | S/C on D/C | 132 | 0 | | | | | DEC-18 | |
| 63 | (Arunachal Prades) Seppa - Bameng line | S/C on D/C | 132 | 0 | | | | | DEC-18 | |
| 64 | (Assam) Amingaon - Hazo line | D/C | 132 | 0 | | | | | DEC-18 | |
| 65 | (Assam) Dhemaji - Silapathar line | S/C on D/C | 132 | 0 | | | | | DEC-18 | |
| 66 | (Assam) Kahilipara - Guwahati Medical college (Including 2 km cable) | D/C | 132 | 0 | | | | | DEC-18 | |
| 67 | (Assam) Kamakhya - Paltan Bazar | S/C | 132 | 0 | | | | | DEC-18 | |
| 68 | (Assam) LILO of Golaghat - Bokajan line at Sarupathar | S/C | 132 | 0 | | | | | DEC-18 | |
| 69 | (Assam) LILO of Jorhat (Gormur) - Nazira at Teok. | S/C on D/C | 132 | 0 | | | | | DEC-18 | |
| 70 | (Assam) LILO of Kamalpur - Sishugram line at Amingaon S/S | S/C | 132 | 0 | | | | | DEC-18 | |
| 71 | (Assam) LILO of one circuit of Rangia - Rowta line at Tanla | D/C | 132 | 0 | | | | | DEC-18 | |
| 72 | (Assam) Rupai - Chapakhowa line (including 2 km cable) | D/C | 132 | 0 | | | | | DEC-18 | |
| 73 | (Assam) Sonabil - Tezpur (New) line | D/C | 132 | 0 | | | | | DEC-18 | |
| 74 | (Maghalaya) LILO of both circuits of MLHEP - Khliehriat line at Mynkre | D/C | 132 | 34 | 99 | | | | DEC-18 | SEP-19 |
| 75 | (Maghalaya) Phulbari - Ampati line | D/C | 132 | 138 | 239 | | | | DEC-18 | SEP-19 |
| 76 | (Manipur) Imphal (PG) - Ningthoukhong line | D/C | 132 | 0 | | | | | DEC-18 | |
| 77 | (Manipur) Kakching - Churachandpur (2nd ckt) line | D/C | 132 | 0 | | | | | DEC-18 | |
| 78 | (Manipur) Kakching - Kongba (2nd Ckt) line | D/C | 132 | 0 | | | | | DEC-18 | |
| 79 | (Manipur) LILO of one circuit of Kongba - Kakching line at Thoubal S/S | D/C | 132 | 0 | | | | | DEC-18 | |
| 80 | (Manipur) LILO of Yurembam (Imphal-State) - Karong line at Gamphajol | S/C | 132 | 0 | | | | | DEC-18 | |

| | | | | | | | | | | |
|----|--|------------|-----|----|----|---|---|--|--------|--------|
| 81 | (Manipur) Rengpang - Tamenlong line | S/C on D/C | 132 | 0 | | | | | DEC-18 | |
| 82 | (Manipur) Yaingangpokpi - Kongba (2nd Ckt) line | D/C | 132 | 0 | | | | | DEC-18 | |
| 83 | (Manipur) Yuremum - Karong - Mao (Manipur - Nagaland border) section of Yuremum-Karong-Kohima line | S/C | 132 | 0 | | | | | DEC-18 | |
| 84 | (Mizoram) Chawngte - S. Bungtlang line | S/C | 132 | 0 | | | | | DEC-18 | |
| 85 | (Mizoram) Lungsen - Chawngte line | S/C | 132 | 0 | | | | | DEC-18 | |
| 86 | (Mizoram) W. Phaileng - Marpara line | S/C on D/C | 132 | 0 | | | | | DEC-18 | |
| 87 | (Nagaland) LILO of Kohima - Meluri (Kiphire) at New Kohima | S/C | 132 | 0 | | | | | DEC-18 | |
| 88 | (Nagaland) LILO of Kohima - Wokha line at New Kohima | S/C | 132 | 0 | | | | | DEC-18 | |
| 89 | (Nagaland) LILO of Mokokchung (Nagaland) - Mariani (Assam) line at Longnak | D/C | 132 | 0 | | | | | DEC-18 | |
| 90 | (Nagaland) New Kohima (Zadima) - New Secretariat Complex Kohima line | D/C | 132 | 0 | | | | | DEC-18 | |
| 91 | (Nagaland) Tuensang - Longleng line | S/C on D/C | 132 | 0 | | | | | DEC-18 | |
| 92 | (Nagaland) Wokha (Doyang River) - Zunheboto - Mokokchung (Nagaland) | S/C on D/C | 132 | 0 | | | | | DEC-18 | |
| 93 | (PMDP - Kashmir) Habak - Khanyar (Cable) | D/C | 132 | 28 | 0 | 0 | 0 | | MAR-20 | NOV-19 |
| 94 | (Sikkim) Dikchu Pool - Parbing line | D/C | 132 | 42 | 96 | | | | DEC-18 | MAR-19 |
| 95 | (Sikkim) LILO of Rangit - Melli (Power Deptt. Sikkim) 132 kV S/C at Manpur line | D/C | 132 | 4 | | | | | DEC-18 | |
| 96 | (Sikkim) LILO of Rangit - Melli (Power Deptt. Sikkim) 132 kV S/C at Namchi line | D/C | 132 | 4 | | | | | DEC-18 | |
| 97 | (Tripura) Bagafa - Belonia line | D/C | 132 | 0 | | | | | DEC-18 | |
| 98 | (Tripura) Bagafa - Satchand (utilizing the corridor of existing Bagafa - Satchanda 66 kV line) | S/C on D/C | 132 | 0 | | | | | DEC-18 | |
| 99 | (Tripura) Belonia - Sabroom line | S/C | 132 | 0 | | | | | DEC-18 | |

| | | | | | | | | | | |
|-----|---|-----|-----|---|--|--|--|--|--------|--|
| 100 | (Tripura) Kailasahar - Dharmanagar line | D/C | 132 | 0 | | | | | DEC-18 | |
| 101 | (Tripura) LILO of Agartala (79 Tilla) - Dhalabil (Khowai) line | S/C | 132 | 0 | | | | | DEC-18 | |
| 102 | (Tripura) LILO of Ambassa - P.K. Bari at Manu | S/C | 132 | 0 | | | | | DEC-18 | |
| 103 | (Tripura) LILO of one circuit of Surajmaninagar - Rokhia line at Gokulnagar | D/C | 132 | 0 | | | | | DEC-18 | |
| 104 | (Tripura) Rabindra Nagar - Belonia line | D/C | 132 | 0 | | | | | DEC-18 | |
| 105 | (Tripura) Rabindra Nagar - Rokhia line | D/C | 132 | 0 | | | | | DEC-18 | |
| 106 | (Tripura) Udaipur - Amarpur line | D/C | 132 | 0 | | | | | DEC-18 | |
| 107 | (Tripura) Udaipur - Bagafa line | D/C | 132 | 0 | | | | | DEC-18 | |
| 108 | (Assam) LILO of Kamalpur - Kamakhya line at Amingaon S/S | S/C | 120 | 0 | | | | | DEC-18 | |

POWER GRID CORPORATION OF INDIA LIMITED(PGCIL)

| | | | | | | | | | | |
|----|---|--------|-----|------|------|------|------|-----|--------|--------|
| 1 | Raigarh - Pugalur HVDC Bipole Link | BIPOLE | 800 | 3676 | 4712 | 3878 | 3319 | 864 | NOV-19 | NOV-19 |
| 2 | Ajmer (new) - Bikaner line | D/C | 765 | 525 | 717 | 717 | 704 | 420 | | MAY-19 |
| 3 | Angul - Jharsauguda | D/C | 765 | 590 | 790 | 790 | 790 | 590 | DEC-15 | DEC-18 |
| 4 | Aurangabad - III - Aurangabad (PG) | 2xS/C | 765 | | | | | | | |
| 5 | Banaskanta - Chittorgarh line | D/C | 765 | 604 | 841 | 840 | 837 | 564 | APR-18 | FEB-19 |
| 6 | Bhadla - Bikaner line | D/C | 765 | 350 | 455 | 390 | 331 | 47 | | MAR-19 |
| 7 | Bhuj Pool - Banaskanta line | D/C | 765 | 583 | 755 | 755 | 755 | 578 | JUL-18 | JAN-19 |
| 8 | Bikaner - Moga (PG) line | D/C | 765 | 702 | 980 | 945 | 837 | 216 | | MAY-19 |
| 9 | Chilikaluripeta - Cudappah (PSITL - TBCB) | D/C | 765 | 566 | 768 | 768 | 761 | 565 | APR-19 | APR-19 |
| 10 | Gadarwara - Warora PS (PWTL-TBCB) | D/C | 765 | 627 | 837 | 837 | 837 | 616 | NOV-17 | JUN-18 |
| 11 | Jharsuguda - Dharamjaygarh line | D/C | 765 | 296 | 407 | 407 | 407 | 296 | DEC-15 | OCT-18 |

| | | | | | | | | | | |
|----|--|-----|-----|-----|------|------|------|-----|--------|--------|
| 12 | LILO of Kurnool - Thirvualam line at Cuddapah | D/C | 765 | 190 | 267 | 267 | 267 | 190 | | OCT-18 |
| 13 | LILO of Tilaiya - Balia line at Gaya | D/C | 765 | | | | | | | |
| 14 | Medinipur - Jeerat (New) (PM-JTL-TBCB) | D/C | 765 | 0 | 461 | 212 | 141 | 10 | JUL-20 | JUL-20 |
| 15 | Parli - Solapur (PPTL - TBCB) | D/C | 765 | 236 | 311 | 311 | 311 | 236 | JAN-18 | APR-18 |
| 16 | Ranchi -Medinipur line (PM-JTL-TBCB) | D/C | 765 | 0 | 716 | 549 | 493 | 136 | JUL-20 | JUL-20 |
| 17 | Salem - Madhugiri (PNMTL-TBCB) | S/C | 765 | 219 | 575 | 575 | 575 | 219 | DEC-15 | JAN-19 |
| 18 | Salem PS - Madhugiri PS line | S/C | 765 | 243 | 644 | 644 | 644 | 243 | SEP-14 | OCT-18 |
| 19 | Tehri Pooling Station - Meerut (Remaining part) | D/C | 765 | 2 | 8 | 8 | 7 | | NOV-17 | SEP-19 |
| 20 | Vemagiri - Chilkaluripeta (PSITL -TBCB) | D/C | 765 | 504 | 748 | 715 | 671 | 402 | APR-19 | APR-19 |
| 21 | Vindhyachal PS - Jabalpur PS (PJTL - TBCB) | D/C | 765 | 749 | 1010 | 1010 | 1010 | 749 | JUN-18 | JAN-19 |
| 22 | Vindhyanchal PS - Varanasi line (WR-NR PTL -TBCB) | D/C | 765 | 0 | 519 | 120 | 17 | | | JUL-21 |
| 23 | Warora PS - Parli (PPTL-TBCB) | D/C | 765 | 694 | 920 | 920 | 920 | 694 | JAN-18 | JUN-18 |
| 24 | Leh-Kharu (And LILO of Leh-Nimmo) | D/C | 66 | 17 | 0 | 0 | 0 | | | |
| 25 | Additional 400KV D/C line at Palatana S/S and Surajmaninagar S/S end for termination of Palatana - Surajmaninagar 400KV D/C line | D/C | 400 | 2 | 5 | 0 | 0 | | | APR-20 |
| 26 | Addutuibak 400KV D/C line at P.K.Bari s/s and Silchar S/S end for termination of P.K. Bari - Silchar 400KV D/C line | D/C | 400 | 6 | 15 | 0 | 0 | | | APR-20 |
| 27 | Banaskanta - Sankhari line | D/C | 400 | 43 | 59 | 59 | 59 | 43 | APR-18 | JAN-19 |
| 28 | Banaskantha PS - Banaskantha (PG) line | D/C | 400 | 118 | 183 | 137 | 123 | 23 | SEP-18 | JUN-19 |
| 29 | Bhadla (PG) - Bhadla (RVPN) line | D/C | 400 | 52 | 74 | 74 | 74 | 44 | | MAR-19 |
| 30 | Biharshariff (Ckt III and IV) - Kahalgaon (NTPC) | D/C | 400 | 26 | 42 | 42 | 42 | 25 | | JAN-19 |
| 31 | Chilkaluraipeta - Narasaraopeta (QM) (PSITL - TBCB) | D/C | 400 | 60 | 81 | 81 | 81 | 60 | APR-19 | APR-19 |
| 32 | Cuddapah - Hindupur line (Q) | D/C | 400 | 338 | 483 | 483 | 483 | 338 | | OCT-18 |

| | | | | | | | | | | |
|----|---|-----|-----|-----|-----|-----|-----|-----|--------|--------|
| 33 | Cuddapah - Madhugiri (QM) (PSITL - TBCB) | D/C | 400 | 487 | 650 | 648 | 643 | 467 | APR-19 | FEB-19 |
| 34 | Darbhanga - Sitamarhi (New) line (Triple Snowbird) (ERSS XXITL - TBCB) | D/C | 400 | 161 | 215 | 47 | 39 | | MAR-21 | MAR-21 |
| 35 | Dharmapuri (Salem New) - Somanahalli | D/C | 400 | 244 | 336 | 334 | 333 | 241 | AUG-14 | FEB-19 |
| 36 | Diversion of Dhauliganga - Bareilly line (operated at 220kV) at Bareilly end from Bareilly (UP) to Bareilly (PG) line | D/C | 400 | 17 | 25 | 0 | 0 | | DEC-19 | DEC-19 |
| 37 | Edamon (KSEB) - Muvattupuzha (PG) | D/C | 400 | 296 | 447 | 428 | 404 | 174 | NOV-08 | MAR-19 |
| 38 | Edayarpalayam (TANTRANSCO)-Udumulpet line (Q) | D/C | 400 | 108 | 136 | 3 | 0 | | FEB-20 | FEB-20 |
| 39 | Farakka - Baharampur (Twin HTLS) | D/C | 400 | 164 | 229 | 229 | 229 | 164 | | AUG-18 |
| 40 | Farakka - Malda (Reconductoring) | D/C | 400 | 86 | 0 | | | 86 | NOV-16 | MAR-16 |
| 41 | Hiriyur - Mysore line | D/C | 400 | 412 | 565 | 506 | 469 | 180 | JAN-19 | JUN-19 |
| 42 | Jagmeling - Alipurdauar line (Q) (India Side) | D/C | 400 | 326 | 466 | 301 | 270 | 48 | | SEP-19 |
| 43 | Jeerat (New) -Jeerat (WBSETCL) (PM-JTL - TBCB) | D/C | 400 | 0 | 81 | 31 | 23 | 3 | JUL-20 | JUL-20 |
| 44 | Jeerat (New) -Subhasgram (PM-JTL-TBCB) | D/C | 400 | 0 | 304 | 13 | 1 | | JUL-20 | JUL-20 |
| 45 | Kishenpur - Ratle, (Dulhasti- Kishenpur Second Ckt stringing extending up to Ratle HP) | S/C | 400 | | 0 | 0 | 0 | | | |
| 46 | Kota - Jaipur (South) | D/C | 400 | 356 | 496 | 495 | 494 | 351 | NOV-17 | JAN-19 |
| 47 | LILO-In of Cuddapah - Hindupur at N.P. Kunta | D/C | 400 | 18 | 0 | 0 | 0 | 18 | | AUG-18 |
| 48 | LILO of both circuits of Chandithala – Kharagpur at Medinipur (PM-JTL - TBCB) | D/C | 400 | 0 | 199 | 110 | 98 | 45 | JUL-20 | JUL-20 |
| 49 | LILO of both ckt. Dhauliganga - Bareilly (PG) line at Jauljivi | D/C | 400 | 7 | 13 | 0 | 0 | | DEC-19 | DEC-19 |
| 50 | LILO of both Ckt. Kishanganj - Patna (Q) line Saharsa (ERSS XXITL - TBCB) | D/C | 400 | 130 | 205 | 1 | 0 | | MAR-21 | MAR-21 |

| | | | | | | | | | | |
|----|--|-----|-----|-----|-----|-----|-----|-----|--------|--------|
| 51 | LILO of Both Ckt of Bamnauli - Samaypur at Tughlakabad | M/C | 400 | 114 | 86 | 86 | 86 | 114 | JUL-17 | OCT-18 |
| 52 | LILO of Both Ckt of Bawana - Mandola at Raighat | D/C | 400 | 116 | 89 | 68 | 30 | | MAY-17 | JUN-19 |
| 53 | LILO of both Ckt. of Nabinagar-II - Gaya (Q) line at Chandauti (ERSS XXITL-TBCB) | D/C | 400 | 24 | 12 | 0 | 0 | | MAR-21 | MAR-21 |
| 54 | LILO of both Ckt. of RAPP - Shujalpur at Jeerapur PS (GEC-II) | D/C | 400 | 0 | | | | | | |
| 55 | LILO of Exiting Neyveli TS-II - Pondy cherry at NNTPS Gen. Yard | D/C | 400 | 7 | 10 | 10 | 10 | 7 | JUL-19 | JUN-18 |
| 56 | LILO of Farakka - Jeerat line at Baharampur | S/C | 400 | 3 | 0 | 0 | 0 | 0 | | AUG-18 |
| 57 | LILO of Farakka - Jeerat line at Sagahdighi | D/C | 400 | 38 | 54 | 54 | 54 | 38 | | JUL-18 |
| 58 | LILO of Gaya-Chandwa(existing) at North Karanpura STPP (Interim) | M/C | 400 | 38 | | | | | DEC-18 | |
| 59 | LILO of Jeerat (WBSETCL) – Subhasgram (PG) | D/C | 400 | 1 | | | | | JUL-20 | |
| 60 | LILO of Lonikhand (MSETCL)- Kalwa at Navi Mumbai | D/C | 400 | 16 | 25 | 25 | 25 | 16 | SEP-10 | FEB-19 |
| 61 | LILO of one circuit of Dulhasti - Kishenpur at Rattle HEP. | D/C | 400 | | | | | | | |
| 62 | LILO of One ckt of 400 kV Bhadla (RVPN) - Bikaner (RVPN) line at Bikaner (New) | D/C | 400 | 17 | 26 | 25 | 23 | | | MAY-19 |
| 63 | LILO of One Ckt of Bamnauli - Jhattikara at Dwarka-I | D/C | 400 | 17 | 37 | 23 | 6 | | MAY-17 | JUN-19 |
| 64 | LILO of Sagardighi - Subhasgram line at Jeerat | S/C | 400 | 2 | 5 | 0 | 0 | 0 | | JAN-20 |
| 65 | LILO of Subhashgram - Jeerat at Rajarhat | S/C | 400 | 8 | 16 | 16 | 16 | 8 | APR-16 | JAN-19 |
| 66 | LILO of Wardha - Parli at Warora PS (PWTL-TBCB) | D/C | 400 | 196 | 269 | 269 | 269 | 196 | NOV-17 | MAY-18 |
| 67 | LILO-Out of Cuddapah - Hindupur line (Q) (Both Ckts.) at NP Kunta s/s | D/C | 400 | 19 | 0 | 0 | 0 | 19 | | OCT-18 |

| | | | | | | | | | | |
|----|---|-----|-----|-----|------|------|------|-----|--------|--------|
| 68 | LILO OUT of Teesta-III - Kishanganj at Rangpo | D/C | 400 | 15 | 35 | 0 | 0 | | JUN-20 | JUN-20 |
| 69 | Lower Subhansiri - Biswanath Chariyali line -I | D/C | 400 | 335 | 444 | 329 | 228 | 64 | AUG-13 | MAR-22 |
| 70 | Lower Subhansiri - Biswanath Chariyali line -II | D/C | 400 | 348 | 465 | 327 | 196 | 35 | AUG-13 | MAR-22 |
| 71 | Madhugiri - Yelhanka | D/C | 400 | 132 | 178 | 161 | 158 | 42 | JUN-14 | MAR-19 |
| 72 | Mohindergarh - Bhiwani line | D/C | 400 | 130 | 181 | 142 | 78 | 8 | | MAR-19 |
| 73 | Mundra UMPP - Bhuj Pool line | D/C | 400 | 190 | 272 | 264 | 256 | 144 | | FEB-19 |
| 74 | Nabinagar-II - Patna (Q) | D/C | 400 | 278 | 390 | 372 | 364 | 207 | | JUN-19 |
| 75 | New Neyveli TPP - Ariyalur (Villupuram) | D/C | 400 | 156 | 213 | 119 | 90 | | JUL-19 | JUL-19 |
| 76 | Neyveli TS-II - Neyveli TS-I | D/C | 400 | 14 | 0 | 0 | 0 | | JUL-15 | |
| 77 | NNTPS Sw. Yd. - Ariyalur (Villupuram) Line | D/C | 400 | 205 | 213 | 113 | 90 | | SEP-19 | JUL-19 |
| 78 | North Trichur - Cochin line at North Trichur HDVC Station (Q) | D/C | 400 | 2 | 6 | 0 | 0 | | APR-20 | APR-20 |
| 79 | Parli (New) - Parli (PG) (Q) (PPTL - TBCB) | D/C | 400 | 36 | 52 | 52 | 52 | 36 | JAN-18 | APR-18 |
| 80 | Pipalkoti HEP - Pipalkoti (THDC) (Kuwari Pass) | D/C | 400 | 36 | 0 | 0 | 0 | | SEP-19 | SEP-19 |
| 81 | Pugalur HVDC - Arasur line (Q) | D/C | 400 | 120 | 163 | 5 | 0 | | FEB-20 | FEB-20 |
| 82 | Pugalur HVDC-Edayarpalayam (TANTRANSCO) line (Q) | D/C | 400 | 114 | 149 | 7 | 0 | | FEB-20 | FEB-20 |
| 83 | Pugalur HVDC - Pugalur line (Q) | D/C | 400 | 116 | 141 | 1 | 0 | | FEB-20 | FEB-20 |
| 84 | Pugalur HVDC - Thiruvalem line (Q) | D/C | 400 | 780 | 1153 | 290 | 215 | | FEB-20 | FEB-20 |
| 85 | Rajarhat - Purnea (excl. Farakka-Gokarna portion) | D/C | 400 | 645 | 1219 | 1217 | 1210 | 835 | APR-16 | FEB-19 |
| 86 | Re-conductoring of Maithon RB - Maithon line | D/C | 400 | 63 | 0 | 0 | 0 | 0 | JUN-19 | JUN-19 |

| | | | | | | | | | | |
|-----|---|--------|-----|-----|-----|-----|-----|-----|--------|--------|
| 87 | Silchar - Melriat (New) | D/C | 400 | 287 | 451 | 451 | 451 | 287 | DEC-12 | DEC-18 |
| 88 | Siliguri - Purnea | D/C | 400 | | 0 | 0 | 0 | | SEP-13 | |
| 89 | Singrauli - Allahabad line | S/C | 400 | 153 | 435 | 421 | 408 | 125 | JUN-16 | MAR-19 |
| 90 | Sitamarhi (New) - Motihari line (Triple Snowbird) (ERSS XXITL-TBCB) | D/C | 400 | 187 | 229 | 46 | 20 | | MAR-21 | MAR-21 |
| 91 | Srikakulam - Garividi (QM) (PSITL - TBCB) | D/C | 400 | 288 | 393 | 393 | 393 | 288 | FEB-19 | AUG-18 |
| 92 | Tehri Gen. - Tehri Pooling Station (Q) | D/C | 400 | 14 | 38 | 34 | 34 | 9 | NOV-17 | SEP-19 |
| 93 | Tirunelveli PS - Tuitcorin PS (Quad) line-1 and 2 line | D/C | 400 | 48 | 33 | 33 | 33 | 24 | APR-17 | MAR-18 |
| 94 | Tumkur (Pavagada) Pool - Hiriyur | D/C | 400 | 218 | 302 | 302 | 302 | 218 | | SEP-18 |
| 95 | Tumkur (Pavagada) PS - Devanahally (KPTCL) line - (Q) (139.30 D/C and 13.20 M/C) | D/C | 400 | 333 | 436 | 239 | 213 | 76 | FEB-19 | JUN-19 |
| 96 | Pugalur - North Trichur (Kerala) HVDC Bipole Link | BIPOLE | 320 | 364 | 423 | 9 | 0 | | APR-20 | APR-20 |
| 97 | Chandigarh S/s - Panchkula (PG) (incl. 10 KMs underground cable). | D/C | 220 | 52 | 56 | 50 | 50 | 28 | FEB-19 | FEB-19 |
| 98 | Disconnection of LILO arrangement of Dhauliganga - Bareilly at Pithoragarh and connecting it to Jaulliive | D/C | 220 | 54 | 75 | 10 | 0 | | DEC-19 | DEC-19 |
| 99 | Kishanganga - Wagoora | D/C | 220 | 228 | 252 | 251 | 251 | 226 | MAR-18 | FEB-19 |
| 100 | LILO of Agra - Bharatpur 220kv S/C at Agra | S/C | 220 | 109 | 184 | 184 | 184 | 111 | JUL-17 | JAN-19 |
| 101 | NLC - Karaikal line | D/C | 220 | 190 | 317 | 317 | 317 | 190 | | OCT-18 |
| 102 | Purnea - Purnea (New) | D/C | 220 | 2 | 0 | 0 | 0 | | MAY-20 | MAY-20 |
| 103 | LILO of Aizwol (PG) - Zemabawk at Melriat (PG) | D/C | 132 | 30 | 17 | 17 | 17 | 10 | DEC-12 | NOV-18 |
| 104 | LILO of Gangtok - Melli at Rangpo | S/C | 132 | 19 | | | | | | |
| 105 | LILO of Ranganadi - Nirjuli at Pare HEP | D/C | 132 | 3 | 10 | 10 | 10 | 3 | | FEB-18 |

| | | | | | | | | | | |
|-----|---|------------|------|-----|-----|-----|-----|-----|--------|--------|
| 106 | Melriat (New) - Sihmui line | D/C | 132 | 12 | 20 | 20 | 20 | 12 | DEC-12 | NOV-18 |
| 107 | Pasighat - Roing line. | S/C on D/C | 132 | 102 | 347 | 347 | 347 | 104 | DEC-12 | JUN-17 |
| 108 | Re-conductoring of Agartala GBPP - Agartala (State) with HTLS conductor | D/C | 132 | 16 | 0 | 0 | 0 | 16 | MAY-18 | FEB-18 |
| 109 | Re-conductoring of Imphal (PG) - Yurembam with HTLS conductor. | S/C | 132 | 1 | 0 | 0 | 0 | 1 | JUL-18 | APR-18 |
| 110 | Roing - Tezu line | S/C on D/C | 132 | 73 | 244 | 244 | 244 | 72 | APR-12 | JUN-17 |
| 111 | Silchar - Hailakandi (Contingency arrangement) | D/C | 132 | 60 | 110 | 110 | 110 | 60 | | NOV-17 |
| 112 | Tezu - Namsai line. | S/C on D/C | 132 | 96 | 332 | 332 | 332 | 95 | DEC-12 | JUL-18 |
| 113 | Wardha - Aurangabad (on 1200 kV) | D/C | 1200 | 696 | 961 | 960 | 939 | 536 | OCT-12 | JUN-19 |

REC Transmission Projects Company limited(RECTPCL)

| | | | | | | | | | | |
|---|--|-----|-----|-----|---|---|---|--|--------|--------|
| 1 | (PMDP - Jammu) LILO of Barn - Kishanpur at Nagrota | S/C | 220 | 10 | 0 | 0 | 0 | | MAR-19 | MAR-19 |
| 2 | (PMDP - Leh) Kargil - Padum (Zanaskar) line | S/C | 220 | 207 | 0 | 0 | 0 | | MAR-19 | |
| 3 | (PMDP - Leh) Phyang (PGCIL) - Diskit (Nubrai) line | S/C | 220 | 100 | 0 | 0 | 0 | | MAR-19 | |

ASSAM ELECTRICITY GRID CORP. LIMITED(AEGCL)

| | | | | | | | | | | |
|---|--|-----|-----|-----|-----|-----|-----|-----|--------|--------|
| 1 | Bongaigaon TPS - Rangia (Salakati) | D/C | 220 | 326 | 517 | 517 | 515 | 279 | JAN-13 | DEC-18 |
| 2 | Sonabil to Biswanath Chariali | S/C | 220 | 40 | 136 | 130 | 4 | 0 | | AUG-18 |
| 3 | Agia-Sonapur (Hatchingmari) S/C line D/C tower | S/C | 132 | 103 | 371 | 196 | 158 | 0 | | APR-17 |
| 4 | Amguri solar park - Mariani line (GEC-II) | D/C | 132 | 0 | | | | | | |
| 5 | Barnagar-Barpeta line on D/C tower | D/C | 132 | 68 | 0 | 0 | 0 | 0 | | JUL-17 |

| | | | | | | | | | | |
|----|---|------------|-----|----|-----|-----|-----|----|--------|--------|
| 6 | BTPS - Kokrajhar line | S/C on D/C | 132 | 10 | 39 | 39 | 39 | 10 | DEC-13 | JAN-16 |
| 7 | BTPS (salakati)-APM line S/C on D/C tower | S/C | 132 | 42 | 163 | 112 | 76 | 0 | | AUG-17 |
| 8 | Hailakandi-Karimganj line on D/C tower | S/C | 132 | 26 | 93 | 13 | 0 | 0 | | SEP-18 |
| 9 | Kokrajhar - Bilashipara - Gauripur | S/C on D/C | 132 | 63 | 203 | 203 | 203 | 63 | SEP-13 | JUN-16 |
| 10 | Kukurmara - Azara line | S/C on D/C | 132 | 5 | 33 | 12 | 2 | 0 | DEC-11 | DEC-18 |
| 11 | Kukurmara(Mirza)-Boko | S/C on D/C | 132 | 6 | 29 | 5 | 0 | 0 | | APR-17 |
| 12 | LILO of both ckt of Depota - Gohapur at Sonabil S/S | 2xD/C | 132 | 3 | 6 | 6 | 6 | 3 | NOV-13 | JUN-16 |
| 13 | LILO of Dhaligaon- Bornagar line at Barpeta GSS (Package-A) | D/C | 132 | 24 | 96 | 60 | 32 | 0 | | AUG-18 |
| 14 | LILO of one ckt of Rowta-Depota at Dhekiajuli | S/C | 132 | 2 | 8 | 0 | 0 | 0 | | JUL-17 |
| 15 | LILO of one ckt. of Rowta-Depota line-1 at Dhekiajuli (Pkg B) | D/C | 132 | 2 | 8 | 8 | 7 | 0 | | MAY-18 |
| 16 | LILO to Barpeta GSS from 132 kV Dhaligaon-Bornagar line | D/C | 132 | 24 | | | | | | |
| 17 | Sonapur - Chandrapur line | D/C | 132 | 28 | 55 | 53 | 51 | 20 | NOV-13 | MAR-18 |
| 18 | Sonapur - Jagirod line | D/C | 132 | 52 | 107 | 105 | 101 | 12 | NOV-13 | OCT-18 |

BIHAR STATE POWER TRANSMISSION COMPANY LIMITED(BSPTCL)

| | | | | | | | | | | |
|---|---|-----|-----|-----|-----|-----|-----|-----|--------|--------|
| 1 | LILO of (Quad) Barh - Patna at Bakhtiyarpur (New) | D/C | 400 | 5 | | | | | | |
| 2 | LILO of ckt. III&IV (Quad) Patna - Balia at Naubatpur (New) | D/C | 400 | 6 | | | | | | |
| 3 | LILO of Nabinagar -II - Patna (PG) at Jakkampur (New) | D/C | 400 | 7 | | | | | | |
| 4 | Bakhtiyarpur (New) - Fatuha (BSPTCL) | D/C | 220 | 38 | | | | | | MAR-22 |
| 5 | Bakhtiyarpur (New) - Hathidah (New) | D/C | 220 | 52 | | | | | | MAR-22 |
| 6 | Bakhtiyarpur (New) - Sheikhpura (New) | D/C | 220 | 51 | | | | | | MAR-22 |
| 7 | Barauni TPS Exte. - Hazipur | D/C | 220 | 214 | 403 | 403 | 403 | 214 | JUN-16 | JUN-18 |
| 8 | Begusarai-Purnea line | D/C | 220 | 372 | 586 | 586 | 586 | 372 | SEP-03 | AUG-18 |
| 9 | Bihta (New) - Bihta | D/C | 220 | 36 | 74 | 74 | 70 | 32 | JUL-15 | SEP-18 |

| | | | | | | | | | | |
|----|--|-----|-----|-----|-----|-----|-----|-----|--------|--------|
| 10 | Bihta-Sipara (New) | D/C | 220 | 118 | 146 | 146 | 143 | 78 | | DEC-18 |
| 11 | Darbhanga (Essel) - Darbhanga (BSPTCL) | D/C | 220 | 5 | 15 | 15 | 15 | 5 | MAR-16 | JUN-18 |
| 12 | Gaurichak - Bihta (New) line | D/C | 220 | 86 | 146 | 146 | 146 | 82 | | DEC-18 |
| 13 | Karmnasa (New) - Pusauli (BSPTCL) (TM) | D/C | 220 | 60 | | | | | | |
| 14 | Kishanganj (New) - Madhepura | D/C | 220 | 284 | 510 | 510 | 510 | 284 | JUN-16 | AUG-18 |
| 15 | LILO of Ara (PG) - Pusauli (PG) at Dumraon GIS | D/C | 220 | 50 | | | | | | |
| 16 | LILO of Gaya (PG) - Sonenagar at both Bodhgaya (BSPTCL) and Chadauti (New) | D/C | 220 | 62 | | | | | | |
| 17 | LILO of Khagaul (BSPTCL) - Sipara (BSPTCL) at Jakkampur (New) | S/C | 220 | 10 | | | | | | |
| 18 | LILO of Purnea (PG) - Khagaria (New) at Korha (New) | D/C | 220 | 60 | | | | | | MAR-22 |
| 19 | LILO of Sasaram - Sahupuri at Karmnasa (New) | D/C | 220 | 8 | | | | | | |
| 20 | LILO of Sipara (BSPTCL) - Bihta (BSPTCL) at Jakkampur (New) | D/C | 220 | 7 | | | | | | |
| 21 | LILO of Ara (PG) - Khagaul (BSPTCL) at Naubatpur (New) | D/C | 220 | 11 | | | | | | |
| 22 | Madhepura - Laukahi(BSPTCL) | D/C | 220 | 124 | 216 | 216 | 216 | 124 | | JUN-18 |
| 23 | Muzaffarpur (PG) - Chhapra (New) | D/C | 220 | 100 | | | | | | MAR-22 |
| 24 | Naubatpur (New) - Bhusaula (New) | D/C | 220 | 18 | | | | | | |
| 25 | Naubatpur (New) - Bhusaula (New) | D/C | 220 | 18 | | | | | | |
| 26 | Naubatpur (New) - Bihta (BSPTCL) | D/C | 220 | 25 | | | | | | |
| 27 | Pusouli (New) - Dehri | D/C | 220 | 62 | 159 | 109 | 84 | 7 | MAY-15 | MAR-19 |
| 28 | Raxaul (New) - Gopalganj (TM/ Single Zebra) | D/C | 220 | 130 | | | | | | MAR-22 |
| 29 | Saharsa (New) - Begusarai | D/C | 220 | 160 | | | | | | |
| 30 | Saharsa (New) - Khagaria (New) | D/C | 220 | 80 | | | | | | |
| 31 | Sitamarhi (New) - Motihari (New) | D/C | 220 | 120 | | | | | | |
| 32 | Sitamarhi(New) - Motipur | D/C | 220 | 140 | | | | | | |

| | | | | | | | | | | |
|----|---|-----|-----|-----|-----|-----|-----|-----|--|--------|
| 33 | Sitamarhi (New) - Raxaul (New) (Twin Moose) | D/C | 220 | 160 | | | | | | MAR-22 |
| 34 | Betia-Raxaul (2nd circuiting) | D/C | 132 | | | | | | | |
| 35 | Motihari-Bettia | D/C | 132 | 79 | 143 | 143 | 143 | 79 | | MAY-17 |
| 36 | Motihari-Motihari | D/C | 132 | 78 | 142 | 142 | 142 | 78 | | JUL-17 |
| 37 | Motihari-Raxaul | D/C | 132 | 119 | 215 | 215 | 215 | 119 | | OCT-17 |

CHHATTISGARH STATE POWER TRANSMISSION CO. LTD.(CSPTC)

| | | | | | | | | | | |
|----|---|-----|-----|-----|-----|-----|-----|-----|--------|--------|
| 1 | LILO of Raita - Jagdalpur at Kurud | D/C | 400 | 2 | 4 | 0 | 0 | | | AUG-19 |
| 2 | Bemetara - Mungeli line 2nd circuit | S/C | 220 | 40 | 0 | 0 | 0 | | MAR-22 | |
| 3 | Bilaspur - Mopka DCDS line | D/C | 220 | 80 | | | | | MAR-22 | |
| 4 | Bilaspur - Suhela DCDS line | D/C | 220 | 220 | | | | | MAR-22 | |
| 5 | DCDS Barsoor - Jagdalpur line | D/C | 220 | 175 | 290 | 80 | 23 | | MAR-19 | |
| 6 | DCDS Raita - Parsada | D/C | 220 | 110 | | | | | MAR-20 | |
| 7 | Dhamtari - Gurur DCDS line | D/C | 220 | 50 | 115 | 18 | 0 | | MAR-19 | AUG-19 |
| 8 | Gurur - Kurud (Bangoli) | D/C | 220 | 74 | 115 | 81 | | | AUG-19 | |
| 9 | Janjgir Champa Ps - Mopka (GEC-II) | D/C | 220 | 0 | | | | | | |
| 10 | Korba - Vishrampur (2nd Ckt.) | D/C | 220 | 155 | 0 | 0 | 0 | 155 | DEC-17 | AUG-18 |
| 11 | LILO of Bhatapara - Doma at Rita (400kV S/s) | D/C | 220 | 30 | | | | | MAR-22 | |
| 12 | LILO of Gurur - Barsoor at Narayanpur | D/C | 220 | 1 | 2 | 2 | 2 | 1 | JUN-18 | SEP-18 |
| 13 | LILO of Korba (E) - Siltara at DSPM | D/C | 220 | 3 | 7 | | | | | |
| 14 | LILO of Mopka - Bharatpur and Mopka - Siltara at Dherdehi 220 kV S/S (Bilaspur)(on Multi circuit tower) | D/C | 220 | 64 | 148 | 126 | 83 | | MAR-20 | SEP-18 |
| 15 | LILO of Mopka - Siltara line at Raita. | D/C | 220 | 30 | | | | | MAR-22 | |
| 16 | Mungeli - Kawardha | D/C | 220 | 77 | 123 | 123 | 123 | 77 | MAR-18 | JUL-18 |
| 17 | Raipur - Doma | D/C | 220 | 118 | 0 | 0 | 0 | 118 | | MAY-18 |
| 18 | Raita - Rakhi DCDS line on multi ckt tower | D/C | 220 | 140 | | | | | MAR-22 | |
| 19 | Rajnandgaon Ps - Bhilai (GEC-II) | D/C | 220 | 0 | | | | | | |

| | | | | | | | | | | |
|----|--|-----|-----|----|----|----|----|----|--|--------|
| 20 | Stringing of 2nd Circuit of LILO of Korba - Vishrampur at Churri | D/C | 220 | 17 | 30 | 30 | 30 | 17 | | AUG-18 |
|----|--|-----|-----|----|----|----|----|----|--|--------|

DADRA AND NAGAR HAVELI ELECTRICITY DEPARTMENT(DNH)

| | | | | | | | | | | |
|---|---|-----|-----|---|--|--|--|--|--|--------|
| 1 | LILO of Vapi - Khadoli line at Vaghchhipa s/s | D/C | 220 | 5 | | | | | | MAR-18 |
|---|---|-----|-----|---|--|--|--|--|--|--------|

DELHI TRANSCO LIMITED(DTL)

| | | | | | | | | | | |
|----|---|-----|-----|----|---|---|---|--|--------|--------|
| 1 | Bawana - Kanjhawala at Barwala | D/C | 220 | 1 | | | | | | MAR-23 |
| 2 | Budella - Zakhira | D/C | 220 | 20 | | | | | MAR-20 | |
| 3 | Dev Nagar - Subzi Mandi (U/G Cable) | D/C | 220 | 10 | | | | | MAR-22 | |
| 4 | Dwarka - Budella | D/C | 220 | 12 | 0 | 0 | 0 | | | FEB-20 |
| 5 | Harsh Vihar - Preet Vihar | D/C | 220 | | 0 | 0 | 0 | | FEB-16 | |
| 6 | IP-Park Street-Electric Lane (Cable) | S/C | 220 | 5 | | 0 | 0 | | | DEC-18 |
| 7 | Kashmiri Gate - Rajghat line | D/C | 220 | 10 | 0 | 0 | 0 | | | |
| 8 | Kashmirigate - Timer Pur (U/G Cable) | D/C | 220 | 10 | | | | | MAR-20 | MAR-19 |
| 9 | LILO of 2nd Ckt Kanjhawala - Njafgarh at Mundka | D/C | 220 | 7 | | | | | | MAR-21 |
| 10 | LILO of AIIMS - Ridge Valley at R.K.Puram | D/C | 220 | 5 | | | | | | MAR-21 |
| 11 | LILO of Badarpur TPS - Mehrauli at Tughlakabad | D/C | 220 | 3 | 8 | 8 | 5 | | | OCT-18 |
| 12 | LILO of Bamnauli to DIAL D/C at Bhartal | D/C | 220 | 4 | | | | | MAR-20 | |
| 13 | LILO of Electric Lane to Park Street at Dev Nagar (U/G Cable) | D/C | 220 | 10 | | | | | MAR-20 | |

| | | | | | | | | | | |
|----|--|-----|-----|----|----|---|---|---|--------|--------|
| 14 | LILO of first ckt of double ckt of Pragati - Sarita Vihar at maharani Bagh | D/C | 220 | | | | | | MAR-15 | |
| 15 | LILO of Maharani Bagh - Gazipur at Mayur Vihar | D/C | 220 | 0 | | | | | | MAR-22 |
| 16 | LILO of Maharani Bagh - Masjid Moth at Nehru Place | D/C | 220 | 0 | | | | | | MAR-21 |
| 17 | LILO of Mandola - Gopalpur at Budhpur/Nathupura | D/C | 220 | 2 | | | | | | MAR-22 |
| 18 | LILO of Narela - Mandola at Tikri Khurd | D/C | 220 | 3 | 10 | 5 | 5 | | | MAR-19 |
| 19 | LILO of one ckt of Bamnauli - Naraina Ckt-I at Pappankalan-I | S/C | 220 | | 2 | 2 | 2 | 0 | MAR-15 | NOV-17 |
| 20 | LILO of Pragati - Sarita Vihar at Maharani Bagh | D/C | 220 | 1 | | | | | | |
| 21 | Masjid Moth - Tughlakabad | D/C | 220 | 16 | | | | | | MAR-18 |
| 22 | Okhla - Tughlakabad | D/C | 220 | 3 | 0 | 0 | 0 | | | MAR-18 |
| 23 | Shalimar Bagh - Sanjay Gandhi Transport Nagar | M/C | 220 | 8 | 21 | 0 | 0 | | | JUN-19 |
| 24 | Tughlakabad - R.K.Puram (U/G Cable) | D/C | 220 | 12 | | | | | | MAR-20 |
| 25 | Zakhira - Devnagar D/C U/G | D/C | 220 | 10 | | | | | MAR-21 | |

DEPARTMENT OF POWER ARUNACHAL PRADESH(null)

| | | | | | | | | | | |
|---|--|-----|-----|---|----|----|----|---|--|--------|
| 1 | LILO of Ranganadi - Itanagar at Pare HEP | D/C | 132 | 5 | 12 | 12 | 12 | 5 | | MAR-18 |
| 2 | Pasighat-Roing -Tezu - Namsai 132kV S/c line (2nd ckt. stringing) (GEC-II) | S/C | 132 | 0 | | | | | | |
| 3 | Tezu pool - Tezu line (GEC-II) | D/C | 132 | 0 | | | | | | |

ELECTRICITY DEPARTMENT, GOVT. OF MANIPUR(ED, Manipur)

| | | | | | | | | | | |
|---|-------------------------------|------------|-----|----|-----|-----|-----|----|--------|--|
| 1 | Yurembam - Thoubal via Nambol | D/C | 400 | 90 | 137 | 116 | 106 | 40 | FEB-18 | |
| 2 | Kakching - Churachandpur | S/C on D/C | 132 | 35 | 0 | 0 | 0 | | OCT-17 | |

| | | | | | | | | | | |
|---|---|---------------|-----|-----|-----|-----|-----|----|--------|--------|
| 3 | Leimatak PH (NHPC) - Ningthoukhong 132 s/s 2nd ckt | S/C on D/C | 132 | 11 | 0 | 0 | 0 | | NOV-17 | |
| 4 | Moreh Line | S/C | 132 | 45 | 181 | 158 | 70 | 3 | SEP-17 | |
| 5 | Thanlon line | S/C | 132 | 66 | 242 | 234 | 224 | 52 | SEP-17 | SEP-17 |
| 6 | Thoubal 400kV s/s - Kongba Yaingangpokpi , Hundung | D/C | 132 | 22 | 44 | 43 | 34 | 9 | AUG-17 | SEP-17 |
| 7 | Thoubal 400kV s/s - Moreh 132kV s/s | D/C | 132 | 170 | 0 | 0 | 0 | | MAR-18 | |
| 8 | Tipaimukh Line | S/C | 132 | 10 | 24 | 12 | 0 | | DEC-17 | |
| 9 | Yurembam S/S (State) 132kV- YurembamS/S(PGCIL) 132kV/S/S 3rd ckt | S/C on D/C | 132 | 2 | 0 | 0 | 0 | | NOV-17 | |

GOA ELECTRICITY DEPARTMENT(ED-GOA)

| | | | | | | | | | | |
|---|--|-----|-----|-----|--|---|---|---|--------|--------|
| 1 | Colvale - Kadamba - Verna - Cuncolim line | D/C | 220 | 120 | | | | | | MAR-19 |
| 2 | Colvale-Saligao | D/C | 220 | 80 | | | | | JUL-19 | |
| 3 | Colvale - Tuem | D/C | 220 | 20 | | | | | | MAR-19 |
| 4 | Ponda - Verna | M/C | 220 | 84 | | 0 | 0 | 0 | | MAR-19 |

GUJARAT ENERGY TRANSMISSION CORP. LIMITED(GETCO)

| | | | | | | | | | | |
|----|--|-----|-----|-----|-----|-----|-----|-----|--|--------|
| 1 | Dhuvaran-Chharodi Line | D/C | 765 | 240 | 0 | 0 | 0 | | | MAR-22 |
| 2 | Amreli - Kasor line | D/C | 400 | 460 | 679 | 633 | 574 | 188 | | JUN-19 |
| 3 | Bhachunda - Bhuj Pool (PG) line | D/C | 400 | 220 | 0 | 0 | 0 | | | MAR-21 |
| 4 | Bhachunda - Varsana line (Twin AL-59) | D/C | 400 | 280 | 499 | 199 | 172 | 0 | | JUN-20 |
| 5 | Bhogat-Kalavad | D/C | 400 | 270 | 444 | 135 | 79 | 0 | | MAR-20 |
| 6 | dhuvaran - Fedra (Quad) line | D/C | 400 | 140 | | | | | | MAR-22 |
| 7 | Hadala - Shapar line (Twin AL-59) | D/C | 400 | 130 | 198 | 121 | 102 | 0 | | MAR-19 |
| 8 | Kosamba- Achhalia | D/C | 400 | 140 | 0 | 0 | 0 | 0 | | MAR-21 |
| 9 | LILO of both ckt. Kakrapar - Vapi (PG) line at Chikhli S/s (Twin Moose) | D/C | 400 | 80 | | | | | | MAR-22 |
| 10 | LILO of Kasor-Amerli line at Fedra | D/C | 400 | 80 | | | | | | OCT-22 |

| | | | | | | | | | | |
|----|---|-----|-----|-----|-----|-----|-----|-----|--------|--------|
| 11 | LILO of Mundra - Hadala at Halvad. | D/C | 400 | 89 | 136 | 124 | 96 | 24 | | JUN-19 |
| 12 | LILO of one ckt Halvad - Vadavi line at Chharodi S/s (ACSR Twin Moose) | D/C | 400 | 60 | 411 | 336 | 225 | 140 | | MAR-21 |
| 13 | LILO of one ckt Jhanor - Navsari at Vav S/s | D/C | 400 | 30 | 34 | 32 | 28 | 2 | | MAR-19 |
| 14 | LILO of one ckt. Kosamba - Choraina at Sanand-II GIDC | D/C | 400 | 89 | 132 | 132 | 132 | 89 | MAY-16 | JUN-18 |
| 15 | LILO of one ckt Kosamba - Chorania at Chharodi (ACSR Twin Moose) | D/C | 400 | 90 | 125 | 125 | 125 | 89 | | JUL-18 |
| 16 | LILO of one ckt Kosamba-Chorania line at Fedra | D/C | 400 | 46 | 66 | 55 | 48 | 0 | | MAR-19 |
| 17 | LILO of one ckt of 400 kV D/C Kosamba - Chorania line at 400 kV Pachchham S/s | D/C | 400 | 46 | 72 | 63 | 63 | 33 | FEB-17 | MAR-19 |
| 18 | LILO of one ckt. of planned Ukai - Kosamba line at new s/s near Chikhli | D/C | 400 | 120 | | | | | | MAR-22 |
| 19 | LILO of one ckt. Ukai - Kosamba at Vav S/s | D/C | 400 | 62 | 93 | 93 | 91 | 52 | | MAR-19 |
| 20 | LILO of one ckt Wanakbori -Soja line at Prantij S/S | D/C | 400 | 80 | 0 | 0 | 0 | 0 | | MAR-23 |
| 21 | LILO of SSP- Asoj & SSP -Kasor lines at Achhalia S/S | D/C | 400 | 80 | 0 | 0 | 0 | 0 | | MAR-21 |
| 22 | LILO of Wanakbori -Soja line at Dehgam (PG) S/S | D/C | 400 | 14 | 24 | 20 | 19 | 3 | | MAR-19 |
| 23 | Mundra (Adani) - Zerda line 1 | D/C | 400 | 640 | 997 | 453 | 275 | 0 | | JUN-19 |
| 24 | Pipavav-Amreli | D/C | 400 | 150 | 0 | 0 | 0 | 0 | | MAR-21 |
| 25 | Sankhari-Prantij | D/C | 400 | 200 | | 0 | 0 | 0 | | MAR-21 |
| 26 | Shapar - Pachham (Fedra) line (Twin AL-59) | D/C | 400 | 200 | 346 | 14 | 0 | 0 | | JUN-21 |
| 27 | Shapoorji Pallonji generating station | D/C | 400 | 220 | 0 | 0 | 0 | 0 | | DEC-16 |
| 28 | Soja-Zerda Line | D/C | 400 | 268 | 447 | 387 | 381 | 203 | | MAR-19 |
| 29 | Vadavi-Halvad | D/C | 400 | 290 | 411 | 338 | 241 | 140 | | JUN-19 |
| 30 | Vadinar(Essar)- Amreli (Balance) | D/C | 400 | 180 | 533 | 490 | 447 | 235 | NOV-09 | DEC-18 |
| 31 | Varsana-halvad | D/C | 400 | 237 | 378 | 218 | 182 | 29 | | MAR-19 |
| 32 | Wanakbori TPS-Soja | D/C | 400 | 212 | 343 | 272 | 271 | 144 | | MAR-19 |
| 33 | Amreli - Babara line (AL-59) | D/C | 220 | 50 | 0 | 0 | 0 | | | MAR-20 |

| | | | | | | | | | | |
|----|---|-----|-----|-----|-----|-----|-----|----|--------|--------|
| 34 | Amreli - Maglana line | D/C | 220 | 400 | 0 | 0 | 0 | | | MAR-21 |
| 35 | Babara - Gondal - II line | D/C | 220 | 320 | 0 | 0 | 0 | | | MAR-20 |
| 36 | BECL (Padva) - Botad line | D/C | 220 | 188 | 292 | 182 | 142 | 34 | | MAR-19 |
| 37 | Bhachau - Radhanpur | D/C | 220 | 340 | 0 | 0 | 0 | 0 | | MAR-22 |
| 38 | Bhatia - Bhogat line (AL-59) | D/C | 220 | 30 | 53 | 29 | 25 | 0 | | SEP-19 |
| 39 | Bhatia - Kalavad line | D/C | 220 | 238 | 373 | 176 | 127 | 11 | | MAR-20 |
| 40 | Bhogat - Moti Gop line (AL-59) | D/C | 220 | 140 | 251 | 89 | 76 | 0 | | MAR-19 |
| 41 | Bhogat - Ranavav line (AL-59) | D/C | 220 | 150 | 248 | 99 | 71 | 0 | | JUN-19 |
| 42 | Chhatral - Dhanaj | D/C | 220 | 40 | 0 | 0 | 0 | 0 | | MAR-22 |
| 43 | Chikhli - Bhilad | D/C | 220 | 170 | 0 | 0 | 0 | 0 | | MAR-22 |
| 44 | Chorania - Botad | D/C | 220 | 104 | 196 | 113 | 98 | 4 | | MAR-19 |
| 45 | Chorania - Salejada line (AL-59) | D/C | 220 | 135 | 240 | 144 | 131 | 26 | | FEB-19 |
| 46 | Gavasad - Bhayali (DFCC) line | D/C | 220 | 47 | 84 | 84 | 84 | 47 | JAN-16 | AUG-18 |
| 47 | Gavasad - Salejada line | D/C | 220 | 194 | 313 | 278 | 208 | 59 | | JUN-19 |
| 48 | Hadala - Rajkot-II | D/C | 220 | 25 | 0 | 0 | 0 | 0 | | MAR-23 |
| 49 | Halvad-Sadla line | D/C | 220 | 76 | 124 | 101 | 101 | 59 | | MAR-19 |
| 50 | Hazaira (GSEC) - Mota | D/C | 220 | 111 | 182 | 111 | 96 | 42 | | JUN-19 |
| 51 | Jasdan - Gondal | D/C | 220 | 100 | 0 | 0 | 0 | 0 | | MAR-22 |
| 52 | Kalavad - Kangasiali line | D/C | 220 | 112 | 191 | 177 | 159 | 64 | | DEC-20 |
| 53 | Keshod - Keshod | D/C | 220 | 60 | 0 | 0 | 0 | 0 | | MAR-24 |
| 54 | Keshod - Veraval line | D/C | 220 | 180 | | | | | | MAR-21 |
| 55 | Keshod - Visavadar | D/C | 220 | 120 | 0 | 0 | 0 | 0 | | MAR-22 |
| 56 | Kheralu - Dharewada (DFCC) line | D/C | 220 | 53 | 89 | 89 | 89 | 53 | NOV-15 | JAN-19 |
| 57 | LILo f one ckt. Chandrapura - Godhara line at Halol | D/C | 220 | 20 | | | | | | MAR-20 |

| | | | | | | | | | | |
|----|---|-------|-----|-----|-----|-----|-----|-----|--------|--------|
| 58 | LILO of 220kV GSEG - Mora - Kim line at 220kV Velanja | M/C | 220 | 7 | 12 | 7 | 5 | 0 | JAN-18 | MAR-19 |
| 59 | LILO of 220kV Vapi - Tarapur line at 220kV Sarigam | M/C | 220 | 25 | 33 | 12 | 6 | 0 | JUL-18 | SEP-19 |
| 60 | LILO of Achhaliya-Jambuva line at Vyankatpura (Jarod) S/S | D/C | 220 | 125 | 130 | 124 | 124 | 44 | | MAR-19 |
| 61 | LILO of Amreli - Dhasa line at Botad | D/C | 220 | 100 | 170 | 170 | 170 | 100 | MAY-15 | JUL-18 |
| 62 | LILO of Bhatia - Kalav ad - Kangasiyali at Khambhalia - II | D/C | 220 | 50 | | 0 | 0 | 0 | | MAR-21 |
| 63 | LILO of both ckt. Kawas - Navsari (PG) line at Vesu S/s (2220kVu/g cable) | D/C | 220 | 5 | 0 | 0 | 0 | | | MAR-25 |
| 64 | LILO of both ckt Kawas - Nvasari (PG) line at Khajod S/s | D/C | 220 | 20 | 0 | 0 | 0 | | | MAR-21 |
| 65 | LILO of both ckt. of Mobha - Mangrol at Amod | M/C | 220 | 57 | 66 | 54 | 47 | 0 | MAR-18 | JUN-19 |
| 66 | LILO of Both ckt of Tebhda - Nyara line at Moti Gop S/S (M/C line AL-59) | 2xD/C | 220 | 59 | 59 | 53 | 49 | 7 | | MAR-19 |
| 67 | LILO of both ckt. Otha - Sagapara line at Talaja | D/C | 220 | 180 | | | | | | MAR-20 |
| 68 | LILO of both ckt. Visavadar- Timbdi line at Keshod S/s | D/C | 220 | 100 | | | | | | MAR-21 |
| 69 | LILO of Chorania - Gondal at Rajkot-II | D/C | 220 | 25 | 0 | 0 | 0 | 0 | | MAR-20 |
| 70 | LILO of Chorania - Gondal at Shapar | D/C | 220 | 40 | 0 | 0 | 0 | 0 | | MAR-21 |
| 71 | LILO of Gavasad - Salejda line at Bil | D/C | 220 | 120 | | | | | | MAR-20 |
| 72 | LILO of Godhra -Kadana line at Lunawada | D/C | 220 | 5 | 223 | 223 | 214 | 80 | | DEC-18 |
| 73 | LILO of Jamnagar - Jetpur line-I at Sikka | D/C | 220 | 116 | 178 | 0 | 0 | 0 | | MAR-21 |
| 74 | LILO of Jetpur - Rajkot at Metoda | D/C | 220 | 5 | 0 | 0 | 0 | 0 | | MAR-21 |
| 75 | LILO of Kasor - Vartej and Karamsad - Vartej at Pachchaam | M/C | 220 | 40 | 33 | 33 | 33 | 40 | | JUN-18 |
| 76 | LILO of Keshod - Timbdi line at Veraval | S/C | 220 | 8 | | | | | | MAR-20 |
| 77 | LILO of Lalpar - Sartanpar line at Wankaner S/s on M/C tower by dismentalling of existing 132 kv S/C Lalpar - Wankaner line | D/C | 220 | 40 | 72 | 58 | 4 | 0 | | MAR-19 |
| 78 | LILO of Morbi - Hadala line at Makansar S/s | D/C | 220 | 20 | | | | | | MAR-21 |
| 79 | LILO of of both ckt. GSEG - Kosamba line at Olpad S/s | D/C | 220 | 16 | | | | | | MAR-21 |

| | | | | | | | | | | |
|-----|---|-----|-----|-----|-----|-----|-----|-----|--------|--------|
| 80 | LILO of one circuit of 220 kV D/C Kadana - Godhara line at 220 kV Zalod S/S | D/C | 220 | 124 | 223 | 223 | 223 | 124 | JUN-16 | JAN-19 |
| 81 | LILO of one ckt Gandhinagar TPS - Chhatral line at Vadavi (AL-59) | D/C | 220 | 50 | 47 | 46 | 42 | 12 | | APR-19 |
| 82 | LILO of one ckt Kasor - Gavasad line at Gotri S/s | D/C | 220 | 44 | 90 | 0 | 0 | 0 | | MAR-19 |
| 83 | LILO of one Ckt. of Hadala - Sartanpar line at Wankaner on M/C towers | D/C | 220 | 6 | 16 | 16 | 16 | 6 | | OCT-18 |
| 84 | LILO of one ckt.Ukai (Thermal) - Achhalia line at Virpore | D/C | 220 | 10 | 128 | 0 | 0 | 0 | | MAR-19 |
| 85 | LILO of one ckt. Wanakbori - Asoj line at Balsinor | D/C | 220 | 40 | | | | | | MAR-21 |
| 86 | LILO of pm ckt. GPPC- Savarkumdla line at Rajula S/s (ACSR Zerba) | D/C | 220 | 10 | 0 | 0 | 0 | | | MAR-23 |
| 87 | LILO of pne ckt GPEC - Karamsad lani at Bil | D/C | 220 | 20 | 0 | 0 | 0 | | | MAR-21 |
| 88 | LILO of Sartanpar - Wankaner line at Makansar S/s | D/C | 220 | 2 | | | | | | MAR-22 |
| 89 | LILO of Savarkundla - Sagapara line at Gariyadhar S/s | D/C | 220 | 15 | | | | | | MAR-22 |
| 90 | LILO of Savarkundla - Visavadar at Bagasara S/s | D/C | 220 | 16 | 0 | 0 | 0 | 0 | | MAR-20 |
| 91 | LILO of Shivalakha - Nanikhakhar at Kukma | D/C | 220 | 33 | 62 | 62 | 62 | 33 | APR-09 | SEP-18 |
| 92 | LILO of Tarapur - Bhilad line at Umargaon | D/C | 220 | 10 | 33 | 12 | 6 | 0 | | SEP-19 |
| 93 | LILO of Tarapur - Vapi line at Umargaon | S/C | 220 | 10 | | | | | | MAR-20 |
| 94 | LILO of Ukai (Thermal) -Achhalia line - III at Virpore | D/C | 220 | 15 | 0 | 0 | 0 | | | MAR-21 |
| 95 | LILO of Ukai (Th) - Achhalia at Achhalia | D/C | 220 | 10 | 0 | 0 | 0 | 0 | | MAR-20 |
| 96 | LILO of Vadavi -Chatral at Santej (Dhanaj) | D/C | 220 | 51 | 88 | 69 | 60 | 1 | | MAR-20 |
| 97 | LILO of Vadavi - Chhatral line at Santej S/s | D/C | 220 | 51 | 88 | 69 | 60 | 1 | AUG-13 | MAR-20 |
| 98 | LILO of Vadavi - Chhatral & Vadavi - Gandhinagar TPS at Dhanaj S/s | D/C | 220 | 60 | | | | | | MAR-21 |
| 99 | LILO of Vallabhipur - Vartej line at Maglana S/s | D/C | 220 | 20 | | | | | | MAR-20 |
| 100 | LILO of Vapi - Bhilad line at Chikhli s/s | D/C | 220 | 150 | 0 | 0 | 0 | | | MAR-21 |

| | | | | | | | | | | |
|-----|--|-----|-----|-----|-----|-----|-----|----|--------|--------|
| 101 | LILO of Vapi - Chikhli & Bhilad - Chikhli lines at Chikhli | D/C | 220 | 150 | | | | | | MAR-20 |
| 102 | LILO of Wanakbori TPS - Zalod line at Savdasna Muvada | D/C | 220 | 270 | | | | | | MAR-22 |
| 103 | LLO of 220 kv Vadavi - Chhatral line at Santej S/s | D/C | 220 | 43 | 74 | 69 | 60 | 0 | MAR-14 | MAR-20 |
| 104 | Palanpur - Amarigadh (DFCC) line | D/C | 220 | 80 | 144 | 119 | 64 | 0 | MAY-16 | MAR-20 |
| 105 | Pipava - Bagasara line | D/C | 220 | 160 | | | | | | MAR-21 |
| 106 | Pipavav - Otha line | D/C | 220 | 100 | | | | | | MAR-21 |
| 107 | Pipavav - Rajula line | D/C | 220 | 80 | | | | | | MAR-21 |
| 108 | Pirana (PG) - Barejadi line | D/C | 220 | 50 | 92 | 51 | 38 | 0 | | JUN-19 |
| 109 | Pirana (PG) - Gatrad | D/C | 220 | 50 | 0 | 0 | 0 | 0 | | MAR-22 |
| 110 | Prantij - Agiyol | D/C | 220 | 60 | 0 | 0 | 0 | 0 | | MAR-22 |
| 111 | Prantij - Dhansura | D/C | 220 | 70 | 0 | 0 | 0 | 0 | | MAR-24 |
| 112 | Radhanpur - Sankhari line | D/C | 220 | 96 | 152 | 152 | 152 | 95 | AUG-18 | AUG-18 |
| 113 | Shapar - Babara line (AL-59) | D/C | 220 | 120 | 258 | 0 | 0 | 0 | | MAR-20 |
| 114 | Soja - Joumang (DFCC) line | D/C | 220 | 43 | 64 | 64 | 62 | 24 | AUG-15 | MAR-19 |
| 115 | Suva - Achhalia | D/C | 220 | 140 | 0 | 0 | 0 | 0 | | MAR-23 |
| 116 | Termination of GPEC - Haldarva at Achhalia | D/C | 220 | 90 | 0 | 0 | 0 | 0 | | MAR-24 |
| 117 | Termination of one Achhalia- Jambuva line at Jarod | D/C | 220 | 70 | 130 | 124 | 124 | 44 | | SEP-18 |
| 118 | Utran - Kosamba Line-II | D/C | 220 | 86 | | | | | DEC-09 | |
| 119 | Vadavi - Sanand (DFCC) line | D/C | 220 | 61 | 108 | 61 | 45 | 0 | APR-15 | MAR-19 |
| 120 | Vadodara (PG) - Jambuva line | D/C | 220 | 68 | 131 | 50 | 43 | 0 | | JUN-19 |
| 121 | Vadodara (PG) - Vyankatpura line | D/C | 220 | 30 | 60 | 57 | 57 | 28 | | FEB-18 |
| 122 | Vataman (PG) - Bagodara line | D/C | 220 | 160 | | | | | | MAR-21 |
| 123 | Virpore - Chikhli line | D/C | 220 | 120 | | | | | | MAR-20 |
| 124 | Vondh - Radhanpur line | D/C | 220 | 340 | | | | | | MAR-21 |
| 125 | Vyankatpura - Halol line | D/C | 220 | 100 | | | | | | MAR-20 |

| | | | | | | | | | | |
|-----|--|-------|-----|---|---|---|---|--|--|--------|
| 126 | LILO of both circuits Sitac WF - Jasdian at Babara (GEC-I) | 2xD/C | 132 | 0 | 0 | 0 | 0 | | | JUN-20 |
|-----|--|-------|-----|---|---|---|---|--|--|--------|

HARYANA VIDYUT PRASARAN NIGAM LIMITED(HVPL)

| | | | | | | | | | | |
|----|---|-----|-----|-----|-----|-----|-----|-----|--------|--------|
| 1 | Bagun - Hisar (IA) line (GEC-II) | D/C | 220 | 0 | 0 | 0 | 0 | | | |
| 2 | Barula - Mahindergarh line (GEC-II) | D/C | 220 | 0 | 0 | 0 | 0 | | | |
| 3 | Bhiwani - Bhiwani | D/C | 220 | 15 | 0 | 0 | 0 | 0 | | MAR-19 |
| 4 | Bhiwani - Isharwal | D/C | 220 | 65 | 218 | 62 | 0 | 0 | | MAR-19 |
| 5 | Daukhera - Rewari line (GEC-II) | D/C | 220 | 0 | 0 | 0 | 0 | | | |
| 6 | Deepalpur - Rai Khewra at RGEC Kundli S/s | M/C | 220 | 22 | 0 | 0 | 0 | 22 | | AUG-18 |
| 7 | Kaithal (PGCIL) - Neemwala | D/C | 220 | 36 | 0 | 0 | 0 | | | DEC-19 |
| 8 | LILO of 2nd ckt. YTPP - Abdullahpur line at Rampur Kamboyan | D/C | 220 | 100 | 69 | 69 | 69 | 100 | | AUG-18 |
| 9 | LILO of Bastara - Kaul at Bhadson | D/C | 220 | 60 | 125 | 125 | 108 | 5 | | JAN-19 |
| 10 | LILO of both ckt. Fatehabad - Rania line at Mehna Khera S/s | D/C | 220 | 28 | 82 | 81 | 80 | 23 | | APR-19 |
| 11 | LILO of both ckt. Narwana-Mund line at Khatkar (Jind) PGCIL S/s | D/C | 220 | 44 | 0 | 0 | 0 | | | MAR-19 |
| 12 | LILO of both ckt. Palla - Palli at Sector-46 S/s | D/C | 220 | 2 | 16 | 7 | 2 | | | MAY-19 |
| 13 | LILO of both ckt. Sec.-72 - Rangla Rajpur line at Roj-ka-Meo | D/C | 220 | 2 | 0 | 0 | 0 | | | JAN-19 |
| 14 | LILO of Chormar - Fathebad line at Hukmawali | D/C | 220 | 84 | 169 | 169 | 159 | 15 | JUL-13 | MAR-19 |
| 15 | LILO of Dautabad -Mau line at Hub Gurgaon S/s | D/C | 220 | 5 | 0 | 2 | 0 | | | APR-19 |
| 16 | LILO of Dhanoda - Daultabad line at Farukhnagar S/s | D/C | 220 | 10 | 0 | 0 | 0 | | | MAR-19 |
| 17 | LILO of FGPP - BBMB Samaypur (PGCIL) line at Sector58 S/s | D/C | 220 | 1 | 13 | 6 | 0 | | | MAY-19 |
| 18 | LILO of gurgaon Sec -72 - Sector 52 (A) at Sector 57 | D/C | 220 | 1 | 1 | 1 | 0 | | | JAN-19 |
| 19 | LILO of Kunihar - PGCIL Naggal line at Pinjore S/s | M/C | 220 | 6 | 46 | 46 | 46 | 5 | | JAN-19 |
| 20 | LILO of Madnpur - Kunihar line at Panchkula sector-32 | D/C | 220 | 5 | 1 | 1 | 1 | 5 | | DEC-19 |

| | | | | | | | | | | |
|----|---|--------|-----|----|-----|-----|-----|----|--|--------|
| 21 | LILO of Narwana - Mund at Khatkar (Jind) | 2xD/C | 220 | 44 | 0 | 0 | 0 | 0 | | MAR-19 |
| 22 | LILO of one ckt. Badshapur - IMT Manesar line at Gurgaon Sector- 77 S/s | D/C | 220 | | 4 | 4 | 4 | | | NOV-18 |
| 23 | LILO of one ckt. Daultabad-IMT Manesar line at Gurgaon Sec.- 85 | D/C | 220 | 2 | 6 | 6 | 6 | 2 | | JAN-19 |
| 24 | LILO of one ckt. Nuna Majra - Daultabad at Sec.-107 | D/C | 220 | 4 | 0 | 0 | 0 | | | JAN-19 |
| 25 | LILO of Pehowa - Kaul at Bhadson | D/C | 220 | 74 | 143 | 143 | 128 | 8 | | JAN-19 |
| 26 | Nuna Majra - Nuna Majra | D/C | 220 | 2 | 0 | 0 | 0 | | | NOV-19 |
| 27 | Panchgaon 400 kV - Panchgaon 220 kV | D/C | 220 | 1 | 0 | 0 | 0 | 0 | | JAN-19 |
| 28 | Panchgaon (PGCIL) - Panchgaon (HVPNL) line | MC+D/C | 220 | 10 | 0 | 0 | 0 | | | MAR-19 |
| 29 | Panchkula (PGCIL)- Panchkula Sector 32 | D/C | 220 | 40 | 72 | 52 | 43 | 15 | | DEC-19 |
| 30 | Singhani - Mahindergarh line (GEC-II) | D/C | 220 | 0 | 0 | 0 | 0 | | | |

HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD.(HPPTC)

| | | | | | | | | | | |
|----|---|-----|-----|-----|----|----|----|----|--------|--------|
| 1 | Sunda - Andhra Line (GEC-I) | D/C | 66 | 0 | | | | | | |
| 2 | Lahal-Chamera | D/C | 400 | 70 | 0 | 0 | 0 | | OCT-18 | APR-19 |
| 3 | LILO of both ckt. Jhakri Abdullapur at pragati Nagar | D/C | 400 | 6 | 0 | 0 | 0 | | | DEC-18 |
| 4 | LILO of both ckt of Nathpa Jhakri - Abdullapur at Gumma | D/C | 400 | 6 | 15 | 9 | 4 | | MAR-17 | DEC-18 |
| 5 | LILO of Wangtoo - Abdullapur line at Wangtoo | D/C | 400 | 1 | 8 | 0 | 0 | | | DEC-18 |
| 6 | Nalagarh -Kunihar | S/C | 400 | 33 | | | | | | MAR-17 |
| 7 | Shongtong Karcham HEP - Wangtoo (Quad) | D/C | 400 | 18 | 0 | 0 | 0 | | | |
| 8 | Palchan-Prini line (GEC-I) | N/A | 33 | 0 | | | | | | |
| 9 | Bajoli Holi HEP - Lahal GISS | D/C | 220 | 36 | 61 | 0 | 0 | | OCT-16 | JUN-19 |
| 10 | Charor -Banala | D/C | 220 | 38 | 63 | 52 | 45 | 12 | MAR-17 | DEC-18 |
| 11 | Dehan - Hamirpur(PG) (GEC-I) | D/C | 220 | 110 | 0 | 0 | 0 | | MAR-18 | APR-20 |
| 12 | Hatkoti - Gumma | D/C | 220 | 52 | 80 | 80 | 80 | 52 | | AUG-18 |

| | | | | | | | | | | |
|----|--|-------|-----|----|----|----|----|----|--------|--------|
| 13 | Hatkoti-Pragati Nagar | D/C | 220 | 56 | 0 | 0 | 0 | | MAR-17 | MAR-20 |
| 14 | Kashang - Jangi Pooling Station | D/C | 220 | | 0 | 0 | 0 | | | |
| 15 | Koti-Karian | S/C | 220 | 35 | 0 | 0 | 0 | | | MAR-19 |
| 16 | Lahal - bhudhil line | D/C | 220 | 6 | 8 | 6 | 2 | | DEC-18 | DEC-18 |
| 17 | LILO of Bajoli Holi- Lahal line at Heling ss (GEC-I) | D/C | 220 | 0 | | | | | | |
| 18 | LILO of both ckt of Kashang -Bhaba line at Wangtoo GIS | D/C | 220 | | 0 | 0 | 0 | | | DEC-18 |
| 19 | LILO of Nalagarh-Baddi at Mandhala S/S | D/C | 220 | 8 | | | | | | MAR-17 |
| 20 | Mazra GISS - Chamba- Karian GISS | D/C | 220 | 18 | 0 | 0 | 0 | | | |
| 21 | Rauri-Kunihar | D/C | 220 | 28 | | | | | | MAR-17 |
| 22 | Snail(Swara Kudu) -Hatkoti | D/C | 220 | 28 | 38 | 25 | 20 | | MAR-17 | DEC-18 |
| 23 | Sunda-Hatkoti | D/C | 220 | 50 | 69 | 45 | 21 | | MAR-17 | MAR-19 |
| 24 | Chanju-I - Chanju-II | D/C | 132 | 12 | | | | | | |
| 25 | Chanju-II - Chanju-III | D/C | 132 | 8 | | | | | | |
| 26 | Chanju - Nakrot line | D/C | 132 | 12 | 30 | 29 | 27 | 10 | | MAY-16 |
| 27 | LILO of Both Ckt 132 kV D/C Kurthala - Bathri at 220/132 Mazra GIS | 2xD/C | 132 | 1 | | | | | | |
| 28 | Rupin HEP - Sunda (GEC-I) | D/C | 132 | 0 | | | | | | |
| 29 | Tangnu Romai-I HEP - 220/132 kV Sunda S/S | D/C | 132 | 24 | 41 | 0 | 0 | | | AUG-18 |

HIMACHAL PRADESH STATE ELECTRICITY BOARD LIMITED(HPSE)

| | | | | | | | | | | |
|---|--|-----------|----|-----|--|--|--|--|--|--|
| 1 | Ghanvi-II - Kotla with HTLS Line (GEC-I) | D/C | 66 | 8 | | | | | | |
| 2 | Hatkoti - Samoli Line (GEC-I) | N/A | 66 | 0 | | | | | | |
| 3 | Kotla- Nogli-Samoli Line (GEC-I) | N/A | 66 | 120 | | | | | | |
| 4 | Nathpa - Wangtoo Line (GEC-I) | N/A | 66 | 0 | | | | | | |
| 5 | Bajaura - Naggur Line at Kullu (GEC-I) | S/C + D/C | 33 | 0 | | | | | | |

| | | | | | | | | | |
|----|--|-----|-----|----|---|---|---|--|--|
| 6 | Baner Power House - Dehan (Dharmshala) line (GEC-I) | S/C | 33 | 0 | | | | | |
| 7 | Darkata (Ranital) - Lunj Line (GEC-I) | S/C | 33 | 0 | | | | | |
| 8 | Dunkhra (Jari) - Manikaran Line (GEC-I) | D/C | 33 | 0 | | | | | |
| 9 | Gaj Powerhouse - Kangra Line (GEC-I) | N/A | 33 | 37 | | | | | |
| 10 | LILo from Gaj - Shahpur at Chambi Line (GEC-I) | S/C | 33 | 0 | | | | | |
| 11 | LILo of Bharmour-Gharola line at Lahal (GEC-I) | N/A | 33 | 0 | | | | | |
| 12 | LILo of one Ckt. Shahpur - Kangra at Chambi (GEC-I) | D/C | 33 | 0 | | | | | |
| 13 | LILo of Pandoh - Bijni line at Pandph (GEC-I) | N/A | 33 | 0 | | | | | |
| 14 | LILo point Gharola - Chamba at Karian (GEC-I) | N/A | 33 | 96 | | | | | |
| 15 | Naggar - Bajaira Line at Kullu (GEC-I) | N/A | 33 | 0 | | | | | |
| 16 | Padhar (Gwali) - Bijni Line at Mandi (GEC-I) | S/C | 33 | 0 | | | | | |
| 17 | Pandoh - Bijni Line (GEC-I) | D/C | 33 | 0 | | | | | |
| 18 | Pirini - AD Hydro HEP XLPE Cable Pirini (GEC-I) | N/A | 33 | 0 | | | | | |
| 19 | Pirini - AD Hydro HEP XLPE Cable Pirini (GEC-I) | N/A | 33 | 0 | | | | | |
| 20 | Reconductoring of Gaj-Shahpur line (New reconductoring) (GEC-I) | S/C | 33 | 19 | | | | | |
| 21 | Salooni - Koti Line (GEC-I) | D/C | 33 | 0 | | | | | |
| 22 | Gumma - Andhra (GEC-I) | D/C | 22 | 12 | | | | | |
| 23 | Jhakri - Rampur line (GEC-I) | D/C | 22 | 0 | | | | | |
| 24 | Karcham - Bhoktoo line (GEC-I) | D/C | 22 | 0 | | | | | |
| 25 | Rampur - Nagli line (GEC-I) | S/C | 22 | 0 | | | | | |
| 26 | Rukti - Shaung line (GEC-I) | D/C | 22 | 8 | | | | | |
| 27 | Gondpur (Paonta) - Sataun line (GEC-I) | D/C | 132 | 0 | | | | | |
| 28 | Uhl-III - Hamir Pur (By BVPCL) | D/C | 132 | 71 | 0 | 0 | 0 | | |

| | | | | | | | | | | |
|----|---|-----|-----|-----|-----|-----|-----|----|--|--------|
| 1 | Chandil - Chaibasa (PGCIL) | D/C | 400 | 65 | 0 | 0 | 0 | | | |
| 2 | Chandil - Dhanbad GSS | D/C | 400 | 125 | 0 | 0 | 0 | | | |
| 3 | Dumka - Jasidih | D/C | 400 | 70 | 0 | 0 | 0 | | | |
| 4 | Essar (Latehar) - Latehar | D/C | 400 | 81 | 122 | 115 | 93 | 22 | | MAR-19 |
| 5 | Koderma - Jasidih | D/C | 400 | 130 | 0 | 0 | 0 | | | |
| 6 | Latehar (JSEB) - PTPS | D/C | 400 | 220 | 303 | 264 | 250 | 72 | | JAN-19 |
| 7 | LILO of Bero- Patratu at GSS Mander | D/C | 400 | 15 | 0 | 0 | 0 | | | |
| 8 | LILO of one ckt QM Kahalgaon - Maithon at GSS Dumka | D/C | 400 | 20 | 0 | 0 | 0 | | | |
| 9 | OM Jasidih - Koderma GSS | D/C | 400 | 135 | 0 | 0 | 0 | | | |
| 10 | Patratu - Chandil GSS | D/C | 400 | 135 | 0 | 0 | 0 | | | |
| 11 | PTPS - Bero (New Ranchi) | D/C | 400 | 102 | 139 | 138 | 135 | 87 | | JAN-19 |
| 12 | QM Koderma - Daltonganj | D/C | 400 | 200 | 0 | 0 | 0 | | | |

| | | | | | | | | | | |
|----|------------------------------------|-----|-----|-----|-----|-----|-----|---|--------|--------|
| 13 | QM Koderma DVC TPS - Koderma JUSNL | D/C | 400 | 15 | 0 | 0 | 0 | | | |
| 14 | QM North Karanpura - Latehar | D/C | 400 | 100 | 0 | 0 | 0 | | | |
| 15 | QM Patratu - Koderma GSS | D/C | 400 | 150 | 0 | 0 | 0 | | | |
| 16 | TTPS - Dumka GSS | D/C | 400 | 236 | 0 | 0 | 0 | | | |
| 17 | 3 Ph. Baliyapur - Topchanchi | D/C | 220 | 50 | 0 | 0 | 0 | | | MAR-22 |
| 18 | 3 Ph. Giridih - Domchanch | D/C | 220 | 90 | 0 | 0 | 0 | | | MAR-22 |
| 19 | 3 Ph. Giridih - Topchanchi | D/C | 220 | 60 | 0 | 0 | 0 | | | MAR-22 |
| 20 | 3 Ph. Khunti - Mander (400kV GSS) | D/C | 220 | 60 | 0 | 0 | 0 | | | MAR-22 |
| 21 | 3 Ph. Khunti - Simdega | D/C | 220 | 120 | 0 | 0 | 0 | | | MAR-22 |
| 22 | 3 Ph. Koderma - Domchanch | D/C | 220 | 16 | 0 | 0 | 0 | | | MAR-22 |
| 23 | Chaibasa - Gua | D/C | 220 | 220 | 278 | 176 | 116 | 0 | JAN-18 | JAN-19 |
| 24 | Chandil (400kV GSS) - Jadugoda | D/C | 220 | 80 | 0 | 0 | 0 | | | MAR-22 |
| 25 | Chandil GSS - Chandil | D/C | 220 | 10 | 0 | 0 | 0 | | | MAR-22 |

| | | | | | | | | | | |
|----|-------------------------------|-----|-----|-----|-----|-----|-----|-----|--------|--------|
| 26 | Chandil GSS - Tamar | D/C | 220 | 25 | 0 | 0 | 0 | | | MAR-22 |
| 27 | Chandrapura DVC - Chandrapura | D/C | 220 | 8 | 0 | 0 | 0 | | | MAR-22 |
| 28 | Chatra - Latehar | D/C | 220 | 208 | 330 | 330 | 330 | 165 | FEB-17 | JAN-19 |
| 29 | Chatra - PBCMP (Barkagaon) | D/C | 220 | 114 | 184 | 62 | 47 | 0 | FEB-17 | FEB-19 |
| 30 | Daltonganj - Garhwa | D/C | 220 | 66 | 110 | 103 | 95 | 44 | FEB-17 | MAR-19 |
| 31 | Dumka - Jasidih | D/C | 220 | 148 | 238 | 227 | 220 | 108 | JAN-18 | JAN-19 |
| 32 | Giridih - Jamua | D/C | 220 | 160 | 0 | 0 | 0 | | MAY-18 | JAN-19 |
| 33 | Giridih - Jasidih | D/C | 220 | 160 | 288 | 260 | 237 | 53 | MAY-18 | JAN-19 |
| 34 | Godda - Lalmatia | D/C | 220 | 100 | 79 | 79 | 79 | 44 | MAY-18 | JAN-19 |

| | | | | | | | | | | |
|----|---|-----|-----|-----|-----|-----|-----|-----|--|--------|
| 35 | Govindpur - Dumka | D/C | 220 | 203 | 332 | 331 | 331 | 168 | | JAN-19 |
| 36 | Govindpur - Govindpur | D/C | 220 | 7 | 0 | 0 | 0 | | | MAR-22 |
| 37 | Hatia - Namkum (PGCIL) | D/C | 220 | 65 | 130 | 116 | 97 | 36 | | JAN-19 |
| 38 | Hazaribagh - Barkatta | D/C | 220 | 18 | 0 | 0 | 0 | | | MAR-22 |
| 39 | Koderma (JSEB) - Koderma(DVC) | D/C | 220 | 21 | 0 | 0 | 0 | | | MAR-22 |
| 40 | Koderma - Giridih | D/C | 220 | 140 | 0 | 0 | 0 | | | MAR-22 |
| 41 | LILO of both ckts Dumka - Govindpur at Palojori GSS | D/C | 220 | 10 | 0 | 0 | 0 | | | MAR-22 |
| 42 | LILO of Chandil - Ranchi (PG) at Tamar | M/C | 220 | 10 | 0 | 0 | 0 | | | MAR-22 |

| | | | | | | | | | | |
|----|---|-----|-----|-----|-----|-----|-----|----|--------|--------|
| 43 | LILO of Hatia - Lohardaga at GSS Mander | D/C | 220 | 10 | 0 | 0 | 0 | | | MAR-22 |
| 44 | LILO of one ckt TTPS - Govindpur at Phase-III | D/C | 220 | 70 | 0 | 0 | 0 | | | MAR-22 |
| 45 | LILO of Patratu - Hatia at PTPS by MC Tower | D/C | 220 | | 0 | 0 | 0 | | | |
| 46 | Mander - Tamar | D/C | 220 | 56 | 0 | 0 | 0 | | | MAR-22 |
| 47 | Noamundi - Chaibasa (PG) | D/C | 220 | 130 | 0 | 0 | 0 | | | MAR-22 |
| 48 | Noamundi - Jadugoda | D/C | 220 | 80 | 0 | 0 | 0 | | | MAR-22 |
| 49 | P.T.P.S. - Ratu | D/C | 220 | 70 | 124 | 113 | 106 | 28 | MAY-18 | JAN-19 |
| 50 | Ratu - Mander | D/C | 220 | 15 | 0 | 0 | 0 | | | |
| 51 | Simdega - Chaibasa | D/C | 220 | 165 | 0 | 0 | 0 | | | MAR-22 |
| 52 | Tenughat - Chandrapura | D/C | 220 | 55 | 0 | 0 | 0 | | | MAR-22 |
| 53 | Tenughat - Gomia | D/C | 220 | 20 | 0 | 0 | 0 | | | MAR-22 |
| 54 | Tenughat - Hazaribagh | D/C | 220 | 135 | 0 | 0 | 0 | | | MAR-22 |

| | | | | | | | | | | |
|----|------------------|-----|-----|-----|-----|-----|-----|----|--|--------|
| 55 | TTPS - Govindpur | D/C | 220 | 181 | 295 | 234 | 220 | 69 | | FEB-19 |
|----|------------------|-----|-----|-----|-----|-----|-----|----|--|--------|

J&K POWER DEVELOPMENT DEPARTMENT(JKPDD)

| | | | | | | | | | | |
|---|--|-----|-----|----|-----|-----|-----|----|--------|--------|
| 1 | Kharu S/S - Himya S/S | S/C | 66 | 51 | 242 | 239 | 204 | 36 | | DEC-16 |
| 2 | Leh III (Army base) - Leh | S/C | 66 | 10 | 53 | 29 | 8 | 2 | | DEC-16 |
| 3 | LILO of one ckt. of Kishanpur - New wanpoh at Baglihar HEP | D/C | 400 | 8 | 16 | 16 | 16 | 8 | | MAY-18 |
| 4 | Delina - Wahipora-Kishanganga | D/C | 220 | 80 | | | | | | |
| 5 | LILO of Wagoora - Mirbazar at Lassipora | D/C | 220 | 12 | 0 | 0 | 0 | | | MAR-20 |
| 6 | (PMDP - Jammu) LILO of Hiranagar - Bishnah at Jatwal Grid station | D/C | 220 | 12 | 0 | 0 | 0 | | MAR-19 | DEC-18 |
| 7 | (PMDP - Kashmir) Extension of Mirbazar - Alusteng line upto New Wanpoh | D/C | 220 | 12 | 0 | 0 | 0 | | MAR-19 | |
| 8 | (PMDP - Kashmir) LILO of one ckt. Alusteng - New Wanpoh at Tailbal | D/C | 220 | 7 | 0 | 0 | 0 | | MAR-19 | |

| | | | | | | | | | | |
|----|---|-----|-----|-----|-----|-----|-----|----|--------|--------|
| 9 | (PMDP - Kashmir) LILO of Wagoora - Mirbazar line at Lassipora | D/C | 220 | 12 | 0 | 0 | 0 | | MAR-19 | |
| 10 | (PMDP - Kashmir) LILO of Zainkote - Delina at Kunzar (Sterlite S/S) | D/C | 220 | 20 | 13 | 13 | 13 | 0 | MAR-19 | MAR-18 |
| 11 | (PMDP - Kashmir) New Wanpoh - Mir Bazar line | D/C | 220 | 10 | 0 | 0 | 0 | | MAR-19 | |
| 12 | Thein (RSD)-Hiranagar (2nd ckt) | S/C | 220 | 40 | 117 | 117 | 117 | 40 | MAR-08 | DEC-19 |
| 13 | Wagoora-Budgam- Zainkote | D/C | 220 | 60 | 123 | 106 | 82 | 17 | MAR-09 | DEC-19 |
| 14 | Wagoora-Mirbazar | D/C | 220 | 104 | 177 | 177 | 171 | 64 | | DEC-18 |
| 15 | Zainkote-Alusteng-Mirbazar | D/C | 220 | 254 | 441 | 423 | 120 | 13 | MAR-10 | DEC-18 |
| 16 | Lower Kalnai - Thathri S/s (existing) line | D/C | 132 | 6 | | | | | | |

| | | | | | | | | | | |
|----|---|-----|-----|-----|---|---|---|--|--------|--------|
| 17 | (PMDP - Jammu) Hiranagar - Kathua line (Reconductoring) | D/C | 132 | 152 | 0 | 0 | 0 | | MAR-19 | MAR-19 |
| 18 | (PMDP - Jammu) LILO of Canal - Miran Sahib at Chatha | D/C | 132 | 16 | 0 | 0 | 0 | | MAR-19 | |
| 19 | (PMDP - Kashmir) LILO of Budgam - Bemina at Tengpora (Power Cable) | D/C | 132 | 8 | 0 | 0 | 0 | | MAR-20 | |
| 20 | (PMDP - Kashmir) Replacement of Conductor in Pampore - Cheshmashahi | D/C | 132 | 28 | 0 | 0 | 0 | | MAR-19 | |
| 21 | Solar Park - Samba line (GEC-II) | D/C | 132 | 0 | | | | | | |

J&K STATE POWER DEVELOPMENT CORPORATION(JKSPDC)

| | | | | | | | | | | |
|---|------------------|-----|-----|----|-----|-----|-----|----|--------|--------|
| 1 | Udhampur- Gladni | S/C | 220 | 48 | 165 | 165 | 165 | 48 | APR-08 | SEP-14 |
|---|------------------|-----|-----|----|-----|-----|-----|----|--------|--------|

KARNATAKA POWER TRANSMISSION CORP. LIMITED(KPTCL)

| | | | | | | | | | | |
|---|---|-----|-----|-----|-----|-----|-----|-----|--------|--------|
| 1 | Bellary (PS) - C.N. Hally | D/C | 400 | | 0 | 0 | 0 | | | MAR-18 |
| 2 | Bellary (TPS) - Bellary (PS) | D/C | 400 | 5 | 0 | 0 | 0 | | | MAR-18 |
| 3 | Hiriyur - Mysore (GEC-II) | D/C | 400 | 390 | | | | | | |
| 4 | Kalburgi - YTPS | D/C | 400 | | 0 | 0 | 0 | | SEP-18 | MAR-18 |
| 5 | LILO of Bellary PS - Chikkanayakanahalli at Jagalur (Common Point at Rampura) | M/C | 400 | 130 | 187 | 184 | 184 | 118 | SEP-18 | AUG-18 |
| 6 | LILO of both ckt. of Bellary Pool - Madhugiri at Tumkur (Pavagada) PS (GEC-II) | M/C | 400 | 0 | | | | | | |

| | | | | | | | | | | |
|----|---|-----|-----|-----|-----|-----|-----|----|--------|--------|
| 7 | LILO of Both ckt of Nelamangala - Talaguppa at CN Halli | D/C | 400 | | | | | | | MAR-18 |
| 8 | LILO of Somanahalli - Kolar SC line to Mylasandra | S/C | 400 | 1 | 0 | 0 | 0 | | SEP-17 | SEP-19 |
| 9 | Tumkur (Pavagada) PS - Devanahally (KPTCL) (GEC-II) | D/C | 400 | 170 | | | | | | |
| 10 | Tumkur PS - Hiriyur (GEC-II) | D/C | 400 | 218 | | | | | | |
| 11 | Yermarus TPS - Gulbarga | D/C | 400 | | | | | | | MAR-18 |
| 12 | Beerenahalli - Thallak (Chitradurga) (Balance portion) | D/C | 220 | 41 | 73 | 53 | 42 | 0 | MAR-18 | DEC-18 |
| 13 | Bidadi (PGCIL) - Magadi S/S | D/C | 220 | 64 | 127 | 80 | 70 | 11 | FEB-17 | MAR-19 |
| 14 | Bidadi - Kothipura (Channapatna) | D/C | 220 | 174 | 82 | 63 | 2 | | FEB-08 | JUN-18 |
| 15 | Bijapur - Sindagi | D/C | 220 | | 0 | 0 | 0 | | SEP-19 | SEP-19 |
| 16 | Chintamani - Srinivaspura | D/C | 220 | | 0 | 0 | 0 | | SEP-19 | SEP-19 |
| 17 | Chitradurga - Hiriyur S/S | D/C | 220 | 73 | 149 | 40 | 0 | 0 | MAR-19 | APR-19 |
| 18 | Construction of 220/220kV MC line for shifting of existing 220kV B1 B2 and B3 B4 lines at proposed HAL premises near Bidarehalldakaval village limits | M/C | 220 | 12 | 0 | 0 | 0 | 12 | | SEP-18 |
| 19 | Gowribidnur - Mittemari | D/C | 220 | 91 | 189 | 189 | 174 | 69 | SEP-17 | NOV-18 |
| 20 | Gulbarga - Afzalpur (Ganagapura) | D/C | 220 | | 0 | 0 | 0 | | SEP-19 | SEP-19 |
| 21 | Hiriyur (PG) - Hiriyur S/S | S/C | 220 | 16 | 18 | 0 | 0 | | APR-19 | APR-19 |
| 22 | Honnali - Channagiri (Benkikere) | D/C | 220 | 95 | 188 | 38 | 23 | | MAR-19 | DEC-18 |
| 23 | Hoondy 200 kv - EPIP GIS 200 kv staion (UG Cable) | S/C | 220 | | 0 | 0 | 0 | | | MAR-19 |
| 24 | Hosadurga - Benkikere | D/C | 220 | | 0 | 0 | 0 | | SEP-18 | SEP-19 |
| 25 | Hosadurga - CN Halli line | D/C | 220 | | 0 | 0 | 0 | | | DEC-18 |
| 26 | Ittagi - Kudligi (Badeladaku) line | D/C | 220 | 66 | 119 | 84 | 72 | 0 | DEC-17 | AUG-18 |

| | | | | | | | | | | |
|----|--|-----|-----|-----|-----|-----|-----|-----|--------|--------|
| 27 | Jagalur - Chitradurga | D/C | 220 | 71 | 154 | 48 | 26 | | SEP-18 | AUG-18 |
| 28 | Jagalur - Kudligi | D/C | 220 | | 155 | 66 | 56 | | SEP-18 | AUG-18 |
| 29 | Jagalur - Thallak | D/C | 220 | | 108 | 92 | 90 | 19 | SEP-18 | AUG-18 |
| 30 | Kolar - Malur at Somanahalli | D/C | 220 | 180 | 280 | 271 | 267 | 146 | MAR-18 | SEP-18 |
| 31 | Kolar (PGCIL) - Gollahalli | D/C | 220 | 55 | 161 | 116 | 52 | | SEP-17 | DEC-18 |
| 32 | Kudgi UMPP(NTPC) - Vajramatti 220kV s/s(Bagalkot Distt.) | D/C | 220 | 159 | 267 | 224 | 141 | 4 | FEB-17 | FEB-19 |
| 33 | LILO of Bidadi - Vrushabavathi valley to Kumbalgod | S/C | 220 | | 0 | 0 | 0 | | SEP-18 | SEP-19 |
| 34 | LILO of Chikkodi - Ghataprabha at Mughalkod | D/C | 220 | | 0 | 0 | 0 | | | NOV-18 |
| 35 | LILO of Gadag - Lingapur at Koppal | D/C | 220 | 1 | 2 | 2 | 0 | 0 | | OCT-18 |
| 36 | LILO of Hebbal - Hoody Sc line to proposed ITI S/s | S/C | 220 | | 0 | 0 | 0 | | SEP-17 | NOV-18 |
| 37 | LILO of Hoody-Kolar at Hoskote | D/C | 220 | 27 | 55 | 35 | 31 | 0 | MAR-18 | MAR-19 |
| 38 | LILO of Hoody - Nelamangala to proposed 220/66 kv Manyatha S/s | M/C | 220 | | | | | | | |
| 39 | LILO of Hsr- NIMHANS to proposed Koramangala | S/C | 220 | | 0 | 0 | 0 | | SEP-17 | NOV-18 |

| | | | | | | | | | | |
|----|--|-----|-----|-----|-----|-----|-----|-----|--------|--------|
| 40 | LILO of Mylasandra - Malur to proposed 220/66 kV EXORA S/s | S/C | 220 | | 0 | 0 | 0 | | SEP-19 | MAR-20 |
| 41 | LILO of Mylasandra to the 220kV Somanhalli-Malur | M/C | 220 | | 0 | 0 | 0 | | SEP-17 | SEP-19 |
| 42 | LILO of Narendra-Haveri at Bidnal (GEC-I) | D/C | 220 | 31 | 61 | 61 | 61 | 31 | MAR-18 | JUL-18 |
| 43 | LILO of Shimoga - Mysore at Dandiganahally | D/C | 220 | 35 | 68 | 65 | 64 | 22 | JAN-18 | JAN-19 |
| 44 | LILO of Thubinkere - Ramnagara to Maddur | D/C | 220 | | | | | | SEP-19 | MAR-20 |
| 45 | LILO of T.K. Halli - Madhuvanahally to proposed 220/66 kV SFC S/s | D/C | 220 | | | | | | SEP-18 | MAR-19 |
| 46 | Madhugiri - Pavagada | D/C | 220 | 120 | 214 | 214 | 214 | 120 | APR-17 | DEC-18 |
| 47 | Mylasandra to Somanahalli-Naganthapura-HSR Layout | M/C | 220 | | 0 | 0 | 0 | | SEP-17 | SEP-19 |
| 48 | Nagamangala- Anchepalya | D/C | 220 | | | | | | SEP-19 | MAR-20 |
| 49 | Nagamangala-Tubinkere | D/C | 220 | | | | | | SEP-19 | MAR-20 |
| 50 | Nelamangala - Peenya S/s | M/C | 220 | | | | | | SEP-18 | MAR-19 |
| 51 | Nelmangala - Brindavan Alloys | D/C | 220 | | 0 | 0 | 0 | | SEP-17 | JUN-19 |
| 52 | Peenya to A Station UG Cable | S/C | 220 | | | | | | SEP-18 | MAR-19 |
| 53 | Shanthigrama - B4 line (near Hedanahalli limits) | D/C | 220 | 16 | 34 | 34 | 32 | 9 | MAR-18 | MAR-19 |
| 54 | Singanayakanahalli - DG Plant Yelahanka Station (UG Cable) | D/C | 220 | 12 | 0 | 0 | 0 | 12 | | SEP-18 |
| 55 | Somanahalli - Malur I & II lines - Yarandanahally S/s Sommanahally-Singarpeta SC line Corridor | M/C | 220 | | | | | | SEP-18 | MAR-19 |
| 56 | Somanahalli- Subramanyapura (M/C M/V) | M/C | 220 | | | | | | SEP-18 | MAR-19 |
| 57 | Somanahalli - T.K. Halli SC line to DC | D/C | 220 | | | | | | SEP-17 | MAR-18 |
| 58 | Somanahalli Malur I & II lines - Jigani | D/C | 220 | 23 | 34 | 6 | 4 | 0 | MAR-18 | MAR-18 |

| | | | | | | | | | | |
|----|--|-----|-----|-----|-----|-----|-----|----|--------|--------|
| 59 | Tubinakere- Kothipura | D/C | 220 | 138 | 278 | 274 | 269 | 80 | JUN-09 | SEP-18 |
| 60 | Vajamangala - Kadakola | D/C | 220 | 40 | 55 | 49 | 45 | 0 | MAR-18 | JAN-19 |
| 61 | Vasanthanarasapura - Madhugiri | D/C | 220 | 89 | 209 | 202 | 202 | 84 | MAY-17 | SEP-18 |
| 62 | Yelanhanka CCPP - Yelanhanka(KPTCL) | D/C | 220 | 1 | 3 | 3 | 3 | 1 | | MAY-18 |
| 63 | Yelanhanka(KPTCL)- Yelanhanka(PG) | D/C | 220 | 6 | 0 | 0 | 0 | 12 | | AUG-18 |

KERALA STATE ELECTRICITY BOARD(KSEB)

| | | | | | | | | | | |
|---|---|-------|-----|----|----|----|----|----|--------|--------|
| 1 | Kasargode - Wayanad (GEC-II) | D/C | 400 | 0 | | | | | | |
| 2 | Mylatti - Wayanad (GEC-II) | D/C | 400 | 0 | 0 | 0 | 0 | | | |
| 3 | Karukadom - Kothamangalam | M/C | 220 | 14 | 10 | 10 | 10 | 14 | FEB-19 | SEP-18 |
| 4 | Kasargode pool - Kasargode (GEC-II) | 2xD/C | 220 | 0 | | | | | | |
| 5 | LILO of Idukki-Udumalpet at Pallivasal HEP | D/C | 220 | 1 | 5 | 0 | 0 | 0 | | JUN-17 |

MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD.(MSE)

| | | | | | | | | | | |
|---|-------------------------------|-----|-----|-----|-----|-----|-----|-----|--------|--------|
| 1 | Babhaleshwar - Kudus | D/C | 400 | 447 | 730 | 550 | 492 | 175 | | MAY-19 |
| 2 | Jejuri - Hinjewadi - I and II | D/C | 400 | 207 | 275 | 203 | 187 | 71 | | MAY-19 |
| 3 | Jejuri - Lonand | D/C | 400 | 20 | | | | | MAR-19 | |

| | | | | | | | | | | |
|----|--|-----------|-----|-----|-----|-----|-----|-----|--------|--------|
| 4 | JPGPL TPS Switchyard - Warora PS (JPGPL-TBCB) | D/C | 400 | 0 | 0 | 0 | 0 | | | |
| 5 | LILO of 400KV Bhusawal - Aurangabad ckt-II at Aurangabad (Thaptitanda) | D/C | 400 | 169 | 273 | 240 | 216 | 106 | | DEC-18 |
| 6 | LILO of Karad - Lonikand at Jejuri | D/C | 400 | 20 | | | | | MAR-19 | |
| 7 | LILO of one ckt Dhule - Sardar Sarovar at Balsane (PS) | D/C | 400 | 36 | | | | | MAR-20 | |
| 8 | LILO of two ckts Bhadravati - Chandrapur- I at Chandrapur -II | D/C | 400 | 5 | | | | | MAR-19 | |
| 9 | LILO om Solapur (PG) - Karad at Tembhurni | S/C | 400 | 20 | | | | | MAR-22 | |
| 10 | LILO on Chandrapur I - Parli 3rd Ckt at Warora | D/C | 400 | 50 | | | | | MAR-22 | |
| 11 | Shevgaon / Pathardi - Tapti Thanda | D/C | 400 | 120 | 198 | 6 | 0 | 0 | MAR-22 | SEP-20 |
| 12 | Solapur (PG) - NArangwadi | D/C | 400 | 140 | 131 | 30 | 0 | | MAR-20 | APR-20 |
| 13 | 220 kV M/C LILO of one Ckt. of 220 kV Tarapur -Borivali and Boisar-Ghodbandar line on M/C toweres at 400kV Kudus S/S | M/C | 220 | 118 | 116 | 10 | 0 | 0 | JUL-19 | JUL-19 |
| 14 | 2nd ckt Dodaicha - Shahada | S/C + D/C | 220 | 27 | 0 | 0 | 0 | | MAR-18 | |
| 15 | 2nd ckt. stringing Jamde - Walve | S/C + D/C | 220 | 13 | 0 | 0 | 0 | | MAR-20 | |
| 16 | 2nd Ckt. Stringing of Miraj - (Tilawani) Ichalkaranji | S/C + D/C | 220 | 35 | 0 | 0 | 0 | | MAR-23 | |
| 17 | Ambazari - Mankapur (UG) | M/C | 220 | 36 | | | | | MAR-23 | |
| 18 | Aurangabad (PG) - Bidkin | D/C | 220 | 40 | | | | | MAR-22 | |
| 19 | Babhaleshwar - Kopargaon LILO Point | M/C | 220 | 36 | 0 | 0 | 0 | | MAR-18 | |
| 20 | Badnera - Ner (Loni/Renkapur) | S/C + D/C | 220 | 42 | 142 | 122 | 114 | 10 | DEC-18 | SEP-19 |
| 21 | Balapur - Malegaon line (Ckt-II) | D/C | 220 | 36 | 0 | 0 | 0 | 36 | | MAY-18 |
| 22 | Balsane (Shivajinagar) (T Conductor) - Shivanjinagar | D/C | 220 | 36 | | | | | MAR-20 | |

| | | | | | | | | | | |
|----|---|------------|-----|-----|-----|-----|-----|----|--------|--------|
| 23 | Boisar (PG)-Wada | S/C on D/C | 220 | 50 | 211 | 173 | 165 | 28 | MAR-22 | MAR-19 |
| 24 | Butibori - III - Addl. Butibori | D/C | 220 | 20 | | | | | MAR-23 | |
| 25 | Chinchwad - II for reorientation of existing line at Chinchwad - II | D/C | 220 | 12 | 0 | 0 | 0 | | DEC-19 | DEC-19 |
| 26 | Colourchem - Kolshet | D/C | 220 | 8 | | | | | MAR-21 | |
| 27 | Dondaicha - Nandurbar | D/C | 220 | 80 | | | | | MAR-23 | |
| 28 | Eklahare - Pimpalgaon | D/C | 220 | 87 | 158 | 155 | 141 | 21 | | DEC-18 |
| 29 | Georai - Thapti Tanda s/s | D/C | 220 | 140 | 166 | 74 | 4 | 0 | MAR-22 | OCT-19 |
| 30 | Indapur MIDC (Loni Deokar) - Tembhorni | D/C | 220 | 30 | 0 | 0 | 0 | | MAR-18 | |
| 31 | Kalmeshwar - Warud | D/C | 220 | 170 | 303 | 220 | 129 | 0 | | MAR-19 |
| 32 | Kandalgaon - Dasturi SCDC line | S/C on D/C | 220 | 75 | 236 | 92 | 0 | 0 | | MAR-19 |
| 33 | Khapakheda - Uppalwadi | D/C | 220 | 7 | | | | | MAR-19 | |
| 34 | Khaperkheda-II -Khaperkheda-I (Reorientation work of one ckt.) | D/C | 220 | 1 | 0 | 0 | 0 | 1 | | JUN-18 |
| 35 | Kopargaon tap - Babhaleshwar | M/C | 220 | 144 | 118 | 90 | 2 | 0 | | DEC-18 |
| 36 | Koradi II - Butibori | D/C on M/C | 220 | 106 | 189 | 133 | 117 | 22 | MAR-11 | MAR-19 |
| 37 | Kumbhari S/S - Bale | D/C | 220 | 108 | 134 | 130 | 91 | 47 | | MAR-19 |
| 38 | Lamboti - Karkamb | D/C | 220 | 60 | | | | | MAR-20 | |

| | | | | | | | | | | |
|----|--|-----|-----|-----|-----|-----|-----|----|--------|--------|
| 39 | LILO of Aaret (RINFRAT) - Borivalli (MSETCL) (Proposed cable) at Goregaon Filmcity - 5 (UG Cable) | D/C | 220 | 5 | | | | | MAR-23 | |
| 40 | LILO of Aarey (RINFRAT) - Borivalli (RINFRAT) at Goregaon Filmcity - 5 (UG Cable) | D/C | 220 | 5 | | | | | MAR-23 | |
| 41 | LILO of Bhugaon - Warora-I at Warora | M/C | 220 | 40 | 42 | 42 | 42 | 40 | | JUL-18 |
| 42 | LILO of Dhule - Dondaicha at 400 kV Balsane PS (GEC-II) | D/C | 220 | 0 | 0 | 0 | 0 | | | |
| 43 | LILO of one Ckt. Ahmednagar Bhoose at Supa | D/C | 220 | 40 | | | | | MAR-22 | |
| 44 | LILO of one Ckt. Aurangabad (PG) - Shendra at Shendra (AURIC) (DMIC Project) | D/C | 220 | 16 | | | | | MAR-19 | |
| 45 | LILO of one Ckt. borivali - Boisar at Boisar (PG) | D/C | 220 | 5 | | | | | MAR-20 | |
| 46 | LILO of one Ckt. of 220kV Kolshet-Wada line and Padghe-Wada line on M/C towers at 400 kV Kudus S/S | M/C | 220 | 26 | 44 | 11 | 0 | | NOV-18 | DEC-18 |
| 47 | LILO of one Ckt. of Vita - Miraj at Alkuds/s | D/C | 220 | 27 | 0 | 0 | 0 | 27 | | OCT-18 |
| 48 | LILO of one Ckt. Padegaon - Paithan line at Chitegaon | D/C | 220 | 5 | | | | | MAR-19 | |
| 49 | LILO of one ckt. Paras - Balapur at Malkapur s/s | M/C | 220 | 146 | 231 | 215 | 182 | 80 | MAR-19 | DEC-18 |
| 50 | LILO of Pandharpur - Malinagar at Bhalwani S/S | D/C | 220 | 40 | 67 | 65 | 60 | 17 | | DEC-18 |
| 51 | LILO of Parli - Osmanabad line at Parli (PG) | S/C | 220 | 5 | 12 | 11 | 10 | 2 | MAR-19 | DEC-18 |
| 52 | LILO of Tarapur-Borivli at Boisar II | D/C | 220 | 16 | 15 | 15 | 12 | 11 | MAR-07 | |

| | | | | | | | | | | |
|----|--|-----------|-----|----|----|----|----|---|--------|--------|
| 53 | LILO on Ambazari - Amravati at Karanja s/s | D/C | 220 | 20 | 7 | 0 | 0 | | MAR-21 | |
| 54 | LILO on Babhaleshwar - Nashik at Sinnar | D/C | 220 | 20 | | | | | MAR-20 | |
| 55 | LILO on Boisar (M) - Versova at Boisar | S/C + D/C | 220 | 1 | | | | | MAR-20 | |
| 56 | LILO on Boisar - Kopri at Chikhhal Dongri | D/C | 220 | 4 | | | | | MAR-19 | |
| 57 | LILO on Boisar - Nalasopara at Palghar | D/C | 220 | 20 | | | | | MAR-19 | |
| 58 | LILO on Boisar - Varsova at Virar | D/C | 220 | 4 | 0 | 0 | 0 | | MAR-20 | |
| 59 | LILO on Boisar - Vasai Loc No. A | D/C | 220 | 7 | | | | | MAR-20 | |
| 60 | LILO on both ckt Parli - Harangul line at Parli (PG) | D/C | 220 | 26 | 56 | 38 | 36 | 9 | MAR-19 | DEC-18 |
| 61 | LILO on Kandalgaon -Lanand at Kesurdi | S/C | 220 | 10 | | | | | MAR-22 | |
| 62 | LILO on Loc No. A (MC Towers) - Kopri (Virar E) | M/C | 220 | 5 | | | | | MAR-20 | |
| 63 | LILO on narrow base towers Boisar - Varsova Loc No. A | 2xD/C | 220 | 2 | | | | | MAR-20 | |
| 64 | LILO on one Ckt. of Bhusawal (Khadka) - Chalisgaon at Jamner | D/C | 220 | 1 | | | | | MAR-19 | |
| 65 | LILO on one Ckt. of Eklahare - Navsari at Girnare | D/C | 220 | 10 | | | | | MAR-22 | |
| 66 | LILO on Padghe - Wada at Kudus | D/C | 220 | 10 | 44 | 11 | 0 | 0 | MAR-18 | DEC-18 |

| | | | | | | | | | | |
|----|--|------------|-----|-----|-----|-----|-----|-----|--------|--------|
| 67 | LILO on two ckts Boisar (M) - Borivalli at Kudus | D/C on M/C | 220 | 100 | 116 | 10 | 0 | 0 | MAR-19 | JUL-19 |
| 68 | LILO on two ckts Boisar - borivalli at Boisar | M/C | 220 | 1 | 8 | 3 | 0 | 0 | MAR-20 | MAR-19 |
| 69 | LILO on Vita - Miraj at Kupwad s/s | S/C | 220 | 1 | | | | | MAR-22 | |
| 70 | Mangaon CCPP(Vile)- Bhagad | D/C | 220 | 4 | 0 | 0 | 0 | | | |
| 71 | Mendhigiri - Alkud s/s | D/C | 220 | 110 | 0 | 0 | 0 | 110 | | OCT-18 |
| 72 | Nagothane - Wadkhal | D/C | 220 | 30 | 104 | 56 | 44 | 52 | | |
| 73 | Nanded (Kumbhargaon) - Jalkot line | D/C | 220 | 107 | 166 | 166 | 166 | 107 | MAR-18 | MAY-18 |
| 74 | Nanded (Kumbhargaon) - Nanded (Waghala) Ckt.-II | D/C | 220 | 5 | 0 | 0 | 0 | 5 | | MAY-18 |
| 75 | Raymonds - Girnare | D/C | 220 | 30 | | | | | MAR-22 | |
| 76 | Second ckt stringing Padegaon - Sawangi line | S/C on D/C | 220 | 17 | 0 | 0 | 0 | | DEC-17 | DEC-19 |
| 77 | Uppalwadi - Mankapur | M/C | 220 | 32 | 28 | 1 | 0 | 0 | | MAR-19 |
| 78 | Uppalwadi - New Pardi | M/C | 220 | 54 | 45 | 0 | 0 | 0 | | MAR-19 |
| 79 | Vairag - Paranda | S/C + D/C | 220 | 40 | 0 | 0 | 0 | | MAR-20 | |
| 80 | Vashi - Pawane | D/C | 220 | 3 | | | | | MAR-22 | |
| 81 | Wardha (PGCIL) - Ghatodi | D/C | 220 | 322 | 524 | 391 | 212 | 0 | | MAR-19 |
| 82 | Yavatmal Tap - Ghatodi Line | D/C | 220 | 25 | | | | | MAR-21 | |

| | | | | | | | | | | |
|-----|--|------------|-----|----|----|----|----|---|--|--------|
| 83 | 2nd Ckt. Stringing of Gangapur - Valve at Jamde (GEC-I) | S/C on D/C | 200 | 0 | 0 | 0 | 0 | | | |
| 84 | 2nd Ckt. Stringing of Aundh - Dahiwadi line (GEC-I) | S/C + D/C | 132 | 0 | 0 | 0 | 0 | | | |
| 85 | 2nd Ckt. Stringing of Georai - Beed (GEC-I) | S/C on D/C | 132 | 0 | 0 | 0 | 0 | | | |
| 86 | 2nd Ckt. Stringing of Kale (T) - Warna line (GEC-I) | S/C on D/C | 132 | 0 | 0 | 0 | 0 | | | |
| 87 | 2nd Ckt stringing of Kharda - Bhairavnath (GEC-II) | S/C | 132 | 0 | 0 | 0 | 0 | | | |
| 88 | 2nd Ckt. Stringing of Manmad - Yeola line (GEC-I) | S/C + D/C | 132 | 0 | 0 | 0 | 0 | | | JUL-19 |
| 89 | 2nd Ckt. Stringing of Nandurbar - Visarwadi line (GEC-I) | D/C | 132 | 0 | 0 | 0 | 0 | | | |
| 90 | 2nd Ckt. Stringing of Shevgaon - Ghodegaon line (GEC-I) | S/C + D/C | 132 | 0 | 0 | 0 | 0 | | | |
| 91 | 2nd Ckt. Stringing of Shevgaon - Pathardi line (GEC-I) | D/C | 132 | 0 | 0 | 0 | 0 | | | |
| 92 | 2nd Ckt. Stringing Shevgaon - Benda line (GEC-I) | D/C | 132 | 0 | 0 | 0 | 0 | 1 | | MAR-19 |
| 93 | Ahmednagar - Ahmednagar MIDC line (GEC-I) | D/C | 132 | 0 | 0 | 0 | 0 | | | |
| 94 | Ahmednagar - Supa line (GEC-I) | D/C | 132 | 0 | 0 | 0 | 0 | | | |
| 95 | Babhaleshwar - Rahuri at Ahmendnagar MIDC line (GEC-I) | D/C | 132 | 0 | 0 | 0 | 0 | | | |
| 96 | Kadegon - Kirloskawadi line (GEC-I) | S/C + D/C | 132 | 0 | 0 | 0 | 0 | | | |
| 97 | Kavthemahankal - Jath line (GEC-I) | D/C | 132 | 0 | 0 | 0 | 0 | | | |
| 98 | Kavthemahankal - Savlaj line (GEC-I) | S/C + D/C | 132 | 0 | 97 | 54 | 24 | | | JUN-19 |
| 99 | Kharda - Ashta (D/C partly on M/C Tower (GEC-I) | D/C | 132 | 0 | 0 | 0 | 0 | | | |
| 100 | LILO of Ashti - Kharda at Patoda (GEC-II) | D/C | 132 | 0 | 0 | 0 | 0 | | | |
| 101 | LILO of Lonand - Phaltan line at Phaltan MIDC GEC-I) | S/C | 132 | 0 | 0 | 0 | 0 | | | |
| 102 | LILO of Mul Ashti at - Chamorashi | D/C on M/C | 132 | 30 | | | | | | MAR-20 |
| 103 | LILO of Myani - Dighnchi line at Mhaswad (GEC-I) | S/C | 132 | 0 | 0 | 0 | 0 | | | |
| 104 | LILO of Padegaon -s Sillod at Phulambri line (GEC-I) | S/C | 132 | 0 | 0 | 0 | 0 | | | |

| | | | | | | | | | | |
|-----|---|------------|-----|----|----|---|---|---|--------|--------|
| 105 | LILO of Sawangi - Pishor at Phulambri line (GEC-I) | N/A | 132 | 0 | 0 | 0 | 0 | | | |
| 106 | LILO on Kalwan - Dindori at Lakhampur | D/C | 132 | 20 | | | | | MAR-23 | |
| 107 | LILO on Markal - Kharadi at Eon Kharadi (Using U/G Cable) | D/C | 132 | 4 | | | | | MAR-19 | |
| 108 | LILO on Ozar - Kalwan line at Pimpalgaon (GEC-I) | S/C | 132 | 0 | 22 | 6 | 0 | 0 | | JAN-19 |
| 109 | Patoda - Raimoha (GEC-II) | S/C on D/C | 132 | 0 | 0 | 0 | 0 | | | |
| 110 | Sawantwadi - Kudal line (GEC-I) | D/C | 132 | 0 | 0 | 0 | 0 | | | |
| 111 | Vish Wind - Bhenda (GEC-I) | D/C | 132 | 0 | 0 | 0 | 0 | | MAR-21 | DEC-19 |
| 112 | LILO on Kalwa - Vashi at Pawane | D/C | 110 | 1 | | | | | MAR-20 | |
| 113 | LILO on Padghe - Vasai | UG Cable | 110 | 42 | | | | | MAR-19 | |

MEGHALAYA ENERGY CORP. LTD.(MeECL)

| | | | | | | | | | | |
|---|--------------------------------------|-----|-----|----|----|----|----|----|--|--------|
| 1 | Killing (Byrnihat)-EPIP-I | M/C | 132 | 17 | 19 | 19 | 19 | 22 | | MAY-17 |
| 2 | LILO of Agia - Nangal at Mendipathar | D/C | 132 | 5 | 9 | 9 | 9 | 5 | | DEC-15 |

| | | | | | | | | | | |
|---|--|-----|-----|----|-----|-----|-----|----|--|--------|
| 3 | LILO of Mawlai - Cherra at Mawngap. | D/C | 132 | 10 | 16 | 15 | 15 | 5 | | MAR-19 |
| 4 | LILO of NEHU - Khliehriat line at Mustem | D/C | 132 | 1 | 4 | 4 | 4 | 1 | | NOV-15 |
| 5 | LILO of NEIGRIHMS - Khliehriat at Lad Nongkrem | D/C | 132 | 6 | 7 | 7 | 7 | 3 | | DEC-18 |
| 6 | LILO of Rongkhon - Ampati at Praharinagar | D/C | 132 | 20 | 30 | 0 | 0 | 0 | | SEP-19 |
| 7 | Mawngap - Sumer | D/C | 132 | 66 | 102 | 102 | 102 | 66 | | DEC-11 |
| 8 | Nangalbibra - Agia | S/C | 132 | 92 | 316 | 316 | 316 | 92 | | AUG-13 |
| 9 | New Umtru HEP - Norbong (EPIP-II) | D/C | 132 | 1 | 7 | 7 | 7 | 1 | | MAR-17 |

| | | | | | | | | | | |
|----|-----------------------|-----|-----|----|-----|-----|-----|----|--|--------|
| 10 | New Umtru - Umtru HEP | S/C | 132 | 1 | 1 | 1 | 1 | 1 | | MAR-17 |
| 11 | Rongkhon S/S - Ampati | D/C | 132 | 33 | 102 | 102 | 102 | 32 | | DEC-18 |

M. P. POWER GENERATING CORPORATION LIMITED(MPPGCL)

| | | | | | | | | | | |
|---|------------------|-----|-----|--|--|--|--|--|--|--|
| 1 | Sailana - Ratlam | D/C | 220 | | | | | | | |
|---|------------------|-----|-----|--|--|--|--|--|--|--|

M.P. POWER TRANSMISSION CORPORATION LIMITED(MPPTCL)

| | | | | | | | | | | |
|----|--|-----|-----|-----|-----|-----|-----|----|--------|--------|
| 1 | Ashta - Ujjian (GEC-I) | D/C | 400 | 179 | 257 | 136 | 77 | | FEB-20 | MAR-19 |
| 2 | Dada Dhuniwale TPP - Moondi Pooling Point | D/C | 400 | 80 | | | | | | |
| 3 | DBTPS - Vindhyachal PS (Quad) line | D/C | 400 | 0 | | | | | | |
| 4 | Handia - Ashta(2nd stage) | D/C | 400 | 180 | | | | | | |
| 5 | Indore (PGCIL) - Ujjian (GEC-I) | D/C | 400 | 85 | 117 | 116 | 102 | 28 | NOV-19 | MAR-19 |
| 6 | LILO of Bhilai - Seoni at Balaghat / Kirnapur | D/C | 400 | 30 | 10 | 9 | 8 | 3 | MAR-19 | MAR-19 |
| 7 | LILO of Damoh - Bhopal at Sagar | D/C | 400 | 40 | | | | | | |
| 8 | LILO of Indira Sagar - Satpura at Handia | D/C | 400 | 40 | | | | | | |
| 9 | LILO of Indore - Itarsi at Handia | D/C | 400 | 40 | | | | | | |
| 10 | LILO of Khandwa (PGCIL) - Rajgarh at Chhegaon | D/C | 400 | 20 | | | | | | |
| 11 | LILO of Nagda - Rajgarh at Badnawar | D/C | 400 | 40 | 22 | 22 | 19 | 12 | MAR-19 | MAR-19 |
| 12 | LILO of one ckt of Khandwa (PGCIL) - Rajgarh (PGCIL) at Chhegaon | D/C | 400 | 20 | | | | | | |

| | | | | | | | | | | |
|----|--|-----|-----|-----|-----|-----|-----|-----|--------|--------|
| 13 | LILO of one ckt. of Satna (PGCIL) - Bina(PGCIL) at Sagar (GEC-I) | S/C | 400 | 56 | 79 | 77 | 59 | 5 | JAN-20 | MAR-19 |
| 14 | LILO of one ckt of Vindhychal - Satna at Nigrie | D/C | 400 | | | | | | | |
| 15 | MalwaTPP(Stage-II)-Pithampur | D/C | 400 | 284 | 383 | 383 | 381 | 251 | | SEP-18 |
| 16 | Moondi Pooling Point - Handia | D/C | 400 | 240 | | | | | | |
| 17 | Nagda - Mandsaur (GEC-I) | D/C | 400 | 137 | 199 | 157 | 63 | | FEB-20 | MAR-19 |
| 18 | Nagda - Ujjain line (GEC-I) | D/C | 400 | 53 | 149 | 126 | 69 | | FEB-20 | FEB-20 |
| 19 | Pithampur - Badnawar DCDS | D/C | 400 | 140 | 203 | 203 | 203 | 135 | | SEP-18 |
| 20 | Pithampur - Moondi Pooling Point | D/C | 400 | 280 | | | | | | |
| 21 | REVA TPP - Moondi Pooling Point | D/C | 400 | 70 | | | | | | |
| 22 | Shri Singaji TPP - Moondi Pooling Point | D/C | 400 | 40 | | | | | | |
| 23 | Ashta - Shajapur | D/C | 220 | 95 | | | | | | |
| 24 | Badnawar - Kanwan line (GEC-I) | D/C | 220 | 64 | 103 | 97 | 88 | 15 | JUL-19 | MAR-19 |
| 25 | Badod - Nalkheda (GEC) | D/C | 220 | 70 | | | | | | |
| 26 | Badod - Nipaniya line PS | D/C | 220 | 9 | 0 | 0 | 0 | | | MAR-19 |
| 27 | Badod - Susner (GEC-I) | D/C | 220 | 0 | | | | | | |
| 28 | Badwar PS - PGCIL S/s | D/C | 220 | 4 | 4 | 4 | 4 | 0 | | MAR-19 |
| 29 | Betul - Gudgaon (GEC-I) | D/C | 220 | 94 | 158 | 154 | 144 | 57 | JAN-20 | MAR-19 |
| 30 | DCDS Barsitadesh PS - PGCIL S/s | D/C | 220 | 2 | 7 | 7 | 7 | 2 | | DEC-18 |
| 31 | DCDS Ramnagar pahad PS - PGCIL S/s | D/C | 220 | 5 | 13 | 13 | 13 | 5 | | DEC-18 |
| 32 | Julwaniya - Kukshi | D/C | 220 | 160 | 200 | 120 | 34 | | | MAR-20 |
| 33 | Julwaniya - Sendhwa (GEC-I) | D/C | 220 | 71 | 123 | 123 | 123 | 71 | OCT-19 | JAN-19 |
| 34 | Kanwan - Dhar line (GEC-I) | D/C | 220 | 62 | 106 | 96 | 84 | 20 | JUL-19 | JUL-19 |
| 35 | Katni - Damoh | D/C | 220 | 220 | | | | | | |
| 36 | Khandwa - Chhanera line | D/C | 220 | 78 | 0 | 0 | 0 | 78 | | OCT-18 |
| 37 | LILO of 2nd Ckt. Birsinghpur - Amarkantak line at Shahdol S/s | D/C | 220 | 11 | 24 | 24 | 24 | 11 | | APR-18 |

| | | | | | | | | | | |
|----|--|-----|-----|-----|-----|----|----|----|--------|--------|
| 38 | LILO of 2nd Ckt. of Itarsi (MP) - Hoshangabad (PG) at Itarsi (PG) line | D/C | 220 | 1 | 0 | 0 | 0 | 1 | | APR-18 |
| 39 | LILO of Both ckt Badod -Kota - Modak at Suwasara S/s | D/C | 220 | 18 | 16 | 16 | 16 | 18 | JUN-18 | JUN-18 |
| 40 | LILO of both ckt Indore - Pithampur at Indore | D/C | 220 | 8 | | | | | | |
| 41 | LILO of both ckt. Nagda - Neemuch at Mandsaur S/s (GEC-I) | D/C | 220 | 103 | 136 | 87 | 1 | | FEB-20 | FEB-20 |
| 42 | LILO of both ckt Nagda - Ujjain at Ujjain | D/C | 220 | 40 | 37 | 22 | 0 | | | |
| 43 | LILO of both Ckt. of Badnagar- Ratlam At Badnawar 400 kV S/S | D/C | 220 | 24 | 28 | 26 | 23 | | MAR-17 | MAR-20 |
| 44 | LILO of Both ckt. of Badod - Ujjain at Ujjain | D/C | 220 | 80 | 41 | 36 | 13 | | | |
| 45 | LILO of both Ckt. of Indore-II (Jaitpura)-Ujjain line at Indore (PGCIL)765kV S/S | D/C | 220 | 24 | 0 | 0 | 0 | 24 | | JAN-19 |
| 46 | LILO of both ckt of Ratlam - Badnagar at Badnawar | D/C | 220 | 40 | 0 | 0 | 0 | | | |
| 47 | LILO of Handia - Barwaha at Handia | D/C | 220 | 40 | | | | | | |
| 48 | LILO of Indore-II - Ashta at Shankargarh | D/C | 220 | 20 | | | | | | |
| 49 | LILO of Jabalpur - Amarkantak at Gorabazar | D/C | 220 | 4 | 23 | 23 | 21 | | | |
| 50 | LILO of one Ckt of Ashta- Dewas line at 220 kV S/S Chapda S/S | D/C | 220 | 66 | 104 | 49 | 0 | | APR-17 | MAR-20 |
| 51 | LILO of one ckt of Bansagar (Tons) - Satna at Sirmour | D/C | 220 | 2 | | | | | | |
| 52 | LILO of one ckt of Bina - Gwalior at Datia | D/C | 220 | 10 | | | | | | |
| 53 | LILO of one ckt of Bina - Sagar at Bina | D/C | 220 | 10 | | | | | | |
| 54 | LILO of one ckt of Indore - Barwaha at Simrol | D/C | 220 | 13 | | | | | | |
| 55 | LILO of one ckt of Pithampur - Rajgarh (PGCIL) at Dhar | D/C | 220 | 4 | | | | | | |
| 56 | LILO of Ratlam - Badnagar at Badnawar | D/C | 220 | 40 | 0 | 0 | 0 | | | |
| 57 | LILO of Ratlam-Daloda line at Jaora (GEC-I) | D/C | 220 | 7 | 13 | 13 | 13 | 2 | JUL-19 | JUL-19 |
| 58 | LILO of second ckt. Nagda - Neemuch line at Daloda s/s | D/C | 220 | 25 | 35 | 35 | 35 | 10 | DEC-17 | MAR-19 |
| 59 | LILO of second ckt of Auraiya - Malanpur at Mehgaon | D/C | 220 | 6 | | | | | | |

| | | | | | | | | | | |
|----|--|-----|-----|-----|-----|-----|-----|-----|--------|--------|
| 60 | LILO of second ckt of Damoh - Tikamgarh at Damoh | D/C | 220 | 10 | | | | | | |
| 61 | Maheshwar (HEP) - Rajgarh (Dhar) | D/C | 220 | 230 | | | | | | |
| 62 | Mandsaur (Sitamau) - Marut Shakti Pool (GEC-I) | D/C | 220 | 92 | 145 | 126 | 43 | | FEB-20 | JUL-20 |
| 63 | Morena - Malapur | D/C | 220 | 80 | | | | | | |
| 64 | Morena - Sabalgarh with LILO of one ckt. of line at Morena | D/C | 220 | 139 | 290 | 290 | 290 | 139 | JUN-17 | SEP-18 |
| 65 | Morena SP - Morena s/s (ISTS) line (GEC-II) | D/C | 220 | 0 | | | | | | |
| 66 | Neemuch - Ratangarh line (GEC-I) | D/C | 220 | 85 | 144 | 123 | 109 | | JAN-20 | JAN-20 |
| 67 | Pithampur -Depalpur | D/C | 220 | 71 | 130 | 130 | 63 | | JUN-17 | MAR-20 |
| 68 | Pithampur - Gandhinagar | D/C | 220 | 60 | | | | | | |
| 69 | Rajgarh (B) - Nalkheda (GEC) | D/C | 220 | 144 | | | | | | |
| 70 | Rajgarh - Susner (GEC-I) | D/C | 220 | 0 | | | | | | |
| 71 | Sailana - Ratlam switching (GEC-I) | D/C | 220 | 66 | 114 | 114 | 114 | 53 | JUL-19 | JUL-20 |
| 72 | Satna - Chhatarpur (2nd ckt) | S/C | 220 | 160 | 0 | 0 | 0 | 154 | | MAR-19 |
| 73 | Second circuiting of Ratlam - Daloda line (GEC-I) | S/C | 220 | 72 | 0 | 0 | 0 | 68 | JUL-19 | JUL-19 |
| 74 | Shujalpur - Narsinghgarh Line | D/C | 220 | 44 | 144 | 131 | 24 | | JUN-17 | MAR-20 |
| 75 | Ujjain - Dewas | D/C | 220 | 90 | | | | | | |
| 76 | Ujjain - Nalkheda (GEC) | D/C | 220 | 200 | | | | | | |
| 77 | Ujjain - Susner (GEC-I) | D/C | 220 | 0 | | | | | | |
| 78 | 2nd Circuiting of Agar - Susner (GEC-I) | S/C | 132 | 0 | 0 | 0 | 0 | | | |
| 79 | 2nd Circuiting of Ashta- Ichhawar (GEC-I) | S/C | 132 | 0 | 0 | 0 | 0 | | | |
| 80 | 2nd Circuiting of Birsinghpur - Shahdol (GEC-I) | S/C | 132 | 40 | 0 | 0 | 0 | | | MAR-19 |
| 81 | 2nd Circuiting of Mahidpur - Zarda (GEC-I) | S/C | 132 | 0 | 0 | 0 | 0 | | | |
| 82 | 2nd Circuiting of Maihar - Amarpatan (GEC-I) | S/C | 132 | 26 | 0 | 0 | 0 | | | MAR-19 |
| 83 | 2nd Circuiting of Nalkheda - Moman Badodiya (GEC-I) | S/C | 132 | 0 | 0 | 0 | 0 | | | |

| | | | | | | | | | | |
|-----|--|-------|-----|-----|-----|----|---|--|--|--------|
| 84 | 2nd Circuiting of Sabalgarh - Vijaypur (GEC-I) | S/C | 132 | 0 | 0 | 0 | 0 | | | |
| 85 | 2nd Circuiting of Sidhi - Mauganj (GEC-I) | S/C | 132 | 46 | 0 | 0 | 0 | | | MAR-19 |
| 86 | 2nd Circuiting of Susner - Jeerapur (GEC-I) | S/C | 132 | 0 | 0 | 0 | 0 | | | |
| 87 | 2nd Circuiting of Tarana - Makdon (GEC-I) | S/C | 132 | 0 | 0 | 0 | 0 | | | |
| 88 | Agar - Makdon (GEC-I) | D/C | 132 | 0 | 0 | 0 | 0 | | | |
| 89 | Alot - Zarda (GEC-I) | D/C | 132 | 0 | 0 | 0 | 0 | | | |
| 90 | BLA- Gadarwara line | D/C | 132 | 0 | 0 | 0 | 0 | | | |
| 91 | Gudgaon(220) - Gudgaon(132) (GEC-I) | D/C | 132 | 19 | 35 | 1 | 0 | | | MAR-19 |
| 92 | Kanwan (220) - Kanwan (132) (GEC-I) | D/C | 132 | 26 | 43 | 20 | 0 | | | MAR-19 |
| 93 | Kanwan (220) - Teesgaon (GEC-I) | D/C | 132 | 24 | 45 | 34 | 0 | | | MAR-19 |
| 94 | LILO of both circuits of Susner-Jeerapur line at Susner (GEC-I) | 2xD/C | 132 | 0 | 0 | 0 | 0 | | | |
| 95 | LILO of both circuits of Ujjain-Tarana line at Ujjain 400 kV s/s (GEC-I) | 2xD/C | 132 | 0 | 0 | 0 | 0 | | | |
| 96 | LILO of Both ckt Badod - Suwasara at Suwasara S/s | D/C | 132 | | 0 | 0 | 0 | | | |
| 97 | LILO of Both ckt Neemuch - Mandsaur at Mandsaur S/s (GEC-I) | D/C | 132 | 143 | 0 | 0 | 0 | | | MAR-19 |
| 98 | Ratangarh(400)- Ratangarh(132) (GEC-I) | D/C | 132 | 4 | 8 | 0 | 0 | | | MAR-19 |
| 99 | Sailana(400) - Sailana(132) (GEC-I) | D/C | 132 | 37 | 69 | 26 | 0 | | | MAR-19 |
| 100 | Second circuiting of Alot - Sitamau 132 kV line (GEC-I) | S/C | 132 | 40 | 0 | 0 | 0 | | | MAR-19 |
| 101 | Second circuiting of Jhabua - Meghnagar 132 kV line (GEC-I) | S/C | 132 | 26 | 0 | 0 | 0 | | | MAR-19 |
| 102 | Second circuiting of Rajgarh-Jhabua 132 kV line (GEC-I) | S/C | 132 | 48 | 0 | 0 | 0 | | | MAR-19 |
| 103 | Second circuiting of Rajgarh - Petlawad 132 kV line (GEC-I) | S/C | 132 | 54 | 0 | 0 | 0 | | | MAR-19 |
| 104 | Sendhwa (220) - Pansemal (132) (GEC-I) | D/C | 132 | 95 | 165 | 19 | 0 | | | MAR-19 |
| 105 | Sendhwa (220) - Sendhwa (132) (GEC-I) | D/C | 132 | 12 | 16 | 0 | 0 | | | MAR-19 |
| 106 | Susner - Nalkheda (GEC-I) | D/C | 132 | 0 | 0 | 0 | 0 | | | |

ORISSA POWER TRANSMISSION CORPORATION LTD.(OPTCL)

| | | | | | | | | | | |
|----|---|-----------|-----|-----|-----|-----|-----|----|--------|--------|
| 1 | IB - Lapanga | D/C | 400 | 42 | 62 | 62 | 62 | 42 | JUN-13 | SEP-18 |
| 2 | LILO of Sterlite - Meramundali at Lapanga 400 kV s/s | D/C | 400 | 14 | 0 | 0 | 0 | 14 | | OCT-18 |
| 3 | Sterlite - Lapanga line | D/C | 400 | 37 | 0 | 0 | 0 | 37 | | OCT-18 |
| 4 | Bhanjanagar - Aska | D/C | 220 | 56 | 105 | 105 | 105 | 56 | JUN-20 | MAR-19 |
| 5 | Bolangir - Kesinga | D/C | 220 | 160 | 322 | 302 | 275 | 2 | JAN-15 | MAR-19 |
| 6 | Cuttack (OPTCL) - Pratapsasan | D/C | 220 | 96 | 172 | 54 | 3 | 0 | | DEC-19 |
| 7 | Jayanagar (OPTCL) - Jayanagar (PGCIL) | D/C | 220 | 17 | 37 | 37 | 37 | 17 | | SEP-18 |
| 8 | Katapalli-Kiakata | D/C | 220 | 250 | 418 | 13 | 0 | | JAN-20 | JAN-20 |
| 9 | Kesinga - Baliguda | D/C | 220 | 200 | 376 | 296 | 215 | | JUN-17 | JUN-19 |
| 10 | Keunjhar - Keunjhar PG | D/C | 220 | 15 | 31 | 31 | 31 | 15 | SEP-17 | SEP-18 |
| 11 | LILO of Balimela-Malkangiri at Gobindpalli | S/C + D/C | 220 | 99 | 146 | 70 | 24 | 12 | JAN-20 | JAN-20 |
| 12 | LILO of Bhanjanagar - Meramundali at Narasinghpur | D/C | 220 | 10 | 21 | 21 | 21 | 10 | | AUG-18 |
| 13 | LILO of Meramundali - Duburi Ckt-I at Goda | D/C | 220 | 10 | 24 | 24 | 24 | 9 | MAR-17 | MAR-19 |
| 14 | LILO of one ckt Indravati - Theruvali at Kashipur | D/C | 220 | 7 | 13 | 13 | 13 | 7 | DEC-16 | FEB-19 |
| 15 | LILO of one Ckt. of Bhanjanagar - Meramundali at Daspalla | D/C | 220 | 60 | 113 | 0 | 0 | | JAN-20 | JAN-20 |
| 16 | LILO of one Ckt. of Budhipadar-Basundhara at Lephripa s/s | D/C | 220 | 10 | 19 | 0 | 0 | | MAY-19 | MAY-19 |
| 17 | LILO of one ckt of Indravati - Theruvali line at Jaypatna | D/C | 220 | 32 | 66 | 49 | 20 | 0 | FEB-18 | MAR-19 |
| 18 | LILO of one ckt. of Rengali-Barkote at Deogarh | D/C | 220 | 25 | 50 | 15 | 9 | | MAY-19 | MAY-19 |
| 19 | Malkangiri - Kalimela | S/C | 220 | 67 | 128 | 128 | 128 | 0 | FEB-18 | MAR-19 |
| 20 | Pandiabili PGCIL - Pratapasasan line | D/C | 220 | 58 | 107 | 90 | 76 | 0 | MAR-17 | MAR-19 |
| 21 | LILO of Aska - Bhanjanagar at Aska line | S/C | 132 | 12 | 0 | 0 | 0 | | MAR-18 | |

POWER AND ELECTRICITY DEPARTMENT, MIZORAM(PEDMIZO)

| | | | | | | | | | | |
|---|--|-----|-----|-----|-----|-----|-----|----|--|--------|
| 1 | 2nd evacuation line : Tuirial HEP to Sihhmui via Bawktlang | S/C | 132 | 105 | | | | | | |
| 2 | Bairabi to W.Phaileng via Mamit | D/C | 132 | 74 | 0 | 0 | 0 | | | |
| 3 | Bawktlang (Kolasib) S/S - Sihhmui S/S | D/C | 132 | 47 | 135 | 135 | 135 | 47 | | DEC-16 |
| 4 | LILO of 2nd ckt of Tuirial-Aizwal at Kolasib | D/C | 132 | 105 | 0 | 0 | 0 | | | |
| 5 | LILO of Zemabawk - W.Phaileng at Sihhmui | S/C | 132 | 5 | 0 | 0 | 0 | 0 | | DEC-13 |
| 6 | Luangmual to Sihhmui | D/C | 132 | 16 | | | | | | |
| 7 | Melriat to Khumtung | D/C | 132 | 25 | | | | | | |
| 8 | Sihhmui s/s to Airport road Sihhmui(to re-align existing W.Phaileng line | S/C | 132 | 11 | | | | | | |
| 9 | Tuirial HEP - Bawktlang (Kolasib) S/S | S/C | 132 | 42 | 85 | 85 | 85 | 42 | | FEB-17 |

POWER TRANSMISSION CORP. OF UTTARAKHAND LTD.(PTCUL)

| | | | | | | | | | | |
|---|---|-----|-----|-----|---|---|---|---|--|--------|
| 1 | Kuwari Pass (Pipalkoti)-Karanprayag - Srinagar | D/C | 400 | 184 | 0 | 0 | 0 | 0 | | SEP-19 |
| 2 | LILO of Loharinagpala - Koteshwar at Pala - Maneri | D/C | 400 | 10 | 0 | 0 | 0 | 0 | | |
| 3 | LILO of Vishnu Prayag - Muzaffarnagar at Tapovan Vishnugarh HEP | D/C | 400 | 2 | 0 | 0 | 0 | | | |
| 4 | Loharinagpala-Koteshwar line | D/C | 400 | 180 | 0 | 0 | 0 | 0 | | |
| 5 | Srinagar - Kashipur | D/C | 400 | 304 | 0 | 0 | 0 | 0 | | SEP-20 |
| 6 | Tapovan Vishnugadh - Kunwari Pass (Pipalkoti) | D/C | 400 | 36 | 0 | 0 | 0 | | | DEC-19 |

| | | | | | | | | | | |
|----|--|-----|-----|-----|-----|----|---|---|--|--------|
| 7 | Vishnugad - Kuwari Pass (Pipalkoti) | D/C | 400 | 40 | 62 | 0 | 0 | 0 | | DEC-18 |
| 8 | Almora-Pithoragarh | D/C | 220 | 146 | 0 | 0 | 0 | 0 | | DEC-20 |
| 9 | Arakot -Mori and LILO of Arakot -Mori at Hanol Tuni | D/C | 220 | 94 | 0 | 0 | 0 | 0 | | MAR-20 |
| 10 | Devsari-Karanprayag | D/C | 220 | 52 | 0 | 0 | 0 | 0 | | NOV-17 |
| 11 | Jakhol -Sankri -Mori and LILO of Jakhol -Sankri -Mori at Natwar Mori | D/C | 220 | 76 | 0 | 0 | 0 | 0 | | MAR-18 |
| 12 | Joshimath - Kunwari Pass (Pipalkoti) | D/C | 220 | 40 | 0 | 0 | 0 | | | DEC-20 |
| 13 | Lakhwar- Dehradun | D/C | 220 | 60 | 0 | 0 | 0 | | | DEC-20 |
| 14 | Lata Tapovan- Joshimath | D/C | 220 | 24 | 36 | 0 | 0 | 0 | | DEC-17 |
| 15 | LILO of Baramwari - Srinagar at Singoli Bhatwari | D/C | 220 | 5 | 260 | 70 | 0 | 0 | | MAR-19 |
| 16 | LILO of Kashipur - Pantnagar line at Jaffarpur | D/C | 220 | 12 | 0 | 0 | 0 | | | SEP-19 |

| | | | | | | | | | | |
|----|---|-----|-----|-----|-----|----|----|----|--------|--------|
| 17 | LILO of Lakhwar- Dehradun at Vyasi | D/C | 220 | 16 | 0 | 0 | 0 | | DEC-18 | |
| 18 | LILO of Mori - Dehradun line at Nogaon | D/C | 220 | 10 | 0 | 0 | 0 | | | MAR-18 |
| 19 | LILO of Nandprayag -Karanprayag at Langrasu | D/C | 220 | 16 | 0 | 0 | 0 | 0 | | NOV-20 |
| 20 | LILO of Rishikesh-Dehradun at Harrawala | D/C | 220 | 1 | 1 | 1 | 1 | 1 | | AUG-18 |
| 21 | LILO of SIDCUL Puhana at Pirankaliya (Imlikhera) | D/C | 220 | 11 | 21 | 21 | 21 | 11 | | SEP-18 |
| 22 | LILO of Vyasi HEP - Dehradun at Dehradun (PG) S/S | D/C | 220 | 70 | 0 | 0 | 0 | 0 | | DEC-18 |
| 23 | Mori -Dehradun | D/C | 220 | 200 | 0 | 0 | 0 | 0 | | MAR-20 |
| 24 | Naitwar Mori HEP - Mori SS | D/C | 220 | 0 | 0 | 0 | 0 | 0 | | |
| 25 | Rudrapur(Brahmwani) - Ghansali-Srinagar line | D/C | 220 | 182 | 260 | 70 | 0 | 0 | | MAR-19 |

PUNJAB STATE TRANSMISSION CORPORATION LIMITED(PSTC)

| | | | | | | | | | | |
|---|--|-------|-----|-----|-----|-----|-----|-----|--------|--------|
| 1 | LILO of both ckts. Rajpura Thermal s/s to Nakodar s/s at Doraha | 2xD/C | 400 | 22 | | | | | MAR-18 | |
| 2 | LILO of both lines Rajpura s/s- Lalru s/s at Mohali | D/C | 400 | 14 | | | | | MAR-18 | |
| 3 | Goindwal Sahib - Bottianwala | D/C | 220 | 129 | 203 | 203 | 203 | 129 | | SEP-18 |
| 4 | LILO of 1ckt RSP - Sarna at Shahpur Kandi PH-I and PH-II | D/C | 220 | 18 | 0 | 0 | 0 | | | |
| 5 | LILO of 2nd Ckt. of PGCIL Jalandhar - Kotla Jangan (nakodar) line at Kartarpur | D/C | 220 | 4 | 4 | 2 | 0 | 0 | OCT-18 | MAR-19 |

| | | | | | | | | | | |
|----|---|------------|-----|-----|-----|-----|-----|-----|--------|--------|
| 6 | LILO of both ckts. Jamalpur s/s Dhandari Kalan-I s/s at Sherpur (Focal Point) | D/C | 220 | 26 | | | | | MAR-18 | |
| 7 | LILO of one ckt. of 220KV Humbran - Ferozpur Road (Ludhiana) at 220KV Ladawal | D/C | 220 | 25 | 44 | 44 | 43 | 24 | DEC-16 | DEC-18 |
| 8 | LILO ofs - Jagraon at Ajital | D/C | 220 | 6 | 10 | 7 | 3 | 0 | SEP-18 | MAR-19 |
| 9 | Makhu - Algaon | D/C | 220 | 101 | 159 | 158 | 156 | 97 | | MAR-19 |
| 10 | Makhu - Rashiana | D/C | 220 | 92 | 148 | 148 | 148 | 88 | | JAN-19 |
| 11 | Makhu - Taran Tarn | D/C | 220 | 60 | | | | | | |
| 12 | Malout - Abohar | D/C | 220 | 30 | 102 | 101 | 90 | 12 | | JAN-19 |
| 13 | Moga - Mehal Kalan | D/C | 220 | 105 | 170 | 170 | 170 | 105 | | AUG-18 |
| 14 | Nakodar - Ladhowal | D/C | 220 | 67 | 127 | 122 | 120 | 58 | | MAR-19 |
| 15 | Rajpura - Devigarh | D/C | 220 | 74 | 117 | 117 | 117 | 74 | | SEP-18 |
| 16 | Sarana- Kotli Surat Malli line | S/C on D/C | 220 | 62 | 185 | 70 | 0 | 0 | | |
| 17 | Shahpur Kandi PH-I - Shahpur Kandi PH-II | D/C | 220 | 10 | 0 | 0 | 0 | | | MAR-20 |

RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED(RVPL)

| | | | | | | | | | | |
|---|-----------------------------|-----|-----|-----|-----|-----|-----|-----|--------|--------|
| 1 | Akal (1)- Jaisalmer -2 | D/C | 400 | 50 | 0 | 0 | 0 | 0 | | MAR-19 |
| 2 | Akal -Jodhpur (New) | D/C | 400 | 447 | 620 | 620 | 620 | 447 | | AUG-18 |
| 3 | Anta-Chhabra TPS | S/C | 400 | 100 | 212 | 212 | 212 | 100 | JUL-18 | JUL-18 |
| 4 | Anta -Kota (PG) (Extension) | D/C | 400 | 45 | 135 | 135 | 135 | 45 | | AUG-18 |
| 5 | Barmer-Bhinmal (PG) | D/C | 400 | 280 | 399 | 398 | 398 | 285 | | JAN-19 |
| 6 | Chittorgarh-Bhilwara | D/C | 400 | 100 | 135 | 135 | 135 | 100 | | JUL-18 |

| | | | | | | | | | | |
|----|---|-----|-----|-----|-----|-----|-----|-----|--------|--------|
| 7 | Jaisalmer-2 - Akal line | S/C | 400 | 100 | 0 | 0 | 0 | 0 | | MAR-19 |
| 8 | Jaisalmer -2 -Barmer | D/C | 400 | 260 | 332 | 332 | 332 | 233 | | JAN-19 |
| 9 | LILO of Chabra TPS -Dahra at Anta (Ckt. -II) | D/C | 400 | 1 | 5 | 5 | 5 | 1 | | AUG-18 |
| 10 | LILO of Jodhpur -Merta at Pooling station Badla | D/C | 400 | 405 | 557 | 557 | 557 | 405 | | DEC-18 |
| 11 | LILO of one circuit of Akal - Jodhpur (new) line at Jaisalmer-2 (GEC-I) | D/C | 400 | 20 | 0 | 0 | 0 | 0 | | MAR-19 |
| 12 | Phagi (Jaipur South) - Ajmer Ckt-II | D/C | 400 | 106 | 0 | 0 | 0 | 106 | | MAY-18 |
| 13 | Ramgarh -Bhadla | D/C | 400 | 320 | 446 | 437 | 434 | 241 | | MAR-19 |
| 14 | Suratgarh TPS - Babai (Jhunjhunu) | D/C | 400 | 480 | 676 | 676 | 676 | 448 | JAN-13 | JAN-19 |
| 15 | Ajmer (400 kV) - Bherunda (TK) | D/C | 220 | 100 | 170 | 170 | 170 | 100 | | OCT-18 |
| 16 | Akal- Jaisalmer-2 line (GEC-I) | D/C | 220 | 150 | 0 | 0 | 0 | 0 | | |
| 17 | Badisid-Bap | D/C | 220 | 30 | 0 | 0 | 0 | 0 | | MAR-17 |
| 18 | Dhod-Danta Ramgarh | S/C | 220 | 31 | 109 | 109 | 109 | 31 | | DEC-18 |
| 19 | Gajner - Chhatargarh line (GEC-I) | D/C | 220 | 200 | 262 | 6 | 0 | 0 | | JUL-19 |
| 20 | Jodhpur (400 kV GSS) - Banar | D/C | 220 | 21 | 39 | 35 | 33 | 21 | OCT-12 | MAR-19 |
| 21 | Jodhpur CHB - Soorsagar | D/C | 220 | 16 | 32 | 32 | 19 | 2 | | JAN-19 |
| 22 | Jodhpur (New) - Barli (TK) | D/C | 220 | 90 | 158 | 158 | 158 | 90 | APR-10 | AUG-18 |

| | | | | | | | | | | |
|----|--|-----|-----|-----|-----|-----|-----|----|--------|--------|
| 23 | Jodhpur - NPH Jodhpur | D/C | 220 | 12 | 18 | 11 | 0 | 0 | | MAR-19 |
| 24 | Kunda ki dhani-Purana Ghat (upgradation) | D/C | 220 | 14 | 0 | 0 | 0 | 0 | | |
| 25 | LILO of 2nd Ckt Sikar (RVPN), Ratnagarh at Sikar | D/C | 220 | 6 | 0 | 0 | 0 | 0 | | MAR-17 |
| 26 | LILO of Chandan- Pokaran at Pokaran | D/C | 220 | 20 | 0 | 0 | 0 | 0 | | MAR-20 |
| 27 | LILO of Existing 220 kV Ajmer - KSG at at 400 kV GSS Ajmer | D/C | 220 | 11 | 0 | 0 | 0 | 11 | | SEP-18 |
| 28 | LILO of Kolayat -Bajju at Kolayat | D/C | 220 | 20 | 0 | 0 | 0 | 0 | | MAR-20 |
| 29 | LILO of one ckt. of STPS - Ratangarh at Halasar | D/C | 220 | 7 | 0 | 0 | 0 | 7 | | SEP-18 |
| 30 | LILO of PS 1- Bajju at PS 1/Bajju | D/C | 220 | 20 | 0 | 0 | 0 | 0 | | MAR-20 |
| 31 | Mansarovar - Chambal (Cable System) | D/C | 220 | 5 | 0 | 0 | 0 | 0 | | |
| 32 | PS 1 /Bajju -Bhadla | D/C | 220 | 68 | 107 | 107 | 107 | 68 | | SEP-18 |
| 33 | Sirohi-Pindwara | S/C | 220 | 23 | 80 | 80 | 79 | 20 | | JAN-19 |
| 34 | Soorpora - Banar line | D/C | 220 | 21 | 39 | 35 | 33 | 21 | AUG-11 | MAR-19 |
| 35 | Chhatargarh - Loonkarsar (GEC-I) | D/C | 132 | 144 | 0 | 0 | 0 | 0 | | |
| 36 | Dahanu - Degchu GSS | D/C | 132 | | 0 | 0 | 0 | 0 | | |

SIKKIM POWER DEVELOPMENT CORPORATION LTD.(SIKKIM)

| | | | | | | | | | | |
|---|--|-----|-----|----|----|----|----|----|--|--------|
| 1 | LILO of Teesta III - Rangpo 400 kv line at Dikchu (Interim connectivity) | D/C | 400 | 1 | 2 | 2 | 12 | 1 | | FEB-17 |
| 2 | Legship - New Malli | D/C | 220 | 20 | 35 | 35 | 35 | 20 | | JUN-18 |
| 3 | Dikchu HEP - Dikchu Pool | D/C | 132 | | 0 | 0 | 0 | | | |

TAMILNADU TRANSMISSION CORPORATION LTD.(TANTRANSCO)

| | | | | | | | | | | |
|---|---|-----|-----|-----|-----|-----|-----|-----|--------|--------|
| 1 | Ariyalur - Thiruvalem PGCIL | D/C | 765 | 350 | 500 | 496 | 496 | 311 | | MAR-19 |
| 2 | North Chennai 765 KV PS - Ariyalur 765 KV s/s | D/C | 765 | 380 | 790 | 497 | 236 | | APR-19 | SEP-19 |

| | | | | | | | | | | |
|----|---|-------|-----|-----|-----|----|----|----|--------|--------|
| 3 | Uppur SCTPP - Virudhunagar | D/C | 765 | 204 | 0 | 0 | 0 | | MAR-21 | |
| 4 | Virudhnagar - Coimbatore | D/C | 765 | 498 | 0 | 0 | 0 | | MAR-21 | |
| 5 | Common point A of Thervaikandigai - Manali (8a) | D/C | 400 | 54 | 82 | 82 | 82 | 54 | SEP-17 | JUL-17 |
| 6 | Ennore SEZ - North Chennai Pooling Station | D/C | 400 | 24 | 108 | 0 | 0 | 0 | SEP-18 | MAR-19 |
| 7 | ETPS exp.- Ennore SEZ | D/C | 400 | 24 | 108 | 0 | 0 | | APR-19 | |
| 8 | ETPS exp. - North Chennai Pooling Station | D/C | 400 | 24 | 108 | 0 | 0 | | SEP-18 | MAR-19 |
| 9 | ETPS to Tondiarpet point ATS | D/C | 400 | 18 | 108 | 0 | 0 | | SEP-17 | MAR-19 |
| 10 | Kayathar - Thennamapatti | D/C | 400 | 48 | 76 | 74 | 69 | 8 | | MAR-19 |
| 11 | LILO of Jaipur - Nirmal at Sundilla LI (Ckt.-II) | D/C | 400 | 28 | 0 | 0 | 0 | 28 | | AUG-18 |
| 12 | LILO of Karaikudi - Pugalur feeder-I at Vellalaviduthi | D/C | 400 | 190 | 0 | 0 | 0 | | | MAY-19 |
| 13 | LILO of one ckt of Thappagundu - Anaikadavu 400 line at Udumalpet (PGCIL) S/S | D/C | 400 | 40 | 60 | 60 | 48 | 4 | | JAN-19 |
| 14 | LILO of Pugalur - Kalivanthapattu line at Ariyalur 765 KV s/s | 2xD/C | 400 | 80 | 15 | 15 | 15 | 7 | APR-17 | MAR-19 |
| 15 | LILO of Sunguvarchatram - Alamathy at Vellavedu (Guindy) | D/C | 400 | 16 | 43 | 34 | 18 | | | MAR-19 |
| 16 | Manali - Korattur | D/C | 400 | 6 | 19 | 19 | 19 | 6 | APR-14 | SEP-18 |
| 17 | Manali - Pulianthoppe | D/C | 400 | 9 | 0 | 0 | 0 | | | MAY-19 |
| 18 | Manali - Pulianthoppe S/S | S/C | 400 | 40 | 0 | 0 | 0 | | | MAY-19 |
| 19 | Manjakuppam - Korattur | D/C | 400 | 22 | 0 | 0 | 0 | | APR-17 | APR-20 |
| 20 | NCTPS - Alamathy Common Point - B (8b1) | D/C | 400 | 4 | 0 | 0 | 0 | 4 | | JUL-17 |
| 21 | NCTPS Stage-II to Pulianthoppe Rearranging of North Chennai Pooling station to Pulianthoppe | D/C | 400 | 44 | 0 | 0 | 0 | | SEP-17 | MAR-18 |

| | | | | | | | | | | |
|----|--|---------------|-----|-----|-----|-----|-----|-----|--------|--------|
| 22 | Rasipalayam - Dharmapuri (Palavadi) | D/C | 400 | 390 | 564 | 503 | 451 | 84 | JUN-17 | MAR-19 |
| 23 | Sholinganallur 400 kV S/S (Perumbakkam) - Guindy 400 kV S/S | D/C | 400 | 40 | 45 | 15 | 5 | | | MAR-19 |
| 24 | Sholinganallur - Guindy | D/C | 400 | 12 | 0 | 0 | 0 | | | MAR-20 |
| 25 | Thennampatty - SEPC IPP | D/C | 400 | 100 | 0 | 0 | 0 | | DEC-18 | |
| 26 | Thervaikandigai - Korattur | D/C | 400 | 5 | 9 | 9 | 9 | | APR-15 | OCT-17 |
| 27 | Thervaikandikai - Korattur | D/C | 400 | 74 | 104 | 94 | 72 | 8 | APR-15 | MAR-19 |
| 28 | Tondiarpet point Puleanthope (Manali & NCTPS stage-II) (UG Cable) | D/C | 400 | 21 | 0 | 0 | 0 | | SEP-17 | MAR-18 |
| 29 | Vellavedu - Guindy 400 kV S/S (U/G Cable) | D/C | 400 | 40 | 0 | 0 | 0 | | | MAR-20 |
| 30 | Virudhnagar - Kamuthi | D/C | 400 | 114 | 0 | 0 | 0 | | MAR-21 | |
| 31 | Virudhnagar - Kayathar | D/C | 400 | 158 | 0 | 0 | 0 | | MAR-21 | |
| 32 | Virudhnagar - Thappagundu | D/C | 400 | 160 | 0 | 0 | 0 | | MAR-21 | |
| 33 | Arasur - Gobi | S/C | 230 | 48 | 190 | 190 | 190 | 48 | DEC-16 | MAY-18 |
| 34 | Basin Bridge - TNEB HQ (UG Cable) | S/C | 230 | 23 | 0 | 0 | 0 | 0 | | MAR-19 |
| 35 | Checkanurani - Sembatty feeder | S/C on D/C | 230 | 26 | 94 | 91 | 2 | 1 | SEP-18 | MAR-19 |
| 36 | CMRL Central 230 kV SS to Pulianthope 400 kV SS (UG Cable) | S/C | 230 | 3 | 0 | 0 | 0 | | SEP-17 | MAR-19 |
| 37 | CMRL Central Jail to proposed Mambalam 230kV GIS SS (UG Cable) | S/C | 230 | 9 | 0 | 0 | 0 | | SEP-17 | MAR-19 |
| 38 | Dharmapuri (Palavadi) - Udanapally 230 kV SS | D/C | 230 | 114 | 247 | 227 | 209 | 20 | MAR-19 | DEC-18 |
| 39 | Kamudhi s/s - Tiruchulis/s (Muthuramlingapuram) - Ckt-II | D/C | 230 | 69 | 229 | 229 | 229 | 55 | | MAR-19 |
| 40 | Karaikudy - Sembatty | S/C | 230 | 136 | 559 | 559 | 559 | 136 | DEC-11 | MAY-18 |
| 41 | Koyambedu 230kV AIS - Guindy 230 kV GIS | S/C | 230 | 8 | 0 | 0 | 0 | 8 | | MAY-18 |
| 42 | LILO in 230 kV Othakalmandapam - Palladam at the proposed Edavarapalayam 400 kV SS | D/C | 230 | 20 | 32 | 9 | 0 | | SEP-18 | MAR-19 |
| 43 | LILO in 230 kV Othakalmandapam - Ponnapuram at the proposed Edavarapalayam 400 kV SS | D/C | 230 | 50 | 43 | 0 | 0 | | SEP-18 | MAR-19 |

| | | | | | | | | | | |
|----|--|------------|-----|-----|-----|-----|-----|----|--------|--------|
| 44 | LILO in the existing 230 kV Neyveli TS-I Tiruvannamalai at Sankarapuram 230 kV SS | D/C | 230 | 92 | 137 | 90 | 0 | | SEP-18 | NOV-19 |
| 45 | LILO in the existing 230 kV Pasumalai - Alagarkoil at the proposed Samayanallur 230 kV SS | D/C | 230 | 12 | 11 | 0 | 0 | | SEP-18 | MAR-19 |
| 46 | LILO in the existing 230 kV Shoolagiri - Karimangalam at the proposed Uddanapally 230kV SS | D/C | 230 | 30 | 0 | 0 | 3 | | SEP-18 | |
| 47 | LILO in the existing Dharmapuri (Palavadi) 400 kV SS to the proposed Uddanapally 230 kV SS | D/C | 230 | 136 | 247 | 228 | 213 | 25 | SEP-18 | JAN-19 |
| 48 | LILO of Dharmapuri (Palavadi) 400 kV SS to the proposed Tirupattur 230 kV SS | S/C on D/C | 230 | 75 | 299 | 164 | 27 | | SEP-18 | JUN-19 |
| 49 | LILO of existing 230 kV Shoolagiri - Vinnamangalam line at the proposed Tirupattur 230 kV SS | D/C | 230 | 24 | 24 | 21 | 10 | | SEP-18 | JAN-19 |
| 50 | LILO of Sriperumbudur-Kadapperi at Porur 230KV SS (UG) Kadapperi to Porur (OH+UG) | D/C | 230 | 28 | 0 | 0 | 0 | | MAR-18 | MAR-19 |
| 51 | LILO of Tonidapet - Mylapore at TNEB HQ (UG Cable) | D/C | 230 | 1 | 0 | 0 | 0 | 0 | | DEC-18 |
| 52 | LILO the existing 230 kV Alundur - Thanjavur at the proposed Thuvankudy | M/C | 230 | 80 | 64 | 49 | 21 | | SEP-18 | MAR-19 |
| 53 | LILO the existing 230 kV P.P Nallur - Thanjavur at proposed Narimanam 230 kV SS | D/C | 230 | 30 | 0 | 0 | 0 | | SEP-18 | MAR-19 |
| 54 | LILO the existing 230 kV P.P.Nallur - Thiruvarur at the proposed Narimanam 230 kV SS | D/C | 230 | 31 | 0 | 0 | 0 | | SEP-18 | MAR-19 |
| 55 | Neyveli 230/110 kV s/s - Eachangadu 230kV Feeder | S/C | 230 | 1 | 0 | 0 | 0 | 1 | | OCT-18 |
| 56 | Neyveli 230/110 kV SS to the existing Thiruvannamalai and Cuddalore feeders. | D/C | 230 | 18 | 14 | 14 | 14 | 3 | SEP-18 | DEC-18 |
| 57 | Neyveli - TS-II to the proposed Neyveli 230/110 kV SS | D/C | 230 | 2 | 17 | 16 | 9 | 0 | SEP-18 | DEC-18 |
| 58 | NNTPS - Neyveli 230/110kV s/s | D/C | 230 | 2 | 4 | 4 | 4 | 2 | SEP-18 | OCT-18 |

| | | | | | | | | | | |
|----|---|------------|-----|-----|-----|-----|-----|-----|--------|--------|
| 59 | Palladam - Ingur | S/C on D/C | 230 | 62 | 249 | 239 | 209 | 41 | APR-13 | MAR-19 |
| 60 | Sholinganallur - KITS | D/C | 230 | 24 | 50 | 47 | 44 | 21 | | DEC-18 |
| 61 | Sriperumbudur -Korattur (Changing of conductor) | S/C | 230 | 20 | 70 | 0 | 0 | 12 | SEP-06 | MAY-20 |
| 62 | Ulundurpet 230 kV SS to the proposed Sankarapuram 230 kV SS | S/C on D/C | 230 | 60 | 236 | 12 | 0 | | SEP-18 | NOV-19 |
| 63 | Vellalavidhuthi 400 kV SS to Nemmeli Thippayakudy 230 kV SS | S/C | 230 | 45 | 93 | 30 | 9 | | SEP-18 | NOV-19 |
| 64 | Vellalaviduthi 400 kV SS to Mondipatti 230 kV SS | S/C on D/C | 230 | 90 | 354 | 173 | 65 | | SEP-18 | NOV-19 |
| 65 | Vellalaviduthi 400 kV SS to Thuvakudy 230 kV SS | S/C on D/C | 230 | 140 | 125 | 43 | 12 | | SEP-18 | NOV-19 |
| 66 | Vellalaviduthi to the existing Pudukottaai 230 kV SS | S/C on D/C | 230 | 55 | 84 | 27 | 9 | | SEP-18 | NOV-19 |
| 67 | Villupuram - Ulundurpet | S/C | 230 | 55 | 183 | 181 | 124 | 20 | MAR-12 | SEP-18 |
| 68 | Basin Bride - Pulianthope (UG Cable) | S/C | 220 | 2 | 0 | 0 | 0 | | | MAR-19 |
| 69 | Common Point (from Karamadai) - Thudialur (2nd Circuit) | S/C | 220 | 20 | 68 | 68 | 68 | 39 | AUG-15 | MAR-17 |
| 70 | Cuddalore - Veerapuram (SP Koil) Via Neyveli. | D/C | 220 | 348 | 705 | 698 | 698 | 348 | SEP-16 | DEC-18 |
| 71 | Guindy - Porur GIS (Cable) | S/C | 220 | 8 | 0 | 0 | 0 | 8 | | JUL-18 |
| 72 | Guindy - R.A.Puram S/S | S/C | 220 | 8 | 0 | 0 | 0 | | | MAR-19 |
| 73 | Ingur - Arasur (PGCIL) | S/C | 220 | 54 | 229 | 185 | 166 | 28 | SEP-16 | DEC-18 |
| 74 | Kavanoor - Karaikudi (Existing) | D/C | 220 | 170 | 326 | 326 | 326 | 168 | MAR-15 | FEB-19 |
| 75 | Kayathar - Tuticorin | D/C | 220 | 113 | 230 | 230 | 230 | 113 | DEC-16 | JUL-18 |
| 76 | Kilpauk - CMRL Central Jail | S/C | 220 | 10 | 0 | 0 | 0 | | | JUL-20 |

| | | | | | | | | | | |
|----|--|------------|-----|----|-----|-----|-----|----|--------|--------|
| 77 | LILO of Existing Paramathi - Alundur at Valayapatty | D/C | 220 | 60 | 116 | 110 | 110 | 44 | | MAR-19 |
| 78 | LILO of Myvady - Pugalur at Kurukathi | D/C | 220 | 62 | 124 | 124 | 124 | 62 | | SEP-18 |
| 79 | LILO of Shoolagiri - Karimanagalam at Uddanapalli | D/C | 220 | 1 | 0 | 0 | 0 | 1 | | JUL-18 |
| 80 | LILO of the existing 230 kV Ingur - Kurukathi - Palladam feeder at sanctioned Rasipalavam 400 kV S/S | D/C | 220 | 50 | 61 | 7 | 0 | | | MAR-19 |
| 81 | LILO of the existing 230 kV Myvady - Kurukathi - Pugalur feeder at sanctioned Rasipalavam 400 kV SS | D/C | 220 | 40 | 93 | 49 | 15 | | | MAR-19 |
| 82 | Ottiyambakkam - Kits S/s | D/C | 220 | 24 | 50 | 47 | 44 | 21 | | MAY-19 |
| 83 | Ottiyambakkam - Omega | D/C | 220 | 70 | 150 | 147 | 143 | 32 | APR-14 | MAR-19 |
| 84 | Shoolagiri - Hosur S/s | D/C | 220 | 60 | 94 | 94 | 89 | 38 | | DEC-18 |
| 85 | Veeranam-Tirunelveli (PG)(GEC-I) | S/C on D/C | 220 | 31 | 0 | 0 | 0 | 31 | | JUL-18 |

TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED(APTR)

| | | | | | | | | | | |
|----|--|-----|-----|-----|-----|-----|-----|-----|--------|--------|
| 1 | Chilakaluripeta (PG) to Chilakaluripeta (AP) | D/C | 400 | 64 | 0 | 0 | 0 | | AUG-19 | AUG-20 |
| 2 | Elluru-Gudivada (Q) | D/C | 400 | 160 | 0 | 0 | 0 | | AUG-19 | AUG-20 |
| 3 | Gani/ Panyam - Kurnool (GEC-II) | D/C | 400 | 33 | 50 | 50 | 50 | 33 | | JAN-17 |
| 4 | Gudivada-Chilakaluripeeta (Q) | D/C | 400 | 206 | 0 | 0 | 0 | | AUG-19 | AUG-20 |
| 5 | Hindupur - Uravakonda | D/C | 400 | 253 | 350 | 350 | 350 | 252 | OCT-17 | DEC-18 |
| 6 | Jammalamdugu-Gani (QM) | D/C | 400 | 240 | 0 | 0 | 0 | | AUG-19 | MAR-19 |
| 7 | Jammalamdugu-Mylavaram QM | D/C | 400 | 2 | 0 | 0 | 0 | | AUG-18 | MAR-20 |
| 8 | Kalpaka - Maradam line | D/C | 400 | 230 | | 0 | 0 | 230 | | APR-18 |
| 9 | LILO of 400kV Kalpaka-Vemagiri at Kallpaka | D/C | 400 | 40 | 0 | 0 | 0 | | AUG-20 | AUG-20 |
| 10 | LILO of 400kV VTS-Sattenapalli at CRDA Amaravathi SS-I | D/C | 400 | 40 | 0 | 0 | 0 | | AUG-20 | MAR-20 |

| | | | | | | | | | | |
|----|--|-----|-----|-----|-----|-----|-----|-----|--------|--------|
| 11 | LILO of 400kV VTS-Sattenapalli at CRDA Amaravathi SS-II | D/C | 400 | 40 | 0 | 0 | 0 | | AUG-21 | AUG-21 |
| 12 | LILO of chittoor APGENCO Krishnapatnam Rachagunneri SS | D/C | 400 | 180 | 187 | 132 | 96 | | AUG-18 | MAY-19 |
| 13 | LILO of existing VTS-Sattenapalli at oroposed Inavolu/Thullurs SS | D/C | 400 | 20 | 0 | 0 | 0 | | AUG-18 | MAR-20 |
| 14 | LILO of Hindupur - Kadapa (Cuddapah) at NP Kunta PS (GEC-II) | D/C | 400 | 18 | | | | | | |
| 15 | LILO of Kadapa (Cuddapah) - Kolar S/C line at NP Kunta PS (GEC-II) | D/C | 400 | 14 | | | | | | |
| 16 | LILO of Uravakonda-Jammalamadugu to the proposed at Talaricheruvu | D/C | 400 | 2 | 6 | 6 | 6 | 2 | AUG-18 | DEC-18 |
| 17 | LILO of Vemagiri-I Sattenpali at Eluru | D/C | 400 | 40 | 0 | 0 | 0 | | AUG-18 | AUG-20 |
| 18 | MAilavaram - Kondapura (Jammalamadugu) (GEC-II) | D/C | 400 | 0 | 0 | 0 | 0 | | | DEC-19 |
| 19 | Narnoor-Aspiri (QM) | D/C | 400 | 180 | 0 | 0 | 0 | | AUG-19 | OCT-20 |
| 20 | NTTPS, Vijayawada TPS-existing Sattenapalli SS | D/C | 400 | 120 | 0 | 0 | 0 | | AUG-18 | MAR-20 |
| 21 | Polavaram-Kamavarapukota (QM) | D/C | 400 | 140 | 0 | 0 | 0 | | AUG-19 | AUG-20 |
| 22 | TMDC Podili - Sattapenalli line | D/C | 400 | 215 | 299 | 299 | 299 | 215 | JUL-17 | OCT-18 |
| 23 | Urvakonda-Uravkonda-II | D/C | 400 | 100 | 0 | 0 | 0 | | AUG-18 | MAR-20 |
| 24 | Vemagiri - Kamavarapukota | D/C | 400 | 185 | 268 | 183 | 152 | 28 | OCT-17 | JUN-19 |
| 25 | Chittoor 400 kV SS-Mananapalli | D/C | 220 | 130 | | | | | | MAR-17 |
| 26 | Garividi-Bobbili | D/C | 220 | 75 | 130 | 126 | 115 | 51 | | DEC-16 |
| 27 | Garividi - Garividi | D/C | 220 | 70 | | | | | | |
| 28 | Garividi - Pydibhimavaram | D/C | 220 | 100 | | | | | | |
| 29 | Hindupur (400) - Hindupur (220)(GEC-I) | D/C | 220 | 40 | | | | | | |
| 30 | Hindupur (400) - Pampanur Tanda (220)(GEC-I) | D/C | 220 | 180 | | | | | | |
| 31 | Hindupur - Penukonda | D/C | 220 | 253 | | | | | | |
| 32 | Jammalamadugu (400) - Tadipatri (220) (GEC-I) | D/C | 220 | 80 | | | | | | |
| 33 | Jammalamadugu - Betamacherla | D/C | 220 | 136 | | | | | | |
| 34 | Jammalamadugu - Chakrayapet | D/C | 220 | 172 | 296 | 283 | 281 | 164 | JAN-15 | NOV-18 |

| | | | | | | | | | | |
|----|---|------------|-----|-----|-----|-----|-----|-----|--------|--------|
| 35 | Jammalamadugu - Porumamilla | D/C | 220 | 198 | 338 | 328 | 327 | 193 | JAN-15 | OCT-18 |
| 36 | Jammalamadugu - Tirumalayapalli | D/C | 220 | 54 | 89 | 80 | 60 | | JUL-14 | DEC-18 |
| 37 | Kalikiri - Kalikiri line | D/C | 220 | 8 | | | | | JUN-18 | |
| 38 | Kalikiri - Madanapalli line | D/C | 220 | 30 | | | | | MAR-19 | |
| 39 | Kalyandurg-Anantapur | S/C | 220 | 61 | | | | | | DEC-16 |
| 40 | Kamavarapukota - Kamavarapukota | D/C | 220 | 30 | 16 | 7 | 0 | 0 | | DEC-20 |
| 41 | Kamavarapukota - Nuziveedu | D/C | 220 | 90 | | | | | | |
| 42 | LILO of Both ckt Pulivendula - Hindupur at Gollapuram | D/C | 220 | 200 | 91 | 66 | 41 | 0 | DEC-14 | SEP-19 |
| 43 | LILO of Pendurthy - Garividi at Garividi | D/C | 220 | 140 | 202 | 29 | 0 | 0 | | MAR-20 |
| 44 | LILO of Podili - Nellore at Atmakur | D/C | 220 | 80 | | | | | | |
| 45 | LILO of Uravakonda - Kalyandurga at Borampalli | D/C | 220 | 22 | | | | | | |
| 46 | Muddanur-Anantapur (3rd line) | S/C on D/C | 220 | 100 | | | | | | DEC-16 |
| 47 | Muddanur (RTPP) - Dharmavaram | D/C | 220 | 200 | | | | | | |
| 48 | Narketpally_Suryapet | S/C on D/C | 220 | 60 | | | | | | DEC-16 |
| 49 | Narsapur-Doultabad | S/C | 220 | 15 | | | | | | DEC-16 |
| 50 | Narsapur-Manoharabad | S/C | 220 | 15 | | | | | | DEC-16 |
| 51 | Nirmal-Nandipeta | S/C | 220 | 20 | | | | | | DEC-16 |
| 52 | Nizamabad-Janakampeta | S/C | 220 | 10 | | | | | | DEC-16 |
| 53 | Oddugudem-Koyagudem | D/C | 220 | 20 | | | | | | DEC-16 |
| 54 | Oglapur(Warangal 400 kV SS)-Warangal 220 kV SS | D/C | 220 | 36 | | | | | | DEC-16 |
| 55 | Peddapuram-Koruprolu | D/C | 220 | 130 | | | | | | MAR-17 |
| 56 | ppannadorapalem - Bobbili (Ckt-II) | D/C | 220 | 84 | | | | | | |
| 57 | Sattenapalli - Guntur | D/C | 220 | 110 | | | | | | |
| 58 | Somayajulapalli - Gani/Panyam S/S | D/C | 220 | 20 | | | | | | |

| | | | | | | | | | | |
|----|---|------------|-----|-----|-----|-----|-----|----|--------|--------|
| 59 | Uravakonda - Kalyanduring | D/C | 220 | 100 | 160 | 147 | 137 | 42 | NOV-14 | OCT-19 |
| 60 | Badvel-Porumamilla (2nd Ckt) (GEC-I) | S/C on D/C | 132 | 0 | | | | | | |
| 61 | LILO of Both Circuits of Badvel-Porumamilla at Porumamilla(GEC-I) | M/C | 132 | 4 | | | | | | |
| 62 | LILO of both circuits of Suzlon Wind-Jammalamadugu(132) at Jammalamadugu(400) (GEC-I) | M/C | 132 | 24 | | | | | MAR-18 | |
| 63 | Penukonda(220) - Penukonda (132) | D/C | 132 | 20 | | | | | | |

Transmission Corporation of Telangana Limited(TSTRANSCO)

| | | | | | | | | | | |
|----|---|-----|-----|-----|-----|-----|-----|-----|--------|--------|
| 1 | Vadarevu - Amangal | S/C | 765 | 240 | 0 | 0 | 0 | 0 | | AUG-16 |
| 2 | Chandlapur SS to Tukkapur SS (TMDC) | D/C | 400 | 60 | | | | | SEP-17 | |
| 3 | Damacherla TPP - Choutuppal | D/C | 400 | 300 | | | | | SEP-18 | |
| 4 | Damacherla TPP - Dindi | D/C | 400 | 280 | | | | | SEP-18 | |
| 5 | Damaracherla TPP - Jangaon | D/C | 400 | 310 | | | | | SEP-18 | |
| 6 | Damaracherla TPP - Maheswaram (TS) | D/C | 400 | 310 | | | | | SEP-18 | |
| 7 | Jangaon - Tippapur LI | D/C | 400 | 138 | 193 | 193 | 191 | 126 | SEP-18 | JUN-18 |
| 8 | Julurupadu - Jangaon | D/C | 400 | 349 | 489 | 487 | 481 | 275 | SEP-18 | JAN-19 |
| 9 | Julurupadu SS - Manuguru TPP | D/C | 400 | 222 | 313 | 313 | 313 | 225 | MAR-17 | OCT-17 |
| 10 | LILo of 2nd Ckt. VTS- Malkaram to Suryapet | D/C | 400 | 4 | 9 | 9 | 9 | 7 | AUG-17 | APR-18 |
| 11 | LILo of 400kV Gajwel - Yeddumallaram (Shankarpally) Ckt.-II at Narsapur S/S | D/C | 400 | 5 | 0 | 0 | 0 | 5 | | JUN-18 |
| 12 | LILo of both Ckt. KTPP - Gajwel line to Chandlapur SS (TMDC) | M/C | 400 | 164 | | | | | SEP-17 | |
| 13 | LILo of both Ckt. of Nedunuru - Telangana STPP line to Yellampalli | M/C | 400 | 40 | | | | | SEP-17 | |
| 14 | LILo of both Ckt. of SCCL - Gajwel line to Ramadugu SS (QMDC) | D/C | 400 | 72 | | | | | SEP-17 | |
| 15 | LILo of both ckt. of SCCL - Ramadugu QMDC line to Yellampalli SS | M/C | 400 | 32 | | | | | SEP-17 | |
| 16 | LILo of Jaipur - Nirmal at Sundilla LI (Ckt.-I) | D/C | 400 | 28 | 0 | 0 | 0 | 28 | | JUL-18 |
| 17 | LILo of suryapet - Kethireddypalli (Manikonda) line to Uddandapur SS | D/C | 400 | 120 | | | | | SEP-18 | |

| | | | | | | | | | | |
|----|--|-----|-----|-----|-----|-----|-----|-----|--------|--------|
| 18 | Narlapur SS - Yedula SS | D/C | 400 | 60 | | | | | SEP-18 | |
| 19 | Narsapur SS to Tukkapur SS (TMDC) | D/C | 400 | 140 | | | | | SEP-17 | |
| 20 | Ramadugu SS to Tippapur SS (QMDC) | D/C | 400 | 40 | | | | | SEP-17 | |
| 21 | Ramdugu SS - Medaram SS (QMDC) | D/C | 400 | 42 | | | | | SEP-17 | |
| 22 | Sirichilla (NTPC) Common Point) - Narsapur | D/C | 400 | 171 | | | | | FEB-19 | |
| 23 | STPP (Jaipur) - Sundilla LI S/S | D/C | 400 | 28 | 0 | 0 | 0 | 28 | | SEP-18 |
| 24 | Telangana STPP - Narsapur | D/C | 400 | 360 | 492 | 477 | 454 | 209 | DEC-19 | FEB-19 |
| 25 | Telangana STPP - Ramadugu | D/C | 400 | 110 | 161 | 103 | 70 | 0 | DEC-19 | AUG-19 |
| 26 | Tippapur SS to Chandlapur SS (QMDC) | D/C | 400 | 42 | | | | | SEP-17 | |
| 27 | Vattem SS - Uddandapur SS | D/C | 400 | 100 | | | | | SEP-18 | |
| 28 | Veltoor SS - Yedula SS | D/C | 400 | 100 | | | | | SEP-18 | |
| 29 | Yedula SS - Maheswaram SS | D/C | 400 | 260 | | | | | SEP-18 | |
| 30 | Yedula SS - Vattem SS | D/C | 400 | 100 | | | | | SEP-18 | |
| 31 | Asupaka - Aswaraopet | D/C | 220 | 40 | | | | | NOV-17 | |
| 32 | Budidampadu (PG) - Budidampadu | S/C | 220 | 1 | 0 | 0 | 0 | 1 | | JUN-18 |
| 33 | Chilakallu - Narketpally | D/C | 220 | 25 | 42 | 42 | 41 | 20 | | JUL-19 |
| 34 | Dichpally 400kV to Banswada 220kV | D/C | 220 | 60 | | | | | NOV-17 | |
| 35 | Dindi - Nagarkurnool | S/C | 220 | 86 | | | | | JUN-17 | |
| 36 | Julurupadu to Peddagopati | D/C | 220 | 220 | | | | | SEP-18 | |
| 37 | Kalwakurthy-Dindi 3rd line | S/C | 220 | 24 | | | | | | DEC-16 |
| 38 | Kamareddy-Bhumpally | S/C | 220 | 15 | | | | | | DEC-16 |
| 39 | Kethireddypalli (Manikonda) - Kanakamamidi DC line | D/C | 220 | 10 | | | | | JUN-17 | |
| 40 | Kethireddypalli (Manikonda) SS to Kanakamamidi SS | M/C | 220 | 5 | | | | | SEP-17 | |
| 41 | LILO of 220kV Chandrayangutta - Imlibun to the proposed Chanchalguda | D/C | 220 | 1 | | | | | SEP-18 | |

| | | | | | | | | | | |
|----|---|-------------|-----|-----|----|----|----|---|--------|--------|
| 42 | LILO of Bhoothpur - Kalwakurthy at Thimmajipet | D/C | 220 | 2 | 4 | 4 | 2 | 1 | | OCT-18 |
| 43 | LILO of Bhoothpur - Kalwakurthy at Thimmajipet (Ckt-II) | D/C | 220 | 2 | 4 | 4 | 2 | 1 | | OCT-18 |
| 44 | LILO of both Ckt. of Suryapet - Shankarpally(ckt-II) Kethireddypalli (Manikonda) SS | M/C | 220 | 41 | 59 | 30 | 12 | 0 | JUL-17 | |
| 45 | LILO of both Ckts. of Dindi - Bonguluru to Madugula and Maheshwaram | D/C | 220 | 18 | | | | | SEP-17 | |
| 46 | LILO of Budidampadu - Bhongiri at Waddekothapally | D/C | 220 | 14 | | | | | DEC-13 | |
| 47 | LILO of Durshed - Seddipet at Nadunuru line | D/C | 220 | 20 | | | | | SEP-17 | |
| 48 | LILO of Ghanapur - Chandrayan Gutta to Kachavani Singaram | D/C | 220 | 4 | | | | | SEP-18 | |
| 49 | LILO of Ghanapur - Hayathnagar to Kachavani Singaram DC line | D/C | 220 | 4 | | | | | SEP-18 | |
| 50 | LILO of KTPS - Lower Sileru-I to the Asupaka | D/C | 220 | 30 | | | | | NOV-17 | |
| 51 | LILO of one ckt. of 220kV Mamidipally - Shadnagar at 220 kV Kothur SS | D/C | 220 | 3 | | | | | SEP-17 | |
| 52 | LILO of one Ckt. of 220kV Shamshabad - Kethireddypalli (Manikonda) at 220kV Kothur SS | D/C | 220 | 13 | | | | | SEP-17 | |
| 53 | LILO to Mahabubabad from Existing 220kV at Budidampadu - Warangal DC line | M/C | 220 | 24 | | | | | JUN-17 | |
| 54 | Maheshwaram 400/220 kV SS to Fabcity 220kV SS | D/C | 220 | 26 | | | | | SEP-17 | |
| 55 | Marripally common point- Hayatnagar S/S XLPE cable | DC UG cable | 220 | 14 | 0 | 0 | 0 | 8 | | MAY-19 |
| 56 | Narapur - Borampe | M/C | 220 | 86 | | | | | MAR-18 | |
| 57 | Narsapur to Toopran & LILO of Gajwel - Minpur to Toopran line | D/C | 220 | 79 | | | | | DEC-17 | |
| 58 | Nirmal Upgraded 220/132kV Ranjal SS | D/C | 220 | 136 | | | | | NOV-17 | |
| 59 | Parigi SS to Lakshmidivipalli | D/C | 220 | 20 | | | | | SEP-17 | |
| 60 | RC Puram 400kV to Raidurg 220kV | D/C | 220 | 10 | | | | | SEP-17 | |
| 61 | Shivarampally - Asifnagar 2nd ckt. | S/C on D/C | 220 | 6 | | | | | SEP-17 | |
| 62 | Thimmajipet to Jadcherla DC line | D/C | 220 | 40 | | | | | SEP-17 | |

| | | | | | | | | | | |
|----|----------------------------|-----|-----|-----|-----|-----|-----|----|--------|--------|
| 63 | Timmajipet - Balanagar | D/C | 220 | 60 | | | | | SEP-17 | |
| 64 | Yeddumailram - Pargi | D/C | 220 | 135 | 137 | 137 | 137 | 90 | | MAR-19 |
| 65 | Yellampalli - Goliwada | D/C | 220 | 1 | | | | | SEP-17 | |
| 66 | Yellampalli - Sundla | D/C | 220 | 30 | | | | | SEP-17 | |
| 67 | Yellampalli to Kaleshwaram | D/C | 220 | 60 | | | | | SEP-17 | |

TRIPURA STATE ELECTRICITY CORPORATION LIMITED(TSECL)

| | | | | | | | | | | |
|----|--|-----|-----|-----|-----|-----|----|----|--|--------|
| 1 | Surajmani nagar-P.K.Bari | D/C | 400 | 260 | 0 | 0 | 0 | 0 | | MAR-17 |
| 2 | AGTP - Agartala line | D/C | 132 | | | | | | | |
| 3 | AGTP - Kumarghat line | S/C | 132 | | | | | | | |
| 4 | Gamai Tilla - Dhalabil | S/C | 132 | 31 | 107 | 101 | 78 | 17 | | SEP-13 |
| 5 | LILO of Rokia - Udaipur at Melaghat for connection to Monoarchak | D/C | 132 | 20 | 40 | 0 | 0 | 0 | | JUN-15 |
| 6 | Monarchak - Surajmani Nagar | D/C | 132 | 42 | 152 | 133 | 92 | 24 | | DEC-18 |
| 7 | P.K. Bari - Kanchanpur | S/C | 132 | 47 | 113 | 109 | 99 | 17 | | MAR-15 |
| 8 | Surajmani Nagar - Badarghat | D/C | 132 | 6 | 0 | 0 | 0 | 0 | | AUG-16 |
| 9 | Surajmani Nagar - Rokhia | D/C | 132 | 20 | 80 | 68 | 56 | 7 | | DEC-18 |
| 10 | Surajmani Nagar - Udaipur | D/C | 132 | 50 | 50 | 0 | 0 | 0 | | JUN-15 |

U.P. POWER TRANSMISSION CORPORATION LTD.(UPPTCL)

| | | | | | | | | | | |
|---|--------------------------|-----|-----|-----|------|------|------|-----|--------|--------|
| 1 | Agra - Gr. Noida line | S/C | 765 | 200 | 0 | 0 | 0 | | | MAR-19 |
| 2 | Anpara D - Unnao | S/C | 765 | 416 | 1225 | 1198 | 1111 | 346 | JAN-12 | MAR-19 |
| 3 | Ghatampur TPS-Agra line | S/C | 765 | 240 | 0 | 0 | 0 | | | |
| 4 | Ghatampur TPS-Hapur Line | S/C | 765 | 400 | 0 | 0 | 0 | | | |

| | | | | | | | | | | |
|----|--|-----|-----|-----|-----|-----|-----|-----|--|--------|
| 5 | LILO of Anpara D-Unnao line at Obra | S/C | 765 | 40 | 0 | 0 | 0 | | | MAR-21 |
| 6 | LILO of Mainpuri - G Noida at Jawaharpur TPS | S/C | 765 | 30 | | | | | | |
| 7 | aligarh - Shamli Line | D/C | 400 | 180 | 0 | 0 | 0 | | | MAR-20 |
| 8 | Badaun-Sambhal Line | D/C | 400 | 90 | 0 | 0 | 0 | | | |
| 9 | Ballia (PG)-Rasra Line | S/C | 400 | 35 | 115 | 3 | 0 | | | SEP-20 |
| 10 | Banda - Orai | D/C | 400 | 217 | 297 | 297 | 297 | 217 | | MAY-18 |
| 11 | Ghatampur TPS-Kanpur PG Line | D/C | 400 | 120 | 0 | 0 | 0 | | | |
| 12 | Gonda - Shahjehanpur (PG) | D/C | 400 | 460 | 543 | 296 | 140 | 0 | | |
| 13 | Jawahapur TPS-Firozabad Line | D/C | 400 | 80 | | | | | | MAR-18 |
| 14 | LILO Agra(South)-Fahtehabad(Agra) at Firozabad | D/C | 400 | 20 | 0 | 0 | 0 | | | MAR-21 |
| 15 | LILO of Azamgarh - Sultanpur at Tanda TPS Extn | D/C | 400 | 120 | 206 | 206 | 201 | 121 | | JAN-19 |
| 16 | LILO of Firozabad (220) -Agra(PG) at Firozabad(400) | D/C | 400 | 20 | 0 | 0 | 0 | | | |
| 17 | LILO of jaunpur -Gajokhar at Junpur Line | S/C | 400 | 60 | | | | | | MAR-19 |
| 18 | LILO of one Ckt Aligarh-Sikandrabad at Harduaganj TPS Line | D/C | 400 | 50 | 84 | 72 | 56 | 0 | | MAR-19 |
| 19 | LILO of one Ckt Obra C -Jaunpur at Obra | D/C | 400 | 30 | | | | | | MAR-19 |
| 20 | LILO of Unchahar-Fatehpur Line | D/C | 400 | 100 | 0 | 0 | 0 | | | |
| 21 | Mathura - Jawaharpuram | D/C | 400 | 220 | | | | | | |
| 22 | Obra-C-Jaunpur Line | D/C | 400 | 400 | | | | | | MAR-19 |
| 23 | Panki TPS-Panki Line | D/C | 400 | 6 | | | | | | MAR-19 |
| 24 | Roza TPS-Badaun Line | D/C | 400 | 90 | | | | | | MAR-21 |
| 25 | Sambhal-Moradabad Line | D/C | 400 | 100 | | | | | | MAR-21 |

| | | | | | | | | | | |
|----|---|-----|-----|-----|-----|-----|-----|-----|--------|--------|
| 26 | Simbholi-Meerut Line | D/C | 400 | 40 | | | | | | MAR-20 |
| 27 | Simbholi-Muradnagar-II Line | D/C | 400 | 50 | | | | | | MAR-20 |
| 28 | Simbholi-Simbholi Line | D/C | 400 | 15 | | | | | | MAR-20 |
| 29 | Tanda TPS Extn- Basti (Q) | S/C | 400 | 50 | 144 | 16 | 0 | | | OCT-19 |
| 30 | Varanasi (PG)-Jaunpur Line | D/C | 400 | 115 | 0 | 0 | 0 | | | FEB-21 |
| 31 | Aligarh - Atrauli line | D/C | 220 | 77 | 125 | 125 | 125 | 77 | MAR-16 | OCT-18 |
| 32 | Anandnagar-Maharajganj Line | D/C | 220 | 50 | 0 | 0 | 0 | | | MAR-21 |
| 33 | Ataur - Mandola Vihar line | D/C | 220 | 33 | 0 | 0 | 0 | 33 | | APR-18 |
| 34 | Aurai - Mizapur | S/C | 220 | 43 | 147 | 140 | 82 | 0 | | |
| 35 | Aurai - Phoolpur | S/C | 220 | 71 | 223 | 210 | 195 | 48 | | |
| 36 | Bah (Agra) - Sirsaganj (Firozabad) line (GEC-II) | S/C | 220 | 0 | 140 | 68 | 15 | 0 | | |
| 37 | Banda-Chitrakoot Line | D/C | 220 | 226 | 362 | 361 | 360 | 219 | | JAN-19 |
| 38 | Bhadrekhi (Orai) - Bah (Agra) line (GEC-II) | S/C | 220 | 0 | 0 | 0 | 0 | | | |
| 39 | Bhadrekhi (Orai) - Sikandera (Kanpur dehat) line (GEC-II) | S/C | 220 | 0 | 182 | 93 | 83 | 0 | | |
| 40 | Bhopal Road-Khatauli Line | D/C | 220 | 60 | 0 | 0 | 0 | | | MAR-20 |
| 41 | Deoria - Rasra | S/C | 220 | 83 | 253 | 253 | 251 | 79 | | MAR-19 |
| 42 | Dohna - C.B. Ganj | S/C | 220 | 48 | 92 | 91 | 91 | 43 | | JAN-19 |
| 43 | Fatehpur PG - Sarh | D/C | 220 | 150 | 0 | 0 | 0 | 150 | JUL-18 | MAY-18 |

| | | | | | | | | | | |
|----|--|-----|-----|-----|-----|-----|-----|----|--|--------|
| 44 | Firozabad (400)-Tundla | D/C | 220 | 50 | 0 | 0 | 0 | | | MAR-21 |
| 45 | Gorakhpur-Anandnagar Line | D/C | 220 | 100 | 0 | 0 | 0 | | | SEP-20 |
| 46 | Gorakhpur - Hata | D/C | 220 | 53 | 0 | 0 | 0 | 53 | | AUG-18 |
| 47 | Hamirppur-Banda Line | D/C | 220 | 140 | 0 | 0 | 0 | | | NOV-20 |
| 48 | Hamirpur-Sarh Line | D/C | 220 | 140 | 0 | 0 | 0 | | | NOV-20 |
| 49 | Hapur(765) - Faridnagar | S/C | 220 | 40 | 57 | 50 | 46 | 8 | | JAN-19 |
| 50 | Hapur (765) - Simbhaoli | D/C | 220 | 57 | 0 | 0 | 0 | 57 | | JUL-18 |
| 51 | Hardoi Road-Lucknow Line | D/C | 220 | 20 | 39 | 12 | 0 | | | JAN-19 |
| 52 | Hardoi Road-Sandila Line | D/C | 220 | 60 | 0 | 0 | 0 | | | MAR-21 |
| 53 | Indirapuram - Pratap Vihar | D/C | 220 | 16 | 0 | 0 | 0 | 0 | | DEC-19 |
| 54 | LILO of 220 kV Hathras-Gokul at 400 kV s/s Mathura | D/C | 220 | 120 | 198 | 179 | 168 | 98 | | JUL-19 |
| 55 | LILO of 220 kV Maath (400) - Meetau (Hathras) line at Maath (220) | D/C | 220 | 3 | 0 | 0 | 0 | 3 | | JAN-19 |
| 56 | LILO of Agra-Bharatpur Line | D/C | 220 | 20 | 0 | 0 | 0 | | | |
| 57 | LILO of Amawan PG - Sarojni Nagar at Bachrawan | D/C | 220 | 49 | 0 | 0 | 0 | 49 | | MAY-18 |
| 58 | LILO of Banda-Karvi at Chitrakoot Line | S/C | 220 | 8 | 0 | 0 | 0 | | | |
| 59 | LILO of Bhauti - Orai at Sikandara | D/C | 220 | 62 | 105 | 105 | 105 | 62 | | MAY-18 |
| 60 | LILO of Harduaganj - Jahangirabad Ckt.- I at Rukhi | D/C | 220 | 69 | 0 | 0 | 0 | 69 | | JUL-18 |
| 61 | LILO of Khara (HPS) - Shamli at Saharanpur (PG) | D/C | 220 | 8 | 0 | 0 | 0 | 8 | | JUN-18 |
| 62 | LILO of Loni - Muradnagar line at Ator | D/C | 220 | 12 | 27 | 27 | 27 | 12 | | JUL-18 |
| 63 | LILO of Mainpuri- Sikandrarao at Jawarharpur TPS | S/C | 220 | 15 | 49 | 49 | 48 | 17 | | JAN-19 |
| 64 | LILO of Nibkarori-Mainpuri PG Fatehgarh Line | D/C | 220 | 60 | 0 | 0 | 0 | | | DEC-20 |
| 65 | LILO of one Ckt. Sultanpur-Sangipur Line | D/C | 220 | 20 | 12 | 12 | 12 | 7 | | MAR-19 |

| | | | | | | | | | | |
|----|---|-----|-----|-----|-----|-----|-----|------|--------|--------|
| 66 | LILO of Saharanpur-Nakur Line | S/C | 220 | 10 | 13 | 13 | 13 | 7 | | |
| 67 | LILO of Sahibabad - Noida Sec-62 at Indirapuram | D/C | 220 | 7 | 0 | 0 | 0 | 7 | | JUN-18 |
| 68 | LILO of Simbhaoli - Shatabdinagar at Hapur (765) | D/C | 220 | 23 | 0 | 0 | 0 | 23 | | JUN-18 |
| 69 | Meerut by pass-Modipuram Line | D/C | 220 | 70 | | | | | | MAR-21 |
| 70 | Meerut-Gr. Noida-II Line | D/C | 220 | 200 | | | | | | MAR-22 |
| 71 | Modipura-II-Bagpat PG Line | D/C | 220 | 70 | | | | | | MAR-22 |
| 72 | Modipuram-II-Modipuram Line | D/C | 220 | 60 | | | | | | MAR-22 |
| 73 | Modipuram-II-Shamli Line | D/C | 220 | 120 | | | | | | MAR-22 |
| 74 | Mohangadda - Sarsawa | D/C | 220 | 22 | 38 | 38 | 38 | 22 | | AUG-18 |
| 75 | Muradabad-Tajpur Line | D/C | 220 | 60 | | | | | | MAR-21 |
| 76 | Nehtaur-Tajpur Line | D/C | 220 | 100 | | | | | | MAR-19 |
| 77 | Nighasan-Lakhimpur Line | D/C | 220 | 120 | 0 | 0 | 0 | | | MAR-21 |
| 78 | Rewa Road (GIS)-Chitrakoot Line | D/C | 220 | 250 | 370 | 370 | 370 | 182 | | JAN-19 |
| 79 | Saharanpur (PG) -Sarsawa | D/C | 220 | 22 | 0 | 0 | 0 | 22 | | JUN-18 |
| 80 | Sarangapur (Allahabad)PG - Phulpur line | S/C | 220 | 68 | 0 | 0 | 0 | 68 | | APR-18 |
| 81 | Shamli-Khatauli Line | D/C | 220 | 50 | | | | | | MAR-20 |
| 82 | Sikandarabad - Rookhi (Siyana) | D/C | 220 | 116 | 202 | 202 | 202 | 116 | AUG-18 | SEP-18 |
| 83 | Sohawal PG - Barabanki line | D/C | 220 | 138 | 225 | 225 | 225 | 138 | | APR-18 |
| 84 | Sohawal - Tanda | D/C | 220 | 226 | 350 | 349 | 346 | 2124 | | JAN-19 |
| 85 | Tanda (NTPC) - Tanda (New) | D/C | 220 | 0 | 94 | 94 | 91 | 27 | | JAN-19 |
| 86 | 132 kV D/C Agra cantt. - 400 kV Agra(South) | D/C | 132 | 24 | 44 | 44 | 44 | 24 | | |
| 87 | Barkhera (Bajaj) - Dohna | D/C | 132 | | 203 | 203 | 203 | 129 | | |
| 88 | Bhadrekhi (Orai) - Jalaun line (GEC-II) | S/C | 132 | 0 | 103 | 101 | 22 | 0 | | |
| 89 | Dakore (Solar plant) - Bhadrekhi (Orai) line (GEC-II) | D/C | 132 | 0 | 105 | 105 | 105 | 70 | | |

| | | | | | | | | | | |
|-----|--|-----|-----|----|-----|-----|-----|----|--|--------|
| 90 | Dumariaganj- - Utraula | S/C | 132 | | 114 | 114 | 114 | 40 | | JAN-19 |
| 91 | Gujrai (Solar Plant) - Pukhraya line (GEC-II) | D/C | 132 | 0 | 71 | 0 | 0 | | | |
| 92 | Gurrah (Solar plant) - Bhadrekhi (Orai) line (GEC-II) | D/C | 132 | 0 | 0 | 0 | 0 | | | |
| 93 | Jigna - Dadar Vijaypur (Solar plant) Mirzapur line (GEC-II) | D/C | 132 | 0 | 38 | 38 | 38 | 15 | | |
| 94 | LILO of 132 kV Bodla - Kheragarh at 400 kV Agra (South) | D/C | 132 | 12 | 19 | 19 | 19 | 12 | | |
| 95 | LILO of 132 kV Kirawaki-Mathura at 400 kV Agra (South) | D/C | 132 | 12 | 25 | 25 | 25 | 6 | | AUG-17 |
| 96 | LILO of 132 kV Shamshabad-Kheragarh at 400 kV Agra(South) | D/C | 132 | 12 | 22 | 22 | 22 | 12 | | |
| 97 | LILO of Makreccha (Solar plant) - Bhadrekhi (Orai) line at Baghauri (Solar Plant) (GEC-II) | D/C | 132 | 0 | 0 | 0 | 0 | | | |
| 98 | Makreccha (Solar plant) - Bhadrekhi (Orai) line (GEC-II) | D/C | 132 | 0 | 0 | 0 | 0 | | | |
| 99 | Meja - Kosda Kala (Solar plant) Meja line (GEC-II) | D/C | 132 | 0 | 132 | 132 | 132 | 30 | | |
| 100 | Parasan (Solar plant) - Bhadrekhi (Orai) line (GEC-II) | D/C | 132 | 0 | 54 | 0 | 0 | | | |

WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED(WB

| | | | | | | | | | | |
|---|---|-----|-----|-----|-----|-----|-----|----|--------|--------|
| 1 | Gokarna - N. Chanditala | D/C | 400 | 340 | 532 | 449 | 114 | 0 | JAN-17 | DEC-19 |
| 2 | Katwa TPS - New Katwa (Q Moose) | D/C | 400 | 10 | | | | | | MAR-19 |
| 3 | LILO of Arambag - Durgapur 400 kV S/C at N. Chanditala | D/C | 400 | 94 | 134 | 133 | 127 | 90 | FEB-17 | DEC-18 |
| 4 | LILO of KTRP - Kharagpur at N. Hadia NIZ | D/C | 400 | 80 | | | | | | MAR-21 |
| 5 | New Katwa to common tower of Jeerat - BKTRP & Jeerat - New Chanditala | D/C | 400 | 172 | | | | | | MAR-21 |
| 6 | Sagardighi TPS - Gokarna line | D/C | 400 | 89 | 154 | 153 | 153 | 87 | JUL-15 | DEC-18 |
| 7 | Alipurduar - Alipurduar (PG) | D/C | 220 | 13 | 26 | 26 | 26 | 13 | MAY-17 | AUG-18 |
| 8 | Bankura - New Bishnupur line (GEC-II) | D/C | 220 | 0 | | | | | | |
| 9 | Domjur - N. Chanditala | D/C | 220 | 17 | 31 | 31 | 31 | 17 | | SEP-18 |

| | | | | | | | | | | |
|----|---|------------|-----|-----|----|----|----|----|--------|--------|
| 10 | East Mednipur - Kharagpur line (GEC-II) | D/C | 220 | 0 | | | | | | |
| 11 | Establishment of Barasat - Rajarhat (PG) utilising Barasat - Kasba | D/C | 220 | 62 | | | | | | MAR-18 |
| 12 | Establishment of Jeerat - Kasba utilising remaining part of Jeerat New Town-III And Barasat-Kasba | D/C | 220 | 14 | | | | | | MAR-18 |
| 13 | Establishment of Rajarhat (PG) - New Town-III utilising Barasat - Kasba | D/C | 220 | 2 | | | | | | MAR-18 |
| 14 | LILO of Arambag - Domjur at Mayapur | D/C | 220 | 36 | | | | | | MAR-20 |
| 15 | LILO of Arambag - New Chanditata (Rishra) at Singur | S/C | 220 | 20 | | | | | | MAR-18 |
| 16 | LILO of Arambag - Rishra at N. Chanditata | D/C | 220 | 31 | 63 | 49 | 48 | 16 | AUG-17 | DEC-18 |
| 17 | LILO of BKTPP - Satgachia at Mahachhanda | D/C | 220 | 14 | | | | | | MAR-19 |
| 18 | LILO ofc arambag - Midnapur at C.K.Road | D/C | 220 | 232 | | | | | | MAR-21 |
| 19 | LILO of Egra - New Haldia at N. Haldia NIZ | D/C | 220 | 40 | | | | | | MAR-21 |
| 20 | LILO of Gokarna - Krishnanagar at Rejinagar | D/C | 220 | 14 | 21 | 9 | 0 | | | JAN-19 |
| 21 | LILO of Gokarna-Sagardighi line at Sagardighi 220kV GIS (ACSR Zebra) | D/C | 220 | 11 | 21 | 21 | 21 | 11 | FEB-17 | JAN-19 |
| 22 | LILO of KTPS - New Haldia at N. Haldia NIZ | D/C | 220 | 32 | | | | | | MAR-21 |
| 23 | LILO of Malda (PG) - Dalkhola (PG) at Gozol | D/C | 220 | 18 | 20 | 0 | 0 | | | JAN-19 |
| 24 | LILO of Sadaipur - Gokarna at Kotasur | D/C | 220 | 8 | | | | | | MAR-20 |
| 25 | LILO of Satgachia - Krishnanagar at New Katwa | D/C | 220 | 152 | | | | | | MAR-19 |
| 26 | LILO of STPS - Durgapur at Asansole | S/C | 220 | 60 | | | | | | MAR-18 |
| 27 | LILO of STPS - N. Bishnupur at Hura | S/C | 220 | 44 | | | | | | MAR-19 |
| 28 | LILO of Subhasgram (PG) - Laxmikantapur at Baruipur | D/C | 220 | 240 | | | | | | MAR-20 |
| 29 | Rajarhat (PG) - New Town-II | D/C on M/C | 220 | 56 | 58 | 2 | 2 | 1 | | MAR-19 |
| 30 | Rajarhat (PG) - N. Town II C | D/C | 220 | 14 | 58 | 2 | 2 | 1 | AUG-17 | DEC-19 |
| 31 | STPS - Raghunathpur | D/C | 220 | 100 | | | | | | MAR-21 |

| | | | | | | | | | | |
|----|--|-----|-----|-----|-----|----|----|----|--------|--------|
| 32 | Subashgram (PG) - Baruipur | D/C | 220 | 58 | 117 | 95 | 91 | 18 | AUG-17 | OCT-18 |
| 33 | Subhasgram (PG) - Laxmikantapur | D/C | 220 | 210 | | | | | | MAR-18 |
| 34 | Teesta LDP -III - Teesta LDP-IV | S/C | 220 | 21 | 94 | 94 | 94 | 21 | SEP-08 | SEP-18 |
| 35 | West Mednipur - Kharagpur line (GEC-II) | D/C | 220 | 0 | | | | | | |
| 36 | LILO of 132 kV One Ckt of Rammam-II - NBU at Rammam -III HEP | D/C | 132 | 20 | | | | | APR-19 | |
| 37 | Rammam-III - New Jalpaiguri | D/C | 132 | 180 | | | | | APR-19 | |

**REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES
DURING- 2018-19**

| Sl No | Name of Transmission Lines | Ckts (S/C & D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission | | | | Target Date | |
|-------|----------------------------|------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|
| | | | | | Total Locations (Nos) | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule | Revised/ Anticipated |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. |

ADANI POWER LTD.(APL)

| | | | | | | | | | | |
|---|--|-----|-----|-----|-----|-----|-----|-----|--------|--------|
| 1 | Bilaspur - Rajnandgaon (hexa) (STL-TBCB) | D/C | 765 | 322 | 428 | 428 | 428 | 324 | MAR-19 | MAR-18 |
| 2 | Champa (Pool) - Dharamiygarh (Quad) (C-WRTL - TBCB) | S/C | 765 | 51 | 150 | 150 | 150 | 51 | NOV-18 | JUL-18 |
| 3 | Fatehgarh PS/S - Bhadla (PG) (initially to be operated at 400 kV) (F-BTL-TBCB) | D/C | 765 | 0 | 262 | 12 | 0 | | | SEP-19 |
| 4 | LILO of one ckt of Aurangabad - Padghe (hexa) at Pune (C-WRTL - TBCB) | D/C | 765 | 128 | 179 | 170 | 165 | 98 | MAR-19 | FEB-19 |
| 5 | Raigarh (Kotra) - Champa (Pool) (Quad) (C-WRTL-TBCB) | S/C | 765 | 97 | 261 | 261 | 261 | 97 | NOV-18 | AUG-18 |
| 6 | Raipur - Rajnandgaon (hexa) (RRWTL-TBCB) | D/C | 765 | 80 | 104 | 104 | 104 | 80 | NOV-18 | MAY-17 |

| | | | | | | | | | | |
|----|--|-----|-----|-----|-----|-----|-----|-----|--------|--------|
| 7 | Rajnandgaon - Warora (hexa) (RRWTL - TBCB) | D/C | 765 | 532 | 688 | 637 | 622 | 422 | NOV-18 | MAY-19 |
| 8 | Sasan UMPP - Vindhyachal PS (Q) (C-WRTL- TBCB) | S/C | 765 | 6 | 22 | 22 | 22 | 6 | NOV-18 | APR-18 |
| 9 | Sipat STPS - Bilaspur (Quad) (STL- TBCB) | S/C | 765 | 24 | 73 | 73 | 73 | 24 | NOV-18 | AUG-18 |
| 10 | Gwalior-Morena (Quad) (C-WRTL- TBCB) | D/C | 400 | 96 | 145 | 145 | 145 | 96 | MAY-18 | MAY-18 |
| 11 | LILO of both ckt. of Ranchi - Maithon-RB line at Dhanbad (NKTL-TBCB) | D/C | 400 | 2 | 0 | 0 | 0 | | MAY-19 | MAY-19 |

Report generated through NPP

22/01/2019 16.34.00

| SI No | Name of Transmission Lines | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission | | | | Target Date | |
|-------|--|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|----------------------------|-------------|-----------------------|
| | | | | | Total Locations (Nos) | Foundation completed (Nos) | Tower Erected (Nos) | Stringing complete d (CKm) | Schedule | Revised/ Anticipate d |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. |
| 12 | North Karanpura - Chandwa (Jharkhand) PS line (NKTL -TBCB) | D/C | 400 | 63 | 112 | 4 | 0 | | SEP-17 | SEP-17 |

| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. |
|----|--|-----|-----|-----|-----|-----|-----|----|--------|--------|
| 1 | Hyderabad - Kurnool (WKTL- TBCB) | D/C | 765 | 370 | 422 | 289 | 172 | | NOV-19 | NOV-19 |
| 2 | Warangal (New) - Chilakaluripeta (WKTL - TBCB) | D/C | 765 | 478 | 565 | 414 | 327 | | NOV-19 | NOV-19 |
| 3 | Warangal (New) - Hyderabad (WKTL - TBCB) | D/C | 765 | 270 | 344 | 284 | 214 | | NOV-19 | NOV-19 |

| | | | | | | | | | | |
|---|--|-----|-----|-----|-----|-----|-----|--|--------|--------|
| 4 | Warora (Pool) - Warangal (New) (WKTL-TBCB) | D/C | 765 | 666 | 827 | 738 | 359 | | NOV-19 | NOV-19 |
|---|--|-----|-----|-----|-----|-----|-----|--|--------|--------|

Report generated through NPP

22/01/2019 16.34.00

| SI No | Name of Transmission Lines | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission | | | | Target Date | |
|-------|--|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|
| | | | | | Total Locations (Nos) | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule | Revised/ Anticipated |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. |
| 5 | Babai (RRVPL)Bhiwani (PG) (NRSS-XXXVITL-TBCB) | D/C | 400 | 285 | 299 | 258 | 163 | | JUN-19 | JUN-19 |

| | | | | | | | | | | |
|---|---|-----|-----|-----|-----|----|---|--|--------|--------|
| 6 | Koteshwar (PS) - Rishikesh (HTLS) (NRSS-XXXVITL-TBCB) | D/C | 400 | 84 | 106 | 12 | 0 | | DEC-19 | DEC-19 |
| 7 | Sohwal - Lucknow (TTL -TBCB) | D/C | 400 | 240 | 0 | 0 | 0 | | | |
| 8 | Tanda - Sohwal (TTL - TBCB) | D/C | 400 | 186 | 0 | 0 | 0 | | | |
| 9 | Warangal (New) - Warangal (Existing) (Q) (WKTL - TBCB) | D/C | 400 | 108 | 130 | 0 | 0 | | NOV-19 | NOV-19 |

GATI INFRASTRUCTURE LIMITED(GISL)

| | | | | | | | | | | |
|---|--|-------|-----|----|--|--|--|--|--|--------|
| 1 | LILO of one circuit of Chujachen - Rangpo line at Bhasmay | 2xS/C | 220 | 10 | | | | | | MAY-18 |
|---|--|-------|-----|----|--|--|--|--|--|--------|

GMR ENERGY LIMITED(GMR ENERGY)

| | | | | | | | | | | |
|---|---|-----|-----|---|---|---|---|---|--|--------|
| 1 | LILO of Talchar -Meramundli at Kamalanga TPP | D/C | 400 | 1 | 3 | 3 | 3 | 1 | | MAY-12 |
| 2 | Alaknanda HEP - Joshimath | D/C | 220 | | | | | | | |

GUPTA ENERGY PVT. LTD.(GEPL)

| | | | | | | | | | | |
|---|---|-----|-----|--|--|--|--|--|--|--|
| 1 | LILO of one ckt of Bhadrawati -Parli at GEPL TPS | D/C | 400 | | | | | | | |
|---|---|-----|-----|--|--|--|--|--|--|--|

IDEAL ENERGY PROJECTS LTD.(IEPL)

| | | | | | | | | | | |
|---|--------------------------------|-----|-----|---|---|---|---|---|--|--------|
| 1 | LILO of Mouda - Wardha at Bela | D/C | 400 | 0 | 2 | 2 | 2 | 0 | | NOV-12 |
|---|--------------------------------|-----|-----|---|---|---|---|---|--|--------|

IND BHARATH POWER INFRA LIMITED(IBPIL)

Report generated through NPP

22/01/2019 16.34.00

| Sl No | Name of Transmission Lines | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission | | | | Target Date | |
|-------|---------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|
| | | | | | Total Locations (Nos) | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule | Revised/ Anticipated |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. |
| 1 | Ind Barath TPP - Tuticorin (PS) | D/C | 400 | 200 | | | | | | |

| | | | | | | | | | | |
|---|--|-----|-----|----|----|----|----|----|--|--------|
| 2 | LILO of Rouekila - Raigarh at Ind Barath | D/C | 400 | 47 | 72 | 72 | 72 | 47 | | JUN-15 |
|---|--|-----|-----|----|----|----|----|----|--|--------|

ISPAT ENERGY LTD(ISPAT)

| | | | | | | | | | | |
|---|-------------------|-----|-----|-----|--|--|--|--|--|--|
| 1 | Haldia TPP - Egra | D/C | 220 | 180 | | | | | | |
|---|-------------------|-----|-----|-----|--|--|--|--|--|--|

JAIN ENERGY TRADING LTD(JAIN ETL)

| | | | | | | | | | | |
|---|---|-----|-----|--|--|--|--|--|--|--------|
| 1 | Jain Energy TPS - Dharamjaygarh Korba Pooling station | D/C | 400 | | | | | | | MAR-17 |
|---|---|-----|-----|--|--|--|--|--|--|--------|

JAL POWER CORP. LTD.(JPCL)

| | | | | | | | | | | |
|---|----------------------------|-----|-----|---|----|--|--|--|--|--------|
| 1 | Rangit IV - New Melli line | D/C | 220 | 7 | 15 | | | | | MAR-19 |
|---|----------------------------|-----|-----|---|----|--|--|--|--|--------|

KALPATARU POWER TRANSMISSION LIMITED(KPTL)

| | | | | | | | | | | |
|---|--|-----|-----|-----|-----|-----|-----|----|--------|--|
| 1 | Alipurduar (PG) - Siliguri (PG) (ATL - TBCB) | D/C | 400 | 232 | 321 | 259 | 159 | 12 | MAY-19 | |
| 2 | Imphal - New Kohima (Twin Moose ACSR) (K-MTL - TBCB) | D/C | 400 | 0 | | | | | JUL-20 | |
| 3 | Kishanganj(PG) - Darbhanga (DMTCL) (ATL - TBCB) | D/C | 400 | 418 | 545 | 488 | 422 | 72 | MAR-19 | |
| 4 | New Kohima -New Mariani (Twin Moose ACSR) (K-MTL - TBCB) | D/C | 400 | 0 | | | | | JUL-20 | |

KORBA WEST POWER COMPANY LIMITED(KWPCL)

| | | | | | | | | | | |
|---|---|-----|-----|----|----|----|----|----|--|--------|
| 1 | LILO of on Ckt of Raigarh - Raipur at Avantha Bhandar (Korba west) TPS | D/C | 400 | 10 | 22 | 22 | 22 | 10 | | DEC-13 |
|---|---|-----|-----|----|----|----|----|----|--|--------|

KVK ENERGY PVT. LTD.(KVK)

| | | | | | | | | | | |
|---|--|-----|-----|----|---|---|---|---|--|--------|
| 1 | LILO of Mendasal - Baripada at Nilanchal TPP | D/C | 400 | 16 | 0 | 0 | 0 | 0 | | JUN-16 |
|---|--|-----|-----|----|---|---|---|---|--|--------|

LANCO ENERGY (P) LTD.,(LEPP)

| | | | | | | | | | | | |
|---|--|-----|-----|----|----|--|--|--|--|--|--------|
| 1 | LILO of Seoni - Wardha at Lanco Vidarbha TPS | D/C | 765 | 15 | 16 | | | | | | MAR-17 |
|---|--|-----|-----|----|----|--|--|--|--|--|--------|

Report generated through NPP

22/01/2019 16.34.00

| Sl No | Name of Transmission Lines | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission | | | | Target Date | |
|-------|--|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|----------------------------|-------------|-----------------------|
| | | | | | Total Locations (Nos) | Foundation completed (Nos) | Tower Erected (Nos) | Stringing complete d (CKm) | Schedule | Revised/ Anticipate d |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. |
| 2 | Babandh TPP - Angul Pooling Station | D/C | 400 | 48 | 72 | 0 | 0 | 0 | | DEC-16 |
| 3 | Lanco Amarkantak - Champa Pooling Station | D/C | 400 | 95 | 158 | 96 | 12 | 0 | | JUN-16 |
| 4 | Phata HEP-Baramwari (Rudrpur) | D/C | 220 | 8 | 20 | 0 | 0 | 0 | | DEC-16 |
| 5 | Routing of one circuit of Jorthong - New Melli via Rangit - IV | D/C | 220 | | | | | | | MAR-19 |
| 6 | Teesta VI HEP - Rangpo Pooling Station | D/C | 220 | 25 | | | | | | |

MALANA POWER COMPANY LIMITED(MPCL)

| | | | | | | | | | | |
|---|---|-----|-----|--|--|--|--|--|--|--|
| 1 | Ka Dogri - Jangi Pooling Station | D/C | 400 | | | | | | | |
| 2 | Chango Yangthang - Ka Dogri Pooling Station | D/C | 220 | | | | | | | |

MONNET POWER COMPANY LIMITED(MPCL)

| | | | | | | | | | | |
|---|----------------------|-----|-----|----|-----|-----|----|----|--|--------|
| 1 | Malibrahmani - Angul | D/C | 400 | 62 | 108 | 100 | 80 | 20 | | JUL-16 |
|---|----------------------|-----|-----|----|-----|-----|----|----|--|--------|

M/s Adani Renewable Energy Park Rajasthan Limited (AREPRL)(AREPRL)

| | | | | | | | | | | |
|---|--|-----|-----|---|--|--|--|--|--|--|
| 1 | Bhadla IV SP - Bhadla Pooling station line (GEC-II) | D/C | 220 | 0 | | | | | | |
| 2 | Fatehgarh Solar Park - Fatehgarh Pooling Station line (GEC-II) | D/C | 220 | 0 | | | | | | |
| 3 | SPP - Bhadla (PS) (GEC-II) | D/C | 220 | 0 | | | | | | |

NORTH KARANPURA TRANSMISSION CO. LTD.(NKTL)

| | | | | | | | | | | |
|---|--------------------------------------|-----|-----|-----|---|---|---|--|--------|--------|
| 1 | Bareilly - Meerut (NKTL - TBCB) | S/C | 765 | 240 | 0 | 0 | 0 | | NOV-13 | DEC-16 |
| 2 | Lucknow - Bareilly (NKTL - TBCB) | S/C | 765 | 220 | 0 | 0 | 0 | | NOV-13 | DEC-16 |
| 3 | Agra - Gurgaon (NKTL - TBCB) | D/C | 400 | 220 | 0 | 0 | 0 | | NOV-13 | DEC-16 |
| 4 | Gurgaon - Gurgaon (PG) (NKTL - TBCB) | D/C | 400 | 20 | 0 | 0 | 0 | | NOV-13 | DEC-16 |

| | | | | | | | | | | |
|---|---------------------------------------|-----|-----|-----|---|---|---|--|--------|--------|
| 5 | Sipat/Korba (PS) -Seoni (NKTL - TBCB) | S/C | 400 | 334 | 0 | 0 | 0 | | NOV-13 | DEC-16 |
|---|---------------------------------------|-----|-----|-----|---|---|---|--|--------|--------|

NSL NAGAPATNAM POWER PVT. LTD.(NSLNPL)

| | | | | | | | | | | |
|---|-------------------------------------|-----|-----|----|----|---|---|---|--|--------|
| 1 | NSL TPP - Angul | D/C | 400 | 46 | 0 | 0 | 0 | 0 | | |
| 2 | LILO of Kasang - Bhbaba at Tidong-I | D/C | 220 | 32 | 57 | 0 | 0 | | | DEC-20 |

RELIANCE POWER TRANSMISSION LTD.(RPTL)

| | | | | | | | | | | |
|---|-----------------------------------|-----|-----|-----|--|--|--|--|--|--|
| 1 | Moti Khavdi TPP - Jam Nagar | D/C | 400 | | | | | | | |
| 2 | Sohwal - Lucknow Line (TBCB-TTCL) | D/C | 400 | 176 | | | | | | |

Report generated through NPP

22/01/2019 16.34.00

| Sl No | Name of Transmission Lines | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission | | | | Target Date | |
|-------|---------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|
| | | | | | Total Locations (Nos) | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule | Revised/ Anticipated |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. |
| 3 | Tanda - Sohwal Line (TBCB-TTCL) | D/C | 400 | 173 | | | | | | |

RKM POWERGEN PVT. LIMITED(RKMPPL)

| | | | | | | | | | | |
|---|--|-----|-----|--|----|----|----|----|--|--|
| 1 | LILO of Raigarh (Kotra) - Raipur at Uchpinda (Interim Arrangement) | D/C | 400 | | 73 | 73 | 73 | 39 | | |
|---|--|-----|-----|--|----|----|----|----|--|--|

Shekhawati Transmission Service Company Limited(SKHWTSC)

| | | | | | | | | | | |
|---|----------------------------|-----|-----|----|-----|----|----|---|--------|--------|
| 1 | Jhunjhunu - Nawalgarh line | S/C | 220 | 32 | 108 | 77 | 73 | 0 | FEB-15 | DEC-20 |
| 2 | Sikar - Nawalgarh line | S/C | 220 | 22 | 76 | 55 | 48 | 0 | FEB-15 | DEC-20 |

SIKKIM HYDRO POWER LIMITED(SHPL)

| | | | | | | | | | | |
|---|---|-----|-----|--|--|--|--|--|--|--|
| 1 | LILO of one ckt of Legship - New Melli at Rangit-II | D/C | 220 | | | | | | | |
|---|---|-----|-----|--|--|--|--|--|--|--|

South East UP Power Transmission Company Limited(SEUPPTC)

| | | | | | | | | | | |
|---|-------------------------|-----|-----|-----|-----|-----|-----|---|--|--------|
| 1 | Mainpuri - Bara Ckt-I | S/C | 765 | 375 | 889 | 613 | 346 | 0 | | JUN-17 |
| 2 | Mainpuri - Unnao (Quad) | S/C | 765 | 188 | 449 | 380 | 274 | 0 | | JUL-17 |
| 3 | Bara - Karchana | D/C | 400 | 80 | 124 | 0 | 0 | 0 | | JUN-16 |

| | | | | | | | | | | |
|---|---|-----|-----|-----|-----|-----|-----|---|--|--------|
| 4 | Gonda - Shahjanpur | D/C | 400 | 442 | 542 | 295 | 140 | 0 | | DEC-17 |
| 5 | LILO of Obra - Sultanpur at Aurai | S/C | 400 | 1 | 5 | 0 | 0 | 0 | | JUN-16 |
| 6 | LILO of Sarojini Nagar - Kursi RD at Sultanpur RD | D/C | 400 | 14 | 18 | 0 | 0 | | | JUL-16 |
| 7 | Rewa Road - Karchana | D/C | 400 | 58 | 102 | 0 | 0 | | | OCT-16 |
| 8 | Tanda TPS Extn - Gonda | S/C | 400 | 100 | 241 | 97 | 54 | 0 | | OCT-18 |

STERLITE ENERGY LIMITED(SEL)

| | | | | | | | | | | |
|---|---|-----|-----|----|---|---|---|--|--------|--|
| 1 | Sterlite TPP - Jharsuguda (LILO-II to Jharsuguda) | D/C | 400 | 40 | 0 | 0 | 0 | | NOV-16 | |
|---|---|-----|-----|----|---|---|---|--|--------|--|

STERLITE GRID LTD.(SGL)

Report generated through NPP

22/01/2019 16.34.00

| Sl No | Name of Transmission Lines | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission | | | | Target Date | |
|-------|---|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|----------------------------|-------------|-----------------------|
| | | | | | Total Locations (Nos) | Foundation completed (Nos) | Tower Erected (Nos) | Stringing complete d (CKm) | Schedule | Revised/ Anticipate d |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. |
| 1 | Dharamjaygarh Pool section B - Raigarh (Tamnar) Pool line (G-TTPL-TBCB) | D/C | 765 | 0 | | | | | | |
| 2 | Jharsuguda (Sundargarh) - Raipur (OGP-IITL - TBCB) | D/C | 765 | 610 | 782 | 782 | 782 | 610 | AUG-19 | JAN-19 |
| 3 | Khandwa Pool - Dhule (KTL - TBCB) | D/C | 765 | 378 | 486 | 468 | 453 | 264 | JUL-19 | FEB-19 |

| | | | | | | | | | | |
|---|--|-----|-----|-----|-----|-----|-----|-----|--------|--------|
| 4 | Khandwa Pool - Indore (KTL - TBCB) | D/C | 765 | 179 | 243 | 242 | 240 | 132 | JUL-19 | FEB-19 |
| 5 | Aligarh - Prithala (GPTL - TBCB) | D/C | 400 | 99 | 107 | 106 | 105 | 68 | MAY-19 | MAR-19 |
| 6 | Kadarpur - Sohna Road (GPTL - TBCB) | D/C | 400 | 22 | 29 | 10 | 7 | 0 | SEP-19 | MAR-19 |
| 7 | Khargone TPP - Khandwa Pool (Q) (KTL - TBCB) | D/C | 400 | 49 | 70 | 35 | 6 | 0 | JUL-19 | JUL-19 |

Report generated through NPP

22/01/2019 16.34.00

| Sl No | Name of Transmission Lines | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission | | | | Target Date | |
|-------|----------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|
| | | | | | Total Locations (Nos) | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule | Revised/ Anticipated |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. |

| | | | | | | | | | | |
|----|---|-----|-----|-----|-----|-----|-----|-----|--------|--------|
| 8 | LILO of Gurgaon - Manesar at Sohna Road (GPTL - TBCB) | D/C | 400 | 1 | 2 | 0 | 0 | 0 | SEP-19 | MAR-19 |
| 9 | LILO of one ckt. of Narendra (existing) - Narendra (New) quad line at Xeldem (G-TTPL-TBCB) | D/C | 400 | 0 | | | | | | |
| 10 | Neemrana (PG) - Dhanonda (HVPNL) (GPTL - TBCB) | D/C | 400 | 93 | 111 | 111 | 111 | 93 | MAY-19 | JAN-19 |
| 11 | Prithala - Kadarapur HTLS line (GPTL - TBCB) | D/C | 400 | 55 | 64 | 55 | 53 | 20 | MAY-19 | MAR-19 |
| 12 | Samba - Amargarh line (NRSS-XXIX TL - TBCB) | D/C | 400 | 547 | 761 | 761 | 761 | 547 | OCT-18 | AUG-18 |
| 13 | Silchar (PG) - Misa (PG) (Q) line (NER-II TL-TBCB) | D/C | 400 | 349 | 490 | 227 | 123 | | NOV-20 | JUL-19 |
| 14 | Surajmaninagar - P. K. Bari line (NER-II TL-TBCB) | D/C | 400 | 155 | 211 | 76 | 22 | | JUL-20 | JUL-19 |
| 15 | Xeldem - Mapusa (quad) line (G-TTPL - TBCB) | D/C | 400 | 0 | | | | | | |
| 16 | Xeldem - Mapusa (quad) line (G-TTPL - TBCB) | D/C | 400 | 0 | | | | | | |
| 17 | AGTPP (NEEPCO) - P.K. Bari (TSECL) line (NER-II TL-TBCB) | D/C | 132 | 167 | 239 | 93 | 49 | | MAR-20 | JUL-19 |
| 18 | Biswanath Chariyalli (PG) - Itanagar (Zebra) line (NER-II TL-TBCB) | D/C | 132 | 134 | 204 | 50 | 0 | | MAR-20 | JUL-19 |
| 19 | LILO of one Ckt. of Biswanath Chariyalli (PG)- Itanagar (Zebra) line at Gohpur (AEGCL) (NER-II TL-TBCB) | D/C | 132 | 17 | 30 | 0 | 0 | | MAR-20 | JUL-19 |

TALCHER TRANSMISSION CO. LTD.(TTCL)

Report generated through NPP

22/01/2019 16.34.00

| Sl No | Name of Transmission Lines | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission | | | | Target Date | |
|-------|---|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|----------------------------|-------------|-----------------------|
| | | | | | Total Locations (Nos) | Foundation completed (Nos) | Tower Erected (Nos) | Stringing complete d (CKm) | Schedule | Revised/ Anticipate d |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. |
| 1 | Behrampur - Gazuwaka (T-II TL -TBCB) | D/C | 400 | 290 | 0 | 0 | 0 | | OCT-12 | SEP-13 |
| 2 | Talcher II - Behrampur (T-II TL - TBCB) | D/C | 400 | 220 | 0 | 0 | 0 | | OCT-12 | SEP-13 |
| 3 | Talcher II - Rourkela (T-II TL - TBCB) | D/C | 400 | 161 | 0 | 0 | 0 | | OCT-12 | SEP-13 |

TEESTA URJA LTD.(TUL)

| | | | | | | | | | | |
|---|-------------------------|-----|-----|-----|-----|-----|-----|-----|--|--------|
| 1 | Teesta III - Kishanganj | D/C | 400 | 427 | 590 | 586 | 581 | 392 | | OCT-18 |
|---|-------------------------|-----|-----|-----|-----|-----|-----|-----|--|--------|

TORRENT POWER LTD(TOR. POW. (UNOSUGEN))

| | | | | | | | | | | |
|---|--|-----|-----|--|--|--|--|--|--|--|
| 1 | DGEN TPS - Bharuch/Dahej Pooling Station | D/C | 400 | | | | | | | |
| 2 | DGEN - Vadodara (DGEN TL - TBCB) | D/C | 400 | | | | | | | |
| 3 | Sandila TPP - ATS not defind | D/C | 400 | | | | | | | |
| 4 | Navseri - Bhasten (DGEN TL - TBCB) | D/C | 220 | | | | | | | |

VANDANA VIDYUT LTD.(VVL)

| | | | | | | | | | | |
|---|--|-----|-----|----|----|--|--|--|--|--------|
| 1 | Salora TPS - Dharamjaigarh (Korba) (PGCIL) Pooling Station | D/C | 400 | 60 | 84 | | | | | MAR-17 |
|---|--|-----|-----|----|----|--|--|--|--|--------|

VEMAGIRI TRANSMISSION SYSTEM LIMITED(VTSL)

| | | | | | | | | | | |
|---|--|-----|-----|-----|--|--|--|--|--------|--------|
| 1 | Khammam-Hyderabad Line-1 | D/C | 765 | 772 | | | | | | MAR-15 |
| 2 | Khammam - Hyderabad line -I | D/C | 765 | 410 | | | | | APR-15 | |
| 3 | Vemagiri Pooling Station -Khammam Line -1 | D/C | 765 | 852 | | | | | | MAR-15 |
| 4 | Vemagiri Pooling Station - Khammam line -I | D/C | 765 | 455 | | | | | APR-15 | |

VISA POWER LTD(VISA)

| | | | | | | | | | | |
|---|--|-----|-----|----|----|----|----|---|--|--------|
| 1 | Visa Power TPP - Raigarh Pooling Station | D/C | 400 | 26 | 37 | 33 | 26 | 0 | | JUN-15 |
|---|--|-----|-----|----|----|----|----|---|--|--------|

Report generated through NPP

22/01/2019 16.34.00

/E) DURING- 2018-19

As on 31-JAN-2019

| Remarks |
|---------|
|---------|

| |
|-----|
| 12. |
|-----|

Likely to be dropped due to insolvable ROW Problem.

Contract for Electrical work terminated on 17.04.18, matter is under subjudice. Tendering process at finalisation stage for fresh contract to execute the leftover work. Revised completion target : December, 2018.

220 KV substation at Gola has been dropped. The MTPS-Gola-Ramagarh line and Gola-Ranchi line are nearing completion. To utilise the said up-coming 220 KV lines to the best extent possible, a revised plan vide letter no. EDCON/SPE/CEA-07 Dated. 05.01.17 was proposed bypassing the Gola S/S (now dropped) and discussed in 19th Standing Committee Meeting on Power System Planning of ER. As per revised plan said 220 KV line will be rearranged as i) MTPS-Ranchi ii) MTPS-Ramgarh & iii) Ranchi- Ramgarh. From Ramgarh S/S to dead end tower at

220 KV substation at Gola has been dropped. The MTPS-Gola-Ramagarh line and Gola-Ranchi line are nearing completion. To utilise the said up-coming 220 KV lines to the best extent possible, a revised plan vide letter no. EDCON/SPE/CEA-07 Dated. 05.01.17 was proposed bypassing the Gola S/S (now dropped) and discussed in 19th Standing Committee Meeting on Power System Planning of ER. As per revised plan said 220 KV line will be rearranged as i) MTPS-Ranchi ii) MTPS-Ramgarh & iii) Ranchi- Ramgarh. From Ramgarh S/S to dead end tower at

Separate P.O. and W.O. placed on 09.05.18. Proposal already submitted for clearance from Indian Army & Air force, Railway, NHAI for completion of remaining check survey. Total locations shown is tentative

220 KV substation at Gola has been dropped. The MTPS-Gola-Ramagarh line and Gola-Ranchi line are nearing completion. To utilise the said up-coming 220 KV lines to the best extent possible, a revised plan vide letter no. EDCON/SPE/CEA-07 Dated. 05.01.17 was proposed bypassing the Gola S/S (now dropped) and discussed in 19th Standing Committee Meeting on Power System Planning of ER. As per revised plan said 220 KV line will be rearranged as i) MTPS-Ranchi ii) MTPS-Ramgarh & iii) Ranchi- Ramgarh. From Ramgarh S/S to dead end tower at

| |
|--------------------|
| Yet to be awarded. |
| Yet to be awarded. |
| Yet to be awarded. |
| Yet to be awarded. |
| Yet to be awarded. |
| Yet to be awarded. |
| Yet to be awarded. |
| Yet to be awarded. |
| Yet to be awarded. |

Progress slow in Tamil Nadu due to severe ROW. Huge forest involvement (432 Ha.) in WR portion. Working permission received in Oct'18. Wildlife corridor clearance awaited

Commissioned 11/18.

Forest clearance awaited. ROW issues being faced on the line.

Line completed. Testing u/p. Commissioning matching with Renewable Gen. Progress affected due to severe ROW problem. Gen. Proj. delayed (ant. by Jan'19).

Defence aviation clearance received with condition of reduction in tower height at 29 locn.. Matter again taken up with Defence for review. Final decision awaited.

Ready for Commissioning 06/18.

Ready for Commissioning 10/18.

| |
|---|
| Commissioned 10/18. |
| |
| ROW being faced. |
| Commissioned 04/18. |
| ROW being faced |
| Work completed. Checking under progress. |
| Commissioned 10/18. |
| Being expedited for system improvement |
| ROW being faced in Nandigama and Sitanagaram |
| Commissioned 12/18. |
| Award placed in Apr'18. Work under progress. |
| Commissioned 06/18. |
| |
| Award placed May'18. Engg. in progress. |
| Award placed in May'18. Engg. in progress. |
| Line charged. Commissioning matching with Bhuj - Banaskantha line (Generation at Bhuj anticipated by Jan'19). |
| Completion matching with Banaskantha (Radhanesda) S/stn. (Sch. by Jun'19) |
| |
| Line ready to be commissioned matching with NTPC bays at Kahalgaon. |
| Final checking under progress. |
| Commissioned 10/18. |

| |
|---|
| ROW being faced. |
| Progress affected due to waterlogging |
| Severe ROW problem faced in Karnataka. ROW issues are being resolved with the support of State Govt. . |
| Award placed in Mar'17. Engg. & survey under progress. |
| Severe ROW problem (long pending). Problem being addressed progressively as per revised G.O. of 30.07.15 . |
| Progress affected due to severe ROW problem in Tamil Nadu. |
| Commissioned 08/18. |
| Line charged in Mar'16. |
| ROW problem affecting the progress. |
| Line passing through buffer zone of Tiger reserve area. Wildlife proposal cleared in NBWL. Stage-I issued on 18.10.18. Demand note for all 3 divisions (except tree cutting & demarcation works- yet to be obtained) obtained. Payment completed. Gen. Project ant. by Jan/ Feb'19. Alternate arrangements made for evacuation (contingency through Buntar road, ATG road). |
| Severe ROW being faced. |
| Severe ROW being faced. |
| |
| Stage-I forest clearance obtained in May'18. Working permission received in Jun'18. |
| Commissioned 08/18 |
| Award placed in Mar'17. Work under progress. |
| Award placed in Mar'17. Engg. in progress. |
| Progress affected due to waterlogging. |

| |
|--|
| Commissioned 10/18. |
| Forest proposal under DPTA & FCA submitted. Approval & tree cutting permission awaited. |
| Progress affected due to waterlogging |
| |
| Commissioned 06/18. |
| Completed in Aug'18. |
| Commissioned 07/18. |
| |
| |
| Balance portion (02 Kms) of line being executed using underground cable. Work affected due to water logging. Severe ROW problem being encountered at Navi Mumbai end, miscreants have burnt and damaged part of laid cable. Matter critical. Commissioning linked to availability of State downstream system at Navi Mumbai. |
| |
| |
| Forest approval & tree cutting permission awaited. During meeting convened by MOUD in Nov'18, it has been decided to re-route the line through Golf course to reduce forest area |
| Schedule extended due to corridor constraint at Jeerat. |
| Line completed. Commisisonin matching with S/stn. Work at Rajarhat S/S. held up due to persistent protest by locals. |
| Commissioned 05/18. |
| Commissioned 10/18. |

| |
|--|
| Award placed in Dec'17. Engg. & survey under progress. Major portion of line is in forest (40 Ha), approval of the forest clearance is critical. |
| Works stand-still on a/c of local disturbance/agitation against big dams. |
| Works stand-still on a/c of local disturbance/agitation against big dams. |
| Severe ROW in Karnataka. Issues are being resolved with the help of State/ District administration. |
| Forest clearance stage-I received. ROW in Bhiwani portion affecting progress. |
| Progress affected due to severe ROW problem. |
| |
| |
| |
| Sch.- Jul'19 |
| |
| Commissioned 04/18. |
| Work has been awarded to Tata and route alignment & survey has been completed. Line is passing through forest land and forest proposal is under process. |
| Progress affected due to severe ROW problem in Tamil Nadu. |
| Progress affected due to severe ROW problem in Tamil Nadu. |
| Progress affected due to severe ROW problem in Tamil nadu. |
| Progress being affected due to ROW . |
| Farakka - Gokarna portion of 400KV D/C Rajarhat - Purnea line (236 Ckm) including both LILO's at Farakka & Gokarna commissioned in Mar'17. Severe ROW problem at Rajarhat area. Work in Rajarhat was on hold for last 16 months. Work resumed in Oct'17 & again stopped on 01.12.2017 due to protest. Matter folowed up at all levels for early resolution. Now work re-started on 14.08.18 with the help of State administration. |
| Site mobilization u/p. |

| |
|--|
| Commissioned 11/18. |
| |
| ROW at Singrauli end. Work also affected due to poor performance by executing agency. |
| Progress affected due to waterlogging. |
| Commissioned 08/18. |
| 04 locations under severe ROW. Line linked with Tehri Generation (expected by Dec' 20). |
| Erection completed. Work has been slowed-down to match with Generation (ant. by Mar'18). |
| Commissioned 09/18. |
| Progress being affected due to ROW. |
| Progress being affected due to severe ROW problem. |
| Work of downstream system yet to be taken up by UT Chandigarh. Underground cable laying done in 4 Kms. 1.8 Kms cabling held up due to NHA issue to commence. 04 locations under severe ROW |
| Award placed in Mar'17. Work under progress. |
| Progress affected due to ROW compensation issue. Fdn. at 01 loc. & 1 Km stringing stretch were held up due to severe ROW/ Court case. now being resolved. |
| Final checking under progress. |
| Line charged in Oct'18 by cross jumpering at dead end tower near Karaikal S/S due to non-readiness of Karaikal switchyard (under scope of PFD). |
| Award placed in Jan'18. Engg. in progress. |
| Line commissioned in Nov'18. |
| |
| Line work completed. Test charged on 03.03.2018. |

| |
|--|
| Line commissioned in Nov'18. |
| Line commissioned in Jun'17. |
| Line commissioned in Feb'18. |
| Line commissioned in Apr'18. |
| Line commissioned in Jun'17. |
| Part line commissioned (35Ckm) through contingency in Jun'12. Balance line commissioned in Nov'17. |
| Line commissioned in Jul'18. |
| Contract terminated 01 out of 02 packages due to unsatisfactory performance and fresh tender taken up. The new package bifurcated into two part. Ist part awarded in Dec'14 and second part in Feb'15. Severe ROW being encountered. Due to thunderstrom and cyclone in Jun'18, about 6 fdn, 11 tower erection & approx. 9 ckm stringing |

| |
|--|
| Revised final comments submitted to RECTPCL for publication. e-NIT to be floated on 23-11-2017. |
| The revised survey report and subsequent revised cost estimate is under preparation and shall be submitted to JKPDD for approval by 15th March 2018. Cost estimate is also under review with PGCIL the PMA for the Project |
| The revised survey report and subsequent revised cost estimate is under preparation and shall be submitted to JKPDD for approval by 15th March 2018. Cost estimate is also under review with PGCIL the PMA for the Project |

| |
|--|
| 1. All normal Foundations have been completed, 2.Two (2) nos. of Tower Erection are remaining on completed Pile Foundation. 3. 186.445 ckm of line are idle charged. |
| Out of 5 nos. of Pile Foundation, 3 nos. are completed and the 4th & 5th Pile Foundation Work has been started. |
| 80 percent of supply material reached site for Pkg A and B respectively. |
| |
| Detail survey completed. |

| |
|---|
| Line charged on 30.06.2016 |
| Part of material is supplied |
| Part of material is supplied. |
| Kokrajhar to Bilashipara charged on 24.06.16 and Bilashipara to Gauripur charged on 14.06.2016 |
| 80% material supplied. |
| Check Survey from LoC 1 to 17 approved |
| Charged on 31.08.2015. |
| Row survey is in progress (47 Loc Cleared) 80% material supplied. |
| One tower excavation work completed |
| Test Charged on 30.01.18. |
| |
| Completed and Charged on 10.03.2018 |
| Letters requesting resolve of ROW Problem are issued to the Circle Officers of Mayong and Sonapur Revenue Circles respectively. |
| CL) |
| BOD held on 05/11/19 |
| M/s BGCL (Detailed survey submitted) |
| Under PGCIL |
| BOD held on 05/11/19 and NOA to be issued |
| BOD held on 05/11/19 and NOA to be issued |
| BOD held on 05/11/19 and NOA to be issued |
| Commissioned 06/18. |
| Commissioned 08/18. |
| Work under progress |

| |
|--|
| This is the Same line as mentioned in Sr. no.7 -Gaurichak-Bihta(New) .This may be deleted. |
| Commissioned 06/18. |
| Completed |
| BOD held on 05/11/19 |
| Commissioned 08/18. |
| work under progress |
| Price part opened |
| M/s BGCL (Detailed survey submitted) |
| TENDER FLOATED |
| BOD held on 05/11/19 |
| Under PGCIL |
| M/s BGCL (Detailed survey submitted) |
| Commissioned 06/18. |
| Price part opened |
| M/s BGCL |
| M/s BGCL |
| M/s BGCL |
| work under progress |
| Price part opened |
| TENDER UNDER EVALUATIUN |
| agenda put up in BOD |
| TENDER FLOATED |
| Price part opened |

| |
|-------------------------------------|
| Price part opened |
| Completed |
| completed |
| Completed |
| Completed and charged |
| 2L) |
| order placed. |
| Order placed |
| To be taken up beyond FY 18. |
| To be taken up beyond FY 18. |
| Work in progress. |
| NIT document under process. |
| Tender in process |
| Work in progress. |
| |
| Commissioned 08/18. |
| To be taken up beyond FY 18. |
| work in progress. |
| order placed. |
| Work in progress. |
| |
| To be taken up beyond FY 18. |
| Commissioned 07/18. |
| Commissioned 11/17 (Late Reported). |
| To be taken up beyond FY 18. |
| |

Commissioned 08/18.

2

1) Work has been awarded to M/s. Universal Cable Limited.
2) Contract Agreement signed between M/s. DTL and M/s. UCL on 01.03.2018. 3) The L-2 Network has been approved on 20.03.2018. 4)Route Drawing No. UCL/EHV-29/Route/05(Sheet No. I&II) has been approved on 15.05.2018. 5) Drum lengths for the section 1 to 15 i.e. 46080mtrs. has been approved on 30.05.2018. Remaining Drum lengths for the sections 16 to 18 will be finalized after finalization on 220kV GIS bays at 220kV Budella substation. 6) FAT/Inspection of 1st lot of cable i.e. 18106 mtrs. has been carried out and cleared for dispatch by DTL Inspector. 7) The matter for granting of ROW permission is being vigorously followed up :- (i) Letters have been sent to I&FC and DDA for getting ROW permission on 10.07.18. (ii) Letter has been sent to PWD for getting ROW permission

Two section of approx. 1 KM length laid.

Route survey in Progress

work in progress

Work completed

1) LOA placed on 06.12.2017. 2) The activity of Contract Agreement and Contract Performance Guarantee has been complete. 3) Site survey route plan has been approved on 27.03.2018. 4) Survey-Profile approved on 28.05.2018. For ROW & PTCC clearance matter has been taken up with different agencies. 5) For ROW Permission, meetings are being held with MCD, PWD, FC&I and DMRC. Detailed reply to DMRC observations, has been sent on 13.07.18. 6) Drawings of C-type tower has been approved on

Line work completed. a) RHEP Section: Charged on 06.07.2018. b) Itanagar Section: Charged on 07.07.2018.

Work almost completed except two spans of 700 m due to forest clearance.

| |
|--------------------|
| 35% work completed |
| |
| |
| |
| WIP |
| |
| 35% work completed |

| |
|--|
| Proposals have been forwarded to Government. The approval is awaited from Finance Department. |
| |
| Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtained from the Government |
| Proposals have been forwarded to Government. The approval is awaited from Finance Department. |

| |
|-----------------------------|
| |
| W I P / Severe RoW problems |
| Yet to award. |
| WIP |
| WIP. |
| |
| WIP. |
| Yet to award |
| |
| |

| |
|--|
| WIP (Repeated) |
| WIP |
| WIP |
| Commissioned 06/18. |
| line commissioned on 25.06.2018 |
| WIP |
| WIP/Severe RoW issue |
| |
| WIP |
| Yet to award |
| Yet to award |
| WIP |
| W I P / Severe RoW problems |
| Yet to award |
| Yet to award |
| WIP |
| Generation not coming |
| WIP/Severe RoW issue |
| WIP |
| WIP |
| Tender to be invited at Risk & Cost of EPC Contractor. |
| WIP |
| Re-tender on 17-07-2018; Price bid under acceptance |

| |
|---|
| Tender to be done |
| Tender to be done |
| Tender on website and last date is 10.12.2018. (Risk & cost for Balance work). |
| Yet to award. |
| WIP. |
| Tender on website and last date is 17.12.2018. (Risk & cost for Balance work). |
| WIP |
| WIP. |
| Yet to award |
| Yet to award |
| WIP |
| WIP . |
| Commissioned 08/18. |
| W I P / Severe RoW problems |
| Yet to award |
| Tender on website and last date is 17.12.2018. (Risk & cost for Balance work). |
| Inter connection of Utran-Kosamba charged under stop gap arrangement (Kosamba-Mota & Utran-Mota) on 16.06.2018 as per system requirement. |
| Yet to award |
| Tender under acceptance. |
| Yet to award |
| |
| Yet toaward |
| Commissioned 12/18. |
| |

| |
|---|
| WIP. |
| WIP. |
| Line charged from Vyankatpura s/s to Waghodiya s/s as stop gap arrangement. |
| Commissioned 07/18. |
| Yet to award |
| |
| |
| WIP/ Severe RoW issue |
| WIP |
| |
| |
| Yet to award |
| Yet to award |
| |
| WIP |
| Yet to be awarded. |
| yet to award |
| Commissioned 06/18. |
| |
| WIP |
| |
| |

| |
|---|
| Commissioned 12/18. |
| WIP |
| WIP |
| Commissioned 10/18. |
| LoA issues on 26.10.2018 |
| |
| |
| |
| |
| |
| Yet to award |
| Commissioned 09/18. |
| WIP |
| |
| |
| Yet to award |
| "Tender re-invited for balance work at Risk & Cost of Contractor and last date of tender is 28.02.2018. Tender under acceptance." |
| Tender under acceptance. |
| |
| |
| |

Tender re-invited for balance work at Risk & Cost of Contractor and last date of tender is 28.02.2018.

LoA issues on 03.11.2018 (on Risk Purchase work)

WIP/ Severe RoW issue

Yet to award

Yet to award

Yet to award

WIP.

WIP

WIP

Yet to award

Yet to award

WIP

WIP

WIP

WIP

| |
|--|
| Price Bid Opened & under approval |
| |
| |
| The contract has been terminated .Re-tendering of balance work is in process. |
| The contract has been terminated .Re-tendering of balance work is in process. |
| |
| Commissioned 02/16 (Late Reported). |
| The progress is slow.The notice for termination of contract has been issued. The work re-awarded to M/s Skipper Ltd. |
| Commissioned 05/18 (Late Reported). |
| Contract terminated. Re-tender is awarded to R.S Infra. |
| Work allocated to M/s Infra Projects Ltd. Work in progress. |
| The contract has been terminated .Re-tendering of balance work is in process. |
| Work under Progress. |
| The contract has been terminated .Re-tendering of balance work is in process. |
| Loop-Out portion commissioned on 24.06.2016 .The balance work will be done by HVPNL. The contract has been terminated. |
| work awarded to M/S RS infra and Work in progress. |
| work awarded to M/S RS infra and Work in progress. |
| Work under Progress. |
| Work awarded to M/S Infra and work in progress |
| Work in progress |
| work awarded to M/S Feeder and Work in progress. |

| |
|---|
| The contract has been terminated .Re-tendering of balance work is in process. |
| Line Commissioned on 01.11.2018 |
| Commissioned 12/18. |
| work awarded to M/S RS infra and Work in progress. |
| Contract terminated. Re-tender is awarded to R.S Infra. |
| NIT yet to be floated |
| The contract re-awarded to R.S Infra. |
| The contract has been terminated .Re-tendering of balance work is in process. |
| Work in progress. |
| |
| <u>CL)</u> |
| |
| Work in Progress |
| - |
| |
| |
| |
| The contract is to be awarded through TBCB route and BPC is yet to place RFQ/RFP. |
| |
| Work in Progress |
| |
| Delay in FC. |
| Ready for Commissioning 08/18. |

| |
|--|
| - |
| power of kashang and other generating projects in vicinity was planned to be pooled at Jangi pooling station, since other generating projects have withdrawn LTA therefore the construction of Jangi pooling station has been dropped for the time being |
| Delay FCA approval. |
| |
| |
| Work in Progress |
| |
| Tender in Progress. |
| |
| |
| Delay FCA approval. |
| |
| |
| commissioned. |
| Under planning stage. |
| |
| Line is being constructed by HPPTCL under Green Energy Corridor Scheme. Line awarded. |
| <u>BL)</u> |
| |
| |
| |
| |
| |

Under PPP mode (TBCB) - RFP issued on 07.09.2018. Last date of submission of bid is extended up to 13.01.2019

Under PPP mode (TBCB) - RFP issued on 07.09.2018. Last date of submission of bid is extended up to 13.01.2019

Under PPP mode (TBCB) - RFP issued on 07.09.2018. Last date of submission of bid is extended up to 13.01.2019

Forest proposal (73.166 Ha): New Proposal uploaded on MOEF portal on 07.04.2018. Hard copy of the proposal submitted to concerned DFO and DC on 19.07.2018. DFO/Latehar raised query on 28.07.18 regarding land schedule & the compliance of the same submitted on 12.09.2018. CA Land for this proposal is yet to be identified by DFO/Latehar. DFO/Latehar instructed to revise the tree enumeration list and same is under progress.

Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018

New proposal uploaded on MOEF portal on 04.04.2018. Hard copy of the proposal submitted to concerned DFO and DC on 19.07.2018. DFO/Latehar raised query on 27.07.18 regarding land schedule & compliance of the same submitted on 12.09.2018. CA Land for this proposal is yet to be identified by DFO/Ramgarh. DFOs instructed to revise the tree enumeration list and same is under progress.

Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 13.01.2019

Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018

Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 13.01.2019

Under PPP mode (TBCB) - RFP issued on 07.09.2018. Last date of submission of bid is extended up to 13.01.2019

Forest proposal (10.94 Ha) -Working permission received from Govt. of JH on 29.08.18. Tree cutting permission received from DFO/Ranchi on 14.09.2018 and from DFO/Ramgarh on 04.09.2018

Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018

| |
|---|
| Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018 |
| Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018 |
| Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 13.01.2019 |
| Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018 |
| Under PPP mode (TBCB) - RFP issued on 07.09.2018. Last date of submission of bid is extended up to 13.01.2019 |
| Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018 |
| Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018 |
| Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 13.01.2019 |
| Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 13.01.2019 |
| Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018 |
| Forest Area - 51.266 Ha(Protected Forest-33.072Ha,JJ-11.774Ha) NOC for GM & JJ Land received from concerned DC and All gram Sabhas completed. FRA field work completed and submitted the details to SDM for necessary action. SDLC(Sub Division Level Committee) meeting of Jagannathpur division completed on 09.10.18 & forwarded to DC,West Singhbhum for FRA. SDLC meeting for chaibasa division held on 04.10.18 and will be forwarded |
| Under PPP mode (TBCB) - RFP issued on 07.09.2018. Last date of submission of bid is extended up to 13.01.2019 |
| Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018 |

Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018

Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018

Forest Area:- Chatra South Division - 139.2 Ha. (Forest - 137.4 Ha. & JJ - 1.8 Ha.) Latehar Division - 59.96 Ha. (Forest - 29.46 Ha. & JJ - 30.497 Ha.) Forest Proposal got uploaded from office of DFO Chatra(South). At present proposal is at State Govt.level. Corrected land schedule of forest land has been asked by the Govt. from ED

Forest Area:- Hazaribag West Division - 72.56 Ha.(71.83Ha forest,0.73Ha JJ) Chatra South Division - 75.59 Ha.(68.15Ha forest,7.44Ha JJ) Forest proposal got uploaded and pending with ED , Ranchi from dated 24.09.18. Hard Copy of the proposal is already with ED Ranchi. Proposal is to be forwarded to State Govt.

Location No. 99.-Test pile completed. Boaring work at Loc. 99 is under progress. Loc-100; -Concreting-5/9 , Approach road work is in progress for Machine movement and machine is expected to reach at Loc.100 by 03.12.2018.

Dumka section - JJ land- 0.3 Ha; Gramsabha completed & NOC awaited from DC. Deoghar section -JJ land- 4.4 Ha;All Gram sabha completed. All required original documents for FRA to submit the SDM office Deoghar on dated 24.09.2018. SDM Deoghar conduct the anchal level FRA on dated 27.09.2018 and forwarded to District welfare office on dated 06.10.2018 for further process. District welfare office query report submitted to District welfare office on dated 12.11.2018 for further process. FRA received on 14.12.2018 and NOC awaited. ROW : ROW resolving in progress with the help of administration at Loc. No. 62/0 & 66/0. Railway: Malda division -NOC issued and date of

This line actually constructing at 132kV volatge level instead of 220kV voltage level

Forest Area-53.75Ha FRA & NOC received on 28.08.2018. Proposal presently with ED(PCCF) workflow since 01.11.2018. ED sent queries to CF,Deoghar for uploading documents on 07 12 2018

Electrcal Clearance has been received and PTCC Clearance is awaited .Line is ready for charging and waiting for termination at Godda and Lalmatia End.

Forest proposal (16.2636 Ha) - Stage-I clearance approved by RMoEF on 18.05.2018. Due to limitation of site, uploading of Demand Note could not be done in single stage and force to do in three stages. First part of Demand note for NPV and PCA verified by Nodal Office on 04.08.18 and payment made. Second part of Demand Note for CA uploaded on 04.09.2018 and same was verified by Nodal Office on 07.09.2018. Payment made on 14.09.18. Third part of demand note for Dwarf spices uploaded on 17.09.18. Demand note due to discrepancy in estimate. Revised demand note received from DFO/Jamtara & Deoghar on 12.10.2018. First part of demand note for Dwarf spices uploaded on 22.10.2018 and the Same has been verified by Nodal Office on 29.10.2018. Payment made on 05.11.2018. Second part of Dwarf species (Deoghar Division) uploaded on 12.11.2018 and the same has been returned due to discrepancy in estimate. The revised demand note is yet to be received from DFO/Deoghar.

Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018

Forest proposal (13.22 Ha) - The proposal has been approved for stage-I in REC meeting on 29.05.2018 subject to clarification from concerned DFO regarding CA scheme. RCCF/Ranchi forwarded the proposal of revised CA scheme to Nodal office on 17.08.2018. Nodal office forwarded the clarification to Govt. of Jharkhand. Govt. of Jharkhand forwarded the clarification to RMoEF on 30.10.2018. Stage-I Clearance received on 07.11.2018.

Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 13.01.2019

Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018

Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 13.01.2019

Under PPP mode (TBCB) - RFP issued on 07.09.2018. Last date of submission of bid is extended up to 13.01.2019

Under PPP mode (TBCB) - RFP issued on 07.09.2018. Last date of submission of bid is extended up to 13.01.2019

Under PPP mode (TBCB) - RFP has already been issued.
Last date of submission of bid is extended up to 13.01.2019

Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018

Under PPP mode (TBCB) - RFP has already been issued.
Last date of submission of bid is extended up to 13.01.2019

Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018

Under PPP mode (TBCB) - RFP issued on 07.09.2018. Last date of submission of bid is extended up to 13.01.2019

Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018

Forest Area - 12.424 Ha. Ranchi Distt.(Burmu) :(GM-0.25Ha,JJ-2.987Ha,PF-11.174Ha) : Forest proposal uploded on dtd. 10.05.2018. FRA & NOC received on 01.09.2018. Hard copy submitted to DC & DFO on dated 12.11.2018. Proposal pending with DFO since 25 days.
Ramgarh Distt. (Patratu) :(GM-4.570Ha,JJ-3.346Ha,PF-5.673Ha) NOC/FRA recieved on 03.07.2018 from DC Ramgarh. Hard copy submitted to DC & DFO on dated

Under PPP mode (TBCB) - RFP has already been issued.
Last date of submission of bid is extended up to 13.01.2019

Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018

Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018

Under PPP mode (TBCB) - RFP has already been issued.
Last date of submission of bid is extended up to 13.01.2019

Under PPP mode (TBCB) - RFP has already been issued.
Last date of submission of bid is extended up to 13.01.2019

Forest proposal (103.67 Ha) - Demand note verified on 24.03.2018. Payment released. Working permission received from Govt. of Jharkhand on 04.07.2018. Tree cutting permission received from DFO, Bokaro on 13.10.2018 and awaited from DEO, Hazaribagh

Slow progress.

Rerouting of line and ganglas s/s dropped. Leh Army S/S shall be connected with Leh S/S.

Ready for Commissioning 05/18.

Fund yet to be tied up.

"Works for laying of Tower Foundations re-tendered after poor response to earlier NITs . NIT issued vide Executive Engineer GCD, Srinagar No. e-NIT GCD/02 of 2018 Dated: 07-06-2018. LOI for Survey and construction of foundations for 220 kV LILO for Grid Station Lassipora issued vide No. SE/S&O-II/T/3090-92 Dated: 19-11-2018 . ** erection of towers/stringing to be taken up separately."

Due to no response tender was cancelled. Draft tender submitted to JKPDD on 26.03.2018. NIT to be issued by JKPDD for retendering

Contract for laying of Tower foundations for 220 kV Transmission lines placed with M/S Bhumi Engineers, Baroda (Vadodara, Gujarat) vide SE S&O Circle-II No. SE/S&O-II/T-426/08 of 2017 dated: 31-08-2017 for laying of 33 Tower foundations for Rs 178.45 Lakhs. 220KV New Wanpoh-Mirbazar D/C Tr. Line : 13 Towers. Extension of 220Kv D/C Aulsteng-Mirbazar line upto New Wanpoh : 19 Towers. Tower Stubs have been received at the site. Land acquisition under progress. Contract for supply and erection

"Works for laying of Tower Foundations re-tendered after poor response to earlier NITs . NIT issued vide Executive Engineer GCD, Srinagar No. e-NIT GCD/02 of 2018 Dated: 07-06-2018. LOI for Survey and construction of foundations for 220 kV LILO for Grid Station(GIS) Tailbal issued vide No. SE/S&O-II/T/3090-92 Dated: 19-11-2018 . ** erection of towers/stringing to be taken up separately."

"Works for laying of Tower Foundations re-tendered after poor response to earlier NITs . NIT issued vide Executive Engineer GCD, Srinagar No. e-NIT GCD/02 of 2018 Dated: 07-06-2018. LOI for Survey and construction of foundations for 220 kV LILO for Grid Station Lassipora issued vide No. SE/S&O-II/T/3090-92 Dated: 19-11-2018 . ** erection of towers/stringing to be taken up separately."

Works completed and one circuit charged . Total No. of Foundations: 13 Foundations completed: 13 Erection of towers completed: 13 .Stringing works completed. One Circuit Charged. Charging of 2nd Circuit held up due to resistance of orchard owners demanding tree/crop

~~compensation. Matter taken up with higher officers.~~
Contract for laying of Tower foundations for 220 kV Transmission lines placed with M/S Bhumi Engineers, Baroda (Vadodara, Gujarat) vide SE S&O Circle-II No. SE/S&O-II/T-426/08 of 2017 dated: 31-08-2017 for laying of 33 Tower foundations for Rs 178.45 Lakhs 220KV New Wanpoh-Mirbazar D/C Tr. Line : 13 Towers. Extension of 220Kv D/C Aulsteng-Mirbazar line upto New Wanpoh : 19 Towers. Tower Stubs have been received at the site. Land acquisition under progress. NIT for supply and erection of towers Re Tendered due to no response vide SE/S&O-II/15 of 2018 Dated: 06-01-2018. Techno-Commercial bids opened on 22-02-2018. Contract committee meeting convened on 27th of June, 2018. LOI issued on 26-09-2018 E-NIT floated by PGCIL for the three works on 09-10-2017.

ROW issue at Dangarpura resolved and the contract for 4 nos multi-Circuit towers awarded to the successful bidder. Laying of the rest of the foundations is under execution. Progress slow because of some ROW/Compensation issues and Paddy/Fruits in fields and orchards.

ROW, compensation issues delayed completion. Contractor(Laying of Foundations) not resuming work. Final Notice issued.

Tendering of Alusteng-Mirbazar section finalized. LOA issued.Works on Zainakote-Alusteng section under progress.

E-NIT floated vide No: TLMD-II/GId/J/03, dated: 16-09-2017, Last Date of submission of e-bid was: 23-10-2017 Due to no response extended up to 06-11-2017. Due to no response again re-extended upto 24-11-2017. Draft Tender Document resubmitted to JKPDD on 20.02.2018. NIT to be issued by JKPDD for retenderting. Timeline for Completion

E-NIT floated vide No: TLMD-I/J/38,dated: 29-01-2018 Pre bid meeting was held on 09.02.2018. Techno Commercial Bid opened on 23.03.2018. 12 nos. Bids Received. Bid evaluation under process. RECTPCL has submitted their Bid Evaluation Report to JKPDD on 17.04.2018. Timeline

NIT floated by SE-II S&O Kashmir. Techno-Commercial and Financial I Bids opened.. Bids evaluated by RECTPCL. Case sent to Director Finance, Financial Organization for Pre-Check . Precheck queries replied. Case to be deliberated and decided in Contract committee-I meeting.

Comments from RECTPCL received and ACCC included in the tender. Retendering done after reviewing the estimated cost. Only single bid qualified for opening of Price Bid. Price Bid opened. Instructions sought from DCP J&K Govt. regarding consideration of single bid for award of contract by Contract Committee. Case to be placed before CC-i for

Severe RoW and Court case.

DPR approved. To be tendered

This work is not in planned works.

Work is under progress.

| |
|--|
| Not in planned work for FY 16-17 |
| LOI issued on 24-Mar-2018. Detailed check survey under progress. Contour survey submitted |
| |
| |
| Detailed survey completed. Estimate is being prepared. |
| Slow progress by agency. ROW issue at loc No: <u>21,21A,25,42A, &59</u> for foundation work |
| Farmers stopped the work and insisting higher land compensation. 220kV line passes through Balekatte minor forest area (1.724Hectares). Alternative land is requested to Hon'ble DC Ramanagar on dated 29.12.2017. It is under process |
| Contract terminated on 25.01.2016. LOI issued on 06.09.2017 for balance portion of the work. Check survey approved on 20-Aug-2018. ROW problems pending in DC Court Ramanagar for Loc 15 since 2012, NHD: Not intimated |
| |
| |
| Work is under progress. |
| Commissioned 09/18. |
| |
| Work under progress |
| Work is in tendering stage. |
| DWA issued on 19-Apr-2018. |
| Work under progress. Row problem arised at Somashettihalli, Didagur & Bidaragadde villages. |
| |
| LOI issued on 15-Mar-2018. |
| Letter of intent to be issued. |
| Work under progress. |

| |
|---|
| Work under progress. |
| Work under progress |
| Work under progress |
| Malur-Kolar line charged (42 Ckm). Line from Malur end upto Loc 137 charged (68.98 Ckm).Line from Somanahalli end upto Loc 55 charged (23.64 Ckm). Total line charged 134.62 Ckm. Work short closed and LOI issued on 15.09.2017 for balance portion of work. Case pending in High Court: (i) Loc 84, 85, 86, 88 & 89: Case filed by KPTCL in DC Court on 27.01.2014 , LHD: 14.02.2017. Posted for orders. (ii) Loc 84, 85, 86 : Case filed by party in Court of Civil Judge (Jr Dv), Anekal .LHD: 14.06.2018 . NHD:10.08.2018. (iii) Loc 88 & 89: Case filed by KPTCL in DC Court Bangalore Urban District on 27.01.2014 LHD: 14.02.2017 posted for orders. (iv) Loc 88 & 89: Case filed by party in Court of Junior Civil Judge, Bangalore Rural District on 11.02.2014 LHD: 10.01.2018 NHD: 11.07.2018 |
| Work under progress. |
| Work is under progress. |
| Check survey approved. Applied for BBMP /NHAI/KIADB approval on 13-Jun-2018. Online uploaded in BBMP portal on 14.6.2018/25.6.2018. PGCIL approval received on 26-Sep-2018 |
| Estimate to be prepared. |
| Work short closed and DWA issued on 17-Mar-2018 for balance work. |
| UG cable work. 5/6 section cable laying completed. 4th Bay jointing work completed. |
| Deputy Commissioner has fixed rates for land compensation based on the guidance value of the respective villages on 09.08.2018. Loc 4 & 5: Case filed by party at High court vide Writ Petition: 46532-533/2012 dtd: 19.11.2012 seeking injunction. LHD: 26.04.2018. Case adjourned. |
| |
| 6/6 section cable laying completed. |

| |
|---|
| |
| Detailed check survey under progress. |
| Commissioned 07/18. |
| Work under progress. ROW issues: Cases filed in DC Court: a) At loc. No. 49 (Sy.No: 151/2): Case filed by Sri. K.Narayan & Sri.Srinivasa on 17.09.2016. Case cleared on 15.09.2017 . Order copy yet to be received. b) At Loc.No.47-48 (Sy.No.350/1): Case filed by Sri.G.R.Shivaram on 17.09.2016. Case cleared on 15.09.2017 . Order copy yet to be received. |
| |
| |
| Commissioned 11/18. |
| LOI issued on 24-Mar-18. Detailed check survey under progress. Counter survey submitted. |
| |
| |
| |
| DWA issued on 22-Jun-2018. Check survey approved on 01-Sep-2018. Markings under progress. |
| |
| Work terminated on 12.05.2016. Balance works to be retendered. |
| Commissioned 09/18. |
| |
| |
| |
| Termination issued to agency on 22.03.2017. Jigani station commissioned on 04.03.2018 |

Contract terminated on 25.01.2016. LOI issued on 06.09.2017 for balance portion of the work . (1) ROW problems pending in JMFC Ramanaara for Loc.81-02 No. of cases pending since 2009, NHD:12.07.2018. (2) ROW ~~problem at location no 208 is being persued locally~~

Work terminated on 19-Sep-15. Balance works to be retendered.

Work under progress. ROW issues: (i) KIADB issue: At locations 1,2,3,37,38,39 to be resolved. Gazette notification is awaited for acquiring land. (ii) Local ROW: Location 60: Farmer requesting to divert the route. Negotiations are on.

Commissioned 12/15 (Late Reported)

Commissioned on 14.09.2018.

Commissioned 08/18 (Late Reported).

ATS of Pallivasal Extension HEP. Work is yet to start.

TCL)

According to committee report, detailed survey carried out. The map of diverted route was sent to committee for NOC, Clearance received from Committee members. NOC given abiding to recommendations made by expert committee. The progress is excluding GMRT Wastage. The wastage due to GMRT is Fdn-79 nos and erections -60 nos which will be dismantled. Forest of 150 Ha involved. First stage approval received vide FC-111/MH-11/2016 /2561 dtd 21/09/2017. Second stage approval received vide FC-111/MH-11/2016-NGP/3464 dtd 06.04.2018.

ROW problem at 17 locations. Forest of 17.25 Ha involved. Compliance submitted to DCF Pune. DCF Pune filled Part-II but pending for want of FRA Certificate(FRA certificate to be obtained from Collector Pune).Gram Sabha resolution is ~~awaited from village Man~~

| |
|--|
| Not in STU Plan. |
| The work is to be executed up to LOA cost i.e F-241, E-234. stg- 126km by M/s BNC. |
| |
| |
| |
| |
| |
| LOA placed recently. Name of line: Amrapur-Taptitanda. Total length: 150ckm |
| Part A- work is in progress, Part-A total locs 131. Part B- LOA yet to be issued. |
| Forest : 2.95 Ha (Appr) Proposal submted on 13.11.2017, Revised proposal will be submitted shortly.. Land compensation cases filed at SDO Vasai for 7 nos locs. |
| Tenderization under process. |
| LOA issued to M/s. S P Power on 15-11-2018. Work not started. |
| LOA issued to M/s. M M Ghatage on 15.11.2018. Work not started |
| |
| |
| Stuck up project. |
| Railway crossing at AP/6 & AP/7, proposal submitted to DRM Nagpur. Joint inspection carried out on 06.08.18. ROW : Loc 2,4,7,8 - (4), Order Received, collector Amravati, Applied for police protection vide Ltr. No. 2392 dtd 28.09.18 but police protection is awaited |
| Commissioned 04/18 (Late Reported). |
| |

The work stopped due to 1) Severe RoW 2) Forest issue. The existing contract closure proposal is approved by C.O. The balance work shall be executed by placing new contract

New LOA issued to M/s BNC for labour part only. Work started on 27.05.2018.

No work done in last week as the gang left for diwali. Agency is instructed to speed up the work.

Scheme under revision.

Forest involved in Kalmeshwar- Warud section -0.74 Ha, approved vide 4171 dtd 23.11.15. Forest involved in Kalmeshwar- Warud section, bypassed in revised route. Railway proposal submitted. Line is to be executed in 5 parts on Risk & cost basis. Order placed for 3 parts to M/s. BNC ,
~~Power Engineers, Amit Acha~~

Severe ROW problem. Work stopped since June-2016. Short closure is approved. Balance work is to be carried out on Risk & cost basis.

Commissioned 06/18.

ROW cases filed, order awaited [13]. Railway crossing loc no 12-13 and 55-56. Proposal submitted to railway authority. New LOA issued to M/s Precious Infra services on Risk & Cost

Work is stopped.

The outage is proposed on 220 kV Bale-Tulajapur and Bale-Osmanabad line for MC portion. But the LD has suggested completing the DC portion and feed the Tulajapur & Osmanabad S/stn from PGCIL end then work for MC portion by taking the outage on 220 kV Bale-Tulajapur and Bale-Osmanabad line. Hence, the work of MC portion is pending

| |
|--|
| |
| |
| Commissioned 07/18. |
| Not yet tenderised. |
| |
| |
| |
| Area involved 11ha (Appr) Online submission of proposal: FP/ MH/TRANS/30180/2017 dt 9.11.2017 . Joint inspection carried out on dt 25.1.2018 with forest officer Estimation of tree cutting & CA land is under process at RFO, Padghe. Application for FRA submitted to Hon'ble Collector, Thane vide 136 dt 22.2.2018. Forest Proposal submitted to CCF office by DFO vide FCA/25/905/2018-19 Dt: 14.8.2018 |
| Commissioned 10/18. |
| |
| ROW : (15) P.O received from collector Buldhana (51,65,119,135,140,148,152,153,154,162,165,171,216, 95.64) Police protection awaited. |
| Work in progress.ROW cases filed Order awaited[6 nos locs]. 1 loc order received. |
| |
| The work is stopped due to1) Severe ROW. Forest of 0.49 Ha involved forest Clearance proposal is pending at DCF, Dahanu. |

| |
|--|
| Approved profile handed over to agency on 25-09-18. Check survey under process. |
| |
| |
| |
| |
| Not in STU Plan. |
| |
| Work in progress. |
| |
| |
| |
| |
| |
| |
| Forest involved-11Ha. Online submitted on 9.11.2017, queries on 20.11.2017 Joint inspection carried out on dt 25.1.2018. Estimation of tree cutting & CA land is under process at DFO,Thane Application for FRA submitted to Hon'ble Collector, Thane vide 136 dt 22.2.2018 Forest Proposal submitted to CCF office by DFO vide |

Line name: 220kV M/C LILO on 220kV Tarapur-Borivali & Boisar-Ghodbandar line for 400kV Kudus S/s - 27 kms. Total Ckm - 117.42. Forest involvement after re-routing: Area involved 2.95 Ha (Appr). Proposal to be resubmitted.

Name of line: i. 220 kV M/C line, LILO on 220 kV Boisar (M) - Borivali express feed-II at Boisar (PG) s/s ii. Rerouting of existing 220kV Boisar(PG) Boisar (M) II temporary line. Total ckm 2.33

commissioned 03/16

Commissioned 10/18.

Work was stopped by agency due to severe ROW problem on 18/05/2008. Later the line is charged on 11/03/2016 by JSW under ORC using the corridor of existing 220kV DC IPCI -Wadkhal line from loc no 9

Commissioned 05/18.

Commissioned 05/18.

Tender under process.

Scope revised O/H - 7.5 Km U/ G - 2.5 Km To be considered in Ph. III, if necessary as per BR 112/12 .

Underground cable-15.5 km & 66kV reorientation work at 132kV Pardi SS. (Revised scope Ph-II as per BR no 112/12 dtd 02.12.16.). Revised scope is vet to be tenderized.

Not in STU Plan.

Work in progress. Line order issued in three parts - LILO on 220 kV Deoli(PG) - Ghatodi line for 220 kV Yavatmal s/s (19.39 ckm). 220kV DC line from LILO pt. of 220 kV Yavatmal ss to Ghatodi s/s (Balance portion of Deoli (PGCIL) - Ghatodi) (226.56 ckm). 220kV DC line from Deoli (PGCIL) upto LILO pt. for 220 kV Yavatmal ss - 42 Km.

| |
|--|
| Acceptance of Tender put up in the Board meeting dtd 02-11-18. |
| LOA issued to M/s. M M Ghatage on 15-11-2018. Work not started. |
| LOA issued to M/s. Nilshikka on 13.11.2018. Work not started. |
| Tender refloated on 26-10-2018. |
| Tender to be refloated. |
| Tower profile handed over on 13.06.2018. Work yet to be started by agency. |
| LOA issued to M/s. S P Power on 15-11-2018. Work not started. |
| LOA issued to M/s. Nilshikhaa on 13.11.2018. Work not started. |
| LOA issued to M/s. Nilshikka on 13.11.2018. Work not started. |
| Tower profile handed over on 13.06.2018. Work in progress. |
| Tender refloated on 26-10-2018. |
| LOA issued to M/s. S P Power on 15-11-2018. Work not started. |
| LOA issued to M/s. Nilshikka on 31.11.2018. Work not started. |
| LOA issued to M/s. Shreem Electric on 17.11.2018. Work not started. |
| LOA issued to M/s. Shreem Electric on 17.11.2018. Work not started. |
| Work in progress. |
| Acceptance of Tender put up in the Board meeting dtd 02-11-18. |
| Final approval awaited. |
| Tender floated on 26-10-18. |
| |
| Tenderization under process. |
| Tenderization under process. |

| |
|--|
| Tenderization under process. |
| |
| |
| LOA issued on 22.2.2018 to M/S.S.D. Harpale. Line name renamed as LILO on Ozar - Chandwad line at Pimpalgaon (GEC-I) |
| Yet to be tenderized. |
| Tender refloated on 26-10-2018. |
| LOA placed recently. Survey work started by agency. |
| |
| |

1. Date of award of contract is 18.03.2011. 2. Schedule date of completion was 18.03.2012. 3. The line was completed on 11.02.2016 and commissioned on 12.05.2017. 4. Delay was due to RoW issue, all of which have been resolved and also due to delay in commissioning of SAS at 400/220/132 kV Killing sub-station.

1. Date of award of contract is 11.02.2011. 2. Schedule date of completion was 11.08.2011. 3. Actual date of completion was 28.01.2014. The line was kept charged w.e.f 28.01.2014, but was commissioned with its connected 132/33 kV sub-station at Mendipathar on 22.12.2015. 4. Delay in completion of the line was due to RoW problem. 5.

1. Date of award of contract is 19.01.2011. 2. Schedule date of completion was 19.07.2011. 3. Anticipated date of completion is June 2019. 4. Delay is due to RoW issues. Work held up due to ROW problem. The PHED, GOME has complained and filed an FIR against Loc No. 3 to 8. 5. The matter has been taken up with the District Administration for solving the RoW issues. 6. No issue on forest clearance and no court cases. 7. Overall status is 90% completed.

1. Date of award of contract is 12.02.2015. 2. Schedule date of completion was 12.05.2015. 3. The LILO was completed and test charged in 7th August, 2015 but was commissioned along with the 132/33 kV Mustem sub-station on 20.11.2015. 4. Delay in completion of the line was due to sub-station was not ready. 5. No issue of forest clearance

1. Date of award of contract is 26.02.2016. 2. Schedule date of completion was 26.02.2017. 3. Anticipated date of completion is December 2018. 4. Delay is due to delay in supply of materials for line by the vendor. 5. No issues on forest clearance and RoW issues

Survey works for 132 kV LILO is completed. Materials procurement is under process. Tendering for the LILO is under process.

1. Date of award of contract is 20.07.2009. 2. Schedule date of completion was 20.07.2010. 3. Actual date of completion was 21.12.2011. 4. No issue of forest clearance, and the RoW issues that were there were resolved. 5. The line was commissioned on 21.12.2011

1. Date of award of contract is 14.12.2007. 2. Schedule date of completion was 14.12.2009. 3. Actual date of completion was 24.05.2013 but the line was commissioned on 06.08.2013. 4. Delay in completion was due to RoW issues and due to fund flow constraints. 5. The line was commissioned on 06.08.2013

1. Date of award of contract is 05.02.2016. 2. Schedule date of completion was 05.05.2016. 3. The 132 kV line was completed on 11.11.2016 and commissioned on 25.03.2017. 4. Delay was due to delay in supply of conductor for line by the vendor and also that the New Umtru HEP was not ready as this line is an ATS of the New Umtru HEP. 5. No issues of forest clearance. 6. Line parameter: one circuit only of the 132 kV D/C line - 0.14 ckm, 132 kV S/C line - 1.07 ckm 7. The total expenditure incurred is Rs.448.76 Lakhs and is inclusive of 132 kV New

1. Date of award of contract is 05.02.2016. 2. Schedule date of completion work 05.05.2016. 3. The 132 kV line was completed on 11.11.2016 and commissioned on 25.03.2017. 4. Delay was due to delay in supply of conductor for line by the vendor and also that the New Umtru HEP was not ready as this line is an ATS of the New Umtru HEP. 5. No issues of forest clearance. 6. Line parameter: one circuit only of the 132 kV D/C line - 0.14 ckm and 132 kV S/C line - 0.36 ckm 7. The total expenditure incurred is Rs. 448.76 Lakhs and is inclusive of the cost of 132 kV New Umtru HEP - Norbong -EPIP-II line.

1. Date of award of contract is 29.07.2011. 2. Schedule date of completion was 29.07.2012. 3. Anticipated date of completion is December, 2018. 4. Delay is due to heavy flood damage in Garo Hills in September 2014, and also due to fund flow constraint and RoW issues. 5. No issues on forest clearance and no court cases. Work is presently

!

2

Work Under Progress

Work Under Progress

Ckt. - I charged on 17.06.2018 & 2nd ckt charged on 23.07.2018

Line work completed. Ckt-I charged on 22.07.2018 & 2nd ckt charged on 10.10.2018

Commissioned 12/18.

Commissioned 10/18.

Commissioned 02/18 (Late Reported).

| |
|--------------------------------------|
| Commissioned 08/17 (Late Reporeted). |
| Commissioned 06/18. |
| |
| |
| |
| |
| |
| Commissioned 12/18. |
| double entry |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| double entry |
| |
| Work under progress. |
| |

| |
|--|
| |
| Ready for Commissioning 09/18. |
| Commissioned 10/18. |
| Commissioned 10/18. |
| The ckm may be revised to 56 ckm due to re-routing of the line. The line is completed except earthwire stringing |
| |
| A new Agency selected for doing balance work as the work offloaded from original Agency. Details of line is worked out |
| Ready for Commissioning 09/18. |
| The no. of Towers may be revised to 445 nos. |
| |
| Ready for Commissioning 09/18. |
| |
| Commissioned 08/18. |
| |
| Line is completed |
| Tower details is yet to be finalised |
| No. of Towers may be revised to 20 nos. |
| No. of Towers may be revised to 67 nos. |
| |
| |
| |
| May be deleted as it is 132kV voltge level |
|) |

| |
|---|
| Concept Note is being submitted |
| Sanction received from NEC. Preliminary survey started |
| The 132KV Sihhmui substation was constructed by P&E, Govt. of Manipur and completed on 31.03.2016. Line has <u>completed.</u> |
| Funding of project is yet to be identified |
| Approval from State Govt. obtained |
| Work progress is 28 percent due to ROW problem since the <u>line is to be constructed through city area</u> |
| Proposal stage |
| Proposal stage. Fund will be sought from NEC/DoNER |
| Line completed on Mar-17. |
| ↵ |
| All 3 packages had been awarded in Sep 2017. |
| The work at Pala Maneri HEP stopped as per GOI order. |
| PTCUL representative requested CEA to allow LILO of 400 KV DC Vishnuprayag-Muzaffarnagar line at Pipalkoti as an alternate arrangement for power evacuation of Tapovan Vishnugad (NTPC). PTCUL representative was advised to take up matter with UPPTCL alongwith detail System Study report as UPPTCL is the owner of 400 KV DC Vishnuprayag Muzaffarnagar Line and subsequently take up with CEA for approval of Standing Committee of power system in NR. The System Study Report may also be submitted to CEA |
| The work at Loharinagpala HEP stopped as per GOI order. |
| Award for the scheme is expected by July 2018. Implementation time of 26 months has been specified in the <u>tender document from the date of award.</u> |
| Route alignment and forest proposal preparation is in <u>progress.</u> |

Construction of 400 KV DC Vishnugad-Pipalkoti line & LILO of 400 KV DC Vishnuprayag-Muzaffarnagar at Piapalkoti is under progress. Route alignment, profile has been finalized and forest case preparation is under process. Completion period of line as amended is 02 years from 26.09.2016.

Revised DPR under preparation.

Land for construction of S/s is being searched. Construction of line will be planned as per Connectivity Schedule of Generators in Yamuna Valley.

Construction of line will be planned as per Connectivity Schedule of Generators in Alaknanda Valley.

Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.

Contract has been terminated on 23.01.2017 as per the stay order of Honble Supreme Court for Construction of Hydro electric project of Lata Tapovan HEP(171MW) after June 2013 Natural Disaster in Uttarakhand State and also non availability of Land at Pipalkoti for construction of 400KV Substation and huge agitation of local public on

Route Survey has been completed. Tower schedule and profile of line has been approved. Principal approval obtained from MOEF on dated 11/09/2017. Proposal for transfer of land (73.36 Hect.) for compensatory afforestation was submitted to DM, Dehradun on dated 14/09/2017. SDM directed to Tehsildar on 03/10/2017 for further necessary

Contract has been terminated on 23.01.2017 as per the stay order of Honble Supreme Court for Construction of Hydro electric project of Lata Tapovan HEP(171MW) after June 2013 Natural Disaster in Uttarakhand State and also non availability of Land at Joshimath for construction of 220 KV Substation

Contractual issue. PTCUL was requested by CEA to resolve the contractual issue of Baramwari -Srinagar 220 KV D/C line and complete it matching with the commissioning of Singoli Bhatwari HEP to avoid power evacuation from the project

Work awarded to M/s Vijay Roy and Company, Bihar. Details survey, Tower es parting data and Tower profile work has been completed.

Route Survey has been completed. Tower schedule and profile of line has been approved. Principal approval obtained from MOEF on dated 11/09/2017. Proposal for transfer of land (73.36 Hect.) for compensatory afforestation was submitted to DM, Dehradun on dated 14/09/2017. SDM directed to Tehsildar on 03/10/2017 for further necessary

Construction of line as per connectivity schedule of generators in Yamuna Valley

Construction of line as per Schedule of construction of Langrasu.

Commissioned 08/18.

Commissioned 09/18.

Route Survey has been completed. Tower schedule and profile of line has been approved. Principal approval obtained from MOEF on dated 11/09/2017. Proposal for transfer of land (73.36 Hect.) for compensatory afforestation was submitted to DM, Dehradun on dated 14/09/2017. SDM directed to Tehsildar on 03/10/2017 for further necessary

Construction of line will be planned as per Connectivity Schedule of Generators in Yamuna Valley.

Stage-II forest clearance is awaited. Possibility of commissioning the line in the matching time frame of generation project i.e. March 2019 is very low . Interim/ alternative arrangement for connecting the Singoli Bhatwari HEP to 220 kV grid is suggested

→

Ready for Commissioning 09/18 (Commissioning held up due to tree cutting).

Amount not yet deposited by Punjab State Power Corporation Limited.

Forest case pending at DFO Jalandhar at phillaur .Railway case Submitted for Approval. Work in Progress.

| |
|--|
| |
| Work in progress Court Case at TL 38 to 39 |
| Work is held up due to right of way problems at TL No.4, 5 & 6. |
| FoundationWork of tower no. 60-61 J-Type (Well type) is in progress and LOI of foundation of 62no. (DD+9) tower is issued to contractor M/s. Mahesh Kohli. Right of way problem at TL No 19 to 21 |
| Foundation of 66No. J-Type (well type)tower is in progress. ROW problem at TL No.95 |
| |
| Work help up |
| Ready for Commissioning 09/18 (Commissioning held up due to tree cutting). |
| Pile type foundation work order placed.Court case at TL No.78 |
| Ready for Commissioning 09/18 (Commissioning held up due to tree cutting). |
| Work deferred for the timebeing. |
| Amount not yet deposited by Punjab State Power Corporation Limited. |
| |
| NOC received from KFW for award of contract on 30.05.2018. NOA issued in favor of M/s Skipper on dated 01.06.2018. Contract agreement signed by the firm. Survey work under progress |
| Ready for Commissioning 08/18. |
| Ready for commissioning 07/18 |
| Commissioned 08/18. |
| KFW funded scheme .W.O. awarded to M/S Monte Carlo. Final approval issued by NHAI on 07.09.18. In principle approval issued by Forest deptt. PTW issued on 29.08.18. Route approval certificate issued |
| Ready for commissioning 07/18 |

| |
|---|
| NOC received from KFW for award of contract on 30.05.2018. NOA issued in favor of M/s Skipper on dated 01.06.2018. Contract agreement signed by the firm. Survey <u>work under progress</u> |
| KFW funded scheme. W.O. awarded to M/s TATA Project Ltd. Route approval certificate issued. Final approval issued by State Govt. on 01.06.2018. Route approval certificate <u>issued</u> |
| Commissioned 08/18. |
| Ready for Commissioning 11/18. |
| W/O not placed yet. Price Bid opened on dated 28.08.2018. Technical bid will open on 22.01.2019. |
| Commissioned 04/18 (Late Reported). |
| W/O awarded to M/S SEW Hyderabad. Aviation NOC issued. Forest involved, In-principle approval issued on 14.09.18. Aviation NOC issued on 16.05.2018. Work under progress. |
| Work order awarded to M/s Aster Chennai. Aviation NOC received. Route approval certificate issued on 25.06.2018. <u>Stringing work under progress.</u> |
| Commissioned 10/18. |
| NOC received from KFW for award of contract on 30.05.2018. LOA issued in favor of M/s Skipper on dated 01.06.2018. <u>survey work under progress.</u> |
| Commissioned 11/18. |
| NOA issued on dated 05.06.18 in favor of M/s Man structural. Contract agreement signed. Forest case <u>uploaded on 13.12.18. work under progress.</u> |
| W.O. awarded to M/s Hitech. Line work completed except Railway Crossing. Permission to work received from Railway on dated 27.07.2018. Order for Re-tendering of <u>extra work is pending</u> |
| Work order issued on dated 10.05.2018 to M/S Astvinayak. Revised Profile approved. Stub-setting work completed. |
| Ready for Commissioning 12/16 (Late Reported). |

W/O awarded to M/s Transrail on 26.12.17. Route profile for 2.222 kMs approved. All Monopole tower foundation drawings approved. Stub setting & Foundation work at 03 no's monopoles under progress

KFW funded scheme. PBG returned to the bidders, and Bid to be cancelled after receipt of NOC from KFW.

Commissioned 09/18.

under KFW. Scheme under review

Commissioned 09/18.

under KFW

Bajju has been dropped and extension of line is under planning. Line charged on 33 KV on dt 08.02.16 for anti-theft

W/O awarded to M/S Moji Construction. Permission to Work from Forest Deptt issued on 28.03.2018. Work under progress.

W.O. awarded to M/s Hitech. Line work completed except Railway Crossing. Permission to work received from Railway on dated 27.07.2018. Order for Re-tendering of extra work is pending.

Completed.

Commissioned 10/17 (Late Reported).

Yet to award

2)

Work awarded to M/s. Transrail Works are under progress

Work under progress.

| |
|---|
| Tender to be floated. |
| Estimate is under preparation |
| Energised on 23.07.17 |
| Work awarded to Transrail on 13.08.18 and 2 loc excavation is under progress. one loc concrete under process.. Check Survey in Progress. Excavation one number under progress |
| Work awarded to Transrail on 13.08.18 2 loc excavation is under progress. One loc concrete under process. Check Survey in Progress. Excavation one number under progress |
| Work awarded to Transrail on 13.08.18. Check Survey in Progress. Excavation one number under progress. |
| Work awarded to Transrail on 13.08.18 2 loc excavation is under progress. One loc concrete under process. Check Survey in Progress. Excavation one number under progress |
| Work are under progress. Row issue involved at 3 Locations Enter upon permission requested from District Collector. |
| Commissioned 08/18. |
| Work awarded Check survey under progress. |
| Work under progress. ROW issued involved. Enter upon permission awaited from District Collector/ Thirupur & Dindigul |
| Work under progress. |
| Work are under progresws. ROW issues involved. |
| Ready for Commissioning 09/18. |
| Work under progress. |
| Work under progress. |
| Tender floated and due date of opening on 07.01.19 |
| line Energised on 23.07.17. |
| Tender is under process. |

| |
|--|
| Work under progress. Row issues involved. |
| Work awarded. Stub setting under progress.RF Clearence to be obtained for 22 locations Pallikaranai Marsh Land. <u>Balance works are in progress.</u> |
| Tender floated and due on 07.12.2018 |
| |
| line Energised on 23.07.17. |
| Court cases involved and is being followed up. Forest clearance awaited for 7 Locations. |
| BLTC Note for award of work is under approval. |
| Tender floated and due on 07.12.2018 |
| Tender to be floated. |
| Tender to be floated. |
| Tender to be floated. |
| Commissioned 05/18. |
| Work awarded to M/s. Energy Power cables. work to be commenced. |
| Work under progress. |
| Tender to be floated |
| BLTC note for placing of order is under approval. |
| Work under progress. |
| Baywork completed. line to be energized. |
| Commissioned 05/18. |
| Commissioned 05/18. |
| Work under progress. |
| Work under progress. |

| |
|--|
| Work under progress. |
| Work awarded. Approval requested from PWD for Pile foundation. |
| |
| Work under progress. |
| Work under progress. |
| Work under progress. |
| For OH Portion work under progress.UG cable work awarded to M/s Universal cable on 16.02.17 Total section 12 Nos. Cable laying 10/12 laying in 24/33 sections completed. UG cable work awarded to M/s Universal cable on 16.02.17.Total section 12 nos. Cable laying in the section completed |
| Cable already laid. LILO to be made at the time of commissioned of Sub stations |
| Work under progress. |
| Work to be taken up. |
| Work awarded and initial works are under progress. |
| Commissioned 10/18. |
| Work under progress. |
| Work under progress. |
| Commissioned 10/18. |

| |
|---|
| Severe Row issue between Loc no 160 - 190. Court case pending in High Court. Committee suggested to execute the work in the original route. |
| Work under progress. Reserved forest clearance involved in 6 locations. Approval is also to be obtained from wet land authority and proposed is under scrutiny by wet land authority |
| Line work is under modification. Revised administrative approval is under process. |
| Work awarded and initial work are under progress. |
| Work under progress. |
| Work under progress. |
| Work under progress. |
| Work under progress. |
| Termination notice issued to M/s GET. Work awarded for balance work and under progress. OPGW cable is being arranged. |
| (i) Basin Bridge - Tondiarpet cable energised on 30.07.17 (ii) Basin Bridge - Vyasarpadi: Cable energised on 01.08.17 Pulianthope - Basin Bridge - Work to be taken up on completion of Pulianthope 400 KV SS |
| Both the Ckts energised on 19.12.16 and 06.02.17 |
| Work under progress. ROW issues involved in line work. 8 Foundations under ROW/Reserve Forest/ Railway Approval. 6 Erections pending due to pole shifting/dismantling approval/shutdown approval |
| Commissioned 07/18. |
| Work completed. |
| Work under progress. Severe ROW issue. Enter upon permission requested from the District collector Tirupur. 20 Nos writ petition pending at High Court, Chennai and yet to be listed |
| Work completed except Railway crossing locations. Block charges of Rs.20,44,357/- to be remitted to Railways. |
| Ready for Commissioning 07/18. |
| Tender opened on 07.03.18 and Technical evaluation is under process. |

| |
|--|
| Work under progress. PWD approval obtained for river crossing at 6 locations. Work will be taken up after draining of water. |
| OPGW Stringing to be completed. Work awarded. |
| Commissioned 07/18. |
| Work held up due to ROW issues. |
| Work held up due to ROW issues. |
| Work under progress. Reserved forest clearance involved in 6 locations. Approval is also to be obtained from wet land authority and proposal is under scrutiny by wet land authority.now proposal is at conservator of forest Chennai. |
| works are under progress. Forest clearance approval is under process for 3 locations. It is in Final Stage. |
| Work under progress. |
| Commissioned 12/17 (Late Reported). |

ANSCO

| |
|---|
| Tenders floated on 13.12.2018.Due date for tender opening 11.01.2019. |
| Tenders floated on 13.12.2018.Due date for tender opening 11.01.2019. |
| Commissioned 07/17 (Late Reported) |
| Tenders floated on 13.12.2018.Due date for tender opening 11.01.2019. |
| Works nearing to completion. |
| The scheme containing this Tr.line is posed to NCEF Grant.Soon after receipt tenders will be called for. |
| Detailed purchase orders placed on 05.11.2018.Mobilization is under progress.(please change the line length as 10.5 KM) |
| Commissioned 04/18. |
| |
| |

| |
|---|
| |
| Detailed purchase order issued on 31.01.2018.Works under progress. |
| |
| |
| |
| Commissioned 11/18. |
| Tenders floated on 13.12.2018.Due date for tender opening 11.01.2019. |
| Tenders published on AP e-Procurement platform on 13.06.2018 |
| |
| |
| |
| Commissioned 10/18. |
| |
| Works under progress. |
| |
| Works are under progress |
| |
| |
| |
| |
| |
| |
| |
| |
| Line works are under progress |

Works are under progress. 10 Nos tower foundations and 2.8 km stringing in Forest reach are pending for want of forest clearance.

works are under progress.

Works are under progress

Works are under progress.

Works are under progress

| |
|---------------------------|
| Works are under progress. |
| |
| |
| |
| |
| |

| |
|--|
| |
| |
| |
| |
| |
| |

Profiles handed over on 27.02.2017, works are Under Progress.

works are U/P.

Work completed on 28.10.2018 .

Commissioned 04/18.

Commissioned 06/18.

Commissioned 07/18.

| |
|---|
| |
| Works are in progress |
| |
| |
| |
|) |
| Fund not yet tied up. Proposed under World Bank Financing /SPA/NEC. |
| |
| |
| ROW problems affected the work |
| |
| RoW issues. TSECL has connected a portion of the said D/C line splitting the existing Rokhia - Udaipur 132 KV S/C line near Melaghar (12.178 Km distance from Monarchak) thereby connecting Monarchak with Rokhia and Udaipur sub-stations. The said arrangement has already been commissioned and is in operation w.e.f January 2015 for |
| All works completed in non forest land. Stage- I clearance <u>received and compliance for conditions completed.</u> |
| Fund proposed in World Bank. |
| RoW issue |
| Proposed under NEC. |
| |
| To be deleted. |
| <input type="checkbox"/> Physical verification of stores completed. Necessary help from district administration/ local police authorities is being provided to the new working agency. Matter being <u>constantly pursued</u> |
| |
| |

| |
|--|
| |
| |
| |
| Foundation work in progress. |
| Construction of s/s was not possible at the site selected in 2016. Land procurement at another loc in the dist is in progress. S/s construction is expected in March-19. Commissioned 10/18. |
| Survey will be initiated shortly. |
| Commissioned 04/18. |
| Construction of line is kept on hold as work on feeding S/s (Aurai400) was stopped by M/s SEUPPTCL long back ago due to financial constraints . The developer has gone bankrupt. Therefore , constructin of line was also kept on hold by LIPPTCL |
| Construction of line is kept on hold as work on feeding S/s (Aurai400) was stopped by M/s SEUPPTCL long back ago due to financial constraints . The developer has gone bankrupt. Therefore , constructin of line was also kept on hold by LIPPTCL |
| The line is kept on hold as fund has not been made available by UPNEDA. |
| Court case pending on 01 loc. in dist court. Construction of bay at 400 kV S/s is in process. |
| Line Length 150 ckm. The line is kept on hold as fund has not been made available by UPNEDA. |
| Line Length 61ckm. Line construction kept on hold. UPNEDA has been requested to make funds available for the purpose. |
| |
| Stringing of 4 cKm length including Ghagra river X-ing span is pending. Agency has started work, but at a slow pace. |
| Construction of line can be completed if s/d of 220 kV C B Ganj-Sitargnj& C B Ganj_- Tankpur lines (on the same tower) ,owned by PGCIL, is approved . Approval is pending since last 03 months |
| Commissioned 05/18. |

| |
|---|
| Being processed under TBCB. |
| Land purchase for Anandnagar s/s is in process. Construction of s/s and line is expected to start in April-19. |
| Commissioned 08/18. |
| Linked with construction of 220 kV Hamirpur S/s . Land procurement is in final stage. Construction of s/s and line is to start in May-19. |
| Linked with construction of 220 kV Hamirpur S/s |
| Line Length 22.474 ckm. work is in progress |
| Commissioned 07/18. |
| Severe RoW administrative support required. |
| |
| LOI issued on dated 11.12.18. Survey and profiling is in progress. |
| Debitable case is under process. |
| Commissioned 12/18. |
| PGCIL scope. Work is reported to be completed, jumpering at LILO point is to be done. |
| Commissioned 05/18. |
| The line is actually LILO of 132 kV Sirathu(220)- Karvi Line at Pahadi (220) ,Chitrakoot and was energised on 24/05/18. |
| Commissioned 05/18. |
| Commissioned 07/18. |
| Commissioned 06/18. |
| Commissioned 07/18. |
| Work in progress. |
| Work to be taken up after June-19 |
| Line completed on 13.09.18. Bay work under construction at Sultanpur end. |

| |
|---|
| line charge on 5.5.2018 |
| Commissioned 06/18. |
| Commissioned 06/18. |
| |
| |
| |
| |
| Commissioned 06/18 (Late Reported). |
| |
| |
| Work to be taken up after June-19 |
| Line completed, RoW in Strg. of 300 mtr. OPGW being resolved with the help of local administration. |
| Commissioned 06/18. |
| Commissioned 04/18. |
| |
| Ready for Commissioning 09/18. |
| Commissioned 04/18. |
| Work in progress. |
| Line Length 42.8 ckm. Fdn completed, Erec & Strg WIP on line of ETD- Basti is to be diverted for which 01 no. tower is to be erected. |
| Line energised on 25/07/2017. |
| Line energised on 13.09.2017. |
| Line Length 30 ckm. The line is kept on hold as fund has not been made available by UPNEDA. |
| Line charge on 11.04.2018. (69.600 ckm) |

Line was completed in May-17 but could not be charged due to non completion of gantry at Dumariaganj. in a storm River X-ing tower at loc no. 66 collapsed in April-18, restoration of the tower is in progress.
Line Length 22 Km. Line kept on hold.

The line is kept on hold as fund has not been made available by UPNEDA.
line charge on 07.03.2018

Line energised on 28/07/2017.

Energised on 06/11/2017

Line energised on 25/07/2017

Line Length 4 ckm. The line is kept on hold as fund has not been made available by UPNEDA.

The line is kept on hold as fund has not been made available by UPNEDA.
Line Length 30 ckm. Energised in Feb, 2018.

The line is kept on hold as fund has not been made available by UPNEDA.

SETCL)

Work is being delayed due to poor performance of the vendor (Jyoti Structural Ltd.).

Suffering at New Chanditala SS end due to acute ROW issue.

Work Delayed due to poor performance of the vendor (Jyoti Structures Ltd.).

Commissioned 05/18 (Late Reported).

Ready for Commissioning 09/18.

| |
|---|
| |
| |
| |
| |
| |
| |
| |
| Work under progress at slow pace due to ROW problem. |
| |
| |
| |
| |
| Commissioned 12/18. |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| Work of main line yet to be commenced due to mass resistance by the villagers |
| |
| |

| |
|--|
| Work under progress at slow rate due to acute ROW problem. |
| |
| Ready for Commissioning 09/18. |
| |
| |
| |

3 (220 kV & ABOVE)

As on 31-JAN-2019

| |
|--|
| Remarks |
| 12. |
| |
| Works Completed. |
| Commissioned 07/18. |
| |
| a) RoW issue: Severe ROW being faced and taken up on case-to-case basis. |
| Commissioned 08/18. |
| Works Completed. |

a) RoW issue: Severe ROW being faced in Maharashtra and taken up on case-to-case basis. b) Forest/Wildlife clearance issue: Force Majeure notice submitted to LTTCs on 31.01.2018 on account of Dealy in Forest approval (MH portion). Stage I approval received on 26.03.2018. Working permission received on 27.09.2018, 03.10.2018 and 17.10.2018; however, Stage II approval still awaited. Petition filed in CERC on 23.10.2018 for extension of time on account of Force Majuere. CERC admitted the matter in the hearing dated 15.11.2018 and directed LTTC not to take any coercive actions till next date of hearing of the matter.

Commissioned 04/18.

Commissioned 08/18.

Commissioned 05/18.

TSA termination notice withdrawn on 10.12.2018, which was allowed by CERC. NKTL having taken several steps to complete the project, is better placed to implement the project in efficient and compressed time. However, still NoC is awaited from CCL/MoC for construction of the lines over coal bearing area and hence force-majeure for the project is continued. Further, in accordance with the provision of the TSA, NKTL has approached CERC for further course of

Page 1 of 10

| Remarks |
|---------|
|---------|

| |
|-----|
| 12. |
|-----|

| |
|--|
| TSA termination notice withdrawn on 10.12.2018, which was allowed by CERC. NKTL having taken several steps to complete the project, is better placed to implement the project in efficient and compressed time. However, still NoC is awaited from CCL/MoC for construction of the lines over coal bearing area and hence force-majeure for the project is continued. Further, in accordance with the provision of the TSA, NKTL has approached CERC for further course of |
|--|

TSA termination notice withdrawn on 10.12.2018, which was allowed by CERC. NKTL having taken several steps to complete the project, is better placed to implement the project in efficient and compressed time. However, still NoC is awaited from CCL/MoC for construction of the lines over coal bearing area and hence force-majeure for the project is continued. Further, in accordance with the provision of the TSA, NKTL has approached CERC for further course of

Commissioned 07/18.

Existing line.

Line completed. (Interim)

Commissioned 09/18.

Remarks

12.

Work hampered due to severe RoW issue in the stretch of AP 27 -AP 29, AP 60 A-AP 60 B and AP 66 -AP 67.

Severe RoW issue existing in the stretch of AP 10 -AP 11, AP 14- AP 15, AP 25 -AP 28, AP 52- AP 53, AP 55 -AP 56, AP 63 -63/12, AP 76 -AP 77, AP 84- AP 85 & AP 89 -AP 90. Court Case: 04 no. of tower locations has been traversing though the proposed land area of M/s Emami Cement Ltd., out of which the 04 no. of foundations and 03 nos of erections are already completed. At this point of time, M/s Emami Cement Ltd. moved to High Court of Hyderabad for seeking Order to remove WKTL transmission towers along with direction to re-route the transmission line. At present this matter is under consideration of Honble High Court, Hyderabad. Forest Details of Tr. Line Falling under Forest: Forest area affected (ha):18.442 ha (2.75 Kms) in Andhra Pradesh .Forest proposals sub on :23.08.2017. Stage 1 forest approval granted on 28.11.18

•RoW issue: In the stretch of AP 10 - AP 11, AP 34 - AP 35, AP 37- AP 38, and AP 41- AP 42. At loc. nos. 47/2 & 47/3, locals have removed the stubs by using JCB. A FIR in this regard has been lodged with local Police Station. Court Case: •Land Owner of location no. 2/6 has approached High Court of Telangana. The Court has granted the stay on work. Further on hearing held on 07th June 2018, the Court adjourned and next date of hearing is yet to be scheduled in this matter. •Land owner for the stretch between the location no. 30 to 31 has approached the District Court (Nalgonda) to accord permanent injunction. The Court scheduled next date of hearing on 28.01.2019 in this matter.

•Severe RoW in the stretch of AP 5B - AP 6, AP 15 -AP 16, AP 27-AP 28 , AP 58, AP 99A -AP 102, AP 89 -AP 90 and AP 95 -AP 96. Forest area affected (ha): 19.793 ha (2.954 Kms) in Maharastra and 47.592 ha (7.103 Kms) in Telangana. Forest proposals submitted on 4th Aug 17 for Maharashtra and on 23 Aug 17 for Telangana. Current status: Maharashtra proposal under approval of State Govt. Maharashtra. The Telanagana stage I approval received on 13.12.2018 ¶The work execution in 765 kV D/C Warora (Pool) -Warangal (New) Transmission line, under state Maharashtra is stopped completely from 05th Oct 2018 due to farmer agitation demanding higher compensation for the construction of transmission line at their fields, the affected locations are 100A/1,100A/2,100A/3,100A/5,116/8,116/9,116/11,116/12,116/14,116/17,116/18,118/1,118/3,118/6,118A/0,118A/4,118

Remarks

12.

Details of Tr. Line Falling under Forest: 3.37 Km ,Forest area: 12.90 Ha (2.80 Kms) of Rajsthan + 3.46 Ha (0.57 Kms) of Haryana. Forest proposals submitted on : 15.05.2017 for Haryana and on 11.08.2017 for Rajasthan. Stage I approval from Haryana Forest Deptt. received on 27.03.2018 and Stage I approval from Rajasthan Forest Deptt. received on 06.07.2018. Wildlife Clearance : Wildlife area(ha) : 7.452 Ha (2.80 Kms) Khetri Bansyal Conversion Reserve Wildlife proposals submitted on : 16.02.2018 and at present, Proposal recommended by Forest Minister for discussion in NBWL. Severe RoW issues: Severe RoW issues are existing at loc. No. 3/8, 9/3, 17/0 and 18/0

1. Consent from Indian Drug and Pharmaceuticals Ltd. (IDPL) , Rishikesh for traversing 400 kV D/C Koteshwar-Rishikesh line through IDPL premises is awaited. It is submitted that pending NOC from IDP (Rishikesh), the Forest Deptt. is not ready to accept the forest diversion proposal because all 16 no. of tower locations are falling inside the IDPL lease hold area, which belongs to the forest deptt. 2. DFO-Tehri directed us to divert from our existing transmission line route, which was earlier approved & confirmed by Forest Range officer through verification of land schedule and DGPS survey in Jan-2018.

Forest : Nil

Work yet to be awarded.

For start up power, work completed 5/12.

Completed (Interim)

Remarks

12.

Under planning stage by WBSETCL.

Work of 220kV line has been awarded to M/s. Ashish Infratech and completion period is 8 months from start of work. Generation project will take about 2? years for completion as against 8 months for completion of associated transmission line, there will be no mismatch for evacuation of power. It may also be mentioned that route survey of transmission line has been completed and design work of transmission system including towers (15 nos.) has also been completed. 220kV GIS bays at PGCIL substation at New Melli have also been awarded to M/s. PGCIL as deposit work. Line length is 3.3 KM. Associated transmission system comprises of 220kV GIS in PH building, 3.3 km long 220kV D/C line from PH to PGCIL pooling station at New Melli. Work for 220kV GIS substation at PH has been awarded to M/s. Siemens and GIS

Severe ROW throughout the line. Line Length -116 KM

Low Lying Area Near supaul section & ROW near S/S ends. total Line length 208 KM & 545 Locations

Interim arrangement.

Work yet to Start.

Remarks

12.

Work yet to start.

Work in generation project is stopped for since 2013.

Detail survey completed section 164 approval received.
Work yet to started.

PRL)

Case pending in Supreme Court.

Case pending in Supreme Court.

Case pending in Supreme Court.

Case pending in Supreme Court.

Case pending in Supreme Court.

Project Authority intimated that PGCIL yet to award construction of work.

St-I FC received, St-II under progress

Remarks

12.

Commissioned (Interim Arrangement). De-LILO activity completed.

L)

court case pending, severe ROW problem, Railway crossing pending.Funds problem from PFC.

court case pending, severe ROW problem, Railway crossing pending.Fund problem from PFC.

L)

The project is at stand still pending of a time extension requested to UPPTCL in June 2015

The project is at stand still pending of a time extension requested to UPPTCL in June 2015

Karchana gantry not finalised. The project is at stand still pending of a time extension requested to UPPTCL in June 2015

The project is at stand still pending of a time extension requested to UPPTCL in June 2015

The project is at stand still pending of a time extension requested to UPPTCL in June 2015

The project is at stand still pending of a time extension requested to UPPTCL in June 2015

Karchana gantry not defined. The project is at stand still pending of a time extension requested to UPPTCL in June 2015

"Work is standstill for more than a year due to poor financial health of SEUPPTCL, the transmission service provider, owned by M/s Isolux. The line is a part of TBCB project awarded to M/s Isolux. UPPTCL representative informed that GoUP is considering to take over transmission project and evaluation of completed work is under progress. Bids for valuers have been invited by M/s PFC. Valuation is under progress. Final decision will be taken after valuation."

Transmission work not started yet. SEL will approach CEA for approval of continuing the LILO-II.

Remarks

12.

Commissioned 12/18.

•Introduction of new guidelines for determination of Land & Corridor compensation in the state of Madhya Pradesh and Maharashtra which has led to the increase in cost of the project. Notices served to LTTCs

1. Introduction of new guidelines for determination of Land & Corridor compensation in the state of Madhya Pradesh which has led to the increase in cost of the project. Notices served to LTTCs 2. NH-3 Crossing Approval is pending with NHAI

1. Change in Law-Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 by sub section (3) of section 1 of Central Goods and Services Tax Act, 2017 & Notification No. 3/2017-Integrated Tax dated 28th June 2017 of sub section (3) of Section 1 of the Integrated Goods and Service Tax Act, 2017 has introduced GST in place of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs 2. Bay readiness at Aligarh End by PGCIL 3. Tree cutting Permission of Agra Canal Forest is pending

1. Change in Law-Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 by sub section (3) of section 1 of Central Goods and Services Tax Act, 2017 & Notification No. 3/2017-Integrated Tax dated 28th June 2017 of sub section (3) of Section 1 of the Integrated Goods and Service Tax Act, 2017 has introduced GST instead of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all

•Introduction of new guidelines for determination of Land & Corridor compensation in the state of Madhya Pradesh which has led to the increase in cost of the project. Notices served to LTTCs

Remarks

12.

•Change in Law-Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 by sub section (3) of section 1 of Central Goods and Services Tax Act, 2017 & Notification No. 3/2017-Integrated Tax dated 28th June 2017 of sub section (3) of Section 1 of the Integrated Goods and Service Tax Act, 2017 has introduced GST instead of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs 2. PTCC Approval is awaited.

Commissioned 12/18.

1. Change in Law-Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 by sub section (3) of section 1 of Central Goods and Services Tax Act, 2017 & Notification No. 3/2017-Integrated Tax dated 28th June 2017 of sub section (3) of Section 1 of the Integrated Goods and Service Tax Act, 2017 has introduced GST in place of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs. 2. NH Crossing Approval is pending with NHAI

Commissioned 08/18.

1. Bay readines at Silchar and Misa end by PGCIL

1. NOC from AAI is pending for Itanagar Halonggi green field Airport 2. NOC is pending for the Private Air field at Kolapani

| Remarks |
|---------|
|---------|

| |
|-----|
| 12. |
|-----|

| |
|--------------------------------|
| Case pending in Supreme Court. |
|--------------------------------|

| |
|--------------------------------|
| Case pending in Supreme Court. |
|--------------------------------|

| |
|--------------------------------|
| Case pending in Supreme Court. |
|--------------------------------|

| |
|---|
| Teesta III -Rangpo (CKT-II) and Teesta III -Dikchu (Ckt 1(a)) Lines are in commercial operation from 16.01.2017 & 14.04.2017 respectively. Dikchu- Rangpo (Ckt 1 (b)) is energized on 30.06.2018 (i.e. trial operation for 24 hours) and could successfully complete the trial operation on 1st July 2018. 46.1 Kms line from Kishanganj Substation has been successfully energized for antitheft purpose. Re-Stringing works, in last span of 290-291 is under progress and back eharging would be extended stretch by stretch on completion of re-stringing. RoW and Forest issues faced in Darjeeling distt. |
|---|

| |
|--|
| Work awarded to M/s Instalaciones. Inabemsa. Spian on May 2014. Route changed after survey observations. |
|--|

| |
|--|
| Work awarded to M/s Instalaciones. Inabemsa. Spian on May 2014. Route changed after survey observations. |
|--|

| |
|--|
| Target Commissioning date will be provided after approval/receipet of loan from lenders. |
|--|

| |
|--------------------------------|
| |
| Bidding process to be taken up |
| |
| Bidding process to be taken up |
| |
| Work is under Construction. |